

Proposed Outage Program of 234th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuou s	Reason	Requested From Date	Requeste d From Time	Requested To Date	Requeste d To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ231810	OCC_234	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	GT#1 Major Overhauling	08/Sep/2025	00:00	07/Oct/2025	23:59		PLANNED	Requested	
2	RQ231812	OCC_234	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	GT#2 Minor Overhauling	01/Sep/2025	00:00	07/Sep/2025	23:59		PLANNED	Requested	
3	RQ231779	OCC_234	ntpcos_sd	GENERATING UNIT	660 MW TANDA TPS - UNIT 6	NTPC	C	38 Days unit overhauling	01/Sep/2025	00:00	08/Oct/2025	23:59	Boiler,Gen cat B & C,Turbine cat-B insp.	PLANNED	Requested	
4	RQ231826	OCC_234	ntpcos_sd	GENERATING UNIT	490 MW DADRI-II TPS - UNIT 1	NTPC	C	Scheduled Overhaul	22/Sep/2025	00:01	26/Oct/2025	23:59	35 Days shut-down required for scheduled overhauling	PLANNED	Requested	
5	RQ231825	OCC_234	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAR III TPS - UNIT 1	NTPC	C	TG pedestal 4/5/6 vibration running high	01/Sep/2025	00:00	08/Sep/2025	23:59	S/D required from 24.08.2025 to 01.09.2025	PLANNED	Requested	
6	RQ233358	OCC_234	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAR TPS - UNIT 2	NTPC	C	35 Days unit overhauling	01/Sep/2025	00:00	05/Oct/2025	23:59	Boiler+Gen + TG Brg insp	PLANNED	Requested	
7	RQ232774	OCC_234	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 5	NTPC	C	45 days capital overhauling	03/Sep/2025	00:00	17/Oct/2025	23:59	Boiler,Turbine & Generator.	PLANNED	Requested	
8	RQ233327	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	For counter weight installation and Daimond formation	21/Sep/2025	08:00	21/Sep/2025	18:00		PLANNED	Requested	
9	RQ233326	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	For counter weight installation and Daimond formation	20/Sep/2025	08:00	20/Sep/2025	18:00		PLANNED	Requested	
10	RQ232190	OCC_234	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	"FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK "	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
11	RQ232189	OCC_234	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	"FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK "	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
12	RQ232192	OCC_234	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	D	"FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK "	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
13	RQ232191	OCC_234	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	D	"FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK "	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
14	RQ232389	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	For Diversion work of NHAI due to Infringement By Lucknow-Kanpur Green Express way of NHAI. All the four poles are out of service.	03/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
15	RQ233290	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	For Diversion work of NHAI due to Infringement By Lucknow-Kanpur Green Express way of NHAI. All the four poles are out of service.	03/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
16	RQ232578	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For powerline crossing works of upcoming 765KV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited	27/Sep/2025	10:00	27/Sep/2025	18:00	Shutdown of both circuits of 765 KV D/C AJMER-BHADLA_2 TL are required at the same time.	PLANNED	Requested	
17	RQ232579	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For powerline crossing works of upcoming 765KV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited	27/Sep/2025	10:00	27/Sep/2025	18:00	Shutdown of both circuits of 765 KV D/C AJMER-BHADLA_2 TL are required at the same time.	PLANNED	Requested	
18	RQ232576	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For powerline crossing works of upcoming 765KV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited	25/Sep/2025	10:00	26/Sep/2025	18:00	Shutdown of both circuits of 765 KV D/C BIKANER (PG) - BHADLA_2 TL are required at the same time.	PLANNED	Requested	
19	RQ232577	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	For powerline crossing works of upcoming 765KV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited	25/Sep/2025	10:00	26/Sep/2025	18:00	Shutdown of both circuits of 765 KV D/C BIKANER (PG) - BHADLA_2 TL are required at the same time.	PLANNED	Requested	
20	RQ232543	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For attending S/D nature defects	25/Sep/2025	08:00	25/Sep/2025	18:00	Non Auto of 765KV Chittoragarh-Banaskantha(PG) CKT 1	PLANNED	Requested	
21	RQ232516	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	defect rectification work	24/Sep/2025	08:00	30/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
22	RQ232549	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24/Sep/2025	08:00	24/Sep/2025	18:00		PLANNED	Requested	
23	RQ232548	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23/Sep/2025	08:00	23/Sep/2025	18:00		PLANNED	Requested	
24	RQ232557	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Installation of Pilots on C-type towers and Rectification of Shutdown nature defects	22/Sep/2025	15:00	27/Sep/2025	23:00	Non-Auto mode of 765 KV BIKANER-MOGA (PG) CKT-1	PLANNED	Requested	

25	RQ232542	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For attending S/D nature defects	22/Sep/2025	08:00	22/Sep/2025	18:00	Non Auto of 765KV Chittoragarh-Banaskantha(PG) CKT 2	PLANNED	Requested	
26	RQ232518	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTL) CKT-4		D	FOR AMP WORK & defect rectification work	22/Sep/2025	08:00	28/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
27	RQ232510	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-2		D	FOR CLR REPLACEMENT WORK	22/Sep/2025	08:00	25/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
28	RQ232574	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	For powerline crossing works of upcoming 765KV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited	20/Sep/2025	10:00	22/Sep/2025	18:00	Shutdown of both circuits of 765 KV D/C BHADLA-BIKANER (PG) TL are required at the same time.	PLANNED	Requested	
29	RQ232575	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	For powerline crossing works of upcoming 765kv D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited	20/Sep/2025	10:00	22/Sep/2025	18:00	Shutdown of both circuits of 765 KV D/C BHADLA-BIKANER (PG) TL are required at the same time.	PLANNED	Requested	
30	RQ232672	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	764 kv Bhadla2 - Sikar 2 2nd TL Stringing works- Non Auto	20/Sep/2025	08:00	29/Sep/2025	18:00	Non Auto Mode	PLANNED	Requested	
31	RQ232559	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	19/Sep/2025	17:00	19/Sep/2025	23:59		PLANNED	Requested	
32	RQ232488	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects by Kankroli & Chittorgarh	19/Sep/2025	08:00	19/Sep/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested	
33	RQ232515	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	defect rectification work	18/Sep/2025	08:00	23/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
34	RQ232487	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	18/Sep/2025	08:00	18/Sep/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested	
35	RQ232608	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP26-AP27	18/Sep/2025	07:00	20/Sep/2025	19:00		PLANNED	Requested	
36	RQ232607	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP26-AP27	18/Sep/2025	07:00	20/Sep/2025	19:00		PLANNED	Requested	
37	RQ232508	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR AMP WORK & defect rectification work	17/Sep/2025	08:00	18/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
38	RQ232506	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	defect rectification work & For Spare Reactor Switching with 765KV Aligarh Ckt-2 Line Reactor to verify the Ladder Logic	16/Sep/2025	08:00	17/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown & Shutdown to be booked in construction work of PASTL/PSTL as the 110MVAR, 765KV Spare Reactor is common for all 110MVAR, 765KV Reactors at Sikar-II Substation	PLANNED	Requested	
39	RQ232507	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR AMP WORK & defect rectification work	15/Sep/2025	08:00	16/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
40	RQ232517	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTL) CKT-3		D	FOR AMP WORK & defect rectification work	15/Sep/2025	08:00	20/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
41	RQ232505	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	defect rectification work & For Spare Reactor Switching with 765KV Aligarh Ckt-1 Line Reactor to verify the Ladder Logic	15/Sep/2025	08:00	16/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown & Shutdown to be booked in construction work of PASTL/PSTL as the 110MVAR, 765KV Spare Reactor is common for all 110MVAR, 765KV Reactors at Sikar-II Substation	PLANNED	Requested	
42	RQ232538	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Rectification of SD Nature defects	15/Sep/2025	08:00	15/Sep/2025	20:00		PLANNED	Requested	
43	RQ232610	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP66-AP67	15/Sep/2025	07:00	17/Sep/2025	19:00		PLANNED	Requested	
44	RQ232609	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP66-AP67	15/Sep/2025	07:00	17/Sep/2025	19:00		PLANNED	Requested	

45	RQ232573	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	For attending S/D nature defects Jaipur(S) TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make).	14/Sep/2025	08:00	15/Sep/2025	18:00	For attending S/D nature defects Jaipur(S) TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Requested	
46	RQ232558	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	13/Sep/2025	17:00	13/Sep/2025	23:59		PLANNED	Requested	
47	RQ232671	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	764 kv Bhadla2 - SIKAR 2 2nd TL Stringing works- Shutdown	12/Sep/2025	08:00	17/Sep/2025	18:00	Shutdown	PLANNED	Requested	
48	RQ232670	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	764 kv Bhadla2 - SIKAR 2 2nd TL Stringing works- Shutdown	12/Sep/2025	08:00	17/Sep/2025	18:00	Shutdown	PLANNED	Requested	
49	RQ232519	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		C	Power Line crossing by 765 KV D/C SIKAR II- Khetri TL under PSKTL	10/Sep/2025	08:00	12/Sep/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
50	RQ232621	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		C	Power Line crossing by 765 KV D/C SIKAR II- Khetri TL under PSKTL	10/Sep/2025	08:00	12/Sep/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
51	RQ232509	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR CLR REPLACEMENT WORK	09/Sep/2025	08:00	12/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
52	RQ232572	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	09/Sep/2025	08:00	12/Sep/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Requested	
53	RQ232537	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Rectification of SD Nature defects	08/Sep/2025	08:00	11/Sep/2025	20:00		PLANNED	Requested	
54	RQ232498	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	FOR AMP WORK & defect rectification work and For scheme checking work	04/Sep/2025	08:00	05/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
55	RQ232571	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For attending S/D nature defects by Jaipur(S) & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work & for OPGW work under 'OPGW-01' Package	04/Sep/2025	08:00	07/Sep/2025	18:00	For attending S/D nature defects by Jaipur(S) & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Requested	
56	RQ232497	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	FOR AMP WORK & defect rectification work and For scheme checking work	02/Sep/2025	08:00	03/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
57	RQ232536	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Rectification of SD Nature defects	02/Sep/2025	08:00	04/Sep/2025	20:00		PLANNED	Requested	
58	RQ232570	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	For attending S/D nature defects 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	02/Sep/2025	08:00	03/Sep/2025	18:00	For attending S/D nature defects 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	PLANNED	Requested	
59	RQ232526	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	For installation of bird diverters	01/Sep/2025	16:00	30/Sep/2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Requested	

60	RQ232527	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	For installation of bird diverters	01/Sep/2025	16:00	30/Sep/2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Requested	
61	RQ232520	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		C	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-1 at Dausa	01/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
62	RQ232586	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For Hotline rectification of defects in OPGW and earthwire	01/Sep/2025	08:00	15/Sep/2025	18:00	Ckt-1 & 2 to be kept on Non-Auto mode	PLANNED	Requested	
63	RQ232480	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	01/Sep/2025	08:00	30/Sep/2025	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Requested	
64	RQ232584	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For rectification of shutdown nature defects	01/Sep/2025	08:00	15/Sep/2025	18:00	Shutdown of Ckt-1 and Ckt-2 to be kept on Non-Auto mode	PLANNED	Requested	
65	RQ232587	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For Hotline rectification of defects in OPGW and earthwire	01/Sep/2025	08:00	15/Sep/2025	18:00	Ckt-1 & 2 to be kept on Non-Auto mode	PLANNED	Requested	
66	RQ232521	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		C	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-1 at Dausa	01/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
67	RQ232585	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For rectification of shutdown nature defects	01/Sep/2025	08:00	15/Sep/2025	18:00	Shutdown of Ckt-2 and Ckt-1 to be kept on Non-Auto mode	PLANNED	Requested	
68	RQ232998	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	25/Sep/2025	09:00	25/Sep/2025	14:00		PLANNED	Requested	
69	RQ233001	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For Line side Equipment AMP work.	09/Sep/2025	09:00	09/Sep/2025	18:00		PLANNED	Requested	
70	RQ233130	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	For completing balance AMP work and to take spare reactor in circuit Shutdown required in day hours for tightening work of drop jumpers safety point of view.	08/Sep/2025	10:00	08/Sep/2025	18:00		PLANNED	Requested	
71	RQ232950	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	"For rectification of S/D nature defects by Allahabad TLM & Rectification of shutdown nature work by Varanasi"	05/Sep/2025	09:00	06/Sep/2025	18:00		PLANNED	Requested	
72	RQ233338	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	Flashover insulator replacement	05/Sep/2025	08:00	06/Sep/2025	18:00		PLANNED	Requested	
73	RQ232944	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	Installation of pilot insulators	04/Sep/2025	09:00	04/Sep/2025	18:00		PLANNED	Requested	
74	RQ232943	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Installation of pilot insulators	03/Sep/2025	09:00	03/Sep/2025	18:00		PLANNED	Requested	
75	RQ232846	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	AMP WORK: AMP OF LINE BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	01/Sep/2025	08:00	01/Sep/2025	18:00		PLANNED	Requested	
76	RQ233229	OCC_234	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	For overhead crossing of 400kV Bassi-Sikar by under construction 765kV Bhadla-III Sikar-II TL	15/Sep/2025	08:00	17/Sep/2025	18:00		PLANNED	Requested	
77	RQ233228	OCC_234	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	For overhead crossing of 400kV Bassi-Sikar by under construction 765kV Bhadla-III Sikar-II TL	15/Sep/2025	08:00	17/Sep/2025	18:00		PLANNED	Requested	
78	RQ233277	OCC_234	sterlite_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	RVO OFF is required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar (2nd) T/L (F3BTL)	02/Sep/2025	06:00	09/Sep/2025	20:00	A/R OFF/RVO OFF Required	PLANNED	Requested	
79	RQ233276	OCC_234	sterlite_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	RVO OFF is required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar (2nd) T/L (F3BTL)	02/Sep/2025	06:00	09/Sep/2025	20:00	A/R OFF/RVO OFF Required	PLANNED	Requested	
80	RQ232641	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	29/Sep/2025	08:00	29/Sep/2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Requested	
81	RQ232491	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For attending major Sag Mismatch issue in between location no 293-301 by Kankroli and For A/R relay rectification by Ajmer	26/Sep/2025	08:00	28/Sep/2025	18:00		PLANNED	Requested	
82	RQ232541	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	Rectification of SD Nature defects	26/Sep/2025	08:00	26/Sep/2025	20:00		PLANNED	Requested	

83	RQ232540	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Rectification of SD Nature defects	25/Sep/2025	08:00	25/Sep/2025	20:00		PLANNED	Requested	
84	RQ232603	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP28-AP29	25/Sep/2025	07:00	27/Sep/2025	19:00		PLANNED	Requested	
85	RQ232604	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP28-AP29	25/Sep/2025	07:00	27/Sep/2025	19:00		PLANNED	Requested	
86	RQ232569	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	AMP of Line Equipment & Shutdown Maintenance of transmission	22/Sep/2025	17:00	22/Sep/2025	23:59		PLANNED	Requested	
87	RQ232611	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP68-AP68A	22/Sep/2025	07:00	24/Sep/2025	19:00		PLANNED	Requested	
88	RQ232612	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP68-AP68A	22/Sep/2025	07:00	24/Sep/2025	19:00		PLANNED	Requested	
89	RQ232630	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	20/Sep/2025	08:00	22/Sep/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
90	RQ232631	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	20/Sep/2025	08:00	22/Sep/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
91	RQ232478	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For attending S/D nature defects	19/Sep/2025	08:00	20/Sep/2025	18:00	Non Auto of 400 KV Jaipur South - Bassi Ckt-2	PLANNED	Requested	
92	RQ232629	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For relay testing at Merta end.	18/Sep/2025	14:00	18/Sep/2025	23:00		PLANNED	Requested	
93	RQ232619	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	FOR SF6 Gas Quality Checks	18/Sep/2025	09:00	18/Sep/2025	18:00	For SF6 Gas Quality Checks	PLANNED	Requested	
94	RQ232656	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		D	TL MAINTENANCE WORK	18/Sep/2025	09:00	19/Sep/2025	18:00	Shut down nature defects rectification work	PLANNED	Requested	
95	RQ232620	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	FOR SF6 Gas Quality Checks	18/Sep/2025	09:00	18/Sep/2025	18:00		PLANNED	Requested	
96	RQ232475	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	SD defects rectification works by Ballabgharh TLM	18/Sep/2025	08:00	18/Sep/2025	18:00	Non-auto required : Other parallel circuit 400KVKANPUR-BALLABHGARH (PG) CKT-2	PLANNED	Requested	
97	RQ232514	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4		D	FOR AMP WORK & defect rectification work by Sikar 2 & For scheme checking work by Khetri	17/Sep/2025	08:00	18/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
98	RQ232474	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	SD defects rectification works by Ballabgharh TLM	17/Sep/2025	08:00	17/Sep/2025	18:00	Non-auto required : Other parallel circuit 400KVKANPUR-BALLABHGARH (PG) CKT-3	PLANNED	Requested	
99	RQ232539	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Rectification of SD Nature defects	16/Sep/2025	08:00	16/Sep/2025	20:00		PLANNED	Requested	
100	RQ232655	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		C	HRIDC Diversion work	15/Sep/2025	09:00	30/Sep/2025	18:00		PLANNED	Requested	
101	RQ232513	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	FOR AMP WORK & defect rectification work by Sikar 2 & For scheme checking work by Khetri	15/Sep/2025	08:00	16/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
102	RQ232606	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP25-AP26	15/Sep/2025	07:00	17/Sep/2025	19:00		PLANNED	Requested	
103	RQ232605	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP25-AP26	15/Sep/2025	07:00	17/Sep/2025	19:00		PLANNED	Requested	
104	RQ232657	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-BALLABHGARH(PG) (PG)		D	TL MAINTENANCE WORK	12/Sep/2025	09:00	13/Sep/2025	18:00	Shut down nature defects rectification work	PLANNED	Requested	
105	RQ232583	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	ISOLATOR RETROFITMENT WORK OF LINE & BAY AT BBMB BHIWANI IN ADD CAP	12/Sep/2025	09:00	20/Sep/2025	18:00	FOR RETORFITMENT WORK	PLANNED	Requested	
106	RQ232650	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Shut down nature defects rectification work	12/Sep/2025	09:00	12/Sep/2025	18:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
107	RQ232651	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Shut down nature defects rectification work	12/Sep/2025	09:00	12/Sep/2025	18:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	

108	RQ232473	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	Insulator Replacement work & SD defects rectification works by Ballabgarh TLM	12/Sep/2025	08:00	15/Sep/2025	18:00	Non-auto required : Other parallel circuit 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Requested	
109	RQ232486	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	12/Sep/2025	08:00	12/Sep/2025	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Requested	
110	RQ232502	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	FOR AMP WORK & defect rectification work by Sikar and For scheme checking work Khetri	12/Sep/2025	08:00	12/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
111	RQ232472	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	Insulator Replacement work & SD defects rectification works by Ballabgarh TLM & for For Jack Bus replacement work by Ballabgarh SS	12/Sep/2025	08:00	15/Sep/2025	18:00	Non-auto required : Other parallel circuit 400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Requested	
112	RQ232501	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	FOR AMP WORK & defect rectification work and For scheme checking work	11/Sep/2025	08:00	11/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
113	RQ232485	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPAS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	11/Sep/2025	08:00	11/Sep/2025	18:00	Non Auto- of 400 KV CHITTORGARH(RS)-KANKROLI(PG)	PLANNED	Requested	
114	RQ232500	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	FOR AMP WORK & defect rectification work and For scheme checking work	10/Sep/2025	08:00	10/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
115	RQ232658	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1		D	Line Bay AMP	09/Sep/2025	15:00	09/Sep/2025	22:00		PLANNED	Requested	
116	RQ232580	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For relay testing work	09/Sep/2025	09:00	10/Sep/2025	18:00	For relay testing work	PLANNED	Requested	
117	RQ232596	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	General and Protection AMP Work	09/Sep/2025	09:00	09/Sep/2025	18:00		PLANNED	Requested	
118	RQ232499	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	FOR AMP WORK & defect rectification work and For scheme checking work	09/Sep/2025	08:00	09/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
119	RQ232597	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	General and Protection AMP Work	08/Sep/2025	09:00	08/Sep/2025	18:00		PLANNED	Requested	
120	RQ232471	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	Insulator Replacement work & SD defects rectification works by Ballabgarh TLM	08/Sep/2025	08:00	11/Sep/2025	18:00	Non-auto required : Other parallel circuit 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Requested	
121	RQ232504	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	defect rectification work	08/Sep/2025	08:00	13/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
122	RQ232482	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For attending S/D nature defects by Kankroli & Bhinmal and For LBB scheme modification & relay testing by Kankroli	08/Sep/2025	08:00	08/Sep/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1 & Bus -1 s/d also require along with line during LBB relay testing	PLANNED	Requested	
123	RQ232470	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	Insulator Replacement work & SD defects rectification works by Ballabgarh TLM & for For Jack Bus replacement work by Ballabgarh SS	08/Sep/2025	08:00	11/Sep/2025	20:00	Non-auto required : Other parallel circuit 400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Requested	
124	RQ232525	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2		D	For Reactpr fire wall construction	07/Sep/2025	08:00	09/Sep/2025	20:00		PLANNED	Requested	
125	RQ232481	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Bhinmal & For LBB scheme modification & relay testing by Kankroli	07/Sep/2025	08:00	07/Sep/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2 & Bus -1 s/d also require along with line during LBB relay testing	PLANNED	Requested	
126	RQ232545	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	For attending S/D nature defects	06/Sep/2025	08:00	06/Sep/2025	18:00	Non Auto of 400 KV Chittorgarh (RS)-Chittorgarh(PG) Ckt-1	PLANNED	Requested	
127	RQ232568	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	AMP of Line Equipment & Shutdown Maintence of transmission	05/Sep/2025	17:00	05/Sep/2025	23:59		PLANNED	Requested	
128	RQ232477	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	For attending S/D nature defects	05/Sep/2025	08:00	06/Sep/2025	18:00	Non Auto of 400 KV Jaipur South - RAPPD Ckt	PLANNED	Requested	
129	RQ232496	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	05/Sep/2025	08:00	07/Sep/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
130	RQ232495	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	05/Sep/2025	08:00	07/Sep/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	

131	RQ232567	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	AMP of Line Equipment	04/Sep/2025	17:00	04/Sep/2025	23:59		PLANNED	Requested	
132	RQ232544	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	For attending S/D nature defects	04/Sep/2025	08:00	04/Sep/2025	18:00	Non Auto of 400 KV Chittoragarh (RS)-Chittoragarh(PG) Ckt-2	PLANNED	Requested	
133	RQ232512	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSI)-KHETRI (PKTSL) (PBTSI) CKT-2		D	FOR AMP WORK & defect rectification work by Sikar2 & For scheme checking work by Khetri	04/Sep/2025	08:00	05/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
134	RQ232484	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		C	Conductor replacement work in between location no 491-492	04/Sep/2025	08:00	06/Sep/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent	PLANNED	Requested	
135	RQ232566	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	AMP of Line Equipment	03/Sep/2025	17:00	03/Sep/2025	23:59		PLANNED	Requested	
136	RQ232581	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	For relay testing work	03/Sep/2025	09:00	04/Sep/2025	18:00	For relay testing work	PLANNED	Requested	
137	RQ232476	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	For attending S/D nature defects, Line Bay AMP work	03/Sep/2025	08:00	04/Sep/2025	18:00	Non Auto of 400 KV Jaipur South - Kota Ckt	PLANNED	Requested	
138	RQ232582	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	ISOLATOR RETROFITMENT WORK OF LINE & BAY AT BBMB BHIWANI IN ADD CAP	02/Sep/2025	09:00	10/Sep/2025	18:00	FOR RETORFITMENT WORK	PLANNED	Requested	
139	RQ232593	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance at Kotputli Substation	02/Sep/2025	09:00	02/Sep/2025	20:00	For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Requested	
140	RQ232594	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	Due to uneven CVT Ph-Ph Voltage Spare Wire To Be Connected	02/Sep/2025	09:00	02/Sep/2025	18:00	Due to uneven CVT Ph-Ph Voltage Spare Wire To Be Connected	PLANNED	Requested	
141	RQ232511	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSI)-KHETRI (PKTSL) (PBTSI) CKT-1		D	FOR AMP WORK & defect rectification work by Sikar 2, For scheme checking work by Khetri & For wire checking & Tripping circuit rectification by Bikaner 2	02/Sep/2025	08:00	03/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
142	RQ232535	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	For installation of bird diverters	01/Sep/2025	16:00	30/Sep/2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Requested	
143	RQ232533	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	For installation of bird diverters	01/Sep/2025	16:00	30/Sep/2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Requested	
144	RQ232592	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance at Kotputli Substation	01/Sep/2025	09:00	01/Sep/2025	20:00	For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Requested	
145	RQ232652	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		C	NHAI diversion work- Paniyala to Barodameo	01/Sep/2025	09:00	15/Sep/2025	18:00		PLANNED	Requested	
146	RQ232638	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1		D	For OPGW replacement works from TN-48 to TN-47	01/Sep/2025	08:00	02/Sep/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
147	RQ232522	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		C	For Jack Bus replacement	01/Sep/2025	08:00	04/Sep/2025	20:00		PLANNED	Requested	
148	RQ232494	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01/Sep/2025	08:00	03/Sep/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
149	RQ232636	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Sep/2025	08:00	30/Sep/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
150	RQ232523	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		C	For Jack Bus replacement & for OPGW work by ULDC under 'OPGW-01' Package	01/Sep/2025	08:00	04/Sep/2025	20:00		PLANNED	Requested	
151	RQ232639	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2		D	For OPGW replacement works from TN-48 to TN-47	01/Sep/2025	08:00	02/Sep/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
152	RQ232640	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01/Sep/2025	08:00	28/Sep/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
153	RQ232524	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1		C	For Jack Bus replacement	01/Sep/2025	08:00	04/Sep/2025	20:00		PLANNED	Requested	
154	RQ232493	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01/Sep/2025	08:00	03/Sep/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
155	RQ232632	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Sep/2025	08:00	30/Sep/2025	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested	

156	RQ232503	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	defect rectification work	01/Sep/2025	08:00	06/Sep/2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
157	RQ232483	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		C	Conductor replacement work in between location no 491-492	01/Sep/2025	08:00	03/Sep/2025	18:00	Non Auto of 400 KV Kankrol-Zerda CKT 2 , Most Urgent	PLANNED	Requested	
158	RQ232637	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Sep/2025	08:00	30/Sep/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
159	RQ232635	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Sep/2025	08:00	30/Sep/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
160	RQ233320	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	D	FOR REPLACEMENT OF MAIN BAY CB AT SINGRAULI END UNDER ADD CAP 2019-24	26/Sep/2025	09:00	26/Sep/2025	18:00		PLANNED	Requested	
161	RQ233321	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	D	FOR REPLACEMENT OF MAIN BAY CB UNDER ADD CAP 2019-24 AT VINDHYACHAL END	15/Sep/2025	09:00	15/Sep/2025	18:00		PLANNED	Requested	
162	RQ232286	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWERGRID	C	Bus bar relay retrofitting work - PUA & PUB installation	12/Sep/2025	09:00	13/Sep/2025	18:00		PLANNED	Requested	
163	RQ232979	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	AMP WORK	12/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
164	RQ233340	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Flashover insulator replacement	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
165	RQ232951	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature work.	10/Sep/2025	07:00	10/Sep/2025	18:00		PLANNED	Requested	
166	RQ232949	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	"For installation of line spacer BY ALLAHABD TLM & Rectification of shutdown nature work by varanasi TL"	09/Sep/2025	09:00	10/Sep/2025	18:00		PLANNED	Requested	
167	RQ233339	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Flashover insulator replacement	09/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
168	RQ232980	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	AMP WORK	03/Sep/2025	08:00	03/Sep/2025	18:00		PLANNED	Requested	
169	RQ233337	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-2	POWERGRID,UF	D	Flashover insulator replacement	18/Sep/2025	08:00	18/Sep/2025	18:00		PLANNED	Requested	
170	RQ232953	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-2	POWERGRID,UF	D	Rectification of shutdown nature work.	18/Sep/2025	07:00	18/Sep/2025	18:00		PLANNED	Requested	
171	RQ233336	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-1	POWERGRID,UF	D	Flashover insulator replacement	17/Sep/2025	08:00	17/Sep/2025	18:00		PLANNED	Requested	
172	RQ232952	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-1	POWERGRID,UF	D	Rectification of shutdown nature work.	17/Sep/2025	07:00	17/Sep/2025	18:00		PLANNED	Requested	
173	RQ233204	OCC_234	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	C	Preventive maintenance is to be carried out of Shujalpur CKT-1 equipments (CB,CT,DS)at RAPP-7&8	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
174	RQ232292	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	C	Bus bar relay retrofitting work - PUA & PUB installation	01/Sep/2025	09:00	02/Sep/2025	18:00		PLANNED	Requested	
175	RQ232564	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)S L_FTG2_PG (AGE24L) CKT-1		D	AMP of Line Equipment	26/Sep/2025	17:00	26/Sep/2025	23:59		PLANNED	Requested	
176	RQ232563	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)S L_FTG2_PG (AGE24L) CKT-2		D	AMP of Line Equipment	25/Sep/2025	17:00	25/Sep/2025	23:59		PLANNED	Requested	
177	RQ232490	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25/Sep/2025	08:00	25/Sep/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Requested	
178	RQ232562	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTHG2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	AMP of Line Equipment	24/Sep/2025	17:00	24/Sep/2025	23:59		PLANNED	Requested	
179	RQ232561	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	AMP of Line Equipment	23/Sep/2025	17:00	23/Sep/2025	23:59		PLANNED	Requested	
180	RQ232489	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	23/Sep/2025	08:00	23/Sep/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Requested	

181	RQ232560	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)- AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	AMP of Line Equipment	21/Sep/2025	17:00	21/Sep/2025	23:59		PLANNED	Requested	
182	RQ232598	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)- BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D Defect in 220kV Main Bus-1	16/Sep/2025	08:00	19/Sep/2025	23:59	Along With 220kV Main Bus-1	PLANNED	Requested	
183	RQ232600	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)- MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D Defect in 220kV Main Bus-1	16/Sep/2025	08:00	19/Sep/2025	23:59	Along With 220kV Main Bus-1	PLANNED	Requested	
184	RQ232599	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)- BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D Defect in 220kV Main Bus-1	16/Sep/2025	08:00	19/Sep/2025	23:59	Along With 220kV Main Bus-1	PLANNED	Requested	
185	RQ232469	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BHD2 _PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	11/Sep/2025	16:00	12/Sep/2025	23:00		PLANNED	Requested	
186	RQ232602	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)- BAROT(UP) (UP) CKT-1		D	General and Protection AMP Work	11/Sep/2025	09:00	11/Sep/2025	18:00		PLANNED	Requested	
187	RQ232601	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)- MODIPURAM_2 (UP) (UP) CKT-2		D	General and Protection AMP Work	10/Sep/2025	09:00	10/Sep/2025	18:00		PLANNED	Requested	
188	RQ232468	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)- AEGPL_SL_BHD2_P G (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	09/Sep/2025	16:00	10/Sep/2025	23:00		PLANNED	Requested	
189	RQ232492	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)- KANKROLI(RS) (RS) CKT-2		D	For AMP	08/Sep/2025	09:00	08/Sep/2025	18:00		PLANNED	Requested	
190	RQ232467	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NOKHRA SL_BHD2 (NTPC)- BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	07/Sep/2025	16:00	08/Sep/2025	23:00		PLANNED	Requested	
191	RQ232591	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)- MANOHARPUR(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	06/Sep/2025	09:00	06/Sep/2025	20:00	For Relay Testing at Kotputli Substation	PLANNED	Requested	
192	RQ232466	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-ACME SOLAR(ACM) (ACME) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	05/Sep/2025	16:00	06/Sep/2025	23:00		PLANNED	Requested	
193	RQ232590	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)- KOTPUTLI(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	05/Sep/2025	09:00	05/Sep/2025	20:00	For Relay Testing at Kotputli Substation	PLANNED	Requested	
194	RQ232589	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)- BANSUR(RS) (RS) CKT-2		D	For AMP work and Relay Testing at Kotputli Substation	04/Sep/2025	09:00	04/Sep/2025	20:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Requested	
195	RQ232547	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)- CHITTORGARH(RS) (PG) CKT-2		D	For attending S/D nature defects	04/Sep/2025	08:00	04/Sep/2025	18:00	Non Auto of 220 KV RAPS_B(NP) Chittoragarh(RS) (PG) CKT- 1	PLANNED	Requested	
196	RQ232465	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_5 L_BHD2_PG- BHADLA_2 (PG) (ABC RJ01) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	03/Sep/2025	16:00	04/Sep/2025	23:00		PLANNED	Requested	
197	RQ232588	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)- BANSUR(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	03/Sep/2025	09:00	03/Sep/2025	20:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Requested	
198	RQ232546	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)- CHITTORGARH(RS) (PG) CKT-1		D	For attending S/D nature defects	02/Sep/2025	08:00	02/Sep/2025	18:00	Non Auto of 220 KV RAPS_B(NP) Chittoragarh(RS) (PG) CKT- 2	PLANNED	Requested	
199	RQ232550	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG- BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1		D	For Bay Extension works	01/Sep/2025	17:00	05/Sep/2025	23:00		PLANNED	Requested	
200	RQ232565	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)- ASER2PL_SL_FTHG2 _PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	AMP of Line Equipment	01/Sep/2025	17:00	01/Sep/2025	23:59		PLANNED	Requested	
201	RQ232622	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)- SEZJAIPUR(RS) (RS) CKT-2		D	Line Bay AMP& Shut down Nature defects rectification work	01/Sep/2025	09:00	01/Sep/2025	18:00	220kV Jaipur south- Dooni	PLANNED	Requested	
202	RQ231850	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LALITPUR(UP)- RAIGHAT(MP) (UP) CKT-1	UPPTCL	C	* SHUTDOWN REQUIRED FOR ANNUAL TESTING OF RELAYBAY PROTECTION SYSTEM OF 132KV RAIGHAT LALITPUR FEEDER BAY	12/Sep/2025	11:00	12/Sep/2025	14:00		PLANNED	Requested	
203	RQ232628	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)- MERTA(RS) (PG) CKT-1		D	For end to end testing of PLCC panels.	17/Sep/2025	14:00	17/Sep/2025	23:00		PLANNED	Requested	

204	RQ232662	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBT) CKT-3		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	11/Sep/2025	08:00	20/Sep/2025	18:00	Non Auto Mode	PLANNED	Requested	
205	RQ232663	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBT) CKT-4		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	11/Sep/2025	08:00	20/Sep/2025	18:00	Non Auto Mode	PLANNED	Requested	
206	RQ232659	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)- BIKANER(PG) (PG) CKT-2		D	Line Bay AMP	10/Sep/2025	15:00	10/Sep/2025	22:00		PLANNED	Requested	
207	RQ232668	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBT) CKT-3		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	10/Sep/2025	08:00	15/Sep/2025	18:00	Shutdown	PLANNED	Requested	
208	RQ232669	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBT) CKT-4		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	10/Sep/2025	08:00	15/Sep/2025	18:00	Shutdown	PLANNED	Requested	
209	RQ232667	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFT) CKT-2		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	04/Sep/2025	08:00	08/Sep/2025	18:00	Shutdown	PLANNED	Requested	
210	RQ232666	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFT) CKT-1		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	04/Sep/2025	08:00	08/Sep/2025	18:00	Shutdown	PLANNED	Requested	
211	RQ232595	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)- KOTESHWAR(PG) (PG) CKT-2		D	Testing Of CVT Inview Of High Secondary Voltage Drift	03/Sep/2025	09:00	03/Sep/2025	18:00	Testing Of CVT Inview Of High Secondary Voltage Drift	PLANNED	Requested	
212	RQ232528	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For installation of bird diverters	01/Sep/2025	16:00	30/Sep/2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Requested	
213	RQ232532	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)- BHADLA_2 (PG) (FBTL) CKT-1		D	For installation of bird diverters	01/Sep/2025	16:00	30/Sep/2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Requested	
214	RQ232531	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	For installation of bird diverters	01/Sep/2025	16:00	30/Sep/2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Requested	
215	RQ232530	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For installation of bird diverters	01/Sep/2025	16:00	30/Sep/2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Requested	
216	RQ232529	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For installation of bird diverters	01/Sep/2025	16:00	30/Sep/2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Requested	
217	RQ232534	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)- BHADLA(PG) (PG) CKT-1		D	For installation of bird diverters	01/Sep/2025	16:00	30/Sep/2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Requested	
218	RQ232661	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFT) CKT-2		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	01/Sep/2025	08:00	10/Sep/2025	18:00	Non Auto Mode	PLANNED	Requested	
219	RQ232660	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFT) CKT-1		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	01/Sep/2025	08:00	10/Sep/2025	18:00	Non Auto Mode	PLANNED	Requested	
220	RQ232665	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	765 kv Bhadla2 - Sikar 2 2nd TL Erection works- Shutdown	01/Sep/2025	08:00	08/Sep/2025	18:00	Shutdown	PLANNED	Requested	
221	RQ232664	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	764 kv Bhadla2 - Sikar 2 2nd TL Erection works- Shutdown	01/Sep/2025	08:00	08/Sep/2025	18:00	Shutdown	PLANNED	Requested	
222	RQ233113	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	25/Sep/2025	07:00	27/Sep/2025	19:00		PLANNED	Requested	
223	RQ233112	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	25/Sep/2025	07:00	27/Sep/2025	19:00		PLANNED	Requested	
224	RQ233109	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	22/Sep/2025	07:00	24/Sep/2025	19:00		PLANNED	Requested	
225	RQ233110	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	22/Sep/2025	07:00	24/Sep/2025	19:00		PLANNED	Requested	
226	RQ233344	OCC_234	apl_sd	HVDC POLE	500 KV HVDC MAHINDERGARH(A PL) POLE-1	ATIL	D	Commencement of overhead Stringing activity of 765kv D/C Fatehgarh-III to Beawar(2nd) T/L (F38TL)	02/Sep/2025	06:00	09/Sep/2025	20:00	AR off/RVO off(Outage proposed by Sterlite)	PLANNED	Requested	
227	RQ233343	OCC_234	apl_sd	HVDC POLE	500 KV HVDC MAHINDERGARH(A PL) POLE-2	ATIL	D	Commencement of overhead Stringing activity of 765kv D/C Fatehgarh-III to Beawar(2nd) T/L (F38TL)	02/Sep/2025	06:00	09/Sep/2025	20:00	AR off/RVO off(Outage proposed by Sterlite)	PLANNED	Requested	
228	RQ233105	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TPS(UP)- RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGYTL	D	For Stringing work(Overhead Crossing) of 765 kv D/C Neemrana Bareilly Transmission line	28/Sep/2025	07:00	30/Sep/2025	19:00		PLANNED	Requested	
229	RQ232785	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Line S/D nature defect rectification works	26/Sep/2025	08:00	26/Sep/2025	18:00		PLANNED	Requested	
230	RQ233221	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	D	OVERHEAD CROSSING OF 765 KV D/C BIKANER III- NEEMRANA II TL	26/Sep/2025	08:00	27/Sep/2025	18:00	Stringing work shutdown (Diamond Crossing)	PLANNED	Requested	
231	RQ233222	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	D	OVERHEAD CROSSING OF 765 KV D/C BIKANER III- NEEMRANA II TL	26/Sep/2025	08:00	27/Sep/2025	18:00	Stringing work shutdown (Diamond Crossing)	PLANNED	Requested	

232	RQ232982	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	"For rectification of S/D nature defects by Allahabad & AMP of line bay equipment with AMP of non-switchable line reactor at GIS Kanpur."	25/Sep/2025	09:00	26/Sep/2025	18:00			PLANNED	Requested	
233	RQ232775	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	25/Sep/2025	09:00	25/Sep/2025	14:00			PLANNED	Requested	
234	RQ232981	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	"For rectification of S/D nature defects by Allahabad & AMP of line bay equipment with AMP of non-switchable line reactor at GIS Kanpur."	23/Sep/2025	09:00	24/Sep/2025	18:00			PLANNED	Requested	
235	RQ232809	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	CSD Fine Tuning of Bays 805 & 806	19/Sep/2025	14:00	19/Sep/2025	17:00			PLANNED	Requested	
236	RQ232808	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	CSD Fine Tuning of Bays 802 & 803	19/Sep/2025	09:00	19/Sep/2025	12:00			PLANNED	Requested	
237	RQ232261	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	Line bay amp work	17/Sep/2025	08:00	17/Sep/2025	18:00			PLANNED	Requested	
238	RQ232810	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	"Attending shutdown nature defects by Kanpur & Line S/D nature defect rectification works; Tie AR Relay Modification and Testing by Aligarh"	16/Sep/2025	08:00	18/Sep/2025	18:00			PLANNED	Requested	
239	RQ232777	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	AMP work and Line S/D Nature defect rectification works; Tie AR Relay Modification and Testing	12/Sep/2025	08:00	12/Sep/2025	18:00			PLANNED	Requested	
240	RQ232784	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	"For S/D Nature defect rectification work; Line and Reactor Bay Relay Testing; Tie AR Relay Modification and Testing by Aligarh & For Line side Equipment AMP work by Orai."	10/Sep/2025	08:00	11/Sep/2025	18:00			PLANNED	Requested	
241	RQ232783	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	For S/D Nature defect rectification work; Spare Reactor Rotation	08/Sep/2025	08:00	09/Sep/2025	18:00			PLANNED	Requested	
242	RQ232977	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature work.	08/Sep/2025	07:00	08/Sep/2025	18:00			PLANNED	Requested	
243	RQ233322	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	For S/D Nature defect rectification work; Spare Reactor Rotation and for insulator replacement works	07/Sep/2025	08:00	07/Sep/2025	18:00			PLANNED	Requested	
244	RQ233328	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	for insulator replacement works and for diamond formation.	07/Sep/2025	08:00	09/Sep/2025	18:00			PLANNED	Requested	
245	RQ233021	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP OF LINE BAY EQUIPMENT	05/Sep/2025	09:00	05/Sep/2025	18:00			PLANNED	Requested	
246	RQ232776	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWERGRID	D	AMP work; Relay Testing; and Tie AR Relay Modification and Testing	04/Sep/2025	08:00	04/Sep/2025	18:00			PLANNED	Requested	
247	RQ232942	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	"Fixing of CC ring, Spacer and attend shut down nature work & RECTIFICATION OF SHUTDOWN NATURE DEFECTS"	04/Sep/2025	08:00	05/Sep/2025	18:00			PLANNED	Requested	
248	RQ232941	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	"Fixing of CC ring, Spacer and attend shut down nature work by Fatehpur & Attending shutdown nature defects "	01/Sep/2025	08:00	03/Sep/2025	18:00			PLANNED	Requested	
249	RQ232948	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Sep/2025	07:00	30/Sep/2025	19:00			PLANNED	Requested	
250	RQ232947	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Sep/2025	07:00	30/Sep/2025	19:00			PLANNED	Requested	
251	RQ231795	OCC_234	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Compliance of COE(Protection) Observation	25/Sep/2025	16:00	27/Sep/2025	23:59	Compliance of COE(Protection) Observation		PLANNED	Requested	
252	RQ231792	OCC_234	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Compliance of COE(Protection) Observation	22/Sep/2025	16:00	24/Sep/2025	23:59	Compliance of COE(Protection) Observation		PLANNED	Requested	

253	RQ232705	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	25/Sep/2025	09:00	28/Sep/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
254	RQ232706	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	21/Sep/2025	09:00	24/Sep/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
255	RQ232673	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	764 kv Bhadla2 - SIKAR 2 2nd TL Stringing works- Non Auto	20/Sep/2025	08:00	29/Sep/2025	18:00	Non Auto Mode	PLANNED	Requested	
256	RQ232458	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	Attending COE Protection Observations, AMP of Line Equipment	19/Sep/2025	16:00	20/Sep/2025	23:00		PLANNED	Requested	
257	RQ232457	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	Attending COE Protection Observations, AMP of Line Equipment	17/Sep/2025	16:00	18/Sep/2025	23:00		PLANNED	Requested	
258	RQ232479	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	For attending S/D nature defects by Bassi & Jaipur (S)	16/Sep/2025	08:00	18/Sep/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
259	RQ232456	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-4	D	For attending shutdown nature line defects ,Attending COE Protection Observations, AMP of Line Equipment By Bhadla 2 and Attending COE Protection Observations, AMP of Line Equipment by fatehgarh 2	15/Sep/2025	16:00	16/Sep/2025	23:00	Non auto mode required of other parallel circuit -765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-3	PLANNED	Requested	
260	RQ232556	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	D	Installation of Pilots on C-type towers and Rectification of Shutdown nature defects	15/Sep/2025	15:00	19/Sep/2025	23:00	Non-Auto mode of 765 KV BIKANER-MOGA (PG) CKT-2	PLANNED	Requested	
261	RQ232707	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	15/Sep/2025	09:00	18/Sep/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
262	RQ232701	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	D	Rectification of S/D Defects	15/Sep/2025	08:00	15/Sep/2025	18:00	SHUTDOWN	PLANNED	Requested	
263	RQ232455	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-3	D	For attending shutdown nature line defects & Attending COE Protection Observations, AMP of Line Equipment and by Bhadla 2 & Attending COE Protection Observations, AMP of Line Equipment	13/Sep/2025	16:00	14/Sep/2025	23:00	Non auto mode required of other parallel circuit -765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-4	PLANNED	Requested	
264	RQ232614	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	C	Power Line crossing by 765 KV D/C SIKAR II- Khetri TL under PSKTL	13/Sep/2025	08:00	15/Sep/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
265	RQ232454	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	D	For attending shutdown nature line defects & Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2 & Attending COE Protection Observations, AMP of Line Equipment by Fatehgarh 2	11/Sep/2025	16:00	12/Sep/2025	23:00	Non auto mode required of other parallel circuit -765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PLANNED	Requested	
266	RQ232453	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	D	For attending shutdown nature line defects & Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2 & Attending COE Protection Observations, AMP of Line Equipment by Fatehgarh 2	09/Sep/2025	16:00	10/Sep/2025	23:00	Non auto mode required of other parallel circuit - 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PLANNED	Requested	
267	RQ232452	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	D	Rectification of Shutdown nature defects by Bikaner & Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2	07/Sep/2025	16:00	08/Sep/2025	23:00	Non-Auto mode of 765 KV BIKANER-BHADLA_2 (PG) CKT-1	PLANNED	Requested	
268	RQ232451	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	D	Rectification of Shutdown nature defects by Bikaner & Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2	05/Sep/2025	15:00	06/Sep/2025	23:00	Non-Auto mode of 765 KV BIKANER-BHADLA_2 (PG) CKT-2	PLANNED	Requested	
269	RQ232450	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	Rectification of Shutdown nature defects by Bikaner & Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2	03/Sep/2025	16:00	04/Sep/2025	23:00	Non-Auto mode of 765 KV AJMER-BHADLA_2 (PG) CKT-1	PLANNED	Requested	
270	RQ232708	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	03/Sep/2025	09:00	05/Sep/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	

271	RQ232703	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	SHUTDOWN FOR STRINGING WORK OF 765 KV BHADLA-2 SIKAR-2 2ND LINE	03/Sep/2025	08:00	04/Sep/2025	19:00	SHUTDOWN	PLANNED	Requested	
272	RQ232704	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	SHUTDOWN FOR STRINGING WORK OF 765 KV BHADLA-2 SIKAR-2 2ND LINE	03/Sep/2025	08:00	04/Sep/2025	19:00	SHUTDOWN	PLANNED	Requested	
273	RQ232448	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Rectification of Shut down Defects	02/Sep/2025	08:00	02/Sep/2025	18:00		PLANNED	Requested	
274	RQ232449	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of Shutdown nature defects by Bikaner & Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2	01/Sep/2025	16:00	02/Sep/2025	23:00	Non-Auto mode of 765 KV AJMER-BHADLA_2 (PG) CKT-2	PLANNED	Requested	
275	RQ232555	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of Shutdown nature defects	01/Sep/2025	15:00	04/Sep/2025	23:00	Non-Auto mode of 765 KV BHADLA-BIKANER (PG) CKT-1	PLANNED	Requested	
276	RQ232633	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GVALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Sep/2025	08:00	30/Sep/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
277	RQ232634	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GVALIOR(PG) (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package and to create repeater of Dausa-Beawar at Phagi, RVPNL	01/Sep/2025	08:00	30/Sep/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
278	RQ233103	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For Stringing work(Overhead Crossing) of 765 KV D/C Neemrana Bareilly Transmission line	22/Sep/2025	07:00	24/Sep/2025	19:00		PLANNED	Requested	
279	RQ231869	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-RAMPUR_PRSTL(UP) (GTL) CKT-1	GTL	D	PMU wiring/ AMP works	04/Sep/2025	09:00	04/Sep/2025	13:00		PLANNED	Requested	
280	RQ231855	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	D	S/D OF 765KV OBRA C-UNNAO LINE FOR THE WORK OF 1- Attending of oil leakage from 765kv Bushing turret of R phase Line	20/Sep/2025	08:00	20/Sep/2025	17:00		PLANNED	Requested	
281	RQ231830	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of Jumper Cone and CC Ring Bolts Fixing of Spacer Clamp Cap.	12/Sep/2025	08:00	13/Sep/2025	18:00		PLANNED	Requested	
282	RQ231829	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone Bolts and CC Ring Bolts Fixing of Spacer Clamp Cap.	10/Sep/2025	08:00	11/Sep/2025	18:00		PLANNED	Requested	
283	RQ232746	OCC_234	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	"For construction work of 765kv BareillyNeemrana Bays at 765kv Bareilly substation to prevent induction."	26/Sep/2025	09:00	26/Sep/2025	18:30		PLANNED	Requested	
284	RQ232745	OCC_234	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	"For construction work of 765kv BareillyNeemrana Bays at 765kv Bareilly substation to prevent induction."	25/Sep/2025	09:00	25/Sep/2025	17:00		PLANNED	Requested	
285	RQ232743	OCC_234	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	"For construction work of 765kv BareillyNeemrana Bays at 765kv Bareilly substation to prevent induction."	16/Sep/2025	09:00	16/Sep/2025	17:30		PLANNED	Requested	
286	RQ232742	OCC_234	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	"For construction work of 765kv BareillyNeemrana Bays at 765kv Bareilly substation to prevent induction."	15/Sep/2025	09:00	15/Sep/2025	17:30		PLANNED	Requested	
287	RQ232181	OCC_234	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)		D	Inter connection Work For Extension construction work of 765kv ICT-4.	25/Sep/2025	09:00	25/Sep/2025	18:00		PLANNED	Requested	
288	RQ232180	OCC_234	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)		D	Inter connection Work For Extension construction work of 765kv ICT-4.	23/Sep/2025	09:00	23/Sep/2025	18:00		PLANNED	Requested	
289	RQ232158	OCC_234	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	AMP WORK & compliance of COE observation/IOM	22/Sep/2025	17:00	23/Sep/2025	23:00		PLANNED	Requested	
290	RQ232157	OCC_234	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	AMP WORK & compliance of COE observation/IOM	16/Sep/2025	17:00	17/Sep/2025	23:00		PLANNED	Requested	
291	RQ232135	OCC_234	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2		D	AMP WORK & compliance of COE observation/IOM	10/Sep/2025	16:00	10/Sep/2025	23:00		PLANNED	Requested	
292	RQ232134	OCC_234	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1		D	AMP WORK & compliance of COE observation/IOM	09/Sep/2025	16:00	09/Sep/2025	23:00		PLANNED	Requested	
293	RQ232121	OCC_234	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing	06/Sep/2025	16:00	10/Sep/2025	23:00		PLANNED	Requested	
294	RQ232149	OCC_234	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNLT	05/Sep/2025	09:00	06/Sep/2025	18:00		PLANNED	Requested	
295	RQ232830	OCC_234	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)		D	For AMP and attending Hotspots	04/Sep/2025	08:00	05/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
296	RQ232175	OCC_234	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		D	For amp work	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
297	RQ232150	OCC_234	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNLT	03/Sep/2025	09:00	04/Sep/2025	18:00		PLANNED	Requested	
298	RQ232174	OCC_234	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)		D	For amp work	03/Sep/2025	08:00	03/Sep/2025	18:00		PLANNED	Requested	
299	RQ232829	OCC_234	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)		D	For AMP and attending Hotspots	02/Sep/2025	08:00	03/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	

300	RQ232120	OCC_234	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing	01/Sep/2025	16:00	05/Sep/2025	23:00		PLANNED	Requested	
301	RQ232179	OCC_234	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01/Sep/2025	09:00	15/Sep/2025	18:00		PLANNED	Requested	
302	RQ232146	OCC_234	cpcc1_sd	BUS	765 KV KHETRI (PG) -BUS 2		C	Bay Extension, Equipment erection and Stringing work under PSKTL	01/Sep/2025	08:00	15/Sep/2025	18:00	Bay Equipment erection and Stringing work	PLANNED	Requested	
303	RQ231890	OCC_234	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	Annual Maintenance & Testing	19/Sep/2025	08:00	19/Sep/2025	18:00		PLANNED	Requested	
304	RQ231889	OCC_234	stuup_sd	BUS	765KV BUS 2 AT HAPUR(UP)	UPPTCL	C	Annual Maintenance & Testing	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
305	RQ232236	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	For AMP Work	26/Sep/2025	16:00	26/Sep/2025	23:00		PLANNED	Requested	
306	RQ232438	OCC_234	cpcc3_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	25/Sep/2025	08:00	25/Sep/2025	18:00		PLANNED	Requested	
307	RQ232437	OCC_234	cpcc3_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit	23/Sep/2025	08:00	23/Sep/2025	18:00		PLANNED	Requested	
308	RQ232443	OCC_234	cpcc3_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bays 811 & 812	20/Sep/2025	13:00	20/Sep/2025	16:00		PLANNED	Requested	
309	RQ232442	OCC_234	cpcc3_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bays 808 & 809	20/Sep/2025	09:00	20/Sep/2025	12:00		PLANNED	Requested	
310	RQ232248	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	For AMP Work	17/Sep/2025	08:00	18/Sep/2025	18:00		PLANNED	Requested	
311	RQ232256	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	For amp work and spare switching	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
312	RQ232425	OCC_234	cpcc3_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGRID	D	AMP: C&TANDELTA, CCL, BODY PROTECTION, IR OF SURGE ARRESTER AND OTHER TEST AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	08/Sep/2025	08:00	08/Sep/2025	18:00		PLANNED	Requested	
313	RQ232252	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	05/Sep/2025	15:00	06/Sep/2025	23:00		PLANNED	Requested	
314	RQ232423	OCC_234	cpcc3_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWERGRID	D	AMP: C&TANDELTA, CCL, BODY PROTECTION, IR OF SURGE ARRESTER AND OTHER TEST AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
315	RQ232240	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	03/Sep/2025	16:00	04/Sep/2025	23:00		PLANNED	Requested	
316	RQ232250	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	03/Sep/2025	15:00	04/Sep/2025	23:00		PLANNED	Requested	
317	RQ232258	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	For AMP Work	02/Sep/2025	08:00	02/Sep/2025	18:00		PLANNED	Requested	
318	RQ232239	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	01/Sep/2025	16:00	02/Sep/2025	23:00		PLANNED	Requested	
319	RQ232253	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	C	Shifting of Bus Reactor	01/Sep/2025	08:00	30/Sep/2025	18:00		PLANNED	Requested	
320	RQ232249	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For AMP Work	21/Sep/2025	08:00	22/Sep/2025	18:00		PLANNED	Requested	
321	RQ232245	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Sep/2025	08:00	18/Sep/2025	18:00		PLANNED	Requested	
322	RQ232246	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Sep/2025	08:00	13/Sep/2025	18:00		PLANNED	Requested	
323	RQ231875	OCC_234	stuup_sd	BR/BSR/MSC/M SR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	* SHUT DOWN OF 3X63MVAR BUS REACTOR FOR THE WORK OF- 1-Replacement of gasket and O ring of main tank of 63MVAR R phase bus	01/Sep/2025	09:00	10/Sep/2025	17:00		PLANNED	Requested	
324	RQ232213	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- JHATIKARA(PG) CKT-2 @JHATIKARA(PG)	POWERGRID	D	For AMP Work	27/Sep/2025	08:00	27/Sep/2025	18:00		PLANNED	Requested	

325	RQ232209	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWERGRID	D	AMP, Spare Switching	25/Sep/2025	16:00	25/Sep/2025	23:00		PLANNED	Requested	
326	RQ232210	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWERGRID	D	AMP, Spare Switching	24/Sep/2025	16:00	24/Sep/2025	23:00		PLANNED	Requested	
327	RQ232867	OCC_234	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bay 807R	20/Sep/2025	16:00	20/Sep/2025	18:00		PLANNED	Requested	
328	RQ232231	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-1 @MEERUT(PG)	POWERGRID	D	Bay Extension Work	18/Sep/2025	08:00	18/Sep/2025	18:00		PLANNED	Requested	
329	RQ232227	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	17/Sep/2025	17:00	17/Sep/2025	23:00		PLANNED	Requested	
330	RQ232228	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	15/Sep/2025	17:00	15/Sep/2025	23:00		PLANNED	Requested	
331	RQ232204	OCC_234	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching	15/Sep/2025	16:00	16/Sep/2025	23:00		PLANNED	Requested	
332	RQ232201	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	For AMP Work	15/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
333	RQ232203	OCC_234	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching	13/Sep/2025	16:00	14/Sep/2025	23:00		PLANNED	Requested	
334	RQ232205	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching	07/Sep/2025	16:00	08/Sep/2025	23:00		PLANNED	Requested	
335	RQ232206	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching	05/Sep/2025	16:00	06/Sep/2025	23:00		PLANNED	Requested	
336	RQ232208	OCC_234	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching	03/Sep/2025	16:00	04/Sep/2025	23:00		PLANNED	Requested	
337	RQ232200	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	For AMP Work	03/Sep/2025	08:00	03/Sep/2025	18:00		PLANNED	Requested	
338	RQ232202	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	POWERGRID	C	LILO of 765kV Meerut-Bhiwani TL at Narela GIS substation	02/Sep/2025	08:00	04/Sep/2025	18:00	Shutdown along with line	PLANNED	Requested	
339	RQ232207	OCC_234	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching	01/Sep/2025	16:00	02/Sep/2025	23:00		PLANNED	Requested	

340	RQ232230	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	For AMP Work	26/Sep/2025	17:00	26/Sep/2025	23:00		PLANNED	Requested	
341	RQ232229	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)	PFTL	D	For AMP Work	18/Sep/2025	17:00	18/Sep/2025	23:00		PLANNED	Requested	
342	RQ232212	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	For AMP Work	26/Sep/2025	08:00	26/Sep/2025	18:00		PLANNED	Requested	
343	RQ231802	OCC_234	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-2 @BIKANER(PG)	BKTL	D	Compliance of COE(Protection) Observation	25/Sep/2025	16:00	27/Sep/2025	23:59	Compliance of COE(Protection) Observation	PLANNED	Requested	
344	RQ231804	OCC_234	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-2 @KHETRI (PKTSL)	BKTL	D	Compliance of COE(Protection) Observation	25/Sep/2025	16:00	27/Sep/2025	23:59	Compliance of COE(Protection) Observation	PLANNED	Requested	
345	RQ231803	OCC_234	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1 @KHETRI (PKTSL)	BKTL	D	Compliance of COE(Protection) Observation	22/Sep/2025	16:00	24/Sep/2025	23:59	Compliance of COE(Protection) Observation	PLANNED	Requested	
346	RQ231798	OCC_234	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1 @BIKANER(PG)	BKTL	D	Compliance of COE(Protection) Observation	22/Sep/2025	16:00	24/Sep/2025	23:59	Compliance of COE(Protection) Observation	PLANNED	Requested	
347	RQ232233	OCC_234	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	For Spare Reactor Switching with 765KV Aligarh Ckt-1 Line Reactor to verify the Ladder Logic	03/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
348	RQ232234	OCC_234	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	For Spare Reactor Switching with 765KV Aligarh Ckt-1 Line Reactor to verify the Ladder Logic	01/Sep/2025	08:00	02/Sep/2025	18:00		PLANNED	Requested	
349	RQ232780	OCC_234	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA		D	AMP WORK	30/Sep/2025	09:00	30/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
350	RQ232779	OCC_234	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA		D	AMP WORK	29/Sep/2025	09:00	29/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
351	RQ232378	OCC_234	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Sep/2025	08:00	28/Sep/2025	18:00		PLANNED	Requested	
352	RQ232384	OCC_234	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Sep/2025	08:00	26/Sep/2025	18:00		PLANNED	Requested	
353	RQ232346	OCC_234	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II -Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Sep/2025	08:00	15/Sep/2025	18:00	The shutdown shall be required on continous basis for bay equipment ersion and stringing work	PLANNED	Requested	
354	RQ232345	OCC_234	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II -Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Sep/2025	08:00	15/Sep/2025	18:00	The shutdown shall be required on continous basis for bay equipment ersion and stringing work	PLANNED	Requested	

355	RQ232380	OCC_234	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA- ALIGARH (PG) CKT- 1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Sep/2025	08:00	28/Sep/2025	18:00	PLANNED	Requested	
356	RQ232404	OCC_234	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	CB pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	24/Sep/2025	08:00	24/Sep/2025	18:00	PLANNED	Requested	
357	RQ233297	OCC_234	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA- FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	POWERGRID	C	Mechanical Overhauling of CB.	22/Sep/2025	08:00	24/Sep/2025	18:00	PLANNED	Requested	
358	RQ232358	OCC_234	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA- ALIGARH (PG) CKT- 1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	For AMP Work	19/Sep/2025	08:00	22/Sep/2025	18:00	PLANNED	Requested	
359	RQ232342	OCC_234	cpcc1_sd	BAY	717 TIE BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWERGRID	D	For AMP Work	18/Sep/2025	08:00	19/Sep/2025	18:00	PLANNED	Requested	
360	RQ232354	OCC_234	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA- FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	C	Mechanical Overhauling of CB	18/Sep/2025	08:00	20/Sep/2025	18:00	PLANNED	Requested	
361	RQ232326	OCC_234	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER- CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGRID	D	For AMP Work	17/Sep/2025	08:00	17/Sep/2025	18:00	PLANNED	Requested	
362	RQ232338	OCC_234	cpcc1_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWERGRID	D	For AMP Work	16/Sep/2025	08:00	16/Sep/2025	18:00	PLANNED	Requested	
363	RQ232325	OCC_234	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	For AMP Work	16/Sep/2025	08:00	16/Sep/2025	18:00	PLANNED	Requested	
364	RQ233298	OCC_234	sldcrs_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)- PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	Quarterly Maintenance work and Balance AMP work	15/Sep/2025	08:00	15/Sep/2025	18:00	PLANNED	Requested	
365	RQ232324	OCC_234	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	For AMP Work	15/Sep/2025	08:00	15/Sep/2025	18:00	PLANNED	Requested	
366	RQ232362	OCC_234	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA- FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	C	Mechanical Overhauling of CB	15/Sep/2025	08:00	17/Sep/2025	18:00	PLANNED	Requested	
367	RQ232347	OCC_234	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWERGRID	C	Isolator Retrofitment Work	15/Sep/2025	08:00	21/Sep/2025	18:00	PLANNED	Requested	
368	RQ232329	OCC_234	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER- CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	For AMP Work	14/Sep/2025	08:00	14/Sep/2025	18:00	PLANNED	Requested	
369	RQ232328	OCC_234	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	For AMP Work	13/Sep/2025	08:00	13/Sep/2025	18:00	PLANNED	Requested	
370	RQ232336	OCC_234	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	For AMP Work	12/Sep/2025	08:00	13/Sep/2025	18:00	PLANNED	Requested	

371	RQ232327	OCC_234	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER- CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	For AMP Work	12/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
372	RQ2323284	OCC_234	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG) (POWERGRID) AT 765 KV FATEHPUR(PG)	POWERGRID	D	AMP WORK	11/Sep/2025	09:00	11/Sep/2025	17:30		PLANNED	Requested	
373	RQ2323288	OCC_234	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASI- FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWERGRID	D	AMP WORK.	10/Sep/2025	09:00	10/Sep/2025	17:30		PLANNED	Requested	
374	RQ2323277	OCC_234	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	MP WOR: AMP OF CB & CT as per preventive maintenance	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
375	RQ232321	OCC_234	cpcc1_sd	BAY	712 MAIN BAY - 765KV MEERUT- BHIWANI (PG) CKT- 1 AT MEERUT(PG)	POWERGRID	D	For AMP Work	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
376	RQ232320	OCC_234	cpcc1_sd	BAY	714 TIE BAY - 765 KV GR.NOIDA_2(UPC)- MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWERGRID	D	For AMP Work	09/Sep/2025	08:00	09/Sep/2025	18:00		PLANNED	Requested	
377	RQ232413	OCC_234	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWERGRID	D	706-52 CB DCRM AT BAREILLY 765KV SS	08/Sep/2025	09:00	08/Sep/2025	17:00		PLANNED	Requested	
378	RQ232319	OCC_234	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID)	POWERGRID	D	For AMP Work	08/Sep/2025	08:00	08/Sep/2025	18:00		PLANNED	Requested	
379	RQ232414	OCC_234	cpcc3_sd	BAY	707 MAIN BAY - 765 KV BAREILLY_2- LUCKNOW_2 (PG) CKT-1 AND 765 KV BAREILLY_2(PG) - BUS 1 AT BAREILLY_2(PG)	POWERGRID	D	707 MAIN BAY CB DCRM	05/Sep/2025	09:00	05/Sep/2025	17:30		PLANNED	Requested	
380	RQ232318	OCC_234	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR- MEERUT (PG) CKT- 2 (POWERGRID) AT MEERUT	POWERGRID	D	For AMP Work	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
381	RQ232412	OCC_234	cpcc3_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG)	POWERGRID	D	AMP WORK	01/Sep/2025	08:00	01/Sep/2025	18:00		PLANNED	Requested	
382	RQ232363	OCC_234	cpcc1_sd	BAY	713 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-1 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	For AMP Work	25/Sep/2025	08:00	25/Sep/2025	18:00		PLANNED	Requested	
383	RQ232360	OCC_234	cpcc1_sd	BAY	710 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-2 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	For AMP Work	23/Sep/2025	08:00	23/Sep/2025	18:00		PLANNED	Requested	
384	RQ232406	OCC_234	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	25/Sep/2025	08:00	25/Sep/2025	18:00		PLANNED	Requested	
385	RQ232403	OCC_234	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	23/Sep/2025	08:00	23/Sep/2025	18:00		PLANNED	Requested	
386	RQ2323291	OCC_234	sldcrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	MAINTENANCE & TESTING WORK	16/Sep/2025	08:00	16/Sep/2025	18:00		PLANNED	Requested	
387	RQ2323296	OCC_234	sldcrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	MAINTENANCE & TESTING WORK	15/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	

388	RQ233292	OCC_234	sldcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA- PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	MAINTENANCE & TESTING WORK	12/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
389	RQ233302	OCC_234	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA- PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	12/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
390	RQ233295	OCC_234	sldcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	MAINTENANCE & TESTING WORK	11/Sep/2025	08:00	11/Sep/2025	18:00		PLANNED	Requested	
391	RQ233301	OCC_234	sldcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA- PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
392	RQ233293	OCC_234	sldcrs_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	MAINTENANCE & TESTING WORK	09/Sep/2025	08:00	09/Sep/2025	18:00		PLANNED	Requested	
393	RQ233294	OCC_234	sldcrs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	MAINTENANCE & TESTING WORK	08/Sep/2025	08:00	08/Sep/2025	18:00		PLANNED	Requested	
394	RQ233300	OCC_234	sldcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA- PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
395	RQ233299	OCC_234	sldcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA- PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	03/Sep/2025	08:00	03/Sep/2025	18:00		PLANNED	Requested	
396	RQ232315	OCC_234	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	20/Sep/2025	19:00	20/Sep/2025	23:00		PLANNED	Requested	
397	RQ232314	OCC_234	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	19/Sep/2025	19:00	19/Sep/2025	23:00		PLANNED	Requested	
398	RQ232313	OCC_234	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	18/Sep/2025	19:00	18/Sep/2025	23:00		PLANNED	Requested	
399	RQ232310	OCC_234	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	09/Sep/2025	19:00	09/Sep/2025	23:00		PLANNED	Requested	
400	RQ232309	OCC_234	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	08/Sep/2025	19:00	08/Sep/2025	23:00		PLANNED	Requested	
401	RQ232307	OCC_234	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	07/Sep/2025	19:00	07/Sep/2025	23:00		PLANNED	Requested	
402	RQ232303	OCC_234	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	04/Sep/2025	19:00	04/Sep/2025	23:00		PLANNED	Requested	

403	RQ232302	OCC_234	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	03/Sep/2025	19:00	03/Sep/2025	23:00		PLANNED	Requested	
404	RQ232301	OCC_234	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	02/Sep/2025	19:00	02/Sep/2025	23:00		PLANNED	Requested	
405	RQ232300	OCC_234	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	C	2nd CT Oil Sampling Work	01/Sep/2025	19:00	01/Sep/2025	23:00		PLANNED	Requested	
406	RQ232308	OCC_234	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	C	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
407	RQ232306	OCC_234	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
408	RQ232119	OCC_234	stuup_sd	BAY	701 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV MAINPURI(UP)	UPPTCL	C	* S/D OF BAY NO.(700-07-52)MAINPURI LINE FOR THE WORK OF- 1-Pre-charging testing of 765kv Unnao-Mainpuri Line.	18/Sep/2025	09:00	19/Sep/2025	17:00		PLANNED	Requested	
409	RQ232118	OCC_234	stuup_sd	BAY	707 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV UNNAO(UP)	UPPTCL	C	* S/D OF TIE BAY(700-08-52)MAINPURI LINE FOR THYE WORK OF-1-Pre-charging testing of 765kv Unnao-Mainpuri Line.	18/Sep/2025	09:00	19/Sep/2025	17:00		PLANNED	Requested	
410	RQ232305	OCC_234	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	2nd CT Oil Sampling Work	06/Sep/2025	19:00	06/Sep/2025	23:00		PLANNED	Requested	
411	RQ232304	OCC_234	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	2nd CT Oil Sampling Work	05/Sep/2025	19:00	05/Sep/2025	23:00		PLANNED	Requested	
412	RQ232054	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	26/Sep/2025	16:00	26/Sep/2025	23:00		PLANNED	Requested	
413	RQ232053	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	25/Sep/2025	16:00	25/Sep/2025	23:00		PLANNED	Requested	
414	RQ232052	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	24/Sep/2025	16:00	24/Sep/2025	23:00		PLANNED	Requested	
415	RQ232801	OCC_234	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)		D	For fine tuning of CGL make CSD Relay in 425-52 Tie Bay C.B of 765/400kV, ICT-2	19/Sep/2025	16:00	19/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
416	RQ232800	OCC_234	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	For fine tuning of CGL make CSD Relay in 708-52 Tie Bay C.B of 765/400kV, ICT-1	18/Sep/2025	16:00	18/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
417	RQ232081	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	for amp work, spare switching and shrouds fitting work	09/Sep/2025	09:00	09/Sep/2025	18:00		PLANNED	Requested	
418	RQ232075	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)		D	AMP WORK	09/Sep/2025	09:00	10/Sep/2025	18:00		PLANNED	Requested	
419	RQ232080	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	for amp work and shrouds fitting work	08/Sep/2025	09:00	08/Sep/2025	18:00		PLANNED	Requested	
420	RQ232035	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	07/Sep/2025	16:00	08/Sep/2025	23:00		PLANNED	Requested	
421	RQ232034	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	05/Sep/2025	16:00	06/Sep/2025	23:00		PLANNED	Requested	

422	RQ232093	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)		D	Construction Work of fire wall For Extension construction work of 765KV ICT-4.	05/Sep/2025	09:00	06/Sep/2025	18:00		PLANNED	Requested	
423	RQ232033	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	03/Sep/2025	16:00	04/Sep/2025	23:00		PLANNED	Requested	
424	RQ232092	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)		D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	03/Sep/2025	09:00	04/Sep/2025	18:00		PLANNED	Requested	
425	RQ232062	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	03/Sep/2025	09:00	04/Sep/2025	17:00		PLANNED	Requested	
426	RQ232032	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	01/Sep/2025	16:00	02/Sep/2025	23:00		PLANNED	Requested	
427	RQ232061	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/Sep/2025	09:00	02/Sep/2025	17:00		PLANNED	Requested	
428	RQ232091	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)		D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01/Sep/2025	09:00	02/Sep/2025	18:00		PLANNED	Requested	
429	RQ231771	OCC_234	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* Regarding charging of 500MVA ICT-II R Phase unit (at present Spare Phase unit is charged as R Phase unit) after replacemen	23/Sep/2025	09:00	24/Sep/2025	18:00		PLANNED	Requested	
430	RQ231797	OCC_234	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	Annual Maintenance & Testing	15/Sep/2025	10:00	15/Sep/2025	12:00		PLANNED	Requested	
431	RQ231770	OCC_234	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Testing and Maintenance of ICT unit, Relay and associated elements.	15/Sep/2025	09:00	16/Sep/2025	18:00		PLANNED	Requested	
432	RQ231780	OCC_234	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* SHUT DOWN OF 1000MVA ICT-1 FOR THE WORK OF - Annual Routine relay and protection testing and maintenance of 1000	11/Sep/2025	09:00	13/Sep/2025	17:00		PLANNED	Requested	
433	RQ231807	OCC_234	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	07/Sep/2025	09:00	07/Sep/2025	17:00		PLANNED	Requested	
434	RQ231796	OCC_234	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	R phase will be free to attend leakage, 1500 MVA ICT-2 will be recharge by Y ph , B ph and Spare phase	04/Sep/2025	10:00	04/Sep/2025	11:00		PLANNED	Requested	
435	RQ232115	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	19/Sep/2025	17:00	19/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
436	RQ232333	OCC_234	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	Body Protection Modification as technical IOM/ Circulars and Spare Transformer changeover in place of ICT-2 Y-ph unit	18/Sep/2025	08:00	18/Sep/2025	18:00		PLANNED	Requested	
437	RQ232117	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	17/Sep/2025	17:00	17/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
438	RQ232299	OCC_234	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGRID	D	For AMP Work.	17/Sep/2025	09:00	17/Sep/2025	18:00		PLANNED	Requested	
439	RQ232334	OCC_234	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	Body Protection Modification as technical IOM/ Circulars	16/Sep/2025	08:00	16/Sep/2025	18:00		PLANNED	Requested	
440	RQ232114	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	15/Sep/2025	17:00	15/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
441	RQ232316	OCC_234	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	C	Attending SF6 Gas leakage in PDM sensor of 703-09 Y-ph Gas Compartment and One yearly AMP work of ICT_1.	15/Sep/2025	08:00	17/Sep/2025	18:00		PLANNED	Requested	
442	RQ232105	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	13/Sep/2025	17:00	13/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
443	RQ232106	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	09/Sep/2025	17:00	09/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
444	RQ232107	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	08/Sep/2025	17:00	08/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
445	RQ232330	OCC_234	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWERGRID	D	For Spare phase rotation	06/Sep/2025	09:00	06/Sep/2025	18:00		PLANNED	Requested	
446	RQ231818	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	General Bay maintenance work of 400KV Azh-Sarnath Line	29/Sep/2025	10:00	29/Sep/2025	17:00		PLANNED	Requested	
447	RQ231858	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	24/Sep/2025	10:00	24/Sep/2025	16:00		PLANNED	Requested	
448	RQ231820	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	General bay Maintenance of 400KV Azh-mau line	23/Sep/2025	10:00	23/Sep/2025	17:00		PLANNED	Requested	
449	RQ231859	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	23/Sep/2025	10:00	23/Sep/2025	16:00		PLANNED	Requested	

450	RQ231853	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI - REWA ROAD LINE FOR REPLACEMENT OF PRV CENTRIFUGING OF 50MVAR LINE REACTOR.	19/Sep/2025	08:00	22/Sep/2025	17:00			PLANNED	Requested	
451	RQ231823	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	* SHUTDOWN SHALL BE TAKEN TO GET REPAIR/FABRICATION OF BEND TOWER PEAK AT TOWER LOCATION NO.55	18/Sep/2025	09:00	19/Sep/2025	17:00			PLANNED	Requested	
452	RQ231824	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	* SHUTDOWN SHALL BE TAKEN TO GET REPAIR/FABRICATION OF BEND TOWER PEAK AT TOWER LOCATION NO.55	18/Sep/2025	09:00	19/Sep/2025	17:00			PLANNED	Requested	
453	RQ233117	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	Line Maintenance and disc cleaning	17/Sep/2025	10:00	19/Sep/2025	18:00			PLANNED	Requested	
454	RQ233114	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening Defective Polymer replacement Work	17/Sep/2025	10:00	20/Sep/2025	18:00			PLANNED	Requested	
455	RQ231819	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	* General bay Maintenance of 400KV Azh-tanda Line	15/Sep/2025	10:00	15/Sep/2025	17:00			PLANNED	Requested	
456	RQ231827	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* planned shut down is being applied for lopping chopping of trees,jumper tightening bird nest removing and other maintenal	15/Sep/2025	09:00	16/Sep/2025	17:00			PLANNED	Requested	
457	RQ231852	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR REPLACEMENT OF PRV CENTRIFUGING OF 50MVAR LINE REACTOR	15/Sep/2025	08:00	18/Sep/2025	17:00			PLANNED	Requested	
458	RQ231854	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-UNNAO LINE FOR PROTECTION TESTING	11/Sep/2025	08:00	12/Sep/2025	17:00			PLANNED	Requested	
459	RQ231831	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	for jumper tightening and polymer cleaning work	09/Sep/2025	09:00	10/Sep/2025	19:00			PLANNED	Requested	
460	RQ232024	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	D	AMP WORK	09/Sep/2025	08:00	09/Sep/2025	18:00		Shutdown is requested for carrying out Annual Mainteanace Work of Line and Line Bay Equipments.	PLANNED	Requested	
461	RQ231833	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	* LINE MAINTENANCE AND DISC CLEANING	08/Sep/2025	10:00	10/Sep/2025	18:00			PLANNED	Requested	
462	RQ233119	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	C	* FOR ROUTINE TESTING AND MAINTENANCE OF 400 KV MAIN BUS 1 >X* AS TIE IS NOT IN CHARGED CONDITION DUE TO CONSTRUCTION OF 315 MVA	08/Sep/2025	09:00	09/Sep/2025	17:00			PLANNED	Requested	
463	RQ231851	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-PANKI-TPS-I LINE FOR PROTECTION TESTING ANDRECTIFYING CIRCUIT PROBLEM OF EVENT LOGGER	08/Sep/2025	08:00	10/Sep/2025	17:00			PLANNED	Requested	
464	RQ233101	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-1	UPPTCL	D	For Stringing work(Overhead Crossing) of 765 kv D/C Neemrana Bareilly Transmission line	05/Sep/2025	07:00	07/Sep/2025	19:00			PLANNED	Requested	
465	RQ233102	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-2	UPPTCL	D	For Stringing work(Overhead Crossing) of 765 kv D/C Neemrana Bareilly Transmission line	05/Sep/2025	07:00	07/Sep/2025	19:00			PLANNED	Requested	
466	RQ231866	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	03/Sep/2025	10:00	03/Sep/2025	17:00			PLANNED	Requested	
467	RQ231865	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	02/Sep/2025	10:00	02/Sep/2025	17:00			PLANNED	Requested	
468	RQ231868	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-I	02/Sep/2025	08:00	02/Sep/2025	17:00			PLANNED	Requested	
469	RQ231832	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	C	FOR HEIGHT RAISING AT NH	01/Sep/2025	10:00	10/Sep/2025	18:00			PLANNED	Requested	
470	RQ231828	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	for jumper tightening and polymer cleaning work	01/Sep/2025	09:00	07/Sep/2025	19:00			PLANNED	Requested	
471	RQ231867	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	01/Sep/2025	08:00	01/Sep/2025	17:00			PLANNED	Requested	
472	RQ232734	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1		D	Retrofitment of Main Bay & Tie Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	28/Sep/2025	09:00	29/Sep/2025	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVN Heerapura GSS	PLANNED	Requested		

473	RQ232845	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	D	Line SD required for Annual PM	26/Sep/2025	08:00	26/Sep/2025	18:00		PLANNED	Requested	
474	RQ232461	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	D	Attending COE Protection Observations, AMP of Line Equipment	25/Sep/2025	16:00	26/Sep/2025	23:00		PLANNED	Requested	
475	RQ232733	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	C	Retrofitment of Line Isolator of Bassi-Heerapura ckt-1 at Heerapura GSS	25/Sep/2025	09:00	27/Sep/2025	18:00	Line along with Line Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
476	RQ232870	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	D	For rectification of Shutdown nature Defects	25/Sep/2025	09:00	25/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
477	RQ232878	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	D	For rectification of Shutdown nature Defects and replacement of broken insulator	25/Sep/2025	09:00	25/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
478	RQ232871	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	D	A/R in Non auto Mode required for safety of manpower working in 400KV Ludhiana-Patiala ckt-2	25/Sep/2025	09:00	25/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
479	RQ232844	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	D	Line SD required for Annual PM	25/Sep/2025	08:00	25/Sep/2025	18:00		PLANNED	Requested	
480	RQ232694	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	D	Defects' rectification observed during patrolling	25/Sep/2025	08:00	26/Sep/2025	18:00	S/D required timely	PLANNED	Requested	
481	RQ232876	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	D	For rectification of Shutdown nature Defects	24/Sep/2025	09:00	24/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
482	RQ232843	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	D	Line SD required for Annual PM	24/Sep/2025	08:00	24/Sep/2025	18:00		PLANNED	Requested	
483	RQ232460	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	D	Attending COE Protection Observations, AMP of Line Equipment	23/Sep/2025	16:00	24/Sep/2025	23:00		PLANNED	Requested	
484	RQ232698	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	D	Replacement of Flashover Insulator at Loc No 46 and 92,Polluted insulator@93	23/Sep/2025	08:00	23/Sep/2025	18:00	SHUTDOWN	PLANNED	Requested	
485	RQ232842	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	D	Line SD required for Annual PM	23/Sep/2025	08:00	23/Sep/2025	18:00		PLANNED	Requested	
486	RQ232932	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	D	Testing after Busbar retrofitting work	22/Sep/2025	09:00	22/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
487	RQ232732	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	C	Retrofitment of Line Isolator of Bassi-Heerapura ckt-2 at Heerapura GSS	22/Sep/2025	09:00	24/Sep/2025	18:00	Line along with Line Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
488	RQ232877	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	D	For rectification of Shutdown nature Defects	22/Sep/2025	09:00	22/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
489	RQ232699	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	Replacement of Flashover Insulator at Loc No 185	22/Sep/2025	08:00	22/Sep/2025	18:00	SHUTDOWN	PLANNED	Requested	
490	RQ232726	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	C	CVT replacement work	22/Sep/2025	08:00	23/Sep/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
491	RQ232841	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	D	Line SD required for Annual PM	22/Sep/2025	08:00	22/Sep/2025	18:00		PLANNED	Requested	
492	RQ232459	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1	D	Replacement of M2 Differential Relay	21/Sep/2025	16:00	22/Sep/2025	23:00		PLANNED	Requested	
493	RQ232869	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	21/Sep/2025	08:00	21/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
494	RQ232939	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	D	Bus Bar relay retrofitting & LBB relay testing	20/Sep/2025	09:00	20/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
495	RQ232868	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	20/Sep/2025	08:00	20/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
496	RQ232725	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	C	CVT replacement work	20/Sep/2025	08:00	21/Sep/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
497	RQ232861	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1	D	Shutdown require for removal of aviation gloubes under OPGW works.	19/Sep/2025	09:00	23/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	

498	RQ232863	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	D	A/R in Non auto Mode required for safety of manpower working in 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 under OPGW works	19/Sep/2025	09:00	23/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
499	RQ232862	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1	D	A/R in Non auto Mode required for safety of manpower working in 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 under OPGW works	19/Sep/2025	09:00	23/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
500	RQ232840	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	D	Line SD required for Annual PM	19/Sep/2025	08:00	19/Sep/2025	18:00		PLANNED	Requested	
501	RQ232700	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	D	Replacement of Flashover Insulator at Loc No 32,55 and 70 and Rectification of S/D Defects	19/Sep/2025	08:00	20/Sep/2025	18:00	SHUTDOWN	PLANNED	Requested	
502	RQ232724	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1	C	CVT replacement work	18/Sep/2025	08:00	19/Sep/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
503	RQ232839	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	D	Line SD required for Annual PM	18/Sep/2025	08:00	18/Sep/2025	18:00		PLANNED	Requested	
504	RQ232838	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	D	Line SD required for Annual PM	17/Sep/2025	08:00	17/Sep/2025	18:00		PLANNED	Requested	
505	RQ232676	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-1	D	Overhead crossing of 400 KV BIKANER-II TO BIKANER-III TL	16/Sep/2025	08:00	18/Sep/2025	20:00	Stringing work shutdown	PLANNED	Requested	
506	RQ232837	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	D	Line SD required for Annual PM	16/Sep/2025	08:00	16/Sep/2025	18:00		PLANNED	Requested	
507	RQ232677	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-2	D	Overhead crossing of 400 KV BIKANER-II TO BIKANER-III TL	16/Sep/2025	08:00	18/Sep/2025	20:00	Stringing work shutdown	PLANNED	Requested	
508	RQ232723	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2	C	CVT replacement work	16/Sep/2025	08:00	17/Sep/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
509	RQ232934	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	D	Testing after Busbar retrofitting work	15/Sep/2025	09:00	15/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
510	RQ232685	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	C	Airport Diversion for temporary arrangement	15/Sep/2025	08:00	24/Sep/2025	18:00	Along with S/D of 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 simultaneously and Non auto mode for 400 KV Kota(PG)-JAIPUR SOUTH (PG)	PLANNED	Requested	
511	RQ232686	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	C	Airport Diversion for temporary arrangement	15/Sep/2025	08:00	24/Sep/2025	18:00	Along with S/D of 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 simultaneously and Non auto mode for 400 KV Kota(PG)-JAIPUR SOUTH (PG)	PLANNED	Requested	
512	RQ232675	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-2	C	TAPPING OF LILO OF 400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-2	15/Sep/2025	08:00	30/Sep/2025	20:00	Stringing work shutdown	PLANNED	Requested	
513	RQ232836	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	D	Line SD required for Annual PM	15/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
514	RQ232674	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-1	C	TAPPING OF LILO OF 400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-1	15/Sep/2025	08:00	30/Sep/2025	20:00	Stringing work shutdown	PLANNED	Requested	
515	RQ232736	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)	C	Replacement of Damaged conductor in span 207 - 208	14/Sep/2025	08:00	15/Sep/2025	18:00	Also provide approval of Non-auto mode of 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) CKT-1	PLANNED	Requested	
516	RQ232722	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3	C	CVT replacement work	14/Sep/2025	08:00	15/Sep/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
517	RQ232904	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	D	AMP of Line Equipment & Line Reactor	12/Sep/2025	09:00	12/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
518	RQ232721	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4	C	CVT replacement work by Mandola & Replacement of Flashover Insulator at Loc No 52 by Meerut TLM	12/Sep/2025	08:00	13/Sep/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
519	RQ232690	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	To attend shutdown nature defects by Kota & Chittorgarh	12/Sep/2025	08:00	14/Sep/2025	18:00	Non auto mode for 400 kv RAPPC-Kankroli, MOST URGENT	PLANNED	Requested	

520	RQ232888	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-2		D	For rectification of Shutdown nature Defects	12/Sep/2025	08:00	12/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
521	RQ232649	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Shut down nature defects rectification work	11/Sep/2025	09:00	11/Sep/2025	18:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
522	RQ232683	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)- RISHIKESH(UK) (PG) CKT-1		D	relay retrofitting	11/Sep/2025	08:00	11/Sep/2025	20:00	Shutdown	PLANNED	Requested	
523	RQ232735	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)- BHIWANI(PG) (PG)		C	Replacement of Damaged conductor in Span 207 - 208	11/Sep/2025	08:00	12/Sep/2025	18:00	Also provide approval of Non-auto mode of 400 KV KABULPUR(HV) - BHIWANI(PG) CKT-1	PLANNED	Requested	
524	RQ232903	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1		D	AMP of Line Equipment & Line Reactor	10/Sep/2025	09:00	10/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
525	RQ232933	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	Testing after Busbar retrofitting work	10/Sep/2025	09:00	10/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
526	RQ232648	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Shut down nature defects rectification work	10/Sep/2025	09:00	10/Sep/2025	18:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
527	RQ232618	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-2		D	For rectification of shutdown nature defects	10/Sep/2025	08:00	11/Sep/2025	20:00		PLANNED	Requested	
528	RQ232720	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)- MAHARANIBAGH(P G) (DTL) CKT-2		C	CVT replacement work	10/Sep/2025	08:00	11/Sep/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
529	RQ232682	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)- MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	relay retrofitting	10/Sep/2025	08:00	10/Sep/2025	20:00	Shutdown	PLANNED	Requested	
530	RQ232859	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)- KAITHAL(PG) (PATRAN) CKT-1		D	Shutdown required for damaged OPGW replacement work in 5 span (TN 94 – TN 96 & TN 69 - TN 71)	09/Sep/2025	09:00	11/Sep/2025	17:00	Under construction head. Kindly approve.	PLANNED	Requested	
531	RQ232896	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AR in Non Auto Mode required for fixing of Copper Bonds.	09/Sep/2025	09:00	09/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
532	RQ232860	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)- KAITHAL(PG) (PATRAN) CKT-2		D	AR Non - auto mode required for or safety of manpower working 400KV Patran-Kaithal ckt-1 for OPGW replacement work (TN 94 – TN 96 & TN 69 - TN 71)	09/Sep/2025	09:00	11/Sep/2025	17:00	Under construction head. Kindly approve.	PLANNED	Requested	
533	RQ232647	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Shut down nature defects rectification work	09/Sep/2025	09:00	09/Sep/2025	18:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
534	RQ232729	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1		D	For overhead crossing of 400KV Bassi-Sikar by under construction 765KV Bhadla-III Sikar-II TL	09/Sep/2025	06:00	11/Sep/2025	18:00		PLANNED	Requested	
535	RQ232613	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)- HEERAPURA(RS) (PG) CKT-1		D	Line & Bay Isolator retrofitment work at Heerapura GSS.	08/Sep/2025	10:00	10/Sep/2025	18:00		PLANNED	Requested	
536	RQ232895	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	AR in Non Auto Mode required for fixing of Copper Bonds.	08/Sep/2025	09:00	08/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
537	RQ232684	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)- JHATIKARA(PG) (DTL) CKT-2		D	Rectification of SD Nature defects TLM & Isolator Retrofitment work by SS	08/Sep/2025	09:00	11/Sep/2025	20:00	Shutdown	PLANNED	Requested	
538	RQ232646	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shut down nature defects rectification work by Neemrana & amp work by Sikar	08/Sep/2025	09:00	08/Sep/2025	18:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Requested	
539	RQ232617	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-1		D	For rectification of shutdown nature defects	08/Sep/2025	08:00	09/Sep/2025	20:00		PLANNED	Requested	
540	RQ232719	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)- MAHARANIBAGH(P G) (DTL) CKT-1		C	CVT replacement work	08/Sep/2025	08:00	09/Sep/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
541	RQ232718	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)- MURADNAGAR_1(U P) (PG) CKT-1		C	CT replacement work	08/Sep/2025	08:00	10/Sep/2025	18:00	Line CT replacement work at DTL Bawana SS	PLANNED	Requested	
542	RQ232935	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1		D	For AMP of Line Equipments	07/Sep/2025	09:30	07/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
543	RQ232908	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- SAMBA(PG) (NRSS XXIX) CKT-2		D	AMP works	07/Sep/2025	09:00	07/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
544	RQ232644	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)- TUGHLAKABAD(PG) (DTL) CKT-1		D	For Joint box creation to provide connectivity Faridabad RHQ	06/Sep/2025	08:00	07/Sep/2025	18:00	Non-Auto required for joint box creation works	PLANNED	Requested	

545	RQ232645	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	D	For Joint box creation to provide connectivity Faridabad RHQ	06/Sep/2025	08:00	07/Sep/2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Requested	
546	RQ232887	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-1	D	For rectification of Shutdown nature Defects	05/Sep/2025	08:00	05/Sep/2025	18:00	Kindly approve. Line CVT replacement work at DTL Bawana SS & Shut down nature defects rectification work	PLANNED	Requested	
547	RQ232717	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(U P) (PG) CKT-1	C	CVT replacement work by Mandola & TL MAINTENANCE WORK by Dadri TLM	05/Sep/2025	08:00	07/Sep/2025	18:00		PLANNED	Requested	
548	RQ232894	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA- PANCHKULA (PG) CKT-1	D	A/R in Non auto Mode required for safety of manpower working in 400KV Patiala-Panchkula ckt-2	04/Sep/2025	10:00	04/Sep/2025	12:00	Kindly approve.	PLANNED	Requested	
549	RQ232893	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA- PANCHKULA (PG) CKT-2	D	For rectification of Shutdown nature Defects	04/Sep/2025	10:00	04/Sep/2025	12:00	Kindly approve.	PLANNED	Requested	
550	RQ232907	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXX) CKT-1	D	AMP works	04/Sep/2025	09:00	04/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
551	RQ232616	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	D	For rectification of shutdown nature defects	04/Sep/2025	08:00	06/Sep/2025	20:00		PLANNED	Requested	
552	RQ232891	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA- PANCHKULA (PG) CKT-1	D	For rectification of Shutdown nature Defects	03/Sep/2025	10:00	03/Sep/2025	12:00	Kindly approve.	PLANNED	Requested	
553	RQ232892	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA- PANCHKULA (PG) CKT-2	D	A/R in Non auto Mode required for safety of manpower working in 400KV Patiala-Panchkula ckt-1	03/Sep/2025	10:00	03/Sep/2025	12:00	Kindly approve.	PLANNED	Requested	
554	RQ232872	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA- JALANDHAR (PG) CKT-2	D	A/R Non auto Mode required for installation/fixing of OPGW Vibration Dampers (VD's) at Tower No 51 & 52.	03/Sep/2025	10:00	03/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
555	RQ232716	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	C	CVT replacement work	03/Sep/2025	08:00	04/Sep/2025	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Requested	
556	RQ232728	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	D	For overhead crossing of 400kV Bassi-Sikar by under construction 765kV Bhadla-III Sikar-II TL	03/Sep/2025	06:00	05/Sep/2025	18:00		PLANNED	Requested	
557	RQ232727	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	D	For overhead crossing of 400kV Bassi-Sikar by under construction 765kV Bhadla-III Sikar-II TL	03/Sep/2025	06:00	05/Sep/2025	18:00		PLANNED	Requested	
558	RQ232697	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	D	Rectification of SD Nature defects by TLM & ISOLATOR RETROFITMENT WORK by SS	02/Sep/2025	08:00	05/Sep/2025	18:00	SHUTDOWN	PLANNED	Requested	
559	RQ232916	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	D	For replacement of damaged jumper of 400KV Panipat Line at Panchkula Sub-Station Gantry	01/Sep/2025	10:00	01/Sep/2025	14:00	Kindly approve.	PLANNED	Requested	
560	RQ232917	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA- PANCHKULA (PG) CKT-2	D	To provide safety of manpower working for replacement of damaged jumper of 400KV Panipat Line at Panchkula Sub-Station Gantry	01/Sep/2025	10:00	01/Sep/2025	14:00	Kindly approve.	PLANNED	Requested	
561	RQ232849	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL"	01/Sep/2025	09:00	20/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
562	RQ232711	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDALUN (RS) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Sep/2025	09:00	03/Sep/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
563	RQ232709	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Sep/2025	09:00	03/Sep/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
564	RQ232848	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL"	01/Sep/2025	09:00	20/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
565	RQ232710	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Sep/2025	09:00	03/Sep/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
566	RQ232851	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	D	AR in Non auto mode required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II.	01/Sep/2025	08:00	30/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	

567	RQ232615	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For rectification of shutdown nature defects	01/Sep/2025	08:00	03/Sep/2025	20:00		PLANNED	Requested	
568	RQ232855	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(P5) (PG) CKT-1		D	AR Non - auto mode required for OPGW installation works under ULDC scheme.	01/Sep/2025	08:00	30/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
569	RQ232853	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	AR Non - auto mode required for OPGW installation works under ULDC scheme.	01/Sep/2025	08:00	30/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
570	RQ232852	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	AR Non - auto mode required for OPGW installation works under ULDC scheme.	01/Sep/2025	08:00	30/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
571	RQ232715	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	CVT replacement work	01/Sep/2025	08:00	02/Sep/2025	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Requested	
572	RQ232689	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work	01/Sep/2025	08:00	10/Sep/2025	18:00	Non auto mode for 400 kv RAPPC- Chittorgarh, MOST URGENT	PLANNED	Requested	
573	RQ232854	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	AR Non - auto mode required for OPGW installation works under ULDC scheme.	01/Sep/2025	08:00	30/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
574	RQ232850	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	SD required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II.	01/Sep/2025	08:00	30/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
575	RQ232856	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(P5G) (PG) CKT-1		D	AR Non - auto mode required for OPGW installation works under ULDC scheme.	01/Sep/2025	08:00	30/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
576	RQ233111	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWERGRID,UF	D	For Stringing work(Overhead Crossing) of 765 kv D/C Neemrana Bareilly Transmission line	28/Sep/2025	07:00	30/Sep/2025	19:00		PLANNED	Requested	
577	RQ232270	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UF	D	NON AUTO MODE for PID	19/Sep/2025	09:00	19/Sep/2025	18:00		PLANNED	Requested	
578	RQ232973	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2	POWERGRID,UF	D	Rectification of shutdown nature work.	16/Sep/2025	07:00	16/Sep/2025	18:00		PLANNED	Requested	
579	RQ232974	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1	POWERGRID,UF	D	Rectification of shutdown nature work.	15/Sep/2025	07:00	15/Sep/2025	18:00		PLANNED	Requested	
580	RQ233037	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UF	C	Bus bar relay retrofitting work - PUA & PUB installation	10/Sep/2025	09:00	11/Sep/2025	18:00		PLANNED	Requested	
581	RQ231861	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UF	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	09/Sep/2025	10:00	09/Sep/2025	17:00		PLANNED	Requested	
582	RQ231849	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWERGRID,UF	D	Routine maintenance and relay testing.Jumper tightening by Line maintenance team. (No supply disturbance as 400 kv Kasara-Rasra(400 kv) line will remain energised during above s/d.)	08/Sep/2025	09:00	08/Sep/2025	12:00	Please ignore previous shutdown which has been applied for 01.09.2025-30.09.2025	PLANNED	Requested	
583	RQ233044	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWERGRID,UF	D	To attend the SD nature defects in the line.	08/Sep/2025	08:00	08/Sep/2025	18:00		PLANNED	Requested	
584	RQ231863	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UF	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	06/Sep/2025	10:00	06/Sep/2025	17:00		PLANNED	Requested	
585	RQ231840	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWERGRID,UF	D	Routine maintenance and relay testing. Jumper tightening by line	06/Sep/2025	09:00	06/Sep/2025	12:00	No supply disturbance as 400 kv PGOL(Ballia)-Rasra(400 kv) line will remain energised during above s/d.	PLANNED	Requested	
586	RQ2331873	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWERGRID,UF	D	PMU wiring/ AMP works	05/Sep/2025	09:00	05/Sep/2025	13:00		PLANNED	Requested	
587	RQ231846	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWERGRID,UF	D	Routine maintenance and relay testing.Jumper tightening by Line maintenance team.	01/Sep/2025	08:00	30/Sep/2025	18:00	No supply disturbance as 400 kv Kasara-Rasra(400 kv) line will remain energised during above s/d.	PLANNED	Requested	
588	RQ233249	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing	27/Sep/2025	17:00	27/Sep/2025	23:00		PLANNED	Requested	
589	RQ233261	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	Maintenance Work of Bay Equipments	26/Sep/2025	08:00	26/Sep/2025	18:00		PLANNED	Requested	
590	RQ233254	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	26/Sep/2025	08:00	26/Sep/2025	18:00		PLANNED	Requested	
591	RQ233132	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For removal of defective Main-I ABB REL670 Distance Protection Relay by MPT&S wing	25/Sep/2025	08:00	25/Sep/2025	18:00		PLANNED	Requested	

592	RQ233265	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)- RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	25/Sep/2025	08:00	25/Sep/2025	18:00		PLANNED	Requested	
593	RQ233131	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA- CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	For removal of defective Main- I ABB REL670 Distance Protection Relay by MPT&S wing	24/Sep/2025	08:00	24/Sep/2025	18:00		PLANNED	Requested	
594	RQ233146	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For removal of defective Main- I ABB REL670 Distance Protection Relay and installation & configuration of new/repai red ABB REL670 relay by MPT&S wing	19/Sep/2025	08:00	19/Sep/2025	18:00		PLANNED	Requested	
595	RQ233225	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)- BIKANER(RS) (RS) CKT-1	RRVPNL	D	OVERHEAD CROSSING OF 765 KV D/C BIKANER III- NEEMRANA II TL	19/Sep/2025	08:00	20/Sep/2025	18:00	Stringing work shutdown	PLANNED	Requested	
596	RQ233145	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	For removal of defective Main- I Micom P543 Distance Protection Relay and installation & configuration of new Micom P543 relay by MPT&S wing	18/Sep/2025	08:00	18/Sep/2025	18:00		PLANNED	Requested	
597	RQ233138	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA- HINDAUN (RS) CKT- 1	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments at both end	17/Sep/2025	08:00	17/Sep/2025	18:00		PLANNED	Requested	
598	RQ233129	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)- DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Half Yearly maintenance & testing work of associated equipments of 400 kV Ajmer- Deedwana Line & Main Bay (406) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	17/Sep/2025	08:00	17/Sep/2025	18:00		PLANNED	Requested	
599	RQ233128	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)- DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	16/Sep/2025	17:00	16/Sep/2025	22:00		PLANNED	Requested	
600	RQ233149	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)- CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Annually Maintenance and testing of 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor at Bhilwara end.	16/Sep/2025	08:00	16/Sep/2025	18:00		PLANNED	Requested	
601	RQ233140	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA- HEERAPURA (RS) CKT-1	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	16/Sep/2025	08:00	16/Sep/2025	18:00		PLANNED	Requested	
602	RQ233251	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA- RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	15/Sep/2025	17:00	15/Sep/2025	23:00		PLANNED	Requested	
603	RQ233139	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)- CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	15/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
604	RQ233319	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER- BHILWARA (RS) CKT-1	RRVPNL	D	During the Shutdown of 400KV Bus-2 at Bhilwara, 400KV Bhilwara Ajmer ckt-1 will also remain under shutdown. As corresponding 400KV Tie-3 under breakdown	15/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
605	RQ233271	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI- JAISALMER (RS) CKT-2	RRVPNL	C	For half yearly maintenance work at both end	12/Sep/2025	19:00	13/Sep/2025	04:00		PLANNED	Requested	
606	RQ233127	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER- BHADLA (RS) CKT-2	RRVPNL	D	Routine Bay Maintenance Work	12/Sep/2025	17:00	12/Sep/2025	22:00		PLANNED	Requested	
607	RQ233223	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)- BIKANER(RS) (RS) CKT-1	RRVPNL	D	OVERHEAD CROSSING OF 765 KV D/C BIKANER III- NEEMRANA II TL	12/Sep/2025	08:00	13/Sep/2025	18:00	Stringing work shutdown	PLANNED	Requested	
608	RQ233144	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER- BHILWARA (RS) CKT-2	RRVPNL	D	Annually maintenance and testing of associated equipments of 400 kV Bhilwara -Ajmer Ckt-2 Line & Bay to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	12/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
609	RQ233224	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)- BIKANER(RS) (RS) CKT-2	RRVPNL	D	OVERHEAD CROSSING OF 765 KV D/C BIKANER III- NEEMRANA II TL	12/Sep/2025	08:00	13/Sep/2025	18:00	Stringing work shutdown	PLANNED	Requested	
610	RQ233151	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER- BHADLA (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	11/Sep/2025	17:00	11/Sep/2025	23:00		PLANNED	Requested	
611	RQ233248	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI- GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay equipments	11/Sep/2025	17:00	11/Sep/2025	23:00		PLANNED	Requested	
612	RQ233143	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER- BHILWARA (RS) CKT-1	RRVPNL	D	Annually maintenance and testing of associated equipments of 400 kV Bhilwara -Ajmer Ckt-1 Line & Bay to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	11/Sep/2025	08:00	11/Sep/2025	18:00		PLANNED	Requested	
613	RQ233259	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)- RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Raplacement work of burnt and damaged isolators	11/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
614	RQ231791	OCC_234	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)- DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	"SD Defects Rectification & Hardware Correction & Tightening Work"	11/Sep/2025	08:00	12/Sep/2025	23:00	"SD Defects Rectification & Hardware Correction & Tightening Work"	PLANNED	Requested	

615	RQ233269	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay equipments	10/Sep/2025	18:00	10/Sep/2025	23:00			PLANNED	Requested	
616	RQ233250	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	10/Sep/2025	17:00	10/Sep/2025	23:00			PLANNED	Requested	
617	RQ233133	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Annually maintenance and testing work of associated equipments of 400 KV Bhilwara -Chitor Ckt-1 Line & Bay to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	10/Sep/2025	08:00	10/Sep/2025	18:00			PLANNED	Requested	
618	RQ233136	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	09/Sep/2025	08:00	09/Sep/2025	18:00			PLANNED	Requested	
619	RQ233258	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Raplacement work of burnt and damaged isolators	09/Sep/2025	08:00	10/Sep/2025	18:00			PLANNED	Requested	
620	RQ231790	OCC_234	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	"SD Defects Rectification & Hardware Correction & Tightening Work"	09/Sep/2025	08:00	10/Sep/2025	23:00	"SD Defects Rectification & Hardware Correction & Tightening Work"		PLANNED	Requested	
621	RQ233268	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay equipments at both end	09/Sep/2025	08:00	09/Sep/2025	18:00			PLANNED	Requested	
622	RQ233134	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	Annually maintenance and testing work of associated equipments of 400 KV Bhilwara -Chitor Ckt-2 Line & Bay to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	09/Sep/2025	08:00	09/Sep/2025	18:00			PLANNED	Requested	
623	RQ233264	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	08/Sep/2025	17:00	08/Sep/2025	23:00			PLANNED	Requested	
624	RQ233252	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay equipments	08/Sep/2025	08:00	08/Sep/2025	18:00			PLANNED	Requested	
625	RQ233266	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of Bay equipments aloonwith 50 MVA line reactor at Merta	08/Sep/2025	08:00	08/Sep/2025	18:00			PLANNED	Requested	
626	RQ233135	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	08/Sep/2025	08:00	08/Sep/2025	18:00			PLANNED	Requested	
627	RQ233263	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	03/Sep/2025	17:00	03/Sep/2025	23:00			PLANNED	Requested	
628	RQ233253	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay equipments	03/Sep/2025	08:00	03/Sep/2025	18:00			PLANNED	Requested	
629	RQ232294	OCC_234	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of insulators and preventive maintenance.	27/Sep/2025	08:00	27/Sep/2025	17:00			PLANNED	Requested	
630	RQ231857	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Routine Protection Testing and Preventive Maintenance of Bay at 400KV S/S Sultanpur	26/Sep/2025	10:00	26/Sep/2025	16:00			PLANNED	Requested	
631	RQ232295	OCC_234	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWERGRID,PT	D	Replacement of insulators and preventive maintenance.	26/Sep/2025	08:00	26/Sep/2025	17:00			PLANNED	Requested	
632	RQ233171	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID,BB	D	General Mtc.	26/Sep/2025	08:00	26/Sep/2025	18:00			PLANNED	Requested	
633	RQ233168	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID,BB	D	General Mtc.	26/Sep/2025	08:00	26/Sep/2025	18:00			PLANNED	Requested	
634	RQ233167	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRID,BB	D	General Mtc.	24/Sep/2025	08:00	25/Sep/2025	18:00			PLANNED	Requested	
635	RQ233162	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWERGRID,BB	D	General Mtc.	23/Sep/2025	08:00	23/Sep/2025	18:00			PLANNED	Requested	
636	RQ232012	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 262 to 237.	26/Sep/2025	08:00	26/Sep/2025	18:00			PLANNED	Requested	
637	RQ232011	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 132 to 160.	19/Sep/2025	08:00	19/Sep/2025	18:00			PLANNED	Requested	
638	RQ232005	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 110 to 140.	11/Sep/2025	08:00	11/Sep/2025	18:00			PLANNED	Requested	
639	RQ232004	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 110 to 140.	04/Sep/2025	08:00	04/Sep/2025	18:00			PLANNED	Requested	
640	RQ233038	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	AMP of line bay equipment with AMP of non-switchable line reactor at Kanpur	25/Sep/2025	08:00	25/Sep/2025	18:00			PLANNED	Requested	
641	RQ233029	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	Replacement of insulator	25/Sep/2025	08:00	25/Sep/2025	18:00			PLANNED	Requested	

642	RQ233082	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	CABLE TERMINATION, TESTING, COMMISSIONING AND CHARGING OF new line reactor of 400 KV MAINPURI-BALLABHGARH-2 UNDER SS-103 PACKAGE	25/Sep/2025	08:00	30/Sep/2025	18:00			PLANNED	Requested	
643	RQ233257	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	D	Maintenance Work of Bay Equipments	25/Sep/2025	08:00	25/Sep/2025	18:00			PLANNED	Requested	
644	RQ233256	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	Maintenance Work of Bay Equipments	24/Sep/2025	08:00	24/Sep/2025	18:00			PLANNED	Requested	
645	RQ233028	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	Replacement of insulator	24/Sep/2025	08:00	24/Sep/2025	18:00			PLANNED	Requested	
646	RQ233148	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	Testing & Maintenance work of 400 KV side bay Equipments	24/Sep/2025	08:00	24/Sep/2025	18:00			PLANNED	Requested	
647	RQ233040	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	To attend the SD nature defects in the line.	24/Sep/2025	08:00	25/Sep/2025	18:00			PLANNED	Requested	
648	RQ233270	OCC_234	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	A/R in to Non auto mode is required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar (2nd) T/L (F3BTL)	24/Sep/2025	06:00	30/Sep/2025	20:00	A/R OFF Required		PLANNED	Requested	
649	RQ233147	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Testing & Maintenance work of 400 KV side bay Equipments	23/Sep/2025	08:00	23/Sep/2025	18:00			PLANNED	Requested	
650	RQ233039	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	To attend the SD nature defects in the line.	22/Sep/2025	08:00	23/Sep/2025	18:00			PLANNED	Requested	
651	RQ233285	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-RIHAND(PG) (PG) CKT-1	POWERGRID	D	Rihand HVDC BUS-A AMP Works	22/Sep/2025	07:00	24/Sep/2025	19:00			PLANNED	Requested	
652	RQ233286	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-RIHAND(PG) (PG) CKT-2	POWERGRID	D	Rihand HVDC BUS-B AMP Work	22/Sep/2025	07:00	24/Sep/2025	19:00			PLANNED	Requested	
653	RQ232263	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIIVI (PG) CKT-2	POWERGRID	D	"To attend the defects identified by CC team by pithoragarh & FOR ATTENDING SHUTDOWN NATURE DEFECTS IN 400KV JAULIBI-BAREILLY CKT-2 BY SITARGANJ"	19/Sep/2025	09:00	19/Sep/2025	18:00			PLANNED	Requested	
654	RQ232269	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	NON AUTO MODE for PID	18/Sep/2025	09:00	18/Sep/2025	18:00			PLANNED	Requested	
655	RQ233081	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	CABLE TERMINATION, TESTING, COMMISSIONING AND CHARGING OF new line reactor of 400 KV MAINPURI-BALLABHGARH-1 UNDER SS-103 PACKAGE	17/Sep/2025	08:00	24/Sep/2025	18:00			PLANNED	Requested	
656	RQ233118	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	17/Sep/2025	07:00	19/Sep/2025	19:00			PLANNED	Requested	
657	RQ232755	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	"For replacement of mid span joint by allahabad & For replacement of damage polymers at Loc 201, 184, 183 by Shakti nagar"	16/Sep/2025	09:00	18/Sep/2025	18:00			PLANNED	Requested	
658	RQ232754	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	For replacement of mid span joint.	16/Sep/2025	09:00	18/Sep/2025	18:00			PLANNED	Requested	
659	RQ232753	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	For replacement of mid span joint.	16/Sep/2025	09:00	18/Sep/2025	18:00			PLANNED	Requested	
660	RQ232993	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Replacement of Porcelain to Polymer Insulator.	16/Sep/2025	08:00	17/Sep/2025	18:00			PLANNED	Requested	
661	RQ233324	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWERGRID	D	for insulator replacement works	15/Sep/2025	08:00	16/Sep/2025	18:00			PLANNED	Requested	
662	RQ232739	OCC_234	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	SAS upgradation testing and bay equipment testing	15/Sep/2025	08:00	16/Sep/2025	18:00	SHUTDOWN REQUIRED		PLANNED	Requested	
663	RQ233255	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work of Bay equipments	15/Sep/2025	08:00	15/Sep/2025	18:00			PLANNED	Requested	
664	RQ233325	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	for insulator replacement works	15/Sep/2025	08:00	16/Sep/2025	18:00			PLANNED	Requested	
665	RQ233023	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	"To attend the SD nature defects in the line by Bareilly 400 & AMP of Line and Bay Equipments at Lucknow(Sarojininagar UPPTCL) substation"	15/Sep/2025	08:00	15/Sep/2025	18:00			PLANNED	Requested	
666	RQ232992	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme & AMP of line bay at Panki end	14/Sep/2025	08:00	14/Sep/2025	18:00			PLANNED	Requested	

667	RQ233247	OCC_234	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	A/R in to Non auto mode is required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar (2nd) T/L (F3BTL)	14/Sep/2025	06:00	21/Sep/2025	20:00	A/R OFF Required	PLANNED	Requested	
668	RQ232262	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-1	POWERGRID	D	"To attend the defects identified by CC team by Pithoragarh & FOR ATTENDING SHUTDOWN NATURE DEFECTS IN 400KV JAULIBI-BAREILLY CKT-1 BY SITARGANJ"	12/Sep/2025	09:00	12/Sep/2025	18:00		PLANNED	Requested	
669	RQ232976	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	Rectification of shutdown nature work.	12/Sep/2025	07:00	12/Sep/2025	18:00		PLANNED	Requested	
670	RQ233260	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work of Bay equipments	11/Sep/2025	08:00	11/Sep/2025	18:00		PLANNED	Requested	
671	RQ232738	OCC_234	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	C	SAS upgradation testing and bay equipment testing	11/Sep/2025	08:00	12/Sep/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
672	RQ232997	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Replacement of Porcelain to Polymer Insulator.	11/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
673	RQ232975	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature work.	11/Sep/2025	07:00	11/Sep/2025	18:00		PLANNED	Requested	
674	RQ232769	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Line, Reactor and Bay AMP Works at Prayagraj SS	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
675	RQ233124	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	10/Sep/2025	07:00	12/Sep/2025	19:00		PLANNED	Requested	
676	RQ233123	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	10/Sep/2025	07:00	12/Sep/2025	19:00		PLANNED	Requested	
677	RQ232847	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	D	AMP: C&TANDELTA, CCL, BODY PROTECTION, IR OF B/R SURGE ARRESTER, LINE SURGE ARRESTER AND OTHER TEST AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	09/Sep/2025	08:00	09/Sep/2025	18:00		PLANNED	Requested	
678	RQ232752	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Sag plate adjustment and attend shut down nature defects	09/Sep/2025	08:00	09/Sep/2025	18:00		PLANNED	Requested	
679	RQ231860	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT400 KV GIS SS BASTI	08/Sep/2025	10:00	08/Sep/2025	17:00		PLANNED	Requested	
680	RQ233036	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	C	Bus bar relay retrofitting work - PUA & PUB installation	08/Sep/2025	09:00	09/Sep/2025	18:00		PLANNED	Requested	
681	RQ231856	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	* Planned shutdown required for annual protection testing and bay maintenance work of 400KV Singrauli(NTPC) Line bay(Bay No.9	08/Sep/2025	09:00	08/Sep/2025	18:00		PLANNED	Requested	
682	RQ232737	OCC_234	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	SAS INTEGRATION	08/Sep/2025	08:00	09/Sep/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
683	RQ232750	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Sag plate adjustment and attend shut down nature defects	08/Sep/2025	08:00	08/Sep/2025	18:00		PLANNED	Requested	
684	RQ233077	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	Bushing Erection in new line reactor of 400 KV MAINPURI-BALLABHGARH-2 UNDER SS-103 PACKAGE	08/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
685	RQ232772	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme	07/Sep/2025	09:00	07/Sep/2025	14:00		PLANNED	Requested	
686	RQ232946	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	D	Replacement of defective CLR insulators	06/Sep/2025	09:00	06/Sep/2025	18:00		PLANNED	Requested	
687	RQ232986	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	"Diamond formation work by fatehpur & Replacement of insulator by Kanpur TL"	06/Sep/2025	08:00	06/Sep/2025	18:00		PLANNED	Requested	
688	RQ232987	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	"Diamond formation work by fatehpur & Replacement of insulator by Kanpur TL"	06/Sep/2025	08:00	06/Sep/2025	18:00		PLANNED	Requested	
689	RQ232945	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	D	Replacement of defective CLR insulators	05/Sep/2025	09:00	05/Sep/2025	18:00		PLANNED	Requested	
690	RQ232955	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWERGRID	D	AMP WORK	05/Sep/2025	08:00	05/Sep/2025	18:00		PLANNED	Requested	
691	RQ232996	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of line bay at Panki end	05/Sep/2025	08:00	05/Sep/2025	18:00		PLANNED	Requested	

692	RQ232193	OCC_234	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWERGRID	C	Isolator 589B replacement work 400KV stage-1 Rihand	05/Sep/2025	08:00	10/Sep/2025	18:00	This Isolator is almost 40 years old & early replacement is required for ensuring reliable operation and also contract is expiring soon.	PLANNED	Requested	
693	RQ231862	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	C	SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	04/Sep/2025	10:00	04/Sep/2025	17:00		PLANNED	Requested	
694	RQ233206	OCC_234	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWERGRID	C	Preventive maintenance is to be carried out of KOTA CKT-02 equipments (line CT,CB.DS)at RAPP-7&8	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
695	RQ233027	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme & line amp at both ends	03/Sep/2025	08:00	03/Sep/2025	18:00		PLANNED	Requested	
696	RQ233024	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	D	AMP OF LINE BAY EQUIPMENT OF 400 KV Lucknow Kanpur Ckt 2	02/Sep/2025	09:00	02/Sep/2025	18:00		PLANNED	Requested	
697	RQ233017	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	02/Sep/2025	09:00	04/Sep/2025	18:00		PLANNED	Requested	
698	RQ233026	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	DTPC installation and testing under process Bus scheme & line amp at both ends	02/Sep/2025	09:00	02/Sep/2025	18:00		PLANNED	Requested	
699	RQ232773	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	C	Kanpur-2 LR commissioning works at Prayagraj SS103 Package	01/Sep/2025	09:00	15/Sep/2025	18:00		PLANNED	Requested	
700	RQ233019	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWERGRID	D	AMP OF LINE BAY EQUIPMENT OF 400 KV Lucknow Lucknow Ckt 1	01/Sep/2025	09:00	01/Sep/2025	18:00		PLANNED	Requested	
701	RQ232971	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	C	For Jack Bus Replacement work at Ballabgarh Substation.	01/Sep/2025	08:00	04/Sep/2025	20:00		PLANNED	Requested	
702	RQ233347	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWERGRID	C	FOR NHAI DIVERSION WORK	01/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
703	RQ232188	OCC_234	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWERGRID	C	Isolator 689A replacement work 400KV stage-1 Rihand	01/Sep/2025	08:00	06/Sep/2025	18:00	This Isolator is almost 40 years old & early replacement is required for ensuring reliable operation and also contract is expiring soon.	PLANNED	Requested	
704	RQ233346	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWERGRID	C	FOR NHAI DIVERSION WORK	01/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
705	RQ233076	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	Bushing Erection in new line reactor of 400 KV MAINPURI-BALLABHGARH-1 UNDER SS-103 PACKAGE	01/Sep/2025	08:00	07/Sep/2025	18:00		PLANNED	Requested	
706	RQ232995	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	Interrupter overhauling of Tie-Bay-40S-CB at Kanpur. (Make-CGL). S/d of 400kV Fatehpur-Panki-2 line is required OCB	01/Sep/2025	08:00	06/Sep/2025	18:00		PLANNED	Requested	
707	RQ232369	OCC_234	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	Shutdown required 400KV D/C Kishenpur Dulhasti 2 (CKT 1 of D/C line) For the LULO arrangement of the existing 400kV Dulhasti (NH)-Kishenpur (PG) Ckt-2 at Kishtwar Substation, the following activities are to be carried out: differential relay retrofitting, commissioning, and testing at the Dulhasti end. PLCC commissioning at both ends & associated testing works	01/Sep/2025	08:00	08/Sep/2025	18:00	Shutdown is required for the 400KV D/C Kishenpur Dulhasti 2 (Ckt 1 of D/C Line)	PLANNED	Requested	
708	RQ232770	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Line, Reactor and Bay AMP Works at Prayagraj SS	01/Sep/2025	08:00	01/Sep/2025	18:00		PLANNED	Requested	
709	RQ233120	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	01/Sep/2025	07:00	03/Sep/2025	19:00		PLANNED	Requested	
710	RQ233121	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	01/Sep/2025	07:00	03/Sep/2025	19:00		PLANNED	Requested	
711	RQ233231	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2	DTL	D	Preventive Maintenance as per PMS and General maintenance work	24/Sep/2025	09:30	24/Sep/2025	17:00		PLANNED	Requested	
712	RQ233233	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Preventive Maintenance as per PMS and General maintenance work	19/Sep/2025	09:30	19/Sep/2025	17:00		PLANNED	Requested	
713	RQ233232	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Preventive Maintenance as per PMS and General maintenance work	16/Sep/2025	09:30	16/Sep/2025	17:00		PLANNED	Requested	

714	RQ231838	OCC_234	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	24/Sep/2025	09:30	24/Sep/2025	17:00		PLANNED	Requested	
715	RQ231839	OCC_234	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	22/Sep/2025	09:30	22/Sep/2025	17:00		PLANNED	Requested	
716	RQ231837	OCC_234	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	10/Sep/2025	09:00	10/Sep/2025	18:00		PLANNED	Requested	
717	RQ231836	OCC_234	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	08/Sep/2025	09:00	08/Sep/2025	18:00		PLANNED	Requested	
718	RQ231845	OCC_234	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PLJ)-DHANODA(HV) (ATIL) CKT-2	ATIL	C	To replace the switchgears of Line and tie bays both 400kV Dhanoda-Neemrana Ckt-1 and 400kV Dhanoda - Mahendergarh Ckt-2 (i.e Bay no. 414 and 415).	24/Sep/2025	09:00	21/Oct/2025	18:00	Combined Shutdown is required on both ckts i.e 400kV Dhanoda-Neemrana Ckt-1 and 400kV Dhanoda - Mahendergarh Ckt-2 because both Ckts are energized through Tie only at dhanonda end.	PLANNED	Requested	
719	RQ233226	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID,DT	D	For Capacitance and other testing of Line CVT as per PMS.	23/Sep/2025	08:00	23/Sep/2025	12:30		PLANNED	Requested	
720	RQ233230	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1	POWERGRID,DT	D	Preventive Maintenance as per PMS and General maintenance work	22/Sep/2025	09:30	22/Sep/2025	17:00		PLANNED	Requested	
721	RQ233218	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWERGRID,DT	D	For Capacitance and other testing of Line CVT as per PMS.	22/Sep/2025	08:00	22/Sep/2025	12:30		PLANNED	Requested	
722	RQ231789	OCC_234	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWERGRID,FB	D	For Annual maintenance of Line equipment	19/Sep/2025	17:00	19/Sep/2025	23:55	For Annual maintenance of Line equipment	PLANNED	Requested	
723	RQ231788	OCC_234	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWERGRID,FB	D	For Annual maintenance of Line equipment	18/Sep/2025	17:00	18/Sep/2025	23:55	For Annual maintenance of Line equipment	PLANNED	Requested	
724	RQ233278	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-SIVN_GEL_SL_BKN2 (SIVNGEL_BKN2) CKT-1	SIVNGEL_BKN2	D	For Bay Extension works	10/Sep/2025	19:00	11/Sep/2025	23:00		PLANNED	Requested	
725	RQ233079	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER(RS)-CORNEIGHT PARKS PVT. LIMITED (CORNEIGHT PARKS PVT. LIMITED) CKT-1	CORNEIGHT PAR	C	ABT Meter Calibration	10/Sep/2025	18:00	11/Sep/2025	03:00		PLANNED	Requested	
726	RQ232271	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER(RS)-CORNEIGHT PARKS PVT. LIMITED (CORNEIGHT PARKS PVT. LIMITED) CKT-1	CORNEIGHT PAR	C	ABT Meter Calibration	09/Sep/2025	18:30	10/Sep/2025	03:00		PLANNED	Requested	
727	RQ233080	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER(RS)-M/S RENEW HANS URJA PVT LTD (RS) (RENEW HANS URJA PVT LTD) CKT-1	RENEW HANS U	C	FOR ENERGY METER CALIBRATION	10/Sep/2025	18:00	11/Sep/2025	03:00		PLANNED	Requested	
728	RQ232272	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER(RS)-M/S RENEW HANS URJA PVT LTD (RS) (RENEW HANS URJA PVT LTD) CKT-1	RENEW HANS U	C	FOR ENERGY METER CALIBRATION	09/Sep/2025	18:30	10/Sep/2025	03:00		PLANNED	Requested	
729	RQ233050	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO	D	To attend the SD nature defects in the line.	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
730	RQ233048	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,PO	D	AMP of line bay equipment at both end	03/Sep/2025	10:00	03/Sep/2025	16:00		PLANNED	Requested	
731	RQ233108	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	01/Sep/2025	07:00	03/Sep/2025	19:00		PLANNED	Requested	
732	RQ233107	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	01/Sep/2025	07:00	03/Sep/2025	19:00		PLANNED	Requested	
733	RQ232990	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	D	Fixing of additional pilot for avoid tripping	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	

734	RQ232023	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)- JAWAHARPUR_TPS[UP] (PJFTL) CKT-1	UPPTCL,PJFTL	D	AMP WORK	05/Sep/2025	08:00	05/Sep/2025	18:00	Shutdown is requested for carrying out Annual Maintenance Work of Line and Line Bay Equipments.	PLANNED	Requested	
735	RQ232016	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)- LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Maintenance/Protection testing of Bays and related equipments	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
736	RQ232015	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)- ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Maintenance/Protection testing of Bays and related equipments	01/Sep/2025	08:00	01/Sep/2025	18:00		PLANNED	Requested	
737	RQ232266	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)- PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	AMP work; Relay Testing	02/Sep/2025	08:00	02/Sep/2025	18:00		PLANNED	Requested	
738	RQ232265	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)- PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	AMP work; Relay Testing	01/Sep/2025	08:00	01/Sep/2025	18:00		PLANNED	Requested	
739	RQ233203	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAUZA_TL) CKT-1	PB_DAUZA_TL	D	Non-Auto required for OPGW installation works	01/Sep/2025	08:00	30/Sep/2025	18:00		PLANNED	Requested	
740	RQ233202	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAUZA_TL) CKT-2	PB_DAUZA_TL	D	Non-Auto required for OPGW installation works	01/Sep/2025	08:00	30/Sep/2025	18:00		PLANNED	Requested	
741	RQ233115	OCC_234	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)- MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	01/Sep/2025	08:00	30/Sep/2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	PLANNED	Requested	
742	RQ233116	OCC_234	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)- MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	01/Sep/2025	08:00	30/Sep/2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	PLANNED	Requested	
743	RQ232183	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		D	Inter connection Work For Extension construction work of 765KV ICT-4.	30/Sep/2025	09:00	30/Sep/2025	18:00		PLANNED	Requested	
744	RQ232182	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		D	Inter connection Work For Extension construction work of 765KV ICT-4.	27/Sep/2025	09:00	27/Sep/2025	18:00		PLANNED	Requested	
745	RQ232156	OCC_234	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2		D	For Bay Extension works	21/Sep/2025	17:00	25/Sep/2025	23:00		PLANNED	Requested	
746	RQ232184	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)		D	Retrofitment of Main Bay Isolators of Bassi-Heerapura ckt-1 line feeder at Heerapura GSS	21/Sep/2025	09:00	22/Sep/2025	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
747	RQ232185	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)		D	Retrofitment of Main Bay Isolators of Heerapura- Hindaun line feeder at Heerapura GSS	19/Sep/2025	09:00	20/Sep/2025	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
748	RQ232168	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kv Bus-2)	19/Sep/2025	09:00	20/Sep/2025	20:00		PLANNED	Requested	
749	RQ232125	OCC_234	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	17/Sep/2025	16:00	18/Sep/2025	23:00		PLANNED	Requested	
750	RQ232167	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kv Bus-1)	17/Sep/2025	09:00	18/Sep/2025	20:00		PLANNED	Requested	
751	RQ232160	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		C	BUS ISOLATOR RETROFITMENT WORK IN ADD CAP	16/Sep/2025	09:00	30/Sep/2025	18:00		PLANNED	Requested	
752	RQ232818	OCC_234	cpcc2_sd	BUS	400KV BUS 2 AT PARBATI POOLING BANALA(PG)		D	Shutdown required for Bus Bar testing	16/Sep/2025	08:00	16/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
753	RQ232155	OCC_234	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1		D	For Bay Extension works	15/Sep/2025	17:00	20/Sep/2025	23:00		PLANNED	Requested	
754	RQ232124	OCC_234	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	15/Sep/2025	16:00	16/Sep/2025	23:00		PLANNED	Requested	
755	RQ232817	OCC_234	cpcc2_sd	BUS	400KV BUS 1 AT PARBATI POOLING BANALA(PG)		D	Shutdown required for Bus Bar testing	15/Sep/2025	08:00	15/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
756	RQ232123	OCC_234	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	13/Sep/2025	16:00	14/Sep/2025	23:00		PLANNED	Requested	

757	RQ232822	OCC_234	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)		C	Shutdown required for testing of 400 KV Busbar protection after retrofitting of relays.	12/Sep/2025	09:00	21/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
758	RQ232164	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	12/Sep/2025	09:00	13/Sep/2025	20:00		PLANNED	Requested	
759	RQ232122	OCC_234	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	11/Sep/2025	16:00	12/Sep/2025	23:00		PLANNED	Requested	
760	RQ232143	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)		D	AMP WORK	10/Sep/2025	09:00	10/Sep/2025	18:00		PLANNED	Requested	
761	RQ232163	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	10/Sep/2025	09:00	11/Sep/2025	20:00		PLANNED	Requested	
762	RQ232828	OCC_234	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)		D	AMP work & Bus Bar relay retrofitting work	09/Sep/2025	08:00	09/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
763	RQ232133	OCC_234	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2		D	AMP WORK & compliance of COE observation/IOM	08/Sep/2025	16:00	08/Sep/2025	23:00		PLANNED	Requested	
764	RQ232142	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT SIKAR(PG)		D	AMP WORK	08/Sep/2025	09:00	08/Sep/2025	18:00		PLANNED	Requested	
765	RQ232827	OCC_234	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)		D	AMP work & Bus Bar relay retrofitting work	08/Sep/2025	08:00	08/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
766	RQ232132	OCC_234	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	AMP WORK & compliance of COE observation/IOM	06/Sep/2025	16:00	06/Sep/2025	23:00		PLANNED	Requested	
767	RQ232812	OCC_234	cpcc2_sd	BUS	400KV BUS 2 AT PATRAN(PATR)		D	For GIS construction bay for 400KV Siwani Patran bays at PATRAN SS	06/Sep/2025	09:00	06/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
768	RQ232811	OCC_234	cpcc2_sd	BUS	400KV BUS 1 AT PATRAN(PATR)		D	For GIS construction bay for 400KV Siwani Patran bays at PATRAN SS	05/Sep/2025	09:00	05/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
769	RQ232145	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	Shutdown required with Zerdia 2 line to test LBB	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
770	RQ232144	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	Shutdown required with Zerdia 1 line to test LBB	03/Sep/2025	08:00	03/Sep/2025	18:00		PLANNED	Requested	
771	RQ232831	OCC_234	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)		D	For AMP works.	02/Sep/2025	09:30	02/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
772	RQ232173	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	For amp work	02/Sep/2025	08:00	02/Sep/2025	18:00		PLANNED	Requested	
773	RQ232821	OCC_234	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)		C	Shutdown required for testing of 400 KV Busbar protection after retrofitting of relays.	01/Sep/2025	09:00	10/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
774	RQ232159	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		C	BUS ISOLATOR RETROFITMENT WORK IN ADD CAP	01/Sep/2025	09:00	14/Sep/2025	18:00		PLANNED	Requested	
775	RQ232147	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)		C	For Jack Bus Replacement work	01/Sep/2025	08:00	04/Sep/2025	20:00		PLANNED	Requested	
776	RQ232148	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)		C	For Jack Bus Replacement work	01/Sep/2025	08:00	04/Sep/2025	20:00		PLANNED	Requested	
777	RQ232172	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	For amp work	01/Sep/2025	08:00	01/Sep/2025	18:00		PLANNED	Requested	
778	RQ231894	OCC_234	stuup_sd	BUS	400KV BUS 2 AT NEHTAUR(UP)	UPPTCL	C	Annual Maintenance & Testing	27/Sep/2025	08:00	27/Sep/2025	18:00		PLANNED	Requested	
779	RQ231878	OCC_234	stuup_sd	BUS	400KV BUS 1 AT AGRA(UP)	UPPTCL	C	* Half yearly preventive maintenancebefore Diwali.	24/Sep/2025	09:00	24/Sep/2025	17:00		PLANNED	Requested	
780	RQ231879	OCC_234	stuup_sd	BUS	400KV BUS 2 AT AGRA(UP)	UPPTCL	C	* Half yearly preventive maintenancebefore Diwali.	23/Sep/2025	09:00	23/Sep/2025	17:00		PLANNED	Requested	
781	RQ231891	OCC_234	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	Annual Maintenance & Testing	23/Sep/2025	08:00	23/Sep/2025	18:00		PLANNED	Requested	
782	RQ231884	OCC_234	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	22/Sep/2025	10:00	22/Sep/2025	16:00		PLANNED	Requested	
783	RQ231883	OCC_234	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	20/Sep/2025	10:00	20/Sep/2025	16:00		PLANNED	Requested	
784	RQ231886	OCC_234	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work No supply affected, maintained through Bus-I.	19/Sep/2025	08:00	19/Sep/2025	17:00		PLANNED	Requested	
785	RQ231893	OCC_234	stuup_sd	BUS	400KV BUS 2 AT SIKANDRABAD(UP)	UPPTCL	C	Annual Maintenance & Testing	18/Sep/2025	08:00	18/Sep/2025	18:00		PLANNED	Requested	
786	RQ231885	OCC_234	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work No supply affected, maintained through Bus-II.	18/Sep/2025	08:00	18/Sep/2025	17:00		PLANNED	Requested	
787	RQ231888	OCC_234	stuup_sd	BUS	400KV BUS 2 AT HAPUR(UP)	UPPTCL	C	Annual Maintenance & Testing	09/Sep/2025	08:00	09/Sep/2025	18:00		PLANNED	Requested	
788	RQ231880	OCC_234	stuup_sd	BUS	400KV BUS 1 AT ORAI(UP)	UPPTCL	C	FOR ROUTINE TESTING AND MAINTENANCE	08/Sep/2025	09:00	09/Sep/2025	17:00		PLANNED	Requested	
789	RQ231887	OCC_234	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD Body replacement	07/Sep/2025	09:00	14/Sep/2025	17:30		PLANNED	Requested	
790	RQ232966	OCC_234	sldcrs_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	25/Sep/2025	17:00	25/Sep/2025	23:00		PLANNED	Requested	
791	RQ233333	OCC_234	sldcrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINCE WORK and Testing work	25/Sep/2025	08:00	26/Sep/2025	18:00		PLANNED	Requested	
792	RQ232964	OCC_234	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	25/Sep/2025	08:00	25/Sep/2025	18:00		PLANNED	Requested	
793	RQ232965	OCC_234	sldcrs_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	24/Sep/2025	17:00	24/Sep/2025	23:00		PLANNED	Requested	
794	RQ233217	OCC_234	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay equipments	24/Sep/2025	08:00	24/Sep/2025	18:00		PLANNED	Requested	
795	RQ233216	OCC_234	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay equipments	23/Sep/2025	08:00	23/Sep/2025	18:00		PLANNED	Requested	
796	RQ232962	OCC_234	sldcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	19/Sep/2025	08:00	19/Sep/2025	18:00		PLANNED	Requested	

797	RQ233334	OCC_234	sldcrs_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINCE WORK and Testing work	18/Sep/2025	08:00	19/Sep/2025	18:00			PLANNED	Requested	
798	RQ232967	OCC_234	sldcrs_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	RRVPNL	D	Raplacement work of burnt and damaged isolators	18/Sep/2025	08:00	19/Sep/2025	18:00			PLANNED	Requested	
799	RQ232961	OCC_234	sldcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	18/Sep/2025	08:00	18/Sep/2025	18:00			PLANNED	Requested	
800	RQ232963	OCC_234	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	18/Sep/2025	08:00	18/Sep/2025	18:00			PLANNED	Requested	
801	RQ232968	OCC_234	sldcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Raplacement work of burnt and damaged isolators	16/Sep/2025	08:00	17/Sep/2025	18:00			PLANNED	Requested	
802	RQ232958	OCC_234	sldcrs_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-1	16/Sep/2025	08:00	16/Sep/2025	18:00			PLANNED	Requested	
803	RQ232959	OCC_234	sldcrs_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	RRVPNL	D	Annually Maintenance of 400KV Main Bus-1 and Associated Equipments	16/Sep/2025	08:00	17/Sep/2025	18:00			PLANNED	Requested	
804	RQ232960	OCC_234	sldcrs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPNL	D	Annually Maintenance of 400KV Main Bus-2 and Associated Equipments	15/Sep/2025	08:00	15/Sep/2025	18:00			PLANNED	Requested	
805	RQ232970	OCC_234	sldcrs_sd	BUS	400 KV JAISALMER(RS) - BUS 2	RRVPNL	C	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	13/Sep/2025	18:00	14/Sep/2025	04:00			PLANNED	Requested	
806	RQ232969	OCC_234	sldcrs_sd	BUS	400 KV JAISALMER(RS) - BUS 1	RRVPNL	C	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	12/Sep/2025	18:00	13/Sep/2025	04:00			PLANNED	Requested	
807	RQ232428	OCC_234	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	C	Retrofitted Bus Bar relay testing and commissioning	25/Sep/2025	09:00	27/Sep/2025	18:00			PLANNED	Requested	
808	RQ232427	OCC_234	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	C	Retrofitted Bus Bar relay testing and commissioning	22/Sep/2025	09:00	24/Sep/2025	18:00			PLANNED	Requested	
809	RQ232431	OCC_234	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	C	For connecting extension GIS Bays to existing bus	17/Sep/2025	09:00	18/Sep/2025	18:00			PLANNED	Requested	
810	RQ232430	OCC_234	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	C	For connecting extension GIS Bays to existing bus	15/Sep/2025	09:00	16/Sep/2025	18:00			PLANNED	Requested	
811	RQ232747	OCC_234	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	AMP OF 400KV BUS 2C	10/Sep/2025	08:00	10/Sep/2025	18:00			PLANNED	Requested	
812	RQ232441	OCC_234	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	AMP of 400kv Bus-2 at Kanpur S/s	03/Sep/2025	08:00	03/Sep/2025	18:00			PLANNED	Requested	
813	RQ232424	OCC_234	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	C	For 400KV Bus-2 Stability test, installation, Testing & Commissioning of New Relay Bus Bar relay	01/Sep/2025	08:00	03/Sep/2025	19:00			PLANNED	Requested	
814	RQ232957	OCC_234	sldcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance of Bus and testing of Bus equipments (CVT)	17/Sep/2025	08:00	17/Sep/2025	18:00			PLANNED	Requested	
815	RQ233196	OCC_234	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	General Mtc.	17/Sep/2025	08:00	17/Sep/2025	18:00			PLANNED	Requested	
816	RQ233195	OCC_234	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Quarterly mtc	15/Sep/2025	08:00	15/Sep/2025	18:00			PLANNED	Requested	
817	RQ233360	OCC_234	indigrid_sd	BUS	400KV BUS 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	For conducting busbar and bay stability tests along with interlocking testing for the augmentation work scope	15/Sep/2025	09:00	16/Sep/2025	18:00	Shutdown required along with associated bays. 403 MAIN BAY 406 MAIN BAY 409 MAIN BAY 412 MAIN BAY 415 MAIN BAY		PLANNED	Requested	
818	RQ233359	OCC_234	indigrid_sd	BUS	400KV BUS 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	For conducting busbar and bay stability tests along with interlocking testing for the augmentation work scope	11/Sep/2025	09:00	13/Sep/2025	18:00	Shutdown required along with associated bays. 401 MAIN BAY 404 MAIN BAY 407 MAIN BAY 410 MAIN BAY 414 TIE BAY		PLANNED	Requested	
819	RQ232187	OCC_234	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For scheme checking work and LBB wiring modification	10/Sep/2025	08:00	12/Sep/2025	18:00			PLANNED	Requested	
820	RQ232186	OCC_234	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	For scheme checking work and LBB wiring modification	07/Sep/2025	08:00	09/Sep/2025	18:00			PLANNED	Requested	
821	RQ232241	OCC_234	sldcps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) - BUS 2	PSTCL	D	PERIODICAL TESTING BY PROTECTION TEAM	09/Sep/2025	08:00	11/Sep/2025	18:00			PLANNED	Requested	
822	RQ232235	OCC_234	sldcps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) - BUS 1	PSTCL	D	PERIODICAL TESTING BY PROTECTION TEAM	03/Sep/2025	08:00	04/Sep/2025	18:00			PLANNED	Requested	
823	RQ232741	OCC_234	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	BUS-02 ISOLATOR REPLACEMENT	08/Sep/2025	08:00	11/Sep/2025	18:00	GEN-05 BUS 02 ISOLATOR REPLACEMENT		PLANNED	Requested	
824	RQ232740	OCC_234	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	BUS-01 ISOLATOR CHANGE	01/Sep/2025	08:00	04/Sep/2025	18:00	BUS-01 OF GEN-05 ISOLATOR CHANGE		PLANNED	Requested	
825	RQ232217	OCC_234	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSLS)- KHETRI (PKTSL) (PBTSLS) CKT-1 @BIKANER_2 (PBTSLS)	PBTSLS	D	For AMP work, rectification of WTI/OTI RTD	19/Sep/2025	17:00	19/Sep/2025	23:00			PLANNED	Requested	
826	RQ232216	OCC_234	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSLS)- KHETRI (PKTSL) (PBTSLS) CKT-2 @BIKANER_2 (PBTSLS)	PBTSLS	D	For AMP work, rectification of WTI/OTI RTD	18/Sep/2025	17:00	18/Sep/2025	23:00			PLANNED	Requested	

827	RQ232215	OCC_234	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3 @BIKANER_2 (PBTS)	PBTS	D	For AMP work, rectification of WTI/OTI RTD	16/Sep/2025	17:00	17/Sep/2025	23:00		PLANNED	Requested	
828	RQ232214	OCC_234	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4 @BIKANER_2 (PBTS)	PBTS	D	For AMP work, rectification of WTI/OTI RTD	14/Sep/2025	17:00	15/Sep/2025	23:00		PLANNED	Requested	
829	RQ233085	OCC_234	cpcc3_sd	LINE REACTOR	63 MVAR SWITCHABLE LR ON BALIA-SOHAWAL (PG) CKT-2 @BALIA(PG)	POWERGRID	D	Line reactor amp work	10/Sep/2025	09:00	10/Sep/2025	18:00		PLANNED	Requested	
830	RQ232211	OCC_234	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV KANKROLI-ZERDA (PG) CKT-1 @KANKROLI(PG)	POWERGRID	D	For AMP Work	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
831	RQ231763	OCC_234	sldcuk_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	30/Sep/2025	09:00	30/Sep/2025	13:00		PLANNED	Requested	
832	RQ232237	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWERGRID	D	For AMP Work	27/Sep/2025	16:00	27/Sep/2025	23:00		PLANNED	Requested	
833	RQ232243	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWERGRID	D	For AMP Work	18/Sep/2025	08:00	18/Sep/2025	18:00		PLANNED	Requested	
834	RQ232242	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	For AMP Work	15/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
835	RQ232259	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWERGRID	D	For AMP Work	15/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
836	RQ232238	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	05/Sep/2025	16:00	06/Sep/2025	23:00		PLANNED	Requested	
837	RQ233287	OCC_234	cpcc3_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV LUCKNOW_2(PG)	POWERGRID	D	AMP OF BUS REACTOR.	04/Sep/2025	09:00	04/Sep/2025	18:00		PLANNED	Requested	
838	RQ233093	OCC_234	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	Maintenance Work of Bay Equipments	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
839	RQ232254	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	C	For Aircell Replacement of Reactor Installed AT THDC koteswar	04/Sep/2025	08:00	06/Sep/2025	18:00		PLANNED	Requested	
840	RQ232244	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	POWERGRID	C	For Jack Bus Replacement work	01/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
841	RQ232257	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER(PG)	POWERGRID	D	For AMP Work	01/Sep/2025	08:00	01/Sep/2025	18:00		PLANNED	Requested	
842	RQ232260	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	C	For 50 MVar reactor replacement with 125 MVar reactor under ADDCAP	01/Sep/2025	08:00	30/Sep/2025	18:00		PLANNED	Requested	
843	RQ232255	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01/Sep/2025	08:00	20/Sep/2025	18:00		PLANNED	Requested	
844	RQ233227	OCC_234	sldcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay equipments	25/Sep/2025	08:00	25/Sep/2025	18:00		PLANNED	Requested	
845	RQ233087	OCC_234	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Annually maintenance and testing of 400 KV 50MVAR BUS REACTOR BAY & ASSOCIATED BAY EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	20/Sep/2025	08:00	20/Sep/2025	18:00		PLANNED	Requested	
846	RQ233335	OCC_234	sldcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	17/Sep/2025	08:00	17/Sep/2025	18:00		PLANNED	Requested	
847	RQ233092	OCC_234	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	17/Sep/2025	08:00	17/Sep/2025	18:00		PLANNED	Requested	
848	RQ233090	OCC_234	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	16/Sep/2025	08:00	16/Sep/2025	18:00		PLANNED	Requested	

849	RQ233088	OCC_234	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	10/Sep/2025	10:00	10/Sep/2025	15:00		PLANNED	Requested	
850	RQ233089	OCC_234	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	09/Sep/2025	10:00	09/Sep/2025	15:00		PLANNED	Requested	
851	RQ233091	OCC_234	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	09/Sep/2025	08:00	09/Sep/2025	18:00		PLANNED	Requested	
852	RQ233094	OCC_234	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Maintenance Work of Bay Equipments	05/Sep/2025	08:00	05/Sep/2025	18:00		PLANNED	Requested	
853	RQ233272	OCC_234	bbmb_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB)	BBMB	D	Half yearly mtc	23/Sep/2025	08:00	23/Sep/2025	18:00		PLANNED	Requested	
854	RQ233198	OCC_234	bbmb_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Quarterly mtc	15/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
855	RQ231876	OCC_234	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply affected.	22/Sep/2025	08:00	22/Sep/2025	17:00		PLANNED	Requested	
856	RQ231874	OCC_234	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BASTI(UP)	UPPTCL	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	11/Sep/2025	10:00	11/Sep/2025	17:00		PLANNED	Requested	
857	RQ233150	OCC_234	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV RASRA (UP)	UPPTCL	C	Routine maintenace and relay testing	05/Sep/2025	09:00	05/Sep/2025	17:00	No supply will be affected.	PLANNED	Requested	
858	RQ232247	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15/Sep/2025	08:00	16/Sep/2025	18:00		PLANNED	Requested	
859	RQ232251	OCC_234	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	For AMP Work	01/Sep/2025	15:00	02/Sep/2025	23:00		PLANNED	Requested	
860	RQ231817	OCC_234	apl_sd	BAY	409 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	For Annual maintenance of Bay equipment	30/Sep/2025	17:00	30/Sep/2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Requested	
861	RQ231816	OCC_234	apl_sd	BAY	408 TIE BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AND 400 KV FATEHGARH POOLING(FBTL) - BUS 1 AT 400 KV FATEHGARH POOLING(FBTL) (FBTL)	FBTL	D	For Annual maintenance of Bay equipment	29/Sep/2025	17:00	29/Sep/2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Requested	
862	RQ231815	OCC_234	apl_sd	BAY	406 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL)- ADANI RENEWARK_SL_F GARH_FBTL (AREPRL) (AREPRL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	For Annual maintenance of Bay equipment	27/Sep/2025	17:00	27/Sep/2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Requested	
863	RQ232022	OCC_234	apl_sd	BAY	405 TIE BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (FBTL) AND FUTURE AT 400 KV FATEHGARH POOLING(FBTL) (FBTL)	FBTL	D	For Annual maintenance of Bay equipment	26/Sep/2025	17:00	26/Sep/2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Requested	
864	RQ231809	OCC_234	apl_sd	BAY	404 MAIN BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	For Annual maintenance of Bay equipment	24/Sep/2025	17:00	24/Sep/2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Requested	
865	RQ232021	OCC_234	apl_sd	BAY	402 TIE BAY - 400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (FBTL) AND FUTURE AT 400 KV FATEHGARH POOLING(FBTL) (FBTL)	FBTL	D	For Annual maintenance of Bay equipment	22/Sep/2025	17:00	22/Sep/2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Requested	

866	RQ231806	OCC_234	apl_sd	BAY	401 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	For Annual maintenance of Bay equipment	20/Sep/2025	17:00	20/Sep/2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Requested	
867	RQ231777	OCC_234	sldcuk_sd	BAY	TBC TRANSFER BUS BAY - 400KV BUS 3 AT SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	30/Sep/2025	16:00	03/Oct/2025	18:00		PLANNED	Requested	
868	RQ231776	OCC_234	sldcrs_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT SRINAGAR(UK) AND 400KV BUS 2 AT SRINAGAR(UK) AT 400 KV SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	30/Sep/2025	14:00	30/Sep/2025	16:00		PLANNED	Requested	
869	RQ233303	OCC_234	sldcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	29/Sep/2025	08:00	29/Sep/2025	18:00		PLANNED	Requested	
870	RQ233304	OCC_234	sldcrs_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	26/Sep/2025	08:00	26/Sep/2025	18:00		PLANNED	Requested	
871	RQ233305	OCC_234	sldcrs_sd	BAY	40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	24/Sep/2025	08:00	24/Sep/2025	18:00		PLANNED	Requested	
872	RQ233306	OCC_234	sldcrs_sd	BAY	40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	19/Sep/2025	08:00	19/Sep/2025	18:00		PLANNED	Requested	
873	RQ233307	OCC_234	sldcrs_sd	BAY	408 TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	17/Sep/2025	08:00	17/Sep/2025	18:00		PLANNED	Requested	
874	RQ233309	OCC_234	sldcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Annually maintenance and testing	08/Sep/2025	08:00	08/Sep/2025	18:00		PLANNED	Requested	
875	RQ233310	OCC_234	sldcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Annually maintenance and testing	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
876	RQ232331	OCC_234	cpcc1_sd	BAY	40552T TIE BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 (RRVPNL) AND 400 KV HEERAPURA-HINDAUN (RS) CKT-1 AT 400 KV HEERAPURA(RS) (RRVPNL)	RRVPNL	C	CB, CT and Isolator retrofitment works at Heerapura GSS	01/Sep/2025	08:00	30/Sep/2025	18:00		PLANNED	Requested	
877	RQ232287	OCC_234	cpcc1_sd	BAY	408 TIE BAY - 400KV HEERAPURA-HINDAUN (RS) CKT-1 AND 400/220KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	C	CB, Isolator and CT retrofitment work in 552T (Tie Bay for 400kV Hindaun line and 400kV Bassi-1 line) at RVPN 400KV Heerapura GSS	01/Sep/2025	08:00	30/Sep/2025	18:00	4402 TIE BAY Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
878	RQ233308	OCC_234	sldcrs_sd	BAY	40152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) (RRVPNL) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Annually maintenance and testing	01/Sep/2025	08:00	01/Sep/2025	18:00		PLANNED	Requested	

879	RQ233200	OCC_234	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGRID	D	Half Yearly Mtc...	29/Sep/2025	08:00	29/Sep/2025	18:00		PLANNED	Requested	
880	RQ232376	OCC_234	cpcc1_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWERGRID	C	For AMP Work	26/Sep/2025	08:00	26/Sep/2025	18:00		PLANNED	Requested	
881	RQ232375	OCC_234	cpcc1_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	C	For AMP Work	24/Sep/2025	08:00	24/Sep/2025	18:00		PLANNED	Requested	
882	RQ232374	OCC_234	cpcc1_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWERGRID	C	For AMP Work	22/Sep/2025	08:00	22/Sep/2025	18:00		PLANNED	Requested	
883	RQ232335	OCC_234	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWERGRID	C	For CB Pole Overhauling for attending CRM issue	21/Sep/2025	09:00	25/Sep/2025	18:00		PLANNED	Requested	
884	RQ232373	OCC_234	cpcc1_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	C	For AMP Work	19/Sep/2025	08:00	19/Sep/2025	18:00		PLANNED	Requested	
885	RQ232337	OCC_234	cpcc3_sd	BAY	405 TIE BAY - 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV SOHAWAL(PG) (POWERGRID)	POWERGRID	C	For CB Pole Overhauling for attending CRM issue	18/Sep/2025	09:00	20/Sep/2025	18:00		PLANNED	Requested	
886	RQ232353	OCC_234	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	CB Overhauling work	15/Sep/2025	08:00	18/Sep/2025	18:00		PLANNED	Requested	
887	RQ233313	OCC_234	sldcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Half Yearly maintenance work & testing of associated equipments	15/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
888	RQ232405	OCC_234	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWERGRID	C	Interrupter overhauling of Tie-Bay-419-CB at Kanpur. (Make-CGL)	15/Sep/2025	08:00	20/Sep/2025	18:00		PLANNED	Requested	
889	RQ233314	OCC_234	sldcrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWERGRID	D	Half Yearly maintenance work & testing of associated equipments	12/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
890	RQ233311	OCC_234	sldcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Half Yearly maintenance work & testing of associated equipments	11/Sep/2025	08:00	11/Sep/2025	18:00		PLANNED	Requested	
891	RQ232348	OCC_234	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWERGRID	C	CB Overhauling work	10/Sep/2025	08:00	13/Sep/2025	18:00		PLANNED	Requested	
892	RQ233205	OCC_234	bbmb_sd	BAY	X5 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT BHIWANI(BB)	POWERGRID	D	Quarterly mtc	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
893	RQ233312	OCC_234	sldcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWERGRID	D	Half Yearly maintenance work & testing of associated equipments	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	

894	RQ232402	OCC_234	cpcc3_sd	BAY	416 TIE BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AND 400KV KANPUR-AGRA (PG) CKT-1 AT KANPUR(PG)	POWERGRID	C	Interrupter overhauling of Tie-Bay-416-CB at Kanpur. (Make-CGL)	08/Sep/2025	08:00	13/Sep/2025	18:00		PLANNED	Requested	
895	RQ232417	OCC_234	cpcc3_sd	BAY	W.C. Q2 428 BAY BUS-1A & amp; 1C SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	AMP WORK: AMP OF CB & CT AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	02/Sep/2025	08:00	02/Sep/2025	18:00		PLANNED	Requested	
896	RQ233199	OCC_234	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Half yearly mtc	25/Sep/2025	08:00	25/Sep/2025	18:00		PLANNED	Requested	
897	RQ233201	OCC_234	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Half yearly mtc	24/Sep/2025	08:00	24/Sep/2025	18:00		PLANNED	Requested	
898	RQ232398	OCC_234	cpcc1_sd	BAY	437 TIE BAY - 400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSLS) (PBTSLS) AND FUTURE AT 400 KV BIKANER_2 (PBTSLS) (PBTSLS)	PBTSLS	C	For 400KV Bus Section Normalization works	25/Sep/2025	08:00	26/Sep/2025	18:00		PLANNED	Requested	
899	RQ232390	OCC_234	cpcc1_sd	BAY	434 TIE BAY - 400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSLS) (PBTSLS) AND FUTURE AT 400 KV BIKANER_2 (PBTSLS) (PBTSLS)	PBTSLS	C	For 400KV Bus Section Normalization works	23/Sep/2025	08:00	24/Sep/2025	18:00		PLANNED	Requested	
900	RQ232388	OCC_234	cpcc1_sd	BAY	431 TIE BAY - 400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSLS) (PBTSLS) AND FUTURE AT 400 KV BIKANER_2 (PBTSLS) (PBTSLS)	PBTSLS	C	For 400KV Bus Section Normalization works	21/Sep/2025	17:00	22/Sep/2025	23:00		PLANNED	Requested	
901	RQ231808	OCC_234	apl_sd	BAY	403 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_F GARH_FBTL (AREPRL) (AREPRL) CKT-1 (AREPRL) AT 400 KV FATEHGARH POOLING(FBTL)	AREPRL	D	For Annual maintenance of Bay equipment	23/Sep/2025	17:00	23/Sep/2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Requested	
902	RQ232199	OCC_234	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply affected.	21/Sep/2025	08:00	21/Sep/2025	17:00		PLANNED	Requested	
903	RQ232101	OCC_234	stuup_sd	BAY	404 MAIN BAY - 400KV AGRA-UNNAO (UP) CKT-1 AT UNNAO(UP)	UPPTCL	D	* Half yearly preventive maintenancebefore Diwali.	15/Sep/2025	09:00	16/Sep/2025	17:00		PLANNED	Requested	
904	RQ232100	OCC_234	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT AGRA(UP) AND 400KV BUS 2 AT AGRA(UP)	UPPTCL	C	Half yearly preventive maintenancebefore Diwali.	12/Sep/2025	09:00	12/Sep/2025	17:00		PLANNED	Requested	
905	RQ232198	OCC_234	stuup_sd	BAY	409 BUS COUPLER BAY - 400 KV BASTI(UP) - BUS 1 (UPPTCL) AND 400 KV BASTI(UP) - BUS 2 AT 400 KV BASTI(UP) (UPPTCL)	UPPTCL	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT400 KV GIS SS BASTI	10/Sep/2025	10:00	10/Sep/2025	17:00		PLANNED	Requested	
906	RQ232778	OCC_234	cpcc2_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 3 AT ABDULLAPUR(PG) AND SELECT		D	For CB overhauling work	17/Sep/2025	09:00	17/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
907	RQ232029	OCC_234	stuup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	annual maintenance work	13/Sep/2025	08:00	13/Sep/2025	18:00	Shutdown is requested for carrying out Annual Mainteanace Work.	PLANNED	Requested	

908	RQ232028	OCC_234	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	annual maintenance work	12/Sep/2025	08:00	12/Sep/2025	18:00	Shutdown is requested for carrying out Annual Maintenance Work.	PLANNED	Requested	
909	RQ231996	OCC_234	sldcps_sd	BAY	410 MAIN BAY - 400KV TALWANDI SABOO(P5G)-DHURI(P5) (P5) CKT-2 AT DHURI(P5)	PSTCL	D	Protection Testing	08/Sep/2025	08:00	08/Sep/2025	18:00		PLANNED	Requested	
910	RQ231995	OCC_234	sldcps_sd	BAY	402 TIE BAY - 400 KV RAJPURA-DHURI (P5) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHURI(P5) AT 400 KV DHURI(P5) (PSTCL)	PSTCL	D	Protection Testing	03/Sep/2025	08:00	03/Sep/2025	18:00		PLANNED	Requested	
911	RQ233315	OCC_234	sldcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(R5)-KAWAI SCTPS(APR) (R5) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments (CB & CT)	07/Sep/2025	08:00	07/Sep/2025	18:00		PLANNED	Requested	
912	RQ233192	OCC_234	rappc_sd	BAY	410 MAIN BAY - 400KV RAPS_C(NP)-KOTA(PG) (PG) CKT-2 AT RAPS_C(NP)	NPCIL	C	Preventive maintenance is to be carried out of KOTA-2 line bay equipments at RAPP-7&8,CB48 (main CB)and CB 4C (Tie CB)shall be open	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
913	RQ231764	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of ICT	30/Sep/2025	10:00	30/Sep/2025	17:00		PLANNED	Requested	
914	RQ231783	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	27/Sep/2025	10:00	27/Sep/2025	17:00		PLANNED	Requested	
915	RQ231785	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	C	* for configuration of 315 mva ict 3 in 220 kv bus bar protection and stability testing of bus 1 and 2	24/Sep/2025	08:00	25/Sep/2025	17:00		PLANNED	Requested	
916	RQ231784	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	C	* for configuration of 315 mva ict 3 in 220 kv bus bar protection and stability testing of bus 1 and 2	22/Sep/2025	08:00	23/Sep/2025	17:00		PLANNED	Requested	
917	RQ231766	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	for routine maintenance work	18/Sep/2025	09:00	19/Sep/2025	19:00		PLANNED	Requested	
918	RQ231765	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	for routine maintenance work	16/Sep/2025	09:00	17/Sep/2025	19:00		PLANNED	Requested	
919	RQ231782	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* Planned shutdown required on daily basis for annual protection testing and other bay maintenance work. During shutdown per	15/Sep/2025	09:00	16/Sep/2025	18:00		PLANNED	Requested	
920	RQ231813	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RASRA (UP)	UPPTCL	C	Routine maintenance and relay testing	14/Sep/2025	10:00	14/Sep/2025	17:00	No supply will be affected as 500 MVA ICT-II will remain energised.	PLANNED	Requested	
921	RQ231793	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	C	General maintinace and routine testing work will be carried out during this shut down period.	14/Sep/2025	10:00	14/Sep/2025	18:00		PLANNED	Requested	
922	RQ231773	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BASTI(UP)	UPPTCL	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	13/Sep/2025	10:00	13/Sep/2025	18:00		PLANNED	Requested	
923	RQ231774	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BASTI(UP)	UPPTCL	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	12/Sep/2025	10:00	12/Sep/2025	18:00		PLANNED	Requested	
924	RQ231814	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RASRA (UP)	UPPTCL	C	Routine maintenance and relay testing	11/Sep/2025	10:00	11/Sep/2025	17:00	No supply will be affected as 500 MVA ICT-I will remain energised.	PLANNED	Requested	
925	RQ231799	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	If 315MVA ICT-1 increasing capacity work is delaye then 400 KV C.B. Overhauling and other Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT II	11/Sep/2025	08:00	17/Sep/2025	17:00		PLANNED	Requested	
926	RQ231775	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	C	* General bay maintenace of 500MVA ICT-II	10/Sep/2025	10:00	10/Sep/2025	17:00		PLANNED	Requested	
927	RQ231781	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* The shutdown is required for replacement of 315 MVA ICT 1st by new 500 MVA ICT against increasing capacity work. The load	10/Sep/2025	09:00	09/Nov/2025	17:00		PLANNED	Requested	
928	RQ232027	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	annual maintenance work	10/Sep/2025	08:00	10/Sep/2025	18:00	Shutdown is requested for carrying out Annual Maintenance Work.	PLANNED	Requested	
929	RQ231794	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	* Routine testing and General maintenance work will be carried out during this shut down	08/Sep/2025	10:00	08/Sep/2025	18:00		PLANNED	Requested	

930	RQ231801	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	If 315MVA ICT-1 increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT III	04/Sep/2025	08:00	10/Sep/2025	17:00			PLANNED	Requested	
931	RQ231772	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)	UPPTCL	D	ROUTINE TESTING AND MAINTENANCE	03/Sep/2025	10:00	04/Sep/2025	18:00			PLANNED	Requested	
932	RQ231800	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	For Increasing Capacity Work from 3*315MVA to 2*500MVA+1*315MVA. (TWC Approved 6th Meeting Dated-02.09.2022)No supply affected, maintained through 315 MVA ICT II and 315 MVA ICT III	03/Sep/2025	08:00	02/Nov/2025	17:00			PLANNED	Requested	
933	RQ231787	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1(U P)	UPPTCL	C	* for tan delta testing of bushings	02/Sep/2025	08:00	02/Sep/2025	13:00			PLANNED	Requested	
934	RQ231786	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1(U P)	UPPTCL	C	for tan delta testing of bushings	01/Sep/2025	08:00	01/Sep/2025	13:00			PLANNED	Requested	
935	RQ233064	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Maintenance Work of Bay Equipments	30/Sep/2025	08:00	30/Sep/2025	18:00			PLANNED	Requested	
936	RQ233330	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWEST(RW)	RRVPNL	D	Planned maintenance	29/Sep/2025	08:00	29/Sep/2025	18:00			PLANNED	Requested	
937	RQ233059	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance Work of Bay Equipments	29/Sep/2025	08:00	29/Sep/2025	18:00			PLANNED	Requested	
938	RQ233058	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance Work of Bay Equipments	27/Sep/2025	08:00	27/Sep/2025	18:00			PLANNED	Requested	
939	RQ233332	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	24/Sep/2025	08:00	24/Sep/2025	18:00			PLANNED	Requested	
940	RQ233074	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	24/Sep/2025	08:00	24/Sep/2025	18:00			PLANNED	Requested	
941	RQ233072	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	23/Sep/2025	17:00	23/Sep/2025	23:00			PLANNED	Requested	
942	RQ233054	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	23/Sep/2025	08:00	23/Sep/2025	18:00			PLANNED	Requested	
943	RQ233061	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Annually Maintenance and testing work of 500 MVA 400/220/33 KV Transformer No.2 and Bay & Associated Equipments	23/Sep/2025	08:00	24/Sep/2025	18:00			PLANNED	Requested	
944	RQ233060	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	For safty clearance during dismantalling of Bus jumper of 220 kv Main Bus I(A) from LV side CT of ICT-1 & ICT-2	19/Sep/2025	17:00	19/Sep/2025	23:00			PLANNED	Requested	
945	RQ233055	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	For safty clearance during dismantalling of Bus jumper of 220 kv Main Bus I(A) from LV side CT of ICT-1 & ICT-2	19/Sep/2025	17:00	19/Sep/2025	23:00			PLANNED	Requested	
946	RQ233069	OCC_234	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	NABL Calibration of ST-2 bay metering CT, CVT and energy meters.	19/Sep/2025	08:00	19/Sep/2025	18:00			PLANNED	Requested	
947	RQ233056	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	19/Sep/2025	08:00	19/Sep/2025	18:00			PLANNED	Requested	
948	RQ233052	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	18/Sep/2025	17:00	18/Sep/2025	23:00			PLANNED	Requested	
949	RQ233051	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work of Bay equipments	18/Sep/2025	08:00	18/Sep/2025	18:00			PLANNED	Requested	
950	RQ233073	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Annually Maintenance and testing work of 500 MVA 400/220/33 KV Transformer No.1 and Bay & Associated Equipments	18/Sep/2025	07:00	19/Sep/2025	18:00			PLANNED	Requested	
951	RQ233219	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay equipments	17/Sep/2025	08:00	18/Sep/2025	18:00			PLANNED	Requested	
952	RQ233063	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	C	Overhauling/maintenance of OLTC of 400/220 KV, 315 MVA ALSTOM transformer ILT-1st	16/Sep/2025	08:00	18/Sep/2025	18:00			PLANNED	Requested	
953	RQ233220	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay equipments	15/Sep/2025	08:00	16/Sep/2025	18:00			PLANNED	Requested	
954	RQ233053	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	15/Sep/2025	08:00	15/Sep/2025	18:00			PLANNED	Requested	
955	RQ233071	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	12/Sep/2025	08:00	12/Sep/2025	18:00			PLANNED	Requested	
956	RQ233331	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	12/Sep/2025	08:00	12/Sep/2025	18:00			PLANNED	Requested	

957	RQ233329	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	11/Sep/2025	08:00	11/Sep/2025	18:00		PLANNED	Requested	
958	RQ233068	OCC_234	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	C	1. NABL Calibration of ST-1 bay metering CT, CVT and energy meters. 2. Annual maintenance and testing of Bay equipments (CB & CT)	11/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
959	RQ233062	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	11/Sep/2025	08:00	11/Sep/2025	18:00		PLANNED	Requested	
960	RQ233070	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
961	RQ233066	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	04/Sep/2025	10:00	04/Sep/2025	15:00		PLANNED	Requested	
962	RQ233067	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	Quarterly Maintenance	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
963	RQ233065	OCC_234	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	03/Sep/2025	10:00	03/Sep/2025	15:00		PLANNED	Requested	
964	RQ232067	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	29/Sep/2025	17:00	30/Sep/2025	23:00		PLANNED	Requested	
965	RQ232098	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		C	Main bay CT replacement work	29/Sep/2025	08:00	30/Sep/2025	18:00		PLANNED	Requested	
966	RQ232064	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	27/Sep/2025	17:00	28/Sep/2025	23:00		PLANNED	Requested	
967	RQ232097	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		C	Main bay CT replacement work	27/Sep/2025	08:00	28/Sep/2025	18:00		PLANNED	Requested	
968	RQ232063	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	25/Sep/2025	17:00	26/Sep/2025	23:00		PLANNED	Requested	
969	RQ232096	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		C	Main bay CT replacement work	25/Sep/2025	08:00	26/Sep/2025	18:00		PLANNED	Requested	
970	RQ232051	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	23/Sep/2025	16:00	23/Sep/2025	23:00		PLANNED	Requested	
971	RQ232043	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning To carry out Internal Inspection of ICT due to DGA violation.	23/Sep/2025	16:00	24/Sep/2025	23:00		PLANNED	Requested	
972	RQ232788	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)		C		23/Sep/2025	09:00	29/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
973	RQ232076	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 KV side LA of Yphase and Genereal AMP Work	23/Sep/2025	09:00	24/Sep/2025	20:00		PLANNED	Requested	
974	RQ232095	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		C	Main bay CT replacement work	23/Sep/2025	08:00	24/Sep/2025	18:00		PLANNED	Requested	
975	RQ232066	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	21/Sep/2025	17:00	25/Sep/2025	23:00		PLANNED	Requested	
976	RQ232065	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	21/Sep/2025	17:00	25/Sep/2025	23:00		PLANNED	Requested	
977	RQ232050	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	21/Sep/2025	16:00	21/Sep/2025	23:00		PLANNED	Requested	
978	RQ232042	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	21/Sep/2025	16:00	22/Sep/2025	23:00		PLANNED	Requested	
979	RQ232806	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	For ICT spare unit taken into service in place of R ph unit	21/Sep/2025	09:30	21/Sep/2025	12:00	Kindly approve.	PLANNED	Requested	
980	RQ232041	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	19/Sep/2025	16:00	20/Sep/2025	23:00		PLANNED	Requested	
981	RQ232049	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	19/Sep/2025	16:00	19/Sep/2025	23:00		PLANNED	Requested	
982	RQ232792	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)		D	For 220KV Busbar and LBB protection retrofitting works and AMP works.	18/Sep/2025	10:00	18/Sep/2025	14:00	Kindly approve.	PLANNED	Requested	
983	RQ232090	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMIRANA(PG)		D	For AMP Work	18/Sep/2025	08:00	18/Sep/2025	20:00		PLANNED	Requested	
984	RQ232040	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	17/Sep/2025	16:00	18/Sep/2025	23:00		PLANNED	Requested	
985	RQ232048	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	17/Sep/2025	16:00	17/Sep/2025	23:00		PLANNED	Requested	
986	RQ232791	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	For 220KV Busbar and LBB protection retrofitting works.	17/Sep/2025	10:00	17/Sep/2025	14:00	Kindly approve.	PLANNED	Requested	
987	RQ232797	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)		D	For 220KV Busbar and LBB protection retrofitting works.	17/Sep/2025	10:00	17/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	
988	RQ232072	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)		D	AMP WORK	17/Sep/2025	09:00	17/Sep/2025	18:00		PLANNED	Requested	
989	RQ232807	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)		D	Bus Bar relay retrofitting & LBB relay testing	17/Sep/2025	08:00	17/Sep/2025	14:00	Kindly approve.	PLANNED	Requested	

990	RQ232796	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)	D	For 220KV Busbar and LBB protection retrofitting works.	16/Sep/2025	10:00	16/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	
991	RQ232790	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	D	For 220KV Busbar and LBB protection retrofitting works.	16/Sep/2025	10:00	16/Sep/2025	14:00	Kindly approve.	PLANNED	Requested	
992	RQ232805	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGHORA(PG)	D	AMP Works.	16/Sep/2025	09:30	16/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
993	RQ232031	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG)	D	AMP WORK	16/Sep/2025	09:00	16/Sep/2025	18:00		PLANNED	Requested	
994	RQ232094	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)	D	AMP works	16/Sep/2025	09:00	16/Sep/2025	18:00		PLANNED	Requested	
995	RQ232074	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	D	AMP WORK	16/Sep/2025	09:00	16/Sep/2025	18:00		PLANNED	Requested	
996	RQ232071	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)	D	AMP WORK	16/Sep/2025	09:00	16/Sep/2025	18:00		PLANNED	Requested	
997	RQ232089	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)	D	For AMP Work	16/Sep/2025	08:00	16/Sep/2025	20:00		PLANNED	Requested	
998	RQ232047	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	D	AMP WORK & compliance of COE observation/IOM	15/Sep/2025	16:00	15/Sep/2025	23:00		PLANNED	Requested	
999	RQ232039	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	15/Sep/2025	16:00	16/Sep/2025	23:00		PLANNED	Requested	
1000	RQ232795	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)	D	For 220KV Busbar and LBB protection retrofitting works.	15/Sep/2025	10:00	15/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	
1001	RQ232789	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	D	For 220KV Busbar and LBB protection retrofitting works.	15/Sep/2025	10:00	15/Sep/2025	14:00	Kindly approve.	PLANNED	Requested	
1002	RQ232793	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	D	AMP works	15/Sep/2025	09:00	15/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
1003	RQ232087	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)	D	retrofitting of relays	15/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
1004	RQ232046	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	D	AMP WORK & compliance of COE observation/IOM	13/Sep/2025	16:00	13/Sep/2025	23:00		PLANNED	Requested	
1005	RQ232038	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	13/Sep/2025	16:00	14/Sep/2025	23:00		PLANNED	Requested	
1006	RQ232073	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)	D	AMP WORK	12/Sep/2025	09:00	12/Sep/2025	18:00		PLANNED	Requested	
1007	RQ232030	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHRADUN(PG)	D	AMP WORK	12/Sep/2025	09:00	12/Sep/2025	18:00		PLANNED	Requested	
1008	RQ232799	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	D	Aircell replacement work	12/Sep/2025	08:00	12/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
1009	RQ232037	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	11/Sep/2025	16:00	12/Sep/2025	23:00		PLANNED	Requested	
1010	RQ232798	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)	D	AMP Works and 220KV CT replacement	11/Sep/2025	08:00	11/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
1011	RQ232083	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)	D	For AMP Work	10/Sep/2025	09:00	10/Sep/2025	18:00		PLANNED	Requested	
1012	RQ232794	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	D	For AMP of ICT & Bays, ICT Mechanical protection modification work (re-routed through newly installed relays- for better analysis of fault due to mechanical protection)	10/Sep/2025	09:00	10/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
1013	RQ232036	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	09/Sep/2025	16:00	10/Sep/2025	23:00		PLANNED	Requested	
1014	RQ232045	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	D	AMP WORK & compliance of COE observation/IOM	09/Sep/2025	16:00	09/Sep/2025	23:00		PLANNED	Requested	
1015	RQ232044	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	D	AMP WORK & compliance of COE observation/IOM	08/Sep/2025	16:00	08/Sep/2025	23:00		PLANNED	Requested	
1016	RQ232082	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)	D	For AMP Work	08/Sep/2025	09:00	08/Sep/2025	18:00		PLANNED	Requested	
1017	RQ232086	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER(PG)	D	For AMP Work	04/Sep/2025	15:00	04/Sep/2025	23:00		PLANNED	Requested	
1018	RQ232804	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)	D	AMP WORK	04/Sep/2025	09:00	04/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
1019	RQ232088	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)	D	For AMP Work	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
1020	RQ232085	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	D	For AMP Work	03/Sep/2025	15:00	03/Sep/2025	23:00		PLANNED	Requested	
1021	RQ232079	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)	D	LBB Trip Test of PUA & PUB of 400kV Main Bay with 220kV TBC Bay.	03/Sep/2025	09:00	03/Sep/2025	18:00		PLANNED	Requested	
1022	RQ232084	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	D	For AMP Work	02/Sep/2025	15:00	02/Sep/2025	23:00		PLANNED	Requested	
1023	RQ232078	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	D	LBB Trip Test of PUA & PUB of 400kV Main Bay with 220kV TBC Bay.	02/Sep/2025	09:00	02/Sep/2025	18:00		PLANNED	Requested	

1024	RQ232787	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)		C	Replacement of ICT-2 B phase Unit with spare unit due to DGA violation.	02/Sep/2025	09:00	07/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
1025	RQ232056	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)		D	AMP WORK	02/Sep/2025	09:00	02/Sep/2025	17:00		PLANNED	Requested	
1026	RQ232055	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)		D	AMP WORK	02/Sep/2025	08:00	02/Sep/2025	17:00		PLANNED	Requested	
1027	RQ232068	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSLS)		D	For Bay Extension works	01/Sep/2025	17:00	05/Sep/2025	23:00		PLANNED	Requested	
1028	RQ232070	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSLS)		D	For Bay Extension works	01/Sep/2025	17:00	05/Sep/2025	23:00		PLANNED	Requested	
1029	RQ232069	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSLS)		D	For Bay Extension works	01/Sep/2025	17:00	05/Sep/2025	23:00		PLANNED	Requested	
1030	RQ232077	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	LBB Trip Test of PUA & PUB of 400kV Main Bay with 220kV TBC Bay.	01/Sep/2025	09:00	01/Sep/2025	18:00		PLANNED	Requested	
1031	RQ232099	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		C	B-Phase IV (245kV) Bushing replacement work	01/Sep/2025	09:00	09/Sep/2025	18:00		PLANNED	Requested	
1032	RQ232060	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)		C	For Jack Bus Replacement work	01/Sep/2025	08:00	04/Sep/2025	20:00		PLANNED	Requested	
1033	RQ232059	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)		C	For Jack Bus Replacement work	01/Sep/2025	08:00	04/Sep/2025	20:00		PLANNED	Requested	
1034	RQ232057	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)		C	For Jack Bus Replacement work	01/Sep/2025	08:00	04/Sep/2025	20:00		PLANNED	Requested	
1035	RQ232058	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)		C	For Jack Bus Replacement work	01/Sep/2025	08:00	04/Sep/2025	20:00		PLANNED	Requested	
1036	RQ231761	OCC_234	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	27/Sep/2025	10:00	27/Sep/2025	17:00		PLANNED	Requested	
1037	RQ231762	OCC_234	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	26/Sep/2025	10:00	26/Sep/2025	17:00		PLANNED	Requested	
1038	RQ232290	OCC_234	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	To attend leakage, painting and preventive maintenance	03/Sep/2025	08:00	03/Sep/2025	17:00		PLANNED	Requested	
1039	RQ232289	OCC_234	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	To attend leakage and painting work	01/Sep/2025	08:00	01/Sep/2025	17:00		PLANNED	Requested	
1040	RQ232102	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	26/Sep/2025	15:00	26/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
1041	RQ232108	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	25/Sep/2025	17:00	25/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
1042	RQ232112	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	24/Sep/2025	17:00	24/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
1043	RQ232104	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	23/Sep/2025	17:00	23/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
1044	RQ232116	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	22/Sep/2025	17:00	22/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
1045	RQ232103	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	21/Sep/2025	17:00	21/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
1046	RQ232352	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay	20/Sep/2025	08:00	20/Sep/2025	12:00		PLANNED	Requested	
1047	RQ233283	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay	20/Sep/2025	08:00	20/Sep/2025	12:00		PLANNED	Requested	
1048	RQ232351	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay	19/Sep/2025	14:00	19/Sep/2025	18:00		PLANNED	Requested	
1049	RQ232350	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay	19/Sep/2025	08:00	19/Sep/2025	12:00		PLANNED	Requested	
1050	RQ232288	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	FOR 315MVA 400/220KV ICT-I AMP WORK.	08/Sep/2025	09:00	08/Sep/2025	17:30		PLANNED	Requested	
1051	RQ232396	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIIVI (PG)	POWERGRID	D	AMP works	07/Sep/2025	09:00	07/Sep/2025	18:00		PLANNED	Requested	
1052	RQ232419	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWERGRID	D	Relay Testing and Protection Scheme Implementation	06/Sep/2025	09:00	06/Sep/2025	18:00		PLANNED	Requested	
1053	RQ232111	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	05/Sep/2025	17:00	05/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
1054	RQ232401	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	C	Bus bar relay retrofitting work - PUA & PUB installation; AMP work	05/Sep/2025	09:00	06/Sep/2025	18:00		PLANNED	Requested	

1055	RQ232420	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	D	Relay Testing and Protection Scheme Implementation	05/Sep/2025	09:00	05/Sep/2025	18:00		PLANNED	Requested	
1056	RQ232395	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIIVI (PG)	POWERGRID	D	AMP works	05/Sep/2025	09:00	05/Sep/2025	18:00		PLANNED	Requested	
1057	RQ232113	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	04/Sep/2025	17:00	04/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
1058	RQ232341	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04/Sep/2025	14:00	04/Sep/2025	16:00		PLANNED	Requested	
1059	RQ232340	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04/Sep/2025	10:00	04/Sep/2025	12:00		PLANNED	Requested	
1060	RQ232339	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04/Sep/2025	08:00	04/Sep/2025	10:00		PLANNED	Requested	
1061	RQ232109	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	03/Sep/2025	17:00	03/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
1062	RQ232400	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	C	Bus bar relay retrofitting work - PUA & PUB installation; AMP work	03/Sep/2025	09:00	04/Sep/2025	18:00		PLANNED	Requested	
1063	RQ232361	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	AMP of ICT-1 at Kanpur	02/Sep/2025	08:00	02/Sep/2025	18:00		PLANNED	Requested	
1064	RQ232110	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)	POWERGRID	D	For AMP Work	01/Sep/2025	17:00	01/Sep/2025	23:00	compliance of COE observation/IOM	PLANNED	Requested	
1065	RQ232418	OCC_234	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	AMP WORKS OF 200 MVA 400/132 KV ICT	01/Sep/2025	09:00	01/Sep/2025	18:00		PLANNED	Requested	
1066	RQ232329	OCC_234	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BAMNOLI(DV)	DTL	D	Tan -Delta testing of CT & CVT	25/Sep/2025	15:30	25/Sep/2025	17:30		PLANNED	Requested	
1067	RQ232327	OCC_234	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	Tan -Delta testing of CT & CVT	25/Sep/2025	13:30	25/Sep/2025	15:30		PLANNED	Requested	
1068	RQ232328	OCC_234	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAMNOLI(DV)	DTL	D	Tan -Delta testing of CT	23/Sep/2025	16:30	23/Sep/2025	17:30		PLANNED	Requested	
1069	RQ232344	OCC_234	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	Fire coating on control cables and Preventive Maintenance as per PMS and General maintenance work	11/Sep/2025	09:30	11/Sep/2025	17:00		PLANNED	Requested	
1070	RQ232343	OCC_234	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	Fire coating on control cables and Preventive Maintenance as per PMS and General maintenance work	09/Sep/2025	09:30	09/Sep/2025	17:00		PLANNED	Requested	
1071	RQ232341	OCC_234	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAWANA(DV)	DTL	D	Fire coating on control cables and Preventive Maintenance as per PMS and General maintenance work	05/Sep/2025	09:30	05/Sep/2025	17:00		PLANNED	Requested	
1072	RQ232342	OCC_234	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Fire coating on control cables and Preventive Maintenance as per PMS and General maintenance work	03/Sep/2025	09:30	03/Sep/2025	17:00		PLANNED	Requested	
1073	RQ232340	OCC_234	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	Fire coating on control cables and Preventive Maintenance as per PMS and General maintenance work	02/Sep/2025	09:30	02/Sep/2025	17:00		PLANNED	Requested	
1074	RQ231821	OCC_234	apl_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPLN,ATSL	D	Reliability life assessment of transformer	25/Sep/2025	09:00	26/Sep/2025	18:00	Reliability life assessment of transformer	PLANNED	Requested	
1075	RQ231822	OCC_234	apl_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPLN,ATSL	D	Reliability life assessment of transformer	23/Sep/2025	09:00	24/Sep/2025	18:00	Reliability life assessment of transformer	PLANNED	Requested	
1076	RQ233349	OCC_234	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP testing work	17/Sep/2025	09:00	17/Sep/2025	19:00	along with associated bays: 405 TIE BAY - 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2 (NRSS XXIX) AND 400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX) AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX); 406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX) (NRSS XXIX) AND 400KV BUS 2 AT AMARGARH(NRSS XXIX) AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX); 209 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT	PLANNED	Requested	

[illegible]

1096	RQ232359	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANI(PG)	POWERGRID	D	TESTING OF NEW 220 KV BUS BAR RELAYS	08/Sep/2025	09:00	08/Sep/2025	18:00		PLANNED	Requested	
1097	RQ232322	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	06/Sep/2025	09:00	06/Sep/2025	18:00		PLANNED	Requested	
1098	RQ232323	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	03/Sep/2025	09:00	03/Sep/2025	18:00		PLANNED	Requested	
1099	RQ232343	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANI(PG)	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-1 FEEDER	02/Sep/2025	09:00	02/Sep/2025	18:00		PLANNED	Requested	
1100	RQ232381	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANI(PG)	POWERGRID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kv 160MVA ICT in place of M/s Bharat Bijlee Make 220/132kv 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132kv Sitarganj Substation of POWERGRID NR-III Region	01/Sep/2025	09:00	30/Sep/2025	18:00		PLANNED	Requested	
1101	RQ232803	OCC_234	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 2 AT CHANDIGARH SEC-47 (PG)		C	For arresting of SF6 Gas Leakages in 66kV ICT Cable Portion)	22/Sep/2025	10:00	23/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
1102	RQ232802	OCC_234	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 1 AT CHANDIGARH SEC-47 (PG)		D	AMP WORK	12/Sep/2025	10:00	12/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
1103	RQ232786	OCC_234	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT DRASS(PG)		C	Shutdown of 220/66KV ICT to enable commissioning of 03 No 66KV Bays. (01 ICT bay and 02 Line bays). one bus is there is 66kV side, all related equipment must be under shutdown during new Bay negration.	08/Sep/2025	09:00	10/Sep/2025	17:00	Under construction head. Kindly approve.	PLANNED	Requested	
1104	RQ232880	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2		D	For rectification of Shutdown nature Defects	30/Sep/2025	09:00	30/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1105	RQ232702	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SHATABDINAGAR(U P) (PG) CKT-1		D	For Inserting of Additional porcelain Disc Insulator.	30/Sep/2025	08:00	30/Sep/2025	18:00	SHUTDOWN	PLANNED	Requested	
1106	RQ232463	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS4)_SL_BH D2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	29/Sep/2025	16:00	30/Sep/2025	23:00		PLANNED	Requested	
1107	RQ232879	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1		D	For rectification of Shutdown nature Defects	29/Sep/2025	09:00	29/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1108	RQ232462	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS2)_SL_BH D2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	27/Sep/2025	16:00	28/Sep/2025	23:00		PLANNED	Requested	
1109	RQ232921	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	AMP works and installation of LA's at Dasuya end	25/Sep/2025	09:00	25/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1110	RQ232938	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2		D	For AMP of Line Equipments	25/Sep/2025	09:00	25/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1111	RQ232890	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-2		D	AMP works	25/Sep/2025	09:00	25/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1112	RQ232922	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	A/R in Non auto Mode required for safety of manpower working in 220 KV SARNA(PS)-DASUYA(PG) (PS) CKT-2	25/Sep/2025	09:00	25/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1113	RQ232691	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Insert additional glass disc work	25/Sep/2025	08:00	30/Sep/2025	18:00	Non auto for 220 kv RAPPB-Chittorgarh Ckt-2	PLANNED	Requested	
1114	RQ232937	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		D	For AMP of Line Equipments	24/Sep/2025	09:30	24/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
1115	RQ232882	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-BHUNA(HV) (HVPNL) CKT-1		D	AMP works	24/Sep/2025	09:00	24/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1116	RQ232919	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	AMP of Line/Bay equipments at Dasuya end	24/Sep/2025	09:00	24/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	

1117	RQ232906	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-2	D	AMP works	24/Sep/2025	09:00	24/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1118	RQ232920	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-2	D	A/R in Non auto Mode required for safety of manpower working in 220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-1	24/Sep/2025	09:00	24/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1119	RQ232889	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	D	AMP works	23/Sep/2025	09:00	23/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1120	RQ232875	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	D	For rectification of Shutdown nature Defects	23/Sep/2025	09:00	23/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1121	RQ232936	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-RAMBAN(PDD) (PDD) CKT-1	D	For AMP of Line Equipments	22/Sep/2025	09:30	22/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
1122	RQ232874	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	D	For rectification of Shutdown nature Defects	20/Sep/2025	09:00	20/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1123	RQ232881	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-SIRSA(HV) (HVPNL) CKT-1	D	AMP works	19/Sep/2025	09:00	19/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1124	RQ232692	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	D	Insert additional glass disc work	19/Sep/2025	08:00	24/Sep/2025	18:00	Non auto for 220 kv RAPPB-Chittorgarh Ckt-1	PLANNED	Requested	
1125	RQ232909	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1	D	For rectification of Shutdown nature Defects of line.	18/Sep/2025	10:00	21/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	
1126	RQ232873	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	D	For rectification of Shutdown nature Defects	18/Sep/2025	09:00	18/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1127	RQ232913	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	D	A/R in Non auto Mode required for safety of manpower working in 220KV Hamirpur-Nehrian ckt-2	18/Sep/2025	09:00	19/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1128	RQ232912	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	D	For rectification of Shutdown nature Defects	18/Sep/2025	09:00	19/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1129	RQ232866	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	D	Shutdown required for Bus Bar testing and AMP of Line equipments	18/Sep/2025	08:00	18/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1130	RQ232915	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	D	For rectification of Shutdown nature Defects of line.	17/Sep/2025	09:00	18/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
1131	RQ232905	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-1	D	AMP works	17/Sep/2025	09:00	17/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1132	RQ232865	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	D	Shutdown required for Bus Bar testing and AMP of Line equipments	17/Sep/2025	08:00	17/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1133	RQ232911	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	D	A/R in Non auto Mode required for safety of manpower working in 220KV Hamirpur-Nehrian ckt-1	16/Sep/2025	09:00	17/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1134	RQ232910	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	D	For rectification of Shutdown nature Defects of line.	16/Sep/2025	09:00	17/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1135	RQ232731	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	C	Shut down nature defects rectification work by Bassi TLM & Retrofitment of 220kV rated CT for Mansarovar line feeder at Heerapura GSS by Bassi SS	15/Sep/2025	09:00	18/Sep/2025	18:00	Line along with Line & Main Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS & Defect liquidation work	PLANNED	Requested	
1136	RQ232693	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARH(RS) (PG) CKT-1	D	Insert additional glass disc work	14/Sep/2025	08:00	19/Sep/2025	18:00	S/D required timely	PLANNED	Requested	
1137	RQ232927	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	D	For 220KV Busbar and LBB protection retrofitting works.	13/Sep/2025	10:00	13/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	
1138	RQ232926	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	D	For 220KV Busbar and LBB protection retrofitting works.	12/Sep/2025	10:00	12/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	
1139	RQ232925	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2	D	For 220KV Busbar and LBB protection retrofitting works.	11/Sep/2025	14:30	11/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	
1140	RQ232902	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PG) (PSTCL) CKT-2	D	For 220KV Busbar and LBB protection retrofitting works.	11/Sep/2025	10:00	11/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	

1141	RQ232886	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PG)-LUDHIANA(PG) (PSTCL) CKT-1		D	AMP works	11/Sep/2025	08:00	11/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1142	RQ232901	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PG) (PSTCL) CKT-1		D	For 220KV Busbar and LBB protection retrofitting works.	10/Sep/2025	10:00	10/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	
1143	RQ232923	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1		D	For 220KV Busbar and LBB protection retrofitting works and AMP of Line equipments at Jalandhar SS and Dasuya SS.	10/Sep/2025	10:00	10/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1144	RQ232898	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PG) (PSTCL) CKT-2		D	For AMP of Line Equipments	10/Sep/2025	10:00	10/Sep/2025	15:00	Kindly approve.	PLANNED	Requested	
1145	RQ232730	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1		C	Retrofitment of 220kv rated CT for IG Nagar line feeder at Heerapura GSS by Bassi SS & Shut down nature defects rectification work by Bassi TLM	10/Sep/2025	09:00	13/Sep/2025	18:00	Line along with Line & Main Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
1146	RQ232914	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2		D	For rectification of Shutdown nature Defects of line.	10/Sep/2025	09:00	11/Sep/2025	17:00	Kindly approve.	PLANNED	Requested	
1147	RQ232924	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2		D	A/R in Non auto Mode required for safety of manpower working in 220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1	10/Sep/2025	09:00	10/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1148	RQ232885	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PG)-LUDHIANA(PG) (PSTCL) CKT-1		D	AMP works	10/Sep/2025	08:00	10/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1149	RQ232929	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PG) (PSTCL) CKT-2		D	For 220KV Busbar and LBB protection retrofitting works.	09/Sep/2025	14:30	09/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	
1150	RQ232897	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PG) (PSTCL) CKT-1		D	For AMP of Line Equipments	09/Sep/2025	10:00	09/Sep/2025	15:00	Kindly approve.	PLANNED	Requested	
1151	RQ232714	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	09/Sep/2025	09:00	11/Sep/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
1152	RQ232884	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PG) (PSTCL) CKT-1		D	AMP works	09/Sep/2025	08:00	09/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1153	RQ232681	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-3		D	relay retrofitting	09/Sep/2025	08:00	09/Sep/2025	20:00	Shutdown	PLANNED	Requested	
1154	RQ232696	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NH)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insert additional glass disc work	09/Sep/2025	08:00	09/Dec/2025	18:00	Non auto for 220 kv Anta(NTPC)-Lalsot(RS) tl	PLANNED	Requested	
1155	RQ232900	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASA(PG) (PSTCL) CKT-2		D	For 220KV Busbar and LBB protection retrofitting works.	09/Sep/2025	00:00	09/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	
1156	RQ232554	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTSCL) (BANDERWALA_TPSL) CKT-1		D	For Bay Extension works	08/Sep/2025	17:00	09/Sep/2025	23:00		PLANNED	Requested	
1157	RQ232899	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASA(PG) (PSTCL) CKT-1		D	For 220KV Busbar and LBB protection retrofitting works.	08/Sep/2025	10:00	08/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	
1158	RQ232928	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PG) (PSTCL) CKT-1		D	For 220KV Busbar and LBB protection retrofitting works.	08/Sep/2025	10:00	08/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	
1159	RQ232883	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PG)-LUDHIANA(PG) (PSTCL) CKT-2		D	AMP works	08/Sep/2025	08:00	08/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1160	RQ232680	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2		D	relay retrofitting	08/Sep/2025	08:00	08/Sep/2025	20:00	Shutdown	PLANNED	Requested	
1161	RQ232931	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-2		D	For 220KV Busbar and LBB protection retrofitting works.	06/Sep/2025	10:00	06/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	
1162	RQ232679	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1		D	relay retrofitting	06/Sep/2025	08:00	06/Sep/2025	20:00	Shutdown	PLANNED	Requested	
1163	RQ232930	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-1		D	For 220KV Busbar and LBB protection retrofitting works.	05/Sep/2025	10:00	05/Sep/2025	16:00	Kindly approve.	PLANNED	Requested	
1164	RQ232678	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	relay retrofitting	05/Sep/2025	08:00	05/Sep/2025	20:00	Shutdown	PLANNED	Requested	

1165	RQ232643	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2		D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	04/Sep/2025	08:00	05/Sep/2025	18:00	Non-Auto required for joint box creation works	PLANNED	Requested	
1166	RQ232642	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1		D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	04/Sep/2025	08:00	05/Sep/2025	18:00	Non-Auto required for joint box creation works	PLANNED	Requested	
1167	RQ232918	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-1		D	For AMP Work	04/Sep/2025	08:00	04/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1168	RQ232623	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	Line Bay AMP& Shut down Nature defects rectification work	03/Sep/2025	09:00	03/Sep/2025	18:00		PLANNED	Requested	
1169	RQ232464	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SEORA_SL_BHD2_PG (MEGA_SURYAURJA)-BHADLA_2 (PG) (MEGA_SURYAURJA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	01/Sep/2025	16:00	02/Sep/2025	23:00		PLANNED	Requested	
1170	RQ232713	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Sep/2025	09:00	03/Sep/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
1171	RQ232864	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2		C	Shutdown required for CT replacement Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021	01/Sep/2025	09:00	02/Sep/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1172	RQ232857	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		D	AR Non - auto mode required for safety of during working in 220KV Salal-Kishenpur ckt-2 .	01/Sep/2025	09:00	04/Sep/2025	17:00	Under construction head. Kindly approve.	PLANNED	Requested	
1173	RQ232712	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Sep/2025	09:00	03/Sep/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
1174	RQ232858	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		D	Shutdown required for damaged OPGW replacement work in 5 span (Salal gantry to tower no 6)	01/Sep/2025	09:00	04/Sep/2025	17:00	Under construction head. Kindly approve.	PLANNED	Requested	
1175	RQ232695	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insert additional glass disc work	01/Sep/2025	08:00	09/Sep/2025	18:00	Non auto for 220 kv Anta(NTPC)-Swaimadhopur(RS) ti	PLANNED	Requested	
1176	RQ232687	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Sep/2025	08:00	10/Sep/2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested	
1177	RQ232688	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI DIVERSION WORK	01/Sep/2025	08:00	10/Sep/2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested	
1178	RQ233176	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-2	HVPNL	D	Quarterly mtc.	30/Sep/2025	08:00	30/Sep/2025	18:00		PLANNED	Requested	
1179	RQ233154	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-4	HVPNL	D	Half yearly mtc	26/Sep/2025	08:00	26/Sep/2025	18:00		PLANNED	Requested	
1180	RQ233153	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-3	HVPNL	D	Half yearly mtc	25/Sep/2025	08:00	25/Sep/2025	18:00		PLANNED	Requested	
1181	RQ233152	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	23/Sep/2025	08:00	23/Sep/2025	18:00		PLANNED	Requested	
1182	RQ233209	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-1	HVPNL	D	In CGL circuit Breaker, Replacement of contactor in Anti-pumping ckt with PLA make relay	11/Sep/2025	09:00	11/Sep/2025	14:00	Kindly approve.	PLANNED	Requested	
1183	RQ233210	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-2	HVPNL	D	In CGL circuit Breaker, Replacement of contactor in Anti-pumping ckt with PLA make relay	10/Sep/2025	09:00	10/Sep/2025	14:00	Kindly approve.	PLANNED	Requested	
1184	RQ233208	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-2	HVPNL	D	In CGL circuit Breaker, Replacement of contactor in Anti-pumping ckt with PLA make relay	09/Sep/2025	09:00	09/Sep/2025	14:00	Kindly approve.	PLANNED	Requested	
1185	RQ233207	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-1	HVPNL	D	In CGL circuit Breaker, Replacement of contactor in Anti-pumping ckt with PLA make relay	08/Sep/2025	09:00	08/Sep/2025	14:00	Kindly approve.	PLANNED	Requested	
1186	RQ232014	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PS)-LUDHIANA(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	30/Sep/2025	08:00	30/Sep/2025	18:00		PLANNED	Requested	
1187	RQ232002	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	29/Sep/2025	08:00	29/Sep/2025	18:00		PLANNED	Requested	

1188	RQ233178	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PSTCL) CKT-1	PSTCL	D	Yearly mtc.	25/Sep/2025	08:00	25/Sep/2025	18:00			PLANNED	Requested	
1189	RQ232013	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	25/Sep/2025	08:00	25/Sep/2025	18:00			PLANNED	Requested	
1190	RQ233188	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) CKT-1	PSTCL	D	Half yearly mtc	22/Sep/2025	08:00	22/Sep/2025	18:00			PLANNED	Requested	
1191	RQ232007	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 25.	10/Sep/2025	08:00	10/Sep/2025	18:00			PLANNED	Requested	
1192	RQ231999	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	08/Sep/2025	08:00	08/Sep/2025	18:00			PLANNED	Requested	
1193	RQ232003	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PSTCL) CKT-4	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 03.	01/Sep/2025	08:00	01/Sep/2025	18:00			PLANNED	Requested	
1194	RQ232268	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	29/Sep/2025	09:00	29/Sep/2025	18:00			PLANNED	Requested	
1195	RQ232285	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) (UP) CKT-1	UPPTCL	D	For AMP of 220 KV Agra-Tundla(UPPTCL) line bay at Agra substation on 22.09.2025.	22/Sep/2025	09:00	22/Sep/2025	18:00			PLANNED	Requested	
1196	RQ233043	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) CKT-2	UPPTCL	D	Replacement and Testing of RTU System	22/Sep/2025	08:00	22/Sep/2025	22:00			PLANNED	Requested	
1197	RQ232267	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Stability test of Busbar Relay	21/Sep/2025	08:00	21/Sep/2025	12:00			PLANNED	Requested	
1198	RQ232311	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	D	For AMP of Line equipment of 220KV SHAHJAHANPUR(PG)-GOLA(UP) Line CKT-2	06/Sep/2025	10:00	06/Sep/2025	17:00			PLANNED	Requested	
1199	RQ232761	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Preparatory works for 220kv Busbar Relay retrofitting	05/Sep/2025	08:00	05/Sep/2025	10:00			PLANNED	Requested	
1200	RQ232956	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping chopping of tree in line corridor.	02/Sep/2025	09:00	07/Sep/2025	18:00			PLANNED	Requested	
1201	RQ233177	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PSTCL) CKT-1	BBMB	D	Yearly mtc.	29/Sep/2025	08:00	29/Sep/2025	18:00			PLANNED	Requested	
1202	RQ233163	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Post Monsoon mtc. of line and allied Sub-Station equipments & Half yearly mtc. at Ganguwal	29/Sep/2025	08:00	30/Sep/2025	18:00			PLANNED	Requested	
1203	RQ232001	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PSTCL) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	26/Sep/2025	08:00	26/Sep/2025	18:00			PLANNED	Requested	
1204	RQ233190	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Annual Mtc.	25/Sep/2025	08:00	26/Sep/2025	18:00			PLANNED	Requested	
1205	RQ233169	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADR (BB) CKT-4	BBMB	D	Quarterly mtc.	25/Sep/2025	08:00	25/Sep/2025	18:00			PLANNED	Requested	
1206	RQ233158	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADR (BB) CKT-1	BBMB	D	Half yearly mtc	24/Sep/2025	08:00	24/Sep/2025	18:00			PLANNED	Requested	
1207	RQ233180	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Yearly mtc.	23/Sep/2025	08:00	23/Sep/2025	18:00			PLANNED	Requested	
1208	RQ233189	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Annual Mtc. & Haly yearly mtc. at Ganguwal end.	23/Sep/2025	08:00	24/Sep/2025	18:00			PLANNED	Requested	
1209	RQ232010	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 22 TO 38	19/Sep/2025	08:00	19/Sep/2025	18:00			PLANNED	Requested	
1210	RQ233142	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADR(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	18/Sep/2025	08:00	18/Sep/2025	18:00			PLANNED	Requested	
1211	RQ233137	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	18/Sep/2025	08:00	18/Sep/2025	18:00			PLANNED	Requested	
1212	RQ233160	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Line Mtc.	17/Sep/2025	08:00	17/Sep/2025	18:00			PLANNED	Requested	
1213	RQ233187	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Half yearly mtc	17/Sep/2025	08:00	17/Sep/2025	18:00			PLANNED	Requested	

1214	RQ232009	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 1 to 20	17/Sep/2025	08:00	17/Sep/2025	18:00		PLANNED	Requested	
1215	RQ233166	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Half yearly mtc	16/Sep/2025	08:00	16/Sep/2025	18:00		PLANNED	Requested	
1216	RQ233159	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Line Mtc.	16/Sep/2025	08:00	16/Sep/2025	18:00		PLANNED	Requested	
1217	RQ233141	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADR((BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	16/Sep/2025	08:00	16/Sep/2025	18:00		PLANNED	Requested	
1218	RQ233161	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Line Mtc.	15/Sep/2025	08:00	15/Sep/2025	18:00		PLANNED	Requested	
1219	RQ232008	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 22 TO 38	12/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
1220	RQ233170	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Quarterly mtc.	11/Sep/2025	08:00	11/Sep/2025	18:00		PLANNED	Requested	
1221	RQ233186	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly Mtc..	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
1222	RQ232006	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 1 to 20	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
1223	RQ233213	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	To carry out C&Tan delta testing of CT's & CVT's by CTL.	10/Sep/2025	07:00	10/Sep/2025	11:00		PLANNED	Requested	
1224	RQ233212	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	To carry out C&Tan delta testing of CT's & CVT's by CTL.	09/Sep/2025	11:30	09/Sep/2025	15:00		PLANNED	Requested	
1225	RQ233211	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	To carry out C&Tan delta testing of CT's & CVT's by CTL.	08/Sep/2025	11:30	08/Sep/2025	15:30		PLANNED	Requested	
1226	RQ233185	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	03/Sep/2025	08:00	03/Sep/2025	18:00		PLANNED	Requested	
1227	RQ233174	OCC_234	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Connection of Droppers with 220kV Dehar Kangoo CKT-2 for charging of new line bay	02/Sep/2025	10:00	02/Sep/2025	17:00	SD is requested for First Time Charging of 220kV Dehar-Kangoo CKT -2 and associated bays. FTC case shall be submitted to NRLDC in due course.	PLANNED	Requested	
1228	RQ233156	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	C	To facilitate shifting/height raising work between Tower No. 900 and 901 of the said line, necessitated by the construction of a new railway track by RVNL.	01/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
1229	RQ233164	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	C	रूथैन नं० 66-68 JK में टावर संख्या 67 JK (2-S-2A+0) को हटाते हुए 2 नए TATA Design के 220केवी टावर 66A JK & 67 JK (02 No. DD+3) लगाने के लिए एन.एच.ए.आई का जमा पूंजी कार्य (Ambala-Shamli Expressway) & Post monsoon mtc. on 03.09.2025.	01/Sep/2025	08:00	08/Sep/2025	18:00		PLANNED	Requested	
1230	RQ233155	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	C	To facilitate shifting/height raising work between Tower No. 900 and 901 of the said line, necessitated by the construction of a new railway track by RVNL.	01/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
1231	RQ233049	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWERGRID	D	Replacement and Testing of RTU System	26/Sep/2025	08:00	26/Sep/2025	22:00		PLANNED	Requested	
1232	RQ233007	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-SITARGANJ(PG) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S BY SITARGANJ	24/Sep/2025	09:00	24/Sep/2025	18:00		PLANNED	Requested	

1233	RQ233022	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S BY SITARGANJ TLM	23/Sep/2025	09:00	23/Sep/2025	17:00		PLANNED	Requested	
1234	RQ232768	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAD(UP) (PG) CKT-2	POWERGRID	D	Stability test of Busbar Relay	23/Sep/2025	08:00	23/Sep/2025	12:00		PLANNED	Requested	
1235	RQ233034	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNABASTA(UP) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur	23/Sep/2025	08:00	23/Sep/2025	18:00		PLANNED	Requested	
1236	RQ232767	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAD(UP) (PG) CKT-1	POWERGRID	D	Stability test of Busbar Relay	22/Sep/2025	14:00	22/Sep/2025	18:00		PLANNED	Requested	
1237	RQ233033	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	AMP of line bay equipment at Kanpur	22/Sep/2025	08:00	22/Sep/2025	18:00		PLANNED	Requested	
1238	RQ233194	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (PG) CKT-1	POWERGRID	D	SD defects rectification works by Ballabgharh TLM	22/Sep/2025	08:00	22/Sep/2025	18:00	Non-auto required : Other parallel circuit 220KV PALLA(HV)-FGPP(NTPC) CKT 1	PLANNED	Requested	
1239	RQ233032	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	AMP of line bay equipment at Kanpur	21/Sep/2025	08:00	21/Sep/2025	18:00		PLANNED	Requested	
1240	RQ232764	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	Stability test of Busbar Relay	20/Sep/2025	14:00	20/Sep/2025	18:00		PLANNED	Requested	
1241	RQ233042	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWERGRID	D	Replacement and Testing of RTU System	20/Sep/2025	08:00	20/Sep/2025	18:00		PLANNED	Requested	
1242	RQ233031	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	AMP of line bay equipment at Kanpur	20/Sep/2025	08:00	20/Sep/2025	18:00		PLANNED	Requested	
1243	RQ232392	OCC_234	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGRID	D	Line Shutdown required for carrying out overhead TL crossing(Crossing between their Tower No. 179 (A+0)-180 (A+0)) by our 220 KV D/C Neemuch Chanderiya Transmission Line	19/Sep/2025	08:00	20/Sep/2025	18:00	Crossing between their Tower No. 179 (A+0)- 180 (A+0)	PLANNED	Requested	
1244	RQ233030	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur	19/Sep/2025	08:00	19/Sep/2025	18:00		PLANNED	Requested	
1245	RQ232391	OCC_234	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	Line Shutdown required for carrying out overhead TL crossing(Crossing between their Tower No. 179 (A+0)-180 (A+0)) by our 220 KV D/C Neemuch Chanderiya Transmission Line	19/Sep/2025	08:00	20/Sep/2025	18:00	Crossing between their Tower No. 179 (A+0)- 180 (A+0)	PLANNED	Requested	
1246	RQ233018	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	ERECTION OF ERS IN 220 KV SITARGANJ-TANAKPUR (NHPC) BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH ERS	17/Sep/2025	09:00	17/Sep/2025	18:00		PLANNED	Requested	
1247	RQ233020	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	ERECTION OF ERS IN 220 KV TANAKPUR-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH ERS	16/Sep/2025	09:00	16/Sep/2025	18:00		PLANNED	Requested	
1248	RQ233016	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	15/Sep/2025	09:00	15/Sep/2025	18:00		PLANNED	Requested	
1249	RQ233075	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWERGRID	D	For AMP of 25MVAR Line Reactor installed at NHPC end and Distance Relay Firmware Upgradation work as per Technical Circular and their testing	15/Sep/2025	09:00	15/Sep/2025	18:00		PLANNED	Requested	
1250	RQ232393	OCC_234	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	Line Shutdown required for carrying out overhead TL crossing(Crossing between their Tower No. 179 (A+0)-180 (A+0)) by our 220 KV D/C Neemuch Chanderiya Transmission Line	15/Sep/2025	08:00	16/Sep/2025	18:00	Crossing between their Tower No. 179 (A+0)- 180 (A+0)	PLANNED	Requested	

1251	RQ233014	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANI(PG) (PG) CKT-1	POWERGRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	14/Sep/2025	09:00	14/Sep/2025	18:00		PLANNED	Requested	
1252	RQ233002	OCC_234	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance	14/Sep/2025	06:00	14/Sep/2025	11:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200-230 MW load (approx.) shall be affected.	PLANNED	Requested	
1253	RQ233003	OCC_234	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive Maintenance	14/Sep/2025	06:00	14/Sep/2025	11:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200-230 MW load (approx.) shall be affected.	PLANNED	Requested	
1254	RQ232278	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	D	Routine Maintenance of Bay & Line	12/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
1255	RQ232275	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	12/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
1256	RQ233011	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANI(PG) (PG) CKT-1	POWERGRID	D	REMOVAL OF OLD WIRING OF 202 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220KV SITARGANI (PG)-TANAKPUR(NHPC) TRANSMISSION LINE	11/Sep/2025	09:00	11/Sep/2025	18:00		PLANNED	Requested	
1257	RQ232277	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	D	Routine Maintenance of Bay & Line	11/Sep/2025	08:00	11/Sep/2025	18:00		PLANNED	Requested	
1258	RQ232276	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	11/Sep/2025	08:00	11/Sep/2025	18:00		PLANNED	Requested	
1259	RQ232279	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	11/Sep/2025	08:00	11/Sep/2025	18:00		PLANNED	Requested	
1260	RQ233008	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANI(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	10/Sep/2025	09:00	10/Sep/2025	18:00		PLANNED	Requested	
1261	RQ232274	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
1262	RQ232284	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	10/Sep/2025	08:00	10/Sep/2025	18:00		PLANNED	Requested	
1263	RQ233004	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANI(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	09/Sep/2025	09:00	09/Sep/2025	18:00		PLANNED	Requested	
1264	RQ232763	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-2	POWERGRID	D	Preparatory works for 220kv Busbar Relay retrofitting	05/Sep/2025	16:00	05/Sep/2025	18:00		PLANNED	Requested	
1265	RQ232762	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-1	POWERGRID	D	Preparatory works for 220kv Busbar Relay retrofitting	05/Sep/2025	14:00	05/Sep/2025	16:00		PLANNED	Requested	
1266	RQ232757	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	Preparatory works for 220kv Busbar Relay retrofitting	04/Sep/2025	16:00	04/Sep/2025	18:00		PLANNED	Requested	
1267	RQ232283	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance of Bay along with BUS	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
1268	RQ233006	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANI(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	REMOVAL OF OLD WIRING OF 201 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220KV SITARGANI (PG)-BAREILLY-CB GANJ(UPPCL) TRANSMISSION LINE	03/Sep/2025	09:00	03/Sep/2025	18:00		PLANNED	Requested	
1269	RQ232282	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay along with BUS	03/Sep/2025	08:00	03/Sep/2025	18:00		PLANNED	Requested	
1270	RQ232984	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-IAULIIVI (PG) CKT-1	POWERGRID	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	02/Sep/2025	09:00	02/Sep/2025	18:00		PLANNED	Requested	

1271	RQ232985	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIIVI (PG) CKT-2	POWERGRID	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	01/Sep/2025	09:00	01/Sep/2025	18:00		PLANNED	Requested	
1272	RQ232273	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RR	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	25/Sep/2025	08:00	25/Sep/2025	18:00		PLANNED	Requested	
1273	RQ232281	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWERGRID,RR	D	For quarterly maintenance work of whole grid sub-station	07/Sep/2025	08:00	07/Sep/2025	18:00		PLANNED	Requested	
1274	RQ233047	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-BACHRAVAN(UP) (PG) CKT-1	POWERGRID,UF	D	Replacement and Testing of RTU System	25/Sep/2025	08:00	25/Sep/2025	18:00		PLANNED	Requested	
1275	RQ233041	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID,UF	D	Replacement and Testing of RTU System	23/Sep/2025	08:00	23/Sep/2025	22:00		PLANNED	Requested	
1276	RQ233035	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID,UF	D	AMP of line bay equipment at Kanpur	06/Sep/2025	08:00	06/Sep/2025	18:00		PLANNED	Requested	
1277	RQ233078	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKANDRA(UP)-SAIFAI (UP) (PG) CKT-1	POWERGRID,UF	D	Rectification of reverse grading ring and other s/d defects	02/Sep/2025	09:00	02/Sep/2025	18:00		PLANNED	Requested	
1278	RQ233179	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(H V) (HVPNL) CKT-1	BBMB,HVPNL	D	Mtc. of line & allied sub-station equipments.	23/Sep/2025	08:00	23/Sep/2025	18:00		PLANNED	Requested	
1279	RQ233282	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTS) (ASSPL_BKN2) CKT-1	ASSPL_BKN2	D	For Bay Extension works	22/Sep/2025	19:00	24/Sep/2025	23:00		PLANNED	Requested	
1280	RQ232766	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Stability test of Busbar Relay	22/Sep/2025	08:00	22/Sep/2025	12:00		PLANNED	Requested	
1281	RQ232765	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Stability test of Busbar Relay	21/Sep/2025	14:00	21/Sep/2025	18:00		PLANNED	Requested	
1282	RQ233046	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting	05/Sep/2025	12:00	05/Sep/2025	14:00		PLANNED	Requested	
1283	RQ233045	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting	05/Sep/2025	10:00	05/Sep/2025	12:00		PLANNED	Requested	
1284	RQ232280	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay/Line Maintenance and tree trimming work	20/Sep/2025	08:00	21/Sep/2025	18:00		PLANNED	Requested	
1285	RQ233262	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	18/Sep/2025	08:00	19/Sep/2025	18:00		PLANNED	Requested	
1286	RQ233267	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	C	For Half yearly maintenance & testing work	11/Sep/2025	08:00	12/Sep/2025	18:00		PLANNED	Requested	
1287	RQ233005	OCC_234	sldjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID,PD	D	Preventive Maintenance	14/Sep/2025	06:00	14/Sep/2025	11:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200-230 MW load (approx.) shall	PLANNED	Requested	
1288	RQ233236	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1	KSP_NHPC_LTD	D	For Bay Extension works	13/Sep/2025	19:00	14/Sep/2025	23:00		PLANNED	Requested	
1289	RQ233274	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For Tree Trimming work at 220KV O/H line Mandola Ckt-02 from Gopalpur to Mandola end.	11/Sep/2025	06:00	11/Sep/2025	12:00	For Tree Trimming work at 220KV O/H line Mandola Ckt-02 from Gopalpur to Mandola end.	PLANNED	Requested	
1290	RQ233215	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	To carry out C&Tan delta testing of CT's & CVT's by CTL.	09/Sep/2025	07:00	09/Sep/2025	11:00		PLANNED	Requested	
1291	RQ233214	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	To carry out C&Tan delta testing of CT's & CVT's by CTL.	08/Sep/2025	07:00	08/Sep/2025	11:00		PLANNED	Requested	
1292	RQ233273	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For Tree Trimming work at 220KV O/H line Mandola Ckt-01 from Gopalpur to Mandola end.	04/Sep/2025	06:00	04/Sep/2025	12:00	For Tree Trimming work at 220KV O/H line Mandola Ckt-01 from Gopalpur to Mandola end.	PLANNED	Requested	

1293	RQ233245	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)- KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) CKT-1	KHIDRAT_REPL	D	For Bay Extension works	09/Sep/2025	19:00	10/Sep/2025	23:00		PLANNED	Requested	
1294	RQ233246	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)- JUNA_REPL_SL_BKN2 (JUNA_REPL) CKT-1	JUNA_REPL	D	For Bay Extension works	06/Sep/2025	19:00	07/Sep/2025	23:00		PLANNED	Requested	
1295	RQ233173	OCC_234	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Connection of Droppers with 220kV Kangoo (HPPTCL) CKT-2 for charging of new line bay	05/Sep/2025	10:00	05/Sep/2025	13:00	SD is requested for First Time Charging of 220/132kV Substation of HPPTCL. FTC case shall be submitted to HPSLDC in due course.	PLANNED	Requested	
1296	RQ232131	OCC_234	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension, LBB Testing, Attending Hotspot	29/Sep/2025	16:00	30/Sep/2025	23:00		PLANNED	Requested	
1297	RQ232816	OCC_234	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 2		C	Shutdown of 220KV BUS-1 required for extension of GIS Bus and fHV testing to enable extension of Bus for New ICT & reactor Bay	28/Sep/2025	09:00	30/Sep/2025	17:00	Under construction head. Kindly approve.	PLANNED	Requested	
1298	RQ232130	OCC_234	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension, LBB Testing, Attending Hotspot	27/Sep/2025	16:00	28/Sep/2025	23:00		PLANNED	Requested	
1299	RQ232129	OCC_234	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	25/Sep/2025	16:00	26/Sep/2025	23:00		PLANNED	Requested	
1300	RQ232815	OCC_234	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 1		C	Shutdown of 220KV BUS-2 required for connection of adapter units to enable extension of Bus for New ICT & reactor Bay	25/Sep/2025	09:00	27/Sep/2025	17:00	Under construction head. Kindly approve.	PLANNED	Requested	
1301	RQ232826	OCC_234	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	AMP Work.	25/Sep/2025	08:00	26/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1302	RQ232170	OCC_234	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	24/Sep/2025	09:00	25/Sep/2025	20:00		PLANNED	Requested	
1303	RQ232128	OCC_234	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	23/Sep/2025	16:00	24/Sep/2025	23:00		PLANNED	Requested	
1304	RQ232833	OCC_234	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	For Replacement of 220KV Wagoora- Zainankote-2 droppers from Bus Isolator to Bus-2.	23/Sep/2025	09:00	23/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1305	RQ232825	OCC_234	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	AMP Work.	23/Sep/2025	08:00	24/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1306	RQ232169	OCC_234	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	22/Sep/2025	09:00	23/Sep/2025	20:00		PLANNED	Requested	
1307	RQ232127	OCC_234	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	21/Sep/2025	16:00	22/Sep/2025	23:00		PLANNED	Requested	
1308	RQ232814	OCC_234	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 2		C	Shutdown of 220KV BUS-1 required for connection of adapter units to enable extension of Bus for New ICT & reactor Bay	20/Sep/2025	09:00	23/Sep/2025	17:00	Under construction head. Kindly approve.	PLANNED	Requested	
1309	RQ232126	OCC_234	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	19/Sep/2025	16:00	20/Sep/2025	23:00		PLANNED	Requested	
1310	RQ232834	OCC_234	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		C	For 220KV Busbar and LBB protection retrofitting works.	19/Sep/2025	10:00	30/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1311	RQ232824	OCC_234	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)		C	For 220KV Busbar and LBB protection retrofitting works.	19/Sep/2025	10:00	20/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1312	RQ232141	OCC_234	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6		D	AMP WORK & compliance of COE observation/IOM	18/Sep/2025	16:00	18/Sep/2025	23:00		PLANNED	Requested	
1313	RQ232820	OCC_234	cpcc2_sd	BUS	220 KV PARBATI POOLING BANALA(PG) - BUS 2		D	Shutdown required for Bus Bar testing	18/Sep/2025	08:00	18/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1314	RQ232140	OCC_234	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	AMP WORK & compliance of COE observation/IOM	17/Sep/2025	16:00	17/Sep/2025	23:00		PLANNED	Requested	
1315	RQ232819	OCC_234	cpcc2_sd	BUS	220 KV PARBATI POOLING BANALA(PG) - BUS 1		D	Shutdown required for Bus Bar testing	17/Sep/2025	08:00	17/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1316	RQ232139	OCC_234	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4		D	AMP WORK & compliance of COE observation/IOM	16/Sep/2025	16:00	16/Sep/2025	23:00		PLANNED	Requested	
1317	RQ232166	OCC_234	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Testing)	16/Sep/2025	09:00	16/Sep/2025	20:00		PLANNED	Requested	
1318	RQ232813	OCC_234	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 1		C	Shutdown of equipment is required to safely conduct HV testing of new elements—ICT bay and two 66kV line bays—prior to integration with existing GIS 66kV system. As only one bus exists on the 66kV side, all related equipment must be under shutdown	16/Sep/2025	09:00	19/Sep/2025	17:00	Under construction head. Kindly approve.	PLANNED	Requested	
1319	RQ232171	OCC_234	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D Defect in 220kV Main Bus-1	16/Sep/2025	08:00	19/Sep/2025	23:59	Along With requested Transmission Lines	PLANNED	Requested	
1320	RQ232138	OCC_234	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3		D	AMP WORK & compliance of COE observation/IOM	15/Sep/2025	16:00	15/Sep/2025	23:00		PLANNED	Requested	

1321	RQ232165	OCC_234	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Testing)	15/Sep/2025	09:00	15/Sep/2025	20:00		PLANNED	Requested	
1322	RQ232154	OCC_234	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSI) - BUS 5		D	For Bay Extension works	13/Sep/2025	17:00	14/Sep/2025	23:00		PLANNED	Requested	
1323	RQ232178	OCC_234	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(PG)		D	For amp work	13/Sep/2025	08:00	13/Sep/2025	20:00		PLANNED	Requested	
1324	RQ232137	OCC_234	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2		D	AMP WORK & compliance of COE observation/IOM	12/Sep/2025	16:00	12/Sep/2025	23:00		PLANNED	Requested	
1325	RQ232136	OCC_234	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	AMP WORK & compliance of COE observation/IOM	11/Sep/2025	16:00	11/Sep/2025	23:00		PLANNED	Requested	
1326	RQ232177	OCC_234	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	For amp work	10/Sep/2025	08:00	11/Sep/2025	20:00		PLANNED	Requested	
1327	RQ232162	OCC_234	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	09/Sep/2025	09:00	09/Sep/2025	20:00		PLANNED	Requested	
1328	RQ232152	OCC_234	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSI) - BUS 2		D	For Bay Extension works	08/Sep/2025	17:00	12/Sep/2025	23:00		PLANNED	Requested	
1329	RQ232832	OCC_234	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	For Replacement of 220KV Wagoora- Pampore-1 droppers from Bus Isolator to Bus-1.	08/Sep/2025	09:00	08/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1330	RQ232161	OCC_234	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	08/Sep/2025	09:00	08/Sep/2025	20:00		PLANNED	Requested	
1331	RQ232176	OCC_234	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	For amp work	08/Sep/2025	08:00	09/Sep/2025	20:00		PLANNED	Requested	
1332	RQ232151	OCC_234	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSI) - BUS 1		D	For Bay Extension works	06/Sep/2025	17:00	07/Sep/2025	23:00		PLANNED	Requested	
1333	RQ232823	OCC_234	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)		C	For 220KV Busbar and LBB protection retrofitting works.	02/Sep/2025	10:00	18/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1334	RQ232835	OCC_234	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)		C	For 220KV Busbar and LBB protection retrofitting works.	02/Sep/2025	10:00	18/Sep/2025	18:00	Kindly approve.	PLANNED	Requested	
1335	RQ232153	OCC_234	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSI) - BUS 3		D	For Bay Extension works	01/Sep/2025	17:00	05/Sep/2025	23:00		PLANNED	Requested	
1336	RQ231881	OCC_234	stuup_sd	BUS	220 KV PANKI(UP) - BUS 1	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS -I FOR ADJUSTING OF 220KV A BUS ISOLATOR OF315MVA ICT-II	24/Sep/2025	08:00	25/Sep/2025	17:00		PLANNED	Requested	
1337	RQ231882	OCC_234	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS -II FOR REPLACEMENT OF 220KV B BUS ISOLATOR Y PH JAW AND ARM OF 500MVA ICT-I	22/Sep/2025	08:00	23/Sep/2025	17:00		PLANNED	Requested	
1338	RQ232782	OCC_234	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#2 side isolator of diff bays.	18/Sep/2025	08:00	19/Sep/2025	18:00		PLANNED	Requested	
1339	RQ232781	OCC_234	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#1 side isolator of diff bays.	16/Sep/2025	08:00	17/Sep/2025	18:00		PLANNED	Requested	
1340	RQ233010	OCC_234	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	14/Sep/2025	06:00	14/Sep/2025	11:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200-230 MW load (approx.) shall	PLANNED	Requested	
1341	RQ233009	OCC_234	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	14/Sep/2025	06:00	14/Sep/2025	11:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200-230 MW load (approx.) shall	PLANNED	Requested	
1342	RQ232434	OCC_234	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANI(PG)	POWERGRID	C	TESTING OF NEW 220KV BUS BAR RELAYS	13/Sep/2025	09:00	14/Sep/2025	18:00		PLANNED	Requested	
1343	RQ232445	OCC_234	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Busbar Relay retrofitting	12/Sep/2025	10:00	18/Sep/2025	18:00		PLANNED	Requested	
1344	RQ232447	OCC_234	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) -BUS 1	POWERGRID	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	12/Sep/2025	09:00	12/Sep/2025	18:00		PLANNED	Requested	
1345	RQ232436	OCC_234	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANI(PG)	POWERGRID	D	REMOVAL OF OLD WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK	10/Sep/2025	09:00	10/Sep/2025	18:00		PLANNED	Requested	
1346	RQ232433	OCC_234	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANI(PG)	POWERGRID	C	TESTING OF NEW 220KV BUS BAR RELAYS	08/Sep/2025	09:00	09/Sep/2025	18:00		PLANNED	Requested	
1347	RQ232444	OCC_234	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Busbar Relay retrofitting	06/Sep/2025	10:00	11/Sep/2025	18:00		PLANNED	Requested	
1348	RQ232440	OCC_234	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGRID	D	AMP works. All Elements will be shifted to TBC bay one by one for bus side isolator maintenance. No outage shall occur.	04/Sep/2025	08:00	04/Sep/2025	18:00		PLANNED	Requested	
1349	RQ232435	OCC_234	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANI(PG)	POWERGRID	D	REMOVAL OF OLD WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK	01/Sep/2025	09:00	01/Sep/2025	18:00		PLANNED	Requested	

1350	RQ232439	OCC_234	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	AMP works. All Elements will be shifted to TBC bay one by one for bus side isolator maintenance. No outage shall occur.	01/Sep/2025	08:00	01/Sep/2025	18:00		PLANNED	Requested	
1351	RQ233353	OCC_234	indigrid_sd	BUS	220KV BUS 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	For conducting busbar and bay stability tests along with interlocking testing for the augmentation work scope	06/Sep/2025	09:00	07/Sep/2025	18:00		PLANNED	Requested	
1352	RQ233352	OCC_234	indigrid_sd	BUS	220KV BUS 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	For conducting busbar and bay stability tests along with interlocking testing for the augmentation work scope	04/Sep/2025	09:00	05/Sep/2025	18:00		PLANNED	Requested	
1353	RQ233183	OCC_234	sldchp_sd	BUS	220KV BUS 1 AT KANGOO(HP)	HPPTCL	D	Connection of Droppers with 220kv Kangoo (HPPTCL) CKT-2 for charging of new line bay	05/Sep/2025	10:00	05/Sep/2025	13:00	SD is requested for First Time Charging of 220/132kv Substation of HPPTCL. FTC case shall be submitted to HPSLDC in due course.	PLANNED	Requested	
1354	RQ233193	OCC_234	bbmb_sd	BUS	220KV BUS 2 AT JALANDHAR(BB)	BBMB	D	Yearly Maintenance of Line & Sub-Station equipment	03/Sep/2025	08:00	03/Sep/2025	18:00		PLANNED	Requested	
1355	RQ233184	OCC_234	sldchp_sd	BUS	220KV BUS 1 AT DEHAR(BB)	BBMB	D	Connection of Droppers with 220kv Dehar Kangoo CKT-2 for charging of new line bay	02/Sep/2025	10:00	02/Sep/2025	17:00	SD is requested for First Time Charging of 220kv Dehar-Kangoo CKT -2 and associated bays. FTC case shall be submitted to NRLDC in due course.	PLANNED	Requested	
1356	RQ233191	OCC_234	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Quarterly mtc	02/Sep/2025	08:00	02/Sep/2025	18:00		PLANNED	Requested	
1357	RQ232291	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(PTCUL) (PTCUL) CKT-2	PTCUL	C	TESTING OF NEW 132 KV BUS BAR RELAYS 105 BAY	24/Sep/2025	09:00	25/Sep/2025	18:00		PLANNED	Requested	
1358	RQ232375	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(PTCUL) (PTCUL) CKT-2	PTCUL	C	Testing of new 132 KV bus bar relays.	24/Sep/2025	09:00	25/Sep/2025	18:00		PLANNED	Requested	
1359	RQ233013	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(SIDCUL) (PTCUL) CKT-1	PTCUL	C	TESTING OF NEW 132 KV BUS BAR RELAYS	24/Sep/2025	09:00	25/Sep/2025	18:00		PLANNED	Requested	
1360	RQ232293	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(PTCUL) (PTCUL) CKT-3	PTCUL	D	REMOVAL OF OLD WIRING OF 103 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 132KV SITARGANI (PG)-SITARGANI(ELDECO) TRANSMISSION LINE AND RETROFITMENT OF LBB RELAY	23/Sep/2025	09:00	23/Sep/2025	18:00		PLANNED	Requested	
1361	RQ232298	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(PTCUL) (PTCUL) CKT-2	PTCUL	D	REMOVAL OF OLD WIRING OF 105 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 132KV SITARGANI (PG)-SITARGANI(PTCUL-2) TRANSMISSION LINE	22/Sep/2025	09:00	22/Sep/2025	18:00		PLANNED	Requested	
1362	RQ233012	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(SIDCUL) (PTCUL) CKT-1	PTCUL	D	REMOVAL OF OLD WIRING OF 106 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 132KV SITARGANI (PG)-SITARGANI(PTCUL-1) TRANSMISSION LINE	21/Sep/2025	09:00	21/Sep/2025	18:00		PLANNED	Requested	
1363	RQ232264	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	11/Sep/2025	09:00	11/Sep/2025	18:00		PLANNED	Requested	
1364	RQ232994	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-PITHORAGARH(PTCUL) (PTCUL) CKT-1	PTCUL	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	10/Sep/2025	09:00	10/Sep/2025	18:00		PLANNED	Requested	
1365	RQ232991	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LOHAGHAT(PTCUL)-PITHORAGARH(PG) (PTCUL) CKT-1	PTCUL	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	08/Sep/2025	09:00	08/Sep/2025	18:00		PLANNED	Requested	
1366	RQ232000	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	22/Sep/2025	08:00	22/Sep/2025	18:00		PLANNED	Requested	
1367	RQ231998	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	01/Sep/2025	08:00	01/Sep/2025	18:00		PLANNED	Requested	

[illegible]

1387	RQ232385	OCC_234	cpcc3_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT RAEBAREILLY(PG) (POWERGRID) AND 220KV BUS 2 AT RAEBAREILLY(PG) AT 220 KV RAEBAREILLY(PG) (POWERGRID)	POWERGRID	D	Replacement and Testing of RTU System	21/Sep/2025	08:00	21/Sep/2025	22:00		PLANNED	Requested	
1388	RQ232344	OCC_234	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWERGRID	C	P.D RECTIFICATION WORK AT 220KV BUS-1	16/Sep/2025	08:00	19/Sep/2025	18:00	Along with Bus-1 and requested Transmission Line	PLANNED	Requested	
1389	RQ232397	OCC_234	cpcc3_sd	BAY	205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANI(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANI(PG) AT 220 KV SITARGANI(PG) (POWERGRID)	POWERGRID	C	TESTING OF NEW 220KV BUS BAR RELAYS	13/Sep/2025	09:00	14/Sep/2025	18:00		PLANNED	Requested	
1390	RQ232389	OCC_234	cpcc3_sd	BAY	205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANI(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANI(PG) AT 220 KV SITARGANI(PG) (POWERGRID)	POWERGRID	D	REMOVAL OF OLD WIRING OF 205 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR BUS COUPLER BAY	10/Sep/2025	09:00	10/Sep/2025	18:00		PLANNED	Requested	
1391	RQ232394	OCC_234	cpcc3_sd	BAY	205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANI(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANI(PG) AT 220 KV SITARGANI(PG) (POWERGRID)	POWERGRID	C	TESTING OF NEW 220KV BUS BAR RELAYS	08/Sep/2025	09:00	09/Sep/2025	18:00		PLANNED	Requested	
1392	RQ232408	OCC_234	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWERGRID	D	Preparatory works for 220kv Busbar Relay retrofitting	05/Sep/2025	18:00	05/Sep/2025	20:00		PLANNED	Requested	
1393	RQ232399	OCC_234	cpcc3_sd	BAY	205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANI(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANI(PG) AT 220 KV SITARGANI(PG) (POWERGRID)	POWERGRID	D	REMOVAL OF OLD WIRING OF 205 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR BUS COUPLER BAY	01/Sep/2025	09:00	01/Sep/2025	18:00		PLANNED	Requested	
1394	RQ233355	OCC_234	indigrd_sd	BAY	201 BUS COUPLER BAY - 220KV BUS 1 AT AMARGARH(NRSS XXIX) AND 220KV BUS 2 AT AMARGARH(NRSS XXIX) AT 220 KV AMARGARH(NRSS XXIX)	NRSS XXIX	C	For conducting busbar and bay stability tests along with interlocking testing for the augmentation work scope	06/Sep/2025	09:00	07/Sep/2025	18:00		PLANNED	Requested	
1395	RQ233354	OCC_234	indigrd_sd	BAY	201 BUS COUPLER BAY - 220KV BUS 1 AT AMARGARH(NRSS XXIX) AND 220KV BUS 2 AT AMARGARH(NRSS XXIX) AT 220 KV AMARGARH(NRSS XXIX)	NRSS XXIX	C	For conducting busbar and bay stability tests along with interlocking testing for the augmentation work scope	04/Sep/2025	09:00	05/Sep/2025	18:00		PLANNED	Requested	
1396	RQ232194	OCC_234	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWERGRID	D	To attend leakage in capacitor of TSC 1	09/Sep/2025	08:00	09/Sep/2025	18:00		PLANNED	Requested	
1397	RQ232196	OCC_234	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	For AMP Work	18/Sep/2025	17:00	19/Sep/2025	23:00		PLANNED	Requested	

1398	RQ232197	OCC_234	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	For logic checking in valve cooling system and AVR related issues checking	15/Sep/2025	17:00	16/Sep/2025	23:00		PLANNED	Requested	
1399	RQ232195	OCC_234	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For logic checking in valve cooling system and AVR related issues checking	10/Sep/2025	15:00	12/Sep/2025	23:00		PLANNED	Requested	