



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2025/

दिनांक: 16.09.2025

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 235वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 235th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 15.09.2025 में आयोजित प्रचालन समन्वय उप- समिति की 235 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 235th OCC meeting held on 15.09.2025 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.


(डी. के. मीना) 16/9/25-

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 235th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ236636	OCC_235	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	GT#2 Minor Overhauling	27-Oct-2025	00:00	02-Nov-2025	23:59		PLANNED	Approved	27-Oct-25	00:00	02-Nov-25	23:59	Not approved in LGBR/May be allowed
2	RQ236733	OCC_235	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-II STPS - UNIT 2	NTPC	C	Boiler & Turbine Overhauling	29-Oct-2025	00:00	09-Dec-2025	23:59		PLANNED	Approved	29-Oct-25	00:00	09-Dec-25	23:59	Subject to revival of tanda stage -2 unit 6
3	RQ236732	OCC_235	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-II STPS - UNIT 1	NTPC	C	Boiler Licence Renewal	08-Oct-2025	00:00	15-Oct-2025	23:59	will also address some liabilities (namely S panel sealing , inspection & repair of identified defects, FD Fan-3B and TDBFP-3B works)	PLANNED	Approved	04-Oct-25	00:00	12-Oct-25	23:59	Approved in LGBR-30 (05.10.2025 to 08.11.2025)/ Subject to revival of Rihand-1 Unit 2
4	RQ238326	OCC_235	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 2	APCPL	C	Capital Overhauling	27-Oct-2025	00:00	10-Dec-2025	23:59	OH was approved from 27th oct in LGBR, however due to chatt pooja, we want to avail this shutdown from 01st Nov to 15th Dec	PLANNED	Rejected					Deferred till next OCC.
5	RQ237056	OCC_235	koteshwar	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 2	THDC	C	Annual Maintenance	06-Oct-2025	10:00	05-Nov-2025	18:00	Annual Maintenance	PLANNED	Approved	06-Oct-25	10:00	05-Nov-25	18:00	Approved in LGBR-30 (01.06.2025 to 30.06.2025)
6	RQ237212	OCC_235	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Line Diversion work due to Lucknow-Kanpur Green Expressway Work.	22-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	22-Oct-25	08:00	31-Oct-25	18:00	Shutdown may be allowed subjected to ERPC and NERPC approval.
7	RQ237213	OCC_235	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Line Diversion work due to Lucknow-Kanpur Green Expressway Work.	22-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	22-Oct-25	08:00	31-Oct-25	18:00	Shutdown may be allowed subjected to ERPC and NERPC approval.
8	RQ237217	OCC_235	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	"Diamond formation is to carried out at location no: 1983-84 of 800KV HVDC Champa-Kurukshetra-I & II ,which is under crossing 400KV D/C Orai-Orai(UP)-I & II at location no: 34-35 Shutdown of 400kV Orai-Orai((UP)-I & II & 800kV Champa-Kurukshetra-Ckt-I & II are required simultaneously."	20-Oct-2025	06:00	21-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	06:00	21-Oct-25	18:00	ATC Curtailment of 5800 MW in NR Import. For D/C outage. Subjectd to WRPC approval.Should be facilitated when real time power flow will be arounf 1500-2000 MW.

9	RQ237216	OCC_235	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA- CHAMPA (PG) CKT-1	POWER GRID	D	"Diamond formation is to carried out at location no: 1983-84 of 800KV HVDC Champa- Kurukshetra-I & II ,which is under crossing 400KV D/C Orai-Orai(UP)-I & II at location no: 34- 35. Shutdown of 400kV Orai- Orai((UP)-I & II & 800kV Champa- Kurukshetra-Ckt-I & II are required simultaneously."	20-Oct-2025	06:00	21-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	06:00	21-Oct-25	18:00	ATC Curtailment of 5800 MW in NR Import. For D/C outage. Subjectd to WRPC approval.Should be facilitated when real time power flow will be around 1500-2000 MW.
10	RQ237229	OCC_235	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA- CHAMPA (PG) CKT-2	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	16-Oct-2025	07:00	18-Oct-2025	19:00		PLANNED	Approved	16-Oct-25	07:00	18-Oct-25	19:00	ATC Curtailment of 5800 MW in NR Import. For D/C outage. Subjectd to WRPC approval.Should be facilitated when real time power flow will be around 1500-2000 MW.
11	RQ237228	OCC_235	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA- CHAMPA (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	16-Oct-2025	07:00	18-Oct-2025	19:00		PLANNED	Approved	20-Oct-25	07:00	21-Oct-25	19:00	ATC Curtailment of 5800 MW in NR Import. For D/C outage. Subjectd to WRPC approval.Should be facilitated when real time power flow will be around 1500-2000 MW.
12	RQ237748	OCC_235	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA- CHAMPA (PG) CKT-2	POWER GRID	D	FOR SOFTWARE UPGRADATION	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	ATC Curtailment of 5800 MW in NR Import. For all 4 pole outage. Subjectd to WRPC approval. To be availed in last week of Oct. May be clubbed with diversion work
13	RQ237747	OCC_235	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA- CHAMPA (PG) CKT-1	POWER GRID	D	FOR SOFTWARE UPGRADATION	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	ATC Curtailment of 5800 MW in NR Import. For all 4 pole outage. Subjectd to WRPC approval. To be availed in last week of Oct. May be clubbed with diversion work
14	RQ237749	OCC_235	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA- CHAMPA (PG) CKT-3	POWER GRID	D	FOR SOFTWARE UPGRADATION	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	ATC Curtailment of 5800 MW in NR Import. For all 4 pole outage. Subjectd to WRPC approval. To be availed in last week of Oct. May be clubbed with diversion work
15	RQ237750	OCC_235	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA- CHAMPA (PG) CKT-4	POWER GRID	D	FOR SOFTWARE UPGRADATION	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	ATC Curtailment of 5800 MW in NR Import. For all 4 pole outage. Subjectd to WRPC approval. To be availed in last week of Oct. May be clubbed with diversion work

16	RQ237417	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectification of Shut-down defects by Bikaner & Bhadla TLM and Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2 SS	30-Oct-2025	15:00	31-Oct-2025	23:00		Non-Auto mode of 765 KV AJMER-BHADLA_2 (PG) CKT-1	PLANNED	Approved	30-Oct-25	15:00	31-Oct-25	23:00	
17	RQ237416	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of Shut-down defects by Bikaner & Bhadla TLM and Attending COE Protection Observations, AMP of Line Equipment by Bhadla SS	28-Oct-2025	15:00	29-Oct-2025	23:00		Non-Auto mode of 765 KV AJMER-BHADLA_2 (PG) CKT-2	PLANNED	Approved	28-Oct-25	15:00	29-Oct-25	23:00	
18	RQ237366	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	27-Oct-2025	09:00	27-Oct-2025	18:00			PLANNED	Approved	27-Oct-25	16:00	27-Oct-25	23:00	ATC Curtailment of 2950 MW in NR Export. Subjected to WRPC approval. To be allowed from 16:00 hrs.
19	RQ237347	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	26-Oct-2025	08:00	28-Oct-2025	20:00	Over Head Power Line crossing work		PLANNED	Approved	26-Oct-25	08:00	28-Oct-25	20:00	
20	RQ237365	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	25-Oct-2025	09:00	25-Oct-2025	18:00			PLANNED	Approved	25-Oct-25	16:00	25-Oct-25	23:00	ATC Curtailment of 2950 MW in NR Export. Subjected to WRPC approval. To be allowed from 16:00 hrs.
21	RQ237404	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24-Oct-2025	08:00	24-Oct-2025	18:00			PLANNED	Rejected					Line is not yet charged
22	RQ237346	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	23-Oct-2025	08:00	25-Oct-2025	20:00	Over Head Power Line crossing work		PLANNED	Approved	23-Oct-25	08:00	25-Oct-25	20:00	
23	RQ237403	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23-Oct-2025	08:00	23-Oct-2025	18:00			PLANNED	Rejected					Line is not yet charged
24	RQ237323	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		C	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-2 at Dausa	20-Oct-2025	08:00	30-Oct-2025	18:00			PLANNED	Approved	20-Oct-25	08:00	30-Oct-25	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC approval. Shutdown will be reviewed of D-2 basis and will be allowed on real time grid scenario. Subjected to revival of 765 kv Anta Phagi
25	RQ237330	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment, Bay Extension Works	19-Oct-2025	16:00	20-Oct-2025	23:00			PLANNED	Approved	19-Oct-25	16:00	20-Oct-25	23:00	To be allowed from 16:00 hrs.
26	RQ237329	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	17-Oct-2025	16:00	18-Oct-2025	23:00			PLANNED	Approved	17-Oct-25	16:00	18-Oct-25	23:00	

27	RQ237415	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Rectification of Shut-down defects by Bikaner & Bhadla and Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2 SS	17-Oct-2025	15:00	18-Oct-2025	23:00		Non-Auto mode of 765 KV BIKANER-BHADLA_2 (PG) CKT-1	PLANNED	Approved	17-Oct-25	15:00	18-Oct-25	23:00	
28	RQ237401	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17-Oct-2025	08:00	17-Oct-2025	18:00			PLANNED	Approved	17-Oct-25	16:00	17-Oct-25	23:00	To be allowed from 16:00 hrs.
29	RQ237376	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	16-Oct-2025	08:00	18-Oct-2025	20:00		Over Head Power Line crossing work	PLANNED	Approved	16-Oct-25	16:00	18-Oct-25	23:00	To be allowed from 16:00 hrs.
30	RQ237375	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	16-Oct-2025	08:00	18-Oct-2025	20:00		Over Head Power Line crossing work	PLANNED	Approved	16-Oct-25	16:00	18-Oct-25	23:00	To be allowed from 16:00 hrs.
31	RQ237414	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of Shut-down defects by Bikaner & Bhadla TLM & Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2 SS	15-Oct-2025	15:00	16-Oct-2025	23:00		Non-Auto mode of 765 KV BIKANER-BHADLA_2 (PG) CKT-2	PLANNED	Approved	15-Oct-25	15:00	16-Oct-25	23:00	
32	RQ237462	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	15-Oct-2025	08:00	21-Oct-2025	20:00		NON AUTO MODE	PLANNED	Approved	15-Oct-25	16:00	21-Oct-25	23:00	To be allowed from 16:00 hrs.
33	RQ237317	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Ajmer & AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK by chittorgarh	14-Oct-2025	09:00	15-Oct-2025	18:00		Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	14-Oct-25	16:00	15-Oct-25	23:00	To be allowed from 16:00 hrs.
34	RQ237290	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SD Nature defects rectifications	13-Oct-2025	08:00	15-Oct-2025	18:00			PLANNED	Approved	13-Oct-25	08:00	15-Oct-25	18:00	
35	RQ237328	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2 & For AMP of Line Bay & Reactor Bay by Fatehgarh 2	11-Oct-2025	16:00	12-Oct-2025	23:00			PLANNED	Approved	11-Oct-25	16:00	12-Oct-25	23:00	
36	RQ237281	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Liquidation of S/D nature defects	11-Oct-2025	08:00	11-Oct-2025	18:00			PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	
37	RQ237353	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTCL) CKT-4		D	Rectification of SD Nature defects	10-Oct-2025	16:00	20-Oct-2025	23:00		Non auto mode of ther circuit required	PLANNED	Approved	10-Oct-25	16:00	20-Oct-25	23:00	

38	RQ237355	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Rectification of SD Nature defects by Bhadla 2 & Sikar 2	10-Oct-2025	16:00	20-Oct-2025	23:00	Non auto mode of ther circuit required	PLANNED	Approved	10-Oct-25	16:00	20-Oct-25	23:00	
39	RQ237327	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PFTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2 & For AMP of Line Bay & Reactor Bay by Fatehgarh 2	09-Oct-2025	16:00	10-Oct-2025	23:00		PLANNED	Approved	09-Oct-25	16:00	10-Oct-25	23:00	
40	RQ237372	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	09-Oct-2025	08:00	11-Oct-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	09-Oct-25	08:00	11-Oct-25	20:00	
41	RQ237460	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	09-Oct-2025	08:00	14-Oct-2025	20:00	SHUTDOWN	PLANNED	Approved	09-Oct-25	16:00	14-Oct-25	23:00	To be allowed from 16:00 hrs. May be availed one ckt at a time
42	RQ237461	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	09-Oct-2025	08:00	14-Oct-2025	20:00	SHUTDOWN	PLANNED	Approved	09-Oct-25	16:00	14-Oct-25	23:00	To be allowed from 16:00 hrs. May be availed one ckt at a time
43	RQ237318	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	Rectification of SD Nature defects by Ajmer & Kankroli TLM	07-Oct-2025	09:00	08-Oct-2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	07-Oct-25	16:00	08-Oct-25	23:00	To be allowed from 16:00 hrs.
44	RQ237419	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of Shut-down defects by Bhadla & Bikaner	06-Oct-2025	15:00	10-Oct-2025	23:00	A/R of charged circuit is to be kept on Non auto mode	PLANNED	Approved	06-Oct-25	15:00	10-Oct-25	23:00	ATC Curtailment of 200 MW in NR Export. Subjected to WRPC approval.
45	RQ237413	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Pilot Installation work on C-type towers and Rectification of Shut-down defects	06-Oct-2025	15:00	10-Oct-2025	23:00	Non-Auto mode of 765 KV BIKANER-MOGA (PG) CKT-1	PLANNED	Approved	06-Oct-25	16:00	10-Oct-25	23:00	To be allowed from 16:00 hrs.
46	RQ237289	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SD Nature defects rectifications	06-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	08-Oct-25	18:00	
47	RQ237371	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	06-Oct-2025	08:00	08-Oct-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	06-Oct-25	08:00	08-Oct-25	20:00	May be availed on Daily basis
48	RQ237322	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-1 at Dausa	06-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	15-Oct-25	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC approval. Shutdown will be reviewd of D-2 basis and will be allowed on real time grid scenario. Subjected to revival of 765 kv Anta Phagi
49	RQ237393	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Strining work of 765 KV Beawar-Dausa line at loc 66-67 for overhead crossing of Existing line	06-Oct-2025	08:00	08-Oct-2025	18:00	Shutdown consent may be provided in proposed day time period as Safety measures in Construction work	PLANNED	Approved	06-Oct-25	16:00	08-Oct-25	23:00	To be allowed from 16:00 hrs.

50	RQ237394	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Stringing work of 765 KV Beawar-Dausa line at loc 66-67 for overhead crossing of Existing line	06-Oct-2025	08:00	08-Oct-2025	18:00	Shutdown consent may be provided in proposed day time period as Safety measures in Construction work	PLANNED	Approved	06-Oct-25	16:00	08-Oct-25	23:00	To be allowed from 16:00 hrs.
51	RQ237351	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Rectification of SD Nature defects by Bhadla 2 & For AMP of Line Bay & Reactor Bay by Fatehgarh 2	05-Oct-2025	16:00	07-Oct-2025	23:00	Non auto mode of ther circuit required	PLANNED	Approved	05-Oct-25	16:00	07-Oct-25	23:00	To be allowed from 16:00 hrs.
52	RQ237291	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SD Nature defects rectifications	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
53	RQ237352	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTTL) CKT-3		D	Rectification of SD Nature defects	01-Oct-2025	16:00	10-Oct-2025	23:00	Non auto mode of ther circuit required	PLANNED	Approved	01-Oct-25	16:00	10-Oct-25	23:00	
54	RQ237350	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Rectification of SD Nature defects by Bhadla 2 TLM & For AMP of Line Bay & Reactor Bay by Fatehgarh 2	01-Oct-2025	16:00	02-Oct-2025	23:00	Non auto mode of ther circuit required	PLANNED	Approved	01-Oct-25	16:00	02-Oct-25	23:00	
55	RQ237354	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Rectification of SD Nature defects by Bhadla 2 & Sikar 2	01-Oct-2025	16:00	10-Oct-2025	23:00	Non auto mode of ther circuit required	PLANNED	Approved	01-Oct-25	16:00	10-Oct-25	23:00	
56	RQ237418	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectification of Shut-down defects by Bhadla & Bikaner	01-Oct-2025	15:00	05-Oct-2025	23:00	A/R of charged circuit is to be kept on Non auto mode	PLANNED	Approved	01-Oct-25	15:00	05-Oct-25	23:00	ATC Curtailment of 200 MW in NR Export. Subjected to WRPC Approval
57	RQ237412	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Pilot Installation work on C-type towers and Rectification of Shut-down defects	01-Oct-2025	15:00	05-Oct-2025	23:00	Non-Auto mode of 765 KV BIKANER-MOGA (PG) CKT-2	PLANNED	Approved	01-Oct-25	15:00	05-Oct-25	23:00	
58	RQ237296	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package and to create repeater of Dausa-Beawar at Phagi, RVPNL	01-Oct-2025	08:00	31-Oct-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	Subjected to WRPC Approval
59	RQ237295	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Oct-2025	08:00	31-Oct-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	Subjected to WRPC Approval

60	RQ237391	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Strining work of 765 KV Beawar-Dausa line at loc 26-27 for overhead crossing of Existing line	01-Oct-2025	08:00	03-Oct-2025	18:00	Shutdown consent may be provided in proposed day time period as Safety measures in Construction work	PLANNED	Approved	01-Oct-25	16:00	03-Oct-25	23:00	ATC Curtailment of 500 MW in NR Export. Subjected to WRPC Approval. May be availed from 16:00 hrs.
61	RQ237392	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Strining work of 765 KV Beawar-Dausa line at loc 26-27 for overhead crossing of Existing line	01-Oct-2025	08:00	03-Oct-2025	18:00	Shutdown consent may be provided in proposed day time period as Safety measures in Construction work	PLANNED	Approved	01-Oct-25	16:00	03-Oct-25	23:00	ATC Curtailment of 500 MW in NR Export. Subjected to WRPC Approval. May be availed from 16:00 hrs.
62	RQ237459	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	765 kv Bhadla2 - Sikar 2 2nd TL Erection works-Shutdown	01-Oct-2025	08:00	08-Oct-2025	20:00	SHUTDOWN	PLANNED	Approved	01-Oct-25	16:00	08-Oct-25	23:00	May be availed from 16:00 hrs.
63	RQ237116	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kv Orai-Gwalior line at Orai End.	25-Oct-2025	09:00	25-Oct-2025	14:00		PLANNED	Approved	25-Oct-25	09:00	25-Oct-25	14:00	Subjected to WRPC Approval
64	RQ237052	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	For replacement of flashover insulator.	23-Oct-2025	07:00	23-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	07:00	23-Oct-25	18:00	Subjected to ERPC Approval
65	RQ237053	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	For replacement of flashover insulator.	22-Oct-2025	07:00	22-Oct-2025	18:00		PLANNED	Approved	22-Oct-25	07:00	22-Oct-25	18:00	Subjected to ERPC Approval
66	RQ237117	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	Line side Equipment AMP Work and PRD switch replacement work in Line Reactor.	14-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00	ATC Curtailment of 2450 MW in NR Import. Subjected to WRPC approval.
67	RQ237048	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	"For rectification of S/D nature defects by ALLAHABAD TLM & Insulator cleaning works by Varanasi "	07-Oct-2025	09:00	08-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	09:00	08-Oct-25	18:00	Subjected to ERPC Approval
68	RQ237753	OCC_235	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	For overhead crossing of +/- 500kv HVDC Mundra - Mahendragarh line by under construction 765kv Bhadla-III Sikar-II TL	15-Oct-2025	06:00	17-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	06:00	17-Oct-25	18:00	ATC Curtailment of 1800 MW in NR import for D/C outage. To be staggered with HVDC Champa KKR outage. Subjected to WRPC Approval/ May be done in coordination with shutdown in WR Region.
69	RQ237754	OCC_235	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	For overhead crossing of +/- 500kv HVDC Mundra - Mahendragarh line by under construction 765kv Bhadla-III Sikar-II TL	15-Oct-2025	06:00	17-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	06:00	17-Oct-25	18:00	ATC Curtailment of 1800 MW in NR import for D/C outage. To be staggered with HVDC Champa KKR outage. Subjected to WRPC Approval/ May be done in coordination with shutdown in WR Region.

70	RQ237751	OCC_235	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	For Power line crossing Stringing work in 765KV D/C Bhadla -II PS Sikar -II TL	07-Oct-2025	08:00	09-Oct-2025	19:00		PLANNED	Approved	07-Oct-25	08:00	09-Oct-25	19:00	ATC Curtailment of 1800 MW in NR import for D/C outage. To be staggered with HVDC Champa KKR outage. Subjected to WRPC Approval/ May be done in coordination with shutdown in WR Region.
71	RQ237752	OCC_235	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	For Power line crossing Stringing work in 765KV D/C Bhadla -II PS Sikar -II TL	07-Oct-2025	08:00	09-Oct-2025	19:00		PLANNED	Approved	07-Oct-25	08:00	09-Oct-25	19:00	ATC Curtailment of 1800 MW in NR import for D/C outage. To be staggered with HVDC Champa KKR outage. Subjected to WRPC Approval/ May be done in coordination with shutdown in WR Region.
72	RQ236639	OCC_235	sterlite_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	RVO OFF is required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar (2nd) T/L (F3BTL)	05-Oct-2025	06:00	11-Oct-2025	20:00	RVO OFF / AR OFF Required	PLANNED	Approved	05-Oct-25	06:00	11-Oct-25	20:00	Subjected to WRPC Approval/Subject to APL consent.
73	RQ236640	OCC_235	sterlite_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	RVO OFF is required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar (2nd) T/L (F3BTL)	05-Oct-2025	06:00	11-Oct-2025	20:00	RVO OFF / AR OFF Required	PLANNED	Approved	05-Oct-25	06:00	11-Oct-25	20:00	Subjected to WRPC Approval/Subject to APL consent.
74	RQ237389	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP of Line Bay	31-Oct-2025	16:00	31-Oct-2025	23:59		PLANNED	Approved	31-Oct-25	18:00	31-Oct-25	23:59	May be given from 18:00Hrs
75	RQ237390	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP of Line Bay	30-Oct-2025	16:00	30-Oct-2025	23:59		PLANNED	Approved	30-Oct-25	18:00	30-Oct-25	23:59	May be given from 18:00Hrs
76	RQ237411	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	Rectification of SD Nature defects	29-Oct-2025	09:00	30-Oct-2025	18:00	Rectification of SD Nature defects	PLANNED	Approved	29-Oct-25	09:00	30-Oct-25	18:00	
77	RQ237368	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(P G)-NEEMUCH(MP) (PNTSL) CKT-2		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	29-Oct-2025	09:00	29-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	09:00	29-Oct-25	18:00	ATC Curtailment 250 MW in NR Export. Subjected to WRPC approval.
78	RQ237320	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	Rectification of SD Nature defects by Ajmer TLM & for Amp work by Ajmer SS	29-Oct-2025	09:00	30-Oct-2025	18:00	Non Auto of other ckt required	PLANNED	Approved					Clubbed with 113
79	RQ237379	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	29-Oct-2025	08:00	31-Oct-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	29-Oct-25	08:00	31-Oct-25	20:00	Subject to real time grid condition /One line shutdown at a time from both ends

80	RQ237349	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	29-Oct-2025	08:00	31-Oct-2025	20:00	Over Head Power Line crossing work	PLANNED	Rejected					May be rejected / Line under Anti theft charged
81	RQ237303	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	29-Oct-2025	08:00	29-Oct-2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Approved	29-Oct-25	15:00	29-Oct-25	23:00	Subject to real time grid condition & Rajasthan consent /May be given from 15:00Hrs / No other line shutdown from both ends
82	RQ237348	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	29-Oct-2025	08:00	31-Oct-2025	20:00	Over Head Power Line crossing work	PLANNED	Rejected					May be rejected / Line under Anti theft charged
83	RQ237367	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(P G)-NEEMUCH(MP) (PNTSL) CKT-1		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	28-Oct-2025	09:00	28-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	09:00	28-Oct-25	18:00	
84	RQ237388	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-2		D	For AMP of Line Bay	27-Oct-2025	16:00	27-Oct-2025	23:59		PLANNED	Approved	27-Oct-25	18:00	27-Oct-25	23:59	May be given from 18:00Hrs
85	RQ237319	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	Rectification of SD Nature defects by Tajmer TLM & For AMP works by Ajmer SS	27-Oct-2025	09:00	28-Oct-2025	18:00	Non Auto of other circuit required	PLANNED	Approved					Clubbed with 112
86	RQ237410	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	Rectification of SD Nature defects	27-Oct-2025	09:00	28-Oct-2025	18:00	Rectification of SD Nature defects	PLANNED	Approved	27-Oct-25	09:00	28-Oct-25	18:00	
87	RQ237397	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1		D	Strining work of 765 KV Beawar-Dausa line at loc 68-68A for overhead crossing of Existing line	27-Oct-2025	08:00	29-Oct-2025	18:00	Shutdown consent may be provided in proposed day time period as Safety measures in Construction work	PLANNED	Approved	27-Oct-25	15:00	29-Oct-25	23:00	Subject to real time grid condition & Rajasthan consent /Max two line shutdown at a time from both ends may be given from 15:00Hrs
88	RQ237398	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2		D	Strining work of 765 KV Beawar-Dausa line at loc 68-68A for overhead crossing of Existing line	27-Oct-2025	08:00	29-Oct-2025	18:00	Shutdown consent may be provided in proposed day time period as Safety measures in Construction work	PLANNED	Approved	27-Oct-25	15:00	29-Oct-25	23:00	Subject to real time grid condition & Rajasthan consent /Max two line shutdown at a time from both ends may be given from 15:00Hrs
89	RQ237333	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	25-Oct-2025	16:00	26-Oct-2025	23:00		PLANNED	Approved	25-Oct-25	17:00	26-Oct-25	23:00	May be given from 17:00Hrs
90	RQ237387	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-1		D	For AMP of Line Bay	24-Oct-2025	16:00	24-Oct-2025	23:59		PLANNED	Approved	24-Oct-25	18:00	24-Oct-25	23:59	May be given from 18:00Hrs

91	RQ237364	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADEATION AND AMP WORK	24-Oct-2025	09:00	24-Oct-2025	18:00		PLANNED	Approved					Clubbed with 113
92	RQ237377	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	24-Oct-2025	08:00	26-Oct-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	24-Oct-25	15:00	26-Oct-25	23:00	Subject to real time grid condition /Max two line shutdown at a time from both ends /May be given from 15:00Hrs
93	RQ237378	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	24-Oct-2025	08:00	26-Oct-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	24-Oct-25	15:00	26-Oct-25	23:00	Subject to real time grid condition /Max two line shutdown at a time from both ends /May be given from 15:00Hrs
94	RQ237332	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	23-Oct-2025	16:00	24-Oct-2025	23:00		PLANNED	Approved	23-Oct-25	17:00	24-Oct-25	23:00	May be given from 17:00Hrs
95	RQ237409	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	Rectification of SD Nature defects by Bassi & For Relay Testing and CoE Audit Compliance at Kotputli Substation by Kotputli SS	23-Oct-2025	09:00	24-Oct-2025	18:00	Rectification of SD Nature defects	PLANNED	Approved	23-Oct-25	09:00	24-Oct-25	18:00	
96	RQ237331	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of M2 Differential Relay	21-Oct-2025	16:00	22-Oct-2025	23:00		PLANNED	Approved	21-Oct-25	19:00	22-Oct-25	23:00	May be given from 19:00Hrs
97	RQ237315	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	For AMP of 404L equipmetns	21-Oct-2025	09:00	21-Oct-2025	14:00	AMP of line Isolator, LA, wavetrap, jumper etc.	PLANNED	Approved	21-Oct-25	09:00	21-Oct-25	14:00	
98	RQ237407	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work by Khetri & For defect rectification work by Sikar 2	21-Oct-2025	08:00	21-Oct-2025	18:00	Non auto mode of other charge circuit required	PLANNED	Approved	21-Oct-25	16:00	21-Oct-25	23:00	May be given from 16:00Hrs
99	RQ237406	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	For scheme checking work	20-Oct-2025	08:00	20-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	16:00	20-Oct-25	23:00	May be given from 16:00Hrs
100	RQ237405	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	For scheme checking work	19-Oct-2025	08:00	19-Oct-2025	18:00		PLANNED	Approved	19-Oct-25	16:00	19-Oct-25	23:00	May be given from 16:00Hrs
101	RQ237292	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SD Nature defects rectifications	17-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	16:00	17-Oct-25	23:00	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a time/ May be given from 16:00Hrs

102	RQ237357	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	AMP of line elements by Bikaner 2, For scheme checking work by khetri & SD Nature defects rectification by Bhadla 2 , Khetri & Sikar 2	15-Oct-2025	16:00	18-Oct-2025	23:00		Non auto mode of other charge circuit required	PLANNED	Approved	15-Oct-25	17:00	18-Oct-25	23:00	May be given from 17:00Hrs
103	RQ237314	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2		D	For AMP of 407L equipmetns	14-Oct-2025	09:00	14-Oct-2025	14:00		AMP of line Isolator, LA, wavetrap, jumper etc.	PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	14:00	
104	RQ237287	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	For attending defects in E/W accessories	13-Oct-2025	09:30	16-Oct-2025	17:30		Non auto mode required	PLANNED	Approved	13-Oct-25	09:30	16-Oct-25	17:30	
105	RQ237288	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	For attending defects in E/W accessories	13-Oct-2025	09:30	16-Oct-2025	17:30		Non auto mode required	PLANNED	Approved	13-Oct-25	09:30	16-Oct-25	17:30	
106	RQ237321	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Rectification of SD Nature defects by Ajmer TLM & relay testing at Merta end	13-Oct-2025	09:00	13-Oct-2025	18:00		Rectification of SD Nature defects	PLANNED	Approved	13-Oct-25	09:00	13-Oct-25	18:00	
107	RQ237313	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1		D	For AMP of 410L equipmetns	13-Oct-2025	09:00	13-Oct-2025	14:00		AMP of line Isolator, LA, wavetrap, jumper etc.	PLANNED	Approved	13-Oct-25	09:00	13-Oct-25	14:00	
108	RQ237325	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	FOR ISOLATOR RETROFITMENT OF MAIN ,TIE AND LINE BAY AT BBMB END ISOLATOR IN ADD CAP	13-Oct-2025	09:00	21-Oct-2025	18:00		ISOLATOR RETROFITMENT WORK	PLANNED	Approved	13-Oct-25	09:00	21-Oct-25	18:00	May be allowed subject to BBMB consent/No other line outage from both ends
109	RQ237380	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		C	ISOLATOR RETROFITMENT WORK by SS & SD Nature defects rectifications by TLM	13-Oct-2025	09:00	16-Oct-2025	18:00			PLANNED	Approved	13-Oct-25	16:00	16-Oct-25	23:00	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a time/ May be given from 16:00Hrs if line loading permits
110	RQ237373	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	13-Oct-2025	08:00	15-Oct-2025	20:00		Over Head Power Line crossing work	PLANNED	Approved	13-Oct-25	16:00	15-Oct-25	23:00	May be given from 16:00Hrs
111	RQ237374	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	13-Oct-2025	08:00	15-Oct-2025	20:00		Over Head Power Line crossing work	PLANNED	Approved	13-Oct-25	16:00	15-Oct-25	23:00	May be given from 16:00Hrs
112	RQ237395	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	Strining work of 765 KV Beawar-Dausa line at loc 25-26 for overhead crossing of Existing line	13-Oct-2025	08:00	15-Oct-2025	18:00		Shutdown consent may be provided in proposed day time period as Safety measures in Construction work	PLANNED	Approved	13-Oct-25	15:00	15-Oct-25	23:00	Subject to real time grid condition & Rajasthan consent /Max two line shutdown at a time from both ends may be given from 15:00Hrs

113	RQ237396	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	Stringing work of 765 KV Beawar-Dausa line at loc 25-26 for overhead crossing of Existing line	13-Oct-2025	08:00	15-Oct-2025	18:00	Shutdown consent may be provided in proposed day time period as Safety measures in Construction work	PLANNED	Approved	13-Oct-25	15:00	15-Oct-25	23:00	Subject to real time grid condition & Rajasthan consent /Max two line shutdown at a time from both ends may be given from 15:00Hrs
114	RQ237345	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	12-Oct-2025	08:00	14-Oct-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	12-Oct-25	15:00	14-Oct-25	23:00	Subject to real time grid condition & Rajasthan consent/Max two line shutdown at a time from both ends /May be given from 15:00Hrs
115	RQ237344	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	12-Oct-2025	08:00	14-Oct-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	12-Oct-25	15:00	14-Oct-25	23:00	Subject to real time grid condition /Max two line shutdown at a time from both ends /May be given from 15:00Hrs
116	RQ237356	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	AMP of line elements by Bikaner 2, For scheme checking work by khetri & SD Nature defects rectification by Bhadla 2 ,Khetri & Sikar 2	09-Oct-2025	16:00	11-Oct-2025	23:00	Non auto mode of other charge circuit required	PLANNED	Approved	09-Oct-25	17:00	11-Oct-25	23:00	May be given from 17:00Hrs
117	RQ237408	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	Rectification of SD Nature defects	09-Oct-2025	08:00	09-Oct-2025	18:00	Rectification of SD Nature defects	PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
118	RQ237400	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Stringing work of 765 KV Beawar-Dausa line at loc 28-29 for overhead crossing of Existing line	09-Oct-2025	08:00	11-Oct-2025	18:00	Shutdown consent may be provided in proposed day time period as Safety measures in Construction work	PLANNED	Approved	09-Oct-25	15:00	11-Oct-25	23:00	Subject to real time grid condition & Rajasthan consent /May be given from 15:00Hrs
119	RQ237399	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	Stringing work of 765 KV Beawar-Dausa line at loc 28-29 for overhead crossing of Existing line	09-Oct-2025	08:00	11-Oct-2025	18:00	Shutdown consent may be provided in proposed day time period as Safety measures in Construction work	PLANNED	Approved	09-Oct-25	15:00	11-Oct-25	23:00	Subject to real time grid condition/Shree cement & Rajasthan consent /May be given from 15:00Hrs
120	RQ237435	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		D	Gire wall construction work	09-Oct-2025	08:00	11-Oct-2025	20:00		PLANNED	Approved	09-Oct-25	08:00	11-Oct-25	20:00	
121	RQ237316	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		C	Rectification of SD Nature defects by TLM & ISOLATOR RETROFITMENT WORK by SS	06-Oct-2025	09:30	09-Oct-2025	18:30		PLANNED	Approved	06-Oct-25	16:00	09-Oct-25	23:00	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a time/ May be given from 16:00Hrs
122	RQ237283	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For attending S/D nature defects	06-Oct-2025	09:00	07-Oct-2025	17:30	DEFECT RECTIFICATION WORK	PLANNED	Approved	06-Oct-25	09:00	07-Oct-25	17:30	

123	RQ237306	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)-TUGHLAKABAD(P G) (DTL) CKT-1		D	For Joint box creation to provide connectivity Faridabad RHQ	06-Oct-2025	08:00	07-Oct-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	06-Oct-25	08:00	07-Oct-25	18:00	
124	RQ237342	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	06-Oct-2025	08:00	08-Oct-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	06-Oct-25	08:00	08-Oct-25	20:00	Subject to real time grid condition /Max two line shutdown at a time from both ends
125	RQ237307	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)-TUGHLAKABAD(P G) (DTL) CKT-2		D	For Joint box creation to provide connectivity Faridabad RHQ	06-Oct-2025	08:00	07-Oct-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	06-Oct-25	08:00	07-Oct-25	18:00	
126	RQ237343	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	06-Oct-2025	08:00	08-Oct-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	06-Oct-25	08:00	08-Oct-25	20:00	Subject to real time grid condition /Max two line shutdown at a time from both ends
127	RQ237434	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	for Jack Bus replacement work & fire wall construction	05-Oct-2025	08:00	08-Oct-2025	20:00		PLANNED	Approved	05-Oct-25	08:00	08-Oct-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabgarh will be under outage
128	RQ237284	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For attending S/D nature defects	03-Oct-2025	09:00	04-Oct-2025	17:30	DEFECT RECTIFICATION WORK	PLANNED	Approved	03-Oct-25	09:00	04-Oct-25	17:30	
129	RQ237369	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	03-Oct-2025	08:00	05-Oct-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	03-Oct-25	08:00	05-Oct-25	20:00	Subject to real time grid condition /Max two line shutdown at a time from both ends
130	RQ237309	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	For OPGW replacement works between TN-49 to TN-50	03-Oct-2025	08:00	04-Oct-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	03-Oct-25	08:00	04-Oct-25	18:00	Subject to NTPC consent
131	RQ237308	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	For OPGW replacement works between TN-49 to TN-50	03-Oct-2025	08:00	04-Oct-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	03-Oct-25	08:00	04-Oct-25	18:00	Subject to NTPC consent
132	RQ237370	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	03-Oct-2025	08:00	05-Oct-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	03-Oct-25	08:00	05-Oct-25	20:00	Subject to real time grid condition /Max two line shutdown at a time from both ends
133	RQ237326	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	FOR LINE BAY AMP WORK	02-Oct-2025	09:00	02-Oct-2025	18:00	LINE BAY AMP WORK	PLANNED	Approved	02-Oct-25	09:00	02-Oct-25	18:00	
134	RQ237285	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	For PID TESTING by Sikar & for Non-Shutdown Nature defects rectification work by Neemrana	01-Oct-2025	09:30	31-Oct-2025	17:30	Non auto mode required	PLANNED	Approved	01-Oct-25	09:30	31-Oct-25	17:30	
135	RQ237286	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	For PID TESTING by Sikar & for Non-Shutdown Nature defects rectification work by Neemrana	01-Oct-2025	09:30	31-Oct-2025	17:30	Non auto mode required	PLANNED	Approved	01-Oct-25	09:30	31-Oct-25	17:30	

136	RQ237324	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	FOR ISOLATOR RETROFITMENT OF MAIN ,TIE AND LINE BAY ISOLATOR AT BBMB END IN ADD CAP	01-Oct-2025	09:00	09-Oct-2025	18:00	ISOLATOR RETROFITMENT WORK	PLANNED	Approved	01-Oct-25	09:00	09-Oct-25	18:00	May be allowed subject to BBMB consent/No other line outage from both ends/ 400KV Bhiwani BBMB-Fatehabad Line bypassed at Hissar / Safety clearance may be required for CB operation
137	RQ237301	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For OPGW replacement works from TN-48 to TN-47	01-Oct-2025	08:00	02-Oct-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Oct-25	08:00	02-Oct-25	18:00	Subject to Delhi consent
138	RQ237294	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Oct-2025	08:00	31-Oct-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	
139	RQ237299	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Oct-2025	08:00	31-Oct-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	
140	RQ237298	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Oct-2025	08:00	31-Oct-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	
141	RQ237300	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For OPGW replacement works from TN-48 to TN-47	01-Oct-2025	08:00	02-Oct-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Oct-25	08:00	02-Oct-25	18:00	Subject to Delhi consent
142	RQ237297	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Oct-2025	08:00	31-Oct-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	
143	RQ237302	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01-Oct-2025	08:00	28-Oct-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Oct-25	15:00	28-Oct-25	23:00	Subject to real time grid condition & Rajasthan consent /May be given from 15:00Hrs
144	RQ237051	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	For replacement of flashover insulator.	31-Oct-2025	07:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	07:00	31-Oct-25	18:00	Subjected to ERPC Approval
145	RQ237114	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Auto Reclosure OFF in 400 KV Sasaram allahabad Line	31-Oct-2025	07:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	07:00	31-Oct-25	18:00	Subjected to ERPC Approval
146	RQ237115	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Auto Reclosure OFF in 400 KV Sasaram Varanasi Line	30-Oct-2025	07:00	30-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	07:00	30-Oct-25	18:00	Subjected to ERPC Approval
147	RQ237261	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Auto-reclosure disabled for Hot Line maintenance work	28-Oct-2025	08:00	28-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	08:00	28-Oct-25	18:00	Subjected to ERPC Approval
148	RQ237113	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Auto recloser OFF for 400 KV Sasaram Allahabad Line	25-Oct-2025	07:00	25-Oct-2025	18:00		PLANNED	Approved	25-Oct-25	07:00	25-Oct-25	18:00	Subjected to ERPC Approval

149	RQ237101	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	D	For replacement of Main Bay (AWL4) CB of 400KV Vindhyachal-Singrauli#2 at Vindhyachal end under Add cap 2019-24.	15-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	09:00	15-Oct-25	18:00	Subjected to WRPC Approval
150	RQ237047	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	"For replacement of flashover insulator by Allahabd & Varanasi "	09-Oct-2025	09:00	10-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	09:00	10-Oct-25	18:00	Subjected to ERPC Approval
151	RQ237887	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	Auto reclosure disable for work in other ckt	08-Oct-2025	09:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	09:00	08-Oct-25	18:00	Subjected to ERPC Approval
152	RQ236990	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	For replacement of flashover insulator.	08-Oct-2025	09:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	09:00	08-Oct-25	18:00	Subjected to ERPC Approval
153	RQ236989	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	For replacement of flashover insulator.	06-Oct-2025	09:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	Subjected to ERPC Approval
154	RQ237888	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	Auto reclosure disable for work in other ckt	06-Oct-2025	09:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	Subjected to ERPC Approval
155	RQ237886	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	D	Auto reclosure disable for work in other ckt	03-Oct-2025	09:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	18:00	Subjected to ERPC Approval
156	RQ236997	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWER GRID	D	"For replacement of flashover insulator by Gorakhpur "	03-Oct-2025	09:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	18:00	Subjected to ERPC Approval
157	RQ237334	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS2)_SL_BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	27-Oct-2025	16:00	28-Oct-2025	23:00		PLANNED	Approved	27-Oct-25	19:00	28-Oct-25	23:00	May be given from 19:00Hrs
158	RQ237442	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Insertion of additional glass disc/ To attend shutdown nature defects	25-Oct-2025	08:00	30-Oct-2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Approved	25-Oct-25	08:00	30-Oct-25	18:00	May be given subject to NPCIL & Rajasthan consent/ One ckt shutdown at a time
159	RQ237386	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTH G2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	For AMP of Line Bay	23-Oct-2025	16:00	24-Oct-2025	23:59		PLANNED	Approved	23-Oct-25	19:00	24-Oct-25	23:59	May be given from 19:00Hrs
160	RQ237385	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1		D	For AMP of Line Bay	21-Oct-2025	16:00	22-Oct-2025	23:59		PLANNED	Approved	21-Oct-25	19:00	22-Oct-25	23:59	May be given from 19:00Hrs
161	RQ237384	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-2		D	For AMP of Line Bay	20-Oct-2025	16:00	20-Oct-2025	23:59		PLANNED	Approved	20-Oct-25	19:00	20-Oct-25	23:59	May be given from 19:00Hrs

162	RQ237441	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	19-Oct-2025	08:00	24-Oct-2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2	PLANNED	Approved	19-Oct-25	08:00	24-Oct-25	18:00	May be given subject to NPCIL & Rajasthan consent/ One ckt shutdown at a time
163	RQ237383	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTHG2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	For AMP of Line Bay	18-Oct-2025	16:00	18-Oct-2025	23:59		PLANNED	Approved	18-Oct-25	19:00	18-Oct-25	23:59	May be given from 19:00Hrs
164	RQ237382	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For AMP of Line Bay	16-Oct-2025	16:00	16-Oct-2025	23:59		PLANNED	Approved	16-Oct-25	19:00	16-Oct-25	23:59	May be given from 19:00Hrs
165	RQ237381	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For AMP of Line Bay	14-Oct-2025	16:00	14-Oct-2025	23:59		PLANNED	Approved	14-Oct-25	19:00	14-Oct-25	23:59	May be given from 19:00Hrs
166	RQ237443	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	14-Oct-2025	08:00	19-Oct-2025	18:00	S/D required timely	PLANNED	Approved	13-Oct-25	08:00	18-Oct-25	18:00	Subject to Raps & Rajasthan consent/ Date may be revised 13.10.2025 to 18.10.2025
167	RQ237476	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	09-Oct-2025	08:00	14-Oct-2025	20:00	NON AUTO MODE	PLANNED	Approved	09-Oct-25	19:00	14-Oct-25	23:00	May be given from 19:00Hrs
168	RQ237475	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	09-Oct-2025	08:00	14-Oct-2025	20:00	NON AUTO MODE	PLANNED	Approved	09-Oct-25	19:00	14-Oct-25	23:00	May be given from 19:00Hrs
169	RQ237445	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	09-Oct-2025	08:00	12-Oct-2025	18:00	Non auto for 220 kV Anta(NTPC)-Lalsot(RS) tl	PLANNED	Approved	09-Oct-25	08:00	12-Oct-25	18:00	May be allowed subject to NTPC Anta & Rajasthan consent/ Load to be managed by Rajasthan
170	RQ237312	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-1		D	For AMP Purpose	08-Oct-2025	09:00	08-Oct-2025	17:00		PLANNED	Approved	08-Oct-25	09:00	08-Oct-25	17:00	
171	RQ237340	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	07-Oct-2025	16:00	08-Oct-2025	23:00		PLANNED	Approved	07-Oct-25	19:00	08-Oct-25	23:00	May be given from 19:00Hrs
172	RQ237311	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (PG) CKT-2		D	For AMP Purpose	07-Oct-2025	09:00	07-Oct-2025	17:00		PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	17:00	

173	RQ237282	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	For AMP Purpose	06-Oct-2025	09:00	06-Oct-2025	17:00		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	17:00	
174	RQ237310	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (PG) CKT-1		D	For AMP Purpose	06-Oct-2025	09:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	
175	RQ237454	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	06-Oct-2025	08:00	09-Oct-2025	23:59	Along with 220kV Main Bus-1	PLANNED	Approved	06-Oct-25	08:00	09-Oct-25	23:59	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement.
176	RQ237456	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kV Main Bus-1	06-Oct-2025	08:00	09-Oct-2025	23:59	Along with 220kV Main Bus-1	PLANNED	Approved	06-Oct-25	08:00	09-Oct-25	23:59	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement.
177	RQ237455	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	06-Oct-2025	08:00	09-Oct-2025	23:59	Along with 220kV Main Bus-1	PLANNED	Approved	06-Oct-25	08:00	09-Oct-25	23:59	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement.
178	RQ237304	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-1		D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	04-Oct-2025	08:00	05-Oct-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	04-Oct-25	08:00	05-Oct-25	18:00	
179	RQ237305	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2		D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	04-Oct-2025	08:00	05-Oct-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	04-Oct-25	08:00	05-Oct-25	18:00	

180	RQ237437	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(P G)-RSAPL_SL_FTHG3_PG (RENEW SURYA AAYAN PRIVATE LIMITED) CKT-1		C	For AMP Works	03-Oct-2025	18:00	03-Oct-2025	23:00		PLANNED	Approved	03-Oct-25	19:00	03-Oct-25	23:00	May be given from 19:00Hrs
181	RQ237426	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTSI) (PRERAK GREENTECH PVT LTD) CKT-1		D	For Bay Extension works	01-Oct-2025	19:00	05-Oct-2025	23:00		PLANNED	Approved	01-Oct-25	19:00	05-Oct-25	23:00	May be given from 19:00Hrs
182	RQ237428	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_P G-BIKANER_2 (PBTSI) (SERENTICA_RI4P L_BIK2) CKT-1		D	For Bay Extension works	01-Oct-2025	19:00	05-Oct-2025	23:00		PLANNED	Approved	01-Oct-25	19:00	05-Oct-25	23:00	May be given from 19:00Hrs
183	RQ237429	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSI)-JGCPL_SL_BIK2_P G (JUNIPER_NEPL) CKT-1		D	For Bay Extension works	01-Oct-2025	19:00	05-Oct-2025	23:00		PLANNED	Approved	01-Oct-25	19:00	05-Oct-25	23:00	May be given from 19:00Hrs
184	RQ237427	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTSI) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For Bay Extension works	01-Oct-2025	19:00	05-Oct-2025	23:00		PLANNED	Approved	01-Oct-25	19:00	05-Oct-25	23:00	May be given from 19:00Hrs
185	RQ237436	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(P G)-RSRPL_HYB_FTHG3_PG (RENEW SURYA ROSHNI PRIVATE LIMITED) CKT-1		C	For AMP Works	01-Oct-2025	18:00	01-Oct-2025	23:00		PLANNED	Approved	01-Oct-25	19:00	01-Oct-25	23:00	May be given from 19:00Hrs
186	RQ237440	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work	01-Oct-2025	08:00	10-Oct-2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Approved	01-Oct-25	08:00	10-Oct-25	18:00	Shutdown may be allowed subject to NTPC & Rajasthan consent/ Load to be managed by Rajasthan/ Subject to no generation evacuation constraint at Anta
187	RQ237474	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH)-BHADLA_2 (PG) (ACME_HEERGARH) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01-Oct-2025	08:00	08-Oct-2025	20:00	SHUTDOWN	PLANNED	Approved	01-Oct-25	19:00	08-Oct-25	23:00	May be given from 19:00Hrs
188	RQ237279	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1		C	Reconductoring work under ADD CAP	01-Oct-2025	08:00	31-Oct-2025	20:00		PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	20:00	May be allowed Subject to Haryana consent for load management

189	RQ237439	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work	01-Oct-2025	08:00	10-Oct-2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Approved	01-Oct-25	08:00	10-Oct-25	18:00	Shutdown may be allowed subject to NTPC & Rajasthan consent/ Load to be managed by Rajasthan/ Subject to no generation evacuation constraint at Anta
190	RQ237280	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		C	Reconductoring work under ADD CAP	01-Oct-2025	08:00	31-Oct-2025	20:00		PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	20:00	May be allowed Subject to Haryana consent for load management
191	RQ237444	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	01-Oct-2025	08:00	09-Oct-2025	18:00	Non auto for 220 kV Anta(NTPC)-Swaimadhampur (RS) & 220 kV Swaimadhampur Dausa Ckt	PLANNED	Approved	01-Oct-25	08:00	09-Oct-25	18:00	May be allowed subject to NTPC Anta & Rajasthan consent/ Load to be managed by Rajasthan
192	RQ236573	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASHA(BS) (UP) CKT-1	UPPTCL	C	* Lilo of 132kv sahpuri karmnasa line at 132kv s/s chandauli as per agreement no 243ETC-(V)T-46/2022-23 date28.03.2023	06-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	10-Oct-25	18:00	Subjected to ERPC Approval
193	RQ237336	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SEORA_SL_BHD2_PG (MEGA_SURYAUR JA)-BHADLA_2 (PG) (MEGA_SURYAUR JA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	30-Oct-2025	16:00	31-Oct-2025	23:00		PLANNED	Approved	30-Oct-25	19:00	31-Oct-25	23:00	May be given from 19:00Hrs
194	RQ237335	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS4)_SL_BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	29-Oct-2025	16:00	30-Oct-2025	23:00		PLANNED	Approved	29-Oct-25	19:00	30-Oct-25	23:00	May be given from 19:00Hrs
195	RQ237402	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	16:00	18-Oct-25	23:00	To be allowed from 16:00 hrs.
196	RQ237463	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	15-Oct-2025	08:00	21-Oct-2025	20:00	NON AUTO MODE	PLANNED	Approved	15-Oct-25	16:00	21-Oct-25	23:00	To be allowed from 16:00 hrs.
197	RQ237471	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTl) CKT-4		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	13-Oct-2025	08:00	18-Oct-2025	20:00	NON AUTO MODE	PLANNED	Approved	13-Oct-25	16:00	18-Oct-25	23:00	To be allowed from 16:00 hrs.
198	RQ237470	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTl) CKT-3		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	13-Oct-2025	08:00	18-Oct-2025	20:00	NON AUTO MODE	PLANNED	Approved	13-Oct-25	16:00	18-Oct-25	23:00	To be allowed from 16:00 hrs.

199	RQ237341	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BH D2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	09-Oct-2025	16:00	10-Oct-2025	23:00		PLANNED	Approved	09-Oct-25	19:00	10-Oct-25	23:00	May be given from 19:00Hrs
200	RQ237467	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	07-Oct-2025	08:00	12-Oct-2025	20:00	SHUTDOWN	PLANNED	Approved	07-Oct-25	16:00	12-Oct-25	23:00	To be allowed from 16:00 hrs.
201	RQ237466	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	07-Oct-2025	08:00	12-Oct-2025	20:00	SHUTDOWN	PLANNED	Approved	07-Oct-25	16:00	12-Oct-25	23:00	To be allowed from 16:00 hrs.
202	RQ237468	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	07-Oct-2025	08:00	12-Oct-2025	20:00	NON AUTO MODE	PLANNED	Approved	07-Oct-25	16:00	12-Oct-25	23:00	To be allowed from 16:00 hrs.
203	RQ237469	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	07-Oct-2025	08:00	12-Oct-2025	20:00	NON AUTO MODE	PLANNED	Approved	07-Oct-25	16:00	12-Oct-25	23:00	To be allowed from 16:00 hrs.
204	RQ237339	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	05-Oct-2025	16:00	06-Oct-2025	23:00		PLANNED	Approved	05-Oct-25	19:00	06-Oct-25	23:00	May be given from 19:00Hrs
205	RQ237433	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		C	For Jack Bus replacement work	05-Oct-2025	08:00	08-Oct-2025	20:00		PLANNED	Approved	05-Oct-25	08:00	08-Oct-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabgarh will be under outage
206	RQ237338	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-ACME SOLAR(ACM) (ACME) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	03-Oct-2025	16:00	04-Oct-2025	23:00		PLANNED	Approved	03-Oct-25	19:00	04-Oct-25	23:00	May be given from 19:00Hrs
207	RQ237337	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	01-Oct-2025	16:00	02-Oct-2025	23:00		PLANNED	Approved	01-Oct-25	19:00	02-Oct-25	23:00	May be given from 19:00Hrs
208	RQ237473	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01-Oct-2025	08:00	08-Oct-2025	20:00	SHUTDOWN	PLANNED	Approved	01-Oct-25	19:00	08-Oct-25	23:00	May be given from 19:00Hrs
209	RQ237472	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01-Oct-2025	08:00	08-Oct-2025	20:00	SHUTDOWN	PLANNED	Approved	01-Oct-25	19:00	08-Oct-25	23:00	May be given from 19:00Hrs

210	RQ237464	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01-Oct-2025	08:00	06-Oct-2025	20:00	SHUTDOWN	PLANNED	Approved	01-Oct-25	16:00	06-Oct-25	23:00	May be availed from 16:00 hrs.
211	RQ237465	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01-Oct-2025	08:00	06-Oct-2025	20:00	SHUTDOWN	PLANNED	Approved	01-Oct-25	16:00	06-Oct-25	23:00	May be availed from 16:00 hrs.
212	RQ237139	OCC_235	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWER GRID	D	RTV Coating in DC equipment insulators	07-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	08-Oct-25	18:00	Subjeted to ERPC & NERPC Approval
213	RQ237196	OCC_235	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	20-Oct-2025	07:00	23-Oct-2025	19:00		PLANNED	Approved	20-Oct-25	07:00	23-Oct-25	19:00	Subjected to Unit outage at Rihand 3 or after shifting of Rihand 3 in WR
214	RQ237195	OCC_235	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	20-Oct-2025	07:00	23-Oct-2025	19:00		PLANNED	Approved	20-Oct-25	07:00	23-Oct-25	19:00	Subjected to Unit outage at Rihand 3 or after shifting of Rihand 3 in WR
215	RQ237193	OCC_235	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	15-Oct-2025	07:00	18-Oct-2025	19:00		PLANNED	Approved	11-Oct-25	07:00	15-Oct-25	19:00	To be cluubed with Lucknow-Kanpur Green Expressway Work.
216	RQ237194	OCC_235	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	15-Oct-2025	07:00	18-Oct-2025	19:00		PLANNED	Approved	11-Oct-25	07:00	15-Oct-25	19:00	To be cluubed with Lucknow-Kanpur Green Expressway Work.
217	RQ237210	OCC_235	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	Line Diversion work due to Lucknow-Kanpur Green Expressway Work.	06-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	15-Oct-25	18:00	
218	RQ237211	OCC_235	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	Line Diversion work due to Lucknow-Kanpur Green Expressway Work.	06-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	15-Oct-25	18:00	
219	RQ236654	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	C	* SHUT DOWN OF 765KV OBRA C-UNNAO LINE FOR- Timing testing 765kV Circuit breaker including Tan Delta testing of	31-Oct-2025	09:00	31-Oct-2025	17:00		PLANNED	Approved	31-Oct-25	09:00	31-Oct-25	17:00	
220	RQ236845	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV UNNAO-MAINPURI (UP) CKT-1	UPPTCL	C	SHUT DOWN OF MAIN BAY(700-07-52)FOR- 1-Pre-charging testing of 765kV Unnao-Mainpuri Line.	29-Oct-2025	09:00	30-Oct-2025	17:00		PLANNED	Approved	29-Oct-25	09:00	30-Oct-25	17:00	
221	RQ236666	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-ANPARA_D (UP)	UPPTCL	C	Annual Testing of Bay Equipments - 765KV Circuit Breaker, CT, CVT; Relay testing, Attending Hot spot, Tightness of junper, terminals and connectors and Testing of PLCC	28-Oct-2025	09:00	30-Oct-2025	18:00	500 MW, Unit-7 of DTPS, Anpara will be under major shutdown for Annual Overhauling from 25.10.2025 for 30 days.	PLANNED	Approved	28-Oct-25	09:00	30-Oct-25	18:00	

222	RQ236915	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1	UPPTCL	D	Stringing activity of crossing span between AP 44A/0 & AP 44B/0 of 400 kV D/C Jalpura-Khurja Transmission line of TP JKJPTL	17-Oct-2025	07:00	17-Oct-2025	19:00		PLANNED	Approved	17-Oct-25	07:00	17-Oct-25	19:00	
223	RQ236633	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts and fixing of spacer clamps.	14-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	15-Oct-25	18:00	Subjected to unit outage at Lalitpur TPS
224	RQ236632	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts and fixing of spacer clamps.	12-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	12-Oct-25	08:00	13-Oct-25	18:00	
225	RQ236910	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1	UPPTCL	D	Stringing activity of crossing span between AP 25/0 & AP 25A/0 of 400 kV D/C Jalpura- Khurja Transmission line of TP JKJPTL	06-Oct-2025	07:00	06-Oct-2025	19:00		PLANNED	Approved	06-Oct-25	07:00	06-Oct-25	19:00	
226	RQ237061	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	"For insulator cleaning work by TLM Prayagraj & Insulator cleaning works by VARANASI TLM"	30-Oct-2025	09:00	31-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	09:00	31-Oct-25	18:00	
227	RQ237027	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	Insulator cleaning works.	29-Oct-2025	07:00	29-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	07:00	29-Oct-25	18:00	Subjected to ERPC Approval
228	RQ237090	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	Non auto for work in other ckt	27-Oct-2025	06:00	28-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	06:00	28-Oct-25	18:00	
229	RQ237091	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Insulator replacement work in Orai-Aligarh-2 line at diverted locations during construction of Bundelkhand Express way.	27-Oct-2025	06:00	28-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	06:00	28-Oct-25	18:00	ATC Curtailment of 1100 MW in NR Import. Subjected to WRPC approval.
230	RQ237092	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling).	25-Oct-2025	09:00	25-Oct-2025	14:00		PLANNED	Approved	25-Oct-25	09:00	25-Oct-25	14:00	ATC Curtailment of 1100 MW in NR Import. Subjected to WRPC approval. To be clubbed with Bundelkhand Express way. Diversion work

231	RQ237088	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	Insulator replacement work in Orai-Aligarh-1 line at diverted locations during construction of Bundelkhand Express way.	25-Oct-2025	06:00	26-Oct-2025	18:00		PLANNED	Approved	25-Oct-25	06:00	26-Oct-25	18:00	ATC Curtailment of 1100 MW in NR Import. Subjected to WRPC approval.
232	RQ237089	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Non auto for work in other ckt	25-Oct-2025	06:00	26-Oct-2025	18:00		PLANNED	Approved	25-Oct-25	06:00	26-Oct-25	18:00	
233	RQ237884	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Auto reclosure disable for work in other ckt	16-Oct-2025	09:00	17-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	09:00	17-Oct-25	18:00	
234	RQ237023	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	For rectification of S/D nature defects.	16-Oct-2025	09:00	17-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	09:00	17-Oct-25	18:00	
235	RQ237022	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	14-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	09:00	15-Oct-25	18:00	
236	RQ237881	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Auto reclosure disable for work in other ckt	14-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Rejected					Duplicate entry
237	RQ237076	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Line Equipment and Line Reactor AMP at Bareilly765 end.	13-Oct-2025	09:00	13-Oct-2025	17:30		PLANNED	Approved	13-Oct-25	09:00	13-Oct-25	17:30	
238	RQ237034	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	"Line S/D nature defect rectification works by ALIGARH TLM & For shutdown missing member fixing work by AGRA TLM"	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
239	RQ237033	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	CSD Fine Tuning of Bays 805 & 806	10-Oct-2025	14:00	10-Oct-2025	17:00		PLANNED	Approved	10-Oct-25	14:00	10-Oct-25	17:00	ATC Curtailment of 1100 MW in NR Import. Subjected to WRPC approval.
240	RQ237032	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	CSD Fine Tuning of Bays 802 & 803	10-Oct-2025	09:00	10-Oct-2025	12:00		PLANNED	Approved	10-Oct-25	09:00	10-Oct-25	12:00	ATC Curtailment of 1100 MW in NR Import. Subjected to WRPC approval.
241	RQ237029	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	AMP work and Line S/D Nature defect rectification works; Tie AR Relay Modification and Testing	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
242	RQ237084	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	LINE BAY & LR AMP	07-Oct-2025	09:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	18:00	
243	RQ237028	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWER GRID	D	AMP work; Relay Testing; and Tie AR Relay Modification and Testing	07-Oct-2025	08:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	

244	RQ237058	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	"Attending shutdown defects by KANPUR TLM & Line S/D nature defect rectification works; Tie AR Relay Modification and Testing by ALIGARH TLM"	07-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	08-Oct-25	18:00	
245	RQ237036	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	"Fixing of conductor spacer and attend shut down nature works by FATEHPUR TLM & For insulator cleaning work by AGRA"	06-Oct-2025	08:00	07-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	07-Oct-25	18:00	
246	RQ237876	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	05-Oct-2025	07:00	08-Oct-2025	19:00		PLANNED	Rejected					Duplicate entry
247	RQ237168	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	05-Oct-2025	07:00	10-Oct-2025	19:00		PLANNED	Approved	05-Oct-25	16:00	10-Oct-25	23:00	To be allowed from 16:00 hrs.
248	RQ237035	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	"Fixing of conductor spacer and attend shut down nature works by FATEHPUR TLM & For insulator cleaning work by AGRA"	03-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	04-Oct-25	18:00	
249	RQ236988	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	AMP work	01-Oct-2025	09:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	09:00	01-Oct-25	18:00	Subjected to ERPC Approval
250	RQ237144	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01-Oct-2025	07:00	31-Oct-2025	19:00		PLANNED	Approved	01-Oct-25	07:00	31-Oct-25	19:00	
251	RQ237145	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01-Oct-2025	07:00	31-Oct-2025	19:00		PLANNED	Approved	01-Oct-25	07:00	31-Oct-25	19:00	
252	RQ236699	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	3*80MVAR Line Reactor and Line equipment Annul Testing and Maintenance work at 765KV Fatehabad SS."	30-Oct-2025	09:00	30-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	09:00	30-Oct-25	18:00	
253	RQ236697	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	"Only AR non auto mode required for Additional Earthing and earth wire rectification work."	26-Oct-2025	09:00	30-Oct-2025	18:00		PLANNED	Approved	26-Oct-25	09:00	30-Oct-25	18:00	

254	RQ236696	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL	D	"Only AR non auto mode required for Additional Earthing and earth wire rectification work."	19-Oct-2025	09:00	25-Oct-2025	18:00		PLANNED	Approved	19-Oct-25	09:00	25-Oct-25	18:00	
255	RQ236695	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TP S(UP) (GTL) CKT-1	GTL	D	"Only AR non auto mode required for Additional Earthing and earth wire rectification work."	13-Oct-2025	09:00	18-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	09:00	18-Oct-25	18:00	
256	RQ237175	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-GHATAMPUR_TP S(UP) (GTL) CKT-1	GTL	D	For Stringing/ Construction of 765kv Neemrana II- Bareilly line	13-Oct-2025	07:00	15-Oct-2025	19:00		PLANNED	Approved	13-Oct-25	07:00	15-Oct-25	19:00	
257	RQ237592	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	FOR AMP WORK & defect rectification work	29-Oct-2025	09:00	31-Oct-2025	17:30	Non Auto of other charged ckt -1 is required.	PLANNED	Approved	29-Oct-25	16:00	31-Oct-25	23:00	To be allowed from 16:00 hrs.
258	RQ237277	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For attending S/D nature defects	29-Oct-2025	08:00	31-Oct-2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	29-Oct-25	08:00	31-Oct-25	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC approval. Shutdown will be reviewd of D-2 basis and will be allowed on real time grid scenario. Subjected to revival of 765 kv Anta Phagi
259	RQ237591	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	FOR AMP WORK & defect rectification work	27-Oct-2025	09:00	28-Oct-2025	17:30	Non Auto of other charged ckt -2 is required.	PLANNED	Approved	27-Oct-25	16:00	28-Oct-25	23:00	To be allowed from 16:00 hrs.
260	RQ237572	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	25-Oct-2025	09:00	28-Oct-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Rejected					Subjected to unit outage at Chhabra Kalisindh complex. Line is out till 30th Sep. This work may also be taken up simultaneously
261	RQ237588	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR CLR REPLECEMENT WORK	22-Oct-2025	09:00	26-Oct-2025	17:30	Non Auto of other charged ckt -1 is required.	PLANNED	Approved	22-Oct-25	16:00	26-Oct-25	23:00	To be allowed from 16:00 hrs.
262	RQ237573	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	21-Oct-2025	09:00	24-Oct-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	21-Oct-25	09:00	24-Oct-25	18:00	To be clubbed with unit outage at Chhabra kalisindh copmplex./Subject to revival of 765 kv anta -phagi ckt 1
263	RQ237519	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	For defect rectification work	21-Oct-2025	08:00	22-Oct-2025	18:00	Non auto mode of other charge circuit required	PLANNED	Approved	21-Oct-25	08:00	22-Oct-25	18:00	

264	RQ237518	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	For defect rectification work	17-Oct-2025	08:00	18-Oct-2025	18:00	Non auto mode of other charge circuit required	PLANNED	Approved	17-Oct-25	16:00	18-Oct-25	23:00	To be allowed from 16:00 hrs.
265	RQ237574	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	15-Oct-2025	09:00	18-Oct-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	15-Oct-25	09:00	18-Oct-25	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC approval. Shutdown will be reviewd of D-2 basis and will be allowed on real time grid scenario. Subjected to revival of 765 kv Anta Phagi
266	RQ237507	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	For attending S/D nature defects by Jaipur(S) TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make).	14-Oct-2025	08:00	15-Oct-2025	18:00	For attending S/D nature defects by Jaipur(S) TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,C RM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make).	PLANNED	Approved	14-Oct-25	08:00	15-Oct-25	18:00	
267	RQ237506	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For attending S/D nature defects by Jaipur(S) & Bassi 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	10-Oct-2025	08:00	12-Oct-2025	18:00	For attending S/D nature defects by Jaipur(S) & Bassi 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved	10-Oct-25	08:00	12-Oct-25	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC approval. Shutdown will be reviewd of D-2 basis and will be allowed on real time grid scenario. Subjected to revival of 765 kv Anta Phagi
268	RQ237587	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR CLR REPLACEMENT WORK	08-Oct-2025	09:00	12-Oct-2025	17:30	Non Auto of other charged ckt -2 is required.	PLANNED	Approved	08-Oct-25	16:00	12-Oct-25	23:00	To be allowed from 16:00 hrs. Shall be staggered from ckt 2 shutdown

269	RQ237521	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For defect rectification work	08-Oct-2025	08:00	15-Oct-2025	18:00	Non auto mode of other charge circuit required	PLANNED	Approved	13-Oct-25	16:00	21-Oct-25	23:00	To be allowed from 16:00 hrs.
270	RQ237273	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	For attending S/D nature defects under punch point by contruction agency by Fategarh 3, Attending COE Protection Observations by Bhadla 2, For AMP of Line Bay & Reactor Bay by Fatehgarh 2	07-Oct-2025	08:00	11-Oct-2025	18:00	Non-Auto of 765kv Bhadla_2-Fatehgarh_2 CKT-3	PLANNED	Approved	07-Oct-25	16:00	11-Oct-25	23:00	To be allowed from 16:00 hrs.
271	RQ237505	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For attending S/D nature defects by Jaipur(s) 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRIV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	06-Oct-2025	08:00	09-Oct-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRIV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved	06-Oct-25	08:00	09-Oct-25	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC approval. Shutdown will be reviewd of D-2 basis and will be allowed on real time grid scenario. Subjected to revival of 765 kV Anta Phagi
272	RQ237262	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	LIFO of Meerut Bhiwani Line at Narela GIS substation and testing of PLCC/ Protection system	04-Oct-2025	08:00	14-Oct-2025	19:00	for LIFO arrangement and PLCC installation & testing	PLANNED	Approved	04-Oct-25	08:00	14-Oct-25	19:00	May be availed on daily basis.
273	RQ238044	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	03-Oct-2025	09:00	03-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	18:00	
274	RQ237575	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	03-Oct-2025	09:00	05-Oct-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	03-Oct-25	09:00	05-Oct-25	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC approval. Shutdown will be reviewd of D-2 basis and will be allowed on real time grid scenario. Subjected to revival of 765 kV Anta Phagi

275	RQ237504	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2		D	For attending S/D nature defects by Jaipur(S) & Sikar 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	03-Oct-2025	08:00	04-Oct-2025	18:00	For attending S/D nature defects by Jaipur(S) & Sikar 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	PLANNED	Approved	03-Oct-25	08:00	04-Oct-25	18:00	
276	RQ237278	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	01-Oct-2025	08:00	31-Oct-2025	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC approval. Shutdown will be reviewd of D-2 basis and will be allowed on real time grid scenario. Subjected to revival of 765 kV Anta Phagi
277	RQ237272	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(P G) (PRTL) CKT-3		D	For attending S/D nature defects under punch point by contruction agency by Fategarh 3, Attending COE Protection Observations, AMP of Line Equipmentby Bhadla 2, For AMP of Line Bay & Reactor Bay by Fatehgarh 2	01-Oct-2025	08:00	05-Oct-2025	18:00	Non-Auto of 765kv Bhadla_2- Fatehgarh_2 CKT-4	PLANNED	Approved	01-Oct-25	16:00	05-Oct-25	23:00	May be availed from 16:00 hrs.
278	RQ237520	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-1		D	For defect rectfication work	01-Oct-2025	08:00	07-Oct-2025	18:00	Non auto mode of other charge circuit required	PLANNED	Approved	01-Oct-25	16:00	07-Oct-25	23:00	May be availed from 16:00 hrs.
279	RQ236971	OCC_235	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA- PHAGI (RS) CKT-2	RRVPNL	D	along with 3*80 MVAR Line Reactor Bank-1 at Phagi. Quarterly maintenance line bay Equipments i.e. CVT, WT & line Isolator.	29-Oct-2025	08:00	29-Oct-2025	18:00		PLANNED	Approved					To be clubbed with line diversion work

280	RQ236970	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	along with 3*80 MVAR Line Reactor Bank-1 at Anta. For Disc Insulator Cleaning at Loc. No. 254 and 256	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	ckt is out till 30th sep. work to be cpmpleted before 30th Sep
281	RQ236585	OCC_235	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Compliance of COE(Protection) Observation and Insulator Replacement Work	13-Oct-2025	16:00	13-Oct-2025	23:59		PLANNED	Approved	13-Oct-25	16:00	13-Oct-25	23:59	
282	RQ236584	OCC_235	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Compliance of COE(Protection) Observation and Insulator Replacement Work	09-Oct-2025	16:00	12-Oct-2025	23:59		PLANNED	Approved	09-Oct-25	16:00	12-Oct-25	23:59	
283	RQ236583	OCC_235	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Compliance of COE(Protection) Observation and Insulator Replacement Work	06-Oct-2025	16:00	08-Oct-2025	23:59		PLANNED	Approved	06-Oct-25	16:00	08-Oct-25	23:59	
284	RQ236694	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TP S(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL.PGY TL	D	"Only AR non auto mode required for Additional Earthing and earth wire rectification work."	04-Oct-2025	09:00	12-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	09:00	12-Oct-25	18:00	
285	RQ236803	OCC_235	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	C	Annual Testing & Maintenance works	25-Oct-2025	07:30	25-Oct-2025	18:30		PLANNED	Approved	25-Oct-25	07:30	25-Oct-25	18:30	
286	RQ236805	OCC_235	stuup_sd	BUS	765KV BUS 1 AT HAPUR(UP)	UPPTCL	C	Annual Testing & Maintenance works	08-Oct-2025	07:30	08-Oct-2025	18:30		PLANNED	Approved	08-Oct-25	07:30	08-Oct-25	18:30	
287	RQ237785	OCC_235	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		D	AMP work and Bird guard fitting	16-Oct-2025	09:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	09:00	16-Oct-25	18:00	
288	RQ237784	OCC_235	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)		D	AMP work and Bird guard fitting	15-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	16:00	15-Oct-25	23:00	To be allowed from 16:00 hrs.
289	RQ237771	OCC_235	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing	06-Oct-2025	16:00	10-Oct-2025	23:00		PLANNED	Approved	06-Oct-25	16:00	10-Oct-25	23:00	
290	RQ237915	OCC_235	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kv Bus-2	06-Oct-2025	08:00	07-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	06-Oct-25	08:00	07-Oct-25	18:00	
291	RQ237818	OCC_235	cpcc1_sd	BUS	765KV BUS 1 AT MEERUT(PG)		D	for AMP and attending Hotspot	03-Oct-2025	09:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	18:00	
292	RQ237763	OCC_235	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2		D	AMP work of 765 kv Bus-2	02-Oct-2025	18:00	02-Oct-2025	23:59	AMP work of 765 kv Bus-2	PLANNED	Approved	02-Oct-25	18:00	02-Oct-25	23:59	
293	RQ237762	OCC_235	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1		D	AMP work of 765 kv Bus-1	01-Oct-2025	18:00	01-Oct-2025	23:59	AMP work of 765 kv Bus-1	PLANNED	Approved	01-Oct-25	18:00	01-Oct-25	23:59	
294	RQ237770	OCC_235	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing	01-Oct-2025	16:00	05-Oct-2025	23:00		PLANNED	Approved	01-Oct-25	16:00	05-Oct-25	23:00	
295	RQ237813	OCC_235	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 2		D	For AMP Works	01-Oct-2025	09:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	16:00	01-Oct-25	23:00	To be allowed from 16:00 hrs.
296	RQ237812	OCC_235	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	For contruction related works of 713 & 716 Bays	01-Oct-2025	09:00	10-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	16:00	10-Oct-25	23:00	To be allowed from 16:00 hrs.

297	RQ237914	OCC_235	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kV Bus-1	01-Oct-2025	08:00	02-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	01-Oct-25	08:00	02-Oct-25	18:00	
298	RQ236927	OCC_235	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	"For construction work of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	15-Oct-2025	09:00	15-Oct-2025	17:30		PLANNED	Approved	15-Oct-25	09:00	15-Oct-25	17:30	
299	RQ236926	OCC_235	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	"For construction work of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	14-Oct-2025	09:00	14-Oct-2025	17:30		PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	17:30	
300	RQ236924	OCC_235	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	"For construction work of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	13-Oct-2025	09:00	13-Oct-2025	17:30		PLANNED	Approved	13-Oct-25	09:00	13-Oct-25	17:30	
301	RQ237246	OCC_235	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP WORK OF 765KV BUS BAR-2 AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	12-Oct-2025	08:00	12-Oct-2025	18:00		PLANNED	Approved	12-Oct-25	08:00	12-Oct-25	18:00	
302	RQ237245	OCC_235	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP WORK OF 765KV BUS BAR-1 AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	11-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	
303	RQ236929	OCC_235	cpcc3_sd	BUS	765KV BUS 2 AT LUCKNOW_2(PG)	POWER GRID	D	AMP of 765KV Bus-II	10-Oct-2025	09:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	09:00	10-Oct-25	18:00	
304	RQ236928	OCC_235	cpcc3_sd	BUS	765KV BUS 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP of 765KV Bus-I	09-Oct-2025	09:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	09:00	09-Oct-25	18:00	
305	RQ236932	OCC_235	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	For AMP & Bus-Bar Tightening work.	08-Oct-2025	09:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	09:00	08-Oct-25	18:00	
306	RQ236933	OCC_235	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	For AMP & Bus-Bar Tightening work.	06-Oct-2025	09:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	
307	RQ236925	OCC_235	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	"For construction work of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	06-Oct-2025	09:00	06-Oct-2025	17:30		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	17:30	
308	RQ236921	OCC_235	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	"For construction work of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	04-Oct-2025	09:00	04-Oct-2025	17:30		PLANNED	Approved	04-Oct-25	09:00	04-Oct-25	17:30	

309	RQ236923	OCC_235	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	"For construction work of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	03-Oct-2025	09:00	03-Oct-2025	17:30		PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	17:30	
310	RQ236799	OCC_235	stuup_sd	BR/BSR/MSR/ MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	Replacement of gasket and O ring of main tank of 63MVAR R Phase bus	29-Oct-2025	09:00	30-Oct-2025	17:00		PLANNED	Approved	29-Oct-25	09:00	30-Oct-25	17:00	
311	RQ236876	OCC_235	stuup_sd	BR/BSR/MSR/ MSR	189 MVAR BUS REACTOR NO 1 AT 765 KV ANPARA_D(UP)	UPPTCL	C	"Attending Major Oil Leakages from Bus Reactor, Complete Painting Work of all three phases of Bus Reactor, Annual Maintenance Works, Complete Testing of Bus Reactor CT and LA, Bay CT and Circuit Breaker (Main Bay-706 and Tie bay- 705). Annual Testing of Bay Equipments - 765KV Circuit Breaker, CT, CVT; Relay testing, Attending Hot spot, Tightness of junper, terminals and connectors."	25-Oct-2025	09:00	05-Nov-2025	18:00	500 MW, Unit- 7 of DTPS, Anpara will be under major shutdown for Annual Overhauling from 25.10.2025 for 30 days.	PLANNED	Approved	25-Oct-25	09:00	05-Nov-25	18:00	
312	RQ236880	OCC_235	slcds_sd	BR/BSR/MSR/ MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maintenance work	27-Oct-2025	10:00	27-Oct-2025	16:00		PLANNED	Approved	27-Oct-25	10:00	27-Oct-25	16:00	
313	RQ238134	OCC_235	cpcc1_sd	BR/BSR/MSR/ MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For AMP work	20-Oct-2025	08:00	20-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	08:00	20-Oct-25	18:00	
314	RQ238140	OCC_235	cpcc1_sd	BR/BSR/MSR/ MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(P G)	POWER GRID	D	AMP Work & COE Compliances	25-Oct-2025	16:00	26-Oct-2025	23:00		PLANNED	Approved	25-Oct-25	16:00	26-Oct-25	23:00	
315	RQ238121	OCC_235	cpcc1_sd	BR/BSR/MSR/ MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	For AMP Works	24-Oct-2025	16:00	24-Oct-2025	23:00		PLANNED	Approved	24-Oct-25	16:00	24-Oct-25	23:00	
316	RQ238138	OCC_235	cpcc1_sd	BR/BSR/MSR/ MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(P G)	POWER GRID	D	AMP Work & COE Compliances	21-Oct-2025	16:00	22-Oct-2025	23:00		PLANNED	Approved	21-Oct-25	16:00	22-Oct-25	23:00	
317	RQ238141	OCC_235	cpcc1_sd	BR/BSR/MSR/ MSR	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWER GRID	D	For AMP work	20-Oct-2025	08:00	20-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	08:00	20-Oct-25	18:00	

318	RQ236975	OCC_235	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWER GRID	D	"For construction work of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	18-Oct-2025	09:30	18-Oct-2025	17:30		PLANNED	Approved	18-Oct-25	09:30	18-Oct-25	17:30	
319	RQ236981	OCC_235	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG)	POWER GRID	D	AMP and PRD Switch replacement work in BR-1 at ORAI SS.	18-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	18:00	
320	RQ238133	OCC_235	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	For AMP work	18-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	18:00	
321	RQ236974	OCC_235	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWER GRID	D	"For construction work of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	17-Oct-2025	09:00	17-Oct-2025	17:30		PLANNED	Approved	17-Oct-25	09:00	17-Oct-25	17:30	
322	RQ236973	OCC_235	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWER GRID	D	"For construction work of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	16-Oct-2025	09:00	16-Oct-2025	17:30		PLANNED	Approved	16-Oct-25	09:00	16-Oct-25	17:30	
323	RQ236977	OCC_235	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
324	RQ236976	OCC_235	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	
325	RQ236972	OCC_235	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV KANPUR_GIS(PG)	POWER GRID	D	FOR AMP WORK.	13-Oct-2025	09:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	09:00	13-Oct-25	18:00	
326	RQ236979	OCC_235	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bays 811 & 812	11-Oct-2025	13:00	11-Oct-2025	16:00		PLANNED	Approved	11-Oct-25	13:00	11-Oct-25	16:00	
327	RQ236978	OCC_235	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bays 808 & 809	11-Oct-2025	09:00	11-Oct-2025	12:00		PLANNED	Approved	11-Oct-25	09:00	11-Oct-25	12:00	
328	RQ236980	OCC_235	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG)	POWER GRID	D	AMP and PRD Switch replacement work in BR-2 at ORAI SS.	11-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	
329	RQ236955	OCC_235	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWER GRID	D	AMP OF B/R & BUS REACTOR BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	

330	RQ238125	OCC_235	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	05-Oct-2025	16:00	06-Oct-2025	23:00		PLANNED	Approved	05-Oct-25	16:00	06-Oct-25	23:00	
331	RQ236956	OCC_235	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWER GRID	D	AMP OF B/R & BUS REACTOR BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	04-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	08:00	04-Oct-25	18:00	
332	RQ238124	OCC_235	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	03-Oct-2025	16:00	04-Oct-2025	23:00		PLANNED	Approved	03-Oct-25	16:00	04-Oct-25	23:00	
333	RQ238127	OCC_235	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	for amp a work and spare switching	02-Oct-2025	08:00	02-Oct-2025	18:00		PLANNED	Approved	02-Oct-25	08:00	02-Oct-25	18:00	
334	RQ238120	OCC_235	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	C	Shifting of BR-1 to new location for ICT-5	01-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	
335	RQ238142	OCC_235	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	D	For changing the damaged Aircell and Counter Wires of All Three LA	01-Oct-2025	08:00	02-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	02-Oct-25	18:00	
336	RQ238143	OCC_235	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	15-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	17-Oct-25	18:00	
337	RQ238144	OCC_235	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	09-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	11-Oct-25	18:00	
338	RQ238132	OCC_235	cpcc1_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL)	PSTL	D	For AMP work	05-Oct-2025	08:00	05-Oct-2025	18:00		PLANNED	Approved	05-Oct-25	16:00	05-Oct-25	23:00	To be allowed from 16:00 hrs.
339	RQ238131	OCC_235	cpcc1_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL)	PSTL	D	For AMP work	04-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	16:00	04-Oct-25	23:00	To be allowed from 16:00 hrs.
340	RQ238113	OCC_235	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL)	PSTL	D	For AMP of Switchable Line Reactor and LR CB AMP Works	22-Oct-2025	08:00	23-Oct-2025	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
341	RQ238114	OCC_235	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @SIKAR_2(PSTL)	PSTL	D	For AMP of Switchable Line Reactor and LR CB AMP Works	20-Oct-2025	08:00	21-Oct-2025	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work

342	RQ238104	OCC_235	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	For AMP work	20-Oct-2025	08:00	20-Oct-2025	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
343	RQ238111	OCC_235	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	For AMP work	17-Oct-2025	09:00	17-Oct-2025	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
344	RQ237856	OCC_235	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	15-Oct-2025	15:00	16-Oct-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
345	RQ237843	OCC_235	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works	14-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
346	RQ237855	OCC_235	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	13-Oct-2025	15:00	14-Oct-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
347	RQ237253	OCC_235	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bay 807R	11-Oct-2025	16:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	16:00	11-Oct-25	18:00	
348	RQ237845	OCC_235	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @BHIWANI(PG)	POWER GRID	D	FOR CSD Fine Tuning Work	11-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	
349	RQ238369	OCC_235	cpcc2_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG)	POWER GRID	D	For Circular Compliece of Modification in protection	10-Oct-2025	09:00	10-Oct-2025	18:00	Kindly approve.	PLANNED	Approved					To be clubbed with Line AMP/Outage work
350	RQ238368	OCC_235	cpcc2_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG)	POWER GRID	D	For Circular Compliece of Modification in protection	08-Oct-2025	09:00	08-Oct-2025	18:00	Kindly approve.	PLANNED	Approved					To be clubbed with Line AMP/Outage work

351	RQ237858	OCC_235	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	07-Oct-2025	17:00	08-Oct-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
352	RQ237844	OCC_235	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	POWER GRID	C	LILO of Meerut-Bhiwani TL at Narela GIS substation	07-Oct-2025	08:00	09-Oct-2025	18:00	along with line	PLANNED	Approved					To be clubbed with Line AMP/Outage work
353	RQ238117	OCC_235	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)	POWER GRID	D	FOR AMP of Line Reactor AND OTHER MAINTENANCE WORK	07-Oct-2025	08:00	07-Oct-2025	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
354	RQ237857	OCC_235	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	05-Oct-2025	17:00	06-Oct-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
355	RQ237860	OCC_235	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	03-Oct-2025	17:00	04-Oct-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
356	RQ237842	OCC_235	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	.AMP works for element and bay AMP,(DCRM DEW POINT, COIL CURRENT) works	03-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
357	RQ237859	OCC_235	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	01-Oct-2025	17:00	02-Oct-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
358	RQ237224	OCC_235	cpcc3_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	765kV Aligarh-Sikar II Line-2 AMP Work with Line Reactor AMP	15-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work

359	RQ238115	OCC_235	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	For AMP of Switchable Line Reactor and LR CB AMP Works	03-Oct-2025	09:00	04-Oct-2025	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
360	RQ238116	OCC_235	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	For AMP of Switchable Line Reactor and LR CB AMP Works	01-Oct-2025	08:00	02-Oct-2025	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
361	RQ236582	OCC_235	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1 @KHETRI (PKTSL)	BKTL	D	Compliance of COE(Protection) Observation & AMP Work	13-Oct-2025	16:00	13-Oct-2025	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage work
362	RQ236578	OCC_235	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1 @BIKANER(PG)	BKTL	D	Compliance of COE(Protection) Observation & AMP Work	13-Oct-2025	16:00	13-Oct-2025	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage work
363	RQ236577	OCC_235	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-2 @BIKANER(PG)	BKTL	D	Compliance of COE(Protection) Observation & AMP Work	09-Oct-2025	16:00	12-Oct-2025	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage work
364	RQ236581	OCC_235	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-2 @KHETRI (PKTSL)	BKTL	D	Compliance of COE(Protection) Observation & AMP Work	09-Oct-2025	16:00	12-Oct-2025	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage work
365	RQ236580	OCC_235	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1 @KHETRI (PKTSL)	BKTL	D	Compliance of COE(Protection) Observation & AMP Work	06-Oct-2025	16:00	08-Oct-2025	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage work
366	RQ236579	OCC_235	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1 @BIKANER(PG)	BKTL	D	Compliance of COE(Protection) Observation	06-Oct-2025	16:00	08-Oct-2025	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage work

367	RQ236947	OCC_235	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	31-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	08:00	31-Oct-25	18:00	
368	RQ236948	OCC_235	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	17-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
369	RQ236946	OCC_235	sldcrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
370	RQ236949	OCC_235	sldcrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
371	RQ236951	OCC_235	sldcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
372	RQ238225	OCC_235	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	05-Oct-2025	08:00	05-Oct-2025	18:00		PLANNED	Approved	05-Oct-25	08:00	05-Oct-25	18:00	
373	RQ236952	OCC_235	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
374	RQ238223	OCC_235	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
375	RQ238222	OCC_235	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	02-Oct-2025	08:00	02-Oct-2025	18:00		PLANNED	Approved	02-Oct-25	08:00	02-Oct-25	18:00	

376	RQ238221	OCC_235	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	
377	RQ238367	OCC_235	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWER GRID	D	AMP work	30-Oct-2025	08:00	30-Oct-2025	18:00	kindly approve.	PLANNED	Approved	30-Oct-25	08:00	30-Oct-25	18:00	
378	RQ238366	OCC_235	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA	POWER GRID	D	AMP work	29-Oct-2025	08:00	29-Oct-2025	18:00	kindly approve.	PLANNED	Approved	29-Oct-25	08:00	29-Oct-25	18:00	
379	RQ238168	OCC_235	cpcc1_sd	BAY	705 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	For AMP work	18-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	18:00	
380	RQ238167	OCC_235	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG) AND 765KV BUS 2 AT AJMER(PG)	POWER GRID	D	For AMP work	17-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
381	RQ238255	OCC_235	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID)	POWER GRID	D	For AMP work	17-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
382	RQ238254	OCC_235	cpcc1_sd	BAY	704 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	For AMP work	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
383	RQ238166	OCC_235	cpcc1_sd	BAY	704 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG)	POWER GRID	D	For AMP work	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
384	RQ238252	OCC_235	cpcc1_sd	BAY	712 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWER GRID	D	For AMP work	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	

385	RQ237124	OCC_235	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2- BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	AMP of 708 Bay	14-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00	
386	RQ238251	OCC_235	cpcc1_sd	BAY	714 TIE BAY - 765 KV GR.NOIDA_2(UPC) - MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWER GRID	D	For AMP work	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	
387	RQ237123	OCC_235	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP OF 706 BAY	13-Oct-2025	09:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	09:00	13-Oct-25	18:00	
388	RQ238185	OCC_235	cpcc1_sd	BAY	707 MAIN BAY - 765KV JHATIKARA- BHIWANI (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	For AMP work	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
389	RQ238164	OCC_235	cpcc1_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	POWER GRID	D	For AMP work	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
390	RQ238250	OCC_235	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR- MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT	POWER GRID	D	For AMP work	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
391	RQ237122	OCC_235	cpcc3_sd	BAY	705 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID) AND FUTURE AT 765 KV LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP of 705 Bay	11-Oct-2025	09:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	09:00	11-Oct-25	18:00	
392	RQ236983	OCC_235	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASI- FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	FOR AMP WORK.	11-Oct-2025	09:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	09:00	11-Oct-25	18:00	
393	RQ238184	OCC_235	cpcc1_sd	BAY	715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWER GRID	D	For AMP work	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	

394	RQ237223	OCC_235	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	APM WORK OF CB & CT AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
395	RQ238183	OCC_235	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWER GRID	D	For AMP work	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
396	RQ238175	OCC_235	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
397	RQ236950	OCC_235	sldcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	Quarterly Maintenance work	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
398	RQ237121	OCC_235	cpcc3_sd	BAY	714 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWER GRID	D	AMP OF CB & CT AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	07-Oct-2025	08:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	
399	RQ238174	OCC_235	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	07-Oct-2025	08:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	
400	RQ238197	OCC_235	cpcc1_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP work	07-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	08-Oct-25	18:00	
401	RQ238173	OCC_235	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
402	RQ238182	OCC_235	cpcc1_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE	POWER GRID	D	For AMP work	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
403	RQ238172	OCC_235	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	Bay Extension Work	04-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	08:00	04-Oct-25	18:00	

404	RQ238224	OCC_235	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	CB PENDING AMP TO BE CARRIED OUT	04-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	08:00	04-Oct-25	18:00	
405	RQ238181	OCC_235	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	For AMP work	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
406	RQ238201	OCC_235	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	For AMP work	03-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	04-Oct-25	18:00	
407	RQ238171	OCC_235	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
408	RQ238180	OCC_235	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	For AMP work	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	
409	RQ238253	OCC_235	cpcc1_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	For AMP work	01-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	
410	RQ238204	OCC_235	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	29-Oct-2025	08:00	30-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	08:00	30-Oct-25	18:00	
411	RQ238203	OCC_235	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27-Oct-2025	08:00	28-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	28-Oct-25	18:00	

412	RQ238202	OCC_235	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25-Oct-2025	08:00	26-Oct-2025	18:00		PLANNED	Approved	25-Oct-25	08:00	26-Oct-25	18:00	
413	RQ238205	OCC_235	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	23-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	08:00	24-Oct-25	18:00	
414	RQ238186	OCC_235	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	05-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	05-Oct-25	08:00	15-Oct-25	18:00	
415	RQ238187	OCC_235	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	05-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	05-Oct-25	08:00	15-Oct-25	18:00	
416	RQ238247	OCC_235	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For AMP work	18-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	18:00	
417	RQ238246	OCC_235	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For AMP work	17-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
418	RQ238245	OCC_235	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For AMP work	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	

419	RQ238244	OCC_235	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For AMP work	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
420	RQ238243	OCC_235	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For AMP work	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	
421	RQ238240	OCC_235	cpcc1_sd	BAY	707R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 @SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For AMP work	11-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	
422	RQ238239	OCC_235	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For AMP work	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
423	RQ238238	OCC_235	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For AMP work	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
424	RQ238237	OCC_235	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For AMP work	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	

425	RQ238236	OCC_235	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For AMP work	07-Oct-2025	08:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	
426	RQ238234	OCC_235	cpcc1_sd	BAY	705 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AND 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For AMP work	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
427	RQ238235	OCC_235	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For AMP work	04-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	08:00	04-Oct-25	18:00	
428	RQ238233	OCC_235	cpcc1_sd	BAY	701 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For AMP work	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
429	RQ238232	OCC_235	cpcc1_sd	BAY	702 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AND 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-1 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For AMP work	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	
430	RQ238242	OCC_235	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	For AMP work	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	

431	RQ238241	OCC_235	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	For AMP work	12-Oct-2025	08:00	12-Oct-2025	18:00		PLANNED	Approved	12-Oct-25	08:00	12-Oct-25	18:00	
432	RQ236533	OCC_235	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Regarding charging of 500MVA ICT-II R Phase unit (at present Spare Phase unit is charged as R Phase unit) after replacemen	28-Oct-2025	09:00	29-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	09:00	29-Oct-25	18:00	
433	RQ236532	OCC_235	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Testing and Maintenance of ICT unit, Relay and associated elements.	16-Oct-2025	09:00	17-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	09:00	17-Oct-25	18:00	
434	RQ236541	OCC_235	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	* SHUT DOWN OF 1000MVA ICT-II FOR- 1-Annual Routine relay and protection testing and maintenance of 1000	14-Oct-2025	09:00	16-Oct-2025	17:00		PLANNED	Approved	14-Oct-25	09:00	16-Oct-25	17:00	
435	RQ236565	OCC_235	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Works	02-Oct-2025	09:00	02-Oct-2025	17:00		PLANNED	Approved	02-Oct-25	09:00	02-Oct-25	17:00	
436	RQ236852	OCC_235	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWER GRID	D	FOR AMP OF ICT-2 AND SPARE ROTATION WORK	25-Oct-2025	09:00	25-Oct-2025	17:30		PLANNED	Approved	25-Oct-25	09:00	25-Oct-25	17:30	
437	RQ236903	OCC_235	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	Body Protection Modification as technical IOM/ Circulars Checking healthiness of Conservator Aircell in Y Phase and rectification works.	24-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	24-Oct-25	18:00	
438	RQ236851	OCC_235	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	FOR AMP WORK.	16-Oct-2025	09:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	09:00	16-Oct-25	18:00	
439	RQ236848	OCC_235	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	FOR AMP WORK.	13-Oct-2025	09:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	09:00	13-Oct-25	18:00	
440	RQ237740	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(P G)	POWER GRID	D	AMP WORKS and shrouds fitting work	11-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	

441	RQ237739	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	AMP WORKS and shrouds fitting work	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
442	RQ236850	OCC_235	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	FOR AMP WORK.	08-Oct-2025	09:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	09:00	08-Oct-25	18:00	
443	RQ237726	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	AMP Works	23-Oct-2025	17:00	23-Oct-2025	23:59	AMP WORKS	PLANNED	Approved	23-Oct-25	17:00	23-Oct-25	23:59	
444	RQ237725	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	AMP Works	22-Oct-2025	17:00	22-Oct-2025	23:59	AMP WORKS	PLANNED	Approved	22-Oct-25	17:00	22-Oct-25	23:59	
445	RQ237724	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	AMP Works	21-Oct-2025	17:00	21-Oct-2025	23:59	AMP WORKS	PLANNED	Approved	21-Oct-25	17:00	21-Oct-25	23:59	
446	RQ237963	OCC_235	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)		D	AMP work of 765/400 kV ICT-2	16-Oct-2025	16:00	16-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	16-Oct-25	16:00	16-Oct-25	18:00	
447	RQ237670	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	11-Oct-2025	16:00	12-Oct-2025	23:59		PLANNED	Approved	11-Oct-25	16:00	12-Oct-25	23:59	
448	RQ237669	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	09-Oct-2025	16:00	10-Oct-2025	23:59		PLANNED	Approved	09-Oct-25	16:00	10-Oct-25	23:59	
449	RQ237649	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	07-Oct-2025	16:00	08-Oct-2025	23:00		PLANNED	Approved	07-Oct-25	16:00	08-Oct-25	23:00	
450	RQ237668	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	07-Oct-2025	16:00	08-Oct-2025	23:59		PLANNED	Approved	07-Oct-25	16:00	08-Oct-25	23:59	
451	RQ237667	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	05-Oct-2025	16:00	06-Oct-2025	23:59		PLANNED	Approved	05-Oct-25	16:00	06-Oct-25	23:59	
452	RQ237648	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	05-Oct-2025	16:00	06-Oct-2025	23:00		PLANNED	Approved	05-Oct-25	16:00	06-Oct-25	23:00	
453	RQ237699	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)		C	ICT-4 R Phase	05-Oct-2025	08:00	08-Oct-2025	20:00		PLANNED	Approved	05-Oct-25	08:00	08-Oct-25	20:00	
454	RQ237647	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	03-Oct-2025	16:00	04-Oct-2025	23:00		PLANNED	Approved	03-Oct-25	16:00	04-Oct-25	23:00	
455	RQ237666	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	03-Oct-2025	16:00	04-Oct-2025	23:59		PLANNED	Approved	03-Oct-25	16:00	04-Oct-25	23:59	

456	RQ237681	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHVAR(PG)		D	AMP Works	03-Oct-2025	09:30	04-Oct-2025	16:00		PLANNED	Approved	03-Oct-25	09:30	04-Oct-25	16:00	
457	RQ237683	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	03-Oct-2025	09:00	04-Oct-2025	17:00		PLANNED	Approved	03-Oct-25	09:00	04-Oct-25	17:00	
458	RQ237703	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)		D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	03-Oct-2025	09:00	04-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	09:00	04-Oct-25	18:00	
459	RQ237665	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	01-Oct-2025	16:00	02-Oct-2025	23:59		PLANNED	Approved	01-Oct-25	16:00	02-Oct-25	23:59	
460	RQ237646	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	01-Oct-2025	16:00	02-Oct-2025	23:00		PLANNED	Approved	01-Oct-25	16:00	02-Oct-25	23:00	
461	RQ237702	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)		D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01-Oct-2025	09:00	02-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	09:00	02-Oct-25	18:00	
462	RQ237682	OCC_235	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01-Oct-2025	09:00	02-Oct-2025	17:00		PLANNED	Approved	01-Oct-25	09:00	02-Oct-25	17:00	
463	RQ236866	OCC_235	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
464	RQ236867	OCC_235	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
465	RQ236863	OCC_235	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	07-Oct-2025	08:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	
466	RQ236662	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	C	* For Tan delta of CTs, CB Timing test and general Maintenance	31-Oct-2025	09:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	09:00	31-Oct-25	18:00	
467	RQ237119	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	For insulator cleaning work	31-Oct-2025	09:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	09:00	31-Oct-25	18:00	
468	RQ237620	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1	POWER GRID	D	SD Nature defects rectifications	31-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	08:00	31-Oct-25	18:00	
469	RQ237118	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	For insulator cleaning work	30-Oct-2025	09:00	30-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	09:00	30-Oct-25	18:00	
470	RQ236661	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	C	* For Tan delta of CTs, CB Timing test and general Maintenance	30-Oct-2025	09:00	30-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	09:00	30-Oct-25	18:00	
471	RQ237063	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	Auto reclosure OFF in 400 KV Varanasi Allahabad Line	30-Oct-2025	07:00	30-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	07:00	30-Oct-25	18:00	

472	RQ237628	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	Rectification of SD Nature defects	29-Oct-2025	08:00	30-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	08:00	30-Oct-25	18:00	
473	RQ237189	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	28-Oct-2025	07:00	31-Oct-2025	19:00		PLANNED	Approved	28-Oct-25	07:00	31-Oct-25	19:00	
474	RQ237197	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWER GRID	D	Auto-reclosure disabled for Hot Line maintenance work	27-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	27-Oct-25	18:00	
475	RQ237627	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWER GRID	D	Rectification of SD Nature defects	27-Oct-2025	08:00	28-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	28-Oct-25	18:00	
476	RQ237158	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Auto-reclosure disabled for Hot Line maintenance work	26-Oct-2025	08:00	26-Oct-2025	18:00		PLANNED	Approved	26-Oct-25	08:00	26-Oct-25	18:00	Non auto may be allowed subject to NTPC consent
477	RQ237157	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Auto-reclosure disabled for Hot Line maintenance work	25-Oct-2025	08:00	25-Oct-2025	18:00		PLANNED	Approved	25-Oct-25	08:00	25-Oct-25	18:00	Non auto may be allowed subject to NTPC consent
478	RQ237188	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	25-Oct-2025	07:00	27-Oct-2025	19:00		PLANNED	Approved	25-Oct-25	07:00	27-Oct-25	19:00	
479	RQ237026	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	Insulator cleaning works.	25-Oct-2025	07:00	25-Oct-2025	18:00		PLANNED	Approved	25-Oct-25	07:00	25-Oct-25	18:00	
480	RQ237187	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	25-Oct-2025	07:00	27-Oct-2025	19:00		PLANNED	Approved	25-Oct-25	07:00	27-Oct-25	19:00	
481	RQ237082	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	D	Non-Auto mode of Ckt 1 is required during shutdown nature works in Ckt 2	24-Oct-2025	09:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	09:00	24-Oct-25	18:00	
482	RQ237083	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	D	For insulator replacement work	24-Oct-2025	09:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	09:00	24-Oct-25	18:00	
483	RQ237156	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Auto-reclosure disabled for Hot Line maintenance work	24-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	24-Oct-25	18:00	Non auto may be allowed subject to NTPC consent/ one line non auto may be allowed at a time in singrauli complex
484	RQ237025	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	For de-stringing and stringing of mid-span joints.	23-Oct-2025	09:00	24-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	09:00	24-Oct-25	18:00	
485	RQ237078	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	D	For insulator replacement work	23-Oct-2025	09:00	23-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	09:00	23-Oct-25	18:00	
486	RQ237883	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Auto reclosure disable for work in other ckt	23-Oct-2025	09:00	24-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	09:00	24-Oct-25	18:00	

487	RQ237079	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	D	Non-Auto mode of Ckt 2 is required during shutdown nature works in Ckt 1	23-Oct-2025	09:00	23-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	09:00	23-Oct-25	18:00	
488	RQ237155	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Auto-reclosure disabled for Hot Line maintenance work	23-Oct-2025	08:00	23-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	08:00	23-Oct-25	18:00	Non auto may be allowed subject to NTPC consent/ one line non auto may be allowed at a time in singrauli complex
489	RQ237154	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	Auto-reclosure disabled for Hot Line maintenance work	22-Oct-2025	08:00	22-Oct-2025	18:00		PLANNED	Approved	22-Oct-25	08:00	22-Oct-25	18:00	
490	RQ237165	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	22-Oct-2025	07:00	24-Oct-2025	19:00		PLANNED	Approved	22-Oct-25	07:00	24-Oct-25	19:00	
491	RQ237166	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	22-Oct-2025	07:00	24-Oct-2025	19:00		PLANNED	Approved	22-Oct-25	07:00	24-Oct-25	19:00	
492	RQ237882	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Auto reclosure disable for work in other ckt	21-Oct-2025	09:00	22-Oct-2025	18:00		PLANNED	Approved	21-Oct-25	09:00	22-Oct-25	18:00	
493	RQ237024	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For de-stringing and stringing of mid-span joints.	21-Oct-2025	09:00	22-Oct-2025	18:00		PLANNED	Approved	21-Oct-25	09:00	22-Oct-25	18:00	
494	RQ237153	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Auto-reclosure disabled for Hot Line maintenance work	21-Oct-2025	08:00	21-Oct-2025	18:00		PLANNED	Approved	21-Oct-25	08:00	21-Oct-25	18:00	
495	RQ236720	OCC_235	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	SAS upgradation testing and bay equipment testing	20-Oct-2025	08:00	21-Oct-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	20-Oct-25	08:00	21-Oct-25	18:00	May be allowed/ currently under outage
496	RQ237046	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Sag plate adjustment and attend shut down nature works	20-Oct-2025	08:00	20-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	08:00	20-Oct-25	18:00	
497	RQ237045	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Sag plate adjustment and attend shut down nature works	20-Oct-2025	08:00	20-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	08:00	20-Oct-25	18:00	
498	RQ237152	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Auto-reclosure disabled for Hot Line maintenance work	20-Oct-2025	08:00	20-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	08:00	20-Oct-25	18:00	

499	RQ237087	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	"Diamond formation is to carried out at location no: 1983-84 of 800KV HVDC Champa-Kurukshetra-I & II ,which is under crossing 400KV D/C Orai-Orai(UP)-I & II at location no: 34-35. Shutdown of 400kV Orai-Orai((UP)-I & II & 800kV Champa-Kurukshetra-Ckt-I & II are required simultaneously."	20-Oct-2025	06:00	21-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	06:00	21-Oct-25	18:00	Subject to real time grid condition & UP consent/Max two line shutdown at a time from both ends /May be planned on weekend
500	RQ237086	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	"Diamond formation is to carried out at location no: 1983-84 of 800KV HVDC Champa-Kurukshetra-I & II ,which is under crossing 400KV D/C Orai-Orai(UP)-I & II at location no: 34-35. Shutdown of 400kV Orai-Orai((UP)-I & II & 800kV Champa-Kurukshetra-Ckt-I & II are required simultaneously."	20-Oct-2025	06:00	21-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	06:00	21-Oct-25	18:00	Subject to real time grid condition & UP consent/Max two line shutdown at a time from both ends /May be planned on weekend
501	RQ237151	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	Aut0-reclosure disabled for Hot Line maintenance work	19-Oct-2025	08:00	19-Oct-2025	18:00		PLANNED	Approved	19-Oct-25	08:00	19-Oct-25	18:00	
502	RQ237180	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	18-Oct-2025	16:00	18-Oct-2025	23:00		PLANNED	Approved					Clubbed with 718
503	RQ237150	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	Aut0-reclosure disabled for Hot Line maintenance work	18-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	18:00	
504	RQ237044	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Sag plate adjustment and attend shut down nature works	18-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	18:00	
505	RQ237043	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Sag plate adjustment and attend shut down nature works	18-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	18:00	
506	RQ237070	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	"Replacement of insulator & AMP work at SS"	18-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	18:00	

507	RQ237069	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	Non auto mode	18-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	18:00	
508	RQ237179	OCC_235	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	17-Oct-2025	16:00	17-Oct-2025	23:00		PLANNED	Approved	17-Oct-25	17:00	17-Oct-25	23:00	May be given from 17:00Hrs
509	RQ237077	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	For insulator cleaning and rectification of shutdown nature defects	17-Oct-2025	09:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	09:00	17-Oct-25	18:00	
510	RQ237068	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	Non auto mode	17-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
511	RQ237067	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	"Replacement of insulator & AMP work at SS"	17-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
512	RQ237149	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	Aut0-reclosure disabled for Hot Line maintenance work	17-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
513	RQ237889	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWER GRID	D	Auto reclosure disable for work in other ckt	16-Oct-2025	10:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	10:00	16-Oct-25	18:00	
514	RQ237098	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1	POWER GRID	D	AMP of Line equipment of 400KV SHAHJAHANPUR(PG) - BAREILLY CKT-1(PG)	16-Oct-2025	10:00	16-Oct-2025	16:00		PLANNED	Approved	16-Oct-25	10:00	16-Oct-25	16:00	
515	RQ237148	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Aut0-reclosure disabled for Hot Line maintenance work	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
516	RQ237066	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Non auto mode for work in other ckt	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
517	RQ237041	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	"Diamond formation work by FATEHPUR TLM (shutdown of both the ckt required) & Replacement of insulator by Kanpur TL"	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	16:00	Subject to real time grid condition & max two line shutdown from both ends (upto 16:00Hrs)
518	RQ238274	OCC_235	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-RIHAND(PG) (PG) CKT-1	POWER GRID	C	Line Equipment CT, CVT & LA overhauling work & Also 400KV breaker X452 testing & isolators X489L, X489A CRM testing	16-Oct-2025	08:00	22-Oct-2025	18:00	shutdown is required for overhauling of 400KV HVDC line-1 equipment.	PLANNED	Approved	16-Oct-25	08:00	22-Oct-25	18:00	Shutdown may be allowed after shifting of Rihand-III towards WR/ No other line outage in Singrauli-Rihand complex

519	RQ237042	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	"Diamond formation work by FATEHPUR TLM (shutdown of both the ckt required & Replacement of damaged conductor by Kanpur TL"	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	16:00	Subject to real time grid condition & max two line shutdown from both ends (upto 16:00Hrs)
520	RQ237143	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	FOR rectification of Damaged Jumper At Loc 600	15-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	09:00	15-Oct-25	18:00	
521	RQ237142	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	AR off for Shutdown of CKT 2	15-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	09:00	15-Oct-25	18:00	
522	RQ238294	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Auto reclosure disable for work in other ckt	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	Non auto may be allowed subject to NTPC consent/ one line non auto may be allowed at a time in singrauli complex
523	RQ238295	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	For insulator cleaning	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
524	RQ236719	OCC_235	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	C	SAS upgradation testing and bay equipment testing	15-Oct-2025	08:00	16-Oct-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	15-Oct-25	08:00	16-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG consent
525	RQ237065	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Non auto mode for work in other ckt	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
526	RQ237147	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Aut0-reclosure disabled for Hot Line maintenance work	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
527	RQ236986	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWER GRID	D	Non auto-mode for working other ckt	14-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00	
528	RQ236985	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWER GRID	D	To attend shutdown nature defects identified by CC team	14-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00	
529	RQ237146	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	Aut0-reclosure disabled for Hot Line maintenance work	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	Non auto may be allowed subject to NTPC consent/ one line non auto may be allowed at a time in singrauli complex
530	RQ238292	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	For insulator cleaning	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
531	RQ238293	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Auto reclosure disable for work in other ckt	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	Non auto may be allowed subject to NTPC consent/ one line non auto may be allowed at a time in singrauli complex

532	RQ236663	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	PLC of 400 kv D/C (Quad moose) Tanda- Gonda T/L of SEUPPTCL	14-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	15-Oct-25	18:00	
533	RQ236996	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	DAC replacement in Y-phase of 400KV Sikar-1 main bay CB.	13-Oct-2025	10:00	14-Oct-2025	13:00		PLANNED	Approved	13-Oct-25	10:00	14-Oct-25	13:00	
534	RQ237059	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	"For rectification of hotspot in line by ALLAHABAD TLM AMP of line bay equipment at Kanpur."	13-Oct-2025	09:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	09:00	13-Oct-25	18:00	
535	RQ236718	OCC_235	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	C	SAS upgradation testing and bay equipment testing	13-Oct-2025	08:00	14-Oct-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	13-Oct-25	08:00	14-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG consent
536	RQ237038	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Replacement work of Porcelain Insulator to Polymer Insulator	13-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	14-Oct-25	18:00	
537	RQ237050	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	Interrupter overhauling of Tie-Bay-405-CB at Kanpur. (Make-CGL), AMP of line bay equipment at Kanpur & Panki end. S/d of line is required on continuous basis	13-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	18-Oct-25	18:00	Line bypassed at Kanpur/ Utility may clarify if only405 bay shutdown is required?
538	RQ237040	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Non-auto required for Porcelain to Polymer Insulator replacement work (400KV Fatehpur-Panki-01))	13-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	14-Oct-25	18:00	Non auto may be allowed subject to NTPC consent
539	RQ237163	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	For s/d nature defects rectification.	12-Oct-2025	09:00	12-Oct-2025	18:00		PLANNED	Approved	12-Oct-25	09:00	12-Oct-25	18:00	
540	RQ236700	OCC_235	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	For Commencement of overhead Stringing of 765kv D/C Fatehgarh-III to Beawar T/L (BTL)	12-Oct-2025	06:00	17-Oct-2025	20:00	A/R OFF Required	PLANNED	Approved	12-Oct-25	15:00	17-Oct-25	23:00	Non auto may be given from 15:00Hrs/Subject to Rajasthan & PG consent
541	RQ237162	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	For s/d nature defects rectification.	11-Oct-2025	09:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	09:00	11-Oct-25	18:00	
542	RQ237160	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	For s/d nature defects rectification.	10-Oct-2025	09:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	09:00	10-Oct-25	18:00	
543	RQ237112	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	AMP of line Bay equipment and Line reactor at Bareilly end	09-Oct-2025	10:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	10:00	09-Oct-25	18:00	

544	RQ236849	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	C	* Planned shutdown required for Annual Protection Testing and Bay Maintenance Work including 400KV Sarojini Nagar(Lucknow)-	09-Oct-2025	09:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	09:00	09-Oct-25	18:00	
545	RQ237021	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	D	AMP WORK: AMP work of Line Reactor, Reactor Bya, Line Bay as per preventive Maintenance format & schedule.	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
546	RQ237037	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Non-auto required for Porcelain to Polymer Insulator replacement work (400KV Singrauli-Fatehpur)	08-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	09-Oct-25	18:00	
547	RQ237049	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme & AMP of line bay equipment at Kanpur & Panki end	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
548	RQ237039	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	"Replacement work of Porcelain Insulator to Polymer Insulator by Fatehpur & AMP of Line Bay Equipment's & Line Reactor at Singrauli End by Vindhyacahal"	08-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	09-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
549	RQ237879	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	D	Auto reclosure disable for work in other ckt	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
550	RQ237074	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Non-Auto Reclose mode due to shutdown of ckt-II.	07-Oct-2025	09:30	07-Oct-2025	17:30		PLANNED	Approved	07-Oct-25	09:30	07-Oct-25	17:30	
551	RQ237075	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	400kV Bareilly-Kashipur ckt-II shutdown for TL Maintenance work.	07-Oct-2025	09:00	07-Oct-2025	17:30		PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	17:30	
552	RQ236984	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWER GRID	D	"To attend shutdown nature defects identified by CC team by PITHORAGARH TLM & FOR ATTENDING SHUTDOWN NATURE DEFECTS by SITARGANJ "	07-Oct-2025	09:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	18:00	
553	RQ236987	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWER GRID	D	Non auto-mode for working other ckt	07-Oct-2025	09:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	18:00	

554	RQ237073	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Non-Auto Reclose Mode due to shutdown of ckt-1.	06-Oct-2025	09:00	06-Oct-2025	17:30		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	17:30	
555	RQ237060	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	For rectification of hotspot in line.	06-Oct-2025	09:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	
556	RQ237072	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	400kV Bareilly-Kashipur-I shutdown for TL Maintenance work.	06-Oct-2025	09:00	06-Oct-2025	17:30		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	17:30	
557	RQ236913	OCC_235	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	400KV breaker-X652 overhauling work is to be carried out with OEM (Siemens) & Isolator replacement work X689A & X589B	06-Oct-2025	08:00	15-Oct-2025	18:00	Breaker is having tripping problems, overhauling work is urgently required..Also Old NEI Isolators replacement work is required.400K V Rihand stage-1	PLANNED	Approved	06-Oct-25	08:00	15-Oct-25	18:00	Shutdown may be allowed after shifting of Rihand-III towards WR/ No other line outage in Singrauli-Rihand complex
558	RQ237140	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	AR off Permission for PID testing	03-Oct-2025	09:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	18:00	
559	RQ237100	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects for line defect free status.	01-Oct-2025	09:00	03-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	09:00	03-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
560	RQ237062	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	C	SS103 Package Line reactor commissioning works at Allahabad SS.	01-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	09:00	15-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/
561	RQ236800	OCC_235	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	Shutdown required of 400KV D/C Kishenpur Dulhasti 2 (CKT 1 of D/C line) for the LILO arrangement of the existing 400kV Dulhasti (NH)-Kishenpur (PG) Ckt-2 at Kishtwar Substation, the following activities are to be carried out: differential relay retrofitting, commissioning, and testing at the Dulhasti end, PLCC commissioning at both ends & associated testing work	01-Oct-2025	08:00	10-Oct-2025	18:00	Shutdown is required for the 400KV D/C Kishenpur Dulhasti 2 (Ckt 1 of D/C Line)	PLANNED	Approved	01-Oct-25	08:00	10-Oct-25	18:00	Subject to NHPC & PG consent / All FTC formalities must be completed before the shutdown/

562	RQ237222	OCC_235	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	B phase isolator contact replacement	01-Oct-2025	08:00	01-Oct-2025	19:00		PLANNED	Approved	21-Sep-25	08:00	21-Sep-25	16:00	May be given subject to real time grid conditions /One circuit shutdown from both end at a time/PG consent/(08:00-16:00)
563	RQ236645	OCC_235	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	A/R in to Non auto mode is required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar (2nd) T/L (F3BTL)	01-Oct-2025	06:00	01-Oct-2025	20:00	A/R OFF Required	PLANNED	Approved	01-Oct-25	15:00	01-Oct-25	23:00	Non auto may be given from 15:00Hrs/Subject to Rajasthan consent
564	RQ238099	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	31-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	08:00	31-Oct-25	18:00	
565	RQ238097	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	30-Oct-2025	08:00	30-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	08:00	30-Oct-25	18:00	
566	RQ238098	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking/Tightening of dead end towers and tree trimming etc.	30-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	08:00	31-Oct-25	18:00	
567	RQ238086	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Jumper tightning and Insulator Cleaning	27-Oct-2025	08:00	29-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	29-Oct-25	18:00	
568	RQ238095	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking/Tightening of dead end towers and tree trimming etc.	27-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	27-Oct-25	18:00	
569	RQ238087	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	27-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	27-Oct-25	18:00	
570	RQ238088	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	27-Oct-25	18:00	
571	RQ238081	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Jumper tightning and Insulator Cleaning	24-Oct-2025	08:00	25-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	25-Oct-25	18:00	
572	RQ238082	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General maintenance	24-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	24-Oct-25	18:00	

573	RQ238077	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23-Oct-2025	08:00	23-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	08:00	23-Oct-25	18:00	
574	RQ238079	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 186 to 216.	23-Oct-2025	08:00	23-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	08:00	23-Oct-25	18:00	
575	RQ238080	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2	PSTCL	D	Jumper Checking/Tightning of dead end towers and tree trimming etc.	23-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	08:00	24-Oct-25	18:00	
576	RQ238072	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21-Oct-2025	08:00	21-Oct-2025	18:00		PLANNED	Approved	21-Oct-25	08:00	21-Oct-25	18:00	
577	RQ238070	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General maintenance	18-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	18:00	
578	RQ238065	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
579	RQ238060	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	
580	RQ238059	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Jumper Checking/Tightning of dead end towers and tree trimming etc.	13-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	14-Oct-25	18:00	
581	RQ238058	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 161 to 185.	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
582	RQ238056	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
583	RQ238055	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	Jumper tightning and Insulator Cleaning	13-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	15-Oct-25	18:00	
584	RQ238054	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1	PSTCL	D	Checking of tower structures, Ground maintenance and Tree pruning work.	11-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	

585	RQ238051	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
586	RQ238050	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1	PSTCL	D	Jumper Checking/Tightening of dead end towers and tree trimming etc.	09-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	10-Oct-25	18:00	
587	RQ238048	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	Jumper tightning and Insulator Cleaning	09-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	10-Oct-25	18:00	
588	RQ237941	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking/Tightening of dead end towers and tree trimming etc.	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
589	RQ237937	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
590	RQ237936	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General maintenance	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
591	RQ237940	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 161 to 175.	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
592	RQ237935	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking/Tightening of dead end towers and tree trimming etc.	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
593	RQ237929	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
594	RQ237928	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General maintenance	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
595	RQ237931	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 141 to 160.	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
596	RQ236630	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	* Cleaning of Disc insulator, removing kite manjha, removing bird beat bird nest from the line. Jumper tight	30-Oct-2025	08:00	31-Oct-2025	17:00		PLANNED	Approved	30-Oct-25	08:00	31-Oct-25	17:00	May be given subject to real time grid conditions/One circuit shutdown at a time in Anpara complex

597	RQ236671	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	D	For BAY MAINTENACE of line and COMMISSIONING OF EVENT LOGGER.	29-Oct-2025	09:00	30-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	09:00	30-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time in Anpara complex
598	RQ236627	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* Cleaning of Disc insulator, removing kite manjha, removing bird beat bird nest from the line. Jumper tight	27-Oct-2025	08:00	29-Oct-2025	17:00		PLANNED	Approved	27-Oct-25	08:00	29-Oct-25	17:00	May be given subject to real time grid conditions/One circuit shutdown at a time in Anpara complex
599	RQ236659	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	* For Tan delta of CTs, CB Timing test and general Maintenance	24-Oct-2025	09:00	24-Oct-2025	18:00		PLANNED	Approved					clubbed with 598
600	RQ236917	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	Stringing activity of crossing span between AP 49/0 & AP 49A/0 of 400 kV D/C Jalpura- Khurja Transmission line of TP KJPTL	20-Oct-2025	07:00	21-Oct-2025	19:00		PLANNED	Approved	20-Oct-25	07:00	21-Oct-25	19:00	Subject to real time grid condition /One line shutdown at a time from both ends /May be planned on weekend
601	RQ237159	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	19-Oct-2025	07:00	21-Oct-2025	19:00	Up consent to be obtained	PLANNED	Approved	19-Oct-25	07:00	21-Oct-25	19:00	
602	RQ236658	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* For Taking in Circuit of Non Switchable 50MVAR Line Reactor at 400KV S/S Sultanpur	16-Oct-2025	10:00	16-Oct-2025	16:00		PLANNED	Approved	16-Oct-25	10:00	16-Oct-25	16:00	
603	RQ236569	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	* PRE FESTIVE MAINTENANCE OF 400KV AZH-TANDA BAT AT 400KV S/S AZAMGARH	16-Oct-2025	10:00	16-Oct-2025	17:00		PLANNED	Approved	16-Oct-25	10:00	16-Oct-25	17:00	
604	RQ236638	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening Defective Polymer replacement Work	16-Oct-2025	10:00	18-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	10:00	18-Oct-25	18:00	
605	RQ236642	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* FOR ROUTIEN TESTING AND MAINTENANCE AND LINE MAINTENANCE	15-Oct-2025	10:00	16-Oct-2025	17:00		PLANNED	Approved	15-Oct-25	10:00	16-Oct-25	17:00	
606	RQ236570	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* PRE FESTIVE MAINTENANCE OF 400KV AZH-SARNATH BAY AT 400KV S/S AZAMGARH	15-Oct-2025	10:00	15-Oct-2025	17:00		PLANNED	Approved	15-Oct-25	10:00	15-Oct-25	17:00	
607	RQ236670	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	D	For BAY MAINTENACE of line and COMMISSIONING OF EVENT LOGGER.	15-Oct-2025	09:00	16-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	09:00	16-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time in Anpara complex

608	RQ236906	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Stringing activity of crossing span between AP 38A/0 & AP 39/0 of 400 kV D/C Jalpura Khurja Transmission line of TP JKJPTL	14-Oct-2025	07:00	15-Oct-2025	19:00		PLANNED	Approved	14-Oct-25	07:00	15-Oct-25	19:00	Subject to real time grid condition /Max two line shutdown at a time from both ends /Load to be managed by UP
609	RQ236907	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2	UPPTCL	D	Stringing activity of crossing span between AP 38A/0 & AP 39/0 of 400 kV D/C Jalpura Khurja Transmission line of TP JKJPTL	14-Oct-2025	07:00	15-Oct-2025	19:00		PLANNED	Approved	14-Oct-25	07:00	15-Oct-25	19:00	Subject to real time grid condition /Max two line shutdown at a time from both ends /Load to be managed by UP
610	RQ236568	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	* PRE FESTIVE MAINTENANCE OF 400KV AZH-GORAKHPUR BAY AT 400KV S/S AZAMGARH	13-Oct-2025	10:00	13-Oct-2025	17:00		PLANNED	Approved	13-Oct-25	10:00	13-Oct-25	17:00	
611	RQ236846	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening Defective Polymer replacement Work	13-Oct-2025	10:00	15-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	10:00	15-Oct-25	18:00	
612	RQ236641	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	* FOR ROUTIEN BAY MAINTENANCE AND LINE MAINTENANCE	13-Oct-2025	10:00	14-Oct-2025	17:00		PLANNED	Approved	13-Oct-25	10:00	14-Oct-25	17:00	
613	RQ236646	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-PANKI-TPS-I LINE FOR PROTECTION TESTING AND >X RECTIFYING CIRCUIT PROBLEM OF EVENT LOGGER	13-Oct-2025	08:00	15-Oct-2025	17:00		PLANNED	Approved	13-Oct-25	08:00	15-Oct-25	17:00	
614	RQ236629	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of Disc insulator, removing kite manjha, removing bird beat bird nest from the line. Jumper tight	13-Oct-2025	08:00	17-Oct-2025	17:00		PLANNED	Approved	13-Oct-25	08:00	17-Oct-25	17:00	May be given subject to real time grid conditions/One circuit shutdown at a time in Anpara complex
615	RQ236656	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	10-Oct-2025	10:00	10-Oct-2025	16:00		PLANNED	Approved	10-Oct-25	10:00	10-Oct-25	16:00	
616	RQ236571	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* PRE FESTIVE MAINTENANCE OF 400KV AZH-MAU LINE BAY AT 400KV S/S AZAMGARH	10-Oct-2025	10:00	10-Oct-2025	17:00		PLANNED	Approved	10-Oct-25	10:00	10-Oct-25	17:00	
617	RQ236669	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For BAY MAINTENACE of line and COMMISIONING OF EVENT LOGGER.	10-Oct-2025	09:00	11-Oct-2025	18:00		PLANNED	Approved					clubbed with 624
618	RQ236657	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* For Taking out of Circuit of Non Switchable 50MVAR Line Reactor at 400KV S/S Sultanpur	09-Oct-2025	10:00	09-Oct-2025	15:00		PLANNED	Approved	09-Oct-25	10:00	09-Oct-25	15:00	

619	RQ236835	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR(PG)-ROSA(UPC) (UP) CKT-2	UPPTCL	D	Annual tower maintenance,bay maintenance, CRP maintenance and Testing.	09-Oct-2025	09:00	10-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	09:00	10-Oct-25	18:00	
620	RQ237161	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2 -MATHURA (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	09-Oct-2025	07:00	12-Oct-2025	19:00		PLANNED	Approved	09-Oct-25	07:00	12-Oct-25	19:00	
621	RQ236738	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)- MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	For Repairing of C Bus Pantograph Isolator	08-Oct-2025	10:00	08-Oct-2025	16:00	UP	PLANNED	Approved	08-Oct-25	10:00	08-Oct-25	16:00	
622	RQ236631	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* planned shut down is being applied for jumper tightening ,removing bird nest, lopping chopping of trees,and other m	08-Oct-2025	09:00	09-Oct-2025	17:00		PLANNED	Approved	08-Oct-25	09:00	09-Oct-25	17:00	
623	RQ236668	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	For BAY MAINTENACE of line and COMMISSIONING OF EVENT LOGGER.	08-Oct-2025	09:00	09-Oct-2025	18:00		PLANNED	Approved					clubbed with 598
624	RQ236628	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of Disc insulator, removing kite manjha, removing bird beat bird nest from the line. Jumper tight	08-Oct-2025	08:00	11-Oct-2025	17:00		PLANNED	Approved	08-Oct-25	08:00	11-Oct-25	17:00	May be given subject to real time grid conditions/One circuit shutdown at a time in Anpara complex
625	RQ236649	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI - REWA ROAD LINE FOR REPLACEMENT OF PRV AND >X CENTRIFUGING OF 50MVAR LINE REACTOR.	08-Oct-2025	08:00	11-Oct-2025	17:00		PLANNED	Approved	08-Oct-25	08:00	11-Oct-25	17:00	
626	RQ236644	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	* FOR ROUTINE BAY MAINTENANCE AND LINE MAINTENANCE	07-Oct-2025	10:00	08-Oct-2025	17:00		PLANNED	Approved	07-Oct-25	10:00	08-Oct-25	17:00	
627	RQ236660	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	C	* For Tan delta of CTs, CB Timing test and general Maintenance	07-Oct-2025	09:00	07-Oct-2025	18:00		PLANNED	Approved					clubbed with 624
628	RQ236834	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR(PG)-ROSA(UPC) (UP) CKT-1	UPPTCL	D	Annual tower maintenance,bay maintenance, CRP maintenance and Testing.	07-Oct-2025	09:00	08-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	09:00	08-Oct-25	18:00	
629	RQ236796	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* CB time testing and other maintenance work	07-Oct-2025	09:00	07-Oct-2025	17:00		PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	17:00	
630	RQ236665	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	Preventive maintenance of 400 kV Unnao-Agra line	07-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	10-Oct-25	18:00	

631	RQ236667	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	For BAY MAINTENACE of line and COMMISSIONING OF EVENT LOGGER.	06-Oct-2025	09:00	07-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	09:00	07-Oct-25	18:00	clubbed with 596
632	RQ236795	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	* CB time testing and other maintenance work	06-Oct-2025	09:00	06-Oct-2025	17:00		PLANNED	Approved					clubbed with 614
633	RQ236797	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	For Tan delta of CTs, CB Timing test and General maintenance	06-Oct-2025	09:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	
634	RQ236643	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	* FOR ROUTIEN BAY MAINTENANCE AND LINE MAINTENANCE	05-Oct-2025	10:00	06-Oct-2025	17:00		PLANNED	Approved	05-Oct-25	10:00	06-Oct-25	17:00	
635	RQ236626	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	* Cleaning of Disc insulator, removing kite manjha, removing bird beat bird nest from the line. Jumper tight	04-Oct-2025	08:00	07-Oct-2025	17:00		PLANNED	Approved	04-Oct-25	08:00	07-Oct-25	17:00	
636	RQ236648	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR REPLACEMENT OF PRV CENTRIFUSING OF 50MVAR LINE REACTOR	03-Oct-2025	08:00	06-Oct-2025	17:00		PLANNED	Approved	03-Oct-25	08:00	06-Oct-25	17:00	
637	RQ237071	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Stringing activity of crossing span between AP 14 & AP15 of 400 kV D/C Jalpura Khurja Trasmission Line of TP JKJPTL	03-Oct-2025	07:00	04-Oct-2025	19:00	400 kV D/C Aligarh-Sikandrabad Transmission Line (CKT 1 &2)	PLANNED	Approved	03-Oct-25	07:00	04-Oct-25	19:00	Subject to real time grid condition /One line shutdown at a time from both end
638	RQ236625	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-I	02-Oct-2025	10:00	02-Oct-2025	17:00		PLANNED	Approved	02-Oct-25	10:00	02-Oct-25	17:00	
639	RQ236624	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	01-Oct-2025	10:00	01-Oct-2025	17:00		PLANNED	Approved	01-Oct-25	10:00	01-Oct-25	17:00	
640	RQ236969	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Yearly and Quarterly Maintenance work	30-Oct-2025	08:00	30-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	08:00	30-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Subject to revival of 765KV Anta-Phagi ckt-3

641	RQ236968	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Yearly and Quarterly Maintenance work	28-Oct-2025	08:00	28-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	08:00	28-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Subject to revival of 765KV Anta-Phagi ckt-4
642	RQ236960	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Yearly and Quarterly Maintenance work	17-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Subject to revival of 765KV Anta-Phagi ckt-1
643	RQ236959	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Yearly and Quarterly Maintenance work	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Subject to revival of 765KV Anta-Phagi ckt-2
644	RQ237108	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	15-Oct-2025	14:00	15-Oct-2025	20:00		PLANNED	Approved	15-Oct-25	15:00	15-Oct-25	23:00	May be given from 15:00Hrs/ no other line outage from both ends
645	RQ236712	OCC_235	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	For Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (F3BTL)	15-Oct-2025	09:00	23-Oct-2025	18:00	A/R OFF Required	PLANNED	Approved	15-Oct-25	09:00	23-Oct-25	18:00	
646	RQ236713	OCC_235	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	For Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (F3BTL)	15-Oct-2025	09:00	23-Oct-2025	18:00	A/R OFF Required	PLANNED	Approved	15-Oct-25	15:00	23-Oct-25	23:00	Non auto may be given from 15:00Hrs/Subject to Rajasthan consent
647	RQ237192	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
648	RQ237104	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	15-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	16:00	16-Oct-25	23:00	May be given from 16:00Hrs
649	RQ237107	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance both end	13-Oct-2025	14:00	14-Oct-2025	20:00		PLANNED	Approved	13-Oct-25	16:00	14-Oct-25	23:00	May be given from 16:00Hrs/ subject to real time grid condition & no other line outage from both ends
650	RQ237105	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	13-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	15:00	14-Oct-25	23:00	Subject to real time grid condition & Rajasthan consent /May be given from 15:00Hrs / No other line shutdown from both ends
651	RQ237186	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	C	Replacement/rectification of damaged Optical ground Wire(OPGW) and related hardware , including stringing and re-stringing, at loc no 6 to 9 and 19 to 20 . Of 400 KV D/C KANKANI - PACHPDRA - JODHPUR-II LINE LILO section	13-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	12-Oct-25	18:00	Shutdown may be allowed on weekend subject to real time grid condition / Load to be managed by Rajasthan

652	RQ237177	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	C	Replacement/rectification of damaged Optical ground Wire(OPGW) and related hardware , including stringing and re-stringing, at loc no 6 to 9 and 19 to 20 . Of 400 KV D/C KANKANI - PACHPDRA - JODHPUR-II LINE LILO section	13-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	12-Oct-25	18:00	Shutdown may be allowed on weekend subject to real time grid condition / Load to be managed by Rajasthan
653	RQ237203	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned maintenance	11-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	
654	RQ237205	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	15:00	10-Oct-25	23:00	May be given from 15:00Hrs/ subject to real time grid condition & no other line outage from both ends
655	RQ237182	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	09-Oct-2025	16:00	09-Oct-2025	23:00		PLANNED	Approved	09-Oct-25	17:00	09-Oct-25	23:00	May be given from 17:00Hrs
656	RQ237102	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	To attend damaged spacer of Quad moose Akal- Kakani line at various locations	09-Oct-2025	14:00	10-Oct-2025	20:00		PLANNED	Approved	09-Oct-25	16:00	10-Oct-25	23:00	May be given from 16:00Hrs/ subject to real time grid condition & no other line outage from both ends
657	RQ237206	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
658	RQ237181	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	08-Oct-2025	16:00	08-Oct-2025	23:00		PLANNED	Approved	08-Oct-25	17:00	08-Oct-25	23:00	May be given from 17:00Hrs
659	RQ237191	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Raplacement work of burnt and damaged isolators	07-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	08-Oct-25	18:00	
660	RQ237204	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	06-Oct-2025	16:00	11-Oct-2025	23:00		PLANNED	Approved	06-Oct-25	17:00	11-Oct-25	23:00	May be given from 17:00Hrs
661	RQ237183	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	06-Oct-2025	16:00	07-Oct-2025	23:00		PLANNED	Approved	06-Oct-25	17:00	07-Oct-25	23:00	May be given from 17:00Hrs
662	RQ237207	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	06-Oct-2025	16:00	11-Oct-2025	23:00		PLANNED	Approved	06-Oct-25	17:00	11-Oct-25	23:00	May be given from 17:00Hrs

663	RQ237106	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tighteningAttending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	06-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	15:00	10-Oct-25	23:00	Subject to real time grid condition on daily basis subject to revival of Jaisalmer-Barmer DC/One line shutdown at a time from both ends /May be given from 16:00Hrs
664	RQ237103	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Shutdown is required at both end to Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tighteningAttending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	06-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	15:00	10-Oct-25	23:00	Subject to real time grid condition on daily basis subject to revival of Jaisalmer-Barmer DC/One line shutdown at a time from both ends /May be given from 16:00Hrs
665	RQ237184	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	04-Oct-2025	16:00	04-Oct-2025	23:00		PLANNED	Approved	04-Oct-25	17:00	04-Oct-25	23:00	May be given from 17:00Hrs
666	RQ236832	OCC_235	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	For Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (F3BTL)	04-Oct-2025	09:00	13-Oct-2025	18:00	A/R OFF Required	PLANNED	Approved	04-Oct-25	15:00	13-Oct-25	23:00	Non auto may be given from 15:00Hrs/Subject to Rajasthan consent
667	RQ236833	OCC_235	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	For Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (F3BTL)	04-Oct-2025	09:00	13-Oct-2025	18:00	A/R OFF Required	PLANNED	Approved	04-Oct-25	15:00	13-Oct-25	23:00	Non auto may be given from 15:00Hrs/Subject to Rajasthan consent
668	RQ237190	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVU N)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Raplacement work of burnt and damaged isolators	04-Oct-2025	08:00	05-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	08:00	05-Oct-25	18:00	
669	RQ237178	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	03-Oct-2025	16:00	03-Oct-2025	23:00		PLANNED	Approved	03-Oct-25	17:00	03-Oct-25	23:00	May be given from 17:00Hrs

670	RQ237185	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Shutdown is required on 19.09.2025 For removing of existing IPS tube from 400KV CB to 400KV Isolator 389BC of Tie Bay (352T) of 400KV Merta Kankani line for construction of new 400KV CT's foundations and structures for construction of Transmission Elements (1x500MVA, 400/220KV Transformer at 400KV GSS Merta)	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	16:00	01-Oct-25	23:00	May be given from 16:00Hrs/ subject to real time grid condition & no other line outage from both ends/ date may be revised to 19.09.2025
671	RQ236664	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	PLC of 400 kv D/C (Quad moose) Tanda- Gonda T/L of SEUPPTCL	30-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	08:00	31-Oct-25	18:00	
672	RQ237141	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AR off Permission for PID testing	04-Oct-2025	09:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	09:00	04-Oct-25	18:00	
673	RQ238041	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	Bus Bar relay testing work of 400 kv Bus-2 through 427 Bay	29-Oct-2025	14:00	29-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	29-Oct-25	14:00	29-Oct-25	18:00	
674	RQ238042	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1		D	Bus Bar relay testing work of 400 kv Bus-2	29-Oct-2025	09:00	29-Oct-2025	13:00	Kindly approve.	PLANNED	Approved	29-Oct-25	09:00	29-Oct-25	13:00	
675	RQ238043	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MOGA(PG) (PS) CKT-1		D	Bus Bar relay testing work of 400 kv Bus-2	28-Oct-2025	14:00	28-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	28-Oct-25	14:00	28-Oct-25	18:00	
676	RQ237527	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1		D	Retrofitment of Main Bay & Tie Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	28-Oct-2025	09:00	29-Oct-2025	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved					Clubbed with 806
677	RQ237514	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	Rectification of Shutdown Nature Defects	28-Oct-2025	08:00	28-Oct-2025	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 2	PLANNED	Approved	28-Oct-25	08:00	28-Oct-25	18:00	
678	RQ237563	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	relay retrofitting	28-Oct-2025	08:00	28-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	08:00	28-Oct-25	18:00	

679	RQ237609	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	relay retrofitting	28-Oct-2025	08:00	28-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	08:00	28-Oct-25	18:00	
680	RQ238037	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	For AMP and Hotspot attending work in Line BAY and Bus Bar relay testing work	27-Oct-2025	09:00	27-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	27-Oct-25	09:00	27-Oct-25	18:00	
681	RQ237293	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD Nature defects rectifications	27-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	16:00	27-Oct-25	23:00	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a time/ May be given from 16:00Hrs
682	RQ237608	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	relay retrofitting	27-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	27-Oct-25	18:00	
683	RQ237562	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	relay retrofitting	27-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	27-Oct-25	18:00	
684	RQ237991	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRS S XXIX) (NRSS XXIX) CKT-2		D	Rectification of S/D based defects of the line	26-Oct-2025	09:00	26-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	26-Oct-25	09:00	26-Oct-25	18:00	May be given subject to real time grid conditions & revival multiple line outage on Tower collapse at Sambha/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
685	RQ237271	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For attending major Sag Mismatch issue in between location no 293-301 by Kankroli TLM & for A/R relay logic rectification work by Ajmer SS	26-Oct-2025	08:00	29-Oct-2025	18:00		PLANNED	Approved	26-Oct-25	15:00	29-Oct-25	23:00	May be rejected due to outage of Jaisalmer-Barmer D/C due to Tower collapsed . Utility may apply the shutdown in D-5 basis for Post OCC approval
686	RQ237526	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		C	Retrofitment of Line Isolator of Bassi-Heerapura ckt-1 at Heerapura GSS	25-Oct-2025	09:00	27-Oct-2025	18:00	Line along with Line Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	25-Oct-25	09:00	27-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Subject to Rajasthan consent
687	RQ237517	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification work	25-Oct-2025	08:00	31-Oct-2025	18:00	Non auto mode of other charge circuit required	PLANNED	Approved	25-Oct-25	16:00	31-Oct-25	23:00	May be given from 16:00Hrs
688	RQ238040	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	Bus Bar relay testing work of 400 kV Bus-1 through 426 Bay	24-Oct-2025	14:00	24-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	24-Oct-25	14:00	24-Oct-25	18:00	
689	RQ238372	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D based defects of the line	24-Oct-2025	09:00	24-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	24-Oct-25	09:00	24-Oct-25	18:00	

690	RQ238039	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1		D	For AMP and Hotspot attending work in Line BAY and Bus Bar relay testing work of 400 kV Bus-1	23-Oct-2025	09:00	23-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	23-Oct-25	09:00	23-Oct-25	18:00	
691	RQ237566	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	stringing (Overhead & Diamond crossing)work	23-Oct-2025	08:00	30-Oct-2025	19:00	765KV D/C KHETRI-NARELA TLC STRINGING WORK	PLANNED	Approved	23-Oct-25	08:00	30-Oct-25	19:00	Subject to real time grid condition /One line shutdown at a time from both ends
692	RQ237569	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For Power line crossing Stringing work in 765KV D/C Bhadla -II PS Sikar -II TL	23-Oct-2025	08:00	25-Oct-2025	19:00	For Power line crossing Stringing work in 765KV D/C Bhadla -II PS Sikar -II TL	PLANNED	Approved	23-Oct-25	15:00	25-Oct-25	23:00	Subject to real time grid condition /Max two line shutdown at a time from both ends /May be given from 15:00Hrs
693	RQ237568	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For Power line crossing Stringing work in 765KV D/C Bhadla -II PS Sikar -II TL	23-Oct-2025	08:00	25-Oct-2025	19:00	For Power line crossing Stringing work in 765KV D/C Bhadla -II PS Sikar -II TL	PLANNED	Approved	23-Oct-25	15:00	25-Oct-25	23:00	Subject to real time grid condition /Max two line shutdown at a time from both ends /May be given from 15:00Hrs
694	RQ237522	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work by Khetri & For defect rectification work by Sikar 2	23-Oct-2025	08:00	24-Oct-2025	18:00	Non auto mode of other charge circuit required	PLANNED	Approved	23-Oct-25	16:00	24-Oct-25	23:00	May be given from 16:00Hrs
695	RQ237363	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	22-Oct-2025	09:00	22-Oct-2025	18:00		PLANNED	Approved	22-Oct-25	15:00	22-Oct-25	23:00	May be given subject to real time grid condition/ One ckt shutdown at a time from 15:00Hrs
696	RQ238036	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	For AMP and Hotspot attending work in Line BAY and Bus Bar relay testing work of 400 kV Bus-1	22-Oct-2025	09:00	22-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	22-Oct-25	09:00	22-Oct-25	18:00	
697	RQ238373	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D based defects of the line	22-Oct-2025	09:00	22-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	22-Oct-25	09:00	22-Oct-25	18:00	
698	RQ237525	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		C	Retrofitment of Line Isolator of Bassi-Heerapura ckt-2 at Heerapura GSS by Bassi SS & Rectification of SD Nature defects by Bassi TLM	22-Oct-2025	09:00	24-Oct-2025	18:00	Line along with Line Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	22-Oct-25	09:00	24-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Subject to Rajasthan consent
699	RQ237539	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		C	CVT replacement work	22-Oct-2025	08:00	23-Oct-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	22-Oct-25	08:00	23-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Dadri consent/ May be given for 1 day shutdown
700	RQ238038	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1		D	Bus Bar relay retrofitting & LBB relay testing	21-Oct-2025	09:00	21-Oct-2025	13:00	Kindly approve.	PLANNED	Approved	21-Oct-25	09:00	21-Oct-25	13:00	

701	RQ237990	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	21-Oct-2025	08:00	21-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	21-Oct-25	08:00	21-Oct-25	18:00	
702	RQ237593	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance at Kotputli Substation	20-Oct-2025	09:00	20-Oct-2025	18:00	For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Approved	20-Oct-25	09:00	20-Oct-25	18:00	
703	RQ237502	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Non auto for Non-Shutdown Nature defects rectification work	20-Oct-2025	09:00	25-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	09:00	25-Oct-25	18:00	
704	RQ237501	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Non auto for Non-Shutdown Nature defects rectification work	20-Oct-2025	09:00	25-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	09:00	25-Oct-25	18:00	
705	RQ237538	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		C	CVT replacement work	20-Oct-2025	08:00	21-Oct-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	20-Oct-25	08:00	21-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Dadri consent/ May be given for 1 day shutdown
706	RQ237989	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	20-Oct-2025	08:00	20-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	20-Oct-25	08:00	20-Oct-25	18:00	
707	RQ237544	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance at Kotputli Substation	19-Oct-2025	09:00	19-Oct-2025	18:00	For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Approved	19-Oct-25	09:00	19-Oct-25	18:00	
708	RQ237585	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	19-Oct-2025	08:00	21-Oct-2025	18:00	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	PLANNED	Approved	19-Oct-25	08:00	21-Oct-25	18:00	Subject to real time grid condition /Max two line shutdown at a time from both ends
709	RQ237516	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For defect rectification work	19-Oct-2025	08:00	24-Oct-2025	18:00	Non auto mode of other charge circuit required	PLANNED	Approved	19-Oct-25	16:00	24-Oct-25	23:00	May be given from 16:00Hrs
710	RQ237586	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	19-Oct-2025	08:00	21-Oct-2025	18:00	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	PLANNED	Approved	19-Oct-25	08:00	21-Oct-25	18:00	Subject to real time grid condition /Max two line shutdown at a time from both ends
711	RQ237362	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	18-Oct-2025	09:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	15:00	18-Oct-25	23:00	May be given subject to real time grid condition/ One ckt shutdown at a time from 15:00Hrs

712	RQ237537	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		C	CVT replacement work	18-Oct-2025	08:00	19-Oct-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ May be given for 1 day shutdown
713	RQ237361	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2		D	AMP of line elements	17-Oct-2025	16:00	21-Oct-2025	23:00	for AMP works	PLANNED	Approved	17-Oct-25	16:00	21-Oct-25	23:00	May be given from 16:00Hrs
714	RQ237448	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects	17-Oct-2025	08:00	19-Oct-2025	18:00	S/D required timely	PLANNED	Approved	17-Oct-25	08:00	19-Oct-25	18:00	
715	RQ237988	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	17-Oct-2025	08:00	17-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
716	RQ237493	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	to attend SD nature works	17-Oct-2025	08:00	17-Oct-2025	18:00	SHUTDOWN	PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
717	RQ237494	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	Non-auto mode	17-Oct-2025	08:00	17-Oct-2025	18:00	NON AUTO MODE	PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
718	RQ237421	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of bird diverters and rectification of Shut-down nature defects	16-Oct-2025	15:00	30-Oct-2025	23:00	A/R of charged circuit is to be kept on Non auto mode	PLANNED	Approved	16-Oct-25	17:00	30-Oct-25	23:00	May be given from 17:00Hrs
719	RQ237423	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of bird diverters and rectification of Shut-down nature defects	16-Oct-2025	15:00	30-Oct-2025	23:00	A/R of charged circuit is to be kept on Non auto mode	PLANNED	Approved	16-Oct-25	17:00	30-Oct-25	23:00	May be given from 17:00Hrs
720	RQ237618	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		C	Removal of LILO of Bawana-Mandola TL and connection at Narela GIS SS, DTPC connection and testing	16-Oct-2025	09:00	18-Oct-2025	18:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after Commissioning of Narela S/s
721	RQ237619	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		C	Removal of LILO of Bawana-Mandola TL and connection at Narela GIS SS, DTPC connection and testing	16-Oct-2025	09:00	18-Oct-2025	18:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after Commissioning of Narela S/s
722	RQ237515	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	Non-auto mode for OPGW Defect Rectification Works	16-Oct-2025	08:00	16-Oct-2025	18:00	Non-auto mode for OPGW Defect Rectification Works	PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
723	RQ237536	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		C	CVT replacement work	16-Oct-2025	08:00	17-Oct-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ May be given for 1 day shutdown

724	RQ237447	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects by Kota & Ajmer	16-Oct-2025	08:00	18-Oct-2025	18:00	Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Approved	16-Oct-25	08:00	18-Oct-25	18:00	
725	RQ237987	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	16-Oct-2025	08:00	16-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
726	RQ237492	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	Non-auto mode	16-Oct-2025	08:00	16-Oct-2025	18:00	NON AUTO MODE	PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
727	RQ237513	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	16-Oct-2025	08:00	17-Oct-2025	20:00	Non-auto Mode of 400 KV Kabulpaur - Bhiwani T/L Ckt - 1, 400 KV Bhiwani (PG) - Bhiwani (BBMB) T/L Ckt-1	PLANNED	Approved	16-Oct-25	08:00	17-Oct-25	20:00	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a time
728	RQ237491	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	to attend SD nature works	16-Oct-2025	08:00	16-Oct-2025	18:00	SHUTDOWN	PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
729	RQ237498	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		C	Diversion work for HORC(HRIDC)	15-Oct-2025	09:00	31-Oct-2025	18:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after receiving confirmation from HRIDC
730	RQ237497	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		C	Diversion work for HORC(HRIDC)	15-Oct-2025	09:00	31-Oct-2025	18:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after receiving confirmation from HRIDC
731	RQ237264	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Insulator replacement work	15-Oct-2025	08:00	25-Oct-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent	PLANNED	Approved	15-Oct-25	16:00	25-Oct-25	23:00	ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC approval. To be allowed from 16:00 hrs.
732	RQ237452	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		C	Airport diversion for temporary arrangement	15-Oct-2025	08:00	24-Oct-2025	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	PLANNED	Rejected					May be rejected / Already availed
733	RQ237453	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		C	Airport diversion for temporary arrangement	15-Oct-2025	08:00	24-Oct-2025	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	PLANNED	Rejected					May be rejected / Already availed
734	RQ237535	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		C	CVT replacement work	14-Oct-2025	08:00	15-Oct-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ May be given for 1 day shutdown
735	RQ237276	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For attending S/D nature defects	14-Oct-2025	08:00	15-Oct-2025	18:00	Non Auto of 400 KV Jaipur South - Bassi Ckt-1	PLANNED	Approved	14-Oct-25	08:00	15-Oct-25	18:00	

736	RQ237512	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	13-Oct-2025	08:00	14-Oct-2025	20:00	Non-auto Mode of 400 KV Bawana - Bhiwani T/L Ckt - 1	PLANNED	Approved	13-Oct-25	08:00	14-Oct-25	20:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Haryana consent
737	RQ237446	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects by Kota & Ajmer and for end to end PLCC checking by Ajmer	13-Oct-2025	08:00	15-Oct-2025	18:00	Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	PLANNED	Approved	13-Oct-25	08:00	15-Oct-25	18:00	
738	RQ237534	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		C	CVT replacement work	12-Oct-2025	08:00	13-Oct-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	12-Oct-25	08:00	12-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ May be given for 1 day shutdown
739	RQ237268	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	12-Oct-2025	08:00	12-Oct-2025	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	12-Oct-25	15:00	12-Oct-25	23:00	May be given subject to real time grid condition/ One ckt shutdown at a time from 15:00Hrs
740	RQ237557	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		D	stringing with Overhead & Diamond crossing work	11-Oct-2025	08:00	18-Oct-2025	19:00	765kV D/C KHETRI-NARELA TLC STRINGING WORK	PLANNED	Approved	11-Oct-25	08:00	18-Oct-25	16:00	May be given subject to real time grid conditions and shutdown must clubbed with one unit outage/Jhajjar & Delhi consent/ Upto 16:00Hrs
741	RQ237267	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	11-Oct-2025	08:00	11-Oct-2025	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	
742	RQ237451	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	To attend shutdown nature defects	11-Oct-2025	08:00	12-Oct-2025	18:00	Non auto for 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Approved	11-Oct-25	08:00	12-Oct-25	18:00	
743	RQ237556	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		D	stringing with Overhead & Diamond crossing work	11-Oct-2025	08:00	18-Oct-2025	19:00	765kV D/C KHETRI-NARELA TLC STRINGING WORK	PLANNED	Approved	11-Oct-25	08:00	18-Oct-25	16:00	May be given subject to real time grid conditions and shutdown must clubbed with one unit outage/Jhajjar & Delhi consent/ Upto 16:00Hrs
744	RQ237503	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Shutdown Nature defects rectification work	10-Oct-2025	09:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	09:00	10-Oct-25	18:00	
745	RQ237590	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	FOR AMP WORK & defect rectification work	10-Oct-2025	09:00	10-Oct-2025	17:30	Non Auto of other charged ckt -1 is required.	PLANNED	Approved	10-Oct-25	16:00	10-Oct-25	23:00	May be given from 16:00Hrs
746	RQ237533	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		C	CVT replacement work	10-Oct-2025	08:00	30-Oct-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi consent/ May be given for 1 day shutdown
747	RQ237589	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	FOR AMP WORK & defect rectification work	09-Oct-2025	09:00	09-Oct-2025	17:30	Non Auto of other charged ckt -2 is required.	PLANNED	Approved	09-Oct-25	16:00	09-Oct-25	23:00	May be given from 16:00Hrs

748	RQ237500	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Shutdown Nature defects rectificaation work	09-Oct-2025	09:00	09-Oct-2025	18:00	A/R of charged circuit is to be kept on Non auto mode	PLANNED	Approved	09-Oct-25	09:00	09-Oct-25	18:00	
749	RQ237511	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	Rectification of Shutdown Nature Defects	09-Oct-2025	08:00	09-Oct-2025	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 3	PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
750	RQ237450	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects	09-Oct-2025	08:00	10-Oct-2025	18:00	Non auto for 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Approved	09-Oct-25	08:00	10-Oct-25	18:00	May be given subject to real time grid condition/ One ckt shutdown at a time / NPCIL consent
751	RQ237275	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	For attending S/D nature defects	09-Oct-2025	08:00	10-Oct-2025	18:00	Non Auto of 400 KV Jaipur South - RAPPD Ckt	PLANNED	Approved	09-Oct-25	08:00	10-Oct-25	18:00	
752	RQ237584	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1		D	For overhead crossing of 400kV S/C Ratangarh- Merta by under construction 765kV Bhadla-III Sikar-II TL	09-Oct-2025	06:00	11-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	15:00	11-Oct-25	23:00	Subject to real time grid condition & Rajasthan consent /One line shutdown at a time from both end/ from 15:00Hrs
753	RQ238027	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	A/R Non Auto Required for Earth Wire H/W Rectification and Cu Bond Fixing work	08-Oct-2025	09:00	09-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	08-Oct-25	09:00	09-Oct-25	18:00	
754	RQ238026	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1		D	A/R Non Auto Required for Earth Wire H/W Rectification and Cu Bond Fixing work	08-Oct-2025	09:00	09-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	08-Oct-25	09:00	09-Oct-25	18:00	
755	RQ237499	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Shutdown Nature defects rectificaation work y Neemrana TLM & For AMP Purpose by Sikar SS	08-Oct-2025	09:00	08-Oct-2025	18:00	A/R of charged circuit is to be kept on Non auto mode	PLANNED	Approved	08-Oct-25	09:00	08-Oct-25	18:00	
756	RQ237531	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		C	CT replacement work	08-Oct-2025	08:00	09-Oct-2025	18:00	Line CT replacement work at Muradnagar	PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/UP consent/ May be given for 1 day shutdown
757	RQ237532	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		C	CVT replacement work	08-Oct-2025	08:00	10-Oct-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi consent/ May be given for 1 day shutdown
758	RQ238032	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	A/R Non Auto Required during shutdown PATIALA-NALAGARH LINE-2	07-Oct-2025	09:00	07-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	18:00	

759	RQ238030	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	Replacement of Defective Jumper from Jack Bus to Line Isolator in switchyard & to attend Shutdown nature defects in transmission line.. Shutdown shall be approve along with the 400 KV Bus-1	07-Oct-2025	09:00	07-Oct-2025	18:00		Kindly approve.	PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	18:00	
760	RQ237496	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Shutdown Nature defects rectificaation work	07-Oct-2025	09:00	07-Oct-2025	18:00		A/R of charged circuit is to be kept on Non auto mode	PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	18:00	
761	RQ238031	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	A/R Non Auto Required during shutdown of PATIALA-NALAGARH LINE-2	07-Oct-2025	09:00	07-Oct-2025	18:00		Kindly approve.	PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	18:00	
762	RQ237510	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	Rectification of Shutdown Nature Defects	07-Oct-2025	08:00	07-Oct-2025	18:00		Non-auto Mode of 400 KV Bawana - Bhiwani T/L Ckt - 1	PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	
763	RQ237998	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	Rectification of shutdwon nature defects	07-Oct-2025	08:00	07-Oct-2025	18:00		Kindly approve.	PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	
764	RQ238000	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1		D	AR in Non Auto mode during work at 400kv Kurukshetra_Nakodar Line	07-Oct-2025	08:00	07-Oct-2025	18:00		Kindly approve.	PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	
765	RQ237999	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	AR in Non Auto mode during work at 400kv Kurukshetra_Nakodar Line	07-Oct-2025	08:00	07-Oct-2025	18:00		Kindly approve.	PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	
766	RQ237615	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	LINE MAINTENANCE WORK	06-Oct-2025	09:00	07-Oct-2025	18:00			PLANNED	Approved	06-Oct-25	09:00	07-Oct-25	18:00	
767	RQ237495	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shutdown Nature defects rectification work	06-Oct-2025	09:00	06-Oct-2025	18:00		A/R of charged circuit is to be kept on Non auto mode	PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	
768	RQ238017	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	For AMP of Line Reactor and attending shutdown nature defects in TL	06-Oct-2025	09:00	06-Oct-2025	18:00		Kindly approve.	PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	
769	RQ238029	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	A/R Non Auto Required during shutdown of PATIALA-PANCHKULA LINE-2	06-Oct-2025	09:00	06-Oct-2025	18:00		Kindly approve.	PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	
770	RQ238371	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D based defects of the line/	06-Oct-2025	09:00	06-Oct-2025	18:00		Kindly approve.	PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	

771	RQ237617	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		C	Removal of LILO of Bawana-Mandola TL and connection at Narela GIS SS, DTPC connection and testing	06-Oct-2025	09:00	08-Oct-2025	18:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after Commissioning of Narela S/s
772	RQ237616	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		C	Removal of LILO of Bawana-Mandola TL and connection at Narela GIS SS, DTPC connection and testing	06-Oct-2025	09:00	08-Oct-2025	18:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after Commissioning of Narela S/s
773	RQ238028	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	Replacement of Defective Jumper from Jack Bus to Line Isolator in switchyard & to attend Shutdown nature defects in transmission line. Shutdown shall be approve along with the 400 KV Bus-1	06-Oct-2025	09:00	06-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	
774	RQ237603	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1		D	FOR POWER LINE CROSSING OF 765KV D/C KHETRI-NARELA TLC & OVERHEAD DIAMOND CROSSING	06-Oct-2025	08:00	09-Oct-2025	19:00		PLANNED	Approved	06-Oct-25	08:00	09-Oct-25	19:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Jhajjar consent
775	RQ237552	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	FOR POWER LINE CROSSING OF 765KV D/C KHETRI-NARELA TLC & OVERHEAD DIAMOND CROSSING	06-Oct-2025	08:00	09-Oct-2025	19:00		PLANNED	Approved	06-Oct-25	08:00	09-Oct-25	19:00	Subject to real time grid condition /Max two line shutdown at a time from both ends
776	RQ237601	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	FOR POWER LINE CROSSING OF 765KV D/C KHETRI-NARELA TLC & OVERHEAD DIAMOND CROSSING	06-Oct-2025	08:00	09-Oct-2025	19:00		PLANNED	Approved					Duplicate entry
777	RQ237425	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For rectification of shutdown nature defects	06-Oct-2025	08:00	08-Oct-2025	20:00	Non Auto of 400 KV Kankroli-Zerda CKT 1 , Most Urgent	PLANNED	Approved	06-Oct-25	16:00	08-Oct-25	23:00	ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC approval. To be allowed from 16:00 hrs.
778	RQ237274	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	For attending S/D nature defects	06-Oct-2025	08:00	07-Oct-2025	18:00	Non Auto of 400 KV Jaipur South - Kota Ckt	PLANNED	Approved	06-Oct-25	08:00	07-Oct-25	18:00	
779	RQ237602	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	FOR POWER LINE CROSSING OF 765KV D/C KHETRI-NARELA TLC & OVERHEAD DIAMOND CROSSING	06-Oct-2025	08:00	09-Oct-2025	19:00		PLANNED	Approved					Duplicate entry

780	RQ237553	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	FOR POWER LINE CROSSING OF 765KV D/C KHETRI-NARELA TLC & OVERHEAD DIAMOND CROSSING	06-Oct-2025	08:00	09-Oct-2025	19:00		PLANNED	Approved	06-Oct-25	08:00	09-Oct-25	19:00	Subject to real time grid condition /Max two line shutdown at a time from both ends
781	RQ237614	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2 (UP) (PG) CKT-1		D	LINE MAINTENANCE WORK	05-Oct-2025	09:00	05-Oct-2025	18:00	400 KV DADRI - PANIPAT1 WILL IN NON-AUTO	PLANNED	Approved	05-Oct-25	09:00	05-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & UP consent
782	RQ237530	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		C	CVT replacement work	05-Oct-2025	08:00	07-Oct-2025	18:00	Line CVT replacement work at Muradnagar	PLANNED	Approved	05-Oct-25	08:00	05-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/UP consent/ May be given for 1 day shutdown
783	RQ237489	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)-NAWADA(HV) (PG) CKT-1		C	NHAI diversion works bet LOC 14-18	05-Oct-2025	08:00	20-Oct-2025	18:00	SHUTDOWN	PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after receiving confirmation from NHAI
784	RQ237613	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	LINE MAINTENANCE WORK	04-Oct-2025	09:00	04-Oct-2025	18:00	400 KV DADRI - BALLABHGARH will be in non-auto	PLANNED	Approved	04-Oct-25	09:00	04-Oct-25	18:00	
785	RQ238034	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2		D	AMP of Line Equipment & Line Reactor	04-Oct-2025	09:00	04-Oct-2025	17:00	Kindly approve.	PLANNED	Approved	04-Oct-25	09:00	04-Oct-25	17:00	
786	RQ237263	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Insulator replacement work	04-Oct-2025	08:00	14-Oct-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2 , Most Urgent	PLANNED	Approved	04-Oct-25	16:00	14-Oct-25	23:00	ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC approval. To be allowed from 16:00 hrs.
787	RQ237487	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)-TUGHLAKABAD(P G) (DTL) CKT-1		D	non-auto mode	04-Oct-2025	08:00	06-Oct-2025	18:00	NON AUTO MODE	PLANNED	Approved	04-Oct-25	08:00	06-Oct-25	18:00	
788	RQ237488	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(P G) (DTL) CKT-2		D	non-auto mode	04-Oct-2025	08:00	06-Oct-2025	18:00	NON AUTO MODE	PLANNED	Approved	04-Oct-25	08:00	06-Oct-25	18:00	
789	RQ237449	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Replacement of suspect/defective insulator/ To attend shutdown nature defects	04-Oct-2025	08:00	08-Oct-2025	18:00	Non auto for 400 KV RAPS_C(NP)-CHITTORGARH (RS) (PG) CKT-1	PLANNED	Approved	04-Oct-25	08:00	08-Oct-25	18:00	
790	RQ237508	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	Rectification of Shutdown Nature Defects	04-Oct-2025	08:00	04-Oct-2025	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 2	PLANNED	Approved	04-Oct-25	08:00	04-Oct-25	18:00	

791	RQ237486	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	Replacement of CLR and to attend SD nature works	04-Oct-2025	08:00	06-Oct-2025	18:00		SHUTDOWN	PLANNED	Approved	04-Oct-25	08:00	06-Oct-25	18:00	
792	RQ237509	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	Rectification of Shutdown Nature Defects	03-Oct-2025	08:00	03-Oct-2025	18:00		Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 1	PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
793	RQ237529	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	CVT replacement work	03-Oct-2025	08:00	04-Oct-2025	18:00		Line CVT replacement work at DTL Bawana SS	PLANNED	Approved	03-Oct-25	08:00	04-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi & Haryana consent/ May be given for 1 day shutdown
794	RQ238374	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	Rectification of shutdwon nature defects	03-Oct-2025	08:00	03-Oct-2025	18:00		Kindly approve.	PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
795	RQ238375	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	Non Auto mode during work at 400kv Kishenpur-Moga-2 Line	03-Oct-2025	08:00	03-Oct-2025	18:00		Kindly approve.	PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
796	RQ237583	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For overhead crossing of 400kV Bassi-Sikar by under construction 765kV Bhadla-III Sikar-II TL	03-Oct-2025	06:00	05-Oct-2025	18:00			PLANNED	Approved	03-Oct-25	15:00	05-Oct-25	23:00	Subject to real time grid condition /Max two line shutdown at a time from both ends /May be given from 15:00Hrs
797	RQ237582	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For overhead crossing of 400kV Bassi-Sikar by under construction 765kV Bhadla-III Sikar-II TL	03-Oct-2025	06:00	05-Oct-2025	18:00			PLANNED	Approved	03-Oct-25	15:00	05-Oct-25	23:00	Subject to real time grid condition /Max two line shutdown at a time from both ends /May be given from 15:00Hrs
798	RQ237610	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	For SF6 Gas Quality Checks	02-Oct-2025	09:00	02-Oct-2025	18:00		For SF6 Gas Quality Checks	PLANNED	Approved	02-Oct-25	16:00	02-Oct-25	23:00	ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC approval. To be allowed from 16:00 hrs.
799	RQ237564	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	For SF6 Gas Quality Checks	02-Oct-2025	09:00	02-Oct-2025	18:00			PLANNED	Approved	02-Oct-25	16:00	02-Oct-25	23:00	ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC approval. To be allowed from 16:00 hrs.
800	RQ237611	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For SF6 Gas Quality Checks	02-Oct-2025	09:00	02-Oct-2025	18:00		For SF6 Gas Quality Checks	PLANNED	Approved	02-Oct-25	16:00	02-Oct-25	23:00	ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC approval. To be allowed from 16:00 hrs.
801	RQ237565	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For SF6 Gas Quality Checks	02-Oct-2025	09:00	02-Oct-2025	18:00			PLANNED	Approved	02-Oct-25	16:00	02-Oct-25	23:00	ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC approval. To be allowed from 16:00 hrs.
802	RQ237612	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1		D	LINE MAINTENANCE WORK	02-Oct-2025	09:00	02-Oct-2025	18:00		400 KV DADRI - BALLABHGARH will be in non-auto	PLANNED	Approved	02-Oct-25	09:00	02-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & UP consent

803	RQ238033	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1		D	AMP of Line Equipment & Line Reactor	02-Oct-2025	09:00	02-Oct-2025	17:00		PLANNED	Approved	02-Oct-25	09:00	02-Oct-25	17:00		Kindly approve.
804	RQ237420	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of bird diverters and rectification of Shut-down nature defects	01-Oct-2025	15:00	15-Oct-2025	23:00	A/R of charged circuit is to be kept on Non auto mode	PLANNED	Approved	01-Oct-25	17:00	15-Oct-25	23:00		May be given from 17:00Hrs
805	RQ237422	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of bird diverters and rectification of Shut-down nature defects	01-Oct-2025	15:00	15-Oct-2025	23:00	A/R of charged circuit is to be kept on Non auto mode	PLANNED	Approved						Clubbed with 804
806	RQ237578	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Oct-2025	09:00	03-Oct-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Oct-25	15:00	03-Oct-25	23:00		May be given subject to real time grid conditions from 15:00Hrs/One circuit shutdown from both end at a time/ Subject to revival of 765KV Anta-Phagi ckt-2
807	RQ237576	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Oct-2025	09:00	03-Oct-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Oct-25	15:00	03-Oct-25	23:00		Subject to real time grid condition /Max two line shutdown at a time from both ends /May be given from 15:00Hrs
808	RQ237577	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Oct-2025	09:00	03-Oct-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Oct-25	15:00	03-Oct-25	23:00		Subject to real time grid condition /Max two line shutdown at a time from both ends /May be given from 15:00Hrs
809	RQ237265	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Conductor replacement work in between location no 491-492 by Kankroli & for rectification of S/D nature defects by Bhinmal	01-Oct-2025	08:00	03-Oct-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2 , Most Urgent	PLANNED	Approved	01-Oct-25	16:00	03-Oct-25	23:00		ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC approval. To be allowed from 16:00 hrs.
810	RQ237554	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1		D	stringing work	01-Oct-2025	08:00	04-Oct-2025	19:00	765kv D/C KHETRI-NARELA TLC STRINGING WORK	PLANNED	Approved	01-Oct-25	08:00	04-Oct-25	16:00		May be given subject to real time grid conditions and shutdown must clubbed with one unit outage/Jhajjar & Haryana consent/ Upto 16:00Hrs

811	RQ237969	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	AR in Non auto mode required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur - II-	01-Oct-2025	08:00	31-Oct-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	May be given subject to real time grid conditions & NHPC consent/
812	RQ237968	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	SD required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur - II-	01-Oct-2025	08:00	31-Oct-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	May be given subject to real time grid conditions & NHPC consent/One circuit shutdown from both end at a time/
813	RQ237528	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	CVT replacement work	01-Oct-2025	08:00	02-Oct-2025	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Approved	01-Oct-25	08:00	02-Oct-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi & Haryana consent/ May be given for 1 day shutdown
814	RQ237266	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Conductor replacement work in between location no 491-492	01-Oct-2025	08:00	03-Oct-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent	PLANNED	Approved	01-Oct-25	08:00	03-Oct-25	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC approval. Subjected to WRPC Approval
815	RQ237971	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	AR Non - Auto mode required for OPGW installation works under ULDC scheme.	01-Oct-2025	08:00	31-Oct-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	
816	RQ237484	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)-TUGHLAKABAD(P G) (DTL) CKT-2		D	non-auto mode	01-Oct-2025	08:00	03-Oct-2025	18:00	NON AUTO MODE	PLANNED	Approved	01-Oct-25	08:00	03-Oct-25	18:00	
817	RQ237490	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(P G) (PG)		C	NHAI diversion works bet LOC 14-18	01-Oct-2025	08:00	15-Oct-2025	18:00	SHUTDOWN	PLANNED	Rejected					Line bypassed at Maharanibagh/ Utility may clarify the element name 400KV Dadri-Maharanibagh or 400KV Maharanibagh-Ballabgarh
818	RQ237974	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)-NAKODAR(PSG) (PG) CKT-1		D	AR Non - Auto mode required for OPGW installation works under ULDC scheme.	01-Oct-2025	08:00	31-Oct-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	
819	RQ237483	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(P G) (DTL) CKT-2		D	Replacement of CLR and to attend SD nature works	01-Oct-2025	08:00	03-Oct-2025	18:00	SHUTDOWN	PLANNED	Approved	01-Oct-25	08:00	03-Oct-25	18:00	
820	RQ237973	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)-DHANANSU(PS) (PG) CKT-1		D	AR Non - Auto mode required for OPGW installation works under ULDC scheme.	01-Oct-2025	08:00	31-Oct-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	
821	RQ237976	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR Non - Auto mode required for OPGW installation works under ULDC scheme.	01-Oct-2025	08:00	31-Oct-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	

822	RQ237567	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	stringing (Overhead & Diamond crossing)work	01-Oct-2025	08:00	08-Oct-2025	19:00	765kV D/C KHETRI-NARELA TLC STRINGING WORK	PLANNED	Approved	01-Oct-25	08:00	08-Oct-25	19:00	Subject to real time grid condition /One line shutdown at a time from both end
823	RQ237485	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	non-auto mode	01-Oct-2025	08:00	03-Oct-2025	18:00	NON AUTO MODE	PLANNED	Approved	01-Oct-25	08:00	03-Oct-25	18:00	
824	RQ237975	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	AR Non - Auto mode required for OPGW installation works under ULDC scheme.	01-Oct-2025	08:00	31-Oct-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	
825	RQ237972	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	AR Non - Auto mode required for OPGW installation works under ULDC scheme.	01-Oct-2025	08:00	31-Oct-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	
826	RQ237555	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2		D	stringing work	01-Oct-2025	08:00	04-Oct-2025	19:00	765kV D/C KHETRI-NARELA TLC STRINGING WORK	PLANNED	Approved	01-Oct-25	08:00	04-Oct-25	16:00	May be given subject to real time grid conditions and shutdown must clubbed with one unit outage/Jhajjar & Haryana consent/ Upto 16:00Hrs
827	RQ236526	OCC_235	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observation.	29-Oct-2025	09:00	29-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	09:00	29-Oct-25	18:00	
828	RQ236528	OCC_235	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To carry out the pre-winter maintenance.	25-Oct-2025	09:00	25-Oct-2025	18:00		PLANNED	Approved	25-Oct-25	09:00	25-Oct-25	18:00	
829	RQ236527	OCC_235	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To carry out the pre-winter maintenance.	21-Oct-2025	09:00	21-Oct-2025	18:00		PLANNED	Approved	21-Oct-25	09:00	21-Oct-25	18:00	
830	RQ236702	OCC_235	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kV Breaker	16-Oct-2025	10:00	16-Oct-2025	17:00		PLANNED	Approved	16-Oct-25	10:00	16-Oct-25	17:00	
831	RQ236701	OCC_235	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kV Breaker	15-Oct-2025	10:00	15-Oct-2025	17:00		PLANNED	Approved	15-Oct-25	10:00	15-Oct-25	17:00	
832	RQ237171	OCC_235	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	To attend the Observation raised by DRIISHYA	15-Oct-2025	09:00	16-Oct-2025	17:00		PLANNED	Approved	15-Oct-25	09:00	16-Oct-25	17:00	
833	RQ238190	OCC_235	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	DCRM Testing and Tan delta Testing of circuit breakers.	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
834	RQ236704	OCC_235	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	08-Oct-2025	10:00	08-Oct-2025	17:00		PLANNED	Approved	08-Oct-25	10:00	08-Oct-25	17:00	
835	RQ238191	OCC_235	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	DCRM Testing and Tan delta Testing of circuit breakers.	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
836	RQ236703	OCC_235	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	07-Oct-2025	10:00	07-Oct-2025	17:00		PLANNED	Approved	07-Oct-25	10:00	07-Oct-25	17:00	

837	RQ236525	OCC_235	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPLN	D	To set right the worn-out conductor	07-Oct-2025	09:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	18:00	
838	RQ238188	OCC_235	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPLN	D	DCRM Testing and Tan delta Testing of circuit breakers.	07-Oct-2025	08:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	
839	RQ238189	OCC_235	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPLN	D	DCRM Testing and Tan delta Testing of circuit breakers.	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
840	RQ236635	OCC_235	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPLN	C	For height raising work by NHAI under self execution scheme	01-Oct-2025	09:00	14-Oct-2025	17:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after receiving confirmation from NHAI
841	RQ236634	OCC_235	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPLN	C	For height raising work by NHAI under self execution scheme	01-Oct-2025	09:00	14-Oct-2025	17:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after receiving confirmation from NHAI
842	RQ236957	OCC_235	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Yearly maintenance and testing of equipments	29-Oct-2025	09:00	29-Oct-2025	14:00		PLANNED	Approved	29-Oct-25	09:00	29-Oct-25	14:00	
843	RQ237244	OCC_235	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tan Delta Testing of Line CVT	24-Oct-2025	15:00	24-Oct-2025	17:00		PLANNED	Approved					Clubbed with 845
844	RQ237243	OCC_235	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tan Delta Testing of Line CVT	23-Oct-2025	15:00	23-Oct-2025	17:00		PLANNED	Approved					Clubbed with 846
845	RQ237236	OCC_235	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightning of Line Dropper of R, Y & B phase and General maintenance work.	16-Oct-2025	09:30	16-Oct-2025	17:00		PLANNED	Approved	16-Oct-25	16:00	16-Oct-25	23:00	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a time/ May be given from 16:00Hrs
846	RQ237235	OCC_235	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightning of Line Dropper of R, Y & B phase and General maintenance work.	14-Oct-2025	09:30	14-Oct-2025	17:00		PLANNED	Approved	14-Oct-25	16:00	14-Oct-25	23:00	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a time/ May be given from 16:00Hrs
847	RQ237242	OCC_235	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DTL	D	Tan Delta Testing of Line CVT	24-Oct-2025	06:00	24-Oct-2025	08:00		PLANNED	Approved					Clubbed with 121
848	RQ237241	OCC_235	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DTL	D	Tan Delta Testing of Line CVT	23-Oct-2025	06:00	23-Oct-2025	08:00		PLANNED	Approved					Clubbed with 101
849	RQ237240	OCC_235	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Tan Delta Testing of Line CVT and Bay CTs	22-Oct-2025	12:00	22-Oct-2025	15:00		PLANNED	Approved					Clubbed with 740
850	RQ237239	OCC_235	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Tan Delta Testing of Line CVT and Bay CTs	21-Oct-2025	12:00	21-Oct-2025	15:00		PLANNED	Approved					Clubbed with 743

851	RQ238341	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)- RAJPURA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Switching Operation of 400KV Dehar- Rajpura shall/must be carried out once before reconnection of jumpers for the work of Reconnection of Jumper between Isolator no. 425 & 423.	15-Oct-2025	10:00	15-Oct-2025	17:00		PLANNED	Approved	15-Oct-25	10:00	15-Oct-25	17:00	
852	RQ238340	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)- RAJPURA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Switching Operation of 400KV Dehar- Rajpura shall/must be carried out once before disconnection of jumpers for the work of replacement of Isolator No. 425 & 424 of Dehar- Rajpura line connecting with Bus- 1. Disconnection of jumper between Isolator no. 425&423.	06-Oct-2025	08:00	06-Oct-2025	12:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	12:00	
853	RQ237218	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAU_SA_TL) CKT-2	PB_DAU SA_TL	D	For insulator cleaning works and rectification of shutdown nature defects	15-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	09:00	15-Oct-25	18:00	
854	RQ237221	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAU_SA_TL) CKT-1	PB_DAU SA_TL	D	Non-Auto mode of Ckt 2 is required during shutdown nature works in Ckt 1	15-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	09:00	15-Oct-25	18:00	
855	RQ237220	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAU_SA_TL) CKT-2	PB_DAU SA_TL	D	Non-Auto mode of Ckt 2 is required during shutdown nature works in Ckt 1	14-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00	
856	RQ237219	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAU_SA_TL) CKT-1	PB_DAU SA_TL	D	For insulator cleaning works and rectification of shutdown nature defects	14-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00	
857	RQ237622	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)- JAIPUR SOUTH(PG) (PB_DAU_SA_TL) CKT-2	PB_DAU SA_TL	D	Rectification of SD Nature defects	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
858	RQ237626	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAU_SA_TL) CKT-1	PB_DAU SA_TL	D	Rectification of SD Nature defects	02-Oct-2025	08:00	02-Oct-2025	18:00		PLANNED	Approved	02-Oct-25	08:00	02-Oct-25	18:00	

859	RQ237621	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-2	PB_DAU SA_TL	D	For OPGW installation works under 'OPGW-01' Package	01-Oct-2025	08:00	31-Oct-2025	18:00	only non auto mode required	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	
860	RQ237625	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-2	PB_DAU SA_TL	D	Rectification of SD Nature defects	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	
861	RQ237624	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-1	PB_DAU SA_TL	D	For OPGW installation works under 'OPGW-01' Package	01-Oct-2025	08:00	31-Oct-2025	18:00	only non auto mode required	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	
862	RQ238276	OCC_235	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NR S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	Schedule Annual Maintenance	15-Oct-2025	08:00	15-Oct-2025	18:00	Mass mobilization of manpower	PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
863	RQ238275	OCC_235	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NR S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	Schedule Annual Maintenance	13-Oct-2025	09:00	14-Oct-2025	18:00	Mass mobilization of manpower	PLANNED	Approved	13-Oct-25	09:00	14-Oct-25	18:00	May be given on daily basis subject to real time grid conditions & PG consent /One ckt shutdown at a time from both ends
864	RQ236655	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	13-Oct-2025	10:00	13-Oct-2025	16:00		PLANNED	Approved	13-Oct-25	10:00	13-Oct-25	16:00	
865	RQ236710	OCC_235	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(P G)-JAISALMER(RS) (PRTL) CKT-1	PRTL	D	For Installation of 400KV Tower and Beam followed by stringing activities for STATCOM (BTL)	10-Oct-2025	09:00	11-Oct-2025	18:00	Shutdown Required	PLANNED	Approved	10-Oct-25	19:00	11-Oct-25	23:00	May be given from 18:00Hrs
866	RQ238102	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Maintenance/Protection testing of Bays and related equipments.	09-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	10-Oct-25	18:00	
867	RQ238101	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Maintenance/Protection testing of Bays and related equipments.	06-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	08-Oct-25	18:00	
868	RQ237111	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWER LINK,PO WERGRI D	D	AMP of Line Bay equipments at Both end	07-Oct-2025	10:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	10:00	07-Oct-25	18:00	
869	RQ237110	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWER LINK,PO WERGRI D	D	Line will be non auto mode during maintenance activity in 400 KV bareilly-bareilly ckt-2 at Both end	07-Oct-2025	10:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	10:00	07-Oct-25	18:00	
870	RQ236992	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	AMP work; Relay Testing	04-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	08:00	04-Oct-25	18:00	

871	RQ236991	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)- PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	AMP work; Relay Testing	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
872	RQ237174	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)- PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	For Stringing/ Construction of 765kv Neemrana II- Bareilly line	01-Oct-2025	07:00	04-Oct-2025	19:00		PLANNED	Approved	01-Oct-25	07:00	04-Oct-25	19:00	
873	RQ237173	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)- PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	For Stringing/ Construction of 765kv Neemrana II- Bareilly line	01-Oct-2025	07:00	04-Oct-2025	19:00		PLANNED	Approved	01-Oct-25	07:00	04-Oct-25	19:00	
874	RQ237623	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)- JAIPUR SOUTH(PG) (PB_DAUASA_TL) CKT-1	POWER GRID,PB _DAUSA _TL	D	Rectification of SD Nature defects	04-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	08:00	04-Oct-25	18:00	
875	RQ236520	OCC_235	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)- SRINAGAR(UK) (UK) CKT-1	PTCUL	D	Pre Deepawali Maintenance related work	03-Oct-2025	10:00	03-Oct-2025	13:00		PLANNED	Approved	03-Oct-25	10:00	03-Oct-25	13:00	
876	RQ236521	OCC_235	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)- SRINAGAR(UK) (UK) CKT-2	PTCUL	D	Pre Deepawali Maintenance related work	01-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	
877	RQ236788	OCC_235	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	General maintenance will be done during this shutdown period.	31-Oct-2025	09:00	31-Oct-2025	17:00		PLANNED	Approved	31-Oct-25	09:00	31-Oct-25	17:00	
878	RQ236783	OCC_235	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintence work No supply affected, maintained through Bus-I.	19-Oct-2025	08:00	19-Oct-2025	17:00		PLANNED	Approved	19-Oct-25	08:00	19-Oct-25	17:00	
879	RQ236782	OCC_235	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintence work No supply affected, maintained through Bus-II.	18-Oct-2025	08:00	18-Oct-2025	17:00		PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	17:00	
880	RQ236802	OCC_235	stuup_sd	BUS	400KV BUS 2 AT NEHTAUR(UP)	UPPTCL	C	Annual Testing & Maintenance works	15-Oct-2025	07:30	15-Oct-2025	18:30		PLANNED	Approved	15-Oct-25	07:30	15-Oct-25	18:30	
881	RQ236801	OCC_235	stuup_sd	BUS	400KV BUS 1 AT NEHTAUR(UP)	UPPTCL	C	Annual Testing & Maintenance works	14-Oct-2025	07:30	14-Oct-2025	18:30		PLANNED	Approved	14-Oct-25	07:30	14-Oct-25	18:30	
882	RQ236794	OCC_235	stuup_sd	BUS	400KV BUS 1 AT MAU(UP)	UPPTCL	C	Isolator overhauling of 400 kv main bus - ist transfer bay isolator	13-Oct-2025	09:00	15-Oct-2025	17:00		PLANNED	Approved	13-Oct-25	09:00	15-Oct-25	17:00	
883	RQ236760	OCC_235	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARNAGA R(UP)	UPPTCL	D	Routine Maintenance work of Pantograph Isolator	11-Oct-2025	10:00	14-Oct-2025	16:00		PLANNED	Approved	11-Oct-25	10:00	14-Oct-25	16:00	

884	RQ236791	OCC_235	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown of 400KV Main Bus 2 Required for Jumper Tightening and other maintenance work at 400KV S/S Sarojini Nagar	11-Oct-2025	10:00	11-Oct-2025	16:00		PLANNED	Approved	11-Oct-25	10:00	11-Oct-25	16:00	
885	RQ236793	OCC_235	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	09-Oct-2025	10:00	09-Oct-2025	16:00		PLANNED	Approved	09-Oct-25	10:00	09-Oct-25	16:00	
886	RQ236806	OCC_235	stuup_sd	BUS	400KV BUS 1 AT SIKANDRABAD(UP)	UPPTCL	C	Annual Testing & Maintenance works	09-Oct-2025	07:30	09-Oct-2025	18:30		PLANNED	Approved	09-Oct-25	07:30	09-Oct-25	18:30	
887	RQ236792	OCC_235	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	08-Oct-2025	10:00	08-Oct-2025	16:00		PLANNED	Approved	08-Oct-25	10:00	08-Oct-25	16:00	
888	RQ236798	OCC_235	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD Body Replacement	07-Oct-2025	09:00	12-Oct-2025	17:30		PLANNED	Approved	07-Oct-25	09:00	12-Oct-25	17:30	
889	RQ236804	OCC_235	stuup_sd	BUS	400KV BUS 1 AT HAPUR(UP)	UPPTCL	C	Annual Testing & Maintenance works	07-Oct-2025	07:30	07-Oct-2025	18:30		PLANNED	Approved	07-Oct-25	07:30	07-Oct-25	18:30	
890	RQ236787	OCC_235	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	C	General maintenance will be done during this shutdown period.	01-Oct-2025	09:00	01-Oct-2025	17:00		PLANNED	Approved	01-Oct-25	09:00	01-Oct-25	17:00	
891	RQ237837	OCC_235	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	31-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	08:00	31-Oct-25	18:00	
892	RQ237841	OCC_235	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Maintenance/Protection testing of Bays and related equipments.	24-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	24-Oct-25	18:00	
893	RQ237840	OCC_235	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVT's Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	24-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	24-Oct-25	18:00	
894	RQ237839	OCC_235	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVT's Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	16-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	17-Oct-25	18:00	
895	RQ237838	OCC_235	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVT's Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	13-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	15-Oct-25	18:00	
896	RQ237836	OCC_235	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
897	RQ238360	OCC_235	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Annual mtc.	30-Oct-2025	08:00	30-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	08:00	30-Oct-25	18:00	

898	RQ238349	OCC_235	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	C	On 400 kV Bus-2 for ETC work of Isolator no. 417 connecting CVT to Bus2 & shifting of Y-phase CVT on new foundation continue basis.	27-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	31-Oct-25	18:00	All elements must be connected with other bus/ Subject to real time grid condition
899	RQ238350	OCC_235	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	C	Shutdown required on 400 kV Bus-1 for ETC work of 424 Isolator.	13-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	15-Oct-25	18:00	All elements must be connected with other bus/ Subject to real time grid condition
900	RQ238348	OCC_235	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	Shutdown required on 400 kV Bus-1 for dismantling work of 424 Isolator.	07-Oct-2025	08:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	
901	RQ237815	OCC_235	cpcc1_sd	BUS	400 KV SIKAR_2(PSTL) - BUS 2		D	For AMP Works	28-Oct-2025	09:00	28-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	17:00	28-Oct-25	23:00	May be given from 17:00Hrs
902	RQ237814	OCC_235	cpcc1_sd	BUS	400 KV SIKAR_2(PSTL) - BUS 1		D	For AMP Works	27-Oct-2025	09:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	17:00	27-Oct-25	23:00	May be given from 17:00Hrs
903	RQ237913	OCC_235	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)		D	AMP work of 400 kV Bus-2 & Bus Bar relay retrofitting work of 400 kV Bus-2	27-Oct-2025	08:00	30-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	27-Oct-25	08:00	30-Oct-25	18:00	
904	RQ237790	OCC_235	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1		D	AMP Works	22-Oct-2025	16:00	25-Oct-2025	23:00		PLANNED	Approved	22-Oct-25	17:00	25-Oct-25	23:00	May be given from 17:00Hrs
905	RQ237912	OCC_235	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)		D	AMP work of 400 kV Bus-1 & Bus Bar relay retrofitting work of 400 kV Bus-1	22-Oct-2025	08:00	25-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	22-Oct-25	08:00	25-Oct-25	18:00	
906	RQ237816	OCC_235	cpcc1_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)		D	Retrofitment of Main Bay Isolators of Bassi-Heerapura ckt-1 line feeder at Heerapura GSS	21-Oct-2025	09:00	22-Oct-2025	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	21-Oct-25	09:00	22-Oct-25	18:00	
907	RQ237802	OCC_235	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2		D	For Bay Extension works	19-Oct-2025	17:00	24-Oct-2025	23:00		PLANNED	Approved	19-Oct-25	17:00	24-Oct-25	23:00	May be given from 17:00Hrs
908	RQ237817	OCC_235	cpcc1_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)		D	Retrofitment of Main Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	19-Oct-2025	09:00	20-Oct-2025	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	19-Oct-25	09:00	20-Oct-25	18:00	
909	RQ237775	OCC_235	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	17-Oct-2025	16:00	18-Oct-2025	23:00		PLANNED	Approved	17-Oct-25	17:00	18-Oct-25	23:00	May be given from 17:00Hrs
910	RQ237801	OCC_235	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1		D	For Bay Extension works	15-Oct-2025	17:00	20-Oct-2025	23:00		PLANNED	Approved	15-Oct-25	17:00	20-Oct-25	23:00	May be given from 17:00Hrs

911	RQ237774	OCC_235	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	15-Oct-2025	16:00	16-Oct-2025	23:00		PLANNED	Approved	15-Oct-25	17:00	16-Oct-25	23:00	May be given from 17:00Hrs
912	RQ237761	OCC_235	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		C	ISOLATOR RETROFITMENT WORK AT BUS-1 OF BHIWANI BBMB IN ADD CAP	15-Oct-2025	09:00	30-Oct-2025	18:00	ISOLATOR RETROFITMENT WORK	PLANNED	Approved	15-Oct-25	09:00	30-Oct-25	18:00	May be allowed subject to BBMB consent/ All elements must remain in service with other bus
913	RQ237783	OCC_235	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	AMP work and Bird guard fitting	14-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	16:00	14-Oct-25	23:00	May be given from 16:00Hrs/ All elements must remain connected with other bus
914	RQ237773	OCC_235	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	13-Oct-2025	16:00	14-Oct-2025	23:00		PLANNED	Approved	13-Oct-25	17:00	14-Oct-25	23:00	May be given from 17:00Hrs
915	RQ237905	OCC_235	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)		D	For AMP work	13-Oct-2025	09:00	14-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	13-Oct-25	09:00	14-Oct-25	18:00	
916	RQ237909	OCC_235	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)		C	Shutdown required for testing of 400 KV Busbar protection after retrofitting of relays.	13-Oct-2025	09:00	19-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	13-Oct-25	09:00	19-Oct-25	18:00	All elements must be connected with other bus/ Subject to real time grid condition
917	RQ237782	OCC_235	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	AMP work and Bird guard fitting	13-Oct-2025	09:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	16:00	13-Oct-25	23:00	May be given from 16:00Hrs/ All elements must remain connected with other bus
918	RQ237772	OCC_235	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	11-Oct-2025	16:00	12-Oct-2025	23:00		PLANNED	Approved	11-Oct-25	17:00	12-Oct-25	23:00	May be given from 17:00Hrs
919	RQ237827	OCC_235	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kv Bus-2)	11-Oct-2025	09:00	12-Oct-2025	20:00		PLANNED	Approved	11-Oct-25	09:00	12-Oct-25	20:00	
920	RQ237826	OCC_235	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kv Bus-1)	09-Oct-2025	09:00	10-Oct-2025	20:00		PLANNED	Approved	09-Oct-25	09:00	10-Oct-25	20:00	
921	RQ237793	OCC_235	cpcc1_sd	BUS	400KV BUS 2 AT SAHARANPUR(PG)		D	AMP Works	09-Oct-2025	09:00	09-Oct-2025	18:00	AMP works	PLANNED	Approved	09-Oct-25	09:00	09-Oct-25	18:00	
922	RQ237901	OCC_235	cpcc2_sd	BUS	400KV BUS 2 AT LUDHIANA(PG)		D	AMP Works	08-Oct-2025	08:00	08-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
923	RQ237792	OCC_235	cpcc1_sd	BUS	400KV BUS 1 AT SAHARANPUR(PG)		D	AMP Works	07-Oct-2025	09:00	07-Oct-2025	18:00	AMP works	PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	18:00	
924	RQ237825	OCC_235	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	07-Oct-2025	09:00	08-Oct-2025	20:00		PLANNED	Approved	07-Oct-25	09:00	08-Oct-25	20:00	
925	RQ237765	OCC_235	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2		D	AMP work of 400 kv Bus-2	06-Oct-2025	18:00	06-Oct-2025	23:59	AMP work of 400 kv Bus-2	PLANNED	Approved	06-Oct-25	18:00	06-Oct-25	23:59	May be given
926	RQ237806	OCC_235	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2		D	For construction related works	06-Oct-2025	18:00	08-Oct-2025	23:00	Construction related works	PLANNED	Approved	06-Oct-25	17:00	08-Oct-25	23:00	May be given from 17:00Hrs
927	RQ237791	OCC_235	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSI) - BUS 2		D	AMP Works	06-Oct-2025	16:00	11-Oct-2025	23:00		PLANNED	Approved	06-Oct-25	17:00	11-Oct-25	23:00	May be given from 17:00Hrs
928	RQ237819	OCC_235	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For AMP woorks	06-Oct-2025	09:00	06-Oct-2025	18:00	For AMP woorks	PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	

929	RQ237900	OCC_235	cpcc2_sd	BUS	400KV BUS 1 AT LUDHIANA(PG)		D	AMP Works	06-Oct-2025	08:00	06-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
930	RQ237908	OCC_235	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)		C	Shutdown required for testing of 400 KV Busbar protection after retrofitting of relays.	05-Oct-2025	09:00	12-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	05-Oct-25	09:00	12-Oct-25	18:00	All elements must be connected with other bus/ Subject to real time grid condition
931	RQ237824	OCC_235	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	05-Oct-2025	09:00	06-Oct-2025	20:00		PLANNED	Approved	05-Oct-25	09:00	06-Oct-25	20:00	
932	RQ237804	OCC_235	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(P G)		D	For Jack Bus replacement work	05-Oct-2025	08:00	08-Oct-2025	20:00		PLANNED	Approved	05-Oct-25	08:00	08-Oct-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
933	RQ237803	OCC_235	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(P G)		D	For Jack Bus replacement work	05-Oct-2025	08:00	08-Oct-2025	20:00		PLANNED	Approved	05-Oct-25	08:00	08-Oct-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
934	RQ237811	OCC_235	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)		D	For AMP Works	04-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	08:00	04-Oct-25	18:00	
935	RQ237764	OCC_235	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	AMP work of 400 kv Bus-1	03-Oct-2025	18:00	03-Oct-2025	23:59	AMP work of 400 kv Bus-1	PLANNED	Approved	03-Oct-25	18:00	03-Oct-25	23:59	May be given
936	RQ237809	OCC_235	cpcc1_sd	BUS	400KV BUS 1 AT SONIPAT(PG)		D	For AMP Works	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
937	RQ237810	OCC_235	cpcc1_sd	BUS	400KV BUS 1 AT SIKAR(PG)		D	For AMP Works	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
938	RQ237805	OCC_235	cpcc1_sd	BUS	400 KV FATEHGARH_III(P G) - BUS 1		D	For contruction related works	01-Oct-2025	18:00	03-Oct-2025	23:00	Construction related works	PLANNED	Approved	01-Oct-25	17:00	03-Oct-25	23:00	May be given from 17:00Hrs
939	RQ237760	OCC_235	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		C	ISOLATOR RETROFITMENT WORK AT BUS-1 OF BHIWANI BBMB IN ADD CAP	01-Oct-2025	09:00	14-Oct-2025	18:00	ISOLATOR RETROFITMENT WORK	PLANNED	Approved	01-Oct-25	09:00	14-Oct-25	18:00	May be allowed subject to BBMB consent/ All elements must remain in service with other bus
940	RQ238090	OCC_235	sldcdv_sd	BUS	400KV BUS 2 AT MUNDKA(DV)	DTL	D	Tan Delta Testing of Bay CTs	22-Oct-2025	06:00	22-Oct-2025	12:00		PLANNED	Approved	22-Oct-25	16:00	22-Oct-25	23:00	May be given from 16:00Hrs/ All elements must be connected with other Bus
941	RQ238089	OCC_235	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	Tan Delta Testing of Bay CTs	21-Oct-2025	06:00	21-Oct-2025	12:00		PLANNED	Approved	21-Oct-25	16:00	21-Oct-25	23:00	May be given from 16:00Hrs/ All elements must be connected with other Bus
942	RQ236841	OCC_235	sldcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	
943	RQ236842	OCC_235	sldcrs_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	RRVPNL	D	Replacement work of burnt and damaged isolators	13-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	14-Oct-25	18:00	
944	RQ236840	OCC_235	sldcrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
945	RQ236843	OCC_235	sldcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Replacement work of burnt and damaged isolators	10-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	11-Oct-25	18:00	

946	RQ236838	OCC_235	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	08-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	16:00	09-Oct-25	23:00	May be given from 16:00Hrs/ All elements must remain connected with other bus
947	RQ236839	OCC_235	sldcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	06-Oct-2025	08:00	07-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	16:00	07-Oct-25	23:00	May be given from 16:00Hrs/ All elements must remain connected with other bus
948	RQ237248	OCC_235	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWER GRID	D	AMP OF 400KV BUS BAR-2 AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
949	RQ237247	OCC_235	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWER GRID	D	AMP WORK OF 400KV BUS BAR-1 AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	12-Oct-2025	08:00	12-Oct-2025	18:00		PLANNED	Approved	12-Oct-25	08:00	12-Oct-25	18:00	
950	RQ236920	OCC_235	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	FOR AMP WORK.	09-Oct-2025	09:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	09:00	09-Oct-25	18:00	
951	RQ236919	OCC_235	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	FOR AMP WORK.	07-Oct-2025	09:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	18:00	
952	RQ236938	OCC_235	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	For extension GIS bay connection to Bus-2	06-Oct-2025	09:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	
953	RQ236944	OCC_235	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	AMP of 400kv Bus-1 at Kanpur S/s	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
954	RQ236937	OCC_235	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	For extension GIS bay connection to Bus-1	04-Oct-2025	09:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	09:00	04-Oct-25	18:00	
955	RQ236945	OCC_235	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	AMP of 400kv Bus-2 at Kanpur S/s	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
956	RQ237756	OCC_235	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PG)	PSPCL	D	Periodic Maintenance	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
957	RQ237755	OCC_235	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PG)	PSPCL	D	Periodic Maintenance	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	
958	RQ236717	OCC_235	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	GEN-05 Bus 02 isolator replacemnt	06-Oct-2025	08:00	09-Oct-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	06-Oct-25	08:00	09-Oct-25	18:00	Shutdown may be allowed after shifting of Rihand-III towards WR/ All elements must remain connected with other bus
959	RQ236716	OCC_235	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	GEN-05 Bus 01 isolator replacemnt	01-Oct-2025	08:00	04-Oct-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	01-Oct-25	08:00	04-Oct-25	18:00	Shutdown may be allowed after shifting of Rihand-III towards WR/ All elements must remain connected with other bus
960	RQ236556	OCC_235	apl_sd	BUS	400 KV FATEHGARH POOLING(FBTL) - BUS 2	FBTL	D	For Annual Maintenance of Bus Equipment	04-Oct-2025	18:00	04-Oct-2025	23:55	Bus Outage	PLANNED	Approved	04-Oct-25	17:00	04-Oct-25	23:55	May be given from 17:00Hrs
961	RQ236554	OCC_235	apl_sd	BUS	400 KV FATEHGARH POOLING(FBTL) - BUS 1	FBTL	D	For Annual Maintenance of Bus Equipment	03-Oct-2025	18:00	03-Oct-2025	23:55	Bus Outage	PLANNED	Approved	03-Oct-25	17:00	03-Oct-25	23:55	May be given from 17:00Hrs
962	RQ236693	OCC_235	sterlite_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	Shutdown Required for erection of 400KV Isolator, 400KV BPI & Isolator final Adjustment for STATCOM (BTL)	01-Oct-2025	09:00	02-Oct-2025	16:00	Shutdown Required	PLANNED	Approved	01-Oct-25	17:00	02-Oct-25	16:00	May be given from 17:00Hrs

963	RQ236890	OCC_235	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	31-Oct-2025	10:00	31-Oct-2025	14:00		PLANNED	Approved	31-Oct-25	10:00	31-Oct-25	14:00	
964	RQ236891	OCC_235	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	28-Oct-2025	10:00	28-Oct-2025	14:00		PLANNED	Approved	28-Oct-25	10:00	28-Oct-25	14:00	
965	RQ238106	OCC_235	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 @KOTA(PG)	POWER GRID	D	For AMP work	31-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	08:00	31-Oct-25	18:00	
966	RQ238105	OCC_235	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @KOTA(PG)	POWER GRID	D	For AMP work	30-Oct-2025	08:00	30-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	08:00	30-Oct-25	18:00	
967	RQ238112	OCC_235	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	POWER GRID	D	For AMP work	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
968	RQ237849	OCC_235	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWER GRID	D	NON SWITCHABLE LINE REACTOR AMP WORK	02-Oct-2025	08:00	02-Oct-2025	18:00	REACTOR AMP ALIGNED WITH LINE BAY AMP , LINE OUTAGE REQUIRED	PLANNED	Approved	02-Oct-25	08:00	02-Oct-25	18:00	
969	RQ238107	OCC_235	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	For AMP work	25-Oct-2025	16:00	28-Oct-2025	23:00		PLANNED	Approved	25-Oct-25	16:00	28-Oct-25	23:00	May be given along with line outage
970	RQ238108	OCC_235	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 @BIKANER_2 (PBTSL)	PBTSL	D	For AMP work	20-Oct-2025	16:00	23-Oct-2025	23:00		PLANNED	Approved	20-Oct-25	16:00	23-Oct-25	23:00	May be given along with line outage

971	RQ238109	OCC_235	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 @BIKANER_2 (PBTSL)	PBTSL	D	For AMP work	13-Oct-2025	16:00	17-Oct-2025	23:00		PLANNED	Approved	13-Oct-25	16:00	17-Oct-25	23:00	May be given along with line outage
972	RQ238110	OCC_235	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 @BIKANER_2 (PBTSL)	PBTSL	D	For AMP work	07-Oct-2025	16:00	10-Oct-2025	23:00		PLANNED	Approved	07-Oct-25	16:00	10-Oct-25	23:00	May be given along with line outage
973	RQ236781	OCC_235	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON OBRA_B-SULTANPUR (UP) CKT-1 @SULTANPUR(UP)	UPPTCL	C	For Centrifuging of T/F oil at 400KV S/S Sultanpur	09-Oct-2025	10:00	16-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	10:00	16-Oct-25	18:00	
974	RQ237254	OCC_235	cpcc3_sd	LINE REACTOR	63 MVAR NON-SWITCHABLE LR ON GORAKHPUR(PG) - LUCKNOW_1(PG) (PL) CKT-2 @GORAKHPUR(PG)	POWER LINK	D	AMP of switchable line reactor	07-Oct-2025	09:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	18:00	
975	RQ236844	OCC_235	stuup_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV MURADNAGAR_2 (UP)	UPPTCL	C	63 MVAR BUS REACTOR S/D FOR ROUTINE TESTING AND TAN DELTA TESTING	31-Oct-2025	09:00	31-Oct-2025	17:00		PLANNED	Approved	31-Oct-25	09:00	31-Oct-25	17:00	
976	RQ236785	OCC_235	stuup_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply affected.	22-Oct-2025	08:00	22-Oct-2025	17:00		PLANNED	Approved	22-Oct-25	08:00	22-Oct-25	17:00	
977	RQ238103	OCC_235	sldcps_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(P5)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	29-Oct-2025	08:00	29-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	08:00	29-Oct-25	18:00	
978	RQ238122	OCC_235	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWER GRID	D	For AMP Works	27-Oct-2025	16:00	27-Oct-2025	23:00		PLANNED	Approved	27-Oct-25	16:00	27-Oct-25	23:00	Subject to real time grid condition
979	RQ238135	OCC_235	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWER GRID	D	For AMP work	20-Oct-2025	08:00	20-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	08:00	20-Oct-25	18:00	
980	RQ238128	OCC_235	cpcc1_sd	BR/BSR/MSR/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BHIWANI(PG)	POWER GRID	D	For AMP Works	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	

981	RQ238146	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWER GRID	D	For AMP work	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
982	RQ238118	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWER GRID	D	Enabling EF/OC block in Backup Impedance relay and its testingEnabling EF/OC block in Backup Impedance relay and its testing	08-Oct-2025	10:00	08-Oct-2025	18:00	due to double main scheme, respective 400kV bay of BR-2 will also be under shutdown along with BR-2	PLANNED	Approved	08-Oct-25	10:00	08-Oct-25	18:00	
983	RQ238130	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWER GRID	D	For AMP work	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
984	RQ236953	OCC_235	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV AGRA(PG)	POWER GRID	D	AMP WORK: AMP work of B/R1 & Reactor Bay as per preventive maintenance for mat & schedule.	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
985	RQ238150	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	POWER GRID	C	For Jack Bus replacement	05-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	05-Oct-25	08:00	08-Oct-25	18:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
986	RQ236954	OCC_235	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AGRA(PG)	POWER GRID	D	AMP WORK: AMP work of B/R1 & Reactor Bay as per preventive maintenance for mat & schedule.	04-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	08:00	04-Oct-25	18:00	
987	RQ238123	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	01-Oct-2025	16:00	02-Oct-2025	23:00		PLANNED	Approved	01-Oct-25	16:00	02-Oct-25	23:00	Subject to real time grid condition
988	RQ238119	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWER GRID	C	Dismantling of T&R reactor and commissioning of CGL make reactor due to Violation of DGA limits in T&R reactor	01-Oct-2025	08:00	25-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	25-Oct-25	18:00	
989	RQ238129	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	15-Oct-25	18:00	
990	RQ238149	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)	POWER GRID	D	For AMP work	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	
991	RQ238126	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWER GRID	D	for amp a work and spare switching	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	

992	RQ236879	OCC_235	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	27-Oct-2025	10:00	27-Oct-2025	15:00		PLANNED	Approved	27-Oct-25	10:00	27-Oct-25	15:00	
993	RQ236878	OCC_235	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	14-Oct-2025	09:00	14-Oct-2025	14:00		PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	14:00	Subject to real time grid condition
994	RQ236877	OCC_235	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	09-Oct-2025	10:00	09-Oct-2025	15:00		PLANNED	Approved	09-Oct-25	10:00	09-Oct-25	15:00	
995	RQ238148	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	For Bus Reactor integration to STATCOM	24-Oct-2025	08:00	26-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	26-Oct-25	18:00	Subject to real time grid condition
996	RQ238137	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	For AMP work	21-Oct-2025	16:00	23-Oct-2025	23:00		PLANNED	Approved	21-Oct-25	16:00	23-Oct-25	23:00	Subject to real time grid condition
997	RQ238147	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	For Bus Reactor integration to STATCOM	21-Oct-2025	08:00	23-Oct-2025	18:00		PLANNED	Approved	21-Oct-25	08:00	23-Oct-25	18:00	Subject to real time grid condition
998	RQ238136	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	For AMP work	09-Oct-2025	16:00	11-Oct-2025	23:00		PLANNED	Approved	09-Oct-25	16:00	11-Oct-25	23:00	Subject to real time grid condition
999	RQ238139	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	AMP Work & COE Compliances	23-Oct-2025	16:00	24-Oct-2025	23:00		PLANNED	Approved	23-Oct-25	16:00	24-Oct-25	23:00	Subject to real time grid condition
1000	RQ238145	OCC_235	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	16-Oct-25	18:00	Subject to real time grid condition
1001	RQ238346	OCC_235	bbmb_sd	BAY	403 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Annual mtc.	29-Oct-2025	08:00	29-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	08:00	29-Oct-25	18:00	

1002	RQ238339	OCC_235	bbmb_sd	BAY	407 MAIN BAY - 400KV DEHAR(BB)- RAJPURA(PS) (BB) CKT-1 AT DEHAR(BB)	BBMB	D	Reconnection of Jumper between Isolator no. 425 & 423.	15-Oct-2025	08:00	15-Oct-2025	18:00	Although the line shall remain charged through X-8, however as the work is required to be carried out on both sides of the breaker, Switching Operation of 400KV Dehar- Rajpura shall/must be carried out once before reconnection of jumpers.	PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
1003	RQ238343	OCC_235	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA(PG)- PANIPAT(BB) (BB) CKT-1 AND 400KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc..	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
1004	RQ238338	OCC_235	bbmb_sd	BAY	407 MAIN BAY - 400KV DEHAR(BB)- RAJPURA(PS) (BB) CKT-1 AT DEHAR(BB)	BBMB	D	The total work is being carried out for replacement of Isolator No. 425 & 424 of Dehar- Rajpura line connecting with Bus- 1. Disconnection of jumper between Isolator no. 425&423.	06-Oct-2025	08:00	06-Oct-2025	18:00	Although the line shall remain charged through X-8, however as the work is required to be carried out on both sides of the breaker, Switching Operation of 400KV Dehar- Rajpura shall/must be carried out once before disconnection of jumpers.	PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
1005	RQ237916	OCC_235	slcdps_sd	BAY	407 MAIN BAY - 400 KV TALWANDI SABOO(PSG)- DHURI(PS) (PS) CKT-1 (PSTCL) AT 400 KV DHURI(PS)	PSTCL	D	Annual Mtc of Bay 407	29-Oct-2025	08:00	29-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	08:00	29-Oct-25	18:00	

1006	RQ237885	OCC_235	sldcps_sd	BAY	412 MAIN BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Nut bolt tightning of clamo and connectors of bay 412 and cleaning of CR panel and BMK of CT ,CB related with associated bay & CRM and timing measurement(testin g) of 400KV CB	29-Oct-2025	08:00	29-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	08:00	29-Oct-25	18:00	
1007	RQ237871	OCC_235	sldcps_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	29-Oct-2025	08:00	29-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	08:00	29-Oct-25	18:00	
1008	RQ237899	OCC_235	sldcps_sd	BAY	407 MAIN BAY - 400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1 (PSTCL) AT 400 KV DHURI(PS)	PSTCL	D	Annual Mtc of Bay 407	27-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	27-Oct-25	18:00	
1009	RQ237870	OCC_235	sldcps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	22-Oct-2025	08:00	22-Oct-2025	18:00		PLANNED	Approved	22-Oct-25	08:00	22-Oct-25	18:00	
1010	RQ237868	OCC_235	sldcps_sd	BAY	405 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
1011	RQ237898	OCC_235	sldcps_sd	BAY	404 MAIN BAY - 400 KV RAJPURA-DHURI (PS) CKT-2 (PSTCL) AT 400 KV DHURI(PS)	PSTCL	D	Annual Mtc of Bay 404	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	

1012	RQ237880	OCC_235	sldcps_sd	BAY	411 TIE BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	Nut bolt tightning of clamp and connectors of bay 411 and cleaning of CR panel and BMK of CT ,CB related with associated bay	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
1013	RQ237878	OCC_235	sldcps_sd	BAY	411 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AND 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 411 and cleaning of CR panel and BMK of CT,CB related with associated bay	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
1014	RQ237869	OCC_235	sldcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
1015	RQ237867	OCC_235	sldcps_sd	BAY	404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	
1016	RQ237897	OCC_235	sldcps_sd	BAY	404 MAIN BAY - 400 KV RAJPURA-DHURI (PS) CKT-2 (PSTCL) AT 400 KV DHURI(PS)	PSTCL	D	Annual Mtc of Bay 404	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
1017	RQ237866	OCC_235	sldcps_sd	BAY	402 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
1018	RQ237875	OCC_235	sldcps_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	Nut bolt tightning of clamp and connectors of bay 408 and cleaning of CR panel and BMK of CT ,CB related with associated bay	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	

1019	RQ237873	OCC_235	sldcps_sd	BAY	405 TIE BAY - 400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-1 (PSTCL) AND 400 KV AMRITSAR(PG)-MAKHU(P) (PSTCL) CKT-1 AT 400 KV MAKHU(P) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 405 and cleaning of CR panel and BMK of CT,CB related with associated bay	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
1020	RQ237865	OCC_235	sldcps_sd	BAY	401 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
1021	RQ237895	OCC_235	sldcps_sd	BAY	451 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT DHURI(PS)	PSTCL	D	Annual Mtc	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
1022	RQ237894	OCC_235	sldcps_sd	BAY	451 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT DHURI(PS)	PSTCL	D	Annual Mtc	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
1023	RQ237872	OCC_235	sldcps_sd	BAY	409 MAIN BAY - 400 KV KURUKSHETRA(P G)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Nut bolt tightning of clamp and connectors of bay 409 and cleaning of CR panel and BMK of CT ,CB related with associated bay & CRM and timming measurement(testin g) of 400KV CB	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	
1024	RQ236918	OCC_235	ntpcos_sd	BAY	405 TIE BAY - 400 KV RIHAND(NT)-RIHAND(PG) (PG) CKT-1 (NTPC) AND 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2 AT 400 KV RIHAND(NT) (NTPC)	NTPC	C	Overhauling of 400KV breaker through OEM is due..	27-Oct-2025	08:00	05-Nov-2025	18:00	Breaker tripping problems needs to rectified. Shutdown is required	PLANNED	Approved	27-Oct-25	08:00	05-Nov-25	18:00	May be allowed subject to both elements must remain in service with other bays and shifting of Rihand-III towards WR
1025	RQ236722	OCC_235	singrauli_sd	BAY	418 BUS COUPLER BAY - 400KV BUS 4 AT SINGRAULI(NT) (NTPC) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) (NTPC)	NTPC	C	sas upgradation	24-Oct-2025	08:00	24-Oct-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	24-Oct-25	08:00	24-Oct-25	18:00	May be allowed subject to real time grid condition

1026	RQ236721	OCC_235	singrauli_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	sas upgradation	23-Oct-2025	08:00	24-Oct-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	23-Oct-25	08:00	23-Oct-25	18:00	May be allowed subject to real time grid condition/ Date may be checked
1027	RQ238345	OCC_235	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB)	POWER GRID	D	Half Yearly Mtc..	27-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	27-Oct-25	18:00	
1028	RQ238266	OCC_235	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR- BALLABHGARH (PG) CKT-1 AT BALLABHGARH(P G)	POWER GRID	C	CB over hauling	25-Oct-2025	08:00	28-Oct-2025	18:00		PLANNED	Approved	25-Oct-25	08:00	28-Oct-25	18:00	
1029	RQ237135	OCC_235	cpcc3_sd	BAY	417 MAIN BAY - 400 KV SINGRAULI(NT)- VINDHYACHAL(P G) (PG) CKT-1 AT SINGRAULI(NT)	POWER GRID	C	For replacement of Main Bay (417) CB of 400KV Singrauli- Vindhyachal#1 at Singrauli end under Add cap 2019-24. Line to remain in service through Transfer Bay#2 at Singrauli.	24-Oct-2025	09:00	02-Nov-2025	18:00		PLANNED	Approved	24-Oct-25	09:00	02-Nov-25	18:00	May be allowed subject to element must remain in service with other bay
1030	RQ238265	OCC_235	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR- BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(P G)	POWER GRID	C	CB over hauling	21-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	21-Oct-25	08:00	24-Oct-25	18:00	
1031	RQ238342	OCC_235	bbmb_sd	BAY	X6-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWER GRID	D	Half Yearly Mtc.	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
1032	RQ238347	OCC_235	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)- HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	POWER GRID	D	Annual mtc.	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	
1033	RQ237137	OCC_235	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)- AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR- BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWER GRID	C	Interrupter overhauling of Tie- Bay-419-CB at Kanpur. (Make-CGL)	13-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	18-Oct-25	18:00	

1034	RQ238344	OCC_235	bbmb_sd	BAY	X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB)	POWER GRID	D	Half yearly mtc	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
1035	RQ237201	OCC_235	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	For CB Mechanism Overhauling and CRM issue	10-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	09:00	14-Oct-25	18:00	
1036	RQ237134	OCC_235	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWER GRID	C	For replacement of Main Bay (AWL4) CB of 400KV Vindhyachal-Singrauli#2 at Vindhyachal end under Add cap 2019-24. Line to remain in service through Tie Bay.	06-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	09:00	15-Oct-25	18:00	May be allowed subject to element must remain in service with other bay
1037	RQ237200	OCC_235	cpcc3_sd	BAY	405 TIE BAY - 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	For CB Pole Overhauling for attending CRM issue	06-Oct-2025	09:00	09-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	09:00	09-Oct-25	18:00	
1038	RQ237136	OCC_235	cpcc3_sd	BAY	416 TIE BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AND 400KV KANPUR-AGRA (PG) CKT-1 AT KANPUR(PG)	POWER GRID	C	Interruption overhauling of Tie-Bay-416-CB at Kanpur. (Make-CGL)	06-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	11-Oct-25	18:00	
1039	RQ238268	OCC_235	cpcc1_sd	BAY	414 TIE BAY - 400 KV BHADLA_2 (PG)-ADANIGE4PL_SL_BHD2_PG (UNDEF) CKT-1 (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	C	Bay Extension for 413 Bay	01-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00	Shutdown may be allowed subject to consent of ADANIGE4PL_SL_BHD2_PG (UNDEF) as line will be only charged with main bay during the shutdown and is evacuating approx 500MW solar generation.

1040	RQ238226	OCC_235	cpcc1_sd	BAY	414 TIE BAY - 400 KV BHADLA_2 (PG)-ADANIGE4PL_SL_BHD2_PG (UNDEF) CKT-1 (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	C	Bay Extension for 413 Bay	01-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Rejected						Duplicate entry
1041	RQ236853	OCC_235	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply affected.	21-Oct-2025	08:00	21-Oct-2025	17:00		PLANNED	Approved	21-Oct-25	08:00	21-Oct-25	17:00		
1042	RQ236855	OCC_235	stuup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT MAU(UP) AND 400KV BUS 2 AT MAU(UP)	UPPTCL	C	CB TIME TESTING AND OTHER MAINTENANCE WORK	08-Oct-2025	09:00	08-Oct-2025	17:00		PLANNED	Approved	08-Oct-25	09:00	08-Oct-25	17:00		
1043	RQ236737	OCC_235	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	06-Oct-2025	10:00	15-Oct-2025	17:00		PLANNED	Approved	06-Oct-25	10:00	15-Oct-25	17:00		
1044	RQ238249	OCC_235	cpcc1_sd	BAY	40552T TIE BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 (RRVPNL) AND 400 KV HEERAPURA-HINDAUN (RS) CKT-1 AT 400 KV HEERAPURA(RS) (RRVPNL)	RRVPNL	C	CB, Isolator and CT retro-fitment work in 552T (Tie Bay for 400kV Hindaun line and 400kV Bassi-1 line) at RVPN 400kV Heerapura GSS	01-Oct-2025	08:00	31-Oct-2025	18:00	Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	01-Oct-25	08:00	31-Oct-25	18:00		

1045	RQ237198	OCC_235	sldcrs_sd	BAY	40352T TIE BAY - 400 KV MERTA-KANKANI (RS) CKT-1 AND FUTURE AT 400 KV MERTA(RS)	RRVPNL	C	Shutdown is required from 19.09.2025 to 24.09.2025 For dismantling of existing 03Nos. of BPI structures & foundation of existing 400KV Isolator 389BC of Tie Bay (352T) of 400KV Merta Kankani line for construction of new 400KV CT foundations and structures for construction of Transmission Elements (1x500MVA, 400/220KV Transformer at 400KV GSS Merta)	01-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	19-Sep-25	08:00	24-Sep-25	18:00	Utility may explore the possiibility of bay shutdown on daily basis after peak solar hour as line remain highly loaded during solar hours/ Solar curtailment in situation of tripping of 400 kv merta-kankani line shall be managed by rajasthan.
1046	RQ238094	OCC_235	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	Tan delta Testing of Bushing , winding CVT, CB and General maintenance work	31-Oct-2025	09:30	31-Oct-2025	17:00		PLANNED	Approved	31-Oct-25	09:30	31-Oct-25	17:00	Shutdown may be allowed subject to availability of All remaining ICTs and after completion of augmentation of the 315 MVA ICT-3 at Bawana with 500 MVA ICT
1047	RQ238093	OCC_235	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Meggering of CVT Cable and Preventive Maintenance as per PMS and General maintenance work	03-Oct-2025	09:30	03-Oct-2025	17:00		PLANNED	Approved	03-Oct-25	09:30	03-Oct-25	17:00	Shutdown may be allowed subject to availability of All remaining ICTs and after completion of augmentation of the 315 MVA ICT-3 at Bawana with 500 MVA ICT
1048	RQ237848	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	31-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	08:00	31-Oct-25	18:00	
1049	RQ237864	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maitenance/Protecti on testing of ICT and its related equipments.	31-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	08:00	31-Oct-25	18:00	
1050	RQ237863	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/Protecti on testing of ICT and its related equipments.	30-Oct-2025	08:00	30-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	08:00	30-Oct-25	18:00	
1051	RQ237851	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT NAKODAR(PGS)	PSTCL	D	Periodic Maintenance	28-Oct-2025	08:00	28-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	08:00	28-Oct-25	18:00	
1052	RQ237921	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/Protecti on testing of bay and its related equipments.	28-Oct-2025	08:00	28-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	08:00	28-Oct-25	18:00	

1053	RQ237922	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/Protection testing of bay and its related equipments.	27-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	27-Oct-25	18:00	
1054	RQ237854	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	24-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	24-Oct-25	18:00	
1055	RQ237847	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	24-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	24-Oct-25	18:00	
1056	RQ237862	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	Maintenance/Protection testing of Bays and related equipments.	16-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	17-Oct-25	18:00	
1057	RQ237850	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	
1058	RQ237861	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL)	PSTCL	D	Maintenance/Protection testing of Bays and related equipments.	13-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	15-Oct-25	18:00	
1059	RQ237853	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
1060	RQ237923	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/Protection testing of bay and its related equipments.	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
1061	RQ237924	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/Protection testing of bay and its related equipments.	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
1062	RQ237846	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
1063	RQ237852	OCC_235	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
1064	RQ236857	OCC_235	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	30-Oct-2025	08:00	30-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	08:00	30-Oct-25	18:00	

1065	RQ236861	OCC_235	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	13-Oct-2025	16:00	13-Oct-2025	23:00		PLANNED	Approved	13-Oct-25	17:00	13-Oct-25	23:00	May be given from 17:00Hrs
1066	RQ236859	OCC_235	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	11-Oct-2025	16:00	11-Oct-2025	23:00		PLANNED	Approved	11-Oct-25	17:00	11-Oct-25	23:00	May be given from 17:00Hrs
1067	RQ236868	OCC_235	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	11-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	
1068	RQ236870	OCC_235	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	10-Oct-2025	16:00	10-Oct-2025	23:00		PLANNED	Approved	10-Oct-25	17:00	10-Oct-25	23:00	May be given from 17:00Hrs
1069	RQ236864	OCC_235	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
1070	RQ236856	OCC_235	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work of Bay equipments	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
1071	RQ236871	OCC_235	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	08-Oct-2025	16:00	09-Oct-2025	23:00		PLANNED	Approved	08-Oct-25	16:00	09-Oct-25	23:00	May be given from 16:00Hrs/ All other ICT must remain in service/ Load to be managed by Rajasthan
1072	RQ236860	OCC_235	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	06-Oct-2025	16:00	07-Oct-2025	23:00		PLANNED	Approved	06-Oct-25	16:00	07-Oct-25	23:00	May be given from 16:00Hrs/ All other ICT must remain in service/ Load to be managed by Rajasthan
1073	RQ236869	OCC_235	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work of Bay equipments	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
1074	RQ236862	OCC_235	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	C	Continuous basis shutdown required for Overhauling/maintenance of OLTC of 400/220 KV, 315 MVA ALSTOM transformer ILT-1st	06-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	05-Oct-25	18:00	Subject to real time grid condition and availability other ICT/ Load to be managed by Rajasthan/May be planned on weekend
1075	RQ237691	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	29-Oct-2025	17:00	30-Oct-2025	23:00		PLANNED	Approved	29-Oct-25	17:00	30-Oct-25	23:00	May be given from 17:00Hrs
1076	RQ237680	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	29-Oct-2025	16:00	29-Oct-2025	23:59		PLANNED	Approved	29-Oct-25	17:00	29-Oct-25	23:59	May be given from 17:00Hrs
1077	RQ237679	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	28-Oct-2025	16:00	28-Oct-2025	23:59		PLANNED	Approved	28-Oct-25	17:00	28-Oct-25	23:59	May be given from 17:00Hrs
1078	RQ237966	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)		D	AMP Works	28-Oct-2025	10:00	28-Oct-2025	16:00	Kindly approve.	PLANNED	Approved	28-Oct-25	10:00	28-Oct-25	16:00	
1079	RQ237962	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)		D	Bus Bar and LBB relay testing work of 400 kV Bus-2	28-Oct-2025	09:00	28-Oct-2025	13:00	Kindly approve.	PLANNED	Approved	28-Oct-25	09:00	28-Oct-25	13:00	

1080	RQ237688	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	27-Oct-2025	17:00	28-Oct-2025	23:00		PLANNED	Approved	27-Oct-25	17:00	28-Oct-25	23:00	May be given from 17:00Hrs
1081	RQ237664	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)		D	AMP Works	27-Oct-2025	16:00	30-Oct-2025	23:00		PLANNED	Approved	27-Oct-25	17:00	30-Oct-25	23:00	May be given from 17:00Hrs
1082	RQ237678	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	27-Oct-2025	16:00	27-Oct-2025	23:59		PLANNED	Approved	27-Oct-25	17:00	27-Oct-25	23:59	May be given from 17:00Hrs
1083	RQ237960	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	Bus Bar and LBB relay testing work of 400 kV Bus-2	27-Oct-2025	09:00	27-Oct-2025	13:00	Kindly approve.	PLANNED	Approved	27-Oct-25	09:00	27-Oct-25	13:00	
1084	RQ237709	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		C	Main bay CT replacement work	27-Oct-2025	08:00	28-Oct-2025	18:00	Main bay CT replacement work at mandola SS	PLANNED	Approved	27-Oct-25	08:00	28-Oct-25	18:00	May be given subject to real time grid conditions/One ICT shutdown at a time/Delhi consent/ May be given for 1 day shutdown
1085	RQ237687	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	25-Oct-2025	17:00	26-Oct-2025	23:00		PLANNED	Approved	25-Oct-25	17:00	26-Oct-25	23:00	May be given from 17:00Hrs
1086	RQ237708	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		C	Main bay CT replacement work	25-Oct-2025	08:00	26-Oct-2025	18:00	Main bay CT replacement work at mandola SS	PLANNED	Approved	25-Oct-25	08:00	26-Oct-25	18:00	May be given subject to real time grid conditions/One ICT shutdown at a time/Delhi consent/ May be given for 1 day shutdown
1087	RQ237677	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	24-Oct-2025	16:00	24-Oct-2025	23:59		PLANNED	Approved	24-Oct-25	17:00	24-Oct-25	23:59	May be given from 17:00Hrs
1088	RQ237657	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	23-Oct-2025	16:00	24-Oct-2025	23:00		PLANNED	Approved	23-Oct-25	17:00	24-Oct-25	23:00	May be given from 17:00Hrs
1089	RQ237676	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	23-Oct-2025	16:00	24-Oct-2025	23:59		PLANNED	Approved	23-Oct-25	17:00	24-Oct-25	23:59	May be given from 17:00Hrs
1090	RQ237961	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	Bus Bar and LBB relay testing work of 400 kV Bus-1	23-Oct-2025	09:00	23-Oct-2025	13:00	Kindly approve.	PLANNED	Approved	23-Oct-25	09:00	23-Oct-25	13:00	
1091	RQ237707	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		C	Main bay CT replacement work	23-Oct-2025	08:00	24-Oct-2025	18:00	Main bay CT replacement work at mandola SS	PLANNED	Approved	23-Oct-25	08:00	24-Oct-25	18:00	May be given subject to real time grid conditions/One ICT shutdown at a time/Delhi consent/ May be given for 1 day shutdown
1092	RQ237732	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	22-Oct-2025	17:00	29-Oct-2025	23:30		PLANNED	Approved	22-Oct-25	17:00	29-Oct-25	23:30	May be given from 17:00Hrs
1093	RQ237959	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)		D	Bus Bar and LBB relay testing work of 400 kV Bus-1	22-Oct-2025	09:00	22-Oct-2025	13:00	Kindly approve.	PLANNED	Approved	22-Oct-25	09:00	22-Oct-25	13:00	
1094	RQ237675	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	21-Oct-2025	16:00	22-Oct-2025	23:59		PLANNED	Approved	21-Oct-25	17:00	22-Oct-25	23:59	May be given from 17:00Hrs

1095	RQ237662	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	AMP Works	21-Oct-2025	16:00	24-Oct-2025	23:00		PLANNED	Approved	21-Oct-25	17:00	24-Oct-25	23:00	May be given from 17:00Hrs
1096	RQ237656	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	21-Oct-2025	16:00	22-Oct-2025	23:00		PLANNED	Approved	21-Oct-25	17:00	22-Oct-25	23:00	May be given from 17:00Hrs
1097	RQ237728	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	relay retrofitting	21-Oct-2025	08:00	21-Oct-2025	20:00	relay retrofitting	PLANNED	Approved	21-Oct-25	08:00	21-Oct-25	20:00	
1098	RQ237710	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		C	Main bay CT replacement work	21-Oct-2025	08:00	30-Oct-2025	18:00	Main bay CT replacement work at mandola SS	PLANNED	Approved	21-Oct-25	08:00	30-Oct-25	18:00	May be given subject to real time grid conditions/One ICT shutdown at a time/Delhi consent/ May be given for 1 day shutdown
1099	RQ237723	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	AMP Works	20-Oct-2025	17:00	20-Oct-2025	23:59	AMP WORKS	PLANNED	Approved	20-Oct-25	17:00	20-Oct-25	23:59	May be given from 17:00Hrs
1100	RQ237737	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	20-Oct-2025	17:00	30-Oct-2025	23:30		PLANNED	Approved	20-Oct-25	17:00	30-Oct-25	23:30	May be given from 17:00Hrs
1101	RQ237727	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	relay retrofitting	20-Oct-2025	08:00	20-Oct-2025	20:00	relay retrofitting	PLANNED	Approved	20-Oct-25	08:00	20-Oct-25	20:00	
1102	RQ237701	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 kV side LA of Y-phase and General AMP Works	20-Oct-2025	08:00	21-Oct-2025	20:00		PLANNED	Approved	20-Oct-25	08:00	21-Oct-25	20:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement.
1103	RQ237734	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	19-Oct-2025	17:00	26-Oct-2025	23:30		PLANNED	Approved	19-Oct-25	17:00	26-Oct-25	23:30	May be given from 17:00Hrs
1104	RQ237690	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	19-Oct-2025	17:00	24-Oct-2025	23:00		PLANNED	Approved	19-Oct-25	17:00	24-Oct-25	23:00	May be given from 17:00Hrs
1105	RQ237689	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	19-Oct-2025	17:00	24-Oct-2025	23:00		PLANNED	Approved	19-Oct-25	17:00	24-Oct-25	23:00	May be given from 17:00Hrs
1106	RQ237655	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	19-Oct-2025	16:00	20-Oct-2025	23:00		PLANNED	Approved	19-Oct-25	17:00	20-Oct-25	23:00	May be given from 17:00Hrs
1107	RQ237674	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	19-Oct-2025	16:00	20-Oct-2025	23:59		PLANNED	Approved	19-Oct-25	17:00	20-Oct-25	23:59	May be given from 17:00Hrs
1108	RQ237957	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	18-Oct-2025	10:00	18-Oct-2025	14:00	Kindly approve.	PLANNED	Approved	18-Oct-25	10:00	18-Oct-25	14:00	

1109	RQ237948	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT NALLAGARH(PG)		D	To attend Construction related punch points of ICT-4.	18-Oct-2025	09:00	18-Oct-2025	14:00	Kindly approve.	PLANNED	Approved	18-Oct-25	09:00	18-Oct-25	14:00	
1110	RQ237722	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)		D	AMP Works	17-Oct-2025	17:00	17-Oct-2025	23:59	AMP WORKS	PLANNED	Approved	17-Oct-25	17:00	17-Oct-25	23:59	May be given from 17:00Hrs
1111	RQ237673	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	17-Oct-2025	16:00	18-Oct-2025	23:59		PLANNED	Approved	17-Oct-25	17:00	18-Oct-25	23:59	May be given from 17:00Hrs
1112	RQ237654	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	17-Oct-2025	16:00	18-Oct-2025	23:00		PLANNED	Approved	17-Oct-25	17:00	18-Oct-25	23:00	May be given from 17:00Hrs
1113	RQ237956	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	17-Oct-2025	10:00	17-Oct-2025	14:00	Kindly approve.	PLANNED	Approved	17-Oct-25	10:00	17-Oct-25	14:00	
1114	RQ237945	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)		D	AMP Works	17-Oct-2025	09:00	17-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	17-Oct-25	09:00	17-Oct-25	18:00	
1115	RQ237700	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	AMP Works	17-Oct-2025	08:00	17-Oct-2025	20:00		PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	20:00	
1116	RQ237721	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	AMP Works	16-Oct-2025	17:00	16-Oct-2025	23:59	AMP WORKS	PLANNED	Approved	16-Oct-25	17:00	16-Oct-25	23:59	May be given from 17:00Hrs
1117	RQ237735	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	16-Oct-2025	17:00	24-Oct-2025	23:30		PLANNED	Approved	16-Oct-25	17:00	24-Oct-25	23:30	May be given from 17:00Hrs
1118	RQ237955	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	16-Oct-2025	10:00	16-Oct-2025	14:00	Kindly approve.	PLANNED	Approved	16-Oct-25	10:00	16-Oct-25	14:00	
1119	RQ237944	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)		D	AMP Works	16-Oct-2025	09:00	16-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	16-Oct-25	09:00	16-Oct-25	18:00	
1120	RQ237714	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	AMP OF ICT-1	15-Oct-2025	17:00	15-Oct-2025	18:00	AMP WORKS	PLANNED	Approved	15-Oct-25	17:00	15-Oct-25	18:00	
1121	RQ237720	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	AMP Works	15-Oct-2025	17:00	15-Oct-2025	23:59	AMP WORKS	PLANNED	Approved	15-Oct-25	17:00	15-Oct-25	23:59	May be given from 17:00Hrs
1122	RQ237661	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	AMP Works	15-Oct-2025	16:00	18-Oct-2025	23:00		PLANNED	Approved	15-Oct-25	17:00	18-Oct-25	23:00	May be given from 17:00Hrs
1123	RQ237672	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	15-Oct-2025	16:00	16-Oct-2025	23:59		PLANNED	Approved	15-Oct-25	17:00	16-Oct-25	23:59	May be given from 17:00Hrs
1124	RQ237653	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	15-Oct-2025	16:00	16-Oct-2025	23:00		PLANNED	Approved	15-Oct-25	17:00	16-Oct-25	23:00	May be given from 17:00Hrs
1125	RQ237954	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	15-Oct-2025	10:00	15-Oct-2025	14:00	Kindly approve.	PLANNED	Approved	15-Oct-25	10:00	15-Oct-25	14:00	

1126	RQ237713	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		C	For bus-3 , bus-4 , 220 kv side jack bus of ICT-1 and 220 KV side jack bus OF ICT-3 replacement work	15-Oct-2025	09:00	30-Oct-2025	18:00	During this shut down 500 MVA ICT-1,500 MVA ICT-3,Mandola-wazirabad ckt-1,2,3&4 shall be completely in shutdown	PLANNED	Rejected						Delhi denied consent. May be deferred till next OCC.
1127	RQ237659	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)		D	AMP Works	15-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	09:00	15-Oct-25	18:00		
1128	RQ237712	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		C	For bus-3 , bus-4 , 220 kv side jack bus of ICT-1 and 220 KV side jack bus OF ICT-3 replacement work	15-Oct-2025	09:00	30-Oct-2025	18:00	During this shut down 500 MVA ICT-1,500 MVA ICT-3,Mandola-wazirabad ckt-1,2,3&4 shall be completely in shutdown	PLANNED	Rejected						Delhi denied consent. May be deferred till next OCC.
1129	RQ237719	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	AMP Works	14-Oct-2025	17:00	14-Oct-2025	23:59	AMP WORKS	PLANNED	Approved	14-Oct-25	17:00	14-Oct-25	23:59		May be given from 17:00Hrs
1130	RQ237731	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	14-Oct-2025	17:00	21-Oct-2025	23:30		PLANNED	Approved	14-Oct-25	17:00	21-Oct-25	23:30		May be given from 17:00Hrs
1131	RQ237704	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)		D	AMP Works	14-Oct-2025	10:00	14-Oct-2025	18:00	due to double main scheme, respective 400kV and 220kV bay of ICT-4 will also be under shutdown along with ICT	PLANNED	Approved	14-Oct-25	10:00	14-Oct-25	18:00		
1132	RQ237942	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHABAD(PG)		D	AMP Works	14-Oct-2025	09:00	14-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00		
1133	RQ237947	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)		D	For AMP work and replacement of Aircell in ICT 2 Main Oil Conservator.	14-Oct-2025	09:00	14-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00		
1134	RQ237694	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	13-Oct-2025	19:00	18-Oct-2025	23:00		PLANNED	Approved	13-Oct-25	17:00	18-Oct-25	23:00		May be given from 17:00Hrs
1135	RQ237718	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	AMP Works	13-Oct-2025	17:00	13-Oct-2025	23:59	AMP WORKS	PLANNED	Approved	13-Oct-25	17:00	13-Oct-25	23:59		May be given from 17:00Hrs
1136	RQ237671	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	13-Oct-2025	16:00	14-Oct-2025	23:59		PLANNED	Approved	13-Oct-25	17:00	14-Oct-25	23:59		May be given from 17:00Hrs
1137	RQ237638	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)		C	AMP Works	13-Oct-2025	16:00	14-Oct-2025	03:00		PLANNED	Approved	13-Oct-25	17:00	14-Oct-25	23:00		May be given from 17:00Hrs

1138	RQ237652	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	13-Oct-2025	16:00	14-Oct-2025	23:00		PLANNED	Approved	13-Oct-25	17:00	14-Oct-25	23:00	May be given from 17:00Hrs
1139	RQ237658	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	AMP Works	13-Oct-2025	09:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	09:00	13-Oct-25	18:00	
1140	RQ237644	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SIKAR(PG)		D	AMP Works	12-Oct-2025	08:00	12-Oct-2025	18:00		PLANNED	Approved	12-Oct-25	08:00	12-Oct-25	18:00	
1141	RQ237651	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	11-Oct-2025	16:00	12-Oct-2025	23:00		PLANNED	Approved	11-Oct-25	17:00	12-Oct-25	23:00	May be given from 17:00Hrs
1142	RQ237958	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)		D	For AMP of ICT	11-Oct-2025	09:00	11-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	11-Oct-25	09:00	11-Oct-25	18:00	
1143	RQ237717	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	AMP Works	10-Oct-2025	17:00	10-Oct-2025	23:59	AMP WORKS	PLANNED	Approved	10-Oct-25	17:00	10-Oct-25	23:59	May be given from 17:00Hrs
1144	RQ237663	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)		D	AMP Works	10-Oct-2025	16:00	13-Oct-2025	23:00		PLANNED	Approved	10-Oct-25	17:00	13-Oct-25	23:00	May be given from 17:00Hrs
1145	RQ237641	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT TUGHLAKABAD(P G)		D	AMP Works	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
1146	RQ237733	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	09-Oct-2025	17:00	16-Oct-2025	23:30		PLANNED	Approved	09-Oct-25	17:00	16-Oct-25	23:30	May be given from 17:00Hrs
1147	RQ237716	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)		D	AMP Works	09-Oct-2025	17:00	09-Oct-2025	23:59	AMP WORKS	PLANNED	Approved	09-Oct-25	17:00	09-Oct-25	23:59	May be given from 17:00Hrs
1148	RQ237637	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(P G)		C	AMP Works	09-Oct-2025	16:00	10-Oct-2025	03:00		PLANNED	Approved	09-Oct-25	17:00	10-Oct-25	23:00	May be given from 17:00Hrs
1149	RQ237650	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	09-Oct-2025	16:00	10-Oct-2025	23:00		PLANNED	Approved	09-Oct-25	17:00	10-Oct-25	23:00	May be given from 17:00Hrs
1150	RQ237964	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)		D	AMP Works	09-Oct-2025	09:00	09-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	09-Oct-25	09:00	09-Oct-25	18:00	
1151	RQ237738	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	08-Oct-2025	17:00	16-Oct-2025	23:30		PLANNED	Approved	08-Oct-25	17:00	16-Oct-25	23:30	May be given from 17:00Hrs
1152	RQ237660	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	AMP Works	08-Oct-2025	16:00	10-Oct-2025	23:00		PLANNED	Approved	08-Oct-25	17:00	10-Oct-25	23:00	May be given from 17:00Hrs
1153	RQ237730	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP work	08-Oct-2025	09:00	08-Oct-2025	18:00	AMP Work	PLANNED	Approved	08-Oct-25	09:00	08-Oct-25	18:00	
1154	RQ237643	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)		D	AMP Works	08-Oct-2025	09:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	09:00	08-Oct-25	18:00	
1155	RQ237711	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	AMP Works	08-Oct-2025	08:00	08-Oct-2025	18:00	AMP WORKS	PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	

1156	RQ237736	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	07-Oct-2025	17:00	15-Oct-2025	23:30		PLANNED	Approved	07-Oct-25	17:00	15-Oct-25	23:30	May be given from 17:00Hrs
1157	RQ237965	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)		D	AMP Works	07-Oct-2025	10:00	07-Oct-2025	16:00	Kindly approve.	PLANNED	Approved	07-Oct-25	10:00	07-Oct-25	16:00	
1158	RQ237640	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT TUGHLAKABAD(PG)		D	AMP Works	07-Oct-2025	08:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	
1159	RQ237706	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JIND(PG)		D	AMP Works	07-Oct-2025	08:00	07-Oct-2025	18:00	AMP WORKS	PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	
1160	RQ237636	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)		C	AMP Works	06-Oct-2025	16:00	07-Oct-2025	03:00		PLANNED	Approved	06-Oct-25	17:00	07-Oct-25	23:00	May be given from 17:00Hrs
1161	RQ237951	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING & AMP	06-Oct-2025	10:00	06-Oct-2025	16:00	Kindly approve.	PLANNED	Approved	06-Oct-25	10:00	06-Oct-25	16:00	
1162	RQ237634	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)		D	AMP	06-Oct-2025	10:00	06-Oct-2025	18:00	due to double main scheme, respective 400kV and 220kV bay of ICT-1 will also be under shutdown along with ICT	PLANNED	Approved	06-Oct-25	10:00	06-Oct-25	18:00	
1163	RQ237729	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	AMP work	06-Oct-2025	09:00	06-Oct-2025	18:00	AMP Work	PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	
1164	RQ237645	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAHADURGARH(PG)		D	AMP Works	06-Oct-2025	09:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	
1165	RQ237686	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SIMBHOLI_PMSTL (UP)		D	AMP Works	06-Oct-2025	09:00	06-Oct-2025	20:00		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	20:00	
1166	RQ237642	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		D	AMP Works	06-Oct-2025	09:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	
1167	RQ237953	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PANCHKULA(PG)		D	For AMP Work of ICT & 220kV Bay 212T	06-Oct-2025	08:00	06-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
1168	RQ237698	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)		C	Jack Bus replacement	05-Oct-2025	08:00	08-Oct-2025	20:00		PLANNED	Approved	05-Oct-25	08:00	08-Oct-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
1169	RQ237697	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)		C	Jack Bus replacement	05-Oct-2025	08:00	08-Oct-2025	20:00		PLANNED	Approved	05-Oct-25	08:00	08-Oct-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage

1170	RQ237695	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)		C	Jack Bus replacement	05-Oct-2025	08:00	08-Oct-2025	20:00		PLANNED	Approved	05-Oct-25	08:00	08-Oct-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
1171	RQ237696	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)		C	Jack Bus replacement	05-Oct-2025	08:00	08-Oct-2025	20:00		PLANNED	Approved	05-Oct-25	08:00	08-Oct-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
1172	RQ237950	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING & AMP	04-Oct-2025	10:00	04-Oct-2025	16:00	Kindly approve.	PLANNED	Approved	04-Oct-25	10:00	04-Oct-25	16:00	
1173	RQ237949	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING & AMP	03-Oct-2025	10:00	03-Oct-2025	16:00	Kindly approve.	PLANNED	Approved	03-Oct-25	10:00	03-Oct-25	16:00	
1174	RQ237685	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)		D	AMP Works	03-Oct-2025	09:00	03-Oct-2025	20:00		PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	20:00	
1175	RQ237692	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	01-Oct-2025	19:00	05-Oct-2025	23:00		PLANNED	Approved	01-Oct-25	19:00	05-Oct-25	23:00	May be given
1176	RQ237693	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	01-Oct-2025	19:00	05-Oct-2025	23:00		PLANNED	Approved	01-Oct-25	19:00	05-Oct-25	23:00	May be given
1177	RQ237635	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)		C	AMP Works	01-Oct-2025	16:00	02-Oct-2025	03:00		PLANNED	Approved	01-Oct-25	17:00	02-Oct-25	23:00	May be given from 17:00Hrs
1178	RQ237946	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NALLAGARH(PG)		D	For AMP Works	01-Oct-2025	09:00	01-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	01-Oct-25	09:00	01-Oct-25	18:00	
1179	RQ237705	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		C	B-Phase IV (245kv) Bushing replacement work	01-Oct-2025	09:00	09-Oct-2025	18:00	C & TanD of B-Phase IV Bushing of ICT-2 is violating limits and as per directions of CC-AM, it is required to be replaced with new bushing of similar rating.	PLANNED	Approved	01-Oct-25	09:00	09-Oct-25	18:00	May be given subject to real time grid conditions & Rajasthan consent /Other 2*315MVA ICTs must be in service/Load to be managed by Rajasthan
1180	RQ237715	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		C	REPLACEMENT OF ICT WITH HITACHI	01-Oct-2025	09:00	31-Oct-2025	18:00	AMP WORKS	PLANNED	Rejected					Utility may elabotate the reason with new ICT MVA
1181	RQ237943	OCC_235	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD(PG)		D	To Attend oil leakage in OLTC-	01-Oct-2025	09:00	01-Oct-2025	12:00	Kindly approve.	PLANNED	Approved	01-Oct-25	09:00	01-Oct-25	12:00	
1182	RQ237684	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)		D	AMP Works	01-Oct-2025	09:00	01-Oct-2025	20:00		PLANNED	Approved	01-Oct-25	09:00	01-Oct-25	20:00	
1183	RQ237639	OCC_235	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)		D	AMP Works	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	

1184	RQ236524	OCC_235	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DEEPALPUR(JHKT)	HVPNL	C	Internal inspection to be done. OEM Vendor, Mass mobilization involved	27-Oct-2025	08:00	10-Nov-2025	17:00		PLANNED	Approved	27-Oct-25	08:00	10-Nov-25	17:00	May be allowed subject to availability of 315 MVA ICTs at Deepalpur/ Load to be managed by Haryana
1185	RQ236707	OCC_235	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21-Oct-2025	10:00	21-Oct-2025	17:00		PLANNED	Approved	21-Oct-25	10:00	21-Oct-25	17:00	
1186	RQ236705	OCC_235	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13-Oct-2025	10:00	13-Oct-2025	17:00		PLANNED	Approved	13-Oct-25	10:00	13-Oct-25	17:00	
1187	RQ236711	OCC_235	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NAWADA(HV)	HVPNL	D	For Yearly Maintenance	07-Oct-2025	10:00	07-Oct-2025	16:00		PLANNED	Approved	07-Oct-25	10:00	07-Oct-25	16:00	
1188	RQ236706	OCC_235	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06-Oct-2025	10:00	06-Oct-2025	17:00		PLANNED	Approved	06-Oct-25	10:00	06-Oct-25	17:00	
1189	RQ236544	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	* For Centrifuging of T/F oil at 400KV S/S Sultanpur	24-Oct-2025	10:00	03-Nov-2025	17:00		PLANNED	Approved	24-Oct-25	10:00	03-Nov-25	17:00	
1190	RQ236530	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	18-Oct-2025	10:00	18-Oct-2025	17:00		PLANNED	Approved	18-Oct-25	10:00	18-Oct-25	17:00	
1191	RQ236543	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	17-Oct-2025	10:00	17-Oct-2025	17:00		PLANNED	Approved	17-Oct-25	10:00	17-Oct-25	17:00	
1192	RQ236553	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 500MVA ICT-I FOR BAY MAINTENANCE REPLACEMENT OF 220KV B BUS ISOLATOR Y PHASE JAW ARM ADJUSTIN	16-Oct-2025	08:00	16-Oct-2025	17:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	17:00	
1193	RQ236837	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT ROSA(UPC)	UPPTCL	D	Annual transformer maintenance, CRP amaintenance and relay testing	16-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	18-Oct-25	18:00	
1194	RQ236562	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	C	* For Tan delta of CTs, CB Timing test and general Maintenance	14-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00	
1195	RQ236539	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	D	* Planned Shutdown is requiried for ANNUAL Routine testing <-&<-> tightening of all Clamps and connectors of 500MVA ICT-II (T	13-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	09:00	14-Oct-25	18:00	
1196	RQ236564	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	C	* For Tan delta of CTs, CB Timing test and general Maintenance work	13-Oct-2025	09:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	09:00	13-Oct-25	18:00	
1197	RQ237099	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	C	* For Tan delta of CTs, CB Timing test and general Maintenance work	13-Oct-2025	09:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	09:00	13-Oct-25	18:00	

1198	RQ236836	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT ROSA(UPC)	UPPTCL	D	Annual transformer maintenance, CRP amintenance and relay testing	13-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	15-Oct-25	18:00	
1199	RQ236557	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	C	* For Annual Testing and Maintenance	12-Oct-2025	08:00	12-Oct-2025	18:00		PLANNED	Approved	12-Oct-25	08:00	12-Oct-25	18:00	
1200	RQ236548	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* If 315MVA ICT-1 increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. No	11-Oct-2025	10:00	17-Oct-2025	17:00		PLANNED	Approved	11-Oct-25	10:00	17-Oct-25	17:00	
1201	RQ236534	OCC_235	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	C	* CB time testing and other maintenance work	11-Oct-2025	09:00	11-Oct-2025	17:00		PLANNED	Approved	11-Oct-25	09:00	11-Oct-25	17:00	
1202	RQ236558	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	* For Annual Testing and Maintenance	11-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	
1203	RQ236535	OCC_235	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	C	* CB time testing and other maintenance work	10-Oct-2025	09:00	10-Oct-2025	17:00		PLANNED	Approved	10-Oct-25	09:00	10-Oct-25	17:00	
1204	RQ236561	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	C	* For OLTC overhauling work and general maintenance work	10-Oct-2025	09:00	11-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	09:00	11-Oct-25	18:00	
1205	RQ236559	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	* For Annual Testing and Maintenance	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
1206	RQ236536	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	C	* PRE FESTIVE MAINTENANCE OF 500MVA ICT-II BAY AT 400KV S/S AZAMGARH	08-Oct-2025	10:00	08-Oct-2025	17:00		PLANNED	Approved	08-Oct-25	10:00	08-Oct-25	17:00	
1207	RQ236563	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	C	* For OLTC overhauling work and general maintenance work	08-Oct-2025	09:00	09-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	09:00	09-Oct-25	18:00	
1208	RQ236540	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD(UP)	UPPTCL	D	* Planned Shutdown is requiried for ANNUAL Routine testing <-> tightening of all Clamps and connectors of 500MVA ICT-I(ABB	08-Oct-2025	09:00	09-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	09:00	09-Oct-25	18:00	
1209	RQ236542	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* Shutdown required on daily basis for Annual Protection Testing and Bay Maintenance Work. During shutdown period supply not	07-Oct-2025	09:00	08-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	09:00	08-Oct-25	18:00	
1210	RQ236538	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	C	* 315 MVA ICT-1 SHUTDOWN FOR ATTENDING OF ICT REPAIRING , MAINT OIL LEAKAGE	06-Oct-2025	10:00	06-Oct-2025	16:31		PLANNED	Approved	06-Oct-25	10:00	06-Oct-25	16:31	

1211	RQ236567	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Works	06-Oct-2025	09:00	06-Oct-2025	17:00		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	17:00	
1212	RQ236560	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	* If 315MVA ICT-1 increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. No	04-Oct-2025	10:00	10-Oct-2025	17:00		PLANNED	Approved	04-Oct-25	10:00	10-Oct-25	17:00	
1213	RQ236537	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	* PRE FESTIVE MAINTENANCE OF 500 MVA ICT-I BAY AT 400 KV SUB STATION AZAMGARH	04-Oct-2025	10:00	04-Oct-2025	17:00		PLANNED	Approved	04-Oct-25	10:00	04-Oct-25	17:00	
1214	RQ236566	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Works	04-Oct-2025	09:00	04-Oct-2025	17:00		PLANNED	Approved	04-Oct-25	09:00	04-Oct-25	17:00	
1215	RQ236552	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315MVA ICT-II FOR REPLACEMENT OF 315MVA ICT-II TO 500 MVA ICT-II	03-Oct-2025	08:00	18-Oct-2025	17:00		PLANNED	Rejected					Wrongly punched/ May be rejected
1216	RQ236574	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 315MVA ICT-II FOR REPLACEMENT OF 315MVA ICT-II TO 500 MVA ICT-II	03-Oct-2025	08:00	18-Nov-2025	17:00	please ignore the previous shutdown for which dates has been mentioned as 03-10-2025 08:00 - 18-10-2025 17:00 and portal is not allowing to delete the shutdown	PLANNED	Approved	03-Oct-25	08:00	18-Nov-25	17:00	May be allowed subject to availability of 500 MVA ICTs at Panki/ Load to be managed by UP/ All FTC formalities must be completed before final charging of 500MVA ICT.
1217	RQ236549	OCC_235	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* For Increasing Capacity Work from 3*315MVA to 2*500MVA+1*315MVA. (TWC Approved 6th Meeting Dated-02.09.2022)No supply affe	02-Oct-2025	10:00	03-Dec-2025	17:00		PLANNED	Approved	02-Oct-25	10:00	03-Dec-25	17:00	May be allowed subject to availability of 2*315MVA ICTs at Bareilly/ Load to be managed by UP/ All FTC formalities must be completed before final charging of 500MVA ICT.
1218	RQ236883	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay at Prayagraj SS	20-Oct-2025	08:00	20-Oct-2025	12:00		PLANNED	Approved	20-Oct-25	08:00	20-Oct-25	12:00	
1219	RQ236882	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay at Prayagraj SS	19-Oct-2025	14:00	19-Oct-2025	18:00		PLANNED	Approved	19-Oct-25	14:00	19-Oct-25	18:00	
1220	RQ236881	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	Busbar Relay retrofitting at Prayagraj SS	19-Oct-2025	08:00	19-Oct-2025	12:00		PLANNED	Approved	19-Oct-25	08:00	19-Oct-25	12:00	
1221	RQ236847	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	FOR AMP WORK.	10-Oct-2025	09:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	09:00	10-Oct-25	18:00	

1222	RQ236914	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	AMP of ICT-1 at Kanpur	07-Oct-2025	08:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	
1223	RQ236875	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Prayagraj SS	03-Oct-2025	14:00	03-Oct-2025	16:00		PLANNED	Approved	03-Oct-25	14:00	03-Oct-25	16:00	
1224	RQ236874	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Prayagraj SS	03-Oct-2025	10:00	03-Oct-2025	12:00		PLANNED	Approved	03-Oct-25	10:00	03-Oct-25	12:00	
1225	RQ236854	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	FOR AMP WORK.	03-Oct-2025	09:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	18:00	
1226	RQ236912	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIJI (PG)	POWER GRID	D	AMP of ICT-2 at Jauljivi SS.	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
1227	RQ236872	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Prayagraj SS	03-Oct-2025	08:00	03-Oct-2025	10:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	10:00	
1228	RQ236909	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	AMP Works	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
1229	RQ236908	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	AMP Works	02-Oct-2025	08:00	02-Oct-2025	18:00		PLANNED	Approved	02-Oct-25	08:00	02-Oct-25	18:00	
1230	RQ237199	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWER GRID	D	AMP	01-Oct-2025	09:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	09:00	01-Oct-25	18:00	
1231	RQ236873	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	ICT-1 AMP Works at Allahabad SS	01-Oct-2025	08:00	01-Oct-2025	17:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	17:00	
1232	RQ236911	OCC_235	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIJI (PG)	POWER GRID	D	AMP work of ICT 1 AT Jauljibi SS.	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	
1233	RQ236858	OCC_235	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL, ATSL	D	Reliability life assessment of transformer	09-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	10-Oct-25	18:00	
1234	RQ236865	OCC_235	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL, ATSL	D	Reliability life assessment of transformer	07-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	08-Oct-25	18:00	
1235	RQ236789	OCC_235	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KASHIPUR(UK)	PTCUL	D	For attending faulty 207-89B 220 kV Bus-1 LV side isolator of 315 MVA T/F- 1	05-Oct-2025	10:00	05-Oct-2025	18:00		PLANNED	Approved	05-Oct-25	10:00	05-Oct-25	18:00	
1236	RQ236790	OCC_235	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KASHIPUR(UK)	PTCUL	D	For attending faulty 209-89A 220 kV Bus-1 LV side isolator of 315 MVA T/F- 2	04-Oct-2025	10:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	10:00	04-Oct-25	18:00	
1237	RQ236900	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	C	TESTING OF NEW 132 KV BUS BAR RELAYS	18-Oct-2025	09:00	19-Oct-2025	18:00		PLANNED	Rejected					Consent denied by SLDC-UK as load of 132 kV Sitarganj (SIDCUL), Sitarganj will be affected. SLDC Remarkd: "Coordinate with PTCUL and UPCL field officers to plan shutdown during Pre-diwali Preventive maintenance".

1238	RQ236898	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	C	TESTING OF NEW 132 KV BUS BAR RELAYS	18-Oct-2025	09:00	19-Oct-2025	18:00		PLANNED	Rejected						Consent denied by SLDC-UK as load of 132 kV Sitarganj (SIDCUL), Sitarganj will be affected. SLDC Remarkd: "Coordinate with PTCUL and UPCL field officers to plan shutdown during Pre-diwali Preventive maintenance".
1239	RQ236899	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	C	TESTING OF NEW 132 KV BUS BAR RELAYS	18-Oct-2025	09:00	19-Oct-2025	18:00		PLANNED	Rejected						Consent denied by SLDC-UK as load of 132 kV Sitarganj (SIDCUL), Sitarganj will be affected. SLDC Remarkd: "Coordinate with PTCUL and UPCL field officers to plan shutdown during Pre-diwali Preventive maintenance".
1240	RQ236897	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	D	REMOVAL OF OLD WIRING OF 104 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-3 FEEDER	17-Oct-2025	09:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	09:00	17-Oct-25	18:00		
1241	RQ236896	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	D	REMOVAL OF OLD WIRING OF 107 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220KV ICT-2 FEEDER	16-Oct-2025	09:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	09:00	16-Oct-25	18:00		
1242	RQ236895	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	D	REMOVAL OF OLD WIRING OF 109 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-1 FEEDER	15-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	09:00	15-Oct-25	18:00		

1243	RQ236892	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	14-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00	Consent denied by SLDC-UK as 220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG) will be proposed for s/d from 03-10-2025 to 31-10-2025 on continous basis. Therefore, load of 132 kV Sitarganj (SIDCUL), Sitarganj and Kichha will not be managed with one No ICT
1244	RQ236889	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	13-Oct-2025	09:00	13-Oct-2025	18:00		PLANNED	Rejected					Consent denied by SLDC-UK as 220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG) will be proposed for s/d from 03-10-2025 to 31-10-2025 on continous basis. Therefore, load of 132 kV Sitarganj (SIDCUL), Sitarganj and Kichha will not be managed with one No ICT
1245	RQ236887	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	D	REMOVAL OF OLD WIRING OF 203 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-3 FEEDER	11-Oct-2025	09:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	09:00	11-Oct-25	18:00	
1246	RQ236905	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEAREILLY(PG)	POWER GRID	D	For RTU, SCADA and Gateway replacement work.	08-Oct-2025	09:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	09:00	08-Oct-25	18:00	
1247	RQ236893	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	D	TESTING OF NEW 220 KV BUS BAR RELAYS	08-Oct-2025	09:00	08-Oct-2025	18:00		PLANNED	Rejected					Consent denied by SLDC-UK as 220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG) will be proposed for s/d from 03-10-2025 to 31-10-2025 on continous basis. Therefore, load of 132 kV Sitarganj (SIDCUL), Sitarganj and Kichha will not be managed with one No ICT
1248	RQ236904	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEAREILLY(PG)	POWER GRID	D	For RTU, SCADA and Gateway replacement work.	07-Oct-2025	09:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	18:00	
1249	RQ236884	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh (PG)	06-Oct-2025	09:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	

1250	RQ236888	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	D	REMOVAL OF OLD WIRING OF 207 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-1 FEEDER	04-Oct-2025	09:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	09:00	04-Oct-25	18:00	
1251	RQ236886	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAIREILLY(PG)	POWER GRID	D	For RTU, SCADA and Gateway replacement work.	03-Oct-2025	09:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	18:00	
1252	RQ236916	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kV 160MVA ICT in place of M/s Bharat Bijlee Make 220/132kV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132kV Sitarganj Substation of POWERGRID NR-III Region for making the provisio	03-Oct-2025	09:00	31-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	09:00	31-Oct-25	18:00	Subject to real time grid condition/ UK consent/ Load to be managed by UK/ 2*100MVA ICT must remain in service during the shutdown
1253	RQ236885	OCC_235	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh (PG)	02-Oct-2025	09:00	02-Oct-2025	18:00		PLANNED	Approved	02-Oct-25	09:00	02-Oct-25	18:00	
1254	RQ237952	OCC_235	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT KHALSTI(PG)		D	For Annual Maintenance work	10-Oct-2025	09:00	10-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	10-Oct-25	09:00	10-Oct-25	18:00	Subject to NHPC & CE ladakh consent / ICTs & Feeder at Leh must be in service

1255	RQ236551	OCC_235	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc.	16-Nov-2025	10:00	30-Nov-2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During this shutdown period power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)- Phozal(HP) (ADHPL) CKT-I & 220 KV Phozal(HP)- Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	16-Nov-25	10:00	30-Nov-25	16:30	Subject to PG and HP consent and availabilty of other lines.
1256	RQ236547	OCC_235	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Pre-winter (Before Snow season) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of	07-Nov-2025	09:00	15-Nov-2025	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)- Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	07-Nov-25	09:00	15-Nov-25	18:00	Subject to PG and HP consent and availabilty of other lines.

1257	RQ236546	OCC_235	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	C	Shutdown required on continous basis from 04-Nov-2025 (09:00 hrs) to 06-Nov-2025 (18:00 hrs) for Pole Replacement work in 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-I Circuit Breaker at prini end.	04-Nov-2025	09:00	06-Nov-2025	18:00	Shutdown required on continous basis from 04-Nov-2025 (09:00 hrs) to 06-Nov-2025 (18:00 hrs) & Beyond this Shutdown period Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-Phozal(HP) (ADHPL) CKT-I & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	04-Nov-25	09:00	06-Nov-25	18:00	Subject to PG and HP consent and availabilty of other lines.
1258	RQ236545	OCC_235	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Pre-winter (Before Snow season) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of	27-Oct-2025	09:00	03-Nov-2025	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	27-Oct-25	09:00	03-Nov-25	18:00	Subject to PG and HP consent and availabilty of other lines.

1259	RQ236555	OCC_235	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Pre-winter (Before Snow season) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of	27-Oct-2025	09:00	15-Nov-2025	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)- Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	27-Oct-25	09:00	15-Nov-25	18:00	Subject to PG and HP consent and availability of other lines.
1260	RQ238337	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)- DANDHARIKALAN I(PSTCL) CKT- 2	PSTCL	D	Mtc. Of Sub-station equipments	01-Nov-2025	08:00	01-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	01-Nov-25	18:00	
1261	RQ238100	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)- AJITWAL(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 60 to 80	31-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	08:00	31-Oct-25	18:00	
1262	RQ238336	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)- DANDHARIKALAN I(PSTCL) CKT- 1	PSTCL	D	Mtc. Of Sub-station equipments	31-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	08:00	31-Oct-25	18:00	
1263	RQ238092	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)- DORAHA(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	27-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	27-Oct-25	18:00	
1264	RQ238084	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PSTCL)- LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 35	24-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	24-Oct-25	18:00	
1265	RQ238076	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PSTCL)- LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	22-Oct-2025	08:00	22-Oct-2025	18:00		PLANNED	Approved	22-Oct-25	08:00	22-Oct-25	18:00	
1266	RQ238074	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)- MOHALI(PSTCL) CKT-2	PSTCL	D	Tightening of Nut bolts of jumpers of Tower no. 169 to 175	21-Oct-2025	08:00	21-Oct-2025	18:00		PLANNED	Approved	21-Oct-25	08:00	21-Oct-25	18:00	
1267	RQ238322	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)- LEHRAMOHABBA T(PSTCL) CKT-1	PSTCL	D	Line mtc	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	

1268	RQ238068	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 26 to 51.	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
1269	RQ238067	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN I(PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
1270	RQ238063	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(PSTCL)-LUDHIANA(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 15	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
1271	RQ238334	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBA T(PSTCL) CKT-1	PSTCL	D	Annual mtc of line	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
1272	RQ238064	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PSTCL) CKT-1	PSTCL	D	Tightening of Nut bolts of jumpers of Tower no. 169 to 175	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
1273	RQ238279	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-BUTARI(PSTCL) CKT-1	PSTCL	D	Yearly Mtc. Sub-Station Equipment and line	11-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	
1274	RQ238277	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-ALAWALPUR(PSTCL) CKT-1	PSTCL	D	Yearly Mtc. Sub-Station Equipment and line	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
1275	RQ237939	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 242 to 260	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
1276	RQ237967	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PSTCL) CKT-2	PSTCL	D	Tightening of Nut bolts of jumpers of Tower no. 176 to 183 and gantry S/S	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
1277	RQ237934	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 242 to 260	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
1278	RQ238165	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) CKT-2	PSTCL	D	Half yearly mtc	04-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	08:00	04-Oct-25	18:00	
1279	RQ237927	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PSTCL) CKT-1	PSTCL	D	Tightening of Nut bolts of jumpers of Tower no. 176 to 183 and gantry S/S	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	
1280	RQ237926	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PSTCL) CKT-3	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 03.	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	
1281	RQ238335	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-1	HVPNL	D	Annual mtc.	31-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	08:00	31-Oct-25	18:00	

1282	RQ238302	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Half Yearly Mtc.	17-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
1283	RQ238151	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-HARFALI (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
1284	RQ238156	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
1285	RQ238157	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
1286	RQ238289	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Annual mtc.	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
1287	RQ238158	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc.	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
1288	RQ238155	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc.	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
1289	RQ238332	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-3	HVPNL	D	Half Yearly Mtc.	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
1290	RQ238154	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
1291	RQ238298	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Annual mtc. of line and S/Stn equipment	31-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	08:00	31-Oct-25	18:00	
1292	RQ238317	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Annual mtc.	30-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	08:00	31-Oct-25	18:00	
1293	RQ238299	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Annual mtc. of line and S/Stn equipment	30-Oct-2025	08:00	30-Oct-2025	18:00		PLANNED	Approved	30-Oct-25	08:00	30-Oct-25	18:00	
1294	RQ238306	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Routine mtc at both ends	29-Oct-2025	08:00	29-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	08:00	29-Oct-25	18:00	
1295	RQ238096	OCC_235	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 176 to 191/13.	28-Oct-2025	08:00	28-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	08:00	28-Oct-25	18:00	
1296	RQ238316	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Annual mtc.	28-Oct-2025	08:00	29-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	08:00	29-Oct-25	18:00	
1297	RQ238330	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Yearly mtc of substation & line	28-Oct-2025	08:00	28-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	08:00	28-Oct-25	18:00	

1298	RQ238159	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Annual Mtc	28-Oct-2025	08:00	28-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	08:00	28-Oct-25	18:00	
1299	RQ238091	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 151 to 175.	27-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	27-Oct-25	18:00	
1300	RQ238281	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-2	BBMB	D	Yearly Mtc. Sub-Station Equipment and line	27-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	27-Oct-25	18:00	
1301	RQ238169	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Annual Mtc	27-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	27-Oct-25	18:00	
1302	RQ238085	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 126 to 150 .	25-Oct-2025	08:00	25-Oct-2025	18:00		PLANNED	Approved	25-Oct-25	08:00	25-Oct-25	18:00	
1303	RQ238329	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Annual mtc. of line	24-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	24-Oct-25	18:00	
1304	RQ238083	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 91 to 125.	24-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	24-Oct-25	18:00	
1305	RQ238078	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 81 to 90.	23-Oct-2025	08:00	23-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	08:00	23-Oct-25	18:00	
1306	RQ238280	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-1	BBMB	D	Yearly Mtc. Sub-Station Equipment and line	23-Oct-2025	08:00	23-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	08:00	23-Oct-25	18:00	
1307	RQ238075	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 72 to 80.	22-Oct-2025	08:00	22-Oct-2025	18:00		PLANNED	Approved	22-Oct-25	08:00	22-Oct-25	18:00	
1308	RQ238073	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 63 to 71.	21-Oct-2025	08:00	21-Oct-2025	18:00		PLANNED	Approved	21-Oct-25	08:00	21-Oct-25	18:00	
1309	RQ238283	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Mtc. Sub-Station Equipment and line	21-Oct-2025	08:00	21-Oct-2025	18:00		PLANNED	Approved	21-Oct-25	08:00	21-Oct-25	18:00	
1310	RQ238282	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Mtc. Sub-Station Equipment and line	18-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	18:00	
1311	RQ238071	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 41 to 62.	18-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	18:00	

1312	RQ238327	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	Annual mtc.	17-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
1313	RQ238328	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Annual mtc.	17-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
1314	RQ238069	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 21 to 40.	17-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
1315	RQ238321	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PS) (BBMB) CKT-1	BBMB	D	Yearly mtc	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
1316	RQ238066	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 20 .	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
1317	RQ238325	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	Annual mtc.	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
1318	RQ238062	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 201 to 218.	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
1319	RQ238333	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	Annual mtc.	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
1320	RQ238303	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half Yearly Mtc.	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
1321	RQ238297	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Annual mtc.	15-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	16-Oct-25	18:00	
1322	RQ238061	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 176 to 200.	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	
1323	RQ238319	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Mtc of Sub station equipment	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	
1324	RQ238287	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	Mtc. Of Sub-station allied equipments	14-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	15-Oct-25	18:00	
1325	RQ238057	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 151 to 175.	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	

1326	RQ238305	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Half Yearly Mtc.	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
1327	RQ238318	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Annual mtc.	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
1328	RQ238284	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	C	Half Yearly Mtc. & replacement of Transfer Bus Isolator & Yearly mtc at Jalandhar end	13-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	14-Oct-25	18:00	
1329	RQ238304	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc.	12-Oct-2025	08:00	12-Oct-2025	18:00		PLANNED	Approved	12-Oct-25	08:00	12-Oct-25	18:00	
1330	RQ238308	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Annual mtc.	12-Oct-2025	08:00	12-Oct-2025	18:00		PLANNED	Approved	12-Oct-25	08:00	12-Oct-25	18:00	
1331	RQ238291	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Annual mtc.	12-Oct-2025	08:00	12-Oct-2025	18:00		PLANNED	Approved	12-Oct-25	08:00	12-Oct-25	18:00	
1332	RQ238290	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Annual mtc.	11-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	
1333	RQ238053	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P)S (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 126 to 150.	11-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	
1334	RQ238296	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Annual mtc.	11-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	08:00	11-Oct-25	18:00	
1335	RQ238178	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Annual Mtc	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
1336	RQ238052	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P)S (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 91 to 125 .	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
1337	RQ238288	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	Annual mtc.	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
1338	RQ238278	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(P)S-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	Yearly Mtc. Sub-Station Equipment and line	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
1339	RQ238163	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Mtc. at both ends	10-Oct-2025	08:00	11-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	11-Oct-25	18:00	

1340	RQ236962	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)- CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
1341	RQ238049	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)- GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 81 to 90.	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
1342	RQ238286	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL- JAGADHARI (BB) CKT-1	BBMB	D	Mtc. Of Sub-station allied equipments	09-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	10-Oct-25	18:00	
1343	RQ238176	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)- SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Annual Mtc	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
1344	RQ237938	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)- GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 72 to 80.	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
1345	RQ238177	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR- SANGRUR (BB) CKT-1	BBMB	D	Annual Mtc	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
1346	RQ236967	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)- KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
1347	RQ238161	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R- GANGUWAL (BB) CKT-1	BBMB	D	Yearly Mtc. at both ends	08-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	09-Oct-25	18:00	
1348	RQ238285	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR- PONG (BB) CKT-2	BBMB	D	Yearly Mtc. Sub- Station Equipment and line	08-Oct-2025	08:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	08:00	08-Oct-25	18:00	
1349	RQ238170	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH- SAMAYPUR (BB) CKT-1	BBMB	D	Annual Mtc	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
1350	RQ237933	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)- GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 63 to 71.	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
1351	RQ236966	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)- KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
1352	RQ238162	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R- JAMALPUR (BB) CKT-1	BBMB	D	Yearly Mtc. Sub- Station Equipment	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
1353	RQ237932	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)- GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 41 to 62.	04-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	08:00	04-Oct-25	18:00	

1354	RQ238160	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
1355	RQ237930	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PG) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 21 to 40.	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
1356	RQ237925	OCC_235	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PG) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 20 .	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	
1357	RQ237007	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-SITARGANJ(PG) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S	29-Oct-2025	09:00	29-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	09:00	29-Oct-25	18:00	May be allowed on Weekend subject to NHPC , UP, UK consent and no other line outage on both side/ Necessary CEA Safety & PTCC clearance required before shifting to new towers
1358	RQ237896	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	Auto reclosure disable for work in other ckt	29-Oct-2025	09:00	29-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	09:00	29-Oct-25	18:00	
1359	RQ237893	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	Auto reclosure disable for work in other ckt	28-Oct-2025	09:00	28-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	09:00	28-Oct-25	18:00	
1360	RQ237258	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S	28-Oct-2025	09:00	28-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	09:00	28-Oct-25	18:00	May be allowed on Weekend subject to NHPC , UP, UK consent and no other line outage on both side/Necessary CEA Safety & PTCC clearance required before shifting to new towers
1361	RQ237109	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNABAS TA(UP) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur.	23-Oct-2025	08:00	23-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	08:00	23-Oct-25	18:00	
1362	RQ237011	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-2	POWER GRID	D	Stability test of Busbar Relay at Prayagraj SS	23-Oct-2025	08:00	23-Oct-2025	12:00		PLANNED	Approved	23-Oct-25	08:00	23-Oct-25	12:00	

1363	RQ237010	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-1	POWER GRID	D	Stability test of Busbar Relay at Prayagraj SS	22-Oct-2025	14:00	22-Oct-2025	18:00		PLANNED	Approved	22-Oct-25	14:00	22-Oct-25	18:00	
1364	RQ236961	OCC_235	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	21-Oct-2025	10:00	21-Oct-2025	18:00		PLANNED	Approved	21-Oct-25	10:00	21-Oct-25	18:00	
1365	RQ237012	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	Stability test of Busbar Relay at Prayagraj SS	20-Oct-2025	14:00	20-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	14:00	20-Oct-25	18:00	
1366	RQ236963	OCC_235	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	20-Oct-2025	08:00	20-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	08:00	20-Oct-25	18:00	
1367	RQ237890	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	Auto reclosure disable for work in other ckt	16-Oct-2025	09:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	09:00	16-Oct-25	18:00	
1368	RQ237257	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	ERECTION OF ERS IN 220 KV TANAKPUR-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH ER	16-Oct-2025	09:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	09:00	16-Oct-25	18:00	May be allowed on Weekend subject to NHPC , UP, UK consent and no other line outage on both side/Necessary CEA Safety & PTCC clearance required before shifting to ERS
1369	RQ237016	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWER GRID	D	For RTU, SCADA and Gateway replacement work.	15-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	09:00	15-Oct-25	18:00	
1370	RQ237017	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-1	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Prayagraj SS	14-Oct-2025	14:00	14-Oct-2025	16:00		PLANNED	Approved	14-Oct-25	14:00	14-Oct-25	16:00	
1371	RQ237006	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	14-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00	Subjet to real time grid condition/ UK & NHPC consent/ Load to be managed by UK
1372	RQ236965	OCC_235	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance of Bay along with BUS	14-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	
1373	RQ237005	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	13-Oct-2025	09:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	09:00	13-Oct-25	18:00	Subjet to real time grid condition/ UK & NHPC consent/ Load to be managed by UK
1374	RQ236964	OCC_235	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance of Bay along with BUS	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	

1375	RQ237014	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAH(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	D	For RTU, SCADA and Gateway replacement work.	12-Oct-2025	09:14	12-Oct-2025	18:00		PLANNED	Approved	12-Oct-25	09:14	12-Oct-25	18:00	
1376	RQ237003	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1	POWER GRID	D	Non auto for work in other ckt	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
1377	RQ237004	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-2	POWER GRID	D	AMP of line bay equipment at Kanpur. During s/d, other ckt will be put in Non-auto mode	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	08:00	10-Oct-25	18:00	
1378	RQ237256	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	09-Oct-2025	09:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	09:00	09-Oct-25	18:00	Subjet to real time grid condition/ UK & UP consent/ Load to be managed by UK
1379	RQ237001	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur. During s/d, other ckt will be put in Non-auto mode	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
1380	RQ237002	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-2	POWER GRID	D	Non auto for work in other ckt	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
1381	RQ237008	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	AMP of dhauliganga Reactor at Dhauliganga end.	07-Oct-2025	08:00	07-Oct-2025	18:00		PLANNED	Approved	07-Oct-25	08:00	07-Oct-25	18:00	
1382	RQ237018	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Prayagraj SS	04-Oct-2025	16:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	16:00	04-Oct-25	18:00	
1383	RQ237019	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Prayagraj SS	03-Oct-2025	16:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	16:00	03-Oct-25	18:00	
1384	RQ236998	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIIVI (PG) CKT-1	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh (PG)	03-Oct-2025	09:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	18:00	
1385	RQ237255	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	REMOVAL OF OLD WIRING OF 201 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220KV SITARGANJ (PG)-BAREILLY-CB GANJ(UPPCL) TRANSMISSION LINE	03-Oct-2025	09:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	18:00	Subjet to real time grid condition/ UK consent/ Load to be managed by UK

1386	RQ238153	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	POWER GRID	D	Yearly Mtc.	03-Oct-2025	08:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	08:00	03-Oct-25	18:00	
1387	RQ236999	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh (PG)	01-Oct-2025	09:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	09:00	01-Oct-25	18:00	
1388	RQ237980	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-1		D	AMP Works	28-Oct-2025	09:00	28-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	28-Oct-25	09:00	28-Oct-25	18:00	
1389	RQ238035	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PG) (PSTCL) CKT-1		D	For Gas Recycling work in R-ph CB of 217 Bay	27-Oct-2025	09:00	27-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	27-Oct-25	09:00	27-Oct-25	18:00	
1390	RQ237561	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U K)-ROORKEE(PG) (PTCUL) CKT-3		D	relay retrofitting	26-Oct-2025	08:00	26-Oct-2025	18:00		PLANNED	Approved	26-Oct-25	08:00	26-Oct-25	18:00	
1391	RQ237607	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U K)-ROORKEE(PG) (PTCUL) CKT-3		D	relay retrofitting	26-Oct-2025	08:00	26-Oct-2025	18:00		PLANNED	Approved	26-Oct-25	08:00	26-Oct-25	18:00	
1392	RQ237270	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25-Oct-2025	08:00	25-Oct-2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved	25-Oct-25	08:00	25-Oct-25	18:00	May be allowed subject to NTPC Anta & Rajasthan consent/ Load to be managed by Rajasthan
1393	RQ237606	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U K)-ROORKEE(PG) (PTCUL) CKT-1		D	relay retrofitting	25-Oct-2025	08:00	25-Oct-2025	18:00		PLANNED	Approved	25-Oct-25	08:00	25-Oct-25	18:00	
1394	RQ237560	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U K)-ROORKEE(PG) (PTCUL) CKT-1		D	relay retrofitting	25-Oct-2025	08:00	25-Oct-2025	18:00		PLANNED	Approved	25-Oct-25	08:00	25-Oct-25	18:00	
1395	RQ237997	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	24-Oct-2025	09:00	24-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	24-Oct-25	09:00	24-Oct-25	18:00	
1396	RQ237994	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG) - RAILWAYHR(RLY) (HVPNL) CKT-2		D	For AMP of Line & Bay Equipments	24-Oct-2025	09:00	24-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	24-Oct-25	09:00	24-Oct-25	18:00	
1397	RQ237559	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U K)-ROORKEE(PG) (PTCUL) CKT-2		D	relay retrofitting	24-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	24-Oct-25	18:00	
1398	RQ237605	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U K)-ROORKEE(PG) (PTCUL) CKT-2		D	relay retrofitting	24-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	24-Oct-25	18:00	

1399	RQ237558	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	relay retrofitting	23-Oct-2025	08:00	23-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	08:00	23-Oct-25	18:00	
1400	RQ237604	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	relay retrofitting	23-Oct-2025	08:00	23-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	08:00	23-Oct-25	18:00	
1401	RQ237269	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	23-Oct-2025	08:00	23-Oct-2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved	23-Oct-25	08:00	23-Oct-25	18:00	May be allowed subject to NTPC Anta & Rajasthan consent/ Load to be managed by Rajasthan
1402	RQ238007	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	FOR AMP WORK OF LINE & MAIN BAY	22-Oct-2025	09:00	22-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	22-Oct-25	09:00	22-Oct-25	18:00	Subject to real time grid condition and BBMB consent
1403	RQ238008	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	AR in Non Auto mode during work at 220kv Jessore-Pong line.	22-Oct-2025	09:00	22-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	22-Oct-25	09:00	22-Oct-25	18:00	Subject to real time grid condition and BBMB consent
1404	RQ237993	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-2		D	For AMP of Line & Bay Equipments	22-Oct-2025	09:00	22-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	22-Oct-25	09:00	22-Oct-25	18:00	
1405	RQ238006	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	AR in Non Auto mode during work at 220kv Bairasiul-Pong line.	21-Oct-2025	09:00	21-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	21-Oct-25	09:00	21-Oct-25	18:00	Subject to real time grid condition and BBMB consent
1406	RQ238005	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	FOR AMP WORK OF LINE & MAIN BAY	21-Oct-2025	09:00	21-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	21-Oct-25	09:00	21-Oct-25	18:00	Subject to real time grid condition and BBMB consent
1407	RQ237992	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1		D	For AMP of Line & Bay Equipments	20-Oct-2025	09:00	20-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	20-Oct-25	09:00	20-Oct-25	18:00	
1408	RQ237479	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing works- Non Auto Mode	20-Oct-2025	08:00	25-Oct-2025	20:00	NON AUTO MODE	PLANNED	Approved	20-Oct-25	19:00	25-Oct-25	23:00	May be given from 19:00Hrs
1409	RQ237600	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	AMP OF LINE BAY	19-Oct-2025	09:00	19-Oct-2025	18:00		PLANNED	Approved	19-Oct-25	09:00	19-Oct-25	18:00	
1410	RQ237551	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	AMP OF LINE BAY	19-Oct-2025	09:00	19-Oct-2025	18:00		PLANNED	Approved	19-Oct-25	09:00	19-Oct-25	18:00	
1411	RQ237599	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1		D	AMP OF LINE BAY	18-Oct-2025	09:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	09:00	18-Oct-25	18:00	
1412	RQ237550	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1		D	AMP OF LINE BAY	18-Oct-2025	09:00	18-Oct-2025	18:00		PLANNED	Approved	18-Oct-25	09:00	18-Oct-25	18:00	

1413	RQ237543	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	18-Oct-2025	09:00	18-Oct-2025	18:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Approved	18-Oct-25	09:00	18-Oct-25	18:00	
1414	RQ237986	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2		D	For Annual Maintenance works in Line Bay and Main Bay-	18-Oct-2025	08:00	18-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	18-Oct-25	08:00	18-Oct-25	18:00	
1415	RQ237549	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2		D	AMP OF LINE BAY	17-Oct-2025	09:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	09:00	17-Oct-25	18:00	
1416	RQ237598	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2		D	AMP OF LINE BAY	17-Oct-2025	09:00	17-Oct-2025	18:00		PLANNED	Approved	17-Oct-25	09:00	17-Oct-25	18:00	
1417	RQ237542	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	17-Oct-2025	09:00	17-Oct-2025	18:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Approved	17-Oct-25	09:00	17-Oct-25	18:00	
1418	RQ237985	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1		D	For Annual Maintenance works in Line Bay and Main Bay-	17-Oct-2025	08:00	17-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	17-Oct-25	08:00	17-Oct-25	18:00	
1419	RQ238010	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1		D	Rectification of shutdwon nature defects	16-Oct-2025	09:00	17-Oct-2025	17:00	Kindly approve.	PLANNED	Approved	16-Oct-25	09:00	17-Oct-25	17:00	
1420	RQ237996	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	16-Oct-2025	09:00	16-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	16-Oct-25	09:00	16-Oct-25	18:00	
1421	RQ237541	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	For Relay Testing at Kotputli Substation	16-Oct-2025	09:00	16-Oct-2025	18:00	For Relay Testing at Kotputli Substation	PLANNED	Approved	16-Oct-25	09:00	16-Oct-25	18:00	
1422	RQ237984	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1		D	For Annual Maintenance works in Line Bay and Main Bay-	16-Oct-2025	08:00	16-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
1423	RQ237547	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		C	For bus-3 , bus-4 , 220 kv side jack bus of ICT-1 and 220 KV side jack bus OF ICT-3 replacement work	15-Oct-2025	09:00	05-Nov-2025	18:00	During this shut down 500 MVA ICT-1,500 MVA ICT-3,Mandola-wazirabad ckt-1,2,3&4 are completely in shutdown	PLANNED	Rejected					Delhi denied consent. May be deferred till next OCC.

1424	RQ237596	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		C	For bus-3 , bus-4 , 220 kv side jack bus of ICT-1 and 220 KV side jack bus OF ICT-3 replacement work	15-Oct-2025	09:00	30-Oct-2025	18:00	During this shut down 500 MVA ICT-1,500 MVA ICT-3,Mandola-wazirabad ckt-1,2,3&4 are completely in shutdown	PLANNED	Rejected					Delhi denied consent. May be deferred till next OCC.
1425	RQ238004	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	A/R in Non auto Mode required for safety of manpower working in 220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	15-Oct-2025	09:00	15-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	15-Oct-25	09:00	15-Oct-25	18:00	
1426	RQ238024	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	For rectification of Shutdown nature Defects of line.	15-Oct-2025	09:00	16-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	15-Oct-25	09:00	16-Oct-25	18:00	
1427	RQ237995	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	15-Oct-2025	09:00	15-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	15-Oct-25	09:00	15-Oct-25	18:00	
1428	RQ237594	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		C	For bus-3 , bus-4 , 220 kv side jack bus of ICT-1 and 220 KV side jack bus OF ICT-3 replacement work	15-Oct-2025	09:00	30-Oct-2025	18:00	During this shut down 500 MVA ICT-1,500 MVA ICT-3,Mandola-wazirabad ckt-1,2,3&4 are completely in shutdown	PLANNED	Rejected					Delhi denied consent. May be deferred till next OCC.
1429	RQ237545	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		C	For bus-3 , bus-4 , 220 kv side jack bus of ICT-1 and 220 KV side jack bus OF ICT-3 replacement work	15-Oct-2025	09:00	05-Nov-2025	18:00	During this shut down 500 MVA ICT-1,500 MVA ICT-3,Mandola-wazirabad ckt-1,2,3&4 are completely in shutdown	PLANNED	Rejected					Delhi denied consent. May be deferred till next OCC.
1430	RQ238003	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	AMP works and installation of LA's at Dasuya end	15-Oct-2025	09:00	15-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	15-Oct-25	09:00	15-Oct-25	18:00	
1431	RQ237524	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1		C	Retrofitment of 220kV rated CT for Mansarovar line feeder at Heerapura GSS	15-Oct-2025	09:00	18-Oct-2025	18:00	Line along with Line & Main Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	15-Oct-25	09:00	18-Oct-25	18:00	May be given subject to real time grid conditions/Load to be managed by Rajasthan/ Subject to Rajasthan consent

1432	RQ237548	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		C	For bus-3 , bus-4 , 220 kv side jack bus of ICT-1 and 220 KV side jack bus OF ICT-3 replacement work	15-Oct-2025	09:00	05-Nov-2025	18:00	During this shut down 500 MVA ICT-1,500 MVA ICT-3,Mandola-wazirabad ckt-1,2,3&4 are completely in shutdown	PLANNED	Rejected					Delhi denied consent. May be deferred till next OCC.
1433	RQ237597	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		C	For bus-3 , bus-4 , 220 kv side jack bus of ICT-1 and 220 KV side jack bus OF ICT-3 replacement work	15-Oct-2025	09:00	30-Oct-2025	18:00	During this shut down 500 MVA ICT-1,500 MVA ICT-3,Mandola-wazirabad ckt-1,2,3&4 are completely in shutdown	PLANNED	Rejected					Delhi denied consent. May be deferred till next OCC.
1434	RQ237540	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	15-Oct-2025	09:00	15-Oct-2025	18:00	For Relay Testing at Kotputli Substation	PLANNED	Approved	15-Oct-25	09:00	15-Oct-25	18:00	
1435	RQ238025	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HV) (PG) CKT-2		D	A/R in Non auto Mode required for safety of manpower working in 220KV Hamirpur-Nehrian ckt-1	15-Oct-2025	09:00	16-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	15-Oct-25	09:00	16-Oct-25	18:00	
1436	RQ237546	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		C	For bus-3 , bus-4 , 220 kv side jack bus of ICT-1 and 220 KV side jack bus OF ICT-3 replacement work	15-Oct-2025	09:00	05-Nov-2025	18:00	During this shut down 500 MVA ICT-1,500 MVA ICT-3,Mandola-wazirabad ckt-1,2,3&4 are completely in shutdown	PLANNED	Rejected					Delhi denied consent. May be deferred till next OCC.
1437	RQ237595	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		C	For bus-3 , bus-4 , 220 kv side jack bus of ICT-1 and 220 KV side jack bus OF ICT-3 replacement work	15-Oct-2025	09:00	30-Oct-2025	18:00	During this shut down 500 MVA ICT-1,500 MVA ICT-3,Mandola-wazirabad ckt-1,2,3&4 are completely in shutdown	PLANNED	Rejected					Delhi denied consent. May be deferred till next OCC.
1438	RQ237983	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(PG)-LUDHIANA(PG) (PSTCL) CKT-1		D	For Annual Maintenance works in Line Bay and Main Bay-	15-Oct-2025	08:00	15-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
1439	RQ238047	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-NEEMWALA(HV) (HVPNL) CKT-2		D	AMP Works	14-Oct-2025	10:00	14-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	14-Oct-25	10:00	14-Oct-25	18:00	
1440	RQ238016	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PG) (PSTCL) CKT-2		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	14-Oct-2025	10:00	14-Oct-2025	16:00	Kindly approve.	PLANNED	Approved	14-Oct-25	10:00	14-Oct-25	16:00	

1441	RQ238001	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-1		D	AMP of line and line bay equipments at Dasuya end.	14-Oct-2025	09:00	14-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00	
1442	RQ238002	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-2		D	A/R in Non auto Mode required for safety of manpower working in 220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-1	14-Oct-2025	09:00	14-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00	
1443	RQ238370	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1		C	shutdown (S/D) for the connection of the cable in the 220kV transmission line as part of the execution of the 220kV Underground Cable Package - CB 01, covering the section between Minamarg and Zojila Top under the Alusteng-Drass 220kV single circuit transmission line, in accordance with the Transmission System Strengthening of the Srinagar-Leh Transmission System.	14-Oct-2025	09:00	17-Oct-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	14-Oct-25	09:00	17-Oct-25	18:00	Subject to CE Ladakh, JK consent & NHPC consent for load-generation balance during the shutdown as there will be no hydro evacuating path. NHPC to run its plant in Islanding scheme as per load
1444	RQ237982	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PG) (PSTCL) CKT-1		D	For Annual Maintenance works in Line Bay and Main Bay-	14-Oct-2025	08:00	14-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	14-Oct-25	08:00	14-Oct-25	18:00	
1445	RQ238046	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KATHAL(PG)-NEEMWALA(HV) (HVPNL) CKT-1		D	AMP Works	13-Oct-2025	10:00	13-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	13-Oct-25	10:00	13-Oct-25	18:00	
1446	RQ238015	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PG) (PSTCL) CKT-1		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	13-Oct-2025	10:00	13-Oct-2025	16:00	Kindly approve.	PLANNED	Approved	13-Oct-25	10:00	13-Oct-25	16:00	
1447	RQ238023	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	A/R in Non auto Mode required for safety of manpower working in 220KV Hamirpur-Nehrian ckt-2	13-Oct-2025	09:00	14-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	13-Oct-25	09:00	14-Oct-25	18:00	
1448	RQ238022	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	For rectification of Shutdown nature Defects	13-Oct-2025	09:00	14-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	13-Oct-25	09:00	14-Oct-25	18:00	
1449	RQ237981	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(PG)-LUDHIANA(PG) (PSTCL) CKT-2		D	For Annual Maintenance works in Line Bay and Main Bay-	13-Oct-2025	08:00	13-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	

1450	RQ238014	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PSTCL) CKT-2		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	11-Oct-2025	10:00	11-Oct-2025	16:00	Kindly approve.	PLANNED	Approved	11-Oct-25	10:00	11-Oct-25	16:00	
1451	RQ238013	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PSTCL) CKT-1		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	10-Oct-2025	10:00	10-Oct-2025	16:00	Kindly approve.	PLANNED	Approved	10-Oct-25	10:00	10-Oct-25	16:00	
1452	RQ237523	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1		C	Retrofitment of 220kv rated CT for IG Nagar line feeder at Heerapura GSS	10-Oct-2025	09:00	13-Oct-2025	18:00	Line along with Line & Main Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	10-Oct-25	09:00	13-Oct-25	18:00	May be given subject to real time grid conditions/Load to be managed by Rajasthan/ Subject to Rajasthan consent
1453	RQ237581	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	09-Oct-2025	09:00	11-Oct-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	09-Oct-25	09:00	11-Oct-25	18:00	Shutdown may be allowed subject to Rajasthan consent/ Load to be managed by Rajasthan
1454	RQ238020	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1		D	For rectification of Shutdown nature Defects	09-Oct-2025	09:00	09-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	09-Oct-25	09:00	09-Oct-25	18:00	
1455	RQ238021	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2		D	A/R in Non auto Mode required for safety of manpower working in 220KV Hamirpur-Hamirpur ckt-1	09-Oct-2025	09:00	09-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	09-Oct-25	09:00	09-Oct-25	18:00	
1456	RQ238009	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1		D	Rectification of shutdwon nature defects	09-Oct-2025	09:00	09-Oct-2025	17:00	Kindly approve.	PLANNED	Approved	09-Oct-25	09:00	09-Oct-25	17:00	
1457	RQ237481	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work -Non Auto	09-Oct-2025	08:00	15-Oct-2025	20:00	NON AUTO MODE	PLANNED	Approved	09-Oct-25	19:00	15-Oct-25	23:00	May be given from 19:00Hrs
1458	RQ237477	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH)-BHADLA_2 (PG) (ACME_HEERGARH) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	09-Oct-2025	08:00	14-Oct-2025	20:00	NON AUTO MODE	PLANNED	Approved	09-Oct-25	19:00	14-Oct-25	23:00	May be given from 19:00Hrs
1459	RQ237482	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH)-BHADLA_2 (PG) (ACME_HEERGARH) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work -Non Auto	09-Oct-2025	08:00	15-Oct-2025	20:00	NON AUTO MODE	PLANNED	Approved	09-Oct-25	19:00	15-Oct-25	23:00	May be given from 19:00Hrs

1460	RQ237480	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work -Non Auto	09-Oct-2025	08:00	15-Oct-2025	20:00	NON AUTO MODE	PLANNED	Approved	09-Oct-25	19:00	15-Oct-25	23:00	May be given from 19:00Hrs
1461	RQ238012	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASA(P5) (PSTCL) CKT-2		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	09-Oct-2025	00:00	09-Oct-2025	16:00	Kindly approve.	PLANNED	Approved	09-Oct-25	00:00	09-Oct-25	16:00	
1462	RQ237438	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSVPL_SL_FTHG3_PG-FATEHGARH_III(PG) (RENEW SURYA VIHAAN PRIVATE LIMITED) CKT-1		C	For AMP Works	08-Oct-2025	18:00	08-Oct-2025	23:00		PLANNED	Approved	08-Oct-25	19:00	08-Oct-25	23:00	May be given from 19:00Hrs
1463	RQ238011	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASA(P5) (PSTCL) CKT-1		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	08-Oct-2025	10:00	08-Oct-2025	16:00	Kindly approve.	PLANNED	Approved	08-Oct-25	10:00	08-Oct-25	16:00	
1464	RQ238019	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1		D	A/R in Non auto Mode required for safety of manpower working in 220KV Hamirpur-Hamirpur ckt-2	08-Oct-2025	09:00	08-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	08-Oct-25	09:00	08-Oct-25	18:00	
1465	RQ238018	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2		D	For rectification of Shutdown nature Defects	08-Oct-2025	09:00	08-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	08-Oct-25	09:00	08-Oct-25	18:00	
1466	RQ238045	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHANDIGARH SEC-47 - PANCHKULA (PG) CKT-1		C	For taking SPARE CABLE on load, earthing of spare along 9 JB's, Spare cable jumper connections at gantry end and at substation end.	06-Oct-2025	10:00	08-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	06-Oct-25	10:00	08-Oct-25	18:00	May be given subject to real time grid conditions & Chandigarh consent //Load to be managed by Chandigarh
1467	RQ237570	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1		D	Re-conductoring work of 220KV Hisar(PG)-Hisar(HV) as this line over crossing the proposed s/d line	05-Oct-2025	10:00	08-Oct-2025	18:00		PLANNED	Approved	05-Oct-25	10:00	08-Oct-25	18:00	Shutdown may be allowed subject to Haryana consent/ Load to be managed by Haryana
1468	RQ237571	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2		D	Re-conductoring work of 220KV Hisar(PG)-Hisar(HV) as this line over crossing the proposed s/d line	05-Oct-2025	10:00	08-Oct-2025	18:00		PLANNED	Approved	05-Oct-25	10:00	08-Oct-25	18:00	Shutdown may be allowed subject to Haryana consent/ Load to be managed by Haryana
1469	RQ237424	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-2		D	For AMP of Line Bay	03-Oct-2025	09:00	03-Oct-2025	18:00	For AMP of Line Bay	PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	18:00	
1470	RQ237979	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-2		D	AMP Works	03-Oct-2025	09:00	03-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	18:00	

1471	RQ237580	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Oct-2025	09:00	03-Oct-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Oct-25	09:00	03-Oct-25	18:00	Shutdown may be allowed subject to Rajasthan consent/ Load to be managed by Rajasthan
1472	RQ237579	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Oct-2025	09:00	03-Oct-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Oct-25	09:00	03-Oct-25	18:00	Shutdown may be allowed subject to Rajasthan consent/ Load to be managed by Rajasthan
1473	RQ237970	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-2		C	Shutdown required for CT replacement Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021	01-Oct-2025	09:00	02-Oct-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-25	09:00	02-Oct-25	18:00	May be given subject to real time grid conditions & JK consent //Load to be managed by J&K
1474	RQ237977	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		D	Shutdown for damaged OPGW replacment work in 5 span	01-Oct-2025	09:00	04-Oct-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-25	09:00	04-Oct-25	17:00	
1475	RQ237978	OCC_235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		D	Shutdown for damaged OPGW replacment work in 5 span	01-Oct-2025	09:00	04-Oct-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Oct-25	09:00	04-Oct-25	17:00	
1476	RQ237478	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Erection works- Shutdown	01-Oct-2025	08:00	07-Oct-2025	20:00		PLANNED	Approved	01-Oct-25	19:00	07-Oct-25	23:00	May be given from 19:00Hrs
1477	RQ238260	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1	JUNIPER_NEPL	D	For Bay Extension works	28-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	28-Oct-25	19:00	31-Oct-25	23:00	May be given from 19:00Hrs
1478	RQ238331	OCC_235	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MALWAN (UP)-UNCHAHAH(NT) (UP) CKT-1	UPPTCL	D	annual bay maintenance	23-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	08:00	24-Oct-25	18:00	
1479	RQ236994	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Stability test of Busbar Relay at Prayagraj SS	21-Oct-2025	08:00	21-Oct-2025	12:00		PLANNED	Approved	21-Oct-25	08:00	21-Oct-25	12:00	

1480	RQ237000	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AZIZPUR (UP)- SHAHJAHANPUR(PG) (UP) CKT-1	UPPTCL	D	AMP of Line equipments of 220KV SHAHJAHANPUR(PG) - AJJIPUR CKT-1(UP) Line	15-Oct-2025	10:00	15-Oct-2025	17:00		PLANNED	Approved	15-Oct-25	10:00	15-Oct-25	17:00	
1481	RQ236652	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Preventive Maintenance works like looping chopping of tree Branches in >X the line corridor Specially in the Hilly area	13-Oct-2025	09:00	18-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	09:00	18-Oct-25	18:00	
1482	RQ237877	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	13-Oct-2025	09:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	09:00	13-Oct-25	18:00	
1483	RQ237015	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	For RTU, SCADA and Gateway replacement work.	11-Oct-2025	09:00	11-Oct-2025	18:00		PLANNED	Approved	11-Oct-25	09:00	11-Oct-25	18:00	
1484	RQ238307	OCC_235	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	D	For replacement of Line CB Auxiliry relays.	08-Oct-2025	09:00	08-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	09:00	08-Oct-25	18:00	
1485	RQ238300	OCC_235	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	D	For replacement of Line CB auxiliary relays.	06-Oct-2025	09:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	09:00	06-Oct-25	18:00	
1486	RQ236993	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Preparatory works for 220kV Busbar Relay retrofitting at Prayagraj SS	04-Oct-2025	08:00	04-Oct-2025	10:00		PLANNED	Approved	04-Oct-25	08:00	04-Oct-25	10:00	
1487	RQ236572	OCC_235	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Preventive Maintenance works like looping chopping of tree Branches in >X the line corridor Specially in the Hilly area	03-Oct-2025	09:00	07-Oct-2025	17:00		PLANNED	Approved	03-Oct-25	09:00	07-Oct-25	17:00	
1488	RQ237252	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Stability test of Busbar Relay at Prayagraj SS	22-Oct-2025	08:00	22-Oct-2025	12:00		PLANNED	Approved	22-Oct-25	08:00	22-Oct-25	12:00	
1489	RQ237251	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Stability test of Busbar Relay at Prayagraj SS	21-Oct-2025	14:00	21-Oct-2025	18:00		PLANNED	Approved	21-Oct-25	14:00	21-Oct-25	18:00	
1490	RQ237250	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting at Prayagraj SS	04-Oct-2025	12:00	04-Oct-2025	14:00		PLANNED	Approved	04-Oct-25	12:00	04-Oct-25	14:00	
1491	RQ237249	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting at Prayagraj SS	04-Oct-2025	10:00	04-Oct-2025	12:00		PLANNED	Approved	04-Oct-25	10:00	04-Oct-25	12:00	

1492	RQ238259	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_S L_BKN2 (KSP_NHPC_LTD) CKT-1	KSP_NH PC_LTD	D	For Bay Extension works	22-Oct-2025	08:00	27-Oct-2025	18:00		PLANNED	Approved	22-Oct-25	19:00	27-Oct-25	23:00	May be given from 19:00Hrs
1493	RQ237631	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_S L_BKN2 (KSP_NHPC_LTD) CKT-1	KSP_NH PC_LTD	D	For Bay Extension works	16-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	19:00	17-Oct-25	23:00	May be given from 19:00Hrs
1494	RQ237630	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_S L_BKN2 (KSP_NHPC_LTD) CKT-1	KSP_NH PC_LTD	D	For Bay Extension works	15-Oct-2025	19:00	15-Oct-2025	23:00		PLANNED	Approved	15-Oct-25	19:00	15-Oct-25	23:00	May be given from 19:00Hrs
1495	RQ238263	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1	PRERAK GREENTECH PVT LTD	D	For Bay Extension works	20-Oct-2025	08:00	26-Oct-2025	18:00		PLANNED	Approved	20-Oct-25	19:00	26-Oct-25	23:00	May be given from 19:00Hrs
1496	RQ236958	OCC_235	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	16-Oct-2025	08:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	18:00	
1497	RQ238258	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTSL) (ASSPL_BKN2) CKT-1	ASSPL_B KN2	D	For Bay Extension works	15-Oct-2025	08:00	21-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	19:00	21-Oct-25	23:00	May be given from 19:00Hrs
1498	RQ237020	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG) - BACHRAVAN(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	For RTU, SCADA and Gateway replacement work.	14-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00	
1499	RQ237013	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	For RTU, SCADA and Gateway replacement work.	10-Oct-2025	09:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	09:00	10-Oct-25	18:00	
1500	RQ236995	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Line bay AMP works	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
1501	RQ237009	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP of line bay equipment at Kanpur.	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
1502	RQ237633	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(P G)-XL_XPPL_SL_FTG3 (PG) (XL_XPPL) CKT-1	XL_XPPL	D	For AMP work	13-Oct-2025	19:00	13-Oct-2025	23:00		PLANNED	Approved	13-Oct-25	19:00	13-Oct-25	23:00	May be given from 19:00Hrs

1503	RQ238261	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (SERENTICA_RI4P L_BIK2) CKT-1	SERENTICA_RI4P L_BIK2	D	For Bay Extension works	12-Oct-2025	08:00	17-Oct-2025	18:00		PLANNED	Approved	12-Oct-25	19:00	17-Oct-25	23:00	May be given from 19:00Hrs
1504	RQ237632	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(P G)-RSJPL_SL_FTG3(P G) (RENEW_SJPL) CKT-1	RENEW_SJPL	D	For AMP work	10-Oct-2025	08:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	19:00	10-Oct-25	23:00	May be given from 19:00Hrs
1505	RQ238262	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_P G-BIKANER_2 (PBTSL) (BANDERWALA_T PSL) CKT-1	BANDERWALA_T PSL	D	For Bay Extension works	09-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	19:00	13-Oct-25	23:00	May be given from 19:00Hrs
1506	RQ238257	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JUNA_REPL_SL_BKN2 (JUNA_REPL) CKT-1	JUNA_REPL	D	For Bay Extension works	08-Oct-2025	08:00	14-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	19:00	14-Oct-25	23:00	May be given from 19:00Hrs
1507	RQ237629	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AXPL_SL_FTHG3_PG-FATEHGARH_III(P G) (ALTRA XERGI POWER PVT LTD) CKT-1	ALTRA XERGI POWER PVT LTD	D	For AMP Works	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	19:00	06-Oct-25	23:00	May be given from 19:00Hrs
1508	RQ236519	OCC_235	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	PTCUL_SINGOLI(LTUHP)	D	Pre Deepawali Maintenance related work	04-Oct-2025	14:00	04-Oct-2025	17:00		PLANNED	Approved	04-Oct-25	14:00	04-Oct-25	17:00	
1509	RQ236518	OCC_235	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	PTCUL_SINGOLI(LTUHP)	D	Pre Deepawali Maintenance related work	04-Oct-2025	10:00	04-Oct-2025	13:00		PLANNED	Approved	04-Oct-25	10:00	04-Oct-25	13:00	
1510	RQ238264	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	GRIAN ENERGY PRIVATE LIMITED	D	For Bay Extension works	02-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	02-Oct-25	19:00	06-Oct-25	23:00	May be given from 19:00Hrs
1511	RQ238152	OCC_235	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWER GRID,HV PNL	D	Yearly Mtc.	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	
1512	RQ238256	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) CKT-1	KHIDRAT_REPL	D	For Bay Extension works	01-Oct-2025	08:00	07-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	19:00	07-Oct-25	23:00	May be given from 19:00Hrs

1513	RQ237769	OCC_235	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6		D	AMP WORK	31-Oct-2025	18:00	31-Oct-2025	23:59	AMP WORK	PLANNED	Approved	31-Oct-25	19:00	31-Oct-25	23:59	May be given from 19:00Hrs
1514	RQ237768	OCC_235	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	AMP WORK	30-Oct-2025	18:00	30-Oct-2025	23:59	AMP WORK	PLANNED	Approved	30-Oct-25	19:00	30-Oct-25	23:59	May be given from 19:00Hrs
1515	RQ237911	OCC_235	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	AMP work of 220 kV Bus-2	30-Oct-2025	08:00	31-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	30-Oct-25	08:00	31-Oct-25	18:00	
1516	RQ237781	OCC_235	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension, LBB Testing, Attending Hotspot	29-Oct-2025	16:00	30-Oct-2025	23:00		PLANNED	Approved	29-Oct-25	19:00	30-Oct-25	23:00	May be given from 19:00Hrs
1517	RQ237920	OCC_235	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 2		C	Shutdown of equipment is required to safely conduct HV testing of new elements—ICT bay and two BUS-REACTOR bays—prior to integration with existing GIS 220kV system.	29-Oct-2025	09:00	30-Oct-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	29-Oct-25	09:00	30-Oct-25	17:00	All elements must be connected with other bus
1518	RQ237780	OCC_235	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension, LBB Testing, Attending Hotspot	27-Oct-2025	16:00	28-Oct-2025	23:00		PLANNED	Approved	27-Oct-25	19:00	28-Oct-25	23:00	May be given from 19:00Hrs
1519	RQ237919	OCC_235	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 1		C	Shutdown of equipment is required to safely conduct HV testing of new elements—ICT bay and two BUS-REACTOR bays—prior to integration with existing GIS 220kV system.	27-Oct-2025	09:00	28-Oct-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	27-Oct-25	09:00	28-Oct-25	17:00	All elements must be connected with other bus
1520	RQ237798	OCC_235	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2		D	For Bay Extension works	25-Oct-2025	17:00	28-Oct-2025	23:00		PLANNED	Approved	25-Oct-25	19:00	28-Oct-25	23:00	May be given from 19:00Hrs
1521	RQ237779	OCC_235	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	25-Oct-2025	16:00	26-Oct-2025	23:00		PLANNED	Approved	25-Oct-25	19:00	26-Oct-25	23:00	May be given from 19:00Hrs
1522	RQ237902	OCC_235	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	For Replacement of 220kV Wagoora-Pampore-1 droppers from Bus Isolator to Bus-1 .	25-Oct-2025	09:00	25-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	25-Oct-25	09:00	25-Oct-25	18:00	
1523	RQ237778	OCC_235	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	23-Oct-2025	16:00	24-Oct-2025	23:00		PLANNED	Approved	23-Oct-25	19:00	24-Oct-25	23:00	May be given from 19:00Hrs
1524	RQ237903	OCC_235	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	For Replacement of 220kV Wagoora-Zainankote-2 droppers from Bus Isolator to Bus-2 .	23-Oct-2025	09:00	23-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	23-Oct-25	09:00	23-Oct-25	18:00	

1525	RQ237918	OCC_235	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 2		C	Shutdown of 220kV BUS-1 and BUS-2 is essential for safe connection of adapter units to extend both buses for integrating new ICT bay and two Reactor bays.	23-Oct-2025	09:00	26-Oct-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	23-Oct-25	09:00	26-Oct-25	17:00	All elements must be connected with other bus
1526	RQ237777	OCC_235	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	21-Oct-2025	16:00	22-Oct-2025	23:00		PLANNED	Approved	21-Oct-25	19:00	22-Oct-25	23:00	May be given from 19:00Hrs
1527	RQ237788	OCC_235	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 3		D	AMP Works	20-Oct-2025	16:00	24-Oct-2025	23:00		PLANNED	Approved	20-Oct-25	19:00	24-Oct-25	23:00	May be given from 19:00Hrs
1528	RQ237910	OCC_235	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	AMP work of 220 kV Bus-1	20-Oct-2025	08:00	21-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	20-Oct-25	08:00	21-Oct-25	18:00	
1529	RQ237776	OCC_235	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	19-Oct-2025	16:00	20-Oct-2025	23:00		PLANNED	Approved	19-Oct-25	19:00	20-Oct-25	23:00	May be given from 19:00Hrs
1530	RQ237907	OCC_235	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		C	FOR LBB & 220KV BUS BAR PROT RETROFITTING	19-Oct-2025	10:00	30-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	19-Oct-25	10:00	30-Oct-25	18:00	All elements must be connected with other bus/ Subject to real time grid
1531	RQ237917	OCC_235	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 1		C	Shutdown of 220kV BUS-1 and BUS-2 is essential for safe connection of adapter units to extend both buses for integrating new ICT bay and two Reactor bays.	19-Oct-2025	09:00	22-Oct-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	19-Oct-25	09:00	22-Oct-25	17:00	All elements must be connected with other bus
1532	RQ237796	OCC_235	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(PG)		D	AMP Works	16-Oct-2025	09:00	16-Oct-2025	18:00		PLANNED	Approved	16-Oct-25	09:00	16-Oct-25	18:00	
1533	RQ237835	OCC_235	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 3		D	For Bay Extension works	15-Oct-2025	17:00	24-Oct-2025	23:30		PLANNED	Approved	15-Oct-25	19:00	24-Oct-25	23:30	May be given from 19:00Hrs
1534	RQ237789	OCC_235	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 4		D	AMP Works	15-Oct-2025	16:00	20-Oct-2025	23:00		PLANNED	Approved	15-Oct-25	19:00	20-Oct-25	23:00	May be given from 19:00Hrs
1535	RQ237821	OCC_235	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		C	For bus-3 , bus-4 , 220 kv side jack bus of ICT-1 and 220 KV side jack bus OF ICT- 3 replacement work	15-Oct-2025	09:00	30-Oct-2025	18:00	During this shut down 500 MVA ICT- 1,500 MVA ICT- 3,Mandola- wazirabad ckt- 1,2,3&4 shall be completely in shutdown	PLANNED	Rejected					Delhi denied consent. May be deferred till next OCC.
1536	RQ237820	OCC_235	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)		C	For bus-3 , bus-4 , 220 kv side jack bus of ICT-1 and 220 KV side jack bus OF ICT- 3 replacement work	15-Oct-2025	09:00	30-Oct-2025	18:00	During this shut down 500 MVA ICT- 1,500 MVA ICT- 3,Mandola- wazirabad ckt- 1,2,3&4 shall be completely in shutdown	PLANNED	Rejected					Delhi denied consent. May be deferred till next OCC.
1537	RQ237795	OCC_235	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	AMP Works	15-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	09:00	15-Oct-25	18:00	

1538	RQ237829	OCC_235	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	15-Oct-2025	09:00	16-Oct-2025	20:00		PLANNED	Approved	15-Oct-25	09:00	16-Oct-25	20:00	
1539	RQ237787	OCC_235	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2		D	AMP Works	14-Oct-2025	16:00	18-Oct-2025	23:00		PLANNED	Approved	14-Oct-25	19:00	18-Oct-25	23:00	May be given from 19:00Hrs
1540	RQ237758	OCC_235	cpcc1_sd	BUS	220KV BUS 2 AT DEHRADUN(PG)		D	AMP of 220 KV Bus-2	14-Oct-2025	09:00	14-Oct-2025	17:30	Jumper, insulator tightening work in Bus-2	PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	17:30	
1541	RQ237759	OCC_235	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	To attend Hotspot in Isolators (20289B, 20289C, 20589C)	14-Oct-2025	09:00	14-Oct-2025	17:00		PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	17:00	
1542	RQ237794	OCC_235	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	AMP Works	14-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	09:00	14-Oct-25	18:00	
1543	RQ237800	OCC_235	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 5		D	For Bay Extension works	13-Oct-2025	17:00	15-Oct-2025	23:00		PLANNED	Approved	13-Oct-25	19:00	15-Oct-25	23:00	May be given from 19:00Hrs
1544	RQ237834	OCC_235	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2		D	For Bay Extension works	13-Oct-2025	17:00	20-Oct-2025	23:30		PLANNED	Approved	13-Oct-25	19:00	20-Oct-25	23:30	May be given from 19:00Hrs
1545	RQ237828	OCC_235	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	13-Oct-2025	09:00	14-Oct-2025	20:00		PLANNED	Approved	13-Oct-25	09:00	14-Oct-25	20:00	
1546	RQ237757	OCC_235	cpcc1_sd	BUS	220KV BUS 1 AT DEHRADUN(PG)		D	AMP of 220 KV Bus-1	13-Oct-2025	09:00	13-Oct-2025	17:30	Jumper, insulator tightening work in Bus-1	PLANNED	Approved	13-Oct-25	09:00	13-Oct-25	17:30	
1547	RQ237807	OCC_235	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5		D	For construction related works	10-Oct-2025	18:00	12-Oct-2025	23:00	Construction related works	PLANNED	Approved	10-Oct-25	19:00	12-Oct-25	23:00	May be given from 19:00Hrs
1548	RQ237904	OCC_235	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)		D	For AMP works.	10-Oct-2025	09:00	10-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	10-Oct-25	09:00	10-Oct-25	18:00	
1549	RQ237767	OCC_235	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2		D	AMP work of 200 kv Bus-2	08-Oct-2025	18:00	08-Oct-2025	23:59	AMP work of 200 kv Bus-2	PLANNED	Approved	08-Oct-25	19:00	08-Oct-25	23:59	May be given from 19:00Hrs
1550	RQ237766	OCC_235	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	AMP work of 200 kv Bus-1	07-Oct-2025	18:00	07-Oct-2025	23:59	AMP work of 200 kv Bus-1	PLANNED	Approved	07-Oct-25	19:00	07-Oct-25	23:59	May be given from 19:00Hrs
1551	RQ237786	OCC_235	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1		D	AMP Works	07-Oct-2025	16:00	12-Oct-2025	23:00		PLANNED	Approved	07-Oct-25	19:00	12-Oct-25	23:00	May be given from 19:00Hrs
1552	RQ237832	OCC_235	cpcc1_sd	BUS	220KV BUS 3 AT BHIWADI(PG)		D	AMP OF BUS	07-Oct-2025	09:00	07-Oct-2025	20:00		PLANNED	Approved	07-Oct-25	09:00	07-Oct-25	20:00	
1553	RQ237797	OCC_235	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1		D	For Bay Extension works	06-Oct-2025	17:00	09-Oct-2025	23:00		PLANNED	Approved	06-Oct-25	19:00	09-Oct-25	23:00	May be given from 19:00Hrs
1554	RQ237808	OCC_235	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220kv Main Bus-1	06-Oct-2025	08:00	09-Oct-2025	23:59	Along with requested transmission lines.	PLANNED	Approved	06-Oct-25	08:00	09-Oct-25	23:59	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed
1555	RQ237831	OCC_235	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	AMP OF BUS	05-Oct-2025	09:00	05-Oct-2025	20:00		PLANNED	Approved	05-Oct-25	09:00	05-Oct-25	20:00	
1556	RQ237833	OCC_235	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1		D	For Bay Extension works	03-Oct-2025	17:00	11-Oct-2025	23:30		PLANNED	Approved	03-Oct-25	19:00	11-Oct-25	23:30	May be given from 19:00Hrs
1557	RQ237906	OCC_235	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)		C	FOR LBB & 220KV BUS BAR PROT RETROFITTING	03-Oct-2025	10:00	18-Oct-2025	18:00	Kindly approve.	PLANNED	Approved	03-Oct-25	10:00	18-Oct-25	18:00	All elements must be connected with other bus/ Subject to real time grid

1558	RQ237823	OCC_235	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	03-Oct-2025	09:00	04-Oct-2025	20:00		PLANNED	Approved	03-Oct-25	09:00	04-Oct-25	20:00	
1559	RQ237830	OCC_235	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	AMP OF BUS	03-Oct-2025	09:00	03-Oct-2025	20:00		PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	20:00	
1560	RQ237799	OCC_235	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 3		D	For Bay Extension works	01-Oct-2025	17:00	05-Oct-2025	23:00		PLANNED	Approved	01-Oct-25	19:00	05-Oct-25	23:00	May be given from 19:00Hrs
1561	RQ237822	OCC_235	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	01-Oct-2025	09:00	02-Oct-2025	20:00		PLANNED	Approved	01-Oct-25	09:00	02-Oct-25	20:00	
1562	RQ238361	OCC_235	bbmb_sd	BUS	220KV BUS 1 AT HISSAR(BB)	BBMB	D	Annual mtc.	31-Oct-2025	08:00	31-Oct-2025	18:00		PLANNED	Approved	31-Oct-25	08:00	31-Oct-25	18:00	
1563	RQ238359	OCC_235	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	Yearly Mtc. of S/Stn. equipment linked with 220 kV Bus-II along with 220kV B/C-1 & 2 (A-7, A-17 & A-18)	29-Oct-2025	08:00	30-Oct-2025	18:00		PLANNED	Approved	29-Oct-25	08:00	30-Oct-25	18:00	
1564	RQ238358	OCC_235	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	Yearly Mtc. of S/Stn. equipment linked with 220 kV Bus-I along with 220kV B/C-1 & 2 (A-7 & A-17)	27-Oct-2025	08:00	28-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	08:00	28-Oct-25	18:00	
1565	RQ238357	OCC_235	bbmb_sd	BUS	220KV BUS 2 AT SANGRUR(BB)	BBMB	D	Annual mtc.	24-Oct-2025	08:00	24-Oct-2025	18:00		PLANNED	Approved	24-Oct-25	08:00	24-Oct-25	18:00	
1566	RQ238356	OCC_235	bbmb_sd	BUS	220KV BUS 1 AT SANGRUR(BB)	BBMB	D	Annual mtc.	23-Oct-2025	08:00	23-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	08:00	23-Oct-25	18:00	
1567	RQ238355	OCC_235	bbmb_sd	BUS	220KV BUS 2 AT BALLABHGARH(B B)	BBMB	D	Annual mtc.	15-Oct-2025	08:00	15-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	15-Oct-25	18:00	
1568	RQ238354	OCC_235	bbmb_sd	BUS	220KV BUS 1 AT BALLABHGARH(B B)	BBMB	D	Annual mtc.	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
1569	RQ238353	OCC_235	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADRI(BB)	BBMB	D	Annual mtc.	13-Oct-2025	08:00	13-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	08:00	13-Oct-25	18:00	
1570	RQ238352	OCC_235	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADRI(BB)	BBMB	D	Annual mtc.	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
1571	RQ238351	OCC_235	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Annual mtc.	06-Oct-2025	08:00	06-Oct-2025	18:00		PLANNED	Approved	06-Oct-25	08:00	06-Oct-25	18:00	
1572	RQ236786	OCC_235	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS -II FOR REPLACEMENT OF 220KV B BUS ISOLATOR Y PHASE JAW AND ARM OF 500MVA ICT-I	16-Oct-2025	08:00	16-Oct-2025	17:00		PLANNED	Approved	16-Oct-25	08:00	16-Oct-25	17:00	
1573	RQ236931	OCC_235	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Busbar Relay retrofitting at Prayagraj SS	12-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	12-Oct-25	08:00	18-Oct-25	18:00	All elements must be connected with other bus/ Subject to real time grid

1574	RQ236940	OCC_235	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANJ(PG)	POWER GRID	D	REMOVAL OF OLD WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK	10-Oct-2025	09:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	09:00	10-Oct-25	18:00	
1575	RQ236939	OCC_235	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWER GRID	C	TESTING OF NEW 220KV BUS BAR RELAYS	08-Oct-2025	09:00	09-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	09:00	09-Oct-25	18:00	All elements must remain in service with other bus
1576	RQ236934	OCC_235	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	Bus Bar Retrofitment work at Pithoragarh (PG)	07-Oct-2025	09:00	07-Oct-2025	18:00		PLANNED	Rejected					Consent denied by SLDC-UK as supply of 132 kV S/s Almora, Pithoragarh, will be
1577	RQ236930	OCC_235	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Busbar Relay retrofitting at Prayagraj SS	05-Oct-2025	10:00	11-Oct-2025	18:00		PLANNED	Approved	05-Oct-25	10:00	11-Oct-25	18:00	All elements must be connected with other bus/ Subject to real time grid
1578	RQ236943	OCC_235	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWER GRID	D	AMP works of 220kv Bus-2 at Kanpur. Elements will be shifted to TBC bay one by one for bus side isolator maintenance. No outage shall occur	04-Oct-2025	08:00	04-Oct-2025	18:00		PLANNED	Approved	04-Oct-25	08:00	04-Oct-25	18:00	
1579	RQ236941	OCC_235	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWER GRID	D	REMOVAL OF OLD WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK	03-Oct-2025	09:00	03-Oct-2025	18:00		PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	18:00	
1580	RQ236936	OCC_235	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP Works	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	
1581	RQ236942	OCC_235	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	AMP works. Elements will be shifted to TBC bay one by one for bus side isolator maintenance. No outage shall occur.	01-Oct-2025	08:00	01-Oct-2025	18:00		PLANNED	Approved	01-Oct-25	08:00	01-Oct-25	18:00	
1582	RQ237096	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-SIKANDARPUR(UP) (UP) CKT-1	UPPTCL	D	For AMP of Line Bay	27-Oct-2025	09:00	27-Oct-2025	18:00		PLANNED	Approved	27-Oct-25	09:00	27-Oct-25	18:00	
1583	RQ237095	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LOHAGHAT(PTCUL)-PITHORAGARH(PG) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retrofitment work at Pithoragarh (PG)	21-Oct-2025	08:00	21-Oct-2025	18:00		PLANNED	Approved	21-Oct-25	08:00	21-Oct-25	18:00	Subject to SLDC-UK consent /Load to be managed by UK
1584	RQ237231	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-2	PTCUL	C	TESTING OF NEW 132 KV BUS BAR RELAYS	18-Oct-2025	09:00	19-Oct-2025	18:00		PLANNED	Rejected					Consent denied by SLDC-UK as load of 132 kV Sitarganj (SIDCUL), Sitarganj will be affected. SLDC Remarkd:

1585	RQ237232	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(SIDCU L) (PTCUL) CKT-1	PTCUL	C	TESTING OF NEW 132 KV BUS BAR RELAYS	18-Oct-2025	09:00	19-Oct-2025	18:00		PLANNED	Rejected					Consent denied by SLDC-UK as load of 132 kV Sitarganj (SIDCUL), Sitarganj will be affected. SLDC Remarkd: "Coordinate with PTCUL and
1586	RQ237230	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-3	PTCUL	C	TESTING OF NEW 132 KV BUS BAR RELAYS	18-Oct-2025	09:00	19-Oct-2025	18:00		PLANNED	Rejected					Consent denied by SLDC-UK as load of 132 kV Sitarganj (SIDCUL), Sitarganj will be affected. SLDC Remarkd:
1587	RQ237093	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(P G)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh (PG)	17-Oct-2025	09:00	17-Oct-2025	18:00		PLANNED	Rejected					Consent denied by SLDC-UK as supply of 132 kV S/s Almora, Pithoragarh, will be affected.SLDC remarks: "Coordinate with PTCUL and
1588	RQ237233	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-2	PTCUL	D	REMOVAL OF OLD WIRING OF 105 BAY BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 132KV SITARGANJ (PG)-SITARGANJ(PTCUL-2) TRANSMISSION LINE	16-Oct-2025	09:00	16-Oct-2025	18:00		PLANNED	Rejected					Consent denied by SLDC-UK as load of 132 kV Sitarganj (SIDCUL), Sitarganj will be affected. SLDC Remarkd: "Coordinate with PTCUL and UPCL field officers to plan shutdown during Pre-diwali Preventive maintenance".
1589	RQ237874	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(SIDCU L) (PTCUL) CKT-1	PTCUL	D	REMOVAL OF OLD WIRING OF 106 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 132KV SITARGANJ (PG)-SITARGANJ(PTCUL-1) TRANSMISSION LINE	15-Oct-2025	09:00	15-Oct-2025	18:00		PLANNED	Rejected					Consent denied by SLDC-UK as load of 132 kV Sitarganj (SIDCUL), Sitarganj will be affected. SLDC Remarkd: "Coordinate with PTCUL and UPCL field officers to plan shutdown during Pre-diwali Preventive maintenance".
1590	RQ237094	OCC_235	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(P G)-PITHORAGARH(PTCUL) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	13-Oct-2025	09:00	13-Oct-2025	18:00		PLANNED	Rejected					Consent denied by SLDC-UK as supply of 132 kV S/s Almora, Pithoragarh, will be affected.SLDC remarks: "Coordinate with PTCUL and UPCL field officers to plan
1591	RQ237359	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS�)-KHETRI (PKTSL) (PBTS�) CKT-4		D	AMP of line elements by Bikaner 2, For scheme checking work by khetri & SD Nature defects rectification by Bhadla 2, Khetri & Sikar 2	27-Oct-2025	16:00	30-Oct-2025	23:00		PLANNED	Approved	27-Oct-25	17:00	30-Oct-25	23:00	May be given from 17:00Hrs

1592	RQ237358	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	AMP of line elements by Bikaner 2, For scheme checking work by khetri & SD Nature defects rectification by Bhadla 2, Khetri & Sikar 2	20-Oct-2025	16:00	22-Oct-2025	23:00		for AMP works	PLANNED	Approved	20-Oct-25	17:00	22-Oct-25	23:00	May be given from 17:00Hrs
1593	RQ237360	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-1		D	AMP of line elements	06-Oct-2025	16:00	09-Oct-2025	23:00		for AMP works	PLANNED	Approved	06-Oct-25	17:00	09-Oct-25	23:00	May be given from 17:00Hrs
1594	RQ237457	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	GENERAL AND PROTECTION AMP	06-Oct-2025	08:00	09-Oct-2025	23:59			PLANNED	Approved	06-Oct-25	08:00	09-Oct-25	23:59	
1595	RQ237430	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)-TUGHLAKABAD(P G) (DTL) CKT-1		C	for jack Bus replacement work by SS & Replacement of CLR and to attend SD nature works by TLM	05-Oct-2025	08:00	08-Oct-2025	20:00			PLANNED	Approved	05-Oct-25	08:00	08-Oct-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
1596	RQ237431	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)-TUGHLAKABAD(P G) (DTL) CKT-2		C	for jack Bus replacement work by SS & Replacement of CLR and to attend SD nature works by TLM	05-Oct-2025	08:00	08-Oct-2025	20:00			PLANNED	Approved	05-Oct-25	08:00	08-Oct-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
1597	RQ237432	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		C	For Jack Bus replacement work	05-Oct-2025	08:00	08-Oct-2025	20:00			PLANNED	Approved	05-Oct-25	08:00	08-Oct-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at
1598	RQ237458	OCC_235	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Erection works-Shutdown	01-Oct-2025	08:00	08-Oct-2025	20:00		SHUTDOWN	PLANNED	Approved	01-Oct-25	16:00	08-Oct-25	23:00	May be availed from 16:00 hrs.
1599	RQ237138	OCC_235	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWER GRID	C	TESTING OF NEW 132 KV BUS BAR RELAYS	18-Oct-2025	09:00	19-Oct-2025	18:00			PLANNED	Rejected					Consent denied by SLDC-UK as load of 132 kV Sitarganj (SIDCUL), Sitarganj will be
1600	RQ236935	OCC_235	cpcc3_sd	BUS	132 KV PITHORAGARH(P G) - BUS 1	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh (PG)	14-Oct-2025	09:00	14-Oct-2025	18:00			PLANNED	Rejected					Consent denied by SLDC-UK as supply of 132 kV S/s Almora, Pithoragarh, will be
1601	RQ236982	OCC_235	cpcc3_sd	BR/BSR/MSR/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV PITHORAGARH(P G)	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh (PG)	04-Oct-2025	09:00	04-Oct-2025	18:00			PLANNED	Approved	04-Oct-25	09:00	04-Oct-25	18:00	

1602	RQ236560	OCC_235	adhydro_sd	BAY	210 MAIN BAY - 220/33 KV 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD)	HPPTCL	D	Shutdown required on daily basis from 09:00 to 18:00 hrs on 210 MAIN BAY - 220/33 KV 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD), to isolate the 220 kV AD hydro Prini Switchyard from HPPTCL 220 kV Bay for Pre Snow maintenance of 220 kV AD hydro Prini Switchyard.	27-Oct-2025	09:00	15-Nov-2025	18:00	220 kV AD hydro Prini Switchyard from HPPTCL 220/33 kV Bay & to avoid back charging of 220 kV AD hydro Prini Switchyard .Therefore during mentioned shutdown period, 210 MAIN BAY - 220/33 KV 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD) breaker shutdown required,	PLANNED	Approved	27-Oct-25	09:00	15-Nov-25	18:00	Subject to PG and HP consent and availability of other lines.
1603	RQ237215	OCC_235	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWER GRID	D	Stability test of Busbar Relay at Prayagraj SS	23-Oct-2025	14:00	23-Oct-2025	18:00		PLANNED	Approved	23-Oct-25	14:00	23-Oct-25	18:00	
1604	RQ237202	OCC_235	cpcc3_sd	BAY	210 M MAIN BAY - 220 KV NEW TANDA (UP)- SOHAWAL(PG) (UP) CKT-1 (POWERGRID) AT 220 KV SOHAWAL(PG)	POWER GRID	C	For CB Pole Overhauling for DCRM issue	15-Oct-2025	09:00	18-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	09:00	18-Oct-25	18:00	
1605	RQ238270	OCC_235	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	C	Rectification of P.D defect in 220kV Main Bus-1	15-Oct-2025	08:00	18-Oct-2025	18:00		PLANNED	Approved	15-Oct-25	08:00	18-Oct-25	18:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in

1606	RQ237131	OCC_235	cpcc3_sd	BAY	205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANJ(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANJ(PG) AT 220 KV SITARGANJ(PG) (POWERGRID)	POWER GRID	C	TESTING OF NEW 220KV BUS BAR RELAYS	13-Oct-2025	09:00	14-Oct-2025	18:00		PLANNED	Approved	13-Oct-25	09:00	14-Oct-25	18:00	Subject to real time grid condition
1607	RQ237130	OCC_235	cpcc3_sd	BAY	205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANJ(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANJ(PG) AT 220 KV SITARGANJ(PG) (POWERGRID)	POWER GRID	D	REMOVAL OF OLD WIRING OF 205 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR BUS COUPLER BAY	10-Oct-2025	09:00	10-Oct-2025	18:00		PLANNED	Approved	10-Oct-25	09:00	10-Oct-25	18:00	
1608	RQ237126	OCC_235	cpcc3_sd	BAY	205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANJ(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANJ(PG) AT 220 KV SITARGANJ(PG) (POWERGRID)	POWER GRID	C	TESTING OF NEW 220KV BUS BAR RELAYS	08-Oct-2025	09:00	09-Oct-2025	18:00		PLANNED	Approved	08-Oct-25	09:00	09-Oct-25	18:00	Subject to real time grid condition
1609	RQ237214	OCC_235	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWER GRID	D	Preparatory works for 220kv Busbar Relay retrofitting at Prayagraj SS	04-Oct-2025	18:00	04-Oct-2025	20:00		PLANNED	Approved	04-Oct-25	18:00	04-Oct-25	20:00	
1610	RQ237125	OCC_235	cpcc3_sd	BAY	205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANJ(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANJ(PG) AT 220 KV SITARGANJ(PG) (POWERGRID)	POWER GRID	D	REMOVAL OF OLD WIRING OF 205 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR BUS COUPLER BAY AT SITARGANJ	03-Oct-2025	09:00	03-Oct-2025	17:00		PLANNED	Approved	03-Oct-25	09:00	03-Oct-25	17:00	

1611	RQ236522	OCC_235	sldcuk_sd	BAY	TBC TRANSFER BUS BAY - 220 KV SRINAGAR(UK) - BUS 1 (PTCUL)	PTCUL	D	Pre Deepawali Maintenance related work	05-Oct-2025	10:00	05-Oct-2025	13:00		PLANNED	Approved	05-Oct-25	10:00	05-Oct-25	13:00	
1612	RQ238365	OCC_235	cpcc2_sd	SVC/STATCOM	SVC No 1(- 200/+300MVAR) at 400 KV NewWanpoh(PG)	POWER GRID	D	As per 5 yearly testing of SVC	28-Oct-2025	08:00	28-Oct-2025	18:00	kindly approve.	PLANNED	Approved	28-Oct-25	08:00	28-Oct-25	18:00	
1613	RQ238364	OCC_235	cpcc2_sd	SVC/STATCOM	SVC No 1(- 200/+300MVAR) at 400 KV NewWanpoh(PG)	POWER GRID	D	As per AMP Plan (Relay testing)	21-Oct-2025	08:00	21-Oct-2025	18:00	kindly approve.	PLANNED	Approved	21-Oct-25	08:00	21-Oct-25	18:00	
1614	RQ237741	OCC_235	cpcc1_sd	SVC/STATCOM	SVC No 1(- 300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	Deweeding works	09-Oct-2025	08:00	09-Oct-2025	18:00		PLANNED	Approved	09-Oct-25	08:00	09-Oct-25	18:00	
1615	RQ238362	OCC_235	cpcc2_sd	SVC/STATCOM	STATCOM No 1(- 100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	For Annual Maintenance plan and Performance test at Nalagarh ss	07-Oct-2025	09:00	09-Oct-2025	18:00	kindly approve.	PLANNED	Approved	07-Oct-25	09:00	09-Oct-25	18:00	
1616	RQ238363	OCC_235	cpcc2_sd	SVC/STATCOM	STATCOM No 2(- 100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	For Annual Maintenance plan and Performance test at Nalagarh ss	07-Oct-2025	09:00	09-Oct-2025	18:00	kindly approve.	PLANNED	Approved	07-Oct-25	09:00	09-Oct-25	18:00	
1617	RQ237742	OCC_235	cpcc1_sd	SVC/STATCOM	STATCOM No 2(- 425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	AMP Work & RTV Coating	06-Oct-2025	18:00	09-Oct-2025	23:00		PLANNED	Approved	06-Oct-25	17:00	09-Oct-25	23:00	May be given from 17:00Hrs
1618	RQ237743	OCC_235	cpcc1_sd	SVC/STATCOM	STATCOM No 1(- 425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	AMP Work & RTV Coating	01-Oct-2025	18:00	04-Oct-2025	23:00		PLANNED	Approved	01-Oct-25	17:00	04-Oct-25	23:00	May be given from 17:00Hrs
1619	RQ237746	OCC_235	cpcc1_sd	SVC/STATCOM	STATCOM No 2(- 425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For AMP work	15-Oct-2025	18:00	15-Oct-2025	23:00		PLANNED	Approved	15-Oct-25	17:00	15-Oct-25	23:00	May be given from 17:00Hrs
1620	RQ237745	OCC_235	cpcc1_sd	SVC/STATCOM	STATCOM No 1(- 425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For AMP work	08-Oct-2025	18:00	08-Oct-2025	23:00		PLANNED	Approved	08-Oct-25	17:00	08-Oct-25	23:00	May be given from 17:00Hrs
1621	RQ237744	OCC_235	cpcc1_sd	SVC/STATCOM	STATCOM No 1(- 425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	AMP WORK	14-Oct-2025	08:00	20-Oct-2025	18:00		PLANNED	Approved	14-Oct-25	17:00	20-Oct-25	23:00	May be given from 17:00Hrs

Outages proposed in other RPCs requiring NRPC approval

Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	S/D Status	OCC Remarks
1	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	14-Oct-25	09:00	14-Oct-25	18:00	D	AMP of Line Terminal equipments & AMP of L/R765KV-JABALPUR-ORAI-1, attending S/D nature defect in line, Non auto mode of ckt 2 is required for opportunity work in line . Dia to be kept open at both ends.	ATC Curtailment of 900 MW in NR Import.	Approved	ATC Curtailment of 900 MW in NR Import.
2	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	14-Oct-25	09:00	14-Oct-25	18:00	D	Non auto mode of ckt 1 is required for opportunity work in line.		Approved	
3	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	28-Oct-25	09:00	28-Oct-25	18:00	D	AMP of Line Terminal equipments & AMP of L/R of 765KV-VINDHYACHAL(PS)-JABALPUR-1, attending S/D nature defect in line. Non auto mode of ckt 2 is required for opportunity work in line . Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
4	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-2	10-Oct-25	16:00	10-Oct-25	23:00	D	Yearly AMP of LTE and main bay circuit breaker at Kansari / For attending shutdown defects in line- Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC Curtailment of 2100 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2100 MW in NR Export. To be availed from 16:00 to 23:00 hrs./May be availed during already approved line outage dates.
5	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	10-Oct-25	16:00	10-Oct-25	23:00	D	Non auto mode of ckt 1 is required .		Approved	
6	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	16-Oct-25	16:00	16-Oct-25	23:00	D	Yearly AMP/ For attending shutdown defects in line- Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs./May be availed during already approved line outage dates.
7	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	16-Oct-25	16:00	16-Oct-25	23:00	D	Non auto mode of ckt 1 is required .		Approved	
8	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	17-Oct-25	16:00	17-Oct-25	23:00	D	YEARLY AMP/For attending shutdown defects in line- Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.May be availed during already approved line outage dates.
9	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	17-Oct-25	07:00	17-Oct-25	18:00	D	Non auto mode of ckt 2 is required .		Approved	
10	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	25-Oct-25	09:00	25-Oct-25	18:00	D	Relay Testing Work at Satna ss and For rectification of shutdown nature defects, Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
11	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	15-Oct-25	08:00	16-Oct-25	18:00	D	For rectification of shutdown nature defects . Dia to be kept open at both ends	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
12	WRPC	POWERGRID_WR2	400KV-SHUJALPUR-RAPP-2	27-Oct-25	08:00	27-Oct-25	17:30	D	AMP WORK OF SUJALPUR-RAPP2_LINE REACTOR, Dia to be kept open at both ends.		Approved	
13	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	1-Oct-25	09:00	2-Oct-25	18:00	D	Shifting of BPI & IPS tube for execution of Switchable Line Rector work, Dia to be kept open at both ends.	ATC Curtailment of 2150MW in NR Import/ To be availed on last week of october/To be clubbed with Commisioning work of CB shutdown. Will be reviewd on D-2 basis. Subjected to real time grid scenario	Approved	ATC Curtailment of 2150MW in NR Import/ To be availed on last week of october/To be clubbed with Commisioning work of CB shutdown. Will be reviewd on D-2 basis. Subjected to real time grid scenario

14	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	3-Oct-25	09:00	17-Oct-25	18:00	D	Restoration work of loc no 159 & shut down nature defect attending work and AMP of Line terminal Elements, Dia to be kept open at both ends.	ATC Curtailment of 1150 MW in NR Import.	Approved	ATC Curtailment of 1150 MW in NR Import.
15	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	16-Oct-25	09:00	19-Oct-25	18:00	D	Line Reactor CB Drive Mechanism checking by OEM at Gwalior SS , Dia to be kept open at both ends.	Will be reviewd on D-2 basis. Subjected to real time grid scenario	Approved	Will be reviewd on D-2 basis. Subjected to real time grid scenario
16	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	22-Oct-25	09:00	31-Oct-25	18:00	D	Installation , testing and commissioning work of CB for switchable line reactor	ATC Curtailment of 2150MW in NR Import. Will be reviewd on D-2 basis. Subjected to real time grid scenario	Approved	ATC Curtailment of 2150MW in NR Import. Will be reviewd on D-2 basis. Subjected to real time grid scenario
17	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	30-Oct-25	09:00	30-Oct-25	18:00	D	To attend shutdown nature of defect and AMP of line terminal equipment, Dia to be kept open at both ends.	ATC Curtailment of 450MW in NR Import	Approved	ATC Curtailment of 450MW in NR ImportMay be availed during already approved line outage dates.
18	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	28-Oct-25	09:00	28-Oct-25	18:00	D	Line AMP works, Dia to be kept open at both sides	ATC Curtailment of 600 MW in NR Export.	Approved	ATC Curtailment of 600 MW in NR Export.
19	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	22-Oct-25	09:30	22-Oct-25	18:00	D	For amp works. Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	ATC Curtailment of 250 MW in NR Export.	Approved	ATC Curtailment of 250 MW in NR Export.
20	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	22-Oct-25	09:30	22-Oct-25	18:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 400KV-NEEMUCH-CHITTORGARH-1		Approved	
21	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	24-Oct-25	09:30	24-Oct-25	18:00	D	For amp works. Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC Curtailment of 250 MW in NR Export.	Approved	ATC Curtailment of 250 MW in NR Export.
22	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	24-Oct-25	09:30	24-Oct-25	18:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 400KV-NEEMUCH-CHITTORGARH-2		Approved	
23	ERPC	JUSNL	132 KV Rihand-Garhwa Ckt	05.10.2025	09:00hrs	12.10.2025	17:00hrs	D	For tree pruning work inside the corridor.		Approved	
24	ERPC	JUSNL	132 KV Rihand-Nagaruntari Ckt	05.10.2025	09:00hrs	12.10.2025	17:00hrs	D	For tree pruning work inside the corridor.		Approved	

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	NLDCNRLDC Remarks	S/D Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
	765KV 400kV/220kV Lines										
1	765KV BHIWANI-PHAGI(JPR)-II	PGCIL	D	23.09.2025	08:00	24.09.2025	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)		Approved	
2	765KV BHIWANI-PHAGI(JPR)-I	PGCIL	D	26.09.2025	08:00	27.09.2025	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)		Approved	
3	500KV Mundra Mahendragarh HVDC Line	ADANI	D	20.09.2025	08:00	21.09.2025	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line		Approved	Subject to ATIL and WRPC consent./ Hotline maintenance may be explored.
4	400 kV Hisar to Bhiwadi transmission line CKT-II	PG	D	23-09-2025	08:00:00	30-09-2025	19:00:00	stringing (Overhead & Diamond crossing)work	Subject to real time grid condition /Max two line shutdown at a time from both ends	Approved	Subject to real time grid condition /Max two line shutdown at a time from both ends
5	400 kV Hisar to Bhiwadi transmission line CKT-III	PG	D	23-09-2025	08:00:00	30-09-2025	19:00:00	stringing (Overhead & Diamond crossing) work	Subject to real time grid condition /Max two line shutdown at a time from both ends	Approved	Subject to real time grid condition /Max two line shutdown at a time from both ends
6	400kV D/C Jhajjar to Daulatabad T/L CKT-I	HVPNL	D	23-09-2025	08:00:00	26-09-2025	19:00:00	stringing work	May be given subject to real time grid conditions and shutdown must clubbed with one unit outage/Jhajjar & Haryana consent/ Upto 16:00Hrs	Approved	May be given subject to real time grid conditions and shutdown must clubbed with one unit outage/Jhajjar & Haryana consent/ Upto 16:00Hrs
7	400kV D/C Jhajjar to Daulatabad T/L CKT-II	HVPNL	D	23-09-2025	08:00:00	26-09-2025	19:00:00	stringing work	May be given subject to real time grid conditions and shutdown must clubbed with one unit outage/Jhajjar & Haryana consent/ Upto 16:00Hrs	Approved	May be given subject to real time grid conditions and shutdown must clubbed with one unit outage/Jhajjar & Haryana consent/ Upto 16:00Hrs

8	400 kV Jhajjar to Mundka transmission line CKT I	APCPL	D	11-10-2025	08:00:00	18-10-2025	19:00:00	stringing with Overhead & Diamond crossing work	May be given subject to real time grid conditions and shutdown must clubbed with one unit outage/Jhajjar & Delhi consent/ Upto 16:00Hrs	Approved	May be given subject to real time grid conditions and shutdown must clubbed with one unit outage/Jhajjar & Delhi consent/ Upto 16:00Hrs
9	400 kV Jhajjar to Mundka transmission line CKT II	APCPL	D	11-10-2025	08:00:00	18-10-2025	19:00:00	stringing with Overhead & Diamond crossing work	May be given subject to real time grid conditions and shutdown must clubbed with one unit outage/Jhajjar & Delhi consent/ Upto 16:00Hrs	Approved	May be given subject to real time grid conditions and shutdown must clubbed with one unit outage/Jhajjar & Delhi consent/ Upto 16:00Hrs
10	220kV S/C Khetri-Hisar TL LILO for Chirawa	RVPNL	D	29.09.2025	08:00	30.09.2025	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	Utility may clarify the element name	Approved	Subject to Rajasthan consent.
11	220kV S/C Khetri-Dadri TL CKT-II	RVPNL	D	03.10.2025	08:00	04.10.2025	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	Subject to Rajasthan consent	Approved	Subject to Rajasthan consent
12	220KV D/C Hirapur- KTPS ckt 1	RVPNL	D	14-10-2025	09:00:00	16-10-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not under purview of NRLDC	Rejected	Not under purview of NRLDC
13	220KV D/C Hirapur- KTPS ckt 2	RVPNL	D	14-10-2025	09:00:00	16-10-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not under purview of NRLDC	Rejected	Not under purview of NRLDC
14	220KV S/C Vatika to KTPS	RVPNL	D	10-10-2025	09:00:00	12-10-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not under purview of NRLDC	Rejected	Not under purview of NRLDC
15	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1	RVPNL	D	01-10-2025	09:00:00	3-10-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Subject to Rajasthan consent/Load to be managed by Rajasthan	Approved	Subject to Rajasthan consent/Load to be managed by Rajasthan
16	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2	RVPNL	D	01-10-2025	09:00:00	3-10-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Subject to Rajasthan consent/Load to be managed by Rajasthan	Approved	Subject to Rajasthan consent/Load to be managed by Rajasthan

17	220KV D/C Sanganer to Chaksu Ckt 1	RVPNL	D	01-10-2025	09:00:00	3-10-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not under purview of NRLDC	Rejected	Not under purview of NRLDC
18	220KV D/C Sanganer to Chaksu Ckt 2	RVPNL	D	01-10-2025	09:00:00	3-10-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not under purview of NRLDC	Rejected	Not under purview of NRLDC
19	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1	RVPNL	D	09-10-2025	09:00:00	11-10-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Subject to Rajasthan consent/Load to be managed by Rajasthan	Approved	Subject to Rajasthan consent/Load to be managed by Rajasthan
20	220KV D/C Chaksu to Goner	RVPNL	D	09-10-2025	09:00:00	11-10-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not under purview of NRLDC	Rejected	Not under purview of NRLDC
765KV/400 BUS/ LINE REACTOR											
1	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-3 @FATEHGARH_II(PG)	Powergrid	D	10-10-2025	18:00:00	10-10-2025	23:00:00	AMP, Spare Switching		Approved	May be clubbed with line outage
2	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-4 @FATEHGARH_II(PG)	Powergrid	D	07-10-2025	18:00:00	07-10-2025	23:00:00	AMP, Spare Switching		Approved	May be clubbed with line outage

Additional Outage for OCC-235

SL	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	NRLDC/NLDC Remarks	S/D Status	OCC Remarks
1	Planned	235	POWERGRID, NR-III	TIE BAY OF 400KV VINDHYACHAL-SINGRAULI#1&2 AT VINDHYACHAL	CONTINUOUS	FOR REPLACEMENT OF TIE BAY CB OF 400KV SINGRAULI-VINDHYACHAL#1&2 AT VINDHYACHAL END UNDER ADD CAP 2019-24	27-09-25 00:00	09:00	04-10-25 00:00	18:00:00		Approved	
2	Planned	235	POWERGRID, NR-III	STATCOM CUPLING TRANSFORMER AT LUCKNOW 765	DAILY	STATCOM CUPLINNG TRANSFORMER AMP	08-10-25 00:00	09:00	08-10-25 00:00	18:00:00	Utility may clarify the element name	Approved	Statcom will be under outage and shall apply in D-3 basis.
3	Planned	235	POWERGRID, NR-III	132 KV BUS COUPLER BAY BALIA	DAILY	For AMP of Bus coupler bay at Ballia	28-10-25 00:00	09:00	28-10-25 00:00	18:00:00	Subject to real time grid condition	Approved	Subject to real time grid condition
4	Planned	235	POWERGRID, NR-III	Shunt Capacitor Bank B2Z24 at Vindhyachal HVDC	DAILY	AMP OF SHUNT CAPACITOR BANK B2Z24 AT VINDHYACHAL HVDC	08-10-25 00:00	09:00	08-10-25 00:00	18:00:00		Approved	

PLANNED SHUT DOWN FOR THE MONTH OF October-2025 WHICH ARE TO BE APPROVED BY OCC 235

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/ Continuous	Remarks	NRLDC/NLDC Remarks	S/D Status	OCC Remarks
	Substation/ Voltage Level	Name of Transmission Elements	From	To	From	To						
1	2	3	4	5	6	7	8	9	10	10		
1	765 KV, LPGCL Lalitpur	LPGCL 765KV Agra Cirrcuit#1 Breaker	11-Oct-2025	13-Oct-2025	10:00 Hrs.	18:00 Hrs.	Main Breaker (709), B-phase faulty pole replacement	Continous	Only 765KV 709 Main Breaker (Main Bus-2 side) shutdown is required for B-phase pole replcement work . Lalitpur-Agra Ckt#1 will remain in service through TIE Breaker 708 and 707 (Main bus-1 side).		Approved	
2	400 kV Gr. Noida (765 kV)	SHD of 400 kV Gr.Noida(765) Ckt 2 Line	13-Oct-2025	13-Oct-2025	10:00 Hrs.	17:00 Hrs.	* Routine testing and general maintenance will be done during this shutdown.	Continous		May be allowed subject to no other line outage at both ends/Load to be managed by UP	Approved	May be allowed subject to no other line outage at both ends/Load to be managed by UP
3	765kV UNNAO	SHUT DOWN OF TIE BAY(700-08-52)	29-10-2025	30-10-2025	09:00:00	17:00:00	* SHUT DOWN OF TIE BAY(700-08-52)FOR- 1-Pre-charging testing of 765kV Unnao-Mainpuri Line.	Continous			Approved	May be allowed on week days.
4	220kV PANT NAGAR BAY	220KV PANTNAGAR	23-10-2025	23-10-2025	08:00	17:00	* For Preventive Maintenance works. No supply affected, maintained >X through 400KV S/S KASHIPUR	Continous		Line must remain in service with TBC	Approved	Line must remain in service with TBC
5	400kV S/S DIV BAREILLY	400 KV TBC Bay	20-10-2025	20-10-2025	08:00	17:00	* For preventive maintenance work. No supply affected.	Continous		Subject to real time grid condition	Approved	Subject to real time grid condition
6	400kV REWA ROAD-PANKI CKT1	shutdown of 400kv rewa-panki line	20-09-2025	04-10-2025	10:00:00	17:30:00	* shoutdown of 400kv rewa-panki line	Continous		Utility may clarify the reason	Rejected	Utility may clarify the reason
7	400kV S/S DIV KASARA MAU	400kV bus transfer	13-10-2025	15-10-2025	09:00:00	17:00:00	* ISOLATOR OVERHAULING OF MAIN BUS -1st and Bus Transfer isolator	Continous		Utility may clarify the element	Approved	
8	400 kV S/s Muzaffarnagar	400 kV Ataur Breanker	11.10.2025	11.10.2025	10:00	16:00	Maintenance work of Pantograph under B Bus	Continous		Line must remain in service	Approved	Line must remain in service
9	400 kV S/s Muzaffarnagar	HV Side CB of 500 MVA ICT-4	13-10-2025	13-10-2025	10:00	16:00	* SHUTDOWN FOR REPARING OF PANTAGRAPH ISOLATOR UNDER B BUS IN THIS SHUTWON HV SIDE FEEDING BY TBC	Continous		ICT must remain in service	Approved	ICT must remain in service
10	400 kV S/s Muzaffarnagar	400kV VishnuPrayag LINE CB	14-10-2025	14-10-2025	10:00	16:00	SHUTDOWN FOR REPARING OF PANTAGRAPH ISOLATOR UNDER B BUS IN THIS SHUTDOWN MZN- VP LINE BREAKER , SUPPLY THROUGH TBC	Continous		Line must remain in service	Approved	Line must remain in service
11	400/220 kV GIS S/s Rewa road	220 kV Rewa Road-Chitrakoot (Pahari)-ckt-1	07.10.2025	07.10.2025	08:00	18:00	Annual Maintenance & Testing	Daily	Load Shall be shift on 220 kV Rewa Road-Chitrakoot (Pahari) Ckt-2	Not under purview of NRLDC	Rejected	Not under purview of NRLDC

12	400/220 kV GIS S/s Rewa road	220 kV Rewa Road-Chitrakoot (Pahari)-ckt-2	08.10.2025	08.10.2025	08:00	18:00	Annual Maintenance & Testing	Daily	Load Shall be shift on 220 kV Rewa Road-Chitrakoot (Pahari) Ckt-1	Not under purview of NRLDC	Rejected	Not under purview of NRLDC
13	400/220 kV GIS S/s Rewa road	220 kV Rewa Road-Existing (Allahabad) Rewa Road ckt-1	09.10.2025	09.10.2025	08:00	18:00	Annual Maintenance & Testing	Daily	Load Shall be shift on 220 kV Rewa Road-(Allahabad) Rewa Road ckt-2	Subject to real time grid condition/Load to be managed by UP	Approved	Subject to real time grid condition/Load to be managed by UP
14	400/220 kV GIS S/s Rewa road	220 kV Rewa Road-Existing (Allahabad) Rewa Road ckt-2	10.10.2025	10.10.2025	08:00	18:00	Annual Maintenance & Testing	Daily	Load Shall be shift on 220 kV Rewa Road-(Allahabad) Rewa Road ckt-1	Subject to real time grid condition/Load to be managed by UP	Approved	Subject to real time grid condition/Load to be managed by UP
15	765 kv	765 kV S/C Agra Meerut Transmission line	09.10.2025	09.10.2025	07:00	19:00	Stringing activity of crossing span between AP35A/0 & AP35B/0 of 400 kV D/C Jalpura Khurja Transmission line of TP JKJPTL	Daily			Approved	
16	400 kV	400 kV D/C Jahangirpur Gr. Noida Pali Transmission line	24.10.2025	24.10.2025	07:00	19:00	Stringing activity of crossing span between AP62B/0 & AP62C/0 of 400 kV D/C Jalpura Khurja Transmission line of TP JKJPTL	Daily		Utility may clarify the element	Approved	Shall apply with actual line name in D-3 basis.
17	400 kV	BT with Bus reactor	31.10.2025	01.11.2025	09:00	18:00	For Bay Maintenacne of line and commisioning of event logger	Daily		Utility may clarify the element	Rejected	Utility may clarify the element

Format I(A): Request for transmission element outage by Indenting agency to RPC

Addl. Agenda OUTAGE PLANNING TO BE APPROVED IN 235th OCC MEETING

[illegible]

Sr.No.	OCC No.	Requester	Element Name	Owner	Continous/ daily	Reason	Requested from date	Requested from time	Requested to date	Requested to time	NRLDC remarks	S/D Status	OCC remarks
1	235	sldcps_sd	409 MAIN BAY - 400 KV KURUKSHETRA(PG)- DHANANSU(PG) (PG) CKT-1 (PSTCL) AT 400 KV DHANANSU(PG)	PSTCL	Daily	,DRM testing of CB	16 September 2025	0900 Hrs	16 September 2025	1700 Hrs	Line must remain in service	Approved	Line must remain in service
2	235	sldcps_sd	411 TIE BAY - 400 KV JALANDHAR(PG)- DHANANSU(PG) (PG) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHANANSU(PG) AT 400 KV DHANANSU(PG) (PSTCL)	PSTCL	Daily	,DRM testing of CB	17 September 2025	0900hrs	17 September 2025	1800hrs	Both connected elements must remain in service	Approved	Both connected elements must remain in service
3	235	sldcps_sd	400/220 kV 500 MVA ICT 2 at Ropar(PSTCL)	PSTCL	Daily	Maintenance & Protection Testing	29 September 2025	0900hrs	30 September 2025	1800hrs	Other ICT must remain in service/ Load to be managed by Punjab	Approved	Other ICT must remain in service/ Load to be managed by Punjab
4	235	sldcps_sd	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)- HMEL (PS) (PSTCL) CKT-2 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	Continous	for safety purpose during erection of 400kV CB and aluminium tube inter connections	20 September 2025	0900hrs	02 October 2025	1800hrs	May be allowed with Bus 2 shutdown/ Bus 1 must be in service	Approved	May be allowed with Bus 2 shutdown/ Bus 1 must be in service
5	235	sldcps_sd	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)- HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	Continous	for safety purpose during erection of 400kV CB and aluminium tube inter connections	20 September 2025	0900hrs	02 October 2025	1800hrs	May be allowed with Bus 2 shutdown/ Bus 1 must be in service	Approved	May be allowed with Bus 2 shutdown/ Bus 1 must be in service
6	235	sldcps_sd	400 KV Behman Jassa Singh (PS) - Bus 2	PSTCL	Continous	for safety purpose during erection of 400kV CB and aluminium tube inter connections	20 September 2025	0900hrs	02 October 2025	1800hrs	400KV Bus 1 must be in service with all remaining elements	Approved	400KV Bus 1 must be in service with all remaining elements

Sr.No	Name of Element	Shutdown From	Shutdown To	Continuous/Daily	Reason	Remarks	NRLDC Remarks	S/D Status	OCC Remarks
1	220KV Ganguwal(BBMB)- Dhulkote(BBMB) D/C(ckt-1&2) line	01.10.2025 (08:00)	15.10.2025 (17:00)	Continuous basis	Required for erection, stringing, and sagging activities at location nos. 256 and 256A under Deposit work of NHAI in connection with the development of 4/6 lane Mohali to Sirhind Section of the Expressway NH205AG under Bharatmala Pariyojna.	Please approve the Shutdown.	May be allowed subject to availability of 220 kv panipat - dhulkote D/C	Approved	May be allowed subject to availability of 220 kv panipat - dhulkote D/C

PLANNED SHUT DOWN (INTERSTATE FEEDER'S) OF 220KV GOPALPUR S/STN FOR THE MONTH OF OCTOBER-2025										
S.No	Name of Sub-Station	Date of Shut-down (DD.MM.YYYY)	Time duration of shut-down	Name of the Element	Work to be carried	P.O. No. (if applicable) against which work will be done	Special Remarks (if any)	RLDC Remarks	S/D STATUS	OCC Remarks
1	220KV Gopalpur S/Stn	09.10.2024	10:00 to 16:00 hrs.	220KV Mandola Ckt No-2	For Tree Trimming work at 220KV O/H Gopalpur to Mandola Ckt No-02 Line.	-	Laod may be managed on 220KV Mandola Ckt No-1 / 220KV South of Wazirabad Ckt-1.May kindly approve in NRLDC.		Approved	Subject to load management by Delhi
2		16.10.2024	10:00 to 16:00 hrs.	220KV Mandola Ckt No-1	For Tree Trimming work at 220KV Gopalpur to Mandola Ckt No-01 Line.	-	Laod may be managed on 220KV South of Wazirabad Ckt-2/220KV Mandola Ckt No-2 . May kindly approve in NRLDC.		Approved	Subject to load management by Delhi