



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2025/


दिनांक: 15.10.2025

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 236वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 236th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 13.10.2025 में आयोजित प्रचालन समन्वय उप- समिति की 236 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 236th OCC meeting held on 13.10.2025 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.


(डी. के. मीना) 15/10/25

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 236th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ243777	OCC_236	jhajjar_sd	GENERATING UN	500 MW ISTPP (JHAJJAR) - UNIT 2	APCPL	C	Capital Overhaul 45 days	01-Nov-2025	00:00	15-Dec-2025	23:59		PLANNED	Approved	01-Nov-25	00:00	15-Dec-25	23:59	Approved in LGBR-30 (01.10.2025 to 15.11.2025) Subject to revival of TANDA TPS - UNIT 6. Expected revival date is 29.10.2025. Subject to Haryana AND Delhi consent.
2	RQ243970	OCC_236	ntpcos_sd	GENERATING UN	210 MW UNCHAHAR II TPS - UNIT 1	NTPC	C	Boiler & Turbine OH	10-Nov-2025	00:00	05-Dec-2025	23:59		PLANNED	Approved	10-Nov-25	00:00	05-Dec-25	23:59	Subject to revival of Singrauli unit 7
3	RQ243971	OCC_236	ntpcos_sd	GENERATING UN	130.19 MW DADRI GPS - UNIT 1	NTPC	C	Dadri Gas Black Start DG to be taken under maintenance	01-Nov-2025	08:00	15-Dec-2025	18:00	Dadri Gas Black Start DG to be taken under maintenance in place of dadri gas gps-1	PLANNED	Rejected					Not approved in LGBR. Utility may clarify shut down element name
4	RQ242128	OCC_236	koteshwar_sd	GENERATING UN	100 MW KOTESHWAR HPS - UNIT 3	THDC	C	Annual Maintenance	07-Nov-2025	10:00	06-Dec-2025	18:00	Annual Maintenance	PLANNED	Approved	07-Nov-25	10:00	06-Dec-25	18:00	Approved in LGBR-30 (01.10.2025 to 30.10.2025)
5	RQ243193	OCC_236	cpcc3_sd	HVDC LINE CIRC	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		D	FOR INSULATOR CLEANING WORK	19-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	19-Nov-25	08:00	20-Nov-25	18:00	Subjected to NERPC and ERPC APPROVAL/TO BE CLUBBED WITH LINE DIVERSION SHUTDOWN
6	RQ243192	OCC_236	cpcc3_sd	HVDC LINE CIRC	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		D	FOR INSULATOR CLEANING WORK	17-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	18-Nov-25	18:00	Subjected to NERPC and ERPC APPROVAL/TO BE CLUBBED WITH LINE DIVERSION SHUTDOWN
7	RQ243150	OCC_236	cpcc3_sd	HVDC LINE CIRC	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Line Diversion work due to construction of Lucknow-Kanpur Green Expressway Work by NHAI.	06-Nov-2025	08:00	15-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	30-Nov-25	18:00	duration may be reviewed.subjected to erpc and nerpc approval
8	RQ243151	OCC_236	cpcc3_sd	HVDC LINE CIRC	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Line Diversion work due to construction of Lucknow-Kanpur Green Expressway Work by NHAI.	06-Nov-2025	08:00	15-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	30-Nov-25	18:00	duration may be reviewed.subjected to erpc and nerpc approval
9	RQ243121	OCC_236	cpcc3_sd	HVDC LINE CIRC	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line. All the four poles will be out of service.	16-Nov-2025	07:00	18-Nov-2025	19:00		PLANNED	Approved	26-Nov-25	07:00	29-Nov-25	19:00	To be staggered from HVDC BNC shutdown. ATC curtailment of 5800MW in NR Import, subjected to WRPC approval.Subject to real time grid conditions.
10	RQ243120	OCC_236	cpcc3_sd	HVDC LINE CIRC	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line. All the four poles will be out of service.	16-Nov-2025	07:00	18-Nov-2025	19:00		PLANNED	Approved	26-Nov-25	07:00	29-Nov-25	19:00	To be staggered from HVDC BNC shutdown. ATC curtailment of 5800MW in NR Import, subjected to WRPC approval.Subject to real time grid conditions.

11	RQ243689	OCC_236	cpcc1_sd	HVDC LINE CIRC	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Shifting/Diversion Work of 800 kV HVDC Champa-Kurukshetra Transmission Line (b/w Loc. 95&96) of POWERGRID at Ch. 13+212.	01-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Rejected					May be deferred as shutdown will not be availed by WR Utility
12	RQ243688	OCC_236	cpcc1_sd	HVDC LINE CIRC	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	Shifting/Diversion Work of 800 kV HVDC Champa-Kurukshetra Transmission Line (b/w Loc. 95&96) of POWERGRID at Ch. 13+212.	01-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Rejected					May be deferred as shutdown will not be availed by WR Utility
13	RQ243690	OCC_236	cpcc1_sd	HVDC LINE CIRC	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	C	Shifting/Diversion Work of 800 kV HVDC Champa-Kurukshetra Transmission Line (b/w Loc. 95&96) of POWERGRID at Ch. 13+212.	01-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Rejected					May be deferred as shutdown will not be availed by WR Utility
14	RQ243691	OCC_236	cpcc1_sd	HVDC LINE CIRC	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	C	Shifting/Diversion Work of 800 kV HVDC Champa-Kurukshetra Transmission Line (b/w Loc. 95&96) of POWERGRID at Ch. 13+212.	01-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Rejected					May be deferred as shutdown will not be availed by WR Utility
15	RQ243057	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling).Alongwith a/r non auto of parallel ckt	25-Nov-2025	09:00	25-Nov-2025	14:00		PLANNED	Approved	25-Nov-25	09:00	25-Nov-25	14:00	Subjected to WRPC approval.
16	RQ243065	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Flashover Insulator replacement work	21-Nov-2025	08:00	22-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	08:00	22-Nov-25	18:00	Subjected to ERPC approval.

17	RQ243058	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	Line side Equipment & LR AMP work and Replacement of PRD switches in 765kV Orai-Jabalpur ckt-1 line reactor at ORAI end.Alongwith a/r non auto of parallel ckt	13-Nov-2025	08:00	13-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	ATC Curtailment of 900MW in NR Import, subjected to WRPC Approval.
18	RQ243056	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	Line side Equipment & LR AMP work and Replacement of PRD switches in 765kV Orai-Satna line reactor at ORAI end.Alongwith a/r non auto of parallel ckt	06-Nov-2025	08:00	06-Nov-2025	18:00			PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	ATC Curtailment of 2450MW in NR Import, subjected to WRPC Approval.
19	RQ243072	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	Flashover Insulator replacement work	05-Nov-2025	08:00	05-Nov-2025	18:00			PLANNED	Approved	05-Nov-25	08:00	05-Nov-25	18:00	Subjected to ERPC approval.
20	RQ243070	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION (Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	03-Nov-2025	07:00	30-Nov-2025	19:00			PLANNED	Approved	03-Nov-25	07:00	30-Nov-25	19:00	Subjected to ERPC approval.
21	RQ243692	OCC_236	cpcc1_sd	HVDC LINE CIRC	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	For overhead crossing of +/-500kV HVDC Mundra-Mahendragarh by under construction 765kV Bhadla-III Sikar-II TL	09-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	09-Nov-25	08:00	11-Nov-25	18:00	ATC Curtailment of 1800MW in NR Import subjected to WRPC Approval.Subject to real time grid conditions.
22	RQ243693	OCC_236	cpcc1_sd	HVDC LINE CIRC	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	For overhead crossing of +/-500kV HVDC Mundra-Mahendragarh by under construction 765kV Bhadla-III Sikar-II TL	09-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	09-Nov-25	08:00	11-Nov-25	18:00	ATC Curtailment of 1800MW in NR Import subjected to WRPC Approval.Subject to real time grid conditions.

23	RQ243425	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF MAIN BAY (417) CB UNDER ADD CAP 2019-24 AT NTPC SINGRAULI END ALONGWITH A/R NON AUTO OF CKT-2	30-Nov-2025	09:00	30-Nov-2025	18:00		PLANNED	Approved	30-Nov-25	09:00	30-Nov-25	18:00	Subjected to WRPC approval.
24	RQ243426	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	D	FOR REPLACEMENT OF MAIN BAY (AWL4) CB UNDER ADD CAP 2019-24 AT VINDHYACHAL END ALONGWITH A/R NON AUTO OF CKT-1	21-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	Subjected to WRPC approval.
25	RQ243064	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWER GRID	D	Flashover inuslator replacement wort alongwith A/R non auto of parallel ckt	18-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	Subjected to ERPC approval.
26	RQ243063	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	Flashover inuslator replacement wort alongwith A/R non auto of parallel ckt	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	Subjected to ERPC approval.
27	RQ243864	OCC_236	ntpcos_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	D	SAS upgradation testing and bay equipment testing	10-Nov-2025	08:00	11-Nov-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved					Kindly provide details of work. May be availed on Daily basis.Subjected to WRPC approval.
28	RQ243861	OCC_236	ntpcos_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	D	SAS upgradation testing and bay equipment testing	07-Nov-2025	08:00	08-Nov-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved					Kindly provide details of work. May be availed on Daily basis.Subjected to WRPC approval.
29	RQ243772	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Insulator replacement work	04-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	16:00	14-Nov-25	23:00	One ckt at a time to be availed on Daily basis, 2100MW curtailment in NR Export. Subjected to WRPC Approval. To be availed from 16:00hrs.
30	RQ243771	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANKROLI-ZERDA (PG) CKT-2	POWER GRID	D	Insulator replacement work	04-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	16:00	14-Nov-25	23:00	One ckt at a time to be availed on Daily basis, 2100MW curtailment in NR Export. Subjected to WRPC Approval. To be availed from 16:00hrs.
31	RQ243770	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Conductor replacement work in between location no 491-492	01-Nov-2025	08:00	03-Nov-2025	18:00		PLANNED	Approved					To be clubbed with insulator replacement work
32	RQ243769	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANKROLI-ZERDA (PG) CKT-2	POWER GRID	D	Conductor replacement work in between location no 491-492	01-Nov-2025	08:00	03-Nov-2025	18:00		PLANNED	Approved					To be clubbed with insulator replacement work
33	RQ242350	OCC_236	sldcrs_sd	AC TRANSMISSION	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	Half yearly maintenance work of bay equipments.	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	Subjected to WRPC approval.

34	RQ243206	OCC_236	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWER GRID	D	RTV coating work on HVDC Pole-3 DC Hall insulators. Pole at both end Agra & Alipurwar will be out of service.	11-Nov-2025	09:00	12-Nov-2025	22:00		PLANNED	Approved					Subjected to ERPC and NERPC Approval.To be clubbed with line outage.
35	RQ243153	OCC_236	cpcc3_sd	HVDC LINE CIRC	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	20-Nov-2025	07:00	23-Nov-2025	19:00		PLANNED	Approved	20-Nov-25	07:00	23-Nov-25	19:00	Subject to shifting of Rihand - 3 in WR/ generation restriction at rihand to be done at 1450MW
36	RQ243152	OCC_236	cpcc3_sd	HVDC LINE CIRC	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	20-Nov-2025	07:00	23-Nov-2025	19:00		PLANNED	Approved	20-Nov-25	07:00	23-Nov-25	19:00	Subject to shifting of Rihand - 3 in WR/ generation restriction at rihand to be done at 1450MW
37	RQ243695	OCC_236	cpcc1_sd	HVDC LINE CIRC	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	AMP of AC/DC S/Y, Valve Cooling and ventilation, Auxiliary System, Valve Hall and Pump house. RTV Coating on Converter transformer bushings, Cabinet replacement in Pole 1 R Phase conv. Xmer and SR. HVDC Line maintenance, Defect rectification and washing of insulators.	05-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved					To be clubbed with Line diversion work
38	RQ243694	OCC_236	cpcc1_sd	HVDC LINE CIRC	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	AMP of AC/DC S/Y, Valve Cooling and ventilation, Auxiliary System, Valve Hall and Pump house. RTV Coating on Converter transformer bushings, Cabinet replacement in Pole 1 R Phase conv. Xmer and SR. HVDC Line maintenance, Defect rectification and washing of insulators.	03-Nov-2025	08:00	05-Nov-2025	18:00		PLANNED	Approved					To be clubbed with Line diversion work
39	RQ242793	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA-BIKANER (PG) CKT-1		D	Shutdown of both circuits of 765 KV D/C BHADLA - BIKANER (PG) TL required for powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	26-Nov-2025	09:00	27-Nov-2025	18:00	Shutdown of both circuits of 765 KV D/C BHADLA - BIKANER (PG) TL are required at the same time for powerline crossing works.	PLANNED	Approved	26-Nov-25	17:00	27-Nov-25	23:00	tentative ATC Curtailment of 500-800 MW in NR Export for D/C outage, subjected to WRPC Approval. To be availed from 17:00hrs, one ckt at a time may be considered if possible

40	RQ242794	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA-BIKANER (PG) CKT-2		D	Shutdown of both circuits of 765 KV D/C BHADLA - BIKANER (PG) TL required for powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	26-Nov-2025	09:00	27-Nov-2025	18:00	Shutdown of both circuits of 765 KV D/C BHADLA - BIKANER (PG) TL are required at the same time for powerline crossing works.	PLANNED	Approved	26-Nov-25	17:00	27-Nov-25	23:00	tentative ATC Curtailment of 500-800 MW in NR Export for D/C outage, subjected to WRPC Approval. To be availed from 17:00hrs, one ckt at a time may be considered if possible
41	RQ242673	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For attending S/D nature defects	26-Nov-2025	08:00	29-Nov-2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	26-Nov-25	08:00	29-Nov-25	18:00	ATC Curtailment of 450MW in NR Import, subjected to WRPC Approval.
42	RQ242903	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectification of Shutdown Nature Defects	24-Nov-2025	15:00	25-Nov-2025	22:00	Non-Auto Mode of 765 KV AJMER-BHADLA_2 (PG) CKT-1	PLANNED	Approved	24-Nov-25	15:00	25-Nov-25	22:00	ATC Curtailment of 500MW in NR Export, subjected to WRPC Approval.
43	RQ242672	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For attending S/D nature defects	24-Nov-2025	08:00	25-Nov-2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	24-Nov-25	08:00	25-Nov-25	18:00	ATC Curtailment of 450MW in NR Import, subjected to WRPC Approval.
44	RQ242857	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24-Nov-2025	08:00	24-Nov-2025	18:00		PLANNED	Rejected					Line not commisioned yet
45	RQ242856	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23-Nov-2025	08:00	23-Nov-2025	18:00		PLANNED	Rejected					Line not commisioned yet
46	RQ242662	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	22-Nov-2025	08:00	22-Nov-2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	22-Nov-25	15:00	22-Nov-25	23:00	To be availed from 15:00 hrs
47	RQ242783	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	22-Nov-2025	08:00	23-Nov-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	22-Nov-25	08:00	23-Nov-25	18:00	
48	RQ242902	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of Shutdown Nature Defects	21-Nov-2025	15:00	22-Nov-2025	22:00	Non-Auto Mode of 765 KV AJMER-BHADLA_2 (PG) CKT-2	PLANNED	Approved	21-Nov-25	15:00	22-Nov-25	22:00	ATC Curtailment of 500 MW in NR Export, subjected to WRPC Approval.
49	RQ242661	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	21-Nov-2025	08:00	21-Nov-2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	21-Nov-25	15:00	21-Nov-25	23:00	To be availed from 15:00 hrs

50	RQ242797	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Shutdown of both circuits of 765 KV D/C BIKANER - BHADLA_2 (PG) TL required for powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	20-Nov-2025	09:00	21-Nov-2025	18:00	Shutdown of both circuits of 765 KV D/C BIKANER - BHADLA_2 (PG) TL are required at the same time for powerline crossing works.	PLANNED	Approved	20-Nov-25	17:00	21-Nov-25	23:00	tentative ATC Curtailment of 500-800 MW in NR Export for D/C outage, subjected to WRPC Approval. To be availed from 17:00hrs, one ckt at a time may be considered if possible
51	RQ242798	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Shutdown of both circuits of 765 KV D/C BIKANER - BHADLA_2 (PG) TL required for powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	20-Nov-2025	09:00	21-Nov-2025	18:00	Shutdown of both circuits of 765 KV D/C BIKANER - BHADLA_2 (PG) TL are required at the same time for powerline crossing works.	PLANNED	Approved	20-Nov-25	17:00	21-Nov-25	23:00	tentative ATC Curtailment of 500-800 MW in NR Export for D/C outage, subjected to WRPC Approval. To be availed from 17:00hrs, one ckt at a time may be considered if possible
52	RQ242670	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	For attending S/D nature defects	20-Nov-2025	08:00	21-Nov-2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	20-Nov-25	08:00	21-Nov-25	18:00	
53	RQ242782	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	20-Nov-2025	08:00	21-Nov-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	20-Nov-25	08:00	21-Nov-25	18:00	
54	RQ242941	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-3		D	Defect rectification work	20-Nov-2025	08:00	30-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	20-Nov-25	16:00	30-Nov-25	23:00	To be availed from 16:00 hrs.One ckt outage at a time.
55	RQ242905	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Defects rectification work	20-Nov-2025	08:00	30-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	20-Nov-25	16:00	30-Nov-25	23:00	To be availed from 16:00 hrs.One ckt outage at a time.
56	RQ242704	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	19-Nov-2025	16:00	20-Nov-2025	23:00		PLANNED	Approved	19-Nov-25	16:00	20-Nov-25	23:00	
57	RQ242901	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Rectification of Shutdown Nature Defects	19-Nov-2025	15:00	20-Nov-2025	22:00	Non-Auto Mode of 765 KV BIKANER-BHADLA_2 (PG) CKT-1	PLANNED	Approved	19-Nov-25	15:00	20-Nov-25	22:00	
58	RQ242938	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AGRA-JHATIKARA (PG) CKT-1		D	704R & 705R -LRTR AMP Work	18-Nov-2025	08:00	18-Nov-2025	18:00	AMP Work	PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
59	RQ242855	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	

60	RQ242703	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	17-Nov-2025	16:00	18-Nov-2025	23:00		PLANNED	Approved	17-Nov-25	16:00	18-Nov-25	23:00	
61	RQ242900	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of Shutdown Nature Defects	17-Nov-2025	15:00	18-Nov-2025	22:00	Non-Auto Mode of 765 KV BIKANER-BHADLA_2 (PG) CKT-2	PLANNED	Approved	17-Nov-25	15:00	18-Nov-25	22:00	
62	RQ242640	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	for attending miscellaneous S/D work.	17-Nov-2025	09:00	18-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	09:00	18-Nov-25	18:00	
63	RQ242795	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Shutdown of both circuits of 765 KV D/C AJMER - BHADLA_2 (PG) TL required for powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	17-Nov-2025	09:00	18-Nov-2025	18:00	Shutdown of both circuits of 765 KV D/C AJMER - BHADLA_2 (PG) TL are required at the same time for powerline crossing works.	PLANNED	Approved	17-Nov-25	16:00	18-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 1500 MW in NR Export for D/C outage. Subjected to WRPC Approval. Shall be revived on same day.
64	RQ242796	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Shutdown of both circuits of 765 KV D/C AJMER - BHADLA_2 (PG) TL required for powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	17-Nov-2025	09:00	18-Nov-2025	18:00	Shutdown of both circuits of 765 KV D/C AJMER - BHADLA_2 (PG) TL are required at the same time for powerline crossing works.	PLANNED	Approved	17-Nov-25	16:00	18-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 1500 MW in NR Export for D/C outage. Subjected to WRPC Approval. Shall be revived on same day.
65	RQ242854	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	16:00	17-Nov-25	23:00	To be availed from 16:00 hrs
66	RQ242702	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	Attending COE Protection Observations, AMP of Line Equipment	15-Nov-2025	16:00	16-Nov-2025	23:00		PLANNED	Approved	15-Nov-25	16:00	16-Nov-25	23:00	
67	RQ242835	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	15-Nov-2025	08:00	17-Nov-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	15-Nov-25	08:00	17-Nov-25	20:00	
68	RQ242689	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		C	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-2 at Dausa	15-Nov-2025	08:00	24-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	08:00	24-Nov-25	18:00	ATC Curtailment of 450MW in NR Import, subjected to WRPC Approval.

69	RQ242962	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	15-Nov-2025	08:00	21-Nov-2025	20:00	NON AUTO MODE	PLANNED	Approved	15-Nov-25	16:00	21-Nov-25	23:00	One ckt outage at a time.
70	RQ242963	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	15-Nov-2025	08:00	21-Nov-2025	20:00	NON AUTO MODE	PLANNED	Approved	15-Nov-25	16:00	21-Nov-25	23:00	One ckt outage at a time.
71	RQ242899	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of Shutdown Nature Defects	14-Nov-2025	15:00	16-Nov-2025	22:00	Non-Auto Mode of 765 KV BHADLA-BIKANER (PG) CKT-1	PLANNED	Approved	14-Nov-25	15:00	16-Nov-25	22:00	
72	RQ242991	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SD nature defect rectification	14-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
73	RQ242909	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	Defects rectification work	14-Nov-2025	08:00	16-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	14-Nov-25	16:00	16-Nov-25	23:00	To be availed from 16:00 hrs
74	RQ242701	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	Attending COE Protection Observations, AMP of Line Equipment	13-Nov-2025	16:00	14-Nov-2025	23:00		PLANNED	Approved	13-Nov-25	16:00	14-Nov-25	23:00	
75	RQ242867	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For rectificatio of shut down nature defects	13-Nov-2025	16:00	14-Nov-2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Approved	13-Nov-25	16:00	14-Nov-25	23:00	ATC Curtailment of 500 MW in NR Export, subjected to WRPC Approval.
76	RQ242971	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	13-Nov-2025	08:00	18-Nov-2025	20:00	NON AUTO MODE	PLANNED	Approved	13-Nov-25	17:00	18-Nov-25	23:00	To be availed from 17:00 hrs
77	RQ242970	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	13-Nov-2025	08:00	18-Nov-2025	20:00	NON AUTO MODE	PLANNED	Approved	13-Nov-25	17:00	18-Nov-25	23:00	To be availed from 17:00 hrs
78	RQ242898	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectification of Shutdown Nature Defects	12-Nov-2025	15:00	13-Nov-2025	22:00	Non-Auto Mode of 765 KV BHADLA-BIKANER (PG) CKT-2	PLANNED	Approved	12-Nov-25	15:00	13-Nov-25	22:00	
79	RQ242937	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	AMP work	12-Nov-2025	08:00	12-Nov-2025	18:00	AMP Work	PLANNED	Approved	12-Nov-25	16:00	12-Nov-25	23:00	To be availed from 16:00 hrs
80	RQ242866	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For rectificatio of shut down nature defects	11-Nov-2025	16:00	12-Nov-2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Approved	11-Nov-25	16:00	12-Nov-25	23:00	ATC Curtailment of 600 MW in NR Export. Subjected to WRPC Approval
81	RQ242700	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	11-Nov-2025	16:00	12-Nov-2025	23:00		PLANNED	Approved	11-Nov-25	16:00	12-Nov-25	23:00	

82	RQ242877	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make).	11-Nov-2025	08:00	11-Nov-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
83	RQ242834	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	11-Nov-2025	08:00	13-Nov-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	11-Nov-25	08:00	13-Nov-25	20:00	
84	RQ242990	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV JHATIKARA-ALIGARH (PG) (PKTSL) CKT-1		D	SD nature defect rectification	11-Nov-2025	08:00	13-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	13-Nov-25	18:00	
85	RQ242950	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Defect rectification work	11-Nov-2025	08:00	11-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	11-Nov-25	16:00	11-Nov-25	23:00	To be availed from 16:00 hrs
86	RQ242908	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	Defects rectification work	11-Nov-2025	08:00	13-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	11-Nov-25	16:00	13-Nov-25	23:00	To be availed from 16:00 hrs
87	RQ242924	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	10-Nov-2025	08:00	12-Nov-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	10-Nov-25	08:00	12-Nov-25	18:00	ATC Curtailment of 450MW in NR Import, subjected to WRPC Approval.
88	RQ242942	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	Defect rectification work	10-Nov-2025	08:00	19-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	10-Nov-25	16:00	19-Nov-25	23:00	To be availed from 16:00 hrs
89	RQ242949	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Defect rectification work	10-Nov-2025	08:00	10-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	10-Nov-25	16:00	10-Nov-25	23:00	To be availed from 16:00 hrs
90	RQ242936	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	AMP work	10-Nov-2025	08:00	10-Nov-2025	18:00	AMP Work	PLANNED	Approved	10-Nov-25	16:00	10-Nov-25	23:00	To be availed from 16:00 hrs

91	RQ242865	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	For rectificatio of shut down nature defects	09-Nov-2025	16:00	10-Nov-2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Approved	09-Nov-25	16:00	10-Nov-25	23:00	
92	RQ242699	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	09-Nov-2025	16:00	10-Nov-2025	23:00		PLANNED	Approved	09-Nov-25	16:00	10-Nov-25	23:00	
93	RQ242960	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	09-Nov-2025	08:00	14-Nov-2025	20:00	SHUTDOWN	PLANNED	Approved	09-Nov-25	16:00	14-Nov-25	23:00	To be availed from 16:00 hrs
94	RQ242961	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	09-Nov-2025	08:00	14-Nov-2025	20:00	SHUTDOWN	PLANNED	Approved	09-Nov-25	16:00	14-Nov-25	23:00	To be availed from 16:00 hrs
95	RQ242732	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For attending S/D nature defects	08-Nov-2025	09:00	08-Nov-2025	18:00	Non Auto of 765 KV Banaskantha-Chittoragarh Ckt-1	PLANNED	Approved	08-Nov-25	16:00	08-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 2950 MW in NR Export . Subjected to WRPC Approval
96	RQ242935	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV MOGA-BHIWANI (PG) CKT-1		D	For Liquidation of S/D nature defects	08-Nov-2025	08:00	08-Nov-2025	18:00		PLANNED	Approved	08-Nov-25	08:00	08-Nov-25	18:00	
97	RQ242864	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For rectificatio of shut down nature defects	07-Nov-2025	16:00	08-Nov-2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Approved	07-Nov-25	16:00	08-Nov-25	23:00	To be staggered from ckt 2 SD
98	RQ242698	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	07-Nov-2025	16:00	08-Nov-2025	23:00		PLANNED	Approved	07-Nov-25	16:00	08-Nov-25	23:00	
99	RQ242763	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	07-Nov-2025	16:00	07-Nov-2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Approved	07-Nov-25	16:00	07-Nov-25	23:59	
100	RQ242841	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	15:00	07-Nov-25	23:00	To be availed from 15:00 hrs
101	RQ242671	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	For attending S/D nature defects	07-Nov-2025	08:00	08-Nov-2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	07-Nov-25	08:00	08-Nov-25	18:00	

102	RQ242876	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	07-Nov-2025	08:00	10-Nov-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved	07-Nov-25	08:00	10-Nov-25	18:00	ATC Curtailment of 450MW in NR Import, subjected to WRPC Approval.
103	RQ242923	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	07-Nov-2025	08:00	09-Nov-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	07-Nov-25	08:00	09-Nov-25	18:00	ATC Curtailment of 450MW in NR Import, subjected to WRPC Approval.
104	RQ242967	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)- FATEHGARH_II(P (G) (PBTL) CKT-4		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	07-Nov-2025	08:00	12-Nov-2025	20:00	SHUTDOWN	PLANNED	Approved	07-Nov-25	16:00	12-Nov-25	23:00	To be availed from 16:00 hrs
105	RQ242966	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)- FATEHGARH_II(P (G) (PBTL) CKT-3		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	07-Nov-2025	08:00	12-Nov-2025	20:00	SHUTDOWN	PLANNED	Approved	07-Nov-25	16:00	12-Nov-25	23:00	To be availed from 16:00 hrs
106	RQ242968	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)- FATEHGARH_II(P (G) (PFTL) CKT-1		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	07-Nov-2025	08:00	12-Nov-2025	20:00	NON AUTO MODE	PLANNED	Approved	07-Nov-25	16:00	12-Nov-25	23:00	To be availed from 16:00 hrs
107	RQ242969	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)- FATEHGARH_II(P (G) (PFTL) CKT-2		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	07-Nov-2025	08:00	12-Nov-2025	20:00	NON AUTO MODE	PLANNED	Approved	07-Nov-25	16:00	12-Nov-25	23:00	To be availed from 16:00 hrs
108	RQ242917	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-2		D	Defects rectification work	07-Nov-2025	08:00	13-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	07-Nov-25	16:00	13-Nov-25	23:00	
109	RQ242762	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)- FATEHGARH_II(P (G) (PFTL) CKT-1		D	For AMP of Line Bay & Reactor Bay	06-Nov-2025	16:00	06-Nov-2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Approved	06-Nov-25	16:00	06-Nov-25	23:59	
110	RQ242897	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BIKANER- MOGA (PG) CKT-2		D	Rectification of Shutdown Nature Defects	06-Nov-2025	15:00	10-Nov-2025	22:00	Non-Auto Mode of 765 KV BIKANER-MOGA (PG) CKT-1	PLANNED	Approved	06-Nov-25	15:00	10-Nov-25	22:00	

111	RQ242731	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For attending S/D nature defects	06-Nov-2025	09:00	06-Nov-2025	18:00	Non Auto of 765 KV Banaskantha-Chittoragarh Ckt-2	PLANNED	Approved	06-Nov-25	16:00	06-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 2950 MW in NR Export . Subjected to WRPC Approval
112	RQ242840	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	06-Nov-2025	08:00	06-Nov-2025	20:00		PLANNED	Approved	06-Nov-25	15:00	06-Nov-25	23:00	To be availed from 15:00 hrs
113	RQ242718	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP66-AP67	06-Nov-2025	08:00	08-Nov-2025	18:00	Overhead Stringing work to be done at Existing 765 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	06-Nov-25	15:00	08-Nov-25	23:00	To be availed from 15:00 hrs
114	RQ242719	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP66-AP67	06-Nov-2025	08:00	08-Nov-2025	18:00	Overhead Stringing work to be done at Existing 765 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	06-Nov-25	15:00	08-Nov-25	23:00	To be availed from 15:00 hrs
115	RQ242697	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	05-Nov-2025	16:00	06-Nov-2025	23:00		PLANNED	Approved	05-Nov-25	16:00	06-Nov-25	23:00	
116	RQ242761	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	05-Nov-2025	16:00	05-Nov-2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Approved	05-Nov-25	16:00	05-Nov-25	23:59	
117	RQ242839	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	05-Nov-2025	08:00	05-Nov-2025	20:00		PLANNED	Approved	05-Nov-25	15:00	05-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 2950 MW in NR Export . Subjected to WRPC Approval
118	RQ242863	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA-BIKANER (PG) CKT-2		D	For rectificatio of shut down nature defects	04-Nov-2025	16:00	07-Nov-2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Approved	04-Nov-25	16:00	07-Nov-25	23:00	
119	RQ242760	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For AMP of Line Bay & Reactor Bay	04-Nov-2025	16:00	04-Nov-2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Approved	04-Nov-25	16:00	04-Nov-25	23:59	
120	RQ242730	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	04-Nov-2025	09:00	04-Nov-2025	18:00	Non Auto of 765 KV Ajmer-Chittoragarh Ckt-1	PLANNED	Approved	04-Nov-25	15:00	04-Nov-25	23:00	To be availed from 15:00 hrs
121	RQ242792	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	For Relay testing work	04-Nov-2025	09:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	09:00	04-Nov-25	18:00	

122	RQ242922	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV ANTA-PHAGI (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04-Nov-2025	08:00	06-Nov-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	04-Nov-25	08:00	06-Nov-25	18:00	
123	RQ242989	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SD nature defect rectification	04-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	06-Nov-25	18:00	
124	RQ242838	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	04-Nov-2025	08:00	04-Nov-2025	20:00		PLANNED	Approved	04-Nov-25	16:00	04-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 2950 MW in NR Export . Subjected to WRPC Approval
125	RQ242759	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-FATEHGARH_II(P) (PBTL) CKT-4		D	For AMP of Line Bay & Reactor Bay	03-Nov-2025	16:00	03-Nov-2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Approved	03-Nov-25	16:00	03-Nov-25	23:59	
126	RQ243016	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4		D	Attending COE Protection Observations, AMP of Line Equipment, CSD Fine Tuning	03-Nov-2025	16:00	04-Nov-2025	23:00		PLANNED	Approved	03-Nov-25	16:00	04-Nov-25	23:00	
127	RQ242696	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	03-Nov-2025	16:00	04-Nov-2025	23:00		PLANNED	Approved	03-Nov-25	16:00	04-Nov-25	23:00	
128	RQ242729	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	03-Nov-2025	09:00	03-Nov-2025	18:00	Non Auto of 765 KV Ajmer-Chittoragarh Ckt-2	PLANNED	Approved	03-Nov-25	15:00	03-Nov-25	23:00	To be availed from 15:00 hrs
129	RQ242674	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-GWALIOR(PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist level	03-Nov-2025	08:00	30-Nov-2025	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist level	PLANNED	Approved	03-Nov-25	08:00	30-Nov-25	18:00	Subjected to WRPC approval.
130	RQ242875	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-GWALIOR(PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	03-Nov-2025	08:00	06-Nov-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved					To be clubbed with RQ242688

131	RQ242688	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1		C	For Tapping of under construction LILO of PHAGI(RS)- GWALIOR(PG) CKT-1 at Dausa	03-Nov-2025	08:00	12-Nov-2025	18:00		PLANNED	Rejected						ATC Curtailment of 450MW in NR Import, subjected to WRPC Approval.MAY BE REQUESTED IN D-5 BASIS.
132	RQ242716	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER- BHADLA_2 (PG) CKT-1		D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP26A- AP27	03-Nov-2025	08:00	05-Nov-2025	18:00	Overhead Stringing work to be done at Existing 765 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	03-Nov-25	15:00	05-Nov-25	23:00	ATC Curtailment of 1500 MW in NR Export. To be availed from 15:00 hrs.	
133	RQ242717	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER- BHADLA_2 (PG) CKT-2		D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP26A- AP27	03-Nov-2025	08:00	05-Nov-2025	18:00	Overhead Stringing work to be done at Existing 765 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	03-Nov-25	15:00	05-Nov-25	23:00	ATC Curtailment of 1500 MW in NR Export. To be availed from 15:00 hrs.	
134	RQ242944	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)- FATEHGARH_II(P G) (PFTL) CKT-2		D	Defect rectification work	03-Nov-2025	08:00	04-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	03-Nov-25	17:00	04-Nov-25	23:00	To be availed from 17:00 hrs	
135	RQ242758	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)- FATEHGARH_II(P G) (PBTL) CKT-3		D	For AMP of Line Bay & Reactor Bay	02-Nov-2025	16:00	02-Nov-2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Approved	02-Nov-25	16:00	02-Nov-25	23:59		
136	RQ242862	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA- BIKANER (PG) CKT- 1		D	For rectificatio of shut down nature defects	01-Nov-2025	16:00	04-Nov-2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Approved	01-Nov-25	16:00	04-Nov-25	23:00		
137	RQ243015	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-3		D	Attending COE Protection Observations, AMP of Line Equipment, CSD Fine Tuning	01-Nov-2025	16:00	02-Nov-2025	23:00		PLANNED	Approved	01-Nov-25	16:00	02-Nov-25	23:00		
138	RQ242695	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER- BHADLA_2 (PG) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	01-Nov-2025	16:00	02-Nov-2025	23:00		PLANNED	Approved	01-Nov-25	16:00	02-Nov-25	23:00	ATC Curtailment of 500MW in NR Export, subjected to WRPC Approval.	
139	RQ242896	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BIKANER- MOGA (PG) CKT-1		D	Rectification of Shutdown Nature Defects	01-Nov-2025	15:00	05-Nov-2025	22:00	Non-Auto Mode of 765 KV BIKANER- MOGA (PG) CKT-2	PLANNED	Approved	01-Nov-25	15:00	05-Nov-25	22:00		

140	RQ242921	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AGRA-ALIGARH (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Nov-2025	08:00	03-Nov-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Nov-25	08:00	03-Nov-25	18:00	
141	RQ242874	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	01-Nov-2025	08:00	01-Nov-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	PLANNED	Approved	01-Nov-25	08:00	01-Nov-25	18:00	
142	RQ242816	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package and to create repeater of Dausa-Beawar at Phagi, RVPNL	01-Nov-2025	08:00	30-Nov-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	Subjected to WRPC approval.
143	RQ242815	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Nov-2025	08:00	30-Nov-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	Subjected to WRPC approval.
144	RQ242916	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Defects rectification work	01-Nov-2025	08:00	06-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	01-Nov-25	17:00	06-Nov-25	23:00	To be availed from 16:00 hrs
145	RQ242904	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Defects rectification work	01-Nov-2025	08:00	10-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	01-Nov-25	17:00	10-Nov-25	23:00	To be availed from 17:00 hrs
146	RQ242964	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-FATEHGARH_II(P) (PFTL) CKT-1		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01-Nov-2025	08:00	06-Nov-2025	20:00	SHUTDOWN	PLANNED	Approved	01-Nov-25	17:00	06-Nov-25	23:00	To be availed from 17:00 hrs
147	RQ242943	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)-FATEHGARH_II(P) (PFTL) CKT-1		D	Defect rectification work	01-Nov-2025	08:00	02-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	01-Nov-25	17:00	02-Nov-25	23:00	To be availed from 17:00 hrs

148	RQ242965	OCC_236	cpcc1_sd	AC TRANSMISSION	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01-Nov-2025	08:00	06-Nov-2025	20:00	SHUTDOWN	PLANNED	Approved	01-Nov-25	17:00	06-Nov-25	23:00	To be availed from 17:00 hrs
149	RQ243451	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV ORAI- ALIGARH (PG) CKT-2	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling). with a/r non auto of ckt-1	25-Nov-2025	09:00	25-Nov-2025	14:00		PLANNED	Approved	25-Nov-25	09:00	25-Nov-25	14:00	To be staggered from Orai Gwalior ckt SD
150	RQ243453	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV ORAI- ALIGARH (PG) CKT-2	POWER GRID	D	Insulator replacement work in 765KV ORAI- ALIGARH CKT-2 at diverted locations during construction of Bundelkhand Express way. alongwith a/r non auto of ckt-1	25-Nov-2025	08:00	27-Nov-2025	18:00		PLANNED	Rejected					Duplicate entry
151	RQ243454	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV BALIA- LUCKNOW_2 (PG) CKT-1	POWER GRID	D	To attend S/d nature defects and insulator cleaning.	19-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	19-Nov-25	08:00	20-Nov-25	18:00	
152	RQ243455	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV KANPUR_GIS- ALIGARH (PG) CKT-1	POWER GRID	D	Line S/D nature defect rectification works; Tie AR Relay Modification and Testing	18-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
153	RQ243458	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV VARANASI- BALIA (PG) CKT-1	POWER GRID	D	AMP of Line Bay	15-Nov-2025	08:00	15-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	08:00	15-Nov-25	18:00	
154	RQ243450	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV ORAI- ALIGARH (PG) CKT-2	POWER GRID	D	CSD Fine Tuning of Bays 805 & 806 with a/r non auto of 765 KV Orai-Aligarh-1	14-Nov-2025	14:00	14-Nov-2025	17:00		PLANNED	Approved	14-Nov-25	14:00	14-Nov-25	17:00	ATC Curtailment of 1100MW in NR Import,
155	RQ243457	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV VARANASI- FATEHPUR (PG) CKT-1	POWER GRID	D	For insulator cleaning.	12-Nov-2025	08:00	13-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	08:00	13-Nov-25	18:00	
156	RQ242355	OCC_236	sldcrs_sd	AC TRANSMISSION	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Alongwih 3X80MVAR Reactor Bank at Phagi for Quarterly Maintenance work and Balance AMP work	12-Nov-2025	08:00	12-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	

157	RQ243447	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	For S/D Defect Rectification. Alongwith a/r non auto of 765 KV Varanasi-Kanpur-I	10-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	10-Nov-25	08:00	11-Nov-25	18:00	
158	RQ243448	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	Insulator replacement work in 765kV ORAI-ALIGARH CKT-1 LINE at diverted locations during construction of Bundelkhand Express way. Alongwith A/R Non auto mode of 765KV Orai-Aligarh-2	10-Nov-2025	08:00	12-Nov-2025	18:00			PLANNED	Approved	10-Nov-25	08:00	12-Nov-25	18:00	ATC Curtailment of 1100 MW in NR Import.
159	RQ243446	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For S/D Defect Rectification alongwith A/R Non auto mode for Rect. of S/D defects of 765kV VRNS-KNP CKT 2	07-Nov-2025	08:00	08-Nov-2025	18:00			PLANNED	Approved	07-Nov-25	08:00	08-Nov-25	18:00	
160	RQ243434	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Line S/D nature defect rectification works by Aligarh TLM	07-Nov-2025	08:00	07-Nov-2025	18:00			PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
161	RQ242618	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	AMP work and Line S/D Nature defect rectification works; Tie AR Relay Modification and Testing	06-Nov-2025	08:00	06-Nov-2025	18:00			PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	ATC Curtailment of 600 MW in NR Import.
162	RQ242621	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	05-Nov-2025	08:00	08-Nov-2025	18:00			PLANNED	Approved	05-Nov-25	08:00	08-Nov-25	18:00	ATC Curtailment of 600 MW in NR Import.
163	RQ242616	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWER GRID	D	AMP work; Relay Testing; and Tie AR Relay Modification and Testing	04-Nov-2025	08:00	04-Nov-2025	18:00			PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
164	RQ243444	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Rectification of shutdown defects	04-Nov-2025	08:00	06-Nov-2025	18:00			PLANNED	Approved	04-Nov-25	08:00	06-Nov-25	18:00	
165	RQ242356	OCC_236	sldcrs_sd	AC TRANSMISSION	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Alongwih 3X80MVAR Reactor Bank at Phagi for Quarterly Maintenance work and Balance AMP work	03-Nov-2025	08:00	03-Nov-2025	18:00			PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	

166	RQ243115	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLMENTATION	03-Nov-2025	07:00	30-Nov-2025	19:00			PLANNED	Approved	03-Nov-25	07:00	30-Nov-25	19:00	
167	RQ242461	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	For insulator cleaning work under TLM-Agra	02-Nov-2025	09:00	02-Nov-2025	18:00			PLANNED	Approved	02-Nov-25	09:00	02-Nov-25	18:00	
168	RQ242447	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	For insulator cleaning work under TLM-Agra jurisdiction	01-Nov-2025	09:00	01-Nov-2025	18:00			PLANNED	Approved	01-Nov-25	09:00	01-Nov-25	18:00	
169	RQ243116	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01-Nov-2025	07:00	30-Nov-2025	19:00			PLANNED	Approved	01-Nov-25	07:00	30-Nov-25	19:00	
170	RQ243117	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01-Nov-2025	07:00	30-Nov-2025	19:00			PLANNED	Approved	01-Nov-25	07:00	30-Nov-25	19:00	
171	RQ243126	OCC_236	stuup_sd	AC TRANSMISSION	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For additional earthing and OPGW/ Earthwire rectification work.	25-Nov-2025	09:00	29-Nov-2025	18:00			PLANNED	Approved	25-Nov-25	09:00	29-Nov-25	18:00	
172	RQ243123	OCC_236	stuup_sd	AC TRANSMISSION	765 KV HAPUR(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL	D	For additional earthing and OPGW/ Earthwire rectification work.	20-Nov-2025	09:00	24-Nov-2025	18:00			PLANNED	Approved	20-Nov-25	09:00	24-Nov-25	18:00	
173	RQ243119	OCC_236	stuup_sd	AC TRANSMISSION	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TP (S(UP) (GTL) CKT-1	GTL	D	For additional earthing and OPGW/ Earthwire rectification work.	13-Nov-2025	09:00	17-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	09:00	17-Nov-25	18:00	
174	RQ243084	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV HAPUR(UP)-GHATAMPUR_TP (S(UP) (GTL) CKT-1	GTL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	06-Nov-2025	07:00	07-Nov-2025	19:00			PLANNED	Approved	06-Nov-25	07:00	07-Nov-25	19:00	
175	RQ243201	OCC_236	stuup_sd	AC TRANSMISSION	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	for disc cleaning of 765 kV anpara C unnao line	25-Nov-2025	08:00	30-Nov-2025	18:00			PLANNED	Approved	25-Nov-25	08:00	30-Nov-25	18:00	

176	RQ242440	OCC_236	stuup_sd	AC TRANSMISSION	765 KV AGRA FATEHBAD(UP)- LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts and fixing of spacer clamps.	12-Nov-2025	08:00	13-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	08:00	13-Nov-25	18:00	Subjected to unit outage or generation restriciton at lalitpur
177	RQ243227	OCC_236	stuup_sd	AC TRANSMISSION	765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT- 1	UPPTCL	D	Stringing activity of crossing span between AP 44A - AP 44B of 400 kV D/C Jalpura -Khurja Transmiision line of TP JKJPTL	11-Nov-2025	07:00	11-Nov-2025	19:00		PLANNED	Approved	11-Nov-25	07:00	11-Nov-25	19:00	
178	RQ242439	OCC_236	stuup_sd	AC TRANSMISSION	765 KV AGRA FATEHBAD(UP)- LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts and fixing of spacer clamps.	10-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	11-Nov-25	18:00	Subjected to unit outage or generation restriciton at lalitpur
179	RQ242365	OCC_236	sldcrs_sd	AC TRANSMISSION	765 KV ANTA- PHAGI (RS) CKT-1	RRVPNL	D	Alongwith 3*80 MVAR Line Reactor Bank-2 at Anta for For Disc Insulator Cleaning at Loc. No. 254 and 256 before fog season	21-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
180	RQ242366	OCC_236	sldcrs_sd	AC TRANSMISSION	765 KV ANTA- PHAGI (RS) CKT-2	RRVPNL	D	Alongwith 3*80 MVAR Line Reactor Bank-2 at Anta for Yearly and Quarterly Maintenance work	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
181	RQ243200	OCC_236	stuup_sd	AC TRANSMISSION	765 KV ANPARA_D- UNNAO (UP) CKT- 1	UPPCL	D	for disc cleaning of 765 kV anpara D unnao line	20-Nov-2025	08:00	24-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	24-Nov-25	18:00	
182	RQ243025	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2	PASTL	D	AMP of Line bay and Line Reactor work	11-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
183	RQ243024	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-1	PASTL	D	AMP of Line bay and Line Reactor work	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
184	RQ243083	OCC_236	cpcc3_sd	AC TRANSMISSION	765 KV GHATAMPUR_TP S(UP)- RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGY TL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	11-Nov-2025	07:00	12-Nov-2025	19:00		PLANNED	Approved	11-Nov-25	07:00	12-Nov-25	19:00	
185	RQ243114	OCC_236	stuup_sd	AC TRANSMISSION	765 KV GHATAMPUR_TP S(UP)- RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGY TL	D	For additional earthing and OPGW/ Earthwire rectification work.	05-Nov-2025	09:00	11-Nov-2025	18:00		PLANNED	Approved	05-Nov-25	09:00	11-Nov-25	18:00	
186	RQ242061	OCC_236	apl_sd	AC TRANSMISSION	765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator replacement work	10-Nov-2025	16:00	10-Nov-2025	23:59		PLANNED	Approved	10-Nov-25	16:00	10-Nov-25	23:59	
187	RQ242060	OCC_236	apl_sd	AC TRANSMISSION	765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Insulator replacement work	06-Nov-2025	16:00	09-Nov-2025	23:59		PLANNED	Approved	06-Nov-25	16:00	09-Nov-25	23:59	

188	RQ242062	OCC_236	apl_sd	AC TRANSMISSION	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator replacement work	03-Nov-2025	16:00	05-Nov-2025	23:59		PLANNED	Approved	03-Nov-25	16:00	05-Nov-25	23:59	
189	RQ243531	OCC_236	stuup_sd	BUS	765KV BUS 2 AT BARA(UP)	UPPTCL	D	Erection of 710-89 B isolator	28-Nov-2025	06:00	30-Nov-2025	17:30		PLANNED	Approved	28-Nov-25	06:00	30-Nov-25	17:30	
190	RQ243530	OCC_236	stuup_sd	BUS	765KV BUS 1 AT BARA(UP)	UPPTCL	D	Routine Maintenance of 712-89 A 18	18-Nov-2025	06:00	18-Nov-2025	17:30		PLANNED	Approved	18-Nov-25	06:00	18-Nov-25	17:30	
191	RQ243515	OCC_236	stuup_sd	BUS	765KV BUS 2 AT UNNAO(UP)	UPPTCL	D	SHUT DOWN OF 765KV MAIN BUS-2 FOR- Re-Alignment of Bus Isolator(700-03-89B) for proper operation	01-Nov-2025	09:00	01-Nov-2025	17:00		PLANNED	Approved	01-Nov-25	09:00	01-Nov-25	17:00	
192	RQ243416	OCC_236	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2		D	AMP Work & COE/Technical IOM Compliances	24-Nov-2025	16:00	24-Nov-2025	23:59		PLANNED	Approved	24-Nov-25	16:00	24-Nov-25	23:59	
193	RQ243415	OCC_236	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1		D	AMP Work & COE/Technical IOM Compliances	23-Nov-2025	16:00	23-Nov-2025	23:59		PLANNED	Approved	23-Nov-25	16:00	23-Nov-25	23:59	
194	RQ243402	OCC_236	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(P G)		D	For AMP work	17-Nov-2025	10:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	16:00	17-Nov-25	23:00	
195	RQ243401	OCC_236	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(P G)		D	For AMP work	15-Nov-2025	10:00	15-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	16:00	15-Nov-25	23:00	
196	RQ243384	OCC_236	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing	06-Nov-2025	16:00	10-Nov-2025	23:00		PLANNED	Approved	06-Nov-25	16:00	10-Nov-25	23:00	
197	RQ243403	OCC_236	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05-Nov-2025	09:00	06-Nov-2025	18:00		PLANNED	Approved	05-Nov-25	16:00	06-Nov-25	23:00	To be availed from 16:00 hrs
198	RQ243148	OCC_236	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kV Bus-2	05-Nov-2025	08:00	06-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	05-Nov-25	08:00	06-Nov-25	18:00	
199	RQ243382	OCC_236	cpcc1_sd	BUS	765KV BUS 1 AT MEERUT(PG)		D	For AMP and Attending Hot spot	04-Nov-2025	09:00	04-Nov-2025	19:00		PLANNED	Approved	04-Nov-25	09:00	04-Nov-25	19:00	
200	RQ243421	OCC_236	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 2		D	For AMP work	03-Nov-2025	16:00	04-Nov-2025	23:59		PLANNED	Approved	03-Nov-25	16:00	04-Nov-25	23:59	
201	RQ243381	OCC_236	cpcc1_sd	BUS	765KV BUS 2 AT MEERUT(PG)		D	For AMP and Attending Hot spot	03-Nov-2025	09:00	03-Nov-2025	19:00		PLANNED	Approved	03-Nov-25	09:00	03-Nov-25	19:00	
202	RQ243404	OCC_236	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03-Nov-2025	09:00	04-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	16:00	04-Nov-25	23:00	To be availed from 16:00 hrs
203	RQ243147	OCC_236	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kV Bus-1	03-Nov-2025	08:00	04-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	03-Nov-25	08:00	04-Nov-25	18:00	
204	RQ243383	OCC_236	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing	01-Nov-2025	16:00	05-Nov-2025	23:00		PLANNED	Approved	01-Nov-25	16:00	05-Nov-25	23:00	
205	RQ243420	OCC_236	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	For Construction work of PBIIISTL (713 & 716 bay along with SLR)	01-Nov-2025	16:00	15-Nov-2025	23:59		PLANNED	Approved	01-Nov-25	16:00	15-Nov-25	23:59	

206	RQ243424	OCC_236	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	For Construction of extension package of PB3TL	16-Oct-2025	00:00	30-Oct-2025	21:55		PLANNED	Approved	16-Oct-25	16:00	30-Oct-25	23:00	To be availed from 16:00 hrs
207	RQ242502	OCC_236	cpcc3_sd	BUS	765KV BUS 2 AT LUCKNOW_2(PG)	POWER GRID	D	AMP OF 765KV BUS- II & ITS ISOLATOR	17-Nov-2025	09:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	09:00	17-Nov-25	18:00	
208	RQ242501	OCC_236	cpcc3_sd	BUS	765KV BUS 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP of 765KV Bus-I & its Isolator	13-Nov-2025	09:00	13-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	09:00	13-Nov-25	18:00	
209	RQ242500	OCC_236	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	"To facilitate stringing work For construction work of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	06-Nov-2025	09:00	06-Nov-2025	17:30		PLANNED	Approved	06-Nov-25	09:00	06-Nov-25	17:30	
210	RQ242535	OCC_236	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP OF LINE BUS BAR AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
211	RQ242497	OCC_236	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	"To facilitate stringing work For construction work of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	05-Nov-2025	09:00	05-Nov-2025	17:30		PLANNED	Approved	05-Nov-25	09:00	05-Nov-25	17:30	
212	RQ242533	OCC_236	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP OF BUS BAR AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	05-Nov-2025	08:00	05-Nov-2025	18:00		PLANNED	Approved	05-Nov-25	08:00	05-Nov-25	18:00	
213	RQ242499	OCC_236	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	"To facilitate stringing work For construction work of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	04-Nov-2025	09:00	04-Nov-2025	17:30		PLANNED	Approved	04-Nov-25	09:00	04-Nov-25	17:30	
214	RQ242496	OCC_236	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	"To facilitate stringing work For constructionwork of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	03-Nov-2025	09:00	03-Nov-2025	17:00		PLANNED	Approved	03-Nov-25	09:00	03-Nov-25	17:00	
215	RQ242156	OCC_236	sldcrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	14-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
216	RQ242155	OCC_236	sldcrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	13-Nov-2025	08:00	13-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
217	RQ243160	OCC_236	cpcc1_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(P G)	POWER GRID	D	for AMP work	29-Nov-2025	08:00	29-Nov-2025	18:00		PLANNED	Approved	29-Nov-25	08:00	29-Nov-25	18:00	

218	RQ243156	OCC_236	cpcc1_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWER GRID	D	for AMP work	21-Nov-2025	09:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	09:00	21-Nov-25	18:00	
219	RQ242495	OCC_236	cpcc3_sd	BR/BSR/MS/M	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	21-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
220	RQ242494	OCC_236	cpcc3_sd	BR/BSR/MS/M	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit	20-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
221	RQ243158	OCC_236	cpcc1_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	for AMP work	18-Nov-2025	09:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	09:00	18-Nov-25	18:00	
222	RQ242191	OCC_236	sldcrs_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	Quarterly Maintenance work and Balance AMP work	18-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
223	RQ243685	OCC_236	cpcc3_sd	BR/BSR/MS/M	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	For CSD tuning 811 & 812 bay	15-Nov-2025	14:00	15-Nov-2025	17:00		PLANNED	Approved	15-Nov-25	14:00	15-Nov-25	17:00	
224	RQ242492	OCC_236	cpcc3_sd	BR/BSR/MS/M	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bays 808 & 809	15-Nov-2025	09:00	15-Nov-2025	12:00		PLANNED	Approved	15-Nov-25	09:00	15-Nov-25	12:00	
225	RQ242489	OCC_236	cpcc3_sd	BR/BSR/MS/M	330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG)	POWER GRID	D	AMP and PRD Switch replacement work in BR-1 at ORAI SS.	15-Nov-2025	08:00	15-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	08:00	15-Nov-25	18:00	
226	RQ243155	OCC_236	cpcc1_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	AMP Work & COE/Technical IOM Compliances	14-Nov-2025	16:00	14-Nov-2025	23:00		PLANNED	Approved	14-Nov-25	16:00	14-Nov-25	23:00	
227	RQ243164	OCC_236	cpcc1_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	1.For CC-AM IOM compliances, modifcation works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication	14-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
228	RQ243169	OCC_236	cpcc1_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	AMP work & COE modifications	13-Nov-2025	16:00	13-Nov-2025	23:00		PLANNED	Approved	13-Nov-25	16:00	13-Nov-25	23:00	
229	RQ243182	OCC_236	cpcc1_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	AMP work & COE modifications	12-Nov-2025	16:00	12-Nov-2025	23:00		PLANNED	Approved	12-Nov-25	16:00	12-Nov-25	23:00	

230	RQ242490	OCC_236	cpcc3_sd	BR/BSR/MS/M	330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG)	POWER GRID	D	765 kV 330 MVAR BUS REACTOR 2 AMPs WORKS. and oil top in R-Phase at Varanasi GIS	11-Nov-2025	09:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	09:00	11-Nov-25	18:00	
231	RQ243157	OCC_236	cpcc1_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	for AMP work	11-Nov-2025	09:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	09:00	11-Nov-25	18:00	
232	RQ242486	OCC_236	cpcc3_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWER GRID	D	"To facilitate stringing work For construction work of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	08-Nov-2025	09:00	08-Nov-2025	17:30			PLANNED	Approved	08-Nov-25	09:00	08-Nov-25	17:30	
233	RQ242488	OCC_236	cpcc3_sd	BR/BSR/MS/M	330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG)	POWER GRID	D	AMP and PRD Switch replacement work in BR-2 at ORAI SS.	08-Nov-2025	08:00	08-Nov-2025	18:00			PLANNED	Approved	08-Nov-25	08:00	08-Nov-25	18:00	
234	RQ242472	OCC_236	cpcc3_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWER GRID	D	"To facilitate stringing work For construction work of 765kV Bareilly Neemrana Bays at 765kV Bareilly substation to prevent induction."	07-Nov-2025	09:00	07-Nov-2025	17:30			PLANNED	Approved	07-Nov-25	09:00	07-Nov-25	17:30	
235	RQ242470	OCC_236	cpcc3_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 2 AT 765KV KANPUR_GIS(PG)	POWER GRID	D	For AMP work.	04-Nov-2025	09:00	04-Nov-2025	18:00			PLANNED	Approved	04-Nov-25	09:00	04-Nov-25	18:00	
236	RQ243181	OCC_236	cpcc1_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	03-Nov-2025	16:00	04-Nov-2025	23:00			PLANNED	Approved	03-Nov-25	16:00	04-Nov-25	23:00	
237	RQ243180	OCC_236	cpcc1_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	01-Nov-2025	16:00	02-Nov-2025	23:00			PLANNED	Approved	01-Nov-25	16:00	02-Nov-25	23:00	
238	RQ243161	OCC_236	cpcc1_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	C	Sifting of Bus Reactor-1 to another bay in S/S	01-Nov-2025	08:00	30-Nov-2025	18:00			PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	

239	RQ243576	OCC_236	stuup_sd	BR/BSR/MS/M	330 MVAR BUS REACTOR NO 2 AT 765 KV LALITPUR(LPG)	UPPTCL, LPGCL	D	RPH3 Relay (Control Switching Device) Tuning	18-Nov-2025	10:00	18-Nov-2025	18:00	Bus Reactor#2 Multiple Switching is proposed through Main (713) and TIE(714) Breaker for Control Switching Device Tunning. Shutdown & charging code is required for Multiple Switching (i.e.5 Nos.) .	PLANNED	Approved	18-Nov-25	10:00	18-Nov-25	18:00	
240	RQ243575	OCC_236	stuup_sd	BR/BSR/MS/M	330 MVAR BUS REACTOR NO 1 AT 765KV LALITPUR(LPG)	UPPTCL	D	RPH3 Relay (Control Switching Device) Tuning	17-Nov-2025	10:00	17-Nov-2025	18:00	Bus Reactor#1 Multiple Switching is proposed through Main (704) and TIE(705) Breaker for Control Switching Device Tunning. Shutdown & charging code is required for Multiple Switching (i.e.5 Nos.) .	PLANNED	Approved	17-Nov-25	10:00	17-Nov-25	18:00	
241	RQ243560	OCC_236	stuup_sd	BR/BSR/MS/M	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	* SHUT DOWN OF 189MVAR BUS REACTOR FOR- 1- Replacement of gasket and O ring of main tank of 63MVAR R Phase bus	12-Nov-2025	09:00	21-Nov-2025	17:00		PLANNED	Approved	12-Nov-25	09:00	21-Nov-25	17:00	
242	RQ243166	OCC_236	cpcc1_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	15-Nov-2025	09:00	17-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	09:00	17-Nov-25	18:00	
243	RQ243171	OCC_236	cpcc1_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	09-Nov-2025	09:00	11-Nov-2025	18:00		PLANNED	Approved	09-Nov-25	09:00	11-Nov-25	18:00	

244	RQ243168	OCC_236	cpcc1_sd	BR/BSR/MS/M	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4.Spare reactor to be out and R- Phase unit to be taken in service	15-Nov-2025	08:00	15-Nov-2025	18:00			PLANNED	Approved	15-Nov-25	08:00	15-Nov-25	18:00	
245	RQ243178	OCC_236	cpcc1_sd	BR/BSR/MS/M	330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	05-Nov-2025	16:00	05-Nov-2025	23:00			PLANNED	Approved	05-Nov-25	16:00	05-Nov-25	23:00	
246	RQ243172	OCC_236	cpcc1_sd	BR/BSR/MS/M	330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	04-Nov-2025	16:00	04-Nov-2025	23:00			PLANNED	Approved	04-Nov-25	16:00	04-Nov-25	23:00	
247	RQ243767	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWER GRID	D	AMP & COE compliances	18-Nov-2025	16:00	18-Nov-2025	23:00			PLANNED	Approved					To be clubbed with Line AMP/Outage work
248	RQ243768	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	AMP & COE compliances	17-Nov-2025	16:00	17-Nov-2025	23:00			PLANNED	Approved					To be clubbed with Line AMP/Outage work
249	RQ243659	OCC_236	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWER GRID	D	For CSD fine tuning (807R). Switchable Line reactor	15-Nov-2025	16:00	15-Nov-2025	18:00	Switchable Line reactor		PLANNED	Approved	15-Nov-25	16:00	15-Nov-25	18:00	
250	RQ243748	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching, CSD Fine Tuning	15-Nov-2025	16:00	16-Nov-2025	23:00			PLANNED	Approved					To be clubbed with Line AMP/Outage work
251	RQ243747	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching, CSD Fine Tuning	13-Nov-2025	16:00	14-Nov-2025	23:00			PLANNED	Approved					To be clubbed with Line AMP/Outage work

252	RQ243760	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	11-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved					To be clubbed with Line AMP/Outage work
253	RQ243749	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching, CSD Fine Tuning	07-Nov-2025	16:00	08-Nov-2025	23:00			PLANNED	Approved					To be clubbed with Line AMP/Outage work
254	RQ243755	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	AMP & COE compliances	06-Nov-2025	16:00	06-Nov-2025	23:00			PLANNED	Approved					To be clubbed with Line AMP/Outage work
255	RQ243746	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)	POWER GRID	D	for AMP work	06-Nov-2025	08:00	06-Nov-2025	18:00			PLANNED	Approved					To be clubbed with Line AMP/Outage work
256	RQ243750	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching, CSD Fine Tuning	05-Nov-2025	16:00	06-Nov-2025	23:00			PLANNED	Approved					To be clubbed with Line AMP/Outage work
257	RQ243754	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	AMP & COE compliances	05-Nov-2025	16:00	05-Nov-2025	23:00			PLANNED	Approved					To be clubbed with Line AMP/Outage work

258	RQ243751	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER- BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching, CSD Fine Tuning	03-Nov-2025	16:00	04-Nov-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
259	RQ243752	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER- BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching, CSD Fine Tuning	01-Nov-2025	16:00	02-Nov-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
260	RQ243761	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	01-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
261	RQ243764	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	For AMP of Switchable Line Reactor and LR CB AMP Works	10-Nov-2025	16:00	10-Nov-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
262	RQ243765	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	For AMP of Switchable Line Reactor and LR CB AMP Works	07-Nov-2025	16:00	07-Nov-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
263	RQ243766	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	765kV Aligarh-Sikar II Line-2 AMP Work with Line Reactor AMP	06-Nov-2025	16:00	06-Nov-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
264	RQ243757	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	AMP & COE compliances	10-Nov-2025	16:00	10-Nov-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work

265	RQ243756	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	AMP & COE compliances	07-Nov-2025	16:00	07-Nov-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
266	RQ242064	OCC_236	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @BIKANER(PG)	BKTL	D	Compliance of COE(Protection) Observation and AMP Work	10-Nov-2025	16:00	10-Nov-2025	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage work
267	RQ242063	OCC_236	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @BIKANER(PG)	BKTL	D	Compliance of COE(Protection) Observation and AMP Work	06-Nov-2025	16:00	09-Nov-2025	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage work
268	RQ242065	OCC_236	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @BIKANER(PG)	BKTL	D	Compliance of COE(Protection) Observation and AMP Work	03-Nov-2025	16:00	05-Nov-2025	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage work
269	RQ243762	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL)	PSTL	D	For AMP of Switchable Line Reactor and LR CB AMP Works	05-Nov-2025	16:00	05-Nov-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
270	RQ243763	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @SIKAR_2(PSTL)	PSTL	D	For AMP of Switchable Line Reactor and LR CB AMP Works	02-Nov-2025	16:00	02-Nov-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
271	RQ243552	OCC_236	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	for AMP work	28-Nov-2025	08:00	28-Nov-2025	18:00		PLANNED	Approved	28-Nov-25	08:00	28-Nov-25	18:00	

272	RQ243569	OCC_236	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)- PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWER GRID	D	for AMP work	27-Nov-2025	08:00	27-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	08:00	27-Nov-25	18:00	
273	RQ243554	OCC_236	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(P G)	POWER GRID	D	for AMP work	27-Nov-2025	08:00	27-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	08:00	27-Nov-25	18:00	
274	RQ242087	OCC_236	cpcc2_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG)	POWER GRID	D	FOR BAY AMP WORKS	26-Nov-2025	08:00	26-Nov-2025	18:00	Kindly approve.	PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	
275	RQ242369	OCC_236	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	AMP of 708 bay	25-Nov-2025	09:00	25-Nov-2025	18:00		PLANNED	Approved	25-Nov-25	09:00	25-Nov-25	18:00	
276	RQ243553	OCC_236	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(P G)	POWER GRID	D	for AMP work	25-Nov-2025	08:00	25-Nov-2025	18:00		PLANNED	Approved	25-Nov-25	08:00	25-Nov-25	18:00	
277	RQ242376	OCC_236	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	POWER GRID	C	Overhauling of mechanism of CB	24-Nov-2025	08:00	26-Nov-2025	18:00		PLANNED	Approved	24-Nov-25	08:00	26-Nov-25	18:00	
278	RQ243551	OCC_236	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(P G)	POWER GRID	D	for AMP work	24-Nov-2025	08:00	24-Nov-2025	18:00		PLANNED	Approved	24-Nov-25	08:00	24-Nov-25	18:00	
279	RQ242085	OCC_236	cpcc2_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG)	POWER GRID	D	FOR BAY AMP WORKS	22-Nov-2025	08:00	22-Nov-2025	18:00	Kindly approve.	PLANNED	Approved	22-Nov-25	08:00	22-Nov-25	18:00	

280	RQ243559	OCC_236	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(P G)	POWER GRID	D	for AMP work	22-Nov-2025	08:00	22-Nov-2025	18:00		PLANNED	Approved	22-Nov-25	08:00	22-Nov-25	18:00	
281	RQ242378	OCC_236	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP of 706 bay	21-Nov-2025	09:00	21-Nov-2025	19:00		PLANNED	Approved	21-Nov-25	09:00	21-Nov-25	19:00	
282	RQ243558	OCC_236	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(P G)	POWER GRID	D	for AMP work	21-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
283	RQ242088	OCC_236	cpcc2_sd	BAY	710 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT MOGA(PG)	POWER GRID	D	FOR BAY AMP WORKS	21-Nov-2025	08:00	21-Nov-2025	18:00	Kindly approve.	PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
284	RQ243473	OCC_236	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	for AMP work	20-Nov-2025	09:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	09:00	20-Nov-25	18:00	
285	RQ243557	OCC_236	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(P G)	POWER GRID	D	for AMP work	20-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
286	RQ242086	OCC_236	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWER GRID	D	FOR BAY AMP WORKS	20-Nov-2025	08:00	20-Nov-2025	18:00	Kindly approve.	PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
287	RQ243590	OCC_236	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	for AMP work	19-Nov-2025	16:00	19-Nov-2025	23:00		PLANNED	Approved	19-Nov-25	16:00	19-Nov-25	23:00	

288	RQ242381	OCC_236	cpcc3_sd	BAY	705 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID) AND FUTURE AT 765 KV LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP OF 705 BAY & ITS ISOLATOR	19-Nov-2025	09:00	19-Nov-2025	18:00			PLANNED	Approved	19-Nov-25	09:00	19-Nov-25	18:00	
289	RQ243556	OCC_236	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(P G)	POWER GRID	D	for AMP work	19-Nov-2025	08:00	19-Nov-2025	18:00			PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	
290	RQ242084	OCC_236	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER- MOGA (PG) CKT-1 (POWERGRID) AT MOGA	POWER GRID	D	FOR BAY AMP WORKS	19-Nov-2025	08:00	19-Nov-2025	18:00	Kindly approve.		PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	
291	RQ243501	OCC_236	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR- MEERUT (PG) CKT- 2 (POWERGRID) AT MEERUT	POWER GRID	D	for AMP work	19-Nov-2025	08:00	19-Nov-2025	18:00			PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	
292	RQ243555	OCC_236	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(P G)	POWER GRID	D	for AMP work	18-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
293	RQ243573	OCC_236	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	for AMP work	18-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
294	RQ243589	OCC_236	cpcc1_sd	BAY	708 TIE BAY - 765 KV AJMER- CHITTORGARH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWER GRID	D	for AMP work	17-Nov-2025	16:00	17-Nov-2025	23:00			PLANNED	Approved	17-Nov-25	16:00	17-Nov-25	23:00	
295	RQ243474	OCC_236	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA- JHATIKARA (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	for AMP work	17-Nov-2025	09:00	17-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	09:00	17-Nov-25	18:00	
296	RQ243502	OCC_236	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)	POWER GRID	D	for AMP work	17-Nov-2025	08:00	17-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
297	RQ242408	OCC_236	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA- FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWER GRID	D	Overhauling of mechanism of CB	17-Nov-2025	08:00	17-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	

298	RQ243594	OCC_236	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	for AMP work	14-Nov-2025	16:00	14-Nov-2025	23:00			PLANNED	Approved	14-Nov-25	16:00	14-Nov-25	23:00	
299	RQ243472	OCC_236	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	for AMP work	14-Nov-2025	09:00	14-Nov-2025	18:00			PLANNED	Approved	14-Nov-25	09:00	14-Nov-25	18:00	
300	RQ243496	OCC_236	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	for AMP work	13-Nov-2025	15:00	13-Nov-2025	23:00			PLANNED	Approved	13-Nov-25	15:00	13-Nov-25	23:00	
301	RQ242412	OCC_236	cpcc3_sd	BAY	714 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWER GRID	D	AMP OF BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	13-Nov-2025	08:00	13-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
302	RQ243592	OCC_236	cpcc1_sd	BAY	712 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 AND 765KV BUS 1 AT AJMER(PG)	POWER GRID	D	for AMP work	12-Nov-2025	16:00	12-Nov-2025	23:00			PLANNED	Approved	12-Nov-25	16:00	12-Nov-25	23:00	
303	RQ242428	OCC_236	cpcc3_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) (POWERGRID) AND 765 KV BAREILLY_2(PG) - BUS 2 AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	AMP OF 712 MAIN BAY AT BAREILLY 765KV SS	12-Nov-2025	09:00	12-Nov-2025	17:30			PLANNED	Approved	12-Nov-25	09:00	12-Nov-25	17:30	
304	RQ242415	OCC_236	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP OF BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	12-Nov-2025	08:00	12-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	
305	RQ242432	OCC_236	cpcc3_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) AND FUTURE	POWER GRID	D	AMP OF 711 TIE BAY AT BAREILLY 765KV SS	11-Nov-2025	09:00	11-Nov-2025	17:30			PLANNED	Approved	11-Nov-25	09:00	11-Nov-25	17:30	

306	RQ243471	OCC_236	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA- BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	for AMP work	11-Nov-2025	09:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	09:00	11-Nov-25	18:00	
307	RQ243591	OCC_236	cpcc1_sd	BAY	709 MAIN BAY - 765 KV AJMER- CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)	POWER GRID	D	for AMP work	10-Nov-2025	16:00	10-Nov-2025	23:00			PLANNED	Approved	10-Nov-25	16:00	10-Nov-25	23:00	
308	RQ243495	OCC_236	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA- BIKANER (PG) CKT- 1 (POWERGRID) AND 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	for AMP work	10-Nov-2025	15:00	10-Nov-2025	23:00			PLANNED	Approved	10-Nov-25	15:00	10-Nov-25	23:00	
309	RQ242437	OCC_236	cpcc3_sd	BAY	708 TIE BAY - 765 KV BAREILLY_2- LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWER GRID	D	AMP OF 708 TIE BAY AT BAREILLY 765KV SS	10-Nov-2025	09:00	10-Nov-2025	17:30			PLANNED	Approved	10-Nov-25	09:00	10-Nov-25	17:30	
310	RQ243503	OCC_236	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWER GRID	D	for AMP work	10-Nov-2025	08:00	10-Nov-2025	18:00			PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
311	RQ243497	OCC_236	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER- MOGA (PG) CKT-1 AT BIKANER	POWER GRID	D	for AMP work	08-Nov-2025	15:00	08-Nov-2025	23:00			PLANNED	Approved	08-Nov-25	15:00	08-Nov-25	23:00	
312	RQ243500	OCC_236	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BIKANER- BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	for AMP work	07-Nov-2025	15:00	07-Nov-2025	23:00			PLANNED	Approved	07-Nov-25	15:00	07-Nov-25	23:00	

313	RQ243470	OCC_236	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWER GRID	D	for AMP work	07-Nov-2025	09:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	09:00	07-Nov-25	18:00	
314	RQ243593	OCC_236	cpcc1_sd	BAY	706 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	for AMP work	06-Nov-2025	16:00	16-Nov-2025	23:00		PLANNED	Approved	06-Nov-25	16:00	16-Nov-25	23:00	
315	RQ243595	OCC_236	cpcc1_sd	BAY	703 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AT 765 KV AJMER(PG)	POWER GRID	D	for AMP work	03-Nov-2025	16:00	03-Nov-2025	23:00		PLANNED	Approved	03-Nov-25	16:00	03-Nov-25	23:00	
316	RQ243539	OCC_236	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27-Nov-2025	17:00	28-Nov-2025	23:00		PLANNED	Approved	27-Nov-25	17:00	28-Nov-25	23:00	
317	RQ243538	OCC_236	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27-Nov-2025	17:00	28-Nov-2025	23:00		PLANNED	Approved	27-Nov-25	17:00	28-Nov-25	23:00	
318	RQ243537	OCC_236	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25-Nov-2025	17:00	26-Nov-2025	23:00		PLANNED	Approved	25-Nov-25	17:00	26-Nov-25	23:00	
319	RQ243540	OCC_236	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25-Nov-2025	17:00	26-Nov-2025	23:00		PLANNED	Approved	25-Nov-25	17:00	26-Nov-25	23:00	

320	RQ243543	OCC_236	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	02-Nov-2025	08:00	15-Nov-2025	20:00		PLANNED	Approved	02-Nov-25	08:00	15-Nov-25	20:00	
321	RQ243542	OCC_236	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	02-Nov-2025	08:00	15-Nov-2025	20:00		PLANNED	Approved	02-Nov-25	08:00	15-Nov-25	20:00	
322	RQ242258	OCC_236	sldcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	24-Nov-2025	08:00	24-Nov-2025	18:00		PLANNED	Approved	24-Nov-25	08:00	24-Nov-25	18:00	
323	RQ243571	OCC_236	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	for AMP work	21-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
324	RQ243572	OCC_236	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	for AMP work	20-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
325	RQ243570	OCC_236	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	for AMP work	19-Nov-2025	08:00	19-Nov-2025	18:00		PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	
326	RQ243574	OCC_236	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	for AMP work	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
327	RQ242270	OCC_236	sldcrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	11-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
328	RQ242275	OCC_236	sldcrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	

329	RQ242271	OCC_236	sldcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
330	RQ242272	OCC_236	sldcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
331	RQ242274	OCC_236	sldcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	04-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
332	RQ242257	OCC_236	sldcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	04-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
333	RQ242273	OCC_236	sldcrs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	03-Nov-2025	08:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	
334	RQ243619	OCC_236	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	18-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
335	RQ243618	OCC_236	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
336	RQ243644	OCC_236	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	C	For Construction of extension package of PB3TL	16-Nov-2025	08:00	30-Nov-2025	18:00		PLANNED	Approved	16-Nov-25	08:00	30-Nov-25	18:00	

337	RQ243617	OCC_236	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	15-Nov-2025	08:00	15-Nov-2025	18:00			PLANNED	Approved	15-Nov-25	08:00	15-Nov-25	18:00	
338	RQ243616	OCC_236	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	14-Nov-2025	08:00	14-Nov-2025	18:00			PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
339	RQ243615	OCC_236	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	13-Nov-2025	08:00	13-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
340	RQ243612	OCC_236	cpcc1_sd	BAY	707R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 @SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	12-Nov-2025	08:00	12-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	
341	RQ243611	OCC_236	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	11-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
342	RQ243610	OCC_236	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	10-Nov-2025	08:00	10-Nov-2025	18:00			PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	

343	RQ243609	OCC_236	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	08-Nov-2025	08:00	08-Nov-2025	18:00		PLANNED	Approved	08-Nov-25	08:00	08-Nov-25	18:00	
344	RQ243608	OCC_236	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
345	RQ243640	OCC_236	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PBIIISTL construction work	01-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	10-Nov-25	18:00	
346	RQ243641	OCC_236	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PBIIISTL construction work	01-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	10-Nov-25	18:00	
347	RQ243498	OCC_236	cpcc1_sd	BAY	719 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	for AMP work	12-Nov-2025	15:00	12-Nov-2025	23:00		PLANNED	Approved	12-Nov-25	15:00	12-Nov-25	23:00	
348	RQ243499	OCC_236	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	for AMP work	11-Nov-2025	15:00	11-Nov-2025	23:00		PLANNED	Approved	11-Nov-25	15:00	11-Nov-25	23:00	
349	RQ243452	OCC_236	stuup_sd	BAY	707 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV UNNAO(UP)	UPPTCL	C	End to end Carrier Protection and Intertripping testing including	10-Nov-2025	09:00	11-Nov-2025	17:00		PLANNED	Approved	10-Nov-25	09:00	11-Nov-25	17:00	

350	RQ243442	OCC_236	stuup_sd	BAY	705 TIE BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	C	For Annual Maintenance and Testing of Bay Equipments.	04-Nov-2025	07:00	04-Nov-2025	12:00			PLANNED	Approved	04-Nov-25	07:00	04-Nov-25	12:00	
351	RQ243443	OCC_236	stuup_sd	BAY	704 MAIN BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	C	For Annual Maintenance and Testing of Bay Equipments.	03-Nov-2025	13:00	03-Nov-2025	18:00			PLANNED	Approved	03-Nov-25	13:00	03-Nov-25	18:00	
352	RQ243613	OCC_236	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	for AMP work	10-Nov-2025	08:00	10-Nov-2025	18:00			PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
353	RQ243614	OCC_236	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	for AMP work	01-Nov-2025	08:00	01-Nov-2025	18:00			PLANNED	Approved	01-Nov-25	08:00	01-Nov-25	18:00	
354	RQ243330	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)		D	for AMP work	28-Nov-2025	09:00	28-Nov-2025	18:00			PLANNED	Approved	28-Nov-25	09:00	28-Nov-25	18:00	
355	RQ243331	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)		D	for AMP work	27-Nov-2025	09:00	27-Nov-2025	18:00			PLANNED	Approved	27-Nov-25	09:00	27-Nov-25	18:00	
356	RQ243270	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	AMP works	19-Nov-2025	15:00	19-Nov-2025	23:30			PLANNED	Approved	19-Nov-25	15:00	19-Nov-25	23:30	
357	RQ243269	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	AMP works	18-Nov-2025	15:00	18-Nov-2025	23:30			PLANNED	Approved	18-Nov-25	15:00	18-Nov-25	23:30	
358	RQ243268	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	AMP works	17-Nov-2025	15:00	17-Nov-2025	23:30			PLANNED	Approved	17-Nov-25	15:00	17-Nov-25	23:30	
359	RQ243348	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BIKANER(PG)		D	AMP work	14-Nov-2025	15:00	14-Nov-2025	23:00			PLANNED	Approved	14-Nov-25	15:00	14-Nov-25	23:00	
360	RQ243267	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)		D	AMP works	14-Nov-2025	09:00	14-Nov-2025	18:00			PLANNED	Approved	14-Nov-25	09:00	14-Nov-25	18:00	
361	RQ243342	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	AMP Work & COE/Technical IOM Compliances	13-Nov-2025	16:00	13-Nov-2025	23:59			PLANNED	Approved	13-Nov-25	16:00	13-Nov-25	23:59	
362	RQ243341	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	AMP Work & COE/Technical IOM Compliances	12-Nov-2025	16:00	12-Nov-2025	23:59			PLANNED	Approved	12-Nov-25	16:00	12-Nov-25	23:59	

363	RQ243266	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	AMP works	12-Nov-2025	09:00	12-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	09:00	12-Nov-25	18:00	
364	RQ243340	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	AMP Work & COE/Technical IOM Compliances	11-Nov-2025	16:00	11-Nov-2025	23:59			PLANNED	Approved	11-Nov-25	16:00	11-Nov-25	23:59	
365	RQ243322	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	For Amp work	10-Nov-2025	09:00	10-Nov-2025	18:00			PLANNED	Approved	10-Nov-25	09:00	10-Nov-25	18:00	
366	RQ243265	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	AMP works	10-Nov-2025	09:00	10-Nov-2025	18:00			PLANNED	Approved	10-Nov-25	09:00	10-Nov-25	18:00	
367	RQ243279	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	07-Nov-2025	16:00	08-Nov-2025	23:00			PLANNED	Approved	07-Nov-25	16:00	08-Nov-25	23:00	
368	RQ243303	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	07-Nov-2025	16:00	07-Nov-2025	23:59			PLANNED	Approved	07-Nov-25	16:00	07-Nov-25	23:59	
369	RQ243321	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	For Amp work	07-Nov-2025	09:00	07-Nov-2025	18:00			PLANNED	Approved	07-Nov-25	09:00	07-Nov-25	18:00	
370	RQ243684	OCC_236	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP works	07-Nov-2025	08:00	07-Nov-2025	18:00	Kindly Approve.		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
371	RQ243302	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	06-Nov-2025	16:00	06-Nov-2025	23:59			PLANNED	Approved	06-Nov-25	16:00	06-Nov-25	23:59	
372	RQ243278	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	05-Nov-2025	16:00	06-Nov-2025	23:00			PLANNED	Approved	05-Nov-25	16:00	06-Nov-25	23:00	
373	RQ243301	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	05-Nov-2025	16:00	05-Nov-2025	23:59			PLANNED	Approved	05-Nov-25	16:00	05-Nov-25	23:59	
374	RQ243320	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	For Amp work	05-Nov-2025	09:00	05-Nov-2025	18:00			PLANNED	Approved	05-Nov-25	09:00	05-Nov-25	18:00	
375	RQ243300	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	04-Nov-2025	16:00	04-Nov-2025	23:59			PLANNED	Approved	04-Nov-25	16:00	04-Nov-25	23:59	
376	RQ243325	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)		D	for AMP work	04-Nov-2025	09:00	05-Nov-2025	17:00			PLANNED	Approved	04-Nov-25	09:00	05-Nov-25	17:00	
377	RQ243255	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	AMP works	04-Nov-2025	09:00	04-Nov-2025	18:00			PLANNED	Approved	04-Nov-25	09:00	04-Nov-25	18:00	
378	RQ243277	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	03-Nov-2025	16:00	04-Nov-2025	23:00			PLANNED	Approved	03-Nov-25	16:00	04-Nov-25	23:00	
379	RQ243299	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	03-Nov-2025	16:00	03-Nov-2025	23:59			PLANNED	Approved	03-Nov-25	16:00	03-Nov-25	23:59	
380	RQ243324	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	03-Nov-2025	09:00	04-Nov-2025	17:00			PLANNED	Approved	03-Nov-25	09:00	04-Nov-25	17:00	

381	RQ243319	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(P G)		D	For Amp and shrouds fitting work	03-Nov-2025	08:00	03-Nov-2025	18:15		PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:15	
382	RQ243298	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	02-Nov-2025	16:00	02-Nov-2025	23:59		PLANNED	Approved	02-Nov-25	16:00	02-Nov-25	23:59	
383	RQ243276	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	01-Nov-2025	16:00	02-Nov-2025	23:00		PLANNED	Approved	01-Nov-25	16:00	02-Nov-25	23:00	
384	RQ243323	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01-Nov-2025	09:00	02-Nov-2025	17:00		PLANNED	Approved	01-Nov-25	16:00	02-Nov-25	23:00	To be availed from 16:00 hrs
385	RQ243318	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(P G)		D	For Amp and shrouds fitting work	01-Nov-2025	08:00	01-Nov-2025	18:15		PLANNED	Approved	01-Nov-25	16:00	01-Nov-25	23:00	To be availed from 16:00 hrs
386	RQ242232	OCC_236	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	Regarding charging of 500MVA ICT-II R Phase unit (at present Spare Phase unit is charged as R Phase unit) after replacemen	28-Nov-2025	07:00	29-Nov-2025	18:00		PLANNED	Approved	28-Nov-25	07:00	29-Nov-25	18:00	
387	RQ242334	OCC_236	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BARA(UP)	UPPTCL	C	Routine Maintenance silicon coating of bushing and LA	20-Nov-2025	06:00	03-Dec-2025	06:00		PLANNED	Approved	20-Nov-25	06:00	03-Dec-25	06:00	
388	RQ243622	OCC_236	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 3 AT BARA(UP)	UPPTCL	C	Routine Maintenance	17-Nov-2025	06:00	15-Dec-2025	06:00		PLANNED	Approved	17-Nov-25	06:00	15-Dec-25	06:00	
389	RQ243623	OCC_236	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 1 AT LALITPUR(LPG)	UPPTCL	C	UPPCL Approved outage of LPGCL Unit#2 (660 MW) for Annual overhauling	16-Nov-2025	10:00	10-Dec-2025	18:00	Transformer#1 Multiple Switching is proposed through Main (701) and TIE(702) Breaker for Control Switching Device Tunning. Shutdown & charging code is required for Multiple Switching (i.e. 5 Nos.) on 16th Nov 2025 for single day . In addtion to above , Shutdown will continue up to 10th Dec 2025 for Preventive	PLANNED	Approved	16-Nov-25	10:00	10-Dec-25	18:00	

390	RQ242283	OCC_236	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	Annual Routine relay and protection testing and maintenance of 1000	06-Nov-2025	09:00	08-Nov-2025	17:00		PLANNED	Approved	06-Nov-25	09:00	08-Nov-25	17:00	
391	RQ242317	OCC_236	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP work	04-Nov-2025	09:00	04-Nov-2025	17:00		PLANNED	Approved	04-Nov-25	09:00	04-Nov-25	17:00	
392	RQ242284	OCC_236	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	Timing and CRM testing 765kV Main Breaker	03-Nov-2025	09:00	04-Nov-2025	17:00		PLANNED	Approved	03-Nov-25	09:00	04-Nov-25	17:00	
393	RQ242323	OCC_236	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Work	03-Nov-2025	09:00	03-Nov-2025	17:30		PLANNED	Approved	03-Nov-25	09:00	03-Nov-25	17:30	
394	RQ242367	OCC_236	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	Y-ph Unit of ICT-1 Aircell Checking and rectification works	25-Nov-2025	08:00	25-Nov-2025	18:00		PLANNED	Approved	25-Nov-25	08:00	25-Nov-25	18:00	
395	RQ242340	OCC_236	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	For AMP work.	21-Nov-2025	08:30	21-Nov-2025	17:30		PLANNED	Approved	21-Nov-25	08:30	21-Nov-25	17:30	
396	RQ242333	OCC_236	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	For AMP work.	18-Nov-2025	08:30	18-Nov-2025	17:30		PLANNED	Approved	18-Nov-25	08:30	18-Nov-25	17:30	
397	RQ242332	OCC_236	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWER GRID	D	AMP OF ICT -1 AT BAREILLY 765KV SS	17-Nov-2025	09:00	17-Nov-2025	17:30		PLANNED	Approved	17-Nov-25	09:00	17-Nov-25	17:30	
398	RQ242327	OCC_236	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWER GRID	D	1500MVA 765/400KV ICT-2 AMPs WORKS AND CHECKING OF AIRCEL, Canopy OF Buchholz FOR ICT-II AT VARANASI GIS	13-Nov-2025	09:00	13-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	09:00	13-Nov-25	18:00	
399	RQ242326	OCC_236	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	AMP work	11-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
400	RQ242175	OCC_236	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	21-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
401	RQ242186	OCC_236	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
402	RQ243366	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	For rectification of defects.	30-Nov-2025	08:00	30-Nov-2025	18:00		PLANNED	Approved	30-Nov-25	08:00	30-Nov-25	18:00	
403	RQ243365	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	For rectification of defects.	29-Nov-2025	08:00	29-Nov-2025	18:00		PLANNED	Approved	29-Nov-25	08:00	29-Nov-25	18:00	
404	RQ242514	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work of Bay equipments	29-Nov-2025	08:00	29-Nov-2025	18:00		PLANNED	Approved	29-Nov-25	08:00	29-Nov-25	18:00	

405	RQ243093	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	28-Nov-2025	07:00	29-Nov-2025	19:00			PLANNED	Approved	28-Nov-25	07:00	29-Nov-25	19:00	Subject to Consent from UK/ may be planned on weekend
406	RQ243092	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	28-Nov-2025	07:00	29-Nov-2025	19:00			PLANNED	Approved	28-Nov-25	07:00	29-Nov-25	19:00	Subject to Consent from UK/ may be planned on weekend
407	RQ243125	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	For rectification of defects with A/R non auto of ckt-1	27-Nov-2025	08:00	28-Nov-2025	18:00			PLANNED	Approved	27-Nov-25	08:00	28-Nov-25	18:00	
408	RQ242518	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work of Bay equipments	26-Nov-2025	08:00	26-Nov-2025	18:00			PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	
409	RQ243251	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWER GRID	D	Insulator cleaning work of polluted porcelain insulator strings.alongwith A/R Non Auto of Ckt-1	25-Nov-2025	08:00	25-Nov-2025	18:00			PLANNED	Approved	25-Nov-25	08:00	25-Nov-25	18:00	
410	RQ243124	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	For rectification of defects with A/R non auto of ckt-2	25-Nov-2025	08:00	26-Nov-2025	18:00			PLANNED	Approved	25-Nov-25	08:00	26-Nov-25	18:00	
411	RQ242629	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	25-Nov-2025	07:00	27-Nov-2025	19:00			PLANNED	Approved	25-Nov-25	07:00	27-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend
412	RQ242628	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	25-Nov-2025	07:00	27-Nov-2025	19:00			PLANNED	Approved	25-Nov-25	07:00	27-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend
413	RQ243033	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	As the Jack bus is passing above the Sikar-1 main bay and to avoid the breach of electrical clearance and considering the safety aspect during DAC replacement, Shutdown of Sikar-1 line is required. Further, 1st day 3 hours of shutdown is required for dismantling of DAC and disconnecting the bus work. alongwith A/R Non auto mode of parallel ckt	24-Nov-2025	10:00	25-Nov-2025	13:00			PLANNED	Approved	24-Nov-25	10:00	25-Nov-25	13:00	

414	RQ243250	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWER GRID	D	Insulator cleaning work of polluted porcelain insulator strings alongwith A/R Non Auto of Ckt-2	24-Nov-2025	08:00	24-Nov-2025	18:00			PLANNED	Approved	24-Nov-25	08:00	24-Nov-25	18:00	
415	RQ243104	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	For replacement of insulators alongwith A/R Non Auto mode of ckt-1	23-Nov-2025	09:00	24-Nov-2025	18:00			PLANNED	Approved	23-Nov-25	09:00	24-Nov-25	18:00	
416	RQ242624	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	22-Nov-2025	07:00	24-Nov-2025	19:00			PLANNED	Approved	22-Nov-25	07:00	24-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend
417	RQ242625	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	22-Nov-2025	07:00	24-Nov-2025	19:00			PLANNED	Approved	22-Nov-25	07:00	24-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend
418	RQ243103	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	For replacement of insulators alongwith A/R non auto of ckt-2	21-Nov-2025	09:00	22-Nov-2025	18:00			PLANNED	Approved	21-Nov-25	09:00	22-Nov-25	18:00	
419	RQ243222	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BAREILLY_2-JAULJIVI (PG) CKT-2	POWER GRID	D	To attend S/D nature defects identified by CC team alongwith A/R Non Auto of Ckt-1	21-Nov-2025	08:00	22-Nov-2025	18:00			PLANNED	Approved	21-Nov-25	08:00	22-Nov-25	18:00	
420	RQ243094	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	21-Nov-2025	07:00	22-Nov-2025	19:00			PLANNED	Approved	21-Nov-25	07:00	22-Nov-25	19:00	
421	RQ243191	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWER GRID	D	for Rectification of S/D defects.	20-Nov-2025	09:00	20-Nov-2025	18:00			PLANNED	Approved	20-Nov-25	09:00	20-Nov-25	18:00	
422	RQ243662	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BAREILLY_2-JAULJIVI (PG) CKT-1	POWER GRID	D	For rectification of Shutdown nature defects alongwith A/r of other ckt in non-auto mode	20-Nov-2025	09:00	20-Nov-2025	18:00			PLANNED	Approved	20-Nov-25	09:00	20-Nov-25	18:00	
423	RQ242627	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	20-Nov-2025	07:00	23-Nov-2025	19:00			PLANNED	Approved	20-Nov-25	07:00	23-Nov-25	19:00	
424	RQ242386	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	19-Nov-2025	16:00	19-Nov-2025	23:00			PLANNED	Approved	19-Nov-25	17:00	19-Nov-25	23:00	May be given from 17:00Hrs
425	RQ243105	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	For rectification of S/D nature defects.	19-Nov-2025	09:00	19-Nov-2025	18:00			PLANNED	Approved	19-Nov-25	09:00	19-Nov-25	18:00	

426	RQ243254	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	Insulator replacement work in 400KV ORAI-ORAI(UPPTCL) CKT-2 at diverted locations during construction of Bundelkhand Express wayalongwith a/r non auto of 400kV ORAI-ORAI(UPPTCL)-1	19-Nov-2025	08:00	20-Nov-2025	18:00			PLANNED	Approved	19-Nov-25	08:00	20-Nov-25	18:00	
427	RQ243233	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Diamond formation work alongwith a/r non auto of 400 KV Fatehpur-Mainpuri-II	19-Nov-2025	08:00	19-Nov-2025	18:00			PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	Max two line shutdown from both end/ may be planned on weekend
428	RQ243234	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Diamond formation work alongwith a/r non auto of 400 KV Fatehpur-Mainpuri-1	19-Nov-2025	08:00	19-Nov-2025	18:00			PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	Max two line shutdown from both end/ may be planned on weekend
429	RQ242385	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	18-Nov-2025	16:00	18-Nov-2025	23:00			PLANNED	Approved	18-Nov-25	17:00	18-Nov-25	23:00	May be given from 17:00Hrs
430	RQ242517	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. (02 DAYS continue basis)	18-Nov-2025	08:00	19-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	15:00	19-Nov-25	23:00	s/d may be allowed on daily basis from 15:00 hrs
431	RQ243241	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	For upgradation of existing control and protection with process bus based control and protection at Kanpur 400/220 KV S/s (PG). Interrupter overhauling of Tie-Bay-405-CB at Kanpur. (Make-CGL).	18-Nov-2025	08:00	25-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	08:00	25-Nov-25	18:00	Subject to real time grid condition. No other element s/d is allwed from both end
432	RQ243237	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Replacement of conductor alonwith A/R Non auto of ckt-1	18-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
433	RQ243066	OCC_236	stuup_sd	AC TRANSMISSION	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	PLC of 400 kv D/c (Quad moose) Tanda-Gonda T/L of SEUPPTCL	17-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	08:00	18-Nov-25	18:00	
434	RQ243111	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Replacement of mid span joint alobwith a/r non auto of Ckt-1	17-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	08:00	18-Nov-25	18:00	
435	RQ243236	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Insulator replacement alongwith a/r non auto mode of Ckt-2	17-Nov-2025	08:00	17-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	

436	RQ243239	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV FATEHPUR(PG)- PANKI(UP) (PG) CKT-1	POWER GRID	D	Replacement of Porcelain Insulator to Polymer Insulator alongwith a/r non auto of 400KV Singrauli-Fatehpur	17-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	08:00	18-Nov-25	18:00	
437	RQ243253	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ORAI(PG)- ORAI(UP) (PG) CKT-1	POWER GRID	D	Insulator replacement work in 400KV ORAI- ORAI(UPPTCL) CKT-1 at diverted locations during construction of Bundelkhand Express way. alongwith a/r non auto of 400kv ORAI- ORAI(UPPTCL)-2	17-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	08:00	18-Nov-25	18:00	
438	RQ243363	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)- FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	A/R Non-auto for Porcelain to Polymer Insulator replacement work (400KV Fatehpur- Panki-01))	17-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	08:00	18-Nov-25	18:00	
439	RQ243068	OCC_236	stuup_sd	AC TRANSMISSION	400 KV LUCKNOW_1(PG)- BASTI(UP) (PG) CKT-1	POWER GRID	D	PLC of 400 kv D/c (Quad moose) Tanda- Gonda T/L of SEUPPTCL	17-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	08:00	18-Nov-25	18:00	
440	RQ242233	OCC_236	sterlite_sd	AC TRANSMISSION	400 KV DULHASTI(NH)- KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	Shutdown required of 400KV D/C Kishenpur Dulhasti 2 (CKT 1 of D/C line) For the LILO arrangement of the existing 400kv Dulhasti (NH)- Kishenpur (PG) Ckt-2 at Kishtwar Substation, the following activities are to be carried out: differential relay retrofitting, commissioning, and testing at the Dulhasti end, PLCC commissioning at both ends & associated testing works	15-Nov-2025	08:00	25-Nov-2025	18:00	Shutdown Required		PLANNED	Approved	15-Nov-25	08:00	25-Nov-25	18:00	May be given subject to real time grid conditions & NHPC consent/One circuit shutdown from both end at a time/. Consented by POWERGRID through mail. NRLDC FTC CLEARANCE REQUIRED
441	RQ243041	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV KANPUR- BALLABHGARH (PG) CKT-3	POWER GRID	D	Rectification of shutdown defects.alongwith A/R Non auto mode of parallel ckt	15-Nov-2025	08:00	16-Nov-2025	18:00			PLANNED	Approved	15-Nov-25	08:00	16-Nov-25	18:00	

442	RQ243369	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	A/R non auto mode for Rectification of Mid-Span Joint in 400kV Allahabad-Kanpur(GIS) CKT-1&2.	14-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	14-Nov-25	08:00	18-Nov-25	18:00	
443	RQ243221	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BAREILLY_2-JAULIIVI (PG) CKT-1	POWER GRID	D	To attend S/D nature defects identified by CC team with a/r non auto mode of 400KV BAREILLY-JAULIIVI LINE-2	14-Nov-2025	08:00	15-Nov-2025	18:00			PLANNED	Approved	14-Nov-25	08:00	15-Nov-25	18:00	
444	RQ243240	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Non-auto a/r for Porcelain to Polymer Insulator replacement work (400KV Singrauli-Fatehpur)	14-Nov-2025	08:00	15-Nov-2025	18:00			PLANNED	Approved	14-Nov-25	08:00	15-Nov-25	18:00	
445	RQ243359	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Replacement of Porcelain Insulator to Polymer Insulator. alongwith a/r non auto of 400 KV Fatehpur-Panki-I	14-Nov-2025	08:00	15-Nov-2025	18:00			PLANNED	Approved	14-Nov-25	08:00	15-Nov-25	18:00	
446	RQ243110	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Replacement of mid span joint with a/r non auto of 400kV ALLAHABAD-KANPUR GIS-2	14-Nov-2025	08:00	15-Nov-2025	18:00			PLANNED	Approved	14-Nov-25	08:00	15-Nov-25	18:00	
447	RQ243352	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWER GRID	D	For mutual compensation wiring for Main-2(SIPROTEC) relay for compliance of protection audit.	13-Nov-2025	11:00	13-Nov-2025	13:00			PLANNED	Approved	13-Nov-25	11:00	13-Nov-25	13:00	
448	RQ243351	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1	POWER GRID	D	For mutual compensation wiring for Main-2(SIPROTEC) relay for compliance of protection audit.	13-Nov-2025	11:00	13-Nov-2025	13:00			PLANNED	Approved	13-Nov-25	11:00	13-Nov-25	13:00	
449	RQ243040	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	Rectification of shutdown defects.alongwith A/R Non auto mode of parallel ckt	13-Nov-2025	08:00	14-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	08:00	14-Nov-25	18:00	
450	RQ243867	OCC_236	ntpcos_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	SAS upgradation testing and bay equipment testing	12-Nov-2025	08:00	13-Nov-2025	18:00	SHUTDOWN REQUIRED		PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	one day s/d may be allowed
451	RQ243036	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	A/R NON AUTO MODE FOR PID TESTING OF INSULATORS	12-Nov-2025	08:00	16-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	08:00	16-Nov-25	18:00	
452	RQ243774	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	12-Nov-2025	08:00	12-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	

453	RQ243037	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	A/R NON AUTO MODE FOR PID TESTING OF INSULATORS	12-Nov-2025	08:00	16-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	08:00	16-Nov-25	18:00	
454	RQ243367	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	For Insulator replacement work	11-Nov-2025	08:00	12-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	12-Nov-25	18:00	
455	RQ243773	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects	11-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
456	RQ243209	OCC_236	stuup_sd	AC TRANSMISSION	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	C	Routine testing and maintenance work	10-Nov-2025	10:00	10-Nov-2025	16:00		PLANNED	Approved	10-Nov-25	10:00	10-Nov-25	16:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
457	RQ242591	OCC_236	ntpcos_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	400KV breaker-X652 overhauling work is to be carried out with OEM (Siemens) & Isolator replacement work X689A & X589B under R&M stage-1	10-Nov-2025	08:00	19-Nov-2025	18:00	Breaker is having tripping problems, overhauling work is urgently required.Also Old NEI Isolators replacement work is required.400K V Rihand stage-1	PLANNED	Approved	10-Nov-25	08:00	19-Nov-25	18:00	Shutdown may be allowed after shifting of Rihand-III towards WR/ No other line outage in Singrauli-Rihand complex
458	RQ243229	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	AMP OF LINE BAY EQUIPMENT AND TO ATTEND SHUTDOWN NATURE DEFECT IN LINE.	10-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	11-Nov-25	18:00	
459	RQ243246	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	C	For upgradation of existing control and protection with process bus based control and protection at Kanpur 400/220 KV S/s (PG)	08-Nov-2025	08:00	15-Nov-2025	18:00		PLANNED	Approved	08-Nov-25	08:00	15-Nov-25	18:00	Subject to real time grid condition. No other element s/d is allwed from both end
460	RQ243245	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	A/R OFF FOR PID TESTING OF INSULATORS	08-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	08-Nov-25	08:00	11-Nov-25	18:00	
461	RQ243244	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	FOR INSULATOR CLEANING WORK AND S/D DEFECT RECTIFICATION	07-Nov-2025	09:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	09:00	07-Nov-25	18:00	
462	RQ243230	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	AR off Permission for PID testing	07-Nov-2025	09:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	09:00	07-Nov-25	18:00	
463	RQ242478	OCC_236	jhakri_sd	AC TRANSMISSION	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWER GRID	D	Annual Planned Maintenance of GIS Line Bay & Testing of Switchard Equipments.	06-Nov-2025	09:00	08-Nov-2025	17:00	APM of GIS Bay NJ-Gumma Ckt.-2	PLANNED	Approved	06-Nov-25	09:00	08-Nov-25	17:00	

464	RQ243034	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	FOR INSULATOR CLEANING WORK AND S/D DEFECT RECTIFICATION.ALONGWITH A/R NON AUTO OF CKT-1	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
465	RQ243247	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP of Line bay alongwith a/r non auto of ckt-2	05-Nov-2025	09:00	05-Nov-2025	18:00		PLANNED	Approved	05-Nov-25	09:00	05-Nov-25	18:00	
466	RQ243858	OCC_236	ntpcos_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	SAS upgradation testing and bay equipment testing	05-Nov-2025	08:00	06-Nov-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved					May be clubed this with sr. no. 457
467	RQ243356	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	FOR AMP OF LINE BAY AND LINE REACTOR AT NTPC SINGRAULI END	05-Nov-2025	08:00	05-Nov-2025	18:00		PLANNED	Approved	05-Nov-25	08:00	05-Nov-25	18:00	
468	RQ243198	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	D	AMP OF REACTOR & ADDITION OF OC4PTOC LICENSE AND IMPLEMENTAION OF OCEF INTERLOCK WITH BUI PROTECTION IN BUI RELAY ALONWITH A/R NON AUTO OF 400kV AURAIYA(NTPC)-AGRA-2	04-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
469	RQ242498	OCC_236	sterlite_sd	AC TRANSMISSION	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	For commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL)	04-Nov-2025	06:00	13-Nov-2025	20:00	A/R OFF Required	PLANNED	Approved	04-Nov-25	15:00	13-Nov-25	23:00	May be given from 15:00Hrs
470	RQ243243	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWER GRID	D	Insulator replacement work in line alongwith a/r non auto of 400 KV Gorakhpur-Gorakhpur(UP) Ckt-1	03-Nov-2025	09:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	09:00	03-Nov-25	18:00	
471	RQ243355	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	For S/D Defect Rectification by Allahabad TLM	03-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	04-Nov-25	18:00	
472	RQ243856	OCC_236	ntpcos_sd	AC TRANSMISSION	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	C	SAS upgradation testing and bay equipment testing	03-Nov-2025	08:00	04-Nov-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	03-Nov-25	08:00	04-Nov-25	18:00	Shutdown may be allowed after shifting of Rihand-III towards WR/ No other line outage in Singrauli-Rihand complex
473	RQ243433	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	Line Bay AMP Works at Allahabad SS.	02-Nov-2025	08:00	02-Nov-2025	18:00		PLANNED	Approved	02-Nov-25	08:00	02-Nov-25	18:00	

474	RQ242454	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV GORAKHPUR(PG)- GORAKHPUR(UP) (PG) CKT-1	POWER GRID	D	Insulator replacement work in line alongwith a/r non auto of 400 KV Gorakhpur- Gorakhpur(UP) Ckt-2	01-Nov-2025	09:00	01-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	09:00	01-Nov-25	18:00	
475	RQ243112	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ALLAHABAD- KANPUR (PG) CKT-1	POWER GRID	C	Line reactor commissioning works(of 400 KV Allahabad-Kanpur-2) at Allahabad SS under SS103	01-Nov-2025	09:00	15-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	09:00	15-Nov-25	18:00	May be given subject to real time grid
476	RQ242109	OCC_236	sterlite_sd	AC TRANSMISSION	400 KV DULHASTI(NH)- KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	Shutdown required of 400KV D/C Kishenpur Dulhasti 2 (CKT 1 of D/C line) For the LILO arrangement of the existing 400kV Dulhasti (NH)- Kishenpur (PG) Ckt-2 at Kishtwar Substation, the following activities are to be carried out: differential relay retrofitting, commissioning, and testing at the Dulhasti end, PLCC commissioning at both ends & associated testing works	01-Nov-2025	08:00	10-Nov-2025	18:00	Shutdown Required	PLANNED	Rejected					May be given subject to real time grid conditions & NHPC consent/One circuit shutdown from both end at a time/. Consented by POWERGRID through mail
477	RQ242692	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV DAUSA(PBDTL)- JAIPUR SOUTH(PG) (PB_DAUZA_TL) (CKT-1)		C	Rectification of SD Nature defects	29-Nov-2025	08:00	29-Nov-2025	18:00		PLANNED	Approved	29-Nov-25	08:00	29-Nov-25	18:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
478	RQ242825	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AJMER(RS)- DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	29-Nov-2025	08:00	29-Nov-2025	18:00	Shutdown for Joint Box at Crossing location of S2- B2, Line-2	PLANNED	Approved	29-Nov-25	08:00	29-Nov-25	18:00	
479	RQ242693	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV DAUSA(PBDTL)- JAIPUR SOUTH(PG) (PB_DAUZA_TL) (CKT-2)		C	Rectification of SD Nature defects	29-Nov-2025	08:00	29-Nov-2025	18:00		PLANNED	Approved	29-Nov-25	08:00	29-Nov-25	18:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
480	RQ242852	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) (CKT-3)		D	For scheme checking work	28-Nov-2025	08:00	28-Nov-2025	18:00		PLANNED	Approved	28-Nov-25	17:00	28-Nov-25	23:00	May be given from 17:00Hrs
481	RQ242753	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV HAPUR(UP)- MURADNAGAR_1 (UP) (PG) CKT-1		D	line bay AMP work	27-Nov-2025	08:00	27-Nov-2025	18:00	line bay AMP work	PLANNED	Approved	27-Nov-25	08:00	27-Nov-25	18:00	

482	RQ242691	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2		C	Rectification of SD Nature defects	27-Nov-2025	08:00	27-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	08:00	27-Nov-25	18:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
483	RQ242851	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For scheme checking work	27-Nov-2025	08:00	27-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	17:00	27-Nov-25	23:00	May be given from 17:00Hrs
484	RQ242690	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAUSA_TL) CKT-1		C	Rectification of SD Nature defects	27-Nov-2025	08:00	27-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	08:00	27-Nov-25	18:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
485	RQ242996	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAMNOLI(DV)- JHATIKARA(PG) (DTL) CKT-2		D	SD nature defect rectification	27-Nov-2025	08:00	27-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	08:00	27-Nov-25	18:00	
486	RQ242643	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2		D	for repacement of insulator at Loc no 185.	26-Nov-2025	09:00	26-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	09:00	26-Nov-25	18:00	
487	RQ243797	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KISHENPUR- NEWWANPOH (PG) CKT-3		D	Rectification of S/D based defects of the line	26-Nov-2025	09:00	26-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	26-Nov-25	09:00	26-Nov-25	18:00	
488	RQ242665	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1		D	For attending major Sag Mismatch issue in between location no 293-301	26-Nov-2025	08:00	29-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	15:00	29-Nov-25	23:00	s/d may be allowed on daily basis from 15:00 hrs
489	RQ242752	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV DADRI(NT)- MANDOLA(PG) (PG) CKT-1		C	CVT replacement work	26-Nov-2025	08:00	27-Nov-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	26-Nov-25	08:00	27-Nov-25	18:00	one day s/d may be allowed
490	RQ242850	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For scheme checking work	26-Nov-2025	08:00	26-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	17:00	26-Nov-25	23:00	May be given from 17:00Hrs
491	RQ242995	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAMNOLI(DV)- DWARKA (PG) (PG) CKT-1		D	SD nature defect rectification	26-Nov-2025	08:00	26-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	
492	RQ242707	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHADLA(PG)- BHADLA_2 (PG) (FBTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	25-Nov-2025	16:00	26-Nov-2025	23:00		PLANNED	Approved	25-Nov-25	17:00	26-Nov-25	23:00	May be given from 17:00Hrs
493	RQ242694	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANKROLI- ZERDA (PG) CKT-2		D	LBB WIRING MODIFICATION AND TESTING	25-Nov-2025	09:00	25-Nov-2025	18:00	400KV BUS-1 SHUTDOWN IS ALSO NEEDED FOR LBB TESTING	PLANNED	Approved	25-Nov-25	16:00	25-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 2100 MW in NR Export . Subjected to WRPC Approval
494	RQ242957	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV TEHRI(THDC)- KOTESHWAR(PG) (PG) CKT-3		D	Defect rectification work	25-Nov-2025	08:00	27-Nov-2025	18:00	Defect rectification work	PLANNED	Approved	25-Nov-25	08:00	27-Nov-25	18:00	

495	RQ242751	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		C	CVT replacement work	25-Nov-2025	08:00	26-Nov-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	25-Nov-25	08:00	26-Nov-25	18:00	one day s/d may be allowed
496	RQ242646	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2		D	for Amp works	24-Nov-2025	17:00	27-Nov-2025	23:00		PLANNED	Approved	24-Nov-25	17:00	27-Nov-25	23:00	May be given from 17:00Hrs
497	RQ242773	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP of Line Bay	24-Nov-2025	17:00	24-Nov-2025	23:59	For AMP of Line Bay	PLANNED	Approved	24-Nov-25	17:00	24-Nov-25	23:59	May be given from 17:00Hrs
498	RQ243720	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	FOR AMP OF LINE EQUIPMENTS	24-Nov-2025	09:30	24-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	24-Nov-25	09:30	24-Nov-25	18:00	
499	RQ243796	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D based defects of the line	24-Nov-2025	09:00	24-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	24-Nov-25	09:00	24-Nov-25	18:00	
500	RQ242642	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	for repacement of insulator at Loc no 46,92 and 93	24-Nov-2025	09:00	24-Nov-2025	18:00		PLANNED	Approved	24-Nov-25	09:00	24-Nov-25	18:00	
501	RQ242907	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Defects rectification work	24-Nov-2025	08:00	30-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	24-Nov-25	08:00	30-Nov-25	18:00	
502	RQ242871	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	For rectificatio of shut down nature defects	23-Nov-2025	16:00	24-Nov-2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Approved	23-Nov-25	17:00	24-Nov-25	23:00	May be given from 17:00Hrs
503	RQ242706	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	23-Nov-2025	16:00	24-Nov-2025	23:00		PLANNED	Approved	23-Nov-25	17:00	24-Nov-25	23:00	May be given from 17:00Hrs
504	RQ243018	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER-BHADLA (RS) CKT-2		D	Shutdown of both circuits of 400 KV D/C BIKANER (RRVPN) - BHADLA (RRVPN) TL are required for powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	23-Nov-2025	09:00	24-Nov-2025	18:00	Shutdown of both circuits of 400 KV D/C BIKANER (RRVPN) - BHADLA (RRVPN) TL are required at the same time for powerline crossing works.	PLANNED	Approved	23-Nov-25	17:00	24-Nov-25	23:00	May be given from 17:00Hrs

505	RQ243017	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER-BHADLA (RS) CKT-1		D	Shutdown of both circuits of 400 KV D/C BIKANER (RRVPN) - BHADLA (RRVPN) TL are required for powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	23-Nov-2025	09:00	24-Nov-2025	18:00	Shutdown of both circuits of 400 KV D/C BIKANER (RRVPN) - BHADLA (RRVPN) TL are required at the same time for powerline crossing works.	PLANNED	Approved	23-Nov-25	17:00	24-Nov-25	23:00	May be given from 17:00Hrs
506	RQ242750	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MEERUT-MANDOLA (PG) CKT-1		C	CVT replacement work	23-Nov-2025	08:00	24-Nov-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	23-Nov-25	08:00	24-Nov-25	18:00	one day s/d may be allowed
507	RQ242988	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-1		D	Shutdown nature defects rectification work	22-Nov-2025	09:00	22-Nov-2025	18:00	Non automode of other circuit	PLANNED	Approved	22-Nov-25	09:00	22-Nov-25	18:00	
508	RQ243800	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D based defects of the line	22-Nov-2025	09:00	22-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	22-Nov-25	09:00	22-Nov-25	18:00	
509	RQ242915	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	Defects rectification work	22-Nov-2025	08:00	23-Nov-2025	18:00	CKT-3 & CKT-4 shutdown is required and CKT-1 & CKT-2 non-auto mode is required	PLANNED	Approved	22-Nov-25	17:00	23-Nov-25	23:00	May be given from 17:00Hrs
510	RQ242886	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHIWADI-HISSAR (PG) CKT-3		D	Rectification of Shutdown Nature Defects	22-Nov-2025	08:00	22-Nov-2025	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 2	PLANNED	Approved	22-Nov-25	08:00	22-Nov-25	18:00	
511	RQ242861	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22-Nov-2025	08:00	22-Nov-2025	18:00		PLANNED	Approved	22-Nov-25	17:00	22-Nov-25	23:00	May be given from 17:00Hrs
512	RQ242914	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	Defects rectification work	22-Nov-2025	08:00	23-Nov-2025	18:00	CKT-3 & CKT-4 shutdown is required and CKT-1 & CKT-2 non-auto mode is required	PLANNED	Approved	22-Nov-25	17:00	23-Nov-25	23:00	May be given from 17:00Hrs
513	RQ242705	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of M2 Differential Relay	21-Nov-2025	16:00	22-Nov-2025	23:00		PLANNED	Approved	21-Nov-25	17:00	22-Nov-25	23:00	May be given from 17:00Hrs
514	RQ242987	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectification work	21-Nov-2025	09:00	21-Nov-2025	18:00	Non automode of other circuit	PLANNED	Approved	21-Nov-25	09:00	21-Nov-25	18:00	

515	RQ243821	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	21-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
516	RQ242883	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHIWADI-HISSAR (PG) CKT-2		D	Rectification of Shutdown Nature Defects	21-Nov-2025	08:00	21-Nov-2025	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 3	PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
517	RQ242749	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MEERUT-MANDOLA (PG) CKT-2		C	CVT replacement work	21-Nov-2025	08:00	22-Nov-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	21-Nov-25	08:00	22-Nov-25	18:00	one day s/d may be allowed
518	RQ242860	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	17:00	21-Nov-25	23:00	May be given from 17:00Hrs
519	RQ242870	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	For rectificatio of shut down nature defects	20-Nov-2025	16:00	21-Nov-2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Approved	20-Nov-25	17:00	21-Nov-25	23:00	May be given from 17:00Hrs
520	RQ242772	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP of Line Bay	20-Nov-2025	16:00	20-Nov-2025	23:59	For AMP of Line Bay	PLANNED	Approved	20-Nov-25	17:00	20-Nov-25	23:59	May be given from 17:00Hrs
521	RQ242986	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Shutdown nature defrects rectification work	20-Nov-2025	09:00	20-Nov-2025	18:00	Non automode of other circuit	PLANNED	Approved	20-Nov-25	09:00	20-Nov-25	18:00	
522	RQ242641	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MEERUT(PG)-MUZAFFARNAGA (R(UP) (PG) CKT-1		D	for attending miscellaneous S/D work and repalcement of insulator at Loc no 32,55 and 70	20-Nov-2025	09:00	21-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	09:00	21-Nov-25	18:00	
523	RQ242882	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	Rectification of Shutdown Nature Defects	20-Nov-2025	08:00	20-Nov-2025	18:00	Non-auto Mode of 400 KV Bawana - Bhiwani T/L Ckt - 1	PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
524	RQ242994	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV JHATIKARA-DWARKA (PG)		D	SD nature defect rectification	20-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
525	RQ242859	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	For scheme checking work	20-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	17:00	20-Nov-25	23:00	May be given from 17:00Hrs
526	RQ242913	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	Defects rectification work	20-Nov-2025	08:00	21-Nov-2025	18:00	CKT-1 & CKT-2 shutdown is required and CKT-3 & CKT-4 non-auto mode is required	PLANNED	Approved	20-Nov-25	17:00	21-Nov-25	23:00	May be given from 17:00Hrs

527	RQ242912	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	Defects rectification work	20-Nov-2025	08:00	21-Nov-2025	18:00	CKT-1 & CKT-2 shutdown is required and CKT-3 & CKT-4 non-auto mode is required	PLANNED	Approved	20-Nov-25	17:00	21-Nov-25	23:00	May be given from 17:00Hrs
528	RQ242956	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV TEHRI(THDC)- KOTESHWAR(PG) (PG) CKT-2		D	Defect rectification work	20-Nov-2025	08:00	22-Nov-2025	18:00	Defect rectification work	PLANNED	Approved	20-Nov-25	08:00	22-Nov-25	18:00	
529	RQ243820	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KURUKSHETRA- SONIPAT (PG) CKT- 1		D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	20-Nov-2025	08:00	20-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
530	RQ242911	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV SIKAR(PG)- KHETRI (PKTSL) (PKTSL) CKT-2		D	Defects rectification work	20-Nov-2025	08:00	22-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	20-Nov-25	17:00	22-Nov-25	23:00	May be given from 17:00Hrs
531	RQ242771	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV FATEHGARH_II(P G)- FATEHGARH_III(P G) (PRTL) CKT-2		D	For AMP of Line Bay	19-Nov-2025	16:00	19-Nov-2025	23:59	For AMP of Line Bay	PLANNED	Approved	19-Nov-25	17:00	19-Nov-25	23:59	May be given from 17:00Hrs
532	RQ242985	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV NEEMRANA(PG)- BABAI(RS) (NRSS36) CKT-1		D	Shutdown nature defrects rectification work	19-Nov-2025	09:00	19-Nov-2025	18:00	Non automode of other circuit	PLANNED	Approved	19-Nov-25	09:00	19-Nov-25	18:00	
533	RQ242881	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAHADURGARH- SONIPAT (PG) CKT- 2		D	Rectification of Shutdown Nature Defects	19-Nov-2025	08:00	19-Nov-2025	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 1	PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	
534	RQ242858	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KHETRI (PKTSL)- BHIWADI(PG) (PBTSL) CKT-1		D	For scheme checking work	19-Nov-2025	08:00	19-Nov-2025	18:00		PLANNED	Approved	19-Nov-25	17:00	19-Nov-25	23:00	May be given from 17:00Hrs
535	RQ242748	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MEERUT- MANDOLA (PG) CKT-3		C	CVT replacement work	19-Nov-2025	08:00	20-Nov-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	19-Nov-25	08:00	20-Nov-25	18:00	one day s/d may be allowed
536	RQ242920	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV SHREE CEMENT(SCL)- MERTA(RS) (PG) CKT-1		D	For Relay testing work	19-Nov-2025	08:00	19-Nov-2025	18:00	For relay testing work	PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	
537	RQ242993	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV JHATIKARA(PG)- MUNDKA(DV) (PG) CKT-2		D	SD nature defect rectification	19-Nov-2025	08:00	19-Nov-2025	18:00		PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	
538	RQ242837	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BABAI(RS)- SURATGARH SCTPS(RVUN) (RS) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	19-Nov-2025	08:00	21-Nov-2025	20:00	Over Head Power Line crossing work	PLANNED	Rejected					Line is antitheft charged. May be rejected

539	RQ242836	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BABAI(RS)- SURATGARH SCTPS(RVUN) (RS) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	19-Nov-2025	08:00	21-Nov-2025	20:00	Over Head Power Line crossing work	PLANNED	Rejected						Line is antitheft charged. May be rejected
540	RQ242781	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	19-Nov-2025	08:00	19-Nov-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00		
541	RQ242650	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	for Amp works	18-Nov-2025	17:00	21-Nov-2025	23:00		PLANNED	Approved	18-Nov-25	17:00	21-Nov-25	23:00	May be given from 17:00Hrs	
542	RQ242770	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV FATEHGARH_II(P G)- FATEHGARH_III(P G) (PRTL) CKT-1		D	For AMP of Line Bay	18-Nov-2025	16:00	18-Nov-2025	23:59	For AMP of Line Bay	PLANNED	Approved	18-Nov-25	17:00	18-Nov-25	23:59	May be given from 17:00Hrs	
543	RQ242869	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHADLA(PG)- BHADLA_2 (PG) (FBTL) CKT-2		D	For rectificatio of shut down nature defects	18-Nov-2025	16:00	19-Nov-2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Approved	18-Nov-25	17:00	19-Nov-25	23:00	May be given from 17:00Hrs	
544	RQ242634	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BASSI- BHIWADI (PG) CKT-1		D	Shutdown nature defect rectification jumper tightening, Spacer , Loose G ring etc	18-Nov-2025	09:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	09:00	18-Nov-25	18:00		
545	RQ243799	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV NEWWANPOH(PG) -BAGLIHAR(JK) (PG)		D	Rectification of S/D based defects of the line	18-Nov-2025	09:00	18-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	18-Nov-25	09:00	18-Nov-25	18:00		
546	RQ242737	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV CHITTORGARH(RS) -KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	18-Nov-2025	09:00	18-Nov-2025	18:00	Non Auto of 400 KV rapp C- Kankroli(PG) Ckt-2	PLANNED	Approved	18-Nov-25	09:00	18-Nov-25	18:00		
547	RQ243807	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV NALLAGARH- PATIALA (PG) CKT- 2		D	AMP WORKS and Rectification of S/D related defects.	18-Nov-2025	09:00	18-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	18-Nov-25	09:00	18-Nov-25	18:00		
548	RQ242984	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV NEEMRANA- SIKAR (PG) CKT-2		D	Shutdown nature defrects rectification work	18-Nov-2025	09:00	18-Nov-2025	18:00	Non automode of other circuit	PLANNED	Approved	18-Nov-25	09:00	18-Nov-25	18:00		
549	RQ242992	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV JHATIKARA(PG)- MUNDKA(DV) (DTL) CKT-1		D	SD nature defect rectification	18-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00		
550	RQ242780	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	18-Nov-2025	08:00	18-Nov-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00		
551	RQ242669	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For attending S/D nature defects	18-Nov-2025	08:00	19-Nov-2025	18:00	Non Auto of 400 KV Jaipur South - Bassi Ckt-2	PLANNED	Approved	18-Nov-25	08:00	19-Nov-25	18:00		

552	RQ242880	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	Rectification of Shutdown Nature Defects	18-Nov-2025	08:00	18-Nov-2025	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 2	PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
553	RQ242645	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1		D	for Amp works	17-Nov-2025	17:00	20-Nov-2025	23:00		PLANNED	Approved	17-Nov-25	17:00	20-Nov-25	23:00	May be given from 17:00Hrs
554	RQ242638	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		C	for removal of LILO of Mandola-Bawana TL and connecting at Narela GIS SS	17-Nov-2025	09:00	19-Nov-2025	18:00		PLANNED	Rejected					Utility may share the detailed shutdown schedule with task sequence, tentative duration, and line diagram. Shutdown may be granted on a D-5 basis after submission of details.Delhi consent.
555	RQ242894	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1		D	AMP work	17-Nov-2025	09:00	17-Nov-2025	18:00	Non-auto mode of 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2 and respective bay 406 in Manesar S/s will also be under shutdown	PLANNED	Approved	17-Nov-25	09:00	17-Nov-25	18:00	
556	RQ242633	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	Shutdown nature defect rectification jumper tightening, Spacer , Loose G ring etc	17-Nov-2025	09:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	09:00	17-Nov-25	18:00	
557	RQ242736	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	17-Nov-2025	09:00	17-Nov-2025	18:00	Non Auto of 400 KV rapp C Chittoragarh(R S) Ckt-2	PLANNED	Approved	17-Nov-25	09:00	17-Nov-25	18:00	
558	RQ242639	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		C	for removal of LILO of Mandola-Bawana TL and connecting at Narela GIS SS	17-Nov-2025	09:00	19-Nov-2025	18:00		PLANNED	Rejected					Utility may share the detailed shutdown schedule with task sequence, tentative duration, and line diagram. Shutdown may be granted on a D-5 basis after submission of details.Delhi consent.
559	RQ243806	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	AMP WORKS and Rectification of S/D related defects.	17-Nov-2025	09:00	17-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	17-Nov-25	09:00	17-Nov-25	18:00	
560	RQ242955	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1		D	Defect rectification work	17-Nov-2025	08:00	19-Nov-2025	18:00	Defect rectification work	PLANNED	Approved	17-Nov-25	08:00	19-Nov-25	18:00	

561	RQ242724	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AJMER-BHILWARA (RS) CKT-1		D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP68-AP68A	17-Nov-2025	08:00	19-Nov-2025	18:00	Overhead Stringing work to be done at Existing 400 KV D/c line belongs to RVPNL , Shutdown in day time period required as safety measures	PLANNED	Approved	17-Nov-25	15:00	19-Nov-25	23:00	Max two line shutdown from both end/ may be given from 15:00Hrs
562	RQ242808	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1		D	To attend Shutdown nature defects	17-Nov-2025	08:00	19-Nov-2025	18:00	S/D required timely.	PLANNED	Approved	17-Nov-25	08:00	19-Nov-25	18:00	
563	RQ242906	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Defects rectification work	17-Nov-2025	08:00	23-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	17-Nov-25	08:00	23-Nov-25	18:00	
564	RQ242910	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	Defects rectification work	17-Nov-2025	08:00	19-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	17-Nov-25	17:00	19-Nov-25	23:00	May be given from 17:00Hrs
565	RQ242725	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AJMER-BHILWARA (RS) CKT-2		D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP68-AP68A	17-Nov-2025	08:00	19-Nov-2025	18:00	Overhead Stringing work to be done at Existing 400 KV D/c line belongs to RVPNL , Shutdown in day time period required as safety measures	PLANNED	Approved	17-Nov-25	15:00	19-Nov-25	23:00	Max two line shutdown from both end/ may be given from 15:00Hrs
566	RQ242747	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MEERUT-MANDOLA (PG) CKT-4		C	CVT replacement work	17-Nov-2025	08:00	18-Nov-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	17-Nov-25	08:00	18-Nov-25	18:00	one day s/d may be allowed
567	RQ242779	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	17-Nov-2025	08:00	17-Nov-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
568	RQ242868	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	For rectificatio of shut down nature defects	16-Nov-2025	16:00	17-Nov-2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Approved	16-Nov-25	17:00	17-Nov-25	23:00	May be given from 17:00Hrs
569	RQ242978	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-1		C	Diversion work of NHAI-Paniyala to Barodameo NH	16-Nov-2025	09:00	30-Nov-2025	18:00		PLANNED	Approved	16-Nov-25	09:00	30-Nov-25	18:00	subject to real time grid condition and max 2 lines s/d may be allowed
570	RQ242979	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-2		C	Diversion work of NHAI-Paniyala to Barodameo NH	16-Nov-2025	09:00	30-Nov-2025	18:00		PLANNED	Approved	16-Nov-25	09:00	30-Nov-25	18:00	subject to real time grid condition and max 2 lines s/d may be allowed

571	RQ242807	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend Shutdown nature defects	16-Nov-2025	08:00	18-Nov-2025	18:00	Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Approved	16-Nov-25	08:00	18-Nov-25	18:00	
572	RQ242853	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For scheme checking work	16-Nov-2025	08:00	16-Nov-2025	18:00		PLANNED	Approved	16-Nov-25	17:00	16-Nov-25	23:00	May be given from 17:00Hrs
573	RQ243842	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KISHENPUR-MOGA (PG) CKT-2		D	For AMP and Hotspot attending work in Line BAY	15-Nov-2025	10:00	15-Nov-2025	17:00		PLANNED	Approved	15-Nov-25	10:00	15-Nov-25	17:00	
574	RQ243798	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		D	Rectification of S/D based defects of the line	15-Nov-2025	09:00	15-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	15-Nov-25	09:00	15-Nov-25	18:00	
575	RQ242778	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	15-Nov-2025	08:00	15-Nov-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	15-Nov-25	08:00	15-Nov-25	18:00	
576	RQ243019	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MERTA-RATANGARH (RS) CKT-1		D	For overhead crossing of 400kV S/C Ratangarh- Merta TL by under construction 765kV Bhadla-III Sikar-II TL	15-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	08:00	17-Nov-25	18:00	
577	RQ242812	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		C	Airport diversion for temporary arrangement	15-Nov-2025	08:00	24-Nov-2025	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	PLANNED	Approved	15-Nov-25	08:00	24-Nov-25	18:00	Subject to submission of statutory clearances
578	RQ242813	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		C	Airport diversion for temporary arrangement	15-Nov-2025	08:00	24-Nov-2025	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	PLANNED	Approved	15-Nov-25	08:00	24-Nov-25	18:00	Subject to submission of statutory clearances
579	RQ243841	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KISHENPUR-MOGA (PG) CKT-1		D	For AMP and Hotspot attending work in Line BAY	14-Nov-2025	10:00	14-Nov-2025	17:00		PLANNED	Approved	14-Nov-25	10:00	14-Nov-25	17:00	
580	RQ243805	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2		D	For rectification of Shutdown nature Defects	14-Nov-2025	09:00	14-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	14-Nov-25	09:00	14-Nov-25	18:00	
581	RQ242735	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	For attending S/D nature defects	14-Nov-2025	09:00	14-Nov-2025	18:00	Non Auto of 400 KV rapp C-Kankroli(PG) Ckt-2	PLANNED	Approved	14-Nov-25	09:00	14-Nov-25	18:00	
582	RQ242755	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	AMP work	14-Nov-2025	08:00	14-Nov-2025	18:00	AMP Work	PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
583	RQ242777	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BASSI-SIKAR (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	14-Nov-2025	08:00	14-Nov-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	

584	RQ242790	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		C	Isolator retrofitment work	14-Nov-2025	08:00	16-Nov-2025	18:30	Isolator retrofitment work	PLANNED	Rejected						s/d may be taken during non solar hour or after commissioning of Khetri-Narela line
585	RQ242668	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For attending S/D nature defects	14-Nov-2025	08:00	15-Nov-2025	18:00	Non Auto of 400 KV Jaipur South - Bassi Ckt-1	PLANNED	Approved	14-Nov-25	08:00	15-Nov-25	18:00		
586	RQ242746	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		C	CVT replacement work	14-Nov-2025	08:00	15-Nov-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	14-Nov-25	08:00	15-Nov-25	18:00	one day s/d may be allowed	
587	RQ242632	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	Porcelain Insulator Cleaning & shutdown maintenance work	13-Nov-2025	09:00	14-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	09:00	14-Nov-25	18:00		
588	RQ243803	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1		D	For rectification of Shutdown nature Defects	13-Nov-2025	09:00	13-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	13-Nov-25	09:00	13-Nov-25	18:00		
589	RQ243735	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	For AMP and Hotspot attending work in Line BAY	13-Nov-2025	09:00	13-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	13-Nov-25	09:00	13-Nov-25	18:00		
590	RQ242727	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	FOR ISOLATOR RETROFITMENT OF MAIN, TIE & LINE BAY AT BHIWANI(BBMB) IN ADD CAP	13-Nov-2025	09:00	21-Nov-2025	18:00	Other Ckt (400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1)on same Tower at bhiwani BBMB shall be in NON auto mode	PLANNED	Approved	13-Nov-25	09:00	21-Nov-25	18:00	S/d may be allowed as per real time grid condition subject to consent from BBMB	
591	RQ242940	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Insulator replacement work	13-Nov-2025	08:00	15-Nov-2025	20:00	Non auto of other charge ckt is required	PLANNED	Approved	13-Nov-25	16:00	15-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 2100 MW in NR Export . Subjected to WRPC Approval	
592	RQ242723	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP28-AP29	13-Nov-2025	08:00	15-Nov-2025	18:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	13-Nov-25	15:00	15-Nov-25	23:00	Max two line shutdown from both end/ may be given from 15:00Hrs	
593	RQ242952	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	Defect rectification work	13-Nov-2025	08:00	13-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	13-Nov-25	17:00	13-Nov-25	23:00	May be given from 17:00Hrs	

594	RQ242682	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For attending S/D nature defects	13-Nov-2025	08:00	15-Nov-2025	18:00	Non-auto required : Other parallel circuit400 KV BALLABHGARH (PG)-TUGHLAKABAD (PG) (DTL) CKT-1	PLANNED	Approved	13-Nov-25	08:00	15-Nov-25	18:00	
595	RQ242879	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	LINE EQUIPMENT AMP WORK	13-Nov-2025	08:00	13-Nov-2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
596	RQ242845	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-2		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	13-Nov-2025	08:00	13-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	ATC Curtailment of 250 MW in NR Export, subjected to WRPC Approval.
597	RQ242806	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	To attend Shutdown nature defects	13-Nov-2025	08:00	15-Nov-2025	18:00	Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	PLANNED	Approved	13-Nov-25	08:00	15-Nov-25	18:00	
598	RQ242722	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP28-AP29	13-Nov-2025	08:00	15-Nov-2025	18:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	13-Nov-25	15:00	15-Nov-25	23:00	Max two line shutdown from both end/ may be given from 15:00Hrs
599	RQ242667	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	For attending S/D nature defects	13-Nov-2025	08:00	13-Nov-2025	18:00	Non Auto of 400 KV Jaipur South - RAPPD Ckt	PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
600	RQ242776	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BASSI-SIKAR (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	13-Nov-2025	08:00	13-Nov-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
601	RQ242683	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For attending S/D nature defects	13-Nov-2025	08:00	15-Nov-2025	18:00	Non-auto required : Other parallel circuit400 KV BAMNOLI(DV)-TUGHLAKABAD (PG) (DTL) CKT-2	PLANNED	Approved	13-Nov-25	08:00	15-Nov-25	18:00	
602	RQ242649	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	for Amp works	12-Nov-2025	17:00	15-Nov-2025	23:00		PLANNED	Approved	12-Nov-25	17:00	15-Nov-25	23:00	May be given from 17:00Hrs
603	RQ243804	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1		D	For rectification of Shutdown nature Defects	12-Nov-2025	09:00	12-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	12-Nov-25	09:00	12-Nov-25	18:00	
604	RQ242757	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHIWANI-JIND (PG) CKT-1		D	For Relay testing work	12-Nov-2025	09:00	12-Nov-2025	18:00	For relay testing work	PLANNED	Approved	12-Nov-25	09:00	12-Nov-25	18:00	

605	RQ242734	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	For attending S/D nature defects	12-Nov-2025	09:00	12-Nov-2025	18:00	Non Auto of 400 KV Chittoragarh(RS)-Chittoragarh(PG) Ckt-1	PLANNED	Approved	12-Nov-25	09:00	12-Nov-25	18:00	
606	RQ243004	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		C	For Removing Jumper at Tapping Point	12-Nov-2025	08:00	25-Nov-2025	19:00	Lilo Point	PLANNED	Rejected					Utility may share the detailed shutdown schedule with task sequence, tentative duration, and line diagram. Shutdown may be granted on a D-5 basis after submission of details.Delhi consent.
607	RQ242951	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	Defect rectification work	12-Nov-2025	08:00	12-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	12-Nov-25	17:00	12-Nov-25	23:00	May be given from 17:00Hrs
608	RQ243005	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		C	For Removing Jumper at Tapping Point	12-Nov-2025	08:00	25-Nov-2025	19:00	Lilo Point	PLANNED	Rejected					Utility may share the detailed shutdown schedule with task sequence, tentative duration, and line diagram. Shutdown may be granted on a D-5 basis after submission of details.Delhi consent.
609	RQ242745	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		C	CVT replacement work	12-Nov-2025	08:00	13-Nov-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	12-Nov-25	08:00	13-Nov-25	18:00	one day s/d may be allowed
610	RQ242844	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-1		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	12-Nov-2025	08:00	12-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	ATC Curtailment of 250 MW in NR Export, subjected to WRPC Approval.
611	RQ243003	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		C	For Removing Jumper at Tapping Point	12-Nov-2025	08:00	25-Nov-2025	19:00	Lilo Point	PLANNED	Rejected					Utility may share the detailed shutdown schedule with task sequence, tentative duration, and line diagram. Shutdown may be granted on a D-5 basis after submission of details.Delhi consent.
612	RQ242775	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	12-Nov-2025	08:00	12-Nov-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	
613	RQ242919	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	for end to end PLCC checking	12-Nov-2025	08:00	12-Nov-2025	18:00	for end to end PLCC checking	PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	
614	RQ242878	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	LINE EQUIPMENT AMP WORK	12-Nov-2025	08:00	12-Nov-2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	

615	RQ243006	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		C	For Removing Jumper at Tapping Point	12-Nov-2025	08:00	25-Nov-2025	19:00	Lilo Point	PLANNED	Rejected					Utility may share the detailed shutdown schedule with task sequence, tentative duration, and line diagram. Shutdown may be granted on a D-5 basis after submission of details.Delhi consent.
616	RQ242754	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	AMP work	12-Nov-2025	08:00	12-Nov-2025	18:00	AMP Work	PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	
617	RQ242637	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		C	for removal of LILO of Mandola-Bawana TL and connecting at Narela GIS SS	11-Nov-2025	09:00	13-Nov-2025	18:00		PLANNED	Rejected					Utility may share the detailed shutdown schedule with task sequence, tentative duration, and line diagram. Shutdown may be granted on a D-5 basis after submission of details.Delhi consent.
618	RQ242636	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		C	for removal of LILO of Mandola-Bawana TL and connecting at Narela GIS SS	11-Nov-2025	09:00	13-Nov-2025	18:00		PLANNED	Rejected					Utility may share the detailed shutdown schedule with task sequence, tentative duration, and line diagram. Shutdown may be granted on a D-5 basis after submission of details.Delhi consent.
619	RQ242631	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	Porcelain Insulator Cleaning & shutdown maintenance work	11-Nov-2025	09:00	12-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	09:00	12-Nov-25	18:00	
620	RQ242756	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1		D	For Relay testing work	11-Nov-2025	09:00	11-Nov-2025	18:00	For relay testing work	PLANNED	Approved	11-Nov-25	09:00	11-Nov-25	18:00	
621	RQ243706	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2		D	AMP of Line Equipment & Line Reactor	11-Nov-2025	09:00	11-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	11-Nov-25	09:00	11-Nov-25	17:00	
622	RQ242660	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	11-Nov-2025	08:00	11-Nov-2025	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
623	RQ242811	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	To attend Shutdown nature defects	11-Nov-2025	08:00	12-Nov-2025	18:00	Non auto for 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Approved	11-Nov-25	08:00	12-Nov-25	18:00	
624	RQ242666	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	For pilot insulator installation work	11-Nov-2025	08:00	12-Nov-2025	18:00	Non Auto of 400 KV Jaipur South - Kota Ckt	PLANNED	Approved	11-Nov-25	08:00	12-Nov-25	18:00	

625	RQ242843	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV CHITTORGARH(RS)- CHITTORGARH(PG) (PG) CKT-2		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	11-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
626	RQ242774	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	11-Nov-2025	08:00	11-Nov-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
627	RQ243014	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)- SJVN_GEL_SL_BK N2 (SJVNGEL_BKN2) CKT-1		D	for AMP works and construction works	10-Nov-2025	17:00	19-Nov-2025	23:00	after soler generation completion	PLANNED	Approved	10-Nov-25	17:00	19-Nov-25	23:00	May be given from 17:00Hrs
628	RQ242648	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	for Amp works	10-Nov-2025	17:00	13-Nov-2025	23:00		PLANNED	Approved	10-Nov-25	17:00	13-Nov-25	23:00	May be given from 17:00Hrs
629	RQ242733	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV CHITTORGARH(RS)- CHITTORGARH(PG) (PG) CKT-1		D	For attending S/D nature defects	10-Nov-2025	09:00	10-Nov-2025	18:00	Non Auto of 400 KV Chittoragarh(RS)- Chittoragarh(PG) Ckt-2	PLANNED	Approved	10-Nov-25	09:00	10-Nov-25	18:00	
630	RQ242939	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Insulator replacement work	10-Nov-2025	08:00	12-Nov-2025	20:00	Non auto of other charge ckt is required	PLANNED	Approved	10-Nov-25	16:00	12-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 2100 MW in NR Export . Subjected to WRPC Approval
631	RQ242680	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BALLABHGARH(PG)- TUGHLAKABAD(PG) (DTL) CKT-1		D	For attending S/D nature defects	10-Nov-2025	08:00	12-Nov-2025	18:00	Non-auto required : Other parallel circuit400 KV BALLABHGARH (PG)- TUGHLAKABAD (PG) (DTL) CKT-2	PLANNED	Approved	10-Nov-25	08:00	12-Nov-25	18:00	
632	RQ243832	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	Non Auto mode during work at 400kv JALANDHAR - HAMIRPUR Line	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
633	RQ242744	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV HAPUR(UP)- MURADNAGAR_1 (UP) (PG) CKT-1		C	CT replacement work	10-Nov-2025	08:00	11-Nov-2025	18:00	Line CT replacement work at DTL Bawana SS	PLANNED	Approved	10-Nov-25	08:00	11-Nov-25	18:00	one day s/d may be allowed
634	RQ242842	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV CHITTORGARH(RS)- CHITTORGARH(PG) (PG) CKT-1		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	

635	RQ242720	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AJMER(RS)- AJMER(PG) (PG) CKT-1		D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP25- AP26	10-Nov-2025	08:00	12-Nov-2025	18:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	10-Nov-25	15:00	12-Nov-25	23:00	Max two line shutdown from both end/ may be given from 15:00Hrs
636	RQ242681	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAMNOLI(DV)- TUGHLAKABAD(P (G) (DTL) CKT-2		D	For attending S/D nature defects	10-Nov-2025	08:00	12-Nov-2025	18:00	Non-auto required : Other parallel circuit400 KV BAMNOLI(DV)- TUGHLAKABAD (PG) (DTL) CKT- 1	PLANNED	Approved	10-Nov-25	08:00	12-Nov-25	18:00	May be approved
637	RQ243831	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV AMRITSAR- JALANDHAR (PG) CKT-2		D	Non Auto mode during work at 400kv JALANDHAR - HAMIRPUR Line	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
638	RQ242659	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV RAPS_C(NP)- KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	10-Nov-2025	08:00	10-Nov-2025	18:00	Non Auto of 400 KV CHITTOR- KANKROLI(PG)	PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
639	RQ242885	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAWANA CCGTB(DTL)- BHIWANI(PG) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	10-Nov-2025	08:00	11-Nov-2025	20:00	Non-auto Mode of 400 KV Kabulpaur - Bhiwani T/L Ckt - 1, 400 KV Bhiwani (PG) - Bhiwani (BBMB) T/L Ckt- 1	PLANNED	Approved	10-Nov-25	08:00	11-Nov-25	20:00	Subject to real time grid condition and consent may be taken from DTL
640	RQ242721	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AJMER(RS)- AJMER(PG) (PG) CKT-2		D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP25- AP26	10-Nov-2025	08:00	12-Nov-2025	18:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	10-Nov-25	15:00	12-Nov-25	23:00	Max two line shutdown from both end/ may be given from 15:00Hrs
641	RQ242791	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAMNOLI(DV)- JHATIKARA(PG) (DTL) CKT-2		C	Isolator retrofitment work	10-Nov-2025	08:00	12-Nov-2025	18:00	Isolator retrofitment work	PLANNED	Rejected					s/d may be taken after commissioning of Khetri- Narela line
642	RQ243794	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV PATRAN(PATR)- KAITHAL(PG) (PATRAN) CKT-2		D	NON - AUTO MODE for OPGW repalcementy work at Ckt-II of Salal Kishanpur link	09-Nov-2025	09:00	09-Nov-2025	17:00	Under Construction head. Kindly Approve.	PLANNED	Approved	09-Nov-25	09:00	09-Nov-25	17:00	
643	RQ243793	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV PATRAN(PATR)- KAITHAL(PG) (PATRAN) CKT-1		D	Shutdown for damaged OPGW replacment work in 5 span	09-Nov-2025	09:00	09-Nov-2025	17:00	Under Construction head. Kindly Approve.	PLANNED	Approved	09-Nov-25	09:00	09-Nov-25	17:00	

644	RQ243823	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	A/R Non Auto Required during shutdown PATIALA-NALAGARH LINE-2	09-Nov-2025	09:00	09-Nov-2025	18:00		PLANNED	Approved	09-Nov-25	09:00	09-Nov-25	18:00	
645	RQ243705	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1		D	AMP of Line Equipment & Line Reactor	09-Nov-2025	09:00	09-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	09-Nov-25	09:00	09-Nov-25	17:00	
646	RQ243822	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	A/R Non Auto Required during shutdown of PATIALA-NALAGARH LINE-2	09-Nov-2025	09:00	09-Nov-2025	18:00		PLANNED	Approved	09-Nov-25	09:00	09-Nov-25	18:00	
647	RQ242810	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects	09-Nov-2025	08:00	10-Nov-2025	18:00	Non auto for 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Approved	09-Nov-25	08:00	10-Nov-25	18:00	
648	RQ242980	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-1		D	Non Auto-Mode for attending non shutdown nature defects	08-Nov-2025	09:00	16-Nov-2025	18:00	NON AUTO MODE	PLANNED	Approved	08-Nov-25	09:00	16-Nov-25	18:00	
649	RQ242981	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-2		D	Non Auto-Mode for attending non shutdown nature defects	08-Nov-2025	09:00	16-Nov-2025	18:00	NON AUTO MODE	PLANNED	Approved	08-Nov-25	09:00	16-Nov-25	18:00	
650	RQ242893	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHIWADI-GURGAON (PG) CKT-1		D	LINE EQUIPMENT AMP WORK	08-Nov-2025	08:00	11-Nov-2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Approved	08-Nov-25	08:00	11-Nov-25	18:00	
651	RQ242686	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For attending S/D nature defects	08-Nov-2025	08:00	08-Nov-2025	18:00	Non-auto required : Other parallel circuit 400 KV KANPUR-BALLABHGARH (PG) CKT-2	PLANNED	Approved	08-Nov-25	08:00	08-Nov-25	18:00	
652	RQ243699	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1		D	AMP works	07-Nov-2025	09:00	07-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	07-Nov-25	09:00	07-Nov-25	18:00	
653	RQ242743	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		C	CVT replacement work	07-Nov-2025	08:00	08-Nov-2025	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Approved	07-Nov-25	08:00	08-Nov-25	18:00	one day s/d may be allowed
654	RQ242832	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	07-Nov-2025	08:00	09-Nov-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	07-Nov-25	08:00	09-Nov-25	20:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
655	RQ242884	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	07-Nov-2025	08:00	08-Nov-2025	20:00	Non-auto Mode of 400 KV Bawana - Bhiwani T/L Ckt - 1	PLANNED	Approved	07-Nov-25	08:00	08-Nov-25	20:00	As per real time grid condition s/d may be allowed. Other ckt must be in service

656	RQ242948	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	Defect rectification work	07-Nov-2025	08:00	08-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	07-Nov-25	17:00	08-Nov-25	23:00	May be given from 17:00Hrs
657	RQ243828	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KURUKSHETRA(P G)- NAKODAR(PSG) (PG) CKT-1		D	Rectification of shutdwon nature defects	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
658	RQ242833	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA- SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	07-Nov-2025	08:00	09-Nov-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	07-Nov-25	08:00	09-Nov-25	20:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
659	RQ243829	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV JALANDHAR(PG)- DHANANSU(PS) (PG) CKT-1		D	Non Auto mode during work at 400kv Kurukshetra_Nakoda r Line	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
660	RQ242954	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KOTESWAR(TH)- KOTESHWAR(PG) (PG) CKT-2		D	Defect rectification work	07-Nov-2025	08:00	08-Nov-2025	18:00	Defect rectification work	PLANNED	Approved	07-Nov-25	08:00	08-Nov-25	18:00	
661	RQ242685	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANPUR- BALLABHGARH (PG) CKT-2		D	For attending S/D nature defects	07-Nov-2025	08:00	07-Nov-2025	18:00	Non-auto required : Other parallel circuit 400 KV KANPUR- BALLABHGARH (PG) CKT-3	PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
662	RQ242947	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	Defect rectification work	07-Nov-2025	08:00	08-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	07-Nov-25	17:00	08-Nov-25	23:00	May be given from 17:00Hrs
663	RQ242958	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHINMAL- ZERDA (PG) CKT-1		D	For SF6 Gas Quality Checks	06-Nov-2025	09:00	06-Nov-2025	18:00	For SF6 Gas Quality Checks	PLANNED	Approved	06-Nov-25	16:00	06-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC Approval
664	RQ242959	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHINMAL- KANKROLI (PG) CKT-1		D	For SF6 Gas Quality Checks	06-Nov-2025	09:00	06-Nov-2025	18:00	For SF6 Gas Quality Checks	PLANNED	Approved	06-Nov-25	16:00	06-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC Approval
665	RQ243795	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KISHENPUR- NEWWANPOH (PG) CKT-1		D	Rectification of S/D based defects of the line/	06-Nov-2025	09:00	06-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	06-Nov-25	09:00	06-Nov-25	18:00	
666	RQ242918	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1		D	for A/R relay installation work	06-Nov-2025	08:00	06-Nov-2025	18:00	for A/R relay installation work	PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
667	RQ242873	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAGHPAT- DEHRADUN (PG) CKT-1		D	For AMP of Line Bay	06-Nov-2025	08:00	06-Nov-2025	18:00	For AMP of Line Bay	PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
668	RQ242684	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANPUR- BALLABHGARH (PG) CKT-1		D	For attending S/D nature defects	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	

669	RQ242742	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	CVT replacement work	05-Nov-2025	08:00	06-Nov-2025	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Approved	05-Nov-25	08:00	06-Nov-25	18:00	one day s/d may be allowed
670	RQ242953	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	Defect rectification work	05-Nov-2025	08:00	06-Nov-2025	18:00	Defect rectification work	PLANNED	Approved	05-Nov-25	08:00	06-Nov-25	18:00	
671	RQ242946	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	Defect rectification work	05-Nov-2025	08:00	06-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	05-Nov-25	17:00	06-Nov-25	23:00	May be given from 17:00Hrs
672	RQ242945	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	Defect rectification work	05-Nov-2025	08:00	06-Nov-2025	18:00	Non auto of other charge ckt is required	PLANNED	Approved	05-Nov-25	17:00	06-Nov-25	23:00	May be given from 17:00Hrs
673	RQ242789	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		D	For Fire wall construction.	05-Nov-2025	08:00	07-Nov-2025	22:00	For Fire wall construction.	PLANNED	Approved	05-Nov-25	08:00	07-Nov-25	22:00	
674	RQ242655	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANKROLI-ZERDA (PG) CKT-1		C	Insulator replacement work	04-Nov-2025	08:00	14-Nov-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2	PLANNED	Approved	04-Nov-25	16:00	14-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 4300 MW in NR Export for D/C outage. Subjected to WRPC Approval
675	RQ242887	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	Non-auto mode for OPGW Defect Rectification Works	04-Nov-2025	08:00	04-Nov-2025	18:00	Non-auto mode for OPGW Defect Rectification Works	PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
676	RQ242656	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANKROLI-ZERDA (PG) CKT-2		C	Insulator replacement work	04-Nov-2025	08:00	14-Nov-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Approved	04-Nov-25	16:00	14-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 4300 MW in NR Export for D/C outage. Subjected to WRPC Approval
677	RQ242872	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1		D	For AMP of Line Bay	04-Nov-2025	08:00	04-Nov-2025	18:00	For AMP of Line Bay	PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
678	RQ242809	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Replacement of suspectie/defective insulator/ To attend shutdown nature defects	04-Nov-2025	08:00	08-Nov-2025	18:00	Non auto for 400 KV RAPS_C(NP)-CHITTORGARH (RS) (PG) CKT-1	PLANNED	Approved	04-Nov-25	08:00	08-Nov-25	18:00	
679	RQ242998	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1		D	For Relay Testing Work	04-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
680	RQ242647	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	for Amp works	03-Nov-2025	17:00	06-Nov-2025	23:00		PLANNED	Approved	03-Nov-25	17:00	06-Nov-25	23:00	May be given from 17:00Hrs
681	RQ242676	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2		D	line bay AMP work	03-Nov-2025	15:00	03-Nov-2025	23:00		PLANNED	Approved	03-Nov-25	17:00	03-Nov-25	23:00	May be given from 17:00Hrs

682	RQ243826	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	Rectification of shutdwon nature defects and installation of bird guard	03-Nov-2025	10:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	10:00	03-Nov-25	18:00	
683	RQ242849	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BASSI-SIKAR (PG) CKT-2		D	For overhead crossing of 400kV Bassi-Sikar by under construction 765kV Bhadla-III Sikar-II TL	03-Nov-2025	08:00	05-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	15:00	05-Nov-25	23:00	Max two line shutdown from both end/ may be given from 15:00Hrs
684	RQ242741	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	CVT replacement work	03-Nov-2025	08:00	04-Nov-2025	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Approved	03-Nov-25	08:00	04-Nov-25	18:00	one day s/d may be allowed
685	RQ242829	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	For OPGW replacement works between TN-49 to TN-50	03-Nov-2025	08:00	04-Nov-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	03-Nov-25	08:00	04-Nov-25	18:00	
686	RQ242828	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	For OPGW replacement works between TN-49 to TN-50	03-Nov-2025	08:00	04-Nov-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	03-Nov-25	08:00	04-Nov-25	18:00	
687	RQ243827	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	Non Auto mode during work at 400KV Chamera - Jalandhar Line CKT-1	03-Nov-2025	08:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	
688	RQ242831	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	03-Nov-2025	08:00	05-Nov-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	03-Nov-25	08:00	05-Nov-25	20:00	s/d may be allwed as per real time grid condition.
689	RQ242848	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BASSI-SIKAR (PG) CKT-1		D	For overhead crossing of 400kV Bassi-Sikar by under construction 765kV Bhadla-III Sikar-II TL	03-Nov-2025	08:00	05-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	15:00	05-Nov-25	23:00	Max two line shutdown from both end/ may be given from 15:00Hrs
690	RQ242997	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHIWANI-JIND (PG) CKT-1		D	For Relay Testing Work	03-Nov-2025	08:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	
691	RQ242830	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV NEEMRANA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	03-Nov-2025	08:00	05-Nov-2025	20:00	Over Head Power Line crossing work	PLANNED	Rejected					Duplicate entry
692	RQ242728	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHIWADI-HISSAR (PG) CKT-1		D	FOR LINE BAY AMP WORK AT HISAR END	02-Nov-2025	09:00	02-Nov-2025	18:00		PLANNED	Approved	02-Nov-25	09:00	02-Nov-25	18:00	
693	RQ243002	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	02-Nov-2025	08:00	09-Nov-2025	19:00	8A/0 to 9/0	PLANNED	Approved	02-Nov-25	08:00	09-Nov-25	19:00	Non-Auto mode may be allowed subject to consent from Delhi
694	RQ243001	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	02-Nov-2025	08:00	09-Nov-2025	19:00	8A/0 to 9/0	PLANNED	Approved	02-Nov-25	08:00	09-Nov-25	19:00	Non-Auto mode may be allowed subject to consent from Delhi
695	RQ242675	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1		D	line bay AMP work	01-Nov-2025	15:00	01-Nov-2025	23:00		PLANNED	Approved	01-Nov-25	17:00	01-Nov-25	23:00	May be given from 17:00Hrs

696	RQ242726	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	FOR ISOLATOR RETROFITMENT OF MAIN, TIE & LINE BAY AT BHIWANI(BBMB) IN ADD CAP	01-Nov-2025	09:00	09-Nov-2025	18:00	Other Ckt(400 KV BHIWANI(PG)-BHIWANI(BB) (PG) on same Tower at bhiwani BBMB) shall be in NON auto mode	PLANNED	Approved	01-Nov-25	09:00	09-Nov-25	18:00	S/d may be allowed as per real time grid condition subject to consent from BBMB
697	RQ243825	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	A/R Non Auto Required for OPEG works	01-Nov-2025	09:00	30-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	09:00	30-Nov-25	18:00	
698	RQ243824	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1		D	A/R Non Auto Required for OPEG works	01-Nov-2025	09:00	30-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	09:00	30-Nov-25	18:00	
699	RQ242983	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV NEEMRANA-MANESAR (PG) CKT-2		C	Diversion work of HORC (HRIDC) diversion work at TN9-10	01-Nov-2025	09:00	16-Nov-2025	18:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after receiving confirmation from HRIDC
700	RQ242982	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV NEEMRANA-MANESAR (PG) CKT-1		C	Diversion work of HORC (HRIDC) diversion work at TN9-10	01-Nov-2025	09:00	16-Nov-2025	18:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after receiving confirmation from HRIDC
701	RQ242657	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANKROLI-ZERDA (PG) CKT-1		C	Conductor replacement work in between location no 491-492	01-Nov-2025	08:00	03-Nov-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2	PLANNED	Approved	01-Nov-25	16:00	03-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 4300 MW in NR Export for D/C outage. Subjected to WRPC Approval
702	RQ242823	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For OPGW replacement works from TN-48 to TN-47 and TN-55 to TN-57	01-Nov-2025	08:00	02-Nov-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Nov-25	08:00	02-Nov-25	18:00	Non-Auto mode may be allowed subject to consent from Delhi
703	RQ243781	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	SD required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II-	01-Nov-2025	08:00	30-Nov-2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Rejected					May be given subject to real time grid conditions & NHPC consent/One circuit shutdown from both end at a time/
704	RQ243782	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	AR in Non auto mode required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II-	01-Nov-2025	08:00	30-Nov-2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	
705	RQ242784	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		C	for jack Bus replacement	01-Nov-2025	08:00	04-Nov-2025	22:00	For jack Bus replacement	PLANNED	Approved	01-Nov-25	08:00	04-Nov-25	22:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
706	RQ242846	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-1		D	NON AUTO MODE FOR PID TESTING	01-Nov-2025	08:00	30-Nov-2025	18:00	NON AUTO MODE FOR PID TESTING	PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	

707	RQ242787	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA-BALLABHGARH (PG) CKT-1		C	for jack Bus replacement	01-Nov-2025	08:00	04-Nov-2025	22:00	For jack Bus replacement	PLANNED	Approved	01-Nov-25	08:00	04-Nov-25	22:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
708	RQ242814	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Nov-2025	08:00	30-Nov-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	
709	RQ242658	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KANKROLI-ZERDA (PG) CKT-2		C	Conductor replacement work in between location no 491-492	01-Nov-2025	08:00	03-Nov-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Approved	01-Nov-25	16:00	03-Nov-25	23:00	To be availed from 16:00 hrs. ATC Curtailment of 4300 MW in NR Export for D/C outage. Subjected to WRPC Approval
710	RQ242821	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Nov-2025	08:00	30-Nov-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	
711	RQ242818	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU-SA_TL) CKT-2		D	For OPGW installation works under 'OPGW-01' Package	01-Nov-2025	08:00	30-Nov-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	
712	RQ242820	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Nov-2025	08:00	30-Nov-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	
713	RQ242788	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	for jack Bus replacement	01-Nov-2025	08:00	04-Nov-2025	22:00	For jack Bus replacement	PLANNED	Approved	01-Nov-25	08:00	04-Nov-25	22:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
714	RQ242785	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		C	for jack Bus replacement	01-Nov-2025	08:00	04-Nov-2025	22:15	For jack Bus replacement	PLANNED	Approved	01-Nov-25	08:00	04-Nov-25	22:15	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
715	RQ242927	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV HEERAPURA-HINDAUN (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Nov-2025	08:00	03-Nov-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Nov-25	15:00	03-Nov-25	23:00	As per real time grid condition. s/d may be allowed from 15: hrs
716	RQ242822	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For OPGW replacement works from TN-48 to TN-47 and TN-55 to TN-57	01-Nov-2025	08:00	02-Nov-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Nov-25	08:00	02-Nov-25	18:00	Non-Auto mode may be allowed subject to consent from Delhi

717	RQ242819	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Nov-2025	08:00	30-Nov-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	
718	RQ242786	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV BALLABHGARH-GURGAON (PG) CKT-1		C	for jack Bus replacement	01-Nov-2025	08:00	04-Nov-2025	22:00	For jack Bus replacement	PLANNED	Approved	01-Nov-25	08:00	04-Nov-25	22:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
719	RQ242824	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01-Nov-2025	08:00	28-Nov-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Nov-25	08:00	28-Nov-25	18:00	
720	RQ242847	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA-SIKAR (PG) CKT-2		D	NON AUTO MODE FOR PID TESTING	01-Nov-2025	08:00	30-Nov-2025	18:00	NON AUTO MODE FOR PID TESTING	PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	
721	RQ242925	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Nov-2025	08:00	03-Nov-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Nov-25	15:00	03-Nov-25	23:00	May be explored by taking AR off, If not possible then S/d may be allowed from 15:00 hrs to 23:00 hrs
722	RQ242926	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Nov-2025	08:00	03-Nov-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Nov-25	15:00	03-Nov-25	23:00	May be explored by taking AR off, If not possible then S/d may be allowed from 15:00 hrs to 23:00 hrs
723	RQ242817	OCC_236	cpcc1_sd	AC TRANSMISSION	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_Dausa_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Nov-2025	08:00	30-Nov-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	
724	RQ243783	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2025	07:00	30-Nov-2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Approved	01-Nov-25	07:00	30-Nov-25	18:00	
725	RQ243789	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works for 400kV Kurukshetra (PG)-Dhananshu(PSTCL) T/L . Required for safety precaution.	01-Nov-2025	07:00	30-Nov-2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Approved	01-Nov-25	07:00	30-Nov-25	18:00	

726	RQ243786	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2025	07:00	30-Nov-2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Approved	01-Nov-25	07:00	30-Nov-25	18:00	
727	RQ243790	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	NON - AUTO MODE required for OPGW installation works for 400kV Kurukshetra (PG)-Dhananshu(PSTCL) T/L . Required for safety precaution.	01-Nov-2025	07:00	30-Nov-2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Approved	01-Nov-25	07:00	30-Nov-25	18:00	
728	RQ243785	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2025	07:00	30-Nov-2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Approved	01-Nov-25	07:00	30-Nov-25	18:00	
729	RQ243788	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2025	07:00	30-Nov-2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Approved	01-Nov-25	07:00	30-Nov-25	18:00	
730	RQ243787	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2025	07:00	30-Nov-2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Approved	01-Nov-25	07:00	30-Nov-25	18:00	
731	RQ243784	OCC_236	cpcc2_sd	AC TRANSMISSION	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2025	07:00	30-Nov-2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Approved	01-Nov-25	07:00	30-Nov-25	18:00	
732	RQ242602	OCC_236	stuup_sd	AC TRANSMISSION	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-PTPS-II LINE FOR BY MAINTENANCE AND CT TAN DELTA TESTING	28-Nov-2025	10:00	29-Nov-2025	17:00		PLANNED	Approved	28-Nov-25	10:00	29-Nov-25	17:00	S/d may be allowed subject to real time grid condition and other ckt. Must be available in service
733	RQ242399	OCC_236	stuup_sd	AC TRANSMISSION	400 KV JAUNPUR - OBRA_C_TPS (UP) CKT-1	UPPTCL	C	Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	27-Nov-2025	08:00	28-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	08:00	28-Nov-25	18:00	As per real time grid condition s/d may be allowed. Other ckt must be in service at both ends.
734	RQ243061	OCC_236	stuup_sd	AC TRANSMISSION	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	25-Nov-2025	10:00	25-Nov-2025	16:00		PLANNED	Approved	25-Nov-25	10:00	25-Nov-25	16:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
735	RQ242398	OCC_236	stuup_sd	AC TRANSMISSION	400 KV JAUNPUR - OBRA_B (UP) CKT-1	UPPTCL	D	* Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	25-Nov-2025	08:00	26-Nov-2025	18:00		PLANNED	Approved	25-Nov-25	08:00	26-Nov-25	18:00	
736	RQ242402	OCC_236	stuup_sd	AC TRANSMISSION	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	shutdown required for routine maintenance work of sad line	25-Nov-2025	08:00	30-Nov-2025	17:00		PLANNED	Approved	25-Nov-25	08:00	30-Nov-25	17:00	S/d may be given on daily basis. Subject to V. Prayag-Muzaffar Nagar line must be in service

737	RQ242393	OCC_236	stuup_sd	AC TRANSMISSION	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	* S/D OF 400KV ORAI MAINPURI 2ND CKT FOR PREVENTIVE MAINTENANCE. SUPPLY WILL NOT BE DISTURBED AS ALL SUPPLY WILL BE FED FROM	22-Nov-2025	09:30	03-Dec-2025	17:30		PLANNED	Approved	22-Nov-25	09:30	03-Dec-25	17:30	
738	RQ242406	OCC_236	stuup_sd	AC TRANSMISSION	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	* Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	21-Nov-2025	08:00	23-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	08:00	23-Nov-25	18:00	
739	RQ243062	OCC_236	stuup_sd	AC TRANSMISSION	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	20-Nov-2025	10:00	20-Nov-2025	16:00		PLANNED	Approved	20-Nov-25	10:00	20-Nov-25	16:00	S/d may be given as per real time grid condition.
740	RQ242611	OCC_236	stuup_sd	AC TRANSMISSION	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	SHUTDOWN OF 400KV PANKI - REWA ROAD LINE FOR RLA TESTING OF 50 MVAR >X LINE REACTOR AND CT TAN DELTA TESTING	20-Nov-2025	10:00	20-Nov-2025	17:00		PLANNED	Approved	20-Nov-25	10:00	20-Nov-25	17:00	S/d may be allowed subject to real time grid condition and other ckt. Must be available in service
741	RQ242623	OCC_236	stuup_sd	AC TRANSMISSION	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	C	Annual Maintenance and Testing work	19-Nov-2025	10:00	19-Nov-2025	17:00		PLANNED	Approved	19-Nov-25	10:00	19-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other ckt must be in service at both ends.
742	RQ243108	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	19-Nov-2025	07:00	21-Nov-2025	19:00		PLANNED	Approved	19-Nov-25	07:00	21-Nov-25	19:00	
743	RQ242605	OCC_236	stuup_sd	AC TRANSMISSION	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR RLA TESTINGB OF 50 MVAR LINE REACTOR AND CT TAN DELTA TESTING	18-Nov-2025	10:00	19-Nov-2025	17:00		PLANNED	Approved	18-Nov-25	10:00	19-Nov-25	17:00	S/d may be allowed subject to real time grid condition and other ckt. Must be available in service
744	RQ242404	OCC_236	stuup_sd	AC TRANSMISSION	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	18-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	20-Nov-25	18:00	
745	RQ242397	OCC_236	stuup_sd	AC TRANSMISSION	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* SHUTDOWN SHALL BE TAKEN FOR ROUTINE MAINTENANCE AND DISC CLEANING WORK.	17-Nov-2025	09:00	30-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	09:00	30-Nov-25	18:00	
746	RQ242403	OCC_236	stuup_sd	AC TRANSMISSION	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	* SHUTDOWN REQUIRED ROUTINE MAINTENANCE WORK OF SAD LINE	17-Nov-2025	08:00	23-Nov-2025	17:00		PLANNED	Approved	17-Nov-25	08:00	23-Nov-25	17:00	S/d may be given on daily basis. Subject to V. Prayag-Alaknanda line must be in service

747	RQ242430	OCC_236	stuup_sd	AC TRANSMISSION	400 KV HARDUAGANJ - ALIGARH (UP) CKT-1	UPPTCL	D	for jumper tightening and insulator cleaning	15-Nov-2025	10:00	16-Nov-2025	18:00			PLANNED	Approved	15-Nov-25	10:00	16-Nov-25	18:00	
748	RQ242630	OCC_236	stuup_sd	AC TRANSMISSION	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* Shutdown is required for measuring of Timing and Contact Resistance of Circuit Breaker.	14-Nov-2025	10:00	14-Nov-2025	17:00			PLANNED	Approved	14-Nov-25	10:00	14-Nov-25	17:00	S/d may be allowed subject to real time grid condition and other ckt. Must be available in service
749	RQ243026	OCC_236	stuup_sd	AC TRANSMISSION	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown is required for measuring of Timing and Contact Resistance of Circuit Breaker.	13-Nov-2025	10:00	13-Nov-2025	16:00			PLANNED	Approved	13-Nov-25	10:00	13-Nov-25	16:00	
750	RQ243228	OCC_236	stuup_sd	AC TRANSMISSION	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	Stringing activity of crossing span between AP 49 - AP 49A of 400 kV D/C Jalpura -Khurja Transmiision line of TP JKJPTL	13-Nov-2025	07:00	14-Nov-2025	19:00			PLANNED	Approved	13-Nov-25	07:00	14-Nov-25	19:00	
751	RQ243043	OCC_236	stuup_sd	AC TRANSMISSION	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* Shutdown is required for measuring of Timing and Contact Resistance of Circuit Breaker.	12-Nov-2025	10:00	12-Nov-2025	16:00			PLANNED	Approved	12-Nov-25	10:00	12-Nov-25	16:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
752	RQ243249	OCC_236	stuup_sd	AC TRANSMISSION	400 KV ANPARA_B(UPUN)-SARNATH(UP) CKT-2	UPPTCL	D	Annual maitenance	12-Nov-2025	08:00	13-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	08:00	13-Nov-25	18:00	
753	RQ242407	OCC_236	stuup_sd	AC TRANSMISSION	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	12-Nov-2025	08:00	16-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	08:00	16-Nov-25	18:00	
754	RQ243042	OCC_236	stuup_sd	AC TRANSMISSION	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown is required for measuring of Timing and Contact Resistance of Circuit Breaker.	11-Nov-2025	10:00	11-Nov-2025	16:00			PLANNED	Approved	11-Nov-25	10:00	11-Nov-25	16:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
755	RQ242435	OCC_236	stuup_sd	AC TRANSMISSION	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	for routine maintenance work	11-Nov-2025	09:00	15-Nov-2025	19:00			PLANNED	Approved	11-Nov-25	09:00	15-Nov-25	19:00	
756	RQ242392	OCC_236	stuup_sd	AC TRANSMISSION	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	* S/D OF 400KV ORAI MAINPURI 1ST CKT FOR PREVENTIVE MAINTENANCE. SUPPLY WILL NOT BE DISTURBED AS ALL LOAD WILL BE FED FROM 4	10-Nov-2025	09:30	20-Nov-2025	17:30			PLANNED	Approved	10-Nov-25	09:30	20-Nov-25	17:30	

757	RQ242429	OCC_236	stuup_sd	AC TRANSMISSION	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* planned shut down is being applied for jumper tightening, lopping chopping of trees branches, bird nest removing and other m	10-Nov-2025	09:00	11-Nov-2025	17:00		PLANNED	Approved	10-Nov-25	09:00	11-Nov-25	17:00	
758	RQ243109	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	09-Nov-2025	07:00	12-Nov-2025	19:00		PLANNED	Approved	09-Nov-25	07:00	12-Nov-25	19:00	
759	RQ243354	OCC_236	stuup_sd	AC TRANSMISSION	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	Disc Insulator Cleaning by Line maintenance team.	08-Nov-2025	10:00	10-Nov-2025	17:00	No supply disturbance at 400 KV S/S Banda, Load shifted by 400 Kv Rewa- Road-Banda Ckt-I during above s/d.	PLANNED	Approved	08-Nov-25	10:00	10-Nov-25	17:00	
760	RQ242405	OCC_236	stuup_sd	AC TRANSMISSION	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	08-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	08-Nov-25	08:00	11-Nov-25	18:00	
761	RQ242380	OCC_236	stuup_sd	AC TRANSMISSION	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	SHUT DOWN OF 400 KV AZAMGARH-GORAKHPUR LINE FOR ROUTINE TESTING AND MAINTENANCE WORK.	07-Nov-2025	10:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	10:00	07-Nov-25	18:00	
762	RQ242620	OCC_236	stuup_sd	AC TRANSMISSION	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* shutdown of 400kv panki- unnao line for protection testing bay maintenance.	07-Nov-2025	10:00	08-Nov-2025	17:00		PLANNED	Approved					May be clubed with Sr. No. 748
763	RQ243252	OCC_236	stuup_sd	AC TRANSMISSION	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Annual maintenance	07-Nov-2025	08:00	08-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	08-Nov-25	18:00	
764	RQ242453	OCC_236	stuup_sd	AC TRANSMISSION	400 KV ALIGARH-SHAMLI (UP) CKT-1	UPPTCL	D	* For routine maintenance works of line such as jumper tightening, bird nest removal and lopping chopping of trees i	06-Nov-2025	10:00	08-Nov-2025	17:00		PLANNED	Approved	06-Nov-25	10:00	08-Nov-25	17:00	
765	RQ242379	OCC_236	stuup_sd	AC TRANSMISSION	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Polymer cleaning and other Maintenance Work	06-Nov-2025	09:00	10-Nov-2025	20:00		PLANNED	Approved	06-Nov-25	09:00	10-Nov-25	20:00	
766	RQ243223	OCC_236	stuup_sd	AC TRANSMISSION	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Stringing activity of crossing span between AP38A/0 - AP39/0 of 400 kV D/C Jalpura -Khurja Transmiision line of TP JKJPTL	06-Nov-2025	07:00	07-Nov-2025	19:00		PLANNED	Approved	06-Nov-25	07:00	07-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend

767	RQ243224	OCC_236	stuup_sd	AC TRANSMISSION	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2	UPPTCL	D	Stringing activity of crossing span between AP38A/0 - AP39/0 of 400 kV D/C Jalpura -Khurja Transmiision line of TP JKJPTL	06-Nov-2025	07:00	07-Nov-2025	19:00		PLANNED	Approved	06-Nov-25	07:00	07-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend
768	RQ243353	OCC_236	stuup_sd	AC TRANSMISSION	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	Disc Insulator Cleaning by Line maintenance team.	05-Nov-2025	10:00	07-Nov-2025	17:00	No supply disturbance as 400 KV S/S Banda Load shifted by 400 Kv Rewa- Road-Banda Ckt-II during above s/d.	PLANNED	Approved	05-Nov-25	10:00	07-Nov-25	17:00	
769	RQ242394	OCC_236	stuup_sd	AC TRANSMISSION	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	* SHUTDOWN SHALL BE TAKEN TO GET REPAIR/FABRICATION OF BEND TOWER PEAK AT TOWER LOCATION NO.55. PREVIOUSLY SHUTDOWN WAS APPR	04-Nov-2025	09:00	05-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	09:00	05-Nov-25	18:00	
770	RQ242395	OCC_236	stuup_sd	AC TRANSMISSION	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	* SHUTDOWN SHALL BE TAKEN TO GET REPAIR/FABRICATION OF BEND TOWER PEAK AT TOWER LOCATION NO.55	04-Nov-2025	09:00	05-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	09:00	05-Nov-25	18:00	
771	RQ242382	OCC_236	stuup_sd	AC TRANSMISSION	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	04-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	07-Nov-25	18:00	
772	RQ242400	OCC_236	stuup_sd	AC TRANSMISSION	400 KV SHAMLI(UP)-KHURJA STPP (TH) (UP) CKT-1	UPPTCL	D	* For routine maintenance works of line such as jumper tightening, bird nest removal and lopping and chopping of trees in th	03-Nov-2025	10:00	05-Nov-2025	17:00		PLANNED	Approved	03-Nov-25	10:00	05-Nov-25	17:00	
773	RQ242603	OCC_236	stuup_sd	AC TRANSMISSION	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	C	* shut down of400kv panki-panki tps-1 line for protection testing bay maintenance.	03-Nov-2025	10:00	05-Nov-2025	17:00		PLANNED	Approved	03-Nov-25	10:00	05-Nov-25	17:00	S/d may be allowed subject to real time grid condition and other ckt. Must be available in service

774	RQ243357	OCC_236	stuup_sd	AC TRANSMISSION	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-1	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE 400KV LINE WILL REMAIN UNDER SHUTDOWN	03-Nov-2025	10:00	07-Nov-2025	22:00	DURING THE SHUTDOWN PERIOD THE 400KV SEC-123 NOIDA WILL GET THE POWER FROM 400KV INDIRAPURAM WUPPTCL AND 400KV AHTAUR WUPPTCL SUBSTATIONS.	PLANNED	Approved	03-Nov-25	10:00	07-Nov-25	22:00	S/d may be given as per real time grid condition.
775	RQ243432	OCC_236	stuup_sd	AC TRANSMISSION	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	C	For height raising work at national highway	03-Nov-2025	10:00	17-Nov-2025	17:00		PLANNED	Approved	14-Oct-25	10:00	17-Oct-25	17:00	Subject to submission of statutory clearances
776	RQ243358	OCC_236	stuup_sd	AC TRANSMISSION	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-2	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE 400KV LINE WILL REMAIN UNDER SHUTDOWN	03-Nov-2025	10:00	07-Nov-2025	22:00	THIS LINE IS UNDER SHUTDOWN SINCE MARCH-2023 AND HENCE NOT FEEDING THE DESIRED TO 400KV SEC-123 NOIDA SUBSTATION.	PLANNED	Approved	03-Nov-25	10:00	07-Nov-25	22:00	As per real time grid condition. Other Ckt must be in service.
777	RQ243435	OCC_236	stuup_sd	AC TRANSMISSION	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	for routine maintenance work	03-Nov-2025	09:00	04-Nov-2025	19:00		PLANNED	Approved	03-Nov-25	09:00	04-Nov-25	19:00	
778	RQ242396	OCC_236	stuup_sd	AC TRANSMISSION	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	* SHUTDOWN SHALL BE TAKEN FOR ROUTINE MAINTENANCE AND DISC CLEANING WORK.	03-Nov-2025	09:00	16-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	09:00	16-Nov-25	18:00	
779	RQ243190	OCC_236	stuup_sd	AC TRANSMISSION	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	jumper tightening, disc cleaning & maintenance work	03-Nov-2025	08:00	12-Nov-2025	16:00		PLANNED	Approved	03-Nov-25	08:00	12-Nov-25	16:00	
780	RQ243076	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV SAMBHAL_PRSTL-BADAUNE (UP) CKT-1	UPPTCL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	03-Nov-2025	07:00	04-Nov-2025	19:00		PLANNED	Approved	03-Nov-25	07:00	04-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend subject to UP consent
781	RQ243077	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV SAMBHAL_PRSTL-BADAUNE (UP) CKT-2	UPPTCL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	03-Nov-2025	07:00	04-Nov-2025	19:00		PLANNED	Approved	03-Nov-25	07:00	04-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend subject to UP consent
782	RQ243189	OCC_236	stuup_sd	AC TRANSMISSION	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For Preventive Maintenance works. N affected, maintained through 400KV Unnao Ckt-I	02-Nov-2025	10:00	02-Nov-2025	17:00		PLANNED	Approved	02-Nov-25	10:00	02-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other ckt must be in service

783	RQ242401	OCC_236	stuup_sd	AC TRANSMISSION	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	for jumper tighting and insulator cleaning	01-Nov-2025	10:00	03-Nov-2025	18:00			PLANNED	Approved	01-Nov-25	10:00	03-Nov-25	18:00	
784	RQ243188	OCC_236	stuup_sd	AC TRANSMISSION	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	0 For Preventive Maintenance works. N affected, maintained through 400KV Unnao Ckt-II	01-Nov-2025	08:00	01-Nov-2025	17:00			PLANNED	Approved	01-Nov-25	08:00	01-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
785	RQ243891	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28-Nov-2025	08:00	28-Nov-2025	18:00			PLANNED	Approved	28-Nov-25	08:00	28-Nov-25	18:00	
786	RQ243889	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 141 to 175.	27-Nov-2025	08:00	27-Nov-2025	18:00			PLANNED	Approved	27-Nov-25	08:00	27-Nov-25	18:00	
787	RQ243886	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Jumper tightning and Insulator Cleaning	26-Nov-2025	08:00	28-Nov-2025	18:00			PLANNED	Approved	26-Nov-25	08:00	28-Nov-25	18:00	
788	RQ243885	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24-Nov-2025	08:00	24-Nov-2025	18:00			PLANNED	Approved	24-Nov-25	08:00	24-Nov-25	18:00	
789	RQ243883	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21-Nov-2025	08:00	21-Nov-2025	18:00			PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
790	RQ243880	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 199 to 169.	18-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
791	RQ243879	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
792	RQ243877	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightining of dead end towers and tree trimming etc.	17-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	08:00	18-Nov-25	18:00	
793	RQ243868	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General maintenance	14-Nov-2025	08:00	14-Nov-2025	18:00			PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	

794	RQ243872	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14-Nov-2025	08:00	14-Nov-2025	18:00			PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
795	RQ243992	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV TALWANDI SABOO(PSG)- DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightining of dead end towers and tree trimming etc.	14-Nov-2025	08:00	14-Nov-2025	18:00			PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
796	RQ243866	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV MUKTSAR- MAKHU (PS) CKT- 2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 236 to 200.	11-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
797	RQ243860	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV MUKTSAR- MAKHU (PS) CKT- 2	PSTCL	D	General maintenance	11-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
798	RQ243863	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
799	RQ243853	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV NAKODAR(PSG)- MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07-Nov-2025	08:00	07-Nov-2025	18:00			PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
800	RQ243851	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV TALWANDI SABOO(PSG)- MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General maintenance	07-Nov-2025	08:00	07-Nov-2025	18:00			PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
801	RQ243850	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV BEHMAN JASSA SINGH (PS)- MOGA(PG) (PSTCL) CKT-1	PSTCL	D	Jumper tightning and Insulator Cleaning	06-Nov-2025	08:00	07-Nov-2025	18:00			PLANNED	Approved	06-Nov-25	08:00	07-Nov-25	18:00	
802	RQ243848	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV MUKTSAR- MAKHU (PS) CKT- 1	PSTCL	D	General maintenance	04-Nov-2025	08:00	04-Nov-2025	18:00			PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
803	RQ243844	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV NAKODAR(PSG)- MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03-Nov-2025	08:00	03-Nov-2025	18:00			PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	
804	RQ243846	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV RAJPURA- DHURI (PS) CKT-1	PSTCL	D	Annual maintenance and Protection testing of line equipments. (Jumper Checking /Tightining nut-bolt of dead end towers.)	03-Nov-2025	08:00	04-Nov-2025	18:00			PLANNED	Approved	03-Nov-25	08:00	04-Nov-25	18:00	
805	RQ243843	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV BEHMAN JASSA SINGH (PS)- MOGA(PG) (PSTCL) CKT-1	PSTCL	D	Jumper tightning and Insulator Cleaning	03-Nov-2025	08:00	04-Nov-2025	18:00			PLANNED	Approved	03-Nov-25	08:00	04-Nov-25	18:00	

806	RQ243067	OCC_236	stuup_sd	AC TRANSMISSION	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	PLC of 400 kv D/c (Quad moose) Tanda-Gonda T/L of SEUPPTCL	28-Nov-2025	08:00	29-Nov-2025	18:00			PLANNED	Approved	28-Nov-25	08:00	29-Nov-25	18:00	
807	RQ243069	OCC_236	stuup_sd	AC TRANSMISSION	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	PLC of 400 kv D/c (Quad moose) Tanda-Gonda T/L of SEUPPTCL	28-Nov-2025	08:00	29-Nov-2025	18:00			PLANNED	Approved	28-Nov-25	08:00	29-Nov-25	18:00	
808	RQ243368	OCC_236	stuup_sd	AC TRANSMISSION	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Planned shutdown required for Bay Equipment Maintenance and Testing of 400KV Lucknow(PG) Bay at 400KV S/S Sarojini Nagar, Lucknow . During shutdown period supply not affected	22-Nov-2025	09:00	22-Nov-2025	18:00			PLANNED	Approved	22-Nov-25	09:00	22-Nov-25	18:00	
809	RQ243039	OCC_236	stuup_sd	AC TRANSMISSION	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	C	* Shutdown is required for measuring Timing and Contact Resistance of Circuit Breaker.	19-Nov-2025	10:00	19-Nov-2025	17:00			PLANNED	Approved	19-Nov-25	10:00	19-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
810	RQ243038	OCC_236	stuup_sd	AC TRANSMISSION	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	C	* Shutdown is required for measuring Timing and Contact Resistance of Circuit Breaker.	18-Nov-2025	10:00	18-Nov-2025	17:00			PLANNED	Approved	18-Nov-25	10:00	18-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
811	RQ243091	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	18-Nov-2025	07:00	19-Nov-2025	19:00			PLANNED	Approved	18-Nov-25	07:00	19-Nov-25	19:00	
812	RQ243429	OCC_236	stuup_sd	AC TRANSMISSION	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Jumper Tightenning & other maintenance work	17-Nov-2025	10:00	18-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	10:00	18-Nov-25	18:00	
813	RQ243210	OCC_236	stuup_sd	AC TRANSMISSION	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	C	Routine testing and maintenance work	11-Nov-2025	10:00	11-Nov-2025	16:00			PLANNED	Approved	11-Nov-25	10:00	11-Nov-25	16:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
814	RQ243248	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AR off Permission for PID testing	08-Nov-2025	08:00	08-Nov-2025	18:00			PLANNED	Approved	08-Nov-25	08:00	08-Nov-25	18:00	
815	RQ243350	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	D	LBB RELAY RETROFITMENT WORK AT MORADABAD(UP) END.	07-Nov-2025	08:00	07-Nov-2025	18:00			PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	

816	RQ242505	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV JAISALMER(RS)-CORNEIGHT PARKS PVT. LIMITED (CORNEIGHT PARKS PVT. LIMITED) CKT-1	CORNEIGHT PARKS PVT. LIMITED	C	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	26-Nov-2025	17:00	27-Nov-2025	02:00			PLANNED	Approved	26-Nov-25	17:00	27-Nov-25	02:00	
817	RQ242345	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	26-Nov-2025	08:00	28-Nov-2025	18:00			PLANNED	Approved	26-Nov-25	17:00	28-Nov-25	23:00	May be given from 17:00Hrs
818	RQ242349	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Yearly and Quarterly Maintenance work	25-Nov-2025	08:00	25-Nov-2025	18:00			PLANNED	Approved	25-Nov-25	08:00	25-Nov-25	18:00	
819	RQ242516	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Replacement work of damaged isolators.	25-Nov-2025	08:00	26-Nov-2025	18:00			PLANNED	Approved	25-Nov-25	08:00	26-Nov-25	18:00	
820	RQ242510	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	24-Nov-2025	17:00	25-Nov-2025	02:00			PLANNED	Approved	24-Nov-25	17:00	25-Nov-25	02:00	As per real time grid condition s/d may be allowed on daily basis. During s/d period Other ckt must be in service
821	RQ242351	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Yearly and Quarterly Maintenance work	24-Nov-2025	08:00	24-Nov-2025	18:00			PLANNED	Approved	24-Nov-25	08:00	24-Nov-25	18:00	
822	RQ242344	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	23-Nov-2025	08:00	25-Nov-2025	18:00			PLANNED	Approved	23-Nov-25	17:00	25-Nov-25	23:00	May be given from 17:00Hrs
823	RQ242515	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Replacement work of damaged isolators.	22-Nov-2025	08:00	23-Nov-2025	18:00			PLANNED	Approved	22-Nov-25	08:00	23-Nov-25	18:00	
824	RQ242509	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	21-Nov-2025	17:00	22-Nov-2025	02:00			PLANNED	Approved	21-Nov-25	17:00	22-Nov-25	02:00	As per real time grid condition s/d may be allowed on daily basis. During s/d period Other ckt must be in service
825	RQ242522	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	(Both end shutdown) for Quarterly Preventive Maintenance and testing work.	21-Nov-2025	08:00	21-Nov-2025	18:00			PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
826	RQ242508	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	C	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	20-Nov-2025	17:00	21-Nov-2025	02:00			PLANNED	Approved	20-Nov-25	17:00	21-Nov-25	02:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
827	RQ242387	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Line Maintenance work at 400KV GSS, Bhadla	20-Nov-2025	16:00	21-Nov-2025	23:00			PLANNED	Approved	20-Nov-25	17:00	21-Nov-25	23:00	May be given from 17:00Hrs

828	RQ242388	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Line Maintenance work at 400KV GSS, Bhadla	20-Nov-2025	16:00	21-Nov-2025	23:00		PLANNED	Approved	20-Nov-25	17:00	21-Nov-25	23:00	May be given from 17:00Hrs
829	RQ242519	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of Bay equipments	20-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
830	RQ242364	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Yearly and Quarterly Maintenance work	20-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
831	RQ242507	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	C	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	19-Nov-2025	17:00	20-Nov-2025	02:00		PLANNED	Approved	19-Nov-25	17:00	20-Nov-25	02:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
832	RQ242523	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	(Both end shutdown) Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. Alongwith line reactor at Jodhpur end (02 DAYS continue basis)	18-Nov-2025	08:00	19-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	17:00	19-Nov-25	23:00	S/d may be allowed on daily basis from 17:00 hrs
833	RQ242513	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Alongwith line reactor at Jodhpur end for Quarterly Preventive Maintenance and testing work.	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
834	RQ242567	OCC_236	sterlite_sd	AC TRANSMISSION	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	For commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (F3BTL AP3 to AP4)	15-Nov-2025	09:00	24-Nov-2025	18:00	A/R OFF Required	PLANNED	Approved	15-Nov-25	09:00	24-Nov-25	18:00	
835	RQ242342	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	"SD Defects Rectification & Hardware Correction & Tightening Work"	15-Nov-2025	08:00	16-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	17:00	16-Nov-25	23:00	May be given from 17:00Hrs
836	RQ242503	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	For Auto Recloser Testing By MPT&S Wing	15-Nov-2025	08:00	15-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	08:00	15-Nov-25	18:00	
837	RQ242354	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	14-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
838	RQ242511	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	SHutdown is required at both end for For Auto Recloser Testing By MPT&S Wing	13-Nov-2025	08:00	13-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
839	RQ242343	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	"SD Defects Rectification & Hardware Correction & Tightening Work"	12-Nov-2025	08:00	13-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	08:00	13-Nov-25	18:00	

840	RQ242353	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	10-Nov-2025	08:00	10-Nov-2025	18:00			PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
841	RQ242512	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	For Auto Reclouser Testing By MPT&S Wing	10-Nov-2025	08:00	10-Nov-2025	18:00			PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
842	RQ242475	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	C	Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLIN/21.41) (Deposit work of NHAI- Supervision by RVPN)	10-Nov-2025	08:00	15-Nov-2025	18:00			PLANNED	Approved	10-Nov-25	08:00	15-Nov-25	18:00	Subject to one unit of kalisindh under outage.
843	RQ242348	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	C	Annual maintenance for tightening of Bay equipments & Relay testing	10-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	10-Nov-25	08:00	11-Nov-25	18:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
844	RQ242346	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Annual Maintenance for tightening of Bay equipments	08-Nov-2025	08:00	08-Nov-2025	18:00			PLANNED	Approved	08-Nov-25	08:00	08-Nov-25	18:00	
845	RQ242389	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Maintenance work at both end	07-Nov-2025	16:00	07-Nov-2025	23:00			PLANNED	Approved	07-Nov-25	17:00	07-Nov-25	23:00	May be given from 17:00Hrs
846	RQ242390	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	06-Nov-2025	16:00	06-Nov-2025	23:00			PLANNED	Approved	06-Nov-25	17:00	06-Nov-25	23:00	May be given from 17:00Hrs
847	RQ242520	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Alongwith line reactor at Jodhpur end for Quarterly Preventive Maintenance and testing work.	06-Nov-2025	08:00	06-Nov-2025	18:00			PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
848	RQ242504	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned maintenance	06-Nov-2025	08:00	06-Nov-2025	18:00			PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
849	RQ242528	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of Bay equipments alongwith line reactor at Merta end	06-Nov-2025	08:00	06-Nov-2025	18:00			PLANNED	Approved	06-Nov-25	17:00	06-Nov-25	23:00	May be given from 17:00Hrs
850	RQ242521	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	05-Nov-2025	08:00	05-Nov-2025	18:00			PLANNED	Approved	05-Nov-25	08:00	05-Nov-25	18:00	
851	RQ242384	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024. and Half Yearly Maintenance work at 400KV GSS, Bhadla	03-Nov-2025	16:00	05-Nov-2025	23:00			PLANNED	Approved	03-Nov-25	17:00	05-Nov-25	23:00	May be given from 17:00Hrs

852	RQ242391	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024. and Half Yearly Maintenance work at 400KV GSS, Bhadla	03-Nov-2025	16:00	05-Nov-2025	23:00		PLANNED	Approved	03-Nov-25	17:00	05-Nov-25	23:00	May be given from 17:00Hrs
853	RQ242601	OCC_236	sterlite_sd	AC TRANSMISSION	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	For commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (F3BTL AP9 - AP10)	03-Nov-2025	09:00	12-Nov-2025	18:00	A/R OFF Required	PLANNED	Approved	03-Nov-25	17:00	12-Nov-25	23:00	May be given from 17:00Hrs
854	RQ242600	OCC_236	sterlite_sd	AC TRANSMISSION	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	For commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (F3BTL AP9 - AP10)	03-Nov-2025	09:00	12-Nov-2025	18:00	A/R OFF Required	PLANNED	Approved	03-Nov-25	17:00	12-Nov-25	23:00	May be given from 17:00Hrs
855	RQ242347	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	C	Annual maintenance for tightening of Bay equipments & Relay testing	03-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	04-Nov-25	18:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
856	RQ242352	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	A/R Disable on (Non-auto reclosed mode)400kV Ajmer – Phagi Ckt-II Transmission Line for OPGW Replacement. The work is carried out by M/s Sterlite Interlinks Limited.	01-Nov-2025	08:00	30-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	
857	RQ242448	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	AR disable (Non auto mode) permission required For OPGW Live Rectification Work by M/s. Sterlitefor	01-Nov-2025	08:00	05-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	05-Nov-25	18:00	
858	RQ242506	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV JAISALMER(RS)-M/S RENEW HANS URJA PVT LTD (RS) (RENEW HANS URJA PVT LTD) CKT-1	RENEW HANS URJA PVT LTD	C	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	25-Nov-2025	17:00	26-Nov-2025	02:00		PLANNED	Approved	25-Nov-25	17:00	26-Nov-25	02:00	As per real time grid condition s/d may be allowed. Other ckt must be in service

859	RQ243943	OCC_236	ntpcos_sd	AC TRANSMISSION	400 KV KOLDAM(NT)- PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWER GRID	C	shutdown was required for main breaker (Bay-06) major OH works. These breakers were made in 2007. As per OEM recommendation s, breaker major OH need to be done. After having failure of two breakers, we planned for major overhaul of these Hitachi made breakers. Unit side breakers major OH was completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per Koldam Switchyard	24-Nov-2025	08:00	01-Dec-2025	18:00			PLANNED	Approved	24-Nov-25	08:00	01-Dec-25	18:00	S/d may be allwed subject to real time grid condition and consent from PG
860	RQ242446	OCC_236	bbmb_sd	AC TRANSMISSION	400 KV DEHAR(BB)- RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	C	1. For replacement work of 400 kV Isolator No. 423 of Dehar Rajpura Line. 2. Yearly mtc pf switchyard equipment.	24-Nov-2025	08:00	29-Nov-2025	18:00			PLANNED	Approved	24-Nov-25	08:00	29-Nov-25	18:00	As per real time grid condition. S/d may be allowed. Dehar- panchkula-1 and ICT-1 must be in service.
861	RQ242445	OCC_236	bbmb_sd	AC TRANSMISSION	400 KV DEHAR(BB)- PANCHKULA(PG) (PG) CKT-1	POWER GRID,BB MB	C	1. For replacement work of 400 kV Isolator No. 410 & 411 of Dehar Panchkula Line. 2. Yearly mtc pf switchyard equipment.	03-Nov-2025	08:00	12-Nov-2025	18:00			PLANNED	Approved	03-Nov-25	08:00	12-Nov-25	18:00	As per real time grid condition. S/d may be allowed. Dehar- panchkula-1 and ICT-1 must be in service.
862	RQ243059	OCC_236	stuup_sd	AC TRANSMISSION	400 KV SULTANPUR(UP)- MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	22-Nov-2025	10:00	22-Nov-2025	16:00			PLANNED	Approved	22-Nov-25	10:00	22-Nov-25	16:00	As per real time grid condition s/d may be allowed. Other ckt must be in service
863	RQ243199	OCC_236	stuup_sd	AC TRANSMISSION	400 KV SULTANPUR(UP)- MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	D	jumper tightening disc cleaning/replacement & tree cutting work	17-Nov-2025	08:00	29-Nov-2025	17:00			PLANNED	Approved	17-Nov-25	08:00	29-Nov-25	17:00	
864	RQ243049	OCC_236	stuup_sd	AC TRANSMISSION	400 KV MOHANLALGANJ (PGYTL)- UNNAO(UP) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Shutdown is required for measuring Timing and Contact Resistance of Circuit Breaker.	10-Nov-2025	10:00	10-Nov-2025	16:00			PLANNED	Approved	10-Nov-25	10:00	10-Nov-25	16:00	As per real time grid condition s/d may be allowed. Other ckt must be in service

865	RQ243364	OCC_236	stuup_sd	AC TRANSMISSION	400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL, PGYTL	D	Planned shutdown required for Bay Equipment Maintenance and Testing of 400KV Mohanlalgang Bay at 400KV S/S Sarojini Nagar, Lucknow . During shutdown period supply not affected	10-Nov-2025	09:00	11-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	09:00	11-Nov-25	18:00	
866	RQ242252	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV KHEGAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	21-Nov-2025	09:00	21-Nov-2025	18:00	400kV Bus-2 shutdown also required along with line	PLANNED	Approved	21-Nov-25	09:00	21-Nov-25	18:00	
867	RQ242249	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV KHEGAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	20-Nov-2025	09:00	20-Nov-2025	18:00	400kV Bus-2 shutdown also required along with line	PLANNED	Approved	20-Nov-25	09:00	20-Nov-25	18:00	
868	RQ242251	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	19-Nov-2025	09:00	19-Nov-2025	18:00	400kV Bus-2 shutdown also required along with line	PLANNED	Approved	19-Nov-25	09:00	19-Nov-25	18:00	
869	RQ242250	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	18-Nov-2025	09:00	18-Nov-2025	18:00	400kV Bus-2 shutdown also required along with line	PLANNED	Approved	18-Nov-25	09:00	18-Nov-25	18:00	
870	RQ242245	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV KHEGAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	14-Nov-2025	09:00	14-Nov-2025	18:00	400kV Bus-1 shutdown also required along with line	PLANNED	Approved	14-Nov-25	09:00	14-Nov-25	18:00	
871	RQ242261	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Pre-Winter Mtc. Of line	14-Nov-2025	09:00	14-Nov-2025	17:00		PLANNED	Approved	14-Nov-25	09:00	14-Nov-25	17:00	
872	RQ242260	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Pre-Winter Mtc. Of line	13-Nov-2025	09:00	13-Nov-2025	17:00		PLANNED	Approved	13-Nov-25	09:00	13-Nov-25	17:00	
873	RQ242242	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV KHEGAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	13-Nov-2025	09:00	13-Nov-2025	18:00	400kV Bus-1 shutdown also required along with line	PLANNED	Approved	13-Nov-25	09:00	13-Nov-25	18:00	
874	RQ242244	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	12-Nov-2025	09:00	12-Nov-2025	18:00	400kV Bus-1 shutdown also required along with line	PLANNED	Approved	12-Nov-25	09:00	12-Nov-25	18:00	
875	RQ242264	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Pre-Winter Mtc. Of line	11-Nov-2025	09:00	11-Nov-2025	17:00		PLANNED	Approved	11-Nov-25	09:00	11-Nov-25	17:00	
876	RQ242243	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	11-Nov-2025	09:00	11-Nov-2025	18:00	400kV Bus-1 shutdown also required along with line	PLANNED	Approved	11-Nov-25	09:00	11-Nov-25	18:00	
877	RQ242598	OCC_236	jhajjar_sd	AC TRANSMISSION	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	PM of line side bay elemtns	11-Nov-2025	08:00	11-Nov-2025	18:00	Daultabad Line-2 will be in service	PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	

878	RQ242263	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Pre-Winter Mtc. Of line	07-Nov-2025	09:00	07-Nov-2025	17:00		PLANNED	Approved	07-Nov-25	09:00	07-Nov-25	17:00	
879	RQ242256	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For Pre-Winter Mtc. Of line	06-Nov-2025	09:00	06-Nov-2025	17:00		PLANNED	Approved	06-Nov-25	09:00	06-Nov-25	17:00	
880	RQ242255	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For Pre-Winter Mtc. Of line	04-Nov-2025	09:00	04-Nov-2025	17:00		PLANNED	Approved	04-Nov-25	09:00	04-Nov-25	17:00	
881	RQ242267	OCC_236	sldchr_sd	AC TRANSMISSION	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	To attend observation Raised by DRIISHYA	04-Nov-2025	09:00	04-Nov-2025	17:00		PLANNED	Approved	04-Nov-25	09:00	04-Nov-25	17:00	
882	RQ242599	OCC_236	jhajjar_sd	AC TRANSMISSION	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	PM of line side bay elements	01-Nov-2025	08:00	30-Nov-2025	18:00	Daultabad line-1 will be in service	PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	
883	RQ242363	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	SD Defects Rectification & Hardware Correction & Tightening Work	18-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	21-Nov-25	18:00	
884	RQ243207	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,PO WERGRI D	D	To attend the SD Nature defects in the line. alongwith A/R Non-auto required for 400KV Bareilly (UPPTCL)-Bareilly-2 Line.	18-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
885	RQ243045	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRI D	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	15-Nov-2025	07:00	16-Nov-2025	19:00		PLANNED	Approved	15-Nov-25	07:00	16-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend
886	RQ243044	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO WERGRI D	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	15-Nov-2025	07:00	16-Nov-2025	19:00		PLANNED	Approved	15-Nov-25	07:00	16-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend
887	RQ243047	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRI D	D	To attend the SD Nature defects in the Line. with A/R Non-auto of 400KV Bareilly-Meerut-1 Line.	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
888	RQ243208	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK,PO WERGRI D	D	To attend the SD Nature defects in the line. With AR Non-Auto required for 400KV Bareilly (UPPTCL)-Bareilly-1 line.	05-Nov-2025	08:00	05-Nov-2025	18:00		PLANNED	Approved	05-Nov-25	08:00	05-Nov-25	18:00	
889	RQ242341	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV ANTA-SANGOD GSS (RS) CKT-1	RRVPNL, SANGO D_TSL_RS	D	Yearly and Quarterly Maintenance work	18-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	

890	RQ242474	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV KALISINDH- SANGOD GSS (RS) CKT-1	RRVPNL, SANGO D_TSL_R S	C	Raising / Shifting of 400KV D/C Quad Moose Kalisindh- Anta line (MLIN/21.41) (Deposit work of NHAI- Supervision by RVPN)	10-Nov-2025	08:00	15-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	15-Nov-25	18:00	Subject to one unit of kalisindh under outage.
891	RQ243074	OCC_236	stuup_sd	AC TRANSMISSION	400 KV BADAUNE(UP)- ROSA(UPC) (OCBTL) CKT-2	OCBTL	D	For Insulator replacement work	17-Nov-2025	09:30	28-Nov-2025	17:30		PLANNED	Approved	17-Nov-25	09:30	28-Nov-25	17:30	
892	RQ243073	OCC_236	stuup_sd	AC TRANSMISSION	400 KV BADAUNE(UP)- ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	For Insulator replacement work	05-Nov-2025	09:30	19-Nov-2025	17:30		PLANNED	Approved	05-Nov-25	09:30	19-Nov-25	17:30	
893	RQ242436	OCC_236	karcham_sd	AC TRANSMISSION	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBP CL	D	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 42- 121.	17-Nov-2025	09:00	29-Nov-2025	18:00	KW-NJ-Ckt-1	PLANNED	Approved	17-Nov-25	09:00	29-Nov-25	18:00	
894	RQ242441	OCC_236	karcham_sd	AC TRANSMISSION	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBP CL	D	Auto Recloser OFF Both side from KW - NJ-II,due to annual maintenance of KW- NJ ckt-1	17-Nov-2025	09:00	29-Nov-2025	18:00	Auto Recloser OFF Both side from KW - NJ-II	PLANNED	Approved	17-Nov-25	09:00	29-Nov-25	18:00	
895	RQ242059	OCC_236	sldchp_sd	AC TRANSMISSION	400 KV BASPA(JP)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBP CL	D	For replacement of Main & Check Energy meters, at Baspa -II Power House.	08-Nov-2025	10:00	08-Nov-2025	12:00	The shutdown will be carried out in such a way that one circuit will always be available for power evacuation and no disruption will take place in power evacuation	PLANNED	Approved	08-Nov-25	10:00	08-Nov-25	12:00	
896	RQ242058	OCC_236	sldchp_sd	AC TRANSMISSION	400 KV BASPA(JP)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBP CL	D	For replacement of Main & Check Energy meters, at Baspa -II Power House	08-Nov-2025	08:00	08-Nov-2025	10:00	The shutdown will be carried out in such a way that one circuit will always be available for power evacuation and no disruption will take place in power evacuatio	PLANNED	Approved	08-Nov-25	08:00	08-Nov-25	10:00	

897	RQ242433	OCC_236	karcham_sd	AC TRANSMISSION	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Annual Maintenance of KW-NJ ckt.-II("Auto Recloser OFF Both side from KW - NJ-Ckt.-1)	05-Nov-2025	09:00	15-Nov-2025	18:00	"Auto Recloser OFF Both side from KW - NJ-Ckt-1for Safety Purpose	PLANNED	Approved	05-Nov-25	09:00	15-Nov-25	18:00	
898	RQ242413	OCC_236	karcham_sd	AC TRANSMISSION	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 42- 121.	05-Nov-2025	09:00	15-Nov-2025	18:00	KW_NJ ckt-II	PLANNED	Approved	05-Nov-25	09:00	15-Nov-25	18:00	
899	RQ243089	OCC_236	sldcuk_sd	AC TRANSMISSION	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	To replace insulator	14-Nov-2025	08:00	14-Nov-2025	17:00		PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	17:00	
900	RQ243090	OCC_236	sldcuk_sd	AC TRANSMISSION	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWER GRID,PTCUL	D	To replace insulator	13-Nov-2025	08:00	13-Nov-2025	17:00		PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	17:00	
901	RQ243216	OCC_236	sldcdv_sd	AC TRANSMISSION	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	C	For replacement of gentry quad bersimiss conductor at gantry structure at 400kV Bamnauli substation..	11-Nov-2025	08:00	17-Nov-2025	17:00		PLANNED	Approved					Work may be clubed with Sr. 714 subject to consent from delhi for load management
902	RQ243215	OCC_236	sldcdv_sd	AC TRANSMISSION	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	C	For replacement of gentry quad bersimiss conductor at gantry structure at 400kV Bamnauli substation..	03-Nov-2025	08:00	09-Nov-2025	17:00		PLANNED	Approved					Work may be clubed with Sr. 705 subject to consent from delhi for load management
903	RQ243912	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Maintenace/Protection testing of Bays and related equipments	10-Nov-2025	08:00	12-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	12-Nov-25	18:00	

904	RQ243942	OCC_236	ntpcos_sd	AC TRANSMISSION	400 KV KOLDAM(NT)- LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	C	line shutdown was required for main breaker (Bay-12) major OH works. These breakers were made in 2007. As per OEM recommendation s, breaker major OH need to be done. After having failure of two breakers, we planned for major overhaul of these Hitachi made breakers. Unit side breakers major OH was completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per Koldam Switchyard	06-Nov-2025	08:00	12-Nov-2025	18:00	Two line breakers Koldam-Nalgarh and koldam-Ropar breskers OH shutdwoan was given for 7 days in April & May 2025. These breakers OH was completed	PLANNED	Approved	06-Nov-25	08:00	12-Nov-25	18:00	S/d may be allwed subject to real time grid condition and consent from PG
905	RQ243913	OCC_236	sldcps_sd	AC TRANSMISSION	400 KV ROPAR(PSTCL)- LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Maintenace/Protection testing of Bays and related equipments	06-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	07-Nov-25	18:00	
906	RQ242597	OCC_236	jhajjar_sd	AC TRANSMISSION	400 KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Mundka Line-2	10-Nov-2025	08:00	10-Nov-2025	18:00	Line-1 will be in service	PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
907	RQ242596	OCC_236	jhajjar_sd	AC TRANSMISSION	400 KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Mundka Line-1	08-Nov-2025	08:00	08-Nov-2025	18:00	Line-2 will be in service	PLANNED	Approved	08-Nov-25	08:00	08-Nov-25	18:00	
908	RQ242595	OCC_236	jhajjar_sd	AC TRANSMISSION	400 KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Mundka Line-2	07-Nov-2025	08:00	07-Nov-2025	18:00	Line-1 will be in service	PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
909	RQ242594	OCC_236	jhajjar_sd	AC TRANSMISSION	400 KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Mundka Line-1	06-Nov-2025	08:00	06-Nov-2025	18:00	Line-2 will be in service	PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
910	RQ242593	OCC_236	jhajjar_sd	AC TRANSMISSION	400 KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Mundka Line-2	04-Nov-2025	08:00	04-Nov-2025	18:00	Line-1 will be in service	PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
911	RQ242592	OCC_236	jhajjar_sd	AC TRANSMISSION	400 KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Mundka Line-1	03-Nov-2025	08:00	03-Nov-2025	18:00	Line-2 will be in service	PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	
912	RQ242359	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV NEEMRANA(PG)- BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR SS36	D	Yearly maintenance and testing of equipments	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	

913	RQ242371	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR SS36	D	Yearly maintenance and testing of equipments	04-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
914	RQ243051	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-2	PB_DAU SA_TL	D	FOR INSULATOR CLEANING WORK AND S/D DEFECT RECTIFICATION ALONGWITH A/R NON AUTO OF CKT-1	04-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
915	RQ243052	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-1	PB_DAU SA_TL	D	FOR INSULATOR CLEANING WORK AND S/D DEFECT RECTIFICATION by Agra TLM alongwith a/r non auto of 400kV AGRA-JAIPUR SOUTH-2	03-Nov-2025	08:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	
916	RQ242370	OCC_236	sldcrs_sd	AC TRANSMISSION	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Yearly maintenance and testing of equipments	03-Nov-2025	08:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	
917	RQ242477	OCC_236	jhakri_sd	AC TRANSMISSION	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (HPPTCL) CKT-1	POWER GRID,HP PTCL	D	Annual Planned Maintenance of GIS Line Bay & Testing of Switchard Equipments.	02-Nov-2025	09:00	05-Nov-2025	17:00	APM of GIS Bay NJ-Gumma Ckt.-1	PLANNED	Approved	02-Nov-25	09:00	05-Nov-25	17:00	
918	RQ243107	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	01-Nov-2025	07:00	04-Nov-2025	19:00		PLANNED	Approved	01-Nov-25	07:00	04-Nov-25	19:00	As per real time grid condition. s/d may be allowed on D-5 basis
919	RQ243106	OCC_236	cpcc3_sd	AC TRANSMISSION	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	01-Nov-2025	07:00	04-Nov-2025	19:00		PLANNED	Approved	01-Nov-25	07:00	04-Nov-25	19:00	As per real time grid condition. s/d may be allowed on D-5 basis
920	RQ243597	OCC_236	sldcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	C	Normalization of Bus-II	29-Nov-2025	13:00	29-Nov-2025	16:00		PLANNED	Rejected					May be first discussed in Delhi OCC.
921	RQ243494	OCC_236	sldcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	C	Normalization of Bus-II	29-Nov-2025	13:00	29-Nov-2025	16:00		PLANNED	Rejected					Duplicate entry
922	RQ243220	OCC_236	sldcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For Capacitance and other testing of Bus-II CVT and other equipmentsas per PMS.	29-Nov-2025	07:00	29-Nov-2025	17:00		PLANNED	Approved	29-Nov-25	07:00	29-Nov-25	17:00	
923	RQ243493	OCC_236	sldcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	C	Normalization of Bus-I	28-Nov-2025	09:00	28-Nov-2025	12:00		PLANNED	Rejected					May be first discussed in Delhi OCC.
924	RQ243219	OCC_236	sldcdv_sd	BUS	400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For Capacitance and other testing of Bus-I CVT and other equipmentsas per PMS.	28-Nov-2025	07:00	28-Nov-2025	17:00		PLANNED	Approved	28-Nov-25	07:00	28-Nov-25	17:00	

925	RQ243484	OCC_236	sldcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	C	Normalization of Bus-II towards bay 403-424 & Part isolation of 400 kV Bus-I toward bay 406-422	21-Nov-2025	13:00	21-Nov-2025	17:00		PLANNED	Rejected						May be first discussed in Delhi OCC.
926	RQ243483	OCC_236	sldcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	C	Normalization of Bus-I towards bay 401-426 & Part isolation of 400 kV Bus-I toward bay 407-420	21-Nov-2025	09:00	21-Nov-2025	13:00		PLANNED	Rejected						May be first discussed in Delhi OCC.
927	RQ243775	OCC_236	sldcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	C	Replacement of 400kV Jack Bus R,Y,B Phase of bays	21-Nov-2025	09:00	29-Nov-2025	17:00		PLANNED	Rejected						May be first discussed in Delhi OCC.
928	RQ243479	OCC_236	sldcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	C	Part isolation of 400 kV Bus-II toward bay 403-424	19-Nov-2025	09:00	19-Nov-2025	12:00		PLANNED	Rejected						May be first discussed in Delhi OCC.
929	RQ243478	OCC_236	sldcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	C	Part isolation of 400 kV Bus-I toward bay 401-426	17-Nov-2025	09:00	17-Nov-2025	12:00		PLANNED	Rejected						May be first discussed in Delhi OCC.
930	RQ242209	OCC_236	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	28-Nov-2025	08:00	28-Nov-2025	18:00		PLANNED	Approved	28-Nov-25	08:00	28-Nov-25	18:00		
931	RQ242203	OCC_236	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	24-Nov-2025	08:00	24-Nov-2025	18:00		PLANNED	Approved	24-Nov-25	08:00	24-Nov-25	18:00		
932	RQ242163	OCC_236	sldcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Replacement work of damaged isolators.	28-Nov-2025	08:00	29-Nov-2025	18:00		PLANNED	Approved	28-Nov-25	08:00	29-Nov-25	18:00		
933	RQ242153	OCC_236	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL		Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. (02 DAYS continue basis)	18-Nov-2025	08:00	19-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	19-Nov-25	18:00	s/d may be allowed on daily basis from 17:00 hour	
934	RQ242160	OCC_236	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	15-Nov-2025	16:00	15-Nov-2025	23:00		PLANNED	Approved	15-Nov-25	17:00	15-Nov-25	23:00	May be given from 17:00Hrs	
935	RQ242159	OCC_236	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	14-Nov-2025	16:00	14-Nov-2025	23:00		PLANNED	Approved	14-Nov-25	17:00	14-Nov-25	23:00	May be given from 17:00Hrs	
936	RQ242161	OCC_236	sldcrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	D	For finding the reason of CVT fuse fail during every Bus shutdown	13-Nov-2025	08:00	13-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00		
937	RQ242162	OCC_236	sldcrs_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	RRVPNL	D	For finding the reason of CVT fuse fail during every Bus shutdown	12-Nov-2025	08:00	12-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00		
938	RQ242158	OCC_236	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	11-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00		

								Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. (02 DAYS continue basis)							Approved	10-Nov-25	08:00	11-Nov-25	18:00	s/d may be allowed on daily basis from 17:00 hour
939	RQ242154	OCC_236	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D		10-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED						
940	RQ242157	OCC_236	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
941	RQ242208	OCC_236	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	28-Nov-2025	08:00	28-Nov-2025	18:00		PLANNED	Approved	28-Nov-25	08:00	28-Nov-25	18:00	
942	RQ242207	OCC_236	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	27-Nov-2025	08:00	28-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	08:00	28-Nov-25	18:00	
943	RQ242205	OCC_236	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	26-Nov-2025	08:00	26-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	
944	RQ242206	OCC_236	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	26-Nov-2025	08:00	26-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	
945	RQ242204	OCC_236	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	24-Nov-2025	08:00	24-Nov-2025	18:00		PLANNED	Approved	24-Nov-25	08:00	24-Nov-25	18:00	
946	RQ242202	OCC_236	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	19-Nov-2025	08:00	19-Nov-2025	18:00		PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	
947	RQ242201	OCC_236	sldcps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Annual Mtc	18-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
948	RQ242200	OCC_236	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	13-Nov-2025	08:00	13-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
949	RQ242199	OCC_236	sldcps_sd	BUS	400 KV DHANANSU(PS) - BUS 2	PSTCL	D	Nut bolt tightning of clamp and connectors	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
950	RQ242210	OCC_236	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Maintenace/Protecti on testing of Bays and related equipments	04-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	

951	RQ243146	OCC_236	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)		D	AMP and Hotspot attending work of 400 kV Bus-2	27-Nov-2025	08:00	28-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	27-Nov-25	08:00	28-Nov-25	18:00	
952	RQ243373	OCC_236	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	LBB TESTING OF 410 BAY	25-Nov-2025	09:00	25-Nov-2025	18:00		PLANNED	Approved	25-Nov-25	09:00	25-Nov-25	18:00	
953	RQ243372	OCC_236	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	For Construction of 416 Main Bay at Kankroli Substation	24-Nov-2025	09:00	24-Nov-2025	18:00		PLANNED	Approved	24-Nov-25	09:00	24-Nov-25	18:00	
954	RQ243145	OCC_236	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)		D	AMP and Hotspot attending work of 400 kV Bus-1	24-Nov-2025	08:00	25-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	24-Nov-25	08:00	25-Nov-25	18:00	
955	RQ243379	OCC_236	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1		D	For AMP and For Bay Extension works	23-Nov-2025	17:00	27-Nov-2025	23:00		PLANNED	Approved	23-Nov-25	17:00	27-Nov-25	23:00	May be given from 17:00Hrs
956	RQ243410	OCC_236	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2		D	AMP Work & COE/Technical IOM Compliances	18-Nov-2025	16:00	18-Nov-2025	23:59		PLANNED	Approved	18-Nov-25	17:00	18-Nov-25	23:59	May be given from 17:00Hrs
957	RQ243409	OCC_236	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	AMP Work & COE/Technical IOM Compliances	17-Nov-2025	16:00	17-Nov-2025	23:59		PLANNED	Approved	17-Nov-25	17:00	17-Nov-25	23:59	May be given from 17:00Hrs
958	RQ243388	OCC_236	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	17-Nov-2025	16:00	18-Nov-2025	23:00		PLANNED	Approved	17-Nov-25	17:00	18-Nov-25	23:00	May be given from 17:00Hrs
959	RQ243397	OCC_236	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	AMP work	17-Nov-2025	09:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	09:00	17-Nov-25	18:00	
960	RQ243132	OCC_236	cpcc2_sd	BUS	400KV BUS 2 AT PARBATI POOLING BANALA(PG)		D	Bus Bar testing	16-Nov-2025	08:00	16-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	16-Nov-25	08:00	16-Nov-25	18:00	
961	RQ243387	OCC_236	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	15-Nov-2025	16:00	16-Nov-2025	23:00		PLANNED	Approved	15-Nov-25	17:00	16-Nov-25	23:00	May be given from 17:00Hrs
962	RQ243396	OCC_236	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		C	ISOLATOR RETROFITMENT OF BUS-2 AT BHIWANI(BBMB) IN ADD CAP	15-Nov-2025	09:00	30-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	09:00	30-Nov-25	18:00	Subject to BBMB consent
963	RQ243131	OCC_236	cpcc2_sd	BUS	400KV BUS 1 AT PARBATI POOLING BANALA(PG)		D	Bus Bar testing	15-Nov-2025	08:00	15-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	15-Nov-25	08:00	15-Nov-25	18:00	
964	RQ243143	OCC_236	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)		C	Shutdown required for testing of 400 KV Busbar protection after retrofitting of relays.	14-Nov-2025	09:00	23-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	14-Nov-25	09:00	23-Nov-25	18:00	Other bus must be in service
965	RQ243400	OCC_236	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(P G)		D	For AMP work	14-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
966	RQ243386	OCC_236	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	13-Nov-2025	16:00	14-Nov-2025	23:00		PLANNED	Approved	13-Nov-25	17:00	14-Nov-25	23:00	May be given from 17:00Hrs
967	RQ243144	OCC_236	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)		D	for AMP work	13-Nov-2025	09:00	13-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	13-Nov-25	09:00	13-Nov-25	18:00	
968	RQ243385	OCC_236	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	11-Nov-2025	16:00	12-Nov-2025	23:00		PLANNED	Approved	11-Nov-25	17:00	12-Nov-25	23:00	May be given from 17:00Hrs

969	RQ243406	OCC_236	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work and LBB wiring modification	10-Nov-2025	09:00	12-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	17:00	12-Nov-25	23:00	May be given from 17:00Hrs
970	RQ243380	OCC_236	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2		D	For AMP and For Bay Extension works	08-Nov-2025	17:00	12-Nov-2025	23:00		PLANNED	Approved	08-Nov-25	17:00	12-Nov-25	23:00	May be given from 17:00Hrs
971	RQ243405	OCC_236	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work and LBB wiring modification	07-Nov-2025	09:00	09-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	17:00	09-Nov-25	23:00	May be given from 17:00Hrs
972	RQ243423	OCC_236	cpcc1_sd	BUS	400 KV SIKAR_2(PSTL) - BUS 2		D	For AMP work	06-Nov-2025	16:00	06-Nov-2025	23:59		PLANNED	Approved	06-Nov-25	16:00	06-Nov-25	23:59	
973	RQ243128	OCC_236	cpcc2_sd	BUS	400KV BUS 2 AT LUDHIANA(PG)		D	AMP works	06-Nov-2025	08:00	07-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	06-Nov-25	08:00	07-Nov-25	18:00	
974	RQ243422	OCC_236	cpcc1_sd	BUS	400 KV SIKAR_2(PSTL) - BUS 1		D	For AMP work	05-Nov-2025	16:00	05-Nov-2025	23:59		PLANNED	Approved	05-Nov-25	16:00	05-Nov-25	23:59	
975	RQ243407	OCC_236	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 3		C	To attend Leakage issue in WL2.Q Bus Section Breaker	05-Nov-2025	09:00	07-Nov-2025	18:00		PLANNED	Rejected					May be availed after shifting of Rihand iii towards WR
976	RQ243408	OCC_236	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 4		D	AMP of WL1.Q Bus Section Breaker and associated Switchgears	05-Nov-2025	09:00	07-Nov-2025	18:00		PLANNED	Approved	05-Nov-25	09:00	07-Nov-25	18:00	
977	RQ243142	OCC_236	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)		C	Shutdown required for testing of 400 KV Busbar protection after retrofitting of relays.	03-Nov-2025	09:00	12-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	03-Nov-25	09:00	12-Nov-25	18:00	Other bus must be in service
978	RQ243127	OCC_236	cpcc2_sd	BUS	400KV BUS 1 AT LUDHIANA(PG)		D	AMP works	03-Nov-2025	08:00	04-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	03-Nov-25	08:00	04-Nov-25	18:00	
979	RQ243137	OCC_236	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)		D	for Amp works	01-Nov-2025	09:30	01-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	01-Nov-25	09:30	01-Nov-25	17:00	
980	RQ243395	OCC_236	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		C	ISOLATOR RETROFITMENT OF BUS-1 AT BHIWANI(BBMB) IN ADD CAP	01-Nov-2025	09:00	14-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	09:00	14-Nov-25	18:00	Subject to BBMB consent
981	RQ243398	OCC_236	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(P G)		C	for jack Bus replacement	01-Nov-2025	08:00	04-Nov-2025	22:00		PLANNED	Approved	01-Nov-25	08:00	04-Nov-25	22:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
982	RQ242557	OCC_236	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Yearly mtc	27-Nov-2025	08:00	27-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	08:00	27-Nov-25	18:00	yearly maintenance two times in a month
983	RQ242549	OCC_236	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Half Yearly mtc	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
984	RQ243975	OCC_236	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc.	04-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
985	RQ243504	OCC_236	stuup_sd	BUS	400KV BUS 2 AT ANPARA(UP)	UPPTCL	C	Checking CVT ckt	21-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	As per real time grid condition s/d may be allowed. Other bus must be in service

986	RQ243513	OCC_236	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintence work No supply affected, maintained through Bus-I.	19-Nov-2025	08:00	19-Nov-2025	17:00		PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other bus must be in service
987	RQ243520	OCC_236	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	18-Nov-2025	10:00	18-Nov-2025	16:00		PLANNED	Approved	18-Nov-25	10:00	18-Nov-25	16:00	As per real time grid condition s/d may be allowed. Other bus must be in service
988	RQ243512	OCC_236	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	For preventive maintence work No supply affected, maintained through Bus-II.	18-Nov-2025	08:00	18-Nov-2025	17:00		PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other bus must be in service
989	RQ243519	OCC_236	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	17-Nov-2025	10:00	17-Nov-2025	16:00		PLANNED	Approved	17-Nov-25	10:00	17-Nov-25	16:00	As per real time grid condition s/d may be allowed. Other bus must be in service
990	RQ243518	OCC_236	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown required for Jumper Tightening and other maintenance work at 400KV S/S Sarojini Nagar, Lucknow . During s	12-Nov-2025	10:00	12-Nov-2025	17:00		PLANNED	Approved	12-Nov-25	10:00	12-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other bus must be in service
991	RQ243506	OCC_236	stuup_sd	BUS	400KV BUS 2 AT NOIDA SEC 148(UP)	UPPTCL	C	FOR THE DISMANTLING, REPLACING, INSTALLATION, TESTING COMMISSIONING OF EARTH SWITCH OF 400KV LINE FEEDER BAY NO.402	03-Nov-2025	10:00	07-Nov-2025	22:00	REQUIRED FOR THE EARTH SWITCH REPLACEMENT WHICH IS NON- OPERATIONAL SINCE MARCH-2023. DUE TO THIS 1 NO. 400KV CKT-2 FROM 400KV SEC-148 TO 400 SEC-123 NOIDA IS UNDER BREAKDOWN SINCE MARCH 2023. THE BUS GAS WILL BE EVACUATED HENCE THE BUS DISCHARGING IS THE PREREQUISITE FOR WORK	PLANNED	Approved	03-Nov-25	10:00	07-Nov-25	22:00	As per real time grid condition s/d may be allowed. Other bus must be in service

992	RQ243505	OCC_236	stuup_sd	BUS	400KV BUS 1 AT NOIDA SEC 148(UP)	UPPTCL	C	FOR THE DISMANTLING, REPLACING, INSTALLATION, TESTING COMMISSIONING OF EARTH SWITCH OF 400KV LINE FEEDER BAY NO.402	03-Nov-2025	10:00	07-Nov-2025	22:00	REQUIRED FOR THE EARTH SWITCH REPLACEMENT WHICH IS NON- OPERATIONAL SINCE MARCH- 2023. DUE TO THIS 1 NO. 400KV CKT-2 FROM 400KV SEC-148 TO 400 SEC-123 NOIDA IS UNDER BREAKDOWN SINCE MARCH 2023. THE BUS GAS WILL BE EVACUATED HENCE THE BUS DISCHARGING IS THE PREREQUISITE FOR WORK	PLANNED	Approved	03-Nov-25	10:00	07-Nov-25	22:00	As per real time grid condition s/d may be allowed. Other bus must be in service
993	RQ242568	OCC_236	sterlite_sd	BUS	400 KV FATEHGARH_III(P G) - BUS 2	PRTL	D	1. Isolator Alignment 2. Isolator CRM testing and balance testing 3. Breaker Testing 4. CVT Testing 5. Main bus-1 to Isolator Conductor Jumper Works for STATCOM (BTL)	20-Nov-2025	08:00	21-Nov-2025	20:00	Shutdown Required	PLANNED	Approved	20-Nov-25	17:00	21-Nov-25	23:00	s/d may be allowed on daily basis from 17:00 hour
994	RQ242240	OCC_236	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	18-Nov-2025	09:00	21-Nov-2025	18:00	Bus shutdown required along with line shutdown	PLANNED	Approved	18-Nov-25	09:00	21-Nov-25	18:00	
995	RQ242239	OCC_236	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	11-Nov-2025	09:00	14-Nov-2025	18:00	Bus shutdown required along with line shutdown	PLANNED	Approved	11-Nov-25	09:00	14-Nov-25	18:00	
996	RQ243514	OCC_236	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	C	Annual Maintenance and Testing work	13-Nov-2025	10:00	13-Nov-2025	17:00		PLANNED	Approved	13-Nov-25	10:00	13-Nov-25	17:00	As per real time grid condition. Other Bus must be in service.
997	RQ242554	OCC_236	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWER GRID	D	AMP OF LINE BUS BAR AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	11-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
998	RQ242538	OCC_236	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWER GRID	D	AMP OF LINE BUS BAR AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	

999	RQ242530	OCC_236	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	C	Interconnection of Bus with GIS extension bays.	06-Nov-2025	09:00	07-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	09:00	07-Nov-25	18:00	s/d may be allowed bus-1 must be in service
1000	RQ242529	OCC_236	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	C	Interconnection of Bus with GIS extension bays.	04-Nov-2025	09:00	05-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	09:00	05-Nov-25	18:00	s/d may be allowed bus-2 must be in service
1001	RQ242525	OCC_236	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	AMP of 400kV Bus-2 at Kanpur S/s and replacement of bus CVT MB.	04-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
1002	RQ242590	OCC_236	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	New Bus CVT Erection work under R&M of 400KV stage-1 Rihand	08-Nov-2025	08:00	08-Nov-2025	18:00	shutdown is required for erection & commissioning of new BUS CVT-2	PLANNED	Approved	08-Nov-25	08:00	08-Nov-25	18:00	Shutdown may be allowed after shifting of Rihand-III towards WR/ All elements must remain connected with other bus
1003	RQ242589	OCC_236	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	New Bus CVT Erection work under R&M of 400KV stage-1 Rihand	07-Nov-2025	08:00	07-Nov-2025	18:00	shutdown is required for erection & commissioning of new BUS CVT-2	PLANNED	Approved					duplicate entry
1004	RQ242588	OCC_236	ntpcos_sd	BUS	400KV BUS 1 AT RIHAND(NT)	NTPC	D	New Bus CVT Erection work under R&M of 400KV stage-1 Rihand	05-Nov-2025	08:00	05-Nov-2025	18:00	shutdown is required for erection & commissioning of new BUS CVT	PLANNED	Approved	05-Nov-25	08:00	05-Nov-25	18:00	Shutdown may be allowed after shifting of Rihand-III towards WR/ All elements must remain connected with other bus
1005	RQ242586	OCC_236	ntpcos_sd	BUS	400KV BUS 1 AT RIHAND(NT)	NTPC	D	New Bus CVT Erection work under R&M of 400KV stage-1 Rihand	04-Nov-2025	08:00	04-Nov-2025	18:00	shutdown is required for erection & commissioning of new BUS CVT	PLANNED	Approved					Duplicate entry
1006	RQ243742	OCC_236	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	for AMP work	25-Nov-2025	17:00	28-Nov-2025	23:00		PLANNED	Approved	25-Nov-25	17:00	28-Nov-25	23:00	May be given from 17:00Hrs
1007	RQ243743	OCC_236	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 @BIKANER_2 (PBTSL)	PBTSL	D	for AMP work	17-Nov-2025	17:00	20-Nov-2025	23:00		PLANNED	Approved	17-Nov-25	17:00	20-Nov-25	23:00	May be given from 17:00Hrs

1008	RQ243744	OCC_236	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 @BIKANER_2 (PBTSL)	PBTSL	D	for AMP work	11-Nov-2025	17:00	14-Nov-2025	23:00		PLANNED	Approved	11-Nov-25	17:00	14-Nov-25	23:00	May be given from 17:00Hrs
1009	RQ243745	OCC_236	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 @BIKANER_2 (PBTSL)	PBTSL	D	for AMP work	05-Nov-2025	17:00	08-Nov-2025	23:00		PLANNED	Approved	05-Nov-25	17:00	08-Nov-25	23:00	May be given from 17:00Hrs
1010	RQ243759	OCC_236	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)	POWER GRID	D	for AMP work	09-Nov-2025	08:00	09-Nov-2025	18:00		PLANNED	Approved	09-Nov-25	08:00	09-Nov-25	18:00	
1011	RQ243758	OCC_236	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-2 @BALLABHGARH(PG)	POWER GRID	D	for AMP work	08-Nov-2025	08:00	08-Nov-2025	18:00		PLANNED	Approved	08-Nov-25	08:00	08-Nov-25	18:00	
1012	RQ243753	OCC_236	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWER GRID	D	for AMP work	02-Nov-2025	08:00	02-Nov-2025	18:00		PLANNED	Approved	02-Nov-25	08:00	02-Nov-25	18:00	
1013	RQ243564	OCC_236	stuup_sd	BR/BSR/MSC/M	80 MVAR BUS REACTOR NO 1 AT 400KV SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Reactor at 400KV S/S Sultanpur	29-Nov-2025	10:00	29-Nov-2025	17:00		PLANNED	Approved	29-Nov-25	10:00	29-Nov-25	17:00	As per real time grid condition
1014	RQ243544	OCC_236	stuup_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	C	* SHUT DOWN TAKEN FOR CENTRIFUSING OF OIL AND REPLACEMENT OF DAMAGE MOG OF CONSERVATOR TANK AND ROUTIEN TETSING AND MAINTENA	26-Nov-2025	10:00	29-Nov-2025	17:00		PLANNED	Approved	26-Nov-25	10:00	29-Nov-25	17:00	As per real time grid condition
1015	RQ243577	OCC_236	stuup_sd	BR/BSR/MSC/M	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply affected.	22-Nov-2025	08:00	22-Nov-2025	17:00		PLANNED	Approved	22-Nov-25	08:00	22-Nov-25	17:00	As per real time grid condition
1016	RQ243550	OCC_236	stuup_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	D	Half yearly testings and testings	21-Nov-2025	09:00	21-Nov-2025	17:00		PLANNED	Approved	21-Nov-25	09:00	21-Nov-25	17:00	

1017	RQ243536	OCC_236	stuup_sd	BR/BSR/MS/M	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	for routine maintenance work	18-Nov-2025	09:00	18-Nov-2025	19:00			PLANNED	Approved	18-Nov-25	09:00	18-Nov-25	19:00	
1018	RQ243541	OCC_236	stuup_sd	BR/BSR/MS/M	63 MVAR BUS REACTOR NO 1 AT 400KV ALIGARH(UP)	UPPTCL	D	for Annual Maintenance and Testing work	17-Nov-2025	10:00	18-Nov-2025	20:00			PLANNED	Approved	17-Nov-25	10:00	18-Nov-25	20:00	
1019	RQ243549	OCC_236	stuup_sd	BR/BSR/MS/M	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)	UPPTCL	D	Routine Maintenance and Testing Work	14-Nov-2025	10:00	15-Nov-2025	18:00			PLANNED	Approved	14-Nov-25	10:00	15-Nov-25	18:00	
1020	RQ243588	OCC_236	stuup_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 1 AT 400 KV BASTI(UP)	UPPTCL	C	For preventive maintenance work. No supply affected.	12-Nov-2025	10:00	12-Nov-2025	16:00			PLANNED	Approved	12-Nov-25	10:00	12-Nov-25	16:00	As per real time grid condition
1021	RQ243159	OCC_236	cpcc1_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWER GRID	D	for AMP work	28-Nov-2025	08:00	30-Nov-2025	18:00			PLANNED	Approved	28-Nov-25	08:00	30-Nov-25	18:00	
1022	RQ243163	OCC_236	cpcc1_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 1 AT 400 KV MURADNAGAR_1 (UP)	POWER GRID	D	For CSD fine tuning	20-Nov-2025	08:00	20-Nov-2025	18:00			PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
1023	RQ243179	OCC_236	cpcc1_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	For CSD fine tuning	18-Nov-2025	09:00	18-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	09:00	18-Nov-25	18:00	
1024	RQ243165	OCC_236	cpcc1_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWER GRID	D	AMP Work & COE/Technical IOM Compliances	15-Nov-2025	16:00	15-Nov-2025	23:00			PLANNED	Approved	15-Nov-25	16:00	15-Nov-25	23:00	May be given
1025	RQ243079	OCC_236	cpcc1_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWER GRID	D	for AMP work	13-Nov-2025	08:00	13-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
1026	RQ243078	OCC_236	cpcc1_sd	BR/BSR/MS/M	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWER GRID	D	for AMP work	12-Nov-2025	08:00	12-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	
1027	RQ243154	OCC_236	cpcc1_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 1 AT 400 KV TUGHLAKABAD(PG)	POWER GRID	D	for AMP work	11-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
1028	RQ243162	OCC_236	cpcc1_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWER GRID	C	For replacing damaged Aircell, changing LA counter wires and PRD switches.	06-Nov-2025	08:00	07-Nov-2025	18:00			PLANNED	Approved	06-Nov-25	08:00	07-Nov-25	18:00	As per real time grid condition
1029	RQ243170	OCC_236	cpcc1_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	05-Nov-2025	16:00	06-Nov-2025	23:00			PLANNED	Approved	05-Nov-25	16:00	06-Nov-25	23:00	May be given

1030	RQ243175	OCC_236	cpcc1_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 1 AT 400 KV MAHARANIBAGH(PG)	POWER GRID	D	Replacement of PRD Switch	03-Nov-2025	09:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	09:00	03-Nov-25	18:00	
1031	RQ243167	OCC_236	cpcc1_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWER GRID	C	For dimantling of T&R reactor at Sikar Site due DGA violation	01-Nov-2025	08:00	25-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	25-Nov-25	18:00	As per real time grid condition
1032	RQ243173	OCC_236	cpcc1_sd	BR/BSR/MS/M	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	POWER GRID	C	For replacement of Jack Bus	01-Nov-2025	08:00	04-Nov-2025	22:00		PLANNED	Approved	01-Nov-25	08:00	04-Nov-25	22:00	May be given
1033	RQ242190	OCC_236	sldcrs_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	17-Nov-2025	10:00	17-Nov-2025	17:00		PLANNED	Approved	17-Nov-25	10:00	17-Nov-25	17:00	May be given
1034	RQ242192	OCC_236	sldcrs_sd	BR/BSR/MS/M	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	maintenance and testing work of bay equipments	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
1035	RQ242193	OCC_236	sldcrs_sd	BR/BSR/MS/M	80 MVAR BUS REACTOR NO 2 AT 400 KV CHHABRA SCTPS(RS)	RRVPNL	C	Annual maintenance of Reactor transformer,Bay equipments, Relay testing and transformer protection checking	16-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	16-Nov-25	08:00	17-Nov-25	18:00	As per real time grid condition
1036	RQ242194	OCC_236	sldcrs_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 1 AT 400 KV JODHPUR(RS)	RRVPNL	D	For Bus-2 shutdown forReplacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. and Reactor maintenance	10-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	11-Nov-25	18:00	
1037	RQ243183	OCC_236	cpcc1_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15-Nov-2025	08:00	16-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	08:00	16-Nov-25	18:00	
1038	RQ243174	OCC_236	cpcc1_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	AMP work & COE modifications	14-Nov-2025	16:00	14-Nov-2025	23:00		PLANNED	Approved	14-Nov-25	17:00	14-Nov-25	23:00	May be given from 17:00Hrs
1039	RQ243911	OCC_236	sldcps_sd	BR/BSR/MS/M	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	14-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
1040	RQ243910	OCC_236	sldcps_sd	BR/BSR/MS/M	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	03-Nov-2025	08:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	

1041	RQ243177	OCC_236	cpcc1_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	for AMP work	05-Nov-2025	17:00	08-Nov-2025	23:00		PLANNED	Approved	05-Nov-25	17:00	08-Nov-25	23:00	May be given from 17:00Hrs
1042	RQ243176	OCC_236	cpcc1_sd	BR/BSR/MS/M	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	for AMP work	03-Nov-2025	17:00	06-Nov-2025	23:00		PLANNED	Approved	03-Nov-25	17:00	06-Nov-25	23:00	May be given from 17:00Hrs
1043	RQ242083	OCC_236	cpcc2_sd	BAY	408 TIE BAY - 400 KV NALLAGARH-PATIALA (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWER GRID	C	For bay AMP Works and overhauling of pneumatic drive.	27-Nov-2025	09:00	28-Nov-2025	18:00	Kindly approve.	PLANNED	Approved	27-Nov-25	09:00	28-Nov-25	18:00	May be allowed subject to element must remain in service with other bay
1044	RQ243508	OCC_236	cpcc1_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAHADURGARH(P G) (POWERGRID) AT 400 KV BAHADURGARH(P G)	POWER GRID	D	for AMP work	26-Nov-2025	08:00	26-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	
1045	RQ242081	OCC_236	cpcc2_sd	BAY	405 TIE BAY - 400 KV NALLAGARH-PATIALA (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWER GRID	C	For bay AMP Works and overhauling of pneumatic drive.	24-Nov-2025	09:00	25-Nov-2025	18:00	Kindly approve.	PLANNED	Approved	24-Nov-25	09:00	25-Nov-25	18:00	May be allowed subject to element must remain in service with other bay
1046	RQ243741	OCC_236	cpcc3_sd	BAY	417 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(P G) (PG) CKT-1 AT SINGRAULI(NT)	POWER GRID	C	FOR REPLACEMENT OF CIRCUIT BREAKER OF MAIN BAY (417) OF 400KV SINGRAULI-VINDHYACHAL#1 AT NTPC SINGRAULI. LINE TO REMAIN IN SERVICE THROUGH TBC-2 BAY.	22-Nov-2025	08:00	01-Dec-2025	18:00		PLANNED	Approved	22-Nov-25	08:00	01-Dec-25	18:00	May be allowed subject to element must remain in service with other bay

1047	RQ243596	OCC_236	sldcdv_sd	BAY	419 MAIN BAY - 400 KV DEEPALPUR(JHKT)- BAWANA(DV) (PG) CKT-1 (POWERGRID) AND 400KV BUS 2 AT BAWANA(DV) AT 400 KV BAWANA(DV) (POWERGRID)	POWER GRID	C	Replacement of 400 kV Jack Bus R,Y,B phase bay 406-422 & 407-420	21-Nov-2025	13:00	29-Nov-2025	16:00		PLANNED	Approved	21-Nov-25	13:00	29-Nov-25	16:00	May be allowed subject to element must remain in service with other bay
1048	RQ243586	OCC_236	sldcdv_sd	BAY	419 MAIN BAY - 400 KV DEEPALPUR(JHKT)- BAWANA(DV) (PG) CKT-1 (POWERGRID) AND 400KV BUS 2 AT BAWANA(DV) AT 400 KV BAWANA(DV) (POWERGRID)	POWER GRID	C	Replacement of 400 kV Jack Bus R,Y,B phase bay 406-422 & 407-420	21-Nov-2025	13:00	28-Nov-2025	17:00		PLANNED	Approved	21-Nov-25	13:00	28-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1049	RQ242079	OCC_236	cpcc2_sd	BAY	418 MAIN BAY - 400 KV AMRITSAR(PG)- MAKHU(PS) (PSTCL) CKT-1 AND 400KV BUS 2 AT AMRITSAR(PG)	POWER GRID	D	FOR BAY AMP WORKS	21-Nov-2025	10:00	22-Nov-2025	18:00	Kindly approve.	PLANNED	Approved	21-Nov-25	10:00	22-Nov-25	18:00	
1050	RQ243545	OCC_236	sldcdv_sd	BAY	407 MAIN BAY - 400/118 KV 253 MVA GT 2 AT BAWANA CCGTB(DTL) (POWERGRID) AT 400 KV BAWANA CCGTB(DTL)	POWER GRID	C	Replacement of 400 kV Jack Bus R,Y,B phase bay 406-422 & 407-420	21-Nov-2025	09:00	28-Nov-2025	17:00		PLANNED	Approved	21-Nov-25	09:00	28-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1051	RQ243548	OCC_236	sldcdv_sd	BAY	415 MAIN BAY - 400 KV BAWANA CCGTB(DTL)- BHIWANI(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL) - BUS 2 AT BAWANA CCGTB(DTL)	POWER GRID	C	Replacement of 400 kV Jack Bus R,Y,B phase bay 406-422 & 407-420	21-Nov-2025	09:00	28-Nov-2025	17:00		PLANNED	Approved	21-Nov-25	09:00	28-Nov-25	17:00	May be allowed subject to element must remain in service with other bay

1052	RQ243461	OCC_236	cpcc1_sd	BAY	414 TIE BAY - 400 KV KANKROLI-ZERDA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 3 AT KANKROLI(PG) AT 400 KV KANKROLI(PG) (POWERGRID)	POWER GRID	D	for AMP work	21-Nov-2025	09:00	21-Nov-2025	18:00			PLANNED	Approved	21-Nov-25	09:00	21-Nov-25	18:00	
1053	RQ242287	OCC_236	sldcrs_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)	POWER GRID	D	maintenance and testing work of bay equipments	21-Nov-2025	08:00	21-Nov-2025	18:00			PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
1054	RQ243462	OCC_236	cpcc1_sd	BAY	413 MAIN BAY - 400 KV KANKROLI-ZERDA (PG) CKT-1 (POWERGRID) AT KANKROLI	POWER GRID	D	for AMP work	20-Nov-2025	09:00	20-Nov-2025	18:00			PLANNED	Approved	20-Nov-25	09:00	20-Nov-25	18:00	
1055	RQ242082	OCC_236	cpcc2_sd	BAY	407 MAIN BAY - 400KV BUS 1 AT NALLAGARH(PG) (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWER GRID	C	For bay AMP Works and overhauling of pneumatic drive.	20-Nov-2025	09:00	21-Nov-2025	18:00	Kindly approve.		PLANNED	Approved	20-Nov-25	09:00	21-Nov-25	18:00	May be allowed subject to element must remain in service with other bay
1056	RQ243463	OCC_236	cpcc1_sd	BAY	411 TIE BAY - 400KV BHINMAL-KANKROLI (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT KANKROLI(PG)	POWER GRID	D	for AMP work	19-Nov-2025	09:00	19-Nov-2025	18:00			PLANNED	Approved	19-Nov-25	09:00	19-Nov-25	18:00	
1057	RQ242285	OCC_236	sldcrs_sd	BAY	40252B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT RATANGARH(RS)	POWER GRID	D	maintenance and testing work of bay equipments	19-Nov-2025	08:00	19-Nov-2025	18:00			PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	
1058	RQ243629	OCC_236	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)	POWER GRID	D	for AMP work	19-Nov-2025	08:00	19-Nov-2025	18:00			PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	
1059	RQ243465	OCC_236	cpcc1_sd	BAY	406 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWER GRID	D	for AMP work	18-Nov-2025	09:00	18-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	09:00	18-Nov-25	18:00	

1060	RQ243633	OCC_236	cpcc1_sd	BAY	402 TIE BAY - 400 KV BHINMAL-ZERDA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT BHINMAL(PG) AT 400 KV BHINMAL(PG) (POWERGRID)	POWER GRID	D	for AMP work	18-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
1061	RQ243598	OCC_236	cpcc1_sd	BAY	429 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AND FUTURE AT SIKAR(PG)	POWER GRID	D	for AMP work	18-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	17:00	18-Nov-25	23:00	May be given from 17:00Hrs
1062	RQ243991	OCC_236	bbmb_sd	BAY	X5 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT BHIWANI(BB)	POWER GRID	D	Annual mtc.	18-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
1063	RQ243527	OCC_236	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(P G)	POWER GRID	C	CB over hauling	18-Nov-2025	08:00	21-Nov-2025	20:00		PLANNED	Approved	18-Nov-25	08:00	21-Nov-25	20:00	May be allowed subject to element must remain in service with other bay
1064	RQ242080	OCC_236	cpcc2_sd	BAY	404 MAIN BAY - 400KV BUS 1 AT NALLAGARH(PG) (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWER GRID	C	For bay AMP Works and overhauling of pneumatic drive.	17-Nov-2025	09:00	18-Nov-2025	18:00	Kindly approve.	PLANNED	Approved	17-Nov-25	09:00	18-Nov-25	18:00	May be allowed subject to element must remain in service with other bay
1065	RQ243599	OCC_236	cpcc1_sd	BAY	428 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AT SIKAR(PG)	POWER GRID	D	for AMP work	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	17:00	17-Nov-25	23:00	May be given from 17:00Hrs
1066	RQ243632	OCC_236	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BHINMAL-ZERDA (PG) CKT-1 (POWERGRID) AT 400 KV BHINMAL(PG)	POWER GRID	D	for AMP work	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
1067	RQ243600	OCC_236	cpcc1_sd	BAY	420 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AND FUTURE AT SIKAR(PG)	POWER GRID	D	for AMP work	16-Nov-2025	08:00	16-Nov-2025	18:00		PLANNED	Approved	16-Nov-25	17:00	16-Nov-25	23:00	May be given from 17:00Hrs
1068	RQ243602	OCC_236	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SONIPAT(PG)	POWER GRID	D	for AMP work	15-Nov-2025	08:00	15-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	08:00	15-Nov-25	18:00	

1069	RQ243601	OCC_236	cpcc1_sd	BAY	419 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AT SIKAR(PG)	POWER GRID	D	for AMP work	15-Nov-2025	08:00	15-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	17:00	15-Nov-25	23:00	May be given from 17:00Hrs
1070	RQ242078	OCC_236	cpcc2_sd	BAY	407 MAIN BAY - 400KV AMRITSAR-JALANDHAR (PG) CKT-2 AT AMRITSAR(PG)	POWER GRID	D	FOR BAY AMP WORKS	14-Nov-2025	10:00	15-Nov-2025	18:00	Kindly approve.	PLANNED	Approved	14-Nov-25	10:00	15-Nov-25	18:00	
1071	RQ243464	OCC_236	cpcc1_sd	BAY	405 TIE BAY - 400KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 AND 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWER GRID	D	for AMP work	14-Nov-2025	09:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	09:00	14-Nov-25	18:00	
1072	RQ243525	OCC_236	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(P G)	POWER GRID	C	CB over hauling	14-Nov-2025	08:00	17-Nov-2025	20:00		PLANNED	Approved	14-Nov-25	08:00	17-Nov-25	20:00	May be allowed subject to element must remain in service with other bay
1073	RQ243603	OCC_236	cpcc1_sd	BAY	407 MAIN BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-2 AT SONIPAT(PG)	POWER GRID	D	for AMP work	14-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
1074	RQ243630	OCC_236	cpcc1_sd	BAY	407 MAIN BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1 (POWERGRID) AT 400 KV BHINMAL(PG)	POWER GRID	D	for AMP work	14-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
1075	RQ242411	OCC_236	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	For CB Pole Overhauling for attending CRM issue	13-Nov-2025	09:00	16-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	09:00	16-Nov-25	18:00	May be allowed subject to element must remain in service with other bay

1076	RQ243528	OCC_236	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(P G) AND 400KV BUS 3 AT BALLABHGARH(P G)	POWER GRID	D	for AMP work	13-Nov-2025	08:00	13-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
1077	RQ243647	OCC_236	cpcc1_sd	BAY	415 MAIN BAY - 400 KV BHIWANI(PG)- KABULPUR(HV) (PG) (POWERGRID) AT 400 KV BHIWANI(PG)	POWER GRID	D	for AMP work	13-Nov-2025	08:00	13-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
1078	RQ243604	OCC_236	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SONIPAT(PG)	POWER GRID	D	for AMP work	13-Nov-2025	08:00	13-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
1079	RQ243636	OCC_236	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT BHINMAL(PG)	POWER GRID	D	for AMP work	13-Nov-2025	08:00	13-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
1080	RQ242414	OCC_236	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(NT)- VINDHYACHAL(P G) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(P G)	POWER GRID	C	FOR REPLACEMENT OF CIRCUIT BREAKER OF MAIN BAY (AWL4) OF 400KV VINDHYACHAL- SINGRAULI#2 AT VINDHYACHAL UNDER ADD CAP 2019-24	12-Nov-2025	09:00	21-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	09:00	21-Nov-25	18:00	May be allowed subject to element must remain in service with other bay
1081	RQ243526	OCC_236	cpcc1_sd	BAY	412 MAIN BAY - 400 KV BALLABHGARH(P G)- TUGHLAKABAD(P G) (DTL) CKT-2 AND 400KV BUS 2 AT BALLABHGARH(P G)	POWER GRID	D	for AMP work	12-Nov-2025	08:00	12-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	
1082	RQ243637	OCC_236	cpcc1_sd	BAY	404 MAIN BAY - 400KV BHINMAL- KANKROLI (PG) CKT-1 AT BHINMAL(PG)	POWER GRID	D	for AMP work	11-Nov-2025	08:00	12-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	08:00	12-Nov-25	18:00	
1083	RQ243529	OCC_236	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 1 AT BALLABHGARH(P G)	POWER GRID	D	for AMP work	11-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	

1084	RQ243578	OCC_236	cpcc1_sd	BAY	433 TIE BAY - 400 KV DADRI(PG)-FILTER BANK-Z3 (POWERGRID) AND FUTURE AT 400 KV DADRI(PG) (POWERGRID)	POWER GRID	D	for AMP work	11-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
1085	RQ242565	OCC_236	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWER GRID	D	Yearly Mtc.	11-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
1086	RQ243579	OCC_236	cpcc1_sd	BAY	409 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z3 AT DADRI(PG)	POWER GRID	D	for AMP work	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
1087	RQ242434	OCC_236	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWER GRID	C	Interrupter overhauling of Tie-Bay-419-CB at Kanpur. (Make-CGL)	10-Nov-2025	08:00	15-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	15-Nov-25	18:00	May be allowed subject to element must remain in service with other bay
1088	RQ243524	OCC_236	cpcc1_sd	BAY	438 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-3 AND FUTURE AT BALLABHGARH(P G)	POWER GRID	D	for AMP work	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
1089	RQ243635	OCC_236	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT BHINMAL(PG)	POWER GRID	D	for AMP work	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
1090	RQ243646	OCC_236	cpcc1_sd	BAY	427 MAIN BAY - 400 KV MAHINDERGARH(APL)-BHIWANI(PG) (PG) CKT-4 (POWERGRID) AND FUTURE AT 400 KV BHIWANI(PG) (POWERGRID)	POWER GRID	D	for AMP work	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
1091	RQ243628	OCC_236	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AT 400 KV BHINMAL(PG)	POWER GRID	D	for AMP work	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	

1092	RQ242438	OCC_236	cpcc3_sd	BAY	405 TIE BAY - 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	For CB Pole Overhauling for attending CRM issue	06-Nov-2025	09:00	09-Nov-2025	18:00			PLANNED	Approved	06-Nov-25	09:00	09-Nov-25	18:00	May be allowed subject to element must remain in service with other bay
1093	RQ243581	OCC_236	cpcc1_sd	BAY	401 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z1 AT DADRI(PG)	POWER GRID	C	for AMP work	06-Nov-2025	08:00	07-Nov-2025	18:00			PLANNED	Approved	06-Nov-25	08:00	07-Nov-25	18:00	May be allowed subject to element must remain in service with other bay
1094	RQ243511	OCC_236	cpcc1_sd	BAY	402 TIE BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWER GRID	D	for AMP work	04-Nov-2025	08:00	04-Nov-2025	18:00			PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
1095	RQ242566	OCC_236	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) (POWERGRID) AT 400 KV BHIWANI(BB)	POWER GRID	D	Yearly mtc	04-Nov-2025	08:00	04-Nov-2025	18:00			PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
1096	RQ243634	OCC_236	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)	POWER GRID	D	for AMP work	04-Nov-2025	08:00	04-Nov-2025	18:00			PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
1097	RQ243631	OCC_236	cpcc1_sd	BAY	408 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1 (POWERGRID) AND 80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG) AT 400 KV BHINMAL(PG) (POWERGRID)	POWER GRID	D	for AMP work	03-Nov-2025	08:00	03-Nov-2025	18:00			PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	
1098	RQ243580	OCC_236	cpcc1_sd	BAY	406 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z2 AT DADRI(PG)	POWER GRID	C	for AMP work	03-Nov-2025	08:00	04-Nov-2025	18:00			PLANNED	Approved	03-Nov-25	08:00	04-Nov-25	18:00	May be allowed subject to element must remain in service with other bay

1099	RQ242564	OCC_236	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB)	POWER GRID	D	Half Yearly mtc	03-Nov-2025	08:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	
1100	RQ243627	OCC_236	cpcc1_sd	BAY	412 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BHINMAL(PG) (POWERGRID) AT 400 KV BHINMAL(PG)	POWER GRID	D	for AMP work	02-Nov-2025	08:00	02-Nov-2025	18:00		PLANNED	Approved	02-Nov-25	08:00	02-Nov-25	18:00	
1101	RQ242442	OCC_236	cpcc3_sd	BAY	AWL5 TIE BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(P G) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(NT)-VINDHYACHAL(P G) (PG) CKT-2 AT 400 KV VINDHYACHAL(P G) (POWERGRID)	POWER GRID	C	FOR REPLACEMENT OF CIRCUIT BREAKER OF TIE BAY (AWL5) AT VINDHYACHAL UNDER ADD CAP 2019-24	01-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	10-Nov-25	18:00	May be allowed subject to element must remain in service with other bay
1102	RQ242279	OCC_236	sldcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	27-Nov-2025	08:00	27-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	08:00	27-Nov-25	18:00	
1103	RQ242278	OCC_236	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	27-Nov-2025	08:00	27-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	08:00	27-Nov-25	18:00	
1104	RQ242262	OCC_236	sldcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	26-Nov-2025	08:00	26-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	
1105	RQ243568	OCC_236	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	for AMP work	26-Nov-2025	08:00	26-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	
1106	RQ243567	OCC_236	cpcc1_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	for AMP work	25-Nov-2025	08:00	25-Nov-2025	18:00		PLANNED	Approved	25-Nov-25	08:00	25-Nov-25	18:00	

1107	RQ243566	OCC_236	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	for AMP work	24-Nov-2025	08:00	24-Nov-2025	18:00		PLANNED	Approved	24-Nov-25	08:00	24-Nov-25	18:00	
1108	RQ243565	OCC_236	cpcc1_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	for AMP work	22-Nov-2025	08:00	22-Nov-2025	18:00		PLANNED	Approved	22-Nov-25	08:00	22-Nov-25	18:00	
1109	RQ242286	OCC_236	sldcrs_sd	BAY	40152T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	maintenance and testing work of bay equipments	20-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
1110	RQ243909	OCC_236	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	26-Nov-2025	08:00	26-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	
1111	RQ243908	OCC_236	sldcps_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	21-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
1112	RQ243906	OCC_236	sldcps_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	20-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
1113	RQ243907	OCC_236	sldcps_sd	BAY	418 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	20-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
1114	RQ243905	OCC_236	sldcps_sd	BAY	409 MAIN BAY - 400 KV KURUKSHETRA(P G)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Nut bolt tightning of clamp and connectors of bay 409 and cleaning of CR panel and BMK of CT ,CB related with associated bay	19-Nov-2025	08:00	19-Nov-2025	18:00		PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	

1115	RQ243904	OCC_236	sldcps_sd	BAY	410 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)- HMEL (PS) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	18-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
1116	RQ243903	OCC_236	sldcps_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) (PSTCL) AT 400 KV ROPAR(PSTCL)	PSTCL	D	Maintenace/Protecti on testing of Bays and related equipments	17-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	08:00	18-Nov-25	18:00	
1117	RQ243902	OCC_236	sldcps_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance/protect ion testing of ICT and its related equipments.	13-Nov-2025	08:00	13-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
1118	RQ243901	OCC_236	sldcps_sd	BAY	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)- HMEL (PS) (PSTCL) CKT-2 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	13-Nov-2025	08:00	13-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
1119	RQ243899	OCC_236	sldcps_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL) AND FUTURE AT 400 KV MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 420 and cleaning of CR panel and BMK of CT,CB related with associated bay	12-Nov-2025	08:00	12-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	
1120	RQ243900	OCC_236	sldcps_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Nut bolt tightning of clamp and connectors of bay 410 and cleaning of CR panel and BMK of CT ,CB related with associated bay	12-Nov-2025	08:00	12-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	
1121	RQ243897	OCC_236	sldcps_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)- HMEL (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	11-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	

1122	RQ243898	OCC_236	sldcps_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual maintenance/protect ion testing of bay and its related equipments.	11-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
1123	RQ243896	OCC_236	sldcps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PSG)- MUKTSAR(PS) (PS) CKT-2 AND 400KV MUKTSAR- MAKHU (PS) CKT- 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
1124	RQ243895	OCC_236	sldcps_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual maintenance/protect ion testing of bay and its related equipments.	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
1125	RQ243894	OCC_236	sldcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)- MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
1126	RQ243893	OCC_236	sldcps_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) AND FUTURE	PSTCL	D	Annual maintenance/protect ion testing of bay and its related equipments.	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
1127	RQ243456	OCC_236	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT PANKI(UP) AND 400KV BUS 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS COUPLER FOR BAY MAINTENANCE AND CT TAN DELTA TESTING.	24-Nov-2025	10:00	25-Nov-2025	17:00		PLANNED	Approved	24-Nov-25	10:00	25-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1128	RQ243468	OCC_236	stuup_sd	BAY	414 TRANSFER BUS BAY - 400KV BUS 3 AT UNNAO(UP)	UPPTCL	C	* Shutdown is required for measuring Timing and Contact Resistance of Circuit Breaker.	21-Nov-2025	10:00	21-Nov-2025	16:00		PLANNED	Approved	21-Nov-25	10:00	21-Nov-25	16:00	May be allowed subject to element must remain in service with other bay
1129	RQ243482	OCC_236	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. N affected.	21-Nov-2025	08:00	21-Nov-2025	17:00		PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1130	RQ243469	OCC_236	stuup_sd	BAY	406 BUS COUPLER BAY - 400KV BUS 1 AT UNNAO(UP) AND 400KV BUS 2 AT UNNAO(UP)	UPPTCL	C	* Shutdown is required for measuring Timing and contact resistance of Circuit Breaker of 400 kV Bus Coupler.	20-Nov-2025	10:00	20-Nov-2025	15:00		PLANNED	Approved	20-Nov-25	10:00	20-Nov-25	15:00	May be allowed subject to element must remain in service with other bay

1131	RQ243459	OCC_236	stuup_sd	BAY	416 MAIN BAY - 400 KV ALIGARH- SHAMLI (UP) CKT- 2 (UPPTCL) AT 400 KV ALIGARH(UP)	UPPTCL	C	FOR ANUAL TESTING AND CB TIMING CRM TEST	19-Nov-2025	10:00	19-Nov-2025	20:00		PLANNED	Approved	19-Nov-25	10:00	19-Nov-25	20:00	May be allowed subject to element must remain in service with other bay
1132	RQ243492	OCC_236	stuup_sd	BAY	401 BUS COUPLER BAY - 400KV BUS 1 AT LUCKNOW(UP) (UPPTCL) AND 400KV BUS 2 AT LUCKNOW(UP) AT 400 KV LUCKNOW(UP) (UPPTCL)	UPPTCL	D	Planned shutdown required for Bay Equipment Maintenance and Testing of 400KV Bus Coupler Bay(Bay no.95) at 400KV S/S Sarojini Nagar, Lucknow During shutdown period supply not affected	17-Nov-2025	09:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	09:00	17-Nov-25	18:00	
1133	RQ243449	OCC_236	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT AGRA(UP) AND 400KV BUS 2 AT AGRA(UP)	UPPTCL	D	tan delta testings of CTs	15-Nov-2025	09:00	15-Nov-2025	17:00		PLANNED	Approved	15-Nov-25	09:00	15-Nov-25	17:00	
1134	RQ243477	OCC_236	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	12-Nov-2025	10:00	21-Nov-2025	17:00		PLANNED	Approved	12-Nov-25	10:00	21-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1135	RQ243445	OCC_236	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT GORAKHPUR(UP) AND 400KV BUS 2 AT GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 400 KV BUS COUPLER BAY ALONG WITH MAIN BUS -I FOR MAINTENANCE WORK.	11-Nov-2025	10:00	11-Nov-2025	16:00		PLANNED	Approved	11-Nov-25	10:00	11-Nov-25	16:00	May be allowed subject to element must remain in service with other bay
1136	RQ243460	OCC_236	stuup_sd	BAY	413 MAIN BAY - 400 KV ALIGARH(UP)- KHURJA STPP (TH) (UP) CKT-1 (UPPTCL) AT 400 KV ALIGARH(UP)	UPPTCL	C	FOR ANNUAL TESTING OF CB TIMING CRM	05-Nov-2025	10:00	05-Nov-2025	20:00		PLANNED	Approved	05-Nov-25	10:00	05-Nov-25	20:00	May be allowed subject to element must remain in service with other bay
1137	RQ243226	OCC_236	sldcdv_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400kV , CB No-410 of Bus-II and other activity as per PMS.	22-Nov-2025	08:00	22-Nov-2025	17:00		PLANNED	Approved	22-Nov-25	08:00	22-Nov-25	17:00	

1138	RQ243582	OCC_236	sldcdv_sd	BAY	405 TIE BAY - 400/11 KV 216 MVA GT 5 AT BAWANA CCGTB(DTL) (DTL) AND 400 KV BAWANA CCGTB(DTL) - BUS 2 AT 400 KV BAWANA CCGTB(DTL) (DTL)	DTL	C	Replacement of 400 kV Jack Bus R,Y,B phase bay 406-422 & 407-420	21-Nov-2025	13:00	28-Nov-2025	17:00			PLANNED	Approved	21-Nov-25	13:00	28-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1139	RQ243587	OCC_236	sldcdv_sd	BAY	422 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAWANA(DV) (DTL)	DTL	C	Replacement of 400 kV Jack Bus R,Y,B phase bay 406-422 & 407-420	21-Nov-2025	13:00	28-Nov-2025	17:00			PLANNED	Approved	21-Nov-25	13:00	28-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1140	RQ243583	OCC_236	sldcdv_sd	BAY	409 MAIN BAY - 400/11 KV 253 MVA GT 3 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Replacement of 400 kV Jack Bus R,Y,B phase bay 406-422 & 407-420	21-Nov-2025	13:00	28-Nov-2025	17:00			PLANNED	Approved	21-Nov-25	13:00	28-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1141	RQ243546	OCC_236	sldcdv_sd	BAY	420 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAWANA(DV) (DTL)	DTL	C	Replacement of 400 kV Jack Bus R,Y,B phase bay 406-422 & 407-420	21-Nov-2025	09:00	28-Nov-2025	17:00			PLANNED	Approved	21-Nov-25	09:00	28-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1142	RQ243547	OCC_236	sldcdv_sd	BAY	410 MAIN BAY - 400/11 KV 253 MVA GT 4 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Replacement of 400 kV Jack Bus R,Y,B phase bay 406-422 & 407-420	21-Nov-2025	09:00	28-Nov-2025	17:00			PLANNED	Approved	21-Nov-25	09:00	28-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1143	RQ243563	OCC_236	sldcdv_sd	BAY	421 TIE BAY - 400/220 KV 315 MVA ICT 1 AT BAWANA(DV) (DTL) AND 400/220 KV 315 MVA ICT 4 AT BAWANA(DV) AT 400 KV BAWANA(DV) (DTL)	DTL	C	Replacement of 400 kV Jack Bus R,Y,B phase bay 406-422 & 407-420	21-Nov-2025	09:00	28-Nov-2025	12:00			PLANNED	Approved	21-Nov-25	09:00	28-Nov-25	12:00	May be allowed subject to element must remain in service with other bay
1144	RQ243561	OCC_236	sldcdv_sd	BAY	408 TIE BAY - 400/11 KV 216 MVA GT 6 AT BAWANA CCGTB(DTL) (DTL) AND 400/11 KV 253 MVA GT 3 AT BAWANA CCGTB(DTL) AT 400 KV BAWANA CCGTB(DTL) (DTL)	DTL	C	Replacement of 400 kV Jack Bus R,Y,B phase bay 406-422 & 407-420	21-Nov-2025	09:00	28-Nov-2025	12:00			PLANNED	Approved	21-Nov-25	09:00	28-Nov-25	12:00	May be allowed subject to element must remain in service with other bay

1145	RQ243225	OCC_236	sldcdv_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) (DTL) AND 400KV BUS 1 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400kV, CB No-409 of Bus-I and other activity as per PMS.	21-Nov-2025	08:00	21-Nov-2025	17:00		PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	17:00	
1146	RQ243534	OCC_236	sldcdv_sd	BAY	425 TIE BAY - 400/220 KV 315 MVA ICT 5 AT BAWANA(DV) (DTL) AND 400/220 KV 315 MVA ICT 6 AT BAWANA(DV) AT 400 KV BAWANA(DV) (DTL)	DTL	C	Replacement of 400 kV Jack Bus Y phase bay 403-424	19-Nov-2025	09:00	21-Nov-2025	17:00		PLANNED	Approved	19-Nov-25	09:00	21-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1147	RQ243533	OCC_236	sldcdv_sd	BAY	402 TIE BAY - 400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL) (DTL) AND 400/118 KV 253 MVA GT 2 AT BAWANA CCGTB(DTL) AT 400 KV BAWANA CCGTB(DTL) (DTL)	DTL	C	Replacement of 400 kV Jack Bus Y phase bay 403-424	19-Nov-2025	09:00	21-Nov-2025	17:00		PLANNED	Approved	19-Nov-25	09:00	21-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1148	RQ243535	OCC_236	sldcdv_sd	BAY	424 MAIN BAY - 400/220 KV 315 MVA ICT 5 AT BAWANA(DV) (DTL)	DTL	C	Replacement of 400 kV Jack Bus Y phase bay 403-424	19-Nov-2025	09:00	21-Nov-2025	17:00		PLANNED	Approved	19-Nov-25	09:00	21-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1149	RQ243532	OCC_236	sldcdv_sd	BAY	403 MAIN BAY - 400/118 KV 253 MVA GT 2 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Replacement of 400 kV Jack Bus Y phase bay 403-424	19-Nov-2025	09:00	21-Nov-2025	17:00		PLANNED	Approved	19-Nov-25	09:00	21-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1150	RQ243517	OCC_236	sldcdv_sd	BAY	401 MAIN BAY - 400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Replacement of 400 kV Jack Bus Y phase bay 401-426	17-Nov-2025	09:00	21-Nov-2025	13:00		PLANNED	Approved	17-Nov-25	09:00	21-Nov-25	13:00	May be allowed subject to element must remain in service with other bay
1151	RQ243516	OCC_236	sldcdv_sd	BAY	426 MAIN BAY - 400/220 KV 315 MVA ICT 6 AT BAWANA(DV) (DTL)	DTL	C	Replacement of 400 kV Jack Bus Y phase bay 401-426	17-Nov-2025	09:00	21-Nov-2025	13:00		PLANNED	Approved	17-Nov-25	09:00	21-Nov-25	13:00	May be allowed subject to element must remain in service with other bay

1152	RQ243584	OCC_236	sldcdv_sd	BAY	413 MAIN BAY - 400 KV BAWANA CCGTB(DTL)- BAHADURGARH(P G) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL) - BUS 1 AT BAWANA CCGTB(DTL)	DTL/PRA GATI CCGT	C	Replacement of 400 kV Jack Bus R,Y,B phase bay 406-422 & 407-420	21-Nov-2025	13:00	28-Nov-2025	17:00		PLANNED	Approved	21-Nov-25	13:00	28-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1153	RQ243585	OCC_236	sldcdv_sd	BAY	411 TIE BAY - 400/11 KV 253 MVA GT 4 AT BAWANA CCGTB(DTL) AND FUTURE	DTL/PRA GATI CCGT	C	Replacement of 400 kV Jack Bus R,Y,B phase bay 406-422 & 407-420	21-Nov-2025	13:00	28-Nov-2025	17:00		PLANNED	Approved	21-Nov-25	13:00	28-Nov-25	17:00	May be allowed subject to element must remain in service with other bay
1154	RQ243562	OCC_236	sldcdv_sd	BAY	414 TIE BAY - 400 KV BAWANA CCGTB(DTL)- BAHADURGARH(P G) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL)- BHIWANI(PG) (PG) CKT-1 AT BAWANA CCGTB(DTL)	DTL/PRA GATI CCGT	C	Replacement of 400 kV Jack Bus R,Y,B phase bay 406-422 & 407-420	21-Nov-2025	09:00	28-Nov-2025	12:00		PLANNED	Approved	21-Nov-25	09:00	28-Nov-25	12:00	May be allowed subject to element must remain in service with other bay
1155	RQ243875	OCC_236	ntpcos_sd	BAY	418 BUS COUPLER BAY - 400KV BUS 4 AT SINGRAULI(NT) (NTPC) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) (NTPC)	NTPC	C	SAS upgradation testing and bay equipment testing	21-Nov-2025	08:00	21-Nov-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	May be allowed subject to element must remain in service with other bay
1156	RQ243874	OCC_236	ntpcos_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	SAS upgradation testing and bay equipment testing	20-Nov-2025	08:00	20-Nov-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	May be allowed subject to element must remain in service with other bay
1157	RQ243871	OCC_236	ntpcos_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	SAS upgradation testing and bay equipment testing	18-Nov-2025	08:00	18-Nov-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	May be allowed subject to element must remain in service with other bay

1158	RQ243870	OCC_236	ntpcos_sd	BAY	424-BS BUS SECTIONALIZER BAY - 400KV BUS 2 AT SINGRAULI(NT) AND 400KV BUS 4 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	SAS upgradation testing and bay equipment testing	17-Nov-2025	08:00	17-Nov-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	May be allowed subject to element must remain in service with other bay
1159	RQ243990	OCC_236	bbmb_sd	BAY	X2 TIE BAY - 400 KV BHIWANI(BB)- RAJPURA(PS) (BB) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	BBMB	D	Annual mtc.	13-Nov-2025	08:00	13-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
1160	RQ243261	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)		D	AMP and For Bay Extension works	29-Nov-2025	17:00	30-Nov-2025	23:00		PLANNED	Approved	29-Nov-25	17:00	30-Nov-25	23:00	May be given from 17:00Hrs
1161	RQ243296	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		C	Main bay CT replacement work	29-Nov-2025	08:00	30-Nov-2025	18:00		PLANNED	Approved	29-Nov-25	08:00	30-Nov-25	18:00	one day s/d may be allowed. Subject to Consent from SLDC Delhi
1162	RQ243258	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	AMP and For Bay Extension works	27-Nov-2025	17:00	28-Nov-2025	23:00		PLANNED	Approved	27-Nov-25	17:00	28-Nov-25	23:00	May be given from 17:00Hrs
1163	RQ243295	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		C	Main bay CT replacement work	27-Nov-2025	08:00	28-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	08:00	28-Nov-25	18:00	one day s/d may be allowed. Subject to Consent from SLDC Delhi
1164	RQ243345	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	AMP work	26-Nov-2025	09:00	26-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	09:00	26-Nov-25	18:00	
1165	RQ243257	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	AMP and For Bay Extension works	25-Nov-2025	17:00	26-Nov-2025	23:00		PLANNED	Approved	25-Nov-25	17:00	26-Nov-25	23:00	May be given from 17:00Hrs
1166	RQ243344	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP work	25-Nov-2025	09:00	25-Nov-2025	18:00		PLANNED	Approved	25-Nov-25	09:00	25-Nov-25	18:00	
1167	RQ243668	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	For spare change over	25-Nov-2025	09:00	25-Nov-2025	12:00	Kindly Approve.	PLANNED	Approved	25-Nov-25	09:00	25-Nov-25	12:00	
1168	RQ243294	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		C	Main bay CT replacement work	25-Nov-2025	08:00	26-Nov-2025	18:00		PLANNED	Approved	25-Nov-25	08:00	26-Nov-25	18:00	one day s/d may be allowed. Subject to Consent from SLDC Delhi
1169	RQ243275	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(P G)		D	AMP works	25-Nov-2025	08:00	25-Nov-2025	18:00		PLANNED	Approved	25-Nov-25	08:00	25-Nov-25	18:00	
1170	RQ243313	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	24-Nov-2025	16:00	24-Nov-2025	23:59		PLANNED	Approved	24-Nov-25	17:00	24-Nov-25	23:59	May be given from 17:00Hrs
1171	RQ243343	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	AMP work	24-Nov-2025	09:00	24-Nov-2025	18:00		PLANNED	Approved	24-Nov-25	09:00	24-Nov-25	18:00	
1172	RQ243288	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)		D	AMP works	24-Nov-2025	09:00	24-Nov-2025	18:00		PLANNED	Approved	24-Nov-25	09:00	24-Nov-25	18:00	

1173	RQ243287	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	23-Nov-2025	16:00	24-Nov-2025	23:00		PLANNED	Approved	23-Nov-25	17:00	24-Nov-25	23:00	May be given from 17:00Hrs
1174	RQ243293	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		C	Main bay CT replacement work	23-Nov-2025	08:00	24-Nov-2025	18:00		PLANNED	Approved	23-Nov-25	08:00	24-Nov-25	18:00	one day s/d may be allowed. Subject to Consent from SLDC Delhi
1175	RQ243273	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER(PG)		D	AMP works	22-Nov-2025	15:00	22-Nov-2025	23:30		PLANNED	Approved	22-Nov-25	17:00	22-Nov-25	23:30	May be given from 17:00Hrs
1176	RQ243286	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	21-Nov-2025	16:00	22-Nov-2025	23:00		PLANNED	Approved	21-Nov-25	17:00	22-Nov-25	23:00	May be given from 17:00Hrs
1177	RQ243272	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	AMP works	21-Nov-2025	15:00	21-Nov-2025	23:30		PLANNED	Approved	21-Nov-25	17:00	21-Nov-25	23:30	May be given from 17:00Hrs
1178	RQ243675	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting Works	21-Nov-2025	10:00	21-Nov-2025	14:00	Kindly Approve.	PLANNED	Approved	21-Nov-25	10:00	21-Nov-25	14:00	
1179	RQ243312	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	20-Nov-2025	16:00	20-Nov-2025	23:59		PLANNED	Approved	20-Nov-25	17:00	20-Nov-25	23:59	May be given from 17:00Hrs
1180	RQ243271	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	AMP works	20-Nov-2025	15:00	20-Nov-2025	23:30		PLANNED	Approved	20-Nov-25	17:00	20-Nov-25	23:30	May be given from 17:00Hrs
1181	RQ243680	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)		D	FOR AMP WORKS AND LBB & 220KV BUS BAR PROT RETROFITTING	20-Nov-2025	09:30	20-Nov-2025	20:00	Kindly Approve.	PLANNED	Approved	20-Nov-25	09:30	20-Nov-25	20:00	
1182	RQ243285	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	19-Nov-2025	16:00	20-Nov-2025	23:00		PLANNED	Approved	19-Nov-25	17:00	20-Nov-25	23:00	May be given from 17:00Hrs
1183	RQ243311	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	19-Nov-2025	16:00	19-Nov-2025	23:59		PLANNED	Approved	19-Nov-25	17:00	19-Nov-25	23:59	May be given from 17:00Hrs
1184	RQ243679	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	19-Nov-2025	10:00	19-Nov-2025	16:00	Kindly Approve.	PLANNED	Approved	19-Nov-25	10:00	19-Nov-25	16:00	
1185	RQ243670	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)		D	AMP works	19-Nov-2025	09:00	19-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	19-Nov-25	09:00	19-Nov-25	17:00	
1186	RQ243310	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	18-Nov-2025	16:00	18-Nov-2025	23:59		PLANNED	Approved	18-Nov-25	17:00	18-Nov-25	23:59	May be given from 17:00Hrs
1187	RQ243678	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	18-Nov-2025	10:00	18-Nov-2025	16:00	Kindly Approve.	PLANNED	Approved	18-Nov-25	10:00	18-Nov-25	16:00	
1188	RQ243674	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting Works	18-Nov-2025	10:00	18-Nov-2025	14:00	Kindly Approve.	PLANNED	Approved	18-Nov-25	10:00	18-Nov-25	14:00	
1189	RQ243676	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)		D	For AMP of ICT along with its associated 400 KV & 220 KV Bays & Mech. Protection modification as per CC-Protection circular	18-Nov-2025	09:00	18-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	18-Nov-25	09:00	18-Nov-25	18:00	

1190	RQ243683	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	AMP works	18-Nov-2025	08:00	18-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
1191	RQ243284	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	17-Nov-2025	16:00	18-Nov-2025	23:00		PLANNED	Approved	17-Nov-25	17:00	18-Nov-25	23:00	May be given from 17:00Hrs
1192	RQ243309	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	17-Nov-2025	16:00	17-Nov-2025	23:59		PLANNED	Approved	17-Nov-25	17:00	17-Nov-25	23:59	May be given from 17:00Hrs
1193	RQ243677	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	17-Nov-2025	10:00	17-Nov-2025	16:00	Kindly Approve.	PLANNED	Approved	17-Nov-25	10:00	17-Nov-25	16:00	
1194	RQ243292	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	AMP works	17-Nov-2025	09:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	09:00	17-Nov-25	18:00	
1195	RQ243669	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)		D	AMP works	16-Nov-2025	09:00	16-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	16-Nov-25	09:00	16-Nov-25	17:00	
1196	RQ243283	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	15-Nov-2025	16:00	16-Nov-2025	23:00		PLANNED	Approved	15-Nov-25	17:00	16-Nov-25	23:00	May be given from 17:00Hrs
1197	RQ243673	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting Works	15-Nov-2025	10:00	15-Nov-2025	14:00	Kindly Approve.	PLANNED	Approved	15-Nov-25	10:00	15-Nov-25	14:00	
1198	RQ243264	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)		D	AMP and For Bay Extension works	14-Nov-2025	17:00	18-Nov-2025	23:00		PLANNED	Approved	14-Nov-25	17:00	18-Nov-25	23:00	May be given from 17:00Hrs
1199	RQ243308	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	14-Nov-2025	16:00	14-Nov-2025	23:59		PLANNED	Approved	14-Nov-25	17:00	14-Nov-25	23:59	May be given from 17:00Hrs
1200	RQ243282	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	13-Nov-2025	16:00	14-Nov-2025	23:00		PLANNED	Approved	13-Nov-25	17:00	14-Nov-25	23:00	May be given from 17:00Hrs
1201	RQ243307	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	13-Nov-2025	16:00	13-Nov-2025	23:59		PLANNED	Approved	13-Nov-25	17:00	13-Nov-25	23:59	May be given from 17:00Hrs
1202	RQ243329	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	for AMP work	13-Nov-2025	09:00	13-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	09:00	13-Nov-25	18:00	
1203	RQ243667	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)		D	AMP works	13-Nov-2025	08:00	13-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
1204	RQ243349	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)		D	for AMP works and construction works	12-Nov-2025	17:00	22-Nov-2025	23:00		PLANNED	Approved	12-Nov-25	17:00	22-Nov-25	23:00	May be given from 17:00Hrs
1205	RQ243306	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	12-Nov-2025	16:00	12-Nov-2025	23:59		PLANNED	Approved	12-Nov-25	17:00	12-Nov-25	23:59	May be given from 17:00Hrs
1206	RQ243328	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)		D	for AMP work	12-Nov-2025	09:00	12-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	09:00	12-Nov-25	18:00	
1207	RQ243291	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	AMP works	12-Nov-2025	09:00	12-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	09:00	12-Nov-25	18:00	

1208	RQ243666	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)		D	AMP works	12-Nov-2025	09:00	12-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	12-Nov-25	09:00	12-Nov-25	18:00	
1209	RQ243347	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DWARKA (PG)		D	for Amp works	12-Nov-2025	08:00	12-Nov-2025	19:00		PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	19:00	
1210	RQ243281	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	11-Nov-2025	16:00	12-Nov-2025	23:00		PLANNED	Approved	11-Nov-25	17:00	12-Nov-25	23:00	May be given from 17:00Hrs
1211	RQ243305	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	11-Nov-2025	16:00	11-Nov-2025	23:59		PLANNED	Approved	11-Nov-25	17:00	11-Nov-25	23:59	May be given from 17:00Hrs
1212	RQ243304	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(P G)		D	AMP Work & COE Compliances	10-Nov-2025	16:00	10-Nov-2025	23:59		PLANNED	Approved	10-Nov-25	17:00	10-Nov-25	23:59	May be given from 17:00Hrs
1213	RQ243339	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	AMP Work & COE/Technical IOM Compliances	10-Nov-2025	16:00	10-Nov-2025	23:59		PLANNED	Approved	10-Nov-25	17:00	10-Nov-25	23:59	May be given from 17:00Hrs
1214	RQ243326	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)		D	for AMP work	10-Nov-2025	09:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	09:00	10-Nov-25	18:00	
1215	RQ243327	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)		D	for AMP work	10-Nov-2025	09:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	09:00	10-Nov-25	18:00	
1216	RQ243338	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)		D	AMP Work & COE/Technical IOM Compliances	09-Nov-2025	16:00	09-Nov-2025	23:59		PLANNED	Approved	09-Nov-25	17:00	09-Nov-25	23:59	May be given from 17:00Hrs
1217	RQ243280	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	09-Nov-2025	16:00	10-Nov-2025	23:00		PLANNED	Approved	09-Nov-25	17:00	10-Nov-25	23:00	May be given from 17:00Hrs
1218	RQ243260	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)		D	AMP and For Bay Extension works	08-Nov-2025	17:00	12-Nov-2025	23:00		PLANNED	Approved	08-Nov-25	17:00	12-Nov-25	23:00	May be given from 17:00Hrs
1219	RQ243259	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	AMP and For Bay Extension works	08-Nov-2025	17:00	12-Nov-2025	23:00		PLANNED	Approved	08-Nov-25	17:00	12-Nov-25	23:00	May be given from 17:00Hrs
1220	RQ243337	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	AMP Work & COE/Technical IOM Compliances	08-Nov-2025	16:00	08-Nov-2025	23:59		PLANNED	Approved	08-Nov-25	17:00	08-Nov-25	23:59	May be given from 17:00Hrs
1221	RQ243274	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT TUGHLAKABAD(P G)		D	AMP works	08-Nov-2025	08:00	08-Nov-2025	18:00		PLANNED	Approved	08-Nov-25	08:00	08-Nov-25	18:00	
1222	RQ243336	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	AMP Work & COE/Technical IOM Compliances	07-Nov-2025	16:00	07-Nov-2025	23:59		PLANNED	Approved	07-Nov-25	17:00	07-Nov-25	23:59	May be given from 17:00Hrs
1223	RQ243290	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	AMP works	07-Nov-2025	09:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	09:00	07-Nov-25	18:00	
1224	RQ243335	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	AMP Work & COE/Technical IOM Compliances	06-Nov-2025	16:00	06-Nov-2025	23:59		PLANNED	Approved	06-Nov-25	17:00	06-Nov-25	23:59	May be given from 17:00Hrs
1225	RQ243671	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)		D	AMP works	06-Nov-2025	09:00	06-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	06-Nov-25	09:00	06-Nov-25	18:00	

1226	RQ243682	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)		D	AMP works	06-Nov-2025	09:00	06-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	06-Nov-25	09:00	06-Nov-25	18:00	
1227	RQ243672	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PANCHKULA(PG)		D	AMP WORKS	06-Nov-2025	08:00	06-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
1228	RQ243334	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	AMP Work & COE/Technical IOM Compliances	05-Nov-2025	16:00	05-Nov-2025	23:59		PLANNED	Approved	05-Nov-25	17:00	05-Nov-25	23:59	May be given from 17:00Hrs
1229	RQ243333	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	AMP Work & COE/Technical IOM Compliances	04-Nov-2025	16:00	04-Nov-2025	23:59		PLANNED	Approved	04-Nov-25	17:00	04-Nov-25	23:59	May be given from 17:00Hrs
1230	RQ243256	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH(PG)		D	Installation of RTXV Unit in Tripping Circuit	04-Nov-2025	09:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	09:00	04-Nov-25	18:00	
1231	RQ243332	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)		D	AMP Work & COE/Technical IOM Compliances	03-Nov-2025	16:00	03-Nov-2025	23:59		PLANNED	Approved	03-Nov-25	17:00	03-Nov-25	23:59	May be given from 17:00Hrs
1232	RQ243297	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAHADURGARH(PG)		D	AMP works	03-Nov-2025	09:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	09:00	03-Nov-25	18:00	
1233	RQ243681	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH(PG)		D	AMP works	03-Nov-2025	09:00	03-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	03-Nov-25	09:00	03-Nov-25	18:00	
1234	RQ243289	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	AMP works	02-Nov-2025	09:00	02-Nov-2025	18:00		PLANNED	Approved	02-Nov-25	09:00	02-Nov-25	18:00	
1235	RQ243262	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)		D	AMP and For Bay Extension works	01-Nov-2025	17:00	05-Nov-2025	23:00		PLANNED	Approved	01-Nov-25	17:00	05-Nov-25	23:00	May be given from 17:00Hrs
1236	RQ243263	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)		D	AMP and For Bay Extension works	01-Nov-2025	17:00	05-Nov-2025	23:00		PLANNED	Approved	01-Nov-25	17:00	05-Nov-25	23:00	May be given from 17:00Hrs
1237	RQ243346	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)		D	for AMP work	01-Nov-2025	09:00	01-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	09:00	01-Nov-25	18:00	
1238	RQ243317	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)		C	For jack Bus replacement work	01-Nov-2025	08:00	04-Nov-2025	22:00		PLANNED	Approved	01-Nov-25	08:00	04-Nov-25	22:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
1239	RQ243316	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)		C	For jack Bus replacement work	01-Nov-2025	08:00	04-Nov-2025	22:00		PLANNED	Approved	01-Nov-25	08:00	04-Nov-25	22:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
1240	RQ243314	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)		C	For jack Bus replacement work	01-Nov-2025	08:00	04-Nov-2025	22:00		PLANNED	Approved	01-Nov-25	08:00	04-Nov-25	22:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage

1241	RQ243315	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(P G)		C	For jack Bus replacement work	01-Nov-2025	08:00	04-Nov-2025	22:00			PLANNED	Approved	01-Nov-25	08:00	04-Nov-25	22:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabagarh will be under outage
1242	RQ242309	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	for Annual Maintenance and Testing work	29-Nov-2025	10:00	29-Nov-2025	17:00			PLANNED	Approved	29-Nov-25	10:00	29-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other ICTs must be in service
1243	RQ242230	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	28-Nov-2025	10:00	28-Nov-2025	17:00			PLANNED	Approved	28-Nov-25	10:00	28-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other ICTs must be in service
1244	RQ242289	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	27-Nov-2025	10:00	27-Nov-2025	17:00			PLANNED	Approved	27-Nov-25	10:00	27-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other ICTs must be in service
1245	RQ242292	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	26-Nov-2025	10:00	26-Nov-2025	17:00			PLANNED	Approved	26-Nov-25	10:00	26-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other ICTs must be in service
1246	RQ242310	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	for Annual Maintenance and Testing work	25-Nov-2025	10:00	25-Nov-2025	17:00			PLANNED	Approved	25-Nov-25	10:00	25-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other ICTs must be in service
1247	RQ242296	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	C	* SHUTDOWN TAKEN FOR CENTRIFUSING OF TRANSFORMER OIL AND ROUTIEN TESTING AND MAINTENANCE OF ICT AND BAY	20-Nov-2025	10:00	23-Nov-2025	17:00			PLANNED	Approved	20-Nov-25	10:00	23-Nov-25	17:00	As per real time grid condition. Other ICTs must be in service.
1248	RQ242288	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	C	Planned shutdown required for OLTC Servicing and Other maintenance work of 500MVA ICT-II at 400KV S/S Sarojini Nagr Lockno	18-Nov-2025	09:00	19-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	09:00	19-Nov-25	18:00	As per real time grid condition. Other ICTs must be in service.
1249	RQ242305	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	Shutdown is required for measuring of Timing and Contact Resistance of Circuit Breaker of HV and LV side.	17-Nov-2025	10:00	17-Nov-2025	17:00			PLANNED	Approved	17-Nov-25	10:00	17-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other ICTs must be in service
1250	RQ242290	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Centrifuging of T/F oil at 400KV S/S Sultanpur	17-Nov-2025	10:00	27-Nov-2025	17:00			PLANNED	Approved	17-Nov-25	10:00	27-Nov-25	17:00	As per real time grid condition. Other ICTs must be in service.
1251	RQ243638	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT AGRA(UP)	UPPTCL	D	* for tan delta testing of CT and transformer and half yearly maintenance	17-Nov-2025	09:00	19-Nov-2025	17:00			PLANNED	Approved	17-Nov-25	09:00	19-Nov-25	17:00	
1252	RQ243605	OCC_236	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	Maintenace of transformer(filtration ,testing ,painting work etc)	17-Nov-2025	08:00	20-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	08:00	20-Nov-25	18:00	As per real time grid condition. Other ICTs must be in service.

1253	RQ242307	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* Shutdown is required for measuring of Timing and Contact Resistance of Circuit Breaker of HV and LV side.	15-Nov-2025	10:00	15-Nov-2025	17:00			PLANNED	Approved	15-Nov-25	10:00	15-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other ICTs must be in service
1254	RQ242374	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BASTI(UP)	UPPTCL	C	Routine testing and maintenance work	14-Nov-2025	10:00	14-Nov-2025	16:00			PLANNED	Approved	14-Nov-25	10:00	14-Nov-25	16:00	As per real time grid condition s/d may be allowed. Other ICTs must be in service
1255	RQ242373	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BASTI(UP)	UPPTCL	C	Routine testing and maintenance work	13-Nov-2025	10:00	13-Nov-2025	16:00			PLANNED	Approved	13-Nov-25	10:00	13-Nov-25	16:00	As per real time grid condition s/d may be allowed. Other ICTs must be in service
1256	RQ242248	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	D	Routine Maintenance and Testing Work	13-Nov-2025	10:00	14-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	10:00	14-Nov-25	18:00	
1257	RQ242301	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 315MVA ICT-II FOR RLA TESTING AND OVERHAULING OF OLTC TANK	13-Nov-2025	10:00	15-Nov-2025	17:00			PLANNED	Approved	13-Nov-25	10:00	15-Nov-25	17:00	S/d may be allowed subject to real time grid condition and other ICT Must be available in service
1258	RQ242315	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work	11-Nov-2025	10:00	11-Nov-2025	17:00			PLANNED	Approved	11-Nov-25	10:00	11-Nov-25	17:00	
1259	RQ242265	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AGRA(UP)	UPPTCL	D	Half yearly routine maintenance and testings	11-Nov-2025	09:00	13-Nov-2025	17:00			PLANNED	Approved	11-Nov-25	09:00	13-Nov-25	17:00	
1260	RQ242329	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	If 315MVA ICT-1 increasing capacity delay then 400 KV C.B. Overhauling Preventive Maintenance works. No su affected, maintained through 315 MVA and 315 MVA ICT II	11-Nov-2025	08:00	17-Nov-2025	17:00			PLANNED	Approved	11-Nov-25	08:00	17-Nov-25	17:00	As per real time grid condition. Other ICTs must be in service.
1261	RQ243606	OCC_236	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	Maintenace of transformer(testing ,painting work & other maintenace work)	11-Nov-2025	08:00	15-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	08:00	15-Nov-25	18:00	As per real time grid condition. Other ICTs must be in service.
1262	RQ242235	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ALIGARH(UP)	UPPTCL	D	for Annual Maintenance and Testing work	10-Nov-2025	10:00	11-Nov-2025	20:00			PLANNED	Approved	10-Nov-25	10:00	11-Nov-25	20:00	
1263	RQ242303	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 500 MVA ICT-1 RLA TESTING,BAY MAINTENANCE REPLACEMENT OF 220KV B BUS ISOLATOR Y PHASE JAW/ARM AND ADJU	10-Nov-2025	10:00	11-Nov-2025	17:00			PLANNED	Approved	10-Nov-25	10:00	11-Nov-25	17:00	S/d may be allowed subject to real time grid condition and other ICT Must be available in service

1264	RQ242322	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Work	08-Nov-2025	09:00	08-Nov-2025	17:00		PLANNED	Approved	08-Nov-25	09:00	08-Nov-25	17:00	
1265	RQ242295	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	* SHUT DOWN IS TAKEN FOR ROUTIEN TESTING AND MAINTENANCE OF TRANSFORMER AND BAY.	06-Nov-2025	10:00	08-Nov-2025	17:00		PLANNED	Approved	06-Nov-25	10:00	08-Nov-25	17:00	
1266	RQ242314	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work	06-Nov-2025	10:00	06-Nov-2025	17:00		PLANNED	Approved	06-Nov-25	10:00	06-Nov-25	17:00	
1267	RQ242234	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	D	for Annual Maintenance and Testing work	06-Nov-2025	10:00	07-Nov-2025	20:00		PLANNED	Approved	06-Nov-25	10:00	07-Nov-25	20:00	
1268	RQ242266	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AGRA(UP)	UPPTCL	D	Half yearly routine maintenance and testings	06-Nov-2025	09:00	08-Nov-2025	17:00		PLANNED	Approved	06-Nov-25	09:00	08-Nov-25	17:00	
1269	RQ242321	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Work	06-Nov-2025	09:00	06-Nov-2025	17:00		PLANNED	Approved	06-Nov-25	09:00	06-Nov-25	17:00	
1270	RQ242231	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	for routine maintenance work	06-Nov-2025	09:00	07-Nov-2025	19:00		PLANNED	Approved	06-Nov-25	09:00	07-Nov-25	19:00	
1271	RQ242311	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	C	for Annual Maintenance and Testing work	04-Nov-2025	10:00	04-Nov-2025	17:00		PLANNED	Approved	04-Nov-25	10:00	04-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other ICTs must be in service
1272	RQ242300	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	* for configuration of 315 mva ict 3 in 220 kv bus bar protection and stability testing of bus 1 and 2	04-Nov-2025	09:00	05-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	09:00	05-Nov-25	18:00	
1273	RQ242299	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	for configuration of 315 mva ict 3 in 220 kv bus bar protection and stability testing of bus 1 and 2	04-Nov-2025	09:00	05-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	09:00	05-Nov-25	18:00	
1274	RQ242330	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	If 315MVA ICT-1 increasing capacity delay then 400 KV C.B. Overhauling Preventive Maintenance works. No su affected, maintained through 315 MVA and 315 MVA ICT III	04-Nov-2025	08:00	10-Nov-2025	17:00		PLANNED	Approved	04-Nov-25	08:00	10-Nov-25	17:00	As per real time grid condition. Other ICTs must be in service.
1275	RQ242238	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	D	For Annual maimntenance and Testing work.	03-Nov-2025	10:00	04-Nov-2025	20:00		PLANNED	Approved	03-Nov-25	10:00	04-Nov-25	20:00	

1276	RQ243620	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NOIDA SEC 148(UP)	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE ICT-1 WILL REMAIN UNDER SHUTDOWN	03-Nov-2025	10:00	07-Nov-2025	22:00	1&2(400/220KV) FEEDS 2 NOS 220/33KV POWER TRANSFORMER AND 1 NO. 220/132KV POWER TRANSFORMER AND 2 NOS 220KV TRANSMISSION LINES THROUGH 220KV BUS 1&2. DURING THE SHUTDOWN PERIOD THE 220KV BUS WILL BE CHARGED THROUGH THESE 2 NOS 220KV LINE FROM 220KV	PLANNED	Approved	03-Nov-25	10:00	07-Nov-25	22:00	As per real time grid condition s/d may be allowed. Other ICTs must be in service
1277	RQ243621	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT NOIDA SEC 148(UP)	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE ICT-2 WILL REMAIN UNDER SHUTDOWN	03-Nov-2025	10:00	07-Nov-2025	22:00	1&2(400/220KV) FEEDS 2 NOS 220/33KV POWER TRANSFORMER AND 1 NO. 220/132KV POWER TRANSFORMER AND 2 NOS 220KV TRANSMISSION LINES THROUGH 220KV BUS 1&2. DURING THE SHUTDOWN PERIOD THE 220KV BUS WILL BE CHARGED THROUGH THESE 2 NOS 220KV LINE FROM 220KV	PLANNED	Approved	03-Nov-25	10:00	07-Nov-25	22:00	As per real time grid condition s/d may be allowed. Other ICTs must be in service
1278	RQ242254	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP)	UPPTCL	D	Routine Maintenance and Testing Work	03-Nov-2025	10:00	04-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	10:00	04-Nov-25	18:00	
1279	RQ243607	OCC_236	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT ANPARA(UP)	UPPTCL	C	Maintenace of transformer(filtration ,testing ,painting work)	03-Nov-2025	08:00	09-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	09-Nov-25	18:00	As per real time grid condition. Other ICTs must be in service.

1280	RQ243097	OCC_236	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	Preventive Maintenance work	26-Nov-2025	10:00	26-Nov-2025	15:00		PLANNED	Approved	26-Nov-25	10:00	26-Nov-25	15:00	
1281	RQ242227	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	26-Nov-2025	08:00	26-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	
1282	RQ242228	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHANANSU(PS)	PSTCL	D	Tan-Delta testing of CTs and HV & LV bushings ,Nut bolt tightning of clamp and connectors and cleaning of CR panel and BMK of CT , CB related with associated bay & Cleaning of ICT, Porcelain part	26-Nov-2025	08:00	26-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	
1283	RQ242229	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Annual Mtc	26-Nov-2025	08:00	28-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	08:00	28-Nov-25	18:00	
1284	RQ242226	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual Mtc	21-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
1285	RQ242224	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual Mtc	19-Nov-2025	08:00	19-Nov-2025	18:00		PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	
1286	RQ242221	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
1287	RQ242223	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protect ion testing of ICT and its related equipments.	17-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	18-Nov-25	18:00	
1288	RQ242220	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
1289	RQ242219	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protect ion testing of ICT and its related equipments.	14-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
1290	RQ242218	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual Mtc	12-Nov-2025	08:00	13-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	08:00	13-Nov-25	18:00	
1291	RQ242217	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	11-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	

1292	RQ242214	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
1293	RQ242215	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual Mtc	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
1294	RQ242216	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protect ion testing of ICT and its related equipments.	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
1295	RQ242213	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
1296	RQ242212	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	04-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
1297	RQ242211	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	03-Nov-2025	08:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	
1298	RQ242491	OCC_236	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	SJVNL	C	Annual Planned Maintenance of GIS Bay & Dehydration & Testing of 400/22KV Station Transformer.	24-Nov-2025	09:00	27-Nov-2025	17:00	APM of 25 MVA Station Transformer	PLANNED	Approved	24-Nov-25	09:00	27-Nov-25	17:00	As per real time grid condition. Other ICTs must be in service.
1299	RQ242171	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL, ATSL	D	"Reliability life assessment of transformer"	21-Nov-2025	08:00	22-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	08:00	22-Nov-25	18:00	
1300	RQ242178	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL, ATSL	D	"Reliability life assessment of transformer"	18-Nov-2025	08:00	19-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	19-Nov-25	18:00	
1301	RQ243989	OCC_236	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(P G)	POWER GRID	D	Annual mtc.	21-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
1302	RQ243740	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG)	POWER GRID	D	AMP work	20-Nov-2025	09:00	20-Nov-2025	17:00	kindly approve.	PLANNED	Approved	20-Nov-25	09:00	20-Nov-25	17:00	
1303	RQ242337	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay at Allahabad SS	20-Nov-2025	08:00	20-Nov-2025	12:00		PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	12:00	
1304	RQ243986	OCC_236	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(P G)	POWER GRID	D	Annual mtc.	20-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	

1305	RQ242336	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay at Allahabad SS	19-Nov-2025	14:00	19-Nov-2025	18:00		PLANNED	Approved	19-Nov-25	14:00	19-Nov-25	18:00	
1306	RQ243988	OCC_236	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(P G)	POWER GRID	D	Annual mtc.	19-Nov-2025	08:00	19-Nov-2025	18:00		PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	
1307	RQ242335	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay at Allahabad SS	19-Nov-2025	08:00	19-Nov-2025	12:00		PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	12:00	
1308	RQ243987	OCC_236	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(P G)	POWER GRID	D	Annual mtc.	18-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
1309	RQ242328	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	AMP works of ICT-1	13-Nov-2025	08:00	13-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
1310	RQ242331	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	AMP works	13-Nov-2025	08:00	13-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
1311	RQ243984	OCC_236	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWER GRID	D	Half Yearly Mtc.	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Rejected					Consent Denied by POWERGRID
1312	RQ242318	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	AMP works	10-Nov-2025	08:00	10-Nov-2025	20:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	20:00	
1313	RQ242306	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULJIVI (PG)	POWER GRID	D	AMP OF ICT-2 AT Jauljibi SS.	07-Nov-2025	09:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	09:00	07-Nov-25	18:00	
1314	RQ242298	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04-Nov-2025	14:00	04-Nov-2025	16:00		PLANNED	Approved	04-Nov-25	14:00	04-Nov-25	16:00	
1315	RQ242297	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04-Nov-2025	10:00	04-Nov-2025	12:00		PLANNED	Approved	04-Nov-25	10:00	04-Nov-25	12:00	
1316	RQ242302	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP of 400/220kV ICT-1 AT SHAHJAHANPUR	04-Nov-2025	09:00	04-Nov-2025	16:00		PLANNED	Approved	04-Nov-25	09:00	04-Nov-25	16:00	
1317	RQ242293	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULJIVI (PG)	POWER GRID	D	AMP work of ICT 1 AT Jauljibi SS.	04-Nov-2025	09:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	09:00	04-Nov-25	18:00	
1318	RQ242294	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04-Nov-2025	08:00	04-Nov-2025	10:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	10:00	
1319	RQ242259	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWER GRID	D	VFTD and Tan Delta measurement of B phase (LV) bushing of 315MVA,400/220KV ICT-2 which is kept on 06 monthly monitoring.	03-Nov-2025	09:00	03-Nov-2025	17:00		PLANNED	Approved	03-Nov-25	09:00	03-Nov-25	17:00	
1320	RQ242253	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWER GRID	D	AMP and PRD replacement	01-Nov-2025	09:00	01-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	09:00	01-Nov-25	18:00	

1321	RQ242241	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	AMP Works	01-Nov-2025	09:00	01-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	09:00	01-Nov-25	18:00	
1322	RQ242604	OCC_236	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	AMP OF 200 MVA ICT ALONG WITH ASSOCIATED 132 KV BAYS	01-Nov-2025	08:00	01-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	01-Nov-25	18:00	
1323	RQ242179	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	20-Nov-2025	08:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
1324	RQ242182	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAISALMER(RS)	RRVPNL	D	testing of Bay equipments at 400 KV GSS Jsl-2 (Bhensara) & testing of bay equipments at 400 KV GSS Jsl-2 (Bhensara)	17-Nov-2025	17:00	18-Nov-2025	23:50		PLANNED	Approved	17-Nov-25	17:00	18-Nov-25	23:50	May be given from 17:00Hrs
1325	RQ242174	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments	14-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
1326	RQ242188	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT JAISALMER(RS)	RRVPNL	D	For half yearly maintenance work of bay & Equipments	13-Nov-2025	17:00	13-Nov-2025	23:50		PLANNED	Approved	13-Nov-25	17:00	13-Nov-25	23:50	May be given from 17:00Hrs
1327	RQ242176	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	13-Nov-2025	16:00	13-Nov-2025	23:00		PLANNED	Approved	13-Nov-25	17:00	13-Nov-25	23:00	May be given from 17:00Hrs
1328	RQ242189	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAISALMER(RS)	RRVPNL	D	For half yearly maintenance work of bay & Equipments	12-Nov-2025	17:00	12-Nov-2025	23:50		PLANNED	Approved	12-Nov-25	17:00	12-Nov-25	23:50	May be given from 17:00Hrs
1329	RQ242172	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	12-Nov-2025	16:00	12-Nov-2025	23:00		PLANNED	Approved	12-Nov-25	17:00	12-Nov-25	23:00	May be given from 17:00Hrs
1330	RQ242177	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Maintenance work	12-Nov-2025	08:00	12-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	
1331	RQ242180	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	11-Nov-2025	16:00	11-Nov-2025	23:00		PLANNED	Approved	11-Nov-25	17:00	11-Nov-25	23:00	May be given from 17:00Hrs
1332	RQ242181	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAISALMER(RS)	RRVPNL	D	For half yearly maintenance work of bay & Equipments & testing of bay equipments at 400 KV GSS Jsl-2 (Bhensara)	10-Nov-2025	17:00	11-Nov-2025	23:50		PLANNED	Approved	10-Nov-25	17:00	11-Nov-25	23:50	May be given from 17:00Hrs
1333	RQ242183	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	07-Nov-2025	09:00	07-Nov-2025	14:00		PLANNED	Approved	07-Nov-25	09:00	07-Nov-25	14:00	
1334	RQ242185	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	For Ovehauling work of OLTC to be carried out by EasunMR Ltd.	06-Nov-2025	08:00	08-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	08-Nov-25	18:00	

1335	RQ242184	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	For Ovehauling work of OLTC to be carried out by EasunMR Ltd.	06-Nov-2025	08:00	08-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	08-Nov-25	18:00	
1336	RQ242173	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWEST(RW)	RRVPNL	D	Planned maintenance	04-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
1337	RQ243985	OCC_236	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	D	Half Yearly Mtc.	19-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	19-Nov-25	08:00	21-Nov-25	18:00	
1338	RQ243983	OCC_236	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc.	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
1339	RQ243937	OCC_236	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NAWADA(HV)	HVPNL	D	For Annual Maintenance	17-Nov-2025	10:00	17-Nov-2025	16:00		PLANNED	Approved	17-Nov-25	10:00	17-Nov-25	16:00	
1340	RQ243936	OCC_236	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAWADA(HV)	HVPNL	D	For Annual Maintenance	07-Nov-2025	10:00	07-Nov-2025	16:00		PLANNED	Approved	07-Nov-25	10:00	07-Nov-25	16:00	
1341	RQ242277	OCC_236	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HVPNL	D	For annual Mtc of Transformer and its allied equipment	05-Nov-2025	09:00	05-Nov-2025	17:00		PLANNED	Approved	05-Nov-25	09:00	05-Nov-25	17:00	
1342	RQ242276	OCC_236	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	HVPNL	D	For annual Mtc of Transformer and its allied equipment	03-Nov-2025	09:00	03-Nov-2025	17:00		PLANNED	Approved	03-Nov-25	09:00	03-Nov-25	17:00	
1343	RQ242187	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT JAISALMER(RS)	RRVUNL	D	For half yearly maintenance work of bay & Equipments	14-Nov-2025	17:00	14-Nov-2025	23:50		PLANNED	Approved	14-Nov-25	17:00	14-Nov-25	23:50	May be given from 17:00Hrs
1344	RQ242339	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT JAWAHARPUR_TP S(UP)	UPRVUNL	C	AVR commissioning	07-Nov-2025	08:00	10-Nov-2025	18:00	There will be no effect on the power evacuation as ICT-3 will remain charged.	PLANNED	Approved	07-Nov-25	08:00	10-Nov-25	18:00	As per real time grid condition. Other ICTs must be in service.
1345	RQ242338	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAWAHARPUR_TP S(UP)	UPRVUNL	C	AVR commissioning	03-Nov-2025	08:00	06-Nov-2025	18:00	There will be no effect on the power evacuation as ICT-4 will remain charged.	PLANNED	Approved	03-Nov-25	08:00	06-Nov-25	18:00	As per real time grid condition. Other ICTs must be in service.
1346	RQ243982	OCC_236	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT DRASS(PG)	POWER GRID	D	Stability test of 220kV BUS-1	26-Nov-2025	09:00	26-Nov-2025	17:00	Under Construction head. Kindly approve.	PLANNED	Approved	26-Nov-25	09:00	26-Nov-25	17:00	
1347	RQ243981	OCC_236	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT DRASS(PG)	POWER GRID	D	Stability test of 220kV BUS-2	23-Nov-2025	09:00	23-Nov-2025	17:00	Under Construction head. Kindly approve.	PLANNED	Approved	23-Nov-25	09:00	23-Nov-25	17:00	
1348	RQ242312	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	C	TESTING OF NEW 132 KV BUS BAR RELAYS	10-Nov-2025	09:00	11-Nov-2025	18:00		PLANNED	Rejected					Consent denied as supply of Sitarganj, Khatima and ELDICO will be affected. The shutdown may be planned in coordination with field officers of UPCL

1349	RQ242316	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	C	TESTING OF NEW 132 KV BUS BAR RELAYS	10-Nov-2025	09:00	11-Nov-2025	18:00		PLANNED	Rejected					Consent denied as supply of Sitarganj, Khatima and ELDICO will be affected. The shutdown may be planned in coordination with field officers of UPCL
1350	RQ242308	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	10-Nov-2025	09:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	09:00	10-Nov-25	18:00	
1351	RQ242304	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG)	POWER GRID	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK	05-Nov-2025	08:00	05-Nov-2025	22:00		PLANNED	Approved	05-Nov-25	08:00	05-Nov-25	22:00	
1352	RQ242291	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	04-Nov-2025	09:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	09:00	04-Nov-25	18:00	
1353	RQ242281	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILLY(PG)	POWER GRID	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK	03-Nov-2025	08:00	03-Nov-2025	22:00		PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	22:00	
1354	RQ242246	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	POWER GRID	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK	01-Nov-2025	08:00	01-Nov-2025	22:00		PLANNED	Approved	01-Nov-25	08:00	01-Nov-25	22:00	
1355	RQ243639	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kV 160MVA ICT in place of M/s Bharat Bijlee Make 220/132kV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132kV Sitarganj Substation of POWERGRID NR-III Region	01-Nov-2025	08:00	30-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	As per real time grid condition s/d may be allowed. Other ICTs must be in service
1356	RQ242709	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BHADLA_2 (PG)-RSDCL(PSS4)_SL_BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	29-Nov-2025	16:00	30-Nov-2025	23:00		PLANNED	Approved	29-Nov-25	19:00	30-Nov-25	23:00	May be given from 19:00Hrs
1357	RQ242740	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	For attending S/D nature defects	28-Nov-2025	09:00	28-Nov-2025	18:00		PLANNED	Approved	28-Nov-25	09:00	28-Nov-25	18:00	
1358	RQ242708	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BHADLA_2 (PG)-RSDCL(PSS2)_SL_BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	27-Nov-2025	16:00	28-Nov-2025	23:00		PLANNED	Approved	27-Nov-25	19:00	28-Nov-25	23:00	May be given from 19:00Hrs

1359	RQ243698	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV FATEHABAD(PG)-FATEHABAD(HV) (HVPNL) CKT-1		D	AMP works	27-Nov-2025	09:00	27-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	27-Nov-25	09:00	27-Nov-25	18:00	
1360	RQ242802	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Insertion of additional glass disc/ To attend shutdown nature defects	25-Nov-2025	08:00	30-Nov-2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Approved	25-Nov-25	08:00	30-Nov-25	18:00	
1361	RQ242664	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25-Nov-2025	08:00	25-Nov-2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved	25-Nov-25	08:00	25-Nov-25	18:00	
1362	RQ242739	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		C	For attending S/D nature defects	24-Nov-2025	09:00	26-Nov-2025	18:00	Non Auto of 220 KV Raps_B Chittoragarh(RS) (PG) Ckt-1	PLANNED	Approved	24-Nov-25	09:00	26-Nov-25	18:00	may be allowed
1363	RQ242663	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	23-Nov-2025	08:00	23-Nov-2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved	23-Nov-25	08:00	23-Nov-25	18:00	
1364	RQ243839	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	FOR AMP WORK OF LINE & MAIN BAY	22-Nov-2025	09:00	22-Nov-2025	18:00		PLANNED	Approved	22-Nov-25	09:00	22-Nov-25	18:00	
1365	RQ243840	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	NON-AUTO MODE OF PONG-BAIRASUIL DURING S/D OF PONG-JASSOR	22-Nov-2025	09:00	22-Nov-2025	18:00		PLANNED	Approved	22-Nov-25	09:00	22-Nov-25	18:00	
1366	RQ243734	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4		D	For AMP and Hotspot attending work in Line BAY	22-Nov-2025	09:00	22-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	22-Nov-25	09:00	22-Nov-25	18:00	
1367	RQ243838	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	NON-AUTO MODE OF PONG-JASSOR DURING S/D OFPONG-BAIRASUIL	21-Nov-2025	09:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	09:00	21-Nov-25	18:00	
1368	RQ243837	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	FOR AMP WORK OF LINE & MAIN BAY	21-Nov-2025	09:00	21-Nov-2025	18:00		PLANNED	Approved	21-Nov-25	09:00	21-Nov-25	18:00	
1369	RQ243733	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2		D	For AMP and Hotspot attending work in Line BAY	21-Nov-2025	09:00	21-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	21-Nov-25	09:00	21-Nov-25	18:00	
1370	RQ243704	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1		D	For AMP of Line Bay and Main Bay.	21-Nov-2025	08:00	21-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	18:00	
1371	RQ243013	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BIKANER_2 (PBTSL)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) CKT-1		D	for AMP works and construction works	20-Nov-2025	17:00	27-Nov-2025	23:00	after soler generation completion	PLANNED	Approved	20-Nov-25	19:00	27-Nov-25	23:00	May be given from 19:00Hrs
1372	RQ243813	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2		D	For Bus Bar Retrofitting Works	20-Nov-2025	09:30	20-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	20-Nov-25	09:30	20-Nov-25	17:00	

1373	RQ243732	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2		D	For AMP and Hotspot attending work in Line BAY	20-Nov-2025	09:00	20-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	20-Nov-25	09:00	20-Nov-25	18:00	
1374	RQ243819	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1		D	To attend Shutdown nature defects	20-Nov-2025	09:00	20-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	20-Nov-25	09:00	20-Nov-25	17:00	
1375	RQ243703	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2		D	For AMP of Line Bay and Main Bay.	20-Nov-2025	08:00	20-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
1376	RQ243812	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1		D	For Bus Bar Retrofitting Works	19-Nov-2025	09:30	19-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	19-Nov-25	09:30	19-Nov-25	17:00	
1377	RQ243731	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1		D	For AMP and Hotspot attending work in Line BAY	19-Nov-2025	09:00	19-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	19-Nov-25	09:00	19-Nov-25	18:00	
1378	RQ242738	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		C	For attending S/D nature defects	19-Nov-2025	09:00	21-Nov-2025	18:00	Non Auto of 220 KV Raps_B Chittoragarh(R S) (PG) Ckt-2	PLANNED	Approved	19-Nov-25	09:00	21-Nov-25	18:00	may be allowed
1379	RQ242895	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV MANESAR(PG)-PANCHGAON (HV) (HVPNL) CKT-1		D	AMP work	19-Nov-2025	09:00	19-Nov-2025	18:00	Respective bay 210 in Manesar s/s will also be under shutdown	PLANNED	Approved	19-Nov-25	09:00	19-Nov-25	18:00	
1380	RQ243702	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1		D	For AMP of Line Bay and Main Bay.	19-Nov-2025	08:00	19-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	
1381	RQ242801	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	19-Nov-2025	08:00	24-Nov-2025	18:00	Non auto for 220 kv RAPPB-Chittorgarh Ckt-2	PLANNED	Approved	19-Nov-25	08:00	24-Nov-25	18:00	
1382	RQ243012	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	for AMP works and construction works	18-Nov-2025	17:00	25-Nov-2025	23:00	after solar generation completion	PLANNED	Approved	18-Nov-25	19:00	25-Nov-25	23:00	May be given from 19:00Hrs
1383	RQ243714	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2		D	LINE EQUIPMENT AMP WORKS	18-Nov-2025	09:00	18-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	18-Nov-25	09:00	18-Nov-25	18:00	
1384	RQ243697	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV FATEHABAD(PG)-FATEHABAD(HV) (HVPNL) CKT-2		D	AMP works	18-Nov-2025	09:00	18-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	18-Nov-25	09:00	18-Nov-25	18:00	

1385	RQ243701	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2		D	For AMP of Line Bay and Main Bay.	18-Nov-2025	08:00	18-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
1386	RQ243709	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2		D	Bus Bar testing	18-Nov-2025	08:00	18-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
1387	RQ242769	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTH G2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	For AMP of Line Bay	17-Nov-2025	16:00	17-Nov-2025	23:59	For AMP of Line Bay	PLANNED	Approved	17-Nov-25	19:00	17-Nov-25	23:59	May be given from 19:00Hrs
1388	RQ243713	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-2		D	LINE & BAY EQUIPMENT AMP WORKS	17-Nov-2025	09:00	17-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	17-Nov-25	09:00	17-Nov-25	18:00	
1389	RQ243700	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1		D	For AMP of Line Bay and Main Bay.	17-Nov-2025	08:00	17-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
1390	RQ243708	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1		D	Bus Bar testing	17-Nov-2025	08:00	17-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
1391	RQ243836	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	NON-AUTO DURING AMP OF DASUYA-SARNA CKT-2	15-Nov-2025	09:00	15-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	09:00	15-Nov-25	18:00	
1392	RQ243817	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	AR in Non auto mode for safety purpose during working on 220 kV Hamirpur-Neharian TL -Ckt- 12	15-Nov-2025	09:00	15-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	15-Nov-25	09:00	15-Nov-25	18:00	
1393	RQ243835	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	FOR AMP & INSTALLATION OF LIGHTENING ARRESTOR AT DASUYA END	15-Nov-2025	09:00	15-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	09:00	15-Nov-25	18:00	
1394	RQ243816	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	For TL AMP work and attending shutodwn nature defects	15-Nov-2025	09:00	15-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	15-Nov-25	09:00	15-Nov-25	18:00	
1395	RQ242654	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1		D	For Bay Extension works	14-Nov-2025	17:00	18-Nov-2025	23:00		PLANNED	Approved	14-Nov-25	19:00	18-Nov-25	23:00	May be given from 19:00Hrs

1396	RQ242768	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV FATEHGARH_II(P G)- AGE24L(BHIMSAR J)SL_FTG2_PG (AGE24L) CKT-1		D	For AMP of Line Bay	14-Nov-2025	16:00	14-Nov-2025	23:59	For AMP of Line Bay	PLANNED	Approved	14-Nov-25	19:00	14-Nov-25	23:59	May be given from 19:00Hrs
1397	RQ243719	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV KISHENPUR(PG)- BARN(JK) (PDD (JK) CKT-2		D	For Bus Bar Retrofitting Works	14-Nov-2025	09:30	14-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	14-Nov-25	09:30	14-Nov-25	17:00	
1398	RQ243833	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV SARNA(PS)- DASUYA(PS) (PG) (CKT-1		D	AMP OF LINE AND LINE BAY & MAIN BAY EQUIPMENTS AT DASUYA END	14-Nov-2025	09:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	09:00	14-Nov-25	18:00	
1399	RQ243730	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV NALLAGARH(PG)- HPSEB(HP) (HPSEB) CKT-2		D	For AMP work of Line bay.	14-Nov-2025	09:00	14-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	14-Nov-25	09:00	14-Nov-25	18:00	
1400	RQ243834	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV SARNA(PS)- DASUYA(PS) (PG) (CKT-2		D	NON-AUTO DURING S/D OF DASUYA- SARNA CKT-1	14-Nov-2025	09:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	09:00	14-Nov-25	18:00	
1401	RQ243712	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV ABDULLAPUR(PG)- RAMPUR(HV) (HVPNL) CKT-1		D	LINE & BAY EQUIPMENT AMP WORKS	14-Nov-2025	09:00	14-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	14-Nov-25	09:00	14-Nov-25	18:00	
1402	RQ242803	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV RAPS_B(NP)- DEBARI(RS) (PG) (CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	14-Nov-2025	08:00	19-Nov-2025	18:00	S/D required timely	PLANNED	Approved	14-Nov-25	08:00	19-Nov-25	18:00	
1403	RQ242767	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV FATEHGARH_II(P G)- AGE24L(BHIMSAR J)SL_FTG2_PG (AGE24L) CKT-2		D	For AMP of Line Bay	13-Nov-2025	16:00	13-Nov-2025	23:59	For AMP of Line Bay	PLANNED	Approved	13-Nov-25	19:00	13-Nov-25	23:59	May be given from 19:00Hrs
1404	RQ243726	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV AMRITSAR(PG)- VERPAL(PS) (PSTCL) CKT-2		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	13-Nov-2025	10:00	13-Nov-2025	16:00	Kindly Approve.	PLANNED	Approved	13-Nov-25	10:00	13-Nov-25	16:00	
1405	RQ243718	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV KISHENPUR(PG)- BARN(JK) (PDD (JK) CKT-1		D	For Bus Bar Retrofitting Works	13-Nov-2025	09:30	13-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	13-Nov-25	09:30	13-Nov-25	17:00	
1406	RQ243814	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV HAMIRPUR(PG)- NEHRIAN(HP) (PG) CKT-1		D	For TL AMP work and attending shutodwn nature defects	13-Nov-2025	09:00	13-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	13-Nov-25	09:00	13-Nov-25	18:00	
1407	RQ243711	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV ABDULLAPUR(PG)- JORIAN(HV) (HVPNL) CKT-2		D	LINE & BAY EQUIPMENT AMP WORKS	13-Nov-2025	09:00	13-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	13-Nov-25	09:00	13-Nov-25	18:00	
1408	RQ243815	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV HAMIRPUR(PG)- NEHRIAN(HP) (PG) CKT-2		D	AR in Non auto mode for safety purpose during working on 220 kV Hamirpur- Neharian TL -Ckt- 1	13-Nov-2025	09:00	13-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	13-Nov-25	09:00	13-Nov-25	18:00	

1409	RQ243011	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BIKANER_2 (PBTSL)- JGCPL_SL_BIK2_P G (JUNIPER_NEPL) CKT-1		D	for AMP works and construction works	12-Nov-2025	17:00	19-Nov-2025	23:00	after soler generation completion	PLANNED	Approved	12-Nov-25	19:00	19-Nov-25	23:00	May be given from 19:00Hrs
1410	RQ242766	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV FATEHGARH_II(P G)-DEVIKOT SL_FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	For AMP of Line Bay	12-Nov-2025	16:00	12-Nov-2025	23:59	For AMP of Line Bay	PLANNED	Approved	12-Nov-25	19:00	12-Nov-25	23:59	May be given from 19:00Hrs
1411	RQ243725	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV AMRITSAR(PG)- VERPAL(P) (PSTCL) CKT-1		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	12-Nov-2025	10:00	12-Nov-2025	16:00	Kindly Approve.	PLANNED	Approved	12-Nov-25	10:00	12-Nov-25	16:00	
1412	RQ243811	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV KISHENPUR(PG)- UDHAMPUR(PDD) (PG) CKT-2		D	For Bus Bar Retrofitting Works	12-Nov-2025	09:30	12-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	12-Nov-25	09:30	12-Nov-25	17:00	
1413	RQ243729	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV NALLAGARH(PG)- HPSEB(HP) (HPSEB) CKT-1		D	For AMP work of Line bay.	12-Nov-2025	09:00	12-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	12-Nov-25	09:00	12-Nov-25	18:00	
1414	RQ243818	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV SALAL(NH)- JAMMU(PDD) (PG) CKT-2		D	To attend Shutdown nature defects	12-Nov-2025	09:00	12-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	12-Nov-25	09:00	12-Nov-25	17:00	
1415	RQ242715	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BHADLA_2 (PG)- AVAADA SUNRAYS_SL_BH D2_PG (AVAADA_SUNRA YS) (AVAADA_SUNRA YS) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	11-Nov-2025	16:00	12-Nov-2025	23:00		PLANNED	Approved	11-Nov-25	19:00	12-Nov-25	23:00	May be given from 19:00Hrs
1416	RQ242765	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV FATEHGARH_II(P G)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For AMP of Line Bay	11-Nov-2025	16:00	11-Nov-2025	23:59	For AMP of Line Bay	PLANNED	Approved	11-Nov-25	19:00	11-Nov-25	23:59	May be given from 19:00Hrs
1417	RQ243810	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV KISHENPUR(PG)- UDHAMPUR(PDD) (PG) CKT-1		D	For Bus Bar Retrofitting Works	11-Nov-2025	09:30	11-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	11-Nov-25	09:30	11-Nov-25	17:00	
1418	RQ243724	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV AMRITSAR(PG)- NARAINGARH(P) (PSTCL) CKT-2		D	FOR AMP OF BAY & LINE EQUIPMENTS AND LBB & 220KV BUS BAR PROT RETROFITTING	11-Nov-2025	09:30	11-Nov-2025	20:00	Kindly Approve.	PLANNED	Approved	11-Nov-25	09:30	11-Nov-25	20:00	
1419	RQ242635	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BHILWARA(RS)- KANKROLI(PG) (RS) CKT-1		D	for AMP work	11-Nov-2025	09:00	11-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	09:00	11-Nov-25	18:00	

1420	RQ242764	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For AMP of Line Bay	10-Nov-2025	16:00	10-Nov-2025	23:59	For AMP of Line Bay	PLANNED	Approved	10-Nov-25	19:00	10-Nov-25	23:59	May be given from 19:00Hrs
1421	RQ243723	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV AMRITSAR(PG)-NARAINGARH(P5) (PSTCL) CKT-1		D	FOR AMP OF BAY & LINE EQUIPMENTS AND LBB & 220KV BUS BAR PROT RETROFITTING	10-Nov-2025	09:30	10-Nov-2025	20:00	Kindly Approve.	PLANNED	Approved	10-Nov-25	09:30	10-Nov-25	20:00	
1422	RQ243809	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4		D	For Bus Bar Retrofitting Works	10-Nov-2025	09:30	10-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	10-Nov-25	09:30	10-Nov-25	17:00	
1423	RQ243728	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2		D	For AMP work of Line bay.	10-Nov-2025	09:00	10-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	10-Nov-25	09:00	10-Nov-25	18:00	
1424	RQ243710	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-1		D	LINE & BAY EQUIPMENT AMP WORKS	10-Nov-2025	09:00	10-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	10-Nov-25	09:00	10-Nov-25	18:00	
1425	RQ242805	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	10-Nov-2025	08:00	14-Nov-2025	18:00	Non auto for 220 kv Anta(NTPC)-Lalsot(RS) tl	PLANNED	Approved	10-Nov-25	08:00	14-Nov-25	18:00	
1426	RQ243830	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	FOR AMP WORK OF LINE	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
1427	RQ242714	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	09-Nov-2025	16:00	10-Nov-2025	23:00		PLANNED	Approved	09-Nov-25	19:00	10-Nov-25	23:00	May be given from 19:00Hrs
1428	RQ243808	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3		D	For Bus Bar Retrofitting Works	08-Nov-2025	09:30	08-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	08-Nov-25	09:30	08-Nov-25	17:00	
1429	RQ243727	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1		D	For AMP work of Line bay.	08-Nov-2025	09:00	08-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	08-Nov-25	09:00	08-Nov-25	18:00	
1430	RQ242975	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	08-Nov-2025	08:00	14-Nov-2025	20:00	NON AUTO MODE	PLANNED	Approved	08-Nov-25	19:00	14-Nov-25	23:00	May be given from 19:00Hrs
1431	RQ242976	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH)-BHADLA_2 (PG) (ACME_HEERGARH) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	08-Nov-2025	08:00	14-Nov-2025	20:00	NON AUTO MODE	PLANNED	Approved	08-Nov-25	19:00	14-Nov-25	23:00	May be given from 19:00Hrs

1432	RQ242977	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	08-Nov-2025	08:00	14-Nov-2025	20:00	NON AUTO MODE	PLANNED	Approved	08-Nov-25	19:00	14-Nov-25	23:00	May be given from 19:00Hrs
1433	RQ242713	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	07-Nov-2025	16:00	08-Nov-2025	23:00		PLANNED	Approved	07-Nov-25	19:00	08-Nov-25	23:00	May be given from 19:00Hrs
1434	RQ243722	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV AMRITSAR(PG)-KHASHA(PS) (PSTCL) CKT-2		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	07-Nov-2025	10:00	07-Nov-2025	16:00	Kindly Approve.	PLANNED	Approved	07-Nov-25	10:00	07-Nov-25	16:00	
1435	RQ242930	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	07-Nov-2025	08:00	09-Nov-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	07-Nov-25	08:00	09-Nov-25	18:00	
1436	RQ242892	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	LINE EQUIPMENT AMP WORK	07-Nov-2025	08:00	10-Nov-2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Approved	07-Nov-25	08:00	10-Nov-25	18:00	
1437	RQ242679	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1		D	Main & Line Bay AMP work	06-Nov-2025	18:00	06-Nov-2025	23:30		PLANNED	Approved	06-Nov-25	19:00	06-Nov-25	23:30	May be given from 19:00Hrs
1438	RQ243010	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1		D	for AMP works and construction works	06-Nov-2025	17:00	13-Nov-2025	23:00	after solar generation completion	PLANNED	Approved	06-Nov-25	19:00	13-Nov-25	23:00	May be given from 19:00Hrs
1439	RQ243721	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV AMRITSAR(PG)-KHASHA(PS) (PSTCL) CKT-1		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	06-Nov-2025	10:00	06-Nov-2025	16:00	Kindly Approve.	PLANNED	Approved	06-Nov-25	10:00	06-Nov-25	16:00	
1440	RQ242687	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1		D	For attending S/D nature defects	06-Nov-2025	09:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	09:00	06-Nov-25	18:00	
1441	RQ243020	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1		D	For overcrossing of conductor during re-conductoring work in 220KC Hisar-Hisar ckt 1&2	06-Nov-2025	09:00	08-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	09:00	08-Nov-25	18:00	

1442	RQ243021	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV HISSAR(PG)- SAGWAN(HV) (HVPNL) CKT-2		D	For overcrossing of conductor during re- conductoring work in 220KC Hisar-Hisar ckt- 1&2	06-Nov-2025	09:00	08-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	09:00	08-Nov-25	18:00	
1443	RQ242891	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BHIWADI(PG)- REWARI(HV) (HVPNL) CKT-2		D	LINE EQUIPMENT AMP WORK	06-Nov-2025	08:00	08-Nov-2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Approved	06-Nov-25	08:00	08-Nov-25	18:00	
1444	RQ243000	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV JIND(PG)- MUND (HV) (HVPNL) CKT-1		D	For Relay Testing Work	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
1445	RQ242933	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV HISSAR(PG)- SAGWAN(HV) (HVPNL) CKT-1		D	For overcrossing of conductor during re- conductoring work in 220KC Hisar-Hisar ckt- 1&2	06-Nov-2025	08:00	08-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	08-Nov-25	18:00	
1446	RQ242934	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV HISSAR(PG)- SAGWAN(HV) (HVPNL) CKT-2		D	For overcrossing of conductor during re- conductoring work in 220KC Hisar-Hisar ckt- 1&2	06-Nov-2025	08:00	08-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	08-Nov-25	18:00	
1447	RQ242678	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV TATA NOORSAR SL_BKN PG (TPGEL)- BIKANER(PG) (TPGEL) CKT-1		D	Main & Line Bay AMP work	05-Nov-2025	18:00	05-Nov-2025	23:30		PLANNED	Approved	05-Nov-25	19:00	05-Nov-25	23:30	May be given from 19:00Hrs
1448	RQ243007	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTS�) (PRERAK GREENTECH PVT LTD) CKT-1		D	for AMP works and construction works	05-Nov-2025	17:00	12-Nov-2025	23:00	after soler generation completion	PLANNED	Approved	05-Nov-25	19:00	12-Nov-25	23:00	May be given from 19:00Hrs
1449	RQ243009	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BIKANER_2 (PBTS�)- JUNA_REPL_SL_B KN2 (JUNA_REPL) CKT-1		D	for AMP works and construction works	05-Nov-2025	17:00	12-Nov-2025	23:00	after soler generation completion	PLANNED	Approved	05-Nov-25	19:00	12-Nov-25	23:00	May be given from 19:00Hrs
1450	RQ242712	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BHADLA(PG)- ACME SOLAR(ACM) (ACME) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	05-Nov-2025	16:00	06-Nov-2025	23:00		PLANNED	Approved	05-Nov-25	19:00	06-Nov-25	23:00	May be given from 19:00Hrs
1451	RQ243707	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV CHEEKA(HV)- KAITHAL(PG) (HVPNL) CKT-1		D	AMP Works of Line Bay	05-Nov-2025	09:30	05-Nov-2025	15:00	Kindly Approve.	PLANNED	Approved	05-Nov-25	09:30	05-Nov-25	15:00	
1452	RQ242890	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BHIWADI(PG)- REWARI(HV) (HVPNL) CKT-1		D	LINE EQUIPMENT AMP WORK	05-Nov-2025	08:00	07-Nov-2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Approved	05-Nov-25	08:00	07-Nov-25	18:00	
1453	RQ242999	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV JIND(PG)- NARWANA (HV) (HVPNL) CKT-1		D	For Relay Testing Work	05-Nov-2025	08:00	05-Nov-2025	18:00		PLANNED	Approved	05-Nov-25	08:00	05-Nov-25	18:00	

1454	RQ242826	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-1		D	For Joint box creation at TN-53 & 54 to provide connectivtiy Faridabad RHQ	05-Nov-2025	08:00	06-Nov-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	05-Nov-25	08:00	06-Nov-25	18:00	
1455	RQ242827	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2		D	For Joint box creation at TN-53 & 54 to provide connectivtiy Faridabad RHQ	05-Nov-2025	08:00	06-Nov-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	05-Nov-25	08:00	06-Nov-25	18:00	
1456	RQ242677	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BIKANER(PG)-SBSRPC_11 SL_BKN_PG (SBSRPC-11) (SBSRPC-11) CKT-1		D	Main & Line Bay AMP work	04-Nov-2025	18:00	04-Nov-2025	23:30		PLANNED	Approved	04-Nov-25	19:00	04-Nov-25	23:30	May be given from 19:00Hrs
1457	RQ243008	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (SERENTICA_RI4P L_BIK2) CKT-1		D	for AMP works and construction works	04-Nov-2025	17:00	10-Nov-2025	23:00	after soler generation completion	PLANNED	Approved	04-Nov-25	19:00	10-Nov-25	23:00	May be given from 19:00Hrs
1458	RQ243717	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV KISHENPUR(PG)-RAMBAN(PDD) (PDD) CKT-1		D	For Bus Bar Retrofitting Works	04-Nov-2025	09:30	04-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	04-Nov-25	09:30	04-Nov-25	17:00	
1459	RQ243696	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV FATEHABAD(PG)-SIRSA(HV) (HVPNL) CKT-1		D	AMP works	04-Nov-2025	09:00	04-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	04-Nov-25	09:00	04-Nov-25	18:00	
1460	RQ242929	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04-Nov-2025	08:00	06-Nov-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	04-Nov-25	08:00	06-Nov-25	18:00	Subject to Rajasthan consent
1461	RQ242889	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	LINE EQUIPMENT AMP WORK	04-Nov-2025	08:00	04-Nov-2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
1462	RQ242928	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04-Nov-2025	08:00	06-Nov-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	04-Nov-25	08:00	06-Nov-25	18:00	Subject to Rajasthan consent

1463	RQ242711	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV ABCRENEW_RJ01 _SL_BHD2_PG- BHADLA_2 (PG) (ABC RJ01) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	03-Nov-2025	16:00	04-Nov-2025	23:00		PLANNED	Approved	03-Nov-25	19:00	04-Nov-25	23:00	May be given from 19:00Hrs
1464	RQ243716	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV KISHENPUR(PG)- MIR BAZAR(PDD) (PDD) CKT-1		D	For Bus Bar Retrofitting Works	03-Nov-2025	09:30	03-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	03-Nov-25	09:30	03-Nov-25	17:00	
1465	RQ242888	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BHIWADI(PG)- BHIWADI(RS) (RS) (RS) CKT-1		D	LINE EQUIPMENT AMP WORK	03-Nov-2025	08:00	03-Nov-2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	
1466	RQ242651	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1		D	For Bay Extension works	01-Nov-2025	17:00	05-Nov-2025	23:00		PLANNED	Approved	01-Nov-25	19:00	05-Nov-25	23:00	May be given from 19:00Hrs
1467	RQ242653	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV SRIPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (SERENTICA_RI4P L_BIK2) CKT-1		D	For Bay Extension works	01-Nov-2025	17:00	05-Nov-2025	23:00		PLANNED	Approved	01-Nov-25	19:00	05-Nov-25	23:00	May be given from 19:00Hrs
1468	RQ242644	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BIKANER_2 (PBTSL)- JGCPL_SL_BIK2_P G (JUNIPER_NEPL) CKT-1		D	For AMP works & For Bay Extension works	01-Nov-2025	17:00	05-Nov-2025	23:00		PLANNED	Approved	01-Nov-25	19:00	05-Nov-25	23:00	May be given from 19:00Hrs
1469	RQ242652	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV GRIANPSS_BIK2_(AMPLUS)- BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For Bay Extension works	01-Nov-2025	17:00	05-Nov-2025	23:00		PLANNED	Approved	01-Nov-25	19:00	05-Nov-25	23:00	May be given from 19:00Hrs
1470	RQ242710	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV SEORA_SL_BHD2 _PG (MEGA_SURYAUR JA)-BHADLA_2 (PG) (MEGA_SURYAUR JA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	01-Nov-2025	16:00	02-Nov-2025	23:00		PLANNED	Approved	01-Nov-25	19:00	02-Nov-25	23:00	May be given from 19:00Hrs
1471	RQ243791	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV KISHENPUR(PG)- SALAL(NH) (PG) (NH) CKT-1		D	Shutdown for damaged OPGW replacment work in 5 span	01-Nov-2025	09:00	02-Nov-2025	17:00	Under Construction head. Kindly Approve.	PLANNED	Approved	01-Nov-25	09:00	02-Nov-25	17:00	
1472	RQ243792	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV KISHENPUR(PG)- SALAL(NH) (PG) (NH) CKT-2		D	Shutdown for damaged OPGW replacment work in 5 span	01-Nov-2025	09:00	02-Nov-2025	17:00	Under Construction head. Kindly Approve.	PLANNED	Approved	01-Nov-25	09:00	02-Nov-25	17:00	
1473	RQ242972	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV ABCRENEW_RJ01 _SL_BHD2_PG- BHADLA_2 (PG) (ABC RJ01) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01-Nov-2025	08:00	07-Nov-2025	20:00	SHUTDOWN	PLANNED	Approved	01-Nov-25	19:00	07-Nov-25	23:00	May be given from 19:00Hrs

1474	RQ242800	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work	01-Nov-2025	08:00	10-Nov-2025	18:00	Timely requirement of S/D subject to readiness provided by the exceuting agency	PLANNED	Approved	01-Nov-25	08:00	10-Nov-25	18:00	Shutdown may be allowed subject to NTPC & Rajasthan consent/ Load to be managed by Rajasthan/ Subject to no generation evacuation constraint at Anta
1475	RQ242973	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH)-BHADLA_2 (PG) (ACME_HEERGARH) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01-Nov-2025	08:00	07-Nov-2025	20:00	SHUTDOWN	PLANNED	Approved	01-Nov-25	19:00	07-Nov-25	23:00	May be given from 19:00Hrs
1476	RQ242931	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1		C	Re-conductoring work under ADD CAP	01-Nov-2025	08:00	30-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	As per real time grid condition. Load to be managed by Haryana
1477	RQ242799	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work	01-Nov-2025	08:00	10-Nov-2025	18:00	Timely requirement of S/D subject to readiness provided by the exceuting agency	PLANNED	Approved	01-Nov-25	08:00	10-Nov-25	18:00	Shutdown may be allowed subject to NTPC & Rajasthan consent/ Load to be managed by Rajasthan/ Subject to no generation evacuation constraint at Anta
1478	RQ242974	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01-Nov-2025	08:00	07-Nov-2025	20:00	SHUTDOWN	PLANNED	Approved	01-Nov-25	19:00	07-Nov-25	23:00	May be given from 19:00Hrs
1479	RQ242932	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		C	Re-conductoring work under ADD CAP	01-Nov-2025	08:00	30-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	30-Nov-25	18:00	As per real time grid condition. Load to be managed by Haryana
1480	RQ242804	OCC_236	cpcc1_sd	AC TRANSMISSION	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	01-Nov-2025	08:00	09-Nov-2025	18:00	Non auto for 220 kV Anta(NTPC)-Swaimadhopur (RS) & 220 kV Swaimadhopur Dausa Ckt	PLANNED	Approved	01-Nov-25	08:00	09-Nov-25	18:00	
1481	RQ243715	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-2		D	For Line AMP Work	27-Oct-2025	08:00	17-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	27-Oct-25	08:00	17-Nov-25	18:00	
1482	RQ242541	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BARNALA(PS)-BARNALA(BB) (BBMB) CKT-1	BBMB	D	Mtc. of Transmission Line	28-Nov-2025	08:00	28-Nov-2025	18:00		PLANNED	Approved	28-Nov-25	08:00	28-Nov-25	18:00	
1483	RQ242484	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Yearly Mtc.	28-Nov-2025	08:00	28-Nov-2025	18:00		PLANNED	Approved	28-Nov-25	08:00	28-Nov-25	18:00	
1484	RQ242539	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BHATINDA (PS)-LEHRAMOHABBA T(PS) (BBMB) CKT-1	BBMB	D	Mtc. of Transmission Line	26-Nov-2025	08:00	26-Nov-2025	18:00		PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	

1485	RQ242483	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BHIWANI-CHARKHI DADRIBB) CKT-3	BBMB	D	Yearly Mtc.	26-Nov-2025	08:00	26-Nov-2025	18:00			PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	
1486	RQ243887	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 40 to 60	26-Nov-2025	08:00	26-Nov-2025	18:00			PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	
1487	RQ243882	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	20-Nov-2025	08:00	20-Nov-2025	18:00			PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
1488	RQ242480	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV PANIPAT-CHARKHI DADRIBB) CKT-1	BBMB	D	Half Yearly mtc	20-Nov-2025	08:00	20-Nov-2025	18:00			PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
1489	RQ242362	OCC_236	sldcrs_sd	AC TRANSMISSION	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	20-Nov-2025	08:00	20-Nov-2025	18:00			PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
1490	RQ242527	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Yearly Mtc.	20-Nov-2025	08:00	20-Nov-2025	18:00			PLANNED	Approved	20-Nov-25	08:00	20-Nov-25	18:00	
1491	RQ243881	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 70 to 90	19-Nov-2025	08:00	19-Nov-2025	18:00			PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	
1492	RQ243214	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Overhauling of Isolators	18-Nov-2025	09:30	18-Nov-2025	17:30			PLANNED	Approved	18-Nov-25	09:30	18-Nov-25	17:30	
1493	RQ242485	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2	BBMB	D	Yearly Mtc.	18-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
1494	RQ242361	OCC_236	sldcrs_sd	AC TRANSMISSION	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	18-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
1495	RQ242526	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Yearly Mtc.	18-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
1496	RQ242444	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Yearly Mtc.	18-Nov-2025	08:00	19-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	08:00	19-Nov-25	18:00	
1497	RQ242536	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	Sub-station allied equipments	18-Nov-2025	08:00	19-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	08:00	19-Nov-25	18:00	
1498	RQ242467	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-2	BBMB	D	Half Yearly mtc of line	18-Nov-2025	08:00	19-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	08:00	19-Nov-25	18:00	

1499	RQ243213	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Overhauling of Isolators	17-Nov-2025	09:30	17-Nov-2025	17:30			PLANNED	Approved	17-Nov-25	09:30	17-Nov-25	17:30	
1500	RQ242469	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Half Yearly mtc	17-Nov-2025	08:00	17-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
1501	RQ243873	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 40 to 60	14-Nov-2025	08:00	14-Nov-2025	18:00			PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
1502	RQ243205	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Overhauling of Isolators	13-Nov-2025	09:30	13-Nov-2025	17:30			PLANNED	Approved	13-Nov-25	09:30	13-Nov-25	17:30	
1503	RQ242357	OCC_236	sldcrs_sd	AC TRANSMISSION	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	13-Nov-2025	08:00	13-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
1504	RQ243204	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Overhauling of Isolators	12-Nov-2025	09:30	12-Nov-2025	17:30			PLANNED	Approved	12-Nov-25	09:30	12-Nov-25	17:30	
1505	RQ242482	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Yearly mtc	12-Nov-2025	08:00	12-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	
1506	RQ243862	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	11-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
1507	RQ242466	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Half Yearly mtc of line	11-Nov-2025	08:00	12-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	08:00	12-Nov-25	18:00	
1508	RQ242456	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Half Yearly mtc	11-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
1509	RQ242532	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	BBMB	D	Yearly mtc	11-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
1510	RQ243865	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 1 to 20	11-Nov-2025	08:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
1511	RQ242481	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly Mtc.	10-Nov-2025	08:00	10-Nov-2025	18:00			PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
1512	RQ242531	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	Yearly mtc	10-Nov-2025	08:00	10-Nov-2025	18:00			PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	

1513	RQ243197	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Overhauling of Isolators	07-Nov-2025	09:30	07-Nov-2025	17:30	with 220kv bus-1	PLANNED	Approved	07-Nov-25	09:30	07-Nov-25	17:30	
1514	RQ242455	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly mtc	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
1515	RQ243854	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 20 to 40	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
1516	RQ243196	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Overhauling of Isolators	06-Nov-2025	09:30	06-Nov-2025	17:30	with 220kv bus-1	PLANNED	Approved	06-Nov-25	09:30	06-Nov-25	17:30	
1517	RQ242468	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	Half Yearly mtc	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
1518	RQ242459	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Annual mtc.	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
1519	RQ242473	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly Mtc.	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
1520	RQ243845	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 1 to 20	03-Nov-2025	08:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	
1521	RQ242458	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Annual mtc.	03-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	04-Nov-25	18:00	
1522	RQ242431	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	C	Construction of a 6 lane Rajpura-Kharar greenfield highway project (Chainage 28+350), connecting NH-44 with NH-205, being executed by NHAI.	01-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	10-Nov-25	18:00	Subject to real time grid condition
1523	RQ243892	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 04.	28-Nov-2025	08:00	28-Nov-2025	18:00		PLANNED	Approved	28-Nov-25	08:00	28-Nov-25	18:00	
1524	RQ243890	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers of T .no 150 to 159	27-Nov-2025	08:00	27-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	08:00	27-Nov-25	18:00	
1525	RQ243884	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	24-Nov-2025	08:00	24-Nov-2025	18:00		PLANNED	Approved	24-Nov-25	08:00	24-Nov-25	18:00	

1526	RQ243878	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV NALLAGARH(PG)- MOHALI(PS) (PS) (CKT-1)	PSTCL	D	Tightening of nut bolts of jumpers of T .no 150 to 159	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
1527	RQ243869	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV BHAKRA_R(BB)- MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	14-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
1528	RQ242534	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV GANGUWAL(BB)- MAJRA(PS) (PS) (CKT-1)	PSTCL	D	Yearly Mtc.	13-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	08:00	14-Nov-25	18:00	
1529	RQ242457	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV BHAKRA_R(BB)- MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Half Yearly mtc	12-Nov-2025	08:00	12-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	
1530	RQ243859	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV NALLAGARH(PG)- MOHALI(PS) (PS) (CKT-2)	PSTCL	D	Tightening of nut bolts of jumpers of T .no 160 to 168 and gantry s/s	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
1531	RQ243857	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV LUDHIANA(PG)- DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 40 to 60	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
1532	RQ243855	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV MOGA(PG)- MOGAN(PS) (PSTCL) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 04.	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
1533	RQ243849	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV BHAKRA_R(BB)- MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	04-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
1534	RQ243847	OCC_236	sldcps_sd	AC TRANSMISSION	220 KV NALLAGARH(PG)- MOHALI(PS) (PS) (CKT-1)	PSTCL	D	Tightening of nut bolts of jumpers of T .no 160 to 168 and gantry s/s	03-Nov-2025	08:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	
1535	RQ242452	OCC_236	sldcrs_sd	AC TRANSMISSION	220 KV RAPS_A(NP)- SAKATPURA(RS) (RS) CKT-2	RRVPNL	C	For Half yearly maintenance & testing work	27-Nov-2025	08:00	28-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	08:00	28-Nov-25	18:00	As per real time grid condition. Load to be managed by Rajasthan
1536	RQ242449	OCC_236	sldcrs_sd	AC TRANSMISSION	220 KV RAPS_B(NP)- SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	20-Nov-2025	08:00	21-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	08:00	21-Nov-25	18:00	As per real time grid condition. Load to be managed by Rajasthan
1537	RQ243212	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV BADARPUR(NT)- ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	Overhauling of Isolators	14-Nov-2025	09:30	14-Nov-2025	17:30		PLANNED	Approved	14-Nov-25	09:30	14-Nov-25	17:30	
1538	RQ242451	OCC_236	sldcrs_sd	AC TRANSMISSION	220 KV RAPS_A(NP)- SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	13-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	08:00	14-Nov-25	18:00	As per real time grid condition. Load to be managed by Rajasthan
1539	RQ243203	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV BADARPUR(NT)- ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	Overhauling of Isolators	10-Nov-2025	09:30	10-Nov-2025	17:30		PLANNED	Approved	10-Nov-25	09:30	10-Nov-25	17:30	

1540	RQ242450	OCC_236	sldcrs_sd	AC TRANSMISSION	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	06-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	07-Nov-25	18:00	As per real time grid condition. Load to be managed by Rajasthan
1541	RQ243195	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	Overhauling of Isolators	03-Nov-2025	09:30	03-Nov-2025	17:30	with 220kv bus-1	PLANNED	Approved	03-Nov-25	09:30	03-Nov-25	17:30	
1542	RQ243737	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-SITARGANJ(PG) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S	24-Nov-2025	08:00	24-Nov-2025	18:00		PLANNED	Approved	24-Nov-25	08:00	24-Nov-25	18:00	s/d may be allowed subject to other ckt must be in service
1543	RQ243032	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWER GRID	D	Stability test of Busbar Relay at Allahabad SS alongwith A/R Non Auto of Ckt-1	23-Nov-2025	08:00	23-Nov-2025	12:00		PLANNED	Approved	23-Nov-25	08:00	23-Nov-25	12:00	
1544	RQ243031	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	Stability test of Busbar Relay at Allahabad SS alongwith A/R Non Auto of Ckt-2	22-Nov-2025	14:00	22-Nov-2025	18:00		PLANNED	Approved	22-Nov-25	14:00	22-Nov-25	18:00	
1545	RQ243082	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWERS	22-Nov-2025	09:00	22-Nov-2025	18:00		PLANNED	Approved	22-Nov-25	09:00	22-Nov-25	18:00	s/d may be allowed subject to other ckt must be in service
1546	RQ243027	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	Stability test of Busbar Relay at Allahabad SS	20-Nov-2025	14:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	14:00	20-Nov-25	18:00	
1547	RQ243053	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur.	19-Nov-2025	08:00	19-Nov-2025	18:00		PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	

1548	RQ243086	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2	POWER GRID	D	AMP of line bay equipment at Kanpur. A/R Non-auto mode of 220kV UNCHAHAHAR(NTPC)-KANPUR-1	18-Nov-2025	08:00	18-Nov-2025	18:00			PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
1549	RQ243081	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	ERECTION OF ERS IN 220 KV TANAKPUR-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH ERS	16-Nov-2025	09:00	16-Nov-2025	18:00			PLANNED	Approved					May be clubed with Sr. No. 1545
1550	RQ243055	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWER GRID	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK	15-Nov-2025	08:00	15-Nov-2025	22:00			PLANNED	Approved	15-Nov-25	08:00	15-Nov-25	22:00	
1551	RQ242358	OCC_236	sldcrs_sd	AC TRANSMISSION	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	14-Nov-2025	08:00	14-Nov-2025	18:00			PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	
1552	RQ243976	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV DRASS-KARGIL (PG) CKT-1	POWER GRID	C	For safely working on BUS-1 & BUS-2	13-Nov-2025	09:00	26-Nov-2025	17:00	Under Construction head. Kindly approve.		PLANNED	Approved	13-Nov-25	09:00	26-Nov-25	17:00	s/d may be allowed subject to bus voltage and islanding scheme must be in service. If generation ecavuation constraints is observed, real time Consent may be taken from NHPC/J&K
1553	RQ243071	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	To attend the SD Nature defects in the line. Additionally, AR Non-auto required for 220KV Tanakpur-Bareilly (CB Ganj)line.	13-Nov-2025	08:00	14-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	08:00	14-Nov-25	18:00	
1554	RQ242619	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT PUNCOM MAKE PLCC PANEL WITH ABB MAKE PLCC PANELS AT BOTH ENDS.	12-Nov-2025	09:00	12-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	09:00	12-Nov-25	18:00	
1555	RQ242360	OCC_236	sldcrs_sd	AC TRANSMISSION	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	12-Nov-2025	08:00	12-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	

1556	RQ243080	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	To attend the SD Nature defects in the Line. Additionally, AR Non-Auto required for 220KV Sitarganj-Bareilly (CB Ganj Line)	11-Nov-2025	08:00	12-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	12-Nov-25	18:00	
1557	RQ243645	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	AMP of Dhauliganga reactor at Dhauliganga end	10-Nov-2025	07:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	07:00	10-Nov-25	18:00	
1558	RQ243232	OCC_236	sldcjk_sd	AC TRANSMISSION	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive Maintenance	09-Nov-2025	09:00	09-Nov-2025	14:00	200-220MW load shall be affected	PLANNED	Rejected					Consent Denied by POWERGRID
1559	RQ243231	OCC_236	sldcjk_sd	AC TRANSMISSION	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive Maintenance	09-Nov-2025	09:00	09-Nov-2025	14:00	200-220MW load shall be affected	PLANNED	Rejected					Consent Denied by POWERGRID
1560	RQ243098	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK	07-Nov-2025	08:00	07-Nov-2025	22:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	22:00	
1561	RQ243088	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWER GRID	D	AMP of line bay equipment at Kanpur. Alongwith A/R Non Auto of 220kV UNCHAHAR(NTPC)-KANPUR-3	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
1562	RQ243087	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWER GRID	D	AMP of line bay equipment at Kanpur. With A/R Non auto of 220kV UNCHAHAR(NTPC)-KANPUR-4	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
1563	RQ243023	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS alongwith a/r Non auto of ckt-1	05-Nov-2025	16:00	05-Nov-2025	18:00		PLANNED	Approved	05-Nov-25	16:00	05-Nov-25	18:00	
1564	RQ243022	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS alongwith a/r Non auto of ckt-2	05-Nov-2025	14:00	05-Nov-2025	16:00		PLANNED	Approved	05-Nov-25	14:00	05-Nov-25	16:00	
1565	RQ242606	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	05-Nov-2025	09:00	05-Nov-2025	18:00		PLANNED	Approved	05-Nov-25	09:00	05-Nov-25	18:00	
1566	RQ242622	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04-Nov-2025	16:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	16:00	04-Nov-25	18:00	

1567	RQ243035	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWER GRID	D	Rewa Road-2 Line bay AMP Works by Allahabad SS alongwith a/r non auto of Ckt-1	03-Nov-2025	09:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	09:00	03-Nov-25	18:00	
1568	RQ243977	OCC_236	cpcc2_sd	AC TRANSMISSION	220 KV ALUSTENG-DRASS (PG) CKT-1	POWER GRID	C	shutdown (S/D) for the connection of the cable in the 220kV transmission line as part of the execution of the 220kV Underground Cable Package - CB 01, covering the section between Minamarg and Zojila Top under the Alusteng–Drass 220kV single circuit transmission line, in accordance with the Transmission System Strengthening of the Srinagar–Leh Transmission System.	03-Nov-2025	09:00	06-Nov-2025	17:00	Under Construction head. Kindly approve.	PLANNED	Approved	03-Nov-25	09:00	06-Nov-25	17:00	s/d may be allowed subject to bus voltage and islanding scheme must be in service. If generation evacuation constraints is observed, real time Consent may be taken from NHPC/J&K
1569	RQ242607	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	03-Nov-2025	09:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	09:00	03-Nov-25	18:00	
1570	RQ243085	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV KANPUR(PG)-UNCHAHAAR(NT) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur with A/R Non Auto of 220kV UNCHAHAAR(NTPC)-KANPUR-2	01-Nov-2025	08:00	01-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	01-Nov-25	18:00	
1571	RQ243974	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	D	Annual mtc.	24-Nov-2025	08:00	24-Nov-2025	18:00		PLANNED	Approved	24-Nov-25	08:00	24-Nov-25	18:00	
1572	RQ243973	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV HISSAR(BB)-JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	Half Yearly Mtc.	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
1573	RQ242463	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-2	HVPNL	D	Half Yearly Mtc. of S/Stn.	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
1574	RQ242462	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-1	HVPNL	D	Half Yearly Mtc. of S/Stn.	04-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
1575	RQ243030	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Stability test of Busbar Relay at Allahabad SS	22-Nov-2025	08:00	22-Nov-2025	12:00		PLANNED	Approved	22-Nov-25	08:00	22-Nov-25	12:00	

1576	RQ243029	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV ALLAHABAD(PG)- NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Stability test of Busbar Relay at Allahabad SS	21-Nov-2025	14:00	21-Nov-2025	18:00			PLANNED	Approved	21-Nov-25	14:00	21-Nov-25	18:00	
1577	RQ243643	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV ALLAHABAD(PG)- NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05-Nov-2025	12:00	05-Nov-2025	14:00			PLANNED	Approved	05-Nov-25	12:00	05-Nov-25	14:00	
1578	RQ243642	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV ALLAHABAD(PG)- NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05-Nov-2025	10:00	05-Nov-2025	12:00			PLANNED	Approved	05-Nov-25	10:00	05-Nov-25	12:00	
1579	RQ243028	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV ALLAHABAD(PG)- PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Stability test of Busbar Relay at Allahabad SS	21-Nov-2025	08:00	21-Nov-2025	12:00			PLANNED	Approved	21-Nov-25	08:00	21-Nov-25	12:00	
1580	RQ242615	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV KANPUR(PG)- SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	AMP of line bay equipment at Kanpur.	17-Nov-2025	08:00	17-Nov-2025	18:00			PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
1581	RQ243211	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV BADARPUR(NT)- NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	Overhauling of Isolators	15-Nov-2025	09:30	15-Nov-2025	17:30			PLANNED	Approved	15-Nov-25	09:30	15-Nov-25	17:30	
1582	RQ243075	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV SOHAWAL(PG)- BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	for replecamet of Line LA at 400kV Sohawal due to Result voilation	13-Nov-2025	09:00	13-Nov-2025	18:00			PLANNED	Approved	13-Nov-25	09:00	13-Nov-25	18:00	
1583	RQ243048	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV GORAKHPUR(PG)- MAHARAJAGANJ (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting work and AMP	12-Nov-2025	09:00	12-Nov-2025	18:00			PLANNED	Approved	12-Nov-25	09:00	12-Nov-25	18:00	
1584	RQ243202	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV BADARPUR(NT)- NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	Overhauling of Isolators	11-Nov-2025	09:30	11-Nov-2025	17:30	with 220kv bus 2		PLANNED	Approved	11-Nov-25	09:30	11-Nov-25	17:30	
1585	RQ243046	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV GORAKHPUR(PG)- ANAND NAGAR(UP) (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting work and AMP	11-Nov-2025	09:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	09:00	11-Nov-25	18:00	
1586	RQ243096	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV UNCHAHAHAR(NT)- RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK ALONGWITH A/R NON AUTO MODE OF 220 KV UNCHAHAHAR(NTPC)- RAIBAREILLY-2	09-Nov-2025	08:00	09-Nov-2025	22:00			PLANNED	Approved	09-Nov-25	08:00	09-Nov-25	22:00	
1587	RQ242626	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV ALLAHABAD(PG)- PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05-Nov-2025	08:00	05-Nov-2025	10:00			PLANNED	Approved	05-Nov-25	08:00	05-Nov-25	10:00	

1588	RQ243194	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV BADARPUR(NT)-NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	Overhauling of Isolators	04-Nov-2025	09:30	04-Nov-2025	17:30	with 220kv bus-1	PLANNED	Approved	04-Nov-25	09:30	04-Nov-25	17:30	
1589	RQ243060	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV SHAHJAHANPUR(PG)-SITAPUR (UP) (UP) CKT-1	UPPTCL	D	Line Bay AMP Work	03-Nov-2025	09:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	09:00	03-Nov-25	18:00	
1590	RQ242410	OCC_236	stuup_sd	AC TRANSMISSION	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	* Diversion/Shifting/Height Raising work of 220 KV Unchahar (NTPC)- Raebareli (PGCIL) line	01-Nov-2025	08:00	15-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	15-Nov-25	18:00	Subject to submission of statutory clearances. Consent from Unchahar may be taken
1591	RQ242487	OCC_236	bbmb_sd	AC TRANSMISSION	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (HVPNL) CKT-1	BBMB,HVPNL	D	Yearly Mtc.	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
1592	RQ243440	OCC_236	sldcjk_sd	AC TRANSMISSION	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	16-Nov-2025	09:00	16-Nov-2025	14:00	80-90MW shall be affected	PLANNED	Rejected					Consent Denied by POWERGRID
1593	RQ243438	OCC_236	sldcjk_sd	AC TRANSMISSION	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	16-Nov-2025	09:00	16-Nov-2025	14:00	80-90MW shall be affected	PLANNED	Rejected					Consent Denied by POWERGRID
1594	RQ243235	OCC_236	sldcjk_sd	AC TRANSMISSION	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	09-Nov-2025	09:00	09-Nov-2025	14:00	200-220MW load shall be affected	PLANNED	Rejected					Consent Denied by POWERGRID
1595	RQ243466	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	tree trimming	13-Nov-2025	10:00	13-Nov-2025	16:00		PLANNED	Approved	13-Nov-25	10:00	13-Nov-25	16:00	
1596	RQ243217	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For Tree Trimming work at 220KV Gopalpur to Mandola Ckt No-01 Line.	13-Nov-2025	10:00	13-Nov-2025	16:00		PLANNED	Approved	13-Nov-25	10:00	13-Nov-25	16:00	
1597	RQ243186	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	1.Tightening of Tension towers	11-Nov-2025	10:00	11-Nov-2025	17:00		PLANNED	Approved	11-Nov-25	10:00	11-Nov-25	17:00	
1598	RQ243187	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	"1.Cap. & tan delta test of Bay's equipments 2. Tightening of Tension towers"	07-Nov-2025	10:00	07-Nov-2025	17:00		PLANNED	Approved	07-Nov-25	10:00	07-Nov-25	17:00	
1599	RQ243218	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For Tree Trimming work at 220KV O/H Gopalpur to Mandola Ckt No-02 Line.	06-Nov-2025	10:00	06-Nov-2025	16:00		PLANNED	Approved	06-Nov-25	10:00	06-Nov-25	16:00	
1600	RQ243467	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	tree trimming	06-Nov-2025	10:00	06-Nov-2025	16:00		PLANNED	Approved	06-Nov-25	10:00	06-Nov-25	16:00	

1601	RQ243185	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	"1.Cap. & tan delta test of Bay's equipments 2. Tightening of Tension towers"	06-Nov-2025	10:00	06-Nov-2025	17:00		PLANNED	Approved	06-Nov-25	10:00	06-Nov-25	17:00	
1602	RQ243184	OCC_236	sldcdv_sd	AC TRANSMISSION	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	1.Tightening of Tension towers	03-Nov-2025	10:00	03-Nov-2025	17:00		PLANNED	Approved	03-Nov-25	10:00	03-Nov-25	17:00	
1603	RQ243054	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV RAEBAREILLY(PG)-BACHRAVAN(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK	13-Nov-2025	08:00	13-Nov-2025	22:00		PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	22:00	
1604	RQ243095	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK ALONGWITH A/R NON AUTO MODE OF 220 KV UNCHAHAR(NTPC)-RAIBAREILLY-1	11-Nov-2025	08:00	11-Nov-2025	22:00		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	22:00	
1605	RQ242617	OCC_236	cpcc3_sd	AC TRANSMISSION	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Line bay AMP works	06-Nov-2025	08:00	06-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	06-Nov-25	18:00	
1606	RQ242409	OCC_236	stuup_sd	AC TRANSMISSION	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	C	* Diversion/Shifting/Height Raising work of 220 kv Unchahar (NTPC) Raebareli (PGCIL) line	01-Nov-2025	08:00	15-Nov-2025	18:00		PLANNED	Approved	01-Nov-25	08:00	15-Nov-25	18:00	Subject to submission of statutory clearances. Consent from Unchahar may be taken
1607	RQ243394	OCC_236	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension, LBB Testing, Attending Hotspot	29-Nov-2025	16:00	30-Nov-2025	23:00		PLANNED	Approved	29-Nov-25	19:00	30-Nov-25	23:00	May be given from 19:00Hrs
1608	RQ243393	OCC_236	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension, LBB Testing, Attending Hotspot	27-Nov-2025	16:00	28-Nov-2025	23:00		PLANNED	Approved	27-Nov-25	19:00	28-Nov-25	23:00	May be given from 19:00Hrs
1609	RQ243419	OCC_236	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 7		D	AMP Work & COE/Technical IOM Compliances	27-Nov-2025	16:00	27-Nov-2025	23:59		PLANNED	Approved	27-Nov-25	19:00	27-Nov-25	23:59	May be given from 19:00Hrs
1610	RQ243139	OCC_236	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting Works	27-Nov-2025	09:30	29-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	27-Nov-25	09:30	29-Nov-25	17:00	
1611	RQ243136	OCC_236	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)		D	AMP WORKS	27-Nov-2025	09:00	28-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	27-Nov-25	09:00	28-Nov-25	18:00	
1612	RQ243418	OCC_236	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6		D	AMP Work & COE/Technical IOM Compliances	26-Nov-2025	16:00	26-Nov-2025	23:59		PLANNED	Approved	26-Nov-25	19:00	26-Nov-25	23:59	May be given from 19:00Hrs
1613	RQ243417	OCC_236	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	AMP Work & COE/Technical IOM Compliances	25-Nov-2025	16:00	25-Nov-2025	23:59		PLANNED	Approved	25-Nov-25	19:00	25-Nov-25	23:59	May be given from 19:00Hrs
1614	RQ243392	OCC_236	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	25-Nov-2025	16:00	26-Nov-2025	23:00		PLANNED	Approved	25-Nov-25	19:00	26-Nov-25	23:00	May be given from 19:00Hrs
1615	RQ243135	OCC_236	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR(PG)		D	AMP WORKS	24-Nov-2025	09:00	25-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	24-Nov-25	09:00	25-Nov-25	18:00	

1616	RQ243391	OCC_236	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	23-Nov-2025	16:00	24-Nov-2025	23:00		PLANNED	Approved	23-Nov-25	19:00	24-Nov-25	23:00	May be given from 19:00Hrs
1617	RQ243414	OCC_236	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4		D	AMP Work & COE/Technical IOM Compliances	22-Nov-2025	16:00	22-Nov-2025	23:59		PLANNED	Approved	22-Nov-25	19:00	22-Nov-25	23:59	May be given from 19:00Hrs
1618	RQ243413	OCC_236	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3		D	AMP Work & COE/Technical IOM Compliances	21-Nov-2025	16:00	21-Nov-2025	23:59		PLANNED	Approved	21-Nov-25	19:00	21-Nov-25	23:59	May be given from 19:00Hrs
1619	RQ243390	OCC_236	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	21-Nov-2025	16:00	22-Nov-2025	23:00		PLANNED	Approved	21-Nov-25	19:00	22-Nov-25	23:00	May be given from 19:00Hrs
1620	RQ243412	OCC_236	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2		D	AMP Work & COE/Technical IOM Compliances	20-Nov-2025	16:00	20-Nov-2025	23:59		PLANNED	Approved	20-Nov-25	19:00	20-Nov-25	23:59	May be given from 19:00Hrs
1621	RQ243377	OCC_236	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 4		D	For AMP and For Bay Extension works	19-Nov-2025	17:00	22-Nov-2025	23:00		PLANNED	Approved	19-Nov-25	19:00	22-Nov-25	23:00	May be given from 19:00Hrs
1622	RQ243389	OCC_236	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	19-Nov-2025	16:00	20-Nov-2025	23:00		PLANNED	Approved	19-Nov-25	19:00	20-Nov-25	23:00	May be given from 19:00Hrs
1623	RQ243411	OCC_236	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	AMP Work & COE/Technical IOM Compliances	19-Nov-2025	16:00	19-Nov-2025	23:59		PLANNED	Approved	19-Nov-25	19:00	19-Nov-25	23:59	May be given from 19:00Hrs
1624	RQ243141	OCC_236	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		C	FOR LBB & 220KV BUS BAR PROT RETROFITTING	18-Nov-2025	10:00	30-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	18-Nov-25	10:00	30-Nov-25	18:00	s/d may be allowed other bus must be in service
1625	RQ243134	OCC_236	cpcc2_sd	BUS	220 KV PARBATI POOLING BANALA(PG) - BUS 2		D	Bus Bar testing	18-Nov-2025	08:00	18-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	18-Nov-25	08:00	18-Nov-25	18:00	
1626	RQ243133	OCC_236	cpcc2_sd	BUS	220 KV PARBATI POOLING BANALA(PG) - BUS 1		D	Bus Bar testing	17-Nov-2025	08:00	17-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
1627	RQ243378	OCC_236	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 5		D	For AMP and For Bay Extension works	14-Nov-2025	17:00	18-Nov-2025	23:00		PLANNED	Approved	14-Nov-25	19:00	18-Nov-25	23:00	May be given from 19:00Hrs
1628	RQ243375	OCC_236	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2		D	For AMP and For Bay Extension works	10-Nov-2025	17:00	13-Nov-2025	23:00		PLANNED	Approved	10-Nov-25	19:00	13-Nov-25	23:00	May be given from 19:00Hrs
1629	RQ243130	OCC_236	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	For Replacement of 220kV Zainakote-2 20589B to Bus-2 Droppers	09-Nov-2025	09:00	09-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	09-Nov-25	09:00	09-Nov-25	18:00	
1630	RQ243374	OCC_236	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1		D	For AMP and For Bay Extension works	06-Nov-2025	17:00	09-Nov-2025	23:00		PLANNED	Approved	06-Nov-25	19:00	09-Nov-25	23:00	May be given from 19:00Hrs
1631	RQ243129	OCC_236	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	For Replacement of 220kV Pampore-1 20789A to Bus-1 Droppers, The Droppers are of short length and need replacement.	05-Nov-2025	09:00	05-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	05-Nov-25	09:00	05-Nov-25	18:00	
1632	RQ243371	OCC_236	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	Jumpering of Main Busbar for Bay no 213 & 214	04-Nov-2025	09:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	09:00	04-Nov-25	18:00	

1633	RQ243140	OCC_236	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)		C	FOR LBB & 220KV BUS BAR PROT RETROFITTING	03-Nov-2025	10:00	17-Nov-2025	18:00	Kindly Approve.	PLANNED	Approved	03-Nov-25	10:00	17-Nov-25	18:00	s/d may be allowed other bus must be in service
1634	RQ243138	OCC_236	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting Works	03-Nov-2025	09:30	26-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	03-Nov-25	09:30	26-Nov-25	17:00	
1635	RQ243370	OCC_236	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	Jumpering of Main Busbar for Bay no 213 & 214	03-Nov-2025	09:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	09:00	03-Nov-25	18:00	
1636	RQ243376	OCC_236	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 3		D	For AMP and For Bay Extension works	01-Nov-2025	17:00	05-Nov-2025	23:00		PLANNED	Approved	01-Nov-25	19:00	05-Nov-25	23:00	May be given from 19:00Hrs
1637	RQ243399	OCC_236	cpcc1_sd	BUS	220KV BUS 2 AT BALLABHGARH(B B)		C	for jack Bus replacement	01-Nov-2025	08:00	04-Nov-2025	22:00		PLANNED	Rejected					wrong entry
1638	RQ243980	OCC_236	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 1	POWER GRID	C	Stability test of 220kv BUS-1 with ICT-1 bay	24-Nov-2025	09:00	26-Nov-2025	17:00	Under Construction head. Kindly approve.	PLANNED	Approved					S/d may be clubed with sr. no. 1641
1639	RQ243979	OCC_236	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 2	POWER GRID	C	HV test of 220kv BUS-2, Stability test with ICT-1 Bay	17-Nov-2025	09:00	23-Nov-2025	17:00	Under Construction head. Kindly approve.	PLANNED	Approved	17-Nov-25	09:00	23-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other bus must be in service
1640	RQ242544	OCC_236	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP works	15-Nov-2025	08:00	15-Nov-2025	18:00		PLANNED	Approved	15-Nov-25	08:00	15-Nov-25	18:00	
1641	RQ243978	OCC_236	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 1	POWER GRID	C	HV test of 220kv BUS-1	13-Nov-2025	09:00	16-Nov-2025	17:00	Under Construction head. Kindly approve.	PLANNED	Approved	13-Nov-25	09:00	16-Nov-25	17:00	As per real time grid condition s/d may be allowed. Other bus must be in service
1642	RQ242543	OCC_236	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWER GRID	D	AMP works. Elements will be shifted to TBC bay one by one for bus side isolator maintenance. No outage shall occur.	12-Nov-2025	08:00	12-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	
1643	RQ243651	OCC_236	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Bus Bar Relay Retrofittment work	12-Nov-2025	08:00	18-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	08:00	18-Nov-25	18:00	s/d may be allowed other bus must be in service
1644	RQ242558	OCC_236	cpcc3_sd	BUS	220 KV PITHORAGARH(P G) - BUS 1	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	11-Nov-2025	09:00	11-Nov-2025	18:00		PLANNED	Rejected					Consent denied by UK
1645	RQ242542	OCC_236	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	AMP works. Elements will be shifted to TBC bay one by one for bus side isolator maintenance. No outage shall occur.	11-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
1646	RQ242559	OCC_236	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	220KV Busbar relay retrofitting work	10-Nov-2025	09:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	09:00	10-Nov-25	18:00	
1647	RQ242540	OCC_236	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	220KV Busbar relay retrofitting work	08-Nov-2025	09:00	08-Nov-2025	18:00		PLANNED	Approved	08-Nov-25	09:00	08-Nov-25	18:00	
1648	RQ242537	OCC_236	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Busbar Relay retrofitting at Allahabad SS	06-Nov-2025	10:00	11-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	10:00	11-Nov-25	18:00	s/d may be allowed other bus must be in service
1649	RQ242524	OCC_236	cpcc3_sd	BUS	220KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP works	03-Nov-2025	08:00	03-Nov-2025	18:00		PLANNED	Approved	03-Nov-25	08:00	03-Nov-25	18:00	
1650	RQ242560	OCC_236	bbmb_sd	BUS	220KV BUS 2 AT SAMAYPUR(BB)	BBMB	D	Yearly Mtc.	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
1651	RQ242561	OCC_236	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	BBMB	D	Yearly Mtc.	14-Nov-2025	08:00	14-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	08:00	14-Nov-25	18:00	

1652	RQ242547	OCC_236	bbmb_sd	BUS	220KV BUS 3 AT PANIPAT(BB)	BBMB	D	Half Yearly mtc	13-Nov-2025	08:00	13-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	08:00	13-Nov-25	18:00	
1653	RQ242546	OCC_236	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Half Yearly mtc	12-Nov-2025	08:00	12-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	08:00	12-Nov-25	18:00	
1654	RQ242545	OCC_236	bbmb_sd	BUS	220KV BUS 1 AT PANIPAT(BB)	BBMB	D	Half Yearly mtc	11-Nov-2025	08:00	11-Nov-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
1655	RQ242556	OCC_236	bbmb_sd	BUS	220KV BUS 2 AT BHIWANI(BB)	BBMB	D	Yearly mtc	10-Nov-2025	08:00	10-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
1656	RQ242555	OCC_236	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	Yearly Mtc.	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Rejected					May be rejected AMP work is mentioned in Sr. 982
1657	RQ242552	OCC_236	bbmb_sd	BUS	220KV BUS 1 AT GANGUWAL(BB)	BBMB	D	Yearly Mtc.	06-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	06-Nov-25	08:00	07-Nov-25	18:00	
1658	RQ242550	OCC_236	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Yearly Mtc.	04-Nov-2025	08:00	04-Nov-2025	18:00		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
1659	RQ243475	OCC_236	sldcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 1	PDD JK	D	Preventive Maintenance	16-Nov-2025	09:00	16-Nov-2025	14:00	80-90MW shall be affected	PLANNED	Approved	16-Nov-25	09:00	16-Nov-25	14:00	
1660	RQ243476	OCC_236	sldcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 2	PDD JK	D	Preventive Maintenance	16-Nov-2025	09:00	16-Nov-2025	14:00	80-90MW shall be affected	PLANNED	Approved	16-Nov-25	09:00	16-Nov-25	14:00	
1661	RQ243480	OCC_236	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	09-Nov-2025	09:00	09-Nov-2025	14:00	200-220MW shall be affected	PLANNED	Approved	09-Nov-25	09:00	09-Nov-25	14:00	
1662	RQ243481	OCC_236	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	09-Nov-2025	09:00	09-Nov-2025	14:00	200-220MW shall be affected	PLANNED	Approved	09-Nov-25	09:00	09-Nov-25	14:00	
1663	RQ243776	OCC_236	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 5	PBTSL	D	for AMP works and construction works	12-Nov-2025	17:00	20-Nov-2025	23:00		PLANNED	Approved	12-Nov-25	19:00	20-Nov-25	23:00	May be given from 19:00Hrs
1664	RQ243624	OCC_236	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220 KV MAIN BUS- II FOR REPLACEMENT OF 220KV MAIN BUS - II ISOLATOR Y PHASE JAW/ARM OF 500MVA ICT-I.	10-Nov-2025	10:00	11-Nov-2025	17:00		PLANNED	Approved	10-Nov-25	10:00	11-Nov-25	17:00	S/d may be allowed subject to real time grid condition and other Bus Must be available in service
1665	RQ243888	OCC_236	sldcps_sd	AC TRANSMISSION	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	27-Nov-2025	08:00	27-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	08:00	27-Nov-25	18:00	
1666	RQ243876	OCC_236	sldcps_sd	AC TRANSMISSION	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	17-Nov-2025	08:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	18:00	
1667	RQ243852	OCC_236	sldcps_sd	AC TRANSMISSION	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	07-Nov-2025	08:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	
1668	RQ243802	OCC_236	cpcc2_sd	AC TRANSMISSION	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	AMP works	24-Nov-2025	09:00	24-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	24-Nov-25	09:00	24-Nov-25	17:00	
1669	RQ243801	OCC_236	cpcc2_sd	AC TRANSMISSION	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1		D	AMP works	22-Nov-2025	09:00	22-Nov-2025	17:00	Kindly Approve.	PLANNED	Approved	22-Nov-25	09:00	22-Nov-25	17:00	

1670	RQ242608	OCC_236	cpcc3_sd	AC TRANSMISSION	132 KV LOHAGHAT(PTCUL)-PITHORAGARH(PG) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	20-Nov-2025	09:00	20-Nov-2025	18:00		PLANNED	Approved	20-Nov-25	09:00	20-Nov-25	18:00	Subject to Consent from UK
1671	RQ242610	OCC_236	cpcc3_sd	AC TRANSMISSION	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	17-Nov-2025	09:00	17-Nov-2025	18:00		PLANNED	Approved	17-Nov-25	09:00	17-Nov-25	18:00	Subject to Consent from UK
1672	RQ242609	OCC_236	cpcc3_sd	AC TRANSMISSION	132 KV PITHORAGARH(PG)-PITHORAGARH(PTCUL) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	13-Nov-2025	09:00	13-Nov-2025	18:00		PLANNED	Approved	13-Nov-25	09:00	13-Nov-25	18:00	Subject to Consent from UK
1673	RQ242612	OCC_236	cpcc3_sd	AC TRANSMISSION	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-2	PTCUL	C	TESTING OF NEW 132 KV BUS BAR RELAYS	10-Nov-2025	09:00	11-Nov-2025	18:00		PLANNED	Rejected					Consent denied as supply of Sitarganj, Khatima and ELDICO will be affected. The shutdown may be planned in
1674	RQ242614	OCC_236	cpcc3_sd	AC TRANSMISSION	132 KV SITARGANJ(PG)-SITARGANJ(SIDCUL) (PTCUL) CKT-1	PTCUL	C	TESTING OF NEW 132 KV BUS BAR RELAYS	10-Nov-2025	09:00	11-Nov-2025	18:00		PLANNED	Rejected					Consent denied as supply of Sitarganj, Khatima and ELDICO will be affected. The shutdown may be planned in coordination with field
1675	RQ242613	OCC_236	cpcc3_sd	AC TRANSMISSION	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-3	PTCUL	C	TESTING OF NEW 132 KV BUS BAR RELAYS	10-Nov-2025	09:00	11-Nov-2025	18:00		PLANNED	Rejected					Consent denied as supply of Sitarganj, Khatima and ELDICO will be affected. The shutdown may be planned in
1676	RQ242551	OCC_236	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	15-Nov-2025	09:00	15-Nov-2025	18:00		PLANNED	Rejected					Consent denied by UK
1677	RQ242562	OCC_236	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWER GRID	C	TESTING OF NEW 132 KV BUS BAR RELAYS	10-Nov-2025	09:00	11-Nov-2025	18:00		PLANNED	Rejected					Consent denied as supply of Sitarganj, Khatima and ELDICO will be affected. The
1678	RQ242476	OCC_236	cpcc3_sd	BR/BSR/MSC/MSC	25 MVAR BUS REACTOR NO 1 AT 220 KV PITHORAGARH(PG)	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	07-Nov-2025	09:00	07-Nov-2025	18:00		PLANNED	Approved	07-Nov-25	09:00	07-Nov-25	18:00	
1679	RQ243485	OCC_236	cpcc1_sd	BAY	214 MAIN BAY - 220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1 (GRIAN ENERGY PRIVATE LIMITED) AT 220 KV BIKANER_2 (PBTS)	GRIAN ENERGY PRIVATE LIMITED	D	for AMP work	27-Nov-2025	09:00	28-Nov-2025	18:00		PLANNED	Approved	27-Nov-25	19:00	28-Nov-25	23:00	May be given from 19:00Hrs

1680	RQ242368	OCC_236	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWER GRID	D	AMP works of 220 KV bus coupler bay	26-Nov-2025	08:00	26-Nov-2025	18:00			PLANNED	Approved	26-Nov-25	08:00	26-Nov-25	18:00	
1681	RQ242377	OCC_236	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWER GRID	D	Stability test of Busbar Relay at Allahabad SS	23-Nov-2025	14:00	23-Nov-2025	18:00			PLANNED	Approved	23-Nov-25	14:00	23-Nov-25	18:00	
1682	RQ243739	OCC_236	cpcc3_sd	BAY	210 M MAIN BAY - 220 KV NEW TANDA (UP)- SOHAWAL(PG) (UP) CKT-1 (POWERGRID) AT 220 KV SOHAWAL(PG)	POWER GRID	C	For CB overhauling	22-Nov-2025	08:00	25-Nov-2025	18:00			PLANNED	Approved	22-Nov-25	08:00	25-Nov-25	18:00	May be allowed subject to element must remain in service with other bay
1683	RQ242383	OCC_236	cpcc3_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT RAEBAREILLY(PG) (POWERGRID) AND 220KV BUS 2 AT RAEBAREILLY(PG) AT 220 KV RAEBAREILLY(PG) (POWERGRID)	POWER GRID	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK	17-Nov-2025	08:00	17-Nov-2025	22:00			PLANNED	Approved	17-Nov-25	08:00	17-Nov-25	22:00	
1684	RQ243507	OCC_236	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAHADURGARH(P G) (POWERGRID) AT 220 KV BAHADURGARH(P G)	POWER GRID	D	for AMP work	10-Nov-2025	08:00	10-Nov-2025	18:00			PLANNED	Approved	10-Nov-25	08:00	10-Nov-25	18:00	
1685	RQ243510	OCC_236	cpcc1_sd	BAY	201 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAHADURGARH(P G)	POWER GRID	D	for AMP work	07-Nov-2025	08:00	07-Nov-2025	18:00			PLANNED	Approved	07-Nov-25	08:00	07-Nov-25	18:00	

					207 MAIN BAY - 220 KV BHIWANI(PG)- BHIWANI(HV) (HVPNL) CKT-1 (POWERGRID) AT 220 KV BHIWANI(PG)	POWER GRID	D	for AMP work	06-Nov-2025	08:00	06-Nov-2025	18:00			Approved	06-Nov-25	08:00	06-Nov-25	18:00	
1686	RQ243650	OCC_236	cpcc1_sd	BAY										PLANNED						
					203 BUS COUPLER BAY - 220KV BUS 1 AT BAHADURGARH(P G) (POWERGRID) AND 220KV BUS 2 AT BAHADURGARH(P G) AT 220 KV BAHADURGARH(P G) (POWERGRID)	POWER GRID	D	for AMP work	06-Nov-2025	08:00	06-Nov-2025	18:00			Approved	06-Nov-25	08:00	06-Nov-25	18:00	
1687	RQ243509	OCC_236	cpcc1_sd	BAY										PLANNED						
					204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05-Nov-2025	18:00	05-Nov-2025	20:00			Approved	05-Nov-25	18:00	05-Nov-25	20:00	
1688	RQ242563	OCC_236	cpcc3_sd	BAY										PLANNED						
					212 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BHINMAL(PG) (POWERGRID) AT 220 KV BHINMAL(PG)	POWER GRID	D	for AMP work	01-Nov-2025	08:00	01-Nov-2025	18:00			Approved	01-Nov-25	08:00	01-Nov-25	18:00	
1689	RQ243626	OCC_236	cpcc1_sd	BAY										PLANNED						
					221 MAIN BAY - 400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL) (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	for AMP works and construction works	21-Nov-2025	17:00	24-Nov-2025	23:00			Approved	21-Nov-25	19:00	24-Nov-25	23:00	May be given from 19:00Hrs
1690	RQ243652	OCC_236	cpcc1_sd	BAY										PLANNED						
					222 MAIN BAY - 400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL) (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	for AMP works and construction works	18-Nov-2025	17:00	21-Nov-2025	23:00			Approved	18-Nov-25	19:00	21-Nov-25	23:00	May be given from 19:00Hrs
1691	RQ243653	OCC_236	cpcc1_sd	BAY										PLANNED						

1692	RQ243486	OCC_236	cpcc1_sd	BAY	213 MAIN BAY - 220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1 (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	for AMP work	16-Nov-2025	09:00	17-Nov-2025	18:00		PLANNED	Approved	16-Nov-25	19:00	17-Nov-25	23:00	May be given from 19:00Hrs
1693	RQ243487	OCC_236	cpcc1_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV BIKANER_2 (PBTSL) - BUS 1 (PBTSL) AND 220 KV BIKANER_2 (PBTSL) - BUS 3 AT 220 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	for AMP work	14-Nov-2025	09:00	15-Nov-2025	18:00		PLANNED	Approved	14-Nov-25	19:00	15-Nov-25	23:00	May be given from 19:00Hrs
1694	RQ243657	OCC_236	cpcc1_sd	BAY	217 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL) (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	for AMP works and construction works	12-Nov-2025	17:00	15-Nov-2025	23:00		PLANNED	Approved	12-Nov-25	19:00	15-Nov-25	23:00	May be given from 19:00Hrs
1695	RQ243491	OCC_236	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL) (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	for AMP work	12-Nov-2025	09:00	13-Nov-2025	18:00		PLANNED	Approved	12-Nov-25	19:00	13-Nov-25	23:00	May be given from 19:00Hrs
1696	RQ243656	OCC_236	cpcc1_sd	BAY	215 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL) (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	for AMP works and construction works	10-Nov-2025	17:00	13-Nov-2025	23:00		PLANNED	Approved	10-Nov-25	19:00	13-Nov-25	23:00	May be given from 19:00Hrs
1697	RQ243488	OCC_236	cpcc1_sd	BAY	208 MAIN BAY - 220 KV BTPSL_SL_BIK2_P G-BIKANER_2 (PBTSL) (BANDERWALA_T PSL) CKT-1 (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	for AMP work	10-Nov-2025	09:00	11-Nov-2025	18:00		PLANNED	Approved	10-Nov-25	19:00	11-Nov-25	18:00	May be given from 19:00Hrs

1698	RQ243489	OCC_236	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220 KV BIKANER_2 (PBTSL) - BUS 1 (PBTSL) AND 220 KV BIKANER_2 (PBTSL) - BUS 2 AT 220 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	for AMP work	07-Nov-2025	09:00	08-Nov-2025	18:00			PLANNED	Approved	07-Nov-25	19:00	08-Nov-25	23:00	May be given from 19:00Hrs
1699	RQ243490	OCC_236	cpcc1_sd	BAY	207 MAIN BAY - 220 KV GRIANPSS_BIK2_ (AMPLUS)- BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1 (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	for AMP work	05-Nov-2025	09:00	06-Nov-2025	18:00			PLANNED	Approved	05-Nov-25	19:00	06-Nov-25	23:00	May be given from 19:00Hrs
1700	RQ243654	OCC_236	cpcc1_sd	BAY	210 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL) (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	for AMP works and construction works	03-Nov-2025	17:00	06-Nov-2025	23:00			PLANNED	Approved	03-Nov-25	19:00	06-Nov-25	23:00	May be given from 19:00Hrs
1701	RQ243658	OCC_236	cpcc1_sd	BAY	218 MAIN BAY - 220 KV SRIPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (SERENTICA_RI4P L_BIK2) CKT-1 (SERENTICA_RI4P L_BIK2) AT 220 KV BIKANER_2 (PBTSL)	SERENTI CA_RI4P L_BIK2	D	for AMP works and construction works	18-Nov-2025	17:00	21-Nov-2025	23:00			PLANNED	Approved	18-Nov-25	19:00	21-Nov-25	23:00	May be given from 19:00Hrs
1702	RQ243655	OCC_236	cpcc1_sd	BAY	216 MAIN BAY - 220 KV BIKANER_2 (PBTSL)- JGCPL_SL_BIK2_P G (JUNIPER_NEPL) CKT-1 (JUNIPER_GCPL) AT 220 KV BIKANER_2 (PBTSL)	JUNIPER _GCPL	D	for AMP works and construction works	10-Nov-2025	17:00	13-Nov-2025	23:00			PLANNED	Approved	10-Nov-25	19:00	13-Nov-25	23:00	May be given from 19:00Hrs
1703	RQ243661	OCC_236	cpcc1_sd	SVC/STATCOM	SVC No 1(- 300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	Coupling Transformer Body Protection Modification	25-Nov-2025	08:00	25-Nov-2025	18:00			PLANNED	Approved	25-Nov-25	08:00	25-Nov-25	18:00	

1704	RQ243648	OCC_236	cpcc3_sd	SVC/STATCOM	STATCOM No 1(-150/+150MVAR) at 400 KV Lucknow_2(PG)	POWER GRID	D	AMP of statcom coupling transformer ,Statcom Bus & Spare Coupling Transformer rotation	11-Nov-2025	09:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	09:00	11-Nov-25	18:00	As per real time grid condition s/d may be allowed.
1705	RQ243649	OCC_236	cpcc3_sd	SVC/STATCOM	STATCOM No 2(-150/+150MVAR) at 400 KV Lucknow_2(PG)	POWER GRID	D	AMP of statcom coupling transformer ,Statcom Bus & Spare Coupling Transformer rotation	11-Nov-2025	09:00	11-Nov-2025	18:00			PLANNED	Approved	11-Nov-25	09:00	11-Nov-25	18:00	As per real time grid condition s/d may be allowed.
1706	RQ243736	OCC_236	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	AMP works	11-Nov-2025	08:00	11-Nov-2025	18:00	kindly approve.		PLANNED	Approved	11-Nov-25	08:00	11-Nov-25	18:00	
1707	RQ243664	OCC_236	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	AMP works and Coupling Transformer Body Protection Modification	06-Nov-2025	16:00	10-Nov-2025	23:00			PLANNED	Approved	06-Nov-25	17:00	10-Nov-25	23:00	May be given from 17:00Hrs
1708	RQ243660	OCC_236	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	Installation of Bird Guard on MV Bus	06-Nov-2025	08:00	07-Nov-2025	18:00			PLANNED	Approved	06-Nov-25	08:00	07-Nov-25	18:00	
1709	RQ243738	OCC_236	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWER GRID	D	As per 5 yearly testing of SVC	04-Nov-2025	08:00	04-Nov-2025	18:00	kindly approve.		PLANNED	Approved	04-Nov-25	08:00	04-Nov-25	18:00	
1710	RQ243665	OCC_236	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	AMP works and Coupling Transformer Body Protection Modification	01-Nov-2025	16:00	05-Nov-2025	23:00			PLANNED	Approved	01-Nov-25	17:00	05-Nov-25	23:00	May be given from 17:00Hrs
1711	RQ243687	OCC_236	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	AMP works and Coupling Transformer Body Protection Modification	25-Nov-2025	16:00	28-Nov-2025	23:00			PLANNED	Approved	25-Nov-25	17:00	28-Nov-25	23:00	May be given from 17:00Hrs
1712	RQ243686	OCC_236	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	AMP works and Coupling Transformer Body Protection Modification	18-Nov-2025	16:00	21-Nov-2025	23:00			PLANNED	Approved	18-Nov-25	17:00	21-Nov-25	23:00	May be given from 17:00Hrs
1713	RQ243663	OCC_236	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	AMP works and Coupling Transformer Body Protection Modification	10-Nov-2025	17:00	14-Nov-2025	23:00			PLANNED	Approved	10-Nov-25	19:00	14-Nov-25	23:00	May be given from 19:00Hrs

Outages proposed in other RPCs requiring NRPC approval												
Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	NLDC Remarks (If Any)	S/D Status	OCC Remarks
1	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	15-Nov-25	09:00	15-Nov-25	18:00	D	AMP of Line Terminal equipments & L/R765KV-JABALPUR-ORAI-1, For Taking Spare Reactor in service and R ph to be taken Out (Spare phase Out since 28.02.2025), attending S/D nature defect in line, Non auto mode of ckt 2 is required for opportunity work in line . Dia to be kept open at both ends.	ATC Curtailment of 900 MW in NR Import.	Approved	ATC Curtailment of 900 MW in NR Import.
2	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	15-Nov-25	09:00	15-Nov-25	18:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 765KV-JABALPUR-ORAI-1		Approved	
3	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	21-Nov-25	09:00	21-Nov-25	18:00	D	AMP of Line Terminal equipments & AMP of L/R765KV-JABALPUR-ORAI-2, attending S/D nature defect in line, Non auto mode of ckt 1 is required for opportunity work in line . Dia to be kept open at both ends.	ATC Curtailment of 900 MW in NR Import.	Approved	ATC Curtailment of 900 MW in NR Import.
4	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	21-Nov-25	09:00	21-Nov-25	18:00	D	Non auto mode of ckt 1 is required for opportunity work in line		Approved	
5	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	26-Nov-25	09:00	26-Nov-25	18:00	D	AMP of Line Terminal equipments & AMP of L/R of 765KV-VINDHYACHAL(PS)-JABALPUR-1, attending S/D nature defect in line, Non auto mode of ckt 2 is required for opportunity work in line . Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
6	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	26-Nov-25	09:00	26-Nov-25	18:00	D	Non auto mode of ckt 2 is required for opportunity work in line .		Approved	
7	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	17-Nov-25	10:00	17-Nov-25	17:30	D	For amp works. Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	ATC Curtailment of 250 MW in NR export.	Approved	ATC Curtailment of 250 MW in NR export.
8	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	17-Nov-25	10:00	17-Nov-25	17:30	D	Non auto mode of ckt 2 is required .		Approved	
9	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	18-Nov-25	10:00	18-Nov-25	17:30	D	For amp works. Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC Curtailment of 250 MW in NR export.	Approved	ATC Curtailment of 250 MW in NR export.
10	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	18-Nov-25	10:00	18-Nov-25	17:30	D	Non auto mode of ckt 1 is required		Approved	
11	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	8-Nov-25	09:00	8-Nov-25	18:00	D	attending S/D nature defect in line . Dia to be kept open at both ends.	ATC Curtailment of 600 MW in NR Export.	Approved	ATC Curtailment of 600 MW in NR Export.
12	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-2	8-Nov-25	16:00	8-Nov-25	23:00	D	Yearly AMP of LTE and main bay circuit breaker at Kansari / For attending shutdown defects in line-Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC Curtailment of 2100 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2100 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
13	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	10-Nov-25	16:00	10-Nov-25	23:00	D	Non auto mode of ckt 1 is required For attending shutdown defects in circuit #2	To be availed from 16:00 to 23:00 hrs.	Approved	To be availed from 16:00 to 23:00 hrs.
14	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	16-Nov-25	16:00	16-Nov-25	23:00	D	Yearly AMP/ For attending shutdown defects in line, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
15	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	16-Nov-25	07:00	16-Nov-25	18:00	D	Non auto mode of ckt 1 is required for attending shutdown defects in circuit #2		Approved	
16	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	17-Nov-25	16:00	17-Nov-25	23:00	D	Yearly AMP/ For attending shutdown defects in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
17	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	17-Nov-25	07:00	17-Nov-25	18:00	D	Non auto mode of ckt 2 is required for attending shutdown defects in circuit #1		Approved	
18	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	1-Nov-25	09:00	10-Nov-25	18:00	C	For Erection and Stringing Work in 765 kV Satna Bina C1 line under WRD Diversion Work.Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
19	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-2	11-Nov-25	09:00	18-Nov-25	18:00	C	For Erection and Stringing Work in 765 kV satna Bina C2 Line under WRD Diversion Work. Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
20	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	11-Nov-25	07:00	11-Nov-25	18:00	D	ATTENDING S/D NATURE DEFECTS IN LINE, For taking Spare LR bus-1 in service in place of Y-Ph LR-spare rotation, at Bina end, Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
21	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-2	24-Nov-25	07:00	24-Nov-25	18:00	D	ATTENDING S/D NATURE DEFECTS IN LINE, Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
22	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	1-Nov-25	09:00	2-Nov-25	18:00	C	Shifting of BPI & IPS tube for execution of Switchable Line Rector work, Dia to be kept open at both ends.	ATC Curtailment of 2150MW in NR Import. Will be reviewed on D-2 basis. Subjected to real time grid scenario	Approved	ATC Curtailment of 2150MW in NR Import. Will be reviewed on D-2 basis. Subjected to real time grid scenario
23	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	3-Nov-25	09:00	15-Nov-25	18:00	C	Restoration work of loc no 159 & shut down nature defect attending work , Dia to be kept open at both ends.	ATC Curtailment of 1150 MW in NR Import. One ckt at a time	Approved	ATC Curtailment of 1150 MW in NR Import. One ckt at a time
24	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	12-Nov-25	09:00	12-Nov-25	18:00	D	AMP Work of line terminal equipment's, Dia to be kept open at both ends.	ATC Curtailment of 1150 MW in NR Import. One ckt at a time	Approved	ATC Curtailment of 1150 MW in NR Import. One ckt at a time

25	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	13-Nov-25	09:00	22-Nov-25	18:00	C	Installation , testing and commissioning work of CB for switchable line reactor, Dia to be kept open at both ends.	ATC Curtailment of 2150MW in NR Import. Will be reviewd on D-2 basis. Subjected to real time grid scenario	Approved	ATC Curtailment of 2150MW in NR Import. Will be reviewd on D-2 basis. Subjected to real time grid scenario
26	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	27-Nov-25	09:00	30-Nov-25	18:00	C	Line Reactor CB Drive Mechanism checking by OEM at Gwalior SS, Dia to be kept open at both ends.	Will be reviewd on D-2 basis. Subjected to real time grid scenario	Approved	Will be reviewd on D-2 basis. Subjected to real time grid scenario
27	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	13-Nov-25	09:00	13-Nov-25	18:00	D	Confirmetery DCRM test on LR CB due to CB Palm issue.Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
28	WRPC	POWERGRID_WR2	400KV-SHUJALPUR-RAPP-1	1-Nov-25	08:00	1-Nov-25	17:30	D	AMP WORK OF LINE BAY 413 L, Dia to be kept open at both ends.		Approved	
29	WRPC	POWERGRID_WR2	400KV-SHUJALPUR-RAPP-2	10-Nov-25	08:00	10-Nov-25	17:30	D	AMP WORK OF LINE BAY 418 L, Dia to be kept open at both ends.		Approved	
30	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	1-Nov-25	07:00	30-Nov-25	18:00	D	For OPGW stringing under live line condition, Only Auto Reclosure to be in non auto mode		Approved	
31	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	25-Nov-25	07:00	25-Nov-25	18:00	D	For Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN 599-TN 600)	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
32	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	26-Nov-25	07:00	26-Nov-25	18:00	D	For Formation of Dual Dimond Crossing, for rectification of Clearance issue TN 608-TN 609)	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
33	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	21-Nov-25	07:00	21-Nov-25	18:00	D	For Shutdown Nature Defects Rectification Work, Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
34	WRPC	POWERGRID_WR2	400KV-SHUJALPUR-RAPP-1	15-Nov-25	08:00	15-Nov-25	17:30	D	AMP WORK OF SUJALPUR-RAPP1 LINE REACTOR		Approved	
35	WRPC	POWERGRID_WR1	HVDC800KV-CHAMPA-KURUKSHETRA-1	1-Nov-25	09:00	20-Nov-25	18:00	C	Line diversion works	ATC Curtailment of 5800 MW in NR Import.	Approved	ATC Curtailment of 5800 MW in NR Import.
36	WRPC	POWERGRID_WR1	HVDC800KV-CHAMPA-KURUKSHETRA-2	1-Nov-25	09:00	20-Nov-25	18:00	C	Line diversion works	ATC Curtailment of 5800 MW in NR Import.	Approved	ATC Curtailment of 5800 MW in NR Import.
37	WRPC	POWERGRID_WR1	HVDC800KV-CHAMPA-KURUKSHETRA-3	1-Nov-25	09:00	20-Nov-25	18:00	C	Line diversion works	ATC Curtailment of 5800 MW in NR Import.	Approved	ATC Curtailment of 5800 MW in NR Import.
38	WRPC	POWERGRID_WR1	HVDC800KV-CHAMPA-KURUKSHETRA-4	1-Nov-25	09:00	20-Nov-25	18:00	C	Line diversion works	ATC Curtailment of 5800 MW in NR Import.	Approved	ATC Curtailment of 5800 MW in NR Import.
39	ERPC	BSPTCL	132KV-SURAJPURA-RAMNAGAR-1	20-Nov-25	09:00	24-Nov-25	18:00	D	For tree pruning work in line corridor.		Approved	
40	ERPC	JUSNL	132 KV Rihand-Garhwa Ckt	05.11.2025	09:00	11.11.2025	17:00	D	For tree pruning work inside the corridor.		Approved	
41	ERPC	JUSNL	132 kV Rihand-Garhwa Rd T/L Ckt-2	01.05.2026	08:00	10.05.2026	17:00	D	For Re-Sagging work at Loc. No. 362-374		Approved	
42	ERPC	JUSNL	132 kV Rihand-Garhwa Rd T/L Ckt-2	01.05.2027	08:00	10.05.2027	17:00	D	For Re-Sagging work at Loc. No. 374-392		Approved	
43	ERPC	JUSNL	132 KV Rihand-Nagaruntari Ckt	05.11.2025	09:00	11.11.2025	17:00	D	For tree pruning work inside the corridor.		Approved	

LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-236th MEETING
(PLANNED SHUTDOWNS)

FROM: SR DGM-RTAMC, MANESAR
DATE:- 09-10-25

TO : SE(OPN), NRPC, N DELHI
Copy: GM (SO-1), NRLDC

Following Additional S/D are required during the month NOV 2025 for 236th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	NRLDC/NLDC Remarks	S/D Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
	765KV 400kV/220kV Lines/ ICT										
1	400kV D/C Sikar- Bassi Ckt-1 T/L	PGCIL	D	04.11.2025	08:00	06.11.2025	19:00	For Power line crossing Stringing work in 765KV D/C Bhadla -II PS Sikar -II TL	As per real time grid condition s/d may be allowed from 15:00hrs. Other ckt	Approved	
2	400kV D/C Sikar- Bassi Ckt-2 T/L	PGCIL	D	04.11.2025	08:00	06.11.2025	19:00	For Power line crossing Stringing work in 765KV D/C Bhadla -II PS Sikar -II TL	As per real time grid condition s/d may be allowed from 15:00hrs. Other ckt	Approved	
3	220 kV ACME Line (bay 201 @ Bikaner-2)	ACME	D	22.11.2025	19:00	25.11.2025	23:00	For Bay Extension works	May be given after 19:00 hrs	Approved	
4	220KV D/C Bawana - Narela T/L	DTL	D	11.11.2025	08:00	17.11.2025	19:00	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	Not in NRLDC purview	Rejected	
5	66KV D/C Bawana - Bawana-I, Phase-II T/L	TATA POWER	D	18.11.2025	08:00	25.11.2025	19:00	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	Not in NRLDC purview	Rejected	
6	220 kV ACME Line (bay 201 @ Bikaner-2)	ACME	D	11.11.2025	19:00	17.11.2025	23:00	for AMP works and construction works	May be given after 19:00 hrs	Approved	
7	220 kV TP SAURYA Line (bay 208 @ Bikaner-2)	TATA POWER	D	23.11.2025	19:00	30.11.2025	23:00	for AMP works and construction works	May be given after 19:00 hrs	Approved	
8	Bay 210 at Bahadurgarh (PG) (220 KV Bahadurgarh- Kharkhoda CKT-1)	PGCIL	D	17.11.2025	09:00	17.11.2025	18:00	AMP work	As per real time grid condition s/d may be allowed. ckt must be in service	Approved	
9	Bay 211 at Bahadurgarh (PG) (220 KV Bahadurgarh- Kharkhoda CKT-2)	PGCIL	D	18.11.2025	09:00	18.11.2025	18:00	AMP work	As per real time grid condition s/d may be allowed. ckt must be in service	Approved	
10	Bay 212 at Bahadurgarh (PG) (220 KV Bahadurgarh- METL CKT-1)	PGCIL	D	20.11.2025	09:00	20.11.2025	18:00	AMP work	As per real time grid condition s/d may be allowed. ckt must be in service	Approved	
11	Bay 213 at Bahadurgarh (PG) (220 KV Bahadurgarh- METL CKT-2)	PGCIL	D	24.11.2025	09:00	24.11.2025	18:00	AMP work	As per real time grid condition s/d may be allowed. ckt must be in service	Approved	
12	220 KV BARSINGHSAR TPS - BAP TL	RVPNL	D	23.11.2025	09:00	24.11.2025	18:00	For powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	Not in NRLDC purview	Rejected	
13	220 KV KHEENV SAR - BARSINGHSAR TL	RVPNL	D	26.11.2025	09:00	27.11.2025	18:00	For powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	Not in NRLDC purview	Rejected	
14	132 KV DESHNOK - PANCHU TL	RVPNL	D	29.11.2025	09:00	30.11.2025	18:00	For powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	Not in NRLDC purview	Rejected	
15	765/400 KV 1500 MVA ICT-1 AT FATEHGARH-III	PRTL	C	29.04.2025	16:00	30.11.2025	23:55	ICT was charged at NO LOAD. Therefore due to bay extension & construction work, shutdown was taken to avoid induction and safety purposes.		Approved	
16	765/400 KV 1500 MVA ICT-2 AT FATEHGARH-III	PRTL	C	25.06.2025	20:55	30.11.2025	23:55	ICT was charged at NO LOAD. Therefore due to bay extension & construction work, shutdown was taken to avoid induction and safety purposes.		Approved	
17	765/400 KV 1500 MVA ICT-3 AT FATEHGARH-III	PRTL	C	10.09.2025	19:59	30.11.2025	23:55	ICT was charged at NO LOAD. Therefore due to bay extension & construction work, shutdown was taken to avoid induction and safety purposes.		Approved	
18	765/400 KV ICT-1 AT NARELA	PNTL	D	03.11.2025	10:00	03.11.2025	17:00	For CSD fine tuning	Element is not yet charged	Approved	

19	765/400 KV ICT-2 AT NARELA	PNTL	D	04.11.2025	10:00	04.11.2025	17:00	For CSD fine tuning	Element is not yet charged	Approved	
20	765/400 KV ICT-3 AT NARELA	PNTL	D	05.11.2025	10:00	05.11.2025	17:00	For CSD fine tuning	Element is not yet charged	Approved	
	HVDC Lines										
1	500kV HVDC Mundra-Mahendragarh Pole 1	ADANI	D	11.11.2025	08:00	13.11.2025	19:00	For Power line crossing Stringing work in 765KV D/C Bhadla -II PS Sikar -II TL	ATC Curtailment of 1800 MW in NR Import for D/C outage. Subjected to WRPC Approval	Approved	HVDC S/D SHOULD NOT COINCIDE. SUBJECT TO REAL TIME CONDITIONS
2	500kV HVDC Mundra-Mahendragarh Pole 2	ADANI	D	11.11.2025	08:00	13.11.2025	19:00	For Power line crossing Stringing work in 765KV D/C Bhadla -II PS Sikar -II TL	ATC Curtailment of 1800 MW in NR Import for D/C outage. Subjected to WRPC Approval	Approved	HVDC S/D SHOULD NOT COINCIDE.
3	500kV HVDC RIHAND-DADRI POLE-1 and FILTER BANK-1	PGCIL	C	10.11.2025	07:00	11.11.2025	18:00	RTV coating, cabinet replacement, AMP	Subjected to no power order restriction on HVDC	Approved	
4	500kV HVDC RIHAND-DADRI POLE-1	PGCIL	D	12.11.2025	07:00	14.11.2025	18:00	RTV coating, cabinet replacement, AMP, line insulators cleaning	After shifting of Rihand 3 to WR. Max generation to be maintained by 1500 MW approx.	Rejected	AFTER SHIFTING OF RIHAND -III TOWARDS WR.
5	500kV HVDC RIHAND-DADRI POLE-2	PGCIL	D	12.11.2025	07:00	12.11.2025	18:00	RTV coating, cabinet replacement, AMP	After shifting of Rihand 3 to WR. Max generation to be maintained by 1500 MW approx.	Rejected	AFTER SHIFTING OF RIHAND -III TOWARDS WR.
6	500kV HVDC RIHAND-DADRI POLE-2	PGCIL	C	13.11.2025	07:00	14.11.2025	18:00	RTV coating, cabinet replacement, AMP, line insulators cleaning	After shifting of Rihand 3 to WR. Max generation to be maintained by 1500 MW approx.	Rejected	AFTER SHIFTING OF RIHAND -III TOWARDS WR.
	765KV/400 BUS/ LINE REACTOR										
1	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTL)) Ckt-3 @Bhadla_2 (PG)	PBTL	D	09.11.2025	16:00	10.11.2025	23:00	AMP, Spare Switching, CSD Fine Tuning	Along wth Line AMP/Outage work	Approved	
2	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTL)) Ckt-4 @Bhadla_2 (PG)	PBTL	D	11.11.2025	16:00	12.11.2025	23:00	AMP, Spare Switching, CSD Fine Tuning	Along wth Line AMP/Outage work	Approved	
3	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTL)) Ckt-3 @Fatehgarh_II(PG)	PBTL	D	11.11.2025	16:00	11.11.2025	23:00	AMP & COE compliances	Along wth Line AMP/Outage work	Approved	
4	330 MVAR 765KV BUS REACTOR-1 AT NARELA	PNTL	D	06.11.2025	10:00	06.11.2025	17:00	For CSD fine tuning	Element is not yet charged	Rejected	
5	331 MVAR 765KV BUS REACTOR-1 AT NARELA	PNTL	D	06.11.2026	11:00	06.11.2026	18:00	For CSD fine tuning	Element is not yet charged	Rejected	
6	332 MVAR 765KV BUS REACTOR-1 AT NARELA	PNTL	D	06.11.2027	12:00	06.11.2027	19:00	For CSD fine tuning	Element is not yet charged	Rejected	
	765KV/400 BAY										
1	404R MAIN BAY - 50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	PGCIL	D	16.11.2025	09:00	16.11.2025	18:00	AMP work	As per real time grid condition s/d may be allowed. Element must be in service from the other bay	approved	
2	401B GIS BAY - 400 KV ZERDA-KANKROLI LINE AT 400 KV BHINMAL(PG)	PGCIL	D	16.11.2025	09:00	16.11.2025	18:00	for SF6 Gas Quality Checks	As per real time grid condition s/d may be allowed. Element must be in service from the other bay	approved	
3	710 MAIN BAY - 765 KV MEERUT-MOGA AT MEERUT(PG)	PGCIL	D	15.11.2025	09:00	05.12.2025	18:00	71052 CB retrofitment work		Approved	
4	713 MAIN BAY - 765 KV BHADLA_3 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	01.11.2025	09:00	10.11.2025	18:00	For PBIIISTL construction Work		Approved	
5	716 MAIN BAY - 765 KV BHADLA_3 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	01.11.2025	09:00	10.11.2025	18:00	For PBIIISTL construction Work		Approved	

OCC No.	Requesting Agency	Element Type	Element Name	Owner	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	NRLDC Remarks	S/D Status	OCC Remarks
OCC_23 6	tehipsp_sd	Generating Unit	250 MW (PSP) TEHRI HPS - UNIT 6	THDCIL	27.10.2025	00:00	31.10.2025	23:59	Air Guide Vibration measurements in Unit-6	Planned Outage	Not approved in LGBR. S/d may be allowed subject to remaining Units must be in service.	Approved	Not approved in LGBR. S/d may be allowed subject to remaining Units must be in service.

Element Name	Owner	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	NRLDC Remarks	S/D Status	OCC Remarks
Karcham Wangtoo HEP Unit No. 2	JSW	05.11.2025	00:00	25.11.2025	23:59	Urgent annual maintenance	Planned Outage	Not approved in LGBR. S/d may be allowed subject to remaining Units must be in service.	Approved	Not approved in LGBR. S/d may be allowed subject to remaining Units must be in service.

POWERGRID NORTHERN REGION-II													
SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS FOR NOV-2025 OCC MEETING													
S · N	Details of Transmission Element		Cate gory of ele	DURATION				Daily/ Continuous	Reason	NLDC/NRLDC Remarks	S/D Status	OCC Remarks	
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO							
				DATE	TIME	DATE	TIME						
X-2	For O&M activity												
1	220	220KV Aulsteng Drass Line	B	16.10.2025	10:00	18.11.2025	17:00	Daily	Pre winter maint in Zozilla bypass in view of early snow fall in Zozilla bypass	May be clubed with 220KV drass-Kargil Line which is proposed on 13.11.2025 to 28.11.2025 in Ladakh XL sheet. Subject to J&K and NHPC consent	Approved	May be clubed with 220KV drass-Kargil Line which is proposed on 13.11.2025 to 28.11.2025 in Ladakh XL sheet. Subject to J&K and NHPC consent	
2	400	400KV AIS Bus 2	A	03.11.2025	09:00	08.11.2025	18:00	Continuous	Final testing of Bus Bar protection after retrofitting	May be clubed with 220KV drass-Kargil Line which is proposed on 13.11.2025 to 28.11.2025 in Ladakh XL sheet. Subject to J&K and NHPC consent	Approved	May be clubed with 220KV drass-Kargil Line which is proposed on 13.11.2025 to 28.11.2025 in Ladakh XL sheet. Subject to J&K and NHPC consent	

Additional Outage for OCC-236

SL	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
1	Planned	236	POWERGRID, NR-III	400 KV SINGRAULI(NT)-ALLAHABAD(PG)(PG) CKT-3	Daily	For conductor de-stringing and stringing at mid span joints of 400kV ALD-KNP(GIS) CKT-1 in Multicircuit towers.	24-10-2025	08:00:00	25-10-2025	18:00:00	During the s/d period 400kV Allahabad-Kanpur(GIS)-1 Will be under shutdown, which is already approved in OCC 235th	S/d may be allowed subject to real time grid condition and other ckts must be in service.	Approved	S/d may be allowed subject to real time grid condition and other ckts must be in service.
2	Planned	236	POWERGRID, NR-III	400kV Lucknow-Jehta-I	Daily	For Insulator cleaning	05-11-2025	08:00:00	05-11-2025	18:00:00		S/ d may be allowed subject to other ckt must be in service.	Approved	S/ d may be allowed subject to other ckt must be in service.
3	Planned	236	POWERGRID, NR-III	400kV Lucknow-Jehta-II	Daily	For Insulator cleaning	06-11-2025	08:00:00	06-11-2025	18:00:00		S/ d may be allowed subject to other ckt must be in service.	Approved	S/ d may be allowed subject to other ckt must be in service.
4	Planned	236	POWERGRID, NR-III	400kv Jehta-Unnao-I	Daily	For Insulator cleaning	07-11-2025	08:00:00	07-11-2025	18:00:00		S/ d may be allowed subject to other ckt must be in service.	Approved	S/ d may be allowed subject to other ckt must be in service.
5	Planned	236	POWERGRID, NR-III	400kv Jehta-Unnao-II	Daily	For Insulator cleaning	08-11-2025	08:00:00	08-11-2025	18:00:00		S/ d may be allowed subject to other ckt must be in service.	Approved	S/ d may be allowed subject to other ckt must be in service.

PLANNED SHUT DOWN FOR THE MONTH OF November-2025 WHICH ARE TO BE APPROVED BY OCC 236

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/ Continuous)"	Remarks	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
	Substation/Voltage Level	Name of Transmission Elements	From	To	From	To						
1	765KV Fatehabad agra	765KV BAY 701	03-11-2025	03-11-2025	07:00:00	12:00:00	* For Annual Maintenance and Testing of Bay equipments	DAILY S/D			Approved	
2	400KV GORAKHPUR	SHUT DOWN OF 315 MVA ICT	05-11-2025	05-11-2025	10:00:00	18:00:00	* SHUT DOWN OF 315 MVA ICT FOR ROUTINE TESTING AND MAINTENANCE WORK.	CONTINUOUS S/D		S/d may be allowed subject to real time grid condition and other ICTs must be in service. Load to be managed by UP	Approved	S/d may be allowed subject to real time grid condition and other ICTs must be in service. Load to be managed by UP
3	765KV UNNAO	SHUT DOWN OF TIE BAY(700-08-52)AT UNNAO	10-11-2025	11-11-2025	09:00:00	17:00:00	* SHUT DOWN OF TIE BAY(700-08-52)AT UNNAO FOR- >X* 1-End to end Carrier Protection and Intertipping including testing of	CONTINUOUS S/D			Approved	
4	400KV FATEHABAD(765)-400KV AGRA-CKT2	400KV FATEHABAD(765)-AGRA CKT 2	13-11-2025	14-11-2025	10:00:00	18:00:00	Jumper Tightenning & other maintenance work	DAILY S/D		S/d may be allowed subject to real time grid condition and other ckts must be in service.	Approved	S/d may be allowed subject to real time grid condition and other ckts must be in service.
5	400KV FATEHABAD(765KV)-AGRA CKT 1	400KV FATEHABAD(765)-AGRA CKT1	10-11-2025	11-11-2025	10:00:00	18:00:00	Jumper Tightenning & other maintenance work	DAILY S/D		S/d may be allowed subject to real time grid condition and other ckts must be in service.	Approved	S/d may be allowed subject to real time grid condition and other ckts must be in service.
6	400KV BUS REACTOR BAY	125 MVAR BUS REACTOR BAY	26-11-2025	27-11-2025	10:00:00	17:00:00	* SHUTDOWN OF 400KV PANKI - REWA ROAD LINE FOR RLA TESTING OF 125 MVAR BUS REACTOR	CONTINUOUS S/D		subject to real time grid condition.	Approved	subject to real time grid condition.
7	765 kv PPGCL BARA	710 MAIN BAY - 765KV BUS 2 AT BARA AND FUTURE AT 765 KV BARA	17-11-2025	15/12/2025	06:00:00	06:00:00	Routine Maintenance	Continuous	U#3 Shutdown for Annual Overhauling		Approved	SUBJECT TO REAL TIME GRID CONDITIONS AND UNIT OUTAGE.
8	766 kv PPGCL BARA	711 TIE BAY - 765/21 KV 825 MVA GT-3 AT BARA AND FUTURE AT 765 KV BARA	17-11-2025	15/12/2025	06:00:00	06:00:00	Routine Maintenance	Continuous	U#3 Shutdown for Annual Overhauling		Approved	SUBJECT TO REAL TIME GRID CONDITIONS AND UNIT OUTAGE.
9	767 kv PPGCL BARA	712 MAIN BAY - 765/21 KV 825 MVA GT-3 AT BARA	17-11-2025	15/12/2025	06:00:00	06:00:00	Routine Maintenance	Continuous	U#3 Shutdown for Annual Overhauling		Approved	SUBJECT TO REAL TIME GRID CONDITIONS AND UNIT OUTAGE.
10	220kV OC8TL	220kV Badaun (GIS) - Chandausi Line (LILO)	27-11-2025	28-11-2025	09:30	17:30	For Insulator Replacement Work	DAILY S/D		Not in NRLDC purview	Rejected	Not in NRLDC purview
11	220kV OC8TL	220kV Badaun (GIS) - Badaun (UP) Ckt-1 (LILO)	29-11-2025	30-11-2025	09:30	17:30	For Insulator Replacement Work	DAILY S/D		Not in NRLDC purview	Rejected	Not in NRLDC purview
12	2x500 MW Anpara D	765 KV/400KV, 3 X 333 MVAR Interconnecting Transformer (ICT) (765KV Main Bay- 707, 400KV Main Bay-401, Tie Bay-402)	03.11.2025	05.11.2025	09:00	18:00	Attending Major oil leakages from Neutral Grounding Transformer and attending hot spot in ICT Bushing alongwith Testing of CT, CVT and Circuit	DAILY S/D	500 MW, Unit-7 of DTPS, Anpara will be under major shutdown for Annual Overhauling from 25.10.2025	May be allowed	Approved	May be allowed
13	2x500 MW Anpara D	765KV AnparaD-Anpara-C Line (Main Bay 701, Tie Bay-702)	06.11.2025	08.11.2025	09:00	18:00	Annual Testing of Bay Equipments - 765KV Circuit Breaker, CT, CVT; Relay testing, Attending Hot spot, Tightness of junper, terminals and connectors .	DAILY S/D	500 MW, Unit-7 of DTPS, Anpara will be under major shutdown for Annual Overhauling from 25.10.2025	May be allowed	Approved	May be allowed
14	400 kV S/s Bareilly	315MVA ICT-I	03.11.2025	02.01.2026	08:00	17:00	For Increasing Capacity Work from 3*315MVA to 2*500MVA+1*315MVA. (TWC Approved 6th Meeting Dated-02.09.2022)No supply affected, maintained through 315 MVA ICT II and 315 MVA ICT III	Continuous		S/d may be allowed subject to real time grid condition and other ICTs must be in service. Load to be managed by UP	Approved	S/d may be allowed subject to real time grid condition and other ICTs must be in service. Load to be managed by UP.FTC clearance
15	400 kV S/s Bareilly	400 KV TBC	20/11/2025	20/11/2025	08:00	17:00	For preventive maintenance work. No supply affected.	Continuous		S/d may be allowed subject to real time grid condition and other elements must be in service.	Approved	S/d may be allowed subject to real time grid condition and other elements must be in service.
16	400 kV S/s Bareilly	220 kV pantnagar	23/11/2025	23/11/2025	08:00	17:00	For Preventive Maintenance works. No supply affected, maintained through 400KV S/S KASHIPUR.	Continuous		S/d may be allowed subject to real time grid condition and other ckt must be in service. Load to be managed by UK	Approved	S/d may be allowed subject to real time grid condition and other ckt must be in service. Load to be managed by UK

17	765 kV/ TP JKPTCL	765 kV S/c Agra- Meerut TL	04.11.2025	04.11.2025	07:00	19:00	tringing activity of crossing span between AP35A/O - AP35B/O of 400 kV D/C Jalpura -Khurja Transmision line of TP JKJPTL	DAILY S/D		No such line	Rejected	No such line
18	400 kV /TP JKPTCL	400 kV D/c Jahangirpur Gr. Noida pali	18.11.2025	19.11.2025	07:00	19:00	Stringing activity of crossing span between AP62B-AP62C of 400 kV D/C Jalpura -Khurja Transmision line of TP JKJPTL	DAILY S/D		S/d may be allowed subject to real time grid condition and other ckt must be in service.	Rejected	S/d may be allowed subject to real time grid condition and other ckt must be in service.
19	400 kV /TP JKPTCL	400 kV D/c NTPC Dadri to Ballabhgarh	21.11.2025	22.11.2025	07:00	19:00	Stringing activity of crossing span between AP129- AP130 of 400 kV D/C Jalpura -Khurja Transmision line of TP JKJPTL	DAILY S/D		S/d may be allowed subject to real time grid condition and other ckt must be in service.	Rejected	S/d may be allowed subject to real time grid condition and other ckt must be in service.
20	400 kV S/s Sarojini nagar, Lko	400KV Bus Transfer Bay(Bay No.90)	20.11.2025	20.11.2025	09:00	18:00	Planned shutdown required for Bay Equipment Maintenance and Testing of 400KV Bus Transfer Bay(Bay no.90) including 80MVAR Bus Reactor at	DAILY S/D		S/d may be allowed subject to real time grid condition and other elements must be in service.	Approved	S/d may be allowed subject to real time grid condition and other elements must be in service.
21	132 kV/Powergrid Neemrana Bareilly Transmission limited	132 KV Sahaswan-Chandausi Ckt-I	24.11.2025	25.11.2025	07:00	19:00	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	DAILY S/D	Powergrid Neemrana Bareilly Transmission limited	S/d may be allowed subject to real time grid condition and other ckt must be in service.	Approved	S/d may be allowed subject to real time grid condition and other ckt must be in service. SUBJECT TO ERPC APPROVAL
22		132 KV Sahaswan-Chandausi Ckt-II	24.11.2025	25.11.2025	07:00	19:00	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	DAILY S/D	Powergrid Neemrana Bareilly Transmission limited	S/d may be allowed subject to real time grid condition and other ckt must be in service.	Approved	S/d may be allowed subject to real time grid condition and other ckt must be in service. SUBJECT TO ERPC APPROVAL
23	400 kV Sec 148 noida	400KV JAHANGIRPUR TO SEC-148 NOIDA CKT-1	03.11.2025	07.11.2025	10:00	10:00	DUE TO BUS-1&2 SHUTDOWN THE I/C CKT-1 REMAIN UNDER SHUTDOWN	Continuous	DUE TO SHUTDOWN OF 400KV SYSTEM AT 400KV SEC-148 NOIDA THIS LINE WILL NOT FEED ANY LOAD TO ANY ELEMENT AVAILABLE AT 400KV SUBSTATION SECTOR 148 NOIDA.	Utility may clarify the outage details	Rejected	UP may specify the details with correct substation name.
24	400 kV Sec 148 noida	400KV JAHANGIRPUR TO SEC-148 NOIDA CKT-2	03.11.2025	07.11.2025	10:00	10:00	DUE TO BUS-1&2 SHUTDOWN THE I/C CKT-2 REMAIN UNDER SHUTDOWN	Continuous	DUE TO SHUTDOWN OF 400KV SYSTEM AT 400KV SEC-148 NOIDA THIS LINE WILL NOT FEED ANY LOAD TO ANY ELEMENT AVAILABLE AT 400KV SUBSTATION SECTOR 148 NOIDA.	Utility may clarify the outage details	Rejected	UP may specify the details with correct substation name.
25	400 kV Anpara BTPS	Bus reactor with BT	24.11.2025	29.11.2025	08:00	18:00	Maintenance po reactor (Filtration ,testing etc.	Continuous		Utility may clarify the outage details	Rejected	UP may specify the details with correct substation name.
26	400 kV unnao	50 mvar agra line reactor	03.11.2025	06.11.2025	10:00	17:00	for oil centrifusing work	DAILY S/D		Subject to real time grid condition.	Approved	Subject to real time grid condition.

.	Name of the Element	Requester/ Party Name	Shut Down Date Range	Purpose of S/D	Continuous or Daily	NRLDC/NLDC Remarks	S/D Status	OCC Remarks
1	400 KV Fatehabad Mathura CKT II	UPPTCL	14-10-2025 08:00 - 17-10-2025 17:00hrs	height raising work at National Highway by NHAI	Continuous	Already punched in main list of occ-236 at sr. no. 775 for 3.11.2025 to 17.11.2025	APPROVED	

PLANNED SHUT DOWN FOR THE MONTH OF November-2025 WHICH ARE TO BE APPROVED BY OCC 236

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Voltage Level (kV)	Name of the Element	Owner	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Remarks	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
1	765 KV S/s LPGCL	LPGCL 765KV Agra Circuit#1 Breaker	LPGCL	Continous	Main Breaker (709), B-phase mechanism replacement	20-Nov-2025	10:00 Hrs.	22-Nov-2025	18:00 Hrs.	Only 765KV-709 Main Breaker shutdown is required for B-phase mechanism replacement work and Testing work . 765KV Agra Ckt#1 will remain charged from TIE Breaker 710.		Approved	
2	765 KV S/s LPGCL	LPGCL 765KV Main Bus#1	LPGCL	Daily	For Bus tightness and Testing activites	20-Nov-2025	10:00 Hrs.	20-Nov-2025	18:00 Hrs.	To perform faulty insulators replcement ,Bus-1 Tightness , Testing activities and to avoid Voltage induction during work on 765KV -709 Breaker		Approved	
3	765 KV S/s LPGCL	LPGCL 765KV Main Bus#1	LPGCL	Daily	For Bus tightness and Testing activites	22-Nov-2025	10:00 Hrs.	22-Nov-2025	18:00 Hrs.	To perform faulty insulators replcement , 765KV Main Bus-1 Tightness , Testing activities and to avoid Voltage induction during work on 765KV -709 Breaker		Approved	

Additional planned outage to be considered in 236th NRPC Outage Committee Meet

Sl.No	Station	Bus description	Date	S/D Type	Remarks	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
1	Singrauli Power Station	Unit-7	03.11.25 (00: 00 hrs) to 10.11.25 (23:59 hrs.) (7 Days)	Continuous basis	Boiler License Renewal	Sr. No. 1. 500 MW ISTPP (JHAJJAR) - UNIT 2 s/d proposed from 01.11.2025 to 15.11.2025.	Approved	After revival of tanda unit 6
2	Anta Gas Power Station	GT#2	27.10.25 (00: 00 hrs) to 01.11.25 (23:59 hrs.) (6 Days)	Continuous basis	minor Overhauling	may be allowed	Approved	may be allowed
3	Anta Gas Power Station	220 KV kota bay	10.11.25 (08: 00 hrs) to 12.11.25 (18:00 hrs.) (3 days)	Continuous basis	annual maintenance	As per real time grid condition s/d may be allowed	Approved	As per real time grid condition s/d may be allowed
4	Anta Gas Power Station	Main bus#1	11.11.25 (08: 00 hrs-18:00 hrs.)	Continuous basis		As per real time grid condition s/d may be allowed. Other bus must be in service	Approved	As per real time grid condition s/d may be allowed. Other bus must be in service
5	Anta Gas Power Station	Main bus#2	12.11.25 (08: 00 hrs) to 13.11.25 (18:00 hrs.)(2 days)	Continuous basis		As per real time grid condition s/d may be allowed. Other bus must be in service	Approved	As per real time grid condition s/d may be allowed. Other bus must be in service
6	Anta Gas Power Station	220 KV Bhilwara-I bay	13.11.25 (08: 00 hrs) to 15.11.25 (18:00 hrs.) (3 days)	Continuous basis	annual maintenance	As per real time grid condition s/d may be allowed	Approved	As per real time grid condition s/d may be allowed
7	Anta Gas Power Station	Main bus#1	14.11.25(08:00 - 18:00 hrs.)	Continuous basis		As per real time grid condition s/d may be allowed. Other bus must be in service	Approved	As per real time grid condition s/d may be allowed. Other bus must be in service
8	Dadri Gas Power Station	ICT#3	03.11.2025 (9.00hr) to 12.11.2025 (15:00 Hrs)	Continuous basis	Annual OH & testing. S/D reqd. on continuous basis	may be allowed	Approved	may be allowed
9	Dadri Gas Power Station	ICT#4	18.11.2025 (9.00hr) to 29.11.2025 (15:00 Hrs)	Continuous basis	Annual OH & testing. S/D reqd. on continuous basis	may be allowed	Approved	may be allowed

10	Dadri Gas Power Station	220kV B/C Bay	13.11.2025 (9.00hr) to 15.11.2025 (15:00 Hrs)	Continuous basis	Replacement of Old 220kV CTs	As per real time grid condition s/d may be allowed. all elements must be in service from other bus	Approved	As per real time grid condition s/d may be allowed. all elements must be in service from other bus
----	-------------------------	---------------	--	------------------	---------------------------------	---	----------	--

Sl. No	Element (Line) Name	Owner of Existing Line	Nature of shutdown	Type	From		To		Reason for shutdown	NRLDC /NLDC Remarks	S/D Status	OCC Remarks
					Date	Time (Hrs.)	Date	Time (Hrs.)				
1	400kV Gr. Noida (765 kV) – Pali, Greater Noida D/C Line (CKT#2)	UPPTCL	FTC	OCB	27.10.2025	07:00	30.10.2025	19:00	1. Jumpering activity at Tower No. 133 and 134 for LILO arrangement and commissioning of 400kV LILO lines i) 765kV Greater Noida (WUPPTCL) to 400kV TPJKPTL Metro Depot SS, Gr. Noida ii) 400kV TP JKPTL Metro Depot – 400kV Pali, Gr. Noida SS		APPROVED	SUBJECT TO FTC CLEARANCE AND LOAD MANAGEMENT BY UP

Ladakh Power Development Department									
NORTHERN REGION-II									
SUBJECT :- Shutdown Request for Transmission Elements – Drass–Padum Line Bay Extension at PGCIL Drass GIS S/s – November 2025 OCC Meeting									
S.N.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO			
				DATE	TIME	DATE	TIME		
X-2	For construction activity								
1	220	220kV BUS -1 DRASS GIS	B	13.11.2025	09:00	16.11.2025	17:00	C	HV test of 220kV Bus–1
2	220	220kV BUS -2 DRASS GIS	B	17.11.2025	09:00	23.11.2025	17:00	C	HV test of 220kV Bus–2, interconnection with existing bus, stability test with ICT-1 Bay, and relay coordination testing
3	220	220/66kV ICT-1 DRASS GIS	B	22.11.2025	09:00	23.11.2025	17:00	D	Stability test of 220kV Bus–2 and relay coordination testing with Bus–2
4	220	220kV BUS -1 DRASS GIS	B	24.11.2025	09:00	28.11.2025	17:00	C	Interconnection & stability test of 220kV Bus–1 with ICT-1 Bay, relay coordination testing
5	220	220/66kV ICT-1 DRASS GIS	B	27.11.2025	09:00	28.11.2025	17:00	D	Stability test of 220kV Bus–1, relay coordination testing
6	220	220kV DRASS-KARGIL LINE	B	13.11.2025	09:00	28.11.2025	17:00	C	For safety, during works on Bus–1 & Bus–2, as the nearest bay is the Drass–Kargil line

Note:Subject to waither condition of Ladakh

NRLDC/NLDC Comments:

S/D Status:APPROVED

OCC Comments: May be availed after consent with PG and NHPC.

OUTAGE PLANNING TO BE APPROVED IN ADDITIONAL AGENDA OF 236 OCC MEETING

Format I(A): Request for transmission element outage by Indenting agency to RPC

Indenting Agency		HPSLDC	For the Month	Oct-25	Date	01-10-2025											
Line Details										Proposed Date and Time					Remarks		
S. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	NRLDC /NLDC Remarks	S/D Status	OCC Remarks
1	HPPTCL	400kV	Gumma	Jhakri	HPPTCL	Jhakri-Gumma ckt-2	Inter-Regional	Daily	Periodical testing	28-Oct-2025	09:00	28-Oct-2025	18:00	Complete ckt. shutdown(Including associated main Bay & Tie Bay)	As per real time grid condition. Subject to other line must be in service. SPS at Jhakri must be in service.	APPROVED	As per real time grid condition. Subject to other line must be in service. SPS at Jhakri must be in service.
2	HPPTCL	400kV	Gumma	Panchkula	HPPTCL	Gumma-Panchkula ckt-2	Inter-Regional	Daily	Periodical testing	28-Oct-2025	09:00	28-Oct-2025	18:00		As per real time grid condition. Subject to other line must be in service. SPS at Jhakri must be in service.		As per real time grid condition. Subject to other line must be in service. SPS at Jhakri must be in service.
3	HPPTCL	400kV	Gumma	Jhakri	HPPTCL	Jhakri-Gumma ckt-1	Inter-Regional	Daily	Periodical testing	31-Oct-2025	09:00	31-Oct-2025	18:00		As per real time grid condition. Subject to other line must be in service. SPS at Jhakri must be in service.		As per real time grid condition. Subject to other line must be in service. SPS at Jhakri must be in service.
4	HPPTCL	400kV	Gumma	Panchkula	HPPTCL	Gumma-Panchkula ckt-1	Inter-Regional	Daily	Periodical testing	31-Oct-2025	09:00	31-Oct-2025	18:00		As per real time grid condition. Subject to other line must be in service. SPS at Jhakri must be in service.		As per real time grid condition. Subject to other line must be in service. SPS at Jhakri must be in service.

OUTAGE PLANNING TO BE APPROVED IN ADDITIONAL AGENDA OF 236 OCC MEETING

Format I(B): Request for Bus, Bay, ICTs, Reactor, FACTS, FSCs, SVCs etc outage by Indenting agency to RPC

Indenting Agency		HPSLD C	For the Month	Oct-25	Date	01-10-2025											
Line Details										Proposed Date and Time							
S. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Remarks	NRLDC /NLDC Remarks	S/D Status	OCC Remarks
1	HPPTCL	400kV	Bay	HPPTCL	Bay-406	Inter-Regional	Daily	Periodical testing	28-Oct-2025	09:00	28-Oct-2025	18:00		Shutdown required at Jhakri-Gumma ckt-2 along with 406 Bay	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay	APPROVED	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay
2	HPPTCL	400kV	Tie Bay-2	HPPTCL	Bay-405	Inter-Regional	Daily	Periodical testing	28-Oct-2025	09:00	28-Oct-2025	18:00		405 TIE BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-2 (HPPTCL) AND 400 KV NATHPA JHAKRI(SJ)- GUMMA (HP) (PG) CKT-2 AT 400 KV GUMMA (HP) (HPPTCL)	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay	APPROVED	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay
3	HPPTCL	400kV	Bay	HPPTCL	Bay-404	Inter-Regional	Daily	Periodical testing	28-Oct-2025	09:00	28-Oct-2025	18:00		Shutdown required at Gumma-Panchkula ckt-2 along with Bay 404	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay	APPROVED	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay
4	HPPTCL	400/220kV	ICT-2 (3*105MVA) at Gumma	HPPTCL	Bay-403 (HV side) Bay-207 (LV side)	Inter-Regional	Daily	Periodical testing	29-Oct-2025	09:00	29-Oct-2025	18:00		Shutdown required at ICT-2 at Gumma along with associated bay	Other ICTs must be in service from the other bay	APPROVED	Other ICTs must be in service from the other bay
5	HPPTCL	400/220kV	Tie Bay-1	HPPTCL	Bay-402	Inter-Regional	Daily	Periodical testing	29-Oct-2025	09:00	29-Oct-2025	18:00		402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL)	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay	APPROVED	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay
6	HPPTCL	220kV	220kV Bus coupler	HPPTCL	Bay-205	Intra-Regional	Daily	Periodical testing	29-Oct-2025	09:00	29-Oct-2025	18:00			All element must be in service from the other bus.	APPROVED	All element must be in service from the other bus.
7	HPPTCL	400/220kV	ICT-1 (3*105MVA) at Gumma	HPPTCL	Bay-401 (HV side) Bay-201 (LV side)	Inter-Regional	Daily	Periodical testing	30-Oct-2025	09:00	30-Oct-2025	18:00		Shutdown required at ICT-1 Gumma along with associated bay	Other ICTs must be in service from the other bay	APPROVED	Other ICTs must be in service from the other bay

8	HPPTCL	400/220kV	Tie Bay-1	HPPTCL	Bay-402	Inter-Regional	Daily	Periodical testing	30-Oct-2025	09:00	30-Oct-2025	18:00	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL)	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay	APPROVED	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay
9	HPPTCL	400kV	Spare Transformer	HPPTCL	Bay-401S(HV side) Bay-202 (LV Side)	Inter-Regional	Daily	Periodical testing	30-Oct-2025	09:00	30-Oct-2025	18:00		Other ICTs must be in service from the other bay	APPROVED	Other ICTs must be in service from the other bay
11	HPPTCL	400kV	Bay	HPPTCL	Bay-407	Inter-Regional	Daily	Periodical testing	31-Oct-2025	09:00	31-Oct-2025	18:00	Shutdown required at Jhakri-Gumma ckt-1 along with Bay 407	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay	APPROVED	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay
12	HPPTCL	400kV	Tie Bay-3	HPPTCL	Tie bay-408	Inter-Regional	Daily	Periodical testing	31-Oct-2025	09:00	31-Oct-2025	18:00	408 TIE BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AND 400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1 AT 400 KV GUMMA (HP) (HPPTCL)	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay	APPROVED	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay
13	HPPTCL	400kV	Bay	HPPTCL	Bay-409	Inter-Regional	Daily	Periodical testing	31-Oct-2025	09:00	31-Oct-2025	18:00	Shutdown required at Gumma-Panchkula ckt-1 along with Bay 409	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay	APPROVED	S/d may be allowed subject to real time grid condition. Element must be in service from the other bay

Sr.No.	OCC No.	Requester	Element Name	Owner	Continous/daily	Reason	Requested from date	Requested from time	Requested to date	Requested to time	NRLDC/NLDC remarks	S/D Status	OCC Remarks
1	236	sldcps_sd	400/220 kV 500 MVA ICT 2 at Dhanansu(PS)	PSTCL	Continous	Rectification of oil leakage from OLTC	14 October 2025	0900 Hrs	15 October 2025	1700 Hrs	May be allowed	APPROVED	May be allowed
2	236	sldcps_sd	400 KV Talwandi Saboo(PSG)-Dhuri(PS) (PS) Ckt-2	PSTCL	Daily	CVT testing of 400 kV switchyard	03 November 2025	1000hrs	03 November 2025	1230hrs	May be allowed. Subject to other ckt must be in service	APPROVED	May be allowed. Subject to other ckt must be in service
3	236	sldcps_sd	400 KV Talwandi Saboo(PSG)-Muktsar(PS) (PS) Ckt-1	PSTCL	Daily	CVT testing of 400 kV switchyard	03 November 2025	1200hrs	03 November 2025	1500hrs	May be allowed. Subject to other ckt must be in service	APPROVED	May be allowed. Subject to other ckt must be in service
4	236	sldcps_sd	400 KV Talwandi Saboo(PSG)-Muktsar(PS) (PS) Ckt-2	PSTCL	Daily	CVT testing of 400 kV switchyard	03 November 2025	1500hrs	03 November 2025	1730hrs	May be allowed. Subject to other ckt must be in service	APPROVED	May be allowed. Subject to other ckt must be in service
5	236	sldcps_sd	400 KV Talwandi Saboo(PSG)-Dhuri(PS) (PS) Ckt-1	PSTCL	Daily	CVT testing of 400 kV switchyard	04 November 2025	1000hrs	04 November 2025	1230hrs	May be allowed	APPROVED	May be allowed
6	236	sldcps_sd	400 KV Talwandi Saboo(PSG)-Nakodar(PSG) (PS) Ckt-1	PSTCL	Daily	CVT testing of 400 kV switchyard	04 November 2025	1230hrs	04 November 2025	1500hrs	May be allowed. Subject to other ckt must be in service	APPROVED	May be allowed. Subject to other ckt must be in service
7	236	sldcps_sd	400 KV Behman Jassa Singh (PS)-Talwandi Saboo(PSG) (PSTCL) Ckt-1	PSTCL	Daily	CVT testing of 400 kV switchyard	04 November 2025	1500hrs	04 November 2025	1730hrs	May be allowed. Subject to other ckt must be in service	APPROVED	May be allowed. Subject to other ckt must be in service

PLANNED S/D FOR THE MONTH OF NOVEMBER - 2025 WHICH ARE TO BE APPROVED BY OCC

Name of Plant : MEIL Anpara Energy Ltd. 2X600 MW TPP (Formerly known as Lanco Anpara Power Ltd.)

Sl. No.	Details of Transmission Line		Category to which transmission on Element belong (A/B/C/D)	Date		Timings		Reason	"Outage Mode (Daily/ Continuous)"	NRLDC/NLDC Remarks	S/D Status	OCC Remarks
	Voltage Level	Name of Transmission Elements		From	To	From	To					
1	765 KV/ 400KV	765 KV/400KV, 3 X 333 MVA Interconnecting Transformer (ICT#2) (765KV Main Bay- 712, 400KV Main Bay- 408		12.11.2025	19.11.2025	09:00	18:00	Inspection of tap changer, Attending oil leakages from ICT & Earthing Transformer and Testing of ICT ,Protection Realy , Breaker, LA, Isolator , Jack bus jumper tightness	CONTINUOUS		APPROVED	subject to real time grid conditions
2	765 KV	Anpara C to Unnao Line, 765 KV Bay No 701 & 702		15.11.2025	22.11.2025	09:00	18:00	Line Main Breaker 7-152 , 7-252 hardware replacement, testing & replacement of closing, tripping assembly along with auxilaiairy switches.	CONTINUOUS		APPROVED	subject to real time grid conditions
3	400 KV	80/40-40 MVA Station Transformer -1. 400 KV Bay No 406		07.11.2025	09.11.2025	09:00	18:00	Rutine Inspection & Maintenance	CONTINUOUS	As per real time grid condition s/d may be allowed.	APPROVED	As per real time grid condition s/d may be allowed.

236th OCC additional Shutdowns of Rajasthan for November-2025												
S.No.	Details of Transmission element/line			FROM		TO		Type of Shutdown Daily/ Continuous	Purpose	NRLDC/NLDC Remarks	S/D Status	OCC Remarks
	Voltage Level	Name	Category	Date	Timings	Date	Timings					
1	400kV	400 KV Bhadla-Bikaner Ckt-I	A	01.11.2025	17:00	10.11.2025	23:00 Hrs	Daily basis	Rectification of defects of 400 KV Bhadla-Bikaner Quad Moose D/C line by M/s. Hitech under Turnkey basis	s/d may be allowed on daily basis	Approved	s/d may be allowed on daily basis
2			A	20.11.2025	17:00	30.11.2025	23:00 Hrs	Daily basis				
3	400kV	400 KV Bhadla-Bikaner Ckt-II	A	11.11.2025	17:00	20.11.2025	23:00 Hrs	Daily basis	Rectification of defects of 400 KV Bhadla-Bikaner Quad Moose D/C line by M/s. Hitech under Turnkey basis	s/d may be allowed on daily basis	Approved	s/d may be allowed on daily basis
4	220 KV	220 KV DAUSA-PGCIL BASSI-I	C	08.11.2025	08.11.2025	09:00	17:00	Daily basis	Quarterly Maintenance	As per real time grid condition s/d may be allowed.	Approved	As per real time grid condition s/d may be allowed.
5	220 KV	220 KV DAUSA-PGCIL BASSI-II	C	15.11.2025	15.11.2025	09:00	17:00	Daily basis	Quarterly Maintenance	As per real time grid condition s/d may be allowed.	Approved	As per real time grid condition s/d may be allowed.
6	220 KV	220 KV DAUSA-LALSOT LINE	C	22.11.2025	22.11.2025	09:00	17:00	Daily basis	Quarterly Maintenance	As per real time grid condition s/d may be allowed.	Approved	As per real time grid condition s/d may be allowed.
7	220 KV	220 KV DAUSA-SAWAIMADHOPUR LINE	C	25.11.2025	27.11.2025	10:00	17:00	Daily basis	Quarterly Maintenance	As per real time grid condition s/d may be allowed.	Approved	As per real time grid condition s/d may be allowed.
8	220 KV	220 KV AGRA(PG)-BHARATPUR LINE	C	14.11.2025	14.11.2025	10:00	17:00	Daily basis	Quarterly Maintenance	As per real time grid condition s/d may be allowed. Subject to consent from POWERGRID	Approved	As per real time grid condition s/d may be allowed. Subject to consent from POWERGRID

Additional shut down request raised by Jammu and Kashmir								
S. No.	Name of the Element	From	To	Daily/Continuous	Reason	NRLDC Comments	S/D Status	OCC Comments
1	220KV Bus-1 at drass	13.11.2025	09:00	C	HV test of 220KV Bus-1	Subject to real time grid condition consent from NHPC and POWERGRID. Islanding schmene must be in service.	Approved	Subject to real time grid condition consent from NHPC and POWERGRID. Islanding schmene must be in service.
2	220KV Bus-2 at drass	17.11.2025	10:00	C	HV Test of 220KV Bus-2, Interconnection with existing bus, stability test with ICT-1 bay and relay coordination testing	Subject to real time grid condition consent from NHPC and POWERGRID. Islanding schmene must be in service.	Approved	Subject to real time grid condition consent from NHPC and POWERGRID. Islanding schmene must be in service.
3	220/66KV ICT-1 at Drass	22.11.2025	11:00	D	Stability test of bus-2 and relay coordination testing with bus-2	Subject to real time grid condition consent from NHPC and POWERGRID. Islanding schmene must be in service.	Approved	Subject to real time grid condition consent from NHPC and POWERGRID. Islanding schmene must be in service.
4	220KV Bus-1 at drass	24.11.2025	12:00	C	HV Test of 220KV Bus-1, Interconnection with existing bus, stability test with ICT-1 bay and relay coordination testing	Subject to real time grid condition consent from NHPC and POWERGRID. Islanding schmene must be in service.	Approved	Subject to real time grid condition consent from NHPC and POWERGRID. Islanding schmene must be in service.
5	220/66KV ICT-1 at Drass	27.11.2025	13:00	D	Stability test of bus-1 and relay coordination testing with bus-2	Subject to real time grid condition consent from NHPC and POWERGRID. Islanding schmene must be in service.	Approved	Subject to real time grid condition consent from NHPC and POWERGRID. Islanding schmene must be in service.
6	220KV Drass-Kargil line	13.11.2025	14:00	C	For safety, during Works on Bus-1 and 2 as the nearest bay is the drass - Kargil line	Subject to real time grid condition consent from NHPC and POWERGRID. Islanding schmene must be in service.	Approved	Subject to real time grid condition consent from NHPC and POWERGRID. Islanding schmene must be in service.

OUTAGE PLANNING TO BE APPROVED IN 236TH OCC MEETING

Format I(B):Request For Bus, Bay,ICTs,Reactor,FACTS,FSCs,SVCs etc Outage by Indenting agency to RPC															
Indenting Agency			LPGCL, LALITPUR	For the Month	Nov-25	Date	16-11-2025								
		Line Details					Proposed Date and Time								
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Inter-Regional / Intra-Regional	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Remarks	NLDC Remarks	S/D Status	OCC Remarks
1	LPGCL Lalitpur	765/21 KV	LPGCL Generator Transformer # 1 (765 KV / 21 KV, 3 X 275 MVA)	LPGCL	Intra-Regional	Continous	UPPCL Approved outage of LPGCL Unit#2 (660 MW) for Annual overhauling	16-Nov-2025	10:00 Hrs.	10-Dec-2025	18:00 Hrs.	Generator Transformer#1 Multiple Switching is proposed through Main (701) and TIE(702) Breaker for Control Switching Device Tunning. Shutdown & charging code is required for Multiple Switching (i.e. 5 Nos.) on 16th Nov 2025 for single day . In addition to above , Shutdown will continue up to 10th Dec 2025 for Preventive checks of Unit#1 associated GT-bay Clamp & connectors tightness chacking , GT & UT Maintenance and testing work .	Subjected to Unit outage	Approved	Subjected to Unit outage
1	LPGCL Lalitpur	765 KV	LPGCL Bus Reactor # 1 (765 KV , 3 X 110 MVAr)	LPGCL	Intra-Regional	Daily	RPH3 Relay (Control Switching Device) Tuning	17-Nov-2025	10:00 Hrs.	17-Nov-2025	18:00 Hrs.	Bus Reactor#1 Multiple Switching is proposed through Main (704) and TIE(705) Breaker for Control Switching Device Tunning. Shutdown & charging code is required for Multiple Switching (i.e.5 Nos.) .	May be allowed	Approved	May be allowed
1	LPGCL Lalitpur	765 KV	LPGCL Bus Reactor # 2 (765 KV , 3 X 110 MVAr)	LPGCL	Intra-Regional	Daily	RPH3 Relay (Control Switching Device) Tuning	18-Nov-2025	10:00 Hrs.	18-Nov-2025	18:00 Hrs.	Bus Reactor#2 Multiple Switching is proposed through Main (713) and TIE(714) Breaker for Control Switching Device Tunning. Shutdown & charging code is required for Multiple Switching (i.e.5 Nos.) .	May be allowed	Approved	May be allowed