

Proposed Outage Program of 236th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Request ed From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ243777	OCC_236	hajar_sd	GENERATING UNIT	500 MW ISTPP (JHAJAR) - UNIT 2	APCPL	C	Capital Overhaul 45 days	01/Nov/2025	00:00	15/Dec/2025	23:59		PLANNED	Requested	
2	RQ243970	OCC_236	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAR II TPS - UNIT 1	NTPC	C	Boiler & Turbine OH	10/Nov/2025	00:00	05/Dec/2025	23:59		PLANNED	Requested	
3	RQ243971	OCC_236	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 1 100 MW KOTESHWAR HPS - UNIT 3	NTPC	C	Dadri Gas Black Start DG to be taken under maintenance	01/Nov/2025	08:00	15/Dec/2025	18:00	Dadri Gas Black Start DG to be taken under maintenance in place of dadri gas gps-1	PLANNED	Requested	
4	RQ242128	OCC_236	koteshwar_sd	GENERATING UNIT		THDC	C	Annual Maintenance	07/Nov/2025	10:00	06/Dec/2025	18:00	Annual Maintenance	PLANNED	Requested	
5	RQ243193	OCC_236	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		D	FOR INSULATOR CLEANING WORK	19/Nov/2025	08:00	20/Nov/2025	18:00		PLANNED	Requested	
6	RQ243192	OCC_236	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		D	FOR INSULATOR CLEANING WORK	17/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
7	RQ243150	OCC_236	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Line Diversion work due to construction of Lucknow-Kanpur Green Expressway Work by NHAI.	06/Nov/2025	08:00	15/Nov/2025	18:00		PLANNED	Requested	
8	RQ243151	OCC_236	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Line Diversion work due to construction of Lucknow-Kanpur Green Expressway Work by NHAI.	06/Nov/2025	08:00	15/Nov/2025	18:00		PLANNED	Requested	
9	RQ243121	OCC_236	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line. All the four poles will be out of service.	16/Nov/2025	07:00	18/Nov/2025	19:00		PLANNED	Requested	
10	RQ243120	OCC_236	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line. All the four poles will be out of service.	16/Nov/2025	07:00	18/Nov/2025	19:00		PLANNED	Requested	
11	RQ243689	OCC_236	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	Shifting/Diversion Work of 800 kv HVDC Champa-Kurukshetra Transmission Line (b/w Loc. 95&96) of POWERGRID at Ch. 13+212.	01/Nov/2025	08:00	21/Nov/2025	18:00		PLANNED	Requested	
12	RQ243688	OCC_236	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	Shifting/Diversion Work of 800 kv HVDC Champa-Kurukshetra Transmission Line (b/w Loc. 95&96) of POWERGRID at Ch. 13+212.	01/Nov/2025	08:00	21/Nov/2025	18:00		PLANNED	Requested	
13	RQ243690	OCC_236	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	Shifting/Diversion Work of 800 kv HVDC Champa-Kurukshetra Transmission Line (b/w Loc. 95&96) of POWERGRID at Ch. 13+212.	01/Nov/2025	08:00	21/Nov/2025	18:00		PLANNED	Requested	
14	RQ243691	OCC_236	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	Shifting/Diversion Work of 800 kv HVDC Champa-Kurukshetra Transmission Line (b/w Loc. 95&96) of POWERGRID at Ch. 13+212.	01/Nov/2025	08:00	21/Nov/2025	18:00		PLANNED	Requested	
15	RQ243057	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765kV Bushing is falling). Alongwith a/r non auto of parallel ckt	25/Nov/2025	09:00	25/Nov/2025	14:00		PLANNED	Requested	
16	RQ243065	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Flashover Insulator replacement work	21/Nov/2025	08:00	22/Nov/2025	18:00		PLANNED	Requested	
17	RQ243058	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	Line side Equipment & LR AMP work and Replacement of PRD switches in 765kV Orai-Jabalpur ckt-1 line reactor at Orai end. Alongwith a/r non auto of parallel ckt	13/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	
18	RQ243056	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	Line side Equipment & LR AMP work and Replacement of PRD switches in 765kV Orai-Satna line reactor at Orai end. Alongwith a/r non auto of parallel ckt	06/Nov/2025	08:00	06/Nov/2025	18:00		PLANNED	Requested	
19	RQ243072	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	Flashover Insulator replacement work	05/Nov/2025	08:00	05/Nov/2025	18:00		PLANNED	Requested	
20	RQ243070	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION (Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	03/Nov/2025	07:00	30/Nov/2025	19:00		PLANNED	Requested	
21	RQ243692	OCC_236	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	For overhead crossing of +/-500kV HVDC Mundra-Mahendragarh by under construction 765kV Bhadla-III Sikar-II TL	09/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
22	RQ243693	OCC_236	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	For overhead crossing of +/-500kV HVDC Mundra-Mahendragarh by under construction 765kV Bhadla-III Sikar-II TL	09/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
23	RQ243425	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	D	FOR REPLACEMENT OF MAIN BAY (417) CB UNDER ADD CAP 2019-24 AT NTPC SINGRAULI END ALONGWITH A/R NON AUTO OF CKT-2	30/Nov/2025	09:00	30/Nov/2025	18:00		PLANNED	Requested	
24	RQ243426	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	D	FOR REPLACEMENT OF MAIN BAY (AWL4) CB UNDER ADD CAP 2019-24 AT VINDHYACHAL END ALONGWITH A/R NON AUTO OF CKT-1	21/Nov/2025	08:00	21/Nov/2025	18:00		PLANNED	Requested	
25	RQ243064	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	Flashover insulator replacement wort alongwith A/R non auto of parallel ckt	18/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	

26	RQ243063	OCC_236	cpcc3_sd	AC TRANSMISSION LI	400 KV BALIA(PG)-NAUBATUR (BS) (PG) CKT-1	POWERGRID	D	Flashover insulator replacement wort alongwith A/R non auto of parallel ckt	17/Nov/2025	08:00	17/Nov/2025	18:00		PLANNED	Requested	
27	RQ243864	OCC_236	ntpcos_sd	AC TRANSMISSION LI	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	C	SAS upgradation testing and bay equipment testing	10/Nov/2025	08:00	11/Nov/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
28	RQ243861	OCC_236	ntpcos_sd	AC TRANSMISSION LI	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	C	SAS upgradation testing and bay equipment testing	07/Nov/2025	08:00	08/Nov/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
29	RQ243772	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	C	Insulator replacement work	04/Nov/2025	08:00	14/Nov/2025	18:00		PLANNED	Requested	
30	RQ243771	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI-ZERDA (PG) CKT-2	POWERGRID	C	Insulator replacement work	04/Nov/2025	08:00	14/Nov/2025	18:00		PLANNED	Requested	
31	RQ243770	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	C	Conductor replacement work in between location no 491-492	01/Nov/2025	08:00	03/Nov/2025	18:00		PLANNED	Requested	
32	RQ243769	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI-ZERDA (PG) CKT-2	POWERGRID	C	Conductor replacement work in between location no 491-492	01/Nov/2025	08:00	03/Nov/2025	18:00		PLANNED	Requested	
33	RQ242350	OCC_236	sliders_sd	AC TRANSMISSION LI	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	Half yearly maintenance work of bay equipments.	06/Nov/2025	08:00	06/Nov/2025	18:00		PLANNED	Requested	
34	RQ243206	OCC_236	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWERGRID	D	RTV coating work on HVDC Pole-3 DC Hall insulators. Pole at both end Agra & Alipurdwar will be out of service.	11/Nov/2025	09:00	12/Nov/2025	22:00		PLANNED	Requested	
35	RQ243153	OCC_236	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	20/Nov/2025	07:00	23/Nov/2025	19:00		PLANNED	Requested	
36	RQ243152	OCC_236	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	20/Nov/2025	07:00	23/Nov/2025	19:00		PLANNED	Requested	
37	RQ243695	OCC_236	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	AMP of AC/DC S/Y, Valve Cooling and ventilation, Auxiliary System, Valve Hall and Pump house. RTV Coating on Converter transformer bushings, Cabinet replacement in Pole 1 R Phase conv. Xmer and SR. HVDC Line maintenance, Defect rectification and washing of insulators.	05/Nov/2025	08:00	07/Nov/2025	18:00		PLANNED	Requested	
38	RQ243694	OCC_236	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	AMP of AC/DC S/Y, Valve Cooling and ventilation, Auxiliary System, Valve Hall and Pump house. RTV Coating on Converter transformer bushings, Cabinet replacement In Pole 1 R Phase conv. Xmer and SR. HVDC Line maintenance, Defect rectification and washing of insulators.	03/Nov/2025	08:00	05/Nov/2025	18:00		PLANNED	Requested	
39	RQ242793	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA-BIKANER (PG) CKT-1		D	Shutdown of both circuits of 765 KV D/C BHADLA - BIKANER (PG) TL required for powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	26/Nov/2025	09:00	27/Nov/2025	18:00	Shutdown of both circuits of 765 KV D/C BHADLA - BIKANER (PG) TL are required at the same time for powerline crossing works.	PLANNED	Requested	
40	RQ242794	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA-BIKANER (PG) CKT-2		D	Shutdown of both circuits of 765 KV D/C BHADLA - BIKANER (PG) TL required for powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	26/Nov/2025	09:00	27/Nov/2025	18:00	Shutdown of both circuits of 765 KV D/C BHADLA - BIKANER (PG) TL are required at the same time for powerline crossing works.	PLANNED	Requested	
41	RQ242673	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For attending S/D nature defects	26/Nov/2025	08:00	29/Nov/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
42	RQ242903	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectification of Shutdown Nature Defects	24/Nov/2025	15:00	25/Nov/2025	22:00	Non-Auto Mode of 765 KV AJMER-BHADLA_2 (PG) CKT-1	PLANNED	Requested	
43	RQ242672	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For attending S/D nature defects	24/Nov/2025	08:00	25/Nov/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
44	RQ242857	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24/Nov/2025	08:00	24/Nov/2025	18:00		PLANNED	Requested	
45	RQ242856	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23/Nov/2025	08:00	23/Nov/2025	18:00		PLANNED	Requested	
46	RQ242662	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	22/Nov/2025	08:00	22/Nov/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested	
47	RQ242783	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	22/Nov/2025	08:00	23/Nov/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
48	RQ242902	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of Shutdown Nature Defects	21/Nov/2025	15:00	22/Nov/2025	22:00	Non-Auto Mode of 765 KV AJMER-BHADLA_2 (PG) CKT-2	PLANNED	Requested	
49	RQ242661	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	21/Nov/2025	08:00	21/Nov/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested	
50	RQ242797	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Shutdown of both circuits of 765 KV D/C BIKANER - BHADLA_2 (PG) TL required for powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	20/Nov/2025	09:00	21/Nov/2025	18:00	Shutdown of both circuits of 765 KV D/C BIKANER - BHADLA_2 (PG) TL are required at the same time for powerline crossing works.	PLANNED	Requested	
51	RQ242798	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Shutdown of both circuits of 765 KV D/C BIKANER - BHADLA_2 (PG) TL required for powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	20/Nov/2025	09:00	21/Nov/2025	18:00	Shutdown of both circuits of 765 KV D/C BIKANER - BHADLA_2 (PG) TL are required at the same time for powerline crossing works.	PLANNED	Requested	
52	RQ242670	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	For attending S/D nature defects	20/Nov/2025	08:00	21/Nov/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
53	RQ242782	OCC_236	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	20/Nov/2025	08:00	21/Nov/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	

54	RQ242941	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTJ) CKT-3	D	Defect rectification work	20/Nov/2025	08:00	30/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
55	RQ242905	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	Defects rectification work	20/Nov/2025	08:00	30/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
56	RQ242704	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	Attending COE Protection Observations, AMP of Line Equipment	19/Nov/2025	16:00	20/Nov/2025	23:00		PLANNED	Requested	
57	RQ242901	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BIKANER- BHADLA_2 (PG) CKT-2	D	Rectification of Shutdown Nature Defects	19/Nov/2025	15:00	20/Nov/2025	22:00	Non-Auto Mode of 765 KV BIKANER-BHADLA_2 (PG) CKT-1	PLANNED	Requested	
58	RQ242938	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AGRA- JHATIKARA (PG) CKT-1	D	704R & 705R -LRTR AMP Work	18/Nov/2025	08:00	18/Nov/2025	18:00	AMP Work	PLANNED	Requested	
59	RQ242855	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2	D	For scheme checking work	18/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
60	RQ242703	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	Attending COE Protection Observations, AMP of Line Equipment	17/Nov/2025	16:00	18/Nov/2025	23:00		PLANNED	Requested	
61	RQ242900	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BIKANER- BHADLA_2 (PG) CKT-1	D	Rectification of Shutdown Nature Defects	17/Nov/2025	15:00	18/Nov/2025	22:00	Non-Auto Mode of 765 KV BIKANER-BHADLA_2 (PG) CKT-2	PLANNED	Requested	
62	RQ242640	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV GR.NOIDA_2(UPC)- MEERUT(PG) (PG) CKT-1	D	for attending miscellaneous S/D work.	17/Nov/2025	09:00	18/Nov/2025	18:00		PLANNED	Requested	
63	RQ242795	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER- BHADLA_2 (PG) CKT-1	D	Shutdown of both circuits of 765 KV D/C AJMER - BHADLA_2 (PG) TL required for powerline crossing works of upcoming 765kv D/C Bhadla_III (PG) - SIKAR_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	17/Nov/2025	09:00	18/Nov/2025	18:00	Shutdown of both circuits of 765 KV D/C AJMER - BHADLA_2 (PG) TL are required at the same time for powerline crossing works.	PLANNED	Requested	
64	RQ242796	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER- BHADLA_2 (PG) CKT-1	D	Shutdown of both circuits of 765 KV D/C AJMER - BHADLA_2 (PG) TL required for powerline crossing works of upcoming 765kv D/C Bhadla_III (PG) - SIKAR_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	17/Nov/2025	09:00	18/Nov/2025	18:00	Shutdown of both circuits of 765 KV D/C AJMER - BHADLA_2 (PG) TL are required at the same time for powerline crossing works.	PLANNED	Requested	
65	RQ242854	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1	D	For scheme checking work	17/Nov/2025	08:00	17/Nov/2025	18:00		PLANNED	Requested	
66	RQ242702	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTJ) CKT-4	D	Attending COE Protection Observations, AMP of Line Equipment	15/Nov/2025	16:00	16/Nov/2025	23:00		PLANNED	Requested	
67	RQ242835	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2	C	Power Line crossing by 765 KV D/C SIKAR II- Khetri TL under PSKTL	15/Nov/2025	08:00	17/Nov/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
68	RQ242689	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-2	C	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-2 at Dausa	15/Nov/2025	08:00	24/Nov/2025	18:00		PLANNED	Requested	
69	RQ242962	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	765 KV Bhadla2 - SIKAR 2 2nd TL Stringing work (Hotline) - Non Auto mode required	15/Nov/2025	08:00	21/Nov/2025	20:00	NON AUTO MODE	PLANNED	Requested	
70	RQ242963	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	765 kv Bhadla2 - SIKAR 2 2nd TL Stringing work (Hotline) - Non Auto mode required	15/Nov/2025	08:00	21/Nov/2025	20:00	NON AUTO MODE	PLANNED	Requested	
71	RQ242899	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA- BIKANER (PG) CKT-2	D	Rectification of Shutdown Nature Defects	14/Nov/2025	15:00	16/Nov/2025	22:00	Non-Auto Mode of 765 KV BHADLA-BIKANER (PG) CKT-1	PLANNED	Requested	
72	RQ242991	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV JHATIKARA- BHIWANI (PG) CKT-1	D	SD nature defect rectification	14/Nov/2025	08:00	14/Nov/2025	18:00		PLANNED	Requested	
73	RQ242909	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2	D	Defects rectification work	14/Nov/2025	08:00	16/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
74	RQ242701	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTJ) CKT-3	D	Attending COE Protection Observations, AMP of Line Equipment	13/Nov/2025	16:00	14/Nov/2025	23:00		PLANNED	Requested	
75	RQ242867	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER- BHADLA_2 (PG) CKT-2	D	For rectificatio of shut down nature defects	13/Nov/2025	16:00	14/Nov/2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Requested	
76	RQ242971	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTJ) CKT-4	D	765 kv Bhadla2 - SIKAR 2 2nd TL Stringing work (Hotline) - Non Auto mode required	13/Nov/2025	08:00	18/Nov/2025	20:00	NON AUTO MODE	PLANNED	Requested	
77	RQ242970	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTJ) CKT-3	D	765 kv Bhadla2 - SIKAR 2 2nd TL Stringing work (Hotline) - Non Auto mode required	13/Nov/2025	08:00	18/Nov/2025	20:00	NON AUTO MODE	PLANNED	Requested	
78	RQ242898	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA- BIKANER (PG) CKT-1	D	Rectification of Shutdown Nature Defects	12/Nov/2025	15:00	13/Nov/2025	22:00	Non-Auto Mode of 765 KV BHADLA-BIKANER (PG) CKT-2	PLANNED	Requested	
79	RQ242937	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2	D	AMP work	12/Nov/2025	08:00	12/Nov/2025	18:00	AMP Work	PLANNED	Requested	
80	RQ242866	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER- BHADLA_2 (PG) CKT-1	D	For rectificatio of shut down nature defects	11/Nov/2025	16:00	12/Nov/2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Requested	
81	RQ242700	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTJ) CKT-2	D	Attending COE Protection Observations, AMP of Line Equipment	11/Nov/2025	16:00	12/Nov/2025	23:00		PLANNED	Requested	

[illegible]

108	RQ242917	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	D	Defects rectification work	07/Nov/2025	08:00	13/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
109	RQ242762	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	D	For AMP of Line Bay & Reactor Bay	06/Nov/2025	16:00	06/Nov/2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Requested	
110	RQ242897	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BIKANER-MOGA (PG) CKT-2	D	Rectification of Shutdown Nature Defects	06/Nov/2025	15:00	10/Nov/2025	22:00	Non-Auto Mode of 765 KV BIKANER-MOGA (PG) CKT-1	PLANNED	Requested	
111	RQ242731	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	D	For attending S/D nature defects	06/Nov/2025	09:00	06/Nov/2025	18:00	Non Auto of 765 KV Banaskantha-Chittoragarh Ckt-2	PLANNED	Requested	
112	RQ242840	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	06/Nov/2025	08:00	06/Nov/2025	20:00		PLANNED	Requested	
113	RQ242718	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP66-AP67	06/Nov/2025	08:00	08/Nov/2025	18:00	Overhead Stringing work to be done at Existing 765 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Requested	
114	RQ242719	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP66-AP67	06/Nov/2025	08:00	08/Nov/2025	18:00	Overhead Stringing work to be done at Existing 765 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Requested	
115	RQ242697	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BIKANER-BHADLA_2 (PG) CKT-1	D	Attending COE Protection Observations, AMP of Line Equipment	05/Nov/2025	16:00	06/Nov/2025	23:00		PLANNED	Requested	
116	RQ242761	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	D	For AMP of Line Bay & Reactor Bay	05/Nov/2025	16:00	05/Nov/2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Requested	
117	RQ242839	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	05/Nov/2025	08:00	05/Nov/2025	20:00		PLANNED	Requested	
118	RQ242863	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA-BIKANER (PG) CKT-2	D	For rectificatio of shut down nature defects	04/Nov/2025	16:00	07/Nov/2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Requested	
119	RQ242760	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	D	For AMP of Line Bay & Reactor Bay	04/Nov/2025	16:00	04/Nov/2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Requested	
120	RQ242730	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	For attending S/D nature defects	04/Nov/2025	09:00	04/Nov/2025	18:00	Non Auto of 765 KV Ajmer-Chittoragarh Ckt-1	PLANNED	Requested	
121	RQ242792	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV JHATIKARA-ALIGARH (PG) CKT-1	D	For Relay testing work	04/Nov/2025	09:00	04/Nov/2025	18:00		PLANNED	Requested	
122	RQ242922	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV ANTA-PHAGI (RS) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04/Nov/2025	08:00	06/Nov/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
123	RQ242989	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AGRA-JHATIKARA (PG) CKT-1	D	SD nature defect rectification	04/Nov/2025	08:00	06/Nov/2025	18:00		PLANNED	Requested	
124	RQ242838	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	04/Nov/2025	08:00	04/Nov/2025	20:00		PLANNED	Requested	
125	RQ242759	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTJ) CKT-4	D	For AMP of Line Bay & Reactor Bay	03/Nov/2025	16:00	03/Nov/2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Requested	
126	RQ243016	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTJ) CKT-4	D	Attending COE Protection Observations, AMP of Line Equipment, CSD Fine Tuning	03/Nov/2025	16:00	04/Nov/2025	23:00		PLANNED	Requested	
127	RQ242696	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	Attending COE Protection Observations, AMP of Line Equipment	03/Nov/2025	16:00	04/Nov/2025	23:00		PLANNED	Requested	
128	RQ242729	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	For attending S/D nature defects	03/Nov/2025	09:00	03/Nov/2025	18:00	Non Auto of 765 KV Ajmer-Chittoragarh Ckt-2	PLANNED	Requested	
129	RQ242674	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	D	Non-auto mode for tower tightening & missing tower member fixing above waist level	03/Nov/2025	08:00	30/Nov/2025	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist level	PLANNED	Requested	
130	RQ242875	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	03/Nov/2025	08:00	06/Nov/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Requested	
131	RQ242688	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	C	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-1 at Dausa	03/Nov/2025	08:00	12/Nov/2025	18:00		PLANNED	Requested	
132	RQ242716	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP26A-AP27	03/Nov/2025	08:00	05/Nov/2025	18:00	Overhead Stringing work to be done at Existing 765 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Requested	
133	RQ242717	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP26A-AP27	03/Nov/2025	08:00	05/Nov/2025	18:00	Overhead Stringing work to be done at Existing 765 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Requested	

134	RQ242944	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2	D	Defect rectification work	03/Nov/2025	08:00	04/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
135	RQ242758	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTJ) CKT-3	D	For AMP of Line Bay & Reactor Bay	02/Nov/2025	16:00	02/Nov/2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Requested	
136	RQ242862	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA- BIKANER (PG) CKT-1	D	For rectificatio of shut down nature defects	01/Nov/2025	16:00	04/Nov/2025	23:00	Auto reclose of charged ckt. Is to be kept on non auto mode.	PLANNED	Requested	
137	RQ243015	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTJ) CKT-3	D	Attending COE Protection Observations, AMP of Line Equipment, CSD Fine Tuning	01/Nov/2025	16:00	02/Nov/2025	23:00		PLANNED	Requested	
138	RQ242695	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AIMER- BHADLA_2 (PG) CKT-1	D	Attending COE Protection Observations, AMP of Line Equipment	01/Nov/2025	16:00	02/Nov/2025	23:00		PLANNED	Requested	
139	RQ242896	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BIKANER- MOGA (PG) CKT-1	D	Rectification of Shutdown Nature Defects	01/Nov/2025	15:00	05/Nov/2025	22:00	Non-Auto Mode of 765 KV BIKANER-MOGA (PG) CKT-2	PLANNED	Requested	
140	RQ242921	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AGRA- ALIGARH (PG) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Nov/2025	08:00	03/Nov/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
141	RQ242874	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT, COIL CURRENT) works . 3.PR.V-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	01/Nov/2025	08:00	01/Nov/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT, COIL CURRENT) works . 3.PR.V-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	PLANNED	Requested	
142	RQ242816	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-2	D	For OPGW installation works under 'OPGW-01' Package and to create repeater of Dausa-Beawar at Phagi, RVPNL	01/Nov/2025	08:00	30/Nov/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
143	RQ242815	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1	D	For OPGW installation works under 'OPGW-01' Package	01/Nov/2025	08:00	30/Nov/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
144	RQ242916	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV AIMER(PG)- PHAGI(RS) (PAPTL) CKT-1	D	Defects rectification work	01/Nov/2025	08:00	06/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
145	RQ242904	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	Defects rectification work	01/Nov/2025	08:00	10/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
146	RQ242964	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1	D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01/Nov/2025	08:00	06/Nov/2025	20:00	SHUTDOWN	PLANNED	Requested	
147	RQ242943	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1	D	Defect rectification work	01/Nov/2025	08:00	02/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
148	RQ242965	OCC_236	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2	D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01/Nov/2025	08:00	06/Nov/2025	20:00	SHUTDOWN	PLANNED	Requested	
149	RQ243451	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV ORAI- ALIGARH (PG) CKT-2	POWERGRID	Installation of Counter weight in Gantry-1 Tower of 765KV Orai-Gwalior line at Orai End. Shutdown of 765kv Orai-Gwalior line required along with simultaneous shutdown of 765KV Orai Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling). with a/r non auto of ckt-1	25/Nov/2025	09:00	25/Nov/2025	14:00		PLANNED	Requested	
150	RQ243453	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV ORAI- ALIGARH (PG) CKT-2	POWERGRID	Insulator replacement work in 765KV ORAI-ALIGARH CKT-2 at diverted locations during construction of Bundelkhand Express way, alongwith a/r non auto of ckt-1	25/Nov/2025	08:00	27/Nov/2025	18:00		PLANNED	Requested	
151	RQ243454	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV BALIA- LUOKNOW_2 (PG) CKT-1	POWERGRID	To attend S/d nature defects and insulator cleaning.	19/Nov/2025	08:00	20/Nov/2025	18:00		PLANNED	Requested	
152	RQ243455	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV KANPUR_GIS- ALIGARH (PG) CKT-1	POWERGRID	Line S/D nature defect rectification works; Tie AR Relay Modification and Testing	18/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
153	RQ243458	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV VARANASI- BALIA (PG) CKT-1	POWERGRID	AMP of Line Bay	15/Nov/2025	08:00	15/Nov/2025	18:00		PLANNED	Requested	
154	RQ243450	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV ORAI- ALIGARH (PG) CKT-2	POWERGRID	CSD Fine Tuning of Bays 805 & 806 with a/r non auto of 765 KV Orai- Aligarh-1	14/Nov/2025	14:00	14/Nov/2025	17:00		PLANNED	Requested	
155	RQ243457	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV VARANASI- FATEHPUR (PG) CKT-1	POWERGRID	For insulator cleaning.	12/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	
156	RQ242355	OCC_236	sliders_sd	AC TRANSMISSION L	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1	POWERGRID	Alongwith 3X80MVAR Reactor Bank at Phagi for Quarterly Maintenance work and Balance AMP work	12/Nov/2025	08:00	12/Nov/2025	18:00		PLANNED	Requested	
157	RQ243447	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV VARANASI- KANPUR_GIS (PG) CKT-2	POWERGRID	For S/D Defect Rectification. Alongwith a/r non auto of 765 KV Varanasi-Kanpur-1	10/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
158	RQ243448	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV ORAI- ALIGARH (PG) CKT-1	POWERGRID	Insulator replacement work in 765KV ORAI-ALIGARH CKT-1 LINE at diverted locations during construction of Bundelkhand Express way, Alongwith A/R Non auto mode of 765KV Orai- Aligarh-2	10/Nov/2025	08:00	12/Nov/2025	18:00		PLANNED	Requested	
159	RQ243446	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV VARANASI- KANPUR_GIS (PG) CKT-1	POWERGRID	For S/D Defect Rectification alongwith A/R Non auto mode for Rect. of S/D defects of 765KV VRNS-KNP CKT 2	07/Nov/2025	08:00	08/Nov/2025	18:00		PLANNED	Requested	

160	RQ243434	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV AGRA- ALIGARH (PG) CKT-1	POWERGRID	D	Line S/D nature defect rectification works by Aligarh TLM	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
161	RQ242618	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV GR.NOIDA_2(UPC)- ALIGARH(PG) (PG) CKT-1	POWERGRID	D	AMP work and Line S/D Nature defect rectification works; Tie AR Relay Modification and Testing	06/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
162	RQ242621	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV GR.NOIDA_2(UPC)- ALIGARH(PG) (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	05/Nov/2025	08:00	08/Nov/2025	18:00			PLANNED	Requested	
163	RQ242616	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV JHATIKARA- ALIGARH (PG) CKT-1	POWERGRID	D	AMP work; Relay Testing; and Tie AR Relay Modification and Testing	04/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
164	RQ243444	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV KANPUR_GIS- ALIGARH (PG) CKT-1	POWERGRID	D	Rectification of shutdown defects	04/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
165	RQ242356	OCC_236	sliders_sd	AC TRANSMISSION L	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2	POWERGRID	D	Alongwith 3X80MVAR Reactor Bank at Phagi for Quarterly Maintenance work and Balance AMP work	03/Nov/2025	08:00	03/Nov/2025	18:00			PLANNED	Requested	
166	RQ243115	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV VARANASI- FATEHPUR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION	03/Nov/2025	07:00	30/Nov/2025	19:00			PLANNED	Requested	
167	RQ242461	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV AGRA- FATEHPUR (PG) CKT-1	POWERGRID	D	For insulator cleaning work under TLM Agra	02/Nov/2025	09:00	02/Nov/2025	18:00			PLANNED	Requested	
168	RQ242447	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV AGRA- FATEHPUR (PG) CKT-2	POWERGRID	D	For insulator cleaning work under TLM Agra jurisdiction	01/Nov/2025	09:00	01/Nov/2025	18:00			PLANNED	Requested	
169	RQ243116	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV AGRA- FATEHPUR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Nov/2025	07:00	30/Nov/2025	19:00			PLANNED	Requested	
170	RQ243117	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV AGRA- FATEHPUR (PG) CKT-2	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Nov/2025	07:00	30/Nov/2025	19:00			PLANNED	Requested	
171	RQ243126	OCC_236	stuup_sd	AC TRANSMISSION L	765 KV AGRA FATEHBAD(UP)- GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For additional earthing and OPGW/ Earthwire rectification work.	25/Nov/2025	09:00	29/Nov/2025	18:00			PLANNED	Requested	
172	RQ243123	OCC_236	stuup_sd	AC TRANSMISSION L	765 KV HAPUR(UP)- RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL	D	For additional earthing and OPGW/ Earthwire rectification work.	20/Nov/2025	09:00	24/Nov/2025	18:00			PLANNED	Requested	
173	RQ243119	OCC_236	stuup_sd	AC TRANSMISSION L	765 KV AGRA FATEHBAD(UP)- GHATAMPUR_TPS(U (GTL) CKT-1	GTL	D	For additional earthing and OPGW/ Earthwire rectification work.	13/Nov/2025	09:00	17/Nov/2025	18:00			PLANNED	Requested	
174	RQ243084	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV HAPUR(UP)- GHATAMPUR_TPS(U (GTL) CKT-1	GTL	D	For Stringing work(Overhead Crossing) of 765 kv D/C Neemrana Bareilly Transmission line	06/Nov/2025	07:00	07/Nov/2025	19:00			PLANNED	Requested	
175	RQ243201	OCC_236	stuup_sd	AC TRANSMISSION L	765 KV ANPARA_C(LAN)- UNNAO(UP) (UP) CKT-1	UPPTCL	D	for disc cleaning of 765 kv anpara C unnao line	25/Nov/2025	08:00	30/Nov/2025	18:00			PLANNED	Requested	
176	RQ242440	OCC_236	stuup_sd	AC TRANSMISSION L	765 KV AGRA FATEHBAD(UP)- LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts and fixing of spacer clamps.	12/Nov/2025	08:00	13/Nov/2025	18:00			PLANNED	Requested	
177	RQ243227	OCC_236	stuup_sd	AC TRANSMISSION L	765 KV GR.NOIDA_2(UPC)- HAPUR (UP) CKT-1	UPPTCL	D	Stringing activity of crossing span between AP 44A - AP 44B of 400 kv D/C Jalpura-Khurja Transmission line of TP JKJPTL	11/Nov/2025	07:00	11/Nov/2025	19:00			PLANNED	Requested	
178	RQ242439	OCC_236	stuup_sd	AC TRANSMISSION L	765 KV AGRA FATEHBAD(UP)- LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts and fixing of spacer clamps.	10/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
179	RQ242365	OCC_236	sliders_sd	AC TRANSMISSION L	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Alongwith 3*80 MVAR Line Reactor Bank-2 at Anta for For Disc Insulator Cleaning at Loc. No. 254 and 256 before fog season	21/Nov/2025	08:00	21/Nov/2025	18:00			PLANNED	Requested	
180	RQ242366	OCC_236	sliders_sd	AC TRANSMISSION L	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Alongwith 3*80 MVAR Line Reactor Bank-2 at Anta for Yearly and Quarterly Maintenance work	17/Nov/2025	08:00	17/Nov/2025	18:00			PLANNED	Requested	
181	RQ243200	OCC_236	stuup_sd	AC TRANSMISSION L	765 KV ANPARA_D- UNNAO (UP) CKT-1	UPPCL	D	for disc cleaning of 765 kv anpara D unnao line	20/Nov/2025	08:00	24/Nov/2025	18:00			PLANNED	Requested	
182	RQ243025	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV SIKAR_2(PSTL)- AUGARH(PG) (PASTL) CKT-2	PASTL	D	AMP of Line bay and Line Reactor work	11/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
183	RQ243024	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV SIKAR_2(PSTL)- AUGARH(PG) (PASTL) CKT-1	PASTL	D	AMP of Line bay and Line Reactor work	10/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
184	RQ243083	OCC_236	cpcc3_sd	AC TRANSMISSION L	765 KV GHATAMPUR_TPS(U P)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGYTL	D	For Stringing work(Overhead Crossing) of 765 kv D/C Neemrana Bareilly Transmission line	11/Nov/2025	07:00	12/Nov/2025	19:00			PLANNED	Requested	
185	RQ243114	OCC_236	stuup_sd	AC TRANSMISSION L	765 KV GHATAMPUR_TPS(U P)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGYTL	D	For additional earthing and OPGW/ Earthwire rectification work.	05/Nov/2025	09:00	11/Nov/2025	18:00			PLANNED	Requested	
186	RQ242061	OCC_236	apl_sd	AC TRANSMISSION L	765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator replacement work	10/Nov/2025	16:00	10/Nov/2025	23:59			PLANNED	Requested	
187	RQ242060	OCC_236	apl_sd	AC TRANSMISSION L	765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Insulator replacement work	06/Nov/2025	16:00	09/Nov/2025	23:59			PLANNED	Requested	
188	RQ242062	OCC_236	apl_sd	AC TRANSMISSION L	765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator replacement work	03/Nov/2025	16:00	05/Nov/2025	23:59			PLANNED	Requested	
189	RQ243531	OCC_236	stuup_sd	BUS	765KV BUS 2 AT BARA(UP)	UPPTCL	C	Erection of 710-89 B Isolator	28/Nov/2025	06:00	30/Nov/2025	17:30			PLANNED	Requested	
190	RQ243530	OCC_236	stuup_sd	BUS	765KV BUS 1 AT BARA(UP)	UPPTCL	C	Routine Maintenance of 712-89 A 18	18/Nov/2025	06:00	18/Nov/2025	17:30			PLANNED	Requested	
191	RQ243515	OCC_236	stuup_sd	BUS	765KV BUS 2 AT UNNAO(UP)	UPPTCL	C	SHUT DOWN OF 765KV MAIN BUS-2 FOR- Re-Alignment of Bus Isolator(700-03-898) for proper operation	01/Nov/2025	09:00	01/Nov/2025	17:00			PLANNED	Requested	

192	RQ243416	OCC_236	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2		D	AMP Work & COE/Technical IOM Compliances	24/Nov/2025	16:00	24/Nov/2025	23:59			PLANNED	Requested	
193	RQ243415	OCC_236	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1		D	AMP Work & COE/Technical IOM Compliances	23/Nov/2025	16:00	23/Nov/2025	23:59			PLANNED	Requested	
194	RQ243402	OCC_236	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		D	For AMP work	17/Nov/2025	10:00	17/Nov/2025	18:00			PLANNED	Requested	
195	RQ243401	OCC_236	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)		D	For AMP work	15/Nov/2025	10:00	15/Nov/2025	18:00			PLANNED	Requested	
196	RQ243384	OCC_236	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing	06/Nov/2025	16:00	10/Nov/2025	23:00			PLANNED	Requested	
197	RQ243403	OCC_236	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05/Nov/2025	09:00	06/Nov/2025	18:00			PLANNED	Requested	
198	RQ243148	OCC_236	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kv Bus-2	05/Nov/2025	08:00	06/Nov/2025	18:00	Kindly Approve.		PLANNED	Requested	
199	RQ243382	OCC_236	cpcc1_sd	BUS	765KV BUS 1 AT MEERUT(PG)		D	For AMP and Attending Hot spot	04/Nov/2025	09:00	04/Nov/2025	19:00			PLANNED	Requested	
200	RQ243421	OCC_236	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 2		D	For AMP work	03/Nov/2025	16:00	04/Nov/2025	23:59			PLANNED	Requested	
201	RQ243381	OCC_236	cpcc1_sd	BUS	765KV BUS 2 AT MEERUT(PG)		D	For AMP and Attending Hot spot	03/Nov/2025	09:00	03/Nov/2025	19:00			PLANNED	Requested	
202	RQ243404	OCC_236	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Nov/2025	09:00	04/Nov/2025	18:00			PLANNED	Requested	
203	RQ243147	OCC_236	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kv Bus-1	03/Nov/2025	08:00	04/Nov/2025	18:00	Kindly Approve.		PLANNED	Requested	
204	RQ243383	OCC_236	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing	01/Nov/2025	16:00	05/Nov/2025	23:00			PLANNED	Requested	
205	RQ243420	OCC_236	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	For Construction work of PBII STL (713 & 716 bay along with SLR)	01/Nov/2025	16:00	15/Nov/2025	23:59			PLANNED	Requested	
206	RQ243424	OCC_236	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	For Construction of extension package of PB3TL	16/Oct/2025	00:00	30/Oct/2025	21:55			PLANNED	Requested	
207	RQ242502	OCC_236	cpcc3_sd	BUS	765KV BUS 2 AT LUCKNOW_2(PG)	POWERGRID	D	AMP OF 765KV BUS-II & ITS ISOLATOR	17/Nov/2025	09:00	17/Nov/2025	18:00			PLANNED	Requested	
208	RQ242501	OCC_236	cpcc3_sd	BUS	765KV BUS 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP OF 765KV Bus-I & its Isolator	13/Nov/2025	09:00	13/Nov/2025	18:00			PLANNED	Requested	
209	RQ242500	OCC_236	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	"To facilitate stringing work For construction work of 765KV Bareilly Neemrana Bays at 765KV Bareilly substation to prevent induction."	06/Nov/2025	09:00	06/Nov/2025	17:30			PLANNED	Requested	
210	RQ242535	OCC_236	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP OF LINE BUS BAR AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	06/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
211	RQ242497	OCC_236	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	"To facilitate stringing work For construction work of 765KV Bareilly Neemrana Bays at 765KV Bareilly substation to prevent induction."	05/Nov/2025	09:00	05/Nov/2025	17:30			PLANNED	Requested	
212	RQ242533	OCC_236	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP OF BUS BAR AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	05/Nov/2025	08:00	05/Nov/2025	18:00			PLANNED	Requested	
213	RQ242499	OCC_236	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	"To facilitate stringing work For construction work of 765KV Bareilly Neemrana Bays at 765KV Bareilly substation to prevent induction."	04/Nov/2025	09:00	04/Nov/2025	17:30			PLANNED	Requested	
214	RQ242496	OCC_236	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	"To facilitate stringing work For construction work of 765KV Bareilly Neemrana Bays at 765KV Bareilly substation to prevent induction."	03/Nov/2025	09:00	03/Nov/2025	17:00			PLANNED	Requested	
215	RQ242156	OCC_236	slcds_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRV PNL	D	Yearly and Quarterly Maintenance work	14/Nov/2025	08:00	14/Nov/2025	18:00			PLANNED	Requested	
216	RQ242155	OCC_236	slcds_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRV PNL	D	Yearly and Quarterly Maintenance work	13/Nov/2025	08:00	13/Nov/2025	18:00			PLANNED	Requested	
217	RQ243160	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	for AMP work	29/Nov/2025	08:00	29/Nov/2025	18:00			PLANNED	Requested	
218	RQ243156	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWERGRID	D	for AMP work	21/Nov/2025	09:00	21/Nov/2025	18:00			PLANNED	Requested	
219	RQ242495	OCC_236	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	21/Nov/2025	08:00	21/Nov/2025	18:00			PLANNED	Requested	
220	RQ242494	OCC_236	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit	20/Nov/2025	08:00	20/Nov/2025	18:00			PLANNED	Requested	
221	RQ243158	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWERGRID	D	for AMP work	18/Nov/2025	09:00	18/Nov/2025	18:00			PLANNED	Requested	
222	RQ242191	OCC_236	slcds_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	Quarterly Maintenance work and Balance AMP work	18/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
223	RQ243685	OCC_236	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	For CSD tuning 811 & 812 bay	15/Nov/2025	14:00	15/Nov/2025	17:00			PLANNED	Requested	
224	RQ242492	OCC_236	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bays 808 & 809	15/Nov/2025	09:00	15/Nov/2025	12:00			PLANNED	Requested	
225	RQ242489	OCC_236	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG)	POWERGRID	D	AMP and PRD Switch replacement work in BR-1 at ORAI SS.	15/Nov/2025	08:00	15/Nov/2025	18:00			PLANNED	Requested	
226	RQ243155	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	AMP Work & COE/Technical IOM Compliances	14/Nov/2025	16:00	14/Nov/2025	23:00			PLANNED	Requested	
227	RQ243164	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification	14/Nov/2025	08:00	14/Nov/2025	18:00			PLANNED	Requested	
228	RQ243169	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	AMP work & COE modifications	13/Nov/2025	16:00	13/Nov/2025	23:00			PLANNED	Requested	
229	RQ243182	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	AMP work & COE modifications	12/Nov/2025	16:00	12/Nov/2025	23:00			PLANNED	Requested	

230	RQ242490	OCC_236	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG)	POWERGRID	D	765 kv 330 MVAR BUS REACTOR 2 AMPs WORKS. and oil top in R-Phase at Varanasi GIS	11/Nov/2025	09:00	11/Nov/2025	18:00			PLANNED	Requested	
231	RQ243157	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	for AMP work	11/Nov/2025	09:00	11/Nov/2025	18:00			PLANNED	Requested	
232	RQ242486	OCC_236	cpcc3_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWERGRID	D	"To facilitate stringing work For construction work of 765KV Bareilly Neemrana Bays at 765KV Bareilly substation to prevent induction."	08/Nov/2025	09:00	08/Nov/2025	17:30			PLANNED	Requested	
233	RQ242488	OCC_236	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG)	POWERGRID	D	AMP and PRD Switch replacement work in BR-2 at ORAI SS.	08/Nov/2025	08:00	08/Nov/2025	18:00			PLANNED	Requested	
234	RQ242472	OCC_236	cpcc3_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWERGRID	D	"To facilitate stringing work For construction work of 765KV Bareilly Neemrana Bays at 765KV Bareilly substation to prevent induction."	07/Nov/2025	09:00	07/Nov/2025	17:30			PLANNED	Requested	
235	RQ242470	OCC_236	cpcc3_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV KANPUR_GIS(PG)	POWERGRID	D	For AMP work.	04/Nov/2025	09:00	04/Nov/2025	18:00			PLANNED	Requested	
236	RQ243181	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	03/Nov/2025	16:00	04/Nov/2025	23:00			PLANNED	Requested	
237	RQ243180	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	01/Nov/2025	16:00	02/Nov/2025	23:00			PLANNED	Requested	
238	RQ243161	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	C	Sifting of Bus Reactor-1 to another bay in S/S	01/Nov/2025	08:00	30/Nov/2025	18:00			PLANNED	Requested	
239	RQ243576	OCC_236	stuup_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV LALITPUR(LPG)	UPPTCL,PGCL	D	RPH3 Relay (Control Switching Device) Tuning	18/Nov/2025	10:00	18/Nov/2025	18:00		Bus Reactor#2 Multiple Switching is proposed through Main (713) and TIE(714) Breaker for Control Switching Device Tunning. Shutdown & charging code is required for Multiple Switching (i.e.5 Nos.) .	PLANNED	Requested	
240	RQ243575	OCC_236	stuup_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV LALITPUR(LPG)	UPPTCL	D	RPH3 Relay (Control Switching Device) Tuning	17/Nov/2025	10:00	17/Nov/2025	18:00		Bus Reactor#1 Multiple Switching is proposed through Main (704) and TIE(705) Breaker for Control Switching Device Tunning. Shutdown & charging code is required for Multiple Switching (i.e.5 Nos.) .	PLANNED	Requested	
241	RQ243560	OCC_236	stuup_sd	BR/BSR/MSC/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	* SHUT DOWN OF 189MVAR BUS REACTOR FOR- 1- Replacement of gasket and O ring of main tank of 63MVAR R Phase bus	12/Nov/2025	09:00	21/Nov/2025	17:00			PLANNED	Requested	
242	RQ243166	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	15/Nov/2025	09:00	17/Nov/2025	18:00			PLANNED	Requested	
243	RQ243171	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	09/Nov/2025	09:00	11/Nov/2025	18:00			PLANNED	Requested	
244	RQ243168	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4.Spare reactor to be out and R- Phase unit to be taken in service	15/Nov/2025	08:00	15/Nov/2025	18:00			PLANNED	Requested	
245	RQ243178	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	05/Nov/2025	16:00	05/Nov/2025	23:00			PLANNED	Requested	
246	RQ243172	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	04/Nov/2025	16:00	04/Nov/2025	23:00			PLANNED	Requested	
247	RQ243767	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWERGRID	D	AMP & COE compliances	18/Nov/2025	16:00	18/Nov/2025	23:00			PLANNED	Requested	
248	RQ243768	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWERGRID	D	AMP & COE compliances	17/Nov/2025	16:00	17/Nov/2025	23:00			PLANNED	Requested	
249	RQ243659	OCC_236	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWERGRID	D	For CSD fine tuning (807R). Switchable Line reactor	15/Nov/2025	16:00	15/Nov/2025	18:00	Switchable Line reactor	PLANNED	Requested		
250	RQ243748	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	15/Nov/2025	16:00	16/Nov/2025	23:00			PLANNED	Requested	
251	RQ243747	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	13/Nov/2025	16:00	14/Nov/2025	23:00			PLANNED	Requested	

252	RQ243760	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works 3.PRIV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	11/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
253	RQ243749	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	07/Nov/2025	16:00	08/Nov/2025	23:00			PLANNED	Requested	
254	RQ243755	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	AMP & COE compliances	06/Nov/2025	16:00	06/Nov/2025	23:00			PLANNED	Requested	
255	RQ243746	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)	POWERGRID	D	for AMP work	06/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
256	RQ243750	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	05/Nov/2025	16:00	06/Nov/2025	23:00			PLANNED	Requested	
257	RQ243754	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	AMP & COE compliances	05/Nov/2025	16:00	05/Nov/2025	23:00			PLANNED	Requested	
258	RQ243751	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	03/Nov/2025	16:00	04/Nov/2025	23:00			PLANNED	Requested	
259	RQ243752	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	01/Nov/2025	16:00	02/Nov/2025	23:00			PLANNED	Requested	
260	RQ243761	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works 3.PRIV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	01/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
261	RQ243764	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	For AMP of Switchable Line Reactor and LR CB AMP Works	10/Nov/2025	16:00	10/Nov/2025	23:00			PLANNED	Requested	
262	RQ243765	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	For AMP of Switchable Line Reactor and LR CB AMP Works	07/Nov/2025	16:00	07/Nov/2025	23:00			PLANNED	Requested	
263	RQ243766	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	765kV Aligarh-Sikar II Line-2 AMP Work with Line Reactor AMP	06/Nov/2025	16:00	06/Nov/2025	23:00			PLANNED	Requested	
264	RQ243757	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	AMP & COE compliances	10/Nov/2025	16:00	10/Nov/2025	23:00			PLANNED	Requested	
265	RQ243756	OCC_236	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	AMP & COE compliances	07/Nov/2025	16:00	07/Nov/2025	23:00			PLANNED	Requested	
266	RQ242064	OCC_236	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @BIKANER(PG)	BKTL	D	Compliance of COE(Protection) Observation and AMP Work	10/Nov/2025	16:00	10/Nov/2025	23:59			PLANNED	Requested	
267	RQ242063	OCC_236	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @BIKANER(PG)	BKTL	D	Compliance of COE(Protection) Observation and AMP Work	06/Nov/2025	16:00	09/Nov/2025	23:59			PLANNED	Requested	
268	RQ242065	OCC_236	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @BIKANER(PG)	BKTL	D	Compliance of COE(Protection) Observation and AMP Work	03/Nov/2025	16:00	05/Nov/2025	23:59			PLANNED	Requested	

269	RQ243762	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL)	PSTL	D	For AMP of Switchable Line Reactor and LR CB AMP Works	05/Nov/2025	16:00	05/Nov/2025	23:00		PLANNED	Requested	
270	RQ243763	OCC_236	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @SIKAR_2(PSTL)	PSTL	D	For AMP of Switchable Line Reactor and LR CB AMP Works	02/Nov/2025	16:00	02/Nov/2025	23:00		PLANNED	Requested	
271	RQ243552	OCC_236	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	28/Nov/2025	08:00	28/Nov/2025	18:00		PLANNED	Requested	
272	RQ243569	OCC_236	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	for AMP work	27/Nov/2025	08:00	27/Nov/2025	18:00		PLANNED	Requested	
273	RQ243554	OCC_236	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	27/Nov/2025	08:00	27/Nov/2025	18:00		PLANNED	Requested	
274	RQ242087	OCC_236	cpcc2_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG)	POWERGRID	D	FOR BAY AMP WORKS	26/Nov/2025	08:00	26/Nov/2025	18:00	Kindly approve.	PLANNED	Requested	
275	RQ242369	OCC_236	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2- BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWERGRID	D	AMP of 708 bay	25/Nov/2025	09:00	25/Nov/2025	18:00		PLANNED	Requested	
276	RQ243553	OCC_236	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	25/Nov/2025	08:00	25/Nov/2025	18:00		PLANNED	Requested	
277	RQ242376	OCC_236	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	POWERGRID	C	Overhauling of mechanism of CB	24/Nov/2025	08:00	26/Nov/2025	18:00		PLANNED	Requested	
278	RQ243551	OCC_236	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	24/Nov/2025	08:00	24/Nov/2025	18:00		PLANNED	Requested	
279	RQ242085	OCC_236	cpcc2_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG)	POWERGRID	D	FOR BAY AMP WORKS	22/Nov/2025	08:00	22/Nov/2025	18:00	Kindly approve.	PLANNED	Requested	
280	RQ243559	OCC_236	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	22/Nov/2025	08:00	22/Nov/2025	18:00		PLANNED	Requested	
281	RQ242378	OCC_236	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP of 706 bay	21/Nov/2025	09:00	21/Nov/2025	19:00		PLANNED	Requested	
282	RQ243558	OCC_236	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	for AMP work	21/Nov/2025	08:00	21/Nov/2025	18:00		PLANNED	Requested	
283	RQ242088	OCC_236	cpcc2_sd	BAY	710 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT MOGA(PG)	POWERGRID	D	FOR BAY AMP WORKS	21/Nov/2025	08:00	21/Nov/2025	18:00	Kindly approve.	PLANNED	Requested	
284	RQ243473	OCC_236	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG)	POWERGRID	D	for AMP work	20/Nov/2025	09:00	20/Nov/2025	18:00		PLANNED	Requested	
285	RQ243557	OCC_236	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	20/Nov/2025	08:00	20/Nov/2025	18:00		PLANNED	Requested	
286	RQ242086	OCC_236	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWERGRID	D	FOR BAY AMP WORKS	20/Nov/2025	08:00	20/Nov/2025	18:00	Kindly approve.	PLANNED	Requested	
287	RQ243590	OCC_236	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV AJMER(PG) (POWERGRID)	POWERGRID	D	for AMP work	19/Nov/2025	16:00	19/Nov/2025	23:00		PLANNED	Requested	

288	RQ242381	OCC_236	cpcc3_sd	BAY	705 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID) AND FUTURE AT 765 KV LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP OF 705 BAY & ITS ISOLATOR	19/Nov/2025	09:00	19/Nov/2025	18:00		PLANNED	Requested	
289	RQ243556	OCC_236	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	19/Nov/2025	08:00	19/Nov/2025	18:00		PLANNED	Requested	
290	RQ242084	OCC_236	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA	POWERGRID	D	FOR BAY AMP WORKS	19/Nov/2025	08:00	19/Nov/2025	18:00	Kindly approve.	PLANNED	Requested	
291	RQ243501	OCC_236	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT	POWERGRID	D	for AMP work	19/Nov/2025	08:00	19/Nov/2025	18:00		PLANNED	Requested	
292	RQ243555	OCC_236	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	18/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
293	RQ243573	OCC_236	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIVANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	for AMP work	18/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
294	RQ243589	OCC_236	cpcc1_sd	BAY	708 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWERGRID	D	for AMP work	17/Nov/2025	16:00	17/Nov/2025	23:00		PLANNED	Requested	
295	RQ243474	OCC_236	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AT JHATIKARA(PG)	POWERGRID	D	for AMP work	17/Nov/2025	09:00	17/Nov/2025	18:00		PLANNED	Requested	
296	RQ243502	OCC_236	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)	POWERGRID	D	for AMP work	17/Nov/2025	08:00	17/Nov/2025	18:00		PLANNED	Requested	
297	RQ242408	OCC_236	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	D	Overhauling of mechanism of CB	17/Nov/2025	08:00	17/Nov/2025	18:00		PLANNED	Requested	
298	RQ243594	OCC_236	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWERGRID	D	for AMP work	14/Nov/2025	16:00	14/Nov/2025	23:00		PLANNED	Requested	
299	RQ243472	OCC_236	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	for AMP work	14/Nov/2025	09:00	14/Nov/2025	18:00		PLANNED	Requested	
300	RQ243496	OCC_236	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	for AMP work	13/Nov/2025	15:00	13/Nov/2025	23:00		PLANNED	Requested	
301	RQ242412	OCC_236	cpcc3_sd	BAY	714 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWERGRID	D	AMP OF BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	13/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	
302	RQ243592	OCC_236	cpcc1_sd	BAY	712 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 AND 765KV BUS 1 AT AJMER(PG)	POWERGRID	D	for AMP work	12/Nov/2025	16:00	12/Nov/2025	23:00		PLANNED	Requested	
303	RQ242428	OCC_236	cpcc3_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) (POWERGRID) AND 765 KV BAREILLY_2(PG) - BUS 2 AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWERGRID	D	AMP OF 712 MAIN BAY AT BAREILLY 765KV SS	12/Nov/2025	09:00	12/Nov/2025	17:30		PLANNED	Requested	
304	RQ242415	OCC_236	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP OF BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	12/Nov/2025	08:00	12/Nov/2025	18:00		PLANNED	Requested	
305	RQ242432	OCC_236	cpcc3_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) AND FUTURE	POWERGRID	D	AMP OF 711 TIE BAY AT BAREILLY 765KV SS	11/Nov/2025	09:00	11/Nov/2025	17:30		PLANNED	Requested	
306	RQ243471	OCC_236	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	for AMP work	11/Nov/2025	09:00	11/Nov/2025	18:00		PLANNED	Requested	
307	RQ243591	OCC_236	cpcc1_sd	BAY	709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)	POWERGRID	D	for AMP work	10/Nov/2025	16:00	10/Nov/2025	23:00		PLANNED	Requested	

308	RQ243495	OCC_236	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	for AMP work	10/Nov/2025	15:00	10/Nov/2025	23:00			PLANNED	Requested	
309	RQ242437	OCC_236	cpcc3_sd	BAY	708 TIE BAY - 765 KV BAREILLY_2- LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	AMP OF 708 TIE BAY AT BAREILLY 765KV SS	10/Nov/2025	09:00	10/Nov/2025	17:30			PLANNED	Requested	
310	RQ243503	OCC_236	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWERGRID	D	for AMP work	10/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
311	RQ243497	OCC_236	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWERGRID	D	for AMP work	08/Nov/2025	15:00	08/Nov/2025	23:00			PLANNED	Requested	
312	RQ243500	OCC_236	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	for AMP work	07/Nov/2025	15:00	07/Nov/2025	23:00			PLANNED	Requested	
313	RQ243470	OCC_236	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWERGRID	D	for AMP work	07/Nov/2025	09:00	07/Nov/2025	18:00			PLANNED	Requested	
314	RQ243593	OCC_236	cpcc1_sd	BAY	706 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV AJMER(PG) (POWERGRID)	POWERGRID	D	for AMP work	06/Nov/2025	16:00	16/Nov/2025	23:00			PLANNED	Requested	
315	RQ243595	OCC_236	cpcc1_sd	BAY	703 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AT 765 KV AJMER(PG)	POWERGRID	D	for AMP work	03/Nov/2025	16:00	03/Nov/2025	23:00			PLANNED	Requested	
316	RQ243539	OCC_236	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Nov/2025	17:00	28/Nov/2025	23:00			PLANNED	Requested	
317	RQ243538	OCC_236	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Nov/2025	17:00	28/Nov/2025	23:00			PLANNED	Requested	
318	RQ243537	OCC_236	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Nov/2025	17:00	26/Nov/2025	23:00			PLANNED	Requested	
319	RQ243540	OCC_236	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Nov/2025	17:00	26/Nov/2025	23:00			PLANNED	Requested	
320	RQ243543	OCC_236	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II -Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	02/Nov/2025	08:00	15/Nov/2025	20:00			PLANNED	Requested	
321	RQ243542	OCC_236	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II -Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	02/Nov/2025	08:00	15/Nov/2025	20:00			PLANNED	Requested	
322	RQ242258	OCC_236	sldcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	24/Nov/2025	08:00	24/Nov/2025	18:00			PLANNED	Requested	
323	RQ243571	OCC_236	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	for AMP work	21/Nov/2025	08:00	21/Nov/2025	18:00			PLANNED	Requested	
324	RQ243572	OCC_236	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	for AMP work	20/Nov/2025	08:00	20/Nov/2025	18:00			PLANNED	Requested	

325	RQ243570	OCC_236	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	for AMP work	19/Nov/2025	08:00	19/Nov/2025	18:00		PLANNED	Requested	
326	RQ243574	OCC_236	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	for AMP work	17/Nov/2025	08:00	17/Nov/2025	18:00		PLANNED	Requested	
327	RQ242270	OCC_236	sldcrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	11/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
328	RQ242275	OCC_236	sldcrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	10/Nov/2025	08:00	10/Nov/2025	18:00		PLANNED	Requested	
329	RQ242271	OCC_236	sldcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	07/Nov/2025	08:00	07/Nov/2025	18:00		PLANNED	Requested	
330	RQ242272	OCC_236	sldcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	06/Nov/2025	08:00	06/Nov/2025	18:00		PLANNED	Requested	
331	RQ242274	OCC_236	sldcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	04/Nov/2025	08:00	04/Nov/2025	18:00		PLANNED	Requested	
332	RQ242257	OCC_236	sldcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDER) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	04/Nov/2025	08:00	04/Nov/2025	18:00		PLANNED	Requested	
333	RQ242273	OCC_236	sldcrs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	03/Nov/2025	08:00	03/Nov/2025	18:00		PLANNED	Requested	
334	RQ243619	OCC_236	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	18/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
335	RQ243618	OCC_236	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	17/Nov/2025	08:00	17/Nov/2025	18:00		PLANNED	Requested	
336	RQ243644	OCC_236	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	C	For Construction of extension package of PB3TL	16/Nov/2025	08:00	30/Nov/2025	18:00		PLANNED	Requested	
337	RQ243617	OCC_236	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	15/Nov/2025	08:00	15/Nov/2025	18:00		PLANNED	Requested	
338	RQ243616	OCC_236	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	14/Nov/2025	08:00	14/Nov/2025	18:00		PLANNED	Requested	
339	RQ243615	OCC_236	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	13/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	
340	RQ243612	OCC_236	cpcc1_sd	BAY	707R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	12/Nov/2025	08:00	12/Nov/2025	18:00		PLANNED	Requested	
341	RQ243611	OCC_236	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	11/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	

					708 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	10/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
343	RQ243609	OCC_236	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	08/Nov/2025	08:00	08/Nov/2025	18:00			PLANNED	Requested	
344	RQ243608	OCC_236	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
345	RQ243640	OCC_236	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PBIIISTL construction work	01/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
346	RQ243641	OCC_236	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PBIIISTL construction work	01/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
347	RQ243498	OCC_236	cpcc1_sd	BAY	719 MAIN BAY - 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTCL) CKT-1 (BKTCL) AT 765 KV BIKANER(PG)	BKTCL	D	for AMP work	12/Nov/2025	15:00	12/Nov/2025	23:00			PLANNED	Requested	
348	RQ243499	OCC_236	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTCL) CKT-2 (BKTCL) AT 765 KV BIKANER(PG)	BKTCL	D	for AMP work	11/Nov/2025	15:00	11/Nov/2025	23:00			PLANNED	Requested	
349	RQ243452	OCC_236	stuup_sd	BAY	707 MAIN BAY - 765 KV UNNAO- MAINPURI (UP) CKT- 1 (UPPTCL) AT 765 KV UNNAO(UP)	UPPTCL	C	End to end Carrier Protection and Intertripping testing including	10/Nov/2025	09:00	11/Nov/2025	17:00			PLANNED	Requested	
350	RQ243442	OCC_236	stuup_sd	BAY	705 TIE BAY - 765 KV AGRA FATEHBAD- GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	C	For Annual Maintenance and Testing of Bay Equipments.	04/Nov/2025	07:00	04/Nov/2025	12:00			PLANNED	Requested	
351	RQ243443	OCC_236	stuup_sd	BAY	704 MAIN BAY - 765 KV AGRA FATEHBAD- GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	C	For Annual Maintenance and Testing of Bay Equipments.	03/Nov/2025	13:00	03/Nov/2025	18:00			PLANNED	Requested	
352	RQ243613	OCC_236	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	for AMP work	10/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
353	RQ243614	OCC_236	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	for AMP work	01/Nov/2025	08:00	01/Nov/2025	18:00			PLANNED	Requested	
354	RQ243330	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)		D	for AMP work	28/Nov/2025	09:00	28/Nov/2025	18:00			PLANNED	Requested	
355	RQ243331	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)		D	for AMP work	27/Nov/2025	09:00	27/Nov/2025	18:00			PLANNED	Requested	
356	RQ243270	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	AMP works	19/Nov/2025	15:00	19/Nov/2025	23:30			PLANNED	Requested	
357	RQ243269	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	AMP works	18/Nov/2025	15:00	18/Nov/2025	23:30			PLANNED	Requested	
358	RQ243268	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	AMP works	17/Nov/2025	15:00	17/Nov/2025	23:30			PLANNED	Requested	
359	RQ243348	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BIKANER(PG)		D	AMP work	14/Nov/2025	15:00	14/Nov/2025	23:00			PLANNED	Requested	
360	RQ243267	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)		D	AMP works	14/Nov/2025	09:00	14/Nov/2025	18:00			PLANNED	Requested	
361	RQ243342	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	AMP Work & COE/Technical IOM Compliances	13/Nov/2025	16:00	13/Nov/2025	23:59			PLANNED	Requested	
362	RQ243341	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	AMP Work & COE/Technical IOM Compliances	12/Nov/2025	16:00	12/Nov/2025	23:59			PLANNED	Requested	

363	RQ243266	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	AMP works	12/Nov/2025	09:00	12/Nov/2025	18:00		PLANNED	Requested	
364	RQ243340	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	AMP Work & COE/Technical IOM Compliances	11/Nov/2025	16:00	11/Nov/2025	23:59		PLANNED	Requested	
365	RQ243322	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	For Amp work	10/Nov/2025	09:00	10/Nov/2025	18:00		PLANNED	Requested	
366	RQ243265	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	AMP works	10/Nov/2025	09:00	10/Nov/2025	18:00		PLANNED	Requested	
367	RQ243279	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	07/Nov/2025	16:00	08/Nov/2025	23:00		PLANNED	Requested	
368	RQ243303	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	AMP Work & COE Compliances	07/Nov/2025	16:00	07/Nov/2025	23:59		PLANNED	Requested	
369	RQ243321	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	For Amp work	07/Nov/2025	09:00	07/Nov/2025	18:00		PLANNED	Requested	
370	RQ243684	OCC_236	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP works	07/Nov/2025	08:00	07/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
371	RQ243302	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_III(PG)		D	AMP Work & COE Compliances	06/Nov/2025	16:00	06/Nov/2025	23:59		PLANNED	Requested	
372	RQ243278	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	05/Nov/2025	16:00	06/Nov/2025	23:00		PLANNED	Requested	
373	RQ243301	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	AMP Work & COE Compliances	05/Nov/2025	16:00	05/Nov/2025	23:59		PLANNED	Requested	
374	RQ243320	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	For Amp work	05/Nov/2025	09:00	05/Nov/2025	18:00		PLANNED	Requested	
375	RQ243300	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	AMP Work & COE Compliances	04/Nov/2025	16:00	04/Nov/2025	23:59		PLANNED	Requested	
376	RQ243325	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)		D	for AMP work	04/Nov/2025	09:00	05/Nov/2025	17:00		PLANNED	Requested	
377	RQ243255	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	AMP works	04/Nov/2025	09:00	04/Nov/2025	18:00		PLANNED	Requested	
378	RQ243277	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	03/Nov/2025	16:00	04/Nov/2025	23:00		PLANNED	Requested	
379	RQ243299	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	AMP Work & COE Compliances	03/Nov/2025	16:00	03/Nov/2025	23:59		PLANNED	Requested	
380	RQ243324	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	03/Nov/2025	09:00	04/Nov/2025	17:00		PLANNED	Requested	
381	RQ243319	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For Amp and shrouds fitting work	03/Nov/2025	08:00	03/Nov/2025	18:15		PLANNED	Requested	
382	RQ243298	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)		D	AMP Work & COE Compliances	02/Nov/2025	16:00	02/Nov/2025	23:59		PLANNED	Requested	
383	RQ243276	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	01/Nov/2025	16:00	02/Nov/2025	23:00		PLANNED	Requested	
384	RQ243323	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/Nov/2025	09:00	02/Nov/2025	17:00		PLANNED	Requested	
385	RQ243318	OCC_236	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For Amp and shrouds fitting work	01/Nov/2025	08:00	01/Nov/2025	18:15		PLANNED	Requested	
386	RQ242232	OCC_236	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	Regarding charging of 500MVA ICT-II R Phase unit (at present Spare Phase unit is charged as R Phase unit) after replacemen	28/Nov/2025	07:00	29/Nov/2025	18:00		PLANNED	Requested	
387	RQ242334	OCC_236	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BARA(UP)	UPPTCL	C	Routine Maintenance silicon coating of bushing and LA	20/Nov/2025	06:00	03/Dec/2025	06:00		PLANNED	Requested	
388	RQ243622	OCC_236	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 3 AT BARA(UP)	UPPTCL	C	Routine Maintenance	17/Nov/2025	06:00	15/Dec/2025	06:00		PLANNED	Requested	
389	RQ243623	OCC_236	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 1 AT LALITPUR(UP)	UPPTCL	C	UPPCL Approved outage of LPGCL Unit#2 (660 MW) for Annual overhauling	16/Nov/2025	10:00	10/Dec/2025	18:00	Generator Transformer#1 Multiple Switching is proposed through Main (701) and TIE(702) Breaker for Control Switching Device Tunning, Shutdown & charging code is required for Multiple Switching (i.e. 5 Nos.) on 16th Nov 2025 for single day. In addition to above, Shutdown will continue up to 10th Dec 2025 for Preventive checks of Unit#1 associated GT-bay Clamp & connectors tightness chacking, GT & UT Maintenance and testing work.	PLANNED	Requested	
390	RQ242283	OCC_236	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	Annual Routine relay and protection testing and maintenance of 1000	06/Nov/2025	09:00	08/Nov/2025	17:00		PLANNED	Requested	
391	RQ242317	OCC_236	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP work	04/Nov/2025	09:00	04/Nov/2025	17:00		PLANNED	Requested	
392	RQ242284	OCC_236	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	Timing and CRM testing 765KV Main Breaker	03/Nov/2025	09:00	04/Nov/2025	17:00		PLANNED	Requested	
393	RQ242323	OCC_236	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Work	03/Nov/2025	09:00	03/Nov/2025	17:30		PLANNED	Requested	
394	RQ242367	OCC_236	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	Y-ph Unit of ICT-1 Aircell Checking and rectification works	25/Nov/2025	08:00	25/Nov/2025	18:00		PLANNED	Requested	

395	RQ242340	OCC_236	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	For AMP work.	21/Nov/2025	08:30	21/Nov/2025	17:30			PLANNED	Requested	
396	RQ242333	OCC_236	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGRID	D	For AMP work.	18/Nov/2025	08:30	18/Nov/2025	17:30			PLANNED	Requested	
397	RQ242332	OCC_236	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	AMP OF ICT -1 AT BAREILLY 765KV SS	17/Nov/2025	09:00	17/Nov/2025	17:30			PLANNED	Requested	
398	RQ242327	OCC_236	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWERGRID	D	1500MVA 765/400KV ICT-2 AMPs WORKS AND CHECKING OF AIRCEL, Canopy OF Buchholz FOR ICT-II AT VARANASI GIS	13/Nov/2025	09:00	13/Nov/2025	18:00			PLANNED	Requested	
399	RQ242326	OCC_236	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWERGRID	D	AMP work	11/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
400	RQ242175	OCC_236	sliders_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	21/Nov/2025	08:00	21/Nov/2025	18:00			PLANNED	Requested	
401	RQ242186	OCC_236	sliders_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
402	RQ243366	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	For rectification of defects.	30/Nov/2025	08:00	30/Nov/2025	18:00			PLANNED	Requested	
403	RQ243365	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	For rectification of defects.	29/Nov/2025	08:00	29/Nov/2025	18:00			PLANNED	Requested	
404	RQ242514	OCC_236	sliders_sd	AC TRANSMISSION L	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work of Bay equipments	29/Nov/2025	08:00	29/Nov/2025	18:00			PLANNED	Requested	
405	RQ243093	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	28/Nov/2025	07:00	29/Nov/2025	19:00			PLANNED	Requested	
406	RQ243092	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	28/Nov/2025	07:00	29/Nov/2025	19:00			PLANNED	Requested	
407	RQ243125	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	For rectification of defects with A/R non auto of ckt-1	27/Nov/2025	08:00	28/Nov/2025	18:00			PLANNED	Requested	
408	RQ242518	OCC_236	sliders_sd	AC TRANSMISSION L	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work of Bay equipments	26/Nov/2025	08:00	26/Nov/2025	18:00			PLANNED	Requested	
409	RQ243251	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV LUCKNOW_1-SHAHAHANPUR (PG) CKT-2	POWERGRID	D	Insulator cleaning work of polluted porcelain insulator strings alongwith A/R Non Auto of Ckt-1	25/Nov/2025	08:00	25/Nov/2025	18:00			PLANNED	Requested	
410	RQ243124	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	For rectification of defects with A/R non auto of ckt-2	25/Nov/2025	08:00	26/Nov/2025	18:00			PLANNED	Requested	
411	RQ242629	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	25/Nov/2025	07:00	27/Nov/2025	19:00			PLANNED	Requested	
412	RQ242628	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	25/Nov/2025	07:00	27/Nov/2025	19:00			PLANNED	Requested	
413	RQ243033	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	As the Jack bus is passing above the Sikar-1 main bay and to avoid the breach of electrical clearance and considering the safety aspect during DAC replacement, Shutdown of Sikar-1 line is required. Further, 1st day 3 hours of shutdown is required for dismantling of DAC and disconnecting the bus work. alongwith A/R Non auto mode of parallel ckt	24/Nov/2025	10:00	25/Nov/2025	13:00			PLANNED	Requested	
414	RQ243250	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV LUCKNOW_1-SHAHAHANPUR (PG) CKT-1	POWERGRID	D	Insulator cleaning work of polluted porcelain insulator strings alongwith A/R Non Auto of Ckt-2	24/Nov/2025	08:00	24/Nov/2025	18:00			PLANNED	Requested	
415	RQ243104	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	For replacement of insulators alongwith A/R Non Auto mode of ckt-1	23/Nov/2025	09:00	24/Nov/2025	18:00			PLANNED	Requested	
416	RQ242624	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	22/Nov/2025	07:00	24/Nov/2025	19:00			PLANNED	Requested	
417	RQ242625	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	22/Nov/2025	07:00	24/Nov/2025	19:00			PLANNED	Requested	
418	RQ243103	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	For replacement of insulators alongwith A/R non auto of ckt-2	21/Nov/2025	09:00	22/Nov/2025	18:00			PLANNED	Requested	
419	RQ243222	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY_2-JAULIWI (PG) CKT-2	POWERGRID	D	To attend S/D nature defects Identified by CC team alongwith A/R Non Auto of Ckt-1	21/Nov/2025	08:00	22/Nov/2025	18:00			PLANNED	Requested	
420	RQ243094	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWERGRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	21/Nov/2025	07:00	22/Nov/2025	19:00			PLANNED	Requested	
421	RQ243191	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERGRID	D	for Rectification of S/D defects.	20/Nov/2025	09:00	20/Nov/2025	18:00			PLANNED	Requested	
422	RQ243662	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY_2-JAULIWI (PG) CKT-1	POWERGRID	D	For rectification of Shutdown nature defects alongwith A/r of other ckt in non-auto mode	20/Nov/2025	09:00	20/Nov/2025	18:00			PLANNED	Requested	
423	RQ242627	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	20/Nov/2025	07:00	23/Nov/2025	19:00			PLANNED	Requested	
424	RQ242386	OCC_236	sliders_sd	AC TRANSMISSION L	400 KV BHADIA(RS)-BHADIA(PG) (PG) CKT-2	POWERGRID	D	Half Yearly Maintenance work at 400KV GSS, Bhadia	19/Nov/2025	16:00	19/Nov/2025	23:00			PLANNED	Requested	
425	RQ243105	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	For rectification of S/D nature defects.	19/Nov/2025	09:00	19/Nov/2025	18:00			PLANNED	Requested	
426	RQ243254	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	Insulator replacement work in 400KV ORAI-ORAI(UPPTCL) CKT-2 at diverted locations during construction of Bundelkhand Express wayalongwith a/r non auto of 400KV ORAI-ORAI(UPPTCL)-1	19/Nov/2025	08:00	20/Nov/2025	18:00			PLANNED	Requested	

427	RQ243233	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	Diamond formation work alongwith a/r non auto of 400 KV Fatehpur-Mainpuri-1	19/Nov/2025	08:00	19/Nov/2025	18:00			PLANNED	Requested	
428	RQ243234	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Diamond formation work alongwith a/r non auto of 400 KV Fatehpur-Mainpuri-1	19/Nov/2025	08:00	19/Nov/2025	18:00			PLANNED	Requested	
429	RQ2432385	OCC_236	sliders_sd	AC TRANSMISSION L	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	18/Nov/2025	16:00	18/Nov/2025	23:00			PLANNED	Requested	
430	RQ242517	OCC_236	sliders_sd	AC TRANSMISSION L	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	C	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. (02 DAYS continue basis)	18/Nov/2025	08:00	19/Nov/2025	18:00			PLANNED	Requested	
431	RQ243241	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	For upgradation of existing control and protection with process bus based control and protection at Kanpur 400/220 KV S/s (PG). Interrupter overhauling of Tie-Bay-405-CB at Kanpur. (Make-CGL)	18/Nov/2025	08:00	25/Nov/2025	18:00			PLANNED	Requested	
432	RQ243237	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Replacement of conductor alonwith A/R Non auto of ckt-1	18/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
433	RQ243066	OCC_236	stuup_sd	AC TRANSMISSION L	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	PLC of 400 kV D/c (Quad moose) Tanda-Gonda T/L of SEUPPTCL	17/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
434	RQ243111	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Replacement of mid span joint alowwith a/r non auto of Ckt-1	17/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
435	RQ243236	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	Insulator replacement alongwith a/r non auto mode of Ckt-2	17/Nov/2025	08:00	17/Nov/2025	18:00			PLANNED	Requested	
436	RQ243239	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Replacement of Porcelain Insulator to Polymer Insulator alonwith a/r non auto of 400KV Singrauli-Fatehpur	17/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
437	RQ243253	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWERGRID	D	Insulator replacement work in 400KV ORAI-ORAI(UPPTCL) CKT-1 at diverted locations during construction of Bundelkhand Express way, alongwith a/r non auto of 400KV ORAI-ORAI(UPPTCL)-2	17/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
438	RQ243363	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	A/R Non-auto for Porcelain to Polymer Insulator replacement work (400KV Fatehpur-Panki-01))	17/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
439	RQ243068	OCC_236	stuup_sd	AC TRANSMISSION L	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	PLC of 400 kV D/c (Quad moose) Tanda-Gonda T/L of SEUPPTCL	17/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
440	RQ242233	OCC_236	sterilite_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	C	Shutdown required of 400KV D/C Kishenpur Dulhasti 2 (CKT 1 of D/C line) For the LULO arrangement of the existing 400KV Dulhasti (NH)-Kishenpur (PG) Ckt-2 at Kishwar Substation, the following activities are to be carried out: differential relay retrofitting, commissioning, and testing at the Dulhasti end, PLCC commissioning at both ends & associated testing works	15/Nov/2025	08:00	25/Nov/2025	18:00	Shutdown Required		PLANNED	Requested	
441	RQ243041	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	Rectification of shutdown defects.alongwith A/R Non auto mode of parallel ckt	15/Nov/2025	08:00	16/Nov/2025	18:00			PLANNED	Requested	
442	RQ243369	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	A/R non auto mode for Rectification of Mid-Span joint in 400KV Allahabad-Kanpur(GIS) CKT-1&2.	14/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
443	RQ243221	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY_2-JAULIWI (PG) CKT-1	POWERGRID	D	To attend S/D nature defects identified by CC team with a/r non auto mode of 400KV BAREILLY-JAULIWI LINE-2	14/Nov/2025	08:00	15/Nov/2025	18:00			PLANNED	Requested	
444	RQ243240	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Non-auto a/r for Porcelain to Polymer Insulator replacement work (400KV Singrauli-Fatehpur)	14/Nov/2025	08:00	15/Nov/2025	18:00			PLANNED	Requested	
445	RQ243359	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Replacement of Porcelain Insulator to Polymer Insulator. alongwith a/r non auto of 400 KV Fatehpur-Panki-1	14/Nov/2025	08:00	15/Nov/2025	18:00			PLANNED	Requested	
446	RQ243110	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Replacement of mid span joint with a/r non auto of 400KV ALLAHABAD-KANPUR GIS-2	14/Nov/2025	08:00	15/Nov/2025	18:00			PLANNED	Requested	
447	RQ243352	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV SHAHAHANPUR-BAREILLY (PG) CKT-2	POWERGRID	D	For mutual compensation wiring for Main-2(SIPROTEC) relay for compliance of protection audit.	13/Nov/2025	11:00	13/Nov/2025	13:00			PLANNED	Requested	
448	RQ243351	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV SHAHAHANPUR-BAREILLY (PG) CKT-1	POWERGRID	D	For mutual compensation wiring for Main-2(SIPROTEC) relay for compliance of protection audit.	13/Nov/2025	11:00	13/Nov/2025	13:00			PLANNED	Requested	
449	RQ243040	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	Rectification of shutdown defects.alongwith A/R Non auto mode of parallel ckt	13/Nov/2025	08:00	14/Nov/2025	18:00			PLANNED	Requested	
450	RQ243867	OCC_236	ntpcos_sd	AC TRANSMISSION L	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	SAS upgradation testing and bay equipment testing.	12/Nov/2025	08:00	13/Nov/2025	18:00	SHUTDOWN REQUIRED		PLANNED	Requested	
451	RQ243036	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	A/R NON AUTO MODE FOR PID TESTING OF INSULATORS	12/Nov/2025	08:00	16/Nov/2025	18:00			PLANNED	Requested	
452	RQ243774	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	For attending S/D nature defects	12/Nov/2025	08:00	12/Nov/2025	18:00			PLANNED	Requested	
453	RQ243037	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	A/R NON AUTO MODE FOR PID TESTING OF INSULATORS	12/Nov/2025	08:00	16/Nov/2025	18:00			PLANNED	Requested	
454	RQ243367	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	For Insulator replacement work	11/Nov/2025	08:00	12/Nov/2025	18:00			PLANNED	Requested	
455	RQ243773	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	For attending S/D nature defects	11/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
456	RQ243209	OCC_236	stuup_sd	AC TRANSMISSION L	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	C	Routine testing and maintenance work	10/Nov/2025	10:00	10/Nov/2025	16:00			PLANNED	Requested	

457	RQ242591	OCC_236	ntpcos_sd	AC TRANSMISSION LI	2	POWERGRID	C	400KV breaker-X652 overhauling work is to be carried out with OEM (Siemens) & Isolator replacement work X689A & X589B under R&M stage-1	10/Nov/2025	08:00	19/Nov/2025	18:00	Breaker is having tripping problems, overhauling work is urgently required.Also Old NEI isolators replacement work is required 400K V Rihand stage-1	PLANNED	Requested	
458	RQ243229	OCC_236	cpcc3_sd	AC TRANSMISSION LI		POWERGRID	D	AMP OF LINE BAY EQUIPMENT AND TO ATTEND SHUTDOWN NATURE DEFECT IN LINE.	10/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
459	RQ243246	OCC_236	cpcc3_sd	AC TRANSMISSION LI	1	POWERGRID	C	For upgradation of existing control and protection with process bus based control and protection at Kanpur 400/220 KV S/s (PG)	08/Nov/2025	08:00	15/Nov/2025	18:00		PLANNED	Requested	
460	RQ243245	OCC_236	cpcc3_sd	AC TRANSMISSION LI		POWERGRID	D	A/R OFF FOR PID TESTING OF INSULATORS	08/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
461	RQ243244	OCC_236	cpcc3_sd	AC TRANSMISSION LI		POWERGRID	D	FOR INSULATOR CLEANING WORK AND S/D DEFECT RECTIFICATION	07/Nov/2025	09:00	07/Nov/2025	18:00		PLANNED	Requested	
462	RQ243230	OCC_236	cpcc3_sd	AC TRANSMISSION LI		POWERGRID	D	AR off Permission for PID testing	07/Nov/2025	09:00	07/Nov/2025	18:00		PLANNED	Requested	
463	RQ242478	OCC_236	jhakri_sd	AC TRANSMISSION LI		POWERGRID	D	Annual Planned Maintenance of GIS Line Bay & Testing of Switchgear Equipments	06/Nov/2025	09:00	08/Nov/2025	17:00	APM of GIS Bay Nj-Gumma Ckt.-2	PLANNED	Requested	
464	RQ243034	OCC_236	cpcc3_sd	AC TRANSMISSION LI		POWERGRID	D	FOR INSULATOR CLEANING WORK AND S/D DEFECT RECTIFICATION.ALONGWITH A/R NON AUTO OF CKT-1	06/Nov/2025	08:00	06/Nov/2025	18:00		PLANNED	Requested	
465	RQ243247	OCC_236	cpcc3_sd	AC TRANSMISSION LI		POWERGRID	D	AMP of Line bay alongwith a/r non auto of ckt-2	05/Nov/2025	09:00	05/Nov/2025	18:00		PLANNED	Requested	
466	RQ243858	OCC_236	ntpcos_sd	AC TRANSMISSION LI	2	POWERGRID	C	SAS upgradation testing and bay equipment testing	05/Nov/2025	08:00	06/Nov/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
467	RQ243356	OCC_236	cpcc3_sd	AC TRANSMISSION LI		POWERGRID	D	FOR AMP OF LINE BAY AND LINE REACTOR AT NTPC SINGRAULI END	05/Nov/2025	08:00	05/Nov/2025	18:00		PLANNED	Requested	
468	RQ243198	OCC_236	cpcc3_sd	AC TRANSMISSION LI		POWERGRID	D	AMP OF REACTOR & ADDITION OF OCAPTOC LICENSE AND IMPLEMENTAION OF OCEF INTERLOCK WITH BUI PROTECTION IN BUI RELAY ALONWITH A/R NON AUTO OF 400KV AURAIYA(NTPC)-AGRA-2	04/Nov/2025	08:00	04/Nov/2025	18:00		PLANNED	Requested	
469	RQ242498	OCC_236	sterlite_sd	AC TRANSMISSION LI		POWERGRID	D	For commencement of overhead Stringing of 765KV D/C Fatehgarh-III to Beawar T/L (BTL)	04/Nov/2025	06:00	13/Nov/2025	20:00	A/R OFF Required	PLANNED	Requested	
470	RQ243243	OCC_236	cpcc3_sd	AC TRANSMISSION LI		POWERGRID	D	Insulator replacement work in line alongwith a/r non auto of 400 KV Gorakhpur-Gorakhpur (UP) Ckt-1	03/Nov/2025	09:00	03/Nov/2025	18:00		PLANNED	Requested	
471	RQ243355	OCC_236	cpcc3_sd	AC TRANSMISSION LI		POWERGRID	D	For S/D Defect Rectification by Allahabad TLM	03/Nov/2025	08:00	04/Nov/2025	18:00		PLANNED	Requested	
472	RQ243856	OCC_236	ntpcos_sd	AC TRANSMISSION LI	1	POWERGRID	C	SAS upgradation testing and bay equipment testing	03/Nov/2025	08:00	04/Nov/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
473	RQ243433	OCC_236	cpcc3_sd	AC TRANSMISSION LI		POWERGRID	D	Line Bay AMP Works at Allahabad SS.	02/Nov/2025	08:00	02/Nov/2025	18:00		PLANNED	Requested	
474	RQ242454	OCC_236	cpcc3_sd	AC TRANSMISSION LI		POWERGRID	D	Insulator replacement work in line alongwith a/r non auto of 400 KV Gorakhpur-Gorakhpur (UP) Ckt-2	01/Nov/2025	09:00	01/Nov/2025	18:00		PLANNED	Requested	
475	RQ243112	OCC_236	cpcc3_sd	AC TRANSMISSION LI		POWERGRID	C	Line reactor commissioning works(of 400 KV Allahabad-Kanpur-2) at Allahabad SS under SS103	01/Nov/2025	09:00	15/Nov/2025	18:00		PLANNED	Requested	
476	RQ242109	OCC_236	sterlite_sd	AC TRANSMISSION LI		POWERGRID	C	Shutdown required of 400KV D/C Kishenpur Dulhasti 2 (CKT 1 of D/C line) For the LLO arrangement of the existing 400KV Dulhasti (NH)-Kishenpur (PG) Ckt-2 at Kishitwar Substation, the following activities are to be carried out: differential relay retrofitting, commissioning, and testing at the Dulhasti end, PLCC commissioning at both ends & associated testing works	01/Nov/2025	08:00	10/Nov/2025	18:00	Shutdown Required	PLANNED	Requested	
477	RQ242692	OCC_236	cpcc1_sd	AC TRANSMISSION LI	1		C	Rectification of SD Nature defects	29/Nov/2025	08:00	29/Nov/2025	18:00		PLANNED	Requested	
478	RQ242825	OCC_236	cpcc1_sd	AC TRANSMISSION LI			D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	29/Nov/2025	08:00	29/Nov/2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Requested	
479	RQ242693	OCC_236	cpcc1_sd	AC TRANSMISSION LI	2		C	Rectification of SD Nature defects	29/Nov/2025	08:00	29/Nov/2025	18:00		PLANNED	Requested	
480	RQ242852	OCC_236	cpcc1_sd	AC TRANSMISSION LI	3		D	For scheme checking work	28/Nov/2025	08:00	28/Nov/2025	18:00		PLANNED	Requested	
481	RQ242753	OCC_236	cpcc1_sd	AC TRANSMISSION LI			D	line bay AMP work	27/Nov/2025	08:00	27/Nov/2025	18:00	line bay AMP work	PLANNED	Requested	
482	RQ242691	OCC_236	cpcc1_sd	AC TRANSMISSION LI	2		C	Rectification of SD Nature defects	27/Nov/2025	08:00	27/Nov/2025	18:00		PLANNED	Requested	

483	RQ242851	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSL) (PBTSU) CKT-2	D	For scheme checking work	27/Nov/2025	08:00	27/Nov/2025	18:00		PLANNED	Requested	
484	RQ242690	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA(PG)-DAUSA(PBDSL) (PB_DAU-SA_TL) CKT-1	C	Rectification of SD Nature defects	27/Nov/2025	08:00	27/Nov/2025	18:00		PLANNED	Requested	
485	RQ242996	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	D	SD nature defect rectification	27/Nov/2025	08:00	27/Nov/2025	18:00		PLANNED	Requested	
486	RQ242643	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	for replacement of insulator at Loc no 185.	26/Nov/2025	09:00	26/Nov/2025	18:00		PLANNED	Requested	
487	RQ243797	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	D	Rectification of S/D based defects of the line	26/Nov/2025	09:00	26/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
488	RQ242665	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	C	For attending major Sag Mismatch issue in between location no 293-301	26/Nov/2025	08:00	29/Nov/2025	18:00		PLANNED	Requested	
489	RQ242752	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	C	CVT replacement work	26/Nov/2025	08:00	27/Nov/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
490	RQ242850	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSL) (PBTSU) CKT-1	D	For scheme checking work	26/Nov/2025	08:00	26/Nov/2025	18:00		PLANNED	Requested	
491	RQ242995	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1	D	SD nature defect rectification	26/Nov/2025	08:00	26/Nov/2025	18:00		PLANNED	Requested	
492	RQ242707	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	D	Attending COE Protection Observations, AMP of Line Equipment	25/Nov/2025	16:00	26/Nov/2025	23:00		PLANNED	Requested	
493	RQ242694	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI-ZERDA (PG) CKT-2	D	LBB WIRING MODIFICATION AND TESTING	25/Nov/2025	09:00	25/Nov/2025	18:00	400KV BUS-1 SHUTDOWN IS ALSO NEEDED FOR LBB TESTING	PLANNED	Requested	
494	RQ242957	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-3	D	Defect rectification work	25/Nov/2025	08:00	27/Nov/2025	18:00	Defect rectification work	PLANNED	Requested	
495	RQ242751	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	C	CVT replacement work	25/Nov/2025	08:00	26/Nov/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
496	RQ242646	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSU)-BIKANER(PG) (PG) CKT-2	D	for Amp works	24/Nov/2025	17:00	27/Nov/2025	23:00		PLANNED	Requested	
497	RQ242773	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	D	For AMP of Line Bay	24/Nov/2025	17:00	24/Nov/2025	23:59	For AMP of Line Bay	PLANNED	Requested	
498	RQ243720	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	FOR AMP OF LINE EQUIPMENTS	24/Nov/2025	09:30	24/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
499	RQ243796	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	D	Rectification of S/D based defects of the line	24/Nov/2025	09:00	24/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
500	RQ242642	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	D	for replacement of insulator at Loc no 46,92 and 93	24/Nov/2025	09:00	24/Nov/2025	18:00		PLANNED	Requested	
501	RQ242907	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV NEEMERANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	Defects rectification work	24/Nov/2025	08:00	30/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
502	RQ242871	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	For rectificatio of shut down nature defects	23/Nov/2025	16:00	24/Nov/2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Requested	
503	RQ242706	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	D	Attending COE Protection Observations, AMP of Line Equipment	23/Nov/2025	16:00	24/Nov/2025	23:00		PLANNED	Requested	
504	RQ243018	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER-BHADLA (RS) CKT-2	D	Shutdown of both circuits of 400 KV D/C BIKANER (RRVPN) - BHADLA (RRVPN) TL are required for powerline crossing works of upcoming 765KV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	23/Nov/2025	09:00	24/Nov/2025	18:00	Shutdown of both circuits of 400 KV D/C BIKANER (RRVPN) - BHADLA (RRVPN) TL are required at the same time for powerline crossing works.	PLANNED	Requested	
505	RQ243017	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER-BHADLA (RS) CKT-1	D	Shutdown of both circuits of 400 KV D/C BIKANER (RRVPN) - BHADLA (RRVPN) TL are required for powerline crossing works of upcoming 765KV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited.	23/Nov/2025	09:00	24/Nov/2025	18:00	Shutdown of both circuits of 400 KV D/C BIKANER (RRVPN) - BHADLA (RRVPN) TL are required at the same time for powerline crossing works.	PLANNED	Requested	
506	RQ242750	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV MEERUT-MANDOLA (PG) CKT-1	C	CVT replacement work	23/Nov/2025	08:00	24/Nov/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
507	RQ242988	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-1	D	Shutdown nature defects rectification work	22/Nov/2025	09:00	22/Nov/2025	18:00	Non automode of other circuit	PLANNED	Requested	
508	RQ243800	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	D	Rectification of S/D based defects of the line	22/Nov/2025	09:00	22/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
509	RQ242915	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSL) (PBTSU) CKT-4	D	Defects rectification work	22/Nov/2025	08:00	23/Nov/2025	18:00	CKT-3 & CKT-4 shutdown is required and CKT-1 & CKT-2 non-auto mode is required	PLANNED	Requested	
510	RQ242886	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BHIWADI-HISSAR (PG) CKT-3	D	Rectification of Shutdown Nature Defects	22/Nov/2025	08:00	22/Nov/2025	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 2	PLANNED	Requested	
511	RQ242861	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	D	For scheme checking work	22/Nov/2025	08:00	22/Nov/2025	18:00		PLANNED	Requested	

512	RQ242914	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSL) (PBTSU) CKT-3	D	Defects rectification work	22/Nov/2025	08:00	23/Nov/2025	18:00	CKT-3 & CKT-4 shutdown is required and CKT-1 & CKT-2 non-auto mode is required	PLANNED	Requested	
513	RQ242705	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL)	D	Replacement of M2 Differential Relay	21/Nov/2025	16:00	22/Nov/2025	23:00		PLANNED	Requested	
514	RQ242987	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-2	D	Shutdown nature defects rectification work	21/Nov/2025	09:00	21/Nov/2025	18:00	Non automode of other circuit	PLANNED	Requested	
515	RQ243821	OCC_236	cpcc2_sd	AC TRANSMISSION L	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	21/Nov/2025	08:00	21/Nov/2025	18:00		PLANNED	Requested	
516	RQ242883	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWADI-HISSAR (PG) CKT-2	D	Rectification of Shutdown Nature Defects	21/Nov/2025	08:00	21/Nov/2025	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 3	PLANNED	Requested	
517	RQ242749	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV MEERUT-MANDOLA (PG) CKT-2	C	CVT replacement work	21/Nov/2025	08:00	22/Nov/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
518	RQ242860	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	D	For scheme checking work	21/Nov/2025	08:00	21/Nov/2025	18:00		PLANNED	Requested	
519	RQ242870	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	D	For rectificatio of shut down nature defects	20/Nov/2025	16:00	21/Nov/2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Requested	
520	RQ242772	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	D	For AMP of Line Bay	20/Nov/2025	16:00	20/Nov/2025	23:59	For AMP of Line Bay	PLANNED	Requested	
521	RQ242986	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	Shutdown nature defects rectification work	20/Nov/2025	09:00	20/Nov/2025	18:00	Non automode of other circuit	PLANNED	Requested	
522	RQ242641	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV MEERUT(PG)-MUZAFFARNAGAR(U P) (PG) CKT-1	D	for attending miscellaneous S/D work and replacement of insulator at Loc no 32.55 and 70	20/Nov/2025	09:00	21/Nov/2025	18:00		PLANNED	Requested	
523	RQ242882	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	D	Rectification of Shutdown Nature Defects	20/Nov/2025	08:00	20/Nov/2025	18:00	Non-auto Mode of 400 KV Bawana - Bhiwani T/L Ckt - 1	PLANNED	Requested	
524	RQ242994	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV JHATIKARA-DIWARKA (PG) 400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSU) CKT-2	D	SD nature defect rectification	20/Nov/2025	08:00	20/Nov/2025	18:00		PLANNED	Requested	
525	RQ242859	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSL) (PBTSU) CKT-2	D	Defects rectification work	20/Nov/2025	08:00	21/Nov/2025	18:00	CKT-1 & CKT-2 shutdown is required and CKT-3 & CKT-4 non-auto mode is required	PLANNED	Requested	
526	RQ242913	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSL) (PBTSU) CKT-1	D	Defects rectification work	20/Nov/2025	08:00	21/Nov/2025	18:00	CKT-1 & CKT-2 shutdown is required and CKT-3 & CKT-4 non-auto mode is required	PLANNED	Requested	
527	RQ242912	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSL) (PBTSU) CKT-1	D	Defects rectification work	20/Nov/2025	08:00	21/Nov/2025	18:00	CKT-1 & CKT-2 shutdown is required and CKT-3 & CKT-4 non-auto mode is required	PLANNED	Requested	
528	RQ242956	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2	D	Defect rectification work	20/Nov/2025	08:00	22/Nov/2025	18:00	Defect rectification work	PLANNED	Requested	
529	RQ243820	OCC_236	cpcc2_sd	AC TRANSMISSION L	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	20/Nov/2025	08:00	20/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
530	RQ242911	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	D	Defects rectification work	20/Nov/2025	08:00	22/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
531	RQ242771	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2	D	For AMP of Line Bay	19/Nov/2025	16:00	19/Nov/2025	23:59	For AMP of Line Bay	PLANNED	Requested	
532	RQ242985	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA(PG)-BABA(RS) (NRSS36) CKT-1	D	Shutdown nature defects rectification work	19/Nov/2025	09:00	19/Nov/2025	18:00	Non automode of other circuit	PLANNED	Requested	
533	RQ242881	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BAHADURGARH-SONIPAT (PG) CKT-2	D	Rectification of Shutdown Nature Defects	19/Nov/2025	08:00	19/Nov/2025	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 1	PLANNED	Requested	
534	RQ242858	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSU) CKT-1	D	For scheme checking work	19/Nov/2025	08:00	19/Nov/2025	18:00		PLANNED	Requested	
535	RQ242748	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV MEERUT-MANDOLA (PG) CKT-3	C	CVT replacement work	19/Nov/2025	08:00	20/Nov/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
536	RQ242920	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	For Relay testing work	19/Nov/2025	08:00	19/Nov/2025	18:00	For relay testing work	PLANNED	Requested	
537	RQ242993	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	D	SD nature defect rectification	19/Nov/2025	08:00	19/Nov/2025	18:00		PLANNED	Requested	
538	RQ242837	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	19/Nov/2025	08:00	21/Nov/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
539	RQ242836	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	19/Nov/2025	08:00	21/Nov/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
540	RQ242781	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	19/Nov/2025	08:00	19/Nov/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
541	RQ242650	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSL) (PBTSU) CKT-1	D	for Amp works	18/Nov/2025	17:00	21/Nov/2025	23:00		PLANNED	Requested	
542	RQ242770	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1	D	For AMP of Line Bay	18/Nov/2025	16:00	18/Nov/2025	23:59	For AMP of Line Bay	PLANNED	Requested	

543	RQ242869	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	D	For rectificatio of shut down nature defects	18/Nov/2025	16:00	19/Nov/2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Requested	
544	RQ242634	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BASSI-BHIWADI (PG) CKT-1	D	Shutdown nature defect rectification jumper tightening, Spacer , Loose G ring etc	18/Nov/2025	09:00	18/Nov/2025	18:00		PLANNED	Requested	
545	RQ243799	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (PG)	D	Rectification of S/D based defects of the line	18/Nov/2025	09:00	18/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
546	RQ242737	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	18/Nov/2025	09:00	18/Nov/2025	18:00	Non Auto of 400 KV rapp C-Kankroll(PG) Ckt-2	PLANNED	Requested	
547	RQ243807	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV NALLAGARH-PATIALA (PG) CKT-2	D	AMP WORKS and Rectification of S/D related defects.	18/Nov/2025	09:00	18/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
548	RQ242984	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV NEEMRANA-SIKAR (PG) CKT-2	D	Shutdown nature defect rectification work	18/Nov/2025	09:00	18/Nov/2025	18:00	Non automode of other circuit	PLANNED	Requested	
549	RQ242992	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	D	SD nature defect rectification	18/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
550	RQ242780	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	18/Nov/2025	08:00	18/Nov/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
551	RQ242669	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	D	For attending S/D nature defects	18/Nov/2025	08:00	19/Nov/2025	18:00	Non Auto of 400 KV Jaipur South - Bassi Ckt-2	PLANNED	Requested	
552	RQ242880	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BAHADURGARH-SONIPAT (PG) CKT-1	D	Rectification of Shutdown Nature Defects	18/Nov/2025	08:00	18/Nov/2025	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 2	PLANNED	Requested	
553	RQ242645	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSJ)-BIKANER(PG) (PG) CKT-1	D	for Amp works	17/Nov/2025	17:00	20/Nov/2025	23:00		PLANNED	Requested	
554	RQ242638	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2	C	for removal of LILO of Mandola-Bawana TL and connecting at Narela GIS SS	17/Nov/2025	09:00	19/Nov/2025	18:00		PLANNED	Requested	
555	RQ242894	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	D	AMP work	17/Nov/2025	09:00	17/Nov/2025	18:00	Non-auto mode of 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2 and respective bay 406 in Mansar S/S will also be under shutdown	PLANNED	Requested	
556	RQ242633	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BASSI-KOTPUTLI (PG) CKT-1	D	Shutdown nature defect rectification jumper tightening, Spacer , Loose G ring etc	17/Nov/2025	09:00	17/Nov/2025	18:00		PLANNED	Requested	
557	RQ242736	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	17/Nov/2025	09:00	17/Nov/2025	18:00	Non Auto of 400 KV rapp C Chittorgarh(RS) Ckt-2	PLANNED	Requested	
558	RQ242639	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2	C	for removal of LILO of Mandola-Bawana TL and connecting at Narela GIS SS	17/Nov/2025	09:00	19/Nov/2025	18:00		PLANNED	Requested	
559	RQ243806	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV NALLAGARH-PATIALA (PG) CKT-1	D	AMP WORKS and Rectification of S/D related defects.	17/Nov/2025	09:00	17/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
560	RQ242955	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV TEHRITHDC)-KOTESHWAR(PG) (PG) CKT-1	D	Defect rectification work	17/Nov/2025	08:00	19/Nov/2025	18:00	Defect rectification work	PLANNED	Requested	
561	RQ242724	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AJMER-BHILWARA (RS) CKT-1	D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP68-AP68A	17/Nov/2025	08:00	19/Nov/2025	18:00	Overhead Stringing work to be done at Existing 400 KV D/c line belongs to RVPNL , Shutdown in day time period required as safety measures	PLANNED	Requested	
562	RQ242808	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	D	To attend Shutdown nature defects	17/Nov/2025	08:00	19/Nov/2025	18:00	S/D required timely.	PLANNED	Requested	
563	RQ242906	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	Defects rectification work	17/Nov/2025	08:00	23/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
564	RQ242910	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	D	Defects rectification work	17/Nov/2025	08:00	19/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
565	RQ242725	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AJMER-BHILWARA (RS) CKT-2	D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP68-AP68A	17/Nov/2025	08:00	19/Nov/2025	18:00	Overhead Stringing work to be done at Existing 400 KV D/c line belongs to RVPNL , Shutdown in day time period required as safety measures	PLANNED	Requested	
566	RQ242747	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV MEERUT-MANDOLA (PG) CKT-4	C	CVT replacement work	17/Nov/2025	08:00	18/Nov/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
567	RQ242779	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	17/Nov/2025	08:00	17/Nov/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
568	RQ242868	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	D	For rectificatio of shut down nature defects	16/Nov/2025	16:00	17/Nov/2025	23:00	Auto reclose of charged ckt. is to be kept on non auto mode.	PLANNED	Requested	
569	RQ242978	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-1	C	Diversion work of NHAI-Paniyala to Barodameo NH	16/Nov/2025	09:00	30/Nov/2025	18:00		PLANNED	Requested	
570	RQ242979	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-2	C	Diversion work of NHAI-Paniyala to Barodameo NH	16/Nov/2025	09:00	30/Nov/2025	18:00		PLANNED	Requested	
571	RQ242807	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	To attend Shutdown nature defects	16/Nov/2025	08:00	18/Nov/2025	18:00	Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Requested	
572	RQ242853	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSJ)-KHETRI (PKTSL) (PBTSJ) CKT-4	D	For scheme checking work	16/Nov/2025	08:00	16/Nov/2025	18:00		PLANNED	Requested	
573	RQ243842	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR-MOGA (PG) CKT-2	D	For AMP and Hotspot attending work in Line BAY	15/Nov/2025	10:00	15/Nov/2025	17:00		PLANNED	Requested	

574	RQ243798	OCC_236	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR- NEWWANPOH (PG) (PG) CKT-4	D	Rectification of S/D based defects of the line	15/Nov/2025	09:00	15/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
575	RQ242778	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-1	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	15/Nov/2025	08:00	15/Nov/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
576	RQ243019	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV MERTA- RATANGARH (RS) CKT-1	D	For overhead crossing of 400KV S/C Ratangarh- Merta TL by under construction 765KV Bhadia-III Sikar-II TL	15/Nov/2025	08:00	17/Nov/2025	18:00		PLANNED	Requested	
577	RQ242812	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV RAPS_D(NP)- JAIPUR SOUTH(PG) (PG) CKT-1	C	Airport diversion for temporary arrangement	15/Nov/2025	08:00	24/Nov/2025	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	PLANNED	Requested	
578	RQ242813	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV RAPS_D(NP)- KOTA(PG) (PG) CKT-2	C	Airport diversion for temporary arrangement	15/Nov/2025	08:00	24/Nov/2025	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	PLANNED	Requested	
579	RQ243841	OCC_236	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR- MOGA (PG) CKT-1	D	For AMP and Hotspot attending work in Line BAY	14/Nov/2025	10:00	14/Nov/2025	17:00		PLANNED	Requested	
580	RQ243805	OCC_236	cpcc2_sd	AC TRANSMISSION L	400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-2	D	For rectification of Shutdown nature Defects	14/Nov/2025	09:00	14/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
581	RQ242735	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV RAPS_C(NP)- CHITTORGARH(RS) (PG) CKT-1	D	For attending S/D nature defects	14/Nov/2025	09:00	14/Nov/2025	18:00	Non Auto of 400 KV Jaipur C-Kankrolli(PG) CKT-2	PLANNED	Requested	
582	RQ242755	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BAHADURGARH(PG)- KABULPUR(HV) (PG) CKT-1	D	AMP work	14/Nov/2025	08:00	14/Nov/2025	18:00	AMP Work	PLANNED	Requested	
583	RQ242777	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BASSI-SIKAR (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	14/Nov/2025	08:00	14/Nov/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
584	RQ242790	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV JHATIKARA(PG)- MUNDKA(DV) (PG) CKT-2	C	Isolator retrofitment work	14/Nov/2025	08:00	16/Nov/2025	18:30	Isolator retrofitment work	PLANNED	Requested	
585	RQ242668	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	For attending S/D nature defects	14/Nov/2025	08:00	15/Nov/2025	18:00	Non Auto of 400 KV Jaipur South - Bassi Ckt-1	PLANNED	Requested	
586	RQ242746	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV MANDOLA(PG)- MAHARANIBAGH(PG) (DTL) CKT-2	C	CVT replacement work	14/Nov/2025	08:00	15/Nov/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
587	RQ242632	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-2	D	Porcelain Insulator Cleaning & shutdown maintenance work	13/Nov/2025	09:00	14/Nov/2025	18:00		PLANNED	Requested	
588	RQ243803	OCC_236	cpcc2_sd	AC TRANSMISSION L	400 KV LUDHIANA- MALERKOTLA (PG) CKT-1	D	For rectification of Shutdown nature Defects	13/Nov/2025	09:00	13/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
589	RQ243735	OCC_236	cpcc2_sd	AC TRANSMISSION L	400 KV NAKODAR(PSG)- MOGA(PG) (PS) CKT- 1	D	For AMP and Hotspot attending work in Line BAY	13/Nov/2025	09:00	13/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
590	RQ242727	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWANI(PG)- BHIWANI(BB) (PG) 400 KV KANKROLLI- ZERDA (PG) CKT-2	C	FOR ISOLATOR RETROFITMENT OF MAIN, TIE & LINE BAY AT BHIWANI(BBMB) IN ADD CAP	13/Nov/2025	09:00	21/Nov/2025	18:00	Other Ckt (400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1) Jon same Tower at bhiwani BBMB shall be in NON auto mode	PLANNED	Requested	
591	RQ242940	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KANKROLLI- ZERDA (PG) CKT-2	D	Insulator replacement work	13/Nov/2025	08:00	15/Nov/2025	20:00	Non auto of other charge ckt is required	PLANNED	Requested	
592	RQ242723	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV SHREE CEMENT(SCL)- MERTA(RS) (PG) CKT- 1	D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP28-AP29	13/Nov/2025	08:00	15/Nov/2025	18:00	Overhead Stringing work to be done at Existing 400 KV D/c line, Shutdown period in day time required as safety measures	PLANNED	Requested	
593	RQ242952	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KHETRI (PKTSL)- BHIWADI(PG) (PBTSL) CKT-2	D	Defect rectification work	13/Nov/2025	08:00	13/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
594	RQ242682	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BALLABHGARH(PG)- TUGHLAKABAD(PG) (DTL) CKT-2	D	For attending S/D nature defects	13/Nov/2025	08:00	15/Nov/2025	18:00	Non-auto required : Other parallel circuit400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Requested	
595	RQ242879	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-2	D	LINE EQUIPMENT AMP WORK	13/Nov/2025	08:00	13/Nov/2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Requested	
596	RQ242845	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV CHITTORGARH(PG)- NEEMUCH(MP) (PNTSL) CKT-2	D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	13/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	
597	RQ242806	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KOTA(PG)- MERTA(RS) (PG) CKT- 1	D	To attend Shutdown nature defects	13/Nov/2025	08:00	15/Nov/2025	18:00	Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	PLANNED	Requested	
598	RQ242722	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KOTA(PG)- MERTA(RS) (PG) CKT- 1	D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP28-AP29	13/Nov/2025	08:00	15/Nov/2025	18:00	Overhead Stringing work to be done at Existing 400 KV D/c line, Shutdown period in day time required as safety measures	PLANNED	Requested	
599	RQ242667	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	For attending S/D nature defects	13/Nov/2025	08:00	13/Nov/2025	18:00	Non Auto of 400 KV Jaipur South - RAPPD Ckt	PLANNED	Requested	
600	RQ242776	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BASSI-SIKAR (PG) CKT-1	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	13/Nov/2025	08:00	13/Nov/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
601	RQ242683	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BAMNOLI(DV)- TUGHLAKABAD(PG) (DTL) CKT-1	D	For attending S/D nature defects	13/Nov/2025	08:00	15/Nov/2025	18:00	Non-auto required : Other parallel circuit400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Requested	
602	RQ242649	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT- 4	D	for Amp works	12/Nov/2025	17:00	15/Nov/2025	23:00		PLANNED	Requested	
603	RQ243804	OCC_236	cpcc2_sd	AC TRANSMISSION L	400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-1	D	For rectification of Shutdown nature Defects	12/Nov/2025	09:00	12/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	

604	RQ242757	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWANI- JIND (PG) CKT-1		D	For Relay testing work	12/Nov/2025	09:00	12/Nov/2025	18:00	For relay testing work	PLANNED	Requested	
605	RQ242734	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV CHITTORGARH(RS)- CHITTORGARH(PG) (PG) CKT-2		D	For attending S/D nature defects	12/Nov/2025	09:00	12/Nov/2025	18:00	Non Auto of 400 KV Chittoragarh(RS)- Chittoragarh(PG) Ckt-1	PLANNED	Requested	
606	RQ243004	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BAWANA(DV)- MAHARANIBAGH(PG) (DTL) CKT-2		C	For Removing Jumper at Tapping Point	12/Nov/2025	08:00	25/Nov/2025	19:00	Lilo Point	PLANNED	Requested	
607	RQ242951	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KHETRI (PKTSL) BHIWADI(PG) (PBTSL) CKT-1		D	Defect rectification work	12/Nov/2025	08:00	12/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
608	RQ243005	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV MANDOLA(PG)- MAHARANIBAGH(PG) (DTL) CKT-1		C	For Removing Jumper at Tapping Point	12/Nov/2025	08:00	25/Nov/2025	19:00	Lilo Point	PLANNED	Requested	
609	RQ242745	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV MANDOLA(PG)- MAHARANIBAGH(PG) (DTL) CKT-1		C	CVT replacement work	12/Nov/2025	08:00	13/Nov/2025	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
610	RQ242844	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV CHITTORGARH(PG)- NEEMUCH(MP) (PNTSL) CKT-1		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	12/Nov/2025	08:00	12/Nov/2025	18:00		PLANNED	Requested	
611	RQ243003	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BAWANA(DV)- MAHARANIBAGH(PG) (DTL) CKT-1		C	For Removing Jumper at Tapping Point	12/Nov/2025	08:00	25/Nov/2025	19:00	Lilo Point	PLANNED	Requested	
612	RQ242775	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV SIKAR(PG)- BABA(RS) (NRSS36) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	12/Nov/2025	08:00	12/Nov/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
613	RQ242919	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KOTA(PG)- MERTA(RS) (PG) CKT- 1		D	for end to end PLCC checking	12/Nov/2025	08:00	12/Nov/2025	18:00	for end to end PLCC checking	PLANNED	Requested	
614	RQ242878	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-1		D	LINE EQUIPMENT AMP WORK	12/Nov/2025	08:00	12/Nov/2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Requested	
615	RQ243006	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV MANDOLA(PG)- MAHARANIBAGH(PG) (DTL) CKT-2		C	For Removing Jumper at Tapping Point	12/Nov/2025	08:00	25/Nov/2025	19:00	Lilo Point	PLANNED	Requested	
616	RQ242754	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BAWANA CCGTB(DTL)- BAHADURGARH(PG) (PG) CKT-1		D	AMP work	12/Nov/2025	08:00	12/Nov/2025	18:00	AMP Work	PLANNED	Requested	
617	RQ242637	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV MANDOLA(PG)- MAHARANIBAGH(PG) (DTL) CKT-1		C	for removal of LILO of Mandola- Bawana TL and connecting at Narela GIS SS	11/Nov/2025	09:00	13/Nov/2025	18:00		PLANNED	Requested	
618	RQ242636	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BAWANA(DV)- MAHARANIBAGH(PG) (DTL) CKT-1		C	for removal of LILO of Mandola- Bawana TL and connecting at Narela GIS SS	11/Nov/2025	09:00	13/Nov/2025	18:00		PLANNED	Requested	
619	RQ242631	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-1		D	Porcelain Insulator Cleaning & shutdown maintenance work	11/Nov/2025	09:00	12/Nov/2025	18:00		PLANNED	Requested	
620	RQ242756	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV JIND(PG)- KIRORI(HV) (HVPNL) CKT-1		D	For Relay testing work	11/Nov/2025	09:00	11/Nov/2025	18:00	For relay testing work	PLANNED	Requested	
621	RQ243706	OCC_236	cpcc2_sd	AC TRANSMISSION L	400 KV AMARGARH(NRSS XXX)-SAMBHA(PG) (NRSS XXX) CKT-2		D	AMP of Line Equipment & Line Reactor	11/Nov/2025	09:00	11/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
622	RQ242660	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV CHITTORGARH(RS)- KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	11/Nov/2025	08:00	11/Nov/2025	18:00	Non Auto of 400 KV RAPP-Kankrol Ckt	PLANNED	Requested	
623	RQ242811	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	To attend Shutdown nature defects	11/Nov/2025	08:00	12/Nov/2025	18:00	Non auto for 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Requested	
624	RQ242666	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV RAPS_D(NP)- JAIPUR SOUTH(PG) (PG) CKT-1		D	For pilot insulator installation work	11/Nov/2025	08:00	12/Nov/2025	18:00	Non Auto of 400 KV Jaipur South - Kota Ckt	PLANNED	Requested	
625	RQ242843	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV CHITTORGARH(RS)- CHITTORGARH(PG) (PG) CKT-2		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	11/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
626	RQ242774	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA- SIKAR (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	11/Nov/2025	08:00	11/Nov/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
627	RQ243014	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)- SIVN_GEL_SL_BKN2 (SIVNGEL_BKN2) CKT- 1		D	for AMP works and construction works	10/Nov/2025	17:00	19/Nov/2025	23:00	after soler generation completion	PLANNED	Requested	
628	RQ242648	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT- 3		D	for Amp works	10/Nov/2025	17:00	13/Nov/2025	23:00		PLANNED	Requested	
629	RQ242733	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV CHITTORGARH(RS)- CHITTORGARH(PG) (PG) CKT-1		D	For attending S/D nature defects	10/Nov/2025	09:00	10/Nov/2025	18:00	Non Auto of 400 KV Chittoragarh(RS)- Chittoragarh(PG) Ckt-2	PLANNED	Requested	
630	RQ242939	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KANKROLI- ZERDA (PG) CKT-1		D	Insulator replacement work	10/Nov/2025	08:00	12/Nov/2025	20:00	Non auto of other charge ckt is required	PLANNED	Requested	
631	RQ242680	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BALLABHAGARH(PG)- TUGHLAKABAD(PG) (DTL) CKT-1		D	For attending S/D nature defects	10/Nov/2025	08:00	12/Nov/2025	18:00	Non-auto required : Other parallel circuit400 KV BALLABHAGARH(PG)- TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Requested	
632	RQ243832	OCC_236	cpcc2_sd	AC TRANSMISSION L	400 KV AMRITSAR- PARBATI POOLING BANALA (PG) CKT-1		D	Non Auto mode during work at 400kv JALANDHAR - HAMIRPUR Line	10/Nov/2025	08:00	10/Nov/2025	18:00		PLANNED	Requested	
633	RQ242744	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV HAPUR(UP)- MURADNAGAR_1(UP) (PG) CKT-1		C	CT replacement work	10/Nov/2025	08:00	11/Nov/2025	18:00	Line CT replacement work at DTL Bawana SS	PLANNED	Requested	
634	RQ242842	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV CHITTORGARH(RS)- CHITTORGARH(PG) (PG) CKT-1		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	10/Nov/2025	08:00	10/Nov/2025	18:00		PLANNED	Requested	

635	RQ242720	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP25-AP26	10/Nov/2025	08:00	12/Nov/2025	18:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Requested	
636	RQ242681	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	D	For attending S/D nature defects	10/Nov/2025	08:00	12/Nov/2025	18:00	Non-auto required : Other parallel circuit400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Requested	
637	RQ243831	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	D	Non Auto mode during work at 400kv JALANDHAR - HAMIRPUR Line	10/Nov/2025	08:00	10/Nov/2025	18:00		PLANNED	Requested	
638	RQ242659	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	10/Nov/2025	08:00	10/Nov/2025	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Requested	
639	RQ242885	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)	C	Replacement of Damaged Conductor in Span 207 - 208	10/Nov/2025	08:00	11/Nov/2025	20:00	Non-auto Mode of 400 KV Bawalpur - Bhiwani T/L Ckt - 1, 400 KV Bhiwani (PG) - Bhiwani (BBMB) T/L Ckt-1	PLANNED	Requested	
640	RQ242721	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	Overhead crossing work of U/c 765 KV Beawar-Dausa TL01 Pkg line at loc AP25-AP26	10/Nov/2025	08:00	12/Nov/2025	18:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Requested	
641	RQ242791	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	C	Isolator retrofitment work	10/Nov/2025	08:00	12/Nov/2025	18:00	Isolator retrofitment work	PLANNED	Requested	
642	RQ243794	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	D	NON - AUTO MODE for OPGW replacement work at Ckt-II of Salal Kishanpur link	09/Nov/2025	09:00	09/Nov/2025	17:00	Under Construction head. Kindly Approve.	PLANNED	Requested	
643	RQ243793	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	D	Shutdown for damaged OPGW replacement work in 5 span	09/Nov/2025	09:00	09/Nov/2025	17:00	Under Construction head. Kindly Approve.	PLANNED	Requested	
644	RQ243823	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2	D	A/R Non Auto Required during shutdown PATIALA- NALAGARH LINE-2	09/Nov/2025	09:00	09/Nov/2025	18:00		PLANNED	Requested	
645	RQ243705	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV AMARGARH(NRSS XXXX)-SAMBA(PG) (NRSS XXXX) CKT-1	D	AMP of Line Equipment & Line Reactor	09/Nov/2025	09:00	09/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
646	RQ243822	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV NALLAGARH-PATIALA (PG) CKT-1	D	A/R Non Auto Required during shutdown of PATIALA- NALAGARH LINE-2	09/Nov/2025	09:00	09/Nov/2025	18:00		PLANNED	Requested	
647	RQ242810	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	To attend shutdown nature defects	09/Nov/2025	08:00	10/Nov/2025	18:00	Non auto for 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Requested	
648	RQ242980	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-1	D	Non Auto-Mode for attending non shutdown nature defects	08/Nov/2025	09:00	16/Nov/2025	18:00	NON AUTO MODE	PLANNED	Requested	
649	RQ242981	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-2	D	Non Auto-Mode for attending non shutdown nature defects	08/Nov/2025	09:00	16/Nov/2025	18:00	NON AUTO MODE	PLANNED	Requested	
650	RQ242893	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BHIWADI-GURGAON (PG) CKT-1	D	LINE EQUIPMENT AMP WORK	08/Nov/2025	08:00	11/Nov/2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Requested	
651	RQ242686	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV KANPUR-BALLABHAGHARH (PG) CKT-3	D	For attending S/D nature defects	08/Nov/2025	08:00	08/Nov/2025	18:00	Non-auto required : Other parallel circuit 400 KV KANPUR-BALLABHAGHARH (PG) CKT-2	PLANNED	Requested	
652	RQ243699	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	D	AMP works	07/Nov/2025	09:00	07/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
653	RQ242743	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	C	CVT replacement work	07/Nov/2025	08:00	08/Nov/2025	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Requested	
654	RQ242832	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-1	C	Power Line crossing by 765 KV D/C Sikar li- Khetri TL under PSKTL	07/Nov/2025	08:00	09/Nov/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
655	RQ242884	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-2	C	Replacement of Damaged Conductor in Span 207 - 208	07/Nov/2025	08:00	08/Nov/2025	20:00	Non-auto Mode of 400 KV Bawana - Bhiwani T/L Ckt - 1	PLANNED	Requested	
656	RQ242948	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSJ)-KHETRI (PKTSL) (PBTSJ) CKT-4	D	Defect rectification work	07/Nov/2025	08:00	08/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
657	RQ243828	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	D	Rectification of shutdown nature defects	07/Nov/2025	08:00	07/Nov/2025	18:00		PLANNED	Requested	
658	RQ242833	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-2	C	Power Line crossing by 765 KV D/C Sikar li- Khetri TL under PSKTL	07/Nov/2025	08:00	09/Nov/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
659	RQ243829	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1	D	Non Auto mode during work at 400kv Kurukshetra - Nakodar Line	07/Nov/2025	08:00	07/Nov/2025	18:00		PLANNED	Requested	
660	RQ242954	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	D	Defect rectification work	07/Nov/2025	08:00	08/Nov/2025	18:00	Defect rectification work	PLANNED	Requested	
661	RQ242685	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV KANPUR-BALLABHAGHARH (PG) CKT-2	D	For attending S/D nature defects	07/Nov/2025	08:00	07/Nov/2025	18:00	Non-auto required : Other parallel circuit 400 KV KANPUR-BALLABHAGHARH (PG) CKT-3	PLANNED	Requested	
662	RQ242947	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSJ)-KHETRI (PKTSL) (PBTSJ) CKT-3	D	Defect rectification work	07/Nov/2025	08:00	08/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
663	RQ242958	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BHINMAL-ZERDA (PG) CKT-1	D	For SF6 Gas Quality Checks	06/Nov/2025	09:00	06/Nov/2025	18:00	For SF6 Gas Quality Checks	PLANNED	Requested	
664	RQ242959	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BHINMAL-KANKROLI (PG) CKT-1	D	For SF6 Gas Quality Checks	06/Nov/2025	09:00	06/Nov/2025	18:00	For SF6 Gas Quality Checks	PLANNED	Requested	
665	RQ243795	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	D	Rectification of S/D based defects of the line/	06/Nov/2025	09:00	06/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	

666	RQ242918	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	D	for A/R relay installation work	06/Nov/2025	08:00	06/Nov/2025	18:00	for A/R relay installation work	PLANNED	Requested	
667	RQ242873	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	D	For AMP of Line Bay	06/Nov/2025	08:00	06/Nov/2025	18:00	For AMP of Line Bay	PLANNED	Requested	
668	RQ242684	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	D	For attending S/D nature defects	06/Nov/2025	08:00	06/Nov/2025	18:00		PLANNED	Requested	
669	RQ242742	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	C	CVT replacement work	05/Nov/2025	08:00	06/Nov/2025	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Requested	
670	RQ242953	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	D	Defect rectification work	05/Nov/2025	08:00	06/Nov/2025	18:00	Defect rectification work	PLANNED	Requested	
671	RQ242946	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSU) (PBTSU) CKT-2	D	Defect rectification work	05/Nov/2025	08:00	06/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
672	RQ242945	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSU) (PBTSU) CKT-1	D	Defect rectification work	05/Nov/2025	08:00	06/Nov/2025	18:00	Non auto of other charge ckt is required	PLANNED	Requested	
673	RQ242789	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV MAINPURI-BALLABHAGARH (PG) CKT-2	D	For Fire wall construction.	05/Nov/2025	08:00	07/Nov/2025	22:00	For Fire wall construction.	PLANNED	Requested	
674	RQ242655	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KANKROLI-ZERDA (PG) CKT-1	C	Insulator replacement work	04/Nov/2025	08:00	14/Nov/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2	PLANNED	Requested	
675	RQ242887	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BAHADURGARH-SONIPAT (PG) CKT-2	D	Non-auto mode for OPGW Defect Rectification Works	04/Nov/2025	08:00	04/Nov/2025	18:00	Non-auto mode for OPGW Defect Rectification Works	PLANNED	Requested	
676	RQ242656	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV KANKROLI-ZERDA (PG) CKT-2	C	Insulator replacement work	04/Nov/2025	08:00	14/Nov/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Requested	
677	RQ242872	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1	D	For AMP of Line Bay	04/Nov/2025	08:00	04/Nov/2025	18:00	For AMP of Line Bay	PLANNED	Requested	
678	RQ242809	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	Replacement of suspective/defective insulator/ To attend shutdown nature defects	04/Nov/2025	08:00	08/Nov/2025	18:00	Non auto for 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	PLANNED	Requested	
679	RQ242998	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	D	For Relay Testing Work	04/Nov/2025	08:00	04/Nov/2025	18:00		PLANNED	Requested	
680	RQ242647	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSU) (PBTSU) CKT-2	D	for Amp works	03/Nov/2025	17:00	06/Nov/2025	23:00		PLANNED	Requested	
681	RQ242676	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSU)-BIKANER(PG) (PG) CKT-2	D	line bay AMP work	03/Nov/2025	15:00	03/Nov/2025	23:00		PLANNED	Requested	
682	RQ243826	OCC_236	cpcc2_sd	AC TRANSMISSION L	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	D	Rectification of shutdwn nature defects and installation of bird guard	03/Nov/2025	10:00	03/Nov/2025	18:00		PLANNED	Requested	
683	RQ242849	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BASSI-SIKAR (PG) CKT-2	D	For overhead crossing of 400KV Bassi-Sikar by under construction 765kv Bhadla-III Sikar-II TL	03/Nov/2025	08:00	05/Nov/2025	18:00		PLANNED	Requested	
684	RQ242741	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	C	CVT replacement work	03/Nov/2025	08:00	04/Nov/2025	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Requested	
685	RQ242829	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	D	For OPGW replacement works between TN-49 to TN-50	03/Nov/2025	08:00	04/Nov/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
686	RQ242828	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	D	For OPGW replacement works between TN-49 to TN-50	03/Nov/2025	08:00	04/Nov/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
687	RQ243827	OCC_236	cpcc2_sd	AC TRANSMISSION L	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	D	Non Auto mode during work at 400KV Chamera -Jalandhar Line CKT-1	03/Nov/2025	08:00	03/Nov/2025	18:00		PLANNED	Requested	
688	RQ242831	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV SIKAR(PG)-BABA(RS) (NRSS36) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	03/Nov/2025	08:00	05/Nov/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
689	RQ242848	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BASSI-SIKAR (PG) CKT-1	D	For overhead crossing of 400KV Bassi-Sikar by under construction 765kv Bhadla-III Sikar-II TL	03/Nov/2025	08:00	05/Nov/2025	18:00		PLANNED	Requested	
690	RQ242997	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWANI-JIND (PG) CKT-1	D	For Relay Testing Work	03/Nov/2025	08:00	03/Nov/2025	18:00		PLANNED	Requested	
691	RQ242830	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA-SIKAR (PG) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	03/Nov/2025	08:00	05/Nov/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
692	RQ242728	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWADI-HISSAR (PG) CKT-1	D	FOR LINE BAY AMP WORK AT HISAR END	02/Nov/2025	09:00	02/Nov/2025	18:00		PLANNED	Requested	
693	RQ243002	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2	D	For Hot line stringing of 400KV M/C Mahranibagh-Narela TL	02/Nov/2025	08:00	09/Nov/2025	19:00	8A/0 to 9/0	PLANNED	Requested	
694	RQ243001	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1	D	For Hot line stringing of 400KV M/C Mahranibagh-Narela TL	02/Nov/2025	08:00	09/Nov/2025	19:00	8A/0 to 9/0	PLANNED	Requested	
695	RQ242675	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSU)-BIKANER(PG) (PG) CKT-1	D	line bay AMP work	01/Nov/2025	15:00	01/Nov/2025	23:00		PLANNED	Requested	
696	RQ242726	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	C	FOR ISOLATOR RETROFITMENT OF MAIN, TIE & LINE BAY AT BHIWANI(BBMB) IN ADD CAP	01/Nov/2025	09:00	09/Nov/2025	18:00	Other Ckt(400 KV BHIWANI(PG)-BHIWANI(BB) (PG) on same Tower at bhiwani BBMB) shall be in NON auto mode	PLANNED	Requested	
697	RQ243825	OCC_236	cpcc2_sd	AC TRANSMISSION L	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	D	A/R Non Auto Required for OPEG works	01/Nov/2025	09:00	30/Nov/2025	18:00		PLANNED	Requested	
698	RQ243824	OCC_236	cpcc2_sd	AC TRANSMISSION L	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1	D	A/R Non Auto Required for OPEG works	01/Nov/2025	09:00	30/Nov/2025	18:00		PLANNED	Requested	
699	RQ242983	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA-MANESAR (PG) CKT-2	C	Diversion work of HORC (HRIDC) diversion work at TN9-10	01/Nov/2025	09:00	16/Nov/2025	18:00		PLANNED	Requested	
700	RQ242982	OCC_236	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA-MANESAR (PG) CKT-1	C	Diversion work of HORC (HRIDC) diversion work at TN9-10	01/Nov/2025	09:00	16/Nov/2025	18:00		PLANNED	Requested	

701	RQ242657	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI-ZERDA (PG) CKT-1	C	Conductor replacement work in between location no 491-492	01/Nov/2025	08:00	03/Nov/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2	PLANNED	Requested	
702	RQ242823	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2	D	For OPGW replacement works from TN-48 to TN-47 and TN-55 to TN-57	01/Nov/2025	08:00	02/Nov/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
703	RQ243781	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	C	SD required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II	01/Nov/2025	08:00	30/Nov/2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Requested	
704	RQ243782	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	D	AR in Non auto mode required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II	01/Nov/2025	08:00	30/Nov/2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Requested	
705	RQ242784	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	C	for jack Bus replacement	01/Nov/2025	08:00	04/Nov/2025	22:00	For jack Bus replacement	PLANNED	Requested	
706	RQ242846	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-1	D	NON AUTO MODE FOR PID TESTING	01/Nov/2025	08:00	30/Nov/2025	18:00	NON AUTO MODE FOR PID TESTING	PLANNED	Requested	
707	RQ242787	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-BALLABHGARH (PG) CKT-1	C	for jack Bus replacement	01/Nov/2025	08:00	04/Nov/2025	22:00	For jack Bus replacement	PLANNED	Requested	
708	RQ242814	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-BALLABHGARH (PG) CKT-1	D	For OPGW installation works under 'OPGW-01' Package	01/Nov/2025	08:00	30/Nov/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
709	RQ242658	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI-ZERDA (PG) CKT-2	C	Conductor replacement work in between location no 491-492	01/Nov/2025	08:00	03/Nov/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Requested	
710	RQ242821	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	For OPGW installation works under 'OPGW-02' Package	01/Nov/2025	08:00	30/Nov/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
711	RQ242818	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2	D	For OPGW installation works under 'OPGW-01' Package	01/Nov/2025	08:00	30/Nov/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
712	RQ242820	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	For OPGW installation works under 'OPGW-02' Package	01/Nov/2025	08:00	30/Nov/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
713	RQ242788	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	C	for jack Bus replacement	01/Nov/2025	08:00	04/Nov/2025	22:00	For jack Bus replacement	PLANNED	Requested	
714	RQ242785	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	C	for jack Bus replacement	01/Nov/2025	08:00	04/Nov/2025	22:15	For jack Bus replacement	PLANNED	Requested	
715	RQ242927	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV HEERAPURA-HINDAUN (RS) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Nov/2025	08:00	03/Nov/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
716	RQ242822	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1	D	For OPGW replacement works from TN-48 to TN-47 and TN-55 to TN-57	01/Nov/2025	08:00	02/Nov/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
717	RQ242819	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	For OPGW installation works under 'OPGW-02' Package	01/Nov/2025	08:00	30/Nov/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
718	RQ242786	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV BALLABHGARH-GURGAON (PG) CKT-1	C	for jack Bus replacement	01/Nov/2025	08:00	04/Nov/2025	22:00	For jack Bus replacement	PLANNED	Requested	
719	RQ242824	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01/Nov/2025	08:00	28/Nov/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
720	RQ242847	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-2	D	NON AUTO MODE FOR PID TESTING	01/Nov/2025	08:00	30/Nov/2025	18:00	NON AUTO MODE FOR PID TESTING	PLANNED	Requested	
721	RQ242925	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Nov/2025	08:00	03/Nov/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
722	RQ242926	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Nov/2025	08:00	03/Nov/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
723	RQ242817	OCC_236	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-1	D	For OPGW installation works under 'OPGW-01' Package	01/Nov/2025	08:00	30/Nov/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
724	RQ243783	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2025	07:00	30/Nov/2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Requested	
725	RQ243789	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV KURUKSHETRA-JIND (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works for 400kv Kurukshetra (PG)- Dhananshu(PSTCL) T/L. Required for safety precaution.	01/Nov/2025	07:00	30/Nov/2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Requested	
726	RQ243786	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2025	07:00	30/Nov/2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Requested	
727	RQ243790	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV KURUKSHETRA-JIND (PG) CKT-2	D	NON - AUTO MODE required for OPGW installation works for 400kv Kurukshetra (PG)- Dhananshu(PSTCL) T/L. Required for safety precaution.	01/Nov/2025	07:00	30/Nov/2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Requested	
728	RQ243785	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2025	07:00	30/Nov/2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Requested	
729	RQ243788	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2025	07:00	30/Nov/2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Requested	
730	RQ243787	OCC_236	cpcc2_sd	AC TRANSMISSION LI	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2025	07:00	30/Nov/2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Requested	

731	RQ243784	OCC_236	cpc2_sd	AC TRANSMISSION LI	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	UPPTCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Nov/2025	07:00	30/Nov/2025	18:00	Under Construction head. Kindly Approve.	PLANNED	Requested	
732	RQ242602	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-PTPS-II LINE FOR BY MAINTENANCE AND CT TAN DELTA TESTING	28/Nov/2025	10:00	29/Nov/2025	17:00		PLANNED	Requested	
733	RQ242399	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV JAUNPUR - OBRA_C_TPS (UP) CKT-1	UPPTCL	C	Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	27/Nov/2025	08:00	28/Nov/2025	18:00		PLANNED	Requested	
734	RQ243061	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	25/Nov/2025	10:00	25/Nov/2025	16:00		PLANNED	Requested	
735	RQ242398	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV JAUNPUR - OBRA_B (UP) CKT-1	UPPTCL	D	* Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	25/Nov/2025	08:00	26/Nov/2025	18:00		PLANNED	Requested	
736	RQ242402	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	shutdown required for routine maintenance work of sad line	25/Nov/2025	08:00	30/Nov/2025	17:00		PLANNED	Requested	
737	RQ242393	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	* S/D OF 400KV ORAI MAINPURI 2ND CKT FOR PREVENTIVE MAINTENANCE. SUPPLY WILL NOT BE DISTURBED AS ALL SUPPLY WILL BE FED FROM	22/Nov/2025	09:30	03/Dec/2025	17:30		PLANNED	Requested	
738	RQ242406	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	* Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	21/Nov/2025	08:00	23/Nov/2025	18:00		PLANNED	Requested	
739	RQ243062	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	20/Nov/2025	10:00	20/Nov/2025	16:00		PLANNED	Requested	
740	RQ242611	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	SHUTDOWN OF 400KV PANKI - REWA ROAD LINE FOR RLA TESTING OF 50 MVAR >X LINE REACTOR AND CT TAN DELTA TESTING	20/Nov/2025	10:00	20/Nov/2025	17:00		PLANNED	Requested	
741	RQ242623	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	C	Annual Maintenance and Testing work	19/Nov/2025	10:00	19/Nov/2025	17:00		PLANNED	Requested	
742	RQ243108	OCC_236	cpc3_sd	AC TRANSMISSION LI	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	19/Nov/2025	07:00	21/Nov/2025	19:00		PLANNED	Requested	
743	RQ242605	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR RLA TESTING OF 50 MVAR LINE REACTOR AND CT TAN DELTA TESTING	18/Nov/2025	10:00	19/Nov/2025	17:00		PLANNED	Requested	
744	RQ242404	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	18/Nov/2025	08:00	20/Nov/2025	18:00		PLANNED	Requested	
745	RQ242397	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* SHUTDOWN SHALL BE TAKEN FOR ROUTINE MAINTENANCE AND DISC CLEANING WORK.	17/Nov/2025	09:00	30/Nov/2025	18:00		PLANNED	Requested	
746	RQ242403	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* SHUTDOWN REQUIRED ROUTINE MAINTENANCE WORK OF SAD LINE	17/Nov/2025	08:00	23/Nov/2025	17:00		PLANNED	Requested	
747	RQ242430	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV HARDUAGANI-ALIGARH (UP) CKT-1	UPPTCL	D	for jumper tightening and insulator cleaning	15/Nov/2025	10:00	16/Nov/2025	18:00		PLANNED	Requested	
748	RQ242630	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* Shutdown is required for measuring of Timing and Contact Resistance of Circuit Breaker.	14/Nov/2025	10:00	14/Nov/2025	17:00		PLANNED	Requested	
749	RQ243026	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown is required for measuring of Timing and Contact Resistance of Circuit Breaker.	13/Nov/2025	10:00	13/Nov/2025	16:00		PLANNED	Requested	
750	RQ243228	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	Stringing activity of crossing span between AP 49 - AP 49A of 400 kv D/C Jalpura -Khurja Transmisison line of TP JKIPTL	13/Nov/2025	07:00	14/Nov/2025	19:00		PLANNED	Requested	
751	RQ243043	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* Shutdown is required for measuring of Timing and Contact Resistance of Circuit Breaker.	12/Nov/2025	10:00	12/Nov/2025	16:00		PLANNED	Requested	
752	RQ243249	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	Annual maintenance	12/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	
753	RQ242407	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	12/Nov/2025	08:00	16/Nov/2025	18:00		PLANNED	Requested	
754	RQ243042	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown is required for measuring of Timing and Contact Resistance of Circuit Breaker.	11/Nov/2025	10:00	11/Nov/2025	16:00		PLANNED	Requested	
755	RQ242435	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	for routine maintenance work	11/Nov/2025	09:00	15/Nov/2025	19:00		PLANNED	Requested	
756	RQ242392	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	* S/D OF 400KV ORAI MAINPURI 1ST CKT FOR PREVENTIVE MAINTENANCE. SUPPLY WILL NOT BE DISTURBED AS ALL LOAD WILL BE FED FROM 4	10/Nov/2025	09:30	20/Nov/2025	17:30		PLANNED	Requested	
757	RQ242429	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* planned shut down is being applied for jumper tightening,lopping chopping of trees branches,bird nest removing and other m	10/Nov/2025	09:00	11/Nov/2025	17:00		PLANNED	Requested	
758	RQ243109	OCC_236	cpc3_sd	AC TRANSMISSION LI	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	09/Nov/2025	07:00	12/Nov/2025	19:00		PLANNED	Requested	
759	RQ243354	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	Disc Insulator Cleaning by Line maintenance team.	08/Nov/2025	10:00	10/Nov/2025	17:00	No supply disturbance at 400 KV S/S Banda, Load shifted by 400 Kv Rewa- Road-Banda Ckt-1 during above s/d.	PLANNED	Requested	

760	RQ242405	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	08/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
761	RQ242380	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	SHUT DOWN OF 400 KV AZAMGARH-GORAKHPUR LINE FOR ROUTINE TESTING AND MAINTENANCE WORK.	07/Nov/2025	10:00	07/Nov/2025	18:00			PLANNED	Requested	
762	RQ242620	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* shutdown of 400kv panki- unnao line for protection testing bay maintenance.	07/Nov/2025	10:00	08/Nov/2025	17:00			PLANNED	Requested	
763	RQ243252	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Annual maintenance	07/Nov/2025	08:00	08/Nov/2025	18:00			PLANNED	Requested	
764	RQ242453	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV ALIGARH-SHAMLI (UP) CKT-1	UPPTCL	D	* For routine maintenance works of line such as jumper tightening, bird nest removal and lopping chopping of trees i	06/Nov/2025	10:00	08/Nov/2025	17:00			PLANNED	Requested	
765	RQ242379	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Polymer cleaning and other Maintenance Work	06/Nov/2025	09:00	10/Nov/2025	20:00			PLANNED	Requested	
766	RQ243223	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Stringing activity of crossing span between AP38A/O - AP39/O of 400 kv D/C Jalpura -Khurja Transmission line of TP JKIPTL	06/Nov/2025	07:00	07/Nov/2025	19:00			PLANNED	Requested	
767	RQ243224	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2	UPPTCL	D	Stringing activity of crossing span between AP38A/O - AP39/O of 400 kv D/C Jalpura -Khurja Transmission line of TP JKIPTL	06/Nov/2025	07:00	07/Nov/2025	19:00			PLANNED	Requested	
768	RQ243353	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	Disc Insulator Cleaning by Line maintenance team.	05/Nov/2025	10:00	07/Nov/2025	17:00	No supply disturbance as 400 KV S/S Banda Load shifted by 400 Kv Rewa- Road-Banda Ckt-II during above s/d.		PLANNED	Requested	
769	RQ242394	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	* SHUTDOWN SHALL BE TAKEN TO GET REPAIR/FABRICATION OF BEND TOWER PEAK AT TOWER LOCATION NO.55. PREVIOUSLY SHUTDOWN WAS APPR	04/Nov/2025	09:00	05/Nov/2025	18:00			PLANNED	Requested	
770	RQ242395	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	* SHUTDOWN SHALL BE TAKEN TO GET REPAIR/FABRICATION OF BEND TOWER PEAK AT TOWER LOCATION NO.55	04/Nov/2025	09:00	05/Nov/2025	18:00			PLANNED	Requested	
771	RQ242382	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	04/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
772	RQ242400	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV SHAMLI(UP)-KHURJA STTP (TH) (UP) CKT-1	UPPTCL	D	* For routine maintenance works of line such as jumper tightening, bird nest removal and lopping and chopping of trees in th	03/Nov/2025	10:00	05/Nov/2025	17:00			PLANNED	Requested	
773	RQ242603	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	C	* shut down of400kv panki-panki tps-1 line for protection testing bay maintenance.	03/Nov/2025	10:00	05/Nov/2025	17:00			PLANNED	Requested	
774	RQ243357	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-1	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE 400KV LINE WILL REMAIN UNDER SHUTDOWN	03/Nov/2025	10:00	07/Nov/2025	22:00	DURING THE SHUTDOWN PERIOD THE 400KV SEC-123 NOIDA WILL GET THE POWER FROM 400KV INDIRAPURAM WUPPTCL AND 400KV AHTAUR WUPPTCL SUBSTATIONS.		PLANNED	Requested	
775	RQ243432	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV AGRA-FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	C	For height raising work at national highway	03/Nov/2025	10:00	17/Nov/2025	17:00			PLANNED	Requested	
776	RQ243358	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-2	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE 400KV LINE WILL REMAIN UNDER SHUTDOWN	03/Nov/2025	10:00	07/Nov/2025	22:00	THIS LINE IS UNDER SHUTDOWN SINCE MARCH-2023 AND HENCE NOT FEEDING THE DESIRED TO 400KV SEC-123 NOIDA SUBSTATION.		PLANNED	Requested	
777	RQ243435	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV AGRA-FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	for routine maintenance work	03/Nov/2025	09:00	04/Nov/2025	19:00			PLANNED	Requested	
778	RQ242396	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	* SHUTDOWN SHALL BE TAKEN FOR ROUTINE MAINTENANCE AND DISC CLEANING WORK.	03/Nov/2025	09:00	16/Nov/2025	18:00			PLANNED	Requested	
779	RQ243190	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	jumper tightening, disc cleaning & maintenance work	03/Nov/2025	08:00	12/Nov/2025	16:00			PLANNED	Requested	
780	RQ243076	OCC_236	cpc3_sd	AC TRANSMISSION LI	400 KV SAMBHAL_PRSTL -BADAUNE (UP) CKT-1	UPPTCL	D	For Stringing work(Overhead Crossing) of 765 kv D/C Neemrana Bareilly Transmission line	03/Nov/2025	07:00	04/Nov/2025	19:00			PLANNED	Requested	
781	RQ243077	OCC_236	cpc3_sd	AC TRANSMISSION LI	400 KV SAMBHAL_PRSTL -BADAUNE (UP) CKT-2	UPPTCL	D	For Stringing work(Overhead Crossing) of 765 kv D/C Neemrana Bareilly Transmission line	03/Nov/2025	07:00	04/Nov/2025	19:00			PLANNED	Requested	
782	RQ243189	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For Preventive Maintenance works. N affected, maintained through 400KV Unnao Ckt-I	02/Nov/2025	10:00	02/Nov/2025	17:00			PLANNED	Requested	
783	RQ242401	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV HARDUAGANJ-SIKANDRABAD (UP) CKT-1	UPPTCL	D	for jumper tighting and insulator cleaning	01/Nov/2025	10:00	03/Nov/2025	18:00			PLANNED	Requested	
784	RQ243188	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	0 For Preventive Maintenance works. N affected, maintained through 400KV Unnao Ckt-II	01/Nov/2025	08:00	01/Nov/2025	17:00			PLANNED	Requested	
785	RQ243891	OCC_236	sldcps_sd	AC TRANSMISSION LI	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Nov/2025	08:00	28/Nov/2025	18:00			PLANNED	Requested	
786	RQ243889	OCC_236	sldcps_sd	AC TRANSMISSION LI	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 141 to 175.	27/Nov/2025	08:00	27/Nov/2025	18:00			PLANNED	Requested	
787	RQ243886	OCC_236	sldcps_sd	AC TRANSMISSION LI	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Jumper tightning and Insulator Cleaning	26/Nov/2025	08:00	28/Nov/2025	18:00			PLANNED	Requested	
788	RQ243885	OCC_236	sldcps_sd	AC TRANSMISSION LI	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Nov/2025	08:00	24/Nov/2025	18:00			PLANNED	Requested	

789	RQ243883	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21/Nov/2025	08:00	21/Nov/2025	18:00			PLANNED	Requested	
790	RQ243880	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 199 to 169.	18/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
791	RQ243879	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
792	RQ243877	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV TALWANDI SABOO(PSG)-DHURI(PG) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightining of dead end towers and tree trimming etc.	17/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
793	RQ243868	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-1	PSTCL	D	General maintenance	14/Nov/2025	08:00	14/Nov/2025	18:00			PLANNED	Requested	
794	RQ243872	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Nov/2025	08:00	14/Nov/2025	18:00			PLANNED	Requested	
795	RQ243992	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV TALWANDI SABOO(PSG)-DHURI(PG) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightining of dead end towers and tree trimming etc.	14/Nov/2025	08:00	14/Nov/2025	18:00			PLANNED	Requested	
796	RQ243866	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 236 to 200.	11/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
797	RQ243860	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	11/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
798	RQ243863	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
799	RQ243853	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV NAKODAR(PSG)-MAKHU(PG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
800	RQ243851	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-2	PSTCL	D	General maintenance	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
801	RQ243850	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	Jumper tightning and Insulator Cleaning	06/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
802	RQ243848	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	04/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
803	RQ243844	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV NAKODAR(PSG)-MAKHU(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03/Nov/2025	08:00	03/Nov/2025	18:00			PLANNED	Requested	
804	RQ243846	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Annual maintenance and Protection testing of line equipments. (Jumper Checking /Tightining nut-bolt of dead end towers.)	03/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
805	RQ243843	OCC_236	sldcps_sd	AC TRANSMISSION L	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	Jumper tightning and Insulator Cleaning	03/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
806	RQ243067	OCC_236	stuup_sd	AC TRANSMISSION L	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UP PTCL	D	PLC of 400 KV D/c (Quad moose) Tanda-Gonda T/L of SEUPPTCL	28/Nov/2025	08:00	29/Nov/2025	18:00			PLANNED	Requested	
807	RQ243069	OCC_236	stuup_sd	AC TRANSMISSION L	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UP PTCL	D	PLC of 400 KV D/c (Quad moose) Tanda-Gonda T/L of SEUPPTCL	28/Nov/2025	08:00	29/Nov/2025	18:00			PLANNED	Requested	
808	RQ243368	OCC_236	stuup_sd	AC TRANSMISSION L	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID,UP PTCL	D	Planned shutdown required for Bay Equipment Maintenance and Testing of 400KV Lucknow(PG) Bay at 400KV S/S Sarojini Nagar, Lucknow . During shutdown period supply not affected	22/Nov/2025	09:00	22/Nov/2025	18:00			PLANNED	Requested	
809	RQ243039	OCC_236	stuup_sd	AC TRANSMISSION L	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID,UP PTCL	C	* Shutdown is required for measuring Timing and Contact Resistance of Circuit Breaker.	19/Nov/2025	10:00	19/Nov/2025	17:00			PLANNED	Requested	
810	RQ243038	OCC_236	stuup_sd	AC TRANSMISSION L	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID,UP PTCL	C	* Shutdown is required for measuring Timing and Contact Resistance of Circuit Breaker.	18/Nov/2025	10:00	18/Nov/2025	17:00			PLANNED	Requested	
811	RQ243091	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWERGRID,UP PTCL	D	For Stringing work(Overhead Crossing) of 765 kv D/C Neemrana Bareilly Transmission line	18/Nov/2025	07:00	19/Nov/2025	19:00			PLANNED	Requested	
812	RQ243429	OCC_236	stuup_sd	AC TRANSMISSION L	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID,UP PTCL	D	Jumper Tightenning & other maintenance work	17/Nov/2025	10:00	18/Nov/2025	18:00			PLANNED	Requested	
813	RQ243210	OCC_236	stuup_sd	AC TRANSMISSION L	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UP PTCL	C	Routine testing and maintenance work	11/Nov/2025	10:00	11/Nov/2025	16:00			PLANNED	Requested	
814	RQ243248	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UP PTCL	D	AR off Permission for PID testing	08/Nov/2025	08:00	08/Nov/2025	18:00			PLANNED	Requested	
815	RQ243350	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWERGRID,UP PTCL	D	LBB RELAY RETROFITMENT WORK AT MORADABAD(UP) END.	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
816	RQ242505	OCC_236	sldcrs_sd	AC TRANSMISSION L	400 KV JAISALMER(RS)-CORNEIGHT PARKS PVT. LIMITED (CORNEIGHT PARKS PVT. LIMITED) CKT-1	CORNEIGHT PARKS PVT. LIMITED	C	Half yearly Maintenance and testing of equipments at 400 KV G55 Jsl-2 (Bhensara)	26/Nov/2025	17:00	27/Nov/2025	02:00			PLANNED	Requested	
817	RQ242345	OCC_236	sldcrs_sd	AC TRANSMISSION L	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	26/Nov/2025	08:00	28/Nov/2025	18:00			PLANNED	Requested	
818	RQ242349	OCC_236	sldcrs_sd	AC TRANSMISSION L	400 KV ANTA(RS)-KOTI(PG) (RS) CKT-1	RRVPNL	D	Yearly and Quarterly Maintenance work	25/Nov/2025	08:00	25/Nov/2025	18:00			PLANNED	Requested	

819	RQ242516	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Replacement work of damaged isolators.	25/Nov/2025	08:00	26/Nov/2025	18:00			PLANNED	Requested	
820	RQ242510	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	C	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	24/Nov/2025	17:00	25/Nov/2025	02:00			PLANNED	Requested	
821	RQ242351	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Yearly and Quarterly Maintenance work	24/Nov/2025	08:00	24/Nov/2025	18:00			PLANNED	Requested	
822	RQ242344	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	23/Nov/2025	08:00	25/Nov/2025	18:00			PLANNED	Requested	
823	RQ242515	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Replacement work of damaged isolators.	22/Nov/2025	08:00	23/Nov/2025	18:00			PLANNED	Requested	
824	RQ242509	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	C	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	21/Nov/2025	17:00	22/Nov/2025	02:00			PLANNED	Requested	
825	RQ242522	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	(Both end shutdown) for Quarterly Preventive Maintenance and testing work.	21/Nov/2025	08:00	21/Nov/2025	18:00			PLANNED	Requested	
826	RQ242508	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	C	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	20/Nov/2025	17:00	21/Nov/2025	02:00			PLANNED	Requested	
827	RQ242387	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Line Maintenance work at 400KV GSS, Bhadla	20/Nov/2025	16:00	21/Nov/2025	23:00			PLANNED	Requested	
828	RQ242388	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Line Maintenance work at 400KV GSS, Bhadla	20/Nov/2025	16:00	21/Nov/2025	23:00			PLANNED	Requested	
829	RQ242519	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of Bay equipments	20/Nov/2025	08:00	20/Nov/2025	18:00			PLANNED	Requested	
830	RQ242364	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Yearly and Quarterly Maintenance work	20/Nov/2025	08:00	20/Nov/2025	18:00			PLANNED	Requested	
831	RQ242507	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	C	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	19/Nov/2025	17:00	20/Nov/2025	02:00			PLANNED	Requested	
832	RQ242523	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	C	(Both end shutdown) Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. Alongwith line reactor at Jodhpur end (02 DAYS continue basis)	18/Nov/2025	08:00	19/Nov/2025	18:00			PLANNED	Requested	
833	RQ242513	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV RAIWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Alongwith line reactor at Jodhpur end for Quarterly Preventive Maintenance and testing work.	17/Nov/2025	08:00	17/Nov/2025	18:00			PLANNED	Requested	
834	RQ242567	OCC_236	sterlite_sd	AC TRANSMISSION L	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	For commencement of overhead Stringing of 765KV D/C Fatehgarh-III to Beawar T/L (F3BTL AP3 to AP4)	15/Nov/2025	09:00	24/Nov/2025	18:00	A/R OFF Required		PLANNED	Requested	
835	RQ242342	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	"SD Defects Rectification & Hardware Correction & Tightening Work"	15/Nov/2025	08:00	16/Nov/2025	18:00			PLANNED	Requested	
836	RQ242503	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	For Auto Recloser Testing By MPT&S Wing	15/Nov/2025	08:00	15/Nov/2025	18:00			PLANNED	Requested	
837	RQ242354	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	14/Nov/2025	08:00	14/Nov/2025	18:00			PLANNED	Requested	
838	RQ242511	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Shutdown is required at both end for For Auto Recloser Testing By MPT&S Wing	13/Nov/2025	08:00	13/Nov/2025	18:00			PLANNED	Requested	
839	RQ242343	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	"SD Defects Rectification & Hardware Correction & Tightening Work"	12/Nov/2025	08:00	13/Nov/2025	18:00			PLANNED	Requested	
840	RQ242353	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	10/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
841	RQ242512	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	For Auto Recloser Testing By MPT&S Wing	10/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
842	RQ242475	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	C	Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLIN/21.41) (Deposit work of NHAI-Supervision by RVPN)	10/Nov/2025	08:00	15/Nov/2025	18:00			PLANNED	Requested	
843	RQ242348	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	C	Annual maintenance for tightening of Bay equipments & Relay testing	10/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
844	RQ242346	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Annual Maintenance for tightening of Bay equipments	08/Nov/2025	08:00	08/Nov/2025	18:00			PLANNED	Requested	
845	RQ242389	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Maintenance work at both end	07/Nov/2025	16:00	07/Nov/2025	23:00			PLANNED	Requested	
846	RQ242390	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	06/Nov/2025	16:00	06/Nov/2025	23:00			PLANNED	Requested	
847	RQ242520	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Alongwith line reactor at Jodhpur end for Quarterly Preventive Maintenance and testing work.	06/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
848	RQ242504	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV RAIWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned maintenance	06/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
849	RQ242528	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of Bay equipments alongwith line reactor at Merta end	06/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
850	RQ242521	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV BARMER(RS)-RAIWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	05/Nov/2025	08:00	05/Nov/2025	18:00			PLANNED	Requested	
851	RQ242384	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024. and Half Yearly Maintenance work at 400KV GSS, Bhadla	03/Nov/2025	16:00	05/Nov/2025	23:00			PLANNED	Requested	
852	RQ242391	OCC_236	slcdcrs_sd	AC TRANSMISSION L	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024. and Half Yearly Maintenance work at 400KV GSS, Bhadla	03/Nov/2025	16:00	05/Nov/2025	23:00			PLANNED	Requested	

853	RQ242601	OCC_236	sterlite_sd	AC TRANSMISSION LI	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	For commencement of overhead Stringing of 765KV D/C Fatehgarh-III to Beawar T/L (F3BTL AP9 - AP10)	03/Nov/2025	09:00	12/Nov/2025	18:00	A/R OFF Required	PLANNED	Requested	
854	RQ242600	OCC_236	sterlite_sd	AC TRANSMISSION LI	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	For commencement of overhead Stringing of 765KV D/C Fatehgarh-III to Beawar T/L (F3BTL AP9 - AP10)	03/Nov/2025	09:00	12/Nov/2025	18:00	A/R OFF Required	PLANNED	Requested	
855	RQ242347	OCC_236	sldcrs_sd	AC TRANSMISSION LI	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	C	Annual maintenance for tightening of Bay equipments & Relay testing	03/Nov/2025	08:00	04/Nov/2025	18:00		PLANNED	Requested	
856	RQ242352	OCC_236	sldcrs_sd	AC TRANSMISSION LI	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	A/R Disable on (Non- auto reclosed mode)400KV Ajmer – Phagi Ckt-II Transmission Line for OPGW Replacement. The work is carried out by M/s Sterlite Interlinks Limited.	01/Nov/2025	08:00	30/Nov/2025	18:00		PLANNED	Requested	
857	RQ242448	OCC_236	sldcrs_sd	AC TRANSMISSION LI	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	AR disable (Non auto mode) permission required For OPGW Live Rectification Work by M/s. Sterlitefor	01/Nov/2025	08:00	05/Nov/2025	18:00		PLANNED	Requested	
858	RQ242506	OCC_236	sldcrs_sd	AC TRANSMISSION LI	400 KV JAISALMER(RS)-M/S RENEW HANS URIJA PVT LTD (RS) (RENEW HANS URIJA PVT LTD) CKT-1	RENEW HANS URIJA PVT LTD	C	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	25/Nov/2025	17:00	26/Nov/2025	02:00		PLANNED	Requested	
859	RQ243943	OCC_236	ntpcr_ssd	AC TRANSMISSION LI	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	C	Koldam-Banala line shutdown was required for main breaker (Bay-06) major OH works. These breakers were made in 2007. As per OEM recommendation s, breaker major OH need to be done. After having failure of two breakers, we planned for major overhaul of these Hitachi made breakers. Unit side breakers major OH was completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per Koldam Switchyard design, the line side main breakers are exactly below the main line conductors. The distance between the top of the breaker and line conductor is 8 m. While removing the breaker using hydra for major OH purpose, the distance between top of the hydra and main line conductor is less than 4 m and there is chance of induction	24/Nov/2025	08:00	01/Dec/2025	18:00		PLANNED	Requested	
860	RQ242446	OCC_236	bbmb_sd	AC TRANSMISSION LI	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID,BB MB	C	1. For replacement work of 400 kv Isolator No. 423 of Dehar Rajpura Line. 2. Yearly mtc pf switchyard equipment.	24/Nov/2025	08:00	29/Nov/2025	18:00		PLANNED	Requested	
861	RQ242445	OCC_236	bbmb_sd	AC TRANSMISSION LI	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRID,BB MB	C	1. For replacement work of 400 kv Isolator No. 410 & 411 of Dehar Panchkula Line. 2. Yearly mtc pf switchyard equipment.	03/Nov/2025	08:00	12/Nov/2025	18:00		PLANNED	Requested	
862	RQ243059	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV SULTANPUR(UP)-MOHANALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	22/Nov/2025	10:00	22/Nov/2025	16:00		PLANNED	Requested	
863	RQ243199	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV SULTANPUR(UP)-MOHANALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	D	jumper tightening disc cleaning/replacement & tree cutting work	17/Nov/2025	08:00	29/Nov/2025	17:00		PLANNED	Requested	
864	RQ243049	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV MOHANALGANJ (PGYTL)-UNNAO(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Shutdown is required for measuring Timing and Contact Resistance of Circuit Breaker.	10/Nov/2025	10:00	10/Nov/2025	16:00		PLANNED	Requested	
865	RQ243364	OCC_236	stuup_sd	AC TRANSMISSION LI	400 KV MOHANALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	D	Planned shutdown required for Bay Equipment Maintenance and Testing of 400KV Mohanalgang Bay at 400KV S/S Sarojini Nagar, Lucknow . During shutdown period supply not affected	10/Nov/2025	09:00	11/Nov/2025	18:00		PLANNED	Requested	
866	RQ242252	OCC_236	sldchr_sd	AC TRANSMISSION LI	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	21/Nov/2025	09:00	21/Nov/2025	18:00	400KV Bus-2 shutdown also required along with line	PLANNED	Requested	
867	RQ242249	OCC_236	sldchr_sd	AC TRANSMISSION LI	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	20/Nov/2025	09:00	20/Nov/2025	18:00	400KV Bus-2 shutdown also required along with line	PLANNED	Requested	
868	RQ242251	OCC_236	sldchr_sd	AC TRANSMISSION LI	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	19/Nov/2025	09:00	19/Nov/2025	18:00	400KV Bus-2 shutdown also required along with line	PLANNED	Requested	
869	RQ242250	OCC_236	sldchr_sd	AC TRANSMISSION LI	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	18/Nov/2025	09:00	18/Nov/2025	18:00	400KV Bus-2 shutdown also required along with line	PLANNED	Requested	
870	RQ242245	OCC_236	sldchr_sd	AC TRANSMISSION LI	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	14/Nov/2025	09:00	14/Nov/2025	18:00	400KV Bus-1 shutdown also required along with line	PLANNED	Requested	
871	RQ242261	OCC_236	sldchr_sd	AC TRANSMISSION LI	400 KV GURGAONI(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Pre-Winter Mtc. Of line	14/Nov/2025	09:00	14/Nov/2025	17:00		PLANNED	Requested	
872	RQ242260	OCC_236	sldchr_sd	AC TRANSMISSION LI	400 KV GURGAONI(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Pre-Winter Mtc. Of line	13/Nov/2025	09:00	13/Nov/2025	17:00		PLANNED	Requested	
873	RQ242242	OCC_236	sldchr_sd	AC TRANSMISSION LI	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	13/Nov/2025	09:00	13/Nov/2025	18:00	400KV Bus-1 shutdown also required along with line	PLANNED	Requested	
874	RQ242244	OCC_236	sldchr_sd	AC TRANSMISSION LI	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	12/Nov/2025	09:00	12/Nov/2025	18:00	400KV Bus-1 shutdown also required along with line	PLANNED	Requested	

875	RQ242264	OCC_236	sldchr_sd	AC TRANSMISSION L	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Pre-Winter Mtc. Of line	11/Nov/2025	09:00	11/Nov/2025	17:00		PLANNED	Requested	
876	RQ242243	OCC_236	sldchr_sd	AC TRANSMISSION L	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	11/Nov/2025	09:00	11/Nov/2025	18:00	400KV Bus-1 shutdown also required along with line	PLANNED	Requested	
877	RQ242598	OCC_236	jhajjar_sd	AC TRANSMISSION L	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	PM of line side bay elemtns	11/Nov/2025	08:00	11/Nov/2025	18:00	Daultabad Line-2 will be in service	PLANNED	Requested	
878	RQ242263	OCC_236	sldchr_sd	AC TRANSMISSION L	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Pre-Winter Mtc. Of line	07/Nov/2025	09:00	07/Nov/2025	17:00		PLANNED	Requested	
879	RQ242256	OCC_236	sldchr_sd	AC TRANSMISSION L	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For Pre-Winter Mtc. Of line	06/Nov/2025	09:00	06/Nov/2025	17:00		PLANNED	Requested	
880	RQ242255	OCC_236	sldchr_sd	AC TRANSMISSION L	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For Pre-Winter Mtc. Of line	04/Nov/2025	09:00	04/Nov/2025	17:00		PLANNED	Requested	
881	RQ242267	OCC_236	sldchr_sd	AC TRANSMISSION L	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	To attend observation Raised by DRIISHYA	04/Nov/2025	09:00	04/Nov/2025	17:00		PLANNED	Requested	
882	RQ242599	OCC_236	jhajjar_sd	AC TRANSMISSION L	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	PM of line side bay elements	01/Nov/2025	08:00	30/Nov/2025	18:00	Daultabad line-1 will be in service	PLANNED	Requested	
883	RQ242363	OCC_236	sldcrs_sd	AC TRANSMISSION L	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	SD Defects Rectification & Hardware Correction & Tightening Work	18/Nov/2025	08:00	21/Nov/2025	18:00		PLANNED	Requested	
884	RQ243207	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,PO WERGRID	D	To attend the SD Nature defects in the line. alongwith A/R Non-auto required for 400KV Bareilly (UPPTCL)-Bareilly-2 Line.	18/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
885	RQ243045	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	15/Nov/2025	07:00	16/Nov/2025	19:00		PLANNED	Requested	
886	RQ243044	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO WERGRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	15/Nov/2025	07:00	16/Nov/2025	19:00		PLANNED	Requested	
887	RQ243047	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRID	D	To attend the SD Nature defects in the Line. with A/R Non-auto of 400KV Bareilly-Meerut-1 Line.	06/Nov/2025	08:00	06/Nov/2025	18:00		PLANNED	Requested	
888	RQ243208	OCC_236	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK,PO WERGRID	D	To attend the SD Nature defects in the line. With AR Non-Auto required for 400KV Bareilly (UPPTCL)-Bareilly-1 line.	05/Nov/2025	08:00	05/Nov/2025	18:00		PLANNED	Requested	
889	RQ242341	OCC_236	sldcrs_sd	AC TRANSMISSION L	400 KV ANTA-SANGOD GSS (RS) CKT-1	RRVPNL,SANGO D. TSL RS	D	Yearly and Quarterly Maintenance work	18/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
890	RQ242474	OCC_236	sldcrs_sd	AC TRANSMISSION L	400 KV KALISINDH-SANGOD GSS (RS) CKT-1	RRVPNL,SANGO D. TSL RS	C	Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLIN/21.41) (Deposit work of NHAJ-Supervision by RVPN)	10/Nov/2025	08:00	15/Nov/2025	18:00		PLANNED	Requested	
891	RQ243074	OCC_236	stuup_sd	AC TRANSMISSION L	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-2	OCBTL	D	For Insulator replacement work	17/Nov/2025	09:30	28/Nov/2025	17:30		PLANNED	Requested	
892	RQ243073	OCC_236	stuup_sd	AC TRANSMISSION L	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	For Insulator replacement work	05/Nov/2025	09:30	19/Nov/2025	17:30		PLANNED	Requested	
893	RQ242436	OCC_236	karcham_sd	AC TRANSMISSION L	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL_HBPCL	D	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 42- 121.	17/Nov/2025	09:00	29/Nov/2025	18:00	KW-NJ-Ckt-1	PLANNED	Requested	
894	RQ242441	OCC_236	karcham_sd	AC TRANSMISSION L	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL_HBPCL	D	Auto Recloser OFF Both side from KW - NJ-II,due to annual maintenance of KW-NJ ckt-1	17/Nov/2025	09:00	29/Nov/2025	18:00	Auto Recloser OFF Both side from KW - NJ-II	PLANNED	Requested	
895	RQ242059	OCC_236	sldchp_sd	AC TRANSMISSION L	400 KV BASPA(IP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL_HBPCL	D	For replacement of Main & Check Energy meters, at Baspa -II Power House.	08/Nov/2025	10:00	08/Nov/2025	12:00	The shutdown will be carried out in such a way that one circuit will always be available for power evacuation and no disruption will take place in power evacuation	PLANNED	Requested	
896	RQ242058	OCC_236	sldchp_sd	AC TRANSMISSION L	400 KV BASPA(IP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL_HBPCL	D	For replacement of Main & Check Energy meters, at Baspa -II Power House	08/Nov/2025	08:00	08/Nov/2025	10:00	The shutdown will be carried out in such a way that one circuit will always be available for power evacuation and no disruption will take place in power evacuatio	PLANNED	Requested	
897	RQ242433	OCC_236	karcham_sd	AC TRANSMISSION L	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL_HBPCL	D	Annual Maintenance of KW-NJ ckt.- II("Auto Recloser OFF Both side from KW - NJ-Ckt.-1)	05/Nov/2025	09:00	15/Nov/2025	18:00	"Auto Recloser OFF Both side from KW - NJ-Ckt-1for Safety Purpose	PLANNED	Requested	
898	RQ242413	OCC_236	karcham_sd	AC TRANSMISSION L	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL_HBPCL	D	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 42- 121.	05/Nov/2025	09:00	15/Nov/2025	18:00	KW_NJ ckt-II	PLANNED	Requested	
899	RQ243089	OCC_236	sldcuk_sd	AC TRANSMISSION L	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	To replace insulator	14/Nov/2025	08:00	14/Nov/2025	17:00		PLANNED	Requested	
900	RQ243090	OCC_236	sldcuk_sd	AC TRANSMISSION L	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWERGRID,PT CUL	D	To replace insulator	13/Nov/2025	08:00	13/Nov/2025	17:00		PLANNED	Requested	
901	RQ243216	OCC_236	sldcdv_sd	AC TRANSMISSION L	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID,DT L	C	For replacement of gentry quad bersimss conductor at gantry structure at 400KV Bannaui substation..	11/Nov/2025	08:00	17/Nov/2025	17:00		PLANNED	Requested	

902	RQ243215	OCC_236	slcdcv_sd		AC TRANSMISSION LINE	400 KV BALLABGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID,DTL	C	For replacement of gentry quad bersimiss conductor at gantry structure at 400KV Barnnauli substation..	03/Nov/2025	08:00	09/Nov/2025	17:00			PLANNED	Requested	
903	RQ243912	OCC_236	slcdcps_sd		AC TRANSMISSION LINE	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Maintenance/Protection testing of Bays and related equipments	10/Nov/2025	08:00	12/Nov/2025	18:00			PLANNED	Requested	
904	RQ243942	OCC_236	ntpcos_sd		AC TRANSMISSION LINE	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	C	Koldam-Ludhiana-1 line shutdown was required for main breaker (Bay-12) major OH works. These breakers were made in 2007. As per OEM recommendation s, breaker major OH need to be done. After having failure of two breakers, we planned for major overhaul of these Hitachi made breakers. Unit side breakers major OH was completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per Koldam Switchyard design, the line side main breakers are exactly below the main line conductors. The distance between the top of the breaker and line conductor is 8 m. While removing the breaker using hydra for major OH purpose, the distance between top of the hydra and main line conductor is less than 4 m and there is chance of induction	06/Nov/2025	08:00	12/Nov/2025	18:00	Two line breakers Koldam-Nalgarh and koldam-Ropar breskers OH shutdwoan was given for 7 days in April & May 2025. These breakers OH was completed	PLANNED	Requested		
905	RQ243913	OCC_236	slcdcps_sd		AC TRANSMISSION LINE	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Maintenance/Protection testing of Bays and related equipments	06/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
906	RQ242597	OCC_236	jhajjar_sd		AC TRANSMISSION LINE	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Mundka Line-2	10/Nov/2025	08:00	10/Nov/2025	18:00	Line-1 will be in service	PLANNED	Requested		
907	RQ242596	OCC_236	jhajjar_sd		AC TRANSMISSION LINE	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Mundka Line-1	08/Nov/2025	08:00	08/Nov/2025	18:00	Line-2 will be in service	PLANNED	Requested		
908	RQ242595	OCC_236	jhajjar_sd		AC TRANSMISSION LINE	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Mundka Line-2	07/Nov/2025	08:00	07/Nov/2025	18:00	Line-1 will be in service	PLANNED	Requested		
909	RQ242594	OCC_236	jhajjar_sd		AC TRANSMISSION LINE	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Mundka Line-1	06/Nov/2025	08:00	06/Nov/2025	18:00	Line-2 will be in service	PLANNED	Requested		
910	RQ242593	OCC_236	jhajjar_sd		AC TRANSMISSION LINE	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Annual PM of Mundka Line-2	04/Nov/2025	08:00	04/Nov/2025	18:00	Line-1 will be in service	PLANNED	Requested		
911	RQ242592	OCC_236	jhajjar_sd		AC TRANSMISSION LINE	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Annual PM of Mundka Line-1	03/Nov/2025	08:00	03/Nov/2025	18:00	Line-2 will be in service	PLANNED	Requested		
912	RQ242359	OCC_236	slcdcrs_sd		AC TRANSMISSION LINE	400 KV NEEMRANA(PG)-BABA(RS) (NRSS36) CKT-1	POWERGRID,NR5536	D	Yearly maintenance and testing of equipments	06/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
913	RQ242371	OCC_236	slcdcrs_sd		AC TRANSMISSION LINE	400 KV SIKAR(PG)-BABA(RS) (NRSS36) CKT-1	POWERGRID,NR5536	D	Yearly maintenance and testing of equipments	04/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
914	RQ243051	OCC_236	cpcc3_sd		AC TRANSMISSION LINE 2	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2	PB_DAUSA_TL	D	FOR INSULATOR CLEANING WORK AND S/D DEFECT RECTIFICATION ALONGWITH A/R NON AUTO OF CKT-1	04/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
915	RQ243052	OCC_236	cpcc3_sd		AC TRANSMISSION LINE 1	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-1	PB_DAUSA_TL	D	FOR INSULATOR CLEANING WORK AND S/D DEFECT RECTIFICATION by Agra TLM alongwith a/r non auto of 400KV AGRA-JAIPUR SOUTH-2	03/Nov/2025	08:00	03/Nov/2025	18:00			PLANNED	Requested	
916	RQ242370	OCC_236	slcdcrs_sd		AC TRANSMISSION LINE	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Yearly maintenance and testing of equipments	03/Nov/2025	08:00	03/Nov/2025	18:00			PLANNED	Requested	
917	RQ242477	OCC_236	jhakri_sd		AC TRANSMISSION LINE	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (HPPTCL) CKT-1	POWERGRID,HPPTCL	D	Annual Planned Maintenance of GIS Line Bay & Testing of Switchard Equipments.	02/Nov/2025	09:00	05/Nov/2025	17:00	APM of GIS Bay NJ-Gumma Ckt.-1	PLANNED	Requested		
918	RQ243107	OCC_236	cpcc3_sd		AC TRANSMISSION LINE	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	01/Nov/2025	07:00	04/Nov/2025	19:00			PLANNED	Requested	
919	RQ243106	OCC_236	cpcc3_sd		AC TRANSMISSION LINE	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	01/Nov/2025	07:00	04/Nov/2025	19:00			PLANNED	Requested	
920	RQ243597	OCC_236	slcdcv_sd		BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	C	Normalization of Bus-II	29/Nov/2025	13:00	29/Nov/2025	16:00			PLANNED	Requested	
921	RQ243494	OCC_236	slcdcv_sd		BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	C	Normalization of Bus-II	29/Nov/2025	13:00	29/Nov/2025	16:00			PLANNED	Requested	
922	RQ243220	OCC_236	slcdcv_sd		BUS	400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For Capacitance and other testing of Bus-II CVT and other equipmentsas per PMS.	29/Nov/2025	07:00	29/Nov/2025	17:00			PLANNED	Requested	
923	RQ243493	OCC_236	slcdcv_sd		BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	C	Normalization of Bus-1	28/Nov/2025	09:00	28/Nov/2025	12:00			PLANNED	Requested	
924	RQ243219	OCC_236	slcdcv_sd		BUS	400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For Capacitance and other testing of Bus-I CVT and other equipmentsas per PMS.	28/Nov/2025	07:00	28/Nov/2025	17:00			PLANNED	Requested	
925	RQ243484	OCC_236	slcdcv_sd		BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	C	Normalization of Bus-II towards bay 403-424 & Part isolation of 400 kV Bus-I toward bay 406-422	21/Nov/2025	13:00	21/Nov/2025	17:00			PLANNED	Requested	
926	RQ243483	OCC_236	slcdcv_sd		BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	C	Normalization of Bus-I towards bay 401-426 & Part isolation of 400 kV Bus-I toward bay 407-420	21/Nov/2025	09:00	21/Nov/2025	13:00			PLANNED	Requested	
927	RQ243775	OCC_236	slcdcv_sd		BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	C	Replacement of 400KV Jack Bus R,Y,B Phase of bays	21/Nov/2025	09:00	29/Nov/2025	17:00			PLANNED	Requested	
928	RQ243479	OCC_236	slcdcv_sd		BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	C	Part isolation of 400 kV Bus-II toward bay 403-424	19/Nov/2025	09:00	19/Nov/2025	12:00			PLANNED	Requested	
929	RQ243478	OCC_236	slcdcv_sd		BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	C	Part isolation of 400 kV Bus-I toward bay 401-426	17/Nov/2025	09:00	17/Nov/2025	12:00			PLANNED	Requested	
930	RQ242209	OCC_236	slcdcps_sd		BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	28/Nov/2025	08:00	28/Nov/2025	18:00			PLANNED	Requested	

931	RQ242203	OCC_236	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(P5G)	PSPCL	D	Periodic Maintenance	24/Nov/2025	08:00	24/Nov/2025	18:00		PLANNED	Requested	
932	RQ242163	OCC_236	sldcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Replacement work of damaged isolators.	28/Nov/2025	08:00	29/Nov/2025	18:00		PLANNED	Requested	
933	RQ242153	OCC_236	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	C	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. (02 DAYS continue basis)	18/Nov/2025	08:00	19/Nov/2025	18:00		PLANNED	Requested	
934	RQ242160	OCC_236	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	15/Nov/2025	16:00	15/Nov/2025	23:00		PLANNED	Requested	
935	RQ242159	OCC_236	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	14/Nov/2025	16:00	14/Nov/2025	23:00		PLANNED	Requested	
936	RQ242161	OCC_236	sldcrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	D	For finding the reason of CVT fuse fail during every Bus shutdown	13/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	
937	RQ242162	OCC_236	sldcrs_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	RRVPNL	D	For finding the reason of CVT fuse fail during every Bus shutdown	12/Nov/2025	08:00	12/Nov/2025	18:00		PLANNED	Requested	
938	RQ242158	OCC_236	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	11/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
939	RQ242154	OCC_236	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	C	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. (02 DAYS continue basis)	10/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
940	RQ242157	OCC_236	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	10/Nov/2025	08:00	10/Nov/2025	18:00		PLANNED	Requested	
941	RQ242208	OCC_236	sldcps_sd	BUS	400KV BUS 2 AT MUXTSAR(P5)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28/Nov/2025	08:00	28/Nov/2025	18:00		PLANNED	Requested	
942	RQ242207	OCC_236	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(P5)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	27/Nov/2025	08:00	28/Nov/2025	18:00		PLANNED	Requested	
943	RQ242205	OCC_236	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	26/Nov/2025	08:00	26/Nov/2025	18:00		PLANNED	Requested	
944	RQ242206	OCC_236	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA(P5)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	26/Nov/2025	08:00	26/Nov/2025	18:00		PLANNED	Requested	
945	RQ242204	OCC_236	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA(P5)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	24/Nov/2025	08:00	24/Nov/2025	18:00		PLANNED	Requested	
946	RQ242202	OCC_236	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	19/Nov/2025	08:00	19/Nov/2025	18:00		PLANNED	Requested	
947	RQ242201	OCC_236	sldcps_sd	BUS	400KV BUS 1 AT DHURI(P5)	PSTCL	D	Annual Mtc	18/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
948	RQ242200	OCC_236	sldcps_sd	BUS	400KV BUS 1 AT MUXTSAR(P5)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	13/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	
949	RQ242199	OCC_236	sldcps_sd	BUS	400 KV DHANANSU(P5) - BUS 2	PSTCL	D	Nut bolt tightning of clamp and connectors	06/Nov/2025	08:00	06/Nov/2025	18:00		PLANNED	Requested	
950	RQ242210	OCC_236	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Maintenace/Protection testing of Bays and related equipments	04/Nov/2025	08:00	04/Nov/2025	18:00		PLANNED	Requested	
951	RQ243146	OCC_236	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)		D	AMP and Hotspot attending work of 400 kv Bus-2	27/Nov/2025	08:00	28/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
952	RQ243373	OCC_236	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	LBB TESTING OF 410 BAY	25/Nov/2025	09:00	25/Nov/2025	18:00		PLANNED	Requested	
953	RQ243372	OCC_236	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	For Construction of 416 Main Bay at Kankrol Substation	24/Nov/2025	09:00	24/Nov/2025	18:00		PLANNED	Requested	
954	RQ243145	OCC_236	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)		D	AMP and Hotspot attending work of 400 kv Bus-1	24/Nov/2025	08:00	25/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
955	RQ243379	OCC_236	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1		D	For AMP and For Bay Extension works	23/Nov/2025	17:00	27/Nov/2025	23:00		PLANNED	Requested	
956	RQ243410	OCC_236	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2		D	AMP Work & COE/Technical IOM Compliances	18/Nov/2025	16:00	18/Nov/2025	23:59		PLANNED	Requested	
957	RQ243409	OCC_236	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	AMP Work & COE/Technical IOM Compliances	17/Nov/2025	16:00	17/Nov/2025	23:59		PLANNED	Requested	
958	RQ243388	OCC_236	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	17/Nov/2025	16:00	18/Nov/2025	23:00		PLANNED	Requested	
959	RQ243397	OCC_236	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	AMP work	17/Nov/2025	09:00	17/Nov/2025	18:00		PLANNED	Requested	
960	RQ243132	OCC_236	cpcc2_sd	BUS	400KV BUS 2 AT PARBATI POOLING BANALA(PG)		D	Bus Bar testing	16/Nov/2025	08:00	16/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
961	RQ243387	OCC_236	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	15/Nov/2025	16:00	16/Nov/2025	23:00		PLANNED	Requested	
962	RQ243396	OCC_236	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		C	ISOLATOR RETROFITMENT OF BUS-2 AT BHIWANI(BBMB) IN ADD CAP	15/Nov/2025	09:00	30/Nov/2025	18:00		PLANNED	Requested	
963	RQ243131	OCC_236	cpcc2_sd	BUS	400KV BUS 1 AT PARBATI POOLING BANALA(PG)		D	Bus Bar testing	15/Nov/2025	08:00	15/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
964	RQ243143	OCC_236	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)		C	Shutdown required for testing of 400 KV Busbar protection after retrofitting of relays.	14/Nov/2025	09:00	23/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
965	RQ243400	OCC_236	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	For AMP work	14/Nov/2025	08:00	14/Nov/2025	18:00		PLANNED	Requested	
966	RQ243386	OCC_236	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	13/Nov/2025	16:00	14/Nov/2025	23:00		PLANNED	Requested	
967	RQ243144	OCC_236	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)		D	for AMP work	13/Nov/2025	09:00	13/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
968	RQ243385	OCC_236	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	11/Nov/2025	16:00	12/Nov/2025	23:00		PLANNED	Requested	
969	RQ243406	OCC_236	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work and LBB wiring modification	10/Nov/2025	09:00	12/Nov/2025	18:00		PLANNED	Requested	
970	RQ243380	OCC_236	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2		D	For AMP and For Bay Extension works	08/Nov/2025	17:00	12/Nov/2025	23:00		PLANNED	Requested	
971	RQ243405	OCC_236	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work and LBB wiring modification	07/Nov/2025	09:00	09/Nov/2025	18:00		PLANNED	Requested	
972	RQ243423	OCC_236	cpcc1_sd	BUS	400 KV SIKAR_2(PSTL) - BUS 2		D	For AMP work	06/Nov/2025	16:00	06/Nov/2025	23:59		PLANNED	Requested	
973	RQ243128	OCC_236	cpcc2_sd	BUS	400KV BUS 2 AT LUDHIANA(PG)		D	AMP works	06/Nov/2025	08:00	07/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
974	RQ243422	OCC_236	cpcc1_sd	BUS	400 KV SIKAR_2(PSTL) - BUS 1		D	For AMP work	05/Nov/2025	16:00	05/Nov/2025	23:59		PLANNED	Requested	
975	RQ243407	OCC_236	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 3		C	To attend Leakage issue in WL2.Q Bus Section Breaker	05/Nov/2025	09:00	07/Nov/2025	18:00		PLANNED	Requested	
976	RQ243408	OCC_236	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 4		D	AMP of WL1.Q Bus Section Breaker and associated Switchgears	05/Nov/2025	09:00	07/Nov/2025	18:00		PLANNED	Requested	
977	RQ243142	OCC_236	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)		C	Shutdown required for testing of 400 KV Busbar protection after retrofitting of relays.	03/Nov/2025	09:00	12/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	

978	RQ243127	OCC_236	cpec2_sd	BUS	400KV BUS 1 AT LUDHIANA(PG)		D	AMP works	03/Nov/2025	08:00	04/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
979	RQ243137	OCC_236	cpec2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)		D	for Amp works	01/Nov/2025	09:30	01/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
980	RQ243395	OCC_236	cpec1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		C	ISOLATOR RETROFITMENT OF BUS-1 AT BHIWANI(BBMB) IN ADD CAP	01/Nov/2025	09:00	14/Nov/2025	18:00		PLANNED	Requested	
981	RQ243398	OCC_236	cpec1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)		C	for jack Bus replacement	01/Nov/2025	08:00	04/Nov/2025	22:00		PLANNED	Requested	
982	RQ242557	OCC_236	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Yearly mtc	27/Nov/2025	08:00	27/Nov/2025	18:00		PLANNED	Requested	
983	RQ242549	OCC_236	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Half Yearly mtc	06/Nov/2025	08:00	06/Nov/2025	18:00		PLANNED	Requested	
984	RQ243975	OCC_236	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc.	04/Nov/2025	08:00	04/Nov/2025	18:00		PLANNED	Requested	
985	RQ243504	OCC_236	stuup_sd	BUS	400KV BUS 2 AT ANPARA(UP)	UPPTCL	C	Checking CVT ckt	21/Nov/2025	08:00	21/Nov/2025	18:00		PLANNED	Requested	
986	RQ243513	OCC_236	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work No supply affected, maintained through Bus-I.	19/Nov/2025	08:00	19/Nov/2025	17:00		PLANNED	Requested	
987	RQ243520	OCC_236	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	18/Nov/2025	10:00	18/Nov/2025	16:00		PLANNED	Requested	
988	RQ243512	OCC_236	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work No supply affected, maintained through Bus-II.	18/Nov/2025	08:00	18/Nov/2025	17:00		PLANNED	Requested	
989	RQ243519	OCC_236	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	17/Nov/2025	10:00	17/Nov/2025	16:00		PLANNED	Requested	
990	RQ243518	OCC_236	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown required for Jumper Tightening and other maintenance work at 400KV S/S Sarojini Nagar, Lucknow . During s	12/Nov/2025	10:00	12/Nov/2025	17:00		PLANNED	Requested	
991	RQ243506	OCC_236	stuup_sd	BUS	400KV BUS 2 AT NOIDA SEC 148(UP)	UPPTCL	C	FOR THE DISMANTLING, REPLACING, INSTALLATION, TESTING COMMISSIONING OF EARTH SWITCH OF 400KV LINE FEEDER BAY NO.402	03/Nov/2025	10:00	07/Nov/2025	22:00	SHUTDOWN IS REQUIRED FOR THE EARTH SWITCH REPLACEMENT WHICH IS NON-OPERATIONAL SINCE MARCH-2023. DUE TO THIS 1 NO. 400KV CKT-2 FROM 400KV SEC-148 TO 400 SEC-123 NOIDA IS UNDER BREAKDOWN SINCE MARCH 2023. THE BUS GAS WILL BE EVACUATED HENCE THE BUS DISCHARGING IS THE PREREQUISITE FOR WORK TAKE UP	PLANNED	Requested	
992	RQ243505	OCC_236	stuup_sd	BUS	400KV BUS 1 AT NOIDA SEC 148(UP)	UPPTCL	C	FOR THE DISMANTLING, REPLACING, INSTALLATION, TESTING COMMISSIONING OF EARTH SWITCH OF 400KV LINE FEEDER BAY NO.402	03/Nov/2025	10:00	07/Nov/2025	22:00	SHUTDOWN IS REQUIRED FOR THE EARTH SWITCH REPLACEMENT WHICH IS NON-OPERATIONAL SINCE MARCH-2023. DUE TO THIS 1 NO. 400KV CKT-2 FROM 400KV SEC-148 TO 400 SEC-123 NOIDA IS UNDER BREAKDOWN SINCE MARCH 2023. THE BUS GAS WILL BE EVACUATED HENCE THE BUS DISCHARGING IS THE PREREQUISITE FOR WORK TAKE UP	PLANNED	Requested	
993	RQ242568	OCC_236	sterlite_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	C	1. Isolator Alignment 2. Isolator CRM testing and balance testing 3. Breaker Testing 4. CVT Testing 5. Main bus-1 to Isolator Conductor Jumper Works for STATCOM (BTL)	20/Nov/2025	08:00	21/Nov/2025	20:00	Shutdown Required	PLANNED	Requested	
994	RQ242240	OCC_236	sldchr_sd	BUS	400KV BUS 2 AT KHEGARH(PG)	HPGCL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	18/Nov/2025	09:00	21/Nov/2025	18:00	Bus shutdown required along with line shutdown	PLANNED	Requested	
995	RQ242239	OCC_236	sldchr_sd	BUS	400KV BUS 1 AT KHEGARH(PG)	HPGCL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	11/Nov/2025	09:00	14/Nov/2025	18:00	Bus shutdown required along with line shutdown	PLANNED	Requested	
996	RQ243514	OCC_236	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	C	Annual Maintenance and Testing work	13/Nov/2025	10:00	13/Nov/2025	17:00		PLANNED	Requested	
997	RQ242554	OCC_236	cpec3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	AMP OF LINE BUS BAR AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	11/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
998	RQ242538	OCC_236	cpec3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	AMP OF LINE BUS BAR AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	07/Nov/2025	08:00	07/Nov/2025	18:00		PLANNED	Requested	
999	RQ242530	OCC_236	cpec3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	C	Interconnection of Bus with GIS extension bays.	06/Nov/2025	09:00	07/Nov/2025	18:00		PLANNED	Requested	
1000	RQ242529	OCC_236	cpec3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	C	Interconnection of Bus with GIS extension bays.	04/Nov/2025	09:00	05/Nov/2025	18:00		PLANNED	Requested	
1001	RQ242525	OCC_236	cpec3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	AMP of 400KV Bus-2 at Kanpur S/s and replacement of bus CVT MB.	04/Nov/2025	08:00	04/Nov/2025	18:00		PLANNED	Requested	
1002	RQ242590	OCC_236	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	New Bus CVT Erection work under R&M of 400KV stage-1 Rihand	08/Nov/2025	08:00	08/Nov/2025	18:00	shutdown is required for erection & commissioning of new BUS CVT-2	PLANNED	Requested	
1003	RQ242589	OCC_236	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	New Bus CVT Erection work under R&M of 400KV stage-1 Rihand	07/Nov/2025	08:00	07/Nov/2025	18:00	shutdown is required for erection & commissioning of new BUS CVT-2	PLANNED	Requested	
1004	RQ242588	OCC_236	ntpcos_sd	BUS	400KV BUS 1 AT RIHAND(NT)	NTPC	D	New Bus CVT Erection work under R&M of 400KV stage-1 Rihand	05/Nov/2025	08:00	05/Nov/2025	18:00	shutdown is required for erection & commissioning of new BUS CVT	PLANNED	Requested	
1005	RQ242586	OCC_236	ntpcos_sd	BUS	400KV BUS 1 AT RIHAND(NT)	NTPC	D	New Bus CVT Erection work under R&M of 400KV stage-1 Rihand	04/Nov/2025	08:00	04/Nov/2025	18:00	shutdown is required for erection & commissioning of new BUS CVT	PLANNED	Requested	
1006	RQ243742	OCC_236	cpec1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSI)-KHETRI (PKTSL) (PBTSI) CKT-4 @BIKANER_2 (PBTSI)	PBTSI	D	for AMP work	25/Nov/2025	17:00	28/Nov/2025	23:00		PLANNED	Requested	

1007	RQ243743	OCC_236	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSU) (PBTSU) CKT-3 @BIKANER_2 (PBTSU)	PBTSU	D	for AMP work	17/Nov/2025	17:00	20/Nov/2025	23:00			PLANNED	Requested	
1008	RQ243744	OCC_236	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSU) (PBTSU) CKT-2 @BIKANER_2 (PBTSU)	PBTSU	D	for AMP work	11/Nov/2025	17:00	14/Nov/2025	23:00			PLANNED	Requested	
1009	RQ243745	OCC_236	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSU) (PBTSU) CKT-1 @BIKANER_2 (PBTSU)	PBTSU	D	for AMP work	05/Nov/2025	17:00	08/Nov/2025	23:00			PLANNED	Requested	
1010	RQ243759	OCC_236	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHAGARH (PG) CKT-3 @BALLABHAGARH(PG)	POWERGRID	D	for AMP work	09/Nov/2025	08:00	09/Nov/2025	18:00			PLANNED	Requested	
1011	RQ243758	OCC_236	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHAGARH (PG) CKT-2 @BALLABHAGARH(PG)	POWERGRID	D	for AMP work	08/Nov/2025	08:00	08/Nov/2025	18:00			PLANNED	Requested	
1012	RQ243753	OCC_236	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWERGRID	D	for AMP work	02/Nov/2025	08:00	02/Nov/2025	18:00			PLANNED	Requested	
1013	RQ243564	OCC_236	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Reactor at 400KV S/S Sultanpur	29/Nov/2025	10:00	29/Nov/2025	17:00			PLANNED	Requested	
1014	RQ243544	OCC_236	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	C	* SHUT DOWN TAKEN FOR CENTRIFUSING OF OIL AND REPLACEMENT OF DAMAGE MOG OF CONSERVATOR TANK AND ROUTIEN TETSING AND MAINTENA	26/Nov/2025	10:00	29/Nov/2025	17:00			PLANNED	Requested	
1015	RQ243577	OCC_236	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply affected.	22/Nov/2025	08:00	22/Nov/2025	17:00			PLANNED	Requested	
1016	RQ243550	OCC_236	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	D	Half yearly testings and testings	21/Nov/2025	09:00	21/Nov/2025	17:00			PLANNED	Requested	
1017	RQ243536	OCC_236	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	for routine maintenance work	18/Nov/2025	09:00	18/Nov/2025	19:00			PLANNED	Requested	
1018	RQ243541	OCC_236	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ALIGARH(UP)	UPPTCL	D	for Annual Maintenance and Testing work	17/Nov/2025	10:00	18/Nov/2025	20:00			PLANNED	Requested	
1019	RQ243549	OCC_236	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)	UPPTCL	D	Routine Maintenance and Testing Work	14/Nov/2025	10:00	15/Nov/2025	18:00			PLANNED	Requested	
1020	RQ243588	OCC_236	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BASTI(UP)	UPPTCL	C	For preventive maintenance work. No supply affected.	12/Nov/2025	10:00	12/Nov/2025	16:00			PLANNED	Requested	
1021	RQ243159	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWERGRID	D	for AMP work	28/Nov/2025	08:00	30/Nov/2025	18:00			PLANNED	Requested	
1022	RQ243163	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MURADNAGAR_1(UP)	POWERGRID	D	For CSD fine tuning	20/Nov/2025	08:00	20/Nov/2025	18:00			PLANNED	Requested	
1023	RQ243179	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	For CSD fine tuning	18/Nov/2025	09:00	18/Nov/2025	18:00			PLANNED	Requested	
1024	RQ243165	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWERGRID	D	AMP Work & COE/Technical IOM Compliances	15/Nov/2025	16:00	15/Nov/2025	23:00			PLANNED	Requested	
1025	RQ243079	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	D	for AMP work	13/Nov/2025	08:00	13/Nov/2025	18:00			PLANNED	Requested	
1026	RQ243078	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGRID	D	for AMP work	12/Nov/2025	08:00	12/Nov/2025	18:00			PLANNED	Requested	
1027	RQ243154	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV TUGHLAKABAD(PG)	POWERGRID	D	for AMP work	11/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
1028	RQ243162	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	C	For replacing damaged Aircell, changing LA counter wires and PRD switches.	06/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
1029	RQ243170	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	05/Nov/2025	16:00	06/Nov/2025	23:00			PLANNED	Requested	
1030	RQ243175	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MAHARANIBAGH(PG)	POWERGRID	D	Replacement of PRD Switch	03/Nov/2025	09:00	03/Nov/2025	18:00			PLANNED	Requested	
1031	RQ243167	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWERGRID	C	For dismantling of T&R reactor at Sikar Site due DGA violation	01/Nov/2025	08:00	25/Nov/2025	18:00			PLANNED	Requested	

1032	RQ243173	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	POWERGRID	C	For replacement of Jack Bus	01/Nov/2025	08:00	04/Nov/2025	22:00			PLANNED	Requested	
1033	RQ242190	OCC_236	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	17/Nov/2025	10:00	17/Nov/2025	17:00			PLANNED	Requested	
1034	RQ242192	OCC_236	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANAGARH(RS)	RRVPNL	D	maintenance and testing work of bay equipments	17/Nov/2025	08:00	17/Nov/2025	18:00			PLANNED	Requested	
1035	RQ242193	OCC_236	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 2 AT 400 KV CHHABRA SCTPS(RS)	RRVPNL	C	Annual maintenance of Reactor transformer,Bay equipments, Relay testing and transformer protection checking	16/Nov/2025	08:00	17/Nov/2025	18:00			PLANNED	Requested	
1036	RQ242194	OCC_236	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV JODHPUR(RS)	RRVPNL	D	For Bus-2 shutdown for Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. and Reactor maintenance	10/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
1037	RQ243183	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15/Nov/2025	08:00	16/Nov/2025	18:00			PLANNED	Requested	
1038	RQ243174	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	AMP work & COE modifications	14/Nov/2025	16:00	14/Nov/2025	23:00			PLANNED	Requested	
1039	RQ243911	OCC_236	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	14/Nov/2025	08:00	14/Nov/2025	18:00			PLANNED	Requested	
1040	RQ243910	OCC_236	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	03/Nov/2025	08:00	03/Nov/2025	18:00			PLANNED	Requested	
1041	RQ243177	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	for AMP work	05/Nov/2025	17:00	08/Nov/2025	23:00			PLANNED	Requested	
1042	RQ243176	OCC_236	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	for AMP work	03/Nov/2025	17:00	06/Nov/2025	23:00			PLANNED	Requested	
1043	RQ242083	OCC_236	cpcc2_sd	BAY	408 TIE BAY - 400 KV NALLAGARH-PATIALA (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWERGRID	C	For bay AMP Works and overhauling of pneumatic drive.	27/Nov/2025	09:00	28/Nov/2025	18:00	Kindly approve.		PLANNED	Requested	
1044	RQ243508	OCC_236	cpcc1_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAHADURGARH(PG) (POWERGRID) AT 400 KV BAHADURGARH(PG)	POWERGRID	D	for AMP work	26/Nov/2025	08:00	26/Nov/2025	18:00			PLANNED	Requested	
1045	RQ242081	OCC_236	cpcc2_sd	BAY	405 TIE BAY - 400 KV NALLAGARH-PATIALA (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWERGRID	C	For bay AMP Works and overhauling of pneumatic drive.	24/Nov/2025	09:00	25/Nov/2025	18:00	Kindly approve.		PLANNED	Requested	
1046	RQ243741	OCC_236	cpcc3_sd	BAY	417 MAIN BAY - 400 KV SINGRAULI(NT)- VINDHYACHAL(PG) (PG) CKT-1 AT SINGRAULI(NT)	POWERGRID	C	FOR REPLACEMENT OF CIRCUIT BREAKER OF MAIN BAY (417) OF 400KV SINGRAULI-VINDHYACHAL#1 AT NTPC SINGRAULI. LINE TO REMAIN IN SERVICE THROUGH TBC-2 BAY.	22/Nov/2025	08:00	01/Dec/2025	18:00			PLANNED	Requested	
1047	RQ243596	OCC_236	sldcdv_sd	BAY	419 MAIN BAY - 400 KV DEEPALPUR(JHKT)- BAWANA(DV) (PG) CKT-1 (POWERGRID) AND 400KV BUS 2 AT BAWANA(DV) AT 400 KV BAWANA(DV) (POWERGRID)	POWERGRID	C	Replacement of 400 kv Jack Bus R,Y,B phase bay 406-422 & 407-420	21/Nov/2025	13:00	29/Nov/2025	16:00			PLANNED	Requested	
1048	RQ243586	OCC_236	sldcdv_sd	BAY	419 MAIN BAY - 400 KV DEEPALPUR(JHKT)- BAWANA(DV) (PG) CKT-1 (POWERGRID) AND 400KV BUS 2 AT BAWANA(DV) AT 400 KV BAWANA(DV) (POWERGRID)	POWERGRID	C	Replacement of 400 kv Jack Bus R,Y,B phase bay 406-422 & 407-420	21/Nov/2025	13:00	28/Nov/2025	17:00			PLANNED	Requested	
1049	RQ242079	OCC_236	cpcc2_sd	BAY	418 MAIN BAY - 400 KV AMRITSAR(PG)- MAKHU(PS) (PSTCL) CKT-1 AND 400KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	FOR BAY AMP WORKS	21/Nov/2025	10:00	22/Nov/2025	18:00	Kindly approve.		PLANNED	Requested	
1050	RQ243545	OCC_236	sldcdv_sd	BAY	407 MAIN BAY - 400/118 KV 253 MVA GT 2 AT BAWANA CCGTB(DTL) (POWERGRID) AT 400 KV BAWANA CCGTB(DTL)	POWERGRID	C	Replacement of 400 kv Jack Bus R,Y,B phase bay 406-422 & 407-420	21/Nov/2025	09:00	28/Nov/2025	17:00			PLANNED	Requested	
1051	RQ243548	OCC_236	sldcdv_sd	BAY	415 MAIN BAY - 400 KV BAWANA CCGTB(DTL)- BHIWANI(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL) - BUS 2 AT BAWANA CCGTB(DTL)	POWERGRID	C	Replacement of 400 kv Jack Bus R,Y,B phase bay 406-422 & 407-420	21/Nov/2025	09:00	28/Nov/2025	17:00			PLANNED	Requested	

					414 TIE BAY - 400 KV KANKROLI-ZERDA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 3 AT KANKROLI(PG) AT 400 KV KANKROLI(PG) (POWERGRID)												
1052	RQ243461	OCC_236	cpcc1_sd	BAY		POWERGRID	D	for AMP work	21/Nov/2025	09:00	21/Nov/2025	18:00			PLANNED	Requested	
1053	RQ242287	OCC_236	slcdrs_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)	POWERGRID	D	maintenance and testing work of bay equipments	21/Nov/2025	08:00	21/Nov/2025	18:00			PLANNED	Requested	
1054	RQ243462	OCC_236	cpcc1_sd	BAY	413 MAIN BAY - 400 KV KANKROLI-ZERDA (PG) CKT-1 (POWERGRID) AT KANKROLI	POWERGRID	D	for AMP work	20/Nov/2025	09:00	20/Nov/2025	18:00			PLANNED	Requested	
1055	RQ243629	OCC_236	cpcc2_sd	BAY	407 MAIN BAY - 400KV BUS 1 AT NALLAGARH(PG) (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWERGRID	C	For bay AMP Works and overhauling of pneumatic drive.	20/Nov/2025	09:00	21/Nov/2025	18:00	Kindly approve.		PLANNED	Requested	
1056	RQ243463	OCC_236	cpcc1_sd	BAY	411 TIE BAY - 400KV BHINMAL-KANKROLI (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT KANKROLI(PG)	POWERGRID	D	for AMP work	19/Nov/2025	09:00	19/Nov/2025	18:00			PLANNED	Requested	
1057	RQ242285	OCC_236	slcdrs_sd	BAY	40252B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT RATANGARH(RS)	POWERGRID	D	maintenance and testing work of bay equipments	19/Nov/2025	08:00	19/Nov/2025	18:00			PLANNED	Requested	
1058	RQ243629	OCC_236	cpcc1_sd	BAY	411 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHINMAL(PG) (POWERGRID)	POWERGRID	D	for AMP work	19/Nov/2025	08:00	19/Nov/2025	18:00			PLANNED	Requested	
1059	RQ243465	OCC_236	cpcc1_sd	BAY	406 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGRID	D	for AMP work	18/Nov/2025	09:00	18/Nov/2025	18:00			PLANNED	Requested	
1060	RQ243633	OCC_236	cpcc1_sd	BAY	402 TIE BAY - 400 KV BHINMAL-ZERDA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT BHINMAL(PG) AT 400 KV BHINMAL(PG) (POWERGRID)	POWERGRID	D	for AMP work	18/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
1061	RQ243598	OCC_236	cpcc1_sd	BAY	429 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AND FUTURE AT SIKAR(PG)	POWERGRID	D	for AMP work	18/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
1062	RQ243991	OCC_236	bbmb_sd	BAY	X5 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT BHIWANI(BB)	POWERGRID	D	Annual mtc.	18/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
1063	RQ243527	OCC_236	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT -1 AT BALLABHGARH(PG)	POWERGRID	C	CB over hauling	18/Nov/2025	08:00	21/Nov/2025	20:00			PLANNED	Requested	
1064	RQ242080	OCC_236	cpcc2_sd	BAY	404 MAIN BAY - 400KV BUS 1 AT NALLAGARH(PG) (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWERGRID	C	For bay AMP Works and overhauling of pneumatic drive.	17/Nov/2025	09:00	18/Nov/2025	18:00	Kindly approve.		PLANNED	Requested	
1065	RQ243599	OCC_236	cpcc1_sd	BAY	428 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AT SIKAR(PG)	POWERGRID	D	for AMP work	17/Nov/2025	08:00	17/Nov/2025	18:00			PLANNED	Requested	
1066	RQ243632	OCC_236	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BHINMAL-ZERDA (PG) CKT-1 (POWERGRID) AT 400 KV BHINMAL(PG)	POWERGRID	D	for AMP work	17/Nov/2025	08:00	17/Nov/2025	18:00			PLANNED	Requested	
1067	RQ243600	OCC_236	cpcc1_sd	BAY	420 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AND FUTURE AT SIKAR(PG)	POWERGRID	D	for AMP work	16/Nov/2025	08:00	16/Nov/2025	18:00			PLANNED	Requested	
1068	RQ243602	OCC_236	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SONIPAT(PG)	POWERGRID	D	for AMP work	15/Nov/2025	08:00	15/Nov/2025	18:00			PLANNED	Requested	
1069	RQ243601	OCC_236	cpcc1_sd	BAY	419 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AT SIKAR(PG)	POWERGRID	D	for AMP work	15/Nov/2025	08:00	15/Nov/2025	18:00			PLANNED	Requested	
1070	RQ242078	OCC_236	cpcc2_sd	BAY	407 MAIN BAY - 400KV AMRITSAR-JALANDHAR (PG) CKT-2 AT AMRITSAR(PG)	POWERGRID	D	FOR BAY AMP WORKS	14/Nov/2025	10:00	15/Nov/2025	18:00	Kindlyv approve.		PLANNED	Requested	

1071	RQ243464	OCC_236	cpcc1_sd	BAY	405 TIE BAY - 400KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 AND 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGRID	D	for AMP work	14/Nov/2025	09:00	14/Nov/2025	18:00		PLANNED	Requested	
1072	RQ243525	OCC_236	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR- BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWERGRID	C	CB over hauling	14/Nov/2025	08:00	17/Nov/2025	20:00		PLANNED	Requested	
1073	RQ243603	OCC_236	cpcc1_sd	BAY	407 MAIN BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-2 AT SONIPAT(PG)	POWERGRID	D	for AMP work	14/Nov/2025	08:00	14/Nov/2025	18:00		PLANNED	Requested	
1074	RQ243630	OCC_236	cpcc1_sd	BAY	407 MAIN BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1 (POWERGRID) AT 400 KV BHINMAL(PG)	POWERGRID	D	for AMP work	14/Nov/2025	08:00	14/Nov/2025	18:00		PLANNED	Requested	
1075	RQ242411	OCC_236	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWERGRID	C	For CB Pole Overhauling for attending CRM issue	13/Nov/2025	09:00	16/Nov/2025	18:00		PLANNED	Requested	
1076	RQ243528	OCC_236	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWERGRID	D	for AMP work	13/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	
1077	RQ243647	OCC_236	cpcc1_sd	BAY	415 MAIN BAY - 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) (POWERGRID) AT 400 KV BHIWANI(PG)	POWERGRID	D	for AMP work	13/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	
1078	RQ243604	OCC_236	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SONIPAT(PG)	POWERGRID	D	for AMP work	13/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	
1079	RQ243636	OCC_236	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT BHINMAL(PG)	POWERGRID	D	for AMP work	13/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	
1080	RQ242414	OCC_236	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWERGRID	C	FOR REPLACEMENT OF CIRCUIT BREAKER OF MAIN BAY (AWL4) OF 400KV VINDHYACHAL-SINGRAULI#2 AT VINDHYACHAL UNDER ADD CAP 2019-24	12/Nov/2025	09:00	21/Nov/2025	18:00		PLANNED	Requested	
1081	RQ243526	OCC_236	cpcc1_sd	BAY	412 MAIN BAY - 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 AND 400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	D	for AMP work	12/Nov/2025	08:00	12/Nov/2025	18:00		PLANNED	Requested	
1082	RQ243637	OCC_236	cpcc1_sd	BAY	404 MAIN BAY - 400KV BHINMAL-KANKROLI (PG) CKT-1 AT BHINMAL(PG)	POWERGRID	D	for AMP work	11/Nov/2025	08:00	12/Nov/2025	18:00		PLANNED	Requested	
1083	RQ243529	OCC_236	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWERGRID	D	for AMP work	11/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
1084	RQ243578	OCC_236	cpcc1_sd	BAY	433 TIE BAY - 400 KV DADR(I)-FILTER BANK-Z3 (POWERGRID) AND FUTURE AT 400 KV DADR(I)(PG) (POWERGRID)	POWERGRID	D	for AMP work	11/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
1085	RQ242565	OCC_236	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWERGRID	D	Yearly Mtc.	11/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
1086	RQ243579	OCC_236	cpcc1_sd	BAY	409 MAIN BAY - 400 KV DADR(I)(PG)-FILTER BANK-Z3 AT DADR(I)(PG)	POWERGRID	D	for AMP work	10/Nov/2025	08:00	10/Nov/2025	18:00		PLANNED	Requested	
1087	RQ242434	OCC_236	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR- BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWERGRID	C	Interrupter overhauling of Tie-Bay-419 CB at Kanpur. (Make-CGL)	10/Nov/2025	08:00	15/Nov/2025	18:00		PLANNED	Requested	
1088	RQ243524	OCC_236	cpcc1_sd	BAY	438 TIE BAY - 400 KV KANPUR- BALLABHGARH (PG) CKT-3 AND FUTURE AT BALLABHGARH(PG)	POWERGRID	D	for AMP work	10/Nov/2025	08:00	10/Nov/2025	18:00		PLANNED	Requested	
1089	RQ243635	OCC_236	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT BHINMAL(PG)	POWERGRID	D	for AMP work	10/Nov/2025	08:00	10/Nov/2025	18:00		PLANNED	Requested	

1090	RQ243646	OCC_236	cpcc1_sd	BAY	427 MAIN BAY - 400 KV MAHINDERGARH(APL)-BHIWANI(PG) (PG) CKT-4 (POWERGRID) AND FUTURE AT 400 KV BHIWANI(PG) (POWERGRID)	POWERGRID	D	for AMP work	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
1091	RQ243628	OCC_236	cpcc1_sd	BAY	410 MAIN BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 (POWERGRID) AT 400 KV BHINMAL(PG)	POWERGRID	D	for AMP work	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
1092	RQ242438	OCC_236	cpcc3_sd	BAY	405 TIE BAY - 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV SOHAWAL(PG) (POWERGRID)	POWERGRID	C	For CB Pole Overhauling for attending CRM issue	06/Nov/2025	09:00	09/Nov/2025	18:00			PLANNED	Requested	
1093	RQ243581	OCC_236	cpcc1_sd	BAY	401 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z1 AT DADRI(PG)	POWERGRID	C	for AMP work	06/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
1094	RQ243511	OCC_236	cpcc1_sd	BAY	402 TIE BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWERGRID	D	for AMP work	04/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
1095	RQ242566	OCC_236	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) (POWERGRID) AT 400 KV BHIWANI(BB)	POWERGRID	D	Yearly mtc	04/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
1096	RQ243634	OCC_236	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)	POWERGRID	D	for AMP work	04/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
1097	RQ243631	OCC_236	cpcc1_sd	BAY	408 TIE BAY - 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1 (POWERGRID) AND 80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG) AT 400 KV BHINMAL(PG) (POWERGRID)	POWERGRID	D	for AMP work	03/Nov/2025	08:00	03/Nov/2025	18:00			PLANNED	Requested	
1098	RQ243580	OCC_236	cpcc1_sd	BAY	406 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z2 AT DADRI(PG)	POWERGRID	C	for AMP work	03/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
1099	RQ242564	OCC_236	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB)	POWERGRID	D	Half Yearly mtc	03/Nov/2025	08:00	03/Nov/2025	18:00			PLANNED	Requested	
1100	RQ243627	OCC_236	cpcc1_sd	BAY	412 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BHINMAL(PG) (POWERGRID) AT 400 KV BHINMAL(PG)	POWERGRID	D	for AMP work	02/Nov/2025	08:00	02/Nov/2025	18:00			PLANNED	Requested	
1101	RQ242442	OCC_236	cpcc3_sd	BAY	AWLS TIE BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWERGRID	C	FOR REPLACEMENT OF CIRCUIT BREAKER OF TIE BAY (AWLS) AT VINDHYACHAL UNDER ADD CAP 2019-24	01/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
1102	RQ242279	OCC_236	slcdcs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	27/Nov/2025	08:00	27/Nov/2025	18:00			PLANNED	Requested	
1103	RQ242278	OCC_236	slcdcs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	27/Nov/2025	08:00	27/Nov/2025	18:00			PLANNED	Requested	
1104	RQ242262	OCC_236	slcdcs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	26/Nov/2025	08:00	26/Nov/2025	18:00			PLANNED	Requested	
1105	RQ243568	OCC_236	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	for AMP work	26/Nov/2025	08:00	26/Nov/2025	18:00			PLANNED	Requested	
1106	RQ243567	OCC_236	cpcc1_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	for AMP work	25/Nov/2025	08:00	25/Nov/2025	18:00			PLANNED	Requested	

1107	RQ243566	OCC_236	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	for AMP work	24/Nov/2025	08:00	24/Nov/2025	18:00			PLANNED	Requested	
1108	RQ243565	OCC_236	cpcc1_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	for AMP work	22/Nov/2025	08:00	22/Nov/2025	18:00			PLANNED	Requested	
1109	RQ242286	OCC_236	sldcrs_sd	BAY	40152T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	maintenance and testing work of bay equipments	20/Nov/2025	08:00	20/Nov/2025	18:00			PLANNED	Requested	
1110	RQ243909	OCC_236	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	26/Nov/2025	08:00	26/Nov/2025	18:00			PLANNED	Requested	
1111	RQ243908	OCC_236	sldcps_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	21/Nov/2025	08:00	21/Nov/2025	18:00			PLANNED	Requested	
1112	RQ243906	OCC_236	sldcps_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	20/Nov/2025	08:00	20/Nov/2025	18:00			PLANNED	Requested	
1113	RQ243907	OCC_236	sldcps_sd	BAY	418 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	20/Nov/2025	08:00	20/Nov/2025	18:00			PLANNED	Requested	
1114	RQ243905	OCC_236	sldcps_sd	BAY	409 MAIN BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Nut bolt tightning of clamp and connectors of bay 409 and cleaning of CR panel and BMK of CT, CB related with associated bay	19/Nov/2025	08:00	19/Nov/2025	18:00			PLANNED	Requested	
1115	RQ243904	OCC_236	sldcps_sd	BAY	410 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	18/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
1116	RQ243903	OCC_236	sldcps_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) (PSTCL) AT 400 KV ROPAR(PSTCL)	PSTCL	D	Maintenace/Protection testing of Bays and related equipments	17/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
1117	RQ243902	OCC_236	sldcps_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	13/Nov/2025	08:00	13/Nov/2025	18:00			PLANNED	Requested	
1118	RQ243901	OCC_236	sldcps_sd	BAY	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	13/Nov/2025	08:00	13/Nov/2025	18:00			PLANNED	Requested	
1119	RQ243899	OCC_236	sldcps_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL) AND FUTURE AT 400KV MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 420 and cleaning of CR panel and BMK of CT, CB related with associated bay	12/Nov/2025	08:00	12/Nov/2025	18:00			PLANNED	Requested	
1120	RQ243900	OCC_236	sldcps_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Nut bolt tightning of clamp and connectors of bay 410 and cleaning of CR panel and BMK of CT, CB related with associated bay	12/Nov/2025	08:00	12/Nov/2025	18:00			PLANNED	Requested	
1121	RQ243897	OCC_236	sldcps_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	11/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
1122	RQ243898	OCC_236	sldcps_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of bay and its related equipments.	11/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
1123	RQ243896	OCC_236	sldcps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	10/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
1124	RQ243895	OCC_236	sldcps_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of bay and its related equipments.	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	

1125	RQ243894	OCC_236	slcdps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-2 AT MUKTSAR(P5)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
1126	RQ243893	OCC_236	slcdps_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(P5) AND FUTURE	PSTCL	D	Annual maintenance/protection testing of bay and its related equipments.	06/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
1127	RQ243456	OCC_236	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT PANKI(UP) AND 400KV BUS 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS COUPLER FOR BAY MAINTENANCE AND CT TAN DELTA TESTING.	24/Nov/2025	10:00	25/Nov/2025	17:00			PLANNED	Requested	
1128	RQ243468	OCC_236	stuup_sd	BAY	414 TRANSFER BUS BAY - 400KV BUS 3 AT UNNAO(UP)	UPPTCL	C	* Shutdown is required for measuring Timing and Contact Resistance of Circuit Breaker.	21/Nov/2025	10:00	21/Nov/2025	16:00			PLANNED	Requested	
1129	RQ243482	OCC_236	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. N affected.	21/Nov/2025	08:00	21/Nov/2025	17:00			PLANNED	Requested	
1130	RQ243469	OCC_236	stuup_sd	BAY	406 BUS COUPLER BAY - 400KV BUS 1 AT UNNAO(UP) AND 400KV BUS 2 AT UNNAO(UP)	UPPTCL	C	* Shutdown is required for measuring Timing and contact resistance of Circuit Breaker of 400 KV Bus Coupler.	20/Nov/2025	10:00	20/Nov/2025	15:00			PLANNED	Requested	
1131	RQ243459	OCC_236	stuup_sd	BAY	416 MAIN BAY - 400 KV ALIGARH-SHAMLI (UP) CKT-2 (UPPTCL) AT 400 KV ALIGARH(UP)	UPPTCL	C	FOR ANNUAL TESTING AND CB TIMING CRM TEST	19/Nov/2025	10:00	19/Nov/2025	20:00			PLANNED	Requested	
1132	RQ243492	OCC_236	stuup_sd	BAY	401 BUS COUPLER BAY - 400KV BUS 1 AT LUCKNOW(UP) (UPPTCL) AND 400KV BUS 2 AT LUCKNOW(UP) AT 400 KV LUCKNOW(UP) (UPPTCL)	UPPTCL	D	Planned shutdown required for Bay Equipment Maintenance and Testing of 400KV Bus Coupler Bay(Bay no.95) at 400KV S/5 Sarojini Nagar, Lucknow During shutdown period supply not affected	17/Nov/2025	09:00	17/Nov/2025	18:00			PLANNED	Requested	
1133	RQ243449	OCC_236	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT AGRA(UP) AND 400KV BUS 2 AT AGRA(UP)	UPPTCL	D	tan delta testings of CTs	15/Nov/2025	09:00	15/Nov/2025	17:00			PLANNED	Requested	
1134	RQ243477	OCC_236	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBAL - PRSTL - RAMPUR - PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBAL - PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	12/Nov/2025	10:00	21/Nov/2025	17:00			PLANNED	Requested	
1135	RQ243445	OCC_236	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT GORAKHPUR(UP) AND 400KV BUS 2 AT GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 400 KV BUS COUPLER BAY ALONG WITH MAIN BUS - I FOR MAINTENANCE WORK.	11/Nov/2025	10:00	11/Nov/2025	16:00			PLANNED	Requested	
1136	RQ243460	OCC_236	stuup_sd	BAY	413 MAIN BAY - 400 KV ALIGARH(UP) - KHURJA STPP (TH) (UP) CKT-1 (UPPTCL) AT 400 KV ALIGARH(UP)	UPPTCL	C	FOR ANNUAL TESTING OF CB TIMING CRM	05/Nov/2025	10:00	05/Nov/2025	20:00			PLANNED	Requested	
1137	RQ243226	OCC_236	slcdcv_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400KV , CB No-410 of Bus-II and other activity as per PMS.	22/Nov/2025	08:00	22/Nov/2025	17:00			PLANNED	Requested	
1138	RQ243582	OCC_236	slcdcv_sd	BAY	405 TIE BAY - 400/11 KV 216 MVA GT 5 AT BAWANA CCGTB(DTL) (DTL) AND 400 KV BAWANA CCGTB(DTL) - BUS 2 AT 400 KV BAWANA CCGTB(DTL) (DTL)	DTL	C	Replacement of 400 kv Jack Bus R,Y,B phase bay 406-422 & 407-420	21/Nov/2025	13:00	28/Nov/2025	17:00			PLANNED	Requested	
1139	RQ243587	OCC_236	slcdcv_sd	BAY	422 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAWANA(DV) (DTL)	DTL	C	Replacement of 400 kv Jack Bus R,Y,B phase bay 406-422 & 407-420	21/Nov/2025	13:00	28/Nov/2025	17:00			PLANNED	Requested	
1140	RQ243583	OCC_236	slcdcv_sd	BAY	409 MAIN BAY - 400/11 KV 253 MVA GT 3 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Replacement of 400 kv Jack Bus R,Y,B phase bay 406-422 & 407-420	21/Nov/2025	13:00	28/Nov/2025	17:00			PLANNED	Requested	
1141	RQ243546	OCC_236	slcdcv_sd	BAY	420 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAWANA(DV) (DTL)	DTL	C	Replacement of 400 kv Jack Bus R,Y,B phase bay 406-422 & 407-420	21/Nov/2025	09:00	28/Nov/2025	17:00			PLANNED	Requested	
1142	RQ243547	OCC_236	slcdcv_sd	BAY	410 MAIN BAY - 400/11 KV 253 MVA GT 4 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Replacement of 400 kv Jack Bus R,Y,B phase bay 406-422 & 407-420	21/Nov/2025	09:00	28/Nov/2025	17:00			PLANNED	Requested	
1143	RQ243563	OCC_236	slcdcv_sd	BAY	421 TIE BAY - 400/220 KV 315 MVA ICT 1 AT BAWANA(DV) (DTL) AND 400/220 KV 315 MVA ICT 4 AT BAWANA(DV) AT 400 KV BAWANA(DV) (DTL)	DTL	C	Replacement of 400 kv Jack Bus R,Y,B phase bay 406-422 & 407-420	21/Nov/2025	09:00	28/Nov/2025	12:00			PLANNED	Requested	

1144	RQ243561	OCC_236	sldcdv_sd	BAY	408 TIE BAY - 400/11 KV 216 MVA GT 6 AT BAWANA CCGTB(DTL) (DTL) AND 400/11 KV 253 MVA GT 3 AT BAWANA CCGTB(DTL) AT 400 KV BAWANA CCGTB(DTL) (DTL)	DTL	C	Replacement of 400 kv Jack Bus R,Y,B phase bay 406-422 & 407-420	21/Nov/2025	09:00	28/Nov/2025	12:00		PLANNED	Requested	
1145	RQ243225	OCC_236	sldcdv_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) (DTL) AND 400KV BUS 1 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400KV, CB No-409 of Bus-I and other activity as per PMS.	21/Nov/2025	08:00	21/Nov/2025	17:00		PLANNED	Requested	
1146	RQ243534	OCC_236	sldcdv_sd	BAY	425 TIE BAY - 400/220 KV 315 MVA ICT 5 AT BAWANA(DV) (DTL) AND 400/220 KV 315 MVA ICT 6 AT BAWANA(DV) AT 400 KV BAWANA(DV) (DTL)	DTL	C	Replacement of 400 kv Jack Bus Y phase bay 403-424	19/Nov/2025	09:00	21/Nov/2025	17:00		PLANNED	Requested	
1147	RQ243533	OCC_236	sldcdv_sd	BAY	402 TIE BAY - 400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL) (DTL) AND 400/118 KV 253 MVA GT 2 AT BAWANA CCGTB(DTL) AT 400 KV BAWANA CCGTB(DTL) (DTL)	DTL	C	Replacement of 400 kv Jack Bus Y phase bay 403-424	19/Nov/2025	09:00	21/Nov/2025	17:00		PLANNED	Requested	
1148	RQ243535	OCC_236	sldcdv_sd	BAY	424 MAIN BAY - 400/220 KV 315 MVA ICT 5 AT BAWANA(DV) (DTL)	DTL	C	Replacement of 400 kv Jack Bus Y phase bay 403-424	19/Nov/2025	09:00	21/Nov/2025	17:00		PLANNED	Requested	
1149	RQ243532	OCC_236	sldcdv_sd	BAY	403 MAIN BAY - 400/118 KV 253 MVA GT 2 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Replacement of 400 kv Jack Bus Y phase bay 403-424	19/Nov/2025	09:00	21/Nov/2025	17:00		PLANNED	Requested	
1150	RQ243517	OCC_236	sldcdv_sd	BAY	401 MAIN BAY - 400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Replacement of 400 kv Jack Bus Y phase bay 401-426	17/Nov/2025	09:00	21/Nov/2025	13:00		PLANNED	Requested	
1151	RQ243516	OCC_236	sldcdv_sd	BAY	426 MAIN BAY - 400/220 KV 315 MVA ICT 6 AT BAWANA(DV) (DTL)	DTL	C	Replacement of 400 kv Jack Bus Y phase bay 401-426	17/Nov/2025	09:00	21/Nov/2025	13:00		PLANNED	Requested	
1152	RQ243584	OCC_236	sldcdv_sd	BAY	413 MAIN BAY - 400 KV BAWANA CCGTB(DTL)- BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL) - BUS 1 AT BAWANA CCGTB(DTL)	DTL/PRAGATI CCGT	C	Replacement of 400 kv Jack Bus R,Y,B phase bay 406-422 & 407-420	21/Nov/2025	13:00	28/Nov/2025	17:00		PLANNED	Requested	
1153	RQ243585	OCC_236	sldcdv_sd	BAY	411 TIE BAY - 400/11 KV 253 MVA GT 4 AT BAWANA CCGTB(DTL) AND FUTURE	DTL/PRAGATI CCGT	C	Replacement of 400 kv Jack Bus R,Y,B phase bay 406-422 & 407-420	21/Nov/2025	13:00	28/Nov/2025	17:00		PLANNED	Requested	
1154	RQ243562	OCC_236	sldcdv_sd	BAY	414 TIE BAY - 400 KV BAWANA CCGTB(DTL)- BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL)- BHIWANI(PG) (PG) CKT-1 AT BAWANA CCGTB(DTL)	DTL/PRAGATI CCGT	C	Replacement of 400 kv Jack Bus R,Y,B phase bay 406-422 & 407-420	21/Nov/2025	09:00	28/Nov/2025	12:00		PLANNED	Requested	
1155	RQ243875	OCC_236	ntpcos_sd	BAY	418 BUS COUPLER BAY - 400KV BUS 4 AT SINGRAULI(NT) (NTPC) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) (NTPC)	NTPC	C	SAS upgradation testing and bay equipment testing	21/Nov/2025	08:00	21/Nov/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
1156	RQ243874	OCC_236	ntpcos_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	SAS upgradation testing and bay equipment testing	20/Nov/2025	08:00	20/Nov/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
1157	RQ243871	OCC_236	ntpcos_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	SAS upgradation testing and bay equipment testing	18/Nov/2025	08:00	18/Nov/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
1158	RQ243870	OCC_236	ntpcos_sd	BAY	424-B5 BUS SECTIONALIZER BAY - 400KV BUS 2 AT SINGRAULI(NT) AND 400KV BUS 4 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	SAS upgradation testing and bay equipment testing	17/Nov/2025	08:00	17/Nov/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
1159	RQ243990	OCC_236	bbmb_sd	BAY	X2 TIE BAY - 400 KV BHIWANI(BB)- RAIPURA(PS) (BB) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	BBMB	D	Annual mtc.	13/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	

1160	RQ243261	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)	D	AMP and For Bay Extension works	29/Nov/2025	17:00	30/Nov/2025	23:00		PLANNED	Requested	
1161	RQ243296	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	C	Main bay CT replacement work	29/Nov/2025	08:00	30/Nov/2025	18:00		PLANNED	Requested	
1162	RQ243258	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)	D	AMP and For Bay Extension works	27/Nov/2025	17:00	28/Nov/2025	23:00		PLANNED	Requested	
1163	RQ243295	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	C	Main bay CT replacement work	27/Nov/2025	08:00	28/Nov/2025	18:00		PLANNED	Requested	
1164	RQ243345	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	D	AMP work	26/Nov/2025	09:00	26/Nov/2025	18:00		PLANNED	Requested	
1165	RQ243257	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	D	AMP and For Bay Extension works	25/Nov/2025	17:00	26/Nov/2025	23:00		PLANNED	Requested	
1166	RQ243344	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	D	AMP work	25/Nov/2025	09:00	25/Nov/2025	18:00		PLANNED	Requested	
1167	RQ243668	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)	D	For spare change over	25/Nov/2025	09:00	25/Nov/2025	12:00	Kindly Approve.	PLANNED	Requested	
1168	RQ243294	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	C	Main bay CT replacement work	25/Nov/2025	08:00	26/Nov/2025	18:00		PLANNED	Requested	
1169	RQ243275	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)	D	AMP works	25/Nov/2025	08:00	25/Nov/2025	18:00		PLANNED	Requested	
1170	RQ243313	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)	D	AMP Work & COE Compliances	24/Nov/2025	16:00	24/Nov/2025	23:59		PLANNED	Requested	
1171	RQ243343	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)	D	AMP work	24/Nov/2025	09:00	24/Nov/2025	18:00		PLANNED	Requested	
1172	RQ243288	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)	D	AMP works	24/Nov/2025	09:00	24/Nov/2025	18:00		PLANNED	Requested	
1173	RQ243287	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	23/Nov/2025	16:00	24/Nov/2025	23:00		PLANNED	Requested	
1174	RQ243293	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	C	Main bay CT replacement work	23/Nov/2025	08:00	24/Nov/2025	18:00		PLANNED	Requested	
1175	RQ243273	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER(PG)	D	AMP works	22/Nov/2025	15:00	22/Nov/2025	23:30		PLANNED	Requested	
1176	RQ243286	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	21/Nov/2025	16:00	22/Nov/2025	23:00		PLANNED	Requested	
1177	RQ243272	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	D	AMP works	21/Nov/2025	15:00	21/Nov/2025	23:30		PLANNED	Requested	
1178	RQ243675	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	D	For Bus Bar Retrofitting Works	21/Nov/2025	10:00	21/Nov/2025	14:00	Kindly Approve.	PLANNED	Requested	
1179	RQ243312	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)	D	AMP Work & COE Compliances	20/Nov/2025	16:00	20/Nov/2025	23:59		PLANNED	Requested	
1180	RQ243271	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	D	AMP works	20/Nov/2025	15:00	20/Nov/2025	23:30		PLANNED	Requested	
1181	RQ243680	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	D	FOR AMP WORKS AND LBB & 220KV BUS BAR PROT RETROFITTING	20/Nov/2025	09:30	20/Nov/2025	20:00	Kindly Approve.	PLANNED	Requested	
1182	RQ243285	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	19/Nov/2025	16:00	20/Nov/2025	23:00		PLANNED	Requested	
1183	RQ243311	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	D	AMP Work & COE Compliances	19/Nov/2025	16:00	19/Nov/2025	23:59		PLANNED	Requested	
1184	RQ243679	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	19/Nov/2025	10:00	19/Nov/2025	16:00	Kindly Approve.	PLANNED	Requested	
1185	RQ243670	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)	D	AMP works	19/Nov/2025	09:00	19/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1186	RQ243310	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	D	AMP Work & COE Compliances	18/Nov/2025	16:00	18/Nov/2025	23:59		PLANNED	Requested	
1187	RQ243678	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	18/Nov/2025	10:00	18/Nov/2025	16:00	Kindly Approve.	PLANNED	Requested	
1188	RQ243674	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	D	For Bus Bar Retrofitting Works	18/Nov/2025	10:00	18/Nov/2025	14:00	Kindly Approve.	PLANNED	Requested	
1189	RQ243676	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	D	For AMP of ICT along with its associated 400 KV & 220 KV Bays & Mech. Protection modification as per CC-Protection circular	18/Nov/2025	09:00	18/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1190	RQ243683	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)	D	AMP works	18/Nov/2025	08:00	18/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1191	RQ243284	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	17/Nov/2025	16:00	18/Nov/2025	23:00		PLANNED	Requested	
1192	RQ243309	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)	D	AMP Work & COE Compliances	17/Nov/2025	16:00	17/Nov/2025	23:59		PLANNED	Requested	
1193	RQ243677	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	17/Nov/2025	10:00	17/Nov/2025	16:00	Kindly Approve.	PLANNED	Requested	
1194	RQ243292	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	D	AMP works	17/Nov/2025	09:00	17/Nov/2025	18:00		PLANNED	Requested	
1195	RQ243669	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	D	AMP works	16/Nov/2025	09:00	16/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1196	RQ243283	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	15/Nov/2025	16:00	16/Nov/2025	23:00		PLANNED	Requested	
1197	RQ243673	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	D	For Bus Bar Retrofitting Works	15/Nov/2025	10:00	15/Nov/2025	14:00	Kindly Approve.	PLANNED	Requested	
1198	RQ243264	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)	D	AMP and For Bay Extension works	14/Nov/2025	17:00	18/Nov/2025	23:00		PLANNED	Requested	

1199	RQ243308	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	D	AMP Work & COE Compliances	14/Nov/2025	16:00	14/Nov/2025	23:59		PLANNED	Requested	
1200	RQ243282	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	13/Nov/2025	16:00	14/Nov/2025	23:00		PLANNED	Requested	
1201	RQ243307	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	D	AMP Work & COE Compliances	13/Nov/2025	16:00	13/Nov/2025	23:59		PLANNED	Requested	
1202	RQ243329	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)	D	for AMP work	13/Nov/2025	09:00	13/Nov/2025	18:00		PLANNED	Requested	
1203	RQ243667	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	D	AMP works	13/Nov/2025	08:00	13/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1204	RQ243349	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)	D	for AMP works and construction works	12/Nov/2025	17:00	22/Nov/2025	23:00		PLANNED	Requested	
1205	RQ243306	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	D	AMP Work & COE Compliances	12/Nov/2025	16:00	12/Nov/2025	23:59		PLANNED	Requested	
1206	RQ243328	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	D	for AMP work	12/Nov/2025	09:00	12/Nov/2025	18:00		PLANNED	Requested	
1207	RQ243291	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	D	AMP works	12/Nov/2025	09:00	12/Nov/2025	18:00		PLANNED	Requested	
1208	RQ243666	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)	D	AMP works	12/Nov/2025	09:00	12/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1209	RQ243347	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DWARKA (PG)	D	for Amp works	12/Nov/2025	08:00	12/Nov/2025	19:00		PLANNED	Requested	
1210	RQ243281	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	11/Nov/2025	16:00	12/Nov/2025	23:00		PLANNED	Requested	
1211	RQ243305	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	D	AMP Work & COE Compliances	11/Nov/2025	16:00	11/Nov/2025	23:59		PLANNED	Requested	
1212	RQ243304	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	D	AMP Work & COE Compliances	10/Nov/2025	16:00	10/Nov/2025	23:59		PLANNED	Requested	
1213	RQ243339	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)	D	AMP Work & COE/Technical IOM Compliances	10/Nov/2025	16:00	10/Nov/2025	23:59		PLANNED	Requested	
1214	RQ243326	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)	D	for AMP work	10/Nov/2025	09:00	10/Nov/2025	18:00		PLANNED	Requested	
1215	RQ243327	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	D	for AMP work	10/Nov/2025	09:00	10/Nov/2025	18:00		PLANNED	Requested	
1216	RQ243338	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	D	AMP Work & COE/Technical IOM Compliances	09/Nov/2025	16:00	09/Nov/2025	23:59		PLANNED	Requested	
1217	RQ243280	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	09/Nov/2025	16:00	10/Nov/2025	23:00		PLANNED	Requested	
1218	RQ243260	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)	D	AMP and For Bay Extension works	08/Nov/2025	17:00	12/Nov/2025	23:00		PLANNED	Requested	
1219	RQ243259	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	D	AMP and For Bay Extension works	08/Nov/2025	17:00	12/Nov/2025	23:00		PLANNED	Requested	
1220	RQ243337	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)	D	AMP Work & COE/Technical IOM Compliances	08/Nov/2025	16:00	08/Nov/2025	23:59		PLANNED	Requested	
1221	RQ243274	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT TUGHLAKABAD(PG)	D	AMP works	08/Nov/2025	08:00	08/Nov/2025	18:00		PLANNED	Requested	
1222	RQ243336	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	D	AMP Work & COE/Technical IOM Compliances	07/Nov/2025	16:00	07/Nov/2025	23:59		PLANNED	Requested	
1223	RQ243290	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	D	AMP works	07/Nov/2025	09:00	07/Nov/2025	18:00		PLANNED	Requested	
1224	RQ243335	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	D	AMP Work & COE/Technical IOM Compliances	06/Nov/2025	16:00	06/Nov/2025	23:59		PLANNED	Requested	
1225	RQ243671	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)	D	AMP works	06/Nov/2025	09:00	06/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1226	RQ243682	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	D	AMP works	06/Nov/2025	09:00	06/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1227	RQ243672	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PANCHKULA(PG)	D	AMP WORKS	06/Nov/2025	08:00	06/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1228	RQ243334	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	D	AMP Work & COE/Technical IOM Compliances	05/Nov/2025	16:00	05/Nov/2025	23:59		PLANNED	Requested	
1229	RQ243333	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	D	AMP Work & COE/Technical IOM Compliances	04/Nov/2025	16:00	04/Nov/2025	23:59		PLANNED	Requested	
1230	RQ243256	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH(PG)	D	Installation of RTXV Unit in Tripping Circuit	04/Nov/2025	09:00	04/Nov/2025	18:00		PLANNED	Requested	
1231	RQ243332	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	D	AMP Work & COE/Technical IOM Compliances	03/Nov/2025	16:00	03/Nov/2025	23:59		PLANNED	Requested	
1232	RQ243297	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAHADURGARH(PG)	D	AMP works	03/Nov/2025	09:00	03/Nov/2025	18:00		PLANNED	Requested	
1233	RQ243681	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH(PG)	D	AMP works	03/Nov/2025	09:00	03/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1234	RQ243289	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	D	AMP works	02/Nov/2025	09:00	02/Nov/2025	18:00		PLANNED	Requested	
1235	RQ243262	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)	D	AMP and For Bay Extension works	01/Nov/2025	17:00	05/Nov/2025	23:00		PLANNED	Requested	
1236	RQ243263	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)	D	AMP and For Bay Extension works	01/Nov/2025	17:00	05/Nov/2025	23:00		PLANNED	Requested	
1237	RQ243346	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(U P)	D	for AMP work	01/Nov/2025	09:00	01/Nov/2025	18:00		PLANNED	Requested	

1238	RQ243317	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)		C	For jack Bus replacement work	01/Nov/2025	08:00	04/Nov/2025	22:00		PLANNED	Requested	
1239	RQ243316	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)		C	For jack Bus replacement work	01/Nov/2025	08:00	04/Nov/2025	22:00		PLANNED	Requested	
1240	RQ243314	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)		C	For jack Bus replacement work	01/Nov/2025	08:00	04/Nov/2025	22:00		PLANNED	Requested	
1241	RQ243315	OCC_236	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)		C	For jack Bus replacement work	01/Nov/2025	08:00	04/Nov/2025	22:00		PLANNED	Requested	
1242	RQ242309	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	for Annual Maintenance and Testing work	29/Nov/2025	10:00	29/Nov/2025	17:00		PLANNED	Requested	
1243	RQ242230	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	28/Nov/2025	10:00	28/Nov/2025	17:00		PLANNED	Requested	
1244	RQ242289	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	27/Nov/2025	10:00	27/Nov/2025	17:00		PLANNED	Requested	
1245	RQ242292	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	26/Nov/2025	10:00	26/Nov/2025	17:00		PLANNED	Requested	
1246	RQ242310	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	for Annual Maintenance and Testing work	25/Nov/2025	10:00	25/Nov/2025	17:00		PLANNED	Requested	
1247	RQ242296	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	C	* SHUTDOWN TAKEN FOR CENTRIFUSING OF TRANSFORMER OIL AND ROUTIEN TESTING AND MAINTENANCE OF ICT AND BAY	20/Nov/2025	10:00	23/Nov/2025	17:00		PLANNED	Requested	
1248	RQ242288	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	C	Planned shutdown required for OLTC Servicing and Other maintenance work of 500MVA ICT-II at 400KV S/S Sarojini Nagr Lockno	18/Nov/2025	09:00	19/Nov/2025	18:00		PLANNED	Requested	
1249	RQ242305	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	Shutdown is required for measuring of Timing and Contact Resistance of Circuit Breaker of HV and LV side.	17/Nov/2025	10:00	17/Nov/2025	17:00		PLANNED	Requested	
1250	RQ242290	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Centrifuging of T/F oil at 400KV S/S Sultanpur	17/Nov/2025	10:00	27/Nov/2025	17:00		PLANNED	Requested	
1251	RQ243638	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT AGRA(UP)	UPPTCL	D	* for tan delta testing of CT and transformer and half yearly maintenance	17/Nov/2025	09:00	19/Nov/2025	17:00		PLANNED	Requested	
1252	RQ243605	OCC_236	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	Maintenance of transformer(filtration,testing ,painting work etc)	17/Nov/2025	08:00	20/Nov/2025	18:00		PLANNED	Requested	
1253	RQ242307	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* Shutdown is required for measuring of Timing and Contact Resistance of Circuit Breaker of HV and LV side.	15/Nov/2025	10:00	15/Nov/2025	17:00		PLANNED	Requested	
1254	RQ242374	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BASTI(UP)	UPPTCL	C	Routine testing and maintenance work	14/Nov/2025	10:00	14/Nov/2025	16:00		PLANNED	Requested	
1255	RQ242373	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BASTI(UP)	UPPTCL	C	Routine testing and maintenance work	13/Nov/2025	10:00	13/Nov/2025	16:00		PLANNED	Requested	
1256	RQ242248	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	D	Routine Maintenance and Testing Work	13/Nov/2025	10:00	14/Nov/2025	18:00		PLANNED	Requested	
1257	RQ242301	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 315MVA ICT-II FOR RLA TESTING AND OVERHAULING OF OLTC TANK	13/Nov/2025	10:00	15/Nov/2025	17:00		PLANNED	Requested	
1258	RQ242315	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work	11/Nov/2025	10:00	11/Nov/2025	17:00		PLANNED	Requested	
1259	RQ242265	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AGRA(UP)	UPPTCL	D	Half yearly routine maintenance and testings	11/Nov/2025	09:00	13/Nov/2025	17:00		PLANNED	Requested	
1260	RQ242329	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	If 315MVA ICT-1 increasing capacity delay then 400 KV C.B. Overhauling Preventive Maintenance works. No su affected, maintained through 315 MVA and 315 MVA ICT II	11/Nov/2025	08:00	17/Nov/2025	17:00		PLANNED	Requested	
1261	RQ243606	OCC_236	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	Maintenance of transformer(testing ,painting work & other maintenance work)	11/Nov/2025	08:00	15/Nov/2025	18:00		PLANNED	Requested	
1262	RQ242235	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ALIGARH(UP)	UPPTCL	D	for Annual Maintenance and Testing work	10/Nov/2025	10:00	11/Nov/2025	20:00		PLANNED	Requested	
1263	RQ242303	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 500 MVA ICT-1 RLA TESTING BAY MAINTENANCE REPLACEMENT OF 220KV B BUS ISOLATOR Y PHASE JAW/ARM AND ADJU	10/Nov/2025	10:00	11/Nov/2025	17:00		PLANNED	Requested	
1264	RQ242322	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Work	08/Nov/2025	09:00	08/Nov/2025	17:00		PLANNED	Requested	
1265	RQ242295	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	* SHUT DOWN IS TAKEN FOR ROUTIEN TESTING AND MAINTENANCE OF TRANSFORMER AND BAY.	06/Nov/2025	10:00	08/Nov/2025	17:00		PLANNED	Requested	
1266	RQ242314	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work	06/Nov/2025	10:00	06/Nov/2025	17:00		PLANNED	Requested	
1267	RQ242234	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	D	for Annual Maintenance and Testing work	06/Nov/2025	10:00	07/Nov/2025	20:00		PLANNED	Requested	
1268	RQ242266	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AGRA(UP)	UPPTCL	D	Half yearly routine maintenance and testings	06/Nov/2025	09:00	08/Nov/2025	17:00		PLANNED	Requested	
1269	RQ242321	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Work	06/Nov/2025	09:00	06/Nov/2025	17:00		PLANNED	Requested	
1270	RQ242231	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	for routine maintenance work	06/Nov/2025	09:00	07/Nov/2025	19:00		PLANNED	Requested	
1271	RQ242311	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	C	for Annual Maintenance and Testing work	04/Nov/2025	10:00	04/Nov/2025	17:00		PLANNED	Requested	
1272	RQ242300	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	* for configuration of 315 mva ict 3 in 220 kv bus bar protection and stability testing of bus 1 and 2	04/Nov/2025	09:00	05/Nov/2025	18:00		PLANNED	Requested	

1273	RQ242299	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	for configuration of 315 mva ict 3 in 220 kv bus bar protection and stability testing of bus 1 and 2	04/Nov/2025	09:00	05/Nov/2025	18:00		PLANNED	Requested	
1274	RQ242330	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	If 315MVA ICT-1 increasing capacity delay then 400 KV C.B. Overhauling Preventive Maintenance works. No su affected, maintained through 315 MVA and 315 MVA ICT III	04/Nov/2025	08:00	10/Nov/2025	17:00		PLANNED	Requested	
1275	RQ242238	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	D	For Annual maimntenance and Testing work.	03/Nov/2025	10:00	04/Nov/2025	20:00		PLANNED	Requested	
1276	RQ243620	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NOIDA SEC 148(UP)	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE ICT-1 WILL REMAIN UNDER SHUTDOWN	03/Nov/2025	10:00	07/Nov/2025	22:00	ICT-1&2(400/220KV) FEEDS 2 NOS 220/33KV POWER TRANSFORMER AND 1 NO. 220/132KV POWER TRANSFORMER AND 2 NOS 220KV TRANSMISSION LINES THROUGH 220KV BUS 1&2. DURING THE SHUTDOWN PERIOD THE 220KV BUS WILL BE CHARGED THROUGH THESE 2 NOS 220KV LINE FROM 220KV SEC-129 NOIDA AND 220KV KP-5 GR NOIDA SUBSTATION AND WILL FEED THE 33KV LOAD DISCOM AND 132KV LOAD TO M/S OPPO MOBILES AND 132KV CKT-1&2 OF NOIDA METRO.	PLANNED	Requested	
1277	RQ243621	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT NOIDA SEC 148(UP)	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE ICT-2 WILL REMAIN UNDER SHUTDOWN	03/Nov/2025	10:00	07/Nov/2025	22:00	ICT-1&2(400/220KV) FEEDS 2 NOS 220/33KV POWER TRANSFORMER AND 1 NO. 220/132KV POWER TRANSFORMER AND 2 NOS 220KV TRANSMISSION LINES THROUGH 220KV BUS 1&2. DURING THE SHUTDOWN PERIOD THE 220KV BUS WILL BE CHARGED THROUGH THESE 2 NOS 220KV LINE FROM 220KV SEC-129 NOIDA AND 220KV KP-5 GR NOIDA SUBSTATION AND WILL FEED THE 33KV LOAD DISCOM AND 132KV LOAD TO M/S OPPO MOBILES AND 132KV CKT-1&2 OF NOIDA METRO.	PLANNED	Requested	
1278	RQ242254	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP)	UPPTCL	D	Routine Maintenance and Testing Work	03/Nov/2025	10:00	04/Nov/2025	18:00		PLANNED	Requested	
1279	RQ243607	OCC_236	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT ANPARA(UP)	UPPTCL	C	Maintenance of transformer(filtration,testing ,painting work)	03/Nov/2025	08:00	09/Nov/2025	18:00		PLANNED	Requested	
1280	RQ243097	OCC_236	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	Preventive Maintenance work	26/Nov/2025	10:00	26/Nov/2025	15:00		PLANNED	Requested	
1281	RQ242227	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaing and IR of equipments.	26/Nov/2025	08:00	26/Nov/2025	18:00		PLANNED	Requested	
1282	RQ242228	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHANANSU(PS)	PSTCL	D	Tan-Delta testing of CTs and HV & LV bushings ,Nut bolt tightening of clamp and connectors and cleaning of CR panel and BMK of CT , CB related with associated bay & Cleaning of ICT, Porcelain part	26/Nov/2025	08:00	26/Nov/2025	18:00		PLANNED	Requested	
1283	RQ242229	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Annual Mtc	26/Nov/2025	08:00	28/Nov/2025	18:00		PLANNED	Requested	
1284	RQ242226	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual Mtc	21/Nov/2025	08:00	21/Nov/2025	18:00		PLANNED	Requested	
1285	RQ242224	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual Mtc	19/Nov/2025	08:00	19/Nov/2025	18:00		PLANNED	Requested	
1286	RQ242221	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	17/Nov/2025	08:00	17/Nov/2025	18:00		PLANNED	Requested	
1287	RQ242223	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	17/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
1288	RQ242220	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaing and IR of equipments.	17/Nov/2025	08:00	17/Nov/2025	18:00		PLANNED	Requested	
1289	RQ242219	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	14/Nov/2025	08:00	14/Nov/2025	18:00		PLANNED	Requested	
1290	RQ242218	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual Mtc	12/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	
1291	RQ242217	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	11/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
1292	RQ242214	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	10/Nov/2025	08:00	10/Nov/2025	18:00		PLANNED	Requested	
1293	RQ242215	OCC_236	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual Mtc	10/Nov/2025	08:00	10/Nov/2025	18:00		PLANNED	Requested	

1294	RQ242216	OCC_236	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAIPURA(P5)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	10/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
1295	RQ242213	OCC_236	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(P5G)	PSTCL	D	Periodic Maintenance	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
1296	RQ242212	OCC_236	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHUJ(P5)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	04/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
1297	RQ242211	OCC_236	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTISAR(P5)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	03/Nov/2025	08:00	03/Nov/2025	18:00			PLANNED	Requested	
1298	RQ242491	OCC_236	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	SIVNL	C	Annual Planned Maintenance of GIS Bay & Dehydration & Testing of 400/22KV Station Transformer.	24/Nov/2025	09:00	27/Nov/2025	17:00	APM of 25 MVA Station Transformer		PLANNED	Requested	
1299	RQ242171	OCC_236	slcders_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL,ATSL	D	"Reliability life assessment of transformer"	21/Nov/2025	08:00	22/Nov/2025	18:00			PLANNED	Requested	
1300	RQ242178	OCC_236	slcders_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL,ATSL	D	"Reliability life assessment of transformer"	18/Nov/2025	08:00	19/Nov/2025	18:00			PLANNED	Requested	
1301	RQ243989	OCC_236	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHAGARH(PG)	POWERGRID	D	Annual mtc.	21/Nov/2025	08:00	21/Nov/2025	18:00			PLANNED	Requested	
1302	RQ243740	OCC_236	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG)	POWERGRID	D	AMP work	20/Nov/2025	09:00	20/Nov/2025	17:00	kindly approve.		PLANNED	Requested	
1303	RQ242337	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	20/Nov/2025	08:00	20/Nov/2025	12:00			PLANNED	Requested	
1304	RQ243986	OCC_236	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHAGARH(PG)	POWERGRID	D	Annual mtc.	20/Nov/2025	08:00	20/Nov/2025	18:00			PLANNED	Requested	
1305	RQ242336	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	19/Nov/2025	14:00	19/Nov/2025	18:00			PLANNED	Requested	
1306	RQ243988	OCC_236	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHAGARH(PG)	POWERGRID	D	Annual mtc.	19/Nov/2025	08:00	19/Nov/2025	18:00			PLANNED	Requested	
1307	RQ242335	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	19/Nov/2025	08:00	19/Nov/2025	12:00			PLANNED	Requested	
1308	RQ243987	OCC_236	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHAGARH(PG)	POWERGRID	D	Annual mtc.	18/Nov/2025	08:00	18/Nov/2025	18:00			PLANNED	Requested	
1309	RQ242328	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	AMP works of ICT-1	13/Nov/2025	08:00	13/Nov/2025	18:00			PLANNED	Requested	
1310	RQ242331	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP works	13/Nov/2025	08:00	13/Nov/2025	18:00			PLANNED	Requested	
1311	RQ243984	OCC_236	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWERGRID	D	Half Yearly Mtc.	10/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
1312	RQ242318	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP works	10/Nov/2025	08:00	10/Nov/2025	20:00			PLANNED	Requested	
1313	RQ242306	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIJI (PG)	POWERGRID	D	AMP OF ICT-2 AT Jauljibi SS.	07/Nov/2025	09:00	07/Nov/2025	18:00			PLANNED	Requested	
1314	RQ242298	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04/Nov/2025	14:00	04/Nov/2025	16:00			PLANNED	Requested	
1315	RQ242297	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04/Nov/2025	10:00	04/Nov/2025	12:00			PLANNED	Requested	
1316	RQ242302	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SHAHIAHANPUR(PG)	POWERGRID	D	AMP of 400/220KV ICT-1 AT SHAHIAHANPUR	04/Nov/2025	09:00	04/Nov/2025	16:00			PLANNED	Requested	
1317	RQ242293	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIJI (PG)	POWERGRID	D	AMP work of ICT 1 AT Jauljibi SS.	04/Nov/2025	09:00	04/Nov/2025	18:00			PLANNED	Requested	
1318	RQ242294	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04/Nov/2025	08:00	04/Nov/2025	10:00			PLANNED	Requested	
1319	RQ242259	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWERGRID	D	VFTD and Tan Delta measurement of B phase (LV) bushing of 315MVA,400/220KV ICT-2 which is kept on 06 monthly monitoring.	03/Nov/2025	09:00	03/Nov/2025	17:00			PLANNED	Requested	
1320	RQ242253	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWERGRID	D	AMP and PRD replacement	01/Nov/2025	09:00	01/Nov/2025	18:00			PLANNED	Requested	
1321	RQ242241	OCC_236	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	AMP Works	01/Nov/2025	09:00	01/Nov/2025	18:00			PLANNED	Requested	
1322	RQ242604	OCC_236	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	AMP OF 200 MVA ICT ALONG WITH ASSOCIATED 132 KV BAYS	01/Nov/2025	08:00	01/Nov/2025	18:00			PLANNED	Requested	
1323	RQ242179	OCC_236	slcders_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	20/Nov/2025	08:00	20/Nov/2025	18:00			PLANNED	Requested	
1324	RQ242182	OCC_236	slcders_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAISALMER(RS)	RRVPNL	D	testing of Bay equipments at 400 KV GSS Jsl-2 (Bhensara) & testing of bay equipments at 400 KV GSS Jsl-2 (Bhensara)	17/Nov/2025	17:00	18/Nov/2025	23:50			PLANNED	Requested	
1325	RQ242174	OCC_236	slcders_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments	14/Nov/2025	08:00	14/Nov/2025	18:00			PLANNED	Requested	
1326	RQ242188	OCC_236	slcders_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT JAISALMER(RS)	RRVPNL	D	For half yearly maintenance work of bay & Equipments	13/Nov/2025	17:00	13/Nov/2025	23:50			PLANNED	Requested	
1327	RQ242176	OCC_236	slcders_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	13/Nov/2025	16:00	13/Nov/2025	23:00			PLANNED	Requested	
1328	RQ242189	OCC_236	slcders_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAISALMER(RS)	RRVPNL	D	For half yearly maintenance work of bay & Equipments	12/Nov/2025	17:00	12/Nov/2025	23:50			PLANNED	Requested	
1329	RQ242172	OCC_236	slcders_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	12/Nov/2025	16:00	12/Nov/2025	23:00			PLANNED	Requested	
1330	RQ242177	OCC_236	slcders_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Maintenance work	12/Nov/2025	08:00	12/Nov/2025	18:00			PLANNED	Requested	
1331	RQ242180	OCC_236	slcders_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	11/Nov/2025	16:00	11/Nov/2025	23:00			PLANNED	Requested	

1332	RQ242181	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAISALMER(RS)	RRVPNL	D	For half yearly maintenance work of bay & Equipments & testing of bay equipments at 400 KV GSS Jsl-2 (Bhensara)	10/Nov/2025	17:00	11/Nov/2025	23:50			PLANNED	Requested	
1333	RQ242183	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	07/Nov/2025	09:00	07/Nov/2025	14:00			PLANNED	Requested	
1334	RQ242185	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	For Ovehauling work of OLTC to be carried out by EasunMR Ltd.	06/Nov/2025	08:00	08/Nov/2025	18:00			PLANNED	Requested	
1335	RQ242184	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	For Ovehauling work of OLTC to be carried out by EasunMR Ltd.	06/Nov/2025	08:00	08/Nov/2025	18:00			PLANNED	Requested	
1336	RQ242173	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWEST(RW)	RRVPNL	D	Planned maintenance	04/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
1337	RQ243985	OCC_236	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	D	Half Yearly Mtc.	19/Nov/2025	08:00	21/Nov/2025	18:00			PLANNED	Requested	
1338	RQ243983	OCC_236	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc.	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
1339	RQ243937	OCC_236	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NAWADA(HV)	HVPNL	D	For Annual Maintenance	17/Nov/2025	10:00	17/Nov/2025	16:00			PLANNED	Requested	
1340	RQ243936	OCC_236	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAWADA(HV)	HVPNL	D	For Annual Maintenance	07/Nov/2025	10:00	07/Nov/2025	16:00			PLANNED	Requested	
1341	RQ242277	OCC_236	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HVPNL	D	For annual Mtc. of Transformer and its allied equipment	05/Nov/2025	09:00	05/Nov/2025	17:00			PLANNED	Requested	
1342	RQ242276	OCC_236	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	HVPNL	D	For annual Mtc. of Transformer and its allied equipment	03/Nov/2025	09:00	03/Nov/2025	17:00			PLANNED	Requested	
1343	RQ242187	OCC_236	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT JAISALMER(RS)	RRVUNL	D	For half yearly maintenance work of bay & Equipments	14/Nov/2025	17:00	14/Nov/2025	23:50			PLANNED	Requested	
1344	RQ242339	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT JAWAHARPUR_TP5(U P)	UPRVUNL	C	AVR commissioning	07/Nov/2025	08:00	10/Nov/2025	18:00	There will be no effect on the power evacuation as ICT-3 will remain charged.		PLANNED	Requested	
1345	RQ242338	OCC_236	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAWAHARPUR_TP5(U P)	UPRVUNL	C	AVR commissioning	03/Nov/2025	08:00	06/Nov/2025	18:00	There will be no effect on the power evacuation as ICT-4 will remain charged.		PLANNED	Requested	
1346	RQ243982	OCC_236	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT DRASS(PG)	POWERGRID	D	Stability test of 220KV BUS-1	26/Nov/2025	09:00	26/Nov/2025	17:00	Under Construction head. Kindly approve.		PLANNED	Requested	
1347	RQ243981	OCC_236	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT DRASS(PG)	POWERGRID	D	Stability test of 220KV BUS-2	23/Nov/2025	09:00	23/Nov/2025	17:00	Under Construction head. Kindly approve.		PLANNED	Requested	
1348	RQ242312	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWERGRID	C	TESTING OF NEW 132 KV BUS BAR RELAYS	10/Nov/2025	09:00	11/Nov/2025	18:00			PLANNED	Requested	
1349	RQ242316	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	C	TESTING OF NEW 132 KV BUS BAR RELAYS	10/Nov/2025	09:00	11/Nov/2025	18:00			PLANNED	Requested	
1350	RQ242308	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	10/Nov/2025	09:00	10/Nov/2025	18:00			PLANNED	Requested	
1351	RQ242304	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG)	POWERGRID	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK	05/Nov/2025	08:00	05/Nov/2025	22:00			PLANNED	Requested	
1352	RQ242291	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	04/Nov/2025	09:00	04/Nov/2025	18:00			PLANNED	Requested	
1353	RQ242281	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILLY(PG)	POWERGRID	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK	03/Nov/2025	08:00	03/Nov/2025	22:00			PLANNED	Requested	
1354	RQ242246	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	POWERGRID	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK	01/Nov/2025	08:00	01/Nov/2025	22:00			PLANNED	Requested	
1355	RQ243639	OCC_236	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33KV 160MVA ICT in place of M/s Bharat Bijlee Make 220/132KV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132KV Sitarganj Substation of POWERGRID NR-III Region	01/Nov/2025	08:00	30/Nov/2025	18:00			PLANNED	Requested	
1356	RQ242709	OCC_236	cpcc1_sd	AC TRANSMISSION LI	220 KV BHADLA_2 (PG)- RSDCL(PSS4)_SL_BHD RSDCL(PSS4) CKT-1 220 KV RAPS_B(NP)- DEBARI(RS) (PG) CKT-		D	Attending COE Protection Observations, CT Oil Sampling	29/Nov/2025	16:00	30/Nov/2025	23:00			PLANNED	Requested	
1357	RQ242740	OCC_236	cpcc1_sd	AC TRANSMISSION LI	220 KV BHADLA_2 (PG)- RSDCL(PSS2)_SL_BHD RSDCL(PSS2) CKT-1		D	For attending S/D nature defects	28/Nov/2025	09:00	28/Nov/2025	18:00			PLANNED	Requested	
1358	RQ242708	OCC_236	cpcc1_sd	AC TRANSMISSION LI	220 KV BHADLA_2 (PG)- RSDCL(PSS2)_SL_BHD RSDCL(PSS2) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	27/Nov/2025	16:00	28/Nov/2025	23:00			PLANNED	Requested	
1359	RQ243698	OCC_236	cpcc2_sd	AC TRANSMISSION LI	220 KV FATEHABAD(PG)- FATEHABAD(HV) (HVPNL) CKT-1		D	AMP works	27/Nov/2025	09:00	27/Nov/2025	18:00	Kindly Approve.		PLANNED	Requested	
1360	RQ242802	OCC_236	cpcc1_sd	AC TRANSMISSION LI	220 KV RAPS_B(NP)- CHITTORGARH(RS) (PG) CKT-2		D	Insertion of additional glass disc/ To attend shutdown nature defects	25/Nov/2025	08:00	30/Nov/2025	18:00	Non auto for 220 KV RAPPB-Chittorgarh Ckt- 1		PLANNED	Requested	
1361	RQ242664	OCC_236	cpcc1_sd	AC TRANSMISSION LI	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25/Nov/2025	08:00	25/Nov/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK1		PLANNED	Requested	
1362	RQ242739	OCC_236	cpcc1_sd	AC TRANSMISSION LI	220 KV RAPS_B(NP)- CHITTORGARH(RS) (PG) CKT-2		C	For attending S/D nature defects	24/Nov/2025	09:00	26/Nov/2025	18:00	Non Auto of 220 KV Raps_B Chittorgarh(RS) (PG) Ckt-1		PLANNED	Requested	
1363	RQ242663	OCC_236	cpcc1_sd	AC TRANSMISSION LI	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	23/Nov/2025	08:00	23/Nov/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2		PLANNED	Requested	
1364	RQ243839	OCC_236	cpcc2_sd	AC TRANSMISSION LI	220 KV JESSORE(HP)- PONGI(BB) (PG) CKT-1		D	FOR AMP WORK OF LINE & MAIN BAY	22/Nov/2025	09:00	22/Nov/2025	18:00			PLANNED	Requested	
1365	RQ243840	OCC_236	cpcc2_sd	AC TRANSMISSION LI	220 KV BAIKASUL(NH)- PONGI(BB) (PG) CKT-1		D	NON-AUTO MODE OF PONG- BAIRASUL DURING S/D OF PONG- JASSOR	22/Nov/2025	09:00	22/Nov/2025	18:00			PLANNED	Requested	

1366	RQ243734	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4	D	For AMP and Hotspot attending work in Line BAY	22/Nov/2025	09:00	22/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1367	RQ243838	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV JESSORE(HP)-PONGI(BB) (PG) CKT-1	D	NON-AUTO MODE OF PONG-JASSOR DURING S/D OFPONG-BAIRASUIL	21/Nov/2025	09:00	21/Nov/2025	18:00		PLANNED	Requested	
1368	RQ243837	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV BAIKASUI(NH)-PONGI(BB) (PG) CKT-1	D	FOR AMP WORK OF LINE & MAIN BAY	21/Nov/2025	09:00	21/Nov/2025	18:00		PLANNED	Requested	
1369	RQ243733	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2	D	For AMP and Hotspot attending work in Line BAY	21/Nov/2025	09:00	21/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1370	RQ243704	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV LUDHIANA(PG)-DORAH(A) (PS) (PSTCL) CKT-1	D	For AMP of Line Bay and Main Bay.	21/Nov/2025	08:00	21/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1371	RQ243013	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BIKANER_2 (PBTS)-KHIDRAT_REPL_SL_B KN2 (KHIDRAT_REPL) CKT-1	D	for AMP works and construction works	20/Nov/2025	17:00	27/Nov/2025	23:00	after solar generation completion	PLANNED	Requested	
1372	RQ243813	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	D	For Bus Bar Retrofitting Works	20/Nov/2025	09:30	20/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1373	RQ243732	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-2	D	For AMP and Hotspot attending work in Line BAY	20/Nov/2025	09:00	20/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1374	RQ243819	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	D	To attend Shutdown nature defects	20/Nov/2025	09:00	20/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1375	RQ243703	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	D	For AMP of Line Bay and Main Bay.	20/Nov/2025	08:00	20/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1376	RQ243812	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	D	For Bus Bar Retrofitting Works	19/Nov/2025	09:30	19/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1377	RQ243731	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-1	D	For AMP and Hotspot attending work in Line BAY	19/Nov/2025	09:00	19/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1378	RQ242738	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	C	For attending S/D nature defects	19/Nov/2025	09:00	21/Nov/2025	18:00	Non Auto of 220 KV Raps_B Chittoragarh(RS) (PG) Ckt-2	PLANNED	Requested	
1379	RQ242895	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV MANESAR(PG)-PANCHGAON (HV) (HVPNL) CKT-1	D	AMP work	19/Nov/2025	09:00	19/Nov/2025	18:00	Respective bay 210 in Manesar s/s will also be under shutdown	PLANNED	Requested	
1380	RQ243702	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	D	For AMP of Line Bay and Main Bay.	19/Nov/2025	08:00	19/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1381	RQ242801	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	19/Nov/2025	08:00	24/Nov/2025	18:00	Non auto for 220 KV RAPPB-Chittorgarh Ckt-2	PLANNED	Requested	
1382	RQ243012	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV GRIANPSS_BIK2_(AM PLUS)-BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	D	for AMP works and construction works	18/Nov/2025	17:00	25/Nov/2025	23:00	after solar generation completion	PLANNED	Requested	
1383	RQ243714	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLV) (HVPNL) CKT-2	D	LINE EQUIPMENT AMP WORKS	18/Nov/2025	09:00	18/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1384	RQ243697	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV FATEHABAD(PG)-FATEHABAD(HV) (HVPNL) CKT-2	D	AMP works	18/Nov/2025	09:00	18/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1385	RQ243701	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2	D	For AMP of Line Bay and Main Bay.	18/Nov/2025	08:00	18/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1386	RQ243709	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	D	Bus Bar testing	18/Nov/2025	08:00	18/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1387	RQ242769	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTHG2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1	D	For AMP of Line Bay	17/Nov/2025	16:00	17/Nov/2025	23:59	For AMP of Line Bay	PLANNED	Requested	
1388	RQ243713	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-2	D	LINE & BAY EQUIPMENT AMP WORKS	17/Nov/2025	09:00	17/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1389	RQ243700	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	D	For AMP of Line Bay and Main Bay.	17/Nov/2025	08:00	17/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1390	RQ243708	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	D	Bus Bar testing	17/Nov/2025	08:00	17/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1391	RQ243836	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	D	NON-AUTO DURING AMP OF DASUYA-SARNA CKT-2	15/Nov/2025	09:00	15/Nov/2025	18:00		PLANNED	Requested	
1392	RQ243817	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	D	AR in Non auto mode for safety purpose during working on 220 kv Hamirpur-Neharian TL -Ckt- 12	15/Nov/2025	09:00	15/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1393	RQ243835	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	D	FOR AMP & INSTALLATION OF LIGHTENING ARRESTOR AT DASUYA END	15/Nov/2025	09:00	15/Nov/2025	18:00		PLANNED	Requested	
1394	RQ243816	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	D	For TL AMP work and attending shutodwn nature defects	15/Nov/2025	09:00	15/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	

1395	RQ242654	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BIKANER_2 (PBTSU)-KSP_NHPC_LTD_SL_B KN2 (KSP_NHPC_LTD) CKT-1	D	For Bay Extension works	14/Nov/2025	17:00	18/Nov/2025	23:00		PLANNED	Requested	
1396	RQ242768	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1	D	For AMP of Line Bay	14/Nov/2025	16:00	14/Nov/2025	23:59	For AMP of Line Bay	PLANNED	Requested	
1397	RQ243719	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	D	For Bus Bar Retrofitting Works	14/Nov/2025	09:30	14/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1398	RQ243833	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-1	D	AMP OF LINE AND LINE BAY & MAIN BAY EQUIPMENTS AT DASUYA END	14/Nov/2025	09:00	14/Nov/2025	18:00		PLANNED	Requested	
1399	RQ243730	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-2	D	For AMP work of Line bay.	14/Nov/2025	09:00	14/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1400	RQ243834	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-2	D	NON-AUTO DURING S/D OF DASUYA-SARNA CKT-1	14/Nov/2025	09:00	14/Nov/2025	18:00		PLANNED	Requested	
1401	RQ243712	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	D	LINE & BAY EQUIPMENT AMP WORKS	14/Nov/2025	09:00	14/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1402	RQ242803	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV RAP5_B(NP)-DEBARI(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	14/Nov/2025	08:00	19/Nov/2025	18:00	S/D required timely	PLANNED	Requested	
1403	RQ242767	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-2	D	For AMP of Line Bay	13/Nov/2025	16:00	13/Nov/2025	23:59	For AMP of Line Bay	PLANNED	Requested	
1404	RQ243726	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV AMRITSAR(PG)-VERPAL(P5) (PSTCL) CKT-2	D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	13/Nov/2025	10:00	13/Nov/2025	16:00	Kindly Approve.	PLANNED	Requested	
1405	RQ243718	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	D	For Bus Bar Retrofitting Works	13/Nov/2025	09:30	13/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1406	RQ243814	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV HAMIRPUR(PG)-NEHRAN(HP) (PG) CKT-1	D	For TL AMP work and attending shutdown nature defects	13/Nov/2025	09:00	13/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1407	RQ243711	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-2	D	LINE & BAY EQUIPMENT AMP WORKS	13/Nov/2025	09:00	13/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1408	RQ243815	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV HAMIRPUR(PG)-NEHRAN(HP) (PG) CKT-2	D	AR in Non auto mode for safety purpose during working on 220 kv Hamirpur-Neherian TL -Ckt- 1	13/Nov/2025	09:00	13/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1409	RQ243011	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BIKANER_2 (PBTSU)-JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1	D	for AMP works and construction works	12/Nov/2025	17:00	19/Nov/2025	23:00	after soler generation completion	PLANNED	Requested	
1410	RQ242766	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV FATEHGARH_II(PG)-DEVKOT SL_FTH2 (NTPC_DEVKOT) (NTPC_DEVKOT) CKT-1	D	For AMP of Line Bay	12/Nov/2025	16:00	12/Nov/2025	23:59	For AMP of Line Bay	PLANNED	Requested	
1411	RQ243725	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV AMRITSAR(PG)-VERPAL(P5) (PSTCL) CKT-1	D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	12/Nov/2025	10:00	12/Nov/2025	16:00	Kindly Approve.	PLANNED	Requested	
1412	RQ243811	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	D	For Bus Bar Retrofitting Works	12/Nov/2025	09:30	12/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1413	RQ243729	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-1	D	For AMP work of Line bay.	12/Nov/2025	09:00	12/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1414	RQ243818	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	D	To attend Shutdown nature defects	12/Nov/2025	09:00	12/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1415	RQ242715	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BHD2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1	D	Attending COE Protection Observations, CT Oil Sampling	11/Nov/2025	16:00	12/Nov/2025	23:00		PLANNED	Requested	
1416	RQ242765	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV FATEHGARH_II(PG)-AHEJ3L P55 HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	D	For AMP of Line Bay	11/Nov/2025	16:00	11/Nov/2025	23:59	For AMP of Line Bay	PLANNED	Requested	
1417	RQ243810	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	D	For Bus Bar Retrofitting Works	11/Nov/2025	09:30	11/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1418	RQ243724	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV AMRITSAR(PG)-NARAINGARH(P5) (PSTCL) CKT-2	D	FOR AMP OF BAY & LINE EQUIPMENTS AND LBB & 220KV BUS BAR PROT RETROFITTING	11/Nov/2025	09:30	11/Nov/2025	20:00	Kindly Approve.	PLANNED	Requested	
1419	RQ242635	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BHILWARA(RS)-KANKROU(PG) (RS) CKT-1	D	for AMP work	11/Nov/2025	09:00	11/Nov/2025	18:00		PLANNED	Requested	
1420	RQ242764	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV FATEHGARH_II(PG)-AHEJ2L P55 HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	D	For AMP of Line Bay	10/Nov/2025	16:00	10/Nov/2025	23:59	For AMP of Line Bay	PLANNED	Requested	
1421	RQ243723	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV AMRITSAR(PG)-NARAINGARH(P5) (PSTCL) CKT-1	D	FOR AMP OF BAY & LINE EQUIPMENTS AND LBB & 220KV BUS BAR PROT RETROFITTING	10/Nov/2025	09:30	10/Nov/2025	20:00	Kindly Approve.	PLANNED	Requested	

1422	RQ243809	OCC_236	cpec2_sd	AC TRANSMISSION LI	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	D	For Bus Bar Retrofitting Works	10/Nov/2025	09:30	10/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1423	RQ243728	OCC_236	cpec2_sd	AC TRANSMISSION LI	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	D	For AMP work of Line bay.	10/Nov/2025	09:00	10/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1424	RQ243710	OCC_236	cpec2_sd	AC TRANSMISSION LI	220 KV ABULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-1	D	LINE & BAY EQUIPMENT AMP WORKS	10/Nov/2025	09:00	10/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1425	RQ242805	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	10/Nov/2025	08:00	14/Nov/2025	18:00	Non auto for 220 kv Anta(NTPC)-Lakot(RS) t	PLANNED	Requested	
1426	RQ243830	OCC_236	cpec2_sd	AC TRANSMISSION LI	220 KV JALANDHAR-HAMIRPUR (PG) CKT-1	D	FOR AMP WORK OF LINE	10/Nov/2025	08:00	10/Nov/2025	18:00		PLANNED	Requested	
1427	RQ242714	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1	D	Attending COE Protection Observations, CT Oil Sampling	09/Nov/2025	16:00	10/Nov/2025	23:00		PLANNED	Requested	
1428	RQ243808	OCC_236	cpec2_sd	AC TRANSMISSION LI	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	D	For Bus Bar Retrofitting Works	08/Nov/2025	09:30	08/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1429	RQ243727	OCC_236	cpec2_sd	AC TRANSMISSION LI	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	D	For AMP work of Line bay.	08/Nov/2025	09:00	08/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1430	RQ242975	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1	D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	08/Nov/2025	08:00	14/Nov/2025	20:00	NON AUTO MODE	PLANNED	Requested	
1431	RQ242976	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH)-BHADLA_2 (PG) (ACME_HEERGARH) CKT-1	D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	08/Nov/2025	08:00	14/Nov/2025	20:00	NON AUTO MODE	PLANNED	Requested	
1432	RQ242977	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1	D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	08/Nov/2025	08:00	14/Nov/2025	20:00	NON AUTO MODE	PLANNED	Requested	
1433	RQ242713	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1	D	Attending COE Protection Observations, CT Oil Sampling	07/Nov/2025	16:00	08/Nov/2025	23:00		PLANNED	Requested	
1434	RQ243722	OCC_236	cpec2_sd	AC TRANSMISSION LI	220 KV AMRITSAR(PG)-KHASHA(PS) (PSTCL) CKT-2	D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	07/Nov/2025	10:00	07/Nov/2025	16:00	Kindly Approve.	PLANNED	Requested	
1435	RQ242930	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV JAIPUR SOUTH(PG)-GOMER(RS) (RS) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	07/Nov/2025	08:00	09/Nov/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
1436	RQ242892	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1	D	LINE EQUIPMENT AMP WORK	07/Nov/2025	08:00	10/Nov/2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Requested	
1437	RQ242679	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1	D	Main & Line Bay AMP work	06/Nov/2025	18:00	06/Nov/2025	23:30		PLANNED	Requested	
1438	RQ243010	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1	D	for AMP works and construction works	06/Nov/2025	17:00	13/Nov/2025	23:00	after soler generation completion	PLANNED	Requested	
1439	RQ243721	OCC_236	cpec2_sd	AC TRANSMISSION LI	220 KV AMRITSAR(PG)-KHASHA(PS) (PSTCL) CKT-1	D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	06/Nov/2025	10:00	06/Nov/2025	16:00	Kindly Approve.	PLANNED	Requested	
1440	RQ242687	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1	D	For attending S/D nature defects	06/Nov/2025	09:00	06/Nov/2025	18:00		PLANNED	Requested	
1441	RQ243020	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1	D	For overcrossing of conductor during re-conductoring work in 220KC Hisar-Hisar ckt-1&2	06/Nov/2025	09:00	08/Nov/2025	18:00		PLANNED	Requested	
1442	RQ243021	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2	D	For overcrossing of conductor during re-conductoring work in 220KC Hisar-Hisar ckt-1&2	06/Nov/2025	09:00	08/Nov/2025	18:00		PLANNED	Requested	
1443	RQ242891	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	D	LINE EQUIPMENT AMP WORK	06/Nov/2025	08:00	08/Nov/2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Requested	
1444	RQ243000	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-1	D	For Relay Testing Work	06/Nov/2025	08:00	06/Nov/2025	18:00		PLANNED	Requested	
1445	RQ242933	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1	D	For overcrossing of conductor during re-conductoring work in 220KC Hisar-Hisar ckt-1&2	06/Nov/2025	08:00	08/Nov/2025	18:00		PLANNED	Requested	
1446	RQ242934	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2	D	For overcrossing of conductor during re-conductoring work in 220KC Hisar-Hisar ckt-1&2	06/Nov/2025	08:00	08/Nov/2025	18:00		PLANNED	Requested	
1447	RQ242678	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV TATA NOORSAR SL_BKN PG (TPGEL)-BIKANER(PG) (TPGEL) CKT-1	D	Main & Line Bay AMP work	05/Nov/2025	18:00	05/Nov/2025	23:30		PLANNED	Requested	
1448	RQ243007	OCC_236	cpec1_sd	AC TRANSMISSION LI	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTS)-PRERAK GREENTECH PVT LTD) CKT-1	D	for AMP works and construction works	05/Nov/2025	17:00	12/Nov/2025	23:00	after soler generation completion	PLANNED	Requested	

1449	RQ243009	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BIKANER_2 (PBTSU)-JUNA_REPL_SL_BKN2 (JUNA_REPL) CKT-1	D	for AMP works and construction works	05/Nov/2025	17:00	12/Nov/2025	23:00	after solar generation completion	PLANNED	Requested	
1450	RQ242712	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BHADLA(PG)-ACME SOLAR(ACM) (ACME) CKT-1	D	Attending COE Protection Observations, CT Oil Sampling	05/Nov/2025	16:00	06/Nov/2025	23:00		PLANNED	Requested	
1451	RQ243707	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV CHEEK(A)(HV)-KAITHAL(PG) (HVPNL) CKT-1	D	AMP Works of Line Bay	05/Nov/2025	09:30	05/Nov/2025	15:00	Kindly Approve.	PLANNED	Requested	
1452	RQ242890	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	D	LINE EQUIPMENT AMP WORK	05/Nov/2025	08:00	07/Nov/2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Requested	
1453	RQ242999	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1	D	For Relay Testing Work	05/Nov/2025	08:00	05/Nov/2025	18:00		PLANNED	Requested	
1454	RQ242826	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	05/Nov/2025	08:00	06/Nov/2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Requested	
1455	RQ242827	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	05/Nov/2025	08:00	06/Nov/2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Requested	
1456	RQ242677	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BIKANER(PG)-SBSRPC_11 SL_BKN_PG (SBSRPC-11) (SBSRPC-11) CKT-1	D	Main & Line Bay AMP work	04/Nov/2025	18:00	04/Nov/2025	23:30		PLANNED	Requested	
1457	RQ243008	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSU) (SERENTICA_RI4PL_B (IK2) CKT-1	D	for AMP works and construction works	04/Nov/2025	17:00	10/Nov/2025	23:00	after solar generation completion	PLANNED	Requested	
1458	RQ243717	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-RAMBAN(PDD) (PDD) CKT-1	D	For Bus Bar Retrofitting Works	04/Nov/2025	09:30	04/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1459	RQ243696	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV FATEHABAD(PG)-SIRSA(HV) (HVPNL) CKT-1	D	AMP works	04/Nov/2025	09:00	04/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1460	RQ242929	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04/Nov/2025	08:00	06/Nov/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
1461	RQ242889	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	D	LINE EQUIPMENT AMP WORK	04/Nov/2025	08:00	04/Nov/2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Requested	
1462	RQ242928	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04/Nov/2025	08:00	06/Nov/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
1463	RQ242711	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1	D	Attending COE Protection Observations, CT Oil Sampling	03/Nov/2025	16:00	04/Nov/2025	23:00		PLANNED	Requested	
1464	RQ243716	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-MIRBAZAR(PDD) (PDD) CKT-1	D	For Bus Bar Retrofitting Works	03/Nov/2025	09:30	03/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1465	RQ242888	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	D	LINE EQUIPMENT AMP WORK	03/Nov/2025	08:00	03/Nov/2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Requested	
1466	RQ242651	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSU) (PRERAK GREENTECH PVT LTD) CKT-1	D	For Bay Extension works	01/Nov/2025	17:00	05/Nov/2025	23:00		PLANNED	Requested	
1467	RQ242653	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSU) (SERENTICA_RI4PL_B (IK2) CKT-1	D	For Bay Extension works	01/Nov/2025	17:00	05/Nov/2025	23:00		PLANNED	Requested	
1468	RQ242644	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BIKANER_2 (PBTSU)-JGCL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1	D	For AMP works & For Bay Extension works	01/Nov/2025	17:00	05/Nov/2025	23:00		PLANNED	Requested	
1469	RQ242652	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV GRIANPSS_BIK2_(AM PLUS)-BIKANER_2 (PBTSU) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	D	For Bay Extension works	01/Nov/2025	17:00	05/Nov/2025	23:00		PLANNED	Requested	
1470	RQ242710	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV SEORA_SL_BHD2_PG (MEGA_SURYAURJA)-BHADLA_2 (PG) (MEGA_SURYAURJA) CKT-1	D	Attending COE Protection Observations, CT Oil Sampling	01/Nov/2025	16:00	02/Nov/2025	23:00		PLANNED	Requested	
1471	RQ243791	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	Shutdown for damaged OPGW replacement work in 5 span	01/Nov/2025	09:00	02/Nov/2025	17:00	Under Construction head. Kindly Approve.	PLANNED	Requested	
1472	RQ243792	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	D	Shutdown for damaged OPGW replacement work in 5 span	01/Nov/2025	09:00	02/Nov/2025	17:00	Under Construction head. Kindly Approve.	PLANNED	Requested	

1473	RQ242972	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1	D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01/Nov/2025	08:00	07/Nov/2025	20:00	SHUTDOWN	PLANNED	Requested	
1474	RQ242800	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	C	NHAI Diversion work	01/Nov/2025	08:00	10/Nov/2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested	
1475	RQ242973	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH)-BHADLA_2 (PG) (ACME_HEERGARH) CKT-1	D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01/Nov/2025	08:00	07/Nov/2025	20:00	SHUTDOWN	PLANNED	Requested	
1476	RQ242931	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1	C	Re-conductoring work under ADD CAP	01/Nov/2025	08:00	30/Nov/2025	18:00		PLANNED	Requested	
1477	RQ242799	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	C	NHAI Diversion work	01/Nov/2025	08:00	10/Nov/2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested	
1478	RQ242974	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV BHADLA_2 (PG)-AEGFL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1	D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01/Nov/2025	08:00	07/Nov/2025	20:00	SHUTDOWN	PLANNED	Requested	
1479	RQ242932	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2	C	Re-conductoring work under ADD CAP	01/Nov/2025	08:00	30/Nov/2025	18:00		PLANNED	Requested	
1480	RQ242804	OCC_236	cpcc1_sd	AC TRANSMISSION L	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	01/Nov/2025	08:00	09/Nov/2025	18:00	Non auto for 220 kV Anta(NTPC)-Swaimadhopur(RS) & 220 kV Swaimadhopur Dausa Ckt	PLANNED	Requested	
1481	RQ243715	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-2	D	For Line AMP Work	27/Oct/2025	08:00	17/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1482	RQ242541	OCC_236	bbmb_sd	AC TRANSMISSION L	220 KV BARNALA(PS)-BARNALA(BB) (BBMB) CKT-1	BBMB	Mtc. of Transmission Line	28/Nov/2025	08:00	28/Nov/2025	18:00		PLANNED	Requested	
1483	RQ242484	OCC_236	bbmb_sd	AC TRANSMISSION L	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	Yearly Mtc.	28/Nov/2025	08:00	28/Nov/2025	18:00		PLANNED	Requested	
1484	RQ242539	OCC_236	bbmb_sd	AC TRANSMISSION L	220 KV BHATINDA (PS)-LEHRAMOHAABBAT(P S) (BBMB) CKT-1	BBMB	Mtc. of Transmission Line	26/Nov/2025	08:00	26/Nov/2025	18:00		PLANNED	Requested	
1485	RQ242483	OCC_236	bbmb_sd	AC TRANSMISSION L	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	Yearly Mtc.	26/Nov/2025	08:00	26/Nov/2025	18:00		PLANNED	Requested	
1486	RQ243887	OCC_236	sldcps_sd	AC TRANSMISSION L	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	Tree cutting and Jumper tightening TN 40 to 60	26/Nov/2025	08:00	26/Nov/2025	18:00		PLANNED	Requested	
1487	RQ243882	OCC_236	sldcps_sd	AC TRANSMISSION L	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	Patrolling of line alongwith Tree trimming and Jumper tightening	20/Nov/2025	08:00	20/Nov/2025	18:00		PLANNED	Requested	
1488	RQ242480	OCC_236	bbmb_sd	AC TRANSMISSION L	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	Half Yearly mtc	20/Nov/2025	08:00	20/Nov/2025	18:00		PLANNED	Requested	
1489	RQ242362	OCC_236	sldcrs_sd	AC TRANSMISSION L	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	For Bay Maintenance, Line patrolling & Tree trimming	20/Nov/2025	08:00	20/Nov/2025	18:00		PLANNED	Requested	
1490	RQ242527	OCC_236	bbmb_sd	AC TRANSMISSION L	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	Yearly Mtc.	20/Nov/2025	08:00	20/Nov/2025	18:00		PLANNED	Requested	
1491	RQ243881	OCC_236	sldcps_sd	AC TRANSMISSION L	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	Tree cutting and Jumper tightening TN 70 to 90	19/Nov/2025	08:00	19/Nov/2025	18:00		PLANNED	Requested	
1492	RQ243214	OCC_236	sldcdv_sd	AC TRANSMISSION L	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	Overhauling of Isolators	18/Nov/2025	09:30	18/Nov/2025	17:30		PLANNED	Requested	
1493	RQ242485	OCC_236	bbmb_sd	AC TRANSMISSION L	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2	BBMB	Yearly Mtc.	18/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
1494	RQ242361	OCC_236	sldcrs_sd	AC TRANSMISSION L	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	For Bay Maintenance, Line patrolling & Tree trimming	18/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
1495	RQ242526	OCC_236	bbmb_sd	AC TRANSMISSION L	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	Yearly Mtc.	18/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
1496	RQ242444	OCC_236	bbmb_sd	AC TRANSMISSION L	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	Yearly Mtc.	18/Nov/2025	08:00	19/Nov/2025	18:00		PLANNED	Requested	
1497	RQ242536	OCC_236	bbmb_sd	AC TRANSMISSION L	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	Sub-station allied equipments	18/Nov/2025	08:00	19/Nov/2025	18:00		PLANNED	Requested	
1498	RQ242467	OCC_236	bbmb_sd	AC TRANSMISSION L	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-2	BBMB	Half Yearly mtc of line	18/Nov/2025	08:00	19/Nov/2025	18:00		PLANNED	Requested	
1499	RQ243213	OCC_236	sldcdv_sd	AC TRANSMISSION L	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	Overhauling of Isolators	17/Nov/2025	09:30	17/Nov/2025	17:30		PLANNED	Requested	
1500	RQ242469	OCC_236	bbmb_sd	AC TRANSMISSION L	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	Half Yearly mtc	17/Nov/2025	08:00	17/Nov/2025	18:00		PLANNED	Requested	
1501	RQ243873	OCC_236	sldcps_sd	AC TRANSMISSION L	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	Tree cutting and Jumper tightening TN 40 to 60	14/Nov/2025	08:00	14/Nov/2025	18:00		PLANNED	Requested	
1502	RQ243205	OCC_236	sldcdv_sd	AC TRANSMISSION L	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	Overhauling of Isolators	13/Nov/2025	09:30	13/Nov/2025	17:30		PLANNED	Requested	

1503	RQ242357	OCC_236	sldcrs_sd	AC TRANSMISSION LI	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	13/Nov/2025	08:00	13/Nov/2025	18:00			PLANNED	Requested	
1504	RQ243204	OCC_236	sldcdv_sd	AC TRANSMISSION LI	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Overhauling of Isolators	12/Nov/2025	09:30	12/Nov/2025	17:30			PLANNED	Requested	
1505	RQ242482	OCC_236	bbmb_sd	AC TRANSMISSION LI	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Yearly mtc	12/Nov/2025	08:00	12/Nov/2025	18:00			PLANNED	Requested	
1506	RQ243862	OCC_236	sldcps_sd	AC TRANSMISSION LI	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	11/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
1507	RQ242466	OCC_236	bbmb_sd	AC TRANSMISSION LI	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Half Yearly mtc of line	11/Nov/2025	08:00	12/Nov/2025	18:00			PLANNED	Requested	
1508	RQ242456	OCC_236	bbmb_sd	AC TRANSMISSION LI	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Half Yearly mtc	11/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
1509	RQ242532	OCC_236	bbmb_sd	AC TRANSMISSION LI	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	BBMB	D	Yearly mtc	11/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
1510	RQ243865	OCC_236	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 1 to 20	11/Nov/2025	08:00	11/Nov/2025	18:00			PLANNED	Requested	
1511	RQ242481	OCC_236	bbmb_sd	AC TRANSMISSION LI	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly Mtc.	10/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
1512	RQ242531	OCC_236	bbmb_sd	AC TRANSMISSION LI	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	Yearly mtc	10/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
1513	RQ243197	OCC_236	sldcdv_sd	AC TRANSMISSION LI	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Overhauling of Isolators	07/Nov/2025	09:30	07/Nov/2025	17:30	with 220kv bus-1		PLANNED	Requested	
1514	RQ242455	OCC_236	bbmb_sd	AC TRANSMISSION LI	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly mtc	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
1515	RQ243854	OCC_236	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 20 to 40	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
1516	RQ243196	OCC_236	sldcdv_sd	AC TRANSMISSION LI	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Overhauling of Isolators	06/Nov/2025	09:30	06/Nov/2025	17:30	with 220kv bus-1		PLANNED	Requested	
1517	RQ242468	OCC_236	bbmb_sd	AC TRANSMISSION LI	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	Half Yearly mtc	06/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
1518	RQ242459	OCC_236	bbmb_sd	AC TRANSMISSION LI	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Annual mtc.	06/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
1519	RQ242473	OCC_236	bbmb_sd	AC TRANSMISSION LI	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly Mtc.	06/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
1520	RQ243845	OCC_236	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 1 to 20	03/Nov/2025	08:00	03/Nov/2025	18:00			PLANNED	Requested	
1521	RQ242458	OCC_236	bbmb_sd	AC TRANSMISSION LI	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Annual mtc.	03/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
1522	RQ242431	OCC_236	bbmb_sd	AC TRANSMISSION LI	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	C	Construction of a 6 lane Rajpura-kharar greenfield highway project (Chainage 28+350), connecting NH-44 with NH-205, being executed by NHAI.	01/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
1523	RQ243892	OCC_236	sldcps_sd	AC TRANSMISSION LI	220 KV MOGA(PG)-MOGANI(PS) (PSTCL) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 04.	28/Nov/2025	08:00	28/Nov/2025	18:00			PLANNED	Requested	
1524	RQ243890	OCC_236	sldcps_sd	AC TRANSMISSION LI	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers of T.no 150 to 159	27/Nov/2025	08:00	27/Nov/2025	18:00			PLANNED	Requested	
1525	RQ243884	OCC_236	sldcps_sd	AC TRANSMISSION LI	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	24/Nov/2025	08:00	24/Nov/2025	18:00			PLANNED	Requested	
1526	RQ243878	OCC_236	sldcps_sd	AC TRANSMISSION LI	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers of T.no 150 to 159	17/Nov/2025	08:00	17/Nov/2025	18:00			PLANNED	Requested	
1527	RQ243869	OCC_236	sldcps_sd	AC TRANSMISSION LI	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	14/Nov/2025	08:00	14/Nov/2025	18:00			PLANNED	Requested	
1528	RQ242534	OCC_236	bbmb_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-MAJRA(PS) (PS) CKT-1	PSTCL	D	Yearly Mtc.	13/Nov/2025	08:00	14/Nov/2025	18:00			PLANNED	Requested	
1529	RQ242457	OCC_236	bbmb_sd	AC TRANSMISSION LI	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Half Yearly mtc	12/Nov/2025	08:00	12/Nov/2025	18:00			PLANNED	Requested	
1530	RQ243859	OCC_236	sldcps_sd	AC TRANSMISSION LI	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers of T.no 160 to 168 and gantry s/s	10/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
1531	RQ243857	OCC_236	sldcps_sd	AC TRANSMISSION LI	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 40 to 60	10/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
1532	RQ243855	OCC_236	sldcps_sd	AC TRANSMISSION LI	220 KV MOGA(PG)-MOGANI(PS) (PSTCL) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 04.	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
1533	RQ243849	OCC_236	sldcps_sd	AC TRANSMISSION LI	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	04/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
1534	RQ243847	OCC_236	sldcps_sd	AC TRANSMISSION LI	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers of T.no 160 to 168 and gantry s/s	03/Nov/2025	08:00	03/Nov/2025	18:00			PLANNED	Requested	
1535	RQ242452	OCC_236	sldcrs_sd	AC TRANSMISSION LI	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	C	For Half yearly maintenance & testing work	27/Nov/2025	08:00	28/Nov/2025	18:00			PLANNED	Requested	

1536	RQ242449	OCC_236	sldcrs_sd	AC TRANSMISSION L	220 KV RAPS_B(NP)-SAKATPURA(RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	20/Nov/2025	08:00	21/Nov/2025	18:00		PLANNED	Requested	
1537	RQ243212	OCC_236	sldcdv_sd	AC TRANSMISSION L	220 KV BADARPUR(NT)-ALWAR MIA(RS) CKT-1	RRVPNL	D	Overhauling of Isolators	14/Nov/2025	09:30	14/Nov/2025	17:30		PLANNED	Requested	
1538	RQ242451	OCC_236	sldcrs_sd	AC TRANSMISSION L	220 KV RAPS_A(NP)-SAKATPURA(RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	13/Nov/2025	08:00	14/Nov/2025	18:00		PLANNED	Requested	
1539	RQ243203	OCC_236	sldcdv_sd	AC TRANSMISSION L	220 KV BADARPUR(NT)-ALWAR MIA(RS) CKT-1	RRVPNL	D	Overhauling of Isolators	10/Nov/2025	09:30	10/Nov/2025	17:30		PLANNED	Requested	
1540	RQ242450	OCC_236	sldcrs_sd	AC TRANSMISSION L	220 KV ANTA(NT)-SAKATPURA(RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	06/Nov/2025	08:00	07/Nov/2025	18:00		PLANNED	Requested	
1541	RQ243195	OCC_236	sldcdv_sd	AC TRANSMISSION L	220 KV BADARPUR(NT)-ALWAR MIA(RS) CKT-1	RRVPNL	D	Overhauling of Isolators	03/Nov/2025	09:30	03/Nov/2025	17:30	with 220kv bus-1	PLANNED	Requested	
1542	RQ243737	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-SITARGANJ(PG) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S	24/Nov/2025	08:00	24/Nov/2025	18:00		PLANNED	Requested	
1543	RQ243032	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-ALLAHABADREWARO AD(UP) (PG) CKT-2	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS alongwith A/R Non Auto of Ckt-1	23/Nov/2025	08:00	23/Nov/2025	12:00		PLANNED	Requested	
1544	RQ243031	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-ALLAHABADREWARO AD(UP) (PG) CKT-1	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS alongwith A/R Non Auto of Ckt-2	22/Nov/2025	14:00	22/Nov/2025	18:00		PLANNED	Requested	
1545	RQ243082	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-BAREILLY (CBGANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWERS	22/Nov/2025	09:00	22/Nov/2025	18:00		PLANNED	Requested	
1546	RQ243027	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	20/Nov/2025	14:00	20/Nov/2025	18:00		PLANNED	Requested	
1547	RQ243053	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur.	19/Nov/2025	08:00	19/Nov/2025	18:00		PLANNED	Requested	
1548	RQ243086	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	AMP of line bay equipment at Kanpur. A/R Non-auto mode of 220kv UNCHAHAR(NTPC)-KANPUR-1	18/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
1549	RQ243081	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	ERECTION OF ERS IN 220 KV TANAKPUR-BAREILLY (CBGANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH ERS	16/Nov/2025	09:00	16/Nov/2025	18:00		PLANNED	Requested	
1550	RQ243055	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWERGRID	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK	15/Nov/2025	08:00	15/Nov/2025	22:00		PLANNED	Requested	
1551	RQ242358	OCC_236	sldcrs_sd	AC TRANSMISSION L	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	14/Nov/2025	08:00	14/Nov/2025	18:00		PLANNED	Requested	
1552	RQ243976	OCC_236	cpcc2_sd	AC TRANSMISSION L	220 KV DRASS-KARGIL (PG) CKT-1	POWERGRID	C	For safely working on BUS-1 & BUS-2	13/Nov/2025	09:00	26/Nov/2025	17:00	Under Construction head. Kindly approve.	PLANNED	Requested	
1553	RQ243071	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	To attend the SD Nature defects in the line. Additionally, AR Non-auto required for 220KV Tanakpur-Bareilly (CB Ganj) line.	13/Nov/2025	08:00	14/Nov/2025	18:00		PLANNED	Requested	
1554	RQ242619	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	FOR REPLACEMENT PUNCOM MAKE PLCC PANEL WITH ABB MAKE PLCC PANELS AT BOTH ENDS.	12/Nov/2025	09:00	12/Nov/2025	18:00		PLANNED	Requested	
1555	RQ242360	OCC_236	sldcrs_sd	AC TRANSMISSION L	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	12/Nov/2025	08:00	12/Nov/2025	18:00		PLANNED	Requested	
1556	RQ243080	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	To attend the SD Nature defects in the Line. Additionally, AR Non-Auto required for 220KV Sitarganj-Bareilly (CB Ganj Line)	11/Nov/2025	08:00	12/Nov/2025	18:00		PLANNED	Requested	
1557	RQ243645	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV JAULIWI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWERGRID	D	AMP of Dhauliganga reactor at Dhauliganga end	10/Nov/2025	07:00	10/Nov/2025	18:00		PLANNED	Requested	
1558	RQ243232	OCC_236	sldcjk_sd	AC TRANSMISSION L	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive Maintenance	09/Nov/2025	09:00	09/Nov/2025	14:00	200-220MW load shall be affected	PLANNED	Requested	
1559	RQ243231	OCC_236	sldcjk_sd	AC TRANSMISSION L	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance	09/Nov/2025	09:00	09/Nov/2025	14:00	200-220MW load shall be affected	PLANNED	Requested	
1560	RQ243098	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWERGRID	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK	07/Nov/2025	08:00	07/Nov/2025	22:00		PLANNED	Requested	
1561	RQ243088	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	AMP of line bay equipment at Kanpur. Alongwith A/R Non Auto of 220kv UNCHAHAR(NTPC)-KANPUR-3	07/Nov/2025	08:00	07/Nov/2025	18:00		PLANNED	Requested	
1562	RQ243087	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	AMP of line bay equipment at Kanpur. With A/R Non auto of 220kv UNCHAHAR(NTPC)-KANPUR-4	06/Nov/2025	08:00	06/Nov/2025	18:00		PLANNED	Requested	

1563	RQ243023	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV ALLAHABAD(PG)- ALLAHABADREWARO AD(UP) (PG) CKT-2	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS alongwith a/r Non auto of ckt-1	05/Nov/2025	16:00	05/Nov/2025	18:00			PLANNED	Requested	
1564	RQ243022	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV ALLAHABAD(PG)- ALLAHABADREWARO AD(UP) (PG) CKT-1	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS alongwith a/r Non auto of ckt-2	05/Nov/2025	14:00	05/Nov/2025	16:00			PLANNED	Requested	
1565	RQ242606	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV PITHORAGARH- JAULIWI (PG) CKT-1	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	05/Nov/2025	09:00	05/Nov/2025	18:00			PLANNED	Requested	
1566	RQ242622	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV ALLAHABAD(PG)- JHUSI(UP) (PG) CKT-1	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04/Nov/2025	16:00	04/Nov/2025	18:00			PLANNED	Requested	
1567	RQ243035	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV ALLAHABAD(PG)- ALLAHABADREWARO AD(UP) (PG) CKT-2	POWERGRID	D	Rewa Road-2 Line bay AMP Works by Allahabad SS alongwith a/r non auto of Ckt-1	03/Nov/2025	09:00	03/Nov/2025	18:00			PLANNED	Requested	
1568	RQ243977	OCC_236	cpcc2_sd	AC TRANSMISSION LINE	220 KV ALUSTENG- DRASS (PG) CKT-1	POWERGRID	C	shutdown (S/D) for the connection of the cable in the 220kV transmission line as part of the execution of the 220kV Underground Cable Package - CB 01, covering the section between Minamarg and Zojila Top under the Alusteng-Drass 220kV single circuit transmission line, in accordance with the Transmission System Strengthening of the Srinagar-Leh Transmission System.	03/Nov/2025	09:00	06/Nov/2025	17:00	Under Construction head. Kindly approve.	PLANNED	Requested		
1569	RQ242607	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV PITHORAGARH- JAULIWI (PG) CKT-2	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	03/Nov/2025	09:00	03/Nov/2025	18:00			PLANNED	Requested	
1570	RQ243085	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur with A/R Non Auto of 220kV UNCHAHAR(NTPC)-KANPUR-2	01/Nov/2025	08:00	01/Nov/2025	18:00			PLANNED	Requested	
1571	RQ243974	OCC_236	bbmb_sd	AC TRANSMISSION LINE	220 KV CHARKHI DADR(BB)- LULAHIR(HV) (HVPNL) CKT-1	HVPNL	D	Annual mtc.	24/Nov/2025	08:00	24/Nov/2025	18:00			PLANNED	Requested	
1572	RQ243973	OCC_236	bbmb_sd	AC TRANSMISSION LINE	220 KV HISSAR(BB)- JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	Half Yearly Mtc.	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
1573	RQ242463	OCC_236	bbmb_sd	AC TRANSMISSION LINE	220 KV PANIPAT(BB)- CHAJPUR(HV) (HVPNL) CKT-2	HVPNL	D	Half Yearly Mtc. of S/Stn.	06/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
1574	RQ242462	OCC_236	bbmb_sd	AC TRANSMISSION LINE	220 KV PANIPAT(BB)- CHAJPUR(HV) (HVPNL) CKT-1	HVPNL	D	Half Yearly Mtc. of S/Stn.	04/Nov/2025	08:00	04/Nov/2025	18:00			PLANNED	Requested	
1575	RQ243030	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV ALLAHABAD(PG)- NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Stability test of Busbar Relay at Allahabad SS	22/Nov/2025	08:00	22/Nov/2025	12:00			PLANNED	Requested	
1576	RQ243029	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV ALLAHABAD(PG)- NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Stability test of Busbar Relay at Allahabad SS	21/Nov/2025	14:00	21/Nov/2025	18:00			PLANNED	Requested	
1577	RQ243643	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV ALLAHABAD(PG)- NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Nov/2025	12:00	05/Nov/2025	14:00			PLANNED	Requested	
1578	RQ243642	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV ALLAHABAD(PG)- NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Nov/2025	10:00	05/Nov/2025	12:00			PLANNED	Requested	
1579	RQ243028	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV ALLAHABAD(PG)- PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Stability test of Busbar Relay at Allahabad SS	21/Nov/2025	08:00	21/Nov/2025	12:00			PLANNED	Requested	
1580	RQ242615	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV KANPUR(PG)- SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	AMP of line bay equipment at Kanpur.	17/Nov/2025	08:00	17/Nov/2025	18:00			PLANNED	Requested	
1581	RQ243211	OCC_236	slcdcv_sd	AC TRANSMISSION LINE	220 KV BADARPUR(NT)- NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	Overhauling of Isolators	15/Nov/2025	09:30	15/Nov/2025	17:30			PLANNED	Requested	
1582	RQ243075	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV SOHAWAL(PG)- BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	for replacemant of Line LA at 400kV Sohawal due to Result violation	13/Nov/2025	09:00	13/Nov/2025	18:00			PLANNED	Requested	
1583	RQ243048	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV GORAKHPUR(PG)- MAHARAJAGANI (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting work and AMP	12/Nov/2025	09:00	12/Nov/2025	18:00			PLANNED	Requested	
1584	RQ243202	OCC_236	slcdcv_sd	AC TRANSMISSION LINE	220 KV BADARPUR(NT)- NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	Overhauling of Isolators	11/Nov/2025	09:30	11/Nov/2025	17:30	with 220kv bus 2	PLANNED	Requested		
1585	RQ243046	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV GORAKHPUR(PG)- ANAND NAGAR(UP) (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting work and AMP	11/Nov/2025	09:00	11/Nov/2025	18:00			PLANNED	Requested	
1586	RQ243096	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV UNCHAHAR(NT)- RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK ALONGWITH A/R NON AUTO MODE OF 220 KV UNCHAHAR(NTPC)-RAIBAREILLY-2	09/Nov/2025	08:00	09/Nov/2025	22:00			PLANNED	Requested	
1587	RQ242626	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV ALLAHABAD(PG)- PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Nov/2025	08:00	05/Nov/2025	10:00			PLANNED	Requested	
1588	RQ243194	OCC_236	slcdcv_sd	AC TRANSMISSION LINE	220 KV BADARPUR(NT)- NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	Overhauling of Isolators	04/Nov/2025	09:30	04/Nov/2025	17:30	with 220kv bus-1	PLANNED	Requested		
1589	RQ243060	OCC_236	cpcc3_sd	AC TRANSMISSION LINE	220 KV SHAHIAHANPUR(PG)- SITAPUR (UP) (UP) CKT-1	UPPTCL	D	Line Bay AMP Work	03/Nov/2025	09:00	03/Nov/2025	18:00			PLANNED	Requested	

1590	RQ242410	OCC_236	stuup_sd	AC TRANSMISSION L	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	* Diversion/Shifting/Height Raising work of 220 KV Unchahar (NTPC)-Raebareilly (PGCIL) line	01/Nov/2025	08:00	15/Nov/2025	18:00		PLANNED	Requested	
1591	RQ242487	OCC_236	bbmb_sd	AC TRANSMISSION L	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (HVPNL) CKT-1	BBMB,HVPNL	D	Yearly Mtc.	17/Nov/2025	08:00	17/Nov/2025	18:00		PLANNED	Requested	
1592	RQ243440	OCC_236	sldcjk_sd	AC TRANSMISSION L	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD) CKT-1	POWERGRID,PD D JK	D	Preventive Maintenance	16/Nov/2025	09:00	16/Nov/2025	14:00	80-90MW shall be affected	PLANNED	Requested	
1593	RQ243438	OCC_236	sldcjk_sd	AC TRANSMISSION L	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD) CKT-1	POWERGRID,PD D JK	D	Preventive Maintenance	16/Nov/2025	09:00	16/Nov/2025	14:00	80-90MW shall be affected	PLANNED	Requested	
1594	RQ243235	OCC_236	sldcjk_sd	AC TRANSMISSION L	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD) CKT-1	POWERGRID,PD D JK	D	Preventive Maintenance	09/Nov/2025	09:00	09/Nov/2025	14:00	200-220MW load shall be affected	PLANNED	Requested	
1595	RQ243466	OCC_236	sldcdv_sd	AC TRANSMISSION L	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	tree trimming	13/Nov/2025	10:00	13/Nov/2025	16:00		PLANNED	Requested	
1596	RQ243217	OCC_236	sldcdv_sd	AC TRANSMISSION L	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For Tree Trimming work at 220KV Gopalpur to Mandola Ckt No-01 Line.	13/Nov/2025	10:00	13/Nov/2025	16:00		PLANNED	Requested	
1597	RQ243186	OCC_236	sldcdv_sd	AC TRANSMISSION L	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	1.Tightening of Tension towers	11/Nov/2025	10:00	11/Nov/2025	17:00		PLANNED	Requested	
1598	RQ243187	OCC_236	sldcdv_sd	AC TRANSMISSION L	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	"1. Cap. & tan delta test of Bay's equipments 2. Tightening of Tension towers"	07/Nov/2025	10:00	07/Nov/2025	17:00		PLANNED	Requested	
1599	RQ243218	OCC_236	sldcdv_sd	AC TRANSMISSION L	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For Tree Trimming work at 220KV O/H Gopalpur to Mandola Ckt No-02 Line.	06/Nov/2025	10:00	06/Nov/2025	16:00		PLANNED	Requested	
1600	RQ243467	OCC_236	sldcdv_sd	AC TRANSMISSION L	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	tree trimming	06/Nov/2025	10:00	06/Nov/2025	16:00		PLANNED	Requested	
1601	RQ243185	OCC_236	sldcdv_sd	AC TRANSMISSION L	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	"1. Cap. & tan delta test of Bay's equipments 2. Tightening of Tension towers"	06/Nov/2025	10:00	06/Nov/2025	17:00		PLANNED	Requested	
1602	RQ243184	OCC_236	sldcdv_sd	AC TRANSMISSION L	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	1.Tightening of Tension towers	03/Nov/2025	10:00	03/Nov/2025	17:00		PLANNED	Requested	
1603	RQ243054	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV RAEBAREILLY(PG)-BACHRAVAN(UP) (PG) CKT-1	POWERGRID,UP PTCL	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK	13/Nov/2025	08:00	13/Nov/2025	22:00		PLANNED	Requested	
1604	RQ243095	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID,UP PTCL	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK ALONGWITH A/R NON AUTO MODE OF 220 KV UNCHAHAR(NTPC)-RAIBAREILLY-1	11/Nov/2025	08:00	11/Nov/2025	22:00		PLANNED	Requested	
1605	RQ242617	OCC_236	cpcc3_sd	AC TRANSMISSION L	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWERGRID,UP PTCL	D	Line bay AMP works	06/Nov/2025	08:00	06/Nov/2025	18:00		PLANNED	Requested	
1606	RQ242409	OCC_236	stuup_sd	AC TRANSMISSION L	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID,UP PTCL	C	* Diversion/Shifting/Height Raising work of 220 kv Unchahar (NTPC) Raebareilly (PGCIL) line	01/Nov/2025	08:00	15/Nov/2025	18:00		PLANNED	Requested	
1607	RQ243394	OCC_236	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension, LBB Testing, Attending Hotspot	29/Nov/2025	16:00	30/Nov/2025	23:00		PLANNED	Requested	
1608	RQ243393	OCC_236	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension, LBB Testing, Attending Hotspot	27/Nov/2025	16:00	28/Nov/2025	23:00		PLANNED	Requested	
1609	RQ243419	OCC_236	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 7		D	AMP Work & COE/Technical IOM Compliances	27/Nov/2025	16:00	27/Nov/2025	23:59		PLANNED	Requested	
1610	RQ243139	OCC_236	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting Works	27/Nov/2025	09:30	29/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1611	RQ243136	OCC_236	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)		D	AMP WORKS	27/Nov/2025	09:00	28/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1612	RQ243418	OCC_236	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6		D	AMP Work & COE/Technical IOM Compliances	26/Nov/2025	16:00	26/Nov/2025	23:59		PLANNED	Requested	
1613	RQ243417	OCC_236	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	AMP Work & COE/Technical IOM Compliances	25/Nov/2025	16:00	25/Nov/2025	23:59		PLANNED	Requested	
1614	RQ243392	OCC_236	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	25/Nov/2025	16:00	26/Nov/2025	23:00		PLANNED	Requested	
1615	RQ243135	OCC_236	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR(PG)		D	AMP WORKS	24/Nov/2025	09:00	25/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1616	RQ243391	OCC_236	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	23/Nov/2025	16:00	24/Nov/2025	23:00		PLANNED	Requested	
1617	RQ243414	OCC_236	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4		D	AMP Work & COE/Technical IOM Compliances	22/Nov/2025	16:00	22/Nov/2025	23:59		PLANNED	Requested	
1618	RQ243413	OCC_236	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3		D	AMP Work & COE/Technical IOM Compliances	21/Nov/2025	16:00	21/Nov/2025	23:59		PLANNED	Requested	
1619	RQ243390	OCC_236	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	21/Nov/2025	16:00	22/Nov/2025	23:00		PLANNED	Requested	
1620	RQ243412	OCC_236	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2		D	AMP Work & COE/Technical IOM Compliances	20/Nov/2025	16:00	20/Nov/2025	23:59		PLANNED	Requested	
1621	RQ243377	OCC_236	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 4		D	For AMP and For Bay Extension works	19/Nov/2025	17:00	22/Nov/2025	23:00		PLANNED	Requested	
1622	RQ243389	OCC_236	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	19/Nov/2025	16:00	20/Nov/2025	23:00		PLANNED	Requested	
1623	RQ243411	OCC_236	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	AMP Work & COE/Technical IOM Compliances	19/Nov/2025	16:00	19/Nov/2025	23:59		PLANNED	Requested	
1624	RQ243141	OCC_236	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		C	FOR LBB & 220KV BUS BAR PROT RETROFITTING	18/Nov/2025	10:00	30/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1625	RQ243134	OCC_236	cpcc2_sd	BUS	220 KV PARBATI POOLING BANALA(PG) - BUS 2		D	Bus Bar testing	18/Nov/2025	08:00	18/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1626	RQ243133	OCC_236	cpcc2_sd	BUS	220 KV PARBATI POOLING BANALA(PG) - BUS 1		D	Bus Bar testing	17/Nov/2025	08:00	17/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	

1627	RQ243378	OCC_236	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSJL) - BUS 5		D	For AMP and For Bay Extension works	14/Nov/2025	17:00	18/Nov/2025	23:00		PLANNED	Requested	
1628	RQ243375	OCC_236	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSJL) - BUS 2		D	For AMP and For Bay Extension works	10/Nov/2025	17:00	13/Nov/2025	23:00		PLANNED	Requested	
1629	RQ243130	OCC_236	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	For Replacement of 220KV Zainakote-2 205898 to Bus-2 Droppers	09/Nov/2025	09:00	09/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1630	RQ243374	OCC_236	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSJL) - BUS 1		D	For AMP and For Bay Extension works	06/Nov/2025	17:00	09/Nov/2025	23:00		PLANNED	Requested	
1631	RQ243129	OCC_236	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	For Replacement of 220KV Pampore-1 20789A to Bus-1 Droppers. The Droppers are of short length and need replacement.	05/Nov/2025	09:00	05/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1632	RQ243371	OCC_236	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	Jumpering of Main Busbar for Bay no 213 & 214	04/Nov/2025	09:00	04/Nov/2025	18:00		PLANNED	Requested	
1633	RQ243140	OCC_236	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSARI(PG)		C	FOR LBB & 220KV BUS BAR PROT RETROFITTING	03/Nov/2025	10:00	17/Nov/2025	18:00	Kindly Approve.	PLANNED	Requested	
1634	RQ243138	OCC_236	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting Works	03/Nov/2025	09:30	26/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1635	RQ243370	OCC_236	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	Jumpering of Main Busbar for Bay no 213 & 214	03/Nov/2025	09:00	03/Nov/2025	18:00		PLANNED	Requested	
1636	RQ243376	OCC_236	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSJL) - BUS 3		D	For AMP and For Bay Extension works	01/Nov/2025	17:00	05/Nov/2025	23:00		PLANNED	Requested	
1637	RQ243399	OCC_236	cpcc1_sd	BUS	220KV BUS 2 AT BALLABHAGHARH(BB)		C	for jack Bus replacement	01/Nov/2025	08:00	04/Nov/2025	22:00		PLANNED	Requested	
1638	RQ243980	OCC_236	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 1	POWERGRID	C	Stability test of 220KV BUS-1 with ICT-1 bay	24/Nov/2025	09:00	26/Nov/2025	17:00	Under Construction head. Kindly approve.	PLANNED	Requested	
1639	RQ243979	OCC_236	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 2	POWERGRID	C	HV test of 220KV BUS-2, Stability test with ICT-1 Bay	17/Nov/2025	09:00	23/Nov/2025	17:00	Under Construction head. Kindly approve.	PLANNED	Requested	
1640	RQ242544	OCC_236	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP works	15/Nov/2025	08:00	15/Nov/2025	18:00		PLANNED	Requested	
1641	RQ243978	OCC_236	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 1	POWERGRID	C	HV test of 220KV BUS-1	13/Nov/2025	09:00	16/Nov/2025	17:00	Under Construction head. Kindly approve.	PLANNED	Requested	
1642	RQ242543	OCC_236	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGRID	D	AMP works. Elements will be shifted to TBC bay one by one for bus side isolator maintenance. No outage shall occur.	12/Nov/2025	08:00	12/Nov/2025	18:00		PLANNED	Requested	
1643	RQ243651	OCC_236	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Bus Bar Relay Retrofitment work	12/Nov/2025	08:00	18/Nov/2025	18:00		PLANNED	Requested	
1644	RQ242558	OCC_236	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	11/Nov/2025	09:00	11/Nov/2025	18:00		PLANNED	Requested	
1645	RQ242542	OCC_236	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	AMP works. Elements will be shifted to TBC bay one by one for bus side isolator maintenance. No outage shall occur.	11/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
1646	RQ242559	OCC_236	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	220KV Busbar relay retrofitting work	10/Nov/2025	09:00	10/Nov/2025	18:00		PLANNED	Requested	
1647	RQ242540	OCC_236	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	220KV Busbar relay retrofitting work	08/Nov/2025	09:00	08/Nov/2025	18:00		PLANNED	Requested	
1648	RQ242537	OCC_236	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Busbar Relay retrofitting at Allahabad SS	06/Nov/2025	10:00	11/Nov/2025	18:00		PLANNED	Requested	
1649	RQ242524	OCC_236	cpcc3_sd	BUS	220KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	03/Nov/2025	08:00	03/Nov/2025	18:00		PLANNED	Requested	
1650	RQ242560	OCC_236	bbmb_sd	BUS	220KV BUS 2 AT SAMAYPUR(BB)	BBMB	D	Yearly Mtc.	17/Nov/2025	08:00	17/Nov/2025	18:00		PLANNED	Requested	
1651	RQ242561	OCC_236	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	BBMB	D	Yearly Mtc.	14/Nov/2025	08:00	14/Nov/2025	18:00		PLANNED	Requested	
1652	RQ242547	OCC_236	bbmb_sd	BUS	220KV BUS 3 AT PANIPAT(BB)	BBMB	D	Half Yearly mtc	13/Nov/2025	08:00	13/Nov/2025	18:00		PLANNED	Requested	
1653	RQ242546	OCC_236	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Half Yearly mtc	12/Nov/2025	08:00	12/Nov/2025	18:00		PLANNED	Requested	
1654	RQ242545	OCC_236	bbmb_sd	BUS	220KV BUS 1 AT PANIPAT(BB)	BBMB	D	Half Yearly mtc	11/Nov/2025	08:00	11/Nov/2025	18:00		PLANNED	Requested	
1655	RQ242556	OCC_236	bbmb_sd	BUS	220KV BUS 2 AT BHIWANI(BB)	BBMB	D	Yearly mtc	10/Nov/2025	08:00	10/Nov/2025	18:00		PLANNED	Requested	
1656	RQ242555	OCC_236	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	Yearly Mtc.	07/Nov/2025	08:00	07/Nov/2025	18:00		PLANNED	Requested	
1657	RQ242552	OCC_236	bbmb_sd	BUS	220KV BUS 1 AT GANGUWAL(BB)	BBMB	D	Yearly Mtc.	06/Nov/2025	08:00	07/Nov/2025	18:00		PLANNED	Requested	
1658	RQ242550	OCC_236	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Yearly Mtc.	04/Nov/2025	08:00	04/Nov/2025	18:00		PLANNED	Requested	
1659	RQ243475	OCC_236	sldcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 1	PDD JK	D	Preventive Maintenance	16/Nov/2025	09:00	16/Nov/2025	14:00	80-90MW shall be affected	PLANNED	Requested	
1660	RQ243476	OCC_236	sldcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 2	PDD JK	D	Preventive Maintenance	16/Nov/2025	09:00	16/Nov/2025	14:00	80-90MW shall be affected	PLANNED	Requested	
1661	RQ243480	OCC_236	sldcjk_sd	BUS	220KV BUS 1 AT GLANDI(PDD)	PDD JK	D	Preventive Maintenance	09/Nov/2025	09:00	09/Nov/2025	14:00	200-220MW shall be affected	PLANNED	Requested	
1662	RQ243481	OCC_236	sldcjk_sd	BUS	220KV BUS 2 AT GLANDI(PDD)	PDD JK	D	Preventive Maintenance	09/Nov/2025	09:00	09/Nov/2025	14:00	200-220MW shall be affected	PLANNED	Requested	
1663	RQ243776	OCC_236	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSJL) - BUS 5	PBTSJL	D	for AMP works and construction works	12/Nov/2025	17:00	20/Nov/2025	23:00		PLANNED	Requested	
1664	RQ243624	OCC_236	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220 KV MAIN BUS- II FOR REPLACEMENT OF 220KV MAIN BUS -II ISOLATOR Y PHASE JAW/ARM OF 500MVA ICT-I.	10/Nov/2025	10:00	11/Nov/2025	17:00		PLANNED	Requested	
1665	RQ243888	OCC_236	sldcps_sd	AC TRANSMISSION LI	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	27/Nov/2025	08:00	27/Nov/2025	18:00		PLANNED	Requested	
1666	RQ243876	OCC_236	sldcps_sd	AC TRANSMISSION LI	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	17/Nov/2025	08:00	17/Nov/2025	18:00		PLANNED	Requested	
1667	RQ243852	OCC_236	sldcps_sd	AC TRANSMISSION LI	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	07/Nov/2025	08:00	07/Nov/2025	18:00		PLANNED	Requested	
1668	RQ243802	OCC_236	cpcc2_sd	AC TRANSMISSION LI	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	AMP works	24/Nov/2025	09:00	24/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1669	RQ243801	OCC_236	cpcc2_sd	AC TRANSMISSION LI	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1		D	AMP works	22/Nov/2025	09:00	22/Nov/2025	17:00	Kindly Approve.	PLANNED	Requested	
1670	RQ242608	OCC_236	cpcc3_sd	AC TRANSMISSION LI	132 KV LOHAGHAT(PTCUL)-PITHORAGARH(PG) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	20/Nov/2025	09:00	20/Nov/2025	18:00		PLANNED	Requested	
1671	RQ242610	OCC_236	cpcc3_sd	AC TRANSMISSION LI	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	17/Nov/2025	09:00	17/Nov/2025	18:00		PLANNED	Requested	

1672	RQ242609	OCC_236	cpcc3_sd	AC TRANSMISSION L	132 KV PITHORAGARH(PG)-PITHORAGARH(PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	13/Nov/2025	09:00	13/Nov/2025	18:00			PLANNED	Requested	
1673	RQ242612	OCC_236	cpcc3_sd	AC TRANSMISSION L	132 KV SITARGAN(PG)-SITARGAN(PTCUL) CKT-2	PTCUL	C	TESTING OF NEW 132 KV BUS BAR RELAYS	10/Nov/2025	09:00	11/Nov/2025	18:00			PLANNED	Requested	
1674	RQ242614	OCC_236	cpcc3_sd	AC TRANSMISSION L	132 KV SITARGAN(PG)-SITARGAN(SIDCUL) (PTCUL) CKT-1	PTCUL	C	TESTING OF NEW 132 KV BUS BAR RELAYS	10/Nov/2025	09:00	11/Nov/2025	18:00			PLANNED	Requested	
1675	RQ242613	OCC_236	cpcc3_sd	AC TRANSMISSION L	132 KV SITARGAN(PG)-SITARGAN(PTCUL) CKT-3	PTCUL	C	TESTING OF NEW 132 KV BUS BAR RELAYS	10/Nov/2025	09:00	11/Nov/2025	18:00			PLANNED	Requested	
1676	RQ242551	OCC_236	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	15/Nov/2025	09:00	15/Nov/2025	18:00			PLANNED	Requested	
1677	RQ242562	OCC_236	cpcc3_sd	BUS	132 KV SITARGAN(PG) - BUS 1	POWERGRID	C	TESTING OF NEW 132 KV BUS BAR RELAYS	10/Nov/2025	09:00	11/Nov/2025	18:00			PLANNED	Requested	
1678	RQ242476	OCC_236	cpcc3_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV PITHORAGARH(PG)	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	07/Nov/2025	09:00	07/Nov/2025	18:00			PLANNED	Requested	
1679	RQ243485	OCC_236	cpcc1_sd	BAY	214 MAIN BAY - 220 KV GRIANPSS_BIK2_(AM PLUS)-BIKANER_2 (PBTSU) (GRIAN ENERGY PRIVATE LIMITED) CKT-1 (GRIAN ENERGY PRIVATE LIMITED) AT 220 KV BIKANER_2 (PBTSU)	GRIAN ENERGY PRIVATE LIMITED	D	for AMP work	27/Nov/2025	09:00	28/Nov/2025	18:00			PLANNED	Requested	
1680	RQ242368	OCC_236	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG)	POWERGRID	D	AMP works of 220 KV bus coupler bay	26/Nov/2025	08:00	26/Nov/2025	18:00			PLANNED	Requested	
1681	RQ242377	OCC_236	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	23/Nov/2025	14:00	23/Nov/2025	18:00			PLANNED	Requested	
1682	RQ243739	OCC_236	cpcc3_sd	BAY	210 M MAIN BAY - 220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1 (POWERGRID) AT 220 KV SOHAWAL(PG)	POWERGRID	C	For CB overhauling	22/Nov/2025	08:00	25/Nov/2025	18:00			PLANNED	Requested	
1683	RQ242383	OCC_236	cpcc3_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT RAEBAREILLY(PG) (POWERGRID) AND 220KV BUS 2 AT RAEBAREILLY(PG) AT 220 KV RAEBAREILLY(PG) (POWERGRID)	POWERGRID	D	FOR LBB & BUS BAR RELAY RETROFITTING WORK	17/Nov/2025	08:00	17/Nov/2025	22:00			PLANNED	Requested	
1684	RQ243507	OCC_236	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAHADURGARH(PG) (POWERGRID) AT 220 KV BAHADURGARH(PG)	POWERGRID	D	for AMP work	10/Nov/2025	08:00	10/Nov/2025	18:00			PLANNED	Requested	
1685	RQ243510	OCC_236	cpcc1_sd	BAY	201 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWERGRID	D	for AMP work	07/Nov/2025	08:00	07/Nov/2025	18:00			PLANNED	Requested	
1686	RQ243650	OCC_236	cpcc1_sd	BAY	207 MAIN BAY - 220 KV BHIWANI(PG)-BHIWANI(HV) (HVPNL) CKT-1 (POWERGRID) AT 220 KV BHIWANI(PG)	POWERGRID	D	for AMP work	06/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
1687	RQ243509	OCC_236	cpcc1_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT BAHADURGARH(PG) (POWERGRID) AND 220KV BUS 2 AT BAHADURGARH(PG) AT 220 KV BAHADURGARH(PG) (POWERGRID)	POWERGRID	D	for AMP work	06/Nov/2025	08:00	06/Nov/2025	18:00			PLANNED	Requested	
1688	RQ242563	OCC_236	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWERGRID	D	Preparatory works for 220kv Busbar Relay retrofitting at Allahabad SS	05/Nov/2025	18:00	05/Nov/2025	20:00			PLANNED	Requested	

1689	RQ243626	OCC_236	cpcc1_sd	BAY	212 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BHINMAL(PG) (POWERGRID) AT 220 KV BHINMAL(PG)	POWERGRID	D	for AMP work	01/Nov/2025	08:00	01/Nov/2025	18:00			PLANNED	Requested	
1690	RQ243652	OCC_236	cpcc1_sd	BAY	221 MAIN BAY - 400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTS) (PBTS) AT 220 KV BIKANER_2 (PBTS)	PBTS	D	for AMP works and construction works	21/Nov/2025	17:00	24/Nov/2025	23:00			PLANNED	Requested	
1691	RQ243653	OCC_236	cpcc1_sd	BAY	222 MAIN BAY - 400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTS) (PBTS) AT 220 KV BIKANER_2 (PBTS)	PBTS	D	for AMP works and construction works	18/Nov/2025	17:00	21/Nov/2025	23:00			PLANNED	Requested	
1692	RQ243486	OCC_236	cpcc1_sd	BAY	213 MAIN BAY - 220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1 (PBTS) AT 220 KV BIKANER_2 (PBTS)	PBTS	D	for AMP work	16/Nov/2025	09:00	17/Nov/2025	18:00			PLANNED	Requested	
1693	RQ243487	OCC_236	cpcc1_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV BIKANER_2 (PBTS) - BUS 1 (PBTS) AND 220 KV BIKANER_2 (PBTS) - BUS 3 AT 220 KV BIKANER_2 (PBTS)	PBTS	D	for AMP work	14/Nov/2025	09:00	15/Nov/2025	18:00			PLANNED	Requested	
1694	RQ243657	OCC_236	cpcc1_sd	BAY	217 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTS) (PBTS) AT 220 KV BIKANER_2 (PBTS)	PBTS	D	for AMP works and construction works	12/Nov/2025	17:00	15/Nov/2025	23:00			PLANNED	Requested	
1695	RQ243491	OCC_236	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTS) (PBTS) AT 220 KV BIKANER_2 (PBTS)	PBTS	D	for AMP work	12/Nov/2025	09:00	13/Nov/2025	18:00			PLANNED	Requested	
1696	RQ243656	OCC_236	cpcc1_sd	BAY	215 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTS) (PBTS) AT 220 KV BIKANER_2 (PBTS)	PBTS	D	for AMP works and construction works	10/Nov/2025	17:00	13/Nov/2025	23:00			PLANNED	Requested	
1697	RQ243488	OCC_236	cpcc1_sd	BAY	208 MAIN BAY - 220 KV BTPLSL_SL_BIK2_PG-BIKANER_2 (PBTS) (BANDERWALA_TP) CKT-1 (PBTS) AT 220 KV BIKANER_2 (PBTS)	PBTS	D	for AMP work	10/Nov/2025	09:00	11/Nov/2025	18:00			PLANNED	Requested	
1698	RQ243489	OCC_236	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220 KV BIKANER_2 (PBTS) - BUS 1 (PBTS) AND 220 KV BIKANER_2 (PBTS) - BUS 2 AT 220 KV BIKANER_2 (PBTS) (PBTS)	PBTS	D	for AMP work	07/Nov/2025	09:00	08/Nov/2025	18:00			PLANNED	Requested	
1699	RQ243490	OCC_236	cpcc1_sd	BAY	207 MAIN BAY - 220 KV GRIANPSS_BIK2_(AM PLUS)-BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1 (PBTS) AT 220 KV BIKANER_2 (PBTS)	PBTS	D	for AMP work	05/Nov/2025	09:00	06/Nov/2025	18:00			PLANNED	Requested	
1700	RQ243654	OCC_236	cpcc1_sd	BAY	210 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTS) (PBTS) AT 220 KV BIKANER_2 (PBTS)	PBTS	D	for AMP works and construction works	03/Nov/2025	17:00	06/Nov/2025	23:00			PLANNED	Requested	
1701	RQ243658	OCC_236	cpcc1_sd	BAY	218 MAIN BAY - 220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTS) (SERENTICA_RI4PL_B IK2) CKT-1 (SERENTICA_RI4PL_B IK2) AT 220 KV BIKANER_2 (PBTS)	SERENTICA_RI4 PL_BIK2	D	for AMP works and construction works	18/Nov/2025	17:00	21/Nov/2025	23:00			PLANNED	Requested	
1702	RQ243655	OCC_236	cpcc1_sd	BAY	216 MAIN BAY - 220 KV BIKANER_2 (PBTS) JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1 (JUNIPER_GCPL) AT 220 KV BIKANER_2 (PBTS)	JUNIPER_GCPL	D	for AMP works and construction works	10/Nov/2025	17:00	13/Nov/2025	23:00			PLANNED	Requested	
1703	RQ243661	OCC_236	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroll(PG)	POWERGRID	D	Coupling Transformer Body Protection Modification	25/Nov/2025	08:00	25/Nov/2025	18:00			PLANNED	Requested	
1704	RQ243648	OCC_236	cpcc3_sd	SVC/STATCOM	STATCOM No 1(-150/+150MVAR) at 400 KV Lucknow_2(PG)	POWERGRID	D	AMP of statcom coupling transformer ,Statcom Bus & Spare Coupling Transformer rotation	11/Nov/2025	09:00	11/Nov/2025	18:00			PLANNED	Requested	
1705	RQ243649	OCC_236	cpcc3_sd	SVC/STATCOM	STATCOM No 2(-150/+150MVAR) at 400 KV Lucknow_2(PG)	POWERGRID	D	AMP of statcom coupling transformer ,Statcom Bus & Spare Coupling Transformer rotation	11/Nov/2025	09:00	11/Nov/2025	18:00			PLANNED	Requested	

1706	RQ243736	OCC_236	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	AMP works	11/Nov/2025	08:00	11/Nov/2025	18:00	kindly approve.	PLANNED	Requested	
1707	RQ243664	OCC_236	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	AMP works and Coupling Transformer Body Protection Modification	06/Nov/2025	16:00	10/Nov/2025	23:00		PLANNED	Requested	
1708	RQ243660	OCC_236	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWERGRID	D	Installation of Bird Guard on MV Bus	06/Nov/2025	08:00	07/Nov/2025	18:00		PLANNED	Requested	
1709	RQ243738	OCC_236	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWERGRID	D	As per 5 yearly testing of SVC	04/Nov/2025	08:00	04/Nov/2025	18:00	kindly approve.	PLANNED	Requested	
1710	RQ243665	OCC_236	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	AMP works and Coupling Transformer Body Protection Modification	01/Nov/2025	16:00	05/Nov/2025	23:00		PLANNED	Requested	
1711	RQ243687	OCC_236	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_ II(PG)	POWERGRID	D	AMP works and Coupling Transformer Body Protection Modification	25/Nov/2025	16:00	28/Nov/2025	23:00		PLANNED	Requested	
1712	RQ243686	OCC_236	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_ II(PG)	POWERGRID	D	AMP works and Coupling Transformer Body Protection Modification	18/Nov/2025	16:00	21/Nov/2025	23:00		PLANNED	Requested	
1713	RQ243663	OCC_236	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTS)	PBTS	D	AMP works and Coupling Transformer Body Protection Modification	10/Nov/2025	17:00	14/Nov/2025	23:00		PLANNED	Requested	