



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2025/


दिनांक: 14.11.2025

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 237वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 237th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 13.11.2025 में आयोजित प्रचालन समन्वय उप- समिति की 237 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 237th OCC meeting held on 13.11.2025 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.


(डी. के. मीना)

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 237th OCC

Sr No	Reference Number	OCC Number	Name of Rec	Element Type	Element Name	Owner	Party/ Contin	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ247238	OCC_237	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 1	ADHPL	C	96 MW AD Hydro Unit # 1 Shutdown required on continuous basis from 01-Dec-2025 (09:00hrs) to 25-Dec-2025 (18:00 hrs).	01-Dec-2025	09:00	25-Dec-2025	18:00	During shutdown period Generation Schedule of ADHPL will be managed by our other available Generating unit (i.e. 96 MW AD Hydro Unit # 2).	PLANNED	Approved	01-Dec-25	09:00	25-Dec-25	18:00	Approved in LGBR from 1 December 2025 to 25 Decemebr 2025
2	RQ247600	OCC_237	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 3	SINGOLI(LT UHP)	C	Annual Maintenance	19-Feb-2026	09:00	20-Mar-2026	18:00	Overhauling of Unit 3	PLANNED	Approved	19-Feb-26	09:00	20-Mar-26	18:00	Not Approved in LGBR
3	RQ247598	OCC_237	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 2	SINGOLI(LT UHP)	C	Annual Maintenance	12-Jan-2026	09:00	11-Feb-2026	18:00	Overhauling of Unit 2	PLANNED	Approved	12-Jan-26	09:00	11-Feb-26	18:00	Not Approved in LGBR
4	RQ247597	OCC_237	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 1	SINGOLI(LT UHP)	C	Annual Maintenance	05-Dec-2025	09:00	04-Jan-2026	18:00	Overhauling of Unit 1	PLANNED	Approved	05-Dec-25	09:00	04-Jan-26	18:00	Not Approved in LGBR
5	RQ247508	OCC_237	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 1	JSW	C	Annual Maintenance of Unit-1	11-Dec-2025	00:00	31-Dec-2025	00:00	Annual Maintenance of Unit-1	PLANNED	Approved	11-Dec-25	00:00	31-Dec-25	00:00	Approved in LGBR from 16 December 2025 to 30 Decemebr 2025
6	RQ249319	OCC_237	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 3	NTPC	C	for Overhauling	22-Dec-2025	00:00	10-Jan-2026	23:59		PLANNED	Approved	15-Dec-25	00:00	10-Jan-26	23:59	Not Approved in LGBR.
7	RQ249033	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		D	AMP works of pole-3 neutral area WB3	22-Dec-2025	08:00	22-Dec-2025	20:00		PLANNED	Approved					May be clubbed with line diversion work
8	RQ249034	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		D	AMP works of pole-2&4 common neutral area WB2,WB4	11-Dec-2025	08:00	11-Dec-2025	20:00		PLANNED	Approved					May be clubbed with line diversion work
9	RQ249227	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Line Diversion work due to construction of Lucknow-Kanpur Green Expressway Work by NHAI.All 4 Pole will be out	06-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	06-Dec-25	08:00	15-Dec-25	18:00	Subjected to NERPC and ERPC Approval, all 4 poles will be out.
10	RQ249228	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Line Diversion work due to construction of Lucknow-Kanpur Green Expressway Work by NHAI.All 4 Pole will be out	06-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	06-Dec-25	08:00	15-Dec-25	18:00	Subjected to NERPC and ERPC Approval, all 4 poles will be out.

11	RQ249244	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line BY PBNTL	14-Dec-2025	07:00	19-Dec-2025	19:00		PLANNED	Approved	14-Dec-25	07:00	19-Dec-25	19:00	ATC/TTC Curtilment of 5800MW in NR Import, subjected to Real time demand of NR and WRPC approval. Subject to restoration of s/d of 765 KV raigarh- Champ, 765 KV Raigarh -durg D/C.
12	RQ249243	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line BY PBNTL	14-Dec-2025	07:00	19-Dec-2025	19:00		PLANNED	Approved	14-Dec-25	07:00	19-Dec-25	19:00	ATC/TTC Curtilment of 5800MW in NR Import, subjected to Real time demand of NR and WRPC approval. Subject to restoration of s/d of 765 KV raigarh- Champ, 765 KV Raigarh -durg D/C.
13	RQ249245	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line BY PBNTL	14-Dec-2025	07:00	19-Dec-2025	19:00		PLANNED	Approved	14-Dec-25	07:00	19-Dec-25	19:00	ATC/TTC Curtilment of 5800MW in NR Import, subjected to Real time demand of NR and WRPC approval. Subject to restoration of s/d of 765 KV raigarh- Champ, 765 KV Raigarh -durg D/C.
14	RQ249246	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line BY PBNTL	14-Dec-2025	07:00	19-Dec-2025	19:00		PLANNED	Approved	14-Dec-25	07:00	19-Dec-25	19:00	ATC/TTC Curtilment of 5800MW in NR Import, subjected to Real time demand of NR and WRPC approval. Subject to restoration of s/d of 765 KV raigarh- ChampA, 765 KV Raigarh -durg D/C.

15	RQ247999	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling).	26-Dec-2025	09:00	26-Dec-2025	14:00		PLANNED	Approved	26-Dec-25	09:00	26-Dec-25	14:00	Subjected to WRPC Approval.
16	RQ248967	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Replacement of flashover insulator	08-Dec-2025	07:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	07:00	08-Dec-25	18:00	Subjected to ERPC Approval.
17	RQ248966	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	Replacement of flashover insulator	06-Dec-2025	07:00	06-Dec-2025	18:00		PLANNED	Approved	06-Dec-25	07:00	06-Dec-25	18:00	Subjected to ERPC Approval.
18	RQ248004	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	For completing balance AMP work and to take spare reactor in circuit	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	ATC Curtailment of 450MW in NR Import, subjected to WRPC Approval.
19	RQ248970	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	Replacement of flashover insulator	03-Dec-2025	09:00	04-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	09:00	04-Dec-25	18:00	Subjected to ERPC Approval.
20	RQ247972	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	01-Dec-2025	07:00	31-Dec-2025	19:00		PLANNED	Approved	01-Dec-25	07:00	31-Dec-25	19:00	Subjected to ERPC Approval.

21	RQ248702	OCC_237	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGA RH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	J7 For Power line crossing Stringing work in 765KV D/C Bhadla -II PS Sikar - II TL	09-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	11-Dec-25	18:00	ATC curtailment of 1800 MW in NR import for Bipole outage. Subjected to WRPC approval and real time grid condition.
22	RQ248703	OCC_237	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGA RH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	J7 For Power line crossing Stringing work in 765KV D/C Bhadla -II PS Sikar - II TL	09-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	11-Dec-25	18:00	ATC curtailment of 1800 MW in NR import for Bipole outage. Subjected to WRPC approval and real time grid condition.
23	RQ247345	OCC_237	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGA RH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	For overhead crossing of +/- 500kV Mundra - Mahendragarh TL by under construction 765kV Bhadla-III Sikar-II TL under PBIIITL	09-Dec-2025	06:00	11-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	06:00	11-Dec-25	18:00	ATC curtailment of 1800 MW in NR import for Bipole outage. Subjected to WRPC approval and real time grid condition.
24	RQ247346	OCC_237	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGA RH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	For overhead crossing of +/- 500kV Mundra - Mahendragarh TL by under construction 765kV Bhadla-III Sikar-II TL under PBIIITL	09-Dec-2025	06:00	11-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	06:00	11-Dec-25	18:00	ATC curtailment of 1800 MW in NR import for Bipole outage. Subjected to WRPC approval and real time grid condition.
25	RQ248892	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	D	REPLACEMENT OF MAIN BAY (417) CB UNDER ADD CAP 2019-24 AT NTPC SINGRAULI END	30-Dec-2025	09:00	30-Dec-2025	18:00		PLANNED	Approved	30-Dec-25	09:00	30-Dec-25	18:00	Subjected to WRPC Approval.
26	RQ248893	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	D	REPLACEMENT OF MAIN BAY (AWL4) CB UNDER ADD CAP 2019-24 AT VINDHYACHAL END	21-Dec-2025	09:00	21-Dec-2025	18:00		PLANNED	Approved	21-Dec-25	09:00	21-Dec-25	18:00	Subjected to WRPC Approval.
27	RQ248972	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	Insulator Cleaning	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	Subjected to ERPC Approval.
28	RQ248974	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Insulator Cleaning	14-Dec-2025	08:00	14-Dec-2025	18:00		PLANNED	Approved	14-Dec-25	08:00	14-Dec-25	18:00	Subjected to ERPC Approval.
29	RQ248973	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Insulator Cleaning	13-Dec-2025	08:00	13-Dec-2025	18:00		PLANNED	Approved	13-Dec-25	08:00	13-Dec-25	18:00	Subjected to ERPC Approval.

30	RQ249011	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWERGRID	D	Insulator replacement and Arcing horn removal in line	09-Dec-2025	09:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	09:00	09-Dec-25	18:00	Subjected to ERPC Approval.
31	RQ248965	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Replacement of flashover insulator	04-Dec-2025	07:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	07:00	04-Dec-25	18:00	Subjected to ERPC Approval.
32	RQ249023	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR (PG) (POWERLINK) CKT-1	POWERLINK	C	Stringing of 400KV Gorakhpur-Butwal D/C line between loc 86/0 and 87/0.	11-Dec-2025	08:00	13-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	13-Dec-25	18:00	Subjected to ERPC Approval.
33	RQ249024	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR (PG) (POWERLINK) CKT-2	POWERLINK	C	Stringing of 400KV Gorakhpur-Butwal D/C line between loc 86/0 and 87/0.	11-Dec-2025	08:00	13-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	13-Dec-25	18:00	Subjected to ERPC Approval.
34	RQ247930	OCC_237	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	C	Shujalpur line Ckt-01 Line CT moose conductor tightness is to be carried out	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	18:00	Subjected to WRPC Approval.
35	RQ247596	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHUPURI(UP)-NEW KARAMNABA (BS) (BSEB) CKT-1	BSEB	C	* DFCC HEIGHT RAISING WORK	01-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	05-Dec-25	18:00	Subjected to ERPC Approval.
36	RQ249231	OCC_237	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	POWERGRID	D	AMP works of Pole-4 Converter transformer and converter bay	15-Dec-2025	08:00	17-Dec-2025	20:00		PLANNED	Approved					To be clubbed with diversion work shutdown.
37	RQ249230	OCC_237	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	POWERGRID	D	AMP works of Pole-2 Converter transformer and pole neutral area	08-Dec-2025	08:00	10-Dec-2025	20:00		PLANNED	Approved					To be clubbed with diversion work shutdown.
38	RQ249229	OCC_237	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWERGRID	D	RTV coating work on HVDC Pole-3 DC Hall insulators.	01-Dec-2025	08:00	02-Dec-2025	22:00		PLANNED	Approved					To be clubbed with diversion work shutdown.
39	RQ249248	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	20-Dec-2025	07:00	25-Dec-2025	19:00		PLANNED	Approved	20-Dec-25	07:00	25-Dec-25	19:00	To be availed after rihand 3 shifting in WR. Or generation restriction to be around 1450MW at Rihand.
40	RQ249247	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	20-Dec-2025	07:00	25-Dec-2025	19:00		PLANNED	Approved	20-Dec-25	07:00	25-Dec-25	19:00	To be availed after rihand 3 shifting in WR. Or generation restriction to be around 1450MW at Rihand.

41	RQ249091	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	To attending shutdown nature defects of Line	30-Dec-2025	09:00	30-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	30-Dec-25	09:00	30-Dec-25	18:00	
42	RQ248129	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	22-Dec-2025	08:00	22-Dec-2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	22-Dec-25	16:00	22-Dec-25	23:00	To be availed from 16:00hrs.
43	RQ248236	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For rectification of shutdown nature defects.	21-Dec-2025	15:00	22-Dec-2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	21-Dec-25	16:00	22-Dec-25	23:00	ATC Curtailment of 500MW in NR Export. Subjected to WRPC Approval.
44	RQ248128	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	21-Dec-2025	08:00	21-Dec-2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	21-Dec-25	16:00	21-Dec-25	23:00	To be availed from 15:00hrs.
45	RQ248185	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For attending S/D nature defects	20-Dec-2025	08:00	30-Dec-2025	23:00	non auto of parallel ckt required	PLANNED	Approved	20-Dec-25	17:00	30-Dec-25	23:00	To be availed from 17:00hrs.
46	RQ248288	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	19-Dec-2025	16:00	20-Dec-2025	23:00		PLANNED	Approved	19-Dec-25	17:00	20-Dec-25	23:00	To be availed from 17:00hrs.
47	RQ248235	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For rectification of shutdown nature defects.	19-Dec-2025	15:00	20-Dec-2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	19-Dec-25	16:00	20-Dec-25	22:00	ATC Curtailment of 500MW in NR Export. Subjected to WRPC Approval.
48	RQ248081	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	19-Dec-2025	08:00	20-Dec-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	19-Dec-25	16:00	20-Dec-25	23:00	To be availed from 16:00hrs.
49	RQ248148	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	16:00	18-Dec-25	23:00	To be availed from 16:00hrs.
50	RQ248287	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	17-Dec-2025	16:00	18-Dec-2025	23:00		PLANNED	Approved	17-Dec-25	16:00	18-Dec-25	23:00	
51	RQ248234	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	For rectification of shutdown nature defects.	17-Dec-2025	15:00	18-Dec-2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	17-Dec-25	16:00	18-Dec-25	23:00	
52	RQ248080	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	17-Dec-2025	08:00	18-Dec-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	17-Dec-25	16:00	18-Dec-25	23:00	To be availed from 16:00hrs.
53	RQ248086	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Rectification of Shutdown Nature Defects	17-Dec-2025	08:00	19-Dec-2025	18:00	Rectification of Shutdown nature defects	PLANNED	Approved	17-Dec-25	16:00	19-Dec-25	23:00	To be availed from 16:00hrs.

54	RQ248147	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	16:00	17-Dec-25	23:00	To be availed from 16:00hrs.
55	RQ248154	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-2 at Dausa	16-Dec-2025	08:00	25-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	25-Dec-25	18:00	ATC Curtailment of 450MW in NR Import, subjected to WRPC Approval. Daily basis.
56	RQ248416	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	16-Dec-2025	08:00	18-Dec-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	16-Dec-25	16:00	18-Dec-25	23:00	To be availed on daily basis from 16:00hrs.
57	RQ248415	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	16-Dec-2025	08:00	18-Dec-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	16-Dec-25	16:00	18-Dec-25	23:00	To be availed on daily basis from 16:00hrs.
58	RQ248286	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-4		D	Attending COE Protection Observations, AMP of Line Equipment	15-Dec-2025	16:00	16-Dec-2025	23:00		PLANNED	Approved	15-Dec-25	16:00	16-Dec-25	23:00	
59	RQ248433	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectification of shut down nature defects	15-Dec-2025	15:30	16-Dec-2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Approved	15-Dec-25	15:30	16-Dec-25	23:30	ATC Curtailment of 500MW in NR Export. Subjected to WRPC Approval.
60	RQ248233	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For rectification of shutdown nature defects.	15-Dec-2025	15:00	16-Dec-2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	15-Dec-25	15:00	16-Dec-25	22:00	
61	RQ248393	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	15-Dec-2025	08:00	21-Dec-2025	18:00	NON AUTO MODE	PLANNED	Approved	15-Dec-25	16:00	21-Dec-25	23:00	To be availed from 16:00hrs.
62	RQ248394	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	15-Dec-2025	08:00	21-Dec-2025	18:00	NON AUTO MODE	PLANNED	Approved	15-Dec-25	16:00	21-Dec-25	23:00	To be availed from 16:00hrs.
63	RQ248285	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-3		D	Attending COE Protection Observations, AMP of Line Equipment	13-Dec-2025	16:00	14-Dec-2025	23:00		PLANNED	Approved	13-Dec-25	16:00	14-Dec-25	23:00	
64	RQ248432	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of shut down nature defects	13-Dec-2025	15:30	14-Dec-2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Approved	13-Dec-25	15:30	14-Dec-25	23:30	ATC Curtailment of 500MW in NR Export. Subjected to WRPC Approval.

65	RQ248232	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	For rectification of shutdown nature defects.	13-Dec-2025	15:00	14-Dec-2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	13-Dec-25	15:00	14-Dec-25	22:00	ATC Curtailment of 200MW in NR Export.Subjected to WRPC Approval.
66	RQ248087	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Rectification of Shutdown Nature Defects	13-Dec-2025	08:00	15-Dec-2025	18:00	Rectification of Shutdown nature defects	PLANNED	Approved	13-Dec-25	16:00	15-Dec-25	23:00	To be availed on daily basis one ckt at a time. From 15:00hrs.
67	RQ248119	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	13-Dec-2025	08:00	15-Dec-2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Approved	13-Dec-25	16:00	15-Dec-25	23:00	To be availed on daily basis one ckt at a time. From 15:00hrs.
68	RQ248445	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For Attending Shutdown Nature Defects	12-Dec-2025	09:00	12-Dec-2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Approved	12-Dec-25	16:00	12-Dec-25	23:00	ATC/TTC curtailment of 2950 MW in NR Export. To be availed from 15:00hrs. Subjected to WRPC Approval.
69	RQ248284	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	11-Dec-2025	16:00	12-Dec-2025	23:00		PLANNED	Approved	11-Dec-25	16:00	12-Dec-25	23:00	
70	RQ248102	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	11-Dec-2025	16:00	12-Dec-2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Approved	11-Dec-25	16:00	12-Dec-25	23:59	
71	RQ248431	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of shut down nature defects	11-Dec-2025	15:30	12-Dec-2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Approved	11-Dec-25	15:30	12-Dec-25	23:30	ATC Curtailment of 200MW in NR Export. Subjected to WRPC Approval. One ckt at a time
72	RQ248231	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	For rectification of shutdown nature defects.	11-Dec-2025	15:00	12-Dec-2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	11-Dec-25	15:00	12-Dec-25	22:00	ATC Curtailment of 200MW in NR Export. Subjected to WRPC Approval. One ckt at a time
73	RQ248425	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	11-Dec-2025	08:00	11-Dec-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Approved	11-Dec-25	16:00	11-Dec-25	23:00	To be availed from 16:00hrs.

74	RQ248183	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PRTL) CKT-4		D	For attending S/D nature defects	11-Dec-2025	08:00	20-Dec-2025	23:00	non auto of parallel ckt required	PLANNED	Approved	11-Dec-25	17:00	20-Dec-25	23:00	To be availed from 17:00hrs. To be staggered with other shutdowns in solar pocket.
75	RQ248244	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification	11-Dec-2025	08:00	20-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	11-Dec-25	17:00	20-Dec-25	23:00	To be availed from 17:00hrs. To be staggered with other shutdowns in solar pocket.
76	RQ248197	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	10-Dec-2025	08:00	12-Dec-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	10-Dec-25	08:00	12-Dec-25	18:00	ATC Curtailment of 450MW in NR Import, subjected to WRPC Approval.
77	RQ248264	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2		D	S/D Rectification work	10-Dec-2025	08:00	10-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	10-Dec-25	16:00	10-Dec-25	23:00	To be availed from 16:00hrs.
78	RQ248184	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-1		D	For attending S/D nature defects	10-Dec-2025	08:00	20-Dec-2025	23:00	non auto of parallel ckt required	PLANNED	Approved	10-Dec-25	17:00	20-Dec-25	23:00	To be availed from 17:00hrs.
79	RQ248283	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	09-Dec-2025	16:00	10-Dec-2025	23:00		PLANNED	Approved	09-Dec-25	16:00	10-Dec-25	23:00	Shutdown shall be availed in staggered way.
80	RQ248101	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1		D	For AMP of Line Bay & Reactor Bay	09-Dec-2025	16:00	10-Dec-2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Approved	09-Dec-25	16:00	10-Dec-25	23:59	
81	RQ248444	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For Attending Shutdown Nature Defects	09-Dec-2025	09:00	09-Dec-2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Approved	09-Dec-25	16:00	09-Dec-25	23:00	ATC/TTC curtailment of 2950 MW in NR Export. To be availed from 15:00hrs.
82	RQ248118	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	09-Dec-2025	08:00	11-Dec-2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Approved	09-Dec-25	16:00	11-Dec-25	23:00	To be availed on daily basis one ckt at a time.To be availed from 15:00hrs.
83	RQ248412	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	09-Dec-2025	08:00	11-Dec-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	09-Dec-25	16:00	11-Dec-25	23:00	To be availed on daily basis one ckt at a time.To be availed from 15:00hrs.

84	RQ248391	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	765 kv Bhadla2 - SIKAR 2 2nd TL Stringing work - Shutdown	09-Dec-2025	08:00	14-Dec-2025	18:00	SHUTDOWN	PLANNED	Approved	09-Dec-25	17:00	14-Dec-25	23:00	To be availed from 17:00hrs.
85	RQ248263	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	S/D Rectification work	09-Dec-2025	08:00	09-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	09-Dec-25	17:00	09-Dec-25	23:00	To be availed from 15:00hrs.
86	RQ248392	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	765 kv Bhadla2 - SIKAR 2 2nd TL Stringing work - Shutdown	09-Dec-2025	08:00	14-Dec-2025	18:00	SHUTDOWN	PLANNED	Approved	09-Dec-25	17:00	14-Dec-25	23:00	To be availed from 17:00hrs.
87	RQ248430	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of shut down nature defects	08-Dec-2025	15:30	09-Dec-2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Approved	08-Dec-25	17:00	09-Dec-25	23:00	To be availed from 17:00hrs.
88	RQ248210	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SD Nature defect rectification	08-Dec-2025	08:00	10-Dec-2025	19:00		PLANNED	Approved	08-Dec-25	16:00	10-Dec-25	23:00	To be availed from 15:00hrs.
89	RQ248041	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Defect Rectification of CC Cross Patrolling on 765 KV Bhiwani-Moga Line by Hisar & Bhiwani TLM	08-Dec-2025	08:00	08-Dec-2025	18:00	Rectification of Shutdown nature defects	PLANNED	Approved	08-Dec-25	16:00	08-Dec-25	23:00	
90	RQ248273	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	For AMP of Line Bay Line Reactor and Line Reactor CB at SIKAR-II Substation	08-Dec-2025	08:00	09-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	08-Dec-25	16:00	09-Dec-25	23:00	To be availed from 15:00hrs.
91	RQ248242	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For defect rectification	08-Dec-2025	08:00	15-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	08-Dec-25	16:00	15-Dec-25	23:00	To be availed from 15:00hrs.
92	RQ248282	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	07-Dec-2025	16:00	08-Dec-2025	23:00		PLANNED	Approved	07-Dec-25	16:00	08-Dec-25	23:00	
93	RQ248040	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Rectification of Shutdown nature defects by Bhiwani & Jhatikara TLM	07-Dec-2025	08:00	08-Dec-2025	18:00	Rectification of Shutdown nature defects	PLANNED	Approved	07-Dec-25	16:00	08-Dec-25	23:00	To be availed from 15:00hrs.
94	RQ248196	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	07-Dec-2025	08:00	09-Dec-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	07-Dec-25	08:00	09-Dec-25	18:00	ATC Curtailment of 450MW in NR Import, subjected to WRPC Approval.

95	RQ248424	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Rectification of Shutdown nature defects by Jaipur (S) and Rectification of Shutdown nature defects by Bassi 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	07-Dec-2025	08:00	10-Dec-2025	18:00	Rectification of Shutdown nature defects by Jaipur (S) and Rectification of Shutdown nature defects by Bassi 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved					To be clubbed with stringing work.
96	RQ248402	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-4		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	07-Dec-2025	08:00	12-Dec-2025	18:00	NON AUTO MODE	PLANNED	Approved	07-Dec-25	17:00	12-Dec-25	23:00	To be availed from 17:00hrs. A/R off of one ckt at a time to be availed.
97	RQ248401	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-3		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	07-Dec-2025	08:00	12-Dec-2025	18:00	NON AUTO MODE	PLANNED	Approved	07-Dec-25	17:00	12-Dec-25	23:00	To be availed from 17:00hrs. A/R off of one ckt at a time to be availed.
98	RQ248399	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFT) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	07-Dec-2025	08:00	12-Dec-2025	18:00	NON AUTO MODE	PLANNED	Approved	07-Dec-25	17:00	12-Dec-25	23:00	To be availed from 17:00hrs. A/R off of one ckt at a time to be availed.
99	RQ248400	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFT) CKT-2		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	07-Dec-2025	08:00	12-Dec-2025	18:00	NON AUTO MODE	PLANNED	Approved	07-Dec-25	17:00	12-Dec-25	23:00	To be availed from 17:00hrs. A/R off of one ckt at a time to be availed.
100	RQ248100	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFT) CKT-2		D	For AMP of Line Bay & Reactor Bay	06-Dec-2025	16:00	07-Dec-2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Approved	06-Dec-25	16:00	07-Dec-25	23:59	
101	RQ248230	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	For Pilot Installation work on C-type towers and rectification of SD nature defects	06-Dec-2025	15:00	10-Dec-2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	06-Dec-25	15:00	10-Dec-25	22:00	
102	RQ248352	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	S/D Rectification work	06-Dec-2025	09:00	06-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	06-Dec-25	16:00	06-Dec-25	23:00	To be availed from 15:00hrs.

103	RQ248281	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	05-Dec-2025	16:00	06-Dec-2025	23:00		PLANNED	Approved	05-Dec-25	16:00	06-Dec-25	23:00	
104	RQ248429	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of shut down nature defects	05-Dec-2025	15:30	06-Dec-2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Approved	05-Dec-25	15:30	06-Dec-25	23:30	ATC curtailment of 200MW in NR Export, subjected to WRPC Approval.
105	RQ248351	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	S/D Rectification work	05-Dec-2025	09:00	05-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	05-Dec-25	16:00	05-Dec-25	23:00	To be availed from 15:00hrs.
106	RQ248411	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	05-Dec-2025	08:00	07-Dec-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	05-Dec-25	16:00	07-Dec-25	23:00	To be availed from 15:00hrs.
107	RQ248272	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	For AMP of Line Bay Line Reactor and Line Reactor CB at Sikar-II Substation	05-Dec-2025	08:00	06-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	05-Dec-25	16:00	06-Dec-25	23:00	To be availed from 15:00hrs.
108	RQ248099	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For AMP of Line Bay & Reactor Bay	04-Dec-2025	16:00	05-Dec-2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Approved	04-Dec-25	16:00	05-Dec-25	23:59	
109	RQ248343	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	04-Dec-2025	09:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	16:00	04-Dec-25	23:00	To be availed from 15:00hrs.
110	RQ248443	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For Attending Shutdown Nature Defects	04-Dec-2025	09:00	04-Dec-2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Approved	04-Dec-25	16:00	04-Dec-25	23:00	To be availed from 15:00hrs.
111	RQ248195	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04-Dec-2025	08:00	06-Dec-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	04-Dec-25	08:00	06-Dec-25	18:00	
112	RQ248164	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Ovehead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP66- AP67	04-Dec-2025	08:00	06-Dec-2025	19:00	Overhead Stringing work to be done at Existing 765 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	04-Dec-25	16:00	06-Dec-25	23:00	To be staggered with Anta-pHagi shutdown, availed from 15:00hrs
113	RQ248240	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	For defect rectification	04-Dec-2025	08:00	06-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	04-Dec-25	17:00	06-Dec-25	23:00	To be availed from 17:00hrs.
114	RQ248165	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Ovehead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP66- AP67	04-Dec-2025	08:00	06-Dec-2025	19:00	Overhead Stringing work to be done at Existing 765 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	04-Dec-25	16:00	06-Dec-25	23:00	To be availed from 15:00hrs.

115	RQ248098	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PRTL) CKT-4		D	For AMP of Line Bay & Reactor Bay	03-Dec-2025	16:00	03-Dec-2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Approved	03-Dec-25	16:00	03-Dec-25	23:59	
116	RQ248280	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	03-Dec-2025	16:00	04-Dec-2025	23:00		PLANNED	Approved	03-Dec-25	16:00	04-Dec-25	23:00	ATC Curtailment of 500MW in NR Export. Subjected to WRPC Approval.
117	RQ248342	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	03-Dec-2025	09:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	16:00	03-Dec-25	23:00	Staggered with other shutdowns at same station, to be availed from 15:00hrs.
118	RQ248350	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	S/D Rectification work	03-Dec-2025	09:00	03-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved					Clubbed with AMP
119	RQ248423	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Rectification of Shutdown nature defects by Jaipur (S) & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	03-Dec-2025	08:00	06-Dec-2025	18:00	Rectification of Shutdown nature defects BY Jaipur(S)TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved	03-Dec-25	08:00	06-Dec-25	18:00	ATC curtilment of 450MW in NR import, subjected to WRPC Approval.
120	RQ248271	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For AMP of Line Bay Line Reactor and Line Reactor CB at Sikar-II Substation	03-Dec-2025	08:00	04-Dec-2025	18:00	non auto of parallel ckt required	PLANNED	Approved	03-Dec-25	16:00	04-Dec-25	23:00	To be availed from 15:00hrs.
121	RQ248442	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For Attending Shutdown Nature Defects	02-Dec-2025	09:00	02-Dec-2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Approved	02-Dec-25	16:00	02-Dec-25	23:00	To be availed from 15:00hrs.
122	RQ248341	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	02-Dec-2025	09:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	16:00	02-Dec-25	23:00	To be availed from 15:00hrs.
123	RQ248349	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	S/D Rectification work	02-Dec-2025	09:00	02-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	02-Dec-25	09:00	02-Dec-25	18:00	ATC Curtailment of 500MW in NR Export. Subjected to WRPC Approval.
124	RQ248153	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-1 at Dausa	02-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	11-Dec-25	18:00	ATC curtilment of 450MW in NR import, subjected to WRPC Approval.

125	RQ248181	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For attending S/D nature defects	02-Dec-2025	08:00	03-Dec-2025	23:00	non auto of parallel ckt required	PLANNED	Approved	02-Dec-25	17:00	03-Dec-25	23:00	To be availed from 17:00hrs.
126	RQ248097	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-3		D	For AMP of Line Bay & Reactor Bay	01-Dec-2025	16:00	02-Dec-2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Approved	01-Dec-25	17:00	02-Dec-25	23:59	To be availed from 17:00hrs.
127	RQ248279	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	01-Dec-2025	16:00	02-Dec-2025	23:00		PLANNED	Approved	01-Dec-25	16:00	02-Dec-25	23:00	ATC Curtailment of 500MW in NR Export. Subjected to WRPC Approval.
128	RQ248428	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectification of shut down nature defects	01-Dec-2025	15:30	02-Dec-2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Approved	01-Dec-25	15:30	02-Dec-25	23:30	ATC curtailment of 200MW in NR Export, subjected to WRPC Approval.
129	RQ248229	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	For Pilot Installation work on C-type towers and rectification of SD nature defects	01-Dec-2025	15:00	05-Dec-2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	01-Dec-25	15:00	05-Dec-25	22:00	To be staggered with other shutdowns at same station.
130	RQ248340	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	01-Dec-2025	09:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	16:00	01-Dec-25	23:00	ATC/TTC curtailment of 2950 MW in NR Export. To be availed from 15:00hrs. Subjected to WRPC Approval.
131	RQ248194	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Dec-2025	08:00	03-Dec-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Dec-25	08:00	03-Dec-25	18:00	
132	RQ248209	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SD Nature defect rectification	01-Dec-2025	08:00	03-Dec-2025	19:00		PLANNED	Approved	01-Dec-25	08:00	03-Dec-25	19:00	
133	RQ248422	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT, COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	01-Dec-2025	08:00	01-Dec-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT, COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	PLANNED	Approved	01-Dec-25	16:00	01-Dec-25	23:00	To be availed from 15:00hrs.

134	RQ248047	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package and to create repeater of Dausa-Beawar at Phagi, RVPNL	01-Dec-2025	08:00	31-Dec-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Dec-25	08:00	31-Dec-25	18:00	ATC curtailment of 450MW in NR import, subjected to WRPC Approval.
135	RQ248046	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Dec-2025	08:00	31-Dec-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Dec-25	08:00	31-Dec-25	18:00	
136	RQ248239	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	For defect rectification	01-Dec-2025	08:00	03-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	01-Dec-25	16:00	03-Dec-25	23:00	To be availed from 15:00hrs.
137	RQ248398	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing and Diamond Crossing work - Shutdown	01-Dec-2025	08:00	06-Dec-2025	18:00	SHUTDOWN	PLANNED	Approved	01-Dec-25	08:00	06-Dec-25	18:00	
138	RQ248182	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	For attending S/D nature defects	01-Dec-2025	08:00	10-Dec-2025	23:00	non auto of parallel ckt required	PLANNED	Approved	01-Dec-25	16:00	10-Dec-25	23:00	To be clubbed with stringing work outage, to be availed from 16:00hrs
139	RQ248397	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing and Diamond Crossing work - Shutdown	01-Dec-2025	08:00	06-Dec-2025	18:00	SHUTDOWN	PLANNED	Approved	01-Dec-25	16:00	06-Dec-25	23:00	To be availed from 16:00hrs.
140	RQ248241	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	For defect rectification	01-Dec-2025	08:00	06-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	01-Dec-25	16:00	06-Dec-25	23:00	To be availed from 16:00hrs.
141	RQ248180	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For attending S/D nature defects	01-Dec-2025	08:00	02-Dec-2025	23:00	non auto of parallel ckt required	PLANNED	Approved	01-Dec-25	16:00	02-Dec-25	23:00	To be availed from 16:00hrs.
142	RQ248270	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For AMP of Line Bay Line Reactor and Line Reactor CB at Sikar-II Substation	01-Dec-2025	08:00	02-Dec-2025	18:00	non auto of parallel ckt required	PLANNED	Approved	01-Dec-25	16:00	02-Dec-25	23:00	To be availed from 16:00hrs.
143	RQ248243	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For defect rectification	01-Dec-2025	08:00	10-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved					To be clubbed with AMP
144	RQ248162	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Ovehead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP26A- AP27	01-Dec-2025	08:00	03-Dec-2025	19:00	Overhead Stringing work to be done at Existing 765 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	01-Dec-25	08:00	03-Dec-25	19:00	One ckt at a time to be availed, 500MW curtailment in NR Export for S/C and 1000MW for D/C outage. Subjected to WRPC Approval

145	RQ248163	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Ovehead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP26A- AP27	01-Dec-2025	08:00	03-Dec-2025	19:00	Overhead Stringing work to be done at Existing 765 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	01-Dec-25	08:00	03-Dec-25	19:00	One ckt at a time to be availed, 500MW curtailment in NR Export for S/C and 1000MW for D/C outage. Subjected to WRPC Approval
146	RQ248395	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing and Diamond Crossing work - Shutdown	01-Dec-2025	08:00	06-Dec-2025	18:00	SHUTDOWN	PLANNED	Approved	01-Dec-25	17:00	06-Dec-25	23:00	To be availed from 17:30hrs for D/C outage.
147	RQ248396	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing and Diamond Crossing work - Shutdown	01-Dec-2025	08:00	06-Dec-2025	18:00	SHUTDOWN	PLANNED	Approved	01-Dec-25	17:00	06-Dec-25	23:00	To be availed from 17:30hrs for D/C outage.
148	RQ248011	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Alongwith 240 MVAR line reactor at Phagi end for Quarterly maintenance line bay Equipments i.e. CVT, WT & line Isolator.	29-Dec-2025	08:00	29-Dec-2025	18:00		PLANNED	Approved	29-Dec-25	08:00	29-Dec-25	18:00	
149	RQ248012	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Alongwith 240 MVAR line reactor at Phagi end for Quarterly maintenance line bay Equipments i.e. CVT, WT & line Isolator.	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
150	RQ248854	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	"Insulator replacement work in 765kV ORAI-ALIGARH-1 line at diverted locations during construction of Bundelkhand Express way bY Orai TLM, 765kV ORAI-ALIGARH-1 Line side Equipment & LR AMP work at ORAI end. For S/D Nature defect rectification work by aligarh TLM "	27-Dec-2025	06:00	29-Dec-2025	18:00		PLANNED	Approved	27-Dec-25	06:00	29-Dec-25	18:00	

151	RQ248857	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling).	26-Dec-2025	09:00	26-Dec-2025	14:00		PLANNED	Approved	26-Dec-25	09:00	26-Dec-25	14:00	
152	RQ248828	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	CSD Fine Tuning of Bays 802 & 803	25-Dec-2025	10:00	25-Dec-2025	13:00		PLANNED	Approved	25-Dec-25	10:00	25-Dec-25	13:00	
153	RQ248829	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	CSD Fine Tuning of Bays 805 & 806	24-Dec-2025	10:00	24-Dec-2025	13:00		PLANNED	Approved	24-Dec-25	10:00	24-Dec-25	13:00	
154	RQ248825	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	S/D Nature defects rectification work	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
155	RQ248842	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	INSULATOR CLEANING by Sohawal TLM & Line bay AMP by Balia & Lucknow	15-Dec-2025	09:00	16-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	09:00	16-Dec-25	18:00	
156	RQ248908	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	"S/D nature defect rectification work by agency by TLM Prayagraj Cleaning of Polluted insulators by Varanasi TLM Shut down nature defects rectification works. By fatehpur TLM"	09-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	09:00	10-Dec-25	18:00	
157	RQ248826	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(U PC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	AMP work and Line S/D Nature defect rectification works; Tie AR Relay Modification and Testing	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	18:00	

158	RQ248855	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	"Insulator replacement work in 765kV ORAI-ALIGARH-2 line at diverted locations during construction of Bundelkhand Express way & 765kV ORAI-ALIGARH-2 Line side Equipment & LR AMP work and Replacement of PRD switches in LR at ORAI end. For S/D Nature defect rectification work by Aligarh"	09-Dec-2025	06:00	11-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	06:00	11-Dec-25	18:00	To be staggered with multiple shutdowns at same station.
159	RQ248878	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	"Fixing of conductor spacer, CC Ring and attend shut down nature works by FATEHPUR TLM & INSULATOR CLEANING WORK by AGRA TLM "	08-Dec-2025	09:00	09-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	09:00	09-Dec-25	18:00	
160	RQ249300	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Non Auto mode for Rectification work in CKT-2.	07-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	07-Dec-25	08:00	08-Dec-25	18:00	
161	RQ249301	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	For attending S/D nature defects by agency by TLM Prayagraj & Conduct confirmatory Ten delta measurement for bushing of Y-ph Varanasi-2 LR at GIS Kanpur. Spare rotation work. At Kanpur GIS	07-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	07-Dec-25	08:00	08-Dec-25	18:00	
162	RQ248721	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERGRID	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	07-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	07-Dec-25	16:00	09-Dec-25	23:00	To be availed from 15:00hrs.
163	RQ248915	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	For attending S/D nature defects by agency.	05-Dec-2025	09:00	06-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	09:00	06-Dec-25	18:00	
164	RQ248916	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Non Auto during Rectification work in CKT-1.	05-Dec-2025	09:00	06-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	09:00	06-Dec-25	18:00	

165	RQ248877	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	"Fixing of conductor spacer, CC Ring and attend shut down nature works by Fatehpur TLM & INSULATOR CLEANING WORK by AGRA TLM AMP of Line bay & Reactor by Agra & Fatehpur ss "	05-Dec-2025	09:00	06-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	09:00	06-Dec-25	18:00	
166	RQ249309	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(U PC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line BY PBNTL	05-Dec-2025	07:00	10-Dec-2025	19:00		PLANNED	Approved	05-Dec-25	07:00	10-Dec-25	19:00	
167	RQ248820	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	S/D Nature defects rectification work	04-Dec-2025	09:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	09:00	04-Dec-25	18:00	
168	RQ249029	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	Cleaning of Polluted insulators by VARANASI TLM & AMP of Line Bay by balia	03-Dec-2025	07:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	07:00	03-Dec-25	18:00	
169	RQ249039	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	01-Dec-2025	08:00	06-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	06-Dec-25	18:00	
170	RQ247971	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	01-Dec-2025	07:00	31-Dec-2025	19:00		PLANNED	Approved	01-Dec-25	07:00	31-Dec-25	19:00	Multiple request at same station to be staggered.
171	RQ247975	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01-Dec-2025	07:00	31-Dec-2025	19:00		PLANNED	Approved	01-Dec-25	07:00	31-Dec-25	19:00	Multiple request at same station to be staggered.

172	RQ247976	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01-Dec-2025	07:00	31-Dec-2025	19:00		PLANNED	Approved	01-Dec-25	07:00	31-Dec-25	19:00	Multiple request at same station to be staggered.
173	RQ247566	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	D	Routine testing of bay equipments and protection system	26-Dec-2025	08:00	27-Dec-2025	18:00		PLANNED	Approved	26-Dec-25	08:00	27-Dec-25	18:00	
174	RQ247565	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-ANPARA_D (UP)	UPPTCL	D	Routine testing of bay equipments and protection system	22-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	23-Dec-25	18:00	
175	RQ247575	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BARA-MAINPURI (UP) CKT-2	UPPTCL	D	CSD relay Commissioning & Line 1 Reactor Charging(FTC)	14-Dec-2025	06:00	14-Dec-2025	18:30	1. U#3 Shutdown for Annual Overhauling 2. Power Evacuation should be done through 400KV BARA-MEJA CKT-1&2	PLANNED	Approved	14-Dec-25	06:00	14-Dec-25	18:30	
176	RQ247594	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	C	* SHUT DOWN OF 765KV OBRA C-UNNAO LINE FOR-1-Configuration of Auto Reclose function in 765kV Tie Bay(700-02-52) BCU	06-Dec-2025	09:00	06-Dec-2025	17:00		PLANNED	Approved	06-Dec-25	09:00	06-Dec-25	17:00	
177	RQ247542	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	For Tightening of Jumper Cone Bolts and C.C Ring Bolts For Attending Hot-Spots Observed during Thermography of Lin	03-Dec-2025	08:00	04-Dec-2025	17:00		PLANNED	Approved					To be clubbed with unit outage
178	RQ247541	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts For Attending Hot-Spots Observed During Thermography of Line.	01-Dec-2025	08:00	02-Dec-2025	17:00		PLANNED	Approved					To be clubbed with unit outage
179	RQ247991	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TPS(UP)-RAMPUR_PRST L (UP) (GTL) CKT-1	GTL,PGYTL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	20-Dec-2025	07:00	22-Dec-2025	19:00		PLANNED	Approved					To be clubbed with unit outage
180	RQ247990	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-RAMPUR_PRST L (UP) (GTL) CKT-1	GTL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	15-Dec-2025	07:00	17-Dec-2025	19:00		PLANNED	Approved	15-Dec-25	07:00	17-Dec-25	19:00	

181	RQ249235	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	PASTL	D	AMP of Line Bay and Line Reactor work	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	16:00	12-Dec-25	23:00	To be availTo be availed from 15:00hrs.
182	RQ247842	OCC_237	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWERGRID	D	AMP work	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
183	RQ247844	OCC_237	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)	POWERGRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	17-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	18-Dec-25	18:00	
184	RQ248658	OCC_237	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWERGRID	D	Upgradation of firmware, modification of setting & testing	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
185	RQ247806	OCC_237	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP work	16-Dec-2025	16:00	16-Dec-2025	23:00		PLANNED	Approved	16-Dec-25	16:00	16-Dec-25	23:00	
186	RQ247805	OCC_237	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWERGRID	D	AMP work	15-Dec-2025	16:00	15-Dec-2025	23:00		PLANNED	Approved	15-Dec-25	16:00	15-Dec-25	23:00	
187	RQ247843	OCC_237	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)	POWERGRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	15-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	16-Dec-25	18:00	
188	RQ247841	OCC_237	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	16:00	15-Dec-25	23:00	To be availTo be availed from 15:00hrs.
189	RQ248657	OCC_237	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWERGRID	D	Upgradation of firmware, modification of setting & testing	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
190	RQ247840	OCC_237	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	14-Dec-2025	08:00	14-Dec-2025	18:00		PLANNED	Approved	14-Dec-25	16:00	14-Dec-25	23:00	To be availTo be availed from 15:00hrs.
191	RQ247764	OCC_237	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWERGRID	D	AMP work	11-Dec-2025	16:00	12-Dec-2025	23:59		PLANNED	Approved	11-Dec-25	16:00	12-Dec-25	23:59	
192	RQ247763	OCC_237	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWERGRID	D	AMP work	09-Dec-2025	16:00	10-Dec-2025	23:59		PLANNED	Approved	09-Dec-25	16:00	10-Dec-25	23:59	
193	RQ248660	OCC_237	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	Bus Bar stability test under Bus extension (Neemrana-Bareilly Bays extension work).	08-Dec-2025	09:30	10-Dec-2025	17:30		PLANNED	Approved	08-Dec-25	09:30	10-Dec-25	17:30	
194	RQ247824	OCC_237	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	Bay Extension, LBB Testing	05-Dec-2025	16:00	08-Dec-2025	23:00		PLANNED	Approved	05-Dec-25	16:00	08-Dec-25	23:00	
195	RQ248659	OCC_237	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	Bus Bar stability test under Bus extension (Neemrana-Bareilly Bays extension work).	04-Dec-2025	09:30	06-Dec-2025	17:30		PLANNED	Approved	04-Dec-25	09:30	06-Dec-25	17:30	
196	RQ247823	OCC_237	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Bay Extension, LBB Testing	01-Dec-2025	16:00	04-Dec-2025	23:00		PLANNED	Approved	01-Dec-25	16:00	04-Dec-25	23:00	

197	RQ249125	OCC_237	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kV Bus-2	12-Dec-2025	08:00	12-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
198	RQ249124	OCC_237	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kV Bus-1	11-Dec-2025	08:00	11-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
199	RQ247782	OCC_237	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05-Dec-2025	08:00	06-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	16:00	06-Dec-25	23:00	To be availed from 16:00hrs
200	RQ247781	OCC_237	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	16:00	04-Dec-25	23:00	To be availed from 16:00hrs
201	RQ248606	OCC_237	stuup_sd	BUS	765 KV RAMPUR_PRST L (UP) - BUS 2	UPPTCL	C	BUS GD Replacement works	04-Dec-2025	09:00	10-Dec-2025	17:00		PLANNED	Approved	04-Dec-25	09:00	10-Dec-25	17:00	
202	RQ247678	OCC_237	stuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	UPPTCL	D	* SHUT DOWN OF 765KV MAIN BUS-1 FOR- CRM testing and other maintenance work of Bus Isolators connected	02-Dec-2025	09:00	03-Dec-2025	17:00		PLANNED	Approved	02-Dec-25	09:00	03-Dec-25	17:00	
203	RQ247836	OCC_237	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 2	PSTCL	D	For PB3TL construction Work	01-Dec-2025	16:00	14-Dec-2025	23:00		PLANNED	Approved	01-Dec-25	16:00	14-Dec-25	23:00	
204	RQ247835	OCC_237	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	For PB3TL construction Work	01-Dec-2025	16:00	14-Dec-2025	23:00		PLANNED	Approved	01-Dec-25	16:00	14-Dec-25	23:00	
205	RQ247877	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	AMP work	29-Dec-2025	08:00	29-Dec-2025	18:00		PLANNED	Approved	29-Dec-25	08:00	29-Dec-25	18:00	
206	RQ247860	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	AMP work	23-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	
207	RQ247854	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	COE Compliances & AMP work	22-Dec-2025	16:00	24-Dec-2025	23:00		PLANNED	Approved	22-Dec-25	16:00	24-Dec-25	23:00	
208	RQ248682	OCC_237	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bays 811 & 812	21-Dec-2025	11:00	21-Dec-2025	14:00		PLANNED	Approved	21-Dec-25	11:00	21-Dec-25	14:00	

209	RQ247852	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	COE Compliances & AMP work	15-Dec-2025	16:00	17-Dec-2025	23:00		PLANNED	Approved	15-Dec-25	16:00	17-Dec-25	23:00	
210	RQ248686	OCC_237	cpcc3_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV KANPUR_GIS(PG)	POWERGRID	D	For AMP work.	15-Dec-2025	09:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	09:00	15-Dec-25	18:00	
211	RQ247878	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication	14-Dec-2025	08:00	14-Dec-2025	18:00		PLANNED	Approved	14-Dec-25	08:00	14-Dec-25	18:00	
212	RQ248690	OCC_237	cpcc3_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWERGRID	D	To prevent induction during construction of Neemrana-Bareilly bays.	12-Dec-2025	09:30	13-Dec-2025	17:30		PLANNED	Approved	12-Dec-25	09:30	13-Dec-25	17:30	
213	RQ248685	OCC_237	cpcc3_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV KANPUR_GIS(PG)	POWERGRID	D	For AMP work.	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	18:00	
214	RQ247875	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	05-Dec-2025	16:00	06-Dec-2025	23:00		PLANNED	Approved	05-Dec-25	16:00	06-Dec-25	23:00	
215	RQ247874	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	03-Dec-2025	16:00	04-Dec-2025	23:00		PLANNED	Approved	03-Dec-25	16:00	04-Dec-25	23:00	
216	RQ248687	OCC_237	cpcc3_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWERGRID	D	AMP OF BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	
217	RQ248681	OCC_237	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bays 808 & 809	02-Dec-2025	10:00	02-Dec-2025	13:00		PLANNED	Approved	02-Dec-25	10:00	02-Dec-25	13:00	

218	RQ248696	OCC_237	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	02-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	04-Dec-25	18:00	
219	RQ247867	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	Shifting of Bus Reactor to New Bay	01-Dec-2025	08:00	31-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	31-Dec-25	18:00	To be availed on daily basis.
220	RQ247856	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	15-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	17-Dec-25	18:00	
221	RQ247855	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	09-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	11-Dec-25	18:00	
222	RQ247879	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
223	RQ247978	OCC_237	stuup_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BARA(UP)	UPPTCL	D	Reactor Maintenance	10-Dec-2025	06:00	15-Dec-2025	18:30	U#3 Shutdown for Annual Overhauling	PLANNED	Approved	10-Dec-25	06:00	15-Dec-25	18:30	
224	RQ248498	OCC_237	stuup_sd	BR/BSR/MSC/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	D	Replacement of gasket and O ring of main tank of 63MVAR R Phase bus	08-Dec-2025	09:00	17-Dec-2025	17:00		PLANNED	Approved	08-Dec-25	09:00	17-Dec-25	17:00	May be consider to avail on daily basis.
225	RQ247872	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	05-Dec-2025	16:00	05-Dec-2025	23:00		PLANNED	Approved	05-Dec-25	16:00	05-Dec-25	23:00	
226	RQ247871	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	03-Dec-2025	16:00	03-Dec-2025	23:00		PLANNED	Approved	03-Dec-25	16:00	03-Dec-25	23:00	
227	RQ249236	OCC_237	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bay 807R	23-Dec-2025	10:00	23-Dec-2025	13:00		PLANNED	Approved					May be availed with line outage/AMP

228	RQ247479	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	15-Dec-2025	16:00	16-Dec-2025	23:00		PLANNED	Approved					May be availed with line outage/AMP
229	RQ247478	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	13-Dec-2025	16:00	14-Dec-2025	23:00		PLANNED	Approved					May be availed with line outage/AMP
230	RQ247472	OCC_237	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWERGRID	D	AMP work	13-Dec-2025	08:00	13-Dec-2025	18:00		PLANNED	Approved					May be availed with line outage/AMP
231	RQ247473	OCC_237	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWERGRID	D	AMP work	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved					May be availed with line outage/AMP
232	RQ247484	OCC_237	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP,(DCRM DEW POINT,COIL CURRENT) works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved					May be availed with line outage/AMP
233	RQ247480	OCC_237	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	07-Dec-2025	16:00	08-Dec-2025	23:00		PLANNED	Approved					May be availed with line outage/AMP
234	RQ247481	OCC_237	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	05-Dec-2025	16:00	06-Dec-2025	23:00		PLANNED	Approved					May be availed with line outage/AMP

235	RQ247482	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	03-Dec-2025	16:00	04-Dec-2025	23:00		PLANNED	Approved					May be availed with line outage/AMP
236	RQ247483	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	01-Dec-2025	16:00	02-Dec-2025	23:00		PLANNED	Approved					May be availed with line outage/AMP
237	RQ247485	OCC_237	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	1.For CC-AM IOM compliances, modifcation works. 2.AMP works for element and bay AMP,(DCRM DEW POINT,COIL CURRENT) works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	01-Dec-2025	08:00	01-Dec-2025	18:00		PLANNED	Approved					May be availed with line outage/AMP
238	RQ247476	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	AMP work	08-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved					May be availed with line outage/AMP
239	RQ247477	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	AMP work	05-Dec-2025	08:00	06-Dec-2025	18:00		PLANNED	Approved					May be availed with line outage/AMP
240	RQ247474	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL)	PSTL	D	AMP work	03-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved					May be availed with line outage/AMP

241	RQ247475	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-1 @SIKAR_2(PSTL)	PSTL	D	AMP work	01-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved					May be availed with line outage/AMP
242	RQ248615	OCC_237	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	for AMP work	30-Dec-2025	16:00	30-Dec-2025	23:00		PLANNED	Approved	30-Dec-25	16:00	30-Dec-25	23:00	
243	RQ248616	OCC_237	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-1 AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	for AMP work	29-Dec-2025	16:00	29-Dec-2025	23:00		PLANNED	Approved	29-Dec-25	16:00	29-Dec-25	23:00	
244	RQ248617	OCC_237	cpcc1_sd	BAY	716 MAIN BAY - 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	for AMP work	28-Dec-2025	16:00	28-Dec-2025	23:00		PLANNED	Approved	28-Dec-25	16:00	28-Dec-25	23:00	
245	RQ248618	OCC_237	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	for AMP work	27-Dec-2025	16:00	27-Dec-2025	23:00		PLANNED	Approved	27-Dec-25	16:00	27-Dec-25	23:00	

246	RQ248619	OCC_237	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-2 AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	for AMP work	26-Dec-2025	16:00	26-Dec-2025	23:00		PLANNED	Approved	26-Dec-25	16:00	26-Dec-25	23:00	
247	RQ248614	OCC_237	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH- BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	26-Dec-2025	08:00	26-Dec-2025	18:00		PLANNED	Approved	26-Dec-25	08:00	26-Dec-25	18:00	
248	RQ248620	OCC_237	cpcc1_sd	BAY	713 MAIN BAY - 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	for AMP work	25-Dec-2025	16:00	25-Dec-2025	23:00		PLANNED	Approved	25-Dec-25	16:00	25-Dec-25	23:00	
249	RQ248621	OCC_237	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	for AMP work	24-Dec-2025	16:00	24-Dec-2025	23:00		PLANNED	Approved	24-Dec-25	16:00	24-Dec-25	23:00	
250	RQ248648	OCC_237	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)- PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	for AMP work	24-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	24-Dec-25	08:00	24-Dec-25	18:00	
251	RQ248613	OCC_237	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	24-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	24-Dec-25	08:00	24-Dec-25	18:00	

252	RQ248622	OCC_237	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA- BIKANER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	for AMP work	23-Dec-2025	16:00	23-Dec-2025	23:00		PLANNED	Approved	23-Dec-25	16:00	23-Dec-25	23:00	
253	RQ248612	OCC_237	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH- BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	23-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	
254	RQ248623	OCC_237	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA- BIKANER (PG) CKT-2 AND FUTURE AT BHADLA(PG)	POWERGRID	D	for AMP work	22-Dec-2025	16:00	22-Dec-2025	23:00		PLANNED	Approved	22-Dec-25	16:00	22-Dec-25	23:00	
255	RQ248611	OCC_237	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
256	RQ248646	OCC_237	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	for AMP work	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
257	RQ248624	OCC_237	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE	POWERGRID	D	for AMP work	21-Dec-2025	16:00	21-Dec-2025	23:00		PLANNED	Approved	21-Dec-25	16:00	21-Dec-25	23:00	
258	RQ248610	OCC_237	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER- CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	for AMP work	21-Dec-2025	08:00	21-Dec-2025	18:00		PLANNED	Approved	21-Dec-25	08:00	21-Dec-25	18:00	

259	RQ248625	OCC_237	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA- BIKANER (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGR D	D	for AMP work	20-Dec-2025	16:00	20-Dec-2025	23:00		PLANNED	Approved	20-Dec-25	16:00	20-Dec-25	23:00	
260	RQ248609	OCC_237	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGR D	D	for AMP work	20-Dec-2025	08:00	20-Dec-2025	18:00		PLANNED	Approved	20-Dec-25	08:00	20-Dec-25	18:00	
261	RQ248626	OCC_237	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA- BIKANER (PG) CKT-1 AND FUTURE AT BHADLA(PG)	POWERGR D	D	for AMP work	19-Dec-2025	16:00	19-Dec-2025	23:00		PLANNED	Approved	19-Dec-25	16:00	19-Dec-25	23:00	
262	RQ248608	OCC_237	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER- CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWERGR D	D	for AMP work	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
263	RQ248727	OCC_237	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA- ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGR D	D	AMP OF BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
264	RQ248607	OCC_237	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER- CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGR D	D	for AMP work	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
265	RQ248726	OCC_237	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA- FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	POWERGR D	D	AMP of Bay AS PER PREVENTIVE MAINTENANCE FORMAT AND SCHEDULE.	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	

266	RQ248706	OCC_237	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)- SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP work	13-Dec-2025	09:00	13-Dec-2025	18:00		PLANNED	Approved	13-Dec-25	09:00	13-Dec-25	18:00	
267	RQ248724	OCC_237	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA- FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP OF BAY AS PER PREVENTIVE MAINTENANCE FORMAT SCHEDULE	13-Dec-2025	08:00	13-Dec-2025	18:00		PLANNED	Approved	13-Dec-25	08:00	13-Dec-25	18:00	
268	RQ248723	OCC_237	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA- FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	D	AMP of Bay AS PER PREVENTIVE MAINTENANCE FORMAT AND SCHEDULE.	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
269	RQ248889	OCC_237	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2- BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(P G)	POWERGRID	D	AMP work	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	18:00	
270	RQ248887	OCC_237	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(P G) (POWERGRID)	POWERGRID	D	AMP work	09-Dec-2025	09:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	09:00	09-Dec-25	18:00	
271	RQ248722	OCC_237	cpcc3_sd	BAY	714 TIE BAY - 765KV AGRA(PG)- GWALIOR(PG) (UNDEF) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWERGRID	D	AMP OF BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
272	RQ248720	OCC_237	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA- GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP of Bay AS PER PREVENTIVE MAINTENANCE FORMAT AND SCHEDULE.	06-Dec-2025	08:00	06-Dec-2025	18:00		PLANNED	Approved	06-Dec-25	08:00	06-Dec-25	18:00	

273	RQ249296	OCC_237	cpcc3_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP work	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	
274	RQ248628	OCC_237	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA- BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	for AMP work	03-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	04-Dec-25	18:00	
275	RQ248715	OCC_237	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP OF BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	
276	RQ248705	OCC_237	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWERGRID	D	To facilitate jumper/stringing work to prevent induction during construction of Neemrana-Bareilly bays.	01-Dec-2025	09:30	02-Dec-2025	17:30		PLANNED	Approved	01-Dec-25	09:30	02-Dec-25	17:30	
277	RQ248627	OCC_237	cpcc1_sd	BAY	714 TIE BAY - 765KV MOGA- BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	for AMP work	01-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	02-Dec-25	18:00	
278	RQ248780	OCC_237	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP of Bay AS PER PREVENTIVE MAINTENANCE FORMAT AND SCHEDULE.	01-Dec-2025	08:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	01-Dec-25	18:00	
279	RQ248544	OCC_237	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27-Dec-2025	08:00	28-Dec-2025	18:00		PLANNED	Approved	27-Dec-25	08:00	28-Dec-25	18:00	

280	RQ248542	OCC_237	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25-Dec-2025	08:00	26-Dec-2025	18:00		PLANNED	Approved	25-Dec-25	08:00	26-Dec-25	18:00	
281	RQ248543	OCC_237	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	15-Dec-25	18:00	
282	RQ248541	OCC_237	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	15-Dec-25	18:00	
283	RQ249153	OCC_237	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP works	26-Dec-2025	08:30	26-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	26-Dec-25	08:30	26-Dec-25	18:00	
284	RQ249152	OCC_237	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER- MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)		D	AMP works	23-Dec-2025	08:30	23-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	23-Dec-25	08:30	23-Dec-25	18:00	
285	RQ249151	OCC_237	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER- MOGA (PG) CKT-2 (POWERGRID) AT MOGA		D	AMP works	20-Dec-2025	08:30	20-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	20-Dec-25	08:30	20-Dec-25	18:00	

286	RQ249150	OCC_237	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 765 KV BIKANER- MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID)		D	AMP works	18-Dec-2025	08:30	18-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	18-Dec-25	08:30	18-Dec-25	18:00	
287	RQ249149	OCC_237	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER- MOGA (PG) CKT-1 (POWERGRID) AT MOGA		D	AMP works	16-Dec-2025	08:30	16-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	16-Dec-25	08:30	16-Dec-25	18:00	
288	RQ248650	OCC_237	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	for AMP work	26-Dec-2025	08:00	26-Dec-2025	18:00		PLANNED	Approved	26-Dec-25	08:00	26-Dec-25	18:00	
289	RQ248649	OCC_237	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	for AMP work	25-Dec-2025	08:00	25-Dec-2025	18:00		PLANNED	Approved	25-Dec-25	08:00	25-Dec-25	18:00	
290	RQ248647	OCC_237	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	for AMP work	23-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	
291	RQ248645	OCC_237	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	for AMP work	21-Dec-2025	08:00	21-Dec-2025	18:00		PLANNED	Approved	21-Dec-25	08:00	21-Dec-25	18:00	
292	RQ248978	OCC_237	sldcrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
293	RQ249006	OCC_237	sldcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	

294	RQ248599	OCC_237	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
295	RQ248598	OCC_237	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	14-Dec-2025	08:00	14-Dec-2025	18:00		PLANNED	Approved	14-Dec-25	08:00	14-Dec-25	18:00	
296	RQ248597	OCC_237	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	13-Dec-2025	08:00	13-Dec-2025	18:00		PLANNED	Approved	13-Dec-25	08:00	13-Dec-25	18:00	
297	RQ248596	OCC_237	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
298	RQ248595	OCC_237	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
299	RQ248594	OCC_237	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	18:00	

300	RQ248593	OCC_237	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
301	RQ248592	OCC_237	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	07-Dec-2025	08:00	07-Dec-2025	18:00		PLANNED	Approved	07-Dec-25	08:00	07-Dec-25	18:00	
302	RQ248591	OCC_237	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
303	RQ248590	OCC_237	cpcc1_sd	BAY	707R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 @SIKAR_2(PST L) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	
304	RQ248589	OCC_237	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	

305	RQ248586	OCC_237	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For PBSTL Construction Work	01-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	15-Dec-25	18:00	
306	RQ248587	OCC_237	cpcc1_sd	BAY	705 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AND 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PBSTL Construction Work	01-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	15-Dec-25	18:00	
307	RQ248584	OCC_237	cpcc1_sd	BAY	702 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AND 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-1 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PBSTL Construction Work	01-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	15-Dec-25	18:00	
308	RQ248583	OCC_237	cpcc1_sd	BAY	701 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For PBSTL Construction Work	01-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	15-Dec-25	18:00	
309	RQ247615	OCC_237	stuup_sd	BAY	701 MAIN BAY - 765 KV UNNAO- MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV MAINPURI(UP)	UPPTCL	C	* SHUT DOWN OF BAY NO(700-07- 52)AT UNNAO FOR- 1-End to end Carrier Protection and Intertripping testing including	04-Dec-2025	09:00	05-Dec-2025	17:00		PLANNED	Approved	04-Dec-25	09:00	05-Dec-25	17:00	
310	RQ248588	OCC_237	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	for AMP work	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	

311	RQ248585	OCC_237	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	for AMP work	01-Dec-2025	08:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	01-Dec-25	18:00	
312	RQ247730	OCC_237	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	24-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	24-Dec-25	08:00	24-Dec-25	18:00	To be availed from 15:00hrs.
313	RQ247732	OCC_237	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	To be availed from 15:00hrs.
314	RQ247731	OCC_237	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	To be availed from 15:00hrs.
315	RQ247722	OCC_237	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	One ICT at a time.
316	RQ247724	OCC_237	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	One ICT at a time.
317	RQ247248	OCC_237	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Regarding charging of 500MVA ICT-II R Phase unit (at present Spare Phase unit is charged as R Phase unit) after replacemen	22-Dec-2025	09:00	23-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	09:00	23-Dec-25	18:00	
318	RQ247283	OCC_237	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARA(UP)	UPPTCL	D	Routine Maintenance - Silicon Coating of Bushing and LA	05-Dec-2025	06:00	09-Dec-2025	18:30	U#3 Shutdown for Annual Overhauling	PLANNED	Approved	05-Dec-25	06:00	09-Dec-25	18:30	May be reviewed on D- 3 basis.
319	RQ247279	OCC_237	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRST L(UP)	UPPTCL	D	AMP works	03-Dec-2025	09:00	03-Dec-2025	17:00		PLANNED	Approved	03-Dec-25	09:00	03-Dec-25	17:00	
320	RQ247964	OCC_237	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	Normalization of 1500 MVA ICT-2 at 765/400/220kV Hapur S/s. Spare ICT will free and 1500 MVA ICT-2 will charge with R ph, Y ph and B ph	02-Dec-2025	10:00	02-Dec-2025	11:00		PLANNED	Approved	02-Dec-25	10:00	02-Dec-25	11:00	

321	RQ248600	OCC_237	stuup_sd	TRANSFORMER	765/220 KV 315 MVA ICT 2 AT LALITPUR(LPG)	UPPTCL	D	Maintenace and Transformer & Switchyard equipment Testing Acitivities	01-Dec-2025	10:00	06-Dec-2025	18:00	"Routine Testing & Maintenace of ICT Transformer and switchyard associated equipment. 765KV Breaker 702 and 703 shutdown is required along with 220KV Side Breakers 204. During the period LPGCL U#1 will be under AOH"	PLANNED	Approved					Along with unit outage.
322	RQ247278	OCC_237	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	01-Dec-2025	09:00	01-Dec-2025	17:30		PLANNED	Approved	01-Dec-25	09:00	01-Dec-25	17:30	
323	RQ249144	OCC_237	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP works	22-Dec-2025	08:00	22-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
324	RQ247439	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	AMP work	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	16:00	17-Dec-25	23:00	To be availed from 15:00hrs.
325	RQ247438	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWERGRID	D	AMP work	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	16:00	15-Dec-25	23:00	To be availed from 15:00hrs.
326	RQ247456	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	16:00	12-Dec-25	23:00	To be availed from 15:00hrs.
327	RQ247460	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BIKANER(PG)	POWERGRID	D	AMP work	11-Dec-2025	16:00	11-Dec-2025	23:00		PLANNED	Approved	11-Dec-25	16:00	11-Dec-25	23:00	
328	RQ247440	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	AMP work	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	16:00	11-Dec-25	23:00	To be availed from 15:00hrs.
329	RQ247455	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	16:00	11-Dec-25	23:00	To be availed from 15:00hrs.
330	RQ247363	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	09-Dec-2025	16:00	09-Dec-2025	23:59		PLANNED	Approved	09-Dec-25	16:00	09-Dec-25	23:59	
331	RQ247437	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	16:00	09-Dec-25	23:00	To be availed from 15:00hrs.

332	RQ247453	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	07-Dec-2025	16:00	08-Dec-2025	23:00		PLANNED	Approved	07-Dec-25	16:00	08-Dec-25	23:00	
333	RQ247362	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	06-Dec-2025	16:00	06-Dec-2025	23:59		PLANNED	Approved	06-Dec-25	16:00	06-Dec-25	23:59	
334	RQ247445	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	05-Dec-2025	16:00	06-Dec-2025	23:00		PLANNED	Approved	05-Dec-25	16:00	06-Dec-25	23:00	
335	RQ247361	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	05-Dec-2025	16:00	05-Dec-2025	23:59		PLANNED	Approved	05-Dec-25	16:00	05-Dec-25	23:59	To be staggered with multiple shutdowns at same station/pocket.
336	RQ247386	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)	POWERGRID	D	AMP work	04-Dec-2025	15:00	04-Dec-2025	23:00		PLANNED	Approved	04-Dec-25	15:00	04-Dec-25	23:00	
337	RQ247396	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)	POWERGRID	D	AMP work	03-Dec-2025	17:00	03-Dec-2025	23:00		PLANNED	Approved	03-Dec-25	17:00	03-Dec-25	23:00	
338	RQ247444	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	03-Dec-2025	16:00	04-Dec-2025	23:00		PLANNED	Approved	03-Dec-25	16:00	04-Dec-25	23:00	To be staggered with multiple shutdowns at same station/pocket.
339	RQ247360	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	03-Dec-2025	16:00	03-Dec-2025	23:59		PLANNED	Approved	03-Dec-25	16:00	03-Dec-25	23:59	
340	RQ247385	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	AMP work	03-Dec-2025	15:00	03-Dec-2025	23:00		PLANNED	Approved	03-Dec-25	15:00	03-Dec-25	23:00	To be staggered with multiple shutdowns at same station/pocket.
341	RQ247395	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWERGRID	D	AMP work	02-Dec-2025	17:00	02-Dec-2025	23:00		PLANNED	Approved	02-Dec-25	17:00	02-Dec-25	23:00	
342	RQ247359	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	02-Dec-2025	16:00	02-Dec-2025	23:59		PLANNED	Approved	02-Dec-25	16:00	02-Dec-25	23:59	To be staggered with multiple shutdowns at same station/pocket.
343	RQ247384	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	AMP work	02-Dec-2025	15:00	02-Dec-2025	23:00		PLANNED	Approved	02-Dec-25	15:00	02-Dec-25	23:00	To be staggered with multiple shutdowns at same station/pocket.
344	RQ248787	OCC_237	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	AMP work	02-Dec-2025	09:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	09:00	02-Dec-25	18:00	

345	RQ248771	OCC_237	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	AMP work	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	
346	RQ247394	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	AMP work	01-Dec-2025	17:00	01-Dec-2025	23:00		PLANNED	Approved	01-Dec-25	17:00	01-Dec-25	23:00	
347	RQ247358	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	01-Dec-2025	16:00	01-Dec-2025	23:59		PLANNED	Approved	01-Dec-25	16:00	01-Dec-25	23:59	To be staggered with multiple shutdowns at same station/pocket.
348	RQ247443	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	01-Dec-2025	16:00	02-Dec-2025	23:00		PLANNED	Approved	01-Dec-25	16:00	02-Dec-25	23:00	To be staggered with multiple shutdowns at same station/pocket.
349	RQ247441	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	PSTL	D	AMP work	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	16:00	16-Dec-25	23:00	To be availed from 15:00hrs.
350	RQ247442	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	PSTL	D	AMP work	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	16:00	15-Dec-25	23:00	To be availed from 15:00hrs.
351	RQ247284	OCC_237	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT OBRA_C_TPS(UP)	UPRVUNL	D	Routine testing of bay equipments	08-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	10-Dec-25	18:00	
352	RQ247285	OCC_237	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT OBRA_C_TPS(UP)	UPRVUNL	D	Routine testing of bay equipments and protection system	01-Dec-2025	08:00	06-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	06-Dec-25	18:00	
353	RQ247383	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	03-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	16:00	04-Dec-25	23:00	To be availed from 15:00hrs.
354	RQ247382	OCC_237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	01-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	02-Dec-25	18:00	
355	RQ248005	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	31-Dec-2025	08:00	31-Dec-2025	18:00		PLANNED	Approved	31-Dec-25	08:00	31-Dec-25	18:00	
356	RQ248002	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	29-Dec-2025	08:00	30-Dec-2025	18:00		PLANNED	Approved	29-Dec-25	17:00	30-Dec-25	23:00	May be given from 17:00Hrs
357	RQ248003	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	27-Dec-2025	08:00	28-Dec-2025	18:00		PLANNED	Approved	27-Dec-25	08:00	28-Dec-25	18:00	

358	RQ248940	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	26-Dec-2025	08:00	26-Dec-2025	18:00		PLANNED	Approved	26-Dec-25	08:00	26-Dec-25	18:00	
359	RQ248944	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Both end shutdown for Quarterly Preventive Maintenance and testing work.	23-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	16:00	23-Dec-25	23:00	May be given from 16:00Hrs/ No line outage from both ends
360	RQ248006	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGIAJMER (RS) CKT-2	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
361	RQ248010	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
362	RQ247696	OCC_237	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	18-Dec-2025	09:00	28-Dec-2025	18:00	A/R OFF Required	PLANNED	Approved	18-Dec-25	09:00	28-Dec-25	18:00	
363	RQ247708	OCC_237	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP46/0 - AP47/0)	18-Dec-2025	09:00	28-Dec-2025	18:00	A/R OFF Required	PLANNED	Approved	18-Dec-25	09:00	28-Dec-25	18:00	
364	RQ247709	OCC_237	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP46/0 - AP47/0)	18-Dec-2025	09:00	28-Dec-2025	18:00	A/R OFF Required	PLANNED	Approved	18-Dec-25	15:00	28-Dec-25	23:00	May be given from 15:00Hrs
365	RQ248925	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned maintenance	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
366	RQ248945	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	C	Both end shutdown Alongwith line reactor at Jodhpur end for Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work.	18-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	19-Dec-25	18:00	May be allowed subject to real time grid condition.

367	RQ248937	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Maintenance work at both end alongwith line reactor at Jodhpur end	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	16:00	17-Dec-25	23:00	May be given from 16:00Hrs/ No line outage from both ends
368	RQ248760	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2	RRVPNL	D	Alongwith 80 mVAR lie reactor at Babai end for Yearly maintenance and testing of equipments	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
369	RQ248942	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
370	RQ248008	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
371	RQ248009	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	maintenance at both end	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
372	RQ248938	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
373	RQ248759	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1	RRVPNL	D	Alongwith 80 mVAR lie reactor at Babai end for Yearly maintenance and testing of equipments	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
374	RQ248924	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
375	RQ248932	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	10-Dec-2025	16:00	10-Dec-2025	23:00		PLANNED	Approved	10-Dec-25	17:00	10-Dec-25	23:00	May be given from 17:00Hrs
376	RQ248931	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	09-Dec-2025	16:00	09-Dec-2025	23:00		PLANNED	Approved	09-Dec-25	17:00	09-Dec-25	23:00	May be given from 17:00Hrs
377	RQ248941	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Alongwith line reactor at Jodhpur end for Quarterly Preventive Maintenance and testing work.	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	16:00	09-Dec-25	23:00	May be given from 16:00Hrs/ No line outage from both ends
378	RQ248935	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	18:00	

379	RQ248933	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Yearly Maintenance work at both end	08-Dec-2025	16:00	08-Dec-2025	23:00		PLANNED	Approved	08-Dec-25	17:00	08-Dec-25	23:00	May be given from 17:00Hrs
380	RQ248934	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Yearly Maintenance work at both end	06-Dec-2025	16:00	06-Dec-2025	23:00		PLANNED	Approved	06-Dec-25	17:00	06-Dec-25	23:00	May be given from 17:00Hrs
381	RQ248927	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	05-Dec-2025	16:00	05-Dec-2025	23:00		PLANNED	Approved	05-Dec-25	17:00	05-Dec-25	23:00	May be given from 17:00Hrs
382	RQ248943	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	04-Dec-2025	18:00	04-Dec-2025	23:00		PLANNED	Approved	04-Dec-25	17:00	04-Dec-25	23:00	May be given from 17:00Hrs
383	RQ247713	OCC_237	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	04-Dec-2025	09:00	14-Dec-2025	18:00	A/R OFF Required	PLANNED	Approved	04-Dec-25	09:00	14-Dec-25	18:00	
384	RQ247712	OCC_237	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	04-Dec-2025	09:00	14-Dec-2025	18:00	A/R OFF Required	PLANNED	Approved	04-Dec-25	09:00	14-Dec-25	18:00	
385	RQ247711	OCC_237	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP56/0 - AP57/0)	04-Dec-2025	09:00	14-Dec-2025	18:00	A/R OFF Required	PLANNED	Approved	04-Dec-25	09:00	14-Dec-25	18:00	
386	RQ247710	OCC_237	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP56/0 - AP57/0)	04-Dec-2025	09:00	14-Dec-2025	18:00	A/R OFF Required	PLANNED	Approved	04-Dec-25	09:00	14-Dec-25	18:00	

387	RQ248928	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	
388	RQ248936	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	
389	RQ248157	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1		D	Rectification of SD Nature defects	31-Dec-2025	08:00	31-Dec-2025	18:00		PLANNED	Approved	31-Dec-25	08:00	31-Dec-25	18:00	
390	RQ248158	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-2		D	Rectification of SD Nature defects	31-Dec-2025	08:00	31-Dec-2025	18:00		PLANNED	Approved	31-Dec-25	08:00	31-Dec-25	18:00	
391	RQ248109	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP of Line Bay	30-Dec-2025	16:00	31-Dec-2025	23:59	For AMP of Line Bay	PLANNED	Approved	30-Dec-25	17:00	31-Dec-25	23:59	May be given from 17:00Hrs
392	RQ248419	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	29-Dec-2025	08:00	31-Dec-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	29-Dec-25	08:00	31-Dec-25	20:00	May be allowed subject real time grid condition.
393	RQ248156	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2		D	Rectification of SD Nature defects	29-Dec-2025	08:00	29-Dec-2025	18:00		PLANNED	Approved	29-Dec-25	08:00	29-Dec-25	18:00	
394	RQ248065	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	29-Dec-2025	08:00	29-Dec-2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Approved	29-Dec-25	08:00	29-Dec-25	18:00	
395	RQ248155	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-1		D	Rectification of SD Nature defects	29-Dec-2025	08:00	29-Dec-2025	18:00		PLANNED	Approved	29-Dec-25	08:00	29-Dec-25	18:00	
396	RQ248108	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP of Line Bay	28-Dec-2025	16:00	29-Dec-2025	23:59	For AMP of Line Bay	PLANNED	Approved	28-Dec-25	17:00	29-Dec-25	23:59	May be given from 17:00Hrs
397	RQ248145	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-3		D	For scheme checking work	28-Dec-2025	08:00	28-Dec-2025	18:00		PLANNED	Approved	28-Dec-25	17:00	28-Dec-25	23:00	May be given from 17:00Hrs
398	RQ249090	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1		D	To attending shutdown nature defects of Line	27-Dec-2025	09:00	27-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	27-Dec-25	09:00	27-Dec-25	18:00	

399	RQ248390	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	FOR AMP RELATED WORK	27-Dec-2025	08:00	27-Dec-2025	18:00		PLANNED	Approved	27-Dec-25	08:00	27-Dec-25	18:00	
400	RQ248144	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For scheme checking work	27-Dec-2025	08:00	27-Dec-2025	18:00		PLANNED	Approved	27-Dec-25	17:00	27-Dec-25	23:00	May be given from 17:00Hrs
401	RQ248246	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification	27-Dec-2025	08:00	31-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	27-Dec-25	15:00	31-Dec-25	23:00	May be given from 15:00Hrs/ No line outage from both ends
402	RQ248371	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Shutdown nature defects rectification work	26-Dec-2025	09:00	26-Dec-2025	18:00		PLANNED	Approved	26-Dec-25	09:00	26-Dec-25	18:00	
403	RQ249089	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1		D	To attending shutdown nature defects of Line	26-Dec-2025	09:00	26-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	26-Dec-25	09:00	26-Dec-25	18:00	
404	RQ248132	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For attending major Sag Mismatch issue in between location no 293-301	26-Dec-2025	08:00	29-Dec-2025	18:00		PLANNED	Approved	26-Dec-25	08:00	29-Dec-25	18:00	May be allowed on daily basis from 15:00 hrs subject to real time grid condition and consent from Rajasthan
405	RQ248143	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For scheme checking work	26-Dec-2025	08:00	26-Dec-2025	18:00		PLANNED	Approved	26-Dec-25	17:00	26-Dec-25	23:00	May be given from 17:00Hrs
406	RQ248418	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	26-Dec-2025	08:00	28-Dec-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	26-Dec-25	08:00	28-Dec-25	20:00	may be allowed subject to real time grid condition.
407	RQ248138	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For Line equipment AMP works at Bikaner-2 SS	25-Dec-2025	16:00	30-Dec-2025	23:59	For Line equipment AMP works at Bikaner-2 SS	PLANNED	Approved	25-Dec-25	16:00	30-Dec-25	23:59	May be allowed on daily basis during non solar hours subject to real time grid condition.
408	RQ248291	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	25-Dec-2025	16:00	26-Dec-2025	23:00		PLANNED	Approved	25-Dec-25	17:00	26-Dec-25	23:00	May be given from 17:00Hrs
409	RQ248437	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Rectification of shut down nature defects	25-Dec-2025	15:30	26-Dec-2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Approved	25-Dec-25	17:00	26-Dec-25	23:30	May be given from 17:00Hrs
410	RQ248370	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABA(RS) (NRSS36) CKT-1		D	Shutdown nature defects rectification work	25-Dec-2025	09:00	25-Dec-2025	18:00	Non-Auto mode of 400kV Neemrana Sikar	PLANNED	Approved	25-Dec-25	09:00	25-Dec-25	18:00	

411	RQ248238	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2		D	For rectification of shutdown nature defects.	24-Dec-2025	15:00	24-Dec-2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	24-Dec-25	17:00	24-Dec-25	23:00	May be given from 17:00Hrs
412	RQ248228	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	FOR BAY CT CVT and MBs replacement	24-Dec-2025	09:00	25-Dec-2025	18:00	FOR BAY CT CVT and MBs replacement	PLANNED	Approved	25-Nov-25	07:00	27-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend
413	RQ248369	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectiofication work	24-Dec-2025	09:00	24-Dec-2025	18:00	Non-auto mode of 400kV Neemrana Babai	PLANNED	Approved	24-Dec-25	09:00	24-Dec-25	18:00	
414	RQ249088	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	AMP of Line Equipment	24-Dec-2025	09:00	24-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	24-Dec-25	09:00	24-Dec-25	18:00	
415	RQ249271	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK AND RECTIFICATION OF SHUTDOWN NATURE DEFECTS.	24-Dec-2025	08:00	24-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	24-Dec-25	08:00	24-Dec-25	18:00	
416	RQ248215	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1		D	SD Nature defect rectification	24-Dec-2025	08:00	24-Dec-2025	19:00		PLANNED	Approved	22-Nov-25	07:00	24-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend
417	RQ248290	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	23-Dec-2025	16:00	24-Dec-2025	23:00		PLANNED	Approved	23-Dec-25	17:00	24-Dec-25	23:00	May be given from 17:00Hrs
418	RQ248436	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Rectification of shut down nature defects	23-Dec-2025	15:30	24-Dec-2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Approved	23-Dec-25	17:00	24-Dec-25	23:30	May be given from 17:00Hrs
419	RQ248237	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1		D	For rectification of shutdown nature defects.	23-Dec-2025	15:00	23-Dec-2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	23-Dec-25	17:00	23-Dec-25	23:00	May be given from 17:00Hrs
420	RQ249269	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	23-Dec-2025	10:00	23-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	23-Dec-25	10:00	23-Dec-25	14:00	
421	RQ248085	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For Relay testing works	23-Dec-2025	09:00	23-Dec-2025	18:00	For Relay testing works	PLANNED	Approved	23-Dec-25	09:00	23-Dec-25	18:00	
422	RQ249087	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	AMP of Line Equipment	23-Dec-2025	09:00	23-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	23-Dec-25	09:00	23-Dec-25	18:00	
423	RQ248366	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectiofication work	23-Dec-2025	09:00	23-Dec-2025	18:00	Non-auto mode of 400kV Agra Sikar ckt-1	PLANNED	Approved	23-Dec-25	09:00	23-Dec-25	18:00	

424	RQ248173	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNA GAR(UP) (PG) CKT-1		D	Shutdown nature defects rectification work	23-Dec-2025	09:00	23-Dec-2025	18:00	liquidation of defects identified during cross patrolling	PLANNED	Approved	23-Dec-25	09:00	23-Dec-25	18:00	
425	RQ248417	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	23-Dec-2025	08:00	25-Dec-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	23-Dec-25	08:00	25-Dec-25	20:00	may be allowed subject to real time grid condition. Subject to consent from Raj and NRSS36
426	RQ248438	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1		D	for AMP work	23-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	
427	RQ248214	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SD Nature defect rectification	23-Dec-2025	08:00	23-Dec-2025	19:00		PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	Max two line shutdown from both end/ may be planned on weekend
428	RQ249267	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	22-Dec-2025	10:00	22-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	19-Nov-25	08:00	19-Nov-25	18:00	Max two line shutdown from both end/ may be planned on weekend
429	RQ248365	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shutdown nature defects rectification work	22-Dec-2025	09:00	22-Dec-2025	18:00	Non-auto mode of 400KV Agra Sikar ckt-2	PLANNED	Approved	22-Dec-25	09:00	22-Dec-25	18:00	
430	RQ248227	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	FOR BAY CT CVT and MBs replacement	22-Dec-2025	09:00	23-Dec-2025	18:00	FOR BAY CT CVT and MBs replacement	PLANNED	Approved	22-Dec-25	09:00	23-Dec-25	18:00	
431	RQ249086	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	AMP of Line Equipment	22-Dec-2025	09:00	22-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	22-Dec-25	09:00	22-Dec-25	18:00	
432	RQ248245	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For defect rectification	22-Dec-2025	08:00	26-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	22-Dec-25	15:00	26-Dec-25	23:00	May be given from 15:00Hrs/ No line outage from both ends
433	RQ248439	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	for AMP work	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
434	RQ248152	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	17:00	22-Dec-25	23:00	May be given from 17:00Hrs
435	RQ248289	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of M2 Differential Relay	21-Dec-2025	16:00	22-Dec-2025	23:00		PLANNED	Approved	21-Dec-25	17:00	22-Dec-25	23:00	May be given from 17:00Hrs

436	RQ248151	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21-Dec-2025	08:00	21-Dec-2025	18:00		PLANNED	Approved	21-Dec-25	17:00	21-Dec-25	23:00	May be given from 17:00Hrs
437	RQ248137	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PBTSL) (PBTSL) CKT-3		C	For Line equipment AMP works at Bikaner-2 SS	20-Dec-2025	16:00	24-Dec-2025	23:59	For Line equipment AMP works at Bikaner-2 SS	PLANNED	Approved	20-Dec-25	17:00	24-Dec-25	23:00	May be given from 17:00Hrs
438	RQ248435	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Rectification of shut down nature defects	20-Dec-2025	15:30	21-Dec-2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Approved	20-Dec-25	17:00	21-Dec-25	23:30	May be given from 17:00Hrs
439	RQ249264	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	20-Dec-2025	10:00	20-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	20-Dec-25	10:00	20-Dec-25	14:00	
440	RQ248226	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	FOR BAY CT CVT and MBs replacement	20-Dec-2025	09:00	21-Dec-2025	18:00	FOR BAY CT CVT and MBs replacement	PLANNED	Approved	20-Dec-25	09:00	21-Dec-25	18:00	
441	RQ248355	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	S/D Rectification work	20-Dec-2025	09:00	20-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	20-Dec-25	09:00	20-Dec-25	18:00	
442	RQ248052	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1		D	For OPGW Diamond creation with Agra-Dausa (B/W TN-309-310) under 'OPGW-01' Package	20-Dec-2025	08:00	20-Dec-2025	18:00	Shutdown required for Diamond creation with Agra-Dausa line (B/W TN-309-310)	PLANNED	Approved	20-Dec-25	08:00	20-Dec-25	18:00	
443	RQ248150	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	For scheme checking work	20-Dec-2025	08:00	20-Dec-2025	18:00		PLANNED	Approved	20-Dec-25	17:00	20-Dec-25	23:00	May be given from 17:00Hrs
444	RQ249262	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	19-Dec-2025	10:00	19-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	19-Dec-25	10:00	19-Dec-25	14:00	
445	RQ248358	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	Rectification of Shutdown Nature Defects	19-Dec-2025	09:00	19-Dec-2025	18:00	Non-auto Mode of 400 KV Bawana - Bhiwani T/L Ckt - 1	PLANNED	Approved	19-Dec-25	09:00	19-Dec-25	18:00	
446	RQ248149	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	For scheme checking work	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	17:00	19-Dec-25	23:00	May be given from 17:00Hrs
447	RQ248252	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For defect rectification	19-Dec-2025	08:00	20-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	19-Dec-25	17:00	20-Dec-25	23:00	May be given from 17:00Hrs

448	RQ248251	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For defect rectification	19-Dec-2025	08:00	20-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	19-Dec-25	17:00	20-Dec-25	23:00	May be given from 17:00Hrs
449	RQ248434	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Rectification of shut down nature defects	18-Dec-2025	15:30	19-Dec-2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Approved	18-Dec-25	17:00	19-Dec-25	23:30	May be given from 17:00Hrs
450	RQ249261	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	18-Dec-2025	10:00	18-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	18-Dec-25	10:00	18-Dec-25	14:00	
451	RQ249072	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	18-Dec-2025	09:00	18-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	18-Dec-25	09:00	18-Dec-25	18:00	
452	RQ248225	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		D	FOR BAY CT CVT and MBs replacement	18-Dec-2025	09:00	19-Dec-2025	18:00	FOR BAY CT CVT and MBs replacement	PLANNED	Approved	18-Dec-25	09:00	19-Dec-25	18:00	
453	RQ248449	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV Chittorgarh(RS)-Kankroli(PG) (PG) Ckt-1		D	For Attending Shutdown Nature Defects	18-Dec-2025	09:00	18-Dec-2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Approved	18-Dec-25	09:00	18-Dec-25	17:00	
454	RQ248213	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD Nature defect rectification	18-Dec-2025	08:00	18-Dec-2025	19:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	19:00	
455	RQ248051	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUZA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	18-Dec-2025	08:00	20-Dec-2025	18:00	Shutdown required for Re-installation of Aviation globules on OPGW and Diamond creation works	PLANNED	Approved	18-Dec-25	08:00	20-Dec-25	18:00	
456	RQ249071	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	17-Dec-2025	09:00	17-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	17-Dec-25	09:00	17-Dec-25	18:00	
457	RQ248084	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	FOR A/R RELAY INSTALLATION WORK	17-Dec-2025	09:00	17-Dec-2025	18:00	FOR A/R RELAY INSTALLATION WORK	PLANNED	Approved	17-Dec-25	15:00	17-Dec-25	23:00	May be given from 15:00Hrs
458	RQ248362	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	Rectification of Shutdown Nature Defects	17-Dec-2025	09:00	17-Dec-2025	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 2	PLANNED	Approved	17-Dec-25	09:00	17-Dec-25	18:00	
459	RQ248212	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SD Nature defect rectification	17-Dec-2025	08:00	17-Dec-2025	19:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	19:00	

460	RQ249258	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK AND RECTIFICATION OF SHUTDOWN NATURE DEFECTS.	17-Dec-2025	08:00	17-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
461	RQ248121	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	17-Dec-2025	08:00	20-Dec-2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Approved	17-Dec-25	08:00	20-Dec-25	20:00	Non-auto mode may be allowed for stringing work subject to Raj consent.
462	RQ248120	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	17-Dec-2025	08:00	20-Dec-2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Approved	17-Dec-25	08:00	20-Dec-25	20:00	Non-auto mode may be allowed for stringing work subject to Raj consent.
463	RQ248359	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	D	Rectification of Shutdown Nature Defects	16-Dec-2025	09:00	16-Dec-2025	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 3	PLANNED	Approved	16-Dec-25	09:00	16-Dec-25	18:00	
464	RQ248224	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	D	FOR BAY CT CVT and MBs replacement	16-Dec-2025	09:00	17-Dec-2025	18:00	FOR BAY CT CVT and MBs replacement	PLANNED	Approved	16-Dec-25	09:00	17-Dec-25	18:00	
465	RQ248448	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-Kankroli(PG) (PG) Ckt-1	D	For Attending Shutdown Nature Defects	16-Dec-2025	09:00	16-Dec-2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Approved	16-Dec-25	09:00	16-Dec-25	17:00	
466	RQ249266	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK AND RECTIFICATION OF SHUTDOWN NATURE DEFECTS AND AMP WORK OF LINE	16-Dec-2025	08:00	16-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
467	RQ248382	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	To attend shutdown nature defects by Ajmer and Kota	16-Dec-2025	08:00	18-Dec-2025	18:00	Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Approved	16-Dec-25	08:00	18-Dec-25	18:00	
468	RQ248211	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	D	SD Nature defect rectification	16-Dec-2025	08:00	16-Dec-2025	19:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	19:00	
469	RQ248146	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4	D	For scheme checking work	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	17:00	16-Dec-25	23:00	May be given from 17:00Hrs
470	RQ248079	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	16-Dec-2025	08:00	16-Dec-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	

471	RQ248136	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		C	For Line equipment AMP works at Bikaner-2 SS	15-Dec-2025	16:00	18-Dec-2025	23:59	For Line equipment AMP works at Bikaner-2 SS	PLANNED	Approved	15-Dec-25	17:00	18-Dec-25	23:00	May be given from 17:00Hrs
472	RQ249064	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	For attending shutdown nature defects in TL and AMP of Bay and equipments in sub-station	15-Dec-2025	09:00	15-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	15-Dec-25	09:00	15-Dec-25	18:00	
473	RQ248447	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	For Attending Shutdown Nature Defects	15-Dec-2025	09:00	15-Dec-2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Approved	15-Dec-25	09:00	15-Dec-25	17:00	May be allowed subject to real time grid condition. Consent may be taken from Rajasthan
474	RQ248170	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1		D	Ovehead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP68-AP68A	15-Dec-2025	08:00	17-Dec-2025	19:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	15-Dec-25	08:00	17-Dec-25	19:00	
475	RQ248172	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-3		D	earthcutting in section 1-2-3 to get minimum clearance and Maintainence of Line	15-Dec-2025	08:00	17-Dec-2025	19:00	earthcutting in section 1-2-3 to get minimum clearance and Maintainence of Line	PLANNED	Approved	15-Dec-25	08:00	17-Dec-25	19:00	S/d may be allwed on daily basis. Subject to THDC consent
476	RQ248260	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH (PG)-TUGHLAKABAD (PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	15-Dec-2025	08:00	21-Dec-2025	18:00	Non-Auto mode of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 required.	PLANNED	Approved	15-Dec-25	08:00	21-Dec-25	18:00	
477	RQ248250	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For defect rectification	15-Dec-2025	08:00	16-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	15-Dec-25	17:00	16-Dec-25	23:00	May be given from 17:00Hrs
478	RQ248171	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2		D	Ovehead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP68-AP68A	15-Dec-2025	08:00	17-Dec-2025	19:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	15-Dec-25	08:00	17-Dec-25	19:00	
479	RQ248249	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For defect rectification	15-Dec-2025	08:00	16-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	15-Dec-25	17:00	16-Dec-25	23:00	May be given from 17:00Hrs
480	RQ248078	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	15-Dec-2025	08:00	15-Dec-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	

481	RQ248374	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		C	Airport diversion work	15-Dec-2025	08:00	24-Dec-2025	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	PLANNED	Approved	15-Dec-25	08:00	24-Dec-25	18:00	Utility may apply the shutdown in D-5 basis after receiving confirmation from Airport Authority. Before charging of the element FTC Process may be taken care
482	RQ248259	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD (PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	15-Dec-2025	08:00	21-Dec-2025	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 required	PLANNED	Approved	15-Dec-25	08:00	21-Dec-25	18:00	
483	RQ248375	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		C	Airport diversion work	15-Dec-2025	08:00	24-Dec-2025	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	PLANNED	Approved	15-Dec-25	08:00	24-Dec-25	18:00	Utility may apply the shutdown in D-5 basis after receiving confirmation from Airport Authority. Before charging of the element FTC Process may be taken care
484	RQ249107	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	for LBB testing with Bus-2, attending shutdown nature defects of Line	14-Dec-2025	13:00	14-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	14-Dec-25	13:00	14-Dec-25	17:00	
485	RQ248223	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	FOR BAY CT CVT and MBs replacement	14-Dec-2025	09:00	15-Dec-2025	18:00	FOR BAY CT CVT and MBs replacement	PLANNED	Approved	14-Dec-25	09:00	15-Dec-25	18:00	
486	RQ249256	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and inter trip test with 400 KV Bus-2.	13-Dec-2025	10:00	13-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	13-Dec-25	10:00	13-Dec-25	14:00	
487	RQ248446	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	For Attending Shutdown Nature Defects	13-Dec-2025	09:00	13-Dec-2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Approved	13-Dec-25	09:00	13-Dec-25	17:00	
488	RQ249070	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	13-Dec-2025	09:00	13-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	13-Dec-25	09:00	13-Dec-25	18:00	May be allowed subject to real time grid condition. And Subject to Consent from NTPC
489	RQ248266	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	S/D Rectification work	13-Dec-2025	08:00	13-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	13-Dec-25	17:00	13-Dec-25	23:00	May be given from 17:00Hrs

490	RQ248427	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	LINE EQUIPMENT AMP WORK	13-Dec-2025	08:00	13-Dec-2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Approved	13-Dec-25	08:00	13-Dec-25	18:00	
491	RQ248381	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	FOR END TO END PLCC TESTING by Ajmer and S/D Rectification work by Ajmer and To attend shutdown nature defects by Kota	13-Dec-2025	08:00	15-Dec-2025	18:00	Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	PLANNED	Approved	13-Dec-25	08:00	15-Dec-25	18:00	
492	RQ248077	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	13-Dec-2025	08:00	13-Dec-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	13-Dec-25	08:00	13-Dec-25	18:00	
493	RQ249106	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1		D	for LBB testing with Bus-2, attending shutdown nature defects of Line	13-Dec-2025	08:00	13-Dec-2025	12:00	Kindly approve.	PLANNED	Approved	13-Dec-25	08:00	13-Dec-25	12:00	
494	RQ248205	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	For Overhead & Diamond crossing stringing work by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP107/0-AP108/0	13-Dec-2025	07:30	20-Dec-2025	19:30	For Overhead & Diamond crossing stringing work by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP107/0-AP108/0	PLANNED	Approved	13-Dec-25	07:30	20-Dec-25	19:30	May be allowed subject to real time grid condition.
495	RQ248206	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	For Overhead & Diamond crossing stringing work by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP107/0-AP108/0	13-Dec-2025	07:30	20-Dec-2025	19:30	For Overhead & Diamond crossing stringing work by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP107/0-AP108/0	PLANNED	Approved	13-Dec-25	07:30	20-Dec-25	19:30	May be allowed subject to real time grid condition.
496	RQ249255	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and inter trip test with 400 KV Bus-2.	12-Dec-2025	15:00	12-Dec-2025	19:00	Kindly approve.	PLANNED	Approved	12-Dec-25	15:00	12-Dec-25	19:00	
497	RQ249254	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and inter trip test with 400 KV Bus-2.	12-Dec-2025	10:00	12-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	12-Dec-25	10:00	12-Dec-25	14:00	
498	RQ248357	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	Rectification of Shutdown Nature Defects	12-Dec-2025	09:00	12-Dec-2025	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 1	PLANNED	Approved	12-Dec-25	09:00	12-Dec-25	18:00	

499	RQ249105	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	A/R Non auto Mode required for installation/fixing of OPGW Vibration Dampers (VD's) at Tower No 51 & 52.	12-Dec-2025	09:00	12-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	12-Dec-25	09:00	12-Dec-25	18:00	
500	RQ248222	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	FOR REPAIRING OF CONDUCTOR IN SPAN OF DEAD END TOWER AND GANTRY	12-Dec-2025	09:00	13-Dec-2025	18:00	FOR REPAIRING OF CONDUCTOR IN SPAN OF DEAD END TOWER AND GANTRY	PLANNED	Approved	12-Dec-25	09:00	13-Dec-25	18:00	
501	RQ248354	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	S/D Rectification work	12-Dec-2025	09:00	14-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	12-Dec-25	09:00	14-Dec-25	18:00	
502	RQ249069	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	12-Dec-2025	09:00	12-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	12-Dec-25	09:00	12-Dec-25	18:00	
503	RQ248265	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	S/D Rectification work	12-Dec-2025	08:00	12-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	12-Dec-25	17:00	12-Dec-25	23:00	May be given from 17:00Hrs
504	RQ248413	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	12-Dec-2025	08:00	14-Dec-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	12-Dec-25	17:00	14-Dec-25	23:00	May be given from 17:00Hrs
505	RQ248076	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	12-Dec-2025	08:00	12-Dec-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
506	RQ248414	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	12-Dec-2025	08:00	14-Dec-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	12-Dec-25	17:00	14-Dec-25	23:00	May be given from 17:00Hrs
507	RQ248426	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	LINE EQUIPMENT AMP WORK	12-Dec-2025	08:00	12-Dec-2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
508	RQ248045	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III (PG)-JAISALMER(RS) (PRTL) CKT-2		C	AMP works	11-Dec-2025	16:00	12-Dec-2025	06:00	AMP WORKS	PLANNED	Approved	11-Dec-25	17:00	12-Dec-25	23:00	May be given from 17:00Hrs
509	RQ248135	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		C	For Line equipment AMP works at Bikaner-2 SS	11-Dec-2025	16:00	14-Dec-2025	23:59	For Line equipment AMP works at Bikaner-2 SS	PLANNED	Approved	11-Dec-25	17:00	14-Dec-25	23:00	May be given from 17:00Hrs
510	RQ249068	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	11-Dec-2025	09:00	11-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	11-Dec-25	09:00	11-Dec-25	18:00	

511	RQ248356	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONI PAT (PG) CKT-1	D	Rectification of Shutdown Nature Defects	11-Dec-2025	09:00	11-Dec-2025	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 2	PLANNED	Approved	11-Dec-25	09:00	11-Dec-25	18:00	
512	RQ248387	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	D	Insulator replacement work and attending S/D nature defects	11-Dec-2025	08:00	13-Dec-2025	20:00	Non auto of 400 KV Zerda-Kankroli ckt-2	PLANNED	Approved	11-Dec-25	16:00	13-Dec-25	23:00	2100MW Curtailment in NR Export, subjected to WRPC Approval. To be availed from 15:00hrs.
513	RQ249053	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	D	For replacement of CLR Polymer Insulator of T.No 251	11-Dec-2025	08:00	11-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
514	RQ248075	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	11-Dec-2025	08:00	11-Dec-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
515	RQ248169	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	Ovehead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP28-AP29	11-Dec-2025	08:00	13-Dec-2025	19:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	11-Dec-25	08:00	13-Dec-25	19:00	
516	RQ248275	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For AMP of Line Bay at Sikar-II Substation	11-Dec-2025	08:00	11-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	11-Dec-25	15:00	11-Dec-25	23:00	May be given from 15:00Hrs/ No line outage from both ends
517	RQ248168	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	Ovehead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP28-AP29	11-Dec-2025	08:00	13-Dec-2025	19:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	11-Dec-25	08:00	13-Dec-25	19:00	
518	RQ248127	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	11-Dec-2025	08:00	11-Dec-2025	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
519	RQ248058	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	D	For OPGW installation works under 'OPGW-01' Package	11-Dec-2025	08:00	15-Dec-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	11-Dec-25	17:00	15-Dec-25	23:00	May be given from 17:00Hrs
520	RQ249067	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	10-Dec-2025	09:00	10-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	18:00	
521	RQ248221	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	D	FOR REPAIRING OF CONDUCTOR IN SPAN OF DEAD END TOWER AND GANTRY	10-Dec-2025	09:00	11-Dec-2025	18:00	FOR REPAIRING OF CONDUCTOR IN SPAN OF DEAD END TOWER AND GANTRY	PLANNED	Approved	10-Dec-25	09:00	11-Dec-25	18:00	
522	RQ248348	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	AUTO RECLOSURE TESTING DUE TO TRIPPING RELATED ISSUE	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	18:00	

523	RQ249052	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV)(PG) CKT-1		D	For replacement of CLR Polymer Insulator of T.No 251	10-Dec-2025	08:00	10-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
524	RQ248274	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL)(PSTL) CKT-1		D	For AMP of Line Bay at Sikar-II Substation	10-Dec-2025	08:00	10-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	10-Dec-25	15:00	10-Dec-25	23:00	May be given from 15:00Hrs/ No line outage from both ends
525	RQ248126	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG)(PG) CKT-1		D	For attending S/D nature defects	10-Dec-2025	08:00	10-Dec-2025	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
526	RQ248074	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	10-Dec-2025	08:00	10-Dec-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
527	RQ248248	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL)(PKTSL) CKT-2		D	For defect rectification	10-Dec-2025	08:00	11-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	10-Dec-25	17:00	11-Dec-25	23:00	May be given from 17:00Hrs
528	RQ249092	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS)(PSTCL) CKT-1		D	AMP of Line Equipment	09-Dec-2025	10:00	09-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	09-Dec-25	10:00	09-Dec-25	17:00	
529	RQ249270	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG)(PG) CKT-1		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	09-Dec-2025	10:00	09-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	09-Dec-25	10:00	09-Dec-25	14:00	
530	RQ249057	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		C	S/D required for permanent restoration of 400KV Kishenpur Wanpoh 3 & 4 Line which was in view of massive landslides and sinking of major chunk of land in village Parnaut in Ramban Gool very near to Line corridor followed by collapse of 03 No towers (Tower Loc No 225,225 & 227) and damage to tower No 228.	09-Dec-2025	09:00	15-Dec-2025	18:00	Kindly approve.	PLANNED	Rejected					s/d may be allowed in 3rd week of Novemebr on D-5 basis with approval from NRPC. Line loading in J&K will ramp up in 1st week of December. Low voltage observed in peak demand.
531	RQ249066	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	09-Dec-2025	09:00	09-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	09-Dec-25	09:00	09-Dec-25	18:00	

532	RQ249051	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2		D	AR NON - AUTO MODE for safety of manpower working in Ckt-1 for OPGW replacement work	09-Dec-2025	09:00	12-Dec-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	09-Dec-25	09:00	12-Dec-25	17:00	
533	RQ249050	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1		D	Shutdown for damaged OPGW replacement work in 5 span	09-Dec-2025	09:00	12-Dec-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	09-Dec-25	09:00	12-Dec-25	17:00	
534	RQ249058	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		C	S/D required for permanent restoration of 400KV Kishenpur Wanpoh 3 & 4 Line which was in view of massive landslides and sinking of major chunk of land in village Parnaut in Ramban Gool very near to Line corridor followed by collapse of 03 No towers (Tower Loc No 225,225 & 227) and damage to tower No 228.	09-Dec-2025	09:00	15-Dec-2025	19:00	Kindly approve.	PLANNED	Rejected					s/d may be allowed in 3rd week of Novemebr on D-5 basis with approval from NRPC. Line loading in J&K will ramp up in 1st week of December. Lowe voltage observed in peak demand.
535	RQ249079	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2		D	AMP of Line Equipment & Line Reactor	09-Dec-2025	09:00	09-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	09-Dec-25	09:00	09-Dec-25	17:00	
536	RQ248347	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	09-Dec-2025	09:00	09-Dec-2025	18:00		PLANNED	Approved					May be clubed with Sr. 473
537	RQ248384	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects	09-Dec-2025	08:00	11-Dec-2025	18:00	Non auto for 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Approved	09-Dec-25	08:00	11-Dec-25	18:00	
538	RQ248073	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	09-Dec-2025	08:00	09-Dec-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	18:00	
539	RQ248044	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III (PG)-JAISALMER(RS) (PRTL) CKT-1		C	AMP works	08-Dec-2025	16:00	09-Dec-2025	06:00	AMP WORKS	PLANNED	Approved	08-Dec-25	17:00	09-Dec-25	23:00	May be given from 17:00Hrs

540	RQ249268	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	08-Dec-2025	10:00	08-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	08-Dec-25	10:00	08-Dec-25	14:00	
541	RQ248346	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	08-Dec-2025	09:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	09:00	08-Dec-25	18:00	
542	RQ248216	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2		D	for AMP work	08-Dec-2025	09:00	08-Dec-2025	18:00	respective line bay 407 at Manesar will also be under shutdown due to double main bus scheme and ckt-1 may be kept in non-auto mode	PLANNED	Approved	08-Dec-25	09:00	08-Dec-25	18:00	
543	RQ248353	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	S/D Rectification work	08-Dec-2025	09:00	10-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	08-Dec-25	09:00	10-Dec-25	18:00	
544	RQ249065	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	08-Dec-2025	09:00	08-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	08-Dec-25	09:00	08-Dec-25	18:00	
545	RQ249078	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1		D	AMP of Line Equipment & Line Reactor	08-Dec-2025	09:00	08-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	08-Dec-25	09:00	08-Dec-25	17:00	
546	RQ248257	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH (PG)-TUGHLAKABAD (PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	08-Dec-2025	08:00	14-Dec-2025	18:00	Non-Auto mode of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 required.	PLANNED	Approved	08-Dec-25	08:00	14-Dec-25	18:00	
547	RQ248388	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Insulator replacement work and attending S/D nature defects	08-Dec-2025	08:00	10-Dec-2025	20:00	Non auto of 400 KV Zerda-Kankroli ckt-1	PLANNED	Approved	08-Dec-25	16:00	10-Dec-25	23:00	2100MW Curtailment in NR Export, subjected to WRPC Approval. To be availed from 15:00hrs.
548	RQ248096	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	For bushing & isolator jumper connection	08-Dec-2025	08:00	10-Dec-2025	20:00	For bushing & isolator jumper connection	PLANNED	Approved	08-Dec-25	08:00	10-Dec-25	20:00	
549	RQ248166	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	Ovehead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP25-AP26	08-Dec-2025	08:00	10-Dec-2025	19:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	08-Dec-25	08:00	10-Dec-25	19:00	
550	RQ248247	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For defect rectification	08-Dec-2025	08:00	09-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	08-Dec-25	17:00	09-Dec-25	23:00	May be given from 17:00Hrs

551	RQ248258	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD (PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	08-Dec-2025	08:00	14-Dec-2025	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 required	PLANNED	Approved	08-Dec-25	08:00	14-Dec-25	18:00	
552	RQ248361	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	Replacement of Damaged Conductor in Span 207 - 208	08-Dec-2025	08:00	09-Dec-2025	20:00	Non-auto Mode of 400 KV Kabulpaur - Bhiwani T/L Ckt - 1, 400 KV Bhiwani (PG) - Bhiwani (BBMB) T/L Ckt-1	PLANNED	Approved	08-Dec-25	08:00	09-Dec-25	20:00	S/d may be allowed on daily basis subject to real time grid condition. Subject to consent from Delhi
553	RQ248072	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	08-Dec-2025	08:00	08-Dec-2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
554	RQ248167	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	Ovehead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP25-AP26	08-Dec-2025	08:00	10-Dec-2025	19:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Approved	08-Dec-25	08:00	10-Dec-25	19:00	
555	RQ249061	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	Rectification of shutdwon nature defects	06-Dec-2025	09:00	06-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	06-Dec-25	09:00	06-Dec-25	18:00	
556	RQ249056	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1		D	TLA installation work	06-Dec-2025	09:00	07-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	06-Dec-25	09:00	07-Dec-25	18:00	S/d may be allwed on daily basis. Subject to NHPC consent
557	RQ248345	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-2		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	06-Dec-2025	09:00	06-Dec-2025	18:00		PLANNED	Approved	06-Dec-25	16:00	06-Dec-25	23:00	subjected to WRPC Approval. To be availed from 15:00hrs. In acse of shutdown 200MW curtailment in NR Export
558	RQ249062	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	AUTO RECLOSE NON-AUTO MODE REQUIRED FOR SAFETY PURPOSE FOR MANPOWER WORKING IN CKT-2	06-Dec-2025	09:00	06-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	06-Dec-25	09:00	06-Dec-25	18:00	
559	RQ248039	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	Rectification of Shutdown Nature Defects	06-Dec-2025	08:00	06-Dec-2025	18:00	Rectification of Shutdown nature defects	PLANNED	Approved	06-Dec-25	08:00	06-Dec-25	18:00	
560	RQ248464	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For overhead crossing of 400kV D/C Bassi - Sikar TL by under construction 765kV Bhadla-III Sikar-II TL under PBIIITL	06-Dec-2025	06:00	08-Dec-2025	18:00		PLANNED	Approved	06-Dec-25	06:00	08-Dec-25	18:00	

561	RQ248463	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For overhead crossing of 400kV D/C Bassi - Sikar TL by under construction 765kV Bhadla-III Sikar-II TL under PBIIITL	06-Dec-2025	06:00	08-Dec-2025	18:00		PLANNED	Approved	17-Nov-25	15:00	19-Nov-25	23:00	Max two line shutdown from both end/ may be given from 15:00Hrs
562	RQ248134	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2		C	For Line equipment AMP works at Bikaner-2 SS	05-Dec-2025	16:00	09-Dec-2025	23:59	For Line equipment AMP works at Bikaner-2 SS	PLANNED	Approved	05-Dec-25	17:00	09-Dec-25	23:00	May be given from 17:00Hrs
563	RQ249253	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and DT send test with 400 KV Bus-1.	05-Dec-2025	15:00	05-Dec-2025	19:00	Kindly approve.	PLANNED	Approved	05-Dec-25	15:00	05-Dec-25	19:00	
564	RQ249252	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and DT send test with 400 KV Bus-1.	05-Dec-2025	10:00	05-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	05-Dec-25	10:00	05-Dec-25	14:00	
565	RQ249265	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	05-Dec-2025	10:00	05-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	17-Nov-25	15:00	19-Nov-25	23:00	Max two line shutdown from both end/ may be given from 15:00Hrs
566	RQ249060	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	AUTO RECLOSE NON-AUTO MODE REQUIRED FOR SAFETY PURPOSE FOR MANPOWER WORKING IN CKT-1	05-Dec-2025	09:00	05-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	05-Dec-25	09:00	05-Dec-25	18:00	
567	RQ248344	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-1		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADE AND AMP WORK	05-Dec-2025	09:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	16:00	05-Dec-25	23:00	subjected to WRPC Approval. To be availed from 15:00hrs. In case of shutdown 200MW curtailment in NR Export
568	RQ248364	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		C	Diversion of HRIDC work	05-Dec-2025	09:00	19-Dec-2025	20:00	Diversion of HRIDC work	PLANNED	Approved	05-Dec-25	09:00	19-Dec-25	20:00	Utility may apply the shutdown in D-5 basis after receiving confirmation from HRIDC. Before charging of the element FTC Process may be taken care

569	RQ249059	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	Rectification of shutdown nature defects	05-Dec-2025	09:00	05-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	05-Dec-25	09:00	05-Dec-25	18:00	
570	RQ248363	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		C	Diversion of HRIDC work	05-Dec-2025	09:00	19-Dec-2025	20:00	Diversion of HRIDC work	PLANNED	Approved	05-Dec-25	09:00	19-Dec-25	20:00	Utility may apply the shutdown in D-5 basis after receiving confirmation from HRIDC. Before charging of the element FTC Process may be taken care
571	RQ248360	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	Replacement of Damaged Conductor in Span 207 - 208	05-Dec-2025	08:00	06-Dec-2025	20:00	Non-auto Mode of 400 KV Bawana - Bhiwani T/L Ckt - 1	PLANNED	Approved	05-Dec-25	08:00	06-Dec-25	20:00	S/d may be allowed on daily basis subject to real time grid condition. Subject to consent from HR
572	RQ248179	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	Cleaning of porcelain insulator for upcoming winter preparedness to reduces tripping .	05-Dec-2025	08:00	05-Dec-2025	19:00	Cleaning of porcelain insulator for upcoming winter preparedness to reduces tripping .	PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	19:00	
573	RQ248117	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	05-Dec-2025	08:00	07-Dec-2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Approved	05-Dec-25	08:00	07-Dec-25	20:00	may be allowed subject to real time grid condition.
574	RQ248389	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	FOR AMP RELATED WORK	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
575	RQ248385	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	To attend shutdown nature defects	05-Dec-2025	08:00	07-Dec-2025	18:00	Non auto for 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Approved	05-Dec-25	08:00	07-Dec-25	18:00	
576	RQ248095	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		D	For fire wall construction	05-Dec-2025	08:00	07-Dec-2025	20:00	For fire wall construction	PLANNED	Approved	05-Dec-25	08:00	07-Dec-25	20:00	
577	RQ248038	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Rectification of Shutdown Nature Defects	05-Dec-2025	08:00	05-Dec-2025	18:00	Rectification of Shutdown nature defects	PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
578	RQ248089	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Rectification of Shutdown Nature Defects	05-Dec-2025	08:00	06-Dec-2025	18:00	Rectification of Shutdown nature defects	PLANNED	Approved	05-Dec-25	08:00	06-Dec-25	18:00	
579	RQ248116	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	05-Dec-2025	08:00	07-Dec-2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Approved	05-Dec-25	08:00	07-Dec-25	20:00	may be allowed subject to real time grid condition.

580	RQ248204	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		D	For Overhead & Diamond crossing stringing work by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP110/0-AP111/0	05-Dec-2025	07:30	12-Dec-2025	19:30	For Overhead & Diamond crossing stringing work by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP110/0-AP111/0	PLANNED	Rejected					Already availed from 9th Novemebr 2025
581	RQ248203	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		D	For Overhead & Diamond crossing stringing work by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP110/0-AP111/0	05-Dec-2025	07:30	12-Dec-2025	19:30	For Overhead & Diamond crossing stringing work by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP110/0-AP111/0	PLANNED	Rejected					Already availed from 9th Novemebr 2026
582	RQ249251	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and DT send test with 400 KV Bus-1.	04-Dec-2025	15:00	04-Dec-2025	19:00	Kindly approve.	PLANNED	Approved	04-Dec-25	15:00	04-Dec-25	19:00	
583	RQ249263	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	04-Dec-2025	10:00	04-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	04-Dec-25	10:00	04-Dec-25	14:00	
584	RQ249250	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and DT send test with 400 KV Bus-1.	04-Dec-2025	10:00	04-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	04-Dec-25	10:00	04-Dec-25	14:00	
585	RQ248256	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		C	Isolator Retrofitment Work	04-Dec-2025	09:00	06-Dec-2025	18:00	Retrofitment of Isolator	PLANNED	Approved	14-Nov-25	16:00	15-Nov-25	7:00	Shutdown of 400 KV JHATIKARA(PG)-BAMNAULI(DTL) may be allowed on daily basis(16:00Hrs-07:00Hrs), subject to real time grid condition and Delhi consent. Shutdown must be returned within timeline.
586	RQ248220	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	for AMP work	04-Dec-2025	09:00	04-Dec-2025	18:00	AMP WORK	PLANNED	Approved	04-Dec-25	09:00	04-Dec-25	18:00	

587	RQ248122	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Insulator replacement work	04-Dec-2025	08:00	14-Dec-2025	18:00	Non Auto of 400 KV Kankrol-Zerda CKT 2	PLANNED	Approved	04-Dec-25	16:00	14-Dec-25	23:00	2100MW Curtailment in NR Export, subjected to WRPC Approval. To be availed from 15:00hrs. One ckt at a time
588	RQ248054	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	04-Dec-2025	08:00	04-Dec-2025	18:00	Shutdown for OPGW installation works at repeater location / LILO tower	PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	
589	RQ248123	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Insulator replacement work	04-Dec-2025	08:00	14-Dec-2025	18:00	Non Auto of 400 KV Kankrol-Zerda CKT 1	PLANNED	Approved	04-Dec-25	16:00	14-Dec-25	23:00	2100MW Curtailment in NR Export, subjected to WRPC Approval. To be availed from 15:00hrs. One ckt at a time
590	RQ248178	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	Cleaning of porcelain insulator for upcoming winter preparedness to reduces tripping .	04-Dec-2025	08:00	04-Dec-2025	19:00	Cleaning of porcelain insulator for upcoming winter preparedness to reduces tripping .	PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	19:00	
591	RQ248383	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Replacement of suspective/defective insulator/ To attend shutdown nature defects	04-Dec-2025	08:00	08-Dec-2025	18:00	Non auto for 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	PLANNED	Approved	04-Dec-25	08:00	08-Dec-25	18:00	
592	RQ248043	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		C	AMP WORKS BY FATEHGARH-3 AND AMP OF LINE BAY WORK BY FATEHGARH -2	03-Dec-2025	16:00	04-Dec-2025	06:00	OTHER CIRCUITS TO BE IN NON AUTO MODE	PLANNED	Approved	03-Dec-25	17:00	04-Dec-25	23:00	May be given from 17:00Hrs
593	RQ249249	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and DT send test with 400 KV Bus-1.	03-Dec-2025	15:00	03-Dec-2025	19:00	Kindly approve.	PLANNED	Approved	03-Dec-25	15:00	03-Dec-25	19:00	
594	RQ249260	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	03-Dec-2025	10:00	03-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	03-Dec-25	10:00	03-Dec-25	14:00	
595	RQ249075	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	A/R Non Auto Required during shutdown of PATIALA-NALAGARH LINE-2 for safety of manpwoer	03-Dec-2025	09:00	03-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	03-Dec-25	09:00	03-Dec-25	18:00	

596	RQ249073	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	Replacement of Defective Jumper from Jack Bus to Line Isolator in switchyard & to attend shutdown nature defects in transmission line. Shutdown shall be approve along with the 400 KV Bus-1	03-Dec-2025	09:00	03-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	03-Dec-25	09:00	03-Dec-25	18:00	
597	RQ249074	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	A/R Non Auto Required during shutdown of PATIALA-NALAGARH LINE-2 for safety of manpwoer	03-Dec-2025	09:00	03-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	03-Dec-25	09:00	03-Dec-25	18:00	
598	RQ248083	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	AMP work	03-Dec-2025	09:00	03-Dec-2025	18:00	AMP WORK AT SIKAR SS	PLANNED	Approved	03-Dec-25	17:00	03-Dec-25	23:00	May be given from 17:00Hrs
599	RQ248069	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	For OPGW replacement works between TN-49 to TN-50	03-Dec-2025	08:00	07-Dec-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	03-Dec-25	08:00	07-Dec-25	18:00	
600	RQ248068	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	For OPGW replacement works between TN-49 to TN-50	03-Dec-2025	08:00	07-Dec-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	03-Dec-25	08:00	07-Dec-25	18:00	
601	RQ248187	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	For attending S/D nature defects	03-Dec-2025	08:00	04-Dec-2025	23:00	non auto of parallel ckt required	PLANNED	Approved	03-Dec-25	17:00	04-Dec-25	23:00	May be given from 17:00Hrs
602	RQ248262	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For SD defects rectifications	03-Dec-2025	08:00	03-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	
603	RQ248186	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For attending S/D nature defects	03-Dec-2025	08:00	04-Dec-2025	23:00	non auto of parallel ckt required	PLANNED	Approved	03-Dec-25	17:00	04-Dec-25	23:00	May be given from 17:00Hrs
604	RQ248088	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Rectification of Shutdown Nature Defects	03-Dec-2025	08:00	04-Dec-2025	18:00	Rectification of Shutdown nature defects	PLANNED	Approved	03-Dec-25	08:00	04-Dec-25	18:00	
605	RQ248462	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1		D	For overhead crossing of 400kv S/C Ratangarh - Merta TL by under construction 765kV Bhadla-III Sikar-II TL under PBIIITL	03-Dec-2025	06:00	05-Dec-2025	18:00	Line owner- RVPNL	PLANNED	Approved	03-Dec-25	06:00	05-Dec-25	18:00	

606	RQ248219	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	for AMP work	02-Dec-2025	09:00	02-Dec-2025	18:00	AMP WORK	PLANNED	Approved	02-Dec-25	09:00	02-Dec-25	18:00	
607	RQ249257	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS.	02-Dec-2025	08:00	02-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	
608	RQ248050	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDBTL) (PB_DAUZA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	02-Dec-2025	08:00	03-Dec-2025	18:00	Shutdown required for Removal of Aviation globules from the earthwire	PLANNED	Approved	02-Dec-25	08:00	03-Dec-25	18:00	
609	RQ248261	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-2		D	For SD defects rectifications	02-Dec-2025	08:00	02-Dec-2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	
610	RQ248133	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-BIKANER(PG) (PG) CKT-1		C	For Line equipment AMP works at Bikaner-2 SS	01-Dec-2025	16:00	04-Dec-2025	23:59	For Line equipment AMP works at Bikaner-2 SS	PLANNED	Approved	01-Dec-25	17:00	04-Dec-25	23:00	May be given from 17:00Hrs
611	RQ248042	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		C	AMP WORKS BY FATEHGARH-3 AND AMP OF LINE BAY WORK BY FATEHGARH -2	01-Dec-2025	16:00	02-Dec-2025	06:00	OTHER CIRCUITS TO BE IN NON AUTO MODE	PLANNED	Approved	01-Dec-25	17:00	02-Dec-25	23:00	May be given from 17:00Hrs
612	RQ249259	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	01-Dec-2025	10:00	01-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	01-Dec-25	10:00	01-Dec-25	14:00	
613	RQ248367	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non-auto mode for non shutdown nature defects rectification work	01-Dec-2025	09:00	04-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	09:00	04-Dec-25	18:00	
614	RQ248255	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		C	Isolator Retrofitment Work	01-Dec-2025	09:00	03-Dec-2025	18:00	Retrofitment of Isolator	PLANNED	Approved	15-Nov-25	16:00	16-Nov-25	7:00	Shutdown of 400 KV JHATIKARA(PG)-MUNDKA CKT-2 (DTL) may be allowed on daily basis(16:00Hrs-07:00Hrs) after the revival of 400KV Jhajjar-Mundka D/C, subject to real time grid condition and Delhi consent. During the shutdown period no other line shutdown may be allowed from both ends. Shutdown must be returned within timeline.

615	RQ249077	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	A/R Non Auto Required for OPGW works	01-Dec-2025	09:00	31-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	01-Dec-25	09:00	31-Dec-25	18:00	
616	RQ249076	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1		D	A/R Non Auto Required for OPGW works	01-Dec-2025	09:00	31-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	01-Dec-25	09:00	31-Dec-25	18:00	
617	RQ248368	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non-auto mode for non shutdown nature defects rectification work	01-Dec-2025	09:00	04-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	09:00	04-Dec-25	18:00	
618	RQ248124	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Conductor replacement work in between location no 491-492	01-Dec-2025	08:00	03-Dec-2025	18:00	Non Auto of 400 KV KankrolI-Zerda CKT 2	PLANNED	Approved	01-Dec-25	16:00	03-Dec-25	23:00	2100MW Curtailment in NR Export, subjected to WRPC Approval. To be availed from 15:00hrs. One ckt at a time on daily basis.
619	RQ248063	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For OPGW replacement works from TN-55 to TN-57	01-Dec-2025	08:00	07-Dec-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Dec-25	08:00	07-Dec-25	18:00	
620	RQ248090	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH (PG)-TUGHLAKABAD (PG) (DTL) CKT-1		C	for jack bus replacement work	01-Dec-2025	08:00	04-Dec-2025	20:00	for jack bus replacement work	PLANNED	Approved	01-Dec-25	08:00	04-Dec-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
621	RQ248114	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01-Dec-2025	08:00	03-Dec-2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Approved	01-Dec-25	08:00	03-Dec-25	20:00	May be allowed subject to real time grid condition.
622	RQ248409	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	01-Dec-2025	08:00	03-Dec-2025	20:00	Over Head Power Line crossing work	PLANNED	Rejected					Duplicate entry
623	RQ248253	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non Auto Mode required for PID WORK	01-Dec-2025	08:00	31-Dec-2025	18:00	Non Auto Mode required for PID WORK	PLANNED	Approved	01-Dec-25	08:00	31-Dec-25	18:00	
624	RQ248053	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Dec-2025	08:00	31-Dec-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Dec-25	08:00	31-Dec-25	18:00	
625	RQ248093	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		C	for jack bus replacement work	01-Dec-2025	08:00	04-Dec-2025	20:00	for jack bus replacement work	PLANNED	Approved	01-Dec-25	08:00	04-Dec-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage

626	RQ248055	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Dec-2025	08:00	15-Dec-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Dec-25	17:00	15-Dec-25	23:00	May be given from 17:00Hrs
627	RQ248125	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Conductor replacement work in between location no 491-492	01-Dec-2025	08:00	03-Dec-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Approved	01-Dec-25	16:00	03-Dec-25	23:00	2100MW Curtailment in NR Export, subjected to WRPC Approval. To be availed from 15:00hrs. One ckt at a time on daily basis.
628	RQ248061	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Dec-2025	08:00	31-Dec-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Dec-25	08:00	31-Dec-25	18:00	
629	RQ248049	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU-SA_TL) CKT-2		D	For OPGW installation works under 'OPGW-01' Package	01-Dec-2025	08:00	31-Dec-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Dec-25	08:00	31-Dec-25	18:00	
630	RQ248060	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Dec-2025	08:00	31-Dec-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Dec-25	08:00	31-Dec-25	18:00	
631	RQ248094	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-1		C	for jack bus replacement work	01-Dec-2025	08:00	04-Dec-2025	20:00	for jack bus replacement work	PLANNED	Approved	01-Dec-25	08:00	04-Dec-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabagharh will be under outage
632	RQ248091	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH (PG)-TUGHLAKABAD (PG) (DTL) CKT-2		C	for jack bus replacement work	01-Dec-2025	08:00	04-Dec-2025	20:00	for jack bus replacement work	PLANNED	Approved	01-Dec-25	08:00	04-Dec-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabagharh will be under outage
633	RQ248189	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PB-TSL)-KHETRI (PK-TSL) (PB-TSL) CKT-4		D	For attending S/D nature defects	01-Dec-2025	08:00	03-Dec-2025	23:00	non auto of parallel ckt required	PLANNED	Approved	01-Dec-25	17:00	03-Dec-25	23:00	May be given from 17:00Hrs
634	RQ248200	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Dec-2025	08:00	03-Dec-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Dec-25	08:00	03-Dec-25	18:00	May be allowed subject to real time grid condition.
635	RQ248056	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Dec-2025	08:00	15-Dec-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Dec-25	15:00	15-Dec-25	23:00	Non auto mode may be allowed from 15:00Hrs

636	RQ248062	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For OPGW replacement works from TN-55 to TN-57	01-Dec-2025	08:00	07-Dec-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Dec-25	08:00	07-Dec-25	18:00	
637	RQ248059	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Dec-2025	08:00	31-Dec-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Dec-25	08:00	31-Dec-25	18:00	
638	RQ248092	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		C	for jack bus replacement work	01-Dec-2025	08:00	04-Dec-2025	20:00	for jack bus replacement work	PLANNED	Approved	01-Dec-25	08:00	04-Dec-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
639	RQ248064	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01-Dec-2025	08:00	28-Dec-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Dec-25	08:00	28-Dec-25	18:00	
640	RQ248410	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	01-Dec-2025	08:00	03-Dec-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	01-Dec-25	08:00	03-Dec-25	20:00	May be allowed subject to real time grid condition.
641	RQ248115	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01-Dec-2025	08:00	03-Dec-2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Rejected					Duplicate entry
642	RQ248254	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non Auto Mode required for PID WORK	01-Dec-2025	08:00	31-Dec-2025	18:00	Non Auto Mode required for PID WORK	PLANNED	Approved	01-Dec-25	08:00	31-Dec-25	18:00	
643	RQ248199	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Dec-2025	08:00	03-Dec-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Dec-25	08:00	03-Dec-25	18:00	May be allowed subject to real time grid condition.
644	RQ248198	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Dec-2025	08:00	03-Dec-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Dec-25	08:00	03-Dec-25	18:00	May be allowed subject to real time grid condition.
645	RQ248048	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Dec-2025	08:00	31-Dec-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Dec-25	08:00	31-Dec-25	18:00	
646	RQ248188	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For attending S/D nature defects	01-Dec-2025	08:00	03-Dec-2025	23:00	non auto of parallel ckt required	PLANNED	Approved	01-Dec-25	17:00	03-Dec-25	23:00	May be given from 17:00Hrs

647	RQ248201	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1		D	For Stringing work at Power Line Crossing by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP104/0-AP105/0	01-Dec-2025	07:30	04-Dec-2025	19:30	For Stringing work at Power Line Crossing by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP104/0-AP105/0	PLANNED	Rejected					Already availed on 5th Novemebr 2025
648	RQ248202	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2		D	For Stringing work at Power Line Crossing by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP104/0-AP105/0	01-Dec-2025	07:30	04-Dec-2025	19:30	For Stringing work at Power Line Crossing by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP104/0-AP105/0	PLANNED	Rejected					Already availed on 5th Novemebr 2025
649	RQ249043	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (PG)		D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2025	07:00	31-Dec-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Dec-25	07:00	31-Dec-25	18:00	
650	RQ249041	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2025	07:00	31-Dec-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Dec-25	07:00	31-Dec-25	18:00	
651	RQ249048	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	AR NON - AUTO MODE required for OPGW installation works for 400kV Kurukshetra (PG)-Dhananshu for safety precaution.	01-Dec-2025	07:00	31-Dec-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Dec-25	07:00	31-Dec-25	18:00	
652	RQ249045	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1		D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2025	07:00	31-Dec-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Dec-25	07:00	31-Dec-25	18:00	
653	RQ249049	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	AR NON - AUTO MODE required for OPGW installation works for 400kV Kurukshetra (PG)-Dhananshu for safety precaution.	01-Dec-2025	07:00	31-Dec-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Dec-25	07:00	31-Dec-25	18:00	
654	RQ249044	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1		D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2025	07:00	31-Dec-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Dec-25	07:00	31-Dec-25	18:00	

655	RQ249047	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2025	07:00	31-Dec-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Dec-25	07:00	31-Dec-25	18:00	
656	RQ249046	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2025	07:00	31-Dec-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Dec-25	07:00	31-Dec-25	18:00	
657	RQ249042	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Dec-2025	07:00	31-Dec-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Dec-25	07:00	31-Dec-25	18:00	
658	RQ248466	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTARATANGARH (RS) CKT-1		D	For Construction work of 765kV D/c Bhadla III-Sikar II Line stringing work(Section- AP13- AP14)	17-Nov-2025	06:00	19-Nov-2025	18:00	Shutdown required on daily basis for stringng work of 765kV D/C Bhadla III - Sikar II Transmission Line(Section- AP13- AP14)	PLANNED	Approved	17-Nov-25	06:00	19-Nov-25	18:00	
659	RQ247680	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID,UPPTCL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e(Line bay- 400KV Breaker , 400KV CTs,400KV Isolators and upgradation of AL tube from 4" to 4.5"	30-Dec-2025	11:00	28-Jan-2026	16:00		PLANNED	Approved	30-Dec-25	11:00	28-Jan-26	16:00	May be allowed subject to real time grid condition. And Subject to Consent from PG and UP
660	RQ248850	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	AR off Permission for PID testing (online test)	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	18:00	
661	RQ247571	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID,UPPTCL	C	* Repalcement of One section Y and B Phase of 400kV Main Bus-2nd in which 400kV Dadari and Nawada Lines are Situated	09-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved					May be clubed with Sr. No. 659

662	RQ247572	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID,UPPTCL	C	* Replacemnt of One section Y and B Phase of 400kV Main Bus-2nd in which 400kV Dadari and Nawada Lines are Situated	09-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	12-Dec-25	18:00	May be allowed subject to real time grid condition. And Subject to Consent from PG and NTPC
663	RQ248035	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID,UPPTCL	C	* Replacemnt of One section Y and B Phase of 400kV Main Bus-2nd in which 400kV Dadari and Nawada Lines are Situated	07-Dec-2025	08:00	07-Dec-2025	14:00		PLANNED	Rejected					Duplicate entry
664	RQ247590	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWERGRID,UPPTCL	C	* CT CVT TAN DELTA TEST	06-Dec-2025	09:00	06-Dec-2025	17:00		PLANNED	Approved	06-Dec-25	09:00	06-Dec-25	17:00	May be allowed subject to real time grid condition.
665	RQ248037	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID,UPPTCL	C	* Replacemnt of One section Y and B Phase of 400kV Main Bus-2nd in which 400kV Dadari and Nawada Lines are Situated	06-Dec-2025	08:00	06-Dec-2025	14:00		PLANNED	Rejected					duplicate entry
666	RQ248034	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID,UPPTCL	C	* Replacemnt of One section Y and B Phase of 400kV Main Bus-2nd in which 400kV Dadari and Nawada Lines are Situated	03-Dec-2025	08:00	03-Dec-2025	14:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	14:00	May be allowed subject to real time grid condition.
667	RQ247595	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID,UPPTCL	C	* Fod dismantaling of PG and IPS tube under 400kV Main Bus-1st	02-Dec-2025	08:00	02-Dec-2025	14:00		PLANNED	Approved					May be clubed with Sr. No. 662
668	RQ247995	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWERGRID,UPPTCL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	02-Dec-2025	07:00	04-Dec-2025	19:00		PLANNED	Approved	02-Dec-25	07:00	04-Dec-25	19:00	
669	RQ249177	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General maintenance	30-Dec-2025	08:00	30-Dec-2025	18:00		PLANNED	Approved	30-Dec-25	08:00	30-Dec-25	18:00	
670	RQ249176	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightning of dead end towers and tree trimming etc.	29-Dec-2025	08:00	30-Dec-2025	18:00		PLANNED	Approved	29-Dec-25	08:00	30-Dec-25	18:00	
671	RQ249170	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	23-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	

672	RQ249169	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightining of dead end towers and tree trimming etc.	22-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	23-Dec-25	18:00	
673	RQ249163	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
674	RQ249165	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 70 to 89.	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
675	RQ249160	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-2	PSTCL	D	General maintenance	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
676	RQ247958	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Annual maintenance and Protection testing of line equipments. and Jumper Checking /Tightining of dead end towers and tree trimming etc.	15-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	16-Dec-25	18:00	
677	RQ247951	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
678	RQ247953	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
679	RQ247949	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 90 to 109.	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
680	RQ247946	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-1	PSTCL	D	General maintenance	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
681	RQ247945	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightining nut-bolt of dead end towers no 1 to 119	10-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	12-Dec-25	18:00	

682	RQ249180	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 217 to 237.	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
683	RQ249179	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	03-Nov-25	15:00	05-Nov-25	23:00	Max two line shutdown from both end/ may be given from 15:00Hrs
684	RQ247941	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	08-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	09-Dec-25	18:00	
685	RQ247942	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
686	RQ247939	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
687	RQ247938	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General maintenance	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
688	RQ247934	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	
689	RQ247933	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 168 to 148.	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	03-Nov-25	15:00	05-Nov-25	23:00	Max two line shutdown from both end/ may be given from 15:00Hrs
690	RQ247931	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	
691	RQ247927	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 120 to 150.	01-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	03-Dec-25	18:00	
692	RQ248028	OCC_237	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	29-Dec-2025	08:00	31-Dec-2025	18:00	Annual Planned Maintenance	PLANNED	Approved	29-Dec-25	08:00	31-Dec-25	18:00	

693	RQ248031	OCC_237	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	29-Dec-2025	08:00	31-Dec-2025	18:00	Annual Planned Maintenance	PLANNED	Approved	29-Dec-25	08:00	31-Dec-25	18:00	
694	RQ249306	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	A/R off to facilitate shutdown of other ckt	27-Dec-2025	08:00	27-Dec-2025	18:00		PLANNED	Approved	27-Dec-25	08:00	27-Dec-25	18:00	
695	RQ249241	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line BY PBNTL	25-Dec-2025	07:00	30-Dec-2025	19:00		PLANNED	Rejected					already availed
696	RQ249242	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line BY PBNTL	25-Dec-2025	07:00	30-Dec-2025	19:00		PLANNED	Rejected					already availed
697	RQ248861	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	For attending S/D nature defects.	24-Dec-2025	09:00	24-Dec-2025	18:00		PLANNED	Approved	24-Dec-25	09:00	24-Dec-25	18:00	
698	RQ248831	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	LINE S/D RECTIFICATION WORK	24-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	24-Dec-25	08:00	24-Dec-25	18:00	
699	RQ249307	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	A/R off to facilitate shutdown of other ckt	24-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	24-Dec-25	08:00	24-Dec-25	18:00	
700	RQ248860	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	For attending DS/D nature defects.	23-Dec-2025	09:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	09:00	23-Dec-25	18:00	
701	RQ248885	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Non-auto required for sag adjustment works of 400kv Allahabad-Fatehpur-2.	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
702	RQ248026	OCC_237	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	22-Dec-2025	08:00	27-Dec-2025	18:00	Annual Planned Maintenance	PLANNED	Approved	22-Dec-25	08:00	27-Dec-25	18:00	S/d may be allowed Subject to PG consent. SPS must be in service at Jhakri
703	RQ248023	OCC_237	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	22-Dec-2025	08:00	27-Dec-2025	18:00	Annual Planned Maintenance	PLANNED	Approved	22-Dec-25	08:00	27-Dec-25	18:00	S/d may be allwed Subject to PG consent. SPS must be in service at Jhakri
704	RQ248955	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	C	For C&P upgradation to process bus based C&P	22-Dec-2025	08:00	27-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	27-Dec-25	18:00	May be allowed subject to real time grid condition and consent from NTPC.

705	RQ248809	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	"INSULATOR CLEANING WORK by Agra TLM & AMP of line bay equipment and line reactor at Kanpur."	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
706	RQ248867	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	For attending S/D nature defects by agency.	21-Dec-2025	09:00	22-Dec-2025	18:00		PLANNED	Approved	21-Dec-25	09:00	22-Dec-25	18:00	
707	RQ248866	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	non auto mode during rectification in CKT-2	21-Dec-2025	09:00	22-Dec-2025	18:00		PLANNED	Approved	21-Dec-25	09:00	22-Dec-25	18:00	
708	RQ247994	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWERGRID	D	For Stringing work(Overhead Crossing) of 765 kv D/C Neemrana Bareilly Transmission line	21-Dec-2025	07:00	23-Dec-2025	19:00		PLANNED	Approved	21-Dec-25	07:00	23-Dec-25	19:00	
709	RQ248886	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Non-auto required Sag plate adjustment works for 400kv Allahabad-Fatehpur line 1.	20-Dec-2025	08:00	20-Dec-2025	18:00		PLANNED	Approved	20-Dec-25	08:00	20-Dec-25	18:00	
710	RQ248930	OCC_237	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Yearly Maintenance work at 400KV GSS, Bhadla	19-Dec-2025	16:00	19-Dec-2025	23:00		PLANNED	Approved	19-Dec-25	17:00	19-Dec-25	23:00	May be given from 17:00Hrs
711	RQ248864	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	Non auto mode during rectification in CKT-1	19-Dec-2025	09:00	20-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	09:00	20-Dec-25	18:00	
712	RQ248863	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	"For attending S/D nature defects by agency & Line bay AMP Works at Allahabad SS"	19-Dec-2025	09:00	20-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	09:00	20-Dec-25	18:00	
713	RQ248929	OCC_237	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Yearly Maintenance work at 400KV GSS, Bhadla	18-Dec-2025	16:00	18-Dec-2025	23:00		PLANNED	Approved	18-Dec-25	17:00	18-Dec-25	23:00	May be given from 17:00Hrs

714	RQ248810	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	As the Jack bus is passing above the Sikar-1 main bay and to avoid the breach of electrical clearance and considering the safety aspect during DAC replacement, Shutdown of Sikar-1 line is required. Further, 1st day 3 hours of shutdown is required for dismantling of DAC and disconnecting the bus work	18-Dec-2025	11:00	19-Dec-2025	14:00		PLANNED	Approved	18-Dec-25	11:00	19-Dec-25	14:00	
715	RQ249304	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	A/R off to facilitate shutdown of other ckt	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
716	RQ249036	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Insulator change	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
717	RQ248939	OCC_237	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	C	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. (02 DAYS continue basis)	18-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved					may be clubed with Sr. No. 404
718	RQ248883	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	"Diamond formation work & For Line Bay (415L) AMP work at Fatehpur Sub-Station."	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
719	RQ248884	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Diamond formation work & For Line Bay (418L) AMP work at Fatehpur Sub-Station.	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
720	RQ248852	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	"Insulator replacement work in 400kV ORAI-ORAI(UPPTCL)-1 line at diverted locations during construction of Bundelkhand Express way & Line side Equipment AMP work at Orai & Bhadrekhi (UPPCL) end."	18-Dec-2025	06:00	19-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	06:00	19-Dec-25	18:00	

721	RQ248851	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWERGRID	D	"Insulator replacement work in 400kV ORAI-ORAI(UPPTCL)-1 line at diverted locations during construction of Bundelkhand Express way & Line side Equipment AMP work at Orai & Bhadrekhi (UPPCL) end."	18-Dec-2025	06:00	19-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	06:00	19-Dec-25	18:00	
722	RQ248714	OCC_237	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	Tightning of Line Dropper of R, Y & B phase PMS and General maintenance work.	17-Dec-2025	09:30	17-Dec-2025	17:00		PLANNED	Rejected					Consent Denied by RTAM Jammu
723	RQ248865	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	insulator replacement	17-Dec-2025	09:00	18-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	09:00	18-Dec-25	18:00	
724	RQ248901	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	non auto mode during rectification in CKT-2	17-Dec-2025	09:00	18-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	09:00	18-Dec-25	18:00	
725	RQ247570	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	C	* Planned shutdown of 400KV Bareilly(PG) Line Bay(Bay No. 93) at 400KV S/S Sarojini Nagar,Lucknow required for CB Timing Tes	17-Dec-2025	09:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	09:00	17-Dec-25	18:00	May be allowed subject to real time grid condition.
726	RQ249035	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Insulator change	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
727	RQ249305	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	A/R off to facilitate shutdown of other ckt	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
728	RQ249318	OCC_237	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	SAS upgradation testing and bay equipment testing	17-Dec-2025	08:00	17-Dec-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	May be allowed subject to real time grid condition.
729	RQ248719	OCC_237	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	Tightning of Line Dropper of R, Y & B phase PMS and General maintenance work.	15-Dec-2025	09:30	15-Dec-2025	17:00		PLANNED	Rejected					Consent Denied by RTAM Jammu
730	RQ248897	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Non auto mode during work in CKT-1	15-Dec-2025	09:00	16-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	09:00	16-Dec-25	18:00	

731	RQ248896	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	"For insulator replacement by agency by Allahabad TLM, Sag plate adjustment by Fatehpur TLM"	15-Dec-2025	09:00	16-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	09:00	16-Dec-25	18:00	
732	RQ248962	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Replacement of Porcelain insulator to polymer insulator.	15-Dec-2025	09:00	16-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	09:00	16-Dec-25	18:00	
733	RQ248963	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Non-auto required for Porcelain to polymer insulator replacement work for 400kv Fatehpur-Panki-1	15-Dec-2025	09:00	16-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	09:00	16-Dec-25	18:00	
734	RQ249317	OCC_237	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	SAS upgradation testing and bay equipment testing	15-Dec-2025	08:00	15-Dec-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	May be allowed subject to real time grid condition.
735	RQ247521	OCC_237	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWERGRID	C	400KV breaker-X652 overhauling work is to be carried out with OEM (Siemens) & Isolator replacement work X689A & X589B under R&M stage-1	15-Dec-2025	08:00	25-Dec-2025	18:00	Breaker is having tripping problems, overhauling work is urgently required. Also Old NEI Isolators replacement work is required.400KV Rihand stage- 1	PLANNED	Rejected					May be given after shifting of Rihand stage 3 towards WR side. subject to no other line shutdown from both end.May be requested in D-5 basis.
736	RQ248836	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	C	NHAI Diversion work	15-Dec-2025	08:00	21-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	21-Dec-25	18:00	Utility may apply the shutdown in D-5 basis after receiving confirmation from NHAI. Before charging of the element FTC Process may be taken care
737	RQ248907	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	"For attending S/D nature defects by ALLAHABAD TLM & AMP of line bay equipment at Kanpur. "	14-Dec-2025	08:00	14-Dec-2025	18:00		PLANNED	Approved	14-Dec-25	08:00	14-Dec-25	18:00	
738	RQ248898	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	For attending S/D nature defects.	13-Dec-2025	09:00	13-Dec-2025	18:00		PLANNED	Approved	13-Dec-25	09:00	13-Dec-25	18:00	
739	RQ248692	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWERGRID	C	FOR ISOLATOR RETROFITMENT OF MAIN, TIE & LINE BAY AT BHIWANI(BBMB) IN ADD CAP	13-Dec-2025	08:00	21-Dec-2025	18:00	Other Ckt(400 KV BHIWANI(PG)-BHIWANI(BB) (PG) on same Tower at bhiwani BBMB) shall be in NON auto mode	PLANNED	Approved	13-Dec-25	08:00	21-Dec-25	18:00	may be allowed subject to real time grid condition. Consent may be taken from BBMB

740	RQ248960	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Non-auto mode required for insulator replacement work of 400kv Singrauli-Fatehpur line.	12-Dec-2025	09:00	13-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	09:00	13-Dec-25	18:00	
741	RQ248879	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	"Replacement of porcelain insulator to polymer insulator by Fatehpur TLM. For attending S/D nature defects by Allahabd TLM. FOR AMP OF LINE BAY AND LINE REACTOR AT NTPC SINGRAULI END"	12-Dec-2025	09:00	13-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	09:00	13-Dec-25	18:00	
742	RQ249026	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIIVI (PG) CKT-2	POWERGRID	D	To attend S/D nature defects identified by CC team by PITHORAGARH TLM & SITARGANJ alongwith A/R Non Auto of Ckt1	12-Dec-2025	09:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	09:00	12-Dec-25	18:00	
743	RQ248904	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	Non auto mode during rectification of mid span joint in 400kv Allahabad-Kanpur(GIS) CKT-2 in multi circuit	11-Dec-2025	09:00	12-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	09:00	12-Dec-25	18:00	
744	RQ247569	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	* Shutdown required for periodic testing of 400kv Singrauli (NTPC) Bay Bay No. 91) inculding 400KV Sarojininagar-Singrauli	11-Dec-2025	09:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	09:00	11-Dec-25	18:00	May be allowed subject to real time grid condition.
745	RQ248910	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	For S/D nature defects	11-Dec-2025	09:00	12-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	09:00	12-Dec-25	18:00	
746	RQ248913	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Non auto mode for rectification in CKT-2	11-Dec-2025	09:00	12-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	09:00	12-Dec-25	18:00	
747	RQ248906	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	For mid span joint rectification in 400kv Allahabad-Kanpur (GIS) CKT-1 in multi-circuit towers.	09-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	09:00	10-Dec-25	18:00	
748	RQ248914	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Non Auto mode for rectification in CKT-1.	09-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	09:00	10-Dec-25	18:00	

749	RQ248849	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	AR off Permission for PID testing (online test)	09-Dec-2025	09:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	09:00	09-Dec-25	18:00	
750	RQ248909	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	For S/D nature defects	09-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	09:00	10-Dec-25	18:00	
751	RQ249028	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP of line bay.	08-Dec-2025	09:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	09:00	08-Dec-25	18:00	
752	RQ248959	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	Interrupter overhauling of Tie-Bay-405-CB at Kanpur. (Make-CGL).	08-Dec-2025	08:00	13-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	13-Dec-25	18:00	May be allowed subject to real time grid condition.
753	RQ248716	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWERGRID	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	06-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	06-Dec-25	08:00	08-Dec-25	18:00	
754	RQ247997	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	06-Dec-2025	07:00	08-Dec-2025	19:00		PLANNED	Approved	06-Dec-25	07:00	08-Dec-25	19:00	Subject to UK consent
755	RQ247996	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	06-Dec-2025	07:00	08-Dec-2025	19:00		PLANNED	Approved	06-Dec-25	07:00	08-Dec-25	19:00	Subject to UK consent
756	RQ249025	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-1	POWERGRID	D	"To attend S/D nature defects identified by CC team alongwith By Pithoragarh & Sitarganj A/R Non Auto of Ckt 2"	05-Dec-2025	09:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	09:00	05-Dec-25	18:00	
757	RQ247588	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWERGRID	C	* CT CVT TAN DELTA TEST	05-Dec-2025	09:00	05-Dec-2025	17:00		PLANNED	Approved	05-Dec-25	09:00	05-Dec-25	17:00	May be allowed subject to real time grid condition.
758	RQ249030	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	D	Cleaning of Polluted insulators.	05-Dec-2025	07:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	07:00	05-Dec-25	18:00	
759	RQ248708	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	D	J7 For Power line crossing Stringing work in 765KV D/C Bhadla -II PS Sikar - II TL	02-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	04-Dec-25	18:00	May be allowed form 15:00 hrs due to Low Voltage during solar hour
760	RQ248693	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	for line bay AMP work	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	

761	RQ248707	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	D	J7 For Power line crossing Stringing work in 765KV D/C Bhadla -II PS Sikar - II TL	02-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	04-Dec-25	18:00	May be allowed form 15:00 hrs due to Low Voltage during solar hour
762	RQ248948	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	For attending S/D nature defects.	01-Dec-2025	09:00	02-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	09:00	02-Dec-25	18:00	
763	RQ248691	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)	POWERGRID	C	FOR ISOLATOR RETROFITMENT OF MAIN, TIE & LINE BAY AT BHIWANI(BBMB) IN ADD CAP	01-Dec-2025	08:00	09-Dec-2025	18:00	Other Ckt (400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1) on same Tower at bhiwani BBMB shall be in NON auto mode	PLANNED	Approved	01-Dec-25	08:00	09-Dec-25	18:00	may be allowed subject to real time grid condition. Consent may be taken from BBMB. Other ckt at Bhiwani BBMB must be in service. Line loading in Bhiwani hissar will increase.
764	RQ247516	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR - OBRA_C_TPS (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, tightening of jumper and other maintenance work.	29-Dec-2025	08:00	30-Dec-2025	18:00		PLANNED	Approved	29-Dec-25	08:00	30-Dec-25	18:00	
765	RQ247517	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR - OBRA_B (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, tightening of jumper and other maintenance work.	27-Dec-2025	08:00	28-Dec-2025	18:00		PLANNED	Approved	27-Dec-25	08:00	28-Dec-25	18:00	
766	RQ247528	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, tightening of jumper and other maintenance work.	26-Dec-2025	08:00	26-Dec-2025	18:00		PLANNED	Approved	06-Nov-25	07:00	07-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend
767	RQ249239	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line BY PBNTL	25-Dec-2025	07:00	30-Dec-2025	19:00		PLANNED	Approved	06-Nov-25	07:00	07-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend
768	RQ247524	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	20-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	20-Dec-25	08:00	23-Dec-25	18:00	

769	RQ247546	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR RLA TESTING OF 50 MVAR LINE REACTOR AND CT TAN DELTA TESTING.	19-Dec-2025	10:00	20-Dec-2025	17:00		PLANNED	Approved	19-Dec-25	10:00	20-Dec-25	17:00	May be allowed subject to real time grid condition.
770	RQ247564	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_C_TPS-OBRA_B (UP) CKT-1	UPPTCL	D	Routine testing of bay equipments and protection system	18-Dec-2025	08:00	20-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	20-Dec-25	18:00	
771	RQ247548	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR RLA TESTING OF 50 MVAR LINE REACTOR AND CT TAN DELTA TESTING.	17-Dec-2025	10:00	18-Dec-2025	17:00		PLANNED	Approved	17-Dec-25	10:00	18-Dec-25	17:00	May be allowed subject to real time grid condition.
772	RQ247520	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNA GAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* STRENGTHENING OF TOWER NO 75 400KV VISHNUPRAYAG MUZAFFARNAGAR LINE	16-Dec-2025	08:00	30-Dec-2025	17:00		PLANNED	Approved	16-Dec-25	08:00	30-Dec-25	17:00	May be allowed subject to real time grid condition. UP may deliberate about generation evacuation from Vishnuprayag.
773	RQ247519	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* STRENGTHENING OF TOWER NO 75 OF 400KV VISHNUPRAYAG-ALAKHNANDA LINE	16-Dec-2025	08:00	30-Dec-2025	17:00		PLANNED	Approved	16-Dec-25	08:00	30-Dec-25	17:00	May be allowed subject to real time grid condition. UP may deliberate about generation evacuation from Vishnuprayag.
774	RQ247289	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	* planned Shutdown of 400 kv Azamgarh-Gorakhpur line is required for tan delta testing of CT and CVT.	15-Dec-2025	10:00	15-Dec-2025	17:00		PLANNED	Approved	15-Dec-25	10:00	15-Dec-25	17:00	May be allowed subject to real time grid condition.
775	RQ248036	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1	UPPTCL	D	* for annual maintenance work	15-Dec-2025	10:00	16-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	10:00	16-Dec-25	18:00	
776	RQ247532	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UP UN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	15-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	03-Nov-25	10:00	07-Nov-25	22:00	As per real time grid condition. Other Ckt must be in service.
777	RQ247563	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR - OBRA_C_TPS (UP) CKT-1	UPPTCL	D	Routine testing of bay equipments and protection system	15-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	17-Dec-25	18:00	

778	RQ249312	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - ALIGARH (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line BY PBNTL	14-Dec-2025	08:00	20-Dec-2025	18:00		PLANNED	Approved	14-Dec-25	08:00	20-Dec-25	18:00	subject to UP consent. Deliberation from UP is required for Generation evacuation
779	RQ249313	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For over head crossing work of 765 KV Bareilly-Neemrana Line by PBNTL	14-Dec-2025	08:00	20-Dec-2025	18:00		PLANNED	Approved	14-Dec-25	08:00	20-Dec-25	18:00	
780	RQ249311	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line BY PBNTL	14-Dec-2025	08:00	20-Dec-2025	18:00		PLANNED	Approved	14-Dec-25	08:00	20-Dec-25	18:00	subject to UP consent. Deliberation from UP is required for Generation evacuation
781	RQ247574	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	Winter preparedness	13-Dec-2025	08:00	13-Dec-2025	18:30	Power Evacuation should be done through 400KV BARA-MEJA CKT-1 and 765 kV BARA MAINPURI LINE2	PLANNED	Approved	03-Nov-25	07:00	04-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend subject to UP consent
782	RQ247544	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	C	* shutwown of 400kv panki-panki tps-2 line for protection testing and bay maintenance.	12-Dec-2025	10:00	13-Dec-2025	17:00		PLANNED	Approved	12-Dec-25	10:00	13-Dec-25	17:00	May be allowed subject to real time grid condition.
783	RQ247585	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	D	For BAY MAINTENACE of line and COMMISSIONING OF EVENT LOGGER.	12-Dec-2025	09:00	13-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	09:00	13-Dec-25	18:00	
784	RQ247301	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	D	jumper tightening,disc cleaning & refixing of dislocated vibration dampers upto LILO portion only	12-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	19-Dec-25	18:00	
785	RQ247573	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	D	Winter preparedness	12-Dec-2025	06:00	12-Dec-2025	18:30	Power Evacuation should be done through 400KV BARA-MEJA CKT-2 and 765 kV BARA MAINPURI LINE2	PLANNED	Approved	12-Dec-25	06:00	12-Dec-25	18:30	
786	RQ247296	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400 KV MZN VISHANUPRAYAG LINE BAY FOR RUTIN TESTTING MAINT	11-Dec-2025	10:10	11-Dec-2025	17:10		PLANNED	Approved	11-Dec-25	10:10	11-Dec-25	17:10	May be allowed subject to real time grid condition.
787	RQ248032	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper TighteningDefective Polymer replacement Work	11-Dec-2025	10:00	12-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	10:00	12-Dec-25	18:00	

788	RQ249040	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR _2-MATHURA (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	11-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	16-Dec-25	18:00	
789	RQ247294	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARGAR (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400 KV MZN ALAKHNANADA LINE BAY FOR RUTIN TESTTING MAINT	10-Dec-2025	10:10	10-Dec-2025	17:10		PLANNED	Approved	10-Dec-25	10:10	10-Dec-25	17:10	May be allowed subject to real time grid condition.
790	RQ247592	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	10-Dec-2025	10:00	10-Dec-2025	16:00		PLANNED	Approved	10-Dec-25	10:00	10-Dec-25	16:00	May be allowed subject to real time grid condition.
791	RQ247547	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* shutdown of 400kv panki-unnao line for protection testing and bay maintenance.	10-Dec-2025	10:00	11-Dec-2025	17:00		PLANNED	Approved	10-Dec-25	10:00	11-Dec-25	17:00	May be allowed subject to real time grid condition.
792	RQ247534	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARGAR-ATAUR (UP) CKT-1	UPPTCL	D	* planned shut down is being applied for lopping chopping of trees,jumphertightning,removing bird nest and other mr	10-Dec-2025	09:00	11-Dec-2025	17:00		PLANNED	Approved	10-Dec-25	09:00	11-Dec-25	17:00	
793	RQ247584	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	D	For BAY MAINTENACE of line and COMMISSIONING OF EVENT LOGGER.	10-Dec-2025	09:00	11-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	09:00	11-Dec-25	18:00	
794	RQ247297	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARGAR-ATAUR (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400 KV MZN ATAUR LINE BAY FOR RUTIN TESTING MAINT	09-Dec-2025	10:10	09-Dec-2025	17:10		PLANNED	Approved	09-Dec-25	10:10	09-Dec-25	17:10	May be allowed subject to real time grid condition.
795	RQ247543	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening Defective Polymer replacement Work	09-Dec-2025	10:00	10-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	10:00	10-Dec-25	18:00	
796	RQ247525	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UP UN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	09-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	12-Dec-25	18:00	
797	RQ247591	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	08-Dec-2025	10:00	08-Dec-2025	16:00		PLANNED	Approved	08-Dec-25	10:00	08-Dec-25	16:00	May be allowed subject to real time grid condition.

798	RQ247292	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Planned Shutdown Of 400 kV Azamgarh- Mau line is required to replace the OLD 420 kV line CVT at 400 kV Substation Azamgarh	08-Dec-2025	10:00	10-Dec-2025	17:00		PLANNED	Approved	08-Dec-25	10:00	10-Dec-25	17:00	May be allowed subject to real time grid condition.
799	RQ247545	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	C	* shutdown of 400kv panki-panki tps-1 line for protection testing and bay maintenance.	08-Dec-2025	10:00	09-Dec-2025	17:00		PLANNED	Approved	08-Dec-25	10:00	09-Dec-25	17:00	May be allowed subject to real time grid condition.
800	RQ247583	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UP UN)-MAU(UP) (UP) CKT-1	UPPTCL	D	For BAY MAINTENANCE of line and COMMISSIONING OF EVENT LOGGER.	08-Dec-2025	09:00	09-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	09:00	09-Dec-25	18:00	
801	RQ247518	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_C_TPS-OBRA_B (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, tightening of jumper and other maintenance work.	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
802	RQ247290	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	* Planned shutdown of 400 kV Azamgarh-tanda line is taken for Tan Delta testing of CT and CVTs	06-Dec-2025	10:00	06-Dec-2025	17:00		PLANNED	Approved	06-Dec-25	10:00	06-Dec-25	17:00	May be allowed subject to real time grid condition.
803	RQ247582	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UP UN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For BAY MAINTENANCE of line and COMMISSIONING OF EVENT LOGGER.	05-Dec-2025	09:00	06-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	09:00	06-Dec-25	18:00	
804	RQ247587	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* CT CVT TAN DELTA TEST	04-Dec-2025	09:00	04-Dec-2025	17:00		PLANNED	Approved	04-Dec-25	09:00	04-Dec-25	17:00	May be allowed subject to real time grid condition.
805	RQ247576	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	jumper tightening, disc cleaning & refixing of dislocated vibration dampers	04-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	11-Dec-25	18:00	
806	RQ247515	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	* Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	04-Dec-2025	08:00	07-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	07-Dec-25	18:00	

807	RQ247987	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL -BADAUNE (UP) CKT-1	UPPTCL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	04-Dec-2025	07:00	05-Dec-2025	19:00		PLANNED	Rejected					already availed
808	RQ247988	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL -BADAUNE (UP) CKT-2	UPPTCL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	04-Dec-2025	07:00	05-Dec-2025	19:00		PLANNED	Rejected					already availed
809	RQ247291	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* Planned Shutdown of 400 kV Azamgarh-Sarnath line is required for tan delta testing of CT and CVTs.	03-Dec-2025	10:00	03-Dec-2025	17:00		PLANNED	Approved	03-Dec-25	10:00	03-Dec-25	17:00	May be allowed subject to real time grid condition.
810	RQ247580	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	For BAY MAINTENACE of line and COMMISSIONING OF EVENT LOGGER.	03-Dec-2025	09:00	04-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	09:00	04-Dec-25	18:00	
811	RQ247586	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UP UN)-MAU(UP) (UP) CKT-1	UPPTCL	C	* CT CVT TAN DELTA TEST	03-Dec-2025	09:00	03-Dec-2025	17:00		PLANNED	Approved	03-Dec-25	09:00	03-Dec-25	17:00	May be allowed subject to real time grid condition.
812	RQ247300	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly Unnao Ckt-I	02-Dec-2025	10:00	02-Dec-2025	17:00		PLANNED	Approved	02-Dec-25	10:00	02-Dec-25	17:00	May be allowed subject to real time grid condition.
813	RQ247538	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* for annual maintenance work	02-Dec-2025	09:00	06-Dec-2025	19:00		PLANNED	Approved	02-Dec-25	09:00	06-Dec-25	19:00	
814	RQ247581	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	For BAY MAINTENACE of line and COMMISSIONING OF EVENT LOGGER.	01-Dec-2025	09:00	02-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	09:00	02-Dec-25	18:00	
815	RQ247299	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly Unnao Ckt-II	01-Dec-2025	08:00	01-Dec-2025	17:00		PLANNED	Approved	01-Dec-25	08:00	01-Dec-25	17:00	May be allowed subject to real time grid condition.

816	RQ249342	OCC_237	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	C	The 400KV Hitachi made circuit breakers at the 400KV Koldam Switchyard were made in 2007. As per OEM recommendations, breaker major OH need to be done. After having failed two breakers , We planned for major overhaul of these breakers. Unit side breakers major OH were completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per Koldam Switchyard design, The line	24-Dec-2025	08:00	31-Dec-2025	18:00		PLANNED	Approved	24-Dec-25	08:00	31-Dec-25	18:00	S/d may be allowed on daily basis and subject to real time grid condition.
817	RQ249166	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 1 to 5	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
818	RQ249290	OCC_237	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	C	B-phase breaker SF6 gas leakage. Breaker need to be replaced. As the distance between breaker and top of transmission line less for hydra movement for replacement of breaker. For safety reasons, line shutdown is required.	08-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	09-Dec-25	18:00	May be allowed subject to real time grid condition.
819	RQ247937	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 1 to 5	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	
820	RQ249181	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Maintenace/Protection testing of Bays and related equipments	03-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	05-Dec-25	18:00	
821	RQ247993	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLIN K,POWERGRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	24-Dec-2025	07:00	26-Dec-2025	19:00		PLANNED	Approved	24-Dec-25	07:00	26-Dec-25	19:00	May be given as per real time grid condition.

822	RQ247992	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINE, POWERGRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	24-Dec-2025	07:00	26-Dec-2025	19:00		PLANNED	Approved	24-Dec-25	07:00	26-Dec-25	19:00	May be given as per real time grid condition.
823	RQ248818	OCC_237	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD (PG) (DTL) CKT-1	POWERGRID, DTL	C	For replacement of gentry quad bersimiss conductor at gantry structure at 400kV Bamnauli substation..	22-Dec-2025	08:00	26-Dec-2025	17:00		PLANNED	Approved	22-Dec-25	08:00	26-Dec-25	17:00	May be allowed subject to real time grid condition.
824	RQ248819	OCC_237	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD (PG) (DTL) CKT-2	POWERGRID, DTL	C	For replacement of gentry quad bersimiss conductor at gantry structure at 400kV Bamnauli substation..	15-Dec-2025	08:00	19-Dec-2025	17:00		PLANNED	Approved	15-Dec-25	08:00	19-Dec-25	17:00	May be allowed subject to real time grid condition.
825	RQ249344	OCC_237	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID, DTL	D	Tightening of Tension tower fitting and replacing/repairing of damaged spacers	04-Dec-2025	06:00	06-Dec-2025	14:00		PLANNED	Approved	04-Dec-25	06:00	06-Dec-25	14:00	
826	RQ249343	OCC_237	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID, DTL	D	Tightening of Tension tower fitting and replacing/repairing of damaged spacers	01-Dec-2025	06:00	03-Dec-2025	14:00		PLANNED	Approved	01-Dec-25	06:00	03-Dec-25	14:00	
827	RQ247979	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	19-Dec-2025	09:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	09:00	19-Dec-25	18:00	
828	RQ248030	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	For pre winter mtc of line	19-Dec-2025	09:00	19-Dec-2025	17:00		PLANNED	Approved	19-Dec-25	09:00	19-Dec-25	17:00	
829	RQ248029	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For pre winter mtc of line	18-Dec-2025	09:00	18-Dec-2025	17:00		PLANNED	Approved	18-Dec-25	09:00	18-Dec-25	17:00	
830	RQ247974	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	18-Dec-2025	09:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	09:00	18-Dec-25	18:00	
831	RQ248717	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	DCRM Testing and Tan delta Testing of circuit breakers.	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
832	RQ248027	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To set right the worn-out conductor	17-Dec-2025	09:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	09:00	17-Dec-25	18:00	

833	RQ247970	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	17-Dec-2025	09:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	09:00	17-Dec-25	18:00	
834	RQ248718	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	DCRM Testing and Tan delta Testing of circuit breakers.	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
835	RQ248680	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kV Breaker	16-Dec-2025	10:00	16-Dec-2025	17:00		PLANNED	Approved	16-Dec-25	10:00	16-Dec-25	17:00	
836	RQ247969	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	16-Dec-2025	09:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	09:00	16-Dec-25	18:00	
837	RQ248712	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	DCRM Testing and Tan delta Testing of circuit breakers.	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
838	RQ248679	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kV Breaker	15-Dec-2025	10:00	15-Dec-2025	17:00		PLANNED	Approved	15-Dec-25	10:00	15-Dec-25	17:00	
839	RQ248713	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	DCRM Testing and Tan delta Testing of circuit breakers.	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
840	RQ247977	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	12-Dec-2025	09:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	09:00	12-Dec-25	18:00	
841	RQ247973	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	11-Dec-2025	09:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	09:00	11-Dec-25	18:00	
842	RQ248025	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To set right the worn-out conductor	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	18:00	
843	RQ247967	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	18:00	
844	RQ247966	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	09-Dec-2025	09:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	09:00	09-Dec-25	18:00	
845	RQ248678	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	08-Dec-2025	10:00	08-Dec-2025	17:00		PLANNED	Approved	08-Dec-25	10:00	08-Dec-25	17:00	
846	RQ248677	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	07-Dec-2025	10:00	07-Dec-2025	17:00		PLANNED	Approved	07-Dec-25	10:00	07-Dec-25	17:00	

847	RQ248762	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	Yearly maintenance and testing of equipments	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
848	RQ248761	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	Yearly maintenance and testing of equipments	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
849	RQ248758	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Yearly maintenance and testing of equipments	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
850	RQ248757	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Yearly maintenance and testing of equipments	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
851	RQ247894	OCC_237	phtl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2	PKATL, JPL	D	For Disc Cleaning and other AMP works	17-Dec-2025	08:00	17-Dec-2025	18:00	For Disc Cleaning and other AMP works	PLANNED	Approved	19.11.2025	08:00	19.11.2025	18:00	
852	RQ247893	OCC_237	phtl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1	PKATL, JPL	D	For Disc Cleaning and other AMP works	16-Dec-2025	08:00	16-Dec-2025	18:00	For Disc Cleaning and other AMP works	PLANNED	Approved	20.11.2025	08:00	20.11.2025	18:00	
853	RQ248956	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER(RS)-CORNEIGHT PARKS PVT. LIMITED (CORNEIGHT PARKS PVT. LIMITED) CKT-1	CORNEIGHT PARKS PVT. LIMITED	D	Annual Testing at R SPPL 375MW end (Renew Solar Photovoltaic Pvt Ltd)	15-Dec-2025	18:00	18-Dec-2025	23:59		PLANNED	Approved	15-Dec-25	18:00	18-Dec-25	23:59	
854	RQ248516	OCC_237	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	PDD JK	D	Preventive Maintenance	13-Dec-2025	08:00	17-Dec-2025	17:00	To carry out maintenance works such as tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking/cleaning of disc insulators & fittings, replacement of damaged insulator disc, replacement of damaged spacers, corona rings & branch/ree top cutting of critical trees that infringes the clearance	PLANNED	Approved	13-Dec-25	08:00	17-Dec-25	17:00	

855	RQ248515	OCC_237	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	Preventive Maintenance	08-Dec-2025	08:00	12-Dec-2025	17:00	To carry out maintenance works such as tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking/cleaning of disc insulators & fittings, replacement of damaged insulator disc, replacement of damaged spacers, corona rings & branch/ree top cutting of critical trees that infringes the clearance	PLANNED	Approved	08-Dec-25	08:00	12-Dec-25	17:00	
856	RQ248701	OCC_237	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightning of Line Dropper of R, Y & B phase, PMS and General maintenance work.	12-Dec-2025	09:30	12-Dec-2025	17:00		PLANNED	Approved	12-Dec-25	09:30	12-Dec-25	17:00	May be allowed subject to real time grid condition. And Subject to Consent from NTPC
857	RQ248700	OCC_237	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightning of Line Dropper of R, Y & B phase and General maintenance work.	10-Dec-2025	09:30	10-Dec-2025	17:00		PLANNED	Approved	10-Dec-25	09:30	10-Dec-25	17:00	May be allowed subject to real time grid condition. And Subject to Consent from NTPC
858	RQ248806	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUUSA_TL) CKT-1	PB_DAUUSA_TL	D	Insulator cleaning work	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
859	RQ248805	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUUSA_TL) CKT-2	PB_DAUUSA_TL	D	Insulator cleaning work	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
860	RQ248926	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER(RS)-M/S RENEW HANS URJA PVT LTD (RS) (RENEW HANS URJA PVT LTD) CKT-1	RENEW HANS URJA PVT LTD	D	Annual Testing at (RENEW HANS URJA PVT LTD, SECI-IV 600MW) at Plant End	10-Dec-2025	18:00	13-Dec-2025	23:59		PLANNED	Approved	24-Nov-25	08:00	29-Nov-25	18:00	As per real time grid condition. S/d may be allowed. Dehar-panchkula-1 and ICT-1 must be in service.
861	RQ247593	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(U P)-MOHANLALGANI (PGYTL) (PGYTL) CKT-1	UPPTCL,PG YTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	09-Dec-2025	10:00	09-Dec-2025	16:00		PLANNED	Approved	09-Dec-25	10:00	09-Dec-25	16:00	May be allowed subject to real time grid condition.

862	RQ247535	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANI (PGYTL)-UNNAO(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	D	* SD FOR JUMPER TIGHTENING , LOPPING CHOPPING OF TREE BRANCHES AND ANNUAL MAINTENANCE	05-Dec-2025	10:00	06-Dec-2025	17:00		PLANNED	Approved	05-Dec-25	10:00	06-Dec-25	17:00	
863	RQ247295	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARGAR(UP) (PTCUL) CKT-1	PTCUL	C	* SHUTDOWN OF 400 KV MZN ROORKEE LINE BAY FOR RUTIN TESTING MAINT	08-Dec-2025	10:10	08-Dec-2025	17:10		PLANNED	Approved	08-Dec-25	10:10	08-Dec-25	17:10	May be allowed subject to real time grid condition.
864	RQ247496	OCC_237	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JS W) (HBPCL) CKT-2	JPL,HBPCL	D	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 01-41.	08-Dec-2025	09:00	13-Dec-2025	18:00	KW_Baspa ckt-II	PLANNED	Approved	08-Dec-25	09:00	13-Dec-25	18:00	
865	RQ247497	OCC_237	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JS W) (HBPCL) CKT-1	JPL,HBPCL	D	Auto recloser OFF both side from Baspa - KW for safety purpose.	08-Dec-2025	09:00	13-Dec-2025	18:00	Auto recloser OFF both side from Baspa - KW for safety purpose.	PLANNED	Approved	08-Dec-25	09:00	13-Dec-25	18:00	
866	RQ247492	OCC_237	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JS W) (HBPCL) CKT-2	JPL,HBPCL	D	Auto recloser OFF both side from Baspa - KW for safety purpose.	01-Dec-2025	09:00	06-Dec-2025	18:00	Auto recloser OFF	PLANNED	Approved	01-Dec-25	09:00	06-Dec-25	18:00	
867	RQ247320	OCC_237	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JS W) (HBPCL) CKT-1	JPL,HBPCL	D	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 01-41.	01-Dec-2025	09:00	06-Dec-2025	18:00	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 01-41.	PLANNED	Approved	01-Dec-25	09:00	06-Dec-25	18:00	
868	RQ247579	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-2	OCBTL	D	Breaker Testing. SD required on daily basis. Bay maintenance, CRP maintenance and	08-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	09-Dec-25	18:00	
869	RQ247578	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	SD required on daily basis. Bay maintenance, CRP maintenance and Breaker Testing.	05-Dec-2025	08:00	06-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	06-Dec-25	18:00	

870	RQ249238	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	06-Dec-2025	07:00	11-Dec-2025	19:00		PLANNED	Approved	06-Dec-25	07:00	11-Dec-25	19:00	
871	RQ249237	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	06-Dec-2025	07:00	11-Dec-2025	19:00		PLANNED	Approved	06-Dec-25	07:00	11-Dec-25	19:00	
872	RQ247510	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	POWERGRID,PGYTL	D	Shut down for jumper tightening ,lopping chopping and annual maintenance	02-Dec-2025	10:00	03-Dec-2025	17:00		PLANNED	Approved	02-Dec-25	10:00	03-Dec-25	17:00	
873	RQ248856	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWERGRID,BBMB	C	For raising the height at Tower No. 640-41 due to construction of 6 Lane Greenfield Karnal Ring Road	01-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	15-Dec-25	18:00	May be allowed subject to 400KV Papnpat - Dadri ckt-1 and must be in service.
874	RQ247628	OCC_237	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS-I FOR REPLACEMENT OF R PHASE 400KV CVT.	29-Dec-2025	10:00	30-Dec-2025	17:00		PLANNED	Approved	29-Dec-25	10:00	30-Dec-25	17:00	May be allowed subject to real time grid condition.Other Bus must be in service.
875	RQ247682	OCC_237	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work No supply affected, maintained through Bus-I.	19-Dec-2025	08:00	19-Dec-2025	17:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	17:00	May be allowed subject to real time grid condition.Other Bus must be in service.
876	RQ247681	OCC_237	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work No supply affected, maintained through Bus-II.	18-Dec-2025	08:00	18-Dec-2025	17:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	17:00	May be allowed subject to real time grid condition.
877	RQ248474	OCC_237	stuup_sd	BUS	400KV BUS 1 AT MAU(UP)	UPPTCL	C	* CVT TAN DELTA TEST	12-Dec-2025	09:00	12-Dec-2025	17:00		PLANNED	Approved	12-Dec-25	09:00	12-Dec-25	17:00	May be allowed subject to real time grid condition.
878	RQ247666	OCC_237	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	UPPTCL	D	* for annual maintenance work	10-Dec-2025	09:00	10-Dec-2025	19:00		PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	19:00	
879	RQ247665	OCC_237	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	* for annual maintenance work	09-Dec-2025	10:00	09-Dec-2025	19:00		PLANNED	Approved	09-Dec-25	10:00	09-Dec-25	19:00	
880	RQ247626	OCC_237	stuup_sd	BUS	400KV BUS 1 AT MUZAFFARGAR(UP)	UPPTCL	D	* MAINTENANCE OF A BUSH PANTAGRAPH ISO	08-Dec-2025	10:10	16-Dec-2025	17:10		PLANNED	Approved	08-Dec-25	10:10	16-Dec-25	17:10	
881	RQ248472	OCC_237	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	06-Dec-2025	10:00	06-Dec-2025	16:00		PLANNED	Approved	06-Dec-25	10:00	06-Dec-25	16:00	May be allowed subject to real time grid condition.
882	RQ248475	OCC_237	stuup_sd	BUS	400KV BUS 2 AT MAU(UP)	UPPTCL	C	* CVT TAN DELTA TEST	05-Dec-2025	09:00	05-Dec-2025	17:00		PLANNED	Approved	05-Dec-25	09:00	05-Dec-25	17:00	May be allowed subject to real time grid condition.

883	RQ248471	OCC_237	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(U P)	UPPTCL	C	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	04-Dec-2025	10:00	04-Dec-2025	16:00		PLANNED	Approved	04-Dec-25	10:00	04-Dec-25	16:00	May be allowed subject to real time grid condition.
884	RQ247753	OCC_237	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	29-Dec-2025	08:00	29-Dec-2025	18:00		PLANNED	Approved	29-Dec-25	08:00	29-Dec-25	18:00	
885	RQ247752	OCC_237	sldcps_sd	BUS	400 KV DHANANSU(PS) - BUS 2	PSTCL	D	Nut bolt tightning of clamo and connectors of bay 412 and cleaning of CR panel and BMK of CT ,CB related with associated bay	24-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	15-Nov-25	07:00	16-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend
886	RQ247751	OCC_237	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	15-Nov-25	07:00	16-Nov-25	19:00	Max two line shutdown from both end/ may be planned on weekend
887	RQ247747	OCC_237	sldcps_sd	BUS	400 KV DHANANSU(PS) - BUS 1	PSTCL	D	Nut bolt tightning of clamp and connectors of bay 411 and cleaning of CR panel and BMK of CT ,CB related with associated bay	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
888	RQ247838	OCC_237	cpcc1_sd	BUS	400 KV SIKAR_2(PSTL) - BUS 2	PSTCL	D	AMP work	16-Dec-2025	16:00	16-Dec-2025	23:00		PLANNED	Approved	16-Dec-25	16:00	16-Dec-25	23:00	
889	RQ247837	OCC_237	cpcc1_sd	BUS	400 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	AMP work	15-Dec-2025	16:00	15-Dec-2025	23:00		PLANNED	Approved	15-Dec-25	16:00	15-Dec-25	23:00	
890	RQ247746	OCC_237	sldcps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Annual Mtc	15-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	16-Dec-25	18:00	
891	RQ247744	OCC_237	sldcps_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSTCL	D	Annual Mtc	11-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	12-Dec-25	18:00	
892	RQ247743	OCC_237	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
893	RQ247742	OCC_237	sldcps_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSTCL	D	Annual Mtc	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
894	RQ247740	OCC_237	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Maintenace/Protection testing of Bays and related equipments	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	
895	RQ247741	OCC_237	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	

896	RQ247739	OCC_237	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	01-Dec-2025	08:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	01-Dec-25	18:00	
897	RQ248670	OCC_237	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	400kv Bus-1 Busbar Relay retrofitting works at Allahabad SS.	24-Dec-2025	09:00	31-Dec-2025	18:00		PLANNED	Approved	24-Dec-25	09:00	31-Dec-25	18:00	May be allowed subject to real time grid condition.Other Bus must be in service.
898	RQ247848	OCC_237	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 2	POWERGRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	24-Dec-2025	08:00	25-Dec-2025	18:00		PLANNED	Approved	24-Dec-25	08:00	25-Dec-25	18:00	
899	RQ249299	OCC_237	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	400 KV BUS-2C UPGRADATION OF FIRMWARE,SETTING, MODIFICATION AND TESTING	23-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	
900	RQ249298	OCC_237	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	400 KV BUS-1C UPGRADATION OF FIRMWARE,SETTING, MODIFICATION AND TESTING	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
901	RQ247847	OCC_237	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 1	POWERGRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	22-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	23-Dec-25	18:00	
902	RQ248579	OCC_237	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Replacement of bus CVT MB and process bus wiring	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
903	RQ247818	OCC_237	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	AMP work	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
904	RQ247817	OCC_237	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	AMP work	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
905	RQ248578	OCC_237	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Replacement of bus CVT MB and process bus wiring	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
906	RQ247812	OCC_237	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	HOTSPOT ATTENDING WORK	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
907	RQ247816	OCC_237	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	AMP work	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
908	RQ247811	OCC_237	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWERGRID	D	HOTSPOT ATTENDING WORK	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
909	RQ247815	OCC_237	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	AMP work	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
910	RQ247832	OCC_237	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4	POWERGRID	D	Bay Extension, LBB Testing	15-Dec-2025	16:00	16-Dec-2025	23:00		PLANNED	Approved	15-Dec-25	17:00	16-Dec-25	23:00	May be given from 17:00Hrs

911	RQ249289	OCC_237	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWERGRID	C	FOR LBB RETROFITTING AND TESTING WORK.	15-Dec-2025	08:00	31-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	15-Dec-25	08:00	31-Dec-25	18:00	May be allowed subject to real time grid condition.Other Bus must be in service.
912	RQ247800	OCC_237	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP work	14-Dec-2025	16:00	14-Dec-2025	23:00		PLANNED	Approved	14-Dec-25	17:00	14-Dec-25	23:00	May be given from 17:00Hrs
913	RQ247799	OCC_237	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWERGRID	D	AMP work	13-Dec-2025	16:00	13-Dec-2025	23:00		PLANNED	Approved	13-Dec-25	17:00	13-Dec-25	23:00	May be given from 17:00Hrs
914	RQ247831	OCC_237	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3	POWERGRID	D	Bay Extension, LBB Testing	13-Dec-2025	16:00	14-Dec-2025	23:00		PLANNED	Approved	13-Dec-25	17:00	14-Dec-25	23:00	May be given from 17:00Hrs
915	RQ247839	OCC_237	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	13-Dec-2025	08:00	13-Dec-2025	18:00		PLANNED	Approved	13-Dec-25	08:00	13-Dec-25	18:00	
916	RQ247830	OCC_237	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	Bay Extension, LBB Testing	11-Dec-2025	16:00	12-Dec-2025	23:00		PLANNED	Approved	11-Dec-25	17:00	12-Dec-25	23:00	May be given from 17:00Hrs
917	RQ248656	OCC_237	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	Upgradation of firmware, modification of setting & testing	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
918	RQ247756	OCC_237	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH (PG)	POWERGRID	D	AMP work	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
919	RQ248663	OCC_237	cpcc3_sd	BUS	400KV BUS 1 AT MAINPURI(PG)	POWERGRID	D	AMP of 400 kv Bus Bar 1 at Mainpuri SS.	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	18:00	
920	RQ248655	OCC_237	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	Upgradation of firmware, modification of setting & testing	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
921	RQ247787	OCC_237	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	POWERGRID	D	AMP work	09-Dec-2025	16:00	09-Dec-2025	23:00		PLANNED	Approved	09-Dec-25	17:00	09-Dec-25	23:00	May be given from 17:00Hrs
922	RQ247829	OCC_237	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Bay Extension, LBB Testing	09-Dec-2025	16:00	10-Dec-2025	23:00		PLANNED	Approved	09-Dec-25	17:00	10-Dec-25	23:00	May be given from 17:00Hrs
923	RQ247786	OCC_237	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	POWERGRID	D	AMP work	08-Dec-2025	16:00	08-Dec-2025	23:00		PLANNED	Approved	08-Dec-25	17:00	08-Dec-25	23:00	May be given from 17:00Hrs
924	RQ248664	OCC_237	cpcc3_sd	BUS	400KV BUS 2 AT MAINPURI(PG)	POWERGRID	D	AMP of 400 kv Bus Bar 2 at Mainpuri SS.	08-Dec-2025	09:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	09:00	08-Dec-25	18:00	
925	RQ247772	OCC_237	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWERGRID	D	AMP work	07-Dec-2025	16:00	08-Dec-2025	23:59		PLANNED	Approved	07-Dec-25	17:00	08-Dec-25	23:59	May be given from 17:00Hrs
926	RQ247771	OCC_237	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWERGRID	D	AMP work	05-Dec-2025	16:00	06-Dec-2025	23:59		PLANNED	Approved	05-Dec-25	17:00	06-Dec-25	23:59	May be given from 17:00Hrs
927	RQ247770	OCC_237	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	AMP work	03-Dec-2025	16:00	04-Dec-2025	23:59		PLANNED	Approved	03-Dec-25	17:00	04-Dec-25	23:59	May be given from 17:00Hrs
928	RQ248665	OCC_237	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	400kv Bus-1 AMP Works at Allahabad SS	03-Dec-2025	09:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	09:00	03-Dec-25	18:00	

929	RQ247810	OCC_237	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)	POWERGRID	D	AMP work	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	
930	RQ248573	OCC_237	cpcc3_sd	BUS	400KV BUS 2 AT SOHAWAL(PG)	POWERGRID	D	For Replacement of 400kV BUS II CVT	02-Dec-2025	09:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	09:00	02-Dec-25	18:00	
931	RQ247769	OCC_237	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	AMP work	01-Dec-2025	16:00	02-Dec-2025	23:59		PLANNED	Approved	01-Dec-25	17:00	02-Dec-25	23:59	May be given from 17:00Hrs
932	RQ247809	OCC_237	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)	POWERGRID	D	AMP work	01-Dec-2025	08:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	01-Dec-25	18:00	
933	RQ247755	OCC_237	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH (PG)	POWERGRID	C	for jack bus replacement work	01-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	04-Dec-25	18:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
934	RQ247754	OCC_237	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH (PG)	POWERGRID	C	for jack bus replacement work	01-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	04-Dec-25	18:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
935	RQ249288	OCC_237	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)	POWERGRID	C	FOR LBB RETROFITTING AND TESTING WORK.	01-Dec-2025	08:00	13-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	01-Dec-25	08:00	13-Dec-25	18:00	May be allowed subject to real time grid condition.Other Bus must be in service.
936	RQ247701	OCC_237	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	24-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	24-Dec-25	08:00	24-Dec-25	18:00	
937	RQ247700	OCC_237	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	23-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	
938	RQ247705	OCC_237	sldcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPNL	D	For the tightening of clamps & connectors of inter-connection of 6" IPS Al. tube and interconnection from main Bus to isolator for 400kV Bays.	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	

939	RQ247699	OCC_237	sldcrs_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
940	RQ247707	OCC_237	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
941	RQ247697	OCC_237	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work.	18-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	15:00	19-Dec-25	23:00	May be allowed on daily basis from 15:00 hrs subject to real time grid condition and consent from Rajasthan
942	RQ247706	OCC_237	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
943	RQ247704	OCC_237	sldcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For the tightening of clamps & connectors of inter-connection of 6" IPS Al. tube and interconnection from main Bus to isolator for 400kV Bays.	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
944	RQ247703	OCC_237	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	17:00	16-Dec-25	18:00	May be given from 17:00Hrs
945	RQ247702	OCC_237	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	17:00	15-Dec-25	18:00	May be given from 17:00Hrs
946	RQ247698	OCC_237	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work.	10-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	15:00	12-Dec-25	23:00	May be allowed on daily basis from 15:00 hrs subject to real time grid condition and consent from Rajasthan
947	RQ247796	OCC_237	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 3	PBTSL	D	AMP and Construction works	23-Dec-2025	16:00	31-Dec-2025	23:00		PLANNED	Approved	23-Dec-25	17:00	31-Dec-25	23:00	May be given from 17:00Hrs
948	RQ247795	OCC_237	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	AMP and Construction works	21-Dec-2025	16:00	28-Dec-2025	23:00		PLANNED	Approved	21-Dec-25	17:00	28-Dec-25	23:00	May be given from 17:00Hrs
949	RQ247794	OCC_237	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	AMP and Construction works	10-Dec-2025	16:00	17-Dec-2025	23:00		PLANNED	Approved	10-Dec-25	17:00	17-Dec-25	23:00	May be given from 17:00Hrs

950	RQ247664	OCC_237	sldchr_sd	BUS	400KV BUS 2 AT NAWADA(HV)	HVPNL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e(Up gradation of 400KV 315MVA ICT jack bus from twin tarantula to quard tarantula	19-Dec-2025	11:00	20-Dec-2025	16:00		PLANNED	Approved	19-Dec-25	11:00	20-Dec-25	16:00	May be allowed subject to real time grid condition. Other bus must be in service.
951	RQ247514	OCC_237	sldchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	For AMP Work. OEM vendor involved for relay testing	18-Dec-2025	09:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	09:00	18-Dec-25	18:00	
952	RQ247513	OCC_237	sldchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	For AMP Work. OEM vendor involved for relay testing	17-Dec-2025	09:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	09:00	17-Dec-25	18:00	
953	RQ248021	OCC_237	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	19-Dec-2025	09:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	09:00	19-Dec-25	18:00	
954	RQ248020	OCC_237	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	18-Dec-2025	09:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	09:00	18-Dec-25	18:00	
955	RQ248019	OCC_237	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	17-Dec-2025	09:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	09:00	17-Dec-25	18:00	
956	RQ248018	OCC_237	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	16-Dec-2025	09:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	09:00	16-Dec-25	18:00	
957	RQ247989	OCC_237	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	12-Dec-2025	09:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	09:00	12-Dec-25	18:00	
958	RQ247986	OCC_237	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	11-Dec-2025	09:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	09:00	11-Dec-25	18:00	
959	RQ247985	OCC_237	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	18:00	
960	RQ247983	OCC_237	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	09-Dec-2025	09:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	09:00	09-Dec-25	18:00	
961	RQ249111	OCC_237	cpcc2_sd	BUS	400KV BUS 2 AT PARBATI POOLING BANALA(PG)		D	Bus Bar testing	18-Dec-2025	08:00	18-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	

962	RQ249110	OCC_237	cpcc2_sd	BUS	400KV BUS 1 AT PARBATI POOLING BANALA(PG)		D	Bus Bar testing	17-Dec-2025	08:00	17-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
963	RQ249115	OCC_237	cpcc2_sd	BUS	400KV BUS 2 AT KAITHAL(PG)		D	Retrofitment of BUS BAR Protection sytem and their stability Test	15-Dec-2025	08:00	20-Dec-2025	20:00	Kindly approve.	PLANNED	Approved	15-Dec-25	08:00	20-Dec-25	20:00	
964	RQ249123	OCC_237	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)		D	BB testing work of 400 kV AIS Bus-2 with GIS bus-2	14-Dec-2025	08:00	14-Dec-2025	12:00	Kindly approve. GIS Bus- 2 at Moga.	PLANNED	Approved	14-Dec-25	08:00	14-Dec-25	12:00	
965	RQ249121	OCC_237	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)		D	BB testing, AMP and Hotspot attending work of 400 kV Bus-2	13-Dec-2025	08:00	15-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	13-Dec-25	08:00	15-Dec-25	18:00	May be allowed on daily basis subject to real time grid condition.
966	RQ249117	OCC_237	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)		C	Testing of 400 KV Bus-1 & 2 after retrofitting of BUS BAR Protection relays	12-Dec-2025	09:00	21-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	12-Dec-25	09:00	21-Dec-25	18:00	May be allowed subject to real time grid condition. Other bus must be in service.
967	RQ249114	OCC_237	cpcc2_sd	BUS	400KV BUS 1 AT KAITHAL(PG)		D	Retrofitment of BUS BAR Protection sytem and their stability Test	08-Dec-2025	08:00	13-Dec-2025	20:00	Kindly approve.	PLANNED	Approved	08-Dec-25	08:00	13-Dec-25	20:00	
968	RQ249129	OCC_237	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		D	For AMP Works	05-Dec-2025	09:30	05-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	05-Dec-25	09:30	05-Dec-25	17:00	
969	RQ249122	OCC_237	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)		D	BB testing work of 400 kV AIS Bus-1 with GIS bus-1	04-Dec-2025	08:00	04-Dec-2025	12:00	Kindly approve. GIS Bus 1 at Moga.	PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	12:00	
970	RQ249120	OCC_237	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)		D	BB testing, AMP and Hotspot attending work of 400 kV Bus-1	03-Dec-2025	08:00	05-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	03-Dec-25	08:00	05-Dec-25	18:00	May be allowed on daily basis subject to real time grid condition.
971	RQ249126	OCC_237	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)		D	For AMP of Bus bar 1	02-Dec-2025	09:30	02-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	02-Dec-25	09:30	02-Dec-25	17:00	
972	RQ249116	OCC_237	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)		C	Testing of 400 KV Bus-1 & 2 after retrofitting of BUS BAR Protection relays	01-Dec-2025	09:00	10-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	01-Dec-25	09:00	10-Dec-25	18:00	May be allowed subject to real time grid condition. Other bus must be in service.
973	RQ248803	OCC_237	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	C	For replacement of 400 kV Isolator No. 418	17-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	24-Dec-25	18:00	May be allowed subject to real time grid condition. Other bus must be in service.
974	RQ248804	OCC_237	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	C	For replacement of 400 kV Isolator No. 419	04-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	11-Dec-25	18:00	May be allowed subject to real time grid condition. Other bus must be in service.

975	RQ247512	OCC_237	sldchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(JH KT)	KT-JHAJJAR	D	AMP work	12-Dec-2025	09:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	09:00	12-Dec-25	18:00	
976	RQ247511	OCC_237	sldchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(JH KT)	KT-JHAJJAR	D	AMP work	11-Dec-2025	09:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	09:00	11-Dec-25	18:00	
977	RQ247780	OCC_237	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For scheme checking work and LBB wiring modification	10-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	17:00	12-Dec-25	23:00	May be given from 17:00Hrs
978	RQ247779	OCC_237	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	For scheme checking work and LBB wiring modification	07-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	07-Dec-25	17:00	09-Dec-25	23:00	May be given from 17:00Hrs
979	RQ247675	OCC_237	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	C	* Replacement of One section Y and B Phase of 400kV Main Bus-2nd in which >X 400kV Dadari and Nawada Lines are Situated	09-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	12-Dec-25	18:00	May be allowed subject to real time grid condition.
980	RQ247674	OCC_237	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	C	* 2 Span of Main Bus-2nd will be replaced during this shut down.	02-Dec-2025	08:00	07-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	07-Dec-25	18:00	May be allowed subject to real time grid condition.
981	RQ249316	OCC_237	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	400KV bus-02 isolator replacement	08-Dec-2025	08:00	11-Dec-2025	18:00	Bus-02 isolator change	PLANNED	Approved	08-Dec-25	08:00	11-Dec-25	18:00	May be allowed subject to real time grid condition. Other bus must be in service
982	RQ249315	OCC_237	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	400KV Bus-01 Isolator replacement	01-Dec-2025	08:00	04-Dec-2025	18:00	Bus-01 isolator of Unit-04 replacement	PLANNED	Approved	01-Dec-25	08:00	04-Dec-25	18:00	May be allowed subject to real time grid condition. Other bus must be in service
983	RQ247820	OCC_237	cpcc1_sd	BUS	400 KV FATEHGARH_III (PG) - BUS 2	PRTL	D	Testing of PUA,PUB and busbar stability of upcomming 431 & 433 bay.	07-Dec-2025	16:00	12-Dec-2025	23:00		PLANNED	Approved	07-Dec-25	17:00	12-Dec-25	23:00	May be given from 17:00Hrs
984	RQ247819	OCC_237	cpcc1_sd	BUS	400 KV FATEHGARH_III (PG) - BUS 1	PRTL	D	Testing of PUA,PUB and busbar stability of upcomming 432 & 434 bay.	01-Dec-2025	16:00	06-Dec-2025	23:00		PLANNED	Approved	01-Dec-25	17:00	06-Dec-25	23:00	May be given from 17:00Hrs
985	RQ247468	OCC_237	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	POWERGRID	D	AMP work	23-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	

986	RQ247470	OCC_237	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 @KOTA(PG)	POWERGRID	D	AMP work	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
987	RQ247471	OCC_237	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS)	POWERGRID	D	AMP work	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
988	RQ247469	OCC_237	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @KOTA(PG)	POWERGRID	D	AMP work	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
989	RQ248695	OCC_237	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWERGRID	D	for AMP work	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	
990	RQ247465	OCC_237	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3 @BIKANER_2 (PBTS)	PBTS	D	AMP and Construction works	22-Dec-2025	16:00	27-Dec-2025	23:00		PLANNED	Approved	22-Dec-25	16:00	27-Dec-25	23:00	As per real time grid condition.
991	RQ247466	OCC_237	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2 @BIKANER_2 (PBTS)	PBTS	D	AMP and Construction works	16-Dec-2025	16:00	20-Dec-2025	23:00		PLANNED	Approved	16-Dec-25	16:00	20-Dec-25	23:00	As per real time grid condition.
992	RQ247467	OCC_237	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1 @BIKANER_2 (PBTS)	PBTS	D	AMP and Construction works	09-Dec-2025	16:00	13-Dec-2025	23:00		PLANNED	Approved	09-Dec-25	16:00	13-Dec-25	23:00	As per real time grid condition.

993	RQ247464	OCC_237	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	AMP and Construction works	03-Dec-2025	16:00	08-Dec-2025	23:00		PLANNED	Approved	03-Dec-25	16:00	08-Dec-25	23:00	As per real time grid condition.
994	RQ248500	OCC_237	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 125 MVAR BUS REACTOR FOR CT TAN DELTA TESTING.	26-Dec-2025	10:00	26-Dec-2025	17:00		PLANNED	Approved	26-Dec-25	10:00	26-Dec-25	17:00	May be allowed subject to real time grid condition.
995	RQ248495	OCC_237	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	22-Dec-2025	08:00	22-Dec-2025	17:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	17:00	May be allowed subject to real time grid condition.
996	RQ247982	OCC_237	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARA(UP)	UPPTCL	C	Arresting of leakage	20-Dec-2025	06:00	30-Dec-2025	18:30	Arresting of leakage	PLANNED	Approved	13-Nov-25	10:00	13-Nov-25	17:00	As per real time grid condition. Other Bus must be in service.
997	RQ248496	OCC_237	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 125 MVAR REACTOR FOR TESTING AND MAINTENANCE WORK.	11-Dec-2025	10:00	11-Dec-2025	17:00		PLANNED	Approved	11-Dec-25	10:00	11-Dec-25	17:00	May be allowed subject to real time grid condition.
998	RQ248476	OCC_237	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MAU(UP)	UPPTCL	C	* CT TAN DELTA TEST	10-Dec-2025	09:00	10-Dec-2025	17:00		PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	17:00	May be allowed subject to real time grid condition.
999	RQ247862	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)	POWERGRID	D	AMP work	26-Dec-2025	08:00	26-Dec-2025	18:00		PLANNED	Approved	26-Dec-25	08:00	26-Dec-25	18:00	
1000	RQ247861	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWERGRID	D	AMP work	24-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	24-Dec-25	08:00	24-Dec-25	18:00	May be allowed subject to real time grid condition.
1001	RQ248694	OCC_237	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KANPUR_GIS(PG)	POWERGRID	D	For AMP work.	18-Dec-2025	09:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	09:00	18-Dec-25	18:00	
1002	RQ247866	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	for CSD fine tuning.Reactor will be charged discharged 4-5 times for tuning	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
1003	RQ247865	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	for CSD fine tuning.Reactor will be charged discharged 4-5 times for tuning	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	

1004	RQ247876	OCC_237	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWERGRID	D	AMP work	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
1005	RQ247864	OCC_237	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MURADNAGAR_1(UP)	POWERGRID	D	for CSD fine tuning.Reactor will be charged discharged 4-5 times for tuning	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
1006	RQ247863	OCC_237	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWERGRID	D	AMP work	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
1007	RQ247869	OCC_237	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BAGHPAT(PG)	POWERGRID	C	For SF6 gas leakage arrest work in 400 kV side LA of R-phase	15-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	16-Dec-25	18:00	
1008	RQ247849	OCC_237	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	D	AMP work	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	
1009	RQ248725	OCC_237	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWERGRID	D	for AMP work	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	
1010	RQ248473	OCC_237	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	C	Replacement of aircell, LA counter wire, PRD switches and regular AMP	02-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	03-Dec-25	18:00	
1011	RQ247873	OCC_237	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	01-Dec-2025	16:00	02-Dec-2025	23:00		PLANNED	Approved	01-Dec-25	16:00	02-Dec-25	23:00	May be allowed subject to real time grid condition.
1012	RQ247870	OCC_237	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWERGRID	C	For Dismantling of T&R reactor and Commissioning of CGL reactor.	01-Dec-2025	08:00	31-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	31-Dec-25	18:00	
1013	RQ247851	OCC_237	cpcc1_sd	BR/BSR/MSR/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH (PG)	POWERGRID	C	for jack bus replacement work	01-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	04-Dec-25	18:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
1014	RQ249182	OCC_237	sldcps_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	

1015	RQ247737	OCC_237	sldcrs_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
1016	RQ247735	OCC_237	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	May be allowed subject to real time grid condition.
1017	RQ247736	OCC_237	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
1018	RQ248862	OCC_237	sldcrs_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
1019	RQ247738	OCC_237	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV JODHPUR(RS)	RRVPNL	C	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. (02 DAYS continue basis)	10-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	11-Dec-25	18:00	
1020	RQ247859	OCC_237	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	For AMP and construction works	17-Dec-2025	16:00	24-Dec-2025	23:00		PLANNED	Approved	17-Dec-25	16:00	24-Dec-25	23:00	May be allowed subject to real time grid condition.
1021	RQ247858	OCC_237	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	For AMP and construction works	09-Dec-2025	16:00	16-Dec-2025	23:00		PLANNED	Approved	09-Dec-25	16:00	16-Dec-25	23:00	May be allowed subject to real time grid condition.
1022	RQ247857	OCC_237	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	13-Dec-2025	08:00	14-Dec-2025	18:00		PLANNED	Approved	13-Dec-25	08:00	14-Dec-25	18:00	May be allowed subject to real time grid condition.
1023	RQ247734	OCC_237	sldcrs_sd	BR/BSR/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,A PRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
1024	RQ247733	OCC_237	sldcrs_sd	BR/BSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,A PRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
1025	RQ247853	OCC_237	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	COE Compliances & AMP work	03-Dec-2025	16:00	04-Dec-2025	23:00		PLANNED	Approved	03-Dec-25	16:00	04-Dec-25	23:00	May be allowed subject to real time grid condition.

1026	RQ249013	OCC_237	sldcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly Genereal maintenance work of associated equipments of Bay	29-Dec-2025	08:00	29-Dec-2025	18:00		PLANNED	Approved	29-Dec-25	08:00	29-Dec-25	18:00	
1027	RQ248992	OCC_237	sldcrs_sd	BAY	409-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	26-Dec-2025	08:00	26-Dec-2025	18:00		PLANNED	Approved	26-Dec-25	08:00	26-Dec-25	18:00	
1028	RQ249014	OCC_237	sldcrs_sd	BAY	410 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly Genereal maintenance work of associated equipments of Bay	24-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	24-Dec-25	08:00	24-Dec-25	18:00	
1029	RQ248999	OCC_237	sldcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	24-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	24-Dec-25	08:00	24-Dec-25	18:00	
1030	RQ248993	OCC_237	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	23-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	
1031	RQ249018	OCC_237	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly Genereal maintenance work of associated equipments of Bay	23-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	
1032	RQ249019	OCC_237	sldcrs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly Genereal maintenance work of associated equipments of Bay	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	

1033	RQ248998	OCC_237	sldcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
1034	RQ248576	OCC_237	cpcc1_sd	BAY	40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS)	RRVPNL	C	AMP works and Drive overhauling	22-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	24-Dec-25	18:00	
1035	RQ248644	OCC_237	cpcc1_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	for AMP work	20-Dec-2025	08:00	20-Dec-2025	18:00		PLANNED	Approved	20-Dec-25	08:00	20-Dec-25	18:00	
1036	RQ248643	OCC_237	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	for AMP work	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
1037	RQ248994	OCC_237	sldcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
1038	RQ248995	OCC_237	sldcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
1039	RQ249015	OCC_237	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly Genereal maintenance work of associated equipments of Bay	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
1040	RQ248642	OCC_237	cpcc1_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	for AMP work	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
1041	RQ248641	OCC_237	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	for AMP work	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	

1042	RQ249012	OCC_237	sldcrs_sd	BAY	407 MAIN BAY - 400 KV PHAGI-AJMER (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Genereal maintenance work of associated equipments of Bay	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
1043	RQ249017	OCC_237	sldcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Quarterly Genereal maintenance work of associated equipments of Bay	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
1044	RQ248997	OCC_237	sldcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
1045	RQ249016	OCC_237	sldcrs_sd	BAY	404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly Genereal maintenance work of associated equipments of Bay	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
1046	RQ248990	OCC_237	sldcrs_sd	BAY	402-52T TIE BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA (RS) CKT-1 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
1047	RQ248991	OCC_237	sldcrs_sd	BAY	402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
1048	RQ248989	OCC_237	sldcrs_sd	BAY	402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	18:00	

1049	RQ248996	OCC_237	sldcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
1050	RQ248519	OCC_237	cpcc1_sd	BAY	425 MAIN BAY - 400KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1 AT BALLABHGARH (PG)	POWERGRID	D	for AMP work	27-Dec-2025	08:00	27-Dec-2025	18:00		PLANNED	Approved	27-Dec-25	08:00	27-Dec-25	18:00	
1051	RQ248518	OCC_237	cpcc1_sd	BAY	416 MAIN BAY - 400KV BUS 1 AT BALLABHGARH (PG) AND FUTURE	POWERGRID	D	for AMP work	26-Dec-2025	08:00	26-Dec-2025	18:00		PLANNED	Approved	26-Dec-25	08:00	26-Dec-25	18:00	
1052	RQ249003	OCC_237	sldcrs_sd	BAY	410 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT PHAGI(RS)	POWERGRID	D	Quarterly Maintenance work	26-Dec-2025	08:00	26-Dec-2025	18:00		PLANNED	Approved	26-Dec-25	08:00	26-Dec-25	18:00	
1053	RQ248569	OCC_237	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANKROLI(PG)	POWERGRID	D	for AMP work	25-Dec-2025	08:00	25-Dec-2025	18:00		PLANNED	Approved	25-Dec-25	08:00	25-Dec-25	18:00	
1054	RQ248577	OCC_237	cpcc1_sd	BAY	40852B MAIN BAY - 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 AT MERTA(RS)	POWERGRID	C	AMP works and Drive overhauling	25-Dec-2025	08:00	27-Dec-2025	18:00		PLANNED	Approved	25-Dec-25	08:00	27-Dec-25	18:00	
1055	RQ248522	OCC_237	cpcc1_sd	BAY	439 MAIN BAY - 400KV BUS 3 AT BALLABHGARH (PG) AND FUTURE	POWERGRID	D	for AMP work	24-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	24-Dec-25	08:00	24-Dec-25	18:00	
1056	RQ248565	OCC_237	cpcc1_sd	BAY	415 MAIN BAY - 50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWERGRID	D	for AMP work	23-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	
1057	RQ248568	OCC_237	cpcc1_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANKROLI(PG)	POWERGRID	D	for AMP work	23-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	

1058	RQ248735	OCC_237	cpcc3_sd	BAY	417 MAIN BAY - 400 KV SINGRAULI(NT)- VINDHYACHAL(PG) (PG) CKT-1 AT SINGRAULI(N T)	POWERGR D	C	REPLACEMENT OF CIRCUIT BREAKER OF MAIN BAY (417) OF 400KV SINGRAULI- VINDHYACHAL#1 AT NTPC SINGRAULI. LINE TO REMAIN IN SERVICE THROUGH TBC-2 BAY	22-Dec-2025	09:00	01-Jan-2026	18:00		PLANNED	Approved	22-Dec-25	09:00	01-Jan-26	18:00	
1059	RQ248741	OCC_237	cpcc3_sd	BAY	417 MAIN BAY - 400 KV SINGRAULI(NT)- VINDHYACHAL(PG) (PG) CKT-1 AT SINGRAULI(N T)	POWERGR D	C	FOR REPLACEMENT OF CIRCUIT BREAKER OF MAIN BAY (417) OF 400KV SINGRAULI- VINDHYACHAL#1 AT NTPC SINGRAULI. LINE TO REMAIN IN SERVICE THROUGH TBC-2 BAY.	22-Dec-2025	09:00	01-Jan-2026	18:00		PLANNED	Approved	22-Dec-25	09:00	01-Jan-26	18:00	
1060	RQ248567	OCC_237	cpcc1_sd	BAY	408 TIE BAY - 400KV RAPS_C(NP)- KANKROLI(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT KANKROLI(PG)	POWERGR D	D	for AMP work	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
1061	RQ248564	OCC_237	cpcc1_sd	BAY	414 TIE BAY - 400KV KOTA(PG)- ANTA(NT) (UNDEF) CKT-1 AND 50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWERGR D	D	for AMP work	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
1062	RQ248517	OCC_237	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA- BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH- GURGAON (PG) CKT-1 AT BALLABHGARH (PG)	POWERGR D	C	CB overhauling work	20-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	20-Dec-25	08:00	23-Dec-25	18:00	
1063	RQ248563	OCC_237	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KOTA(PG)	POWERGR D	D	for AMP work	20-Dec-2025	08:00	20-Dec-2025	18:00		PLANNED	Approved	20-Dec-25	08:00	20-Dec-25	18:00	

1064	RQ248566	OCC_237	cpcc1_sd	BAY	402 TIE BAY - 400KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	D	for AMP work	20-Dec-2025	08:00	20-Dec-2025	18:00		PLANNED	Approved	20-Dec-25	08:00	20-Dec-25	18:00	
1065	RQ248513	OCC_237	cpcc1_sd	BAY	417 TIE BAY - 400KV SIKAR(PG)-BABAI(RS) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT SIKAR(PG)	POWERGRID	D	for AMP work	20-Dec-2025	08:00	20-Dec-2025	18:00		PLANNED	Approved	20-Dec-25	08:00	20-Dec-25	18:00	
1066	RQ248510	OCC_237	cpcc1_sd	BAY	414 TIE BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT SIKAR(PG)	POWERGRID	D	for AMP work	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
1067	RQ248572	OCC_237	cpcc1_sd	BAY	402 TIE BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWERGRID	D	for AMP work	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
1068	RQ248508	OCC_237	cpcc1_sd	BAY	411 TIE BAY - 400KV AGRA-SIKAR (PG) CKT-1 AND 400/220KV 500 MVA ICT 3 AT SIKAR(PG)	POWERGRID	D	for AMP work	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
1069	RQ248575	OCC_237	cpcc1_sd	BAY	40752B MAIN BAY - 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 (POWERGRID) AT 400 KV MERTA(RS)	POWERGRID	C	AMP works and Drive overhauling	18-Dec-2025	08:00	20-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	20-Dec-25	18:00	
1070	RQ248562	OCC_237	cpcc1_sd	BAY	411 TIE BAY - 400KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT KOTA(PG)	POWERGRID	D	for AMP work	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	

1071	RQ248561	OCC_237	cpcc1_sd	BAY	410 MAIN BAY - 400KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1 AT KOTA(PG)	POWERGRID	D	for AMP work	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
1072	RQ248505	OCC_237	cpcc1_sd	BAY	405 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-1 (POWERGRID) AND 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 AT 400 KV SIKAR(PG) (POWERGRID)	POWERGRID	D	for AMP work	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	May be allowed subject to real time grid condition.
1073	RQ248503	OCC_237	cpcc1_sd	BAY	402 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 (POWERGRID) AND 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 AT 400 KV SIKAR(PG) (POWERGRID)	POWERGRID	D	for AMP work	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	May be allowed subject to real time grid condition.
1074	RQ248521	OCC_237	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH (PG)	POWERGRID	C	CB overhauling work	16-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	19-Dec-25	18:00	
1075	RQ249004	OCC_237	slcdcrs_sd	BAY	407 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	Quarterly Maintenance work	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
1076	RQ248574	OCC_237	cpcc1_sd	BAY	40752A MAIN BAY - 50 MVAR LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS) AT MERTA(RS)	POWERGRID	C	AMP works and Drive overhauling	15-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	17-Dec-25	18:00	
1077	RQ248514	OCC_237	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SIKAR(PG)	POWERGRID	D	for AMP work	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	

1078	RQ248560	OCC_237	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)	POWERGRID	D	for AMP work	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
1079	RQ248512	OCC_237	cpcc1_sd	BAY	416 MAIN BAY - 400KV SIKAR(PG)-BABA(RS) (PG) CKT-1 AT SIKAR(PG)	POWERGRID	D	for AMP work	13-Dec-2025	08:00	13-Dec-2025	18:00		PLANNED	Approved	13-Dec-25	08:00	13-Dec-25	18:00	
1080	RQ248559	OCC_237	cpcc1_sd	BAY	408 TIE BAY - 400KV RAPS_C(NP)-KOTA(PG) (PG) CKT-2 AND 80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)	POWERGRID	D	for AMP work	13-Dec-2025	08:00	13-Dec-2025	18:00		PLANNED	Approved	13-Dec-25	08:00	13-Dec-25	18:00	
1081	RQ248746	OCC_237	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWERGRID	C	REPLACEMENT OF CIRCUIT BREAKER OF MAIN BAY (AWL4) OF 400KV VINDHYACHAL-SINGRAULI#2 AT VINDHYACHAL UNDER ADD CAP 2019-24	12-Dec-2025	09:00	21-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	09:00	21-Dec-25	18:00	
1082	RQ248520	OCC_237	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH (PG)	POWERGRID	C	CB overhauling work	12-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	15-Dec-25	18:00	
1083	RQ248511	OCC_237	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SIKAR(PG)	POWERGRID	D	for AMP work	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
1084	RQ248545	OCC_237	cpcc1_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWERGRID	D	for AMP work	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
1085	RQ248558	OCC_237	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KOTA(PG) (PG) CKT-2 AT KOTA(PG)	POWERGRID	D	for AMP work	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	

1086	RQ248509	OCC_237	cpcc1_sd	BAY	413 MAIN BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AT SIKAR(PG)	POWERGRID	D	for AMP work	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
1087	RQ248557	OCC_237	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KOTA(PG)	POWERGRID	D	for AMP work	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
1088	RQ248556	OCC_237	cpcc1_sd	BAY	405 TIE BAY - 400/220 KV 315 MVA ICT 1 AT KOTA(PG) (POWERGRID) AND 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 AT 400 KV KOTA(PG) (POWERGRID)	POWERGRID	D	for AMP work	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
1089	RQ248507	OCC_237	cpcc1_sd	BAY	410 MAIN BAY - 400KV AGRA-SIKAR (PG) CKT-1 AT SIKAR(PG)	POWERGRID	D	for AMP work	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
1090	RQ249308	OCC_237	cpcc3_sd	BAY	415 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) (POWERGRID) AT 400 KV SOHAWAL(PG)	POWERGRID	C	CB MECHANISM OVERHAULING	10-Dec-2025	08:00	14-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	14-Dec-25	18:00	
1091	RQ248638	OCC_237	cpcc1_sd	BAY	409 MAIN BAY - 400KV BUS 1 AT SAHARANPUR(PG) (POWERGRID) AT 400 KV SAHARANPUR(PG)	POWERGRID	D	for AMP work	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
1092	RQ248555	OCC_237	cpcc1_sd	BAY	403 MAIN BAY - 400KV KOTA(PG)-MERTA(RS) (PG) CKT-1 AT KOTA(PG)	POWERGRID	D	for AMP work	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	18:00	
1093	RQ248637	OCC_237	cpcc1_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG) (POWERGRID) AND FUTURE AT 400 KV SAHARANPUR(PG) (POWERGRID)	POWERGRID	D	for AMP work	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	18:00	

1094	RQ248506	OCC_237	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWERGRID	D	for AMP work	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	18:00	
1095	RQ248504	OCC_237	cpcc1_sd	BAY	404 MAIN BAY - 400KV BASSI- SIKAR (PG) CKT- 1 AT SIKAR(PG)	POWERGRID	D	for AMP work	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
1096	RQ248636	OCC_237	cpcc1_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG) (POWERGRID) AT 400 KV SAHARANPUR(PG)	POWERGRID	D	for AMP work	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
1097	RQ248635	OCC_237	cpcc1_sd	BAY	406 MAIN BAY - 400KV BAGHPAT- SAHARANPUR (PG) CKT-1 AT SAHARANPUR(PG)	POWERGRID	D	for AMP work	07-Dec-2025	08:00	07-Dec-2025	18:00		PLANNED	Approved	07-Dec-25	08:00	07-Dec-25	18:00	
1098	RQ248634	OCC_237	cpcc1_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 2 AT SAHARANPUR(PG) AND 400KV BAGHPAT- SAHARANPUR (PG) CKT-1	POWERGRID	D	for AMP work	06-Dec-2025	08:00	06-Dec-2025	18:00		PLANNED	Approved	06-Dec-25	08:00	06-Dec-25	18:00	
1099	RQ248633	OCC_237	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SAHARANPUR(PG)	POWERGRID	D	for AMP work	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
1100	RQ248632	OCC_237	cpcc1_sd	BAY	403 MAIN BAY - 400KV ROORKEE- SAHARANPUR (PG) CKT-1 AT SAHARANPUR(PG)	POWERGRID	D	for AMP work	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	
1101	RQ248631	OCC_237	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SAHARANPUR(PG)	POWERGRID	D	for AMP work	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	

1102	RQ248744	OCC_237	cpcc3_sd	BAY	AWL5 TIE BAY - 400 KV SINGRAULI(NT)- VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(NT)- VINDHYACHAL(PG) (PG) CKT-2 AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWERGRID	C	REPLACEMENT OF CIRCUIT BREAKER OF TIE BAY (AWL5) AT VINDHYACHAL UNDER ADD CAP 2019-24	01-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	09:00	10-Dec-25	18:00	
1103	RQ249303	OCC_237	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)- AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR- BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWERGRID	C	CB interrupter overhauling	01-Dec-2025	08:00	06-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	06-Dec-25	18:00	
1104	RQ247618	OCC_237	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT PANKI(UP) AND 400KV BUS 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS COUPLER FOR BAY MAINTENANCE AND CT TAN DELTA TESTING.	23-Dec-2025	10:00	24-Dec-2025	17:00		PLANNED	Approved	23-Dec-25	10:00	24-Dec-25	17:00	
1105	RQ248540	OCC_237	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	20-Dec-2025	08:00	20-Dec-2025	17:00		PLANNED	Approved	20-Dec-25	08:00	20-Dec-25	17:00	May be allowed subject to real time grid condition.
1106	RQ247998	OCC_237	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PR STL - RAMPUR_PRST L (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PR STL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	16-Dec-2025	10:00	24-Dec-2025	17:00		PLANNED	Approved	16-Dec-25	10:00	24-Dec-25	17:00	
1107	RQ248546	OCC_237	stuup_sd	BAY	403 TRANSFER BUS BAY - 400KV BUS 3 AT MAU(UP) (UPPTCL) AT 400 KV MAU(UP)	UPPTCL	C	* CT TAN DELTA TEST	13-Dec-2025	09:00	13-Dec-2025	17:00		PLANNED	Approved	13-Dec-25	09:00	13-Dec-25	17:00	

1108	RQ248547	OCC_237	stuup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT MAU(UP) AND 400KV BUS 2 AT MAU(UP)	UPPTCL	C	* CT TAN DELTA TEST	11-Dec-2025	09:00	11-Dec-2025	17:00		PLANNED	Approved	11-Dec-25	09:00	11-Dec-25	17:00	
1109	RQ247610	OCC_237	stuup_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of 400kV Bay 412 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	10-Dec-2025	13:00	10-Dec-2025	17:00		PLANNED	Approved	10-Dec-25	13:00	10-Dec-25	17:00	May be allowed subject to real time grid condition.
1110	RQ247599	OCC_237	stuup_sd	BAY	410 MAIN BAY - 400KV AGRA FATEHBAD-MATHURA (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of 400kV Bay 410 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	10-Dec-2025	08:00	10-Dec-2025	12:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	12:00	May be allowed subject to real time grid condition.
1111	RQ247960	OCC_237	stuup_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJF TL)- JAWAHARPUR TPS(UP) (UP) CKT-2 (UPPTCL)	UPPTCL	D	AMP works	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
1112	RQ247602	OCC_237	stuup_sd	BAY	409 MAIN BAY - 400KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of 400kV Bay 409 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	09-Dec-2025	13:00	09-Dec-2025	17:00		PLANNED	Approved	09-Dec-25	13:00	09-Dec-25	17:00	May be allowed subject to real time grid condition.
1113	RQ247603	OCC_237	stuup_sd	BAY	407 MAIN BAY - 400 KV AGRA(UP)- AGRA FATEHBAD(UP) (PG) CKT-2 (UPPTCL) AT 400 KV AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of 400kV Bay 407 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	09-Dec-2025	08:00	09-Dec-2025	12:00		PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	12:00	May be allowed subject to real time grid condition.
1114	RQ247606	OCC_237	stuup_sd	BAY	406 MAIN BAY - 400 KV AGRA FATEHBAD(UP)- FIROZABAD(PJF TL) (UP) CKT-1 (UPPTCL) AT 400 KV AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of 400kV Bay 406 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	08-Dec-2025	13:00	08-Dec-2025	17:00		PLANNED	Approved	08-Dec-25	13:00	08-Dec-25	17:00	May be allowed subject to real time grid condition.

1115	RQ247607	OCC_237	stuup_sd	BAY	404 MAIN BAY - 400KV AGRA(PG)- AGRA FATEHBAD(UP) (PG) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of 400kV Bay 404 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	08-Dec-2025	08:00	08-Dec-2025	12:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	12:00	May be allowed subject to real time grid condition.
1116	RQ247956	OCC_237	stuup_sd	BAY	403 MAIN BAY - 400 KV FIROZABAD(PJF TL)- JAWAHARPUR_ TPS(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	D	AMP works	06-Dec-2025	08:00	06-Dec-2025	18:00		PLANNED	Approved	06-Dec-25	08:00	06-Dec-25	18:00	
1117	RQ247522	OCC_237	ntpcos_sd	BAY	405 TIE BAY - 400 KV RIHAND(NT)- RIHAND(PG) (PG) CKT-1 (NTPC) AND 400 KV SINGRAULI(NT)- RIHAND(NT) (PG) CKT-2 AT 400 KV RIHAND(NT) (NTPC)	NTPC	C	400KV breaker- X552 overhauling work is to be carried out with OEM (Siemens)	22-Dec-2025	08:00	29-Dec-2025	18:00	Breaker is having tripping problems, overhauling work is urgently required.	PLANNED	Approved	22-Dec-25	08:00	29-Dec-25	18:00	
1118	RQ249345	OCC_237	ntpcos_sd	BAY	405 TIE BAY - 400KV NALLAGARH(P G)- KOLDAM(NT) (PG) CKT-1 AND 400KV KOLDAM(NT)- PARBATI POOLING BANALA(PG) (UNDEF) CKT-1 AT KOLDAM(NT)	NTPC	C	The 400KV Hitachi made circuit breakers at the 400KV Koldam Switchyard were made in 2007. As per OEM recommendations, breaker major OH need to be done. After having failed two breakers , We planned for major overhaul of these breakers. Unit side breakers major OH were completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days.	17-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	24-Dec-25	18:00	

1119	RQ249297	OCC_237	ntpcos_sd	BAY	414 TIE BAY - 400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2 (NTPC) AND FUTURE AT 400 KV KOLDAM(NT) (NTPC)	NTPC	C	Hitachi made breakers were manufactured in 2007. As per OEM, these breakers major OH need to be done. For OH of these breakers bay shutdown is required.	10-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	17-Dec-25	18:00	
1120	RQ249314	OCC_237	ntpcos_sd	BAY	404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT)	NTPC	C	Bus 02 isolator replacement	08-Dec-2025	08:00	11-Dec-2025	18:00	Bay will be shifted to TBC bay	PLANNED	Approved	08-Dec-25	08:00	11-Dec-25	18:00	
1121	RQ249310	OCC_237	ntpcos_sd	BAY	404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT)	NTPC	C	Bus 01 isolator replacement	01-Dec-2025	08:00	04-Dec-2025	18:00	Bay will be shifted to TBC bay	PLANNED	Approved	01-Dec-25	08:00	04-Dec-25	18:00	
1122	RQ247915	OCC_237	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
1123	RQ247914	OCC_237	sldcps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
1124	RQ247913	OCC_237	sldcps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 406 and cleaning of CR panel and BMK of CT,CB related with associated bay	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
1125	RQ247910	OCC_237	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
1126	RQ247908	OCC_237	sldcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	

1127	RQ247903	OCC_237	sldcps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PSTCL) CKT-2 (PSTCL) AT 400 KV MAKHU(PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 403 and cleaning of CR panel and BMK of CT,CB related with associated bay	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
1128	RQ247904	OCC_237	sldcps_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT DHANANSU(PSTCL) AT 400 KV DHANANSU(PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 408 and cleaning of CR panel and BMK of CT ,CB related with associated bay	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
1129	RQ247902	OCC_237	sldcps_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) (PSTCL) AT 400 KV ROPAR(PSTCL)	PSTCL	D	Maintenace/Protection testing of Bays and related equipments	09-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	12-Dec-25	18:00	
1130	RQ247897	OCC_237	sldcps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PSTCL) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
1131	RQ247896	OCC_237	sldcps_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT DHANANSU(PSTCL) (PSTCL) AT 400 KV DHANANSU(PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 408 and cleaning of CR panel and BMK of CT ,CB related with associated bay	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	
1132	RQ249324	OCC_237	sldcdv_sd	BAY	416 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	17-Dec-2025	11:30	17-Dec-2025	14:30		PLANNED	Approved	17-Dec-25	11:30	17-Dec-25	14:30	
1133	RQ249332	OCC_237	sldcdv_sd	BAY	413 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	17-Dec-2025	07:00	17-Dec-2025	11:00		PLANNED	Approved	17-Dec-25	07:00	17-Dec-25	11:00	

1134	RQ249334	OCC_237	sldcdv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	16-Dec-2025	11:30	16-Dec-2025	14:30		PLANNED	Approved	16-Dec-25	11:30	16-Dec-25	14:30	
1135	RQ249329	OCC_237	sldcdv_sd	BAY	420-52 MAIN BAY - 400 KV BAWANA- MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker timing and CRM testing	16-Dec-2025	07:00	16-Dec-2025	11:00		PLANNED	Approved	16-Dec-25	07:00	16-Dec-25	11:00	
1136	RQ249325	OCC_237	sldcdv_sd	BAY	409 TIE BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV) AND FUTURE	DTL	D	Circuit Breaker timing and CRM testing	15-Dec-2025	11:30	15-Dec-2025	14:30		PLANNED	Approved	15-Dec-25	11:30	15-Dec-25	14:30	
1137	RQ249330	OCC_237	sldcdv_sd	BAY	419-52 MAIN BAY - 400 KV BAWANA- MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker timing and CRM testing	15-Dec-2025	07:00	15-Dec-2025	11:00		PLANNED	Approved	15-Dec-25	07:00	15-Dec-25	11:00	
1138	RQ249341	OCC_237	sldcdv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	13-Dec-2025	11:30	13-Dec-2025	14:30		PLANNED	Approved	13-Dec-25	11:30	13-Dec-25	14:30	
1139	RQ249327	OCC_237	sldcdv_sd	BAY	418-52 MAIN BAY - 400 KV BAWANA- MUNDKA (DV) CKT-2 (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker timing and CRM testing	13-Dec-2025	07:00	13-Dec-2025	11:00		PLANNED	Approved	13-Dec-25	07:00	13-Dec-25	11:00	
1140	RQ249326	OCC_237	sldcdv_sd	BAY	406 TIE BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND FUTURE	DTL	D	Circuit Breaker timing and CRM testing	12-Dec-2025	11:30	12-Dec-2025	14:30		PLANNED	Approved	12-Dec-25	11:30	12-Dec-25	14:30	

1141	RQ249328	OCC_237	sldcdv_sd	BAY	417-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker timing and CRM testing	12-Dec-2025	07:00	12-Dec-2025	11:00		PLANNED	Approved	12-Dec-25	07:00	12-Dec-25	11:00	
1142	RQ249339	OCC_237	sldcdv_sd	BAY	415 TIE BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	11-Dec-2025	11:30	11-Dec-2025	14:30		PLANNED	Approved	11-Dec-25	11:30	11-Dec-25	14:30	
1143	RQ248790	OCC_237	sldcdv_sd	BAY	424 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400kV , CB No-2452 of Bus-II and other activity as per PMS.	11-Dec-2025	08:00	11-Dec-2025	17:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	17:00	
1144	RQ249335	OCC_237	sldcdv_sd	BAY	404 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	11-Dec-2025	07:00	11-Dec-2025	11:00		PLANNED	Approved	11-Dec-25	07:00	11-Dec-25	11:00	
1145	RQ249331	OCC_237	sldcdv_sd	BAY	414 MAIN BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	10-Dec-2025	11:30	10-Dec-2025	14:30		PLANNED	Approved	10-Dec-25	11:30	10-Dec-25	14:30	
1146	RQ248793	OCC_237	sldcdv_sd	BAY	418 MAIN BAY - 400 KV BAMNOLI(DV)-DWARKA (PG) (PG) (DTL) AT 400 KV BAMNOLI(DV)	DTL	D	For carried out testing of 400kV , CB No-1852 of Bus-II and other activity as per PMS.	10-Dec-2025	07:00	10-Dec-2025	17:00		PLANNED	Approved	10-Dec-25	07:00	10-Dec-25	17:00	

1147	RQ249336	OCC_237	sldcdv_sd	BAY	403 MAIN BAY - 400 KV JHATIKARA(PG)- MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	10-Dec-2025	07:00	10-Dec-2025	11:00		PLANNED	Approved	10-Dec-25	07:00	10-Dec-25	11:00	
1148	RQ249340	OCC_237	sldcdv_sd	BAY	412 TIE BAY - 400 KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-2 AND 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	09-Dec-2025	11:30	09-Dec-2025	14:30		PLANNED	Approved	09-Dec-25	11:30	09-Dec-25	14:30	
1149	RQ248789	OCC_237	sldcdv_sd	BAY	417 MAIN BAY - 400 KV BAMNOLI(DV)- DWARKA (PG) (PG) CKT-1 (DTL) AT 400 KV BAMNOLI(DV)	DTL	D	For carried out testing of 400kV , CB No-1752 of Bus- I and other activity as per PMS.	09-Dec-2025	07:00	09-Dec-2025	17:00		PLANNED	Approved	09-Dec-25	07:00	09-Dec-25	17:00	
1150	RQ249337	OCC_237	sldcdv_sd	BAY	402 MAIN BAY - 400 KV JHATIKARA(PG)- MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	09-Dec-2025	07:00	09-Dec-2025	11:00		PLANNED	Approved	09-Dec-25	07:00	09-Dec-25	11:00	
1151	RQ249333	OCC_237	sldcdv_sd	BAY	411 MAIN BAY - 400 KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	08-Dec-2025	11:30	08-Dec-2025	14:30		PLANNED	Approved	08-Dec-25	11:30	08-Dec-25	14:30	
1152	RQ249338	OCC_237	sldcdv_sd	BAY	401 MAIN BAY - 400 KV JHATIKARA(PG)- MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	08-Dec-2025	07:00	08-Dec-2025	11:00		PLANNED	Approved	08-Dec-25	07:00	08-Dec-25	11:00	

1153	RQ248794	OCC_237	sldcdv_sd	BAY	416 MAIN BAY - 400 KV BAMNOLI(DV)- JHATIKARA(PG) (DTL) CKT-2 (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400kV , CB No-1652 of Bus- II and other activity as per PMS.	08-Dec-2025	07:00	08-Dec-2025	17:00		PLANNED	Approved	08-Dec-25	07:00	08-Dec-25	17:00	
1154	RQ248795	OCC_237	sldcdv_sd	BAY	415 MAIN BAY - 400 KV BAMNOLI(DV)- JHATIKARA(PG) (DTL) CKT-2 (DTL) AND 400KV BUS 1 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400kV , CB No-1552 of Bus- I and other activity as per PMS.	05-Dec-2025	07:00	05-Dec-2025	17:00		PLANNED	Approved	05-Dec-25	07:00	05-Dec-25	17:00	
1155	RQ248847	OCC_237	sldcdv_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BAMNOLI(DV) (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400 kV, CB No-1252 of Bus- II and other activity as per PMS	04-Dec-2025	07:00	04-Dec-2025	17:00		PLANNED	Approved	04-Dec-25	07:00	04-Dec-25	17:00	
1156	RQ248848	OCC_237	sldcdv_sd	BAY	411 MAIN BAY - 400KV BUS 1 AT BAMNOLI(DV) (DTL) AND 400/220 KV 500 MVA ICT 5 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400 kV, CB No-1152 of Bus- I and other activity as per PMS	03-Dec-2025	07:00	03-Dec-2025	17:00		PLANNED	Approved	03-Dec-25	07:00	03-Dec-25	17:00	
1157	RQ248792	OCC_237	sldcdv_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400kV , CB No-1052 of Bus- II and other activity as per PMS.	02-Dec-2025	08:00	02-Dec-2025	17:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	17:00	

1158	RQ248791	OCC_237	sldcdv_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) (DTL) AND 400KV BUS 1 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400kV, CB No-952 of Bus- and other activity as per PMS.	01-Dec-2025	08:00	01-Dec-2025	17:00		PLANNED	Approved	01-Dec-25	08:00	01-Dec-25	17:00	
1159	RQ248652	OCC_237	cpcc1_sd	BAY	416 MAIN BAY - 400 KV BIKANER_2 (PBTSL)- SJVN_GEL_SL_ BKN2 (SJVNGEL_BKN 2) CKT-1 (PBTSL) AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	AMP works and construction works	11-Dec-2025	16:00	19-Dec-2025	23:00		PLANNED	Approved	11-Dec-25	17:00	19-Dec-25	23:00	May be given from 17:00Hrs
1160	RQ247961	OCC_237	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(UP)- FIROZABAD(PJF TL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	11-Dec-2025	08:00	13-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	13-Dec-25	18:00	
1161	RQ247959	OCC_237	stuup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(UP)- FIROZABAD(PJF TL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	18:00	
1162	RQ247955	OCC_237	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJF TL) (PJFTL)	PJFTL	D	AMP works	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
1163	RQ247954	OCC_237	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJF TL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJF TL) (PJFTL)	PJFTL	D	AMP works	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	
1164	RQ247952	OCC_237	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJF TL) (PJFTL)	PJFTL	D	AMP work	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	

1165	RQ249154	OCC_237	cpcc2_sd	BAY	419 MAIN BAY - 400KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (UNDEF) CKT-1 AT NALLAGARH(PG)		C	Overhauling of Areva CB Mechanisum.	02-Dec-2025	09:00	05-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	02-Dec-25	09:00	05-Dec-25	18:00	
1166	RQ247370	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	30-Dec-2025	16:00	30-Dec-2025	23:00		PLANNED	Approved	30-Dec-25	17:00	30-Dec-25	23:00	May be given from 17:00Hrs
1167	RQ247372	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	28-Dec-2025	16:00	28-Dec-2025	23:00		PLANNED	Approved	28-Dec-25	17:00	28-Dec-25	23:00	May be given from 17:00Hrs
1168	RQ247368	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	26-Dec-2025	16:00	26-Dec-2025	23:00		PLANNED	Approved	26-Dec-25	17:00	26-Dec-25	23:00	May be given from 17:00Hrs
1169	RQ247369	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	24-Dec-2025	16:00	24-Dec-2025	23:00		PLANNED	Approved	24-Dec-25	17:00	24-Dec-25	23:00	May be given from 17:00Hrs
1170	RQ247364	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	23-Dec-2025	16:00	23-Dec-2025	23:00		PLANNED	Approved	23-Dec-25	17:00	23-Dec-25	23:00	May be given from 17:00Hrs
1171	RQ247454	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	23-Dec-2025	16:00	24-Dec-2025	23:00		PLANNED	Approved	23-Dec-25	17:00	24-Dec-25	23:00	May be given from 17:00Hrs
1172	RQ247373	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	22-Dec-2025	16:00	22-Dec-2025	23:00		PLANNED	Approved	22-Dec-25	17:00	22-Dec-25	23:00	May be given from 17:00Hrs
1173	RQ247446	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	21-Dec-2025	16:00	22-Dec-2025	23:00		PLANNED	Approved	21-Dec-25	17:00	22-Dec-25	23:00	May be given from 17:00Hrs
1174	RQ247367	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	21-Dec-2025	16:00	21-Dec-2025	23:00		PLANNED	Approved	21-Dec-25	17:00	21-Dec-25	23:00	May be given from 17:00Hrs
1175	RQ248777	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	20-Dec-2025	08:00	20-Dec-2025	12:00		PLANNED	Approved	20-Dec-25	08:00	20-Dec-25	12:00	
1176	RQ248698	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWERGRID	D	for AMP work	20-Dec-2025	08:00	20-Dec-2025	18:00		PLANNED	Approved	20-Dec-25	08:00	20-Dec-25	18:00	

1177	RQ247450	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	19-Dec-2025	16:00	20-Dec-2025	23:00		PLANNED	Approved	19-Dec-25	17:00	20-Dec-25	23:00	May be given from 17:00Hrs
1178	RQ247371	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	19-Dec-2025	16:00	19-Dec-2025	23:00		PLANNED	Approved	19-Dec-25	17:00	19-Dec-25	23:00	May be given from 17:00Hrs
1179	RQ248776	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(P G)	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	19-Dec-2025	14:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	14:00	19-Dec-25	18:00	
1180	RQ247425	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)	POWERGRID	D	AMP work	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
1181	RQ248775	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(P G)	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	19-Dec-2025	08:00	19-Dec-2025	12:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	12:00	
1182	RQ247366	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	17-Dec-2025	16:00	17-Dec-2025	23:00		PLANNED	Approved	17-Dec-25	17:00	17-Dec-25	23:00	May be given from 17:00Hrs
1183	RQ247449	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	17-Dec-2025	16:00	18-Dec-2025	23:00		PLANNED	Approved	17-Dec-25	17:00	18-Dec-25	23:00	May be given from 17:00Hrs
1184	RQ248788	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWERGRID	D	AMP of 315MVA, 400/220KV ICT-1 at Mainpuri SS.	17-Dec-2025	09:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	09:00	17-Dec-25	18:00	
1185	RQ248796	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	AMP work	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
1186	RQ247348	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)	POWERGRID	D	AMP work	16-Dec-2025	09:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	09:00	16-Dec-25	18:00	
1187	RQ248783	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(P G)	POWERGRID	D	220KV Busbar relay retrofitting work	16-Dec-2025	09:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	09:00	16-Dec-25	18:00	
1188	RQ247457	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG)	POWERGRID	D	To arrest oil seepage in PRD of ICT	16-Dec-2025	08:00	16-Dec-2025	14:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	14:00	
1189	RQ247365	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	15-Dec-2025	16:00	15-Dec-2025	23:00		PLANNED	Approved	15-Dec-25	17:00	15-Dec-25	23:00	May be given from 17:00Hrs

1190	RQ247451	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	15-Dec-2025	16:00	16-Dec-2025	23:00		PLANNED	Approved	15-Dec-25	17:00	16-Dec-25	23:00	May be given from 17:00Hrs
1191	RQ248782	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	D	220KV Busbar relay retrofitting work	15-Dec-2025	09:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	09:00	15-Dec-25	18:00	
1192	RQ247434	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	POWERGRID	D	AMP work and relay testing	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
1193	RQ247448	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	13-Dec-2025	16:00	14-Dec-2025	23:00		PLANNED	Approved	13-Dec-25	17:00	14-Dec-25	23:00	May be given from 17:00Hrs
1194	RQ247424	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWERGRID	D	AMP work	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
1195	RQ247401	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)	POWERGRID	D	AMP work	11-Dec-2025	17:00	11-Dec-2025	23:00		PLANNED	Approved	11-Dec-25	17:00	11-Dec-25	23:00	May be given from 17:00Hrs
1196	RQ247447	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	11-Dec-2025	16:00	12-Dec-2025	23:00		PLANNED	Approved	11-Dec-25	17:00	12-Dec-25	23:00	May be given from 17:00Hrs
1197	RQ248779	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIVI (PG)	POWERGRID	D	AMP of ICT-2 at Jauljivi SS.	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
1198	RQ247459	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DWARKA (PG)	POWERGRID	D	AMP work	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
1199	RQ247399	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	POWERGRID	D	AMP work	10-Dec-2025	17:00	10-Dec-2025	23:00		PLANNED	Approved	10-Dec-25	17:00	10-Dec-25	23:00	May be given from 17:00Hrs
1200	RQ248781	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	D	220KV Busbar relay retrofitting work	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	18:00	
1201	RQ247388	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)	POWERGRID	C	leakage attending in ICT-1 cable box	10-Dec-2025	08:00	20-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	20-Dec-25	18:00	
1202	RQ247458	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHRADUN(PG)	POWERGRID	D	To arrest oil seepage in PRD of ICT	10-Dec-2025	08:00	10-Dec-2025	14:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	14:00	
1203	RQ247400	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)	POWERGRID	D	AMP work	09-Dec-2025	17:00	09-Dec-2025	23:00		PLANNED	Approved	09-Dec-25	17:00	09-Dec-25	23:00	May be given from 17:00Hrs

1204	RQ247452	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	09-Dec-2025	16:00	10-Dec-2025	23:00		PLANNED	Approved	09-Dec-25	17:00	10-Dec-25	23:00	May be given from 17:00Hrs
1205	RQ247347	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)	POWERGRID	D	AMP work	09-Dec-2025	09:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	09:00	09-Dec-25	18:00	
1206	RQ247397	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWERGRID	D	AMP work	08-Dec-2025	17:00	08-Dec-2025	23:00		PLANNED	Approved	08-Dec-25	17:00	08-Dec-25	23:00	May be given from 17:00Hrs
1207	RQ247398	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	POWERGRID	D	AMP work	07-Dec-2025	17:00	07-Dec-2025	23:00		PLANNED	Approved	07-Dec-25	17:00	07-Dec-25	23:00	May be given from 17:00Hrs
1208	RQ247433	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWERGRID	D	AMP WORK and Bay CT replacement	07-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	07-Dec-25	08:00	08-Dec-25	18:00	
1209	RQ247391	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWERGRID	D	AMP work	06-Dec-2025	17:00	06-Dec-2025	23:00		PLANNED	Approved	06-Dec-25	17:00	06-Dec-25	23:00	May be given from 17:00Hrs
1210	RQ247393	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	POWERGRID	D	AMP work	05-Dec-2025	17:00	05-Dec-2025	23:00		PLANNED	Approved	05-Dec-25	17:00	05-Dec-25	23:00	May be given from 17:00Hrs
1211	RQ249234	OCC_237	cpcc3_sd	TRANSFORMER	400/38 KV 519 MVA ICT 1 AT LUCKNOW_2(P G)	POWERGRID	D	COUPLING TRANSFORMER AMP AND SPARE ROTATON	05-Dec-2025	09:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	09:00	05-Dec-25	18:00	
1212	RQ247431	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWERGRID	D	AMP WORK and Bay CT replacement	05-Dec-2025	08:00	06-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	06-Dec-25	18:00	
1213	RQ247423	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWERGRID	D	AMP work	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
1214	RQ247387	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT DWARKA (PG)	POWERGRID	D	AMP work	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
1215	RQ248732	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)	POWERGRID	D	for AMP work	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
1216	RQ247392	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	AMP work	04-Dec-2025	17:00	04-Dec-2025	23:00		PLANNED	Approved	04-Dec-25	17:00	04-Dec-25	23:00	May be given from 17:00Hrs
1217	RQ248774	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(P G)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04-Dec-2025	14:00	04-Dec-2025	16:00		PLANNED	Approved	04-Dec-25	14:00	04-Dec-25	16:00	
1218	RQ248773	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(P G)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04-Dec-2025	10:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	10:00	04-Dec-25	18:00	

1219	RQ248772	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(P G)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04-Dec-2025	08:00	04-Dec-2025	10:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	10:00	
1220	RQ248778	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIIVI (PG)	POWERGRID	D	AMP of ICT-1 at jauljivi SS.	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	
1221	RQ248798	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	Alignment works of isolator W2.W8.Q12. Isolator other end is connected to 220KV Bus-2. Hence, simultaneously both 220KV Bus-2 & 400/220KV ICT-2 shutdown need to avail	04-Dec-2025	08:00	04-Dec-2025	12:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	12:00	
1222	RQ247430	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWERGRID	D	AMP WORK and Bay CT replacement	03-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	04-Dec-25	18:00	Subject to delhi consent/ other ICT must be in service
1223	RQ248797	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SHAHJAHANPU R(PG)	POWERGRID	D	AMP of 500MVA 400/220kV ICT-2 at Shahjahanpur	02-Dec-2025	10:00	02-Dec-2025	17:00		PLANNED	Approved	02-Dec-25	10:00	02-Dec-25	17:00	
1224	RQ248799	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWERGRID	D	AMP and PRD replacement	01-Dec-2025	09:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	09:00	01-Dec-25	18:00	
1225	RQ247356	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH (PG)	POWERGRID	C	For jack bus replacement	01-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	04-Dec-25	18:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
1226	RQ247355	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH (PG)	POWERGRID	C	For jack bus replacement	01-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	04-Dec-25	18:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
1227	RQ247354	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH (PG)	POWERGRID	C	For jack bus replacement	01-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	04-Dec-25	18:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage

1228	RQ248731	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)	POWERGRID	D	for AMP work	01-Dec-2025	08:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	01-Dec-25	18:00	
1229	RQ247357	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH (PG)	POWERGRID	C	For jack bus replacement	01-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	04-Dec-25	18:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under outage
1230	RQ247432	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWERGRID	D	AMP WORK and Bay CT replacement	01-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	02-Dec-25	18:00	
1231	RQ249287	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)		D	For OLTC Modification work	30-Dec-2025	09:30	30-Dec-2025	17:30	Kindly approve.	PLANNED	Approved	30-Dec-25	09:30	30-Dec-25	17:30	
1232	RQ249286	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	27-Dec-2025	10:00	27-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	27-Dec-25	10:00	27-Dec-25	14:00	
1233	RQ249145	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT NALLAGARH(PG)		D	For attending Punch Points of ICT4 .	22-Dec-2025	09:00	23-Dec-2025	15:00	Kindly approve.	PLANNED	Approved	22-Dec-25	09:00	23-Dec-25	15:00	
1234	RQ249148	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting	20-Dec-2025	09:30	20-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	20-Dec-25	09:30	20-Dec-25	17:00	
1235	RQ249130	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	For spare ICT change over in place of R ph	20-Dec-2025	09:00	20-Dec-2025	12:00	Kindly approve.	PLANNED	Approved	20-Dec-25	09:00	20-Dec-25	12:00	
1236	RQ249137	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	20-Dec-2025	09:00	20-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	20-Dec-25	09:00	20-Dec-25	18:00	
1237	RQ249143	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)		D	Alignment of 21289C Isolator (TBC Isolator)	19-Dec-2025	09:00	19-Dec-2025	16:00	Kindly approve.	PLANNED	Approved	19-Dec-25	09:00	19-Dec-25	16:00	
1238	RQ249141	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	AMP work of 400/220 kV ICT-2 and 220 kV Bay CT testing	18-Dec-2025	08:00	18-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
1239	RQ249147	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting	17-Dec-2025	09:30	17-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	17-Dec-25	09:30	17-Dec-25	17:00	
1240	RQ249140	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)		D	AMP work and Aircel checking work of ICT-1	17-Dec-2025	08:00	17-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	

1241	RQ249146	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting	16-Dec-2025	09:30	16-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	16-Dec-25	09:30	16-Dec-25	17:00	
1242	RQ249136	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	16-Dec-2025	09:00	16-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	16-Dec-25	09:00	16-Dec-25	18:00	
1243	RQ249134	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)		D	AMP works	16-Dec-2025	09:00	16-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	16-Dec-25	09:00	16-Dec-25	18:00	
1244	RQ249283	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and inter trip test with 400 KV Bus-2.	15-Dec-2025	10:00	15-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	15-Dec-25	10:00	15-Dec-25	14:00	
1245	RQ249135	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	15-Dec-2025	09:00	15-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	15-Dec-25	09:00	15-Dec-25	18:00	
1246	RQ249282	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and inter trip test with 400 KV Bus-2.	14-Dec-2025	15:00	14-Dec-2025	19:00	Kindly approve.	PLANNED	Approved	14-Dec-25	15:00	14-Dec-25	19:00	
1247	RQ249281	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and inter trip test with 400 KV Bus-2.	14-Dec-2025	10:00	14-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	14-Dec-25	10:00	14-Dec-25	14:00	
1248	RQ249280	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and inter trip test with 400 KV Bus-2.	13-Dec-2025	15:00	13-Dec-2025	19:00	Kindly approve.	PLANNED	Approved	18-Nov-25	09:00	19-Nov-25	18:00	As per real time grid condition. Other ICTs must be in service.
1249	RQ249285	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	12-Dec-2025	10:00	12-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	12-Dec-25	10:00	12-Dec-25	14:00	
1250	RQ249284	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	11-Dec-2025	10:00	11-Dec-2025	14:00	Kindly approve.	PLANNED	Approved	17-Nov-25	10:00	27-Nov-25	17:00	As per real time grid condition. Other ICTs must be in service.

1251	RQ249133	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)		D	AMP works	11-Dec-2025	09:00	11-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	11-Dec-25	09:00	11-Dec-25	18:00	
1252	RQ249139	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)		D	AMP works	11-Dec-2025	09:00	11-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	17-Nov-25	08:00	20-Nov-25	18:00	As per real time grid condition. Other ICTs must be in service.
1253	RQ249138	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)		D	For AMP Work of ICT-1 & 400kV Bay 415T, 220kV Bay 207T	10-Dec-2025	08:00	10-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
1254	RQ249132	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)		D	AMP works	09-Dec-2025	10:00	09-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	09-Dec-25	10:00	09-Dec-25	18:00	
1255	RQ249131	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)		C	Replacement of ICT-2 B phase Unit with spare due to DGA violation & AMP of R, Y Units.	03-Dec-2025	09:00	08-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	03-Dec-25	09:00	08-Dec-25	17:00	
1256	RQ249142	OCC_237	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	LBB relay testing with Bus-1	03-Dec-2025	08:00	03-Dec-2025	12:00	Kindly approve.	PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	12:00	
1257	RQ248807	OCC_237	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	For carried out testing of, 500MVA ICT No-2 400kV and other activity as per PMS.	29-Dec-2025	08:00	29-Dec-2025	17:00		PLANNED	Approved	29-Dec-25	08:00	29-Dec-25	17:00	
1258	RQ248808	OCC_237	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	D	For carried out testing of, 500MVA ICT No-3 400kV and other activity as per PMS.	12-Dec-2025	08:00	12-Dec-2025	17:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	17:00	
1259	RQ248730	OCC_237	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	Tan Delta testing , Bushing , winding CVT, CB and General maintenance work	04-Dec-2025	09:30	04-Dec-2025	17:00		PLANNED	Approved	04-Dec-25	09:30	04-Dec-25	17:00	
1260	RQ248729	OCC_237	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	Tan Delta testing , Bushing , winding CVT, CB and General maintenance work	03-Dec-2025	09:30	03-Dec-2025	17:00		PLANNED	Approved	11-Nov-25	08:00	17-Nov-25	17:00	As per real time grid condition. Other ICTs must be in service.
1261	RQ247785	OCC_237	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	24-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	11-Nov-25	08:00	15-Nov-25	18:00	As per real time grid condition. Other ICTs must be in service.
1262	RQ247784	OCC_237	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	

1263	RQ247783	OCC_237	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/prot ection testing of ICT and its related equipments.	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
1264	RQ247778	OCC_237	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/prot ection testing of ICT and its related equipments.	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
1265	RQ247777	OCC_237	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Protection Testing	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
1266	RQ247761	OCC_237	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
1267	RQ247776	OCC_237	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
1268	RQ247760	OCC_237	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Protection Testing	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	
1269	RQ247759	OCC_237	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Protection Testing	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	
1270	RQ247758	OCC_237	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	01-Dec-2025	08:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	01-Dec-25	18:00	
1271	RQ247757	OCC_237	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	01-Dec-2025	08:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	01-Dec-25	18:00	
1272	RQ247377	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	22-Dec-2025	16:00	29-Dec-2025	23:00		PLANNED	Approved	22-Dec-25	17:00	29-Dec-25	23:00	May be given from 17:00Hrs
1273	RQ247381	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	19-Dec-2025	16:00	26-Dec-2025	23:00		PLANNED	Approved	19-Dec-25	17:00	26-Dec-25	23:00	May be given from 17:00Hrs
1274	RQ247376	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	18-Dec-2025	16:00	25-Dec-2025	23:00		PLANNED	Approved	18-Dec-25	17:00	25-Dec-25	23:00	May be given from 17:00Hrs
1275	RQ247380	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	16-Dec-2025	16:00	23-Dec-2025	23:00		PLANNED	Approved	16-Dec-25	17:00	23-Dec-25	23:00	May be given from 17:00Hrs

1276	RQ247378	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	10-Dec-2025	16:00	17-Dec-2025	23:00		PLANNED	Approved	10-Dec-25	17:00	17-Dec-25	23:00	May be given from 17:00Hrs
1277	RQ247379	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	09-Dec-2025	16:00	16-Dec-2025	23:00		PLANNED	Approved	09-Dec-25	17:00	16-Dec-25	23:00	May be given from 17:00Hrs
1278	RQ247375	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	04-Dec-2025	16:00	11-Dec-2025	23:00		PLANNED	Approved	04-Dec-25	17:00	11-Dec-25	23:00	May be given from 17:00Hrs
1279	RQ247374	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	02-Dec-2025	16:00	08-Dec-2025	23:00		PLANNED	Approved	02-Dec-25	17:00	08-Dec-25	23:00	May be given from 17:00Hrs
1280	RQ247276	OCC_237	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For Testing,filtration of transformer oil AND Replacement of air cell OF TRANSFORMER	22-Dec-2025	09:00	29-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	09:00	29-Dec-25	18:00	
1281	RQ247258	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	C	* Planned Shutsown of 500 MVA ICT II is required for tan delta testing of CTs and CVTs.	18-Dec-2025	10:00	18-Dec-2025	17:00		PLANNED	Approved	18-Dec-25	10:00	18-Dec-25	17:00	
1282	RQ247962	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJF TL)	UPPTCL	D	AMP works	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
1283	RQ247259	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	* Planned Shutsown of 500 MVA ICT I is required for tan delta testing of Cts and CVTs.	17-Dec-2025	10:00	17-Dec-2025	17:00		PLANNED	Approved	17-Dec-25	10:00	17-Dec-25	17:00	May be allowed subject to real time grid condition.
1284	RQ247246	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(U P)	UPPTCL	C	Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	16-Dec-2025	10:00	16-Dec-2025	17:00		PLANNED	Approved	16-Dec-25	10:00	16-Dec-25	17:00	May be allowed subject to real time grid condition.
1285	RQ247963	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJF TL)	UPPTCL	D	AMP works	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
1286	RQ247281	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PR S TL (UP)	UPPTCL	D	AMP work	15-Dec-2025	10:00	15-Dec-2025	17:00		PLANNED	Approved	15-Dec-25	10:00	15-Dec-25	17:00	
1287	RQ247268	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(U P)	UPPTCL	C	Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	15-Dec-2025	10:00	15-Dec-2025	17:00		PLANNED	Approved	15-Dec-25	10:00	15-Dec-25	17:00	May be allowed subject to real time grid condition.

1288	RQ247270	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315MVA ICT-II FOR ATTENDING OIL LEAKAGE AND OVERHAULING OF OLTC TANK AND RLA TESTING.	15-Dec-2025	10:00	16-Dec-2025	17:00		PLANNED	Approved	15-Dec-25	10:00	16-Dec-25	17:00	
1289	RQ247264	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown required for annual Protection of 500MVA ICT-I and bay maintenance work at 400KV S/S Sarojini Nagar, Luck	15-Dec-2025	09:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	09:00	15-Dec-25	18:00	May be allowed subject to real time grid condition.
1290	RQ247262	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNA GAR(UP)	UPPTCL	C	* SHUTDOWN OF 315 MVA -ICT-2 ATTENDING FOR MAINT TESTTING 27.10.2025 12:39:30 INDIA (11006677) Phone 9412756625	13-Dec-2025	10:00	13-Dec-2025	17:00		PLANNED	Approved	13-Dec-25	10:00	13-Dec-25	17:00	May be allowed subject to real time grid condition.
1291	RQ247260	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNA GAR(UP)	UPPTCL	C	* SHUTDOWN OF 315 MVA -ICT-1 ATTENDING FOR MAINT TESTTING 27.10.2025 12:39:57 INDIA (11006677) Phone 9412756625	12-Dec-2025	10:00	12-Dec-2025	17:00		PLANNED	Approved	12-Dec-25	10:00	12-Dec-25	17:00	May be allowed subject to real time grid condition.
1292	RQ247269	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(U P)	UPPTCL	C	Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	11-Dec-2025	10:00	11-Dec-2025	17:00		PLANNED	Approved	11-Dec-25	10:00	11-Dec-25	17:00	May be allowed subject to real time grid condition.
1293	RQ247277	OCC_237	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT ANPARA(UP)	UPPTCL	C	For Testing,filtration of transformer oil AND PAINTING OF TRANSFORMER	11-Dec-2025	09:00	21-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	09:00	21-Dec-25	18:00	
1294	RQ247272	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* If 315MVA ICT-1 increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. No	11-Dec-2025	08:00	17-Dec-2025	17:00		PLANNED	Approved	11-Dec-25	08:00	17-Dec-25	17:00	
1295	RQ247251	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT GORAKHPUR(U P)	UPPTCL	C	* SHUT DOWN OF 500 MVA ICT-II FOR CT AND BUSHING TAN DELTA TESTING.	09-Dec-2025	10:00	09-Dec-2025	16:00		PLANNED	Approved	09-Dec-25	10:00	09-Dec-25	16:00	May be allowed subject to real time grid condition.
1296	RQ247274	OCC_237	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	C	* CT TAN DELTA TEST	09-Dec-2025	09:00	09-Dec-2025	17:00		PLANNED	Approved	09-Dec-25	09:00	09-Dec-25	17:00	May be allowed subject to real time grid condition.

1297	RQ247965	OCC_237	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	C	As requested by EE, Bijnor (UPPTCL) shut down is proposed for periodic SFRA test, Tan delta Test and other important test of the Transformer,	08-Dec-2025	10:00	08-Dec-2025	16:00		PLANNED	Approved	08-Dec-25	10:00	08-Dec-25	16:00	May be allowed subject to real time grid condition.
1298	RQ247280	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work	08-Dec-2025	10:00	08-Dec-2025	17:00		PLANNED	Approved	24-Nov-25	09:00	27-Nov-25	17:00	As per real time grid condition. Other ICTs must be in service.
1299	RQ247275	OCC_237	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	C	* CT TAN DELTA TEST	08-Dec-2025	09:00	08-Dec-2025	17:00		PLANNED	Approved	08-Dec-25	09:00	08-Dec-25	17:00	May be allowed subject to real time grid condition.
1300	RQ247250	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 500 MVA ICT-I FOR ROUTINE TESTING AND MAINTENANCE WORK.	05-Dec-2025	10:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	10:00	05-Dec-25	18:00	May be allowed subject to real time grid condition.
1301	RQ247271	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 500 MVA ICT-1 FOR COMMISSIONING OF NIFPS SYSTEM AND REPLACEMENT OF 220KV B BUS ISOLATOR Y PHASE JAW/ARM AND AD	04-Dec-2025	10:00	06-Dec-2025	17:00		PLANNED	Approved	04-Dec-25	10:00	06-Dec-25	17:00	
1302	RQ247273	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* If 315MVA ICT-1 increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. No	04-Dec-2025	08:00	10-Dec-2025	17:00		PLANNED	Approved	04-Dec-25	08:00	10-Dec-25	17:00	
1303	RQ247719	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
1304	RQ247727	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	

1305	RQ247720	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period of 400 KV Main Bus-II & maintenance work will also be carried out for ICT-III also. load will be fed by 400 /220 KV ICT-I.	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
1306	RQ247714	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work of Bay equipments	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
1307	RQ247728	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
1308	RQ247729	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
1309	RQ247715	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
1310	RQ247723	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	C	Oil filtraton of 400/220 KV, 315 MVA BHEL transformer ILT-2nd AND QTR MAINTENANCE WORK (03 DAYS CONTINUE BASIS)	15-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	17-Dec-25	18:00	May be alooowed subject to real time grid condition.
1311	RQ248947	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWEST(RW)	RRVPNL	D	Planned maintenance	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
1312	RQ247718	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	13-Dec-2025	16:00	13-Dec-2025	23:00		PLANNED	Approved	13-Dec-25	17:00	13-Dec-25	23:00	May be given from 17:00Hrs
1313	RQ247717	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	12-Dec-2025	16:00	12-Dec-2025	23:00		PLANNED	Approved	12-Dec-25	17:00	12-Dec-25	23:00	May be given from 17:00Hrs
1314	RQ247726	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	11-Dec-2025	16:00	11-Dec-2025	23:00		PLANNED	Approved	11-Dec-25	17:00	11-Dec-25	23:00	May be given from 17:00Hrs
1315	RQ247725	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	

1316	RQ248971	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	C	Overhauling work of CB's (only 220 KV Side) will be carried out by M/s Selmore, Jaipur	04-Dec-2025	08:00	06-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	06-Dec-25	18:00	May be allowed subject to real time grid condition. Other ICTs. Must be in service.
1317	RQ248676	OCC_237	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21-Dec-2025	10:00	21-Dec-2025	17:00		PLANNED	Approved	21-Dec-25	10:00	21-Dec-25	17:00	
1318	RQ248674	OCC_237	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13-Dec-2025	10:00	13-Dec-2025	17:00		PLANNED	Approved	13-Dec-25	10:00	13-Dec-25	17:00	
1319	RQ247509	OCC_237	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	HVPNL	C	AMP Work of ICT-2.	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	18:00	
1320	RQ248024	OCC_237	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To carry out the annual Mtc.	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	18:00	
1321	RQ248675	OCC_237	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06-Dec-2025	10:00	06-Dec-2025	17:00		PLANNED	Approved	06-Dec-25	10:00	06-Dec-25	17:00	
1322	RQ247629	OCC_237	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAWADA(HV)	HVPNL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e(ICT bay- 400KV Breaker , 400KV CTs,400KV Isolators	05-Dec-2025	11:00	29-Dec-2025	16:00		PLANNED	Approved	05-Dec-25	11:00	29-Dec-25	16:00	May be allowed subject to real time grid condition. Load to be managed by HR
1323	RQ247677	OCC_237	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	For Yearly Mtc.	04-Dec-2025	09:00	04-Dec-2025	17:00		PLANNED	Approved	04-Dec-25	09:00	04-Dec-25	17:00	
1324	RQ248022	OCC_237	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To attend the oil leakage on tertiary Winding Side chamber.	03-Dec-2025	09:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	09:00	03-Dec-25	18:00	
1325	RQ247676	OCC_237	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	For Yearly Mtc.	02-Dec-2025	09:00	02-Dec-2025	17:00		PLANNED	Approved	02-Dec-25	09:00	02-Dec-25	17:00	

1326	RQ247462	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III (PG)	PRTL	D	testing of PU & busbar stability of upcoming bays 227,230,232,234,2 35	15-Dec-2025	17:00	24-Dec-2025	23:59		PLANNED	Approved	15-Dec-25	17:00	24-Dec-25	23:59	May be given from 17:00Hrs
1327	RQ247461	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III (PG)	PRTL	D	testing of PU & busbar stability of upcoming bays 227,230,232,234,2 35	15-Dec-2025	17:00	24-Dec-2025	23:59		PLANNED	Approved	15-Dec-25	17:00	24-Dec-25	23:59	May be given from 17:00Hrs
1328	RQ247351	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III (PG)	PRTL	D	LBB testing	11-Dec-2025	16:00	11-Dec-2025	23:00		PLANNED	Approved	11-Dec-25	17:00	11-Dec-25	23:00	May be given from 17:00Hrs
1329	RQ247350	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III (PG)	PRTL	D	LBB testing	08-Dec-2025	16:00	08-Dec-2025	23:00		PLANNED	Approved	08-Dec-25	17:00	08-Dec-25	23:00	May be given from 17:00Hrs
1330	RQ247349	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III (PG)	PRTL	D	LBB testing	01-Dec-2025	16:00	01-Dec-2025	23:00		PLANNED	Approved	01-Dec-25	17:00	01-Dec-25	23:00	May be given from 17:00Hrs
1331	RQ247463	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III (PG)	PRTL	D	Testing of PUA of upcomming 432 bay. For that 400kV Bus-1 Shutdwon is reuquired and ICT- 6 is charged only with main bay from 400kV Side.	01-Dec-2025	08:00	06-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	17:00	06-Dec-25	23:00	May be given from 17:00Hrs
1332	RQ247261	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUZAFFARNA GAR(UP)	POWERGRID,UPPTCL	C	* SHUTDOWN OF 315 MVA -ICT-4 ATTENDING FOR MAINT TESTTING 27.10.2025 12:38:46 INDIA (11006677) Phone 9412756625	14-Dec-2025	10:00	14-Dec-2025	17:00		PLANNED	Approved	14-Dec-25	10:00	14-Dec-25	17:00	
1333	RQ247716	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(M TS)	RRVPNL,AT SL	D	Reliability life assessment of transformer	12-Dec-2025	08:00	13-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	13-Dec-25	18:00	
1334	RQ247721	OCC_237	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(M TS)	RRVPNL,AT SL	D	Reliability life assessment of transformer	09-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	10-Dec-25	18:00	
1335	RQ247968	OCC_237	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BADAUNE(UP)	OCBTL	D	Annual Maintenance of ICT	09-Dec-2025	10:00	09-Dec-2025	16:00		PLANNED	Approved	09-Dec-25	10:00	09-Dec-25	16:00	

1336	RQ248770	OCC_237	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWERGRID	D	TESTING OF NEW 132 KV BUS BAR RELAYS & AMP OF BUS BAR	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Rejected						Consent denied bu UK as supply of Pithoragarh, Almora will be affected. The shutdown may be given subject to Consent from UK. Apply in D-5
1337	RQ248768	OCC_237	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	D	TESTING OF NEW 132 KV BUS BAR RELAYS & AMP OF BUS BAR	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Rejected						Consent denied bu UK as supply of Pithoragarh, Almora will be affected. The shutdown may be given subject to Consent from UK. Apply in D-5
1338	RQ248769	OCC_237	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWERGRID	D	TESTING OF NEW 132 KV BUS BAR RELAYS & AMP OF BUS BAR	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Rejected						Consent denied bu UK as supply of Pithoragarh, Almora will be affected. The shutdown may be given subject to Consent from UK. Apply in D-5
1339	RQ248755	OCC_237	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	Bus Bar Retrofitment work at Pithoragarh	08-Dec-2025	09:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	09:00	08-Dec-25	18:00		
1340	RQ248786	OCC_237	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG)	POWERGRID	D	Bus Bar & LBB relay retrofitting work at Raebareli SS	05-Dec-2025	08:00	06-Dec-2025	23:00		PLANNED	Approved	05-Dec-25	08:00	06-Dec-25	23:00		
1341	RQ248785	OCC_237	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILLY(PG)	POWERGRID	D	Bus Bar & LBB relay retrofitting work at Raebareli SS	03-Dec-2025	08:00	04-Dec-2025	23:00		PLANNED	Approved	03-Dec-25	08:00	04-Dec-25	23:00		
1342	RQ248756	OCC_237	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	Bus Bar Retrofitment work at Pithoragarh	02-Dec-2025	09:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	09:00	02-Dec-25	18:00		

1343	RQ248767	OCC_237	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kV 160MVA ICT in place of M/s Bharat Bijlee Make 220/132kV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132kV Sitarganj Substation of POWERGRID NR-III Region.	01-Dec-2025	09:00	31-Dec-2025	18:00		PLANNED	Rejected					Consent denied bu UK as supply of Pithoragarh, Almora will be affected. The shutdown may be given subject to Consent from UK. Apply in D-5
1344	RQ248784	OCC_237	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	POWERGRID	D	Bus Bar & LBB relay retrofitting work at Raebareilly SS	01-Dec-2025	08:00	02-Dec-2025	23:00		PLANNED	Approved	07-Nov-25	08:00	10-Nov-25	18:00	As per real time grid condition. Other ICTs must be in service.
1345	RQ247620	OCC_237	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	PTCUL,SINGOLI(LTUHP)	D	Annual Maintenance	23-Feb-2026	09:00	24-Feb-2026	18:00	Bus 2 Side Overhauling Work.	PLANNED	Approved	03-Nov-25	08:00	06-Nov-25	18:00	As per real time grid condition. Other ICTs must be in service.
1346	RQ247619	OCC_237	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	PTCUL,SINGOLI(LTUHP)	D	Annual Maintenance	23-Feb-2026	09:00	24-Feb-2026	18:00	Bus 1 Side Overhauling Work.	PLANNED	Approved	23-Feb-26	09:00	24-Feb-26	18:00	
1347	RQ247613	OCC_237	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	PTCUL,SINGOLI(LTUHP)	D	Annual Maintenance	20-Feb-2026	09:00	22-Feb-2026	18:00	Overhauling of 220 KV Singoli - Srinagar Circuit 2	PLANNED	Approved	20-Feb-26	09:00	22-Feb-26	18:00	
1348	RQ247604	OCC_237	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	PTCUL,SINGOLI(LTUHP)	D	Annual Maintenance	16-Feb-2026	09:00	18-Feb-2026	18:00	Overhauling of 220 KV Singoli - Srinagar Circuit 1	PLANNED	Approved	16-Feb-26	09:00	18-Feb-26	18:00	
1349	RQ248193	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1		D	For AMP Works	31-Dec-2025	09:00	31-Dec-2025	18:00	AMP WORKS	PLANNED	Approved	31-Dec-25	09:00	31-Dec-25	18:00	
1350	RQ248192	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1		D	For AMP Works	30-Dec-2025	09:00	30-Dec-2025	18:00	AMP WORKS	PLANNED	Approved	30-Dec-25	09:00	30-Dec-25	18:00	

1351	RQ249085	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4		D	AMP of Line Equipment	30-Dec-2025	09:00	30-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	30-Dec-25	09:00	30-Dec-25	18:00	
1352	RQ248293	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS4)_S L_BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	29-Dec-2025	16:00	30-Dec-2025	23:00		PLANNED	Approved	29-Dec-25	19:00	30-Dec-25	23:00	May be given from 19:00Hrs
1353	RQ248191	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2		D	For AMP Works	29-Dec-2025	09:00	29-Dec-2025	18:00	AMP WORKS	PLANNED	Approved	29-Dec-25	09:00	29-Dec-25	18:00	
1354	RQ249084	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1		D	AMP of Line Equipment	29-Dec-2025	09:00	29-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	29-Dec-25	09:00	29-Dec-25	18:00	
1355	RQ248319	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1		D	Busbar Stability of upcoming 235 bay.	27-Dec-2025	17:30	27-Dec-2025	23:59		PLANNED	Approved	27-Dec-25	19:00	27-Dec-25	23:59	May be given from 19:00Hrs
1356	RQ248309	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SJPL) Ckt-1		D	Busbar Stability of upcoming 235 bay.	27-Dec-2025	17:30	27-Dec-2025	23:59		PLANNED	Approved	27-Dec-25	19:00	27-Dec-25	23:59	May be given from 19:00Hrs
1357	RQ248339	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_Ftg3-Fatehgarh_III(PG) (ARERJ02PL) Ckt-1		D	Busbar Stability of upcoming 235 bay.	27-Dec-2025	17:30	27-Dec-2025	23:59		PLANNED	Approved	27-Dec-25	19:00	27-Dec-25	23:59	May be given from 19:00Hrs
1358	RQ248329	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1		D	Busbar Stability of upcoming 235 bay.	27-Dec-2025	17:30	27-Dec-2025	23:59		PLANNED	Approved	27-Dec-25	19:00	27-Dec-25	23:59	May be given from 19:00Hrs
1359	RQ248292	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS2)_S L_BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	27-Dec-2025	16:00	28-Dec-2025	23:00		PLANNED	Approved	27-Dec-25	19:00	28-Dec-25	23:00	May be given from 19:00Hrs
1360	RQ248318	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1		D	Testing of PU of upcoming 235 bay.	26-Dec-2025	17:30	26-Dec-2025	23:59		PLANNED	Approved	26-Dec-25	19:00	26-Dec-25	23:59	May be given from 19:00Hrs

1361	RQ248308	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SJPL) Ckt-1		D	Testing of PU of upcomming 235 bay.	26-Dec-2025	17:30	26-Dec-2025	23:59		PLANNED	Approved	26-Dec-25	19:00	26-Dec-25	23:59	May be given from 19:00Hrs
1362	RQ248338	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_Ftg3-Fatehgarh_III(PG) (ARERJ02PL) Ckt-1		D	Testing of PU of upcomming 235 bay.	26-Dec-2025	17:30	26-Dec-2025	23:59		PLANNED	Approved	26-Dec-25	19:00	26-Dec-25	23:59	May be given from 19:00Hrs
1363	RQ248328	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1		D	Testing of PU of upcomming 235 bay.	26-Dec-2025	17:30	26-Dec-2025	23:59		PLANNED	Approved	26-Dec-25	19:00	26-Dec-25	23:59	May be given from 19:00Hrs
1364	RQ248190	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1		D	For AMP Works	26-Dec-2025	09:00	26-Dec-2025	18:00	AMP WORKS	PLANNED	Approved	26-Dec-25	09:00	26-Dec-25	18:00	
1365	RQ248317	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1		D	Busbar Stability of upcomming 234 bay.	25-Dec-2025	17:30	25-Dec-2025	23:59		PLANNED	Approved	25-Dec-25	19:00	25-Dec-25	23:59	May be given from 19:00Hrs
1366	RQ248307	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SJPL) Ckt-1		D	Busbar Stability of upcomming 234 bay.	25-Dec-2025	17:30	25-Dec-2025	23:59		PLANNED	Approved	25-Dec-25	19:00	25-Dec-25	23:59	May be given from 19:00Hrs
1367	RQ248337	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_Ftg3-Fatehgarh_III(PG) (ARERJ02PL) Ckt-1		D	Busbar Stability of upcomming 234 bay.	25-Dec-2025	17:30	25-Dec-2025	23:59		PLANNED	Approved	25-Dec-25	19:00	25-Dec-25	23:59	May be given from 19:00Hrs
1368	RQ248327	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1		D	Busbar Stability of upcomming 234 bay.	25-Dec-2025	17:30	25-Dec-2025	23:59		PLANNED	Approved	25-Dec-25	19:00	25-Dec-25	23:59	May be given from 19:00Hrs
1369	RQ248113	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMS AR)SL_FTG2_PG (AGE24L) CKT-2		D	For AMP of Line Bay	25-Dec-2025	16:00	25-Dec-2025	23:59	For AMP of Line Bay	PLANNED	Approved	25-Dec-25	19:00	25-Dec-25	23:59	May be given from 19:00Hrs

1370	RQ248377	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Insertion of additional glass disc/ To attend shutdown nature defects	25-Dec-2025	08:00	30-Dec-2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Approved					May be clubed with Sr. 1387
1371	RQ248131	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25-Dec-2025	08:00	25-Dec-2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved	25-Dec-25	08:00	25-Dec-25	18:00	
1372	RQ248269	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1		D	S/D Rectification work	25-Dec-2025	08:00	25-Dec-2025	18:00	Non-Auto Mode of 1. 220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1 2.220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1 Required.	PLANNED	Approved	25-Dec-25	08:00	25-Dec-25	18:00	
1373	RQ248316	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1		D	Testing of PU of upcoming 234 bay.	24-Dec-2025	17:30	24-Dec-2025	23:59		PLANNED	Approved	24-Dec-25	19:00	24-Dec-25	23:59	May be given from 19:00Hrs
1374	RQ248306	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SJPL) Ckt-1		D	Testing of PU of upcoming 234 bay.	24-Dec-2025	17:30	24-Dec-2025	23:59		PLANNED	Approved	24-Dec-25	19:00	24-Dec-25	23:59	May be given from 19:00Hrs
1375	RQ248336	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_Ftg3-Fatehgarh_III(PG) (ARERJ02PL) Ckt-1		D	Testing of PU of upcoming 234 bay.	24-Dec-2025	17:30	24-Dec-2025	23:59		PLANNED	Approved	24-Dec-25	19:00	24-Dec-25	23:59	May be given from 19:00Hrs
1376	RQ248326	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1		D	Testing of PU of upcoming 234 bay.	24-Dec-2025	17:30	24-Dec-2025	23:59		PLANNED	Approved	24-Dec-25	19:00	24-Dec-25	23:59	May be given from 19:00Hrs
1377	RQ248112	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1		D	For AMP of Line Bay	24-Dec-2025	16:00	24-Dec-2025	23:59	For AMP of Line Bay	PLANNED	Approved	24-Dec-25	19:00	24-Dec-25	23:59	May be given from 19:00Hrs
1378	RQ249277	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	NON-AUTO MODE OF PONG-JASSOR DURING S/D OFPONG-BAIRASUIL	24-Dec-2025	09:00	24-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	24-Dec-25	09:00	24-Dec-25	18:00	
1379	RQ249276	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	FOR AMP WORK OF LINE & MAIN BAY	24-Dec-2025	09:00	24-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	24-Dec-25	09:00	24-Dec-25	18:00	

1380	RQ248268	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1		D	S/D Rectification work	24-Dec-2025	08:00	24-Dec-2025	18:00	Non-Auto Mode of 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 required.	PLANNED	Approved	24-Dec-25	08:00	24-Dec-25	18:00	
1381	RQ248107	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTHG2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	For AMP of Line Bay	23-Dec-2025	16:00	24-Dec-2025	23:59	For AMP of Line Bay	PLANNED	Approved	23-Dec-25	19:00	24-Dec-25	23:59	May be given from 19:00Hrs
1382	RQ248111	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	For AMP of Line Bay	23-Dec-2025	16:00	23-Dec-2025	23:59	For AMP of Line Bay	PLANNED	Approved	23-Dec-25	19:00	23-Dec-25	23:59	May be given from 19:00Hrs
1383	RQ248267	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (PG) CKT-1		D	S/D Rectification work	23-Dec-2025	08:00	23-Dec-2025	18:00	Non-Auto Mode of 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 required.	PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	
1384	RQ248130	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	23-Dec-2025	08:00	23-Dec-2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	
1385	RQ248460	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSJPL_SL_FTG3 (PG) (RENEW_SJPL) CKT-1		C	AMP works	22-Dec-2025	17:00	23-Dec-2025	06:00		PLANNED	Approved	22-Dec-25	19:00	23-Dec-25	06:00	May be given from 19:00Hrs
1386	RQ248110	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1		D	For AMP of Line Bay	22-Dec-2025	16:00	22-Dec-2025	23:59	For AMP of Line Bay	PLANNED	Approved	22-Dec-25	19:00	22-Dec-25	23:59	May be given from 19:00Hrs
1387	RQ248452	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-Chittorgarh(RS) (PG) Ckt-2		C	For Attending Shutdown Nature Defects	22-Dec-2025	09:00	23-Dec-2025	17:00	for Insert Glass disk in insulator	PLANNED	Approved	22-Dec-25	09:00	23-Dec-25	17:00	May be allowed on daily basis subject to real time grid condition. Consent may be taken from NAPP and rajasthan
1388	RQ249278	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	FOR AMP WORK OF LINE & MAIN BAY	22-Dec-2025	09:00	22-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	22-Dec-25	09:00	22-Dec-25	18:00	

1389	RQ249279	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUIL(NH)-PONG(BB) (PG) CKT-1		D	NON-AUTO MODE OF PONG-BAIRASUIL DURING S/D OF PONG-JASSOR	22-Dec-2025	09:00	22-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	22-Dec-25	09:00	22-Dec-25	18:00	
1390	RQ249063	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-1		D	AMP of Line Equipments	22-Dec-2025	09:00	22-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	22-Dec-25	09:00	22-Dec-25	18:00	
1391	RQ248440	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1		C	For overcrossing of conductor during reconductoring work in 220KC Hisar-Hisar ckt-1&2	22-Dec-2025	09:00	24-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	09:00	24-Dec-25	18:00	May be allowed subject to real time grid condition. Consent may be taken from HR
1392	RQ248441	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2		C	For overcrossing of conductor during reconductoring work in 220KC Hisar-Hisar ckt-1&2	22-Dec-2025	09:00	24-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	09:00	24-Dec-25	18:00	May be allowed subject to real time grid condition. Consent may be taken from HR
1393	RQ249082	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1		C	For overhauling of 03 Nos. pole columns of 220kV CB due to suspected DCRM signatures at Gladni end.	22-Dec-2025	09:00	23-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	22-Dec-25	09:00	23-Dec-25	17:00	May be allowed on daily basis subject to real time grid condition. Consent may be taken from J&K
1394	RQ248465	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1		D	For overhead crossing of 220kV S/C Sikar - Dhod TL by under construction 765kV Bhadla-III Sikar-II TL under PBIITL	22-Dec-2025	06:00	23-Dec-2025	18:00	RVPNL	PLANNED	Approved	22-Dec-25	06:00	23-Dec-25	18:00	
1395	RQ248106	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1		D	For AMP of Line Bay	21-Dec-2025	16:00	22-Dec-2025	23:59	For AMP of Line Bay	PLANNED	Approved	21-Dec-25	19:00	22-Dec-25	23:59	May be given from 19:00Hrs
1396	RQ248315	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1		D	Busbar Stability of upcoming 232 bay.	20-Dec-2025	17:30	20-Dec-2025	23:59		PLANNED	Approved	20-Dec-25	19:00	20-Dec-25	23:59	May be given from 19:00Hrs
1397	RQ248305	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SJPL) Ckt-1		D	Busbar Stability of upcoming 232 bay.	20-Dec-2025	17:30	20-Dec-2025	23:59		PLANNED	Approved	20-Dec-25	19:00	20-Dec-25	23:59	May be given from 19:00Hrs

1398	RQ248335	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_Ftg3-Fatehgarh_III(PG) (ARERJ02PL) Ckt-1		D	Busbar Stability of upcoming 232 bay.	20-Dec-2025	17:30	20-Dec-2025	23:59		PLANNED	Approved	20-Dec-25	19:00	20-Dec-25	23:59	May be given from 19:00Hrs
1399	RQ248325	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1		D	Busbar Stability of upcoming 232 bay.	20-Dec-2025	17:30	20-Dec-2025	23:59		PLANNED	Approved	20-Dec-25	19:00	20-Dec-25	23:59	May be given from 19:00Hrs
1400	RQ248458	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1		D	AMP works and construction works	20-Dec-2025	16:00	27-Dec-2025	23:00		PLANNED	Approved	20-Dec-25	19:00	27-Dec-25	23:00	May be given from 19:00Hrs
1401	RQ248177	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSVPL_SL_FTH G3_PG-FATEHGARH_III (PG) (RENEW SURYA VIHAAN PRIVATE LIMITED) CKT-1		D	AMP works	20-Dec-2025	15:00	20-Dec-2025	23:59	AMP WORKS	PLANNED	Approved	20-Dec-25	19:00	20-Dec-25	23:59	May be given from 19:00Hrs
1402	RQ249055	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2		D	Bus Bar testing	20-Dec-2025	08:00	20-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	20-Dec-25	08:00	20-Dec-25	18:00	
1403	RQ248314	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1		D	Testing of PU of upcoming 232 bay.	19-Dec-2025	17:30	19-Dec-2025	23:59		PLANNED	Approved	19-Dec-25	19:00	19-Dec-25	23:59	May be given from 19:00Hrs
1404	RQ248304	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SJPL) Ckt-1		D	Testing of PU of upcoming 232 bay.	19-Dec-2025	17:30	19-Dec-2025	23:59		PLANNED	Approved	19-Dec-25	19:00	19-Dec-25	23:59	May be given from 19:00Hrs
1405	RQ248334	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_Ftg3-Fatehgarh_III(PG) (ARERJ02PL) Ckt-1		D	Testing of PU of upcoming 232 bay.	19-Dec-2025	17:30	19-Dec-2025	23:59		PLANNED	Approved	19-Dec-25	19:00	19-Dec-25	23:59	May be given from 19:00Hrs

1406	RQ248324	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG)(XL_XPPL) Ckt-1		D	Testing of PU of upcoming 232 bay.	19-Dec-2025	17:30	19-Dec-2025	23:59		PLANNED	Approved	19-Dec-25	19:00	19-Dec-25	23:59	May be given from 19:00Hrs
1407	RQ248105	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-2		D	For AMP of Line Bay	19-Dec-2025	16:00	20-Dec-2025	23:59	For AMP of Line Bay	PLANNED	Approved	19-Dec-25	19:00	20-Dec-25	23:59	May be given from 19:00Hrs
1408	RQ248457	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK 2_(AMPLUS)-BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	AMP works and construction works	19-Dec-2025	16:00	26-Dec-2025	23:00		PLANNED	Approved	19-Dec-25	19:00	26-Dec-25	23:00	May be given from 19:00Hrs
1409	RQ249104	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2		D	For Bus Bar Retrofitting	19-Dec-2025	09:30	19-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	19-Dec-25	09:30	19-Dec-25	17:00	
1410	RQ248451	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-Chittorgarh(RS) (PG) Ckt-1		C	For Attending Shutdown Nature Defects	19-Dec-2025	09:00	20-Dec-2025	17:00	for Insert Glass disk in insulator	PLANNED	Approved	19-Dec-25	09:00	20-Dec-25	17:00	May be allowed on daily basis subject to real time grid condition. Consent may be taken from NAPP and rajasthan
1411	RQ248376	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	19-Dec-2025	08:00	24-Dec-2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2	PLANNED	Approved					May be clubed with Sr. 1410
1412	RQ249054	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1		D	Bus Bar testing	19-Dec-2025	08:00	19-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
1413	RQ248313	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1		D	Busbar Stability of upcoming 230 bay.	18-Dec-2025	17:30	18-Dec-2025	23:59		PLANNED	Approved	18-Dec-25	19:00	18-Dec-25	23:59	May be given from 19:00Hrs
1414	RQ248303	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SJPL) Ckt-1		D	Busbar Stability of upcoming 230 bay.	18-Dec-2025	17:30	18-Dec-2025	23:59		PLANNED	Approved	18-Dec-25	19:00	18-Dec-25	23:59	May be given from 19:00Hrs

1415	RQ248333	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_Ftg3-Fatehgarh_III(PG) (ARERJ02PL) Ckt-1		D	Busbar Stability of upcoming 230 bay.	18-Dec-2025	17:30	18-Dec-2025	23:59		PLANNED	Approved	18-Dec-25	19:00	18-Dec-25	23:59	May be given from 19:00Hrs
1416	RQ248323	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1		D	Busbar Stability of upcoming 230 bay.	18-Dec-2025	17:30	18-Dec-2025	23:59		PLANNED	Approved	18-Dec-25	19:00	18-Dec-25	23:59	May be given from 19:00Hrs
1417	RQ248456	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2-PG-BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1		D	AMP works and construction works	18-Dec-2025	16:00	25-Dec-2025	23:00		PLANNED	Approved	18-Dec-25	19:00	25-Dec-25	23:00	May be given from 19:00Hrs
1418	RQ248176	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AXPL_SL_FTHG3_PG-Fatehgarh_III(PG) (ALTRA XERGI POWER PVT LTD) Ckt-1		D	AMP works	18-Dec-2025	15:00	18-Dec-2025	23:59	AMP WORKS	PLANNED	Approved	18-Dec-25	19:00	18-Dec-25	23:59	May be given from 19:00Hrs
1419	RQ249103	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1		D	For Bus Bar Retrofitting	18-Dec-2025	09:30	18-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	18-Dec-25	09:30	18-Dec-25	17:00	
1420	RQ249081	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2		C	For overhauling of 03 Nos. pole columns of 220kV CB due to suspected DCRM signatures at Gladni end.	18-Dec-2025	09:00	19-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	18-Dec-25	09:00	19-Dec-25	17:00	May be allowed on daily basis subject to real time grid condition. Consent may be taken from J&K
1421	RQ248312	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1		D	Testing of PU of upcoming 230 bay.	17-Dec-2025	17:30	17-Dec-2025	23:59		PLANNED	Approved	17-Dec-25	19:00	17-Dec-25	23:59	May be given from 19:00Hrs
1422	RQ248302	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SJPL) Ckt-1		D	Testing of PU of upcoming 230 bay.	17-Dec-2025	17:30	17-Dec-2025	23:59		PLANNED	Approved	17-Dec-25	19:00	17-Dec-25	23:59	May be given from 19:00Hrs
1423	RQ248332	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_Ftg3-Fatehgarh_III(PG) (ARERJ02PL) Ckt-1		D	Testing of PU of upcoming 230 bay.	17-Dec-2025	17:30	17-Dec-2025	23:59		PLANNED	Approved	17-Dec-25	19:00	17-Dec-25	23:59	May be given from 19:00Hrs

1424	RQ248322	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG)(XL_XPPL) Ckt-1		D	Testing of PU of upcoming 230 bay.	17-Dec-2025	17:30	17-Dec-2025	23:59		PLANNED	Approved	17-Dec-25	19:00	17-Dec-25	23:59	May be given from 19:00Hrs
1425	RQ248104	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTHG2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	For AMP of Line Bay	17-Dec-2025	16:00	18-Dec-2025	23:59	For AMP of Line Bay	PLANNED	Approved	17-Dec-25	19:00	18-Dec-25	23:59	May be given from 19:00Hrs
1426	RQ248421	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEOBAND(UP)-SAHARANPUR(PG) (UP) CKT-2		C	for AMP work	17-Dec-2025	09:00	17-Dec-2025	18:00	SHUTDOWN	PLANNED	Approved	17-Dec-25	09:00	17-Dec-25	18:00	May be allowed subject to real time grid condition.
1427	RQ248311	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTHG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1		D	Busbar Stability of upcoming 227 bay.	16-Dec-2025	17:30	16-Dec-2025	23:59		PLANNED	Approved	16-Dec-25	19:00	16-Dec-25	23:59	May be given from 19:00Hrs
1428	RQ248301	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SJPL) Ckt-1		D	Busbar Stability of upcoming 227 bay.	16-Dec-2025	17:30	16-Dec-2025	23:59		PLANNED	Approved	16-Dec-25	19:00	16-Dec-25	23:59	May be given from 19:00Hrs
1429	RQ248331	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_Ftg3-Fatehgarh_III(PG) (ARERJ02PL) Ckt-1		D	Busbar Stability of upcoming 227 bay.	16-Dec-2025	17:30	16-Dec-2025	23:59		PLANNED	Approved	16-Dec-25	19:00	16-Dec-25	23:59	May be given from 19:00Hrs
1430	RQ248321	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG)(XL_XPPL) Ckt-1		D	Busbar Stability of upcoming 227 bay.	16-Dec-2025	17:30	16-Dec-2025	23:59		PLANNED	Approved	16-Dec-25	19:00	16-Dec-25	23:59	May be given from 19:00Hrs
1431	RQ248175	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSAPL_SL_FTHG3_PG (RENEW SURYA AAYAN PRIVATE LIMITED) CKT-1		D	AMP works	16-Dec-2025	15:00	16-Dec-2025	23:59	AMP WORKS	PLANNED	Approved	16-Dec-25	19:00	16-Dec-25	23:59	May be given from 19:00Hrs
1432	RQ248420	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEOBAND(UP)-SAHARANPUR(PG) (UP) CKT-1		C	for AMP work	16-Dec-2025	09:00	16-Dec-2025	18:00	SHUTDOWN	PLANNED	Approved	16-Dec-25	09:00	16-Dec-25	18:00	May be allowed subject to real time grid condition.

1433	RQ248310	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PP L) Ckt-1		D	Testing of PU of upcoming 227 bay.	15-Dec-2025	17:30	15-Dec-2025	23:59		PLANNED	Approved	15-Dec-25	19:00	15-Dec-25	23:59	May be given from 19:00Hrs
1434	RQ248300	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SJPL) Ckt-1		D	Testing of PU of upcoming 227 bay.	15-Dec-2025	17:30	15-Dec-2025	23:59		PLANNED	Approved	15-Dec-25	19:00	15-Dec-25	23:59	May be given from 19:00Hrs
1435	RQ248330	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_Ftg3-Fatehgarh_III(PG) (ARERJ02PL) Ckt-1		D	Testing of PU of upcoming 227 bay.	15-Dec-2025	17:30	15-Dec-2025	23:59		PLANNED	Approved	15-Dec-25	19:00	15-Dec-25	23:59	May be given from 19:00Hrs
1436	RQ248320	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1		D	Testing of PU of upcoming 227 bay.	15-Dec-2025	17:30	15-Dec-2025	23:59		PLANNED	Approved	15-Dec-25	19:00	15-Dec-25	23:59	May be given from 19:00Hrs
1437	RQ248459	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTS) (SERENTICA_RI 4PL_BIK2) CKT-1		D	AMP works and construction works	15-Dec-2025	16:00	23-Dec-2025	23:00		PLANNED	Approved	15-Dec-25	19:00	23-Dec-25	23:00	May be given from 19:00Hrs
1438	RQ248103	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For AMP of Line Bay	15-Dec-2025	16:00	16-Dec-2025	23:59	For AMP of Line Bay	PLANNED	Approved	15-Dec-25	19:00	16-Dec-25	23:59	May be given from 19:00Hrs
1439	RQ248174	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSRPL_HYB_FT HG3_PG (RENEW SURYA ROSHNI PRIVATE LIMITED) CKT-1		D	AMP works	15-Dec-2025	15:00	15-Dec-2025	23:59	AMP WORKS	PLANNED	Approved	15-Dec-25	19:00	15-Dec-25	23:59	May be given from 19:00Hrs
1440	RQ249102	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2		D	For Bus Bar Retrofitting	15-Dec-2025	09:30	15-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	15-Dec-25	09:30	15-Dec-25	17:00	

1441	RQ249275	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	NON-AUTO DURING AMP OF DASUYA-SARNA CKT-2	15-Dec-2025	09:00	15-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	15-Dec-25	09:00	15-Dec-25	18:00	
1442	RQ248159	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1		C	Re-conductoring work of 220 KV Hisar (PG)-Hisar (IA) D/C transmission line under Hisar TLM.	15-Dec-2025	09:00	31-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	09:00	31-Dec-25	18:00	May be allowed subject to real time grid condition. Consent may be taken from HR
1443	RQ249274	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	FOR AMP & INSTALLATION OF LIGHTENING ARRESTOR AT DASUYA END	15-Dec-2025	09:00	15-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	15-Dec-25	09:00	15-Dec-25	18:00	
1444	RQ248161	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		C	Re-conductoring work of 220 KV Hisar (PG)-Hisar (IA) D/C transmission line under Hisar TLM.	15-Dec-2025	09:00	31-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	09:00	31-Dec-25	18:00	May be allowed subject to real time grid condition. Consent may be taken from HR
1445	RQ248208	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1		D	FOR AMP OF LINE EQUIPMENTS	15-Dec-2025	09:00	15-Dec-2025	18:00	FOR AMP OF LINE EQUIPMENTS	PLANNED	Approved	15-Dec-25	09:00	15-Dec-25	18:00	
1446	RQ249080	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1		C	For overhauling of 03 Nos. pole columns of 220kV CB due to suspected DCRM signatures at Gladni end.	15-Dec-2025	09:00	16-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	15-Dec-25	09:00	16-Dec-25	17:00	May be allowed on daily basis subject to real time grid condition. Consent may be taken from J&K
1447	RQ248378	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	14-Dec-2025	08:00	19-Dec-2025	18:00	S/D required timely	PLANNED	Approved	14-Dec-25	08:00	19-Dec-25	18:00	
1448	RQ249101	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1		D	For Bus Bar Retrofitting	13-Dec-2025	09:30	13-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	13-Dec-25	09:30	13-Dec-25	17:00	
1449	RQ249272	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	AMP OF LINE AND LINE BAY & MAIN BAY EQUIPMENTS AT DASUYA END	13-Dec-2025	09:00	14-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	13-Dec-25	09:00	14-Dec-25	18:00	
1450	RQ249273	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	NON-AUTO DURING S/D OF DASUYA-SARNA CKT-1	13-Dec-2025	09:00	14-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	13-Dec-25	09:00	14-Dec-25	18:00	
1451	RQ249100	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	For Bus Bar Retrofitting	12-Dec-2025	09:30	12-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	12-Dec-25	09:30	12-Dec-25	17:00	
1452	RQ248218	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2		D	for AMP work	12-Dec-2025	09:00	12-Dec-2025	18:00	respective line bay 204 at Manesar will also be under shutdown due to double main bus scheme	PLANNED	Approved	12-Dec-25	09:00	12-Dec-25	18:00	

1453	RQ248299	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_B HD2_PG (AVAADA_SUN RAYS) (AVAADA_SUN RAYS) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	11-Dec-2025	16:00	12-Dec-2025	23:00		PLANNED	Approved	11-Dec-25	19:00	12-Dec-25	23:00	May be given from 19:00Hrs
1454	RQ249099	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	For Bus Bar Retrofitting	11-Dec-2025	09:30	11-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	11-Dec-25	09:30	11-Dec-25	17:00	
1455	RQ248139	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1		D	For Bay Extension works	10-Dec-2025	17:00	15-Dec-2025	23:59		PLANNED	Approved	10-Dec-25	19:00	15-Dec-25	23:59	May be given from 19:00Hrs
1456	RQ248141	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (SERENTICA_RI 4PL_BIK2) CKT-1		D	For Bay Extension works	10-Dec-2025	17:00	15-Dec-2025	23:59		PLANNED	Approved	10-Dec-25	19:00	15-Dec-25	23:59	May be given from 19:00Hrs
1457	RQ248142	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1		D	For Bay Extension works	10-Dec-2025	17:00	15-Dec-2025	23:59		PLANNED	Approved	10-Dec-25	19:00	15-Dec-25	23:59	May be given from 19:00Hrs
1458	RQ248140	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For Bay Extension works	10-Dec-2025	17:00	15-Dec-2025	23:59		PLANNED	Approved	10-Dec-25	19:00	15-Dec-25	23:59	May be given from 19:00Hrs
1459	RQ248455	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTSL) (BANDERWALA TPSL) CKT-1		D	AMP works and construction works	10-Dec-2025	16:00	16-Dec-2025	23:00		PLANNED	Approved	10-Dec-25	19:00	16-Dec-25	23:00	May be given from 19:00Hrs
1460	RQ249098	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4		D	For Bus Bar Retrofitting	10-Dec-2025	09:30	10-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	04-Nov-25	08:00	06-Nov-25	18:00	Subject to Rajasthan consent

1461	RQ248217	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1		D	for AMP work	10-Dec-2025	09:00	10-Dec-2025	18:00	respective line bay 203 at Manesar will also be under shutdown due to double main bus scheme	PLANNED	Approved	10-Dec-25	09:00	10-Dec-25	18:00	
1462	RQ248386	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	To attend shutdown nature defects	10-Dec-2025	08:00	12-Dec-2025	18:00	S/D required timely	PLANNED	Approved	04-Nov-25	08:00	06-Nov-25	18:00	Subject to Rajasthan consent
1463	RQ248380	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	10-Dec-2025	08:00	14-Dec-2025	18:00	Non auto for 220 kV Anta(NTPC)-Lalsot(RS) t1	PLANNED	Approved	10-Dec-25	08:00	14-Dec-25	18:00	
1464	RQ248298	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	09-Dec-2025	16:00	10-Dec-2025	23:00		PLANNED	Approved	09-Dec-25	19:00	10-Dec-25	23:00	May be given from 19:00Hrs
1465	RQ248454	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) CKT-1		D	AMP works and construction works	09-Dec-2025	16:00	17-Dec-2025	23:00		PLANNED	Approved	09-Dec-25	19:00	17-Dec-25	23:00	May be given from 19:00Hrs
1466	RQ249097	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3		D	For Bus Bar Retrofitting	09-Dec-2025	09:30	09-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	09-Dec-25	09:30	09-Dec-25	17:00	
1467	RQ248071	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-2		D	For Relay testing works	09-Dec-2025	08:00	09-Dec-2025	18:00	For Relay testing works	PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	18:00	
1468	RQ249096	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		D	For Bus Bar Retrofitting	08-Dec-2025	09:30	08-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	08-Dec-25	09:30	08-Dec-25	17:00	
1469	RQ248407	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	08-Dec-2025	08:00	14-Dec-2025	18:00	NON AUTO MODE	PLANNED	Approved	08-Dec-25	19:00	14-Dec-25	23:00	May be given from 19:00Hrs
1470	RQ248408	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ACME HEERGARH_SL_BHD2_PG (ACME_HEERG ARH)-BHADLA_2 (PG) (ACME_HEERG ARH) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	08-Dec-2025	08:00	14-Dec-2025	18:00	NON AUTO MODE	PLANNED	Approved	08-Dec-25	19:00	14-Dec-25	23:00	May be given from 19:00Hrs

1471	RQ248276	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1	C	Rectification of P.D defect in 220kV Main Bus-1	08-Dec-2025	08:00	12-Dec-2025	23:00	Along with 220kV Main Bus-1	PLANNED	Approved	08-Dec-25	08:00	12-Dec-25	23:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement.
1472	RQ248070	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-2	D	For Relay testing works	08-Dec-2025	08:00	08-Dec-2025	18:00	For Relay testing works	PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
1473	RQ248406	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD 2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1	D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	08-Dec-2025	08:00	14-Dec-2025	18:00	NON AUTO MODE	PLANNED	Approved	08-Dec-25	19:00	14-Dec-25	23:00	May be given from 19:00Hrs

1474	RQ248278	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2	C		Rectification of P.D defect in 220kV Main Bus-1	08-Dec-2025	08:00	12-Dec-2025	23:00	Along with 220kV Main Bus-1	PLANNED	Approved	08-Dec-25	08:00	12-Dec-25	23:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement.
1475	RQ248277	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1	C		Rectification of P.D defect in 220kV Main Bus-1	08-Dec-2025	08:00	12-Dec-2025	23:00	Along with 220kV Main Bus-1	PLANNED	Approved	08-Dec-25	08:00	12-Dec-25	23:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement.
1476	RQ248297	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1	D		Attending COE Protection Observations, CT Oil Sampling	07-Dec-2025	16:00	08-Dec-2025	23:00		PLANNED	Approved	07-Dec-25	19:00	08-Dec-25	23:00	May be given from 19:00Hrs
1477	RQ249095	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D		For Bus Bar Retrofitting	06-Dec-2025	09:30	06-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	06-Dec-25	09:30	06-Dec-25	17:00	

1478	RQ248296	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-ACME SOLAR(ACM) (ACME) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	05-Dec-2025	16:00	06-Dec-2025	23:00		PLANNED	Approved	05-Dec-25	19:00	06-Dec-25	23:00	May be given from 19:00Hrs
1479	RQ248453	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JUNA_REPL_SL_BKN2 (JUNA_REPL) CKT-1		D	AMP works and construction works	05-Dec-2025	16:00	12-Dec-2025	23:00		PLANNED	Approved	05-Dec-25	19:00	12-Dec-25	23:00	May be given from 19:00Hrs
1480	RQ248450	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-Debari(RS) (PG) Ckt-1		D	For Attending Shutdown Nature Defects	05-Dec-2025	09:00	05-Dec-2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Approved	05-Dec-25	09:00	05-Dec-25	17:00	
1481	RQ248066	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH (BB)-BADARPUR(NT) (BB) CKT-1		D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	05-Dec-2025	08:00	10-Dec-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	05-Dec-25	08:00	10-Dec-25	18:00	
1482	RQ248067	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH (BB)-BADARPUR(NT) (BB) CKT-2		D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	05-Dec-2025	08:00	10-Dec-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	05-Dec-25	08:00	10-Dec-25	18:00	
1483	RQ249094	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-RAMBAN(PDD) (PDD) CKT-1		D	For Bus Bar Retrofitting	04-Dec-2025	09:30	04-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	04-Dec-25	09:30	04-Dec-25	17:00	
1484	RQ248295	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_P G-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	03-Dec-2025	16:00	04-Dec-2025	23:00		PLANNED	Approved	03-Dec-25	19:00	04-Dec-25	23:00	May be given from 19:00Hrs
1485	RQ248461	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-4		D	FOR AMP WORKS OF LINE EQUIPMENTS	03-Dec-2025	10:00	03-Dec-2025	16:00	LINE OWNER IS HVPNL	PLANNED	Approved	03-Dec-25	10:00	03-Dec-25	16:00	
1486	RQ248160	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-2		C	SF6 gas leakage from Bushing of bay 205.	03-Dec-2025	10:00	06-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	10:00	06-Dec-25	18:00	
1487	RQ249093	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-MIR BAZAR(PDD) (PDD) CKT-1		D	For Bus Bar Retrofitting	03-Dec-2025	09:30	03-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	03-Dec-25	09:30	03-Dec-25	17:00	
1488	RQ248207	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1		D	FOR AMP OF LINE EQUIPMENTS	02-Dec-2025	10:00	02-Dec-2025	16:00	FOR AMP OF LINE EQUIPMENTS	PLANNED	Approved	02-Dec-25	10:00	02-Dec-25	16:00	
1489	RQ248082	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2		D	AMP work	02-Dec-2025	09:00	02-Dec-2025	18:00	AMP WORK AT SIKAR SS	PLANNED	Approved	02-Dec-25	09:00	02-Dec-25	18:00	

1490	RQ248294	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SEORA_SL_BH D2_PG (MEGA_SURYA URJA)-BHADLA_2 (PG) (MEGA_SURYA URJA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	01-Dec-2025	16:00	02-Dec-2025	23:00		PLANNED	Approved	01-Dec-25	19:00	02-Dec-25	23:00	May be given from 19:00Hrs
1491	RQ248404	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ 01_SL_BHD2_P G-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01-Dec-2025	08:00	07-Dec-2025	18:00	SHUTDOWN	PLANNED	Approved	01-Dec-25	19:00	07-Dec-25	23:00	May be given from 19:00Hrs
1492	RQ248373	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work	01-Dec-2025	08:00	10-Dec-2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Approved	01-Dec-25	08:00	10-Dec-25	18:00	Utility may apply the shutdown in D-5 basis after receiving confirmation from NHAI. Before charging of the element FTC Process may be taken care
1493	RQ248405	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEERG ARH)-BHADLA_2 (PG) (ACME_HEERG ARH) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01-Dec-2025	08:00	07-Dec-2025	18:00	SHUTDOWN	PLANNED	Approved	01-Dec-25	19:00	07-Dec-25	23:00	May be given from 19:00Hrs
1494	RQ248372	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work	01-Dec-2025	08:00	10-Dec-2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Approved	01-Dec-25	08:00	10-Dec-25	18:00	Utility may apply the shutdown in D-5 basis after receiving confirmation from NHAI. Before charging of the element FTC Process may be taken care
1495	RQ248403	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD 2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01-Dec-2025	08:00	07-Dec-2025	18:00	SHUTDOWN	PLANNED	Approved	01-Dec-25	19:00	07-Dec-25	23:00	May be given from 19:00Hrs
1496	RQ248379	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	01-Dec-2025	08:00	09-Dec-2025	18:00	Non auto for 220 kV Anta(NTPC)-Swaimadhopur(RS) & 220 kV Swaimadhopur Dausa Ckt	PLANNED	Approved	01-Dec-25	08:00	09-Dec-25	18:00	

1497	RQ249175	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	29-Dec-2025	08:00	29-Dec-2025	18:00		PLANNED	Approved	29-Dec-25	08:00	29-Dec-25	18:00	
1498	RQ249174	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PSTCL) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers of T .no 160 to 168 and gantry s/s	27-Dec-2025	08:00	27-Dec-2025	18:00		PLANNED	Approved	27-Dec-25	08:00	27-Dec-25	18:00	
1499	RQ249173	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PSTCL)-LUDHIANA(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	26-Dec-2025	08:00	26-Dec-2025	18:00		PLANNED	Approved	26-Dec-25	08:00	26-Dec-25	18:00	
1500	RQ249172	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	26-Dec-2025	08:00	26-Dec-2025	18:00		PLANNED	Approved	26-Dec-25	08:00	26-Dec-25	18:00	
1501	RQ249171	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 45 to 65	23-Dec-2025	08:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	18:00	
1502	RQ249168	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 270 to 290	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
1503	RQ249167	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
1504	RQ249162	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
1505	RQ249164	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 290/1 to 290/15	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
1506	RQ249161	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 20	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
1507	RQ249159	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PSTCL)-LUDHIANA(PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 5 to 20	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
1508	RQ247957	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 250 to 270	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	

1509	RQ247950	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers of T .no 160 to 168 and gantry s/s	13-Dec-2025	08:00	13-Dec-2025	18:00		PLANNED	Approved	13-Dec-25	08:00	13-Dec-25	18:00	
1510	RQ248841	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABAT(PG) (PSTCL) CKT-1	PSTCL	D	Half Yearly mtc of line	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
1511	RQ247948	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PG)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 5 to 30	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
1512	RQ247943	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 290/1 to 290/15	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
1513	RQ247940	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
1514	RQ247936	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 10	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	
1515	RQ247928	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	
1516	RQ247926	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 15	01-Dec-2025	08:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	01-Dec-25	18:00	
1517	RQ248859	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	For S/D nature defects	28-Dec-2025	09:00	28-Dec-2025	18:00		PLANNED	Approved	28-Dec-25	09:00	28-Dec-25	18:00	
1518	RQ248984	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAD(UP) (PG) CKT-2	POWERGRID	D	Stability test of BB Relay	23-Dec-2025	08:00	23-Dec-2025	12:00		PLANNED	Approved	23-Dec-25	08:00	23-Dec-25	12:00	
1519	RQ248983	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAD(UP) (PG) CKT-1	POWERGRID	D	Stability test of BB Relay	22-Dec-2025	14:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	14:00	22-Dec-25	18:00	
1520	RQ247601	OCC_237	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	Annual bay maintenance	22-Dec-2025	08:00	24-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	24-Dec-25	18:00	

1521	RQ248985	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	220kV Busbar Stability test for Jhusi feeder	20-Dec-2025	14:00	20-Dec-2025	18:00		PLANNED	Approved	20-Dec-25	14:00	20-Dec-25	18:00	
1522	RQ249027	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIIVI (PG)-DHAULIGANGA (NH) (PG) CKT-2	POWERGRID	D	AMP of DHaulinganga Line Reactor at NHPC end.	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
1523	RQ249292	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWERGRID	D	BB AND LBB RELAY RETROFITMENT WORK	15-Dec-2025	08:00	16-Dec-2025	23:00		PLANNED	Approved	15-Dec-25	08:00	16-Dec-25	23:00	
1524	RQ248920	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
1525	RQ248957	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWERGRID	D	AMP OF LINE BAY	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
1526	RQ248876	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	FOR REPLACEMENT PUNCOM MAKE PLCC PANEL WITH ABB MAKE PLCC PANELS.	12-Dec-2025	09:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	09:00	12-Dec-25	18:00	
1527	RQ248923	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance of Bay along with BUS	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	18:00	
1528	RQ248922	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay along with BUS	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
1529	RQ247898	OCC_237	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	C	Annual bay maintenance	08-Dec-2025	00:00	10-Dec-2025	23:59		PLANNED	Approved	08-Dec-25	00:00	10-Dec-25	23:59	
1530	RQ249294	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWERGRID	D	BB AND LBB RELAY RETROFITMENT WORK	07-Dec-2025	08:00	08-Dec-2025	23:00		PLANNED	Approved	07-Dec-25	08:00	08-Dec-25	23:00	
1531	RQ248950	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	Amp of line Bay equipment	06-Dec-2025	08:00	06-Dec-2025	18:00		PLANNED	Approved	06-Dec-25	08:00	06-Dec-25	18:00	
1532	RQ248976	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAD(UP) (PG) CKT-2	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05-Dec-2025	16:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	16:00	05-Dec-25	18:00	
1533	RQ248975	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAD(UP) (PG) CKT-1	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05-Dec-2025	14:00	05-Dec-2025	16:00		PLANNED	Approved	05-Dec-25	14:00	05-Dec-25	16:00	

1534	RQ248921	OCC_237	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
1535	RQ249020	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-2	POWERGRID	D	AMP of line bay equipment at Kanpur.Unchahar-1 line AR will be put in Non-auto mode.	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
1536	RQ248895	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04-Dec-2025	16:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	16:00	04-Dec-25	18:00	
1537	RQ249320	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PD)-SARNA(PS) (PG) CKT-1	POWERGRID	D	For replacement of flashed Insulator of Tower no. 99 and other AMP Works.	04-Dec-2025	09:00	04-Dec-2025	17:00	kindly approve.	PLANNED	Approved	04-Dec-25	09:00	04-Dec-25	17:00	
1538	RQ248868	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWERGRID	D	Bus Bar Retrofitment work at Pithoragarh(PG)	03-Dec-2025	09:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	09:00	03-Dec-25	18:00	
1539	RQ249022	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-4	POWERGRID	D	AMP of line bay equipment at Kanpur. During s/d, other ckt will be put in Non-auto mode. 220 KV Kanpur-Unchahar-3 line will be put in Non-auto mode.	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	
1540	RQ248869	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWERGRID	D	Bus Bar Retrofitment work at Pithoragarh(PG)	01-Dec-2025	09:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	09:00	01-Dec-25	18:00	
1541	RQ248951	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	Dismantling of Existing Tower at Location No. 15-16 of 220 KV D/C Tanakpur-Bareilly TL; Erection and Stringing of New Towers due to Construction of the 4-lane connectivity project of Banbasa ICP at the India-Nepal border under the Bharatmala Pariyojna.	01-Dec-2025	09:00	07-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	09:00	07-Dec-25	18:00	May be allowed subject to real time grid condition. Consent may be taken from NHPK UK and UP. Before charging of the line necessary FTC process may be taken care.

1542	RQ249302	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	C	Dismantling of Existing Tower at Location No. 15-16 of 220 KV Tanakpur-Sitarganj TL; Erection and Stringing of New Towers due to Construction of the 4-lane connectivity project of Banbasa ICP at the India-Nepal border under the Bharatmala Pariyojna.	01-Dec-2025	08:00	07-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	07-Dec-25	18:00	May be allowed subject to real time grid condition. Consent may be taken from NHPC UK and UP. Before charging of the line necessary FTC process may be taken care.
1543	RQ249021	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	AMP of line bay equipment at Kanpur. During s/d, other ckt will be put in Non-auto mode. Unchahar-4 line will be put in Non-auto mode.	01-Dec-2025	08:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	01-Dec-25	18:00	
1544	RQ248982	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Stability test of Busbar Relay at Allahabad SS	22-Dec-2025	08:00	22-Dec-2025	12:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	12:00	
1545	RQ248981	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Stability test of Busbar Relay at Allahabad SS	21-Dec-2025	14:00	21-Dec-2025	18:00		PLANNED	Approved	21-Dec-25	14:00	21-Dec-25	18:00	
1546	RQ248969	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05-Dec-2025	12:00	05-Dec-2025	14:00		PLANNED	Approved	05-Dec-25	12:00	05-Dec-25	14:00	
1547	RQ248968	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05-Dec-2025	10:00	05-Dec-2025	12:00		PLANNED	Approved	05-Dec-25	10:00	05-Dec-25	12:00	
1548	RQ248467	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1	KSP_NHPC_LTD	D	For Bay Extension works	21-Dec-2025	17:00	25-Dec-2025	23:00		PLANNED	Approved	21-Dec-25	19:00	25-Dec-25	23:00	May be given from 19:00Hrs
1549	RQ248468	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1	KSP_NHPC_LTD	D	AMP works and construction works	17-Dec-2025	16:00	24-Dec-2025	23:00		PLANNED	Approved	17-Dec-25	19:00	24-Dec-25	23:00	May be given from 19:00Hrs

1550	RQ248980	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Stability test of Busbar Relay at Allahabad SS	21-Dec-2025	08:00	21-Dec-2025	12:00		PLANNED	Approved	21-Dec-25	08:00	21-Dec-25	12:00	
1551	RQ247605	OCC_237	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NTJ)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	D	Annual bay maintenance	17-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	19-Dec-25	18:00	
1552	RQ247562	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Preventive maintenance works like looping chopping of tree Branches in the line corridor specially in the hilly area, jumper tightening works and polymer & insulator Disc cleaning works.	15-Dec-2025	09:00	20-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	09:00	20-Dec-25	18:00	
1553	RQ248812	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) (UP) CKT-1	UPPTCL	D	AMP of line bay	13-Dec-2025	08:00	13-Dec-2025	20:00		PLANNED	Approved	13-Dec-25	08:00	13-Dec-25	20:00	
1554	RQ249295	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NTJ)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	BB AND LBB RELAY RETROFITMENT WORK	09-Dec-2025	08:00	10-Dec-2025	23:00		PLANNED	Approved	09-Dec-25	08:00	10-Dec-25	23:00	
1555	RQ249002	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-MAHARAJAGANJ (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting and AMP works	06-Dec-2025	09:00	06-Dec-2025	18:00		PLANNED	Approved	06-Dec-25	09:00	06-Dec-25	18:00	
1556	RQ249001	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-ANAND NAGAR(UP) (UP) CKT-1	UPPTCL	D	BB relay retrofitment and amp	05-Dec-2025	09:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	09:00	05-Dec-25	18:00	
1557	RQ248964	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05-Dec-2025	08:00	05-Dec-2025	10:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	10:00	
1558	RQ249000	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BANSI(UP)-GORAKHPUR(PG) (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting and AMP works	04-Dec-2025	09:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	09:00	04-Dec-25	18:00	
1559	RQ247293	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping chooping of tree in Line coridor	04-Dec-2025	08:00	10-Dec-2025	17:00		PLANNED	Approved	04-Dec-25	08:00	10-Dec-25	17:00	
1560	RQ248958	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	AMP work	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	

1561	RQ248988	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-BARHUA(UP) (UP) CKT-1	UPPTCL	D	BB Relay retrofitment work and amp	03-Dec-2025	09:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	09:00	03-Dec-25	18:00	
1562	RQ248837	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	for replacament of Line LA at 400kV Sohawal due to Result voilation	03-Dec-2025	09:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	09:00	03-Dec-25	18:00	
1563	RQ248987	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	D	Busbar relay retrofitting and AMP works	02-Dec-2025	09:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	09:00	02-Dec-25	18:00	
1564	RQ248986	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting and AMP works	01-Dec-2025	09:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	09:00	01-Dec-25	18:00	
1565	RQ248469	OCC_237	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For Tree trimming work at 220 kV Gopalpur to Mandola Ckt No-01 Line	18-Dec-2025	10:00	18-Dec-2025	16:00		PLANNED	Approved	18-Dec-25	10:00	18-Dec-25	16:00	
1566	RQ248470	OCC_237	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For Tree trimming work at 220 kV O/H Gopalpur to Mandola Ckt No-02 Line	11-Dec-2025	10:00	11-Dec-2025	16:00		PLANNED	Approved	11-Dec-25	10:00	11-Dec-25	16:00	
1567	RQ248497	OCC_237	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	To carry out PMS activities	03-Dec-2025	09:30	03-Dec-2025	16:00		PLANNED	Approved	03-Dec-25	09:30	03-Dec-25	16:00	
1568	RQ249323	OCC_237	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	HPPTCL	D	Annual Maintenance of line	18-Dec-2025	09:00	20-Dec-2025	18:00	During the shutdown period, generation shall not be affacted	PLANNED	Approved	18-Dec-25	09:00	20-Dec-25	18:00	
1569	RQ247242	OCC_237	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KALA AMB(HP)-KALA AMB(PKTL) (HPPTCL) CKT-2	HPPTCL	D	Periodical Maintenance	17-Dec-2025	10:00	17-Dec-2025	17:00		PLANNED	Approved	17-Dec-25	10:00	17-Dec-25	17:00	
1570	RQ247243	OCC_237	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KALA AMB(HP)-KALA AMB(PKTL) (HPPTCL) CKT-1	HPPTCL	D	Periodical Maintenance	16-Dec-2025	10:00	16-Dec-2025	17:00		PLANNED	Approved	16-Dec-25	10:00	16-Dec-25	17:00	
1571	RQ249322	OCC_237	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	HPPTCL	D	Annual Maintenance of line	15-Dec-2025	09:00	17-Dec-2025	18:00	During the shutdown period, generation shall not be affacted	PLANNED	Approved	15-Dec-25	09:00	17-Dec-25	18:00	
1572	RQ248765	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patroling & Tree trimming	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	

1573	RQ248763	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
1574	RQ248839	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Yearly mtc of line	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
1575	RQ248834	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-2	BBMB	D	Mtc. of S/Stn. Equipment	17-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	17-Dec-25	08:00	17-Dec-25	18:00	
1576	RQ249158	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
1577	RQ248822	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Yearly Mtc.	16-Dec-2025	08:00	17-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	17-Dec-25	18:00	
1578	RQ248764	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
1579	RQ248838	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Yearly mtc of line	16-Dec-2025	08:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	08:00	16-Dec-25	18:00	
1580	RQ248833	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. of S/Stn. Equipment	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
1581	RQ248840	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Yearly mtc of line	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
1582	RQ248823	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Yearly mtc	11-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	12-Dec-25	18:00	
1583	RQ248845	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Yearly mtc	11-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	08:00	12-Dec-25	18:00	
1584	RQ248501	OCC_237	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	To carry out PMS activities	10-Dec-2025	09:30	10-Dec-2025	16:00		PLANNED	Approved	10-Dec-25	09:30	10-Dec-25	16:00	
1585	RQ248815	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Yearly mtc	09-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	10-Dec-25	18:00	

1586	RQ248844	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Yearly mtc	09-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	10-Dec-25	18:00	
1587	RQ248835	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. of S/Stn. Equipment	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	18:00	
1588	RQ248827	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Half Yearly mtc of line	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
1589	RQ248817	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Half Yearly mtc	08-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	10-Dec-25	18:00	
1590	RQ248499	OCC_237	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	To carry out PMS activities	06-Dec-2025	09:30	06-Dec-2025	16:00		PLANNED	Approved	06-Dec-25	09:30	06-Dec-25	16:00	
1591	RQ248814	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Yearly mtc	04-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	05-Dec-25	18:00	
1592	RQ248853	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly Mtc.	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	
1593	RQ248824	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Half Yearly mtc of line	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	
1594	RQ248843	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Yearly Mtc.	02-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	03-Dec-25	18:00	
1595	RQ248816	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Half Yearly mtc	02-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	04-Dec-25	18:00	
1596	RQ248813	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Yearly Mtc.	01-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	02-Dec-25	18:00	
1597	RQ248979	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	For Line Bay (209L) AMP work at Fatehpur Sub-Station.	16-Dec-2025	09:00	16-Dec-2025	18:00		PLANNED	Approved	16-Dec-25	09:00	16-Dec-25	18:00	
1598	RQ249291	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-BACHRAVAN(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	BB AND LBB RELAY RETROFITMENT WORK	13-Dec-2025	08:00	14-Dec-2025	23:00		PLANNED	Approved	13-Dec-25	08:00	14-Dec-25	23:00	
1599	RQ249293	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	BB AND LBB RELAY RETROFITMENT WORK	11-Dec-2025	08:00	12-Dec-2025	23:00		PLANNED	Approved	11-Dec-25	08:00	12-Dec-25	23:00	

1600	RQ248007	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT) ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay/Line Maintenance and tree trimming work	06-Dec-2025	08:00	07-Dec-2025	18:00		PLANNED	Approved	06-Dec-25	08:00	07-Dec-25	18:00	
1601	RQ247298	OCC_237	budhil_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENKO BUDHIL	D	Annual maintenance, Tightening of jumpers, conductor repair	01-Dec-2025	08:00	10-Dec-2025	18:00	there will be no generation loss of NHPC chamera -3 PH.	PLANNED	Approved	01-Dec-25	08:00	10-Dec-25	18:00	
1602	RQ247608	OCC_237	singoli_sd	BUS	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP)) - BUS 1	SINGOLI(LTUHP)	D	Annual Maintenance of Bus coupler	19-Feb-2026	09:00	19-Feb-2026	18:00	Overhauling of Bus coupler, Circuit 1 & 2 will be open.	PLANNED	Approved	19-Feb-26	09:00	19-Feb-26	18:00	
1603	RQ247609	OCC_237	singoli_sd	BUS	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP)) - BUS 2	SINGOLI(LTUHP)	D	Annual Maintenance of Bus coupler	19-Feb-2026	09:00	19-Feb-2026	18:00	Overhauling of Bus coupler, Circuit 1 & 2 will be open.	PLANNED	Approved	19-Feb-26	09:00	19-Feb-26	18:00	
1604	RQ247775	OCC_237	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8	POWERGRID	D	AMP work	27-Dec-2025	16:00	28-Dec-2025	23:59		PLANNED	Approved	27-Dec-25	19:00	28-Dec-25	23:59	May be given from 19:00Hrs
1605	RQ247834	OCC_237	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6	POWERGRID	D	Bay Extension, LBB Testing	27-Dec-2025	16:00	28-Dec-2025	23:00		PLANNED	Approved	27-Dec-25	19:00	28-Dec-25	23:00	May be given from 19:00Hrs
1606	RQ247774	OCC_237	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7	POWERGRID	D	AMP work	25-Dec-2025	16:00	26-Dec-2025	23:59		PLANNED	Approved	25-Dec-25	19:00	26-Dec-25	23:59	May be given from 19:00Hrs
1607	RQ247833	OCC_237	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5	POWERGRID	D	Bay Extension, LBB Testing	25-Dec-2025	16:00	26-Dec-2025	23:00		PLANNED	Approved	25-Dec-25	19:00	26-Dec-25	23:00	May be given from 19:00Hrs
1608	RQ247768	OCC_237	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6	POWERGRID	D	AMP work	23-Dec-2025	16:00	24-Dec-2025	23:59		PLANNED	Approved	23-Dec-25	19:00	24-Dec-25	23:59	May be given from 19:00Hrs
1609	RQ247828	OCC_237	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWERGRID	D	Bay Extension, LBB Testing	23-Dec-2025	16:00	24-Dec-2025	23:00		PLANNED	Approved	23-Dec-25	19:00	24-Dec-25	23:00	May be given from 19:00Hrs
1610	RQ247808	OCC_237	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWERGRID	D	AMP work	22-Dec-2025	16:00	22-Dec-2025	23:00		PLANNED	Approved	22-Dec-25	19:00	22-Dec-25	23:00	May be given from 19:00Hrs
1611	RQ247807	OCC_237	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWERGRID	D	AMP work	21-Dec-2025	16:00	21-Dec-2025	23:00		PLANNED	Approved	21-Dec-25	19:00	21-Dec-25	23:00	May be given from 19:00Hrs
1612	RQ247767	OCC_237	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5	POWERGRID	D	AMP work	21-Dec-2025	16:00	22-Dec-2025	23:59		PLANNED	Approved	21-Dec-25	19:00	22-Dec-25	23:59	May be given from 19:00Hrs
1613	RQ247827	OCC_237	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWERGRID	D	Bay Extension, LBB Testing	21-Dec-2025	16:00	22-Dec-2025	23:00		PLANNED	Approved	21-Dec-25	19:00	22-Dec-25	23:00	May be given from 19:00Hrs
1614	RQ248582	OCC_237	cpcc3_sd	BUS	220KV BUS 2 AT RAEBAREILLY(PG)	POWERGRID	C	Bus Bar & LBB relay retrofitting work at Raebareilly	21-Dec-2025	08:00	22-Dec-2025	23:00		PLANNED	Approved	21-Dec-25	08:00	22-Dec-25	23:00	
1615	RQ247804	OCC_237	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWERGRID	D	AMP work	20-Dec-2025	16:00	20-Dec-2025	23:00		PLANNED	Approved	20-Dec-25	19:00	20-Dec-25	23:00	May be given from 19:00Hrs
1616	RQ247762	OCC_237	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	POWERGRID	D	AMP work	19-Dec-2025	16:00	20-Dec-2025	23:59		PLANNED	Approved	19-Dec-25	19:00	20-Dec-25	23:59	May be given from 19:00Hrs

1617	RQ247803	OCC_237	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWERGRID	D	AMP work	19-Dec-2025	16:00	19-Dec-2025	23:00		PLANNED	Approved	19-Dec-25	19:00	19-Dec-25	23:00	May be given from 19:00Hrs
1618	RQ247826	OCC_237	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	Bay Extension, LBB Testing	19-Dec-2025	16:00	20-Dec-2025	23:00		PLANNED	Approved	19-Dec-25	19:00	20-Dec-25	23:00	May be given from 19:00Hrs
1619	RQ247814	OCC_237	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	HOTSPOT ATTENDING WORK	19-Dec-2025	08:00	19-Dec-2025	18:00		PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
1620	RQ248581	OCC_237	cpcc3_sd	BUS	220KV BUS 1 AT RAEBAREILLY(PG)	POWERGRID	C	Bus Bar & LBB relay retrofitting work at Raebareli SS	19-Dec-2025	08:00	20-Dec-2025	23:00		PLANNED	Approved	19-Dec-25	08:00	20-Dec-25	23:00	
1621	RQ247802	OCC_237	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP work	18-Dec-2025	16:00	18-Dec-2025	23:00		PLANNED	Approved	18-Dec-25	19:00	18-Dec-25	23:00	May be given from 19:00Hrs
1622	RQ248673	OCC_237	cpcc3_sd	BUS	220KV BUS 3 AT MAINPURI(PG)	POWERGRID	D	Amp of 220 KV Transfer Bus at Mainpuri SS	18-Dec-2025	09:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	09:00	18-Dec-25	18:00	
1623	RQ247813	OCC_237	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWERGRID	D	HOTSPOT ATTENDING WORK	18-Dec-2025	08:00	18-Dec-2025	18:00		PLANNED	Approved	18-Dec-25	08:00	18-Dec-25	18:00	
1624	RQ247773	OCC_237	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWERGRID	D	AMP work	17-Dec-2025	16:00	18-Dec-2025	23:59		PLANNED	Approved	17-Dec-25	19:00	18-Dec-25	23:59	May be given from 19:00Hrs
1625	RQ247825	OCC_237	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Bay Extension, LBB Testing	17-Dec-2025	16:00	18-Dec-2025	23:00		PLANNED	Approved	17-Dec-25	19:00	18-Dec-25	23:00	May be given from 19:00Hrs
1626	RQ247801	OCC_237	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGRID	D	AMP work	17-Dec-2025	16:00	17-Dec-2025	23:00		PLANNED	Approved	17-Dec-25	19:00	17-Dec-25	23:00	May be given from 19:00Hrs
1627	RQ247766	OCC_237	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	POWERGRID	D	AMP work	15-Dec-2025	16:00	16-Dec-2025	23:59		PLANNED	Approved	15-Dec-25	19:00	16-Dec-25	23:59	May be given from 19:00Hrs
1628	RQ248672	OCC_237	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	POWERGRID	D	AMP of 220 kV Main Bus Bar 2 at Mainpuri SS	15-Dec-2025	09:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	09:00	15-Dec-25	18:00	
1629	RQ247765	OCC_237	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWERGRID	D	AMP work	13-Dec-2025	16:00	14-Dec-2025	23:59		PLANNED	Approved	13-Dec-25	19:00	14-Dec-25	23:59	May be given from 19:00Hrs
1630	RQ248671	OCC_237	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWERGRID	D	AMP of 220 kV Main Bus Bar 1 at Mainpuri SS	12-Dec-2025	09:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	09:00	12-Dec-25	18:00	
1631	RQ248662	OCC_237	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Busbar Relay retrofitting works at Allahabad SS	12-Dec-2025	09:00	18-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	09:00	18-Dec-25	18:00	
1632	RQ248739	OCC_237	cpcc1_sd	BUS	220KV BUS 3 AT BHIWADI(PG)	POWERGRID	D	for AMP work	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
1633	RQ248601	OCC_237	cpcc3_sd	BUS	220KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	12-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	12-Dec-25	08:00	12-Dec-25	18:00	
1634	RQ247789	OCC_237	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	POWERGRID	D	AMP work	11-Dec-2025	16:00	11-Dec-2025	23:00		PLANNED	Approved	11-Dec-25	19:00	11-Dec-25	23:00	May be given from 19:00Hrs
1635	RQ247788	OCC_237	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1	POWERGRID	D	AMP work	10-Dec-2025	16:00	10-Dec-2025	23:00		PLANNED	Approved	10-Dec-25	19:00	10-Dec-25	23:00	May be given from 19:00Hrs
1636	RQ247846	OCC_237	cpcc1_sd	BUS	220 KV BHIWANI(PG) - BUS 2	POWERGRID	D	AMP work	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	

1637	RQ248738	OCC_237	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)	POWERGRID	D	for AMP work	10-Dec-2025	08:00	10-Dec-2025	18:00		PLANNED	Approved	10-Dec-25	08:00	10-Dec-25	18:00	
1638	RQ248667	OCC_237	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	09-Dec-2025	09:00	09-Dec-2025	18:00		PLANNED	Rejected					Consent denied bu UK as supply of Pithoragarh, Almora will be affected. The shutdown may be given subject to Consent from UK. Apply in D-5
1639	RQ248651	OCC_237	cpcc3_sd	BUS	220KV BUS 3 AT GORAKHPUR(PG)	POWERGRID	D	AMP work of TBC Bus	08-Dec-2025	09:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	09:00	08-Dec-25	18:00	
1640	RQ247845	OCC_237	cpcc1_sd	BUS	220 KV BHIWANI(PG) - BUS 1	POWERGRID	D	AMP work	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
1641	RQ247821	OCC_237	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)	POWERGRID	C	Rectification of P.D defect in 220kV Main Bus-1	08-Dec-2025	08:00	12-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	12-Dec-25	18:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement.
1642	RQ248737	OCC_237	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)	POWERGRID	D	for AMP work	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
1643	RQ248661	OCC_237	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Busbar Relay retrofitting	06-Dec-2025	09:00	11-Dec-2025	18:00		PLANNED	Approved	06-Dec-25	09:00	11-Dec-25	18:00	
1644	RQ247750	OCC_237	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(PG)	POWERGRID	D	AMP work	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
1645	RQ248640	OCC_237	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP works	04-Dec-2025	09:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	09:00	04-Dec-25	18:00	
1646	RQ248666	OCC_237	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	220kv Bus-1 AMP Works at Allahabad SS.	04-Dec-2025	09:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	09:00	04-Dec-25	18:00	
1647	RQ247745	OCC_237	cpcc1_sd	BUS	220KV BUS 3 AT SIKAR(PG)	POWERGRID	D	AMP work	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	

1648	RQ247749	OCC_237	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	AMP work	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	
1649	RQ247748	OCC_237	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	AMP work	01-Dec-2025	08:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	01-Dec-25	18:00	
1650	RQ247793	OCC_237	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 4	PBTSL	D	AMP and Construction works	21-Dec-2025	16:00	29-Dec-2025	23:00		PLANNED	Approved	21-Dec-25	19:00	29-Dec-25	23:00	May be given from 19:00Hrs
1651	RQ247797	OCC_237	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 5	PBTSL	D	AMP and Construction works	17-Dec-2025	16:00	25-Dec-2025	23:00		PLANNED	Approved	17-Dec-25	19:00	25-Dec-25	23:00	May be given from 19:00Hrs
1652	RQ247791	OCC_237	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	AMP and Construction works	15-Dec-2025	16:00	23-Dec-2025	23:00		PLANNED	Approved	15-Dec-25	19:00	23-Dec-25	23:00	May be given from 19:00Hrs
1653	RQ247798	OCC_237	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 6	PBTSL	D	AMP and Construction works	12-Dec-2025	16:00	19-Dec-2025	23:00		PLANNED	Approved	12-Dec-25	19:00	19-Dec-25	23:00	May be given from 19:00Hrs
1654	RQ247792	OCC_237	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 3	PBTSL	D	AMP and Construction works	10-Dec-2025	16:00	17-Dec-2025	23:00		PLANNED	Approved	10-Dec-25	19:00	17-Dec-25	23:00	May be given from 19:00Hrs
1655	RQ247790	OCC_237	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	AMP and Construction works	09-Dec-2025	16:00	17-Dec-2025	23:00		PLANNED	Approved	09-Dec-25	19:00	17-Dec-25	23:00	May be given from 19:00Hrs
1656	RQ249113	OCC_237	cpcc2_sd	BUS	220 KV PARBATI POOLING BANALA(PG) - BUS 2		D	Bus Bar testing	20-Dec-2025	08:00	20-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	20-Dec-25	08:00	20-Dec-25	18:00	
1657	RQ249112	OCC_237	cpcc2_sd	BUS	220 KV PARBATI POOLING BANALA(PG) - BUS 1		D	Bus Bar testing	19-Dec-2025	08:00	19-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	19-Dec-25	08:00	19-Dec-25	18:00	
1658	RQ249128	OCC_237	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting	16-Dec-2025	09:30	29-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	16-Dec-25	09:30	29-Dec-25	17:00	
1659	RQ249109	OCC_237	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	For Replacement of Bus droppers in 220kV Zainakote-2 (20589B to Bus-2 Droppers).The same is required for bus bar retrofitting works also	09-Dec-2025	09:00	09-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	09-Dec-25	09:00	09-Dec-25	18:00	
1660	RQ249119	OCC_237	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	AMP and Hotspot attending work of 220 kV Bus-2, Bus Bar testing work of 220 kV Bus-2	08-Dec-2025	08:00	14-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	08-Dec-25	08:00	14-Dec-25	18:00	May be allowed on daily basis subject to real time grid condition.

1661	RQ249108	OCC_237	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	For Replacement of Bus droppers in 220kV Pampore-1(20789A to Bus-1 Droppers) The Droppers are of short length and need replacement..The same is required for bus bar retrofitting works also	05-Dec-2025	09:00	05-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	05-Dec-25	09:00	05-Dec-25	18:00	
1662	RQ249127	OCC_237	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting	03-Dec-2025	09:30	15-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	03-Dec-25	09:30	15-Dec-25	17:00	
1663	RQ249118	OCC_237	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	AMP and Hotspot attending work of 220 kV Bus-1, Bus Bar testing work of 220 kV Bus-1	01-Dec-2025	08:00	07-Dec-2025	18:00	Kindly approve.	PLANNED	Approved	01-Dec-25	08:00	07-Dec-25	18:00	May be allowed on daily basis subject to real time grid condition.
1664	RQ247822	OCC_237	cpcc1_sd	BUS	220 KV FATEHGARH_III (PG) - BUS 5	PRTL	D	Testing of PU & busbar stability of upcoming 227,230,232,234,235 bay.	15-Dec-2025	16:00	25-Dec-2025	23:59		PLANNED	Approved	15-Dec-25	19:00	25-Dec-25	23:59	May be given from 19:00Hrs
1665	RQ248754	OCC_237	cpcc1_sd	BUS	220 KV FATEHGARH_III (PG) - BUS 6	PRTL	D	Busbar Stability and PU testing of upcoming 233 bay.	05-Dec-2025	17:00	06-Dec-2025	23:00		PLANNED	Approved	05-Dec-25	19:00	06-Dec-25	23:00	May be given from 19:00Hrs
1666	RQ247630	OCC_237	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220 KV MAIN BUS-II FOR REPLACEMENT OF 220KV B BUS ISOLATOR PHASE JAW/ARM OF 500MVA ICT-I.	04-Dec-2025	10:00	05-Dec-2025	17:00		PLANNED	Approved	04-Dec-25	10:00	05-Dec-25	17:00	
1667	RQ248802	OCC_237	bbmb_sd	BUS	220KV BUS 2 AT BARNALA(BB)	BBMB	D	Mtc. of Substation Equipment	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	
1668	RQ248801	OCC_237	bbmb_sd	BUS	220KV BUS 1 AT BARNALA(BB)	BBMB	D	Mtc. of Substation Equipment	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	
1669	RQ248800	OCC_237	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Yearly Mtc.	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	
1670	RQ249178	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP) CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	30-Dec-2025	08:00	30-Dec-2025	18:00		PLANNED	Approved	20-Nov-25	09:00	20-Nov-25	18:00	Subject to Consent from UK
1671	RQ247947	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP) CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	11-Dec-2025	08:00	11-Dec-2025	18:00		PLANNED	Approved	17-Nov-25	09:00	17-Nov-25	18:00	Subject to Consent from UK
1672	RQ247935	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP) CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	13-Nov-25	09:00	13-Nov-25	18:00	Subject to Consent from UK

1673	RQ249083	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(P DD)-SEWA_2(NH) (PG) CKT-2	C	For overhauling of 03 Nos. pole columns of 132kV CB due to suspected DCRM signatures at Hiranagar SS.	29-Dec-2025	09:00	30-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	29-Dec-25	09:00	30-Dec-25	17:00	May be allowed on daily basis subject to real time grid condition. Consent may be taken from J&K and NHPC	
1674	RQ248858	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	To attend very hot point	27-Dec-2025	08:00	27-Dec-2025	18:00		PLANNED	Approved	27-Dec-25	08:00	27-Dec-25	18:00	
1675	RQ248871	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-PITHORAGARH(PTCUL) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	15-Dec-2025	09:00	15-Dec-2025	18:00		PLANNED	Rejected					Consent denied bu UK as supply of Pithoragarh, Almora will be affected. The shutdown may be given subject to Consent from UK. Apply in D-5
1676	RQ248872	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	12-Dec-2025	09:00	12-Dec-2025	18:00		PLANNED	Rejected					Consent denied bu UK as supply of Pithoragarh, Almora will be affected. The shutdown may be given subject to Consent from UK. Apply in D-5
1677	RQ248870	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LOHAGHAT(PTCUL)-PITHORAGARH(PG) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	11-Dec-2025	09:00	11-Dec-2025	18:00		PLANNED	Approved	11-Dec-25	09:00	11-Dec-25	18:00	
1678	RQ248873	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-2	PTCUL	D	TESTING OF NEW 132 KV BUS BAR RELAYS & AMP WORKS IN 132 KV SITARGANJ PTCUL-2	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Rejected					Consent denied bu UK as supply of Pithoragarh, Almora will be affected. The shutdown may be given subject to Consent from UK. Apply in D-5
1679	RQ248875	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(SIDCUL) (PTCUL) CKT-1	PTCUL	D	TESTING OF NEW 132 KV BUS BAR RELAYS & AMP WORKS IN 132 KV SITARGANJ PTCUL-1 (ELDECO)	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Rejected					Consent denied bu UK as supply of Pithoragarh, Almora will be affected. The shutdown may be given subject to Consent from UK. Apply in D-5

1680	RQ248874	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-3	PTCUL	D	TESTING OF NEW 132 KV BUS BAR RELAYS & AMP WORKS	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Rejected					Consent denied bu UK as supply of Pithoragarh, Almora will be affected. The shutdown may be given subject to Consent from UK. Apply in D-5
1681	RQ248888	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV MAHENDRA NAGAR(PG)-TANAKPUR(NH) (PG) CKT-1	POWERGRID	D	SHUTDOWN OF 132KV MAHENDRA NAGAR (NEPAL)-TANAKPUR(NHPC) LINE WHICH IS LOOKING AFTER BY SITARGANJ TLM IS REQUIRED FOR ATTENDING SHUTDOWN NATURE DEFECTS	02-Dec-2025	09:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	09:00	02-Dec-25	18:00	
1682	RQ248668	OCC_237	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	17-Dec-2025	09:00	17-Dec-2025	18:00		PLANNED	Rejected					Consent denied bu UK as supply of Pithoragarh, Almora will be affected. The shutdown may be given subject to Consent from UK. Apply in D-5
1683	RQ248669	OCC_237	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWERGRID	D	TESTING OF NEW 132 KV BUS BAR RELAYS & AMP WORKS	10-Dec-2025	09:00	10-Dec-2025	18:00		PLANNED	Rejected					Consent denied bu UK as supply of Pithoragarh, Almora will be affected. The shutdown may be given subject to Consent from UK. Apply in D-5
1684	RQ248689	OCC_237	cpcc3_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV PITHORAGARH(PG)	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	04-Dec-2025	09:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	09:00	04-Dec-25	18:00	
1685	RQ247868	OCC_237	cpcc1_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV JIND(PG)	POWERGRID	D	AMP work	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	
1686	RQ248711	OCC_237	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWERGRID	D	Stability test of BB Relay	23-Dec-2025	14:00	23-Dec-2025	18:00		PLANNED	Approved	23-Dec-25	14:00	23-Dec-25	18:00	

1687	RQ248502	OCC_237	cpcc1_sd	BAY	210 TRANSFER BUS BAY - 220KV BUS 3 AT SIKAR(PG) (POWERGRID) AT 220 KV SIKAR(PG)	POWERGRID	D	for AMP work	22-Dec-2025	08:00	22-Dec-2025	18:00		PLANNED	Approved	22-Dec-25	08:00	22-Dec-25	18:00	
1688	RQ248704	OCC_237	cpcc3_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT RAEBAREILLY(PG) (POWERGRID) AND 220KV BUS 2 AT RAEBAREILLY(PG) AT 220 KV RAEBAREILLY(PG) (POWERGRID)	POWERGRID	C	Bus Bar & LBB relay retrofitting work at Raebareli SS	17-Dec-2025	08:00	18-Dec-2025	23:00		PLANNED	Approved	17-Dec-25	08:00	18-Dec-25	23:00	
1689	RQ248571	OCC_237	cpcc1_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT BAHADURGARH(PG) (POWERGRID) AND 220KV BUS 2 AT BAHADURGARH(PG) AT 220 KV BAHADURGARH(PG) (POWERGRID)	POWERGRID	D	for AMP work	15-Dec-2025	08:00	15-Dec-2025	18:00		PLANNED	Approved	15-Dec-25	08:00	15-Dec-25	18:00	
1690	RQ247907	OCC_237	ntpcncr_sd	BAY	207 MAIN BAY - 220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1 AT ANTA(NT)	POWERGRID	C	Annual bay maintenance	15-Dec-2025	00:00	17-Dec-2025	23:59		PLANNED	Approved	15-Dec-25	00:00	17-Dec-25	23:59	

1691	RQ248580	OCC_237	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWERGRID	C	Rectification of P.D defect in 220kV Main Bus-1	08-Dec-2025	08:00	12-Dec-2025	20:00		PLANNED	Approved	08-Dec-25	08:00	12-Dec-25	20:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement.
1692	RQ248554	OCC_237	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHILWARA(RS)- KOTA(PG) (RS) CKT-1 (POWERGRID) AT 220 KV KOTA(PG)	POWERGRID	D	for AMP work	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
1693	RQ248570	OCC_237	cpcc1_sd	BAY	201 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAHADURGAR H(PG)	POWERGRID	D	for AMP work	08-Dec-2025	08:00	08-Dec-2025	18:00		PLANNED	Approved	08-Dec-25	08:00	08-Dec-25	18:00	
1694	RQ248553	OCC_237	cpcc1_sd	BAY	208 MAIN BAY - 220 KV DUNI(RS)- KOTA(PG) (RS) CKT-1 (POWERGRID) AT 220 KV KOTA(PG)	POWERGRID	D	for AMP work	06-Dec-2025	08:00	06-Dec-2025	18:00		PLANNED	Approved	06-Dec-25	08:00	06-Dec-25	18:00	
1695	RQ248709	OCC_237	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(P G) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(P G) AT 220 KV ALLAHABAD(P G) (POWERGRID)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05-Dec-2025	18:00	05-Dec-2025	20:00		PLANNED	Approved	05-Dec-25	18:00	05-Dec-25	20:00	

1696	RQ248552	OCC_237	cpcc1_sd	BAY	206 MAIN BAY - 220 KV KOTA(PG)- KTPS(RVUN) (RS) CKT-2 (POWERGRID)	POWERGRID	D	for AMP work	05-Dec-2025	08:00	05-Dec-2025	18:00		PLANNED	Approved	05-Dec-25	08:00	05-Dec-25	18:00	
1697	RQ248551	OCC_237	cpcc1_sd	BAY	205 MAIN BAY - 220 KV KOTA(PG)- KTPS(RVUN) (RS) CKT-1 (POWERGRID)	POWERGRID	D	for AMP work	04-Dec-2025	08:00	04-Dec-2025	18:00		PLANNED	Approved	04-Dec-25	08:00	04-Dec-25	18:00	
1698	RQ248550	OCC_237	cpcc1_sd	BAY	204 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KOTA(PG) (POWERGRID)	POWERGRID	D	for AMP work	03-Dec-2025	08:00	03-Dec-2025	18:00		PLANNED	Approved	03-Dec-25	08:00	03-Dec-25	18:00	
1699	RQ248549	OCC_237	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT KOTA(PG) (POWERGRID) AT 220 KV KOTA(PG)	POWERGRID	D	for AMP work	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	
1700	RQ248630	OCC_237	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG) (POWERGRID) AT 220 KV SAHARANPUR(PG)	POWERGRID	D	for AMP work	02-Dec-2025	08:00	02-Dec-2025	18:00		PLANNED	Approved	02-Dec-25	08:00	02-Dec-25	18:00	
1701	RQ248548	OCC_237	cpcc1_sd	BAY	202 BUS COUPLER BAY - 220KV BUS 1 AT KOTA(PG) (POWERGRID) AND 220KV BUS 2 AT KOTA(PG) AT 220 KV KOTA(PG) (POWERGRID)	POWERGRID	D	for AMP work	01-Dec-2025	08:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	01-Dec-25	18:00	
1702	RQ248629	OCC_237	cpcc1_sd	BAY	202 BUS COUPLER BAY - 220KV BUS 1 AT SAHARANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT SAHARANPUR(PG) AT 220 KV SAHARANPUR(PG) (POWERGRID)	POWERGRID	D	for AMP work	01-Dec-2025	08:00	01-Dec-2025	18:00		PLANNED	Approved	01-Dec-25	08:00	01-Dec-25	18:00	

1703	RQ248605	OCC_237	cpcc1_sd	BAY	231 MAIN BAY - 220 KV FATEHGARH_III (PG)- XL_XPPL_SL_FT G3(PG) (XL_XPPL) CKT- 1 (PRTL) AT 220 KV FATEHGARH_III (PG)	PRTL	D	Testing of PU & busbar stability of upcomming bay.	15-Dec-2025	16:00	27-Dec-2025	23:00		PLANNED	Approved	15-Dec-25	19:00	27-Dec-25	23:00	May be given from 19:00Hrs
1704	RQ248604	OCC_237	cpcc1_sd	BAY	229 MAIN BAY - 220 KV ENERGIZENT_P PL_FTG3- FATEHGARH_III (PG) (ENERGIZENT_ PPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III (PG)	PRTL	D	Testing of PU & busbar stability of upcomming bay.	15-Dec-2025	16:00	27-Dec-2025	23:00		PLANNED	Approved	15-Dec-25	19:00	27-Dec-25	23:00	May be given from 19:00Hrs
1705	RQ248603	OCC_237	cpcc1_sd	BAY	225 MAIN BAY - 220 KV FATEHGARH_III (PG)- RSJPL_SL_FTG3 (PG) (RENEW_SJPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III (PG)	PRTL	D	Testing of PU & busbar stability of upcomming bay.	15-Dec-2025	16:00	27-Dec-2025	23:00		PLANNED	Approved	15-Dec-25	19:00	27-Dec-25	23:00	May be given from 19:00Hrs
1706	RQ249155	OCC_237	cpcc2_sd	SVC/STATCO M	SVC No 1(- 200/+300MVA R) at 400 KV NewWanpoh(P G)	POWERGRI D	D	As per 5 yearly testing of SVC	11-Dec-2025	08:00	11-Dec-2025	18:00	KINDLY APPROVE	PLANNED	Approved	11-Dec-25	08:00	11-Dec-25	18:00	
1707	RQ247489	OCC_237	cpcc1_sd	SVC/STATCO M	STATCOM No 2(- 425/+550MVA R) at 400 KV Bhadla_2 (PG)	POWERGRI D	D	Implementation of modification in body protection schemes of Coupling Transformers	09-Dec-2025	16:00	12-Dec-2025	23:00		PLANNED	Approved	09-Dec-25	17:00	12-Dec-25	23:00	May be given from 17:00Hrs
1708	RQ249156	OCC_237	cpcc2_sd	SVC/STATCO M	STATCOM No 1(- 100/+100MVA R) at 400 KV Nallagarh(PG)	POWERGRI D	D	For 5 Yearly Periodic Maintenance and AMP of Converter Transformersand Implimentation of Mech Protection as per CC Circular.	09-Dec-2025	09:00	10-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	09-Dec-25	09:00	10-Dec-25	17:00	
1709	RQ249157	OCC_237	cpcc2_sd	SVC/STATCO M	STATCOM No 2(- 100/+100MVA R) at 400 KV Nallagarh(PG)	POWERGRI D	D	For 5 Yearly Periodic Maintenance and AMP of Converter Transformersand Implimentation of Mech Protection as per CC Circular.	09-Dec-2025	09:00	10-Dec-2025	17:00	Kindly approve.	PLANNED	Approved	09-Dec-25	09:00	10-Dec-25	17:00	

1710	RQ247488	OCC_237	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWERGRID	D	COE Compliances in coupling transformers	09-Dec-2025	08:00	09-Dec-2025	18:00		PLANNED	Approved	09-Dec-25	08:00	09-Dec-25	18:00	
1711	RQ247490	OCC_237	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	Implementation of modification in body protection schemes of Coupling Transformers	02-Dec-2025	16:00	12-Dec-2025	23:00		PLANNED	Approved	02-Dec-25	17:00	12-Dec-25	23:00	May be given from 17:00Hrs
1712	RQ247486	OCC_237	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGRID	D	COE Compliances in coupling transformers	22-Dec-2025	16:00	25-Dec-2025	23:00		PLANNED	Approved	22-Dec-25	17:00	25-Dec-25	23:00	May be given from 17:00Hrs
1713	RQ247491	OCC_237	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGRID	D	COE Compliances & AMP work	10-Dec-2025	16:00	13-Dec-2025	23:00		PLANNED	Approved	10-Dec-25	17:00	13-Dec-25	23:00	May be given from 17:00Hrs
1714	RQ247487	OCC_237	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	COE Compliances in coupling transformers	17-Dec-2025	16:00	24-Dec-2025	23:00		PLANNED	Approved	17-Dec-25	17:00	24-Dec-25	23:00	May be given from 17:00Hrs

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	NLDC Remarks	S/D Status	OCC Remarks
1	POWERGRID_W R2	WRPC	400KV-SHUJALPUR-RAPP-1	3-Dec-25	08:00	3-Dec-25	17:30	D	AMP WORK OF LINE BAY 413 L and AMP WORK OF SUJALPUR-RAPP1_LINE REACTOR, Dia to be kept open at both ends.		Approved	
2	POWERGRID_W R2	WRPC	400KV-SHUJALPUR-RAPP-2	9-Dec-25	08:00	9-Dec-25	17:30	D	AMP WORK OF LINE BAY 418 L		Approved	
3	POWERGRID_W R2	WRPC	765KV-SATNA-BINA-1	3-Dec-25	07:00	3-Dec-25	18:00	D	ATTENDING S/D NATURE DEFECTS IN LINE, Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
4	POWERGRID_W R2	WRPC	765KV-SATNA-BINA-2	10-Dec-25	07:00	10-Dec-25	18:00	D	ATTENDING S/D NATURE DEFECTS IN LINE, Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
5	POWERGRID_W R2	WRPC	400KV-KANSARI-KANKROLI-2	8-Dec-25	16:00	8-Dec-25	23:00	D	Yearly AMP of LTE and main bay circuit breaker at Kansari /attending S/D nature defect in line, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC Curtailment of 2100 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2100 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
6	POWERGRID_W R2	WRPC	400KV-KANSARI-KANKROLI-1	8-Dec-25	16:00	8-Dec-25	23:00	D	Non Auto mode For attending shutdown defects in circuit #2	To be availed from 16:00 to 23:00 hrs.	Approved	To be availed from 16:00 to 23:00 hrs.
7	POWERGRID_W R2	WRPC	765KV-BANASKANTHA-CHITTORGARH-2	16-Dec-25	16:00	16-Dec-25	23:00	D	Yearly AMP/ attending S/D nature defect in line, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
8	POWERGRID_W R2	WRPC	765KV-BANASKANTHA-CHITTORGARH-1	16-Dec-25	16:00	16-Dec-25	23:00	D	Non Auto mode For attending shutdown defects in circuit #2	To be availed from 16:00 to 23:00 hrs.	Approved	To be availed from 16:00 to 23:00 hrs.
9	POWERGRID_W R2	WRPC	765KV-BANASKANTHA-CHITTORGARH-1	17-Dec-25	16:00	17-Dec-25	23:00	D	Yearly AMP/ attending S/D nature defect in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
10	POWERGRID_W R2	WRPC	765KV-BANASKANTHA-CHITTORGARH-2	17-Dec-25	16:00	17-Dec-25	23:00	D	Non Auto mode For attending shutdown defects in circuit #1	To be availed from 16:00 to 23:00 hrs.	Approved	To be availed from 16:00 to 23:00 hrs.
11	POWERGRID_W R2	WRPC	400KV-KANSARI-KANKROLI-1	23-Dec-25	16:00	23-Dec-25	23:00	D	Yearly AMP of LTE and main bay circuit breaker at Kansari /attending S/D nature defect in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	ATC Curtailment of 2100 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2100 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
12	POWERGRID_W R2	WRPC	400KV-KANSARI-KANKROLI-2	23-Dec-25	16:00	23-Dec-25	23:00	D	Non Auto mode For attending shutdown defects in circuit #1	To be availed from 16:00 to 23:00 hrs.	Approved	To be availed from 16:00 to 23:00 hrs.
13	POWERGRID_W R2	WRPC	765KV-JABALPUR-ORAI-1	4-Dec-25	09:00	4-Dec-25	18:00	D	AMP of Line Terminal equipments & L/R765KV-JABALPUR-ORAI-1, For Taking Spare Reactor in service and R ph to be taken Out (Spare phase Out since 28.02.2025), For Cleaning Pollution on insulators under Pre-winter preparedness works. Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	ATC Curtailment of 900 MW in NR Import.	Approved	ATC Curtailment of 900 MW in NR Import.
14	POWERGRID_W R2	WRPC	765KV-JABALPUR-ORAI-2	4-Dec-25	09:00	4-Dec-25	18:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 765KV-JABALPUR-ORAI-1		Approved	
15	POWERGRID_W R2	WRPC	765KV-VINDHYACHAL(P5)-JABALPUR-1	8-Dec-25	09:00	8-Dec-25	18:00	D	AMP of Line Terminal equipments at both ends.& AMP of L/R of 765KV-VINDHYACHAL(P5)-JABALPUR-1 & For taking spare reactor in service (Spare rotation) at Jabalpur PS, spare reactor out of service since 04.04.2025, LR PRV Switch Replacement work at Vindhyachal ss. Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
16	POWERGRID_W R2	WRPC	765KV-VINDHYACHAL(P5)-JABALPUR-2	8-Dec-25	09:00	8-Dec-25	18:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 765KV-VINDHYACHAL(P5)-JABALPUR-1		Approved	
17	POWERGRID_W R2	WRPC	765KV-JABALPUR-ORAI-2	11-Dec-25	09:00	11-Dec-25	18:00	D	AMP of Line Terminal equipments & AMP of L/R765KV-JABALPUR-ORAI-2, attending S/D nature defect in line, For Cleaning Pollution on insulators under Pre-winter preparedness works Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC Curtailment of 900 MW in NR Import.	Approved	ATC Curtailment of 900 MW in NR Import.
18	POWERGRID_W R2	WRPC	765KV-JABALPUR-ORAI-1	11-Dec-25	09:00	11-Dec-25	18:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 765KV-JABALPUR-ORAI-2		Approved	

19	POWERGRID_W R2	WRPC	400KV-NEEMUCH-CHITTORGARH-1	4-Dec-25	10:00	4-Dec-25	17:30	D	For amp works. Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	ATC Curtailment of 250 MW in NR export. To be availed from 15:00hrs.	Approved	ATC Curtailment of 250 MW in NR export. To be availed from 15:00hrs.
20	POWERGRID_W R2	WRPC	400KV-NEEMUCH-CHITTORGARH-2	4-Dec-25	10:00	4-Dec-25	17:30	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 400KV-NEEMUCH-CHITTORGARH-1		Approved	
21	POWERGRID_W R2	WRPC	400KV-NEEMUCH-CHITTORGARH-2	5-Dec-25	15:00	5-Dec-25	23:00	D	For amp works.Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC Curtailment of 250 MW in NR export. To be availed from 15:00hrs.	Approved	ATC Curtailment of 250 MW in NR export. To be availed from 15:00hrs.
22	POWERGRID_W R2	WRPC	765KV-INDORE-VADODARA-1	15-Dec-25	09:00	15-Dec-25	18:00	D	For Cleaning Pollution on insulators under Pre-winter preparedness works AND DEFECT RETIFICATION WORK, PRV switch replacement work at vadodara. Dia to be kept open at both ends.	ATC Curtailment of 600 MW in NR Export.	Approved	ATC Curtailment of 600 MW in NR Export.
23	POWERGRID_W R2	WRPC	765KV-GWALIOR-AGRA-1	1-Dec-25	09:00	15-Dec-25	18:00	D	Restoration work of loc no 159 & shut down nature defect attending work	ATC Curtailment of 1150 MW in NR Import.	Rejected	ATC Curtailment of 1150 MW in NR Import. Kindly avail in D-5 basis.
24	POWERGRID_W R2	WRPC	765KV-SATNA-GWALIOR-2	19-Dec-25	09:00	28-Dec-25	18:00	C	Installation , testing and commissioning work of CB for switchable line reactor	ATC Curtailment of 2150MW in NR Import. Will be reviewed on D-2 basis. Subjected to real time grid scenario	Rejected	ATC Curtailment of 2150MW in NR Import. Will be reviewed on D-2 basis. Subjected to real time grid scenario
25	POWERGRID_W R2	WRPC	765KV-GWALIOR-ORAI-1	29-Dec-25	09:00	31-Dec-25	18:00	C	Line Reactor CB Drive Mechanism checking by OEM at Gwalior SS	Will be reviewed on D-2 basis. Subjected to real time grid scenario	Rejected	Will be reviewed on D-2 basis. Subjected to real time grid scenario
26	POWERGRID_W R2	WRPC	765KV-VINDHYACHAL(PS)-VARANASI-2	5-Dec-25	07:00	5-Dec-25	18:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 765KV-VINDHYACHAL(PS)-VARANASI-1		Approved	
27	POWERGRID_W R2	WRPC	765KV-SATNA-VINDHYACHAL(PS)-1	17-Dec-25	09:00	17-Dec-25	18:00	D	Confirmetry DCRM test on LR CB due to CB Palm issue.Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
28	POWERGRID_W R2	WRPC	765KV-VINDHYACHAL(PS)-JABALPUR-2	12-Dec-25	08:00	12-Dec-25	20:00	D	For Cleaning Pollution on insulators under Pre-winter preparedness works and ATTENDING S/D NATURE DEFECTS IN LINE, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
29	POWERGRID_W R2	WRPC	765KV-VINDHYACHAL(PS)-JABALPUR-1	12-Dec-25	08:00	12-Dec-25	20:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 765KV-VINDHYACHAL(PS)-JABALPUR-2		Approved	
30	POWERGRID_W R2	WRPC	765KV-SATNA-BINA-2	1-Dec-25	09:00	6-Dec-25	18:00	D	For Erection and Stringing Work in 765 kV Satna Bina C1 line under WRD Diversion Work.	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
31	POWERGRID_W R2	WRPC	765KV-SATNA-GWALIOR-2	1-Dec-25	07:00	31-Dec-25	18:00	D	For OPGW stringing under live line condition, Auto Reclosure to be in non auto mode		Approved	
32	POWERGRID_W R2	WRPC	765KV-SATNA-VINDHYACHAL(PS)-1	22-Dec-25	07:00	22-Dec-25	18:00	D	Simultaneous outage of 400KV-VINDHYACHAL-REWA-1 and 765KV-SATNA-VINDHYACHAL(PS)-1 is required for Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN 599-TN 600)	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
33	POWERGRID_W R2	WRPC	765KV-SATNA-VINDHYACHAL(PS)-2	23-Dec-25	07:00	23-Dec-25	18:00	D	Simultaneous outage of 400KV-VINDHYACHAL-REWA-1 and 765KV-SATNA-VINDHYACHAL(PS)-2 is required For Formation of Dual Dimond Crossing, for rectification of Clearance issue TN 608-TN 609)	ATC Curtailment of 750 MW in NR Import.	Approved	ATC Curtailment of 750 MW in NR Import.
34	POWERGRID_W R2	WRPC	765KV-GWALIOR-AGRA-1	1-Dec-25	09:00	1-Dec-25	18:00	D	For Cleaning Pollution on insulators under Pre-winter preparedness works, Dia to be kept open at both ends.	ATC Curtailment of 1150 MW in NR Import.	Approved	ATC Curtailment of 1150 MW in NR Import.
35	POWERGRID_W R2	WRPC	765KV-GWALIOR-AGRA-2	2-Dec-25	09:00	2-Dec-25	18:00	D	For Cleaning Pollution on insulators under Pre-winter preparedness works, AMP Work of line terminal equipment's, Dia to be kept open at both ends.	ATC Curtailment of 1150 MW in NR Import.	Approved	ATC Curtailment of 1150 MW in NR Import.
36	POWERGRID_W R2	WRPC	765KV-GWALIOR-ORAI-1	3-Dec-25	09:00	3-Dec-25	18:00	D	For Cleaning Pollution on insulators under Pre-winter preparedness works, Dia to be kept open at both ends.	Will be reviewed on D-2 basis. Subjected to real time grid scenario	Approved	May be clubbed with s/d of 765 kv gwalior-agra d/c
37	POWERGRID_W R2	WRPC	765KV-SATNA-ORAI-1	4-Dec-25	09:00	4-Dec-25	18:00	D	For Cleaning Pollution on insulators under Pre-winter preparedness works, Dia to be kept open at both ends.	ATC Curtailment of 2450 MW in NR Import.	Approved	ATC Curtailment of 2450 MW in NR Import.

38	POWERGRID_W R2	WRPC	765KV-GWALIOR-JAIPUR-1	5-Dec-25	09:00	5-Dec-25	18:00	D	For Cleaning Pollution on insulators under Pre-winter preparedness works, Dia to be kept open at both ends.	ATC Curtailment of 450 MW in NR Import.	Approved	ATC Curtailment of 450 MW in NR Import.
39	POWERGRID_W R2	WRPC	765KV-GWALIOR-JAIPUR-2	6-Dec-25	09:00	6-Dec-25	18:00	D	For Cleaning Pollution on insulators under Pre-winter preparedness works, Dia to be kept open at both ends.	ATC Curtailment of 450 MW in NR Import.	Approved	ATC Curtailment of 450 MW in NR Import.
40	POWERGRID_W R2	WRPC	765KV-VINDHYACHAL(P5)-VARANASI-1	5-Dec-25	07:00	5-Dec-25	18:00	D	For Cleaning Pollution on insulators under Pre-winter preparedness works, Transmission Line AMP, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	ATC curtailment of 1900MW in NR Import.	Approved	ATC curtailment of 1900MW in NR Import.
41	ERTS	ERPC	400KV-GAYA-CHANDWA-2	23-Dec-25	08:00	23-Dec-25	17:30	D	RELAY FIRMWARE UPGRADATION WORK AT GAYA	ATC curtailment of 450MW in NR Import.	Approved	ATC curtailment of 450MW in NR Import.
42	ERTS	ERPC	A/R OF 400KV-NAUBATPUR(BH)-BALIA-2	2-Dec-25	08:00	2-Dec-25	17:30	D	INSULATOR CLEANING IN POLLUTED AREA TO AVOID TRIPPING IN FOGGY WEATHER CONDITION.		Approved	
43	ERTS	ERPC	400KV-BIHARSARIFF(PG)-BALIA-2	8-Dec-25	08:00	8-Dec-25	17:30	D	INSULATOR CLEANING IN POLLUTED AREA TO AVOID TRIPPING IN FOGGY WEATHER CONDITION.		Approved	
44	ERTS	ERPC	400KV-BIHARSARIFF(PG)-BALIA-1	6-Dec-25	08:00	6-Dec-25	17:30	D	INSULATOR CLEANING IN POLLUTED AREA TO AVOID TRIPPING IN FOGGY WEATHER CONDITION.		Approved	
45	ERTS	ERPC	400KV-PATNA-BALIA-2	5-Dec-25	08:00	5-Dec-25	17:30	D	INSULATOR CLEANING IN POLLUTED AREA TO AVOID TRIPPING IN FOGGY WEATHER CONDITION.		Approved	
46	ERTS	ERPC	400KV-PATNA-BALIA-1	4-Dec-25	08:00	4-Dec-25	17:30	D	INSULATOR CLEANING IN POLLUTED AREA TO AVOID TRIPPING IN FOGGY WEATHER CONDITION.		Approved	
47	ERTS	ERPC	400KV-NAUBATPUR(BH)-BALIA-2	3-Dec-25	08:00	3-Dec-25	17:30	D	INSULATOR CLEANING IN POLLUTED AREA TO AVOID TRIPPING IN FOGGY WEATHER CONDITION.		Approved	
48	ERTS	ERPC	400KV-PATNA-BALIA-3	2-Dec-25	08:00	2-Dec-25	17:30	D	INSULATOR CLEANING IN POLLUTED AREA TO AVOID TRIPPING IN FOGGY WEATHER CONDITION.		Approved	
49	ERTS	ERPC	765KV-FATEHPUR-PUSAULI-1	5-Dec-25	08:00	5-Dec-25	17:30	D	INSULATOR CLEANING IN POLLUTED AREA TO AVOID TRIPPING IN FOGGY WEATHER CONDITION.		Approved	
50	ERTS	ERPC	400KV-PUSAULI(PG)-VARANASI-1	10-Dec-25	08:00	10-Dec-25	17:30	D	INSULATOR CLEANING IN POLLUTED AREA TO AVOID TRIPPING IN FOGGY WEATHER CONDITION.		Approved	
51	ERTS	ERPC	400KV-PUSAULI(PG)-ALLAHABAD-1	9-Dec-25	08:00	9-Dec-25	17:30	D	INSULATOR CLEANING IN POLLUTED AREA TO AVOID TRIPPING IN FOGGY WEATHER CONDITION.		Approved	
52	ERTS	ERPC	765KV-GAYA-BALIA-1	22-Dec-25	08:00	22-Dec-25	17:30	D	INSULATOR CLEANING IN POLLUTED AREA TO AVOID TRIPPING IN FOGGY WEATHER CONDITION.		Approved	
53	ERTS	ERPC	765KV-GAYA-VARANASI-2	20-Dec-25	08:00	20-Dec-25	17:30	D	INSULATOR CLEANING IN POLLUTED AREA TO AVOID TRIPPING IN FOGGY WEATHER CONDITION.		Approved	
54	ERTS	ERPC	765KV-GAYA-VARANASI-1	15-Dec-25	08:00	15-Dec-25	17:30	D	INSULATOR CLEANING IN POLLUTED AREA TO AVOID TRIPPING IN FOGGY WEATHER CONDITION.		Approved	
55	ERTS	ERPC	HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS	1-Dec-25	08:00	4-Dec-25	17:30	C	RLA TEST OF CONVETER TRANSFORMER & RETROFITTING OF BIO 1	Subjected to no power restriction in HVDC	Approved	Subjected to no power restriction in HVDC

LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-237th MEETING
(PLANNED SHUTDOWNS)

FROM: SR DGM-RTAMC, MANESAR
DATE: 09.11.2025

TO: SE(OPN), NRPC, NEW DELHI
COPY: GM(SO-1), NRLDC

Following additional shutdowns are required during the month DEC 2025 for 237th OCC. Kindly accord your approval so that site mobilization maybe arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	REASON	NRLDC/NLDC Remarks	S/D Status	OCC Remarks
				FROM		TO						
				DATE	TIME	DATE	TIME					
	765KV 400kV/220kV Lines/ ICT											
1	220 kV ACME Line (bay 201 @ Bikaner-2)	ACME	D	26-12-2025	17:00:00	31-12-2025	23:00:00	For Bay Extension works		May be given from 19:00Hrs	Approved	May be given from 19:00Hrs
2	220 kV ACME Line (bay 201 @ Bikaner-2)	ACME	D	03-12-2025	16:00:00	9-12-2025	23:00:00	AMP works and construction works		May be given from 19:00Hrs	Approved	May be given from 19:00Hrs
3	132kV S/C Ladnun - Deh Transmission Line	RVPNL	D	12-12-2025	06:00:00	13-12-2025	18:00:00	For overhead crossing of 132kV S/C Ladnun - Deh Transmission Line by under construction 765kV Bhadla-III Sikar-II TL under PBIITL		Element not in NRLDC purview	Rejected	Element not in NRLDC purview
4	132kV S/C line on D/C tower Landnun- Sanvradd (132/25kV TSS Sanvradd)	RVPNL	D	14-12-2025	06:00:00	15-12-2025	18:00:00	For overhead crossing of 132kV S/C line on D/C tower Landnun- Sanvradd (132/25kV TSS Sanvradd)by under construction 765kV Bhadla-III Sikar-II TL under PBIITL		Element not in NRLDC purview	Rejected	Element not in NRLDC purview
5	220kV Sujangarh- Deedwana TL Circuit- 1 & 2	MTSCL	D	16-12-2025	06:00:00	17-12-2025	18:00:00	For overhead crossing of 220kV D/C Sujangarh- Deedwana TL Circuit- 1&2 by under construction 765kV Bhadla-III Sikar-II TL under PBIITL		Element not in NRLDC purview	Rejected	Element not in NRLDC purview
6	132kV S/C Sujangarh - Didwana TL	RVPNL	D	18-12-2025	06:00:00	19-12-2025	18:00:00	For overhead crossing of 132kV S/C Sujangarh - Didwana TL by under construction 765kV Bhadla-III Sikar-II TL under PBIITL		Element not in NRLDC purview	Rejected	Element not in NRLDC purview
7	132kV S/C Kachwa - Dhod TL	RVPNL	D	20-12-2025	06:00:00	21-12-2025	18:00:00	For overhead crossing of 132kV S/C Kachwa - Dhod TL by under construction 765kV Bhadla-III Sikar-II TL under PBIITL		Element not in NRLDC purview	Rejected	Element not in NRLDC purview
8	132kV S/C Sikar - Dhod TL	RVPNL	D	24-12-2025	06:00:00	25-12-2025	18:00:00	For overhead crossing of 132kV S/C Sikar - Dhod TL by under construction 765kV Bhadla-III Sikar-II TL under PBIITL		Element not in NRLDC purview	Rejected	Element not in NRLDC purview
9	220kV S/C Reengus - Sikar TL	RVPNL	D	26-12-2025	06:00:00	27-12-2025	18:00:00	For overhead crossing of 220kV S/C Reengus - Sikar TL by under construction 765kV Bhadla-III Sikar-II TL under PBIITL		Element not in NRLDC purview	Rejected	Element not in NRLDC purview
10	132kV S/C Water Works - Ranoli TL	RVPNL	D	28-12-2025	06:00:00	29-12-2025	18:00:00	For overhead crossing of 132kV S/C Water Works- Ranoli TL by under construction 765kV Bhadla-III Sikar-II TL under PBIITL		Element not in NRLDC purview	Rejected	Element not in NRLDC purview
11	220kV Reengus - Sikar TL Circuit 1 & 2	RVPNL	D	30-12-2025	06:00:00	31-12-2025	18:00:00	For overhead crossing of 220kV D/C Reengus - Sikar TL by under construction 765kV Bhadla-III Sikar-II TL under PBIITL		Element not in NRLDC purview	Rejected	Element not in NRLDC purview
12	132 kV D/C Bakra - Jalor/Sayla TL	RVPNL	D	20-11-2025	09:00:00	22-11-2025	17:00:00	For stringing activity in sections AP-129 to AP-130 & AP-127 to AP-128 in 765kV D/C Fatehgarh (IV) – Sirohi transmission line package TL-02.	To be availed in November 2025	Element not in NRLDC purview	Rejected	Element not in NRLDC purview
13	132 kV D/C Bakra - Jalor/Sayla TL	RVPNL	D	26-11-2025	09:00:00	28-11-2025	17:00:00	For stringing activity in sections AP-129 to AP-130 & AP-127 to AP-128 in 765kV D/C Fatehgarh (IV) – Sirohi transmission line package TL-02.	To be availed in November 2025	Element not in NRLDC purview	Rejected	Element not in NRLDC purview
14	220 kV D/C MTSCL-DEED-SUJ T/L	MTSCL	D	28-11-2025	08:00:00	30-11-2025	17:00:00	For Construction work of 765kV D/c Bhadla III- Sikar II Line stringing work(Section- AP15-AP16)	To be availed in November 2025	Element not in NRLDC purview	Rejected	Element not in NRLDC purview
15	132kV D/C Seka-Nangal Choudhary TL LILO at ILMH	HVPNL	D	13-11-2025	08:00:00	15-11-2025	18:00:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	To be availed in November 2025	Element not in NRLDC purview	Rejected	Element not in NRLDC purview
16	132kV S/C Narnaul-Nangal Choudhary TL	HVPNL	D	19-11-2025	08:00:00	21-11-2025	18:00:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	To be availed in November 2025	Element not in NRLDC purview	Rejected	Element not in NRLDC purview

17	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	PGCIL	D	06-12-2025	08:00:00	6-12-2025	18:00:00	TL DEFECT RECTIFICATION WORK	400 KV DADRI-Ballabhgarh will be in Non-Auto Mode during outage	May be clubed with Sr. 662 of main outage list	Approved	May be clubed with Sr. 662 of main outage list
18	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	PGCIL	D	01-12-2025	08:00:00	2-12-2025	18:00:00	TL DEFECT RECTIFICATION WORK		May be allowed as per real time grid condition.	Approved	May be allowed as per real time grid condition.
19	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	PGCIL	D	07-12-2025	08:00:00	7-12-2025	18:00:00	TL DEFECT RECTIFICATION WORK		May be clubed with Sr. 488 of main outage list	Approved	May be clubed with Sr. 488 of main outage list
20	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	PGCIL	D	15-12-2025	08:00:00	15-12-2025	18:00:00	TL DEFECT RECTIFICATION WORK	400 KV DADRI-Ballabhgarh will be in Non-Auto Mode during outage	May be clubed with Sr. 659 of main outage list	Approved	May be clubed with Sr. 659 of main outage list
21	400/220 KV ICT-1 at Fatehgarh-3 S/s	PRTL	D	16-11-2025	18:00:00	18-11-2025	06:00:00	Bay 423 IPS Tube erection work	To be availed in November 2025	May be given from 17:00Hrs	Approved	May be given from 17:00Hrs
22	400/220 KV ICT-2 at Fatehgarh-3 S/s	PRTL	D	16-11-2025	18:00:00	18-11-2025	06:00:00	Bay 423 IPS Tube erection work	To be availed in November 2025	May be given from 17:00Hrs	Approved	May be given from 17:00Hrs
23	400/220 KV ICT-3 at Fatehgarh-3 S/s	PRTL	D	16-11-2025	18:00:00	18-11-2025	06:00:00	Bay 423 IPS Tube erection work	To be availed in November 2025	May be given from 17:00Hrs	Approved	May be given from 17:00Hrs
24	400/220 KV ICT-4 at Fatehgarh-3 S/s	PRTL	D	16-11-2025	18:00:00	18-11-2025	06:00:00	Bay 423 IPS Tube erection work	To be availed in November 2025	May be given from 17:00Hrs	Approved	May be given from 17:00Hrs
25	400 KV AGRA-BHIWADI (PG) CKT-1	PGCIL	D	01-12-2025	08:00:00	3-12-2025	19:00:00	For diamond creation work at crossing with Agra Dausa TL		May be allowed as per real time grid condition.	Approved	May be allowed as per real time grid condition.
26	400 KV AGRA-BHIWADI (PG) CKT-2	PGCIL	D	01-12-2025	08:00:00	3-12-2025	19:00:00	For diamond creation work at crossing with Agra Dausa TL		May be allowed as per real time grid condition.	Approved	May be allowed as per real time grid condition.
27	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	PGCIL	D	11-12-2025	09:00:00	11-12-2025	17:30:00	For Auto Reclose & Relay testing		May be allowed as per real time grid condition.	Approved	May be allowed as per real time grid condition.
28	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	PGCIL	D	14-12-2025	08:00:00	15-12-2025	18:00:00	TL DEFECT RECTIFICATION WORK	400 KV DADRI-Mandola Ckt2 will be in Non-Auto Mode during outage	May be allowed as per real time grid condition.	Approved	May be allowed as per real time grid condition.
29	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	PGCIL	D	16-12-2025	08:00:00	17-12-2025	18:00:00	TL DEFECT RECTIFICATION WORK	400 KV DADRI-Mandola Ckt1 will be in Non-Auto Mode during outage	May be allowed as per real time grid condition.	Approved	May be allowed as per real time grid condition.
30	400/220KV 500MVA ICT-3 at Bikaner(PG)	PGCIL	D	11-12-2025	17:00:00	12-12-2025	23:00:00	DR RELAY FIRMWARE UPGRADATION AND TESTING		May be given from 17:00Hrs	Approved	May be given from 17:00Hrs
31	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH(PG)	PGCIL	D	05-12-2025	09:00:00	5-12-2025	18:00:00	AMP Works of ICT-04		May be allowed as per real time grid condition.	Approved	May be allowed as per real time grid condition.
32	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH(PG)	PGCIL	C	12-12-2025	09:00:00	31-12-2025	18:00:00	Installation of Bus Splitter		May be allowed as per real time grid condition.	Approved	May be allowed as per real time grid condition.
33	1500MVA 765/400/33kv 500MVA ICT-1_FATEHGARH_III (PG)	PRTL	D	08-12-2025	17:00:00	13-12-2025	23:00:00	Erection works of 765kv equipments		May be approved	Approved	May be approved/FTC clearance required.
34	1500MVA 765/400/33kv 500MVA ICT-2_FATEHGARH_III (PG)	PRTL	D	15-12-2025	17:00:00	20-12-2025	23:00:00	Erection works of 765kv equipments		May be approved	Approved	May be approved/FTC clearance required.
35	1500MVA 765/400/33kv 500MVA ICT-3_FATEHGARH_III (PG)	PRTL	D	22-12-2025	17:00:00	27-12-2025	23:00:00	Erection works of 765kv equipments		May be approved	Approved	May be approved/FTC clearance required.
36	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	01-12-2025	09:00:00	01-12-2025	18:00:00	relay retrofiment work		May be allowed as per real time grid condition. Subject to consent from PG and UP	Approved	May be allowed as per real time grid condition. Subject to consent from PG and UP
37	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	PGCIL	D	02-12-2025	09:00:00	02-12-2025	18:00:00	relay retrofiment work		May be allowed as per real time grid condition. Subject to consent from UK	Approved	May be allowed as per real time grid condition. Subject to consent from UK
38	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1	PTCUL	D	03-12-2025	09:00:00	03-12-2025	18:00:00	relay retrofiment work		May be allowed as per real time grid condition. Subject to consent from PG and UP	Approved	May be allowed as per real time grid condition. Subject to consent from PG and UP

39	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1	PTCUL	D	05-12-2025	09:00:00	05-12-2025	18:00:00	relay retrofitment work		May be allowed as per real time grid condition. Subject to consent from PG.	Approved	May be allowed as per real time grid condition. Subject to consent from PG.
40	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2	PTCUL	D	06-12-2025	09:00:00	06-12-2025	18:00:00	AMP work		May be allowed as per real time grid condition.	Approved	May be allowed as per real time grid condition.
41	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-3	PTCUL	D	07-12-2025	09:00:00	07-12-2025	18:00:00	relay retrofitment work		May be allowed as per real time grid condition.	Approved	May be allowed as per real time grid condition.
42	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)	PGCIL	D	08-12-2025	09:00:00	08-12-2025	18:00:00	relay retrofitment work		May be allowed as per real time grid condition.	Approved	May be allowed as per real time grid condition.
43	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)	PGCIL	D	09-12-2025	09:00:00	09-12-2025	18:00:00	relay retrofitment work		May be allowed as per real time grid condition.	Approved	May be allowed as per real time grid condition.
HVDC Lines												
1	500 KV HVDC RIHAND-DADRI (PG) CKT-1	PGCIL	C	08-12-2025	08:00:00	10-12-2025	18:00:00	AMP of AC/DC S/Y, Valve Cooling and ventilation, Auxiliary System, Valve Hall and Pump house. RTV Coating on Converter transformer bushings, Cabinet replacement in Pole 1 R Phase conv. Xmer and SR. HVDC Line maintenance, Defect rectification and washing of insulators.		To be clubbed with Diversion work	Approved	To be clubbed with Diversion work/Subject to shifting of Rihand-iii from NR to WR
2	500 KV HVDC RIHAND-DADRI (PG) CKT-2	PGCIL	C	10-12-2025	08:00:00	12-12-2025	18:00:00	AMP of AC/DC S/Y, Valve Cooling and ventilation, Auxiliary System, Valve Hall and Pump house. RTV Coating on Converter transformer bushings, Cabinet replacement in Pole 1 R Phase conv. Xmer and SR. HVDC Line maintenance, Defect rectification and washing of insulators.		To be clubbed with Diversion work	Approved	To be clubbed with Diversion work/Subject to shifting of Rihand-iii from NR to WR
765KV/400 BUS/ LINE REACTOR												
1	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)- Fatehgarh_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTLL) Ckt-3 @Bhadla_2 (PG)	PBTLL	D	09-12-2025	16:00:00	10-12-2025	23:00:00	AMP, Spare Switching, CSD Fine Tuning		To be clubbed with Line AMP/Outage work	Approved	To be clubbed with Line AMP/Outage work
2	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)- Fatehgarh_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTLL) Ckt-4 @Bhadla_2 (PG)	PBTLL	D	11-12-2025	16:00:00	12-12-2025	23:00:00	AMP, Spare Switching, CSD Fine Tuning		To be clubbed with Line AMP/Outage work	Approved	To be clubbed with Line AMP/Outage work
5	125 MVAR BUS REACTOR NO 2 AT 400KV SONIPAT(PG)	PGCIL	D	24-11-2025	09:00:00	24-11-2025	18:00:00	For CSD Fine Tuning Work		As per real time grid condition.	Approved	As per real time grid condition.
6	330 MVAR 765KV BUS REACTOR-1 AT NARELA	PNTL	D	18-11-2025	10:00:00	18-11-2025	17:00:00	For CSD fine tuning	To be availed in November 2025	May be approved	Approved	May be approved/FTC
7	330 MVAR 765KV BUS REACTOR-2 AT NARELA	PNTL	D	19-11-2025	10:00:00	19-11-2025	17:00:00	For CSD fine tuning	To be availed in November 2025	May be approved	Approved	May be approved/FTC
8	125 MVAR 400KV BUS REACTOR-1 AT NARELA	PNTL	D	20-11-2025	10:00:00	20-11-2025	17:00:00	For CSD fine tuning	To be availed in November 2025	As per real time grid condition.	Approved	As per real time grid condition.
765KV/400 BAY & BUS												
1	233 Bay at Fatehgarh_III (PG)	PRTL	D	15-12-2025	17:30:00	27-12-2025	23:59:00	Testing of PU & busbar stability of upcoming 227, 230, 232, 234, 235 Bay		May be given from 17:00Hrs	Approved	May be given from 17:00Hrs
2	POLE-3 HVDC_TIE_BAY_431 at Kurukshetra	PGCIL	C	01-12-2025	09:00:00	07-12-2025	18:00:00	For CB Internal Inspection and rectification works		May be given from 17:00Hrs	Approved	
3	POLE-4 HVDC_TIE_BAY_433 at Kurukshetra	PGCIL	C	08-12-2025	09:00:00	14-12-2025	18:00:00	For CB Internal Inspection and rectification works		May be given from 17:00Hrs	Approved	
4	437 Main Bay -ACF-6 Filter Sub Bank at Kurukshetra	PGCIL	C	15-12-2025	09:00:00	21-12-2025	18:00:00	For CB Internal Inspection and rectification works		May be given from 17:00Hrs	Approved	
5	407 Main Bay -ACF-1 Filter Sub Bank at Kurukshetra	PGCIL	C	22-12-2025	09:00:00	28-12-2025	18:00:00	For CB Internal Inspection and rectification works		May be given from 17:00Hrs	Approved	
6	411 Tie Bay -ACF-2 and ACF-3 Filter Sub Bank at Kurukshetra	PGCIL	C	15-11-2025	09:00:00	21-11-2025	18:00:00	For CB Internal Inspection and rectification works	To be availed in November 2025	May be given from 17:00Hrs	Approved	
7	435 Tie Bay -ACF-5 and ACF-6 Filter Sub Bank at Kurukshetra	PGCIL	C	23-11-2025	09:00:00	30-11-2025	18:00:00	For CB Internal Inspection and rectification works	To be availed in November 2025	May be given from 17:00Hrs	Approved	

8	400 KV BUS 5 FATEHGARH_III	PRTL	D	10-12-2025	17:30:00	12-12-2025	23:59:00	Testing of PU & busbar stability of upcoming 456, 459 Bay		May be given from 17:00Hrs	Approved	May be given from 17:00Hrs
9	400 KV BUS 6 FATEHGARH_III	PRTL	D	15-12-2025	17:30:00	17-12-2025	23:59:00	Testing of PU & busbar stability of upcoming 456, 459 Bay		May be given from 17:00Hrs	Approved	May be given from 17:00Hrs
10	220 kV Bus-5 at Fatehgarh_III	PRTL	D	18-11-2025	18:00:00	29-11-2025	23:00:00	Jumpering Works of 234 and 236 bays with 220kV Bus-5	To be availed in November 2025	May be given from 19:00Hrs	Approved	May be given from 19:00Hrs
11	225 bay at Fatehgarh_III	PRTL	D	18-11-2025	18:00:00	29-11-2025	23:00:00	Jumpering Works of 234 and 236 bays with 220kV Bus-5	To be availed in November 2025	May be given from 19:00Hrs	Approved	May be given from 19:00Hrs
12	229 Bay at Fatehgarh_III	PRTL	D	18-11-2025	18:00:00	29-11-2025	23:00:00	Jumpering Works of 234 and 236 bays with 220kV Bus-5	To be availed in November 2025	May be given from 19:00Hrs	Approved	May be given from 19:00Hrs
13	231 Bay at Fatehgarh_III	PRTL	D	18-11-2025	18:00:00	29-11-2025	23:00:00	Jumpering Works of 234 and 236 bays with 220kV Bus-5	To be availed in November 2025	May be given from 19:00Hrs	Approved	May be given from 19:00Hrs
14	233 Bay at Fatehgarh_III	PRTL	D	18-11-2025	18:00:00	29-11-2025	23:00:00	Jumpering Works of 234 and 236 bays with 220kV Bus-5	To be availed in November 2025	May be given from 19:00Hrs	Approved	May be given from 19:00Hrs
15	400 KV BUS 1 FATEHGARH_III	PRTL	D	21-11-2025	16:00:00	22-11-2025	23:00:00	Testing of PU and busbar stability	To be availed in November 2025	May be given from 17:00Hrs	Approved	May be given from 17:00Hrs
16	400 KV BUS 2 FATEHGARH_III	PRTL	D	24-11-2025	16:00:00	25-11-2025	23:00:00	Testing of PU and busbar stability	To be availed in November 2025	May be given from 17:00Hrs	Approved	May be given from 17:00Hrs
17	400 KV DADRI(PG) - BUS 3	PGCIL	C	08-12-2025	09:00:00	10-12-2025	18:00:00	To attend leakage issue/replace interrupter in WL2.Q Bus Section Breaker		Why entire bus s/d is required deliberation may be taken from PG	Rejected	Why entire bus s/d is required deliberation may be taken from PG
18	400 KV DADRI(PG) - BUS 4	PGCIL	D	08-12-2025	09:00:00	10-12-2025	18:00:00	AMP of WL1.Q Bus Section Breaker and associated Switchgears		Why entire bus s/d is required deliberation may be taken from PG	Rejected	Why entire bus s/d is required deliberation may be taken from PG
19	205 MAIN BAY - 220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2 (POWERGRID) AT 220 KV ROORKEE(PG)	PGCIL	D	10-05-2025	09:00:00	10-05-2025	18:00:00	FOR AMP WORK		May be allwed as per real time grid condition.	Approved	May be allwed as per real time grid condition.
20	206 MAIN BAY - 220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1 (POWERGRID) AT PIRANKALIYAR(UK)	PGCIL	D	12-05-2025	09:00:00	12-05-2025	18:00:00	FOR AMP WORK		May be allwed as per real time grid condition.	Approved	May be allwed as per real time grid condition.
21	207 MAIN BAY - 220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1 (POWERGRID) AT ROORKEE(PG)	PGCIL	D	13-05-2025	09:00:00	13-05-2025	18:00:00	FOR AMP WORK		May be allwed as per real time grid condition.	Approved	May be allwed as per real time grid condition.
22	208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ROORKEE(PG) (POWERGRID)	PGCIL	C	14-05-2025	09:00:00	17-05-2025	18:00:00	Overhauling of CB		May be allwed as per real time grid condition.	Approved	May be allwed as per real time grid condition.
23	210 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ROORKEE(PG) (POWERGRID)	PGCIL	C	22-05-2025	09:00:00	24-05-2025	18:00:00	Overhauling of CB		May be allwed as per real time grid condition.	Approved	May be allwed as per real time grid condition.
24	403 MAIN BAY - 400KV ROORKEE-SAHARANPUR (PG) CKT-1 AT SAHARANPUR(PG)	PGCIL	C	25-05-2025	09:00:00	27-05-2025	18:00:00	Overhauling of CB		May be allwed as per real time grid condition.	Approved	May be allwed as per real time grid condition.
25	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT ROORKEE(PG)	PGCIL	C	18-05-2025	09:00:00	21-05-2025	18:00:00	Overhauling of CB		May be allwed as per real time grid condition.	Approved	May be allwed as per real time grid condition.

NTPC Additional Outage to be approved in 237th NRPC OCC Outage Committee Meet Dated 13.11.25

Station	Unit No	Unit Capacity (in MW)	From Date	From Time (in Hrs.)	From Date	From Time (in Hrs.)	Remarks	NRLDC Remarks	S/D Status	OCC Remarks
Singrauli Power Station	Unit-3	200	20-12-2025	00:00	29-01-2026	23:59	For Overhauling	May be allowed after revival of Rihand stage 2 Unit-2	Approved	May be allowed after revival of Rihand stage 2 Unit-2
Dadri Gas Power Station	GT - 1	130	02-12-2025	00:00	06-12-2025	23:59	Boiler License Renewal & 4000 EOH Hrs. Minor Inspection	May be allowed	Approved	May be allowed
Singrauli Power Station	400 KV, ICT-01	400 KV	09-12-2025	09:00	15-12-2025	19:00	400KV ICT-01 Testing and Overhauling	May be allowed subject to other ICTs must be in service.	Approved	May be allowed subject to other ICTs must be in service.

* Auraiya Gas GT-3 (111 MW) overhauling rescheduled from 15.12.2025 to 08.01.2026 instead of 22.12.2025 to 10.01.2026 applied earlier in portal.

Additional Outage for OCC-237

SL	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
1	Planned	237	POWERGRID, NR-III	500kV HVDC Ballia Bhiwadi Ckt 1 &2	Daily	For crossing of 765kV Bareilly-Neemrana D/c under construction line	18-11-2025	08:00	21-11-2025	18:00	May be Approved	Approved	May be Approved
2	Planned	237	POWERGRID, NR-III	400kV Kanpur-Ballabgarh-2	Daily	For shutdown nature defects rectification. Auto-reclosure disable for other charged ckt.	04-12-2025	08:00	05-12-2025	18:00	May be allowed subject to real time grid condition. Other Ckts be in service.	Approved	May be allowed subject to real time grid condition. Other Ckts be in service.
3	Planned	237	POWERGRID, NR-III	400kV Kanpur-Ballabgarh-3	Daily	For shutdown nature defects rectification. Auto-reclosure disable for other charged ckt.	06-12-2025	08:00	07-12-2025	18:00	May be allowed subject to real time grid condition. Other Ckts be in service.	Approved	May be allowed subject to real time grid condition. Other Ckts be in service.
4	Planned	237	POWERGRID, NR-III	400kV Bus 2 at Sohawal	Daily	CVT replacement work at 400KV Sohawal	17-11-2025	09:00	17-11-2025	18:00		Approved	

S. No.	Description	Transmission Line	Shutdown type	Shutdown requirement date and time from	Shutdown requirement date and time up to	Basis	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
1	For AMP and testing work	400/220 KV 500 MVA ICT 1 AT SOHNA ROAD (GPTL)	Shutdown	01-12-2025 09:30 hrs.	01-12-2025 17:30 hrs.	Daily	May be allowed subject to real time grid condition. Other ICTs must be in service.	Approved	May be allowed subject to real time grid condition. Other ICTs must be in service.
2	For AMP and testing work	400/220 KV 500 MVA ICT 2 AT SOHNA ROAD (GPTL)	Shutdown	02-12-2025 09:30 hrs.	02-12-2025 17:30 hrs.	Daily	May be allowed subject to real time grid condition. Other ICTs must be in service.	Approved	May be allowed subject to real time grid condition. Other ICTs must be in service.
3	For AMP and testing work	400/220 KV 500 MVA ICT 1 AT KADARPUR (GPTL)	Shutdown	03-12-2025 09:30 hrs.	03-12-2025 17:30 hrs.	Daily	May be allowed subject to real time grid condition. Other ICTs must be in service.	Approved	May be allowed subject to real time grid condition. Other ICTs must be in service.
4	For AMP and testing work	400/220 KV 500 MVA ICT 1 at PRITHALA (GPTL)	Shutdown	08-12-2025 09:30 hrs.	08-12-2025 17:30 hrs.	Daily	May be allowed subject to real time grid condition. Other ICTs must be in service.	Approved	May be allowed subject to real time grid condition. Other ICTs must be in service.
5	For AMP and testing work	400/220 KV 500 MVA ICT 2 at PRITHALA (GPTL)	Shutdown	09-12-2025 09:30 hrs.	09-12-2025 17:30 hrs.	Daily	May be allowed subject to real time grid condition. Other ICTs must be in service.	Approved	May be allowed subject to real time grid condition. Other ICTs must be in service.
6	For AMP and testing work	125 MVAR BUS REACTOR NO 1 AT 400 KV PRITHALA (GPTL)	Shutdown	11-12-2025 10:00 hrs.	11-12-2025 18:00 hrs.	Daily	May be allowed subject to real time grid condition.	Approved	May be allowed subject to real time grid condition.

SRNO	REQUEST TYPE	OCC_NUMBER	AGENCY_NAME	ELEMENT_NAME	DAILY_CONTINUOUS	REASON	FROMDATE	FROMTIME	TODATE	TOTIME	REMARKS	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
1	Planned	OCC_597	ATIL	HVDC 500KV MUNDRA MOHINDARGARH POLE 1	Daily	Annual maintenance of Valve Hall & testing of equipment	15-12-2025	08:00	17-12-2025	20:00	Annual maintenance of Valve Hall & testing of equipment	ATC Curtailemnt of 900 MW in NR Import. Subjected to WRPC Approval	Approved	ATC Curtailemnt of 900 MW in NR Import. Subjected to WRPC Approval
2	Planned	OCC_597	ATIL	HVDC 500KV MUNDRA MOHINDARGARH POLE 2	Daily	Annual maintenance of Valve Hall & testing of equipment	18-12-2025	08:00	20-12-2025	20:00	Annual maintenance of Valve Hall & testing of equipment	ATC Curtailemnt of 900 MW in NR Import. Subjected to WRPC Approval	Approved	ATC Curtailemnt of 900 MW in NR Import. Subjected to WRPC Approval
3	Planned	OCC_597	ATIL	HVDC 500KV MUNDRA MOHINDARGARH POLE 1	Continuou s	Hotline Stringing of 765kV D/C KPS2 - Halvad TRANSMISSION LINE.	07-12-2025	08:00	14-12-2025	20:00	Hotline Stringing of 765kV D/C KPS2 - Halvad TRANSMISSION LINE.	May be availed on Daily basis. Subjected to WRPC Approval	Approved	May be availed on Daily basis. Subjected to WRPC Approval
4	Planned	OCC_597	ATIL	HVDC 500KV MUNDRA MOHINDARGARH POLE 2	Continuou s	Hotline Stringing of 765kV D/C KPS2 - Halvad TRANSMISSION LINE.	07-12-2025	08:00	14-12-2025	20:00	Hotline Stringing of 765kV D/C KPS2 - Halvad TRANSMISSION LINE.	May be availed on Daily basis. Subjected to WRPC Approval	Approved	May be availed on Daily basis. Subjected to WRPC Approval

Addl. Agenda OUTAGE PLANNING TO BE APPROVED IN 237th OCC MEETING

Format I(A): Request for transmission element outage by Indenting agency to RPC																	
Indenting Agency			HPSLDC	For the Month	Nov-25	Request Date		07-11-2025									
Line Details										Proposed Date and Time							
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Remarks	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
1	HPPTCL	220kV	Dehar	Ganguwal	BBMB	CKT-1	Inter-State	Daily	Connection of Droppers with 220kV Dehar Kangoo CKT-2 for charging of new line bay	18.11.25	09:00 Hrs	18.11.25	18:00 Hrs	Under NRLDC purview	May be allowed subject to real time grid condition. Other ckt must be in service. Load to be managed by HP. Before s/d of the element FTC procedure must be clear. Subject to BBMB consent	Approved	May be allowed subject to real time grid condition. Other ckt must be in service. Load to be managed by HP. Before s/d of the element FTC procedure must be clear. Subject to BBMB consent
2	HPPTCL	132kV	Dehar	Kangoo	HPPTCL	CKT-1	Inter-State	Daily	132kV Bus-2 extension to connect 132kV transformer bay (new) of HPPTCL substation	20.11.25	09:00 Hrs	20.11.25	18:00 Hrs	Under NRLDC purview	May be allowed subject to real time grid condition. Other ckt must be in service. Load to be managed by HP. Before s/d of the element FTC procedure must be clear. Subject to BBMB consent	Approved	May be allowed subject to real time grid condition. Other ckt must be in service. Load to be managed by HP. Before s/d of the element FTC procedure must be clear. Subject to BBMB consent
3	HPPTCL	220kV	Dehar	Kangoo	HPPTCL	CKT-1	Inter-State	Daily	Connection of Droppers with 220kV Kangoo (HPPTCL) CKT-2 for charging of new line bay	21.11.25	09:00 Hrs	21.11.25	17:00 Hrs	Under NRLDC purview	May be allowed subject to real time grid condition. Other ckt must be in service. Load to be managed by HP. Before s/d of the element FTC procedure must be clear. Subject to BBMB consent	Approved	May be allowed subject to real time grid condition. Other ckt must be in service. Load to be managed by HP. Before s/d of the element FTC procedure must be clear. Subject to BBMB consent

Note: Tentative Date can be proposed, if exact date is not known.

Addl. Agenda OUTAGE PLANNING TO BE APPROVED IN 237 th OCC MEETING

Format I(B): Request for Bus, Bay, ICTs, Reactor, FACTS,FSCs, SVCs etc outage by Indenting agency to RPC																
Indenting Agency		HPSLDC	For the Month	Nov-25		Date	07.11.2025									
Line Details								Proposed Date and Time								
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
1	HPPTCL	220kV	Bus-1	BBMB	Bus-1		Daily	Connection of Droppers with 220kV Dehar Kangoo CKT-2 for charging of new line bay	18.11.25	09:00 Hrs	18.11.25	17:00 Hrs	Under BBMB purview	May be allowed subject to real time grid condition. Other ckt must be in service. Load to be managed by HP. Before s/d of the element FTC procedure must be clear. Subject to BBMB consent	Approved	May be allowed subject to real time grid condition. Other ckt must be in service. Load to be managed by HP. Before s/d of the element FTC procedure must be clear. Subject to BBMB consent
2		220kV	220/132/11 KV Transformer (T-7)		T-7									May be allowed subject to real time grid condition. Other ckt must be in service. Load to be managed by HP. Before s/d of the element FTC procedure must be clear. Subject to BBMB consent	Approved	May be allowed subject to real time grid condition. Other ckt must be in service. Load to be managed by HP. Before s/d of the element FTC procedure must be clear. Subject to BBMB consent
3		220kV	3X60MVA, 11/220KV GT-1		GT-1									May be allowed subject to real time grid condition. Other ckt must be in service. Load to be managed by HP. Before s/d of the element FTC procedure must be clear. Subject to BBMB consent	Approved	May be allowed subject to real time grid condition. Other ckt must be in service. Load to be managed by HP. Before s/d of the element FTC procedure must be clear. Subject to BBMB consent
4		220kV	220KV Bus coupler (A-4)		A-4									May be allowed subject to real time grid condition. Other ckt must be in service. Load to be managed by HP. Before s/d of the element FTC procedure must be clear. Subject to BBMB consent	Approved	May be allowed subject to real time grid condition. Other ckt must be in service. Load to be managed by HP. Before s/d of the element FTC procedure must be clear. Subject to BBMB consent

Note: Tentative Date can be proposed, if exact date is not known.

PLANNED SHUT DOWN FOR THE MONTH OF December-2025 WHICH ARE TO BE APPROVED BY OCC 237

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	NRLDC/NLDC Remarks	S/D Status	OCC Remarks
	Substation/Voltage Level	Name of Transmission Elements	From	To	From	To					
1	2	3	4	5	6	7	8	9	10		
1	TP JALPURA KHURJA POWER TRANSMISSION LIMITED	765 kV S/C Agra (Fatehabad) - G.Noida TL	02.12.2025	02.12.2025	07:00	18:00	tringing activity of crossing span between AP35A/0 - AP35B/0 of 400 kV D/C Jalpura -Khurja Transmiision line of TP JKJPTL	DAILY	No such line exist	Approved	
2		400 kV D/C Gr. Noida –Sikandrabad Transmission Line, (CKT # 1 & 2)	05.12.2025	06.12.2025	07:00	18:00	Stringing activity of crossing span between AP38A/0 - AP39/0 of 400 kV D/C Jalpura -Khurja Transmiision line of TP JKJPTL	DAILY	May be allowed subject to real time grid condition.	Approved	May be allowed subject to real time grid condition.
3		765 kV S/C Meerut (UP)-Hapur Transmission line	09.12.2025	09.12.2025	07:00	18:00	Stringing activity of crossing span between AP 44A - AP 44B of 400 kV D/C Jalpura -Khurja Transmiision line of TP JKJPTL	DAILY	No such line exist	Approved	
4		400 kV S/C Mathura - Muradnagar Transmission line	12.12.2025	13.12.2025	07:00	18:00	Stringing activity of crossing span between AP 49 - AP 49A of 400 kV D/C Jalpura -Khurja Transmiision line of TP JKJPTL	DAILY	May be allowed subject to real time grid condition.	Approved	May be allowed subject to real time grid condition.
5		400 kV D/C Jahangirpur - Greater Noida Pali	16.12.2025	17.12.2025	07:00	18:00	Stringing activity of crossing span between AP62B-AP62C of 400 kV D/C Jalpura -Khurja Transmiision line of TP JKJPTL	DAILY	May be allowed subject to real time grid condition.	Approved	May be allowed subject to real time grid condition.
6		400 kV D/C NTPC Dadri to Ballabhgarh	23.12.2025	24.12.2025	07:00	18:00	Stringing activity of crossing span between AP129- AP130 of 400 kV D/C Jalpura -Khurja Transmiision line of TP JKJPTL	DAILY	May be allowed subject to real time grid condition.	Approved	May be allowed subject to real time grid condition.

PLANNED SHUT DOWN FOR THE MONTH OF December-2025 WHICH ARE TO BE APPROVED BY OCC 237

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	NRLDC/NLDC Remarks	S/D Status	OCC Remarks
	Substation/Voltage Level	Name of Transmission Elements	From	To	From	To					
1	2	3	4	5	6	7	8	9	10		
1	220 kV Sahupuri	132KV sahpuri karmnasa line CKT-2	08-12-2025	12-12-2025	08:00	18:00	* DFCC HIGHTRISING WORK With Also Lilo of 132kv sahpuri karmnasa line at >X 132kv s/s chandauli as per agreement no 243ETC-(V)	CONTINUOUS S/D		Approved	Subject to ERPC consent.
2	765kV UNNAO	SHUT DOWN OF BAY NO(700-08-52)AT UNNAO	04-12-2025	05-12-2025	09:00	17:00	* SHUT DOWN OF BAY NO(700-08-52)AT UNNAO FOR- >X* 1-End to end Carrier Protection and Intertripping including testing of	CONTINUOUS S/D		Approved	
3	400kV SAROJINI-NAGAR KURSI ROAD	SD of 400KV SN-Kurshi Road Line CKT1	08-12-2025	09-12-2025	10:00	17:00	* Shut down for jumper tightening and lopping chopping ,general >X maintenance of line .	DAILY S/D	S/d may be allowed subject to real time grid condition.	Approved	S/d may be allowed subject to real time grid condition.
4	400kV I/C-315MVA T/F 1 BAY	M&R OF 315MVA ICT-1 at 400 kv s/s bareilly	03-12-2025	02-02-2026	08:00	17:00	* For Increasing Capacity Work from 3*315MVA to 2*500MVA+1*315MVA. (TWC Approved 6th Meeting Dated- 02.09.2022) No supply aff	CONTINUOUS S/D	Kindly clarify the element name	Approved	
5	400kV S/s Bareilly	M&R OF 400KV BC	21-12-2025	21-12-2025	08:00	17:00	* For preventive maintenance work. No supply affected.	CONTINUOUS S/D	Kindly clarify the element name	Approved	
6	400kV S/s Bareilly	M&R OF 220KV PANTNAGAR	23-12-2025	23-12-2025	08:00	17:00	* For Preventive Maintenance works. No supply affected, maintained >X through 400KV S/S KASHIPUR.	CONTINUOUS S/D	S/d may be allowed subject to real time grid condition. Subject to UK consent	Approved	S/d may be allowed subject to real time grid condition. Subject to UK consent
7	400 KV Anpara	Bus Transfer with bus reactor	03.12.2025	05.12.2025	09:00	18:00	For BAY MAINTENACE of line and COMMISSIONING OF EVENT LOGGER.	CONTINUOUS S/D	Kindly clarify the element name	Approved	
8	400KV Anpara	BUS Reactor	03.12.2025	10.12.2025	09:00	18:00	For Testing,filtration of transformer oil	CONTINUOUS S/D	May be allowed subject to real time grid condition.	Approved	May be allowed subject to real time grid condition.
9	765/400/220kV Hapur	Main Bay-704 (765kv Ghatam Pur TL) at Hapur S/s	03.12.2025	03.12.2025	07:00	18:30	Annual Maintenance and Testing	CONTINUOUS S/D		Approved	
10	765/400/220kV Gr. Noida	Main Bay-712 (765kv Agra TL-GTL) at Gr. Noida S/s	06.12.2025	06.12.2025	07:00	18:30	Annual Maintenance and Testing	CONTINUOUS S/D	May be Approved	Approved	May be Approved
11	SEUPPTCL	765 kV S/C Mainpuri- Bara Ckt-2	24.11.2025	24.11.2025	08:00	18:00	Pre-winter maintenance and insulator cleaning	DAILY S/D	May be clubbed with Unit outage at Bara	Approved	May be clubbed with Unit outage at Bara
12	SEUPPTCL	765 kV S/C Mainpuri- Bara Ckt-2	25.11.2025	25.11.2025	08:00	18:00	Pre-winter maintenance and insulator cleaning	DAILY S/D	May be clubbed with Unit outage at Bara	Approved	May be clubbed with Unit outage at Bara



13	SEUPPTCL	400 kV D/C Mainpuri- Aligarh Ckt-1	26.11.2025	26.11.2025	08:00	18:00	Pre-winter maintenance and insulator cleaning	DAILY S/D	May be allowed subject to real time grid condition. Other ckt must be in service	Approved	May be allowed subject to real time grid condition. Other ckt must be in service
14	SEUPPTCL	400 kV D/C Mainpuri- Aligarh Ckt-2	27.11.2025	27.11.2025	08:00	18:00	Pre-winter maintenance and insulator cleaning	DAILY S/D	May be allowed subject to real time grid condition. Other ckt must be in service	Approved	May be allowed subject to real time grid condition. Other ckt must be in service
15	SEUPPTCL	400 kV D/C Rewa Road- Meja	26.11.2025	26.11.2025	08:00	18:00	Pre-winter maintenance and insulator cleaning	DAILY S/D	May be allowed subject to real time grid condition. Other ckt must be in service	Approved	May be allowed subject to real time grid condition. Other ckt must be in service
16	SEUPPTCL	400 kV D/C Rewa Road- Masauli	27.11.2025	27.11.2025	08:00	18:00	Pre-winter maintenance and insulator cleaning	DAILY S/D	May be allowed subject to real time grid condition. Other ckt must be in service at R. Road	Approved	May be allowed subject to real time grid condition. Other ckt must be in service at R. Road
17	SEUPPTCL	400 kV D/C Bara- Meja Ckt-1	26.11.2025	26.11.2025	08:00	18:00	Pre-winter maintenance and insulator cleaning	DAILY S/D	May be allowed subject to real time grid condition. Other ckt must be in service	Approved	May be allowed subject to real time grid condition. Other ckt must be in service
18	SEUPPTCL	400 kV D/C Bara- Meja Ckt-2	27.11.2025	27.11.2025	08:00	18:00	Pre-winter maintenance and insulator cleaning	DAILY S/D	May be allowed subject to real time grid condition. Other ckt must be in service	Approved	May be allowed subject to real time grid condition. Other ckt must be in service

Sr.No	Name of Element	Shutdown From	Shutdown To	Continuous/Daily	Reason	Remarks	NRLDC Remarks	S/D Status	OCC Remarks
1	220 kV Ganguwal - Jamalpur D/C (Ckt-1&2) line	19.11.2025 (08:00)	30.11.2025 (17:00)	Continuous Basis	Shutdown Required for ensuring the safety of Personnel/Property at tent city near Anandpur Sahib (being constructed by the Public Works Department B&R, Punjab) during organization of 350 Years martyrdom day of Shri Guru Teg Bahadur Ji (Shutdown required by PSPCL -as per letter attached with this mail)	Please approve the Shutdown.	Please approve the Shutdown.	Approved	

Sr.No.	OCC No.	Requester	Element Name	Owner	Continuous/ daily	Reason	Requested from date	Requested from time	Requested to date	Requested to time	NRLDC Remarks	S/D Status	OCC Remarks
1	237	sldcps_sd	400/220 kV 315 MVA ICT 1 at Nakodar(PS)	PSTCL	Daily	Periodic Maintenance	03 December 2025	0900 Hrs	03 December 2025	1700 Hrs		Approved	
2	237	sldcps_sd	400kV Busbar 1 at Nakodar (PSG)	PSTCL	Daily	Periodic Maintenance	09 December 2025	0900hrs	09 December 2025	1800hrs		Approved	
3	237	sldcps_sd	400kV Busbar 2 at Nakodar (PSG)	PSTCL	Daily	Periodic Maintenance	16 December 2025	0900hrs	03 November 2025	1500hrs		Approved	
4	237	sldcps_sd	220 KV Bhatinda (PS)- LehraMohabbat(PS) (BBMB) Ckt-1	BBMB	Continuous	Height raising of Transmission Cicuit due to augmentation of 66kV MES 1& 2.	18 November 2025	0900hrs	27 November 2025	1800hrs		Approved	Subject to BBMB consent.
5	237	sldcps_sd	220 KV Bhakra_R(BB)- Mahilpur(PS) (PS) Ckt-1	PSTCL	Continuous	replacement of Circuit breaker.	15 November 2025	0900hrs	27 November 2025	2000hrs		Approved	Subject to BBMB consent.
6	237	sldcps_sd	220 KV Bhakra_R(BB)- Mahilpur(PS) (PS) Ckt-2	PSTCL	Daily	For safety purpose while replacement of Circuit breaker of Bhakhra Mahilpur ckt 1.	15 November 2025	1200hrs	15 November 2025	1600hrs		Approved	Subject to BBMB consent.
7	237	sldcps_sd	220 KV Bhakra_R(BB)- Mahilpur(PS) (PS) Ckt-2	PSTCL	Daily	For safety purpose while replacement of Circuit breaker of Bhakhra Mahilpur ckt 1.	26 November 2025	1000hrs	26 November 2025	1400hrs		Approved	Subject to BBMB consent.
8	237	sldcps_sd	400 KV Rajpura TPS(PSG)- Rajpura(PS) (PS) Ckt-1	PSTCL	Daily	Washing of disc insulators	19 November 2025	0900hrs	20 November 2025	1800hrs		Approved	
9	237	sldcps_sd	400 KV Rajpura TPS(PSG)- Rajpura(PS) (PS) Ckt-2	PSTCL	Daily	Washing of disc insulators	17 November 2025	0900hrs	18 November 2025	1800hrs		Approved	
10	237	sldcps_sd	400 KV Talwandi Saboo(PSG)- Muktsar(PS) (PS) Ckt-1	PSTCL	Daily	CVT Testing	19 November 2025	0530hrs	19 November 2025	1300hrs		Approved	
11	237	sldcps_sd	400 KV Talwandi Saboo(PSG)- Muktsar(PS) (PS) Ckt-2	PSTCL	Daily	CVT Testing	19 November 2025	1300hrs	19 November 2025	1800hrs		Approved	
12	237	sldcps_sd	400 KV Amritsar(PG)- Makhu(PS) (PSTCL) Ckt-1	PSTCL	Daily	Washing of disc insulators	22 November 2025	0900hrs	26 November 2025	1800hrs		Approved	
13	237	sldcps_sd	400 KV Muktsar- Makhu (PS) Ckt-1	PSTCL	Daily	Washing of disc insulators	28 November 2025	0900hrs	30 November 2025	1800hrs		Approved	