



सत्यमेव जयते

भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2025/

दिनांक: 16.12.2025

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 238वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 238th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 15.12.2025 में आयोजित प्रचालन समन्वय उप- समिति की 238 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 238th OCC meeting held on 15.12.2025 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.


(डी. के. मीना) 16/12/25-

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 238th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ253470	OCC_238	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 1	ADHPL	C	96 MW AD Hydro Unit # 1 Shutdown required on continuous basis from 02-Jan-2026 (09:00hrs) to 26-Jan-2026 (18:00 hrs).	02-Jan-2026	09:00	26-Jan-2026	18:00	Due to technical issue encountered on 96 MW AD Hydro Unit # 2, a shutdown on priority basis has been availed for 96 MW AD Hydro Unit # 2 instead of 96 MW AD Hydro Unit # 1 in December 2025. As a result, the shutdown for 96 MW AD Hydro Unit # 1 has been rescheduled for January 2026. Therefore, ADHPL has	PLANNED	Approved	02-Jan-26	09:00	26-Jan-26	18:00	LGBR approved date 01.01.2026 to 25.01.2026
2	RQ254964	OCC_238	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 4	SJVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#04of Rampur HPS.	27-Jan-2026	00:00	05-Feb-2026	18:00	Annual Planned Maintenance	PLANNED	Approved	27-Jan-26	00:00	05-Feb-26	18:00	LGBR approved date 07.02.2026 to 16.02.2026
3	RQ254993	OCC_238	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 4	SJVNL	C	Annual Planned Maintenance of Penstock guide Valve (BFV)of unit # 03.&Unit#04 and Unit#04 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#02	22-Jan-2026	00:00	24-Jan-2026	18:00	Annual Planned Maintenance	PLANNED	Approved	22-Jan-26	00:00	24-Jan-26	18:00	LGBR approved date 03.02.2026 to 05.02.2026 (Meeting No. 31)
4	RQ254962	OCC_238	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 3	SJVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#03of Rampur HPS.	15-Jan-2026	00:00	24-Jan-2026	18:00	Annual Planned Maintenance	PLANNED	Approved	15-Jan-26	00:00	24-Jan-26	18:00	LGBR approved date 27.01.2026 to 05.02.2026
5	RQ254623	OCC_238	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 5	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#05 of NJHPS.	27-Jan-2026	00:00	05-Feb-2026	18:00	APM of Unit#05	PLANNED	Approved	27-Jan-26	00:00	05-Feb-26	18:00	LGBR approved date 18.02.2026 to 27.02.2026
6	RQ254622	OCC_238	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 3	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#03 of NJHPS.	15-Jan-2026	00:00	24-Jan-2026	18:00	APM of Unit#03	PLANNED	Approved	15-Jan-26	00:00	24-Jan-26	18:00	LGBR approved date 27.01.2026 to 05.02.2026
7	RQ254492	OCC_238	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-III STPS - UNIT 1	NTPC	C	Overhauling	18-Jan-2026	00:00	16-Feb-2026	23:59		PLANNED	Approved	18-Jan-26	00:00	16-Feb-26	23:59	LGBR approved date 18.01.2026 to 21.02.2026

8	RQ254498	OCC_238	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 3	NTPC	C	Overhauling	19-Jan-2026	00:00	02-Feb-2026	23:59		PLANNED	Approved	19-Jan-26	00:00	02-Feb-26	23:59	Not approved in LGBR
9	RQ254495	OCC_238	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 4	NTPC	C	Overhauling	07-Jan-2026	00:00	14-Jan-2026	23:59		PLANNED	Approved	07-Jan-26	00:00	14-Jan-26	23:59	Not approved in LGBR
10	RQ254482	OCC_238	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 3	NTPC	C	Overhauling	07-Jan-2026	00:00	29-Jan-2026	23:59		PLANNED	Approved	07-Jan-26	00:00	29-Jan-26	23:59	Not approved in LGBR
11	RQ254070	OCC_238	rappc_sd	GENERATING UNIT	220 MW RAPS-C - UNIT 2	NPCIL	C	Biennial shut down of RAPS Unit-6	30-Jan-2026	23:50	03-Mar-2026	21:00	Maintenance of Electrical, Mechanical, control equipment s including Surveillance testing of Turbine and Reactor auxiliaries etc	PLANNED	Approved	30-Jan-26	23:50	03-Mar-26	21:00	LGBR approved date 01.10.2025 to 10.11.2025
12	RQ255022	OCC_238	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line. All the four poles will be out of service.	21-Jan-2026	07:00	24-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	07:00	24-Jan-26	18:00	ATC Curtailment of 5800 MW in NR Import for all four pole outage. Subjected to WRPC Approval. Shall be clubbed with Software Upgradation work on these elements.
13	RQ255021	OCC_238	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line.All the four poles will be out of service..	21-Jan-2026	07:00	24-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	07:00	24-Jan-26	18:00	ATC Curtailment of 5800 MW in NR Import for all four pole outage. Subjected to WRPC Approval. Shall be clubbed with Software Upgradation work on these elements.
14	RQ255017	OCC_238	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Line Diversion work due to construction of Lucknow-Kanpur Green Expressway Work by NHAI..All the four pole will be out of service.	02-Jan-2026	08:00	11-Jan-2026	18:00		PLANNED	Rejected					Already facilitated in Dec
15	RQ255018	OCC_238	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Line Diversion work due to construction of Lucknow-Kanpur Green Expressway Work by NHAI.All the four pole will be out of service	02-Jan-2026	08:00	11-Jan-2026	18:00		PLANNED	Rejected					Already facilitated in Dec
16	RQ254597	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End.	24-Jan-2026	09:00	24-Jan-2026	18:00		PLANNED	Approved	24-Jan-26	09:00	24-Jan-26	18:00	Subjected to WRPC Approval. To be staggered from ORAI-ALIGARH shutdown
17	RQ254661	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	For shut down nature defects rectification works.	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	Subjected to ERPC Approval
18	RQ254391	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	C	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-2 at Dausa	09-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	15-Jan-26	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval. One ckt at atime
19	RQ254596	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	Line side Equipment & LR One-Yearly AMP work at Orai end.	05-Jan-2026	09:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	09:00	05-Jan-26	18:00	ATC Curtailment of 2450 MW in NR Import. Subjected to WRPC Approval

20	RQ255154	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	S/D rectification work in TLM Prayagraj.	02-Jan-2026	09:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	09:00	02-Jan-26	18:00	Subjected to ERPC Approval
21	RQ254390	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) CKT-1	POWER GRID	C	For Tapping of under construction LILLO of PHAGI(RS)-GWALIOR(PG) CKT-1 at Dausa	02-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	08:00	08-Jan-26	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval. One ckt at atime
22	RQ254712	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.:	01-Jan-2026	07:00	31-Jan-2026	19:00		PLANNED	Approved	01-Jan-26	07:00	31-Jan-26	19:00	Subjected to ERPC Approval
23	RQ253663	OCC_238	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	For overhead crossing of +/- 500kV HVDC Mahendergarh - Mundra by under construction 765kV D/C Bhadla-III Sikar-II TL	06-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	08-Jan-26	18:00	ATC Curtailment of 1800 MW in NR Import for D/C outage. Subjected to WRPC Approval. May be clubbed with related shutdown works on this element.
24	RQ253664	OCC_238	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	For overhead crossing of +/- 500kV HVDC Mahendergarh - Mundra by under construction 765kV D/C Bhadla-III Sikar-II TL	06-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	08-Jan-26	18:00	ATC Curtailment of 1800 MW in NR Import for D/C outage. Subjected to WRPC Approval. May be clubbed with related shutdown works on this element.
25	RQ253665	OCC_238	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	03-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	08:00	05-Jan-26	18:00	ATC Curtailment of 1800 MW in NR Import for D/C outage. Subjected to WRPC Approval. May be clubbed with related shutdown works on this element.
26	RQ253666	OCC_238	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	03-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	08:00	05-Jan-26	18:00	ATC Curtailment of 1800 MW in NR Import for D/C outage. Subjected to WRPC Approval. May be clubbed with related shutdown works on this element.
27	RQ254503	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	D	FOR RETRO FITMENT OF MAIN BAY (417) CB OF 400KV SINGRAULI-VINDHYACHAL#1 AT NTPC SINGRAULI END UNDER ADD CAP 2019-24.ALONGWITH A/R NON ATUO OF CKT-2	30-Jan-2026	09:00	30-Jan-2026	18:00		PLANNED	Approved	30-Jan-26	09:00	30-Jan-26	18:00	Subjected to WRPC Approval

28	RQ254504	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	D	FOR RETRO FITMENT OF MAIN BAY CB OF 400KV VINDHYACHAL-SINGRAULI#2 AT VINDHYACHAL END ALONGWITH A/R NON ATUO OF CKT-1	10-Jan-2026	08:00	10-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	08:00	10-Jan-26	18:00	Subjected to WRPC Approval
29	RQ254668	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWER GRID	D	AMP WORK ALONGWITH A/R NON AUTO OF 400 KV BALLIA-NAUBATPUR-2	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	Subjected to ERPC Approval
30	RQ254670	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	AMP WORK ALONGWITH A/R NON AUTO OF CKT-1	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	Subjected to ERPC Approval
31	RQ254669	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	AMP WORK ALONGWITH A/R NON AUTO OF CKT-2	01-Jan-2026	08:00	01-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	01-Jan-26	18:00	Subjected to ERPC Approval
32	RQ254676	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	LBB retro-fitting work. Alongwith A/R Non auto of ckt-1	19-Jan-2026	09:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	09:00	19-Jan-26	18:00	Subjected to ERPC Approval
33	RQ254675	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	LBB retro-fitting work. Alongwith A/R Non auto of ckt-2	09-Jan-2026	09:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	09:00	09-Jan-26	18:00	Subjected to ERPC Approval
34	RQ254698	OCC_238	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	for attending shutdown nature defects and replacement of porcelain insulators	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	
35	RQ254697	OCC_238	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	for porcelain insulator replacement and attending shutdown nature defects	26-Jan-2026	08:00	26-Jan-2026	18:00		PLANNED	Approved	26-Jan-26	08:00	26-Jan-26	18:00	
36	RQ254788	OCC_238	apl_sd	HVDC POLE	500 KV HVDC MAHINDERGARH(APL) POLE-2	ATIL	D	Hotline Stringing of 765kV D/C KPS2 - Halvad TRANSMISSION LINE.	11-Jan-2026	08:00	18-Jan-2026	18:00	AR OFF/ RVO OFF	PLANNED	Approved	11-Jan-26	08:00	18-Jan-26	18:00	To be availed on daily basis
37	RQ254782	OCC_238	apl_sd	HVDC POLE	500 KV HVDC ADANI MUNDRA(APL) POLE-2	ATIL	D	Hotline Stringing of 765kV D/C KPS2 - Halvad TRANSMISSION LINE.	11-Jan-2026	08:00	18-Jan-2026	18:00	AR OFF/ RVO OFF	PLANNED	Approved	11-Jan-26	08:00	18-Jan-26	18:00	To be availed on daily basis
38	RQ254783	OCC_238	apl_sd	HVDC POLE	500 KV HVDC ADANI MUNDRA(APL) POLE-1	ATIL	D	Hotline Stringing of 765kV D/C KPS2 - Halvad TRANSMISSION LINE.	11-Jan-2026	08:00	18-Jan-2026	18:00	AR OFF/ RVO OFF	PLANNED	Approved	11-Jan-26	08:00	18-Jan-26	18:00	To be availed on daily basis
39	RQ254789	OCC_238	apl_sd	HVDC POLE	500 KV HVDC MAHINDERGARH(APL) POLE-1	ATIL	D	Hotline Stringing of 765kV D/C KPS2 - Halvad TRANSMISSION LINE.	11-Jan-2026	08:00	18-Jan-2026	18:00	AR OFF/ RVO OFF	PLANNED	Approved	11-Jan-26	08:00	18-Jan-26	18:00	To be availed on daily basis

40	RQ254903	OCC_238	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) CKT-2	POWER GRID	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.alongwith line reactor at 765kV GSS Phagi	30-Jan-2026	08:00	30-Jan-2026	18:00		PLANNED	Approved	30-Jan-26	08:00	30-Jan-26	18:00	
41	RQ254522	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Fixing of conductor spacer and attend shut down nature works.	29-Jan-2026	08:00	30-Jan-2026	18:00		PLANNED	Approved	29-Jan-26	08:00	30-Jan-26	18:00	
42	RQ254536	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Line S/D nature defect rectification works and Relay Firmware Upgradation work	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	
43	RQ254510	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	Insulator replacement work at diverted locations during construction of Bundelkhand Express way.alonwith A/R Non auto of ckt-2	27-Jan-2026	06:00	29-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	06:00	29-Jan-26	18:00	ATC Curtailment of 1100 MW in NR Import. Subjected to WRPC Approval
44	RQ254674	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	For shut down nature defects rectification works alongwith a/r non auto of ckt-1	26-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	26-Jan-26	08:00	28-Jan-26	18:00	
45	RQ254511	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling). also A/R non auto of CKT-1 is required	24-Jan-2026	09:00	24-Jan-2026	14:00		PLANNED	Approved	24-Jan-26	09:00	24-Jan-26	14:00	ATC Curtailment of 1100 MW in NR Import. Subjected to WRPC Approval
46	RQ254656	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWER GRID	D	AMP work; Relay Testing; and Tie AR Relay Modification, Testing & Firmware Upgradation work and Line S/D nature defect rectification works. Alongwith A/R Non auto of 765 KV Kanpur-Aligarh	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	
47	RQ254673	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For shut down nature defects rectification works.alongwith a/r non auto of ckt-2	20-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	22-Jan-26	18:00	

48	RQ254902	OCC_238	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.alongwith line reactor at 765kV GSS Phagi	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
49	RQ254667	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	For shut down nature defects rectification works.	17-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	17-Jan-26	08:00	17-Jan-26	18:00	
50	RQ254538	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	CSD Fine Tuning of Bays 805 & 806 alongwith a/r non auto of ckt-2	14-Jan-2026	13:00	14-Jan-2026	16:00		PLANNED	Approved	14-Jan-26	13:00	14-Jan-26	16:00	ATC Curtailment of 1100 MW in NR Import.
51	RQ254537	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	"CSD Fine Tuning of Bays 802 & 803. alongwith a/r non auto of ckt-2	14-Jan-2026	09:00	14-Jan-2026	12:00		PLANNED	Approved	14-Jan-26	09:00	14-Jan-26	12:00	ATC Curtailment of 1100 MW in NR Import.
52	RQ254780	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	08-Jan-2026	07:00	13-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	07:00	13-Jan-26	18:00	
53	RQ254518	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Insulator replacement work at diverted locations during construction of Bundelkhand Express way alongwith A/R non auto of CKT-1 is required	08-Jan-2026	06:00	10-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	06:00	10-Jan-26	18:00	ATC Curtailment of 1100 MW in NR Import.
54	RQ255148	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	S/D rectification work by agency.	07-Jan-2026	09:00	08-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	09:00	08-Jan-26	18:00	
55	RQ255146	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Non auto mode of CKT1 during rectification if CKT2.	05-Jan-2026	09:00	06-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	09:00	06-Jan-26	18:00	
56	RQ255147	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	S/D rectification work by agency.	05-Jan-2026	09:00	06-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	09:00	06-Jan-26	18:00	
57	RQ254704	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Shutdown required for stucked VD removal work from existing earthwire in between section of TN 708 to TN 709 & for removal of damaged earthwire in between TN 688A to TN 688B at highway crossing section under Communication System Schemes in 19th NCT (Package OPGW 02).	05-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	08-Jan-26	18:00	

58	RQ254564	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	ATTENDING SHUTDOWN NATURE DEFECTS ALONGWITH A/R NON AUTO OF ALIGARH-JHATIKARA	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
59	RQ255144	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For attending S/D nature defects by agency.	03-Jan-2026	09:00	04-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	09:00	04-Jan-26	18:00	
60	RQ255145	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Non-auto mode of CKT-2 during rectification work in CKT-1.	03-Jan-2026	09:00	04-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	09:00	04-Jan-26	18:00	
61	RQ254545	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Installation of missing CC Ring and spacers	03-Jan-2026	08:00	04-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	08:00	04-Jan-26	18:00	
62	RQ254540	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	CSD Fine Tuning of Bays 805 & 806.Relay Firmware Upgradation work alongwith a/r non auto of ckt-1	02-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	08:00	02-Jan-26	18:00	ATC Curtailment of 1100 MW in NR Import.
63	RQ253974	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	POWER GRID	D	Stringing activity of crossing span between AP35A/0 - AP35B/0 of 400 kV D/C Jalpura -Khurja Transmission line of TP JKJPTL	02-Jan-2026	07:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	07:00	02-Jan-26	18:00	
64	RQ254546	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	Replacement of damaged insulators and fixing of missing CC Ring and bundle spacers	01-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	02-Jan-26	18:00	
65	RQ254709	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.:	01-Jan-2026	07:00	31-Jan-2026	19:00		PLANNED	Approved	01-Jan-26	07:00	31-Jan-26	19:00	
66	RQ254699	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01-Jan-2026	07:00	31-Jan-2026	19:00		PLANNED	Approved	01-Jan-26	07:00	31-Jan-26	19:00	

67	RQ254700	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01-Jan-2026	07:00	31-Jan-2026	19:00		PLANNED	Approved	01-Jan-26	07:00	31-Jan-26	19:00	
68	RQ254779	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	01-Jan-2026	07:00	06-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	07:00	06-Jan-26	18:00	
69	RQ254187	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	SD Nature defects rectification & AMP of Line reactor and CB	30-Jan-2026	08:00	30-Jan-2026	18:00	Non Auto of 765 KV Chittorgarh-Banaskantha(PG) CKT-1	PLANNED	Approved	30-Jan-26	16:00	30-Jan-26	23:00	ATC Curtailment of 2900 MW in NR Export. To be availed from 16:00 hrs Subjected to WRPC approval
70	RQ254360	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	For Defects rectification	27-Jan-2026	08:00	28-Jan-2026	18:00	For Defects rectification	PLANNED	Approved	27-Jan-26	08:00	28-Jan-26	18:00	
71	RQ254186	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	SD Nature defects rectification & AMP of Line reactor and CB	27-Jan-2026	08:00	27-Jan-2026	18:00	Non Auto of 765 KV Chittorgarh-Banaskantha(PG) CKT-2	PLANNED	Approved	27-Jan-26	16:00	27-Jan-26	23:00	ATC Curtailment of 2900 MW in NR Export. To be availed from 16:00 hrs Subjected to WRPC approval
72	RQ254318	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	For defect rectification	27-Jan-2026	08:00	29-Jan-2026	18:00	Non Auto of other charge ckt	PLANNED	Approved	27-Jan-26	08:00	29-Jan-26	18:00	
73	RQ254340	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	24-Jan-26	08:00	24-Jan-26	18:00	
74	RQ254361	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	For Defects rectification	24-Jan-2026	08:00	24-Jan-2026	18:00	For Defects rectification	PLANNED	Approved	24-Jan-26	08:00	24-Jan-26	18:00	
75	RQ254339	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23-Jan-2026	08:00	23-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	08:00	23-Jan-26	18:00	
76	RQ254150	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	22-Jan-2026	08:00	22-Jan-2026	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	22-Jan-26	16:00	22-Jan-26	23:00	To be availed from 16:00 hrs
77	RQ254316	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For attending S/D nature defects	22-Jan-2026	08:00	24-Jan-2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	22-Jan-26	08:00	24-Jan-26	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval. One ckt at a time
78	RQ254149	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	21-Jan-2026	08:00	21-Jan-2026	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	21-Jan-26	16:00	21-Jan-26	23:00	To be availed from 16:00 hrs. One ckt at a time
79	RQ254123	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	To attend shutdown nature defect	21-Jan-2026	08:00	21-Jan-2026	19:00	To attend shutdown nature defect	PLANNED	Approved	21-Jan-26	16:00	21-Jan-26	23:00	To be availed from 16:00 hrs. One ckt at a time
80	RQ254122	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	To attend shutdown nature defect	20-Jan-2026	08:00	20-Jan-2026	19:00	To attend shutdown nature defect	PLANNED	Approved	20-Jan-26	16:00	20-Jan-26	23:00	To be availed from 16:00 hrs
81	RQ255086	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For Shutdown nature defects maintenance work	20-Jan-2026	08:00	20-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	

82	RQ254317	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	For defect rectification	20-Jan-2026	08:00	23-Jan-2026	18:00	Non Auto of other charge ckts	PLANNED	Approved	20-Jan-26	08:00	23-Jan-26	18:00	
83	RQ254236	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	19-Jan-2026	16:00	20-Jan-2026	23:00		PLANNED	Approved	19-Jan-26	16:00	20-Jan-26	23:00	
84	RQ254315	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For attending S/D nature defects	19-Jan-2026	08:00	21-Jan-2026	18:00	DEFECT RECTIFICATIO N WORK	PLANNED	Approved	19-Jan-26	08:00	21-Jan-26	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval. One ckt at atime. Clubbed with LULO
85	RQ254274	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of shutdown nature defects in Line	18-Jan-2026	15:00	18-Jan-2026	22:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	18-Jan-26	15:00	18-Jan-26	22:00	
86	RQ254338	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18-Jan-2026	08:00	18-Jan-2026	18:00		PLANNED	Approved	18-Jan-26	16:00	18-Jan-26	23:00	To be availed from 16:00 hrs
87	RQ254235	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	17-Jan-2026	16:00	18-Jan-2026	23:00		PLANNED	Approved	17-Jan-26	16:00	18-Jan-26	23:00	
88	RQ254273	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of shutdown nature defects in Line	17-Jan-2026	15:00	17-Jan-2026	22:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	17-Jan-26	15:00	17-Jan-26	22:00	
89	RQ254337	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	17-Jan-26	16:00	17-Jan-26	23:00	To be availed from 16:00 hrs
90	RQ254272	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 2		D	Rectification of shutdown nature defects in Line	16-Jan-2026	15:00	16-Jan-2026	22:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	16-Jan-26	15:00	16-Jan-26	22:00	ATC Curtailment of 200 MW in NR Export. Subjected to WRPC approval
91	RQ254183	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	SD Nature defects rectification & AMP of Line reactor and CB	16-Jan-2026	08:00	16-Jan-2026	18:00	Non Auto of 765 KV Ajmer - Chittorgarh CKT-1	PLANNED	Approved	16-Jan-26	16:00	16-Jan-26	23:00	To be availed from 16:00 hrs
92	RQ254365	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For Defects rectifiacion	16-Jan-2026	08:00	16-Jan-2026	18:00	Non Auto of other charge ckts	PLANNED	Approved	16-Jan-26	16:00	16-Jan-26	23:00	To be availed from 16:00 hrs
93	RQ254234	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PBTL) CKT-4		D	Attending COE Protection Observations, AMP of Line Equipment	15-Jan-2026	16:00	16-Jan-2026	23:00		PLANNED	Approved	15-Jan-26	16:00	16-Jan-26	23:00	
94	RQ254271	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 1		D	Rectification of shutdown nature defects in Line	15-Jan-2026	15:00	15-Jan-2026	22:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	15-Jan-26	15:00	15-Jan-26	22:00	
95	RQ254370	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	15-Jan-2026	08:00	17-Jan-2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	15-Jan-26	08:00	17-Jan-26	18:00	
96	RQ254364	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For Defects rectification	15-Jan-2026	08:00	15-Jan-2026	18:00	Non Auto of other charge ckts	PLANNED	Approved	15-Jan-26	16:00	15-Jan-26	23:00	To be availed from 16:00 hrs

97	RQ254369	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	15-Jan-2026	08:00	17-Jan-2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	15-Jan-26	08:00	17-Jan-26	18:00	
98	RQ254270	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectification of shutdown nature defects in Line	14-Jan-2026	15:00	14-Jan-2026	22:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	14-Jan-26	15:00	14-Jan-26	22:00	
99	RQ254156	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SD Nature defects rectification	14-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	08:00	14-Jan-26	18:00	
100	RQ254233	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PBTJ) CKT-3		D	Attending COE Protection Observations, AMP of Line Equipment	13-Jan-2026	16:00	14-Jan-2026	23:00		PLANNED	Approved	13-Jan-26	16:00	14-Jan-26	23:00	
101	RQ254193	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(P G)-BHADLA(PG) (FBTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	13-Jan-2026	16:00	13-Jan-2026	23:59		PLANNED	Approved	13-Jan-26	16:00	13-Jan-26	23:59	
102	RQ254192	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PFTJ) CKT-1		D	For AMP of Line Bay & Reactor Bay	12-Jan-2026	16:00	12-Jan-2026	23:59		PLANNED	Approved	12-Jan-26	16:00	12-Jan-26	23:59	
103	RQ254269	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of shutdown nature defects in Line	12-Jan-2026	15:00	12-Jan-2026	22:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	12-Jan-26	15:00	12-Jan-26	22:00	
104	RQ254172	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	SD Nature defects rectification & AMP of Line reactor and CB	12-Jan-2026	08:00	12-Jan-2026	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	12-Jan-26	15:00	12-Jan-26	23:00	To be availed from 15:00 hrs
105	RQ254314	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	For attending S/D nature defects	12-Jan-2026	08:00	15-Jan-2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	12-Jan-26	08:00	15-Jan-26	18:00	
106	RQ254182	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	SD Nature defects rectification & Insulator cleaning work	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
107	RQ254324	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification	12-Jan-2026	08:00	21-Jan-2026	18:00	Non Auto of other charge ckts	PLANNED	Approved	12-Jan-26	08:00	21-Jan-26	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval
108	RQ254232	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PFTJ) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	11-Jan-2026	16:00	12-Jan-2026	23:00		PLANNED	Approved	11-Jan-26	16:00	12-Jan-26	23:00	

109	RQ254253	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make).	11-Jan-2026	08:00	11-Jan-2026	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Approved	11-Jan-26	08:00	11-Jan-26	18:00	
110	RQ255104	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	For attending shutdown nature defects of Line	10-Jan-2026	09:00	10-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	10-Jan-26	09:00	10-Jan-26	18:00	
111	RQ254224	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	10-Jan-2026	08:00	12-Jan-2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	10-Jan-26	08:00	12-Jan-26	20:00	
112	RQ254310	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	10-Jan-2026	08:00	12-Jan-2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	10-Jan-26	08:00	12-Jan-26	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval. One ckt at a time
113	RQ254346	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Defect Rectification of CC Cross Patrolling on 765 KV Bhiwani-Moga Line (Hisar S/S)	10-Jan-2026	06:00	10-Jan-2026	19:00		PLANNED	Approved	10-Jan-26	06:00	10-Jan-26	19:00	
114	RQ254231	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	09-Jan-2026	16:00	10-Jan-2026	23:00		PLANNED	Approved	09-Jan-26	16:00	10-Jan-26	23:00	
115	RQ254181	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	SD Nature defects rectification & Insulator cleaning work	09-Jan-2026	08:00	10-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	10-Jan-26	18:00	
116	RQ254108	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP66-AP67on Existing 765 KV Ajmer-phagi D/c line	08-Jan-2026	08:00	10-Jan-2026	19:00	Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures	PLANNED	Approved	08-Jan-26	16:00	10-Jan-26	23:00	To be availed from 16:00 hrs
117	RQ254320	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For defect rectification	08-Jan-2026	08:00	15-Jan-2026	18:00	Non Auto of other charge ckts	PLANNED	Approved	08-Jan-26	16:00	15-Jan-26	23:00	To be availed from 16:00 hrs

118	RQ254109	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP66-AP67 on Existing 765 KV Ajmer-phagi D/c line	08-Jan-2026	08:00	10-Jan-2026	19:00	Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures	PLANNED	Approved	08-Jan-26	16:00	10-Jan-26	23:00	To be availed from 16:00 hrs
119	RQ254230	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	07-Jan-2026	16:00	08-Jan-2026	23:00		PLANNED	Approved	07-Jan-26	16:00	08-Jan-26	23:00	
120	RQ254313	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	For attending S/D nature defects	07-Jan-2026	08:00	08-Jan-2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	07-Jan-26	08:00	08-Jan-26	18:00	
121	RQ254223	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	07-Jan-2026	08:00	09-Jan-2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	07-Jan-26	08:00	09-Jan-26	20:00	
122	RQ254252	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	07-Jan-2026	08:00	10-Jan-2026	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved	07-Jan-26	08:00	10-Jan-26	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval. One ckt at a time
123	RQ254309	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	07-Jan-2026	08:00	09-Jan-2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	07-Jan-26	08:00	09-Jan-26	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval. One ckt at a time
124	RQ254290	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Diamond formation of Earth wire and OPGW of Existing 765 KV Bikaner-Bhadla II D/c line due to Overhead crossing work of 765 KV Bhadla III- Sikar II D/c under construction line.	07-Jan-2026	08:00	08-Jan-2026	19:00	Shutdown required of Existing line both Ckts during day time for diamond formation of OPGW and E/W with all safety measures	PLANNED	Approved	07-Jan-26	16:00	08-Jan-26	23:00	To be availed from 16:00 hrs

125	RQ254291	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Diamond formation of Earth wire and OPGW of Existing 765 KV Bikaner-Bhadla II D/c line due to Overhead crossing work of 765 KV BhadlaIII- SikarII D/c under construction line.	07-Jan-2026	08:00	08-Jan-2026	19:00	Shutdown required of Existing line both Ckts during day time for diamond formation of OPGW and E/W with all safety measures	PLANNED	Approved	07-Jan-26	16:00	08-Jan-26	23:00	To be availed from 16:00 hrs
126	RQ254191	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	06-Jan-2026	16:00	06-Jan-2026	23:59		PLANNED	Approved	06-Jan-26	16:00	06-Jan-26	23:59	
127	RQ254268	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Pilot Installation work and rectification of Shutdown nature defects	06-Jan-2026	15:00	10-Jan-2026	22:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	06-Jan-26	15:00	10-Jan-26	22:00	
128	RQ254155	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SD Nature defects rectification	06-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	08-Jan-26	18:00	
129	RQ254229	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	05-Jan-2026	16:00	06-Jan-2026	23:00		PLANNED	Approved	05-Jan-26	16:00	06-Jan-26	23:00	
130	RQ254190	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For AMP of Line Bay & Reactor Bay	05-Jan-2026	16:00	05-Jan-2026	23:59		PLANNED	Approved	05-Jan-26	16:00	05-Jan-26	23:59	
131	RQ254106	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP26-AP27 on Existing 765 KV Ajmer-Bhadla II D/c line	05-Jan-2026	08:00	07-Jan-2026	19:00	Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures	PLANNED	Approved	05-Jan-26	15:00	07-Jan-26	23:00	To be availed from 15:00 hrs. ATC Curtailment of 1500 MW in NR Export for D/C outage. Subjected to WRPC Approval
132	RQ254288	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Diamond formation of Earth wire and OPGW of Existing 765 KV Ajmer-Bhadla II D/c line due to Overhead crossing work of 765 KV BhadlaIII- SikarII D/c under construction line.	05-Jan-2026	08:00	06-Jan-2026	19:00	Shutdown required of Existing line both Ckts during day time for diamond formation of OPGW and E/W with all safety measures	PLANNED	Approved	05-Jan-26	15:00	06-Jan-26	23:00	To be availed from 15:00 hrs. ATC Curtailment of 1500 MW in NR Export for D/C outage. Subjected to WRPC Approval

133	RQ254289	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Diamond formation of Earth wire and OPGW of Existing 765 KV Ajmer-Bhadla II D/c line due to Overhead crossing work of 765 KV BhadlaIII- SikarII D/c under construction line.	05-Jan-2026	08:00	06-Jan-2026	19:00	Shutdown required of Existing line both Ckts during day time for diamond formation of OPGW and E/W with all safety measures	PLANNED	Approved	05-Jan-26	15:00	06-Jan-26	23:00	To be availed from 15:00 hrs. ATC Curtailment of 1500 MW in NR Export for D/C outage. Subjected to WRPC Approval
134	RQ254107	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP26-AP27 on Existing 765 KV Ajmer-Bhadla II D/c line	05-Jan-2026	08:00	07-Jan-2026	19:00	Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures	PLANNED	Approved	05-Jan-26	15:00	07-Jan-26	23:00	To be availed from 15:00 hrs. ATC Curtailment of 1500 MW in NR Export for D/C outage. Subjected to WRPC Approval
135	RQ254308	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04-Jan-2026	08:00	06-Jan-2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	04-Jan-26	08:00	06-Jan-26	18:00	
136	RQ254189	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	For AMP of Line Bay & Reactor Bay	03-Jan-2026	16:00	03-Jan-2026	23:59		PLANNED	Approved	03-Jan-26	16:00	03-Jan-26	23:59	
137	RQ254228	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	03-Jan-2026	16:00	04-Jan-2026	23:00		PLANNED	Approved	03-Jan-26	16:00	04-Jan-26	23:00	ATC Curtailment of 500 MW in NR Export. Subjected to WRPC Approval
138	RQ254368	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	For stringing work of under construction 765kv D/C Bikaner-III Neemrana-II Transmission Line (TL04)	03-Jan-2026	08:00	05-Jan-2026	18:00	For stringing work of under construction 765kv D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	03-Jan-26	08:00	05-Jan-26	18:00	
139	RQ254251	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	03-Jan-2026	08:00	06-Jan-2026	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved	03-Jan-26	08:00	06-Jan-26	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval. One ckt at a time

140	RQ254116	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	To attend shutdown nature defect	03-Jan-2026	08:00	03-Jan-2026	19:00	To attend shutdown nature defect	PLANNED	Approved	03-Jan-26	08:00	03-Jan-26	19:00	To be availed from 15:00 hrs. ATC Curtailment of 500 MW in NR Export. Subjected to
141	RQ254356	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For Auto reclose testing and amp work	02-Jan-2026	09:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	09:00	02-Jan-26	18:00	
142	RQ254188	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	For AMP of Line Bay & Reactor Bay	01-Jan-2026	16:00	02-Jan-2026	23:59		PLANNED	Approved	01-Jan-26	16:00	02-Jan-26	23:59	
143	RQ254227	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	01-Jan-2026	16:00	02-Jan-2026	23:00		PLANNED	Approved	01-Jan-26	16:00	02-Jan-26	23:00	ATC to be curtailed by 500 MW in NR Export. Subjected to WRPC Approval
144	RQ254267	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Pilot Installation work and rectification of Shutdown nature defects	01-Jan-2026	15:00	05-Jan-2026	22:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	01-Jan-26	15:00	05-Jan-26	22:00	
145	RQ254355	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For Auto reclose testing and amp work	01-Jan-2026	09:00	01-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	09:00	01-Jan-26	18:00	
146	RQ254307	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Jan-2026	08:00	03-Jan-2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Jan-26	08:00	03-Jan-26	18:00	
147	RQ254154	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SD Nature defects rectification	01-Jan-2026	08:00	03-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	03-Jan-26	18:00	
148	RQ254250	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	01-Jan-2026	08:00	01-Jan-2026	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	PLANNED	Approved	01-Jan-26	08:00	01-Jan-26	18:00	
149	RQ255164	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package and to create repeater of Dausa-Beawar at Phagi, RVPNL	01-Jan-2026	08:00	31-Jan-2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	18:00	

150	RQ255163	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GVALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Jan-2026	08:00	31-Jan-2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	18:00	
151	RQ254319	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	For defect rectification	01-Jan-2026	08:00	07-Jan-2026	18:00	Non Auto of other charge ckt	PLANNED	Approved	01-Jan-26	16:00	07-Jan-26	23:00	To be availed from 16:00 hrs
152	RQ254323	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For defect rectification	01-Jan-2026	08:00	10-Jan-2026	18:00	Non Auto of other charge ckt	PLANNED	Approved	01-Jan-26	16:00	10-Jan-26	23:00	To be availed from 16:00 hrs
153	RQ254803	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MAINPURI-HAPUR (UP) CKT-1	WUPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	24-Jan-2026	07:00	29-Jan-2026	18:00		PLANNED	Approved	24-Jan-26	07:00	29-Jan-26	18:00	
154	RQ254801	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	22-Jan-2026	07:00	27-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	07:00	27-Jan-26	18:00	
155	RQ253553	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C TPS-UNNAO (UP) CKT-1	UPPTCL	C	Configuration of Auto Reclose function in 765kV Tie Bay(700-02-52) BCU	06-Jan-2026	09:00	06-Jan-2026	17:00		PLANNED	Approved	06-Jan-26	09:00	06-Jan-26	17:00	
156	RQ254808	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	15-Jan-2026	07:00	20-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	07:00	20-Jan-26	18:00	
157	RQ254793	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	14-Jan-2026	07:00	19-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	07:00	19-Jan-26	18:00	
158	RQ254771	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line.	02-Jan-2026	07:00	05-Jan-2026	19:00		PLANNED	Approved	02-Jan-26	07:00	05-Jan-26	19:00	
159	RQ253583	OCC_238	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator Replacement Work	10-Jan-2026	16:00	10-Jan-2026	23:59	Insulator Replacement Work	PLANNED	Approved	10-Jan-26	16:00	10-Jan-26	23:59	
160	RQ253584	OCC_238	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Insulator Replacement Work	06-Jan-2026	16:00	09-Jan-2026	23:59	Insulator Replacement Work	PLANNED	Approved	06-Jan-26	16:00	09-Jan-26	23:59	
161	RQ253582	OCC_238	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator Replacement Work	03-Jan-2026	16:00	05-Jan-2026	23:59	Insulator Replacement Work	PLANNED	Approved	03-Jan-26	16:00	05-Jan-26	23:59	
162	RQ254814	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	PASTL	D	AMP WORK of SIKAR-2 Ckt-1 with Line Reactor. alongwith a/r non auto of ckt-2	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	16:00	08-Jan-26	23:00	To be availed from 16:00 hrs
163	RQ254815	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	PASTL	D	AMP of Line and Line Reactor work.alongwith a/r non auto of ckt-1	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	16:00	06-Jan-26	23:00	To be availed from from 16:00 hrs.

164	RQ254772	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TP S(UP)- RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGY TL	D	For Stringing work(Overhead Crossing) of 765 kv D/C Neemrana Bareilly Transmission line	08-Jan-2026	07:00	11-Jan-2026	19:00		PLANNED	Approved	08-Jan-26	07:00	11-Jan-26	19:00	
165	RQ254842	OCC_238	sldcrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	30-Jan-2026	08:00	30-Jan-2026	18:00		PLANNED	Approved	30-Jan-26	08:00	30-Jan-26	18:00	
166	RQ254841	OCC_238	sldcrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	29-Jan-2026	08:00	29-Jan-2026	18:00		PLANNED	Approved	29-Jan-26	08:00	29-Jan-26	18:00	
167	RQ253855	OCC_238	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(P G)	POWER GRID	D	AMP Work	27-Jan-2026	16:00	27-Jan-2026	23:00		PLANNED	Approved	27-Jan-26	16:00	27-Jan-26	23:00	
168	RQ253854	OCC_238	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(P G)	POWER GRID	D	AMP Work	26-Jan-2026	16:00	26-Jan-2026	23:00		PLANNED	Approved	26-Jan-26	16:00	26-Jan-26	23:00	
169	RQ253842	OCC_238	cpcc1_sd	BUS	765 KV FATEHGARH_II(P G) - BUS 2	POWER GRID	D	AMP related work & Connector tightness work	23-Jan-2026	16:00	23-Jan-2026	23:00		PLANNED	Approved	23-Jan-26	16:00	23-Jan-26	23:00	
170	RQ253841	OCC_238	cpcc1_sd	BUS	765 KV FATEHGARH_II(P G) - BUS 1	POWER GRID	D	AMP related work & Connector tightness work	22-Jan-2026	16:00	22-Jan-2026	23:00		PLANNED	Approved	22-Jan-26	16:00	22-Jan-26	23:00	
171	RQ254436	OCC_238	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWER GRID	D	Firmware, modification of setting & testing.	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	
172	RQ254435	OCC_238	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWER GRID	D	Firmware, modification of setting & testing.	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
173	RQ254430	OCC_238	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	To avoid induction during equipment erection work in Neemrana Bays at Bareilly765 substation.	08-Jan-2026	09:00	09-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	09:00	09-Jan-26	18:00	
174	RQ253902	OCC_238	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(P G)	POWER GRID	D	AMP Work	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
175	RQ253857	OCC_238	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension, LBB Testing	06-Jan-2026	16:00	10-Jan-2026	23:00		PLANNED	Approved	06-Jan-26	16:00	10-Jan-26	23:00	
176	RQ253901	OCC_238	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(P G)	POWER GRID	D	AMP Work	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	
177	RQ254429	OCC_238	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	To avoid induction during equipment erection work in Neemrana Bays at Bareilly765 substation.	05-Jan-2026	09:00	06-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	09:00	06-Jan-26	18:00	
178	RQ253856	OCC_238	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension, LBB Testing	01-Jan-2026	16:00	05-Jan-2026	23:00		PLANNED	Approved	01-Jan-26	16:00	05-Jan-26	23:00	
179	RQ254723	OCC_238	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kv Bus-2	13-Jan-2026	09:00	13-Jan-2026	18:00	Kindly approve.	PLANNED	Approved	13-Jan-26	09:00	13-Jan-26	18:00	
180	RQ254722	OCC_238	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kv Bus-1	08-Jan-2026	09:00	08-Jan-2026	18:00	Kindly approve.	PLANNED	Approved	08-Jan-26	09:00	08-Jan-26	18:00	
181	RQ253909	OCC_238	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 2	PSTCL	D	For PSKTL construction Work	07-Jan-2026	16:00	22-Jan-2026	23:00		PLANNED	Approved	07-Jan-26	16:00	22-Jan-26	23:00	

182	RQ253908	OCC_238	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	For PSKTL construction Work	06-Jan-2026	16:00	21-Jan-2026	23:00		PLANNED	Approved	06-Jan-26	16:00	21-Jan-26	23:00	
183	RQ253882	OCC_238	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	16:00	06-Jan-26	23:00	To be availed from 16:00 hrs
184	RQ253881	OCC_238	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03-Jan-2026	08:00	04-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	16:00	04-Jan-26	23:00	To be availed from 16:00 hrs
185	RQ253836	OCC_238	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	For Sikar II Khetri Bay extn work	01-Jan-2026	08:00	31-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	16:00	31-Jan-26	23:00	To be availed on daily basis. From 16:00 to 23:00 hrs.
186	RQ253579	OCC_238	stuup_sd	BUS	765KV BUS 2 AT UNNAO(UP)	UPPTCL	C	CRM testing and other maintenance work at Bus Isolators connected	03-Jan-2026	09:00	03-Jan-2026	17:00		PLANNED	Approved	03-Jan-26	09:00	03-Jan-26	17:00	
187	RQ254454	OCC_238	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG)	POWER GRID	D	To attend OTI/WTI meter, AMP work, MOG indicator and Audit point	31-Jan-2026	08:00	31-Jan-2026	18:00		PLANNED	Approved	31-Jan-26	08:00	31-Jan-26	18:00	
188	RQ254449	OCC_238	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit	29-Jan-2026	08:00	29-Jan-2026	18:00		PLANNED	Approved	29-Jan-26	08:00	29-Jan-26	18:00	
189	RQ254453	OCC_238	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWER GRID	D	To attend OTI/WTI meter and Audit point compliance	28-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	28-Jan-26	08:00	28-Jan-26	18:00	
190	RQ254450	OCC_238	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	"Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	24-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	24-Jan-26	08:00	24-Jan-26	18:00	
191	RQ253781	OCC_238	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	15-Jan-2026	16:00	15-Jan-2026	23:00		PLANNED	Approved	15-Jan-26	16:00	15-Jan-26	23:00	
192	RQ254452	OCC_238	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bays 811 & 812	15-Jan-2026	13:00	15-Jan-2026	16:00		PLANNED	Approved	15-Jan-26	13:00	15-Jan-26	16:00	
193	RQ254451	OCC_238	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bays 808 & 809	15-Jan-2026	09:00	15-Jan-2026	12:00		PLANNED	Approved	15-Jan-26	09:00	15-Jan-26	12:00	
194	RQ253790	OCC_238	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification	14-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	08:00	14-Jan-26	18:00	
195	RQ253783	OCC_238	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	13-Jan-2026	16:00	13-Jan-2026	23:00		PLANNED	Approved	13-Jan-26	16:00	13-Jan-26	23:00	

196	RQ253799	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	AMP Work	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
197	RQ253789	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	03-Jan-2026	16:00	04-Jan-2026	23:00		PLANNED	Approved	03-Jan-26	16:00	04-Jan-26	23:00	
198	RQ254446	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWER GRID	D	To avoid induction during equipment erection work in Neemrana Bays at Bareilly765 substation.	02-Jan-2026	09:00	03-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	09:00	03-Jan-26	18:00	
199	RQ253788	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	01-Jan-2026	16:00	02-Jan-2026	23:00		PLANNED	Approved	01-Jan-26	16:00	02-Jan-26	23:00	
200	RQ253796	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	C	For Bus Reactor Shifting to a different Bay	01-Jan-2026	08:00	31-Jan-2026	18:00		PLANNED	Rejected					To be facilitated in summers
201	RQ253803	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP Work	29-Jan-2026	08:00	29-Jan-2026	18:00		PLANNED	Approved	29-Jan-26	08:00	29-Jan-26	18:00	
202	RQ253801	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP Work	28-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	28-Jan-26	08:00	28-Jan-26	18:00	
203	RQ253794	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	15-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	17-Jan-26	18:00	
204	RQ253793	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	09-Jan-2026	08:00	11-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	11-Jan-26	18:00	
205	RQ253791	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofit (Viat Make). 4.HV bushing tan delta point rectification	15-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	15-Jan-26	18:00	
206	RQ254591	OCC_238	stuup_sd	BR/BSR/MSR/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	Replacement of gasket and O ring of main tank of 63MVAR R Phase bus	12-Jan-2026	09:00	22-Jan-2026	17:00		PLANNED	Rejected					To be facilitated in summers
207	RQ253674	OCC_238	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	COE Compliances & AMP work	31-Jan-2026	16:00	31-Jan-2026	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage

208	RQ253673	OCC_238	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	COE Compliances & AMP work	30-Jan-2026	16:00	30-Jan-2026	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage
209	RQ253672	OCC_238	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	24-Jan-2026	16:00	24-Jan-2026	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage
210	RQ253671	OCC_238	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	23-Jan-2026	16:00	23-Jan-2026	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage
211	RQ254760	OCC_238	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)	POWER GRID	D	AMP Work	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
212	RQ253682	OCC_238	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching, CSD Fine Tuning	15-Jan-2026	16:00	16-Jan-2026	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
213	RQ253675	OCC_238	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWER GRID	D	AMP Work	14-Jan-2026	16:00	14-Jan-2026	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
214	RQ253681	OCC_238	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching, CSD Fine Tuning	13-Jan-2026	16:00	14-Jan-2026	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage

215	RQ253690	OCC_238	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP,(DCRM DEW POINT,COIL CURRENT) works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	11-Jan-2026	08:00	11-Jan-2026	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
216	RQ253683	OCC_238	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching, CSD Fine Tuning	07-Jan-2026	16:00	08-Jan-2026	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
217	RQ253684	OCC_238	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching, CSD Fine Tuning	05-Jan-2026	16:00	06-Jan-2026	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
218	RQ253685	OCC_238	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching, CSD Fine Tuning	03-Jan-2026	16:00	04-Jan-2026	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
219	RQ253745	OCC_238	cpcc1_sd	LINE REACTOR	330 MVAR NON- SWITCHABLE LR ON JHATIKARA- ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	AMP Work	03-Jan-2026	08:00	03-Jan-2026	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
220	RQ253744	OCC_238	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	AMP Work	02-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
221	RQ253686	OCC_238	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching, CSD Fine Tuning	01-Jan-2026	16:00	02-Jan-2026	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage

222	RQ253689	OCC_238	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	01-Jan-2026	08:00	01-Jan-2026	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
223	RQ253772	OCC_238	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	AMP Work	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
224	RQ253771	OCC_238	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	AMP Work	03-Jan-2026	08:00	03-Jan-2026	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
225	RQ253770	OCC_238	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @SIKAR_2(PSTL)	PSTL	D	AMP Work	02-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
226	RQ253769	OCC_238	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL)	PSTL	D	AMP Work	01-Jan-2026	08:00	01-Jan-2026	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
227	RQ253743	OCC_238	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	AMP Work	01-Jan-2026	08:00	01-Jan-2026	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage
228	RQ253973	OCC_238	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	AMP Work	28-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	28-Jan-26	08:00	28-Jan-26	18:00	
229	RQ254943	OCC_238	sldcrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	28-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	28-Jan-26	08:00	28-Jan-26	18:00	

230	RQ254944	OCC_238	slcdcrs_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	23-Jan-2026	08:00	23-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	08:00	23-Jan-26	18:00	
231	RQ254945	OCC_238	slcdcrs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	
232	RQ253972	OCC_238	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	AMP Work	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
233	RQ254941	OCC_238	slcdcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
234	RQ254942	OCC_238	slcdcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
235	RQ253970	OCC_238	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	AMP Work	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
236	RQ254946	OCC_238	slcdcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
237	RQ253968	OCC_238	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	AMP Work	17-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	17-Jan-26	08:00	17-Jan-26	18:00	
238	RQ254940	OCC_238	slcdcrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	

239	RQ254947	OCC_238	slcdcs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	15-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	15-Jan-26	18:00	
240	RQ254931	OCC_238	slcdcs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
241	RQ254933	OCC_238	slcdcs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
242	RQ254934	OCC_238	slcdcs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
243	RQ254413	OCC_238	cpcc3_sd	BAY	707 MAIN BAY - 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	D	For AMP work	27-Jan-2026	09:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	09:00	27-Jan-26	18:00	
244	RQ254717	OCC_238	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP Work	27-Jan-2026	08:00	27-Jan-2026	18:00	Kindly approve	PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	
245	RQ254063	OCC_238	cpcc1_sd	BAY	716 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	AMP Work	27-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	28-Jan-26	18:00	
246	RQ254031	OCC_238	cpcc1_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE	POWER GRID	D	AMP Work	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	
247	RQ254408	OCC_238	cpcc3_sd	BAY	707 MAIN BAY - 765 KV BAREILLY_2- LUCKNOW_2 (PG) CKT-1 AND 765 KV BAREILLY_2(PG) - BUS 1 AT BAREILLY_2(PG)	POWER GRID	D	For Bay AMP work.	26-Jan-2026	09:00	26-Jan-2026	18:00		PLANNED	Approved	26-Jan-26	09:00	26-Jan-26	18:00	

248	RQ254036	OCC_238	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWER GRID	D	AMP Work	26-Jan-2026	08:00	26-Jan-2026	18:00		PLANNED	Approved	26-Jan-26	08:00	26-Jan-26	18:00	
249	RQ253959	OCC_238	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER- CHITTORGARH (PG) CKT-1 AT CHITTORGARH(P G)	POWER GRID	D	AMP Work	23-Jan-2026	16:00	23-Jan-2026	23:00		PLANNED	Approved	23-Jan-26	16:00	23-Jan-26	23:00	
250	RQ254409	OCC_238	cpcc3_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	For Bay AMP work.	23-Jan-2026	09:00	23-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	09:00	23-Jan-26	18:00	
251	RQ254034	OCC_238	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	AMP Work	23-Jan-2026	08:00	23-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	08:00	23-Jan-26	18:00	
252	RQ254062	OCC_238	cpcc1_sd	BAY	717 TIE BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	AMP Work	22-Jan-2026	08:00	23-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	23-Jan-26	18:00	
253	RQ254061	OCC_238	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER- CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(P G)	POWER GRID	D	AMP Work	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	
254	RQ254038	OCC_238	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA ALIGARH (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	AMP Work	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
255	RQ254060	OCC_238	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER- CHITTORGARH (PG) CKT-1 AT CHITTORGARH(P G)	POWER GRID	D	AMP Work	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
256	RQ254059	OCC_238	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(P G)	POWER GRID	D	AMP Work	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	

257	RQ253971	OCC_238	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)- PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWER GRID	D	AMP Work	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
258	RQ254716	OCC_238	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER- MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWER GRID	D	AMP Work	20-Jan-2026	08:00	20-Jan-2026	18:00	Kindly approve	PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
259	RQ254037	OCC_238	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWER GRID	D	AMP Work	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
260	RQ254058	OCC_238	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER- CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(P G)	POWER GRID	D	AMP Work	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
261	RQ254416	OCC_238	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA- FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	POWER GRID	D	FOR AMP OF BAY	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
262	RQ253969	OCC_238	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	AMP Work	18-Jan-2026	08:00	18-Jan-2026	18:00		PLANNED	Approved	18-Jan-26	08:00	18-Jan-26	18:00	
263	RQ254057	OCC_238	cpcc1_sd	BAY	710 MAIN BAY - 765KV AJMER- CHITTORGARH (PG) CKT-2 AT CHITTORGARH(P G)	POWER GRID	D	AMP Work	17-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	17-Jan-26	08:00	17-Jan-26	18:00	
264	RQ254035	OCC_238	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	AMP Work	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	
265	RQ254715	OCC_238	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER- MOGA (PG) CKT-1 (POWERGRID) AT MOGA	POWER GRID	D	AMP Work	16-Jan-2026	08:00	16-Jan-2026	18:00	Kindly approve	PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	

266	RQ254056	OCC_238	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	AMP Work	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	
267	RQ254033	OCC_238	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	AMP Work	14-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	08:00	14-Jan-26	18:00	
268	RQ254055	OCC_238	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWER GRID	D	AMP Work	14-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	08:00	14-Jan-26	18:00	
269	RQ254412	OCC_238	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG)	POWER GRID	D	For AMP work	13-Jan-2026	09:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	09:00	13-Jan-26	18:00	
270	RQ254054	OCC_238	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	AMP Work	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	
271	RQ254407	OCC_238	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	To avoid induction during equipment erection work in 704-Neemrana Bay at Bareilly765 substation.	12-Jan-2026	09:00	14-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	09:00	14-Jan-26	18:00	
272	RQ253951	OCC_238	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	AMP Work	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
273	RQ254032	OCC_238	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	AMP Work	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
274	RQ254053	OCC_238	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWER GRID	D	AMP Work	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	

275	RQ254414	OCC_238	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWER GRID	D	For AMP work	10-Jan-2026	09:00	10-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	09:00	10-Jan-26	18:00	
276	RQ254418	OCC_238	cpcc3_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	FOR AMP of 709 Main Bay	09-Jan-2026	09:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	09:00	09-Jan-26	18:00	
277	RQ254406	OCC_238	cpcc3_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV FATEHPUR(PG)	POWER GRID	D	For Bay AMP work.	09-Jan-2026	09:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	09:00	09-Jan-26	18:00	
278	RQ253950	OCC_238	cpcc3_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	AMP Work	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
279	RQ254932	OCC_238	slcdcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	Quarterly Maintenance work	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
280	RQ254039	OCC_238	cpcc3_sd	BAY	716R MAIN BAY - 330 MVAR LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG) (POWERGRID) AT ALIGARH (PG)	POWER GRID	D	AMP Work	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
281	RQ254405	OCC_238	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWER GRID	D	For Bay AMP work.	08-Jan-2026	09:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	09:00	08-Jan-26	18:00	
282	RQ254404	OCC_238	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	For Bay AMP work.	07-Jan-2026	09:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	09:00	07-Jan-26	18:00	
283	RQ254415	OCC_238	cpcc3_sd	BAY	701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	FOR AMP OF BAY	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
284	RQ254411	OCC_238	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWER GRID	D	For AMP Work.	06-Jan-2026	09:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	09:00	06-Jan-26	18:00	

285	RQ254403	OCC_238	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	For Bay AMP work.	03-Jan-2026	09:00	03-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	09:00	03-Jan-26	18:00	
286	RQ254765	OCC_238	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)	POWER GRID	C	for Retro fitment works of 71052	01-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	20-Jan-26	18:00	
287	RQ254024	OCC_238	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	28-Jan-26	18:00	
288	RQ254023	OCC_238	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	28-Jan-26	18:00	
289	RQ254022	OCC_238	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25-Jan-2026	08:00	26-Jan-2026	18:00		PLANNED	Approved	25-Jan-26	08:00	26-Jan-26	18:00	
290	RQ254025	OCC_238	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25-Jan-2026	08:00	26-Jan-2026	18:00		PLANNED	Approved	25-Jan-26	08:00	26-Jan-26	18:00	
291	RQ253930	OCC_238	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	For Sikar II Khetri Bay extn work	01-Jan-2026	08:00	31-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	18:00	
292	RQ253931	OCC_238	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	For Sikar II Khetri Bay extn work	01-Jan-2026	08:00	31-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	18:00	

293	RQ254074	OCC_238	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	AMP Work	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	
294	RQ254077	OCC_238	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	AMP Work	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
295	RQ254088	OCC_238	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP Work	26-Jan-2026	08:00	26-Jan-2026	18:00		PLANNED	Approved	26-Jan-26	08:00	26-Jan-26	18:00	
296	RQ254086	OCC_238	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP Work	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
297	RQ254083	OCC_238	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP Work	17-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	17-Jan-26	08:00	17-Jan-26	18:00	
298	RQ254082	OCC_238	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP Work	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	
299	RQ254080	OCC_238	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP Work	15-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	15-Jan-26	18:00	

300	RQ254078	OCC_238	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP Work	14-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	08:00	14-Jan-26	18:00	
301	RQ254079	OCC_238	cpcc1_sd	BAY	707R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 @SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP Work	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	
302	RQ254084	OCC_238	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP Work	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
303	RQ254081	OCC_238	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP Work	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	08-Jan-26	18:00	
304	RQ254087	OCC_238	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PBIIISTL Construction Work	06-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	16-Jan-26	18:00	
305	RQ254093	OCC_238	cpcc1_sd	BAY	713(BHADLA-III SIKAR-II CKT-2) MAIN BAY - 765 KV SIKAR_2(PSTL) - BUS 1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For PBIIISTL Construction Work	05-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	15-Jan-26	18:00	
306	RQ254085	OCC_238	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PBIIISTL Construction Work	05-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	15-Jan-26	18:00	

307	RQ254073	OCC_238	cpcc1_sd	BAY	702 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PBSTL Construction Work	03-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	08:00	13-Jan-26	18:00	
308	RQ254072	OCC_238	cpcc1_sd	BAY	701 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For PBSTL Construction Work	03-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	08:00	13-Jan-26	18:00	
309	RQ254075	OCC_238	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For PBSTL Construction Work	01-Jan-2026	08:00	10-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	10-Jan-26	18:00	
310	RQ254076	OCC_238	cpcc1_sd	BAY	705 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PBSTL Construction Work	01-Jan-2026	08:00	10-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	10-Jan-26	18:00	
311	RQ253984	OCC_238	stuup_sd	BAY	707 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV UNNAO(UP)	UPPTCL	C	* SHUT DOWN OF 765KV BAY(700-07-52)MAINPURI MAIN CB AT UNNAO FOR-1-End to end Carrier Protection and Intertipping testing	07-Jan-2026	09:00	08-Jan-2026	17:00		PLANNED	Approved	07-Jan-26	09:00	08-Jan-26	17:00	
312	RQ254092	OCC_238	cpcc1_sd	BAY	716(BHADLA-III SIKAR-II TL CKT-1) MAIN BAY - 765 KV SIKAR_2(PSTL) - BUS 1 (PB3TL) AT 765 KV SIKAR_2(PSTL)	PB3TL	D	For PBIIISTL Construction Work	06-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	16-Jan-26	18:00	
313	RQ253602	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(P G)	POWER GRID	D	COE Compliances & AMP work	28-Jan-2026	16:00	28-Jan-2026	23:59		PLANNED	Approved	28-Jan-26	16:00	28-Jan-26	23:59	
314	RQ253599	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(P G)	POWER GRID	D	COE Compliances & AMP work	27-Jan-2026	16:00	27-Jan-2026	23:59		PLANNED	Approved	27-Jan-26	16:00	27-Jan-26	23:59	

315	RQ254764	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)	POWER GRID	D	AMP Work	24-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	24-Jan-26	08:00	24-Jan-26	18:00	
316	RQ253603	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	23-Jan-2026	16:00	23-Jan-2026	23:59		PLANNED	Approved	23-Jan-26	16:00	23-Jan-26	23:59	
317	RQ254763	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)	POWER GRID	D	AMP Work	23-Jan-2026	08:00	23-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	08:00	23-Jan-26	18:00	
318	RQ254490	OCC_238	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWER GRID	D	To attend Discharge Aircel, AMP Work, OIL TOP up and Audit point compliance	23-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	08:00	24-Jan-26	18:00	
319	RQ253604	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	22-Jan-2026	16:00	22-Jan-2026	23:59		PLANNED	Approved	22-Jan-26	16:00	22-Jan-26	23:59	
320	RQ254762	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)	POWER GRID	D	AMP Work	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	
321	RQ254491	OCC_238	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT VARANASI(PG)	POWER GRID	D	To attend Discharge Aircel, AMP Work, OIL TOP up and Audit point compliance	21-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	22-Jan-26	18:00	
322	RQ253616	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)	POWER GRID	D	AMP Work	16-Jan-2026	14:00	16-Jan-2026	23:00		PLANNED	Approved	16-Jan-26	14:00	16-Jan-26	23:00	
323	RQ253615	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	POWER GRID	D	AMP Work	15-Jan-2026	14:00	15-Jan-2026	23:00		PLANNED	Approved	15-Jan-26	14:00	15-Jan-26	23:00	
324	RQ253649	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	AMP Work	13-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	14-Jan-26	18:00	
325	RQ253643	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	AMP Work	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
326	RQ253642	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWER GRID	D	AMP Work	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
327	RQ253644	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWER GRID	D	AMP Work	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	08-Jan-26	18:00	
328	RQ253627	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)	POWER GRID	D	AMP Work, CSD Fine Tuning	07-Jan-2026	16:00	08-Jan-2026	23:00		PLANNED	Approved	07-Jan-26	16:00	08-Jan-26	23:00	
329	RQ253618	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	AMP Work	06-Jan-2026	16:00	06-Jan-2026	23:00		PLANNED	Approved	06-Jan-26	16:00	06-Jan-26	23:00	
330	RQ253641	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	AMP Work	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	
331	RQ253617	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	AMP Work	05-Jan-2026	16:00	05-Jan-2026	23:00		PLANNED	Approved	05-Jan-26	16:00	05-Jan-26	23:00	
332	RQ253626	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWER GRID	D	AMP Work, CSD Fine Tuning	05-Jan-2026	16:00	06-Jan-2026	23:00		PLANNED	Approved	05-Jan-26	16:00	06-Jan-26	23:00	

333	RQ253648	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	AMP Work	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
334	RQ253600	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	04-Jan-2026	16:00	04-Jan-2026	23:59		PLANNED	Approved	04-Jan-26	16:00	04-Jan-26	23:59	
335	RQ253625	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWER GRID	D	AMP Work, CSD Fine Tuning	03-Jan-2026	16:00	04-Jan-2026	23:00		PLANNED	Approved	03-Jan-26	16:00	04-Jan-26	23:00	
336	RQ253647	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	AMP Work	03-Jan-2026	08:00	03-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	08:00	03-Jan-26	18:00	
337	RQ253601	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	02-Jan-2026	16:00	02-Jan-2026	23:59		PLANNED	Approved	02-Jan-26	16:00	02-Jan-26	23:59	
338	RQ253624	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	AMP Work, CSD Fine Tuning	01-Jan-2026	16:00	02-Jan-2026	23:00		PLANNED	Approved	01-Jan-26	16:00	02-Jan-26	23:00	
339	RQ254730	OCC_238	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)		D	AMP work of 765/400 kV ICT-2	15-Jan-2026	09:00	15-Jan-2026	18:00	Kindly approve.	PLANNED	Approved	15-Jan-26	09:00	15-Jan-26	18:00	
340	RQ254729	OCC_238	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP work of 765/400 kV ICT-1	12-Jan-2026	09:00	12-Jan-2026	18:00	Kindly approve.	PLANNED	Approved	12-Jan-26	09:00	12-Jan-26	18:00	
341	RQ253990	OCC_238	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 3 AT LALITPUR(LPG)	UPPTCL	C	"1. Generator Transformer -3 Bay - 765KV conductors & hardwares inspection & tightning and insulators replcement if required 2. Routine Testing & Maintenece of Transformer and switchyard associated equipment"	06-Jan-2026	10:00	12-Jan-2026	18:00	Unit#3 will be under shutdown from 05-Jan-26 to 14-Jan-26 for Boiler Licence renewal.	PLANNED	Approved	06-Jan-26	10:00	12-Jan-26	18:00	
342	RQ253353	OCC_238	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Work	06-Jan-2026	09:00	06-Jan-2026	15:00		PLANNED	Approved	06-Jan-26	09:00	06-Jan-26	15:00	
343	RQ253646	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	03-Jan-2026	08:00	04-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	08:00	04-Jan-26	18:00	
344	RQ253645	OCC_238	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	01-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	16:00	02-Jan-26	23:00	To be availed from 16:00 hrs
345	RQ254909	OCC_238	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightetning of Tension Tower fitting and replacing/repairing of damaged spacers	31-Jan-2026	09:30	31-Jan-2026	17:00	Load shall be managed by Bawana Ckt-1	PLANNED	Approved	31-Jan-26	09:30	31-Jan-26	17:00	May be allow subject to real time grid condition.

346	RQ254899	OCC_238	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightening of Tension Tower fitting and replacing/repairing of damaged spacers	30-Jan-2026	09:30	30-Jan-2026	17:00	Load shall be managed by Bawana Ckt-1	PLANNED	Approved	30-Jan-26	09:30	30-Jan-26	17:00	Duplicate entry
347	RQ254908	OCC_238	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightening of Tension Tower fitting and replacing/repairing of damaged spacers	29-Jan-2026	09:30	29-Jan-2026	17:00	Load shall be managed by Bawana Ckt-2	PLANNED	Approved	29-Jan-26	09:30	29-Jan-26	17:00	May be allow subject to real time grid condition.
348	RQ254898	OCC_238	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightening of Tension Tower fitting and replacing/repairing of damaged spacers	28-Jan-2026	09:30	28-Jan-2026	17:00	Load shall be managed by Bawana Ckt-2	PLANNED	Approved	28-Jan-26	09:30	28-Jan-26	17:00	Duplicate entry
349	RQ254967	OCC_238	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MANDOLA(PG) (DTL) CKT-2	DTL	D	Tightening of Line Dropper of R, Y & B phase, PMS and General maintenance work.	22-Jan-2026	09:30	22-Jan-2026	17:00	During the Shutdown Load will be meet through 400kv Maharani Bagh Ckt-I	PLANNED	Approved	22-Jan-26	09:30	22-Jan-26	17:00	May be allowed subject to real time grid condition. Other ckt. Must be in service.
350	RQ254966	OCC_238	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MANDOLA(PG) (DTL) CKT-1	DTL	D	Tightening of Line Dropper of R, Y & B phase PMS and General maintenance work.	20-Jan-2026	09:30	20-Jan-2026	17:00	During the Shutdown Load will be meet through 400kv Maharani Bagh Ckt-II	PLANNED	Approved	20-Jan-26	09:30	20-Jan-26	17:00	May be allowed subject to real time grid condition. Other ckt. Must be in service.
351	RQ254960	OCC_238	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 21 to 45.	31-Jan-2026	08:00	31-Jan-2026	18:00		PLANNED	Approved	31-Jan-26	08:00	31-Jan-26	18:00	May be allowed subject to real time grid condition. Other ckt. Must be in service.
352	RQ254927	OCC_238	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc. and Protection testing	27-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	28-Jan-26	18:00	May be allowed subject to real time grid condition. Other ckt. Must be in service.
353	RQ254924	OCC_238	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 20.	24-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	24-Jan-26	08:00	24-Jan-26	18:00	May be allowed subject to real time grid condition. Other ckt. Must be in service.
354	RQ254893	OCC_238	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	May be allowed subject to real time grid condition. Other ckt. Must be in service.
355	RQ254916	OCC_238	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 147 to 132.	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	May be allowed subject to real time grid condition. Other ckt. Must be in service.
356	RQ254891	OCC_238	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Jumper tightening and Insulator Cleaning	19-Jan-2026	08:00	23-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	23-Jan-26	18:00	May be allowed subject to real time grid condition. Other ckt. Must be in service.
357	RQ254917	OCC_238	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc. and Annual Mtc	19-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	20-Jan-26	18:00	S/d may be allowed subject to real time grid condition

358	RQ254885	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-1	PSTCL	D	General maintenance	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	May be allowed subject to real time grid condition. Other ckt. Must be in service.
359	RQ254890	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	S/d may be allowed subject to real time grid condition
360	RQ254887	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(P) (PS) CKT-2	PSTCL	D	Annual maintenance and Protection testing of line equipments.	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	May be allowed subject to real time grid condition. Other ckt. Must be in service.
361	RQ254911	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Jumper Checking /Tightining of dead end towers and tree trimming etc.	15-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	16-Jan-26	18:00	May be allowed subject to real time grid condition. Other ckt. Must be in service.
362	RQ254884	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(P) (PS) CKT-1	PSTCL	D	Annual maintenance and Protection testing of line equipments.	15-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	15-Jan-26	18:00	
363	RQ254864	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Annual maintenance and Protection testing of line equipments.	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved					May be clubed with sr. 366
364	RQ254865	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
365	RQ254907	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 36 to 49.	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
366	RQ254863	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Annual maintenance and Protection testing of line equipments.	11-Jan-2026	08:00	11-Jan-2026	18:00		PLANNED	Approved	11-Jan-26	08:00	11-Jan-26	18:00	S/d may be allowed subject to real time grid condition
367	RQ254905	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking /Tightining of dead end towers and tree trimming etc.	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved					May be clubed with sr. 366
368	RQ254862	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
369	RQ254857	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	08-Jan-26	18:00	
370	RQ254856	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	
371	RQ254747	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1	PSTCL	D	Jumper tightning and Insulator Cleaning	05-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	07-Jan-26	18:00	

372	RQ254746	OCC_238	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (PS) CKT-2	PSTCL	D	General maintenance	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
373	RQ254900	OCC_238	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 50 to 69.	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
374	RQ254745	OCC_238	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P5) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	08:00	02-Jan-26	18:00	
375	RQ254743	OCC_238	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	02-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	08:00	02-Jan-26	18:00	
376	RQ254904	OCC_238	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	31-Jan-2026	08:00	31-Jan-2026	18:00		PLANNED	Approved	31-Jan-26	08:00	31-Jan-26	18:00	
377	RQ253993	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)	POWER GRID	D	Stringing activity of crossing span between AP129-AP130 of 400 kV D/C Jalpura -Khurja Transmission line of TP JKJPTL	23-Jan-2026	07:00	24-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	07:00	24-Jan-26	18:00	
378	RQ254578	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIIVI (PG) CKT-2	POWER GRID	D	To attend S/D nature defects alongwith a/r non auto of ckt-1	22-Jan-2026	09:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	09:00	22-Jan-26	18:00	
379	RQ254645	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	C	Process bus commissioning work at Kanpur.	21-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	24-Jan-26	18:00	S/d may be allowed subject to real time grid condition. Other ckt must be in service.
380	RQ254660	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	Line S/D nature defect rectification works alongwith A/R Non auto of ckt-1	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
381	RQ255153	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects.	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
382	RQ254575	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP of line bay.alongwith a/r non auto of ckt-2	20-Jan-2026	09:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	09:00	20-Jan-26	18:00	
383	RQ255132	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	For S/D defect rectification work.	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	

384	RQ255131	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	Non Auto mode for CKT1.	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
385	RQ254775	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line alongwith a/r non auto of 400kV LUCKNOW(UPPTCL)-BAREILLY-1	20-Jan-2026	07:00	23-Jan-2026	19:00		PLANNED	Approved	20-Jan-26	07:00	23-Jan-26	19:00	
386	RQ253562	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	* Planned shutdown of 400KV Singrauli Line Bay (Bay No.91) including line required for Periodic Testing and bay maintenance	19-Jan-2026	09:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	09:00	19-Jan-26	18:00	
387	RQ255129	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	For S/D defect rectification work.	19-Jan-2026	09:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	09:00	19-Jan-26	18:00	
388	RQ255193	OCC_238	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	D	SAS upgradation testing and bay equipment testing	19-Jan-2026	08:00	20-Jan-2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	19-Jan-26	08:00	20-Jan-26	18:00	
389	RQ255130	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	Non Auto mode during rectification in CKT1.	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
390	RQ254521	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	Insulator replacement work at diverted locations during construction of Bundelkhand Express way.	19-Jan-2026	06:00	20-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	06:00	20-Jan-26	18:00	
391	RQ254520	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	Insulator replacement work at diverted locations during construction of Bundelkhand Express way.	19-Jan-2026	06:00	20-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	06:00	20-Jan-26	18:00	
392	RQ255124	OCC_238	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	AR OFF required for Commencement of overhead Stringing of LILO of one circuit of 400kV Kota Merta T/L at Beawar S/s (BTL AP31 to AP32)	18-Jan-2026	09:00	30-Jan-2026	18:00	A/R OFF Required	PLANNED	Approved	18-Jan-26	09:00	30-Jan-26	18:00	
393	RQ255162	OCC_238	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	A/R OFF Required for commencement of overhead Stringing of LILO of one circuit of 400kV Kota Merta T/L at Beawar S/s (BTL AP31 to AP32)	18-Jan-2026	09:00	30-Jan-2026	18:00	A/R OFF Required	PLANNED	Approved	18-Jan-26	09:00	30-Jan-26	18:00	
394	RQ255138	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	For insulator replacement by agency.	17-Jan-2026	09:00	18-Jan-2026	18:00		PLANNED	Approved	17-Jan-26	09:00	18-Jan-26	18:00	s/d may be allowed subject to real time grid condition. Other ckt must be in service.

395	RQ255137	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Non auto mode of CKT1 For insulator replacement by agency.	17-Jan-2026	09:00	18-Jan-2026	18:00		PLANNED	Approved	17-Jan-26	09:00	18-Jan-26	18:00	s/d may be allowed subject to real time grid condition. Other ckt must be in service.
396	RQ254583	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	C	Process bus commissioning work at Kanpur.	17-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	17-Jan-26	08:00	20-Jan-26	18:00	S/d may be allowed subject to real time grid condition. Other ckt must be in service.
397	RQ255125	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	C	S/D required for permanent Restoration of of line at Loc No 224-228 which had failed due to massive land sinking (sinbking if cxomplete village) near parnote area.	16-Jan-2026	09:00	30-Jan-2026	18:00	Kindly approve.	PLANNED	Rejected					Duplicate entry
398	RQ255126	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	C	S/D required for permanent Restoration of of line at Loc No 224-228 which had failed due to massive land sinking (sinbking if cxomplete village) near parnote area.	16-Jan-2026	09:00	30-Jan-2026	18:00	Kindly approve.	PLANNED	Rejected					Duplicate entry
399	RQ255192	OCC_238	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	SAS upgradation testing and bay equipment testing	16-Jan-2026	08:00	17-Jan-2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	16-Jan-26	08:00	17-Jan-26	18:00	
400	RQ254663	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Sag plate adjustment & shut down nature works.alongwith a/r non auto of 400 KV Allahabad-Fatehpur-1	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved					may be clubed with sr. 394
401	RQ254496	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	FOR TAKING LINE REACTOR AT SINGRAULI END IN SERVICE .ALONGWITH A/R OFF OF 400 KV SINGRAULI-ALLAHABAD-3 AND 400 KV FATEHPUR-PANKI-I	15-Jan-2026	11:00	15-Jan-2026	13:00		PLANNED	Approved	15-Jan-26	11:00	15-Jan-26	13:00	
402	RQ255134	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Non Auto mode for CKT1.	15-Jan-2026	09:00	16-Jan-2026	18:00		PLANNED	Approved					may be clubed with sr. 394
403	RQ255133	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	For insulator replacement by agency.	15-Jan-2026	09:00	16-Jan-2026	18:00		PLANNED	Approved					may be clubed with sr. 395
404	RQ254577	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIIVI (PG) CKT-1	POWER GRID	D	To attend S/D nature defects alonwith a/r non auto of ckt-2	15-Jan-2026	09:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	09:00	15-Jan-26	18:00	

405	RQ254497	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	FOR TAKING LINE REACTOR AT SINGRAULI END OUT OF SERVICE FOR REPLACEMENT OF BUCHHOLZ RELAY ALONGWITH A/R OFF OF 400 KV SINGRAULI-ALLAHABAD-3 AND 400 KV FATEHPUR-PANKI-I	14-Jan-2026	11:00	14-Jan-2026	13:00		PLANNED	Approved	14-Jan-26	11:00	14-Jan-26	13:00	
406	RQ255161	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWER GRID	D	For attending S/D nature defects.	14-Jan-2026	09:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	09:00	14-Jan-26	18:00	s/d may be allowed subject to real time grid condition. Other ckt must be in service.
407	RQ254519	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWER GRID	D	To attend the SD nature defects in the line. Alongwith A/R Non-Auto of 400kV BAREILLY765-BAREILLY400-2.	14-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	08:00	14-Jan-26	18:00	
408	RQ255139	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	For attending S/D nature defects.	13-Jan-2026	09:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	09:00	13-Jan-26	18:00	
409	RQ254576	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	Line Diversion work due to construction of Lucknow-Kanpur Green Expressway Work by NHAI. Alongwith A/R off 400 KV Singrauli-Allahabad-2	13-Jan-2026	08:00	01-Feb-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	01-Feb-26	18:00	S/d may be allowed subject to real time grid condition. Subject to UP & NTPC consent/ Before charging the the line FTC clearance must be submitted.
410	RQ254662	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Sag plate adjustment & shut down nature works alongwith a/r non auto of 400 KV Allahabad-Fatehpur-2	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved					may be clubed with sr. 395
411	RQ254646	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	C	Process bus commissioning work at Kanpur alongwith a/r non auto of 400 KV Kanpur-Ballabhgarh-2	13-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	16-Jan-26	18:00	may be allowed subject to real time grid condition other ckt must be in service./ No other line shutdown from both ends
412	RQ254523	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	To attend the SD nature defects in the line. Alongwith A/R Non-Auto of 400KV-Bareilly Moradabad (UPPTCL)-1	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	
413	RQ254479	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Line Bay AMP work & Diamond formation work alongwith A/R Non auto of ckt-2	12-Jan-2026	09:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	09:00	12-Jan-26	18:00	
414	RQ254507	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	Line Bay AMP work alongwith A/R Non auto of ckt-1	12-Jan-2026	09:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	09:00	12-Jan-26	18:00	
415	RQ255116	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	C	NHAI Line diversion work	12-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	21-Jan-26	18:00	may be allowed after revival of ckt-3. Subject to real time grid condition other ckt must

416	RQ254659	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	Line S/D nature defect rectification works alongwith A/R Non auto of ckt-2	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
417	RQ254480	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Diamond formation work.Alongwith a/r non auto of ckt-1	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
418	RQ255160	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	For hotline de stringing and stringing work by agency in 400kV Allahabad-Kanpur(GIS) CKT-2 in Multi circuit towers.	11-Jan-2026	09:00	12-Jan-2026	18:00		PLANNED	Approved	11-Jan-26	09:00	12-Jan-26	18:00	
419	RQ255159	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	For hotline de stringing and stringing work by agency.	11-Jan-2026	09:00	12-Jan-2026	18:00		PLANNED	Approved	11-Jan-26	09:00	12-Jan-26	18:00	May be allowed .
420	RQ255158	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For hotline de stringing and stringing work by agency.	11-Jan-2026	09:00	12-Jan-2026	18:00		PLANNED	Approved	11-Jan-26	09:00	12-Jan-26	18:00	duplicate entry
421	RQ254509	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	Relay Testing alongwith A/R non auto of Ckt-2	10-Jan-2026	09:00	10-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	09:00	10-Jan-26	18:00	
422	RQ254648	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	AMP OF LINE REACTOR & LINE BAY	10-Jan-2026	08:00	10-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	08:00	10-Jan-26	18:00	
423	RQ255152	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	C	For hotline de stringing and stringing work by agency in 400kV Allahabad-Kanpur(GIS) CKT-1 in Multi Circuit Towers.	09-Jan-2026	09:00	10-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	09:00	10-Jan-26	18:00	May be allowed .
424	RQ255157	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	For hotline de stringing and stringing work by agency in 400kV Allahabad-Kanpur(GIS) CKT-1 in Multi Circuit Towers.	09-Jan-2026	09:00	10-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	09:00	10-Jan-26	18:00	
425	RQ255150	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	C	For hotline de stringing and stringing work by agency.	09-Jan-2026	09:00	10-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	09:00	10-Jan-26	18:00	May be allowed .
426	RQ255156	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	For hotline de stringing and stringing work by agency.	09-Jan-2026	09:00	10-Jan-2026	18:00		PLANNED	Approved					May be clubed with Sr. 419
427	RQ255155	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For hotline de stringing and stringing work by agency.	09-Jan-2026	09:00	10-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	09:00	10-Jan-26	18:00	duplicate entry
428	RQ255149	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	C	For hotline de stringing and stringing work by agency.	09-Jan-2026	09:00	10-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	09:00	10-Jan-26	18:00	duplicate entry

429	RQ254543	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	FOR INSULATOR CLEANING WORK	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
430	RQ254584	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	C	Process bus commissioning work at Kanpur. alongwith a/r non auto of 400 KV Kanpur-Auraiya-2	09-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	12-Jan-26	18:00	S/d may be allowed subject to real time grid condition. Other ckt must be in service.
431	RQ254566	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWER GRID	D	AMP of Line Bays at Both end of Lines alongwith A/R Non auto of ckt-1	08-Jan-2026	09:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	09:00	08-Jan-26	18:00	
432	RQ254513	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	AR off Permission for PID testing	08-Jan-2026	09:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	09:00	08-Jan-26	18:00	
433	RQ254649	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Replacement of Porcelain Insulator to Polymer Insulator. Alongwith a/r non auto of 400 KV Singrauli-Fatehpur	08-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	09-Jan-26	18:00	
434	RQ254778	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line alongwith a/r non auto of ckt-1	08-Jan-2026	07:00	12-Jan-2026	19:00		PLANNED	Approved	08-Jan-26	07:00	12-Jan-26	19:00	Subject to real time grid condition/Max two line shutdown at a time/ Subject to UK consent
435	RQ254777	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line alongwith a/r non auto of ckt-2	08-Jan-2026	07:00	12-Jan-2026	19:00		PLANNED	Approved	08-Jan-26	07:00	12-Jan-26	19:00	Subject to real time grid condition/Max two line shutdown at a time/ Subject to UK consent
436	RQ254506	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	Line Bay AMP work alongwith A/R Non auto of ckt-2	07-Jan-2026	09:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	09:00	07-Jan-26	18:00	
437	RQ254515	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	AR off Permission for PID testing	07-Jan-2026	09:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	09:00	07-Jan-26	18:00	
438	RQ254544	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	A/R NON AUTO FOR PID TESTING OF PORCELAIN INSULATORS	07-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	08-Jan-26	18:00	
439	RQ254651	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	For Insulator cleaning work by Agra TLM along with a/r non auto of Ckt-1	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	

440	RQ254526	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Replacement of Porcelain Insulator to Polymer Insulator.alongwith A/R non auto of 400kv Fatehpur Panki-1 & A/R off 400 KV Singrauli-Allahabad-3	06-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	07-Jan-26	18:00	
441	RQ253367	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	For replacement of Suge counter	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	Already under no load charged/May be allowed
442	RQ254759	OCC_238	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	400KV breaker-X652 overhauling work is to be carried out with OEM (Siemens) & Isolator replacement work X689A & X589B under R&M stage-1	05-Jan-2026	08:00	14-Jan-2026	18:00	Breaker is having tripping problems, overhauling work is urgently required. Also Old NEI Isolators replacement work is required 400KV Rihand stage- 1	PLANNED	Rejected					Why line shutdown for bay overhauling ?
443	RQ254650	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	For Insulator cleaning work by Agra TLM along with a/r non auto of Ckt-II	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
444	RQ254677	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	C	Process bus commissioning work at Kanpur alongwith a/r non auto of 400 KV Kanpur-Auraiya-1	05-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	08-Jan-26	18:00	
445	RQ254581	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	Interruption overhauling of Tie-Bay-405-Circuit Breaker at Kanpur. (Make-CGL). S/d of line is required on continuous basis. Alongwith A/R non auto of Ckt-1	05-Jan-2026	08:00	10-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	10-Jan-26	18:00	
446	RQ254388	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWER GRID	D	AMP & Relay Testing	03-Jan-2026	08:00	03-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	08:00	03-Jan-26	18:00	
447	RQ254582	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	'AMP of line bay equipment and AMP of non-switchable line reactor at Kanpur	03-Jan-2026	08:00	03-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	08:00	03-Jan-26	18:00	
448	RQ254502	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	Cleaning of polluted insulators alongwith a/r non auto of Ckt-1	03-Jan-2026	07:00	03-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	07:00	03-Jan-26	18:00	
449	RQ255191	OCC_238	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	SAS upgradation testing and bay equipment testing	02-Jan-2026	08:00	03-Jan-2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	02-Jan-26	08:00	03-Jan-26	18:00	

450	RQ254389	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH (PG) (PG) CKT-1	POWER GRID	D	AMP & Relay Testing	02-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved	30-Jan-25	15:00	31-Jan-25	23:59	Shutdown may be allowed on daily basis for the mentioned reason from 15:00Hrs
451	RQ254999	OCC_238	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	02-Jan-2026	08:00	06-Jan-2026	18:00	Annual Planned Maintenance	PLANNED	Approved	02-Jan-26	08:00	06-Jan-26	18:00	
452	RQ253585	OCC_238	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt ,breaker ,relay testing	02-Jan-2026	08:00	06-Jan-2026	18:00	Annual Planned Maintenance	PLANNED	Approved	02-Jan-26	08:00	06-Jan-26	18:00	
453	RQ255000	OCC_238	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	02-Jan-2026	08:00	06-Jan-2026	18:00	Annual Planned Maintenance	PLANNED	Approved	02-Jan-26	08:00	06-Jan-26	18:00	
454	RQ253586	OCC_238	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	02-Jan-2026	08:00	06-Jan-2026	18:00	Annual Planned Maintenance	PLANNED	Approved	02-Jan-26	08:00	06-Jan-26	18:00	
455	RQ254501	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	Cleaning of polluted insulators.alongwith a/r non auto of Ckt-2	02-Jan-2026	07:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	07:00	02-Jan-26	18:00	
456	RQ255143	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects under TLM Powergrid Prayagraj.	01-Jan-2026	09:00	01-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	09:00	01-Jan-26	18:00	
457	RQ254751	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-3	POWER GRID	C	Line is recently charged and some defects are balance to attend	01-Jan-2026	08:00	02-Jan-2026	18:00	To be availed on 26.12.2025-27.12.2025	PLANNED	Approved	01-Jan-26	08:00	02-Jan-26	18:00	May be allowed as per real time grid condition
458	RQ254752	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-4	POWER GRID	C	Line is recently charged and some defects are balance to attend	01-Jan-2026	08:00	02-Jan-2026	18:00	To be availed on 26.12.2025-27.12.2025	PLANNED	Approved	01-Jan-26	08:00	02-Jan-26	18:00	May be allowed as per real time grid condition
459	RQ254750	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-2	POWER GRID	C	Line is recently charged and some defects are balance to attend	01-Jan-2026	08:00	02-Jan-2026	18:00	To be availed on 23.12.2025-24.12.2025	PLANNED	Approved	01-Jan-26	08:00	02-Jan-26	18:00	May be allowed as per real time grid condition
460	RQ254749	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-1	POWER GRID	C	Line is recently charged and some defects are balance to attend	01-Jan-2026	08:00	02-Jan-2026	18:00	To be availed on 23.12.2025-24.12.2025	PLANNED	Approved	01-Jan-26	08:00	02-Jan-26	18:00	May be allowed as per real time grid condition
461	RQ254556	OCC_238	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	31-Jan-2026	08:00	31-Jan-2026	19:00	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	PLANNED	Approved	31-Jan-26	08:00	31-Jan-26	19:00	

462	RQ254555	OCC_238	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc.	30-Jan-2026	08:00	30-Jan-2026	19:00	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	PLANNED	Approved	30-Jan-26	08:00	30-Jan-26	19:00	
463	RQ253530	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	C	* Shutdown of 400 kV Jehta-Unnao Ckt-2 for Annual line maintenance work	30-Jan-2026	10:00	30-Jan-2026	17:00		PLANNED	Approved	30-Jan-26	10:00	30-Jan-26	17:00	May be allowed as per real time grid condition
464	RQ253529	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	C	* Shutdown of 400 kV Jehta-Unnao Ckt-1 for Annual line maintenance work	29-Jan-2026	10:00	29-Jan-2026	17:00		PLANNED	Approved	29-Jan-26	10:00	29-Jan-26	17:00	May be allowed as per real time grid condition
465	RQ253518	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	C	* Shutdown of 400 kV Jehta-PGCIL Ckt-2 for Annual line maintenance work	28-Jan-2026	10:00	28-Jan-2026	17:00		PLANNED	Approved	28-Jan-26	10:00	28-Jan-26	17:00	
466	RQ253564	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	C	Annual line maintenance work	27-Jan-2026	10:00	27-Jan-2026	17:00		PLANNED	Approved	27-Jan-26	10:00	27-Jan-26	17:00	
467	RQ254886	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Jumpers tightening	25-Jan-2026	08:00	30-Jan-2026	17:00	No supply disturbance as 400 kV Kasara-Rasra(400 kV) line will remain energised during above s/d.	PLANNED	Approved	25-Jan-26	08:00	30-Jan-26	17:00	
468	RQ254882	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Jumpers tightening	17-Jan-2026	08:00	23-Jan-2026	17:00	No supply disturbance as 400 kV PGCIL(Ballia)-Rasra(400 kV) line will remain energised during above s/d.	PLANNED	Approved	17-Jan-26	08:00	23-Jan-26	17:00	
469	RQ253516	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	C	* Shutdown of 400 kV Jehta-Unnao Ckt-2 for Annual routine testing work and line maintenance work	15-Jan-2026	10:00	15-Jan-2026	17:00		PLANNED	Approved	15-Jan-26	10:00	15-Jan-26	17:00	May be allowed Subject to real time grid condition.
470	RQ253568	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	CVT PD and Tan delta test	15-Jan-2026	10:00	15-Jan-2026	12:30	No supply disturbance as 400 kV Kasara-Rasra(400 kV) line will remain energised during above s/d.	PLANNED	Approved	15-Jan-26	10:00	15-Jan-26	12:30	

471	RQ253572	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	CVT PD and Tan delta test	14-Jan-2026	14:00	14-Jan-2026	16:00	No supply disturbance as 400 kV PGCL(Ballia)-Rasra(400 kV) line will remain energised during above s/d.	PLANNED	Approved	14-Jan-26	14:00	14-Jan-26	16:00	
472	RQ253515	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	C	* Shutdown of 400 kV Jehta-Unnao Ckt-1 for Annual routine testing work and line maintenance work	14-Jan-2026	10:00	14-Jan-2026	17:00		PLANNED	Approved	14-Jan-26	10:00	14-Jan-26	17:00	May be allowed Subject to real time grid condition.
473	RQ253531	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	C	* Shutdown of 400 kV Jehta-PGCIL Ckt-2 for annual routine testing work and line maintenance work	13-Jan-2026	10:00	13-Jan-2026	17:00		PLANNED	Approved	13-Jan-26	10:00	13-Jan-26	17:00	May be allowed Subject to real time grid condition.
474	RQ253517	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	C	* Shutdown of 400 kV Jehta-PGCIL Ckt-1 for Annual routine testing work and line maintenance work	12-Jan-2026	10:00	12-Jan-2026	17:00		PLANNED	Approved	12-Jan-26	10:00	12-Jan-26	17:00	May be allowed Subject to real time grid condition.
475	RQ253557	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	C	* Shutdown is required for routine testing and maintenance work.	12-Jan-2026	10:00	12-Jan-2026	17:00		PLANNED	Approved					May be clubed with Sr. No. 469
476	RQ253556	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	C	* Shutdown is required for routine testing and maintenance work.	10-Jan-2026	10:00	10-Jan-2026	17:00		PLANNED	Approved					May be clubed with Sr. No. 476
477	RQ254688	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Cleaning of polluted insulators.alongwith a/r non auto of Ckt-1	10-Jan-2026	07:00	10-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	07:00	10-Jan-26	18:00	
478	RQ254689	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Cleaning of polluted insulators.alongwith a/r non auto of Ckt-2	09-Jan-2026	07:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	07:00	09-Jan-26	18:00	
479	RQ254516	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AR off Permission for PID testing	08-Jan-2026	09:00	08-Jan-2026	18:00		PLANNED	Approved	07-Jan-25	16:00	08-Jan-25	08:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
480	RQ254514	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AR off Permission for PID testing	07-Jan-2026	09:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	09:00	07-Jan-26	18:00	

481	RQ254776	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWER GRID, UP PTCL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line alongwith A/R non auto of 400 KV Rampur-Moradabad-2 Line	02-Jan-2026	07:00	05-Jan-2026	19:00		PLANNED	Approved	02-Jan-26	07:00	05-Jan-26	19:00	
482	RQ254740	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2		D	For Annual Maintenance work of Line Equipments	30-Jan-2026	08:00	30-Jan-2026	14:00	Kindly approve.	PLANNED	Approved	30-Jan-26	08:00	30-Jan-26	14:00	
483	RQ255068	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	Non auto during Installation of Bird Guard	29-Jan-2026	10:00	29-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	29-Jan-26	10:00	29-Jan-26	18:00	
484	RQ255039	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	29-Jan-2026	10:00	29-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	29-Jan-26	10:00	29-Jan-26	18:00	
485	RQ255067	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	29-Jan-2026	10:00	29-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	29-Jan-26	10:00	29-Jan-26	18:00	
486	RQ255087	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For Shutdown nature defects maintenance work	29-Jan-2026	08:00	29-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	29-Jan-26	08:00	29-Jan-26	18:00	
487	RQ255181	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	29-Jan-2026	08:00	29-Jan-2026	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Approved	29-Jan-26	08:00	29-Jan-26	18:00	
488	RQ254739	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1		D	For Annual Maintenance work of Line Equipments	29-Jan-2026	08:00	29-Jan-2026	14:00	Kindly approve.	PLANNED	Approved	29-Jan-26	08:00	29-Jan-26	14:00	
489	RQ255058	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	28-Jan-2026	10:00	28-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	28-Jan-26	10:00	28-Jan-26	18:00	
490	RQ254335	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS�)-KHETRI (PKTSL) (PBTS�) CKT-3		D	For scheme checking work	28-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	28-Jan-26	17:00	28-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
491	RQ254201	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-2		D	For AMP of Line Bay	27-Jan-2026	16:00	27-Jan-2026	23:59		PLANNED	Approved	27-Jan-26	17:00	27-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 17:00 hrs.

492	RQ255038	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	27-Jan-2026	10:00	27-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	27-Jan-26	10:00	27-Jan-26	18:00	
493	RQ255037	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	27-Jan-2026	10:00	27-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	27-Jan-26	10:00	27-Jan-26	18:00	
494	RQ254334	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS�)-KHETRI (PKTS�) (PBTS�) CKT-2		D	For scheme checking work	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	17:00	27-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
495	RQ254200	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-1		D	For AMP of Line Bay	26-Jan-2026	16:00	26-Jan-2026	23:59		PLANNED	Approved	26-Jan-26	17:00	26-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
496	RQ254286	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non auto mode for rectification of non-shutdown nature defects above tower waist level in Line	26-Jan-2026	09:00	31-Jan-2026	18:00	Non auto mode for rectification of non-shutdown nature defects above tower waist level and eartwire related defects rectification work in Line	PLANNED	Approved	26-Jan-26	09:00	31-Jan-26	18:00	
497	RQ254287	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non auto mode for rectification of non-shutdown nature defects above tower waist level in Line	26-Jan-2026	09:00	31-Jan-2026	18:00	Non auto mode for rectification of non-shutdown nature defects above tower waist level eartwire related defects rectification work in Line	PLANNED	Approved	26-Jan-26	09:00	31-Jan-26	18:00	
498	RQ254153	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For attending major Sag Mismatch issue in between location no 293-301	26-Jan-2026	08:00	26-Jan-2026	18:00		PLANNED	Approved	26-Jan-26	08:00	26-Jan-26	18:00	May be allowed Subject to real time grid condition.
499	RQ254333	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS�)-KHETRI (PKTS�) (PBTS�) CKT-1		D	For scheme checking work	26-Jan-2026	08:00	26-Jan-2026	18:00		PLANNED	Approved	26-Jan-26	17:00	26-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
500	RQ254239	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	25-Jan-2026	16:00	26-Jan-2026	23:00		PLANNED	Approved	25-Jan-26	17:00	26-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
501	RQ255078	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	24-Jan-2026	10:00	24-Jan-2026	14:00	Kindly approve,	PLANNED	Approved	24-Jan-26	10:00	24-Jan-26	14:00	

502	RQ255057	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	24-Jan-2026	10:00	24-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	24-Jan-26	10:00	24-Jan-26	18:00	
503	RQ254285	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Rectification of shutdown nature defects in Line	24-Jan-2026	09:00	24-Jan-2026	18:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	24-Jan-26	09:00	24-Jan-26	18:00	
504	RQ254238	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	23-Jan-2026	16:00	24-Jan-2026	23:00		PLANNED	Approved	23-Jan-26	17:00	24-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
505	RQ254130	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	For AMP and construction works	23-Jan-2026	16:00	27-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	23-Jan-26	17:00	27-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
506	RQ255036	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	23-Jan-2026	10:00	23-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	23-Jan-26	10:00	23-Jan-26	18:00	
507	RQ255056	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	23-Jan-2026	10:00	23-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	23-Jan-26	10:00	23-Jan-26	18:00	
508	RQ254284	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Rectification of shutdown nature defects in Line	23-Jan-2026	09:00	23-Jan-2026	18:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	23-Jan-26	09:00	23-Jan-26	18:00	
509	RQ254363	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2		D	For overhead crossing of 400 KV BABAI(RS)-SURATGARH by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	23-Jan-2026	08:00	26-Jan-2026	18:00	For Stringing work	PLANNED	Approved	23-Jan-26	15:00	26-Jan-26	23:00	Subject to Rajasthan consent/ May be given from 15:00Hrs
510	RQ254362	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1		D	For overhead crossing of 400 KV BABAI(RS)-SURATGARH by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	23-Jan-2026	08:00	26-Jan-2026	18:00	For Stringing work	PLANNED	Approved	23-Jan-26	15:00	26-Jan-26	23:00	Subject to Rajasthan consent/ May be given from 15:00Hrs
511	RQ254161	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SD Nature defects rectification	23-Jan-2026	08:00	23-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	15:00	23-Jan-26	23:00	Subject to Delhi consent/ May be given from 15:00Hrs
512	RQ255077	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	22-Jan-2026	10:00	22-Jan-2026	14:00	Kindly approve,	PLANNED	Approved	22-Jan-26	10:00	22-Jan-26	14:00	

513	RQ255055	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	22-Jan-2026	10:00	22-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	22-Jan-26	10:00	22-Jan-26	18:00	
514	RQ254283	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Rectification of shutdown nature defects in Line	22-Jan-2026	09:00	22-Jan-2026	18:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	22-Jan-26	09:00	22-Jan-26	18:00	
515	RQ254383	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		C	CVT replacement work	22-Jan-2026	08:00	23-Jan-2026	18:00	CVT replacement work at mandola SS	PLANNED	Approved	22-Jan-26	14:00	22-Jan-26	23:00	May be allowed for one day from 14:00 hrs subject to real time grid condition and consent from Dadri.
516	RQ254160	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1		D	SD Nature defects rectification	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	
517	RQ254326	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For defect rectification	22-Jan-2026	08:00	23-Jan-2026	18:00	Non Auto of other charge ckts	PLANNED	Approved	22-Jan-26	08:00	23-Jan-26	18:00	
518	RQ254344	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	
519	RQ254237	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of M2 Differential Relay	21-Jan-2026	16:00	22-Jan-2026	23:00		PLANNED	Approved	21-Jan-26	17:00	22-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
520	RQ254282	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Rectification of shutdown nature defects in Line	21-Jan-2026	09:00	21-Jan-2026	18:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	21-Jan-26	09:00	21-Jan-26	18:00	
521	RQ254343	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
522	RQ254215	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For SD defects rectifications	21-Jan-2026	08:00	21-Jan-2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
523	RQ254203	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP of Line Bay	20-Jan-2026	16:00	20-Jan-2026	23:59		PLANNED	Approved	20-Jan-26	17:00	20-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
524	RQ254276	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-2		D	Rectification of shutdown nature defects in Line	20-Jan-2026	15:00	20-Jan-2026	22:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	20-Jan-26	17:00	20-Jan-26	22:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
525	RQ254205	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	for PLCC checking	20-Jan-2026	14:00	20-Jan-2026	23:00		PLANNED	Approved	20-Jan-26	14:00	20-Jan-26	23:00	
526	RQ255054	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	20-Jan-2026	10:00	20-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	20-Jan-26	10:00	20-Jan-26	18:00	

527	RQ255079	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		C	S/D required for permanent Restoration of of line at Loc No 224-228 which had failed due to massive land sinking (sinbking if cxomplete village) near parnote area.	20-Jan-2026	09:00	28-Jan-2026	18:00	Kindly approve,	PLANNED	Rejected					Due to high demand in J&K and low voltage in valley area S/d may be deferred
528	RQ254281	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Rectification of shutdown nature defects in Line	20-Jan-2026	09:00	20-Jan-2026	18:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	20-Jan-26	09:00	20-Jan-26	18:00	
529	RQ255080	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		C	S/D required for permanent Restoration of of line at Loc No 224-228 which had failed due to massive land sinking (sinbking if cxomplete village) near parnote area.	20-Jan-2026	09:00	28-Jan-2026	18:00	Kindly approve,	PLANNED	Rejected					Due to high demand in J&K and low voltage in valley area S/d may be deferred
530	RQ254382	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		C	CVT replacement work	20-Jan-2026	08:00	21-Jan-2026	18:00	CVT replacement work at mandola SS	PLANNED	Approved	20-Jan-26	14:00	20-Jan-26	23:00	May be allowed for one day from 14:00 hrs subject to real time grid condition and consent from Dadri.
531	RQ254159	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD Nature defects rectification	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	15:00	20-Jan-26	23:00	Subject to Delhi consent/ May be given from 15:00Hrs
532	RQ254342	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	For scheme checking work	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
533	RQ254325	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For defect rectification	20-Jan-2026	08:00	21-Jan-2026	18:00	Non Auto of other charge ckts	PLANNED	Approved	20-Jan-26	08:00	21-Jan-26	18:00	
534	RQ254214	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For SD defects rectifications	20-Jan-2026	08:00	20-Jan-2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
535	RQ254129	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For AMP and construction works	19-Jan-2026	16:00	22-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	19-Jan-26	17:00	22-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
536	RQ254202	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP of Line Bay	19-Jan-2026	16:00	19-Jan-2026	23:59		PLANNED	Approved	19-Jan-26	17:00	19-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
537	RQ254275	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1		D	Rectification of shutdown nature defects in Line	19-Jan-2026	15:00	19-Jan-2026	22:00	Non Auto Mode of other charged ckts is required	PLANNED	Approved	19-Jan-26	17:00	19-Jan-26	22:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.

538	RQ255044	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	19-Jan-2026	10:00	19-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	19-Jan-26	10:00	19-Jan-26	18:00	
539	RQ255053	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	19-Jan-2026	10:00	19-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	19-Jan-26	10:00	19-Jan-26	18:00	
540	RQ255103	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	For attending shutdown nature defects of Line	19-Jan-2026	09:00	19-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	19-Jan-26	09:00	19-Jan-26	18:00	
541	RQ254341	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	For scheme checking work	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
542	RQ254115	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP28-AP29 on Existing 400 KV Kota-Merta line & 400 KV Shreecement-Merta line	19-Jan-2026	08:00	21-Jan-2026	19:00	Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures	PLANNED	Approved	19-Jan-26	15:00	21-Jan-26	23:00	Subject to Rajasthan consent/ May be given from 15:00Hrs
543	RQ254330	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For defect rectification	19-Jan-2026	08:00	20-Jan-2026	18:00	Non Auto of other charge ckts	PLANNED	Approved	19-Jan-26	17:00	20-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
544	RQ254114	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP28-AP29 on Existing 400 KV Kota-Merta line & 400 KV Shreecement-Merta line	19-Jan-2026	08:00	21-Jan-2026	19:00	Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures	PLANNED	Approved	19-Jan-26	15:00	21-Jan-26	23:00	Subject to Rajasthan consent/ May be given from 15:00Hrs
545	RQ254359	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1		D	For Defects rectification	19-Jan-2026	08:00	20-Jan-2026	18:00	For Defects rectification	PLANNED	Approved	19-Jan-26	08:00	20-Jan-26	18:00	
546	RQ254329	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For defect rectification	19-Jan-2026	08:00	20-Jan-2026	18:00	Non Auto of other charge ckts	PLANNED	Approved	19-Jan-26	17:00	20-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
547	RQ254381	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		C	CVT replacement work	18-Jan-2026	08:00	19-Jan-2026	18:00	CVT replacement work at mandola SS	PLANNED	Approved	18-Jan-26	14:00	18-Jan-26	23:00	May be allowed for one day from 08:00 hrs subject to real time grid condition
548	RQ254367	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	For Defects rectification	18-Jan-2026	08:00	18-Jan-2026	18:00	Non Auto of other charge ckts	PLANNED	Approved	18-Jan-26	08:00	18-Jan-26	18:00	

549	RQ255052	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	17-Jan-2026	10:00	17-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	17-Jan-26	10:00	17-Jan-26	18:00	
550	RQ255102	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	For attending shutdown nature defects of Line	17-Jan-2026	09:00	17-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	17-Jan-26	09:00	17-Jan-26	18:00	
551	RQ254366	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	For Defects rectification	17-Jan-2026	08:00	17-Jan-2026	18:00	Non Auto of other charge ckts	PLANNED	Approved	17-Jan-26	08:00	17-Jan-26	18:00	
552	RQ255045	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	16-Jan-2026	10:00	16-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	16-Jan-26	10:00	16-Jan-26	18:00	
553	RQ254380	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		C	CVT replacement work	16-Jan-2026	08:00	17-Jan-2026	18:00	CVT replacement work at mandola SS	PLANNED	Approved	16-Jan-26	14:00	16-Jan-26	23:00	May be allowed for one day from 08:00 hrs subject to real time grid condition
554	RQ254121	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defect	16-Jan-2026	08:00	17-Jan-2026	19:00	To attend shutdown nature defect	PLANNED	Approved	16-Jan-26	08:00	17-Jan-26	19:00	
555	RQ254301	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects	16-Jan-2026	08:00	18-Jan-2026	18:00	Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Approved	16-Jan-26	08:00	18-Jan-26	18:00	
556	RQ254336	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For scheme checking work	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	17:00	16-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
557	RQ254158	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SD Nature defects rectification	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	15:00	16-Jan-26	23:00	Subject to Delhi consent/ May be given from 15:00Hrs
558	RQ254204	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	for A/R relay scheme checking works	15-Jan-2026	14:00	15-Jan-2026	23:00		PLANNED	Approved	15-Jan-26	14:00	15-Jan-26	23:00	
559	RQ254157	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SD Nature defects rectification	15-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	15:00	15-Jan-26	23:00	Subject to Delhi consent/ May be given from 15:00Hrs
560	RQ254112	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP25-AP26 on Existing 400 KV Ajmer-Ajmer(rvpnl) D/c line	15-Jan-2026	08:00	17-Jan-2026	19:00	Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures	PLANNED	Approved	15-Jan-26	15:00	17-Jan-26	23:00	Subject to Rajasthan consent/ May be given from 15:00Hrs
561	RQ254328	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For defect rectification	15-Jan-2026	08:00	16-Jan-2026	18:00	Non Auto of other charge ckts	PLANNED	Approved	15-Jan-26	17:00	16-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.

562	RQ254327	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For defect rectification	15-Jan-2026	08:00	16-Jan-2026	18:00	Non Auto of other charge ckt	PLANNED	Approved	15-Jan-26	17:00	16-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
563	RQ254113	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP25-AP26 on Existing 400 KV AJMER-Ajmer(rvpnl) D/c line	15-Jan-2026	08:00	17-Jan-2026	19:00	Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures	PLANNED	Approved	15-Jan-26	15:00	17-Jan-26	23:00	Subject to Rajasthan consent/ May be given from 15:00Hrs
564	RQ254128	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-2		D	For AMP and construction works	14-Jan-2026	16:00	17-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	14-Jan-26	17:00	17-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
565	RQ254142	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-SJVN_GEL_SL_BK N2 (SJVNGEL_BKN2) CKT-1		D	For AMP and construction works	14-Jan-2026	16:00	22-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	14-Jan-26	17:00	22-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
566	RQ255076	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	14-Jan-2026	10:00	14-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	14-Jan-26	10:00	14-Jan-26	18:00	
567	RQ254379	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		C	CVT replacement work	14-Jan-2026	08:00	15-Jan-2026	18:00	CVT replacement work at mandola SS	PLANNED	Approved	14-Jan-26	14:00	14-Jan-26	23:00	May be allowed for one day from 08:00 hrs subject to real time grid condition
568	RQ254185	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	SD Nature defects rectification	14-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	08:00	14-Jan-26	18:00	
569	RQ255050	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	13-Jan-2026	10:00	13-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	13-Jan-26	10:00	13-Jan-26	18:00	
570	RQ254184	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	SD Nature defects rectification	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	
571	RQ254255	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	LINE EQUIPMENT AMP WORK	13-Jan-2026	08:00	13-Jan-2026	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	
572	RQ254226	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	13-Jan-2026	08:00	15-Jan-2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	13-Jan-26	15:00	15-Jan-26	23:00	Explore possibility of Non auto mode or may be given on daily basis from 15:00 hrs .Explore in Hotline Method.
573	RQ254300	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects	13-Jan-2026	08:00	15-Jan-2026	18:00	Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	PLANNED	Approved	13-Jan-26	08:00	15-Jan-26	18:00	

574	RQ254311	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	13-Jan-2026	08:00	15-Jan-2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	13-Jan-26	08:00	15-Jan-26	18:00	Subject to real time grid condition/Max two line shutdown at a time
575	RQ254312	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	13-Jan-2026	08:00	15-Jan-2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	13-Jan-26	08:00	15-Jan-26	18:00	Subject to real time grid condition/Max two line shutdown at a time
576	RQ254225	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	13-Jan-2026	08:00	15-Jan-2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	13-Jan-26	15:00	15-Jan-26	23:00	Explore possibility of Non auto mode or may be given on daily basis from 15:00 hrs .Explore in Hotline Method.
577	RQ255075	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	12-Jan-2026	10:00	12-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	12-Jan-26	10:00	12-Jan-26	18:00	
578	RQ254249	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For insulator replacement work and attending SD nature defects	12-Jan-2026	09:00	17-Jan-2026	20:00	Non-auto of 400 KV Zerda-Kankroli ckt-1	PLANNED	Approved	12-Jan-26	15:00	17-Jan-26	23:00	ATC Curtailment of 2100 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC approval
579	RQ254742	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBHA(PG) (NRSS XXIX) CKT-2		D	LINE & BAY EQUIPMENT AMP WORKS	12-Jan-2026	09:00	12-Jan-2026	17:00	Kindly approve.	PLANNED	Approved	12-Jan-26	09:00	12-Jan-26	17:00	
580	RQ254110	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP68-AP68A on Existing 400 KV AJmer-Bhilwara D/c line	12-Jan-2026	08:00	14-Jan-2026	19:00	Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures	PLANNED	Approved	12-Jan-26	15:00	14-Jan-26	23:00	Subject to Rajasthan consent/ May be given from 15:00Hrs
581	RQ254120	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defect	12-Jan-2026	08:00	13-Jan-2026	19:00	To attend shutdown nature defect	PLANNED	Approved	12-Jan-26	08:00	13-Jan-26	19:00	
582	RQ254213	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)-TUGHLAKABAD(P G) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	12-Jan-2026	08:00	18-Jan-2026	18:00	Non-Auto mode of 400 KV BALLABHGARH (PG)-TUGHLAKABA D(PG) (DTL) CKT-1 required.	PLANNED	Approved	12-Jan-26	08:00	18-Jan-26	18:00	

583	RQ254254	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	LINE EQUIPMENT AMP WORK	12-Jan-2026	08:00	12-Jan-2026	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
584	RQ254111	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP68-AP68A on Existing 400 KV Ajmer-Bhilwara D/c line	12-Jan-2026	08:00	14-Jan-2026	19:00	Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures	PLANNED	Approved	12-Jan-26	15:00	14-Jan-26	23:00	Subject to Rajasthan consent/ May be given from 15:00Hrs
585	RQ254378	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		C	CVT replacement work	12-Jan-2026	08:00	13-Jan-2026	18:00	CVT replacement work at mandola SS	PLANNED	Approved	12-Jan-26	14:00	12-Jan-26	23:00	May be allowed for one day from 08:00 hrs subject to real time grid condition
586	RQ254212	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	12-Jan-2026	08:00	18-Jan-2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 required	PLANNED	Approved	12-Jan-26	08:00	18-Jan-26	18:00	
587	RQ255049	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBHA(PG) (NRSS XXIX) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	11-Jan-2026	10:00	11-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	11-Jan-26	10:00	11-Jan-26	18:00	
588	RQ254357	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1		D	For overhead crossing of 400kV S/C Suratgarh - Ratangarh by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	11-Jan-2026	08:00	14-Jan-2026	18:00	For Stringing work	PLANNED	Approved	11-Jan-26	15:00	14-Jan-26	23:00	Subject to Rajasthan consent/ May be given from 15:00Hrs
589	RQ255085	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For Shutdown nature defects maintenance work	11-Jan-2026	08:00	11-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	11-Jan-26	08:00	11-Jan-26	18:00	
590	RQ254148	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	11-Jan-2026	08:00	11-Jan-2026	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	11-Jan-26	08:00	11-Jan-26	18:00	
591	RQ254358	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2		D	For overhead crossing of 400kV S/C Suratgarh - Ratangarh by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	11-Jan-2026	08:00	14-Jan-2026	18:00	For Stringing work	PLANNED	Approved	11-Jan-26	15:00	14-Jan-26	23:00	Subject to Rajasthan consent/ May be given from 15:00Hrs
592	RQ255176	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	11-Jan-2026	08:00	15-Jan-2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	11-Jan-26	17:00	15-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
593	RQ255074	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	10-Jan-2026	10:00	10-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	10-Jan-26	10:00	10-Jan-26	18:00	

594	RQ254385	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	defect rectification	10-Jan-2026	09:00	10-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	09:00	10-Jan-26	18:00	
595	RQ255169	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1		D	For OPGW Diamond creation with Agra-Dausa (B/W TN-309-310) under 'OPGW-01' Package	10-Jan-2026	08:00	10-Jan-2026	18:00	Shutdown required for Diamond creation with Agra-Dausa line (B/W TN-309-310)	PLANNED	Approved	10-Jan-26	08:00	10-Jan-26	18:00	
596	RQ254167	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	SD Nature defects rectification	10-Jan-2026	08:00	10-Jan-2026	18:00	Non Auto of 400 KV CHITTORGARH (RS)-CHITTORGARH (PG) (PG) CKT-2	PLANNED	Approved	10-Jan-26	08:00	10-Jan-26	18:00	
597	RQ254376	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		C	CVT replacement work	10-Jan-2026	08:00	11-Jan-2026	18:00	CVT replacement work at mandola SS	PLANNED	Rejected					No such element found. Please clarify the element name.
598	RQ254147	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	10-Jan-2026	08:00	10-Jan-2026	18:00	Non Auto of 400 KV CHITTORGARH(KANKROLI)(PG)	PLANNED	Approved	10-Jan-26	08:00	10-Jan-26	18:00	S/d may be allowed subject to real time grid condition. Other ckt must be in service.
599	RQ254170	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	SD Nature defects rectification	10-Jan-2026	08:00	10-Jan-2026	18:00	Non Auto of 400 KV Chittorgarh(RS)-Chittorgarh(PG) CKT-1	PLANNED	Approved	10-Jan-26	08:00	10-Jan-26	18:00	
600	RQ254377	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		C	CVT replacement work	10-Jan-2026	08:00	11-Jan-2026	18:00	CVT replacement work at mandola SS	PLANNED	Rejected					No such element found. Please clarify the element name.
601	RQ255046	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	09-Jan-2026	10:00	09-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	09-Jan-26	10:00	09-Jan-26	18:00	
602	RQ254741	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS SXXIX)-SAMBHA(PG) (NRSS XXIX) CKT-1		D	LINE & BAY EQUIPMENT AMP WORKS	09-Jan-2026	09:00	09-Jan-2026	17:00	Kindly approve.	PLANNED	Approved	09-Jan-26	09:00	09-Jan-26	17:00	
603	RQ254209	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	FOR AMP	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
604	RQ254166	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	SD Nature defects rectification	09-Jan-2026	08:00	09-Jan-2026	18:00	Non Auto of 400 KV Rapp Kankroli CKT	PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
605	RQ254119	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defect	09-Jan-2026	08:00	10-Jan-2026	19:00	To attend shutdown nature defect	PLANNED	Approved	09-Jan-26	08:00	10-Jan-26	19:00	
606	RQ255073	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	08-Jan-2026	10:00	08-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	08-Jan-26	10:00	08-Jan-26	18:00	

607	RQ254266	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-BHIWANI (PG) CKT-1		D	LINE BAY AMP WORK at Hisar ss end	08-Jan-2026	09:00	08-Jan-2026	18:00	Line is bypassed at Hisar	PLANNED	Approved	08-Jan-26	09:00	08-Jan-26	18:00	
608	RQ254180	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	AMP Work	08-Jan-2026	09:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	09:00	08-Jan-26	18:00	
609	RQ254303	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects	08-Jan-2026	08:00	10-Jan-2026	18:00	Non auto for 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Approved	08-Jan-26	08:00	10-Jan-26	18:00	S/d may be allowed subject to real time grid condition. Other ckt must be in service.
610	RQ255084	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	A/R Non Auto Required for Earth wire Hardware fitting Rectification work	08-Jan-2026	08:00	09-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	08-Jan-26	08:00	09-Jan-26	18:00	
611	RQ254322	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification	08-Jan-2026	08:00	15-Jan-2026	18:00	Non Auto of other charge ckts	PLANNED	Approved	08-Jan-26	08:00	15-Jan-26	18:00	
612	RQ254174	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	SD Nature defects rectification & Insulator cleaning work	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	08-Jan-26	18:00	
613	RQ255083	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1		D	A/R Non Auto Required for Earth wire Hardware fitting Rectification work	08-Jan-2026	08:00	09-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	08-Jan-26	08:00	09-Jan-26	18:00	
614	RQ255168	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU_SA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	08-Jan-2026	08:00	10-Jan-2026	18:00	Shutdown required for Re installation of Aviation globules on OPGW and Diamond creation works	PLANNED	Approved	08-Jan-26	08:00	10-Jan-26	18:00	
615	RQ254386	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1		D	For overhead crossing of 400kV S/C Ratangarh- Merta TL by under construction 765kV D/C Bhadla-III SIKAR-II TL	08-Jan-2026	06:00	10-Jan-2026	18:00	For stringing work	PLANNED	Approved	08-Jan-26	06:00	10-Jan-26	18:00	
616	RQ254127	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-BIKANER(PG) (PG) CKT-1		D	For AMP and construction works	07-Jan-2026	16:00	11-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	07-Jan-26	17:00	11-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
617	RQ255048	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	07-Jan-2026	10:00	07-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	07-Jan-26	10:00	07-Jan-26	18:00	
618	RQ255101	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	For attending shutdown nature defects of Line	07-Jan-2026	09:00	07-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	07-Jan-26	09:00	07-Jan-26	18:00	

619	RQ254179	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	AMP Work	07-Jan-2026	09:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	09:00	07-Jan-26	18:00	
620	RQ254173	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	SD Nature defects rectification & Insulator cleaning work	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
621	RQ254306	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	To attend shutdown nature defects	07-Jan-2026	08:00	08-Jan-2026	18:00	Non Auto mode for 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 and 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Approved	07-Jan-26	08:00	08-Jan-26	18:00	
622	RQ254208	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	FOR AMP	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
623	RQ254118	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	To attend shutdown nature defect	07-Jan-2026	08:00	07-Jan-2026	19:00	To attend shutdown nature defect	PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	19:00	
624	RQ254131	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For AMP and construction works	06-Jan-2026	16:00	11-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	06-Jan-26	17:00	11-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
625	RQ255072	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	06-Jan-2026	10:00	06-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	06-Jan-26	10:00	06-Jan-26	18:00	
626	RQ255043	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	06-Jan-2026	10:00	06-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	06-Jan-26	10:00	06-Jan-26	18:00	
627	RQ255042	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	06-Jan-2026	10:00	06-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	06-Jan-26	10:00	06-Jan-26	18:00	
628	RQ254178	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	AMP Work	06-Jan-2026	09:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	09:00	06-Jan-26	18:00	
629	RQ254171	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	SD Nature defects rectification & Insulator cleaning work	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	
630	RQ255047	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	05-Jan-2026	10:00	05-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	05-Jan-26	10:00	05-Jan-26	18:00	
631	RQ254736	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2		D	FOR AMP OF LINE EQUIPMENTS	05-Jan-2026	10:00	05-Jan-2026	17:00	Kindly approve.	PLANNED	Approved	05-Jan-26	10:00	05-Jan-26	17:00	

632	RQ254248	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Attending shutdown nature defects	05-Jan-2026	09:00	08-Jan-2026	20:00	Non-auto of 400 KV Zerda-Kankroli ckt-2	PLANNED	Approved	05-Jan-26	15:00	08-Jan-26	23:00	To be availed from 15:00 hrs. ATC curtailment of 2100 MW in NR Export. Subjected to WRPC Approval
633	RQ254177	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	AMP Work	05-Jan-2026	09:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	09:00	05-Jan-26	18:00	
634	RQ254265	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1		D	LINE BAY AMP WORK	05-Jan-2026	09:00	05-Jan-2026	18:00	LINE BAY AMP WORK	PLANNED	Approved	05-Jan-26	09:00	05-Jan-26	18:00	
635	RQ254207	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	FOR AMP	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
636	RQ254210	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	05-Jan-2026	08:00	11-Jan-2026	18:00	Non-Auto mode of 400 KV BALLABHGARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-2 required.	PLANNED	Approved	05-Jan-26	08:00	11-Jan-26	18:00	
637	RQ254261	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2		D	Fire wall construction	05-Jan-2026	08:00	07-Jan-2026	20:00	Fire wall construction	PLANNED	Approved	05-Jan-26	08:00	07-Jan-26	20:00	
638	RQ254374	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		C	CVT replacement work	05-Jan-2026	08:00	07-Jan-2026	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	May be allowed for one day from 08:00 hrs subject to real time grid condition and consent from UP
639	RQ254375	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		C	CT replacement work	05-Jan-2026	08:00	07-Jan-2026	18:00	Line CT replacement work at DTL Bawana SS	PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	Duplicate entry
640	RQ254117	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	To attend shutdown nature defect	05-Jan-2026	08:00	05-Jan-2026	19:00	To attend shutdown nature defect	PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	19:00	
641	RQ255106	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1		D	AR IN NON-AUTO MODE REQUIRED FOR SAFETY PURPOSE FOR removal of aviation globules manually before instalation of OPGW approved vide 68th NRPC Meeting dated 11.09.2023	05-Jan-2026	08:00	10-Jan-2026	18:00	Under Constrution head. Kindly approve.	PLANNED	Approved	05-Jan-26	08:00	10-Jan-26	18:00	
642	RQ254211	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	05-Jan-2026	08:00	11-Jan-2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 required	PLANNED	Approved	05-Jan-26	08:00	11-Jan-26	18:00	

643	RQ255105	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) CKT-1		D	S/D REQUIRED FOR removal of aviation globules manually before instalation of OPGW approved vide 68th NRPC Meeting dated 11.09.2023	05-Jan-2026	08:00	10-Jan-2026	18:00	Under Constrution head. Kindly approve.	PLANNED	Approved	05-Jan-26	08:00	10-Jan-26	18:00	
644	RQ254169	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	SD Nature defects rectification & Insulator cleaning work	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
645	RQ254305	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	To attend shutdown nature defects	05-Jan-2026	08:00	06-Jan-2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Approved	05-Jan-26	08:00	06-Jan-26	18:00	
646	RQ254735	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1		D	FOR AMP OF LINE EQIPMENTS	04-Jan-2026	10:00	04-Jan-2026	17:00	Kindly approve.	PLANNED	Approved	04-Jan-26	10:00	04-Jan-26	17:00	
647	RQ255071	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	04-Jan-2026	10:00	04-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	04-Jan-26	10:00	04-Jan-26	18:00	
648	RQ254143	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Insulator replacement work	04-Jan-2026	08:00	14-Jan-2026	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2	PLANNED	Approved	04-Jan-26	16:00	14-Jan-26	23:00	To be availed from 16:00 hrs. ATC Curtailment of 4300 MW in NR Export. Subjected to WRPC Approval
649	RQ255173	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	04-Jan-2026	08:00	04-Jan-2026	18:00	Shutdown for OPGW installation works at repeater location / LILO tower	PLANNED	Approved	04-Jan-26	08:00	04-Jan-26	18:00	
650	RQ254144	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Insulator replacement work	04-Jan-2026	08:00	14-Jan-2026	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Approved	04-Jan-26	16:00	14-Jan-26	23:00	To be availed from 16:00 hrs. ATC Curtailment of 4300 MW in NR Export. Subjected to WRPC Approval
651	RQ254222	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABA(RS) (NRSS36) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	04-Jan-2026	08:00	06-Jan-2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	04-Jan-26	15:00	06-Jan-26	23:00	May be given from 15:00Hrs/subject to real time grid condition
652	RQ254302	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	To attend shutdown nature defects	04-Jan-2026	08:00	07-Jan-2026	18:00	Non auto for 400 KV RAPS_C(NP)-CHITTORGARH (RS) (PG) CKT-1	PLANNED	Approved	04-Jan-26	08:00	07-Jan-26	18:00	S/d may be allowed subject to real time grid condition. Other ckt must be in service.
653	RQ254221	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	04-Jan-2026	08:00	06-Jan-2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	04-Jan-26	15:00	06-Jan-26	23:00	May be given from 15:00Hrs/subject to real time grid condition
654	RQ255040	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	03-Jan-2026	10:00	03-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	03-Jan-26	10:00	03-Jan-26	18:00	

655	RQ255041	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	03-Jan-2026	10:00	03-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	03-Jan-26	10:00	03-Jan-26	18:00	
656	RQ254264	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	LINE BAY AMP WORK	03-Jan-2026	09:00	03-Jan-2026	18:00	LINE BAY AMP WORK	PLANNED	Approved	03-Jan-26	09:00	03-Jan-26	18:00	
657	RQ254168	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	SD Nature defects rectification	03-Jan-2026	08:00	04-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	08:00	04-Jan-26	18:00	
658	RQ255185	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	For OPGW replacement works between TN-49 to TN-50	03-Jan-2026	08:00	07-Jan-2026	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	03-Jan-26	08:00	07-Jan-26	18:00	
659	RQ254373	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	CVT replacement work	03-Jan-2026	08:00	04-Jan-2026	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Approved	03-Jan-26	08:00	03-Jan-26	18:00	May be allowed for one day from 08:00 hrs subject to real time grid condition and consent from Delhi
660	RQ255184	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	For OPGW replacement works between TN-49 to TN-50	03-Jan-2026	08:00	07-Jan-2026	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	03-Jan-26	08:00	07-Jan-26	18:00	
661	RQ254304	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	To attend shutdown nature defects	03-Jan-2026	08:00	04-Jan-2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	PLANNED	Approved	03-Jan-26	08:00	04-Jan-26	18:00	
662	RQ255070	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	Non auto during Installation of Bird Guard	02-Jan-2026	10:00	02-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	02-Jan-26	10:00	02-Jan-26	18:00	
663	RQ255069	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	Non auto during Installation of Bird Guard	02-Jan-2026	10:00	02-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	02-Jan-26	10:00	02-Jan-26	18:00	
664	RQ255051	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	02-Jan-2026	10:00	02-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	02-Jan-26	10:00	02-Jan-26	18:00	
665	RQ254384	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	defect rectification	02-Jan-2026	09:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	09:00	02-Jan-26	18:00	
666	RQ255100	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	For attending shutdown nature defects of Line	02-Jan-2026	09:00	02-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	02-Jan-26	09:00	02-Jan-26	18:00	

667	RQ254278	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-BIKANER(PG) (PG) CKT-2		C	Tapping of LILO of 400 kv Bikaner_2 - Bikaner_PG at Bikaner-III (under construction)	02-Jan-2026	08:00	20-Jan-2026	20:00	Tapping of LILO of 400 kv Bikaner_2 - Bikaner_PG at Bikaner-III, Destraining, Dismantling, Erection, Stringing work	PLANNED	Rejected						Utility may apply the shutdown in D-5 basis/ RE curtailment may be required during the shutdown
668	RQ254277	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-BIKANER(PG) (PG) CKT-1		C	Tapping of LILO of 400 kv Bikaner_2 - Bikaner_PG at Bikaner-III (under construction)	02-Jan-2026	08:00	20-Jan-2026	20:00	Tapping of LILO of 400 kv Bikaner_2 - Bikaner_PG at Bikaner-III, Destraining, Dismantling, Erection, Stringing work	PLANNED	Rejected						Utility may apply the shutdown in D-5 basis/ RE curtailment may be required during the shutdown
669	RQ255167	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUASA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	02-Jan-2026	08:00	03-Jan-2026	18:00	Shutdown required for Removal of Aviation globules from the earthwire	PLANNED	Approved	02-Jan-26	08:00	03-Jan-26	18:00		
670	RQ254206	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	FOR AMP	02-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	08:00	02-Jan-26	18:00		
671	RQ254332	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For overhead crossing of 400kv D/C Bassi - Sikar by under construction 765kv D/C Bhadla-III Sikar-II TL	02-Jan-2026	06:00	04-Jan-2026	18:00	For stringing work	PLANNED	Approved	02-Jan-26	06:00	04-Jan-26	18:00		Subject to real time grid condition/Max two line shutdown at a time
672	RQ254331	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For overhead crossing of 400kv D/C Bassi - Sikar by under construction 765kv D/C Bhadla-III Sikar-II TL	02-Jan-2026	06:00	04-Jan-2026	18:00	For stringing work	PLANNED	Approved	02-Jan-26	06:00	04-Jan-26	18:00		Subject to real time grid condition/Max two line shutdown at a time
673	RQ254132	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-4		D	For AMP and construction works	01-Jan-2026	16:00	04-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	01-Jan-26	17:00	04-Jan-26	23:00		Subject to real time grid condition S/d may be allowed after 17:00 hrs.
674	RQ254353	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	For SF6 Gas Quality Checks	01-Jan-2026	09:00	01-Jan-2026	18:00	For SF6 Gas Quality Checks	PLANNED	Approved	01-Jan-26	09:00	01-Jan-26	18:00		To be clubbed with Conductor replacement work
675	RQ254354	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For SF6 Gas Quality Checks	01-Jan-2026	09:00	01-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	09:00	01-Jan-26	18:00		To be clubbed with Conductor replacement work
676	RQ254145	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		C	Conductor replacement work in between location no 491-492	01-Jan-2026	08:00	03-Jan-2026	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2	PLANNED	Rejected						ATC Curtailment of 4300 MW in NR Export for D/C outage. Subjected to WRPC Approval

677	RQ254256	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		C	Jack Bus replacement work	01-Jan-2026	08:00	04-Jan-2026	20:00	Jack Bus replacement work	PLANNED	Approved	01-Jan-26	08:00	04-Jan-26	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under
678	RQ254372	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	CVT replacement work	01-Jan-2026	08:00	02-Jan-2026	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Approved	01-Jan-26	08:00	01-Jan-26	18:00	May be allowed for one day from 08:00 hrs subject to real time grid condition and consent from Delhi
679	RQ254219	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II: Khetri TL under PSKTL	01-Jan-2026	08:00	03-Jan-2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	01-Jan-26	08:00	03-Jan-26	20:00	Subject to real time grid condition/Max two line shutdown at a time
680	RQ254175	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non-Auto mode for on line PID testing of porcelain Disc insulators	01-Jan-2026	08:00	31-Jan-2026	18:00	Non-Auto mode for on line PID testing of porcelain Disc insulators	PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	18:00	
681	RQ254259	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		C	Jack Bus replacement work	01-Jan-2026	08:00	04-Jan-2026	20:00	Jack Bus replacement work	PLANNED	Approved	01-Jan-26	08:00	04-Jan-26	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load
682	RQ255172	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Jan-2026	08:00	31-Jan-2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	18:00	
683	RQ254321	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For defect rectification	01-Jan-2026	08:00	07-Jan-2026	18:00	Non Auto of other charge cts	PLANNED	Approved	01-Jan-26	08:00	07-Jan-26	18:00	
684	RQ255174	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Jan-2026	08:00	15-Jan-2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jan-26	17:00	15-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
685	RQ254146	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		C	Conductor replacement work in between location no 491-492	01-Jan-2026	08:00	03-Jan-2026	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Rejected					ATC Curtailment of 4300 MW in NR Export for D/C outage. Subjected to WRPC Approval
686	RQ255166	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUZA_TL) CKT-2		D	For OPGW installation works under 'OPGW-01' Package	01-Jan-2026	08:00	31-Jan-2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	18:00	
687	RQ254126	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	to install OPGW	01-Jan-2026	08:00	31-Jan-2026	19:00	REQUIRED NON-AUTO MODE	PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	19:00	
688	RQ255179	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Jan-2026	08:00	31-Jan-2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	18:00	
689	RQ254124	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	to install OPGW	01-Jan-2026	08:00	31-Jan-2026	19:00	REQUIRED NON-AUTO MODE	PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	19:00	
690	RQ255178	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Jan-2026	08:00	31-Jan-2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	18:00	

691	RQ254260	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	Jack Bus replacement work	01-Jan-2026	08:00	04-Jan-2026	20:00	Jack Bus replacement work	PLANNED	Approved	01-Jan-26	08:00	04-Jan-26	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at
692	RQ254257	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		C	Jack Bus replacement work	01-Jan-2026	08:00	04-Jan-2026	20:00	Jack Bus replacement work	PLANNED	Approved	01-Jan-26	08:00	04-Jan-26	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabahgarh will be under
693	RQ255170	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	For OPGW Diamond creation at crossing with Agra-Bhiwadi Line under 'OPGW-01' Package	01-Jan-2026	08:00	03-Jan-2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jan-26	08:00	03-Jan-26	18:00	Non auto may be allowed
694	RQ254258	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		C	Jack Bus replacement work	01-Jan-2026	08:00	04-Jan-2026	20:00	Jack Bus replacement work	PLANNED	Approved	01-Jan-26	08:00	04-Jan-26	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at
695	RQ255175	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Jan-2026	08:00	15-Jan-2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jan-26	08:00	15-Jan-26	18:00	
696	RQ255180	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01-Jan-2026	08:00	28-Jan-2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jan-26	08:00	28-Jan-26	18:00	
697	RQ255177	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Jan-2026	08:00	31-Jan-2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	18:00	
698	RQ254125	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	to install OPGW	01-Jan-2026	08:00	31-Jan-2026	19:00	REQUIRED NON-AUTO MODE	PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	19:00	
699	RQ254165	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	SD Nature defects rectification	01-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	02-Jan-26	18:00	
700	RQ254220	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	01-Jan-2026	08:00	03-Jan-2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	01-Jan-26	08:00	03-Jan-26	20:00	Subject to real time grid condition/Max two line shutdown at a time
701	RQ254176	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non-Auto mode for on line PID testing of porcelain Disc insulators	01-Jan-2026	08:00	31-Jan-2026	18:00	Non-Auto mode for on line PID testing of porcelain Disc insulators	PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	18:00	
702	RQ255165	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUZA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Jan-2026	08:00	31-Jan-2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	18:00	
703	RQ255171	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	For OPGW Diamond creation at crossing with Agra-Bhiwadi Line under 'OPGW-01' Package	01-Jan-2026	08:00	03-Jan-2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jan-26	08:00	03-Jan-26	18:00	Non auto may be allowed

704	RQ255107	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01-Jan-2026	07:00	31-Jan-2026	18:00	Under Constrution head. Kindly approve.	PLANNED	Approved	01-Jan-26	07:00	31-Jan-26	18:00	
705	RQ255109	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(P G)-BAGLIHAR(JK) (PG)		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01-Jan-2026	07:00	31-Jan-2026	18:00	Under Constrution head. Kindly approve.	PLANNED	Approved	01-Jan-26	07:00	31-Jan-26	18:00	
706	RQ255113	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01-Jan-2026	07:00	31-Jan-2026	18:00	Under Constrution head. Kindly approve.	PLANNED	Approved	01-Jan-26	07:00	31-Jan-26	18:00	
707	RQ255115	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)- NAKODAR(PSG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01-Jan-2026	07:00	31-Jan-2026	18:00	Under Constrution head. Kindly approve.	PLANNED	Approved	01-Jan-26	07:00	31-Jan-26	18:00	
708	RQ254280	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		C	Diversion work for facilitated HRIDC for Greenfield Haryana Orbital Rail Corridor	01-Jan-2026	07:00	15-Jan-2026	20:00		PLANNED	Rejected					S/d may be allowed subject to real time grid condition. Before charging the the line FTC clearance must be
709	RQ255114	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01-Jan-2026	07:00	31-Jan-2026	18:00	Under Constrution head. Kindly approve.	PLANNED	Approved	01-Jan-26	07:00	31-Jan-26	18:00	
710	RQ255110	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)- DHANANSU(PS) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01-Jan-2026	07:00	31-Jan-2026	18:00	Under Constrution head. Kindly approve.	PLANNED	Approved	01-Jan-26	07:00	31-Jan-26	18:00	
711	RQ255112	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- NAKODAR(PSG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01-Jan-2026	07:00	31-Jan-2026	18:00	Under Constrution head. Kindly approve.	PLANNED	Approved	01-Jan-26	07:00	31-Jan-26	18:00	
712	RQ255108	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)- KISHENPUR(PG) (JKSPDCL) CKT-3		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01-Jan-2026	07:00	31-Jan-2026	18:00	Under Constrution head. Kindly approve.	PLANNED	Approved	01-Jan-26	07:00	31-Jan-26	18:00	

713	RQ255111	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01-Jan-2026	07:00	31-Jan-2026	18:00	Under Construction head. Kindly approve.	PLANNED	Approved	01-Jan-26	07:00	31-Jan-26	18:00	
714	RQ254279	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		C	Diversion work for facilitated HRIDC for Greenfield Haryana Orbital Rail Corridor	01-Jan-2026	07:00	15-Jan-2026	20:00		PLANNED	Rejected					S/d may be allowed subject to real time grid condition. Before charging the line FTC clearance must be
715	RQ254929	OCC_238	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 11 to 15	28-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	28-Jan-26	08:00	28-Jan-26	18:00	
716	RQ254919	OCC_238	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 11 to 15	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
717	RQ254910	OCC_238	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 6 to 10	14-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	08:00	14-Jan-26	18:00	
718	RQ254901	OCC_238	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 6 to 10	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
719	RQ254915	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Routine Testing Work	27-Jan-2026	10:00	28-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	10:00	28-Jan-26	18:00	
720	RQ254809	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	23-Jan-2026	07:00	28-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	07:00	28-Jan-26	18:00	
721	RQ253567	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Routine Protection Testing and Preventive Maintenance of Bay at 400KV S/S Sultanpur	21-Jan-2026	10:00	21-Jan-2026	16:00		PLANNED	Approved	21-Jan-26	10:00	21-Jan-26	16:00	
722	RQ253534	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* shut down required for Strengthening work of TOWER NO 42 of 400KV VISHNU PRAYAG - MUZAFFARNAGAR LINE	21-Jan-2026	08:00	05-Feb-2026	17:00		PLANNED	Rejected					Already approved in OCC-237 at sr. no. 772/ Hydro generation will be affected. May be requested in D-5 basis.
723	RQ253533	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* shut down required for Strengthening work of TOWER NO 42 OF 400kv vishnuprayag-Alakhanda line	21-Jan-2026	08:00	05-Feb-2026	17:00		PLANNED	Rejected					Already approved in OCC-237 at sr. no. 772/ Hydro generation will be affected. May be requested in D-5 basis.
724	RQ254797	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SHAMLI (UP) CKT-2	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	20-Jan-2026	07:00	25-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	07:00	25-Jan-26	18:00	

725	RQ254798	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SHAMLI (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	20-Jan-2026	07:00	25-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	07:00	25-Jan-26	18:00	
726	RQ253566	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Routine Protection Testing and Preventive Maintenance of Bay at 400KV S/S Sultanpur	19-Jan-2026	10:00	19-Jan-2026	16:00		PLANNED	Approved	19-Jan-26	10:00	19-Jan-26	16:00	
727	RQ254914	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Routine Testing Work	19-Jan-2026	10:00	20-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	10:00	20-Jan-26	18:00	
728	RQ253548	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR RLA TESTING OF 50 MVAR LINE REACTOR AND CT TAN DELTA TESTING	19-Jan-2026	10:00	20-Jan-2026	17:00		PLANNED	Approved	19-Jan-26	10:00	20-Jan-26	17:00	
729	RQ253538	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening Defective Polymer replacement Work	19-Jan-2026	10:00	21-Jan-2026	17:00		PLANNED	Approved	19-Jan-26	10:00	21-Jan-26	17:00	
730	RQ254795	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	18-Jan-2026	07:00	23-Jan-2026	18:00		PLANNED	Approved	18-Jan-26	07:00	23-Jan-26	18:00	
731	RQ254794	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	16-Jan-2026	07:00	21-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	07:00	21-Jan-26	18:00	
732	RQ253539	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	* JUMPERING TIGHTENING POLYMER REPLACEMENT WORK	15-Jan-2026	10:00	17-Jan-2026	17:00		PLANNED	Approved	15-Jan-26	10:00	17-Jan-26	17:00	
733	RQ253558	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* Shutdown is required for replacement of CT CVT and other maintenance work.	15-Jan-2026	09:00	16-Jan-2026	17:00		PLANNED	Approved	15-Jan-26	09:00	15-Jan-26	17:00	May be allowed for one day from 08:00 hrs subject to real time grid condition.
734	RQ253559	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown is required for replacement of CT CVT and other maintenance work.	13-Jan-2026	09:00	14-Jan-2026	17:00		PLANNED	Approved	13-Jan-26	09:00	13-Jan-26	17:00	May be allowed for one day from 08:00 hrs subject to real time grid condition.
735	RQ253549	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR RLA TESTING OF 50 MVAR LINE REACTOR AND CT TAN DELTA TESTING	12-Jan-2026	10:00	13-Jan-2026	17:00		PLANNED	Approved	12-Jan-26	10:00	13-Jan-26	17:00	
736	RQ253512	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV SECTOR 123-SECTOR 148 LINE 1 NOIDA IS REQUIRED FOR ROUTINE TESTING OF RELAYS AND TRIPPING	11-Jan-2026	09:00	13-Jan-2026	18:00		PLANNED	Approved	11-Jan-26	09:00	13-Jan-26	18:00	

737	RQ253513	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-2	UPPTCL	C	* SHUTDOWN OF 400KV SECTOR 123- SECTOR 148 LINE 2NOIDA IS REQUIRED FOR ROUTINE TESTING OF RELAYS AND TRIPPING	11-Jan-2026	09:00	13-Jan-2026	18:00		PLANNED	Approved	11-Jan-26	09:00	13-Jan-26	18:00	
738	RQ254785	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2 MATHURA (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kv Neemrana II- Bareilly line	11-Jan-2026	07:00	16-Jan-2026	18:00		PLANNED	Approved	11-Jan-26	07:00	16-Jan-26	18:00	
739	RQ253540	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI- PANKI TPS (UP) CKT-2	UPPTCL	C	* shutdown of 400kv panki-panki tps-2 line for protection testing and bay maintenance	09-Jan-2026	10:00	10-Jan-2026	17:00		PLANNED	Approved	09-Jan-26	10:00	10-Jan-26	17:00	
740	RQ254500	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)- MAINPURI(PG) (UP) CKT-2	UPPTCL	D	Line Bay AMP work alongwith A/R Non auto of ckt-1	09-Jan-2026	09:00	09-Jan-2026	17:30		PLANNED	Approved	09-Jan-26	09:00	09-Jan-26	17:30	
741	RQ254997	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR (UP)- VARANASI(PG) (UP) CKT-1	UPPTCL	D	AMP of line bay	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
742	RQ254998	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR (UP)- VARANASI(PG) (UP) CKT-2	UPPTCL	D	AMP of line bay	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
743	RQ253366	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA- ANPARA_D (UP) CKT-1	UPPTCL	C	For replacement of Suge counter,Cleaning of insulator etc	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	May be allowed as per real time grid condition.
744	RQ254585	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)- VISHNUPRAYAG(J P) (UP) CKT-1	UPPTCL	C	protection relay testing	09-Jan-2026	08:00	12-Jan-2026	18:00	During this period 400 kv VP-MZN transmission will remain in service.	PLANNED	Approved	09-Jan-26	08:00	12-Jan-26	18:00	Subject to no generation evacuation constraint
745	RQ253514	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH- GORAKHPUR (UP) CKT-1	UPPTCL	C	* SHUT DOWN OF 400 KV AZAMGARH LINE FOR TESTING AND MAINTENANCE WORK.	08-Jan-2026	13:00	08-Jan-2026	17:00		PLANNED	Approved	08-Jan-26	13:00	08-Jan-26	17:00	
746	RQ253552	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO- PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400kv panki- unnao line FOR PROTECTION TESTING AND BAY MAINTENANCE	07-Jan-2026	10:00	08-Jan-2026	17:00		PLANNED	Approved	07-Jan-26	10:00	08-Jan-26	17:00	
747	RQ254499	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)- MAINPURI(PG) (UP) CKT-1	UPPTCL	D	Line Bay AMP work alongwith A/R Non auto of ckt-2	07-Jan-2026	09:00	07-Jan-2026	17:30		PLANNED	Approved	07-Jan-26	09:00	07-Jan-26	17:30	
748	RQ253561	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY- UNNAO (UP) CKT-2	UPPTCL	C	* Shutdown is required for preventive maintenance work.	06-Jan-2026	10:00	06-Jan-2026	16:00		PLANNED	Approved	06-Jan-26	10:00	06-Jan-26	16:00	
749	RQ253541	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI- PANKI TPS (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400kv panki-panki tps-1 line FOR PROTECTION TESTING AND BAY MAINTENANCE	05-Jan-2026	10:00	06-Jan-2026	17:00		PLANNED	Approved	05-Jan-26	10:00	06-Jan-26	17:00	

750	RQ253560	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* For preventive maintenance work.	05-Jan-2026	10:00	05-Jan-2026	16:00		PLANNED	Approved	05-Jan-26	10:00	05-Jan-26	16:00	
751	RQ253532	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	C	* SHUTDOWN SHALL BE TAKEN FOR:- 1.DISMANTALING OF PLCC PANEL AT 400KV ORAI END THE SAME SHALL BE	05-Jan-2026	09:00	10-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	09:00	10-Jan-26	18:00	
752	RQ253535	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* for routine maintenance work	05-Jan-2026	09:00	10-Jan-2026	19:00		PLANNED	Approved	05-Jan-26	09:00	10-Jan-26	19:00	
753	RQ254586	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	For GIS pole inspection & protection relay testing	02-Jan-2026	08:00	08-Jan-2026	18:00	During this period 400 kV VP-ALKO transmission will remain in service.	PLANNED	Approved	02-Jan-26	08:00	08-Jan-26	18:00	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1 must be in service
754	RQ253563	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	01-Jan-2026	08:00	01-Jan-2026	17:00		PLANNED	Approved	01-Jan-26	08:00	01-Jan-26	17:00	
755	RQ253989	OCC_238	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	C	Intensive maintenance of line and to attend Drone survey observations from tower no. 1 to 129.	26-Jan-2026	08:00	31-Jan-2026	18:00	Note: Shutdown will be availed if tender allotted.	PLANNED	Approved	26-Jan-26	08:00	31-Jan-26	18:00	
756	RQ253988	OCC_238	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	C	Intensive maintenance of line and to attend Drone survey observations from tower no. 1 to 129.	19-Jan-2026	08:00	25-Jan-2026	18:00	Note: Shutdown will be availed if tender allotted.	PLANNED	Approved	19-Jan-26	08:00	25-Jan-26	18:00	
757	RQ253992	OCC_238	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To set right the worn-out conductor	16-Jan-2026	09:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	09:00	16-Jan-26	18:00	
758	RQ253983	OCC_238	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	General maintenance of line	09-Jan-2026	09:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	09:00	09-Jan-26	18:00	
759	RQ253991	OCC_238	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To set right the worn-out conductor	09-Jan-2026	09:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	09:00	09-Jan-26	18:00	
760	RQ253525	OCC_238	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	C	For repairing deteriorated twin moose ACSR (R-Phase) on Tower location no -39 on daily basis.	08-Jan-2026	09:00	09-Jan-2026	17:00		PLANNED	Approved	08-Jan-26	09:00	09-Jan-26	17:00	
761	RQ253982	OCC_238	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	General maintenance of line	06-Jan-2026	09:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	09:00	06-Jan-26	18:00	
762	RQ253524	OCC_238	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For General Mtc. & Testing of CT	06-Jan-2026	09:00	06-Jan-2026	17:00		PLANNED	Approved	06-Jan-26	09:00	06-Jan-26	17:00	

763	RQ254627	OCC_238	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	23-Jan-2026	08:00	25-Jan-2026	18:00	Line Outage	PLANNED	Approved	23-Jan-26	17:00	25-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
764	RQ254870	OCC_238	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	23-Jan-2026	08:00	25-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	17:00	25-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
765	RQ254866	OCC_238	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned maintenance	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
766	RQ253571	OCC_238	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	20-Jan-2026	09:30	20-Jan-2026	18:00	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	PLANNED	Approved	20-Jan-26	09:30	20-Jan-26	18:00	
767	RQ254619	OCC_238	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	20-Jan-2026	08:00	22-Jan-2026	18:00	Line Outage	PLANNED	Approved	20-Jan-26	17:00	22-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
768	RQ254869	OCC_238	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	20-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	17:00	22-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
769	RQ254878	OCC_238	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
770	RQ254880	OCC_238	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
771	RQ254871	OCC_238	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
772	RQ253569	OCC_238	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	16-Jan-2026	09:30	16-Jan-2026	18:00	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	PLANNED	Approved	16-Jan-26	09:30	16-Jan-26	18:00	
773	RQ254877	OCC_238	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	
774	RQ254872	OCC_238	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Maintenance works of 400KV STPS-Bikaner Line Bay and Bay equipments at both end	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	17:00	16-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
775	RQ254874	OCC_238	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	

776	RQ254867	OCC_238	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work "	13-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	17:00	14-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
777	RQ254617	OCC_238	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	"SD Defects Rectification & Hardware Correction & Tightening Work "	13-Jan-2026	08:00	14-Jan-2026	19:00	Line Outage	PLANNED	Approved	13-Jan-26	17:00	14-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
778	RQ253570	OCC_238	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	12-Jan-2026	09:30	12-Jan-2026	18:00	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	PLANNED	Approved	12-Jan-26	09:30	12-Jan-26	18:00	
779	RQ254876	OCC_238	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
780	RQ254615	OCC_238	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	"SD Defects Rectification & Hardware Correction & Tightening Work "	10-Jan-2026	08:00	11-Jan-2026	19:00	Line Outage	PLANNED	Approved	10-Jan-26	08:00	11-Jan-26	19:00	
781	RQ254868	OCC_238	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work "	10-Jan-2026	08:00	11-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	08:00	11-Jan-26	18:00	
782	RQ254879	OCC_238	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS at both end alongwith 50 MVar line reactor at Merta end	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	17:00	07-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
783	RQ254881	OCC_238	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Commissioning of 400/220 KV, 500 MVA transformer and repl of 400 KV CVT	06-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	09-Jan-26	18:00	
784	RQ253995	OCC_238	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (F3BTL AP9 - AP10).	04-Jan-2026	09:00	14-Jan-2026	18:00	A/R OFF Required	PLANNED	Approved	04-Jan-26	15:00	14-Jan-26	23:00	May be given from 15:00Hrs/Subject to Rajasthan consent
785	RQ253994	OCC_238	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (F3BTL AP9 - AP10).	04-Jan-2026	09:00	14-Jan-2026	18:00	A/R OFF Required	PLANNED	Approved	04-Jan-26	15:00	14-Jan-26	23:00	May be given from 15:00Hrs/Subject to Rajasthan consent
786	RQ253996	OCC_238	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (F3BTL AP3 to AP4).	04-Jan-2026	09:00	14-Jan-2026	18:00	A/R OFF Required	PLANNED	Approved	04-Jan-26	09:00	14-Jan-26	18:00	

787	RQ254396	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	For Erection of Near by tower of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-2	02-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	08:00	08-Jan-26	18:00	
788	RQ253565	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur.	20-Jan-2026	10:00	20-Jan-2026	16:00		PLANNED	Approved	20-Jan-26	10:00	20-Jan-26	16:00	
789	RQ253555	OCC_238	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-UNNAO(UP) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Shutdown is required for replacement of CT CVT and other maintenance work.	01-Jan-2026	09:00	02-Jan-2026	17:00		PLANNED	Approved	01-Jan-26	8:00	01-Jan-26	17:00	May be allowed for one day from 08:00 hrs subject to real time grid condition.
790	RQ255197	OCC_238	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,BB MB	D	LBB protection settings by protection team	19-Jan-2026	14:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	14:00	19-Jan-26	18:00	
791	RQ255196	OCC_238	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,BB MB	D	LBB protection settings by protection team	19-Jan-2026	09:00	19-Jan-2026	14:00		PLANNED	Rejected					Consent Denied BY CPCC-2. NR 2 shall apply in D-5 basis in coordination with Punjab SLDC.
792	RQ254686	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,BB MB	C	Shutdown required for carrying out replacement work of 400 kV Isolator No. 427 (since this Isolator is under 400 kV Bus 1) controlling 400 kV Dehar-Rajpura Line with Bus 2.	19-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	24-Jan-26	18:00	
793	RQ254694	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,BB MB	C	Shutdown required for carrying out replacement work of 400 kV Isolator No. 412 (since this Isolator is under 400 kV Bus 1) controlling 400 kV Dehar-Panchkula Line with Bus 2.	07-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	12-Jan-26	18:00	S/d may be allowed subject to real time grid condition. Other ckt must be in service.
794	RQ254687	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Gen. Mtc. of Line	06-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	08-Jan-26	18:00	
795	RQ255195	OCC_238	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,BB MB	D	LBB protection settings by protection team	02-Jan-2026	14:00	02-Jan-2026	18:00		PLANNED	Rejected					Consent Denied BY CPCC-2. NR 2 shall apply in D-5 basis in coordination with Punjab SLDC.
796	RQ255194	OCC_238	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,BB MB	D	LBB protection settings by protection team	02-Jan-2026	09:00	02-Jan-2026	14:00		PLANNED	Approved	02-Jan-26	09:00	02-Jan-26	14:00	
797	RQ254394	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1	POWER GRID,PB _DAUSA _TL	D	Rectification of SD Nature defects	18-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	18-Jan-26	08:00	19-Jan-26	18:00	

798	RQ254393	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAU SA_TL) CKT-2	PB_DAU SA_TL	D	Rectification of SD Nature defects	18-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	18-Jan-26	08:00	19-Jan-26	18:00	
799	RQ254392	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-2	PB_DAU SA_TL	D	Rectification of SD Nature defects	16-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	17-Jan-26	18:00	
800	RQ254395	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-1	PB_DAU SA_TL	D	Rectification of SD Nature defects	16-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	17-Jan-26	18:00	
801	RQ254654	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-2	PB_DAU SA_TL	D	FOR INSULATOR CLEANING WORK alongwith a/r non auto of ckt-1	11-Jan-2026	08:00	11-Jan-2026	18:00		PLANNED	Approved	11-Jan-26	08:00	11-Jan-26	18:00	
802	RQ254655	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-1	PB_DAU SA_TL	D	FOR INSULATOR CLEANING WORK alongwith a/r non auto of ckt-2	10-Jan-2026	08:00	10-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	08:00	10-Jan-26	18:00	
803	RQ254875	OCC_238	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	SD Defects Rectification & Hardware Correction & Tightening Work at Alwar end & To replace Defective Main-2 Distance Relay and Yearly Maintenance Work at Hindaund end	16-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Rejected					Consent denied by Powergrid/Utility may apply the complete Line shutdown
804	RQ254604	OCC_238	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	SD Defects Rectification & Hardware Correction & Tightening Work	16-Jan-2026	08:00	19-Jan-2026	18:00	Line Outage	PLANNED	Rejected					Consent denied by Powergrid/Utility may apply the complete Line shutdown
805	RQ254517	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,PO WERGRI D	D	To attend the SD nature defects in the line. Alongwith A/R Non-Auto of 400kV BAREILLY(UPPTCL)-BAREILLY-2	15-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	15-Jan-26	18:00	
806	RQ254774	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRI D	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line alongwith a/r non auto of ckt-1	15-Jan-2026	07:00	19-Jan-2026	19:00		PLANNED	Approved	15-Jan-26	07:00	19-Jan-26	19:00	Subject to real time grid condition/Max two line shutdown at a time
807	RQ254773	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO WERGRI D	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line alongwith a/r non auto of ckt-2	15-Jan-2026	07:00	19-Jan-2026	19:00		PLANNED	Approved	15-Jan-26	07:00	19-Jan-26	19:00	Subject to real time grid condition/Max two line shutdown at a time

808	RQ254790	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-1	THDC	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	05-Jan-2026	07:00	10-Jan-2026	18:00		PLANNED	Rejected						Consent denied by Powergrid/Utility may apply the complete Line shutdown
809	RQ254791	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-2	THDC	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	05-Jan-2026	07:00	10-Jan-2026	18:00		PLANNED	Rejected						Consent denied by Powergrid/Utility may apply the complete Line shutdown
810	RQ254787	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	03-Jan-2026	07:00	08-Jan-2026	18:00		PLANNED	Rejected						Consent denied by Powergrid/Utility may apply the complete Line shutdown
811	RQ254786	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	03-Jan-2026	07:00	08-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	07:00	08-Jan-26	18:00		
812	RQ253364	OCC_238	stuup_sd	BUS	400KV BUS 1 AT ANPARA_B(UPUN)	UPRVU NL	C	For replacement of Suge counter	30-Jan-2026	08:00	30-Jan-2026	18:00		PLANNED	Approved	30-Jan-26	08:00	30-Jan-26	18:00		May be allowed as per real time grid condition. Other bus must be in service
813	RQ253365	OCC_238	stuup_sd	BUS	400KV BUS 2 AT ANPARA_B(UPUN)	UPRVU NL	C	For replacement of Suge counter	29-Jan-2026	08:00	29-Jan-2026	18:00		PLANNED	Approved	29-Jan-26	08:00	29-Jan-26	18:00		May be allowed as per real time grid condition. Other bus must be in service
814	RQ253849	OCC_238	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	AMP related work & Connector tightness work	29-Jan-2026	16:00	29-Jan-2026	23:00		PLANNED	Approved	29-Jan-26	17:00	29-Jan-26	23:00		Subject to real time grid condition S/d may be allowed after 17:00 hrs.
815	RQ253850	OCC_238	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	AMP related work & Connector tightness work	28-Jan-2026	16:00	28-Jan-2026	23:00		PLANNED	Approved	28-Jan-26	17:00	28-Jan-26	23:00		Subject to real time grid condition S/d may be allowed after 17:00 hrs.
816	RQ253923	OCC_238	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	AMP related work & Connector tightness work	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00		
817	RQ253878	OCC_238	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	25-Jan-2026	08:00	26-Jan-2026	18:00		PLANNED	Approved	25-Jan-26	08:00	26-Jan-26	18:00		
818	RQ254439	OCC_238	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS	24-Jan-2026	08:00	31-Jan-2026	18:00		PLANNED	Approved	24-Jan-26	08:00	31-Jan-26	18:00		
819	RQ253877	OCC_238	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	23-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	08:00	24-Jan-26	18:00		
820	RQ253905	OCC_238	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP Work	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00		
821	RQ254432	OCC_238	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	Process bus commissioning work at Kanpur	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00		S/d may be allowed subject to real time grid condition. Other bus must be in service.
822	RQ253904	OCC_238	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP Work	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00		
823	RQ254431	OCC_238	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	Process bus commissioning work at Kanpur	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00		S/d may be allowed subject to real time grid condition. Other bus must be in service.
824	RQ253865	OCC_238	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4	POWER GRID	D	Bay Extension, LBB Testing	17-Jan-2026	16:00	18-Jan-2026	23:00		PLANNED	Approved	17-Jan-26	17:00	18-Jan-26	23:00		Subject to real time grid condition S/d may be allowed after 17:00 hrs.

825	RQ254434	OCC_238	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	C	GIS bay interconnection with existing Bus	17-Jan-2026	09:00	18-Jan-2026	18:00		PLANNED	Approved	17-Jan-26	09:00	18-Jan-26	18:00	
826	RQ254444	OCC_238	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWER GRID	D	Upgradation of firmware, modification of setting & testing.	17-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	17-Jan-26	08:00	17-Jan-26	18:00	
827	RQ253828	OCC_238	cpcc1_sd	BUS	400KV BUS 4 AT KOTPUTLI(PG)	POWER GRID	D	For Bus stability test	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	
828	RQ253864	OCC_238	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3	POWER GRID	D	Bay Extension, LBB Testing	15-Jan-2026	16:00	16-Jan-2026	23:00		PLANNED	Approved	15-Jan-26	17:00	16-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
829	RQ254433	OCC_238	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	C	GIS bay interconnection with existing Bus	15-Jan-2026	09:00	16-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	09:00	16-Jan-26	18:00	
830	RQ254443	OCC_238	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWER GRID	D	Upgradation of firmware, modification of setting & testing.	14-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	08:00	14-Jan-26	18:00	
831	RQ253863	OCC_238	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension, LBB Testing	13-Jan-2026	16:00	14-Jan-2026	23:00		PLANNED	Approved	13-Jan-26	17:00	14-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
832	RQ253827	OCC_238	cpcc1_sd	BUS	400KV BUS 3 AT KOTPUTLI(PG)	POWER GRID	D	For Bus stability test	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
833	RQ253862	OCC_238	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension, LBB Testing	11-Jan-2026	16:00	12-Jan-2026	23:00		PLANNED	Approved	11-Jan-26	17:00	12-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
834	RQ253893	OCC_238	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 4	POWER GRID	D	AMP Work	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	16:00	08-Jan-26	23:00	s/d may be allowed after 16:00 hrs. Subject to real time grid condition. Other bus
835	RQ254442	OCC_238	cpcc3_sd	BUS	400KV BUS 2 AT BAREILLY(PG)	POWER GRID	D	400 KV Bus-2 AMP as per norms	07-Jan-2026	09:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	09:00	07-Jan-26	18:00	
836	RQ253826	OCC_238	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Bus stability test	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
837	RQ253847	OCC_238	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	AMP related work & Connector tightness work	06-Jan-2026	16:00	06-Jan-2026	23:00		PLANNED	Approved	06-Jan-26	17:00	06-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
838	RQ253898	OCC_238	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	AMP Work	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	
839	RQ253913	OCC_238	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWER GRID	D	TO ATTEND HOTSPOTS	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	
840	RQ253892	OCC_238	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 3	POWER GRID	D	AMP Work	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	16:00	06-Jan-26	23:00	s/d may be allowed after 16:00 hrs. Subject to real time grid condition. Other bus
841	RQ254441	OCC_238	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWER GRID	D	400 KV Bus-1 AMP as per Norms	05-Jan-2026	09:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	09:00	05-Jan-26	18:00	
842	RQ253897	OCC_238	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	AMP Work	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
843	RQ253920	OCC_238	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	AMP Work	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
844	RQ253912	OCC_238	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWER GRID	D	TO ATTEND HOTSPOTS	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
845	RQ254754	OCC_238	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH (PG)	POWER GRID	C	Installation of Bus splitter in Busbar-1	05-Jan-2026	08:00	25-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	25-Jan-26	18:00	Shutdown may be allowed subject to Delhi consent . Duration may be curtailed.
846	RQ253848	OCC_238	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	AMP related work & Connector tightness work	04-Jan-2026	16:00	04-Jan-2026	23:00		PLANNED	Approved	04-Jan-26	17:00	04-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
847	RQ253919	OCC_238	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	AMP Work	03-Jan-2026	08:00	03-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	08:00	03-Jan-26	18:00	

848	RQ254756	OCC_238	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Bus stability test, relay testing work and AMP work.	03-Jan-2026	08:00	04-Jan-2026	18:00	To be availed in later half of December 2025	PLANNED	Approved	03-Jan-26	08:00	04-Jan-26	18:00	
849	RQ253884	OCC_238	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)	POWER GRID	D	for bus side isolator alignment & maintenance	02-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	08:00	02-Jan-26	18:00	
850	RQ254440	OCC_238	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS	01-Jan-2026	08:00	04-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	04-Jan-26	18:00	
851	RQ253870	OCC_238	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWER GRID	C	Jack Bus replacement work	01-Jan-2026	08:00	04-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	04-Jan-26	18:00	Shutdown may be allowed after consent from SLDC-Haryana for load
852	RQ253869	OCC_238	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	C	Jack Bus replacement work	01-Jan-2026	08:00	04-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	04-Jan-26	18:00	Shutdown may be allowed after consent from SLDC-Haryana for load
853	RQ253825	OCC_238	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Bus stability test	01-Jan-2026	08:00	01-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	01-Jan-26	18:00	
854	RQ254755	OCC_238	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Bus stability test, relay testing work and AMP work.	01-Jan-2026	08:00	02-Jan-2026	18:00	To be availed in later half of December 2025	PLANNED	Approved	01-Jan-26	08:00	02-Jan-26	18:00	
855	RQ253918	OCC_238	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	AMP Work	01-Jan-2026	08:00	01-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	01-Jan-26	18:00	
856	RQ253883	OCC_238	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)	POWER GRID	D	for bus side isolator alignment & maintenance	01-Jan-2026	08:00	01-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	01-Jan-26	18:00	
857	RQ253576	OCC_238	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS-1 FOR REPLACEMENT OF R PHASE 400KV CVT	29-Jan-2026	10:00	30-Jan-2026	17:00		PLANNED	Approved	29-Jan-26	10:00	30-Jan-26	17:00	Other bus must be in service
858	RQ253976	OCC_238	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown of 400KV Main Bus-2 at 400KV S/S Sarojininagar required for Jumper tightening and other maintenance work	21-Jan-2026	09:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	09:00	21-Jan-26	18:00	
859	RQ253362	OCC_238	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	C	Checking CVT ckt	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
860	RQ253975	OCC_238	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown of 400KV Main Bus-1 at 400KV S/S Sarojininagar required for Jumper tightening and other maintenance work	20-Jan-2026	09:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	09:00	20-Jan-26	18:00	
861	RQ253363	OCC_238	stuup_sd	BUS	400KV BUS 2 AT ANPARA(UP)	UPPTCL	C	Checking CVT ckt	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
862	RQ253978	OCC_238	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work No supply affected, maintained through Bus-I.	19-Jan-2026	08:00	19-Jan-2026	17:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	17:00	
863	RQ253977	OCC_238	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work No supply affected, maintained through Bus-II.	18-Jan-2026	08:00	18-Jan-2026	17:00		PLANNED	Approved	18-Jan-26	08:00	18-Jan-26	17:00	

864	RQ253980	OCC_238	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	17-Jan-2026	10:00	17-Jan-2026	16:00		PLANNED	Approved	17-Jan-26	10:00	17-Jan-26	16:00	
865	RQ254922	OCC_238	stuup_sd	BUS	400KV BUS 2 AT MURADNAGAR_1 (UP)	UPPTCL	D	Routine Testing Work	15-Jan-2026	10:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	10:00	15-Jan-26	18:00	
866	RQ253979	OCC_238	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	15-Jan-2026	10:00	15-Jan-2026	16:00		PLANNED	Approved	15-Jan-26	10:00	15-Jan-26	16:00	
867	RQ254921	OCC_238	stuup_sd	BUS	400KV BUS 1 AT MURADNAGAR_1 (UP)	UPPTCL	D	Routine Testing Work	12-Jan-2026	10:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	10:00	12-Jan-26	18:00	
868	RQ253361	OCC_238	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	Bus GD Replacement works	07-Jan-2026	09:00	13-Jan-2026	17:30		PLANNED	Approved	07-Jan-26	09:00	13-Jan-26	17:30	Other bus must be in service
869	RQ254616	OCC_238	sldcps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Annual Mtc	28-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	28-Jan-26	08:00	28-Jan-26	18:00	
870	RQ254614	OCC_238	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
871	RQ254606	OCC_238	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
872	RQ254613	OCC_238	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Maintenance/Protection testing of Bays and related equipments	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	
873	RQ254612	OCC_238	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	
874	RQ254611	OCC_238	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
875	RQ254605	OCC_238	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	02-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	08:00	02-Jan-26	18:00	
876	RQ254708	OCC_238	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	For disconnection of jumper from 400 kV Bus 2 to carrying out replacement work of 400 kV Isolator No. 427.	25-Jan-2026	08:00	25-Jan-2026	18:00		PLANNED	Approved	25-Jan-26	08:00	25-Jan-26	18:00	May be allowed subject to real time grid condition

877	RQ254710	OCC_238	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	C	Shutdown required for carrying out replacement work of 400 kV Isolator No. 427 (since this Isolator is under 400 kV Bus 1) controlling 400 kV Dehar-Rajpura Line with Bus 2.	19-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	21-Jan-26	18:00	May be allowed for 3 days as per real time grid condition. Other bus must be in service
878	RQ254707	OCC_238	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	For disconnection of jumper from 400 kV Bus 2 to carrying out replacement work of 400 kV Isolator No. 427.	18-Jan-2026	08:00	18-Jan-2026	18:00		PLANNED	Approved	18-Jan-26	08:00	18-Jan-26	18:00	Duplicate entry
879	RQ254703	OCC_238	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	For disconnection of jumper from 400 kV Bus 2 to carrying out replacement work of 400 kV Isolator No. 412.	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved					May be clubbed with Sr. no. 876
880	RQ254701	OCC_238	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	C	Shutdown required for carrying out replacement work of 400 kV Isolator No. 412 (since this Isolator is under 400 kV Bus 1) controlling 400 kV Dehar-Panchkula Line with Bus 2.	07-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	09-Jan-26	18:00	May be allowed for 3 days as per real time grid condition. Other bus must be in service
881	RQ254702	OCC_238	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	For disconnection of jumper from 400 kV Bus 2 to carrying out replacement work of 400 kV Isolator No. 412.	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	Duplicate entry
882	RQ253999	OCC_238	sterlite_sd	BUS	400 KV FATEHGARH_III(P G) - BUS 1	PRTL	C	Shutdown required for commencement of Testing Activities in CRP (STATCOM) BTL	24-Jan-2026	08:00	25-Jan-2026	20:00	Shutdown required	PLANNED	Approved	24-Jan-26	17:00	25-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
883	RQ254000	OCC_238	sterlite_sd	BUS	400 KV FATEHGARH_III(P G) - BUS 2	PRTL	C	Shutdown required for commencement of Isolator testing and Stability test (STATCOM) BTL	22-Jan-2026	08:00	23-Jan-2026	20:00	Shutdown required	PLANNED	Approved	22-Jan-26	17:00	23-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
884	RQ253816	OCC_238	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 1	PBTS	D	For AMP and construction works	22-Jan-2026	16:00	30-Jan-2026	23:00		PLANNED	Approved	22-Jan-26	17:00	30-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
885	RQ253818	OCC_238	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 3	PBTS	D	For AMP and construction works	16-Jan-2026	16:00	25-Jan-2026	23:00		PLANNED	Approved	16-Jan-26	17:00	25-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
886	RQ253819	OCC_238	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 4	PBTS	D	For AMP and construction works	14-Jan-2026	16:00	23-Jan-2026	23:00		PLANNED	Approved	14-Jan-26	17:00	23-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
887	RQ253817	OCC_238	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	For AMP and construction works	12-Jan-2026	16:00	21-Jan-2026	23:00		PLANNED	Approved	12-Jan-26	17:00	21-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.

888	RQ254685	OCC_238	slchr_sd	BUS	400KV BUS 1 AT NAWADA(HV)	HVPNL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e(Up gradation of 400KV 315MVA ICT jack bus from twin tarantula to quard tarantula	21-Jan-2026	11:00	22-Jan-2026	16:00		PLANNED	Approved	21-Jan-26	11:00	22-Jan-26	16:00	S/d may be allowed subject to real time grid condition. Other bus must be in service.
889	RQ253509	OCC_238	slchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP work of 400KV Bus-2 and Bus bar relay testing. OEM vendor involved for relay testing	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
890	RQ253511	OCC_238	slchr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	HVPNL	D	For General Mtc.	19-Jan-2026	09:00	19-Jan-2026	17:00		PLANNED	Approved	19-Jan-26	09:00	19-Jan-26	17:00	
891	RQ253508	OCC_238	slchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP work of 400KV Bus-1 and Bus bar relay testing. OEM vendor involved for relay testing	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
892	RQ253510	OCC_238	slchr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	HVPNL	D	For General Mtc.	12-Jan-2026	09:00	12-Jan-2026	17:00		PLANNED	Approved	12-Jan-26	09:00	12-Jan-26	17:00	
893	RQ255030	OCC_238	cpcc2_sd	BUS	400KV BUS 2 AT KAITHAL(PG)		C	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	16-Jan-2026	10:00	30-Jan-2026	20:00	Kindly approve,	PLANNED	Approved	16-Jan-26	10:00	30-Jan-26	20:00	
894	RQ255028	OCC_238	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)		C	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	16-Jan-2026	09:00	31-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	16-Jan-26	09:00	31-Jan-26	18:00	
895	RQ255029	OCC_238	cpcc2_sd	BUS	400KV BUS 1 AT KAITHAL(PG)		C	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	03-Jan-2026	10:00	15-Jan-2026	20:00	Kindly approve,	PLANNED	Approved	03-Jan-26	10:00	15-Jan-26	20:00	
896	RQ255027	OCC_238	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)		C	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	01-Jan-2026	09:00	15-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	01-Jan-26	09:00	15-Jan-26	18:00	
897	RQ254840	OCC_238	slcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVNL	D	Commissioning of 400/220 KV, 500 MVA transformer and repl of 400 KV CVT	10-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	08:00	13-Jan-26	18:00	
898	RQ254839	OCC_238	slcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVNL	D	Commissioning of 400/220 KV, 500 MVA transformer and repl of 400 KV CVT	06-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	09-Jan-26	18:00	

899	RQ253880	OCC_238	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For scheme checking work and LBB wiring modification	10-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	08:00	12-Jan-26	18:00	
900	RQ253879	OCC_238	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	For scheme checking work and LBB wiring modification	07-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	09-Jan-26	18:00	
901	RQ255015	OCC_238	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection.	07-Jan-2026	08:00	10-Jan-2026	18:00	Annual Planned Maintenance	PLANNED	Approved	07-Jan-26	08:00	10-Jan-26	18:00	
902	RQ253824	OCC_238	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection.	07-Jan-2026	08:00	10-Jan-2026	18:00	shutdown of both busbar required	PLANNED	Approved	07-Jan-26	08:00	10-Jan-26	18:00	
903	RQ255016	OCC_238	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection.	07-Jan-2026	08:00	10-Jan-2026	18:00	Annual Planned Maintenance	PLANNED	Approved	07-Jan-26	08:00	10-Jan-26	18:00	

904	RQ253833	OCC_238	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	SJVN	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection.	07-Jan-2026	08:00	10-Jan-2026	18:00	shutdown of both busbar required	PLANNED	Approved	07-Jan-26	08:00	10-Jan-26	18:00	
905	RQ254610	OCC_238	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(P5G)	PSPCL	D	Periodic Maintenance	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
906	RQ254607	OCC_238	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(P5G)	PSPCL	D	Periodic Maintenance	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
907	RQ253536	OCC_238	karcham_sd	BUS	400KV BUS 1 AT KARCHAM WANGTOO(JSW)	JSW	D	bus dead for SCADA upgradation	06-Jan-2026	09:00	07-Jan-2026	16:00		PLANNED	Approved	06-Jan-26	09:00	07-Jan-26	16:00	
908	RQ253537	OCC_238	karcham_sd	BUS	400KV BUS 2 AT KARCHAM WANGTOO(JSW)	JSW	D	bus dead for SCADA upgradation	06-Jan-2026	09:00	07-Jan-2026	16:00		PLANNED	Approved	06-Jan-26	09:00	07-Jan-26	16:00	
909	RQ254948	OCC_238	sldcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	Tan Delta testing of CVT, CB , CT and General maintenance work	02-Jan-2026	09:30	02-Jan-2026	17:00	During S/D Load will be meet through Bus-2	PLANNED	Approved	02-Jan-26	09:30	02-Jan-26	17:00	
910	RQ253667	OCC_238	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS) (PBTS) (PKTSL) (PBTS) CKT-4 @BIKANER_2 (PBTS)	PBTS	D	For AMP and construction works	19-Jan-2026	16:00	22-Jan-2026	23:00		PLANNED	Approved	19-Jan-26	17:00	22-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
911	RQ253668	OCC_238	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS) (PBTS) (PKTSL) (PBTS) CKT-3 @BIKANER_2 (PBTS)	PBTS	D	For AMP and construction works	13-Jan-2026	16:00	16-Jan-2026	23:00		PLANNED	Approved	13-Jan-26	17:00	16-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
912	RQ253669	OCC_238	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS) (PBTS) (PKTSL) (PBTS) CKT-2 @BIKANER_2 (PBTS)	PBTS	D	For AMP and construction works	09-Jan-2026	16:00	12-Jan-2026	23:00		PLANNED	Approved	09-Jan-26	17:00	12-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.

913	RQ253670	OCC_238	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS�)-KHETRI (PKTSL) (PBTS�) CKT-1 @BIKANER_2 (PBTS�)	PBTS�	D	For AMP and construction works	05-Jan-2026	16:00	08-Jan-2026	23:00		PLANNED	Approved	05-Jan-26	17:00	08-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
914	RQ254588	OCC_238	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-UNNAO (UP) CKT-1 @UNNAO(UP)	UPPTCL	C	* Shutdown is required for oil centrifuging work and painting of 50 MVAR Line reactor of 400 KV Unnao Agra line.	12-Jan-2026	09:00	16-Jan-2026	17:00		PLANNED	Approved	12-Jan-26	09:00	16-Jan-26	17:00	
915	RQ253768	OCC_238	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	AMP Work	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
916	RQ253740	OCC_238	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	POWER GRID	D	AMP Work	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
917	RQ253694	OCC_238	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWER GRID	D	AMP Work	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	08-Jan-26	18:00	
918	RQ253693	OCC_238	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)	POWER GRID	D	AMP Work	03-Jan-2026	08:00	03-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	08:00	03-Jan-26	18:00	
919	RQ253741	OCC_238	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	POWER GRID	D	AMP Work	02-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	08:00	02-Jan-26	18:00	
920	RQ254852	OCC_238	slcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	30-Jan-2026	08:00	30-Jan-2026	18:00		PLANNED	Approved	30-Jan-26	17:00	30-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
921	RQ254853	OCC_238	slcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	29-Jan-2026	08:00	29-Jan-2026	18:00		PLANNED	Approved	29-Jan-26	17:00	29-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
922	RQ254889	OCC_238	slcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	
923	RQ253800	OCC_238	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)	POWER GRID	D	Relay Testing Work	30-Jan-2026	08:00	30-Jan-2026	18:00		PLANNED	Approved	30-Jan-26	08:00	30-Jan-26	18:00	

924	RQ255118	OCC_238	cpcc2_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV ABDULLAPUR(PG)	POWER GRID	D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	29-Jan-2026	10:00	29-Jan-2026	18:00	Kindly approve.	PLANNED	Approved	29-Jan-26	10:00	29-Jan-26	18:00	
925	RQ255120	OCC_238	cpcc2_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KAITHAL(PG)	POWER GRID	D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	28-Jan-2026	10:00	28-Jan-2026	18:00	kindly approve.	PLANNED	Approved	28-Jan-26	10:00	28-Jan-26	18:00	
926	RQ255119	OCC_238	cpcc2_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KAITHAL(PG)	POWER GRID	D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	28-Jan-2026	10:00	28-Jan-2026	18:00	kindly approve.	PLANNED	Approved	28-Jan-26	10:00	28-Jan-26	18:00	
927	RQ255123	OCC_238	cpcc2_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)	POWER GRID	D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	26-Jan-2026	10:00	26-Jan-2026	18:00	kindly approve.	PLANNED	Approved	26-Jan-26	10:00	26-Jan-26	18:00	
928	RQ253797	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWER GRID	D	AMP Work	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	
929	RQ255117	OCC_238	cpcc2_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV ABDULLAPUR(PG)	POWER GRID	D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	21-Jan-2026	10:00	21-Jan-2026	18:00	Kindly approve.	PLANNED	Approved	21-Jan-26	10:00	21-Jan-26	18:00	
930	RQ255122	OCC_238	cpcc2_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)	POWER GRID	D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	15-Jan-2026	10:00	15-Jan-2026	18:00	kindly approve.	PLANNED	Approved	15-Jan-26	10:00	15-Jan-26	18:00	
931	RQ255121	OCC_238	cpcc2_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JALANDHAR(PG)	POWER GRID	D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	14-Jan-2026	10:00	14-Jan-2026	18:00	kindly approve.	PLANNED	Approved	14-Jan-26	10:00	14-Jan-26	18:00	
932	RQ253808	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	CSD fine tuning	14-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	08:00	14-Jan-26	18:00	
933	RQ254767	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	CSD fine tuning	14-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	08:00	14-Jan-26	18:00	
934	RQ253807	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MURADNAGAR_1 (UP)	POWER GRID	D	CSD fine tuning	11-Jan-2026	08:00	11-Jan-2026	18:00		PLANNED	Approved	11-Jan-26	08:00	11-Jan-26	18:00	
935	RQ253804	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	AMP Work	10-Jan-2026	08:00	10-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	08:00	10-Jan-26	18:00	
936	RQ254447	OCC_238	cpcc3_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV AGRA(PG)	POWER GRID	D	AMP OF BUS REACTOR-2	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	08-Jan-26	18:00	

937	RQ253798	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWER GRID	D	AMP Work	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	08-Jan-26	18:00	
938	RQ254448	OCC_238	cpcc3_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AGRA(PG)	POWER GRID	D	AMP OF BUS REACTOR-1	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	
939	RQ253787	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	05-Jan-2026	16:00	06-Jan-2026	23:00		PLANNED	Approved	05-Jan-26	17:00	06-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
940	RQ253809	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWER GRID	C	FOR REPLACEMENT WITH NEW CGL REACTOR	01-Jan-2026	08:00	31-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	31-Jan-26	18:00	as per real time grid condition.
941	RQ253792	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGHARH(PG)	POWER GRID	C	Jack Bus replacement work	01-Jan-2026	08:00	04-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	04-Jan-26	18:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at Ballabgarh will be under
942	RQ253806	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	AMP Work	01-Jan-2026	08:00	01-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	01-Jan-26	18:00	
943	RQ254766	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV SONIPAT(PG)	POWER GRID	D	CSD fine tuning	01-Jan-2026	08:00	01-Jan-2026	18:00	To be availed on 26.12.2025.	PLANNED	Approved	01-Jan-26	08:00	01-Jan-26	18:00	
944	RQ254587	OCC_238	stuup_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 125 MVAR BUS REACTOR FOR CT TAN DELTA TESTING	27-Jan-2026	10:00	27-Jan-2026	17:00		PLANNED	Approved	27-Jan-26	10:00	27-Jan-26	17:00	
945	RQ254589	OCC_238	stuup_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	22-Jan-2026	08:00	22-Jan-2026	17:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	17:00	
946	RQ254590	OCC_238	stuup_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV JEHTA_HARDOI ROAD (UP)	UPPTCL	C	* Shutdown of 63MVar Bus Reactor for Annual routine testing work and maintenance work	21-Jan-2026	10:00	21-Jan-2026	17:00		PLANNED	Approved	21-Jan-26	10:00	21-Jan-26	17:00	
947	RQ253354	OCC_238	stuup_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBAL_PRSTL (UP)	UPPTCL	D	AMP Work	08-Jan-2026	10:00	08-Jan-2026	17:00		PLANNED	Approved	08-Jan-26	10:00	08-Jan-26	17:00	
948	RQ253782	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	COE Compliances & AMP work	20-Jan-2026	16:00	20-Jan-2026	23:00		PLANNED	Approved	20-Jan-26	17:00	20-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
949	RQ254979	OCC_238	slcdps_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	15-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	15-Jan-26	18:00	
950	RQ254978	OCC_238	slcdps_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	

951	RQ253795	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	16-Jan-26	18:00	
952	RQ253574	OCC_238	apl_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	D	Annual maintenance and testing of Main & Tie Bay equipments (CB & CT) and Bus Reactor	09-Jan-2026	09:30	09-Jan-2026	18:00	Annual maintenance and testing of Main & Tie Bay equipments (CB & CT) and Bus Reactor	PLANNED	Approved	09-Jan-26	09:30	09-Jan-26	18:00	
953	RQ254851	OCC_238	slcdcs_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	D	Annual maintenance and testing of Main & Tie Bay equipments (CB & CT) and Bus Reactor	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
954	RQ253573	OCC_238	apl_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	D	Annual maintenance and testing of Main & Tie Bay equipments (CB & CT) and Bus Reactor	07-Jan-2026	09:30	07-Jan-2026	18:00	Annual maintenance and testing of Main & Tie Bay equipments (CB & CT) and Bus Reactor	PLANNED	Approved	07-Jan-26	09:30	07-Jan-26	18:00	
955	RQ254850	OCC_238	slcdcs_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	D	Annual maintenance and testing of Main & Tie Bay equipments (CB & CT) and Bus Reactor	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
956	RQ253779	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTS�)	PBTS�	D	For AMP and construction works	08-Jan-2026	16:00	12-Jan-2026	23:00		PLANNED	Approved	08-Jan-26	17:00	12-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
957	RQ253780	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTS�)	PBTS�	D	For AMP and construction works	05-Jan-2026	16:00	09-Jan-2026	23:00		PLANNED	Approved	05-Jan-26	17:00	09-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
958	RQ254603	OCC_238	rappc_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RAPS_C(NP)	NPCIL	C	Preventive maintenance of Bus Reactor and its bay equipments at RAPP-7&8	06-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	09-Jan-26	18:00	
959	RQ253810	OCC_238	ntpcos_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV UNCHAHAR(NTB)	NTPC	C	for annual maintenance	05-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	09-Jan-26	18:00	
960	RQ254770	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SIKAR_2(PSTL)	PSTL	D	For AMP & CSD Finetuning Work	01-Jan-2026	15:00	01-Jan-2026	23:00		PLANNED	Approved	01-Jan-26	15:00	01-Jan-26	23:00	
961	RQ253802	OCC_238	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SIKAR_2(PSTL)	PSTL	D	AMP Work	01-Jan-2026	14:00	01-Jan-2026	23:00		PLANNED	Approved	01-Jan-26	14:00	01-Jan-26	23:00	

962	RQ254007	OCC_238	cpcc1_sd	BAY	426 TIE BAY - 400KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1 AND 400KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	D	AMP Work	31-Jan-2026	08:00	31-Jan-2026	18:00		PLANNED	Approved	31-Jan-26	08:00	31-Jan-26	18:00	
963	RQ254005	OCC_238	cpcc1_sd	BAY	417 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	D	AMP Work	30-Jan-2026	08:00	30-Jan-2026	18:00		PLANNED	Approved	30-Jan-26	08:00	30-Jan-26	18:00	
964	RQ254001	OCC_238	cpcc1_sd	BAY	405 TIE BAY - 400/220KV 500 MVA ICT 3 AT BALLABHGARH(PG) AND 400/220KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWER GRID	D	AMP Work	29-Jan-2026	08:00	29-Jan-2026	18:00		PLANNED	Approved	29-Jan-26	08:00	29-Jan-26	18:00	
965	RQ254011	OCC_238	cpcc1_sd	BAY	437 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT BALLABHGARH(PG)	POWER GRID	D	AMP Work	28-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	28-Jan-26	08:00	28-Jan-26	18:00	
966	RQ254006	OCC_238	cpcc1_sd	BAY	421 MAIN BAY - 400KV BUS 2 AT BALLABHGARH(PG) AND FUTURE	POWER GRID	D	AMP Work	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	
967	RQ254003	OCC_238	cpcc1_sd	BAY	407 MAIN BAY - 400/220KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	D	AMP Work	26-Jan-2026	08:00	26-Jan-2026	18:00		PLANNED	Approved	26-Jan-26	08:00	26-Jan-26	18:00	
968	RQ253927	OCC_238	cpcc1_sd	BAY	405 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-1 (POWERGRID) AND 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 AT 400 KV SIKAR(PG) (POWERGRID)	POWER GRID	D	AMP Work	25-Jan-2026	08:00	25-Jan-2026	18:00		PLANNED	Approved	25-Jan-26	08:00	25-Jan-26	18:00	
969	RQ254002	OCC_238	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWER GRID	D	AMP Work	25-Jan-2026	08:00	25-Jan-2026	18:00		PLANNED	Approved	25-Jan-26	08:00	25-Jan-26	18:00	

970	RQ254422	OCC_238	cpcc1_sd	BAY	417 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 AT SINGRAULI(NT)	POWER GRID	C	FOR RETRO FITMENT OF MAIN BAY (417) CB OF 400KV SINGRAULI-VIDNHYACHAL#1 AT NTPC SINGRAULI END UNDER ADD CAP 2019-24. LINE TO BE CHARGED THROUGH TRANSFER BUS COUPLER#2	24-Jan-2026	09:00	02-Feb-2026	18:00		PLANNED	Approved	24-Jan-26	09:00	02-Feb-26	18:00	
971	RQ253926	OCC_238	cpcc1_sd	BAY	402 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 (POWERGRID) AND 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 AT 400 KV SIKAR(PG) (POWERGRID)	POWER GRID	D	AMP Work	24-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	24-Jan-26	08:00	24-Jan-26	18:00	
972	RQ253929	OCC_238	cpcc1_sd	BAY	426 TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND FUTURE AT SIKAR(PG)	POWER GRID	D	AMP Work	23-Jan-2026	08:00	23-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	08:00	23-Jan-26	18:00	
973	RQ253958	OCC_238	cpcc1_sd	BAY	420 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG) (POWERGRID) AND 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1 AT 400 KV CHITTORGARH(PG) (POWERGRID)	POWER GRID	D	AMP Work	22-Jan-2026	16:00	22-Jan-2026	23:00		PLANNED	Approved	22-Jan-26	16:00	22-Jan-26	23:00	
974	RQ254090	OCC_238	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 315 MVA ICT 3 AT KANKROLI(PG)	POWER GRID	D	AMP Work	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	
975	RQ254004	OCC_238	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	CB Overhauling work	22-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	24-Jan-26	18:00	

976	RQ253957	OCC_238	cpcc1_sd	BAY	419 MAIN BAY - 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1 (POWERGRID) AT 400 KV CHITTORGARH(PG)	POWER GRID	D	AMP Work	21-Jan-2026	16:00	21-Jan-2026	23:00		PLANNED	Approved	21-Jan-26	16:00	21-Jan-26	23:00	
977	RQ253928	OCC_238	cpcc1_sd	BAY	423 TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AND FUTURE AT SIKAR(PG)	POWER GRID	D	AMP Work	21-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	22-Jan-26	18:00	
978	RQ253925	OCC_238	cpcc1_sd	BAY	401 MAIN BAY - 400KV BASSI-SIKAR (PG) CKT-2 AT SIKAR(PG)	POWER GRID	D	AMP Work	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
979	RQ254009	OCC_238	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	CB Overhauling work	18-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	18-Jan-26	08:00	21-Jan-26	18:00	
980	RQ254008	OCC_238	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	C	CB Overhauling work	14-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	08:00	17-Jan-26	18:00	
981	RQ254983	OCC_238	slcdv_sd	BAY	411 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 (POWERGRID)	POWER GRID	D	Complete checking of tripping and closing Circuit	13-Jan-2026	09:30	13-Jan-2026	17:00	During the Shutdown Load will be meet through CB No. 1252 of 400kV Abdulapur Line	PLANNED	Approved	13-Jan-26	09:30	13-Jan-26	17:00	
982	RQ254421	OCC_238	cpcc3_sd	BAY	AWLS TIE BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWER GRID	C	FOR RETRO FITMENT OF TIE BAY (AWLS) CB OF 400KV VIDNHYACHAL-SINGRAULI#1&2 AT VINDHYACHAL END UNDER ADD CAP 2019-24	12-Jan-2026	09:00	22-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	09:00	22-Jan-26	18:00	
983	RQ253963	OCC_238	cpcc1_sd	BAY	40852B MAIN BAY - 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 AT MERTA(RS)	POWER GRID	C	FOR DRIVE OVERHAULING AND AMP WORK	11-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	11-Jan-26	08:00	13-Jan-26	18:00	

984	RQ254956	OCC_238	slcrs_sd	BAY	40852B MAIN BAY - 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 AT MERTA(RS)	POWER GRID	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	
985	RQ254410	OCC_238	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWER GRID	C	Interrupter overhauling of Tie-Bay-419-Circuit Breaker at Kanpur. (Make-CGL)	05-Jan-2026	08:00	10-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	10-Jan-26	18:00	
986	RQ253961	OCC_238	cpcc1_sd	BAY	40752B MAIN BAY - 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 (POWERGRID) AT 400 KV MERTA(RS)	POWER GRID	C	FOR DRIVE OVERHAULING AND AMP WORK	05-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	07-Jan-26	18:00	
987	RQ254010	OCC_238	cpcc1_sd	BAY	434 MAIN BAY - 400KV BUS 4 AT BALLABHGARH(P G) AND FUTURE	POWER GRID	D	AMP Work	02-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	08:00	02-Jan-26	18:00	
988	RQ254420	OCC_238	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(P G) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(P G)	POWER GRID	C	FOR RETRO FITMENT OF MAIN BAY (AWL4) CB UNDER ADD CAP 2019-24	01-Jan-2026	09:00	10-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	09:00	10-Jan-26	18:00	
989	RQ254419	OCC_238	cpcc3_sd	BAY	415 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) (POWERGRID) AT 400 KV SOHAWAL(PG)	POWER GRID	C	For CB Mechanism Overhauling	01-Jan-2026	09:00	05-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	09:00	05-Jan-26	18:00	
990	RQ253960	OCC_238	cpcc1_sd	BAY	40752A MAIN BAY - 50 MVAR LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS) AT MERTA(RS)	POWER GRID	C	FOR DRIVE OVERHAULING AND AMP WORK	01-Jan-2026	08:00	03-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	03-Jan-26	18:00	
991	RQ254971	OCC_238	slcpc3_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 410 and cleaning of CR panel and BMK of CT,CB related with associated bay	28-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	28-Jan-26	08:00	28-Jan-26	18:00	
992	RQ254969	OCC_238	slcpc3_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	

993	RQ254968	OCC_238	slcups_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(P5) AND FUTURE AT 400 KV MUKTSAR(P5)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
994	RQ254972	OCC_238	slcups_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) (PSTCL) AT 400 KV ROPAR(PSTCL)	PSTCL	D	Protection Testing of Bays and Related equipments	12-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	16-Jan-26	18:00	
995	RQ254970	OCC_238	slcups_sd	BAY	412 MAIN BAY - 400 KV JALANDHAR(PG)-DHANANSU(P5) (PG) CKT-1 (PSTCL) AT 400 KV DHANANSU(P5)	PSTCL	D	CT Tan delta Testing	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
996	RQ254965	OCC_238	slcups_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(P5) (PSTCL) AND FUTURE AT 400 KV MUKTSAR(P5) (PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
997	RQ253932	OCC_238	stuup_sd	BAY	401 BUS COUPLER BAY - 400KV BUS 1 AT LUCKNOW(UP) (UPPTCL) AND 400KV BUS 2 AT LUCKNOW(UP) AT 400 KV LUCKNOW(UP) (UPPTCL)	UPPTCL	C	* Planned shutdown required for Bay Equipment Maintenance and Testing of 400KV Bus Coupler Bay(Bay no.95) at 400KV S/S Saroj	27-Jan-2026	09:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	09:00	27-Jan-26	18:00	
998	RQ253911	OCC_238	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT PANKI(UP) AND 400KV BUS 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS COUPLER FOR BAY MAINTENANCE AND CT TAN DELTA TESTING	23-Jan-2026	10:00	24-Jan-2026	17:00		PLANNED	Approved	23-Jan-26	10:00	24-Jan-26	17:00	
999	RQ253986	OCC_238	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	21-Jan-2026	08:00	21-Jan-2026	17:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	17:00	
1000	RQ253985	OCC_238	stuup_sd	BAY	402 TRANSFER BUS BAY - 400KV BUS 1 AT BAREILLY(UP) (UPPTCL) AT 400 KV BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	20-Jan-2026	08:00	20-Jan-2026	17:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	17:00	

1001	RQ253910	OCC_238	stuup_sd	BAY	405 BUS COUPLER BAY - 400 KV JEHTA_HARDOI ROAD (UP) - BUS 1 (UPPTCL) AND 400 KV JEHTA_HARDOI ROAD (UP) - BUS 2 AT 400 KV JEHTA_HARDOI ROAD (UP) (UPPTCL)	UPPTCL	C	* Shutdown of 400 kv Bus Coupler for Annual routine testing work and maintenance work	16-Jan-2026	10:00	16-Jan-2026	17:00		PLANNED	Approved	16-Jan-26	10:00	16-Jan-26	17:00	
1002	RQ253357	OCC_238	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	12-Jan-2026	10:00	21-Jan-2026	17:00		PLANNED	Approved	12-Jan-26	10:00	21-Jan-26	17:00	Element must remain in service with other bay
1003	RQ253903	OCC_238	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT GORAKHPUR(UP) AND 400KV BUS 2 AT GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 400 KV BUS COUPLER ALONG WITH BUS-I FOR MAINTENANCE OF BAY AND BUS.	08-Jan-2026	11:00	08-Jan-2026	16:00		PLANNED	Approved	08-Jan-26	11:00	08-Jan-26	16:00	
1004	RQ253987	OCC_238	stuup_sd	BAY	411 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-2 AT BAREILLY(UP)	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-1	02-Jan-2026	10:00	02-Jan-2026	17:00		PLANNED	Approved	02-Jan-26	10:00	02-Jan-26	17:00	
1005	RQ254938	OCC_238	sldcrs_sd	BAY	40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maitenance	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	
1006	RQ253967	OCC_238	cpcc1_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	AMP Work	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	
1007	RQ253965	OCC_238	cpcc1_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	AMP Work	25-Jan-2026	08:00	25-Jan-2026	18:00		PLANNED	Approved	25-Jan-26	08:00	25-Jan-26	18:00	
1008	RQ253966	OCC_238	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	AMP Work	24-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	24-Jan-26	08:00	24-Jan-26	18:00	

1009	RQ254939	OCC_238	slcdcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	23-Jan-2026	08:00	23-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	08:00	23-Jan-26	18:00	
1010	RQ253964	OCC_238	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	AMP Work	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	
1011	RQ254937	OCC_238	slcdcrs_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	Quarterly Maintenance	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
1012	RQ254953	OCC_238	slcdcrs_sd	BAY	40552T TIE BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AND 400/220 KV 315 MVA ICT 2 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
1013	RQ254954	OCC_238	slcdcrs_sd	BAY	40552A MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
1014	RQ254935	OCC_238	slcdcrs_sd	BAY	412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 400 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
1015	RQ254951	OCC_238	slcdcrs_sd	BAY	40452T TIE BAY - 400 KV BHADLA-MERTA (RS) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	17-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	17-Jan-26	17:00	17-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1016	RQ254952	OCC_238	slcdcrs_sd	BAY	40452A MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	15-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	15-Jan-26	18:00	
1017	RQ254936	OCC_238	slcdcrs_sd	BAY	412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	
1018	RQ254957	OCC_238	slcdcrs_sd	BAY	40652B MAIN BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	

1019	RQ254950	OCC_238	slcdcrs_sd	BAY	40252A MAIN BAY - 50 MVAR LR ON BIKANER-MERTA (RS) CKT-1 @MERTA(RS) AT BIKANER-MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	17:00	09-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1020	RQ253962	OCC_238	cpcc1_sd	BAY	40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS)	RRVPNL	C	FOR DRIVE OVERHAULING AND AMP WORK	08-Jan-2026	08:00	10-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	10-Jan-26	18:00	
1021	RQ254958	OCC_238	slcdcrs_sd	BAY	40252B MAIN BAY - 400 KV BIKANER-MERTA (RS) CKT-1 AT BIKANER	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	17:00	08-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1022	RQ254963	OCC_238	slcdcrs_sd	BAY	40252T TIE BAY - 400/220 KV 315 MVA ICT 2 AT BABAI(RS) (RRVPNL) AND FUTURE AT 400 KV BABAI(RS) (RRVPNL)	RRVPNL	C	400kV Tie bay of 400kV SSCPTS-Babai Ckt-2 at Babai end for erection commissioning & testing of ICT-II bay equipments i.e. CB, CT, Isolators and SCADA work	05-Jan-2026	08:00	05-Feb-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Feb-26	18:00	
1023	RQ254955	OCC_238	slcdcrs_sd	BAY	40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
1024	RQ254985	OCC_238	slcdcdv_sd	BAY	401 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL) AT BAWANA(DV)	DTL	D	Complete checking of tripping and closing Circuit	23-Jan-2026	09:30	23-Jan-2026	17:00	During the Shutdown Load will be meet through CB No. 252 of 400kV Tikri kalan ckt-I	PLANNED	Approved	23-Jan-26	09:30	23-Jan-26	17:00	
1025	RQ254984	OCC_238	slcdcdv_sd	BAY	402 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL)	DTL	D	Complete checking of tripping and closing Circuit	12-Jan-2026	09:30	12-Jan-2026	17:00	During the Shutdown Load will be meet through CB No. 152 of 400kV Tikri kalan ckt-I	PLANNED	Approved	12-Jan-26	09:30	12-Jan-26	17:00	
1026	RQ254982	OCC_238	slcdcdv_sd	BAY	412 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 (DTL)	POWER GRID,DTL	D	Complete checking of tripping and closing Circuit	15-Jan-2026	09:30	15-Jan-2026	17:00	During the Shutdown Load will be meet through CB No. 1152 of 400kV Abdulapur Line	PLANNED	Approved	15-Jan-26	09:30	15-Jan-26	17:00	
1027	RQ253891	OCC_238	stuup_sd	BAY	410 MAIN BAY - 400 KV ATAUR-NOIDA SEC 123 (UP) CKT-1 (WUPPTCL) AT 400 KV NOIDA SEC 123(UP)	WUPPTCL	C	* SHUTDOWN OF 400KV SECTOR 123-400KV ATAUR LINE NOIDA IS REQUIRED FOR ROUTINE TESTING OF RELAYS AND TRIPPING	15-Jan-2026	09:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	09:00	15-Jan-26	18:00	

1028	RQ253896	OCC_238	stuup_sd	BAY	409 MAIN BAY - 400 KV INDIRAPURAM-NOIDA SEC 123 (UP) CKT-1 (WUPPTCL) AT 400 KV NOIDA SEC 123(UP)	WUPPT CL	C	* SHUTDOWN OF 400KV SECTOR 123- INDIRAPURAM 400KV NOIDA IS REQUIRED FOR ROUTINE TESTING OF RELAYS AND TRIPPING	14-Jan-2026	09:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	09:00	14-Jan-26	18:00	
1029	RQ255189	OCC_238	ntpcos_sd	BAY	418 BUS COUPLER BAY - 400KV BUS 4 AT SINGRAULI(NT) (NTPC) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) (NTPC)	NTPC	C	SAS upgradation testing and bay equipment testing	14-Jan-2026	08:00	14-Jan-2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	14-Jan-26	08:00	14-Jan-26	18:00	
1030	RQ255188	OCC_238	ntpcos_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	SAS upgradation testing and bay equipment testing	13-Jan-2026	08:00	13-Jan-2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	
1031	RQ254761	OCC_238	ntpcos_sd	BAY	433 TIE BAY - 400/11 KV 600 MVA GT 5 AT RIHAND(NT) (NTPC) AND 400/11 KV 80 MVA ST 5 AT RIHAND(NT) AT 400 KV RIHAND(NT) (NTPC)	NTPC	C	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	12-Jan-2026	08:00	19-Jan-2026	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Approved	12-Jan-26	08:00	19-Jan-26	18:00	
1032	RQ255187	OCC_238	ntpcos_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	SAS upgradation testing and bay equipment testing	12-Jan-2026	08:00	12-Jan-2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
1033	RQ255186	OCC_238	ntpcos_sd	BAY	424-B5 BUS SECTIONALIZER BAY - 400KV BUS 2 AT SINGRAULI(NT) AND 400KV BUS 4 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	SAS upgradation testing and bay equipment testing	11-Jan-2026	08:00	11-Jan-2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	11-Jan-26	08:00	11-Jan-26	18:00	
1034	RQ253838	OCC_238	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	Shutdown for buscoupler testing	07-Jan-2026	08:00	10-Jan-2026	18:00	shutown of all components required	PLANNED	Approved	07-Jan-26	08:00	10-Jan-26	18:00	

1035	RQ255035	OCC_238	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)		D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection.	07-Jan-2026	08:00	10-Jan-2026	18:00	Annual Planned Maintenance	PLANNED	Approved	07-Jan-26	08:00	10-Jan-26	18:00	
						SJVN														
1036	RQ253837	OCC_238	rampur_sd	BAY	413 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)		D	shutdown for reactor testing	07-Jan-2026	08:00	10-Jan-2026	18:00	shutown of all components required	PLANNED	Approved	07-Jan-26	08:00	10-Jan-26	18:00	
						SJVN														
1037	RQ255034	OCC_238	rampur_sd	BAY	413 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)		D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection.	07-Jan-2026	08:00	10-Jan-2026	18:00	Annual Planned Maintenance	PLANNED	Approved	07-Jan-26	08:00	10-Jan-26	18:00	
						SJVN														
1038	RQ253612	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	31-Jan-2026	16:00	31-Jan-2026	23:59		PLANNED	Approved	31-Jan-26	17:00	31-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1039	RQ253607	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	30-Jan-2026	16:00	30-Jan-2026	23:59		PLANNED	Approved	30-Jan-26	17:00	30-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1040	RQ253653	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)	POWER GRID	D	Relay Testing Work	29-Jan-2026	08:00	29-Jan-2026	18:00		PLANNED	Approved	29-Jan-26	08:00	29-Jan-26	18:00	
1041	RQ253659	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	C	Main bay CT replacement work	29-Jan-2026	08:00	30-Jan-2026	18:00		PLANNED	Approved	29-Jan-26	08:00	29-Jan-26	18:00	May be allowed for one day as per real time grid condition.
1042	RQ253652	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWER GRID	D	Relay Testing Work	28-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	28-Jan-26	08:00	28-Jan-26	18:00	
1043	RQ253613	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	27-Jan-2026	16:00	27-Jan-2026	23:59		PLANNED	Approved	27-Jan-26	17:00	27-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 17:00 hrs.

1044	RQ253657	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWER GRID	C	Main bay CT replacement work	27-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	May be allowed for one day as per real time grid condition.
1045	RQ253651	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWER GRID	D	Relay Testing Work	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	
1046	RQ253609	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	26-Jan-2026	16:00	26-Jan-2026	23:59		PLANNED	Approved	26-Jan-26	17:00	26-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1047	RQ253656	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	C	Main bay CT replacement work	25-Jan-2026	08:00	26-Jan-2026	18:00		PLANNED	Approved	25-Jan-26	08:00	25-Jan-26	18:00	May be allowed for one day as per real time grid condition.
1048	RQ253606	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	24-Jan-2026	16:00	24-Jan-2026	23:59		PLANNED	Approved	24-Jan-26	17:00	24-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1049	RQ253635	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)	POWER GRID	D	AMP Work, CSD Fine Tuning	23-Jan-2026	16:00	24-Jan-2026	23:00		PLANNED	Approved	23-Jan-26	17:00	24-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1050	RQ253658	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWER GRID	C	Main bay CT replacement work	23-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	08:00	23-Jan-26	18:00	May be allowed for one day as per real time grid condition.
1051	RQ253628	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)	POWER GRID	D	AMP Work, CSD Fine Tuning	21-Jan-2026	16:00	22-Jan-2026	23:00		PLANNED	Approved	21-Jan-26	17:00	22-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1052	RQ253614	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	20-Jan-2026	16:00	20-Jan-2026	23:59		PLANNED	Approved	20-Jan-26	17:00	20-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1053	RQ254478	OCC_238	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS	20-Jan-2026	08:00	20-Jan-2026	12:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	12:00	
1054	RQ253650	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	D	AMP Work	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	16:00	20-Jan-26	23:00	S/d may be allowed after 16:00 hrs. Subject to real time grid condition.
1055	RQ253632	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)	POWER GRID	D	AMP Work, CSD Fine Tuning	19-Jan-2026	16:00	20-Jan-2026	23:00		PLANNED	Approved	19-Jan-26	17:00	20-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1056	RQ253611	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	19-Jan-2026	16:00	19-Jan-2026	23:59		PLANNED	Approved	19-Jan-26	17:00	19-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1057	RQ254477	OCC_238	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS	19-Jan-2026	14:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	14:00	19-Jan-26	18:00	
1058	RQ254476	OCC_238	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS	19-Jan-2026	08:00	19-Jan-2026	12:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	12:00	
1059	RQ253631	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWER GRID	D	AMP Work, CSD Fine Tuning	17-Jan-2026	16:00	18-Jan-2026	23:00		PLANNED	Approved	17-Jan-26	17:00	18-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1060	RQ253605	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	15-Jan-2026	16:00	15-Jan-2026	23:59		PLANNED	Approved	15-Jan-26	17:00	15-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 17:00 hrs.

1061	RQ253633	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWER GRID	D	AMP Work, CSD Fine Tuning	15-Jan-2026	16:00	16-Jan-2026	23:00		PLANNED	Approved	15-Jan-26	17:00	16-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1062	RQ253636	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWER GRID	D	AMP Work	15-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	15-Jan-26	18:00	
1063	RQ253608	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	14-Jan-2026	16:00	14-Jan-2026	23:59		PLANNED	Approved	14-Jan-26	17:00	14-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1064	RQ254472	OCC_238	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWER GRID	D	LBB and Busbar relay retrofitting work	14-Jan-2026	09:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	09:00	14-Jan-26	18:00	
1065	RQ253630	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)	POWER GRID	D	AMP Work, CSD Fine Tuning	13-Jan-2026	16:00	14-Jan-2026	23:00		PLANNED	Approved	13-Jan-26	17:00	14-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1066	RQ254471	OCC_238	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWER GRID	D	LBB and Busbar relay retrofitting work	13-Jan-2026	09:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	09:00	13-Jan-26	18:00	
1067	RQ253661	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWER GRID	D	AMP Work	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	
1068	RQ253620	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWER GRID	D	AMP Work	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	
1069	RQ253619	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWER GRID	D	AMP Work	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
1070	RQ253662	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWER GRID	D	AMP Work	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
1071	RQ253629	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)	POWER GRID	D	AMP Work, CSD Fine Tuning	11-Jan-2026	16:00	12-Jan-2026	23:00		PLANNED	Approved	11-Jan-26	17:00	12-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1072	RQ253610	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	10-Jan-2026	16:00	10-Jan-2026	23:59		PLANNED	Approved	10-Jan-26	19:00	10-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1073	RQ254470	OCC_238	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWER GRID	D	LBB and Busbar relay retrofitting work	10-Jan-2026	09:00	10-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	09:00	10-Jan-26	18:00	
1074	RQ253634	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	AMP Work, CSD Fine Tuning	09-Jan-2026	16:00	10-Jan-2026	23:00		PLANNED	Approved	09-Jan-26	17:00	10-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1075	RQ253654	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP Work	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	08-Jan-26	18:00	
1076	RQ253623	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)	POWER GRID	D	AMP Work	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	

1077	RQ253430	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWER GRID	C	* SHUT DOWN FOR C.B TESTING AND MAINTENANCE WORK.	06-Jan-2026	11:00	06-Jan-2026	16:00		PLANNED	Approved	06-Jan-26	11:00	06-Jan-26	16:00	
1078	RQ254467	OCC_238	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIIVI (PG)	POWER GRID	D	AMP Work	06-Jan-2026	08:00	06-Jan-2026	19:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	19:00	
1079	RQ253622	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT TUGHLAKABAD(PG)	POWER GRID	D	Replacement of PRD switches	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	
1080	RQ253655	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP Work	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
1081	RQ254753	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH (PG)	POWER GRID	C	Installation of Bus splitter in Busbar-1	05-Jan-2026	08:00	25-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	25-Jan-26	18:00	Shutdown may be allowed subject to Delhi consent . Duration may be curtailed. Utility shall revive before due
1082	RQ254475	OCC_238	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	For 220kV Busbar Relay retrofitting preparatory work at Allahabad SS	04-Jan-2026	14:00	04-Jan-2026	16:00		PLANNED	Approved	04-Jan-26	14:00	04-Jan-26	16:00	
1083	RQ254474	OCC_238	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	For 220kV Busbar Relay retrofitting preparatory work at Allahabad SS	04-Jan-2026	10:00	04-Jan-2026	12:00		PLANNED	Approved	04-Jan-26	10:00	04-Jan-26	12:00	
1084	RQ254473	OCC_238	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	For 220kV Busbar Relay retrofitting preparatory work at Allahabad SS	04-Jan-2026	08:00	04-Jan-2026	10:00		PLANNED	Approved	04-Jan-26	08:00	04-Jan-26	10:00	
1085	RQ253660	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	D	AMP Work	03-Jan-2026	08:00	03-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	08:00	03-Jan-26	18:00	
1086	RQ254466	OCC_238	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIIVI (PG)	POWER GRID	D	AMP Work	02-Jan-2026	08:00	02-Jan-2026	19:00		PLANNED	Approved	02-Jan-26	08:00	02-Jan-26	19:00	
1087	RQ253638	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWER GRID	C	Jack Bus replacement work	01-Jan-2026	08:00	04-Jan-2026	20:00		PLANNED	Approved	01-Jan-26	08:00	04-Jan-26	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at
1088	RQ253639	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	C	Jack Bus replacement work	01-Jan-2026	08:00	04-Jan-2026	20:00		PLANNED	Approved	01-Jan-26	08:00	04-Jan-26	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at
1089	RQ253621	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)	POWER GRID	C	REPLACEMENT OF OLD TELK MAKE ICT WITH NEW HITACHI ESTER ICT	01-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	07-Jan-26	18:00	May be allowed as per real time grid condition.
1090	RQ253637	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWER GRID	C	Jack Bus replacement work	01-Jan-2026	08:00	04-Jan-2026	20:00		PLANNED	Approved	01-Jan-26	08:00	04-Jan-26	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at
1091	RQ253640	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWER GRID	C	Jack Bus replacement work	01-Jan-2026	08:00	04-Jan-2026	20:00		PLANNED	Approved	01-Jan-26	08:00	04-Jan-26	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Two bus at
1092	RQ254630	OCC_238	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	30-Jan-2026	08:00	30-Jan-2026	18:00		PLANNED	Approved	30-Jan-26	08:00	30-Jan-26	18:00	

1093	RQ254629	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	28-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	28-Jan-26	08:00	28-Jan-26	18:00	
1094	RQ254628	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	23-Jan-2026	08:00	23-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	08:00	23-Jan-26	18:00	
1095	RQ254641	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual mtc	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
1096	RQ254621	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
1097	RQ254640	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
1098	RQ254620	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	15-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	15-Jan-26	18:00	
1099	RQ254639	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	May be allowed subject real time grid condition/Load to be managed by Delhi
1100	RQ254638	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual mtc	10-Jan-2026	08:00	10-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	08:00	10-Jan-26	18:00	
1101	RQ254636	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protect ion testing of ICT and its related equipments.	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
1102	RQ254618	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
1103	RQ254637	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual mtc	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
1104	RQ254635	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protect ion testing of ICT and its related equipments.	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00	May be allowed subject real time grid condition/Load to be managed by Delhi
1105	RQ254634	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual mtc	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
1106	RQ254633	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual mtc	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	

1107	RQ254631	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
1108	RQ254632	OCC_238	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual mtc	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
1109	RQ253421	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	29-Jan-2026	10:00	29-Jan-2026	17:00		PLANNED	Approved	29-Jan-26	10:00	29-Jan-26	17:00	
1110	RQ253368	OCC_238	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	Maintenace of transformer(testing ,painting work & other maintenace work)	27-Jan-2026	08:00	31-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	31-Jan-26	18:00	
1111	RQ253489	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	24-Jan-2026	10:00	24-Jan-2026	17:00		PLANNED	Approved	24-Jan-26	10:00	24-Jan-26	17:00	
1112	RQ253504	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	C	* Shutdown required for Periodic Testing of 500MVA ICT-II.During shutdown peroid supply not affected. Supply fed from 500MVA	24-Jan-2026	09:00	24-Jan-2026	18:00		PLANNED	Approved	24-Jan-26	09:00	24-Jan-26	18:00	
1113	RQ253505	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	C	* Shutdown required for Periodic Testing of 500MVA ICT-I.During shutdown peroid supply not affected. Supply fed from 500MVA	23-Jan-2026	09:00	23-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	09:00	23-Jan-26	18:00	
1114	RQ253490	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	22-Jan-2026	10:00	22-Jan-2026	17:00		PLANNED	Approved	22-Jan-26	10:00	22-Jan-26	17:00	
1115	RQ253419	OCC_238	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NOIDA SEC 123(UP)	UPPTCL	C	* SHUTDOWN OF 200MVA ICT -3 AT 400KV GIS S/S SEC 123 NOIDA IS REQUIRED FOR ROUTINE TESTING OF ICT	21-Jan-2026	09:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	09:00	21-Jan-26	18:00	
1116	RQ253499	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT AGRA(UP)	UPPTCL	C	* OLTC overhauling	21-Jan-2026	09:00	22-Jan-2026	17:00		PLANNED	Approved					Clubbed with 1099
1117	RQ253420	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* for routine maintenance work	20-Jan-2026	09:00	21-Jan-2026	19:00		PLANNED	Approved	20-Jan-26	09:00	21-Jan-26	19:00	
1118	RQ253422	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	* for routine maintenance work	20-Jan-2026	09:00	21-Jan-2026	19:00	Please ignore this previous shutdown and consider this	PLANNED	Approved	20-Jan-26	09:00	21-Jan-26	19:00	
1119	RQ253506	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	C	* Shutdown of 500 MVA ICT-2 for Annual routine testing work and aircell replacement work	19-Jan-2026	10:00	20-Jan-2026	17:00		PLANNED	Approved	19-Jan-26	10:00	20-Jan-26	17:00	May be allowed as per real time grid condition.

1120	RQ253500	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AGRA(UP)	UPPTCL	C	* Overhauling of OLTC	19-Jan-2026	09:00	20-Jan-2026	17:00		PLANNED	Approved					Clubbed with 1104
1121	RQ253418	OCC_238	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NOIDA SEC 123(UP)	UPPTCL	C	* SHUTDOWN OF 200MVA ICT -2 AT 400KV GIS S/S SEC 123 NOIDA IS REQUIRED FOR ROUTINE TESTING OF ICT	19-Jan-2026	09:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	09:00	19-Jan-26	18:00	
1122	RQ253486	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	C	* In this shut down period maintenance work will be completed.During this shut down there will be no any supply interruption	18-Jan-2026	10:00	18-Jan-2026	16:00		PLANNED	Approved	18-Jan-26	10:00	18-Jan-26	16:00	
1123	RQ253507	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	C	* Shutdown of 500 MVA ICT-1 for Annual routine testing work and maintenance work	17-Jan-2026	10:00	17-Jan-2026	17:00		PLANNED	Approved	17-Jan-26	10:00	17-Jan-26	17:00	
1124	RQ253417	OCC_238	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NOIDA SEC 123(UP)	UPPTCL	C	* SHUTDOWN OF 200MVA ICT -1 AT 400KV GIS S/S SEC 123 NOIDA IS REQUIRED FOR >X ROUTINE TESTING OF ICT	16-Jan-2026	09:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	09:00	16-Jan-26	18:00	
1125	RQ253426	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	* for routine maintenance work	16-Jan-2026	09:00	17-Jan-2026	19:00		PLANNED	Approved	16-Jan-26	09:00	17-Jan-26	19:00	
1126	RQ253491	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	D	SHUTDOWN OF 315MVA ICT-II FOR ATTENDING OIL LEAKAGE AND RLA TESTING	15-Jan-2026	10:00	16-Jan-2026	17:00		PLANNED	Approved	15-Jan-26	10:00	16-Jan-26	17:00	
1127	RQ253981	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2 (UP)	UPPTCL	D	* 240MVA III shutdown for routine testing and general maintnance work	15-Jan-2026	09:00	16-Jan-2026	17:00		PLANNED	Approved	15-Jan-26	09:00	16-Jan-26	17:00	
1128	RQ253493	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* If 315MVA ICT-1 increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. No	11-Jan-2026	08:00	17-Jan-2026	17:00		PLANNED	Approved	11-Jan-26	08:00	17-Jan-26	17:00	
1129	RQ253501	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	* Shutdown is required for replacement of Gasket to attend oil leakage and centrifuging of the Transformer oil.	10-Jan-2026	09:00	20-Jan-2026	17:00		PLANNED	Approved	10-Jan-26	09:00	20-Jan-26	17:00	May be allowed as per real time grid condition.
1130	RQ253488	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	* In this shut down period maintenance work will be completed.During this shut down there will be no any supply interruption	09-Jan-2026	09:00	09-Jan-2026	17:00		PLANNED	Approved	09-Jan-26	09:00	09-Jan-26	17:00	

1131	RQ254920	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1 (UP)	UPPTCL	D	Routine Testing Work	08-Jan-2026	10:00	09-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	10:00	09-Jan-26	18:00	
1132	RQ253503	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* Shutdown isrequired for preventive maintenance work.	07-Jan-2026	10:00	07-Jan-2026	16:00		PLANNED	Approved	07-Jan-26	10:00	07-Jan-26	16:00	
1133	RQ253350	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	07-Jan-2026	10:00	07-Jan-2026	17:00		PLANNED	Approved	07-Jan-26	10:00	07-Jan-26	17:00	
1134	RQ253428	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	C	* For 5Year OLTC maintenance work	07-Jan-2026	10:00	08-Jan-2026	20:00		PLANNED	Approved	07-Jan-26	10:00	08-Jan-26	20:00	
1135	RQ253435	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2 (UP)	UPPTCL	D	* 315 MVA ICT-II shutdown for routine testing amd maintnance work.	07-Jan-2026	09:00	08-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	09:00	08-Jan-26	18:00	
1136	RQ253487	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	* In this shut down period maintenance work will be completed. There will be no any supply interruption due to this shut dow	06-Jan-2026	10:00	06-Jan-2026	16:00		PLANNED	Approved	06-Jan-26	10:00	06-Jan-26	16:00	
1137	RQ253349	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	06-Jan-2026	10:00	06-Jan-2026	17:00		PLANNED	Approved	06-Jan-26	10:00	06-Jan-26	17:00	
1138	RQ253429	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	C	* For OLTC 5 year maintenance work	05-Jan-2026	10:00	06-Jan-2026	20:00		PLANNED	Approved	05-Jan-26	10:00	06-Jan-26	20:00	
1139	RQ254918	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1 (UP)	UPPTCL	D	Routine Testing Work	05-Jan-2026	10:00	06-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	10:00	06-Jan-26	18:00	
1140	RQ254539	OCC_238	stuup_sd	TRANSFORMER	400/33 KV 75 MVA ST 1 AT BARA(UP)	UPPTCL	D	33 kv ICOG breaker termination and commissioning for FGD Project	05-Jan-2026	09:00	11-Jan-2026	18:00	"1. Power Evacuation will not be effected due to SUT shutdown. 2. CB 406 and CB 407 should be opened, "	PLANNED	Approved	05-Jan-26	09:00	11-Jan-26	18:00	
1141	RQ253352	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Work	05-Jan-2026	09:00	05-Jan-2026	17:30		PLANNED	Approved	05-Jan-26	09:00	05-Jan-26	17:30	
1142	RQ254541	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	SHUTDOWN IS REQUESTED FOR CARRYING OUT ANNUAL LINE MAINTENANCE WORK.	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	

1143	RQ253494	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* For Increasing Capacity Work from 3*315MVA to 2*500MVA+1*315MVA. (TWC Approved 6th Meeting Dated- 02.09.2022) No supply aff	04-Jan-2026	08:00	10-Jan-2026	17:00		PLANNED	Approved	04-Jan-26	08:00	10-Jan-26	17:00	
1144	RQ253495	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* If 315MVA ICT-1 increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. No	03-Jan-2026	08:00	02-Mar-2026	17:00		PLANNED	Approved	03-Jan-26	08:00	02-Mar-26	17:00	
1145	RQ253492	OCC_238	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	D	* SHUT DOWN OF 500 MVA ICT-1 FOR COMMISSIONING OF NIFPS SYSTEM AND REPLACEMENT OF 220 KV B BUS ISOLATOR Y PHASE JAW/ARM AND	01-Jan-2026	10:00	02-Jan-2026	17:00		PLANNED	Approved	01-Jan-26	10:00	02-Jan-26	17:00	
1146	RQ254726	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)		D	AMP WORKS	28-Jan-2026	09:00	28-Jan-2026	17:00	Kindly approve.	PLANNED	Approved	28-Jan-26	09:00	28-Jan-26	17:00	
1147	RQ255001	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	23-Jan-2026	10:00	23-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	23-Jan-26	10:00	23-Jan-26	18:00	
1148	RQ255002	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	21-Jan-2026	10:00	21-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	21-Jan-26	10:00	21-Jan-26	18:00	
1149	RQ254727	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)		D	AMP WORKS	21-Jan-2026	09:00	21-Jan-2026	17:00	Kindly approve.	PLANNED	Approved	21-Jan-26	09:00	21-Jan-26	17:00	
1150	RQ255010	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	20-Jan-2026	10:00	20-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	20-Jan-26	10:00	20-Jan-26	18:00	
1151	RQ255003	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	19-Jan-2026	10:00	19-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	19-Jan-26	10:00	19-Jan-26	18:00	
1152	RQ255009	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	18-Jan-2026	10:00	18-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	18-Jan-26	10:00	18-Jan-26	18:00	
1153	RQ255008	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection	16-Jan-2026	10:00	16-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	16-Jan-26	10:00	16-Jan-26	18:00	

1154	RQ255007	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	16-Jan-2026	10:00	16-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	16-Jan-26	10:00	16-Jan-26	18:00	
1155	RQ255004	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	16-Jan-2026	10:00	16-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	16-Jan-26	10:00	16-Jan-26	18:00	
1156	RQ254728	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)		D	For AMP of ICT & Bays, ICT Mechanical protection modification work.	16-Jan-2026	09:00	16-Jan-2026	17:00	Kindly approve.	PLANNED	Approved	16-Jan-26	09:00	16-Jan-26	17:00	
1157	RQ255014	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	09-Jan-2026	10:00	09-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	09-Jan-26	10:00	09-Jan-26	18:00	
1158	RQ255013	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	07-Jan-2026	10:00	07-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	07-Jan-26	10:00	07-Jan-26	18:00	
1159	RQ255012	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	05-Jan-2026	10:00	05-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	05-Jan-26	10:00	05-Jan-26	18:00	
1160	RQ255006	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	03-Jan-2026	10:00	03-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	03-Jan-26	10:00	03-Jan-26	18:00	
1161	RQ255011	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	03-Jan-2026	10:00	03-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	03-Jan-26	10:00	03-Jan-26	18:00	
1162	RQ255005	OCC_238	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing	01-Jan-2026	10:00	01-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	01-Jan-26	10:00	01-Jan-26	18:00	
1163	RQ254848	OCC_238	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	17:00	27-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1164	RQ254847	OCC_238	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	18-Jan-2026	08:00	18-Jan-2026	18:00		PLANNED	Approved	18-Jan-26	17:00	18-Jan-26	18:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1165	RQ254845	OCC_238	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	For cosstruction of ICT-II Jack Bus Bar on 220 KV Main Bus 1 & 2	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	
1166	RQ254849	OCC_238	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	

1167	RQ254844	OCC_238	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	For construction of ICT-II Jack Bus Bar on 220 KV Main Bus 1 & 2	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
1168	RQ254843	OCC_238	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	For construction of ICT-II Jack Bus Bar on 220 KV Main Bus 1 & 2	06-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	07-Jan-26	18:00	
1169	RQ254859	OCC_238	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)	DTL	D	Tan Delta and capacitance testing & NIFPS system testing	23-Jan-2026	12:00	23-Jan-2026	17:00	Load shall be managed through ICT No. 2,3 & 4	PLANNED	Approved	23-Jan-26	12:00	23-Jan-26	17:00	
1170	RQ254860	OCC_238	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUNDKA(DV)	DTL	D	Tan Delta and capacitance testing & NIFPS system testing	23-Jan-2026	07:00	23-Jan-2026	12:00	Load shall be managed through ICT No. 1,3 & 4	PLANNED	Approved	23-Jan-26	07:00	23-Jan-26	12:00	
1171	RQ254861	OCC_238	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	NIFPS system mtc. & tightning of isolators etc.	22-Jan-2026	11:00	22-Jan-2026	16:00	Load shall be managed through ICT No. 1,2 & 3	PLANNED	Approved	22-Jan-26	11:00	22-Jan-26	16:00	
1172	RQ254855	OCC_238	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	NIFPS system mtc. & tightning of isolators etc.	21-Jan-2026	11:00	21-Jan-2026	16:00	Load shall be managed through ICT No. 1,2 & 4	PLANNED	Approved	21-Jan-26	11:00	21-Jan-26	16:00	
1173	RQ254846	OCC_238	slcdcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	D	To carried out Tan Delta testing of 500 MVA ICT No-3 400 kV and Other	20-Jan-2026	08:00	20-Jan-2026	17:00	Load shall be carried out through 500 MVA ICT No-2	PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	17:00	
1174	RQ254854	OCC_238	slcdcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	For carried out Tan Delta testing of 500 MVA ICT No-2 400 kV and other	19-Jan-2026	08:00	19-Jan-2026	17:00	Load shall be carried out through 500 MVA ICT No-3	PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	17:00	
1175	RQ254959	OCC_238	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAWANA(DV)	DTL	D	Tan Delta testing, Bushing , winding CVT, CB and General maintenance work	03-Jan-2026	09:30	03-Jan-2026	17:00	During S/D Load o will be meet through ICT- I, III, IV , V & VI	PLANNED	Approved	03-Jan-26	09:30	03-Jan-26	17:00	
1176	RQ253598	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP Work	22-Jan-2026	16:00	28-Jan-2026	23:00		PLANNED	Approved	22-Jan-26	17:00	28-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1177	RQ253597	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP Work	20-Jan-2026	16:00	27-Jan-2026	23:00		PLANNED	Approved	20-Jan-26	17:00	27-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1178	RQ253592	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP Work	16-Jan-2026	16:00	22-Jan-2026	23:00		PLANNED	Approved	16-Jan-26	17:00	22-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1179	RQ253595	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP Work	15-Jan-2026	16:00	21-Jan-2026	23:00		PLANNED	Approved	15-Jan-26	17:00	21-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1180	RQ253593	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP Work	14-Jan-2026	16:00	20-Jan-2026	23:00		PLANNED	Approved	14-Jan-26	17:00	20-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1181	RQ253596	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP Work	08-Jan-2026	16:00	14-Jan-2026	23:00		PLANNED	Approved	08-Jan-26	17:00	14-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1182	RQ253591	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP Work	06-Jan-2026	16:00	13-Jan-2026	23:00		PLANNED	Approved	06-Jan-26	17:00	13-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.

1183	RQ253594	OCC_238	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTS)	PBTS	D	AMP Work	05-Jan-2026	16:00	11-Jan-2026	23:00		PLANNED	Approved	05-Jan-26	17:00	11-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1184	RQ253351	OCC_238	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DADR(NT)	NTPC	C	To complete the Overhauling of tranf due for long & to attend the oil seepage issue in ICT-1R, ICT-1Y & cooler bank common header lines and valves area.	17-Jan-2026	08:00	31-Jan-2026	18:00	15 days shutdown for O/H	PLANNED	Approved	17-Jan-26	08:00	31-Jan-26	18:00	
1185	RQ253811	OCC_238	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT UNCHAHAR(NTB)	NTPC	C	for annual maintenance and testing	12-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	16-Jan-26	18:00	
1186	RQ255190	OCC_238	ntpcos_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	OH and testing of ICT and its accessories	05-Jan-2026	08:00	10-Jan-2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	05-Jan-26	08:00	10-Jan-26	18:00	
1187	RQ253348	OCC_238	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DADR(NT)	NTPC	C	To complete the Overhauling of tranf due for long & to attend the oil seepage issue in ICT-2R, ICT-2Y & cooler bank common header lines and valves area.	02-Jan-2026	08:00	15-Jan-2026	18:00	15 days shutdown for O/H	PLANNED	Approved	02-Jan-26	08:00	15-Jan-26	18:00	
1188	RQ254468	OCC_238	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWER GRID	D	Bus Bar Retro fitment work	06-Jan-2026	09:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	09:00	06-Jan-26	18:00	
1189	RQ254469	OCC_238	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWER GRID	D	Bus Bar Retro fitment work	02-Jan-2026	09:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	09:00	02-Jan-26	18:00	
1190	RQ254481	OCC_238	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kV 160MVA ICT in place of M/s Bharat Bijlee Make 220/132kV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132kV Sitarganj Substation of POWERGRID NR-III Region	01-Jan-2026	09:00	31-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	09:00	31-Jan-26	18:00	
1191	RQ254961	OCC_238	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers of T .no 132 to 140	31-Jan-2026	08:00	31-Jan-2026	18:00		PLANNED	Approved	31-Jan-26	08:00	31-Jan-26	18:00	
1192	RQ254949	OCC_238	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A)(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 TO 20	30-Jan-2026	08:00	30-Jan-2026	18:00		PLANNED	Approved	30-Jan-26	08:00	30-Jan-26	18:00	

1193	RQ254897	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30-Jan-2026	08:00	30-Jan-2026	18:00		PLANNED	Approved	30-Jan-26	08:00	30-Jan-26	18:00	
1194	RQ254930	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 70 TO 80	29-Jan-2026	08:00	29-Jan-2026	18:00		PLANNED	Approved	29-Jan-26	08:00	29-Jan-26	18:00	
1195	RQ254928	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 270 to 290	28-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	28-Jan-26	08:00	28-Jan-26	18:00	
1196	RQ254894	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	
1197	RQ254926	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(PG)-LUDHIANA(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 20 TO 40	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	
1198	RQ254895	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	
1199	RQ254925	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers of T .no 132 to 140	24-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	24-Jan-26	08:00	24-Jan-26	18:00	
1200	RQ254923	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 270 to 290	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
1201	RQ254913	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PG)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 6 to 20	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
1202	RQ254912	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers of T .no 141 to 149	17-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	17-Jan-26	08:00	17-Jan-26	18:00	
1203	RQ254888	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	
1204	RQ254678	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHALI(PG) (PSTCL) CKT-1	PSTCL	D	Yearly Mtc.	12-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	13-Jan-26	18:00	
1205	RQ254906	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers of T .no 141 to 149	10-Jan-2026	08:00	10-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	08:00	10-Jan-26	18:00	
1206	RQ254744	OCC_238	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	02-Jan-2026	08:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	08:00	02-Jan-26	18:00	

1207	RQ254241	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS4)_SL_BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	29-Jan-2026	16:00	30-Jan-2026	23:00		PLANNED	Approved	29-Jan-26	19:00	30-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1208	RQ254240	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS2)_SL_BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	27-Jan-2026	16:00	28-Jan-2026	23:00		PLANNED	Approved	27-Jan-26	19:00	28-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1209	RQ254295	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Insertion of additional glass disc/ To attend shutdown nature defects	25-Jan-2026	08:00	30-Jan-2026	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Approved	25-Jan-26	08:00	30-Jan-26	18:00	
1210	RQ254152	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25-Jan-2026	08:00	25-Jan-2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved	25-Jan-26	08:00	25-Jan-26	18:00	
1211	RQ255099	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PSTCL) CKT-1		D	Retrofitting of electro Mechanical LBB with numerical Relay	24-Jan-2026	10:00	24-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	24-Jan-26	10:00	24-Jan-26	18:00	
1212	RQ255064	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	AR IN NON-AUTO MODE OF PONG-JASSOR DURING S/D OFFPONG-BAIRASUIL	24-Jan-2026	09:00	24-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	24-Jan-26	09:00	24-Jan-26	18:00	
1213	RQ255063	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	FOR AMP WORK OF LINE & MAIN BAY	24-Jan-2026	09:00	24-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	24-Jan-26	09:00	24-Jan-26	18:00	
1214	RQ254218	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1		D	For SD defects rectifications	24-Jan-2026	08:00	24-Jan-2026	18:00	Non-Auto Mode required of other charge ckts 1. 220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1 2. 220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1	PLANNED	Approved	24-Jan-26	08:00	24-Jan-26	18:00	
1215	RQ254371	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1		D	AMP Work	23-Jan-2026	09:00	23-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	09:00	23-Jan-26	18:00	
1216	RQ254217	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1		D	For SD defects rectifications	23-Jan-2026	08:00	23-Jan-2026	18:00	Non-Auto Mode of 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 required.	PLANNED	Approved	23-Jan-26	08:00	23-Jan-26	18:00	
1217	RQ254151	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	23-Jan-2026	08:00	23-Jan-2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved	23-Jan-26	08:00	23-Jan-26	18:00	
1218	RQ255098	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PSTCL) CKT-1		D	Retrofitting of electro Mechanical LBB with numerical Relay	22-Jan-2026	10:00	22-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	22-Jan-26	10:00	22-Jan-26	18:00	

1219	RQ255065	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	FOR AMP WORK OF LINE & MAIN BAY	22-Jan-2026	09:00	22-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	22-Jan-26	09:00	22-Jan-26	18:00	
1220	RQ255066	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUIL(NH)-PONG(BB) (PG) CKT-1		D	AR IN NON-AUTO MODE OF PONG-BAIRASUIL DURING S/D OF PONG-JASSOR	22-Jan-2026	09:00	22-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	22-Jan-26	09:00	22-Jan-26	18:00	
1221	RQ255090	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1		C	For CB overhauling work at Gladni end-	22-Jan-2026	09:00	24-Jan-2026	17:00	Kindly approve,	PLANNED	Approved	22-Jan-26	09:00	24-Jan-26	17:00	S/d may be allowed subject to Jammu consent
1222	RQ254216	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (PG) CKT-1		D	For SD defects rectifications	22-Jan-2026	08:00	22-Jan-2026	18:00	Non-Auto Mode of 220 KV FARIDABAD(N T)-PALLA(HV) (PG) CKT-1 required.	PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	
1223	RQ254139	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_5 L_BKN2 (KSP_NHPC_LTD) CKT-1		D	For AMP and construction works	20-Jan-2026	16:00	28-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	20-Jan-26	19:00	28-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1224	RQ255097	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2		D	Retrofitting of electro Mechanical LBB with numerical Relay	20-Jan-2026	10:00	20-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	20-Jan-26	10:00	20-Jan-26	18:00	
1225	RQ254349	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1		C	Reconductoring work of 220 KV Hisar (PG) - Hisar (IA) D/C transmission line under Hisar TLM.	20-Jan-2026	06:00	23-Jan-2026	19:00		PLANNED	Approved	20-Jan-26	06:00	23-Jan-26	19:00	May be allowed as per real time grid condition. Load to be managed by HR. Consent may be taken from HR
1226	RQ254350	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2		C	Reconductoring work of 220 KV Hisar (PG) - Hisar (IA) D/C transmission line under Hisar TLM.	20-Jan-2026	06:00	23-Jan-2026	19:00		PLANNED	Approved	20-Jan-26	06:00	23-Jan-26	19:00	May be allowed as per real time grid condition. Load to be managed by HR. Consent may be taken from HR
1227	RQ254141	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_P G-BIKANER_2 (PBTSL) (BANDERWALA_T PSL) CKT-1		D	For AMP and construction works	19-Jan-2026	16:00	27-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	19-Jan-26	19:00	27-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1228	RQ254734	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-NEW JAGADHARI TSS(DFCCIL) (RAILWAYS) CKT-2		D	LINE & BAY EQUIPMENT AMP WORKS	19-Jan-2026	09:00	19-Jan-2026	18:00	Kindly approve.	PLANNED	Approved	19-Jan-26	09:00	19-Jan-26	18:00	
1229	RQ255089	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2		C	For CB overhauling work at Gladni end-	19-Jan-2026	09:00	21-Jan-2026	17:00	Kindly approve,	PLANNED	Approved	19-Jan-26	09:00	21-Jan-26	17:00	S/d may be allowed subject to NHPC & Jammu consent

1230	RQ254294	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	19-Jan-2026	08:00	24-Jan-2026	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2	PLANNED	Approved	19-Jan-26	08:00	24-Jan-26	18:00	
1231	RQ255096	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1		D	Retrofitting of electro Mechanical LBB with numerical Relay	18-Jan-2026	10:00	18-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	18-Jan-26	10:00	18-Jan-26	18:00	
1232	RQ255095	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4		D	Retrofitting of electro Mechanical LBB with numerical Relay	16-Jan-2026	10:00	16-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	16-Jan-26	10:00	16-Jan-26	18:00	
1233	RQ254198	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1		D	For AMP of Line Bay	15-Jan-2026	16:00	15-Jan-2026	23:59		PLANNED	Approved	15-Jan-26	19:00	15-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1234	RQ254138	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS�)-JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1		D	For AMP and construction works	15-Jan-2026	16:00	23-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	15-Jan-26	19:00	23-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1235	RQ255062	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	AR IN NON-AUTO DURING AMP OF DASUYA-SARNA CKT-2	15-Jan-2026	09:00	15-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	15-Jan-26	09:00	15-Jan-26	18:00	
1236	RQ254352	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-2		D	AMP Work	15-Jan-2026	09:00	15-Jan-2026	18:00	BAY ALONG WITH LINE	PLANNED	Approved	15-Jan-26	09:00	15-Jan-26	18:00	
1237	RQ255061	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	FOR AMP & INSTALLATION OF LIGHTENING ARRESTOR AT DASUYA END	15-Jan-2026	09:00	15-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	15-Jan-26	09:00	15-Jan-26	18:00	
1238	RQ254733	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-NEW JAGADHARI TSS(DFCIL) (RAILWAYS) CKT-1		D	LINE & BAY EQUIPMENT AMP WORKS	15-Jan-2026	09:00	15-Jan-2026	18:00	Kindly approve.	PLANNED	Approved	15-Jan-26	09:00	15-Jan-26	18:00	
1239	RQ254137	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTS�) (SERENTICA_RI4PL_BIK2) CKT-1		D	For AMP and construction works	14-Jan-2026	16:00	22-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	14-Jan-26	19:00	22-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1240	RQ254197	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-2		D	For AMP of Line Bay	14-Jan-2026	16:00	14-Jan-2026	23:59		PLANNED	Approved	14-Jan-26	19:00	14-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 19:00 hrs.

1241	RQ255094	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3		D	Retrofitting of electro Mechanical LBB with numerical Relay	14-Jan-2026	10:00	14-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	14-Jan-26	10:00	14-Jan-26	18:00	
1242	RQ255088	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1		C	For CB overhauling work at Gladni end-	14-Jan-2026	09:00	16-Jan-2026	17:00	Kindly approve,	PLANNED	Approved	14-Jan-26	09:00	16-Jan-26	17:00	S/d may be allowed subject to NHPC & Jammu consent
1243	RQ254296	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	14-Jan-2026	08:00	19-Jan-2026	18:00	S/D required timely	PLANNED	Approved	14-Jan-26	08:00	19-Jan-26	18:00	
1244	RQ254135	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1		D	For AMP and construction works	13-Jan-2026	16:00	20-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	13-Jan-26	19:00	20-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1245	RQ255059	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	AMP OF LINE AND LINE BAY & MAIN BAY EQUIPMENTS AT DASUYA END	13-Jan-2026	09:00	14-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	13-Jan-26	09:00	14-Jan-26	18:00	
1246	RQ255060	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	AR IN NON-AUTO DURING S/D OF DASUYA-SARNA CKT-1	13-Jan-2026	09:00	14-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	13-Jan-26	09:00	14-Jan-26	18:00	
1247	RQ254732	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-2		D	LINE & BAY EQUIPMENT AMP WORKS	13-Jan-2026	09:00	13-Jan-2026	18:00	Kindly approve.	PLANNED	Approved	13-Jan-26	09:00	13-Jan-26	18:00	
1248	RQ254347	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1		C	Reconductoring work of 220 KV Hisar (PG) - Hisar (IA) D/C transmission line under Hisar TLM.	13-Jan-2026	06:00	31-Jan-2026	19:00		PLANNED	Approved	13-Jan-26	06:00	31-Jan-26	19:00	May be allowed as per real time grid condition. Load to be managed by HR. Haryana allowed consent.
1249	RQ254348	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2		C	Reconductoring work of 220 KV Hisar (PG) - Hisar (IA) D/C transmission line under Hisar TLM.	13-Jan-2026	06:00	31-Jan-2026	19:00		PLANNED	Approved	13-Jan-26	06:00	31-Jan-26	19:00	May be allowed as per real time grid condition. Load to be managed by HR/Punjab. Haryana allowed consent and BBMB allowed consent subject to real time.
1250	RQ254345	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SONIPAT(PG)-RAI (SONIPAT)_GIS(H V) (HVPNL) CKT-2		D	FOR AMP OF LINE EQUIPMENTS	12-Jan-2026	10:00	12-Jan-2026	14:00		PLANNED	Approved	12-Jan-26	10:00	12-Jan-26	14:00	
1251	RQ255093	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2		D	Retrofitting of electro Mechanical LBB with numerical Relay	12-Jan-2026	10:00	12-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	12-Jan-26	10:00	12-Jan-26	18:00	
1252	RQ254387	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1		D	For overhead crossing of 220kV S/C Sikar - Dhod TL by underconstruction 765kV D/C Bhadla-III Sikar-II TL	12-Jan-2026	06:00	14-Jan-2026	18:00	For stringing work	PLANNED	Approved	12-Jan-26	06:00	14-Jan-26	18:00	

1253	RQ254247	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BH D2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	11-Jan-2026	16:00	12-Jan-2026	23:00		PLANNED	Approved	11-Jan-26	19:00	12-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1254	RQ255092	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1		D	Retrofitting of electro Mechanical LBB with numerical Relay	11-Jan-2026	10:00	11-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	11-Jan-26	10:00	11-Jan-26	18:00	
1255	RQ254199	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTH G2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	For AMP of Line Bay	10-Jan-2026	16:00	10-Jan-2026	23:59		PLANNED	Approved	10-Jan-26	19:00	10-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1256	RQ254263	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2		D	Retrofitment of line Diff relay	10-Jan-2026	08:00	11-Jan-2026	20:00	Retrofitment of line Diff relay	PLANNED	Approved	10-Jan-26	08:00	11-Jan-26	20:00	
1257	RQ254297	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	To attend shutdown nature defects	10-Jan-2026	08:00	12-Jan-2026	18:00	S/D required timely	PLANNED	Approved	10-Jan-26	08:00	12-Jan-26	18:00	
1258	RQ254196	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTHG2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	For AMP of Line Bay	09-Jan-2026	16:00	09-Jan-2026	23:59		PLANNED	Approved	09-Jan-26	19:00	09-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1259	RQ254246	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	09-Jan-2026	16:00	10-Jan-2026	23:00		PLANNED	Approved	09-Jan-26	19:00	10-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1260	RQ254731	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-1		D	LINE & BAY EQUIPMENT AMP WORKS	09-Jan-2026	09:00	09-Jan-2026	18:00	Kindly approve.	PLANNED	Approved	09-Jan-26	09:00	09-Jan-26	18:00	
1261	RQ254195	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For AMP of Line Bay	08-Jan-2026	16:00	08-Jan-2026	23:59		PLANNED	Approved	08-Jan-26	19:00	08-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1262	RQ254351	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-1		D	AMP Work	08-Jan-2026	09:00	08-Jan-2026	18:00	BAY ALONG WITH LINE	PLANNED	Approved	08-Jan-26	09:00	08-Jan-26	18:00	
1263	RQ254262	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1		D	Retrofitment of line Diff relay	08-Jan-2026	08:00	09-Jan-2026	20:00	Retrofitment of line Diff relay	PLANNED	Approved	08-Jan-26	08:00	09-Jan-26	20:00	

1264	RQ254194	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For AMP of Line Bay	07-Jan-2026	16:00	07-Jan-2026	23:59		PLANNED	Approved	07-Jan-26	19:00	07-Jan-26	23:59	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1265	RQ254134	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)- JUNA_REPL_SL_B KN2 (JUNA_REPL) CKT-1		D	For AMP and construction works	07-Jan-2026	16:00	16-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	07-Jan-26	19:00	16-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1266	RQ254245	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NOKHRA SL_BHD2 (NTPC)- BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	07-Jan-2026	16:00	08-Jan-2026	23:00		PLANNED	Approved	07-Jan-26	19:00	08-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1267	RQ254738	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)- VERPAL(PG) (PSTCL) CKT-2		D	FOR AMP OF LINE EQUIPMENTS & BAY	07-Jan-2026	10:00	07-Jan-2026	17:00	Kindly approve.	PLANNED	Approved	07-Jan-26	10:00	07-Jan-26	17:00	
1268	RQ254164	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)- DEBARI(RS) (PG) CKT-1		D	SD Nature defects rectification	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
1269	RQ254299	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)- LALSOTE(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	07-Jan-2026	08:00	12-Jan-2026	18:00	Non auto for 220 kv Anta(NTPC)- Swaimadhopur (RS) & 220 kv Swaimadhopur Dausa Ckt	PLANNED	Approved	07-Jan-26	08:00	12-Jan-26	18:00	
1270	RQ254140	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)- BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For AMP and construction works	06-Jan-2026	16:00	15-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	06-Jan-26	19:00	15-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1271	RQ254737	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)- VERPAL(PG) (PSTCL) CKT-1		D	FOR AMP OF LINE EQUIPMENTS & BAY	06-Jan-2026	10:00	06-Jan-2026	17:00	Kindly approve.	PLANNED	Approved	06-Jan-26	10:00	06-Jan-26	17:00	
1272	RQ254244	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)- ACME SOLAR(ACM) (ACME) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	05-Jan-2026	16:00	06-Jan-2026	23:00		PLANNED	Approved	05-Jan-26	19:00	06-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1273	RQ254136	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)- KHDHAT_REPL_SL_BKN2 (KHDHAT_REPL) CKT-1		D	For AMP and construction works	05-Jan-2026	16:00	13-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	05-Jan-26	19:00	13-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1274	RQ255081	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)- SALAL(NH) (PG) CKT-1		D	Shutdown for damaged OPGW replacment work in 2 span	05-Jan-2026	09:00	06-Jan-2026	17:00	Kindly approve,	PLANNED	Approved	05-Jan-26	09:00	06-Jan-26	17:00	
1275	RQ255082	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)- SALAL(NH) (PG) CKT-2		D	Shutdown for damaged OPGW replacment work in 2 span	05-Jan-2026	09:00	06-Jan-2026	17:00	Kindly approve,	PLANNED	Approved	05-Jan-26	09:00	06-Jan-26	17:00	

1276	RQ254163	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	SD Nature defects rectification	05-Jan-2026	08:00	05-Jan-2026	18:00	Non Auto of 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
1277	RQ255182	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-1		D	For Joint box creation at TN-53 & 54 to provide connectivty Faridabad RHQ	05-Jan-2026	08:00	10-Jan-2026	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	05-Jan-26	08:00	10-Jan-26	18:00	
1278	RQ255183	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2		D	For Joint box creation at TN-53 & 54 to provide connectivty Faridabad RHQ	05-Jan-2026	08:00	10-Jan-2026	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	05-Jan-26	08:00	10-Jan-26	18:00	
1279	RQ254133	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTS) (ASSPL_BKN2) CKT-1		D	For AMP and construction works	04-Jan-2026	16:00	12-Jan-2026	23:00	For AMP and construction works	PLANNED	Approved	04-Jan-26	19:00	12-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1280	RQ254243	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	03-Jan-2026	16:00	04-Jan-2026	23:00		PLANNED	Approved	03-Jan-26	19:00	04-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1281	RQ254162	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	SD Nature defects rectification	03-Jan-2026	08:00	03-Jan-2026	18:00	Non Auto of 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	PLANNED	Approved	03-Jan-26	08:00	03-Jan-26	18:00	
1282	RQ254242	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SEORA_SL_BHD2_PG (MEGA_SURYAUR JA)-BHADLA_2 (PG) (MEGA_SURYAUR JA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	01-Jan-2026	16:00	02-Jan-2026	23:00		PLANNED	Approved	01-Jan-26	19:00	02-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1283	RQ254293	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work	01-Jan-2026	08:00	10-Jan-2026	18:00	Timely requirement of S/D subject to readiness provided by the excecuting agency	PLANNED	Approved	01-Jan-26	08:00	10-Jan-26	18:00	S/d may be allowed subject to real time grid condition. Before charging the the line FTC clearance must be submitted/ Subject to NTPC & Rajasthan consent
1284	RQ254292	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work	01-Jan-2026	08:00	10-Jan-2026	18:00	Timely requirement of S/D subject to readiness provided by the excecuting agency	PLANNED	Approved	01-Jan-26	08:00	10-Jan-26	18:00	S/d may be allowed subject to real time grid condition. Before charging the the line FTC clearance must be submitted/ Subject to NTPC & Rajasthan consent
1285	RQ254298	OCC_238	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	01-Jan-2026	08:00	06-Jan-2026	18:00	Non auto for 220 kV Anta(NTPC)-Lalsot(RS) ti	PLANNED	Approved	01-Jan-26	08:00	06-Jan-26	18:00	

1286	RQ254548	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-2	POWER GRID	D	Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS.alongwith A/R non auto of Ckt-1	23-Jan-2026	08:00	23-Jan-2026	12:00		PLANNED	Approved	23-Jan-26	08:00	23-Jan-26	12:00	
1287	RQ254547	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-1	POWER GRID	D	Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS alongwith A/R non auto of Ckt-2	22-Jan-2026	14:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	14:00	22-Jan-26	18:00	
1288	RQ253823	OCC_238	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	C	for annual bay maintenance and testing	22-Jan-2026	08:00	24-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	24-Jan-26	18:00	
1289	RQ254552	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS	20-Jan-2026	14:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	14:00	20-Jan-26	18:00	
1290	RQ254579	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNABASTA(UP) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur alongwith a/r non auto of 220KV Kanpur-Kidwai Nagar	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	
1291	RQ255128	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-KANPURSOUTH(UP) (PG) CKT-1	POWER GRID	D	Line Bay AMP work alongwith A/R Non auto of 220 KV Fatehpur-Naubasta	13-Jan-2026	09:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	09:00	13-Jan-26	18:00	
1292	RQ254580	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	D	Line Bay AMP at Kanpur. Alongwith a/r non auto of 220 KV Kanpur-Unchahar-2	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	
1293	RQ254532	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT PUNCOM MAKE PLCC PANEL WITH ABB MAKE PLCC PANELS.	10-Jan-2026	09:00	10-Jan-2026	18:00		PLANNED	Approved	10-Jan-26	09:00	10-Jan-26	18:00	
1294	RQ254493	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIJI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	AMP of Line reactor at Dhauliganga NHPC end alongwith A/R Non auto of ckt-1	08-Jan-2026	09:00	08-Jan-2026	19:00		PLANNED	Approved	08-Jan-26	09:00	08-Jan-26	19:00	
1295	RQ254554	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-2	POWER GRID	D	For 220kV Busbar Relay retrofitting preparatory work at Allahabad SS alongwith A/R non auto of Ckt-1	05-Jan-2026	16:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	16:00	05-Jan-26	18:00	
1296	RQ254553	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-1	POWER GRID	D	For 220kV Busbar Relay retrofitting preparatory work at Allahabad SS alongwith A/R non auto of Ckt-2	05-Jan-2026	14:00	05-Jan-2026	16:00		PLANNED	Approved	05-Jan-26	14:00	05-Jan-26	16:00	
1297	RQ254557	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	For 220kV Busbar Relay retrofitting preparatory work at Allahabad SS	04-Jan-2026	16:00	04-Jan-2026	18:00		PLANNED	Approved	04-Jan-26	16:00	04-Jan-26	18:00	

1298	RQ254013	OCC_238	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive Maintenance works	04-Jan-2026	10:00	04-Jan-2026	15:00	40-50 MW load may be shifted and fed from the sister 220 KV grids (Hiranagar and Bishnah) subject to real time loading and availability of power from these Rest grids. 210- 230 MW load (approx.) shall be affected.	PLANNED	Approved	04-Jan-26	10:00	04-Jan-26	15:00	
1299	RQ254012	OCC_238	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive Maintenance works	04-Jan-2026	10:00	04-Jan-2026	15:00	40-50 MW load may be shifted and fed from the sister 220 KV grids (Hiranagar and Bishnah) subject to real time loading and availability of power from these Rest grids. 210- 230 MW load (approx.) shall be affected.	PLANNED	Approved	04-Jan-26	10:00	04-Jan-26	15:00	
1300	RQ254524	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIIVI (PG) CKT-1	POWER GRID	D	Bus Bar Retro fitment work.Alongwith a/r non auto of ckt-2	03-Jan-2026	09:00	03-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	09:00	03-Jan-26	18:00	
1301	RQ254535	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	C	For Dismantling of Existing Tower at Location No. 15-16 of 220 KV D/C Tanakpur-Bareilly TL; Erection and Stringing of New Towers due to Construction of the 4-lane connectivity project of Banbasa ICP at the India-Nepal border under the Bharatmala Pariyojna.alongwith a/r non auto of 220 KV Sitarganj-CBGanj	01-Jan-2026	10:00	07-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	10:00	07-Jan-26	18:00	

1302	RQ254533	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	C	For Dismantling of Existing Tower at Location No. 15-16 of 220 KV D/C Tanakpur-Bareilly TL; Erection and Stringing of New Towers due to Construction of the 4-lane connectivity project of Banbasa ICP at the India-Nepal border under the Bharatmala Pariyojna.	01-Jan-2026	10:00	07-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	10:00	07-Jan-26	18:00	
1303	RQ254525	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIWI (PG) CKT-2	POWER GRID	D	Bus Bar Retro fitment work. Alongwith a/r non auto of ckt-1	01-Jan-2026	09:00	01-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	09:00	01-Jan-26	18:00	
1304	RQ254995	OCC_238	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	Tree trimming work on D/C 220KV O/H line and general maintenance work in said bay.	22-Jan-2026	10:00	22-Jan-2026	17:00	Laod may be managed on 220KV Mandola Ckt No-2 / 220KV South of Wazirabad Ckt-2	PLANNED	Approved	22-Jan-26	10:00	22-Jan-26	17:00	
1305	RQ255019	OCC_238	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	Tree trimming work on D/C 220KV O/H line and general maintenance work in said bay.	15-Jan-2026	10:00	15-Jan-2026	17:00	Laod may be managed on 220KV South of Wazirabad Ckt-1/220KV Mandola Ckt No-1	PLANNED	Approved	15-Jan-26	10:00	15-Jan-26	17:00	
1306	RQ254873	OCC_238	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	
1307	RQ254892	OCC_238	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
1308	RQ254683	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Line Mtc.	21-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	22-Jan-26	18:00	
1309	RQ254665	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Half Yearly Mtc. S/Stn. Equipment and line	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
1310	RQ254684	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Line Mtc.	19-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	20-Jan-26	18:00	
1311	RQ254680	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Yearly mtc	19-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	20-Jan-26	18:00	May be allowed subject to real time grid condition
1312	RQ254679	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Yearly mtc	15-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	16-Jan-26	18:00	May be allowed subject to real time grid condition

1313	RQ254858	OCC_238	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	08-Jan-26	18:00	
1314	RQ254658	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Half Yearly Mtc. S/Stn. Equipment and line	08-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	09-Jan-26	18:00	
1315	RQ254671	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Yearly Mtc.	08-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	09-Jan-26	18:00	
1316	RQ254691	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc. of Line	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	08-Jan-26	18:00	
1317	RQ254695	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Yearly Mtc. S/Stn. Equipment and line	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
1318	RQ254664	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Half Yearly Mtc. S/Stn. Equipment and line	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
1319	RQ254690	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half Yearly Mtc. of Line	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
1320	RQ254696	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Yearly Mtc. S/Stn. Equipment and line	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	
1321	RQ254657	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	Half Yearly Mtc. S/Stn. Equipment and line	05-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	06-Jan-26	18:00	
1322	RQ254672	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Yearly mtc	05-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	06-Jan-26	18:00	
1323	RQ254666	OCC_238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half Yearly Mtc. S/Stn. Equipment and line	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
1324	RQ254550	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS	22-Jan-2026	08:00	22-Jan-2026	12:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	12:00	
1325	RQ254549	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS	21-Jan-2026	14:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	14:00	21-Jan-26	18:00	
1326	RQ254563	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	For 220kV Busbar Relay retrofitting preparatory work at Allahabad SS	05-Jan-2026	12:00	05-Jan-2026	14:00		PLANNED	Approved	05-Jan-26	12:00	05-Jan-26	14:00	
1327	RQ254562	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	For 220kV Busbar Relay retrofitting preparatory work at Allahabad SS	05-Jan-2026	10:00	05-Jan-2026	12:00		PLANNED	Approved	05-Jan-26	10:00	05-Jan-26	12:00	

1328	RQ254551	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Stability test of Busbar Relay for Bus Bar retrofitting work at Allahabad SS	21-Jan-2026	08:00	21-Jan-2026	12:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	12:00	
1329	RQ253822	OCC_238	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MALWAN (UP)- UNCHAHAHAR(NT) (UP) CKT-1	UPPTCL	C	for annual maintenance and testing	19-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	21-Jan-26	18:00	
1330	RQ254508	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-2	UPPTCL	D	AMP Work	12-Jan-2026	09:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	09:00	12-Jan-26	18:00	
1331	RQ254505	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1	UPPTCL	D	AMP of Line Bay Equipments at Mainpuri SS.	12-Jan-2026	09:00	12-Jan-2026	17:30		PLANNED	Approved	12-Jan-26	09:00	12-Jan-26	17:30	
1332	RQ254568	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-MAHARAJAGANJ (UP) CKT-1	UPPTCL	D	Stringing work of GKP-Butwal D/C line between loc AP31-AP32	11-Jan-2026	09:00	12-Jan-2026	18:00		PLANNED	Approved	11-Jan-26	09:00	12-Jan-26	18:00	
1333	RQ254512	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	AMP and LA testing	09-Jan-2026	09:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	09:00	09-Jan-26	18:00	
1334	RQ254567	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-MAHARAJAGANJ (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting and AMP works	07-Jan-2026	09:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	09:00	07-Jan-26	18:00	
1335	RQ254569	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-ANAND NAGAR(UP) (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting and AMP works	06-Jan-2026	09:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	09:00	06-Jan-26	18:00	
1336	RQ254494	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-FARRUKHABAD (UP) (UP) CKT-1	UPPTCL	D	AMP of Line Bay Equipments at Mainpuri SS.	05-Jan-2026	09:00	05-Jan-2026	17:30		PLANNED	Approved	05-Jan-26	09:00	05-Jan-26	17:30	
1337	RQ254573	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BANSI(UP)-GORAKHPUR(PG) (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting and AMP works	05-Jan-2026	09:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	09:00	05-Jan-26	18:00	
1338	RQ254560	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	For 220kV Busbar Relay retrofitting preparatory work at Allahabad SS	05-Jan-2026	08:00	05-Jan-2026	10:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	10:00	
1339	RQ254572	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-BARHUA(UP) (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting and AMP works	03-Jan-2026	09:00	03-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	09:00	03-Jan-26	18:00	
1340	RQ254571	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	D	Busbar relay retrofitting and AMP works	02-Jan-2026	09:00	02-Jan-2026	18:00		PLANNED	Approved	02-Jan-26	09:00	02-Jan-26	18:00	
1341	RQ254570	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting and AMP works	01-Jan-2026	09:00	01-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	09:00	01-Jan-26	18:00	

1342	RQ254028	OCC_238	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance works	11-Jan-2026	10:00	11-Jan-2026	15:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Greater Kailash, Colony, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Approved	11-Jan-26	10:00	11-Jan-26	15:00	
1343	RQ254071	OCC_238	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive maintenance works	11-Jan-2026	10:00	11-Jan-2026	15:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Greater Kailash, Colony, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Approved	11-Jan-26	10:00	11-Jan-26	15:00	
1344	RQ254069	OCC_238	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive maintenance works	04-Jan-2026	10:00	04-Jan-2026	15:00	40-50 MW load may be shifted and fed from the sister 220 KV grids (Hiranagar and Bishnah) subject to real time loading and availability of power from these Rest grids. 210- 230 MW load (approx.) shall be affected.	PLANNED	Approved	04-Jan-26	10:00	04-Jan-26	15:00	
1345	RQ253851	OCC_238	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWER GRID	D	AMP related work & Connector tightness work	31-Jan-2026	16:00	31-Jan-2026	23:00		PLANNED	Approved	31-Jan-26	17:00	31-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.

1346	RQ253867	OCC_238	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6	POWER GRID	D	Bay Extension, LBB Testing	29-Jan-2026	16:00	30-Jan-2026	23:00		PLANNED	Approved	29-Jan-26	17:00	30-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1347	RQ253907	OCC_238	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP Work	28-Jan-2026	08:00	28-Jan-2026	18:00		PLANNED	Approved	28-Jan-26	08:00	28-Jan-26	18:00	
1348	RQ253853	OCC_238	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8	POWER GRID	D	AMP related work & Connector tightness work	27-Jan-2026	16:00	27-Jan-2026	23:00		PLANNED	Approved	27-Jan-26	17:00	27-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1349	RQ253866	OCC_238	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5	POWER GRID	D	Bay Extension, LBB Testing	27-Jan-2026	16:00	28-Jan-2026	23:00		PLANNED	Approved	27-Jan-26	17:00	28-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1350	RQ253906	OCC_238	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP Work	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	
1351	RQ253852	OCC_238	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7	POWER GRID	D	AMP related work & Connector tightness work	26-Jan-2026	16:00	26-Jan-2026	23:00		PLANNED	Approved	26-Jan-26	17:00	26-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1352	RQ253861	OCC_238	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWER GRID	D	Bay Extension, LBB Testing	25-Jan-2026	16:00	26-Jan-2026	23:00		PLANNED	Approved	25-Jan-26	17:00	26-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1353	RQ253843	OCC_238	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	AMP related work & Connector tightness work	24-Jan-2026	16:00	24-Jan-2026	23:00		PLANNED	Approved	24-Jan-26	17:00	24-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1354	RQ253860	OCC_238	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWER GRID	D	Bay Extension, LBB Testing	23-Jan-2026	16:00	24-Jan-2026	23:00		PLANNED	Approved	23-Jan-26	17:00	24-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1355	RQ253832	OCC_238	cpcc1_sd	BUS	220KV BUS 4 AT KOTPUTLI(PG)	POWER GRID	D	For Bus stability test	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	
1356	RQ253859	OCC_238	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Bay Extension, LBB Testing	21-Jan-2026	16:00	22-Jan-2026	23:00		PLANNED	Approved	21-Jan-26	17:00	22-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1357	RQ253844	OCC_238	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	AMP related work & Connector tightness work	20-Jan-2026	16:00	20-Jan-2026	23:00		PLANNED	Approved	20-Jan-26	17:00	20-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1358	RQ253876	OCC_238	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	20-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	21-Jan-26	18:00	
1359	RQ253858	OCC_238	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bay Extension, LBB Testing	19-Jan-2026	16:00	20-Jan-2026	23:00		PLANNED	Approved	19-Jan-26	17:00	20-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1360	RQ254769	OCC_238	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)	POWER GRID	D	Isolator alignment work	19-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	21-Jan-26	18:00	
1361	RQ253915	OCC_238	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWER GRID	C	TO ATTEND HOTSPOTS	19-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	20-Jan-26	18:00	
1362	RQ253831	OCC_238	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)	POWER GRID	D	For Bus stability test	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
1363	RQ253875	OCC_238	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	18-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	18-Jan-26	08:00	19-Jan-26	18:00	
1364	RQ253914	OCC_238	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWER GRID	C	TO ATTEND HOTSPOTS	16-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	17-Jan-26	18:00	

1365	RQ253874	OCC_238	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	16-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	17-Jan-26	18:00	
1366	RQ253845	OCC_238	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5	POWER GRID	D	AMP related work & Connector tightness work	15-Jan-2026	16:00	15-Jan-2026	23:00		PLANNED	Approved	15-Jan-26	17:00	15-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1367	RQ254768	OCC_238	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)	POWER GRID	D	Isolator alignment work	15-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	17-Jan-26	18:00	
1368	RQ253835	OCC_238	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	POWER GRID	D	AMP Work	15-Jan-2026	08:00	17-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	17-Jan-26	18:00	
1369	RQ253840	OCC_238	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	POWER GRID	D	AMP related work & Connector tightness work	14-Jan-2026	16:00	14-Jan-2026	23:00		PLANNED	Approved	14-Jan-26	17:00	14-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1370	RQ253834	OCC_238	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)	POWER GRID	D	AMP Work	12-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	14-Jan-26	18:00	
1371	RQ253917	OCC_238	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWER GRID	C	JUMPERING OF MAIN BUS-BAR 213-214	12-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	13-Jan-26	18:00	
1372	RQ253873	OCC_238	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWER GRID	C	For bay upgradation of 220kV IA Lines at Hisar ss end in add cap	12-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	15-Jan-26	18:00	
1373	RQ254438	OCC_238	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Busbar Relay retrofitting at allahabad SS	12-Jan-2026	08:00	18-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	18-Jan-26	18:00	
1374	RQ253830	OCC_238	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Bus stability test	11-Jan-2026	08:00	11-Jan-2026	18:00		PLANNED	Approved	11-Jan-26	08:00	11-Jan-26	18:00	
1375	RQ253890	OCC_238	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(PG)	POWER GRID	D	AMP Work	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
1376	RQ253922	OCC_238	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	AMP Work	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
1377	RQ253846	OCC_238	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6	POWER GRID	D	AMP related work & Connector tightness work	08-Jan-2026	16:00	08-Jan-2026	23:00		PLANNED	Approved	08-Jan-26	17:00	08-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1378	RQ254427	OCC_238	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	Bus Bar Retro fitment work	08-Jan-2026	09:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	09:00	08-Jan-26	18:00	
1379	RQ254426	OCC_238	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP Work	08-Jan-2026	09:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	09:00	08-Jan-26	18:00	
1380	RQ253900	OCC_238	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	AMP Work	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	08-Jan-26	18:00	
1381	RQ253829	OCC_238	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Bus stability test	08-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	08-Jan-26	08:00	08-Jan-26	18:00	
1382	RQ253899	OCC_238	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	AMP Work	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
1383	RQ254758	OCC_238	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Bus stability test, relay testing work and AMP work.	07-Jan-2026	08:00	08-Jan-2026	18:00	To be availed in later half of December 2025	PLANNED	Approved	07-Jan-26	08:00	08-Jan-26	18:00	
1384	RQ253921	OCC_238	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	AMP Work	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
1385	RQ253916	OCC_238	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWER GRID	C	JUMPERING OF MAIN BUS-BAR 213-214	07-Jan-2026	08:00	08-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	08-Jan-26	18:00	
1386	RQ253889	OCC_238	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	AMP Work	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	
1387	RQ253887	OCC_238	cpcc1_sd	BUS	220KV BUS 3 AT ROORKEE(PG)	POWER GRID	D	for bus side isolator alignment & maintenance	07-Jan-2026	08:00	07-Jan-2026	18:00		PLANNED	Approved	07-Jan-26	08:00	07-Jan-26	18:00	

1388	RQ254425	OCC_238	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP Work	06-Jan-2026	09:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	09:00	06-Jan-26	18:00	
1389	RQ253886	OCC_238	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	POWER GRID	D	for bus side isolator alignment & maintenance	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	
1390	RQ254437	OCC_238	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Busbar Relay retrofitting at allahabad SS	06-Jan-2026	08:00	11-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	11-Jan-26	18:00	
1391	RQ253872	OCC_238	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWER GRID	C	For bay upgradaion of 220kV IA Lines at Hisar ss end in add cap	06-Jan-2026	08:00	11-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	11-Jan-26	18:00	
1392	RQ253885	OCC_238	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	POWER GRID	D	for bus side isolator alignment & maintenance	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
1393	RQ253888	OCC_238	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	AMP Work	05-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	08:00	05-Jan-26	18:00	
1394	RQ254757	OCC_238	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Bus stability test, relay testing work and AMP work.	05-Jan-2026	08:00	06-Jan-2026	18:00	To be availed in later half of December 2025	PLANNED	Approved	05-Jan-26	08:00	06-Jan-26	18:00	
1395	RQ253871	OCC_238	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWER GRID	C	For bay upgradaion of 220kV IA Lines at Hisar ss end in add cap	01-Jan-2026	08:00	05-Jan-2026	18:00		PLANNED	Approved	01-Jan-26	08:00	05-Jan-26	18:00	
1396	RQ254721	OCC_238	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)		D	AMP WORKS	23-Jan-2026	09:00	23-Jan-2026	18:00	Kindly approve.	PLANNED	Approved	23-Jan-26	09:00	23-Jan-26	18:00	
1397	RQ254720	OCC_238	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)		D	AMP WORKS	22-Jan-2026	09:00	22-Jan-2026	18:00	Kindly approve.	PLANNED	Approved	22-Jan-26	09:00	22-Jan-26	18:00	
1398	RQ254718	OCC_238	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)		D	AMP WORKS	21-Jan-2026	09:00	21-Jan-2026	18:00	Kindly approve.	PLANNED	Approved	21-Jan-26	09:00	21-Jan-26	18:00	
1399	RQ254719	OCC_238	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)		D	AMP WORKS	13-Jan-2026	09:00	14-Jan-2026	18:00	Kindly approve.	PLANNED	Approved	13-Jan-26	09:00	14-Jan-26	18:00	
1400	RQ255031	OCC_238	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	01-Jan-2026	09:00	24-Jan-2026	18:00	Kindly approve,	PLANNED	Approved	01-Jan-26	09:00	24-Jan-26	18:00	
1401	RQ253820	OCC_238	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 5	PBTSL	D	For AMP and constrution works	19-Jan-2026	16:00	27-Jan-2026	23:00		PLANNED	Approved	19-Jan-26	19:00	27-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1402	RQ253821	OCC_238	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 6	PBTSL	D	For AMP and constrution works	12-Jan-2026	16:00	20-Jan-2026	23:00		PLANNED	Approved	12-Jan-26	19:00	20-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1403	RQ253814	OCC_238	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 3	PBTSL	D	For AMP and constrution works	11-Jan-2026	16:00	18-Jan-2026	23:00		PLANNED	Approved	11-Jan-26	19:00	18-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1404	RQ253815	OCC_238	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 4	PBTSL	D	For AMP and constrution works	08-Jan-2026	16:00	16-Jan-2026	23:00		PLANNED	Approved	08-Jan-26	19:00	16-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1405	RQ253813	OCC_238	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	For AMP and constrution works	07-Jan-2026	16:00	16-Jan-2026	23:00		PLANNED	Approved	07-Jan-26	19:00	16-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1406	RQ253812	OCC_238	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	For AMP and constrution works	01-Jan-2026	16:00	09-Jan-2026	23:00		PLANNED	Approved	01-Jan-26	19:00	09-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.
1407	RQ254711	OCC_238	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Annual Mtc. of S/Stn. Equipments.	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
1408	RQ253868	OCC_238	cpcc1_sd	BUS	220KV BUS 3 AT BALLABGHARH(B B)	BBMB	D	AMP Work	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	

1409	RQ253577	OCC_238	stuup_sd	BUS	220 KV PANKI(UP) - BUS 1	UPPTCL	C	* SHUTDOWN OF 220 KV MAIN BUS-I FOR CLEANING OF DISC INSULATOR AND TIGHTING OG 220KV A BUS ISO CLAMP	15-Jan-2026	10:00	15-Jan-2026	17:00		PLANNED	Approved	15-Jan-26	10:00	15-Jan-26	17:00	
1410	RQ253578	OCC_238	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	D	* SHUTDOWN OF 220kv main bus-ii REPLACEMENT OF 220KV B BUS ISO Y PHASE JAW ARM OF 500MVA ICT-1	01-Jan-2026	10:00	02-Jan-2026	17:00		PLANNED	Approved	01-Jan-26	10:00	02-Jan-26	17:00	
1411	RQ254095	OCC_238	slcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 1	PDD JK	D	Preventive maintenance works	11-Jan-2026	10:00	11-Jan-2026	15:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Greater Kailash, Colony, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Approved	11-Jan-26	10:00	11-Jan-26	15:00	
1412	RQ254096	OCC_238	slcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 2	PDD JK	D	Preventive maintenance works	11-Jan-2026	10:00	11-Jan-2026	15:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Greater Kailash, Colony, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Approved	11-Jan-26	10:00	11-Jan-26	15:00	

1413	RQ253997	OCC_238	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works	04-Jan-2026	10:00	04-Jan-2026	15:00	40-50 MW load may be shifted and fed from the sister 220 KV grids (Hiranagar and Bishnah) subject to real time loading and availability of power from these Rest grids. 210- 230 MW load (approx.) shall be affected.	PLANNED	Approved	04-Jan-26	10:00	04-Jan-26	15:00	
1414	RQ253998	OCC_238	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works	04-Jan-2026	10:00	04-Jan-2026	15:00	40-50 MW load may be shifted and fed from the sister 220 KV grids (Hiranagar and Bishnah) subject to real time loading and availability of power from these Rest grids. 210- 230 MW load (approx.) shall be affected.	PLANNED	Approved	04-Jan-26	10:00	04-Jan-26	15:00	
1415	RQ254896	OCC_238	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	30-Jan-2026	08:00	30-Jan-2026	18:00		PLANNED	Approved	30-Jan-26	08:00	30-Jan-26	18:00	
1416	RQ254883	OCC_238	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	
1417	RQ254748	OCC_238	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06-Jan-2026	08:00	06-Jan-2026	18:00		PLANNED	Approved	06-Jan-26	08:00	06-Jan-26	18:00	
1418	RQ255091	OCC_238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		C	For CB overhauling work at Hiranagar SS-	27-Jan-2026	09:00	28-Jan-2026	17:00	Kindly approve,	PLANNED	Approved	27-Jan-26	09:00	28-Jan-26	17:00	S/d may be allowed subject to NHPC & Jammu consent
1419	RQ254644	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(P G)-PITHORAGARH(P TCUL) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	14-Jan-2026	09:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	09:00	14-Jan-26	18:00	
1420	RQ254643	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(P G)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work	12-Jan-2026	09:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	09:00	12-Jan-26	18:00	

1421	RQ254642	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LOHAGHAT(PTCUL)-PITHORAGARH(PG) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work	09-Jan-2026	09:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	09:00	09-Jan-26	18:00	
1422	RQ254527	OCC_238	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV MAHENDRA NAGAR(PG)-TANAKPUR(NH) (PG) CKT-1	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS BY Sitraganj TLM	12-Jan-2026	09:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	09:00	12-Jan-26	18:00	
1423	RQ254428	OCC_238	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	Bus Bar Retro fitment work	15-Jan-2026	09:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	09:00	15-Jan-26	18:00	
1424	RQ254445	OCC_238	cpcc3_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV PITHORAGARH(PG)	POWER GRID	D	Bus Bar Retro fitment work	05-Jan-2026	09:00	05-Jan-2026	18:00		PLANNED	Approved	05-Jan-26	09:00	05-Jan-26	18:00	
1425	RQ253805	OCC_238	cpcc1_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWER GRID	D	AMP Work	03-Jan-2026	08:00	03-Jan-2026	18:00		PLANNED	Approved	03-Jan-26	08:00	03-Jan-26	18:00	
1426	RQ254094	OCC_238	cpcc1_sd	BAY	206 MAIN BAY - 220 KV BHIWANI(PG)-BHIWANI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWANI(PG)	POWER GRID	D	AMP Work	27-Jan-2026	08:00	27-Jan-2026	18:00		PLANNED	Approved	27-Jan-26	08:00	27-Jan-26	18:00	
1427	RQ254417	OCC_238	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWER GRID	D	Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS	23-Jan-2026	14:00	23-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	14:00	23-Jan-26	18:00	
1428	RQ254052	OCC_238	cpcc1_sd	BAY	214 MAIN BAY - 220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1 (POWERGRID) AT 220 KV BHINMAL(PG)	POWER GRID	D	AMP Work	23-Jan-2026	08:00	23-Jan-2026	18:00		PLANNED	Approved	23-Jan-26	08:00	23-Jan-26	18:00	
1429	RQ254051	OCC_238	cpcc1_sd	BAY	213 MAIN BAY - 220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2 (POWERGRID) AT 220 KV BHINMAL(PG)	POWER GRID	D	AMP Work	22-Jan-2026	08:00	22-Jan-2026	18:00		PLANNED	Approved	22-Jan-26	08:00	22-Jan-26	18:00	
1430	RQ254050	OCC_238	cpcc1_sd	BAY	212 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BHINMAL(PG) (POWERGRID) AT 220 KV BHINMAL(PG)	POWER GRID	D	AMP Work	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	

1431	RQ254089	OCC_238	cpcc1_sd	BAY	201 MAIN BAY - 220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1 (POWERGRID) AT 220 KV KANKROLI(PG)	POWER GRID	D	AMP Work	21-Jan-2026	08:00	21-Jan-2026	18:00		PLANNED	Approved	21-Jan-26	08:00	21-Jan-26	18:00	
1432	RQ254049	OCC_238	cpcc1_sd	BAY	211 TRANSFER BUS BAY - 220KV BUS 3 AT BHINMAL(PG) (POWERGRID) AT 220 KV BHINMAL(PG)	POWER GRID	D	AMP Work	20-Jan-2026	08:00	20-Jan-2026	18:00		PLANNED	Approved	20-Jan-26	08:00	20-Jan-26	18:00	
1433	RQ254048	OCC_238	cpcc1_sd	BAY	210 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT BHINMAL(PG) (POWERGRID) AND 220KV BUS 2 AT BHINMAL(PG) AT 220 KV BHINMAL(PG) (POWERGRID)	POWER GRID	D	AMP Work	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
1434	RQ253956	OCC_238	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	POWER GRID	D	AMP Work	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
1435	RQ253924	OCC_238	cpcc1_sd	BAY	202 MAIN BAY - 220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-1 (POWERGRID) AT 220 KV SIKAR(PG)	POWER GRID	D	AMP Work	19-Jan-2026	08:00	19-Jan-2026	18:00		PLANNED	Approved	19-Jan-26	08:00	19-Jan-26	18:00	
1436	RQ254047	OCC_238	cpcc1_sd	BAY	209 BUS COUPLER BAY - 220KV BUS 1 AT BHINMAL(PG) (POWERGRID) AND 220KV BUS 2 AT BHINMAL(PG) AT 220 KV BHINMAL(PG) (POWERGRID)	POWER GRID	D	AMP Work	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	
1437	RQ253953	OCC_238	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2 AT CHITTORGARH(RS)	POWER GRID	D	AMP Work	16-Jan-2026	08:00	16-Jan-2026	18:00		PLANNED	Approved	16-Jan-26	08:00	16-Jan-26	18:00	
1438	RQ253952	OCC_238	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)	POWER GRID	D	AMP Work	15-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	15-Jan-26	18:00	

1439	RQ254046	OCC_238	cpcc1_sd	BAY	208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BHINMAL(PG) (POWERGRID)	POWER GRID	D	AMP Work	15-Jan-2026	08:00	15-Jan-2026	18:00		PLANNED	Approved	15-Jan-26	08:00	15-Jan-26	18:00	
1440	RQ254045	OCC_238	cpcc1_sd	BAY	207 MAIN BAY - 220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1 (POWERGRID) AT 220 KV BHINMAL(PG)	POWER GRID	D	AMP Work	14-Jan-2026	08:00	14-Jan-2026	18:00		PLANNED	Approved	14-Jan-26	08:00	14-Jan-26	18:00	
1441	RQ254044	OCC_238	cpcc1_sd	BAY	206 MAIN BAY - 220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2 (POWERGRID) AT 220 KV BHINMAL(PG)	POWER GRID	D	AMP Work	13-Jan-2026	08:00	13-Jan-2026	18:00		PLANNED	Approved	13-Jan-26	08:00	13-Jan-26	18:00	
1442	RQ254043	OCC_238	cpcc1_sd	BAY	205 MAIN BAY - 220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1 (POWERGRID) AT BHINMAL(PG)	POWER GRID	D	AMP Work	12-Jan-2026	08:00	12-Jan-2026	18:00		PLANNED	Approved	12-Jan-26	08:00	12-Jan-26	18:00	
1443	RQ254042	OCC_238	cpcc1_sd	BAY	204 MAIN BAY - 220 KV BHINMAL(PG)-SIROHI(RS) (RS) CKT-1 (POWERGRID) AT 220 KV BHINMAL(PG)	POWER GRID	D	AMP Work	09-Jan-2026	08:00	09-Jan-2026	18:00		PLANNED	Approved	09-Jan-26	08:00	09-Jan-26	18:00	
1444	RQ255024	OCC_238	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(P G) POLE-2	POWER GRID	D	Shifting of Voltas materials to Valve Hall Roof for upgradation of ventilation system and AMP of HVDC BLOCK#2	29-Jan-2026	09:00	29-Jan-2026	18:00		PLANNED	Approved	29-Jan-26	09:00	29-Jan-26	18:00	Subjected to WRPC Approval
1445	RQ254706	OCC_238	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(P G) POLE-1	POWER GRID	D	Shifting of Voltas materials to Valve Hall Roof for upgradation of ventilation system and AMP of HVDC BLOCK#1	28-Jan-2026	09:00	28-Jan-2026	18:00		PLANNED	Approved	28-Jan-26	09:00	28-Jan-26	18:00	Subjected to WRPC Approval
1446	RQ254981	OCC_238	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	For AMP work	27-Jan-2026	08:00	27-Jan-2026	18:00	kindly approve.	PLANNED	Approved	27-Jan-26	11:00	27-Jan-26	16:00	Shutdown may be allowed from 12:00 hrs due to low voltage in J&K area
1447	RQ254987	OCC_238	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWER GRID	D	AMP Work	22-Jan-2026	08:00	22-Jan-2026	18:00	kindly approve.	PLANNED	Approved	22-Jan-26	12:00	22-Jan-26	16:00	Shutdown may be allowed from 12:00 hrs due to low voltage in J&K area
1448	RQ254986	OCC_238	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWER GRID	D	5 yearly testing and AMP of SVC	15-Jan-2026	08:00	15-Jan-2026	18:00	kindly approve,	PLANNED	Approved					May be clubbed with Sr. no 1447

1449	RQ253778	OCC_238	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh II(PG)	POWER GRID	D	AMP Work & COE compliances	28-Jan-2026	16:00	28-Jan-2026	23:00		PLANNED	Approved	28-Jan-26	17:00	28-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1450	RQ253776	OCC_238	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh II(PG)	POWER GRID	D	AMP Work & COE compliances	15-Jan-2026	16:00	15-Jan-2026	23:00		PLANNED	Approved	15-Jan-26	17:00	15-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 17:00 hrs.
1451	RQ253777	OCC_238	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For RTV Coating, Sensor checking etc.	13-Jan-2026	16:00	18-Jan-2026	23:00		PLANNED	Approved	13-Jan-26	19:00	18-Jan-26	23:00	Subject to real time grid condition S/d may be allowed after 19:00 hrs.

Outages proposed in other RPCs requiring NRPC approval												
Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	NLDC Remarks (If Any)	S/D Status	OCC Remarks
1	ERPC	JUSNL	132 KV Rihand-Garhwa Ckt	02.01.2026	10:00hrs	29.01.2026	17:00hrs	C	For resagging work of conductor at different locations.		Approved	
4	ERPC	JUSNL	132 KV Rihand-Nagaruntari Ckt	19.01.2026	10:00hrs	29.01.2026	17:00hrs	C	For resagging work of conductor at different locations.		Approved	
5	ERPC	ER-1	A/R OF 400KV-PUSAULI(PG)-VARANASI-1	6-Jan-26	08:00	6-Jan-26	17:30	D	Insulator cleaning work in Parallel circuit		Approved	
6	ERPC	ER-1	400KV-PUSAULI(PG)-ALLAHABAD-1	6-Jan-26	08:00	6-Jan-26	17:30	D	Insulator cleaning work		Approved	
7	ERPC	ER-1	A/R OF 400KV-PUSAULI(PG)-ALLAHABAD-1	5-Jan-26	08:00	5-Jan-26	17:30	D	Insulator cleaning work in Parallel circuit		Approved	
8	ERPC	ER-1	400KV-PUSAULI(PG)-VARANASI-1	5-Jan-26	08:00	5-Jan-26	17:30	D	Insulator cleaning work		Approved	
9	ERPC	ER-1	HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS	2-Jan-26	08:00	5-Jan-26	17:30	C	BIO 1&5 retrofitting work and RLA testing of converter transformer		Approved	

LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-238th MEETING
(PLANNED SHUTDOWNS)

FROM: SR DGM-RTAMC, MANESAR
DATE: 08.12.2025

TO: SE(OPN), NRPC, NEW DELHI
COPY: GM(SO-1), NRLDC

Following additional shutdowns are required during the month JAN 2026 for 238th OCC. Kindly accord your approval so that site mobilization maybe arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	REASON	NLDC/NRLDC Remarks	S/D Status	OCC Remarks	
				FROM		TO							
				DATE	TIME	DATE	TIME						
765KV 400kV/220kV Lines/ ICT													
1	220 kV S/C Khetri-Hisar Transmission Line	RVPNL	D	16-12-2025	08:00:00	17-12-2025	18:00:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	To be availed in December 2025	Not in NRLDC purview	Rejected	Not in NRLDC purview	
2	220 kV S/C Khetri-Ch. Dadri Transmission Line Circuit-II	RVPNL	D	21-12-2025	08:00:00	22-12-2025	18:00:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	To be availed in December 2025	s/d may be allowed subject to BBMB and Rajasthan consent. Load to be managed by the Rajasthan	Approved	s/d may be allowed subject to BBMB and Rajasthan consent. Load to be managed by the Rajasthan	
3	220 kV D/C Suratgarh-Ratangarh (220 kV Ratangarh-Rawatsar/Halasar)	RVPNL	D	04-01-2026	08:00:00	06-01-2026	18:00:00	For overhead crossing of 220 kV D/C Suratgarh-Ratangarh by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL		Not in NRLDC purview	Rejected	Not in NRLDC purview	
HVDC Lines													
1	500 KV HVDC RIHAND-DADRI (PG) Pole-1	PGCIL	D	06-01-2026	08:00:00	07-01-2026	18:00:00	RTV Coating work in outdoor Wall Bushings & Converter Transformer Bushings of Pole-1			Approved	May be availed during weekend	
2	500 KV HVDC RIHAND-DADRI (PG) Pole-2	PGCIL	D	08-01-2026	08:00:00	09-01-2026	18:00:00	RTV Coating work in outdoor Wall Bushings & Converter Transformer Bushings of Pole-2			Approved	May be availed during weekend	
765KV/400 BUS/ LINE REACTOR													
1	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTLL)) Ckt-3 @Bhadla_2 (PG)	PBTLL	D	09-01-2026	16:00:00	10-01-2026	23:00:00	AMP, Spare Switching, CSD Fine Tuning		Along with Line AMP/Outage work	Approved	Along with Line AMP/Outage work	
2	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTLL)) Ckt-4 @Bhadla_2 (PG)	PBTLL	D	11-01-2026	16:00:00	12-01-2026	23:00:00	AMP, Spare Switching, CSD Fine Tuning		Along with Line AMP/Outage work	Approved	Along with Line AMP/Outage work	
3	240 MVAR SWITCHABLE LR ON 765 KV AGRA-JHATIKARA CKT @JHATIKARA(PG)	PGCIL	D	06-01-2026	08:00:00	06-01-2026	18:00:00	AMP WORK		Along with Line AMP/Outage	Approved	Along with Line AMP/Outage work	
765KV/400 BAY & BUS													
1	401B GIS BAY - 400 KV ZERDA-KANKROLI LINE AT 400 KV BHINMAL(PG)	PGCIL	D	01-01-2026	09:00:00	01-01-2026	18:00:00	for SF6 Gas Quality Checks		s/d may be allowed subject to real time grid condition.	Approved	s/d may be allowed subject to real time grid condition.	
2	404R MAIN BAY - 50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	PGCIL	D	26-01-2026	09:00:00	26-01-2026	18:00:00	AMP Work		s/d may be allowed subject to real time grid condition.	Approved	s/d may be allowed subject to real time grid condition.	
3	412 Main Bay - ACF-3 Filter Sub Bank at Kurukshetra	PGCIL	C	02-01-2026	09:00:00	08-01-2026	18:00:00	For CB Internal Inspection and rectification works			Approved	Subject to no power restriction.	
4	410 Main Bay - ACF-2 Filter Sub Bank at Kurukshetra	PGCIL	C	09-01-2026	09:00:00	15-01-2026	18:00:00	For CB Internal Inspection and rectification works			Approved	Subject to no power restriction.	
5	434 Main Bay - ACF-4 Filter Sub Bank at Kurukshetra	PGCIL	C	16-01-2026	09:00:00	22-01-2026	18:00:00	For CB Internal Inspection and rectification works			Approved	Subject to no power restriction.	
6	436 Main Bay - ACF-5 Filter Sub Bank at Kurukshetra	PGCIL	C	23-01-2026	09:00:00	29-01-2026	18:00:00	For CB Internal Inspection and rectification works			Approved	Subject to no power restriction.	

Additional Outage Request OCC-238													
S L	Request Type	OCC NO.	Name of Requesting Agency	Element Name	Daily/ Contino us	Reason	From Date	From Time	To Date	To Time	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
1	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	09:00	18-Dec-2025	18:00	Subjected to WRPC Approval	Approved	Subjected to WRPC Approval
2	Additional outage	OCC_238	POWERGRID NR-3	A/R off 765 KV ORAI-ALIGARH (PG) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	27-Dec-2025	06:00	29-Dec-2025	18:00		Approved	
3	Additional outage	OCC_238	POWERGRID NR-3	765 KV ORAI-Satna (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	26-Dec-2025	09:00	26-Dec-2025	14:00	ATC Curtailment of 2450 MW in NR Import. Subjected to WRPC Approval	Approved	ATC Curtailment of 2450 MW in NR Import. Subjected to WRPC Approval
4	Additional outage	OCC_238	POWERGRID NR-3	A/R off 765 KV ORAI-ALIGARH (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	26-Dec-2025	09:00	26-Dec-2025	14:00		Approved	
5	Additional outage	OCC_238	POWERGRID NR-3	A/R off 765 KV ORAI-ALIGARH (PG) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	25-Dec-2025	10:00	25-Dec-2025	13:00		Approved	
6	Additional outage	OCC_238	POWERGRID NR-3	A/R off 765 KV ORAI-ALIGARH (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	24-Dec-2025	10:00	24-Dec-2025	13:00		Approved	
7	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	24-Dec-2025	09:00	24-Dec-2025	18:00	May be allowed	Approved	May be allowed
8	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	23-Dec-2025	09:00	23-Dec-2025	18:00	May be allowed	Approved	May be allowed
9	Additional outage	OCC_238	POWERGRID NR-3	A/R off 220 KV ALLAHABAD(PG)-ALLAHABADREWABAD(UP) (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	23-Dec-2025	08:00	23-Dec-2025	12:00	May be allowed	Approved	May be allowed
10	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	C	For work in Parallel Circuit , shutdown of which already approved in OCC-237	22-Dec-2025	08:00	27-Dec-2025	18:00	May be allowed	Approved	May be allowed
11	Additional outage	OCC_238	POWERGRID NR-3	A/R off 220 KV ALLAHABAD(PG)-ALLAHABADREWABAD(UP) (PG) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	22-Dec-2025	14:00	22-Dec-2025	18:00	May be allowed	Approved	May be allowed
12	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	21-Dec-2025	09:00	21-Dec-2025	18:00	May be allowed	Approved	May be allowed
13	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV AGRA-SIKAR (PG) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	11:00	19-Dec-2025	14:00	May be allowed	Approved	May be allowed
14	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
15	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV RIHAND(NT)ALLAHABAD(PG) (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
16	Additional outage	OCC_238	POWERGRID NR-3	A/r off 400 KV FATEHPUR-MAINPURI (PG) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
17	Additional outage	OCC_238	POWERGRID NR-3	A/r off 400 KV FATEHPUR-MAINPURI (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
18	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	06:00	19-Dec-2025	18:00	May be allowed	Approved	May be allowed
19	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	06:00	19-Dec-2025	18:00	May be allowed	Approved	May be allowed
20	Additional outage	OCC_238	POWERGRID NR-3	A/R off 220 KV JAULIWI (PG)-DHAULIGANGA(NH) (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
21	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV BALIA-PATNA (PG) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
22	Additional outage	OCC_238	POWERGRID NR-3	A/R off 220 KV Raebareilly-Bachra	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	19-Dec-2025	23:00	May be allowed	Approved	May be allowed
23	Additional outage	OCC_238	POWERGRID NR-3	A/R off 220 KV Kanpur-Rania(UP) and 220 kv Rania(UP)-Panki(UP)	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
24	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV BALIA-BIHARSHARIFF (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00	May be allowed subject to ERPC approval.	Approved	May be allowed subject to ERPC approval.
25	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV ALLAHABAD-KANPUR GIS (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
26	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV BALIA-BIHARSHARIFF (PG) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00	May be allowed subject to ERPC approval.	Approved	May be allowed subject to ERPC approval.
27	Additional outage	OCC_238	POWERGRID NR-3	A/R off for 220KV Raibareilly-CG City	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	19-Dec-2025	23:00	May be allowed	Approved	May be allowed
28	Additional outage	OCC_238	POWERGRID NR-3	A/R off 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00		Approved	

29	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV SINGRAULI(NT)-ALLAHABAD-3	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	09:00	19-Dec-2025	18:00	May be allowed	Approved	May be allowed
30	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUUSA_TL) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
31	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	C	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	20-Dec-2025	18:00	May be allowed subject to ERPC approval.	Approved	May be allowed subject to ERPC approval.
32	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	C	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	20-Dec-2025	18:00	May be allowed subject to ERPC approval.	Approved	May be allowed subject to ERPC approval.
33	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUUSA_TL) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
34	Additional outage	OCC_238	POWERGRID NR-3	A/R off 220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	19-Dec-2025	23:00	May be allowed	Approved	May be allowed
35	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	09:00	18-Dec-2025	18:00	May be allowed subject to ERPC approval.	Approved	May be allowed subject to ERPC approval.
36	Additional outage	OCC_238	POWERGRID NR-3	A/R off 765 KV ORAI-ALIGARH (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	06:00	20-Dec-2025	18:00		Approved	
37	Additional outage	OCC_238	POWERGRID NR-3	A/R off 220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	19-Dec-2025	23:00	May be allowed	Approved	May be allowed
38	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV Singrauli-Fatehpur	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	09:00	19-Dec-2025	18:00	May be allowed	Approved	May be allowed
39	Additional outage	OCC_238	POWERGRID NR-3	A/R off 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
40	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV ALLAHABAD-SASARAM (PG) & A/R off VARANASI-SASARAM(PG)	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	07:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
41	Additional outage	OCC_238	POWERGRID NR-3	A/r off 220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	16:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
42	Additional outage	OCC_238	POWERGRID NR-3	A/r off 220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	14:00	18-Dec-2025	16:00	May be allowed	Approved	May be allowed
43	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV Sasaram-Allahabad & A/R off 400 KV Varanasi-Allahabad	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	07:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
44	Additional outage	OCC_238	POWERGRID NR-3	A/R off 220 KV PITHORAGARH-JAULIJI (PG) CKT-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	09:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
45	Additional outage	OCC_238	POWERGRID NR-3	A/R off 400 KV SINGRAULI(NT)-ALLAHABAD-2	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	09:00	19-Dec-2025	18:00	May be allowed	Approved	May be allowed
46	Additional outage	OCC_238	POWERGRID NR-3	A/R off 220 KV PITHORAGARH-JAULIJI (PG) CKT-1	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	09:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
47	Additional outage	OCC_238	POWERGRID NR-3	A/R off 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	D	For work in Parallel Circuit , shutdown of which already approved in OCC-237	18-Dec-2025	08:00	18-Dec-2025	18:00	May be allowed	Approved	May be allowed
48	Additional outage	OCC_238	POWERGRID NR-3	707R, 330MVAR LINE REACTOR SWITCHING CB IN 765KV FATEHPUR-AGRA CKT-I AT FATEHPUR	C	FOR 707-52R CB MECHANISM OVERHAULING & AMP WORK.	14-Jan-2026	08:00	17-Jan-2026	18:00		Approved	shall be availed along with line outage
49	Additional outage	OCC_238	POWERGRID NR-3	400KV BUS 1C AT AGRA	D	Upgradation of firmware, <u>modification of setting & testing</u>	20-Jan-2026	08:00	20-Jan-2026	18:00	May be allowed	Approved	May be allowed
50	Additional outage	OCC_238	POWERGRID NR-3	400KV BUS 2C AT AGRA	D	Upgradation of firmware, <u>modification of setting & testing</u>	21-Jan-2026	08:00	21-Jan-2026	18:00	May be allowed	Approved	May be allowed
51	Additional outage	OCC_238	POWERGRID NR-3	400kv Allahabad Kanpur-2 Line	D	for SS103 Line reactor Construction works-Circuit breaker erection at Allahabad SS.	24-Dec-2025	08:00	30-Dec-2025	18:00	s/d may be allowed subject to real time grid condition.	Approved	s/d may be allowed subject to real time grid condition.
52	Additional outage	OCC_238	POWERGRID NR-3	400kv SC Singrauli - Sarojini Nagar (Lucknow)	C	for diversion work related to Lucknow-Kanpur Green expressway	18-Dec-2025	08:00	06-Jan-2026	18:00	s/d may be allowed subject to UP consent & real time grid condition.	Approved	s/d may be allowed subject to UP consent & real time grid condition.
53	Additional outage	OCC_238	POWERGRID NR-3	400kv KANPUR-BALLABHGARH-2	C	Process bus commissioning work at Kanpur alongwith A/R non auto mode of 400 KV Kanpur-Ballabgharh-3	29-Dec-2025	08:00	06-Jan-2026	18:00	s/d may be allowed subject to real time grid condition.One ckt shutdown at a time .	Approved	s/d may be allowed subject to real time grid condition.One ckt shutdown at a time .

54	Additional outage	OCC_238	POWERGRID NR-3	400KV Busbar-1 at Gorakhpur SS	D	IPS tube erection work and Busbar stability test for new GIS bays	16.12.2025	09:00:00	16.12.2025	18:00	s/d may be allowed subject to real time grid condition. Other bus must be in service	Approved	s/d may be allowed subject to real time grid condition. Other bus must be in service
55	Additional outage	OCC_238	POWERGRID NR-3	400KV Busbar-2 at Gorakhpur SS	D	IPS tube erection work and Busbar stability test for new GIS bays	18-Dec-2025	09:00:00	18-Dec-2025	18:00	s/d may be allowed subject to real time grid condition. Other bus must be in service	Approved	s/d may be allowed subject to real time grid condition. Other bus must be in service

Proposed Shutdown of Power Plants Jan 2026

S. No.	Power Station	Unit/Line	Voltage Level/Capacity	Nature of outage (Partial/ Complete)	Proposed Shutdown		Reason for Complete Shutdown	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
					From	To				
1	Parbati-III	U#1	130 MW	Complete	25-12-2025	11-4-2026	Repair works in Dam, HRT and Pressure Shafts.	Approved in LGBR from 01.12.2025 to 30.12.2025	Approved	Approved in LGBR from 01.12.2025 to 30.12.2025
	Parbati-III	U#2	130 MW	Complete	25-12-2025	11-4-2026		Approved in LGBR from 31-Dec-25 to 29-Jan-26		Approved in LGBR from 31-Dec-25 to 29-Jan-26
	Parbati-III	U#3	130 MW	Complete	25-12-2025	11-4-2026		Approved in LGBR from 30-Jan-26 to 28-Feb-26		Approved in LGBR from 30-Jan-26 to 28-Feb-26
	Parbati-III	U#4	130 MW	Complete	25-12-2025	11-4-2026		Approved in LGBR from 01-March-26 to 30-March-26		Approved in LGBR from 01-March-26 to 30-March-26
2	Chamera-III	U#1	77 MW	Complete	5-1-2026	4-2-2026	1.Replacement of sill beams of all three spillway, Stoplogs and Radial gates at Dam 2.Replacement of MIV Seals of all three units.	Approved in LGBR from 01-Feb-26 to 25-Feb-26	Approved	Approved in LGBR from 01-Feb-26 to 25-Feb-26
	Chamera-III	U#2	77 MW	Complete	5-1-2026	4-2-2026		Approved in LGBR from 01-Jan-26 to 15-Jan-26		Approved in LGBR from 01-Jan-26 to 15-Jan-26
	Chamera-III	U#3	77 MW	Complete	5-1-2026	4-2-2026		Approved in LGBR from 18-Jan-26 to 29-Jan-26		Approved in LGBR from 18-Jan-26 to 29-Jan-26
3	Dulhasti	U#1	130 MW	Complete	1-1-2026	14-2-2026	Replacement of upstream & downstream seal and other accessories of MIV of all three units	Approved in LGBR from 15-Dec-26 to 03-Jan-26/ Shutdown may be allowed after revival of Chamera -III	Rejected	Approved in LGBR from 15-Dec-26 to 03-Jan-26/ Shutdown may be allowed after revival of Chamera -III
	Dulhasti	U#2	130 MW	Complete	1-1-2026	14-2-2026		Approved in LGBR from 15-Dec-26 to 03-Jan-26/ Shutdown may be allowed after revival of Chamera -III		Approved in LGBR from 15-Dec-26 to 03-Jan-26/ Shutdown may be allowed after revival of Chamera -III
	Dulhasti	U#3	130 MW	Complete	1-1-2026	14-2-2026		Approved in LGBR from 15-Dec-26 to 03-Jan-26/ Shutdown may be allowed after revival of Chamera -III		Approved in LGBR from 15-Dec-26 to 03-Jan-26/ Shutdown may be allowed after revival of Chamera -III
4	Tanakpur	(132KV Tanakpur-Mahendra Nagar (Nepal) Line including 220/132 KV 100MVA ICT Bay).	220/132 KV	Complete	21-01-2026 (8:00 Hrs.)	24-01-2026 (19:00 Hrs.)	1). Shutdown is required for carrying out Annual Maintenance Activities of HV equipments including 245KV and 145KV SF6 circuit breakers for 220/132 KV, 100MVA ICT and 132KV Tanakpur-Mahendra Nagar (Nepal) Line. 2). For carrying out Annual Maintenance of 220/132 KV, 100MVA ICT. 3). Retrofitting and testing of new Numerical protection relay for 132KV Tanakpur-Mahendra Nagar (Nepal) Line.		Approved	Subject to Nepal Consent.
5	Uri-I	GIS Bay Bus Coupler	400 KV	Complete	22-1-2026	24-1-2026	For GIS Inspection, Diagnostic Testing and Preventive checks of 400KV GIS at Uri Power Station.	Clarify the element name	Approved	Subject to real time grid conditions.
		GIS Bay Uri 1- Amargarh Line-2		Complete	25-1-2026	27-1-2026				
		GIS Bay Uri 1- Amargarh Line-1		Complete	3-2-2026	5-2-2026				
		220 SALAL(NH) KV KISHENPUR(PG) CKT-1		Partial	18-12-2025(10:00 Hrs)	18-12-2025(17:00 Hrs)		S/d may be given subject to consent of Powergrid and Jammu SLDC .Shutdown may be		S/d may be given subject to consent of Powergrid and

6	Salal	220 SALAL(NH) KV KISHENPUR(PG) CKT-2	220 KV	Partial	18-12-2025(10:00 Hrs)	18-12-2025(17:00 Hrs)	For carrying out protection testing of the LBB/Busbar Protection Relay system	allowed from 12:00 hrs to 17:00 hrs due to high demand in J&K and low voltage scenario	Approved	Jammu SLDC .Shutdown may be allowed from 12:00 hrs to 17:00 hrs due to high demand in J&K and low voltage scenario
		220 SALAL(NH) KV KISHENPUR(PG) CKT-3		Partial	18-12-2025(10:00 Hrs)	18-12-2025(17:00 Hrs)				
		220 SALAL(NH) KV KISHENPUR(PG) CKT-4		Partial	18-12-2025(10:00 Hrs)	18-12-2025(17:00 Hrs)				
		220 SALAL(NH) JAMMU(PG) CKT-1		Partial	18-12-2025(10:00 Hrs)	18-12-2025(17:00 Hrs)				
		220 SALAL(NH) JAMMU(PG) CKT-2		Partial	18-12-2025(10:00 Hrs)	18-12-2025(17:00 Hrs)				
7	Uri-II	Uri-II-Wagoora Line	400 KV	Partial	19-12-2025(10:00 Hrs)	19-12-2025(15:00 Hrs)	For checking the healthyness of PLCC system	S/d may be given subject to consent of Powergrid .Shutdown may be allowed from 12:00 hrs	Rejected	Due to low voltage conditions in the region.

OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
238	PPGCL BARA	Generating Transformer-1	825 MVA-21 / 765 KV GT-1	PPGCL	Continuous	Oil filtration & SFRA Testing	19-01-2026	6:00 AM	22-01-2026	6:00 PM	1. Subject to Unit #1 shutdown. 2. CB 702 and CB 703 should be opened.	May be allowed	Approved	May be availed along with Unit Outage.

PLANNED SHUT DOWN FOR THE MONTH OF Jan-2026 WHICH ARE TO BE APPROVED BY OCC 238

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
	Substation/Voltage Level	Name of Transmission Elements	From	To	From	To						
1	2	3	4	5	6	7	8	9	10			
1	400kV Gr. Noida	400kV Gr. Noida (765 kV) - Pali, Greater Noida (CKT#1)	06.01.2026	07.01.2026	07:00	18:00	Stringing activity of crossing span between AP62B-AP62C of 400 kV D/C Jalpura -Khurja Transmission line of TP JKJPTL	DAILY		S/ may be given as per real time grid condition.	Approved	S/ may be given as per real time grid condition.
2	400kV Gr. Noida	400kV Gr Noida (765 kV) - 400 KV Metro Depot (Gr. Noida) . (Existing name 400kV Gr. Noida (765 kV) - Pali, Greater Noida (CKT#2)	06.01.2026	07.01.2026	07:00	18:00	Stringing activity of crossing span between AP62B-AP62C of 400 kV D/C Jalpura -Khurja Transmission line of TP JKJPTL	DAILY		S/ may be given as per real time grid condition.	Approved	S/ may be given as per real time grid condition.
3	765kV UNNAO	SHUT DOWN OF 765KV BAY(700-08-52)	07.01.2026	08.01.2026	09:00	17:00	* SHUT DOWN OF 765KV BAY(700-08-52)MAINPURI TIE CB AT UNNAO->* 1- End to end Carrier Protection and Intertripping testing incl	DAILY		May be allowed	Approved	May be allowed
4	400KV SAROJINI NAGAR, LUCKNOW	Plan shutdown of 400KV Mohanlalga Bay	29/01/2026	30-01-2026	09:00	18:00	* Planned shutdown required for Bay Equipment Maintenance and Testing of 400KV Mohanlalga Bay (Bay No. 92)including 400 kv	DAILY S/D		Line must be in service	Approved	Line must be in service
5	400KV SAROJINI NAGAR, LUCKNOW	Plan shutdown of 400KV Lucknow (PG) bay	31-01-2026	31-01-2026	09:00	18:00	* Planned shutdown required for Bay Equipment Maintenance and Testing of >X 400KV Lucknow(PG)Bay(Bay No. 94) including 400KV Sa	CONTINUOUS S/D		Line must be in service	Approved	Line must be in service
6	400KV SAROJINI NAGAR, LUCKNOW	Plan shutdown of 400KV Bus Transfer Bay	28-01-2026	28-01-2026	09:00	18:00	* Planned shutdown required for Bay Equipment Maintenance and Testing of >X 400KV Bus Transfer Bay(Bay no.90) including 80MVAR	CONTINUOUS S/D		Line must be in service	Approved	Line must be in service
7	400KV BAREILLY	220KV PANT NAGAR BAY	23-01-2026	23-01-2026	08:00	17:00	* For Preventive Maintenance works. No supply affected, maintained >X through 400KV S/S KASHIPUR.	CONTINUOUS S/D		Line must be in service	Approved	Line must be in service
8	400/220kV elements of Odra-C Badaun Transmission Limited(OCBTL)	220/132kV ICT-2 at Badaun (GIS)	30.01.2026	30.01.2026	10:00	16:00	Annual Maintenance	DAILY		S/ may be given as per real time grid condition.	Approved	S/ may be given as per real time grid condition.
9	765 kV Ghatampur (NUPPL)	765kV Rampur -Ghatampur TPS Line	20.12.2025	22.12.2025	08:00	22:00	To carry out erection activity of Current Transformer of 765 kV ICT-1 near the vicinity of 765 kV Rampur-Ghatampur Transmission Line.	CONTINUOUS S/D	Shutdown will be for 2 days for any interval between 20.12.2025 to 31.01.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2	May be allowed	Approved	May be allowed
10	765 kV Ghatampur (NUPPL)	330 MVAR Line Reactor at Ghatampur End for Rampur - Ghatampur TPS Line	20.12.2025	22.12.2025	08:00	22:00	To carry out erection activity of Current Transformer of 765 kV ICT-1 near the vicinity of 765 kV Rampur-Ghatampur Transmission Line.	CONTINUOUS S/D	Shutdown will be for 2 days for any interval between 20.12.2025 to 31.01.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2	May be allowed	Approved	May be allowed
11	765 kV Ghatampur (NUPPL)	Bay 803R for Rampur -Ghatampur TPS Line Reactor at Ghatampur End	20.12.2025	22.12.2025	08:00	22:00	To carry out erection activity of Current Transformer of 765 kV ICT-1 near the vicinity of 765 kV Rampur-Ghatampur Transmission Line.	CONTINUOUS S/D	Shutdown will be for 2 days for any interval between 20.12.2025 to 31.01.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2	May be allowed	Approved	May be allowed

KPL, (Previously known as Lanco Amarkantak) Korba:

Sr. No.	Unit	Outage Date		Synchronization date		Outage Remarks	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
		Planned	Actual	Planned	Actual				
1	2	15-Feb-26		11-Mar-26		AOH		Rejected	Deferred to Feb OCC

Element Name	Owner	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	NRLDC Remarks	S/D Status	OCC Remarks
Karcham Wangtoo HEP Unit No. 4	JSW	08.01.2026	00:00	27.01.2026	23:59	Urgent annual maintenance	Planned Outage		Approved	

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS FOR Jan-2026 238 OCC MEETING												
S.N.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason	NLDC/NRLD C Remarks	S/D Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO						
				DATE	TIME	DATE	TIME					
X-2	For O&M activity											
1	220KV	220KV panchkula- chandigarh ckt 1	A	05.01.2026	10:00	07.01.2026	18:00	Continuous	For taking SPARE CABLE on load by Raising height of BPI and connectng of suspension insulator and conductor with BPI (As per approval received from Engg.on 04.12.2025) at gantry end, earthing of spare cable along 9 JBS.		Approved	Subject to Chandigarh Consent.
2	400KV	400/220KV 315MVA ICT-3 at Ludhiana	A	20.12.2025	08:00	20.12.2025	18:00	Daily	For Annual Maintenance works. Previously punched for 28.01.2025. Needs to be modified		Approved	Subject to other ICT shall be in service.

Proposed schedule of S/D of 400/220kV ICT#3, ICT#4 & B/C bay at DGPS for Annual OH & testing and CT replacement.

Sl.No	Bus description	Date	S/D Type	Remarks	NLDC/NRLDC Remarks	S/D Status	OCC Remarks
1	ICT#4	05.01.2026 (9.00hr) to 12.01.2026 (15:00 Hrs)	Continuous basis	Annual OH & testing. S/D reqd. on continuous basis, ICT#4 S/D couldn't availed in month of Nov.2025 due to non-availability of Spare ICT.		Approved	
2	220kV B/C Bay	13.01.2026 (9.00hr) to 17.01.2026 (15:00 Hrs)	Continuous basis	Annual OH & testing. S/D reqd. on continuous basis		Approved	

Sr.No.	OCC No.	Requester	Element Name	Owner	Continous/daily	Reason	Requested from date	Requested from time	Requested to date	Requested to time	NRLDC/NLDC remarks	S/D Status	OCC remarks
1	238	sldcps_sd	220 KV Bhatinda (PS)- LehraMohabat(PS) (BBMB) Ckt-1	BBMB	Continuous	Height raising of Transmission Cicuit due to augmentation of 66kV MES 1& 2.	18 December 2025	0900hrs	27 December 2025	1800hrs		Approved	BBMB allowed consent.
2	238	sldcps_sd	400 KV Rajpura-Dhuri (PS) Ckt-2	PSTCL	Daily	Insulator Disc washing	19 December 2025	0900hrs	27 December 2025	1800hrs		Approved	
3	238	sldcps_sd	400 KV Rajpura TPS(PSG)-Nakodar(PSG) (PS) Ckt-2	PSTCL	Daily	Insulator Disc washing	28 December 2025	0900hrs	03 January 2026	1800hrs		Approved	
4	238	sldcps_sd	400/220 kV 500 MVA ICT 2 at Dhuri(PS)	PSTCL	Daily	Protection Testing	18 December 2025	0900hrs	19 December 2025	1800hrs		Approved	

SL	Name of Requesting Agency	Element Name	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks
1	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	D	Yearly AMP of LTE and main bay circuit breaker at Kansari /Differential Relay Retrofitting work of Line reactor and Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	2-Jan-26	7:00	2-Jan-26	18:00	ATC Curtailment of 2100 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
2	POWERGRID_WR2	400KV-KANSARI-KANKROLI-2	D	Yearly AMP of LTE and main bay circuit breaker at Kansari /Differential Relay Retrofitting work of Line reactor and Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	12-Jan-26	7:00	12-Jan-26	18:00	ATC Curtailment of 2100 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
3	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	D	Yearly AMP/ For attending shutdown defects in line- and yearly amp of LTE & LR Bay, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	19-Jan-26	7:00	19-Jan-26	18:00	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
4	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	D	YEARLY AMP/For attending shutdown defects in line- YEARLY AMP OF LTE AND LR bay AND LR Switching for oil seepage issue. Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	21-Jan-26	7:00	21-Jan-26	18:00	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
5	POWERGRID_WR2	765KV-SATNA-BINA-1	C	For Erection and Stringing Work in 765 kV Satna Bina C1 line under WRD Diversion Work.Dia to be kept open at both ends.	1-Jan-26	9:00	10-Jan-26	18:00	ATC Curtailment of 750 MW in NR Import.
6	POWERGRID_WR2	765KV-SATNA-BINA-2	C	Simultaneous outage of 765KV-SATNA-BINA-2 and 400KV-SATNA-BINA-1 &2 is required for Erection and Stringing Work in 765 kV Satna Bina C1 line under WRD Diversion Work.	11-Jan-26	9:00	20-Jan-26	18:00	ATC Curtailment of 750 MW in NR Import.
7	POWERGRID_WR2	400KV-SATNA-BINA-1	C	Simultaneous outage of 765KV-SATNA-BINA-2 and 400KV-SATNA-BINA-1 &2 is required For Erection and Stringing Work in 400 kV Satna Bina C1 line under WRD Diversion Work.	11-Jan-26	9:00	20-Jan-26	18:00	Not in NLDC Purview
8	POWERGRID_WR2	400KV-SATNA-BINA-2	C	Simultaneous outage of 765KV-SATNA-BINA-2 and 400KV-SATNA-BINA-1 &2 is required for Erection and Stringing Work in 400 kV Satna Bina C2 line under WRD Diversion Work.	11-Jan-26	9:00	20-Jan-26	18:00	Not in NLDC Purview
9	POWERGRID_WR2	765KV-BINA-INDORE-1	D	Pollution cleaning and for attending S/D nature defects in 765 kv- Bina Indore C1 line. for Reactor CB AMP works at Binas SS , Dia to be kept open at both ends.	30-Jan-26	9:00	30-Jan-26	18:00	NRPC approval not required.
10	POWERGRID_WR2	765KV-SATNA-BINA-1	D	ATTENDING S/D NATURE DEFECTS IN LINE, Dia to be kept open at both ends.	4-Jan-26	7:00	4-Jan-26	18:00	ATC Curtailment of 750 MW in NR Import.
11	POWERGRID_WR2	765KV-SATNA-BINA-2	D	ATTENDING S/D NATURE DEFECTS IN LINE, Dia to be kept open at both ends.	21-Jan-26	7:00	21-Jan-26	18:00	ATC Curtailment of 750 MW in NR Import.
12	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	C	Restoration work of loc no 159 & shut down nature defect attending work , Dia to be kept open at both ends.	5-Jan-26	9:00	20-Jan-26	18:00	ATC Curtailment of 1150 MW in NR Import.
13	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	C	Installation , testing and commissioning work of CB for switchable line reactor, Dia to be kept open at both ends.	12-Jan-26	9:00	22-Jan-26	18:00	ATC Curtailment of 2150MW in NR Import.
14	POWERGRID_WR2	765KV-SATNA-GWALIOR-2 L/R@ GWALIOR - 765KV	C	Installation , testing and commissioning work of CB for switchable line reactor	12-Jan-26	9:00	22-Jan-26	18:00	NRPC approval not required/ Along with line outage.
15	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	C	Line Reactor CB Drive Mechanism checking by OEM at Gwalior SS,Dia to be kept open at both ends.	28-Jan-26	9:00	31-Jan-26	18:00	
16	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	D	For Spare normalization (Taking R Ph in service) and Spare to be taken Out (R phase Out since 15.11.2025), attending S/D nature defect in line. Non auto mode of ckt 2	31-Jan-26	9:00	31-Jan-26	18:00	ATC Curtailment of 900 MW in NR Import.
17	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	D	attending S/D nature defect in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	5-Jan-26	10:00	5-Jan-26	17:30	ATC Curtailment of 250 MW in NR Export
18	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	D	attending S/D nature defect in line, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	6-Jan-26	10:00	6-Jan-26	17:30	ATC Curtailment of 250 MW in NR Export
19	POWERGRID_WR2	765KV-SATNA-ORAI-1	D	For Shutdown Nature Defects Rectification Work, 765 KV Satna -Gwalior required to be in non auto mode, Dia to be kept open at both ends.	13-Jan-26	7:00	13-Jan-26	18:00	ATC Curtailment of 2450 MW in NR Import.
20	POWERGRID_WR2	400KV-SHUJALPUR-RAPP-2	D	AMP WORK OF LINE BAY 418 L	21-Jan-26	8:00	21-Jan-26	17:30	ATC Curtailment of 450 MW in NR Export
21	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	D	Line Bay AMP Work at Vindhyachal(PS), Dia to be kept open at both ends.	12-Jan-26	9:00	12-Jan-26	18:00	ATC curtailment of 1900MW in NR Import.
22	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	D	Non Auto Mode of Ckt#2 is required for opportunity work in 765KV-VINDHYACHAL(PS)-VARANASI-1 Line	12-Jan-26	9:00	12-Jan-26	18:00	

23	POWERGRID_WR2	765KV-SASAN-VINDHYACHAL(PS)-1	D	Line Terminal Equipment AMP work at both end.Dia to be kept open at both ends.	13-Jan-26	9:00	13-Jan-26	18:00	NRPC approval not required.
24	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	D	Line Terminal Equipment & LR AMP work at Vindhychal(PS), Dia to be kept open at both ends.	17-Jan-26	9:00	17-Jan-26	18:00	ATC Curtailment of 750 MW in NR Import.
25	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	D	Line Terminal Equipment & LR AMP work at Vindhychal(PS), Dia to be kept open at both ends.	28-Jan-26	9:00	28-Jan-26	18:00	ATC Curtailment of 1100 MW in NR Import.
26	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	D	For OPGW stringing under live line condition, Auto Reclosure to be in non auto mode	1-Jan-26	7:00	31-Jan-26	18:00	NRPC approval not required for A/R outage
27	POWERGRID_WR2	400KV-JABALPUR-REWA-1	D	Simultaneous outage of 765KV-SATNA-VINDHYACHAL(PS)-1 and 400KV-JABALPUR-REWA-1 is required For Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN-634-TN 635)	16-Jan-26	7:00	16-Jan-26	18:00	NRPC approval not required
28	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	D	Simultaneous outage of 765KV-SATNA-VINDHYACHAL(PS)-1 and 400KV-JABALPUR-REWA-1 is required For Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN 599-TN 600)	16-Jan-26	7:00	16-Jan-26	18:00	ATC Curtailment of 750 MW in NR Import.
29	POWERGRID_WR2	400KV-JABALPUR-REWA-1	D	Simultaneous outage of 765KV-SATNA-VINDHYACHAL(PS)-2 and 400KV-JABALPUR-REWA-1 is required For Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN-635-TN 637)	17-Jan-26	7:00	17-Jan-26	18:00	NRPC approval not required
30	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	D	Simultaneous outage of 765KV-SATNA-VINDHYACHAL(PS)-2 and 400KV-JABALPUR-REWA-1 is required For Formation of Dual Dimond Crossing, for rectification of Clearance issue TN 608-TN 609)	17-Jan-26	7:00	17-Jan-26	18:00	ATC Curtailment of 750 MW in NR Import.
31	POWERGRID_WR2	765KV-INDORE-VADODARA-1	D	Line AMP works, Dia to be kept open at both sides &PRV switch replacement work, Dia to be kept open at both ends.	21-Jan-26	9:00	21-Jan-26	18:00	ATC Curtailment of 600 MW in NR Export.

OCC Remarks: Above S/Ds are approved as per NLDC comments.