

**Proposed Outage Program of 238th OCC meeting of NRPC**

| Sr No | Reference Number | OCC Number | Name of Requesting Agency | Element Type                 | Element Name                                    | Owner     | Daily/Continou s | Reason                                                                                                                                                                                   | Requested From Date | Requested From Time | Requested To Date | Requeste d To Time | Requester Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                           | Request Type | Shutdown Status | NLDC/RLDC Comments |
|-------|------------------|------------|---------------------------|------------------------------|-------------------------------------------------|-----------|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|---------------------|-------------------|--------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|-----------------|--------------------|
| 1     | RQ253470         | OCC_238    | adhydro_sd                | GENERATING UNIT              | 96 MW AD HYDRO - UNIT 1                         | ADHPL     | C                | 96 MW AD Hydro Unit # 1 Shutdown required on continuous basis from 02-Jan-2026 ( 09:00hrs) to 26-Jan-2026 (18:00 hrs).                                                                   | 02/Jan/2026         | 09:00               | 26/Jan/2026       | 18:00              | Due to technical issue encountered on 96 MW AD Hydro Unit # 2, a shutdown on priority basis has been availed for 96 MW AD Hydro Unit # 2 instead of 96 MW AD Hydro Unit # 1 in December 2025. As a result, the shutdown for 96 MW AD Hydro Unit # 1 has been rescheduled for January 2026. Therefore, ADHPL has planned an annual shutdown for 96 MW AD Hydro Unit # 1 in January 2026, following the shutdown of 96 MW AD Hydro Unit # 2 in December 2025. | PLANNED      | Requested       |                    |
| 2     | RQ254964         | OCC_238    | rampur_sd                 | GENERATING UNIT              | 68.67 MW RAMPUR HEP - UNIT 4                    |           | C                | Annual Planned Maintenance of 68.67MW Generating Unit#04of Rampur HPS.                                                                                                                   | 27/Jan/2026         | 00:00               | 05/Feb/2026       | 18:00              | Annual Planned Maintenance                                                                                                                                                                                                                                                                                                                                                                                                                                  | PLANNED      | Requested       |                    |
| 3     | RQ254993         | OCC_238    | rampur_sd                 | GENERATING UNIT              | 68.67 MW RAMPUR HEP - UNIT 4                    |           | C                | Annual Planned Maintenance of Penstock guide Valve (BFV)of unit # 03.&Unit#04 and Unit#04 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#02 | 22/Jan/2026         | 00:00               | 24/Jan/2026       | 18:00              | Annual Planned Maintenance                                                                                                                                                                                                                                                                                                                                                                                                                                  | PLANNED      | Requested       |                    |
| 4     | RQ254962         | OCC_238    | rampur_sd                 | GENERATING UNIT              | 68.67 MW RAMPUR HEP - UNIT 3                    | SIVNL     | C                | Annual Planned Maintenance of 68.67MW Generating Unit#03of Rampur HPS.                                                                                                                   | 15/Jan/2026         | 00:00               | 24/Jan/2026       | 18:00              | Annual Planned Maintenance                                                                                                                                                                                                                                                                                                                                                                                                                                  | PLANNED      | Requested       |                    |
| 5     | RQ254623         | OCC_238    | jhakri_sd                 | GENERATING UNIT              | 250 MW NATHPA-JHAKRI HPS - UNIT 5               |           | C                | Annual Planned Maintenance of 250MW Generating Unit#05 of NJHPS.                                                                                                                         | 27/Jan/2026         | 00:00               | 05/Feb/2026       | 18:00              | APM of Unit#05                                                                                                                                                                                                                                                                                                                                                                                                                                              | PLANNED      | Requested       |                    |
| 6     | RQ254622         | OCC_238    | jhakri_sd                 | GENERATING UNIT              | 250 MW NATHPA-JHAKRI HPS - UNIT 3               |           | C                | Annual Planned Maintenance of 250MW Generating Unit#03 of NJHPS.                                                                                                                         | 15/Jan/2026         | 00:00               | 24/Jan/2026       | 18:00              | APM of Unit#03                                                                                                                                                                                                                                                                                                                                                                                                                                              | PLANNED      | Requested       |                    |
| 7     | RQ254492         | OCC_238    | ntpcos_sd                 | GENERATING UNIT              | 500 MW RIHAND-III STPS - UNIT 1                 | NTPC      | C                | Overhauling                                                                                                                                                                              | 18/Jan/2026         | 00:00               | 16/Feb/2026       | 23:59              |                                                                                                                                                                                                                                                                                                                                                                                                                                                             | PLANNED      | Requested       |                    |
| 8     | RQ254498         | OCC_238    | ntpcos_sd                 | GENERATING UNIT              | 200 MW KOLDAM HPS - UNIT 3                      |           | C                | Overhauling                                                                                                                                                                              | 19/Jan/2026         | 00:00               | 02/Feb/2026       | 23:59              |                                                                                                                                                                                                                                                                                                                                                                                                                                                             | PLANNED      | Requested       |                    |
| 9     | RQ254495         | OCC_238    | ntpcos_sd                 | GENERATING UNIT              | 200 MW KOLDAM HPS - UNIT 4                      |           | C                | Overhauling                                                                                                                                                                              | 07/Jan/2026         | 00:00               | 14/Jan/2026       | 23:59              |                                                                                                                                                                                                                                                                                                                                                                                                                                                             | PLANNED      | Requested       |                    |
| 10    | RQ254482         | OCC_238    | ntpcos_sd                 | GENERATING UNIT              | 111.19 MW AURAIYA GPS - UNIT 3                  | NTPC      | C                | Overhauling                                                                                                                                                                              | 07/Jan/2026         | 00:00               | 29/Jan/2026       | 23:59              |                                                                                                                                                                                                                                                                                                                                                                                                                                                             | PLANNED      | Requested       |                    |
| 11    | RQ254070         | OCC_238    | rappc_sd                  | GENERATING UNIT              | 220 MW RAPS-C - UNIT 2                          |           | C                | Biennial shut down of RAPS Unit-6                                                                                                                                                        | 30/Jan/2026         | 23:50               | 03/Mar/2026       | 21:00              | Maintenance of Electrical, Mechanical, control equipment s including Surveillance testing of Turbine and Reactor auxiliaries etc                                                                                                                                                                                                                                                                                                                            | PLANNED      | Requested       |                    |
| 12    | RQ255022         | OCC_238    | cpcc3_sd                  | HVDC LINE CIRCUIT            | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2       | POWERGRID | D                | For Stringing/ Construction of 765KV Neemrana II-Bareilly line. All the four poles will be out of service.                                                                               | 21/Jan/2026         | 07:00               | 24/Jan/2026       | 18:00              |                                                                                                                                                                                                                                                                                                                                                                                                                                                             | PLANNED      | Requested       |                    |
| 13    | RQ255021         | OCC_238    | cpcc3_sd                  | HVDC LINE CIRCUIT            | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1       |           | D                | For Stringing/ Construction of 765KV Neemrana II-Bareilly line.All the four poles will be out of service..                                                                               | 21/Jan/2026         | 07:00               | 24/Jan/2026       | 18:00              |                                                                                                                                                                                                                                                                                                                                                                                                                                                             | PLANNED      | Requested       |                    |
| 14    | RQ255017         | OCC_238    | cpcc3_sd                  | HVDC LINE CIRCUIT            | 800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1 |           | C                | Line Diversion work due to construction of Lucknow-Kanpur Green Expressway Work by NHAI..All the four pole will be out of service.                                                       | 02/Jan/2026         | 08:00               | 11/Jan/2026       | 18:00              |                                                                                                                                                                                                                                                                                                                                                                                                                                                             | PLANNED      | Requested       |                    |
| 15    | RQ255018         | OCC_238    | cpcc3_sd                  | HVDC LINE CIRCUIT            | 800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2 |           | C                | Line Diversion work due to construction of Lucknow-Kanpur Green Expressway Work by NHAI.All the four pole will be out of service                                                         | 02/Jan/2026         | 08:00               | 11/Jan/2026       | 18:00              |                                                                                                                                                                                                                                                                                                                                                                                                                                                             | PLANNED      | Requested       |                    |
| 16    | RQ254597         | OCC_238    | cpcc3_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-GWALIOR (PG) CKT-1                  | POWERGRID | D                | Installation of Counter weight in Gantry-1 Tower of 765KV Orai-Gwalior line at Orai End.                                                                                                 | 24/Jan/2026         | 09:00               | 24/Jan/2026       | 18:00              |                                                                                                                                                                                                                                                                                                                                                                                                                                                             | PLANNED      | Requested       |                    |
| 17    | RQ254661         | OCC_238    | cpcc3_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHPUR-SASARAM (PG) CKT-1              |           | D                | For shut down nature defects rectification works.                                                                                                                                        | 19/Jan/2026         | 08:00               | 19/Jan/2026       | 18:00              |                                                                                                                                                                                                                                                                                                                                                                                                                                                             | PLANNED      | Requested       |                    |
| 18    | RQ254391         | OCC_238    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2         |           | C                | For Tapping of under construction LLO of PHAGI(RS)-GWALIOR(PG) CKT-2 at Dausa                                                                                                            | 09/Jan/2026         | 08:00               | 15/Jan/2026       | 18:00              |                                                                                                                                                                                                                                                                                                                                                                                                                                                             | PLANNED      | Requested       |                    |
| 19    | RQ254596         | OCC_238    | cpcc3_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-SATNA (PG) CKT-1                    | POWERGRID | D                | Line side Equipment & LR One-Yearly AMP work at Orai end.                                                                                                                                | 05/Jan/2026         | 09:00               | 05/Jan/2026       | 18:00              |                                                                                                                                                                                                                                                                                                                                                                                                                                                             | PLANNED      | Requested       |                    |

|    |          |         |           |                              |                                                               |           |   |                                                                                                                                                                                                                                                |             |       |             |       |                 |         |           |  |
|----|----------|---------|-----------|------------------------------|---------------------------------------------------------------|-----------|---|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|-----------|--|
| 20 | RQ255154 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHPUR-SASARAM (PG) CKT-1                            | POWERGRID | D | S/D rectification work in TLM Prayagraj.                                                                                                                                                                                                       | 02/Jan/2026 | 09:00 | 02/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 21 | RQ254390 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1                       | POWERGRID | C | For Tapping of under construction LLO of PHAGI(RS)-GWALIOR(PG) CKT-1 at Dausa                                                                                                                                                                  | 02/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 22 | RQ254712 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHPUR-SASARAM (PG) CKT-1                            | POWERGRID | D | NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: | 01/Jan/2026 | 07:00 | 31/Jan/2026 | 19:00 |                 | PLANNED | Requested |  |
| 23 | RQ253663 | OCC_238 | cpcc1_sd  | HVDC LINE CIRCUIT            | 500 KV HVDC MAHINDERGARH(AP L)-ADANI MUNDRA(APL) (ATIL) CKT-1 | POWERGRID | D | For overhead crossing of +/-500kV HVDC Mahendergarh - Mundra by under construction 765kV D/C Bhadla-III Sikar-II TL                                                                                                                            | 06/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 24 | RQ253664 | OCC_238 | cpcc1_sd  | HVDC LINE CIRCUIT            | 500 KV HVDC MAHINDERGARH(AP L)-ADANI MUNDRA(APL) (ATIL) CKT-2 | POWERGRID | D | For overhead crossing of +/-500kV HVDC Mahendergarh - Mundra by under construction 765kV D/C Bhadla-III Sikar-II TL                                                                                                                            | 06/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 25 | RQ253665 | OCC_238 | cpcc1_sd  | HVDC LINE CIRCUIT            | 500 KV HVDC MAHINDERGARH(AP L)-ADANI MUNDRA(APL) (ATIL) CKT-1 | POWERGRID | D | For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)                                                                                                                                            | 03/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 26 | RQ253666 | OCC_238 | cpcc1_sd  | HVDC LINE CIRCUIT            | 500 KV HVDC MAHINDERGARH(AP L)-ADANI MUNDRA(APL) (ATIL) CKT-2 | POWERGRID | D | For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)                                                                                                                                            | 03/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 27 | RQ254503 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1               | POWERGRID | D | FOR RETRO FITMENT OF MAIN BAY (417) CB OF 400KV SINGRAULI-VINDHYACHAL#1 AT NTPC SINGRAULI END UNDER ADD CAP 2019-24.ALONGWITH A/R NON AUTO OF CKT-2                                                                                            | 30/Jan/2026 | 09:00 | 30/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 28 | RQ254504 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2               | POWERGRID | D | FOR RETRO FITMENT OF MAIN BAY CB OF 400KV VINDHYACHAL-SINGRAULI#2 AT VINDHYACHAL END ALONGWITH A/R NON AUTO OF CKT-1                                                                                                                           | 10/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 29 | RQ254668 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-3                                 | POWERGRID | D | AMP WORK ALONGWITH A/R NON AUTO OF 400 KV BALLIA-NAUBATPUR-2                                                                                                                                                                                   | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 30 | RQ254670 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-2                                 | POWERGRID | D | AMP WORK ALONGWITH A/R NON AUTO OF CKT-1                                                                                                                                                                                                       | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 31 | RQ254669 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-1                                 | POWERGRID | D | AMP WORK ALONGWITH A/R NON AUTO OF CKT-2                                                                                                                                                                                                       | 01/Jan/2026 | 08:00 | 01/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 32 | RQ254676 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2        | POWERLINK | D | LBB retro-fitting work. Alongwith A/R Non auto of ckt-1                                                                                                                                                                                        | 19/Jan/2026 | 09:00 | 19/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 33 | RQ254675 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1        | POWERLINK | D | LBB retro-fitting work. Alongwith A/R Non auto of ckt-2                                                                                                                                                                                        | 09/Jan/2026 | 09:00 | 09/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 34 | RQ254698 | OCC_238 | cpcc3_sd  | HVDC LINE CIRCUIT            | 500 KV HVDC BALIA-BHIWADI (PG) CKT-2                          |           | D | for attending shutdown nature defects and replacement of porcelain insulators                                                                                                                                                                  | 27/Jan/2026 | 08:00 | 27/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 35 | RQ254697 | OCC_238 | cpcc3_sd  | HVDC LINE CIRCUIT            | 500 KV HVDC BALIA-BHIWADI (PG) CKT-1                          |           | D | for porcelain insulator replacement and attending shutdown nature defects                                                                                                                                                                      | 26/Jan/2026 | 08:00 | 26/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 36 | RQ254788 | OCC_238 | apl_sd    | HVDC POLE                    | 500 KV HVDC MAHINDERGARH(AP L) POLE-2                         | ATIL      | C | Hotline Stringing of 765kV D/C KPS2 - Halvad TRANSMISSION LINE.                                                                                                                                                                                | 11/Jan/2026 | 08:00 | 18/Jan/2026 | 18:00 | AR OFF/ RVO OFF | PLANNED | Requested |  |
| 37 | RQ254782 | OCC_238 | apl_sd    | HVDC POLE                    | 500 KV HVDC ADANI MUNDRA(APL) POLE-2                          | ATIL      | C | Hotline Stringing of 765kV D/C KPS2 - Halvad TRANSMISSION LINE.                                                                                                                                                                                | 11/Jan/2026 | 08:00 | 18/Jan/2026 | 18:00 | AR OFF/ RVO OFF | PLANNED | Requested |  |
| 38 | RQ254783 | OCC_238 | apl_sd    | HVDC POLE                    | 500 KV HVDC ADANI MUNDRA(APL) POLE-1                          | ATIL      | C | Hotline Stringing of 765kV D/C KPS2 - Halvad TRANSMISSION LINE.                                                                                                                                                                                | 11/Jan/2026 | 08:00 | 18/Jan/2026 | 18:00 | AR OFF/ RVO OFF | PLANNED | Requested |  |
| 39 | RQ254789 | OCC_238 | apl_sd    | HVDC POLE                    | 500 KV HVDC MAHINDERGARH(AP L) POLE-1                         | ATIL      | C | Hotline Stringing of 765kV D/C KPS2 - Halvad TRANSMISSION LINE.                                                                                                                                                                                | 11/Jan/2026 | 08:00 | 18/Jan/2026 | 18:00 | AR OFF/ RVO OFF | PLANNED | Requested |  |
| 40 | RQ254903 | OCC_238 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2                       | POWERGRID | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator.alongwith line reactor at 765kV GSS Phagi                                                                                                                                         | 30/Jan/2026 | 08:00 | 30/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 41 | RQ254522 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-1                               | POWERGRID | D | Fixing of conductor spacer and attend shut down nature works.                                                                                                                                                                                  | 29/Jan/2026 | 08:00 | 30/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 42 | RQ254536 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-ALIGARH (PG) CKT-1                                | POWERGRID | D | Line S/D nature defect rectification works and Relay Firmware Upgradation work                                                                                                                                                                 | 27/Jan/2026 | 08:00 | 27/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |

|    |          |         |            |                              |                                               |           |   |                                                                                                                                                                                                                                                                                                                          |             |       |             |       |  |         |           |  |
|----|----------|---------|------------|------------------------------|-----------------------------------------------|-----------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 43 | RQ254510 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-1                | POWERGRID | D | Insulator replacement work at diverted locations during construction of Bundelkhand Express way alongwith A/R Non auto of ckt-2                                                                                                                                                                                          | 27/jan/2026 | 06:00 | 29/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 44 | RQ254674 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2         | POWERGRID | D | For shut down nature defects rectification works alongwith a/r non auto of ckt-1                                                                                                                                                                                                                                         | 26/jan/2026 | 08:00 | 28/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 45 | RQ254511 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-2                | POWERGRID | D | Installation of Counter weight in Gantry-1 Tower of 765KV Orai-Gwalior line at Orai End. Shutdown of 765kv Orai-Gwalior line required along with simultaneous shutdown of 765KV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling). also A/R non auto of CKT-1 is required | 24/jan/2026 | 09:00 | 24/jan/2026 | 14:00 |  | PLANNED | Requested |  |
| 46 | RQ254656 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-ALIGARH (PG) CKT-1           | POWERGRID | D | AMP work; Relay Testing; and Tie AR Relay Modification, Testing & Firmware Upgradation work and Line S/D nature defect rectification works. Alongwith A/R Non auto of 765 KV Kanpur-Aligarh                                                                                                                              | 22/jan/2026 | 08:00 | 22/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 47 | RQ254673 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1         | POWERGRID | D | For shut down nature defects rectification works.alongwith a/r non auto of ckt-2                                                                                                                                                                                                                                         | 20/jan/2026 | 08:00 | 22/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 48 | RQ254902 | OCC_238 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1       | POWERGRID | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator.alongwith line reactor at 765KV GSS Phagi                                                                                                                                                                                                                   | 19/jan/2026 | 08:00 | 19/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 49 | RQ254667 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-FATEHPUR (PG) CKT-1           | POWERGRID | D | For shut down nature defects rectification works.                                                                                                                                                                                                                                                                        | 17/jan/2026 | 08:00 | 17/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 50 | RQ254538 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-2                | POWERGRID | D | CSD Fine Tuning of Bays 805 & 806 alongwith a/r non auto of ckt-2                                                                                                                                                                                                                                                        | 14/jan/2026 | 13:00 | 14/jan/2026 | 16:00 |  | PLANNED | Requested |  |
| 51 | RQ254537 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-1                | POWERGRID | D | *CSD Fine Tuning of Bays 802 & 803. alongwith a/r non auto of ckt-2                                                                                                                                                                                                                                                      | 14/jan/2026 | 09:00 | 14/jan/2026 | 12:00 |  | PLANNED | Requested |  |
| 52 | RQ254780 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 | POWERGRID | D | For Stringing/ Construction of 765KV Neemrana II-Bareilly line                                                                                                                                                                                                                                                           | 08/jan/2026 | 07:00 | 13/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 53 | RQ254518 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-2                | POWERGRID | D | Insulator replacement work at diverted locations during construction of Bundelkhand Express way alongwith A/R non auto of CKT-1 is required                                                                                                                                                                              | 08/jan/2026 | 06:00 | 10/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 54 | RQ255148 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-FATEHPUR (PG) CKT-1           | POWERGRID | D | S/D rectification work by agency.                                                                                                                                                                                                                                                                                        | 07/jan/2026 | 09:00 | 08/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 55 | RQ255146 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1         | POWERGRID | D | Non auto mode of CKT1 during rectification if CKT2.                                                                                                                                                                                                                                                                      | 05/jan/2026 | 09:00 | 06/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 56 | RQ255147 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2         | POWERGRID | D | S/D rectification work by agency.                                                                                                                                                                                                                                                                                        | 05/jan/2026 | 09:00 | 06/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 57 | RQ254704 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-1               | POWERGRID | D | Shutdown required for stucked VD removal work from existing earthwire in between section of TN 708 to TN 709 & for removal of damaged earthwire in between TN 688A to TN 688B at highway crossing section under Communication System Schemes in 19th NCT (Package OPGW 02).                                              | 05/jan/2026 | 08:00 | 08/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 58 | RQ254564 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV KANPUR_GIS ALIGARH (PG) CKT-1          | POWERGRID | D | ATTENDING SHUTDOWN NATURE DEFECTS ALONGWITH A/R NON AUTO OF ALIGARH- JHATIKARA                                                                                                                                                                                                                                           | 05/jan/2026 | 08:00 | 05/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 59 | RQ255144 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1         | POWERGRID | D | For attending S/D nature defects by agency.                                                                                                                                                                                                                                                                              | 03/jan/2026 | 09:00 | 04/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 60 | RQ255145 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2         | POWERGRID | D | Non-auto mode of CKT-2 during rectification work in CKT-1.                                                                                                                                                                                                                                                               | 03/jan/2026 | 09:00 | 04/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 61 | RQ254545 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-1               | POWERGRID | D | Installation of missing CC Ring and spacers                                                                                                                                                                                                                                                                              | 03/jan/2026 | 08:00 | 04/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 62 | RQ254540 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-2                | POWERGRID | D | CSD Fine Tuning of Bays 805 & 806.Relay Firmware Upgradation work alongwith a/r non auto of ckt-1                                                                                                                                                                                                                        | 02/jan/2026 | 08:00 | 02/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 63 | RQ253974 | OCC_238 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1  | POWERGRID | D | Stringing activity of crossing span between AP35A/O - AP35B/O of 400 KV D/C Jalpura - Khurja Transmission line of TP JKJPTL                                                                                                                                                                                              | 02/jan/2026 | 07:00 | 02/jan/2026 | 18:00 |  | PLANNED | Requested |  |

|    |          |         |          |                              |                                                   |           |   |                                                                                                                                                                                                                                                |             |       |             |       |                                                      |         |           |  |
|----|----------|---------|----------|------------------------------|---------------------------------------------------|-----------|---|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------|---------|-----------|--|
| 64 | RQ254546 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-2                   | POWERGRID | D | Replacement of damaged insulators and fixing of missing CC Ring and bundle spacers                                                                                                                                                             | 01/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 |                                                      | PLANNED | Requested |  |
| 65 | RQ254709 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-FATEHPUR (PG) CKT-1               | POWERGRID | D | NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: | 01/Jan/2026 | 07:00 | 31/Jan/2026 | 19:00 |                                                      | PLANNED | Requested |  |
| 66 | RQ254699 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-1                   | POWERGRID | D | NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).                                                                                                                         | 01/Jan/2026 | 07:00 | 31/Jan/2026 | 19:00 |                                                      | PLANNED | Requested |  |
| 67 | RQ254700 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-2                   | POWERGRID | D | NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).                                                                                                                         | 01/Jan/2026 | 07:00 | 31/Jan/2026 | 19:00 |                                                      | PLANNED | Requested |  |
| 68 | RQ254779 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-ALIGARH (PG) CKT-1               | POWERGRID | D | For Stringing/ Construction of 765kV Neemrana II-Bareilly line                                                                                                                                                                                 | 01/Jan/2026 | 07:00 | 06/Jan/2026 | 18:00 |                                                      | PLANNED | Requested |  |
| 69 | RQ254187 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2         |           | D | SD Nature defects rectification & AMP of Line reactor and CB                                                                                                                                                                                   | 30/Jan/2026 | 08:00 | 30/Jan/2026 | 18:00 | Non Auto of 765 KV Chittorgarh-Banaskantha(PG) CKT-1 | PLANNED | Requested |  |
| 70 | RQ254360 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1      |           | D | For Defects rectifiacton                                                                                                                                                                                                                       | 27/Jan/2026 | 08:00 | 28/Jan/2026 | 18:00 | For Defects rectifiacton                             | PLANNED | Requested |  |
| 71 | RQ254186 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1         |           | D | SD Nature defects rectification & AMP of Line reactor and CB                                                                                                                                                                                   | 27/Jan/2026 | 08:00 | 27/Jan/2026 | 18:00 | Non Auto of 765 KV Chittorgarh-Banaskantha(PG) CKT-2 | PLANNED | Requested |  |
| 72 | RQ254318 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2    |           | D | For defect rectification                                                                                                                                                                                                                       | 27/Jan/2026 | 08:00 | 29/Jan/2026 | 18:00 | Non Auto of other charge ckts                        | PLANNED | Requested |  |
| 73 | RQ254340 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2   |           | D | For scheme checking work                                                                                                                                                                                                                       | 24/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 |                                                      | PLANNED | Requested |  |
| 74 | RQ254361 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KOTESHWAR-MEERUT (PG) CKT-2                |           | D | For Defects rectifiacton                                                                                                                                                                                                                       | 24/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 | For Defects rectifiacton                             | PLANNED | Requested |  |
| 75 | RQ254339 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1   |           | D | For scheme checking work                                                                                                                                                                                                                       | 23/Jan/2026 | 08:00 | 23/Jan/2026 | 18:00 |                                                      | PLANNED | Requested |  |
| 76 | RQ254150 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-2               |           | D | For attending S/D nature defects                                                                                                                                                                                                               | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 | Non Auto of 765KV Ajmer-Chittor CK1                  | PLANNED | Requested |  |
| 77 | RQ254316 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1           |           | D | For attending S/D nature defects                                                                                                                                                                                                               | 22/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 | DEFECT RECTIFICATION WORK                            | PLANNED | Requested |  |
| 78 | RQ254149 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-1               |           | D | For attending S/D nature defects                                                                                                                                                                                                               | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 | Non Auto of 765KV Ajmer-Chittor CK2                  | PLANNED | Requested |  |
| 79 | RQ254123 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-2               |           | D | To attend shutdown nature defect                                                                                                                                                                                                               | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 19:00 | To attend shutdown nature defect                     | PLANNED | Requested |  |
| 80 | RQ254122 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-1               |           | D | To attend shutdown nature defect                                                                                                                                                                                                               | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 19:00 | To attend shutdown nature defect                     | PLANNED | Requested |  |
| 81 | RQ255086 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-MEERUT (PG) CKT-1                     |           | D | For Shutdown nature defects maintenance work                                                                                                                                                                                                   | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 | Kindly approve,                                      | PLANNED | Requested |  |
| 82 | RQ254317 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1    |           | D | For defect rectification                                                                                                                                                                                                                       | 20/Jan/2026 | 08:00 | 23/Jan/2026 | 18:00 | Non Auto of other charge ckts                        | PLANNED | Requested |  |
| 83 | RQ254236 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2   |           | D | Attending COE Protection Observations, AMP of Line Equipment                                                                                                                                                                                   | 19/Jan/2026 | 16:00 | 20/Jan/2026 | 23:00 |                                                      | PLANNED | Requested |  |
| 84 | RQ254315 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2           |           | D | For attending S/D nature defects                                                                                                                                                                                                               | 19/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 | DEFECT RECTIFICATION WORK                            | PLANNED | Requested |  |
| 85 | RQ254274 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1                |           | D | Rectification of shutdown nature defects in Line                                                                                                                                                                                               | 18/Jan/2026 | 15:00 | 18/Jan/2026 | 22:00 | Non Auto Mode of other charged ckts is required      | PLANNED | Requested |  |
| 86 | RQ254338 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 |           | D | For scheme checking work                                                                                                                                                                                                                       | 18/Jan/2026 | 08:00 | 18/Jan/2026 | 18:00 |                                                      | PLANNED | Requested |  |
| 87 | RQ254235 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1   |           | D | Attending COE Protection Observations, AMP of Line Equipment                                                                                                                                                                                   | 17/Jan/2026 | 16:00 | 18/Jan/2026 | 23:00 |                                                      | PLANNED | Requested |  |
| 88 | RQ254273 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1                |           | D | Rectification of shutdown nature defects in Line                                                                                                                                                                                               | 17/Jan/2026 | 15:00 | 17/Jan/2026 | 22:00 | Non Auto Mode of other charged ckts is required      | PLANNED | Requested |  |

|     |          |         |          |                              |                                                     |  |   |                                                                                                                                                                                 |             |       |             |       |                                                                                                                                                                                                                    |         |           |  |
|-----|----------|---------|----------|------------------------------|-----------------------------------------------------|--|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 89  | RQ254337 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1   |  | D | For scheme checking work                                                                                                                                                        | 17/jan/2026 | 08:00 | 17/jan/2026 | 18:00 |                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 90  | RQ254272 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-2                    |  | D | Rectification of shutdown nature defects in Line                                                                                                                                | 16/jan/2026 | 15:00 | 16/jan/2026 | 22:00 | Non Auto Mode of other charged ckts is required                                                                                                                                                                    | PLANNED | Requested |  |
| 91  | RQ254183 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-2                 |  | D | SD Nature defects rectification & AMP of Line reactor and CB                                                                                                                    | 16/jan/2026 | 08:00 | 16/jan/2026 | 18:00 | Non Auto of 765 KV Ajmer -Chittorgarh CKT-1                                                                                                                                                                        | PLANNED | Requested |  |
| 92  | RQ254365 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2   |  | D | For Defects rectifiaction                                                                                                                                                       | 16/jan/2026 | 08:00 | 16/jan/2026 | 18:00 | Non Auto of other charge ckts                                                                                                                                                                                      | PLANNED | Requested |  |
| 93  | RQ254234 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTIL) CKT-4 |  | D | Attending COE Protection Observations, AMP of Line Equipment                                                                                                                    | 15/jan/2026 | 16:00 | 16/jan/2026 | 23:00 |                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 94  | RQ254271 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-1                    |  | D | Rectification of shutdown nature defects in Line                                                                                                                                | 15/jan/2026 | 15:00 | 15/jan/2026 | 22:00 | Non Auto Mode of other charged ckts is required                                                                                                                                                                    | PLANNED | Requested |  |
| 95  | RQ254370 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2     |  | D | For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)                                                                             | 15/jan/2026 | 08:00 | 17/jan/2026 | 18:00 | For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)                                                                                                                | PLANNED | Requested |  |
| 96  | RQ254364 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1   |  | D | For Defects rectifiaction                                                                                                                                                       | 15/jan/2026 | 08:00 | 15/jan/2026 | 18:00 | Non Auto of other charge ckts                                                                                                                                                                                      | PLANNED | Requested |  |
| 97  | RQ254369 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1     |  | D | For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)                                                                             | 15/jan/2026 | 08:00 | 17/jan/2026 | 18:00 | For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)                                                                                                                | PLANNED | Requested |  |
| 98  | RQ254270 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2                    |  | D | Rectification of shutdown nature defects in Line                                                                                                                                | 14/jan/2026 | 15:00 | 14/jan/2026 | 22:00 | Non Auto Mode of other charged ckts is required                                                                                                                                                                    | PLANNED | Requested |  |
| 99  | RQ254156 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-BHIWANI (PG) CKT-1                 |  | D | SD Nature defects rectification                                                                                                                                                 | 14/jan/2026 | 08:00 | 14/jan/2026 | 18:00 |                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 100 | RQ254233 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTIL) CKT-3 |  | D | Attending COE Protection Observations, AMP of Line Equipment                                                                                                                    | 13/jan/2026 | 16:00 | 14/jan/2026 | 23:00 |                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 101 | RQ254193 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (F8TL) CKT-2     |  | D | For AMP of Line Bay & Reactor Bay                                                                                                                                               | 13/jan/2026 | 16:00 | 13/jan/2026 | 23:59 |                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 102 | RQ254192 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1  |  | D | For AMP of Line Bay & Reactor Bay                                                                                                                                               | 12/jan/2026 | 16:00 | 12/jan/2026 | 23:59 |                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 103 | RQ254269 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1                    |  | D | Rectification of shutdown nature defects in Line                                                                                                                                | 12/jan/2026 | 15:00 | 12/jan/2026 | 22:00 | Non Auto Mode of other charged ckts is required                                                                                                                                                                    | PLANNED | Requested |  |
| 104 | RQ254172 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-1                 |  | D | SD Nature defects rectification & AMP of Line reactor and CB                                                                                                                    | 12/jan/2026 | 08:00 | 12/jan/2026 | 18:00 | Non Auto of 765KV Ajmer-Chittor CK2                                                                                                                                                                                | PLANNED | Requested |  |
| 105 | RQ254314 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2             |  | D | For attending S/D nature defects                                                                                                                                                | 12/jan/2026 | 08:00 | 15/jan/2026 | 18:00 | DEFECT RECTIFICATION WORK                                                                                                                                                                                          | PLANNED | Requested |  |
| 106 | RQ254182 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2             |  | D | SD Nature defects rectification & Insulator cleaning work                                                                                                                       | 12/jan/2026 | 08:00 | 12/jan/2026 | 18:00 |                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 107 | RQ254324 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2     |  | D | For defect rectification                                                                                                                                                        | 12/jan/2026 | 08:00 | 21/jan/2026 | 18:00 | Non Auto of other charge ckts                                                                                                                                                                                      | PLANNED | Requested |  |
| 108 | RQ254232 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2  |  | D | Attending COE Protection Observations, AMP of Line Equipment                                                                                                                    | 11/jan/2026 | 16:00 | 12/jan/2026 | 23:00 |                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 109 | RQ254253 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1             |  | D | 1.For CC-AM IOM compliances, modification works.<br>2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works .<br>3.PRIV-1&2 retrofitment (Viat Make). | 11/jan/2026 | 08:00 | 11/jan/2026 | 18:00 | 1.For CC-AM IOM compliances, modification works.<br>2.AMP works for element and bay AMP(TIMING,CRM,D CIRM DEW POINT,COIL CURRENT) works .<br>3.PRIV-1&2 retrofitment (Viat Make).<br>4.WTI & OTI Modification work | PLANNED | Requested |  |
| 110 | RQ255104 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-BHIWANI (PG) CKT-1                      |  | D | For attending shutdown nature defects of Line                                                                                                                                   | 10/jan/2026 | 09:00 | 10/jan/2026 | 18:00 | Kindly approve,                                                                                                                                                                                                    | PLANNED | Requested |  |
| 111 | RQ254224 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2             |  | C | Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL                                                                                                               | 10/jan/2026 | 08:00 | 12/jan/2026 | 20:00 | Over Head Power Line crossing work                                                                                                                                                                                 | PLANNED | Requested |  |
| 112 | RQ254310 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2             |  | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                                              | 10/jan/2026 | 08:00 | 12/jan/2026 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                                                                                 | PLANNED | Requested |  |

|     |          |         |          |                              |                                                    |  |   |                                                                                                                                                                                |             |       |             |       |                                                                                                                                                                        |         |           |  |
|-----|----------|---------|----------|------------------------------|----------------------------------------------------|--|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 113 | RQ254346 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-BHIWANI (PG) CKT-1                     |  | D | Defect Rectification of CC Cross Patrolling on 765 KV Bhiwani-Moga Line (Hisar S/S)                                                                                            | 10/Jan/2026 | 06:00 | 10/Jan/2026 | 19:00 |                                                                                                                                                                        | PLANNED | Requested |  |
| 114 | RQ254231 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 |  | D | Attending COE Protection Observations, AMP of Line Equipment                                                                                                                   | 09/Jan/2026 | 16:00 | 10/Jan/2026 | 23:00 |                                                                                                                                                                        | PLANNED | Requested |  |
| 115 | RQ254181 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1            |  | D | SD Nature defects rectification & Insulator cleaning work                                                                                                                      | 09/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 |                                                                                                                                                                        | PLANNED | Requested |  |
| 116 | RQ254108 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1           |  | D | Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP66-AP67on Existing 765 KV Ajmer-phagi D/c line                                                 | 08/Jan/2026 | 08:00 | 10/Jan/2026 | 19:00 | Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures                                                      | PLANNED | Requested |  |
| 117 | RQ254320 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2           |  | D | For defect rectification                                                                                                                                                       | 08/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 | Non Auto of other charge ckts                                                                                                                                          | PLANNED | Requested |  |
| 118 | RQ254109 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2           |  | D | Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP66-AP67on Existing 765 KV Ajmer-phagi D/c line                                                 | 08/Jan/2026 | 08:00 | 10/Jan/2026 | 19:00 | Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures                                                      | PLANNED | Requested |  |
| 119 | RQ254230 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-2                 |  | D | Attending COE Protection Observations, AMP of Line Equipment                                                                                                                   | 07/Jan/2026 | 16:00 | 08/Jan/2026 | 23:00 |                                                                                                                                                                        | PLANNED | Requested |  |
| 120 | RQ254313 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1            |  | D | For attending S/D nature defects                                                                                                                                               | 07/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 | DEFECT RECTIFICATION WORK                                                                                                                                              | PLANNED | Requested |  |
| 121 | RQ254223 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1            |  | C | Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL                                                                                                              | 07/Jan/2026 | 08:00 | 09/Jan/2026 | 20:00 | Over Head Power Line crossing work                                                                                                                                     | PLANNED | Requested |  |
| 122 | RQ254252 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2            |  | D | 1.For CC-AM IOM compliances, modification works.<br>2.AMP works for element and bay AMP works<br>3.PRIV-1&2 retrofitment (Viat Make)<br>4. WTI & OTI Modification work         | 07/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 | 1.For CC-AM IOM compliances, modification works.<br>2.AMP works for element and bay AMP works<br>3.PRIV-1&2 retrofitment (Viat Make)<br>4. WTI & OTI Modification work | PLANNED | Requested |  |
| 123 | RQ254309 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1            |  | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                                             | 07/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                                     | PLANNED | Requested |  |
| 124 | RQ254290 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1                 |  | D | Diamond formation of Earth wire and OPGW of Existing 765 KV Bikaner-Bhadla II D/c line due to Overhead crossing work of 765 KV Bhadlaili- SikarII D/c under construction line. | 07/Jan/2026 | 08:00 | 08/Jan/2026 | 19:00 | Shutdown required of Existing line both Ckts during day time for diamond formation of OPGW and E/W with all safety measures                                            | PLANNED | Requested |  |
| 125 | RQ254291 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-2                 |  | D | Diamond formation of Earth wire and OPGW of Existing 765 KV Bikaner-Bhadla II D/c line due to Overhead crossing work of 765 KV Bhadlaili- SikarII D/c under construction line. | 07/Jan/2026 | 08:00 | 08/Jan/2026 | 19:00 | Shutdown required of Existing line both Ckts during day time for diamond formation of OPGW and E/W with all safety measures                                            | PLANNED | Requested |  |
| 126 | RQ254191 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2 |  | D | For AMP of Line Bay & Reactor Bay                                                                                                                                              | 06/Jan/2026 | 16:00 | 06/Jan/2026 | 23:59 |                                                                                                                                                                        | PLANNED | Requested |  |
| 127 | RQ254268 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-2                     |  | D | Pilot Installation work and rectification of Shut-down nature defects                                                                                                          | 06/Jan/2026 | 15:00 | 10/Jan/2026 | 22:00 | Non Auto Mode of other charged ckts is required                                                                                                                        | PLANNED | Requested |  |
| 128 | RQ254155 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-ALIGARH (PG) CKT-1                |  | D | SD Nature defects rectification                                                                                                                                                | 06/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                                                                                                                                                                        | PLANNED | Requested |  |
| 129 | RQ254229 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1                 |  | D | Attending COE Protection Observations, AMP of Line Equipment                                                                                                                   | 05/Jan/2026 | 16:00 | 06/Jan/2026 | 23:00 |                                                                                                                                                                        | PLANNED | Requested |  |
| 130 | RQ254190 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1    |  | D | For AMP of Line Bay & Reactor Bay                                                                                                                                              | 05/Jan/2026 | 16:00 | 05/Jan/2026 | 23:59 |                                                                                                                                                                        | PLANNED | Requested |  |
| 131 | RQ254106 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1                   |  | D | Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP26-AP27 on Existing 765 KV Ajmer-Bhadla II D/c line                                            | 05/Jan/2026 | 08:00 | 07/Jan/2026 | 19:00 | Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures                                                      | PLANNED | Requested |  |

|     |          |         |          |                              |                                                    |  |   |                                                                                                                                                                                                                     |             |       |             |       |                                                                                                                                                                                                                     |         |           |  |
|-----|----------|---------|----------|------------------------------|----------------------------------------------------|--|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 132 | RQ254288 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1                   |  | D | Diamond formation of Earth wire and OPGW of Existing 765 KV Ajmer-Bhadla II D/c line due to Overhead crossing work of 765 KV BhadlaIII- SikarII D/c under construction line.                                        | 05/Jan/2026 | 08:00 | 06/Jan/2026 | 19:00 | Shutdown required of Existing line both Ckts during day time for diamond formation of OPGW and E/W with all safety measures                                                                                         | PLANNED | Requested |  |
| 133 | RQ254289 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2                   |  | D | Diamond formation of Earth wire and OPGW of Existing 765 KV Ajmer-Bhadla II D/c line due to Overhead crossing work of 765 KV BhadlaIII- SikarII D/c under construction line.                                        | 05/Jan/2026 | 08:00 | 06/Jan/2026 | 19:00 | Shutdown required of Existing line both Ckts during day time for diamond formation of OPGW and E/W with all safety measures                                                                                         | PLANNED | Requested |  |
| 134 | RQ254107 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2                   |  | D | Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP26-AP27 on Existing 765 KV Ajmer-Bhadla II D/c line                                                                                 | 05/Jan/2026 | 08:00 | 07/Jan/2026 | 19:00 | Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures                                                                                                   | PLANNED | Requested |  |
| 135 | RQ254308 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-2                       |  | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                                                                                  | 04/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                                                                                  | PLANNED | Requested |  |
| 136 | RQ254189 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4 |  | D | For AMP of Line Bay & Reactor Bay                                                                                                                                                                                   | 03/Jan/2026 | 16:00 | 03/Jan/2026 | 23:59 |                                                                                                                                                                                                                     | PLANNED | Requested |  |
| 137 | RQ254228 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2                   |  | D | Attending COE Protection Observations, AMP of Line Equipment                                                                                                                                                        | 03/Jan/2026 | 16:00 | 04/Jan/2026 | 23:00 |                                                                                                                                                                                                                     | PLANNED | Requested |  |
| 138 | RQ254368 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1            |  | D | For stringing work of under construction 765kv D/C Bikaner-III Neemrana-II Transmission Line (TL04)                                                                                                                 | 03/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 | For stringing work of under construction 765kv D/C Bikaner-III Neemrana-II Transmission Line (TL04)                                                                                                                 | PLANNED | Requested |  |
| 139 | RQ254251 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1            |  | D | 1.For CC-AM IOM compliances, modification works.<br>2.AMP works for element and bay AMP works<br>3.PRIV-1&2 retrofitment (Viat Make)<br>4. WTI & OTI Modification work                                              | 03/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 | 1.For CC-AM IOM compliances, modification works.<br>2.AMP works for element and bay AMP works<br>3.PRIV-1&2 retrofitment (Viat Make)<br>4. WTI & OTI Modification work                                              | PLANNED | Requested |  |
| 140 | RQ254116 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2                   |  | D | To attend shutdown nature defect                                                                                                                                                                                    | 03/Jan/2026 | 08:00 | 03/Jan/2026 | 19:00 | To attend shutdown nature defect                                                                                                                                                                                    | PLANNED | Requested |  |
| 141 | RQ254356 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-2                |  | D | For Auto reclose testing and amp work                                                                                                                                                                               | 02/Jan/2026 | 09:00 | 02/Jan/2026 | 18:00 |                                                                                                                                                                                                                     | PLANNED | Requested |  |
| 142 | RQ254188 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3 |  | D | For AMP of Line Bay & Reactor Bay                                                                                                                                                                                   | 01/Jan/2026 | 16:00 | 02/Jan/2026 | 23:59 |                                                                                                                                                                                                                     | PLANNED | Requested |  |
| 143 | RQ254227 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1                   |  | D | Attending COE Protection Observations, AMP of Line Equipment                                                                                                                                                        | 01/Jan/2026 | 16:00 | 02/Jan/2026 | 23:00 |                                                                                                                                                                                                                     | PLANNED | Requested |  |
| 144 | RQ254267 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-1                     |  | D | Pilot Installation work and rectification of Shut-down nature defects                                                                                                                                               | 01/Jan/2026 | 15:00 | 05/Jan/2026 | 22:00 | Non Auto Mode of other charged ckts is required                                                                                                                                                                     | PLANNED | Requested |  |
| 145 | RQ254355 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-1                |  | D | For Auto reclose testing and amp work                                                                                                                                                                               | 01/Jan/2026 | 09:00 | 01/Jan/2026 | 18:00 |                                                                                                                                                                                                                     | PLANNED | Requested |  |
| 146 | RQ254307 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-1                       |  | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                                                                                  | 01/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                                                                                  | PLANNED | Requested |  |
| 147 | RQ254154 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-JHATIKARA (PG) CKT-1                   |  | D | SD Nature defects rectification                                                                                                                                                                                     | 01/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 |                                                                                                                                                                                                                     | PLANNED | Requested |  |
| 148 | RQ254250 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2            |  | D | 1.For CC-AM IOM compliances, modification works.<br>2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .<br>3.PRIV-1&2 retrofitment (Viat Make).<br>4.HV bushing tan delta point rectification. | 01/Jan/2026 | 08:00 | 01/Jan/2026 | 18:00 | 1.For CC-AM IOM compliances, modification works.<br>2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .<br>3.PRIV-1&2 retrofitment (Viat Make).<br>4.HV bushing tan delta point rectification. | PLANNED | Requested |  |

|     |          |         |            |                              |                                                         |           |   |                                                                                                            |             |       |             |       |                                               |         |           |  |
|-----|----------|---------|------------|------------------------------|---------------------------------------------------------|-----------|---|------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------|---------|-----------|--|
| 149 | RQ255164 | OCC_238 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2                 |           | D | For OPGW installation works under 'OPGW-01' Package and to create repeater of Dausa-Beawar at Phagi, RVPNL | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 | Non-Auto required for OPGW installation works | PLANNED | Requested |  |
| 150 | RQ255163 | OCC_238 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1                 |           | D | For OPGW installation works under 'OPGW-01' Package                                                        | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 | Non-Auto required for OPGW installation works | PLANNED | Requested |  |
| 151 | RQ254319 | OCC_238 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1                |           | D | For defect rectification                                                                                   | 01/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 | Non Auto of other charge ckt                  | PLANNED | Requested |  |
| 152 | RQ254323 | OCC_238 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1         |           | D | For defect rectification                                                                                   | 01/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 | Non Auto of other charge ckt                  | PLANNED | Requested |  |
| 153 | RQ254803 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV MAINPURI-HAPUR (UP) CKT-1                        | WUPPTCL   | D | For Stringing/ Construction of 765kV Neemrana II-Bareilly line                                             | 24/Jan/2026 | 07:00 | 29/Jan/2026 | 18:00 |                                               | PLANNED | Requested |  |
| 154 | RQ254801 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)              | UPPTCL    | D | For Stringing/ Construction of 765kV Neemrana II-Bareilly line                                             | 22/Jan/2026 | 07:00 | 27/Jan/2026 | 18:00 |                                               | PLANNED | Requested |  |
| 155 | RQ253553 | OCC_238 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV OBRA_C_TPS UNNAO (UP) CKT-1                      | UPPTCL    | C | Configuration of Auto Reclose function in 765kV Tie Bay(700-02-52) BCU                                     | 06/Jan/2026 | 09:00 | 06/Jan/2026 | 17:00 |                                               | PLANNED | Requested |  |
| 156 | RQ254808 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV HAPUR(UP)-GHATAMPUR_TPS(U P) (GTL) CKT-1         | GTL       | D | For Stringing/ Construction of 765kV Neemrana II-Bareilly line                                             | 15/Jan/2026 | 07:00 | 20/Jan/2026 | 18:00 |                                               | PLANNED | Requested |  |
| 157 | RQ254793 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(U P) (GTL) CKT-1 | GTL       | D | For Stringing/ Construction of 765kV Neemrana II-Bareilly line                                             | 14/Jan/2026 | 07:00 | 19/Jan/2026 | 18:00 |                                               | PLANNED | Requested |  |
| 158 | RQ254771 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV HAPUR(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1          | GTL       | D | For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line.                   | 02/Jan/2026 | 07:00 | 05/Jan/2026 | 19:00 |                                               | PLANNED | Requested |  |
| 159 | RQ253583 | OCC_238 | apl_sd     | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1          | BKTL      | D | Insulator Replacement Work                                                                                 | 10/Jan/2026 | 16:00 | 10/Jan/2026 | 23:59 | Insulator Replacement Work                    | PLANNED | Requested |  |
| 160 | RQ253584 | OCC_238 | apl_sd     | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2          | BKTL      | D | Insulator Replacement Work                                                                                 | 06/Jan/2026 | 16:00 | 09/Jan/2026 | 23:59 | Insulator Replacement Work                    | PLANNED | Requested |  |
| 161 | RQ253582 | OCC_238 | apl_sd     | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1          | BKTL      | D | Insulator Replacement Work                                                                                 | 03/Jan/2026 | 16:00 | 05/Jan/2026 | 23:59 | Insulator Replacement Work                    | PLANNED | Requested |  |
| 162 | RQ254814 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1          | PASTL     | D | AMP WORK of Sikar-2 Ckt-1 with Line Reactor. alongwith a/r non auto of ckt-2                               | 08/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                                               | PLANNED | Requested |  |
| 163 | RQ254815 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2          | PASTL     | D | AMP of Line and Line Reactor work.alongwith a/r non auto of ckt-1                                          | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                               | PLANNED | Requested |  |
| 164 | RQ254772 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV GHATAMPUR_TPS(U P)-RAMPUR_PRSTL (UP) (GTL) CKT-1 | GTL,PGYTL | D | For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line                    | 08/Jan/2026 | 07:00 | 11/Jan/2026 | 19:00 |                                               | PLANNED | Requested |  |
| 165 | RQ254842 | OCC_238 | slidcrs_sd | BUS                          | 765KV BUS 2 AT ANTA(RS)                                 | RRVPNL    | D | Quarterly Maintenance work                                                                                 | 30/Jan/2026 | 08:00 | 30/Jan/2026 | 18:00 |                                               | PLANNED | Requested |  |
| 166 | RQ254841 | OCC_238 | slidcrs_sd | BUS                          | 765KV BUS 1 AT ANTA(RS)                                 | RRVPNL    | D | Quarterly Maintenance work                                                                                 | 29/Jan/2026 | 08:00 | 29/Jan/2026 | 18:00 |                                               | PLANNED | Requested |  |
| 167 | RQ253855 | OCC_238 | cpcc1_sd   | BUS                          | 765KV BUS 2 AT CHITTORGARH(PG)                          | POWERGRID | D | AMP Work                                                                                                   | 27/Jan/2026 | 16:00 | 27/Jan/2026 | 23:00 |                                               | PLANNED | Requested |  |
| 168 | RQ253854 | OCC_238 | cpcc1_sd   | BUS                          | 765KV BUS 1 AT CHITTORGARH(PG)                          | POWERGRID | D | AMP Work                                                                                                   | 26/Jan/2026 | 16:00 | 26/Jan/2026 | 23:00 |                                               | PLANNED | Requested |  |
| 169 | RQ253842 | OCC_238 | cpcc1_sd   | BUS                          | 765 KV FATEHGARH_II(PG) - BUS 2                         | POWERGRID | D | AMP related work & Connector tightness work                                                                | 23/Jan/2026 | 16:00 | 23/Jan/2026 | 23:00 |                                               | PLANNED | Requested |  |
| 170 | RQ253841 | OCC_238 | cpcc1_sd   | BUS                          | 765 KV FATEHGARH_II(PG) - BUS 1                         | POWERGRID | D | AMP related work & Connector tightness work                                                                | 22/Jan/2026 | 16:00 | 22/Jan/2026 | 23:00 |                                               | PLANNED | Requested |  |
| 171 | RQ254436 | OCC_238 | cpcc3_sd   | BUS                          | 765KV BUS 2 AT AGRA(PG)                                 | POWERGRID | D | Firmware, modification of setting & testing.                                                               | 13/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |                                               | PLANNED | Requested |  |
| 172 | RQ254435 | OCC_238 | cpcc3_sd   | BUS                          | 765KV BUS 1 AT AGRA(PG)                                 | POWERGRID | D | Firmware, modification of setting & testing.                                                               | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |                                               | PLANNED | Requested |  |
| 173 | RQ254430 | OCC_238 | cpcc3_sd   | BUS                          | 765 KV BAREILLY_2(PG) - BUS 2                           | POWERGRID | D | To avoid induction during equipment erection work in Neemrana Bays at Bareilly765 substation.              | 08/Jan/2026 | 09:00 | 09/Jan/2026 | 18:00 |                                               | PLANNED | Requested |  |
| 174 | RQ253902 | OCC_238 | cpcc1_sd   | BUS                          | 765KV BUS 2 AT CHITTORGARH(PG)                          | POWERGRID | D | AMP Work                                                                                                   | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                               | PLANNED | Requested |  |
| 175 | RQ253857 | OCC_238 | cpcc1_sd   | BUS                          | 765 KV BHADLA_2 (PG) - BUS 2                            | POWERGRID | D | Bay Extension, LBB Testing                                                                                 | 06/Jan/2026 | 16:00 | 10/Jan/2026 | 23:00 |                                               | PLANNED | Requested |  |
| 176 | RQ253901 | OCC_238 | cpcc1_sd   | BUS                          | 765KV BUS 1 AT CHITTORGARH(PG)                          | POWERGRID | D | AMP Work                                                                                                   | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                               | PLANNED | Requested |  |
| 177 | RQ254429 | OCC_238 | cpcc3_sd   | BUS                          | 765 KV BAREILLY_2(PG) - BUS 1                           | POWERGRID | D | To avoid induction during equipment erection work in Neemrana Bays at Bareilly765 substation.              | 05/Jan/2026 | 09:00 | 06/Jan/2026 | 18:00 |                                               | PLANNED | Requested |  |
| 178 | RQ253856 | OCC_238 | cpcc1_sd   | BUS                          | 765 KV BHADLA_2 (PG) - BUS 1                            | POWERGRID | D | Bay Extension, LBB Testing                                                                                 | 01/Jan/2026 | 16:00 | 05/Jan/2026 | 23:00 |                                               | PLANNED | Requested |  |



|     |          |         |          |               |                                                      |           |   |                                                                                                                                                                          |             |       |             |       |                 |         |           |  |
|-----|----------|---------|----------|---------------|------------------------------------------------------|-----------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|-----------|--|
| 179 | RQ254723 | OCC_238 | cpcc2_sd | BUS           | 765KV BUS 2 AT MOGA(PG)                              |           | D | For AMP and Hotspot attending work in 765 kV Bus-2                                                                                                                       | 13/Jan/2026 | 09:00 | 13/Jan/2026 | 18:00 | Kindly approve. | PLANNED | Requested |  |
| 180 | RQ254722 | OCC_238 | cpcc2_sd | BUS           | 765KV BUS 1 AT MOGA(PG)                              |           | D | For AMP and Hotspot attending work in 765 kV Bus-1                                                                                                                       | 08/Jan/2026 | 09:00 | 08/Jan/2026 | 18:00 | Kindly approve. | PLANNED | Requested |  |
| 181 | RQ253909 | OCC_238 | cpcc1_sd | BUS           | 765 KV SIKAR_2(PSTL) - BUS 2                         | PSTCL     | D | For PSKTL construction Work                                                                                                                                              | 07/Jan/2026 | 16:00 | 22/Jan/2026 | 23:00 |                 | PLANNED | Requested |  |
| 182 | RQ253908 | OCC_238 | cpcc1_sd | BUS           | 765 KV SIKAR_2(PSTL) - BUS 1                         | PSTCL     | D | For PSKTL construction Work                                                                                                                                              | 06/Jan/2026 | 16:00 | 21/Jan/2026 | 23:00 |                 | PLANNED | Requested |  |
| 183 | RQ253882 | OCC_238 | cpcc1_sd | BUS           | 765 KV KHETRI (PG) - BUS 2                           | PKTSL     | D | FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL                                                                                                                    | 05/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 184 | RQ253881 | OCC_238 | cpcc1_sd | BUS           | 765 KV KHETRI (PG) - BUS 1                           | PKTSL     | D | FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL                                                                                                                    | 03/Jan/2026 | 08:00 | 04/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 185 | RQ253836 | OCC_238 | cpcc1_sd | BUS           | 765 KV KHETRI (PG) - BUS 2                           | PKTSL     | C | For Sikar II Khetri Bay extn work                                                                                                                                        | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 186 | RQ253579 | OCC_238 | stuup_sd | BUS           | 765KV BUS 2 AT UNNAO(UP)                             | UPPTCL    | C | CRM testing and other maintenance work at Bus Isolators connected                                                                                                        | 03/Jan/2026 | 09:00 | 03/Jan/2026 | 17:00 |                 | PLANNED | Requested |  |
| 187 | RQ254454 | OCC_238 | cpcc3_sd | BR/BSR/MSC/MR | 330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG)      | POWERGRID | D | To attend OTI/WTI meter, AMP work, MOG indicator and Audit point                                                                                                         | 31/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 188 | RQ254449 | OCC_238 | cpcc3_sd | BR/BSR/MSC/MR | 330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)       | POWERGRID | D | For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit                                                                                     | 29/Jan/2026 | 08:00 | 29/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 189 | RQ254453 | OCC_238 | cpcc3_sd | BR/BSR/MSC/MR | 330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)      | POWERGRID | D | To attend OTI/WTI meter and Audit point compliance                                                                                                                       | 28/Jan/2026 | 08:00 | 28/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 190 | RQ254450 | OCC_238 | cpcc3_sd | BR/BSR/MSC/MR | 330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)       | POWERGRID | D | *Checking healthiness of Conservator Aircell in R&B Phase and rectification works.                                                                                       | 24/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 191 | RQ253781 | OCC_238 | cpcc1_sd | BR/BSR/MSC/MR | 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) | POWERGRID | D | COE Compliances & AMP work                                                                                                                                               | 15/Jan/2026 | 16:00 | 15/Jan/2026 | 23:00 |                 | PLANNED | Requested |  |
| 192 | RQ254452 | OCC_238 | cpcc3_sd | BR/BSR/MSC/MR | 330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)       | POWERGRID | D | CSD Fine Tuning of Bays 811 & 812                                                                                                                                        | 15/Jan/2026 | 13:00 | 15/Jan/2026 | 16:00 |                 | PLANNED | Requested |  |
| 193 | RQ254451 | OCC_238 | cpcc3_sd | BR/BSR/MSC/MR | 330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)       | POWERGRID | D | CSD Fine Tuning of Bays 808 & 809                                                                                                                                        | 15/Jan/2026 | 09:00 | 15/Jan/2026 | 12:00 |                 | PLANNED | Requested |  |
| 194 | RQ253790 | OCC_238 | cpcc1_sd | BR/BSR/MSC/MR | 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)         | POWERGRID | D | 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-182 retrofitment (Viat Make). 4.HV bushing tan delta point rectification | 14/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 195 | RQ253783 | OCC_238 | cpcc1_sd | BR/BSR/MSC/MR | 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) | POWERGRID | D | COE Compliances & AMP work                                                                                                                                               | 13/Jan/2026 | 16:00 | 13/Jan/2026 | 23:00 |                 | PLANNED | Requested |  |
| 196 | RQ253799 | OCC_238 | cpcc1_sd | BR/BSR/MSC/MR | 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)   | POWERGRID | D | AMP Work                                                                                                                                                                 | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 197 | RQ253789 | OCC_238 | cpcc1_sd | BR/BSR/MSC/MR | 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)    | POWERGRID | D | CSD Fine Tuning, AMP                                                                                                                                                     | 03/Jan/2026 | 16:00 | 04/Jan/2026 | 23:00 |                 | PLANNED | Requested |  |
| 198 | RQ254446 | OCC_238 | cpcc3_sd | BR/BSR/MSC/MR | 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)   | POWERGRID | D | To avoid induction during equipment erection work in Neemrana Bays at Bareilly/765 substation.                                                                           | 02/Jan/2026 | 09:00 | 03/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 199 | RQ253788 | OCC_238 | cpcc1_sd | BR/BSR/MSC/MR | 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)    | POWERGRID | D | CSD Fine Tuning, AMP                                                                                                                                                     | 01/Jan/2026 | 16:00 | 02/Jan/2026 | 23:00 |                 | PLANNED | Requested |  |
| 200 | RQ253796 | OCC_238 | cpcc1_sd | BR/BSR/MSC/MR | 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)     | POWERGRID | C | For Bus Reactor Shifting to a different Bay                                                                                                                              | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 201 | RQ253803 | OCC_238 | cpcc1_sd | BR/BSR/MSC/MR | 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL)    | PSTL      | D | AMP Work                                                                                                                                                                 | 29/Jan/2026 | 08:00 | 29/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 202 | RQ253801 | OCC_238 | cpcc1_sd | BR/BSR/MSC/MR | 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL)    | PSTL      | D | AMP Work                                                                                                                                                                 | 28/Jan/2026 | 08:00 | 28/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 203 | RQ253794 | OCC_238 | cpcc1_sd | BR/BSR/MSC/MR | 240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)   | PKTSL     | D | For internal inspection due to DGA violation                                                                                                                             | 15/Jan/2026 | 08:00 | 17/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 204 | RQ253793 | OCC_238 | cpcc1_sd | BR/BSR/MSC/MR | 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)   | PKTSL     | D | For internal inspection due to DGA violation                                                                                                                             | 09/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |

|     |          |         |          |                |                                                                                                  |           |   |                                                                                                                                                                                                           |             |       |             |       |  |         |           |  |
|-----|----------|---------|----------|----------------|--------------------------------------------------------------------------------------------------|-----------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 205 | RQ253791 | OCC_238 | cpcc1_sd | BR/BSR/MS/MS R | 240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)                                                    | PAPTL     | D | 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRIV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification                                | 15/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 206 | RQ254591 | OCC_238 | stuup_sd | BR/BSR/MS/MS R | 189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)                                                     | UPPTCL    | C | Replacement of gasket and O ring of main tank of 63MVAR R Phase bus                                                                                                                                       | 12/Jan/2026 | 09:00 | 22/Jan/2026 | 17:00 |  | PLANNED | Requested |  |
| 207 | RQ253674 | OCC_238 | cpcc1_sd | LINE REACTOR   | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG )           | PFTL      | D | COE Compliances & AMP work                                                                                                                                                                                | 31/Jan/2026 | 16:00 | 31/Jan/2026 | 23:59 |  | PLANNED | Requested |  |
| 208 | RQ253673 | OCC_238 | cpcc1_sd | LINE REACTOR   | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG ) | PFTL      | D | COE Compliances & AMP work                                                                                                                                                                                | 30/Jan/2026 | 16:00 | 30/Jan/2026 | 23:59 |  | PLANNED | Requested |  |
| 209 | RQ253672 | OCC_238 | cpcc1_sd | LINE REACTOR   | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II- BHADLA (PG) CKT-2 @FATEHGARH_II(PG )              | POWERGRID | D | COE Compliances & AMP work                                                                                                                                                                                | 24/Jan/2026 | 16:00 | 24/Jan/2026 | 23:59 |  | PLANNED | Requested |  |
| 210 | RQ253671 | OCC_238 | cpcc1_sd | LINE REACTOR   | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG )    | POWERGRID | D | COE Compliances & AMP work                                                                                                                                                                                | 23/Jan/2026 | 16:00 | 23/Jan/2026 | 23:59 |  | PLANNED | Requested |  |
| 211 | RQ254760 | OCC_238 | cpcc1_sd | LINE REACTOR   | 240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)                     | POWERGRID | D | AMP Work                                                                                                                                                                                                  | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 212 | RQ253682 | OCC_238 | cpcc1_sd | LINE REACTOR   | 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)         | POWERGRID | D | AMP, Spare Switching, CSD Fine Tuning                                                                                                                                                                     | 15/Jan/2026 | 16:00 | 16/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 213 | RQ253675 | OCC_238 | cpcc1_sd | LINE REACTOR   | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)                         | POWERGRID | D | AMP Work                                                                                                                                                                                                  | 14/Jan/2026 | 16:00 | 14/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 214 | RQ253681 | OCC_238 | cpcc1_sd | LINE REACTOR   | 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)         | POWERGRID | D | AMP, Spare Switching, CSD Fine Tuning                                                                                                                                                                     | 13/Jan/2026 | 16:00 | 14/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 215 | RQ253690 | OCC_238 | cpcc1_sd | LINE REACTOR   | 240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)                    | POWERGRID | D | 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(,DCRM DEW POINT,COIL CURRENT) works 3.PRIV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification. | 11/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 216 | RQ253683 | OCC_238 | cpcc1_sd | LINE REACTOR   | 240 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)                     | POWERGRID | D | AMP, Spare Switching, CSD Fine Tuning                                                                                                                                                                     | 07/Jan/2026 | 16:00 | 08/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 217 | RQ253684 | OCC_238 | cpcc1_sd | LINE REACTOR   | 240 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)                     | POWERGRID | D | AMP, Spare Switching, CSD Fine Tuning                                                                                                                                                                     | 05/Jan/2026 | 16:00 | 06/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 218 | RQ253685 | OCC_238 | cpcc1_sd | LINE REACTOR   | 330 MVAR SWITCHABLE LR ON 765 KV AJMER- BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)                       | POWERGRID | D | AMP, Spare Switching, CSD Fine Tuning                                                                                                                                                                     | 03/Jan/2026 | 16:00 | 04/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 219 | RQ253745 | OCC_238 | cpcc1_sd | LINE REACTOR   | 330 MVAR NON-SWITCHABLE LR ON JHATIKARA- ALIGARH (PG) CKT-1 @JHATIKARA(PG)                       | POWERGRID | D | AMP Work                                                                                                                                                                                                  | 03/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |           |              |                                                                                                                               |           |   |                                                                                                                                                                                                           |             |       |             |       |  |         |           |  |
|-----|----------|---------|-----------|--------------|-------------------------------------------------------------------------------------------------------------------------------|-----------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 220 | RQ253744 | OCC_238 | cpcc1_sd  | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)                                       | POWERGRID | D | AMP Work                                                                                                                                                                                                  | 02/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 221 | RQ253686 | OCC_238 | cpcc1_sd  | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)                                                     | POWERGRID | D | AMP, Spare Switching, CSD Fine Tuning                                                                                                                                                                     | 01/Jan/2026 | 16:00 | 02/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 222 | RQ253689 | OCC_238 | cpcc1_sd  | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)                                                  | POWERGRID | D | 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT, COIL CURRENT) works 3.PRIV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification. | 01/Jan/2026 | 08:00 | 01/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 223 | RQ253772 | OCC_238 | cpcc1_sd  | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)                                       | PASTL     | D | AMP Work                                                                                                                                                                                                  | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 224 | RQ253771 | OCC_238 | cpcc1_sd  | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)                                       | PASTL     | D | AMP Work                                                                                                                                                                                                  | 03/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 225 | RQ253770 | OCC_238 | cpcc1_sd  | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @SIKAR_2(PSTL)                                      | PSTL      | D | AMP Work                                                                                                                                                                                                  | 02/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 226 | RQ253769 | OCC_238 | cpcc1_sd  | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL)                                      | PSTL      | D | AMP Work                                                                                                                                                                                                  | 01/Jan/2026 | 08:00 | 01/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 227 | RQ253743 | OCC_238 | cpcc1_sd  | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)                                    | PKTSL     | D | AMP Work                                                                                                                                                                                                  | 01/Jan/2026 | 08:00 | 01/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 228 | RQ253973 | OCC_238 | cpcc1_sd  | BAY          | 70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)                                                      | RRVPNL    | D | AMP Work                                                                                                                                                                                                  | 28/Jan/2026 | 08:00 | 28/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 229 | RQ254943 | OCC_238 | sldcrs_sd | BAY          | 704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)                                                    | RRVPNL    | D | Quarterly Maintenance work                                                                                                                                                                                | 28/Jan/2026 | 08:00 | 28/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 230 | RQ254944 | OCC_238 | sldcrs_sd | BAY          | 704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL) | RRVPNL    | D | Quarterly Maintenance work                                                                                                                                                                                | 23/Jan/2026 | 08:00 | 23/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 231 | RQ254945 | OCC_238 | sldcrs_sd | BAY          | 704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)                                                             | RRVPNL    | D | Quarterly Maintenance work                                                                                                                                                                                | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 232 | RQ253972 | OCC_238 | cpcc1_sd  | BAY          | 70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)                                                      | RRVPNL    | D | AMP Work                                                                                                                                                                                                  | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 233 | RQ254941 | OCC_238 | sldcrs_sd | BAY          | 705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)                                                    | RRVPNL    | D | Quarterly Maintenance work                                                                                                                                                                                | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |           |     |                                                                                                                                                                 |           |   |                            |             |       |             |       |                |         |           |  |
|-----|----------|---------|-----------|-----|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|---|----------------------------|-------------|-------|-------------|-------|----------------|---------|-----------|--|
| 234 | RQ254942 | OCC_238 | sldcrs_sd | BAY | 705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)                 | RRVPNL    | D | Quarterly Maintenance work | 20/jan/2026 | 08:00 | 20/jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 235 | RQ253970 | OCC_238 | cpcc1_sd  | BAY | 70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)                                                                                                  | RRVPNL    | D | AMP Work                   | 19/jan/2026 | 08:00 | 19/jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 236 | RQ254946 | OCC_238 | sldcrs_sd | BAY | 705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)                                                                                               | RRVPNL    | D | Quarterly Maintenance work | 19/jan/2026 | 08:00 | 19/jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 237 | RQ253968 | OCC_238 | cpcc1_sd  | BAY | 70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)                                                                                           | RRVPNL    | D | AMP Work                   | 17/jan/2026 | 08:00 | 17/jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 238 | RQ254940 | OCC_238 | sldcrs_sd | BAY | 706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)                                                         | RRVPNL    | D | Quarterly Maintenance work | 16/jan/2026 | 08:00 | 16/jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 239 | RQ254947 | OCC_238 | sldcrs_sd | BAY | 706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)                                                                                               | RRVPNL    | D | Quarterly Maintenance work | 15/jan/2026 | 08:00 | 15/jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 240 | RQ254931 | OCC_238 | sldcrs_sd | BAY | 70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)                                                               | RRVPNL    | D | Quarterly Maintenance work | 12/jan/2026 | 08:00 | 12/jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 241 | RQ254933 | OCC_238 | sldcrs_sd | BAY | 70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)                                                               | RRVPNL    | D | Quarterly Maintenance work | 07/jan/2026 | 08:00 | 07/jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 242 | RQ254934 | OCC_238 | sldcrs_sd | BAY | 70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)                                                                                           | RRVPNL    | D | Quarterly Maintenance work | 05/jan/2026 | 08:00 | 05/jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 243 | RQ254413 | OCC_238 | cpcc3_sd  | BAY | 707 MAIN BAY - 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)                                                                                              | POWERGRID | D | For AMP work               | 27/jan/2026 | 09:00 | 27/jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 244 | RQ254717 | OCC_238 | cpcc2_sd  | BAY | 709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)                                                                                                             | POWERGRID | D | AMP Work                   | 27/jan/2026 | 08:00 | 27/jan/2026 | 18:00 | Kindly approve | PLANNED | Requested |  |
| 245 | RQ254063 | OCC_238 | cpcc1_sd  | BAY | 716 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT BHIWANI(PG)                                                                                            | POWERGRID | D | AMP Work                   | 27/jan/2026 | 08:00 | 28/jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 246 | RQ254031 | OCC_238 | cpcc1_sd  | BAY | 702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE                                                                                       | POWERGRID | D | AMP Work                   | 27/jan/2026 | 08:00 | 27/jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 247 | RQ254408 | OCC_238 | cpcc3_sd  | BAY | 707 MAIN BAY - 765 KV BAREILLY_2- LUCKNOW_2 (PG) CKT-1 AND 765 KV BAREILLY_2(PG) - BUS 1 AT BAREILLY_2(PG)                                                      | POWERGRID | D | For Bay AMP work.          | 26/jan/2026 | 09:00 | 26/jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 248 | RQ254036 | OCC_238 | cpcc1_sd  | BAY | 711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID) | POWERGRID | D | AMP Work                   | 26/jan/2026 | 08:00 | 26/jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 249 | RQ253959 | OCC_238 | cpcc1_sd  | BAY | 713 MAIN BAY - 765 KV AJMER- CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)                                                                                          | POWERGRID | D | AMP Work                   | 23/jan/2026 | 16:00 | 23/jan/2026 | 23:00 |                | PLANNED | Requested |  |

|     |          |         |          |     |                                                                                                                                                     |           |   |                   |             |       |             |       |                |         |           |  |
|-----|----------|---------|----------|-----|-----------------------------------------------------------------------------------------------------------------------------------------------------|-----------|---|-------------------|-------------|-------|-------------|-------|----------------|---------|-----------|--|
| 250 | RQ254409 | OCC_238 | cpcc3_sd | BAY | 709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG) (POWERGRID)                                                                              | POWERGRID | D | For Bay AMP work. | 23/Jan/2026 | 09:00 | 23/Jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 251 | RQ254034 | OCC_238 | cpcc1_sd | BAY | 708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)                                                      | POWERGRID | D | AMP Work          | 23/Jan/2026 | 08:00 | 23/Jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 252 | RQ254062 | OCC_238 | cpcc1_sd | BAY | 717 TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)                                             | POWERGRID | D | AMP Work          | 22/Jan/2026 | 08:00 | 23/Jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 253 | RQ254061 | OCC_238 | cpcc1_sd | BAY | 714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)                                                                      | POWERGRID | D | AMP Work          | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 254 | RQ254038 | OCC_238 | cpcc1_sd | BAY | 716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG)                                                                                  | POWERGRID | D | AMP Work          | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 255 | RQ254060 | OCC_238 | cpcc1_sd | BAY | 713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)                                                                               | POWERGRID | D | AMP Work          | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 256 | RQ254059 | OCC_238 | cpcc1_sd | BAY | 712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)                                                                                   | POWERGRID | D | AMP Work          | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 257 | RQ253971 | OCC_238 | cpcc1_sd | BAY | 70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID) | POWERGRID | D | AMP Work          | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 258 | RQ254716 | OCC_238 | cpcc2_sd | BAY | 704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA                                                                                   | POWERGRID | D | AMP Work          | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 | Kindly approve | PLANNED | Requested |  |
| 259 | RQ254037 | OCC_238 | cpcc1_sd | BAY | 712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)                                                                                            | POWERGRID | D | AMP Work          | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 260 | RQ254058 | OCC_238 | cpcc1_sd | BAY | 711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)                                             | POWERGRID | D | AMP Work          | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 261 | RQ254416 | OCC_238 | cpcc3_sd | BAY | 711 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)                                                                                | POWERGRID | D | FOR AMP OF BAY    | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 262 | RQ253969 | OCC_238 | cpcc1_sd | BAY | 70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)                                                                              | POWERGRID | D | AMP Work          | 18/Jan/2026 | 08:00 | 18/Jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 263 | RQ254057 | OCC_238 | cpcc1_sd | BAY | 710 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AT CHITTORGARH(PG)                                                                                | POWERGRID | D | AMP Work          | 17/Jan/2026 | 08:00 | 17/Jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 264 | RQ254035 | OCC_238 | cpcc1_sd | BAY | 709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)                                                                                            | POWERGRID | D | AMP Work          | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                | PLANNED | Requested |  |
| 265 | RQ254715 | OCC_238 | cpcc2_sd | BAY | 701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA                                                                                   | POWERGRID | D | AMP Work          | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 | Kindly approve | PLANNED | Requested |  |

|     |          |         |           |     |                                                                                                                                                      |           |   |                                                                                                           |             |       |             |       |  |         |           |  |
|-----|----------|---------|-----------|-----|------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|---|-----------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 266 | RQ254056 | OCC_238 | cpcc1_sd  | BAY | 708 TIE BAY - 765 KV<br>CHITTORGARH-<br>BANASKANTHA (PG)<br>CKT-1 AND 765/400<br>KV 1500 MVA ICT 2<br>AT<br>CHITTORGARH(PG)                          | POWERGRID | D | AMP Work                                                                                                  | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 267 | RQ254033 | OCC_238 | cpcc1_sd  | BAY | 706 MAIN BAY - 240<br>MVAR BUS<br>REACTOR NO 1 AT<br>765KV<br>JHATIKARA(PG)                                                                          | POWERGRID | D | AMP Work                                                                                                  | 14/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 268 | RQ254055 | OCC_238 | cpcc1_sd  | BAY | 707 MAIN BAY - 765<br>KV CHITTORGARH-<br>BANASKANTHA (PG)<br>CKT-1 AT<br>CHITTORGARH(PG)                                                             | POWERGRID | D | AMP Work                                                                                                  | 14/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 269 | RQ254412 | OCC_238 | cpcc3_sd  | BAY | 704 MAIN BAY -<br>765KV BALIA-<br>LUCKNOW_2 (PG)<br>CKT-1 AT BALIA(PG)                                                                               | POWERGRID | D | For AMP work                                                                                              | 13/Jan/2026 | 09:00 | 13/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 270 | RQ254054 | OCC_238 | cpcc1_sd  | BAY | 705 TIE BAY - 765 KV<br>CHITTORGARH-<br>BANASKANTHA (PG)<br>CKT-2 AND 765/400<br>KV 1500 MVA ICT 1<br>AT<br>CHITTORGARH(PG)                          | POWERGRID | D | AMP Work                                                                                                  | 13/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 271 | RQ254407 | OCC_238 | cpcc3_sd  | BAY | 705 TIE BAY - 240<br>MVAR BUS<br>REACTOR NO 1 AT<br>765 KV<br>BAREILLY_2(PG)<br>(POWERGRID) AND<br>FUTURE AT 765 KV<br>BAREILLY_2(PG)<br>(POWERGRID) | POWERGRID | D | To avoid induction during<br>equipment erection work in<br>704-Neemrana Bay at<br>Bareilly765 substation. | 12/Jan/2026 | 09:00 | 14/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 272 | RQ253951 | OCC_238 | cpcc1_sd  | BAY | 712 MAIN BAY - 240<br>MVAR BUS<br>REACTOR NO 1 AT<br>765KV<br>CHITTORGARH(PG)                                                                        | POWERGRID | D | AMP Work                                                                                                  | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 273 | RQ254032 | OCC_238 | cpcc1_sd  | BAY | 704 MAIN BAY -<br>765KV AGRA-<br>JHATIKARA (PG) CKT-<br>1 AT JHATIKARA(PG)                                                                           | POWERGRID | D | AMP Work                                                                                                  | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 274 | RQ254053 | OCC_238 | cpcc1_sd  | BAY | 704 MAIN BAY - 765<br>KV CHITTORGARH-<br>BANASKANTHA (PG)<br>CKT-2 AT<br>CHITTORGARH(PG)                                                             | POWERGRID | D | AMP Work                                                                                                  | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 275 | RQ254414 | OCC_238 | cpcc3_sd  | BAY | 702 TIE BAY - 240<br>MVAR BUS<br>REACTOR NO 1 AT<br>765KV BALIA(PG)<br>AND FUTURE                                                                    | POWERGRID | D | For AMP work                                                                                              | 10/Jan/2026 | 09:00 | 10/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 276 | RQ254418 | OCC_238 | cpcc3_sd  | BAY | 709 MAIN BAY - 240<br>MVAR BUS<br>REACTOR NO 1 AT<br>765KV<br>LUCKNOW_2(PG)                                                                          | POWERGRID | D | FOR AMP of 709 Main Bay                                                                                   | 09/Jan/2026 | 09:00 | 09/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 277 | RQ254406 | OCC_238 | cpcc3_sd  | BAY | 712 MAIN BAY - 330<br>MVAR BUS<br>REACTOR NO 1 AT<br>765KV<br>FATEHPUR(PG)                                                                           | POWERGRID | D | For Bay AMP work.                                                                                         | 09/Jan/2026 | 09:00 | 09/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 278 | RQ253950 | OCC_238 | cpcc1_sd  | BAY | 711 TIE BAY - 765KV<br>AJMER-<br>CHITTORGARH (PG)<br>CKT-2 AND 240<br>MVAR BUS<br>REACTOR NO 1 AT<br>765KV<br>CHITTORGARH(PG)                        | POWERGRID | D | AMP Work                                                                                                  | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 279 | RQ254932 | OCC_238 | slcdrs_sd | BAY | 70252A MAIN BAY -<br>765 KV PHAGI(RS)-<br>BHIWANI(PG) (PG)<br>CKT-1 AT PHAGI(RS)                                                                     | POWERGRID | D | Quarterly Maintenance work                                                                                | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 280 | RQ254039 | OCC_238 | cpcc1_sd  | BAY | 716R MAIN BAY -<br>330 MVAR LR ON<br>JHATIKARA-<br>ALIGARH (PG) CKT-1<br>@JHATIKARA(PG)<br>(POWERGRID) AT<br>ALIGARH (PG)                            | POWERGRID | D | AMP Work                                                                                                  | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 281 | RQ254405 | OCC_238 | cpcc3_sd  | BAY | 710 MAIN BAY -<br>765KV AGRA-<br>FATEHPUR (PG) CKT-<br>2 AT FATEHPUR(PG)                                                                             | POWERGRID | D | For Bay AMP work.                                                                                         | 08/Jan/2026 | 09:00 | 08/Jan/2026 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |          |     |                                                                                                                  |           |   |                                   |             |       |             |       |  |         |           |  |
|-----|----------|---------|----------|-----|------------------------------------------------------------------------------------------------------------------|-----------|---|-----------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 282 | RQ254404 | OCC_238 | cpcc3_sd | BAY | 707 MAIN BAY - 765KV AGRA- FATEHPUR (PG) CKT- 1 AT FATEHPUR(PG)                                                  | POWERGRID | D | For Bay AMP work.                 | 07/jan/2026 | 09:00 | 07/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 283 | RQ254415 | OCC_238 | cpcc3_sd | BAY | 701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)                                        | POWERGRID | D | FOR AMP OF BAY                    | 07/jan/2026 | 08:00 | 07/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 284 | RQ254411 | OCC_238 | cpcc3_sd | BAY | 702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE                                            | POWERGRID | D | For AMP Work.                     | 06/jan/2026 | 09:00 | 06/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 285 | RQ254403 | OCC_238 | cpcc3_sd | BAY | 705 TIE BAY - 765KV FATEHPUR(PG)- SASARAM(PG) (LUNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)        | POWERGRID | D | For Bay AMP work.                 | 03/jan/2026 | 09:00 | 03/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 286 | RQ254765 | OCC_238 | cpcc1_sd | BAY | 710 MAIN BAY - 765KV MOGA- MEERUT (PG) CKT-1 AT MEERUT(PG)                                                       | POWERGRID | C | for Retro fitment works of 71052  | 01/jan/2026 | 08:00 | 20/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 287 | RQ254024 | OCC_238 | cpcc1_sd | BAY | 717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL) | PNTL      | D | FOR PUNCHPOINT RECTIFICATION WORK | 27/jan/2026 | 08:00 | 28/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 288 | RQ254023 | OCC_238 | cpcc1_sd | BAY | 719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)                  | PNTL      | D | FOR PUNCHPOINT RECTIFICATION WORK | 27/jan/2026 | 08:00 | 28/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 289 | RQ254022 | OCC_238 | cpcc1_sd | BAY | 720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL) | PNTL      | D | FOR PUNCHPOINT RECTIFICATION WORK | 25/jan/2026 | 08:00 | 26/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 290 | RQ254025 | OCC_238 | cpcc1_sd | BAY | 716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)                  | PNTL      | D | FOR PUNCHPOINT RECTIFICATION WORK | 25/jan/2026 | 08:00 | 26/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 291 | RQ253930 | OCC_238 | cpcc1_sd | BAY | 717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL) | PNTL      | C | For Sikar II Khetri Bay extn work | 01/jan/2026 | 08:00 | 31/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 292 | RQ253931 | OCC_238 | cpcc1_sd | BAY | 720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL) | PNTL      | C | For Sikar II Khetri Bay extn work | 01/jan/2026 | 08:00 | 31/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 293 | RQ254074 | OCC_238 | cpcc1_sd | BAY | 703 MAIN BAY - 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)                   | PASTL     | D | AMP Work                          | 27/jan/2026 | 08:00 | 27/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 294 | RQ254077 | OCC_238 | cpcc1_sd | BAY | 706 MAIN BAY - 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)                   | PASTL     | D | AMP Work                          | 19/jan/2026 | 08:00 | 19/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 295 | RQ254088 | OCC_238 | cpcc1_sd | BAY | 718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)                         | PSTL      | D | AMP Work                          | 26/jan/2026 | 08:00 | 26/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 296 | RQ254086 | OCC_238 | cpcc1_sd | BAY | 715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)                         | PSTL      | D | AMP Work                          | 20/jan/2026 | 08:00 | 20/jan/2026 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |          |     |                                                                                                                                                                                          |      |   |                                |             |       |             |       |  |         |           |  |
|-----|----------|---------|----------|-----|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|---|--------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 297 | RQ254083 | OCC_238 | cpcc1_sd | BAY | 711 TIE BAY - 765 KV<br>BHADLA_2 (PG)-<br>SIKAR_2(PSTL)<br>(PSTL) CKT-1 (PSTL)<br>AND 330 MVAR BUS<br>REACTOR NO 2 AT<br>765 KV<br>SIKAR_2(PSTL) AT<br>765 KV<br>SIKAR_2(PSTL)<br>(PSTL) | PSTL | D | AMP Work                       | 17/jan/2026 | 08:00 | 17/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 298 | RQ254082 | OCC_238 | cpcc1_sd | BAY | 710 MAIN BAY - 765<br>KV BHADLA_2 (PG)-<br>SIKAR_2(PSTL)<br>(PSTL) CKT-1 (PSTL)<br>AT 765 KV<br>SIKAR_2(PSTL)                                                                            | PSTL | D | AMP Work                       | 16/jan/2026 | 08:00 | 16/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 299 | RQ254080 | OCC_238 | cpcc1_sd | BAY | 708 TIE BAY - 765 KV<br>BHADLA_2 (PG)-<br>SIKAR_2(PSTL)<br>(PSTL) CKT-2 (PSTL)<br>AND 330 MVAR BUS<br>REACTOR NO 1 AT<br>765 KV<br>SIKAR_2(PSTL) AT<br>765 KV<br>SIKAR_2(PSTL)<br>(PSTL) | PSTL | D | AMP Work                       | 15/jan/2026 | 08:00 | 15/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 300 | RQ254078 | OCC_238 | cpcc1_sd | BAY | 707 MAIN BAY - 765<br>KV BHADLA_2 (PG)-<br>SIKAR_2(PSTL)<br>(PSTL) CKT-2 (PSTL)<br>AT 765 KV<br>SIKAR_2(PSTL)                                                                            | PSTL | D | AMP Work                       | 14/jan/2026 | 08:00 | 14/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 301 | RQ254079 | OCC_238 | cpcc1_sd | BAY | 707R MAIN BAY -<br>330 MVAR<br>SWITCHABLE LR ON<br>765 KV BHADLA_2<br>(PG)-SIKAR_2(PSTL)<br>(PSTL) CKT-2<br>@SIKAR_2(PSTL)<br>(PSTL) AT 765 KV<br>SIKAR_2(PSTL)                          | PSTL | D | AMP Work                       | 13/jan/2026 | 08:00 | 13/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 302 | RQ254084 | OCC_238 | cpcc1_sd | BAY | 712 MAIN BAY - 330<br>MVAR BUS<br>REACTOR NO 2 AT<br>765 KV<br>SIKAR_2(PSTL)<br>(PSTL) AT 765 KV<br>SIKAR_2(PSTL)                                                                        | PSTL | D | AMP Work                       | 09/jan/2026 | 08:00 | 09/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 303 | RQ254081 | OCC_238 | cpcc1_sd | BAY | 709 MAIN BAY - 330<br>MVAR BUS<br>REACTOR NO 1 AT<br>765 KV<br>SIKAR_2(PSTL)<br>(PSTL) AT 765 KV<br>SIKAR_2(PSTL)                                                                        | PSTL | D | AMP Work                       | 08/jan/2026 | 08:00 | 08/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 304 | RQ254087 | OCC_238 | cpcc1_sd | BAY | 717 TIE BAY -<br>765/400 KV 1500<br>MVA ICT 2 AT<br>SIKAR_2(PSTL)<br>(PSTL) AND FUTURE<br>AT 765 KV<br>SIKAR_2(PSTL)<br>(PSTL)                                                           | PSTL | D | For PBIIISTL Construction Work | 06/jan/2026 | 08:00 | 16/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 305 | RQ254093 | OCC_238 | cpcc1_sd | BAY | 713(BHADLA-III<br>SIKAR-II CKT-2)<br>MAIN BAY - 765 KV<br>SIKAR_2(PSTL) - BUS<br>1 (PSTL) AT 765 KV<br>SIKAR_2(PSTL)                                                                     | PSTL | D | For PBIIISTL Construction Work | 05/jan/2026 | 08:00 | 15/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 306 | RQ254085 | OCC_238 | cpcc1_sd | BAY | 714 TIE BAY -<br>765/400 KV 1500<br>MVA ICT 1 AT<br>SIKAR_2(PSTL)<br>(PSTL) AND FUTURE<br>AT 765 KV<br>SIKAR_2(PSTL)<br>(PSTL)                                                           | PSTL | D | For PBIIISTL Construction Work | 05/jan/2026 | 08:00 | 15/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 307 | RQ254073 | OCC_238 | cpcc1_sd | BAY | 702 TIE BAY - 765 KV<br>BHADLA_2 (PG)-<br>SIKAR_2(PSTL)<br>(PBSTL) CKT-4 (PSTL)<br>AND 765 KV<br>SIKAR_2(PSTL)-<br>ALGARH(PG)<br>(PASTL) CKT-1 AT<br>765 KV<br>SIKAR_2(PSTL)<br>(PSTL)   | PSTL | D | For PBSTL Construction Work    | 03/jan/2026 | 08:00 | 13/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 308 | RQ254072 | OCC_238 | cpcc1_sd | BAY | 701 MAIN BAY - 765<br>KV BHADLA_2 (PG)-<br>SIKAR_2(PSTL)<br>(PBSTL) CKT-4 (PSTL)<br>AT 765 KV<br>SIKAR_2(PSTL)                                                                           | PSTL | D | For PBSTL Construction Work    | 03/jan/2026 | 08:00 | 13/jan/2026 | 18:00 |  | PLANNED | Requested |  |



|     |          |         |          |             |                                                                                                                                                         |           |   |                                                                                                                             |             |       |             |       |  |         |           |  |
|-----|----------|---------|----------|-------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|---|-----------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 309 | RQ254075 | OCC_238 | cpcc1_sd | BAY         | 704 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AT 765 KV SIKAR_2(PSTL)                                                          | PSTL      | D | For PBSTL Construction Work                                                                                                 | 01/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 310 | RQ254076 | OCC_238 | cpcc1_sd | BAY         | 705 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 AT 765 KV SIKAR_2(PSTL) (PSTL) | PSTL      | D | For PBSTL Construction Work                                                                                                 | 01/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 311 | RQ253984 | OCC_238 | stuup_sd | BAY         | 707 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV UNNAO(UP)                                                                            | UPPTCL    | C | * SHUT DOWN OF 765KV BAY(700-07-52)MAINPURI MAIN CB AT UNNAO FOR- 1- End to end Carrier Protection and Intertipping testing | 07/Jan/2026 | 09:00 | 08/Jan/2026 | 17:00 |  | PLANNED | Requested |  |
| 312 | RQ254092 | OCC_238 | cpcc1_sd | BAY         | 716(BHADLA-III SIKAR-II TL CKT-1 ) MAIN BAY - 765 KV SIKAR_2(PSTL) - BUS 1 (PB3TL) AT 765 KV SIKAR_2(PSTL)                                              | PB3TL     | D | For PBIII STL Construction Work                                                                                             | 06/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 313 | RQ253602 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)                                                                                                           | POWERGRID | D | COE Compliances & AMP work                                                                                                  | 28/Jan/2026 | 16:00 | 28/Jan/2026 | 23:59 |  | PLANNED | Requested |  |
| 314 | RQ253599 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)                                                                                                           | POWERGRID | D | COE Compliances & AMP work                                                                                                  | 27/Jan/2026 | 16:00 | 27/Jan/2026 | 23:59 |  | PLANNED | Requested |  |
| 315 | RQ254764 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT MEEERUT(PG)                                                                                                                | POWERGRID | D | AMP Work                                                                                                                    | 24/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 316 | RQ253603 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)                                                                                                           | POWERGRID | D | COE Compliances & AMP work                                                                                                  | 23/Jan/2026 | 16:00 | 23/Jan/2026 | 23:59 |  | PLANNED | Requested |  |
| 317 | RQ254763 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT MEEERUT(PG)                                                                                                                | POWERGRID | D | AMP Work                                                                                                                    | 23/Jan/2026 | 08:00 | 23/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 318 | RQ254490 | OCC_238 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)                                                                                                               | POWERGRID | D | To attend Discharge Aircel, AMP Work, OIL TOP up and Audit point compliance                                                 | 23/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 319 | RQ253604 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)                                                                                                           | POWERGRID | D | COE Compliances & AMP work                                                                                                  | 22/Jan/2026 | 16:00 | 22/Jan/2026 | 23:59 |  | PLANNED | Requested |  |
| 320 | RQ254762 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT MEEERUT(PG)                                                                                                                | POWERGRID | D | AMP Work                                                                                                                    | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 321 | RQ254491 | OCC_238 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT VARANASI(PG)                                                                                                               | POWERGRID | D | To attend Discharge Aircel, AMP Work, OIL TOP up and Audit point compliance                                                 | 21/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 322 | RQ253616 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT AJMER(PG)                                                                                                                  | POWERGRID | D | AMP Work                                                                                                                    | 16/Jan/2026 | 14:00 | 16/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 323 | RQ253615 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT AJMER(PG)                                                                                                                  | POWERGRID | D | AMP Work                                                                                                                    | 15/Jan/2026 | 14:00 | 15/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 324 | RQ253649 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)                                                                                                                | POWERGRID | D | AMP Work                                                                                                                    | 13/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 325 | RQ253643 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)                                                                                                              | POWERGRID | D | AMP Work                                                                                                                    | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 326 | RQ253642 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)                                                                                                              | POWERGRID | D | AMP Work                                                                                                                    | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 327 | RQ253644 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)                                                                                                              | POWERGRID | D | AMP Work                                                                                                                    | 08/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 328 | RQ253627 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)                                                                                                              | POWERGRID | D | AMP Work, CSD Fine Tuning                                                                                                   | 07/Jan/2026 | 16:00 | 08/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 329 | RQ253618 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)                                                                                                            | POWERGRID | D | AMP Work                                                                                                                    | 06/Jan/2026 | 16:00 | 06/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 330 | RQ253641 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)                                                                                                              | POWERGRID | D | AMP Work                                                                                                                    | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 331 | RQ253617 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)                                                                                                            | POWERGRID | D | AMP Work                                                                                                                    | 05/Jan/2026 | 16:00 | 05/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 332 | RQ253626 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)                                                                                                              | POWERGRID | D | AMP Work, CSD Fine Tuning                                                                                                   | 05/Jan/2026 | 16:00 | 06/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 333 | RQ253648 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)                                                                                                            | POWERGRID | D | AMP Work                                                                                                                    | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 334 | RQ253600 | OCC_238 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)                                                                                                           | POWERGRID | D | COE Compliances & AMP work                                                                                                  | 04/Jan/2026 | 16:00 | 04/Jan/2026 | 23:59 |  | PLANNED | Requested |  |

|     |          |         |           |                              |                                                    |           |   |                                                                                                                                                                                                                    |             |       |             |       |                                                                                       |         |           |  |
|-----|----------|---------|-----------|------------------------------|----------------------------------------------------|-----------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------------------------------|---------|-----------|--|
| 335 | RQ253625 | OCC_238 | cpcc1_sd  | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)         | POWERGRID | D | AMP Work, CSD Fine Tuning                                                                                                                                                                                          | 03/Jan/2026 | 16:00 | 04/Jan/2026 | 23:00 |                                                                                       | PLANNED | Requested |  |
| 336 | RQ253647 | OCC_238 | cpcc1_sd  | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)       | POWERGRID | D | AMP Work                                                                                                                                                                                                           | 03/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 337 | RQ253601 | OCC_238 | cpcc1_sd  | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)      | POWERGRID | D | COE Compliances & AMP work                                                                                                                                                                                         | 02/Jan/2026 | 16:00 | 02/Jan/2026 | 23:59 |                                                                                       | PLANNED | Requested |  |
| 338 | RQ253624 | OCC_238 | cpcc1_sd  | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)         | POWERGRID | D | AMP Work, CSD Fine Tuning                                                                                                                                                                                          | 01/Jan/2026 | 16:00 | 02/Jan/2026 | 23:00 |                                                                                       | PLANNED | Requested |  |
| 339 | RQ254730 | OCC_238 | cpcc2_sd  | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT MOGA(PG)              |           | D | AMP work of 765/400 kv ICT-2                                                                                                                                                                                       | 15/Jan/2026 | 09:00 | 15/Jan/2026 | 18:00 | Kindly approve.                                                                       | PLANNED | Requested |  |
| 340 | RQ254729 | OCC_238 | cpcc2_sd  | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT MOGA(PG)              |           | D | AMP work of 765/400 kv ICT-1                                                                                                                                                                                       | 12/Jan/2026 | 09:00 | 12/Jan/2026 | 18:00 | Kindly approve.                                                                       | PLANNED | Requested |  |
| 341 | RQ253990 | OCC_238 | stuup_sd  | TRANSFORMER                  | 765/21 KV 825 MVA GT 3 AT LALITPUR(LPG)            | UPPTCL    | C | "1. Generator Transformer -3 Bay -765KV conductors & hardwares inspection & tightening and insulators replacement if required 2. Routine Testing & Maintenance of Transformer and switchyard associated equipment" | 06/Jan/2026 | 10:00 | 12/Jan/2026 | 18:00 | Unit#3 will be under shutdown from 05-Jan-26 to 14-Jan-26 for Boiler Licence renewal. | PLANNED | Requested |  |
| 342 | RQ253353 | OCC_238 | stuup_sd  | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)     | UPPTCL    | D | AMP Work                                                                                                                                                                                                           | 06/Jan/2026 | 09:00 | 06/Jan/2026 | 15:00 |                                                                                       | PLANNED | Requested |  |
| 343 | RQ253646 | OCC_238 | cpcc1_sd  | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)        | PKTSL     | D | For scheme checking work                                                                                                                                                                                           | 03/Jan/2026 | 08:00 | 04/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 344 | RQ253645 | OCC_238 | cpcc1_sd  | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)        | PKTSL     | D | For scheme checking work                                                                                                                                                                                           | 01/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 345 | RQ254909 | OCC_238 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-2                    | DTL       | D | Tightening of Tension Tower fitting and replacing/repairing of damaged spacers                                                                                                                                     | 31/Jan/2026 | 09:30 | 31/Jan/2026 | 17:00 | Load shall be managed by Bawana Ckt-1                                                 | PLANNED | Requested |  |
| 346 | RQ254899 | OCC_238 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-2                    | DTL       | D | Tightening of Tension Tower fitting and replacing/repairing of damaged spacers                                                                                                                                     | 30/Jan/2026 | 09:30 | 30/Jan/2026 | 17:00 | Load shall be managed by Bawana Ckt-1                                                 | PLANNED | Requested |  |
| 347 | RQ254908 | OCC_238 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-1                    | DTL       | D | Tightening of Tension Tower fitting and replacing/repairing of damaged spacers                                                                                                                                     | 29/Jan/2026 | 09:30 | 29/Jan/2026 | 17:00 | Load shall be managed by Bawana Ckt-2                                                 | PLANNED | Requested |  |
| 348 | RQ254898 | OCC_238 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-1                    | DTL       | D | Tightening of Tension Tower fitting and replacing/repairing of damaged spacers                                                                                                                                     | 28/Jan/2026 | 09:30 | 28/Jan/2026 | 17:00 | Load shall be managed by Bawana Ckt-2                                                 | PLANNED | Requested |  |
| 349 | RQ254967 | OCC_238 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MANDOLA(PG) (DTL) CKT-2          | DTL       | D | Tightning of Line Dropper of R, Y & B phase, PMS and General maintenance work.                                                                                                                                     | 22/Jan/2026 | 09:30 | 22/Jan/2026 | 17:00 | During the Shutdown Load will be meet through 400KV Maharani Bagh Ckt-I               | PLANNED | Requested |  |
| 350 | RQ254966 | OCC_238 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MANDOLA(PG) (DTL) CKT-1          | DTL       | D | Tightning of Line Dropper of R, Y & B phase, PMS and General maintenance work.                                                                                                                                     | 20/Jan/2026 | 09:30 | 20/Jan/2026 | 17:00 | During the Shutdown Load will be meet through 400KV Maharani Bagh Ckt-II              | PLANNED | Requested |  |
| 351 | RQ254960 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1        | PSTCL     | D | For General maintenance, Jumper Tightening and tree trimming from tower no. 21 to 45.                                                                                                                              | 31/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 352 | RQ254927 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2    | PSTCL     | D | Jumper Checking /Tightening of dead end towers and tree trimming etc. and Protection testing                                                                                                                       | 27/Jan/2026 | 08:00 | 28/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 353 | RQ254924 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1        | PSTCL     | D | For General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 20.                                                                                                                              | 24/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 354 | RQ254893 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1                    | PSTCL     | D | General maintenance                                                                                                                                                                                                | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 355 | RQ254916 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2                    | PSTCL     | D | For General maintenance, Jumper Tightening and tree trimming from tower no. 147 to 132.                                                                                                                            | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 356 | RQ254891 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1 | PSTCL     | D | Jumper tightening and Insulator Cleaning                                                                                                                                                                           | 19/Jan/2026 | 08:00 | 23/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 357 | RQ254917 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1    | PSTCL     | D | Jumper Checking /Tightening of dead end towers and tree trimming etc. and Annual Mtc                                                                                                                               | 19/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 358 | RQ254885 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1  | PSTCL     | D | General maintenance                                                                                                                                                                                                | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 359 | RQ254890 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1            | PSTCL     | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                                                                                                                      | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |

|     |          |         |           |                              |                                                                  |           |   |                                                                                                                                                    |             |       |             |       |  |         |           |  |
|-----|----------|---------|-----------|------------------------------|------------------------------------------------------------------|-----------|---|----------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 360 | RQ254887 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-RAJPURA(P5) (PS) CKT-2                   | PSTCL     | D | Annual maintenance and Protection testing of line equipments.                                                                                      | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 361 | RQ254911 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-2                                  | PSTCL     | D | Jumper Checking /Tightning of dead end towers and tree trimming etc.                                                                               | 15/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 362 | RQ254884 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-RAJPURA(P5) (PS) CKT-1                   | PSTCL     | D | Annual maintenance and Protection testing of line equipments.                                                                                      | 15/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 363 | RQ254864 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-2                                  | PSTCL     | D | Annual maintenance and Protection testing of line equipments.                                                                                      | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 364 | RQ254865 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-2                  | PSTCL     | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                                                      | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 365 | RQ254907 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2                      | PSTCL     | D | For General maintenance, Jumper Tightening and tree trimming from tower no. 36 to 49.                                                              | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 366 | RQ254863 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-1                                  | PSTCL     | D | Annual maintenance and Protection testing of line equipments.                                                                                      | 11/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 367 | RQ254905 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-1                                  | PSTCL     | D | Jumper Checking /Tightning of dead end towers and tree trimming etc.                                                                               | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 368 | RQ254862 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(P5G) (PS) CKT-1                  | PSTCL     | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                                                      | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 369 | RQ254857 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2                                  | PSTCL     | D | General maintenance                                                                                                                                | 08/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 370 | RQ254856 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(P5G)-MAKHU(PS) (PS) CKT-2                         | PSTCL     | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                                                      | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 371 | RQ254747 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(P5G) (PSTCL) CKT-1 | PSTCL     | D | Jumper tightning and Insulator Cleaning                                                                                                            | 05/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 372 | RQ254746 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(P5G)-MUKTSAR(PS) (PS) CKT-2                | PSTCL     | D | General maintenance                                                                                                                                | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 373 | RQ254900 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2                      | PSTCL     | D | For General maintenance, Jumper Tightening and tree trimming from tower no. 50 to 69.                                                              | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 374 | RQ254745 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(P5G)-MAKHU(PS) (PS) CKT-1                         | PSTCL     | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                                                      | 02/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 375 | RQ254743 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1                                  | PSTCL     | D | General maintenance                                                                                                                                | 02/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 376 | RQ254904 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2                            | POWERGRID | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator.                                                                                      | 31/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 377 | RQ253993 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-BALLABHGARH(PG) (PG)                            | POWERGRID | D | Stringing activity of crossing span between AP129- AP130 of 400 kv D/C Jalpura - Khurja Transmission line of TP JKJPTL                             | 23/Jan/2026 | 07:00 | 24/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 378 | RQ254578 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2-JAULIWI (PG) CKT-2                             | POWERGRID | D | To attend S/D nature defects alongwith a/r non auto of ckt-1                                                                                       | 22/Jan/2026 | 09:00 | 22/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 379 | RQ254645 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1                             | POWERGRID | C | Process bus commissioning work at Kanpur.                                                                                                          | 21/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 380 | RQ254660 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHGARH (PG) CKT-2                           | POWERGRID | D | Line S/D nature defect rectification works alongwith A/R Non auto of ckt-1                                                                         | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 381 | RQ255153 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1                     | POWERGRID | D | For attending S/D nature defects.                                                                                                                  | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 382 | RQ254575 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GISLUCKNOW_2 (PG) CKT-1                            | POWERGRID | D | AMP of line bay.alongwith a/r non auto of ckt-2                                                                                                    | 20/Jan/2026 | 09:00 | 20/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 383 | RQ255132 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2                    | POWERGRID | D | For S/D defect rectification work.                                                                                                                 | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 384 | RQ255131 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1                    | POWERGRID | D | Non Auto mode for CKT1.                                                                                                                            | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 385 | RQ254775 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1                     | POWERGRID | D | For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line alongwith a/r non auto of 400kV LUCKNOW(UPPTCL)-BAREILLY-1 | 20/Jan/2026 | 07:00 | 23/Jan/2026 | 19:00 |  | PLANNED | Requested |  |

|     |          |         |             |                              |                                               |           |   |                                                                                                                                                                         |             |       |             |       |                   |         |           |  |
|-----|----------|---------|-------------|------------------------------|-----------------------------------------------|-----------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------|---------|-----------|--|
| 386 | RQ253562 | OCC_238 | stuup_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1   | POWERGRID | C | * Planned shutdown of 400KV Singrauli Line Bay (Bay No.91) including line required for Periodic Testing and bay maintenance                                             | 19/Jan/2026 | 09:00 | 19/Jan/2026 | 18:00 |                   | PLANNED | Requested |  |
| 387 | RQ255129 | OCC_238 | cpcc3_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1 | POWERGRID | D | For S/D defect rectification work.                                                                                                                                      | 19/Jan/2026 | 09:00 | 19/Jan/2026 | 18:00 |                   | PLANNED | Requested |  |
| 388 | RQ255193 | OCC_238 | ntpcos_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1    | POWERGRID | D | SAS upgradation testing and bay equipment testing                                                                                                                       | 19/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 | SHUTDOWN REQUIRED | PLANNED | Requested |  |
| 389 | RQ255130 | OCC_238 | cpcc3_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2 | POWERGRID | D | Non Auto mode during rectification in CKT1.                                                                                                                             | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                   | PLANNED | Requested |  |
| 390 | RQ254521 | OCC_238 | cpcc3_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2           | POWERGRID | D | Insulator replacement work at diverted locations during construction of Bundelkhand Express way.                                                                        | 19/Jan/2026 | 06:00 | 20/Jan/2026 | 18:00 |                   | PLANNED | Requested |  |
| 391 | RQ254520 | OCC_238 | cpcc3_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1           | POWERGRID | D | Insulator replacement work at diverted locations during construction of Bundelkhand Express way.                                                                        | 19/Jan/2026 | 06:00 | 20/Jan/2026 | 18:00 |                   | PLANNED | Requested |  |
| 392 | RQ255124 | OCC_238 | sterlite_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | POWERGRID | D | AR OFF required for Commencement of overhead Stringing of LILO of one circuit of 400kV Kota Merta T/L at Beawar S/s (BTL AP31 to AP32)                                  | 18/Jan/2026 | 09:00 | 30/Jan/2026 | 18:00 | A/R OFF Required  | PLANNED | Requested |  |
| 393 | RQ255162 | OCC_238 | sterlite_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1          | POWERGRID | D | A/R OFF Required for commencement of overhead Stringing of LILO of one circuit of 400kV Kota Merta T/L at Beawar S/s (BTL AP31 to AP32)                                 | 18/Jan/2026 | 09:00 | 30/Jan/2026 | 18:00 | A/R OFF Required  | PLANNED | Requested |  |
| 394 | RQ255138 | OCC_238 | cpcc3_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-2          | POWERGRID | D | For insulator replacement by agency.                                                                                                                                    | 17/Jan/2026 | 09:00 | 18/Jan/2026 | 18:00 |                   | PLANNED | Requested |  |
| 395 | RQ255137 | OCC_238 | cpcc3_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-1          | POWERGRID | D | Non auto mode of CKT1 For insulator replacement by agency.                                                                                                              | 17/Jan/2026 | 09:00 | 18/Jan/2026 | 18:00 |                   | PLANNED | Requested |  |
| 396 | RQ254583 | OCC_238 | cpcc3_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-AGRA (PG) CKT-1                 | POWERGRID | C | Process bus commissioning work at Kanpur.                                                                                                                               | 17/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                   | PLANNED | Requested |  |
| 397 | RQ255125 | OCC_238 | cpcc2_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-3         | POWERGRID | C | S/D required for permanent Restoration of of line at Loc No 224-228 which had failed due to massive land sinking (sinking if ccomplete village) near parnote area.      | 16/Jan/2026 | 09:00 | 30/Jan/2026 | 18:00 | Kindly approve.   | PLANNED | Requested |  |
| 398 | RQ255126 | OCC_238 | cpcc2_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-4         | POWERGRID | C | S/D required for permanent Restoration of of line at Loc No 224-228 which had failed due to massive land sinking (sinking if ccomplete village) near parnote area.      | 16/Jan/2026 | 09:00 | 30/Jan/2026 | 18:00 | Kindly approve.   | PLANNED | Requested |  |
| 399 | RQ255192 | OCC_238 | ntpcos_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2 | POWERGRID | D | SAS upgradation testing and bay equipment testing                                                                                                                       | 16/Jan/2026 | 08:00 | 17/Jan/2026 | 18:00 | SHUTDOWN REQUIRED | PLANNED | Requested |  |
| 400 | RQ254663 | OCC_238 | cpcc3_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-2          | POWERGRID | D | Sag plate adjustment & shut down nature works.alongwith a/r non auto of 400 KV Allahabad-Fatehpur-1                                                                     | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                   | PLANNED | Requested |  |
| 401 | RQ254496 | OCC_238 | cpcc3_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1  | POWERGRID | D | FOR TAKING LINE REACTOR AT SINGRAULI END IN SERVICE ,ALONGWITH A/R OFF OF 400 KV SINGRAULI-ALLAHABAD-3 AND 400 KV FATEHPUR-PANKI-I                                      | 15/Jan/2026 | 11:00 | 15/Jan/2026 | 13:00 |                   | PLANNED | Requested |  |
| 402 | RQ255134 | OCC_238 | cpcc3_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-2          | POWERGRID | D | Non Auto mode for CKT1.                                                                                                                                                 | 15/Jan/2026 | 09:00 | 16/Jan/2026 | 18:00 |                   | PLANNED | Requested |  |
| 403 | RQ255133 | OCC_238 | cpcc3_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-1          | POWERGRID | D | For insulator replacement by agency.                                                                                                                                    | 15/Jan/2026 | 09:00 | 16/Jan/2026 | 18:00 |                   | PLANNED | Requested |  |
| 404 | RQ254577 | OCC_238 | cpcc3_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2-JAULIJI (PG) CKT-1          | POWERGRID | D | To attend S/D nature defects alonwith a/r non auto of ckt-2                                                                                                             | 15/Jan/2026 | 09:00 | 15/Jan/2026 | 18:00 |                   | PLANNED | Requested |  |
| 405 | RQ254497 | OCC_238 | cpcc3_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1  | POWERGRID | D | FOR TAKING LINE REACTOR AT SINGRAULI END OUT OF SERVICE FOR REPLACEMENT OF BUCHHOLZ RELAY ALONGWITH A/R OFF OF 400 KV SINGRAULI-ALLAHABAD-3 AND 400 KV FATEHPUR-PANKI-I | 14/Jan/2026 | 11:00 | 14/Jan/2026 | 13:00 |                   | PLANNED | Requested |  |
| 406 | RQ255161 | OCC_238 | cpcc3_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR (PG) CKT-1            | POWERGRID | D | For attending S/D nature defects.                                                                                                                                       | 14/Jan/2026 | 09:00 | 14/Jan/2026 | 18:00 |                   | PLANNED | Requested |  |

|     |          |         |          |                              |                                               |           |   |                                                                                                                                         |             |       |             |       |  |         |           |  |
|-----|----------|---------|----------|------------------------------|-----------------------------------------------|-----------|---|-----------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 407 | RQ254519 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2-BAREILLY (PG) CKT-1         | POWERGRID | D | To attend the SD nature defects in the line. Alongwith A/R Non-Auto of 400kV BAREILLY765-BAREILLY400-2 .                                | 14/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 408 | RQ255139 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-3          | POWERGRID | D | For attending S/D nature defects.                                                                                                       | 13/Jan/2026 | 09:00 | 13/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 409 | RQ254576 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1   | POWERGRID | C | Line Diversion work due to construction of Lucknow-Kanpur Green Expressway Work by NHAI. Alongwith A/R off 400 KV Singrauli-Allahabad-2 | 13/Jan/2026 | 08:00 | 01/Feb/2026 | 18:00 |  | PLANNED | Requested |  |
| 410 | RQ254662 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-1          | POWERGRID | D | Sag plate adjustment & shut down nature works alongwith a/r non auto of 400 KV Allahabad-Fatehpur-2                                     | 13/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 411 | RQ254646 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-3          | POWERGRID | C | Process bus commissioning work at Kanpur alongwith a/r non auto of 400 KV Kanpur-Ballabgarh-2                                           | 13/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 412 | RQ254523 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1    | POWERGRID | D | To attend the SD nature defects in the line. Alongwith A/R Non-Auto of 400KV-Bareilly Moradabad (UPPTCL)-1                              | 13/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 413 | RQ254479 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-1           | POWERGRID | D | Line Bay AMP work & Diamond formation work alongwith A/R Non auto of ckt-2                                                              | 12/Jan/2026 | 09:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 414 | RQ254507 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2           | POWERGRID | D | Line Bay AMP work alongwith A/R Non auto of ckt-1                                                                                       | 12/Jan/2026 | 09:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 415 | RQ255116 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1          | POWERGRID | C | NHAI Line diversion work                                                                                                                | 12/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 416 | RQ254659 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHGARH (PG) CKT-1        | POWERGRID | D | Line S/D nature defect rectification works alongwith A/R Non auto of ckt-2                                                              | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 417 | RQ254480 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-2           | POWERGRID | D | Diamond formation work.Alongwith a/r non auto of ckt-1                                                                                  | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 418 | RQ255160 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3 | POWERGRID | D | For hotline de stringing and stringing work by agency in 400kV Allahabad-Kanpur(GIS) CKT-2 in Multi circuit towers.                     | 11/Jan/2026 | 09:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 419 | RQ255159 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2        | POWERGRID | D | For hotline de stringing and stringing work by agency.                                                                                  | 11/Jan/2026 | 09:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 420 | RQ255158 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1        | POWERGRID | D | For hotline de stringing and stringing work by agency.                                                                                  | 11/Jan/2026 | 09:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 421 | RQ254509 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-SOHAWAL (PG) CKT-1               | POWERGRID | D | Relay Testing alongwith A/R non auto of Ckt-2                                                                                           | 10/Jan/2026 | 09:00 | 10/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 422 | RQ254648 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BASSI (PG) CKT-1                  | POWERGRID | D | AMP OF LINE REACTOR & LINE BAY                                                                                                          | 10/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 423 | RQ255152 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3 | POWERGRID | C | For hotline de stringing and stringing work by agency in 400kV Allahabad-Kanpur(GIS) CKT-1 in Multi Circuit Towers.                     | 09/Jan/2026 | 09:00 | 10/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 424 | RQ255157 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3 | POWERGRID | D | For hotline de stringing and stringing work by agency in 400kV Allahabad-Kanpur(GIS) CKT-1 in Multi Circuit Towers.                     | 09/Jan/2026 | 09:00 | 10/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 425 | RQ255150 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2        | POWERGRID | C | For hotline de stringing and stringing work by agency.                                                                                  | 09/Jan/2026 | 09:00 | 10/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 426 | RQ255156 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2        | POWERGRID | D | For hotline de stringing and stringing work by agency.                                                                                  | 09/Jan/2026 | 09:00 | 10/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 427 | RQ255155 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1        | POWERGRID | D | For hotline de stringing and stringing work by agency.                                                                                  | 09/Jan/2026 | 09:00 | 10/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 428 | RQ255149 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1        | POWERGRID | C | For hotline de stringing and stringing work by agency.                                                                                  | 09/Jan/2026 | 09:00 | 10/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 429 | RQ254543 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-AGRA (PG) CKT-1                 | POWERGRID | D | FOR INSULATOR CLEANING WORK                                                                                                             | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 430 | RQ254584 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1      | POWERGRID | C | Process bus commissioning work at Kanpur. alongwith a/r non auto of 400 KV Kanpur-Auraiya-2                                             | 09/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 431 | RQ254566 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2 | POWERGRID | D | AMP of Line Bays at Both end of Lines alongwith A/R Non auto of ckt-1                                                                   | 08/Jan/2026 | 09:00 | 08/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 432 | RQ254513 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1     | POWERGRID | D | AR off Permission for PID testing                                                                                                       | 08/Jan/2026 | 09:00 | 08/Jan/2026 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |           |                              |                                                |           |   |                                                                                                                                                            |             |       |             |       |                                                                                                                                                       |         |           |  |
|-----|----------|---------|-----------|------------------------------|------------------------------------------------|-----------|---|------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 433 | RQ254649 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1       | POWERGRID | D | Replacement of Porcelain Insulator to Polymer Insulator. Alongwith a/r non auto of 400 KV Singrauli-Fatehpur                                               | 08/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 434 | RQ254778 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2  | POWERGRID | D | For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line alongwith a/r non auto of ckt-1                                    | 08/Jan/2026 | 07:00 | 12/Jan/2026 | 19:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 435 | RQ254777 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1  | POWERGRID | D | For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line alongwith a/r non auto of ckt-2                                    | 08/Jan/2026 | 07:00 | 12/Jan/2026 | 19:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 436 | RQ254506 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1            | POWERGRID | D | Line Bay AMP work alongwith A/R Non auto of ckt-2                                                                                                          | 07/Jan/2026 | 09:00 | 07/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 437 | RQ254515 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1      | POWERGRID | D | AR off Permission for PID testing                                                                                                                          | 07/Jan/2026 | 09:00 | 07/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 438 | RQ254544 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-AGRA (PG) CKT-1                  | POWERGRID | D | A/R NON AUTO FOR PID TESTING OF PORCELAIN INSULATORS                                                                                                       | 07/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 439 | RQ254651 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2                   | POWERGRID | D | For Insulator cleaning work by Agra TLM along with a/r non auto of Ckt-I                                                                                   | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 440 | RQ254526 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1   | POWERGRID | D | Replacement of Porcelain Insulator to Polymer Insulator.alongwith A/R non auto of 400kv Fatehpur Panki-1 & A/R off 400 KV Singrauli-Allahabad-3            | 06/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 441 | RQ253367 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1     | POWERGRID | C | For replacement of Suge counter                                                                                                                            | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 442 | RQ254759 | OCC_238 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2     | POWERGRID | C | 400KV breaker-X652 overhauling work is to be carried out with OEM (Siemens) & Isolator replacement work X689A & X589B under R&M stage-1                    | 05/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 | Breaker is having tripping problems, overhauling work is urgently required. Also Old NEI Isolators replacement work is required 400KV Rihand stage- 1 | PLANNED | Requested |  |
| 443 | RQ254650 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1                   | POWERGRID | D | For Insulator cleaning work by Agra TLM along with a/r non auto of Ckt-II                                                                                  | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 444 | RQ254677 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2       | POWERGRID | C | Process bus commissioning work at Kanpur alongwith a/r non auto of 400 KV Kanpur-Auraiya-1                                                                 | 05/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 445 | RQ254581 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2       | POWERGRID | C | Interrupter overhauling of Tie-Bay-405-Circuit Breaker at Kanpur. (Make-CGL). S/d of line is required on continuous basis. Alongwith A/R non auto of Ckt-1 | 05/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 446 | RQ254388 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABGARH-MAHARANIBAGH (PG) CKT-1      | POWERGRID | D | AMP & Relay Testing                                                                                                                                        | 03/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 447 | RQ254582 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-AGRA (PG) CKT-1                  | POWERGRID | D | 'AMP of line bay equipment and AMP of non-switchable line reactor at Kanpur                                                                                | 03/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 448 | RQ254502 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2     | POWERGRID | D | Cleaning of polluted insulators alongwith a/r non auto of Ckt-1                                                                                            | 03/Jan/2026 | 07:00 | 03/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 449 | RQ255191 | OCC_238 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1  | POWERGRID | D | SAS upgradation testing and bay equipment testing                                                                                                          | 02/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 | SHUTDOWN REQUIRED                                                                                                                                     | PLANNED | Requested |  |
| 450 | RQ254389 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1   | POWERGRID | D | AMP & Relay Testing                                                                                                                                        | 02/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |
| 451 | RQ254999 | OCC_238 | rampur_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1 | POWERGRID | D | APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing                                                                   | 02/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 | Annual Planned Maintenance                                                                                                                            | PLANNED | Requested |  |
| 452 | RQ253585 | OCC_238 | rampur_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1 | POWERGRID | D | APM of pot head yard equipment and structure, ten delta testing of cvt ,breaker ,relay testing                                                             | 02/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 | Annual Planned Maintenance                                                                                                                            | PLANNED | Requested |  |
| 453 | RQ255000 | OCC_238 | rampur_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2 | POWERGRID | D | APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing                                                                   | 02/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 | Annual Planned Maintenance                                                                                                                            | PLANNED | Requested |  |
| 454 | RQ253586 | OCC_238 | rampur_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2 | POWERGRID | D | APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing                                                                   | 02/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 | Annual Planned Maintenance                                                                                                                            | PLANNED | Requested |  |
| 455 | RQ254501 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1     | POWERGRID | D | Cleaning of polluted insulators.alongwith a/r non auto of Ckt-2                                                                                            | 02/Jan/2026 | 07:00 | 02/Jan/2026 | 18:00 |                                                                                                                                                       | PLANNED | Requested |  |

|     |          |         |           |                              |                                                        |                   |   |                                                                                                  |             |       |             |       |                                                                                                          |         |           |  |
|-----|----------|---------|-----------|------------------------------|--------------------------------------------------------|-------------------|---|--------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 456 | RQ255143 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1            | POWERGRID         | D | For attending S/D nature defects under TLM Powergrid Prayagraj.                                  | 01/Jan/2026 | 09:00 | 01/Jan/2026 | 18:00 |                                                                                                          | PLANNED | Requested |  |
| 457 | RQ254751 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-3        | POWERGRID         | C | Line is recently charged and some defects are balance to attend                                  | 01/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 | To be availed on 26.12.2025-27.12.2025                                                                   | PLANNED | Requested |  |
| 458 | RQ254752 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-4        | POWERGRID         | C | Line is recently charged and some defects are balance to attend                                  | 01/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 | To be availed on 26.12.2025-27.12.2025                                                                   | PLANNED | Requested |  |
| 459 | RQ254750 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-2        | POWERGRID         | C | Line is recently charged and some defects are balance to attend                                  | 01/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 | To be availed on 23.12.2025-24.12.2025                                                                   | PLANNED | Requested |  |
| 460 | RQ254749 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-1        | POWERGRID         | C | Line is recently charged and some defects are balance to attend                                  | 01/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 | To be availed on 23.12.2025-24.12.2025                                                                   | PLANNED | Requested |  |
| 461 | RQ254556 | OCC_238 | sekura_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2   | SEKURA            | D | To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc         | 31/Jan/2026 | 08:00 | 31/Jan/2026 | 19:00 | To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc                 | PLANNED | Requested |  |
| 462 | RQ254555 | OCC_238 | sekura_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1   | SEKURA            | D | To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc         | 30/Jan/2026 | 08:00 | 30/Jan/2026 | 19:00 | To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc                 | PLANNED | Requested |  |
| 463 | RQ253530 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2     | POWERGRID ,UPPTCL | C | * Shutdown of 400 kv Jehta-Unnao Ckt-2 for Annual line maintenance work                          | 30/Jan/2026 | 10:00 | 30/Jan/2026 | 17:00 |                                                                                                          | PLANNED | Requested |  |
| 464 | RQ253529 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1     | POWERGRID ,UPPTCL | C | * Shutdown of 400 kv Jehta-Unnao Ckt-1 for Annual line maintenance work                          | 29/Jan/2026 | 10:00 | 29/Jan/2026 | 17:00 |                                                                                                          | PLANNED | Requested |  |
| 465 | RQ253518 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2 | POWERGRID ,UPPTCL | C | * Shutdown of 400 kv Jehta-PGCIL Ckt-2 for Annual line maintenance work                          | 28/Jan/2026 | 10:00 | 28/Jan/2026 | 17:00 |                                                                                                          | PLANNED | Requested |  |
| 466 | RQ253564 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 | POWERGRID ,UPPTCL | C | Annual line maintenance work                                                                     | 27/Jan/2026 | 10:00 | 27/Jan/2026 | 17:00 |                                                                                                          | PLANNED | Requested |  |
| 467 | RQ254886 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1                 | POWERGRID ,UPPTCL | D | Jumpers tightening                                                                               | 25/Jan/2026 | 08:00 | 30/Jan/2026 | 17:00 | No supply disturbance as 400 kv Kasara-Rasra(400 kv) line will remain energised during above s/d.        | PLANNED | Requested |  |
| 468 | RQ254882 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1                   | POWERGRID ,UPPTCL | D | Jumpers tightening                                                                               | 17/Jan/2026 | 08:00 | 23/Jan/2026 | 17:00 | No supply disturbance as 400 kv PGCIL(Ballia)-Rasra(400 kv) line will remain energised during above s/d. | PLANNED | Requested |  |
| 469 | RQ253516 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2     | POWERGRID ,UPPTCL | C | * Shutdown of 400 kv Jehta-Unnao Ckt-2 for Annual routine testing work and line maintenance work | 15/Jan/2026 | 10:00 | 15/Jan/2026 | 17:00 |                                                                                                          | PLANNED | Requested |  |
| 470 | RQ253568 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1                 | POWERGRID ,UPPTCL | D | CVT PD and Tan delta test                                                                        | 15/Jan/2026 | 10:00 | 15/Jan/2026 | 12:30 | No supply disturbance as 400 kv Kasara-Rasra(400 kv) line will remain energised during above s/d.        | PLANNED | Requested |  |
| 471 | RQ253572 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1                   | POWERGRID ,UPPTCL | D | CVT PD and Tan delta test                                                                        | 14/Jan/2026 | 14:00 | 14/Jan/2026 | 16:00 | No supply disturbance as 400 kv PGCIL(Ballia)-Rasra(400 kv) line will remain energised during above s/d. | PLANNED | Requested |  |
| 472 | RQ253515 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1     | POWERGRID ,UPPTCL | C | * Shutdown of 400 kv Jehta-Unnao Ckt-1 for Annual routine testing work and line maintenance work | 14/Jan/2026 | 10:00 | 14/Jan/2026 | 17:00 |                                                                                                          | PLANNED | Requested |  |
| 473 | RQ253531 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2 | POWERGRID ,UPPTCL | C | * Shutdown of 400 kv Jehta-PGCIL Ckt-2 for annual routine testing work and line maintenance work | 13/Jan/2026 | 10:00 | 13/Jan/2026 | 17:00 |                                                                                                          | PLANNED | Requested |  |
| 474 | RQ253517 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 | POWERGRID ,UPPTCL | C | * Shutdown of 400 kv Jehta-PGCIL Ckt-1 for Annual routine testing work and line maintenance work | 12/Jan/2026 | 10:00 | 12/Jan/2026 | 17:00 |                                                                                                          | PLANNED | Requested |  |

|     |          |         |          |                              |                                                        |                   |   |                                                                                                                                                  |             |       |             |       |                                                                                                                                                |         |           |  |
|-----|----------|---------|----------|------------------------------|--------------------------------------------------------|-------------------|---|--------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 475 | RQ253557 | OCC_238 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2     | POWERGRID ,UPPTCL | C | * Shutdown is required for routine testing and maintenance work.                                                                                 | 12/Jan/2026 | 10:00 | 12/Jan/2026 | 17:00 |                                                                                                                                                | PLANNED | Requested |  |
| 476 | RQ253556 | OCC_238 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1     | POWERGRID ,UPPTCL | C | * Shutdown is required for routine testing and maintenance work.                                                                                 | 10/Jan/2026 | 10:00 | 10/Jan/2026 | 17:00 |                                                                                                                                                | PLANNED | Requested |  |
| 477 | RQ254688 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2            | POWERGRID ,UPPTCL | D | Cleaning of polluted insulators.alongwith a/r non auto of Ckt-1                                                                                  | 10/Jan/2026 | 07:00 | 10/Jan/2026 | 18:00 |                                                                                                                                                | PLANNED | Requested |  |
| 478 | RQ254689 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1            | POWERGRID ,UPPTCL | D | Cleaning of polluted insulators.alongwith a/r non auto of Ckt-2                                                                                  | 09/Jan/2026 | 07:00 | 09/Jan/2026 | 18:00 |                                                                                                                                                | PLANNED | Requested |  |
| 479 | RQ254516 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2              | POWERGRID ,UPPTCL | D | AR off Permission for PID testing                                                                                                                | 08/Jan/2026 | 09:00 | 08/Jan/2026 | 18:00 |                                                                                                                                                | PLANNED | Requested |  |
| 480 | RQ254514 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2              | POWERGRID ,UPPTCL | D | AR off Permission for PID testing                                                                                                                | 07/Jan/2026 | 09:00 | 07/Jan/2026 | 18:00 |                                                                                                                                                | PLANNED | Requested |  |
| 481 | RQ254776 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)             | POWERGRID ,UPPTCL | D | For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line alongwith A/R non auto of 400 KV Rampur-Moradabad-2 Line | 02/Jan/2026 | 07:00 | 05/Jan/2026 | 19:00 |                                                                                                                                                | PLANNED | Requested |  |
| 482 | RQ254740 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2           |                   | D | For Annual Maintenance work of Line Equipments                                                                                                   | 30/Jan/2026 | 08:00 | 30/Jan/2026 | 14:00 | Kindly approve.                                                                                                                                | PLANNED | Requested |  |
| 483 | RQ255068 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1          |                   | D | Non auto during Installation of Bird Guard                                                                                                       | 29/Jan/2026 | 10:00 | 29/Jan/2026 | 18:00 | Kindly approve,                                                                                                                                | PLANNED | Requested |  |
| 484 | RQ255039 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1            |                   | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                                               | 29/Jan/2026 | 10:00 | 29/Jan/2026 | 18:00 | Kindly approve,                                                                                                                                | PLANNED | Requested |  |
| 485 | RQ255067 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2          |                   | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                                           | 29/Jan/2026 | 10:00 | 29/Jan/2026 | 18:00 | Kindly approve,                                                                                                                                | PLANNED | Requested |  |
| 486 | RQ255087 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-SONIPAT (PG) CKT-2                  |                   | D | For Shutdown nature defects maintenance work                                                                                                     | 29/Jan/2026 | 08:00 | 29/Jan/2026 | 18:00 | Kindly approve,                                                                                                                                | PLANNED | Requested |  |
| 487 | RQ255181 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1              |                   | D | For OPGW installation works - for creation of Repeater of S2-B2, Line-2                                                                          | 29/Jan/2026 | 08:00 | 29/Jan/2026 | 18:00 | Shutdown for Joint Box at Crossing location of S2-B2, Line-2                                                                                   | PLANNED | Requested |  |
| 488 | RQ254739 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1         |                   | D | For Annual Maintenance work of Line Equipments                                                                                                   | 29/Jan/2026 | 08:00 | 29/Jan/2026 | 14:00 | Kindly approve.                                                                                                                                | PLANNED | Requested |  |
| 489 | RQ255058 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1                   |                   | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                                           | 28/Jan/2026 | 10:00 | 28/Jan/2026 | 18:00 | Kindly approve,                                                                                                                                | PLANNED | Requested |  |
| 490 | RQ254335 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3  |                   | D | For scheme checking work                                                                                                                         | 28/Jan/2026 | 08:00 | 28/Jan/2026 | 18:00 |                                                                                                                                                | PLANNED | Requested |  |
| 491 | RQ254201 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2 |                   | D | For AMP of Line Bay                                                                                                                              | 27/Jan/2026 | 16:00 | 27/Jan/2026 | 23:59 |                                                                                                                                                | PLANNED | Requested |  |
| 492 | RQ255038 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1       |                   | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                                               | 27/Jan/2026 | 10:00 | 27/Jan/2026 | 18:00 | Kindly approve,                                                                                                                                | PLANNED | Requested |  |
| 493 | RQ255037 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2                 |                   | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                                               | 27/Jan/2026 | 10:00 | 27/Jan/2026 | 18:00 | Kindly approve,                                                                                                                                | PLANNED | Requested |  |
| 494 | RQ254334 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2  |                   | D | For scheme checking work                                                                                                                         | 27/Jan/2026 | 08:00 | 27/Jan/2026 | 18:00 |                                                                                                                                                | PLANNED | Requested |  |
| 495 | RQ254200 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1 |                   | D | For AMP of Line Bay                                                                                                                              | 26/Jan/2026 | 16:00 | 26/Jan/2026 | 23:59 |                                                                                                                                                | PLANNED | Requested |  |
| 496 | RQ254286 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1                           |                   | D | Non auto mode for rectification of non-shutdown nature defects above tower waist level in Line                                                   | 26/Jan/2026 | 09:00 | 31/Jan/2026 | 18:00 | Non auto mode for rectification of non-shutdown nature defects above tower waist level and eartwire related defects rectification work in Line | PLANNED | Requested |  |



|     |          |         |          |                              |                                                                                     |  |   |                                                                                                                          |             |       |             |       |                                                                                                                                            |         |           |  |
|-----|----------|---------|----------|------------------------------|-------------------------------------------------------------------------------------|--|---|--------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 497 | RQ254287 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2                                                        |  | D | Non auto mode for rectification of non-shutdown nature defects above tower waist level in Line                           | 26/Jan/2026 | 09:00 | 31/Jan/2026 | 18:00 | Non auto mode for rectification of non-shutdown nature defects above tower waist level eartwire related defects rectification work in Line | PLANNED | Requested |  |
| 498 | RQ254153 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1                                          |  | C | For attending major Sag Mismatch issue in between location no 293-301                                                    | 26/Jan/2026 | 08:00 | 26/Jan/2026 | 18:00 |                                                                                                                                            | PLANNED | Requested |  |
| 499 | RQ254333 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1                               |  | D | For scheme checking work                                                                                                 | 26/Jan/2026 | 08:00 | 26/Jan/2026 | 18:00 |                                                                                                                                            | PLANNED | Requested |  |
| 500 | RQ254239 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2                                        |  | D | Attending COE Protection Observations, AMP of Line Equipment                                                             | 25/Jan/2026 | 16:00 | 26/Jan/2026 | 23:00 |                                                                                                                                            | PLANNED | Requested |  |
| 501 | RQ255078 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGHPAT-KAITHAL (PG) CKT-2                                                   |  | D | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                                          | 24/Jan/2026 | 10:00 | 24/Jan/2026 | 14:00 | Kindly approve,                                                                                                                            | PLANNED | Requested |  |
| 502 | RQ255057 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1                                        |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                   | 24/Jan/2026 | 10:00 | 24/Jan/2026 | 18:00 | Kindly approve,                                                                                                                            | PLANNED | Requested |  |
| 503 | RQ254285 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2                                                        |  | D | Rectification of shutdown nature defects in Line                                                                         | 24/Jan/2026 | 09:00 | 24/Jan/2026 | 18:00 | Non Auto Mode of other charged ckts is required                                                                                            | PLANNED | Requested |  |
| 504 | RQ254238 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1                                        |  | D | Attending COE Protection Observations, AMP of Line Equipment                                                             | 23/Jan/2026 | 16:00 | 24/Jan/2026 | 23:00 |                                                                                                                                            | PLANNED | Requested |  |
| 505 | RQ254130 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2                               |  | D | For AMP and construction works                                                                                           | 23/Jan/2026 | 16:00 | 27/Jan/2026 | 23:00 | For AMP and construction works                                                                                                             | PLANNED | Requested |  |
| 506 | RQ255036 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1                                              |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                       | 23/Jan/2026 | 10:00 | 23/Jan/2026 | 18:00 | Kindly approve,                                                                                                                            | PLANNED | Requested |  |
| 507 | RQ255056 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-SAMBAI(PG) (NRSS XXX) CKT-2                                    |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                   | 23/Jan/2026 | 10:00 | 23/Jan/2026 | 18:00 | Kindly approve,                                                                                                                            | PLANNED | Requested |  |
| 508 | RQ254284 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1                                                        |  | D | Rectification of shutdown nature defects in Line                                                                         | 23/Jan/2026 | 09:00 | 23/Jan/2026 | 18:00 | Non Auto Mode of other charged ckts is required                                                                                            | PLANNED | Requested |  |
| 509 | RQ254363 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2                                   |  | D | For overhead crossing of 400 KV BABAI(RS)-SURATGARH by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL | 23/Jan/2026 | 08:00 | 26/Jan/2026 | 18:00 | For Stringing work                                                                                                                         | PLANNED | Requested |  |
| 510 | RQ254362 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1                                   |  | D | For overhead crossing of 400 KV BABAI(RS)-SURATGARH by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL | 23/Jan/2026 | 08:00 | 26/Jan/2026 | 18:00 | For Stringing work                                                                                                                         | PLANNED | Requested |  |
| 511 | RQ254161 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2                                        |  | D | SD Nature defects rectification                                                                                          | 23/Jan/2026 | 08:00 | 23/Jan/2026 | 18:00 |                                                                                                                                            | PLANNED | Requested |  |
| 512 | RQ255077 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGHPAT-KAITHAL (PG) CKT-1                                                   |  | D | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                                          | 22/Jan/2026 | 10:00 | 22/Jan/2026 | 14:00 | Kindly approve,                                                                                                                            | PLANNED | Requested |  |
| 513 | RQ255055 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUDHIANA-JALANDHAR (PG) CKT-1                                                |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                   | 22/Jan/2026 | 10:00 | 22/Jan/2026 | 18:00 | Kindly approve,                                                                                                                            | PLANNED | Requested |  |
| 514 | RQ254283 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1                                                  |  | D | Rectification of shutdown nature defects in Line                                                                         | 22/Jan/2026 | 09:00 | 22/Jan/2026 | 18:00 | Non Auto Mode of other charged ckts is required                                                                                            | PLANNED | Requested |  |
| 515 | RQ254383 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1                                             |  | C | CVT replacement work                                                                                                     | 22/Jan/2026 | 08:00 | 23/Jan/2026 | 18:00 | CVT replacement work at mandola SS                                                                                                         | PLANNED | Requested |  |
| 516 | RQ254160 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1                                           |  | D | SD Nature defects rectification                                                                                          | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |                                                                                                                                            | PLANNED | Requested |  |
| 517 | RQ254326 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2                                       |  | D | For defect rectification                                                                                                 | 22/Jan/2026 | 08:00 | 23/Jan/2026 | 18:00 | Non Auto of other charge ckts                                                                                                              | PLANNED | Requested |  |
| 518 | RQ254344 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2                                       |  | D | For scheme checking work                                                                                                 | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |                                                                                                                                            | PLANNED | Requested |  |
| 519 | RQ254237 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1 |  | D | Replacement of M2 Differential Relay                                                                                     | 21/Jan/2026 | 16:00 | 22/Jan/2026 | 23:00 |                                                                                                                                            | PLANNED | Requested |  |
| 520 | RQ254282 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-SIKAR (PG) CKT-2                                                    |  | D | Rectification of shutdown nature defects in Line                                                                         | 21/Jan/2026 | 09:00 | 21/Jan/2026 | 18:00 | Non Auto Mode of other charged ckts is required                                                                                            | PLANNED | Requested |  |
| 521 | RQ254343 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1                                       |  | D | For scheme checking work                                                                                                 | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                                                                                                                                            | PLANNED | Requested |  |

|     |          |         |          |                              |                                                              |  |   |                                                                                                                                                                     |             |       |             |       |                                                                                                                   |         |           |  |
|-----|----------|---------|----------|------------------------------|--------------------------------------------------------------|--|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 522 | RQ254215 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-3                         |  | D | For SD defects rectifications                                                                                                                                       | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 | Non Auto Mode required of other charge ckts                                                                       | PLANNED | Requested |  |
| 523 | RQ254203 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 |  | D | For AMP of Line Bay                                                                                                                                                 | 20/Jan/2026 | 16:00 | 20/Jan/2026 | 23:59 |                                                                                                                   | PLANNED | Requested |  |
| 524 | RQ254276 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(PG) BIKANER(RS) (PG) CKT-2                    |  | D | Rectification of shutdown nature defects in Line                                                                                                                    | 20/Jan/2026 | 15:00 | 20/Jan/2026 | 22:00 | Non Auto Mode of other charged ckts is required                                                                   | PLANNED | Requested |  |
| 525 | RQ254205 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1                         |  | D | for PLCC checking                                                                                                                                                   | 20/Jan/2026 | 14:00 | 20/Jan/2026 | 23:00 |                                                                                                                   | PLANNED | Requested |  |
| 526 | RQ255054 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-JALANDHAR (PG) CKT-1                         |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                                                              | 20/Jan/2026 | 10:00 | 20/Jan/2026 | 18:00 | Kindly approve,                                                                                                   | PLANNED | Requested |  |
| 527 | RQ255079 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEUWANPOH (PG) CKT-3                        |  | C | S/D required for permanent Restoration of of line at Loc No 224-228 which had failed due to massive land sinking (sinbking if cxomplete village) near parnote area. | 20/Jan/2026 | 09:00 | 28/Jan/2026 | 18:00 | Kindly approve,                                                                                                   | PLANNED | Requested |  |
| 528 | RQ254281 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1                 |  | D | Rectification of shutdown nature defects in Line                                                                                                                    | 20/Jan/2026 | 09:00 | 20/Jan/2026 | 18:00 | Non Auto Mode of other charged ckts is required                                                                   | PLANNED | Requested |  |
| 529 | RQ255080 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEUWANPOH (PG) CKT-4                        |  | C | S/D required for permanent Restoration of of line at Loc No 224-228 which had failed due to massive land sinking (sinbking if cxomplete village) near parnote area. | 20/Jan/2026 | 09:00 | 28/Jan/2026 | 18:00 | Kindly approve,                                                                                                   | PLANNED | Requested |  |
| 530 | RQ254382 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2                      |  | C | CVT replacement work                                                                                                                                                | 20/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 | CVT replacement work at mandola SS                                                                                | PLANNED | Requested |  |
| 531 | RQ254159 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA-DWARKA (PG)                                 |  | D | SD Nature defects rectification                                                                                                                                     | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                                                                                                                   | PLANNED | Requested |  |
| 532 | RQ254342 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2              |  | D | For scheme checking work                                                                                                                                            | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                                                                                                                   | PLANNED | Requested |  |
| 533 | RQ254325 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1                |  | D | For defect rectification                                                                                                                                            | 20/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 | Non Auto of other charge ckts                                                                                     | PLANNED | Requested |  |
| 534 | RQ254214 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-2                         |  | D | For SD defects rectifications                                                                                                                                       | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 | Non Auto Mode required of other charge ckts                                                                       | PLANNED | Requested |  |
| 535 | RQ254129 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1        |  | D | For AMP and construction works                                                                                                                                      | 19/Jan/2026 | 16:00 | 22/Jan/2026 | 23:00 | For AMP and construction works                                                                                    | PLANNED | Requested |  |
| 536 | RQ254202 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 |  | D | For AMP of Line Bay                                                                                                                                                 | 19/Jan/2026 | 16:00 | 19/Jan/2026 | 23:59 |                                                                                                                   | PLANNED | Requested |  |
| 537 | RQ254275 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(PG) BIKANER(RS) (PG) CKT-1                    |  | D | Rectification of shutdown nature defects in Line                                                                                                                    | 19/Jan/2026 | 15:00 | 19/Jan/2026 | 22:00 | Non Auto Mode of other charged ckts is required                                                                   | PLANNED | Requested |  |
| 538 | RQ255044 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1                        |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                                                                  | 19/Jan/2026 | 10:00 | 19/Jan/2026 | 18:00 | Kindly approve,                                                                                                   | PLANNED | Requested |  |
| 539 | RQ255053 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-1                             |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                                                              | 19/Jan/2026 | 10:00 | 19/Jan/2026 | 18:00 | Kindly approve,                                                                                                   | PLANNED | Requested |  |
| 540 | RQ255103 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-3                                |  | D | For attending shutdown nature defects of Line                                                                                                                       | 19/Jan/2026 | 09:00 | 19/Jan/2026 | 18:00 | Kindly approve,                                                                                                   | PLANNED | Requested |  |
| 541 | RQ254341 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1              |  | D | For scheme checking work                                                                                                                                            | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                                                                                                                   | PLANNED | Requested |  |
| 542 | RQ254115 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1                |  | D | Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP28-AP29 on Exisiting 400 KV Kota-Merta line & 400 KV Shreecement-Merta line         | 19/Jan/2026 | 08:00 | 21/Jan/2026 | 19:00 | Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures | PLANNED | Requested |  |
| 543 | RQ254330 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4        |  | D | For defect rectification                                                                                                                                            | 19/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 | Non Auto of other charge ckts                                                                                     | PLANNED | Requested |  |
| 544 | RQ254114 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1                         |  | D | Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP28-AP29 on Exisiting 400 KV Kota-Merta line & 400 KV Shreecement-Merta line         | 19/Jan/2026 | 08:00 | 21/Jan/2026 | 19:00 | Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures | PLANNED | Requested |  |

|     |          |         |          |                              |                                                                |  |   |                                                                                                                                         |             |       |             |       |                                                                                                                   |         |           |  |
|-----|----------|---------|----------|------------------------------|----------------------------------------------------------------|--|---|-----------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 545 | RQ254359 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1                 |  | D | For Defects rectifiactiion                                                                                                              | 19/jan/2026 | 08:00 | 20/Jan/2026 | 18:00 | For Defects rectifiactiion                                                                                        | PLANNED | Requested |  |
| 546 | RQ254329 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3          |  | D | For defect rectification                                                                                                                | 19/jan/2026 | 08:00 | 20/Jan/2026 | 18:00 | Non Auto of other charge ckts                                                                                     | PLANNED | Requested |  |
| 547 | RQ254381 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-1                               |  | C | CVT replacement work                                                                                                                    | 18/jan/2026 | 08:00 | 19/Jan/2026 | 18:00 | CVT replacement work at mandola SS                                                                                | PLANNED | Requested |  |
| 548 | RQ254367 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2                |  | D | For Defects rectifiactiion                                                                                                              | 18/jan/2026 | 08:00 | 18/Jan/2026 | 18:00 | Non Auto of other charge ckts                                                                                     | PLANNED | Requested |  |
| 549 | RQ255052 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-2                             |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                                  | 17/jan/2026 | 10:00 | 17/Jan/2026 | 18:00 | Kindly approve,                                                                                                   | PLANNED | Requested |  |
| 550 | RQ255102 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-2                                  |  | D | For attending shutdown nature defects of Line                                                                                           | 17/jan/2026 | 09:00 | 17/Jan/2026 | 18:00 | Kindly approve,                                                                                                   | PLANNED | Requested |  |
| 551 | RQ254366 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1                |  | D | For Defects rectifiactiion                                                                                                              | 17/jan/2026 | 08:00 | 17/Jan/2026 | 18:00 | Non Auto of other charge ckts                                                                                     | PLANNED | Requested |  |
| 552 | RQ255045 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2                          |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                                      | 16/jan/2026 | 10:00 | 16/Jan/2026 | 18:00 | Kindly approve,                                                                                                   | PLANNED | Requested |  |
| 553 | RQ254380 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-2                               |  | C | CVT replacement work                                                                                                                    | 16/jan/2026 | 08:00 | 17/Jan/2026 | 18:00 | CVT replacement work at mandola SS                                                                                | PLANNED | Requested |  |
| 554 | RQ254121 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1                   |  | D | To attend shutdown nature defect                                                                                                        | 16/jan/2026 | 08:00 | 17/Jan/2026 | 19:00 | To attend shutdown nature defect                                                                                  | PLANNED | Requested |  |
| 555 | RQ254301 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1                   |  | D | To attend shutdown nature defects                                                                                                       | 16/jan/2026 | 08:00 | 18/Jan/2026 | 18:00 | Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1                                                                 | PLANNED | Requested |  |
| 556 | RQ254336 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4          |  | D | For scheme checking work                                                                                                                | 16/jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                                                                                                                   | PLANNED | Requested |  |
| 557 | RQ254158 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2                     |  | D | SD Nature defects rectification                                                                                                         | 16/jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                                                                                                                   | PLANNED | Requested |  |
| 558 | RQ254204 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1                  |  | D | for A/R relay scheme checking works                                                                                                     | 15/jan/2026 | 14:00 | 15/Jan/2026 | 23:00 |                                                                                                                   | PLANNED | Requested |  |
| 559 | RQ254157 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1                    |  | D | SD Nature defects rectification                                                                                                         | 15/jan/2026 | 08:00 | 15/Jan/2026 | 18:00 |                                                                                                                   | PLANNED | Requested |  |
| 560 | RQ254112 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1                          |  | D | Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP25-AP26 on Exisiting 400 KV Ajmer-Ajmer(rvpnl) D/c line | 15/jan/2026 | 08:00 | 17/Jan/2026 | 19:00 | Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures | PLANNED | Requested |  |
| 561 | RQ254328 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2          |  | D | For defect rectification                                                                                                                | 15/jan/2026 | 08:00 | 16/Jan/2026 | 18:00 | Non Auto of other charge ckts                                                                                     | PLANNED | Requested |  |
| 562 | RQ254327 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1          |  | D | For defect rectification                                                                                                                | 15/jan/2026 | 08:00 | 16/Jan/2026 | 18:00 | Non Auto of other charge ckts                                                                                     | PLANNED | Requested |  |
| 563 | RQ254113 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2                          |  | D | Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP25-AP26 on Exisiting 400 KV Ajmer-Ajmer(rvpnl) D/c line | 15/jan/2026 | 08:00 | 17/Jan/2026 | 19:00 | Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures | PLANNED | Requested |  |
| 564 | RQ254128 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2                |  | D | For AMP and construction works                                                                                                          | 14/jan/2026 | 16:00 | 17/Jan/2026 | 23:00 | For AMP and construction works                                                                                    | PLANNED | Requested |  |
| 565 | RQ254142 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-SIVN_GEL_SL_BKN2 (SJVNGEL_BKN2) CKT-1 |  | D | For AMP and construction works                                                                                                          | 14/jan/2026 | 16:00 | 22/Jan/2026 | 23:00 | For AMP and construction works                                                                                    | PLANNED | Requested |  |
| 566 | RQ255076 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1                        |  | D | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                                                         | 14/jan/2026 | 10:00 | 14/Jan/2026 | 18:00 | Kindly approve,                                                                                                   | PLANNED | Requested |  |
| 567 | RQ254379 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-3                               |  | C | CVT replacement work                                                                                                                    | 14/jan/2026 | 08:00 | 15/Jan/2026 | 18:00 | CVT replacement work at mandola SS                                                                                | PLANNED | Requested |  |

|     |          |         |          |                              |                                                      |  |   |                                                                                                                                     |             |       |             |       |                                                                                                                    |         |           |  |
|-----|----------|---------|----------|------------------------------|------------------------------------------------------|--|---|-------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 568 | RQ254185 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2       |  | D | SD Nature defects rectification                                                                                                     | 14/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 569 | RQ255050 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-NAKODAR(P5G) (PG) CKT-1         |  | D | S/D required for retrofiting of electromechanical LBB relay with numerical relay and BB Logic testing                               | 13/Jan/2026 | 10:00 | 13/Jan/2026 | 18:00 | Kindly approve,                                                                                                    | PLANNED | Requested |  |
| 570 | RQ254184 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1       |  | D | SD Nature defects rectification                                                                                                     | 13/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 571 | RQ254255 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2                |  | D | LINE EQUIPMENT AMP WORK                                                                                                             | 13/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 | LINE EQUIPMENT AMP WORK                                                                                            | PLANNED | Requested |  |
| 572 | RQ254226 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2    |  | C | Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL                                                                   | 13/Jan/2026 | 08:00 | 15/Jan/2026 | 20:00 | Over Head Power Line crossing work                                                                                 | PLANNED | Requested |  |
| 573 | RQ254300 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1                 |  | D | To attend shutdown nature defects                                                                                                   | 13/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 | Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1                                                          | PLANNED | Requested |  |
| 574 | RQ254311 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1                 |  | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                  | 13/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Requested |  |
| 575 | RQ254312 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2                 |  | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                  | 13/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Requested |  |
| 576 | RQ254225 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1    |  | C | Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL                                                                   | 13/Jan/2026 | 08:00 | 15/Jan/2026 | 20:00 | Over Head Power Line crossing work                                                                                 | PLANNED | Requested |  |
| 577 | RQ255075 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KAITHAL-MALERKOTLA (PG) CKT-1                 |  | D | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                                                     | 12/Jan/2026 | 10:00 | 12/Jan/2026 | 18:00 | Kindly approve,                                                                                                    | PLANNED | Requested |  |
| 578 | RQ254249 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-2                     |  | D | For insulator replacement work and attending SD nature defects                                                                      | 12/Jan/2026 | 09:00 | 17/Jan/2026 | 20:00 | Non-auto of 400 KV Zerda-Kankrol ckt-1                                                                             | PLANNED | Requested |  |
| 579 | RQ254742 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMARGARH(NRSS XXX)-SAMBA(PG) (NRSS XXX) CKT-2 |  | D | LINE & BAY EQUIPMENT AMP WORKS                                                                                                      | 12/Jan/2026 | 09:00 | 12/Jan/2026 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 580 | RQ254110 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER-BHILWARA (RS) CKT-1                     |  | D | Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP68-AP68A on Existing 400 KV Ajmer-Bhilwara D/c line | 12/Jan/2026 | 08:00 | 14/Jan/2026 | 19:00 | Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures  | PLANNED | Requested |  |
| 581 | RQ254120 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1        |  | D | To attend shutdown nature defect                                                                                                    | 12/Jan/2026 | 08:00 | 13/Jan/2026 | 19:00 | To attend shutdown nature defect                                                                                   | PLANNED | Requested |  |
| 582 | RQ254213 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2   |  | D | For insulator replacement and SD defects rectifications                                                                             | 12/Jan/2026 | 08:00 | 18/Jan/2026 | 18:00 | Non-Auto mode of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 required.                                      | PLANNED | Requested |  |
| 583 | RQ254254 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1                |  | D | LINE EQUIPMENT AMP WORK                                                                                                             | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 | LINE EQUIPMENT AMP WORK                                                                                            | PLANNED | Requested |  |
| 584 | RQ254111 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER-BHILWARA (RS) CKT-2                     |  | D | Overhead crossing work of 765 KV Beawar-Dausa D/c under construction line loc AP68-AP68A on Existing 400 KV Ajmer-Bhilwara D/c line | 12/Jan/2026 | 08:00 | 14/Jan/2026 | 19:00 | Shutdown required of Existing line both Ckts during day time for Overhead stringing work with all safety measures  | PLANNED | Requested |  |
| 585 | RQ254378 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-4                     |  | C | CVT replacement work                                                                                                                | 12/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 | CVT replacement work at mandola SS                                                                                 | PLANNED | Requested |  |
| 586 | RQ254212 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1       |  | D | For insulator replacement and SD defects rectifications                                                                             | 12/Jan/2026 | 08:00 | 18/Jan/2026 | 18:00 | Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 required                                           | PLANNED | Requested |  |
| 587 | RQ255049 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXX) CKT-1      |  | D | S/D required for retrofiting of electromechanical LBB relay with numerical relay and BB Logic testing                               | 11/Jan/2026 | 10:00 | 11/Jan/2026 | 18:00 | Kindly approve,                                                                                                    | PLANNED | Requested |  |
| 588 | RQ254357 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1      |  | D | For overhead crossing of 400KV S/C Suratgarh - Ratangarh by under construction 765kv D/C Bikaner-III Neemrana-II (Part-II) TL       | 11/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 | For Stringing work                                                                                                 | PLANNED | Requested |  |
| 589 | RQ255085 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1         |  | D | For Shutdown nature defects maintenance work                                                                                        | 11/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 | Kindly approve,                                                                                                    | PLANNED | Requested |  |

|     |          |         |          |                              |                                                        |  |   |                                                                                                                               |             |       |             |       |                                                                                               |         |           |  |
|-----|----------|---------|----------|------------------------------|--------------------------------------------------------|--|---|-------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------------------------------------------|---------|-----------|--|
| 590 | RQ254148 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1         |  | D | For attending S/D nature defects                                                                                              | 11/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 | Non Auto of 400 KV RAPP-Kankroli CKT                                                          | PLANNED | Requested |  |
| 591 | RQ254358 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2        |  | D | For overhead crossing of 400KV S/C Suratgarh - Ratangarh by under construction 765kv D/C Bikaner-III Neemrana-II (Part-II) TL | 11/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 | For Stringing work                                                                            | PLANNED | Requested |  |
| 592 | RQ255176 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-MERTA (RS) CKT-1                         |  | D | For OPGW installation works under 'OPGW-01' Package                                                                           | 11/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 | Non-Auto required for OPGW installation works                                                 | PLANNED | Requested |  |
| 593 | RQ255074 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATRAN(PATR)-KAITHALI(PG) (PATRAN) CKT-1        |  | D | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                                               | 10/Jan/2026 | 10:00 | 10/Jan/2026 | 18:00 | Kindly approve,                                                                               | PLANNED | Requested |  |
| 594 | RQ254385 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2                |  | D | defect rectification                                                                                                          | 10/Jan/2026 | 09:00 | 10/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 595 | RQ255169 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1            |  | D | For OPGW Diamond creation with Agra-Dausa (B/W TN-309-310) under 'OPGW-01' Package                                            | 10/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 | Shutdown required for Diamond creation with Agra-Dausa line (B/W TN-309-310)                  | PLANNED | Requested |  |
| 596 | RQ254167 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1      |  | D | SD Nature defects rectification                                                                                               | 10/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 | Non Auto of 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2                                 | PLANNED | Requested |  |
| 597 | RQ254376 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1       |  | C | CVT replacement work                                                                                                          | 10/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 | CVT replacement work at mandola SS                                                            | PLANNED | Requested |  |
| 598 | RQ254147 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1              |  | D | For attending S/D nature defects                                                                                              | 10/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 | Non Auto of 400 KV CHITOR-KANKROLI(PG)                                                        | PLANNED | Requested |  |
| 599 | RQ254170 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2      |  | D | SD Nature defects rectification                                                                                               | 10/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 | Non Auto of 400 KV Chittorgarh(RS)-Chittorgarh(PG) CKT - 1                                    | PLANNED | Requested |  |
| 600 | RQ254377 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-2       |  | C | CVT replacement work                                                                                                          | 10/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 | CVT replacement work at mandola SS                                                            | PLANNED | Requested |  |
| 601 | RQ255046 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-2                       |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                        | 09/Jan/2026 | 10:00 | 09/Jan/2026 | 18:00 | Kindly approve,                                                                               | PLANNED | Requested |  |
| 602 | RQ254741 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXXI) CKT-1 |  | D | LINE & BAY EQUIPMENT AMP WORKS                                                                                                | 09/Jan/2026 | 09:00 | 09/Jan/2026 | 17:00 | Kindly approve.                                                                               | PLANNED | Requested |  |
| 603 | RQ254209 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH-SONIPAT (PG) CKT-2                  |  | D | FOR AMP                                                                                                                       | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 604 | RQ254166 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1         |  | D | SD Nature defects rectification                                                                                               | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 | Non Auto of 400 KV Rapp Kankroli CKT                                                          | PLANNED | Requested |  |
| 605 | RQ254119 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1                   |  | D | To attend shutdown nature defect                                                                                              | 09/Jan/2026 | 08:00 | 10/Jan/2026 | 19:00 | To attend shutdown nature defect                                                              | PLANNED | Requested |  |
| 606 | RQ255073 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATRAN(PATR)-KAITHALI(PG) (PATRAN) CKT-2        |  | D | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                                               | 08/Jan/2026 | 10:00 | 08/Jan/2026 | 18:00 | Kindly approve,                                                                               | PLANNED | Requested |  |
| 607 | RQ254266 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-BHIWANI (PG) CKT-1                         |  | D | LINE BAY AMP WORK at Hisar ss end                                                                                             | 08/Jan/2026 | 09:00 | 08/Jan/2026 | 18:00 | Line is bypassed at Hisar                                                                     | PLANNED | Requested |  |
| 608 | RQ254180 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2              |  | D | AMP Work                                                                                                                      | 08/Jan/2026 | 09:00 | 08/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 609 | RQ254303 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1           |  | D | To attend shutdown nature defects                                                                                             | 08/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 | Non auto for 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1                                        | PLANNED | Requested |  |
| 610 | RQ255084 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2         |  | D | A/R Non Auto Required for Earth wire Hardware fitting Rectification work                                                      | 08/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 | Kindly approve,                                                                               | PLANNED | Requested |  |
| 611 | RQ254322 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2         |  | D | For defect rectification                                                                                                      | 08/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 | Non Auto of other charge cks                                                                  | PLANNED | Requested |  |
| 612 | RQ254174 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2                           |  | D | SD Nature defects rectification & Insulator cleaning work                                                                     | 08/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 613 | RQ255083 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1         |  | D | A/R Non Auto Required for Earth wire Hardware fitting Rectification work                                                      | 08/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 | Kindly approve,                                                                               | PLANNED | Requested |  |
| 614 | RQ255168 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUUSA_TL) CKT-1      |  | D | For OPGW installation works under 'OPGW-01' Package                                                                           | 08/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 | Shutdown required for Re-installation of Aviation globules on OPGW and Diamond creation works | PLANNED | Requested |  |

|     |          |         |          |                              |                                                       |  |   |                                                                                                              |             |       |             |       |                                                                                                           |         |           |  |
|-----|----------|---------|----------|------------------------------|-------------------------------------------------------|--|---|--------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 615 | RQ254386 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-RATANGARH (RS) CKT-1                     |  | D | For overhead crossing of 400kV S/C Ratangarh- Merta TL by underconstruction 765kV D/C Bhadla-III Sikar-II TL | 08/Jan/2026 | 06:00 | 10/Jan/2026 | 18:00 | For stringing work                                                                                        | PLANNED | Requested |  |
| 616 | RQ254127 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1       |  | D | For AMP and construction works                                                                               | 07/Jan/2026 | 16:00 | 11/Jan/2026 | 23:00 | For AMP and construction works                                                                            | PLANNED | Requested |  |
| 617 | RQ255048 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1         |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing       | 07/Jan/2026 | 10:00 | 07/Jan/2026 | 18:00 | Kindly approve,                                                                                           | PLANNED | Requested |  |
| 618 | RQ255101 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-2                      |  | D | For attending shutdown nature defects of Line                                                                | 07/Jan/2026 | 09:00 | 07/Jan/2026 | 18:00 | Kindly approve,                                                                                           | PLANNED | Requested |  |
| 619 | RQ254179 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1             |  | D | AMP Work                                                                                                     | 07/Jan/2026 | 09:00 | 07/Jan/2026 | 18:00 |                                                                                                           | PLANNED | Requested |  |
| 620 | RQ254173 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1                          |  | D | SD Nature defects rectification & Insulator cleaning work                                                    | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                                                                                           | PLANNED | Requested |  |
| 621 | RQ254306 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1                   |  | D | To attend shutdown nature defects                                                                            | 07/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 | Non Auto mode for 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 and 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 | PLANNED | Requested |  |
| 622 | RQ254208 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH-SONIPAT (PG) CKT-1                 |  | D | FOR AMP                                                                                                      | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                                                                                           | PLANNED | Requested |  |
| 623 | RQ254118 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2                 |  | D | To attend shutdown nature defect                                                                             | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 19:00 | To attend shutdown nature defect                                                                          | PLANNED | Requested |  |
| 624 | RQ254131 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 |  | D | For AMP and construction works                                                                               | 06/Jan/2026 | 16:00 | 11/Jan/2026 | 23:00 | For AMP and construction works                                                                            | PLANNED | Requested |  |
| 625 | RQ255072 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KAITHAL-HISSAR (PG) CKT-2                      |  | D | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                              | 06/Jan/2026 | 10:00 | 06/Jan/2026 | 18:00 | Kindly approve,                                                                                           | PLANNED | Requested |  |
| 626 | RQ255043 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1              |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                           | 06/Jan/2026 | 10:00 | 06/Jan/2026 | 18:00 | Kindly approve,                                                                                           | PLANNED | Requested |  |
| 627 | RQ255042 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2      |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                           | 06/Jan/2026 | 10:00 | 06/Jan/2026 | 18:00 | Kindly approve,                                                                                           | PLANNED | Requested |  |
| 628 | RQ254178 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2         |  | D | AMP Work                                                                                                     | 06/Jan/2026 | 09:00 | 06/Jan/2026 | 18:00 |                                                                                                           | PLANNED | Requested |  |
| 629 | RQ254171 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2             |  | D | SD Nature defects rectification & Insulator cleaning work                                                    | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                                                                                           | PLANNED | Requested |  |
| 630 | RQ255047 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1                    |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing       | 05/Jan/2026 | 10:00 | 05/Jan/2026 | 18:00 | Kindly approve,                                                                                           | PLANNED | Requested |  |
| 631 | RQ254736 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2     |  | D | FOR AMP OF LINE EQUIPMENTS                                                                                   | 05/Jan/2026 | 10:00 | 05/Jan/2026 | 17:00 | Kindly approve.                                                                                           | PLANNED | Requested |  |
| 632 | RQ254248 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1                      |  | D | Attending shutdown nature defects                                                                            | 05/Jan/2026 | 09:00 | 08/Jan/2026 | 20:00 | Non-auto of 400 KV Zerda-Kankroli ckt-2                                                                   | PLANNED | Requested |  |
| 633 | RQ254177 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1         |  | D | AMP Work                                                                                                     | 05/Jan/2026 | 09:00 | 05/Jan/2026 | 18:00 |                                                                                                           | PLANNED | Requested |  |
| 634 | RQ254265 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-1                      |  | D | LINE BAY AMP WORK                                                                                            | 05/Jan/2026 | 09:00 | 05/Jan/2026 | 18:00 | LINE BAY AMP WORK                                                                                         | PLANNED | Requested |  |
| 635 | RQ254207 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1        |  | D | FOR AMP                                                                                                      | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                                                                                           | PLANNED | Requested |  |
| 636 | RQ254210 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1    |  | D | For insulator replacement and SD defects rectifications                                                      | 05/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 | Non-Auto mode of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 required.                             | PLANNED | Requested |  |
| 637 | RQ254261 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2           |  | D | Fire wall construction                                                                                       | 05/Jan/2026 | 08:00 | 07/Jan/2026 | 20:00 | Fire wall construction                                                                                    | PLANNED | Requested |  |
| 638 | RQ254374 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)-MURADNAGAR_1(U P) (PG) CKT-1         |  | C | CVT replacement work                                                                                         | 05/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 | Line CVT replacement work at DTL Bawana SS                                                                | PLANNED | Requested |  |
| 639 | RQ254375 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)-MURADNAGAR_1(U P) (PG) CKT-1         |  | C | CT replacement work                                                                                          | 05/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 | Line CT replacement work at DTL Bawana SS                                                                 | PLANNED | Requested |  |
| 640 | RQ254117 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1                 |  | D | To attend shutdown nature defect                                                                             | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 19:00 | To attend shutdown nature defect                                                                          | PLANNED | Requested |  |

|     |          |         |          |                              |                                                   |  |   |                                                                                                                                                                       |             |       |             |       |                                                                                                  |         |           |  |
|-----|----------|---------|----------|------------------------------|---------------------------------------------------|--|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------|---------|-----------|--|
| 641 | RQ255106 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1    |  | D | AR IN NON-AUTO MODE REQUIRED FOR SAFETY PURPOSE FOR removal of aviation globules manually before instalation of OPGW approved vide 68th NRPC Meeting dated 11.09.2023 | 05/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 | Under Constrution head. Kindly approve.                                                          | PLANNED | Requested |  |
| 642 | RQ254211 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2    |  | D | For insulator replacement and SD defects rectifications                                                                                                               | 05/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 | Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 required                         | PLANNED | Requested |  |
| 643 | RQ255105 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1    |  | D | S/D REQUIRED FOR removal of aviation globules manually before instalation of OPGW approved vide 68th NRPC Meeting dated 11.09.2023                                    | 05/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 | Under Constrution head. Kindly approve.                                                          | PLANNED | Requested |  |
| 644 | RQ254169 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1         |  | D | SD Nature defects rectification & Insulator cleaning work                                                                                                             | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                                                                                  | PLANNED | Requested |  |
| 645 | RQ254305 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2             |  | D | To attend shutdown nature defects                                                                                                                                     | 05/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 | Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 | PLANNED | Requested |  |
| 646 | RQ254735 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1 |  | D | FOR AMP OF LINE EQUIPMENTS                                                                                                                                            | 04/Jan/2026 | 10:00 | 04/Jan/2026 | 17:00 | Kindly approve.                                                                                  | PLANNED | Requested |  |
| 647 | RQ255071 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KAITHAL-HISSAR (PG) CKT-1                  |  | D | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                                                                                       | 04/Jan/2026 | 10:00 | 04/Jan/2026 | 18:00 | Kindly approve,                                                                                  | PLANNED | Requested |  |
| 648 | RQ254143 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1                  |  | D | Insulator replacement work                                                                                                                                            | 04/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 | Non Auto of 400 KV Kankroli-Zerda CKT 2                                                          | PLANNED | Requested |  |
| 649 | RQ255173 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHGARH (PG) CKT-1                |  | D | For OPGW installation works under 'OPGW-01' Package                                                                                                                   | 04/Jan/2026 | 08:00 | 04/Jan/2026 | 18:00 | Shutdown for OPGW installation works at repeater location / LILO tower                           | PLANNED | Requested |  |
| 650 | RQ254144 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-2                  |  | D | Insulator replacement work                                                                                                                                            | 04/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 | Non Auto of 400 KV Kankroli-Zerda CKT 1                                                          | PLANNED | Requested |  |
| 651 | RQ254222 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1         |  | C | Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL                                                                                                     | 04/Jan/2026 | 08:00 | 06/Jan/2026 | 20:00 | Over Head Power Line crossing work                                                               | PLANNED | Requested |  |
| 652 | RQ254302 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1         |  | D | To attend shutdown nature defects                                                                                                                                     | 04/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 | Non auto for 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1                                        | PLANNED | Requested |  |
| 653 | RQ254221 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-SIKAR (PG) CKT-2                  |  | C | Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL                                                                                                     | 04/Jan/2026 | 08:00 | 06/Jan/2026 | 20:00 | Over Head Power Line crossing work                                                               | PLANNED | Requested |  |
| 654 | RQ255040 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1  |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                                                                    | 03/Jan/2026 | 10:00 | 03/Jan/2026 | 18:00 | Kindly approve,                                                                                  | PLANNED | Requested |  |
| 655 | RQ255041 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2          |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                                                                    | 03/Jan/2026 | 10:00 | 03/Jan/2026 | 18:00 | Kindly approve,                                                                                  | PLANNED | Requested |  |
| 656 | RQ254264 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-1                  |  | D | LINE BAY AMP WORK                                                                                                                                                     | 03/Jan/2026 | 09:00 | 03/Jan/2026 | 18:00 | LINE BAY AMP WORK                                                                                | PLANNED | Requested |  |
| 657 | RQ254168 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-2                     |  | D | SD Nature defects rectification                                                                                                                                       | 03/Jan/2026 | 08:00 | 04/Jan/2026 | 18:00 |                                                                                                  | PLANNED | Requested |  |
| 658 | RQ255185 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2           |  | D | For OPGW replacement works between TN-49 to TN-50                                                                                                                     | 03/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 | Non-Auto required for OPGW replacement works                                                     | PLANNED | Requested |  |
| 659 | RQ254373 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1      |  | C | CVT replacement work                                                                                                                                                  | 03/Jan/2026 | 08:00 | 04/Jan/2026 | 18:00 | Line CVT replacement work at DTL Bawana SS                                                       | PLANNED | Requested |  |
| 660 | RQ255184 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1           |  | D | For OPGW replacement works between TN-49 to TN-50                                                                                                                     | 03/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 | Non-Auto required for OPGW replacement works                                                     | PLANNED | Requested |  |
| 661 | RQ254304 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1     |  | D | To attend shutdown nature defects                                                                                                                                     | 03/Jan/2026 | 08:00 | 04/Jan/2026 | 18:00 | Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2         | PLANNED | Requested |  |
| 662 | RQ255070 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 |  | D | Non auto during Installation of Bird Guard                                                                                                                            | 02/Jan/2026 | 10:00 | 02/Jan/2026 | 18:00 | Kindly approve,                                                                                  | PLANNED | Requested |  |
| 663 | RQ255069 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1              |  | D | Non auto during Installation of Bird Guard                                                                                                                            | 02/Jan/2026 | 10:00 | 02/Jan/2026 | 18:00 | Kindly approve,                                                                                  | PLANNED | Requested |  |
| 664 | RQ255051 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-JALANDHAR (PG) CKT-2              |  | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                                                                | 02/Jan/2026 | 10:00 | 02/Jan/2026 | 18:00 | Kindly approve,                                                                                  | PLANNED | Requested |  |

|     |          |         |          |                              |                                                       |  |   |                                                                                                         |             |       |             |       |                                                                                                                    |         |           |  |
|-----|----------|---------|----------|------------------------------|-------------------------------------------------------|--|---|---------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 665 | RQ254384 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)-MURADNAGAR_1(U P) (PG) CKT-1         |  | D | defect rectification                                                                                    | 02/Jan/2026 | 09:00 | 02/Jan/2026 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 666 | RQ255100 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-1                      |  | D | For attending shutdown nature defects of Line                                                           | 02/Jan/2026 | 09:00 | 02/Jan/2026 | 18:00 | Kindly approve,                                                                                                    | PLANNED | Requested |  |
| 667 | RQ254278 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2       |  | C | Tapping of LILO of 400 kv Bikaner_2 -Bikaner_PG at Bikaner-III (under construction)                     | 02/Jan/2026 | 08:00 | 20/Jan/2026 | 20:00 | Tapping of LILO of 400 kv Bikaner_2 - Bikaner_PG at Bikaner-III, Destrining, Dismantling, Erection, Stringing work | PLANNED | Requested |  |
| 668 | RQ254277 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1       |  | C | Tapping of LILO of 400 kv Bikaner_2 -Bikaner_PG at Bikaner-III (under construction)                     | 02/Jan/2026 | 08:00 | 20/Jan/2026 | 20:00 | Tapping of LILO of 400 kv Bikaner_2 - Bikaner_PG at Bikaner-III, Destrining, Dismantling, Erection, Stringing work | PLANNED | Requested |  |
| 669 | RQ255167 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUASA_TL) CKT-1     |  | D | For OPGW installation works under 'OPGW-01' Package                                                     | 02/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 | Shutdown required for Removal of Aviation globules from the earthwire                                              | PLANNED | Requested |  |
| 670 | RQ254206 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1   |  | D | FOR AMP                                                                                                 | 02/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 671 | RQ254332 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-2                         |  | D | For overhead crossing of 400KV D/C Bassi - Sikar by under construction 765kV D/C Bhadla-III Sikar-II TL | 02/Jan/2026 | 06:00 | 04/Jan/2026 | 18:00 | For stringing work                                                                                                 | PLANNED | Requested |  |
| 672 | RQ254331 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-1                         |  | D | For overhead crossing of 400KV D/C Bassi - Sikar by under construction 765kV D/C Bhadla-III Sikar-II TL | 02/Jan/2026 | 06:00 | 04/Jan/2026 | 18:00 | For stringing work                                                                                                 | PLANNED | Requested |  |
| 673 | RQ254132 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 |  | D | For AMP and construction works                                                                          | 01/Jan/2026 | 16:00 | 04/Jan/2026 | 23:00 | For AMP and construction works                                                                                     | PLANNED | Requested |  |
| 674 | RQ254353 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-ZERDA (PG) CKT-1                       |  | D | For SF6 Gas Quality Checks                                                                              | 01/Jan/2026 | 09:00 | 01/Jan/2026 | 18:00 | For SF6 Gas Quality Checks                                                                                         | PLANNED | Requested |  |
| 675 | RQ254354 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-KANKROLI (PG) CKT-1                    |  | D | For SF6 Gas Quality Checks                                                                              | 01/Jan/2026 | 09:00 | 01/Jan/2026 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 676 | RQ254145 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1                      |  | C | Conductor replacement work in between location no 491-492                                               | 01/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 | Non Auto of 400 KV Kankroli-Zerda CKT 2                                                                            | PLANNED | Requested |  |
| 677 | RQ254256 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1   |  | C | Jack Bus replacement work                                                                               | 01/Jan/2026 | 08:00 | 04/Jan/2026 | 20:00 | Jack Bus replacement work                                                                                          | PLANNED | Requested |  |
| 678 | RQ254372 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1           |  | C | CVT replacement work                                                                                    | 01/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 | Line CVT replacement work at DTL Bawana SS                                                                         | PLANNED | Requested |  |
| 679 | RQ254219 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1                          |  | C | Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL                                       | 01/Jan/2026 | 08:00 | 03/Jan/2026 | 20:00 | Over Head Power Line crossing work                                                                                 | PLANNED | Requested |  |
| 680 | RQ254175 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1                          |  | D | Non-Auto mode for on line PID testing of porcelain Disc insulators                                      | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 | Non-Auto mode for on line PID testing of porcelain Disc insulators                                                 | PLANNED | Requested |  |
| 681 | RQ254259 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHAGARH (PG) CKT-1                   |  | C | Jack Bus replacement work                                                                               | 01/Jan/2026 | 08:00 | 04/Jan/2026 | 20:00 | Jack Bus replacement work                                                                                          | PLANNED | Requested |  |
| 682 | RQ255172 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHAGARH (PG) CKT-1                   |  | D | For OPGW installation works under 'OPGW-01' Package                                                     | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 | Non-Auto required for OPGW installation works                                                                      | PLANNED | Requested |  |
| 683 | RQ254321 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1        |  | D | For defect rectification                                                                                | 01/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 | Non Auto of other charge ckts                                                                                      | PLANNED | Requested |  |
| 684 | RQ255174 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-JODHPUR (RS) CKT-1                      |  | D | For OPGW installation works under 'OPGW-01' Package                                                     | 01/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 | Non-Auto required for OPGW installation works                                                                      | PLANNED | Requested |  |
| 685 | RQ254146 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-2                      |  | C | Conductor replacement work in between location no 491-492                                               | 01/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 | Non Auto of 400 KV Kankroli-Zerda CKT 1                                                                            | PLANNED | Requested |  |
| 686 | RQ255166 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUASA_TL) CKT-2     |  | D | For OPGW installation works under 'OPGW-01' Package                                                     | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 | Non-Auto required for OPGW installation works                                                                      | PLANNED | Requested |  |
| 687 | RQ254126 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1         |  | D | to install OPGW                                                                                         | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 19:00 | REQUIRED NON-AUTO MODE                                                                                             | PLANNED | Requested |  |
| 688 | RQ255179 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1         |  | D | For OPGW installation works under 'OPGW-02' Package                                                     | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 | Non-Auto required for OPGW installation works                                                                      | PLANNED | Requested |  |
| 689 | RQ254124 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1          |  | D | to install OPGW                                                                                         | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 19:00 | REQUIRED NON-AUTO MODE                                                                                             | PLANNED | Requested |  |



|     |          |         |          |                              |                                                    |  |   |                                                                                                                          |             |       |             |       |                                                                    |         |           |  |
|-----|----------|---------|----------|------------------------------|----------------------------------------------------|--|---|--------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------|---------|-----------|--|
| 690 | RQ255178 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1       |  | D | For OPGW installation works under 'OPGW-02' Package                                                                      | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 | Non-Auto required for OPGW installation works                      | PLANNED | Requested |  |
| 691 | RQ254260 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPUR-BALLABHGARH (PG) CKT-1              |  | C | Jack Bus replacement work                                                                                                | 01/Jan/2026 | 08:00 | 04/Jan/2026 | 20:00 | Jack Bus replacement work                                          | PLANNED | Requested |  |
| 692 | RQ254257 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 |  | C | Jack Bus replacement work                                                                                                | 01/Jan/2026 | 08:00 | 04/Jan/2026 | 20:00 | Jack Bus replacement work                                          | PLANNED | Requested |  |
| 693 | RQ255170 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-1                     |  | D | For OPGW Diamond creation at crossing with Agra-Bhiwadi Line under 'OPGW-01' Package                                     | 01/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 | Non-Auto required for OPGW installation works                      | PLANNED | Requested |  |
| 694 | RQ254258 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH-GURGAON (PG) CKT-1              |  | C | Jack Bus replacement work                                                                                                | 01/Jan/2026 | 08:00 | 04/Jan/2026 | 20:00 | Jack Bus replacement work                                          | PLANNED | Requested |  |
| 695 | RQ255175 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-1                  |  | D | For OPGW installation works under 'OPGW-01' Package                                                                      | 01/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 | Non-Auto required for OPGW installation works                      | PLANNED | Requested |  |
| 696 | RQ255180 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1          |  | D | For OPGW installation works - for creation of Repeater of S2-B2, Line-2                                                  | 01/Jan/2026 | 08:00 | 28/Jan/2026 | 18:00 | Non-Auto required for OPGW installation works                      | PLANNED | Requested |  |
| 697 | RQ255177 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1               |  | D | For OPGW installation works under 'OPGW-02' Package                                                                      | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 | Non-Auto required for OPGW installation works                      | PLANNED | Requested |  |
| 698 | RQ254125 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1               |  | D | to install OPGW                                                                                                          | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 19:00 | REQUIRED NON-AUTO MODE                                             | PLANNED | Requested |  |
| 699 | RQ254165 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-1                      |  | D | SD Nature defects rectification                                                                                          | 01/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 |                                                                    | PLANNED | Requested |  |
| 700 | RQ254220 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2                       |  | C | Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL                                                        | 01/Jan/2026 | 08:00 | 03/Jan/2026 | 20:00 | Over Head Power Line crossing work                                 | PLANNED | Requested |  |
| 701 | RQ254176 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2                       |  | D | Non-Auto mode for on line PID testing of porcelain Disc insulators                                                       | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 | Non-Auto mode for on line PID testing of porcelain Disc insulators | PLANNED | Requested |  |
| 702 | RQ255165 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUUSA_TL) CKT-1  |  | D | For OPGW installation works under 'OPGW-01' Package                                                                      | 01/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 | Non-Auto required for OPGW installation works                      | PLANNED | Requested |  |
| 703 | RQ255171 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-2                     |  | D | For OPGW Diamond creation at crossing with Agra-Bhiwadi Line under 'OPGW-01' Package                                     | 01/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 | Non-Auto required for OPGW installation works                      | PLANNED | Requested |  |
| 704 | RQ255107 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-1              |  | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023. | 01/Jan/2026 | 07:00 | 31/Jan/2026 | 18:00 | Under Constrution head. Kindly approve.                            | PLANNED | Requested |  |
| 705 | RQ255109 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (PG)             |  | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023. | 01/Jan/2026 | 07:00 | 31/Jan/2026 | 18:00 | Under Constrution head. Kindly approve.                            | PLANNED | Requested |  |
| 706 | RQ255113 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-JIND (PG) CKT-1                 |  | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023. | 01/Jan/2026 | 07:00 | 31/Jan/2026 | 18:00 | Under Constrution head. Kindly approve.                            | PLANNED | Requested |  |
| 707 | RQ255115 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1     |  | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023. | 01/Jan/2026 | 07:00 | 31/Jan/2026 | 18:00 | Under Constrution head. Kindly approve.                            | PLANNED | Requested |  |
| 708 | RQ254280 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-MANESAR (PG) CKT-2                 |  | C | Diversion work for facilitated HRIDC for Greenfield Haryana Orbital Rail Corridor                                        | 01/Jan/2026 | 07:00 | 15/Jan/2026 | 20:00 |                                                                    | PLANNED | Requested |  |
| 709 | RQ255114 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-JIND (PG) CKT-2                 |  | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023. | 01/Jan/2026 | 07:00 | 31/Jan/2026 | 18:00 | Under Constrution head. Kindly approve.                            | PLANNED | Requested |  |
| 710 | RQ255110 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1     |  | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023. | 01/Jan/2026 | 07:00 | 31/Jan/2026 | 18:00 | Under Constrution head. Kindly approve.                            | PLANNED | Requested |  |
| 711 | RQ255112 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1       |  | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023. | 01/Jan/2026 | 07:00 | 31/Jan/2026 | 18:00 | Under Constrution head. Kindly approve.                            | PLANNED | Requested |  |
| 712 | RQ255108 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3  |  | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023. | 01/Jan/2026 | 07:00 | 31/Jan/2026 | 18:00 | Under Constrution head. Kindly approve.                            | PLANNED | Requested |  |

|     |          |         |           |                              |                                                       |        |   |                                                                                                                          |             |       |             |       |                                          |         |           |  |
|-----|----------|---------|-----------|------------------------------|-------------------------------------------------------|--------|---|--------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------|---------|-----------|--|
| 713 | RQ255111 | OCC_238 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1          |        | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023. | 01/Jan/2026 | 07:00 | 31/Jan/2026 | 18:00 | Under Construction head. Kindly approve. | PLANNED | Requested |  |
| 714 | RQ254279 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-MANESAR (PG) CKT-1                    |        | C | Diversion work for facilitated HRIDC for Greenfield Haryana Orbital Rail Corridor                                        | 01/Jan/2026 | 07:00 | 15/Jan/2026 | 20:00 |                                          | PLANNED | Requested |  |
| 715 | RQ254929 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1          | PKTCL  | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 11 to 15                                     | 28/Jan/2026 | 08:00 | 28/Jan/2026 | 18:00 |                                          | PLANNED | Requested |  |
| 716 | RQ254919 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1        | PKTCL  | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 11 to 15                                     | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                                          | PLANNED | Requested |  |
| 717 | RQ254910 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1          | PKTCL  | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 6 to 10                                      | 14/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 |                                          | PLANNED | Requested |  |
| 718 | RQ254901 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1        | PKTCL  | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 6 to 10                                      | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                          | PLANNED | Requested |  |
| 719 | RQ254915 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1                | UPPTCL | D | Routine Testing Work                                                                                                     | 27/Jan/2026 | 10:00 | 28/Jan/2026 | 18:00 |                                          | PLANNED | Requested |  |
| 720 | RQ254809 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1                | UPPTCL | D | For Stringing/ Construction of 765KV Neemrana II-Bareilly line                                                           | 23/Jan/2026 | 07:00 | 28/Jan/2026 | 18:00 |                                          | PLANNED | Requested |  |
| 721 | RQ253567 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV OBRA_B-SULTANPUR (UP) CKT-1                    | UPPTCL | C | * Routine Protection Testing and Preventive Maintenance of Bay at 400KV S/S Sultanpur                                    | 21/Jan/2026 | 10:00 | 21/Jan/2026 | 16:00 |                                          | PLANNED | Requested |  |
| 722 | RQ253534 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1  | UPPTCL | C | * shut down required for Strengthening work of TOWER NO 42 of 400KV VISHNU PRAYAG -MUZAFFARNAGAR LINE                    | 21/Jan/2026 | 08:00 | 05/Feb/2026 | 17:00 |                                          | PLANNED | Requested |  |
| 723 | RQ253533 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1 | UPPTCL | C | * shut down required for Sterngthening work of TOWER NO 42 OF 400kv vishnupragag-Alakhanda line                          | 21/Jan/2026 | 08:00 | 05/Feb/2026 | 17:00 |                                          | PLANNED | Requested |  |
| 724 | RQ254797 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-SHAMLI (UP) CKT-2                      | UPPTCL | D | For Stringing/ Construction of 765KV Neemrana II-Bareilly line                                                           | 20/Jan/2026 | 07:00 | 25/Jan/2026 | 18:00 |                                          | PLANNED | Requested |  |
| 725 | RQ254798 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-SHAMLI (UP) CKT-1                      | UPPTCL | D | For Stringing/ Construction of 765KV Neemrana II-Bareilly line                                                           | 20/Jan/2026 | 07:00 | 25/Jan/2026 | 18:00 |                                          | PLANNED | Requested |  |
| 726 | RQ253566 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1             | UPPTCL | C | * Routine Protection Testing and Preventive Maintenance of Bay at 400KV S/S Sultanpur                                    | 19/Jan/2026 | 10:00 | 19/Jan/2026 | 16:00 |                                          | PLANNED | Requested |  |
| 727 | RQ254914 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1                  | UPPTCL | D | Routine Testing Work                                                                                                     | 19/Jan/2026 | 10:00 | 20/Jan/2026 | 18:00 |                                          | PLANNED | Requested |  |
| 728 | RQ253548 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV REWA ROAD-PANKI (UP) CKT-1                     | UPPTCL | C | * SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR RLA TESTING OF 50 MVAR LINE REACTOR AND CT TAN DELTA TESTING                | 19/Jan/2026 | 10:00 | 20/Jan/2026 | 17:00 |                                          | PLANNED | Requested |  |
| 729 | RQ253538 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2               | UPPTCL | D | * For Jumper Tightening Defective Polymer replacement Work                                                               | 19/Jan/2026 | 10:00 | 21/Jan/2026 | 17:00 |                                          | PLANNED | Requested |  |
| 730 | RQ254795 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1            | UPPTCL | D | For Stringing/ Construction of 765KV Neemrana II-Bareilly line                                                           | 18/Jan/2026 | 07:00 | 23/Jan/2026 | 18:00 |                                          | PLANNED | Requested |  |
| 731 | RQ254794 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-SIKANDRABAD (UP) CKT-1                 | UPPTCL | D | For Stringing/ Construction of 765KV Neemrana II-Bareilly line                                                           | 16/Jan/2026 | 07:00 | 21/Jan/2026 | 18:00 |                                          | PLANNED | Requested |  |
| 732 | RQ253539 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1            | UPPTCL | D | * JUMPERING TIGHTENING POLYMER REPLACEMENT WORK.                                                                         | 15/Jan/2026 | 10:00 | 17/Jan/2026 | 17:00 |                                          | PLANNED | Requested |  |
| 733 | RQ253558 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO-PANKI (UP) CKT-1                         | UPPTCL | C | * Shutdown is required for replacement of CT CVT and other maintenance work.                                             | 15/Jan/2026 | 09:00 | 16/Jan/2026 | 17:00 |                                          | PLANNED | Requested |  |
| 734 | RQ253559 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-UNNAO (UP) CKT-1                          | UPPTCL | C | * Shutdown is required for replacement of CT CVT and other maintenance work.                                             | 13/Jan/2026 | 09:00 | 14/Jan/2026 | 17:00 |                                          | PLANNED | Requested |  |
| 735 | RQ253549 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV PANKI-ALIGARH (UP) CKT-1                       | UPPTCL | C | * SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR RLA TESTING OF 50 MVAR LINE REACTOR AND CT TAN DELTA TESTING                  | 12/Jan/2026 | 10:00 | 13/Jan/2026 | 17:00 |                                          | PLANNED | Requested |  |
| 736 | RQ253512 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-1         | UPPTCL | C | * SHUTDOWN OF 400KV SECTOR 123-SECTOR 148 LINE 1 NOIDA IS REQUIRED FOR ROUTINE TESTING OF RELAYS AND TRIPPING            | 11/Jan/2026 | 09:00 | 13/Jan/2026 | 18:00 |                                          | PLANNED | Requested |  |
| 737 | RQ253513 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-2         | UPPTCL | C | * SHUTDOWN OF 400KV SECTOR 123-SECTOR 148 LINE 2NOIDA IS REQUIRED FOR ROUTINE TESTING OF RELAYS AND TRIPPING             | 11/Jan/2026 | 09:00 | 13/Jan/2026 | 18:00 |                                          | PLANNED | Requested |  |
| 738 | RQ254785 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MURADNAGAR_2-MATHURA (UP) CKT-1                | UPPTCL | D | For Stringing/ Construction of 765KV Neemrana II-Bareilly line                                                           | 11/Jan/2026 | 07:00 | 16/Jan/2026 | 18:00 |                                          | PLANNED | Requested |  |

|     |          |         |            |                              |                                                       |        |   |                                                                                                        |             |       |             |       |                                                                        |         |           |  |
|-----|----------|---------|------------|------------------------------|-------------------------------------------------------|--------|---|--------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------------------|---------|-----------|--|
| 739 | RQ253540 | OCC_238 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV PANKI-PANKI TPS (UP) CKT-2                     | UPPTCL | C | * shutdown of 400kv panki-panki tps-2 line for protection testing and bay maintenance                  | 09/jan/2026 | 10:00 | 10/jan/2026 | 17:00 |                                                                        | PLANNED | Requested |  |
| 740 | RQ254500 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2           | UPPTCL | D | Line Bay AMP work alongwith A/R Non auto of ckt-1                                                      | 09/jan/2026 | 09:00 | 09/jan/2026 | 17:30 |                                                                        | PLANNED | Requested |  |
| 741 | RQ254997 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV JAUNPUR (UP)-VARANASI(PG) (UP) CKT-1           | UPPTCL | D | AMP of line bay                                                                                        | 09/jan/2026 | 08:00 | 09/jan/2026 | 18:00 |                                                                        | PLANNED | Requested |  |
| 742 | RQ254998 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV JAUNPUR (UP)-VARANASI(PG) (UP) CKT-2           | UPPTCL | D | AMP of line bay                                                                                        | 09/jan/2026 | 08:00 | 09/jan/2026 | 18:00 |                                                                        | PLANNED | Requested |  |
| 743 | RQ253366 | OCC_238 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA-ANPARA_D (UP) CKT-1                     | UPPTCL | C | For replacement of Suge counter,Cleaning of insulator etc                                              | 09/jan/2026 | 08:00 | 09/jan/2026 | 18:00 |                                                                        | PLANNED | Requested |  |
| 744 | RQ254585 | OCC_238 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1 | UPPTCL | C | protection relay testing                                                                               | 09/jan/2026 | 08:00 | 12/jan/2026 | 18:00 | During this period 400 kv VP-MZN transmission will remain in service.  | PLANNED | Requested |  |
| 745 | RQ253514 | OCC_238 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV AZAMGARH-GORAKHPUR (UP) CKT-1                  | UPPTCL | C | * SHUT DOWN OF 400 KV AZAMGARH LINE FOR TESTING AND MAINTENANCE WORK.                                  | 08/jan/2026 | 13:00 | 08/jan/2026 | 17:00 |                                                                        | PLANNED | Requested |  |
| 746 | RQ253552 | OCC_238 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO-PANKI (UP) CKT-1                         | UPPTCL | C | * SHUTDOWN OF 400kv panki-unnao line FOR PROTECTION TESTING AND BAY MAINTENANCE                        | 07/jan/2026 | 10:00 | 08/jan/2026 | 17:00 |                                                                        | PLANNED | Requested |  |
| 747 | RQ254499 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1           | UPPTCL | D | Line Bay AMP work alongwith A/R Non auto of ckt-2                                                      | 07/jan/2026 | 09:00 | 07/jan/2026 | 17:30 |                                                                        | PLANNED | Requested |  |
| 748 | RQ253561 | OCC_238 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-2                      | UPPTCL | C | * Shutdown is required for preventive maintenance work.                                                | 06/jan/2026 | 10:00 | 06/jan/2026 | 16:00 |                                                                        | PLANNED | Requested |  |
| 749 | RQ253541 | OCC_238 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV PANKI-PANKI TPS (UP) CKT-1                     | UPPTCL | C | * SHUTDOWN OF 400kv panki-panki tps-1 line FOR PROTECTION TESTING AND BAY MAINTENANCE                  | 05/jan/2026 | 10:00 | 06/jan/2026 | 17:00 |                                                                        | PLANNED | Requested |  |
| 750 | RQ253560 | OCC_238 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1                      | UPPTCL | C | * For preventive maintenance work.                                                                     | 05/jan/2026 | 10:00 | 05/jan/2026 | 16:00 |                                                                        | PLANNED | Requested |  |
| 751 | RQ253532 | OCC_238 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BANDA-ORAI (UP) CKT-2                          | UPPTCL | C | * SHUTDOWN SHALL BE TAKEN FOR:- 1.DISMANTALING OF PLCC PANEL AT 400KV ORAI END THE SAME SHALL BE       | 05/jan/2026 | 09:00 | 10/jan/2026 | 18:00 |                                                                        | PLANNED | Requested |  |
| 752 | RQ253535 | OCC_238 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MURADNAGAR_2-MATHURA (UP) CKT-1                | UPPTCL | D | * for routine maintenance work                                                                         | 05/jan/2026 | 09:00 | 10/jan/2026 | 19:00 |                                                                        | PLANNED | Requested |  |
| 753 | RQ254586 | OCC_238 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1  | UPPTCL | C | For GIS pole inspection & protection relay testing                                                     | 02/jan/2026 | 08:00 | 08/jan/2026 | 18:00 | During this period 400 kv VP-ALK0 transmission will remain in service. | PLANNED | Requested |  |
| 754 | RQ253563 | OCC_238 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1                      | UPPTCL | C | * For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II | 01/jan/2026 | 08:00 | 01/jan/2026 | 17:00 |                                                                        | PLANNED | Requested |  |
| 755 | RQ253989 | OCC_238 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2                  | HVPNL  | C | Intensive maintenance of line and to attend Drone survey observations from tower no. 1 to 129.         | 26/jan/2026 | 08:00 | 31/jan/2026 | 18:00 | Note: Shutdown will be availed if tender allotted.                     | PLANNED | Requested |  |
| 756 | RQ253988 | OCC_238 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1                  | HVPNL  | C | Intensive maintenance of line and to attend Drone survey observations from tower no. 1 to 129.         | 19/jan/2026 | 08:00 | 25/jan/2026 | 18:00 | Note: Shutdown will be availed if tender allotted.                     | PLANNED | Requested |  |
| 757 | RQ253992 | OCC_238 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2     | HVPNL  | D | To set right the worn-out conductor                                                                    | 16/jan/2026 | 09:00 | 16/jan/2026 | 18:00 |                                                                        | PLANNED | Requested |  |
| 758 | RQ253983 | OCC_238 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2                  | HVPNL  | D | General maintenance of line                                                                            | 09/jan/2026 | 09:00 | 09/jan/2026 | 18:00 |                                                                        | PLANNED | Requested |  |
| 759 | RQ253991 | OCC_238 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1     | HVPNL  | D | To set right the worn-out conductor                                                                    | 09/jan/2026 | 09:00 | 09/jan/2026 | 18:00 |                                                                        | PLANNED | Requested |  |
| 760 | RQ253525 | OCC_238 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2        | HVPNL  | C | For repairing deteriorated twin moose ACSR (R-Phase) on Tower loaction no -39 on daily basis.          | 08/jan/2026 | 09:00 | 09/jan/2026 | 17:00 |                                                                        | PLANNED | Requested |  |
| 761 | RQ253982 | OCC_238 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1                  | HVPNL  | D | General maintenance of line                                                                            | 06/jan/2026 | 09:00 | 06/jan/2026 | 18:00 |                                                                        | PLANNED | Requested |  |
| 762 | RQ253524 | OCC_238 | slidchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2                  | HVPNL  | D | For General Mtc. & Testing of CT                                                                       | 06/jan/2026 | 09:00 | 06/jan/2026 | 17:00 |                                                                        | PLANNED | Requested |  |
| 763 | RQ254627 | OCC_238 | apl_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2   | RRVPNL | D | Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work                    | 23/jan/2026 | 08:00 | 25/jan/2026 | 18:00 | Line Outage                                                            | PLANNED | Requested |  |
| 764 | RQ254870 | OCC_238 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2   | RRVPNL | D | Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work                    | 23/jan/2026 | 08:00 | 25/jan/2026 | 18:00 |                                                                        | PLANNED | Requested |  |

|     |          |         |             |                              |                                                     |        |   |                                                                                                                     |             |       |             |       |                                                                                |         |           |  |
|-----|----------|---------|-------------|------------------------------|-----------------------------------------------------|--------|---|---------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------|---------|-----------|--|
| 765 | RQ254866 | OCC_238 | sldcrs_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1         | RRVPNL | D | Planned maintenance                                                                                                 | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 766 | RQ253571 | OCC_238 | apl_sd      | AC TRANSMISSION LINE CIRCUIT | 400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1    | RRVPNL | D | Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)                                      | 20/Jan/2026 | 09:30 | 20/Jan/2026 | 18:00 | Annual maintenance and testing of Line equipments (CVT, CT and Line isolators) | PLANNED | Requested |  |
| 767 | RQ254619 | OCC_238 | apl_sd      | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1 | RRVPNL | D | Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work                                 | 20/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 | Line Outage                                                                    | PLANNED | Requested |  |
| 768 | RQ254869 | OCC_238 | sldcrs_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1 | RRVPNL | D | Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work                                 | 20/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 769 | RQ254878 | OCC_238 | sldcrs_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1            | RRVPNL | D | Planned maintenance                                                                                                 | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 770 | RQ254880 | OCC_238 | sldcrs_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1    | RRVPNL | D | Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)                                      | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 771 | RQ254871 | OCC_238 | sldcrs_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1               | RRVPNL | D | Planned maintenance                                                                                                 | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 772 | RQ253569 | OCC_238 | apl_sd      | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1         | RRVPNL | D | Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)                                      | 16/Jan/2026 | 09:30 | 16/Jan/2026 | 18:00 | Annual maintenance and testing of Line equipments (CVT, CT and Line isolators) | PLANNED | Requested |  |
| 773 | RQ254877 | OCC_238 | sldcrs_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2         | RRVPNL | D | Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)                                      | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 774 | RQ254872 | OCC_238 | sldcrs_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1       | RRVPNL | D | Maintenance works of 400KV STPS-Bikaner Line Bay and Bay equipments at both end                                     | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 775 | RQ254874 | OCC_238 | sldcrs_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-HEERAPURA (RS) CKT-1                   | RRVPNL | D | QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS                                                                    | 13/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 776 | RQ254867 | OCC_238 | sldcrs_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1         | RRVPNL | D | SD Defects Rectification & Hardware Correction & Tightening Work                                                    | 13/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 777 | RQ254617 | OCC_238 | apl_sd      | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1         | RRVPNL | D | "SD Defects Rectification & Hardware Correction & Tightening Work "                                                 | 13/Jan/2026 | 08:00 | 14/Jan/2026 | 19:00 | Line Outage                                                                    | PLANNED | Requested |  |
| 778 | RQ253570 | OCC_238 | apl_sd      | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2         | RRVPNL | D | Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)                                      | 12/Jan/2026 | 09:30 | 12/Jan/2026 | 18:00 | Annual maintenance and testing of Line equipments (CVT, CT and Line isolators) | PLANNED | Requested |  |
| 779 | RQ254876 | OCC_238 | sldcrs_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1         | RRVPNL | D | Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)                                      | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 780 | RQ254615 | OCC_238 | apl_sd      | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1           | RRVPNL | D | "SD Defects Rectification & Hardware Correction & Tightening Work "                                                 | 10/Jan/2026 | 08:00 | 11/Jan/2026 | 19:00 | Line Outage                                                                    | PLANNED | Requested |  |
| 781 | RQ254868 | OCC_238 | sldcrs_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1           | RRVPNL | D | SD Defects Rectification & Hardware Correction & Tightening Work                                                    | 10/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 782 | RQ254879 | OCC_238 | sldcrs_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-MERTA (RS) CKT-1                     | RRVPNL | D | QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS at both end alongwith 50 MVA line reactor at Merta end             | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 783 | RQ254881 | OCC_238 | sldcrs_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-2                   | RRVPNL | D | Commissioning of 400/220 KV, 500 MVA transformer and repl of 400 KV CVT                                             | 06/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 784 | RQ253995 | OCC_238 | sterlite_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAISALMER-BARMER (RS) CKT-2                  | RRVPNL | D | AR OFF required for commencement of overhead Stringing of 765KV D/C Fatehgarh-III to Beawar T/L (F3BTL AP9 - AP10). | 04/Jan/2026 | 09:00 | 14/Jan/2026 | 18:00 | A/R OFF Required                                                               | PLANNED | Requested |  |
| 785 | RQ253994 | OCC_238 | sterlite_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAISALMER-BARMER (RS) CKT-1                  | RRVPNL | D | AR OFF required for commencement of overhead Stringing of 765KV D/C Fatehgarh-III to Beawar T/L (F3BTL AP9 - AP10). | 04/Jan/2026 | 09:00 | 14/Jan/2026 | 18:00 | A/R OFF Required                                                               | PLANNED | Requested |  |
| 786 | RQ253996 | OCC_238 | sterlite_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-BARMER (RS) CKT-1                       | RRVPNL | D | AR OFF required for commencement of overhead Stringing of 765KV D/C Fatehgarh-III to Beawar T/L (F3BTL AP3 to AP4). | 04/Jan/2026 | 09:00 | 14/Jan/2026 | 18:00 | A/R OFF Required                                                               | PLANNED | Requested |  |
| 787 | RQ254396 | OCC_238 | cpcc1_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV HEERAPURA-HINDAUN (RS) CKT-1                 | RRVPNL | D | For Erection of Near by tower of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-2                             | 02/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |

|     |          |         |           |                              |                                                          |                        |   |                                                                                                                                                                                |             |       |             |       |             |         |           |  |
|-----|----------|---------|-----------|------------------------------|----------------------------------------------------------|------------------------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------|---------|-----------|--|
| 788 | RQ253565 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SULTANPUR(UP)-MOHANLALGANI (PGYTL) (PGYTL) CKT-1  | UPPTCL,PGYTL           | C | * Preventive Maintenance of Bay at 400KV S/S Sultanpur.                                                                                                                        | 20/Jan/2026 | 10:00 | 20/Jan/2026 | 16:00 |             | PLANNED | Requested |  |
| 789 | RQ253555 | OCC_238 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MOHANLALGANI (PGYTL)-UNNAO(UP) (PGYTL) CKT-1      | UPPTCL,PGYTL           | C | * Shutdown is required for replacement of CT CVT and other maintenance work.                                                                                                   | 01/Jan/2026 | 09:00 | 02/Jan/2026 | 17:00 |             | PLANNED | Requested |  |
| 790 | RQ255197 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1                  | POWERGRID ,BBMB        | D | LBB protection settings by protection team                                                                                                                                     | 19/Jan/2026 | 14:00 | 19/Jan/2026 | 18:00 |             | PLANNED | Requested |  |
| 791 | RQ255196 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1                | POWERGRID ,BBMB        | D | LBB protection settings by protection team                                                                                                                                     | 19/Jan/2026 | 09:00 | 19/Jan/2026 | 14:00 |             | PLANNED | Requested |  |
| 792 | RQ254686 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1                  | POWERGRID ,BBMB        | C | Shutdown required for carrying out replacement work of 400 kV Isolator No. 427 (since this Isolator is under 400 kV Bus 1) controlling 400 kV Dehar-Rajpura Line with Bus 2.   | 19/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 |             | PLANNED | Requested |  |
| 793 | RQ254694 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1                | POWERGRID ,BBMB        | C | Shutdown required for carrying out replacement work of 400 kV Isolator No. 412 (since this Isolator is under 400 kV Bus 1) controlling 400 kV Dehar-Panchkula Line with Bus 2. | 07/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |             | PLANNED | Requested |  |
| 794 | RQ254687 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1                | POWERGRID ,BBMB        | D | Gen. Mtc. of Line                                                                                                                                                              | 06/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |             | PLANNED | Requested |  |
| 795 | RQ255195 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1                | POWERGRID ,BBMB        | D | LBB protection settings by protection team                                                                                                                                     | 02/Jan/2026 | 14:00 | 02/Jan/2026 | 18:00 |             | PLANNED | Requested |  |
| 796 | RQ255194 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1                  | POWERGRID ,BBMB        | D | LBB protection settings by protection team                                                                                                                                     | 02/Jan/2026 | 09:00 | 02/Jan/2026 | 14:00 |             | PLANNED | Requested |  |
| 797 | RQ254394 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1 | POWERGRID ,PB_DAUSA_TL | D | Rectification of SD Nature defects                                                                                                                                             | 18/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |             | PLANNED | Requested |  |
| 798 | RQ254393 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-2 | PB_DAUSA_TL            | D | Rectification of SD Nature defects                                                                                                                                             | 18/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |             | PLANNED | Requested |  |
| 799 | RQ254392 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2         | PB_DAUSA_TL            | D | Rectification of SD Nature defects                                                                                                                                             | 16/Jan/2026 | 08:00 | 17/Jan/2026 | 18:00 |             | PLANNED | Requested |  |
| 800 | RQ254395 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-1         | PB_DAUSA_TL            | D | Rectification of SD Nature defects                                                                                                                                             | 16/Jan/2026 | 08:00 | 17/Jan/2026 | 18:00 |             | PLANNED | Requested |  |
| 801 | RQ254654 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2         | PB_DAUSA_TL            | D | FOR INSULATOR CLEANING WORK alongwith a/r non auto of ckt-1                                                                                                                    | 11/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 |             | PLANNED | Requested |  |
| 802 | RQ254655 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-1         | PB_DAUSA_TL            | D | FOR INSULATOR CLEANING WORK alongwith a/r non auto of ckt-2                                                                                                                    | 10/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 |             | PLANNED | Requested |  |
| 803 | RQ254875 | OCC_238 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1              | ATSL                   | D | SD Defects Rectification & Hardware Correction & Tightening Work at Alwar end & To replace Defective Main-2 Distance Relay and Yearly Maintenance Work at Hindaund end         | 16/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |             | PLANNED | Requested |  |
| 804 | RQ254604 | OCC_238 | apl_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1              | ATSL                   | D | SD Defects Rectification & Hardware Correction & Tightening Work                                                                                                               | 16/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 | Line Outage | PLANNED | Requested |  |
| 805 | RQ254517 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1              | POWERLINK, POWERGRID   | D | To attend the SD nature defects in the line. Alongwith A/R Non-Auto of 400kV BAREILLY(UPPTCL)-BAREILLY-2                                                                       | 15/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 |             | PLANNED | Requested |  |
| 806 | RQ254774 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-MEERUT (PG) CKT-2                        | POWERLINK, POWERGRID   | D | For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line alongwith a/r non auto of ckt-1                                                        | 15/Jan/2026 | 07:00 | 19/Jan/2026 | 19:00 |             | PLANNED | Requested |  |
| 807 | RQ254773 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-MEERUT (PG) CKT-1                        | POWERLINK, POWERGRID   | D | For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line alongwith a/r non auto of ckt-2                                                        | 15/Jan/2026 | 07:00 | 19/Jan/2026 | 19:00 |             | PLANNED | Requested |  |
| 808 | RQ254790 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-1         | THDC                   | D | For Stringing/ Construction of 765kV Neemrana II-Bareilly line                                                                                                                 | 05/Jan/2026 | 07:00 | 10/Jan/2026 | 18:00 |             | PLANNED | Requested |  |

|     |          |         |          |                              |                                                   |           |   |                                                                                                    |             |       |             |       |                                              |         |           |  |
|-----|----------|---------|----------|------------------------------|---------------------------------------------------|-----------|---|----------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------|---------|-----------|--|
| 809 | RQ254791 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHURJA STPP (TH)- ALIGARH(PG) (THDC) CKT-2 | THDC      | D | For Stringing/ Construction of 765kV Neemrana II-Bareilly line                                     | 05/Jan/2026 | 07:00 | 10/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 810 | RQ254787 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH(PG)- PRITHALA (GPTL) (GPTL) CKT-2  | GPTL      | D | For Stringing/ Construction of 765kV Neemrana II-Bareilly line                                     | 03/Jan/2026 | 07:00 | 08/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 811 | RQ254786 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH(PG)- PRITHALA (GPTL) (GPTL) CKT-1  | GPTL      | D | For Stringing/ Construction of 765kV Neemrana II-Bareilly line                                     | 03/Jan/2026 | 07:00 | 08/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 812 | RQ253364 | OCC_238 | stuup_sd | BUS                          | 400KV BUS 1 AT ANPARA_B(UPUN)                     | UPRVUNL   | C | For replacement of Suge counter                                                                    | 30/Jan/2026 | 08:00 | 30/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 813 | RQ253365 | OCC_238 | stuup_sd | BUS                          | 400KV BUS 2 AT ANPARA_B(UPUN)                     | UPRVUNL   | C | For replacement of Suge counter                                                                    | 29/Jan/2026 | 08:00 | 29/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 814 | RQ253849 | OCC_238 | cpcc1_sd | BUS                          | 400 KV FATEHGARH-II(PG) - BUS 3                   | POWERGRID | D | AMP related work & Connector tightness work                                                        | 29/Jan/2026 | 16:00 | 29/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 815 | RQ253850 | OCC_238 | cpcc1_sd | BUS                          | 400 KV FATEHGARH-II(PG) - BUS 4                   | POWERGRID | D | AMP related work & Connector tightness work                                                        | 28/Jan/2026 | 16:00 | 28/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 816 | RQ253923 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 1 AT HISSAR(PG)                         | POWERGRID | D | AMP related work & Connector tightness work                                                        | 27/Jan/2026 | 08:00 | 27/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 817 | RQ253878 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 2 AT HISSAR(PG)                         | POWERGRID | C | Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category | 25/Jan/2026 | 08:00 | 26/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 818 | RQ254439 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 1 AT ALLAHABAD(PG)                      | POWERGRID | C | Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS                       | 24/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 819 | RQ253877 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 1 AT HISSAR(PG)                         | POWERGRID | C | Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category | 23/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 820 | RQ253905 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 2 AT JAIPUR SOUTH(PG)                   | POWERGRID | D | AMP Work                                                                                           | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 821 | RQ254432 | OCC_238 | cpcc3_sd | BUS                          | 400KV BUS 2 AT KANPUR(PG)                         | POWERGRID | D | Process bus commissioning work at Kanpur                                                           | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 822 | RQ253904 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 1 AT JAIPUR SOUTH(PG)                   | POWERGRID | D | AMP Work                                                                                           | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 823 | RQ254431 | OCC_238 | cpcc3_sd | BUS                          | 400KV BUS 1 AT KANPUR(PG)                         | POWERGRID | D | Process bus commissioning work at Kanpur                                                           | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 824 | RQ253865 | OCC_238 | cpcc1_sd | BUS                          | 400 KV BHADLA_2 (PG) - BUS 4                      | POWERGRID | D | Bay Extension, LBB Testing                                                                         | 17/Jan/2026 | 16:00 | 18/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 825 | RQ254434 | OCC_238 | cpcc3_sd | BUS                          | 400KV BUS 2 AT GORAKHPUR(PG)                      | POWERGRID | C | GIS bay interconnection with existing Bus                                                          | 17/Jan/2026 | 09:00 | 18/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 826 | RQ254444 | OCC_238 | cpcc3_sd | BUS                          | 400KV AGRA(PG) - BUS 2                            | POWERGRID | D | Upgradation of firmware, modification of setting & testing.                                        | 17/Jan/2026 | 08:00 | 17/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 827 | RQ253828 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 4 AT KOTPUTLI(PG)                       | POWERGRID | D | For Bus stability test                                                                             | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 828 | RQ253864 | OCC_238 | cpcc1_sd | BUS                          | 400 KV BHADLA_2 (PG) - BUS 3                      | POWERGRID | D | Bay Extension, LBB Testing                                                                         | 15/Jan/2026 | 16:00 | 16/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 829 | RQ254433 | OCC_238 | cpcc3_sd | BUS                          | 400KV BUS 1 AT GORAKHPUR(PG)                      | POWERGRID | C | GIS bay interconnection with existing Bus                                                          | 15/Jan/2026 | 09:00 | 16/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 830 | RQ254443 | OCC_238 | cpcc3_sd | BUS                          | 400KV AGRA(PG) - BUS 1                            | POWERGRID | D | Upgradation of firmware, modification of setting & testing.                                        | 14/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 831 | RQ253863 | OCC_238 | cpcc1_sd | BUS                          | 400 KV BHADLA_2 (PG) - BUS 2                      | POWERGRID | D | Bay Extension, LBB Testing                                                                         | 13/Jan/2026 | 16:00 | 14/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 832 | RQ253827 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 3 AT KOTPUTLI(PG)                       | POWERGRID | D | For Bus stability test                                                                             | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 833 | RQ253862 | OCC_238 | cpcc1_sd | BUS                          | 400 KV BHADLA_2 (PG) - BUS 1                      | POWERGRID | D | Bay Extension, LBB Testing                                                                         | 11/Jan/2026 | 16:00 | 12/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 834 | RQ253893 | OCC_238 | cpcc1_sd | BUS                          | 400 KV BHIWANI(PG) - BUS 4                        | POWERGRID | D | AMP Work                                                                                           | 08/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 835 | RQ254442 | OCC_238 | cpcc3_sd | BUS                          | 400KV BUS 2 AT BAREILLY(PG)                       | POWERGRID | D | 400 KV Bus-2 AMP as per norms                                                                      | 07/Jan/2026 | 09:00 | 07/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 836 | RQ253826 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 2 AT KOTPUTLI(PG)                       | POWERGRID | D | For Bus stability test                                                                             | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 837 | RQ253847 | OCC_238 | cpcc1_sd | BUS                          | 400 KV FATEHGARH-II(PG) - BUS 1                   | POWERGRID | D | AMP related work & Connector tightness work                                                        | 06/Jan/2026 | 16:00 | 06/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 838 | RQ253898 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 2 AT BHINMAL(PG)                        | POWERGRID | D | AMP Work                                                                                           | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 839 | RQ253913 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 2 AT KANKROLI(PG)                       | POWERGRID | D | TO ATTEND HOTSPOTS                                                                                 | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 840 | RQ253892 | OCC_238 | cpcc1_sd | BUS                          | 400 KV BHIWANI(PG) - BUS 3                        | POWERGRID | D | AMP Work                                                                                           | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 841 | RQ254441 | OCC_238 | cpcc3_sd | BUS                          | 400KV BUS 1 AT BAREILLY(PG)                       | POWERGRID | D | 400 KV Bus-1 AMP as per Norms                                                                      | 05/Jan/2026 | 09:00 | 05/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 842 | RQ253897 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 1 AT BHINMAL(PG)                        | POWERGRID | D | AMP Work                                                                                           | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 843 | RQ253920 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 3 AT MANDOLA(PG)                        | POWERGRID | D | AMP Work                                                                                           | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 844 | RQ253912 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 1 AT KANKROLI(PG)                       | POWERGRID | D | TO ATTEND HOTSPOTS                                                                                 | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 845 | RQ254754 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 1 AT MAHARANIBAGH(PG)                   | POWERGRID | C | Installation of Bus splitter in Busbar-1                                                           | 05/Jan/2026 | 08:00 | 25/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 846 | RQ253848 | OCC_238 | cpcc1_sd | BUS                          | 400 KV FATEHGARH-II(PG) - BUS 2                   | POWERGRID | D | AMP related work & Connector tightness work                                                        | 04/Jan/2026 | 16:00 | 04/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 847 | RQ253919 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 2 AT MANDOLA(PG)                        | POWERGRID | D | AMP Work                                                                                           | 03/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 848 | RQ254756 | OCC_238 | cpcc1_sd | BUS                          | 400KV BUS 2 AT KOTPUTLI(PG)                       | POWERGRID | D | For Bus stability test, relay testing work and AMP work.                                           | 03/Jan/2026 | 08:00 | 04/Jan/2026 | 18:00 | To be availed in later half of December 2025 | PLANNED | Requested |  |

|     |          |         |           |     |                                  |           |   |                                                                                                                                                                              |             |       |             |       |                                              |         |           |  |
|-----|----------|---------|-----------|-----|----------------------------------|-----------|---|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------|---------|-----------|--|
| 849 | RQ253884 | OCC_238 | cpcc1_sd  | BUS | 400KV BUS 2 AT ROORKEE(PG)       | POWERGRID | D | for bus side isolator alignment & maintenance                                                                                                                                | 02/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 850 | RQ254440 | OCC_238 | cpcc3_sd  | BUS | 400KV BUS 2 AT ALLAHABAD(PG)     | POWERGRID | C | Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS                                                                                                 | 01/Jan/2026 | 08:00 | 04/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 851 | RQ253870 | OCC_238 | cpcc1_sd  | BUS | 400KV BUS 2 AT BALLABHGARH(PG)   | POWERGRID | C | Jack Bus replacement work                                                                                                                                                    | 01/Jan/2026 | 08:00 | 04/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 852 | RQ253869 | OCC_238 | cpcc1_sd  | BUS | 400KV BUS 1 AT BALLABHGARH(PG)   | POWERGRID | C | Jack Bus replacement work                                                                                                                                                    | 01/Jan/2026 | 08:00 | 04/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 853 | RQ253825 | OCC_238 | cpcc1_sd  | BUS | 400KV BUS 1 AT KOTPUTLI(PG)      | POWERGRID | D | For Bus stability test                                                                                                                                                       | 01/Jan/2026 | 08:00 | 01/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 854 | RQ254755 | OCC_238 | cpcc1_sd  | BUS | 400KV BUS 1 AT KOTPUTLI(PG)      | POWERGRID | D | For Bus stability test, relay testing work and AMP work.                                                                                                                     | 01/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 | To be availed in later half of December 2025 | PLANNED | Requested |  |
| 855 | RQ253918 | OCC_238 | cpcc1_sd  | BUS | 400KV BUS 1 AT MANDOLA(PG)       | POWERGRID | D | AMP Work                                                                                                                                                                     | 01/Jan/2026 | 08:00 | 01/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 856 | RQ253883 | OCC_238 | cpcc1_sd  | BUS | 400KV BUS 1 AT ROORKEE(PG)       | POWERGRID | D | for bus side isolator alignment & maintenance                                                                                                                                | 01/Jan/2026 | 08:00 | 01/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 857 | RQ253576 | OCC_238 | stuup_sd  | BUS | 400KV BUS 1 AT PANKI(UP)         | UPPTCL    | C | * SHUTDOWN OF 400KV BUS-I FOR REPLACEMENT OF R PHASE 400KV CVT                                                                                                               | 29/Jan/2026 | 10:00 | 30/Jan/2026 | 17:00 |                                              | PLANNED | Requested |  |
| 858 | RQ253976 | OCC_238 | stuup_sd  | BUS | 400KV BUS 2 AT LUCKNOW(UP)       | UPPTCL    | C | * Planned shutdown of 400KV Main Bus-2 at 400KV S/S Sarojininagar required for Jumper tightening and other maintenance work                                                  | 21/Jan/2026 | 09:00 | 21/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 859 | RQ253362 | OCC_238 | stuup_sd  | BUS | 400KV BUS 1 AT ANPARA(UP)        | UPPTCL    | C | Checking CVT ckt                                                                                                                                                             | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 860 | RQ253975 | OCC_238 | stuup_sd  | BUS | 400KV BUS 1 AT LUCKNOW(UP)       | UPPTCL    | C | * Planned shutdown of 400KV Main Bus-1 at 400KV S/S Sarojininagar required for Jumper tightening and other maintenance work                                                  | 20/Jan/2026 | 09:00 | 20/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 861 | RQ253363 | OCC_238 | stuup_sd  | BUS | 400KV BUS 2 AT ANPARA(UP)        | UPPTCL    | C | Checking CVT ckt                                                                                                                                                             | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 862 | RQ253978 | OCC_238 | stuup_sd  | BUS | 400KV BUS 2 AT BAREILLY(UP)      | UPPTCL    | C | * For preventive maintenance work No supply affected, maintained through Bus-I.                                                                                              | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 17:00 |                                              | PLANNED | Requested |  |
| 863 | RQ253977 | OCC_238 | stuup_sd  | BUS | 400KV BUS 1 AT BAREILLY(UP)      | UPPTCL    | C | * For preventive maintenance work No supply affected, maintained through Bus-II.                                                                                             | 18/Jan/2026 | 08:00 | 18/Jan/2026 | 17:00 |                                              | PLANNED | Requested |  |
| 864 | RQ253980 | OCC_238 | stuup_sd  | BUS | 400KV BUS 2 AT SULTANPUR(UP)     | UPPTCL    | C | * Preventive Maintenance of Bus-B at 400KV S/S Sultanpur                                                                                                                     | 17/Jan/2026 | 10:00 | 17/Jan/2026 | 16:00 |                                              | PLANNED | Requested |  |
| 865 | RQ254922 | OCC_238 | stuup_sd  | BUS | 400KV BUS 2 AT MURADNAGAR_1(U P) | UPPTCL    | D | Routine Testing Work                                                                                                                                                         | 15/Jan/2026 | 10:00 | 15/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 866 | RQ253979 | OCC_238 | stuup_sd  | BUS | 400KV BUS 1 AT SULTANPUR(UP)     | UPPTCL    | C | * Preventive Maintenance of Bus-A at 400KV S/S Sultanpur                                                                                                                     | 15/Jan/2026 | 10:00 | 15/Jan/2026 | 16:00 |                                              | PLANNED | Requested |  |
| 867 | RQ254921 | OCC_238 | stuup_sd  | BUS | 400KV BUS 1 AT MURADNAGAR_1(U P) | UPPTCL    | D | Routine Testing Work                                                                                                                                                         | 12/Jan/2026 | 10:00 | 12/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 868 | RQ253361 | OCC_238 | stuup_sd  | BUS | 400 KV RAMPUR_PRSTL (UP) - BUS 2 | UPPTCL    | C | Bus GD Replacement works                                                                                                                                                     | 07/Jan/2026 | 09:00 | 13/Jan/2026 | 17:30 |                                              | PLANNED | Requested |  |
| 869 | RQ254616 | OCC_238 | sldcps_sd | BUS | 400KV BUS 1 AT DHURI(P/S)        | PSTCL     | D | Annual Mtc                                                                                                                                                                   | 28/Jan/2026 | 08:00 | 28/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 870 | RQ254614 | OCC_238 | sldcps_sd | BUS | 400KV BUS 2 AT MAKHU(P/S)        | PSTCL     | D | Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2                                                                                                   | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 871 | RQ254606 | OCC_238 | sldcps_sd | BUS | 400KV BUS 1 AT MAKHU(P/S)        | PSTCL     | D | Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1                                                                                                   | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 872 | RQ254613 | OCC_238 | sldcps_sd | BUS | 400 KV ROPAR(PSTCL) - BUS 1      | PSTCL     | D | Maintenance/Protection testing of Bays and related equipments                                                                                                                | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 873 | RQ254612 | OCC_238 | sldcps_sd | BUS | 400KV BUS 2 AT RAJPURA(P/S)      | PSTCL     | D | Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus Bar equipments.                                                                | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 874 | RQ254611 | OCC_238 | sldcps_sd | BUS | 400KV BUS 1 AT RAJPURA(P/S)      | PSTCL     | D | Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus Bar equipments.                                                                | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 875 | RQ254605 | OCC_238 | sldcps_sd | BUS | 400KV BUS 2 AT MUKTSAR(P/S)      | PSTCL     | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments.                                                                                                  | 02/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 876 | RQ254708 | OCC_238 | bbmb_sd   | BUS | 400KV BUS 2 AT DEHAR(BB)         | BBMB      | D | For disconnection of jumper from 400 kV Bus 2 to carrying out replacement work of 400 kV Isolator No. 427.                                                                   | 25/Jan/2026 | 08:00 | 25/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 877 | RQ254710 | OCC_238 | bbmb_sd   | BUS | 400KV BUS 1 AT DEHAR(BB)         | BBMB      | C | Shutdown required for carrying out replacement work of 400 kV Isolator No. 427 (since this Isolator is under 400 kV Bus 1) controlling 400 kV Dehar-Rajpura Line with Bus 2. | 19/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 878 | RQ254707 | OCC_238 | bbmb_sd   | BUS | 400KV BUS 2 AT DEHAR(BB)         | BBMB      | D | For disconnection of jumper from 400 kV Bus 2 to carrying out replacement work of 400 kV Isolator No. 427.                                                                   | 18/Jan/2026 | 08:00 | 18/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |

|     |          |         |             |     |                                  |        |   |                                                                                                                                                                                                                                                                                                                                      |             |       |             |       |                            |         |           |  |
|-----|----------|---------|-------------|-----|----------------------------------|--------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------|---------|-----------|--|
| 879 | RQ254703 | OCC_238 | bbmb_sd     | BUS | 400KV BUS 2 AT DEHAR(BB)         | BBMB   | D | For disconnection of jumper from 400 kV Bus 2 to carrying out replacement work of 400 kV Isolator No. 412.                                                                                                                                                                                                                           | 13/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |                            | PLANNED | Requested |  |
| 880 | RQ254701 | OCC_238 | bbmb_sd     | BUS | 400KV BUS 1 AT DEHAR(BB)         | BBMB   | C | Shutdown required for carrying out replacement work of 400 kV Isolator No. 412 (since this Isolator is under 400 kV Bus 1) controlling 400 kV Dehar-Panchkula Line with Bus 2.                                                                                                                                                       | 07/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |                            | PLANNED | Requested |  |
| 881 | RQ254702 | OCC_238 | bbmb_sd     | BUS | 400KV BUS 2 AT DEHAR(BB)         | BBMB   | D | For disconnection of jumper from 400 kV Bus 2 to carrying out replacement work of 400 kV Isolator No. 412.                                                                                                                                                                                                                           | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                            | PLANNED | Requested |  |
| 882 | RQ253999 | OCC_238 | sterlite_sd | BUS | 400 KV FATEHGARH_III(PG) - BUS 1 | PRTL   | C | Shutdown required for commencement of Testing Activities in CRP (STATCOM)_BTL                                                                                                                                                                                                                                                        | 24/Jan/2026 | 08:00 | 25/Jan/2026 | 20:00 | Shutdown required          | PLANNED | Requested |  |
| 883 | RQ254000 | OCC_238 | sterlite_sd | BUS | 400 KV FATEHGARH_III(PG) - BUS 2 | PRTL   | C | Shutdown required for commencement of Isolator testing and Stability test (STATCOM)_BTL                                                                                                                                                                                                                                              | 22/Jan/2026 | 08:00 | 23/Jan/2026 | 20:00 | Shutdown required          | PLANNED | Requested |  |
| 884 | RQ253816 | OCC_238 | cpcc1_sd    | BUS | 400 KV BIKANER_2 (PBTSL) - BUS 1 | PBTSL  | D | For AMP and construction works                                                                                                                                                                                                                                                                                                       | 22/Jan/2026 | 16:00 | 30/Jan/2026 | 23:00 |                            | PLANNED | Requested |  |
| 885 | RQ253818 | OCC_238 | cpcc1_sd    | BUS | 400 KV BIKANER_2 (PBTSL) - BUS 3 | PBTSL  | D | For AMP and construction works                                                                                                                                                                                                                                                                                                       | 16/Jan/2026 | 16:00 | 25/Jan/2026 | 23:00 |                            | PLANNED | Requested |  |
| 886 | RQ253819 | OCC_238 | cpcc1_sd    | BUS | 400 KV BIKANER_2 (PBTSL) - BUS 4 | PBTSL  | D | For AMP and construction works                                                                                                                                                                                                                                                                                                       | 14/Jan/2026 | 16:00 | 23/Jan/2026 | 23:00 |                            | PLANNED | Requested |  |
| 887 | RQ253817 | OCC_238 | cpcc1_sd    | BUS | 400 KV BIKANER_2 (PBTSL) - BUS 2 | PBTSL  | D | For AMP and construction works                                                                                                                                                                                                                                                                                                       | 12/Jan/2026 | 16:00 | 21/Jan/2026 | 23:00 |                            | PLANNED | Requested |  |
| 888 | RQ254685 | OCC_238 | sldchr_sd   | BUS | 400KV BUS 1 AT NAWADA(HV)        | HVPNL  | C | For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e( Up gradation of 400KV 315MVVA ICT jack bus from twin tarantula to quard tarantula                                                | 21/Jan/2026 | 11:00 | 22/Jan/2026 | 16:00 |                            | PLANNED | Requested |  |
| 889 | RQ253509 | OCC_238 | sldchr_sd   | BUS | 400KV BUS 2 AT KABULPUR(HV)      | HVPNL  | D | AMP work of 400KV Bus-2 and Bus bar relay testing. OEM vendor involved for relay testing                                                                                                                                                                                                                                             | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                            | PLANNED | Requested |  |
| 890 | RQ253511 | OCC_238 | sldchr_sd   | BUS | 400KV BUS 2 AT DAULATABAD(HV)    | HVPNL  | D | For General Mtc.                                                                                                                                                                                                                                                                                                                     | 19/Jan/2026 | 09:00 | 19/Jan/2026 | 17:00 |                            | PLANNED | Requested |  |
| 891 | RQ253508 | OCC_238 | sldchr_sd   | BUS | 400KV BUS 1 AT KABULPUR(HV)      | HVPNL  | D | AMP work of 400KV Bus-1 and Bus bar relay testing. OEM vendor involved for relay testing                                                                                                                                                                                                                                             | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                            | PLANNED | Requested |  |
| 892 | RQ253510 | OCC_238 | sldchr_sd   | BUS | 400KV BUS 1 AT DAULATABAD(HV)    | HVPNL  | D | For General Mtc.                                                                                                                                                                                                                                                                                                                     | 12/Jan/2026 | 09:00 | 12/Jan/2026 | 17:00 |                            | PLANNED | Requested |  |
| 893 | RQ255030 | OCC_238 | cpcc2_sd    | BUS | 400KV BUS 2 AT KAITHAL(PG)       |        | C | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                                                                                                                                                                                                                                                      | 16/Jan/2026 | 10:00 | 30/Jan/2026 | 20:00 | Kindly approve,            | PLANNED | Requested |  |
| 894 | RQ255028 | OCC_238 | cpcc2_sd    | BUS | 400KV BUS 2 AT JALANDHAR(PG)     |        | C | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                                                                                                                                                                                                                               | 16/Jan/2026 | 09:00 | 31/Jan/2026 | 18:00 | Kindly approve,            | PLANNED | Requested |  |
| 895 | RQ255029 | OCC_238 | cpcc2_sd    | BUS | 400KV BUS 1 AT KAITHAL(PG)       |        | C | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                                                                                                                                                                                                                                                      | 03/Jan/2026 | 10:00 | 15/Jan/2026 | 20:00 | Kindly approve,            | PLANNED | Requested |  |
| 896 | RQ255027 | OCC_238 | cpcc2_sd    | BUS | 400KV BUS 1 AT JALANDHAR(PG)     |        | C | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                                                                                                                                                                                                                               | 01/Jan/2026 | 09:00 | 15/Jan/2026 | 18:00 | Kindly approve,            | PLANNED | Requested |  |
| 897 | RQ254840 | OCC_238 | sldcrs_sd   | BUS | 400KV BUS 2 AT JODHPUR(RS)       | RRVPNL | D | Commissioning of 400/220 KV, 500 MVA transformer and repl of 400 KV CVT                                                                                                                                                                                                                                                              | 10/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |                            | PLANNED | Requested |  |
| 898 | RQ254839 | OCC_238 | sldcrs_sd   | BUS | 400KV BUS 1 AT JODHPUR(RS)       | RRVPNL | D | Commissioning of 400/220 KV, 500 MVA transformer and repl of 400 KV CVT                                                                                                                                                                                                                                                              | 06/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                            | PLANNED | Requested |  |
| 899 | RQ253880 | OCC_238 | cpcc1_sd    | BUS | 400 KV KHETRI (PKTSL) - BUS 2    | PKTSL  | D | For scheme checking work and LBB wiring modification                                                                                                                                                                                                                                                                                 | 10/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |                            | PLANNED | Requested |  |
| 900 | RQ253879 | OCC_238 | cpcc1_sd    | BUS | 400 KV KHETRI (PKTSL) - BUS 1    | PKTSL  | D | For scheme checking work and LBB wiring modification                                                                                                                                                                                                                                                                                 | 07/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                            | PLANNED | Requested |  |
| 901 | RQ255015 | OCC_238 | rampur_sd   | BUS | 400KV BUS 1 AT RAMPUR HEP(SJ)    | SJ/VNL | D | Shutdown on 400KV Double Bus Bar System (Busbar-1, Buasbar-2 & Bus Coupler ) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection. | 07/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 | Annual Planned Maintenance | PLANNED | Requested |  |



|     |          |         |            |              |                                                                                                   |           |   |                                                                                                                                                                                                                                                                                                                                      |             |       |             |       |                                            |         |           |  |
|-----|----------|---------|------------|--------------|---------------------------------------------------------------------------------------------------|-----------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------|---------|-----------|--|
| 902 | RQ253824 | OCC_238 | rampur_sd  | BUS          | 400KV BUS 1 AT RAMPUR HEP(SJ)                                                                     | SJ/VNL    | D | Shutdown on 400KV Double Bus Bar System (Busbar-1, Buasbar-2 & Bus Coupler ) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection. | 07/jan/2026 | 08:00 | 10/jan/2026 | 18:00 | shutdown of both busbar required           | PLANNED | Requested |  |
| 903 | RQ255016 | OCC_238 | rampur_sd  | BUS          | 400KV BUS 2 AT RAMPUR HEP(SJ)                                                                     | SJ/VNL    | D | Shutdown on 400KV Double Bus Bar System (Busbar-1, Buasbar-2 & Bus Coupler ) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection. | 07/jan/2026 | 08:00 | 10/jan/2026 | 18:00 | Annual Planned Maintenance                 | PLANNED | Requested |  |
| 904 | RQ253833 | OCC_238 | rampur_sd  | BUS          | 400KV BUS 2 AT RAMPUR HEP(SJ)                                                                     | SJ/VNL    | D | Shutdown on 400KV Double Bus Bar System (Busbar-1, Buasbar-2 & Bus Coupler ) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection. | 07/jan/2026 | 08:00 | 10/jan/2026 | 18:00 | shutdown of both busbar required           | PLANNED | Requested |  |
| 905 | RQ254610 | OCC_238 | sldcps_sd  | BUS          | 400KV BUS 2 AT NAKODAR(PSG)                                                                       | PSPCL     | D | Periodic Maintenance                                                                                                                                                                                                                                                                                                                 | 07/jan/2026 | 08:00 | 07/jan/2026 | 18:00 |                                            | PLANNED | Requested |  |
| 906 | RQ254607 | OCC_238 | sldcps_sd  | BUS          | 400KV BUS 1 AT NAKODAR(PSG)                                                                       | PSPCL     | D | Periodic Maintenance                                                                                                                                                                                                                                                                                                                 | 05/jan/2026 | 08:00 | 05/jan/2026 | 18:00 |                                            | PLANNED | Requested |  |
| 907 | RQ253536 | OCC_238 | karcham_sd | BUS          | 400KV BUS 1 AT KARCHAM WANGTOO(JSW)                                                               | JSW       | D | bus dead for SCADA upgradation                                                                                                                                                                                                                                                                                                       | 06/jan/2026 | 09:00 | 07/jan/2026 | 16:00 |                                            | PLANNED | Requested |  |
| 908 | RQ253537 | OCC_238 | karcham_sd | BUS          | 400KV BUS 2 AT KARCHAM WANGTOO(JSW)                                                               | JSW       | D | bus dead for SCADA upgradation                                                                                                                                                                                                                                                                                                       | 06/jan/2026 | 09:00 | 07/jan/2026 | 16:00 |                                            | PLANNED | Requested |  |
| 909 | RQ254948 | OCC_238 | sldcdv_sd  | BUS          | 400KV BUS 1 AT BAWANA(DV)                                                                         | DTL       | D | Tan Delta testing of CVT, CB , CT and General maintenance work                                                                                                                                                                                                                                                                       | 02/jan/2026 | 09:30 | 02/jan/2026 | 17:00 | During S/D Load will be meet through Bus-2 | PLANNED | Requested |  |
| 910 | RQ253667 | OCC_238 | cpcc1_sd   | LINE REACTOR | 80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL) | PBTSL     | D | For AMP and construction works                                                                                                                                                                                                                                                                                                       | 19/jan/2026 | 16:00 | 22/jan/2026 | 23:00 |                                            | PLANNED | Requested |  |
| 911 | RQ253668 | OCC_238 | cpcc1_sd   | LINE REACTOR | 80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 @BIKANER_2 (PBTSL) | PBTSL     | D | For AMP and construction works                                                                                                                                                                                                                                                                                                       | 13/jan/2026 | 16:00 | 16/jan/2026 | 23:00 |                                            | PLANNED | Requested |  |
| 912 | RQ253669 | OCC_238 | cpcc1_sd   | LINE REACTOR | 80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 @BIKANER_2 (PBTSL) | PBTSL     | D | For AMP and construction works                                                                                                                                                                                                                                                                                                       | 09/jan/2026 | 16:00 | 12/jan/2026 | 23:00 |                                            | PLANNED | Requested |  |
| 913 | RQ253670 | OCC_238 | cpcc1_sd   | LINE REACTOR | 80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 @BIKANER_2 (PBTSL) | PBTSL     | D | For AMP and construction works                                                                                                                                                                                                                                                                                                       | 05/jan/2026 | 16:00 | 08/jan/2026 | 23:00 |                                            | PLANNED | Requested |  |
| 914 | RQ254588 | OCC_238 | stuup_sd   | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON AGRA-UNNAO (UP) CKT-1 @UNNAO(UP)                                     | UPPTCL    | C | * Shutdown is required for oil centrifuging work and painting of 50 MVAR Line reactor of 400 KV Unnao Agra line.                                                                                                                                                                                                                     | 12/jan/2026 | 09:00 | 16/jan/2026 | 17:00 |                                            | PLANNED | Requested |  |
| 915 | RQ253768 | OCC_238 | cpcc1_sd   | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)      | POWERGRID | D | AMP Work                                                                                                                                                                                                                                                                                                                             | 12/jan/2026 | 08:00 | 12/jan/2026 | 18:00 |                                            | PLANNED | Requested |  |

|     |          |         |           |               |                                                                             |           |   |                                                                                                        |             |       |             |       |                 |         |           |  |
|-----|----------|---------|-----------|---------------|-----------------------------------------------------------------------------|-----------|---|--------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|-----------|--|
| 916 | RQ253740 | OCC_238 | cpcc1_sd  | LINE REACTOR  | 80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG) | POWERGRID | D | AMP Work                                                                                               | 12/jan/2026 | 08:00 | 12/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 917 | RQ253694 | OCC_238 | cpcc1_sd  | LINE REACTOR  | 50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)          | POWERGRID | D | AMP Work                                                                                               | 08/jan/2026 | 08:00 | 08/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 918 | RQ253693 | OCC_238 | cpcc1_sd  | LINE REACTOR  | 50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)          | POWERGRID | D | AMP Work                                                                                               | 03/jan/2026 | 08:00 | 03/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 919 | RQ253741 | OCC_238 | cpcc1_sd  | LINE REACTOR  | 50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)    | POWERGRID | D | AMP Work                                                                                               | 02/jan/2026 | 08:00 | 02/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 920 | RQ254852 | OCC_238 | sldcrs_sd | BR/BSR/MSC/MR | 50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)                               | RRVPNL    | D | Routine Bay Maintenance Work                                                                           | 30/jan/2026 | 08:00 | 30/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 921 | RQ254853 | OCC_238 | sldcrs_sd | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)                              | RRVPNL    | D | Routine Bay Maintenance Work                                                                           | 29/jan/2026 | 08:00 | 29/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 922 | RQ254889 | OCC_238 | sldcrs_sd | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)                                | RRVPNL    | D | Quarterly Maintenance work and Balance AMP work                                                        | 16/jan/2026 | 08:00 | 16/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 923 | RQ253800 | OCC_238 | cpcc1_sd  | BR/BSR/MSC/MR | 80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)                               | POWERGRID | D | Relay Testing Work                                                                                     | 30/jan/2026 | 08:00 | 30/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 924 | RQ255118 | OCC_238 | cpcc2_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 2 AT 400KV ABDULLAPUR(PG)                           | POWERGRID | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                     | 29/jan/2026 | 10:00 | 29/jan/2026 | 18:00 | Kindly approve. | PLANNED | Requested |  |
| 925 | RQ255120 | OCC_238 | cpcc2_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 2 AT 400KV KAITHAL(PG)                              | POWERGRID | D | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                        | 28/jan/2026 | 10:00 | 28/jan/2026 | 18:00 | kindly approve. | PLANNED | Requested |  |
| 926 | RQ255119 | OCC_238 | cpcc2_sd  | BR/BSR/MSC/MR | 80 MVAR BUS REACTOR NO 1 AT 400KV KAITHAL(PG)                               | POWERGRID | D | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                        | 28/jan/2026 | 10:00 | 28/jan/2026 | 18:00 | kindly approve. | PLANNED | Requested |  |
| 927 | RQ255123 | OCC_238 | cpcc2_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)                           | POWERGRID | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing | 26/jan/2026 | 10:00 | 26/jan/2026 | 18:00 | kindly approve. | PLANNED | Requested |  |
| 928 | RQ253797 | OCC_238 | cpcc1_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)                              | POWERGRID | D | AMP Work                                                                                               | 22/jan/2026 | 08:00 | 22/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 929 | RQ255117 | OCC_238 | cpcc2_sd  | BR/BSR/MSC/MR | 50 MVAR BUS REACTOR NO 1 AT 400KV ABDULLAPUR(PG)                            | POWERGRID | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                     | 21/jan/2026 | 10:00 | 21/jan/2026 | 18:00 | Kindly approve. | PLANNED | Requested |  |
| 930 | RQ255122 | OCC_238 | cpcc2_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)                           | POWERGRID | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing | 15/jan/2026 | 10:00 | 15/jan/2026 | 18:00 | kindly approve. | PLANNED | Requested |  |
| 931 | RQ255121 | OCC_238 | cpcc2_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400KV JALANDHAR(PG)                            | POWERGRID | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing | 14/jan/2026 | 10:00 | 14/jan/2026 | 18:00 | kindly approve. | PLANNED | Requested |  |
| 932 | RQ253808 | OCC_238 | cpcc1_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)                         | POWERGRID | D | CSD fine tuning                                                                                        | 14/jan/2026 | 08:00 | 14/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 933 | RQ254767 | OCC_238 | cpcc1_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)                         | POWERGRID | D | CSD fine tuning                                                                                        | 14/jan/2026 | 08:00 | 14/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 934 | RQ253807 | OCC_238 | cpcc1_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400 KV MURADNAGAR_1(UP)                        | POWERGRID | D | CSD fine tuning                                                                                        | 11/jan/2026 | 08:00 | 11/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 935 | RQ253804 | OCC_238 | cpcc1_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)                             | POWERGRID | D | AMP Work                                                                                               | 10/jan/2026 | 08:00 | 10/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 936 | RQ254447 | OCC_238 | cpcc3_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 2 AT 400KV AGRA(PG)                                 | POWERGRID | D | AMP OF BUS REACTOR-2                                                                                   | 08/jan/2026 | 08:00 | 08/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 937 | RQ253798 | OCC_238 | cpcc1_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)                          | POWERGRID | D | AMP Work                                                                                               | 08/jan/2026 | 08:00 | 08/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 938 | RQ254448 | OCC_238 | cpcc3_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400 KV AGRA(PG)                                | POWERGRID | D | AMP OF BUS REACTOR-1                                                                                   | 06/jan/2026 | 08:00 | 06/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 939 | RQ253787 | OCC_238 | cpcc1_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)                           | POWERGRID | D | CSD Fine Tuning, AMP                                                                                   | 05/jan/2026 | 16:00 | 06/jan/2026 | 23:00 |                 | PLANNED | Requested |  |
| 940 | RQ253809 | OCC_238 | cpcc1_sd  | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)                               | POWERGRID | C | FOR REPLACEMENT WITH NEW CGL REACTOR                                                                   | 01/jan/2026 | 08:00 | 31/jan/2026 | 18:00 |                 | PLANNED | Requested |  |

|     |          |         |            |               |                                                                                                                            |              |   |                                                                                       |             |       |             |       |                                                                                       |         |           |  |
|-----|----------|---------|------------|---------------|----------------------------------------------------------------------------------------------------------------------------|--------------|---|---------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------------------------------|---------|-----------|--|
| 941 | RQ253792 | OCC_238 | cpcc1_sd   | BR/BSR/MSC/MR | 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)                                                                 | POWERGRID    | C | Jack Bus replacement work                                                             | 01/Jan/2026 | 08:00 | 04/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 942 | RQ253806 | OCC_238 | cpcc1_sd   | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400 KV MANDOLA(PG)                                                                            | POWERGRID    | D | AMP Work                                                                              | 01/Jan/2026 | 08:00 | 01/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 943 | RQ254766 | OCC_238 | cpcc1_sd   | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 2 AT 400KV SONIPAT(PG)                                                                             | POWERGRID    | D | CSD fine tuning                                                                       | 01/Jan/2026 | 08:00 | 01/Jan/2026 | 18:00 | To be availed on 26.12.2025.                                                          | PLANNED | Requested |  |
| 944 | RQ254587 | OCC_238 | stuup_sd   | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400 KV PANKI(UP)                                                                              | UPPTCL       | C | * SHUTDOWN OF 125 MVAR BUS REACTOR FOR CT TAN DELTA TESTING                           | 27/Jan/2026 | 10:00 | 27/Jan/2026 | 17:00 |                                                                                       | PLANNED | Requested |  |
| 945 | RQ254589 | OCC_238 | stuup_sd   | BR/BSR/MSC/MR | 80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)                                                                             | UPPTCL       | C | * For preventive maintenance work. No supply affected.                                | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 17:00 |                                                                                       | PLANNED | Requested |  |
| 946 | RQ254590 | OCC_238 | stuup_sd   | BR/BSR/MSC/MR | 63 MVAR BUS REACTOR NO 1 AT 400 KV JEHTA_HARDOI ROAD (UP)                                                                  | UPPTCL       | C | * Shutdown of 63MVAR Bus Reactor for Annual routine testing work and maintenance work | 21/Jan/2026 | 10:00 | 21/Jan/2026 | 17:00 |                                                                                       | PLANNED | Requested |  |
| 947 | RQ253354 | OCC_238 | stuup_sd   | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBAL_PRSTL (UP)                                                                      | UPPTCL       | D | AMP Work                                                                              | 08/Jan/2026 | 10:00 | 08/Jan/2026 | 17:00 |                                                                                       | PLANNED | Requested |  |
| 948 | RQ253782 | OCC_238 | cpcc1_sd   | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)                                                                       |              | D | COE Compliances & AMP work                                                            | 20/Jan/2026 | 16:00 | 20/Jan/2026 | 23:00 |                                                                                       | PLANNED | Requested |  |
| 949 | RQ254979 | OCC_238 | slidcps_sd | BR/BSR/MSC/MR | 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)                                                                                | PSTCL        | D | Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels    | 15/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 950 | RQ254978 | OCC_238 | slidcps_sd | BR/BSR/MSC/MR | 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS)                                                                              | PSTCL        | D | General maintenance for nut-bolt tightening,cleaing and IR of equipments.             | 13/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 951 | RQ253795 | OCC_238 | cpcc1_sd   | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)                                                                         | PKTSL        | D | For scheme checking work                                                              | 15/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 952 | RQ253574 | OCC_238 | apl_sd     | BR/BSR/MSC/MR | 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)                                                                        | RRVPNL,APR L | D | Annual maintenance and testing of Main & Tie Bay equipments (CB & CT) and Bus Reactor | 09/Jan/2026 | 09:30 | 09/Jan/2026 | 18:00 | Annual maintenance and testing of Main & Tie Bay equipments (CB & CT) and Bus Reactor | PLANNED | Requested |  |
| 953 | RQ254851 | OCC_238 | slidcrs_sd | BR/BSR/MSC/MR | 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)                                                                        | RRVPNL,APR L | D | Annual maintenance and testing of Main & Tie Bay equipments (CB & CT) and Bus Reactor | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 954 | RQ253573 | OCC_238 | apl_sd     | BR/BSR/MSC/MR | 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)                                                                        | RRVPNL,APR L | D | Annual maintenance and testing of Main & Tie Bay equipments (CB & CT) and Bus Reactor | 07/Jan/2026 | 09:30 | 07/Jan/2026 | 18:00 | Annual maintenance and testing of Main & Tie Bay equipments (CB & CT) and Bus Reactor | PLANNED | Requested |  |
| 955 | RQ254850 | OCC_238 | slidcrs_sd | BR/BSR/MSC/MR | 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)                                                                        | RRVPNL,APR L | D | Annual maintenance and testing of Main & Tie Bay equipments (CB & CT) and Bus Reactor | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 956 | RQ253779 | OCC_238 | cpcc1_sd   | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTSL)                                                                      | PBTSL        | D | For AMP and construction works                                                        | 08/Jan/2026 | 16:00 | 12/Jan/2026 | 23:00 |                                                                                       | PLANNED | Requested |  |
| 957 | RQ253780 | OCC_238 | cpcc1_sd   | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTSL)                                                                      | PBTSL        | D | For AMP and construction works                                                        | 05/Jan/2026 | 16:00 | 09/Jan/2026 | 23:00 |                                                                                       | PLANNED | Requested |  |
| 958 | RQ254603 | OCC_238 | rappc_sd   | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400KV RAPS_C(NP)                                                                              | NPCIL        | C | Preventive maintenance of Bus Reactor and its bay equipments at RAPP-7&8              | 06/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 959 | RQ253810 | OCC_238 | ntpcos_sd  | BR/BSR/MSC/MR | 80 MVAR BUS REACTOR NO 1 AT 400 KV UNCHAHAR(NTB)                                                                           | NTPC         | C | for annual maintenance                                                                | 05/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |
| 960 | RQ254770 | OCC_238 | cpcc1_sd   | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400 KV SIKAR_2(PSTL)                                                                          | PSTL         | D | For AMP & CSD Finetuning Work                                                         | 01/Jan/2026 | 15:00 | 01/Jan/2026 | 23:00 |                                                                                       | PLANNED | Requested |  |
| 961 | RQ253802 | OCC_238 | cpcc1_sd   | BR/BSR/MSC/MR | 125 MVAR BUS REACTOR NO 1 AT 400 KV SIKAR_2(PSTL)                                                                          | PSTL         | D | AMP Work                                                                              | 01/Jan/2026 | 14:00 | 01/Jan/2026 | 23:00 |                                                                                       | PLANNED | Requested |  |
| 962 | RQ254007 | OCC_238 | cpcc1_sd   | BAY           | 426 TIE BAY - 400KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1 AND 400KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1 AT BALLABHGARH(PG) | POWERGRID    | D | AMP Work                                                                              | 31/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 |                                                                                       | PLANNED | Requested |  |

|     |          |         |          |     |                                                                                                                                                                    |           |   |                                                                                                                                                                        |             |       |             |       |  |         |           |  |
|-----|----------|---------|----------|-----|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|---|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 963 | RQ254005 | OCC_238 | cpcc1_sd | BAY | 417 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)                                                                                 | POWERGRID | D | AMP Work                                                                                                                                                               | 30/Jan/2026 | 08:00 | 30/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 964 | RQ254001 | OCC_238 | cpcc1_sd | BAY | 405 TIE BAY - 400/220KV 500 MVA ICT 3 AT BALLABHGARH(PG) AND 400/220KV 500 MVA ICT 1 AT BALLABHGARH(PG)                                                            | POWERGRID | D | AMP Work                                                                                                                                                               | 29/Jan/2026 | 08:00 | 29/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 965 | RQ254011 | OCC_238 | cpcc1_sd | BAY | 437 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT BALLABHGARH(PG)                                                                                              | POWERGRID | D | AMP Work                                                                                                                                                               | 28/Jan/2026 | 08:00 | 28/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 966 | RQ254006 | OCC_238 | cpcc1_sd | BAY | 421 MAIN BAY - 400KV BUS 2 AT BALLABHGARH(PG) AND FUTURE                                                                                                           | POWERGRID | D | AMP Work                                                                                                                                                               | 27/Jan/2026 | 08:00 | 27/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 967 | RQ254003 | OCC_238 | cpcc1_sd | BAY | 407 MAIN BAY - 400/220KV 500 MVA ICT 4 AT BALLABHGARH(PG)                                                                                                          | POWERGRID | D | AMP Work                                                                                                                                                               | 26/Jan/2026 | 08:00 | 26/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 968 | RQ253927 | OCC_238 | cpcc1_sd | BAY | 405 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-1 (POWERGRID) AND 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 AT 400 KV SIKAR(PG) (POWERGRID)                          | POWERGRID | D | AMP Work                                                                                                                                                               | 25/Jan/2026 | 08:00 | 25/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 969 | RQ254002 | OCC_238 | cpcc1_sd | BAY | 406 MAIN BAY - 400/220KV 500 MVA ICT 3 AT BALLABHGARH(PG)                                                                                                          | POWERGRID | D | AMP Work                                                                                                                                                               | 25/Jan/2026 | 08:00 | 25/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 970 | RQ254422 | OCC_238 | cpcc1_sd | BAY | 417 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 AT SINGRAULI(NT)                                                                                    | POWERGRID | C | FOR RETRO FITMENT OF MAIN BAY (417) CB OF 400KV SINGRAULI-VIDNHYACHAL#1 AT NTPC SINGRAULI END UNDER ADD CAP 2019-24. LINE TO BE CHARGED THROUGH TRANSFER BUS COUPLER#2 | 24/Jan/2026 | 09:00 | 02/Feb/2026 | 18:00 |  | PLANNED | Requested |  |
| 971 | RQ253926 | OCC_238 | cpcc1_sd | BAY | 402 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 (POWERGRID) AND 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 AT 400 KV SIKAR(PG) (POWERGRID)                          | POWERGRID | D | AMP Work                                                                                                                                                               | 24/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 972 | RQ253929 | OCC_238 | cpcc1_sd | BAY | 426 TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND FUTURE AT SIKAR(PG)                                                                                     | POWERGRID | D | AMP Work                                                                                                                                                               | 23/Jan/2026 | 08:00 | 23/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 973 | RQ253958 | OCC_238 | cpcc1_sd | BAY | 420 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG) (POWERGRID) AND 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1 AT 400 KV CHITTORGARH(PG) (POWERGRID) | POWERGRID | D | AMP Work                                                                                                                                                               | 22/Jan/2026 | 16:00 | 22/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 974 | RQ254090 | OCC_238 | cpcc1_sd | BAY | 415 MAIN BAY - 400/220KV 315 MVA ICT 3 AT KANKROLI(PG)                                                                                                             | POWERGRID | D | AMP Work                                                                                                                                                               | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 975 | RQ254004 | OCC_238 | cpcc1_sd | BAY | 414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)                                                        | POWERGRID | C | CB Overhauling work                                                                                                                                                    | 22/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |           |     |                                                                                                                                                                                                         |           |   |                                                                                                                                |             |       |             |       |                                                                                               |         |           |  |
|-----|----------|---------|-----------|-----|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|---|--------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------------------------------------------|---------|-----------|--|
| 976 | RQ253957 | OCC_238 | cpcc1_sd  | BAY | 419 MAIN BAY - 400 KV<br>CHITTORGARH(RS)-<br>CHITTORGARH(PG)<br>(PG) CKT-1<br>(POWERGRID) AT<br>400 KV<br>CHITTORGARH(PG)                                                                               | POWERGRID | D | AMP Work                                                                                                                       | 21/Jan/2026 | 16:00 | 21/Jan/2026 | 23:00 |                                                                                               | PLANNED | Requested |  |
| 977 | RQ253928 | OCC_238 | cpcc1_sd  | BAY | 423 TIE BAY - 400KV<br>SIKAR(PG)-<br>RATANGARH(RS)<br>(PG) CKT-2 AND<br>FUTURE AT<br>SIKAR(PG)                                                                                                          | POWERGRID | D | AMP Work                                                                                                                       | 21/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 978 | RQ253925 | OCC_238 | cpcc1_sd  | BAY | 401 MAIN BAY -<br>400KV BASSI-SIKAR<br>(PG) CKT-2 AT<br>SIKAR(PG)                                                                                                                                       | POWERGRID | D | AMP Work                                                                                                                       | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 979 | RQ254009 | OCC_238 | cpcc1_sd  | BAY | 433 MAIN BAY -<br>400KV KANPUR-<br>BALLABHGARH (PG)<br>CKT-1 AT<br>BALLABHGARH(PG)                                                                                                                      | POWERGRID | C | CB Overhauling work                                                                                                            | 18/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 980 | RQ254008 | OCC_238 | cpcc1_sd  | BAY | 432 TIE BAY - 400 KV<br>KANPUR-<br>BALLABHGARH (PG)<br>CKT-1 AND FUTURE<br>AT<br>BALLABHGARH(PG)                                                                                                        | POWERGRID | C | CB Overhauling work                                                                                                            | 14/Jan/2026 | 08:00 | 17/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 981 | RQ254983 | OCC_238 | sldcdv_sd | BAY | 411 MAIN BAY - 400<br>KV<br>ABDULLAPUR(PG)-<br>BAWANA(DV) (PG)<br>CKT-1 (POWERGRID)                                                                                                                     | POWERGRID | D | Complete checking of tripping<br>and closing Circuit                                                                           | 13/Jan/2026 | 09:30 | 13/Jan/2026 | 17:00 | During the Shutdown<br>Load will be meet<br>through CB No.<br>1252 of 400KV<br>Abdulapur Line | PLANNED | Requested |  |
| 982 | RQ254421 | OCC_238 | cpcc3_sd  | BAY | AWLS TIE BAY - 400<br>KV SINGRAULI(NT)-<br>VINDHYACHAL(PG)<br>(PG) CKT-1<br>(POWERGRID) AND<br>400 KV<br>SINGRAULI(NT)-<br>VINDHYACHAL(PG)<br>(PG) CKT-2 AT 400<br>KV<br>VINDHYACHAL(PG)<br>(POWERGRID) | POWERGRID | C | FOR RETRO FITMENT OF TIE<br>BAY (AWLS) CB OF 400KV<br>VIDNHYACHAL-SINGRAULI#1&2<br>AT VINDHYACHAL END UNDER<br>ADD CAP 2019-24 | 12/Jan/2026 | 09:00 | 22/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 983 | RQ253963 | OCC_238 | cpcc1_sd  | BAY | 40852B MAIN BAY -<br>400 KV SHREE<br>CEMENT(SCL)-<br>MERTA(RS) (PG) CKT-<br>1 AT MERTA(RS)                                                                                                              | POWERGRID | C | FOR DRIVE OVERHAULING AND<br>AMP WORK                                                                                          | 11/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 984 | RQ254956 | OCC_238 | sldcrs_sd | BAY | 40852B MAIN BAY -<br>400 KV SHREE<br>CEMENT(SCL)-<br>MERTA(RS) (PG) CKT-<br>1 AT MERTA(RS)                                                                                                              | POWERGRID | D | QUARTERLY MAINT.WORK &<br>TESTING OF BAY EQUIPMENTS                                                                            | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 985 | RQ254410 | OCC_238 | cpcc3_sd  | BAY | 419 TIE BAY - 400KV<br>KANPUR(PG)-<br>AURAIYA(NT) (PG)<br>CKT-1 AND 400KV<br>KANPUR-<br>BALLABHGARH (PG)<br>CKT-3 AT<br>KANPUR(PG)                                                                      | POWERGRID | C | Interrupter overhauling of Tie-<br>Bay-419-Circuit Breaker at<br>Kanpur. (Make-CGL)                                            | 05/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 986 | RQ253961 | OCC_238 | cpcc1_sd  | BAY | 40752B MAIN BAY -<br>400 KV KOTA(PG)-<br>MERTA(RS) (PG) CKT-<br>1 (POWERGRID) AT<br>400 KV MERTA(RS)                                                                                                    | POWERGRID | C | FOR DRIVE OVERHAULING AND<br>AMP WORK                                                                                          | 05/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 987 | RQ254010 | OCC_238 | cpcc1_sd  | BAY | 434 MAIN BAY -<br>400KV BUS 4 AT<br>BALLABHGARH(PG)<br>AND FUTURE                                                                                                                                       | POWERGRID | D | AMP Work                                                                                                                       | 02/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 988 | RQ254420 | OCC_238 | cpcc3_sd  | BAY | AWL4 MAIN BAY -<br>400 KV<br>SINGRAULI(NT)-<br>VINDHYACHAL(PG)<br>(PG) CKT-2<br>(POWERGRID) AT<br>400 KV<br>VINDHYACHAL(PG)                                                                             | POWERGRID | C | FOR RETRO FITMENT OF MAIN<br>BAY (AWL4) CB UNDER ADD<br>CAP 2019-24                                                            | 01/Jan/2026 | 09:00 | 10/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |
| 989 | RQ254419 | OCC_238 | cpcc3_sd  | BAY | 415 MAIN BAY - 63<br>MVAR BUS<br>REACTOR NO 2 AT<br>400 KV<br>SOHAWAL(PG)<br>(POWERGRID) AT<br>400 KV<br>SOHAWAL(PG)                                                                                    | POWERGRID | C | For CB Mechanism Overhauling                                                                                                   | 01/Jan/2026 | 09:00 | 05/Jan/2026 | 18:00 |                                                                                               | PLANNED | Requested |  |

|      |          |         |           |     |                                                                                                                                                          |           |   |                                                                                                                              |             |       |             |       |  |         |           |  |
|------|----------|---------|-----------|-----|----------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|---|------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 990  | RQ253960 | OCC_238 | cpcc1_sd  | BAY | 40752A MAIN BAY - 50 MVAR LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS) AT MERTA(RS)                                                                    | POWERGRID | C | FOR DRIVE OVERHAULING AND AMP WORK                                                                                           | 01/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 991  | RQ254971 | OCC_238 | sldcps_sd | BAY | 410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)                                                                                               | PSTCL     | D | Nut bolt tightening of clamp and connectors of bay 410 and cleaning of CR panel and BMK of CT,CB related with associated bay | 28/Jan/2026 | 08:00 | 28/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 992  | RQ254969 | OCC_238 | sldcps_sd | BAY | 403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)                                                                                             | PSTCL     | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments.                                                  | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 993  | RQ254968 | OCC_238 | sldcps_sd | BAY | 414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)                                                             | PSTCL     | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments.                                                  | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 994  | RQ254972 | OCC_238 | sldcps_sd | BAY | 406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) (PSTCL) AT 400 KV ROPAR(PSTCL)                                                                   | PSTCL     | D | Protection Testing of Bays and Related equipments                                                                            | 12/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 995  | RQ254970 | OCC_238 | sldcps_sd | BAY | 412 MAIN BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AT 400 KV DHANANSU(PS)                                                               | PSTCL     | D | CT Tan delta Testing                                                                                                         | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 996  | RQ254965 | OCC_238 | sldcps_sd | BAY | 420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AND FUTURE AT 400 KV MUKTSAR(PS) (PSTCL)                                                   | PSTCL     | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments.                                                  | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 997  | RQ253932 | OCC_238 | stuup_sd  | BAY | 401 BUS COUPLER BAY - 400KV BUS 1 AT LUCKNOW(UP) (UPPTCL) AND 400KV BUS 2 AT LUCKNOW(UP) AT 400 KV LUCKNOW(UP) (UPPTCL)                                  | UPPTCL    | C | * Planned shutdown required for Bay Equipment Maintenance and Testing of 400KV Bus Coupler Bay(Bay no.95) at 400KV S/S Saroj | 27/Jan/2026 | 09:00 | 27/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 998  | RQ253911 | OCC_238 | stuup_sd  | BAY | 405 BUS COUPLER BAY - 400KV BUS 1 AT PANKI(UP) AND 400KV BUS 2 AT PANKI(UP)                                                                              | UPPTCL    | C | * SHUTDOWN OF 400KV BUS COUPLER FOR BAY MAINTENANCE AND CT TAN DELTA TESTING                                                 | 23/Jan/2026 | 10:00 | 24/Jan/2026 | 17:00 |  | PLANNED | Requested |  |
| 999  | RQ253986 | OCC_238 | stuup_sd  | BAY | 403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)                                                                        | UPPTCL    | C | * For preventive maintenance work. No supply affected.                                                                       | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 17:00 |  | PLANNED | Requested |  |
| 1000 | RQ253985 | OCC_238 | stuup_sd  | BAY | 402 TRANSFER BUS BAY - 400KV BUS 1 AT BAREILLY(UP) (UPPTCL) AT 400 KV BAREILLY(UP)                                                                       | UPPTCL    | C | * For preventive maintenance work. No supply affected.                                                                       | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 17:00 |  | PLANNED | Requested |  |
| 1001 | RQ253910 | OCC_238 | stuup_sd  | BAY | 405 BUS COUPLER BAY - 400 KV JEHTA_HARDOI ROAD (UP) - BUS 1 (UPPTCL) AND 400 KV JEHTA_HARDOI ROAD (UP) - BUS 2 AT 400 KV JEHTA_HARDOI ROAD (UP) (UPPTCL) | UPPTCL    | C | * Shutdown of 400 kv Bus Coupler for Annual routine testing work and maintenance work                                        | 16/Jan/2026 | 10:00 | 16/Jan/2026 | 17:00 |  | PLANNED | Requested |  |
| 1002 | RQ253357 | OCC_238 | stuup_sd  | BAY | 410 MAIN BAY - 400 KV SAMBAL_PRSTL -RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBAL_PRSTL (UP)                                                         | UPPTCL    | C | CB INTERRUPTER REPLACEMENT WORK                                                                                              | 12/Jan/2026 | 10:00 | 21/Jan/2026 | 17:00 |  | PLANNED | Requested |  |
| 1003 | RQ253903 | OCC_238 | stuup_sd  | BAY | 403 BUS COUPLER BAY - 400KV BUS 1 AT GORAKHPUR(UP) AND 400KV BUS 2 AT GORAKHPUR(UP)                                                                      | UPPTCL    | C | * SHUT DOWN OF 400 KV BUS COUPLER ALONG WITH BUS-1 FOR MAINTENANCE OF BAY AND BUS.                                           | 08/Jan/2026 | 11:00 | 08/Jan/2026 | 16:00 |  | PLANNED | Requested |  |
| 1004 | RQ253987 | OCC_238 | stuup_sd  | BAY | 411 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-2 AT BAREILLY(UP)                                                                                           | UPPTCL    | C | * For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-1                        | 02/Jan/2026 | 10:00 | 02/Jan/2026 | 17:00 |  | PLANNED | Requested |  |

|      |          |         |           |     |                                                                                                                  |        |   |                                                                                                                                                            |             |       |             |       |  |         |           |  |
|------|----------|---------|-----------|-----|------------------------------------------------------------------------------------------------------------------|--------|---|------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 1005 | RQ254938 | OCC_238 | sldcrs_sd | BAY | 40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)                                                  | RRVPNL | D | Quarterly Maintenance                                                                                                                                      | 27/jan/2026 | 08:00 | 27/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1006 | RQ253967 | OCC_238 | cpcc1_sd  | BAY | 40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)                                    | RRVPNL | D | AMP Work                                                                                                                                                   | 27/jan/2026 | 08:00 | 27/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1007 | RQ253965 | OCC_238 | cpcc1_sd  | BAY | 40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)                                    | RRVPNL | D | AMP Work                                                                                                                                                   | 25/jan/2026 | 08:00 | 25/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1008 | RQ253966 | OCC_238 | cpcc1_sd  | BAY | 40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)                                             | RRVPNL | D | AMP Work                                                                                                                                                   | 24/jan/2026 | 08:00 | 24/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1009 | RQ254939 | OCC_238 | sldcrs_sd | BAY | 40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2                      | RRVPNL | D | Quarterly Maintenance                                                                                                                                      | 23/jan/2026 | 08:00 | 23/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1010 | RQ253964 | OCC_238 | cpcc1_sd  | BAY | 40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)                                             | RRVPNL | D | AMP Work                                                                                                                                                   | 22/jan/2026 | 08:00 | 22/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1011 | RQ254937 | OCC_238 | sldcrs_sd | BAY | 40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)                                             | RRVPNL | D | Quarterly Maintenance                                                                                                                                      | 21/jan/2026 | 08:00 | 21/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1012 | RQ254953 | OCC_238 | sldcrs_sd | BAY | 40552T TIE BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AND 400/220 KV 315 MVA ICT 2 AT MERTA(RS) AT 400 KV MERTA(RS) | RRVPNL | D | QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS                                                                                                           | 21/jan/2026 | 08:00 | 21/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1013 | RQ254954 | OCC_238 | sldcrs_sd | BAY | 40552A MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MERTA(RS)                                                          | RRVPNL | D | QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS                                                                                                           | 20/jan/2026 | 08:00 | 20/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1014 | RQ254935 | OCC_238 | sldcrs_sd | BAY | 412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 400 KV PHAGI(RS) (RRVPNL)           | RRVPNL | D | Quarterly Maintenance                                                                                                                                      | 20/jan/2026 | 08:00 | 20/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1015 | RQ254951 | OCC_238 | sldcrs_sd | BAY | 40452T TIE BAY - 400 KV BHADLA-MERTA (RS) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT MERTA(RS) AT 400 KV MERTA(RS)    | RRVPNL | D | QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS                                                                                                           | 17/jan/2026 | 08:00 | 17/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1016 | RQ254952 | OCC_238 | sldcrs_sd | BAY | 40452A MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MERTA(RS)                                                          | RRVPNL | D | QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS                                                                                                           | 15/jan/2026 | 08:00 | 15/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1017 | RQ254936 | OCC_238 | sldcrs_sd | BAY | 412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS)                              | RRVPNL | D | Quarterly Maintenance                                                                                                                                      | 13/jan/2026 | 08:00 | 13/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1018 | RQ254957 | OCC_238 | sldcrs_sd | BAY | 40652B MAIN BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AT MERTA                                                     | RRVPNL | D | QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS                                                                                                           | 12/jan/2026 | 08:00 | 12/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1019 | RQ254950 | OCC_238 | sldcrs_sd | BAY | 40252A MAIN BAY - 50 MVAR LR ON BIKANER-MERTA (RS) CKT-1 @MERTA(RS) AT BIKANER-MERTA(RS)                         | RRVPNL | D | QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS                                                                                                           | 09/jan/2026 | 08:00 | 09/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1020 | RQ253962 | OCC_238 | cpcc1_sd  | BAY | 40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS)                                                                       | RRVPNL | C | FOR DRIVE OVERHAULING AND AMP WORK                                                                                                                         | 08/jan/2026 | 08:00 | 10/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1021 | RQ254958 | OCC_238 | sldcrs_sd | BAY | 40252B MAIN BAY - 400 KV BIKANER-MERTA (RS) CKT-1 AT BIKANER                                                     | RRVPNL | D | QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS                                                                                                           | 08/jan/2026 | 08:00 | 08/jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1022 | RQ254963 | OCC_238 | sldcrs_sd | BAY | 40252T TIE BAY - 400/220 KV 315 MVA ICT 2 AT BABA(RS) (RRVPNL) AND FUTURE AT 400 KV BABA(RS) (RRVPNL)            | RRVPNL | C | 400kv Tie bay of 400KV SSCTPS-Babai Ckt-2 at Babai end for erection commissioning & testing of ICT-II bay equipments i.e. CB, CT, Isolators and SCADA work | 05/jan/2026 | 08:00 | 05/feb/2026 | 18:00 |  | PLANNED | Requested |  |
| 1023 | RQ254955 | OCC_238 | sldcrs_sd | BAY | 40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS)                                                                       | RRVPNL | D | QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS                                                                                                           | 05/jan/2026 | 08:00 | 05/jan/2026 | 18:00 |  | PLANNED | Requested |  |

|      |          |         |           |     |                                                                                                                               |                |   |                                                                                                                                                                                                                                                                                                                                      |             |       |             |       |                                                                                     |         |           |  |
|------|----------|---------|-----------|-----|-------------------------------------------------------------------------------------------------------------------------------|----------------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------------------------------------|---------|-----------|--|
| 1024 | RQ254985 | OCC_238 | sldcdv_sd | BAY | 401 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL) AT BAWANA(DV)                                                            | DTL            | D | Complete checking of tripping and closing Circuit                                                                                                                                                                                                                                                                                    | 23/Jan/2026 | 09:30 | 23/Jan/2026 | 17:00 | During the Shutdown Load will be meet through CB No. 252 of 400kv Tikri kalan ckt-1 | PLANNED | Requested |  |
| 1025 | RQ254984 | OCC_238 | sldcdv_sd | BAY | 402 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL)                                                                          | DTL            | D | Complete checking of tripping and closing Circuit                                                                                                                                                                                                                                                                                    | 12/Jan/2026 | 09:30 | 12/Jan/2026 | 17:00 | During the Shutdown Load will be meet through CB No. 152 of 400kv Tikri kalan ckt-1 | PLANNED | Requested |  |
| 1026 | RQ254982 | OCC_238 | sldcdv_sd | BAY | 412 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 (DTL)                                                              | POWERGRID ,DTL | D | Complete checking of tripping and closing Circuit                                                                                                                                                                                                                                                                                    | 15/Jan/2026 | 09:30 | 15/Jan/2026 | 17:00 | During the Shutdown Load will be meet through CB No. 1152 of 400kv Abdulpur Line    | PLANNED | Requested |  |
| 1027 | RQ253891 | OCC_238 | stuup_sd  | BAY | 410 MAIN BAY - 400 KV ATAUR-NOIDA SEC 123 (UP) CKT-1 (WUPPTCL) AT 400 KV NOIDA SEC 123(UP)                                    | WUPPTCL        | C | * SHUTDOWN OF 400KV SECTOR 123-400KV ATAUR LINE NOIDA IS REQUIRED FOR ROUTINE TESTING OF RELAYS AND TRIPPING                                                                                                                                                                                                                         | 15/Jan/2026 | 09:00 | 15/Jan/2026 | 18:00 |                                                                                     | PLANNED | Requested |  |
| 1028 | RQ253896 | OCC_238 | stuup_sd  | BAY | 409 MAIN BAY - 400 KV INDIRAPURAM-NOIDA SEC 123 (UP) CKT-1 (WUPPTCL) AT 400 KV NOIDA SEC 123(UP)                              | WUPPTCL        | C | * SHUTDOWN OF 400KV SECTOR 123-INDIRAPURAM 400KV NOIDA IS REQUIRED FOR ROUTINE TESTING OF RELAYS AND TRIPPING                                                                                                                                                                                                                        | 14/Jan/2026 | 09:00 | 14/Jan/2026 | 18:00 |                                                                                     | PLANNED | Requested |  |
| 1029 | RQ255189 | OCC_238 | ntpcos_sd | BAY | 418 BUS COUPLER BAY - 400KV BUS 4 AT SINGRAULI(NT) (NTPC) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) (NTPC)     | NTPC           | C | SAS upgradation testing and bay equipment testing                                                                                                                                                                                                                                                                                    | 14/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 | SHUTDOWN REQUIRED                                                                   | PLANNED | Requested |  |
| 1030 | RQ255188 | OCC_238 | ntpcos_sd | BAY | 405 BUS COUPLER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 2 AT SINGRAULI(NT)                                           | NTPC           | C | SAS upgradation testing and bay equipment testing                                                                                                                                                                                                                                                                                    | 13/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 | SHUTDOWN REQUIRED                                                                   | PLANNED | Requested |  |
| 1031 | RQ254761 | OCC_238 | ntpcos_sd | BAY | 433 TIE BAY - 400/11 KV 600 MVA GT 5 AT RIHAND(NT) (NTPC) AND 400/11 KV 80 MVA ST 5 AT RIHAND(NT) AT 400 KV RIHAND(NT) (NTPC) | NTPC           | C | Overhauling of 400KV breaker through OEM is due. PO is expiring soon.                                                                                                                                                                                                                                                                | 12/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 | PO is expiring soon. shutdown is required for completion of work                    | PLANNED | Requested |  |
| 1032 | RQ255187 | OCC_238 | ntpcos_sd | BAY | 413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)             | NTPC           | C | SAS upgradation testing and bay equipment testing                                                                                                                                                                                                                                                                                    | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 | SHUTDOWN REQUIRED                                                                   | PLANNED | Requested |  |
| 1033 | RQ255186 | OCC_238 | ntpcos_sd | BAY | 424-B5 BUS SECTIONALIZER BAY - 400KV BUS 2 AT SINGRAULI(NT) AND 400KV BUS 4 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)          | NTPC           | C | SAS upgradation testing and bay equipment testing                                                                                                                                                                                                                                                                                    | 11/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 | SHUTDOWN REQUIRED                                                                   | PLANNED | Requested |  |
| 1034 | RQ253838 | OCC_238 | rampur_sd | BAY | MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)                                         | SJ/VNL         | D | Shutdown for buscoupler testing                                                                                                                                                                                                                                                                                                      | 07/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 | shutdown of all components required                                                 | PLANNED | Requested |  |
| 1035 | RQ255035 | OCC_238 | rampur_sd | BAY | MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)                                         | SJ/VNL         | D | Shutdown on 400KV Double Bus Bar System (Busbar-1, Buasbar-2 & Bus Coupler ) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection. | 07/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 | Annual Planned Maintenance                                                          | PLANNED | Requested |  |



|      |          |         |           |             |                                                                 |           |   |                                                                                                                                                                                                                                                                                                                                      |             |       |             |       |                                     |         |           |  |
|------|----------|---------|-----------|-------------|-----------------------------------------------------------------|-----------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------|---------|-----------|--|
| 1036 | RQ253837 | OCC_238 | rampur_sd | BAY         | 413 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ) | SIVNL     | D | shutdown for reactor testing                                                                                                                                                                                                                                                                                                         | 07/jan/2026 | 08:00 | 10/jan/2026 | 18:00 | shutdown of all components required | PLANNED | Requested |  |
| 1037 | RQ255034 | OCC_238 | rampur_sd | BAY         | 413 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ) | SIVNL     | D | Shutdown on 400KV Double Bus Bar System (Busbar-1, Buasbar-2 & Bus Coupler ) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection. | 07/jan/2026 | 08:00 | 10/jan/2026 | 18:00 | Annual Planned Maintenance          | PLANNED | Requested |  |
| 1038 | RQ253612 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)                    | POWERGRID | D | COE Compliances & AMP work                                                                                                                                                                                                                                                                                                           | 31/jan/2026 | 16:00 | 31/jan/2026 | 23:59 |                                     | PLANNED | Requested |  |
| 1039 | RQ253607 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)                    | POWERGRID | D | COE Compliances & AMP work                                                                                                                                                                                                                                                                                                           | 30/jan/2026 | 16:00 | 30/jan/2026 | 23:59 |                                     | PLANNED | Requested |  |
| 1040 | RQ253653 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)                         | POWERGRID | D | Relay Testing Work                                                                                                                                                                                                                                                                                                                   | 29/jan/2026 | 08:00 | 29/jan/2026 | 18:00 |                                     | PLANNED | Requested |  |
| 1041 | RQ253659 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)                         | POWERGRID | C | Main bay CT replacement work                                                                                                                                                                                                                                                                                                         | 29/jan/2026 | 08:00 | 30/jan/2026 | 18:00 |                                     | PLANNED | Requested |  |
| 1042 | RQ253652 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)                         | POWERGRID | D | Relay Testing Work                                                                                                                                                                                                                                                                                                                   | 28/jan/2026 | 08:00 | 28/jan/2026 | 18:00 |                                     | PLANNED | Requested |  |
| 1043 | RQ253613 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)                    | POWERGRID | D | COE Compliances & AMP work                                                                                                                                                                                                                                                                                                           | 27/jan/2026 | 16:00 | 27/jan/2026 | 23:59 |                                     | PLANNED | Requested |  |
| 1044 | RQ253657 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)                         | POWERGRID | C | Main bay CT replacement work                                                                                                                                                                                                                                                                                                         | 27/jan/2026 | 08:00 | 28/jan/2026 | 18:00 |                                     | PLANNED | Requested |  |
| 1045 | RQ253651 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)                         | POWERGRID | D | Relay Testing Work                                                                                                                                                                                                                                                                                                                   | 27/jan/2026 | 08:00 | 27/jan/2026 | 18:00 |                                     | PLANNED | Requested |  |
| 1046 | RQ253609 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)                    | POWERGRID | D | COE Compliances & AMP work                                                                                                                                                                                                                                                                                                           | 26/jan/2026 | 16:00 | 26/jan/2026 | 23:59 |                                     | PLANNED | Requested |  |
| 1047 | RQ253656 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)                         | POWERGRID | C | Main bay CT replacement work                                                                                                                                                                                                                                                                                                         | 25/jan/2026 | 08:00 | 26/jan/2026 | 18:00 |                                     | PLANNED | Requested |  |
| 1048 | RQ253606 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)                    | POWERGRID | D | COE Compliances & AMP work                                                                                                                                                                                                                                                                                                           | 24/jan/2026 | 16:00 | 24/jan/2026 | 23:59 |                                     | PLANNED | Requested |  |
| 1049 | RQ253635 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)                       | POWERGRID | D | AMP Work, CSD Fine Tuning                                                                                                                                                                                                                                                                                                            | 23/jan/2026 | 16:00 | 24/jan/2026 | 23:00 |                                     | PLANNED | Requested |  |
| 1050 | RQ253658 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)                         | POWERGRID | C | Main bay CT replacement work                                                                                                                                                                                                                                                                                                         | 23/jan/2026 | 08:00 | 24/jan/2026 | 18:00 |                                     | PLANNED | Requested |  |
| 1051 | RQ253628 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)                       | POWERGRID | D | AMP Work, CSD Fine Tuning                                                                                                                                                                                                                                                                                                            | 21/jan/2026 | 16:00 | 22/jan/2026 | 23:00 |                                     | PLANNED | Requested |  |
| 1052 | RQ253614 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)                   | POWERGRID | D | COE Compliances & AMP work                                                                                                                                                                                                                                                                                                           | 20/jan/2026 | 16:00 | 20/jan/2026 | 23:59 |                                     | PLANNED | Requested |  |
| 1053 | RQ254478 | OCC_238 | cpcc3_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)                       | POWERGRID | D | Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS                                                                                                                                                                                                                                                         | 20/jan/2026 | 08:00 | 20/jan/2026 | 12:00 |                                     | PLANNED | Requested |  |
| 1054 | RQ253650 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BHIWANI(PG)                         | POWERGRID | D | AMP Work                                                                                                                                                                                                                                                                                                                             | 20/jan/2026 | 08:00 | 20/jan/2026 | 18:00 |                                     | PLANNED | Requested |  |
| 1055 | RQ253632 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)                       | POWERGRID | D | AMP Work, CSD Fine Tuning                                                                                                                                                                                                                                                                                                            | 19/jan/2026 | 16:00 | 20/jan/2026 | 23:00 |                                     | PLANNED | Requested |  |
| 1056 | RQ253611 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)                    | POWERGRID | D | COE Compliances & AMP work                                                                                                                                                                                                                                                                                                           | 19/jan/2026 | 16:00 | 19/jan/2026 | 23:59 |                                     | PLANNED | Requested |  |
| 1057 | RQ254477 | OCC_238 | cpcc3_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)                       | POWERGRID | D | Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS                                                                                                                                                                                                                                                         | 19/jan/2026 | 14:00 | 19/jan/2026 | 18:00 |                                     | PLANNED | Requested |  |
| 1058 | RQ254476 | OCC_238 | cpcc3_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)                       | POWERGRID | D | Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS                                                                                                                                                                                                                                                         | 19/jan/2026 | 08:00 | 19/jan/2026 | 12:00 |                                     | PLANNED | Requested |  |
| 1059 | RQ253631 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)                       | POWERGRID | D | AMP Work, CSD Fine Tuning                                                                                                                                                                                                                                                                                                            | 17/jan/2026 | 16:00 | 18/jan/2026 | 23:00 |                                     | PLANNED | Requested |  |
| 1060 | RQ253605 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)                    | POWERGRID | D | COE Compliances & AMP work                                                                                                                                                                                                                                                                                                           | 15/jan/2026 | 16:00 | 15/jan/2026 | 23:59 |                                     | PLANNED | Requested |  |
| 1061 | RQ253633 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)                       | POWERGRID | D | AMP Work, CSD Fine Tuning                                                                                                                                                                                                                                                                                                            | 15/jan/2026 | 16:00 | 16/jan/2026 | 23:00 |                                     | PLANNED | Requested |  |
| 1062 | RQ253636 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT HISSAR(PG)                          | POWERGRID | D | AMP Work                                                                                                                                                                                                                                                                                                                             | 15/jan/2026 | 08:00 | 15/jan/2026 | 18:00 |                                     | PLANNED | Requested |  |

|      |          |         |           |             |                                              |           |   |                                                                             |             |       |             |       |  |         |           |  |
|------|----------|---------|-----------|-------------|----------------------------------------------|-----------|---|-----------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 1063 | RQ253608 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG) | POWERGRID | D | COE Compliances & AMP work                                                  | 14/Jan/2026 | 16:00 | 14/Jan/2026 | 23:59 |  | PLANNED | Requested |  |
| 1064 | RQ254472 | OCC_238 | cpcc3_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)    | POWERGRID | D | LBB and Busbar relay retrofitting work                                      | 14/Jan/2026 | 09:00 | 14/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1065 | RQ253630 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)    | POWERGRID | D | AMP Work, CSD Fine Tuning                                                   | 13/Jan/2026 | 16:00 | 14/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 1066 | RQ254471 | OCC_238 | cpcc3_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)    | POWERGRID | D | LBB and Busbar relay retrofitting work                                      | 13/Jan/2026 | 09:00 | 13/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1067 | RQ253661 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)      | POWERGRID | D | AMP Work                                                                    | 13/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1068 | RQ253620 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)  | POWERGRID | D | AMP Work                                                                    | 13/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1069 | RQ253619 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)  | POWERGRID | D | AMP Work                                                                    | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1070 | RQ253662 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)      | POWERGRID | D | AMP Work                                                                    | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1071 | RQ253629 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)    | POWERGRID | D | AMP Work, CSD Fine Tuning                                                   | 11/Jan/2026 | 16:00 | 12/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 1072 | RQ253610 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG) | POWERGRID | D | COE Compliances & AMP work                                                  | 10/Jan/2026 | 16:00 | 10/Jan/2026 | 23:59 |  | PLANNED | Requested |  |
| 1073 | RQ254470 | OCC_238 | cpcc3_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)    | POWERGRID | D | LBB and Busbar relay retrofitting work                                      | 10/Jan/2026 | 09:00 | 10/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1074 | RQ253634 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)    | POWERGRID | D | AMP Work, CSD Fine Tuning                                                   | 09/Jan/2026 | 16:00 | 10/Jan/2026 | 23:00 |  | PLANNED | Requested |  |
| 1075 | RQ253654 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG) | POWERGRID | D | AMP Work                                                                    | 08/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1076 | RQ253623 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)  | POWERGRID | D | AMP Work                                                                    | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1077 | RQ253430 | OCC_238 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)    | POWERGRID | C | * SHUT DOWN FOR C.B TESTING AND MAINTENANCE WORK.                           | 06/Jan/2026 | 11:00 | 06/Jan/2026 | 16:00 |  | PLANNED | Requested |  |
| 1078 | RQ254467 | OCC_238 | cpcc3_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT JAULIWI (PG)     | POWERGRID | D | AMP Work                                                                    | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 19:00 |  | PLANNED | Requested |  |
| 1079 | RQ253622 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT TUGHLAKABAD(PG)  | POWERGRID | D | Replacement of PRD switches                                                 | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1080 | RQ253655 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG) | POWERGRID | D | AMP Work                                                                    | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1081 | RQ254753 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH(PG) | POWERGRID | C | Installation of Bus splitter in Busbar-1                                    | 05/Jan/2026 | 08:00 | 25/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1082 | RQ254475 | OCC_238 | cpcc3_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)    | POWERGRID | D | For 220kV Busbar Relay retrofitting prepatory work at Allahabad SS          | 04/Jan/2026 | 14:00 | 04/Jan/2026 | 16:00 |  | PLANNED | Requested |  |
| 1083 | RQ254474 | OCC_238 | cpcc3_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)    | POWERGRID | D | For 220kV Busbar Relay retrofitting prepatory work at Allahabad SS          | 04/Jan/2026 | 10:00 | 04/Jan/2026 | 12:00 |  | PLANNED | Requested |  |
| 1084 | RQ254473 | OCC_238 | cpcc3_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)    | POWERGRID | D | For 220kV Busbar Relay retrofitting prepatory work at Allahabad SS          | 04/Jan/2026 | 08:00 | 04/Jan/2026 | 10:00 |  | PLANNED | Requested |  |
| 1085 | RQ253660 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)      | POWERGRID | D | AMP Work                                                                    | 03/Jan/2026 | 08:00 | 03/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1086 | RQ254466 | OCC_238 | cpcc3_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT JAULIWI (PG)     | POWERGRID | D | AMP Work                                                                    | 02/Jan/2026 | 08:00 | 02/Jan/2026 | 19:00 |  | PLANNED | Requested |  |
| 1087 | RQ253638 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)  | POWERGRID | C | Jack Bus replacement work                                                   | 01/Jan/2026 | 08:00 | 04/Jan/2026 | 20:00 |  | PLANNED | Requested |  |
| 1088 | RQ253639 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)  | POWERGRID | C | Jack Bus replacement work                                                   | 01/Jan/2026 | 08:00 | 04/Jan/2026 | 20:00 |  | PLANNED | Requested |  |
| 1089 | RQ253621 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)      | POWERGRID | C | REPLACEMENT OF OLD TELK MAKE ICT WITH NEW HITACHI ESTER ICT                 | 01/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |  | PLANNED | Requested |  |
| 1090 | RQ253637 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)  | POWERGRID | C | Jack Bus replacement work                                                   | 01/Jan/2026 | 08:00 | 04/Jan/2026 | 20:00 |  | PLANNED | Requested |  |
| 1091 | RQ253640 | OCC_238 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)  | POWERGRID | C | Jack Bus replacement work                                                   | 01/Jan/2026 | 08:00 | 04/Jan/2026 | 20:00 |  | PLANNED | Requested |  |
| 1092 | RQ254630 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MUKTSAR(PG)      | PSTCL     | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 30/Jan/2026 | 08:00 | 30/Jan/2026 | 18:00 |  | PLANNED | Requested |  |

|      |          |         |           |             |                                                     |        |   |                                                                                                                               |             |       |             |       |                                                        |         |           |  |
|------|----------|---------|-----------|-------------|-----------------------------------------------------|--------|---|-------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------|---------|-----------|--|
| 1093 | RQ254629 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT NAKODAR(PSG)            | PSTCL  | D | Periodic Maintenance                                                                                                          | 28/Jan/2026 | 08:00 | 28/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1094 | RQ254628 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MUKTSAR(P)              | PSTCL  | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments.                                                   | 23/Jan/2026 | 08:00 | 23/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1095 | RQ254641 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DHURI(P)                | PSTCL  | D | Annual mtc                                                                                                                    | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1096 | RQ254621 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)            | PSTCL  | D | Periodic Maintenance                                                                                                          | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1097 | RQ254640 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MAKHU(P)                | PSTCL  | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels                                   | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1098 | RQ254620 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)            | PSTCL  | D | Periodic Maintenance                                                                                                          | 15/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1099 | RQ254639 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MAKHU(P)                | PSTCL  | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels                                   | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1100 | RQ254638 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DHURI(P)                | PSTCL  | D | Annual mtc                                                                                                                    | 10/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1101 | RQ254636 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT RAJPURA(P)              | PSTCL  | D | Annual maintenance/protection testing of ICT and its related equipments.                                                      | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1102 | RQ254618 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MUKTSAR(P)              | PSTCL  | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments.                                                   | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1103 | RQ254637 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT DHURI(P)                | PSTCL  | D | Annual mtc                                                                                                                    | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1104 | RQ254635 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT RAJPURA(P)              | PSTCL  | D | Annual maintenance/protection testing of ICT and its related equipments.                                                      | 08/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1105 | RQ254634 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT DHURI(P)                | PSTCL  | D | Annual mtc                                                                                                                    | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1106 | RQ254633 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DHURI(P)                | PSTCL  | D | Annual mtc                                                                                                                    | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1107 | RQ254631 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MAKHU(P)                | PSTCL  | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels                                   | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1108 | RQ254632 | OCC_238 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT DHURI(P)                | PSTCL  | D | Annual mtc                                                                                                                    | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1109 | RQ253421 | OCC_238 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)           | UPPTCL | C | * Preventive Maintenance of Trasformer at 400KV S/S Sultanpur                                                                 | 29/Jan/2026 | 10:00 | 29/Jan/2026 | 17:00 |                                                        | PLANNED | Requested |  |
| 1110 | RQ253368 | OCC_238 | stuup_sd  | TRANSFORMER | 400/132 KV 100 MVA ICT 2 AT ANPARA(UP)              | UPPTCL | C | Maintenance of transformer (testing, painting work & other maintenance work)                                                  | 27/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1111 | RQ253489 | OCC_238 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)           | UPPTCL | C | * Preventive Maintenance of Trasformer at 400KV S/S Sultanpur                                                                 | 24/Jan/2026 | 10:00 | 24/Jan/2026 | 17:00 |                                                        | PLANNED | Requested |  |
| 1112 | RQ253504 | OCC_238 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)             | UPPTCL | C | * Shutdown required for Periodic Testing of 500MVA ICT-II. During shutdown period supply not affected. Supply fed from 500MVA | 24/Jan/2026 | 09:00 | 24/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1113 | RQ253505 | OCC_238 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)             | UPPTCL | C | * Shutdown required for Periodic Testing of 500MVA ICT-I. During shutdown period supply not affected. Supply fed from 500MVA  | 23/Jan/2026 | 09:00 | 23/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1114 | RQ253490 | OCC_238 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)           | UPPTCL | C | * Preventive Maintenance of Trasformer at 400KV S/S Sultanpur                                                                 | 22/Jan/2026 | 10:00 | 22/Jan/2026 | 17:00 |                                                        | PLANNED | Requested |  |
| 1115 | RQ253419 | OCC_238 | stuup_sd  | TRANSFORMER | 400/132 KV 200 MVA ICT 3 AT NOIDA SEC 123(UP)       | UPPTCL | C | * SHUTDOWN OF 200MVA ICT - 3 AT 400KV GIS S/S SEC 123 NOIDA IS REQUIRED FOR ROUTINE TESTING OF ICT                            | 21/Jan/2026 | 09:00 | 21/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |
| 1116 | RQ253499 | OCC_238 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 5 AT AGRA(UP)                | UPPTCL | C | * OLTC overhauling                                                                                                            | 21/Jan/2026 | 09:00 | 22/Jan/2026 | 17:00 |                                                        | PLANNED | Requested |  |
| 1117 | RQ253420 | OCC_238 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)           | UPPTCL | D | * for routine maintenance work                                                                                                | 20/Jan/2026 | 09:00 | 21/Jan/2026 | 19:00 |                                                        | PLANNED | Requested |  |
| 1118 | RQ253422 | OCC_238 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MATHURA(UP)             | UPPTCL | D | * for routine maintenance work                                                                                                | 20/Jan/2026 | 09:00 | 21/Jan/2026 | 19:00 | Please ignore this previous shutdown and consider this | PLANNED | Requested |  |
| 1119 | RQ253506 | OCC_238 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT JEHTA, HARDOI ROAD (UP) | UPPTCL | C | * Shutdown of 500 MVA ICT-2 for Annual routine testing work and air cell replacement work                                     | 19/Jan/2026 | 10:00 | 20/Jan/2026 | 17:00 |                                                        | PLANNED | Requested |  |
| 1120 | RQ253500 | OCC_238 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT AGRA(UP)                | UPPTCL | C | * Overhauling of OLTC                                                                                                         | 19/Jan/2026 | 09:00 | 20/Jan/2026 | 17:00 |                                                        | PLANNED | Requested |  |
| 1121 | RQ253418 | OCC_238 | stuup_sd  | TRANSFORMER | 400/132 KV 200 MVA ICT 2 AT NOIDA SEC 123(UP)       | UPPTCL | C | * SHUTDOWN OF 200MVA ICT - 2 AT 400KV GIS S/S SEC 123 NOIDA IS REQUIRED FOR ROUTINE TESTING OF ICT                            | 19/Jan/2026 | 09:00 | 19/Jan/2026 | 18:00 |                                                        | PLANNED | Requested |  |

|      |          |         |          |             |                                                    |        |   |                                                                                                                              |             |       |             |       |                                                                                                            |         |           |  |
|------|----------|---------|----------|-------------|----------------------------------------------------|--------|---|------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 1122 | RQ253486 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)          | UPPTCL | C | * In this shut down period maintenance work will be completed.During this shut down there will be no any supply interruption | 18/Jan/2026 | 10:00 | 18/Jan/2026 | 16:00 |                                                                                                            | PLANNED | Requested |  |
| 1123 | RQ253507 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT JEHTA_HARDOI ROAD (UP) | UPPTCL | C | * Shutdown of 500 MVA ICT-1 for Annual routine testing work and maintenance work                                             | 17/Jan/2026 | 10:00 | 17/Jan/2026 | 17:00 |                                                                                                            | PLANNED | Requested |  |
| 1124 | RQ253417 | OCC_238 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 1 AT NOIDA SEC 123(UP)      | UPPTCL | C | * SHUTDOWN OF 200MVA ICT - 1 AT 400KV GIS S/S SEC 123 NOIDA IS REQUIRED FOR >X ROUTINE TESTING OF ICT                        | 16/Jan/2026 | 09:00 | 16/Jan/2026 | 18:00 |                                                                                                            | PLANNED | Requested |  |
| 1125 | RQ253426 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MATHURA(UP)            | UPPTCL | D | * for routine maintenance work                                                                                               | 16/Jan/2026 | 09:00 | 17/Jan/2026 | 19:00 |                                                                                                            | PLANNED | Requested |  |
| 1126 | RQ253491 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT PANKI(UP)              | UPPTCL | D | SHUTDOWN OF 315MVA ICT-II FOR ATTENDING OIL LEAKAGE AND RLA TESTING                                                          | 15/Jan/2026 | 10:00 | 16/Jan/2026 | 17:00 |                                                                                                            | PLANNED | Requested |  |
| 1127 | RQ253981 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2(U P)      | UPPTCL | D | * 240MVA III shutdown for routine testing and general maintnace work                                                         | 15/Jan/2026 | 09:00 | 16/Jan/2026 | 17:00 |                                                                                                            | PLANNED | Requested |  |
| 1128 | RQ253493 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)           | UPPTCL | C | * If 315MVA ICT-1 increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. No  | 11/Jan/2026 | 08:00 | 17/Jan/2026 | 17:00 |                                                                                                            | PLANNED | Requested |  |
| 1129 | RQ253501 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT UNNAO(UP)              | UPPTCL | C | * Shutdown is required for replacement of Gasket to attend oil leakage and centrifuging of the Transformer oil.              | 10/Jan/2026 | 09:00 | 20/Jan/2026 | 17:00 |                                                                                                            | PLANNED | Requested |  |
| 1130 | RQ253488 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)          | UPPTCL | C | * In this shut down period maintenance work will be completed.During this shut down there will be no any supply interruption | 09/Jan/2026 | 09:00 | 09/Jan/2026 | 17:00 |                                                                                                            | PLANNED | Requested |  |
| 1131 | RQ254920 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1(U P)      | UPPTCL | D | Routine Testing Work                                                                                                         | 08/Jan/2026 | 10:00 | 09/Jan/2026 | 18:00 |                                                                                                            | PLANNED | Requested |  |
| 1132 | RQ253503 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT UNNAO(UP)              | UPPTCL | C | * Shutdown isrequired for preventive maintenance work.                                                                       | 07/Jan/2026 | 10:00 | 07/Jan/2026 | 16:00 |                                                                                                            | PLANNED | Requested |  |
| 1133 | RQ253350 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT SAMBAL_PRSTL (UP)      | UPPTCL | D | AMP Work                                                                                                                     | 07/Jan/2026 | 10:00 | 07/Jan/2026 | 17:00 |                                                                                                            | PLANNED | Requested |  |
| 1134 | RQ253428 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)            | UPPTCL | C | * For 5Year OLTC maintenance work                                                                                            | 07/Jan/2026 | 10:00 | 08/Jan/2026 | 20:00 |                                                                                                            | PLANNED | Requested |  |
| 1135 | RQ253435 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2(U P)      | UPPTCL | D | * 315 MVA ICT-II shutdown for routine testing amd maintnace work.                                                            | 07/Jan/2026 | 09:00 | 08/Jan/2026 | 18:00 |                                                                                                            | PLANNED | Requested |  |
| 1136 | RQ253487 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)          | UPPTCL | C | * In this shut down period maintenance work will be completed. There will be no any supply interruption due to this shut dow | 06/Jan/2026 | 10:00 | 06/Jan/2026 | 16:00 |                                                                                                            | PLANNED | Requested |  |
| 1137 | RQ253349 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT SAMBAL_PRSTL (UP)      | UPPTCL | D | AMP Work                                                                                                                     | 06/Jan/2026 | 10:00 | 06/Jan/2026 | 17:00 |                                                                                                            | PLANNED | Requested |  |
| 1138 | RQ253429 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)            | UPPTCL | C | * For OLTC 5 year maintenance work                                                                                           | 05/Jan/2026 | 10:00 | 06/Jan/2026 | 20:00 |                                                                                                            | PLANNED | Requested |  |
| 1139 | RQ254918 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1(U P)      | UPPTCL | D | Routine Testing Work                                                                                                         | 05/Jan/2026 | 10:00 | 06/Jan/2026 | 18:00 |                                                                                                            | PLANNED | Requested |  |
| 1140 | RQ254539 | OCC_238 | stuup_sd | TRANSFORMER | 400/33 KV 75 MVA ST 1 AT BARA(UP)                  | UPPTCL | D | 33 kV ICOG breaker termination and commissioning for FGD Project                                                             | 05/Jan/2026 | 09:00 | 11/Jan/2026 | 18:00 | "1. Power Evacuation will not be effected due to SUT shutdown.<br>2. CB 406 and CB 407 should be opened, " | PLANNED | Requested |  |
| 1141 | RQ253352 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)      | UPPTCL | D | AMP Work                                                                                                                     | 05/Jan/2026 | 09:00 | 05/Jan/2026 | 17:30 |                                                                                                            | PLANNED | Requested |  |
| 1142 | RQ254541 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)       | UPPTCL | D | SHUTDOWN IS REQUESTED FOR CARRYING OUT ANNUAL LINE MAINTENANCE WORK.                                                         | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                                                                                            | PLANNED | Requested |  |
| 1143 | RQ253494 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)           | UPPTCL | C | * For Increasing Capacity Work from 3*315MVA to 2*500MVA+1*315MVA, (TWC Approved 6th Meeting Dated-02.09.2022) No supply aff | 04/Jan/2026 | 08:00 | 10/Jan/2026 | 17:00 |                                                                                                            | PLANNED | Requested |  |
| 1144 | RQ253495 | OCC_238 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)           | UPPTCL | C | * If 315MVA ICT-1 increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. No  | 03/Jan/2026 | 08:00 | 02/Mar/2026 | 17:00 |                                                                                                            | PLANNED | Requested |  |

|      |          |         |           |             |                                            |        |   |                                                                                                                             |             |       |             |       |                                                                 |         |           |  |
|------|----------|---------|-----------|-------------|--------------------------------------------|--------|---|-----------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------------|---------|-----------|--|
| 1145 | RQ253492 | OCC_238 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT PANKI(UP)      | UPPTCL | D | * SHUT DOWN OF 500 MVA ICT-1 FOR COMMISSIONING OF NIFPS SYSTEM AND REPLACEMENT OF 220 KV B BUS ISOLATOR Y PHASE JAW/ARM AND | 01/Jan/2026 | 10:00 | 02/Jan/2026 | 17:00 |                                                                 | PLANNED | Requested |  |
| 1146 | RQ254726 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)   |        | D | AMP WORKS                                                                                                                   | 28/Jan/2026 | 09:00 | 28/Jan/2026 | 17:00 | Kindly approve.                                                 | PLANNED | Requested |  |
| 1147 | RQ255001 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG) |        | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                          | 23/Jan/2026 | 10:00 | 23/Jan/2026 | 18:00 | Kindly approve,                                                 | PLANNED | Requested |  |
| 1148 | RQ255002 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG) |        | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                          | 21/Jan/2026 | 10:00 | 21/Jan/2026 | 18:00 | Kindly approve,                                                 | PLANNED | Requested |  |
| 1149 | RQ254727 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)  |        | D | AMP WORKS                                                                                                                   | 21/Jan/2026 | 09:00 | 21/Jan/2026 | 17:00 | Kindly approve.                                                 | PLANNED | Requested |  |
| 1150 | RQ255010 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)    |        | D | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                                             | 20/Jan/2026 | 10:00 | 20/Jan/2026 | 18:00 | Kindly approve,                                                 | PLANNED | Requested |  |
| 1151 | RQ255003 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG) |        | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                          | 19/Jan/2026 | 10:00 | 19/Jan/2026 | 18:00 | Kindly approve,                                                 | PLANNED | Requested |  |
| 1152 | RQ255009 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)    |        | D | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                                             | 18/Jan/2026 | 10:00 | 18/Jan/2026 | 18:00 | Kindly approve,                                                 | PLANNED | Requested |  |
| 1153 | RQ255008 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)    |        | D | Retrofitment of electro mechanical BUS BAR Protection with numerical protection                                             | 16/Jan/2026 | 10:00 | 16/Jan/2026 | 18:00 | Kindly approve,                                                 | PLANNED | Requested |  |
| 1154 | RQ255007 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)  |        | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                      | 16/Jan/2026 | 10:00 | 16/Jan/2026 | 18:00 | Kindly approve,                                                 | PLANNED | Requested |  |
| 1155 | RQ255004 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG) |        | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                          | 16/Jan/2026 | 10:00 | 16/Jan/2026 | 18:00 | Kindly approve,                                                 | PLANNED | Requested |  |
| 1156 | RQ254728 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DEHAR(BB)      |        | D | For AMP of ICT & Bays, ICT Mechanical protection modification work.                                                         | 16/Jan/2026 | 09:00 | 16/Jan/2026 | 17:00 | Kindly approve.                                                 | PLANNED | Requested |  |
| 1157 | RQ255014 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT MOGA(PG)       |        | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                          | 09/Jan/2026 | 10:00 | 09/Jan/2026 | 18:00 | Kindly approve,                                                 | PLANNED | Requested |  |
| 1158 | RQ255013 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MOGA(PG)       |        | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                          | 07/Jan/2026 | 10:00 | 07/Jan/2026 | 18:00 | Kindly approve,                                                 | PLANNED | Requested |  |
| 1159 | RQ255012 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MOGA(PG)       |        | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                          | 05/Jan/2026 | 10:00 | 05/Jan/2026 | 18:00 | Kindly approve,                                                 | PLANNED | Requested |  |
| 1160 | RQ255006 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)  |        | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                      | 03/Jan/2026 | 10:00 | 03/Jan/2026 | 18:00 | Kindly approve,                                                 | PLANNED | Requested |  |
| 1161 | RQ255011 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MOGA(PG)       |        | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay.                                          | 03/Jan/2026 | 10:00 | 03/Jan/2026 | 18:00 | Kindly approve,                                                 | PLANNED | Requested |  |
| 1162 | RQ255005 | OCC_238 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)  |        | D | S/D required for retrofitting of electromechanical LBB relay with numerical relay and BB Logic testing                      | 01/Jan/2026 | 10:00 | 01/Jan/2026 | 18:00 | Kindly approve,                                                 | PLANNED | Requested |  |
| 1163 | RQ254848 | OCC_238 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BIKANER(RS)    | RRVPNL | D | Routine Bay Maintenance Work                                                                                                | 27/Jan/2026 | 08:00 | 27/Jan/2026 | 18:00 |                                                                 | PLANNED | Requested |  |
| 1164 | RQ254847 | OCC_238 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BIKANER(RS)    | RRVPNL | D | Routine Bay Maintenance Work                                                                                                | 18/Jan/2026 | 08:00 | 18/Jan/2026 | 18:00 |                                                                 | PLANNED | Requested |  |
| 1165 | RQ254845 | OCC_238 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BABA(RS)       | RRVPNL | D | For cosstruction of ICT-II Jack Bus Bar on 220 KV Main Bus 1 & 2                                                            | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                                                                 | PLANNED | Requested |  |
| 1166 | RQ254849 | OCC_238 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MERTA(RS)      | RRVPNL | D | QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS                                                                            | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                                                                 | PLANNED | Requested |  |
| 1167 | RQ254844 | OCC_238 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BABA(RS)       | RRVPNL | D | For construction of ICT-II Jack Bus Bar on 220 KV Main Bus 1 & 2                                                            | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                                                 | PLANNED | Requested |  |
| 1168 | RQ254843 | OCC_238 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BABA(RS)       | RRVPNL | D | For construction of ICT-II Jack Bus Bar on 220 KV Main Bus 1 & 2                                                            | 06/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                                                 | PLANNED | Requested |  |
| 1169 | RQ254859 | OCC_238 | sldcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)     | DTL    | D | Tan Delta and capacitance testing & NIFPS system testing                                                                    | 23/Jan/2026 | 12:00 | 23/Jan/2026 | 17:00 | Load shall be managed through ICT No. 2,3 & 4                   | PLANNED | Requested |  |
| 1170 | RQ254860 | OCC_238 | sldcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV)     | DTL    | D | Tan Delta and capacitance testing & NIFPS system testing                                                                    | 23/Jan/2026 | 07:00 | 23/Jan/2026 | 12:00 | Load shall be managed through ICT No. 1,3 & 4                   | PLANNED | Requested |  |
| 1171 | RQ254861 | OCC_238 | sldcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)     | DTL    | D | NIFPS system mtc. & tightning of isolators etc.                                                                             | 22/Jan/2026 | 11:00 | 22/Jan/2026 | 16:00 | Load shall be managed through ICT No. 1,2 & 3                   | PLANNED | Requested |  |
| 1172 | RQ254855 | OCC_238 | sldcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)     | DTL    | D | NIFPS system mtc. & tightning of isolators etc.                                                                             | 21/Jan/2026 | 11:00 | 21/Jan/2026 | 16:00 | Load shall be managed through ICT No. 1,2 & 4                   | PLANNED | Requested |  |
| 1173 | RQ254846 | OCC_238 | sldcdv_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)    | DTL    | D | To carried out Tan Delta testing of 500 MVA ICT No-3 400 kv and Other                                                       | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 17:00 | Load shall be carried out through 500 MVA ICT No-2              | PLANNED | Requested |  |
| 1174 | RQ254854 | OCC_238 | sldcdv_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)    | DTL    | D | For carried out Tan Delta testing of 500 MVA ICT No-2 400 kv and other                                                      | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 17:00 | Load shall be carried out through 500 MVA ICT No-3              | PLANNED | Requested |  |
| 1175 | RQ254959 | OCC_238 | sldcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BAWANA(DV)     | DTL    | D | Tan Delta testing, Bushing , winding CVT, CB and General maintenance work                                                   | 03/Jan/2026 | 09:30 | 03/Jan/2026 | 17:00 | During S/D Load o will be meet through ICT- I, III, IV , V & VI | PLANNED | Requested |  |

|      |          |         |           |                              |                                                       |           |   |                                                                                                                                                                                                                                                                                      |             |       |             |       |                          |         |           |  |
|------|----------|---------|-----------|------------------------------|-------------------------------------------------------|-----------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------|---------|-----------|--|
| 1176 | RQ253598 | OCC_238 | cpcc1_sd  | TRANSFORMER                  | 400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)         | PBTSL     | D | AMP Work                                                                                                                                                                                                                                                                             | 22/Jan/2026 | 16:00 | 28/Jan/2026 | 23:00 |                          | PLANNED | Requested |  |
| 1177 | RQ253597 | OCC_238 | cpcc1_sd  | TRANSFORMER                  | 400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)         | PBTSL     | D | AMP Work                                                                                                                                                                                                                                                                             | 20/Jan/2026 | 16:00 | 27/Jan/2026 | 23:00 |                          | PLANNED | Requested |  |
| 1178 | RQ253592 | OCC_238 | cpcc1_sd  | TRANSFORMER                  | 400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)         | PBTSL     | D | AMP Work                                                                                                                                                                                                                                                                             | 16/Jan/2026 | 16:00 | 22/Jan/2026 | 23:00 |                          | PLANNED | Requested |  |
| 1179 | RQ253595 | OCC_238 | cpcc1_sd  | TRANSFORMER                  | 400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)         | PBTSL     | D | AMP Work                                                                                                                                                                                                                                                                             | 15/Jan/2026 | 16:00 | 21/Jan/2026 | 23:00 |                          | PLANNED | Requested |  |
| 1180 | RQ253593 | OCC_238 | cpcc1_sd  | TRANSFORMER                  | 400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)         | PBTSL     | D | AMP Work                                                                                                                                                                                                                                                                             | 14/Jan/2026 | 16:00 | 20/Jan/2026 | 23:00 |                          | PLANNED | Requested |  |
| 1181 | RQ253596 | OCC_238 | cpcc1_sd  | TRANSFORMER                  | 400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)         | PBTSL     | D | AMP Work                                                                                                                                                                                                                                                                             | 08/Jan/2026 | 16:00 | 14/Jan/2026 | 23:00 |                          | PLANNED | Requested |  |
| 1182 | RQ253591 | OCC_238 | cpcc1_sd  | TRANSFORMER                  | 400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)         | PBTSL     | D | AMP Work                                                                                                                                                                                                                                                                             | 06/Jan/2026 | 16:00 | 13/Jan/2026 | 23:00 |                          | PLANNED | Requested |  |
| 1183 | RQ253594 | OCC_238 | cpcc1_sd  | TRANSFORMER                  | 400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)         | PBTSL     | D | AMP Work                                                                                                                                                                                                                                                                             | 05/Jan/2026 | 16:00 | 11/Jan/2026 | 23:00 |                          | PLANNED | Requested |  |
| 1184 | RQ253351 | OCC_238 | ntpcos_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 1 AT DADRI(NT)                 | NTPC      | C | To complete the Overhauling of tranf due for long & to attend the oil seepage issue in ICT-1R, ICT-1Y & cooler bank common header lines and valves area.                                                                                                                             | 17/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 | 15 days shutdown for O/H | PLANNED | Requested |  |
| 1185 | RQ253811 | OCC_238 | ntpcos_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 1 AT UNCHAHAR(NTB)             | NTPC      | C | for annual maintenance and testing                                                                                                                                                                                                                                                   | 12/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                          | PLANNED | Requested |  |
| 1186 | RQ255190 | OCC_238 | ntpcos_sd | TRANSFORMER                  | 400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)             | NTPC      | C | OH and testing of ICT and its accessories                                                                                                                                                                                                                                            | 05/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 | SHUTDOWN REQUIRED        | PLANNED | Requested |  |
| 1187 | RQ253348 | OCC_238 | ntpcos_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 2 AT DADRI(NT)                 | NTPC      | C | To complete the Overhauling of tranf due for long & to attend the oil seepage issue in ICT-2R, ICT-2Y & cooler bank common header lines and valves area.                                                                                                                             | 02/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 | 15 days shutdown for O/H | PLANNED | Requested |  |
| 1188 | RQ254468 | OCC_238 | cpcc3_sd  | TRANSFORMER                  | 220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)           | POWERGRID | D | Bus Bar Retro fitment work                                                                                                                                                                                                                                                           | 06/Jan/2026 | 09:00 | 06/Jan/2026 | 18:00 |                          | PLANNED | Requested |  |
| 1189 | RQ254469 | OCC_238 | cpcc3_sd  | TRANSFORMER                  | 220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)           | POWERGRID | D | Bus Bar Retro fitment work                                                                                                                                                                                                                                                           | 02/Jan/2026 | 09:00 | 02/Jan/2026 | 18:00 |                          | PLANNED | Requested |  |
| 1190 | RQ254481 | OCC_238 | cpcc3_sd  | TRANSFORMER                  | 220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)             | POWERGRID | C | Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kV 160MVA ICT in place of M/s Bharat Bijlee Make 220/132kV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132kV Sitarganj Substation of POWERGRID NR-III Region | 01/Jan/2026 | 09:00 | 31/Jan/2026 | 18:00 |                          | PLANNED | Requested |  |
| 1191 | RQ254961 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2            | PSTCL     | D | Tightening of nut bolts of jumpers of T.no 132 to 140                                                                                                                                                                                                                                | 31/Jan/2026 | 08:00 | 31/Jan/2026 | 18:00 |                          | PLANNED | Requested |  |
| 1192 | RQ254949 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-DORAH(PS) (PSTCL) CKT-1           | PSTCL     | D | Tree cutting and Jumper tightening TN 1 TO 20                                                                                                                                                                                                                                        | 30/Jan/2026 | 08:00 | 30/Jan/2026 | 18:00 |                          | PLANNED | Requested |  |
| 1193 | RQ254897 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2      | PSTCL     | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                                                                                                                                                                                        | 30/Jan/2026 | 08:00 | 30/Jan/2026 | 18:00 |                          | PLANNED | Requested |  |
| 1194 | RQ254930 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1         | PSTCL     | D | Tree cutting and Jumper tightening TN 70 TO 80                                                                                                                                                                                                                                       | 29/Jan/2026 | 08:00 | 29/Jan/2026 | 18:00 |                          | PLANNED | Requested |  |
| 1195 | RQ254928 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1        | PSTCL     | D | Tree cutting and Jumper tightening TN 270 TO 290                                                                                                                                                                                                                                     | 28/Jan/2026 | 08:00 | 28/Jan/2026 | 18:00 |                          | PLANNED | Requested |  |
| 1196 | RQ254894 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHLIPUR(PS) (PS) CKT-1           | PSTCL     | D | Patrolling of line alongwith Tree trimming and Jumper tightening                                                                                                                                                                                                                     | 27/Jan/2026 | 08:00 | 27/Jan/2026 | 18:00 |                          | PLANNED | Requested |  |
| 1197 | RQ254926 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DANDHARIKALANI(P S)-LUDHIANA(PG) (PSTCL) CKT-2 | PSTCL     | D | Tree cutting and Jumper tightening TN 20 TO 40                                                                                                                                                                                                                                       | 27/Jan/2026 | 08:00 | 27/Jan/2026 | 18:00 |                          | PLANNED | Requested |  |
| 1198 | RQ254895 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1      | PSTCL     | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                                                                                                                                                                                                        | 27/Jan/2026 | 08:00 | 27/Jan/2026 | 18:00 |                          | PLANNED | Requested |  |

|      |          |         |           |                              |                                                            |       |   |                                                                       |             |       |             |       |                                                                                                                                                                      |         |           |  |
|------|----------|---------|-----------|------------------------------|------------------------------------------------------------|-------|---|-----------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 1199 | RQ254925 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1                 | PSTCL | D | Tightening of nut bolts of jumpers of T .no 132 to 140                | 24/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 |                                                                                                                                                                      | PLANNED | Requested |  |
| 1200 | RQ254923 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2             | PSTCL | D | Tree cutting and Jumper tightening TN 270 to 290                      | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                                                                                                                                                                      | PLANNED | Requested |  |
| 1201 | RQ254913 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1             | PSTCL | D | Tree cutting and Jumper tightening TN 6 to 20                         | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                                                                                                                                                                      | PLANNED | Requested |  |
| 1202 | RQ254912 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2                 | PSTCL | D | Tightening of nut bolts of jumpers of T .no 141 to 149                | 17/Jan/2026 | 08:00 | 17/Jan/2026 | 18:00 |                                                                                                                                                                      | PLANNED | Requested |  |
| 1203 | RQ254888 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2                | PSTCL | D | Patrolling of line alongwith Tree trimming and Jumper tightening      | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                                                                                                                                                                      | PLANNED | Requested |  |
| 1204 | RQ254678 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL(BB)-MOHALI(PS) (PSTCL) CKT-1               | PSTCL | D | Yearly Mtc.                                                           | 12/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |                                                                                                                                                                      | PLANNED | Requested |  |
| 1205 | RQ254906 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1                 | PSTCL | D | Tightening of nut bolts of jumpers of T .no 141 to 149                | 10/Jan/2026 | 08:00 | 10/Jan/2026 | 18:00 |                                                                                                                                                                      | PLANNED | Requested |  |
| 1206 | RQ254744 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1                | PSTCL | D | Patrolling of line alongwith Tree trimming and Jumper tightening      | 02/Jan/2026 | 08:00 | 02/Jan/2026 | 18:00 |                                                                                                                                                                      | PLANNED | Requested |  |
| 1207 | RQ254241 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA_2 (PG)-RSDCL(PSS4)_SL_BH D2_PG (RSDCL) CKT-1 |       | D | Attending COE Protection Observations, CT Oil Sampling                | 29/Jan/2026 | 16:00 | 30/Jan/2026 | 23:00 |                                                                                                                                                                      | PLANNED | Requested |  |
| 1208 | RQ254240 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA_2 (PG)-RSDCL(PSS2)_SL_BH D2_PG (RSDCL) CKT-1 |       | D | Attending COE Protection Observations, CT Oil Sampling                | 27/Jan/2026 | 16:00 | 28/Jan/2026 | 23:00 |                                                                                                                                                                      | PLANNED | Requested |  |
| 1209 | RQ254295 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2               |       | D | Insertion of additional glass disc/ To attend shutdown nature defects | 25/Jan/2026 | 08:00 | 30/Jan/2026 | 18:00 | Non auto for 220 kv RAPPB-Chittorgarh Ckt-1                                                                                                                          | PLANNED | Requested |  |
| 1210 | RQ254152 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2                    |       | D | For attending S/D nature defects                                      | 25/Jan/2026 | 08:00 | 25/Jan/2026 | 18:00 | Non Auto of 220 KV Anta-Bhilwara CK1                                                                                                                                 | PLANNED | Requested |  |
| 1211 | RQ255099 | OCC_238 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1                  |       | D | Retrofitting of electro Mechanical LBB with numerical Relay           | 24/Jan/2026 | 10:00 | 24/Jan/2026 | 18:00 | Kindly approve,                                                                                                                                                      | PLANNED | Requested |  |
| 1212 | RQ255064 | OCC_238 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1                     |       | D | AR IN NON-AUTO MODE OF PONG-JASSOR DURING S/D OFPONG-BAIRASUIL        | 24/Jan/2026 | 09:00 | 24/Jan/2026 | 18:00 | Kindly approve,                                                                                                                                                      | PLANNED | Requested |  |
| 1213 | RQ255063 | OCC_238 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1                   |       | D | FOR AMP WORK OF LINE & MAIN BAY                                       | 24/Jan/2026 | 09:00 | 24/Jan/2026 | 18:00 | Kindly approve,                                                                                                                                                      | PLANNED | Requested |  |
| 1214 | RQ254218 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1                  |       | D | For SD defects rectifications                                         | 24/Jan/2026 | 08:00 | 24/Jan/2026 | 18:00 | Non-Auto Mode required of other charge cks<br>1. 220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1<br>2. 220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1 | PLANNED | Requested |  |
| 1215 | RQ254371 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1                |       | D | AMP Work                                                              | 23/Jan/2026 | 09:00 | 23/Jan/2026 | 18:00 |                                                                                                                                                                      | PLANNED | Requested |  |
| 1216 | RQ254217 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1   |       | D | For SD defects rectifications                                         | 23/Jan/2026 | 08:00 | 23/Jan/2026 | 18:00 | Non-Auto Mode of 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 required.                                                                                                 | PLANNED | Requested |  |
| 1217 | RQ254151 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1                    |       | D | For attending S/D nature defects                                      | 23/Jan/2026 | 08:00 | 23/Jan/2026 | 18:00 | Non Auto of 220 KV Anta-Bhilwara CK2                                                                                                                                 | PLANNED | Requested |  |
| 1218 | RQ255098 | OCC_238 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1              |       | D | Retrofitting of electro Mechanical LBB with numerical Relay           | 22/Jan/2026 | 10:00 | 22/Jan/2026 | 18:00 | Kindly approve,                                                                                                                                                      | PLANNED | Requested |  |
| 1219 | RQ255065 | OCC_238 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1                     |       | D | FOR AMP WORK OF LINE & MAIN BAY                                       | 22/Jan/2026 | 09:00 | 22/Jan/2026 | 18:00 | Kindly approve,                                                                                                                                                      | PLANNED | Requested |  |
| 1220 | RQ255066 | OCC_238 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1                   |       | D | AR IN NON-AUTO MODE OF PONG-BAIRASUIL DURING S/D OF PONG-JASSOR       | 22/Jan/2026 | 09:00 | 22/Jan/2026 | 18:00 | Kindly approve,                                                                                                                                                      | PLANNED | Requested |  |
| 1221 | RQ255090 | OCC_238 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1            |       | C | For CB overhauling work at Gladni end-                                | 22/Jan/2026 | 09:00 | 24/Jan/2026 | 17:00 | Kindly approve,                                                                                                                                                      | PLANNED | Requested |  |
| 1222 | RQ254216 | OCC_238 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (PG) CKT-1          |       | D | For SD defects rectifications                                         | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 | Non-Auto Mode of 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 required.                                                                                                 | PLANNED | Requested |  |

|      |          |         |          |                              |                                                                           |  |   |                                                                                             |             |       |             |       |                                             |         |           |  |
|------|----------|---------|----------|------------------------------|---------------------------------------------------------------------------|--|---|---------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------|---------|-----------|--|
| 1223 | RQ254139 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1        |  | D | For AMP and construction works                                                              | 20/jan/2026 | 16:00 | 28/jan/2026 | 23:00 | For AMP and construction works              | PLANNED | Requested |  |
| 1224 | RQ255097 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MEHAL- KALAN(PSTCL) CKT-2                                 |  | D | Retrofitting of electro Mechanical LBB with numerical Relay                                 | 20/jan/2026 | 10:00 | 20/jan/2026 | 18:00 | Kindly approve,                             | PLANNED | Requested |  |
| 1225 | RQ254349 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1                                |  | C | Reconductoring work of 220 KV Hisar (PG) -Hisar (IA) D/C transmission line under Hisar TLM. | 20/jan/2026 | 06:00 | 23/jan/2026 | 19:00 |                                             | PLANNED | Requested |  |
| 1226 | RQ254350 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2                                |  | C | Reconductoring work of 220 KV Hisar (PG) -Hisar (IA) D/C transmission line under Hisar TLM. | 20/jan/2026 | 06:00 | 23/jan/2026 | 19:00 |                                             | PLANNED | Requested |  |
| 1227 | RQ254141 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTSL) (BANDERWALA_TPS L) CKT-1        |  | D | For AMP and construction works                                                              | 19/jan/2026 | 16:00 | 27/jan/2026 | 23:00 | For AMP and construction works              | PLANNED | Requested |  |
| 1228 | RQ254734 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)-NEW JAGADHARI TSS(DFCCIL) (RAILWAYS) CKT-2          |  | D | LINE & BAY EQUIPMENT AMP WORKS                                                              | 19/jan/2026 | 09:00 | 19/jan/2026 | 18:00 | Kindly approve.                             | PLANNED | Requested |  |
| 1229 | RQ255089 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2                                    |  | C | For CB overhauling work at Gladni end-                                                      | 19/jan/2026 | 09:00 | 21/jan/2026 | 17:00 | Kindly approve,                             | PLANNED | Requested |  |
| 1230 | RQ254294 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1                              |  | D | Insertion of additional glass disc/ To attend shutdown nature defects                       | 19/jan/2026 | 08:00 | 24/jan/2026 | 18:00 | Non auto for 220 KV RAPPB-Chittorgarh Ckt-2 | PLANNED | Requested |  |
| 1231 | RQ255096 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MEHAL- KALAN(PSTCL) CKT-1                                 |  | D | Retrofitting of electro Mechanical LBB with numerical Relay                                 | 18/jan/2026 | 10:00 | 18/jan/2026 | 18:00 | Kindly approve,                             | PLANNED | Requested |  |
| 1232 | RQ255095 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(PSTCL) CKT-4                                        |  | D | Retrofitting of electro Mechanical LBB with numerical Relay                                 | 16/jan/2026 | 10:00 | 16/jan/2026 | 18:00 | Kindly approve,                             | PLANNED | Requested |  |
| 1233 | RQ254198 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)S L_FTG2_PG (AGE24L) CKT-1         |  | D | For AMP of Line Bay                                                                         | 15/jan/2026 | 16:00 | 15/jan/2026 | 23:59 |                                             | PLANNED | Requested |  |
| 1234 | RQ254138 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER_2 (PBTSL)-JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1            |  | D | For AMP and construction works                                                              | 15/jan/2026 | 16:00 | 23/jan/2026 | 23:00 | For AMP and construction works              | PLANNED | Requested |  |
| 1235 | RQ255062 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SARNA(PSTCL)-DASUYA(PSTCL) (PG) CKT-1                              |  | D | AR IN NON-AUTO DURING AMP OF DASUYA-SARNA CKT-2                                             | 15/jan/2026 | 09:00 | 15/jan/2026 | 18:00 | Kindly approve,                             | PLANNED | Requested |  |
| 1236 | RQ254352 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-2                           |  | D | AMP Work                                                                                    | 15/jan/2026 | 09:00 | 15/jan/2026 | 18:00 | BAY ALONG WITH LINE                         | PLANNED | Requested |  |
| 1237 | RQ255061 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SARNA(PSTCL)-DASUYA(PSTCL) (PG) CKT-2                              |  | D | FOR AMP & INSTALLATION OF LIGHTENING ARRESTOR AT DASUYA END                                 | 15/jan/2026 | 09:00 | 15/jan/2026 | 18:00 | Kindly approve,                             | PLANNED | Requested |  |
| 1238 | RQ254733 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)-NEW JAGADHARI TSS(DFCCIL) (RAILWAYS) CKT-1          |  | D | LINE & BAY EQUIPMENT AMP WORKS                                                              | 15/jan/2026 | 09:00 | 15/jan/2026 | 18:00 | Kindly approve.                             | PLANNED | Requested |  |
| 1239 | RQ254137 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (SERENTICA_RI4PL_BIK2) CKT-1    |  | D | For AMP and construction works                                                              | 14/jan/2026 | 16:00 | 22/jan/2026 | 23:00 | For AMP and construction works              | PLANNED | Requested |  |
| 1240 | RQ254197 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)S L_FTG2_PG (AGE24L) CKT-2         |  | D | For AMP of Line Bay                                                                         | 14/jan/2026 | 16:00 | 14/jan/2026 | 23:59 |                                             | PLANNED | Requested |  |
| 1241 | RQ255094 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(PSTCL) CKT-3                                        |  | D | Retrofitting of electro Mechanical LBB with numerical Relay                                 | 14/jan/2026 | 10:00 | 14/jan/2026 | 18:00 | Kindly approve,                             | PLANNED | Requested |  |
| 1242 | RQ255088 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1                                    |  | C | For CB overhauling work at Gladni end-                                                      | 14/jan/2026 | 09:00 | 16/jan/2026 | 17:00 | Kindly approve,                             | PLANNED | Requested |  |
| 1243 | RQ254296 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1                                   |  | D | Insertion of additional glass disc/ To attend shutdown nature defects                       | 14/jan/2026 | 08:00 | 19/jan/2026 | 18:00 | S/D required timely                         | PLANNED | Requested |  |
| 1244 | RQ254135 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1 |  | D | For AMP and construction works                                                              | 13/jan/2026 | 16:00 | 20/jan/2026 | 23:00 | For AMP and construction works              | PLANNED | Requested |  |
| 1245 | RQ255059 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SARNA(PSTCL)-DASUYA(PSTCL) (PG) CKT-1                              |  | D | AMP OF LINE AND LINE BAY & MAIN BAY EQUIPMENTS AT DASUYA END                                | 13/jan/2026 | 09:00 | 14/jan/2026 | 18:00 | Kindly approve,                             | PLANNED | Requested |  |



|      |          |         |          |                              |                                                                                              |  |   |                                                                                                          |             |       |             |       |                                 |         |           |  |
|------|----------|---------|----------|------------------------------|----------------------------------------------------------------------------------------------|--|---|----------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------|---------|-----------|--|
| 1246 | RQ255060 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-2                                                       |  | D | AR IN NON-AUTO DURING S/D OF DASUYA-SARNA CKT-1                                                          | 13/jan/2026 | 09:00 | 14/jan/2026 | 18:00 | Kindly approve,                 | PLANNED | Requested |  |
| 1247 | RQ254732 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-2                                                |  | D | LINE & BAY EQUIPMENT AMP WORKS                                                                           | 13/jan/2026 | 09:00 | 13/jan/2026 | 18:00 | Kindly approve.                 | PLANNED | Requested |  |
| 1248 | RQ254347 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1                                                |  | C | Reconductoring work of 220 KV Hisar (PG) -Hisar (IA) D/C transmission line under Hisar TLM.              | 13/jan/2026 | 06:00 | 31/jan/2026 | 19:00 |                                 | PLANNED | Requested |  |
| 1249 | RQ254348 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2                                                 |  | C | Reconductoring work of 220 KV Hisar (PG) -Hisar (IA) D/C transmission line under Hisar TLM.              | 13/jan/2026 | 06:00 | 31/jan/2026 | 19:00 |                                 | PLANNED | Requested |  |
| 1250 | RQ254345 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SONIPAT(PG)-RAI (SONIPAT)_GIS(HV) (HVPNL) CKT-2                                       |  | D | FOR AMP OF LINE EQUIPMENTS                                                                               | 12/jan/2026 | 10:00 | 12/jan/2026 | 14:00 |                                 | PLANNED | Requested |  |
| 1251 | RQ255093 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-2                                                      |  | D | Retrofitting of electro Mechanical LBB with numerical Relay                                              | 12/jan/2026 | 10:00 | 12/jan/2026 | 18:00 | Kindly approve,                 | PLANNED | Requested |  |
| 1252 | RQ254387 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1                                                        |  | D | For overhead crossing of 220kV S/C Sikar - Dhod TL by underconstruction 765kV D/C Bhadla-III Sikar-II TL | 12/jan/2026 | 06:00 | 14/jan/2026 | 18:00 | For stringing work              | PLANNED | Requested |  |
| 1253 | RQ254247 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BHD2_PG (AVAADA_SUNRAYS ) (AVAADA_SUNRAYS ) CKT-1     |  | D | Attending COE Protection Observations, CT Oil Sampling                                                   | 11/jan/2026 | 16:00 | 12/jan/2026 | 23:00 |                                 | PLANNED | Requested |  |
| 1254 | RQ255092 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-1                                                      |  | D | Retrofitting of electro Mechanical LBB with numerical Relay                                              | 11/jan/2026 | 10:00 | 11/jan/2026 | 18:00 | Kindly approve,                 | PLANNED | Requested |  |
| 1255 | RQ254199 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTHG2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1 |  | D | For AMP of Line Bay                                                                                      | 10/jan/2026 | 16:00 | 10/jan/2026 | 23:59 |                                 | PLANNED | Requested |  |
| 1256 | RQ254263 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2                                        |  | D | Retrofitment of line Diff relay                                                                          | 10/jan/2026 | 08:00 | 11/jan/2026 | 20:00 | Retrofitment of line Diff relay | PLANNED | Requested |  |
| 1257 | RQ254297 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1                                                        |  | D | To attend shutdown nature defects                                                                        | 10/jan/2026 | 08:00 | 12/jan/2026 | 18:00 | S/D required timely             | PLANNED | Requested |  |
| 1258 | RQ254196 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTHG2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1                 |  | D | For AMP of Line Bay                                                                                      | 09/jan/2026 | 16:00 | 09/jan/2026 | 23:59 |                                 | PLANNED | Requested |  |
| 1259 | RQ254246 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_P G (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1              |  | D | Attending COE Protection Observations, CT Oil Sampling                                                   | 09/jan/2026 | 16:00 | 10/jan/2026 | 23:00 |                                 | PLANNED | Requested |  |
| 1260 | RQ254731 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-1                                                |  | D | LINE & BAY EQUIPMENT AMP WORKS                                                                           | 09/jan/2026 | 09:00 | 09/jan/2026 | 18:00 | Kindly approve.                 | PLANNED | Requested |  |
| 1261 | RQ254195 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1                       |  | D | For AMP of Line Bay                                                                                      | 08/jan/2026 | 16:00 | 08/jan/2026 | 23:59 |                                 | PLANNED | Requested |  |
| 1262 | RQ254351 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-1                                              |  | D | AMP Work                                                                                                 | 08/jan/2026 | 09:00 | 08/jan/2026 | 18:00 | BAY ALONG WITH LINE             | PLANNED | Requested |  |
| 1263 | RQ254262 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1                                      |  | D | Retrofitment of line Diff relay                                                                          | 08/jan/2026 | 08:00 | 09/jan/2026 | 20:00 | Retrofitment of line Diff relay | PLANNED | Requested |  |
| 1264 | RQ254194 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1                       |  | D | For AMP of Line Bay                                                                                      | 07/jan/2026 | 16:00 | 07/jan/2026 | 23:59 |                                 | PLANNED | Requested |  |
| 1265 | RQ254134 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER_2 (PBTSL)-JUNA_REPL_SL_BKN 2 (JUNA_REPL) CKT-1                                |  | D | For AMP and construction works                                                                           | 07/jan/2026 | 16:00 | 16/jan/2026 | 23:00 | For AMP and construction works  | PLANNED | Requested |  |
| 1266 | RQ254245 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1                               |  | D | Attending COE Protection Observations, CT Oil Sampling                                                   | 07/jan/2026 | 16:00 | 08/jan/2026 | 23:00 |                                 | PLANNED | Requested |  |

|      |          |         |          |                              |                                                                                      |           |   |                                                                                                              |             |       |             |       |                                                                                 |         |           |  |
|------|----------|---------|----------|------------------------------|--------------------------------------------------------------------------------------|-----------|---|--------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------------------------|---------|-----------|--|
| 1267 | RQ254738 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AMRITSAR(PG)-VERPAL(P5) (PSTCL) CKT-2                                         |           | D | FOR AMP OF LINE EQUIPMENTS & BAY                                                                             | 07/jan/2026 | 10:00 | 07/jan/2026 | 17:00 | Kindly approve.                                                                 | PLANNED | Requested |  |
| 1268 | RQ254164 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1                                              |           | D | SD Nature defects rectification                                                                              | 07/jan/2026 | 08:00 | 07/jan/2026 | 18:00 |                                                                                 | PLANNED | Requested |  |
| 1269 | RQ254299 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1                                               |           | D | Insertion of additional glass disc/ To attend shutdown nature defects                                        | 07/jan/2026 | 08:00 | 12/jan/2026 | 18:00 | Non auto for 220 kv Anta(NTPC)-Swaimadhapur(RS) & 220 kv Swaimadhapur Dausa Ckt | PLANNED | Requested |  |
| 1270 | RQ254140 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GRIANPSS_BIK2_(A MPLUS)-BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1 |           | D | For AMP and construction works                                                                               | 06/jan/2026 | 16:00 | 15/jan/2026 | 23:00 | For AMP and construction works                                                  | PLANNED | Requested |  |
| 1271 | RQ254737 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AMRITSAR(PG)-VERPAL(P5) (PSTCL) CKT-1                                         |           | D | FOR AMP OF LINE EQUIPMENTS & BAY                                                                             | 06/jan/2026 | 10:00 | 06/jan/2026 | 17:00 | Kindly approve.                                                                 | PLANNED | Requested |  |
| 1272 | RQ254244 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA(PG)-ACME SOLAR(ACM) (ACME) CKT-1                                       |           | D | Attending COE Protection Observations, CT Oil Sampling                                                       | 05/jan/2026 | 16:00 | 06/jan/2026 | 23:00 |                                                                                 | PLANNED | Requested |  |
| 1273 | RQ254136 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER_2 (PBTS)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) CKT-1                    |           | D | For AMP and construction works                                                                               | 05/jan/2026 | 16:00 | 13/jan/2026 | 23:00 | For AMP and construction works                                                  | PLANNED | Requested |  |
| 1274 | RQ255081 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1                                            |           | D | Shutdown for damaged OPGW replacement work in 2 span                                                         | 05/jan/2026 | 09:00 | 06/jan/2026 | 17:00 | Kindly approve,                                                                 | PLANNED | Requested |  |
| 1275 | RQ255082 | OCC_238 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2                                            |           | D | Shutdown for damaged OPGW replacement work in 2 span                                                         | 05/jan/2026 | 09:00 | 06/jan/2026 | 17:00 | Kindly approve,                                                                 | PLANNED | Requested |  |
| 1276 | RQ254163 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2                                         |           | D | SD Nature defects rectification                                                                              | 05/jan/2026 | 08:00 | 05/jan/2026 | 18:00 | Non Auto of 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1                        | PLANNED | Requested |  |
| 1277 | RQ255182 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGHARH(BB)-BADARPUR(NT) (BB) CKT-1                                      |           | D | For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ                                   | 05/jan/2026 | 08:00 | 10/jan/2026 | 18:00 | Non-Auto required for Joint box creation works                                  | PLANNED | Requested |  |
| 1278 | RQ255183 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGHARH(BB)-BADARPUR(NT) (BB) CKT-2                                      |           | D | For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ                                   | 05/jan/2026 | 08:00 | 10/jan/2026 | 18:00 | Non-Auto required for Joint box creation works                                  | PLANNED | Requested |  |
| 1279 | RQ254133 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTS) (ASSPL_BKN2) CKT-1                             |           | D | For AMP and construction works                                                                               | 04/jan/2026 | 16:00 | 12/jan/2026 | 23:00 | For AMP and construction works                                                  | PLANNED | Requested |  |
| 1280 | RQ254243 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1                       |           | D | Attending COE Protection Observations, CT Oil Sampling                                                       | 03/jan/2026 | 16:00 | 04/jan/2026 | 23:00 |                                                                                 | PLANNED | Requested |  |
| 1281 | RQ254162 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1                                         |           | D | SD Nature defects rectification                                                                              | 03/jan/2026 | 08:00 | 03/jan/2026 | 18:00 | Non Auto of 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2                        | PLANNED | Requested |  |
| 1282 | RQ254242 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SEORA_SL_BHD2_PG (MEGA_SURYAURJA)-BHADLA_2 (PG) (MEGA_SURYAURJA) CKT-1        |           | D | Attending COE Protection Observations, CT Oil Sampling                                                       | 01/jan/2026 | 16:00 | 02/jan/2026 | 23:00 |                                                                                 | PLANNED | Requested |  |
| 1283 | RQ254293 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2                                              |           | C | NHAI Diversion work                                                                                          | 01/jan/2026 | 08:00 | 10/jan/2026 | 18:00 | Timely requirement of S/D subject to readiness provided by the executing agency | PLANNED | Requested |  |
| 1284 | RQ254292 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1                                              |           | C | NHAI Diversion work                                                                                          | 01/jan/2026 | 08:00 | 10/jan/2026 | 18:00 | Timely requirement of S/D subject to readiness provided by the executing agency | PLANNED | Requested |  |
| 1285 | RQ254298 | OCC_238 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1                                         |           | D | Insertion of additional glass disc/ To attend shutdown nature defects                                        | 01/jan/2026 | 08:00 | 06/jan/2026 | 18:00 | Non auto for 220 kv Anta(NTPC)-Lalsot(RS) ti                                    | PLANNED | Requested |  |
| 1286 | RQ254548 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)-ALLAHABADREWAD(UP) (PG) CKT-2                                   | POWERGRID | D | Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS alongwith A/R non auto of Ckt-1 | 23/jan/2026 | 08:00 | 23/jan/2026 | 12:00 |                                                                                 | PLANNED | Requested |  |
| 1287 | RQ254547 | OCC_238 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)-ALLAHABADREWAD(UP) (PG) CKT-1                                   | POWERGRID | D | Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS alongwith A/R non auto of Ckt-2 | 22/jan/2026 | 14:00 | 22/jan/2026 | 18:00 |                                                                                 | PLANNED | Requested |  |

|      |          |         |           |                              |                                                         |           |   |                                                                                                                                                                                                                                                                                                                   |             |       |             |       |                                                                                                                                                                                                                       |         |           |  |
|------|----------|---------|-----------|------------------------------|---------------------------------------------------------|-----------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 1288 | RQ253823 | OCC_238 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-3              | POWERGRID | C | for annual bay maintenance and testing                                                                                                                                                                                                                                                                            | 22/jan/2026 | 08:00 | 24/jan/2026 | 18:00 |                                                                                                                                                                                                                       | PLANNED | Requested |  |
| 1289 | RQ254552 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)- JHUSI(UP) (PG) CKT-1              | POWERGRID | D | Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS                                                                                                                                                                                                                                      | 20/jan/2026 | 14:00 | 20/jan/2026 | 18:00 |                                                                                                                                                                                                                       | PLANNED | Requested |  |
| 1290 | RQ254579 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)- KANPURNAUBASTA(UP) (PG) CKT-1        | POWERGRID | D | AMP of line bay equipment at Kanpur alongwith a/r non auto of 220KV Kanpur-Kidwai Nagar                                                                                                                                                                                                                           | 16/jan/2026 | 08:00 | 16/jan/2026 | 18:00 |                                                                                                                                                                                                                       | PLANNED | Requested |  |
| 1291 | RQ255128 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHPUR(PG)- KANPURSOUTH(UP) (PG) CKT-1         | POWERGRID | D | Line Bay AMP work alongwith A/R Non auto of 220 KV Fatehpur-Naubasta                                                                                                                                                                                                                                              | 13/jan/2026 | 09:00 | 13/jan/2026 | 18:00 |                                                                                                                                                                                                                       | PLANNED | Requested |  |
| 1292 | RQ254580 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-1              | POWERGRID | D | Line Bay AMP at Kanpur. Alongwith a/r non auto of 220 KV Kanpur-Unchahar-2                                                                                                                                                                                                                                        | 13/jan/2026 | 08:00 | 13/jan/2026 | 18:00 |                                                                                                                                                                                                                       | PLANNED | Requested |  |
| 1293 | RQ254532 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)- CBGANJ(UP) (PG) CKT-1              | POWERGRID | D | FOR REPLACEMENT PUNCOM MAKE PLCC PANEL WITH ABB MAKE PLCC PANELS.                                                                                                                                                                                                                                                 | 10/jan/2026 | 09:00 | 10/jan/2026 | 18:00 |                                                                                                                                                                                                                       | PLANNED | Requested |  |
| 1294 | RQ254493 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV JAULIIVI (PG)- DHAULIGANGA(NH) (PG) CKT-1        | POWERGRID | D | AMP of Line reactor at Dhauliganga NHPC end alongwith A/R Non auto of ckt-1                                                                                                                                                                                                                                       | 08/jan/2026 | 09:00 | 08/jan/2026 | 19:00 |                                                                                                                                                                                                                       | PLANNED | Requested |  |
| 1295 | RQ254554 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)- ALLAHABADREWAR OAD(UP) (PG) CKT-2 | POWERGRID | D | For 220kV Busbar Relay retrofitting prepatory work at Allahabad SS alongwith A/R non auto of Ckt-1                                                                                                                                                                                                                | 05/jan/2026 | 16:00 | 05/jan/2026 | 18:00 |                                                                                                                                                                                                                       | PLANNED | Requested |  |
| 1296 | RQ254553 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)- ALLAHABADREWAR OAD(UP) (PG) CKT-1 | POWERGRID | D | For 220kV Busbar Relay retrofitting prepatory work at Allahabad SS alongwith A/R non auto of Ckt-2                                                                                                                                                                                                                | 05/jan/2026 | 14:00 | 05/jan/2026 | 16:00 |                                                                                                                                                                                                                       | PLANNED | Requested |  |
| 1297 | RQ254557 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)- JHUSI(UP) (PG) CKT-1              | POWERGRID | D | For 220kV Busbar Relay retrofitting prepatory work at Allahabad SS                                                                                                                                                                                                                                                | 04/jan/2026 | 16:00 | 04/jan/2026 | 18:00 |                                                                                                                                                                                                                       | PLANNED | Requested |  |
| 1298 | RQ254013 | OCC_238 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)- JAMMU(PDD) (PG) CKT-2                 | POWERGRID | D | Preventive Maintenancece works                                                                                                                                                                                                                                                                                    | 04/jan/2026 | 10:00 | 04/jan/2026 | 15:00 | 40-50 MW load may be shifted and fed from the sister 220 KV grids (Hiranagar and Bishnah) subject to real time loading and availability of power from these Rest grids. 210- 230 MW load (approx.) shall be affected. | PLANNED | Requested |  |
| 1299 | RQ254012 | OCC_238 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)- JAMMU(PDD) (PG) CKT-1                 | POWERGRID | D | Preventive Maintenancece works                                                                                                                                                                                                                                                                                    | 04/jan/2026 | 10:00 | 04/jan/2026 | 15:00 | 40-50 MW load may be shifted and fed from the sister 220 KV grids (Hiranagar and Bishnah) subject to real time loading and availability of power from these Rest grids. 210- 230 MW load (approx.) shall be affected. | PLANNED | Requested |  |
| 1300 | RQ254524 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV PITHORAGARH- JAULIIVI (PG) CKT-1                 | POWERGRID | D | Bus Bar Retro fitment work.Alongwith a/r non auto of ckt-2                                                                                                                                                                                                                                                        | 03/jan/2026 | 09:00 | 03/jan/2026 | 18:00 |                                                                                                                                                                                                                       | PLANNED | Requested |  |
| 1301 | RQ254535 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)- SITARGANJ(PG) (PG) CKT-1           | POWERGRID | C | For Dismantling of Existing Tower at Location No. 15-16 of 220 KV D/C Tanakpur-Bareilly TL; Erection and Stringing of New Towers due to Construction of the 4-lane connectivity project of Banbasa ICP at the India-Nepal border under the Bharatmala Pariyojna.alongwith a/r non auto of 220 KV Sitarganj-CBGanj | 01/jan/2026 | 10:00 | 07/jan/2026 | 18:00 |                                                                                                                                                                                                                       | PLANNED | Requested |  |
| 1302 | RQ254533 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)- CBGANJ(UP) (PG) CKT-1              | POWERGRID | C | For Dismantling of Existing Tower at Location No. 15-16 of 220 KV D/C Tanakpur-Bareilly TL; Erection and Stringing of New Towers due to Construction of the 4-lane connectivity project of Banbasa ICP at the India-Nepal border under the Bharatmala Pariyojna.                                                  | 01/jan/2026 | 10:00 | 07/jan/2026 | 18:00 |                                                                                                                                                                                                                       | PLANNED | Requested |  |
| 1303 | RQ254525 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV PITHORAGARH- JAULIIVI (PG) CKT-2                 | POWERGRID | D | Bus Bar Retro fitment work.Alongwith a/r non auto of ckt-1                                                                                                                                                                                                                                                        | 01/jan/2026 | 09:00 | 01/jan/2026 | 18:00 |                                                                                                                                                                                                                       | PLANNED | Requested |  |

|      |          |         |           |                              |                                                  |          |   |                                                                                                       |             |       |             |       |                                                                                |         |           |  |
|------|----------|---------|-----------|------------------------------|--------------------------------------------------|----------|---|-------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------|---------|-----------|--|
| 1304 | RQ254995 | OCC_238 | slcdv_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1     | DTL      | D | Tree trimming work on D/C 220KV O/H line and general maintenance work in said bay.                    | 22/Jan/2026 | 10:00 | 22/Jan/2026 | 17:00 | Laod may be managed on 220KV Mandola Ckt No-2 / 220KV South of Wazirabad Ckt-2 | PLANNED | Requested |  |
| 1305 | RQ255019 | OCC_238 | slcdv_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2     | DTL      | D | Tree trimming work on D/C 220KV O/H line and general maintenance work in said bay.                    | 15/Jan/2026 | 10:00 | 15/Jan/2026 | 17:00 | Laod may be managed on 220KV South of Wazirabad Ckt-1/220KV Mandola Ckt No-1   | PLANNED | Requested |  |
| 1306 | RQ254873 | OCC_238 | slcds_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1         | BBMB     | D | For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1307 | RQ254892 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1          | BBMB     | D | Patrolling of line alongwith Tree trimming and Jumper tightening                                      | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1308 | RQ254683 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT-DHULKOTE (BB) CKT-1               | BBMB     | D | Line Mtc.                                                                                             | 21/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1309 | RQ254665 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2   | BBMB     | D | Half Yearly Mtc. S/Stn. Equipment and line                                                            | 20/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1310 | RQ254684 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT-KURUKSHETRA (BB) CKT-1            | BBMB     | D | Line Mtc.                                                                                             | 19/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1311 | RQ254680 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV DEHAR-GANGUWAL (BB) CKT-2                 | BBMB     | D | Yearly mtc                                                                                            | 19/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1312 | RQ254679 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV DEHAR-GANGUWAL (BB) CKT-1                 | BBMB     | D | Yearly mtc                                                                                            | 15/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1313 | RQ254858 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1          | BBMB     | D | Patrolling of line alongwith Tree trimming and Jumper tightening                                      | 08/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1314 | RQ254658 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR-SANGRUR (BB) CKT-2                 | BBMB     | D | Half Yearly Mtc. S/Stn. Equipment and line                                                            | 08/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1315 | RQ254671 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-GANGUWAL (BB) CKT-1              | BBMB     | D | Yearly Mtc.                                                                                           | 08/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1316 | RQ254691 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2      | BBMB     | D | Half Yearly Mtc. of Line                                                                              | 08/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1317 | RQ254695 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2          | BBMB     | D | Yearly Mtc. S/Stn. Equipment and line                                                                 | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1318 | RQ254664 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1   | BBMB     | D | Half Yearly Mtc. S/Stn. Equipment and line                                                            | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1319 | RQ254690 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1      | BBMB     | D | Half Yearly Mtc. of Line                                                                              | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1320 | RQ254696 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR-PONG (BB) CKT-1                 | BBMB     | D | Yearly Mtc. S/Stn. Equipment and line                                                                 | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1321 | RQ254657 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR-SANGRUR (BB) CKT-1                 | BBMB     | D | Half Yearly Mtc. S/Stn. Equipment and line                                                            | 05/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1322 | RQ254672 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-GANGUWAL (BB) CKT-2              | BBMB     | D | Yearly mtc                                                                                            | 05/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1323 | RQ254666 | OCC_238 | bbmb_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1      | BBMB     | D | Half Yearly Mtc. S/Stn. Equipment and line                                                            | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1324 | RQ254550 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2 | RAILWAYS | D | Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS                          | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 12:00 |                                                                                | PLANNED | Requested |  |
| 1325 | RQ254549 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1 | RAILWAYS | D | Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS                          | 21/Jan/2026 | 14:00 | 21/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1326 | RQ254563 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2 | RAILWAYS | D | For 220kV Busbar Relay retrofitting preparatory work at Allahabad SS                                  | 05/Jan/2026 | 12:00 | 05/Jan/2026 | 14:00 |                                                                                | PLANNED | Requested |  |
| 1327 | RQ254562 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1 | RAILWAYS | D | For 220kV Busbar Relay retrofitting preparatory work at Allahabad SS                                  | 05/Jan/2026 | 10:00 | 05/Jan/2026 | 12:00 |                                                                                | PLANNED | Requested |  |
| 1328 | RQ254551 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1      | UPPTCL   | D | Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS                          | 21/Jan/2026 | 08:00 | 21/Jan/2026 | 12:00 |                                                                                | PLANNED | Requested |  |
| 1329 | RQ253822 | OCC_238 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MALWAN (UP)-UNCHAHAR(NT) (UP) CKT-1       | UPPTCL   | C | for annual maintenance and testing                                                                    | 19/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1330 | RQ254508 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-2      | UPPTCL   | D | AMP Work                                                                                              | 12/Jan/2026 | 09:00 | 12/Jan/2026 | 18:00 |                                                                                | PLANNED | Requested |  |
| 1331 | RQ254505 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1          | UPPTCL   | D | AMP of Line Bay Equipments at Mainpuri SS.                                                            | 12/Jan/2026 | 09:00 | 12/Jan/2026 | 17:30 |                                                                                | PLANNED | Requested |  |

|      |          |         |            |                              |                                                 |                   |   |                                                                      |             |       |             |       |                                                                                                                                                                                                                                    |         |           |  |
|------|----------|---------|------------|------------------------------|-------------------------------------------------|-------------------|---|----------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 1332 | RQ254568 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV GORAKHPUR(PG)-MAHARAJAGANJ (UP) CKT-1    | UPPTCL            | D | Stringing work of GKP-Butwal D/C line between loc AP31-AP32          | 11/jan/2026 | 09:00 | 12/jan/2026 | 18:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1333 | RQ254512 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1      | UPPTCL            | D | AMP and LA testing                                                   | 09/jan/2026 | 09:00 | 09/jan/2026 | 18:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1334 | RQ254567 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV GORAKHPUR(PG)-MAHARAJAGANJ (UP) CKT-1    | UPPTCL            | D | Busbar relay retrofitting and AMP works                              | 07/jan/2026 | 09:00 | 07/jan/2026 | 18:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1335 | RQ254569 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV GORAKHPUR(PG)-ANAND NAGAR(UP) (UP) CKT-1 | UPPTCL            | D | Busbar relay retrofitting and AMP works                              | 06/jan/2026 | 09:00 | 06/jan/2026 | 18:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1336 | RQ254494 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-FARRUKHABAD (UP) (UP) CKT-1 | UPPTCL            | D | AMP of Line Bay Equipments at Mainpuri SS.                           | 05/jan/2026 | 09:00 | 05/jan/2026 | 17:30 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1337 | RQ254573 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV BANSI(UP)-GORAKHPUR(PG) (UP) CKT-1       | UPPTCL            | D | Busbar relay retrofitting and AMP works                              | 05/jan/2026 | 09:00 | 05/jan/2026 | 18:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1338 | RQ254560 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1     | UPPTCL            | D | For 220kV Busbar Relay retrofitting preparatory work at Allahabad SS | 05/jan/2026 | 08:00 | 05/jan/2026 | 10:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1339 | RQ254572 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV GORAKHPUR(PG)-BARHUA(UP) (UP) CKT-1      | UPPTCL            | D | Busbar relay retrofitting and AMP works                              | 03/jan/2026 | 09:00 | 03/jan/2026 | 18:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1340 | RQ254571 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2        | UPPTCL            | D | Busbar relay retrofitting and AMP works                              | 02/jan/2026 | 09:00 | 02/jan/2026 | 18:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1341 | RQ254570 | OCC_238 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-1        | UPPTCL            | D | Busbar relay retrofitting and AMP works                              | 01/jan/2026 | 09:00 | 01/jan/2026 | 18:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1342 | RQ254028 | OCC_238 | sldcj_k_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1   | POWERGRID ,PDD JK | D | Preventive Maintenance works                                         | 11/jan/2026 | 10:00 | 11/jan/2026 | 15:00 | The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Greater Kailash, Colony, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi. | PLANNED | Requested |  |
| 1343 | RQ254071 | OCC_238 | sldcj_k_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1 | POWERGRID ,PDD JK | D | Preventive maintenance works                                         | 11/jan/2026 | 10:00 | 11/jan/2026 | 15:00 | The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Greater Kailash, Colony, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi. | PLANNED | Requested |  |
| 1344 | RQ254069 | OCC_238 | sldcj_k_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1 | POWERGRID ,PDD JK | D | Preventive maintenance works                                         | 04/jan/2026 | 10:00 | 04/jan/2026 | 15:00 | 40-50 MW load may be shifted and fed from the sister 220 KV grids (Hiranagar and Bishnah) subject to real time loading and availability of power from these Rest grids. 210- 230 MW load (approx.) shall be affected.              | PLANNED | Requested |  |
| 1345 | RQ253851 | OCC_238 | cpcc1_sd   | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 3                 | POWERGRID         | D | AMP related work & Connector tightness work                          | 31/jan/2026 | 16:00 | 31/jan/2026 | 23:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1346 | RQ253867 | OCC_238 | cpcc1_sd   | BUS                          | 220 KV BHADLA_2 (PG) - BUS 6                    | POWERGRID         | D | Bay Extension, LBB Testing                                           | 29/jan/2026 | 16:00 | 30/jan/2026 | 23:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1347 | RQ253907 | OCC_238 | cpcc1_sd   | BUS                          | 220KV BUS 2 AT JAIPUR SOUTH(PG)                 | POWERGRID         | D | AMP Work                                                             | 28/jan/2026 | 08:00 | 28/jan/2026 | 18:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1348 | RQ253853 | OCC_238 | cpcc1_sd   | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 8                 | POWERGRID         | D | AMP related work & Connector tightness work                          | 27/jan/2026 | 16:00 | 27/jan/2026 | 23:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1349 | RQ253866 | OCC_238 | cpcc1_sd   | BUS                          | 220 KV BHADLA_2 (PG) - BUS 5                    | POWERGRID         | D | Bay Extension, LBB Testing                                           | 27/jan/2026 | 16:00 | 28/jan/2026 | 23:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1350 | RQ253906 | OCC_238 | cpcc1_sd   | BUS                          | 220KV BUS 1 AT JAIPUR SOUTH(PG)                 | POWERGRID         | D | AMP Work                                                             | 27/jan/2026 | 08:00 | 27/jan/2026 | 18:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1351 | RQ253852 | OCC_238 | cpcc1_sd   | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 7                 | POWERGRID         | D | AMP related work & Connector tightness work                          | 26/jan/2026 | 16:00 | 26/jan/2026 | 23:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1352 | RQ253861 | OCC_238 | cpcc1_sd   | BUS                          | 220 KV BHADLA_2 (PG) - BUS 4                    | POWERGRID         | D | Bay Extension, LBB Testing                                           | 25/jan/2026 | 16:00 | 26/jan/2026 | 23:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |

|      |          |         |          |     |                                 |           |   |                                                                                                    |             |       |             |       |                                              |         |           |  |
|------|----------|---------|----------|-----|---------------------------------|-----------|---|----------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------|---------|-----------|--|
| 1353 | RQ253843 | OCC_238 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 1 | POWERGRID | D | AMP related work & Connector tightness work                                                        | 24/Jan/2026 | 16:00 | 24/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 1354 | RQ253860 | OCC_238 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 3    | POWERGRID | D | Bay Extension, LBB Testing                                                                         | 23/Jan/2026 | 16:00 | 24/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 1355 | RQ253832 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 4 AT KOTPUTLI(PG)     | POWERGRID | D | For Bus stability test                                                                             | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1356 | RQ253859 | OCC_238 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 2    | POWERGRID | D | Bay Extension, LBB Testing                                                                         | 21/Jan/2026 | 16:00 | 22/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 1357 | RQ253844 | OCC_238 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 2 | POWERGRID | D | AMP related work & Connector tightness work                                                        | 20/Jan/2026 | 16:00 | 20/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 1358 | RQ253876 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 3 AT HISSAR(PG)       | POWERGRID | C | Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category | 20/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1359 | RQ253858 | OCC_238 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 1    | POWERGRID | D | Bay Extension, LBB Testing                                                                         | 19/Jan/2026 | 16:00 | 20/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 1360 | RQ254769 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 2 AT JAIPUR SOUTH(PG) | POWERGRID | D | Isolator alignment work                                                                            | 19/Jan/2026 | 08:00 | 21/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1361 | RQ253915 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 2 AT KANKROLI(PG)     | POWERGRID | C | TO ATTEND HOTSPOTS                                                                                 | 19/Jan/2026 | 08:00 | 20/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1362 | RQ253831 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 3 AT KOTPUTLI(PG)     | POWERGRID | D | For Bus stability test                                                                             | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1363 | RQ253875 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 2 AT HISSAR(PG)       | POWERGRID | C | Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category | 18/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1364 | RQ253914 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 1 AT KANKROLI(PG)     | POWERGRID | C | TO ATTEND HOTSPOTS                                                                                 | 16/Jan/2026 | 08:00 | 17/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1365 | RQ253874 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 1 AT HISSAR(PG)       | POWERGRID | C | Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category | 16/Jan/2026 | 08:00 | 17/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1366 | RQ253845 | OCC_238 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 5 | POWERGRID | D | AMP related work & Connector tightness work                                                        | 15/Jan/2026 | 16:00 | 15/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 1367 | RQ254768 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 1 AT JAIPUR SOUTH(PG) | POWERGRID | D | Isolator alignment work                                                                            | 15/Jan/2026 | 08:00 | 17/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1368 | RQ253835 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 2 AT SIKAR(PG)        | POWERGRID | D | AMP Work                                                                                           | 15/Jan/2026 | 08:00 | 17/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1369 | RQ253840 | OCC_238 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 4 | POWERGRID | D | AMP related work & Connector tightness work                                                        | 14/Jan/2026 | 16:00 | 14/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 1370 | RQ253834 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 1 AT SIKAR(PG)        | POWERGRID | D | AMP Work                                                                                           | 12/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1371 | RQ253917 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 2 AT KANKROLI(PG)     | POWERGRID | C | JUMPERING OF MAIN BUS-BAR 213-214                                                                  | 12/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1372 | RQ253873 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 3 AT HISSAR(PG)       | POWERGRID | C | For bay upgradation of 220kV IA Lines at Hisar ss end in add cap                                   | 12/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1373 | RQ254438 | OCC_238 | cpcc3_sd | BUS | 220KV BUS 2 AT ALLAHABAD(PG)    | POWERGRID | C | Busbar Relay retrofitting at allahabad SS                                                          | 12/Jan/2026 | 08:00 | 18/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1374 | RQ253830 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 2 AT KOTPUTLI(PG)     | POWERGRID | D | For Bus stability test                                                                             | 11/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1375 | RQ253890 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 3 AT NEEMRANA(PG)     | POWERGRID | D | AMP Work                                                                                           | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1376 | RQ253922 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 2 AT MANDOLA(PG)      | POWERGRID | D | AMP Work                                                                                           | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1377 | RQ253846 | OCC_238 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 6 | POWERGRID | D | AMP related work & Connector tightness work                                                        | 08/Jan/2026 | 16:00 | 08/Jan/2026 | 23:00 |                                              | PLANNED | Requested |  |
| 1378 | RQ254427 | OCC_238 | cpcc3_sd | BUS | 220 KV PITHORAGARH(PG) - BUS 1  | POWERGRID | D | Bus Bar Retro fitment work                                                                         | 08/Jan/2026 | 09:00 | 08/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1379 | RQ254426 | OCC_238 | cpcc3_sd | BUS | 220KV BUS 2 AT SHAHJAHANPUR(PG) | POWERGRID | D | AMP Work                                                                                           | 08/Jan/2026 | 09:00 | 08/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1380 | RQ253900 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 2 AT BHINMAL(PG)      | POWERGRID | D | AMP Work                                                                                           | 08/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1381 | RQ253829 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 1 AT KOTPUTLI(PG)     | POWERGRID | D | For Bus stability test                                                                             | 08/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1382 | RQ253899 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 1 AT BHINMAL(PG)      | POWERGRID | D | AMP Work                                                                                           | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1383 | RQ254758 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 2 AT KOTPUTLI(PG)     | POWERGRID | D | For Bus stability test, relay testing work and AMP work.                                           | 07/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 | To be availed in later half of December 2025 | PLANNED | Requested |  |
| 1384 | RQ253921 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG)      | POWERGRID | D | AMP Work                                                                                           | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1385 | RQ253916 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 1 AT KANKROLI(PG)     | POWERGRID | C | JUMPERING OF MAIN BUS-BAR 213-214                                                                  | 07/Jan/2026 | 08:00 | 08/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1386 | RQ253889 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 2 AT NEEMRANA(PG)     | POWERGRID | D | AMP Work                                                                                           | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1387 | RQ253887 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 3 AT ROORKEE(PG)      | POWERGRID | D | for bus side isolator alignment & maintenance                                                      | 07/Jan/2026 | 08:00 | 07/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1388 | RQ254425 | OCC_238 | cpcc3_sd | BUS | 220KV BUS 1 AT SHAHJAHANPUR(PG) | POWERGRID | D | AMP Work                                                                                           | 06/Jan/2026 | 09:00 | 06/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1389 | RQ253886 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 2 AT ROORKEE(PG)      | POWERGRID | D | for bus side isolator alignment & maintenance                                                      | 06/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1390 | RQ254437 | OCC_238 | cpcc3_sd | BUS | 220KV BUS 1 AT ALLAHABAD(PG)    | POWERGRID | C | Busbar Relay retrofitting at allahabad SS                                                          | 06/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1391 | RQ253872 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 2 AT HISSAR(PG)       | POWERGRID | C | For bay upgradation of 220kV IA Lines at Hisar ss end in add cap                                   | 06/Jan/2026 | 08:00 | 11/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1392 | RQ253885 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 1 AT ROORKEE(PG)      | POWERGRID | D | for bus side isolator alignment & maintenance                                                      | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1393 | RQ253888 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 1 AT NEEMRANA(PG)     | POWERGRID | D | AMP Work                                                                                           | 05/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |
| 1394 | RQ254757 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 1 AT KOTPUTLI(PG)     | POWERGRID | D | For Bus stability test, relay testing work and AMP work.                                           | 05/Jan/2026 | 08:00 | 06/Jan/2026 | 18:00 | To be availed in later half of December 2025 | PLANNED | Requested |  |
| 1395 | RQ253871 | OCC_238 | cpcc1_sd | BUS | 220KV BUS 1 AT HISSAR(PG)       | POWERGRID | C | For bay upgradation of 220kV IA Lines at Hisar ss end in add cap                                   | 01/Jan/2026 | 08:00 | 05/Jan/2026 | 18:00 |                                              | PLANNED | Requested |  |

|      |          |         |           |                              |                                                |        |   |                                                                                                       |             |       |             |       |                                                                                                                                                                                                                                    |         |           |  |
|------|----------|---------|-----------|------------------------------|------------------------------------------------|--------|---|-------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 1396 | RQ254721 | OCC_238 | cpcc2_sd  | BUS                          | 220KV BUS 2 AT LUDHIANA(PG)                    |        | D | AMP WORKS                                                                                             | 23/Jan/2026 | 09:00 | 23/Jan/2026 | 18:00 | Kindly approve.                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1397 | RQ254720 | OCC_238 | cpcc2_sd  | BUS                          | 220KV BUS 1 AT LUDHIANA(PG)                    |        | D | AMP WORKS                                                                                             | 22/Jan/2026 | 09:00 | 22/Jan/2026 | 18:00 | Kindly approve.                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1398 | RQ254718 | OCC_238 | cpcc2_sd  | BUS                          | 220KV BUS 2 AT ABDULLAPUR(PG)                  |        | D | AMP WORKS                                                                                             | 21/Jan/2026 | 09:00 | 21/Jan/2026 | 18:00 | Kindly approve.                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1399 | RQ254719 | OCC_238 | cpcc2_sd  | BUS                          | 220KV BUS 1 AT JALANDHAR(PG)                   |        | D | AMP WORKS                                                                                             | 13/Jan/2026 | 09:00 | 14/Jan/2026 | 18:00 | Kindly approve.                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1400 | RQ255031 | OCC_238 | cpcc2_sd  | BUS                          | 220KV BUS 2 AT MOGA(PG)                        |        | C | Retrofitting of electro Mechanical BB relay with numerical Relay                                      | 01/Jan/2026 | 09:00 | 24/Jan/2026 | 18:00 | Kindly approve,                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1401 | RQ253820 | OCC_238 | cpcc1_sd  | BUS                          | 220 KV BIKANER_2 (PBTSL) - BUS 5               | PBTSL  | D | For AMP and construction works                                                                        | 19/Jan/2026 | 16:00 | 27/Jan/2026 | 23:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1402 | RQ253821 | OCC_238 | cpcc1_sd  | BUS                          | 220 KV BIKANER_2 (PBTSL) - BUS 6               | PBTSL  | D | For AMP and construction works                                                                        | 12/Jan/2026 | 16:00 | 20/Jan/2026 | 23:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1403 | RQ253814 | OCC_238 | cpcc1_sd  | BUS                          | 220 KV BIKANER_2 (PBTSL) - BUS 3               | PBTSL  | D | For AMP and construction works                                                                        | 11/Jan/2026 | 16:00 | 18/Jan/2026 | 23:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1404 | RQ253815 | OCC_238 | cpcc1_sd  | BUS                          | 220 KV BIKANER_2 (PBTSL) - BUS 4               | PBTSL  | D | For AMP and construction works                                                                        | 08/Jan/2026 | 16:00 | 16/Jan/2026 | 23:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1405 | RQ253813 | OCC_238 | cpcc1_sd  | BUS                          | 220 KV BIKANER_2 (PBTSL) - BUS 2               | PBTSL  | D | For AMP and construction works                                                                        | 07/Jan/2026 | 16:00 | 16/Jan/2026 | 23:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1406 | RQ253812 | OCC_238 | cpcc1_sd  | BUS                          | 220 KV BIKANER_2 (PBTSL) - BUS 1               | PBTSL  | D | For AMP and construction works                                                                        | 01/Jan/2026 | 16:00 | 09/Jan/2026 | 23:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1407 | RQ254711 | OCC_238 | bbmb_sd   | BUS                          | 220KV BUS 1 AT DELHI RR(BB)                    | BBMB   | D | Annual Mtc. of S/Stn. Equipments.                                                                     | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1408 | RQ253868 | OCC_238 | cpcc1_sd  | BUS                          | 220KV BUS 3 AT BALLABHGARH(BB)                 | BBMB   | D | AMP Work                                                                                              | 13/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1409 | RQ253577 | OCC_238 | stuup_sd  | BUS                          | 220 KV PANKI(UP) - BUS 1                       | UPPTCL | C | * SHUTDOWN OF 220 KV MAIN BUS- I FOR CLEANING OF DISC INSULATOR AND TIGHTING OG 220KV A BUS ISO CLAMP | 15/Jan/2026 | 10:00 | 15/Jan/2026 | 17:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1410 | RQ253578 | OCC_238 | stuup_sd  | BUS                          | 220 KV PANKI(UP) - BUS 2                       | UPPTCL | D | * SHUTDOWN OF 220kv main bus-ii REPLACEMENT OF 220KV B BUS ISO Y PHASE JAW ARM OF 500MVA ICT-1        | 01/Jan/2026 | 10:00 | 02/Jan/2026 | 17:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |
| 1411 | RQ254095 | OCC_238 | sldcjk_sd | BUS                          | 220 KV CHOWADHI (JK) - BUS 1                   | PDD JK | D | Preventive maintenance works                                                                          | 11/Jan/2026 | 10:00 | 11/Jan/2026 | 15:00 | The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Greater Kailash, Colony, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi. | PLANNED | Requested |  |
| 1412 | RQ254096 | OCC_238 | sldcjk_sd | BUS                          | 220 KV CHOWADHI (JK) - BUS 2                   | PDD JK | D | Preventive maintenance works                                                                          | 11/Jan/2026 | 10:00 | 11/Jan/2026 | 15:00 | The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Greater Kailash, Colony, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi. | PLANNED | Requested |  |
| 1413 | RQ253997 | OCC_238 | sldcjk_sd | BUS                          | 220KV BUS 1 AT GLADNI(PDD)                     | PDD JK | D | Preventive maintenance works                                                                          | 04/Jan/2026 | 10:00 | 04/Jan/2026 | 15:00 | 40-50 MW load may be shifted and fed from the sister 220 KV grids (Hiranagar and Bishnah) subject to real time loading and availability of power from these Rest grids. 210- 230 MW load (approx.) shall be affected.              | PLANNED | Requested |  |
| 1414 | RQ253998 | OCC_238 | sldcjk_sd | BUS                          | 220KV BUS 2 AT GLADNI(PDD)                     | PDD JK | D | Preventive maintenance works                                                                          | 04/Jan/2026 | 10:00 | 04/Jan/2026 | 15:00 | 40-50 MW load may be shifted and fed from the sister 220 KV grids (Hiranagar and Bishnah) subject to real time loading and availability of power from these Rest grids. 210- 230 MW load (approx.) shall be affected.              | PLANNED | Requested |  |
| 1415 | RQ254896 | OCC_238 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)- CHOHAL (PS) (PSTCL) CKT-1 | PSTCL  | D | Patrolling of line alongwith Tree trimming and Jumper tightening                                      | 30/Jan/2026 | 08:00 | 30/Jan/2026 | 18:00 |                                                                                                                                                                                                                                    | PLANNED | Requested |  |

|      |          |         |           |                              |                                                                                                                                     |           |   |                                                                              |             |       |             |       |                 |         |           |  |
|------|----------|---------|-----------|------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|-----------|---|------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|-----------|--|
| 1416 | RQ254883 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1                                                                                       | PSTCL     | D | Patrolling of line alongwith Tree trimming and Jumper tightening             | 13/jan/2026 | 08:00 | 13/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1417 | RQ254748 | OCC_238 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1                                                                                       | PSTCL     | D | Patrolling of line alongwith Tree trimming and Jumper tightening             | 06/jan/2026 | 08:00 | 06/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1418 | RQ255091 | OCC_238 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2                                                                                         |           | C | For CB overhauling work at Hiranagar SS-                                     | 27/jan/2026 | 09:00 | 28/jan/2026 | 17:00 | Kindly approve, | PLANNED | Requested |  |
| 1419 | RQ254644 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV PITHORAGARH(PG)-PITHORAGARH(PTC UL) (PTCUL) CKT-1                                                                            | PTCUL     | D | Bus Bar Retro fitment work at Pithoragarh(PG)                                | 14/jan/2026 | 09:00 | 14/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1420 | RQ254643 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1                                                                                  | PTCUL     | D | Bus Bar Retro fitment work                                                   | 12/jan/2026 | 09:00 | 12/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1421 | RQ254642 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV LOHAGHAT(PTCUL)-PITHORAGARH(PG) (PTCUL) CKT-1                                                                                | PTCUL     | D | Bus Bar Retro fitment work                                                   | 09/jan/2026 | 09:00 | 09/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1422 | RQ254527 | OCC_238 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV MAHENDRA NAGAR(PG)-TANAKPUR(NH) (PG) CKT-1                                                                                   | POWERGRID | D | FOR ATTENDING SHUTDOWN NATURE DEFECTS BY Sitraganj TLM                       | 12/jan/2026 | 09:00 | 12/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1423 | RQ254428 | OCC_238 | cpcc3_sd  | BUS                          | 132 KV PITHORAGARH(PG) - BUS 1                                                                                                      | POWERGRID | D | Bus Bar Retro fitment work                                                   | 15/jan/2026 | 09:00 | 15/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1424 | RQ254445 | OCC_238 | cpcc3_sd  | BR/BSR/MSC/MR                | 25 MVAR BUS REACTOR NO 1 AT 220 KV PITHORAGARH(PG)                                                                                  | POWERGRID | D | Bus Bar Retro fitment work                                                   | 05/jan/2026 | 09:00 | 05/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1425 | RQ253805 | OCC_238 | cpcc1_sd  | BR/BSR/MSC/MR                | 25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)                                                                                      | POWERGRID | D | AMP Work                                                                     | 03/jan/2026 | 08:00 | 03/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1426 | RQ254094 | OCC_238 | cpcc1_sd  | BAY                          | 206 MAIN BAY - 220 KV BHIWANI(PG)-BHIWANI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWANI(PG)                                       | POWERGRID | D | AMP Work                                                                     | 27/jan/2026 | 08:00 | 27/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1427 | RQ254417 | OCC_238 | cpcc3_sd  | BAY                          | 204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID) | POWERGRID | D | Stability test of Busbar Relay for Bus Bar retrofitment work at Allahabad SS | 23/jan/2026 | 14:00 | 23/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1428 | RQ254052 | OCC_238 | cpcc1_sd  | BAY                          | 214 MAIN BAY - 220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1 (POWERGRID) AT 220 KV BHINMAL(PG)                                            | POWERGRID | D | AMP Work                                                                     | 23/jan/2026 | 08:00 | 23/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1429 | RQ254051 | OCC_238 | cpcc1_sd  | BAY                          | 213 MAIN BAY - 220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2 (POWERGRID) AT 220 KV BHINMAL(PG)                                            | POWERGRID | D | AMP Work                                                                     | 22/jan/2026 | 08:00 | 22/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1430 | RQ254050 | OCC_238 | cpcc1_sd  | BAY                          | 212 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BHINMAL(PG) (POWERGRID) AT 220 KV BHINMAL(PG)                                            | POWERGRID | D | AMP Work                                                                     | 21/jan/2026 | 08:00 | 21/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1431 | RQ254089 | OCC_238 | cpcc1_sd  | BAY                          | 201 MAIN BAY - 220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1 (POWERGRID) AT 220 KV KANKROLI(PG)                                       | POWERGRID | D | AMP Work                                                                     | 21/jan/2026 | 08:00 | 21/jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1432 | RQ254049 | OCC_238 | cpcc1_sd  | BAY                          | 211 TRANSFER BUS BAY - 220KV BUS 3 AT BHINMAL(PG) (POWERGRID) AT 220 KV BHINMAL(PG)                                                 | POWERGRID | D | AMP Work                                                                     | 20/jan/2026 | 08:00 | 20/jan/2026 | 18:00 |                 | PLANNED | Requested |  |



|      |          |         |          |             |                                                                                                                                     |           |   |                                                                                                               |             |       |             |       |                 |         |           |  |
|------|----------|---------|----------|-------------|-------------------------------------------------------------------------------------------------------------------------------------|-----------|---|---------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|-----------|--|
| 1433 | RQ254048 | OCC_238 | cpcc1_sd | BAY         | 210 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT BHINMAL(PG) (POWERGRID) AND 220KV BUS 2 AT BHINMAL(PG) AT 220 KV BHINMAL(PG) (POWERGRID) | POWERGRID | D | AMP Work                                                                                                      | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1434 | RQ253956 | OCC_238 | cpcc1_sd | BAY         | 212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)                                                                | POWERGRID | D | AMP Work                                                                                                      | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1435 | RQ253924 | OCC_238 | cpcc1_sd | BAY         | 202 MAIN BAY - 220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-1 (POWERGRID) AT 220 KV SIKAR(PG)                                                | POWERGRID | D | AMP Work                                                                                                      | 19/Jan/2026 | 08:00 | 19/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1436 | RQ254047 | OCC_238 | cpcc1_sd | BAY         | 209 BUS COUPLER BAY - 220KV BUS 1 AT BHINMAL(PG) (POWERGRID) AND 220KV BUS 2 AT BHINMAL(PG) AT 220 KV BHINMAL(PG) (POWERGRID)       | POWERGRID | D | AMP Work                                                                                                      | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1437 | RQ253953 | OCC_238 | cpcc1_sd | BAY         | 209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2 AT CHITTORGARH(RS)                                                      | POWERGRID | D | AMP Work                                                                                                      | 16/Jan/2026 | 08:00 | 16/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1438 | RQ253952 | OCC_238 | cpcc1_sd | BAY         | 208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)                                                      | POWERGRID | D | AMP Work                                                                                                      | 15/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1439 | RQ254046 | OCC_238 | cpcc1_sd | BAY         | 208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BHINMAL(PG) (POWERGRID)                                                                  | POWERGRID | D | AMP Work                                                                                                      | 15/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1440 | RQ254045 | OCC_238 | cpcc1_sd | BAY         | 207 MAIN BAY - 220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1 (POWERGRID) AT 220 KV BHINMAL(PG)                                         | POWERGRID | D | AMP Work                                                                                                      | 14/Jan/2026 | 08:00 | 14/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1441 | RQ254044 | OCC_238 | cpcc1_sd | BAY         | 206 MAIN BAY - 220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2 (POWERGRID) AT 220 KV BHINMAL(PG)                                          | POWERGRID | D | AMP Work                                                                                                      | 13/Jan/2026 | 08:00 | 13/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1442 | RQ254043 | OCC_238 | cpcc1_sd | BAY         | 205 MAIN BAY - 220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1 (POWERGRID) AT BHINMAL(PG)                                                 | POWERGRID | D | AMP Work                                                                                                      | 12/Jan/2026 | 08:00 | 12/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1443 | RQ254042 | OCC_238 | cpcc1_sd | BAY         | 204 MAIN BAY - 220 KV BHINMAL(PG)-SIROHI(RS) (RS) CKT-1 (POWERGRID) AT 220 KV BHINMAL(PG)                                           | POWERGRID | D | AMP Work                                                                                                      | 09/Jan/2026 | 08:00 | 09/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1444 | RQ255024 | OCC_238 | cpcc3_sd | HVDC POLE   | 70 KV VINDHYACHAL(PG) POLE-2                                                                                                        | POWERGRID | D | Shifting of Voltas materials to Valve Hall Roof for upgradation of ventilation system and AMP of HVDC BLOCK#2 | 29/Jan/2026 | 09:00 | 29/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1445 | RQ254706 | OCC_238 | cpcc3_sd | HVDC POLE   | 70 KV VINDHYACHAL(PG) POLE-1                                                                                                        | POWERGRID | D | Shifting of Voltas materials to Valve Hall Roof for upgradation of ventilation system and AMP of HVDC BLOCK#1 | 28/Jan/2026 | 09:00 | 28/Jan/2026 | 18:00 |                 | PLANNED | Requested |  |
| 1446 | RQ254981 | OCC_238 | cpcc2_sd | SVC/STATCOM | SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)                                                                                      | POWERGRID | D | For AMP work                                                                                                  | 27/Jan/2026 | 08:00 | 27/Jan/2026 | 18:00 | kindly approve. | PLANNED | Requested |  |
| 1447 | RQ254987 | OCC_238 | cpcc2_sd | SVC/STATCOM | SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)                                                                                     | POWERGRID | D | AMP Work                                                                                                      | 22/Jan/2026 | 08:00 | 22/Jan/2026 | 18:00 | kindly approve. | PLANNED | Requested |  |
| 1448 | RQ254986 | OCC_238 | cpcc2_sd | SVC/STATCOM | SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)                                                                                     | POWERGRID | D | 5 yearly testing and AMP of SVC                                                                               | 15/Jan/2026 | 08:00 | 15/Jan/2026 | 18:00 | kindly approve, | PLANNED | Requested |  |

[illegible]

[illegible]