



भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2026/1-42

दिनांक: 14.01.2026

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 239वीं बैठक में स्वीकृत आउटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 239th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आउटेज कार्यक्रमों को दिनांक 13.01.2026 में आयोजित प्रचालन समन्वय उप- समिति की 239 वीं बैठक में चर्चा करने के पश्चात आउटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आउटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 239th OCC meeting held on 13.01.2026 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

(डी. के. मीना)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 239th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ260243	OCC_239	nhpccc_sd	GENERATING UNIT	77 MW CHAMERA III HPS - UNIT 1	NHPC	C	MIV seal replacement work & in situ repair work in all 03 units.	01/Feb/2026	23:59	05/Feb/2026	23:59	PROPOSED SHUTDOWN PERIOD IS 21-01-2026 TO 05-02-2026	PLANNED	Approved	21-Jan-26	23:59	05-Feb-26	23:59	Not approve in LGBR
2	RQ260249	OCC_239	nhpccc_sd	GENERATING UNIT	77 MW CHAMERA III HPS - UNIT 3	NHPC	C	MIV seal replacement work & in situ repair work in all 03 units.	01/Feb/2026	00:00	05/Feb/2026	23:59	PROPOSED SHUTDOWN PERIOD IS 21-01-2026 TO 05-02-2026	PLANNED	Approved	21-Jan-26	00:00	05-Feb-26	23:59	Not approve in LGBR
3	RQ260247	OCC_239	nhpccc_sd	GENERATING UNIT	77 MW CHAMERA III HPS - UNIT 2	NHPC	C	MIV seal replacement work & in situ repair work in all 03 units.	01/Feb/2026	00:00	05/Feb/2026	23:59	PROPOSED SHUTDOWN PERIOD IS 21-01-2026 TO 05-02-2026	PLANNED	Approved	21-Jan-26	00:00	05-Feb-26	23:59	Not approve in LGBR
4	RQ260542	OCC_239	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Planned Maintenance of BFV # 03 of 68.67 MW RAMPUR HPS. The Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03	27/Feb/2026	00:00	01/Mar/2026	18:00	Annual Planned Maintenance	PLANNED	Approved	27-Feb-26	00:00	01-Mar-26	18:00	May be allowed
5	RQ260439	OCC_239	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#05 of Rampur HPS	21/Feb/2026	00:00	02/Mar/2026	18:00	Annual Planned Maintenance	PLANNED	Approved	21-Feb-26	00:00	02-Mar-26	18:00	May be allowed
6	RQ260438	OCC_239	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Planned Maintenance of BFV # 03 of 68.67 MW RAMPUR HPS. The Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03	17/Feb/2026	00:00	19/Feb/2026	18:00	Annual Planned Maintenance	PLANNED	Rejected					Duplicate entry
7	RQ260433	OCC_239	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SJVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#06 of Rampur HPS	10/Feb/2026	00:00	19/Feb/2026	18:00	Annual Planned Maintenance	PLANNED	Approved	10-Feb-26	00:00	19-Feb-26	18:00	May be allowed
8	RQ260528	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SJVNL	C	Annual Planned Maintenance of BFV # 01 of 1500MW NJHPS. For this The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#01.	27/Feb/2026	00:00	01/Mar/2026	18:00	APM of BFV#01.	PLANNED	Approved	27-Feb-26	00:00	01-Mar-26	18:00	May be allowed

9	RQ258996	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SJVN	C	Annual Planned Maintenance of BFV # 01 of 1500MW NJHPS. For this The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#01.	24/Feb/2026	00:00	26/Feb/2026	18:00	APM of BFV#01.	PLANNED	Rejected					Duplicate entry
10	RQ260527	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 1	SJVN	C	Annual Planned Maintenance of 250MW Generating Unit#01 of Nathpa Jhakri HPS.	21/Feb/2026	00:00	02/Mar/2026	18:00	APM of Unit#01.	PLANNED	Approved	21-Feb-26	00:00	02-Mar-26	18:00	Approved in LG8R-30 (04.01.2026 to 13.01.2026)/May be allowed
11	RQ258995	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 1	SJVN	C	Annual Planned Maintenance of 250MW Generating Unit#01 of Nathpa Jhakri HPS.	18/Feb/2026	00:00	27/Feb/2026	18:00	APM of Unit#01.	PLANNED	Rejected					Duplicate entry
12	RQ260529	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 6	SJVN	C	Annual Planned Maintenance of 250MW Generating Unit#06 of Nathpa Jhakri HPS.	10/Feb/2026	00:00	19/Feb/2026	18:00	APM of Unit#06.	PLANNED	Approved	10-Feb-26	00:00	19-Feb-26	18:00	Approved in LG8R-30 (02.03.2026 to 11.03.2026)/May be allowed
13	RQ258997	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 6	SJVN	C	Annual Planned Maintenance of 250MW Generating Unit#06 of Nathpa Jhakri HPS.	07/Feb/2026	00:00	16/Feb/2026	18:00	APM of Unit#06	PLANNED	Rejected					Duplicate entry
14	RQ260516	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 6	SJVN	C	Annual Planned Maintenance of BFV # 03 of 1500MW NJHPS. For this The Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03.	05/Feb/2026	00:00	07/Feb/2026	18:00	APM of BFV#03.	PLANNED	Approved	05-Feb-26	00:00	07-Feb-26	18:00	May be allowed/ Unit 5 shutdown not requested for BFV#3 maintenance
15	RQ259001	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 6	SJVN	C	Annual Planned Maintenance of BFV # 03 of 1500MW NJHPS. For this The Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03.	02/Feb/2026	00:00	04/Feb/2026	18:00	APM of BFV#03.	PLANNED	Rejected					Duplicate entry
16	RQ260140	OCC_239	jhajar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 3	APCPL	C	Capital Overhauling	10/Feb/2026	00:00	26/Mar/2026	23:59	Capital Overhauling (45 days)	PLANNED	Approved	10-Feb-26	00:00	26-Mar-26	23:59	May be allowed. Haryana gave consent
17	RQ259091	OCC_239	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 3	JSW	C	Annual Maintenance	20/Feb/2026	00:00	11/Mar/2026	23:50		PLANNED	Approved	20-Feb-26	00:00	11-Mar-26	23:50	May be allowed
18	RQ258974	OCC_239	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 3	JSW	C	Annual Maintenance	20/Feb/2026	00:00	12/Mar/2026	00:00		PLANNED	Rejected					Duplicate entry

19	RQ259757	OCC_239	ntpcos_sd	GENERATING UNIT	210 MW DADRI-TPS - UNIT 1	NTPC	C	Boiler, Generator and LPT Overhauling	01/Feb/2026	00:01	07/Mar/2026	23:59	Planned Annual Overhaul	PLANNED	Approved	01-Feb-26	00:01	07-Mar-26	23:59	
20	RQ260332	OCC_239	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 1	NTPC	C	Overhauling	16/Feb/2026	00:00	27/Feb/2026	23:59		PLANNED	Approved	16-Feb-26	00:00	27-Feb-26	23:59	May be allowed
21	RQ260324	OCC_239	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 2	NTPC	C	Overhauling	06/Feb/2026	00:00	13/Feb/2026	23:59		PLANNED	Approved	06-Feb-26	00:00	13-Feb-26	23:59	May be allowed
22	RQ260323	OCC_239	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 2	NTPC	C	Overhauling	09/Feb/2026	00:00	23/Feb/2026	23:59		PLANNED	Approved	09-Feb-26	00:00	23-Feb-26	23:59	May be allowed
23	RQ260426	OCC_239	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 4	NTPC	C	Overhauling	01/Feb/2026	00:00	07/Feb/2026	23:59	overhauling required from 27.01.2026 to 07.02.26.	PLANNED	Approved	27-Jan-26	00:00	07-Feb-26	23:59	May be allowed
24	RQ259755	OCC_239	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	21/Feb/2026	07:00	24/Feb/2026	18:00		PLANNED	Approved	21-Feb-26	07:00	24-Feb-26	18:00	
25	RQ259754	OCC_239	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	21/Feb/2026	07:00	24/Feb/2026	18:00		PLANNED	Approved	21-Feb-26	07:00	24-Feb-26	18:00	
26	RQ259633	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling).	27/Feb/2026	09:00	27/Feb/2026	14:00		PLANNED	Approved	27-Feb-26	09:00	27-Feb-26	14:00	Subjected to WRPC Approval
27	RQ260114	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	For completing balance AMP work and to take spare reactor in circuit	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved					To be clubbed with Crossing work at Si. No. 113
28	RQ259626	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	For shut down nature defects rectification works.	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	Subjected to ERPC Approval
29	RQ259738	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	01/Feb/2026	07:00	28/Feb/2026	19:00		PLANNED	Approved	01-Feb-26	07:00	28-Feb-26	19:00	Subjected to ERPC Approval

30	RQ260359	OCC_239	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	RVO OFF required for hotline Stringing Activity of KPS 2- Halvad Transmission Line	20/Feb/2026	08:00	27/Feb/2026	18:00	Stringing activity	PLANNED	Approved	20-Feb-26	08:00	27-Feb-26	18:00	Subjected to WRPC Approval. To be availed on Daily basis
31	RQ260360	OCC_239	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	RVO OFF required for hotline Stringing Activity of KPS 2- Halvad Transmission Line	20/Feb/2026	08:00	27/Feb/2026	18:00	Stringing activity	PLANNED	Approved	20-Feb-26	08:00	27-Feb-26	18:00	Subjected to WRPC Approval. To be availed on Daily basis
32	RQ258709	OCC_239	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	For overhead crossing of 500 KV HVDC MAHINDERGARH(AP L)-I MUNDRA(APL) by under construction 765kV D/C Bhadla-III Sikar-II TL	05/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	10-Feb-26	18:00	ATC Curtailment of 1800 MW in NR Import. Subjected to WRPC Approval
33	RQ258710	OCC_239	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	For overhead crossing of 500 KV HVDC MAHINDERGARH(AP L)-I MUNDRA(APL) by under construction 765kV D/C Bhadla-III Sikar-II TL	05/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	10-Feb-26	18:00	ATC Curtailment of 1800 MW in NR Import. Subjected to WRPC Approval
34	RQ259601	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(P G) (PG) CKT-1	POWER GRID	D	FOR RETROFITMENT OF 400KV SINGRAULI-VINDHYACHAL#1 MAIN BAY (417) CB AT NTPC SINGRAULI UNDER ADD CAP 2019-24.	28/Feb/2026	09:00	28/Feb/2026	18:00		PLANNED	Approved	28-Feb-26	09:00	28-Feb-26	18:00	Subjected to WRPC Approval
35	RQ259725	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(P G) (PG) CKT-2	POWER GRID	D	A/r disable for work in other Ckt	28/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	28-Feb-26	08:00	28-Feb-26	18:00	Subjected to WRPC Approval
36	RQ259771	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(P G)-VINDHYACHAL(N T) (PG) CKT-2	POWER GRID	C	FOR AMP OF BAY EQUIPMENTS	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	18-Feb-26	18:00	Subjected to WRPC Approval
37	RQ259602	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(P G) (PG) CKT-2	POWER GRID	D	FOR RETROFITMENT OF 400KV VINDHYACHAL-SINGRAULI#2 MAIN BAY (AWL4) CB AT VINDHYACHAL HVDC UNDER ADD CAP 2019-24	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	18:00	Subjected to WRPC Approval
38	RQ259684	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(P G) (PG) CKT-1	POWER GRID	D	A/r disable for work in other Ckt	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	Subjected to WRPC Approval
39	RQ259770	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(P G)-VINDHYACHAL(N T) (PG) CKT-1	POWER GRID	C	FOR AMP OF BAY EQUIPMENTS	06/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	08-Feb-26	18:00	Subjected to WRPC Approval, To be availed on daily basis

40	RQ259020	OCC_239	indgrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	Annual Maintaine Plan	28/Feb/2026	08:00	28/Feb/2026	17:00	Mass mobilization of manpower.	PLANNED	Approved	28-Feb-26	08:00	28-Feb-26	17:00	ATC Curtailment of 500 MW in NR Export. Subjected to WRPC Approval
41	RQ259630	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	LBB relay retrofitting work; AMP work	17/Feb/2026	09:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	09:00	17-Feb-26	18:00	Subjected to ERPC Approval
42	RQ259673	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	A/r disable for work in other Ckt	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	Subjected to ERPC Approval
43	RQ259629	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	LBB relay retrofitting work; AMP work	16/Feb/2026	09:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	09:00	16-Feb-26	18:00	Subjected to ERPC Approval
44	RQ259674	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	A/r disable for work in other Ckt	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	Subjected to ERPC Approval
45	RQ260377	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-2	POWER GRID,UP PTCL	D	Annual Relay Testing and Routine Maintenance	04/Feb/2026	10:00	04/Feb/2026	17:00		PLANNED	Approved	04-Feb-26	10:00	04-Feb-26	17:00	Subjected to ERPC Approval
46	RQ260376	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	Annual Relay Testing and Routine Maintenance	03/Feb/2026	10:00	03/Feb/2026	17:00		PLANNED	Approved	03-Feb-26	10:00	03-Feb-26	17:00	Subjected to ERPC Approval
47	RQ258843	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHUPURI(UP)-NEW KARAMNASA (BS) (BSEB) CKT-1	BSEB	C	* DFCC HEIGHT RAISING WORK	02/Feb/2026	08:00	07/Feb/2026	17:00		PLANNED	Approved	02-Feb-26	08:00	07-Feb-26	17:00	Subjected to ERPC Approval
48	RQ259786	OCC_239	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	insulator replacement work in pole 2	18/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	26-Feb-26	18:00	
49	RQ259785	OCC_239	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	insulator replacement work in pole 1	08/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	08-Feb-26	08:00	16-Feb-26	18:00	
50	RQ259635	OCC_239	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	jumper replacement work in 35 no tower	05/Feb/2026	08:00	06/Feb/2026	20:00		PLANNED	Approved	05-Feb-26	08:00	06-Feb-26	20:00	
51	RQ259634	OCC_239	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	jumper replacement work in 35 no tower	01/Feb/2026	08:00	02/Feb/2026	20:00		PLANNED	Approved	01-Feb-26	08:00	02-Feb-26	20:00	
52	RQ259092	OCC_239	apl_sd	HVDC POLE	500 KV HVDC ADANI MUNDRA(APL) POLE-2	ATIL	D	Annual maintenance of Valve Hall & testing of equipment	21/Feb/2026	08:00	23/Feb/2026	20:00	During outage Load will not affect as 500 KV HVDC ADANI MUNDRA(APL) POLE-1 will be in service.	PLANNED	Approved	21-Feb-26	08:00	23-Feb-26	20:00	
53	RQ259093	OCC_239	apl_sd	HVDC POLE	500 KV HVDC ADANI MUNDRA(APL) POLE-1	ATIL	D	Annual maintenance of Valve Hall & testing of equipment	18/Feb/2026	08:00	20/Feb/2026	20:00	During outage Load will not affect as 500 KV HVDC ADANI MUNDRA(APL) POLE-2 will be in service.	PLANNED	Approved	18-Feb-26	08:00	20-Feb-26	20:00	

54	RQ259456	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Attending shutdown nature defect in line	28/Feb/2026	10:00	28/Feb/2026	18:00		PLANNED	Approved	28-Feb-26	10:00	28-Feb-26	18:00	
55	RQ259405	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	Line Bay AMP work at Ajmer end	27/Feb/2026	14:00	27/Feb/2026	23:00	Line Bay AMP work at Ajmer end	PLANNED	Approved	27-Feb-26	14:00	27-Feb-26	23:00	
56	RQ259503	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	Shutdown Nature defect rectification	27/Feb/2026	09:00	27/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	09:00	27-Feb-26	18:00	
57	RQ259404	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	Line Bay AMP work at Ajmer end	26/Feb/2026	14:00	26/Feb/2026	23:00	Line Bay AMP work at Ajmer end	PLANNED	Approved	26-Feb-26	14:00	26-Feb-26	23:00	
58	RQ259403	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Line Bay AMP work at Ajmer end	25/Feb/2026	14:00	25/Feb/2026	23:00	Line Bay AMP work at Ajmer end	PLANNED	Approved	25-Feb-26	14:00	25-Feb-26	23:00	ATC Curtailment of 500 MW in NR Export. Subjected to WRPC Approval
59	RQ260489	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectification of Shutdown nature defects.	24/Feb/2026	15:00	24/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	24-Feb-26	15:00	24-Feb-26	22:00	ATC Curtailment of 500 MW in NR Export. Subjected to WRPC Approval
60	RQ259402	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Line Bay AMP work at Ajmer end	24/Feb/2026	14:00	24/Feb/2026	23:00	Line Bay AMP work at Ajmer end	PLANNED	Approved	24-Feb-26	14:00	24-Feb-26	23:00	ATC Curtailment of 500 MW in NR Export. Subjected to WRPC Approval
61	RQ259375	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	
62	RQ260488	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of Shutdown nature defects.	23/Feb/2026	15:00	23/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	23-Feb-26	15:00	23-Feb-26	22:00	ATC Curtailment of 500 MW in NR Export. Subjected to WRPC Approval
63	RQ259453	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Attending shutdown nature defect in line	23/Feb/2026	10:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	10:00	23-Feb-26	18:00	
64	RQ259374	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	
65	RQ259550	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	22/Feb/2026	08:00	22/Feb/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	22-Feb-26	08:00	22-Feb-26	18:00	
66	RQ259549	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	21/Feb/2026	08:00	21/Feb/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	21-Feb-26	08:00	21-Feb-26	18:00	
67	RQ259544	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Defect Rectification of CC Cross Patrolling on 765 KV Bhiwani-Moga Line (Hisar S/S)	21/Feb/2026	06:00	21/Feb/2026	19:00		PLANNED	Approved	21-Feb-26	06:00	21-Feb-26	19:00	
68	RQ259373	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	18-Feb-26	18:00	
69	RQ259463	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-GWAJIOR(PG) (PB_DAUZA_TL) CKT-1		C	For Rectification of Defects	18/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	19-Feb-26	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval

70	RQ260485	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Rectification of Shutdown nature defects.	17/Feb/2026	15:00	18/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	17-Feb-26	15:00	18-Feb-26	22:00	
71	RQ259346	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWAJIOR(PG) (PG) CKT-1		D	For attending S/D nature defects	17/Feb/2026	08:00	18/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Rejected					Line does not exist
72	RQ259372	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
73	RQ259452	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Attending shutdown nature defect in line	16/Feb/2026	10:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	10:00	16-Feb-26	18:00	ATC Curtailment of 200 MW in NR Import.
74	RQ259334	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For defect rectification/insulator replacement work	16/Feb/2026	09:00	26/Feb/2026	18:00	Non auto of other charge ckt required	PLANNED	Approved	16-Feb-26	16:00	26-Feb-26	23:59	To be availed from 16:00 hrs.
75	RQ259462	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUASA_TL) CKT-1		C	For Rectification of Defects	16/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	17-Feb-26	18:00	ATC Curtailment of 450 MW in NR Import.
76	RQ260484	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of Shutdown nature defects.	15/Feb/2026	15:00	16/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	15-Feb-26	15:00	16-Feb-26	22:00	
77	RQ260483	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 2		D	Rectification of Shutdown nature defects.	13/Feb/2026	15:00	14/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	13-Feb-26	15:00	14-Feb-26	22:00	
78	RQ259275	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Shutdown nature defects rectification	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
79	RQ259315	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	for rectification of SD defects	12/Feb/2026	16:30	12/Feb/2026	23:59		PLANNED	Approved	12-Feb-26	16:30	12-Feb-26	23:59	
80	RQ259940	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	For attending shutdown nature defects of Line	12/Feb/2026	09:00	12/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	12-Feb-26	15:00	12-Feb-26	23:59	To be availed from 15:00 hrs.
81	RQ259326	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification work	12/Feb/2026	09:00	21/Feb/2026	18:00	Non auto of other charge ckt required	PLANNED	Approved	12-Feb-26	16:00	21-Feb-26	23:59	To be availed from 16:00 hrs.
82	RQ259446	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II Khatri TL under PSKTL	12/Feb/2026	08:00	14/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	12-Feb-26	08:00	14-Feb-26	20:00	ATC Curtailment of 200 MW in NR Import.
83	RQ259345	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWAJIOR(PG) (PG) CKT-2		D	For attending S/D nature defects	12/Feb/2026	08:00	14/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved					To be clubbed with Crossing work at Si. No. 113
84	RQ259285	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For AMP of Line Bay & Reactor Bay	11/Feb/2026	17:00	11/Feb/2026	23:59		PLANNED	Approved	11-Feb-26	17:00	11-Feb-26	23:59	

85	RQ260482	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectification of Shutdown nature defects.	11/Feb/2026	15:00	12/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	11-Feb-26	15:00	12-Feb-26	22:00	
86	RQ259302	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	for rectification of construction releted SD defects	11/Feb/2026	09:00	20/Feb/2026	23:59		PLANNED	Approved	11-Feb-26	16:00	20-Feb-26	23:59	Staggered with multiple s/d in solar pocket
87	RQ259299	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	for rectification of SD defects	11/Feb/2026	09:00	20/Feb/2026	23:59		PLANNED	Approved	11-Feb-26	16:00	20-Feb-26	23:59	Staggered with multiple s/d in solar pocket
88	RQ259507	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make).	11/Feb/2026	08:00	11/Feb/2026	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	ATC Curtailment of 200 MW in NR Import.
89	RQ259340	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For defect rectification work	11/Feb/2026	08:00	11/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Approved	11-Feb-26	16:00	11-Feb-26	23:59	To be availed from 16:00 hrs.
90	RQ259286	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	10/Feb/2026	17:00	10/Feb/2026	23:59		PLANNED	Approved	10-Feb-26	17:00	10-Feb-26	23:59	
91	RQ259314	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	for rectification of SD defects	10/Feb/2026	16:30	11/Feb/2026	23:59		PLANNED	Approved	10-Feb-26	16:30	11-Feb-26	23:59	
92	RQ259339	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For defect rectification work	10/Feb/2026	08:00	10/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
93	RQ259284	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	09/Feb/2026	17:00	09/Feb/2026	23:59		PLANNED	Approved	09-Feb-26	17:00	09-Feb-26	23:59	
94	RQ259451	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Attending shutdown nature defect in line	09/Feb/2026	10:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	10:00	09-Feb-26	18:00	ATC Curtailment of 200 MW in NR Import. To be staggered from ckt 2 SD
95	RQ259344	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	For attending S/D nature defects	09/Feb/2026	08:00	11/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	09-Feb-26	08:00	11-Feb-26	18:00	ATC Curtailment of 200 MW in NR Import.
96	RQ259274	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Shutdown nature defects rectification	09/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	11-Feb-26	18:00	

97	RQ259348	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GVALIOR(PG) (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist level	09/Feb/2026	08:00	13/Feb/2026	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist level	PLANNED	Rejected						Line does not exist
98	RQ259445	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	08/Feb/2026	08:00	10/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	08-Feb-26	08:00	10-Feb-26	20:00		ATC Curtailment of 200 MW in NR Import.
99	RQ259506	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GVALIOR(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	07/Feb/2026	08:00	10/Feb/2026	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved						To be clubbed with Crossing work at Si. No. 113
100	RQ259283	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For AMP of Line Bay & Reactor Bay	06/Feb/2026	17:00	06/Feb/2026	23:59		PLANNED	Approved	06-Feb-26	17:00	06-Feb-26	23:59		
101	RQ260481	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Pilot Installation on C-type Towers.	06/Feb/2026	15:00	10/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	06-Feb-26	15:00	10-Feb-26	22:00		
102	RQ260511	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHIWANI(PG)-NARELA(PNTL) (PNTL) CKT-1		C	for erection of 765 kV Sikar II line bay GIS module & GIB	06/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	10-Feb-26	18:00		
103	RQ259282	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	For AMP of Line Bay & Reactor Bay	05/Feb/2026	17:00	05/Feb/2026	23:59		PLANNED	Approved	05-Feb-26	17:00	05-Feb-26	23:59		
104	RQ259322	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	For defect rectification work	05/Feb/2026	09:00	07/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Approved	05-Feb-26	16:00	07-Feb-26	23:59		To be availed from 16:00 hrs.
105	RQ260507	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	For AMP of Line Bay Line Reactor and Line Reactor CB at Sikar-II Substation	05/Feb/2026	09:00	05/Feb/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	05-Feb-26	16:00	05-Feb-26	23:59		To be availed from 16:00 hrs.
106	RQ259343	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	For attending S/D nature defects	05/Feb/2026	08:00	06/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	05-Feb-26	08:00	06-Feb-26	18:00		ATC Curtailment of 200 MW in NR Import.
107	RQ259894	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	S/D required for replacement of CLR insulators.	05/Feb/2026	08:00	06/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	05-Feb-26	08:00	06-Feb-26	18:00		

108	RQ259418	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP66- AP67 from 765 KV D/c Existing line	05/Feb/2026	08:00	07/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulataneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	05-Feb-26	16:30	07-Feb-26	23:59	To be availed from 16:00 hrs.
109	RQ259419	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP66- AP67 from 765 KV D/c Existing line	05/Feb/2026	08:00	07/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulataneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	05-Feb-26	16:30	07-Feb-26	23:59	To be availed from 16:00 hrs.
110	RQ259939	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	For attending shutdown nature defects of Line	04/Feb/2026	09:00	04/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	04-Feb-26	09:00	04-Feb-26	18:00	
111	RQ260506	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	For AMP of Line Bay Line Reactor and Line Reactor CB at Sikar-II Substation	04/Feb/2026	09:00	04/Feb/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	04-Feb-26	16:00	04-Feb-26	23:59	To be availed from 16:00 hrs.
112	RQ259397	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04/Feb/2026	08:00	06/Feb/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	04-Feb-26	08:00	06-Feb-26	18:00	Subjected to Unit outage at Anta Chhabra complex.
113	RQ259395	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04/Feb/2026	08:00	06/Feb/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	04-Feb-26	08:00	06-Feb-26	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval
114	RQ259281	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	For AMP of Line Bay & Reactor Bay	03/Feb/2026	17:00	03/Feb/2026	23:59		PLANNED	Approved	03-Feb-26	17:00	03-Feb-26	23:59	
115	RQ259308	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	for rectification of SD defects	03/Feb/2026	16:30	03/Feb/2026	23:59		PLANNED	Approved	03-Feb-26	16:30	03-Feb-26	23:59	ATC Curtailment of 500 MW in NR Export. Subjected to WRPC Approval
116	RQ260505	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For AMP of Line Bay Line Reactor and Line Reactor CB at Sikar-II Substation	03/Feb/2026	09:00	03/Feb/2026	18:00	non auto of parallel ckt required	PLANNED	Approved	03-Feb-26	16:00	03-Feb-26	23:59	To be availed from 16:00 hrs. Staggered with multiple s/d in solar pocket
117	RQ259273	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Shutdown nature defects rectification	03/Feb/2026	08:00	05/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Approved	03-Feb-26	08:00	05-Feb-26	18:00	

118	RQ259505	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	03/Feb/2026	08:00	03/Feb/2026	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Rejected						Line does not exist
119	RQ259307	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	for rectification of SD defects	02/Feb/2026	16:30	02/Feb/2026	23:59		PLANNED	Approved	02-Feb-26	16:30	02-Feb-26	23:59	ATC Curtailment of 500 MW in NR Export. Subjected to WRPC Approval	
120	RQ259321	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	For defect rectification work	02/Feb/2026	09:00	04/Feb/2026	18:00	Non auto of other charge ccts required	PLANNED	Approved	02-Feb-26	16:00	04-Feb-26	23:59	To be availed from 16:00 hrs.	
121	RQ259333	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	For defect rectification/insulator replacement work	02/Feb/2026	09:00	12/Feb/2026	18:00	Non auto of other charge ccts required	PLANNED	Approved	02-Feb-26	15:00	12-Feb-26	23:59	To be availed from 15:00 hrs.	
122	RQ259325	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For defect rectification work	02/Feb/2026	09:00	11/Feb/2026	18:00	Non auto of other charge ccts required	PLANNED	Approved	02-Feb-26	16:00	11-Feb-26	23:59	To be availed from 16:00 hrs.	
123	RQ260504	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For AMP of Line Bay Line Reactor and Line Reactor CB at Sikar-II Substation	02/Feb/2026	09:00	02/Feb/2026	18:00	non auto of parallel ckt required	PLANNED	Approved	02-Feb-26	16:00	02-Feb-26	23:59	To be availed from 16:00 hrs.	
124	RQ259300	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	for rectification of SD defects	02/Feb/2026	09:00	02/Feb/2026	23:59		PLANNED	Approved	02-Feb-26	16:00	02-Feb-26	23:59	To be availed from 16:00 hrs.	
125	RQ259461	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		C	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-1 at Dausa	02/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Rejected					work completed	
126	RQ259416	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP26- AP27 from 765 KV D/c Existing line	02/Feb/2026	08:00	04/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	02-Feb-26	16:30	04-Feb-26	23:59	To be availed from 16:00 hrs.	
127	RQ259417	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP26- AP27 from 765 KV D/c Existing line	02/Feb/2026	08:00	04/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	02-Feb-26	16:30	04-Feb-26	23:59	To be availed from 16:00 hrs.	

128	RQ260480	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Pilot Installation on C-type Towers.	01/Feb/2026	15:00	05/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	01-Feb-26	15:00	05-Feb-26	22:00	
129	RQ259301	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTU) CKT-3		D	for rectification of construction releted SD defects	01/Feb/2026	09:00	10/Feb/2026	23:59		PLANNED	Approved	01-Feb-26	16:00	10-Feb-26	23:59	To be availed from 16:00 hrs.
130	RQ259297	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	for rectification of construction releted SD defects	01/Feb/2026	09:00	10/Feb/2026	23:59		PLANNED	Approved	01-Feb-26	16:00	10-Feb-26	23:59	To be availed from 16:00 hrs.
131	RQ259298	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	for rectification of construction releted SD defects	01/Feb/2026	09:00	10/Feb/2026	23:59		PLANNED	Approved	01-Feb-26	16:00	10-Feb-26	23:59	To be availed from 16:00 hrs.
132	RQ259396	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Feb/2026	08:00	03/Feb/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Feb-26	08:00	03-Feb-26	18:00	Subjected to Unit outage at Anta Chhabra complex.
133	RQ259504	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	01/Feb/2026	08:00	01/Feb/2026	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	PLANNED	Approved	01-Feb-26	08:00	01-Feb-26	18:00	ATC Curtailment of 200 MW in NR Import.
134	RQ259475	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package and to create repeater of Dausa-Beawar at Phagi, RVPNL	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Feb-26	08:00	28-Feb-26	18:00	Subjected to WRPC Approval
135	RQ259474	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Feb-26	08:00	28-Feb-26	18:00	Subjected to WRPC Approval
136	RQ259394	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	diamond making of OPGW wire	01/Feb/2026	08:00	03/Feb/2026	18:00	diamond making of OPGW wire	PLANNED	Approved	01-Feb-26	08:00	03-Feb-26	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval

137	RQ260510	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT(PG)-NARELA(PNTL) (PNTL) CKT-1		C	for erection of 765 kV Sikar II line bay GIS module & GIB	01/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	05-Feb-26	18:00	
138	RQ259045	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling).	27/Feb/2026	09:00	27/Feb/2026	14:00		PLANNED	Approved	27-Feb-26	09:00	27-Feb-26	14:00	Subjected to WRPC Approval
139	RQ259589	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Line S/D nature defect rectification works	24/Feb/2026	08:00	25/Feb/2026	17:00		PLANNED	Approved	24-Feb-26	08:00	25-Feb-26	17:00	
140	RQ259033	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Non auto required for shut down of 765 kV Varansi-Knapur 02	23/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	25-Feb-26	18:00	
141	RQ259034	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	For shut down nature defects rectification works.	23/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	25-Feb-26	18:00	
142	RQ259043	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	Insulator replacement work at diverted locations during construction of Bundelkhand Express way.	23/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	25-Feb-26	18:00	ATC Curtailment of 1100 MW in NR Import.
143	RQ259712	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	A/r disable for work in other Ckt	23/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	25-Feb-26	18:00	
144	RQ259042	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	CSD Fine Tuning of Bays 802 & 803	21/Feb/2026	14:00	21/Feb/2026	17:00		PLANNED	Approved	21-Feb-26	14:00	21-Feb-26	17:00	ATC Curtailment of 1100 MW in NR Import. One at a time
145	RQ259041	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	CSD Fine Tuning of Bays 802 & 803	21/Feb/2026	09:00	21/Feb/2026	12:00		PLANNED	Approved	21-Feb-26	09:00	21-Feb-26	12:00	ATC Curtailment of 1100 MW in NR Import. One at a time
146	RQ259066	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Sag Plate adjustment & conductor spacer fixing work	20/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	21-Feb-26	18:00	
147	RQ259588	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	CSD Fine Tuning of Bay 807R	19/Feb/2026	16:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	16:00	19-Feb-26	18:00	
148	RQ259031	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For shut down nature defects rectification works.	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	18-Feb-26	18:00	
149	RQ259032	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Non auto required for shut down of 765 kV Varansi-Knapur 01	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	18-Feb-26	18:00	

150	RQ259711	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	A/r disable for work in other Ckt	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	18-Feb-26	18:00	
151	RQ259044	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Insulator replacement work at diverted locations during construction of Bundelkhand Express way.	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	18-Feb-26	18:00	ATC Curtailment of 1100 MW in NR Import.
152	RQ259022	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Line S/D nature defect rectification works and Relay Firmware Upgradation work	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
153	RQ259627	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	For shut down nature defects rectification works.	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
154	RQ259067	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	Attending shutdown defects	10/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	11-Feb-26	18:00	
155	RQ259745	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC J)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	08/Feb/2026	07:00	13/Feb/2026	18:00		PLANNED	Approved	08-Feb-26	07:00	13-Feb-26	18:00	
156	RQ259075	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Shutdown required for stucked VD removal work from existing earthwire in between section of TN 708 to TN 709 under Communication System Schemes in 19th NCT (Package OPGW 02).	06/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	08-Feb-26	18:00	
157	RQ259736	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	01/Feb/2026	07:00	28/Feb/2026	19:00		PLANNED	Approved	01-Feb-26	07:00	28-Feb-26	19:00	
158	RQ259740	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Feb/2026	07:00	28/Feb/2026	19:00		PLANNED	Approved	01-Feb-26	07:00	28-Feb-26	19:00	

159	RQ259741	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Feb/2026	07:00	28/Feb/2026	19:00		PLANNED	Rejected						Duplicate entry
160	RQ259753	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MAINPURI-HAPUR (UP) CKT-1	WUPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	24/Feb/2026	07:00	01/Mar/2026	18:00		PLANNED	Approved	24-Feb-26	07:00	01-Mar-26	18:00		
161	RQ259752	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	22/Feb/2026	07:00	27/Feb/2026	18:00		PLANNED	Approved	22-Feb-26	07:00	27-Feb-26	18:00		
162	RQ258857	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts For Attending Hot-Spots Observed During Thermography of Line and	19/Feb/2026	08:00	20/Feb/2026	17:00		PLANNED	Approved	19-Feb-26	08:00	20-Feb-26	17:00		Subjected to unit outage at Lalitpur
163	RQ258856	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts For Attending Hot-Spots Observed During Thermography of Line and	17/Feb/2026	08:00	18/Feb/2026	17:00		PLANNED	Approved						Subjected to unit outage at Lalitpur
164	RQ258867	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV UNNAO-MAINPURI (UP) CKT-1	UPPTCL	D	Configuration of Auto Reclose function in 765kV Tie Bay(700-08-52) BCU	12/Feb/2026	09:00	13/Feb/2026	17:00		PLANNED	Approved	12-Feb-26	09:00	13-Feb-26	17:00		
165	RQ258868	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	C	Configuration of Auto Reclose function in 765kV Tie Bay(700-02-52) BCU	11/Feb/2026	09:00	11/Feb/2026	17:00		PLANNED	Approved	11-Feb-26	09:00	11-Feb-26	17:00		
166	RQ260305	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	Disc Cleaning and Fixing of Bird guard	09/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	13-Feb-26	18:00		
167	RQ258886	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	D	Routine testing of bay equipments and protection system	06/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	10-Feb-26	18:00		
168	RQ258887	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-ANPARA_D (UP)	UPPTCL	D	Routine testing of bay equipments and protection system	02/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	05-Feb-26	18:00		
169	RQ260115	OCC_239	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	For completing balance AMP work and to take spare reactor in circuit alongwith line reactor at Phagi end	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved						To be clubbed with Crossing work at Sl. No. 112
170	RQ259751	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	14/Feb/2026	07:00	19/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	07:00	19-Feb-26	18:00		

171	RQ258909	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TP S(UP) (GTL) CKT-1	GTL	D	"Annual Maintanace of 189MVAR Line reactor and 63 Mvar spare reactor spare changeover activity with B-ph at Fatehabad (Agra) end. "	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	18:00	
172	RQ258597	OCC_239	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator Replacement Work	10/Feb/2026	16:00	10/Feb/2026	23:59	Insulator Replacement Work	PLANNED	Approved	10-Feb-26	16:00	10-Feb-26	23:59	ATC Curtailment of 200 MW in NR Export. Subjected to WRPC Approval
173	RQ258598	OCC_239	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Insulator Replacement Work	06/Feb/2026	16:00	09/Feb/2026	23:59	Insulator Replacement Work	PLANNED	Approved	06-Feb-26	16:00	09-Feb-26	23:59	ATC Curtailment of 200 MW in NR Export. Subjected to WRPC Approval
174	RQ258596	OCC_239	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator Replacement Work	03/Feb/2026	16:00	05/Feb/2026	23:59	Insulator Replacement Work	PLANNED	Approved	03-Feb-26	16:00	05-Feb-26	23:59	ATC Curtailment of 200 MW in NR Export. Subjected to WRPC Approval. Staggered with multiple s/d in solar
175	RQ259716	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	PASTL	D	A/r disable for work in other Ckt	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	16:00	09-Feb-26	23:59	To be availed from 16:00 hrs.
176	RQ259717	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	PASTL	D	A/r disable for work in other Ckt	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Approved	07-Feb-26	16:00	07-Feb-26	23:59	To be availed from 16:00 hrs.
177	RQ260304	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_D-UNNAO (UP) CKT-1	UPPCL	D	Disc Cleaning and Fixing of Bird guard	03/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	07-Feb-26	18:00	
178	RQ259722	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TP S(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGY TL	D	For Stringing work(Overhead Crossing) of 765 kv D/C Neemrana Bareilly Transmission line	02/Feb/2026	07:00	05/Feb/2026	19:00		PLANNED	Approved	02-Feb-26	07:00	05-Feb-26	19:00	
179	RQ258767	OCC_239	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWER GRID	D	Commissioning of New ICT-V at Jhatikra ss	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	08:00	25-Feb-26	18:00	
180	RQ258766	OCC_239	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)	POWER GRID	D	Commissioning of New ICT-V at Jhatikra ss	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	
181	RQ258763	OCC_239	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWER GRID	D	Commissioning of New ICT-V at Jhatikra ss	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	18:00	
182	RQ258762	OCC_239	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)	POWER GRID	D	Commissioning of New ICT-V at Jhatikra ss	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	08:00	19-Feb-26	18:00	
183	RQ258808	OCC_239	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)	POWER GRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	16/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	17-Feb-26	18:00	
184	RQ260417	OCC_239	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2	POWER GRID	D	AMP work	14/Feb/2026	15:00	14/Feb/2026	23:00		PLANNED	Approved	14-Feb-26	16:00	14-Feb-26	23:59	To be availed from 16:00 hrs.
185	RQ260416	OCC_239	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1	POWER GRID	D	AMP work	13/Feb/2026	15:00	13/Feb/2026	23:00		PLANNED	Approved	13-Feb-26	16:00	13-Feb-26	23:59	To be availed from 16:00 hrs.
186	RQ258798	OCC_239	cpcc1_sd	BUS	765KV BUS 2 AT AJMER(PG)	POWER GRID	D	AMP Works	13/Feb/2026	14:00	13/Feb/2026	23:00		PLANNED	Approved	13-Feb-26	16:00	13-Feb-26	23:59	To be availed from 16:00 hrs.
187	RQ258807	OCC_239	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	12/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	13-Feb-26	18:00	

188	RQ258797	OCC_239	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)	POWER GRID	D	AMP Works	11/Feb/2026	14:00	11/Feb/2026	23:00		PLANNED	Approved	11-Feb-26	16:00	11-Feb-26	23:59	To be availed from 16:00 hrs.
189	RQ259239	OCC_239	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP & modification of relay settings & testing.	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
190	RQ259238	OCC_239	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP & modification of relay settings & testing.	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
191	RQ259251	OCC_239	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	To avoid induction during equipment erection work in Neemrana Bays and for Bus Bar stability test at Bareilly765 substation	05/Feb/2026	09:00	07/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	09:00	09-Feb-26	18:00	may be availed in daily basis
192	RQ259249	OCC_239	cpcc3_sd	BUS	765KV BUS 2 AT BALIA(PG)	POWER GRID	D	AMP work	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
193	RQ259250	OCC_239	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	C	To avoid induction during equipment erection work in Neemrana Bays and for Bus Bar stability test at Bareilly765 substation	02/Feb/2026	09:00	04/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	09:00	04-Feb-26	18:00	
194	RQ259248	OCC_239	cpcc3_sd	BUS	765KV BUS 1 AT BALIA(PG)	POWER GRID	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
195	RQ259865	OCC_239	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kV Bus-2	13/Feb/2026	08:00	13/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
196	RQ259864	OCC_239	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kV Bus-1	08/Feb/2026	08:00	08/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	08-Feb-26	08:00	08-Feb-26	18:00	
197	RQ258794	OCC_239	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	16:00	06-Feb-26	23:59	To be availed from 16:00 hrs.
198	RQ258793	OCC_239	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	16:00	04-Feb-26	23:59	To be availed from 16:00 hrs. Staggered with multiple s/d in solar pocket
199	RQ258811	OCC_239	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	Bay Extension, Equipment erection and Stringing work under PSKTL	01/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	15:00	15-Feb-26	23:59	To be availed on daily basis from 15:00hrs.
200	RQ260435	OCC_239	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 2	PSTCL	D	For PB3TL construction Work	02/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	16:00	12-Feb-26	23:59	To be availed from 16:00 hrs. One at a time
201	RQ260434	OCC_239	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	For PB3TL construction Work	02/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	16:00	23-Feb-26	23:59	To be availed from 16:00 hrs. One at a time
202	RQ260269	OCC_239	stuup_sd	BR/BSR/MSR/MSR	189 MVAR BUS REACTOR NO 1 AT 765 KV OBRA_C_TPS(UP)	UPRVU NL	D	Routine testing of bay equipments	27/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	08:00	28-Feb-26	18:00	
203	RQ259018	OCC_239	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bays 811 & 812	19/Feb/2026	13:00	19/Feb/2026	16:00		PLANNED	Approved	19-Feb-26	13:00	19-Feb-26	16:00	
204	RQ259017	OCC_239	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bays 808 & 809	19/Feb/2026	09:00	19/Feb/2026	12:00		PLANNED	Approved	19-Feb-26	09:00	19-Feb-26	12:00	

205	RQ258723	OCC_239	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	AMP Works	14/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	08:00	14-Feb-26	18:00	
206	RQ258716	OCC_239	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification	14/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	08:00	14-Feb-26	18:00	
207	RQ259019	OCC_239	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWER GRID	D	To avoid induction during equipment erection and stringing work in Neemrana Bays at Bareilly765 substation	10/Feb/2026	09:00	12/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	09:00	12-Feb-26	18:00	
208	RQ259014	OCC_239	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
209	RQ259013	OCC_239	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit	01/Feb/2026	08:00	01/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	01-Feb-26	18:00	
210	RQ258712	OCC_239	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	C	Bus Reactor shifting to different bay	01/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Rejected					May be availed im March/Apr
211	RQ259842	OCC_239	sldcrs_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maintenance work	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
212	RQ258717	OCC_239	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification	15/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	15-Feb-26	08:00	15-Feb-26	18:00	
213	RQ258720	OCC_239	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	15/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	15-Feb-26	08:00	17-Feb-26	18:00	
214	RQ258721	OCC_239	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	09/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	11-Feb-26	18:00	
215	RQ260468	OCC_239	cpcc1_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	

216	RQ260466	OCC_239	cpcc1_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
217	RQ260477	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 @NARELA(PNTL)	PNTL	D	For CSD fine tuning	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	To be availed line AMP/Outage work
218	RQ258728	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 @NARELA(PNTL)	PNTL	D	for washing heavy pollution on Bushing and BPI	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	To be availed line AMP/Outage work
219	RQ258727	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 @NARELA(PNTL)	PNTL	D	for washing heavy pollution on Bushing and BPI	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	To be availed line AMP/Outage work
220	RQ260476	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 @NARELA(PNTL)	PNTL	D	For CSD fine tuning	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	08:00	19-Feb-26	18:00	To be availed line AMP/Outage work
221	RQ258732	OCC_239	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWER GRID	D	AMP Works	19/Feb/2026	14:00	19/Feb/2026	23:00		PLANNED	Approved	19-Feb-26	14:00	19-Feb-26	23:00	To be availed line AMP/Outage work
222	RQ258737	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	AMP Works	14/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	08:00	14-Feb-26	18:00	To be availed line AMP/Outage work
223	RQ258739	OCC_239	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	AMP Works	13/Feb/2026	17:00	13/Feb/2026	23:00		PLANNED	Approved	13-Feb-26	17:00	13-Feb-26	23:00	To be availed line AMP/Outage work
224	RQ258736	OCC_239	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	AMP Works	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	To be availed line AMP/Outage work

225	RQ258738	OCC_239	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWER GRID	D	AMP Works	12/Feb/2026	17:00	12/Feb/2026	23:00		PLANNED	Approved	12-Feb-26	17:00	12-Feb-26	23:00	To be availed line AMP/Outage work
226	RQ258730	OCC_239	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP,(DCRM DEW POINT,COIL CURRENT) works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	To be availed line AMP/Outage work
227	RQ258733	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP Works	02/Feb/2026	14:00	02/Feb/2026	23:00		PLANNED	Approved	02-Feb-26	14:00	02-Feb-26	23:00	To be availed line AMP/Outage work
228	RQ258729	OCC_239	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP,(DCRM DEW POINT,COIL CURRENT) works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	01/Feb/2026	08:00	01/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	01-Feb-26	18:00	To be availed line AMP/Outage work
229	RQ258735	OCC_239	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	AMP Works	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	To be availed line AMP/Outage work
230	RQ260472	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	To be availed line AMP/Outage work
231	RQ260471	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	To be availed line AMP/Outage work

232	RQ260470	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-1 @SIKAR_2(PSTL)	PSTL	D	AMP work	02/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	12-Feb-26	18:00	To be availed line AMP/Outage work
233	RQ260469	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL)	PSTL	D	AMP work	02/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	12-Feb-26	18:00	To be availed line AMP/Outage work
234	RQ259182	OCC_239	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	AMP work	28/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	28-Feb-26	08:00	28-Feb-26	18:00	
235	RQ260423	OCC_239	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	08:00	28-Feb-26	18:00	
236	RQ259181	OCC_239	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	AMP work	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	08:00	27-Feb-26	18:00	
237	RQ260424	OCC_239	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	08:00	28-Feb-26	18:00	
238	RQ259180	OCC_239	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	AMP work	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	
239	RQ260425	OCC_239	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	08:00	26-Feb-26	18:00	

240	RQ260422	OCC_239	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	08:00	26-Feb-26	18:00	
241	RQ259179	OCC_239	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	AMP work	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	08:00	25-Feb-26	18:00	
242	RQ260479	OCC_239	cpcc1_sd	BAY	721 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV NARELA(PNTL) (PNTL) AND FUTURE AT 765 KV NARELA(PNTL) (PNTL)	PNTL	D	for erection of 765 kV Sikar II line bay GIS madule & GIB	06/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	10-Feb-26	18:00	
243	RQ259207	OCC_239	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	15-Feb-26	18:00	
244	RQ260478	OCC_239	cpcc1_sd	BAY	721 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV NARELA(PNTL) (PNTL) AND FUTURE AT 765 KV NARELA(PNTL) (PNTL)	PNTL	D	for erection of 765 kV Sikar II line bay GIS madule & GIB	01/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	05-Feb-26	18:00	
245	RQ259208	OCC_239	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	15-Feb-26	18:00	
246	RQ259224	OCC_239	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWER GRID	D	AMP work	27/Feb/2026	17:00	27/Feb/2026	23:00		PLANNED	Approved	27-Feb-26	17:00	27-Feb-26	23:00	
247	RQ259993	OCC_239	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For AMP works	27/Feb/2026	08:00	28/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	27-Feb-26	08:00	28-Feb-26	18:00	

248	RQ259223	OCC_239	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(P G)-BHADLA(PG) (FBTL) CKT-1 AT 765 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	AMP work	26/Feb/2026	17:00	26/Feb/2026	23:00		PLANNED	Approved	26-Feb-26	17:00	26-Feb-26	23:00	
249	RQ259222	OCC_239	cpcc1_sd	BAY	716 MAIN BAY - 765 KV FATEHGARH_II(P G)-BHADLA(PG) (FBTL) CKT-1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	AMP work	25/Feb/2026	17:00	25/Feb/2026	23:00		PLANNED	Approved	25-Feb-26	17:00	25-Feb-26	23:00	
250	RQ258972	OCC_239	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA- FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP OF BAY	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	08:00	25-Feb-26	18:00	
251	RQ259221	OCC_239	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWER GRID	D	AMP work	24/Feb/2026	17:00	24/Feb/2026	23:00		PLANNED	Approved	24-Feb-26	17:00	24-Feb-26	23:00	
252	RQ258969	OCC_239	cpcc3_sd	BAY	702 TIE BAY - 765KV AGRA(PG)- GWALIOR(PG) (UNDEF) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	AMP OF BAY	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	
253	RQ259130	OCC_239	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)- PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWER GRID	D	CB PENDING AMP TO BE CARRIED OUT	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	

254	RQ259220	OCC_239	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 AT 765 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	AMP work	23/Feb/2026	17:00	23/Feb/2026	23:00		PLANNED	Approved	23-Feb-26	17:00	23-Feb-26	23:00	
255	RQ258966	OCC_239	cpcc3_sd	BAY	701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP OF BAY	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	
256	RQ259219	OCC_239	cpcc1_sd	BAY	713 MAIN BAY - 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	AMP work	22/Feb/2026	17:00	22/Feb/2026	23:00		PLANNED	Approved	22-Feb-26	17:00	22-Feb-26	23:00	
257	RQ259128	OCC_239	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	CB PENDING AMP TO BE CARRIED OUT	22/Feb/2026	08:00	22/Feb/2026	18:00		PLANNED	Approved	22-Feb-26	08:00	22-Feb-26	18:00	
258	RQ259218	OCC_239	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWER GRID	D	AMP work	21/Feb/2026	17:00	21/Feb/2026	23:00		PLANNED	Approved	21-Feb-26	17:00	21-Feb-26	23:00	
259	RQ259217	OCC_239	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT 2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWER GRID	D	AMP work	20/Feb/2026	17:00	20/Feb/2026	23:00		PLANNED	Approved	20-Feb-26	17:00	20-Feb-26	23:00	
260	RQ258982	OCC_239	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWER GRID	D	AMP work	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	18:00	
261	RQ259994	OCC_239	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWER GRID	D	For AMP works	20/Feb/2026	08:00	21/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	20-Feb-26	08:00	21-Feb-26	18:00	
262	RQ259216	OCC_239	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT 2 AND FUTURE AT BHADLA(PG)	POWER GRID	D	AMP work	19/Feb/2026	17:00	19/Feb/2026	23:00		PLANNED	Approved	19-Feb-26	17:00	19-Feb-26	23:00	

263	RQ258985	OCC_239	cpcc3_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	Bay AMP	19/Feb/2026	09:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	09:00	19-Feb-26	18:00	
264	RQ259215	OCC_239	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE	POWER GRID	D	AMP work	18/Feb/2026	17:00	18/Feb/2026	23:00		PLANNED	Approved	18-Feb-26	17:00	18-Feb-26	23:00	
265	RQ258984	OCC_239	cpcc3_sd	BAY	707 MAIN BAY - 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 AND 765 KV BAREILLY_2(PG) - BUS 1 AT BAREILLY_2(PG)	POWER GRID	D	Bay AMP	18/Feb/2026	09:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	09:00	18-Feb-26	18:00	
266	RQ259992	OCC_239	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	For AMP works	18/Feb/2026	08:00	19/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	18-Feb-26	08:00	19-Feb-26	18:00	
267	RQ259214	OCC_239	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT 1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	AMP work	17/Feb/2026	17:00	17/Feb/2026	23:00		PLANNED	Approved	17-Feb-26	17:00	17-Feb-26	23:00	
268	RQ259213	OCC_239	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT 1 AND FUTURE AT BHADLA(PG)	POWER GRID	D	AMP work	16/Feb/2026	17:00	16/Feb/2026	23:00		PLANNED	Approved	16-Feb-26	17:00	16-Feb-26	23:00	
269	RQ260463	OCC_239	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWER GRID	D	AMP work	16/Feb/2026	15:00	16/Feb/2026	23:00		PLANNED	Approved	16-Feb-26	15:00	16-Feb-26	23:00	
270	RQ258979	OCC_239	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	AMP work	16/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	17-Feb-26	18:00	
271	RQ259995	OCC_239	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA	POWER GRID	D	For AMP works	16/Feb/2026	08:00	17/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	16-Feb-26	08:00	17-Feb-26	18:00	

272	RQ258983	OCC_239	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWER GRID	C	To avoid induction during equipment erection and stringing work in Neemrana Bays at Bareilly 765 substation	13/Feb/2026	09:00	17/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	09:00	17-Feb-26	18:00	
273	RQ258978	OCC_239	cpcc3_sd	BAY	707 MAIN BAY - 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP work	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
274	RQ259119	OCC_239	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	AMP work	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
275	RQ259118	OCC_239	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	AMP work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
276	RQ259206	OCC_239	cpcc1_sd	BAY	720 TIE BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 3 AT 765KV BHIWANI(PG)	POWER GRID	D	AMP work	09/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	10-Feb-26	18:00	
277	RQ259117	OCC_239	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	AMP work	08/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Approved	08-Feb-26	08:00	08-Feb-26	18:00	
278	RQ258977	OCC_239	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP work	07/Feb/2026	09:00	07/Feb/2026	18:00		PLANNED	Approved	07-Feb-26	09:00	07-Feb-26	18:00	
279	RQ259205	OCC_239	cpcc1_sd	BAY	719 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT BHIWANI(PG)	POWER GRID	D	AMP work	07/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Approved	07-Feb-26	08:00	08-Feb-26	18:00	
280	RQ259116	OCC_239	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWER GRID	D	AMP work	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Approved	07-Feb-26	08:00	07-Feb-26	18:00	

281	RQ259645	OCC_239	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA- ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	AMP OF BAY	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
282	RQ259115	OCC_239	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWER GRID	D	AMP work	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
283	RQ258954	OCC_239	cpcc3_sd	BAY	711 TIE BAY - 765KV AGRA- FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)	POWER GRID	D	FOR AMP WORK.	05/Feb/2026	09:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	09:00	05-Feb-26	18:00	
284	RQ259204	OCC_239	cpcc1_sd	BAY	714 TIE BAY - 765KV MOGA- BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	AMP work	05/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	06-Feb-26	18:00	
285	RQ259760	OCC_239	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)- SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	FOR AMP WORK.	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
286	RQ258962	OCC_239	cpcc3_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP OF BAY	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
287	RQ259114	OCC_239	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWER GRID	D	AMP work	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
288	RQ259113	OCC_239	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	AMP work	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
289	RQ258961	OCC_239	cpcc3_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP OF BAY	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	

290	RQ259756	OCC_239	cpcc1_sd	BAY	708 TIE BAY - 765 KV AGRA- FATEHPUR (PG) CKT-1 (POWERGRID) AND 765KV BUS 2 AT FATEHPUR(PG) AT 765 KV FATEHPUR(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK.	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
291	RQ259112	OCC_239	cpcc1_sd	BAY	707 MAIN BAY - 765KV JHATIKARA BHIWANI (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
292	RQ259203	OCC_239	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA- BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	AMP work	03/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	04-Feb-26	18:00	
293	RQ258959	OCC_239	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP OF BAY	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
294	RQ259111	OCC_239	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA- JHATIKARA (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
295	RQ258958	OCC_239	cpcc1_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP OF BAY	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
296	RQ260024	OCC_239	slcds_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	08:00	27-Feb-26	18:00	
297	RQ259132	OCC_239	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	
298	RQ259131	OCC_239	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	08:00	25-Feb-26	18:00	
299	RQ259129	OCC_239	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	

300	RQ259127	OCC_239	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	21/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Approved	21-Feb-26	08:00	21-Feb-26	18:00	
301	RQ260023	OCC_239	sldcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
302	RQ260022	OCC_239	sldcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
303	RQ260021	OCC_239	sldcrs_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
304	RQ260020	OCC_239	sldcrs_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
305	RQ258949	OCC_239	stuup_sd	BAY	708 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Maintenance and Testing of Bay Equipment. >X* (Due to this shutdown, no power supply will be interrupted.))	20/Feb/2026	09:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	09:00	20-Feb-26	18:00	
306	RQ258950	OCC_239	stuup_sd	BAY	707 MAIN BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Maintenance and Testing of Bay Equipment. >X* (Due to this shutdown, no power supply will be interrupted.))	19/Feb/2026	09:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	09:00	19-Feb-26	18:00	
307	RQ258951	OCC_239	stuup_sd	BAY	711 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Maintenance and Testing of Bay Equipment. >X* (Due to this shutdown, no power supply will be interrupted.))	18/Feb/2026	09:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	09:00	18-Feb-26	18:00	
308	RQ258952	OCC_239	stuup_sd	BAY	710 MAIN BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Maintenance and Testing of Bay Equipment. >X* (Due to this shutdown, no power supply will be interrupted.))	17/Feb/2026	09:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	09:00	17-Feb-26	18:00	

309	RQ258948	OCC_239	stuup_sd	BAY	709 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)- ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Maintenance and Testing of Bay Equipments. >X* Due to this shutdown, no power supply will be interrupted.	16/Feb/2026	09:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	09:00	16-Feb-26	18:00	
310	RQ260462	OCC_239	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	14/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	08:00	14-Feb-26	18:00	
311	RQ260461	OCC_239	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP work	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
312	RQ260459	OCC_239	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
313	RQ260458	OCC_239	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP work	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
314	RQ260456	OCC_239	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
315	RQ260455	OCC_239	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
316	RQ260454	OCC_239	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	08/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Approved	08-Feb-26	08:00	08-Feb-26	18:00	

317	RQ260453	OCC_239	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Approved	07-Feb-26	08:00	07-Feb-26	18:00	
318	RQ260452	OCC_239	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP work	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
319	RQ260451	OCC_239	cpcc1_sd	BAY	707R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 @SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
320	RQ260450	OCC_239	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
321	RQ260457	OCC_239	cpcc1_sd	BAY	713(BHADLA-III SIKAR-II CKT-2) MAIN BAY - 765 KV SIKAR_2(PSTL) - BUS 1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For PB3STL Construction Work	02/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	15-Feb-26	18:00	
322	RQ260447	OCC_239	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For PB3STL Construction Work	01/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	10-Feb-26	18:00	
323	RQ260448	OCC_239	cpcc1_sd	BAY	705 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PB3STL Construction Work	01/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	10-Feb-26	18:00	

324	RQ260445	OCC_239	cpcc1_sd	BAY	702 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PB3STL Construction Work	01/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	10-Feb-26	18:00	
325	RQ260444	OCC_239	cpcc1_sd	BAY	701 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For PB3STL Construction Work	01/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	10-Feb-26	18:00	
326	RQ260449	OCC_239	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
327	RQ260446	OCC_239	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
328	RQ260460	OCC_239	cpcc1_sd	BAY	716(BHADLA-III SIKAR-II TL CKT-1) MAIN BAY - 765 KV SIKAR_2(PSTL) - BUS 1 (PB3TL) AT 765 KV SIKAR_2(PSTL)	PB3TL	D	For PB3STL Construction Work	02/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	15-Feb-26	18:00	
329	RQ258696	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWER GRID	D	AMP Works	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	08:00	27-Feb-26	18:00	
330	RQ258695	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	AMP Works	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	
331	RQ258694	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWER GRID	D	AMP Works	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	08:00	25-Feb-26	18:00	
332	RQ258693	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	AMP Works	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	
333	RQ258691	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)	POWER GRID	D	AMP Works	18/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	15:00	21-Feb-26	23:00	
334	RQ259002	OCC_239	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	AMP work	10/Feb/2026	07:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	07:00	10-Feb-26	18:00	
335	RQ260412	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	AMP work	07/Feb/2026	15:00	07/Feb/2026	23:00		PLANNED	Approved	07-Feb-26	16:00	07-Feb-26	23:59	To be availed from 16:00 hrs.

336	RQ258703	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)	POWER GRID	D	COE compliance & AMP work	06/Feb/2026	17:00	06/Feb/2026	23:00		PLANNED	Approved	06-Feb-26	17:00	06-Feb-26	23:00	
337	RQ258653	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	AMP Work & COE Compliances	06/Feb/2026	17:00	06/Feb/2026	23:59		PLANNED	Approved	06-Feb-26	17:00	06-Feb-26	23:59	
338	RQ260411	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	AMP work	06/Feb/2026	15:00	06/Feb/2026	23:00		PLANNED	Approved	06-Feb-26	16:00	06-Feb-26	23:59	To be availed from 16:00 hrs.
339	RQ258702	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWER GRID	D	COE compliance & AMP work	05/Feb/2026	17:00	05/Feb/2026	23:00		PLANNED	Approved	05-Feb-26	17:00	05-Feb-26	23:00	
340	RQ258701	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWER GRID	D	COE compliance & AMP work	04/Feb/2026	17:00	04/Feb/2026	23:00		PLANNED	Approved	04-Feb-26	17:00	04-Feb-26	23:00	
341	RQ258648	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	AMP Work & COE Compliances	04/Feb/2026	17:00	04/Feb/2026	23:59		PLANNED	Approved	04-Feb-26	17:00	04-Feb-26	23:59	
342	RQ258649	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	AMP Work & COE Compliances	03/Feb/2026	17:00	03/Feb/2026	23:59		PLANNED	Approved	03-Feb-26	17:00	03-Feb-26	23:59	
343	RQ258650	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	AMP Work & COE Compliances	02/Feb/2026	17:00	02/Feb/2026	23:59		PLANNED	Approved	02-Feb-26	17:00	02-Feb-26	23:59	
344	RQ260475	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	08:00	25-Feb-26	18:00	
345	RQ260474	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	18-Feb-26	18:00	
346	RQ258658	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT NARELA(PNTL)	PNTL	D	for washing heavy pollution on Bushing and BPI	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
347	RQ258657	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT NARELA(PNTL)	PNTL	D	for washing heavy pollution on Bushing and BPI	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
348	RQ260473	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
349	RQ258656	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT NARELA(PNTL)	PNTL	D	for washing heavy pollution on Bushing and BPI	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
350	RQ258623	OCC_239	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT OBRA_C_TPS(UP)	UPRVU NL	D	Routine testing of bay equipments and protection system	20/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	26-Feb-26	18:00	
351	RQ260298	OCC_239	stuup_sd	TRANSFORMER	765/220 KV 315 MVA ICT 1 AT LALITPUR(LPG)	UPPTCL	C	Routine Testing & Maintenance of ICT Transformer and switchyard associated equipment. 765KV Breaker 706 and 705 shutdown is required along with 220KV Side Breakers 201.	16/Feb/2026	10:00	21/Feb/2026	18:00	LPGCL Unit#2 under outage for Boiler Licence renewal from 15-Feb-26 to 24-Feb-26.	PLANNED	Approved	16-Feb-26	10:00	21-Feb-26	18:00	

352	RQ260299	OCC_239	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 2 AT LALITPUR(LPG)	UPPTCL	C	"1. Generator Transformer - 3 Bay - 765KV conductors & hardwares and insulators inspection 2. Routine Testing & Maintenance of Transformer and switchyard associated equipment"	15/Feb/2026	09:00	22/Feb/2026	18:00	LPGCL Unit#2 under outage for Boiler Licence renewal from 15-Feb-26 to 24-Feb-26.	PLANNED	Approved	15-Feb-26	09:00	22-Feb-26	18:00	
353	RQ258628	OCC_239	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Works	05/Feb/2026	09:00	05/Feb/2026	15:00		PLANNED	Approved	05-Feb-26	09:00	05-Feb-26	15:00	
354	RQ259891	OCC_239	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)		D	AMP work of 765/400 kv ICT-2	15/Feb/2026	08:00	15/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	15-Feb-26	08:00	15-Feb-26	18:00	
355	RQ259890	OCC_239	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP work of 765/400 kv ICT-1	12/Feb/2026	08:00	12/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
356	RQ260012	OCC_239	slcdcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
357	RQ260013	OCC_239	slcdcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
358	RQ260010	OCC_239	slcdcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
359	RQ258686	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	03/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	16:00	04-Feb-26	23:59	Staggered with multiple s/d in solar pocket
360	RQ258685	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	01/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	02-Feb-26	18:00	
361	RQ260432	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	PSTL	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
362	RQ260431	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	PSTL	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	16:00	02-Feb-26	23:59	
363	RQ260551	OCC_239	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DT L	D	For replacing jack bus conductor of R phase	28/Feb/2026	16:00	28/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-1	PLANNED	Approved	28-Feb-26	16:00	28-Feb-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG consent
364	RQ260549	OCC_239	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DT L	D	For replacing jack bus conductor of B phase	27/Feb/2026	16:00	27/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-1	PLANNED	Approved	27-Feb-26	16:00	27-Feb-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG consent
365	RQ260550	OCC_239	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DT L	D	For replacing jack bus conductor of R phase	24/Feb/2026	16:00	24/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-2	PLANNED	Approved	24-Feb-26	16:00	24-Feb-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG consent
366	RQ260548	OCC_239	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DT L	D	For replacing jack bus conductor of B phase	23/Feb/2026	16:00	23/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-2	PLANNED	Approved	23-Feb-26	16:00	23-Feb-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG consent

367	RQ260535	OCC_239	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DT L	D	Tightening of tension towers, H/w fitting etc.	19/Feb/2026	09:30	19/Feb/2026	17:00	Load shall be managed through Jhatikara ckt-1	PLANNED	Approved					clubbed with 364/ May be given from 16:00Hrs
368	RQ260534	OCC_239	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,DT L	D	Tightening of tension towers, H/w fitting etc.	16/Feb/2026	09:30	17/Feb/2026	17:00	Load shall be managed through Jhatikara ckt-1	PLANNED	Approved					Club with 363 & 364/ May be given from 16:00Hrs
369	RQ260533	OCC_239	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,DT L	D	Tightening of tension towers, H/w fitting etc.	05/Feb/2026	09:30	07/Feb/2026	17:00	Load shall be managed through Jhatikara ckt-2	PLANNED	Approved					Club with 365 & 366/ May be given from 16:00Hrs
370	RQ259972	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHTWAR(GIS)-KISHENPUR(PG) (KWTL) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	28/Feb/2026	10:00	28/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	28-Feb-26	10:00	28-Feb-26	18:00	
371	RQ259370	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For scheme checking work	28/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	28-Feb-26	16:00	28-Feb-26	23:00	May be given from 16:00Hrs
372	RQ259369	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	For scheme checking work	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	16:00	27-Feb-26	23:00	May be given from 16:00Hrs
373	RQ259908	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	26/Feb/2026	10:00	26/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	26-Feb-26	10:00	26-Feb-26	18:00	
374	RQ259971	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	26/Feb/2026	10:00	26/Feb/2026	18:00	Kindly approve.	PLANNED	Rejected					May be deferred to next OCC due to peak winter demand period of JK
375	RQ259496	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	26/Feb/2026	08:00	28/Feb/2026	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Approved	26-Feb-26	08:00	28-Feb-26	18:00	
376	RQ259368	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For scheme checking work	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	16:00	26-Feb-26	23:00	May be given from 16:00Hrs
377	RQ259350	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For attending S/D nature defects	26/Feb/2026	08:00	27/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	26-Feb-26	08:00	27-Feb-26	18:00	
378	RQ259439	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	26/Feb/2026	08:00	26/Feb/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 2	PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	
379	RQ259280	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1		D	Shutdown nature defects rectification	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	
380	RQ259970	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	25/Feb/2026	10:00	25/Feb/2026	18:00	Kindly approve.	PLANNED	Rejected					May be deferred to next OCC due to peak winter demand period of JK
381	RQ259502	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2		D	Shutdown Nature defect rectification	25/Feb/2026	09:00	25/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	09:00	25-Feb-26	18:00	

382	RQ259472	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Relay Testing	25/Feb/2026	09:00	25/Feb/2026	18:00		PLANNED	Approved					Club with 437
383	RQ260494	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Relay Testing	25/Feb/2026	09:00	25/Feb/2026	18:00		PLANNED	Rejected					Duplicate entry
384	RQ259436	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	25/Feb/2026	08:00	25/Feb/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 3	PLANNED	Approved	25-Feb-26	08:00	25-Feb-26	18:00	
385	RQ259553	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For attending major Sag Mismatch issue in between location no 293-301	25/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	15:00	28-Feb-26	23:00	Shutdown may be allowed on daily basis from 15:00Hrs considering the highly loaded line during solar hours
386	RQ259527	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-SIVN_GEL_SL_BK N2 (SIVNGEL_BKN2) CKT-1		D	For Bay Extension works	24/Feb/2026	17:00	26/Feb/2026	23:00		PLANNED	Approved	24-Feb-26	19:00	26-Feb-26	23:00	May be given from 19:00Hrs
387	RQ259296	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP of Line Bay	24/Feb/2026	17:00	24/Feb/2026	23:59		PLANNED	Approved	24-Feb-26	17:00	24-Feb-26	23:59	May be given
388	RQ259907	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/Feb/2026	10:00	24/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	24-Feb-26	10:00	24-Feb-26	18:00	
389	RQ260493	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Relay Testing	24/Feb/2026	09:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	09:00	24-Feb-26	18:00	
390	RQ259471	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Relay Testing	24/Feb/2026	09:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	09:00	24-Feb-26	18:00	
391	RQ259349	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For attending S/D nature defects	24/Feb/2026	08:00	25/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	24-Feb-26	08:00	25-Feb-26	18:00	
392	RQ259279	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	Shutdown nature defects rectification	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	16:00	24-Feb-26	23:00	May be given subject to real time grid conditions from 16:00Hrs/One circuit shutdown from both end at a time/Delhi consent
393	RQ259295	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP of Line Bay	23/Feb/2026	17:00	23/Feb/2026	23:59		PLANNED	Approved	23-Feb-26	17:00	23-Feb-26	23:59	May be given
394	RQ259401	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	Line Bay AMP work at Jodhpur end	23/Feb/2026	14:00	23/Feb/2026	23:00	Line Bay AMP work at Jodhpur end	PLANNED	Approved	23-Feb-26	16:00	23-Feb-26	23:00	May be given from 16:00Hrs
395	RQ259306	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4		D	for rectification of construction related SD defects	23/Feb/2026	09:00	24/Feb/2026	23:59		PLANNED	Approved	23-Feb-26	16:00	24-Feb-26	23:59	May be given from 16:00Hrs

396	RQ259501	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1		D	Shutdown Nature defect rectification	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	09:00	23-Feb-26	18:00	
397	RQ260492	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Relay Testing	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	09:00	23-Feb-26	18:00	
398	RQ259470	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Relay Testing	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	09:00	23-Feb-26	18:00	
399	RQ259305	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	for rectification of construction releted SD defects	23/Feb/2026	09:00	24/Feb/2026	23:59		PLANNED	Approved	23-Feb-26	16:00	24-Feb-26	23:59	May be given from 16:00Hrs
400	RQ259412	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1		D	For SD defects rectifications and CLR insulator Cleaning work	23/Feb/2026	08:00	24/Feb/2026	18:00	Non Auto Mode required: 1. 400KV Gr Noida-Nawada line 2.400KV Ballabgarh-Nawada Line	PLANNED	Approved	23-Feb-26	08:00	24-Feb-26	18:00	
401	RQ259986	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	22/Feb/2026	10:00	22/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	22-Feb-26	10:00	22-Feb-26	18:00	
402	RQ259455	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	Attending shutdown nature defect in line	22/Feb/2026	10:00	22/Feb/2026	18:00		PLANNED	Approved	22-Feb-26	10:00	22-Feb-26	18:00	
403	RQ259969	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	22/Feb/2026	10:00	22/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	22-Feb-26	10:00	22-Feb-26	18:00	
404	RQ259906	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	22/Feb/2026	10:00	22/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	22-Feb-26	10:00	22-Feb-26	18:00	
405	RQ259520	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	To attend shutdown nature defects	22/Feb/2026	08:00	23/Feb/2026	18:00	NIL	PLANNED	Approved	22-Feb-26	08:00	23-Feb-26	18:00	
406	RQ259379	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22/Feb/2026	08:00	22/Feb/2026	18:00		PLANNED	Approved	22-Feb-26	16:00	22-Feb-26	23:00	May be given from 16:00Hrs
407	RQ260487	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-2		D	Rectification of Shutdown nature defects.	21/Feb/2026	15:00	22/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	21-Feb-26	16:00	22-Feb-26	22:00	May be given from 16:00Hrs
408	RQ259400	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Line Bay AMP work at Merta end	21/Feb/2026	14:00	21/Feb/2026	23:00	Line Bay AMP work at Merta end	PLANNED	Approved					Club with 488
409	RQ259905	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	21/Feb/2026	10:00	21/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	21-Feb-26	10:00	21-Feb-26	18:00	
410	RQ259392	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	Line Bay AMP work at Bhinmal end	21/Feb/2026	09:00	21/Feb/2026	18:00	Line Bay AMP work at Bhinmal end	PLANNED	Approved	21-Feb-26	16:00	21-Feb-26	23:59	ATC curtailment of 2100 MW in NR Export. To be availed from 16:00 hrs. To be availed

411	RQ259393	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	Line Bay AMP work at Bhinmal end	21/Feb/2026	09:00	21/Feb/2026	18:00	Line Bay AMP work at Bhinmal end	PLANNED	Approved	21-Feb-26	16:00	21-Feb-26	23:59	ATC curtailment of 2100 MW in NR Export. To be availed from 16:00 hrs. To be availed
412	RQ259304	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PB TSL)-KHETRI (PKTSL) (PB TSL) CKT-2		D	for rectification of SD defects	21/Feb/2026	09:00	22/Feb/2026	23:59		PLANNED	Approved	21-Feb-26	16:00	22-Feb-26	23:59	May be given from 16:00Hrs
413	RQ259303	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PB TSL)-KHETRI (PKTSL) (PB TSL) CKT-1		D	for rectification of SD defects	21/Feb/2026	09:00	22/Feb/2026	23:59		PLANNED	Approved	21-Feb-26	16:00	22-Feb-26	23:59	May be given from 16:00Hrs
414	RQ260491	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAU SA_TL) CKT-2		D	Relay Testing	21/Feb/2026	09:00	21/Feb/2026	18:00		PLANNED	Approved	21-Feb-26	09:00	21-Feb-26	18:00	
415	RQ259469	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAU SA_TL) CKT-2		D	Relay Testing	21/Feb/2026	09:00	21/Feb/2026	18:00		PLANNED	Approved	21-Feb-26	09:00	21-Feb-26	18:00	
416	RQ259378	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Approved	21-Feb-26	16:00	21-Feb-26	23:00	May be given from 16:00Hrs
417	RQ260530	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2		D	NON - AUTO MODE for OPGW replacement work at 400KV Kaithal-Patran-1 (TN 94 – TN 96 & TN 69 - TN 71)	21/Feb/2026	07:00	22/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	21-Feb-26	07:00	22-Feb-26	18:00	
418	RQ260532	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1		D	Shutdown for damaged OPGW replacement work in 5 span (TN 94 – TN 96 & TN 69 - TN 71)	21/Feb/2026	07:00	22/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	21-Feb-26	07:00	22-Feb-26	18:00	
419	RQ260531	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	Shutdown for damaged OPGW replacement/ removal of aviation globes.	21/Feb/2026	07:00	25/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	21-Feb-26	07:00	25-Feb-26	18:00	
420	RQ259294	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-2		D	For AMP of Line Bay	20/Feb/2026	17:00	20/Feb/2026	23:59		PLANNED	Approved	20-Feb-26	17:00	20-Feb-26	23:59	May be given
421	RQ25985	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	20/Feb/2026	10:00	20/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	20-Feb-26	10:00	20-Feb-26	18:00	
422	RQ259904	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/Feb/2026	10:00	20/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	20-Feb-26	10:00	20-Feb-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints

423	RQ260490	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUASA_TL) CKT-1		D	Relay Testing	20/Feb/2026	09:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	09:00	20-Feb-26	18:00	
424	RQ259468	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUASA_TL) CKT-1		D	Relay Testing	20/Feb/2026	09:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	09:00	20-Feb-26	18:00	
425	RQ259268	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	M-1 Relay testing work at Kota	20/Feb/2026	09:00	20/Feb/2026	18:00	M-1 Relay testing work at Kota	PLANNED	Approved	20-Feb-26	09:00	20-Feb-26	18:00	
426	RQ259391	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2		D	Line Bay AMP work at Bhinmal end	20/Feb/2026	09:00	20/Feb/2026	18:00	Line Bay AMP work at Bhinmal end	PLANNED	Approved	20-Feb-26	09:00	20-Feb-26	18:00	
427	RQ259519	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		D	To attend shutdown nature defects	20/Feb/2026	08:30	22/Feb/2026	18:00	NIL	PLANNED	Approved	20-Feb-26	08:30	22-Feb-26	18:00	
428	RQ259278	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Shutdown nature defects rectification	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	16:00	20-Feb-26	23:00	May be given subject to real time grid conditions from 16:00Hrs/One circuit shutdown from both end at a time/Delhi consent
429	RQ259440	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	Fire wall construction & Erection work	20/Feb/2026	08:00	22/Feb/2026	18:00	Fire wall construction & Erection work	PLANNED	Approved	20-Feb-26	08:00	22-Feb-26	18:00	
430	RQ259377	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	For scheme checking work	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	16:00	20-Feb-26	23:00	May be given from 16:00Hrs
431	RQ259293	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-1		D	For AMP of Line Bay	19/Feb/2026	17:00	19/Feb/2026	23:59		PLANNED	Approved	19-Feb-26	17:00	19-Feb-26	23:59	May be given
432	RQ260486	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1		D	Rectification of Shutdown nature defects.	19/Feb/2026	15:00	20/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	19-Feb-26	16:00	20-Feb-26	22:00	May be given from 16:00Hrs
433	RQ259929	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	19/Feb/2026	10:00	19/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	19-Feb-26	10:00	19-Feb-26	18:00	
434	RQ259968	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	19/Feb/2026	10:00	19/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	19-Feb-26	10:00	19-Feb-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
435	RQ259390	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1		D	Line Bay AMP work at Bhinmal end	19/Feb/2026	09:00	19/Feb/2026	18:00	Line Bay AMP work at Bhinmal end	PLANNED	Approved	19-Feb-26	09:00	19-Feb-26	18:00	
436	RQ259376	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	For scheme checking work	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	16:00	19-Feb-26	23:00	May be given from 16:00Hrs

437	RQ259347	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	For pilot insulator installation work	19/Feb/2026	08:00	20/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	19-Feb-26	08:00	20-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both ends/ Raps Consent
438	RQ259903	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	18/Feb/2026	10:00	18/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	18-Feb-26	10:00	18-Feb-26	18:00	
439	RQ259434	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	18/Feb/2026	08:00	18/Feb/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani (PG) T/L Ckt - 1	PLANNED	Approved	18-Feb-26	08:00	18-Feb-26	18:00	
440	RQ259367	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Insulator replacement work and S/D Defect rectification	18/Feb/2026	08:00	21/Feb/2026	21:00	Non-auto of 400 KV Zerda-Kankroli line ckt-1	PLANNED	Approved	18-Feb-26	16:00	21-Feb-26	23:59	ATC curtailment of 2100 MW in NR Export. To be availed from 16:00 hrs. To be availed one ckt at a time. Subjected
441	RQ259277	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	Shutdown nature defects rectification	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved					Club with 364 / May be given from 16:00Hrs
442	RQ260500	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	FOR CVT REPLACEMENT	18/Feb/2026	08:00	18/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Approved	18-Feb-26	08:00	18-Feb-26	18:00	
443	RQ259928	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTL) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Feb/2026	10:00	17/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	17-Feb-26	10:00	17-Feb-26	18:00	
444	RQ259967	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Feb/2026	10:00	17/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	17-Feb-26	10:00	17-Feb-26	18:00	
445	RQ259902	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Feb/2026	10:00	17/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	17-Feb-26	10:00	17-Feb-26	18:00	
446	RQ259324	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification work	17/Feb/2026	09:00	24/Feb/2026	18:00	Non auto of other charge ccts required	PLANNED	Approved	17-Feb-26	16:00	24-Feb-26	23:00	May be given from 16:00Hrs
447	RQ260499	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	FOR CVT REPLACEMENT	17/Feb/2026	08:00	17/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
448	RQ260502	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	FOR CVT REPLACEMENT	17/Feb/2026	08:00	17/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
449	RQ259276	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Shutdown nature defects rectification	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved					Club with 365/ May be given from 16:00Hrs
450	RQ260503	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	FOR CVT REPLACEMENT	17/Feb/2026	08:00	17/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
451	RQ259411	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For SD defects rectifications	17/Feb/2026	08:00	17/Feb/2026	18:00	Non Auto Mode required of other charge ccts	PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	

452	RQ259435	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	17/Feb/2026	08:00	17/Feb/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani(PG) T/L Ckt - 1 & 400 KV Bahadurgarh - Kabulpur T/L Ckt-1	PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
453	RQ259901	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Feb/2026	10:00	16/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	16-Feb-26	10:00	16-Feb-26	18:00	
454	RQ259262	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1		D	Retrofitment of Main Bay & Tie Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	16/Feb/2026	09:00	19/Feb/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	16-Feb-26	14:00	19-Feb-26	23:00	May be given subject to real time grid conditions from 14:00Hrs/One circuit shutdown from both end at a time/Rajasthan consent
455	RQ259424	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP68- AP68A from 400KV D/c Existing line of RRVPNL	16/Feb/2026	08:00	18/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	16-Feb-26	08:00	18-Feb-26	18:00	
456	RQ260498	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	FOR CVT REPLACEMENT	16/Feb/2026	08:00	16/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
457	RQ259383	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	RELAY TESTING AT MERTA SS	16/Feb/2026	08:00	16/Feb/2026	18:00	AUX TRIP RELAY MODIFICATIO N	PLANNED	Approved					Club with 488
458	RQ259371	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4		D	For scheme checking work	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	16:00	16-Feb-26	23:59	May be given from 16:00Hrs
459	RQ259448	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	16/Feb/2026	08:00	18/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	16-Feb-26	08:00	20-Feb-26	20:00	Utility may explore the power line crossing in Auto mode off mode or may be availed on daily basis subject to Rajasthan consent
460	RQ259425	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP68- AP68A from 400KV D/c Existing line of RRVPNL	16/Feb/2026	08:00	18/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	16-Feb-26	08:00	18-Feb-26	18:00	

461	RQ259447	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	16/Feb/2026	08:00	18/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	16-Feb-26	08:00	20-Feb-26	20:00	Utility may explore the power line crossing in Auto mode off mode or may be availed on daily basis subject to Rajasthan consent
462	RQ259410	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For SD defects rectifications	16/Feb/2026	08:00	16/Feb/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
463	RQ259454	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Attending shutdown nature defect in line	15/Feb/2026	10:00	15/Feb/2026	18:00		PLANNED	Approved	15-Feb-26	10:00	15-Feb-26	18:00	
464	RQ259459	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	Adjustment of earth wire for maintaining required clearance	14/Feb/2026	10:00	14/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	10:00	14-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both end
465	RQ259458	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	Fixing of insulation sleeve at power line crossing	14/Feb/2026	10:00	14/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	10:00	14-Feb-26	18:00	
466	RQ259460	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	Adjustment of earth wire for maintaining required clearance	14/Feb/2026	10:00	14/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	10:00	14-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both end
467	RQ259457	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1		D	Fixing of insulation sleeve at power line crossing	14/Feb/2026	10:00	14/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	10:00	14-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both end
468	RQ259433	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	14/Feb/2026	08:00	14/Feb/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 1	PLANNED	Approved	14-Feb-26	08:00	14-Feb-26	18:00	
469	RQ260497	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		D	FOR CVT REPLACEMENT	14/Feb/2026	08:00	14/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Approved	14-Feb-26	08:00	14-Feb-26	18:00	
470	RQ259537	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects	14/Feb/2026	08:00	15/Feb/2026	18:00	Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	PLANNED	Approved					Club with 491
471	RQ259966	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		D	Retrofitting of electro Mechanical BB relay with numerical Relay	13/Feb/2026	10:00	13/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	13-Feb-26	10:00	13-Feb-26	18:00	
472	RQ259332	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTL)-KHETRI (PKTSL) (PBTL) CKT-4		D	For defect rectification work	13/Feb/2026	09:00	16/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Approved	13-Feb-26	16:00	16-Feb-26	23:59	May be given from 16:00Hrs
473	RQ259331	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTL)-KHETRI (PKTSL) (PBTL) CKT-3		D	For defect rectification work	13/Feb/2026	09:00	16/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Approved	13-Feb-26	16:00	16-Feb-26	23:59	May be given from 16:00Hrs
474	RQ260496	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	FOR CVT REPLACEMENT	13/Feb/2026	08:00	13/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ Upto 16:00Hrs
475	RQ259380	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Along with bus for LBB modification and relay testing	13/Feb/2026	08:00	13/Feb/2026	18:30		PLANNED	Approved	13-Feb-26	16:00	13-Feb-26	23:59	ATC curtailment of 2100 MW in NR Export. To be availed from 16:00 hrs. To be availed one ckt at a time. Subjected

476	RQ259342	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	For defect rectification work	13/Feb/2026	08:00	13/Feb/2026	18:00	Non auto of other charge ccts required	PLANNED	Approved	13-Feb-26	16:00	13-Feb-26	23:00	May be given from 16:00Hrs
477	RQ259509	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	LINE EQUIPMENT AMP WORK	13/Feb/2026	08:00	13/Feb/2026	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
478	RQ259466	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAU-SA_TL) CKT-1		D	Rectification of SD Nature defects	13/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	14-Feb-26	18:00	
479	RQ259432	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	13/Feb/2026	08:00	13/Feb/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 2	PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
480	RQ259467	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAU-SA_TL) CKT-2		D	Rectification of SD Nature defects	13/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	14-Feb-26	18:00	
481	RQ259965	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/Feb/2026	10:00	12/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	12-Feb-26	10:00	12-Feb-26	18:00	
482	RQ259984	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KATHAL-HISSAR (PG) CKT-2		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	12/Feb/2026	10:00	12/Feb/2026	17:00	Kindly approve.	PLANNED	Approved	12-Feb-26	10:00	12-Feb-26	17:00	
483	RQ259900	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/Feb/2026	10:00	12/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	12-Feb-26	10:00	12-Feb-26	18:00	
484	RQ259528	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Shutdown defect rectification	12/Feb/2026	09:00	14/Feb/2026	20:00	Non-auto of 400 KV Zerda-Kankroli line ckt-2	PLANNED	Approved	12-Feb-26	16:00	14-Feb-26	23:59	ATC curtailment of 2100 MW in NR Export. To be availed from 16:00 hrs. To be availed one ckt at a time. Subjected
485	RQ259319	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	AMP OF LINE BAY	12/Feb/2026	09:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	09:00	12-Feb-26	18:00	
486	RQ259341	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	For defect rectification work	12/Feb/2026	08:00	12/Feb/2026	18:00	Non auto of other charge ccts required	PLANNED	Approved	12-Feb-26	16:00	12-Feb-26	23:00	May be given from 16:00Hrs
487	RQ259381	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	AUX TRIP RELAY CONTROL UNIT INSTALLATION	12/Feb/2026	08:00	12/Feb/2026	18:00	AUX TRIP RELAY MODIFICATION	PLANNED	Approved					Club with 394
488	RQ259423	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP28- AP29 from 400KV D/c Existing line	12/Feb/2026	08:00	14/Feb/2026	18:00	Both Ckt shutdown required of Existing line simultaneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	12-Feb-26	15:00	14-Feb-26	23:00	May be given from 15:00Hrs/ Subject to real time grid condition & no other shutdown from both ends/ Shree cement & Rajasthan consent

489	RQ260495	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	FOR CVT REPLACEMENT	12/Feb/2026	08:00	12/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ Upto 16:00Hrs
490	RQ259427	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2		D	Shutdown defect rectification work	12/Feb/2026	08:00	13/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	12-Feb-26	08:00	13-Feb-26	18:00	
491	RQ259422	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP28- AP29 from 400KV D/c Existing line	12/Feb/2026	08:00	14/Feb/2026	18:00	Both Ckt shutdown required of Existing line simultaneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	12-Feb-26	14:00	14-Feb-26	23:00	May be given from 14:00Hrs/ Subject to real time grid condition & no other shutdown from both ends/
492	RQ259508	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	LINE EQUIPMENT AMP WORK	12/Feb/2026	08:00	12/Feb/2026	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
493	RQ259913	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR PARBATI POOLING BANALA (PG) CKT-1		D	AR non auto mode required for safety of manpower working in 400KV Amritsar Jalandhar- CKT-2	11/Feb/2026	10:00	13/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	11-Feb-26	10:00	13-Feb-26	18:00	
494	RQ259912	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	AR non auto mode required for safety of manpower working in 400KV Amritsar Jalandhar- CKT-2	11/Feb/2026	10:00	13/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	11-Feb-26	10:00	13-Feb-26	18:00	
495	RQ259911	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR JALANDHAR (PG) CKT-2		D	S/D required for rectification of shutdown nature defects of line.	11/Feb/2026	10:00	13/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	11-Feb-26	10:00	13-Feb-26	18:00	
496	RQ259958	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2		D	For AMP of Line Equipments	11/Feb/2026	09:00	11/Feb/2026	15:00	Kindly approve.	PLANNED	Approved	11-Feb-26	09:00	11-Feb-26	15:00	
497	RQ259261	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		C	Retrofitment of Line Isolator of Bassi-Heerapura ckt-2 at Heerapura GSS	11/Feb/2026	09:00	15/Feb/2026	18:00	Line along with Line & Main Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	11-Feb-26	09:00	15-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both ends/ Rajasthan Consent
498	RQ259487	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package - Shutdown required for Re-installation of Aviation globules on OPGW	11/Feb/2026	08:00	13/Feb/2026	18:00	Shutdown required for Re installation of Aviation globules on OPGW	PLANNED	Approved	11-Feb-26	16:00	13-Feb-26	23:00	May be given from 16:00Hrs
499	RQ259465	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUUSA_TL) CKT-2		D	Rectification of SD Nature defects	11/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	12-Feb-26	18:00	

500	RQ259538	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects	11/Feb/2026	08:00	13/Feb/2026	18:00	Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Approved	11-Feb-26	08:00	13-Feb-26	18:00	May be given Subject to Rajasthan & Shree cement consent
501	RQ259360	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	11/Feb/2026	08:00	11/Feb/2026	18:00	Non Auto of 400 KV RAPP-KankrolI CKT	PLANNED	Approved	11-Feb-26	15:00	11-Feb-26	23:00	May be given from 15:00Hrs/ Subject to Rajasthan consent
502	RQ259464	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-1		D	Rectification of SD Nature defects	11/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	12-Feb-26	18:00	
503	RQ259489	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	11/Feb/2026	08:00	13/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	11-Feb-26	15:00	13-Feb-26	23:00	May be given from 15:00Hrs subject to Rajasthan consent
504	RQ259964	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	10/Feb/2026	10:00	10/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	10-Feb-26	10:00	10-Feb-26	18:00	
505	RQ259899	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	10/Feb/2026	10:00	10/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	10-Feb-26	10:00	10-Feb-26	18:00	
506	RQ259983	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	10/Feb/2026	10:00	10/Feb/2026	17:00	Kindly approve.	PLANNED	Approved	10-Feb-26	10:00	10-Feb-26	17:00	
507	RQ259927	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	10/Feb/2026	10:00	10/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	10-Feb-26	10:00	10-Feb-26	18:00	
508	RQ259318	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	AMP OF LINE BAY	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	18:00	
509	RQ259978	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	A/R Non Auto required for Saftey of manpower working in 400KV Patiala-Nalagarh ckt-2	10/Feb/2026	09:00	10/Feb/2026	17:00	Kindly approve.	PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	17:00	
510	RQ259976	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	Replacement of Defective Jumper from Jack Bus to Line Isolator in switchyard & to attend Shutdown nature defects in transmission line. Shutdown shall be approve along with the 400 KV Bus-1	10/Feb/2026	09:00	10/Feb/2026	17:00	Kindly approve.	PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	17:00	
511	RQ259957	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1		D	For AMP of Line Equipments	10/Feb/2026	09:00	10/Feb/2026	15:00	Kindly approve.	PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	15:00	

512	RQ259977	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	A/R Non Auto required for Safety of manpower working in 400KV Patiala-Nalagarh ckt-2	10/Feb/2026	09:00	10/Feb/2026	17:00	Kindly approve.	PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	17:00	
513	RQ259482	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1		D	For OPGW Diamond creation with Agra-Dausa (B/W TN-309-310) under 'OPGW-01' Package - Shutdown required for Diamond creation with Agra-Dausa line (B/W TN-309-310)	10/Feb/2026	08:00	10/Feb/2026	18:00	Shutdown required for Diamond creation with Agra-Dausa line (B/W TN-309-310)	PLANNED	Approved	10-Feb-26	14:00	10-Feb-26	23:00	May be given subject to real time grid conditions from 14:00Hrs/Load to be managed by Rajasthan at 220KV level/Rajasthan consent
514	RQ259382	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	PLCC PANEL RECTIFICATION & END TO END CHECKING	10/Feb/2026	08:00	10/Feb/2026	18:00	AUX TRIP RELAY MODIFICATION	PLANNED	Approved					Club with 491
515	RQ259359	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	10/Feb/2026	08:00	10/Feb/2026	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Approved					Club with 569
516	RQ259898	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	09/Feb/2026	10:00	09/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	09-Feb-26	10:00	09-Feb-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
517	RQ259982	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	09/Feb/2026	10:00	09/Feb/2026	17:00	Kindly approve.	PLANNED	Approved	09-Feb-26	10:00	09-Feb-26	17:00	
518	RQ259431	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	AMP work	09/Feb/2026	09:00	09/Feb/2026	18:00	AMP WORK	PLANNED	Approved	09-Feb-26	09:00	09-Feb-26	18:00	
519	RQ259974	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		C	S/D required for permanent Restoration of of line at Loc No 224-228 which had failed due to massive land sinking (sinbking if cocomplete village) near parnote area.	09/Feb/2026	09:00	23/Feb/2026	18:00	Kindly approve.	PLANNED	Rejected					May be deferred to next OCC due to peak winter demand period of JK
520	RQ259323	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For defect rectification work	09/Feb/2026	09:00	16/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Approved	09-Feb-26	16:00	16-Feb-26	23:00	May be given from 16:00Hrs
521	RQ259975	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		C	S/D required for permanent Restoration of of line at Loc No 224-228 which had failed due to massive land sinking (sinbking if cocomplete village) near parnote area.	09/Feb/2026	09:00	23/Feb/2026	18:00	Kindly approve.	PLANNED	Rejected					May be deferred to next OCC due to peak winter demand period of JK

522	RQ259330	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS�)-KHETRI (PKTSL) (PBTS�) CKT-2		D	For defect rectification work	09/Feb/2026	09:00	12/Feb/2026	18:00	Non auto of other charge ckt's required	PLANNED	Approved	09-Feb-26	16:00	12-Feb-26	23:59	May be given from 16:00Hrs
523	RQ259329	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS�)-KHETRI (PKTSL) (PBTS�) CKT-1		D	For defect rectification work	09/Feb/2026	09:00	12/Feb/2026	18:00	Non auto of other charge ckt's required	PLANNED	Approved	09-Feb-26	16:00	12-Feb-26	23:59	May be given from 16:00Hrs
524	RQ259426	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1		D	Shutdown defect rectification work	09/Feb/2026	08:00	10/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	09-Feb-26	08:00	10-Feb-26	18:00	
525	RQ259408	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGHARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	09/Feb/2026	08:00	15/Feb/2026	18:00	Non-Auto mode of 400 KV BALLABHGHARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-1 required.	PLANNED	Approved	09-Feb-26	08:00	15-Feb-26	18:00	
526	RQ259420	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP25- AP26 from 400KV D/c Existing line	09/Feb/2026	08:00	11/Feb/2026	18:00	Both Ckt shutdown required of Existing line simultaneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	09-Feb-26	08:00	11-Feb-26	18:00	
527	RQ259438	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	09/Feb/2026	08:00	10/Feb/2026	20:00	Non-auto Mode of 400 KV Kabulpaur - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Bhiwani (BBMB) T/L Ckt-1	PLANNED	Approved	09-Feb-26	08:00	10-Feb-26	20:00	May be given subject to real time grid conditions /One circuit shutdown from both end at a time/Delhi consent
528	RQ259409	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	09/Feb/2026	08:00	15/Feb/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 required	PLANNED	Approved	09-Feb-26	08:00	15-Feb-26	18:00	
529	RQ259421	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP25- AP26 from 400KV D/c Existing line	09/Feb/2026	08:00	11/Feb/2026	18:00	Both Ckt shutdown required of Existing line simultaneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	09-Feb-26	08:00	11-Feb-26	18:00	
530	RQ259926	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	08/Feb/2026	10:00	08/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	08-Feb-26	10:00	08-Feb-26	18:00	

531	RQ259963	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	08/Feb/2026	10:00	08/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	08-Feb-26	10:00	08-Feb-26	18:00	
532	RQ259897	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBHA(PG) (NRSS XXIX) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	08/Feb/2026	10:00	08/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	08-Feb-26	10:00	08-Feb-26	18:00	
533	RQ259481	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUASA_TL) CKT-2		D	For OPGW installation works under 'OPGW-01' Package - Shutdown required for Re-installation of Aviation globules on OPGW and Diamond creation works	08/Feb/2026	08:00	10/Feb/2026	18:00	Shutdown required for Re-installation of Aviation globules on OPGW and Diamond creation works	PLANNED	Approved	08-Feb-26	08:00	10-Feb-26	18:00	
534	RQ259540	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects	08/Feb/2026	08:00	10/Feb/2026	18:00	Non auto for 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Approved	08-Feb-26	08:00	10-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both ends/ Raps Consent
535	RQ259479	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUASA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package - Shutdown required for Re-installation of Aviation globules on OPGW and Diamond creation works	08/Feb/2026	08:00	10/Feb/2026	18:00	Shutdown required for Re-installation of Aviation globules on OPGW and Diamond creation works	PLANNED	Approved	08-Feb-26	08:00	10-Feb-26	18:00	
536	RQ259312	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	for rectification of SD defects	07/Feb/2026	16:30	07/Feb/2026	23:59		PLANNED	Approved	07-Feb-26	16:30	07-Feb-26	23:59	
537	RQ259896	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	07/Feb/2026	10:00	07/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	07-Feb-26	10:00	07-Feb-26	18:00	
538	RQ259962	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	07/Feb/2026	10:00	07/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	07-Feb-26	10:00	07-Feb-26	18:00	
539	RQ259988	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBHA (PG) CKT-2		D	AMP of Line Equipments.	07/Feb/2026	10:00	07/Feb/2026	17:00	Kindly approve.	PLANNED	Approved	07-Feb-26	10:00	07-Feb-26	17:00	
540	RQ259981	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	07/Feb/2026	10:00	07/Feb/2026	17:00	Kindly approve.	PLANNED	Approved	07-Feb-26	10:00	07-Feb-26	17:00	
541	RQ260509	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For AMP of Line Bay at Sikar-II Substation	07/Feb/2026	09:00	07/Feb/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	07-Feb-26	16:00	07-Feb-26	23:00	May be given from 16:00Hrs
542	RQ259352	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1		D	Line Bay AMP work at Hisar end	07/Feb/2026	09:00	07/Feb/2026	18:00	amp work	PLANNED	Approved	07-Feb-26	09:00	07-Feb-26	18:00	

543	RQ259543	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	To attend shutdown nature defects	07/Feb/2026	08:00	08/Feb/2026	18:00	Non Auto mode for 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 and 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Approved	07-Feb-26	08:00	08-Feb-26	18:00	
544	RQ259311	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	for rectification of SD defects	06/Feb/2026	16:30	06/Feb/2026	23:59		PLANNED	Approved	06-Feb-26	16:30	06-Feb-26	23:59	
545	RQ259910	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	AR non auto mode required for safety of manpower working in ckt-2	06/Feb/2026	10:00	06/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	06-Feb-26	10:00	06-Feb-26	18:00	
546	RQ259925	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR PARBATI POOLING BANALA (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	06/Feb/2026	10:00	06/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	06-Feb-26	10:00	06-Feb-26	18:00	
547	RQ259909	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	S/D required for rectification of shutdown nature defects of line.	06/Feb/2026	10:00	06/Feb/2026	18:00	Kindly approve.	PLANNED	Approved					Club with 422
548	RQ259518	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	To attend shutdown nature defects	06/Feb/2026	09:00	07/Feb/2026	18:00	with non auto of 400 KV Dadri-Maharani Bagh line/ballabhgarh	PLANNED	Approved	06-Feb-26	09:00	07-Feb-26	18:00	
549	RQ260508	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For AMP of Line Bay at Sikar-II Substation	06/Feb/2026	09:00	06/Feb/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	06-Feb-26	16:00	06-Feb-26	23:00	May be given from 16:00Hrs
550	RQ259351	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Line Bay AMP work at Hisar end	06/Feb/2026	09:00	06/Feb/2026	18:00	amp work	PLANNED	Approved	06-Feb-26	09:00	06-Feb-26	18:00	
551	RQ259260	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		C	Retrofitment of Line Isolator of Bassi-Heerapura ckt-2 at Heerapura GSS	06/Feb/2026	09:00	10/Feb/2026	18:00	Line along with Line & Main Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	06-Feb-26	09:00	10-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both ends/ Rajasthan Consent
552	RQ259437	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	06/Feb/2026	08:00	07/Feb/2026	20:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Hisar T/L Ckt-1	PLANNED	Approved	06-Feb-26	08:00	07-Feb-26	20:00	

553	RQ259542	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects	06/Feb/2026	08:00	06/Feb/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both ends/ Raps Consent
554	RQ259895	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR JALANDHAR (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	05/Feb/2026	10:00	05/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	05-Feb-26	10:00	05-Feb-26	18:00	
555	RQ259924	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR JALANDHAR (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	05/Feb/2026	10:00	05/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	05-Feb-26	10:00	05-Feb-26	18:00	
556	RQ259987	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1		D	AMP of Line Equipments.	05/Feb/2026	10:00	05/Feb/2026	17:00	Kindly approve.	PLANNED	Approved	05-Feb-26	10:00	05-Feb-26	17:00	
557	RQ259961	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	Retrofitting of electro Mechanical BB relay with numerical Relay	05/Feb/2026	10:00	05/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	05-Feb-26	10:00	05-Feb-26	18:00	
558	RQ259980	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KATHAL-MALERKOTLA (PG) CKT-1		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	05/Feb/2026	10:00	05/Feb/2026	17:00	Kindly approve.	PLANNED	Approved	05-Feb-26	10:00	05-Feb-26	17:00	
559	RQ259517	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_PMSTL - MURADNAGAR_2 (UP) CKT-2		D	LINE BAY AMP WORK	05/Feb/2026	08:00	05/Feb/2026	18:00	LINE BAY AMP WORK	PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
560	RQ259494	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package - Shutdown required for Re-installation of Aviation globules on OPGW	05/Feb/2026	08:00	05/Feb/2026	18:00	Shutdown required for Re installation of Aviation globules on OPGW	PLANNED	Approved	05-Feb-26	15:00	05-Feb-26	23:00	May be given from 15:00Hrs/ Subject to Rajasthan & Shree cement consent
561	RQ259515	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-2		D	For fire wall construction at Ballabgarh end	05/Feb/2026	08:00	07/Feb/2026	20:00	For fire wall construction at Ballabgarh end	PLANNED	Approved	05-Feb-26	08:00	07-Feb-26	20:00	
562	RQ259914	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)-NAKODAR(PSG) (PG) CKT-1		D	S/D required for rectification of shutdown nature defects of line.	04/Feb/2026	10:00	04/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	04-Feb-26	10:00	04-Feb-26	18:00	
563	RQ259952	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(P G)-BAGLIHAR(JK) (PG)		D	S/D REQUIRED FOR removal of aviation globules vide 68th NRPC Meeting dated 11.09.2023	04/Feb/2026	09:00	05/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	04-Feb-26	09:00	05-Feb-26	18:00	
564	RQ259328	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For defect rectification work	04/Feb/2026	09:00	05/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Approved	04-Feb-26	16:00	05-Feb-26	23:00	May be given from 16:00Hrs

565	RQ259357	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Insulator replacement work	04/Feb/2026	08:00	14/Feb/2026	18:00	Non Auto of 400 KV Kankrol-Zerda CKT 2	PLANNED	Approved	04-Feb-26	16:00	14-Feb-26	23:59	ATC curtailment of 2100 MW in NR Export. To be availed from 16:00 hrs. To be availed one ckt at a time. Subjected to WRPC Approval
566	RQ259485	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	04/Feb/2026	08:00	10/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	04-Feb-26	15:00	10-Feb-26	23:00	May be given from 15:00Hrs subject to Rajasthan consent
567	RQ259358	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Insulator replacement work	04/Feb/2026	08:00	14/Feb/2026	18:00	Non Auto of 400 KV Kankrol-Zerda CKT 1	PLANNED	Approved	15-Feb-26	16:00	25-Feb-26	23:59	ATC curtailment of 2100 MW in NR Export. To be availed from 16:00 hrs. To be availed one ckt at a time. Subjected
568	RQ259444	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	04/Feb/2026	08:00	06/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	06-Feb-26	08:00	10-Feb-26	20:00	Utility may explore the power line crossing in Auto mode off mode or may be availed on daily basis subject to Rajasthan consent
569	RQ259539	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	To attend shutdown nature defects	04/Feb/2026	08:00	07/Feb/2026	18:00	Non auto for 400 KV RAPS_C(NP)-CHITTORGARH (RS) (PG) CKT-1	PLANNED	Approved	04-Feb-26	15:00	07-Feb-26	23:00	May be given from 15:00Hrs/ Subject to real time grid condition & no other shutdown from both ends/ Raps Consent
570	RQ259443	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	04/Feb/2026	08:00	06/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	06-Feb-26	08:00	10-Feb-26	20:00	Utility may explore the power line crossing in Auto mode off mode or may be availed on daily basis subject to Rajasthan consent
571	RQ259960	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHTWAR(GIS)-KISHENPUR(PG) (KWTL) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/Feb/2026	10:00	03/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	03-Feb-26	10:00	03-Feb-26	18:00	
572	RQ259979	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	03/Feb/2026	10:00	03/Feb/2026	17:00	Kindly approve.	PLANNED	Approved	03-Feb-26	10:00	03-Feb-26	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ Upto 16:00Hrs
573	RQ259923	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/Feb/2026	10:00	03/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	03-Feb-26	10:00	03-Feb-26	18:00	
574	RQ259500	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	For OPGW replacement works between TN-49 to TN-50	03/Feb/2026	08:00	07/Feb/2026	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	03-Feb-26	08:00	07-Feb-26	18:00	
575	RQ259499	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	For OPGW replacement works between TN-49 to TN-50	03/Feb/2026	08:00	07/Feb/2026	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	03-Feb-26	08:00	07-Feb-26	18:00	
576	RQ259541	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	To attend shutdown nature defects	03/Feb/2026	08:00	04/Feb/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	PLANNED	Approved	03-Feb-26	08:00	04-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both ends/ Raps Consent

577	RQ259272	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(P G)- JAISALMER(RS) (PRTL) CKT-1		D	Main LBB testing	02/Feb/2026	23:00	02/Feb/2026	23:59		PLANNED	Approved	02-Feb-26	23:00	02-Feb-26	23:59	May be given
578	RQ259271	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(P G)- JAISALMER(RS) (PRTL) CKT-2		D	Main LBB testing	02/Feb/2026	22:00	02/Feb/2026	23:00		PLANNED	Approved	02-Feb-26	22:00	02-Feb-26	23:00	May be given
579	RQ259270	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)- FATEHGARH_III(P G) (PRTL) CKT-2		D	Main LBB testing	02/Feb/2026	20:00	02/Feb/2026	21:00		PLANNED	Approved	02-Feb-26	20:00	02-Feb-26	21:00	May be given
580	RQ259269	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)- FATEHGARH_III(P G) (PRTL) CKT-1		D	Main LBB testing	02/Feb/2026	18:00	02/Feb/2026	19:00		PLANNED	Approved	02-Feb-26	18:00	02-Feb-26	19:00	May be given
581	RQ259959	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)- KISHENPUR(PG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Feb/2026	10:00	02/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	02-Feb-26	10:00	02-Feb-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
582	RQ259973	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR- NEWWANPOH (PG) CKT-1		D	To attend Shutdown nature defects in line	02/Feb/2026	09:00	03/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	02-Feb-26	09:00	03-Feb-26	18:00	
583	RQ259320	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA- BHIWADI (PG) CKT-1		D	AMP OF LINE BAY	02/Feb/2026	09:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	09:00	02-Feb-26	18:00	
584	RQ259327	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)- KHETRI (PKTSL) (PKTSL) CKT-1		D	For defect rectification work	02/Feb/2026	09:00	03/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Approved	02-Feb-26	16:00	03-Feb-26	23:00	May be given from 16:00Hrs
585	RQ259406	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)- TUGHLAKABAD(P G) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	02/Feb/2026	08:00	08/Feb/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH (PG)- TUGHLAKABAD(PG) (DTL) CKT-2 required.	PLANNED	Approved	02-Feb-26	08:00	08-Feb-26	18:00	
586	RQ259516	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_P MSTL - MURADNAGAR_2 (UP) CKT-1		D	LINE BAY AMP WORK	02/Feb/2026	08:00	02/Feb/2026	18:00	LINE BAY AMP WORK	PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
587	RQ259480	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2		D	For OPGW installation works under 'OPGW-01' Package - Shutdown required for Removal of Aviation globules from the earthwire	02/Feb/2026	08:00	03/Feb/2026	18:00	Shutdown required for Removal of Aviation globules from the earthwire	PLANNED	Approved	02-Feb-26	08:00	03-Feb-26	18:00	

588	RQ259407	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	02/Feb/2026	08:00	08/Feb/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 required	PLANNED	Approved	02-Feb-26	08:00	08-Feb-26	18:00	
589	RQ259478	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package - Shutdown required for Removal of Aviation globules from the earthwire	02/Feb/2026	08:00	03/Feb/2026	18:00	Shutdown required for Removal of Aviation globules from the earthwire	PLANNED	Approved	02-Feb-26	08:00	03-Feb-26	18:00	
590	RQ259313	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	for rectification of SD defects	01/Feb/2026	16:30	28/Feb/2026	23:59		PLANNED	Rejected					May be rejected / wrong entry
591	RQ259317	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	To live install OPGW	01/Feb/2026	09:00	28/Feb/2026	18:00		PLANNED	Rejected					Duplicate entry
592	RQ259316	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To live install OPGW	01/Feb/2026	09:00	28/Feb/2026	18:00		PLANNED	Rejected					Duplicate entry
593	RQ259510	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	20:00	For jack bus replacement work at Ballabgarh end	PLANNED	Approved	01-Feb-26	08:00	04-Feb-26	20:00	May be allowed subject to real time grid condition & Delhi & Haryana consent/ Load to be managed by Delhi & Haryana. To be not clubbed
594	RQ260501	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	for ct cvt replacment	01/Feb/2026	08:00	02/Feb/2026	18:00	for ct cvt replacment	PLANNED	Approved	01-Feb-26	08:00	02-Feb-26	18:00	
595	RQ259441	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	01/Feb/2026	08:00	03/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	01-Feb-26	08:00	05-Feb-26	20:00	Utility may explore the power line crossing in Auto mode off mode or may be availed on daily basis
596	RQ259449	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non-Auto mode for on line PID testing of porcelain Disc insulators	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto mode for on line PID testing of porcelain Disc insulators	PLANNED	Approved	01-Feb-26	08:00	28-Feb-26	18:00	
597	RQ259513	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	20:00	For jack bus replacement work at Ballabgarh end	PLANNED	Approved	01-Feb-26	08:00	04-Feb-26	20:00	May be allowed subject to real time grid condition & Delhi & Haryana consent/ Load to be managed by Delhi & Haryana. To be not clubbed
598	RQ259430	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For overhead crossing of 765kV Bhadla-III Sikar-II TL	01/Feb/2026	08:00	04/Feb/2026	18:00	For overhead crossing of 765kV Bhadla-III Sikar-II TL	PLANNED	Approved	01-Feb-26	08:00	04-Feb-26	18:00	
599	RQ259486	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package - Shutdown required for Removal of Aviation globules from the earthwire	01/Feb/2026	08:00	03/Feb/2026	18:00	Shutdown required for Removal of Aviation globules from the earthwire	PLANNED	Approved	01-Feb-26	16:00	03-Feb-26	23:00	May be given from 16:00Hrs

600	RQ259493	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package - Shutdown required for Removal of Aviation globules from the earthwire	01/Feb/2026	08:00	01/Feb/2026	18:00	Shutdown required for Removal of Aviation globules from the earthwire	PLANNED	Approved	01-Feb-26	15:00	01-Feb-26	23:00	May be given from 15:00Hrs/ Subject to Rajasthan & Shree cement consent
601	RQ259492	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Feb-26	08:00	28-Feb-26	18:00	Non auto may be given
602	RQ259477	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU_SA_TL) CKT-2		D	For OPGW installation works under 'OPGW-01' Package	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Feb-26	08:00	28-Feb-26	18:00	
603	RQ259491	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Feb-26	08:00	28-Feb-26	18:00	Non auto may be given
604	RQ259514	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	20:00	For jack bus replacement work at Ballabgarh end	PLANNED	Approved	01-Feb-26	08:00	04-Feb-26	20:00	May be allowed subject to real time grid condition & Delhi & Haryana consent/ Load to be managed by Delhi & Haryana. To be not clubbed
605	RQ259511	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)-TUGHLAKABAD(P G) (DTL) CKT-2		C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	20:00	For jack bus replacement work at Ballabgarh end	PLANNED	Approved	01-Feb-26	08:00	04-Feb-26	20:00	May be allowed subject to real time grid condition & Delhi & Haryana consent/ Load to be managed by Delhi & Haryana. To be not clubbed
606	RQ259483	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	For OPGW Diamond creation at crossing with Agra-Bhiwadi Line under 'OPGW-01' Package	01/Feb/2026	08:00	03/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Feb-26	08:00	03-Feb-26	18:00	
607	RQ259488	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Feb/2026	08:00	13/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Feb-26	15:00	13-Feb-26	23:00	May be given from 15:00Hrs/ Subject to Rajasthan consent
608	RQ259490	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Feb-26	08:00	28-Feb-26	18:00	Non auto may be given
609	RQ259512	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	20:00	For jack bus replacement work at Ballabgarh end	PLANNED	Approved	01-Feb-26	08:00	04-Feb-26	20:00	May be allowed subject to real time grid condition & Delhi & Haryana consent/ Load to be managed by Delhi & Haryana. To be not clubbed
610	RQ259495	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01/Feb/2026	08:00	25/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Feb-26	08:00	25-Feb-26	18:00	
611	RQ259429	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For overhead crossing of 765kV Bhadla-III Sikar-II TL	01/Feb/2026	08:00	04/Feb/2026	18:00	For overhead crossing of 765kV Bhadla-III Sikar-II TL	PLANNED	Approved	01-Feb-26	08:00	04-Feb-26	18:00	

612	RQ259450	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non-Auto mode for on line PID testing of porcelain Disc insulators	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto mode for on line PID testing of porcelain Disc insulators	PLANNED	Approved	01-Feb-26	08:00	28-Feb-26	18:00	
613	RQ259442	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	01/Feb/2026	08:00	03/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	01-Feb-26	08:00	05-Feb-26	20:00	Utility may explore the power line crossing in Auto mode off mode or may be availed on daily basis
614	RQ259398	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Feb/2026	08:00	03/Feb/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Feb-26	08:00	03-Feb-26	18:00	Shutdown may be allowed subject to real time grid condition/ Max two line shutdown from both ends
615	RQ259399	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Feb/2026	08:00	03/Feb/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Feb-26	08:00	03-Feb-26	18:00	Shutdown may be allowed subject to real time grid condition/ Max two line shutdown from both ends
616	RQ259476	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUZA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Feb-26	08:00	28-Feb-26	18:00	
617	RQ259484	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	For OPGW Diamond creation at crossing with Agra-Bhiwadi Line under 'OPGW-01' Package	01/Feb/2026	08:00	03/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Feb-26	08:00	03-Feb-26	18:00	
618	RQ259943	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (PG)		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-26	07:00	28-Feb-26	18:00	
619	RQ259941	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-26	07:00	28-Feb-26	18:00	
620	RQ259947	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-26	07:00	28-Feb-26	18:00	

621	RQ259949	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)- NAKODAR(PSG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-26	07:00	28-Feb-26	18:00	
622	RQ259948	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-26	07:00	28-Feb-26	18:00	
623	RQ259950	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)- DHANANSU(PG) (PG) CKT-1		D	S/D REQUIRED FOR removal of aviation globules manually before instalation of OPGW approved vide 68th NRPC Meeting dated 11.09.2023	01/Feb/2026	07:00	05/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-26	07:00	05-Feb-26	18:00	
624	RQ259944	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)- DHANANSU(PG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-26	07:00	28-Feb-26	18:00	
625	RQ259946	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- NAKODAR(PSG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-26	07:00	28-Feb-26	18:00	
626	RQ259945	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- DHANANSU(PG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-26	07:00	28-Feb-26	18:00	
627	RQ259951	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- DHANANSU(PG) (PG) CKT-1		D	S/D REQUIRED FOR removal of aviation globules manually before instalation of OPGW approved vide 68th NRPC Meeting dated 11.09.2023	01/Feb/2026	07:00	05/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-26	07:00	05-Feb-26	18:00	
628	RQ259942	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)- KISHENPUR(PG) (JKSPDCL) CKT-3		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-26	07:00	28-Feb-26	18:00	
629	RQ260091	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)- BHADLA(PG) (PG) CKT-2	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	27/Feb/2026	17:00	27/Feb/2026	23:00		PLANNED	Approved	27-Feb-26	17:00	27-Feb-26	23:00	May be given from 17:00Hrs

630	RQ259069	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Process bus commissioning work at Kanpur. S/d of both lines- 400kv Kanpur-Agra & 400kv Kanpur-Ballabgarh-1 is required together for TIE LBB Testing	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	08:00	27-Feb-26	18:00	
631	RQ260090	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	26/Feb/2026	17:00	26/Feb/2026	23:00		PLANNED	Approved	26-Feb-26	17:00	26-Feb-26	23:00	May be given from 17:00Hrs
632	RQ259605	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2- JAULIIVI (PG) CKT-2	POWER GRID	D	To attend Shutdown Nature Defects under Sitarganj TLM Jurisdiction	26/Feb/2026	09:00	26/Feb/2026	17:00		PLANNED	Approved	26-Feb-26	09:00	26-Feb-26	17:00	
633	RQ259663	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2- JAULIIVI (PG) CKT-1	POWER GRID	D	A/r disable for work in other Ckt	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	
634	RQ258876	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	C	* Planned shutdown required for Bay Equipment Maintenance and Periodic Testing of 400KV Lucknow(PG) Bay at 400KV S/S Saroj	25/Feb/2026	09:00	25/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	09:00	25-Feb-26	18:00	
635	RQ259604	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2- JAULIIVI (PG) CKT-1	POWER GRID	D	To attend Shutdown Nature Defects under Sitarganj TLM Jurisdiction	24/Feb/2026	09:00	24/Feb/2026	17:00		PLANNED	Approved	24-Feb-26	09:00	24-Feb-26	17:00	
636	RQ259664	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2- JAULIIVI (PG) CKT-2	POWER GRID	D	A/r disable for work in other Ckt	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	
637	RQ258877	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	* Planned shutdown of 400KV Singrauli Line Bay (Bay No.91) including line required for Periodic Testing and bay maintenance	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	09:00	23-Feb-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & PG consent
638	RQ259026	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-1	POWER GRID	C	'Process bus commissioning work at Kanpur	23/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	27-Feb-26	18:00	
639	RQ259761	OCC_239	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Shutdown required for commencement of Tapping at 400kv Kota Merta line for LILO of one circuit of 400kv Kota Merta T/L at Beawar S/s	20/Feb/2026	09:00	28/Feb/2026	18:00	Shutdown Required	PLANNED	Approved		15:00		23:00	May be given from 15:00Hrs/ Subject to Rajasthan consent
640	RQ259072	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	20/Feb/2026	09:00	21/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	09:00	21-Feb-26	18:00	
641	RQ259040	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-2	POWER GRID	D	Erection, Testing & Commissioning of New Line Reactor at Mainpuri S/S	18/Feb/2026	09:00	20/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	09:00	20-Feb-26	18:00	

642	RQ259795	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	A/r disable for work in other Ckt	18/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	20-Feb-26	18:00	
643	RQ259584	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP of line bay.	17/Feb/2026	09:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	09:00	17-Feb-26	18:00	
644	RQ259088	OCC_239	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	ANPARA LINE ISOLATOR A CHNAGE	17/Feb/2026	08:00	20/Feb/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	17-Feb-26	08:00	20-Feb-26	18:00	May be allow /Already under outage
645	RQ259678	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	A/r disable for work in other Ckt	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
646	RQ259728	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	17/Feb/2026	07:00	21/Feb/2026	19:00		PLANNED	Approved	17-Feb-26	07:00	21-Feb-26	19:00	Shutdown may be allowed subject to real time grid condition/ Max two line shutdown from both ends/ Subject to UK consent
647	RQ259727	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	17/Feb/2026	07:00	21/Feb/2026	19:00		PLANNED	Approved	17-Feb-26	07:00	21-Feb-26	19:00	Shutdown may be allowed subject to real time grid condition/ Max two line shutdown from both ends/ Subject to UK consent
648	RQ260520	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-3	POWER GRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	28-Feb-26	18:00	Subject to delhi consent after discussion in delhi OCC. Dates for s/d shall not coincide with the budget session.
649	RQ260521	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-4	POWER GRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	28-Feb-26	18:00	Subject to delhi consent after discussion in delhi OCC. Dates for s/d shall not coincide with the budget session.
650	RQ260519	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-2	POWER GRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	28-Feb-26	18:00	Subject to delhi consent after discussion in delhi OCC. Dates for s/d shall not coincide with the budget session.
651	RQ259068	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	C	Process bus commissioning work at Kanpur.	16/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	20-Feb-26	18:00	
652	RQ259051	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Non auto mode for PID test	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	28-Feb-26	18:00	
653	RQ260518	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-1	POWER GRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	28-Feb-26	18:00	Subject to delhi consent after discussion in delhi OCC. Dates for s/d shall not coincide with the budget session.
654	RQ259039	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	Erection, Testing & Commissioning of New Line Reactor at Mainpuri S/S	15/Feb/2026	09:00	17/Feb/2026	18:00		PLANNED	Approved	15-Feb-26	09:00	17-Feb-26	18:00	
655	RQ259049	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	For Tie Bay LBB relay retrofitment and testing. Non-auto of other ckt.	15/Feb/2026	09:00	15/Feb/2026	18:00		PLANNED	Approved	15-Feb-26	09:00	15-Feb-26	18:00	

656	RQ259666	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	A/r disable for work in other Ckt	15/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	15-Feb-26	08:00	15-Feb-26	18:00	
657	RQ259794	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	A/r disable for work in other Ckt	15/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	15-Feb-26	08:00	17-Feb-26	18:00	
658	RQ259060	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	14/Feb/2026	09:00	14/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	09:00	14-Feb-26	18:00	
659	RQ259059	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	Non-auto for work in other ckt.	14/Feb/2026	09:00	14/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	09:00	14-Feb-26	18:00	
660	RQ259058	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	Non-auto for work in other ckt.	13/Feb/2026	09:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	09:00	13-Feb-26	18:00	
661	RQ259061	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	13/Feb/2026	09:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	09:00	13-Feb-26	18:00	
662	RQ259087	OCC_239	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	ANPARA ISOLATOR B CHANGE	12/Feb/2026	08:00	15/Feb/2026	18:00	ANPARA LINE SHUTDOWN REQUIRED	PLANNED	Approved	12-Feb-26	08:00	15-Feb-26	18:00	May be allow/Already under outage
663	RQ259023	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	C	NHAI Line diversion work	12/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	21-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both ends/
664	RQ259676	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	A/r disable for work in other Ckt	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
665	RQ259677	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	earth wire peak replacement work in ckt 1	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
666	RQ259030	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	Process bus commissioning work at Kanpur. S/d of 400kV Kanpur-Ballabgarh-2 line & S/d of 400kV Kanpur-Auraiya-2 line will be required together for testing of Tie LBB scheme.	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
667	RQ259732	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	12/Feb/2026	07:00	16/Feb/2026	16:00		PLANNED	Approved	12-Feb-26	07:00	16-Feb-26	16:00	Subject to real time grid condition/No other line shutdown from both ends/ UP Consent
668	RQ258859	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR-2(PG) LINE FOR CT/CVT TAN DELTA TESTING AND BAY MAINTENANCE.	11/Feb/2026	09:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	09:00	11-Feb-26	18:00	
669	RQ259038	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Sag plate adjustment	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	

670	RQ259037	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Non auto required for Sag plate adjustment work(400kv Allahabad-Fatehpur02)	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
671	RQ258860	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR-1(PG) LINE FOR ADJUSTING OF R PHASE,B BUS PANTOGRAPH ISOLATOR.	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	18:00	
672	RQ259036	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Non auto required for Sag plate adjustment work	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
673	RQ259035	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Sag plate adjustment & shut down works	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
674	RQ259625	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	Insulator replacement work at diverted locations during construction of Bundelkhand Express way.	10/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	11-Feb-26	18:00	
675	RQ259624	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	Insulator replacement work at diverted locations during construction of Bundelkhand Express way.	10/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	11-Feb-26	18:00	
676	RQ259086	OCC_239	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	C	ALD-01 ISOLATOR -B CHANGE	09/Feb/2026	08:00	12/Feb/2026	18:00	ALD-01 LINE SHUTDOWN REQUIRED	PLANNED	Approved	09-Feb-26	08:00	12-Feb-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG consent
677	RQ259046	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Diamond formation work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
678	RQ259585	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	C	Process bus commissioning work at Kanpur. During s/d of Auriaya-2 line, 400kV Kanpur-Auraiya-1 will be put in Non-Auto mode.	09/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	12-Feb-26	18:00	
679	RQ259053	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	Interruption overhauling of Tie-Bay-405-CB at Kanpur. (Make-CGL). S/d of line is required on continuous basis.	09/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	14-Feb-26	18:00	
680	RQ259661	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	A/r disable for work in other Ckt	09/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	12-Feb-26	18:00	
681	RQ259047	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Diamond formation work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	

682	RQ259595	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	AR off Permission for PID testing	07/Feb/2026	09:00	07/Feb/2026	18:00		PLANNED	Approved	07-Feb-26	09:00	07-Feb-26	18:00	
683	RQ258965	OCC_239	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWER GRID	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e[Line bay - 400KV Breaker , 400KV CTs, 400KV Isolators & IPS tubes	06/Feb/2026	10:00	25/Feb/2026	16:00		PLANNED	Approved	06-Feb-26	10:00	25-Feb-26	16:00	Subject to real time grid condition/No other line shutdown from both ends/
684	RQ259623	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	To attend shutdown nature defects in line along with AMP of Line Bay.	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
685	RQ259052	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	bend earth wire peak will be replace on tower no 946 in ckt 1. ofc in earth peak. Non-auto of other ckt.	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
686	RQ260104	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work of Bay equipments alongwith line reactor at Merta end.	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved					Club with 639
687	RQ259670	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	A/r disable for work in other Ckt	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
688	RQ259054	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Replacement of Porcelain Insulator to Polymer Insulator	04/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	05-Feb-26	18:00	
689	RQ259025	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	Non auto mode	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
690	RQ259600	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Non auto required for Porcelain to Polymer Insulator replacement work (400KV Fatehpur-Panki-01))	04/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	05-Feb-26	18:00	
691	RQ258862	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2 (UP) (PG) CKT-1	POWER GRID	C	* 400 KV DADRI LINE S/D FOR ROUTINE TESTING AND OM WORK .	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ Upto 16:00Hrs
692	RQ259632	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	Relay Testing and A/R off of 400kV Sohawal Ballia Ckt -2	03/Feb/2026	09:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	09:00	03-Feb-26	18:00	

693	RQ259791	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	Diversion work of 400KV Singrauli-Lucknow line infringing with Lucknow-Kanpur green expressway.	03/Feb/2026	08:00	22/Feb/2026	18:00		PLANNED	Rejected					May be rejected / already availed
694	RQ259658	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	A/r disable for work in other Ckt	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
695	RQ259665	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWER GRID	D	A/r disable for work in other Ckt	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
696	RQ259769	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWER GRID	D	To attend shutdown nature defects in line along with AMP of Line Bay at both end.	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
697	RQ259070	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	As the Jack bus is passing above the Sikar-1 main bay and to avoid the breach of electrical clearance and considering the safety aspect during DAC replacement, Shutdown of Sikar-1 line is required. Further, 1st day 3 hours of shutdown is required for dismantling of DAC and disconnecting the bus work	02/Feb/2026	11:00	03/Feb/2026	14:00		PLANNED	Approved	02-Feb-26	11:00	03-Feb-26	14:00	
698	RQ259048	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	For Tie Bay LBB relay retrofitment and testing. Non-auto of other ckt.	02/Feb/2026	09:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	09:00	02-Feb-26	18:00	
699	RQ259628	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Non auto required for Porcelain to Polymer Insulator replacement work (400KV Singrauli-Fatehpur)	02/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	03-Feb-26	18:00	
700	RQ259675	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-3	POWER GRID	D	A/r disable for work in other Ckt	02/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	07-Feb-26	18:00	
701	RQ259644	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	A/r disable for work in other Ckt	02/Feb/2026	08:00	03/Feb/2026	18:00	A/r disable for work in other Ckt	PLANNED	Approved	02-Feb-26	08:00	03-Feb-26	18:00	
702	RQ259667	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	A/r disable for work in other Ckt	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
703	RQ259603	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Replacement of Porcelain Insulator to Polymer Insulator	02/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	03-Feb-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consen

704	RQ259029	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	C	'Process bus commissioning work at Kanpur. During s/d of Ballabgarh-2 line, 400kV Kanpur-Ballabgarh-3 line will be put in Non-Auto mode.	02/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	07-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both ends/
705	RQ259583	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	C	SS103 Construction related activities for Line reactor in 400kV Allahabad Kanpur-2 Line.	01/Feb/2026	09:00	15/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	09:00	15-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both ends/
706	RQ259050	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Non auto mode for PID test	01/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	15-Feb-26	18:00	
707	RQ260212	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	08:00	27-Feb-26	18:00	
708	RQ260204	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 21 to 40.	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	
709	RQ260190	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	08:00	19-Feb-26	18:00	
710	RQ260181	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
711	RQ260179	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 20.	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
712	RQ260174	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
713	RQ260180	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	16/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	17-Feb-26	18:00	
714	RQ260170	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
715	RQ260166	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General maintenance	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
716	RQ260158	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightning and Insulator Cleaning	09/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	11-Feb-26	18:00	

717	RQ260161	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 71 to 90.	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
718	RQ260162	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightning of dead end towers and tree trimming etc.	09/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	10-Feb-26	18:00	
719	RQ260159	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
720	RQ260155	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 46 to 70.	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
721	RQ260153	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
722	RQ260149	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-1	PSTCL	D	General maintenance	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
723	RQ260147	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEI (PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightning and Insulator Cleaning	04/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	06-Feb-26	18:00	
724	RQ260144	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
725	RQ259533	OCC_239	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	27/Feb/2026	08:00	27/Feb/2026	19:00	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	PLANNED	Approved	27-Feb-26	08:00	27-Feb-26	19:00	
726	RQ259532	OCC_239	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	26/Feb/2026	08:00	26/Feb/2026	19:00	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	19:00	
727	RQ260537	OCC_239	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightning of Line Dropper of R, Y & B phase and General maintenance work at 400 kV Bawana and For replacing jack bus conductor of R phase at 400 kV Mundka	26/Feb/2026	16:00	26/Feb/2026	23:00	During the Shutdown Load will be meet throught Bawana-Mundka Ckt-1	PLANNED	Approved	26-Feb-26	16:00	26-Feb-26	23:00	

728	RQ260536	OCC_239	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightning of Line Dropper of R, Y & B phase and General maintenance work at 400 kV Bawana and For replacing jack bus conductor of B phase at 400 kV Mundka	25/Feb/2026	16:00	25/Feb/2026	23:00	During the Shutdown Load will be meet through Bawana-Mundka Ckt-2	PLANNED	Approved	25-Feb-26	16:00	25-Feb-26	23:00	
729	RQ260539	OCC_239	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MANDOLA(PG) (DTL) CKT-2	DTL	D	Tightning of Line Dropper of R, Y & B phase PMS and General maintenance work.	20/Feb/2026	09:30	20/Feb/2026	17:00	During the Shutdown Load will be meet through 400kV Bawana-Mandola Ckt-I	PLANNED	Approved	20-Feb-26	09:30	20-Feb-26	17:00	
730	RQ260538	OCC_239	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MANDOLA(PG) (DTL) CKT-1	DTL	D	Tightning of Line Dropper of R, Y & B phase PMS and General maintenance work.	18/Feb/2026	09:30	18/Feb/2026	17:00	During the Shutdown Load will be meet through 400kV Bawana-Mandola Ckt-II	PLANNED	Approved	18-Feb-26	09:30	18-Feb-26	17:00	
731	RQ258883	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	C	* ROUTINE MAINTENANCE OF BAY.	26/Feb/2026	09:00	26/Feb/2026	17:00		PLANNED	Approved	26-Feb-26	09:00	26-Feb-26	17:00	
732	RQ258872	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	C	* Shutdown is required for preventive maintenance work.	11/Feb/2026	09:00	11/Feb/2026	17:00		PLANNED	Approved	11-Feb-26	09:00	11-Feb-26	17:00	
733	RQ258871	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	C	* Shutdown is required for routine maintenance and testing work.	10/Feb/2026	09:00	10/Feb/2026	17:00		PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	17:00	
734	RQ259596	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AR off Permission for PID testing	09/Feb/2026	09:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	09:00	09-Feb-26	18:00	
735	RQ258866	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWER GRID,UP PTCL	C	* General maintenance will be done during this shutdown.	06/Feb/2026	10:00	06/Feb/2026	17:00		PLANNED	Approved	06-Feb-26	10:00	06-Feb-26	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ Upto 16:00Hrs
736	RQ260375	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Annual Relay Testing and Routine Maintenance	06/Feb/2026	10:00	06/Feb/2026	17:00		PLANNED	Approved	06-Feb-26	10:00	06-Feb-26	17:00	
737	RQ260378	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Annual Relay Testing and Routine Maintenance	05/Feb/2026	10:00	05/Feb/2026	17:00		PLANNED	Approved	05-Feb-26	10:00	05-Feb-26	17:00	
738	RQ258865	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWER GRID,UP PTCL	C	* General maintenance will be done during this shutdown period,	02/Feb/2026	10:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	10:00	02-Feb-26	18:00	
739	RQ259734	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	02/Feb/2026	07:00	06/Feb/2026	19:00		PLANNED	Approved	02-Feb-26	07:00	06-Feb-26	19:00	Subject to real time grid condition/No other line shutdown from both ends/ UP Consent

740	RQ258945	OCC_239	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWER GRID,UP PTCL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e(Line bay- 400KV Breaker , 400KV CTs,400KV Isolators & IPS tubes	01/Feb/2026	10:00	20/Feb/2026	16:00	This shutdown is required from 16.01.26 to 05.02.26 on continuous basis	PLANNED	Approved	01-Feb-26	10:00	20-Feb-26	16:00	Subject to real time grid condition/No other line shutdown from both ends/ UP Consent
741	RQ260385	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Yearly Mtc. S/Stn. Equipment and line	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	
742	RQ260384	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Yearly mtc of line	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
743	RQ260152	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Annual maintenance and Protection testing of bay equipments.	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Rejected					S/d withdrawn by utility
744	RQ260339	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Shutdown required for carrying out replacement work of 400 kV Isolator No. 416 of Bus 1 (CVT), Since this Isolator is placed under 400 kV Bus 2.	03/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	9:00	05-Feb-26	16:00	Subject to no generation evacuation constraint(09:00-16:00)/ 220KV system must be in service at Dehar
745	RQ260338	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Shutdown required for carrying out replacement work of 400 kV Isolator No. 416 of Bus 1 (CVT), Since this Isolator is placed under 400 kV Bus 2.	03/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	9:00	05-Feb-26	16:00	Subject to no generation evacuation constraint(09:00-16:00)/ 220KV system must be in service at Dehar
746	RQ260143	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Annual maintenance and Protection testing of bay equipments.	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Rejected					S/d withdrawn by utility
747	RQ260071	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance AND TESTING	25/Feb/2026	14:00	26/Feb/2026	20:00		PLANNED	Approved	25-Feb-26	14:00	26-Feb-26	20:00	
748	RQ260102	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	maintenance work of associated equipments	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	08:00	25-Feb-26	18:00	
749	RQ260070	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance AND TESTING	23/Feb/2026	14:00	24/Feb/2026	20:00		PLANNED	Approved	23-Feb-26	14:00	24-Feb-26	20:00	
750	RQ260101	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	maintenance work of associated equipments	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	
751	RQ260105	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of Bay equipments	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	

752	RQ260108	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Maintenance work at both end	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	18:00	
753	RQ260103	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	18:00	
754	RQ260069	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance AND TESTING	19/Feb/2026	14:00	20/Feb/2026	20:00		PLANNED	Approved	19-Feb-26	15:00	20-Feb-26	23:00	May be given from 15:00Hrs/ Subject to real time grid condition
755	RQ260107	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	maintenance work of associated equipments	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	08:00	19-Feb-26	18:00	
756	RQ260068	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance AND TESTING	18/Feb/2026	14:00	18/Feb/2026	20:00		PLANNED	Approved	18-Feb-26	14:00	18-Feb-26	20:00	
757	RQ260109	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Maintenance work at both end	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	18-Feb-26	18:00	
758	RQ260110	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
759	RQ260047	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance AND TESTING	16/Feb/2026	14:00	17/Feb/2026	20:00		PLANNED	Approved	16-Feb-26	15:00	17-Feb-26	23:00	May be given from 15:00Hrs/ Subject to real time grid condition
760	RQ260106	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	maintenance work of associated equipments	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
761	RQ260097	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
762	RQ260057	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVU N)-RATANGARH(RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	14/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	08:00	15-Feb-26	18:00	
763	RQ260086	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Maintenance work at both end	13/Feb/2026	16:00	14/Feb/2026	23:00		PLANNED	Approved	13-Feb-26	16:00	14-Feb-26	23:00	May be given from 16:00Hrs
764	RQ260053	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Shutdown required at both end for maintenance and repairing of work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	13/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	15:00	15-Feb-26	23:00	May be given from 15:00Hrs/ Subject to real time grid condition
765	RQ260096	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
766	RQ260094	OCC_239	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly bay and line Maintenance work at 400KV GSS, Bhadla	11/Feb/2026	16:00	12/Feb/2026	23:00		PLANNED	Approved	11-Feb-26	17:00	12-Feb-26	23:00	May be given from 17:00Hrs

767	RQ260095	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly bay and line Maintenance work at 400KV GSS, Bhadla	11/Feb/2026	16:00	12/Feb/2026	23:00		PLANNED	Approved	11-Feb-26	17:00	12-Feb-26	23:00	May be given from 17:00Hrs
768	RQ260046	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned maintenance	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
769	RQ260058	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) CKT-2	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	11/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	12-Feb-26	18:00	
770	RQ260089	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) CKT-2	RRVPNL	D	Routine Bay Maintenance Work	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	15:00	10-Feb-26	23:59	May be given from 15:00Hrs
771	RQ260048	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	For Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	10/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	15:00	12-Feb-26	23:00	May be given from 15:00Hrs/ Subject to real time grid condition
772	RQ260087	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	10/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	11-Feb-26	18:00	
773	RQ260055	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	15:00	10-Feb-26	23:00	May be given from 15:00Hrs/ Subject to real time grid condition
774	RQ260093	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
775	RQ260098	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly bay and line Maintenance work at 400KV GSS, Bhadla	09/Feb/2026	17:00	10/Feb/2026	23:00		PLANNED	Approved	09-Feb-26	17:00	10-Feb-26	23:00	May be given from 17:00Hrs
776	RQ260092	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
777	RQ260088	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	15:00	09-Feb-26	23:59	May be given from 15:00Hrs
778	RQ260073	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
779	RQ260112	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	Routine Bay Maintenance Work	06/Feb/2026	17:00	06/Feb/2026	23:00		PLANNED	Approved	06-Feb-26	17:00	06-Feb-26	23:00	May be given
780	RQ260099	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Maintenance work at both end	06/Feb/2026	17:00	08/Feb/2026	23:00		PLANNED	Approved	06-Feb-26	17:00	08-Feb-26	23:00	May be given from 17:00Hrs

781	RQ260051	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-SURATGARH(RS) (RS) CKT-2	RRVPNL	D	Maintenance & Testing of bay Equipments and Protection Relays of X-13 Bay of 400kV Switchyard at STPS	06/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	07-Feb-26	18:00	Shutdown may be given on daily basis subject to real time grid condition
782	RQ260111	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	05/Feb/2026	17:00	05/Feb/2026	23:00		PLANNED	Approved	05-Feb-26	17:00	05-Feb-26	23:00	May be given
783	RQ259759	OCC_239	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	A/R OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	05/Feb/2026	09:00	15/Feb/2026	18:00	A/R OFF Required	PLANNED	Approved	05-Feb-26	15:00	15-Feb-26	23:00	May be given from 15:00Hrs/ Subject to Rajasthan consent
784	RQ259758	OCC_239	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	A/R OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	05/Feb/2026	09:00	15/Feb/2026	18:00	A/R OFF Required	PLANNED	Approved	05-Feb-26	15:00	15-Feb-26	23:00	May be given from 15:00Hrs/ Subject to Rajasthan consent
785	RQ260085	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Maintenance work at both end	04/Feb/2026	16:00	05/Feb/2026	23:00		PLANNED	Approved	04-Feb-26	17:00	05-Feb-26	23:00	May be given from 17:00Hrs
786	RQ260050	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-SURATGARH(RS) (RS) CKT-1	RRVPNL	D	Maintenance & Testing of bay Equipments and Protection Relays of X-13 Bay of 400kV Switchyard at STPS	04/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	05-Feb-26	18:00	Shutdown may be given on daily basis subject to real time grid condition
787	RQ260113	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Maintenance work at both end	02/Feb/2026	16:00	03/Feb/2026	23:00		PLANNED	Approved	02-Feb-26	17:00	03-Feb-26	23:00	May be given from 17:00Hrs
788	RQ260100	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of Bay equipments	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	16:00	02-Feb-26	23:00	May be given from 16:00Hrs/ Subject to real time grid condition & no other shutdown from both ends
789	RQ258849	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	* shut down required for jumper tightening and routine maintenance work of 400kv alakhnanda-muzaffarnagar line	25/Feb/2026	08:00	01/Mar/2026	17:00		PLANNED	Approved	25-Feb-26	08:00	01-Mar-26	17:00	
790	RQ258845	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	25/Feb/2026	08:00	27/Feb/2026	17:00		PLANNED	Approved	25-Feb-26	08:00	27-Feb-26	17:00	
791	RQ258901	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Samast Energy Meter Calibration	24/Feb/2026	13:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	13:00	24-Feb-26	18:00	

792	RQ260307	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	C	Routine testing of 400 kv masauli -meja ntpc line	24/Feb/2026	10:00	24/Feb/2026	17:00	no supply will be be disturb during shut down all load will be fed from 400 kv masauli-rewaroad line	PLANNED	Approved	24-Feb-26	10:00	24-Feb-26	17:00	
793	RQ258885	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* ROUTINE MAINTENANCE OF BAY.	24/Feb/2026	09:00	24/Feb/2026	17:00		PLANNED	Approved	24-Feb-26	09:00	24-Feb-26	17:00	
794	RQ258902	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(J P) (UP) CKT-1	UPPTCL	D	Samast Energy Meter Calibration	24/Feb/2026	08:00	24/Feb/2026	13:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	13:00	
795	RQ260308	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-MASOLI (UP) CKT-1	UPPTCL	C	Routine testing of 400 kv Rewaroad-masauli line	23/Feb/2026	10:00	23/Feb/2026	17:00	no supply will be be disturb during shut down all load will be fed from 400 kv masauli-meja ntpc line	PLANNED	Approved	23-Feb-26	10:00	23-Feb-26	17:00	
796	RQ258898	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For commissioning of event logger	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Approved					Club with 819
797	RQ258884	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	* ROUTINE MAINTENANCE OF BAY.	23/Feb/2026	09:00	23/Feb/2026	17:00		PLANNED	Approved					Club with 831
798	RQ258853	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	23/Feb/2026	08:00	24/Feb/2026	17:00		PLANNED	Approved	23-Feb-26	08:00	24-Feb-26	17:00	May be given subject to real time grid conditions /One circuit shutdown at a time may be given in Anpara complex
799	RQ258838	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	C	* For Annual Relay Testing work at 765kV Substation Fatehabad, Agra	21/Feb/2026	09:00	21/Feb/2026	17:00		PLANNED	Approved	21-Feb-26	09:00	21-Feb-26	17:00	
800	RQ259749	OCC_239	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SHAMLI (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	20/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	25-Feb-26	18:00	Shutdown may be allowed subject to real time grid condition/ Max two line shutdown from both ends/ Subject to UP consent
801	RQ259747	OCC_239	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SHAMLI (UP) CKT-2	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	20/Feb/2026	07:00	25/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	07:00	25-Feb-26	18:00	Shutdown may be allowed subject to real time grid condition/ Max two line shutdown from both ends/ Subject to UP consent
802	RQ258882	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	17/Feb/2026	10:00	17/Feb/2026	16:00		PLANNED	Approved	17-Feb-26	10:00	17-Feb-26	16:00	
803	RQ258855	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* FOR MAINTENANCE WORK	17/Feb/2026	09:00	21/Feb/2026	19:00		PLANNED	Approved	17-Feb-26	09:00	21-Feb-26	19:00	
804	RQ258858	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	* for routine testing and maintenance work	16/Feb/2026	09:00	16/Feb/2026	19:00		PLANNED	Approved	16-Feb-26	09:00	16-Feb-26	19:00	

805	RQ258875	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* Shutdown is required for replacement of CT and other maintenance work.	16/Feb/2026	09:00	16/Feb/2026	17:00		PLANNED	Approved	16-Feb-26	09:00	16-Feb-26	17:00	
806	RQ258889	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_C_TPS-OBRA_B (UP) CKT-1	UPPTCL	D	Routine testing of bay equipments and protection system	16/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	19-Feb-26	18:00	
807	RQ259748	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	16/Feb/2026	07:00	21/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	07:00	21-Feb-26	18:00	Shutdown may be allowed subject to real time grid condition/ Subject to UP consent
808	RQ259750	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	16/Feb/2026	07:00	21/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	07:00	21-Feb-26	18:00	Shutdown may be allowed subject to real time grid condition & no generation evacuation constraint at Harduaganj/ Subject to UP consent
809	RQ258874	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown is required for replacement of CT and other maintenance work.	13/Feb/2026	09:00	13/Feb/2026	17:00		PLANNED	Approved	13-Feb-26	09:00	13-Feb-26	17:00	
810	RQ259571	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	For Tie Bay LBB relay retrofitment and testing	13/Feb/2026	09:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	09:00	13-Feb-26	18:00	
811	RQ259660	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	A/r disable for work in other Ckt	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
812	RQ258839	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	D	* Routine Testing General Maintenance Works	12/Feb/2026	10:00	13/Feb/2026	17:00		PLANNED	Approved	12-Feb-26	10:00	13-Feb-26	17:00	Shutdown may be given on daily basis subject to real time grid condition
813	RQ258847	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* Jumper tightening and preventive maintenance of 400KV Panki Aligarh Line	12/Feb/2026	08:00	16/Feb/2026	16:00		PLANNED	Approved	12-Feb-26	08:00	16-Feb-26	16:00	
814	RQ258881	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	11/Feb/2026	10:00	11/Feb/2026	16:00		PLANNED	Approved	11-Feb-26	10:00	11-Feb-26	16:00	
815	RQ258888	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR-OBRA_C_TPS (UP) CKT-1	UPPTCL	D	Routine testing of bay equipments and protection system	11/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	14-Feb-26	18:00	
816	RQ259746	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	11/Feb/2026	07:00	16/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	07:00	16-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both ends/ UP Consent
817	RQ259572	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	For Tie Bay LBB relay retrofitment and testing	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	18:00	
818	RQ258899	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	D	Bay Maintenance	10/Feb/2026	09:00	11/Feb/2026	18:00		PLANNED	Rejected					May be rejected/ Line shutdown is requested for Bay maintenance

819	RQ258852	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	10/Feb/2026	08:00	12/Feb/2026	17:00		PLANNED	Approved	10-Feb-26	08:00	12-Feb-26	17:00	May be given subject to real time grid conditions /One circuit shutdown at a time may be given in Anpara complex
820	RQ259659	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	A/r disable for work in other Ckt	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
821	RQ258846	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	* Disc cleaning and jumper tightening work	09/Feb/2026	10:00	13/Feb/2026	17:00		PLANNED	Approved	09-Feb-26	10:00	13-Feb-26	17:00	
822	RQ258861	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400 KV PANKI-UNNAO LINE FOR ADJUSTING OF B PHASE,A BUS PANTOGRAPH ISOLATOR.	09/Feb/2026	09:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	09:00	09-Feb-26	18:00	
823	RQ258841	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Ovehauling of 400KV Azamgarh-mau Line,LSI of Three Phases.Replacement of R,Y B Phase Conductor from Rotery head is	09/Feb/2026	08:00	11/Feb/2026	19:00		PLANNED	Approved	09-Feb-26	08:00	11-Feb-26	19:00	
824	RQ258851	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* SHUT DOWEN REQUIRED FOR STRENGTHENING WORK OF TOWER NO 42 75 OF 400KV VISHNU PRAYAG MUZAFFARNAGAR LINE	09/Feb/2026	08:00	24/Feb/2026	17:00		PLANNED	Approved	09-Feb-26	08:00	24-Feb-26	17:00	UP confirmed Vishnuprayag has given consent.
825	RQ258850	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* SHUT DOWEN REQUIRED FOR STRENGTHENING WORK OF TOWER NO 42 75 OF 400KV VISHNUPRAYAG-ALAKHANANDA LINE	09/Feb/2026	08:00	24/Feb/2026	17:00		PLANNED	Approved	09-Feb-26	08:00	24-Feb-26	17:00	UP confirmed Vishnuprayag has given consent.
826	RQ258835	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_P MSTL - MURADNAGAR_2 (UP) CKT-2	UPPTCL	C	* 400 KV SIMBHAWALI -IFOR ROUTINE TESTING OM WORK.	06/Feb/2026	09:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	09:00	06-Feb-26	18:00	
827	RQ258869	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* Shutdown is required for replacement of CT,CVT and other maintenance work.	06/Feb/2026	09:00	07/Feb/2026	17:00		PLANNED	Approved	06-Feb-26	09:00	07-Feb-26	17:00	
828	RQ258840	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	* Circuit Breaker Timing test of 400KV Azh-tanda Line other maintenance Works	05/Feb/2026	10:00	05/Feb/2026	17:00		PLANNED	Approved	05-Feb-26	10:00	05-Feb-26	17:00	

829	RQ258834	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_P MSTL - MURADNAGAR_2 (UP) CKT-1	UPPTCL	C	* 400 KV SIMBHAWALI -I FOR ROUTINE TESTING M WORK.	05/Feb/2026	09:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	09:00	05-Feb-26	18:00	
830	RQ258873	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown is required for replacement of CT,CVT and other maintenance work.	04/Feb/2026	09:00	05/Feb/2026	17:00		PLANNED	Approved	04-Feb-26	09:00	05-Feb-26	17:00	
831	RQ258854	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	04/Feb/2026	08:00	08/Feb/2026	17:00		PLANNED	Approved	04-Feb-26	08:00	08-Feb-26	17:00	May be given subject to real time grid conditions /One circuit shutdown at a time may be given in Anpara complex
832	RQ258897	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Bay Maintenance	03/Feb/2026	09:00	04/Feb/2026	18:00		PLANNED	Rejected					May be rejected/ Line shutdown is requested for Bay maintenance
833	RQ258879	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-I	02/Feb/2026	10:00	02/Feb/2026	17:00		PLANNED	Approved	02-Feb-26	10:00	02-Feb-26	17:00	
834	RQ258844	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	* Preventive maintenance of 400 KV Unnao - agra line and Other Works	02/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	06-Feb-26	18:00	
835	RQ258895	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	C	Construction of 400 kV D/c (Quad) Gonda-Basti Transmission line (Completion of Lilo Arrangement of 2nd Circuit of Tanda-Basti Transmission line at Gonda	01/Feb/2026	08:00	05/Feb/2026	18:00	Request to allow auto recloser off	PLANNED	Approved	01-Feb-26	08:00	05-Feb-26	18:00	Non auto may be allowed
836	RQ258878	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	01/Feb/2026	08:00	01/Feb/2026	17:00		PLANNED	Approved	01-Feb-26	08:00	01-Feb-26	17:00	
837	RQ258896	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	C	Construction of 400 kV D/c (Quad) Gonda-Basti Transmission line (Completion of Lilo Arrangement of 2nd Circuit of Tanda-Basti Transmission line at Gonda	01/Feb/2026	08:00	05/Feb/2026	18:00	LILO of Ckt 2 of 400 kV tanda-Bhaukahari (Basti) TL	PLANNED	Approved	01-Feb-26	08:00	05-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both end/Load to be managed by UP
838	RQ259590	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU_SA_TL) CKT-2	PB_DAU SA_TL	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	24/Feb/2026	09:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	09:00	24-Feb-26	18:00	
839	RQ259593	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU_SA_TL) CKT-1	PB_DAU SA_TL	D	Non-auto for work in other ckt.	24/Feb/2026	09:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	09:00	24-Feb-26	18:00	

840	RQ259592	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-2	PB_DAU SA_TL	D	Non-auto for work in other ckt.	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	09:00	23-Feb-26	18:00	
841	RQ259591	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-1	PB_DAU SA_TL	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	09:00	23-Feb-26	18:00	
842	RQ258906	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	Samast Energy Meter Calibration	23/Feb/2026	13:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	13:00	23-Feb-26	18:00	
843	RQ258905	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	Samast Energy Meter Calibration	23/Feb/2026	08:00	23/Feb/2026	13:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	13:00	
844	RQ258904	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	Line Circuit Breaker Interpole cabling, Feuling & Testing	16/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	21-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both ends/ UK consent
845	RQ258903	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	Line Circuit Breaker Overhauling & Testing	01/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	14-Feb-26	18:00	Subject to real time grid condition/No other line shutdown from both ends/ UK consent
846	RQ258833	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_T PS(UP) (PJFTL) CKT-1	UPPTCL, PJFTL	D	SHUTDOWN IS REQUESTED FOR CARRYING OUT ANNUAL LINE MAINTENANCE WORK.	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	
847	RQ260083	OCC_239	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALISINDH-SANGOD GSS (RS) CKT-1	RRVPNL, SANGO D_TSL_R S	D	For Annual Maintenance and Testing	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	18:00	
848	RQ260084	OCC_239	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-SANGOD GSS (RS) CKT-1	RRVPNL, SANGO D_TSL_R S	D	Maintenance and Testing at both end	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	08:00	19-Feb-26	18:00	
849	RQ258880	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	16/Feb/2026	10:00	16/Feb/2026	16:00		PLANNED	Approved	16-Feb-26	10:00	16-Feb-26	16:00	
850	RQ258870	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-UNNAO(UP) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Shutdown is required for replacement of CT and other maintenance work.	09/Feb/2026	09:00	09/Feb/2026	17:00		PLANNED	Approved	09-Feb-26	09:00	09-Feb-26	17:00	
851	RQ260278	OCC_239	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kV Breaker	16/Feb/2026	10:00	16/Feb/2026	17:00		PLANNED	Approved	16-Feb-26	10:00	16-Feb-26	17:00	
852	RQ260277	OCC_239	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kV Breaker	15/Feb/2026	10:00	15/Feb/2026	17:00		PLANNED	Approved	15-Feb-26	10:00	15-Feb-26	17:00	
853	RQ260276	OCC_239	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	08/Feb/2026	10:00	08/Feb/2026	17:00		PLANNED	Approved	08-Feb-26	10:00	08-Feb-26	17:00	

854	RQ260275	OCC_239	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	07/Feb/2026	10:00	07/Feb/2026	17:00		PLANNED	Approved	07-Feb-26	10:00	07-Feb-26	17:00	
855	RQ260333	OCC_239	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	HVPNL Tariff energy meters time synchronisation work.	02/Feb/2026	10:00	02/Feb/2026	12:00		PLANNED	Approved	02-Feb-26	10:00	02-Feb-26	12:00	
856	RQ260072	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	SD Defects Rectification & Hardware Correction & Tightening Work at Alwar end and opportunity SD on 16.02.26 at Hindaun end To replace Defective Main-2 Distance Relay and Yearly Maintenance Work	16/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	14:00	19-Feb-26	23:00	May be given subject to real time grid conditions from 14:00Hrs/Load to be managed by Rajasthan at 220KV level/
857	RQ260340	OCC_239	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL, JPL	D	Auto Reclosure OFF Both side from KW-Wangtoo GIS(HP) CKT-1, due to annual maintenance of KW-Wangtoo GIS(HP) CKT-2	11/Feb/2026	09:00	11/Feb/2026	17:00	Auto Reclosure OFF Both side from KW-Wangtoo GIS(HP) CKT-1	PLANNED	Approved	11-Feb-26	09:00	11-Feb-26	17:00	
858	RQ260322	OCC_239	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL, JPL	D	Annual Maintenance	11/Feb/2026	09:00	11/Feb/2026	17:00	Checking of Potyard Equipments	PLANNED	Approved	11-Feb-26	09:00	11-Feb-26	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/HP consent/No generation evacuation constraints
859	RQ260321	OCC_239	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL, JPL	D	Annual Maintenance	10/Feb/2026	09:00	10/Feb/2026	17:00	Checking of Potyard Equipments	PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/HP consent/No generation evacuation constraints
860	RQ260334	OCC_239	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL, JPL	D	Auto Reclosure OFF Both side from KW-Wangtoo GIS(HP) CKT-2, due to annual maintenance of KW-Wangtoo GIS(HP) CKT-1	10/Feb/2026	09:00	10/Feb/2026	17:00	Auto Recloser OFF both side KW-Wangtoo GIS(HP) CKT-2	PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	17:00	
861	RQ258908	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-2	OCBTL	D	For Faulty Insulator Changes	11/Feb/2026	09:00	18/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	09:00	18-Feb-26	18:00	
862	RQ258907	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	For Faulty Insulator Changes	03/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	09:00	10-Feb-26	18:00	
863	RQ260056	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR 5536	D	For replacement of damaged Main bus-I Isolator parts & maintenance of bay equipments	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	

864	RQ259594	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	POWER GRID,PG YTL	D	Replacement of Y-ph Damaged conductor of Jack Bus of 400kV Lucknow-Mohanlalganj line at Lucknow 400kV S/s	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Approved	07-Feb-26	08:00	07-Feb-26	18:00	
865	RQ259724	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRI D	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	06/Feb/2026	07:00	10/Feb/2026	19:00		PLANNED	Approved	06-Feb-26	07:00	10-Feb-26	19:00	Shutdown may be allowed subject to real time grid condition/ Max two line shutdown from both ends
866	RQ259723	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO WERGRI D	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	06/Feb/2026	07:00	10/Feb/2026	19:00		PLANNED	Approved	06-Feb-26	07:00	10-Feb-26	19:00	Shutdown may be allowed subject to real time grid condition/ Max two line shutdown from both ends
867	RQ259743	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-1	THDC	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	05/Feb/2026	07:00	10/Feb/2026	18:00		PLANNED	Approved					Shutdown may be clubbed with unit outage at Khuja/ Subject to UP consent
868	RQ259744	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-2	THDC	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	05/Feb/2026	07:00	10/Feb/2026	18:00		PLANNED	Approved					Shutdown may be clubbed with unit outage at Khuja/ Subject to UP consent
869	RQ259742	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	03/Feb/2026	07:00	08/Feb/2026	19:00		PLANNED	Approved	03-Feb-26	07:00	08-Feb-26	19:00	Shutdown may be allowed subject to real time grid condition/no line shutdown from Khurja/ Indigrid consent/ may be given after peak solar hours from 14:00Hrs
870	RQ259720	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	03/Feb/2026	07:00	08/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	07:00	08-Feb-26	18:00	Shutdown may be allowed subject to real time grid condition/no line shutdown from Khurja/ Indigrid consent/ may be given after peak solar hours from 14:00Hrs
871	RQ259015	OCC_239	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	GPTL	C	For shifting of Towers No. 09-11, erection of a monopole structure, and stringing for modification work due to the Signature Global.	01/Feb/2026	09:00	28/Feb/2026	18:00		PLANNED	Rejected					Day wise work plan to be shared by Indigrid in d-5 basis.
872	RQ259016	OCC_239	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-2	GPTL	C	For shifting of Towers No. 09-11, erection of a monopole structure, and stringing for modification work due to the Signature Global.	01/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Rejected					Day wise work plan to be shared by Indigrid in d-5 basis.
873	RQ260557	OCC_239	slcdcv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	For replacing jack bus conductor of R phase of Jhatikara Ckt-2	28/Feb/2026	16:00	28/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-1	PLANNED	Approved	28-Feb-26	16:00	28-Feb-26	23:00	
874	RQ260556	OCC_239	slcdcv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	For replacing jack bus conductor of B phase of Jhatikara Ckt-2	27/Feb/2026	16:00	27/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-1	PLANNED	Approved	27-Feb-26	16:00	27-Feb-26	23:00	

875	RQ260555	OCC_239	slcdcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	For replacing jack bus conductor of R phase of Bawana Ckt-2	26/Feb/2026	16:00	26/Feb/2026	23:00	Load shall be managed by Bawana Ckt-1	PLANNED	Approved	26-Feb-26	16:00	26-Feb-26	23:00	
876	RQ260554	OCC_239	slcdcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	For replacing jack bus conductor of B phase of Bawana Ckt-1	25/Feb/2026	16:00	25/Feb/2026	23:00	Load shall be managed by Bawana Ckt-2	PLANNED	Approved	25-Feb-26	16:00	25-Feb-26	23:00	
877	RQ260553	OCC_239	slcdcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	For replacing jack bus conductor of R phase of Jhatikara ckt-1	24/Feb/2026	16:00	24/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-2	PLANNED	Approved	24-Feb-26	16:00	24-Feb-26	23:00	
878	RQ260552	OCC_239	slcdcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	For replacing jack bus conductor of B phase of Jhatikara ckt-1	23/Feb/2026	16:00	23/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-2	PLANNED	Approved	23-Feb-26	16:00	23-Feb-26	23:00	
879	RQ260541	OCC_239	slcdcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	Tan Delta testing of CVT, CB , CT and General maintenance work	09/Feb/2026	09:00	09/Feb/2026	17:00	During S/D Load will be meet through Bus-1	PLANNED	Approved	09-Feb-26	16:00	09-Feb-26	23:00	All elements must be connected with Other Bus/May be given from 16:00Hrs
880	RQ258971	OCC_239	slchr_sd	BUS	400KV BUS 2 AT NAWADA(HV)	HVPNL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e(For upgradation of Jack bus from twin tarantula to quard tarantula	28/Feb/2026	10:00	03/Mar/2026	16:00		PLANNED	Approved	28-Feb-26	10:00	03-Mar-26	16:00	
881	RQ258970	OCC_239	slchr_sd	BUS	400KV BUS 1 AT NAWADA(HV)	HVPNL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e(Updradation of Ballabgarh Line bay jack bus from twin tarantula to quard tarantula)	11/Feb/2026	10:00	14/Feb/2026	16:00		PLANNED	Approved	11-Feb-26	10:00	14-Feb-26	16:00	
882	RQ258981	OCC_239	slchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP work of 400KV Bus-2 and Bus bar relay testing. OEM vendor involved for relay testing	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
883	RQ258980	OCC_239	slchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP work of 400KV Bus-1 and Bus bar relay testing. OEM vendor involved for relay testing	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	

884	RQ258973	OCC_239	slchr_sd	BUS	400KV BUS 1 AT NAWADA(HV)	HVPNL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e(Upgradation of Greater Noida Line bay jack bus from twin tarantula to guard tarantula)	04/Feb/2026	10:00	07/Feb/2026	16:00	This shutdown is required from 20.01.26 to 23.01.26 on continuous basis	PLANNED	Approved	04-Feb-26	10:00	07-Feb-26	16:00	
885	RQ258814	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)	POWER GRID	D	Isolator alingment	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	08:00	27-Feb-26	18:00	
886	RQ258765	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	POWER GRID	D	Commissioning of New ICT-V at Jhatikra ss	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	16:00	27-Feb-26	23:00	All elements must be connected with Other Bus/May be given from 16:00Hrs
887	RQ258764	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)	POWER GRID	D	Commissioning of New ICT-V at Jhatikra ss	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	16:00	26-Feb-26	23:00	All elements must be connected with Other Bus/May be given from 16:00Hrs
888	RQ258813	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)	POWER GRID	D	Isolator alingment	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	
889	RQ259246	OCC_239	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Busbar Relay retrofitting at Allahabad SS and Bus AMP Works	24/Feb/2026	09:00	28/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	09:00	28-Feb-26	18:00	
890	RQ258785	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWER GRID	C	AMP Works	23/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Rejected					Duplicate entry
891	RQ258761	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	POWER GRID	D	Commissioning of New ICT-V at Jhatikra ss	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	16:00	23-Feb-26	23:00	All elements must be connected with Other Bus/May be given from 16:00Hrs
892	RQ258810	OCC_239	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 2	POWER GRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	23/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	24-Feb-26	18:00	
893	RQ260512	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH (PG)	POWER GRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	22/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	22-Feb-26	08:00	28-Feb-26	18:00	Subject to delhi consent after discussion in delhi OCC. Dates for s/d shall not coincide with the budget session.
894	RQ258760	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)	POWER GRID	D	Commissioning of New ICT-V at Jhatikra ss	21/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Approved	21-Feb-26	16:00	21-Feb-26	23:00	All elements must be connected with Other Bus/May be given from 16:00Hrs
895	RQ259255	OCC_239	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	GIS extension bay interconnection with existing Bus	19/Feb/2026	09:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	09:00	19-Feb-26	18:00	
896	RQ258784	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWER GRID	C	AMP Works	19/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Rejected					Duplicate entry
897	RQ258809	OCC_239	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 1	POWER GRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	19/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	08:00	20-Feb-26	18:00	
898	RQ259254	OCC_239	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	GIS extension bay interconnection with existing Bus	18/Feb/2026	09:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	09:00	18-Feb-26	18:00	

899	RQ260419	OCC_239	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	POWER GRID	D	AMP work	16/Feb/2026	15:00	16/Feb/2026	23:00		PLANNED	Approved	16-Feb-26	17:00	16-Feb-26	23:00	May be given from 17:00Hrs
900	RQ259654	OCC_239	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWER GRID	D	Modification of relay settings & testing.	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
901	RQ258755	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	16/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	17-Feb-26	18:00	All elements must be connected with Other Bus
902	RQ259790	OCC_239	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 2	POWER GRID	C	for AMP work	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	18-Feb-26	18:00	
903	RQ259788	OCC_239	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 2	POWER GRID	C	for AMP work	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	18-Feb-26	18:00	
904	RQ260513	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH (PG)	POWER GRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	22/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	22-Feb-26	18:00	Subject to delhi consent after discussion in delhi OCC. Dates for s/d shall not coincide with the budget session.
905	RQ260418	OCC_239	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	POWER GRID	D	AMP work	15/Feb/2026	15:00	15/Feb/2026	23:00		PLANNED	Approved	15-Feb-26	17:00	15-Feb-26	23:00	May be given from 17:00Hrs
906	RQ259241	OCC_239	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWER GRID	D	Modification of relay settings & testing.	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
907	RQ259257	OCC_239	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	'Process bus commissioning work at Kanpur	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
908	RQ258788	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWER GRID	D	LBB Modification work in 400KV Kankroli-Zerda #2 Line	13/Feb/2026	08:00	13/Feb/2026	18:00	400KV Bus-1 along with 400KV Kankroli-Zerda #2 Line	PLANNED	Approved	13-Feb-26	16:00	13-Feb-26	23:00	May be given from 16:00Hrs/ Subject to real time grid condition
909	RQ258806	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT MANESAR(PG)	POWER GRID	D	AMP Works	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
910	RQ259256	OCC_239	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	'Process bus commissioning work at Kanpur	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
911	RQ258754	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	12/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	13-Feb-26	18:00	All elements must be connected with Other Bus
912	RQ259240	OCC_239	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWER GRID	D	Modification of relay settings & testing.	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
913	RQ258747	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT KOTA(PG)	POWER GRID	D	AMP Works	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
914	RQ258759	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	AMP Works	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
915	RQ258746	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT KOTA(PG)	POWER GRID	D	AMP Works	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
916	RQ258796	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT AJMER(PG)	POWER GRID	D	AMP Works	09/Feb/2026	14:00	09/Feb/2026	23:00		PLANNED	Approved	09-Feb-26	14:00	09-Feb-26	23:00	

917	RQ259793	OCC_239	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	Replacement of Y-ph Damaged conductor of Jack Bus of 400kV Lucknow- Mohanlalganj line at Lucknow 400kV S/s. 400kV Bus-1 is just below the jack bus of 400kV Lucknow- Mohanlalganj line at Lucknow 400kV S/s	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Approved	07-Feb-26	08:00	07-Feb-26	18:00	
918	RQ259789	OCC_239	cpcc3_sd	BUS	400 KV VINDHYACHAL- WEST(PG) - BUS 1	POWER GRID	C	for AMP work	06/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	08-Feb-26	18:00	
919	RQ259787	OCC_239	cpcc3_sd	BUS	400 KV VINDHYACHAL- NORTH(PG) - BUS 1	POWER GRID	C	for AMP work	06/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	08-Feb-26	18:00	
920	RQ258795	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT AJMER(PG)	POWER GRID	D	AMP Works	05/Feb/2026	14:00	05/Feb/2026	23:00		PLANNED	Approved	05-Feb-26	14:00	05-Feb-26	23:00	
921	RQ259772	OCC_239	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Bus jumper connection- Construction activity for SS119 ICT-4 commissioning	05/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	06-Feb-26	18:00	
922	RQ258804	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	AMP Works	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
923	RQ258805	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT MANESAR(PG)	POWER GRID	D	AMP Works	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
924	RQ258803	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	AMP Works	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
925	RQ258799	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	AMP Works	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
926	RQ259247	OCC_239	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Busbar Relay retrofitting at Allahabad SS and Bus AMP Works	01/Feb/2026	09:00	04/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	09:00	04-Feb-26	18:00	
927	RQ258773	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(P G)	POWER GRID	C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	04-Feb-26	18:00	May be allowed subject to real time grid condition & Delhi & Haryana consent/ Load to be managed by Delhi & Haryana. To be not clubbed
928	RQ258772	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(P G)	POWER GRID	C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	04-Feb-26	18:00	May be allowed subject to real time grid condition & Delhi & Haryana consent/ Load to be managed by Delhi & Haryana. To be not clubbed
929	RQ260522	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH (PG)	POWER GRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	01/Feb/2026	08:00	18/Feb/2026	18:00	to be availed from 10.01.2026 to 28.01.2026	PLANNED	Rejected					Already availed from 10.01.2025
930	RQ258750	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	POWER GRID	D	AMP Works	01/Feb/2026	08:00	01/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	01-Feb-26	18:00	
931	RQ260523	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH (PG)	POWER GRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	01/Feb/2026	08:00	18/Feb/2026	18:00	to be availed from 30.01.2026 to 16.02.2026	PLANNED	Approved	01-Feb-26	08:00	18-Feb-26	18:00	Subject to delhi consent after discussion in delhi OCC. Dates for s/d shall not coincide with the budget session.

932	RQ258743	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH (PG)	POWER GRID	C	Installation of off-load Bus Splitter	01/Feb/2026	08:00	20/Feb/2026	18:00	Continuous shutdown to be availed from 27.01.2026 to 15.02.2026	PLANNED	Approved	01-Feb-26	08:00	20-Feb-26	18:00	Subject to delhi consent after discussion in delhi OCC. Dates for s/d shall not coincide with the budget session.
933	RQ260239	OCC_239	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown of 400KV Main Bus-2 at 400KV S/S Sarojininagar required for Jumper tightening and other maintenance work	25/Feb/2026	09:00	25/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	09:00	25-Feb-26	18:00	
934	RQ260215	OCC_239	stuup_sd	BUS	400KV BUS 1 AT BANDA(UP)	UPPTCL	D	* 400 KV MAIN BUS I ISOLATOR MAINTENANCE AND BREAKER TESTING . 400 KV MAIN BUS II WILL BE IN SERVICE	24/Feb/2026	10:00	25/Feb/2026	17:00		PLANNED	Approved	24-Feb-26	10:00	25-Feb-26	17:00	
935	RQ258968	OCC_239	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	UPPTCL	D	* for routine testing and maintenance work	24/Feb/2026	09:00	24/Feb/2026	19:00		PLANNED	Approved	24-Feb-26	09:00	24-Feb-26	19:00	
936	RQ260251	OCC_239	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* ROUTINE MAINTENANCE.	24/Feb/2026	09:00	24/Feb/2026	17:00		PLANNED	Approved	24-Feb-26	09:00	24-Feb-26	17:00	
937	RQ260237	OCC_239	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown of 400KV Main Bus-2 at 400KV S/S Sarojininagar required for Jumper tightening and other maintenance work	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	09:00	23-Feb-26	18:00	
938	RQ260236	OCC_239	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown of 400KV Main Bus-1 at 400KV S/S Sarojininagar required for Jumper tightening and other maintenance work	20/Feb/2026	09:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	09:00	20-Feb-26	18:00	
939	RQ260252	OCC_239	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* SERVICING AND OVERHAULING BUS-2 PANTOGRAPH ISOLATOR OF 400KV MAU-BALLIA >X PGCIL CKT-1.	18/Feb/2026	09:00	20/Feb/2026	17:00		PLANNED	Approved	18-Feb-26	09:00	20-Feb-26	17:00	
940	RQ260297	OCC_239	stuup_sd	BUS	400KV BUS 2 AT MAU(UP)	UPPTCL	C	* SERVICING AND OVERHAULING OF BUS-2 PANTOGRAPH ISOLATOR.	18/Feb/2026	09:00	20/Feb/2026	17:00		PLANNED	Approved	18-Feb-26	09:00	20-Feb-26	17:00	
941	RQ260242	OCC_239	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown of 400KV Main Bus-2 at 400KV S/S Sarojininagar required for Jumper tightening and other maintenance work	18/Feb/2026	09:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	09:00	18-Feb-26	18:00	
942	RQ260279	OCC_239	stuup_sd	BUS	400KV BUS 1 AT NOIDA SEC 148(UP)	UPPTCL	C	* General maintenance and routine testing work will be carried out during this shut period.	16/Feb/2026	09:00	16/Feb/2026	17:00		PLANNED	Approved	16-Feb-26	09:00	16-Feb-26	17:00	

943	RQ258967	OCC_239	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	* for routine testing and maintenance work	14/Feb/2026	09:00	14/Feb/2026	19:00		PLANNED	Approved	14-Feb-26	09:00	14-Feb-26	19:00	
944	RQ260216	OCC_239	stuup_sd	BUS	400KV BUS 2 AT BANDA(UP)	UPPTCL	D	* ISOLATOR ADJUSTMENT AND BUS TEIGHTING OF 400 KV MAIN BUS II . 400 KV MAIN BUS I WILL BE IN SERVICE.	10/Feb/2026	10:00	12/Feb/2026	17:00		PLANNED	Approved	10-Feb-26	10:00	12-Feb-26	17:00	
945	RQ260220	OCC_239	stuup_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS-II FOR 400KV B BUS CVT TAN DELTA TESTING.	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	18:00	
946	RQ260219	OCC_239	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS-I FOR ADJUSTING OF B PHASE, A BUS PANTOGRAPH >X ISOLATOR UNNAO BAY.AND 400KV A BUS CVT TAN DELTA TESTIN	09/Feb/2026	09:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	09:00	09-Feb-26	18:00	
947	RQ260284	OCC_239	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	BUS GD Replacement works	09/Feb/2026	09:00	15/Feb/2026	17:30		PLANNED	Approved	09-Feb-26	09:00	15-Feb-26	17:30	
948	RQ260288	OCC_239	stuup_sd	BUS	400KV BUS 2PARICHA(UP)	UPPTCL	D	ICT-2 Isolator contact checking & multiple elements isolators alignment	05/Feb/2026	09:30	05/Feb/2026	18:30		PLANNED	Approved	05-Feb-26	09:30	05-Feb-26	18:30	
949	RQ260287	OCC_239	stuup_sd	BUS	400KV BUS 1PARICHA(UP)	UPPTCL	D	multiple elements Isolators alignment	03/Feb/2026	09:30	03/Feb/2026	18:30		PLANNED	Approved	03-Feb-26	09:30	03-Feb-26	18:30	
950	RQ260228	OCC_239	stuup_sd	BUS	400KV BUS 2 AT MURADNAGAR_2 (UP)	UPPTCL	C	* 400 KV MAIN BUS - II S/D FOR OM WORK	03/Feb/2026	09:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	09:00	03-Feb-26	18:00	
951	RQ260280	OCC_239	stuup_sd	BUS	400KV BUS 2 AT NOIDA SEC 148(UP)	UPPTCL	C	* Routine and General maintinace work will be carried out during this shut down period.	02/Feb/2026	09:00	02/Feb/2026	17:00		PLANNED	Approved	02-Feb-26	09:00	02-Feb-26	17:00	
952	RQ260227	OCC_239	stuup_sd	BUS	400KV BUS 1 AT MURADNAGAR_2 (UP)	UPPTCL	C	* 400 KV MAIN BUS -I S/D FOR OM WORK	02/Feb/2026	09:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	09:00	02-Feb-26	18:00	
953	RQ260123	OCC_239	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	08:00	25-Feb-26	18:00	
954	RQ260122	OCC_239	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
955	RQ260120	OCC_239	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.Mtc Of CVT'S	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
956	RQ260119	OCC_239	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Maintenance/Protection testing of Bays and related equipments	05/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	06-Feb-26	18:00	

957	RQ260437	OCC_239	cpcc1_sd	BUS	400 KV SIKAR_2(PSTL) - BUS 2	PSTCL	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	16:00	03-Feb-26	23:00	May be given from 16:00Hrs
958	RQ260117	OCC_239	slcdps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Annual Mtc	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
959	RQ260436	OCC_239	cpcc1_sd	BUS	400 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	16:00	02-Feb-26	23:00	May be given from 16:00Hrs
960	RQ260116	OCC_239	slcdps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General Maintenance for nut-bolt tightening, cleaning and IR of CVT'S	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
961	RQ259826	OCC_239	slcdcs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	17:00	24-Feb-26	23:00	May be given from 17:00Hrs
962	RQ259822	OCC_239	slcdcs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	
963	RQ259821	OCC_239	slcdcs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	
964	RQ259825	OCC_239	slcdcs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	20/Feb/2026	16:00	23/Feb/2026	23:00		PLANNED	Approved	20-Feb-26	17:00	23-Feb-26	23:00	May be given from 17:00Hrs
965	RQ259831	OCC_239	slcdcs_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	20/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	21-Feb-26	18:00	
966	RQ259820	OCC_239	slcdcs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance work	19/Feb/2026	14:00	20/Feb/2026	20:00		PLANNED	Approved	19-Feb-26	14:00	20-Feb-26	20:00	
967	RQ259824	OCC_239	slcdcs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	D	For dropper connection of new bay of ICT-II	17/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	18-Feb-26	18:00	
968	RQ259818	OCC_239	slcdcs_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
969	RQ259832	OCC_239	slcdcs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	17/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	18-Feb-26	18:00	
970	RQ259819	OCC_239	slcdcs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance work	16/Feb/2026	14:00	17/Feb/2026	20:00		PLANNED	Approved	16-Feb-26	14:00	17-Feb-26	20:00	
971	RQ258745	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Retrofitment of Main Bay Isolators of Bassi-Heerapura ckt-1 line feeder at Heerapura GSS	15/Feb/2026	08:00	19/Feb/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	15-Feb-26	08:00	19-Feb-26	18:00	
972	RQ259823	OCC_239	slcdcs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	D	For replacement of damaged Main bus-I Isolator parts of 400 KV Sikar Bay	10/Feb/2026	14:00	10/Feb/2026	20:00		PLANNED	Approved	10-Feb-26	14:00	10-Feb-26	20:00	

973	RQ258744	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Retrofitment of Main Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	10/Feb/2026	08:00	14/Feb/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	10-Feb-26	08:00	14-Feb-26	18:00	
974	RQ259828	OCC_239	slcds_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	08/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Approved	08-Feb-26	17:00	08-Feb-26	23:00	May be given from 17:00Hrs
975	RQ259827	OCC_239	slcds_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Approved	07-Feb-26	17:00	07-Feb-26	23:00	May be given from 17:00Hrs
976	RQ259834	OCC_239	slcds_sd	BUS	400 KV SANGOD GSS (RS) - BUS 2	SANGO D_TSL_RS	D	For Annual maintenance work	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	
977	RQ259833	OCC_239	slcds_sd	BUS	400 KV SANGOD GSS (RS) - BUS 1	SANGO D_TSL_RS	D	For Annual maintenance work	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	
978	RQ260389	OCC_239	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Yearly Mtc. S/Stn. Equipment	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	
979	RQ260390	OCC_239	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Line Mtc.	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	18:00	
980	RQ260396	OCC_239	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	C	Shutdown required for carrying out replacement work of 400 kV Isolator No. 428 of Bus 1	16/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	18-Feb-26	18:00	Shutdown may be given for max three days for isolator replacement work
981	RQ260394	OCC_239	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	Shutdown required for carrying out replacement work of 400 kV Isolator No. 416 of Bus 1 (CVT). Since this Isolator is placed under 400 kV Bus 2.	03/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	9:00	05-Feb-26	16:00	Subject to no generation evacuation constraint(09:00-16:00)/ 220KV system must be in service at Dehar
982	RQ260393	OCC_239	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	C	Shutdown required for carrying out replacement work of 400 kV Isolator No. 416 of Bus 1 (CVT).	03/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	05-Feb-26	18:00	Shutdown may be given for max three days for isolator replacement work
983	RQ258781	OCC_239	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 4	PBTS	D	For Bay Extension works	22/Feb/2026	17:00	28/Feb/2026	23:00		PLANNED	Approved	22-Feb-26	17:00	28-Feb-26	23:00	May be given from 17:00Hrs
984	RQ258780	OCC_239	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 3	PBTS	D	For Bay Extension works	15/Feb/2026	17:00	21/Feb/2026	23:00		PLANNED	Approved	15-Feb-26	17:00	21-Feb-26	23:00	May be given from 17:00Hrs
985	RQ258779	OCC_239	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	For Bay Extension works	08/Feb/2026	17:00	14/Feb/2026	23:00		PLANNED	Approved	08-Feb-26	17:00	14-Feb-26	23:00	May be given from 17:00Hrs
986	RQ258778	OCC_239	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 1	PBTS	D	For Bay Extension works	01/Feb/2026	17:00	07/Feb/2026	23:00		PLANNED	Approved	01-Feb-26	17:00	07-Feb-26	23:00	May be given from 17:00Hrs
987	RQ259085	OCC_239	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	TBC-01 ISOLATOR CHANGE	20/Feb/2026	08:00	23/Feb/2026	18:00	BUS -01 SHUTDOWN REQUIRED	PLANNED	Approved	20-Feb-26	08:00	23-Feb-26	18:00	All elements must be connected with Other Bus
988	RQ259084	OCC_239	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	ANPARA LINE-01 ISOLATOR CHANGE	17/Feb/2026	08:00	20/Feb/2026	18:00	BUS -01 SHUTDOWN REQUIRED	PLANNED	Approved					Club with 987/ Line already under outage
989	RQ259083	OCC_239	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	ANPARA LINE ISOLATOR B CHANGE	12/Feb/2026	08:00	15/Feb/2026	18:00	BUS -02 SHUTDOWN REQUIRED	PLANNED	Approved					Club with 990/ Line already under outage
990	RQ259082	OCC_239	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	ALD LINE-01 ISOLATOR B CHANGE	09/Feb/2026	08:00	12/Feb/2026	18:00	BUS -02 SHUTDOWN REQUIRED	PLANNED	Approved	09-Feb-26	08:00	12-Feb-26	18:00	All elements must be connected with Other Bus

991	RQ259860	OCC_239	cpcc2_sd	BUS	400KV BUS 2 AT PANCHKULA(PG)		D	For AMP works	20/Feb/2026	08:00	20/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	18:00	
992	RQ259859	OCC_239	cpcc2_sd	BUS	400KV BUS 1 AT PANCHKULA(PG)		D	For AMP works	19/Feb/2026	08:00	19/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	19-Feb-26	08:00	19-Feb-26	18:00	
993	RQ259858	OCC_239	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Feb/2026	10:00	16/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	16-Feb-26	10:00	16-Feb-26	18:00	All elements must be connected with Other Bus
994	RQ259848	OCC_239	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	15/Feb/2026	10:00	28/Feb/2026	18:00	Kindly approve.	PLANNED	Rejected					May be deferred to next OCC due to peak winter demand period of JK
995	RQ259855	OCC_239	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	15/Feb/2026	09:00	28/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	15-Feb-26	09:00	28-Feb-26	18:00	All elements must be connected with Other Bus
996	RQ259851	OCC_239	cpcc2_sd	BUS	400KV BUS 2 AT KAITHAL(PG)		C	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	13/Feb/2026	08:00	22/Feb/2026	20:00	Kindly approve.	PLANNED	Approved	13-Feb-26	08:00	22-Feb-26	20:00	All elements must be connected with Other Bus
997	RQ259849	OCC_239	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)		D	Replacement of Defective Jumper from Jack Bus to Line Isolator in switchyard & to attend Shutdown nature defects in transmission line.. Shutdown shall be approve along with the 400 KV Bus-1	10/Feb/2026	09:00	10/Feb/2026	17:00	Kindly approve.	PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	17:00	
998	RQ259857	OCC_239	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Feb/2026	10:00	02/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	02-Feb-26	10:00	02-Feb-26	18:00	All elements must be connected with Other Bus
999	RQ259854	OCC_239	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Feb/2026	09:00	14/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	02-Feb-26	09:00	14-Feb-26	18:00	All elements must be connected with Other Bus
1000	RQ259850	OCC_239	cpcc2_sd	BUS	400KV BUS 1 AT KAITHAL(PG)		C	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	02/Feb/2026	08:00	12/Feb/2026	20:00	Kindly approve.	PLANNED	Approved	02-Feb-26	08:00	12-Feb-26	20:00	All elements must be connected with Other Bus
1001	RQ259847	OCC_239	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	01/Feb/2026	10:00	14/Feb/2026	18:00	Kindly approve.	PLANNED	Rejected					May be deferred to next OCC due to peak winter demand period of JK
1002	RQ259830	OCC_239	sldcrs_sd	BUS	400KV BUS 2 AT DEEDWANA(MTS)	MTSCL	D	For Annual maintenance work	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1003	RQ259829	OCC_239	sldcrs_sd	BUS	400KV BUS 1 AT DEEDWANA(MTS)	MTSCL	D	For Annual maintenance work	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1004	RQ260121	OCC_239	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1005	RQ260118	OCC_239	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1006	RQ260440	OCC_239	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJVN	D	Testing of buscoupler breaker & Bus VT	09/Feb/2026	08:00	09/Feb/2026	18:00	Annual Planned Maintenance	PLANNED	Approved	09-Feb-26	9:00	09-Feb-26	16:00	

1007	RQ260441	OCC_239	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	SJVN	D	Testing of buscoupler breaker & Bus VT	09/Feb/2026	08:00	09/Feb/2026	18:00	Annual Planned Maintenance	PLANNED	Approved	09-Feb-26	9:00	09-Feb-26	16:00	
1008	RQ258792	OCC_239	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For scheme checking work	09/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	16:00	10-Feb-26	23:00	May be given from 16:00Hrs
1009	RQ258791	OCC_239	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	For scheme checking work	07/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Approved	07-Feb-26	16:00	08-Feb-26	23:00	May be given from 16:00Hrs
1010	RQ258964	OCC_239	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	AMP Works	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
1011	RQ258963	OCC_239	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	AMP Works	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1012	RQ258771	OCC_239	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	Bus Bar testing	04/Feb/2026	18:00	05/Feb/2026	23:00		PLANNED	Approved	04-Feb-26	18:00	05-Feb-26	23:00	May be given
1013	RQ258770	OCC_239	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	Bus Bar testing	02/Feb/2026	18:00	03/Feb/2026	23:00		PLANNED	Approved	02-Feb-26	18:00	03-Feb-26	23:00	May be given
1014	RQ260558	OCC_239	bbmb_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 @BHIWANI(BB)	BBMB	D	Yearly mtc of Sub strn equipment	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	
1015	RQ258734	OCC_239	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	POWER GRID	D	AMP Works	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	
1016	RQ258726	OCC_239	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWER GRID	C	AMP Works	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1017	RQ258725	OCC_239	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)	POWER GRID	C	AMP Works	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1018	RQ258731	OCC_239	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS) -KHETRI (PKTSL) (PBTS) CKT-1 @BIKANER_2 (PBTS)	PBTS	D	AMP Works	10/Feb/2026	16:00	12/Feb/2026	23:00		PLANNED	Approved	10-Feb-26	16:00	12-Feb-26	23:00	May be availed with line shutdown
1019	RQ259836	OCC_239	slcds_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance AND TESTING	28/Feb/2026	12:00	28/Feb/2026	18:00		PLANNED	Approved	28-Feb-26	12:00	28-Feb-26	18:00	
1020	RQ259841	OCC_239	slcds_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance AND TESTING	27/Feb/2026	12:00	27/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	12:00	27-Feb-26	18:00	

1021	RQ259835	OCC_239	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV CHHABRA(RS)	RRVPNL	C	Checking, Testing, maintenance and complete Over Hauling of 400KV SF6 Circuit Breaker to be done by OEM M/s Siemens Service Engineer	26/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	27-Feb-26	18:00	
1022	RQ259838	OCC_239	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	25/Feb/2026	10:00	25/Feb/2026	15:00		PLANNED	Approved	25-Feb-26	10:00	25-Feb-26	15:00	
1023	RQ259839	OCC_239	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV CHHABRA(RS)	RRVPNL	C	Checking, Testing, maintenance and complete Over Hauling of 400KV SF6 Circuit Breaker to be done by OEM M/s Siemens Service Engineer	23/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	24-Feb-26	18:00	
1024	RQ259840	OCC_239	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	Quarterly maintenance work	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1025	RQ259837	OCC_239	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV ALWAR(ATIL)	RRVPNL	D	Annual Maintenance activities of 50MVar Reactor & Associate equipment's.	11/Feb/2026	10:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	10:00	11-Feb-26	18:00	
1026	RQ260080	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)	POWER GRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	28/Feb/2026	10:00	28/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	28-Feb-26	10:00	28-Feb-26	18:00	
1027	RQ260075	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV KISHENPUR(PG)	POWER GRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/Feb/2026	10:00	24/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	24-Feb-26	10:00	24-Feb-26	18:00	
1028	RQ260082	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 2 AT 400KV KISHENPUR(PG)	POWER GRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/Feb/2026	10:00	24/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	24-Feb-26	10:00	24-Feb-26	18:00	
1029	RQ260081	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV AMRITSAR(PG)	POWER GRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	23/Feb/2026	10:00	23/Feb/2026	18:00	kindly approve.	PLANNED	Approved	23-Feb-26	10:00	23-Feb-26	18:00	
1030	RQ258711	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)	POWER GRID	C	shutdown of BR-3 is required to undertake the firewall construction work in Construction category , Since positioing of ICT-4 is just adjacent to BR-3	23/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	26-Feb-26	18:00	
1031	RQ259011	OCC_239	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV AGRA(PG)	POWER GRID	D	AMP OF BUS REATOR	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	18:00	
1032	RQ259012	OCC_239	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AGRA(PG)	POWER GRID	D	AMP OF BUS REATOR	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	08:00	19-Feb-26	18:00	

1033	RQ260465	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MURADNAGAR_1 (UP)	POWER GRID	D	fine tuning of CSD.charging discharging of reator will be done 4-5 times for tuning	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1034	RQ260517	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MAHARANIBAGH (PG)	POWER GRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	28-Feb-26	18:00	Subject to delhi consent after discussion in delhi OCC. Dates for s/d shall not coincide with the budget session.
1035	RQ260077	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KAITHAL(PG)	POWER GRID	D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	15/Feb/2026	10:00	15/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	15-Feb-26	10:00	15-Feb-26	18:00	
1036	RQ260076	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KAITHAL(PG)	POWER GRID	D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	15/Feb/2026	10:00	15/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	15-Feb-26	10:00	15-Feb-26	18:00	
1037	RQ258724	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWER GRID	D	AMP Works	15/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	15-Feb-26	08:00	15-Feb-26	18:00	
1038	RQ260464	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	fine tuning of CSD.charging discharging of reator will be done 4-5 times for tuning	15/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	15-Feb-26	08:00	15-Feb-26	18:00	
1039	RQ260079	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)	POWER GRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	14/Feb/2026	10:00	14/Feb/2026	18:00	kindly approve.	PLANNED	Approved	14-Feb-26	10:00	14-Feb-26	18:00	
1040	RQ260078	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JALANDHAR(PG)	POWER GRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	13/Feb/2026	10:00	13/Feb/2026	18:00	kindly approve.	PLANNED	Approved	13-Feb-26	10:00	13-Feb-26	18:00	
1041	RQ258713	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV DWARKA (PG)	POWER GRID	D	AMP Works	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Approved	07-Feb-26	08:00	07-Feb-26	18:00	
1042	RQ258719	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWER GRID	C	for Dismantling of T& R make reactor and commissioning of CGL reactor.	01/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	15-Feb-26	18:00	
1043	RQ258718	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	POWER GRID	C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	04-Feb-26	18:00	May be allowed subject to real time grid condition & Delhi & Haryana consent/ Load to be managed by Delhi & Haryana. To be not clubbed
1044	RQ260268	OCC_239	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MAU(UP)	UPPTCL	C	* ROUTINE TESTING MAINTENANCE.	28/Feb/2026	09:00	28/Feb/2026	17:00		PLANNED	Approved	28-Feb-26	09:00	28-Feb-26	17:00	
1045	RQ260266	OCC_239	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	22/Feb/2026	08:00	22/Feb/2026	17:00		PLANNED	Approved	22-Feb-26	08:00	22-Feb-26	17:00	
1046	RQ260312	OCC_239	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MASOLI(UP)	UPPTCL	C	routine testing of 125 mvar Reactor	21/Feb/2026	10:00	21/Feb/2026	17:00	NO supply will be disturb	PLANNED	Approved	21-Feb-26	10:00	21-Feb-26	17:00	

1047	RQ260271	OCC_239	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Works	17/Feb/2026	10:00	17/Feb/2026	17:00		PLANNED	Approved	17-Feb-26	10:00	17-Feb-26	17:00	
1048	RQ260274	OCC_239	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARA(UP)	UPPTCL	C	Bus Reactor in discharged condition to replace the O-rings for attending oil Leakage	16/Feb/2026	06:00	08/Mar/2026	18:30		PLANNED	Approved	16-Feb-26	06:00	08-Mar-26	18:30	
1049	RQ260263	OCC_239	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	* for routine testing and maintenance work	12/Feb/2026	09:00	13/Feb/2026	19:00		PLANNED	Approved	12-Feb-26	09:00	13-Feb-26	19:00	
1050	RQ260260	OCC_239	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)	UPPTCL	D	AMP Works	01/Feb/2026	08:00	01/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	01-Feb-26	18:00	
1051	RQ260547	OCC_239	bbmb_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Yearly mtc of Sub stn equipment	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	
1052	RQ260267	OCC_239	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	
1053	RQ258722	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	13/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	14-Feb-26	18:00	
1054	RQ258832	OCC_239	ntpcos_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV UNCHAHAR(NTB)	NTPC	C	annual testing	09/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	14-Feb-26	18:00	
1055	RQ260273	OCC_239	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV METRO DEPOT_GIS(TPIKP TL)	TPJKPTL UP	D	Testing and trails of phase synchronizing device (PSD)	06/Feb/2026	13:00	06/Feb/2026	17:00		PLANNED	Approved	06-Feb-26	13:00	06-Feb-26	17:00	
1056	RQ258715	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(P G)	PRTL	D	For LBB testing	04/Feb/2026	18:00	04/Feb/2026	20:00		PLANNED	Approved	04-Feb-26	18:00	04-Feb-26	20:00	Subject to real time grid condition
1057	RQ258714	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(P G)	PRTL	D	For LBB testing	02/Feb/2026	18:00	02/Feb/2026	20:00		PLANNED	Approved	02-Feb-26	18:00	02-Feb-26	20:00	Subject to real time grid condition
1058	RQ260545	OCC_239	bbmb_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV DEHAR(BB)	POWER GRID,BB MB	D	Shutdown required for carrying out replacement work of 400 kV Isolator No. 416 of Bus 1 (CVT), Since this Isolator is placed under 400 kV Bus 2.	03/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	9:00	05-Feb-26	16:00	Subject to no generation evacuation constraint(09:00-16:00)/ 220KV system must be in service at Dehar

1059	RQ260546	OCC_239	bbmb_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 2 AT 400KV DEHAR(BB)	POWER GRID,BB MB	D	Shutdown required for carrying out replacement work of 400 kV Isolator No. 416 of Bus 1 (CVT), Since this Isolator is placed under 400 kV Bus 2.	03/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	9:00	05-Feb-26	16:00	Subject to no generation evacuation constraint(09:00-16:00)/ 220KV system must be in service at Dehar
1060	RQ260467	OCC_239	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SIKAR_2(PSTL)	PSTL	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
1061	RQ260265	OCC_239	slcdps_sd	BAY	405 TIE BAY - 400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-1 (PSTCL) AND 400 KV AMRITSAR(PG)-MAKHU(P) (PSTCL) CKT-1 AT 400 KV MAKHU(P) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 405 and cleaning of CR panel and BMK of CT,CB related with associated bay	28/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	28-Feb-26	08:00	28-Feb-26	18:00	
1062	RQ260264	OCC_239	slcdps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	08:00	27-Feb-26	18:00	
1063	RQ260262	OCC_239	slcdps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	08:00	25-Feb-26	18:00	
1064	RQ260261	OCC_239	slcdps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-2 AT MAKHU(P) (PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 401 and cleaning of CR panel and BMK of CT,CB related with associated bay	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	
1065	RQ260259	OCC_239	slcdps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	
1066	RQ259171	OCC_239	cpcc1_sd	BAY	426 TIE BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-2 (PSTCL) AND FUTURE AT 400 KV NEEMRANA(PG) (PSTCL)	PSTCL	D	AMP work	22/Feb/2026	08:00	22/Feb/2026	18:00		PLANNED	Approved	22-Feb-26	15:00	22-Feb-26	23:00	May be given from 15:00Hrs

1067	RQ259170	OCC_239	cpcc1_sd	BAY	425 MAIN BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-2 (PSTCL) AT 400 KV NEEMRANA(PG)	PSTCL	D	AMP work	21/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Approved	21-Feb-26	15:00	21-Feb-26	23:00	May be given from 15:00Hrs
1068	RQ260258	OCC_239	slcdps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PG)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 406 and cleaning of CR panel and BMK of CT,CB related with associated bay	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	18:00	
1069	RQ259169	OCC_239	cpcc1_sd	BAY	423 TIE BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-1 (PSTCL) AND FUTURE AT 400 KV NEEMRANA(PG) (PSTCL)	PSTCL	D	AMP work	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	15:00	20-Feb-26	23:00	May be given from 15:00Hrs
1070	RQ259168	OCC_239	cpcc1_sd	BAY	422 MAIN BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-1 (PSTCL) AT 400 KV NEEMRANA(PG)	PSTCL	D	AMP work	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	15:00	19-Feb-26	23:00	May be given from 15:00Hrs
1071	RQ260257	OCC_239	slcdps_sd	BAY	416 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	18-Feb-26	18:00	
1072	RQ260256	OCC_239	slcdps_sd	BAY	418 MAIN BAY - 400KV RAJPURA TPS(PG)-RAJPURA(PS) (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1073	RQ260255	OCC_239	slcdps_sd	BAY	417 TIE BAY - 400KV RAJPURA TPS(PG)-RAJPURA(PS) (PS) CKT-1 AND 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1074	RQ260254	OCC_239	slcdps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PG)-MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	

1075	RQ260253	OCC_239	slcops_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (PS) CKT-2 AT MUKTSAR(P5)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1076	RQ260250	OCC_239	slcops_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(P5G)-RAJPURA(P5) (PS) CKT-2 AT RAJPURA(P5)	PSTCL	D	Annual maintenance of CB, CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
1077	RQ260246	OCC_239	slcops_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(P5) (PSTCL) AT 400 KV MUKTSAR(P5)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
1078	RQ260248	OCC_239	slcops_sd	BAY	414 TIE BAY - 400KV RAJPURA TPS(P5G)-RAJPURA(P5) (PS) CKT-2 AND 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(P5)	PSTCL	D	Annual maintenance of CB, CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
1079	RQ260244	OCC_239	slcops_sd	BAY	404 MAIN BAY - 400KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-1 AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 404 and cleaning of CR panel and BMK of CT, CB related with associated bay	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1080	RQ260245	OCC_239	slcops_sd	BAY	413 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(P5)	PSTCL	D	Annual maintenance of CB, CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1081	RQ260241	OCC_239	slcops_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(P5) (PSTCL) AT 400 KV RAJPURA(P5)	PSTCL	D	Annual maintenance of CB, CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1082	RQ260240	OCC_239	slcops_sd	BAY	404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(P5G) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1083	RQ260235	OCC_239	slcops_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(P5G)-MAKHU(P5) (PSTCL) CKT-2 (PSTCL) AT 400 KV MAKHU(P5)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 403 and cleaning of CR panel and BMK of CT, CB related with associated bay	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	

1084	RQ260238	OCC_239	slcops_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PSTCL) AND FUTURE AT 400 KV RAJPURA(PSTCL)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
1085	RQ260233	OCC_239	slcops_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PSTCL) AT 400 KV MUKTSAR(PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1086	RQ260234	OCC_239	slcops_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PSTCL) AT 400 KV RAJPURA(PSTCL)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1087	RQ260231	OCC_239	slcops_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PSTCL) AND FUTURE	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
1088	RQ260229	OCC_239	slcops_sd	BAY	411 TIE BAY - 400 KV JALANDHAR(PG)-DHANANSU(PSTCL) (PG) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHANANSU(PSTCL) AT 400 KV DHANANSU(PSTCL) (PSTCL)	PSTCL	D	CT Tan delta Testing and Annual maintenance	02/Feb/2026	13:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	13:00	02-Feb-26	18:00	
1089	RQ260226	OCC_239	slcops_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PSTCL) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PSTCL) (PSTCL)	PSTCL	D	CT Tan delta Testing	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1090	RQ260230	OCC_239	slcops_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) (PSTCL) AT 400 KV ROPAR(PSTCL)	PSTCL	D	Protection testing of Bays and related equipments	02/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	04-Feb-26	18:00	
1091	RQ260225	OCC_239	slcops_sd	BAY	401 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintenance	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	

1092	RQ259145	OCC_239	cpcc1_sd	BAY	435 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-2 AND FUTURE AT BALLABHGARH(P G)	POWER GRID	D	AMP work	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Approved	27-Feb-26	08:00	27-Feb-26	18:00	
1093	RQ259142	OCC_239	cpcc1_sd	BAY	427 MAIN BAY - 400KV BALLABHGARH(P G)-NAWADA(HV) (PG) CKT-1 AT BALLABHGARH(P G)	POWER GRID	D	AMP work	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	
1094	RQ260559	OCC_239	bbmb_sd	BAY	409 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANCHKULA(PG)	POWER GRID	D	Yearly mtc of Sub stn equipment	25/Feb/2026	08:00	25/Feb/2026	18:00	409/X9 at Panipat(BB) is not shown in the portal	PLANNED	Approved	25-Feb-26	08:00	25-Feb-26	18:00	
1095	RQ259141	OCC_239	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPUR-BALLABHGARH (PG) CKT-2 AND FUTURE AT BALLABHGARH(P G)	POWER GRID	D	AMP work	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	08:00	25-Feb-26	18:00	
1096	RQ259140	OCC_239	cpcc1_sd	BAY	415 MAIN BAY - 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(P G)	POWER GRID	D	AMP work	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	
1097	RQ260405	OCC_239	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWER GRID	D	Yearly Mtc. S/Stn. Equipment	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	
1098	RQ259138	OCC_239	cpcc1_sd	BAY	409 MAIN BAY - 400/220KV 500 MVA ICT 2 AT BALLABHGARH(P G)	POWER GRID	D	AMP work	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	08:00	23-Feb-26	18:00	
1099	RQ259137	OCC_239	cpcc1_sd	BAY	403 MAIN BAY - 400 KV BALLABHGARH(P G)-TUGHLAKABAD(P G) (DTL) CKT-1 AND 400KV BUS 2 AT BALLABHGARH(P G)	POWER GRID	D	AMP work	22/Feb/2026	08:00	22/Feb/2026	18:00		PLANNED	Approved	22-Feb-26	08:00	22-Feb-26	18:00	

1100	RQ258987	OCC_239	cpcc1_sd	BAY	417 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(P G) (PG) CKT-1 AT SINGRAULI(NT)	POWER GRID	C	FOR RETROFITMENT OF 400KV SINGRAULI-VINDHYACHAL#1 MAIN BAY (417) CB AT NTPC SINGRAULI UNDER ADD CAP 2019-24. LINE TO REMAIN CHARGED THROUGH TBC#2 BAY AT SINGRAULI	21/Feb/2026	09:00	02/Mar/2026	18:00		PLANNED	Approved	21-Feb-26	09:00	02-Mar-26	18:00	Line must remain in service with other bay
1101	RQ260525	OCC_239	cpcc1_sd	BAY	421 BUS SECTIONALIZER BAY - 400KV BUS 1 AT KURUKSHETRA(P G) (POWERGRID) AND 400KV BUS 3 AT KURUKSHETRA(P G) AT 400 KV KURUKSHETRA(P G) (POWERGRID)	POWER GRID	C	For CB Internal Inspection and rectification works	19/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	08:00	24-Feb-26	18:00	
1102	RQ260189	OCC_239	stuup_sd	BAY	407 MAIN BAY - 400 KV LUCKNOW_1(PG)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1 (POWERGRID) AT 400 KV LUCKNOW_1(PG)	POWER GRID	D	* Planned shutdown required for Bay Equipment Maintenance and Periodic Testing of 400KV Mohanlal gang Bay at 400KV S/S Saroj	18/Feb/2026	09:00	19/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	09:00	19-Feb-26	18:00	
1103	RQ260407	OCC_239	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB)	POWER GRID	D	Yearly Mtc. S/Stn. Equipment	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	18-Feb-26	18:00	
1104	RQ259167	OCC_239	cpcc1_sd	BAY	421 MAIN BAY - 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWER GRID	D	AMP work	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	18-Feb-26	18:00	
1105	RQ259166	OCC_239	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWER GRID	D	AMP work	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1106	RQ259144	OCC_239	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(P G)	POWER GRID	C	CB overhauling work	17/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	20-Feb-26	18:00	

1107	RQ260402	OCC_239	bbmb_sd	BAY	X6-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWER GRID	D	Yearly Mtc. S/Stn. Equipment	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1108	RQ259165	OCC_239	cpcc1_sd	BAY	419 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AT NEEMRANA(PG)	POWER GRID	D	AMP work	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1109	RQ259212	OCC_239	cpcc1_sd	BAY	409 MAIN BAY - 400KV JAIPUR SOUTH-BASSI (PG) CKT-1 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP work	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1110	RQ259229	OCC_239	cpcc1_sd	BAY	414 TIE BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV SONIPAT(PG) AND FUTURE	POWER GRID	D	AMP work	15/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	15-Feb-26	08:00	15-Feb-26	18:00	
1111	RQ259164	OCC_239	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWER GRID	D	AMP work	15/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	15-Feb-26	08:00	15-Feb-26	18:00	
1112	RQ259163	OCC_239	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWER GRID	D	AMP work	14/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	08:00	14-Feb-26	18:00	
1113	RQ259211	OCC_239	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP work	14/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	08:00	14-Feb-26	18:00	
1114	RQ259143	OCC_239	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	C	CB overhauling work	13/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	16-Feb-26	18:00	
1115	RQ260041	OCC_239	slcds_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Half Yearly Genereal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
1116	RQ259162	OCC_239	cpcc1_sd	BAY	416 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AT NEEMRANA(PG)	POWER GRID	D	AMP work	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	

1117	RQ260526	OCC_239	cpcc1_sd	BAY	442 MAIN BAY - TCR NO 1(-500/+0MVAR) AT 400 KV KURUKSHETRA(PG) (POWERGRID) AT 400 KV KURUKSHETRA(PG)	POWER GRID	C	For CB Internal Inspection and rectification works	13/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	18-Feb-26	18:00	
1118	RQ260408	OCC_239	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB)	POWER GRID	D	Yearly Mtc. S/Stn. Equipment	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
1119	RQ259161	OCC_239	cpcc1_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWER GRID	D	AMP work	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
1120	RQ260039	OCC_239	slcdcs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	D	Half Yearly Genereal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
1121	RQ259202	OCC_239	cpcc1_sd	BAY	411 TIE BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-2 AND FUTURE AT BAHADURGARH(PG)	POWER GRID	D	AMP work	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
1122	RQ259210	OCC_239	cpcc1_sd	BAY	402 TIE BAY - 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2 (POWERGRID) AND 400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG) AT 400 KV JAIPUR SOUTH(PG) (POWERGRID)	POWER GRID	D	AMP work	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
1123	RQ258989	OCC_239	cpcc3_sd	BAY	AWLS TIE BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWER GRID	C	FOR RETROFITMENT OF 400KV VINDHYACHAL-SINGRAULI#1&2 TIE BAY (AWLS) CB AT VINDHYACHAL HVDC UNDER ADD CAP 2019-24	11/Feb/2026	09:00	20/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	09:00	20-Feb-26	18:00	Line must remain in service with other bay

1124	RQ259201	OCC_239	cpcc1_sd	BAY	410 MAIN BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-2 AT BAHADURGARH(PG)	POWER GRID	D	AMP work	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
1125	RQ259160	OCC_239	cpcc1_sd	BAY	414 TIE BAY - 400KV NEEMRANA-MANESAR (PG) CKT-1 AND 80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWER GRID	D	AMP work	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
1126	RQ260404	OCC_239	bbmb_sd	BAY	X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB)	POWER GRID	D	Yearly Mtc. S/Stn. Equipment	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
1127	RQ260040	OCC_239	slcdcs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Half Yearly Genereal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
1128	RQ259200	OCC_239	cpcc1_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAHADURGARH(PG) (POWERGRID) AT 400 KV BAHADURGARH(PG)	POWER GRID	D	AMP work	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1129	RQ259209	OCC_239	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP work	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1130	RQ260038	OCC_239	slcdcs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWER GRID	D	Half Yearly Genereal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1131	RQ259159	OCC_239	cpcc1_sd	BAY	413 MAIN BAY - 400KV NEEMRANA-MANESAR (PG) CKT-1 AT NEEMRANA(PG)	POWER GRID	D	AMP work	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	

1132	RQ259199	OCC_239	cpcc1_sd	BAY	408 TIE BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-1 AND FUTURE AT BAHADURGARH(PG)	POWER GRID	D	AMP work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1133	RQ259139	OCC_239	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	CB overhauling work	09/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	12-Feb-26	18:00	
1134	RQ259158	OCC_239	cpcc1_sd	BAY	411 TIE BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AND FUTURE AT NEEMRANA(PG)	POWER GRID	D	AMP work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1135	RQ259157	OCC_239	cpcc1_sd	BAY	410 MAIN BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AT NEEMRANA(PG)	POWER GRID	D	AMP work	08/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Approved	08-Feb-26	08:00	08-Feb-26	18:00	
1136	RQ259198	OCC_239	cpcc1_sd	BAY	407 MAIN BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-1 AT BAHADURGARH(PG)	POWER GRID	D	AMP work	08/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Approved	08-Feb-26	08:00	08-Feb-26	18:00	
1137	RQ259156	OCC_239	cpcc1_sd	BAY	409 MAIN BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AT NEEMRANA(PG)	POWER GRID	D	AMP work	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Approved	07-Feb-26	08:00	07-Feb-26	18:00	
1138	RQ259197	OCC_239	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWER GRID	D	AMP work	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Approved	07-Feb-26	08:00	07-Feb-26	18:00	
1139	RQ259177	OCC_239	cpcc1_sd	BAY	403 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWER GRID	D	AMP work	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
1140	RQ259196	OCC_239	cpcc1_sd	BAY	405 TIE BAY - 400KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 AND 400/220KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWER GRID	D	AMP work	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	

1141	RQ259155	OCC_239	cpcc1_sd	BAY	408 TIE BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2 (POWERGRID) AND 400 KV NEEMRANA-SIKAR (PG) CKT-2 AT 400 KV NEEMRANA(PG) (POWERGRID)	POWER GRID	D	AMP work	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
1142	RQ259195	OCC_239	cpcc1_sd	BAY	404 MAIN BAY - 400KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 AT BAHADURGARH(PG)	POWER GRID	D	AMP work	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1143	RQ259176	OCC_239	cpcc1_sd	BAY	401 MAIN BAY - 400KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 AT KANKROLI(PG)	POWER GRID	D	AMP work	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	15:00	05-Feb-26	23:00	May be given from 15:00Hrs/ Subject to real time grid condition
1144	RQ259154	OCC_239	cpcc1_sd	BAY	407 MAIN BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2 (POWERGRID) AT 400 KV NEEMRANA(PG)	POWER GRID	D	AMP work	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1145	RQ259153	OCC_239	cpcc1_sd	BAY	406 MAIN BAY - 400KV NEEMRANA(PG)-BABAI(RS) (PG) CKT-1 AT NEEMRANA(PG)	POWER GRID	D	AMP work	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1146	RQ259194	OCC_239	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWER GRID	D	AMP work	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1147	RQ259991	OCC_239	cpcc2_sd	BAY	419 MAIN BAY - 400KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (UNDEF) CKT-1 AT NALLAGARH(PG)	POWER GRID	C	For Cuircuit Breaker Pole Overhauling for DCRM violation,	03/Feb/2026	09:00	06/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	03-Feb-26	09:00	06-Feb-26	18:00	
1148	RQ259149	OCC_239	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SIKAR(PG)	POWER GRID	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	

1149	RQ259152	OCC_239	cpcc1_sd	BAY	405 TIE BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1 (POWERGRID) AND 400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1 AT 400 KV NEEMRANA(PG) (POWERGRID)	POWER GRID	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
1150	RQ258986	OCC_239	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWER GRID	C	Interrupter overhauling of Tie-Bay-419-CB at Kanpur. (Make-CGL)	02/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	06-Feb-26	18:00	
1151	RQ259151	OCC_239	cpcc1_sd	BAY	404 MAIN BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1 (POWERGRID) AT 400 KV NEEMRANA(PG)	POWER GRID	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1152	RQ258988	OCC_239	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(P G) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(P G)	POWER GRID	C	FOR RETROFITMENT OF 400KV VINDHYACHAL-SINGRAULI#2 MAIN BAY (AWL4) CB AT VINDHYACHAL HVDC UNDER ADD CAP 2019-24	01/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	09:00	10-Feb-26	18:00	Line must remain in service with other bay
1153	RQ260019	OCC_239	slcds_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRV PNL	D	Quarterly Maintenance work	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	
1154	RQ260018	OCC_239	slcds_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRV PNL	D	Quarterly Maintenance work	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	
1155	RQ260042	OCC_239	slcds_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRV PNL	D	Half Yearly Genereal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	
1156	RQ260025	OCC_239	slcds_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRV PNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	

1157	RQ260043	OCC_239	slcdcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly Generaleal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	
1158	RQ260027	OCC_239	slcdcrs_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL	D	For Annual maintenance of Bay equipment	21/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Rejected					S/d withdrawn by utility as bay no. wrongly punched
1159	RQ260029	OCC_239	slcdcrs_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS) (RRVPNL) AND 400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1 AT 400 KV DEEDWANA(MTS) (RRVPNL)	RRVPNL	D	For Annual maintenance of Bay equipment	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	18:00	May be availed with line shutdown
1160	RQ260044	OCC_239	slcdcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Half Yearly Generaleal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	18:00	
1161	RQ259126	OCC_239	cpcc1_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	18:00	
1162	RQ259125	OCC_239	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	08:00	19-Feb-26	18:00	
1163	RQ260031	OCC_239	slcdcrs_sd	BAY	403 MAIN BAY - 400KV BIKANER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AT DEEDWANA(MTS)	RRVPNL	D	For Annual maintenance of Bay equipment	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Rejected					S/d withdrawn by utility as bay no. wrongly punched
1164	RQ259124	OCC_239	cpcc1_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	18-Feb-26	18:00	

1165	RQ260045	OCC_239	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Half Yearly General maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	18-Feb-26	18:00	
1166	RQ259123	OCC_239	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1167	RQ260028	OCC_239	sldcrs_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL	D	For Annual maintenance of Bay equipment	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Rejected					S/d withdrawn by utility as bay no. wrongly punched
1168	RQ260026	OCC_239	sldcrs_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 2 AT DEEDWANA(MTS) AND 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1	RRVPNL	D	For Annual maintenance of Bay equipment	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1169	RQ260030	OCC_239	sldcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AT DEEDWANA(MTS)	RRVPNL	D	For Annual maintenance of Bay equipment	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1170	RQ260036	OCC_239	sldcrs_sd	BAY	405 TIE BAY - 400 KV KALISINDH-SANGOD GSS (RS) CKT-1 (SANGOD_TSL_RS) AND 400/220 KV 500 MVA ICT 2 AT SANGOD GSS (RS) AT 400 KV SANGOD GSS (RS) (SANGOD_TSL_RS)	SANGOD_TSL_RS	D	For Annual Maintenance and Testing	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Approved	26-Feb-26	08:00	26-Feb-26	18:00	
1171	RQ260037	OCC_239	sldcrs_sd	BAY	402 TIE BAY - 400 KV ANTA-SANGOD GSS (RS) CKT-1 (SANGOD_TSL_RS) AND 400/220 KV 500 MVA ICT 1 AT SANGOD GSS (RS) AT 400 KV SANGOD GSS (RS) (SANGOD_TSL_RS)	SANGOD_TSL_RS	D	For Annual Maintenance and Testing	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Approved	25-Feb-26	08:00	25-Feb-26	18:00	

1172	RQ260306	OCC_239	nhpccc_sd	BAY	AMGH2 MAIN BAY - 400KV URI_1(NH)-AMARGARH(NRS S XXIX) (PG) CKT-2 AT URI_1(NH)	NHPC	C	For GIS Inspection, Diagnostic Testing and Preventive checks of 400KV GIS at Uri Power Station.	26/Feb/2026	00:00	28/Feb/2026	23:59	The shutdown schedule was approved in 238 OCC but the same has been revised due to confirmation of the availability of the testing engineer from Hitachi, Switzerland team.	PLANNED	Approved	26-Feb-26	00:00	28-Feb-26	23:59	
1173	RQ260303	OCC_239	nhpccc_sd	BAY	MAIN BAY - 400KV URI_1(NH)-AMARGARH(NRS S XXIX) (PG) CKT-1 AT URI_1(NH)	NHPC	C	For GIS Inspection, Diagnostic Testing and Preventive checks of 400KV GIS at Uri Power Station.	23/Feb/2026	00:00	25/Feb/2026	23:59	The shutdown schedule was approved in 238 OCC but the same has been revised due to confirmation of the availability of the testing engineer from Hitachi, Switzerland team.	PLANNED	Approved	23-Feb-26	00:00	25-Feb-26	23:59	
1174	RQ260301	OCC_239	nhpccc_sd	BAY	411 MAIN BAY - 400KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1 AT URI_2(NH)	NHPC	C	For Diagnostic testing/ Maintenance of GIS	19/Feb/2026	00:00	20/Feb/2026	23:59		PLANNED	Approved	19-Feb-26	00:00	20-Feb-26	23:59	
1175	RQ260286	OCC_239	nhpccc_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT URI_1(NH) AND 400KV BUS 2 AT URI_1(NH)	NHPC	C	For GIS Inspection, Diagnostic Testing and Preventive checks of 400KV GIS at Uri Power Station.	19/Feb/2026	00:00	21/Feb/2026	23:59	The shutdown schedule was approved in 238 OCC but the same has been revised due to confirmation of the availability of the testing engineer from Hitachi, Switzerland team.	PLANNED	Approved	19-Feb-26	00:00	21-Feb-26	23:59	
1176	RQ260302	OCC_239	nhpccc_sd	BAY	412 MAIN BAY - 400KV URI_2(NH)-URI_1(NH) (PG) CKT-1 AT URI_2(NH)	NHPC	C	For Diagnostic testing/ Maintenance of GIS	17/Feb/2026	00:00	18/Feb/2026	00:00		PLANNED	Approved	17-Feb-26	00:00	18-Feb-26	00:00	
1177	RQ260300	OCC_239	nhpccc_sd	BAY	421 BUS COUPLER BAY - 400KV BUS 1 AT URI_2(NH) AND 400KV BUS 2 AT URI_2(NH)	NHPC	C	For Diagnostic testing/ Maintenance of GIS	15/Feb/2026	00:00	16/Feb/2026	23:59		PLANNED	Approved	15-Feb-26	00:00	16-Feb-26	23:59	

1178	RQ258953	OCC_239	stuup_sd	BAY	405 TIE BAY - 400 KV BANDA-ORAI (UP) CKT-2 (UPPTCL) AND 125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP) AT 400 KV BANDA(UP) (UPPTCL)	UPPTCL	C	* 400 KV BREAKER OVERHAULLING AND TESTING OF 405 TIE BAY OF 400 KV BANDA - >X ORAI II LINE . 400 KV BANDA-ORAI LINE II AND 125	22/Feb/2026	10:00	23/Feb/2026	17:00		PLANNED	Approved	22-Feb-26	10:00	23-Feb-26	17:00	
1179	RQ258956	OCC_239	stuup_sd	BAY	414 TIE BAY - 400KV BANDA-REWA ROAD (UP) CKT-2 AND 400/220KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	C	* 400 KV BREAKER OVERHAULLING OF 414 TIE BAY OF 400 KV BANDA REWA ROAD I .315 MVA ICT II AND 400 KV BANDA -REWAROAD II LINE	20/Feb/2026	10:00	21/Feb/2026	17:00		PLANNED	Approved	20-Feb-26	10:00	21-Feb-26	17:00	
1180	RQ260209	OCC_239	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	18/Feb/2026	10:00	27/Feb/2026	17:00		PLANNED	Approved	18-Feb-26	10:00	27-Feb-26	17:00	
1181	RQ258957	OCC_239	stuup_sd	BAY	417 TIE BAY - 400KV BANDA-REWA ROAD (UP) CKT-1 AND 400/220KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	C	* 400 KV REWA ROAD I TIE BAY BREAKER OVER HAULLING AND TESTING . LINE AND 315 MVA ICT I WILL BE CHARGE THROUGH MAIN BUS BAY	18/Feb/2026	10:00	19/Feb/2026	17:00		PLANNED	Approved	18-Feb-26	10:00	19-Feb-26	17:00	
1182	RQ258955	OCC_239	stuup_sd	BAY	402 TIE BAY - 400 KV BANDA-ORAI (UP) CKT-1 (UPPTCL) AND FUTURE AT 400 KV BANDA(UP) (UPPTCL)	UPPTCL	C	* 400 KV BTREAKER OVER HAULLING OF 402 TIE BAY OF 400 KV BANDA -ORAI LINE I . LINE WILL BE CHARGE THROUGH 403 MAIN BAY.	16/Feb/2026	10:00	17/Feb/2026	17:00		PLANNED	Approved	16-Feb-26	10:00	17-Feb-26	17:00	
1183	RQ258939	OCC_239	stuup_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_T PS(UP) (UP) CKT-2 (UPPTCL)	UPPTCL	D	AMP Works	14/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	14-Feb-26	08:00	14-Feb-26	18:00	
1184	RQ258960	OCC_239	stuup_sd	BAY	403 MAIN BAY - 400 KV BANDA-ORAI (UP) CKT-1 (UPPTCL)	UPPTCL	C	* 400 KV BANDA -ORAI I MAIN BAY 403 BREAKER OVERHAULLING . LINE WILL BE CHARGE THOROUGH TIE BAY 402	12/Feb/2026	10:00	13/Feb/2026	17:00		PLANNED	Approved	12-Feb-26	10:00	13-Feb-26	17:00	

1185	RQ258935	OCC_239	stuup_sd	BAY	403 MAIN BAY - 400 KV FIROZABAD(PJFTL)- JAWAHARPUR_T PS(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	D	AMP Works	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
1186	RQ258946	OCC_239	stuup_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	C	* Annual maintenance and Testing work of 400kV 125MVar Bus Reactor and >X associated Bay equipment at 765kV Substation Fatehab	02/Feb/2026	09:00	02/Feb/2026	17:00		PLANNED	Approved	02-Feb-26	09:00	02-Feb-26	17:00	
1187	RQ258947	OCC_239	stuup_sd	BAY	411 TIE BAY - 400KV AGRA FATEHBAD-MATHURA (UP) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	C	* Annual maintenance and Testing work of 400kV 125MVar Bus Reactor and >X associated Bay equipment at 765kV Substation Fatehab	02/Feb/2026	09:00	02/Feb/2026	17:00		PLANNED	Approved	02-Feb-26	09:00	02-Feb-26	17:00	
1188	RQ259136	OCC_239	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BALLABHGARH(P G)- TUGHLAKABAD(P G) (DTL) CKT-1 AND 400KV BUS 1 AT BALLABHGARH(P G) AT 400 KV BALLABHGARH(P G)	DTL	D	AMP work	21/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Approved	21-Feb-26	08:00	21-Feb-26	18:00	
1189	RQ259089	OCC_239	ntpcos_sd	BAY	TBC-1 TRANSFER BUS BAY - 400KV BUS5 AT SINGRAULI(NT) (NTPC)	NTPC	C	TBC-01 BAY SHUTDOWN IS REQUIRED	20/Feb/2026	08:00	23/Feb/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	20-Feb-26	08:00	23-Feb-26	18:00	May be given subject to real time grid conditions
1190	RQ259090	OCC_239	ntpcos_sd	BAY	411 TRANSFER BUS BAY - 400KV BUS 1 AT SINGRAULI(NT) (NTPC) AT 400 KV SINGRAULI(NT)	NTPC	C	SHUTDOWN REQUIRED FOR TBC BAY	20/Feb/2026	08:00	23/Feb/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	20-Feb-26	08:00	23-Feb-26	18:00	Subject to real time grid condition
1191	RQ258943	OCC_239	stuup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP Works	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	08:00	19-Feb-26	18:00	
1192	RQ258944	OCC_239	stuup_sd	BAY	411 TIE BAY - 400 KV AGRA SOUTH(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Works	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	18-Feb-26	18:00	

1193	RQ258942	OCC_239	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP Works	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1194	RQ258941	OCC_239	stuup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Works	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1195	RQ258940	OCC_239	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Works	15/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Approved	15-Feb-26	08:00	15-Feb-26	18:00	
1196	RQ258937	OCC_239	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Works	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
1197	RQ258936	OCC_239	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Works	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
1198	RQ258934	OCC_239	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Works	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1199	RQ258933	OCC_239	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Works	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1200	RQ260403	OCC_239	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA(PG)- PANIPAT(BB) (BB) CKT-1 AND 400KV DADR(NT)- PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc. S/Stn. Equipment	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	

1201	RQ260401	OCC_239	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Yearly Mtc. S/Stn. Equipment	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1202	RQ260406	OCC_239	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc. S/Stn. Equipment	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1203	RQ260032	OCC_239	slcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1204	RQ260033	OCC_239	slcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
1205	RQ260034	OCC_239	slcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1206	RQ260035	OCC_239	slcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
1207	RQ260442	OCC_239	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	Testing of buscoupler breaker & Bus VT	09/Feb/2026	08:00	09/Feb/2026	18:00	During APM, Ckt NJ-1&2, NLG 1&2 and Bus reactor also remain under shutdown.	PLANNED	Approved	09-Feb-26	9:00	09-Feb-26	16:00	
1208	RQ260443	OCC_239	rampur_sd	BAY	413 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVNL	D	Testing of buscoupler breaker & Bus VT	09/Feb/2026	08:00	09/Feb/2026	18:00	During APM, Ckt NJ-1&2, NLG 1&2 and Bus reactor also remain under shutdown.	PLANNED	Approved	09-Feb-26	9:00	09-Feb-26	16:00	
1209	RQ259877	OCC_239	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	19/Feb/2026	10:00	19/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	19-Feb-26	10:00	19-Feb-26	18:00	
1210	RQ259884	OCC_239	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	27/Feb/2026	10:00	27/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	27-Feb-26	10:00	27-Feb-26	18:00	

1211	RQ259883	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	25/Feb/2026	10:00	25/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	25-Feb-26	10:00	25-Feb-26	18:00	
1212	RQ259880	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	25/Feb/2026	10:00	25/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	25-Feb-26	10:00	25-Feb-26	18:00	
1213	RQ259874	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT NALLAGARH(PG)		D	For Compliance of punch points of SS-116 Package of ICT-4.	24/Feb/2026	09:00	24/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	24-Feb-26	09:00	24-Feb-26	18:00	
1214	RQ259873	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)		D	For AMP works	23/Feb/2026	09:00	23/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	23-Feb-26	09:00	23-Feb-26	18:00	
1215	RQ259882	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	21/Feb/2026	10:00	21/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	21-Feb-26	10:00	21-Feb-26	18:00	
1216	RQ259870	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/Feb/2026	10:00	20/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	20-Feb-26	10:00	20-Feb-26	18:00	
1217	RQ259885	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)		D	For AMP works	18/Feb/2026	08:00	18/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	18-Feb-26	08:00	18-Feb-26	18:00	
1218	RQ259876	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	16/Feb/2026	10:00	16/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	16-Feb-26	10:00	16-Feb-26	18:00	
1219	RQ259869	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Feb/2026	10:00	16/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	16-Feb-26	10:00	16-Feb-26	18:00	
1220	RQ259868	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	14/Feb/2026	10:00	14/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	14-Feb-26	10:00	14-Feb-26	18:00	
1221	RQ259875	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	14/Feb/2026	10:00	14/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	14-Feb-26	10:00	14-Feb-26	18:00	
1222	RQ259881	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/Feb/2026	10:00	12/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	12-Feb-26	10:00	12-Feb-26	18:00	
1223	RQ259889	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	09/Feb/2026	08:00	09/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1224	RQ259872	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)		D	For AMP works	07/Feb/2026	09:00	07/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	07-Feb-26	09:00	07-Feb-26	18:00	
1225	RQ259888	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	07/Feb/2026	08:00	07/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	07-Feb-26	08:00	07-Feb-26	18:00	

1226	RQ259887	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	06/Feb/2026	08:00	06/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
1227	RQ259871	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)		D	For AMP works	05/Feb/2026	09:00	05/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	05-Feb-26	09:00	05-Feb-26	18:00	
1228	RQ259886	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	05/Feb/2026	08:00	05/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1229	RQ259879	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/Feb/2026	10:00	03/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	03-Feb-26	10:00	03-Feb-26	18:00	
1230	RQ259867	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)		D	For AMP works	03/Feb/2026	09:00	03/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	03-Feb-26	09:00	03-Feb-26	18:00	
1231	RQ259878	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Feb/2026	10:00	02/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	02-Feb-26	10:00	02-Feb-26	18:00	
1232	RQ259866	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)		D	For AMP works	02/Feb/2026	09:00	02/Feb/2026	18:00	Kindly approve.	PLANNED	Approved	02-Feb-26	09:00	02-Feb-26	18:00	
1233	RQ258621	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	C	* ROUTINE TESTING MAINTENANCE OF ICT.	27/Feb/2026	09:00	27/Feb/2026	17:00		PLANNED	Approved	27-Feb-26	09:00	27-Feb-26	17:00	
1234	RQ258604	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	25/Feb/2026	10:00	25/Feb/2026	17:00		PLANNED	Approved	25-Feb-26	10:00	25-Feb-26	17:00	
1235	RQ258622	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	C	* 24.12.2025 15:52:51 INDIA (11007617) Phone 8840371965 ROUTINE TESTING MAINTENANCE.	25/Feb/2026	09:00	25/Feb/2026	17:00		PLANNED	Approved	25-Feb-26	09:00	25-Feb-26	17:00	
1236	RQ258612	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	24/Feb/2026	10:00	24/Feb/2026	17:00		PLANNED	Approved	24-Feb-26	10:00	24-Feb-26	17:00	
1237	RQ258613	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	23/Feb/2026	10:00	23/Feb/2026	17:00		PLANNED	Approved	23-Feb-26	10:00	23-Feb-26	17:00	
1238	RQ258614	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	D	* SHUTDOWN OF 315MVA ICT-II FOR ATTENDING OIL LEAKAGE.	23/Feb/2026	09:00	24/Feb/2026	18:00		PLANNED	Approved	23-Feb-26	09:00	24-Feb-26	18:00	
1239	RQ260313	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	C	routine testing of 200 mva ICT I, no supply will be be disturb during shut down all load will be fed from 200 mva ICT 2nd &3rd	22/Feb/2026	10:00	22/Feb/2026	17:00	Please ignore previous this shutdowns, consider shutdowns occurring from this date.	PLANNED	Approved	22-Feb-26	10:00	22-Feb-26	17:00	

1240	RQ260309	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	C	routine testing of 200 mva ICT I	21/Feb/2026	10:00	21/Feb/2026	17:00	no supply will be be disturb during shut down all load will be fed from 200 mva ICT 2nd &3rd	PLANNED	Approved	21-Feb-26	10:00	21-Feb-26	17:00	
1241	RQ260310	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MASOLI(UP)	UPPTCL	C	routine testing of 200 mva ICT II	21/Feb/2026	10:00	21/Feb/2026	17:00	no supply will be be disturb during shut down all load will be fed from 200 mva ICT 1st &3rd	PLANNED	Approved	21-Feb-26	10:00	21-Feb-26	17:00	
1242	RQ258932	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DASNA(UP)	UPPTCL	C	For annual testing & mainteance works	20/Feb/2026	10:00	20/Feb/2026	12:00		PLANNED	Approved	20-Feb-26	10:00	20-Feb-26	12:00	
1243	RQ260311	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MASOLI(UP)	UPPTCL	C	routine testing of 200 mva ICT III	20/Feb/2026	10:00	20/Feb/2026	17:00	No supply will be be disturb during shut down all load will be fed from 200 mva ICT 1st &2nd	PLANNED	Approved	20-Feb-26	10:00	20-Feb-26	17:00	
1244	RQ258931	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DASNA(UP)	UPPTCL	C	For annual testing & mainteance works	19/Feb/2026	10:00	19/Feb/2026	12:00		PLANNED	Approved	19-Feb-26	10:00	19-Feb-26	12:00	
1245	RQ258930	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ATAUR(UP)	UPPTCL	C	For annual testing & mainteance works	18/Feb/2026	10:00	18/Feb/2026	12:00		PLANNED	Approved	18-Feb-26	10:00	18-Feb-26	12:00	
1246	RQ258929	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ATAUR(UP)	UPPTCL	C	For annual testing & mainteance works	17/Feb/2026	10:00	17/Feb/2026	12:00		PLANNED	Approved	17-Feb-26	10:00	17-Feb-26	12:00	
1247	RQ258928	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT INDIRAPURAM(U P)	UPPTCL	C	For annual testing & mainteance works	12/Feb/2026	10:00	12/Feb/2026	12:00		PLANNED	Approved	12-Feb-26	10:00	12-Feb-26	12:00	
1248	RQ258625	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work	12/Feb/2026	10:00	12/Feb/2026	17:00		PLANNED	Approved	12-Feb-26	10:00	12-Feb-26	17:00	
1249	RQ258615	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	D	* SHUTDOWN OF 500 MVA ICT-1 FOR PROTECTION TESTING AND COMMISSIONING OF >X NIFPS.	12/Feb/2026	09:00	13/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	09:00	13-Feb-26	18:00	
1250	RQ258927	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT INDIRAPURAM(U P)	UPPTCL	C	For annual testing & mainteance works	11/Feb/2026	10:00	11/Feb/2026	12:00		PLANNED	Approved	11-Feb-26	10:00	11-Feb-26	12:00	
1251	RQ258611	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	C	* Shutdown required for OLTC and Divertor switch Servicing. During shutdown period supply not affected. Supply fed from 500M	11/Feb/2026	09:00	12/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	09:00	12-Feb-26	18:00	

1252	RQ258618	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* If 315MVA ICT-1 increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. No	11/Feb/2026	08:00	17/Feb/2026	17:00		PLANNED	Approved	11-Feb-26	08:00	17-Feb-26	17:00	
1253	RQ258925	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	C	For annual testing & maintenance works	10/Feb/2026	10:00	10/Feb/2026	12:00		PLANNED	Approved	10-Feb-26	10:00	10-Feb-26	12:00	
1254	RQ258624	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work	10/Feb/2026	10:00	10/Feb/2026	17:00		PLANNED	Approved	10-Feb-26	10:00	10-Feb-26	17:00	
1255	RQ258606	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	* for routine testing and maintenance work	10/Feb/2026	09:00	11/Feb/2026	19:00		PLANNED	Approved	10-Feb-26	09:00	11-Feb-26	19:00	
1256	RQ258926	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	C	For annual testing & maintenance works	09/Feb/2026	10:00	09/Feb/2026	12:00		PLANNED	Approved	09-Feb-26	10:00	09-Feb-26	12:00	
1257	RQ258610	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	C	* For Periodic Testing and Bay Maintenance Work. During shutdown period supply fed from 500MVA ICT-II and supply not affecte	09/Feb/2026	09:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	09:00	09-Feb-26	18:00	
1258	RQ258922	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	For annual testing & maintenance works	06/Feb/2026	10:00	06/Feb/2026	12:00		PLANNED	Approved	06-Feb-26	10:00	06-Feb-26	12:00	
1259	RQ258605	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	* for routine testing and maintenance work	06/Feb/2026	09:00	07/Feb/2026	19:00		PLANNED	Approved	06-Feb-26	09:00	07-Feb-26	19:00	
1260	RQ258921	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	For annual testing & maintenance works	05/Feb/2026	10:00	05/Feb/2026	12:00		PLANNED	Approved	05-Feb-26	10:00	05-Feb-26	12:00	
1261	RQ258616	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	* Shutdown is required for replacement of damaged gasket of 315 MVA.ICT 3rd.	05/Feb/2026	09:00	13/Feb/2026	17:00		PLANNED	Approved	05-Feb-26	09:00	13-Feb-26	17:00	
1262	RQ258920	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	For annual testing & maintenance works	04/Feb/2026	10:00	04/Feb/2026	12:00		PLANNED	Approved	04-Feb-26	10:00	04-Feb-26	12:00	
1263	RQ258608	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	C	* Tan Delta Test of Bushins of 500MVA Transformer -II and Other Maintenance Works.	04/Feb/2026	10:00	04/Feb/2026	17:00		PLANNED	Approved	04-Feb-26	10:00	04-Feb-26	17:00	
1264	RQ258910	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARICHA(UPUN)	UPPTCL	D	400KV bus isolator contact checking, hot spots attending, tap changer checking & oil top up, annual maintenance	04/Feb/2026	09:30	05/Feb/2026	18:30		PLANNED	Approved	04-Feb-26	09:30	05-Feb-26	18:30	
1265	RQ258607	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	* for routine testing and maintenance work	04/Feb/2026	09:00	05/Feb/2026	19:00		PLANNED	Approved	04-Feb-26	09:00	05-Feb-26	19:00	

1266	RQ258629	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For attending oil leakage ,annual testing of transformer,filtration of transformer oil and bay maintenance	04/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	14-Feb-26	18:00	
1267	RQ258919	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	For annual testing & mainteance works	03/Feb/2026	10:00	03/Feb/2026	12:00		PLANNED	Approved	03-Feb-26	10:00	03-Feb-26	12:00	
1268	RQ258609	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	* Tan Delta Test of Bushings of 500 MVA Transformer-I Other Maintenance Works.	03/Feb/2026	10:00	03/Feb/2026	17:00		PLANNED	Approved	03-Feb-26	10:00	03-Feb-26	17:00	
1269	RQ258630	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP Works	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
1270	RQ258620	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* If 315MVA ICT-1 increasing capacity work is completed then 400 KV C.B. Overhauling and Increasing capacity from 2*315MV	03/Feb/2026	08:00	02/Apr/2026	17:00		PLANNED	Approved	03-Feb-26	08:00	02-Apr-26	17:00	
1271	RQ258619	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* For Increasing Capacity Work from 3*315MVA to 2*500MVA+1*315MVA. (TWC Approved 6th Meeting Dated- 02.09.2022) No supply aff	03/Feb/2026	08:00	02/Apr/2026	17:00		PLANNED	Approved	03-Feb-26	08:00	02-Apr-26	17:00	
1272	RQ258923	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	UPPTCL	C	For annual testing & mainteance works	02/Feb/2026	10:00	02/Feb/2026	12:00		PLANNED	Approved	02-Feb-26	10:00	02-Feb-26	12:00	
1273	RQ258911	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARICHA(UPUN)	UPPTCL	D	220KV bus isolator contact replacement, hot spots attending, tap changer checking & oil top up,annual maintenance	02/Feb/2026	09:30	03/Feb/2026	18:30		PLANNED	Approved	02-Feb-26	09:30	03-Feb-26	18:30	
1274	RQ258617	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* Shutdown is required for routine maintenance work.	02/Feb/2026	09:00	02/Feb/2026	17:00		PLANNED	Approved	02-Feb-26	09:00	02-Feb-26	17:00	
1275	RQ258627	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL(UP)	UPPTCL	D	AMP Works	02/Feb/2026	09:00	02/Feb/2026	17:30		PLANNED	Approved	02-Feb-26	09:00	02-Feb-26	17:30	
1276	RQ258631	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP Works	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1277	RQ258924	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP)	UPPTCL	C	For annual testing & mainteance works	01/Feb/2026	10:00	01/Feb/2026	12:00		PLANNED	Approved	01-Feb-26	10:00	01-Feb-26	12:00	

1278	RQ258976	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NAWADA(HV)	HVPNL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e(For upgradation of - 400KV CTs,400KV Isolators & IPS tubes	26/Feb/2026	10:00	15/Mar/2026	16:00		PLANNED	Approved	26-Feb-26	10:00	15-Mar-26	16:00	
1279	RQ260296	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -2 isolators of 315MVA ICT-3 & ICT-4	24/Feb/2026	13:00	24/Feb/2026	17:00	hutdowm of 220kV Bus-2 is also required with this shutdown from 09:00 to 17:00 hrs	PLANNED	Approved	24-Feb-26	13:00	24-Feb-26	17:00	
1280	RQ260295	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -2 isolators of 315MVA ICT-3 & ICT-4	24/Feb/2026	09:00	24/Feb/2026	13:00	hutdowm of 220kV Bus-2 is also required with this shutdown from 09:00 to 17:00 hrs	PLANNED	Approved	24-Feb-26	09:00	24-Feb-26	13:00	
1281	RQ260294	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -2 isolators of 315MVA ICT-1 & ICT-2	23/Feb/2026	13:00	23/Feb/2026	17:00	hutdowm of 220kV Bus-2 is also required with this shutdown from 09:00 to 17:00 hrs	PLANNED	Approved	23-Feb-26	13:00	23-Feb-26	17:00	
1282	RQ260293	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -2 isolators of 315MVA ICT-1 & ICT-2	23/Feb/2026	09:00	23/Feb/2026	13:00	Shutdown of 220kV Bus-2 is also required with this shutdown from 09:00 to 17:00 hrs	PLANNED	Approved	23-Feb-26	09:00	23-Feb-26	13:00	
1283	RQ260283	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21/Feb/2026	10:00	21/Feb/2026	17:00		PLANNED	Approved	21-Feb-26	10:00	21-Feb-26	17:00	
1284	RQ260281	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13/Feb/2026	10:00	13/Feb/2026	17:00		PLANNED	Approved	13-Feb-26	10:00	13-Feb-26	17:00	
1285	RQ260292	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -1 isolators of 315MVA ICT-3 & ICT-4	10/Feb/2026	13:00	10/Feb/2026	17:00	Shutdown of 220kV Bus-1 also required with this shutdown from 09:00 hrs to 17:00 hrs	PLANNED	Approved	10-Feb-26	13:00	10-Feb-26	17:00	
1286	RQ260291	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -1 isolators of 315MVA ICT-3 & ICT-4	10/Feb/2026	09:00	10/Feb/2026	13:00	Shutdown of 220kV Bus-1 also required with this shutdown from 09:00 hrs to 17:00 hrs	PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	13:00	

1287	RQ260290	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -1 isolators of 315MVA ICT-1 & ICT-2	09/Feb/2026	13:00	09/Feb/2026	17:00	Shutdown of 220kv Bus-1 also required with this shutdown from 09:00 hrs to 17:00 hrs	PLANNED	Approved	09-Feb-26	13:00	09-Feb-26	17:00	
1288	RQ260289	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -1 isolators of 315MVA ICT-1 & ICT-2	09/Feb/2026	09:00	09/Feb/2026	13:00	Shutdown of 220kv Bus-1 also required with this shutdown from 09:00 hrs to 17:00 hrs	PLANNED	Approved	09-Feb-26	09:00	09-Feb-26	13:00	
1289	RQ260282	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06/Feb/2026	10:00	06/Feb/2026	17:00		PLANNED	Approved	06-Feb-26	10:00	06-Feb-26	17:00	
1290	RQ258661	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)	POWER GRID	D	AMP Works	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	
1291	RQ259000	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay at Allahabad SS	20/Feb/2026	08:00	20/Feb/2026	12:00		PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	12:00	
1292	RQ258999	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay at Allahabad SS	19/Feb/2026	14:00	19/Feb/2026	18:00		PLANNED	Approved	19-Feb-26	14:00	19-Feb-26	18:00	
1293	RQ258998	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay at Allahabad SS	19/Feb/2026	08:00	19/Feb/2026	12:00		PLANNED	Approved	19-Feb-26	08:00	19-Feb-26	12:00	
1294	RQ258662	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)	POWER GRID	D	AMP Works	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	18-Feb-26	18:00	
1295	RQ258692	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	AMP Works	18/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	21-Feb-26	18:00	
1296	RQ258654	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)	POWER GRID	D	AMP Work & COE Compliances	16/Feb/2026	17:00	16/Feb/2026	23:59		PLANNED	Approved	16-Feb-26	17:00	16-Feb-26	23:59	May be given
1297	RQ260515	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH (PG)	POWER GRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	28-Feb-26	18:00	Subject to delhi consent after discussion in delhi OCC. Dates for s/d shall not coincide with the budget session.
1298	RQ258646	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWER GRID	D	AMP Works	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1299	RQ260514	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH (PG)	POWER GRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	28-Feb-26	18:00	Subject to delhi consent after discussion in delhi OCC. Dates for s/d shall not coincide with the budget session.
1300	RQ258651	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWER GRID	D	AMP Work & COE Compliances	12/Feb/2026	17:00	12/Feb/2026	23:59		PLANNED	Approved	12-Feb-26	17:00	12-Feb-26	23:59	May be given
1301	RQ259007	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWER GRID	D	S/D of 400/220 kv 315 MVA ICT 2 at Mainpuri S/S for Busbar relay retrofitment related works	12/Feb/2026	09:00	13/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	09:00	13-Feb-26	18:00	

1302	RQ258708	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)	POWER GRID	D	COE compliance & AMP work	11/Feb/2026	17:00	11/Feb/2026	23:00		PLANNED	Approved	11-Feb-26	17:00	11-Feb-26	23:00	May be given from 17:00Hrs
1303	RQ259005	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWER GRID	D	Busbar and LBB relay retrofitting work	11/Feb/2026	09:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	09:00	11-Feb-26	18:00	
1304	RQ258697	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SAHARANPUR(PG)	POWER GRID	D	AMP Works	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
1305	RQ258707	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)	POWER GRID	D	COE compliance & AMP work	10/Feb/2026	17:00	10/Feb/2026	23:00		PLANNED	Approved	10-Feb-26	17:00	10-Feb-26	23:00	May be given from 17:00Hrs
1306	RQ258652	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)	POWER GRID	D	AMP Work & COE Compliances	10/Feb/2026	17:00	10/Feb/2026	23:59		PLANNED	Approved	10-Feb-26	17:00	10-Feb-26	23:59	May be given
1307	RQ260415	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER(PG)	POWER GRID	D	AMP work	10/Feb/2026	15:00	10/Feb/2026	23:00		PLANNED	Approved	10-Feb-26	16:00	10-Feb-26	23:00	May be given from 16:00Hrs
1308	RQ259004	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWER GRID	D	Busbar and LBB relay retrofitting work	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	09:00	10-Feb-26	18:00	
1309	RQ258655	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG)	POWER GRID	D	To arrest oil leakage at PRD	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1310	RQ258647	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	AMP Work & COE Compliances	09/Feb/2026	17:00	09/Feb/2026	23:59		PLANNED	Approved	09-Feb-26	17:00	09-Feb-26	23:59	May be given
1311	RQ258706	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	POWER GRID	D	COE compliance & AMP work	09/Feb/2026	17:00	09/Feb/2026	23:00		PLANNED	Approved	09-Feb-26	17:00	09-Feb-26	23:00	May be given from 17:00Hrs
1312	RQ260414	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	AMP work	09/Feb/2026	15:00	09/Feb/2026	23:00		PLANNED	Approved	09-Feb-26	16:00	09-Feb-26	23:00	May be given from 16:00Hrs
1313	RQ259003	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWER GRID	D	Busbar and LBB relay retrofitting work	09/Feb/2026	09:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	09:00	09-Feb-26	18:00	
1314	RQ259662	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAINPURI(PG)	POWER GRID	D	S/D of 400/220 kv 500 MVA ICT 3 at Mainpuri S/S for Busbar relay retrofitment related works	09/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	09:00	10-Feb-26	18:00	
1315	RQ258705	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	POWER GRID	D	COE compliance & AMP work	08/Feb/2026	17:00	08/Feb/2026	23:00		PLANNED	Approved	08-Feb-26	17:00	08-Feb-26	23:00	May be given from 17:00Hrs
1316	RQ260413	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	AMP work	08/Feb/2026	15:00	08/Feb/2026	23:00		PLANNED	Approved	08-Feb-26	16:00	08-Feb-26	23:00	May be given from 16:00Hrs
1317	RQ258644	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWER GRID	C	For replacemnt of bushing in ADD CAP	08/Feb/2026	08:00	27/Feb/2026	18:00	400kV side dia may be normalised as per condition, shutdwon of 1 no. ICT only shall be availed in ADD CAP on continuous basis	PLANNED	Approved	08-Feb-26	08:00	15-Feb-26	18:00	

1318	RQ258645	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWER GRID	C	For replacemnt of bushing in ADD CAP	08/Feb/2026	08:00	27/Feb/2026	18:00	400kV side dia may be normalised as per condition, shutdwon of 1 no. ICT only shall be availed in ADD CAP on continuous basis	PLANNED	Approved	16-Feb-26	08:00	23-Feb-26	18:00	
1319	RQ258704	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWER GRID	D	COE compliance & AMP work	07/Feb/2026	17:00	07/Feb/2026	23:00		PLANNED	Approved	07-Feb-26	17:00	07-Feb-26	23:00	May be given from 17:00Hrs
1320	RQ260430	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	D	for bay CT replacement	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Approved	07-Feb-26	08:00	07-Feb-26	18:00	
1321	RQ258687	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWER GRID	D	For replacement of OTI	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
1322	RQ258690	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAHADURGARH(PG)	POWER GRID	D	AMP Works	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
1323	RQ258676	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SIKAR(PG)	POWER GRID	D	AMP Works	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1324	RQ258994	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04/Feb/2026	14:00	04/Feb/2026	16:00	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	PLANNED	Approved	04-Feb-26	14:00	04-Feb-26	16:00	
1325	RQ258993	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04/Feb/2026	10:00	04/Feb/2026	12:00	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	PLANNED	Approved	04-Feb-26	10:00	04-Feb-26	12:00	
1326	RQ258689	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWER GRID	D	AMP Works	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1327	RQ258992	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04/Feb/2026	08:00	04/Feb/2026	10:00	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	10:00	
1328	RQ260429	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWER GRID	D	for bay CT replacement	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1329	RQ258660	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DWARKA (PG)	POWER GRID	D	AMP Works	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1330	RQ258700	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	POWER GRID	D	COE compliance & AMP work	03/Feb/2026	17:00	03/Feb/2026	23:00		PLANNED	Approved	03-Feb-26	17:00	03-Feb-26	23:00	May be given from 17:00Hrs
1331	RQ260428	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWER GRID	D	for bay CT replacement	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Approved	03-Feb-26	08:00	03-Feb-26	18:00	
1332	RQ258699	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	POWER GRID	D	COE compliance & AMP work	02/Feb/2026	17:00	02/Feb/2026	23:00		PLANNED	Approved	02-Feb-26	17:00	02-Feb-26	23:00	May be given from 17:00Hrs

1333	RQ258990	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	On 26.10.2025, during OC/EF relay testing of ICT-1 after implementation of revised setting, ICT-2 got tripped. Therefore, Shutdown of 315MVA, 400/220 KV ICT-1 & ICT-2 is required simultaneously for carrying out the RCA of tripping of ICT-2 at Agra.	02/Feb/2026	09:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	09:00	02-Feb-26	18:00	
1334	RQ258991	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	On 26.10.2025, during OC/EF relay testing of ICT-1 after implementation of revised setting, ICT-2 got tripped. Therefore, Shutdown of 315MVA, 400/220 KV ICT-1 & ICT-2 is required simultaneously for carrying out the RCA of tripping of ICT-2 at Agra.	02/Feb/2026	09:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	09:00	02-Feb-26	18:00	
1335	RQ259006	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWER GRID	D	S/D of 400/220 kv 315 MVA ICT 1 at Mainpuri S/S for Busbar relay retrofitment related works	02/Feb/2026	09:00	03/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	09:00	03-Feb-26	18:00	
1336	RQ258663	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)	POWER GRID	C	for sf6 leakage attending work in 220kV side cable termination box (R & Y ph)	02/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	08-Feb-26	18:00	
1337	RQ260427	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	D	for bay CT replacement	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1338	RQ258659	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DWARKA (PG)	POWER GRID	D	AMP Works	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1339	RQ258641	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)	POWER GRID	C	400/220kv ICT-1 & ICT-2 Dropper and Jack Bus Replacement in add cap	02/Feb/2026	08:00	05/Feb/2026	18:00	220 Kv Bus-1, Bus-2, TBC shall be dead, Dia of ICT-1, ICT-2, ICT-3 in 400 kv shall be kept in Open condition	PLANNED	Rejected					S/d may be discussed on d-5 basis after commissioning of 220kV Bhiwani-Isherwal line (line is expected to be commissioned in last week of Jan'26)
1340	RQ258688	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWER GRID	D	AMP Works	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	

1341	RQ258642	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWER GRID	C	400/220kv ICT-1 & ICT-2 Dropper and Jack Bus Replacement in add cap	02/Feb/2026	08:00	05/Feb/2026	18:00	220 Kv Bus-1, Bus-2, TBC shall be dead, Dia of ICT-1, ICT-2, ICT-3 in 400 kv shall be kept in Open condition	PLANNED	Rejected					S/d may be discussed after commissioning of 220kV Bhiwani-Isherwal line (line is expected to be commissioned in last week of Jan'26)
1342	RQ258643	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWER GRID	C	400/220kv ICT-1 & ICT-2 Dropper and Jack Bus Replacement in add cap	02/Feb/2026	08:00	05/Feb/2026	18:00	220 Kv Bus-1, Bus-2, TBC shall be dead, Dia of ICT-1, ICT-2, ICT-3 in 400 kv shall be kept in Open condition	PLANNED	Rejected					S/d may be discussed after commissioning of 220kV Bhiwani-Isherwal line (line is expected to be commissioned in last week of Jan'26)
1343	RQ258698	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWER GRID	D	COE compliance & AMP work	01/Feb/2026	17:00	01/Feb/2026	23:00		PLANNED	Approved	01-Feb-26	17:00	01-Feb-26	23:00	May be given from 17:00Hrs
1344	RQ258674	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	04-Feb-26	18:00	May be allowed subject to real time grid condition & Delhi & Haryana consent/ Load to be managed by Delhi & Haryana. To be not clubbed
1345	RQ258673	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWER GRID	C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	04-Feb-26	18:00	May be allowed subject to real time grid condition & Delhi & Haryana consent/ Load to be managed by Delhi & Haryana. To be not clubbed
1346	RQ258672	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWER GRID	C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	04-Feb-26	18:00	May be allowed subject to real time grid condition & Delhi & Haryana consent/ Load to be managed by Delhi & Haryana. To be not clubbed
1347	RQ258675	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWER GRID	C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	01-Feb-26	08:00	04-Feb-26	18:00	May be allowed subject to real time grid condition & Delhi & Haryana consent/ Load to be managed by Delhi & Haryana. To be not clubbed
1348	RQ258640	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH (PG)	POWER GRID	C	Installation of off-load bus splitter at Maharanibagh in 400kV Busbar-2	01/Feb/2026	08:00	20/Feb/2026	18:00	Shutdown to be availed from 27.01.2026 to 15.02.2026 for installation of bus splitter	PLANNED	Approved	01-Feb-26	08:00	20-Feb-26	18:00	Subject to delhi consent after discussion in delhi OCC. Dates for s/d shall not coincide with the budget session.
1349	RQ260524	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH (PG)	POWER GRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	01/Feb/2026	08:00	28/Feb/2026	18:00	to be availed from 10.01.2026 to 28.01.2026 and 30.01.2026 to 16.02.2026	PLANNED	Rejected					Already availed from 10.01.2025
1350	RQ260138	OCC_239	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Approved	24-Feb-26	08:00	24-Feb-26	18:00	
1351	RQ260136	OCC_239	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PG)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	18:00	

1352	RQ260137	OCC_239	slc cps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Annual Mtc	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	08:00	20-Feb-26	18:00	
1353	RQ260135	OCC_239	slc cps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Annual Mtc	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	18-Feb-26	08:00	18-Feb-26	18:00	
1354	RQ260134	OCC_239	slc cps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1355	RQ260132	OCC_239	slc cps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1356	RQ260133	OCC_239	slc cps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual Mtc	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1357	RQ260131	OCC_239	slc cps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Approved	13-Feb-26	08:00	13-Feb-26	18:00	
1358	RQ260130	OCC_239	slc cps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
1359	RQ260129	OCC_239	slc cps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Protection Testing	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Approved	11-Feb-26	08:00	11-Feb-26	18:00	
1360	RQ260127	OCC_239	slc cps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1361	RQ260128	OCC_239	slc cps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual Mtc	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1362	RQ260126	OCC_239	slc cps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
1363	RQ260125	OCC_239	slc cps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual Mtc	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1364	RQ260124	OCC_239	slc cps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1365	RQ260540	OCC_239	slc c dv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	PMS and General maintenance work	23/Feb/2026	09:30	23/Feb/2026	17:00	During S/D Load will be meet through ICT- II, III, IV , V & VI	PLANNED	Approved	23-Feb-26	09:30	23-Feb-26	17:00	
1366	RQ258912	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BADAUNE(UP)	OCBTL	D	Annual Maintenance	20/Feb/2026	10:00	20/Feb/2026	18:00		PLANNED	Approved	20-Feb-26	10:00	20-Feb-26	18:00	
1367	RQ258913	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BADAUNE(UP)	OCBTL	D	Annual Maintenance	12/Feb/2026	10:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	10:00	12-Feb-26	18:00	

1368	RQ260007	OCC_239	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	18/Feb/2026	16:00	19/Feb/2026	23:00		PLANNED	Approved	18-Feb-26	16:00	19-Feb-26	23:00	May be given from 16:00Hrs
1369	RQ260009	OCC_239	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	ince the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period of 400 KV Main Bus-II & maintenance work will also be carried out for ICT-III also.	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1370	RQ260001	OCC_239	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	16/Feb/2026	16:00	17/Feb/2026	23:00		PLANNED	Approved	16-Feb-26	16:00	17-Feb-26	23:00	May be given from 16:00Hrs
1371	RQ260014	OCC_239	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	13/Feb/2026	16:00	15/Feb/2026	23:00		PLANNED	Approved	13-Feb-26	16:00	15-Feb-26	23:00	May be given from 16:00Hrs
1372	RQ260002	OCC_239	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWEST(RW)	RRVPNL	D	Planned maintenance	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
1373	RQ260011	OCC_239	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance AND TESTING	11/Feb/2026	14:00	12/Feb/2026	20:00		PLANNED	Approved	11-Feb-26	14:00	12-Feb-26	20:00	
1374	RQ260005	OCC_239	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance AND TESTING	09/Feb/2026	14:00	10/Feb/2026	20:00		PLANNED	Approved	09-Feb-26	14:00	10-Feb-26	20:00	
1375	RQ260008	OCC_239	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1376	RQ260016	OCC_239	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance AND TESTING	06/Feb/2026	14:00	07/Feb/2026	20:00		PLANNED	Approved	06-Feb-26	14:00	07-Feb-26	20:00	
1377	RQ260004	OCC_239	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Approved	06-Feb-26	08:00	06-Feb-26	18:00	
1378	RQ260015	OCC_239	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance AND TESTING	04/Feb/2026	14:00	05/Feb/2026	20:00		PLANNED	Approved	04-Feb-26	14:00	05-Feb-26	20:00	
1379	RQ260003	OCC_239	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1380	RQ260074	OCC_239	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SANGOD GSS (RS)	SANGO D_TSL_RS	D	For Annual Maintenance and Testing	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1381	RQ260017	OCC_239	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SANGOD GSS (RS)	SANGO D_TSL_RS	D	For Annual Maintenance and Testing	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	16-Feb-26	18:00	

1382	RQ258683	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PB TSL)	PB TSL	D	For Bay Extension works	16/Feb/2026	17:00	19/Feb/2026	23:00		PLANNED	Approved	16-Feb-26	17:00	19-Feb-26	23:00	May be given
1383	RQ258682	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PB TSL)	PB TSL	D	For Bay Extension works	11/Feb/2026	17:00	13/Feb/2026	23:00		PLANNED	Approved	11-Feb-26	17:00	13-Feb-26	23:00	May be given
1384	RQ258680	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PB TSL)	PB TSL	D	For Bay Extension works	11/Feb/2026	17:00	15/Feb/2026	23:00		PLANNED	Approved	11-Feb-26	17:00	15-Feb-26	23:00	May be given
1385	RQ258678	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PB TSL)	PB TSL	D	For Bay Extension works	11/Feb/2026	17:00	15/Feb/2026	23:00		PLANNED	Approved	11-Feb-26	17:00	15-Feb-26	23:00	May be given
1386	RQ258677	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PB TSL)	PB TSL	D	For Bay Extension works	07/Feb/2026	17:00	10/Feb/2026	23:00		PLANNED	Approved	07-Feb-26	17:00	10-Feb-26	23:00	May be given
1387	RQ258681	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PB TSL)	PB TSL	D	For Bay Extension works	01/Feb/2026	17:00	05/Feb/2026	23:00		PLANNED	Approved	01-Feb-26	17:00	05-Feb-26	23:00	May be given
1388	RQ258679	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PB TSL)	PB TSL	D	For Bay Extension works	01/Feb/2026	17:00	05/Feb/2026	23:00		PLANNED	Approved	01-Feb-26	17:00	05-Feb-26	23:00	May be given
1389	RQ258684	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PB TSL)	PB TSL	D	For Bay Extension works	01/Feb/2026	17:00	05/Feb/2026	23:00		PLANNED	Approved	01-Feb-26	17:00	05-Feb-26	23:00	May be given
1390	RQ259559	OCC_239	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	C	To attend oil leakage and centrifuging of transformer	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Approved	16-Feb-26	08:00	18-Feb-26	18:00	
1391	RQ259560	OCC_239	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	Replacement of OSR Relay	02/Feb/2026	10:00	02/Feb/2026	15:00		PLANNED	Approved	02-Feb-26	10:00	02-Feb-26	15:00	
1392	RQ260006	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALWAR(ATIL)	RRVPNL, ATSL	D	Annual Maintenance activities of 315MVA ICT-2 & Associate equipment's.	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Approved	12-Feb-26	08:00	12-Feb-26	18:00	
1393	RQ258671	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(P G)	PRTL	D	LBB TESTING	10/Feb/2026	19:00	10/Feb/2026	20:00		PLANNED	Approved	10-Feb-26	19:00	10-Feb-26	20:00	May be given
1394	RQ258670	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(P G)	PRTL	D	LBB TESTING	10/Feb/2026	18:00	10/Feb/2026	19:00		PLANNED	Approved	10-Feb-26	18:00	10-Feb-26	19:00	May be given
1395	RQ258669	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(P G)	PRTL	D	LBB TESTING	09/Feb/2026	19:00	09/Feb/2026	20:00			Approved	09-Feb-26	19:00	09-Feb-26	20:00	
1396	RQ258668	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(P G)	PRTL	D	LBB TESTING	09/Feb/2026	18:00	09/Feb/2026	19:00			Approved	09-Feb-26	18:00	09-Feb-26	19:00	
1397	RQ258667	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(P G)	PRTL	D	LBB TESTING	05/Feb/2026	19:00	05/Feb/2026	20:00			Approved	05-Feb-26	19:00	05-Feb-26	20:00	

1398	RQ258666	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	PRTL	D	LBB TESTING	05/Feb/2026	18:00	05/Feb/2026	19:00			Approved	05-Feb-26	18:00	05-Feb-26	19:00	
1399	RQ258665	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	PRTL	D	LBB TESTING	04/Feb/2026	19:00	04/Feb/2026	20:00			Approved	04-Feb-26	19:00	04-Feb-26	20:00	
1400	RQ258664	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	PRTL	D	LBB TESTING	04/Feb/2026	18:00	04/Feb/2026	19:00			Approved	04-Feb-26	18:00	04-Feb-26	19:00	
1401	RQ258626	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT METRO DEPOT_GIS(TPJKP TL)	TPJKP TL UP	D	Testing and trails of phase synchronizing device (PSD)	06/Feb/2026	09:00	06/Feb/2026	13:00			Approved	06-Feb-26	09:00	06-Feb-26	13:00	
1402	RQ260543	OCC_239	bbmb_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWER GRID,BB MB	D	Shutdown required for carrying out replacement work of 400 kV Isolator No. 416 of Bus 1 (CVT), Since this Isolator is placed under 400 kV Bus 2.	03/Feb/2026	08:00	05/Feb/2026	18:00			Approved	03-Feb-26	9:00	05-Feb-26	16:00	
1403	RQ260341	OCC_239	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT DADRIGAS(NT)	NTPC	C	Annual OH & Testing	02/Feb/2026	08:00	12/Feb/2026	19:00			Approved	02-Feb-26	08:00	12-Feb-26	19:00	
1404	RQ258831	OCC_239	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT UNCHAHAH(NTB)	NTPC	D	annual testing	02/Feb/2026	08:00	06/Feb/2026	18:00			Approved	02-Feb-26	08:00	06-Feb-26	18:00	
1405	RQ259081	OCC_239	ntpcos_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	ICT-01 OH,TESTING AND SAS INTEGARTION	02/Feb/2026	08:00	08/Feb/2026	18:00	SHUTDOWN REQUIRED		Approved	02-Feb-26	08:00	08-Feb-26	18:00	
1406	RQ259796	OCC_239	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWER GRID	D	For busbar retrofitment work	09/Feb/2026	08:00	09/Feb/2026	18:00			Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1407	RQ259797	OCC_239	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWER GRID	D	For busbar retrofitment work	03/Feb/2026	08:00	03/Feb/2026	18:00			Approved	03-Feb-26	08:00	03-Feb-26	18:00	
1408	RQ259010	OCC_239	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kV 160MVA ICT in place of M/s Bharat Bijlee Make 220/132kV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132kV Sitarganj Substation of POWERGRID NR-III Region for making the provisio	01/Feb/2026	09:00	28/Feb/2026	17:00			Approved	01-Feb-26	09:00	28-Feb-26	17:00	
1409	RQ260222	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers of T .no 118 to 124	28/Feb/2026	08:00	28/Feb/2026	18:00			Approved	28-Feb-26	08:00	28-Feb-26	18:00	

1410	RQ260214	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27/Feb/2026	08:00	27/Feb/2026	18:00			Approved	27-Feb-26	08:00	27-Feb-26	18:00	
1411	RQ260202	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/Feb/2026	08:00	22/Feb/2026	18:00			Approved	22-Feb-26	08:00	22-Feb-26	18:00	
1412	RQ260201	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers of T .no 118 to 124	21/Feb/2026	08:00	21/Feb/2026	18:00			Approved	21-Feb-26	08:00	21-Feb-26	18:00	
1413	RQ260188	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	19/Feb/2026	08:00	19/Feb/2026	18:00			Approved	19-Feb-26	08:00	19-Feb-26	18:00	
1414	RQ260185	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 15 TO 35	17/Feb/2026	08:00	17/Feb/2026	18:00			Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1415	RQ260373	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBA T(PS) (PSTCL) CKT-1	PSTCL	D	Yearly mtc of line	17/Feb/2026	08:00	17/Feb/2026	18:00			Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1416	RQ260173	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers of T .no 125 to 131	14/Feb/2026	08:00	14/Feb/2026	18:00			Approved	14-Feb-26	08:00	14-Feb-26	18:00	
1417	RQ260169	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	13/Feb/2026	08:00	13/Feb/2026	18:00			Approved	13-Feb-26	08:00	13-Feb-26	18:00	
1418	RQ260164	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 40 TO 60	10/Feb/2026	08:00	10/Feb/2026	18:00			Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1419	RQ260157	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers of T .no 125 to 131	07/Feb/2026	08:00	07/Feb/2026	18:00			Approved	07-Feb-26	08:00	07-Feb-26	18:00	
1420	RQ260326	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Annual Mtc.	05/Feb/2026	08:00	06/Feb/2026	18:00			Approved	05-Feb-26	08:00	06-Feb-26	18:00	
1421	RQ260145	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 60 to 80	03/Feb/2026	08:00	03/Feb/2026	18:00			Approved	03-Feb-26	08:00	03-Feb-26	18:00	
1422	RQ260139	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	02/Feb/2026	08:00	02/Feb/2026	18:00			Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1423	RQ260327	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Annual Mtc	02/Feb/2026	08:00	03/Feb/2026	18:00			Approved	02-Feb-26	08:00	03-Feb-26	18:00	

1424	RQ260142	OCC_239	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 04.	02/Feb/2026	08:00	02/Feb/2026	18:00			Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1425	RQ259073	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	27/Feb/2026	09:00	27/Feb/2026	18:00			Approved	27-Feb-26	09:00	27-Feb-26	18:00	
1426	RQ259652	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-NAUBASTAKANPUR(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	A/r disable for work in other Ckt	16/Feb/2026	08:00	16/Feb/2026	18:00			Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1427	RQ259646	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	A/r disable for work in other Ckt	04/Feb/2026	08:00	05/Feb/2026	18:00			Approved	04-Feb-26	08:00	05-Feb-26	18:00	
1428	RQ259074	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	Non-auto for work other ckt	27/Feb/2026	09:00	27/Feb/2026	18:00			Approved	27-Feb-26	09:00	27-Feb-26	18:00	
1429	RQ260049	OCC_239	slcsrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	Quarterly Maintenance	13/Feb/2026	08:00	13/Feb/2026	18:00			Approved	13-Feb-26	08:00	13-Feb-26	18:00	
1430	RQ260063	OCC_239	slcsrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	For quarterly maintenance work	08/Feb/2026	08:00	08/Feb/2026	18:00			Approved	08-Feb-26	08:00	08-Feb-26	18:00	
1431	RQ259071	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	04/Feb/2026	09:00	05/Feb/2026	18:00			Approved	04-Feb-26	09:00	05-Feb-26	18:00	
1432	RQ260363	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Yearly Mtc. S/Stn. Equipment and line	27/Feb/2026	08:00	27/Feb/2026	18:00			Approved	27-Feb-26	08:00	27-Feb-26	18:00	
1433	RQ260211	OCC_239	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 176 to 191/13.	26/Feb/2026	08:00	26/Feb/2026	18:00			Approved	26-Feb-26	08:00	26-Feb-26	18:00	
1434	RQ260325	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Quarterly Mtc.	26/Feb/2026	08:00	26/Feb/2026	18:00			Approved	26-Feb-26	08:00	26-Feb-26	18:00	
1435	RQ260208	OCC_239	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 151 to 175.	25/Feb/2026	08:00	25/Feb/2026	18:00			Approved	25-Feb-26	08:00	25-Feb-26	18:00	
1436	RQ260356	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Yearly Mtc. of line & quarterly mtc at Ganguwal end	25/Feb/2026	08:00	27/Feb/2026	18:00			Approved	25-Feb-26	08:00	27-Feb-26	18:00	
1437	RQ260205	OCC_239	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 126 to 150 .	24/Feb/2026	08:00	24/Feb/2026	18:00			Approved	24-Feb-26	08:00	24-Feb-26	18:00	
1438	RQ260382	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Half Yearly Mtc. S/Stn. Equipment and line	24/Feb/2026	08:00	24/Feb/2026	18:00			Approved	24-Feb-26	08:00	24-Feb-26	18:00	

1439	RQ260362	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly Mtc. S/Stn. Equipment and line	24/Feb/2026	08:00	24/Feb/2026	18:00		Approved	24-Feb-26	08:00	24-Feb-26	18:00	
1440	RQ260350	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Quarterly Mtc.	24/Feb/2026	08:00	24/Feb/2026	18:00		Approved	24-Feb-26	08:00	24-Feb-26	18:00	
1441	RQ260379	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	BBMB	D	Half Yearly Mtc. S/Stn. Equipment and line	23/Feb/2026	08:00	23/Feb/2026	18:00		Approved	23-Feb-26	08:00	23-Feb-26	18:00	
1442	RQ260203	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 91 to 125.	23/Feb/2026	08:00	23/Feb/2026	18:00		Approved	23-Feb-26	08:00	23-Feb-26	18:00	
1443	RQ260383	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	Yearly Mtc. S/Stn. Equipment and line	23/Feb/2026	08:00	24/Feb/2026	18:00		Approved	23-Feb-26	08:00	24-Feb-26	18:00	
1444	RQ260192	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 81 to 90.	20/Feb/2026	08:00	20/Feb/2026	18:00		Approved	20-Feb-26	08:00	20-Feb-26	18:00	
1445	RQ260349	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Quarterly Mtc.	20/Feb/2026	08:00	20/Feb/2026	18:00		Approved	20-Feb-26	08:00	20-Feb-26	18:00	
1446	RQ260191	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 72 to 80.	19/Feb/2026	08:00	19/Feb/2026	18:00		Approved	19-Feb-26	08:00	19-Feb-26	18:00	
1447	RQ260187	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 63 to 71.	18/Feb/2026	08:00	18/Feb/2026	18:00		Approved	18-Feb-26	08:00	18-Feb-26	18:00	
1448	RQ260184	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-3	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	17/Feb/2026	08:00	17/Feb/2026	18:00		Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1449	RQ260186	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 41 to 62.	17/Feb/2026	08:00	17/Feb/2026	18:00		Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1450	RQ260381	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	BBMB	D	Half Yearly Mtc. S/Stn. Equipment and line	17/Feb/2026	08:00	17/Feb/2026	18:00		Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1451	RQ260358	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Quarterly mtc	17/Feb/2026	08:00	17/Feb/2026	18:00		Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1452	RQ260336	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-4	BBMB	D	Yearly Mtc. of feeder bay.	16/Feb/2026	08:00	17/Feb/2026	18:00		Approved	16-Feb-26	08:00	17-Feb-26	18:00	
1453	RQ260178	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 21 to 40.	16/Feb/2026	08:00	16/Feb/2026	18:00		Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1454	RQ260380	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	Half Yearly Mtc. S/Stn. Equipment and line	16/Feb/2026	08:00	16/Feb/2026	18:00		Approved	16-Feb-26	08:00	16-Feb-26	18:00	

1455	RQ260172	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GOBINDGARH(P)-BHARI(P) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 20 .	14/Feb/2026	08:00	14/Feb/2026	18:00			Approved	14-Feb-26	08:00	14-Feb-26	18:00	
1456	RQ260171	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 201 to 218.	13/Feb/2026	08:00	13/Feb/2026	18:00			Approved	13-Feb-26	08:00	13-Feb-26	18:00	
1457	RQ260361	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly mtc of line	13/Feb/2026	08:00	13/Feb/2026	18:00			Approved	13-Feb-26	08:00	13-Feb-26	18:00	
1458	RQ260059	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	12/Feb/2026	08:00	12/Feb/2026	18:00			Approved	12-Feb-26	08:00	12-Feb-26	18:00	
1459	RQ260168	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 176 to 200.	12/Feb/2026	08:00	12/Feb/2026	18:00			Approved	12-Feb-26	08:00	12-Feb-26	18:00	
1460	RQ260067	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	12/Feb/2026	08:00	12/Feb/2026	18:00			Approved	12-Feb-26	08:00	12-Feb-26	18:00	
1461	RQ260167	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 151 to 175.	11/Feb/2026	08:00	11/Feb/2026	18:00			Approved	11-Feb-26	08:00	11-Feb-26	18:00	
1462	RQ260372	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(P)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Yearly mtc of line	11/Feb/2026	08:00	11/Feb/2026	18:00			Approved	11-Feb-26	08:00	11-Feb-26	18:00	
1463	RQ260165	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 126 to 150.	10/Feb/2026	08:00	10/Feb/2026	18:00			Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1464	RQ260066	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	10/Feb/2026	08:00	10/Feb/2026	18:00			Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1465	RQ260351	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Yearly Mtc. S/Stn. Equipment	10/Feb/2026	08:00	11/Feb/2026	18:00			Approved	10-Feb-26	08:00	11-Feb-26	18:00	
1466	RQ260357	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Quarterly Mtc.	10/Feb/2026	08:00	10/Feb/2026	18:00			Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1467	RQ260335	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P) (BBMB) CKT-3	BBMB	D	Yearly Mtc. of feeder bay.	09/Feb/2026	08:00	10/Feb/2026	18:00			Approved	09-Feb-26	08:00	10-Feb-26	18:00	
1468	RQ260160	OCC_239	slcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 91 to 125 .	09/Feb/2026	08:00	09/Feb/2026	18:00			Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1469	RQ260330	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Annual Mtc	09/Feb/2026	08:00	10/Feb/2026	18:00			Approved	09-Feb-26	08:00	10-Feb-26	18:00	

1470	RQ260156	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 81 to 90.	07/Feb/2026	08:00	07/Feb/2026	18:00			Approved	07-Feb-26	08:00	07-Feb-26	18:00	
1471	RQ260154	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 72 to 80.	06/Feb/2026	08:00	06/Feb/2026	18:00			Approved	06-Feb-26	08:00	06-Feb-26	18:00	
1472	RQ260151	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 63 to 71.	05/Feb/2026	08:00	05/Feb/2026	18:00			Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1473	RQ260328	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Annual Mtc	05/Feb/2026	08:00	06/Feb/2026	18:00			Approved	05-Feb-26	08:00	06-Feb-26	18:00	
1474	RQ260331	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Annual Mtc	05/Feb/2026	08:00	06/Feb/2026	18:00			Approved	05-Feb-26	08:00	06-Feb-26	18:00	
1475	RQ260148	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 41 to 62.	04/Feb/2026	08:00	04/Feb/2026	18:00			Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1476	RQ260146	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 21 to 40.	03/Feb/2026	08:00	03/Feb/2026	18:00			Approved	03-Feb-26	08:00	03-Feb-26	18:00	
1477	RQ260141	OCC_239	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 20 .	02/Feb/2026	08:00	02/Feb/2026	18:00			Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1478	RQ260329	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Annual Mtc	02/Feb/2026	08:00	03/Feb/2026	18:00			Approved	02-Feb-26	08:00	03-Feb-26	18:00	
1479	RQ260337	OCC_239	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Yearly Mtc. of feeder bay.	02/Feb/2026	08:00	03/Feb/2026	18:00			Approved	02-Feb-26	08:00	03-Feb-26	18:00	
1480	RQ259718	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-NEEBKARORI(UP) (UP) CKT-1	UPPTCL	D	S/D of 220 kv Mainpuri (PG) - Neebkarori (UPPTCL) Line for Busbar relay retrofitment related works	26/Feb/2026	09:00	27/Feb/2026	18:00			Approved	26-Feb-26	09:00	27-Feb-26	18:00	
1481	RQ259566	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-FARRUKHABAD (UP) (UP) CKT-1	UPPTCL	D	S/D of 220 kv Mainpuri (PG) - Farrukhabad (UPPTCL) Line for Busbar relay retrofitment related works	23/Feb/2026	09:00	24/Feb/2026	18:00			Approved	23-Feb-26	09:00	24-Feb-26	18:00	
1482	RQ259578	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Stability test of Busbar Relay at Allahabad SS	21/Feb/2026	08:00	21/Feb/2026	12:00			Approved	21-Feb-26	08:00	21-Feb-26	12:00	
1483	RQ259567	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-MAINPURI(UP) (UP) CKT-1	UPPTCL	D	S/D of 220 kv Mainpuri (PG) - Mainpuri (UPPTCL) Line for Busbar relay retrofitment related works	19/Feb/2026	09:00	20/Feb/2026	18:00			Approved	19-Feb-26	09:00	20-Feb-26	18:00	

1484	RQ259569	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1	UPPTCL	D	S/D of 220 kV Mainpuri (PG) - Etah (UPPTCL) Line for Busbar relay retrofitment related works	16/Feb/2026	09:00	17/Feb/2026	18:00			Approved	16-Feb-26	09:00	17-Feb-26	18:00	
1485	RQ259863	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* Preventive Maintenance works like looping chopping of tree Branches in the line corridor Specially in the Hilly area , J	12/Feb/2026	10:00	17/Feb/2026	18:00			Approved	12-Feb-26	10:00	17-Feb-26	18:00	
1486	RQ259582	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-MAHARAJAGANJ (UP) CKT-1	UPPTCL	D	Busbar and LBB relay retrofitting work; AMP work	07/Feb/2026	09:00	07/Feb/2026	18:00			Approved	07-Feb-26	09:00	07-Feb-26	18:00	
1487	RQ259570	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-SIRSAGANJ(UP) (UP) CKT-1	UPPTCL	D	S/D of 220 kV Mainpuri (PG) - Sirsaganj (UPPTCL) Line for Busbar relay retrofitment related works	06/Feb/2026	09:00	07/Feb/2026	18:00			Approved	06-Feb-26	09:00	07-Feb-26	18:00	
1488	RQ259579	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-ANAND NAGAR(UP) (UP) CKT-1	UPPTCL	D	Busbar and LBB relay retrofitting work; AMP work	06/Feb/2026	09:00	06/Feb/2026	18:00			Approved	06-Feb-26	09:00	06-Feb-26	18:00	
1489	RQ259864	OCC_239	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* Preventive Maintenance works like looping chopping of tree Branches in the line corridor Specially in the Hilly area ,	05/Feb/2026	10:00	10/Feb/2026	18:00			Approved	05-Feb-26	10:00	10-Feb-26	18:00	
1490	RQ259576	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Feb/2026	08:00	05/Feb/2026	10:00			Approved	05-Feb-26	08:00	05-Feb-26	10:00	
1491	RQ259581	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BANSI(UP)-GORAKHPUR(PG) (UP) CKT-1	UPPTCL	D	Busbar and LBB relay retrofitting work; AMP work	05/Feb/2026	08:00	05/Feb/2026	18:00			Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1492	RQ259568	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	S/D of 220 kV Mainpuri (PG) - Ferozabad (UPPTCL) Line for Busbar relay retrofitment related works	04/Feb/2026	09:00	05/Feb/2026	18:00			Approved	04-Feb-26	09:00	05-Feb-26	18:00	
1493	RQ259631	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-2	UPPTCL	D	BAY AMP WORK & LINE AMP WORK	04/Feb/2026	09:00	04/Feb/2026	18:00			Approved	04-Feb-26	09:00	04-Feb-26	18:00	
1494	RQ259580	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-BARHUA(UP) (UP) CKT-1	UPPTCL	D	Busbar and LBB relay retrofitting work; AMP work	04/Feb/2026	09:00	04/Feb/2026	18:00			Approved	04-Feb-26	09:00	04-Feb-26	18:00	
1495	RQ259080	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	D	Busbar and LBB relay retrofitting work; AMP work	03/Feb/2026	09:00	03/Feb/2026	18:00			Approved	03-Feb-26	09:00	03-Feb-26	18:00	

1496	RQ259079	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-1	UPPTCL	D	Busbar and LBB relay retrofitting work; AMP work	02/Feb/2026	09:00	02/Feb/2026	18:00			Approved	02-Feb-26	09:00	02-Feb-26	18:00	
1497	RQ260544	OCC_239	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	Cap. & Tan delta test of Bay's equipment	25/Feb/2026	10:00	25/Feb/2026	15:00	Load shall be meet through 220 kV Mandola Ckt-I, II & III		Approved	25-Feb-26	10:00	25-Feb-26	15:00	
1498	RQ260353	OCC_239	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSD(PS)-JESSORE(HP) (HPSEB) CKT-1	HPSEB	D	Periodical maintenance	25/Feb/2026	09:00	25/Feb/2026	17:00			Approved	25-Feb-26	09:00	25-Feb-26	17:00	
1499	RQ260354	OCC_239	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	Periodical maintenance	25/Feb/2026	09:00	25/Feb/2026	17:00			Approved	25-Feb-26	09:00	25-Feb-26	17:00	
1500	RQ260355	OCC_239	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1	POWER GRID	D	Periodical maintenance	25/Feb/2026	09:00	25/Feb/2026	17:00			Approved	25-Feb-26	09:00	25-Feb-26	17:00	
1501	RQ259063	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-2	POWER GRID	D	Stability test of Busbar Relay at Allahabad SS	23/Feb/2026	08:00	23/Feb/2026	12:00			Approved	23-Feb-26	08:00	23-Feb-26	12:00	
1502	RQ258837	OCC_239	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWER GRID	D	annual testing	23/Feb/2026	08:00	24/Feb/2026	18:00			Approved	23-Feb-26	08:00	24-Feb-26	18:00	
1503	RQ259649	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-1	POWER GRID	D	A/r disable for work in other Ckt	23/Feb/2026	08:00	23/Feb/2026	18:00			Approved	23-Feb-26	08:00	23-Feb-26	18:00	
1504	RQ259062	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-1	POWER GRID	D	Stability test of Busbar Relay at Allahabad SS	22/Feb/2026	14:00	22/Feb/2026	18:00			Approved	22-Feb-26	14:00	22-Feb-26	18:00	
1505	RQ259650	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-2	POWER GRID	D	A/r disable for work in other Ckt	22/Feb/2026	08:00	22/Feb/2026	18:00			Approved	22-Feb-26	08:00	22-Feb-26	18:00	
1506	RQ259577	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	Stability test of Busbar Relay at Allahabad SS	20/Feb/2026	14:00	20/Feb/2026	18:00			Approved	20-Feb-26	14:00	20-Feb-26	18:00	
1507	RQ259077	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	For Replacement of M1 Relay and its Testing at 220/132KV Sitarganj Substation and attending Shutdown Nature Defects under Sitarganj TLM Jurisdiction	19/Feb/2026	09:00	19/Feb/2026	17:00			Approved	19-Feb-26	09:00	19-Feb-26	17:00	
1508	RQ259655	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	A/r disable for work in other Ckt	19/Feb/2026	08:00	19/Feb/2026	18:00			Approved	19-Feb-26	08:00	19-Feb-26	18:00	

1509	RQ259078	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	For Replacement of M1 Relay and its Testing at 220/132KV Sitarganj Substation and attending Shutdown Nature Defects under Sitarganj TLM Jurisdiction	17/Feb/2026	09:00	17/Feb/2026	17:00			Approved	17-Feb-26	09:00	17-Feb-26	17:00	
1510	RQ259656	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	A/r disable for work in other Ckt	17/Feb/2026	08:00	17/Feb/2026	18:00			Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1511	RQ259587	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-3	POWER GRID	D	AMP of line bay equipment at Kanpur. During s/d, other ckt (220kv unchahar-4 line) will be put in Non-auto mode.	17/Feb/2026	08:00	17/Feb/2026	18:00			Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1512	RQ259657	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-4	POWER GRID	D	A/r disable for work in other Ckt	17/Feb/2026	08:00	17/Feb/2026	18:00			Approved	17-Feb-26	08:00	17-Feb-26	18:00	
1513	RQ258836	OCC_239	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1	POWER GRID	D	annual testing	17/Feb/2026	08:00	18/Feb/2026	18:00			Approved	17-Feb-26	08:00	18-Feb-26	18:00	
1514	RQ259586	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNABASTA(UP) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur. During s/d, other ckt (220kv Kidwai nagar line) will be put in Non-auto mode	16/Feb/2026	08:00	16/Feb/2026	18:00			Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1515	RQ259598	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF PUNCOM MAKE PLCC PANEL WITH ABB MAKE PLCC PANELS.	10/Feb/2026	09:00	10/Feb/2026	17:00			Approved	10-Feb-26	09:00	10-Feb-26	17:00	
1516	RQ259653	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	A/r disable for work in other Ckt	10/Feb/2026	08:00	10/Feb/2026	18:00			Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1517	RQ260054	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	C	Quarterly Maintenance along with cb overhauling	09/Feb/2026	08:00	11/Feb/2026	18:00			Approved	09-Feb-26	08:00	11-Feb-26	18:00	
1518	RQ260060	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance & testing of relay	06/Feb/2026	08:00	06/Feb/2026	18:00			Approved	06-Feb-26	08:00	06-Feb-26	18:00	
1519	RQ259065	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Feb/2026	16:00	05/Feb/2026	18:00			Approved	05-Feb-26	16:00	05-Feb-26	18:00	
1520	RQ259064	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Feb/2026	14:00	05/Feb/2026	16:00			Approved	05-Feb-26	14:00	05-Feb-26	16:00	

1521	RQ260065	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance of Bay along with BUS	05/Feb/2026	08:00	05/Feb/2026	18:00			Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1522	RQ259648	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWER GRID	D	A/r disable for work in other Ckt	05/Feb/2026	08:00	05/Feb/2026	18:00			Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1523	RQ259647	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	A/r disable for work in other Ckt	05/Feb/2026	08:00	05/Feb/2026	18:00			Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1524	RQ260061	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance & testing of relay	05/Feb/2026	08:00	05/Feb/2026	18:00			Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1525	RQ259575	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04/Feb/2026	16:00	04/Feb/2026	18:00			Approved	04-Feb-26	16:00	04-Feb-26	18:00	
1526	RQ259562	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIJI (PG) CKT-1	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	04/Feb/2026	09:00	04/Feb/2026	18:00			Approved	04-Feb-26	09:00	04-Feb-26	18:00	
1527	RQ258842	OCC_239	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	C	New Auto Transfer scheme to be implemented, to operate, during overpower and over/under frequency conditions	04/Feb/2026	08:00	05/Feb/2026	20:00			Approved	04-Feb-26	08:00	05-Feb-26	20:00	
1528	RQ260064	OCC_239	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance of Bay along with BUS	04/Feb/2026	08:00	04/Feb/2026	18:00			Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1529	RQ259643	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIJI (PG) CKT-2	POWER GRID	D	A/r disable for work in other Ckt	04/Feb/2026	08:00	04/Feb/2026	18:00			Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1530	RQ259563	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIJI (PG) CKT-2	POWER GRID	D	BUS BAR RETROFITMENT AT PITHORAGARH	02/Feb/2026	09:00	02/Feb/2026	18:00			Approved	02-Feb-26	09:00	02-Feb-26	18:00	
1531	RQ259599	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	C	For Dismantling of Existing Tower at Location No. 15-16 of 220 KV D/C Tanakpur-Bareilly TL; Erection and Stringing of New Towers due to Construction of the 4-lane connectivity project of Banbasa ICP at the India-Nepal border under the Bharatmala Pariyojna	02/Feb/2026	09:00	08/Feb/2026	17:00			Approved	02-Feb-26	09:00	08-Feb-26	17:00	

1532	RQ259076	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANI(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	C	For Dismantling of Existing Tower at Location No. 15-16 of 220 KV D/C Tanakpur-Bareilly TL; Erection and Stringing of New Towers due to Construction of the 4-lane connectivity project of Banbasa ICP at the India-Nepal border under the Bharatmala Pariyojna	02/Feb/2026	09:00	08/Feb/2026	17:00			Approved	02-Feb-26	09:00	08-Feb-26	17:00	
1533	RQ259642	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIWI (PG) CKT-1	POWER GRID	D	A/r disable for work in other Ckt	02/Feb/2026	08:00	02/Feb/2026	18:00			Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1534	RQ258918	OCC_239	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	D	Preventive maintenance checks on CB, Protection circuit, relay, replacement of Annunciator panel, Modification of Over current alarm etc.	02/Feb/2026	08:00	03/Feb/2026	20:00			Approved					
1535	RQ259552	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25/Feb/2026	08:00	25/Feb/2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK1		Approved	25-Feb-26	08:00	25-Feb-26	18:00	
1536	RQ259920	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	AR non auto mode required during shutdown of 220KV Bairasul-Pong ckt	24/Feb/2026	09:00	24/Feb/2026	18:00	Kindly approve.		Approved	24-Feb-26	09:00	24-Feb-26	18:00	
1537	RQ259919	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASUL(NH)-PONG(BB) (PG) CKT-1		D	AMP of Line/bay equipments at Pong end and rectification of shutdown nature defects of Line	24/Feb/2026	09:00	24/Feb/2026	18:00	Kindly approve.		Approved	24-Feb-26	09:00	24-Feb-26	18:00	
1538	RQ259892	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1		C	For overhauling of 03 Nos- pole columns of 220kV CB due to suspected DCRM signatures at Gladni end-	24/Feb/2026	09:00	26/Feb/2026	17:00	Kindly approve.		Approved	24-Feb-26	09:00	26-Feb-26	17:00	
1539	RQ259918	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	AR non auto mode required during shutdown of 220KV Dasuya Sarma ckt-2	23/Feb/2026	09:00	23/Feb/2026	18:00	Kindly approve.		Approved	23-Feb-26	09:00	23-Feb-26	18:00	
1540	RQ259917	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	AMP of Line/bay equipments at Dasuya end and rectification of shutdown nature defects of Line	23/Feb/2026	09:00	23/Feb/2026	18:00	Kindly approve.		Approved	23-Feb-26	09:00	23-Feb-26	18:00	
1541	RQ259557	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Insertion of additional glass disc/ To attend shutdown nature defects	23/Feb/2026	08:00	28/Feb/2026	18:00	Non auto for 220 KV RAPPB-Chittorgarh Ckt-1		Approved	23-Feb-26	08:00	28-Feb-26	18:00	
1542	RQ259551	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	23/Feb/2026	08:00	23/Feb/2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK2		Approved	23-Feb-26	08:00	23-Feb-26	18:00	

1543	RQ259921	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	AMP of Line/bay equipments at Pong end and rectification of shutdown nature defects of Line	22/Feb/2026	09:00	22/Feb/2026	18:00	Kindly approve.		Approved	22-Feb-26	09:00	22-Feb-26	18:00	
1544	RQ259922	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	AR non auto mode required during shutdown of 220KV Jessore-Pong ckt	22/Feb/2026	09:00	22/Feb/2026	18:00	Kindly approve.		Approved	22-Feb-26	09:00	22-Feb-26	18:00	
1545	RQ259415	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1		D	S/D Rectification work	21/Feb/2026	08:00	21/Feb/2026	18:00	Non-Auto Mode of 1. 220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1 2.220 KV FARIDABAD(N T)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1 Required.		Approved	21-Feb-26	08:00	21-Feb-26	18:00	
1546	RQ259955	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1		D	To attend Shutdown nature defects in line	20/Feb/2026	09:00	20/Feb/2026	17:00	Kindly approve.		Approved	20-Feb-26	09:00	20-Feb-26	17:00	
1547	RQ259263	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1		C	Retrofitment of 220kV rated CT for IG Nagar line feeder at Heerapura GSS	20/Feb/2026	09:00	23/Feb/2026	18:00	Line along with Line & Main Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS		Approved	20-Feb-26	09:00	23-Feb-26	18:00	
1548	RQ259956	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD J) (PG) CKT-1		D	To attend Shutdown nature defects in line	20/Feb/2026	09:00	20/Feb/2026	17:00	Kindly approve.		Approved	20-Feb-26	09:00	20-Feb-26	17:00	
1549	RQ259414	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1		D	S/D Rectification work	20/Feb/2026	08:00	20/Feb/2026	18:00	Non-Auto Mode of 220 KV FARIDABAD(N T)-PALLA(HV) (PG) CKT-1 required.		Approved	20-Feb-26	08:00	20-Feb-26	18:00	
1550	RQ259428	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-PANCHGAON (HV) (HVPNL) CKT-2		D	AMP work	19/Feb/2026	09:00	19/Feb/2026	18:00	AMP WORK (BAY ALONG WITH LINE WILL BE OUT OF SERVICE)		Approved	19-Feb-26	09:00	19-Feb-26	18:00	
1551	RQ259267	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1		D	AMP of Line Equipment of 209L at Kota	19/Feb/2026	09:00	19/Feb/2026	18:00	AMP of Line Equipment of 209L at Kota		Approved	19-Feb-26	09:00	19-Feb-26	18:00	
1552	RQ259990	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2		C	For overhauling of 03 Nos- pole columns of 220kV CB due to suspected DCRM signatures at Gladni end-	19/Feb/2026	09:00	21/Feb/2026	17:00	Kindly approve.		Approved	19-Feb-26	09:00	21-Feb-26	17:00	

1553	RQ259413	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALLA(HV)- FARIDABAD SEC-78 (HV) (PG) CKT-1		D	S/D Rectification work	19/Feb/2026	08:00	19/Feb/2026	18:00	Non-Auto Mode of 220 KV FARIDABAD(N T)-PALLA(HV) (PG) CKT-1 required.		Approved	19-Feb-26	08:00	19-Feb-26	18:00	
1554	RQ259292	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)- ASER2PL_SL_FTH G2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	For AMP of Line Bay	18/Feb/2026	17:00	18/Feb/2026	23:59			Approved	18-Feb-26	19:00	18-Feb-26	23:59	
1555	RQ259266	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)- KOTA(PG) (RS) CKT-1		D	AMP of Line Equipment of 208L at Kota	18/Feb/2026	09:00	18/Feb/2026	18:00	AMP of Line Equipment of 208L at Kota		Approved	18-Feb-26	09:00	18-Feb-26	18:00	
1556	RQ259389	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)- BHINMAL(RS) (RS) CKT-2		D	Line Bay AMP work at Bhinmal end	18/Feb/2026	09:00	18/Feb/2026	18:00	Line Bay AMP work at Bhinmal end		Approved	18-Feb-26	09:00	18-Feb-26	18:00	
1557	RQ259291	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)- AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1		D	For AMP of Line Bay	17/Feb/2026	17:00	17/Feb/2026	23:59			Approved	17-Feb-26	19:00	17-Feb-26	23:59	
1558	RQ259265	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)- KTPS(RVUN) (RS) CKT-2		D	AMP of Line Equipment of 206L at Kota	17/Feb/2026	09:00	17/Feb/2026	18:00	AMP of Line Equipment of 206L at Kota		Approved	17-Feb-26	09:00	17-Feb-26	18:00	
1559	RQ259388	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)- BHINMAL(RS) (RS) CKT-1		D	Line Bay AMP work at Bhinmal end	17/Feb/2026	09:00	17/Feb/2026	18:00	Line Bay AMP work at Bhinmal end		Approved	17-Feb-26	09:00	17-Feb-26	18:00	
1560	RQ259556	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)- CHITTORGARH(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	17/Feb/2026	08:00	22/Feb/2026	18:00	Non auto for 220 kV RAPPB- Chittorgarh Ckt-2		Approved	17-Feb-26	08:00	22-Feb-26	18:00	
1561	RQ259547	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)- SAGWAN(HV) (HVPNL) CKT-1		D	For overcrossing of conductor during Reconductoring work of 220 KV Hisar (PG) - Hisar (IA) D/C transmission line under Hisar TLM.	17/Feb/2026	06:00	21/Feb/2026	19:00			Approved	17-Feb-26	06:00	21-Feb-26	19:00	
1562	RQ259548	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)- SAGWAN(HV) (HVPNL) CKT-2		D	For overcrossing of conductor during Reconductoring work of 220 KV Hisar (PG) - Hisar (IA) D/C transmission line under Hisar TLM.	17/Feb/2026	06:00	21/Feb/2026	19:00			Approved	17-Feb-26	06:00	21-Feb-26	19:00	
1563	RQ259288	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For AMP of Line Bay	16/Feb/2026	17:00	16/Feb/2026	23:59			Approved	16-Feb-26	19:00	16-Feb-26	23:59	
1564	RQ259264	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)- KTPS(RVUN) (RS) CKT-1		D	AMP of Line Equipment of 205L at Kota	16/Feb/2026	09:00	16/Feb/2026	18:00	AMP of Line Equipment of 205L at Kota		Approved	16-Feb-26	09:00	16-Feb-26	18:00	

1565	RQ259387	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1		D	Line Bay AMP work at Bhinmal end	16/Feb/2026	09:00	16/Feb/2026	18:00	Line Bay AMP work at Bhinmal end		Approved	16-Feb-26	09:00	16-Feb-26	18:00	
1566	RQ259526	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_5 L_BKN2 (KSP_NHPC_LTD) CKT-1		D	For Bay Extension works	14/Feb/2026	17:00	18/Feb/2026	23:00			Approved	14-Feb-26	19:00	18-Feb-26	23:00	
1567	RQ259290	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-2		D	For AMP of Line Bay	14/Feb/2026	17:00	14/Feb/2026	23:59			Approved	14-Feb-26	19:00	14-Feb-26	23:59	
1568	RQ259938	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PG) (PSTCL) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	14/Feb/2026	09:00	14/Feb/2026	18:00	Kindly approve.		Approved	14-Feb-26	09:00	14-Feb-26	18:00	
1569	RQ259989	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1		C	For overhauling of 03 Nos- pole columns of 220kV CB due to suspected DCRM signatures at Gladni end-	14/Feb/2026	09:00	16/Feb/2026	17:00	Kindly approve.		Approved	14-Feb-26	09:00	16-Feb-26	17:00	
1570	RQ259289	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-DEVIKOT SL_FTHG2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	For AMP of Line Bay	13/Feb/2026	17:00	13/Feb/2026	23:59			Approved	13-Feb-26	19:00	13-Feb-26	23:59	
1571	RQ259915	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-1		D	AMP of Line/bay equipments at Dasuya end and rectification of shutdown nature defects of Line	13/Feb/2026	09:00	14/Feb/2026	18:00	Kindly approve.		Approved	13-Feb-26	09:00	14-Feb-26	18:00	
1572	RQ259916	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-2		D	AR non auto mode required during shutdown of 220KV Dasuya Sarna ckt-1	13/Feb/2026	09:00	14/Feb/2026	18:00	Kindly approve.		Approved	13-Feb-26	09:00	14-Feb-26	18:00	
1573	RQ259386	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2		D	Line Bay AMP work at Bhinmal end	13/Feb/2026	09:00	13/Feb/2026	18:00	Line Bay AMP work at Bhinmal end		Approved	13-Feb-26	09:00	13-Feb-26	18:00	
1574	RQ259937	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PG) (PSTCL) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	13/Feb/2026	09:00	13/Feb/2026	18:00	Kindly approve.		Approved	13-Feb-26	09:00	13-Feb-26	18:00	
1575	RQ259287	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For AMP of Line Bay	12/Feb/2026	17:00	12/Feb/2026	23:59			Approved	12-Feb-26	19:00	12-Feb-26	23:59	
1576	RQ259385	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1		D	Line Bay AMP work at Bhinmal end	12/Feb/2026	09:00	12/Feb/2026	18:00	Line Bay AMP work at Bhinmal end		Approved	12-Feb-26	09:00	12-Feb-26	18:00	

1577	RQ25936	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	12/Feb/2026	09:00	12/Feb/2026	18:00	Kindly approve.		Approved	12-Feb-26	09:00	12-Feb-26	18:00	
1578	RQ25958	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	12/Feb/2026	08:00	16/Feb/2026	18:00	S/D required timely		Approved	12-Feb-26	08:00	16-Feb-26	18:00	
1579	RQ25936	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSVPL_SL_FTHG3_PG-FATEHGARH_III(P G) (RENEW SURYA VIHAAN PRIVATE LIMITED) CKT-1		D	LBB TESTING	11/Feb/2026	22:00	11/Feb/2026	23:59			Approved	11-Feb-26	22:00	11-Feb-26	23:59	
1580	RQ25935	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AXPPL_SL_FTHG3_PG-FATEHGARH_III(P G) (ALTRA XERGI POWER PVT LTD) CKT-1		D	LBB TESTING	11/Feb/2026	21:00	11/Feb/2026	22:00			Approved	11-Feb-26	21:00	11-Feb-26	22:00	
1581	RQ25934	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(P G)-RSAPL_SL_FTHG3_PG (RENEW SURYA AAYAN PRIVATE LIMITED) CKT-1		D	LBB TESTING	11/Feb/2026	20:00	11/Feb/2026	21:00			Approved	11-Feb-26	20:00	11-Feb-26	21:00	
1582	RQ25935	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(P G)-RSRPL_HYB_FTHG3_PG (RENEW SURYA ROSHNI PRIVATE LIMITED) CKT-1		D	LBB TESTING	11/Feb/2026	18:00	11/Feb/2026	19:00			Approved	11-Feb-26	19:00	11-Feb-26	20:00	
1583	RQ259384	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-REODAR(RS) (RS) CKT-1		D	Line Bay AMP work at Bhinmal end	11/Feb/2026	09:00	11/Feb/2026	18:00	Line Bay AMP work at Bhinmal end		Approved	11-Feb-26	09:00	11-Feb-26	18:00	
1584	RQ259338	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-2		D	For Relay testing works	11/Feb/2026	08:00	11/Feb/2026	18:00	For Relay testing works		Approved	11-Feb-26	08:00	11-Feb-26	18:00	
1585	RQ259935	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	10/Feb/2026	09:00	10/Feb/2026	18:00	Kindly approve.		Approved	10-Feb-26	09:00	10-Feb-26	18:00	
1586	RQ259953	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3		D	To attend Shutdown nature defects in line	10/Feb/2026	09:00	11/Feb/2026	17:00	Kindly approve.		Approved	10-Feb-26	09:00	11-Feb-26	17:00	
1587	RQ259954	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4		D	To attend Shutdown nature defects in line	10/Feb/2026	09:00	11/Feb/2026	17:00	Kindly approve.		Approved	10-Feb-26	09:00	11-Feb-26	17:00	
1588	RQ259337	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1		D	For Relay testing works	10/Feb/2026	08:00	10/Feb/2026	18:00	For Relay testing works		Approved	10-Feb-26	08:00	10-Feb-26	18:00	

1589	RQ259534	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	To attend shutdown nature defects	09/Feb/2026	08:00	11/Feb/2026	18:00	S/D required timely		Approved					
1590	RQ259525	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTS) (ASSPL_BKN2) CKT-1		D	For Bay Extension works	08/Feb/2026	17:00	09/Feb/2026	23:00			Approved	08-Feb-26	19:00	09-Feb-26	23:00	
1591	RQ259934	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	08/Feb/2026	09:00	08/Feb/2026	18:00	Kindly approve.		Approved	08-Feb-26	09:00	08-Feb-26	18:00	
1592	RQ259536	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	07/Feb/2026	08:00	12/Feb/2026	18:00	Non auto for 220 kV Anta(NTPC)-Swaimadhopur (RS) & 220 kV Swaimadhopur Dausa Ckt		Approved	07-Feb-26	08:00	12-Feb-26	18:00	
1593	RQ259336	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-2		D	For Relay testing works	06/Feb/2026	08:00	06/Feb/2026	18:00	For Relay testing works		Approved	06-Feb-26	08:00	06-Feb-26	18:00	
1594	RQ259335	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-1		D	For Relay testing works	05/Feb/2026	08:00	05/Feb/2026	18:00	For Relay testing works		Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1595	RQ259497	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-1		D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	05/Feb/2026	08:00	10/Feb/2026	18:00	Non-Auto required for Joint box creation works		Approved	05-Feb-26	08:00	10-Feb-26	18:00	
1596	RQ259498	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2		D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	05/Feb/2026	08:00	10/Feb/2026	18:00	Non-Auto required for Joint box creation works		Approved	05-Feb-26	08:00	10-Feb-26	18:00	
1597	RQ259930	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1		D	For AMP fo Line/bay equipmets at Sarna end	04/Feb/2026	10:00	04/Feb/2026	16:00	Kindly approve.		Approved	04-Feb-26	10:00	04-Feb-26	16:00	
1598	RQ259933	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	03/Feb/2026	09:00	03/Feb/2026	18:00	Kindly approve.		Approved	03-Feb-26	09:00	03-Feb-26	18:00	
1599	RQ259473	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1		D	For AMP Purpose	02/Feb/2026	10:00	02/Feb/2026	16:00			Approved	02-Feb-26	10:00	02-Feb-26	16:00	
1600	RQ259932	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	02/Feb/2026	09:00	02/Feb/2026	18:00	Kindly approve.		Approved	02-Feb-26	09:00	02-Feb-26	18:00	
1601	RQ259259	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1		C	Retrofitment of 220kV rated CT for IG Nagar line feeder at Heerapura GSS	02/Feb/2026	08:00	05/Feb/2026	19:00	Line along with Line & Main Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS		Approved	02-Feb-26	08:00	05-Feb-26	19:00	

1602	RQ259521	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTSI) (PRERAK GREENTECH PVT LTD) CKT-1		D	For Bay Extension works	01/Feb/2026	17:00	05/Feb/2026	23:00			Approved	01-Feb-26	19:00	05-Feb-26	23:00	
1603	RQ259523	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_P G-BIKANER_2 (PBTSI) (SERENTICA_RI4P L BIK2) CKT-1		D	For Bay Extension works	01/Feb/2026	17:00	05/Feb/2026	23:00			Approved	01-Feb-26	19:00	05-Feb-26	23:00	
1604	RQ259524	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSI)- JGCPL_SL_BIK2_P G (JUNIPER_NEPL) CKT-1		D	For Bay Extension works	01/Feb/2026	17:00	05/Feb/2026	23:00			Approved	01-Feb-26	19:00	05-Feb-26	23:00	
1605	RQ259522	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)- BIKANER_2 (PBTSI) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For Bay Extension works	01/Feb/2026	17:00	05/Feb/2026	23:00			Approved	01-Feb-26	19:00	05-Feb-26	23:00	
1606	RQ259931	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)- MOGAN(PG) (PSTCL) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	01/Feb/2026	09:00	01/Feb/2026	18:00	Kindly approve.		Approved	01-Feb-26	09:00	01-Feb-26	18:00	
1607	RQ259555	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work	01/Feb/2026	08:00	10/Feb/2026	18:00	Timely requirement of S/D subject to readiness provided by the executing agency		Approved	01-Feb-26	08:00	10-Feb-26	18:00	
1608	RQ259554	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work	01/Feb/2026	08:00	10/Feb/2026	18:00	Timely requirement of S/D subject to readiness provided by the executing agency		Approved	01-Feb-26	08:00	10-Feb-26	18:00	
1609	RQ259535	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)- SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	01/Feb/2026	08:00	06/Feb/2026	18:00	Non auto for 220 kV Anta(NTPC)- Lalsot(RS) tl		Approved	01-Feb-26	08:00	06-Feb-26	18:00	
1610	RQ259545	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)- HISSAR IA(HV) (HVPNL) CKT-1		D	Reconductoring work of 220 KV Hisar (PG) - Hisar (IA) D/C transmission line under Hisar TLM.	01/Feb/2026	06:00	28/Feb/2026	19:00			Approved	01-Feb-26	06:00	28-Feb-26	19:00	
1611	RQ259546	OCC_239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)- HISSAR IA(HV) (BBMB) CKT-2		D	Reconductoring work of 220 KV Hisar (PG) - Hisar (IA) D/C transmission line under Hisar TLM.	01/Feb/2026	06:00	28/Feb/2026	19:00			Approved	01-Feb-26	06:00	28-Feb-26	19:00	

1612	RQ259056	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Stability test of Busbar Relay at Allahabad SS	22/Feb/2026	08:00	22/Feb/2026	12:00			Approved	22-Feb-26	08:00	22-Feb-26	12:00	
1613	RQ259055	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Stability test of Busbar Relay at Allahabad SS	21/Feb/2026	14:00	21/Feb/2026	18:00			Approved	21-Feb-26	14:00	21-Feb-26	18:00	
1614	RQ259574	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Feb/2026	12:00	05/Feb/2026	14:00			Approved	05-Feb-26	12:00	05-Feb-26	14:00	
1615	RQ259057	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Feb/2026	10:00	05/Feb/2026	12:00			Approved	05-Feb-26	10:00	05-Feb-26	12:00	
1616	RQ260062	OCC_239	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For New CT replacement work from 800/5A to 1000/1A	18/Feb/2026	08:00	19/Feb/2026	18:00			Approved	18-Feb-26	08:00	19-Feb-26	18:00	
1617	RQ258848	OCC_239	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-MAZRA (HPPTCL) CKT-1	HPPTCL	D	Annual perodical testing	17/Feb/2026	09:00	17/Feb/2026	18:00			Approved	17-Feb-26	09:00	17-Feb-26	18:00	
1618	RQ259573	OCC_239	budhil_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENK O BUDHIL	D	Shifting and Repair of conductor at Tower no 52 and other location. Annual maintenance of TL.	16/Feb/2026	08:00	22/Feb/2026	18:00	This is the dedicated line of Budhil HEP so there will be no generation loss of NHPC CPS3. Due to less discharge the Budhil Generation schedule will be during Peak hours.		Approved	16-Feb-26	08:00	22-Feb-26	18:00	
1619	RQ260314	OCC_239	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD-HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	commissioning & Testing of Auto-Recloser Scheme	15/Feb/2026	10:00	15/Feb/2026	18:00			Approved	15-Feb-26	10:00	15-Feb-26	18:00	
1620	RQ258787	OCC_239	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWER GRID	D	Jumpering of Main Bus-Bar 213 - 214	28/Feb/2026	08:00	28/Feb/2026	18:00			Approved	28-Feb-26	08:00	28-Feb-26	18:00	
1621	RQ258786	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWER GRID	D	Jumpering of Main Bus-Bar 213 - 214	27/Feb/2026	08:00	27/Feb/2026	18:00			Approved	27-Feb-26	08:00	27-Feb-26	18:00	
1622	RQ259310	OCC_239	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	POWER GRID	C	S/D of 220 kV busbar 2 at Mainpuri S/S for Busbar relay retrofitment related works	23/Feb/2026	09:00	28/Feb/2026	18:00			Approved	23-Feb-26	09:00	28-Feb-26	18:00	
1623	RQ258753	OCC_239	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	23/Feb/2026	08:00	24/Feb/2026	18:00			Approved	23-Feb-26	08:00	24-Feb-26	18:00	

1624	RQ258752	OCC_239	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	20/Feb/2026	08:00	21/Feb/2026	18:00			Approved	20-Feb-26	08:00	21-Feb-26	18:00	
1625	RQ260421	OCC_239	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	POWER GRID	D	COE Compliances & AMP work	18/Feb/2026	15:00	18/Feb/2026	23:00			Approved	18-Feb-26	19:00	18-Feb-26	23:00	
1626	RQ258751	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	18/Feb/2026	08:00	19/Feb/2026	18:00			Approved	18-Feb-26	08:00	19-Feb-26	18:00	
1627	RQ260420	OCC_239	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1	POWER GRID	D	COE Compliances & AMP work	17/Feb/2026	15:00	17/Feb/2026	23:00			Approved	17-Feb-26	19:00	17-Feb-26	23:00	
1628	RQ259309	OCC_239	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWER GRID	C	S/D of 220 kV busbar 1 at Mainpuri S/S for Busbar relay retrofitment related works	16/Feb/2026	09:00	21/Feb/2026	18:00			Approved	16-Feb-26	09:00	21-Feb-26	18:00	
1629	RQ258790	OCC_239	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWER GRID	D	AMP Works	16/Feb/2026	08:00	18/Feb/2026	18:00			Approved	16-Feb-26	08:00	16-Feb-26	18:00	
1630	RQ258758	OCC_239	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWER GRID	C	Isolator upgradation in Bus-1 of 220 KV Hissar - IA1 & IA2 Line , for baqy equipment Upgradation work in Hisar SS under ADD Cap	16/Feb/2026	08:00	20/Feb/2026	18:00	Isolator Retrofitment and Bay upgradation in add cap		Rejected					
1631	RQ259253	OCC_239	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	Busbar relay retrofitting work; AMP work	13/Feb/2026	09:00	13/Feb/2026	18:00			Approved	13-Feb-26	09:00	13-Feb-26	18:00	
1632	RQ258749	OCC_239	cpcc1_sd	BUS	220KV BUS 2 AT KOTA(PG)	POWER GRID	D	AMP Works	13/Feb/2026	08:00	13/Feb/2026	18:00			Approved	13-Feb-26	08:00	13-Feb-26	18:00	
1633	RQ259252	OCC_239	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	Busbar relay retrofitting work; AMP work	12/Feb/2026	09:00	12/Feb/2026	18:00			Approved	12-Feb-26	09:00	12-Feb-26	18:00	
1634	RQ259243	OCC_239	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Busbar Relay retrofitting at Allahabad SS.	12/Feb/2026	09:00	18/Feb/2026	18:00			Approved	12-Feb-26	09:00	18-Feb-26	18:00	
1635	RQ258748	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT KOTA(PG)	POWER GRID	D	AMP Works	12/Feb/2026	08:00	12/Feb/2026	18:00			Approved	12-Feb-26	08:00	12-Feb-26	18:00	
1636	RQ259361	OCC_239	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh (PG)	10/Feb/2026	09:00	10/Feb/2026	18:00			Approved	10-Feb-26	09:00	10-Feb-26	18:00	
1637	RQ258789	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWER GRID	D	AMP Works	09/Feb/2026	08:00	11/Feb/2026	18:00			Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1638	RQ258757	OCC_239	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWER GRID	C	Isolator upgradation in Bus-1 of 220 KV Hissar - IA1 & IA2 Line , for baqy equipment Upgradation work in Hisar SS under ADD Cap	09/Feb/2026	08:00	14/Feb/2026	18:00	Isolator Retrofitment and Bay upgradation in add cap		Rejected					
1639	RQ259242	OCC_239	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Busbar Relay retrofitting at Allahabad SS.	06/Feb/2026	10:00	11/Feb/2026	18:00			Approved	06-Feb-26	10:00	11-Feb-26	18:00	

1640	RQ258812	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)	POWER GRID	D	AMP Works	06/Feb/2026	08:00	06/Feb/2026	18:00			Approved	06-Feb-26	08:00	06-Feb-26	18:00	
1641	RQ258802	OCC_239	cpcc1_sd	BUS	220KV BUS 3 AT BHINMAL(PG)	POWER GRID	D	AMP Works	05/Feb/2026	08:00	05/Feb/2026	18:00			Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1642	RQ258816	OCC_239	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)	POWER GRID	D	ISOLATOR & Interlock Alingment	05/Feb/2026	08:00	05/Feb/2026	18:00			Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1643	RQ258801	OCC_239	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	AMP Works	04/Feb/2026	08:00	04/Feb/2026	18:00			Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1644	RQ259245	OCC_239	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Bus jumper connection- Construction activity for SS119 ICT-4 commissioning	03/Feb/2026	09:00	04/Feb/2026	18:00			Approved	03-Feb-26	09:00	04-Feb-26	18:00	
1645	RQ258800	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	AMP Works	03/Feb/2026	08:00	03/Feb/2026	18:00			Approved	03-Feb-26	08:00	03-Feb-26	18:00	
1646	RQ258815	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)	POWER GRID	D	ISOLATOR & Interlock Alingment	02/Feb/2026	08:00	02/Feb/2026	18:00			Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1647	RQ258756	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWER GRID	C	Isolator upgradation in Bus-1 of 220 KV Hissar - IA1 & IA2 Line , for baqy equipment Upgradation work in Hisar SS under ADD Cap	02/Feb/2026	08:00	06/Feb/2026	18:00	Isolator Retrofitment and Bay upgradation in add cap		Rejected					
1648	RQ259244	OCC_239	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Bus jumper connection- Construction activity for SS119 ICT-4 commissioning	01/Feb/2026	09:00	02/Feb/2026	18:00			Approved	01-Feb-26	09:00	02-Feb-26	18:00	
1649	RQ259862	OCC_239	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)		C	For AMP works	27/Feb/2026	08:00	28/Feb/2026	18:00	Kindly approve.		Approved	27-Feb-26	08:00	28-Feb-26	18:00	
1650	RQ259853	OCC_239	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)		C	For AMP works	25/Feb/2026	10:00	26/Feb/2026	18:00	Kindly approve.		Approved	25-Feb-26	10:00	26-Feb-26	18:00	
1651	RQ259861	OCC_239	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)		C	For AMP works	24/Feb/2026	08:00	25/Feb/2026	18:00	Kindly approve.		Approved	24-Feb-26	08:00	25-Feb-26	18:00	
1652	RQ259852	OCC_239	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		C	For AMP works	23/Feb/2026	10:00	24/Feb/2026	18:00	Kindly approve.		Approved	23-Feb-26	10:00	24-Feb-26	18:00	
1653	RQ259846	OCC_239	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)		D	For AMP works	05/Feb/2026	08:00	05/Feb/2026	18:00	Kindly approve.		Approved	05-Feb-26	08:00	05-Feb-26	18:00	
1654	RQ259845	OCC_239	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)		D	For AMP works	04/Feb/2026	08:00	04/Feb/2026	18:00	Kindly approve.		Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1655	RQ259856	OCC_239	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)		D	AMP Works	01/Feb/2026	09:00	01/Feb/2026	18:00	Kindly approve.		Approved	01-Feb-26	09:00	01-Feb-26	18:00	
1656	RQ259863	OCC_239	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	01/Feb/2026	08:00	15/Feb/2026	18:00	Kindly approve.		Approved	01-Feb-26	08:00	15-Feb-26	18:00	
1657	RQ260365	OCC_239	slchcp_sd	BUS	220KV BUS 2 AT JESSORE(HP)	HPSEB	D	Periodical maintenance	25/Feb/2026	09:00	25/Feb/2026	17:00			Approved	25-Feb-26	09:00	25-Feb-26	17:00	
1658	RQ260364	OCC_239	slchcp_sd	BUS	220KV BUS 1 AT JESSORE(HP)	HPSEB	D	Periodical maintenance	25/Feb/2026	09:00	25/Feb/2026	17:00			Approved	25-Feb-26	09:00	25-Feb-26	17:00	
1659	RQ260387	OCC_239	bbmb_sd	BUS	220KV BUS 2 AT BALLABHGARH(B B)	BBMB	D	Half Yearly Mtc. S/Stn. Equipment	25/Feb/2026	08:00	25/Feb/2026	18:00			Approved	25-Feb-26	08:00	25-Feb-26	18:00	
1660	RQ260386	OCC_239	bbmb_sd	BUS	220KV BUS 1 AT BALLABHGARH(B B)	BBMB	D	Half Yearly Mtc. S/Stn. Equipment	24/Feb/2026	08:00	24/Feb/2026	18:00			Approved	24-Feb-26	08:00	24-Feb-26	18:00	
1661	RQ260388	OCC_239	bbmb_sd	BUS	220KV BUS 2 AT BHIWANI(BB)	BBMB	D	Yearly Mtc. S/Stn. Equipment	24/Feb/2026	08:00	24/Feb/2026	18:00			Approved	24-Feb-26	08:00	24-Feb-26	18:00	
1662	RQ260400	OCC_239	bbmb_sd	BUS	220KV BUS 3 AT BHAKRA_R(BB)	BBMB	D	Annual Mtc.	09/Feb/2026	08:00	10/Feb/2026	18:00			Approved	09-Feb-26	08:00	10-Feb-26	18:00	

1663	RQ260399	OCC_239	bbmb_sd	BUS	220KV BUS 2 AT BHAKRA_R(BB)	BBMB	D	Annual Mtc.	05/Feb/2026	08:00	06/Feb/2026	18:00			Approved	05-Feb-26	08:00	06-Feb-26	18:00	
1664	RQ260398	OCC_239	bbmb_sd	BUS	220KV BUS 1 AT BHAKRA_R(BB)	BBMB	D	Annual Mtc.	02/Feb/2026	08:00	03/Feb/2026	18:00			Approved	02-Feb-26	08:00	03-Feb-26	18:00	
1665	RQ260397	OCC_239	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Yearly Mtc. S/Stn. Equipment	02/Feb/2026	08:00	02/Feb/2026	18:00			Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1666	RQ260223	OCC_239	stuup_sd	BUS	220 KV PANKI(UP) - BUS 1	UPPTCL	D	* SHUTDOWN OF 220 KV MAIN BUS- I FOR CLEANING OF DISC INSULATOR AND >X TIGHTNING OF 220KV A BUS ISOLATOR CLAMP.	23/Feb/2026	09:00	24/Feb/2026	18:00			Approved	23-Feb-26	09:00	24-Feb-26	18:00	
1667	RQ260224	OCC_239	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	D	* SHUTDOWN OF 220 KV MAIN BUS- II FOR REPLACEMENT OF 220KV B BUS ISOLATOR >X= ,Y PHASE JAW/ARM OF 500MVA ICT-1.	12/Feb/2026	09:00	13/Feb/2026	18:00			Approved	12-Feb-26	09:00	13-Feb-26	18:00	
1668	RQ258777	OCC_239	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 4	PBTSL	D	For Bay Extension works	22/Feb/2026	17:00	28/Feb/2026	23:00			Approved	22-Feb-26	19:00	28-Feb-26	23:00	
1669	RQ258776	OCC_239	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 3	PBTSL	D	For Bay Extension works	15/Feb/2026	17:00	21/Feb/2026	23:00			Approved	15-Feb-26	19:00	21-Feb-26	23:00	
1670	RQ258783	OCC_239	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 6	PBTSL	D	For Bay Extension works	08/Feb/2026	17:00	14/Feb/2026	23:00			Approved	08-Feb-26	19:00	14-Feb-26	23:00	
1671	RQ258775	OCC_239	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	For Bay Extension works	08/Feb/2026	17:00	14/Feb/2026	23:00			Approved	08-Feb-26	19:00	14-Feb-26	23:00	
1672	RQ258774	OCC_239	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	For Bay Extension works	01/Feb/2026	17:00	07/Feb/2026	23:00			Approved	01-Feb-26	19:00	07-Feb-26	23:00	
1673	RQ258782	OCC_239	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 5	PBTSL	D	For Bay Extension works	01/Feb/2026	17:00	07/Feb/2026	23:00			Approved	01-Feb-26	19:00	07-Feb-26	23:00	
1674	RQ258769	OCC_239	cpcc1_sd	BUS	220 KV FATEHGARH_III(P G) - BUS 2	PRTL	D	Bus Bar testing	11/Feb/2026	18:00	12/Feb/2026	23:00			Approved	11-Feb-26	19:00	12-Feb-26	23:00	
1675	RQ258768	OCC_239	cpcc1_sd	BUS	220 KV FATEHGARH_III(P G) - BUS 1	PRTL	D	Bus Bar testing	09/Feb/2026	18:00	10/Feb/2026	23:00			Approved	09-Feb-26	19:00	10-Feb-26	23:00	
1676	RQ259893	OCC_239	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		C	For overhauling of 03 Nos- pole columns of 132kV CB due to suspected DCRM signatures at Hiranagar SS-	27/Feb/2026	09:00	28/Feb/2026	17:00	Kindly approve.		Approved	27-Feb-26	09:00	28-Feb-26	17:00	
1677	RQ260207	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)- CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	25/Feb/2026	08:00	25/Feb/2026	18:00			Approved	25-Feb-26	08:00	25-Feb-26	18:00	
1678	RQ260163	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)- CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	10/Feb/2026	08:00	10/Feb/2026	18:00			Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1679	RQ260150	OCC_239	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)- CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	05/Feb/2026	08:00	05/Feb/2026	18:00			Approved	05-Feb-26	08:00	05-Feb-26	18:00	

1680	RQ259564	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(P G)- PITHORAGARH(PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	17/Feb/2026	09:00	17/Feb/2026	18:00			Rejected					
1681	RQ259565	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(P G)- ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	16/Feb/2026	09:00	16/Feb/2026	18:00			Rejected					
1682	RQ259561	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LOHAGHAT(PTCUL)- PITHORAGARH(P G) (PTCUL) CKT-1	PTCUL	D	132 kV Pithoragarh(PG)_Lohaghat(PTCUL)	11/Feb/2026	09:00	11/Feb/2026	18:00			Rejected					
1683	RQ259597	OCC_239	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV MAHENDRA NAGAR(PG)- TANAKPUR(NH) (PG) CKT-1	POWER GRID	D	SHUTDOWN OF 132KV MAHENDRA NAGAR (NEPAL)- TANAKPUR(NHPC) LINE WHICH IS LOOKING AFTER BY SITARGANJ TLM IS REQUIRED FOR ATTENDING SHUTDOWN NATURE DEFECTS	12/Feb/2026	09:00	12/Feb/2026	17:00			Approved	12-Feb-26	09:00	12-Feb-26	17:00	
1684	RQ260052	OCC_239	slcds_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI (RS)-HISAR(BB) (RS) CKT-1	RRV PNL	D	For Tree Trimming and line patrolling work	12/Feb/2026	08:00	12/Feb/2026	18:00			Approved	12-Feb-26	08:00	12-Feb-26	18:00	
1685	RQ259362	OCC_239	cpcc3_sd	BUS	132 KV PITHORAGARH(P G) - BUS 1	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh (PG)	19/Feb/2026	09:00	19/Feb/2026	18:00			Rejected					
1686	RQ259021	OCC_239	cpcc3_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV PITHORAGARH(P G)	POWER GRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	05/Feb/2026	09:00	05/Feb/2026	18:00			Approved	05-Feb-26	09:00	05-Feb-26	18:00	
1687	RQ259188	OCC_239	cpcc1_sd	BAY	214 MAIN BAY - 220 KV BHINMAL(PG)- SAYLA(RS) (RS) CKT-1 (POWERGRID) AT 220 KV BHINMAL(PG)	POWER GRID	D	AMP work	25/Feb/2026	08:00	25/Feb/2026	18:00			Approved	25-Feb-26	08:00	25-Feb-26	18:00	
1688	RQ259187	OCC_239	cpcc1_sd	BAY	213 MAIN BAY - 220 KV BHINMAL(PG)- SAYLA(RS) (RS) CKT-2 (POWERGRID) AT 220 KV BHINMAL(PG)	POWER GRID	D	AMP work	24/Feb/2026	08:00	24/Feb/2026	18:00			Approved	24-Feb-26	08:00	24-Feb-26	18:00	

1689	RQ259186	OCC_239	cpcc1_sd	BAY	210 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT BHINMAL(PG) (POWERGRID) AND 220KV BUS 2 AT BHINMAL(PG) AT 220 KV BHINMAL(PG) (POWERGRID)	POWER GRID	D	AMP work	23/Feb/2026	08:00	23/Feb/2026	18:00			Approved	23-Feb-26	08:00	23-Feb-26	18:00	
1690	RQ259228	OCC_239	cpcc1_sd	BAY	206 MAIN BAY - 220KV BUS 1 AT SONIPAT(PG) (POWERGRID) AND FUTURE AT 220 KV SONIPAT(PG) (POWERGRID)	POWER GRID	D	AMP work	14/Feb/2026	08:00	14/Feb/2026	18:00			Approved	14-Feb-26	08:00	14-Feb-26	18:00	
1691	RQ259227	OCC_239	cpcc1_sd	BAY	205 MAIN BAY - 220KV BUS 1 AT SONIPAT(PG) (POWERGRID) AND FUTURE AT 220 KV SONIPAT(PG) (POWERGRID)	POWER GRID	D	AMP work	13/Feb/2026	08:00	13/Feb/2026	18:00			Approved	13-Feb-26	08:00	13-Feb-26	18:00	
1692	RQ259226	OCC_239	cpcc1_sd	BAY	202 MAIN BAY - 220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-2 (POWERGRID) AT 220 KV SONIPAT(PG)	POWER GRID	D	AMP work	12/Feb/2026	08:00	12/Feb/2026	18:00			Approved	12-Feb-26	08:00	12-Feb-26	18:00	
1693	RQ259225	OCC_239	cpcc1_sd	BAY	201 MAIN BAY - 220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1 (POWERGRID) AT 220 KV SONIPAT(PG)	POWER GRID	D	AMP work	11/Feb/2026	08:00	11/Feb/2026	18:00			Approved	11-Feb-26	08:00	11-Feb-26	18:00	
1694	RQ259185	OCC_239	cpcc1_sd	BAY	209 BUS COUPLER BAY - 220KV BUS 1 AT BHINMAL(PG) (POWERGRID) AND 220KV BUS 2 AT BHINMAL(PG) AT 220 KV BHINMAL(PG) (POWERGRID)	POWER GRID	D	AMP work	10/Feb/2026	08:00	10/Feb/2026	18:00			Approved	10-Feb-26	08:00	10-Feb-26	18:00	
1695	RQ259184	OCC_239	cpcc1_sd	BAY	208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BHINMAL(PG) (POWERGRID)	POWER GRID	D	AMP work	09/Feb/2026	08:00	09/Feb/2026	18:00			Approved	09-Feb-26	08:00	09-Feb-26	18:00	

1696	RQ259651	OCC_239	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Feb/2026	18:00	05/Feb/2026	20:00			Approved	05-Feb-26	18:00	05-Feb-26	20:00	
1697	RQ259175	OCC_239	cpcc1_sd	BAY	209 MAIN BAY - 220 KV AMBERI(RS)-KANKROLI(PG) (RS) CKT-1 (POWERGRID) AT 220 KV KANKROLI(PG)	POWER GRID	D	AMP work	04/Feb/2026	08:00	04/Feb/2026	18:00			Approved	04-Feb-26	08:00	04-Feb-26	18:00	
1698	RQ259174	OCC_239	cpcc1_sd	BAY	207 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT KANKROLI(PG) (POWERGRID) AT 220 KV KANKROLI(PG)	POWER GRID	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00			Approved	03-Feb-26	08:00	03-Feb-26	18:00	
1699	RQ259193	OCC_239	cpcc1_sd	BAY	204 MAIN BAY - 220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-1 (POWERGRID) AT BAHADURGARH(PG)	POWER GRID	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00			Approved	03-Feb-26	08:00	03-Feb-26	18:00	
1700	RQ259173	OCC_239	cpcc1_sd	BAY	204 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANKROLI(PG) (POWERGRID) AT 220 KV KANKROLI(PG)	POWER GRID	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00			Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1701	RQ259148	OCC_239	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT SIKAR(PG) (POWERGRID) AT 220 KV SIKAR(PG)	POWER GRID	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00			Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1702	RQ259192	OCC_239	cpcc1_sd	BAY	202 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG) (POWERGRID)	POWER GRID	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00			Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1703	RQ259191	OCC_239	cpcc1_sd	BAY	201 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWER GRID	D	AMP work	01/Feb/2026	08:00	01/Feb/2026	18:00			Approved	01-Feb-26	08:00	01-Feb-26	18:00	

1704	RQ259636	OCC_239	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(P G) POLE-2	POWER GRID	C	For valve hall ventilation upgradation work in BLOCK#2 & AMP of associated equipment's of BLOCK#2	16/Feb/2026	09:00	18/Feb/2026	18:00			Approved	16-Feb-26	09:00	18-Feb-26	18:00	
1705	RQ259637	OCC_239	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(P G) POLE-1	POWER GRID	C	For valve hall ventilation upgradation work in BLOCK#2 & AMP of associated equipment's of BLOCK#2	06/Feb/2026	09:00	08/Feb/2026	18:00			Approved	06-Feb-26	09:00	08-Feb-26	18:00	
1706	RQ259638	OCC_239	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(P G) POLE-2	POWER GRID	D	For shifting of equipment's to roof of valve hall for valve hall ventilation upgradation in BLOCK#2	04/Feb/2026	09:00	04/Feb/2026	18:00			Approved	04-Feb-26	09:00	04-Feb-26	18:00	
1707	RQ259639	OCC_239	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(P G) POLE-1	POWER GRID	D	For shifting of equipment's to roof for valve hall ventilation upgradation work in BLOCK#1	02/Feb/2026	09:00	02/Feb/2026	18:00			Approved	02-Feb-26	09:00	02-Feb-26	18:00	
1708	RQ259671	OCC_239	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	C	AMP of TCSC-FSC system; PCC work under TCSC-FSC platform	26/Feb/2026	09:00	28/Feb/2026	18:00			Approved	26-Feb-26	09:00	28-Feb-26	18:00	
1709	RQ259672	OCC_239	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	C	AMP of TCSC-FSC system; PCC work under TCSC-FSC platform	23/Feb/2026	09:00	25/Feb/2026	18:00			Approved	23-Feb-26	09:00	25-Feb-26	18:00	
1710	RQ258742	OCC_239	cpcc1_sd	SVC/STATCOM	SVC No 1(- 300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	To Attend Capacitor Unbalance Alarm	21/Feb/2026	08:00	21/Feb/2026	18:00			Approved	21-Feb-26	15:00	21-Feb-26	23:00	
1711	RQ259768	OCC_239	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z3- Sub Filter Z.31 at Rihand(PG)	POWER GRID	D	AMP work	19/Feb/2026	08:00	20/Feb/2026	18:00			Approved	19-Feb-26	08:00	20-Feb-26	18:00	
1712	RQ259996	OCC_239	cpcc2_sd	SVC/STATCOM	STATCOM No 1(- 100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	For Annual AMP work and 5 year periodic testing	17/Feb/2026	09:00	19/Feb/2026	18:00	Kindly approve.		Approved	17-Feb-26	09:00	19-Feb-26	18:00	
1713	RQ259997	OCC_239	cpcc2_sd	SVC/STATCOM	STATCOM No 2(- 100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	For Annual AMP work and 5 year periodic testing	17/Feb/2026	09:00	19/Feb/2026	18:00	Kindly approve.		Approved	17-Feb-26	09:00	19-Feb-26	18:00	
1714	RQ259531	OCC_239	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z3- Sub Filter Z.33 at Rihand(PG)	POWER GRID	D	AMP WORK OF 400KV 70MVAR Z33 AC FILTER BANK & ASSOCIATED BREAKER AT RIHAND HVDC	17/Feb/2026	08:00	17/Feb/2026	19:00			Approved	17-Feb-26	08:00	17-Feb-26	19:00	
1715	RQ259767	OCC_239	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z3- Sub Filter Z.32 at Rihand(PG)	POWER GRID	D	AMP work	16/Feb/2026	08:00	16/Feb/2026	18:00			Approved	16-Feb-26	08:00	16-Feb-26	18:00	

1716	RQ259766	OCC_239	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z2- Sub Filter Z.21 at Rihand(PG)	POWER GRID	D	AMP work	12/Feb/2026	08:00	13/Feb/2026	18:00			Approved	12-Feb-26	08:00	13-Feb-26	18:00	
1717	RQ260000	OCC_239	cpcc2_sd	SVC/STATCOM	SVC No 1(- 200/+300MVAR) at 400 KV NewWanpoh(PG)	POWER GRID	D	Mechanical Protection Modification in Coupling Xmer	11/Feb/2026	09:00	11/Feb/2026	18:00	Kindly approve.		Approved	11-Feb-26	09:00	11-Feb-26	18:00	
1718	RQ259668	OCC_239	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA- SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWER GRID	D	AMP work	11/Feb/2026	09:00	11/Feb/2026	18:00			Approved	11-Feb-26	09:00	11-Feb-26	18:00	
1719	RQ259669	OCC_239	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA- SOHAWAL (PG) CKT-1 AT SOHAWAL(PG)	POWER GRID	D	AMP work	10/Feb/2026	09:00	10/Feb/2026	18:00			Approved	10-Feb-26	09:00	10-Feb-26	18:00	
1720	RQ259530	OCC_239	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z2- Sub Filter Z.23 at Rihand(PG)	POWER GRID	D	AMP WORK OF 400KV 70MVAR Z23 AC FILTER BANK & ASSOCIATED BREAKER AT RIHAND HVDC	10/Feb/2026	08:00	10/Feb/2026	19:00			Approved	10-Feb-26	08:00	10-Feb-26	19:00	
1721	RQ259998	OCC_239	cpcc2_sd	SVC/STATCOM	SVC No 1(- 400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	For AMP works	09/Feb/2026	09:00	09/Feb/2026	18:00	kindly approve.		Approved	09-Feb-26	09:00	09-Feb-26	18:00	
1722	RQ259765	OCC_239	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z2- Sub Filter Z.22 at Rihand(PG)	POWER GRID	D	AMP work	09/Feb/2026	08:00	09/Feb/2026	18:00			Approved	09-Feb-26	08:00	09-Feb-26	18:00	
1723	RQ259764	OCC_239	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z1- Sub Filter Z.11 at Rihand(PG)	POWER GRID	D	AMP work	05/Feb/2026	08:00	06/Feb/2026	18:00			Approved	05-Feb-26	08:00	06-Feb-26	18:00	
1724	RQ259999	OCC_239	cpcc2_sd	SVC/STATCOM	SVC No 1(- 200/+300MVAR) at 400 KV NewWanpoh(PG)	POWER GRID	D	5 Yearly AMP & Relay Testing of SVC	04/Feb/2026	09:00	04/Feb/2026	18:00	Kindly approve.		Approved	04-Feb-26	09:00	04-Feb-26	18:00	
1725	RQ259529	OCC_239	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z1- Sub Filter Z.13 at Rihand(PG)	POWER GRID	D	AMP WORK OF 400KV 70MVAR Z13 AC FILTER BANK & ASSOCIATED BREAKER AT RIHAND HVDC	03/Feb/2026	08:00	03/Feb/2026	19:00			Approved	03-Feb-26	08:00	03-Feb-26	19:00	
1726	RQ259762	OCC_239	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z1- Sub Filter Z.13 at Rihand(PG)	POWER GRID	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00			Approved	03-Feb-26	08:00	03-Feb-26	18:00	
1727	RQ259763	OCC_239	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z1- Sub Filter Z.12 at Rihand(PG)	POWER GRID	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00			Approved	02-Feb-26	08:00	02-Feb-26	18:00	
1728	RQ258741	OCC_239	cpcc1_sd	SVC/STATCOM	STATCOM No 2(- 425/+550MVAR) at 400 KV Fatehgarh II(PG)	POWER GRID	D	AMP related work & COE compliances	23/Feb/2026	16:00	23/Feb/2026	23:00			Approved	23-Feb-26	17:00	23-Feb-26	23:00	
1729	RQ258740	OCC_239	cpcc1_sd	SVC/STATCOM	STATCOM No 1(- 425/+550MVAR) at 400 KV Fatehgarh II(PG)	POWER GRID	D	AMP related work & COE compliances	16/Feb/2026	16:00	16/Feb/2026	23:00			Approved	16-Feb-26	17:00	16-Feb-26	23:00	

Outages proposed in other RPCs requiring NRPC approval

Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Shutdown Status	OCC Remarks
1	ERPC	POWERGRID_ER1	400KV-GAYA-CHANDWA-1	12/Feb/26	8:00	12/Feb/26	17:30	D	FLASHOVER INSULATOR REPLACEMENT WORK	Approved	400 MW curtailment in NR import
2	ERPC	POWERGRID_ER1	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-2	6/Feb/26	8:00	10/Feb/26	17:30	D	PID SCANNING OF INSULATOR	Approved	
3	ERPC	POWERGRID_ER1	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-1	1/Feb/26	8:00	5/Feb/26	17:30	D	PID SCANNING OF INSULATOR	Approved	
4	ERPC	POWERGRID_ER1	400KV-PUSAULI(PG)-VARANASI-1	25/Feb/26	8:00	26/Feb/26	17:30	C	AUTO RECLOSE RELAY RETROFITTING WORK IN MAIN & TIE BAY	Approved	may be availed in daily basis
5	ERPC	POWERGRID_ER1	400KV-PUSAULI(PG)-ALLAHABAD-1	12/Feb/26	8:00	13/Feb/26	17:30	C	AUTO RECLOSE RELAY RETROFITTING WORK IN MAIN & TIE BAY	Approved	may be availed in daily basis
6	ERPC	POWERGRID_ER1	63MVAR SWITCHABLE L/R OF 400KV-MUZAFFARPUR(PG)-GORAKHPUR-1 AT MUZAFFARPUR(PG)	7/Feb/26	8:00	12/Feb/26	17:30	C	For Replacement of Circuit Breaker		NRPC Approval Not required
7	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	6/Feb/26	9:00	6/Feb/26	17:00	D	FOR LINE MAINTENANCE WORK i.e. CLEANING OF DISC INSULATORS DURING LINE PATROLLING , REPLACEMENT OF FLASHOVERED DISC INSULATORS, TREE BRANCH CUTTING ETC AT VARIOUS TOWER LOCATIONS	Approved	
8	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR-1	11/Feb/26	8:00	11/Feb/26	18:00	D	FOR LINE MAINTENANCE WORK i.e. CLEANING OF DISC INSULATORS DURING LINE PATROLLING , REPLACEMENT OF FLASHOVERED DISC INSULATORS, TREE BRANCH CUTTING ETC AT VARIOUS TOWER LOCATIONS	Approved	
9	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	13/Feb/26	9:00	13/Feb/26	17:00	D	FOR LINE MAINTENANCE WORK i.e. CLEANING OF DISC INSULATORS DURING LINE PATROLLING , REPLACEMENT OF FLASHOVERED DISC INSULATORS, TREE BRANCH CUTTING ETC AT VARIOUS TOWER LOCATIONS	Approved	
10	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	17/Feb/26	8:00	17/Feb/26	18:00	D	FOR LINE MAINTENANCE WORK i.e. CLEANING OF DISC INSULATORS DURING LINE PATROLLING , REPLACEMENT OF FLASHOVERED DISC INSULATORS, TREE BRANCH CUTTING ETC AT VARIOUS TOWER LOCATIONS	Approved	
11	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-1	26/Feb/26	9:00	26/Feb/26	17:00	D	FOR LINE MAINTENANCE WORK i.e. CLEANING OF DISC INSULATORS DURING LINE PATROLLING , REPLACEMENT OF FLASHOVERED DISC INSULATORS, TREE BRANCH CUTTING ETC AT VARIOUS TOWER LOCATIONS	Approved	
12	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-1	2/Feb/26	7:00	2/Feb/26	19:00	D	Yearly AMP & PRD switch needs to be modified. Dia to be kept open at both sides.	Approved	900MW ATC reduction in NR Export
13	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-2	3/Feb/26	7:00	3/Feb/26	20:00	D	Yearly AMP & PRD switch needs to be modified. R-phase switching will be carried out from the spare so that the oil leakage can be rectified.Dia to be kept open at both sides.	Approved	900MW ATC reduction in NR Export
14	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-3	5/Feb/26	7:00	5/Feb/26	21:00	D	Yearly AMP , PRD switch needs to be modified. & Body protection modification.Dia to be kept open at both sides.	Approved	900MW ATC reduction in NR Export
15	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	9/Feb/26	9:00	12/Feb/26	18:00	C	"Line Reactor CB Drive Mechanism checking by OEM at Gwalior SS	Approved	
16	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1 L/R@ GWALIOR - 765KV	9/Feb/26	9:00	12/Feb/26	18:00	C	"Line Reactor CB Drive Mechanism checking by OEM at Gwalior SS		NRPC Approval Not required
17	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	14/Feb/26	15:00	14/Feb/26	23:00	D	Retrofitting of Differential relay of Line reactor and yearly AMP and relay testing" in both lines, Dia to be kept open at both ends.	Approved	ATC Curtailment of 2100MW in NR Export. To be availed from 15:00hrs.
18	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-2	15/Feb/26	15:00	15/Feb/26	23:00	D	Retrofitting of Differential relay of Line reactor and yearly AMP and relay testing" in both lines, Dia to be kept open at both ends.	Approved	ATC Curtailment of 2100MW in NR Export. To be availed from 15:00hrs.
19	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	4/Feb/26	10:00	4/Feb/26	19:00	D	attending S/D nature defect in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	Approved	ATC Curtailment of 250 MW in NR Export
20	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	5/Feb/26	10:00	5/Feb/26	19:00	D	attending S/D nature defect in line, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	Approved	ATC Curtailment of 250 MW in NR Export
21	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(P5)-VARANASI-2	13/Feb/26	7:00	13/Feb/26	18:00	D	Line Terminal Equipment AMP Work at Vindhyachal(P5), Dia to be kept open at both ends.	Approved	ATC Curtailment of 1900MW in NR Import
22	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-2	1/Feb/26	9:00	10/Feb/26	18:00	C	For Erection and Stringing Work in 765 kV Satna Bina C1 line under WRD Diversion Work.Dia to be kept open at both ends.	Approved	ATC Curtailment of 750MW in NR import.
23	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	21/Feb/26	8:00	24/Feb/26	18:00	C	For Erection and Stringing Work in 765 kV Satna Bina C1 line under WRD Diversion Work.Dia to be kept open at both ends.	Approved	ATC Curtailment of 750MW in NR import.
24	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(P5)-VARANASI-1	18/Feb/26	7:00	18/Feb/26	18:00	D	Line Terminal Equipment AMP Work at Vindhyachal(P5), Dia to be kept open at both ends.	Approved	ATC Curtailment of 1900MW in NR Import
25	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	24/Feb/26	9:00	24/Feb/26	18:00	D	Line AMP works, Dia to be kept open at both sides & PRV switch replacement work, Dia to be kept open at both ends.	Approved	ATC Curtailment of 600MW in NR Export.
26	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	10/Feb/26	15:00	10/Feb/26	23:00	D	Yearly AMP of line reactor & PRD switch needs to be modified. Y-phase switching will be carried out from the spare so that the oil leakage can be rectified.amp of Yearly AMP of LTE . For attending S/D nature defect in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	Approved	ATC curtailment of 2950MW in NR Export, 200MW in NR import. To be availed from 15:00hrs.
27	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	11/Feb/26	15:00	11/Feb/26	23:00	D	Yearly AMP & PRD switch needs to be modified,Yearly AMP of LTE, For attending S/D nature defect in line, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	Approved	ATC curtailment of 2950MW in NR Export, 200MW in NR import. To be availed from 15:00hrs.
28	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	14/Feb/26	15:00	14/Feb/26	23:00	D	attending S/D nature defect in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	Approved	ATC Curtailment of 2100MW in NR Export. To be availed from 15:00hrs.

29	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-2	15/Feb/26	15:00	15/Feb/26	23:00	D	attending S/D nature defect in line, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	Approved	ATC Curtailment of 2100MW in NR Export. To be availed from 15:00hrs.
30	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	10/Feb/26	09:00	20/Feb/26	18:00	C	Restoration work of loc no 159 & shut down nature defect attending work , Dia to be kept open at both ends.	Approved	ATC curtailment of 1150MW in NR import.
31	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	7/Feb/26	09:00	7/Feb/26	18:00	D	for spare normalization,R Ph out since 15.11.2025, Dia to be kept open at both ends.	Approved	ATC curtailment of 900MW in NR Import.
32	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(P5)-JABALPUR-1	21/Feb/26	09:00	21/Feb/26	18:00	D	for spare normalization,B Ph out since 08.12.2025, Dia to be kept open at both ends.	Approved	1100 MW curtailment in NR Import
33	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(P5)-2	10/Feb/26	7:00	10/Feb/26	18:00	D	For Shutdown Nature Defects Rectification Work, Dia to be kept open at both ends.	Approved	ATC Curtailment of 750MW in NR import.
34	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-2	24/Feb/26	7:00	24/Feb/26	18:00	D	For Shutdown Nature Defects Rectification Work, Dia to be kept open at both ends.	Approved	ATC Curtailment of 750MW in NR import.
35	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	20/Feb/26	9:00	20/Feb/26	18:00	D	Fine Tuning of CSD for Line Reactor Circuit Breaker	Approved	ATC Curtailment of 2150MW in NR Import.
36	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2 L/R@ GWALIOR-765KV	20/Feb/26	9:00	20/Feb/26	18:00	D	Fine Tuning of CSD for Line Reactor Circuit Breaker		NRPC Approval Not required.
37	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	1/Feb/26	7:00	28/Feb/26	18:00	D	For OPGW stringing under live line condition, No shutdown required. Only Auto Reclosure to be in non auto mode from both ends.	Approved	ATC Curtailment of 2150MW in NR Import.
38	WRPC	POWERGRID_WR2	400KV-JABALPUR-REWA-1	19/Feb/26	7:00	20/Feb/26	18:00	D	Simultaneous non auto of 400KV-JABALPUR-REWA-1 and 765KV-SATNA-VINDHYACHAL(P5)-1 & 2 is required For Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN-634-TN 635)		NRPC Approval Not required.
39	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(P5)-1	19/Feb/26	7:00	20/Feb/26	18:00	D	Simultaneous non auto of 400KV-JABALPUR-REWA-1 and 765KV-SATNA-VINDHYACHAL(P5)-1 & 2 is required For Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN 599-TN 600)	Approved	Tentative curtailment of 1500MW in NR Import for D/C outage
40	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(P5)-2	19/Feb/26	7:00	20/Feb/26	18:00	D	Simultaneous non auto of 400KV-JABALPUR-REWA-1 and 765KV-SATNA-VINDHYACHAL(P5)-1 & 2 is required For Formation of Dual Dimond Crossing, for rectification of Clearance issue TN 608-TN 609)	Approved	Tentative curtailment of 1500MW in NR Import for D/C outage
41	WRPC	POWERGRID_WR2	400KV-JABALPUR-REWA-1	21/Feb/26	7:00	21/Feb/26	18:00	D	Simultaneous outage of 400KV-JABALPUR-REWA-1 and 765KV-SATNA-VINDHYACHAL(P5)-2 is required For Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN-634-TN 635)		NRPC Approval Not required.
42	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(P5)-2	21/Feb/26	7:00	21/Feb/26	18:00	D	Simultaneous outage of 400KV-JABALPUR-REWA-1 and 765KV-SATNA-VINDHYACHAL(P5)-2 is required For Formation of Dual Dimond Crossing, for rectification of Clearance issue TN 608-TN 609)	Approved	Tentative curtailment of 1500MW in NR Import for D/C outage

ADDL. AGENDA OUTAGE PLANNING TO BE APPROVED IN 239th OCC MEETING

Request for transmission element outage by Indenting agency to RPC

Indenting Agency			HPSLDC	For the Month	Jan-26	Request Date		07.01.2026		Proposed Date and Time						
Details of elements																
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element		Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Shutdown Status	OCC Remaks	
1	HPPTCL	220kV	Dehar	Ganguwal	BBMB	CKT-1	Inter-State	Daily	Connection of Droppers with 220kV Dehar Kangoo CKT-2 for charging of new line bay	20.01.26	09:00 Hrs	20.01.26	18:00 Hrs	Approved	May be allowed subject to BBMB & NRLDC FTC consent/	
2		132kV	Dehar	Kangoo	HPPTCL	CKT-1	Inter-State		132kV Bus-2 extension to connect 132kV transformer bay (new) of HPPTCL substation	22.01.26	09:00 Hrs	22.01.26	18:00 Hrs	Approved	May be allowed subject to BBMB & NRLDC FTC consent/	
3		220kV	Dehar	Kangoo	HPPTCL	CKT-1	Inter-State		Connection of Droppers with 220kV Kangoo (HPPTCL) CKT-2 for charging of new line bay	23.01.26	09:00 Hrs	23.01.26	18:00 Hrs	Approved	May be allowed subject to BBMB & NRLDC FTC consent/	
4		220kV	Bus-1			BBMB	Bus-1		-	Connection of Droppers with 220kV Dehar Kangoo CKT-2 for charging of new line bay	20.01.2026	09:00 Hrs	20.01.2026	18:00 Hrs	Approved	May be allowed subject to BBMB & NRLDC FTC consent/
5		220kV	220/132/11 KV Transformer (T-7)				T-7								Approved	May be allowed subject to BBMB & NRLDC FTC consent/
6		220kV	3X60MVA, 11/220KV GT-1				GT-1								Approved	May be allowed subject to BBMB & NRLDC FTC consent/
7		220kV	220KV Bus coupler (A-4)				A-4								Approved	May be allowed subject to BBMB & NRLDC FTC consent/
8		132kV	Bus-1			HPSEBL	Bus-1		-	132kV Bus-1 extension to connect 132kV transformer bay (new) of HPPTCL substation	21.01.2026	09:00 Hrs	21.01.2026	18:00 Hrs	Approved	May be allowed subject to BBMB & NRLDC FTC consent/
9		132kV	Bus-2				Bus-2		-	132kV Bus-2 extension to connect 132kV transformer bay (new) of HPPTCL substation	22.01.2026	09:00 Hrs	22.01.2026	18:00 Hrs	Approved	May be allowed subject to BBMB & NRLDC FTC consent/
10		220kV	Bus				-		-	Connection of Droppers with 220kV Kangoo (HPPTCL) CKT-2 for charging of new line bay	23.01.2026	09:00 Hrs	23.01.2026	18:00 Hrs	Approved	May be allowed subject to BBMB & NRLDC FTC consent/

PROPOSED ANNUAL OUTAGE PLAN FOR THE FY 2021-2022					Month:February									
Transmission Utility/licensee :Uttar Pradesh Power Transmission Corporation Limited					Planned Outage		Planned Restoration							
Sl. No.	Zone (Select from drop-	Circle (Select from drop-	Division (Select from drop-down)	OCC No. (Fixed for	Detail of Transmission Element		Date		Date		Reason (provide detailed reason)	Outage Mode (Daily/	Shutdown Status	OCC Remarks
					Element type	Name of the Element	dd-mm-yyyy	Hrs:Min (hh:mm)	dd-mm-yyyy	Hrs:Min (hh:mm)				
1	2	3	4	5	6	7	8	9	10	11	12	13		
1	WUPPTCL	WUPPTCL	765/400/220kV Hapur	239	ICT	500MVA ICT-1 at Hapur S/s	3-Feb-26	10:00	3-Feb-26	12:00	For annual testing & maintenance works	continuous	Approved	Other ICT must be in service/ Load to be managed by UP
2	WUPPTCL	WUPPTCL	765/400/220kV Hapur	239	ICT	500MVA ICT-2 at Hapur S/s	4-Feb-26	10:00	4-Feb-26	12:00	For annual testing & maintenance works	continuous	Approved	Other ICT must be in service/ Load to be managed by UP
3	WUPPTCL	WUPPTCL	765/400/220kV Gr. Noida	239	ICT	315MVA ICT-2 at Gr. Noida S/s	5-Feb-26	10:00	5-Feb-26	12:00	For annual testing & maintenance works	continuous	Approved	Other ICT must be in service/ Load to be managed by UP
4	WUPPTCL	WUPPTCL	765/400/220kV Gr. Noida	239	ICT	315MVA ICT-1 at Gr. Noida S/s	6-Feb-26	10:00	6-Feb-26	12:00	For annual testing & maintenance works	continuous	Approved	Other ICT must be in service/ Load to be managed by UP
5	WUPPTCL	WUPPTCL	400/220kV Sikandrabad	239	ICT	500MVA ICT-1 at Sikandrabad S/s	2-Feb-26	10:00	2-Feb-26	12:00	For annual testing & maintenance works	continuous	Approved	Other ICT must be in service/ Load to be managed by UP
6	WUPPTCL	WUPPTCL	400/220kV Sikandrabad	239	ICT	500MVA ICT-2 at Sikandrabad S/s	1-Feb-26	10:00	1-Feb-26	12:00	For annual testing & maintenance works	continuous	Approved	Other ICT must be in service/ Load to be managed by UP
7	WUPPTCL	WUPPTCL	400/132kV Nehtaur	239	ICT	200MVA ICT-1 at Nehtaur S/s	9-Feb-26	10:00	9-Feb-26	12:00	For annual testing & maintenance works	continuous	Approved	Other ICT must be in service/ Load to be managed by UP
8	WUPPTCL	WUPPTCL	400/132kV Nehtaur	239	ICT	200MVA ICT-2 at Nehtaur S/s	10-Feb-26	10:00	10-Feb-26	12:00	For annual testing & maintenance works	continuous	Approved	Other ICT must be in service/ Load to be managed by UP
9	WUPPTCL	WUPPTCL	400/220/33kV Indirapuram, Ghaziabad	239	ICT	500MVA ICT-1 at Indirapuram S/s	11-Feb-26	10:00	11-Feb-26	12:00	For annual testing & maintenance works	continuous	Approved	Other ICT must be in service/ Load to be managed by UP
10	WUPPTCL	WUPPTCL	400/220/33kV Indirapuram, Ghaziabad	239	ICT	500MVA ICT-1 at Indirapuram S/s	12-Feb-26	10:00	12-Feb-26	12:00	For annual testing & maintenance works	continuous	Approved	Other ICT must be in service/ Load to be managed by UP
11	WUPPTCL	WUPPTCL	400/220/33kV Ataur, Ghaziabad	239	ICT	500 MVA ICT-1 at Ataur S/s	17-Feb-26	10:00	17-Feb-26	12:00	For annual testing & maintenance works	continuous	Approved	Other ICT must be in service/ Load to be managed by UP
12	WUPPTCL	WUPPTCL	400/220/33kV Ataur, Ghaziabad	239	ICT	500 MVA ICT-2 at Ataur S/s	18-Feb-26	10:00	18-Feb-26	12:00	For annual testing & maintenance works	continuous	Approved	Other ICT must be in service/ Load to be managed by UP
13	WUPPTCL	WUPPTCL	400/220/132kV Dasna	239	ICT	315MVA ICT-1 at Dasna S/s	19-Feb-26	10:00	19-Feb-26	12:00	For annual testing & maintenance works	continuous	Approved	Other ICT must be in service/ Load to be managed by UP
14	WUPPTCL	WUPPTCL	400/220/132kV Dasna	239	ICT	315MVA ICT-2 at Dasna S/s	20-Feb-26	10:00	20-Feb-26	12:00	For annual testing & maintenance works	continuous	Approved	Other ICT must be in service/ Load to be managed by UP

Revised Updated list of Additional Shutdown of Rajasthan for February-2026 (239th OCC)													
S.No.	Details of Transmission element/line			FROM		TO		Type of Shutdown Daily/ Continuous	Purpose	Remark	NLDc/NRLDC Comments	Shutdown Status	OCC Remarks
	Voltage Level	Name	Category	Date	Timings	Date	Timings						
1	400 KV	400 KV ANTA- KOTA (PG) Line	A	03.02.2026	10:00 Hrs.	26.02.2026	18:00 Hrs.	Continuous	for modification work of Raising / Shifting of EHV Lines of NH (Chainage No. 386 + 280) for the Bharatmala Pariyojana of Delhi-vadodara expressway. (for Tower erection and stringing work)	Foundation of all 03 location is complete	Currently 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 & 400 KV ANTA-CHHABRA (RS) CKT-1 lines are bypassed at 400KV Anta(RS) with tie bay 402-52T . Before availing the mentioned line shutdown in attachment, 402-52D MAIN BAY to be taken in service at Anta(RS) for taking 400KV Chhabra-Anta in service. Shutdown may be allowed subject to real time grid condition and no other line shutdown may be allowed at each ends. Subject to no generation evacuation constraint.	Approved	Currently 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 & 400 KV ANTA-CHHABRA (RS) CKT-1 lines are bypassed at 400KV Anta(RS) with tie bay 402-52T . Before availing the mentioned line shutdown in attachment, 402-52D MAIN BAY to be taken in service at Anta(RS) for taking 400KV Chhabra-Anta in service. Shutdown may be allowed subject to real time grid condition and no other line shutdown may be allowed at each ends. Subject to no generation evacuation constraint.
2	400 KV	400 KV CHHABRA - BHILWARA Line	A	03.02.2026	10:00 Hrs.	26.02.2026	18:00 Hrs.	Continuous	for modification work of Raising / Shifting of EHV Lines of NH (Chainage No. 386 + 280) for the Bharatmala Pariyojana of Delhi-vadodara expressway. (for Tower erection and stringing work)	Foundation of all 03 location is complete	Currently 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 & 400 KV ANTA-CHHABRA (RS) CKT-1 lines are bypassed at 400KV Anta(RS) with tie bay 402-52T . Before availing the mentioned line shutdown in attachment, 402-52D MAIN BAY to be taken in service at Anta(RS) for taking 400KV Chhabra-Anta in service. Shutdown may be allowed subject to real time grid condition and no other line shutdown may be allowed at each ends. Subject to no generation evacuation constraint.	Approved	Currently 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 & 400 KV ANTA-CHHABRA (RS) CKT-1 lines are bypassed at 400KV Anta(RS) with tie bay 402-52T . Before availing the mentioned line shutdown in attachment, 402-52D MAIN BAY to be taken in service at Anta(RS) for taking 400KV Chhabra-Anta in service. Shutdown may be allowed subject to real time grid condition and no other line shutdown may be allowed at each ends. Subject to no generation evacuation constraint.
3	400 KV	400KV Anta-Kalisindh Ckt-1	A	02.02.2026	08:00 Hrs.	11.02.2026	15:00 Hrs.	Continuous	Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLIN/21.41) (Deposit work of NHAJ-Supervision by RVPN)	Due to outage of evacuating path 400 KV ANTA-KALISINDH (RS) ckt 1 & 400 KV kalisindh- (400 KV GSS) Sangod line , There will be no evacuating path except 500 MVA ICT for 1200MW generation at Kalisindh.	Kalisindh generation will be affected/ Rajasthan may share evacuation plan	Rejected	Kalisindh generation will be affected
4	400 KV	400KV Sangod -Kalisindh line	A	02.02.2026	08:00 Hrs.	11.02.2026	15:00 Hrs.	Continuous	Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLIN/21.41) (Deposit work of NHAJ-Supervision by RVPN)	Due to outage of evacuating path 400 KV ANTA-KALISINDH (RS) ckt 1 & 400 KV kalisindh- (400 KV GSS) Sangod line , There will be no evacuating path except 500 MVA ICT for 1200MW generation at Kalisindh.	Kalisindh generation will be affected/ Rajasthan may share evacuation plan	Rejected	Kalisindh generation will be affected
5	400 KV	400 KV CSCTPS- Anta Ckt-1	A	12.02.2026	08:00 Hrs.	12.02.2026	16:00 Hrs.	Daily	For R&M works e.g.tightening / replacement of spacers.	400 KV Chhabra (TPS)- (765 KV GSS) Anta line Circuit 2 will remain available.	Subject to real time grid condition/No other line shutdown from both end(08:00-16:00Hrs)	Approved	Subject to real time grid condition/No other line shutdown from both end(08:00-16:00Hrs)
6	400 KV	400 KV CSCTPS- AntaCkt-2	A	13.02.2026	08:00 Hrs.	14.02.2026	16:00 Hrs.	Daily	For Attending broken OPGW at section A3- Gentry & and other R&M works e.g.tightening/ replacement of spacers.	400 KV Chhabra (TPS)- (765 KV GSS) Anta line Circuit 1 will remain available.	Subject to real time grid condition/No other line shutdown from both end(08:00-16:00Hrs)	Approved	Subject to real time grid condition/No other line shutdown from both end(08:00-16:00Hrs)
7	400 KV	400 KV Anta - Kawai Ckt-1	A	16.02.2026	08:00 Hrs.	21.02.2026	16:00 Hrs.	Daily	For R&M works e.g.tightening / replacement of spacers.	400 KV kawai (ADANI)- (765 KV GSS) Anta line Circuit 2 will remain available.	Subject to real time grid condition/No other line shutdown from both end(08:00-16:00Hrs)	Approved	Subject to real time grid condition/No other line shutdown from both end(08:00-16:00Hrs)
8	400 KV	400 KV Anta - Kawai Ckt-2	A	23.06.2025	08:00 Hrs.	28.06.2025	16:00 Hrs.	Daily	For R&M works e.g.tightening / replacement of spacers.	400 KV kawai (ADANI)- (765 KV GSS) Anta line Circuit 1 will remain available.	Subject to real time grid condition/No other line shutdown from both end(08:00-16:00Hrs)	Approved	Subject to real time grid condition/No other line shutdown from both end(08:00-16:00Hrs)
9	400 KV	400 KV Main CB of 400 kv CTPP-Kawai at CTPP Chhabra	400 KV	22.02.2025	09:30 Hrs	22.02.2025	18:30 Hrs	Daily	Checking, Testing, maintenance and complete Over Hauling of 400KV SF6 Circuit Breaker to be done by OEM M/s Siemens Service Engineer	Only Main Circuit Breaker Shutdown is required, as the CTPP-Adani feeder wii remain charged from the Tie Circuit Breaker .	Element must remain in service	Approved	Element must remain in service
10	400 KV	400 KV Tie CB of 400 kv CTPP-Bhilwara line & 400/220KV ICT at CTPP Chhabra	400 KV	25.02.2025	09:30 Hrs	25.02.2025	18:30 Hrs	Daily	Checking, Testing, maintenance and complete Over Hauling of 400KV SF6 Circuit Breaker to be done by OEM M/s Siemens Service Engineer	Only Tie Circuit Breaker Shutdown is required, ICT (Bay 401) and Bhilwara line (Bay 403) will remain charged on main Circuit breakers 401 and 403 respectively	Element must remain in service	Approved	Element must remain in service
11	400 KV	400 KV Tie CB of 400 kv BABAI-STPS CKT-II at 400KV GSS Babai	400 KV	05.02.2026	18:00Hrs	15.02.2026	18:00Hrs	Continuous	For erection dropper connections of Tie Bay and SCADA work	Already approved vide no. RQ254963 upto 05.02.2025 18:00 Hrs	Element must remain in service	Approved	Element must remain in service

Sr No	Name of Requesting Agency	Element Name	Owner	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	NLDC/RLDC Comments	Shutdown Status	OCC Remarks
1	sldcrs_sd	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL	D	For Annual maintenance of Bay equipment	21/Feb/2026	15:00	21/Feb/2026	23:00	Element must remain in service with other bay from 15:00Hrs	Approved	Element must remain in service with other bay from 15:00Hrs
2	sldcrs_sd	407 MAIN BAY - 400KV BIKANER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AT DEEDWANA(MTS)	RRVPNL	D	For Annual maintenance of Bay equipment	19/Feb/2026	15:00	19/Feb/2026	23:00	Element must remain in service with other bay from 15:00Hrs	Approved	Element must remain in service with other bay from 15:00Hrs
3	sldcrs_sd	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL	D	For Annual maintenance of Bay equipment	06/Feb/2026	15:00	06/Feb/2026	23:00	Element must remain in service with other bay from 15:00Hrs	Approved	Element must remain in service with other bay from 15:00Hrs
4	sldcrs_sd	404 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AT DEEDWANA(MTS)	RRVPNL	D	For Annual maintenance of Bay equipment	04/Feb/2026	15:00	04/Feb/2026	23:00	Element must remain in service with other bay from 15:00Hrs	Approved	Element must remain in service with other bay from 15:00Hrs
5	sldcrs_sd	400 KV Kawai - Chhabra Line#3	APL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	23/Feb/2026	8:00	23/Feb/2026	16:00	Subject to real time grid condition/No other line shutdown from both end(08:00-16:00)	Approved	Subject to real time grid condition/No other line shutdown from both end(08:00-16:00)

PLANNED SHUT DOWN FOR THE MONTH OF Feb-2026 WHICH ARE TO BE APPROVED BY OCC 239

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Substation/Voltage Level	Details of Transmission Line	Date		Timings		Reason	"Outage Mode (Daily/ Continuous)"	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
1	2	3	4	5	6	7	8	9	11	12	13
1	400kV S/S DIV ORAI	planned shutdown of 400 KV Orai PG ckt 1	28-Jan-26	3-Feb-26	9:00:00	17:00:00	* for construction of LILO of 400 KV DC Quad Moose PGCIL-Garautha line under GEC-2	DAILY S/D	Subject to real time grid condition/No other line shutdown from both end	Approved	Subject to real time grid condition/No other line shutdown from both end
2	ELEC.S/S DIV 400kV NOIDA	Shut down of Jahangirpur ckt-2nd bay (400kV Gr. Noida (765 S/S) Ckt-2nd Bay).	10-Feb-25	10-Feb-25	8:00:00	18:00:00	* General maintenance will be done during this shutdown period.	CONTINUOUS S/D	Element must remain in service	Approved	Element must remain in service
3	ELEC.S/S DIV 400kV NOIDA	Shut down of Jahangirpur ckt-1st bay (400kV Gr. Noida(765 S/S) Ckt-1st Bay).	13-Feb-25	13-Feb-25	8:00	18:00	* General maintenance will be done during this shutdown period.	CONTINUOUS S/D	Element must remain in service	Approved	Element must remain in service
4	400kV S/S DIV SAROJINI NAGAR	Plan shutdown of 400KV Lucknow (PG) bay	20-Feb-26	20-Feb-26	9:00:00	18:00:00	* Planned shutdown required for Bay Equipment Maintenance and Periodic >X Testing of 400KV Lucknow(PG) Bay at 400KV S/S Saroj	CONTINUOUS S/D	Element must remain in service	Approved	Element must remain in service
5	400kV S/S DIV SAROJINI NAGAR	Plan shutdown of 400KV Bus Transfer Bay	16-Feb-26	16-Feb-26	9:00:00	18:00:00	* Planned shutdown required for Bay Equipment Maintenance and Periodic >X Testing of 400KV Bus Transfer Bay(Bay no.90) includin	CONTINUOUS S/D	Subject to real time grid condition	Approved	Subject to real time grid condition
6	400kV S/S DIV SAROJINI NAGAR	Plan shutdown of 400KV Bus Coupler Bay	14-Feb-26	14-Feb-26	9:00:00	18:00:00	* Planned shutdown required for Bay Equipment Maintenance and Periodic >X Testing of 400KV Bus Coupler Bay(Bay no.95) at 400KV	CONTINUOUS S/D	Subject to real time grid condition	Approved	Subject to real time grid condition
7	400kV S/S DIV BAREILLY	400kV TBC BAY	20-Feb-26	20-Feb-26	8:00:00	17:00:00	* For preventive maintenance work. No supply affected.	CONTINUOUS S/D	Subject to real time grid condition	Approved	Subject to real time grid condition
8	400kV S/S DIV BAREILLY	400kV BUS COUPLER BAY	21-Feb-26	21-Feb-26	8:00:00	17:00:00	* For preventive maintenance work. No supply affected.	CONTINUOUS S/D	Subject to real time grid condition	Approved	Subject to real time grid condition
9	400kV S/S DIV BAREILLY	220KV PANTNAGAR	23-Feb-26	23-Feb-26	8:00:00	17:00:00	* For Preventive Maintenance works. No supply affected, maintained >X through 400KV S/S KASHIPUR.	CONTINUOUS S/D	Subject to UK consent/ Load to be managed by UP & UK	Approved	Subject to UK consent/ Load to be managed by UP & UK
10	400 kV S/s Anpara BTPS	400KV shunt Reactor	18.02.2026	28.02.2025	09:00 Hrs	18:00 Hrs	For attending oil leakage and annual testing of transformer and filtration of transformer oil and bay maintenance.	CONTINUOUS S/D	Subject to real time grid condition	Approved	Subject to real time grid condition
11	400 kV S/s Anpara BTPS	Transfer bus	18.02.2026	28.02.2025	09:00 Hrs	18:00 Hrs	For attending oil leakage and annual testing of transformer and filtration of transformer oil and bay maintenance.	CONTINUOUS S/D	Subject to real time grid condition	Approved	Subject to real time grid condition

OUTAGE PLANNING TO BE APPROVED IN 224 TH OCC MEETING

Format I(B):Request For Bus, Bay,ICTs,Reactor,FACTS,FSCs,SVCs etc Outage by Indenting agency to RPC														
Indenting Agency			LPGCL, LALITPUR	For the Month	Feb-25	Date	Jan-25							
Line Details							Proposed Date and Time							
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Inter-Regional / Intra-Regional	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remarks
1	LPGCL Lalitpur	765/21 KV	LPGCL Generator Transformer # 2 (765 KV / 21 KV, 3 X 275 MVA)	LPGCL	Intra-Regional	Continous	1. Generator Transformer -3 Bay -765KV conductors & hardwares and insulators inspection 2. Routine Testing & Maintenance of Transformer and switchyard associated equipment	15-Feb-2026	09:00 Hrs.	22-Feb-2026	18:00 Hrs.	LPGCL Unit#2 under outage for Boiler Licence renewal from 15-Feb-26 to 24-Feb-26.	Approved	Subjected to unit outage
2	LPGCL Lalitpur	765/220/33 KV	Interconnecting Transformer Bank # 1 (765 KV / 220 KV/33KV, 3 X 105 MVA)	LPGCL	Intra-Regional	Continous	Routine Testing & Maintenace of ICT Transformer and switchyard associated equipment. 765KV Breaker 706 and 705 shutdown is required along with 220KV Side Breakers 201.	16-Feb-2026	10:00 Hrs.	21-Feb-2026	18:00 Hrs.	LPGCL Unit#2 under outage for Boiler Licence renewal from 15-Feb-26 to 24-Feb-26.	Approved	May be allowed

Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Shutdown Status	OCC Remaks
1	239	PPGCL BARA	Bus Reactor	400 KV BUS Reactor	PPGCL	Continous	Reactor Maintenance	16-Feb-26	6:00	8-Mar-25	18:30	Bus Reactor in discharged condition to replace the O-rings for attending oil Leakage	Approved	Subject to real time grid condition

PLANNED SHUT DOWN FOR THE MONTH OF FEBRUARY- 2026 TO BE APPROVED BY OCC - 239

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remaks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	765KV	765kV Rampur - Ghatampur TPS Line	01.02.2026	02.02.2026	8:00	22:00	To carry out erection activity of Current Transformer of 765 kV ICT-1 near the vicinity of 765 kV Rampur-Ghatampur Transmission Line.	Continuous	Shutdown will be for 2 days for any interval between 01.02.2026 to 28.02.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	Approved	May be allowed
2	765KV	330 MVar Line Reactor at Ghatampur End for Rampur - Ghatampur TPS Line	01.02.2026	02.02.2026	8:00	22:00	To carry out erection activity of Current Transformer of 765 kV ICT-1 near the vicinity of 765 kV Rampur-Ghatampur Transmission Line.	Continuous	Shutdown will be for 2 days for any interval between 01.02.2026 to 28.02.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	Approved	May be allowed
3	765KV	Bay 803R for Rampur - Ghatampur TPS Line Reactor at Ghatampur End	01.02.2026	02.02.2026	8:00	22:00	To carry out erection activity of Current Transformer of 765 kV ICT-1 near the vicinity of 765 kV Rampur-Ghatampur Transmission Line.	Continuous	Shutdown will be for 2 days for any interval between 01.02.2026 to 28.02.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	Approved	May be allowed

POWERGRID NORTHERN REGION-I											
LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-239th MEETING											
S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
	765kV/400kV/220kV/132kV Lines										
1	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWERGRID	D	03/02/2026	9:00	03/02/2026	18:00	Scheduled Annual Maintenance, OLTc Oil Sampling, Leakage Attending in cooling pipe line	For maintenance activities	Approved	Other ICT must be in service
2	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWERGRID	D	10/02/2026	9:00	03/02/2026	18:00	Scheduled Annual Maintenance, OLTc Oil Sampling, Leakage Attending in conservator chamber	For maintenance activities	Approved	Other ICT must be in service
3	765/400 kV 1500 MVA ICT 1 at Fatehgarh_III(PG)	PRTL	D	02/02/2026	18:00	03/02/2026	23:59	Spare ICT selection checking and hot spare ICT commissioning		Approved	May be allowed
4	765/400 kV 1500 MVA ICT 2 at Fatehgarh_III(PG)	PRTL	D	04/02/2026	18:00	05/02/2026	23:59	Spare ICT selection checking and hot spare ICT commissioning		Approved	May be allowed
5	765/400 kV 1500 MVA ICT 3 at Fatehgarh_III(PG)	PRTL	D	06/02/2026	18:00	07/02/2026	23:59	Spare ICT selection checking and hot spare ICT commissioning		Approved	May be allowed
6	400/220 kV 500 MVA ICT 6 at Fatehgarh_III(PG)	PRTL	D	23/02/2026	18:00	23/02/2026	23:59	220kV TBC 230 Bay Commissioning for 220kV Bus-5 and 220kV Bus-6		Approved	May be allowed
7	400/220 kV 500 MVA ICT 7 at Fatehgarh_III(PG)	PRTL	D	24/02/2026	18:00	24/02/2026	23:59	220kV TBC 230 Bay Commissioning for 220kV Bus-5 and 220kV Bus-6		Approved	May be allowed
8	400/220 kV 500 MVA ICT 8 at Fatehgarh_III(PG)	PRTL	D	25/02/2026	18:00	25/02/2026	23:59	220kV TBC 230 Bay Commissioning for 220kV Bus-5 and 220kV Bus-6		Approved	May be allowed
9	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1	ENERGIZENT_PPL	D	27/02/2026	19:00	27/02/2026	23:59	220kV TBC 230 Bay Commissioning for 220kV Bus-5 and 220kV Bus-6		Approved	May be allowed from 19:00Hrs
10	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1	XL_XPPL	D	28/02/2026	19:00	28/02/2026	23:59	220kV TBC 230 Bay Commissioning for 220kV Bus-5 and 220kV Bus-6		Approved	May be allowed from 19:00Hrs
11	220 KV ARERJ02PL_SL_FTG3-FATEHGARH_III(PG) (ARERJ02PL) CKT-1	ARERJ02PL	D	17/02/2026	19:00	17/02/2026	23:59	220kV TBC 230 Bay Commissioning for 220kV Bus-5 and 220kV Bus-6		Approved	May be allowed from 19:00Hrs
12	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	01/02/2026	9:00	01/02/2026	18:00	Relay retrofitment	To be availed in Jaunary 2026	Approved	Subject to real time grid condition/No other line shutdown from both end
13	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	PTCUL	D	02/02/2026	9:00	02/02/2026	18:00	Relay retrofitment	To be availed in Jaunary 2026	Approved	Subject to real time grid condition/No other line shutdown from both end
14	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1	PTCUL	D	03/02/2026	9:00	03/02/2026	18:00	Relay retrofitment	To be availed in January 2026	Approved	Subject to UK consent
15	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1	PTCUL	D	04/02/2026	9:00	04/02/2026	18:00	Relay retrofitment	To be availed in January 2026	Approved	Subject to UK consent
16	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2	PTCUL	D	05/02/2026	9:00	05/02/2026	18:00	Relay retrofitment	To be availed in January 2026	Approved	Subject to UK consent
17	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-3	PTCUL	D	06/02/2026	9:00	06/02/2026	18:00	Relay retrofitment	To be availed in Jaunary 2026	Approved	Subject to UK consent
	765KV/400 BUS/ LINE REACTOR										
1	240 MVAR SWITCHABLE LR ON 765 KV AGRA-JHATIKARA CKT @JHATIKARA(PG)	PGCIL	D	23/02/2026	8:00	23/02/2026	18:00	AMP WORK		Approved	May be allowed
2	330 MVAR Bus Reactor No 1 at 765 KV Fatehgarh_III(PG)	PRTL	D	09/02/2026	18:00	10/02/2026	23:59	Spare Reactor selection checking and hot spare Reactor commissioning		Approved	May be allowed
3	330 MVAR Bus Reactor No 2 at 765 KV Fatehgarh_III(PG)	PRTL	D	11/02/2026	18:00	12/02/2026	23:59	Spare Reactor selection checking and hot spare Reactor commissioning		Approved	May be allowed
	765KV/400 BAY & BUS										
1	2B MAIN BAY AT RATANGARH SS	PGCIL	D	04/02/2026	9:00	04/02/2026	18:00	AMP Work		Rejected	Utility may clarify the element
2	431 Tie Bay for Pole-3 Convertor Xmer at Kurukshetra	PGCIL	C	01/02/2026	9:00	04/02/2026	18:00	For CB Internal Inspection and rectification works		Approved	
3	433 Tie Bay for Pole-4 Convertor Xmer at Kurukshetra	PGCIL	C	07/02/2026	9:00	10/02/2026	18:00	For CB Internal Inspection and rectification works		Approved	
4	422 Sectionalizer bay for Bus-2 and Bus-4 at Kurukshetra	PGCIL	C	25/02/2026	9:00	28/02/2026	18:00	For CB Internal Inspection and rectification works		Approved	
5	765 KV Fatehgarh_III(PG) - Bus 1	PRTL	D	13/02/2026	18:00	14/02/2026	23:59	Jumpring works of 703 bay (Future Bay) to 765kV Bus-1	Jumpring works of 703 bay (Future bay)	Approved	May be allowed
6	765 KV Fatehgarh_III(PG) - Bus 2	PRTL	D	16/02/2026	18:00	18/02/2026	23:59	Jumpring works of 701 bay to 765kV Bus-1	Jumpring works of 701 bay	Approved	May be allowed
7	400 KV Fatehgarh_III(PG) - Bus 6	PRTL	D	18/02/2026	18:00	19/02/2026	23:59	Jumpring works of 441 bay to 400kV Bus-6	Jumpring works of 441 bay	Approved	All elements must be connected with Other Bus

8	400 KV Fatehgarh_III(PG) - Bus 1	PRTL	D	20/02/2026	18:00	22/02/2026	23:59	Jumpring works of 434 bay to 400kV Bus-1	Jumpring works of 434 bay	Approved	All elements must be connected with Other Bus
9	220 KV Fatehgarh_III(PG) - Bus 5	PRTL	D	02/02/2026	19:00	04/02/2026	23:59	Jumpring works of 236 bay to 220kV Bus-5	Jumpring works of 236 bay	Approved	May be given from 19:00Hrs
10	220 KV Fatehgarh_III(PG) - Bus 6	PRTL	D	05/02/2026	19:00	07/02/2026	23:59	Jumpring works of 235 bay to 220kV Bus-6	Jumpring works of 235 bay	Approved	May be given from 19:00Hrs
11	225 MAIN BAY - 220 KV FATEHGARH_III(PG)-RSJPL_SL_FTG3(PG) (RENEW_SJPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	26/02/2026	19:00	26/02/2026	23:59	220kV TBC 230 Bay Commissioning for 220kV Bus-5 and 220kV Bus-6		Approved	May be given from 19:00Hrs

Additional Outage Proposal of NR-3 -OCC-239(FEB-26)

SL	OCC NO.	Name of Requesting Agency	Element Name	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Shutdown Status	OCC Remarks
1	OCC_239	POWERGRID NR-3	220kV Bus-1 at Allahabad	Continuous	Bus Jumper connection-SS119 ICT-4 commissioning works	18.01.2026	9:00	19.01.2026	18:00	Approved	All elements must be connected with Other Bus
2	OCC_239	POWERGRID NR-3	220kV Bus-2 at Allahabad	Continuous	Bus Jumper connection-SS119 ICT-4 commissioning works	20.01.2026	9:00	21.01.2026	18:00	Approved	All elements must be connected with Other Bus
3	OCC_239	POWERGRID NR-3	220kV TBC Bus at Allahabad	Continuous	Bus Jumper connection-SS119 ICT-4 commissioning works	22.01.2026	9:00	23.01.2026	18:00	Approved	Subject to real time grid condition
4	OCC_239	POWERGRID NR-3	400 kV Bus-2 at Allahabad	Continuous	Bus Jumper connection-SS119 ICT-4 commissioning works	24.01.2026	9:00	25.01.2026	18:00	Approved	All elements must be connected with Other Bus
5	OCC_239	POWERGRID NR-3	400kV Allahabad kanpur-2 Line	Continuous	SS103 LR commissioning works	20.01.2026	9:00	31.01.2026	18:00	Approved	Subject to real time grid condition/No other line shutdown from both end
6	OCC_239	POWERGRID NR-3	400KV 1C HVDC bus at agra	DAILY	Modification of relay settings & testing.	14/02/2026	8:00	14/02/2026	18:00	Approved	
7	OCC_239	POWERGRID NR-3	220KV Transfer Bus at Gorakhpur SS	DAILY	Busbar and LBB relay retrofitting work; AMP work	14/02/2026	9:00	14/02/2026	18:00	Approved	Subject to real time grid condition
8	OCC_239	POWERGRID NR-3	220kV Bus Transfer at sohawal	DAILY	AMP WORK	02/02/2026	9:00	02/02/2026	18:00	Approved	Subject to real time grid condition
9	OCC_239	POWERGRID NR-3	220kV Transfer Bus at Allahabad SS	CONTINUOUS	Transfer Bus jumper connection- Construction activity for SS119 ICT-4 commissioning.	01/02/2026	9:00	02/02/2026	18:00	Approved	Subject to real time grid condition
10	OCC_239	POWERGRID NR-3	400KV WCB Bus-1 sectionalizer at Agra	DAILY	AMP WORK	05/02/2026	8:00	05/02/2026	20:00	Approved	May be allowed
11	OCC_239	POWERGRID NR-3	400KV WCB Bus-2 sectionalizer at Agra	DAILY	AMP WORK	06/02/2026	8:00	06/02/2026	20:00	Approved	May be allowed
12	OCC_239	POWERGRID NR-3	400KV AC Filter-5 Bus at agra	DAILY	AMP WORK	09/02/2026	8:00	09/02/2026	20:00	Approved	May be allowed
13	OCC_239	POWERGRID NR-3	STATCOM -1 and 2 at 765KV Lucknow	DAILY	AMP & WARRANTY TEST	09/02/2026	9:00	10/02/2026	18:00	Approved	
14	OCC_239	POWERGRID NR-3	765 kV Aligarh-Sikar-2 Ckt-1 with Line Reactor	DAILY	AMP of Line and Line Reactor work	07/02/2026	15:00	07/02/2026	23:00	Approved	
15	OCC_239	POWERGRID NR-3	765kV Aligarh-Sikar-2 Ckt-2 with Line Reactor	DAILY	AMP of Line and Line Reactor work	09/02/2026	15:00	09/02/2026	23:00	Approved	
16	OCC_239	POWERGRID NR-3	707R, 330MVAR LINE REACTOR SWITCHING CB IN 765KV FATEHPUR-AGRA CKT-I AT FATEHPUR	Continuous	FOR 707-52R CB MECHANISM OVERHAULING & WORK.	17/02/2026	9:00	20/02/2026	18:00	Approved	To be availed with Line AMP/Outage work
17	OCC_239	POWERGRID NR-3	220kV Mainpuri-Firozabad Line	DAILY	LBB Relay Retrofitment	16/01/2026	8:00	16/01/2026	18:00	Approved	Subject to UP consent
18	OCC_239	POWERGRID NR-3	220kV Mainpuri-Sirsaganj Line	DAILY	LBB Relay Retrofitment	17/01/2026	8:00	17/01/2026	18:00	Approved	Subject to UP consent
19	OCC_239	POWERGRID NR-3	400/220kV ICT-1 at Mainpuri	DAILY	LBB Relay Retrofitment	19/01/2026	8:00	19/01/2026	18:00	Approved	
20	OCC_239	POWERGRID NR-3	400/220kV ICT-2 at Mainpuri	DAILY	LBB Relay Retrofitment	20/01/2026	8:00	20/01/2026	18:00	Approved	
21	OCC_239	POWERGRID NR-3	220kV Mainpuri-Etal Line	DAILY	LBB Relay Retrofitment	22/01/2026	8:00	22/01/2026	18:00	Approved	Subject to UP consent
22	OCC_239	POWERGRID NR-3	220kV Nainpuri-Mainpuri(UPPCL) Line	DAILY	LBB Relay Retrofitment	23/01/2026	8:00	23/01/2026	18:00	Approved	Subject to UP consent

23	OCC_239	POWERGRID NR-3	400kV Mainpuri-Ballabgarh Line-1	DAILY	For testing, commissioning of LR Bay	27/01/2026	8:00	27/01/2026	18:00	Approved	Subject to real time grid condition/No other line shutdown from both end
24	OCC_239	POWERGRID NR-3	400kV Mainpuri-Ballabgarh Line-2	DAILY	For testing, commissioning of LR Bay	28/01/2026	8:00	28/01/2026	18:00	Approved	Subject to real time grid condition/No other line shutdown from both end
25	OCC_239	POWERGRID NR-3	220kV Mainpuri-Firozabad Line	DAILY	Busbar protection retrofitment	30/01/2026	8:00	30/01/2026	18:00	Approved	Subject to UP consent
26	OCC_239	POWERGRID NR-3	220kV Mainpuri-Farrukhabad Line	DAILY	Busbar protection retrofitment	31/01/2026	8:00	31/01/2026	18:00	Approved	Subject to UP consent
27	OCC_239	POWERGRID NR-3	220 kV Bus-1 at Gorakhpur substation.	DAILY	Primary stability test for 220 kV Bus Bar retrofitting work at Gorakhpur	16/Jan/2026	09:00	16/Jan/2026	18:00	Approved	All elements must be connected with Other Bus
28	OCC_239	POWERGRID NR-3	220 kV Bus-1 at Gorakhpur substation.	DAILY	Primary stability test for 220 kV Bus Bar retrofitting work at Gorakhpur	19/Jan/2026	09:00	19/Jan/2026	18:00	Approved	All elements must be connected with Other Bus
29	OCC_239	POWERGRID NR-3	220 kV Bus-1 at Gorakhpur substation.	DAILY	Primary stability test for 220 kV Bus Bar retrofitting work at Gorakhpur	21/Jan/2026	09:00	21/Jan/2026	18:00	Approved	All elements must be connected with Other Bus
30	OCC_239	POWERGRID NR-3	220 kV Bus-1 at Gorakhpur substation.	DAILY	Primary stability test for 220 kV Bus Bar retrofitting work at Gorakhpur	23/Jan/2026	09:00	23/Jan/2026	18:00	Approved	All elements must be connected with Other Bus
31	OCC_239	POWERGRID NR-3	220 kV Bus-2 at Gorakhpur substation.	DAILY	Primary stability test for 220 kV Bus Bar retrofitting work at Gorakhpur	27/Jan/2026	09:00	27/Jan/2026	18:00	Approved	All elements must be connected with Other Bus
32	OCC_239	POWERGRID NR-3	220 kV Bus-2 at Gorakhpur substation.	DAILY	Primary stability test for 220 kV Bus Bar retrofitting work at Gorakhpur	28/Jan/2026	09:00	28/Jan/2026	18:00	Approved	All elements must be connected with Other Bus
33	OCC_239	POWERGRID NR-3	220 kV Bus-2 at Gorakhpur substation.	DAILY	Primary stability test for 220 kV Bus Bar retrofitting work at Gorakhpur	30/Jan/2026	09:00	30/Jan/2026	18:00	Approved	All elements must be connected with Other Bus
34	OCC_239	POWERGRID NR-3	220 kV Bus-2 at Gorakhpur substation.	DAILY	Primary stability test for 220 kV Bus Bar retrofitting work at Gorakhpur	31/Jan/2026	09:00	31/Jan/2026	18:00	Approved	All elements must be connected with Other Bus

NRPC Consent requested by WR2 Region

1	OCC_239	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	DAILY	Yearly AMP/ For attending shutdown defects in line- and yearly amp of LTE & LR Bay, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	19/Jan/2026	15:00	19/Jan/2026	23:00	Approved	2950 MW Curtailment in NR export
2	OCC_239	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	DAILY	YEARLY AMP/For attending shutdown defects in line- YEARLY AMP OF LTE AND LR bay AND LR Switching for oil seepage issue. Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	21/Jan/2026	15:00	21/Jan/2026	23:00	Approved	2950 MW Curtailment in NR export
3	OCC_239	POWERGRID_WR2	765KV-SATNA-BINA-2	Continuous	Simultaneous outage of 765KV-SATNA-BINA-2 and 400KV-SATNA-BINA-1 &2 is required for Erection and Stringing Work in 765 kV Satna Bina C1 line under WRD Diversion Work.	24/Jan/2026	9:00	31/Jan/2026	18:00	Approved	750 MW Curtailment in NR export
4	OCC_239	POWERGRID_WR2	765KV-BINA-INDORE-1	DAILY	Pollution cleaning and for attending S/D nature defects in 765 kv- Bina Indore C1 line. for Reactor CB AMP works at Binas SS , Dia to be kept open at both ends.	30/Jan/2026	9:00	30/Jan/2026	18:00		NRPC approval not required
5	OCC_239	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	Continuous	Line Reactor CB Drive Mechanism checking by OEM at Gwalior SS,Dia to be kept open at both ends.	28/Jan/2026	9:00	31/Jan/2026	18:00	Approved	to availed on daily basis

6	OCC_239	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	DAILY	For Spare normalization (Taking R Ph in service) and Spare to be taken Out (R phase Out since 15.11.2025), attending S/D nature defect in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	31/Jan/2026	9:00	31/Jan/2026	18:00	Approved	900 MW curtailment in NR import. subject to rival of 765kV Satna-bina-2
7	OCC_239	POWERGRID_WR2	765KV-SATNA-ORAI-1	DAILY	For Shutdown Nature Defects Rectification Work, 765 KV Satna -Gwalior required to be in non auto mode, Dia to be kept open at both ends.	13/Jan/2026	7:00	13/Jan/2026	18:00	Rejected	2450 MW curtailment in NR import
8	OCC_239	POWERGRID_WR2	400KV-SHUALPUR-RAPP-2	DAILY	AMP WORK OF LINE BAY 418 L	22/Jan/2026	8:00	22/Jan/2026	17:30	Requested	450 MW curtailment in NR export
9	OCC_239	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	DAILY	Line Bay AMP Work at Vindhyachal(PS), Dia to be kept open at both ends.	13/Jan/2026	9:00	13/Jan/2026	18:00	Rejected	1900 MW curtailment in NR import
10	OCC_239	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	DAILY	Non Auto Mode of Ckt#2 is required for opportunity work in 765KV-VINDHYACHAL(PS)-VARANASI-1 Line	13/Jan/2026	9:00	13/Jan/2026	18:00	Approved	
11	OCC_239	POWERGRID_WR2	765KV-SASAN-VINDHYACHAL(PS)-1	DAILY	Line Terminal Equipment AMP work at both end.Dia to be kept open at both ends.	13/Jan/2026	9:00	13/Jan/2026	18:00		NRPC approval not required
12	OCC_239	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	DAILY	Line Terminal Equipment & LR AMP work at Vindhyachal(PS), Dia to be kept open at both ends.	17/Jan/2026	9:00	17/Jan/2026	18:00	Approved	750 MW curtailment in NR import.subject to approval of 765kV satna-bina and 765kV Phagi-gwalior
13	OCC_239	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	DAILY	Line Terminal Equipment & LR AMP work at Vindhyachal(PS), Dia to be kept open at both ends.	28/Jan/2026	9:00	28/Jan/2026	18:00	Requested	1100 MW curtailment in NR import. subject to approval of 765kV satna-bina and 765kV Phagi-gwalior
14	OCC_239	POWERGRID_WR2	765KV-INDORE-VADODARA-1	DAILY	Line AMP works, Dia to be kept open at both sides &PRV switch replacement work, Dia to be kept open at both ends.	23/Jan/2026	9:00	23/Jan/2026	18:00	Approved	600 MW curtailment in NR export

NTPC Additional Outage to be approved in 239th NRPC OCC Outage Meeting

Station	Switchyard Element Name	Purpose	From Date	From Time (in Hrs.)	From Date	From Time (in Hrs.)	Remarks	Shutdown Status	OCC Remarks
Rihand Power Station	400/11 kV 80 MVA ST 5 Transformer	Overhauling	02/02/2026	8:00	10/02/2026	19:00	on Continous Basis	Approved	Subject to availability of remaining Sts
Rihand Power Station	400KV Bus 1 in 400KV switchyard stage-1	Erection & Commissioning of New Bus CVT in Bus-1	24/02/2026	8:00	25/02/2026	19:00	on Daily Basis	Approved	All elements must be connected with Other Bus/ Subject to no generation evacuation constraint(08:00-16:00Hrs)
Rihand Power Station	400KV Bus 2 in 400KV switchyard stage-1	Erection & Commissioning of New Bus CVT in Bus-1	27/02/2026	8:00	28/02/2026	19:00	on Daily Basis	Approved	All elements must be connected with Other Bus/ Subject to no generation evacuation constraint(08:00-16:00Hrs)
Dadri Thermal Power Station	400kV/220kV ICT-2	Overhauling	20/02/2026	8:00	13/03/2026	19:00	on Continous Basis	Approved	Other ICT must be in service during shutdown/Load to be monitored