

**Proposed Outage Program of 239th OCC meeting of NRPC**

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ260243	OCC_239	nhpccc_sd	GENERATING UNIT	77 MW CHAMERA III HPS - UNIT 1	NHPC	C	MIV seal replacement work & in situ repair work in all 03 units.	01/Feb/2026	23:59	05/Feb/2026	23:59	PROPOSED SHUTDOWN PERIOD IS 21-01-2026 TO 05-02-2026	PLANNED	Requested	
2	RQ260249	OCC_239	nhpccc_sd	GENERATING UNIT	77 MW CHAMERA III HPS - UNIT 3	NHPC	C	MIV seal replacement work & in situ repair work in all 03 units.	01/Feb/2026	00:00	05/Feb/2026	23:59	PROPOSED SHUTDOWN PERIOD IS 21-01-2026 TO 05-02-2026	PLANNED	Requested	
3	RQ260247	OCC_239	nhpccc_sd	GENERATING UNIT	77 MW CHAMERA III HPS - UNIT 2	NHPC	C	MIV seal replacement work & in situ repair work in all 03 units.	01/Feb/2026	00:00	05/Feb/2026	23:59	PROPOSED SHUTDOWN PERIOD IS 21-01-2026 TO 05-02-2026	PLANNED	Requested	
4	RQ260542	OCC_239	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Planned Maintenance of BFV # 03 of 68.67 MW RAMPUR HPS. The Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03	27/Feb/2026	00:00	01/Mar/2026	18:00	Annual Planned Maintenance	PLANNED	Requested	
5	RQ260439	OCC_239	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#05 of Rampur HPS	21/Feb/2026	00:00	02/Mar/2026	18:00	Annual Planned Maintenance	PLANNED	Requested	
6	RQ260438	OCC_239	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Planned Maintenance of BFV # 03 of 68.67 MW RAMPUR HPS. The Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03	17/Feb/2026	00:00	19/Feb/2026	18:00	Annual Planned Maintenance	PLANNED	Requested	
7	RQ260433	OCC_239	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SJVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#06 of Rampur HPS	10/Feb/2026	00:00	19/Feb/2026	18:00	Annual Planned Maintenance	PLANNED	Requested	
8	RQ260528	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SJVNL	C	Annual Planned Maintenance of BFV # 01 of 1500MW NJHPS. For this The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#01.	27/Feb/2026	00:00	01/Mar/2026	18:00	APM of BFV#01.	PLANNED	Requested	
9	RQ258996	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SJVNL	C	Annual Planned Maintenance of BFV # 01 of 1500MW NJHPS. For this The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#01.	24/Feb/2026	00:00	26/Feb/2026	18:00	APM of BFV#01.	PLANNED	Requested	
10	RQ260527	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 1	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#01 of Nathpa Jhakri HPS.	21/Feb/2026	00:00	02/Mar/2026	18:00	APM Of Unit#01.	PLANNED	Requested	
11	RQ258995	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 1	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#01 of Nathpa Jhakri HPS.	18/Feb/2026	00:00	27/Feb/2026	18:00	APM of Unit#01.	PLANNED	Requested	
12	RQ260529	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 6	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#06 of Nathpa Jhakri HPS.	10/Feb/2026	00:00	19/Feb/2026	18:00	APM of Unit#06.	PLANNED	Requested	

13	RQ258997	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 6	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#06 of Nathpa Jhakri HPS.	07/Feb/2026	00:00	16/Feb/2026	18:00	APM of Unit#06	PLANNED	Requested	
14	RQ260516	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 6	SJVNL	C	Annual Planned Maintenance of BFV # 03 of 1500MW NJHPS. For this The Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03.	05/Feb/2026	00:00	07/Feb/2026	18:00	APM of BFV#03.	PLANNED	Requested	
15	RQ259001	OCC_239	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 6	SJVNL	C	Annual Planned Maintenance of BFV # 03 of 1500MW NJHPS. For this The Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03.	02/Feb/2026	00:00	04/Feb/2026	18:00	APM of BFV#03.	PLANNED	Requested	
16	RQ260140	OCC_239	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 3	APCPL	C	Capital Overhauling	10/Feb/2026	00:00	26/Mar/2026	23:59	Capital Overhauling (45 days)	PLANNED	Requested	
17	RQ259091	OCC_239	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 3	JSW	C	Annual Maintenance	20/Feb/2026	00:00	11/Mar/2026	23:50		PLANNED	Requested	
18	RQ258974	OCC_239	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 3	JSW	C	Annual Maintenance	20/Feb/2026	00:00	12/Mar/2026	00:00		PLANNED	Requested	
19	RQ259757	OCC_239	ntpcos_sd	GENERATING UNIT	210 MW DADRI-I TPS - UNIT 1	NTPC	C	Boiler, Generator and LPT Overhauling	01/Feb/2026	00:01	07/Mar/2026	23:59	Planned Annual Overhaul	PLANNED	Requested	
20	RQ260332	OCC_239	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 1	NTPC	C	Overhauling	16/Feb/2026	00:00	27/Feb/2026	23:59		PLANNED	Requested	
21	RQ260324	OCC_239	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 2	NTPC	C	Overhauling	06/Feb/2026	00:00	13/Feb/2026	23:59		PLANNED	Requested	
22	RQ260323	OCC_239	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 2	NTPC	C	Overhauling	09/Feb/2026	00:00	23/Feb/2026	23:59		PLANNED	Requested	
23	RQ260426	OCC_239	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 4	NTPC	C	Overhauling	01/Feb/2026	00:00	07/Feb/2026	23:59	overhauling required from 27.01.2026 to 07.02.26.	PLANNED	Requested	
24	RQ259755	OCC_239	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	21/Feb/2026	07:00	24/Feb/2026	18:00		PLANNED	Requested	
25	RQ259754	OCC_239	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	21/Feb/2026	07:00	24/Feb/2026	18:00		PLANNED	Requested	
26	RQ259633	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling).	27/Feb/2026	09:00	27/Feb/2026	14:00		PLANNED	Requested	
27	RQ260114	OCC_239	sldcrs_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	For completing balance AMP work and to take spare reactor in circuit	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	

28	RQ259626	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	For shut down nature defects rectification works.	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
29	RQ259738	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	01/Feb/2026	07:00	28/Feb/2026	19:00		PLANNED	Requested	
30	RQ260359	OCC_239	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	C	RVO OFF required for hotline Stringing Activity of KPS 2- Halvad Transmission Line	20/Feb/2026	08:00	27/Feb/2026	18:00	Stringing activity	PLANNED	Requested	
31	RQ260360	OCC_239	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	C	RVO OFF required for hotline Stringing Activity of KPS 2- Halvad Transmission Line	20/Feb/2026	08:00	27/Feb/2026	18:00	Stringing activity	PLANNED	Requested	
32	RQ258709	OCC_239	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	For overhead crossing of 500 KV HVDC MAHINDERGARH(APL)-I MUNDRA(APL) by under construction 765kV D/C Bhadla-III Sikar-II TL	05/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
33	RQ258710	OCC_239	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	For overhead crossing of 500 KV HVDC MAHINDERGARH(APL)-I MUNDRA(APL) by under construction 765kV D/C Bhadla-III Sikar-II TL	05/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
34	RQ259601	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	D	FOR RETROFITMENT OF 400KV SINGRAULI-VINDHYACHAL#1 MAIN BAY (417) CB AT NTPC SINGRAULI UNDER ADD CAP 2019-24.	28/Feb/2026	09:00	28/Feb/2026	18:00		PLANNED	Requested	
35	RQ259725	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	D	A/r disable for work in other Ckt	28/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
36	RQ259771	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2	POWERGRID	C	FOR AMP OF BAY EQUIPMENTS	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
37	RQ259602	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	D	FOR RETROFITMENT OF 400KV VINDHYACHAL-SINGRAULI#2 MAIN BAY (AWL4) CB AT VINDHYACHAL HVDC UNDER ADD CAP 2019-24	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Requested	
38	RQ259684	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	D	A/r disable for work in other Ckt	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
39	RQ259770	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-1	POWERGRID	C	FOR AMP OF BAY EQUIPMENTS	06/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Requested	

40	RQ259020	OCC_239	indigrid_sd	AC TRANSMISSION LI	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	Annual Maintaince Plan	28/Feb/2026	08:00	28/Feb/2026	17:00	Mass mobilization of manpower.	PLANNED	Requested	
41	RQ259630	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	LBB relay retrofitting work; AMP work	17/Feb/2026	09:00	17/Feb/2026	18:00		PLANNED	Requested	
42	RQ259673	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	A/r disable for work in other Ckt	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
43	RQ259629	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	LBB relay retrofitting work; AMP work	16/Feb/2026	09:00	16/Feb/2026	18:00		PLANNED	Requested	
44	RQ259674	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	A/r disable for work in other Ckt	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
45	RQ260377	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-2	POWERGRID,UP PTCL	D	Annual Relay Testing and Routine Maintenance	04/Feb/2026	10:00	04/Feb/2026	17:00		PLANNED	Requested	
46	RQ260376	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-1	POWERGRID,UP PTCL	D	Annual Relay Testing and Routine Maintenance	03/Feb/2026	10:00	03/Feb/2026	17:00		PLANNED	Requested	
47	RQ258843	OCC_239	stuup_sd	AC TRANSMISSION LI	220 KV SAHUPURI(UP)-NEW KARAMNASA (BS) (BSEB) CKT-1	BSEB	C	* DFCC HEIGHT RAISING WORK	02/Feb/2026	08:00	07/Feb/2026	17:00		PLANNED	Requested	
48	RQ259786	OCC_239	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	insulator replacement work in pole 2	18/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	
49	RQ259785	OCC_239	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	insulator replacement work in pole 1	08/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
50	RQ259635	OCC_239	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	jumper replacement work in 35 no tower	05/Feb/2026	08:00	06/Feb/2026	20:00		PLANNED	Requested	
51	RQ259634	OCC_239	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	jumper replacement work in 35 no tower	01/Feb/2026	08:00	02/Feb/2026	20:00		PLANNED	Requested	
52	RQ259092	OCC_239	apl_sd	HVDC POLE	500 KV HVDC ADANI MUNDRA(APL) POLE-2	ATIL	D	Annual maintenance of Valve Hall & testing of equipment	21/Feb/2026	08:00	23/Feb/2026	20:00	During outage Load will not affect as 500 KV HVDC ADANI MUNDRA(APL) POLE-1 will be in service.	PLANNED	Requested	
53	RQ259093	OCC_239	apl_sd	HVDC POLE	500 KV HVDC ADANI MUNDRA(APL) POLE-1	ATIL	D	Annual maintenance of Valve Hall & testing of equipment	18/Feb/2026	08:00	20/Feb/2026	20:00	During outage Load will not affect as 500 KV HVDC ADANI MUNDRA(APL) POLE-2 will be in service.	PLANNED	Requested	

54	RQ259456	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Attending shutdown nature defect in line	28/Feb/2026	10:00	28/Feb/2026	18:00		PLANNED	Requested	
55	RQ259405	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	Line Bay AMP work at Ajmer end	27/Feb/2026	14:00	27/Feb/2026	23:00	Line Bay AMP work at Ajmer end	PLANNED	Requested	
56	RQ259503	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	Shutdown Nature defect rectification	27/Feb/2026	09:00	27/Feb/2026	18:00		PLANNED	Requested	
57	RQ259404	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	Line Bay AMP work at Ajmer end	26/Feb/2026	14:00	26/Feb/2026	23:00	Line Bay AMP work at Ajmer end	PLANNED	Requested	
58	RQ259403	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Line Bay AMP work at Ajmer end	25/Feb/2026	14:00	25/Feb/2026	23:00	Line Bay AMP work at Ajmer end	PLANNED	Requested	
59	RQ260489	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectification of Shutdown nature defects.	24/Feb/2026	15:00	24/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested	
60	RQ259402	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Line Bay AMP work at Ajmer end	24/Feb/2026	14:00	24/Feb/2026	23:00	Line Bay AMP work at Ajmer end	PLANNED	Requested	
61	RQ259375	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
62	RQ260488	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of Shutdown nature defects.	23/Feb/2026	15:00	23/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested	
63	RQ259453	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV MOGA-BHIWANI (PG) CKT-1		D	Attending shutdown nature defect in line	23/Feb/2026	10:00	23/Feb/2026	18:00		PLANNED	Requested	
64	RQ259374	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Requested	
65	RQ259550	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	22/Feb/2026	08:00	22/Feb/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested	
66	RQ259549	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	21/Feb/2026	08:00	21/Feb/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested	
67	RQ259544	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV MOGA-BHIWANI (PG) CKT-1		D	Defect Rectification of CC Cross Patrolling on 765 KV Bhiwani-Moga Line (Hisar S/S)	21/Feb/2026	06:00	21/Feb/2026	19:00		PLANNED	Requested	
68	RQ259373	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
69	RQ259463	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUSA_TL) CKT-1		C	For Rectification of Defects	18/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Requested	
70	RQ260485	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Rectification of Shutdown nature defects.	17/Feb/2026	15:00	18/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested	

71	RQ259346	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1		D	For attending S/D nature defects	17/Feb/2026	08:00	18/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
72	RQ259372	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
73	RQ259452	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2		D	Attending shutdown nature defect in line	16/Feb/2026	10:00	16/Feb/2026	18:00		PLANNED	Requested	
74	RQ259334	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-2		D	For defect rectification/insulator replacement work	16/Feb/2026	09:00	26/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
75	RQ259462	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV DAUSA(PBDTL)- PHAGI(RS) (PB_DAU_SA_TL) CKT-1		C	For Rectification of Defects	16/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
76	RQ260484	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BIKANER- BHADLA_2 (PG) CKT- 1		D	Rectification of Shutdown nature defects.	15/Feb/2026	15:00	16/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested	
77	RQ260483	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA- BIKANER (PG) CKT-2		D	Rectification of Shutdown nature defects.	13/Feb/2026	15:00	14/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested	
78	RQ259275	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV JHATIKARA- BHIWANI (PG) CKT-1		D	Shutdown nature defects rectification	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
79	RQ259315	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER- CHITTORGARH (PG) CKT-2		D	for rectification of SD defects	12/Feb/2026	16:30	12/Feb/2026	23:59		PLANNED	Requested	
80	RQ259940	OCC_239	cpcc2_sd	AC TRANSMISSION LI	765 KV BIKANER- MOGA (PG) CKT-1		D	For attending shutdown nature defects of Line	12/Feb/2026	09:00	12/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
81	RQ259326	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification work	12/Feb/2026	09:00	21/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
82	RQ259446	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	12/Feb/2026	08:00	14/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
83	RQ259345	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-2		D	For attending S/D nature defects	12/Feb/2026	08:00	14/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
84	RQ259285	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1		D	For AMP of Line Bay & Reactor Bay	11/Feb/2026	17:00	11/Feb/2026	23:59		PLANNED	Requested	
85	RQ260482	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA- BIKANER (PG) CKT-1		D	Rectification of Shutdown nature defects.	11/Feb/2026	15:00	12/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested	
86	RQ259302	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTL) CKT-4		D	for rectification of construction releted SD defects	11/Feb/2026	09:00	20/Feb/2026	23:59		PLANNED	Requested	
87	RQ259299	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1		D	for rectification of SD defects	11/Feb/2026	09:00	20/Feb/2026	23:59		PLANNED	Requested	

88	RQ259507	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PRIV-1&2 retrofitment (Viat Make).	11/Feb/2026	08:00	11/Feb/2026	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCR M DEW POINT,COIL CURRENT) works . 3.PRIV-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Requested	
89	RQ259340	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2		D	For defect rectification work	11/Feb/2026	08:00	11/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
90	RQ259286	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	10/Feb/2026	17:00	10/Feb/2026	23:59		PLANNED	Requested	
91	RQ259314	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER- CHITTORGARH (PG) CKT-1		D	for rectification of SD defects	10/Feb/2026	16:30	11/Feb/2026	23:59		PLANNED	Requested	
92	RQ259339	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1		D	For defect rectification work	10/Feb/2026	08:00	10/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
93	RQ259284	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	09/Feb/2026	17:00	09/Feb/2026	23:59		PLANNED	Requested	
94	RQ259451	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1		D	Attendng shutdown nature defect in line	09/Feb/2026	10:00	09/Feb/2026	18:00		PLANNED	Requested	
95	RQ259344	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2		D	For attending S/D nature defects	09/Feb/2026	08:00	11/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
96	RQ259274	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV JHATIKARA- ALIGARH (PG) CKT-1		D	Shutdown nature defects rectification	09/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
97	RQ259348	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- GVALIOR(PG) (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist level	09/Feb/2026	08:00	13/Feb/2026	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist level	PLANNED	Requested	
98	RQ259445	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	08/Feb/2026	08:00	10/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	

99	RQ259506	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	07/Feb/2026	08:00	10/Feb/2026	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Requested	
100	RQ259283	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-1		D	For AMP of Line Bay & Reactor Bay	06/Feb/2026	17:00	06/Feb/2026	23:59		PLANNED	Requested	
101	RQ260481	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BIKANER- MOGA (PG) CKT-2		D	Pilot Installation on C-type Towers.	06/Feb/2026	15:00	10/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested	
102	RQ260511	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHIWANI(PG)- NARELA(PNTL) (PNTL) CKT-1		C	for erection of 765 kv Sikar II line bay GIS madule & GIB	06/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
103	RQ259282	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTL) CKT-4		D	For AMP of Line Bay & Reactor Bay	05/Feb/2026	17:00	05/Feb/2026	23:59		PLANNED	Requested	
104	RQ259322	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2		D	For defect rectification work	05/Feb/2026	09:00	07/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
105	RQ260507	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2		D	For AMP of Line Bay Line Reactor and Line Reactor CB at Sikar-II Substation	05/Feb/2026	09:00	05/Feb/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
106	RQ259343	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1		D	For attending S/D nature defects	05/Feb/2026	08:00	06/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
107	RQ259894	OCC_239	cpcc2_sd	AC TRANSMISSION LI	765 KV MOGA- MEERUT (PG) CKT-1		D	S/D required for replacement of CLR insulators.	05/Feb/2026	08:00	06/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
108	RQ259418	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP66- AP67 from 765 KV D/c Existing line	05/Feb/2026	08:00	07/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested	
109	RQ259419	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP66- AP67 from 765 KV D/c Existing line	05/Feb/2026	08:00	07/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested	
110	RQ259939	OCC_239	cpcc2_sd	AC TRANSMISSION LI	765 KV MOGA- BHIWANI (PG) CKT-1		D	For attending shutdown nature defects of Line	04/Feb/2026	09:00	04/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	



111	RQ260506	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-1		D	For AMP of Line Bay Line Reactor and Line Reactor CB at Sikar-II Substation	04/Feb/2026	09:00	04/Feb/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
112	RQ259397	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV ANTA-PHAGI (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04/Feb/2026	08:00	06/Feb/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	PLANNED	Requested	
113	RQ259395	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04/Feb/2026	08:00	06/Feb/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	PLANNED	Requested	
114	RQ259281	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTU) CKT-3		D	For AMP of Line Bay & Reactor Bay	03/Feb/2026	17:00	03/Feb/2026	23:59		PLANNED	Requested	
115	RQ259308	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER- BHADLA_2 (PG) CKT- 2		D	for rectification of SD defects	03/Feb/2026	16:30	03/Feb/2026	23:59		PLANNED	Requested	
116	RQ260505	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For AMP of Line Bay Line Reactor and Line Reactor CB at Sikar-II Substation	03/Feb/2026	09:00	03/Feb/2026	18:00	non auto of parallel ckt required	PLANNED	Requested	
117	RQ259273	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AGRA- JHATIKARA (PG) CKT- 1		D	Shutdown nature defects rectification	03/Feb/2026	08:00	05/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
118	RQ259505	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	03/Feb/2026	08:00	03/Feb/2026	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Requested	
119	RQ259307	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER- BHADLA_2 (PG) CKT- 1		D	for rectification of SD defects	02/Feb/2026	16:30	02/Feb/2026	23:59		PLANNED	Requested	
120	RQ259321	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-1		D	For defect rectification work	02/Feb/2026	09:00	04/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
121	RQ259333	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-1		D	For defect rectification/insulator replacement work	02/Feb/2026	09:00	12/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
122	RQ259325	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For defect rectification work	02/Feb/2026	09:00	11/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	

123	RQ260504	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For AMP of Line Bay Line Reactor and Line Reactor CB at SIKAR-II Substation	02/Feb/2026	09:00	02/Feb/2026	18:00	non auto of parallel ckt required	PLANNED	Requested	
124	RQ259300	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2		D	for rectification of SD defects	02/Feb/2026	09:00	02/Feb/2026	23:59		PLANNED	Requested	
125	RQ259461	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1		C	For Tapping of under construction UILO of PHAGI(RS)-GWALIOR(PG) CKT-1 at Dausa	02/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Requested	
126	RQ259416	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP27 from 765 KV D/c Existing line	02/Feb/2026	08:00	04/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested	
127	RQ259417	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP26- AP27 from 765 KV D/c Existing line	02/Feb/2026	08:00	04/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested	
128	RQ260480	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BIKANER-MOGA (PG) CKT-1		D	Pilot Installation on C-type Towers.	01/Feb/2026	15:00	05/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested	
129	RQ259301	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTL) CKT-3		D	for rectification of construction releted SD defects	01/Feb/2026	09:00	10/Feb/2026	23:59		PLANNED	Requested	
130	RQ259297	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	for rectification of construction releted SD defects	01/Feb/2026	09:00	10/Feb/2026	23:59		PLANNED	Requested	
131	RQ259298	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	for rectification of construction releted SD defects	01/Feb/2026	09:00	10/Feb/2026	23:59		PLANNED	Requested	
132	RQ259396	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV ANTA-PHAGI (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Feb/2026	08:00	03/Feb/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	

133	RQ259504	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	01/Feb/2026	08:00	01/Feb/2026	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	PLANNED	Requested	
134	RQ259475	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package and to create repeater of Dausa-Beawar at Phagi, RVPNL	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
135	RQ259474	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
136	RQ259394	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1		D	diamond making of OPGW wire	01/Feb/2026	08:00	03/Feb/2026	18:00	diamond making of OPGW wire	PLANNED	Requested	
137	RQ260510	OCC_239	cpcc1_sd	AC TRANSMISSION LI	765 KV MEERUT(PG)- NARELA(PNTL) (PNTL) CKT-1		C	for erection of 765 kV Sikar II line bay GIS madule & GIB	01/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
138	RQ259045	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV ORAI- ALIGARH (PG) CKT-2	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai- Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling).	27/Feb/2026	09:00	27/Feb/2026	14:00		PLANNED	Requested	
139	RQ259589	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV KANPUR_GIS- ALIGARH (PG) CKT-1	POWERGRID	D	Line S/D nature defect rectification works	24/Feb/2026	08:00	25/Feb/2026	17:00		PLANNED	Requested	
140	RQ259033	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV VARANASI- KANPUR_GIS (PG) CKT- 1	POWERGRID	D	Non auto required for shut down of 765 kV Varansi-Knapur 02	23/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
141	RQ259034	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV VARANASI- KANPUR_GIS (PG) CKT- 2	POWERGRID	D	For shut down nature defects rectification works.	23/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
142	RQ259043	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV ORAI- ALIGARH (PG) CKT-1	POWERGRID	D	Insulator replacement work at diverted locations during construction of Bundelkhand Express way.	23/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
143	RQ259712	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV ORAI- ALIGARH (PG) CKT-2	POWERGRID	D	A/r disable for work in other Ckt	23/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
144	RQ259042	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV ORAI- ALIGARH (PG) CKT-2	POWERGRID	D	CSD Fine Tuning of Bays 802 & 803	21/Feb/2026	14:00	21/Feb/2026	17:00		PLANNED	Requested	

145	RQ259041	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV ORAI- ALIGARH (PG) CKT-1	POWERGRID	D	CSD Fine Tuning of Bays 802 & 803	21/Feb/2026	09:00	21/Feb/2026	12:00		PLANNED	Requested	
146	RQ259066	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV AGRA- FATEHPUR (PG) CKT-1	POWERGRID	D	Sag Plate adjustment & conductor spacer fixing work	20/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Requested	
147	RQ259588	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV KANPUR_GIS- ALIGARH (PG) CKT-1	POWERGRID	D	CSD Fine Tuning of Bay 807R	19/Feb/2026	16:00	19/Feb/2026	18:00		PLANNED	Requested	
148	RQ259031	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV VARANASI- KANPUR_GIS (PG) CKT-1	POWERGRID	D	For shut down nature defects rectification works.	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
149	RQ259032	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV VARANASI- KANPUR_GIS (PG) CKT-2	POWERGRID	D	Non auto required for shut down of 765 kV Varansi-Knapur 01	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
150	RQ259711	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV ORAI- ALIGARH (PG) CKT-1	POWERGRID	D	A/r disable for work in other Ckt	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
151	RQ259044	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV ORAI- ALIGARH (PG) CKT-2	POWERGRID	D	Insulator replacement work at diverted locations during construction of Bundelkhand Express way.	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
152	RQ259022	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV AGRA- ALIGARH (PG) CKT-1	POWERGRID	D	Line S/D nature defect rectification works and Relay Firmware Upgradation work	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
153	RQ259627	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV VARANASI- FATEHPUR (PG) CKT-1	POWERGRID	D	For shut down nature defects rectification works.	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
154	RQ259067	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV AGRA- FATEHPUR (PG) CKT-2	POWERGRID	D	Attending shutdown defects	10/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
155	RQ259745	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV GR.NOIDA_2(UPC)- ALIGARH(PG) (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	08/Feb/2026	07:00	13/Feb/2026	18:00		PLANNED	Requested	
156	RQ259075	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV AGRA- FATEHPUR (PG) CKT-1	POWERGRID	D	Shutdown required for stucked VD removal work from existing earthwire in between section of TN 708 to TN 709 under Communication System Schemes in 19th NCT (Package OPGW 02).	06/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Requested	
157	RQ259736	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV VARANASI- FATEHPUR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W- OPGW/DOM/A00/24/13348.	01/Feb/2026	07:00	28/Feb/2026	19:00		PLANNED	Requested	
158	RQ259740	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV AGRA- FATEHPUR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Feb/2026	07:00	28/Feb/2026	19:00		PLANNED	Requested	

159	RQ259741	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Feb/2026	07:00	28/Feb/2026	19:00		PLANNED	Requested	
160	RQ259753	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV MAINPURI-HAPUR (UP) CKT-1	WUPPTCL	D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	24/Feb/2026	07:00	01/Mar/2026	18:00		PLANNED	Requested	
161	RQ259752	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV GR.NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)	UPPTCL	D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	22/Feb/2026	07:00	27/Feb/2026	18:00		PLANNED	Requested	
162	RQ258857	OCC_239	stuup_sd	AC TRANSMISSION LI	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts For Attending Hot-Spots Observed During Thermography of Line and	19/Feb/2026	08:00	20/Feb/2026	17:00		PLANNED	Requested	
163	RQ258856	OCC_239	stuup_sd	AC TRANSMISSION LI	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts For Attending Hot-Spots Observed During Thermography of Line and	17/Feb/2026	08:00	18/Feb/2026	17:00		PLANNED	Requested	
164	RQ258867	OCC_239	stuup_sd	AC TRANSMISSION LI	765 KV UNNAO-MAINPURI (UP) CKT-1	UPPTCL	D	Configuration of Auto Reclose function in 765KV Tie Bay(700-08-52) BCU	12/Feb/2026	09:00	13/Feb/2026	17:00		PLANNED	Requested	
165	RQ258868	OCC_239	stuup_sd	AC TRANSMISSION LI	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	C	Configuration of Auto Reclose function in 765KV Tie Bay(700-02-52) BCU	11/Feb/2026	09:00	11/Feb/2026	17:00		PLANNED	Requested	
166	RQ260305	OCC_239	stuup_sd	AC TRANSMISSION LI	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	Disc Cleaning and Fixing of Bird guard	09/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
167	RQ258886	OCC_239	stuup_sd	AC TRANSMISSION LI	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	D	Routine testing of bay equipments and protection system	06/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
168	RQ258887	OCC_239	stuup_sd	AC TRANSMISSION LI	765 KV OBRA_C_TPS-ANPARA_D (UP)	UPPTCL	D	Routine testing of bay equipments and protection system	02/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
169	RQ260115	OCC_239	slcds_sd	AC TRANSMISSION LI	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	For completing balance AMP work and to take spare reactor in circuit alongwih line reactor at Phagi end	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
170	RQ259751	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	14/Feb/2026	07:00	19/Feb/2026	18:00		PLANNED	Requested	
171	RQ258909	OCC_239	stuup_sd	AC TRANSMISSION LI	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	"Annual Maintanace of 189MVAR Line reactor and 63 Mvar spare reactor spare changeover activity with B-ph at Fatehabad (Agra) end. "	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Requested	
172	RQ258597	OCC_239	apl_sd	AC TRANSMISSION LI	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator Replacement Work	10/Feb/2026	16:00	10/Feb/2026	23:59	Insulator Replacement Work	PLANNED	Requested	
173	RQ258598	OCC_239	apl_sd	AC TRANSMISSION LI	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Insulator Replacement Work	06/Feb/2026	16:00	09/Feb/2026	23:59	Insulator Replacement Work	PLANNED	Requested	
174	RQ258596	OCC_239	apl_sd	AC TRANSMISSION LI	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator Replacement Work	03/Feb/2026	16:00	05/Feb/2026	23:59	Insulator Replacement Work	PLANNED	Requested	

175	RQ259716	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	PASTL	D	A/r disable for work in other Ckt	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
176	RQ259717	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	PASTL	D	A/r disable for work in other Ckt	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Requested	
177	RQ260304	OCC_239	stuup_sd	AC TRANSMISSION LI	765 KV ANPARA_D-UNNAO (UP) CKT-1	UPPCL	D	Disc Cleaning and Fixing of Bird guard	03/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Requested	
178	RQ259722	OCC_239	cpcc3_sd	AC TRANSMISSION LI	765 KV GHATAMPUR_TPS(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGYTL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	02/Feb/2026	07:00	05/Feb/2026	19:00		PLANNED	Requested	
179	RQ258767	OCC_239	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWERGRID	D	Commissioning of New ICT-V at Jhatikra ss	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
180	RQ258766	OCC_239	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)	POWERGRID	D	Commissioning of New ICT-V at Jhatikra ss	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
181	RQ258763	OCC_239	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWERGRID	D	Commissioning of New ICT-V at Jhatikra ss	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Requested	
182	RQ258762	OCC_239	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)	POWERGRID	D	Commissioning of New ICT-V at Jhatikra ss	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Requested	
183	RQ258808	OCC_239	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)	POWERGRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	16/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
184	RQ260417	OCC_239	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2	POWERGRID	D	AMP work	14/Feb/2026	15:00	14/Feb/2026	23:00		PLANNED	Requested	
185	RQ260416	OCC_239	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1	POWERGRID	D	AMP work	13/Feb/2026	15:00	13/Feb/2026	23:00		PLANNED	Requested	
186	RQ258798	OCC_239	cpcc1_sd	BUS	765KV BUS 2 AT AJMER(PG)	POWERGRID	D	AMP Works	13/Feb/2026	14:00	13/Feb/2026	23:00		PLANNED	Requested	
187	RQ258807	OCC_239	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)	POWERGRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	12/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
188	RQ258797	OCC_239	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)	POWERGRID	D	AMP Works	11/Feb/2026	14:00	11/Feb/2026	23:00		PLANNED	Requested	
189	RQ259239	OCC_239	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP & modification of relay settings & testing.	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
190	RQ259238	OCC_239	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP & modification of relay settings & testing.	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
191	RQ259251	OCC_239	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	C	To avoid induction during equipment erection work in Neemrana Bays and for Bus Bar stability test at Bareilly765 substation	05/Feb/2026	09:00	07/Feb/2026	18:00		PLANNED	Requested	
192	RQ259249	OCC_239	cpcc3_sd	BUS	765KV BUS 2 AT BALIA(PG)	POWERGRID	D	AMP work	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
193	RQ259250	OCC_239	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGRID	C	To avoid induction during equipment erection work in Neemrana Bays and for Bus Bar stability test at Bareilly765 substation	02/Feb/2026	09:00	04/Feb/2026	18:00		PLANNED	Requested	
194	RQ259248	OCC_239	cpcc3_sd	BUS	765KV BUS 1 AT BALIA(PG)	POWERGRID	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
195	RQ259865	OCC_239	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kV Bus-2	13/Feb/2026	08:00	13/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
196	RQ259864	OCC_239	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kV Bus-1	08/Feb/2026	08:00	08/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	

197	RQ258794	OCC_239	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNLT	05/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
198	RQ258793	OCC_239	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNLT	03/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
199	RQ258811	OCC_239	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	C	Bay Extension, Equipment erection and Stringing work under PSKTL	01/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Requested	
200	RQ260435	OCC_239	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 2	PSTCL	D	For PB3TL construction Work	02/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
201	RQ260434	OCC_239	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	For PB3TL construction Work	02/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
202	RQ260269	OCC_239	stuup_sd	BR/BSR/MSC/MSR	189 MVAR BUS REACTOR NO 1 AT 765 KV OBRA_C_TPS(UP)	UPRVUNL	D	Routine testing of bay equipments	27/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
203	RQ259018	OCC_239	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bays 811 & 812	19/Feb/2026	13:00	19/Feb/2026	16:00		PLANNED	Requested	
204	RQ259017	OCC_239	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bays 808 & 809	19/Feb/2026	09:00	19/Feb/2026	12:00		PLANNED	Requested	
205	RQ258723	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	AMP Works	14/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Requested	
206	RQ258716	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification	14/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Requested	
207	RQ259019	OCC_239	cpcc3_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWERGRID	D	To avoid induction during equipment erection and stringing work in Neemrana Bays at Bareilly765 substation	10/Feb/2026	09:00	12/Feb/2026	18:00		PLANNED	Requested	
208	RQ259014	OCC_239	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
209	RQ259013	OCC_239	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit	01/Feb/2026	08:00	01/Feb/2026	18:00		PLANNED	Requested	
210	RQ258712	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	C	Bus Reactor shifting to different bay	01/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
211	RQ259842	OCC_239	sldcrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maintenance work	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	

212	RQ258717	OCC_239	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR- 1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication	15/Feb/2026	08:00	15/Feb/2026	18:00			PLANNED	Requested	
213	RQ258720	OCC_239	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	15/Feb/2026	08:00	17/Feb/2026	18:00			PLANNED	Requested	
214	RQ258721	OCC_239	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	09/Feb/2026	08:00	11/Feb/2026	18:00			PLANNED	Requested	
215	RQ260468	OCC_239	cpcc1_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	04/Feb/2026	08:00	04/Feb/2026	18:00			PLANNED	Requested	
216	RQ260466	OCC_239	cpcc1_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00			PLANNED	Requested	
217	RQ260477	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 @NARELA(PNTL)	PNTL	D	For CSD fine tuning	26/Feb/2026	08:00	26/Feb/2026	18:00			PLANNED	Requested	
218	RQ258728	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 @NARELA(PNTL)	PNTL	D	for washing heavy pollution on Bushing and BPI	26/Feb/2026	08:00	26/Feb/2026	18:00			PLANNED	Requested	
219	RQ258727	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 @NARELA(PNTL)	PNTL	D	for washing heavy pollution on Bushing and BPI	24/Feb/2026	08:00	24/Feb/2026	18:00			PLANNED	Requested	
220	RQ260476	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 @NARELA(PNTL)	PNTL	D	For CSD fine tuning	19/Feb/2026	08:00	19/Feb/2026	18:00			PLANNED	Requested	
221	RQ258732	OCC_239	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER- CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWERGRID	D	AMP Works	19/Feb/2026	14:00	19/Feb/2026	23:00			PLANNED	Requested	



222	RQ258737	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWERGRID	D	AMP Works	14/Feb/2026	08:00	14/Feb/2026	18:00			PLANNED	Requested	
223	RQ258739	OCC_239	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWERGRID	D	AMP Works	13/Feb/2026	17:00	13/Feb/2026	23:00			PLANNED	Requested	
224	RQ258736	OCC_239	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWERGRID	D	AMP Works	13/Feb/2026	08:00	13/Feb/2026	18:00			PLANNED	Requested	
225	RQ258738	OCC_239	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWERGRID	D	AMP Works	12/Feb/2026	17:00	12/Feb/2026	23:00			PLANNED	Requested	
226	RQ258730	OCC_239	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP{,DCRM DEW POINT,COIL CURRENT) works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	11/Feb/2026	08:00	11/Feb/2026	18:00			PLANNED	Requested	
227	RQ258733	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP Works	02/Feb/2026	14:00	02/Feb/2026	23:00			PLANNED	Requested	
228	RQ258729	OCC_239	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP{,DCRM DEW POINT,COIL CURRENT) works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	01/Feb/2026	08:00	01/Feb/2026	18:00			PLANNED	Requested	
229	RQ258735	OCC_239	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	AMP Works	12/Feb/2026	08:00	12/Feb/2026	18:00			PLANNED	Requested	
230	RQ260472	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00			PLANNED	Requested	

231	RQ260471	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
232	RQ260470	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @SIKAR_2(PSTL)	PSTL	D	AMP work	02/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
233	RQ260469	OCC_239	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL)	PSTL	D	AMP work	02/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
234	RQ259182	OCC_239	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	AMP work	28/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
235	RQ260423	OCC_239	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
236	RQ259181	OCC_239	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	AMP work	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Requested	
237	RQ260424	OCC_239	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
238	RQ259180	OCC_239	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	AMP work	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	

239	RQ260425	OCC_239	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	
240	RQ260422	OCC_239	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	
241	RQ259179	OCC_239	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	AMP work	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
242	RQ260479	OCC_239	cpcc1_sd	BAY	721 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV NARELA(PNTL) (PNTL) AND FUTURE AT 765 KV NARELA(PNTL) (PNTL)	PNTL	D	for erection of 765 kV Sikar II line bay GIS madule & GIB	06/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
243	RQ259207	OCC_239	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Requested	
244	RQ260478	OCC_239	cpcc1_sd	BAY	721 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV NARELA(PNTL) (PNTL) AND FUTURE AT 765 KV NARELA(PNTL) (PNTL)	PNTL	D	for erection of 765 kV Sikar II line bay GIS madule & GIB	01/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
245	RQ259208	OCC_239	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Requested	

246	RQ259224	OCC_239	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP work	27/Feb/2026	17:00	27/Feb/2026	23:00		PLANNED	Requested	
247	RQ259993	OCC_239	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	For AMP works	27/Feb/2026	08:00	28/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
248	RQ259223	OCC_239	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-1 AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	AMP work	26/Feb/2026	17:00	26/Feb/2026	23:00		PLANNED	Requested	
249	RQ259222	OCC_239	cpcc1_sd	BAY	716 MAIN BAY - 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	AMP work	25/Feb/2026	17:00	25/Feb/2026	23:00		PLANNED	Requested	
250	RQ258972	OCC_239	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP OF BAY	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
251	RQ259221	OCC_239	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP work	24/Feb/2026	17:00	24/Feb/2026	23:00		PLANNED	Requested	
252	RQ258969	OCC_239	cpcc3_sd	BAY	702 TIE BAY - 765KV AGRA(PG)- GWALLIOR(PG) (UNDEF) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP OF BAY	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	

253	RQ259130	OCC_239	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	CB PENDING AMP TO BE CARRIED OUT	24/Feb/2026	08:00	24/Feb/2026	18:00			PLANNED	Requested	
254	RQ259220	OCC_239	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	AMP work	23/Feb/2026	17:00	23/Feb/2026	23:00			PLANNED	Requested	
255	RQ258966	OCC_239	cpcc3_sd	BAY	701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP OF BAY	23/Feb/2026	08:00	23/Feb/2026	18:00			PLANNED	Requested	
256	RQ259219	OCC_239	cpcc1_sd	BAY	713 MAIN BAY - 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	AMP work	22/Feb/2026	17:00	22/Feb/2026	23:00			PLANNED	Requested	
257	RQ259128	OCC_239	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	CB PENDING AMP TO BE CARRIED OUT	22/Feb/2026	08:00	22/Feb/2026	18:00			PLANNED	Requested	
258	RQ259218	OCC_239	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP work	21/Feb/2026	17:00	21/Feb/2026	23:00			PLANNED	Requested	
259	RQ259217	OCC_239	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	AMP work	20/Feb/2026	17:00	20/Feb/2026	23:00			PLANNED	Requested	
260	RQ258982	OCC_239	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWERGRID	D	AMP work	20/Feb/2026	08:00	20/Feb/2026	18:00			PLANNED	Requested	

261	RQ259994	OCC_239	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWERGRID	D	For AMP works	20/Feb/2026	08:00	21/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
262	RQ259216	OCC_239	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BHADLA(PG)	POWERGRID	D	AMP work	19/Feb/2026	17:00	19/Feb/2026	23:00		PLANNED	Requested	
263	RQ258985	OCC_239	cpcc3_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG) (POWERGRID)	POWERGRID	D	Bay AMP	19/Feb/2026	09:00	19/Feb/2026	18:00		PLANNED	Requested	
264	RQ259215	OCC_239	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE	POWERGRID	D	AMP work	18/Feb/2026	17:00	18/Feb/2026	23:00		PLANNED	Requested	
265	RQ258984	OCC_239	cpcc3_sd	BAY	707 MAIN BAY - 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 AND 765 KV BAREILLY_2(PG) - BUS 1 AT BAREILLY_2(PG)	POWERGRID	D	Bay AMP	18/Feb/2026	09:00	18/Feb/2026	18:00		PLANNED	Requested	
266	RQ259992	OCC_239	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	For AMP works	18/Feb/2026	08:00	19/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
267	RQ259214	OCC_239	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	AMP work	17/Feb/2026	17:00	17/Feb/2026	23:00		PLANNED	Requested	
268	RQ259213	OCC_239	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT BHADLA(PG)	POWERGRID	D	AMP work	16/Feb/2026	17:00	16/Feb/2026	23:00		PLANNED	Requested	
269	RQ260463	OCC_239	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWERGRID	D	AMP work	16/Feb/2026	15:00	16/Feb/2026	23:00		PLANNED	Requested	
270	RQ258979	OCC_239	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	AMP work	16/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	

271	RQ259995	OCC_239	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA	POWERGRID	D	For AMP works	16/Feb/2026	08:00	17/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
272	RQ258983	OCC_239	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWERGRID	C	To avoid induction during equipment erection and stringing work in Neemrana Bays at Bareilly 765 substation	13/Feb/2026	09:00	17/Feb/2026	18:00		PLANNED	Requested	
273	RQ258978	OCC_239	cpcc3_sd	BAY	707 MAIN BAY - 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWERGRID	D	AMP work	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
274	RQ259119	OCC_239	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	AMP work	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
275	RQ259118	OCC_239	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	AMP work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
276	RQ259206	OCC_239	cpcc1_sd	BAY	720 TIE BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 3 AT 765KV BHIWANI(PG)	POWERGRID	D	AMP work	09/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
277	RQ259117	OCC_239	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	08/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Requested	
278	RQ258977	OCC_239	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG)	POWERGRID	D	AMP work	07/Feb/2026	09:00	07/Feb/2026	18:00		PLANNED	Requested	
279	RQ259205	OCC_239	cpcc1_sd	BAY	719 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT BHIWANI(PG)	POWERGRID	D	AMP work	07/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Requested	

280	RQ259116	OCC_239	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWERGRID	D	AMP work	07/Feb/2026	08:00	07/Feb/2026	18:00			PLANNED	Requested	
281	RQ259645	OCC_239	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP OF BAY	06/Feb/2026	08:00	06/Feb/2026	18:00			PLANNED	Requested	
282	RQ259115	OCC_239	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	AMP work	06/Feb/2026	08:00	06/Feb/2026	18:00			PLANNED	Requested	
283	RQ258954	OCC_239	cpcc3_sd	BAY	711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)	POWERGRID	D	FOR AMP WORK.	05/Feb/2026	09:00	05/Feb/2026	18:00			PLANNED	Requested	
284	RQ259204	OCC_239	cpcc1_sd	BAY	714 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	AMP work	05/Feb/2026	08:00	06/Feb/2026	18:00			PLANNED	Requested	
285	RQ259760	OCC_239	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)- SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	FOR AMP WORK.	05/Feb/2026	08:00	05/Feb/2026	18:00			PLANNED	Requested	
286	RQ258962	OCC_239	cpcc3_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP OF BAY	05/Feb/2026	08:00	05/Feb/2026	18:00			PLANNED	Requested	
287	RQ259114	OCC_239	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWERGRID	D	AMP work	05/Feb/2026	08:00	05/Feb/2026	18:00			PLANNED	Requested	



288	RQ259113	OCC_239	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
289	RQ258961	OCC_239	cpcc3_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP OF BAY	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
290	RQ259756	OCC_239	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 (POWERGRID) AND 765KV BUS 2 AT FATEHPUR(PG) AT 765 KV FATEHPUR(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK.	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
291	RQ259112	OCC_239	cpcc1_sd	BAY	707 MAIN BAY - 765KV JHATIKARA- BHIWANI (PG) CKT-1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
292	RQ259203	OCC_239	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA- BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	AMP work	03/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
293	RQ258959	OCC_239	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP OF BAY	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
294	RQ259111	OCC_239	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA- JHATIKARA (PG) CKT- 1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
295	RQ258958	OCC_239	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP OF BAY	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
296	RQ260024	OCC_239	slcdcs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Requested	
297	RQ259132	OCC_239	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	

298	RQ259131	OCC_239	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
299	RQ259129	OCC_239	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Requested	
300	RQ259127	OCC_239	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	21/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Requested	
301	RQ260023	OCC_239	sldcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
302	RQ260022	OCC_239	sldcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
303	RQ260021	OCC_239	sldcrs_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
304	RQ260020	OCC_239	sldcrs_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
305	RQ258949	OCC_239	stuup_sd	BAY	708 TIE BAY - 765KV AGRA FATEHBAD(UP)- LALITPUR(LPG) (UP) CKT-2 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Maintenance and Testing of Bay Equipment. >X* (Due to this shutdown, no power supply will be interrupted.))	20/Feb/2026	09:00	20/Feb/2026	18:00		PLANNED	Requested	
306	RQ258950	OCC_239	stuup_sd	BAY	707 MAIN BAY - 765KV AGRA FATEHBAD(UP)- LALITPUR(LPG) (UP) CKT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Maintenance and Testing of Bay Equipment. >X* (Due to this shutdown, no power supply will be interrupted.))	19/Feb/2026	09:00	19/Feb/2026	18:00		PLANNED	Requested	

307	RQ258951	OCC_239	stuup_sd	BAY	711 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Maintenance and Testing of Bay Equipment. >X* (Due to this shutdown, no power supply will be interrupted.))	18/Feb/2026	09:00	18/Feb/2026	18:00			PLANNED	Requested	
308	RQ258952	OCC_239	stuup_sd	BAY	710 MAIN BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Maintenance and Testing of Bay Equipment. >X* (Due to this shutdown, no power supply will be interrupted.))	17/Feb/2026	09:00	17/Feb/2026	18:00			PLANNED	Requested	
309	RQ258948	OCC_239	stuup_sd	BAY	709 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Maintenance and Testing of Bay Equipments. >X* Due to this shutdown, no power supply will be interrupted.	16/Feb/2026	09:00	16/Feb/2026	18:00			PLANNED	Requested	
310	RQ260462	OCC_239	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	14/Feb/2026	08:00	14/Feb/2026	18:00			PLANNED	Requested	
311	RQ260461	OCC_239	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP work	13/Feb/2026	08:00	13/Feb/2026	18:00			PLANNED	Requested	
312	RQ260459	OCC_239	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	12/Feb/2026	08:00	12/Feb/2026	18:00			PLANNED	Requested	
313	RQ260458	OCC_239	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP work	11/Feb/2026	08:00	11/Feb/2026	18:00			PLANNED	Requested	
314	RQ260456	OCC_239	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	10/Feb/2026	08:00	10/Feb/2026	18:00			PLANNED	Requested	

315	RQ260455	OCC_239	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP work	09/Feb/2026	08:00	09/Feb/2026	18:00			PLANNED	Requested	
316	RQ260454	OCC_239	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	08/Feb/2026	08:00	08/Feb/2026	18:00			PLANNED	Requested	
317	RQ260453	OCC_239	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	07/Feb/2026	08:00	07/Feb/2026	18:00			PLANNED	Requested	
318	RQ260452	OCC_239	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP work	06/Feb/2026	08:00	06/Feb/2026	18:00			PLANNED	Requested	
319	RQ260451	OCC_239	cpcc1_sd	BAY	707R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 @SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	05/Feb/2026	08:00	05/Feb/2026	18:00			PLANNED	Requested	
320	RQ260450	OCC_239	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	04/Feb/2026	08:00	04/Feb/2026	18:00			PLANNED	Requested	
321	RQ260457	OCC_239	cpcc1_sd	BAY	713(BHADLA-III SIKAR- II CKT-2) MAIN BAY - 765 KV SIKAR_2(PSTL) - BUS 1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For PB3STL Construction Work	02/Feb/2026	08:00	15/Feb/2026	18:00			PLANNED	Requested	

322	RQ260447	OCC_239	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For PB3STL Construction Work	01/Feb/2026	08:00	10/Feb/2026	18:00			PLANNED	Requested	
323	RQ260448	OCC_239	cpcc1_sd	BAY	705 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PB3STL Construction Work	01/Feb/2026	08:00	10/Feb/2026	18:00			PLANNED	Requested	
324	RQ260445	OCC_239	cpcc1_sd	BAY	702 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PB3STL Construction Work	01/Feb/2026	08:00	10/Feb/2026	18:00			PLANNED	Requested	
325	RQ260444	OCC_239	cpcc1_sd	BAY	701 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For PB3STL Construction Work	01/Feb/2026	08:00	10/Feb/2026	18:00			PLANNED	Requested	
326	RQ260449	OCC_239	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00			PLANNED	Requested	
327	RQ260446	OCC_239	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00			PLANNED	Requested	
328	RQ260460	OCC_239	cpcc1_sd	BAY	716(BHADLA-III SIKAR-II TL CKT-1 ) MAIN BAY - 765 KV SIKAR_2(PSTL) - BUS 1 (PB3TL) AT 765 KV SIKAR_2(PSTL)	PB3TL	D	For PB3STL Construction Work	02/Feb/2026	08:00	15/Feb/2026	18:00			PLANNED	Requested	
329	RQ258696	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	AMP Works	27/Feb/2026	08:00	27/Feb/2026	18:00			PLANNED	Requested	
330	RQ258695	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	AMP Works	26/Feb/2026	08:00	26/Feb/2026	18:00			PLANNED	Requested	

331	RQ258694	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWERGRID	D	AMP Works	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
332	RQ258693	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	AMP Works	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
333	RQ258691	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)	POWERGRID	D	AMP Works	18/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Requested	
334	RQ259002	OCC_239	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	AMP work	10/Feb/2026	07:00	10/Feb/2026	18:00		PLANNED	Requested	
335	RQ260412	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	AMP work	07/Feb/2026	15:00	07/Feb/2026	23:00		PLANNED	Requested	
336	RQ258703	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)	POWERGRID	D	COE compliance & AMP work	06/Feb/2026	17:00	06/Feb/2026	23:00		PLANNED	Requested	
337	RQ258653	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	06/Feb/2026	17:00	06/Feb/2026	23:59		PLANNED	Requested	
338	RQ260411	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	AMP work	06/Feb/2026	15:00	06/Feb/2026	23:00		PLANNED	Requested	
339	RQ258702	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWERGRID	D	COE compliance & AMP work	05/Feb/2026	17:00	05/Feb/2026	23:00		PLANNED	Requested	
340	RQ258701	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	COE compliance & AMP work	04/Feb/2026	17:00	04/Feb/2026	23:00		PLANNED	Requested	
341	RQ258648	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	04/Feb/2026	17:00	04/Feb/2026	23:59		PLANNED	Requested	
342	RQ258649	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	03/Feb/2026	17:00	03/Feb/2026	23:59		PLANNED	Requested	
343	RQ258650	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	02/Feb/2026	17:00	02/Feb/2026	23:59		PLANNED	Requested	
344	RQ260475	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
345	RQ260474	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
346	RQ258658	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT NARELA(PNTL)	PNTL	D	for washing heavy pollution on Bushing and BPI	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
347	RQ258657	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT NARELA(PNTL)	PNTL	D	for washing heavy pollution on Bushing and BPI	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
348	RQ260473	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
349	RQ258656	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT NARELA(PNTL)	PNTL	D	for washing heavy pollution on Bushing and BPI	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	

350	RQ258623	OCC_239	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT OBRA_C_TPS(UP)	UPRVUNL	D	Routine testing of bay equipments and protection system	20/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	
351	RQ260298	OCC_239	stuup_sd	TRANSFORMER	765/220 KV 315 MVA ICT 1 AT LALITPUR(LPG)	UPPTCL	C	Routine Testing & Maintenance of ICT Transformer and switchyard associated equipment. 765KV Breaker 706 and 705 shutdown is required along with 220KV Side Breakers 201.	16/Feb/2026	10:00	21/Feb/2026	18:00	LPGCL Unit#2 under outage for Boiler Licence renewal from 15-Feb-26 to 24-Feb-26.	PLANNED	Requested	
352	RQ260299	OCC_239	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 2 AT LALITPUR(LPG)	UPPTCL	C	"1. Generator Transformer -3 Bay - 765KV conductors & hardwares and insulators inspection 2. Routine Testing & Maintenance of Transformer and switchyard associated equipment"	15/Feb/2026	09:00	22/Feb/2026	18:00	LPGCL Unit#2 under outage for Boiler Licence renewal from 15-Feb-26 to 24-Feb-26.	PLANNED	Requested	
353	RQ258628	OCC_239	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Works	05/Feb/2026	09:00	05/Feb/2026	15:00		PLANNED	Requested	
354	RQ259891	OCC_239	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)		D	AMP work of 765/400 kV ICT-2	15/Feb/2026	08:00	15/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
355	RQ259890	OCC_239	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP work of 765/400 kV ICT-1	12/Feb/2026	08:00	12/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
356	RQ260012	OCC_239	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
357	RQ260013	OCC_239	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
358	RQ260010	OCC_239	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
359	RQ258686	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	03/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
360	RQ258685	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	01/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
361	RQ260432	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	PSTL	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
362	RQ260431	OCC_239	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	PSTL	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
363	RQ260551	OCC_239	sldcdv_sd	AC TRANSMISSION LI	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID,DTL	D	For replacing jack bus conductor of R phase	28/Feb/2026	16:00	28/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-1	PLANNED	Requested	
364	RQ260549	OCC_239	sldcdv_sd	AC TRANSMISSION LI	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID,DTL	D	For replacing jack bus conductor of B phase	27/Feb/2026	16:00	27/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-1	PLANNED	Requested	
365	RQ260550	OCC_239	sldcdv_sd	AC TRANSMISSION LI	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID,DTL	D	For replacing jack bus conductor of R phase	24/Feb/2026	16:00	24/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-2	PLANNED	Requested	

366	RQ260548	OCC_239	sldcdv_sd	AC TRANSMISSION LI	400 KV JHATIKARA(PG)- MUNDKA(DV) (DTL) CKT-1	POWERGRID,DTL	D	For replacing jack bus conductor of B phase	23/Feb/2026	16:00	23/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-2	PLANNED	Requested	
367	RQ260535	OCC_239	sldcdv_sd	AC TRANSMISSION LI	400 KV JHATIKARA(PG)- MUNDKA(DV) (PG) CKT-2	POWERGRID,DTL	D	Tightening of tension towers, H/w fitting etc.	19/Feb/2026	09:30	19/Feb/2026	17:00	Load shall be managed through Jhatikara ckt-1	PLANNED	Requested	
368	RQ260534	OCC_239	sldcdv_sd	AC TRANSMISSION LI	400 KV JHATIKARA(PG)- MUNDKA(DV) (PG) CKT-2	POWERGRID,DTL	D	Tightening of tension towers, H/w fitting etc.	16/Feb/2026	09:30	17/Feb/2026	17:00	Load shall be managed through Jhatikara ckt-1	PLANNED	Requested	
369	RQ260533	OCC_239	sldcdv_sd	AC TRANSMISSION LI	400 KV JHATIKARA(PG)- MUNDKA(DV) (DTL) CKT-1	POWERGRID,DTL	D	Tightening of tension towers, H/w fitting etc.	05/Feb/2026	09:30	07/Feb/2026	17:00	Load shall be managed through Jhatikara ckt-2	PLANNED	Requested	
370	RQ259972	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHTWAR(GIS)- KISHENPUR(PG) (KWT) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	28/Feb/2026	10:00	28/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
371	RQ259370	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For scheme checking work	28/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
372	RQ259369	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For scheme checking work	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Requested	
373	RQ259908	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV AMRITSAR- JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	26/Feb/2026	10:00	26/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
374	RQ259971	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR- MOGA (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	26/Feb/2026	10:00	26/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
375	RQ259496	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AJMER(RS)- DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	26/Feb/2026	08:00	28/Feb/2026	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Requested	
376	RQ259368	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For scheme checking work	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	
377	RQ259350	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For attending S/D nature defects	26/Feb/2026	08:00	27/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
378	RQ259439	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHIWADI- HISSAR (PG) CKT-3		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	26/Feb/2026	08:00	26/Feb/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 2	PLANNED	Requested	
379	RQ259280	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BAMNOLI(DV)- DWARKA (PG) (PG) CKT-1		D	Shutdown nature defects rectification	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	
380	RQ259970	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR- MOGA (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	25/Feb/2026	10:00	25/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
381	RQ259502	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BAREILLY- MEERUT (PG) CKT-2		D	Shutdown Nature defect rectification	25/Feb/2026	09:00	25/Feb/2026	18:00		PLANNED	Requested	
382	RQ259472	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV RAPS_D(NP)- JAIPUR SOUTH(PG) (PG) CKT-1		D	Relay Testing	25/Feb/2026	09:00	25/Feb/2026	18:00		PLANNED	Requested	



383	RQ260494	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV RAPS_D(NP)- JAIPUR SOUTH(PG) (PG) CKT-1		D	Relay Testing	25/Feb/2026	09:00	25/Feb/2026	18:00		PLANNED	Requested	
384	RQ259436	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHIWADI- HISSAR (PG) CKT-2		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	25/Feb/2026	08:00	25/Feb/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 3	PLANNED	Requested	
385	RQ259553	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1		C	For attending major Sag Mismatch issue in between location no 293-301	25/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
386	RQ259527	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSL)- SJVN_GEL_SL_BKN2 (SJVNGEL_BKN2) CKT- 1		D	For Bay Extension works	24/Feb/2026	17:00	26/Feb/2026	23:00		PLANNED	Requested	
387	RQ259296	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP of Line Bay	24/Feb/2026	17:00	24/Feb/2026	23:59		PLANNED	Requested	
388	RQ259907	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV JALANDHAR(PG)- DHANANSU(PS) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/Feb/2026	10:00	24/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
389	RQ260493	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Relay Testing	24/Feb/2026	09:00	24/Feb/2026	18:00		PLANNED	Requested	
390	RQ259471	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Relay Testing	24/Feb/2026	09:00	24/Feb/2026	18:00		PLANNED	Requested	
391	RQ259349	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For attending S/D nature defects	24/Feb/2026	08:00	25/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
392	RQ259279	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BAMNOLI(DV)- JHATIKARA(PG) (DTL) CKT-2		D	Shutdown nature defects rectification	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
393	RQ259295	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV FATEHGARH_II(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP of Line Bay	23/Feb/2026	17:00	23/Feb/2026	23:59		PLANNED	Requested	
394	RQ259401	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1		D	Line Bay AMP work at Jodhpur end	23/Feb/2026	14:00	23/Feb/2026	23:00	Line Bay AMP work at Jodhpur end	PLANNED	Requested	
395	RQ259306	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	for rectification of construction releted SD defects	23/Feb/2026	09:00	24/Feb/2026	23:59		PLANNED	Requested	
396	RQ259501	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BAREILLY- MEERUT (PG) CKT-1		D	Shutdown Nature defect rectification	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Requested	
397	RQ260492	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Relay Testing	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Requested	
398	RQ259470	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Relay Testing	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Requested	

399	RQ259305	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	for rectification of construction releted SD defects	23/Feb/2026	09:00	24/Feb/2026	23:59		PLANNED	Requested	
400	RQ259412	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1		D	For SD defects rectifications and CLR insulator Cleaning work	23/Feb/2026	08:00	24/Feb/2026	18:00	Non Auto Mode required: 1. 400KV Gr Noida-Nawada line 2.400KV Ballabgarh-Nawada Line	PLANNED	Requested	
401	RQ259986	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	22/Feb/2026	10:00	22/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
402	RQ259455	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHIWANI-JIND (PG) CKT-2		D	Attending shutdown nature defect in line	22/Feb/2026	10:00	22/Feb/2026	18:00		PLANNED	Requested	
403	RQ259969	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR-SAMBA (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	22/Feb/2026	10:00	22/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
404	RQ259906	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV MOGA-JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	22/Feb/2026	10:00	22/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
405	RQ259520	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1		D	To attend shutdown nature defects	22/Feb/2026	08:00	23/Feb/2026	18:00	NIL	PLANNED	Requested	
406	RQ259379	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22/Feb/2026	08:00	22/Feb/2026	18:00		PLANNED	Requested	
407	RQ260487	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2		D	Rectification of Shutdown nature defects.	21/Feb/2026	15:00	22/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested	
408	RQ259400	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Line Bay AMP work at Merta end	21/Feb/2026	14:00	21/Feb/2026	23:00	Line Bay AMP work at Merta end	PLANNED	Requested	
409	RQ259905	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	21/Feb/2026	10:00	21/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
410	RQ259392	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHINMAL-ZERDA (PG) CKT-1		D	Line Bay AMP work at Bhinmal end	21/Feb/2026	09:00	21/Feb/2026	18:00	Line Bay AMP work at Bhinmal end	PLANNED	Requested	
411	RQ259393	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	Line Bay AMP work at Bhinmal end	21/Feb/2026	09:00	21/Feb/2026	18:00	Line Bay AMP work at Bhinmal end	PLANNED	Requested	
412	RQ259304	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	for rectification of SD defects	21/Feb/2026	09:00	22/Feb/2026	23:59		PLANNED	Requested	
413	RQ259303	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	for rectification of SD defects	21/Feb/2026	09:00	22/Feb/2026	23:59		PLANNED	Requested	
414	RQ260491	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-2		D	Relay Testing	21/Feb/2026	09:00	21/Feb/2026	18:00		PLANNED	Requested	

415	RQ259469	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-2	D	Relay Testing	21/Feb/2026	09:00	21/Feb/2026	18:00		PLANNED	Requested	
416	RQ259378	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	D	For scheme checking work	21/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Requested	
417	RQ260530	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	D	NON - AUTO MODE for OPGW replacment work at 400KV Kaithal-Patran-1 (TN 94 – TN 96 & TN 69 - TN 71)	21/Feb/2026	07:00	22/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
418	RQ260532	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	D	Shutdown for damaged OPGW replacment work in 5 span (TN 94 – TN 96 & TN 69 - TN 71)	21/Feb/2026	07:00	22/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
419	RQ260531	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	D	Shutdown for damaged OPGW replacment/ removal of aviation globes.	21/Feb/2026	07:00	25/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
420	RQ259294	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2	D	For AMP of Line Bay	20/Feb/2026	17:00	20/Feb/2026	23:59		PLANNED	Requested	
421	RQ259985	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV BAGHPAT-KAITHAL (PG) CKT-1	D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	20/Feb/2026	10:00	20/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
422	RQ259904	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/Feb/2026	10:00	20/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
423	RQ260490	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1	D	Relay Testing	20/Feb/2026	09:00	20/Feb/2026	18:00		PLANNED	Requested	
424	RQ259468	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1	D	Relay Testing	20/Feb/2026	09:00	20/Feb/2026	18:00		PLANNED	Requested	
425	RQ259268	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	M-1 Relay testing work at Kota	20/Feb/2026	09:00	20/Feb/2026	18:00	M-1 Relay testing work at Kota	PLANNED	Requested	
426	RQ259391	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	D	Line Bay AMP work at Bhinmal end	20/Feb/2026	09:00	20/Feb/2026	18:00	Line Bay AMP work at Bhinmal end	PLANNED	Requested	
427	RQ259519	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	D	To attend shutdown nature defects	20/Feb/2026	08:30	22/Feb/2026	18:00	NIL	PLANNED	Requested	
428	RQ259278	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV JHATIKARA-DWARKA (PG)	D	Shutdown nature defects rectification	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Requested	
429	RQ259440	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	D	Fire wall construction & Erection work	20/Feb/2026	08:00	22/Feb/2026	18:00	Fire wall construction & Erection work	PLANNED	Requested	

430	RQ259377	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	For scheme checking work	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Requested	
431	RQ259293	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	For AMP of Line Bay	19/Feb/2026	17:00	19/Feb/2026	23:59		PLANNED	Requested	
432	RQ260486	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1		D	Rectification of Shutdown nature defects.	19/Feb/2026	15:00	20/Feb/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested	
433	RQ259929	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	19/Feb/2026	10:00	19/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
434	RQ259968	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	19/Feb/2026	10:00	19/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
435	RQ259390	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1		D	Line Bay AMP work at Bhinmal end	19/Feb/2026	09:00	19/Feb/2026	18:00	Line Bay AMP work at Bhinmal end	PLANNED	Requested	
436	RQ259376	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	For scheme checking work	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Requested	
437	RQ259347	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	For pilot insulator installation work	19/Feb/2026	08:00	20/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
438	RQ259903	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	18/Feb/2026	10:00	18/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
439	RQ259434	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	18/Feb/2026	08:00	18/Feb/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani (PG) T/L Ckt - 1	PLANNED	Requested	
440	RQ259367	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Insulator replacement work and S/D Defect rectification	18/Feb/2026	08:00	21/Feb/2026	21:00	Non-auto of 400 KV Zerda-Kankroli line ckt-1	PLANNED	Requested	
441	RQ259277	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	Shutdown nature defects rectification	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
442	RQ260500	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV MEERUT-MANDOLA (PG) CKT-4		D	FOR CVT REPLACEMENT	18/Feb/2026	08:00	18/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Requested	
443	RQ259928	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Feb/2026	10:00	17/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
444	RQ259967	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR-SAMBA (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Feb/2026	10:00	17/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
445	RQ259902	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV LUDHIANA-JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Feb/2026	10:00	17/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	

446	RQ259324	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification work	17/Feb/2026	09:00	24/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
447	RQ260499	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV MEERUT-MANDOLA (PG) CKT-3		D	FOR CVT REPLACEMENT	17/Feb/2026	08:00	17/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Requested	
448	RQ260502	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	FOR CVT REPLACEMENT	17/Feb/2026	08:00	17/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Requested	
449	RQ259276	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Shutdown nature defects rectification	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
450	RQ260503	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	FOR CVT REPLACEMENT	17/Feb/2026	08:00	17/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Requested	
451	RQ259411	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For SD defects rectifications	17/Feb/2026	08:00	17/Feb/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
452	RQ259435	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	17/Feb/2026	08:00	17/Feb/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani(PG) T/L Ckt - 1 & 400 KV Bahadurgarh - Kabulpur T/L Ckt-1	PLANNED	Requested	
453	RQ259901	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Feb/2026	10:00	16/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
454	RQ259262	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV HEERAPURA-HINDAUN (RS) CKT-1		D	Retrofitment of Main Bay & Tie Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	16/Feb/2026	09:00	19/Feb/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
455	RQ259424	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AJMER-BHILWARA (RS) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP68- AP68A from 400KV D/c Existing line of RRVNPL	16/Feb/2026	08:00	18/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested	
456	RQ260498	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV MEERUT-MANDOLA (PG) CKT-2		D	FOR CVT REPLACEMENT	16/Feb/2026	08:00	16/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Requested	
457	RQ259383	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	RELAY TESTING AT MERTA SS	16/Feb/2026	08:00	16/Feb/2026	18:00	AUX TRIP RELAY MODIFICATION	PLANNED	Requested	
458	RQ259371	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTL)-KHETRI (PKTSL) (PBTL) CKT-4		D	For scheme checking work	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
459	RQ259448	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BABA(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	16/Feb/2026	08:00	18/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	

460	RQ259425	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AJMER-BHILWARA (RS) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP68- AP68A from 400KV D/c Existing line of RRVPNL	16/Feb/2026	08:00	18/Feb/2026	18:00	Both Ckt shutdown required of Existing line simultaneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested	
461	RQ259447	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	16/Feb/2026	08:00	18/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
462	RQ259410	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For SD defects rectifications	16/Feb/2026	08:00	16/Feb/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
463	RQ259454	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHIWANI-JIND (PG) CKT-1		D	Attending shutdown nature defect in line	15/Feb/2026	10:00	15/Feb/2026	18:00		PLANNED	Requested	
464	RQ259459	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHIWADI-HISSAR (PG) CKT-2		D	Adjustment of earth wire for maintaining required clearance	14/Feb/2026	10:00	14/Feb/2026	18:00		PLANNED	Requested	
465	RQ259458	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	Fiixng of insulation sleeve at power line crossing	14/Feb/2026	10:00	14/Feb/2026	18:00		PLANNED	Requested	
466	RQ259460	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHIWADI-HISSAR (PG) CKT-3		D	Adjustment of earth wire for maintaining required clearance	14/Feb/2026	10:00	14/Feb/2026	18:00		PLANNED	Requested	
467	RQ259457	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHIWANI-HISSAR (PG) CKT-1		D	Fiixng of insulation sleeve at power line crossing	14/Feb/2026	10:00	14/Feb/2026	18:00		PLANNED	Requested	
468	RQ259433	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	14/Feb/2026	08:00	14/Feb/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 1	PLANNED	Requested	
469	RQ260497	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV MEERUT-MANDOLA (PG) CKT-1		D	FOR CVT REPLACEMENT	14/Feb/2026	08:00	14/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Requested	
470	RQ259537	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects	14/Feb/2026	08:00	15/Feb/2026	18:00	Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	PLANNED	Requested	
471	RQ259966	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		D	Retrofitting of electro Mechanical BB relay with numerical Relay	13/Feb/2026	10:00	13/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
472	RQ259332	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4		D	For defect rectification work	13/Feb/2026	09:00	16/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
473	RQ259331	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For defect rectification work	13/Feb/2026	09:00	16/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
474	RQ260496	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	FOR CVT REPLACEMENT	13/Feb/2026	08:00	13/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Requested	
475	RQ259380	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Along with bus for LBB modification and relay testing	13/Feb/2026	08:00	13/Feb/2026	18:30		PLANNED	Requested	
476	RQ259342	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	For defect rectification work	13/Feb/2026	08:00	13/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
477	RQ259509	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	LINE EQUIPMENT AMP WORK	13/Feb/2026	08:00	13/Feb/2026	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Requested	

478	RQ259466	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV DAUSA(PBDTL)- JAIPUR SOUTH(PG) (PB_DAU SA_TL) CKT-1		D	Rectification of SD Nature defects	13/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Requested	
479	RQ259432	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BAHADURGARH- SONIPAT (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	13/Feb/2026	08:00	13/Feb/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 2	PLANNED	Requested	
480	RQ259467	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV DAUSA(PBDTL)- JAIPUR SOUTH(PG) (PB_DAU SA_TL) CKT-2		D	Rectification of SD Nature defects	13/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Requested	
481	RQ259965	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR- NEWWANPOH (PG) CKT-3		D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/Feb/2026	10:00	12/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
482	RQ259984	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KAITHAL- HISSAR (PG) CKT-2		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	12/Feb/2026	10:00	12/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
483	RQ259900	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV MOGA- JALANDHAR (PG) CKT- 2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/Feb/2026	10:00	12/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
484	RQ259528	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI- ZERDA (PG) CKT-1		D	Shutdown defect rectification	12/Feb/2026	09:00	14/Feb/2026	20:00	Non-auto of 400 KV Zerda-Kankroli line ckt-2	PLANNED	Requested	
485	RQ259319	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KOTPUTLI- BHIWADI (PG) CKT-1		D	AMP OF LINE BAY	12/Feb/2026	09:00	12/Feb/2026	18:00		PLANNED	Requested	
486	RQ259341	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PB TSL) CKT-1		D	For defect rectification work	12/Feb/2026	08:00	12/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
487	RQ259381	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1		D	AUX TRIP RELAY CONTROL UNIT INSTALLATION	12/Feb/2026	08:00	12/Feb/2026	18:00	AUX TRIP RELAY MODIFICATION	PLANNED	Requested	
488	RQ259423	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SHREE CEMENT(SCL)- MERTA(RS) (PG) CKT- 1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP28- AP29 from 400KV D/c Existing line	12/Feb/2026	08:00	14/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested	
489	RQ260495	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV DADRI(NT)- MANDOLA(PG) (PG) CKT-1		D	FOR CVT REPLACEMENT	12/Feb/2026	08:00	12/Feb/2026	18:00	FOR CVT REPLACEMENT	PLANNED	Requested	
490	RQ259427	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV DEHRADUN- ABDULLAPUR (PG) CKT-2		D	Shutdown defect rectification work	12/Feb/2026	08:00	13/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
491	RQ259422	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KOTA(PG)- MERTA(RS) (PG) CKT- 1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP28- AP29 from 400KV D/c Existing line	12/Feb/2026	08:00	14/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested	

492	RQ259508	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	LINE EQUIPMENT AMP WORK	12/Feb/2026	08:00	12/Feb/2026	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Requested	
493	RQ259913	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	AR non auto mode required for safety of manpower working in 400KV Amritsar Jalandhar- CKT-2	11/Feb/2026	10:00	13/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
494	RQ259912	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	AR non auto mode required for safety of manpower working in 400KV Amritsar Jalandhar- CKT-2	11/Feb/2026	10:00	13/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
495	RQ259911	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	S/D required for rectification of shutdown nature defects of line.	11/Feb/2026	10:00	13/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
496	RQ259958	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2		D	For AMP of Line Equipments	11/Feb/2026	09:00	11/Feb/2026	15:00	Kindly approve.	PLANNED	Requested	
497	RQ259261	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		C	Retrofitment of Line Isolator of Bassi-Heerapura ckt-2 at Heerapura GSS	11/Feb/2026	09:00	15/Feb/2026	18:00	Line along with Line & Main Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
498	RQ259487	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHADLA-JODHPUR (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package - Shutdown required for Re-installation of Aviation globules on OPGW	11/Feb/2026	08:00	13/Feb/2026	18:00	Shutdown required for Re-installation of Aviation globules on OPGW	PLANNED	Requested	
499	RQ259465	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUZA_TL) CKT-2		D	Rectification of SD Nature defects	11/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
500	RQ259538	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects	11/Feb/2026	08:00	13/Feb/2026	18:00	Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Requested	
501	RQ259360	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	11/Feb/2026	08:00	11/Feb/2026	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Requested	
502	RQ259464	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUZA_TL) CKT-1		D	Rectification of SD Nature defects	11/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
503	RQ259489	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHADLA-MERTA (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	11/Feb/2026	08:00	13/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
504	RQ259964	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	10/Feb/2026	10:00	10/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
505	RQ259899	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	10/Feb/2026	10:00	10/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
506	RQ259983	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KAITHAL-HISSAR (PG) CKT-1		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	10/Feb/2026	10:00	10/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	



507	RQ259927	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	10/Feb/2026	10:00	10/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
508	RQ259318	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHIWADI-HISSAR (PG) CKT-1		D	AMP OF LINE BAY	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Requested	
509	RQ259978	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	A/R Non Auto required for Saftey of manpower working in 400KV Patiala-Nalagarh ckt-2	10/Feb/2026	09:00	10/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
510	RQ259976	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	Replacement of Defective Jumper from Jack Bus to Line Isolator in switchyard & to attend Shutdown nature defects in transmission line. Shutdown shall be approve along with the 400 KV Bus-1	10/Feb/2026	09:00	10/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
511	RQ259957	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1		D	For AMP of Line Equipments	10/Feb/2026	09:00	10/Feb/2026	15:00	Kindly approve.	PLANNED	Requested	
512	RQ259977	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	A/R Non Auto required for Saftey of manpower working in 400KV Patiala-Nalagarh ckt-2	10/Feb/2026	09:00	10/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
513	RQ259482	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1		D	For OPGW Diamond creation with Agra-Dausa (B/W TN-309-310) under 'OPGW-01' Package - Shutdown required for Diamond creation with Agra-Dausa line (B/W TN-309-310)	10/Feb/2026	08:00	10/Feb/2026	18:00	Shutdown required for Diamond creation with Agra-Dausa line (B/W TN-309-310)	PLANNED	Requested	
514	RQ259382	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	PLCC PANEL RECTIFICATION & END TO END CHECKING	10/Feb/2026	08:00	10/Feb/2026	18:00	AUX TRIP RELAY MODIFICATION	PLANNED	Requested	
515	RQ259359	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	10/Feb/2026	08:00	10/Feb/2026	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Requested	
516	RQ259898	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	09/Feb/2026	10:00	09/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
517	RQ259982	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	09/Feb/2026	10:00	09/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
518	RQ259431	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	AMP work	09/Feb/2026	09:00	09/Feb/2026	18:00	AMP WORK	PLANNED	Requested	
519	RQ259974	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		C	S/D required for permanent Restoration of of line at Loc No 224-228 which had failed due to massive land sinking (sinbking if cocomplete village) near parnote area.	09/Feb/2026	09:00	23/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
520	RQ259323	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For defect rectification work	09/Feb/2026	09:00	16/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	

521	RQ259975	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR- NEWWANPOH (PG) CKT-4		C	S/D required for permanent Restoration of of line at Loc No 224- 228 which had failed due to massive land sinking (sinbking if excomplete village) near parnote area.	09/Feb/2026	09:00	23/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
522	RQ259330	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For defect rectification work	09/Feb/2026	09:00	12/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
523	RQ259329	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For defect rectification work	09/Feb/2026	09:00	12/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
524	RQ259426	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV DEHRADUN- ABDULLAPUR (PG) CKT-1		D	Shutdown defect rectification work	09/Feb/2026	08:00	10/Feb/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
525	RQ259408	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BALLABHGARH(PG)- TUGHLAKABAD(PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	09/Feb/2026	08:00	15/Feb/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH(PG)- TUGHLAKABAD(PG) (DTL) CKT-1 required.	PLANNED	Requested	
526	RQ259420	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AJMER(RS)- AJMER(PG) (PG) CKT- 1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP25- AP26 from 400KV D/c Existing line	09/Feb/2026	08:00	11/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested	
527	RQ259438	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BAWANA CCGTB(DTL)- BHIWANI(PG) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	09/Feb/2026	08:00	10/Feb/2026	20:00	Non-auto Mode of 400 KV Kabulpaur - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Bhiwani (BBMB) T/L Ckt-1	PLANNED	Requested	
528	RQ259409	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BAMNOLI(DV)- TUGHLAKABAD(PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	09/Feb/2026	08:00	15/Feb/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)- TUGHLAKABAD(PG) (DTL) CKT-2 required	PLANNED	Requested	
529	RQ259421	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AJMER(RS)- AJMER(PG) (PG) CKT- 2		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP25- AP26 from 400KV D/c Existing line	09/Feb/2026	08:00	11/Feb/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested	
530	RQ259926	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV AMRITSAR(PG)- MALERKOTLA(PG) (SEKURA) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	08/Feb/2026	10:00	08/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
531	RQ259963	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV BAGLIHAR(JK)- KISHENPUR(PG) (PDD JK) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	08/Feb/2026	10:00	08/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
532	RQ259897	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV JALANDHAR(PG)- SAMBA(PG) (NRSS XXIX) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	08/Feb/2026	10:00	08/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	

533	RQ259481	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAU SA_ TL) CKT-2		D	For OPGW installation works under 'OPGW-01' Package - Shutdown required for Re-installation of Aviation globules on OPGW and Diamond creation works	08/Feb/2026	08:00	10/Feb/2026	18:00	Shutdown required for Re-installation of Aviation globules on OPGW and Diamond creation works	PLANNED	Requested	
534	RQ259540	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV RAPS_C(NP)- CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects	08/Feb/2026	08:00	10/Feb/2026	18:00	Non auto for 400 KV RAPS_C(NP)- KANKROLI(PG) (PG) CKT- 1	PLANNED	Requested	
535	RQ259479	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAU SA_ TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package - Shutdown required for Re-installation of Aviation globules on OPGW and Diamond creation works	08/Feb/2026	08:00	10/Feb/2026	18:00	Shutdown required for Re-installation of Aviation globules on OPGW and Diamond creation works	PLANNED	Requested	
536	RQ259312	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AJMER(RS)- AJMER(PG) (PG) CKT- 2		D	for rectification of SD defects	07/Feb/2026	16:30	07/Feb/2026	23:59		PLANNED	Requested	
537	RQ259896	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV CHAMBA- JALANDHAR (PG) CKT- 1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	07/Feb/2026	10:00	07/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
538	RQ259962	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR- NEEWANPOH (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	07/Feb/2026	10:00	07/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
539	RQ259988	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR- SAMBA (PG) CKT-2		D	AMP of Line Equipments.	07/Feb/2026	10:00	07/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
540	RQ259981	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV PATRAN(PATR)- KAITHAL(PG) (PATRAN) CKT-1		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	07/Feb/2026	10:00	07/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
541	RQ260509	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV NEEMRANA(PG)- SIKAR_2(PSTL) (PSTL) CKT-2		D	For AMP of Line Bay at Sikar-II Substation	07/Feb/2026	09:00	07/Feb/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
542	RQ259352	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHIWANI- HISSAR (PG) CKT-1		D	Line Bay AMP work at Hisar end	07/Feb/2026	09:00	07/Feb/2026	18:00	amp work	PLANNED	Requested	
543	RQ259543	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	To attend shutdown nature defects	07/Feb/2026	08:00	08/Feb/2026	18:00	Non Auto mode for 400 KV RAPS_D(NP)- KOTA(PG) (PG) CKT-2 and 400 KV RAPS_D(NP)- JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Requested	
544	RQ259311	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AJMER(RS)- AJMER(PG) (PG) CKT- 1		D	for rectification of SD defects	06/Feb/2026	16:30	06/Feb/2026	23:59		PLANNED	Requested	
545	RQ259910	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV CHAMERA_1(NH)- JALANDHAR(PG) (PG) CKT-1		D	AR non auto mode required for safety of manpower working in ckt-2	06/Feb/2026	10:00	06/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
546	RQ259925	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV AMRITSAR- PARBATI POOLING BANALA (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	06/Feb/2026	10:00	06/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
547	RQ259909	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV CHAMERA_1(NH)- JALANDHAR(PG) (PG) CKT-2		D	S/D required for rectification of shutdown nature defects of line.	06/Feb/2026	10:00	06/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	

548	RQ259518	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	To attend shutdown nature defects	06/Feb/2026	09:00	07/Feb/2026	18:00	with non auto of 400 KV Dadri-Maharani Bagh line/ballabgarh	PLANNED	Requested	
549	RQ260508	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For AMP of Line Bay at Sikar-II Substation	06/Feb/2026	09:00	06/Feb/2026	18:00	Non Auto Mode required of other charge ckt	PLANNED	Requested	
550	RQ259351	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Line Bay AMP work at Hisar end	06/Feb/2026	09:00	06/Feb/2026	18:00	amp work	PLANNED	Requested	
551	RQ259260	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		C	Retrofitment of Line Isolator of Bassi-Heerapura ckt-2 at Heerapura GSS	06/Feb/2026	09:00	10/Feb/2026	18:00	Line along with Line & Main Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
552	RQ259437	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	06/Feb/2026	08:00	07/Feb/2026	20:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Hisar T/L Ckt-1	PLANNED	Requested	
553	RQ259542	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects	06/Feb/2026	08:00	06/Feb/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Requested	
554	RQ259895	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	05/Feb/2026	10:00	05/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
555	RQ259924	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	05/Feb/2026	10:00	05/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
556	RQ259987	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR-SAMBA (PG) CKT-1		D	AMP of Line Equipments.	05/Feb/2026	10:00	05/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
557	RQ259961	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	Retrofitting of electro Mechanical BB relay with numerical Relay	05/Feb/2026	10:00	05/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
558	RQ259980	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KAITHAL-MALERKOTLA (PG) CKT-1		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	05/Feb/2026	10:00	05/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
559	RQ259517	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SIMBHOLI_P MSTL - MURADNAGAR_2 (UP) CKT-2		D	LINE BAY AMP WORK	05/Feb/2026	08:00	05/Feb/2026	18:00	LINE BAY AMP WORK	PLANNED	Requested	
560	RQ259494	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package - Shutdown required for Re-installation of Aviation globules on OPGW	05/Feb/2026	08:00	05/Feb/2026	18:00	Shutdown required for Re-installation of Aviation globules on OPGW	PLANNED	Requested	
561	RQ259515	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV MAINPURI-BALLABHAGARH (PG) CKT-2		D	For fire wall construction at Ballabgarh end	05/Feb/2026	08:00	07/Feb/2026	20:00	For fire wall construction at Ballabgarh end	PLANNED	Requested	
562	RQ259914	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	S/D required for rectification of shutdown nature defects of line.	04/Feb/2026	10:00	04/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	

563	RQ259952	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV NEWWANPOH(PG)- BAGLIHAR(JK) (PG)		D	S/D REQUIRED FOR removal of aviation globules vide 68th NRPC Meeting dated 11.09.2023	04/Feb/2026	09:00	05/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
564	RQ259328	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SIKAR(PG)- KHETRI (PKTSL) (PKTSL) CKT-2		D	For defect rectification work	04/Feb/2026	09:00	05/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
565	RQ259357	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI- ZERDA (PG) CKT-1		D	Insulator replacement work	04/Feb/2026	08:00	14/Feb/2026	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2	PLANNED	Requested	
566	RQ259485	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHADLA- JODHPUR (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	04/Feb/2026	08:00	10/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
567	RQ259358	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KANKROLI- ZERDA (PG) CKT-2		D	Insulator replacement work	04/Feb/2026	08:00	14/Feb/2026	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Requested	
568	RQ259444	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SIKAR(PG)- BABAI(RS) (NRSS36) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	04/Feb/2026	08:00	06/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
569	RQ259539	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV RAPS_C(NP)- KANKROLI(PG) (PG) CKT-1		D	To attend shutdown nature defects	04/Feb/2026	08:00	07/Feb/2026	18:00	Non auto for 400 KV RAPS_C(NP)- CHITTORGARH(RS) (PG) CKT-1	PLANNED	Requested	
570	RQ259443	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV NEEMRANA- SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	04/Feb/2026	08:00	06/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
571	RQ259960	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHTWAR(GIS)- KISHENPUR(PG) (KWTL) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/Feb/2026	10:00	03/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
572	RQ259979	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV DADRI(NT)- KAITHAL(PG) (PG) CKT- 1		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	03/Feb/2026	10:00	03/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
573	RQ259923	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV AMRITSAR- JALANDHAR (PG) CKT- 1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/Feb/2026	10:00	03/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
574	RQ259500	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV DADRI(NT)- MANDOLA(PG) (PG) CKT-2		D	For OPGW replacement works between TN-49 to TN-50	03/Feb/2026	08:00	07/Feb/2026	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
575	RQ259499	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV DADRI(NT)- MANDOLA(PG) (PG) CKT-1		D	For OPGW replacement works between TN-49 to TN-50	03/Feb/2026	08:00	07/Feb/2026	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
576	RQ259541	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV RAPS_D(NP)- JAIPUR SOUTH(PG) (PG) CKT-1		D	To attend shutdown nature defects	03/Feb/2026	08:00	04/Feb/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	PLANNED	Requested	
577	RQ259272	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV FATEHGARH_III(PG)- JAISALMER(RS) (PRTL) CKT-1		D	Main LBB testing	02/Feb/2026	23:00	02/Feb/2026	23:59		PLANNED	Requested	
578	RQ259271	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV FATEHGARH_III(PG)- JAISALMER(RS) (PRTL) CKT-2		D	Main LBB testing	02/Feb/2026	22:00	02/Feb/2026	23:00		PLANNED	Requested	
579	RQ259270	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV FATEHGARH_II(PG)- FATEHGARH_III(PG) (PRTL) CKT-2		D	Main LBB testing	02/Feb/2026	20:00	02/Feb/2026	21:00		PLANNED	Requested	

580	RQ259269	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV FATEHGARH_II(PG)- FATEHGARH_III(PG) (PRTL) CKT-1		D	Main LBB testing	02/Feb/2026	18:00	02/Feb/2026	19:00		PLANNED	Requested	
581	RQ259959	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV DULHASTI(NH)- KISHENPUR(PG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Feb/2026	10:00	02/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
582	RQ259973	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR- NEWWANPOH (PG) CKT-1		D	To attend Shutdown nature defects in line	02/Feb/2026	09:00	03/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
583	RQ259320	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA- BHIWADI (PG) CKT-1		D	AMP OF LINE BAY	02/Feb/2026	09:00	02/Feb/2026	18:00		PLANNED	Requested	
584	RQ259327	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SIKAR(PG)- KHETRI (PKTSL) (PKTSL) CKT-1		D	For defect rectification work	02/Feb/2026	09:00	03/Feb/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
585	RQ259406	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BALLABHGARH(PG)- TUGHLAKABAD(PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	02/Feb/2026	08:00	08/Feb/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH(PG)- TUGHLAKABAD(PG) (DTL) CKT-2 required.	PLANNED	Requested	
586	RQ259516	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SIMBHOLI_PMSTL - MURADNAGAR_2 (UP) CKT-1		D	LINE BAY AMP WORK	02/Feb/2026	08:00	02/Feb/2026	18:00	LINE BAY AMP WORK	PLANNED	Requested	
587	RQ259480	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA(PG)- DAUSA(PBDTL) (PB_Dausa_TL) CKT-2		D	For OPGW installation works under 'OPGW-01' Package - Shutdown required for Removal of Aviation globules from the earthwire	02/Feb/2026	08:00	03/Feb/2026	18:00	Shutdown required for Removal of Aviation globules from the earthwire	PLANNED	Requested	
588	RQ259407	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BAMNOLI(DV)- TUGHLAKABAD(PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	02/Feb/2026	08:00	08/Feb/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)- TUGHLAKABAD(PG) (DTL) CKT-1 required	PLANNED	Requested	
589	RQ259478	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA(PG)- DAUSA(PBDTL) (PB_Dausa_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package - Shutdown required for Removal of Aviation globules from the earthwire	02/Feb/2026	08:00	03/Feb/2026	18:00	Shutdown required for Removal of Aviation globules from the earthwire	PLANNED	Requested	
590	RQ259313	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KOTA(PG)- MERTA(RS) (PG) CKT- 1		D	for rectification of SD defects	01/Feb/2026	16:30	28/Feb/2026	23:59		PLANNED	Requested	
591	RQ259317	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SHREE CEMENT(SCL)- MERTA(RS) (PG) CKT- 1		D	To live install OPGW	01/Feb/2026	09:00	28/Feb/2026	18:00		PLANNED	Requested	
592	RQ259316	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SHREE CEMENT(SCL)- KOTA(PG) (PG) CKT-1		D	To live install OPGW	01/Feb/2026	09:00	28/Feb/2026	18:00		PLANNED	Requested	
593	RQ259510	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BALLABHGARH(PG)- TUGHLAKABAD(PG) (DTL) CKT-1		C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	20:00	For jack bus replacement work at Ballabgarh end	PLANNED	Requested	
594	RQ260501	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV HAPUR(UP)- MURADNAGAR_1(UP) (PG) CKT-1		D	for ct cvt replacment	01/Feb/2026	08:00	02/Feb/2026	18:00	for ct cvt replacment	PLANNED	Requested	

595	RQ259441	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01/Feb/2026	08:00	03/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
596	RQ259449	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-1		D	Non-Auto mode for on line PID testing of porcelain Disc insulators	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto mode for on line PID testing of porcelain Disc insulators	PLANNED	Requested	
597	RQ259513	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-BALLABHGARH (PG) CKT-1		C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	20:00	For jack bus replacement work at Ballabgarh end	PLANNED	Requested	
598	RQ259430	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BASSI-SIKAR (PG) CKT-2		D	For overhead crossing of 765kV Bhadla-III Sikar-II TL	01/Feb/2026	08:00	04/Feb/2026	18:00	For overhead crossing of 765kV Bhadla-III Sikar-II TL	PLANNED	Requested	
599	RQ259486	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BHADLA-JODHPUR (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package - Shutdown required for Removal of Aviation globules from the earthwire	01/Feb/2026	08:00	03/Feb/2026	18:00	Shutdown required for Removal of Aviation globules from the earthwire	PLANNED	Requested	
600	RQ259493	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package - Shutdown required for Removal of Aviation globules from the earthwire	01/Feb/2026	08:00	01/Feb/2026	18:00	Shutdown required for Removal of Aviation globules from the earthwire	PLANNED	Requested	
601	RQ259492	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
602	RQ259477	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-2		D	For OPGW installation works under 'OPGW-01' Package	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
603	RQ259491	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
604	RQ259514	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	20:00	For jack bus replacement work at Ballabgarh end	PLANNED	Requested	
605	RQ259511	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	20:00	For jack bus replacement work at Ballabgarh end	PLANNED	Requested	
606	RQ259483	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-BHIWADI (PG) CKT-1		D	For OPGW Diamond creation at crossing with Agra-Bhiwadi Line under 'OPGW-01' Package	01/Feb/2026	08:00	03/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
607	RQ259488	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV JODHPUR-KANKANI (RS) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Feb/2026	08:00	13/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
608	RQ259490	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
609	RQ259512	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BALLABHGARH-GURGAON (PG) CKT-1		C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	20:00	For jack bus replacement work at Ballabgarh end	PLANNED	Requested	
610	RQ259495	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01/Feb/2026	08:00	25/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	

611	RQ259429	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV BASSI-SIKAR (PG) CKT-1		D	For overhead crossing of 765kV Bhadla-III Sikar-II TL	01/Feb/2026	08:00	04/Feb/2026	18:00	For overhead crossing of 765kV Bhadla-III Sikar-II TL	PLANNED	Requested	
612	RQ259450	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-2		D	Non-Auto mode for on line PID testing of porcelain Disc insulators	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto mode for on line PID testing of porcelain Disc insulators	PLANNED	Requested	
613	RQ259442	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01/Feb/2026	08:00	03/Feb/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
614	RQ259398	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Feb/2026	08:00	03/Feb/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
615	RQ259399	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Feb/2026	08:00	03/Feb/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
616	RQ259476	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Feb/2026	08:00	28/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
617	RQ259484	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV AGRA-BHIWADI (PG) CKT-2		D	For OPGW Diamond creation at crossing with Agra-Bhiwadi Line under 'OPGW-01' Package	01/Feb/2026	08:00	03/Feb/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
618	RQ259943	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (PG)		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
619	RQ259941	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
620	RQ259947	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
621	RQ259949	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
622	RQ259948	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
623	RQ259950	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1		D	S/D REQUIRED FOR removal of aviation globules manually before instalation of OPGW approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	05/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
624	RQ259944	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Requested	



625	RQ259946	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
626	RQ259945	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
627	RQ259951	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	S/D REQUIRED FOR removal of aviation globules manually before instalation of OPGW approved vide 68th NRPC Meeting dated 11.09.2023	01/Feb/2026	07:00	05/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
628	RQ259942	OCC_239	cpcc2_sd	AC TRANSMISSION LI	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Feb/2026	07:00	28/Feb/2026	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
629	RQ260091	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	27/Feb/2026	17:00	27/Feb/2026	23:00		PLANNED	Requested	
630	RQ259069	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Process bus commissioning work at Kanpur. S/d of both lines- 400kV Kanpur-Agra & 400kV Kanpur-Ballabgarh-1 is required together for TIE LBB Testing	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Requested	
631	RQ260090	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	26/Feb/2026	17:00	26/Feb/2026	23:00		PLANNED	Requested	
632	RQ259605	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWERGRID	D	To attend Shutdown Nature Defects under Sitarganj TLM Jurisdiction	26/Feb/2026	09:00	26/Feb/2026	17:00		PLANNED	Requested	
633	RQ259663	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWERGRID	D	A/r disable for work in other Ckt	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	
634	RQ258876	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	C	* Planned shutdown required for Bay Equipment Maintenance and Periodic Testing of 400KV Lucknow(PG) Bay at 400KV S/S Saroj	25/Feb/2026	09:00	25/Feb/2026	18:00		PLANNED	Requested	
635	RQ259604	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWERGRID	D	To attend Shutdown Nature Defects under Sitarganj TLM Jurisdiction	24/Feb/2026	09:00	24/Feb/2026	17:00		PLANNED	Requested	
636	RQ259664	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWERGRID	D	A/r disable for work in other Ckt	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
637	RQ258877	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	* Planned shutdown of 400KV Singrauli Line Bay (Bay No.91) including line required for Periodic Testing and bay maintenance	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Requested	
638	RQ259026	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	C	'Process bus commissioning work at Kanpur	23/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Requested	
639	RQ259761	OCC_239	sterlite_sd	AC TRANSMISSION LI	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Shutdown required for commencement of Tapping at 400kv Kota Merta line for LILO of one circuit of 400kv Kota Merta T/L at Beawar S/s	20/Feb/2026	09:00	28/Feb/2026	18:00	Shutdown Required	PLANNED	Requested	

640	RQ259072	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	20/Feb/2026	09:00	21/Feb/2026	18:00		PLANNED	Requested	
641	RQ259040	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	Erection, Testing & Commissioning of New Line Reactor at Mainpuri S/S	18/Feb/2026	09:00	20/Feb/2026	18:00		PLANNED	Requested	
642	RQ259795	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	A/r disable for work in other Ckt	18/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Requested	
643	RQ259584	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP of line bay.	17/Feb/2026	09:00	17/Feb/2026	18:00		PLANNED	Requested	
644	RQ259088	OCC_239	ntpcos_sd	AC TRANSMISSION LI	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWERGRID	C	ANPARA LINE ISOLATOR A CHNAGE	17/Feb/2026	08:00	20/Feb/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
645	RQ259678	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	D	A/r disable for work in other Ckt	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
646	RQ259728	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	17/Feb/2026	07:00	21/Feb/2026	19:00		PLANNED	Requested	
647	RQ259727	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	17/Feb/2026	07:00	21/Feb/2026	19:00		PLANNED	Requested	
648	RQ260520	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-3	POWERGRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
649	RQ260521	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-4	POWERGRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
650	RQ260519	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-2	POWERGRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
651	RQ259068	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	C	Process bus commissioning work at Kanpur.	16/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Requested	
652	RQ259051	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Non auto mode for PID test	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
653	RQ260518	OCC_239	cpcc1_sd	AC TRANSMISSION LI	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-1	POWERGRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
654	RQ259039	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	Erection, Testing & Commissioning of New Line Reactor at Mainpuri S/S	15/Feb/2026	09:00	17/Feb/2026	18:00		PLANNED	Requested	
655	RQ259049	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	For Tie Bay LBB relay retrofitment and testing. Non-auto of other ckt.	15/Feb/2026	09:00	15/Feb/2026	18:00		PLANNED	Requested	
656	RQ259666	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	A/r disable for work in other Ckt	15/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Requested	

657	RQ259794	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	A/r disable for work in other Ckt	15/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
658	RQ259060	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	14/Feb/2026	09:00	14/Feb/2026	18:00		PLANNED	Requested	
659	RQ259059	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	Non-auto for work in other ckt.	14/Feb/2026	09:00	14/Feb/2026	18:00		PLANNED	Requested	
660	RQ259058	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	Non-auto for work in other ckt.	13/Feb/2026	09:00	13/Feb/2026	18:00		PLANNED	Requested	
661	RQ259061	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	13/Feb/2026	09:00	13/Feb/2026	18:00		PLANNED	Requested	
662	RQ259087	OCC_239	ntpcos_sd	AC TRANSMISSION LI	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWERGRID	C	ANPARA ISOLATOR B CHANGE	12/Feb/2026	08:00	15/Feb/2026	18:00	ANPARA LINE SHUTDOWN REQUIRED	PLANNED	Requested	
663	RQ259023	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	C	NHAI Line diversion work	12/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Requested	
664	RQ259676	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	A/r disable for work in other Ckt	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
665	RQ259677	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	earth wire peak replacement work in ckt 1	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
666	RQ259030	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	Process bus commissioning work at Kanpur. S/d of 400kV Kanpur-Ballabgharh-2 line & S/d of 400kV Kanpur-Auraiya-2 line will be required together for testing of Tie LBB scheme.	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
667	RQ259732	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWERGRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	12/Feb/2026	07:00	16/Feb/2026	16:00		PLANNED	Requested	
668	RQ258859	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR-2(PG) LINE FOR CT/CVT TAN DELTA TESTING AND BAY MAINTENANCE.	11/Feb/2026	09:00	11/Feb/2026	18:00		PLANNED	Requested	
669	RQ259038	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Sag plate adjustment	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
670	RQ259037	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Non auto required for Sag plate adjustment work(400kv Allahabad-Fatehpur02)	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
671	RQ258860	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR-1(PG) LINE FOR ADJUSTING OF R PHASE,B BUS PANTOGRAPH ISOLATOR.	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Requested	
672	RQ259036	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Non auto required for Sag plate adjustment work	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
673	RQ259035	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Sag plate adjustment & shut down works	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
674	RQ259625	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	Insulator replacement work at diverted locations during construction of Bundelkhand Express way.	10/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	

675	RQ259624	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWERGRID	D	Insulator replacement work at diverted locations during construction of Bundelkhand Express way.	10/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
676	RQ259086	OCC_239	ntpcos_sd	AC TRANSMISSION LI	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	ALD-01 ISOLATOR -B CHANGE	09/Feb/2026	08:00	12/Feb/2026	18:00	ALD-01 LINE SHUTDOWN REQUIRED	PLANNED	Requested	
677	RQ259046	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	Diamond formation work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
678	RQ259585	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	C	Process bus commissioning work at Kanpur. During s/d of Auriaya-2 line, 400kV Kanpur-Auraiya-1 will be put in Non-Auto mode.	09/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
679	RQ259053	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	Interrupter overhauling of Tie-Bay-405-CB at Kanpur. (Make-CGL). S/d of line is required on continuous basis.	09/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Requested	
680	RQ259661	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	A/r disable for work in other Ckt	09/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
681	RQ259047	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Diamond formation work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
682	RQ259595	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	AR off Permission for PID testing	07/Feb/2026	09:00	07/Feb/2026	18:00		PLANNED	Requested	
683	RQ258965	OCC_239	sldchr_sd	AC TRANSMISSION LI	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWERGRID	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e( Line bay - 400KV Breaker , 400KV CTs,400KV Isolators & IPS tubes	06/Feb/2026	10:00	25/Feb/2026	16:00		PLANNED	Requested	
684	RQ259623	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWERGRID	D	To attend shutdown nature defects in line along with AMP of Line Bay.	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
685	RQ259052	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	bend earth wire peak will be replace on tower no 946 in ckt 1. ofc in earth peak. Non-auto of other ckt.	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
686	RQ260104	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work of Bay equipments alongwith line reactor at Merta end.	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
687	RQ259670	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	A/r disable for work in other Ckt	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
688	RQ259054	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Replacement of Porcelain Insulator to Polymer Insulator	04/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	

689	RQ259025	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	Non auto mode	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
690	RQ259600	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Non auto required for Porcelain to Polymer Insulator replacement work (400KV Fatehpur-Panki-01))	04/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
691	RQ258862	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWERGRID	C	* 400 KV DADRI LINE S/D FOR ROUTINE TESTING AND OM WORK .	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
692	RQ259632	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BALIA-SOHAWAL (PG) CKT-1	POWERGRID	D	Relay Testing and A/R off of 400kV Sohawal Ballia Ckt -2	03/Feb/2026	09:00	03/Feb/2026	18:00		PLANNED	Requested	
693	RQ259791	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	Diversion work of 400KV Singrauli-Lucknow line infringing with Lucknow-Kanpur green expressway.	03/Feb/2026	08:00	22/Feb/2026	18:00		PLANNED	Requested	
694	RQ259658	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BALIA-SOHAWAL (PG) CKT-2	POWERGRID	D	A/r disable for work in other Ckt	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
695	RQ259665	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWERGRID	D	A/r disable for work in other Ckt	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
696	RQ259769	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWERGRID	D	To attend shutdown nature defects in line along with AMP of Line Bay at both end.	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
697	RQ259070	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	As the Jack bus is passing above the Sikar-1 main bay and to avoid the breach of electrical clearance and considering the safety aspect during DAC replacement, Shutdown of Sikar-1 line is required. Further, 1st day 3 hours of shutdown is required for dismantling of DAC and disconnecting the bus work	02/Feb/2026	11:00	03/Feb/2026	14:00		PLANNED	Requested	
698	RQ259048	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	For Tie Bay LBB relay retrofit and testing. Non-auto of other ckt.	02/Feb/2026	09:00	02/Feb/2026	18:00		PLANNED	Requested	
699	RQ259628	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Non auto required for Porcelain to Polymer Insulator replacement work (400KV Singrauli-Fatehpur)	02/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
700	RQ259675	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	A/r disable for work in other Ckt	02/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Requested	
701	RQ259644	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	A/r disable for work in other Ckt	02/Feb/2026	08:00	03/Feb/2026	18:00	A/r disable for work in other Ckt	PLANNED	Requested	
702	RQ259667	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	A/r disable for work in other Ckt	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
703	RQ259603	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Replacement of Porcelain Insulator to Polymer Insulator	02/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	

704	RQ259029	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	C	'Process bus commissioning work at Kanpur. During s/d of Ballabgharh-2 line, 400kV Kanpur-Ballabgharh-3 line will be put in Non-Auto mode.	02/Feb/2026	08:00	07/Feb/2026	18:00			PLANNED	Requested	
705	RQ259583	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	C	SS103 Construction related activities for Line reactor in 400kV Allahabad Kanpur-2 Line.	01/Feb/2026	09:00	15/Feb/2026	18:00			PLANNED	Requested	
706	RQ259050	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	Non auto mode for PID test	01/Feb/2026	08:00	15/Feb/2026	18:00			PLANNED	Requested	
707	RQ260212	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	27/Feb/2026	08:00	27/Feb/2026	18:00			PLANNED	Requested	
708	RQ260204	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 21 to 40.	23/Feb/2026	08:00	23/Feb/2026	18:00			PLANNED	Requested	
709	RQ260190	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19/Feb/2026	08:00	19/Feb/2026	18:00			PLANNED	Requested	
710	RQ260181	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	17/Feb/2026	08:00	17/Feb/2026	18:00			PLANNED	Requested	
711	RQ260179	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 20.	16/Feb/2026	08:00	16/Feb/2026	18:00			PLANNED	Requested	
712	RQ260174	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16/Feb/2026	08:00	16/Feb/2026	18:00			PLANNED	Requested	
713	RQ260180	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightining of dead end towers and tree trimming etc.	16/Feb/2026	08:00	17/Feb/2026	18:00			PLANNED	Requested	
714	RQ260170	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Feb/2026	08:00	13/Feb/2026	18:00			PLANNED	Requested	
715	RQ260166	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General maintenance	11/Feb/2026	08:00	11/Feb/2026	18:00			PLANNED	Requested	
716	RQ260158	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV BEHMAN JASSA SINGH (PS)-HMEI (PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightning and Insulator Cleaning	09/Feb/2026	08:00	11/Feb/2026	18:00			PLANNED	Requested	
717	RQ260161	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 71 to 90.	09/Feb/2026	08:00	09/Feb/2026	18:00			PLANNED	Requested	
718	RQ260162	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightining of dead end towers and tree trimming etc.	09/Feb/2026	08:00	10/Feb/2026	18:00			PLANNED	Requested	
719	RQ260159	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Feb/2026	08:00	09/Feb/2026	18:00			PLANNED	Requested	

720	RQ260155	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV AMRITSAR(PG)-MAKHU(P) (PSTCL) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 46 to 70.	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
721	RQ260153	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
722	RQ260149	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-1	PSTCL	D	General maintenance	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
723	RQ260147	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightning and Insulator Cleaning	04/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
724	RQ260144	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
725	RQ259533	OCC_239	sekura_sd	AC TRANSMISSION LI	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	27/Feb/2026	08:00	27/Feb/2026	19:00	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	PLANNED	Requested	
726	RQ259532	OCC_239	sekura_sd	AC TRANSMISSION LI	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	26/Feb/2026	08:00	26/Feb/2026	19:00	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	PLANNED	Requested	
727	RQ260537	OCC_239	sldcdv_sd	AC TRANSMISSION LI	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightning of Line Dropper of R, Y & B phase and General maintenance work at 400 kV Bawana and For replacing jack bus conductor of R phase at 400 kV Mundka	26/Feb/2026	16:00	26/Feb/2026	23:00	During the Shutdown Load will be meet throught Bawana-Mundka Ckt-1	PLANNED	Requested	
728	RQ260536	OCC_239	sldcdv_sd	AC TRANSMISSION LI	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightning of Line Dropper of R, Y & B phase and General maintenance work at 400 kV Bawana and For replacing jack bus conductor of B phase at 400 kV Mundka	25/Feb/2026	16:00	25/Feb/2026	23:00	During the Shutdown Load will be meet throught Bawana-Mundka Ckt-2	PLANNED	Requested	
729	RQ260539	OCC_239	sldcdv_sd	AC TRANSMISSION LI	400 KV BAWANA(DV)-MANDOLA(PG) (DTL) CKT-2	DTL	D	Tightning of Line Dropper of R, Y & B phase PMS and General maintenance work.	20/Feb/2026	09:30	20/Feb/2026	17:00	During the Shutdown Load will be meet throught 400kV Bawana-Mandola Ckt-I	PLANNED	Requested	
730	RQ260538	OCC_239	sldcdv_sd	AC TRANSMISSION LI	400 KV BAWANA(DV)-MANDOLA(PG) (DTL) CKT-1	DTL	D	Tightning of Line Dropper of R, Y & B phase PMS and General maintenance work.	18/Feb/2026	09:30	18/Feb/2026	17:00	During the Shutdown Load will be meet throught 400kV Bawana-Mandola Ckt-II	PLANNED	Requested	
731	RQ258883	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWERGRID,UP PTCL	C	* ROUTINE MAINTENANCE OF BAY.	26/Feb/2026	09:00	26/Feb/2026	17:00		PLANNED	Requested	
732	RQ258872	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID,UP PTCL	C	* Shutdown is required for preventive maintenance work.	11/Feb/2026	09:00	11/Feb/2026	17:00		PLANNED	Requested	

733	RQ258871	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID,UP PTCL	C	* Shutdown is required for routine maintenance and testing work.	10/Feb/2026	09:00	10/Feb/2026	17:00		PLANNED	Requested	
734	RQ259596	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UP PTCL	D	AR off Permission for PID testing	09/Feb/2026	09:00	09/Feb/2026	18:00		PLANNED	Requested	
735	RQ258866	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID,UP PTCL	C	* General maintenance will be done during this shutdown.	06/Feb/2026	10:00	06/Feb/2026	17:00		PLANNED	Requested	
736	RQ260375	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2	POWERGRID,UP PTCL	D	Annual Relay Testing and Routine Maintenance	06/Feb/2026	10:00	06/Feb/2026	17:00		PLANNED	Requested	
737	RQ260378	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1	POWERGRID,UP PTCL	D	Annual Relay Testing and Routine Maintenance	05/Feb/2026	10:00	05/Feb/2026	17:00		PLANNED	Requested	
738	RQ258865	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID,UP PTCL	C	* General maintenance will be done during this shutdown period,	02/Feb/2026	10:00	02/Feb/2026	18:00		PLANNED	Requested	
739	RQ259734	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWERGRID,UP PTCL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	02/Feb/2026	07:00	06/Feb/2026	19:00		PLANNED	Requested	
740	RQ258945	OCC_239	sldchr_sd	AC TRANSMISSION LI	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID,UP PTCL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e( Line bay - 400KV Breaker , 400KV CTs,400KV Isolators & IPS tubes	01/Feb/2026	10:00	20/Feb/2026	16:00	This shutdown is required from 16.01.26 to 05.02.26 on continuous basis	PLANNED	Requested	
741	RQ260385	OCC_239	bbmb_sd	AC TRANSMISSION LI	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT 1	POWERGRID,BB MB	D	Yearly Mtc. S/Stn. Equipment and line	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	
742	RQ260384	OCC_239	bbmb_sd	AC TRANSMISSION LI	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT 1	POWERGRID,BB MB	D	Yearly mtc of line	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
743	RQ260152	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT 1	POWERGRID,BB MB	D	Annual maintenance and Protection testing of bay equipments.	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
744	RQ260339	OCC_239	bbmb_sd	AC TRANSMISSION LI	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT 1	POWERGRID,BB MB	D	Shutdown required for carrying out replacement work of 400 kV Isolator No. 416 of Bus 1 (CVT), Since this Isolator is placed under 400 kV Bus 2.	03/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
745	RQ260338	OCC_239	bbmb_sd	AC TRANSMISSION LI	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRID,BB MB	D	Shutdown required for carrying out replacement work of 400 kV Isolator No. 416 of Bus 1 (CVT), Since this Isolator is placed under 400 kV Bus 2.	03/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	



746	RQ260143	OCC_239	sldcps_sd	AC TRANSMISSION LI	400 KV BHIWANI(BB)- RAJPURA(PS) (PG) CKT-1	POWERGRID,BB MB	D	Annual maintenance and Protection testing of bay equipments.	02/Feb/2026	08:00	02/Feb/2026	18:00			PLANNED	Requested	
747	RQ260071	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV AKAL- RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance AND TESTING	25/Feb/2026	14:00	26/Feb/2026	20:00			PLANNED	Requested	
748	RQ260102	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	maintenance work of associated equipments	25/Feb/2026	08:00	25/Feb/2026	18:00			PLANNED	Requested	
749	RQ260070	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV AKAL- RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance AND TESTING	23/Feb/2026	14:00	24/Feb/2026	20:00			PLANNED	Requested	
750	RQ260101	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	maintenance work of associated equipments	23/Feb/2026	08:00	23/Feb/2026	18:00			PLANNED	Requested	
751	RQ260105	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV MERTA- RATANGARH (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of Bay equipments	23/Feb/2026	08:00	23/Feb/2026	18:00			PLANNED	Requested	
752	RQ260108	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Maintenance work at both end	20/Feb/2026	08:00	20/Feb/2026	18:00			PLANNED	Requested	
753	RQ260103	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV PHAGI- HEERAPURA (RS) CKT-2	RRVPNL	D	UARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	20/Feb/2026	08:00	20/Feb/2026	18:00			PLANNED	Requested	
754	RQ260069	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV AKAL- JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance AND TESTING	19/Feb/2026	14:00	20/Feb/2026	20:00			PLANNED	Requested	
755	RQ260107	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV AJMER- BHILWARA (RS) CKT-2	RRVPNL	D	maintenance work of associated equipments	19/Feb/2026	08:00	19/Feb/2026	18:00			PLANNED	Requested	
756	RQ260068	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV AKAL- BARMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance AND TESTING	18/Feb/2026	14:00	18/Feb/2026	20:00			PLANNED	Requested	
757	RQ260109	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Maintenance work at both end	18/Feb/2026	08:00	18/Feb/2026	18:00			PLANNED	Requested	
758	RQ260110	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV ANTA- KALISINDH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	17/Feb/2026	08:00	17/Feb/2026	18:00			PLANNED	Requested	
759	RQ260047	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV AKAL- JAISALMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance AND TESTING	16/Feb/2026	14:00	17/Feb/2026	20:00			PLANNED	Requested	
760	RQ260106	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV AJMER- BHILWARA (RS) CKT-1	RRVPNL	D	maintenance work of associated equipments	16/Feb/2026	08:00	16/Feb/2026	18:00			PLANNED	Requested	
761	RQ260097	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV ANTA- CHHABRA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	16/Feb/2026	08:00	16/Feb/2026	18:00			PLANNED	Requested	
762	RQ260057	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV SURATGARH(RVUN)- RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	14/Feb/2026	08:00	15/Feb/2026	18:00			PLANNED	Requested	
763	RQ260086	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV BIKANER(RS)- DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Maintenance work at both end	13/Feb/2026	16:00	14/Feb/2026	23:00			PLANNED	Requested	
764	RQ260053	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV AKAL- KANKANI (RS) CKT-1	RRVPNL	D	Shutdown required at both end for maintenance and repairing of work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	13/Feb/2026	08:00	15/Feb/2026	18:00			PLANNED	Requested	

765	RQ260096	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV ANTA(RS)- KOTA(PG) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
766	RQ260094	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV BHADLA- RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly bay and line Maintenance work at 400KV GSS, Bhadla	11/Feb/2026	16:00	12/Feb/2026	23:00		PLANNED	Requested	
767	RQ260095	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV BHADLA- RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly bay and line Maintenance work at 400KV GSS, Bhadla	11/Feb/2026	16:00	12/Feb/2026	23:00		PLANNED	Requested	
768	RQ260046	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV RAJWEST(RW)- GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned maintenance	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
769	RQ260058	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV SURATGARH(RVUN)- RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	11/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
770	RQ260089	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV SURATGARH SCTPS(RVUN)- BIKANER(RS) (RS) CKT- 2	RRVPNL	D	Routine Bay Maintenance Work	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
771	RQ260048	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV KANKANI- JAISALMER (RS) CKT-2	RRVPNL	D	For Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	10/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
772	RQ260087	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV AJMER(RS)- DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	10/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
773	RQ260055	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV RAJWEST(RW)- JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
774	RQ260093	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV ANTA- CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
775	RQ260098	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV BHADLA- JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly bay and line Maintenance work at 400KV GSS, Bhadla	09/Feb/2026	17:00	10/Feb/2026	23:00		PLANNED	Requested	
776	RQ260092	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV ANTA- CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
777	RQ260088	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV SURATGARH SCTPS(RVUN)- BIKANER(RS) (RS) CKT- 1	RRVPNL	D	Routine Bay Maintenance Work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
778	RQ260073	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV BARMER(RS)- RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
779	RQ260112	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV BIKANER(RS)- SIKAR(PG) (RS) CKT-2	RRVPNL	D	Routine Bay Maintenance Work	06/Feb/2026	17:00	06/Feb/2026	23:00		PLANNED	Requested	
780	RQ260099	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV BHADLA- MERTA (RS) CKT-1	RRVPNL	D	Maintenance work at both end	06/Feb/2026	17:00	08/Feb/2026	23:00		PLANNED	Requested	
781	RQ260051	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV SURATGARH SCTPS(RVUN)- SURATGARH(RS) (RS) CKT-2	RRVPNL	C	Maintenance & Testing of bay Equipments and Protection Relays of X- 13 Bay of 400kV Switchyard at STPS	06/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Requested	

782	RQ260111	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	05/Feb/2026	17:00	05/Feb/2026	23:00		PLANNED	Requested	
783	RQ259759	OCC_239	sterlite_sd	AC TRANSMISSION LI	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	A/R OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	05/Feb/2026	09:00	15/Feb/2026	18:00	A/R OFF Required	PLANNED	Requested	
784	RQ259758	OCC_239	sterlite_sd	AC TRANSMISSION LI	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	A/R OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	05/Feb/2026	09:00	15/Feb/2026	18:00	A/R OFF Required	PLANNED	Requested	
785	RQ260085	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Maintenance work at both end	04/Feb/2026	16:00	05/Feb/2026	23:00		PLANNED	Requested	
786	RQ260050	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV SURATGARH SCTPS(RVUN)-SURATGARH(RS) (RS) CKT-1	RRVPNL	C	Maintenance & Testing of bay Equipments and Protection Relays of X-13 Bay of 400kV Switchyard at STPS	04/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
787	RQ260113	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Maintenance work at both end	02/Feb/2026	16:00	03/Feb/2026	23:00		PLANNED	Requested	
788	RQ260100	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of Bay equipments	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
789	RQ258849	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	* shut dwon required for jumper tightening and routine maintenance work of 400kv alakhnanda-muzaffarnagar line	25/Feb/2026	08:00	01/Mar/2026	17:00		PLANNED	Requested	
790	RQ258845	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	25/Feb/2026	08:00	27/Feb/2026	17:00		PLANNED	Requested	
791	RQ258901	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Samast Energy Meter Calibration	24/Feb/2026	13:00	24/Feb/2026	18:00		PLANNED	Requested	
792	RQ260307	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	C	Routine testing of 400 kv masauli -meja ntpc line	24/Feb/2026	10:00	24/Feb/2026	17:00	no supply will be be disturb during shut down all load will be fed from 400 kv masauli-rewaroad line	PLANNED	Requested	
793	RQ258885	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* ROUTINE MAINTENANCE OF BAY.	24/Feb/2026	09:00	24/Feb/2026	17:00		PLANNED	Requested	
794	RQ258902	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Samast Energy Meter Calibration	24/Feb/2026	08:00	24/Feb/2026	13:00		PLANNED	Requested	
795	RQ260308	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV REWA ROAD-MASOLI (UP) CKT-1	UPPTCL	C	Routine testing of 400 kv Rewaroad-masauli line	23/Feb/2026	10:00	23/Feb/2026	17:00	no supply will be be disturb during shut down all load will be fed from 400 kv masauli-meja ntpc line	PLANNED	Requested	

796	RQ258898	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For commissioning of eveent logger	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Requested	
797	RQ258884	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	* ROUTINE MAINTENANCE OF BAY.	23/Feb/2026	09:00	23/Feb/2026	17:00		PLANNED	Requested	
798	RQ258853	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	23/Feb/2026	08:00	24/Feb/2026	17:00		PLANNED	Requested	
799	RQ258838	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	C	* For Annual Relay Testing work at 765kV Substation Fatehabad, Agra	21/Feb/2026	09:00	21/Feb/2026	17:00		PLANNED	Requested	
800	RQ259749	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV ALIGARH-SHAMLI (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	20/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
801	RQ259747	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV ALIGARH-SHAMLI (UP) CKT-2	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	20/Feb/2026	07:00	25/Feb/2026	18:00		PLANNED	Requested	
802	RQ258882	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	17/Feb/2026	10:00	17/Feb/2026	16:00		PLANNED	Requested	
803	RQ258855	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* FOR MAINTENANCE WORK	17/Feb/2026	09:00	21/Feb/2026	19:00		PLANNED	Requested	
804	RQ258858	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	* for routine testing and maintenance work	16/Feb/2026	09:00	16/Feb/2026	19:00		PLANNED	Requested	
805	RQ258875	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* Shutdown is required for replacement of CT and other maintenance work.	16/Feb/2026	09:00	16/Feb/2026	17:00		PLANNED	Requested	
806	RQ258889	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV OBRA_C_TPS-OBRA_B (UP) CKT-1	UPPTCL	D	Routine testing of bay equipments and protection system	16/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Requested	
807	RQ259748	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	16/Feb/2026	07:00	21/Feb/2026	18:00		PLANNED	Requested	
808	RQ259750	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV HARDUAGANJ-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	16/Feb/2026	07:00	21/Feb/2026	18:00		PLANNED	Requested	
809	RQ258874	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown is required for replacement of CT and other maintenance work.	13/Feb/2026	09:00	13/Feb/2026	17:00		PLANNED	Requested	
810	RQ259571	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	For Tie Bay LBB relay retrofitment and testing	13/Feb/2026	09:00	13/Feb/2026	18:00		PLANNED	Requested	
811	RQ259660	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	A/r disable for work in other Ckt	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
812	RQ258839	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	* Routine Testing General Maintenance Works	12/Feb/2026	10:00	13/Feb/2026	17:00		PLANNED	Requested	

813	RQ258847	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* Jumper tightening and preventive maintenance of 400KV Panki Aligarh Line	12/Feb/2026	08:00	16/Feb/2026	16:00		PLANNED	Requested	
814	RQ258881	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	11/Feb/2026	10:00	11/Feb/2026	16:00		PLANNED	Requested	
815	RQ258888	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV JAUNPUR - OBRA_C_TPS (UP) CKT-1	UPPTCL	D	Routine testing of bay equipments and protection system	11/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Requested	
816	RQ259746	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	11/Feb/2026	07:00	16/Feb/2026	18:00		PLANNED	Requested	
817	RQ259572	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	For Tie Bay LBB relay retrofitment and testing	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Requested	
818	RQ258899	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	D	Bay Maintenance	10/Feb/2026	09:00	11/Feb/2026	18:00		PLANNED	Requested	
819	RQ258852	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	10/Feb/2026	08:00	12/Feb/2026	17:00		PLANNED	Requested	
820	RQ259659	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	A/r disable for work in other Ckt	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
821	RQ258846	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	* Disc cleaning and jumper tightening work	09/Feb/2026	10:00	13/Feb/2026	17:00		PLANNED	Requested	
822	RQ258861	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400 KV PANKI-UNNAO LINE FOR ADJUSTING OF B PHASE,A BUS PANTOGRAPH ISOLATOR.	09/Feb/2026	09:00	09/Feb/2026	18:00		PLANNED	Requested	
823	RQ258841	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Ovehauling of 400KV Azamgarh-mau Line,LSI of Three Phases.Replacement of R,Y B Phase Conductor from Rotery head Is	09/Feb/2026	08:00	11/Feb/2026	19:00		PLANNED	Requested	
824	RQ258851	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* SHUT DOWEN REQUIRED FOR STRENGTHENING WORK OF TOWER NO 42 75 OF 400KV VISHNU PRAYAG MUZAFFARNAGAR LINE	09/Feb/2026	08:00	24/Feb/2026	17:00		PLANNED	Requested	
825	RQ258850	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* SHUT DOWEN REQUIRED FOR STRENGTHENING WORK OF TOWER NO 42 75 OF 400KV VISHNUPRAYAG-ALAKHANANDA LINE	09/Feb/2026	08:00	24/Feb/2026	17:00		PLANNED	Requested	
826	RQ258835	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV SIMBHOLI_P MSTL - MURADNAGAR_2 (UP) CKT-2	UPPTCL	C	* 400 KV SIMBHAWALI -IIFOR ROUTINE TESTING OM WORK.	06/Feb/2026	09:00	06/Feb/2026	18:00		PLANNED	Requested	
827	RQ258869	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* Shutdown is required for replacement of CT,CVT and other maintenance work.	06/Feb/2026	09:00	07/Feb/2026	17:00		PLANNED	Requested	
828	RQ258840	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	* Circuit Breaker Timing test of 400KV Azh-tanda Line other maintenance Works	05/Feb/2026	10:00	05/Feb/2026	17:00		PLANNED	Requested	

829	RQ258834	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV SIMBHOLI -PMSTL - MURADNAGAR_2 (UP) CKT-1	UPPTCL	C	* 400 KV SIMBHAWALI -I FOR ROUTINE TESTING M WORK.	05/Feb/2026	09:00	05/Feb/2026	18:00		PLANNED	Requested	
830	RQ258873	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown is required for replacement of CT,CVT and other maintenance work.	04/Feb/2026	09:00	05/Feb/2026	17:00		PLANNED	Requested	
831	RQ258854	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	04/Feb/2026	08:00	08/Feb/2026	17:00		PLANNED	Requested	
832	RQ258897	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Bay Maintenance	03/Feb/2026	09:00	04/Feb/2026	18:00		PLANNED	Requested	
833	RQ258879	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-I	02/Feb/2026	10:00	02/Feb/2026	17:00		PLANNED	Requested	
834	RQ258844	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	* Preventive maintenance of 400 KV Unnao - agra line and Other Works	02/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
835	RQ258895	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	C	Construction of 400 kV D/c (Quad) Gonda-Basti Transmission line (Completion of Lilo Arrangement of 2nd Circuit of Tanda-Basti Transmission line at Gonda	01/Feb/2026	08:00	05/Feb/2026	18:00	Request to allow auto recloser off	PLANNED	Requested	
836	RQ258878	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	01/Feb/2026	08:00	01/Feb/2026	17:00		PLANNED	Requested	
837	RQ258896	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	C	Construction of 400 kV D/c (Quad) Gonda-Basti Transmission line (Completion of Lilo Arrangement of 2nd Circuit of Tanda-Basti Transmission line at Gonda	01/Feb/2026	08:00	05/Feb/2026	18:00	LILO of Ckt 2 of 400 kV tanda- Bhaukahari (Basti) TL	PLANNED	Requested	
838	RQ259590	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUZA_TL) CKT-2	PB_DAUZA_TL	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	24/Feb/2026	09:00	24/Feb/2026	18:00		PLANNED	Requested	
839	RQ259593	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUZA_TL) CKT-1	PB_DAUZA_TL	D	Non-auto for work in other ckt.	24/Feb/2026	09:00	24/Feb/2026	18:00		PLANNED	Requested	
840	RQ259592	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUZA_TL) CKT-2	PB_DAUZA_TL	D	Non-auto for work in other ckt.	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Requested	
841	RQ259591	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUZA_TL) CKT-1	PB_DAUZA_TL	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Requested	
842	RQ258906	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	Samast Energy Meter Calibration	23/Feb/2026	13:00	23/Feb/2026	18:00		PLANNED	Requested	

843	RQ258905	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	Samast Energy Meter Calibration	23/Feb/2026	08:00	23/Feb/2026	13:00			PLANNED	Requested	
844	RQ258904	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	Line Circuit Breaker Interpole cabling, Feuling & Testing	16/Feb/2026	08:00	21/Feb/2026	18:00			PLANNED	Requested	
845	RQ258903	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	Line Circuit Breaker Overhauling & Testing	01/Feb/2026	08:00	14/Feb/2026	18:00			PLANNED	Requested	
846	RQ258833	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(U P) (PJFTL) CKT-1	UPPTCL,PJFTL	D	SHUTDOWN IS REQUESTED FOR CARRYING OUT ANNUAL LINE MAINTENANCE WORK.	23/Feb/2026	08:00	23/Feb/2026	18:00			PLANNED	Requested	
847	RQ260083	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV KALISINDH-SANGOD GSS (RS) CKT-1	RRVPNL,SANGOD_TSL_RS	D	For Annual Maintenance and Testing	20/Feb/2026	08:00	20/Feb/2026	18:00			PLANNED	Requested	
848	RQ260084	OCC_239	sldcrs_sd	AC TRANSMISSION LI	400 KV ANTA-SANGOD GSS (RS) CKT-1	RRVPNL,SANGOD_TSL_RS	D	Maintenance and Testing at both end	19/Feb/2026	08:00	19/Feb/2026	18:00			PLANNED	Requested	
849	RQ258880	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	16/Feb/2026	10:00	16/Feb/2026	16:00			PLANNED	Requested	
850	RQ258870	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV MOHANLALGANJ (PGYTL)-UNNAO(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Shutdown is required for replacement of CT and other maintenance work.	09/Feb/2026	09:00	09/Feb/2026	17:00			PLANNED	Requested	
851	RQ260278	OCC_239	sldchr_sd	AC TRANSMISSION LI	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kV Breaker	16/Feb/2026	10:00	16/Feb/2026	17:00			PLANNED	Requested	
852	RQ260277	OCC_239	sldchr_sd	AC TRANSMISSION LI	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kV Breaker	15/Feb/2026	10:00	15/Feb/2026	17:00			PLANNED	Requested	
853	RQ260276	OCC_239	sldchr_sd	AC TRANSMISSION LI	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	08/Feb/2026	10:00	08/Feb/2026	17:00			PLANNED	Requested	
854	RQ260275	OCC_239	sldchr_sd	AC TRANSMISSION LI	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	07/Feb/2026	10:00	07/Feb/2026	17:00			PLANNED	Requested	
855	RQ260333	OCC_239	sldchr_sd	AC TRANSMISSION LI	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	HVPN Tariff energy meters time synchronisation work.	02/Feb/2026	10:00	02/Feb/2026	12:00			PLANNED	Requested	

856	RQ260072	OCC_239	slcds_sd	AC TRANSMISSION LI	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	SD Defects Rectification & Hardware Correction & Tightening Work at Alwar end and opportunity SD on 16.02.26 at Hindaun end To replace Defective Main-2 Distance Relay and Yearly Maintenance Work	16/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Requested	
857	RQ260340	OCC_239	karcham_sd	AC TRANSMISSION LI	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL,JPL	D	Auto Reclosure OFF Both side from KW-Wangtoo GIS(HP) CKT-1, due to annual maintenance of KW-Wangtoo GIS(HP) CKT-2	11/Feb/2026	09:00	11/Feb/2026	17:00	Auto Reclosure OFF Both side from KW-Wangtoo GIS(HP) CKT-1	PLANNED	Requested	
858	RQ260322	OCC_239	karcham_sd	AC TRANSMISSION LI	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JPL	D	Annual Maintenance	11/Feb/2026	09:00	11/Feb/2026	17:00	Checking of Potyard Equipments	PLANNED	Requested	
859	RQ260321	OCC_239	karcham_sd	AC TRANSMISSION LI	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL,JPL	D	Annual Maintenance	10/Feb/2026	09:00	10/Feb/2026	17:00	Checking of Potyard Equipments	PLANNED	Requested	
860	RQ260334	OCC_239	karcham_sd	AC TRANSMISSION LI	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JPL	D	Auto Reclosure OFF Both side from KW-Wangtoo GIS(HP) CKT-2, due to annual maintenance of KW-Wangtoo GIS(HP) CKT-1	10/Feb/2026	09:00	10/Feb/2026	17:00	Auto Recloser OFF both side KW-Wangtoo GIS(HP) CKT-2	PLANNED	Requested	
861	RQ258908	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-2	OCBTL	D	For Faulty Insulator Changes	11/Feb/2026	09:00	18/Feb/2026	18:00		PLANNED	Requested	
862	RQ258907	OCC_239	stuup_sd	AC TRANSMISSION LI	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	For Faulty Insulator Changes	03/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Requested	
863	RQ260056	OCC_239	slcds_sd	AC TRANSMISSION LI	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID,NR SS36	D	For replacement of damaged Main bus-I Isolator parts & maintenance of bay equipments	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
864	RQ259594	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV LUCKNOW_1(PG)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	POWERGRID,PG YTL	D	Replacement of Y-ph Damaged conductor of Jack Bus of 400kV Lucknow-Mohanlalganj line at Lucknow 400kV S/s	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Requested	
865	RQ259724	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	06/Feb/2026	07:00	10/Feb/2026	19:00		PLANNED	Requested	
866	RQ259723	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO WERGRID	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	06/Feb/2026	07:00	10/Feb/2026	19:00		PLANNED	Requested	
867	RQ259743	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-1	THDC	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	05/Feb/2026	07:00	10/Feb/2026	18:00		PLANNED	Requested	
868	RQ259744	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-2	THDC	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	05/Feb/2026	07:00	10/Feb/2026	18:00		PLANNED	Requested	
869	RQ259742	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	03/Feb/2026	07:00	08/Feb/2026	19:00		PLANNED	Requested	



870	RQ259720	OCC_239	cpcc3_sd	AC TRANSMISSION LI	400 KV ALIGARH(PG)- PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	03/Feb/2026	07:00	08/Feb/2026	18:00		PLANNED	Requested	
871	RQ259015	OCC_239	indigrid_sd	AC TRANSMISSION LI	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	GPTL	C	For shifting of Towers No. 09-11, erection of a monopole structure, and stringing for modification work due to the Signature Global.	01/Feb/2026	09:00	28/Feb/2026	18:00		PLANNED	Requested	
872	RQ259016	OCC_239	indigrid_sd	AC TRANSMISSION LI	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-2	GPTL	C	For shifting of Towers No. 09-11, erection of a monopole structure, and stringing for modification work due to the Signature Global.	01/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
873	RQ260557	OCC_239	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	For replacing jack bus conductor of R phase of Jhatikara Ckt-2	28/Feb/2026	16:00	28/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-1	PLANNED	Requested	
874	RQ260556	OCC_239	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	For replacing jack bus conductor of B phase of Jhatikara Ckt-2	27/Feb/2026	16:00	27/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-1	PLANNED	Requested	
875	RQ260555	OCC_239	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	For replacing jack bus conductor of R phase of Bawana Ckt-2	26/Feb/2026	16:00	26/Feb/2026	23:00	Load shall be managed by Bawana Ckt-1	PLANNED	Requested	
876	RQ260554	OCC_239	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	For replacing jack bus conductor of B phase of Bawana Ckt-1	25/Feb/2026	16:00	25/Feb/2026	23:00	Load shall be managed by Bawana Ckt-2	PLANNED	Requested	
877	RQ260553	OCC_239	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	For replacing jack bus conductor of R phase of Jhatikara ckt-1	24/Feb/2026	16:00	24/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-2	PLANNED	Requested	
878	RQ260552	OCC_239	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	For replacing jack bus conductor of B phase of Jhatikara ckt-1	23/Feb/2026	16:00	23/Feb/2026	23:00	Load shall be managed through Jhatikara ckt-2	PLANNED	Requested	
879	RQ260541	OCC_239	sldcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	Tan Delta testing of CVT, CB , CT and General maintenance work	09/Feb/2026	09:00	09/Feb/2026	17:00	During S/D Load will be meet through Bus-1	PLANNED	Requested	
880	RQ258971	OCC_239	sldchr_sd	BUS	400KV BUS 2 AT NAWADA(HV)	HVPNL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e( For upgradation of Jack bus from twin tarantula to quard tarantula	28/Feb/2026	10:00	03/Mar/2026	16:00		PLANNED	Requested	
881	RQ258970	OCC_239	sldchr_sd	BUS	400KV BUS 1 AT NAWADA(HV)	HVPNL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e( For Upgradation of Ballabgarh Line bay jack bus from twin tarantula to quard tarantula)	11/Feb/2026	10:00	14/Feb/2026	16:00		PLANNED	Requested	
882	RQ258981	OCC_239	sldchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP work of 400KV Bus-2 and Bus bar relay testing. OEM vendor involved for relay testing	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
883	RQ258980	OCC_239	sldchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP work of 400KV Bus-1 and Bus bar relay testing. OEM vendor involved for relay testing	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	

								For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e( Upgradation of Greater Noida Line bay jack bus from twin tarantula to quard tarantula)									
884	RQ258973	OCC_239	sldchr_sd	BUS	400KV BUS 1 AT NAWADA(HV)	HVPNL	C		04/Feb/2026	10:00	07/Feb/2026	16:00	This shutdown is required from 20.01.26 to 23.01.26 on continuous basis	PLANNED	Requested		
885	RQ258814	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)	POWERGRID	D	Isolator alingment	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Requested		
886	RQ258765	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	POWERGRID	D	Commissioning of New ICT-V at Jhatikra ss	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Requested		
887	RQ258764	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)	POWERGRID	D	Commissioning of New ICT-V at Jhatikra ss	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested		
888	RQ258813	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)	POWERGRID	D	Isolator alingment	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested		
889	RQ259246	OCC_239	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Busbar Relay retrofitting at Allahabad SS and Bus AMP Works	24/Feb/2026	09:00	28/Feb/2026	18:00		PLANNED	Requested		
890	RQ258785	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWERGRID	C	AMP Works	23/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested		
891	RQ258761	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	POWERGRID	D	Commissioning of New ICT-V at Jhatikra ss	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Requested		
892	RQ258810	OCC_239	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 2	POWERGRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	23/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested		
893	RQ260512	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH(PG)	POWERGRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	22/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested		
894	RQ258760	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)	POWERGRID	D	Commissioning of New ICT-V at Jhatikra ss	21/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Requested		
895	RQ259255	OCC_239	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	GIS extension bay interconnection with existing Bus	19/Feb/2026	09:00	19/Feb/2026	18:00		PLANNED	Requested		
896	RQ258784	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWERGRID	C	AMP Works	19/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Requested		
897	RQ258809	OCC_239	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 1	POWERGRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	19/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Requested		
898	RQ259254	OCC_239	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	GIS extension bay interconnection with existing Bus	18/Feb/2026	09:00	18/Feb/2026	18:00		PLANNED	Requested		
899	RQ260419	OCC_239	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	POWERGRID	D	AMP work	16/Feb/2026	15:00	16/Feb/2026	23:00		PLANNED	Requested		
900	RQ259654	OCC_239	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	Modification of relay settings & testing.	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested		
901	RQ258755	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWERGRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	16/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested		
902	RQ259790	OCC_239	cpcc3_sd	BUS	400 KV VINDHYACHAL WEST(PG) - BUS 2	POWERGRID	C	for AMP work	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested		
903	RQ259788	OCC_239	cpcc3_sd	BUS	400 KV VINDHYACHAL NORTH(PG) - BUS 2	POWERGRID	C	for AMP work	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested		
904	RQ260513	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH(PG)	POWERGRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	22/Feb/2026	18:00		PLANNED	Requested		

905	RQ260418	OCC_239	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	POWERGRID	D	AMP work	15/Feb/2026	15:00	15/Feb/2026	23:00		PLANNED	Requested	
906	RQ259241	OCC_239	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	Modification of relay settings & testing.	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
907	RQ259257	OCC_239	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	'Process bus commissioning work at Kanpur	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
908	RQ258788	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWERGRID	D	LBB Modification work in 400KV Kankroli-Zerda #2 Line	13/Feb/2026	08:00	13/Feb/2026	18:00	400KV Bus-1 along with 400KV Kankroli-Zerda #2 Line	PLANNED	Requested	
909	RQ258806	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT MANESAR(PG)	POWERGRID	D	AMP Works	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
910	RQ259256	OCC_239	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	'Process bus commissioning work at Kanpur	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
911	RQ258754	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWERGRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extenion works in construction category	12/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
912	RQ259240	OCC_239	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	Modification of relay settings & testing.	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
913	RQ258747	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT KOTA(PG)	POWERGRID	D	AMP Works	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
914	RQ258759	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWERGRID	D	AMP Works	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
915	RQ258746	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT KOTA(PG)	POWERGRID	D	AMP Works	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
916	RQ258796	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT AJMER(PG)	POWERGRID	D	AMP Works	09/Feb/2026	14:00	09/Feb/2026	23:00		PLANNED	Requested	
917	RQ259793	OCC_239	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	Replacement of Y-ph Damaged conductor of Jack Bus of 400kv Lucknow-Mohanlalganj line at Lucknow 400kv S/s. 400kv Bus-1 is just below the jack bus of 400kv Lucknow-Mohanlalganj line at Lucknow 400kv S/s	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Requested	
918	RQ259789	OCC_239	cpcc3_sd	BUS	400 KV VINDHYACHAL WEST(PG) - BUS 1	POWERGRID	C	for AMP work	06/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Requested	
919	RQ259787	OCC_239	cpcc3_sd	BUS	400 KV VINDHYACHAL NORTH(PG) - BUS 1	POWERGRID	C	for AMP work	06/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Requested	
920	RQ258795	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT AJMER(PG)	POWERGRID	D	AMP Works	05/Feb/2026	14:00	05/Feb/2026	23:00		PLANNED	Requested	
921	RQ259772	OCC_239	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Bus jumper connection- Construction activity for SS119 ICT-4 commissioning	05/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
922	RQ258804	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	AMP Works	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
923	RQ258805	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT MANESAR(PG)	POWERGRID	D	AMP Works	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
924	RQ258803	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	AMP Works	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
925	RQ258799	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)	POWERGRID	D	AMP Works	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
926	RQ259247	OCC_239	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Busbar Relay retrofitting at Allahabad SS and Bus AMP Works	01/Feb/2026	09:00	04/Feb/2026	18:00		PLANNED	Requested	
927	RQ258773	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT BALLABGARH(PG)	POWERGRID	C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	

928	RQ258772	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
929	RQ260522	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH(PG)	POWERGRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	01/Feb/2026	08:00	18/Feb/2026	18:00	to be availed from 10.01.2026 to 28.01.2026	PLANNED	Requested	
930	RQ258750	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	POWERGRID	D	AMP Works	01/Feb/2026	08:00	01/Feb/2026	18:00		PLANNED	Requested	
931	RQ260523	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH(PG)	POWERGRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	01/Feb/2026	08:00	18/Feb/2026	18:00	to be availed from 30.01.2026 to 16.02.2026	PLANNED	Requested	
932	RQ258743	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH(PG)	POWERGRID	C	Installation of off-load Bus Splitter	01/Feb/2026	08:00	20/Feb/2026	18:00	Continuous shutdown to be availed from 27.01.2026 to 15.02.2026	PLANNED	Requested	
933	RQ260239	OCC_239	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown of 400KV Main Bus-2 at 400KV S/S Sarojininagar required for Jumper tightening and other maintenance work	25/Feb/2026	09:00	25/Feb/2026	18:00		PLANNED	Requested	
934	RQ260215	OCC_239	stuup_sd	BUS	400KV BUS 1 AT BANDA(UP)	UPPTCL	D	* 400 KV MAIN BUS I ISOLATOR MAINTENANCE AND BREAKER TESTING . 400 KV MAIN BUS II WILL BE IN SERVICE	24/Feb/2026	10:00	25/Feb/2026	17:00		PLANNED	Requested	
935	RQ258968	OCC_239	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	UPPTCL	D	* for routine testing and maintenance work	24/Feb/2026	09:00	24/Feb/2026	19:00		PLANNED	Requested	
936	RQ260251	OCC_239	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* ROUTINE MAINTENANCE.	24/Feb/2026	09:00	24/Feb/2026	17:00		PLANNED	Requested	
937	RQ260237	OCC_239	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown of 400KV Main Bus-2 at 400KV S/S Sarojininagar required for Jumper tightening and other maintenance work	23/Feb/2026	09:00	23/Feb/2026	18:00		PLANNED	Requested	
938	RQ260236	OCC_239	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown of 400KV Main Bus-1 at 400KV S/S Sarojininagar required for Jumper tightening and other maintenance work	20/Feb/2026	09:00	20/Feb/2026	18:00		PLANNED	Requested	
939	RQ260252	OCC_239	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* SERVICING AND OVERHAULING BUS-2 PANTOGRAPH ISOLATOR OF 400KV MAU-BALLIA >X PGCIL CKT-1.	18/Feb/2026	09:00	20/Feb/2026	17:00		PLANNED	Requested	
940	RQ260297	OCC_239	stuup_sd	BUS	400KV BUS 2 AT MAU(UP)	UPPTCL	C	* SERVICING AND OVERHAULING OF BUS-2 PANTOGRAPH ISOLATOR.	18/Feb/2026	09:00	20/Feb/2026	17:00		PLANNED	Requested	
941	RQ260242	OCC_239	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown of 400KV Main Bus-2 at 400KV S/S Sarojininagar required for Jumper tightening and other maintenance work	18/Feb/2026	09:00	18/Feb/2026	18:00		PLANNED	Requested	
942	RQ260279	OCC_239	stuup_sd	BUS	400KV BUS 1 AT NOIDA SEC 148(UP)	UPPTCL	C	* General maintenance and routine testing work will be carried out during this shut period.	16/Feb/2026	09:00	16/Feb/2026	17:00		PLANNED	Requested	
943	RQ258967	OCC_239	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	* for routine testing and maintenance work	14/Feb/2026	09:00	14/Feb/2026	19:00		PLANNED	Requested	

944	RQ260216	OCC_239	stuup_sd	BUS	400KV BUS 2 AT BANDA(UP)	UPPTCL	D	* ISOLATOR ADJUSTMENT AND BUS TEIGHTING OF 400 KV MAIN BUS II . 400 KV MAIN BUS I WILL BE IN SERVICE.	10/Feb/2026	10:00	12/Feb/2026	17:00			PLANNED	Requested	
945	RQ260220	OCC_239	stuup_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS-II FOR 400KV B BUS CVT TAN DELTA TESTING.	10/Feb/2026	09:00	10/Feb/2026	18:00			PLANNED	Requested	
946	RQ260219	OCC_239	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS-I FOR ADJUSTING OF B PHASE, A BUS PANTOGRAPH >X ISOLATOR UNNAO BAY.AND 400KV A BUS CVT TAN DELTA TESTIN	09/Feb/2026	09:00	09/Feb/2026	18:00			PLANNED	Requested	
947	RQ260284	OCC_239	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	BUS GD Replacement works	09/Feb/2026	09:00	15/Feb/2026	17:30			PLANNED	Requested	
948	RQ260288	OCC_239	stuup_sd	BUS	400KV BUS 2PARICHA(UP)	UPPTCL	D	ICT-2 isolator contact checking & multiple elements isolators alignment	05/Feb/2026	09:30	05/Feb/2026	18:30			PLANNED	Requested	
949	RQ260287	OCC_239	stuup_sd	BUS	400KV BUS 1PARICHA(UP)	UPPTCL	D	multiple elements Isolators alignment	03/Feb/2026	09:30	03/Feb/2026	18:30			PLANNED	Requested	
950	RQ260228	OCC_239	stuup_sd	BUS	400KV BUS 2 AT MURADNAGAR_2(UP)	UPPTCL	C	* 400 KV MAIN BUS -II S/D FOR OM WORK	03/Feb/2026	09:00	03/Feb/2026	18:00			PLANNED	Requested	
951	RQ260280	OCC_239	stuup_sd	BUS	400KV BUS 2 AT NOIDA SEC 148(UP)	UPPTCL	C	* Routine and General maintainace work will be carried out during this shut down period.	02/Feb/2026	09:00	02/Feb/2026	17:00			PLANNED	Requested	
952	RQ260227	OCC_239	stuup_sd	BUS	400KV BUS 1 AT MURADNAGAR_2(UP)	UPPTCL	C	* 400 KV MAIN BUS -I S/D FOR OM WORK	02/Feb/2026	09:00	02/Feb/2026	18:00			PLANNED	Requested	
953	RQ260123	OCC_239	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	25/Feb/2026	08:00	25/Feb/2026	18:00			PLANNED	Requested	
954	RQ260122	OCC_239	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	11/Feb/2026	08:00	11/Feb/2026	18:00			PLANNED	Requested	
955	RQ260120	OCC_239	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.Mtc Of CVT'S	09/Feb/2026	08:00	09/Feb/2026	18:00			PLANNED	Requested	
956	RQ260119	OCC_239	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Maintenance/Protection testing of Bays and related equipments	05/Feb/2026	08:00	06/Feb/2026	18:00			PLANNED	Requested	
957	RQ260437	OCC_239	cpcc1_sd	BUS	400 KV SIKAR_2(PSTL) - BUS 2	PSTCL	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00			PLANNED	Requested	
958	RQ260117	OCC_239	sldcps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Annual Mtc	03/Feb/2026	08:00	03/Feb/2026	18:00			PLANNED	Requested	
959	RQ260436	OCC_239	cpcc1_sd	BUS	400 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00			PLANNED	Requested	
960	RQ260116	OCC_239	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General Maintenance for nut-bolt tightening,cleaning and IR of CVT'S	02/Feb/2026	08:00	02/Feb/2026	18:00			PLANNED	Requested	
961	RQ259826	OCC_239	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	24/Feb/2026	08:00	24/Feb/2026	18:00			PLANNED	Requested	
962	RQ259822	OCC_239	sldcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	24/Feb/2026	08:00	24/Feb/2026	18:00			PLANNED	Requested	
963	RQ259821	OCC_239	sldcrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	23/Feb/2026	08:00	23/Feb/2026	18:00			PLANNED	Requested	

964	RQ259825	OCC_239	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	20/Feb/2026	16:00	23/Feb/2026	23:00		PLANNED	Requested	
965	RQ259831	OCC_239	sldcrs_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	20/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Requested	
966	RQ259820	OCC_239	sldcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance work	19/Feb/2026	14:00	20/Feb/2026	20:00		PLANNED	Requested	
967	RQ259824	OCC_239	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	For dropper connection of new bay of ICT-II	17/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
968	RQ259818	OCC_239	sldcrs_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
969	RQ259832	OCC_239	sldcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	17/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
970	RQ259819	OCC_239	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance work	16/Feb/2026	14:00	17/Feb/2026	20:00		PLANNED	Requested	
971	RQ258745	OCC_239	cpcc1_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Retrofitment of Main Bay Isolators of Bassi-Heerapura ckt-1 line feeder at Heerapura GSS	15/Feb/2026	08:00	19/Feb/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
972	RQ259823	OCC_239	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	For replacement of damaged Main bus-I Isolator parts of 400 KV Sikar Bay	10/Feb/2026	14:00	10/Feb/2026	20:00		PLANNED	Requested	
973	RQ258744	OCC_239	cpcc1_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Retrofitment of Main Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	10/Feb/2026	08:00	14/Feb/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
974	RQ259828	OCC_239	sldcrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	08/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Requested	
975	RQ259827	OCC_239	sldcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Requested	
976	RQ259834	OCC_239	sldcrs_sd	BUS	400 KV SANGOD GSS (RS) - BUS 2	SANGOD_TSL_R S	D	For Annual maintenance work	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
977	RQ259833	OCC_239	sldcrs_sd	BUS	400 KV SANGOD GSS (RS) - BUS 1	SANGOD_TSL_R S	D	For Annual maintenance work	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Requested	
978	RQ260389	OCC_239	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Yearly Mtc. S/Stn. Equipment	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Requested	
979	RQ260390	OCC_239	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Line Mtc.	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Requested	
980	RQ260396	OCC_239	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	C	Shutdown required for carrying out replacement work of 400 kV Isolator No. 428 of Bus 1	16/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
981	RQ260394	OCC_239	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	Shutdown required for carrying out replacement work of 400 kV Isolator No. 416 of Bus 1 (CVT). Since this Isolator is placed under 400 kV Bus 2.	03/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
982	RQ260393	OCC_239	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	C	Shutdown required for carrying out replacement work of 400 kV Isolator No. 416 of Bus 1 (CVT).	03/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
983	RQ258781	OCC_239	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 4	PBTS	D	For Bay Extension works	22/Feb/2026	17:00	28/Feb/2026	23:00		PLANNED	Requested	
984	RQ258780	OCC_239	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 3	PBTS	D	For Bay Extension works	15/Feb/2026	17:00	21/Feb/2026	23:00		PLANNED	Requested	

985	RQ258779	OCC_239	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	For Bay Extension works	08/Feb/2026	17:00	14/Feb/2026	23:00		PLANNED	Requested	
986	RQ258778	OCC_239	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 1	PBTS	D	For Bay Extension works	01/Feb/2026	17:00	07/Feb/2026	23:00		PLANNED	Requested	
987	RQ259085	OCC_239	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	TBC-01 ISOLATOR CHANGE	20/Feb/2026	08:00	23/Feb/2026	18:00	BUS -01 SHUTDOWN REQUIRED	PLANNED	Requested	
988	RQ259084	OCC_239	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	ANPARA LINE-01 ISOLATOR CHANGE	17/Feb/2026	08:00	20/Feb/2026	18:00	BUS -01 SHUTDOWN REQUIRED	PLANNED	Requested	
989	RQ259083	OCC_239	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	ANPARA LINE ISOLATOR B CHANGE	12/Feb/2026	08:00	15/Feb/2026	18:00	BUS -02 SHUTDOWN REQUIRED	PLANNED	Requested	
990	RQ259082	OCC_239	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	ALD LINE-01 ISOLATOR B CHANGE	09/Feb/2026	08:00	12/Feb/2026	18:00	BUS -02 SHUTDOWN REQUIRED	PLANNED	Requested	
991	RQ259860	OCC_239	cpcc2_sd	BUS	400KV BUS 2 AT PANCHKULA(PG)		D	For AMP works	20/Feb/2026	08:00	20/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
992	RQ259859	OCC_239	cpcc2_sd	BUS	400KV BUS 1 AT PANCHKULA(PG)		D	For AMP works	19/Feb/2026	08:00	19/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
993	RQ259858	OCC_239	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Feb/2026	10:00	16/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
994	RQ259848	OCC_239	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	15/Feb/2026	10:00	28/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
995	RQ259855	OCC_239	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	15/Feb/2026	09:00	28/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
996	RQ259851	OCC_239	cpcc2_sd	BUS	400KV BUS 2 AT KAITHAL(PG)		C	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	13/Feb/2026	08:00	22/Feb/2026	20:00	Kindly approve.	PLANNED	Requested	
997	RQ259849	OCC_239	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)		D	Replacement of Defective Jumper from Jack Bus to Line Isolator in switchyard & to attend Shutdown nature defects in transmission line.. Shutdown shall be approve along with the 400 KV Bus-1	10/Feb/2026	09:00	10/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
998	RQ259857	OCC_239	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Feb/2026	10:00	02/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
999	RQ259854	OCC_239	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Feb/2026	09:00	14/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1000	RQ259850	OCC_239	cpcc2_sd	BUS	400KV BUS 1 AT KAITHAL(PG)		C	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	02/Feb/2026	08:00	12/Feb/2026	20:00	Kindly approve.	PLANNED	Requested	
1001	RQ259847	OCC_239	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	01/Feb/2026	10:00	14/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1002	RQ259830	OCC_239	sldcrs_sd	BUS	400KV BUS 2 AT DEEDWANA(MTS)	MTSCL	D	For Annual maintenance work	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
1003	RQ259829	OCC_239	sldcrs_sd	BUS	400KV BUS 1 AT DEEDWANA(MTS)	MTSCL	D	For Annual maintenance work	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1004	RQ260121	OCC_239	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
1005	RQ260118	OCC_239	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1006	RQ260440	OCC_239	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJVNL	D	Testing of buscoupler breaker & Bus VT	09/Feb/2026	08:00	09/Feb/2026	18:00	Annual Planned Maintenance	PLANNED	Requested	
1007	RQ260441	OCC_239	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	Testing of buscoupler breaker & Bus VT	09/Feb/2026	08:00	09/Feb/2026	18:00	Annual Planned Maintenance	PLANNED	Requested	
1008	RQ258792	OCC_239	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For scheme checking work	09/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
1009	RQ258791	OCC_239	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	For scheme checking work	07/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Requested	

1010	RQ258964	OCC_239	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	AMP Works	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
1011	RQ258963	OCC_239	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	AMP Works	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1012	RQ258771	OCC_239	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	Bus Bar testing	04/Feb/2026	18:00	05/Feb/2026	23:00		PLANNED	Requested	
1013	RQ258770	OCC_239	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	Bus Bar testing	02/Feb/2026	18:00	03/Feb/2026	23:00		PLANNED	Requested	
1014	RQ260558	OCC_239	bbmb_sd	LINE REACTOR	50 MVAR NON- SWITCHABLE LR ON BHIWANI(BB)- RAJPURA(PS) (BB) CKT- 1 @BHIWANI(BB)	BBMB	D	Yearly mtc of Sub stn equipment	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	
1015	RQ258734	OCC_239	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL- KANKROLI (PG) CKT-1 @BHINMAL(PG)	POWERGRID	D	AMP Works	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Requested	
1016	RQ258726	OCC_239	cpcc1_sd	LINE REACTOR	50 MVAR NON- SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWERGRID	C	AMP Works	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
1017	RQ258725	OCC_239	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA- HISSAR (PG) CKT-1 @HISSAR(PG)	POWERGRID	C	AMP Works	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
1018	RQ258731	OCC_239	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 @BIKANER_2 (PBTSL)	PBTSL	D	AMP Works	10/Feb/2026	16:00	12/Feb/2026	23:00		PLANNED	Requested	
1019	RQ259836	OCC_239	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance AND TESTING	28/Feb/2026	12:00	28/Feb/2026	18:00		PLANNED	Requested	
1020	RQ259841	OCC_239	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance AND TESTING	27/Feb/2026	12:00	27/Feb/2026	18:00		PLANNED	Requested	
1021	RQ259835	OCC_239	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV CHHABRA(RS)	RRVPNL	C	Checking, Testing, maintenance and complete Over Hauling of 400KV SF6 Circuit Breaker to be done by OEM M/s Siemens Service Engineer	26/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Requested	
1022	RQ259838	OCC_239	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	25/Feb/2026	10:00	25/Feb/2026	15:00		PLANNED	Requested	
1023	RQ259839	OCC_239	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV CHHABRA(RS)	RRVPNL	C	Checking, Testing, maintenance and complete Over Hauling of 400KV SF6 Circuit Breaker to be done by OEM M/s Siemens Service Engineer	23/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	



1024	RQ259840	OCC_239	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	Quarterly maintenance work	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1025	RQ259837	OCC_239	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV ALWAR(ATIL)	RRVPNL	D	Annual Maintenance activities of 50MVAR Reactor & Associate equipment's.	11/Feb/2026	10:00	11/Feb/2026	18:00		PLANNED	Requested	
1026	RQ260080	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	28/Feb/2026	10:00	28/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1027	RQ260075	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV KISHENPUR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/Feb/2026	10:00	24/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1028	RQ260082	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 2 AT 400KV KISHENPUR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/Feb/2026	10:00	24/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1029	RQ260081	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV AMRITSAR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	23/Feb/2026	10:00	23/Feb/2026	18:00	kindly approve.	PLANNED	Requested	
1030	RQ258711	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)	POWERGRID	C	shutdown of BR-3 is required to undertake the firewall construction work in Construction category , Since positioing of ICT-4 is just adjacent to BR-3	23/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	
1031	RQ259011	OCC_239	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV AGRA(PG)	POWERGRID	D	AMP OF BUS REATOR	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Requested	
1032	RQ259012	OCC_239	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AGRA(PG)	POWERGRID	D	AMP OF BUS REATOR	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Requested	
1033	RQ260465	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MURADNAGAR_1(UP)	POWERGRID	D	fine tuning of CSD.charging discharging of reator will be done 4-5 times for tuning	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
1034	RQ260517	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MAHARANIBAGH(PG)	POWERGRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
1035	RQ260077	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KAITHAL(PG)	POWERGRID	D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	15/Feb/2026	10:00	15/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1036	RQ260076	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KAITHAL(PG)	POWERGRID	D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	15/Feb/2026	10:00	15/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1037	RQ258724	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWERGRID	D	AMP Works	15/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Requested	

1038	RQ260464	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	fine tuning of CSD.charging discharging of reator will be done 4-5 times for tuning	15/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Requested	
1039	RQ260079	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	14/Feb/2026	10:00	14/Feb/2026	18:00	kindly approve.	PLANNED	Requested	
1040	RQ260078	OCC_239	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JALANDHAR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	13/Feb/2026	10:00	13/Feb/2026	18:00	kindly approve.	PLANNED	Requested	
1041	RQ258713	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV DWARKA (PG)	POWERGRID	D	AMP Works	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Requested	
1042	RQ258719	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWERGRID	C	for Dismantling of T & R make reactor and commissioning of CGL reactor.	01/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Requested	
1043	RQ258718	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	POWERGRID	C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1044	RQ260268	OCC_239	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MAU(UP)	UPPTCL	C	* ROUTINE TESTING MAINTENANCE.	28/Feb/2026	09:00	28/Feb/2026	17:00		PLANNED	Requested	
1045	RQ260266	OCC_239	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	22/Feb/2026	08:00	22/Feb/2026	17:00		PLANNED	Requested	
1046	RQ260312	OCC_239	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MASOLI(UP)	UPPTCL	C	routine testing of 125 mvar Reactor	21/Feb/2026	10:00	21/Feb/2026	17:00	NO supply will be disturb	PLANNED	Requested	
1047	RQ260271	OCC_239	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Works	17/Feb/2026	10:00	17/Feb/2026	17:00		PLANNED	Requested	
1048	RQ260274	OCC_239	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARA(UP)	UPPTCL	C	Bus Reactor in discharged condition to replace the O-rings for attending oil Leakage	16/Feb/2026	06:00	08/Mar/2026	18:30		PLANNED	Requested	
1049	RQ260263	OCC_239	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	* for routine testing and maintenance work	12/Feb/2026	09:00	13/Feb/2026	19:00		PLANNED	Requested	
1050	RQ260260	OCC_239	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)	UPPTCL	D	AMP Works	01/Feb/2026	08:00	01/Feb/2026	18:00		PLANNED	Requested	
1051	RQ260547	OCC_239	bbmb_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Yearly mtc of Sub stn equipment	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Requested	
1052	RQ260267	OCC_239	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Requested	

1053	RQ258722	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	13/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Requested	
1054	RQ258832	OCC_239	ntpcos_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV UNCHAHAHAR(NTB)	NTPC	C	annual testing	09/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Requested	
1055	RQ260273	OCC_239	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV METRO DEPOT_GIS(TPJKPTL)	TPJKPTL_UP	D	Testing and trails of phase synchronizing device (PSD)	06/Feb/2026	13:00	06/Feb/2026	17:00		PLANNED	Requested	
1056	RQ258715	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG)	PRTL	D	For LBB testing	04/Feb/2026	18:00	04/Feb/2026	20:00		PLANNED	Requested	
1057	RQ258714	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)	PRTL	D	For LBB testing	02/Feb/2026	18:00	02/Feb/2026	20:00		PLANNED	Requested	
1058	RQ260545	OCC_239	bbmb_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV DEHAR(BB)	POWERGRID,BB MB	D	Shutdown required for carrying out replacement work of 400 kV Isolator No. 416 of Bus 1 (CVT), Since this Isolator is placed under 400 kV Bus 2.	03/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
1059	RQ260546	OCC_239	bbmb_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 2 AT 400KV DEHAR(BB)	POWERGRID,BB MB	D	Shutdown required for carrying out replacement work of 400 kV Isolator No. 416 of Bus 1 (CVT), Since this Isolator is placed under 400 kV Bus 2.	03/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
1060	RQ260467	OCC_239	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SIKAR_2(PSTL)	PSTL	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
1061	RQ260265	OCC_239	sldcps_sd	BAY	405 TIE BAY - 400 KV NAKODAR(PG)- MAKHU(PS) (PS) CKT- 1 (PSTCL) AND 400 KV AMRITSAR(PG)- MAKHU(PS) (PSTCL) CKT-1 AT 400 KV MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 405 and cleaning of CR panel and BMK of CT,CB related with associated bay	28/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
1062	RQ260264	OCC_239	sldcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Requested	
1063	RQ260262	OCC_239	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR- MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	

1064	RQ260261	OCC_239	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(P5) (PS) CKT-2 AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 401 and cleaning of CR panel and BMK of CT,CB related with associated bay	24/Feb/2026	08:00	24/Feb/2026	18:00			PLANNED	Requested	
1065	RQ260259	OCC_239	sldcps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(P5)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	23/Feb/2026	08:00	23/Feb/2026	18:00			PLANNED	Requested	
1066	RQ259171	OCC_239	cpcc1_sd	BAY	426 TIE BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-2 (PSTCL) AND FUTURE AT 400 KV NEEMRANA(PG) (PSTCL)	PSTCL	D	AMP work	22/Feb/2026	08:00	22/Feb/2026	18:00			PLANNED	Requested	
1067	RQ259170	OCC_239	cpcc1_sd	BAY	425 MAIN BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-2 (PSTCL) AT 400 KV NEEMRANA(PG)	PSTCL	D	AMP work	21/Feb/2026	08:00	21/Feb/2026	18:00			PLANNED	Requested	
1068	RQ260258	OCC_239	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-2 (PSTCL) AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 406 and cleaning of CR panel and BMK of CT,CB related with associated bay	20/Feb/2026	08:00	20/Feb/2026	18:00			PLANNED	Requested	
1069	RQ259169	OCC_239	cpcc1_sd	BAY	423 TIE BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-1 (PSTCL) AND FUTURE AT 400 KV NEEMRANA(PG) (PSTCL)	PSTCL	D	AMP work	20/Feb/2026	08:00	20/Feb/2026	18:00			PLANNED	Requested	
1070	RQ259168	OCC_239	cpcc1_sd	BAY	422 MAIN BAY - 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (UNDEF) CKT-1 (PSTCL) AT 400 KV NEEMRANA(PG)	PSTCL	D	AMP work	19/Feb/2026	08:00	19/Feb/2026	18:00			PLANNED	Requested	
1071	RQ260257	OCC_239	sldcps_sd	BAY	416 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(P5)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	18/Feb/2026	08:00	18/Feb/2026	18:00			PLANNED	Requested	
1072	RQ260256	OCC_239	sldcps_sd	BAY	418 MAIN BAY - 400KV RAJPURA TPS(P5G)-RAJPURA(P5) (PS) CKT-1 AT RAJPURA(P5)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	17/Feb/2026	08:00	17/Feb/2026	18:00			PLANNED	Requested	

1073	RQ260255	OCC_239	slcpcs_sd	BAY	417 TIE BAY - 400KV RAJPURA TPS(PSG)- RAJPURA(PS) (PS) CKT- 1 AND 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1074	RQ260254	OCC_239	slcpcs_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)- MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1075	RQ260253	OCC_239	slcpcs_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)- MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1076	RQ260250	OCC_239	slcpcs_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(PSG)- RAJPURA(PS) (PS) CKT- 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
1077	RQ260246	OCC_239	slcpcs_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
1078	RQ260248	OCC_239	slcpcs_sd	BAY	414 TIE BAY - 400KV RAJPURA TPS(PSG)- RAJPURA(PS) (PS) CKT- 2 AND 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
1079	RQ260244	OCC_239	slcpcs_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PSG)- MAKHU(PS) (PS) CKT- 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 404 and cleaning of CR panel and BMK of CT,CB related with associated bay	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
1080	RQ260245	OCC_239	slcpcs_sd	BAY	413 MAIN BAY - 400KV RAJPURA- DHURI (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
1081	RQ260241	OCC_239	slcpcs_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	

1082	RQ260240	OCC_239	sldcps_sd	BAY	404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)- TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	09/Feb/2026	08:00	09/Feb/2026	18:00			PLANNED	Requested	
1083	RQ260235	OCC_239	sldcps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(PG)- MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 403 and cleaning of CR panel and BMK of CT,CB related with associated bay	06/Feb/2026	08:00	06/Feb/2026	18:00			PLANNED	Requested	
1084	RQ260238	OCC_239	sldcps_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	06/Feb/2026	08:00	06/Feb/2026	18:00			PLANNED	Requested	
1085	RQ260233	OCC_239	sldcps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	04/Feb/2026	08:00	04/Feb/2026	18:00			PLANNED	Requested	
1086	RQ260234	OCC_239	sldcps_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	04/Feb/2026	08:00	04/Feb/2026	18:00			PLANNED	Requested	
1087	RQ260231	OCC_239	sldcps_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) AND FUTURE	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	03/Feb/2026	08:00	03/Feb/2026	18:00			PLANNED	Requested	
1088	RQ260229	OCC_239	sldcps_sd	BAY	411 TIE BAY - 400 KV JALANDHAR(PG)- DHANANSU(PS) (PG) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	CT Tan delta Testing and Annual maintenance	02/Feb/2026	13:00	02/Feb/2026	18:00			PLANNED	Requested	

1089	RQ260226	OCC_239	sldcps_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PG) (PSTCL)	PSTCL	D	CT Tan delta Testing	02/Feb/2026	08:00	02/Feb/2026	18:00			PLANNED	Requested	
1090	RQ260230	OCC_239	sldcps_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) (PSTCL) AT 400 KV ROPAR(PSTCL)	PSTCL	D	Protection testing of Bays and related equipments	02/Feb/2026	08:00	04/Feb/2026	18:00			PLANNED	Requested	
1091	RQ260225	OCC_239	sldcps_sd	BAY	401 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	02/Feb/2026	08:00	02/Feb/2026	18:00			PLANNED	Requested	
1092	RQ259145	OCC_239	cpcc1_sd	BAY	435 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-2 AND FUTURE AT BALLABHGARH(PG)	POWERGRID	D	AMP work	27/Feb/2026	08:00	27/Feb/2026	18:00			PLANNED	Requested	
1093	RQ259142	OCC_239	cpcc1_sd	BAY	427 MAIN BAY - 400KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	D	AMP work	26/Feb/2026	08:00	26/Feb/2026	18:00			PLANNED	Requested	
1094	RQ260559	OCC_239	bbmb_sd	BAY	409 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANCHKULA(PG)	POWERGRID	D	Yearly mtc of Sub stn equipment	25/Feb/2026	08:00	25/Feb/2026	18:00	409/X9 at Panipat(BB) is not shown in the portal		PLANNED	Requested	
1095	RQ259141	OCC_239	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-2 AND FUTURE AT BALLABHGARH(PG)	POWERGRID	D	AMP work	25/Feb/2026	08:00	25/Feb/2026	18:00			PLANNED	Requested	
1096	RQ259140	OCC_239	cpcc1_sd	BAY	415 MAIN BAY - 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	D	AMP work	24/Feb/2026	08:00	24/Feb/2026	18:00			PLANNED	Requested	

1097	RQ260405	OCC_239	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGRID	D	Yearly Mtc. S/Stn. Equipment	24/Feb/2026	08:00	24/Feb/2026	18:00			PLANNED	Requested	
1098	RQ259138	OCC_239	cpcc1_sd	BAY	409 MAIN BAY - 400/220KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWERGRID	D	AMP work	23/Feb/2026	08:00	23/Feb/2026	18:00			PLANNED	Requested	
1099	RQ259137	OCC_239	cpcc1_sd	BAY	403 MAIN BAY - 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 AND 400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	D	AMP work	22/Feb/2026	08:00	22/Feb/2026	18:00			PLANNED	Requested	
1100	RQ258987	OCC_239	cpcc3_sd	BAY	417 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 AT SINGRAULI(NT)	POWERGRID	C	FOR RETROFITMENT OF 400KV SINGRAULI-VINDHYACHAL#1 MAIN BAY (417) CB AT NTPC SINGRAULI UNDER ADD CAP 2019-24. LINE TO REMAIN CHARGED THROUGH TBC#2 BAY AT SINGRAULI	21/Feb/2026	09:00	02/Mar/2026	18:00			PLANNED	Requested	
1101	RQ260525	OCC_239	cpcc1_sd	BAY	421 BUS SECTIONALIZER BAY - 400KV BUS 1 AT KURUKSHETRA(PG) (POWERGRID) AND 400KV BUS 3 AT KURUKSHETRA(PG) AT 400 KV KURUKSHETRA(PG) (POWERGRID)	POWERGRID	C	For CB Internal Inspection and rectification works	19/Feb/2026	08:00	24/Feb/2026	18:00			PLANNED	Requested	
1102	RQ260189	OCC_239	stuup_sd	BAY	407 MAIN BAY - 400 KV LUCKNOW_1(PG)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1 (POWERGRID) AT 400 KV LUCKNOW_1(PG)	POWERGRID	D	* Planned shutdown required for Bay Equipment Maintenance and Periodic Testing of 400KV Mohanlal gang Bay at 400KV S/S Saroj	18/Feb/2026	09:00	19/Feb/2026	18:00			PLANNED	Requested	
1103	RQ260407	OCC_239	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB)	POWERGRID	D	Yearly Mtc. S/Stn. Equipment	18/Feb/2026	08:00	18/Feb/2026	18:00			PLANNED	Requested	
1104	RQ259167	OCC_239	cpcc1_sd	BAY	421 MAIN BAY - 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWERGRID	D	AMP work	18/Feb/2026	08:00	18/Feb/2026	18:00			PLANNED	Requested	



1105	RQ259166	OCC_239	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWERGRID	D	AMP work	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
1106	RQ259144	OCC_239	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	CB overhauling work	17/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Requested	
1107	RQ260402	OCC_239	bbmb_sd	BAY	X6-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGRID	D	Yearly Mtc. S/Stn. Equipment	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1108	RQ259165	OCC_239	cpcc1_sd	BAY	419 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AT NEEMRANA(PG)	POWERGRID	D	AMP work	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1109	RQ259212	OCC_239	cpcc1_sd	BAY	409 MAIN BAY - 400KV JAIPUR SOUTH-BASSI (PG) CKT-1 AT JAIPUR SOUTH(PG)	POWERGRID	D	AMP work	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1110	RQ259229	OCC_239	cpcc1_sd	BAY	414 TIE BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV SONIPAT(PG) AND FUTURE	POWERGRID	D	AMP work	15/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Requested	
1111	RQ259164	OCC_239	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERGRID	D	AMP work	15/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Requested	
1112	RQ259163	OCC_239	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERGRID	D	AMP work	14/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Requested	
1113	RQ259211	OCC_239	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)	POWERGRID	D	AMP work	14/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Requested	
1114	RQ259143	OCC_239	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWERGRID	C	CB overhauling work	13/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	

1115	RQ260041	OCC_239	slcdcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)- AJMER(PG) (PG) CKT- 1 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Half Yearly Genereal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	13/Feb/2026	08:00	13/Feb/2026	18:00			PLANNED	Requested	
1116	RQ259162	OCC_239	cpcc1_sd	BAY	416 MAIN BAY - 400KV BHIWADI- NEEMRANA (PG) CKT- 2 AT NEEMRANA(PG)	POWERGRID	D	AMP work	13/Feb/2026	08:00	13/Feb/2026	18:00			PLANNED	Requested	
1117	RQ260526	OCC_239	cpcc1_sd	BAY	442 MAIN BAY - TCR NO 1(-500/+0MVAR) AT 400 KV KURUKSHETRA(PG) (POWERGRID) AT 400 KV KURUKSHETRA(PG)	POWERGRID	C	For CB Internal Inspection and rectification works	13/Feb/2026	08:00	18/Feb/2026	18:00			PLANNED	Requested	
1118	RQ260408	OCC_239	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT- 1 AT 400KV PANIPAT(BB)	POWERGRID	D	Yearly Mtc. S/Stn. Equipment	13/Feb/2026	08:00	13/Feb/2026	18:00			PLANNED	Requested	
1119	RQ259161	OCC_239	cpcc1_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWERGRID	D	AMP work	12/Feb/2026	08:00	12/Feb/2026	18:00			PLANNED	Requested	
1120	RQ260039	OCC_239	slcdcrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)- AJMER(PG) (PG) CKT- 1 AT AJMER(RS)	POWERGRID	D	Half Yearly Genereal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	12/Feb/2026	08:00	12/Feb/2026	18:00			PLANNED	Requested	
1121	RQ259202	OCC_239	cpcc1_sd	BAY	411 TIE BAY - 400KV BAHADURGARH- SONIPAT (PG) CKT-2 AND FUTURE AT BAHADURGARH(PG)	POWERGRID	D	AMP work	12/Feb/2026	08:00	12/Feb/2026	18:00			PLANNED	Requested	
1122	RQ259210	OCC_239	cpcc1_sd	BAY	402 TIE BAY - 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2 (POWERGRID) AND 400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG) AT 400 KV JAIPUR SOUTH(PG) (POWERGRID)	POWERGRID	D	AMP work	12/Feb/2026	08:00	12/Feb/2026	18:00			PLANNED	Requested	

1123	RQ258989	OCC_239	cpcc3_sd	BAY	AWLS TIE BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWERGRID	C	FOR RETROFITMENT OF 400KV VINDHYACHAL-SINGRAULI#1&2 TIE BAY (AWLS) CB AT VINDHYACHAL HVDC UNDER ADD CAP 2019-24	11/Feb/2026	09:00	20/Feb/2026	18:00			PLANNED	Requested	
1124	RQ259201	OCC_239	cpcc1_sd	BAY	410 MAIN BAY - 400KV BAHADURGARH-SONIPAT (PG) CKT-2 AT BAHADURGARH(PG)	POWERGRID	D	AMP work	11/Feb/2026	08:00	11/Feb/2026	18:00			PLANNED	Requested	
1125	RQ259160	OCC_239	cpcc1_sd	BAY	414 TIE BAY - 400KV NEEMRANA-MANESAR (PG) CKT-1 AND 80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWERGRID	D	AMP work	11/Feb/2026	08:00	11/Feb/2026	18:00			PLANNED	Requested	
1126	RQ260404	OCC_239	bbmb_sd	BAY	X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB)	POWERGRID	D	Yearly Mtc. S/Stn. Equipment	11/Feb/2026	08:00	11/Feb/2026	18:00			PLANNED	Requested	
1127	RQ260040	OCC_239	sldcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Half Yearly Genereal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	11/Feb/2026	08:00	11/Feb/2026	18:00			PLANNED	Requested	
1128	RQ259200	OCC_239	cpcc1_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAHADURGARH(PG) (POWERGRID) AT 400 KV BAHADURGARH(PG)	POWERGRID	D	AMP work	10/Feb/2026	08:00	10/Feb/2026	18:00			PLANNED	Requested	
1129	RQ259209	OCC_239	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)	POWERGRID	D	AMP work	10/Feb/2026	08:00	10/Feb/2026	18:00			PLANNED	Requested	
1130	RQ260038	OCC_239	sldcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWERGRID	D	Half Yearly Genereal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	10/Feb/2026	08:00	10/Feb/2026	18:00			PLANNED	Requested	

1131	RQ259159	OCC_239	cpcc1_sd	BAY	413 MAIN BAY - 400KV NEEMRANA- MANESAR (PG) CKT-1 AT NEEMRANA(PG)	POWERGRID	D	AMP work	10/Feb/2026	08:00	10/Feb/2026	18:00			PLANNED	Requested	
1132	RQ259199	OCC_239	cpcc1_sd	BAY	408 TIE BAY - 400KV BAHADURGARH- SONIPAT (PG) CKT-1 AND FUTURE AT BAHADURGARH(PG)	POWERGRID	D	AMP work	09/Feb/2026	08:00	09/Feb/2026	18:00			PLANNED	Requested	
1133	RQ259139	OCC_239	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH- GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	CB overhauling work	09/Feb/2026	08:00	12/Feb/2026	18:00			PLANNED	Requested	
1134	RQ259158	OCC_239	cpcc1_sd	BAY	411 TIE BAY - 400KV NEEMRANA- MANESAR (PG) CKT-2 AND FUTURE AT NEEMRANA(PG)	POWERGRID	D	AMP work	09/Feb/2026	08:00	09/Feb/2026	18:00			PLANNED	Requested	
1135	RQ259157	OCC_239	cpcc1_sd	BAY	410 MAIN BAY - 400KV NEEMRANA- MANESAR (PG) CKT-2 AT NEEMRANA(PG)	POWERGRID	D	AMP work	08/Feb/2026	08:00	08/Feb/2026	18:00			PLANNED	Requested	
1136	RQ259198	OCC_239	cpcc1_sd	BAY	407 MAIN BAY - 400KV BAHADURGARH- SONIPAT (PG) CKT-1 AT BAHADURGARH(PG)	POWERGRID	D	AMP work	08/Feb/2026	08:00	08/Feb/2026	18:00			PLANNED	Requested	
1137	RQ259156	OCC_239	cpcc1_sd	BAY	409 MAIN BAY - 400KV NEEMRANA- SIKAR (PG) CKT-2 AT NEEMRANA(PG)	POWERGRID	D	AMP work	07/Feb/2026	08:00	07/Feb/2026	18:00			PLANNED	Requested	
1138	RQ259197	OCC_239	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWERGRID	D	AMP work	07/Feb/2026	08:00	07/Feb/2026	18:00			PLANNED	Requested	
1139	RQ259177	OCC_239	cpcc1_sd	BAY	403 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	D	AMP work	06/Feb/2026	08:00	06/Feb/2026	18:00			PLANNED	Requested	
1140	RQ259196	OCC_239	cpcc1_sd	BAY	405 TIE BAY - 400KV BAHADURGARH(PG)- KABULPUR(HV) (PG) CKT-1 AND 400/220KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWERGRID	D	AMP work	06/Feb/2026	08:00	06/Feb/2026	18:00			PLANNED	Requested	

1141	RQ259155	OCC_239	cpcc1_sd	BAY	408 TIE BAY - 400 KV NEEMRANA(PG)- DHANODA(HV) (GPTL) CKT-2 (POWERGRID) AND 400 KV NEEMRANA-SIKAR (PG) CKT-2 AT 400 KV NEEMRANA(PG) (POWERGRID)	POWERGRID	D	AMP work	06/Feb/2026	08:00	06/Feb/2026	18:00			PLANNED	Requested	
1142	RQ259195	OCC_239	cpcc1_sd	BAY	404 MAIN BAY - 400KV BAHADURGARH(PG)- KABULPUR(HV) (PG) CKT-1 AT BAHADURGARH(PG)	POWERGRID	D	AMP work	05/Feb/2026	08:00	05/Feb/2026	18:00			PLANNED	Requested	
1143	RQ259176	OCC_239	cpcc1_sd	BAY	401 MAIN BAY - 400KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1 AT KANKROLI(PG)	POWERGRID	D	AMP work	05/Feb/2026	08:00	05/Feb/2026	18:00			PLANNED	Requested	
1144	RQ259154	OCC_239	cpcc1_sd	BAY	407 MAIN BAY - 400 KV NEEMRANA(PG)- DHANODA(HV) (GPTL) CKT-2 (POWERGRID) AT 400 KV NEEMRANA(PG)	POWERGRID	D	AMP work	05/Feb/2026	08:00	05/Feb/2026	18:00			PLANNED	Requested	
1145	RQ259153	OCC_239	cpcc1_sd	BAY	406 MAIN BAY - 400KV NEEMRANA(PG)- BABAI(RS) (PG) CKT-1 AT NEEMRANA(PG)	POWERGRID	D	AMP work	04/Feb/2026	08:00	04/Feb/2026	18:00			PLANNED	Requested	
1146	RQ259194	OCC_239	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWERGRID	D	AMP work	04/Feb/2026	08:00	04/Feb/2026	18:00			PLANNED	Requested	
1147	RQ259991	OCC_239	cpcc2_sd	BAY	419 MAIN BAY - 400KV NALLAGARH(PG)- PARBATI POOLING BANALA(PG) (UNDEF) CKT-1 AT NALLAGARH(PG)	POWERGRID	C	For Cuircuit Breaker Pole Overhauling for DCRM violation,	03/Feb/2026	09:00	06/Feb/2026	18:00	Kindly approve.		PLANNED	Requested	
1148	RQ259149	OCC_239	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SIKAR(PG)	POWERGRID	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00			PLANNED	Requested	

1149	RQ259152	OCC_239	cpcc1_sd	BAY	405 TIE BAY - 400 KV NEEMRANA(PG)- DHANODA(HV) (GPTL) CKT-1 (POWERGRID) AND 400 KV NEEMRANA(PG)- BABAI(RS) (NRSS36) CKT-1 AT 400 KV NEEMRANA(PG) (POWERGRID)	POWERGRID	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00			PLANNED	Requested	
1150	RQ258986	OCC_239	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)- AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR- BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWERGRID	C	Interrupter overhauling of Tie-Bay-419- CB at Kanpur. (Make-CGL)	02/Feb/2026	08:00	06/Feb/2026	18:00			PLANNED	Requested	
1151	RQ259151	OCC_239	cpcc1_sd	BAY	404 MAIN BAY - 400 KV NEEMRANA(PG)- DHANODA(HV) (GPTL) CKT-1 (POWERGRID) AT 400 KV NEEMRANA(PG)	POWERGRID	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00			PLANNED	Requested	
1152	RQ258988	OCC_239	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(NT)- VINDHYACHAL(PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWERGRID	C	FOR RETROFITMENT OF 400KV VINDHYACHAL-SINGRAULI#2 MAIN BAY (AWL4) CB AT VINDHYACHAL HVDC UNDER ADD CAP 2019-24	01/Feb/2026	09:00	10/Feb/2026	18:00			PLANNED	Requested	
1153	RQ260019	OCC_239	sldcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	26/Feb/2026	08:00	26/Feb/2026	18:00			PLANNED	Requested	
1154	RQ260018	OCC_239	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	26/Feb/2026	08:00	26/Feb/2026	18:00			PLANNED	Requested	
1155	RQ260042	OCC_239	sldcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Half Yearly Genereal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	26/Feb/2026	08:00	26/Feb/2026	18:00			PLANNED	Requested	
1156	RQ260025	OCC_239	sldcrs_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	24/Feb/2026	08:00	24/Feb/2026	18:00			PLANNED	Requested	

1157	RQ260043	OCC_239	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI- AJMER (RS) CKT-1	RRVPNL	D	Half Yearly Genereal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	24/Feb/2026	08:00	24/Feb/2026	18:00			PLANNED	Requested	
1158	RQ260027	OCC_239	sldcrs_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL	D	For Annual maintenance of Bay equipment	21/Feb/2026	08:00	21/Feb/2026	18:00			PLANNED	Requested	
1159	RQ260029	OCC_239	sldcrs_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS) (RRVPNL) AND 400 KV BIKANER(RS)- DEEDWANA(MTS) (RS) CKT-1 AT 400 KV DEEDWANA(MTS) (RRVPNL)	RRVPNL	D	For Annual maintenance of Bay equipment	20/Feb/2026	08:00	20/Feb/2026	18:00			PLANNED	Requested	
1160	RQ260044	OCC_239	sldcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)- DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER- BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Half Yearly Genereal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	20/Feb/2026	08:00	20/Feb/2026	18:00			PLANNED	Requested	
1161	RQ259126	OCC_239	cpcc1_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)- PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	20/Feb/2026	08:00	20/Feb/2026	18:00			PLANNED	Requested	
1162	RQ259125	OCC_239	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	19/Feb/2026	08:00	19/Feb/2026	18:00			PLANNED	Requested	
1163	RQ260031	OCC_239	sldcrs_sd	BAY	403 MAIN BAY - 400KV BIKANER(RS)- DEEDWANA(MTS) (MTS) CKT-1 AT DEEDWANA(MTS)	RRVPNL	D	For Annual maintenance of Bay equipment	19/Feb/2026	08:00	19/Feb/2026	18:00			PLANNED	Requested	
1164	RQ259124	OCC_239	cpcc1_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)- PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	18/Feb/2026	08:00	18/Feb/2026	18:00			PLANNED	Requested	
1165	RQ260045	OCC_239	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Half Yearly Genereal maintenance work of associated equipments of Bay to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	18/Feb/2026	08:00	18/Feb/2026	18:00			PLANNED	Requested	

1166	RQ259123	OCC_239	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	CB PENDING AMP TO BE CARRIED OUT	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
1167	RQ260028	OCC_239	sldcrs_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL	D	For Annual maintenance of Bay equipment	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
1168	RQ260026	OCC_239	sldcrs_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 2 AT DEEDWANA(MTS) AND 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1	RRVPNL	D	For Annual maintenance of Bay equipment	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
1169	RQ260030	OCC_239	sldcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AT DEEDWANA(MTS)	RRVPNL	D	For Annual maintenance of Bay equipment	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1170	RQ260036	OCC_239	sldcrs_sd	BAY	405 TIE BAY - 400 KV KALISINDH-SANGOD GSS (RS) CKT-1 (SANGOD_TSL_RS) AND 400/220 KV 500 MVA ICT 2 AT SANGOD GSS (RS) AT 400 KV SANGOD GSS (RS) (SANGOD_TSL_RS)	SANGOD_TSL_RS	D	For Annual Maintenance and Testing	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	
1171	RQ260037	OCC_239	sldcrs_sd	BAY	402 TIE BAY - 400 KV ANTA-SANGOD GSS (RS) CKT-1 (SANGOD_TSL_RS) AND 400/220 KV 500 MVA ICT 1 AT SANGOD GSS (RS) AT 400 KV SANGOD GSS (RS) (SANGOD_TSL_RS)	SANGOD_TSL_RS	D	For Annual Maintenance and Testing	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
1172	RQ260306	OCC_239	nhpccc_sd	BAY	AMGH2 MAIN BAY - 400KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-2 AT URI_1(NH)	NHPC	C	For GIS Inspection, Diagnostic Testing and Preventive checks of 400KV GIS at Uri Power Station.	26/Feb/2026	00:00	28/Feb/2026	23:59	The shutdown schedule was approved in 238 OCC but the same has been revised due to confirmation of the availability of the testing engineer from Hitachi, Switzerland team.	PLANNED	Requested	



1173	RQ260303	OCC_239	nhpccc_sd	BAY	MAIN BAY - 400KV URI_1(NH)- AMARGARH(NRSS XXIX) (PG) CKT-1 AT URI_1(NH)	NHPC	C	For GIS Inspection, Diagnostic Testing and Preventive checks of 400KV GIS at Uri Power Station.	23/Feb/2026	00:00	25/Feb/2026	23:59	The shutdown schedule was approved in 238 OCC but the same has been revised due to confirmation of the availability of the testing engineer from Hitachi, Switzerland team.	PLANNED	Requested	
1174	RQ260301	OCC_239	nhpccc_sd	BAY	411 MAIN BAY - 400KV URI_2(NH)- WAGOORA(PG) (PG) CKT-1 AT URI_2(NH)	NHPC	C	For Diagnostic testing/ Maintenance of GIS	19/Feb/2026	00:00	20/Feb/2026	23:59		PLANNED	Requested	
1175	RQ260286	OCC_239	nhpccc_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT URI_1(NH) AND 400KV BUS 2 AT URI_1(NH)	NHPC	C	For GIS Inspection, Diagnostic Testing and Preventive checks of 400KV GIS at Uri Power Station.	19/Feb/2026	00:00	21/Feb/2026	23:59	The shutdown schedule was approved in 238 OCC but the same has been revised due to confirmation of the availability of the testing engineer from Hitachi, Switzerland team.	PLANNED	Requested	
1176	RQ260302	OCC_239	nhpccc_sd	BAY	412 MAIN BAY - 400KV URI_2(NH)- URI_1(NH) (PG) CKT-1 AT URI_2(NH)	NHPC	C	For Diagnostic testing/ Maintenance of GIS	17/Feb/2026	00:00	18/Feb/2026	00:00		PLANNED	Requested	
1177	RQ260300	OCC_239	nhpccc_sd	BAY	421 BUS COUPLER BAY - 400KV BUS 1 AT URI_2(NH) AND 400KV BUS 2 AT URI_2(NH)	NHPC	C	For Diagnostic testing/ Maintenance of GIS	15/Feb/2026	00:00	16/Feb/2026	23:59		PLANNED	Requested	
1178	RQ258953	OCC_239	stuup_sd	BAY	405 TIE BAY - 400 KV BANDA-ORAI (UP) CKT-2 (UPPTCL) AND 125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP) AT 400 KV BANDA(UP) (UPPTCL)	UPPTCL	C	* 400 KV BREAKER OVERHAULLING AND TESTING OF 405 TIE BAY OF 400 KV BANDA - >X ORAI II LINE . 400 KV BANDA-ORAI LINE II AND 125	22/Feb/2026	10:00	23/Feb/2026	17:00		PLANNED	Requested	
1179	RQ258956	OCC_239	stuup_sd	BAY	414 TIE BAY - 400KV BANDA-REWA ROAD (UP) CKT-2 AND 400/220KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	C	* 400 KV BREAKER OVERHAULLING OF 414 TIE BAY OF 400 KV BANDA REWA ROAD I .315 MVA ICT II AND 400 KV BANDA -REWAROAD II LINE	20/Feb/2026	10:00	21/Feb/2026	17:00		PLANNED	Requested	
1180	RQ260209	OCC_239	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	18/Feb/2026	10:00	27/Feb/2026	17:00		PLANNED	Requested	

1181	RQ258957	OCC_239	stuup_sd	BAY	417 TIE BAY - 400KV BANDA-REWA ROAD (UP) CKT-1 AND 400/220KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	C	* 400 KV REWA ROAD I TIE BAY BREAKER OVER HAULLING AND TESTING . LINE AND 315 MVA ICT I WILL BE CHARGE THROUGH MAIN BUS BAY	18/Feb/2026	10:00	19/Feb/2026	17:00		PLANNED	Requested	
1182	RQ258955	OCC_239	stuup_sd	BAY	402 TIE BAY - 400 KV BANDA-ORAI (UP) CKT-1 (UPPTCL) AND FUTURE AT 400 KV BANDA(UP) (UPPTCL)	UPPTCL	C	* 400 KV BTREAKER OVER HAULLING OF 402 TIE BAY OF 400 KV BANDA - ORAI LINE I . LINE WILL BE CHARGE THROUGH 403 MAIN BAY.	16/Feb/2026	10:00	17/Feb/2026	17:00		PLANNED	Requested	
1183	RQ258939	OCC_239	stuup_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(U P) (UP) CKT-2 (UPPTCL)	UPPTCL	D	AMP Works	14/Feb/2026	08:00	14/Feb/2026	18:00		PLANNED	Requested	
1184	RQ258960	OCC_239	stuup_sd	BAY	403 MAIN BAY - 400 KV BANDA-ORAI (UP) CKT-1 (UPPTCL)	UPPTCL	C	* 400 KV BANDA -ORAI I MAIN BAY 403 BREAKER OVERHAULLING . LINE WILL BE CHARGE THORUGH TIE BAY 402	12/Feb/2026	10:00	13/Feb/2026	17:00		PLANNED	Requested	
1185	RQ258935	OCC_239	stuup_sd	BAY	403 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(U P) (UP) CKT-1 (UPPTCL)	UPPTCL	D	AMP Works	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
1186	RQ258946	OCC_239	stuup_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	C	* Annual maintenance and Testing work of 400kV 125MVar Bus Reactor and >X associated Bay equipment at 765kV Substation Fatehab	02/Feb/2026	09:00	02/Feb/2026	17:00		PLANNED	Requested	
1187	RQ258947	OCC_239	stuup_sd	BAY	411 TIE BAY - 400KV AGRA FATEHBAD-MATHURA (UP) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	C	* Annual maintenance and Testing work of 400kV 125MVar Bus Reactor and >X associated Bay equipment at 765kV Substation Fatehab	02/Feb/2026	09:00	02/Feb/2026	17:00		PLANNED	Requested	
1188	RQ259136	OCC_239	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 AND 400KV BUS 1 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG)	DTL	D	AMP work	21/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Requested	
1189	RQ259089	OCC_239	ntpcos_sd	BAY	TBC-1 TRANSFER BUS BAY - 400KV BUS5 AT SINGRAULI(NT) (NTPC)	NTPC	C	TBC-01 BAY SHUTDOWN IS REQUIRED	20/Feb/2026	08:00	23/Feb/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	

1190	RQ259090	OCC_239	ntpcos_sd	BAY	411 TRANSFER BUS BAY - 400KV BUS 1 AT SINGRAULI(NT) (NTPC) AT 400 KV SINGRAULI(NT)	NTPC	C	SHUTDOWN REQUIRED FOR TBC BAY	20/Feb/2026	08:00	23/Feb/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
1191	RQ258943	OCC_239	stuup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP Works	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Requested	
1192	RQ258944	OCC_239	stuup_sd	BAY	411 TIE BAY - 400 KV AGRA SOUTH(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Works	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
1193	RQ258942	OCC_239	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP Works	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
1194	RQ258941	OCC_239	stuup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Works	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1195	RQ258940	OCC_239	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Works	15/Feb/2026	08:00	15/Feb/2026	18:00		PLANNED	Requested	
1196	RQ258937	OCC_239	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Works	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
1197	RQ258936	OCC_239	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Works	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	

1198	RQ258934	OCC_239	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Works	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
1199	RQ258933	OCC_239	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Works	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
1200	RQ260403	OCC_239	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA(PG)- PANIPAT(BB) (BB) CKT- 1 AND 400KV DADRI(NT)- PANIPAT(BB) (PG) CKT- 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc. S/Stn. Equipment	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
1201	RQ260401	OCC_239	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Yearly Mtc. S/Stn. Equipment	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
1202	RQ260406	OCC_239	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)- PANIPAT(BB) (BB) CKT- 1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc. S/Stn. Equipment	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
1203	RQ260032	OCC_239	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)- KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1204	RQ260033	OCC_239	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)- KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
1205	RQ260034	OCC_239	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
1206	RQ260035	OCC_239	sldcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	

1207	RQ260442	OCC_239	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	Testing of buscoupler breaker & Bus VT	09/Feb/2026	08:00	09/Feb/2026	18:00	During APM, Ckt NJ- 1&2, NLG 1&2 and Bus reactor also remain under shutdown.	PLANNED	Requested	
1208	RQ260443	OCC_239	rampur_sd	BAY	413 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVNL	D	Testing of buscoupler breaker & Bus VT	09/Feb/2026	08:00	09/Feb/2026	18:00	During APM, Ckt NJ- 1&2, NLG 1&2 and Bus reactor also remain under shutdown.	PLANNED	Requested	
1209	RQ259877	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	19/Feb/2028	10:00	19/Feb/2028	18:00	Kindly approve.	PLANNED	Requested	
1210	RQ259884	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	27/Feb/2026	10:00	27/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1211	RQ259883	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	25/Feb/2026	10:00	25/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1212	RQ259880	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	25/Feb/2026	10:00	25/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1213	RQ259874	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT NALLAGARH(PG)		D	For Compliance of punch points of SS- 116 Package of ICT-4.	24/Feb/2026	09:00	24/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1214	RQ259873	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)		D	For AMP works	23/Feb/2026	09:00	23/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1215	RQ259882	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	21/Feb/2026	10:00	21/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1216	RQ259870	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/Feb/2026	10:00	20/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1217	RQ259885	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)		D	For AMP works	18/Feb/2026	08:00	18/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1218	RQ259876	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	16/Feb/2026	10:00	16/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1219	RQ259869	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Feb/2026	10:00	16/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1220	RQ259868	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	14/Feb/2026	10:00	14/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1221	RQ259875	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)		D	Retrofitment of electro mechanical BUS BAR Protection with numerical protection and stability testing.	14/Feb/2026	10:00	14/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1222	RQ259881	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/Feb/2026	10:00	12/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1223	RQ259889	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	09/Feb/2026	08:00	09/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	

1224	RQ259872	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)		D	For AMP works	07/Feb/2026	09:00	07/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1225	RQ259888	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	07/Feb/2026	08:00	07/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1226	RQ259887	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	06/Feb/2026	08:00	06/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1227	RQ259871	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)		D	For AMP works	05/Feb/2026	09:00	05/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1228	RQ259886	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	05/Feb/2026	08:00	05/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1229	RQ259879	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/Feb/2026	10:00	03/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1230	RQ259867	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)		D	For AMP works	03/Feb/2026	09:00	03/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1231	RQ259878	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Feb/2026	10:00	02/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1232	RQ259866	OCC_239	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)		D	For AMP works	02/Feb/2026	09:00	02/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1233	RQ258621	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	C	* ROUTINE TESTING MAINTENANCE OF ICT.	27/Feb/2026	09:00	27/Feb/2026	17:00		PLANNED	Requested	
1234	RQ258604	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	25/Feb/2026	10:00	25/Feb/2026	17:00		PLANNED	Requested	
1235	RQ258622	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	C	* 24.12.2025 15:52:51 INDIA (11007617) Phone 8840371965 ROUTINE TESTING MAINTENANCE.	25/Feb/2026	09:00	25/Feb/2026	17:00		PLANNED	Requested	
1236	RQ258612	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	24/Feb/2026	10:00	24/Feb/2026	17:00		PLANNED	Requested	
1237	RQ258613	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	23/Feb/2026	10:00	23/Feb/2026	17:00		PLANNED	Requested	
1238	RQ258614	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	D	* SHUTDOWN OF 315MVA ICT-II FOR ATTENDING OIL LEAKAGE.	23/Feb/2026	09:00	24/Feb/2026	18:00		PLANNED	Requested	
1239	RQ260313	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	C	routine testing of 200 mva ICT I, no supply will be be disturb during shut down all load will be fed from 200 mva ICT 2nd &3rd	22/Feb/2026	10:00	22/Feb/2026	17:00	Please ignore previous this shutdowns, consider shutdowns occurring from this date.	PLANNED	Requested	
1240	RQ260309	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	C	routine testing of 200 mva ICT I	21/Feb/2026	10:00	21/Feb/2026	17:00	no supply will be be disturb during shut down all load will be fed from 200 mva ICT 2nd &3rd	PLANNED	Requested	

1241	RQ260310	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MASOLI(UP)	UPPTCL	C	routine testing of 200 mva ICT II	21/Feb/2026	10:00	21/Feb/2026	17:00	no supply will be be disturb during shut down all load will be fed from 200 mva ICT 1st &3rd	PLANNED	Requested	
1242	RQ258932	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DASNA(UP)	UPPTCL	C	For annual testing & mainteance works	20/Feb/2026	10:00	20/Feb/2026	12:00		PLANNED	Requested	
1243	RQ260311	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MASOLI(UP)	UPPTCL	C	routine testing of 200 mva ICT III	20/Feb/2026	10:00	20/Feb/2026	17:00	No supply will be be disturb during shut down all load will be fed from 200 mva ICT 1st &2nd	PLANNED	Requested	
1244	RQ258931	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DASNA(UP)	UPPTCL	C	For annual testing & mainteance works	19/Feb/2026	10:00	19/Feb/2026	12:00		PLANNED	Requested	
1245	RQ258930	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ATAUR(UP)	UPPTCL	C	For annual testing & mainteance works	18/Feb/2026	10:00	18/Feb/2026	12:00		PLANNED	Requested	
1246	RQ258929	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ATAUR(UP)	UPPTCL	C	For annual testing & mainteance works	17/Feb/2026	10:00	17/Feb/2026	12:00		PLANNED	Requested	
1247	RQ258928	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT INDIRAPURAM(UP)	UPPTCL	C	For annual testing & mainteance works	12/Feb/2026	10:00	12/Feb/2026	12:00		PLANNED	Requested	
1248	RQ258625	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work	12/Feb/2026	10:00	12/Feb/2026	17:00		PLANNED	Requested	
1249	RQ258615	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	D	* SHUTDOWN OF 500 MVA ICT-1 FOR PROTECTION TESTING AND COMMISSIONING OF >X NIFPS.	12/Feb/2026	09:00	13/Feb/2026	18:00		PLANNED	Requested	
1250	RQ258927	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT INDIRAPURAM(UP)	UPPTCL	C	For annual testing & mainteance works	11/Feb/2026	10:00	11/Feb/2026	12:00		PLANNED	Requested	
1251	RQ258611	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	C	* Shutdown required for OLTC and Divertor switch Servicing. During shutdown period supply not affected. Supply fed from 500M	11/Feb/2026	09:00	12/Feb/2026	18:00		PLANNED	Requested	
1252	RQ258618	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* If 315MVA ICT-1 increasing capacity work is delay then 400 KV C.B. Overhaulling and other Preventive Maintenance works. No	11/Feb/2026	08:00	17/Feb/2026	17:00		PLANNED	Requested	
1253	RQ258925	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	C	For annual testing & mainteance works	10/Feb/2026	10:00	10/Feb/2026	12:00		PLANNED	Requested	
1254	RQ258624	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work	10/Feb/2026	10:00	10/Feb/2026	17:00		PLANNED	Requested	
1255	RQ258606	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	* for routine testing and maintenance work	10/Feb/2026	09:00	11/Feb/2026	19:00		PLANNED	Requested	
1256	RQ258926	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	C	For annual testing & mainteance works	09/Feb/2026	10:00	09/Feb/2026	12:00		PLANNED	Requested	

1257	RQ258610	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	C	* For Periodic Testing and Bay Maintenance Work. During shutdown period supply fed from 500MVA ICT-II and supply not affecte	09/Feb/2026	09:00	09/Feb/2026	18:00			PLANNED	Requested	
1258	RQ258922	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	For annual testing & mainteance works	06/Feb/2026	10:00	06/Feb/2026	12:00			PLANNED	Requested	
1259	RQ258605	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	* for routine testing and maintenance work	06/Feb/2026	09:00	07/Feb/2026	19:00			PLANNED	Requested	
1260	RQ258921	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	For annual testing & mainteance works	05/Feb/2026	10:00	05/Feb/2026	12:00			PLANNED	Requested	
1261	RQ258616	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	* Shutdown is required for replacement of damaged gasket of 315 MVA ICT 3rd.	05/Feb/2026	09:00	13/Feb/2026	17:00			PLANNED	Requested	
1262	RQ258920	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	For annual testing & mainteance works	04/Feb/2026	10:00	04/Feb/2026	12:00			PLANNED	Requested	
1263	RQ258608	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	C	* Tan Delta Test of Bushins of 500MVA Transformer -II and Other Maintenance Works.	04/Feb/2026	10:00	04/Feb/2026	17:00			PLANNED	Requested	
1264	RQ258910	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARICHA(UPUN)	UPPTCL	D	400KV bus isolator contact checking, hot spots attending, tap changer checking & oil top up, annual maintenance	04/Feb/2026	09:30	05/Feb/2026	18:30			PLANNED	Requested	
1265	RQ258607	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	* for routine testing and maintenance work	04/Feb/2026	09:00	05/Feb/2026	19:00			PLANNED	Requested	
1266	RQ258629	OCC_239	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For attending oil leakage ,annual testing of transformer, filtration of transformer oil and bay maintenance	04/Feb/2026	08:00	14/Feb/2026	18:00			PLANNED	Requested	
1267	RQ258919	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	For annual testing & mainteance works	03/Feb/2026	10:00	03/Feb/2026	12:00			PLANNED	Requested	
1268	RQ258609	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	* Tan Delta Test of Bushings of 500 MVA Transformer-I Other Maintenance Works.	03/Feb/2026	10:00	03/Feb/2026	17:00			PLANNED	Requested	
1269	RQ258630	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP Works	03/Feb/2026	08:00	03/Feb/2026	18:00			PLANNED	Requested	
1270	RQ258620	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* If 315MVA ICT-1 increasing capacity work is completed then 400 KV C.B. Overhauling and Increasing capacity from 2*315MV	03/Feb/2026	08:00	02/Apr/2026	17:00			PLANNED	Requested	
1271	RQ258619	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* For Increasing Capacity Work from 3*315MVA to 2*500MVA+1*315MVA. (TWC Approved 6th Meeting Dated- 02.09.2022) No supply aff	03/Feb/2026	08:00	02/Apr/2026	17:00			PLANNED	Requested	
1272	RQ258923	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	UPPTCL	C	For annual testing & mainteance works	02/Feb/2026	10:00	02/Feb/2026	12:00			PLANNED	Requested	
1273	RQ258911	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARICHA(UPUN)	UPPTCL	D	220KV bus isolator contact replacement, hot spots attending, tap changer checking & oil top up, annual maintenance	02/Feb/2026	09:30	03/Feb/2026	18:30			PLANNED	Requested	



1274	RQ258617	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* Shutdown is required for routine maintenace work.	02/Feb/2026	09:00	02/Feb/2026	17:00		PLANNED	Requested	
1275	RQ258627	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Works	02/Feb/2026	09:00	02/Feb/2026	17:30		PLANNED	Requested	
1276	RQ258631	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP Works	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
1277	RQ258924	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP)	UPPTCL	C	For annual testing & mainteance works	01/Feb/2026	10:00	01/Feb/2026	12:00		PLANNED	Requested	
1278	RQ258976	OCC_239	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NAWADA(HV)	HVPNL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada i.e( For upgradation of - 400KV CTs,400KV Isolators & IPS tubes	26/Feb/2026	10:00	15/Mar/2026	16:00		PLANNED	Requested	
1279	RQ260296	OCC_239	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -2 isolators of 315MVA ICT-3 & ICT-4	24/Feb/2026	13:00	24/Feb/2026	17:00	hutdown of 220kV Bus-2 is also required with this shutdown from 09:00 to 17:00 hrs	PLANNED	Requested	
1280	RQ260295	OCC_239	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -2 isolators of 315MVA ICT-3 & ICT-4	24/Feb/2026	09:00	24/Feb/2026	13:00	hutdown of 220kV Bus-2 is also required with this shutdown from 09:00 to 17:00 hrs	PLANNED	Requested	
1281	RQ260294	OCC_239	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -2 isolators of 315MVA ICT-1 & ICT-2	23/Feb/2026	13:00	23/Feb/2026	17:00	hutdown of 220kV Bus-2 is also required with this shutdown from 09:00 to 17:00 hrs	PLANNED	Requested	
1282	RQ260293	OCC_239	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -2 isolators of 315MVA ICT-1 & ICT-2	23/Feb/2026	09:00	23/Feb/2026	13:00	Shutdown of 220kV Bus- 2 is also required with this shutdown from 09:00 to 17:00 hrs	PLANNED	Requested	
1283	RQ260283	OCC_239	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21/Feb/2026	10:00	21/Feb/2026	17:00		PLANNED	Requested	
1284	RQ260281	OCC_239	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13/Feb/2026	10:00	13/Feb/2026	17:00		PLANNED	Requested	
1285	RQ260292	OCC_239	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -1 isolators of 315MVA ICT-3 & ICT-4	10/Feb/2026	13:00	10/Feb/2026	17:00	Shutdown of 220kV Bus- 1 also required with this shutdown from 09:00 hrs to 17:00 hrs	PLANNED	Requested	
1286	RQ260291	OCC_239	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -1 isolators of 315MVA ICT-3 & ICT-4	10/Feb/2026	09:00	10/Feb/2026	13:00	Shutdown of 220kV Bus- 1 also required with this shutdown from 09:00 hrs to 17:00 hrs	PLANNED	Requested	

1287	RQ260290	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -1 isolators of 315MVA ICT-1 & ICT-2	09/Feb/2026	13:00	09/Feb/2026	17:00	Shutdown of 220kV Bus- 1 also required with this shutdown from 09:00 hrs to 17:00 hrs	PLANNED	Requested	
1288	RQ260289	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	For General Mtc of 220kv side BUS -1 isolators of 315MVA ICT-1 & ICT-2	09/Feb/2026	09:00	09/Feb/2026	13:00	Shutdown of 220kV Bus- 1 also required with this shutdown from 09:00 hrs to 17:00 hrs	PLANNED	Requested	
1289	RQ260282	OCC_239	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06/Feb/2026	10:00	06/Feb/2026	17:00		PLANNED	Requested	
1290	RQ258661	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)	POWERGRID	D	AMP Works	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
1291	RQ259000	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	20/Feb/2026	08:00	20/Feb/2026	12:00		PLANNED	Requested	
1292	RQ258999	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	19/Feb/2026	14:00	19/Feb/2026	18:00		PLANNED	Requested	
1293	RQ258998	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	19/Feb/2026	08:00	19/Feb/2026	12:00		PLANNED	Requested	
1294	RQ258662	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)	POWERGRID	D	AMP Works	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
1295	RQ258692	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	AMP Works	18/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Requested	
1296	RQ258654	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	16/Feb/2026	17:00	16/Feb/2026	23:59		PLANNED	Requested	
1297	RQ260515	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH(PG)	POWERGRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
1298	RQ258646	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWERGRID	D	AMP Works	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1299	RQ260514	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH(PG)	POWERGRID	C	for installation of 400 kV Off-Load Bus Splitter at Maharanibagh Substation	16/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
1300	RQ258651	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	12/Feb/2026	17:00	12/Feb/2026	23:59		PLANNED	Requested	
1301	RQ259007	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWERGRID	D	S/D of 400/220 kv 315 MVA ICT 2 at Mainpuri S/S for Busbar relay retrofitment related works	12/Feb/2026	09:00	13/Feb/2026	18:00		PLANNED	Requested	
1302	RQ258708	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)	POWERGRID	D	COE compliance & AMP work	11/Feb/2026	17:00	11/Feb/2026	23:00		PLANNED	Requested	
1303	RQ259005	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWERGRID	D	Busbar and LBB relay retrofitting work	11/Feb/2026	09:00	11/Feb/2026	18:00		PLANNED	Requested	

1304	RQ258697	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SAHARANPUR(PG)	POWERGRID	D	AMP Works	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
1305	RQ258707	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)	POWERGRID	D	COE compliance & AMP work	10/Feb/2026	17:00	10/Feb/2026	23:00		PLANNED	Requested	
1306	RQ258652	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	10/Feb/2026	17:00	10/Feb/2026	23:59		PLANNED	Requested	
1307	RQ260415	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER(PG)	POWERGRID	D	AMP work	10/Feb/2026	15:00	10/Feb/2026	23:00		PLANNED	Requested	
1308	RQ259004	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	D	Busbar and LBB relay retrofitting work	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Requested	
1309	RQ258655	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG)	POWERGRID	D	To arrest oil leakage at PRD	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
1310	RQ258647	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	09/Feb/2026	17:00	09/Feb/2026	23:59		PLANNED	Requested	
1311	RQ258706	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	POWERGRID	D	COE compliance & AMP work	09/Feb/2026	17:00	09/Feb/2026	23:00		PLANNED	Requested	
1312	RQ260414	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	AMP work	09/Feb/2026	15:00	09/Feb/2026	23:00		PLANNED	Requested	
1313	RQ259003	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	D	Busbar and LBB relay retrofitting work	09/Feb/2026	09:00	09/Feb/2026	18:00		PLANNED	Requested	
1314	RQ259662	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAINPURI(PG)	POWERGRID	D	S/D of 400/220 kv 500 MVA ICT 3 at Mainpuri S/S for Busbar relay retrofitment related works	09/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Requested	
1315	RQ258705	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	POWERGRID	D	COE compliance & AMP work	08/Feb/2026	17:00	08/Feb/2026	23:00		PLANNED	Requested	
1316	RQ260413	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	AMP work	08/Feb/2026	15:00	08/Feb/2026	23:00		PLANNED	Requested	
1317	RQ258644	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWERGRID	C	For replacemnt of bushing in ADD CAP	08/Feb/2026	08:00	27/Feb/2026	18:00	400kv side dia may be normalised as per condition, shutdwon of 1 no. ICT only shall be availed in ADD CAP on continuous basis	PLANNED	Requested	
1318	RQ258645	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWERGRID	C	For replacemnt of bushing in ADD CAP	08/Feb/2026	08:00	27/Feb/2026	18:00	400kv side dia may be normalised as per condition, shutdwon of 1 no. ICT only shall be availed in ADD CAP on continuous basis	PLANNED	Requested	
1319	RQ258704	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWERGRID	D	COE compliance & AMP work	07/Feb/2026	17:00	07/Feb/2026	23:00		PLANNED	Requested	
1320	RQ260430	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWERGRID	D	for bay CT replacement	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Requested	

1321	RQ258687	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWERGRID	D	For replacement of OTI	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
1322	RQ258690	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAHADURGARH(PG)	POWERGRID	D	AMP Works	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
1323	RQ258676	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SIKAR(PG)	POWERGRID	D	AMP Works	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
1324	RQ258994	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04/Feb/2026	14:00	04/Feb/2026	16:00	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	PLANNED	Requested	
1325	RQ258993	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04/Feb/2026	10:00	04/Feb/2026	12:00	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	PLANNED	Requested	
1326	RQ258689	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWERGRID	D	AMP Works	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1327	RQ258992	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04/Feb/2026	08:00	04/Feb/2026	10:00	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	PLANNED	Requested	
1328	RQ260429	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWERGRID	D	for bay CT replacement	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1329	RQ258660	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DWARKA (PG)	POWERGRID	D	AMP Works	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1330	RQ258700	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	POWERGRID	D	COE compliance & AMP work	03/Feb/2026	17:00	03/Feb/2026	23:00		PLANNED	Requested	
1331	RQ260428	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWERGRID	D	for bay CT replacement	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
1332	RQ258699	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	COE compliance & AMP work	02/Feb/2026	17:00	02/Feb/2026	23:00		PLANNED	Requested	
1333	RQ258990	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	On 26.10.2025, during OC/EF relay testing of ICT-1 after implementation of revised setting, ICT-2 got tripped. Therefore, Shutdown of 315MVA, 400/220 KV ICT-1 & ICT-2 is required simultaneously for carrying out the RCA of tripping of ICT-2 at Agra.	02/Feb/2026	09:00	02/Feb/2026	18:00		PLANNED	Requested	
1334	RQ258991	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	On 26.10.2025, during OC/EF relay testing of ICT-1 after implementation of revised setting, ICT-2 got tripped. Therefore, Shutdown of 315MVA, 400/220 KV ICT-1 & ICT-2 is required simultaneously for carrying out the RCA of tripping of ICT-2 at Agra.	02/Feb/2026	09:00	02/Feb/2026	18:00		PLANNED	Requested	

1335	RQ259006	OCC_239	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWERGRID	D	S/D of 400/220 kv 315 MVA ICT 1 at Mainpuri S/S for Busbar relay retrofitment related works	02/Feb/2026	09:00	03/Feb/2026	18:00		PLANNED	Requested	
1336	RQ258663	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)	POWERGRID	C	for sf6 leakage attending work in 220kV side cable termination box (R & Y ph)	02/Feb/2026	08:00	08/Feb/2026	18:00		PLANNED	Requested	
1337	RQ260427	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWERGRID	D	for bay CT replacement	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
1338	RQ258659	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DWARKA (PG)	POWERGRID	D	AMP Works	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
1339	RQ258641	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)	POWERGRID	C	400/220kv ICT-1 & ICT-2 Dropper and Jack Bus Replacement in add cap	02/Feb/2026	08:00	05/Feb/2026	18:00	220 Kv Bus-1 , Bus-2, TBC shall be dead , Dia of ICT-1, ICT-2, ICT-3 in 400 kv shall be kept in Open condition	PLANNED	Requested	
1340	RQ258688	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWERGRID	D	AMP Works	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
1341	RQ258642	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWERGRID	C	400/220kv ICT-1 & ICT-2 Dropper and Jack Bus Replacement in add cap	02/Feb/2026	08:00	05/Feb/2026	18:00	220 Kv Bus-1 , Bus-2, TBC shall be dead , Dia of ICT-1, ICT-2, ICT-3 in 400 kv shall be kept in Open condition	PLANNED	Requested	
1342	RQ258643	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWERGRID	C	400/220kv ICT-1 & ICT-2 Dropper and Jack Bus Replacement in add cap	02/Feb/2026	08:00	05/Feb/2026	18:00	220 Kv Bus-1 , Bus-2, TBC shall be dead , Dia of ICT-1, ICT-2, ICT-3 in 400 kv shall be kept in Open condition	PLANNED	Requested	
1343	RQ258698	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWERGRID	D	COE compliance & AMP work	01/Feb/2026	17:00	01/Feb/2026	23:00		PLANNED	Requested	
1344	RQ258674	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWERGRID	C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1345	RQ258673	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWERGRID	C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1346	RQ258672	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWERGRID	C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1347	RQ258675	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWERGRID	C	For jack bus replacement work at Ballabgarh end	01/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1348	RQ258640	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH(PG)	POWERGRID	C	Installation of off-load bus splitter at Maharanibagh in 400kV Busbar-2	01/Feb/2026	08:00	20/Feb/2026	18:00	Shutdown to be availed from 27.01.2026 to 15.02.2026 for installation of bus splitter	PLANNED	Requested	

1349	RQ260524	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH(PG)	POWERGRID	C	for installation of 400 kv Off-Load Bus Splitter at Maharanibagh Substation	01/Feb/2026	08:00	28/Feb/2026	18:00	to be availed from 10.01.2026 to 28.01.2026 and 30.01.2026 to 16.02.2026	PLANNED	Requested	
1350	RQ260138	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
1351	RQ260136	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Requested	
1352	RQ260137	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Annual Mtc	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Requested	
1353	RQ260135	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Annual Mtc	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
1354	RQ260134	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
1355	RQ260132	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1356	RQ260133	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual Mtc	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1357	RQ260131	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
1358	RQ260130	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
1359	RQ260129	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Protection Testing	11/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
1360	RQ260127	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
1361	RQ260128	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual Mtc	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
1362	RQ260126	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
1363	RQ260125	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual Mtc	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
1364	RQ260124	OCC_239	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
1365	RQ260540	OCC_239	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	PMS and General maintenance work	23/Feb/2026	09:30	23/Feb/2026	17:00	During S/D Load will be meet through ICT- II, III, IV , V & VI	PLANNED	Requested	
1366	RQ258912	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BADAUNE(UP)	OCBTL	D	Annual Maintenance	20/Feb/2026	10:00	20/Feb/2026	18:00		PLANNED	Requested	

1367	RQ258913	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BADAUNE(UP)	OCBTL	D	Annual Maintenance	12/Feb/2026	10:00	12/Feb/2026	18:00		PLANNED	Requested	
1368	RQ260007	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	18/Feb/2026	16:00	19/Feb/2026	23:00		PLANNED	Requested	
1369	RQ260009	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	ince the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period of 400 KV Main Bus-II & maintenance work will also be carried out for ICT-III also.	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
1370	RQ260001	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	16/Feb/2026	16:00	17/Feb/2026	23:00		PLANNED	Requested	
1371	RQ260014	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	13/Feb/2026	16:00	15/Feb/2026	23:00		PLANNED	Requested	
1372	RQ260002	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWEST(RW)	RRVPNL	D	Planned maintenance	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
1373	RQ260011	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance AND TESTING	11/Feb/2026	14:00	12/Feb/2026	20:00		PLANNED	Requested	
1374	RQ260005	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance AND TESTING	09/Feb/2026	14:00	10/Feb/2026	20:00		PLANNED	Requested	
1375	RQ260008	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
1376	RQ260016	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance AND TESTING	06/Feb/2026	14:00	07/Feb/2026	20:00		PLANNED	Requested	
1377	RQ260004	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
1378	RQ260015	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance AND TESTING	04/Feb/2026	14:00	05/Feb/2026	20:00		PLANNED	Requested	
1379	RQ260003	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1380	RQ260074	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SANGOD GSS (RS)	SANGOD_TSL_R S	D	For Annual Maintenance and Testing	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
1381	RQ260017	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SANGOD GSS (RS)	SANGOD_TSL_R S	D	For Annual Maintenance and Testing	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1382	RQ258683	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	16/Feb/2026	17:00	19/Feb/2026	23:00		PLANNED	Requested	
1383	RQ258682	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	11/Feb/2026	17:00	13/Feb/2026	23:00		PLANNED	Requested	
1384	RQ258680	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	11/Feb/2026	17:00	15/Feb/2026	23:00		PLANNED	Requested	

1385	RQ258678	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	11/Feb/2026	17:00	15/Feb/2026	23:00		PLANNED	Requested	
1386	RQ258677	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	07/Feb/2026	17:00	10/Feb/2026	23:00		PLANNED	Requested	
1387	RQ258681	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	01/Feb/2026	17:00	05/Feb/2026	23:00		PLANNED	Requested	
1388	RQ258679	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	01/Feb/2026	17:00	05/Feb/2026	23:00		PLANNED	Requested	
1389	RQ258684	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	01/Feb/2026	17:00	05/Feb/2026	23:00		PLANNED	Requested	
1390	RQ259559	OCC_239	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	C	To attend oil leakage and centrifuging of transformer	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
1391	RQ259560	OCC_239	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	Replacement of OSR Relay	02/Feb/2026	10:00	02/Feb/2026	15:00		PLANNED	Requested	
1392	RQ260006	OCC_239	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALWAR(ATIL)	RRVPNL,ATSL	D	Annual Maintenance activities of 315MVA ICT-2 & Associate equipment's.	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
1393	RQ258671	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	PRTL	D	LBB TESTING	10/Feb/2026	19:00	10/Feb/2026	20:00		PLANNED	Requested	
1394	RQ258670	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	PRTL	D	LBB TESTING	10/Feb/2026	18:00	10/Feb/2026	19:00		PLANNED	Requested	
1395	RQ258669	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	PRTL	D	LBB TESTING	09/Feb/2026	19:00	09/Feb/2026	20:00		PLANNED	Requested	
1396	RQ258668	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	PRTL	D	LBB TESTING	09/Feb/2026	18:00	09/Feb/2026	19:00		PLANNED	Requested	
1397	RQ258667	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	PRTL	D	LBB TESTING	05/Feb/2026	19:00	05/Feb/2026	20:00		PLANNED	Requested	
1398	RQ258666	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	PRTL	D	LBB TESTING	05/Feb/2026	18:00	05/Feb/2026	19:00		PLANNED	Requested	
1399	RQ258665	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	PRTL	D	LBB TESTING	04/Feb/2026	19:00	04/Feb/2026	20:00		PLANNED	Requested	
1400	RQ258664	OCC_239	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	PRTL	D	LBB TESTING	04/Feb/2026	18:00	04/Feb/2026	19:00		PLANNED	Requested	



1401	RQ258626	OCC_239	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT METRO DEPOT_GIS(TPIJKPTL)	TPJKPTL_UP	D	Testing and trails of phase synchronizing device (PSD)	06/Feb/2026	09:00	06/Feb/2026	13:00		PLANNED	Requested	
1402	RQ260543	OCC_239	bbmb_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWERGRID,BB MB	D	Shutdown required for carrying out replacement work of 400 kV Isolator No. 416 of Bus 1 (CVT). Since this Isolator is placed under 400 kV Bus 2.	03/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
1403	RQ260341	OCC_239	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT DADRIGAS(NT)	NTPC	C	Annual OH & Testing	02/Feb/2026	08:00	12/Feb/2026	19:00		PLANNED	Requested	
1404	RQ258831	OCC_239	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT UNCHAHAHAR(NTB)	NTPC	C	annual testing	02/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
1405	RQ259081	OCC_239	ntpcos_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	ICT-01 OH,TESTING AND SAS INTEGRATION	02/Feb/2026	08:00	08/Feb/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
1406	RQ259796	OCC_239	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	For busbar retrofitment work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
1407	RQ259797	OCC_239	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	For busbar retrofitment work	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
1408	RQ259010	OCC_239	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kV 160MVA ICT in place of M/s Bharat Bijlee Make 220/132kV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132kV Sitarganj Substation of POWERGRID NR-III Region for making the provisio	01/Feb/2026	09:00	28/Feb/2026	17:00		PLANNED	Requested	
1409	RQ260222	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV NALLAGARH(PG)- MOHALI(PS) (PS) CKT- 2	PSTCL	D	Tightening of nut bolts of jumpers of T .no 118 to 124	28/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
1410	RQ260214	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV JALANDHAR(PG)- KARTARPUR(PS) (PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Requested	
1411	RQ260202	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV JALANDHAR(PG)- KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/Feb/2026	08:00	22/Feb/2026	18:00		PLANNED	Requested	
1412	RQ260201	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV NALLAGARH(PG)- MOHALI(PS) (PS) CKT- 1	PSTCL	D	Tightening of nut bolts of jumpers of T .no 118 to 124	21/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Requested	
1413	RQ260188	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV BHAKRA_R(BB)- MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Requested	
1414	RQ260185	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV JAGRAON(PS)- LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 15 TO 35	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	

1415	RQ260373	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV BARNALA(BB)-LEHRAMOHABBAT(PSTCL) CKT-1	PSTCL	D	Yearly mtc of line	17/Feb/2026	08:00	17/Feb/2026	18:00			PLANNED	Requested	
1416	RQ260173	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers of T.no 125 to 131	14/Feb/2026	08:00	14/Feb/2026	18:00			PLANNED	Requested	
1417	RQ260169	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	13/Feb/2026	08:00	13/Feb/2026	18:00			PLANNED	Requested	
1418	RQ260164	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 40 TO 60	10/Feb/2026	08:00	10/Feb/2026	18:00			PLANNED	Requested	
1419	RQ260157	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers of T.no 125 to 131	07/Feb/2026	08:00	07/Feb/2026	18:00			PLANNED	Requested	
1420	RQ260326	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Annual Mtc.	05/Feb/2026	08:00	06/Feb/2026	18:00			PLANNED	Requested	
1421	RQ260145	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 60 to 80	03/Feb/2026	08:00	03/Feb/2026	18:00			PLANNED	Requested	
1422	RQ260139	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	02/Feb/2026	08:00	02/Feb/2026	18:00			PLANNED	Requested	
1423	RQ260327	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Annual Mtc	02/Feb/2026	08:00	03/Feb/2026	18:00			PLANNED	Requested	
1424	RQ260142	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 04.	02/Feb/2026	08:00	02/Feb/2026	18:00			PLANNED	Requested	
1425	RQ259073	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWERGRID,UP PTCL	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	27/Feb/2026	09:00	27/Feb/2026	18:00			PLANNED	Requested	
1426	RQ259652	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV FATEHPUR(PG)-NAUBASTAKANPUR(UP) (PG) CKT-1	POWERGRID,UP PTCL	D	A/r disable for work in other Ckt	16/Feb/2026	08:00	16/Feb/2026	18:00			PLANNED	Requested	
1427	RQ259646	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWERGRID,UP PTCL	D	A/r disable for work in other Ckt	04/Feb/2026	08:00	05/Feb/2026	18:00			PLANNED	Requested	
1428	RQ259074	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RR VPNL	D	Non-auto for work other ckt	27/Feb/2026	09:00	27/Feb/2026	18:00			PLANNED	Requested	
1429	RQ260049	OCC_239	sldcrs_sd	AC TRANSMISSION LI	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RR VPNL	D	Quarterly Maintenance	13/Feb/2026	08:00	13/Feb/2026	18:00			PLANNED	Requested	
1430	RQ260063	OCC_239	sldcrs_sd	AC TRANSMISSION LI	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWERGRID,RR VPNL	D	For quarterly maintenance work	08/Feb/2026	08:00	08/Feb/2026	18:00			PLANNED	Requested	
1431	RQ259071	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RR VPNL	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	04/Feb/2026	09:00	05/Feb/2026	18:00			PLANNED	Requested	

1432	RQ260363	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Yearly Mtc. S/Stn. Equipment and line	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Requested	
1433	RQ260211	OCC_239	slcdps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 176 to 191/13.	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	
1434	RQ260325	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Quarterly Mtc.	26/Feb/2026	08:00	26/Feb/2026	18:00		PLANNED	Requested	
1435	RQ260208	OCC_239	slcdps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 151 to 175.	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
1436	RQ260356	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Yearly Mtc. of line & quarterly mtc at Ganguwal end	25/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Requested	
1437	RQ260205	OCC_239	slcdps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 126 to 150 .	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
1438	RQ260382	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Half Yearly Mtc. S/Stn. Equipment and line	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
1439	RQ260362	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly Mtc. S/Stn. Equipment and line	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
1440	RQ260350	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Quarterly Mtc.	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
1441	RQ260379	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	BBMB	D	Half Yearly Mtc. S/Stn. Equipment and line	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Requested	
1442	RQ260203	OCC_239	slcdps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 91 to 125.	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Requested	
1443	RQ260383	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	Yearly Mtc. S/Stn. Equipment and line	23/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
1444	RQ260192	OCC_239	slcdps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 81 to 90.	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Requested	
1445	RQ260349	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Quarterly Mtc.	20/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Requested	
1446	RQ260191	OCC_239	slcdps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 72 to 80.	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Requested	
1447	RQ260187	OCC_239	slcdps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 63 to 71.	18/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
1448	RQ260184	OCC_239	slcdps_sd	AC TRANSMISSION LI	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-3	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	

1449	RQ260186	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 41 to 62.	17/Feb/2026	08:00	17/Feb/2026	18:00			PLANNED	Requested	
1450	RQ260381	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	BBMB	D	Half Yearly Mtc. S/Stn. Equipment and line	17/Feb/2026	08:00	17/Feb/2026	18:00			PLANNED	Requested	
1451	RQ260358	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Quarterly mtc	17/Feb/2026	08:00	17/Feb/2026	18:00			PLANNED	Requested	
1452	RQ260336	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-4	BBMB	D	Yearly Mtc. of feeder bay.	16/Feb/2026	08:00	17/Feb/2026	18:00			PLANNED	Requested	
1453	RQ260178	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 21 to 40.	16/Feb/2026	08:00	16/Feb/2026	18:00			PLANNED	Requested	
1454	RQ260380	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	Half Yearly Mtc. S/Stn. Equipment and line	16/Feb/2026	08:00	16/Feb/2026	18:00			PLANNED	Requested	
1455	RQ260172	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV GOBINDGARH(PS)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 20 .	14/Feb/2026	08:00	14/Feb/2026	18:00			PLANNED	Requested	
1456	RQ260171	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 201 to 218.	13/Feb/2026	08:00	13/Feb/2026	18:00			PLANNED	Requested	
1457	RQ260361	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly mtc of line	13/Feb/2026	08:00	13/Feb/2026	18:00			PLANNED	Requested	
1458	RQ260059	OCC_239	sldcrs_sd	AC TRANSMISSION LI	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	12/Feb/2026	08:00	12/Feb/2026	18:00			PLANNED	Requested	
1459	RQ260168	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 176 to 200.	12/Feb/2026	08:00	12/Feb/2026	18:00			PLANNED	Requested	
1460	RQ260067	OCC_239	sldcrs_sd	AC TRANSMISSION LI	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	12/Feb/2026	08:00	12/Feb/2026	18:00			PLANNED	Requested	
1461	RQ260167	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 151 to 175.	11/Feb/2026	08:00	11/Feb/2026	18:00			PLANNED	Requested	
1462	RQ260372	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Yearly mtc of line	11/Feb/2026	08:00	11/Feb/2026	18:00			PLANNED	Requested	
1463	RQ260165	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 126 to 150.	10/Feb/2026	08:00	10/Feb/2026	18:00			PLANNED	Requested	

1464	RQ260066	OCC_239	sldcrs_sd	AC TRANSMISSION LI	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
1465	RQ260351	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Yearly Mtc. S/Stn. Equipment	10/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
1466	RQ260357	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Quarterly Mtc.	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
1467	RQ260335	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV PONG(BB)-DASUYA(P5) (BBMB) CKT-3	BBMB	D	Yearly Mtc. of feeder bay.	09/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
1468	RQ260160	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 91 to 125 .	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	
1469	RQ260330	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Annual Mtc	09/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
1470	RQ260156	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 81 to 90.	07/Feb/2026	08:00	07/Feb/2026	18:00		PLANNED	Requested	
1471	RQ260154	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 72 to 80.	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
1472	RQ260151	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 63 to 71.	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
1473	RQ260328	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Annual Mtc	05/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
1474	RQ260331	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Annual Mtc	05/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
1475	RQ260148	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 41 to 62.	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1476	RQ260146	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 21 to 40.	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
1477	RQ260141	OCC_239	sldcps_sd	AC TRANSMISSION LI	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 20 .	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
1478	RQ260329	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Annual Mtc	02/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
1479	RQ260337	OCC_239	bbmb_sd	AC TRANSMISSION LI	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Yearly Mtc. of feeder bay.	02/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
1480	RQ259718	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV MAINPURI(PG)-NEEBKARORI(UP) (UP) CKT-1	UPPTCL	D	S/D of 220 kv Mainpuri (PG) - Neebkarori (UPPTCL) Line for Busbar relay retrofitment related works	26/Feb/2026	09:00	27/Feb/2026	18:00		PLANNED	Requested	

1481	RQ259566	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV MAINPURI(PG)- FARRUKHABAD (UP) CKT-1	UPPTCL	D	S/D of 220 kV Mainpuri (PG) - Farrukhabad (UPPTCL) Line for Busbar relay retrofitment related works	23/Feb/2026	09:00	24/Feb/2026	18:00			PLANNED	Requested	
1482	RQ259578	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)- PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Stability test of Busbar Relay at Allahabad SS	21/Feb/2026	08:00	21/Feb/2026	12:00			PLANNED	Requested	
1483	RQ259567	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV MAINPURI(PG)- MAINPURI(UP) (UP) CKT-1	UPPTCL	D	S/D of 220 kV Mainpuri (PG) - Mainpuri (UPPTCL) Line for Busbar relay retrofitment related works	19/Feb/2026	09:00	20/Feb/2026	18:00			PLANNED	Requested	
1484	RQ259569	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV MAINPURI(PG)- ETAH(UP) (UP) CKT-1	UPPTCL	D	S/D of 220 kV Mainpuri (PG) - Etah (UPPTCL) Line for Busbar relay retrofitment related works	16/Feb/2026	09:00	17/Feb/2026	18:00			PLANNED	Requested	
1485	RQ258863	OCC_239	stuup_sd	AC TRANSMISSION LI	220 KV SARSAWAN(UP)- KHODRI(UK) (UP) CKT- 1	UPPTCL	D	* Preventive Maintenance works like looping chopping of tree Branches in the line corridor Specially in the Hilly area , J	12/Feb/2026	10:00	17/Feb/2026	18:00			PLANNED	Requested	
1486	RQ259582	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV GORAKHPUR(PG)- MAHARAJAGANJ (UP) CKT-1	UPPTCL	D	Busbar and LBB relay retrofitting work; AMP work	07/Feb/2026	09:00	07/Feb/2026	18:00			PLANNED	Requested	
1487	RQ259570	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV MAINPURI(PG)- SIRSAGANJ(UP) (UP) CKT-1	UPPTCL	D	S/D of 220 kV Mainpuri (PG) - Sirsaganj (UPPTCL) Line for Busbar relay retrofitment related works	06/Feb/2026	09:00	07/Feb/2026	18:00			PLANNED	Requested	
1488	RQ259579	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV GORAKHPUR(PG)- ANAND NAGAR(UP) (UP) CKT-1	UPPTCL	D	Busbar and LBB relay retrofitting work; AMP work	06/Feb/2026	09:00	06/Feb/2026	18:00			PLANNED	Requested	
1489	RQ258864	OCC_239	stuup_sd	AC TRANSMISSION LI	220 KV SAHARANPUR(UP)- KHODRI(UK) (UP) CKT- 1	UPPTCL	D	* Preventive Maintenance works like looping chopping of tree Branches in the line corridor Specially in the Hilly area ,	05/Feb/2026	10:00	10/Feb/2026	18:00			PLANNED	Requested	
1490	RQ259576	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)- PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Feb/2026	08:00	05/Feb/2026	10:00			PLANNED	Requested	
1491	RQ259581	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV BANSI(UP)- GORAKHPUR(PG) (UP) CKT-1	UPPTCL	D	Busbar and LBB relay retrofitting work; AMP work	05/Feb/2026	08:00	05/Feb/2026	18:00			PLANNED	Requested	
1492	RQ259568	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV MAINPURI(PG)- FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	S/D of 220 kV Mainpuri (PG) - Firozabad (UPPTCL) Line for Busbar relay retrofitment related works	04/Feb/2026	09:00	05/Feb/2026	18:00			PLANNED	Requested	
1493	RQ259631	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV SOHAWAL(PG)- BARABANKI(UP) (UP) CKT-2	UPPTCL	D	BAY AMP WORK & LINE AMP WORK	04/Feb/2026	09:00	04/Feb/2026	18:00			PLANNED	Requested	
1494	RQ259580	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV GORAKHPUR(PG)- BARHUA(UP) (UP) CKT-1	UPPTCL	D	Busbar and LBB relay retrofitting work; AMP work	04/Feb/2026	09:00	04/Feb/2026	18:00			PLANNED	Requested	

1495	RQ259080	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	D	Busbar and LBB relay retrofitting work; AMP work	03/Feb/2026	09:00	03/Feb/2026	18:00		PLANNED	Requested	
1496	RQ259079	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-1	UPPTCL	D	Busbar and LBB relay retrofitting work; AMP work	02/Feb/2026	09:00	02/Feb/2026	18:00		PLANNED	Requested	
1497	RQ260544	OCC_239	sldcdv_sd	AC TRANSMISSION LI	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	Cap. & Tan delta test of Bay's equipment	25/Feb/2026	10:00	25/Feb/2026	15:00	Load shall be meet through 220 kV Mandola Ckt-I, II & III	PLANNED	Requested	
1498	RQ260353	OCC_239	sldchp_sd	AC TRANSMISSION LI	220 KV RSD(PS)-JESSORE(HP) (HPSEB) CKT-1	HPSEB	D	Periodical maintenance	25/Feb/2026	09:00	25/Feb/2026	17:00		PLANNED	Requested	
1499	RQ260354	OCC_239	sldchp_sd	AC TRANSMISSION LI	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	D	Periodical maintenance	25/Feb/2026	09:00	25/Feb/2026	17:00		PLANNED	Requested	
1500	RQ260355	OCC_239	sldchp_sd	AC TRANSMISSION LI	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1	POWERGRID	D	Periodical maintenance	25/Feb/2026	09:00	25/Feb/2026	17:00		PLANNED	Requested	
1501	RQ259063	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)-ALLAHABADREWARO AD(UP) (PG) CKT-2	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	23/Feb/2026	08:00	23/Feb/2026	12:00		PLANNED	Requested	
1502	RQ258837	OCC_239	ntpcos_sd	AC TRANSMISSION LI	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	C	annual testing	23/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
1503	RQ259649	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)-ALLAHABADREWARO AD(UP) (PG) CKT-1	POWERGRID	D	A/r disable for work in other Ckt	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Requested	
1504	RQ259062	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)-ALLAHABADREWARO AD(UP) (PG) CKT-1	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	22/Feb/2026	14:00	22/Feb/2026	18:00		PLANNED	Requested	
1505	RQ259650	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)-ALLAHABADREWARO AD(UP) (PG) CKT-2	POWERGRID	D	A/r disable for work in other Ckt	22/Feb/2026	08:00	22/Feb/2026	18:00		PLANNED	Requested	
1506	RQ259577	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	20/Feb/2026	14:00	20/Feb/2026	18:00		PLANNED	Requested	
1507	RQ259077	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	For Replacement of M1 Relay and its Testing at 220/132kV Sitarganj Substation and attending Shutdown Nature Defects under Sitarganj TLM Jurisdiction	19/Feb/2026	09:00	19/Feb/2026	17:00		PLANNED	Requested	

1508	RQ259655	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	A/r disable for work in other Ckt	19/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Requested	
1509	RQ259078	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	For Replacement of M1 Relay and its Testing at 220/132kV Sitarganj Substation and attending Shutdown Nature Defects under Sitarganj TLM Jurisdiction	17/Feb/2026	09:00	17/Feb/2026	17:00		PLANNED	Requested	
1510	RQ259656	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	A/r disable for work in other Ckt	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
1511	RQ259587	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	AMP of line bay equipment at Kanpur. During s/d, other ckt (220kV unchahar-4 line) will be put in Non-auto mode.	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
1512	RQ259657	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	A/r disable for work in other Ckt	17/Feb/2026	08:00	17/Feb/2026	18:00		PLANNED	Requested	
1513	RQ258836	OCC_239	ntpcos_sd	AC TRANSMISSION LI	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	C	annual testing	17/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
1514	RQ259586	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV KANPUR(PG)-KANPURNABASTA(U P) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur. During s/d, other ckt (220kV Kidwai nagar line) will be put in Non-auto mode	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1515	RQ259598	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	FOR REPLACEMENT OF PUNCOM MAKE PLCC PANEL WITH ABB MAKE PLCC PANELS.	10/Feb/2026	09:00	10/Feb/2026	17:00		PLANNED	Requested	
1516	RQ259653	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	A/r disable for work in other Ckt	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
1517	RQ260054	OCC_239	sldcrs_sd	AC TRANSMISSION LI	220 KV SAWAIMADHOPUR(R S)-DAUSA(RS) (PG) CKT-1	POWERGRID	C	Quarterly Maintenance along with cb overhauling	09/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
1518	RQ260060	OCC_239	sldcrs_sd	AC TRANSMISSION LI	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance & testing of relay	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
1519	RQ259065	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)-ALLAHABADREWARO AD(UP) (PG) CKT-2	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Feb/2026	16:00	05/Feb/2026	18:00		PLANNED	Requested	
1520	RQ259064	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)-ALLAHABADREWARO AD(UP) (PG) CKT-1	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Feb/2026	14:00	05/Feb/2026	16:00		PLANNED	Requested	
1521	RQ260065	OCC_239	sldcrs_sd	AC TRANSMISSION LI	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance of Bay along with BUS	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	



1522	RQ259648	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)- ALLAHABADREWARO AD(UP) (PG) CKT-2	POWERGRID	D	A/r disable for work in other Ckt	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
1523	RQ259647	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)- ALLAHABADREWARO AD(UP) (PG) CKT-1	POWERGRID	D	A/r disable for work in other Ckt	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
1524	RQ260061	OCC_239	sldcrs_sd	AC TRANSMISSION LI	220 KV ANTA(NT)- LALSOTE(RS) (PG) CKT- 1	POWERGRID	D	Quarterly maintenance & testing of relay	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
1525	RQ259575	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)- JHUSI(UP) (PG) CKT-1	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04/Feb/2026	16:00	04/Feb/2026	18:00		PLANNED	Requested	
1526	RQ259562	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV PITHORAGARH- JAULJIVI (PG) CKT-1	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	04/Feb/2026	09:00	04/Feb/2026	18:00		PLANNED	Requested	
1527	RQ258842	OCC_239	rappc_sd	AC TRANSMISSION LI	220 KV RAPS_C(NP)- ANTA(NT) (PG) CKT-1	POWERGRID	C	New Auto Transfer scheme to be implemented, to operate, during overpower and over/under frequency conditions	04/Feb/2026	08:00	05/Feb/2026	20:00		PLANNED	Requested	
1528	RQ260064	OCC_239	sldcrs_sd	AC TRANSMISSION LI	220 KV BASSI(PG)- DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay along with BUS	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1529	RQ259643	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV PITHORAGARH- JAULJIVI (PG) CKT-2	POWERGRID	D	A/r disable for work in other Ckt	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1530	RQ259563	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV PITHORAGARH- JAULJIVI (PG) CKT-2	POWERGRID	D	BUS BAR RETROFITMENT AT PITHORAGARH	02/Feb/2026	09:00	02/Feb/2026	18:00		PLANNED	Requested	
1531	RQ259599	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV TANAKPUR(NH)- CBGANJ(UP) (PG) CKT- 1	POWERGRID	C	For Dismantling of Existing Tower at Location No. 15-16 of 220 KV D/C Tanakpur-Bareilly TL; Erection and Stringing of New Towers due to Construction of the 4-lane connectivity project of Banbasa ICP at the India-Nepal border under the Bharatmala Pariyojna	02/Feb/2026	09:00	08/Feb/2026	17:00		PLANNED	Requested	
1532	RQ259076	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV SITARGANJ(PG)- CBGANJ(UP) (PG) CKT- 1	POWERGRID	C	For Dismantling of Existing Tower at Location No. 15-16 of 220 KV D/C Tanakpur-Bareilly TL; Erection and Stringing of New Towers due to Construction of the 4-lane connectivity project of Banbasa ICP at the India-Nepal border under the Bharatmala Pariyojna	02/Feb/2026	09:00	08/Feb/2026	17:00		PLANNED	Requested	
1533	RQ259642	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV PITHORAGARH- JAULJIVI (PG) CKT-1	POWERGRID	D	A/r disable for work in other Ckt	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	

1534	RQ258918	OCC_239	rappc_sd	AC TRANSMISSION LI	220 KV RAPS_C(NP)- ANTA(NT) (PG) CKT-1	POWERGRID	D	Preventive maintenance checks on CB, Protection circuit, relay, replacement of Annunciator panel, Modification of Over current alarm etc.	02/Feb/2026	08:00	03/Feb/2026	20:00		PLANNED	Requested	
1535	RQ259552	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25/Feb/2026	08:00	25/Feb/2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Requested	
1536	RQ259920	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV JESSORE(HP)- PONG(BB) (PG) CKT-1		D	AR non auto mode required during shutdown of 220KV Bairasuil-Pong ckt	24/Feb/2026	09:00	24/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1537	RQ259919	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV BAIRASIUL(NH)- PONG(BB) (PG) CKT-1		D	AMP of Line/bay equipments at Pong end and rectification of shutdown nature defects of Line	24/Feb/2026	09:00	24/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1538	RQ259892	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1		C	For overhauling of 03 Nos- pole columns of 220kV CB due to suspected DCRM signatures at Gladni end-	24/Feb/2026	09:00	26/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
1539	RQ259918	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV SARNA(PS)- DASUYA(PS) (PG) CKT-1		D	AR non auto mode required during shutdown of 220KV Dasuya Sarna ckt-2	23/Feb/2026	09:00	23/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1540	RQ259917	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV SARNA(PS)- DASUYA(PS) (PG) CKT-2		D	AMP of Line/bay equipments at Dasuya end and rectification of shutdown nature defects of Line	23/Feb/2026	09:00	23/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1541	RQ259557	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV RAPS_B(NP)- CHITTORGARH(RS) (PG) CKT-2		D	Insertion of additional glass disc/ To attend shutdown nature defects	23/Feb/2026	08:00	28/Feb/2026	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Requested	
1542	RQ259551	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	23/Feb/2026	08:00	23/Feb/2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Requested	
1543	RQ259921	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV JESSORE(HP)- PONG(BB) (PG) CKT-1		D	AMP of Line/bay equipments at Pong end and rectification of shutdown nature defects of Line	22/Feb/2026	09:00	22/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1544	RQ259922	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV BAIRASIUL(NH)- PONG(BB) (PG) CKT-1		D	AR non auto mode required during shutdown of 220KV Jessore-Pong ckt	22/Feb/2026	09:00	22/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1545	RQ259415	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV FARIDABAD(NT)- PALLA(HV) (PG) CKT-1		D	S/D Rectification work	21/Feb/2026	08:00	21/Feb/2026	18:00	Non-Auto Mode of 1. 220 KV PALLA(HV)- FARIDABAD SEC-78 (HV) (HVPNL) CKT-1 2.220 KV FARIDABAD(NT)- FARIDABAD SEC-78 (HV) (HVPNL) CKT-1 Required.	PLANNED	Requested	
1546	RQ259955	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV SAMBA(PG)- CHOWADHI (JK) (PDD JK) CKT-1		D	To attend Shutdown nature defects in line	20/Feb/2026	09:00	20/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
1547	RQ259263	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV HEERAPURA(RS)- MANSAROVAR(RS) (PG) CKT-1		C	Retrofitment of 220kV rated CT for IG Nagar line feeder at Heerapura GSS	20/Feb/2026	09:00	23/Feb/2026	18:00	Line along with Line & Main Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	

1548	RQ259956	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1		D	To attend Shutdown nature defects in line	20/Feb/2026	09:00	20/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
1549	RQ259414	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1		D	S/D Rectification work	20/Feb/2026	08:00	20/Feb/2026	18:00	Non-Auto Mode of 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 required.	PLANNED	Requested	
1550	RQ259428	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV MANESAR(PG)-PANCHGAON (HV) (HVPNL) CKT-2		D	AMP work	19/Feb/2026	09:00	19/Feb/2026	18:00	AMP WORK (BAY ALONG WITH LINE WILL BE OUT OF SERVICE)	PLANNED	Requested	
1551	RQ259267	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1		D	AMP of Line Equipment of 209L at Kota	19/Feb/2026	09:00	19/Feb/2026	18:00	AMP of Line Equipment of 209L at Kota	PLANNED	Requested	
1552	RQ259990	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2		C	For overhauling of 03 Nos- pole columns of 220kV CB due to suspected DCRM signatures at Gladni end-	19/Feb/2026	09:00	21/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
1553	RQ259413	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (PG) CKT-1		D	S/D Rectification work	19/Feb/2026	08:00	19/Feb/2026	18:00	Non-Auto Mode of 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 required.	PLANNED	Requested	
1554	RQ259292	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTHG2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	For AMP of Line Bay	18/Feb/2026	17:00	18/Feb/2026	23:59		PLANNED	Requested	
1555	RQ259266	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1		D	AMP of Line Equipment of 208L at Kota	18/Feb/2026	09:00	18/Feb/2026	18:00	AMP of Line Equipment of 208L at Kota	PLANNED	Requested	
1556	RQ259389	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2		D	Line Bay AMP work at Bhinmal end	18/Feb/2026	09:00	18/Feb/2026	18:00	Line Bay AMP work at Bhinmal end	PLANNED	Requested	
1557	RQ259291	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1		D	For AMP of Line Bay	17/Feb/2026	17:00	17/Feb/2026	23:59		PLANNED	Requested	
1558	RQ259265	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2		D	AMP of Line Equipment of 206L at Kota	17/Feb/2026	09:00	17/Feb/2026	18:00	AMP of Line Equipment of 206L at Kota	PLANNED	Requested	
1559	RQ259388	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1		D	Line Bay AMP work at Bhinmal end	17/Feb/2026	09:00	17/Feb/2026	18:00	Line Bay AMP work at Bhinmal end	PLANNED	Requested	
1560	RQ259556	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	17/Feb/2026	08:00	22/Feb/2026	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2	PLANNED	Requested	
1561	RQ259547	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1		D	For overcrossing of conductor during Reconductoring work of 220 KV Hisar (PG) -Hisar (IA) D/C transmission line under Hisar TLM.	17/Feb/2026	06:00	21/Feb/2026	19:00		PLANNED	Requested	

1562	RQ259548	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2		D	For overcrossing of conductor during Reconductoring work of 220 KV Hisar (PG) -Hisar (IA) D/C transmission line under Hisar TLM.	17/Feb/2026	06:00	21/Feb/2026	19:00		PLANNED	Requested	
1563	RQ259288	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For AMP of Line Bay	16/Feb/2026	17:00	16/Feb/2026	23:59		PLANNED	Requested	
1564	RQ259264	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1		D	AMP of Line Equipment of 205L at Kota	16/Feb/2026	09:00	16/Feb/2026	18:00	AMP of Line Equipment of 205L at Kota	PLANNED	Requested	
1565	RQ259387	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1		D	Line Bay AMP work at Bhinmal end	16/Feb/2026	09:00	16/Feb/2026	18:00	Line Bay AMP work at Bhinmal end	PLANNED	Requested	
1566	RQ259526	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_SL_B KN2 (KSP_NHPC_LTD) CKT-1		D	For Bay Extension works	14/Feb/2026	17:00	18/Feb/2026	23:00		PLANNED	Requested	
1567	RQ259290	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-2		D	For AMP of Line Bay	14/Feb/2026	17:00	14/Feb/2026	23:59		PLANNED	Requested	
1568	RQ259938	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	14/Feb/2026	09:00	14/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1569	RQ259989	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1		C	For overhauling of 03 Nos- pole columns of 220kV CB due to suspected DCRM signatures at Gladni end-	14/Feb/2026	09:00	16/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
1570	RQ259289	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	For AMP of Line Bay	13/Feb/2026	17:00	13/Feb/2026	23:59		PLANNED	Requested	
1571	RQ259915	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	AMP of Line/bay equipments at Dasuya end and rectification of shutdown nature defects of Line	13/Feb/2026	09:00	14/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1572	RQ259916	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	AR non auto mode required during shutdown of 220KV Dasuya Sarna ckt-1	13/Feb/2026	09:00	14/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1573	RQ259386	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2		D	Line Bay AMP work at Bhinmal end	13/Feb/2026	09:00	13/Feb/2026	18:00	Line Bay AMP work at Bhinmal end	PLANNED	Requested	
1574	RQ259937	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	13/Feb/2026	09:00	13/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	

1575	RQ259287	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV FATEHGARH_II(PG)- AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For AMP of Line Bay	12/Feb/2026	17:00	12/Feb/2026	23:59		PLANNED	Requested	
1576	RQ259385	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV BHINMAL(PG)- SAYLA(RS) (RS) CKT-1		D	Line Bay AMP work at Bhinmal end	12/Feb/2026	09:00	12/Feb/2026	18:00	Line Bay AMP work at Bhinmal end	PLANNED	Requested	
1577	RQ259936	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV MOGA(PG)- MEHAL- KALAN(PS) (PSTCL) CKT-2		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	12/Feb/2026	09:00	12/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1578	RQ259558	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV RAPS_B(NP)- DEBARI(RS) (PG) CKT- 1		D	Insertion of additional glass disc/ To attend shutdown nature defects	12/Feb/2026	08:00	16/Feb/2026	18:00	S/D required timely	PLANNED	Requested	
1579	RQ259356	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV RSVPL_SL_FTHG3_PG- FATEHGARH_III(PG) (RENEW SURYA VIHAAN PRIVATE LIMITED) CKT-1		D	LBB TESTING	11/Feb/2026	22:00	11/Feb/2026	23:59		PLANNED	Requested	
1580	RQ259355	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV AXPPL_SL_FTHG3_PG- FATEHGARH_III(PG) (ALTRA XERGI POWER PVT LTD) CKT-1		D	LBB TESTING	11/Feb/2026	21:00	11/Feb/2026	22:00		PLANNED	Requested	
1581	RQ259354	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV FATEHGARH_III(PG)- RSAPL_SL_FTHG3_PG (RENEW SURYA AAYAN PRIVATE LIMITED) CKT-1		D	LBB TESTING	11/Feb/2026	20:00	11/Feb/2026	21:00		PLANNED	Requested	
1582	RQ259353	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV FATEHGARH_III(PG)- RSRPL_HYB_FTHG3_P G (RENEW SURYA ROSHNI PRIVATE LIMITED) CKT-1		D	LBB TESTING	11/Feb/2026	18:00	11/Feb/2026	19:00		PLANNED	Requested	
1583	RQ259384	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV BHINMAL(PG)- REODAR(RS) (RS) CKT- 1		D	Line Bay AMP work at Bhinmal end	11/Feb/2026	09:00	11/Feb/2026	18:00	Line Bay AMP work at Bhinmal end	PLANNED	Requested	
1584	RQ259338	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV JIND(PG)- NARWANA (HV) (HVPNL) CKT-2		D	For Relay testing works	11/Feb/2026	08:00	11/Feb/2026	18:00	For Relay testing works	PLANNED	Requested	
1585	RQ259935	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV MOGA(PG)- MEHAL- KALAN(PS) (PSTCL) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	10/Feb/2026	09:00	10/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1586	RQ259953	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV KISHENPUR(PG)- SALAL(NH) (PG) CKT-3		D	To attend Shutdown nature defects in line	10/Feb/2026	09:00	11/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	

1587	RQ259954	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4		D	To attend Shutdown nature defects in line	10/Feb/2026	09:00	11/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
1588	RQ259337	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1		D	For Relay testing works	10/Feb/2026	08:00	10/Feb/2026	18:00	For Relay testing works	PLANNED	Requested	
1589	RQ259534	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	To attend shutdown nature defects	09/Feb/2026	08:00	11/Feb/2026	18:00	S/D required timely	PLANNED	Requested	
1590	RQ259525	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTSL) (ASSPL_BKN2) CKT-1		D	For Bay Extension works	08/Feb/2026	17:00	09/Feb/2026	23:00		PLANNED	Requested	
1591	RQ259934	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	08/Feb/2026	09:00	08/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1592	RQ259536	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	07/Feb/2026	08:00	12/Feb/2026	18:00	Non auto for 220 kV Anta(NTPC)-Swaimadhopur(RS) & 220 kV Swaimadhopur Dausa Ckt	PLANNED	Requested	
1593	RQ259336	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-2		D	For Relay testing works	06/Feb/2026	08:00	06/Feb/2026	18:00	For Relay testing works	PLANNED	Requested	
1594	RQ259335	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-1		D	For Relay testing works	05/Feb/2026	08:00	05/Feb/2026	18:00	For Relay testing works	PLANNED	Requested	
1595	RQ259497	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1		D	For Joint box creation at TN-53 & 54 to provide connectivtiy Faridabad RHQ	05/Feb/2026	08:00	10/Feb/2026	18:00	Non-Auto required for Joint box creation works	PLANNED	Requested	
1596	RQ259498	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2		D	For Joint box creation at TN-53 & 54 to provide connectivtiy Faridabad RHQ	05/Feb/2026	08:00	10/Feb/2026	18:00	Non-Auto required for Joint box creation works	PLANNED	Requested	
1597	RQ259930	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1		D	For AMP fo Line/bay equipmnets at Sarna end	04/Feb/2026	10:00	04/Feb/2026	16:00	Kindly approve.	PLANNED	Requested	
1598	RQ259933	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	03/Feb/2026	09:00	03/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1599	RQ259473	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1		D	For AMP Purpose	02/Feb/2026	10:00	02/Feb/2026	16:00		PLANNED	Requested	
1600	RQ259932	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	02/Feb/2026	09:00	02/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1601	RQ259259	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1		C	Retrofitment of 220kV rated CT for IG Nagar line feeder at Heerapura GSS	02/Feb/2026	08:00	05/Feb/2026	19:00	Line along with Line & Main Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	

1602	RQ259521	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV PGPL_SL_BIK2_PG- BIKANER_2 (PBTSI) (PRERAK GREENTECH PVT LTD) CKT-1		D	For Bay Extension works	01/Feb/2026	17:00	05/Feb/2026	23:00		PLANNED	Requested	
1603	RQ259523	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV SRIPL_SL_BIK2_PG- BIKANER_2 (PBTSI) (SERENTICA_RI4PL_BI K2) CKT-1		D	For Bay Extension works	01/Feb/2026	17:00	05/Feb/2026	23:00		PLANNED	Requested	
1604	RQ259524	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV BIKANER_2 (PBTSI)- JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT- 1		D	For Bay Extension works	01/Feb/2026	17:00	05/Feb/2026	23:00		PLANNED	Requested	
1605	RQ259522	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV GRIANPSS_BIK2_(AM PLUS)-BIKANER_2 (PBTSI) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For Bay Extension works	01/Feb/2026	17:00	05/Feb/2026	23:00		PLANNED	Requested	
1606	RQ259931	OCC_239	cpcc2_sd	AC TRANSMISSION LI	220 KV MOGA(PG)- MOGAN(PS) (PSTCL) CKT-1		D	S/D required for retrofitting of electromechanical LBB relay with numerical relay.	01/Feb/2026	09:00	01/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1607	RQ259555	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work	01/Feb/2026	08:00	10/Feb/2026	18:00	Timely requirement of S/D subject to readiness provided by the exceuting agency	PLANNED	Requested	
1608	RQ259554	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work	01/Feb/2026	08:00	10/Feb/2026	18:00	Timely requirement of S/D subject to readiness provided by the exceuting agency	PLANNED	Requested	
1609	RQ259535	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV ANTA(NT)- SAWAIMADHOPUR(R S) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	01/Feb/2026	08:00	06/Feb/2026	18:00	Non auto for 220 kV Anta(NTPC)-Lalsot(RS) tl	PLANNED	Requested	
1610	RQ259545	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV HISSAR(BB)- HISSAR IA(HV) (HVPNL) CKT-1		D	Reconductoring work of 220 KV Hisar (PG) -Hisar (IA) D/C transmission line under Hisar TLM.	01/Feb/2026	06:00	28/Feb/2026	19:00		PLANNED	Requested	
1611	RQ259546	OCC_239	cpcc1_sd	AC TRANSMISSION LI	220 KV HISSAR(BB)- HISSAR IA(HV) (BBMB) CKT-2		D	Reconductoring work of 220 KV Hisar (PG) -Hisar (IA) D/C transmission line under Hisar TLM.	01/Feb/2026	06:00	28/Feb/2026	19:00		PLANNED	Requested	
1612	RQ259056	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)- NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Stability test of Busbar Relay at Allahabad SS	22/Feb/2026	08:00	22/Feb/2026	12:00		PLANNED	Requested	
1613	RQ259055	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)- NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Stability test of Busbar Relay at Allahabad SS	21/Feb/2026	14:00	21/Feb/2026	18:00		PLANNED	Requested	
1614	RQ259574	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)- NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Feb/2026	12:00	05/Feb/2026	14:00		PLANNED	Requested	

1615	RQ259057	OCC_239	cpcc3_sd	AC TRANSMISSION LI	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Feb/2026	10:00	05/Feb/2026	12:00		PLANNED	Requested	
1616	RQ260062	OCC_239	sldcrs_sd	AC TRANSMISSION LI	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For New CT replacement work from 800/5A to 1000/1A	18/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Requested	
1617	RQ258848	OCC_239	sldchp_sd	AC TRANSMISSION LI	220 KV CHAMBA(PG)-MAZRA (HPPTCL) CKT-1	HPPTCL	D	Annual perodical testing	17/Feb/2026	09:00	17/Feb/2026	18:00		PLANNED	Requested	
1618	RQ259573	OCC_239	budhil_sd	AC TRANSMISSION LI	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENKO BUDHIL	D	Shifting and Repair of conductor at Tower no 52 and other location. Annual maintenance of TL.	16/Feb/2026	08:00	22/Feb/2026	18:00	This is the dedicated line of Budhil HEP so there will be no generation loss of NHPC CPS3. Due to less discharge the Budhil Generation schedule will be during Peak hours.	PLANNED	Requested	
1619	RQ260314	OCC_239	sldchp_sd	AC TRANSMISSION LI	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	commissioning & Testing of Auto-Recloser Scheme	15/Feb/2026	10:00	15/Feb/2026	18:00		PLANNED	Requested	
1620	RQ258787	OCC_239	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	Jumpering of Main Bus-Bar 213 - 214	28/Feb/2026	08:00	28/Feb/2026	18:00		PLANNED	Requested	
1621	RQ258786	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWERGRID	D	Jumpering of Main Bus-Bar 213 - 214	27/Feb/2026	08:00	27/Feb/2026	18:00		PLANNED	Requested	
1622	RQ259310	OCC_239	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	POWERGRID	C	S/D of 220 kV busbar 2 at Mainpuri S/S for Busbar relay retrofitment related works	23/Feb/2026	09:00	28/Feb/2026	18:00		PLANNED	Requested	
1623	RQ258753	OCC_239	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWERGRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extenion works in construction category	23/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
1624	RQ258752	OCC_239	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWERGRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extenion works in construction category	20/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Requested	
1625	RQ260421	OCC_239	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	POWERGRID	D	COE Compliances & AMP work	18/Feb/2026	15:00	18/Feb/2026	23:00		PLANNED	Requested	
1626	RQ258751	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWERGRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extenion works in construction category	18/Feb/2026	08:00	19/Feb/2026	18:00		PLANNED	Requested	
1627	RQ260420	OCC_239	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1	POWERGRID	D	COE Compliances & AMP work	17/Feb/2026	15:00	17/Feb/2026	23:00		PLANNED	Requested	
1628	RQ259309	OCC_239	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWERGRID	C	S/D of 220 kV busbar 1 at Mainpuri S/S for Busbar relay retrofitment related works	16/Feb/2026	09:00	21/Feb/2026	18:00		PLANNED	Requested	
1629	RQ258790	OCC_239	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWERGRID	C	AMP Works	16/Feb/2026	08:00	18/Feb/2026	18:00		PLANNED	Requested	
1630	RQ258758	OCC_239	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWERGRID	C	Isolator upgradation in Bus-1 of 220 KV Hissar - IA1 & IA2 Line , for baqy equipment Upgradation work in Hissar SS under ADD Cap	16/Feb/2026	08:00	20/Feb/2026	18:00	Isolator Retrofitment and Bay upgradation in add cap	PLANNED	Requested	



1631	RQ259253	OCC_239	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	Busbar relay retrofitting work; AMP work	13/Feb/2026	09:00	13/Feb/2026	18:00		PLANNED	Requested	
1632	RQ258749	OCC_239	cpcc1_sd	BUS	220KV BUS 2 AT KOTA(PG)	POWERGRID	D	AMP Works	13/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
1633	RQ259252	OCC_239	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	Busbar relay retrofitting work; AMP work	12/Feb/2026	09:00	12/Feb/2026	18:00		PLANNED	Requested	
1634	RQ259243	OCC_239	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Busbar Relay retrofitting at Allahabad SS.	12/Feb/2026	09:00	18/Feb/2026	18:00		PLANNED	Requested	
1635	RQ258748	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT KOTA(PG)	POWERGRID	D	AMP Works	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
1636	RQ259361	OCC_239	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh (PG)	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Requested	
1637	RQ258789	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWERGRID	C	AMP Works	09/Feb/2026	08:00	11/Feb/2026	18:00		PLANNED	Requested	
1638	RQ258757	OCC_239	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWERGRID	C	Isolator upgradation in Bus-1 of 220 KV Hissar - IA1 & IA2 Line , for baqy equipment Upgradation work in Hissar SS under ADD Cap	09/Feb/2026	08:00	14/Feb/2026	18:00	Isolator Retrofitment and Bay upgradation in add cap	PLANNED	Requested	
1639	RQ259242	OCC_239	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Busbar Relay retrofitting at Allahabad SS.	06/Feb/2026	10:00	11/Feb/2026	18:00		PLANNED	Requested	
1640	RQ258812	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)	POWERGRID	D	AMP Works	06/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
1641	RQ258802	OCC_239	cpcc1_sd	BUS	220KV BUS 3 AT BHINMAL(PG)	POWERGRID	D	AMP Works	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
1642	RQ258816	OCC_239	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)	POWERGRID	D	ISOLATOR & Interlock Alingment	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
1643	RQ258801	OCC_239	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWERGRID	D	AMP Works	04/Feb/2026	08:00	04/Feb/2026	18:00		PLANNED	Requested	
1644	RQ259245	OCC_239	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Bus jumper connection- Construction activity for SS119 ICT-4 commissioning	03/Feb/2026	09:00	04/Feb/2026	18:00		PLANNED	Requested	
1645	RQ258800	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWERGRID	D	AMP Works	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
1646	RQ258815	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)	POWERGRID	D	ISOLATOR & Interlock Alingment	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
1647	RQ258756	OCC_239	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWERGRID	C	Isolator upgradation in Bus-1 of 220 KV Hissar - IA1 & IA2 Line , for baqy equipment Upgradation work in Hissar SS under ADD Cap	02/Feb/2026	08:00	06/Feb/2026	18:00	Isolator Retrofitment and Bay upgradation in add cap	PLANNED	Requested	
1648	RQ259244	OCC_239	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Bus jumper connection- Construction activity for SS119 ICT-4 commissioning	01/Feb/2026	09:00	02/Feb/2026	18:00		PLANNED	Requested	
1649	RQ259862	OCC_239	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)		C	For AMP works	27/Feb/2026	08:00	28/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1650	RQ259853	OCC_239	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)		C	For AMP works	25/Feb/2026	10:00	26/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1651	RQ259861	OCC_239	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)		C	For AMP works	24/Feb/2026	08:00	25/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1652	RQ259852	OCC_239	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		C	For AMP works	23/Feb/2026	10:00	24/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1653	RQ259846	OCC_239	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)		D	For AMP works	05/Feb/2026	08:00	05/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1654	RQ259845	OCC_239	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)		D	For AMP works	04/Feb/2026	08:00	04/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1655	RQ259856	OCC_239	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)		D	AMP Works	01/Feb/2026	09:00	01/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1656	RQ259863	OCC_239	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	01/Feb/2026	08:00	15/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	

1657	RQ260365	OCC_239	sldchp_sd	BUS	220KV BUS 2 AT JESSORE(HP)	HPSEB	D	Periodical maintenance	25/Feb/2026	09:00	25/Feb/2026	17:00		PLANNED	Requested	
1658	RQ260364	OCC_239	sldchp_sd	BUS	220KV BUS 1 AT JESSORE(HP)	HPSEB	D	Periodical maintenance	25/Feb/2026	09:00	25/Feb/2026	17:00		PLANNED	Requested	
1659	RQ260387	OCC_239	bbmb_sd	BUS	220KV BUS 2 AT BALLABHGARH(BB)	BBMB	D	Half Yearly Mtc. S/Stn. Equipment	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
1660	RQ260386	OCC_239	bbmb_sd	BUS	220KV BUS 1 AT BALLABHGARH(BB)	BBMB	D	Half Yearly Mtc. S/Stn. Equipment	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
1661	RQ260388	OCC_239	bbmb_sd	BUS	220KV BUS 2 AT BHIWANI(BB)	BBMB	D	Yearly Mtc. S/Stn. Equipment	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
1662	RQ260400	OCC_239	bbmb_sd	BUS	220KV BUS 3 AT BHAKRA_R(BB)	BBMB	D	Annual Mtc.	09/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	
1663	RQ260399	OCC_239	bbmb_sd	BUS	220KV BUS 2 AT BHAKRA_R(BB)	BBMB	D	Annual Mtc.	05/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
1664	RQ260398	OCC_239	bbmb_sd	BUS	220KV BUS 1 AT BHAKRA_R(BB)	BBMB	D	Annual Mtc.	02/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
1665	RQ260397	OCC_239	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Yearly Mtc. S/Stn. Equipment	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
1666	RQ260223	OCC_239	stuup_sd	BUS	220 KV PANKI(UP) - BUS 1	UPPTCL	D	* SHUTDOWN OF 220 KV MAIN BUS- I FOR CLEANING OF DISC INSULATOR AND >X TIGHTNING OF 220KV A BUS ISOLATOR CLAMP.	23/Feb/2026	09:00	24/Feb/2026	18:00		PLANNED	Requested	
1667	RQ260224	OCC_239	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	D	* SHUTDOWN OF 220 KV MAIN BUS- II FOR REPLACEMENT OF 220KV B BUS ISOLATOR >X= ,Y PHASE JAW/ARM OF 500MVA ICT-1.	12/Feb/2026	09:00	13/Feb/2026	18:00		PLANNED	Requested	
1668	RQ258777	OCC_239	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 4	PBTS	D	For Bay Extension works	22/Feb/2026	17:00	28/Feb/2026	23:00		PLANNED	Requested	
1669	RQ258776	OCC_239	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 3	PBTS	D	For Bay Extension works	15/Feb/2026	17:00	21/Feb/2026	23:00		PLANNED	Requested	
1670	RQ258783	OCC_239	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 6	PBTS	D	For Bay Extension works	08/Feb/2026	17:00	14/Feb/2026	23:00		PLANNED	Requested	
1671	RQ258775	OCC_239	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	For Bay Extension works	08/Feb/2026	17:00	14/Feb/2026	23:00		PLANNED	Requested	
1672	RQ258774	OCC_239	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 1	PBTS	D	For Bay Extension works	01/Feb/2026	17:00	07/Feb/2026	23:00		PLANNED	Requested	
1673	RQ258782	OCC_239	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 5	PBTS	D	For Bay Extension works	01/Feb/2026	17:00	07/Feb/2026	23:00		PLANNED	Requested	
1674	RQ258769	OCC_239	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	Bus Bar testing	11/Feb/2026	18:00	12/Feb/2026	23:00		PLANNED	Requested	
1675	RQ258768	OCC_239	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	Bus Bar testing	09/Feb/2026	18:00	10/Feb/2026	23:00		PLANNED	Requested	
1676	RQ259893	OCC_239	cpcc2_sd	AC TRANSMISSION LI	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		C	For overhauling of 03 Nos- pole columns of 132kV CB due to suspected DCRM signatures at Hiranagar SS-	27/Feb/2026	09:00	28/Feb/2026	17:00	Kindly approve.	PLANNED	Requested	
1677	RQ260207	OCC_239	sldcps_sd	AC TRANSMISSION LI	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
1678	RQ260163	OCC_239	sldcps_sd	AC TRANSMISSION LI	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	10/Feb/2026	08:00	10/Feb/2026	18:00		PLANNED	Requested	

1679	RQ260150	OCC_239	slcdps_sd	AC TRANSMISSION LI	132 KV HAMIRPUR(HP)- CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	05/Feb/2026	08:00	05/Feb/2026	18:00		PLANNED	Requested	
1680	RQ259564	OCC_239	cpcc3_sd	AC TRANSMISSION LI	132 KV PITHORAGARH(PG)- PITHORAGARH(PTCUL ) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	17/Feb/2026	09:00	17/Feb/2026	18:00		PLANNED	Requested	
1681	RQ259565	OCC_239	cpcc3_sd	AC TRANSMISSION LI	132 KV PITHORAGARH(PG)- ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	16/Feb/2026	09:00	16/Feb/2026	18:00		PLANNED	Requested	
1682	RQ259561	OCC_239	cpcc3_sd	AC TRANSMISSION LI	132 KV LOHAGHAT(PTCUL)- PITHORAGARH(PG) (PTCUL) CKT-1	PTCUL	D	132 kv Pithoragarh(PG)_Lohaghat(PTCUL)	11/Feb/2026	09:00	11/Feb/2026	18:00		PLANNED	Requested	
1683	RQ259597	OCC_239	cpcc3_sd	AC TRANSMISSION LI	132 KV MAHENDRA NAGAR(PG)- TANAKPUR(NH) (PG) CKT-1	POWERGRID	D	SHUTDOWN OF 132KV MAHENDRA NAGAR (NEPAL)-TANAKPUR(NHPC) LINE WHICH IS LOOKING AFTER BY SITARGANJ TLM IS REQUIRED FOR ATTENDING SHUTDOWN NATURE DEFECTS	12/Feb/2026	09:00	12/Feb/2026	17:00		PLANNED	Requested	
1684	RQ260052	OCC_239	slcdrs_sd	AC TRANSMISSION LI	132 KV AMARPURATHEDI(RS)- HISAR(BB) (RS) CKT-1	RRVPNL	D	For Tree Triming and line patrolling work	12/Feb/2026	08:00	12/Feb/2026	18:00		PLANNED	Requested	
1685	RQ259362	OCC_239	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh (PG)	19/Feb/2026	09:00	19/Feb/2026	18:00		PLANNED	Requested	
1686	RQ259021	OCC_239	cpcc3_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV PITHORAGARH(PG)	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	05/Feb/2026	09:00	05/Feb/2026	18:00		PLANNED	Requested	
1687	RQ259188	OCC_239	cpcc1_sd	BAY	214 MAIN BAY - 220 KV BHINMAL(PG)- SAYLA(RS) (RS) CKT-1 (POWERGRID) AT 220 KV BHINMAL(PG)	POWERGRID	D	AMP work	25/Feb/2026	08:00	25/Feb/2026	18:00		PLANNED	Requested	
1688	RQ259187	OCC_239	cpcc1_sd	BAY	213 MAIN BAY - 220 KV BHINMAL(PG)- SAYLA(RS) (RS) CKT-2 (POWERGRID) AT 220 KV BHINMAL(PG)	POWERGRID	D	AMP work	24/Feb/2026	08:00	24/Feb/2026	18:00		PLANNED	Requested	
1689	RQ259186	OCC_239	cpcc1_sd	BAY	210 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT BHINMAL(PG) (POWERGRID) AND 220KV BUS 2 AT BHINMAL(PG) AT 220 KV BHINMAL(PG) (POWERGRID)	POWERGRID	D	AMP work	23/Feb/2026	08:00	23/Feb/2026	18:00		PLANNED	Requested	

1690	RQ259228	OCC_239	cpcc1_sd	BAY	206 MAIN BAY - 220KV BUS 1 AT SONIPAT(PG) (POWERGRID) AND FUTURE AT 220 KV SONIPAT(PG) (POWERGRID)	POWERGRID	D	AMP work	14/Feb/2026	08:00	14/Feb/2026	18:00			PLANNED	Requested	
1691	RQ259227	OCC_239	cpcc1_sd	BAY	205 MAIN BAY - 220KV BUS 1 AT SONIPAT(PG) (POWERGRID) AND FUTURE AT 220 KV SONIPAT(PG) (POWERGRID)	POWERGRID	D	AMP work	13/Feb/2026	08:00	13/Feb/2026	18:00			PLANNED	Requested	
1692	RQ259226	OCC_239	cpcc1_sd	BAY	202 MAIN BAY - 220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-2 (POWERGRID) AT 220 KV SONIPAT(PG)	POWERGRID	D	AMP work	12/Feb/2026	08:00	12/Feb/2026	18:00			PLANNED	Requested	
1693	RQ259225	OCC_239	cpcc1_sd	BAY	201 MAIN BAY - 220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1 (POWERGRID) AT 220 KV SONIPAT(PG)	POWERGRID	D	AMP work	11/Feb/2026	08:00	11/Feb/2026	18:00			PLANNED	Requested	
1694	RQ259185	OCC_239	cpcc1_sd	BAY	209 BUS COUPLER BAY - 220KV BUS 1 AT BHINMAL(PG) (POWERGRID) AND 220KV BUS 2 AT BHINMAL(PG) AT 220 KV BHINMAL(PG) (POWERGRID)	POWERGRID	D	AMP work	10/Feb/2026	08:00	10/Feb/2026	18:00			PLANNED	Requested	
1695	RQ259184	OCC_239	cpcc1_sd	BAY	208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BHINMAL(PG) (POWERGRID)	POWERGRID	D	AMP work	09/Feb/2026	08:00	09/Feb/2026	18:00			PLANNED	Requested	
1696	RQ259651	OCC_239	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Feb/2026	18:00	05/Feb/2026	20:00			PLANNED	Requested	
1697	RQ259175	OCC_239	cpcc1_sd	BAY	209 MAIN BAY - 220 KV AMBERI(RS)-KANKROLI(PG) (RS) CKT-1 (POWERGRID) AT 220 KV KANKROLI(PG)	POWERGRID	D	AMP work	04/Feb/2026	08:00	04/Feb/2026	18:00			PLANNED	Requested	

1698	RQ259174	OCC_239	cpcc1_sd	BAY	207 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT KANKROLI(PG) (POWERGRID) AT 220 KV KANKROLI(PG)	POWERGRID	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00			PLANNED	Requested	
1699	RQ259193	OCC_239	cpcc1_sd	BAY	204 MAIN BAY - 220 KV BAHADURGARH(PG)- NUNA MAJRA(HV) (HVPNL) CKT-1 (POWERGRID) AT BAHADURGARH(PG)	POWERGRID	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00			PLANNED	Requested	
1700	RQ259173	OCC_239	cpcc1_sd	BAY	204 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANKROLI(PG) (POWERGRID) AT 220 KV KANKROLI(PG)	POWERGRID	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00			PLANNED	Requested	
1701	RQ259148	OCC_239	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT SIKAR(PG) (POWERGRID) AT 220 KV SIKAR(PG)	POWERGRID	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00			PLANNED	Requested	
1702	RQ259192	OCC_239	cpcc1_sd	BAY	202 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG) (POWERGRID)	POWERGRID	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00			PLANNED	Requested	
1703	RQ259191	OCC_239	cpcc1_sd	BAY	201 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWERGRID	D	AMP work	01/Feb/2026	08:00	01/Feb/2026	18:00			PLANNED	Requested	
1704	RQ259636	OCC_239	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	C	For valve hall ventilation upgradation work in BLOCK#2 & AMP of associated equipment's of BLOCK#2	16/Feb/2026	09:00	18/Feb/2026	18:00			PLANNED	Requested	
1705	RQ259637	OCC_239	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	C	For valve hall ventilation upgradation work in BLOCK#2 & AMP of associated equipment's of BLOCK#2	06/Feb/2026	09:00	08/Feb/2026	18:00			PLANNED	Requested	
1706	RQ259638	OCC_239	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	D	For shifting of equipment's to roof of valve hall for valve hall ventilation upgradation in BLOCK#2	04/Feb/2026	09:00	04/Feb/2026	18:00			PLANNED	Requested	
1707	RQ259639	OCC_239	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	D	For shifting of equipment's to roof for valve hall ventilation upgradation work in BLOCK#1	02/Feb/2026	09:00	02/Feb/2026	18:00			PLANNED	Requested	
1708	RQ259671	OCC_239	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	C	AMP of TCSC-FSC system; PCC work under TCSC-FSC platform	26/Feb/2026	09:00	28/Feb/2026	18:00			PLANNED	Requested	

1709	RQ259672	OCC_239	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	C	AMP of TCSC-FSC system; PCC work under TCSC-FSC platform	23/Feb/2026	09:00	25/Feb/2026	18:00		PLANNED	Requested	
1710	RQ258742	OCC_239	cpcc1_sd	SVC/STATCOM	SVC No 1(- 300/+400MVAR) at 400 KV Kankroli(PG)	POWERGRID	D	To Attend Capacitor Unbalance Alarm	21/Feb/2026	08:00	21/Feb/2026	18:00		PLANNED	Requested	
1711	RQ259768	OCC_239	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z3-Sub Filter Z.31 at Rihand(PG)	POWERGRID	D	AMP work	19/Feb/2026	08:00	20/Feb/2026	18:00		PLANNED	Requested	
1712	RQ259996	OCC_239	cpcc2_sd	SVC/STATCOM	STATCOM No 1(- 100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	For Annual AMP work and 5 year periodic testing	17/Feb/2026	09:00	19/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1713	RQ259997	OCC_239	cpcc2_sd	SVC/STATCOM	STATCOM No 2(- 100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	For Annual AMP work and 5 year periodic testing	17/Feb/2026	09:00	19/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1714	RQ259531	OCC_239	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z3-Sub Filter Z.33 at Rihand(PG)	POWERGRID	D	AMP WORK OF 400KV 70MVAR Z33 AC FILTER BANK & ASSOCIATED BREAKER AT RIHAND HVDC	17/Feb/2026	08:00	17/Feb/2026	19:00		PLANNED	Requested	
1715	RQ259767	OCC_239	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z3-Sub Filter Z.32 at Rihand(PG)	POWERGRID	D	AMP work	16/Feb/2026	08:00	16/Feb/2026	18:00		PLANNED	Requested	
1716	RQ259766	OCC_239	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z2-Sub Filter Z.21 at Rihand(PG)	POWERGRID	D	AMP work	12/Feb/2026	08:00	13/Feb/2026	18:00		PLANNED	Requested	
1717	RQ260000	OCC_239	cpcc2_sd	SVC/STATCOM	SVC No 1(- 200/+300MVAR) at 400 KV NewWanpoh(PG)	POWERGRID	D	Mechanical Protection Modification in Coupling Xmer	11/Feb/2026	09:00	11/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1718	RQ259668	OCC_239	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWERGRID	D	AMP work	11/Feb/2026	09:00	11/Feb/2026	18:00		PLANNED	Requested	
1719	RQ259669	OCC_239	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-1 AT SOHAWAL(PG)	POWERGRID	D	AMP work	10/Feb/2026	09:00	10/Feb/2026	18:00		PLANNED	Requested	
1720	RQ259530	OCC_239	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z2-Sub Filter Z.23 at Rihand(PG)	POWERGRID	D	AMP WORK OF 400KV 70MVAR Z23 AC FILTER BANK & ASSOCIATED BREAKER AT RIHAND HVDC	10/Feb/2026	08:00	10/Feb/2026	19:00		PLANNED	Requested	
1721	RQ259998	OCC_239	cpcc2_sd	SVC/STATCOM	SVC No 1(- 400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	For AMP works	09/Feb/2026	09:00	09/Feb/2026	18:00	kindly approve.	PLANNED	Requested	
1722	RQ259765	OCC_239	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z2-Sub Filter Z.22 at Rihand(PG)	POWERGRID	D	AMP work	09/Feb/2026	08:00	09/Feb/2026	18:00		PLANNED	Requested	

1723	RQ259764	OCC_239	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z1-Sub Filter Z.11 at Rihand(PG)	POWERGRID	D	AMP work	05/Feb/2026	08:00	06/Feb/2026	18:00		PLANNED	Requested	
1724	RQ259999	OCC_239	cpcc2_sd	SVC/STATCOM	SVC No 1(- 200/+300MVAR) at 400 KV NewWanpoh(PG)	POWERGRID	D	5 Yearly AMP & Relay Testing of SVC	04/Feb/2026	09:00	04/Feb/2026	18:00	Kindly approve.	PLANNED	Requested	
1725	RQ259529	OCC_239	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z1-Sub Filter Z.13 at Rihand(PG)	POWERGRID	D	AMP WORK OF 400KV 70MVAR Z13 AC FILTER BANK & ASSOCIATED BREAKER AT RIHAND HVDC	03/Feb/2026	08:00	03/Feb/2026	19:00		PLANNED	Requested	
1726	RQ259762	OCC_239	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z1-Sub Filter Z.13 at Rihand(PG)	POWERGRID	D	AMP work	03/Feb/2026	08:00	03/Feb/2026	18:00		PLANNED	Requested	
1727	RQ259763	OCC_239	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z1-Sub Filter Z.12 at Rihand(PG)	POWERGRID	D	AMP work	02/Feb/2026	08:00	02/Feb/2026	18:00		PLANNED	Requested	
1728	RQ258741	OCC_239	cpcc1_sd	SVC/STATCOM	STATCOM No 2(- 425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGRID	D	AMP related work & COE compliances	23/Feb/2026	16:00	23/Feb/2026	23:00		PLANNED	Requested	
1729	RQ258740	OCC_239	cpcc1_sd	SVC/STATCOM	STATCOM No 1(- 425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGRID	D	AMP related work & COE compliances	16/Feb/2026	16:00	16/Feb/2026	23:00		PLANNED	Requested	