

**Proposed Outage Program of 240th OCC meeting of NRPC**

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ265995	OCC_240	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Planned Maintenance of 68.67 MW Generating Unit#05 of Rampur HPS.	16/Mar/2026	00:00	25/Mar/2026	18:00	Annual Planned Maintenance	PLANNED	Requested	
2	RQ265994	OCC_240	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1	SJVNL	C	Annual Planned Maintenance of PGV # 01 of 412MW Rampur HPS. For this The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of PGV#01.	10/Mar/2026	00:00	14/Mar/2026	18:00	Annual Planned Maintenance	PLANNED	Requested	
3	RQ265989	OCC_240	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 2	SJVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#02 of Rampur HPS	05/Mar/2026	09:00	15/Mar/2026	18:00	Annual Planned Maintenance	PLANNED	Requested	
4	RQ265527	OCC_240	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#02 of NJHPS.	16/Mar/2026	00:00	25/Mar/2026	18:00	APM of Unit#02.	PLANNED	Requested	
5	RQ265528	OCC_240	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 3	SJVNL	C	Annual Planned Maintenance of BFV # 02 of 1500MW NJHPS. For this The Unit#03 and Unit#04 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#02.	11/Mar/2026	00:00	14/Mar/2026	18:00	APM of BFV#02.	PLANNED	Requested	
6	RQ265529	OCC_240	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 4	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#04 of NJHPS.	05/Mar/2026	09:00	15/Mar/2026	18:00	APM of Unit#04.	PLANNED	Requested	
7	RQ265968	OCC_240	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-III STPS - UNIT 2	NTPC	C	for integrating FGD	23/Mar/2026	00:00	27/Mar/2026	23:59		PLANNED	Requested	
8	RQ265358	OCC_240	ntpcos_sd	GENERATING UNIT	500 MW SINGRAULI STPS - UNIT 7	NTPC	C	Overhauling	15/Mar/2026	00:00	13/Apr/2026	23:59		PLANNED	Requested	
9	RQ265363	OCC_240	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 1	NTPC	C	Boiler license renewal.	01/Mar/2026	00:00	01/Mar/2026	23:59	required from 25.02.25 to 01.03.25, but due to portal constraint applied from 01.03.2026 to 01.03.2026	PLANNED	Requested	
10	RQ264068	OCC_240	ntpcncr_sd	GENERATING UNIT	153.2 MW ANTA GPS - UNIT 4	NTPC	C	STG Minor OH	05/Mar/2026	00:00	26/Mar/2026	23:59		PLANNED	Requested	
11	RQ265372	OCC_240	ntpcos_sd	GENERATING UNIT	153.2 MW ANTA GPS - UNIT 4	NTPC	C	Overhauling	05/Mar/2026	00:00	26/Mar/2026	23:59		PLANNED	Requested	
12	RQ265377	OCC_240	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 1	NTPC	C	Overhauling	19/Mar/2026	00:00	23/Mar/2026	23:59	required from 19.02.26 to 23.02.26, but due to portal constraint, applied for 19.03.26 to 23.03.26	PLANNED	Requested	
13	RQ265368	OCC_240	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 1	NTPC	C	retrofitting & commissioning of DAVR.	09/Mar/2026	00:00	23/Mar/2026	23:59		PLANNED	Requested	
14	RQ265351	OCC_240	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 1	APCPL	C	Boiler License Renewal	02/Mar/2026	00:00	08/Mar/2026	23:59	Boiler License Renewal	PLANNED	Requested	
15	RQ264286	OCC_240	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 1	THDC	C	For Annual Maintenance of Unit-1 of Tehri-HPP	23/Mar/2026	09:00	16/Apr/2026	23:59	ANNUAL MAINTENANCE	PLANNED	Requested	
16	RQ264053	OCC_240	napp_sd	GENERATING UNIT	220 MW NAPS - UNIT 2	NPCIL	C	NAPS-2 BIENNIAL SHUTDOWN	01/Mar/2026	00:00	19/Apr/2026	23:59		PLANNED	Requested	

17	RQ265628	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling).	27/Mar/2026	09:00	27/Mar/2026	18:00			PLANNED	Requested
18	RQ265629	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	"Line side Equipment & LR AMP work A/r of another ckt to be disabled"	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
19	RQ265678	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	01/Mar/2026	07:00	31/Mar/2026	18:00			PLANNED	Requested
20	RQ264161	OCC_240	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	02/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
21	RQ264162	OCC_240	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	02/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
22	RQ266096	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	LBB relay retrofit.A/r of another ckt to be disabled	13/Mar/2026	07:00	13/Mar/2026	18:00			PLANNED	Requested
23	RQ265623	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	"LBB relay retrofiting work A/r of another ckt to be disabled"	12/Mar/2026	07:00	12/Mar/2026	18:00			PLANNED	Requested
24	RQ265681	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2	POWERGRID	C	LINE BAY AMP	12/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
25	RQ265680	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-1	POWERGRID	C	LINE BAY AMP	06/Mar/2026	08:00	08/Mar/2026	18:00			PLANNED	Requested
26	RQ265952	OCC_240	indigrid_sd	AC TRANSMISSION L	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	Annual Maintenance Work	02/Mar/2026	08:00	02/Mar/2026	17:00			PLANNED	Requested
27	RQ266121	OCC_240	cpcc1_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-03	POWERGRID	C	Air monitor replacement of Pole-3 Voltage Divider	25/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested
28	RQ264664	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	For AMP of Line Bay & Reactor Bay	30/Mar/2026	17:00	30/Mar/2026	23:59			PLANNED	Requested
29	RQ264835	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	Relay Testing and AMP of Line Terminal Equipments	30/Mar/2026	16:00	30/Mar/2026	23:50	Relay Testing and AMP of Line Terminal Equipments		PLANNED	Requested

30	RQ264790	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	For attending shutdown nature defects	30/Mar/2026	09:00	30/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested	
31	RQ264834	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3	D	Relay Testing and AMP of Line Terminal Equipments	29/Mar/2026	16:00	29/Mar/2026	23:50	Relay Testing and AMP of Line Terminal Equipments	PLANNED	Requested	
32	RQ264791	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	For attending shutdown nature defects	28/Mar/2026	09:00	28/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested	
33	RQ264665	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4	D	For AMP of Line Bay & Reactor Bay	27/Mar/2026	17:00	27/Mar/2026	23:59		PLANNED	Requested	
34	RQ265013	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	D	Relay Testing and AMP of Line Terminal Equipments	27/Mar/2026	16:00	27/Mar/2026	23:50	Relay Testing and AMP of Line Terminal Equipments	PLANNED	Requested	
35	RQ264716	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	D	For attending S/D nature defects	27/Mar/2026	08:00	27/Mar/2026	18:00	Non Auto of 765 KV CHITTORGARH-BANASKANTHA (PG) CKT 1	PLANNED	Requested	
36	RQ264666	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	D	For AMP of Line Bay & Reactor Bay	26/Mar/2026	17:00	26/Mar/2026	23:59		PLANNED	Requested	
37	RQ265012	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	D	Relay Testing and AMP of Line Terminal Equipments	26/Mar/2026	16:00	26/Mar/2026	23:50	Relay Testing and AMP of Line Terminal Equipments	PLANNED	Requested	
38	RQ264947	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	D	Spare Reactor Switching under PASTL construction Works	26/Mar/2026	09:00	30/Mar/2026	18:00		PLANNED	Requested	
39	RQ265011	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	Relay Testing and AMP of Line Terminal Equipments	25/Mar/2026	16:00	25/Mar/2026	23:50	Relay Testing and AMP of Line Terminal Equipments	PLANNED	Requested	
40	RQ264715	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	D	For attending S/D nature defects	25/Mar/2026	08:00	25/Mar/2026	18:00	Non Auto of 765 KV CHITTORGARH-BANASKANTHA (PG) CKT 2	PLANNED	Requested	
41	RQ264700	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	25/Mar/2026	08:00	27/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Requested	
42	RQ264696	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	25/Mar/2026	08:00	27/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Requested	
43	RQ264699	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	25/Mar/2026	08:00	27/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Requested	
44	RQ264695	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	25/Mar/2026	08:00	27/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Requested	

45	RQ264667	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	D	For AMP of Line Bay & Reactor Bay	24/Mar/2026	17:00	25/Mar/2026	23:59		PLANNED	Requested
46	RQ265010	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	Relay Testing and AMP of Line Terminal Equipments	24/Mar/2026	16:00	24/Mar/2026	23:50	Relay Testing and AMP of Line Terminal Equipments	PLANNED	Requested
47	RQ264777	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KOTESHWAR-MEERUT (PG) CKT-2	D	For attending shutdown nature defects	24/Mar/2026	09:00	24/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested
48	RQ264799	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	D	For scheme checking work	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Requested
49	RQ264668	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	D	For AMP of Line Bay & Reactor Bay	23/Mar/2026	17:00	23/Mar/2026	23:59		PLANNED	Requested
50	RQ264714	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	For attending S/D nature defects	23/Mar/2026	08:00	23/Mar/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested
51	RQ264798	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	D	For scheme checking work	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Requested
52	RQ264892	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	Rectification of Shutdown nature defects.	22/Mar/2026	15:00	22/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested
53	RQ264660	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	For attending S/D nature defects	22/Mar/2026	08:00	22/Mar/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested
54	RQ264921	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	D	For defect rectification work	22/Mar/2026	08:00	22/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested
55	RQ264891	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	Rectification of Shutdown nature defects.	21/Mar/2026	15:00	21/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested
56	RQ264946	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	D	Spare Reactor Switching under PASTL construction Works	21/Mar/2026	09:00	25/Mar/2026	18:00		PLANNED	Requested
57	RQ264659	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	For attending S/D nature defects	21/Mar/2026	08:00	21/Mar/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested
58	RQ264713	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	For attending S/D nature defects	21/Mar/2026	08:00	21/Mar/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested
59	RQ264920	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	D	For defect rectification work	21/Mar/2026	08:00	21/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested
60	RQ264848	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV MOGA-BHIWANI (PG) CKT-1	D	Defect rectification of CC Cross petrolling Bhiwani moga line Under TLM Hisar	21/Mar/2026	07:00	21/Mar/2026	20:00		PLANNED	Requested
61	RQ264669	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	D	For AMP of Line Bay & Reactor Bay	20/Mar/2026	17:00	20/Mar/2026	23:59		PLANNED	Requested
62	RQ264776	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	D	For attending shutdown nature defects	20/Mar/2026	09:00	21/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested

63	RQ264858	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV DAUSA(PBDTL)- GWALIOR(PG) (PB_DAUASA_TL) CKT-1	D	Rectification of SD Nature defects	20/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Requested
64	RQ264641	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	19/Mar/2026	08:00	21/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
65	RQ264736	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV DAUSA(PBDTL)- GWALIOR(PG) (PB_DAUASA_TL) CKT-1	D	For attending S/D nature defects	19/Mar/2026	08:00	20/Mar/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
66	RQ264755	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BIKANER- BHADLA_2 (PG) CKT-2	D	Rectificatio of shut down nature defects to be done	18/Mar/2026	16:00	19/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Requested
67	RQ264797	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2	D	For scheme checking work	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Requested
68	RQ264888	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BIKANER- BHADLA_2 (PG) CKT-2	D	Rectification of Shutdown nature defects.	17/Mar/2026	15:00	18/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested
69	RQ264784	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER- CHITTORGARH (PG) CKT-2	D	For attending shutdown nature defects	17/Mar/2026	09:00	17/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested
70	RQ264735	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-2	D	For attending S/D nature defects	17/Mar/2026	08:00	18/Mar/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
71	RQ264796	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1	D	For scheme checking work	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Requested
72	RQ264857	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV DAUSA(PBDTL)- PHAGI(RS) (PB_DAUASA_TL) CKT-1	D	Rectification of SD Nature defects	17/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Requested
73	RQ264754	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BIKANER- BHADLA_2 (PG) CKT-1	D	Rectificatio of shut down nature defects to be done	16/Mar/2026	16:00	17/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Requested
74	RQ264783	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER- CHITTORGARH (PG) CKT-1	D	For attending shutdown nature defects	16/Mar/2026	09:00	16/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested
75	RQ264986	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV GR.NOIDA_2(UPC)- ALIGARH(PG) (PG) CKT-1	D	For attending shutdown nature defects	16/Mar/2026	09:00	17/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested
76	RQ264648	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV JHATIKARA- ALIGARH (PG) CKT-1	D	Rectification of SD Nature defects	16/Mar/2026	08:00	18/Mar/2026	19:00		PLANNED	Requested
77	RQ265027	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For defect rectification work	16/Mar/2026	08:00	31/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested
78	RQ264640	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	16/Mar/2026	08:00	18/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
79	RQ264917	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-2	D	For defect rectification and Insulator replacement work	16/Mar/2026	08:00	18/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested

80	RQ264887	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BIKANER-BHADLA_2 (PG) CKT-1	D	Rectification of Shutdown nature defects.	15/Mar/2026	15:00	16/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested	
81	RQ264886	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA-BIKANER (PG) CKT-2	D	Rectification of Shutdown nature defects.	13/Mar/2026	15:00	14/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested	
82	RQ264637	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	13/Mar/2026	08:00	15/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
83	RQ264649	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV JHATIKARA-BHIWANI (PG) CKT-1	D	Rectification of SD Nature defects	13/Mar/2026	08:00	13/Mar/2026	19:00		PLANNED	Requested	
84	RQ264995	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	D	For defect rectification and Insulator replacement work	13/Mar/2026	08:00	25/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested	
85	RQ264753	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	Rectificatio of shut down nature defects to be done	12/Mar/2026	16:00	13/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Requested	
86	RQ264734	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	For attending S/D nature defects	12/Mar/2026	08:00	13/Mar/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
87	RQ264916	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	D	For defect rectification and Insulator replacement work	12/Mar/2026	08:00	15/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested	
88	RQ264885	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA-BIKANER (PG) CKT-1	D	Rectification of Shutdown nature defects.	11/Mar/2026	15:00	12/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested	
89	RQ264725	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV MEERUT(PG)-NARELA(PNTL) (PNTL) CKT-1	D	For attending S/D nature defects	11/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Requested	
90	RQ264752	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	Rectificatio of shut down nature defects to be done	10/Mar/2026	16:00	11/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Requested	
91	RQ264882	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	for rectification of line defects	10/Mar/2026	10:00	20/Mar/2026	23:00	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-II Line -1	PLANNED	Requested	
92	RQ264951	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4	D	For Spare Reactor Switching under PBSTL construction Works	10/Mar/2026	09:00	14/Mar/2026	18:00		PLANNED	Requested	
93	RQ264647	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AGRA-JHATIKARA (PG) CKT-1	D	Rectification of SD Nature defects	10/Mar/2026	08:00	12/Mar/2026	19:00		PLANNED	Requested	
94	RQ264733	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	For attending S/D nature defects	10/Mar/2026	08:00	11/Mar/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
95	RQ264636	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	10/Mar/2026	08:00	12/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
96	RQ265018	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	10/Mar/2026	08:00	12/Mar/2026	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested	
97	RQ264856	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	C	For Tapping of under construction LLO of PHAGI(RS)-GWALIOR(PG) CKT-2 at Dausa	09/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Requested	
98	RQ264724	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHIWANI(PG)-NARELA(PNTL) (PNTL) CKT-1	D	For attending S/D nature defects	09/Mar/2026	08:00	10/Mar/2026	18:00	2 Days for 765 KV Bhiwani-Narela & 2 days for 765 Narela-Meerut TL	PLANNED	Requested	
99	RQ265025	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	D	For defect rectification work	09/Mar/2026	08:00	14/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested	

100	RQ264751	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectificatio of shut down nature defects to be done	08/Mar/2026	16:00	09/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Requested	
101	RQ264923	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	Jumper Changing	08/Mar/2026	09:00	08/Mar/2026	18:00		PLANNED	Requested	
102	RQ264780	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For attending shutdown nature defects	07/Mar/2026	09:00	07/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested	
103	RQ264900	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV ANTA-PHAGI (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	07/Mar/2026	08:00	09/Mar/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
104	RQ265017	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	07/Mar/2026	08:00	09/Mar/2026	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested	
105	RQ264833	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	1.For pending CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	07/Mar/2026	08:00	08/Mar/2026	18:00	1.For pending CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	PLANNED	Requested	
106	RQ264909	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	For defect rectification work	07/Mar/2026	08:00	07/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested	
107	RQ264884	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BIKANER-MOGA (PG) CKT-2		D	Pilot Installation on C-type Towers.	06/Mar/2026	15:00	10/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested	
108	RQ264874	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	for rectification of line defects	06/Mar/2026	10:00	10/Mar/2026	23:00		PLANNED	Requested	
109	RQ264779	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For attending shutdown nature defects	06/Mar/2026	09:00	06/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested	
110	RQ264908	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	For defect rectification work	06/Mar/2026	08:00	06/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested	
111	RQ264750	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectificatio of shut down nature defects to be done	05/Mar/2026	16:00	06/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Requested	
112	RQ264945	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For Spare Reactor Switching under PBSTL construction Works	05/Mar/2026	09:00	07/Mar/2026	18:00	non auto of parallel ckt required	PLANNED	Requested	
113	RQ264832	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	1.For pending CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	05/Mar/2026	08:00	06/Mar/2026	18:00	1.For pending CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	PLANNED	Requested	

114	RQ265002	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP66- AP67 from 765 KV D/c Existing line	05/Mar/2026	08:00	07/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested		
115	RQ265003	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP66- AP67 from 765 KV D/c Existing line	05/Mar/2026	08:00	07/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested		
116	RQ264901	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV ANTA-PHAGI (RS) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04/Mar/2026	08:00	06/Mar/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested		
117	RQ264899	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04/Mar/2026	08:00	06/Mar/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested		
118	RQ264737	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUASA_TL) CKT-1	D	For attending S/D nature defects	04/Mar/2026	08:00	05/Mar/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested		
119	RQ264905	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	D	For defect rectification work	03/Mar/2026	08:00	03/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested		
120	RQ264950	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3	D	For Spare Reactor Switching under PBSTL construction Works	02/Mar/2026	09:00	06/Mar/2026	18:00		PLANNED	Requested		
121	RQ264944	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	For Spare Reactor Switching under PBSTL construction Works	02/Mar/2026	09:00	04/Mar/2026	18:00	non auto of parallel ckt required	PLANNED	Requested		
122	RQ264904	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	D	For defect rectification work	02/Mar/2026	08:00	02/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested		
123	RQ265024	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	D	For defect rectification work	02/Mar/2026	08:00	07/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested		
124	RQ264994	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	D	For defect rectification and Insulator replacement work	02/Mar/2026	08:00	12/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested		
125	RQ265000	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP26- AP27 from 765 KV D/c Existing line	02/Mar/2026	08:00	04/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested		

126	RQ264738	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAU SA_TL) CKT-1	D	Non-auto mode for tower tightening & missing tower member fixing above waist level	02/Mar/2026	08:00	20/Mar/2026	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist level	PLANNED	Requested
127	RQ265001	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP26- AP27 from 765 KV D/c Existing line	02/Mar/2026	08:00	04/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulataneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested
128	RQ264883	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BIKANER-MOGA (PG) CKT-1	D	Pilot Installation on C-type Towers.	01/Mar/2026	15:00	05/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested
129	RQ264873	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3	D	for rectification of line defects	01/Mar/2026	10:00	05/Mar/2026	23:00		PLANNED	Requested
130	RQ264875	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	D	for rectification of line defects	01/Mar/2026	10:00	02/Mar/2026	23:00		PLANNED	Requested
131	RQ264881	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	for rectification of line defects	01/Mar/2026	10:00	10/Mar/2026	23:00	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 Line -1	PLANNED	Requested
132	RQ264876	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	D	for rectification of line defects	01/Mar/2026	10:00	02/Mar/2026	23:00		PLANNED	Requested
133	RQ264810	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	D	For attending shutdown nature defects found during final checking of newly commissioned line by CC-AM (TBCB) team	01/Mar/2026	09:00	15/Mar/2026	17:30	For attending shutdown nature defects found during final checking of newly commissioned line by CC-AM (TBCB) team	PLANNED	Requested
134	RQ264809	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	D	For attending shutdown nature defects found during final checking of newly commissioned line by CC-AM (TBCB) team	01/Mar/2026	09:00	15/Mar/2026	17:30	For attending shutdown nature defects found during final checking of newly commissioned line by CC-AM (TBCB) team	PLANNED	Requested
135	RQ264831	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	1.For pending CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	01/Mar/2026	08:00	02/Mar/2026	18:00	1.For pending CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	PLANNED	Requested
136	RQ264898	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	D	diamond making of OPGW wire	01/Mar/2026	08:00	03/Mar/2026	18:00	diamond making of OPGW wire	PLANNED	Requested
137	RQ265026	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	For defect rectification work	01/Mar/2026	08:00	15/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested
138	RQ264760	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAU SA_TL) CKT-1	D	For OPGW installation works under 'OPGW-01' Package	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested

139	RQ265630	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	"Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling). A/r of another ckt to be disabled"	27/Mar/2026	09:00	27/Mar/2026	14:00			PLANNED	Requested
140	RQ265614	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	"Fixing of conductor spacer and Sag plate adjustment work by FATEHPUR TLM. For insulator replacement and fixing of missing CC Rings and bundle spacers by AGRA Attending Shutdown nature defects by Kanpur TL"	23/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
141	RQ265633	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	"Insulator replacement work at diverted locations during construction of Bundelkhand Express way A/r of another ckt to be disabled"	23/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested
142	RQ265588	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	"CSD Fine Tuning of Bays 805 & 806 A/r of another ckt to be disabled"	21/Mar/2026	09:00	21/Mar/2026	13:00			PLANNED	Requested
143	RQ265970	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	C	For permanent restoration of line from present ERS by erecting new towers at location 567 and location 566 under Bareilly TLM.	21/Mar/2026	08:00	30/Mar/2026	18:00			PLANNED	Requested
144	RQ265587	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	"CSD Fine Tuning of Bays 802 & 803 A/r of another ckt to be disabled"	20/Mar/2026	09:00	20/Mar/2026	13:00			PLANNED	Requested
145	RQ265593	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	"CSD Fine Tuning of Bays 805 & 806 A/r of another ckt to be disabled"	19/Mar/2026	14:00	19/Mar/2026	17:00			PLANNED	Requested
146	RQ265715	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	NON AUTO MODE OF CKT 1 DURING SHUTDOWN RECTIFICATION WORK CKT 2	19/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
147	RQ265716	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	SHUTDOWN RECTIFICATION WORK TO BE DONE BY PARASWAL CONSTRUCTION	19/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
148	RQ265572	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	"Line S/D nature defect rectification works and Relay Firmware Upgradation work A/r of another ckt to be disabled"	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
149	RQ265713	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	SHUTDOWN RECTIFICATION TO BE DONE BY PARASWAL CONSTRUCTION	17/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
150	RQ265714	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	NON AUTO MODE OF 765 KV VARANASI-KANPUR GIS CKT 2 DURING DURING RECTIFICATION WORK OF CKT1.	17/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
151	RQ265634	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	"Insulator replacement work at diverted locations during construction of Bundelkhand Express way A/r of another ckt to be disabled"	16/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
152	RQ265712	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	FOR S/D RECTIFICATION WORK AT LOCATION NO. 569.	13/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
153	RQ265571	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	"Relay Firmware Upgradation work A/r of another ckt to be disabled"	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested

154	RQ265570	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	"Relay Firmware Upgradation work A/r of another ckt to be disabled"	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested	
155	RQ265791	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	POWERGRID	D	Jumper Changing	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested	
156	RQ265637	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	08/Mar/2026	07:00	13/Mar/2026	18:00			PLANNED	Requested	
157	RQ265671	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Shutdown required for stucked VD removal work from existing earthwire in between section of TN 708 to TN 709 & for removal of damaged earthwire in between TN 688A to TN 688B at highway crossing section under Communication System Schemes in 19th NCT (Package OPGW 02).	05/Mar/2026	08:00	08/Mar/2026	18:00			PLANNED	Requested	
158	RQ265717	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERGRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PRIV-1&2 retrofitment (Viat Make).	03/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested	
159	RQ265545	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	For insulator replacement and fixing of missing CC Rings and bundle spacers	01/Mar/2026	09:00	02/Mar/2026	18:00			PLANNED	Requested	
160	RQ265669	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Mar/2026	08:00	31/Mar/2026	18:00			PLANNED	Requested	
161	RQ265670	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested	
162	RQ265679	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	01/Mar/2026	07:00	31/Mar/2026	18:00			PLANNED	Requested	
163	RQ265374	OCC_240	stuup_sd	AC TRANSMISSION L	765 KV MAINPURI-HAPUR (UP) CKT-1	WUPPTCL	C	Annual Testing and maintenance	25/Mar/2026	08:00	25/Mar/2026	17:00			PLANNED	Requested	
164	RQ265666	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV MAINPURI-HAPUR (UP) CKT-1	WUPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	24/Mar/2026	07:00	29/Mar/2026	18:00			PLANNED	Requested	
165	RQ264280	OCC_240	stuup_sd	AC TRANSMISSION L	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts and Testing and Maintenance of Associated Bay Equipments.	24/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested	
166	RQ264279	OCC_240	stuup_sd	AC TRANSMISSION L	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts and Testing and Maintenance of Associated Bay Equipments.	22/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested	
167	RQ265664	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV GR.NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	22/Mar/2026	07:00	27/Mar/2026	18:00			PLANNED	Requested	

168	RQ264429	OCC_240	stuup_sd	AC TRANSMISSION L	765 KV MAINPURI-UNNAO (UP) CKT-1	UPPTCL	C	Configuration of Auto Reclose function in 765kV Tie Bay(700-08-52) BCU	10/Mar/2026	09:00	10/Mar/2026	17:00		PLANNED	Requested	
169	RQ264430	OCC_240	stuup_sd	AC TRANSMISSION L	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	C	Configuration of Auto Reclose function in 765kV Tie Bay(700-02-52) BCU	09/Mar/2026	09:00	09/Mar/2026	17:00		PLANNED	Requested	
170	RQ265977	OCC_240	sldcrs_sd	AC TRANSMISSION L	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Requested	
171	RQ266088	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBTSL) CKT-4	PBTSL	D	Line Bay Isolator alignment	18/Mar/2026	16:00	19/Mar/2026	23:00		PLANNED	Requested	
172	RQ266087	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3	PBSTL	D	Line Bay Isolator alignment	16/Mar/2026	16:00	17/Mar/2026	23:00		PLANNED	Requested	
173	RQ265652	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	14/Mar/2026	07:00	19/Mar/2026	18:00		PLANNED	Requested	
174	RQ265515	OCC_240	stuup_sd	AC TRANSMISSION L	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	C	To conduct maintenance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	3765 KV GHATAMPUR_TPS(UP) - BUS 101.03.202605.03.20 268:0022:00To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.ContinuousShutd own will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Requested	
175	RQ265987	OCC_240	sldcrs_sd	AC TRANSMISSION L	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Maintenance work at both end along with 3*80 MVAR Line Reactor Bank at Anta and Phagi	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Requested	
176	RQ265988	OCC_240	sldcrs_sd	AC TRANSMISSION L	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Maintenance work along with 3*80 MVAR Line Reactor Bank at Anta end	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Requested	
177	RQ265748	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	PNTL	C	for erection of 765 kV Sikar II line bay GIS madule & GIB	13/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Requested	
178	RQ265749	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	PNTL	C	for erection of 765 kV Sikar II line bay GIS madule & GIB	11/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Requested	
179	RQ265796	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	PNTL	D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	01/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Requested	
180	RQ265797	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	PNTL	D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	01/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Requested	

181	RQ263990	OCC_240	apl_sd	AC TRANSMISSION L	765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator replacement work	10/Mar/2026	16:00	10/Mar/2026	23:59	Insulator Replacement Work	PLANNED	Requested		
182	RQ263984	OCC_240	apl_sd	AC TRANSMISSION L	765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator replacement work	10/Mar/2026	16:00	10/Mar/2026	23:59	Insulator Replacement Work	PLANNED	Requested		
183	RQ263983	OCC_240	apl_sd	AC TRANSMISSION L	765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Insulator replacement work	06/Mar/2026	16:00	09/Mar/2026	23:59	Insulator Replacement Work	PLANNED	Requested		
184	RQ263989	OCC_240	apl_sd	AC TRANSMISSION L	765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Insulator replacement work	06/Mar/2026	16:00	09/Mar/2026	23:59	Insulator Replacement Work	PLANNED	Requested		
185	RQ263987	OCC_240	apl_sd	AC TRANSMISSION L	765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator replacement work	03/Mar/2026	16:00	05/Mar/2026	23:59	Insulator Replacement Work	PLANNED	Requested		
186	RQ263982	OCC_240	apl_sd	AC TRANSMISSION L	765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator replacement work	03/Mar/2026	16:00	05/Mar/2026	23:59	Insulator Replacement Work	PLANNED	Requested		
187	RQ265751	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV BHIWANI(PG)- NARELA(PNTL) (PNTL) CKT-1	POWERGRID,PN TL	C	for erection of 765 kv Sikar II line bay GIS madule & GIB	09/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Requested		
188	RQ265750	OCC_240	cpcc1_sd	AC TRANSMISSION L	765 KV MEERUT(PG)- NARELA(PNTL) (PNTL) CKT-1	POWERGRID,PN TL	C	for erection of 765 kv Sikar II line bay GIS madule & GIB	05/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Requested		
189	RQ265523	OCC_240	cpcc3_sd	AC TRANSMISSION L	765 KV GHATAMPUR_TPS(UP )-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGYTL	D	for overhead crossing of UNDER CONSTRUCTION 765 KV NEEMRANA- BAREILLY LINE	02/Mar/2026	07:00	06/Mar/2026	19:00		PLANNED	Requested		
190	RQ265554	OCC_240	stuup_sd	AC TRANSMISSION L	765 KV GHATAMPUR_TPS(UP )-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGYTL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Requested		
191	RQ264520	OCC_240	stuup_sd	BUS	765KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance work of 765kv Bus-II at 765kv Substation Fatehabad, Agra. (Due to this shutdown, no power supply wi	28/Mar/2026	09:00	28/Mar/2026	18:00		PLANNED	Requested		
192	RQ264519	OCC_240	stuup_sd	BUS	765KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance work of 765kv Bus-I at 765kv Substation Fatehabad, Agra. (Due to this shutdown, no power supply wil	27/Mar/2026	09:00	27/Mar/2026	18:00		PLANNED	Requested		
193	RQ265331	OCC_240	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP of Bus	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Requested		
194	RQ264560	OCC_240	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)	POWERGRID	D	For ICT-4 Intecconnection Work and Bus Bar Testing	20/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Requested		
195	RQ264557	OCC_240	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWERGRID	D	Commissioning of New ICT-V at Jhatikra SS	18/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Requested		

196	RQ264559	OCC_240	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)	POWERGRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	18/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Requested	
197	RQ264556	OCC_240	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)	POWERGRID	D	Commissioning of New ICT-V at Jhatikra SS	16/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Requested	
198	RQ264509	OCC_240	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2	POWERGRID	D	COE Compliances & AMP work	08/Mar/2026	17:00	08/Mar/2026	23:00		PLANNED	Requested	
199	RQ264508	OCC_240	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWERGRID	D	COE Compliances & AMP work	07/Mar/2026	17:00	07/Mar/2026	23:00		PLANNED	Requested	
200	RQ265365	OCC_240	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	765kV Bus-II augmentation and relay stability test.	04/Mar/2026	09:30	05/Mar/2026	17:30		PLANNED	Requested	
201	RQ265364	OCC_240	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	765kV Bus-I augmentation & relay stability test.	02/Mar/2026	09:30	03/Mar/2026	17:30		PLANNED	Requested	
202	RQ265756	OCC_240	cpcc1_sd	BUS	765 KV NARELA(PNTL) - BUS 2	PNTL	C	for erection of 765 kV Sikar II line bay GIS module & GIS bus extension	18/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Requested	
203	RQ265755	OCC_240	cpcc1_sd	BUS	765 KV NARELA(PNTL) - BUS 1	PNTL	C	for erection of 765 kV Sikar II line bay GIS module & GIS bus extension	16/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Requested	
204	RQ265396	OCC_240	sldcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For maintenance of bus bar jumpers and associated equipments	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Requested	
205	RQ264594	OCC_240	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	Jumpering works of 765kV Bus-2 Extension & Busbar relay testing of 713 Bay and Primary stability of Bus-2	09/Mar/2026	17:00	14/Mar/2026	23:00		PLANNED	Requested	
206	RQ264593	OCC_240	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	Jumpering works of 765kV Bus Extension & Busbar relay testing of 715 Bay and Primary stability of Bus-1	02/Mar/2026	17:00	07/Mar/2026	23:00		PLANNED	Requested	
207	RQ264524	OCC_240	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	08/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Requested	
208	RQ264523	OCC_240	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Requested	
209	RQ264531	OCC_240	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	C	Bay Extension, Equipment erection and Stringing work under PSKTL	01/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Requested	
210	RQ264571	OCC_240	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 2	PSTCL	D	For PSKTL construction Work	02/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Requested	
211	RQ264570	OCC_240	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	For PSKTL construction Work	02/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Requested	
212	RQ265475	OCC_240	stuup_sd	BUS	765 KV GHATAMPUR_TPS(UP) - BUS 2	NUPPL	C	To conduct maintenance activities in equipment like CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Requested	

213	RQ265471	OCC_240	stuup_sd	BUS	765 KV GHATAMPUR_TPS(UP) - BUS 1	NUPPL	C	To conduct maintenance activities in equipment like CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Requested	
214	RQ265745	OCC_240	cpcc1_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	30/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Requested	
215	RQ265744	OCC_240	cpcc1_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Requested	
216	RQ265479	OCC_240	slcrs_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	For taken R-Phase into Circuit in place of spare reactor	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Requested	
217	RQ265347	OCC_240	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	"CSD Fine Tuning of Bays 808 & 809 A/r of another ckt to be disabled"	18/Mar/2026	14:00	18/Mar/2026	17:00		PLANNED	Requested	
218	RQ265345	OCC_240	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bays 811 & 812	18/Mar/2026	11:00	18/Mar/2026	14:00		PLANNED	Requested	
219	RQ265406	OCC_240	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG)	POWERGRID	D	Bus reactor AMPs works (TAN DELTA, LAs IR. LAs cable REPLACEMENT WORKS.	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Requested	
220	RQ264194	OCC_240	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Requested	
221	RQ265405	OCC_240	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWERGRID	D	Bus reactor AMPs works (TAN DELTA, LAs IR. LAs cable REPLACEMENT WORKS.	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Requested	
222	RQ265792	OCC_240	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	Jumper Changing	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Requested	
223	RQ264470	OCC_240	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	jumper change	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Requested	
224	RQ264464	OCC_240	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Requested	
225	RQ265799	OCC_240	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	AMP work	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Requested	
226	RQ265492	OCC_240	cpcc3_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWERGRID	D	To avoid induction during stringing work related to extension of Neemrana Bays.	06/Mar/2026	09:30	07/Mar/2026	17:30		PLANNED	Requested	

227	RQ265337	OCC_240	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
228	RQ265336	OCC_240	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit	01/Mar/2026	08:00	01/Mar/2026	18:00			PLANNED	Requested
229	RQ264467	OCC_240	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	C	240 MVAR BUS RECTOR-1 SHIFTING TO DIFFERENT BAY	01/Mar/2026	08:00	31/Mar/2026	18:00			PLANNED	Requested
230	RQ264462	OCC_240	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation & AMP work	15/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
231	RQ264461	OCC_240	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation & AMP work	09/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
232	RQ264465	OCC_240	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
233	RQ265484	OCC_240	slcrs_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For taken R-Phase into Circuit in place of spare reactor	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
234	RQ265540	OCC_240	stuup_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	09/Mar/2026	09:00	09/Mar/2026	17:30			PLANNED	Requested
235	RQ265469	OCC_240	stuup_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	C	Leakage attending from main inspection window and annual testing and maintenance	08/Mar/2026	09:00	16/Mar/2026	17:00			PLANNED	Requested
236	RQ265466	OCC_240	stuup_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP)	UPPTCL	C	Leakage attending from main inspection window and annual testing and maintenance	05/Mar/2026	07:30	13/Mar/2026	17:00			PLANNED	Requested
237	RQ264189	OCC_240	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	Spare Reactor Switching under PASTL construction Works	26/Mar/2026	08:00	30/Mar/2026	18:00			PLANNED	Requested
238	RQ264188	OCC_240	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	Spare Reactor Switching under PASTL construction Works	21/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested
239	RQ264164	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested

240	RQ266091	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 @BHADLA_2 (PG)	POWERGRID	D	CSD Fine tuning	18/Mar/2026	16:00	19/Mar/2026	23:00			PLANNED	Requested
241	RQ264165	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
242	RQ266090	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 @BHADLA_2 (PG)	POWERGRID	D	CSD Fine tuning	16/Mar/2026	16:00	17/Mar/2026	23:00			PLANNED	Requested
243	RQ265943	OCC_240	cpcc3_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AGRA-FATEHPUR (PG) CKT-2 @AGRA(PG)	POWERGRID	D	LINE REACTOR PROTECTION TESTING	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
244	RQ265794	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 @MEERUT(PG)	POWERGRID	D	Jumper Changing	07/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested
245	RQ264183	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)	POWERGRID	D	AMP work	07/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested
246	RQ265803	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
247	RQ264184	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 @MEERUT(PG)	POWERGRID	D	Jumper Changing	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
248	RQ265793	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)	POWERGRID	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested

249	RQ265802	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	AMP work	04/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
250	RQ264167	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	1.For pending CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	03/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
251	RQ265801	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	AMP work	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
252	RQ265800	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	AMP work	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
253	RQ264166	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	1.For pending CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	01/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
254	RQ264187	OCC_240	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @SIKAR_2(PSTL)	PSTL	D	Spare Reactor Switching under PASTL construction Works	02/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
255	RQ266037	OCC_240	stuup_sd	LINE REACTOR	189 MVAR SWITCHABLE LR ON 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 @GHATAMPUR_TPS(UP)	NUPPL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.		PLANNED	Requested
256	RQ266161	OCC_240	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP work	31/Mar/2026	17:00	31/Mar/2026	23:00			PLANNED	Requested

257	RQ266160	OCC_240	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-1 AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	AMP work	30/Mar/2026	17:00	30/Mar/2026	23:00			PLANNED	Requested
258	RQ265309	OCC_240	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	amp OF BAY	30/Mar/2026	08:00	30/Mar/2026	18:00			PLANNED	Requested
259	RQ266159	OCC_240	cpcc1_sd	BAY	716 MAIN BAY - 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	AMP work	29/Mar/2026	17:00	29/Mar/2026	23:00			PLANNED	Requested
260	RQ266158	OCC_240	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP work	28/Mar/2026	17:00	28/Mar/2026	23:00			PLANNED	Requested
261	RQ266254	OCC_240	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	AMP work	28/Mar/2026	08:00	28/Mar/2026	18:00			PLANNED	Requested
262	RQ266157	OCC_240	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-2 AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	AMP work	27/Mar/2026	17:00	27/Mar/2026	23:00			PLANNED	Requested
263	RQ265592	OCC_240	sldcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	Quarterly Maintenance work	27/Mar/2026	08:00	27/Mar/2026	18:00			PLANNED	Requested
264	RQ266253	OCC_240	cpcc1_sd	BAY	716R MAIN BAY - 330 MVAR LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG) (POWERGRID) AT ALIGARH (PG)	POWERGRID	D	AMP work	27/Mar/2026	08:00	27/Mar/2026	18:00			PLANNED	Requested

265	RQ266156	OCC_240	cpcc1_sd	BAY	713 MAIN BAY - 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	AMP work	26/Mar/2026	17:00	26/Mar/2026	23:00			PLANNED	Requested
266	RQ266252	OCC_240	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWERGRID	D	AMP work	26/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested
267	RQ266155	OCC_240	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP work	25/Mar/2026	17:00	25/Mar/2026	23:00			PLANNED	Requested
268	RQ266251	OCC_240	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	AMP work	25/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested
269	RQ265308	OCC_240	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	amp OF BAY	25/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested
270	RQ265307	OCC_240	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	D	CB Auxiliary contact checking & replacement.	25/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested
271	RQ266154	OCC_240	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	AMP work	24/Mar/2026	17:00	24/Mar/2026	23:00			PLANNED	Requested
272	RQ265315	OCC_240	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	CB Auxiliary contact checking & replacement.	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested

273	RQ266250	OCC_240	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWERGRID	D	AMP work	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
274	RQ266153	OCC_240	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BHADLA(PG)	POWERGRID	D	AMP work	23/Mar/2026	17:00	23/Mar/2026	23:00			PLANNED	Requested
275	RQ266249	OCC_240	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	23/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested
276	RQ265283	OCC_240	cpcc3_sd	BAY	711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	AMP work	23/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
277	RQ265310	OCC_240	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	amp OF BAY	23/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested
278	RQ266152	OCC_240	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE	POWERGRID	D	AMP work	22/Mar/2026	17:00	22/Mar/2026	23:00			PLANNED	Requested
279	RQ266248	OCC_240	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	22/Mar/2026	08:00	22/Mar/2026	18:00			PLANNED	Requested
280	RQ266151	OCC_240	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	AMP work	21/Mar/2026	17:00	21/Mar/2026	23:00			PLANNED	Requested
281	RQ266247	OCC_240	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	D	AMP work	21/Mar/2026	08:00	21/Mar/2026	18:00			PLANNED	Requested
282	RQ266150	OCC_240	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT BHADLA(PG)	POWERGRID	D	AMP work	20/Mar/2026	17:00	20/Mar/2026	23:00			PLANNED	Requested

283	RQ266193	OCC_240	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	AMP work	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
284	RQ266261	OCC_240	cpcc1_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWERGRID	D	AMP work	17/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
285	RQ266171	OCC_240	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGRID	D	AMP work	17/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
286	RQ265813	OCC_240	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
287	RQ265281	OCC_240	cpcc3_sd	BAY	708 TIE BAY - 330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	AMP work	16/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
288	RQ265812	OCC_240	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
289	RQ266260	OCC_240	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	AMP work	15/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
290	RQ266191	OCC_240	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	AMP work	15/Mar/2026	08:00	15/Mar/2026	18:00			PLANNED	Requested
291	RQ265811	OCC_240	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	15/Mar/2026	08:00	15/Mar/2026	18:00			PLANNED	Requested

292	RQ266170	OCC_240	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)	POWERGRID	D	AMP work	15/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
293	RQ265318	OCC_240	cpcc3_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	amp OF BAY	14/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
294	RQ265810	OCC_240	cpcc1_sd	BAY	710 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	14/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
295	RQ266259	OCC_240	cpcc1_sd	BAY	708 TIE BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	AMP work	13/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
296	RQ265809	OCC_240	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
297	RQ265316	OCC_240	cpcc3_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	amp OF BAY	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
298	RQ266169	OCC_240	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGRID	D	AMP work	13/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
299	RQ265808	OCC_240	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	AMP work	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
300	RQ265284	OCC_240	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP work	12/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested

301	RQ265807	OCC_240	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGRID	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
302	RQ266258	OCC_240	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) (POWERGRID) AT 765 KV BHIWANI(PG)	POWERGRID	D	AMP work	11/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
303	RQ265317	OCC_240	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	CB TESTING	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
304	RQ265289	OCC_240	cpcc3_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWERGRID	D	AMP work	09/Mar/2026	09:00	09/Mar/2026	18:00			PLANNED	Requested
305	RQ264258	OCC_240	stuup_sd	BAY	701 MAIN BAY - 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 (POWERGRID)	POWERGRID	D	* For Annual Maintenance and Testing of Bay Equipment.(Due to this shutdown, no power supply will be interrupted.)	09/Mar/2026	09:00	09/Mar/2026	18:00			PLANNED	Requested
306	RQ265282	OCC_240	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT BALIA(PG)	POWERGRID	D	AMP work	09/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
307	RQ266257	OCC_240	cpcc1_sd	BAY	705 TIE BAY - 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) (POWERGRID) AND FUTURE AT 765 KV BHIWANI(PG) (POWERGRID)	POWERGRID	D	AMP work	09/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
308	RQ265286	OCC_240	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWERGRID	D	To facilitate stringing work of 704 Neemrana Bay by avoiding induction.	06/Mar/2026	09:30	07/Mar/2026	17:30			PLANNED	Requested
309	RQ265288	OCC_240	cpcc3_sd	BAY	702 TIE BAY - 765 KV BALIA-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP work	06/Mar/2026	09:00	06/Mar/2026	18:00			PLANNED	Requested
310	RQ265291	OCC_240	cpcc3_sd	BAY	707 MAIN BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP work	05/Mar/2026	09:00	05/Mar/2026	18:00			PLANNED	Requested

311	RQ265290	OCC_240	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP work	04/Mar/2026	09:00	04/Mar/2026	18:00			PLANNED	Requested
312	RQ266074	OCC_240	cpcc3_sd	BAY	717 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGRID	D	amp OF BAY	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
313	RQ266011	OCC_240	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWERGRID	C	For retrofitfment of 765kV Isolator	02/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested
314	RQ266175	OCC_240	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested
315	RQ266174	OCC_240	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	23/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
316	RQ266173	OCC_240	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	21/Mar/2026	08:00	22/Mar/2026	18:00			PLANNED	Requested
317	RQ266172	OCC_240	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	19/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
318	RQ265753	OCC_240	cpcc1_sd	BAY	721 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV NARELA(PNTL) (PNTL) AND FUTURE AT 765 KV NARELA(PNTL) (PNTL)	PNTL	C	for erection of 765 kV Sikar II line bay GIS madule & GIB	05/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
319	RQ266199	OCC_240	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II -Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Mar/2026	08:00	15/Mar/2026	18:00			PLANNED	Requested

320	RQ266198	OCC_240	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II -Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Mar/2026	08:00	15/Mar/2026	18:00			PLANNED	Requested
321	RQ266195	OCC_240	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	AMP work	20/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
322	RQ266194	OCC_240	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	AMP work	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
323	RQ266192	OCC_240	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
324	RQ266190	OCC_240	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
325	RQ266291	OCC_240	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
326	RQ266290	OCC_240	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
327	RQ266289	OCC_240	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	15/Mar/2026	08:00	15/Mar/2026	18:00			PLANNED	Requested
328	RQ266288	OCC_240	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP work	14/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
329	RQ266287	OCC_240	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested

330	RQ266286	OCC_240	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV	PSTL	D	AMP work	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
331	RQ266285	OCC_240	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
332	RQ266284	OCC_240	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
333	RQ266283	OCC_240	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV	PSTL	D	AMP work	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
334	RQ266282	OCC_240	cpcc1_sd	BAY	707R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	08/Mar/2026	08:00	08/Mar/2026	18:00			PLANNED	Requested
335	RQ266281	OCC_240	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	07/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested
336	RQ264248	OCC_240	stuup_sd	BAY	705 TIE BAY - 765 KV AGRA FATEHBAD- GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	* For Annual Maintenance and Testing of Bay Equipment. (Due to this shutdown, no power supply will be interrupted.)	11/Mar/2026	09:00	11/Mar/2026	18:00			PLANNED	Requested

337	RQ264249	OCC_240	stuup_sd	BAY	704 MAIN BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	D	* For Annual Maintenance and Testing of Bay Equipment. (Due to this shutdown, no power supply will be interrupted.)	10/Mar/2026	09:00	10/Mar/2026	18:00			PLANNED	Requested
338	RQ266168	OCC_240	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	11/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
339	RQ266167	OCC_240	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 (PKTSL) AND 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	09/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
340	RQ266166	OCC_240	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	07/Mar/2026	08:00	08/Mar/2026	18:00			PLANNED	Requested
341	RQ266165	OCC_240	cpcc1_sd	BAY	703 MAIN BAY - 765 KV KHETRI (PG) - BUS 2 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	05/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
342	RQ266164	OCC_240	cpcc1_sd	BAY	702 TIE BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	03/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
343	RQ266163	OCC_240	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL)	PKTSL	D	AMP work	01/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
344	RQ266280	OCC_240	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	CB Foundation Rectification Work	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
345	RQ266277	OCC_240	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	CB Foundation Rectification Work	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested

346	RQ266279	OCC_240	cpcc1_sd	BAY	705 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PBSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 AT 765 KV SIKAR_2(PSTL) (PBSTL)	PBSTL	D	For PBSTL Construction Work	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
347	RQ266278	OCC_240	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PBSTL) AT 765 KV SIKAR_2(PSTL)	PBSTL	D	For PBSTL Construction Work	04/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
348	RQ266276	OCC_240	cpcc1_sd	BAY	702 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 (PBSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 AT 765 KV SIKAR_2(PSTL) (PBSTL)	PBSTL	D	For PBSTL Construction Work	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
349	RQ266275	OCC_240	cpcc1_sd	BAY	701 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 (PBSTL) AT 765 KV SIKAR_2(PSTL)	PBSTL	D	For PBSTL Construction Work	01/Mar/2026	08:00	01/Mar/2026	18:00			PLANNED	Requested
350	RQ266202	OCC_240	cpcc1_sd	BAY	714 TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 1 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
351	RQ266201	OCC_240	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 2 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	AMP work	04/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
352	RQ265591	OCC_240	slcdcrs_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maintenance work	04/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
353	RQ266200	OCC_240	cpcc1_sd	BAY	710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AND FUTURE AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	AMP work	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested

354	RQ265314	OCC_240	stuup_sd	BAY	801 MAIN BAY - 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	To conduct maintenance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Requested
355	RQ265552	OCC_240	stuup_sd	BAY	801 MAIN BAY - 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	To conduct maintenance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Requested
356	RQ265324	OCC_240	stuup_sd	BAY	803R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV GHATAMPUR_TPS(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1 @GHATAMPUR_TPS(UP) (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	To conduct maintenance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Requested
357	RQ265507	OCC_240	stuup_sd	BAY	803R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV GHATAMPUR_TPS(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1 @GHATAMPUR_TPS(UP) (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	To conduct maintenance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Requested
358	RQ265313	OCC_240	stuup_sd	BAY	802 TIE BAY - 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 (NUPPL) AND 765 KV HAPUR(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 AT 765 KV GHATAMPUR_TPS(UP) (NUPPL)	NUPPL	C	To conduct maintenance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Requested

359	RQ265322	OCC_240	stuup_sd	BAY	803 MAIN BAY - 765 KV GHATAMPUR_TPS(UP)-RAMPUR_PRSTL(UP) (GTL) CKT-1 (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	To conduct maintenance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Requested
360	RQ265513	OCC_240	stuup_sd	BAY	810 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV GHATAMPUR_TPS(UP) (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	To conduct maintenance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Requested
361	RQ265510	OCC_240	stuup_sd	BAY	810 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV GHATAMPUR_TPS(UP) (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	To conduct maintenance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Requested
362	RQ265743	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Requested
363	RQ265742	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Requested
364	RQ265741	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Requested
365	RQ264153	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	PRTL	D	Jumpering works of 765kv Bus-2 Extension	20/Mar/2026	18:00	21/Mar/2026	23:00		PLANNED	Requested
366	RQ264157	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	PRTL	D	Busbar relay testing of 715 Bay and Primary stability of Bus-1	18/Mar/2026	18:00	19/Mar/2026	23:00		PLANNED	Requested
367	RQ264154	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	PRTL	D	Commissioning of Spare ICT and testing of selection Isolators	16/Mar/2026	18:00	17/Mar/2026	23:00		PLANNED	Requested
368	RQ265431	OCC_240	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	For maintenance of bus bar jumpers and associated equipments	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Requested
369	RQ264139	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)	POWERGRID	D	Jumper Changing	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Requested
370	RQ264075	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_III(PG)	POWERGRID	D	COE Compliances & AMP work	13/Mar/2026	16:00	13/Mar/2026	23:00		PLANNED	Requested

371	RQ264138	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)	POWERGRID	D	Jumper Changing	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested	
372	RQ265042	OCC_240	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWERGRID	D	Insulation resistance measurement of ICT 400kv &765kv side LAs & equipment's tightening work, ICTs AMPs works, replacement of LAs Cable, OSR Trip logic implementation works	12/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested	
373	RQ264122	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWERGRID	D	AMP work	11/Mar/2026	16:00	11/Mar/2026	23:00			PLANNED	Requested	
374	RQ265097	OCC_240	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP OF ICT & ICT BAY	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested	
375	RQ264121	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWERGRID	D	AMP work	10/Mar/2026	16:00	10/Mar/2026	23:00			PLANNED	Requested	
376	RQ265805	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested	
377	RQ265225	OCC_240	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWERGRID	D	For TWO Yearly AMP work(Bushing C&tan DELTA etc)	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested	
378	RQ264133	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	AMP work	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested	
379	RQ265043	OCC_240	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT VARANASI(PG)	POWERGRID	D	Insulation resistance measurement of ICT 400kv &765kv side LAs & equipment's tightening work, ICTs AMPs works, replacement of LAs Cable	09/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested	
380	RQ265098	OCC_240	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP OF ICT & ICT BAY	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested	
381	RQ265804	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested	
382	RQ265224	OCC_240	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	D	TWO yearly AMP Work.	07/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested	
383	RQ264132	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWERGRID	D	AMP work	07/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested	
384	RQ264134	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested	
385	RQ264097	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	04/Mar/2026	17:00	04/Mar/2026	23:00			PLANNED	Requested	
386	RQ264073	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	COE Compliances & AMP work	04/Mar/2026	16:00	04/Mar/2026	23:00			PLANNED	Requested	
387	RQ264096	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	03/Mar/2026	17:00	03/Mar/2026	23:00			PLANNED	Requested	
388	RQ264071	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	COE Compliances & AMP work	03/Mar/2026	16:00	03/Mar/2026	23:00			PLANNED	Requested	
389	RQ264135	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWERGRID	D	AMP work	03/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested	

390	RQ265790	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)	POWERGRID	D	Jumper Changing	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
391	RQ264095	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	02/Mar/2026	17:00	02/Mar/2026	23:00			PLANNED	Requested
392	RQ264072	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWERGRID	D	COE Compliances & AMP work	02/Mar/2026	16:00	02/Mar/2026	23:00			PLANNED	Requested
393	RQ264131	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
394	RQ265789	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)	POWERGRID	D	Jumper Changing	01/Mar/2026	08:00	01/Mar/2026	18:00			PLANNED	Requested
395	RQ265366	OCC_240	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	Annual Testing and maintenance	15/Mar/2026	09:00	15/Mar/2026	13:00			PLANNED	Requested
396	RQ265367	OCC_240	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	Annual Testing and maintenance	14/Mar/2026	09:00	14/Mar/2026	13:00			PLANNED	Requested
397	RQ264186	OCC_240	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For routine maintenance work	14/Mar/2026	09:00	15/Mar/2026	18:00			PLANNED	Requested
398	RQ264185	OCC_240	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For routine maintenance work	12/Mar/2026	09:00	13/Mar/2026	18:00			PLANNED	Requested
399	RQ264244	OCC_240	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	07/Mar/2026	09:00	07/Mar/2026	15:00			PLANNED	Requested
400	RQ265370	OCC_240	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	Annual Testing and maintenance	05/Mar/2026	09:00	05/Mar/2026	13:00			PLANNED	Requested
401	RQ265369	OCC_240	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	C	Annual Testing and maintenance	04/Mar/2026	09:00	04/Mar/2026	13:00			PLANNED	Requested
402	RQ264140	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	PSTL	D	AMP work	04/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
403	RQ264141	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	PSTL	D	AMP work	02/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
404	RQ264113	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	03/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
405	RQ264112	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	01/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
406	RQ265220	OCC_240	stuup_sd	AC TRANSMISSION LINE	400 KV BADAUNE(UP)- ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	For Faulty Insulator Changes	31/Mar/2026	09:00	31/Mar/2026	18:00			PLANNED	Requested
407	RQ265217	OCC_240	stuup_sd	AC TRANSMISSION LINE	400 KV BADAUNE(UP)- ROSA(UPC) (OCBTL) CKT-2	OCBTL	D	For Faulty Insulator Changes	23/Mar/2026	09:00	25/Mar/2026	18:00			PLANNED	Requested
408	RQ265216	OCC_240	stuup_sd	AC TRANSMISSION LINE	400 KV BADAUNE(UP)- ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	For Faulty Insulator Changes	19/Mar/2026	09:00	22/Mar/2026	18:00			PLANNED	Requested
409	RQ264815	OCC_240	cpcc1_sd	AC TRANSMISSION LINE	400 KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1		D	for RXMV unit installation work in master trip relay	31/Mar/2026	09:00	31/Mar/2026	18:00	for RXMV unit installation work in master trip relay		PLANNED	Requested

410	RQ264778	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MEERUT(PG)-MUZAFFARNAGAR(U P) (PG) CKT-1	D	For attending shutdown nature defects	30/Mar/2026	09:00	31/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested
411	RQ264808	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA-SIKAR (PG) CKT-2	D	For AMP of Line Bay	30/Mar/2026	09:00	30/Mar/2026	17:00		PLANNED	Requested
412	RQ264867	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	30/Mar/2026	08:00	31/Mar/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPCL) - Bhiwani (PG) T/L Ckt - 1	PLANNED	Requested
413	RQ264654	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1	D	Rectification of SD Nature defects	30/Mar/2026	08:00	30/Mar/2026	19:00		PLANNED	Requested
414	RQ264807	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	D	For AMP of Line Bay	29/Mar/2026	09:00	29/Mar/2026	17:00		PLANNED	Requested
415	RQ265129	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	D	To attend Shutdown nature defects in line.	29/Mar/2026	08:00	29/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
416	RQ264806	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	D	For AMP of Line Bay	28/Mar/2026	09:00	28/Mar/2026	17:00		PLANNED	Requested
417	RQ264789	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	For attending shutdown nature defects	28/Mar/2026	09:00	28/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested
418	RQ264865	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BAHADURGARH-SONIPAT (PG) CKT-1	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	28/Mar/2026	08:00	28/Mar/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 2	PLANNED	Requested
419	RQ264794	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3	D	For scheme checking work	28/Mar/2026	08:00	28/Mar/2026	18:00		PLANNED	Requested
420	RQ264759	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	D	Rectificatio of shut down nature defects to be done	27/Mar/2026	16:00	28/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Requested
421	RQ265191	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR-SAMBA (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	27/Mar/2026	09:30	27/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
422	RQ264805	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWADI-NEEMRANA (PG) CKT-2	D	For AMP of Line Bay	27/Mar/2026	09:00	27/Mar/2026	17:00		PLANNED	Requested
423	RQ264788	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	For attending shutdown nature defects	27/Mar/2026	09:00	27/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested
424	RQ264988	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	For attending shutdown nature defects & Insulator cleaning	27/Mar/2026	08:30	28/Mar/2026	18:00	For attending shutdown nature defects & Insulator cleaning	PLANNED	Requested
425	RQ264866	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BAHADURGARH-SONIPAT (PG) CKT-2	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	27/Mar/2026	08:00	27/Mar/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 1	PLANNED	Requested
426	RQ264644	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWADI-HISSAR (PG) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	27/Mar/2026	08:00	30/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
427	RQ264793	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2	D	For scheme checking work	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Requested

428	RQ264653	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BAMNOLI(DV)- JHATIKARA(PG) (DTL) CKT-2	D	Rectification of SD Nature defects	27/Mar/2026	08:00	27/Mar/2026	19:00		PLANNED	Requested
429	RQ264787	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KOTA(PG)- MERTA(RS) (PG) CKT- 1	D	For attending shutdown nature defects	26/Mar/2026	09:00	26/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested
430	RQ264814	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KOTA(PG)- MERTA(RS) (PG) CKT- 1	D	For firmware upgradation of M2 relay	26/Mar/2026	09:00	26/Mar/2026	18:00	For firmware upgradation of M2 relay	PLANNED	Requested
431	RQ264804	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWADI- NEEMRANA (PG) CKT- 1	D	For AMP of Line Bay	26/Mar/2026	09:00	26/Mar/2026	17:00		PLANNED	Requested
432	RQ264663	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1	C	For attending major Sag Mismatch issue in between location no 293-301	26/Mar/2026	08:00	29/Mar/2026	18:00		PLANNED	Requested
433	RQ264652	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV JHATIKARA(PG)- MUNDKA(DV) (PG) CKT-2	D	Rectification of SD Nature defects	26/Mar/2026	08:00	26/Mar/2026	19:00		PLANNED	Requested
434	RQ264861	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DAUSA(PBDTL)- JAIPUR SOUTH(PG) (PB_DAUASA_TL) CKT- 1	D	Rectification of SD Nature defects	26/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Requested
435	RQ264792	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1	D	For scheme checking work	26/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Requested
436	RQ264862	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DAUSA(PBDTL)- JAIPUR SOUTH(PG) (PB_DAUASA_TL) CKT- 2	D	Rectification of SD Nature defects	26/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Requested
437	RQ264758	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHADLA(PG)- BHADLA_2 (PG) (FBTL) CKT-1	D	Rectificatio of shut down nature defects to be done	25/Mar/2026	16:00	26/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Requested
438	RQ265162	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV CHAMERA_1(NH)- JALANDHAR(PG) (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	25/Mar/2026	10:00	25/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
439	RQ265196	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHTWAR(GIS)- KISHENPUR(PG) (KWTL) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	25/Mar/2026	09:30	25/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
440	RQ264987	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT-1	D	For attending shutdown nature defects & Insulator cleaning	25/Mar/2026	08:30	26/Mar/2026	18:00	For attending shutdown nature defects & Insulator cleaning	PLANNED	Requested
441	RQ264651	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV JHATIKARA(PG)- MUNDKA(DV) (DTL) CKT-1	D	Rectification of SD Nature defects	25/Mar/2026	08:00	25/Mar/2026	19:00		PLANNED	Requested
442	RQ264895	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DADRI(NT)- KAITHAL(PG) (PG) CKT-1	D	TL DEFECT RECTIFICATION WORK	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Requested
443	RQ264746	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)- SJVN_GEL_SL_BKN2 (SJVNGEL_BKN2) CKT- 1	D	For Bay Extension works	24/Mar/2026	17:00	26/Mar/2026	23:00	For Bay Extension works	PLANNED	Requested

444	RQ265110	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV MOGA-FATEHABAD (PG) CKT-1	D	Line Equipment AMP Work	24/Mar/2026	09:00	24/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
445	RQ264712	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2	D	for replacement of line dropper to LA in substation	24/Mar/2026	09:00	24/Mar/2026	18:00		PLANNED	Requested	
446	RQ265176	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	D	AR IN NON AUTO DURING SHUTDOWN OF JALANDHAR-DHANANSU LINE	24/Mar/2026	08:00	24/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
447	RQ265177	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1	D	AR IN NON AUTO DURING SHUTDOWN OF JALANDHAR-DHANANSU LINE	24/Mar/2026	08:00	24/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
448	RQ264643	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA-SIKAR (PG) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	24/Mar/2026	08:00	26/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
449	RQ265172	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/Mar/2026	08:00	24/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
450	RQ264757	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	Rectificatio of shut down nature defects to be done	23/Mar/2026	16:00	24/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Requested	
451	RQ265170	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	23/Mar/2026	10:00	23/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
452	RQ265205	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	D	Shutdown required for tightening of loosed jumper nut bolt at Tower No 1.	23/Mar/2026	10:00	23/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
453	RQ264786	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	For attending shutdown nature defects	23/Mar/2026	09:00	23/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested	
454	RQ264813	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	for A/R relay scheme checking works	23/Mar/2026	09:00	23/Mar/2026	18:00	for A/R relay scheme checking works	PLANNED	Requested	
455	RQ264711	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1	D	for replacement of line dropper to LA in substation	23/Mar/2026	09:00	23/Mar/2026	18:00		PLANNED	Requested	
456	RQ265136	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2	D	AR in non auto mode for Earth Wire Hardware fitting Rectification work .	23/Mar/2026	09:00	24/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
457	RQ265137	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1	D	A/R Non Auto required for Saftey of manpower working in 400KV Patiala-Patran 2	23/Mar/2026	09:00	24/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
458	RQ264650	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV JHATIKARA-DWARKA (PG)	D	Rectification of SD Nature defects	23/Mar/2026	08:00	23/Mar/2026	19:00		PLANNED	Requested	
459	RQ264860	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUASA_TL) CKT-2	D	Rectification of SD Nature defects	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Requested	
460	RQ264859	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUASA_TL) CKT-1	D	Rectification of SD Nature defects	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Requested	
461	RQ265168	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	22/Mar/2026	10:00	22/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	

462	RQ264966	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	C	CVT replacement work	22/Mar/2026	08:00	23/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Requested
463	RQ264642	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	22/Mar/2026	08:00	24/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
464	RQ264803	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	D	For scheme checking work	22/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Requested
465	RQ264802	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	D	For scheme checking work	21/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Requested
466	RQ264646	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	Isarda Dam Diversion Work: Erection of loc no 15/0 (DD+0). Stringing of AP 14 to AP 15 & connection of new line with existing line at both tapping points.	21/Mar/2026	08:00	30/Mar/2026	19:00	Both ckts on same line	PLANNED	Requested
467	RQ264645	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	D	Isarda Dam Diversion Work: Erection of loc no 15/0 (DD+0). Stringing of AP 14 to AP 15 & connection of new line with existing line at both tapping points.	21/Mar/2026	08:00	30/Mar/2026	19:00	Both ckts on same line	PLANNED	Requested
468	RQ264756	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	D	Rectificatio of shut down nature defects to be done	20/Mar/2026	16:00	21/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Requested
469	RQ264890	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2	D	Rectification of Shutdown nature defects.	20/Mar/2026	15:00	20/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested
470	RQ265165	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/Mar/2026	10:00	20/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
471	RQ264785	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	For attending shutdown nature defects	20/Mar/2026	09:00	20/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested
472	RQ265111	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV FATEHABAD-HISSAR (PG) CKT-1	D	Line Equipment AMP Work	20/Mar/2026	09:00	20/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
473	RQ264925	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-1	D	To attend Non Shutdown natue defects i.e EW tightening	20/Mar/2026	08:00	30/Mar/2026	18:00	Non-auto Mode	PLANNED	Requested
474	RQ264965	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	C	CVT replacement work	20/Mar/2026	08:00	21/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Requested
475	RQ264801	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2	D	For scheme checking work	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Requested
476	RQ264926	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-2	D	To attend Non Shutdown natue defects i.e EW tightening	20/Mar/2026	08:00	30/Mar/2026	18:00	Non-auto Mode	PLANNED	Requested
477	RQ264919	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	D	For defect rectification work	20/Mar/2026	08:00	20/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested
478	RQ264889	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1	D	Rectification of Shutdown nature defects.	19/Mar/2026	15:00	19/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Requested
479	RQ265163	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV MOGA-JALANDHAR (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	19/Mar/2026	10:00	19/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
480	RQ265195	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR-MOGA (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	19/Mar/2026	09:30	19/Mar/2026	18:00	Kindly approve.	PLANNED	Requested

481	RQ264800	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1	D	For scheme checking work	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Requested	
482	RQ264697	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	19/Mar/2026	08:00	21/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Requested	
483	RQ264698	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	19/Mar/2026	08:00	21/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Requested	
484	RQ264918	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	D	For defect rectification work	19/Mar/2026	08:00	19/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested	
485	RQ265194	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR-MOGA (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	18/Mar/2026	09:30	18/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
486	RQ264964	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MEERUT-MANDOLA (PG) CKT-1	C	CVT replacement work	18/Mar/2026	08:00	19/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
487	RQ264720	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	18/Mar/2026	08:00	18/Mar/2026	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Requested	
488	RQ264658	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	18/Mar/2026	08:00	18/Mar/2026	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Requested	
489	RQ265124	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV NALLAGARH-PATIALA (PG) CKT-2	D	To attend Shutdown nature defects in line.	18/Mar/2026	08:00	18/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
490	RQ265125	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV NALLAGARH-PATIALA (PG) CKT-1	D	AR in Non auto mode required for safety purpose.	18/Mar/2026	08:00	18/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
491	RQ265193	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Mar/2026	09:30	17/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
492	RQ264710	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	D	for replacement of line dropper to LA in substation	17/Mar/2026	09:00	17/Mar/2026	18:00		PLANNED	Requested	
493	RQ265154	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Mar/2026	09:00	17/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
494	RQ264657	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV RAPS_(NP)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	17/Mar/2026	08:00	17/Mar/2026	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Requested	
495	RQ264719	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV RAPS_(NP)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	17/Mar/2026	08:00	17/Mar/2026	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Requested	
496	RQ265123	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV NALLAGARH-PATIALA (PG) CKT-2	D	AR in Non auto mode required for safety purpose.	17/Mar/2026	08:00	17/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
497	RQ265159	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV CHAMBA-JALANDHAR (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Mar/2026	08:00	17/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
498	RQ265122	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV NALLAGARH-PATIALA (PG) CKT-1	D	To attend Shutdown nature defects in line.	17/Mar/2026	08:00	17/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	

499	RQ265192	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR-SAMBA (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Mar/2026	09:30	16/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
500	RQ265153	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Mar/2026	09:00	16/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
501	RQ264709	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV ROORKEE-DEHRADUN (PG) CKT-1	D	for replacement of line dropper to LA in substation	16/Mar/2026	09:00	16/Mar/2026	18:00		PLANNED	Requested	
502	RQ264869	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWADI-HISSAR (PG) CKT-2	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	16/Mar/2026	08:00	17/Mar/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 3	PLANNED	Requested	
503	RQ265008	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AJMER-BHILWARA (RS) CKT-1	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP68- AP68A from 400KV D/c Existing line of RRVPNL	16/Mar/2026	08:00	18/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested	
504	RQ264963	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MEERUT-MANDOLA (PG) CKT-2	C	CVT replacement work	16/Mar/2026	08:00	17/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
505	RQ265167	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Mar/2026	08:00	16/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
506	RQ264825	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	To attend shutdown nature defects	16/Mar/2026	08:00	18/Mar/2026	18:00	Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Requested	
507	RQ264683	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	D	For Insulator replacement and SD defects rectifications	16/Mar/2026	08:00	22/Mar/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 required.	PLANNED	Requested	
508	RQ264795	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4	D	For scheme checking work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Requested	
509	RQ264989	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For defect rectification work	16/Mar/2026	08:00	31/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested	
510	RQ265009	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AJMER-BHILWARA (RS) CKT-2	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP68- AP68A from 400KV D/c Existing line of RRVPNL	16/Mar/2026	08:00	18/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested	
511	RQ264682	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	D	For insulator replacement and SD defects rectifications	16/Mar/2026	08:00	22/Mar/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 required	PLANNED	Requested	
512	RQ264929	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-1	D	For Diversion work of the line due to NHAI	15/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Requested	
513	RQ264702	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA(PG)-BABAII(RS) (NRSS36) CKT-1	D	For stringing work of under construction 765kv D/C Bikaner-III Neemrana-II Transmission Line (TL04)	15/Mar/2026	08:00	16/Mar/2026	18:00	For stringing work of under construction 765kv D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Requested	
514	RQ264639	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	15/Mar/2026	08:00	16/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	

515	RQ264930	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-2		D	For Diversion work of the line due to NHAI	15/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Requested	
516	RQ264701	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	15/Mar/2026	08:00	16/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Requested	
517	RQ265121	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR in Non auto mode required for working in 400KV Koldam-Nalagarh	14/Mar/2026	08:00	14/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
518	RQ264962	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MEERUT-MANDOLA (PG) CKT-3		C	CVT replacement work	14/Mar/2026	08:00	15/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
519	RQ265120	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1		D	Fixing of Horizontal Polymer at Loc. No 11 & 96	14/Mar/2026	08:00	14/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
520	RQ264853	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KAITHAL-HISSAR (PG) CKT-2		D	A shutdown is requested to carry out defect rectification work, including replacement of defective spacers, CC ring, and grading ring, to ensure system integrity and maintain reliable performance of the equipment.	14/Mar/2026	07:00	14/Mar/2026	20:00		PLANNED	Requested	
521	RQ264673	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	For AMP of Line Bay	13/Mar/2026	17:00	13/Mar/2026	23:59		PLANNED	Requested	
522	RQ265152	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	13/Mar/2026	09:00	13/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
523	RQ265020	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	13/Mar/2026	08:00	15/Mar/2026	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested	
524	RQ264824	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects	13/Mar/2026	08:00	15/Mar/2026	18:00	Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	PLANNED	Requested	
525	RQ264932	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-2		D	To attend Shutdown nature defect	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Requested	
526	RQ265019	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	13/Mar/2026	08:00	15/Mar/2026	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested	
527	RQ264868	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	13/Mar/2026	08:00	14/Mar/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani(PG) T/L Ckt - 1 & 400 KV Bahadurgarh - Kabulpur T/L Ckt-1	PLANNED	Requested	
528	RQ265190	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/Mar/2026	09:30	12/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
529	RQ265133	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	Line Equipment AMP Work	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	

530	RQ265135	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV NALLAGARH-PATIALA (PG) CKT-2	D	A/R Non Auto required for Saftey of manpower working in 400KV Patiala-Patran 2	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
531	RQ265151	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
532	RQ265134	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1	D	A/R Non Auto required for Saftey of manpower working in 400KV Patiala-Patran 2	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
533	RQ264638	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSI) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	12/Mar/2026	08:00	15/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
534	RQ264931	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-1	D	To attend Shutdown natue defect	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Requested	
535	RQ265007	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP28- AP29 from 400KV D/c Existing line	12/Mar/2026	08:00	14/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested	
536	RQ265006	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP28- AP29 from 400KV D/c Existing line	12/Mar/2026	08:00	14/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested	
537	RQ264961	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MEERUT-MANDOLA (PG) CKT-4	C	CVT replacement work	12/Mar/2026	08:00	13/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Requested	
538	RQ265189	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	11/Mar/2026	09:30	11/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
539	RQ265150	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	11/Mar/2026	09:00	11/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
540	RQ265023	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	D	LINE EQUIPMENT AMP WORK	11/Mar/2026	09:00	11/Mar/2026	18:00	line bay amp works	PLANNED	Requested	
541	RQ265131	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2	D	A/R Non Auto required for Saftey of manpower working in 400KV Patiala-Patran 1	11/Mar/2026	09:00	11/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
542	RQ265130	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1	D	Line Equipment AMP Work	11/Mar/2026	09:00	11/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
543	RQ265132	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV NALLAGARH-PATIALA (PG) CKT-1	D	A/R Non Auto required for Saftey of manpower working in 400KV Patiala-Patran 1	11/Mar/2026	09:00	11/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
544	RQ264812	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	For relay testing work & Annual AMP	11/Mar/2026	09:00	11/Mar/2026	18:00	For relay testing work & Annual AMP	PLANNED	Requested	
545	RQ264782	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	For attending shutdown nature defects	11/Mar/2026	09:00	11/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested	
546	RQ264928	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	To attend Shutdown natue defect	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Requested	

547	RQ264915	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PB TSL)-KHETRI (PKTSL) (PB TSL) CKT-4	D	For defect rectification work	11/Mar/2026	08:00	11/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested		
548	RQ264997	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	D	For defect rectification work	11/Mar/2026	08:00	20/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested		
549	RQ264914	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PB TSL)-KHETRI (PKTSL) (PB TSL) CKT-3	D	For defect rectification work	11/Mar/2026	08:00	11/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested		
550	RQ265208	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	D	Retrofitting of electro Mechanical BB relay with numerical Relay	10/Mar/2026	09:30	10/Mar/2026	18:00	Kindly approve.	PLANNED	Requested		
551	RQ264781	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	For attending shutdown nature defects	10/Mar/2026	09:00	10/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Requested		
552	RQ264811	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	For relay testing work & Annual AMP	10/Mar/2026	09:00	10/Mar/2026	18:00	For relay testing work & Annual AMP	PLANNED	Requested		
553	RQ264954	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV HEERAPURA-HINDAUN (RS) CKT-1	D	Retrofitment of Main Bay & Tie Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	10/Mar/2026	09:00	12/Mar/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested		
554	RQ265022	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	D	LINE EQUIPMENT AMP WORK	10/Mar/2026	09:00	10/Mar/2026	18:00	line bay amp works	PLANNED	Requested		
555	RQ265149	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	10/Mar/2026	09:00	10/Mar/2026	17:00	Kindly approve.	PLANNED	Requested		
556	RQ264937	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	D	Relay Testing	10/Mar/2026	09:00	10/Mar/2026	18:00		PLANNED	Requested		
557	RQ264703	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	10/Mar/2026	08:00	11/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Requested		
558	RQ264959	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	C	CVT replacement work	10/Mar/2026	08:00	11/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Requested		
559	RQ264894	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	D	TL DEFECT RECTIFICATION WORK	10/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Requested		
560	RQ264913	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PB TSL)-KHETRI (PKTSL) (PB TSL) CKT-2	D	For defect rectification work	10/Mar/2026	08:00	10/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested		
561	RQ264704	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	10/Mar/2026	08:00	11/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Requested		
562	RQ264912	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PB TSL)-KHETRI (PKTSL) (PB TSL) CKT-1	D	For defect rectification work	10/Mar/2026	08:00	10/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested		

563	RQ264706	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BABAI(RS)- BHIWANI(PG) (NRSS36) CKT-2	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	10/Mar/2026	08:00	11/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Requested
564	RQ264705	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BABAI(RS)- BHIWANI(PG) (NRSS36) CKT-1	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	10/Mar/2026	08:00	11/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Requested
565	RQ264718	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV CHITTORGARH(RS)- CHITTORGARH(PG) (PG) CKT-2	D	For attending S/D nature defects	10/Mar/2026	08:00	10/Mar/2026	18:00	Non Auto of 400 KV CHITTORGARH(RS)- CHITTORGARH (PG) CKT- 1	PLANNED	Requested
566	RQ264927	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA- SIKAR (PG) CKT-2	D	To attend Shutdown natue defect	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Requested
567	RQ264960	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MANDOLA(PG)- MAHARANIBAGH(PG) (DTL) CKT-2	C	CVT replacement work	10/Mar/2026	08:00	11/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Requested
568	RQ264971	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV FATEHGARH_III(PG)- FATEHGARH_IV(F4TL) (F4TL) CKT-2	D	Busbar relay testing of 453 Bay and Primary stability of Bus-6	09/Mar/2026	18:00	11/Mar/2026	23:59		PLANNED	Requested
569	RQ264969	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV FATEHGARH_III(PG)- FATEHGARH_IV(F4TL) (F4TL) CKT-1	D	Busbar relay testing of 453 Bay and Primary stability of Bus-6	09/Mar/2026	18:00	11/Mar/2026	23:59		PLANNED	Requested
570	RQ264880	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4	D	for rectification of line defects	09/Mar/2026	10:00	10/Mar/2026	23:00		PLANNED	Requested
571	RQ265171	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV JALANDHAR(PG)- NAKODAR(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	09/Mar/2026	10:00	09/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
572	RQ264879	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3	D	for rectification of line defects	09/Mar/2026	10:00	10/Mar/2026	23:00		PLANNED	Requested
573	RQ265207	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR- NEWWANPOH (PG) CKT-3	D	Retrofitting of electro Mechanical BB relay with numerical Relay	09/Mar/2026	09:30	09/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
574	RQ265157	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR- NEWWANPOH (PG) CKT-3	C	S/D required for permanent Restoration of line from ERS to New Tower at Loc No 224-228 and 144 which had failed due to massive landslides and sinking of major chunk of land in village Parnaut in Ramban Gool very near to Line corridor followed by collapse of 03 No towers (Tower Loc No 225,225 &227) and damage to tower No 228.	09/Mar/2026	09:00	23/Mar/2026	18:00	Kindly approve.	PLANNED	Requested

575	RQ265158	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR- NEWWANPOH (PG) CKT-4	C	S/D required for permanent Restoration of line from ERS to New Tower at Loc No 224-228 and 144 which had failed due to massive landslides and sinking of major chunk of land in village Parnaut in Ramban Gool very near to Line corridor followed by collapse of 03 No towers (Tower Loc No 225,225 &227) and damage to tower No 228.	09/Mar/2026	09:00	23/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
576	RQ265148	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV AMRITSAR- JALANDHAR (PG) CKT- 1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	09/Mar/2026	09:00	09/Mar/2026	17:00	Kindly approve.	PLANNED	Requested
577	RQ265021	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-2	D	LINE EQUIPMENT AMP WORK	09/Mar/2026	09:00	09/Mar/2026	18:00	line bay amp works	PLANNED	Requested
578	RQ264936	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	Relay Testing	09/Mar/2026	09:00	09/Mar/2026	18:00		PLANNED	Requested
579	RQ264680	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BALLABHGARH(PG)- TUGHLAKABAD(PG) (DTL) CKT-1	D	For Insulator replacement and SD defects rectifications	09/Mar/2026	08:00	15/Mar/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 required.	PLANNED	Requested
580	RQ264717	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV CHITTORGARH(RS)- CHITTORGARH(PG) (PG) CKT-1	D	For attending S/D nature defects	09/Mar/2026	08:00	09/Mar/2026	18:00	Non Auto of 400 KV CHITTORGARH(RS)-CHITTORGARH (PG) CKT-2	PLANNED	Requested
581	RQ264870	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWANI(PG)- KABULPUR(HV) (PG)	C	Replacement of Damaged Conductor in Span 207 - 208	09/Mar/2026	08:00	12/Mar/2026	20:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Hisar T/L Ckt-1	PLANNED	Requested
582	RQ264924	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA(PG)- BABAI(RS) (NRSS36) CKT-1	D	To attend Shutdown natue defect	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Requested
583	RQ265004	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AJMER(RS)- AJMER(PG) (PG) CKT- 1	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP25- AP26 from 400KV D/c Existing line	09/Mar/2026	08:00	11/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested
584	RQ264911	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA(PG)- SIKAR_2(PSTL) (PSTL) CKT-2	D	For defect rectification work	09/Mar/2026	08:00	09/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested
585	RQ264681	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BAMNOLI(DV)- TUGHLAKABAD(PG) (DTL) CKT-2	D	For insulator replacement and SD defects rectifications	09/Mar/2026	08:00	15/Mar/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 required	PLANNED	Requested
586	RQ265005	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AJMER(RS)- AJMER(PG) (PG) CKT- 2	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP25- AP26 from 400KV D/c Existing line	09/Mar/2026	08:00	11/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Requested

587	RQ264694	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-SJVNGEL_SL_BKN2 (SJVNGEL_BKN2) CKT-1	D	for Power Line crossing work AP-8 to AP-9: Stringing work of under construction 400 kV Bikaner-2-Bikaner-3 (under construction SS) line	09/Mar/2026	07:30	13/Mar/2026	18:30	for Power Line crossing work AP-8 to AP-9: Stringing work of under construction 400 kV Bikaner-2-Bikaner-3 (under construction SS) line	PLANNED	Requested
588	RQ265169	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV JALANDHAR(PG)-SAMBHA(PG) (NRSS XXIX) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	08/Mar/2026	10:00	08/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
589	RQ264910	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	For defect rectification work	08/Mar/2026	08:00	08/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested
590	RQ264827	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	To attend shutdown nature defects	08/Mar/2026	08:00	10/Mar/2026	18:00	Non auto for 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Requested
591	RQ264732	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	D	Fire wall construction	08/Mar/2026	08:00	10/Mar/2026	20:00	Fire wall construction	PLANNED	Requested
592	RQ264993	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4	D	For defect rectification work	08/Mar/2026	08:00	16/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested
593	RQ264992	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3	D	For defect rectification work	08/Mar/2026	08:00	16/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested
594	RQ264878	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2	D	for rectification of line defects	07/Mar/2026	10:00	08/Mar/2026	23:00		PLANNED	Requested
595	RQ265166	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	07/Mar/2026	10:00	07/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
596	RQ264877	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1	D	for rectification of line defects	07/Mar/2026	10:00	08/Mar/2026	23:00		PLANNED	Requested
597	RQ265206	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	07/Mar/2026	09:30	07/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
598	RQ264949	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For AMP of Line Bay at Sikar-II Substation	07/Mar/2026	09:00	07/Mar/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested
599	RQ264935	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	D	Relay Testing	07/Mar/2026	09:00	07/Mar/2026	18:00		PLANNED	Requested
600	RQ264999	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWANI-HISSAR (PG) CKT-1	D	Line Bay AMP work at Hisar end	07/Mar/2026	09:00	07/Mar/2026	18:00	amp work	PLANNED	Requested
601	RQ264685	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-3	D	For SD defects rectifications	07/Mar/2026	08:00	07/Mar/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested
602	RQ264830	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	To attend shutdown nature defects	07/Mar/2026	08:00	08/Mar/2026	18:00	Non Auto mode for 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 and 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Requested

603	RQ264903	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	07/Mar/2026	08:00	09/Mar/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested
604	RQ265188	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	D	Retrofitting of electro Mechanical BB relay with numerical Relay	06/Mar/2026	09:30	06/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
605	RQ264838	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHINMAL-ZERDA (PG) CKT-1	D	Line Bay AMP work at Bhinmal	06/Mar/2026	09:00	06/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Requested
606	RQ264839	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHINMAL-KANKROLI (PG) CKT-1	D	Line Bay AMP work at Bhinmal	06/Mar/2026	09:00	06/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Requested
607	RQ264948	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	For AMP of Line Bay at Sikar-II Substation	06/Mar/2026	09:00	06/Mar/2026	18:00	Non Auto Mode required of other charge ccts	PLANNED	Requested
608	RQ264998	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWADI-HISSAR (PG) CKT-1	D	Line Bay AMP work at Hisar end	06/Mar/2026	09:00	06/Mar/2026	18:00	amp work	PLANNED	Requested
609	RQ264934	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-2	D	Relay Testing	06/Mar/2026	09:00	06/Mar/2026	18:00		PLANNED	Requested
610	RQ264897	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	D	TLDEFECT RECTIFICATION WORK	06/Mar/2026	08:00	06/Mar/2026	18:00	400 KV DADRI-Ballabgarh will be in Non-Auto Mode during outage	PLANNED	Requested
611	RQ265118	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV RAMPUR HEP(SI)-NALLAGARH(PG) (PG) CKT-1	C	S/D required for permanent restoration of Tower which has been restored on ERS after bypassing LOC No 343 which became critical due to unequal settlement of land near and around the tower caused by incessant rains, land slides due to cloud bursts in upper reaches during Aug & Sep'2025 resulting in unequal settlement and subsequently bending of Tower members	06/Mar/2026	08:00	10/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
612	RQ265173	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	06/Mar/2026	08:00	06/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
613	RQ264635	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	06/Mar/2026	08:00	08/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
614	RQ265175	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1	D	AR IN NON AUTO DURING SHUTDOWN OF KURUKSHETRA-NAKODAR LINE	06/Mar/2026	08:00	06/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
615	RQ264871	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)	C	Replacement of Damaged Conductor in Span 207 - 208	06/Mar/2026	08:00	07/Mar/2026	20:00	Non-auto Mode of 400 KV Kabulpaur - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Bhiwani (BBMB) T/L Ckt-1	PLANNED	Requested
616	RQ264739	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	For attending S/D nature defects	06/Mar/2026	08:00	07/Mar/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested

617	RQ265119	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	D	AR in non auto mode for Permanent restoration of 400 KV Rampur-Nalagarh TL at Tower No 343 Ckt-1	06/Mar/2026	08:00	10/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
618	RQ265174	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1	D	AR IN NON AUTO DURING SHUTDOWN OF KURUKSHETRA-NAKODAR LINE	06/Mar/2026	08:00	06/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
619	RQ264684	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-2	D	For SD defects rectifications	06/Mar/2026	08:00	06/Mar/2026	18:00	Non Auto Mode required of other charge ckt	PLANNED	Requested
620	RQ264676	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	D	For AMP of Line Bay	05/Mar/2026	17:00	05/Mar/2026	23:59		PLANNED	Requested
621	RQ264933	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1	D	Relay Testing	05/Mar/2026	09:00	05/Mar/2026	18:00		PLANNED	Requested
622	RQ264953	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	C	Retrofitment of Line Isolator of Bassi-Heerapura ckt-1 at Heerapura GSS	05/Mar/2026	09:00	09/Mar/2026	18:00	Line along with Line Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested
623	RQ264836	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1	D	Line Bay AMP work at Bhinmal	05/Mar/2026	09:00	05/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Requested
624	RQ264896	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	D	TLDEFECT RECTIFICATION WORK	05/Mar/2026	08:00	05/Mar/2026	18:00	400 KV DADRI-Ballabgarh will be in Non-Auto Mode during outage	PLANNED	Requested
625	RQ264907	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1	D	For defect rectification work	05/Mar/2026	08:00	05/Mar/2026	18:00	non auto of other charge ckt required	PLANNED	Requested
626	RQ264967	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	D	Line bay AMP work	05/Mar/2026	08:00	06/Mar/2026	18:00	Line CT replacement work at DTL Bawana SS	PLANNED	Requested
627	RQ264957	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	C	CVT replacement work	05/Mar/2026	08:00	07/Mar/2026	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Requested
628	RQ264958	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	C	CT replacement work	05/Mar/2026	08:00	07/Mar/2026	18:00	Line CT replacement work at DTL Bawana SS	PLANNED	Requested
629	RQ264982	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-3	D	For insulator replacement work	05/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Requested
630	RQ264983	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-4	D	For insulator replacement work	05/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Requested
631	RQ264771	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	For OPGW installation works under 'OPGW-02' Package - Shutdown required for Re-installation of Aviation globules on OPGW	05/Mar/2026	08:00	05/Mar/2026	18:00	Shutdown required for Re-installation of Aviation globules on OPGW	PLANNED	Requested
632	RQ264996	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	D	For defect rectification work	05/Mar/2026	08:00	10/Mar/2026	18:00	non auto of other charge ckt required	PLANNED	Requested

633	RQ264731	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	D	Fire wall construction	05/Mar/2026	08:00	07/Mar/2026	20:00	Fire wall construction	PLANNED	Requested	
634	RQ264829	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV RAPS_D(NP)-KOTA(PG) CKT-2	D	To attend shutdown nature defects	05/Mar/2026	08:00	06/Mar/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Requested	
635	RQ264708	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-2	C	AMP work at RRVPNL Station end.	04/Mar/2026	16:00	05/Mar/2026	04:00		PLANNED	Requested	
636	RQ265164	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV MOGA-JALANDHAR (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	04/Mar/2026	10:00	04/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
637	RQ264846	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KANKROLI-ZERDA (PG) CKT-1	D	Insulator replacement work and shutdown defect rectification work	04/Mar/2026	09:00	14/Mar/2026	20:00	Non Auto of 400 KV Kankroli-Zerda CKT 2	PLANNED	Requested	
638	RQ265109	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	D	SD required for Removal of OPGW work under ULDC scheme.	04/Mar/2026	09:00	05/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Requested	
639	RQ264847	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KANKROLI-ZERDA (PG) CKT-2	D	Insulator replacement work and shutdown defect rectification work	04/Mar/2026	09:00	14/Mar/2026	20:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Requested	
640	RQ264837	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	D	Line Bay AMP work at Bhinmal	04/Mar/2026	09:00	04/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Requested	
641	RQ264655	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KANKROLI-ZERDA (PG) CKT-1	D	Insulator replacement work	04/Mar/2026	08:00	14/Mar/2026	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2	PLANNED	Requested	
642	RQ264656	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KANKROLI-ZERDA (PG) CKT-2	D	Insulator replacement work	04/Mar/2026	08:00	14/Mar/2026	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Requested	
643	RQ264906	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTL) CKT-2	D	For defect rectification work	04/Mar/2026	08:00	04/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested	
644	RQ265016	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	04/Mar/2026	08:00	06/Mar/2026	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested	
645	RQ264826	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	To attend shutdown nature defects	04/Mar/2026	08:00	07/Mar/2026	18:00	Non auto for 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	PLANNED	Requested	
646	RQ265015	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA-SIKAR (PG) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	04/Mar/2026	08:00	06/Mar/2026	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested	
647	RQ264675	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	D	For AMP of Line Bay	03/Mar/2026	17:00	03/Mar/2026	23:59		PLANNED	Requested	
648	RQ265161	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/Mar/2026	10:00	03/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
649	RQ265187	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHTWAR(GIS)-KISHENPUR(PG) (KWTL) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/Mar/2026	09:30	03/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
650	RQ265139	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR-SAMBA (PG) CKT-2	D	Line Equipment AMP Work	03/Mar/2026	09:00	03/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	

651	RQ264893	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	D	TLDEFECT RECTIFICATION WORK	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Requested	
652	RQ264956	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	C	CVT replacement work	03/Mar/2026	08:00	04/Mar/2026	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Requested	
653	RQ264828	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	D	To attend shutdown nature defects	03/Mar/2026	08:00	04/Mar/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	PLANNED	Requested	
654	RQ264970	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-2	D	Busbar relay testing of 438 and 444 Bay and Primary stability of Bus-6	02/Mar/2026	18:00	07/Mar/2026	23:59		PLANNED	Requested	
655	RQ264968	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-1	D	Busbar relay testing of 438 and 444 Bay and Primary stability of Bus-6	02/Mar/2026	18:00	07/Mar/2026	23:59		PLANNED	Requested	
656	RQ264674	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV FATEHGARH_III(PG)-FATEHGARH_III(PG) (PRTL) CKT-2	D	For AMP of Line Bay	02/Mar/2026	17:00	02/Mar/2026	23:59		PLANNED	Requested	
657	RQ264707	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-1	C	AMP work at RRVPNL Station end.	02/Mar/2026	16:00	03/Mar/2026	04:00		PLANNED	Requested	
658	RQ265160	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV CHAMBA-JALANDHAR (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Mar/2026	10:00	02/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
659	RQ265186	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Mar/2026	09:30	02/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
660	RQ265108	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	D	SD required for Removal of OPGW work under ULDC scheme.	02/Mar/2026	09:00	05/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Requested	
661	RQ265138	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR-SAMBA (PG) CKT-1	D	Line Equipment AMP Work	02/Mar/2026	09:00	02/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
662	RQ264991	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-2	D	For defect rectification work	02/Mar/2026	08:00	07/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested	
663	RQ264990	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-1	D	For defect rectification work	02/Mar/2026	08:00	07/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested	
664	RQ264872	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWADI-HISSAR (PG) CKT-3	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	02/Mar/2026	08:00	03/Mar/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 2	PLANNED	Requested	
665	RQ264952	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	C	Retrofitment of Line Isolator of Bassi-Heerapura ckt-2 at Heerapura GSS	01/Mar/2026	09:00	04/Mar/2026	18:00	Line along with Line Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
666	RQ264764	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	D	For OPGW Diamond creation with Agra-Dausa (B/W TN-309-310) under 'OPGW-01' Package - Shutdown required for Diamond creation with Agra-Dausa line (B/W TN-309-310)	01/Mar/2026	08:00	01/Mar/2026	18:00	Shutdown required for Diamond creation with Agra-Dausa line (B/W TN-309-310)	PLANNED	Requested	

667	RQ264984	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	D	Replacement of Porcelain LA with Polymer LA.	01/Mar/2026	08:00	01/Mar/2026	22:00	To be availed in February 2026	PLANNED	Requested
668	RQ264726	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	C	Jack Bus replacement work & relay testing.	01/Mar/2026	08:00	04/Mar/2026	20:00	Jack Bus replacement work & relay testing.	PLANNED	Requested
669	RQ264634	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	01/Mar/2026	08:00	05/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
670	RQ264863	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-1	D	Non-Auto mode for on line PID testing of porcelain Disc insulators	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto mode for on line PID testing of porcelain Disc insulators	PLANNED	Requested
671	RQ264729	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-BALLABHGARH (PG) CKT-1	C	Jack Bus replacement work & relay testing.	01/Mar/2026	08:00	04/Mar/2026	20:00	Jack Bus replacement work & relay testing.	PLANNED	Requested
672	RQ264978	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-3	D	For insulator replacement work	01/Mar/2026	08:00	04/Mar/2026	18:00	To be availed from 24.02.2026 to 27.02.2026	PLANNED	Requested
673	RQ264955	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	C	CVT replacement work	01/Mar/2026	08:00	02/Mar/2026	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Requested
674	RQ264979	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-4	D	For insulator replacement work	01/Mar/2026	08:00	04/Mar/2026	18:00	To be availed from 24.02.2026 to 27.02.2026	PLANNED	Requested
675	RQ265028	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	For defect rectification work	01/Mar/2026	08:00	15/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Requested
676	RQ264775	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	D	For OPGW replacement works between TN-49 to TN-50	01/Mar/2026	08:00	04/Mar/2026	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested
677	RQ264981	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-2	D	For insulator replacement work	01/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Requested
678	RQ264977	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-2	D	For insulator replacement work	01/Mar/2026	08:00	04/Mar/2026	18:00	To be availed from 20.02.2026 to 23.02.2026	PLANNED	Requested
679	RQ264769	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	For OPGW installation works under 'OPGW-02' Package	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested
680	RQ264770	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	For OPGW installation works under 'OPGW-02' Package - Shutdown required for Removal of Aviation globules from the earthwire	01/Mar/2026	08:00	01/Mar/2026	18:00	Shutdown required for Removal of Aviation globules from the earthwire	PLANNED	Requested
681	RQ264774	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	D	For OPGW replacement works between TN-49 to TN-50	01/Mar/2026	08:00	04/Mar/2026	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested
682	RQ264762	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUASA_TL) CKT-2	D	For OPGW installation works under 'OPGW-01' Package	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested
683	RQ264768	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	For OPGW installation works under 'OPGW-02' Package	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested

684	RQ264730	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	Jack Bus replacement work & relay testing.	01/Mar/2026	08:00	04/Mar/2026	20:00	Jack Bus replacement work & relay testing.	PLANNED	Requested	
685	RQ264727	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		C	Jack Bus replacement work & relay testing.	01/Mar/2026	08:00	04/Mar/2026	20:00	Jack Bus replacement work & relay testing.	PLANNED	Requested	
686	RQ265117	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1		D	AR in non auto mode for Permanent restoration of 400 KV Rampur-Nalagarh TL at Tower No 343 Ckt-II	01/Mar/2026	08:00	05/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
687	RQ264765	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-BHIWADI (PG) CKT-1		D	For OPGW Diamond creation at crossing with Agra-Bhiwadi Line under 'OPGW-01' Package	01/Mar/2026	08:00	07/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
688	RQ264767	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
689	RQ264728	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BALLABHGARH-GURGAON (PG) CKT-1		C	Jack Bus replacement work & relay testing.	01/Mar/2026	08:00	04/Mar/2026	20:00	Jack Bus replacement work & relay testing.	PLANNED	Requested	
690	RQ264864	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-2		D	Non-Auto mode for on line PID testing of porcelain Disc insulators	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto mode for on line PID testing of porcelain Disc insulators	PLANNED	Requested	
691	RQ265014	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01/Mar/2026	08:00	03/Mar/2026	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested	
692	RQ264902	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Mar/2026	08:00	03/Mar/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
693	RQ264985	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	Replacement of Porcelain LA with Polymer LA.	01/Mar/2026	08:00	01/Mar/2026	22:00	To be availed in February 2026	PLANNED	Requested	
694	RQ265116	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2		C	S/D required for permanent restoration of Tower which has been restored on ERS after bypassing LOC No 343 which became critical due to unequal settlement of land near and around the tower caused by incessant rains, land slides due to cloud bursts in upper reaches during Aug & Sep'2025 resulting in unequal settlement and subsequently bending of Tower members	01/Mar/2026	08:00	05/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
695	RQ264763	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU_SA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package - Shutdown required for Diamond creation works	01/Mar/2026	08:00	01/Mar/2026	18:00	Shutdown required for Diamond creation works	PLANNED	Requested	
696	RQ264761	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU_SA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
697	RQ264980	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-1		D	For insulator replacement work	01/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Requested	

698	RQ264976	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-1	D	For insulator replacement work	01/Mar/2026	08:00	04/Mar/2026	18:00	To be availed from 20.02.2026 to 23.02.2026	PLANNED	Requested		
699	RQ264766	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-BHIWADI (PG) CKT-2	D	For OPGW Diamond creation at crossing with Agra-Bhiwadi Line under 'OPGW-01' Package	01/Mar/2026	08:00	07/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested		
700	RQ264690	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2	C	1) for Erection and Stringing work of under construction Loop In and Loop Out of both circuits of 400 kv Bikaner_2 (PBTSL)-Bikaner(PG) line at Bikaner-3 (under construction SS) 2) For Power line crossing work AP-10 to AP-11: Stringing work of under construction 400 kv Bikaner-2-Bikaner-3 (under construction ss) line	01/Mar/2026	07:30	15/Mar/2026	18:30	1) for Erection and Stringing work of under construction Loop In and Loop Out of both circuits of 400 kv Bikaner_2 (PBTSL)-Bikaner(PG) line at Bikaner-3 (under construction SS) 2) For Power line crossing work AP-10 to AP-11: Stringing work of under construction 400 kv Bikaner-2-Bikaner-3 (under construction ss) line	PLANNED	Requested		
701	RQ264689	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1	C	1) for Erection and Stringing work of under construction Loop In and Loop Out of both circuits of 400 kv Bikaner_2 (PBTSL)-Bikaner(PG) line at Bikaner-3 (under construction SS) 2) For Power line crossing work AP-10 to AP-11: Stringing work of under construction 400 kv Bikaner-2-Bikaner-3 (under construction ss) line	01/Mar/2026	07:30	15/Mar/2026	18:30	1) for Erection and Stringing work of under construction Loop In and Loop Out of both circuits of 400 kv Bikaner_2 (PBTSL)-Bikaner(PG) line at Bikaner-3 (under construction SS) 2) For Power line crossing work AP-10 to AP-11: Stringing work of under construction 400 kv Bikaner-2-Bikaner-3 (under construction ss) line	PLANNED	Requested		
702	RQ265101	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Requested		
703	RQ265099	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Requested		
704	RQ265105	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KURUKSHETRA-JIND (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Requested		
705	RQ265107	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Requested		
706	RQ265106	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KURUKSHETRA-JIND (PG) CKT-2	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Requested		
707	RQ265102	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Requested		

708	RQ265104	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Requested
709	RQ265103	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Requested
710	RQ265100	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Requested
711	RQ264563	OCC_240	slcdps_sd	AC TRANSMISSION L	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID,BB MB	D	Annual maintenance and Protection testing of bay equipments and relay settings updation.	31/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Requested
712	RQ264558	OCC_240	slcdps_sd	AC TRANSMISSION L	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID,BB MB	D	Annual maintenance and Protection testing of bay equipments and relay settings updation.	30/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Requested
713	RQ265855	OCC_240	bbmb_sd	AC TRANSMISSION L	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID,BB MB	D	General Mtc.of Line	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Requested
714	RQ265843	OCC_240	bbmb_sd	AC TRANSMISSION L	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWERGRID,BB MB	D	Yearly mtc of line	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Requested
715	RQ265908	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	Protection test of 80 MVar Line reactor. Line to be charged with new Line reactor after retrofitment under ADDCAP.	31/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Requested
716	RQ265985	OCC_240	slcdps_sd	AC TRANSMISSION L	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	Testing & Maintenance work	30/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Requested
717	RQ265639	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	"LBB Relay Retrofitment_Main Bay & Tie Bay A/r of another ckt to be disabled"	30/Mar/2026	03:00	31/Mar/2026	18:00		PLANNED	Requested
718	RQ265638	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	"LBB Relay Retrofitment_Main Bay & Tie Bay A/r of another ckt to be disabled"	27/Mar/2026	08:00	28/Mar/2026	18:00		PLANNED	Requested
719	RQ265984	OCC_240	slcdps_sd	AC TRANSMISSION L	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Testing & Maintenance work	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Requested
720	RQ266120	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	"LBB testing of Tie Bay 428 after retrofitment of old LBB relay with process bus LBB relay (GIS 1 & GIS 2 tie bay). 400 kv Knp GIS 1 will be charged through 427 Main bay A/r of another ckt to be disabled"	26/Mar/2026	14:00	26/Mar/2026	18:00		PLANNED	Requested
721	RQ265906	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	C	Installation of bushing in new line reactor of Ballabgharh-1 line. Existing MELCO make 80 MVAR line reactor is to be retrofitted under ADDCAP	26/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Requested
722	RQ265740	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2	POWERGRID	D	Replacement of Porcelain LA with Polymer LA.	25/Mar/2026	08:00	25/Mar/2026	18:00	to be availed in February 2026	PLANNED	Requested
723	RQ266110	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	AUTORECLOSURE OFF OF 400 KV VARANASI SARNATH 1 IS REQUIRED TO FACILITATE SHUTDOWN OF 400 KV VARANASI SARNATH 2 LINE	25/Mar/2026	07:00	26/Mar/2026	18:00		PLANNED	Requested

724	RQ266111	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV SARNATH(UP)- VARANASI(PG) (PG) CKT-2	POWERGRID	D	Shutdown nature maintenance work	25/Mar/2026	07:00	26/Mar/2026	18:00			PLANNED	Requested
725	RQ265739	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV TEHRI(THDC)- KOTESHWAR(PG) (PG) CKT-1	POWERGRID	D	Replacement of Porcelain LA with Polymer LA.	24/Mar/2026	08:00	24/Mar/2026	18:00	to be availed in February 2026		PLANNED	Requested
726	RQ266027	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1	POWERGRID	D	Quarterly Preventive Maintenance and testing work.	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
727	RQ265496	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV SARNATH(UP)- VARANASI(PG) (PG) CKT-1	POWERGRID	D	SHUTDOWN NATURE MAINTANANCE WORK	24/Mar/2026	07:00	25/Mar/2026	18:00			PLANNED	Requested
728	RQ265497	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV SARNATH(UP)- VARANASI(PG) (PG) CKT-2	POWERGRID	D	NON AUTO OF 400 KV VARANASI SARNATH 2 REQUIRED TO FACILITATE SHUTDOWN OF 400 KV VARANASI SARNATH 1 LINE	24/Mar/2026	07:00	25/Mar/2026	18:00			PLANNED	Requested
729	RQ265297	OCC_240	sldccv_sd	AC TRANSMISSION L	400 KV BAWANA CCGTB(DTL)- BAHADURGARH(PG) (PG) CKT-1	POWERGRID	D	CCGT Bawan requested for jack bus replacement of 400kV Jack bus R , Y , B phases of bay 413.	23/Mar/2026	09:00	26/Mar/2026	16:00	line require eath at Bahadurgarh end		PLANNED	Requested
730	RQ265695	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV RIHAND(NT)- ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	NON AUTO MODE CKT1 DURING TLA WORK OF CKT 2	23/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested
731	RQ265696	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV RIHAND(NT)- ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	TLA INSTALLATION BY AGENCY	23/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested
732	RQ265706	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV RIHAND(NT)- ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Mid span joint rectification work.	22/Mar/2026	08:00	22/Mar/2026	18:00			PLANNED	Requested
733	RQ265707	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV RIHAND(NT)- ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Non auto mode of 400 kv allahabad kanpur gis ckt 2 for mid span joint rectification work.	22/Mar/2026	08:00	22/Mar/2026	18:00			PLANNED	Requested
734	RQ265763	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DADRI(NT)- MANDOLA(PG) (PG) CKT-2	POWERGRID	C	CVT replacement work	22/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested
735	RQ265673	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR_GIS- KANPUR (PG) CKT-2	POWERGRID	C	"Retrofitment of entire conventional protection system of 400 kv Knp GIS 2 Line with Process bus based protection/ SAS system. 400 kv Kanpur GIS 2 Line will be charged through 429 Main Bay. After this 428 Tie Bay will be charged. Relays at Kanpur GIS end will also be retrofitted during s/d A/r of another ckt to be disabled"	22/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested
736	RQ265488	OCC_240	sldccv_sd	AC TRANSMISSION L	400 KV BAMNOLI(DV)- DWARKA (PG) (PG) CKT-1	POWERGRID	D	replacement of damaged clmups , connectors and bay tighening.	21/Mar/2026	07:00	21/Mar/2026	13:00			PLANNED	Requested
737	RQ265762	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DADRI(NT)- MANDOLA(PG) (PG) CKT-1	POWERGRID	C	CVT replacement work	20/Mar/2026	08:00	21/Mar/2026	18:00			PLANNED	Requested

738	RQ265651	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	"For AMP of Line Bay equipments with non-switchable Line Reactor of 400 kV Mainpuri – Fatehpur ckt-1 at Mainpuri SS A/r of another ckt to be disabled"	20/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
739	RQ265888	OCC_240	rampur_sd	AC TRANSMISSION L	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWERGRID	C	HV testing of unit 5 R-phase G4 compartment after attending the gas leakage fault..	20/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested
740	RQ265795	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	TWFL Installation at Bassi end.	20/Mar/2026	08:00	21/Mar/2026	18:00			PLANNED	Requested
741	RQ264475	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	* Plan Shutdown of 400KV Singrauli(NTPC) Line Bay( Bay no.91) and 400KV Sarojininagar-Singrauli (NTPC) Line for bay maintenanc	19/Mar/2026	09:00	19/Mar/2026	18:00			PLANNED	Requested
742	RQ265619	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	19/Mar/2026	07:00	19/Mar/2026	18:00			PLANNED	Requested
743	RQ265621	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWERGRID	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	18/Mar/2026	07:00	18/Mar/2026	18:00			PLANNED	Requested
744	RQ265600	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWERGRID	D	"Line Bay AMP work. A/r of another ckt to be disabled"	17/Mar/2026	09:30	17/Mar/2026	17:30			PLANNED	Requested
745	RQ265672	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	C	"Retrofitment of entire conventional protection system of 400 kV Knp GIS 1 Line with Process bus-based protection/SAS system. On 20-03-2026, Kanpur-Kanpur GIS-1 line shall be charged with 427 Main bay only & 428 tie bay will be under s/d till retrofitment of GIS-2 line protection system A/r of another ckt to be disabled"	17/Mar/2026	08:00	21/Mar/2026	18:00			PLANNED	Requested
746	RQ265622	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWERGRID	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	17/Mar/2026	07:00	17/Mar/2026	18:00			PLANNED	Requested
747	RQ265935	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	"LBB testing of Tie Bay-419 after retrofitment of old LBB relay with process bus LBB relay for 400 kV Knp Auraiya 1 & 400 kV Knp Blb line 3. 400 kV Knp Auraiya 1 will be charged through 418 Main bay A/r of another ckt to be disabled"	16/Mar/2026	14:00	16/Mar/2026	18:00			PLANNED	Requested
748	RQ265601	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWERGRID	D	"Line Bay AMP work. A/r of another ckt to be disabled"	16/Mar/2026	09:30	16/Mar/2026	17:30			PLANNED	Requested
749	RQ266113	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	AR in non auto mode required for safety purpose for working in 400KV Jalandhar-Hamirpur line.	16/Mar/2026	08:00	16/Mar/2026	18:00	Kindly approve		PLANNED	Requested
750	RQ266112	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	AR in non auto mode required for safety purpose for working in 400KV Jalandhar-Hamirpur line.	16/Mar/2026	08:00	16/Mar/2026	18:00	Kindly approve		PLANNED	Requested
751	RQ265891	OCC_240	rampur_sd	AC TRANSMISSION L	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWERGRID	C	To attend the S6 gas leakage in R Phase G4 compartmen of tunit -5	16/Mar/2026	08:00	25/Mar/2026	18:00	The line shutdown required because unit -5 G4 compartment is below nallagarh ckt-1		PLANNED	Requested

752	RQ266117	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	AR in non auto mode required for safety purpose for working in 400KV Jalandhar-Hamirpur line.	16/Mar/2026	08:00	16/Mar/2026	18:00	Kindly approve	PLANNED	Requested	
753	RQ266116	OCC_240	cpcc2_sd	AC TRANSMISSION L	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWERGRID	D	AR in non auto mode required for safety purpose for working in 400KV Jalandhar-Hamirpur line.	16/Mar/2026	08:00	16/Mar/2026	18:00	Kindly approve	PLANNED	Requested	
754	RQ265535	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	AMP OF LINE RECATOR, REATOR BAY & LINE BAY	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Requested	
755	RQ265765	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MEERUT-MANDOLA (PG) CKT-2	POWERGRID	C	CVT replacement work	14/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Requested	
756	RQ265596	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWERGRID	D	"For LBB relay retrofitting work at Bareilly(UPPTCL) end. Additionally AR Non-Auto of 400kV BAREILLY(UPPTCL)-BAREILLY-1 is also required to facilitate shutdown nature defects rectification in line by TLM/Bareilly. A/r of another ckt to be disabled"	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Requested	
757	RQ265519	OCC_240	ntpcos_sd	AC TRANSMISSION L	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	C	Allahabad line-02 Testing, A/R check	13/Mar/2026	08:00	13/Mar/2026	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Requested	
758	RQ265595	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWERGRID	D	"For LBB relay retrofitting work at Bareilly(UPPTCL) end. Additionally AR Non-Auto of 400kV BAREILLY(UPPTCL)-BAREILLY-2 is also required to facilitate shutdown nature defects rectification in line by TLM/Bareilly. A/r of another ckt to be disabled"	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Requested	
759	RQ265677	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	C	"Retrofitment of entire conventional protection system of 400 kv Knp Blb 3 Line with Process bus based protection/ SAS system. 400 kv Kanpur Blb 3 Line will be charged through 420 Main Bay. After this 419 Tie Bay will be charged A/r of another ckt to be disabled"	13/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Requested	
760	RQ265502	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWERGRID	D	"For attending Shutdown Nature Defects under Sitarganj, Bareilly and Pithoragarh TLM Jurisdiction A/r of another ckt to be disabled"	12/Mar/2026	10:00	12/Mar/2026	18:00		PLANNED	Requested	
761	RQ265764	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MEERUT-MANDOLA (PG) CKT-1	POWERGRID	C	CVT replacement work	12/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Requested	
762	RQ265594	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	C	NHAI Line diversion work	12/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Requested	
763	RQ265972	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWERGRID	D	For replacement of defective CLR insulators and jumper replacement	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Requested	
764	RQ265522	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	for overhead crossing of UNDER CONSTRUCTION 765 KV NEEMRANA-BAREILLY LINE	12/Mar/2026	07:00	16/Mar/2026	19:00		PLANNED	Requested	
765	RQ265521	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	for overhead crossing of UNDER CONSTRUCTION 765 KV NEEMRANA-BAREILLY LINE	12/Mar/2026	07:00	16/Mar/2026	19:00		PLANNED	Requested	

766	RQ266092	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	for overhead crossing of UNDER CONSTRUCTION 765 KV NEEMRANA-BAREILLY LINE	12/Mar/2026	07:00	16/Mar/2026	19:00			PLANNED	Requested
767	RQ265501	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY_2-JAULIIVI (PG) CKT-1	POWERGRID	D	"For attending Shutdown Nature Defects under Sitarganj, Bareilly and Pithoragarh TLM Jurisdiction A/r of another ckt to be disabled"	11/Mar/2026	10:00	11/Mar/2026	18:00			PLANNED	Requested
768	RQ265543	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	D	Replacement of defective CLR insulators	11/Mar/2026	09:00	11/Mar/2026	18:00			PLANNED	Requested
769	RQ265544	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	D	Non-auto mode for shutdown of circuit-1	11/Mar/2026	09:00	11/Mar/2026	18:00			PLANNED	Requested
770	RQ264414	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR-2(PG) LINE FOR CT/CVT TANDELTA TESTING AND BAY MAINTENANCE.	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
771	RQ266089	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	For Construction work under Mainpuri Substation Extension package SS-103_Treminations, testing, commissioning of LR and associated Bay A/r of another ckt to be disabled	11/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
772	RQ264623	OCC_240	sterlite_sd	AC TRANSMISSION L	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Shutdown required for Commencement of Tapping at 400Kv Kota Merta line for LILO of one circuit of 400kv Kota Merta T/L at Beawar S/s	10/Mar/2026	09:00	16/Mar/2026	18:00	Shutdown required		PLANNED	Requested
773	RQ265709	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	"400 KV ALLAHABAD FATEHPUR 2 INSULATOR REPLACEMENT WORK BY AGENCY by ALLAHABAD TLM Sag plate adjustment and shut down works by Fatehpur TLM"	10/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
774	RQ265708	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	NON AUTO MODE OF 400KV ALLAHABAD FATEHPUR 1 DURING INSULATOR REPLACEMENT WORK IN CKT 2.	10/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
775	RQ265719	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWERGRID	D	LINE EQUIPMENT AMP WORK	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
776	RQ266012	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	For diamond formation	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
777	RQ264415	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR-1(PG) LINE FOR ADJUSTING OF R PHASE,B BUS PANTOGRAPH ISOLATOR.	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
778	RQ266013	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	For diamond formation	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
779	RQ265674	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	C	"Retrofitment of entire conventional protection system of 400 kv Knp Auraiya Line 1 with Process bus based protection/ SAS system. On 12-03-2026, Auraiya-1 line will be charged through 418 Main bay only. 419 Tie bay will remain under S/d for retrofitment of protection system of 400 kv Knp Blb 3 line A/r of another ckt to be disabled"	09/Mar/2026	14:00	12/Mar/2026	18:00			PLANNED	Requested

780	RQ265536	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	"To connect 400KV Sikar-1 line bay jumper droppings directly to LA. Also, DAC replacement in Y-phase CB to be done. A/r of another ckt to be disabled"	09/Mar/2026	08:00	09/Mar/2026	20:00			PLANNED	Requested
781	RQ265612	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	Diamond formation work	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
782	RQ265718	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWERGRID	D	LINE EQUIPMENT AMP WORK	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
783	RQ265895	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	CGL make CB interrupter overhauling of Bay-405 at Kanpur	09/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
784	RQ265613	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Diamond formation work.	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
785	RQ265676	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	"LBB testing of Tie Bay-413 after retrofitment of old LBB relay with process bus LBB relay for 400 kV Knp Auraiya 2 & 400 kV Knp Blb line 2. 400 kV Kanpur Blb 2 Line will be charged through 412 Main Bay. After this 413 Tie Bay will be charged A/r of another ckt to be disabled"	08/Mar/2026	14:00	08/Mar/2026	18:00			PLANNED	Requested
786	RQ265292	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)	POWERGRID	D	Stringing activity of crossing span between AP129- AP130 of 400 kV D/C Jalpura -Khurja Transmission line of TP JKJPTL	08/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
787	RQ265699	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	NON AUTO MODE OF 400 KV ALLAHABAD FATEHPUR 2 DURING INSULATOR REPLACEMENT WORK IN CKT 1.	07/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
788	RQ265698	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	"INSULATOR REPLACEMENT WORK BY AGENCY by ALLAHABAD TLM Sag plate adjustment and shut down works by Fatehpur TLM"	07/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
789	RQ265610	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Replacement of Porcelain Insulator to Polymer Insulator	06/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested
790	RQ266004	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work & testing of bay equipment alongwith line reactor at Merta	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
791	RQ265986	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWERGRID	D	Testing & Maintenance work	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
792	RQ265611	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Non-auto required for Porcelain to Polymer Insulator replacement work (400KV Fatehpur-Panki-01))	06/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested
793	RQ265768	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	POWERGRID	C	CVT & CT replacement work	05/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested
794	RQ265675	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	C	"Retrofitment of entire conventional protection system of 400 kV Knp Auraiya Line 2 with Process bus based protection/ SAS system. On 08.03.2026, 400 kV Knp Auraiya 2 Line will be charged from 414 Main Bay only. A/r of another ckt to be disabled"	05/Mar/2026	08:00	08/Mar/2026	18:00			PLANNED	Requested

795	RQ265697	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	NON AUTO MODE OF 400 KV SINGRAULI ALLAHABAD 3 FOR MID SPAN JOINT RECTIFICATION OF 400 KV ALLAHABAD KANPUR GIS CKT 2.	04/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
796	RQ265701	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Mid span joint rectification work.	04/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
797	RQ265700	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	NON AUTO MODE OF 400 KV ALLAHABAD KANPUR GIS CKT1 FOR MID SPAN JOINT RECTIFICATION OF CKT2.	04/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
798	RQ265771	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWERGRID	C	CVT replacement work	03/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
799	RQ265725	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-BHIWADI (PG) CKT-2	POWERGRID	D	LINE EQUIPMENT AMP WORK	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
800	RQ265904	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	C	S/d for bushing dismantling from MELCO make 80 MVar line reactor. L/R is to be retrofitted under ADDCAP	02/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
801	RQ265617	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Non-auto required for Porcelain to Polymer Insulator replacement work (400KV Singrauli-Fatehpur)	02/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
802	RQ265537	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	"To connect 400KV Sikar-2 line bay jumper droppings directly to LA. A/r of another ckt to be disabled"	02/Mar/2026	08:00	02/Mar/2026	20:00			PLANNED	Requested
803	RQ265721	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWADI-HISSAR (PG) CKT-3	POWERGRID	D	LINE EQUIPMENT AMP WORK	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
804	RQ265618	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Replacement of Porcelain Insulator to Polymer Insulator	02/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
805	RQ265868	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	C	SS103 LR commissioning works at Allahabad SS.	01/Mar/2026	09:00	15/Mar/2026	18:00			PLANNED	Requested
806	RQ265530	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	Mid span joint rectification work in 400 KV ALLAHABAD KANPUR GIS CKT 1	01/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
807	RQ265720	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BHIWADI-HISSAR (PG) CKT-2	POWERGRID	D	LINE EQUIPMENT AMP WORK	01/Mar/2026	08:00	01/Mar/2026	18:00			PLANNED	Requested
808	RQ265726	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
809	RQ265770	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	C	CVT replacement work	01/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
810	RQ265711	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	NON AUTO MODE CKT2 DURING TLA INSTALLTION OF CKT1	01/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
811	RQ266085	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2	POWERGRID	C	for carrying out tapping arrangement of LILO lines	01/Mar/2026	08:00	15/Mar/2026	18:00	to be availed from 08.02.2026 to 23.02.2026		PLANNED	Requested
812	RQ266084	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1	POWERGRID	C	for carrying out tapping arrangement of LILO lines	01/Mar/2026	08:00	15/Mar/2026	18:00	to be availed from 08.02.2026 to 23.02.2026		PLANNED	Requested

813	RQ265710	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	TLA INSTALLATION BY AGENCY	01/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
814	RQ265689	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	C	"Retrofitment of entire conventional protection system of 400 kv Knp Blb Line 2 with Process bus-based protection/SAS system. On 04-03-2026, 400 kv Knp Blb-2 line will be charged through 412 Main bay only. 413 Tie bay will remain under s/d till retrofitment of Auraiya-2 line. A/r of another ckt to be disabled"	01/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
815	RQ265233	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	Relay testing	31/Mar/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
816	RQ264396	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	* Shutdown of 400kv Fatehabad Line for testing and Maintenance Work.	27/Mar/2026	10:00	28/Mar/2026	18:00			PLANNED	Requested
817	RQ264267	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	* S/D for cleaning of Polymer/Disc insulator, removing of bird beat, bird nest, Kite manjha from the line	27/Mar/2026	08:00	31/Mar/2026	17:00			PLANNED	Requested
818	RQ265234	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	Relay testing	27/Mar/2026	08:00	30/Mar/2026	18:00			PLANNED	Requested
819	RQ265226	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Relay Facia Change by third party (Quantity=6)	26/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested
820	RQ264400	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV HARDUAGANJ -ALIGARH (UP) CKT-1	UPPTCL	D	* For routine maintenance work	25/Mar/2026	09:30	27/Mar/2026	18:00			PLANNED	Requested
821	RQ265518	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV SHAHJAHANPUR(PG)-ROSA(UPC) (UP) CKT-2	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS AT SHAHJAHANPUR S/S	25/Mar/2026	09:00	25/Mar/2026	18:00			PLANNED	Requested
822	RQ266118	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	LBB Relay Retrofitment_Main Bay & Tie Bay	25/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested
823	RQ265227	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Relay Facia Change by third party (Quantity=6)	25/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested
824	RQ264488	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	24/Mar/2026	10:00	24/Mar/2026	16:00			PLANNED	Requested
825	RQ264403	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	* Shutdown of 400kv firozabad line for testing and Maintenance work.	24/Mar/2026	10:00	25/Mar/2026	18:00			PLANNED	Requested
826	RQ265517	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV SHAHJAHANPUR(PG)-ROSA(UPC) (UP) CKT-1	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS AT SHAHJAHANPUR S/S	24/Mar/2026	09:00	24/Mar/2026	18:00			PLANNED	Requested

827	RQ264578	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	D	For Bay Maintenance of line and testing of CT, CVT, D Isolator and Breaker	23/Mar/2026	09:00	24/Mar/2026	18:00			PLANNED	Requested
828	RQ264277	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* For routine maintenance work	23/Mar/2026	09:00	27/Mar/2026	19:00			PLANNED	Requested
829	RQ266105	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	LBB Relay Retrofitment main & Tie bay	23/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
830	RQ264273	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* S/D for cleaning of Polymer/Disc insulator, removing of bird beat, bird nest, Kite manjha from the line	22/Mar/2026	08:00	24/Mar/2026	17:00			PLANNED	Requested
831	RQ265663	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALIGARH-SHAMLI (UP) CKT-2	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	20/Mar/2026	07:00	25/Mar/2026	18:00			PLANNED	Requested
832	RQ265662	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALIGARH(UP)-KHURJA STPP (TH) (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	20/Mar/2026	07:00	25/Mar/2026	18:00			PLANNED	Requested
833	RQ264489	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	18/Mar/2026	10:00	18/Mar/2026	16:00			PLANNED	Requested
834	RQ264577	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	D	For Bay Maintenance of line and testing of CT, CVT, D Isolator and Breaker	18/Mar/2026	09:00	19/Mar/2026	18:00			PLANNED	Requested
835	RQ264265	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For routine maintenance work	18/Mar/2026	09:00	18/Mar/2026	19:00			PLANNED	Requested
836	RQ265373	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ATAUR-INDIRAPURAM (UP) CKT-1	UPPTCL	C	Annual Testing and maintenance	18/Mar/2026	08:30	18/Mar/2026	12:30			PLANNED	Requested
837	RQ264276	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* For Height raising work	18/Mar/2026	08:00	31/Mar/2026	17:00			PLANNED	Requested
838	RQ264419	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	C	* shut down applied for routine testing and tightening the bay for 400 kv mrd-ataur line.	16/Mar/2026	10:00	16/Mar/2026	18:00			PLANNED	Requested
839	RQ264264	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	* For routine maintenance work	16/Mar/2026	09:00	16/Mar/2026	19:00			PLANNED	Requested
840	RQ264579	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	For Bay Maintenance of line and testing of CT, CVT, D Isolator and Breaker	16/Mar/2026	09:00	17/Mar/2026	18:00			PLANNED	Requested
841	RQ264440	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* SHUTDOWN OF 400 KV UNNAO BAREILLY 2ND LINE IS REQUIRED FOR REPLACEMENT OF CVT AT 400 KV S/S UNNAO.	16/Mar/2026	09:00	16/Mar/2026	17:00			PLANNED	Requested
842	RQ264274	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* S/D for cleaning of Polymer/Disc insulator, removing of bird beat, bird nest, Kite manjha from the line	16/Mar/2026	08:00	18/Mar/2026	17:00			PLANNED	Requested
843	RQ265657	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	16/Mar/2026	07:00	21/Mar/2026	18:00			PLANNED	Requested
844	RQ265659	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV HARDUAGANI-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	16/Mar/2026	07:00	21/Mar/2026	18:00			PLANNED	Requested

845	RQ264418	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	C	* for routine testing and tightening the bay . the line will be in shutdown.	13/Mar/2026	10:00	13/Mar/2026	18:00			PLANNED	Requested
846	RQ264271	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	* For Line Maintenance works	13/Mar/2026	09:00	16/Mar/2026	18:00			PLANNED	Requested
847	RQ264439	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown of 400 KV Unnao Bareilly 1st line is required at 4090 KV S/S, Unnao for Replacement of CVT .	13/Mar/2026	09:00	13/Mar/2026	17:00			PLANNED	Requested
848	RQ264268	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* Shutdown taken for jumper tightening and maintenance work.	13/Mar/2026	08:00	18/Mar/2026	17:00			PLANNED	Requested
849	RQ264272	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV HARDUAGANJ-SIKANDRABAD (UP) CKT-1	UPPTCL	D	* For routine maintenance work	12/Mar/2026	09:30	15/Mar/2026	18:00			PLANNED	Requested
850	RQ264590	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For Bay Maintenance of line and testing of CT, CVT, D Isolator and Breaker	12/Mar/2026	09:00	13/Mar/2026	18:00			PLANNED	Requested
851	RQ264437	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* Shutdown of 400 KV Unnao Panki line is required for Replacement of CVT at 400 KV S/S, Unnao	12/Mar/2026	09:00	12/Mar/2026	17:00			PLANNED	Requested
852	RQ265973	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	Non-auto mode for shutdown of 400KV Agra-Pilipokhar (UPPTCL) line	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
853	RQ265648	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	11/Mar/2026	07:00	16/Mar/2026	18:00			PLANNED	Requested
854	RQ264438	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown of 400 KV Unnao Agra line is required for Replacement of CVT at 400 KV S/S, Unnao	10/Mar/2026	09:00	10/Mar/2026	17:00			PLANNED	Requested
855	RQ264275	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* S/D for cleaning of Polymer/Disc insulator, removing of bird beat, bird nest, Kite manjha from the line	10/Mar/2026	08:00	14/Mar/2026	17:00			PLANNED	Requested
856	RQ264575	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	For Bay Maintenance of line and testing of CT, CVT, D Isolator and Breaker	09/Mar/2026	09:00	10/Mar/2026	18:00			PLANNED	Requested
857	RQ264270	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	* For Line Maintenance works	09/Mar/2026	09:00	12/Mar/2026	18:00			PLANNED	Requested
858	RQ264417	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-UNNAO LINE ADJUSTMENT OF B PHASE,A BUS PANTOGRAPH ISOLATOR.	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
859	RQ264401	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	* For routine maintenance work	07/Mar/2026	09:30	10/Mar/2026	18:00			PLANNED	Requested
860	RQ264416	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR REPLACEMENT OF SOMVAR LINE REACTOR TO 63MVAR LINE REACTOR FOR OPENING OF JUMPER	06/Mar/2026	10:00	09/Mar/2026	17:00			PLANNED	Requested
861	RQ264576	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	For Bay Maintenance of line and testing of CT, CVT, D Isolator and Breaker	06/Mar/2026	09:00	07/Mar/2026	18:00			PLANNED	Requested
862	RQ264595	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ALIGARH-MAINPURI (UP) CKT-1	UPPTCL	D	Line CVT Testing works	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested

863	RQ264600	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV MAINPURI(UP)- MAINPURI(PG) (UP) CKT-2	UPPTCL	D	Line CVT Testing works	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
864	RQ265635	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALIGARH(UP)- KHURJA STPP (TH) (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	05/Mar/2026	07:00	10/Mar/2026	18:00			PLANNED	Requested
865	RQ264477	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV BAREILLY- UNNAO (UP) CKT-2	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-I	02/Mar/2026	10:00	02/Mar/2026	17:00			PLANNED	Requested
866	RQ264606	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ORAI- PARICHA (UP) CKT-1	UPPTCL	D	Bus 1 Isolator hot spot attending	02/Mar/2026	09:30	02/Mar/2026	18:30			PLANNED	Requested
867	RQ264266	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	* Preventive maintenance of 400 kv Unnao Agra line	02/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
868	RQ265242	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV TANDA(NT)- BASTI(UP) (UP) CKT-1	UPPTCL	C	Construction of 400 kV D/C (Quad) Gonda-Tanda & Gonda - Basti Transmission line (Completion of Lilo arrangement of 2nd Circuit of Tanda- Basti Transmission line at gonda)	01/Mar/2026	08:00	05/Mar/2026	18:00	Request to allow Auto recloser off		PLANNED	Requested
869	RQ265245	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV TANDA(NT)- BASTI(UP) (UP) CKT-1	UPPTCL	D	Construction of 400 kV D/C (Quad) Gonda-Tanda & Gonda - Basti Transmission line (Completion of Lilo arrangement of 2nd Circuit of Tanda- Basti Transmission line at gonda)	01/Mar/2026	08:00	01/Mar/2026	18:00	for LILO of ckt 2 of 400 kV Tanda- Bhaukhari (Basti) TL		PLANNED	Requested
870	RQ264476	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV BAREILLY- UNNAO (UP) CKT-1	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	01/Mar/2026	08:00	01/Mar/2026	17:00			PLANNED	Requested
871	RQ265243	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV TANDA(NT)- BASTI(UP) (UP) CKT-2	UPPTCL	C	Construction of 400 kV D/C (Quad) Gonda-Tanda & Gonda - Basti Transmission line (Completion of Lilo arrangement of 2nd Circuit of Tanda- Basti Transmission line at gonda)	01/Mar/2026	08:00	05/Mar/2026	18:00	Lilo of ckt 2 of 400 kV Tanda- Bhaukhari (Basti) TL		PLANNED	Requested
872	RQ265490	OCC_240	sldcdv_sd	AC TRANSMISSION L	400 KV BAMNOLI(DV)- TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID,DT L	D	replacement of damaged clmaps , connectors and bay tighening.	31/Mar/2026	07:00	31/Mar/2026	13:00			PLANNED	Requested
873	RQ265489	OCC_240	sldcdv_sd	AC TRANSMISSION L	400 KV BAMNOLI(DV)- TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID,DT L	D	replacement of damaged clmaps , connectors and bay tighening.	30/Mar/2026	07:00	31/Mar/2026	13:00			PLANNED	Requested
874	RQ265491	OCC_240	sldcdv_sd	AC TRANSMISSION L	400 KV BAMNOLI(DV)- JHATIKARA(PG) (DTL) CKT-2	POWERGRID,DT L	D	replacement of damaged clmaps , connectors and bay tighening.	22/Mar/2026	07:00	22/Mar/2026	13:00			PLANNED	Requested
875	RQ265760	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MANDOLA(PG)- MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID,DT L	C	CVT replacement work	10/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
876	RQ265761	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MANDOLA(PG)- MAHARANIBAGH(PG) (DTL) CKT-2	POWERGRID,DT L	C	CVT replacement work	10/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
877	RQ266069	OCC_240	sekura_sd	AC TRANSMISSION L	400 KV AMRITSAR(PG)- MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	28/Mar/2026	08:00	28/Mar/2026	19:00	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc		PLANNED	Requested

878	RQ266070	OCC_240	sekura_sd	AC TRANSMISSION L	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	27/Mar/2026	08:00	27/Mar/2026	19:00	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	PLANNED	Requested
879	RQ265884	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	27/Mar/2026	09:00	27/Mar/2026	18:00	along with Bus-2	PLANNED	Requested
880	RQ264423	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	C	Intensive maintenance of line and to attend Drone survey observations from tower no. 1 to 129.	26/Mar/2026	08:00	31/Mar/2026	18:00	Note: Shutdown will be availed if tender allotted.	PLANNED	Requested
881	RQ265881	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	25/Mar/2026	09:00	25/Mar/2026	18:00	along with Bus-2	PLANNED	Requested
882	RQ265883	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	24/Mar/2026	09:00	24/Mar/2026	18:00	along with Bus-2	PLANNED	Requested
883	RQ265882	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	23/Mar/2026	09:00	23/Mar/2026	18:00	along with Bus-2	PLANNED	Requested
884	RQ265874	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	19/Mar/2026	09:00	19/Mar/2026	18:00		PLANNED	Requested
885	RQ264426	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Half Yarly Mtc. of line	19/Mar/2026	09:00	19/Mar/2026	17:00		PLANNED	Requested
886	RQ264422	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	C	Intensive maintenance of line and to attend Drone survey observations from tower no. 1 to 129.	19/Mar/2026	08:00	25/Mar/2026	18:00	Note: Shutdown will be availed if tender allotted.	PLANNED	Requested
887	RQ265871	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	18/Mar/2026	09:00	18/Mar/2026	18:00		PLANNED	Requested
888	RQ265873	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	17/Mar/2026	09:00	17/Mar/2026	18:00		PLANNED	Requested
889	RQ264425	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Half Yarly Mtc. of line	16/Mar/2026	09:00	16/Mar/2026	17:00		PLANNED	Requested
890	RQ265872	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	16/Mar/2026	09:00	16/Mar/2026	18:00		PLANNED	Requested
891	RQ264428	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Half Yarly Mtc. of line	13/Mar/2026	09:00	13/Mar/2026	17:00		PLANNED	Requested
892	RQ264421	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	General maintenance of line & CT tan delta testing at Daultabad end	10/Mar/2026	09:00	10/Mar/2026	18:00		PLANNED	Requested
893	RQ264427	OCC_240	slidchr_sd	AC TRANSMISSION L	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Half Yarly Mtc. of line	09/Mar/2026	09:00	09/Mar/2026	17:00		PLANNED	Requested

894	RQ264420	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	General maintenance of line	06/Mar/2026	09:00	06/Mar/2026	18:00			PLANNED	Requested
895	RQ265981	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Yearly maintenance work alongwith line reactor at hindaun	27/Mar/2026	08:00	27/Mar/2026	18:00			PLANNED	Requested
896	RQ266003	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	FOR MAINTAINCE WORK and Testing work at both end	25/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested
897	RQ265979	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Maintenance work	25/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested
898	RQ266001	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work(opprtunity SD on any one day at other end)	23/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested
899	RQ266026	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	23/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
900	RQ266025	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	20/Mar/2026	08:00	21/Mar/2026	18:00			PLANNED	Requested
901	RQ266000	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work(opprtunity SD on any one day at other end)	20/Mar/2026	08:00	22/Mar/2026	18:00			PLANNED	Requested
902	RQ266016	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	20/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
903	RQ265980	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Maintenance work at both end alongwith line reactor at heerapura	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
904	RQ266032	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Both end Quarterly Preventive Maintenance and testing work.	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
905	RQ265978	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Maintenance work at both end	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
906	RQ266033	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Both end Quarterly Preventive Maintenance and testing work. alongwith Bus-A and reactor at Jodhpur	17/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
907	RQ266009	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	During the Shutdown of 400 KV Main Bus-2, 400KV Bhilwara Ajmer Ckt-1 will also remain under shutdown, as corresponding 400KV Tie-3 Bay C.B. under breakdown	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
908	RQ266022	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
909	RQ265982	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Maintenance work at both end	14/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
910	RQ266031	OCC_240	slcdcrs_sd	AC TRANSMISSION L	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	14/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested

911	RQ265998	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	"SD Defects Rectification & Hardware Correction & Tightening Work"(oppportunity SD on any one day at other end)	13/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
912	RQ266024	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance at both end alongwith reactor at jodhpur	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
913	RQ266017	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned maintenance	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
914	RQ266018	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
915	RQ266021	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	10/Mar/2026	17:00	10/Mar/2026	23:00			PLANNED	Requested
916	RQ266020	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance alongwith reactor at Ramgarh	10/Mar/2026	17:00	10/Mar/2026	23:00			PLANNED	Requested
917	RQ265999	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	"SD Defects Rectification & Hardware Correction & Tightening Work"(oppportunity SD on any one day at other end)	10/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
918	RQ266010	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	During the Shutdown of 400 KV Main Bus-1, 400KV Bhilwara Chhabra Line will also remain under shutdown, as corresponding 400KV Tie-3 Bay C.B. under breakdown	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
919	RQ266008	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Quarterly maintenance work & testing of bay equipment alongwith line reactor at Merta	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
920	RQ266019	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance alongwith reactor at Ramgarh	09/Mar/2026	17:00	09/Mar/2026	23:00			PLANNED	Requested
921	RQ266023	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
922	RQ266028	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work. alongwith reactor at Jodhpur end	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
923	RQ266007	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance and Testing Works alongwith line reactor at Bhilwara	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
924	RQ266005	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	07/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested
925	RQ266006	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
926	RQ266030	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	05/Mar/2026	17:00	05/Mar/2026	23:00			PLANNED	Requested
927	RQ264622	OCC_240	sterlite_sd	AC TRANSMISSION L	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	A/R OFF required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	05/Mar/2026	09:00	15/Mar/2026	18:00	A/R OFF Required		PLANNED	Requested
928	RQ264621	OCC_240	sterlite_sd	AC TRANSMISSION L	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	A/R OFF required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	05/Mar/2026	09:00	15/Mar/2026	18:00	A/R OFF Required		PLANNED	Requested

929	RQ266002	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	FOR MAINTAINCE WORK and Testing work at both end	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
930	RQ266029	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	04/Mar/2026	17:00	04/Mar/2026	23:00			PLANNED	Requested
931	RQ264381	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 147 to 142.	27/Mar/2026	08:00	27/Mar/2026	18:00			PLANNED	Requested
932	RQ264572	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
933	RQ264369	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	20/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
934	RQ264370	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 91 to 110.	20/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
935	RQ264368	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
936	RQ264363	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
937	RQ264473	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General maintenance (Jumper tightning and insulator cleaning)	16/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
938	RQ264485	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightning of dead end towers and tree trimming etc.	16/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
939	RQ264362	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
940	RQ264357	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
941	RQ264356	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 179 to 164.	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
942	RQ264471	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General maintenance (Jumper tightning and insulator cleaning)	09/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
943	RQ264354	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightning of dead end towers and tree trimming etc.	09/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
944	RQ264353	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
945	RQ264351	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 201 to 215.	07/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested
946	RQ264349	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested

947	RQ264350	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 181 to 200.	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
948	RQ264346	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 161 to 180.	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
949	RQ264345	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV MUKTSAR- MAKHU (PS) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 163 to 148.	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
950	RQ264344	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 141 to 160.	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
951	RQ264340	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV NAKODAR(PSG)- MAKHU(PS) (PS) CKT- 1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
952	RQ264342	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV RAJPURA- DHURI (PS) CKT-1	PSTCL	D	Jumper Checking /Tightning of dead end towers and tree trimming etc.	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
953	RQ264341	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 120 to 140.	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
954	RQ266304	OCC_240	karcham_sd	AC TRANSMISSION L	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Cutting of trees in between tower span 49 - 50, 78, 92 - 93, 105 - 107 & 110 - 112 below CKT-1 from KW - NJ.	25/Mar/2026	09:00	28/Mar/2026	18:00	Shutdown required for cutting tree branches.		PLANNED	Requested
955	RQ266305	OCC_240	karcham_sd	AC TRANSMISSION L	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Cutting of trees in between tower span 49 - 50, 78, 92 - 93, 105 - 107 & 110 - 112 below CKT-2 from KW - NJ.	25/Mar/2026	09:00	28/Mar/2026	18:00	Shutdown required for cutting tree branches		PLANNED	Requested
956	RQ264379	OCC_240	sldcps_sd	AC TRANSMISSION L	400 KV KOLDAM(NT)- ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 6 to 10	25/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested

957	RQ266068	OCC_240	ntpcos_sd	AC TRANSMISSION L	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	C	Koldam-Ludhiana-1 line shutdown was required for main breaker (Bay-12) major OH works. These breakers were made in 2007. As per OEM recommendations, breaker major OH need to be done. After having failure of two breakers, we planned for major overhaul of these Hitachi made breakers. Unit side breakers major OH was completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per Koldam Switchyard design, the line side main breakers are exactly below the main line conductors. The distance between the top of the breaker and line conductor is 8 m. While removing the breaker using hydra for major OH purpose, the distance between top of the hydra and main line conductor is less than 4 m and there is chance of induction into the hydra. For safety reasons, the line shutdown is required for removing and erection of breakers.	23/Mar/2026	08:00	31/Mar/2026	18:00			PLANNED	Requested
958	RQ264371	OCC_240	slcdps_sd	AC TRANSMISSION L	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 6 to 10	20/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
959	RQ266064	OCC_240	ntpcos_sd	AC TRANSMISSION L	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	C	Hitachi made REL and REC relays retrofitting works	17/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
960	RQ265229	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	Relay Facia Change by third party (Quantity=6)	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
961	RQ265228	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	Relay Facia Change by third party (Quantity=6)	23/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested
962	RQ264482	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	23/Mar/2026	10:00	23/Mar/2026	16:00			PLANNED	Requested
963	RQ264434	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV MOHANLALGANJ (PGYTL)-UNNAO(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Shutdown of 400 KV Unnao Mohanlalganj Line is required for replacement of CT and other maintenance work.	18/Mar/2026	09:00	18/Mar/2026	17:00			PLANNED	Requested
964	RQ264441	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	D	* Plane shutdown of 400KV Mohanlalganj(PGYTL) Line Bay(Bay No.92) at 400KV S/S Sarojininagar and 400KV Sarojininagar-Mohanlal	16/Mar/2026	09:00	17/Mar/2026	18:00			PLANNED	Requested
965	RQ264436	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID,UP PTCL	C	* Shutdown of 400 KV Unnao Jehta 2nd line is required for Bay tightening and other maintenance work.	23/Mar/2026	09:00	23/Mar/2026	17:00			PLANNED	Requested

966	RQ264435	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV UNNAO(UP)-JEHTA_HARDDOI ROAD (UP) (PG) CKT-1	POWERGRID,UP PTCL	C	* Shutdown of 400 KV Unnao Jehta 1st line is required for Bay tightening and other maintenance work.	20/Mar/2026	09:00	20/Mar/2026	17:00			PLANNED	Requested
967	RQ265620	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UP PTCL	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	20/Mar/2026	07:00	20/Mar/2026	18:00			PLANNED	Requested
968	RQ264424	OCC_240	stuup_sd	AC TRANSMISSION L	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID,UP PTCL	C	* General maintinace and testing work will be done during shut down >X period.	16/Mar/2026	10:00	16/Mar/2026	17:00			PLANNED	Requested
969	RQ265834	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWERGRID,UP PTCL	D	"For LBB relay retrofitting work at Moradabad(UPPTCL) end and Shutdown nature defects rectification in line by TLM/Bareilly. A/r of another ckt to be disabled"	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
970	RQ265971	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,UP PTCL	D	Non-auto mode for shutdown of 400KV Agra-Pilipokhar (UPPTCL) line	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
971	RQ265520	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWERGRID,UP PTCL	D	for overhead crossing of UNDER CONSTRUCTION 765 KV NEEMRANA-BAREILLY LINE	07/Mar/2026	07:00	11/Mar/2026	19:00			PLANNED	Requested
972	RQ265449	OCC_240	slcdv_sd	AC TRANSMISSION L	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightning of line Dropper of R , Y , B phase and Preventive Maintenance.	18/Mar/2026	09:30	18/Mar/2026	17:00			PLANNED	Requested
973	RQ265321	OCC_240	slcdv_sd	AC TRANSMISSION L	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightning of tension tower hardware fitting and replacing/repairing of damaged spacers	16/Mar/2026	10:00	18/Mar/2026	17:00			PLANNED	Requested
974	RQ265448	OCC_240	slcdv_sd	AC TRANSMISSION L	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightning of line Dropper of R , Y , B phase and Preventive Maintenance.	12/Mar/2026	09:30	12/Mar/2026	17:00			PLANNED	Requested
975	RQ265320	OCC_240	slcdv_sd	AC TRANSMISSION L	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightning of tension tower hardware fitting and replacing/repairing of damaged spacers	10/Mar/2026	10:00	12/Mar/2026	17:00			PLANNED	Requested
976	RQ265767	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MEERUT-MANDOLA (PG) CKT-4	POWERLINK,PO WERGRID	C	CVT replacement work	18/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
977	RQ265766	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV MEERUT-MANDOLA (PG) CKT-3	POWERLINK,PO WERGRID	C	CVT replacement work	16/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
978	RQ265833	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRID	D	"For LBB relay retrofitting work in Meerut-2 line Reactor. Additionally AR Non-Auto of 400kV BAREILLY-MEERUT-1 is also required to facilitate shutdown nature defects rectification in line by TLM/Bareilly. A/r of another ckt to be disabled"	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
979	RQ265832	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO WERGRID	D	"For LBB relay retrofitting work in Meerut-1 line Reactor. Additionally AR Non-Auto of 400kV BAREILLY-MEERUT-2 is also required to facilitate shutdown nature defects rectification in line by TLM/Bareilly. A/r of another ckt to be disabled"	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested

980	RQ265983	OCC_240	sldcrs_sd	AC TRANSMISSION L	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	SD Defects Rectification & Hardware Correction & Tightening Work at Alwar(One day opportunity SD by Hindaun on 17.03.2026) day shut	16/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
981	RQ265625	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWERLINK	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	16/Mar/2026	07:00	16/Mar/2026	18:00			PLANNED	Requested
982	RQ265626	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWERLINK	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	14/Mar/2026	07:00	14/Mar/2026	18:00			PLANNED	Requested
983	RQ266104	OCC_240	cpcc1_sd	AC TRANSMISSION L	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1	POWERGRID,PS TCL	C	For CB Internal Inspection and rectification works for Y- phase of Bay No 408 & 409.	13/Mar/2026	08:00	15/Mar/2026	18:00			PLANNED	Requested
984	RQ265381	OCC_240	slchp_sd	AC TRANSMISSION L	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL,JPL,GREENKO	D	Periodical Testing	12/Mar/2026	09:00	12/Mar/2026	17:00			PLANNED	Requested
985	RQ265379	OCC_240	slchp_sd	AC TRANSMISSION L	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL,JPL	D	Periodical Testing	11/Mar/2026	09:00	11/Mar/2026	17:00			PLANNED	Requested
986	RQ265380	OCC_240	slchp_sd	AC TRANSMISSION L	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JPL	D	Periodical Testing	07/Mar/2026	09:00	07/Mar/2026	17:00			PLANNED	Requested
987	RQ265378	OCC_240	slchp_sd	AC TRANSMISSION L	400 KV KARCHAM WANGTOO(JSW)-KALA AMB(PKTL) (JSW) CKT-1	JSW	D	Periodical Testing	09/Mar/2026	09:00	09/Mar/2026	17:00			PLANNED	Requested
988	RQ266053	OCC_240	ntpcos_sd	AC TRANSMISSION L	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	C	Koldam-Banala line shutdown was required for main breaker (Bay-4) major OH works. These breakers were made in 2007. As per OEM recommendations, breaker major OH need to be done. After having failure of two breakers, we planned for major overhaul of these Hitachi made breakers. Unit side breakers major OH was completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per Koldam Switchyard design, the line side main breakers are exactly below the main line conductors. The distance between the top of the breaker and line conductor is 8 m. While removing the breaker using hydra for major OH purpose, the distance between top of the hydra and main line conductor is less than 4 m and there is chance of induction into the hydra. For safety reasons, the line shutdown is required for removing and erection of breakers.	09/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
989	RQ265636	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-2	THDC	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	05/Mar/2026	07:00	10/Mar/2026	18:00			PLANNED	Requested

990	RQ264151	OCC_240	sterlite_sd	AC TRANSMISSION L	400 KV KISHTWAR(GIS)-KISHENPUR(PG) (KWTL) CKT-1	STERLITE,KWTL	D	Shutdown required for A/R control configuration in Main-2 Relay at SCADA	04/Mar/2026	10:00	04/Mar/2026	13:00	Shutdown required	PLANNED	Requested
991	RQ264152	OCC_240	sterlite_sd	AC TRANSMISSION L	400 KV KISHTWAR(GIS)-KISHENPUR(PG) (KWTL) CKT-2	KWTL	D	Shutdown required for A/R control configuration in Main-2 Relay at SCADA	03/Mar/2026	15:00	03/Mar/2026	18:00	Shutdown required	PLANNED	Requested
992	RQ264159	OCC_240	sterlite_sd	AC TRANSMISSION L	400 KV DULHASTI(NH)-KISHTWAR(GIS) (KWTL) CKT-1	KWTL	D	Shutdown required for A/R control configuration in Main-2 Relay at SCADA	03/Mar/2026	10:00	03/Mar/2026	13:00	Shutdown required	PLANNED	Requested
993	RQ265632	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	03/Mar/2026	07:00	08/Mar/2026	18:00		PLANNED	Requested
994	RQ265631	OCC_240	cpcc3_sd	AC TRANSMISSION L	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	03/Mar/2026	07:00	08/Mar/2026	18:00		PLANNED	Requested
995	RQ265951	OCC_240	indigrd_sd	AC TRANSMISSION L	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-2	GPTL	C	For shifting of Towers No. 09-11, erection of a monopole structure, and stringing for modification work due to the Signature Global.	01/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Requested
996	RQ265950	OCC_240	indigrd_sd	AC TRANSMISSION L	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	GPTL	C	For shifting of Towers No. 09-11, erection of a monopole structure, and stringing for modification work due to the Signature Global.	01/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Requested
997	RQ265917	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-426 (ICT 1 main bay)	31/Mar/2026	08:00	31/Mar/2026	13:00		PLANNED	Requested
998	RQ265932	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-429 (Kanpur-Kanpur GIS-2 line main bay)	26/Mar/2026	08:00	26/Mar/2026	13:00		PLANNED	Requested
999	RQ264562	OCC_240	cpcc1_sd	BUS	400 KV BHIWANI(PG)-BUS 2	POWERGRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	24/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Requested
1000	RQ265806	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)	POWERGRID	D	For techno sirohi bay extension construction work	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Requested
1001	RQ264543	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWERGRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	22/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Requested
1002	RQ264561	OCC_240	cpcc1_sd	BUS	400 KV BHIWANI(PG)-BUS 1	POWERGRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	22/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Requested
1003	RQ265916	OCC_240	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-427 (Kanpur-Kanpur GIS-1 line main bay)	21/Mar/2026	08:00	21/Mar/2026	13:00		PLANNED	Requested
1004	RQ264542	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWERGRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	20/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Requested
1005	RQ265470	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	LBB relay retrofitting work	20/Mar/2026	07:00	20/Mar/2026	18:00		PLANNED	Requested
1006	RQ265930	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-420 (Ballabhgarh-3 line main bay)	16/Mar/2026	08:00	16/Mar/2026	13:00		PLANNED	Requested
1007	RQ264515	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWERGRID	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Requested
1008	RQ264514	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWERGRID	D	AMP work	15/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Requested

1009	RQ265409	OCC_240	cpcc3_sd	BUS	400KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGRID	D	FOR AMP OF 400KV BUS#1 AT SHAHJAHANPUR S/S	13/Mar/2026	09:00	13/Mar/2026	18:00			PLANNED	Requested
1010	RQ264484	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT DEHRADUN(PG)	POWERGRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1011	RQ265468	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	LBB relay retrofitting work	13/Mar/2026	07:00	13/Mar/2026	18:00			PLANNED	Requested
1012	RQ265705	OCC_240	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 2	POWERGRID	C	Bus AMP Work	12/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
1013	RQ264565	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	TO ATTEND HOTSPOT	12/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1014	RQ264555	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	POWERGRID	D	Commissioning of New ICT-V at Jhatikra SS	12/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1015	RQ265704	OCC_240	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 1	POWERGRID	C	Bus AMP Work	12/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
1016	RQ265929	OCC_240	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-418 (Auraiya-1 line main bay)	12/Mar/2026	08:00	12/Mar/2026	13:00			PLANNED	Requested
1017	RQ264530	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	AMP work	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1018	RQ265462	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	LBB relay retrofitting work	12/Mar/2026	07:00	12/Mar/2026	18:00			PLANNED	Requested
1019	RQ265410	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	FOR AMP OF 400KV BUS#2 AT SHAHJAHANPUR S/S	11/Mar/2026	09:00	11/Mar/2026	18:00			PLANNED	Requested
1020	RQ264529	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1021	RQ264536	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWERGRID	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1022	RQ264483	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT DEHRADUN(PG)	POWERGRID	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1023	RQ264554	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)	POWERGRID	D	Commissioning of New ICT-V at Jhatikra SS	10/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1024	RQ264564	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWERGRID	D	TO ATTEND HOTSPOT	10/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1025	RQ265924	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-414 (Auraiya-2- line main bay)	08/Mar/2026	08:00	08/Mar/2026	13:00			PLANNED	Requested
1026	RQ265703	OCC_240	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 2	POWERGRID	C	Bus AMP Work	06/Mar/2026	08:00	08/Mar/2026	18:00			PLANNED	Requested
1027	RQ265702	OCC_240	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 1	POWERGRID	C	Bus AMP Work	06/Mar/2026	08:00	08/Mar/2026	18:00			PLANNED	Requested
1028	RQ264585	OCC_240	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	AMP work	04/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
1029	RQ265775	OCC_240	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	AMP work	04/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
1030	RQ265923	OCC_240	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-412 (BLB-2 line main bay)	04/Mar/2026	08:00	04/Mar/2026	13:00			PLANNED	Requested
1031	RQ264479	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	D	For Integration of New Bay 412 Connection with Bus-2	04/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
1032	RQ265654	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_2(PG)	POWERGRID	D	AMP of 400KV Bus-II at Lucknow 765KV S/s	03/Mar/2026	09:00	03/Mar/2026	18:00			PLANNED	Requested
1033	RQ265459	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	GIS bay interconnection work	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
1034	RQ265774	OCC_240	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	AMP work	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
1035	RQ264584	OCC_240	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	AMP work	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested

1036	RQ264503	OCC_240	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWERGRID	D	COE Compliances & AMP work	02/Mar/2026	17:00	02/Mar/2026	23:00			PLANNED	Requested	
1037	RQ265416	OCC_240	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP of 400KV Bus-I at Lucknow 765KV S/s	02/Mar/2026	09:00	02/Mar/2026	18:00			PLANNED	Requested	
1038	RQ265458	OCC_240	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	GIS bay interconnection work	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested	
1039	RQ265773	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	AMP work	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested	
1040	RQ264583	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	AMP work	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested	
1041	RQ264478	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	D	For Integration of New Bay 410& 411 Connection with Bus-1	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested	
1042	RQ264502	OCC_240	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWERGRID	D	COE Compliances & AMP work	01/Mar/2026	17:00	01/Mar/2026	23:00			PLANNED	Requested	
1043	RQ265357	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Bus Jumper connection-SS119 ICT-4 commissioning works at Allahabad SS	01/Mar/2026	10:00	05/Mar/2026	18:00			PLANNED	Requested	
1044	RQ264487	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	C	For jack bus replacement & relay testing work	01/Mar/2026	08:00	04/Mar/2026	20:00			PLANNED	Requested	
1045	RQ264486	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	C	For jack bus replacement & relay testing work	01/Mar/2026	08:00	04/Mar/2026	20:00			PLANNED	Requested	
1046	RQ265772	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	AMP work	01/Mar/2026	08:00	01/Mar/2026	18:00			PLANNED	Requested	
1047	RQ264582	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	AMP work	01/Mar/2026	08:00	01/Mar/2026	18:00			PLANNED	Requested	
1048	RQ265400	OCC_240	slcdrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	30/Mar/2026	08:00	30/Mar/2026	18:00			PLANNED	Requested	
1049	RQ265399	OCC_240	slcdrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	27/Mar/2026	08:00	27/Mar/2026	18:00			PLANNED	Requested	
1050	RQ265395	OCC_240	slcdrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Yearly maintenance work	25/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested	
1051	RQ265388	OCC_240	slcdrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	25/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested	
1052	RQ265394	OCC_240	slcdrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Yearly maintenance work	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested	
1053	RQ265393	OCC_240	slcdrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested	
1054	RQ265392	OCC_240	slcdrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	23/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested	
1055	RQ265398	OCC_240	slcdrs_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	18/Mar/2026	17:00	18/Mar/2026	23:00			PLANNED	Requested	
1056	RQ265389	OCC_240	slcdrs_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-I to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested	
1057	RQ265387	OCC_240	slcdrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested	
1058	RQ265397	OCC_240	slcdrs_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	17/Mar/2026	17:00	17/Mar/2026	23:00			PLANNED	Requested	
1059	RQ265385	OCC_240	slcdrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	C	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work.	17/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested	
1060	RQ265391	OCC_240	slcdrs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPNL	D	Half Yearly Maintenance and Testing Works be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested	
1061	RQ265402	OCC_240	slcdrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested	
1062	RQ265386	OCC_240	slcdrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	C	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work.	11/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested	
1063	RQ265403	OCC_240	slcdrs_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested	

1064	RQ265390	OCC_240	sldcrs_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	RRVPNL	D	Half Yearly Maintenance and Testing Works be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested	
1065	RQ264574	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Retrofitment of Main Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	10/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested	
1066	RQ264573	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Retrofitment of Main Bay Isolators of Bassi-Heerapura ckt-1 line feeder at Heerapura GSS	05/Mar/2026	08:00	08/Mar/2026	18:00			PLANNED	Requested	
1067	RQ264308	OCC_240	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 2	PSTCL	D	Maintenance of Bus-Bar related equipments	30/Mar/2026	08:00	31/Mar/2026	18:00			PLANNED	Requested	
1068	RQ264307	OCC_240	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	28/Mar/2026	08:00	28/Mar/2026	18:00			PLANNED	Requested	
1069	RQ264306	OCC_240	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Maintenance of Bus-Bar related equipments	24/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested	
1070	RQ264304	OCC_240	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	14/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested	
1071	RQ264302	OCC_240	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.Mtc Of CVT'S	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested	
1072	RQ264299	OCC_240	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of CVT'S	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested	
1073	RQ265051	OCC_240	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)		D	AMP works	26/Mar/2026	09:00	26/Mar/2026	18:00	Kindly approve.		PLANNED	Requested	
1074	RQ265050	OCC_240	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)		D	AMP works	24/Mar/2026	09:00	24/Mar/2026	18:00	Kindly approve.		PLANNED	Requested	
1075	RQ265066	OCC_240	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Mar/2026	09:30	31/Mar/2026	18:00	Kindly approve.		PLANNED	Requested	
1076	RQ265057	OCC_240	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Mar/2026	09:00	31/Mar/2026	17:00	Kindly approve.		PLANNED	Requested	
1077	RQ265060	OCC_240	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)		D	AMP works	16/Mar/2026	09:00	17/Mar/2026	18:00	Kindly approve.		PLANNED	Requested	
1078	RQ265063	OCC_240	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	15/Mar/2026	09:00	29/Mar/2026	18:00	Kindly approve.		PLANNED	Requested	
1079	RQ265059	OCC_240	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)		D	AMP works	12/Mar/2026	09:00	13/Mar/2026	18:00	Kindly approve.		PLANNED	Requested	
1080	RQ265045	OCC_240	cpcc2_sd	BUS	400KV BUS 2 AT FATEHABAD(PG)		D	AMP works	11/Mar/2026	09:00	11/Mar/2026	18:00	Kindly approve.		PLANNED	Requested	
1081	RQ265068	OCC_240	cpcc2_sd	BUS	400KV BUS 2 AT PANCHKULA(PG)		D	AMP works	09/Mar/2026	08:00	09/Mar/2026	18:00	Kindly approve.		PLANNED	Requested	
1082	RQ265067	OCC_240	cpcc2_sd	BUS	400KV BUS 1 AT PANCHKULA(PG)		D	AMP works	05/Mar/2026	08:00	05/Mar/2026	18:00	Kindly approve.		PLANNED	Requested	
1083	RQ265062	OCC_240	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Mar/2026	09:00	13/Mar/2026	18:00	Kindly approve.		PLANNED	Requested	
1084	RQ265044	OCC_240	cpcc2_sd	BUS	400KV BUS 1 AT FATEHABAD(PG)		D	AMP works	02/Mar/2026	09:00	02/Mar/2026	18:00	Kindly approve.		PLANNED	Requested	
1085	RQ265056	OCC_240	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Mar/2026	09:00	15/Mar/2026	17:00	Kindly approve.		PLANNED	Requested	
1086	RQ265065	OCC_240	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	01/Mar/2026	09:30	15/Mar/2026	18:00	Kindly approve.		PLANNED	Requested	
1087	RQ265362	OCC_240	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	AMP works	26/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested	
1088	RQ265361	OCC_240	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	AMP works	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested	
1089	RQ265758	OCC_240	cpcc1_sd	BUS	400 KV NARELA(PNTL) - BUS 2	PNTL	C	for erection of 765 kV Sikar II line bay GIS module & GIS bus extension	25/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested	

1090	RQ265757	OCC_240	cpcc1_sd	BUS	400 KV NARELA(PNTL) - BUS 1	PNTL	C	for erection of 765 kV Sikar II line bay GIS madule & GIS bus extention	23/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
1091	RQ264526	OCC_240	stuup_sd	BUS	400KV BUS 2 AT MORADABAD(UP)	UPPTCL	C	* A planned shutdown is requested for 400 kV Main Bus-B to carry out general maintenance, including tightening and inspect	24/Mar/2026	09:00	24/Mar/2026	18:00			PLANNED	Requested
1092	RQ264517	OCC_240	stuup_sd	BUS	400KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance of 400kV Bus-2 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no power supply will be i	19/Mar/2026	08:00	19/Mar/2026	17:00			PLANNED	Requested
1093	RQ264538	OCC_240	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work No supply affected, maintained through Bus-I.	19/Mar/2026	08:00	19/Mar/2026	17:00			PLANNED	Requested
1094	RQ264537	OCC_240	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work No supply affected, maintained through Bus-II.	18/Mar/2026	08:00	18/Mar/2026	17:00			PLANNED	Requested
1095	RQ264516	OCC_240	stuup_sd	BUS	400KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance of 400kV Bus-1 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no power supply will be i	18/Mar/2026	08:00	18/Mar/2026	17:00			PLANNED	Requested
1096	RQ264545	OCC_240	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus B at 400KV S/S Sultanpur	17/Mar/2026	10:00	17/Mar/2026	16:00			PLANNED	Requested
1097	RQ264544	OCC_240	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus A at 400KV S/S Sultanpur	16/Mar/2026	10:00	16/Mar/2026	16:00			PLANNED	Requested
1098	RQ264518	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT MUZAFFARNAGAR(U P)	UPPTCL	C	Pantograph Isolator replacement work of 400kV Bus-1 at mzn upptcl ss	16/Mar/2026	08:00	18/Mar/2026	23:00			PLANNED	Requested
1099	RQ264525	OCC_240	stuup_sd	BUS	400KV BUS 1 AT MORADABAD(UP)	UPPTCL	C	* A planned shutdown is requested for 400 kV Main Bus-A to carry out general maintenance, including tightening and inspect	12/Mar/2026	09:00	12/Mar/2026	16:00			PLANNED	Requested
1100	RQ264533	OCC_240	stuup_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS-II FOR TANDELTA TESTING OF 400KV B BUS CVT.	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1101	RQ264532	OCC_240	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS-I FOR ADJUSTING OF B PHASE,A BUS PANTOGRAPH >X ISOLATOR OF UNNAO BAY AND 400KV A BUS CVT TANDELTA TESTI	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
1102	RQ265550	OCC_240	stuup_sd	BUS	400KV BUS 2PARICHA(UP)	UPPTCL	D	GT6 bus isolator alignment and spares replacement	05/Mar/2026	09:30	05/Mar/2026	18:30			PLANNED	Requested
1103	RQ265551	OCC_240	stuup_sd	BUS	400KV BUS 2 AT MAINPURI(UP)	UPPTCL	D	BUS CVT Testing works	04/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
1104	RQ264608	OCC_240	stuup_sd	BUS	400KV BUS 1PARICHA(UP)	UPPTCL	D	400 KV orai-Parichha Line 1 isolator hot spot attending	02/Mar/2026	09:30	02/Mar/2026	18:30			PLANNED	Requested
1105	RQ265538	OCC_240	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	C	Annual Maintenance and Testing	02/Mar/2026	08:00	02/Mar/2026	17:00			PLANNED	Requested
1106	RQ265539	OCC_240	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	Annual Maintenance and Testing	01/Mar/2026	08:00	01/Mar/2026	17:00			PLANNED	Requested
1107	RQ264581	OCC_240	slidchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP work of 400KV Bus-2 and Bus bar relay testing. OEM vendor involved for relay testing	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
1108	RQ266124	OCC_240	indigrd_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP of 400kV Bus-1 and relay testing	23/Mar/2026	08:00	23/Mar/2026	18:00	OEM Deployment, required on the requested date.		PLANNED	Requested
1109	RQ264580	OCC_240	slidchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP work of 400KV Bus-1 and Bus bar relay testing. OEM vendor involved for relay testing	23/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested

1110	RQ266125	OCC_240	indigrid_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP of 400KV Bus-2 and relay testing	01/Mar/2026	08:00	31/Mar/2026	18:00	OEM Deployment, required on the requested date.	PLANNED	Requested	
1111	RQ264591	OCC_240	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	Jumpering works of 420 Bay & Busbar relay testing of 420 Bay and Primary stability of Bus-1	23/Mar/2026	17:00	26/Mar/2026	23:00		PLANNED	Requested	
1112	RQ264597	OCC_240	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	Busbar relay testing	19/Mar/2026	17:00	24/Mar/2026	23:00		PLANNED	Requested	
1113	RQ264596	OCC_240	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	Busbar relay testing	13/Mar/2026	17:00	17/Mar/2026	23:00		PLANNED	Requested	
1114	RQ264624	OCC_240	sterlite_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	C	Shutdown required for 430 Bay bus bar relay testing , Stability test and primary injection for STATCOM	12/Mar/2026	08:00	14/Mar/2026	20:00	Shutdown required	PLANNED	Requested	
1115	RQ264592	OCC_240	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	Jumpering works of 419 Bay & Busbar relay testing of 419 Bay and Primary stability of Bus-2	09/Mar/2026	17:00	13/Mar/2026	23:00		PLANNED	Requested	
1116	RQ264625	OCC_240	sterlite_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 6	PRTL	C	Shutdown required for 435 Bay bus bar relay testing , Stability test and primary injection for STATCOM	09/Mar/2026	08:00	11/Mar/2026	20:00	Shutdown required	PLANNED	Requested	
1117	RQ264598	OCC_240	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 6	PRTL	D	Busbar relay testing of 438, 444, 453 Bay and Primary stability of Bus-6	02/Mar/2026	17:00	10/Mar/2026	23:00		PLANNED	Requested	
1118	RQ265870	OCC_240	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	23/Mar/2026	09:00	27/Mar/2026	18:00		PLANNED	Requested	
1119	RQ265869	OCC_240	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	16/Mar/2026	09:00	19/Mar/2026	18:00		PLANNED	Requested	
1120	RQ264633	OCC_240	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	GEN-04 BUS B ISOLATOR CHANGE	23/Mar/2026	08:00	26/Mar/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
1121	RQ264632	OCC_240	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	GEN-04 BUS A ISOLATOR CHANGE	16/Mar/2026	08:00	19/Mar/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
1122	RQ264631	OCC_240	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	ICT-01 BUS-02 ISOLATOR REPLACEMENT	09/Mar/2026	08:00	12/Mar/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
1123	RQ264630	OCC_240	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	ICT-1 BUS A ISOLATOR REPLACEMENT	02/Mar/2026	08:00	05/Mar/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
1124	RQ264497	OCC_240	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 4	PBTSL	D	For Bay Extension works	22/Mar/2026	17:00	25/Mar/2026	23:00		PLANNED	Requested	
1125	RQ264496	OCC_240	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 3	PBTSL	D	For Bay Extension works	19/Mar/2026	17:00	22/Mar/2026	23:00		PLANNED	Requested	
1126	RQ264495	OCC_240	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	For Bay Extension works	16/Mar/2026	17:00	19/Mar/2026	23:00		PLANNED	Requested	
1127	RQ264494	OCC_240	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	For Bay Extension works	13/Mar/2026	17:00	16/Mar/2026	23:00		PLANNED	Requested	
1128	RQ265919	OCC_240	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJVNL	C	HV testing of unit 5 R-phase G4 compartment after attending the gas leakage fault..	20/Mar/2026	08:00	23/Mar/2026	18:00	Busbar -1 shutdown required thats comes under HV circuit	PLANNED	Requested	
1129	RQ264107	OCC_240	sldcuk_sd	BUS	400KV BUS 2 AT SRINAGAR(UK)	PTCUL	D	Preventive Maintenance	12/Mar/2026	14:00	12/Mar/2026	18:00		PLANNED	Requested	
1130	RQ264106	OCC_240	sldcuk_sd	BUS	400KV BUS 1 AT SRINAGAR(UK)	PTCUL	D	Preventive Maintenance	12/Mar/2026	09:00	12/Mar/2026	13:00		PLANNED	Requested	
1131	RQ264108	OCC_240	sldcuk_sd	BUS	400KV BUS 3 AT SRINAGAR(UK)	PTCUL	D	Preventive Maintenance	11/Mar/2026	14:00	11/Mar/2026	18:00	Transfer Bus	PLANNED	Requested	
1132	RQ265898	OCC_240	sldcrs_sd	BUS	400KV BUS 2 AT ALWAR(ATIL)	ATSL	D	Annual maintenance work	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Requested	
1133	RQ265897	OCC_240	sldcrs_sd	BUS	400KV BUS 1 AT ALWAR(ATIL)	ATSL	D	Annual maintenance work	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Requested	
1134	RQ265914	OCC_240	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Yearly mtc	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Requested	
1135	RQ265912	OCC_240	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly mtc	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Requested	
1136	RQ265859	OCC_240	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	C	For replacement work of 400 kV Earth Switch 421 of 400 kV Bus 1.	05/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Requested	

1137	RQ264303	OCC_240	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested	
1138	RQ264300	OCC_240	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested	
1139	RQ265408	OCC_240	sldchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1	HPPTCL	D	Periodical Testing	09/Mar/2026	12:00	09/Mar/2026	14:00			PLANNED	Requested	
1140	RQ265401	OCC_240	sldchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1	HPPTCL	D	Periodical Testing	08/Mar/2026	12:00	08/Mar/2026	14:00			PLANNED	Requested	
1141	RQ265384	OCC_240	sldchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1	HPPTCL	D	Periodical Testing	07/Mar/2026	12:00	07/Mar/2026	14:00			PLANNED	Requested	
1142	RQ264522	OCC_240	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For scheme checking work	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested	
1143	RQ264521	OCC_240	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	For scheme checking work	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested	
1144	RQ265900	OCC_240	sldcrs_sd	BUS	400KV BUS 2 AT DEEDWANA(MTS)	MTSCL	D	Annual maintenance work	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested	
1145	RQ265899	OCC_240	sldcrs_sd	BUS	400KV BUS 1 AT DEEDWANA(MTS)	MTSCL	D	Annual maintenance work	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested	
1146	RQ265940	OCC_240	indigrd_sd	BUS	400KV BUS 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	For ICT construction related activity	05/Mar/2026	08:00	08/Mar/2026	18:00		The shutdown is applied in March'26. However intends to avail from 25th to 28th Feb'26. Requested for discussion	PLANNED	Requested	
1147	RQ266076	OCC_240	nhpccc_sd	BUS	400KV BUS 2 AT CHAMERA_1(NH)	NHPC	C	For conducting CB timing test	01/Mar/2026	08:00	07/Mar/2026	23:59		On approval actual shutdown shall be carried out on D-3 basis.	PLANNED	Requested	
1148	RQ266075	OCC_240	nhpccc_sd	BUS	400KV BUS 1 AT CHAMERA_1(NH)	NHPC	C	For conducting CB timing test	01/Mar/2026	08:00	07/Mar/2026	23:59		On approval actual shutdown shall be carried out on D-3 basis.	PLANNED	Requested	
1149	RQ264163	OCC_240	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)	POWERGRID	D	AMP work	26/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested	
1150	RQ264177	OCC_240	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWERGRID	C	BUSHING REPLACEMENT WORK IN ADD CAP	19/Mar/2026	08:00	21/Mar/2026	18:00			PLANNED	Requested	
1151	RQ264176	OCC_240	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)	POWERGRID	C	BUSHING REPLACEMENT WORK IN ADD CAP	16/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested	
1152	RQ264174	OCC_240	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWERGRID	D	AMP work	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested	
1153	RQ264173	OCC_240	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)	POWERGRID	D	AMP work	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested	

1154	RQ264182	OCC_240	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	POWERGRID	D	AMP work	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Requested
1155	RQ264178	OCC_240	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	AMP work	23/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Requested
1156	RQ264179	OCC_240	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 @BIKANER_2 (PBTSL)	PBTSL	D	AMP work	19/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Requested
1157	RQ264180	OCC_240	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 @BIKANER_2 (PBTSL)	PBTSL	D	AMP work	15/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Requested
1158	RQ264181	OCC_240	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 @BIKANER_2 (PBTSL)	PBTSL	D	AMP work	11/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Requested
1159	RQ264169	OCC_240	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-2 @SIKAR(PG)	RRVPNL	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Requested
1160	RQ264168	OCC_240	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-1 @SIKAR(PG)	RRVPNL	D	AMP work	15/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Requested
1161	RQ265531	OCC_240	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63MVAR LINE REACTOR.	06/Mar/2026	10:00	05/Apr/2026	17:00		PLANNED	Requested
1162	RQ265483	OCC_240	slcrrs_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Maintenance and testing work of bay equipments .	31/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Requested
1163	RQ265478	OCC_240	slcrrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Yearly maintenance work	28/Mar/2026	08:00	28/Mar/2026	18:00		PLANNED	Requested
1164	RQ265931	OCC_240	slcrrs_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV DEEDWANA(MTS)	RRVPNL	D	For Annual maintenance work	26/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Requested
1165	RQ265485	OCC_240	slcrrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV JODHPUR(RS)	RRVPNL	D	Maintenance and testing work of bay equipments .	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Requested

1166	RQ265477	OCC_240	sldcrs_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1167	RQ265480	OCC_240	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	06/Mar/2026	09:00	06/Mar/2026	15:00			PLANNED	Requested
1168	RQ265482	OCC_240	sldcrs_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Maintenance and testing work of bay equipments .	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
1169	RQ265476	OCC_240	sldcrs_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Half Yearly Maintenance and Testing Works be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
1170	RQ265746	OCC_240	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	31/Mar/2026	08:00	31/Mar/2026	18:00			PLANNED	Requested
1171	RQ265660	OCC_240	cpcc2_sd	BR/BSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV KISHENPUR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/Mar/2026	09:30	24/Mar/2026	18:00	Kindly approve.		PLANNED	Requested
1172	RQ265661	OCC_240	cpcc2_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 2 AT 400KV KISHENPUR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/Mar/2026	09:30	24/Mar/2026	18:00	Kindly approve.		PLANNED	Requested
1173	RQ264466	OCC_240	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)	POWERGRID	C	shutdown of BR-3 is required to undertake the firewall construction work in Construction category , Since positionig of ICT-4 is just adjacent to BR-3	23/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested
1174	RQ265649	OCC_240	cpcc2_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV AMRITSAR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	21/Mar/2026	09:00	21/Mar/2026	17:00	Kindly approve.		PLANNED	Requested
1175	RQ265474	OCC_240	cpcc3_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV GORAKHPUR(PG)	POWERGRID	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	19/Mar/2026	07:00	19/Mar/2026	18:00			PLANNED	Requested
1176	RQ265473	OCC_240	cpcc3_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV GORAKHPUR(PG)	POWERGRID	D	LBB relay retrofitting work	18/Mar/2026	07:00	18/Mar/2026	18:00			PLANNED	Requested
1177	RQ264195	OCC_240	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1178	RQ264468	OCC_240	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWERGRID	D	FOR FINE TUNING OF CSD REALY IN TIE BAY	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
1179	RQ266119	OCC_240	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWERGRID	C	For CB Internal Inspection and rectification works for B-Phase of Bay No 427 & 428.	16/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1180	RQ265658	OCC_240	cpcc2_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	15/Mar/2026	10:00	15/Mar/2026	18:00	Kindly approve.		PLANNED	Requested
1181	RQ265404	OCC_240	cpcc3_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV VARANASI(PG)	POWERGRID	D	BUS Reactor AMPs Works. LAs Cable Replacement works.	14/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested

1182	RQ265656	OCC_240	cpcc2_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	13/Mar/2026	10:00	13/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1183	RQ264472	OCC_240	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MURADNAGAR_1(UP)	POWERGRID	D	AMP work	10/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Requested
1184	RQ265780	OCC_240	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MURADNAGAR_1(UP)	POWERGRID	D	AMP work and CSD fine tuning	10/Mar/2026	08:00	11/Mar/2026	20:00		PLANNED	Requested
1185	RQ264469	OCC_240	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWERGRID	D	AMP work	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Requested
1186	RQ265407	OCC_240	cpcc3_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SHAHJAHANPUR(PG)	POWERGRID	D	AMP OF BUS REACTOR#1 AT SHAHJAHANPUR S/S	09/Mar/2026	09:00	09/Mar/2026	18:00		PLANNED	Requested
1187	RQ265798	OCC_240	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWERGRID	D	AMP work	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Requested
1188	RQ265655	OCC_240	cpcc2_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JALANDHAR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	05/Mar/2026	10:00	05/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1189	RQ264192	OCC_240	cpcc1_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV DEHRADUN(PG)	POWERGRID	D	For checking of Aircell condition	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Requested
1190	RQ265481	OCC_240	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	Maintenance and testing work of bay equipments .	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Requested
1191	RQ265781	OCC_240	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	AMP work	01/Mar/2026	08:00	01/Mar/2026	18:00		PLANNED	Requested
1192	RQ264474	OCC_240	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	AMP work	01/Mar/2026	08:00	01/Mar/2026	18:00		PLANNED	Requested
1193	RQ264193	OCC_240	cpcc1_sd	BR/BSR/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	POWERGRID	C	Jack Bus replacement work	01/Mar/2026	08:00	04/Mar/2026	20:00		PLANNED	Requested
1194	RQ264460	OCC_240	sldcps_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK,CTR Panel and C&R Panels	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Requested
1195	RQ264501	OCC_240	stuup_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	22/Mar/2026	08:00	22/Mar/2026	17:00		PLANNED	Requested
1196	RQ265354	OCC_240	stuup_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)	UPPTCL	D	AMP works	21/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Requested

1197	RQ264500	OCC_240	stuup_sd	BR/BSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ALIGARH(UP)	UPPTCL	D	* For Annual Relay Testing ,Bushing and CT Tan Delta and PD Testing	18/Mar/2026	09:00	19/Mar/2026	20:00			PLANNED	Requested
1198	RQ265549	OCC_240	stuup_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work	17/Mar/2026	10:00	17/Mar/2026	17:00			PLANNED	Requested
1199	RQ265524	OCC_240	stuup_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	Annual Maintenance and Testing	12/Mar/2026	09:00	12/Mar/2026	19:00			PLANNED	Requested
1200	RQ265945	OCC_240	stuup_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV RASRA (UP)	UPPTCL	C	Centrifusing of Transformer Oil	04/Mar/2026	10:00	07/Mar/2026	17:00	No supply will be affected.		PLANNED	Requested
1201	RQ264385	OCC_240	ntpcos_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV UNCHAHAHAR(NTB)	NTPC	C	annual testing	16/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
1202	RQ264463	OCC_240	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking & AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1203	RQ265526	OCC_240	stuup_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV PANKI TPS (UP)	UPRVUNL	D	* Shutdown of 80mvar reactor for testing and maintenance work.	06/Mar/2026	10:00	07/Mar/2026	18:00			PLANNED	Requested
1204	RQ265576	OCC_240	sldcrs_sd	BAY	409-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	30/Mar/2026	08:00	30/Mar/2026	18:00			PLANNED	Requested
1205	RQ266215	OCC_240	cpcc1_sd	BAY	40452T TIE BAY - 400KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1 AND 400/220KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	AMP work	28/Mar/2026	08:00	28/Mar/2026	18:00			PLANNED	Requested
1206	RQ266214	OCC_240	cpcc1_sd	BAY	40152T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	AMP work	27/Mar/2026	08:00	27/Mar/2026	18:00			PLANNED	Requested
1207	RQ265585	OCC_240	sldcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	27/Mar/2026	08:00	27/Mar/2026	18:00			PLANNED	Requested
1208	RQ265589	OCC_240	sldcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	Quarterly Maintenance work	25/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested

1209	RQ265577	OCC_240	sldcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	25/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested
1210	RQ266212	OCC_240	cpcc1_sd	BAY	40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	AMP work	25/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested
1211	RQ265956	OCC_240	sldcrs_sd	BAY	407 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV DEEDWANA(MTS)	RRVPNL	D	Annual maintenance work (Bay No. 403 at Deedwana substation)	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
1212	RQ265578	OCC_240	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
1213	RQ266197	OCC_240	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	AMP work	23/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested
1214	RQ265584	OCC_240	sldcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	23/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested
1215	RQ265958	OCC_240	sldcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AT DEEDWANA(MTS)	RRVPNL	D	Annual maintenance work (Bay No. 404 at Deedwana substation)	23/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested
1216	RQ266196	OCC_240	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	AMP work	22/Mar/2026	08:00	22/Mar/2026	18:00			PLANNED	Requested
1217	RQ265953	OCC_240	sldcrs_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 2 AT DEEDWANA(MTS) AND 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1	RRVPNL	D	Annual maintenance work	20/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
1218	RQ265579	OCC_240	sldcrs_sd	BAY	406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested

1219	RQ265597	OCC_240	sldcrs_sd	BAY	40152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) (RRVPNL) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and Testing Works	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
1220	RQ265955	OCC_240	sldcrs_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL	D	Annual maintenance work (Bay No. 406 at Deedwana substation)	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
1221	RQ266232	OCC_240	cpcc1_sd	BAY	40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS)	RRVPNL	C	For drive overhauling work and AMP Work	19/Mar/2026	08:00	22/Mar/2026	18:00			PLANNED	Requested
1222	RQ265959	OCC_240	sldcrs_sd	BAY	403 MAIN BAY - 400KV BIKANER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AT DEEDWANA(MTS)	RRVPNL	D	Annual maintenance work (Bay No. 407 at Deedwana substation)	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1223	RQ265586	OCC_240	sldcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1224	RQ265957	OCC_240	sldcrs_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS) (RRVPNL) AND 400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1 AT 400 KV DEEDWANA(MTS) (RRVPNL)	RRVPNL	D	Annual maintenance work	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1225	RQ265580	OCC_240	sldcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1226	RQ265581	OCC_240	sldcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
1227	RQ265954	OCC_240	sldcrs_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL	D	Annual maintenance work (Bay No. 409 at Deedwana substation)	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
1228	RQ265599	OCC_240	sldcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Half Yearly Maintenance and Testing Works	14/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested

1229	RQ265582	OCC_240	sldcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1230	RQ265583	OCC_240	sldcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1231	RQ266189	OCC_240	cpcc1_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	AMP work	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1232	RQ265604	OCC_240	sldcrs_sd	BAY	40252A MAIN BAY - 400 KV BIKANER-MERTA (RS) CKT-1 (RRVPNL) AND 400KV BUS 2 AT MERTA(RS) AT 400 KV MERTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1233	RQ265575	OCC_240	sldcrs_sd	BAY	402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1234	RQ266188	OCC_240	cpcc1_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1235	RQ265609	OCC_240	sldcrs_sd	BAY	40252B MAIN BAY - 400 KV BIKANER-MERTA (RS) CKT-1 AT BIKANER	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1236	RQ265573	OCC_240	sldcrs_sd	BAY	402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1237	RQ265606	OCC_240	sldcrs_sd	BAY	40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	07/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested
1238	RQ265574	OCC_240	sldcrs_sd	BAY	402-52T TIE BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA (RS) CKT-1 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
1239	RQ265598	OCC_240	sldcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and Testing Works	04/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested

1240	RQ264407	OCC_240	slcpcs_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	30/Mar/2026	08:00	30/Mar/2026	18:00			PLANNED	Requested
1241	RQ264406	OCC_240	slcpcs_sd	BAY	416 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	27/Mar/2026	08:00	27/Mar/2026	18:00			PLANNED	Requested
1242	RQ264408	OCC_240	slcpcs_sd	BAY	402 TIE BAY - 400 KV NAKODAR(PGS)-MAKHU(PS) (PS) CKT-2 (PSTCL) AND 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 AT 400 KV MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 402 and cleaning of CR panel and BMK of CT,CB related with associated bay	25/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested
1243	RQ264409	OCC_240	slcpcs_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
1244	RQ264405	OCC_240	slcpcs_sd	BAY	418 MAIN BAY - 400KV RAJPURA TPS(PGS)-RAJPURA(PS) (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	20/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
1245	RQ264404	OCC_240	slcpcs_sd	BAY	417 TIE BAY - 400KV RAJPURA TPS(PGS)-RAJPURA(PS) (PS) CKT-1 AND 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
1246	RQ264411	OCC_240	slcpcs_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 407 and cleaning of CR panel and BMK of CT,CB related with associated bay	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1247	RQ264410	OCC_240	slcpcs_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
1248	RQ264399	OCC_240	slcpcs_sd	BAY	412 MAIN BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Tan Delta testing of CT's.Nut bolt tightning of clamp and connectors of bay 412 and cleaning of CR panel and BMK of CT ,CB related with associated bay	13/Mar/2026	12:00	13/Mar/2026	17:00			PLANNED	Requested
1249	RQ264398	OCC_240	slcpcs_sd	BAY	411 TIE BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	Tan Delta testing of CT's.Nut bolt tightning of clamp and connectors of bay 411 and cleaning of CR panel and BMK of CT ,CB related with associated bay	13/Mar/2026	08:00	13/Mar/2026	12:00			PLANNED	Requested

1250	RQ264402	OCC_240	slcpcs_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P5) (PS) CKT 2 AT RAJPURA(P5)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1251	RQ264397	OCC_240	slcpcs_sd	BAY	414 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P5) (PS) CKT 2 AND 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(P5)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1252	RQ264395	OCC_240	slcpcs_sd	BAY	413 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(P5)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1253	RQ264413	OCC_240	slcpcs_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(P5)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
1254	RQ264394	OCC_240	slcpcs_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(P5) (PSTCL) AT 400 KV RAJPURA(P5)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
1255	RQ264393	OCC_240	slcpcs_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(P5) (PSTCL) AND FUTURE AT 400 KV RAJPURA(P5) (PSTCL)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
1256	RQ264392	OCC_240	slcpcs_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(P5) (PSTCL) AT 400 KV RAJPURA(P5)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
1257	RQ264391	OCC_240	slcpcs_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(P5) AND FUTURE	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
1258	RQ266274	OCC_240	cpcc1_sd	BAY	418 MAIN BAY - 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 (POWERGRID) AT 400 KV JAIPUR SOUTH(PG)	POWERGRID	D	AMP work	29/Mar/2026	08:00	29/Mar/2026	18:00			PLANNED	Requested
1259	RQ266273	OCC_240	cpcc1_sd	BAY	417 TIE BAY - 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV JAIPUR SOUTH(PG) (POWERGRID)	POWERGRID	D	AMP work	27/Mar/2026	08:00	27/Mar/2026	18:00			PLANNED	Requested
1260	RQ266272	OCC_240	cpcc1_sd	BAY	412 MAIN BAY - 400KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT JAIPUR SOUTH(PG)	POWERGRID	D	AMP work	26/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested

1261	RQ266213	OCC_240	cpcc1_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)	POWERGRID	D	AMP work	26/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Requested
1262	RQ266114	OCC_240	cpcc1_sd	BAY	435 (ACF-4 & amp; ACF-5) TIE BAY - 400 KV KURUKSHETRA(PG)-FILTER BANK-(5TH HARMONIC FILTER) (POWERGRID) AND 400KV BUS 3 AT KURUKSHETRA(PG) AT 400 KV KURUKSHETRA(PG) (POWERGRID)	POWERGRID	C	For CB Internal Inspection and rectification works for Y-Phase of Bay No 434 & 435.	25/Mar/2026	08:00	27/Mar/2026	18:00	ACF-4 Filter Sub banks would be out for 3 days	PLANNED	Requested
1263	RQ266149	OCC_240	cpcc1_sd	BAY	437 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT BALLABHGARH(PG)	POWERGRID	D	AMP work	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Requested
1264	RQ266115	OCC_240	cpcc1_sd	BAY	434 (ACF-4 FILTER SUB BANK) MAIN BAY - 400KV BUS 3 AT KURUKSHETRA(PG) (POWERGRID) AT 400 KV KURUKSHETRA(PG)	POWERGRID	C	For CB Internal Inspection and rectification works for Y-Phase of Bay No 434 & 435.	25/Mar/2026	08:00	27/Mar/2026	18:00	ACF-4 Filter Sub banks would be out for 3 days	PLANNED	Requested
1265	RQ266271	OCC_240	cpcc1_sd	BAY	409 MAIN BAY - 400KV JAIPUR SOUTH-BASSI (PG) CKT-1 AT JAIPUR SOUTH(PG)	POWERGRID	D	AMP work	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Requested
1266	RQ266211	OCC_240	cpcc1_sd	BAY	425 MAIN BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT SIKAR(PG)	POWERGRID	D	AMP work	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Requested
1267	RQ266145	OCC_240	cpcc1_sd	BAY	413 MAIN BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	D	AMP work	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Requested
1268	RQ266270	OCC_240	cpcc1_sd	BAY	408 TIE BAY - 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV JAIPUR SOUTH(PG) (POWERGRID)	POWERGRID	D	AMP work	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Requested
1269	RQ266144	OCC_240	cpcc1_sd	BAY	410 TIE BAY - 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWERGRID	D	AMP work	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Requested

1270	RQ266233	OCC_240	cpcc1_sd	BAY	40852B MAIN BAY - 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 AT MERTA(RS)	POWERGRID	C	For drive overhauling work and AMP Work	23/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested
1271	RQ266210	OCC_240	cpcc1_sd	BAY	422 MAIN BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT SIKAR(PG)	POWERGRID	D	AMP work	23/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested
1272	RQ266209	OCC_240	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 500 MVA ICT 3 AT SIKAR(PG)	POWERGRID	D	AMP work	22/Mar/2026	08:00	22/Mar/2026	18:00			PLANNED	Requested
1273	RQ266269	OCC_240	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)	POWERGRID	D	AMP work	22/Mar/2026	08:00	22/Mar/2026	18:00			PLANNED	Requested
1274	RQ266097	OCC_240	cpcc1_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWERGRID	D	AMP work	21/Mar/2026	08:00	21/Mar/2026	18:00			PLANNED	Requested
1275	RQ266268	OCC_240	cpcc1_sd	BAY	402 TIE BAY - 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2 (POWERGRID) AND 400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG) AT 400 KV JAIPUR SOUTH(PG)	POWERGRID	D	AMP work	21/Mar/2026	08:00	21/Mar/2026	18:00			PLANNED	Requested
1276	RQ266246	OCC_240	cpcc1_sd	BAY	417 TIE BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG) AND 400KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2	POWERGRID	D	AMP work	20/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
1277	RQ266267	OCC_240	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)	POWERGRID	D	AMP work	20/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
1278	RQ266187	OCC_240	cpcc1_sd	BAY	421 MAIN BAY - 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWERGRID	D	AMP work	20/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
1279	RQ266245	OCC_240	cpcc1_sd	BAY	414 TIE BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG) AND 400KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1	POWERGRID	D	AMP work	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
1280	RQ266186	OCC_240	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWERGRID	D	AMP work	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested

1281	RQ265647	OCC_240	cpcc2_sd	BAY	409 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-1 AT NALLAGARH(PG)	POWERGRID	C	Overhauling of CB Mechanisum.	19/Mar/2026	08:00	22/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1282	RQ265990	OCC_240	cpcc3_sd	BAY	427 MAIN BAY - 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1 (POWERGRID)	POWERGRID	C	CGL CB Drive Mechanism Overhauling	19/Mar/2026	08:00	21/Mar/2026	18:00	427 bay at 400kV lucknow substation	PLANNED	Requested
1283	RQ266148	OCC_240	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	For CB overhauling	19/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Requested
1284	RQ266244	OCC_240	cpcc1_sd	BAY	411 TIE BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG) AND 400KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-1	POWERGRID	D	AMP work	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Requested
1285	RQ266185	OCC_240	cpcc1_sd	BAY	419 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AT NEEMRANA(PG)	POWERGRID	D	AMP work	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Requested
1286	RQ266243	OCC_240	cpcc1_sd	BAY	408 TIE BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG) AND 400KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2	POWERGRID	D	AMP work	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Requested
1287	RQ266184	OCC_240	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERGRID	D	AMP work	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Requested
1288	RQ264251	OCC_240	stuup_sd	BAY	408 TIE BAY - 400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1 (POWERGRID) AND 80 MVAR BUS REACTOR NO 1 AT 400KV FATEHABAD(PG) AT 400 KV FATEHABAD(PG) (POWERGRID)	POWERGRID	C	* For Annual maintenance and Testing work of Bay equipment at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	16/Mar/2026	13:00	16/Mar/2026	17:00		PLANNED	Requested
1289	RQ265304	OCC_240	cpcc3_sd	BAY	402 TIE BAY - 400KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2 AND FUTURE AT SHAHJAHANPUR(PG)	POWERGRID	C	FOR MECHANISM OVERHAULING WORK OF 402 BAY CB AT SHAHJAHANPUR S/S	16/Mar/2026	09:00	21/Mar/2026	18:00		PLANNED	Requested

1290	RQ265646	OCC_240	cpcc2_sd	BAY	408 TIE BAY - 400 KV NALLAGARH-PATIALA (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWERGRID	C	Overhauling of CB Mechanisum.	16/Mar/2026	08:00	18/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1291	RQ266183	OCC_240	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERGRID	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Requested
1292	RQ266147	OCC_240	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWERGRID	C	For CB overhauling	15/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Requested
1293	RQ265991	OCC_240	cpcc3_sd	BAY	426 TIE BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV LUCKNOW_1(PG) (POWERGRID) AND 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	C	CGL CB Drive Mechanism Overhauling	15/Mar/2026	08:00	17/Mar/2026	18:00	426 bay at 400kv lucknow substation	PLANNED	Requested
1294	RQ266182	OCC_240	cpcc1_sd	BAY	416 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AT NEEMRANA(PG)	POWERGRID	D	AMP work	15/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Requested
1295	RQ266231	OCC_240	cpcc1_sd	BAY	40752B MAIN BAY - 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 (POWERGRID) AT 400 KV MERTA(RS)	POWERGRID	C	For drive overhauling work and AMP Work	15/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Requested
1296	RQ266181	OCC_240	cpcc1_sd	BAY	409 MAIN BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AT NEEMRANA(PG)	POWERGRID	D	AMP work	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Requested
1297	RQ266180	OCC_240	cpcc1_sd	BAY	408 TIE BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2 (POWERGRID) AND 400 KV NEEMRANA-SIKAR (PG) CKT-2 AT 400 KV NEEMRANA(PG) (POWERGRID)	POWERGRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Requested
1298	RQ265645	OCC_240	cpcc2_sd	BAY	406 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-2 AT NALLAGARH(PG)	POWERGRID	C	Overhauling of CB Mechanisum.	12/Mar/2026	08:00	14/Mar/2026	18:00	Kindly approve.	PLANNED	Requested

1299	RQ266179	OCC_240	cpcc1_sd	BAY	407 MAIN BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2 (POWERGRID) AT 400 KV NEEMRANA(PG)	POWERGRID	D	AMP work	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1300	RQ265615	OCC_240	sldcrs_sd	BAY	40252B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT RATANGARH(RS)	POWERGRID	D	Maintenance and testing work of bay equipments .	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1301	RQ266178	OCC_240	cpcc1_sd	BAY	406 MAIN BAY - 400KV NEEMRANA(PG)-BABAI(RS) (PG) CKT-1 AT NEEMRANA(PG)	POWERGRID	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1302	RQ266230	OCC_240	cpcc1_sd	BAY	40752A MAIN BAY - 50 MVAR LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS) AT MERTA(RS)	POWERGRID	C	For drive overhauling work and AMP Work	11/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
1303	RQ266146	OCC_240	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	For CB overhauling	11/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
1304	RQ265992	OCC_240	cpcc3_sd	BAY	424 MAIN BAY - 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 (POWERGRID)	POWERGRID	C	CGL CB Drive Mechanism Overhauling	11/Mar/2026	08:00	13/Mar/2026	18:00	424 bay at 400kv lucknow substation		PLANNED	Requested
1305	RQ266242	OCC_240	cpcc1_sd	BAY	414 TIE BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV SONIPAT(PG) AND FUTURE	POWERGRID	D	AMP work	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1306	RQ266177	OCC_240	cpcc1_sd	BAY	405 TIE BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1 (POWERGRID) AND 400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1 AT 400 KV NEEMRANA(PG) (POWERGRID)	POWERGRID	D	AMP work	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1307	RQ265644	OCC_240	cpcc2_sd	BAY	405 TIE BAY - 400 KV NALLAGARH-PATIALA (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWERGRID	C	Overhauling of CB Mechanism.	09/Mar/2026	08:00	11/Mar/2026	18:00	Kindly approve.		PLANNED	Requested

1308	RQ265607	OCC_240	slcrs_sd	BAY	40852B MAIN BAY - 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 AT MERTA(RS)	POWERGRID	D	Quarterly maintenance work & testing of bay equipment	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
1309	RQ266176	OCC_240	cpcc1_sd	BAY	404 MAIN BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1 (POWERGRID) AT 400 KV NEEMRANA(PG)	POWERGRID	D	AMP work	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
1310	RQ265616	OCC_240	slcrs_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)	POWERGRID	D	Maintenance and testing work of bay equipments .	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
1311	RQ265993	OCC_240	cpcc3_sd	BAY	423 TIE BAY - 400 KV LUCKNOW_2- LUCKNOW_1 (PG) CKT-2 (POWERGRID) AND 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	C	CGL CB Drive Mechanism Overhauling	07/Mar/2026	08:00	09/Mar/2026	18:00	423 bay at 400kv lucknow substation		PLANNED	Requested
1312	RQ266264	OCC_240	cpcc1_sd	BAY	402 TIE BAY - 400KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	D	AMP work	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
1313	RQ265605	OCC_240	slcrs_sd	BAY	40752B MAIN BAY - 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 (POWERGRID) AT 400 KV MERTA(RS)	POWERGRID	D	Quarterly maintenance work & testing of bay equipment	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
1314	RQ265608	OCC_240	slcrs_sd	BAY	40752A MAIN BAY - 50 MVAR LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS) AT MERTA(RS)	POWERGRID	D	Quarterly maintenance work & testing of bay equipment	04/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
1315	RQ265287	OCC_240	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWERGRID	C	CGL make CB Interrupter overhauling of Bay-419 at Kanpur	02/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested
1316	RQ266099	OCC_240	cpcc1_sd	BAY	434 (ACF-4 FILTER SUB BANK) MAIN BAY - 400KV BUS 3 AT KURUKSHETRA(PG) (POWERGRID) AT 400 KV KURUKSHETRA(PG)	POWERGRID	C	For CB Internal Inspection and rectification works	01/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested

1317	RQ266225	OCC_240	cpcc1_sd	BAY	432 MAIN BAY - 400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL) (PBTSL) AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	AMP work	28/Mar/2026	16:00	31/Mar/2026	23:00			PLANNED	Requested
1318	RQ266224	OCC_240	cpcc1_sd	BAY	431 TIE BAY - 400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL) (PBTSL) AND FUTURE AT 400 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	25/Mar/2026	16:00	28/Mar/2026	23:00			PLANNED	Requested
1319	RQ266221	OCC_240	cpcc1_sd	BAY	427 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL) (PBTSL) AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	AMP work	16/Mar/2026	16:00	19/Mar/2026	23:00			PLANNED	Requested
1320	RQ266220	OCC_240	cpcc1_sd	BAY	426 TIE BAY - 400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL) (PBTSL) AND FUTURE AT 400 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	13/Mar/2026	16:00	16/Mar/2026	23:00			PLANNED	Requested
1321	RQ266229	OCC_240	cpcc1_sd	BAY	438 MAIN BAY - 400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL) (PBTSL) AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	AMP work	11/Mar/2026	16:00	14/Mar/2026	23:00			PLANNED	Requested
1322	RQ266228	OCC_240	cpcc1_sd	BAY	437 TIE BAY - 400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL) (PBTSL) AND FUTURE AT 400 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	08/Mar/2026	16:00	11/Mar/2026	23:00			PLANNED	Requested
1323	RQ266227	OCC_240	cpcc1_sd	BAY	435 MAIN BAY - 400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL) (PBTSL) AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	AMP work	05/Mar/2026	16:00	08/Mar/2026	23:00			PLANNED	Requested
1324	RQ266226	OCC_240	cpcc1_sd	BAY	434 TIE BAY - 400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL) (PBTSL) AND FUTURE AT 400 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	02/Mar/2026	16:00	05/Mar/2026	23:00			PLANNED	Requested
1325	RQ266071	OCC_240	nhpccc_sd	BAY	AMGH2 MAIN BAY - 400KV URI_1(NH)- AMARGARH(NRSS XXIX) (PG) CKT-2 AT URI_1(NH)	NHPC	C	Installation testing commissioning of Numerical Relay Protection of shunt Reactor	26/Mar/2026	00:00	31/Mar/2026	23:59			PLANNED	Requested

1326	RQ266072	OCC_240	nhpccc_sd	BAY	MAIN BAY - 400KV URI_1(NH)- AMARGARH(NRSS XXIX) (PG) CKT-1 AT URI_1(NH)	NHPC	C	Installation testing commissioning of Numerical Relay Protection of shunt Reactor	20/Mar/2026	00:00	25/Mar/2026	23:59		PLANNED	Requested
1327	RQ266301	OCC_240	nhpccc_sd	BAY	411 MAIN BAY - 400KV URI_2(NH)- WAGOORA(PG) (PG) CKT-1 AT URI_2(NH)	NHPC	C	For Diagnostic Testing/Maintenance of GIS	20/Mar/2026	00:00	23/Mar/2026	23:59	Shutdown was approved in 239th OCC. But could not be implemented due to unavailability of Service Engineer.	PLANNED	Requested
1328	RQ266302	OCC_240	nhpccc_sd	BAY	412 MAIN BAY - 400KV URI_2(NH)- URI_1(NH) (PG) CKT-1 AT URI_2(NH)	NHPC	C	For Diagnostic Testing/Maintenance of GIS	16/Mar/2026	00:00	19/Mar/2026	23:59	Shutdown was approved in 239th OCC. But could not be implemented due to unavailability of Service Engineer.	PLANNED	Requested
1329	RQ266303	OCC_240	nhpccc_sd	BAY	421 BUS COUPLER BAY - 400KV BUS 1 AT URI_2(NH) AND 400KV BUS 2 AT URI_2(NH)	NHPC	C	For Diagnostic Testing/Maintenance of GIS	12/Mar/2026	00:00	15/Mar/2026	23:59	Shutdown was approved in 239th OCC. But could not be implemented due to unavailability of Service Engineer.	PLANNED	Requested
1330	RQ266067	OCC_240	nhpccc_sd	BAY	401 MAIN BAY - 400KV PARBATI_2(NH)- PARBATI POOLING BANALA(PG) (PS) CKT- 1 AT PARBATI_2(NH)	NHPC	D	For dignosis of root cause of undermeasurement of R phase CT of HV side	01/Mar/2026	08:45	15/Mar/2026	16:45	Shutdown is proposed from 25.02.2026	PLANNED	Requested
1331	RQ266065	OCC_240	nhpccc_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT PARBATI_2(NH) AND 400KV BUS 2 AT PARBATI_2(NH)	NHPC	D	For dignosis of root cause of undermeasurement of R phase CT of HV side	01/Mar/2026	08:45	15/Mar/2026	16:45	Shutdown is proposed from 25.02.2026	PLANNED	Requested
1332	RQ266066	OCC_240	nhpccc_sd	BAY	402 MAIN BAY - 400KV PARBATI_2(NH)- SAINJ(HR) (PS) CKT-1 AT PARBATI_2(NH)	NHPC	D	For dignosis of root cause of undermeasurement of R phase CT of HV side	01/Mar/2026	08:45	15/Mar/2026	16:45	Shutdown is proposed from 25.02.2026	PLANNED	Requested
1333	RQ265303	OCC_240	sldcdv_sd	BAY	414 TIE BAY - 400 KV BAWANA CCGTB(DTL)- BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL)- BHIWANI(PG) (PG) CKT-1 AT BAWANA CCGTB(DTL)	DTL/PRAGATI CCGT	D	CCGT bawana requested for jack us replacement of 400kV Jack Bus R, Y , B phases of Bay 413	23/Mar/2026	09:00	26/Mar/2026	16:00		PLANNED	Requested
1334	RQ264629	OCC_240	ntpcos_sd	BAY	404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT)	NTPC	C	BUS B ISOLATOR REPLACEMENT	23/Mar/2026	08:00	26/Mar/2026	18:00	GEN-04 WILL BE CHARGED THROUGH TBC	PLANNED	Requested
1335	RQ264628	OCC_240	ntpcos_sd	BAY	404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT)	NTPC	C	BUS A ISOLATOR CHANGE	16/Mar/2026	08:00	19/Mar/2026	18:00	GEN 04 WILL BE CHARGED THROUGH TRANSFER BAY	PLANNED	Requested
1336	RQ264627	OCC_240	ntpcos_sd	BAY	412 MAIN BAY - 400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	Bus Isolator B replacement	09/Mar/2026	08:00	12/Mar/2026	18:00	ICT will be charged through transfer breaker	PLANNED	Requested

1337	RQ264626	OCC_240	ntpcos_sd	BAY	412 MAIN BAY - 400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	Bus Isolator A replacement	02/Mar/2026	08:00	05/Mar/2026	18:00	ICT will be charged through transfer breaker	PLANNED	Requested	
1338	RQ266223	OCC_240	cpcc1_sd	BAY	429 BUS SECTIONALIZER BAY - 400 KV BIKANER_2 (PBTS) - BUS 2 (F4TL) AND 400 KV BIKANER_2 (PBTS) - BUS 4 AT 400 KV BIKANER_2 (PBTS) (F4TL)	F4TL	D	AMP work	22/Mar/2026	16:00	25/Mar/2026	23:00		PLANNED	Requested	
1339	RQ266299	OCC_240	cpcc1_sd	BAY	459 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-2 (F4TL) AT 400 KV FATEHGARH_III(PG)	F4TL	D	Busbar relay testing of 438, 444, 453 Bay and Primary stability of Bus-6	02/Mar/2026	16:00	10/Mar/2026	23:00		PLANNED	Requested	
1340	RQ266298	OCC_240	cpcc1_sd	BAY	456 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-1 (F4TL) AT 400 KV FATEHGARH_III(PG)	F4TL	D	Busbar relay testing of 438, 444, 453 Bay and Primary stability of Bus-6	02/Mar/2026	16:00	10/Mar/2026	23:00		PLANNED	Requested	
1341	RQ266041	OCC_240	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	21/Mar/2026	08:00	21/Mar/2026	17:00		PLANNED	Requested	
1342	RQ266040	OCC_240	stuup_sd	BAY	402 TRANSFER BUS BAY - 400KV BUS 1 AT BAREILLY(UP) (UPPTCL) AT 400 KV BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	20/Mar/2026	08:00	20/Mar/2026	17:00		PLANNED	Requested	
1343	RQ265553	OCC_240	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	18/Mar/2026	10:00	27/Mar/2026	17:00		PLANNED	Requested	
1344	RQ264253	OCC_240	stuup_sd	BAY	418 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of Bay equipment at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	17/Mar/2026	13:00	17/Mar/2026	17:00		PLANNED	Requested	
1345	RQ265948	OCC_240	stuup_sd	BAY	409 TRANSFER BUS BAY - 400KV BUS 3 AT ANPARA(UP) (UPPTCL)	UPPTCL	C	For work of Reactor and maintenance and Testing of CVT,CT AND BREAKER	17/Mar/2026	09:00	27/Mar/2026	18:00	Bus reactor is charged through Transfer Bus	PLANNED	Requested	
1346	RQ264252	OCC_240	stuup_sd	BAY	415 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of Bay equipment at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	17/Mar/2026	08:00	17/Mar/2026	12:00		PLANNED	Requested	

1347	RQ264250	OCC_240	stuup_sd	BAY	413 MAIN BAY - 400KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of Bay equipment at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	16/Mar/2026	08:00	16/Mar/2026	12:00			PLANNED	Requested
1348	RQ266162	OCC_240	cpcc1_sd	BAY	492 MAIN BAY - 400/220KV 315 MVA ICT 3 AT MUZAFFARNAGAR(UP)	UPPTCL	C	Pantograph Isolator replacement work of 400kV Bus-1 at mzn upptcl ss	16/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1349	RQ265342	OCC_240	stuup_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2 (UPPTCL)	UPPTCL	D	AMP works	14/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
1350	RQ265338	OCC_240	stuup_sd	BAY	403 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	D	AMP works	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1351	RQ264261	OCC_240	stuup_sd	BAY	401 MAIN BAY - 400 KV AZAMGARH-GORAKHPUR (UP) CKT-1 (UPPTCL) AT 400 KV GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 400 KV AZAMGARH BAY MAIN C.B FOR MAJOR OVERHAULING OF CIRCUIT BREAKER. SUPPLY FEED THROUGH 400 KV TBC BAY . N	07/Mar/2026	10:00	13/Mar/2026	18:00			PLANNED	Requested
1352	RQ265966	OCC_240	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	C	HV testing of unit 5 R-phase G4 compartment after attending the gas leakage fault..	20/Mar/2026	08:00	23/Mar/2026	18:00	Buscoupler shutdown required to isolate the bus 2 from bus -1 during HV testing		PLANNED	Requested
1353	RQ265894	OCC_240	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	C	HV testing of unit 5 R-phase G4 compartment after attending the gas leakage fault..	20/Mar/2026	08:00	23/Mar/2026	18:00	Busbar -1 shutdown required		PLANNED	Requested
1354	RQ266222	OCC_240	cpcc1_sd	BAY	428 BUS SECTIONALIZER BAY - 400 KV BIKANER_2 (PBSTL) - BUS 3 (PBSTL) AND 400 KV BIKANER_2 (PBSTL) - BUS 1 AT 400 KV BIKANER_2 (PBSTL) (PBSTL)	PBSTL	D	AMP work	19/Mar/2026	16:00	22/Mar/2026	23:00			PLANNED	Requested
1355	RQ265350	OCC_240	stuup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
1356	RQ265348	OCC_240	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested

1357	RQ265346	OCC_240	stuup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
1358	RQ265343	OCC_240	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	15/Mar/2026	08:00	15/Mar/2026	18:00			PLANNED	Requested
1359	RQ265341	OCC_240	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1360	RQ265340	OCC_240	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1361	RQ265334	OCC_240	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1362	RQ265333	OCC_240	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
1363	RQ265349	OCC_240	stuup_sd	BAY	411 TIE BAY - 400 KV FIROZABAD(PJFTL)- JAWAHARPUR_TPS(U P) (PJFTL) CKT-1 (UPRVUNL) AND 400 KV FIROZABAD(PJFTL)- JAWAHARPUR_TPS(U P) (UP) CKT-2 AT 400 KV JAWAHARPUR_TPS(U P) (UPRVUNL)	UPRVUNL	D	AMP works	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1364	RQ264170	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Transformer at 400KV S/S Sultanpur	30/Mar/2026	10:00	30/Mar/2026	16:00			PLANNED	Requested
1365	RQ264206	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Transformer at 400KV S/S Sultanpur	28/Mar/2026	10:00	28/Mar/2026	16:00			PLANNED	Requested

1366	RQ264242	OCC_240	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	For attending oil leakage, and maintenance and Testing of CVT,CT AND BREAKER	28/Mar/2026	09:00	29/Mar/2026	18:00			PLANNED	Requested
1367	RQ264207	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Transformer at 400KV S/S Sultanpur	27/Mar/2026	10:00	27/Mar/2026	16:00			PLANNED	Requested
1368	RQ264212	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	* General maintainace work will be carried out during this shut down.	25/Mar/2026	10:00	25/Mar/2026	17:00			PLANNED	Requested
1369	RQ265359	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP works	23/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested
1370	RQ265360	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP works	22/Mar/2026	08:00	22/Mar/2026	18:00			PLANNED	Requested
1371	RQ264263	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	* Shutdown of 315 MVA ICT 3rd is required for replacement of damaged gasket at 400 KV S/S, Unnao.	18/Mar/2026	10:00	27/Mar/2026	15:00			PLANNED	Requested
1372	RQ264208	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	* SHUT DOWN TAKEN FOR ROUTIEN TESTING AND MAINTENANCE OF 315 MVA ICT II . 315 MVA ICT I WILL BE IN SERVICE	17/Mar/2026	10:00	19/Mar/2026	17:00			PLANNED	Requested
1373	RQ264204	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	C	* Shutdown of 500 MVA ICT-2 for replacement of aircell	16/Mar/2026	10:00	16/Mar/2026	17:00			PLANNED	Requested
1374	RQ264205	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	C	* Shutdown of 500 MVA ICT-2 for replacement of aircell	12/Mar/2026	10:00	14/Mar/2026	17:00			PLANNED	Requested
1375	RQ264198	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)	UPPTCL	D	* Shutdown of 200MVA ICT-2 for testing and maintenance Work	12/Mar/2026	10:00	13/Mar/2026	18:00			PLANNED	Requested
1376	RQ264246	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	Amp Works	12/Mar/2026	10:00	12/Mar/2026	17:00			PLANNED	Requested
1377	RQ264210	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1(UP )	UPPTCL	C	* for routine testing and tighening of the bay	11/Mar/2026	10:00	11/Mar/2026	18:00			PLANNED	Requested
1378	RQ264191	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ALIGARH(UP)	UPPTCL	D	* For Annual Relay Testing, Bushing and CT Tan Delta and PD Testing	11/Mar/2026	09:00	12/Mar/2026	20:00	400/220 KV 500MVA ICT-2		PLANNED	Requested
1379	RQ264237	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* If 315MVA ICT-II increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. N	11/Mar/2026	08:00	17/Mar/2026	17:00			PLANNED	Requested
1380	RQ264245	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	Amp Works	10/Mar/2026	10:00	10/Mar/2026	17:00			PLANNED	Requested
1381	RQ264202	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	C	* Planned Shutdown is required for General Maintenance in which tightening of all Clamps and connectors and other related work	10/Mar/2026	09:00	10/Mar/2026	18:00			PLANNED	Requested
1382	RQ264175	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	* For routine maintenance work	10/Mar/2026	09:00	10/Mar/2026	19:00			PLANNED	Requested
1383	RQ264201	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MUZAFFARNAGAR(UP)	UPPTCL	C	maintenance & testing	09/Mar/2026	10:00	09/Mar/2026	16:43			PLANNED	Requested

1384	RQ264234	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* Shutdown of 500 MVA ICT 1st is required for Routine testing and other maintenance work.	09/Mar/2026	10:00	09/Mar/2026	17:00		PLANNED	Requested	
1385	RQ264196	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP)	UPPTCL	D	* Shutdown of 200MVA ICT-1 testing and maintenance work.	09/Mar/2026	10:00	10/Mar/2026	18:00		PLANNED	Requested	
1386	RQ264190	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	D	* For Annual relay testing and CT Tan Delta/PD testing work	09/Mar/2026	09:00	10/Mar/2026	20:00		PLANNED	Requested	
1387	RQ264213	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	* General maintenance work will be carried out during this shut down.	09/Mar/2026	09:00	09/Mar/2026	17:00		PLANNED	Requested	
1388	RQ264172	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	* For routine maintenance work	09/Mar/2026	09:00	09/Mar/2026	19:00		PLANNED	Requested	
1389	RQ264200	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)	UPPTCL	C	maintenance & testing	08/Mar/2026	10:35	08/Mar/2026	16:35		PLANNED	Requested	
1390	RQ264233	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* Shutdown of 500 MVA ICT 2nd is required for routine testing and maintenance work at 400 KV S/S, Unnao.	07/Mar/2026	10:00	07/Mar/2026	17:00		PLANNED	Requested	
1391	RQ264199	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	C	maintenance & testing	07/Mar/2026	10:00	07/Mar/2026	15:31		PLANNED	Requested	
1392	RQ264171	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	* For routine maintenance work	07/Mar/2026	09:00	07/Mar/2026	19:00		PLANNED	Requested	
1393	RQ264211	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1(UP)	UPPTCL	C	* for overhauling of diverter switch	06/Mar/2026	10:00	17/Mar/2026	20:00		PLANNED	Requested	
1394	RQ264197	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	D	* Shutdown of 200MVA ICT-3 for testing and maintenance work	06/Mar/2026	10:00	07/Mar/2026	18:00		PLANNED	Requested	
1395	RQ264203	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD(UP)	UPPTCL	C	* Planned Shutdown is required for General Maintenance in which tightening of all Clamps and connectors and other related work	06/Mar/2026	09:00	06/Mar/2026	18:00		PLANNED	Requested	
1396	RQ264241	OCC_240	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For attending oil leakage, annual testing of transformer, filtration of transformer oil and maintenance and Testing of CVT,CT AND BREAKER	06/Mar/2026	09:00	16/Mar/2026	18:00		PLANNED	Requested	
1397	RQ264209	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315MVA ICT-II FOR REPLACEMENT OF 315 MVA ICT-II TO 500 MVA ICT-II	05/Mar/2026	10:00	20/Apr/2026	17:00		PLANNED	Requested	
1398	RQ265944	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RASRA (UP)	UPPTCL	D	Replacement of faulty annunciation window of LCC panel of GIS module of 500 MVA ICT-I GIS module	03/Mar/2026	11:00	03/Mar/2026	13:00	500 MVA ICT-II will remain in service during above s/d	PLANNED	Requested	
1399	RQ264238	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT II and 315 MVA ICT III	03/Mar/2026	08:00	03/Mar/2026	17:00		PLANNED	Requested	
1400	RQ264239	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* For Increasing Capacity Work from 2*315MVA+1*500MVA to 2*500MVA+1*315MVA. (TWC Approved 6th Meeting Dated-02.09.2022) No s	01/Mar/2026	08:00	30/Apr/2026	17:00		PLANNED	Requested	

1401	RQ264433	OCC_240	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For Yearly Mtc.	30/Mar/2026	09:00	30/Mar/2026	17:00			PLANNED	Requested
1402	RQ264431	OCC_240	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	Annual maintenance of ICT	17/Mar/2026	10:00	17/Mar/2026	17:00			PLANNED	Requested
1403	RQ264432	OCC_240	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	For Yearly Mtc.	02/Mar/2026	09:00	02/Mar/2026	17:00			PLANNED	Requested
1404	RQ265785	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWERGRID	C	CT replacement work	29/Mar/2026	08:00	30/Mar/2026	18:00			PLANNED	Requested
1405	RQ264145	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWERGRID	C	Main bay CT replacement work	29/Mar/2026	08:00	30/Mar/2026	18:00			PLANNED	Requested
1406	RQ265096	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	Busbar retrofitting work-Primary Injection	27/Mar/2026	08:00	27/Mar/2026	14:00			PLANNED	Requested
1407	RQ265783	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWERGRID	C	CT replacement work	27/Mar/2026	08:00	28/Mar/2026	18:00			PLANNED	Requested
1408	RQ264143	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWERGRID	C	Main bay CT replacement work	27/Mar/2026	08:00	28/Mar/2026	18:00			PLANNED	Requested
1409	RQ265244	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	C	Retrofitment of entire conventional protection system of 315 MVA ICT 1 with Process bus based protection/SAS system	27/Mar/2026	08:00	31/Mar/2026	18:00			PLANNED	Requested
1410	RQ264142	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWERGRID	C	Main bay CT replacement work	25/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested
1411	RQ265782	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWERGRID	C	CT replacement work	25/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested
1412	RQ265941	OCC_240	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGHARH(PG)	POWERGRID	D	Half Yearly mtc of S/Stn. equipment at Samaypur(BBMB)	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
1413	RQ265095	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	Busbar retrofitting work-Primary Injection	24/Mar/2026	08:00	24/Mar/2026	14:00			PLANNED	Requested
1414	RQ265094	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	Busbar retrofitting work-Primary Injection	23/Mar/2026	14:00	23/Mar/2026	20:00			PLANNED	Requested
1415	RQ265784	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWERGRID	C	CT replacement work	23/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
1416	RQ264144	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWERGRID	C	Main bay CT replacement work	23/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
1417	RQ264129	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)	POWERGRID	D	AMP work	20/Mar/2026	16:00	20/Mar/2026	23:00			PLANNED	Requested
1418	RQ264128	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	POWERGRID	D	AMP work	19/Mar/2026	16:00	19/Mar/2026	23:00			PLANNED	Requested
1419	RQ265239	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWERGRID	D	LBB Relay Retrofitment	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
1420	RQ264137	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)	POWERGRID	D	AMP work	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
1421	RQ264103	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)	POWERGRID	C	BUSHINGS REPLACEMENT WORK	19/Mar/2026	08:00	27/Mar/2026	23:00			PLANNED	Requested

1422	RQ264127	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWERGRID	D	AMP work	18/Mar/2026	16:00	18/Mar/2026	23:00			PLANNED	Requested	
1423	RQ265238	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWERGRID	D	LBB Relay Retrofitment	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested	
1424	RQ264126	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWERGRID	D	AMP work	17/Mar/2026	16:00	17/Mar/2026	23:00			PLANNED	Requested	
1425	RQ265232	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWERGRID	D	LBB relay retrofitting work	17/Mar/2026	07:00	17/Mar/2026	18:00			PLANNED	Requested	
1426	RQ264125	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)	POWERGRID	D	AMP work	16/Mar/2026	16:00	16/Mar/2026	23:00			PLANNED	Requested	
1427	RQ264076	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)	POWERGRID	D	COE Compliances & AMP work	16/Mar/2026	16:00	16/Mar/2026	23:00			PLANNED	Requested	
1428	RQ264120	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWERGRID	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested	
1429	RQ264136	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)	POWERGRID	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested	
1430	RQ265231	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	D	LBB relay retrofitting work	16/Mar/2026	07:00	16/Mar/2026	18:00			PLANNED	Requested	
1431	RQ265236	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWERGRID	D	Busbar protection retrofitment	14/Mar/2026	08:00	15/Mar/2026	18:00			PLANNED	Requested	
1432	RQ265073	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	Busbar retrofitting related works at Allahabad SS	14/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested	
1433	RQ265230	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	D	LBB relay retrofitting work	14/Mar/2026	07:00	14/Mar/2026	18:00			PLANNED	Requested	
1434	RQ264102	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	13/Mar/2026	17:00	13/Mar/2026	23:00			PLANNED	Requested	
1435	RQ264124	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)	POWERGRID	D	AMP work	13/Mar/2026	16:00	13/Mar/2026	23:00			PLANNED	Requested	
1436	RQ264149	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	POWERGRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested	
1437	RQ265074	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	Busbar retrofitting related works at Allahabad SS	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested	
1438	RQ264148	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWERGRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested	
1439	RQ265788	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWERGRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested	
1440	RQ264100	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	12/Mar/2026	17:00	12/Mar/2026	23:00			PLANNED	Requested	
1441	RQ264123	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)	POWERGRID	D	AMP work	12/Mar/2026	16:00	12/Mar/2026	23:00			PLANNED	Requested	
1442	RQ265075	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	Busbar retrofitting related works at Allahabad SS	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested	

1443	RQ265787	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWERGRID	D	AMP work	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1444	RQ264147	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWERGRID	D	AMP work	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1445	RQ265939	OCC_240	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWERGRID	D	Yearly mtc	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1446	RQ264101	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	11/Mar/2026	17:00	11/Mar/2026	23:00			PLANNED	Requested
1447	RQ264074	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)	POWERGRID	D	COE Compliances & AMP work	11/Mar/2026	16:00	11/Mar/2026	23:00			PLANNED	Requested
1448	RQ264146	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWERGRID	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1449	RQ265786	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWERGRID	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1450	RQ264098	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	10/Mar/2026	17:00	10/Mar/2026	23:00			PLANNED	Requested
1451	RQ264069	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	COE Compliances & AMP work	10/Mar/2026	16:00	10/Mar/2026	23:00			PLANNED	Requested
1452	RQ264119	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWERGRID	C	BUSHING REPLACEMENT WORK IN ADD CAP	10/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
1453	RQ264099	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	09/Mar/2026	17:00	09/Mar/2026	23:00			PLANNED	Requested
1454	RQ264070	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	COE Compliances & AMP work	09/Mar/2026	16:00	09/Mar/2026	23:00			PLANNED	Requested
1455	RQ264083	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)	POWERGRID	C	For SF6 Leakage arresting work in 220 kV side Cable Termination Box [ R & Y Phase]	09/Mar/2026	08:00	16/Mar/2026	20:00			PLANNED	Requested
1456	RQ265235	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWERGRID	D	Busbar protection retrofitment	09/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1457	RQ264092	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	07/Mar/2026	17:00	07/Mar/2026	23:00			PLANNED	Requested
1458	RQ264094	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	06/Mar/2026	17:00	06/Mar/2026	23:00			PLANNED	Requested
1459	RQ264093	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	COE Compliances & AMP work	05/Mar/2026	17:00	05/Mar/2026	23:00			PLANNED	Requested
1460	RQ264118	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWERGRID	C	BUSHING REPLACEMENT WORK IN ADD CAP	05/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
1461	RQ265237	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAINPURI(PG)	POWERGRID	D	Busbar protection retrofitment	05/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
1462	RQ264078	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHRADUN(PG)	POWERGRID	D	To arrest oil seepage and checking of Aircell condition	04/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
1463	RQ264130	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWERGRID	D	For replacement of OTI	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested

1464	RQ264115	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWERGRID	C	400/220kv ICT-2 Dropper and Jack Bus Replacement in add cap	03/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
1465	RQ264114	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)	POWERGRID	D	AMP work	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
1466	RQ264104	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)	POWERGRID	C	BUSHINGS REPLACEMENT WORK	02/Mar/2026	08:00	10/Mar/2026	23:00			PLANNED	Requested
1467	RQ264077	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG)	POWERGRID	D	To arrest oil seepage and checking of Aircell condition	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
1468	RQ264081	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWERGRID	C	Jack Bus replacement work & relay testing	01/Mar/2026	08:00	04/Mar/2026	20:00			PLANNED	Requested
1469	RQ264080	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWERGRID	C	Jack Bus replacement work & relay testing	01/Mar/2026	08:00	04/Mar/2026	20:00			PLANNED	Requested
1470	RQ264079	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWERGRID	C	Jack Bus replacement work & relay testing	01/Mar/2026	08:00	04/Mar/2026	20:00			PLANNED	Requested
1471	RQ264116	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWERGRID	C	400/220kv ICT-1 Dropper and Jack Bus Replacement in add cap	01/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
1472	RQ264082	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWERGRID	C	Jack Bus replacement work & relay testing	01/Mar/2026	08:00	04/Mar/2026	20:00			PLANNED	Requested
1473	RQ266123	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)	POWERGRID	C	for replacement of BHEL-make OIP bushing with RIP bushing	01/Mar/2026	08:00	10/Mar/2026	18:00	work under ADD CAP		PLANNED	Requested
1474	RQ265076	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT NALLAGARH(PG)		D	For attending Punch Points of ICT4 .	28/Mar/2026	09:00	28/Mar/2026	18:00	Kindly approve.		PLANNED	Requested
1475	RQ265086	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	27/Mar/2026	10:00	27/Mar/2026	18:00	Kindly approve.		PLANNED	Requested
1476	RQ265089	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	21/Mar/2026	09:30	21/Mar/2026	18:00	Kindly approve.		PLANNED	Requested
1477	RQ265088	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/Mar/2026	09:30	20/Mar/2026	18:00	Kindly approve.		PLANNED	Requested
1478	RQ265080	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/Mar/2026	09:00	20/Mar/2026	17:00	Kindly approve.		PLANNED	Requested
1479	RQ265079	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	19/Mar/2026	09:00	19/Mar/2026	17:00	Kindly approve.		PLANNED	Requested
1480	RQ265078	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	18/Mar/2026	09:00	18/Mar/2026	17:00	Kindly approve.		PLANNED	Requested
1481	RQ265087	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	13/Mar/2026	09:30	13/Mar/2026	18:00	Kindly approve.		PLANNED	Requested
1482	RQ265085	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/Mar/2026	10:00	12/Mar/2026	18:00	Kindly approve.		PLANNED	Requested
1483	RQ265090	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MALERKOTLA(PG)		C	1) For retrofitting of 400 KV & 220 KV T Isolator 2) AMP works of ICT & 220 KV bay	12/Mar/2026	08:00	13/Mar/2026	18:00	Kindly approve.		PLANNED	Requested
1484	RQ265084	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	11/Mar/2026	10:00	11/Mar/2026	18:00	Kindly approve.		PLANNED	Requested

1485	RQ265082	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)		D	For providing insulating paint on tertiary	10/Mar/2026	11:00	10/Mar/2026	14:00	Kindly approve.	PLANNED	Requested
1486	RQ265093	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)		D	For Annual Maintenance works	06/Mar/2026	10:00	06/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1487	RQ265077	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)		D	AMP works	06/Mar/2026	09:00	06/Mar/2026	17:00	Kindly approve.	PLANNED	Requested
1488	RQ265083	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)		D	AMP works	05/Mar/2026	09:00	05/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1489	RQ265092	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)		D	For Annual Maintenance works	04/Mar/2026	10:00	04/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1490	RQ265081	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/Mar/2026	09:00	03/Mar/2026	17:00	Kindly approve.	PLANNED	Requested
1491	RQ265091	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)		D	For Annual Maintenance works	02/Mar/2026	10:00	02/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1492	RQ264337	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Requested
1493	RQ264338	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Requested
1494	RQ264336	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	23/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Requested
1495	RQ264335	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual mtc	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Requested
1496	RQ264333	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK,CTR Panel and C&R Panels	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Requested
1497	RQ264334	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual mtc	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Requested
1498	RQ264332	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Requested
1499	RQ264329	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL)	PSTCL	D	Half Yearly Scheduled Maintenance	16/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Requested
1500	RQ264330	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	16/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Requested
1501	RQ264331	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Annual mtc	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Requested
1502	RQ264459	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Requested
1503	RQ264328	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Annual mtc	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Requested
1504	RQ264327	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Requested
1505	RQ264326	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Requested

1506	RQ264325	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(P)	PSTCL	D	Annual mtc	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Requested	
1507	RQ264323	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(P)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Requested	
1508	RQ264322	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(P)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK,CTR Panel and C&R Panels	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Requested	
1509	RQ264324	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(P)	PSTCL	D	Protection Testing	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Requested	
1510	RQ264321	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	Half Yearly Scheduled Maintenance	09/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Requested	
1511	RQ264320	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(P)	PSTCL	D	Annual mtc	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Requested	
1512	RQ264319	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(P)	PSTCL	D	Annual mtc	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Requested	
1513	RQ264316	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(P)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK,bCTR Panel and C&R Panels	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Requested	
1514	RQ264318	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(P)	PSTCL	D	Annual mtc	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Requested	
1515	RQ264317	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(P)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Requested	
1516	RQ265960	OCC_240	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	PATRAN	D	AMP and Testing work.	27/Mar/2026	08:00	27/Mar/2026	17:30		PLANNED	Requested	
1517	RQ265961	OCC_240	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PATR)	PATRAN	D	AMP and Testing work.	26/Mar/2026	08:00	26/Mar/2026	17:30		PLANNED	Requested	
1518	RQ264389	OCC_240	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT UNCHAHAHAR(NTB)	NTPC	C	annual testing	26/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Requested	
1519	RQ264387	OCC_240	ntpcos_sd	TRANSFORMER	400/21 KV 600 MVA GT 6 AT UNCHAHAHAR(NTB)	NTPC	C	annual testing	16/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Requested	
1520	RQ264388	OCC_240	ntpcos_sd	TRANSFORMER	400/11 KV 50 MVA ST 1 AT UNCHAHAHAR(NTB)	NTPC	C	annual testing	10/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Requested	
1521	RQ265442	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(R)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Requested	
1522	RQ265443	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(R)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Requested	
1523	RQ265432	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(R)	RRVPNL	D	Half Yearly Maintenance and Testing Works	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Requested	
1524	RQ265445	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT HINDAUN(R)	RRVPNL	D	Yearly maintenance work	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Requested	
1525	RQ265446	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT CHITTORGARH(R)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Requested	
1526	RQ265425	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(R)	RRVPNL	D	Half Yearly maintenance work of 400/220 kV, 315 MVA ICT-1 & associated equipments	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Requested	

1527	RQ265429	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Yearly maintenance work	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1528	RQ265434	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1529	RQ265444	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Half Yearly Maintenance and Testing Works	17/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1530	RQ265440	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1531	RQ265433	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
1532	RQ265435	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and attending oil leakage.	16/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1533	RQ265436	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
1534	RQ265428	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Yearly maintenance work	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
1535	RQ265423	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	14/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
1536	RQ265438	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1537	RQ265430	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and attending oil leakage.	13/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
1538	RQ265426	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1539	RQ265439	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1540	RQ265441	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	12/Mar/2026	17:00	12/Mar/2026	23:00			PLANNED	Requested
1541	RQ265424	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	11/Mar/2026	17:00	11/Mar/2026	23:00			PLANNED	Requested
1542	RQ265427	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	C	Testing & Maintenance work of 400 KV side bay Equipments and Overhauling work of CB's (only 220 KV Side) will be carried out by M/s Selmore, Jaipur, against LOA No. RRVPNL/SE/Proc-II/XEN-IV/A-2/BN-9016002319/ SELMORE/D.936 dated 27.08.2024 at 400 KV GSS Heerapura.	09/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1543	RQ265437	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
1544	RQ264158	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	20/Mar/2026	18:00	20/Mar/2026	23:00			PLANNED	Requested
1545	RQ264155	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	19/Mar/2026	18:00	19/Mar/2026	23:00			PLANNED	Requested

1546	RQ264156	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	18/Mar/2026	18:00	18/Mar/2026	23:00			PLANNED	Requested
1547	RQ264160	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	PRTL	D	Busbar relay testing of Bus-1 connected bays	09/Mar/2026	18:00	20/Mar/2026	23:00			PLANNED	Requested
1548	RQ265464	OCC_240	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Tan delta testing bushing , winding CVT CB and general maintenance	20/Mar/2026	09:30	20/Mar/2026	17:00			PLANNED	Requested
1549	RQ265463	OCC_240	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	Tan delta testing bushing , winding CVT CB and general maintenance	19/Mar/2026	09:30	19/Mar/2026	17:00			PLANNED	Requested
1550	RQ265323	OCC_240	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUNDKA(DV)	DTL	D	LV testing and other PMS activities	09/Mar/2026	10:00	09/Mar/2026	15:00	LOAD MANAGED BY DTL		PLANNED	Requested
1551	RQ265465	OCC_240	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	C	replacement of defective BCU and erection comiissioning programming and testing of new BCU in the bay of ict-VI	09/Mar/2026	09:30	11/Mar/2026	17:00			PLANNED	Requested
1552	RQ264087	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	17/Mar/2026	17:00	22/Mar/2026	23:00			PLANNED	Requested
1553	RQ264091	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	15/Mar/2026	17:00	20/Mar/2026	23:00			PLANNED	Requested
1554	RQ264086	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	12/Mar/2026	17:00	17/Mar/2026	23:00			PLANNED	Requested
1555	RQ264090	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	10/Mar/2026	17:00	15/Mar/2026	23:00			PLANNED	Requested
1556	RQ264085	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	07/Mar/2026	17:00	12/Mar/2026	23:00			PLANNED	Requested
1557	RQ264088	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	05/Mar/2026	17:00	10/Mar/2026	23:00			PLANNED	Requested
1558	RQ264089	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	03/Mar/2026	17:00	08/Mar/2026	23:00			PLANNED	Requested
1559	RQ264084	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	01/Mar/2026	17:00	05/Mar/2026	23:00			PLANNED	Requested
1560	RQ265903	OCC_240	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALWAR(ATIL)	RRVPNL,ATSL	D	Annual maintenance work	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1561	RQ265383	OCC_240	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WANGTOO(GIS)	HPPTCL	D	Perodical Testing	10/Mar/2026	09:00	10/Mar/2026	17:00			PLANNED	Requested
1562	RQ265382	OCC_240	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WANGTOO(GIS)	HPPTCL	D	Perodical Testing	08/Mar/2026	09:00	08/Mar/2026	17:00			PLANNED	Requested
1563	RQ265938	OCC_240	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1564	RQ265936	OCC_240	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	D	Yearly Mtc.	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested

1565	RQ265942	OCC_240	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	For ICT construction related activity	05/Mar/2026	08:00	08/Mar/2026	16:00	The shutdown is applied in March'26. However intends to avail from 25th to 28th Feb'26. Requested for discussion	PLANNED	Requested
1566	RQ265920	OCC_240	indigrd_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	For ICT construction related activity	01/Mar/2026	08:00	04/Mar/2026	16:00		PLANNED	Requested
1567	RQ265221	OCC_240	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	D	For 220/132kV ICT-3 AMP Work at Sitarganj Substation	27/Mar/2026	09:00	27/Mar/2026	18:00		PLANNED	Requested
1568	RQ265223	OCC_240	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWERGRID	D	For 220/132kV ICT-2 AMP Work at Sitarganj Substation	25/Mar/2026	09:00	25/Mar/2026	18:00		PLANNED	Requested
1569	RQ265222	OCC_240	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWERGRID	D	FOR AMP OF 220/132 KV ICT 1 AT SITARGANJ	23/Mar/2026	09:00	23/Mar/2026	18:00		PLANNED	Requested
1570	RQ265246	OCC_240	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	POWERGRID	C	Oil filtration work of ICT-1 at Raebareli.	12/Mar/2026	09:00	13/Mar/2026	18:00		PLANNED	Requested
1571	RQ265241	OCC_240	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kV 160MVA ICT in place of M/s Bharat Bijlee Make 220/132kV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132kV Sitarganj Substation of POWERGRID NR-III Region	01/Mar/2026	09:00	31/Mar/2026	18:00		PLANNED	Requested
1572	RQ264723	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV RAPS_B(NP)- DEBARI(RS) (PG) CKT-		D	For attending S/D nature defects	30/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Requested
1573	RQ264854	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV MEERUT(PG)- SIMBHOLI(UP) (PG) CKT-1		D	For inserting additional disc in SSI insulator strings	25/Mar/2026	08:30	26/Mar/2026	18:00	For inserting additional disc in SSI insulator strings	PLANNED	Requested
1574	RQ264855	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV MEERUT(PG)- MODIPURAM(UP) (PG) CKT-2		D	For inserting additional disc in SSI insulator strings	25/Mar/2026	08:30	26/Mar/2026	18:00	For inserting additional disc in SSI insulator strings	PLANNED	Requested
1575	RQ264819	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV RAPS_B(NP)- CHITTORGARH(RS) (PG) CKT-2		D	Insertion of additional glass disc/ To attend shutdown nature defects	25/Mar/2026	08:00	30/Mar/2026	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Requested
1576	RQ264662	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25/Mar/2026	08:00	25/Mar/2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Requested
1577	RQ264688	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV FARIDABAD(NT)- PALLA(HV) (PG) CKT-1		D	S/D Rectification work	25/Mar/2026	08:00	25/Mar/2026	18:00	Non-Auto Mode of 1. 220 KV PALLA(HV)- FARIDABAD SEC-78 (HV) (HVPNL) CKT-1 2.220 KV FARIDABAD(NT)- FARIDABAD SEC-78 (HV) (HVPNL) CKT-1 Required.	PLANNED	Requested
1578	RQ265183	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV JESSORE(HP)- PONG(BB) (PG) CKT-1		D	AR non auto mode required during shutdown of 220KV Bairasuil-Pong ckt	24/Mar/2026	09:00	24/Mar/2026	18:00	Kindly approve.	PLANNED	Requested

1579	RQ265182	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	D	AMP of Line/bay equipments at Pong end and rectification of shutdown nature defects of Line	24/Mar/2026	09:00	24/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1580	RQ264687	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1	D	S/D Rectification work	24/Mar/2026	08:00	24/Mar/2026	18:00	Non-Auto Mode of 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 required.	PLANNED	Requested
1581	RQ265145	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	C	For overhauling of 03 Nos- pole columns of 220kV CB due to suspected DCRM signatures at Gladni end-	23/Mar/2026	09:00	25/Mar/2026	17:00	Kindly approve.	PLANNED	Requested
1582	RQ264686	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (PG) CKT-1	D	S/D Rectification work	23/Mar/2026	08:00	23/Mar/2026	18:00	Non-Auto Mode of 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 required.	PLANNED	Requested
1583	RQ264661	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	D	For attending S/D nature defects	23/Mar/2026	08:00	23/Mar/2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Requested
1584	RQ265184	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	D	AMP of Line/bay equipments at Pong end and rectification of shutdown nature defects of Line	22/Mar/2026	09:00	22/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1585	RQ265185	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	D	AR non auto mode required during shutdown of 220KV Jessore-Pong ckt	22/Mar/2026	09:00	22/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1586	RQ264670	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	D	For AMP of Line Bay	19/Mar/2026	17:00	19/Mar/2026	23:59		PLANNED	Requested
1587	RQ264943	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1	D	Relay Testing	19/Mar/2026	09:00	19/Mar/2026	18:00		PLANNED	Requested
1588	RQ265144	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	C	For overhauling of 03 Nos- pole columns of 220kV CB due to suspected DCRM signatures at Gladni end-	19/Mar/2026	09:00	21/Jun/2026	17:00	Kindly approve.	PLANNED	Requested
1589	RQ264818	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	19/Mar/2026	08:00	24/Mar/2026	18:00	Non auto for 220 kv RAPPB-Chittorgarh Ckt-2	PLANNED	Requested
1590	RQ264671	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1	D	For AMP of Line Bay	18/Mar/2026	17:00	18/Mar/2026	23:59		PLANNED	Requested
1591	RQ264942	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV JAIPUR SOUTH(PG)-SEZIAIPUR(RS) (RS) CKT-1	D	Relay Testing	18/Mar/2026	09:00	18/Mar/2026	18:00		PLANNED	Requested
1592	RQ264975	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV ARERJ02PL_SL_FTG3-FATEHGARH_III(PG) (ARERJ02PL) CKT-1	D	Commissioning of TBC Bay (230 Bay)	17/Mar/2026	18:00	17/Mar/2026	23:59		PLANNED	Requested

1593	RQ264672	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTHG2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1	D	For AMP of Line Bay	17/Mar/2026	17:00	17/Mar/2026	23:59			PLANNED	Requested
1594	RQ264941	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2	D	Relay Testing	17/Mar/2026	09:00	17/Mar/2026	18:00			PLANNED	Requested
1595	RQ265128	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	D	To attend Shutdown nature defects in line.	17/Mar/2026	09:00	17/Mar/2026	17:00	Kindly approve.		PLANNED	Requested
1596	RQ264851	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1	C	Reconductoring work of 220 kv Hisar PG - hisar IA D/C transmission line at Hisar TLM	17/Mar/2026	07:00	20/Mar/2026	20:00			PLANNED	Requested
1597	RQ264852	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2	C	Reconductoring work of 220 kv Hisar PG - hisar IA D/C transmission line at Hisar TLM	17/Mar/2026	07:00	20/Mar/2026	20:00			PLANNED	Requested
1598	RQ264974	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV FATEHGARH_III(PG)-XL_XPPL_SL_FTG3(PG) (XL_XPPL) CKT-1	D	Commissioning of TBC Bay (230 Bay)	16/Mar/2026	18:00	16/Mar/2026	23:59			PLANNED	Requested
1599	RQ264940	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1	D	Relay Testing	16/Mar/2026	09:00	16/Mar/2026	18:00			PLANNED	Requested
1600	RQ265143	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	C	For overhauling of 03 Nos- pole columns of 220KV CB due to suspected DCRM signatures at Gladni end-	16/Mar/2026	09:00	18/Mar/2026	17:00	Kindly approve.		PLANNED	Requested
1601	RQ265181	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	D	AR non auto mode required during shutdown of 220KV Dasuya Sarna ckt-2	15/Mar/2026	09:00	15/Mar/2026	18:00	Kindly approve.		PLANNED	Requested
1602	RQ265180	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	D	AMP of Line/bay equipments at Dasuya end and rectification of shutdown nature defects of Line	15/Mar/2026	09:00	15/Mar/2026	18:00	Kindly approve.		PLANNED	Requested
1603	RQ264973	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV ENERGIZENT_PPL_FT G3- FATEHGARH_III(PG) (ENERGIZENT_PPL) CKT-1	D	Commissioning of TBC Bay (230 Bay)	14/Mar/2026	18:00	14/Mar/2026	23:59			PLANNED	Requested
1604	RQ264745	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_SL_B KN2 (KSP_NHPC_LTD) CKT-1	D	For Bay Extension works	14/Mar/2026	17:00	18/Mar/2026	23:00	For Bay Extension works		PLANNED	Requested
1605	RQ264939	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1	D	Relay Testing	14/Mar/2026	09:00	14/Mar/2026	18:00			PLANNED	Requested
1606	RQ264845	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2	D	Line Bay AMP work at Bhinmal	14/Mar/2026	09:00	14/Mar/2026	18:00	Line Bay AMP work at Bhinmal		PLANNED	Requested
1607	RQ264722	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	D	For attending S/D nature defects	14/Mar/2026	08:00	14/Mar/2026	18:00	Non Auto of 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		PLANNED	Requested

1608	RQ264820	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	14/Mar/2026	08:00	19/Mar/2026	18:00	S/D required timely	PLANNED	Requested	
1609	RQ264693	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_SL_B KNZ (KSP_NHPC_LTD) CKT-1	D	for Power Line crossing work AP-6 to AP-7 and AP-12 to AP-13: Stringing work of under construction 400 kv Bikaner-2-Bikaner-3 (under construction SS) line	14/Mar/2026	07:30	19/Mar/2026	18:30	for Power Line crossing work AP-6 to AP-7 and AP-12 to AP-13: Stringing work of under construction 400 kv Bikaner-2-Bikaner-3 (under construction SS) line	PLANNED	Requested	
1610	RQ265178	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV SARNA(P)-DASUYA(P) (PG) CKT-1	D	AMP of Line/bay equipments at Dasuya end and rectification of shutdown nature defects of Line	13/Mar/2026	09:00	13/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
1611	RQ265179	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV SARNA(P)-DASUYA(P) (PG) CKT-2	D	AR non auto mode required during shutdown of 220KV Dasuya Sarna ckt-1	13/Mar/2026	09:00	13/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
1612	RQ264844	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1	D	Line Bay AMP work at Bhinmal	13/Mar/2026	09:00	13/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Requested	
1613	RQ264972	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV FATEHGARH_III(PG)-RSJPL_SL_FTG3(PG) (RENEW_SJPL) CKT-1	D	Commissioning of TBC Bay (230 Bay)	12/Mar/2026	18:00	12/Mar/2026	23:59		PLANNED	Requested	
1614	RQ264938	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1	D	Relay Testing	12/Mar/2026	09:00	12/Mar/2026	18:00		PLANNED	Requested	
1615	RQ265142	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1	D	Line Equipment AMP Work	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1616	RQ264843	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1	D	Line Bay AMP work at Bhinmal	12/Mar/2026	09:00	12/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Requested	
1617	RQ265156	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV ABDULLAPUR(PG)-RAJOKHERI (HV) (HVPNL) CKT-2	D	Line Equipment AMP Work	12/Mar/2026	09:00	12/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
1618	RQ265201	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	NON AUTO required for OPGW replacment work in 2 span prepration work	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1619	RQ265202	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	D	NON AUTO required for OPGW replacment work in 2 span prepration work	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1620	RQ265127	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	D	To attend Shutdown nature defects in line.	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1621	RQ264721	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	For attending S/D nature defects	12/Mar/2026	08:00	12/Mar/2026	18:00	Non Auto of 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	PLANNED	Requested	
1622	RQ264679	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	D	For AMP of Line Bay	11/Mar/2026	17:00	11/Mar/2026	23:59		PLANNED	Requested	

1623	RQ265204	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	D	For replacement of flashed Insulator of Tower no. 283 and other AMP Works.	11/Mar/2026	09:00	11/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1624	RQ264842	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BHINMAL(PG)-REODAR(RS) (RS) CKT-1	D	Line Bay AMP work at Bhinmal	11/Mar/2026	09:00	11/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Requested	
1625	RQ264678	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	D	For AMP of Line Bay	10/Mar/2026	17:00	10/Mar/2026	23:59		PLANNED	Requested	
1626	RQ264747	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTSL) (BANDERWALA_TP SL) CKT-1	D	For Bay Extension works	10/Mar/2026	16:00	13/Mar/2026	23:00	For Bay Extension works	PLANNED	Requested	
1627	RQ265141	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2	D	Line Equipment AMP Work	10/Mar/2026	09:00	10/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1628	RQ264841	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2	D	Line Bay AMP work at Bhinmal	10/Mar/2026	09:00	10/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Requested	
1629	RQ265203	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	D	For replacement of flashed Insulator of Tower no. 283 and other AMP Works.	10/Mar/2026	09:00	10/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1630	RQ265199	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	Shutdown for damaged OPGW replacment work in 2 span	10/Mar/2026	09:00	11/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1631	RQ265200	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	D	Shutdown for damaged OPGW replacment work in 2 span	10/Mar/2026	09:00	11/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1632	RQ265126	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	D	To attend Shutdown nature defects in line.	10/Mar/2026	09:00	10/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1633	RQ264821	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	10/Mar/2026	08:00	15/Mar/2026	18:00	S/D required timely	PLANNED	Requested	
1634	RQ264677	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN) (ERCPL) CKT-1	D	For AMP of Line Bay	09/Mar/2026	17:00	09/Mar/2026	23:59		PLANNED	Requested	
1635	RQ264749	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BIKANER_2 (PBTSL)-JUNA_REPL_SL_BKN2 (JUNA REPL) CKT-1	D	For Bay Extension works	09/Mar/2026	16:00	12/Mar/2026	23:00	For Bay Extension works	PLANNED	Requested	
1636	RQ264840	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1	D	Line Bay AMP work at Bhinmal	09/Mar/2026	09:00	09/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Requested	
1637	RQ264922	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	D	Relay testing	09/Mar/2026	09:00	09/Mar/2026	18:00	Respective bay 203 will also be under shutdown due to Double Main bus scheme	PLANNED	Requested	

1638	RQ265140	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	D	Line Equipment AMP Work	09/Mar/2026	09:00	09/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1639	RQ264744	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTSL) (ASSPL_BKN2) CKT-1	D	For Bay Extension works	08/Mar/2026	17:00	11/Mar/2026	23:00	For Bay Extension works	PLANNED	Requested	
1640	RQ265197	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	NON AUTO required for OPGW replacment work in 2 span prepration work	08/Mar/2026	09:00	09/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1641	RQ265198	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	D	NON AUTO required for OPGW replacment work in 2 span prepration work	08/Mar/2026	09:00	09/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1642	RQ265155	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	D	For AMP fo Line/bay equipmets at Sarna end	07/Mar/2026	10:00	07/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1643	RQ264823	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	07/Mar/2026	08:00	12/Mar/2026	18:00	Non auto for 220 kv Anta(NTPC)-Swaimadhopor(RS) & 220 kv Swaimadhopor Dausa Ckt	PLANNED	Requested	
1644	RQ265112	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-2	D	Line Equipment AMP Work	06/Mar/2026	09:00	06/Mar/2026	17:30	Kindly approve.	PLANNED	Requested	
1645	RQ264772	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	D	For Joint box creation at TN-53 & 54 to provide connectivtiy Faridabad RHQ	05/Mar/2026	08:00	10/Mar/2026	18:00	Non-Auto required for Joint box creation works	PLANNED	Requested	
1646	RQ264773	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	D	For Joint box creation at TN-53 & 54 to provide connectivtiy Faridabad RHQ	05/Mar/2026	08:00	10/Mar/2026	18:00	Non-Auto required for Joint box creation works	PLANNED	Requested	
1647	RQ264692	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1	D	for Power Line crossing work AP-4 to AP-5: Stringing work of under construction 400 kv Bikaner-2-Bikaner-3 (under construction SS) line	05/Mar/2026	07:30	08/Mar/2026	18:30	for Power Line crossing work AP-4 to AP-5: Stringing work of under construction 400 kv Bikaner-2-Bikaner-3 (under construction SS) line	PLANNED	Requested	
1648	RQ264748	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTSL) (ASSPL_BKN2) CKT-1	D	For Bay Extension works	04/Mar/2026	16:00	07/Mar/2026	23:00	For Bay Extension works	PLANNED	Requested	
1649	RQ265115	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-1	D	Line Equipment AMP Work	04/Mar/2026	09:00	04/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
1650	RQ265114	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	D	Line Equipment AMP Work	03/Mar/2026	09:00	03/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
1651	RQ265113	OCC_240	cpcc2_sd	AC TRANSMISSION L	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	D	Line Equipment AMP Work	02/Mar/2026	09:00	02/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	

1652	RQ264740	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV PGPL_SL_BIK2_PG- BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1		D	For Bay Extension works	01/Mar/2026	17:00	05/Mar/2026	23:00	For Bay Extension works	PLANNED	Requested
1653	RQ264742	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV SRIPL_SL_BIK2_PG- BIKANER_2 (PBTSL) (SERENTICA_RI4PL_BI K2) CKT-1		D	For Bay Extension works	01/Mar/2026	17:00	05/Mar/2026	23:00	For Bay Extension works	PLANNED	Requested
1654	RQ264743	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BIKANER_2 (PBTSL)- JGCP_L_SL_BIK2_PG (JUNIPER_NEPL) CKT- 1		D	For Bay Extension works	01/Mar/2026	17:00	05/Mar/2026	23:00	For Bay Extension works	PLANNED	Requested
1655	RQ264741	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV GRIANPSS_BIK2_(AM PLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For Bay Extension works	01/Mar/2026	17:00	05/Mar/2026	23:00	For Bay Extension works	PLANNED	Requested
1656	RQ264817	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work/To attend shutdown nature defects	01/Mar/2026	08:00	10/Mar/2026	18:00	S/D required timely/Non-Auto mode of 220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT- 1	PLANNED	Requested
1657	RQ264816	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work/To attend shutdown nature defects	01/Mar/2026	08:00	10/Mar/2026	18:00	S/D required timely/Non-Auto mode of 220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT- 2	PLANNED	Requested
1658	RQ264822	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV ANTA(NT)- SAWAIMADHOPUR(R S) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	01/Mar/2026	08:00	06/Mar/2026	18:00	Non auto for 220 kv Anta(NTPC)-Lalsot(RS) tl	PLANNED	Requested
1659	RQ264691	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV SRIPL_SL_BIK2_PG- BIKANER_2 (PBTSL) (SERENTICA_RI4PL_BI K2) CKT-1		D	for Power Line crossing work AP-2 to AP-3: Stringing work of under construction 400 kv Bikaner-2-Bikaner- 3 (under construction SS) line	01/Mar/2026	07:30	04/Mar/2026	18:30	for Power Line crossing work AP-2 to AP-3: Stringing work of under construction 400 kv Bikaner-2-Bikaner-3 (under construction SS) line	PLANNED	Requested
1660	RQ264849	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV HISSAR(BB)- HISSAR IA(HV) (HVPNL) CKT-1		C	Reconductoring work of 220 kv Hisar PG - hisar IA D/C transmission line at Hisar TLM	01/Mar/2026	07:00	31/Mar/2026	20:00		PLANNED	Requested
1661	RQ264850	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV HISSAR(BB)- HISSAR IA(HV) (BBMB) CKT-2		C	Reconductoring work of 220 kv Hisar PG - hisar IA D/C transmission line at Hisar TLM	01/Mar/2026	07:00	31/Mar/2026	20:00		PLANNED	Requested
1662	RQ264382	OCC_240	slcdps_sd	AC TRANSMISSION L	220 KV JALANDHAR(PG)- KARTARPUR(PS) (PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Requested
1663	RQ264376	OCC_240	slcdps_sd	AC TRANSMISSION L	220 KV BHAKRA_R(BB)- MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Requested
1664	RQ264374	OCC_240	slcdps_sd	AC TRANSMISSION L	220 KV JALANDHAR(PG)- KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Requested

1665	RQ264390	OCC_240	slcdps_sd	AC TRANSMISSION L	220 KV JAMALPUR(BB)-DANDHARIKALANI(PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 8 to 16	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
1666	RQ264360	OCC_240	slcdps_sd	AC TRANSMISSION L	220 KV MOGA(PG)-BADNI KALAN(PSTCL) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 20.	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1667	RQ264358	OCC_240	slcdps_sd	AC TRANSMISSION L	220 KV NALLAGARH(PG)-MOHALI(PSTCL) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 31 to 40	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1668	RQ264355	OCC_240	slcdps_sd	AC TRANSMISSION L	220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1669	RQ265853	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV GANGUWAL(BB)-MOHALI(PSTCL) (PS) CKT-1	PSTCL	D	Quarterly Mtc.	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1670	RQ264386	OCC_240	slcdps_sd	AC TRANSMISSION L	220 KV JAMALPUR(BB)-DANDHARIKALANI(PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 8 to 16	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1671	RQ264347	OCC_240	slcdps_sd	AC TRANSMISSION L	220 KV NALLAGARH(PG)-MOHALI(PSTCL) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 31 to 40	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
1672	RQ264384	OCC_240	slcdps_sd	AC TRANSMISSION L	220 KV JAMALPUR(BB)-DANDHARIKALANI(PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 TO 8	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
1673	RQ264339	OCC_240	slcdps_sd	AC TRANSMISSION L	220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
1674	RQ264343	OCC_240	slcdps_sd	AC TRANSMISSION L	220 KV PATRAN(PATR)-MANSA(PSTCL) (PSTCL) CKT-1	PSTCL	D	General maintenance (Jumper tightning and insulator cleaning)	02/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
1675	RQ264045	OCC_240	napp_sd	AC TRANSMISSION L	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing ABCB with SF6 Circuit Breake	29/Mar/2026	08:00	04/Apr/2026	23:00			PLANNED	Requested
1676	RQ265305	OCC_240	slcdv_sd	AC TRANSMISSION L	220 KV BADARPUR(NT)-NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	C & Tanδ test of CT & CVT	27/Mar/2026	13:30	27/Mar/2026	17:30			PLANNED	Requested
1677	RQ265516	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV SHAHJAHANPUR(PG)-MALLAWAN (UP) (UP) CKT-1	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS AT SHAHJAHANPUR S/S	27/Mar/2026	09:00	27/Mar/2026	18:00			PLANNED	Requested
1678	RQ265650	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	For AMP work of line Bay Equipments of 220kv Mainpuri (PG)-Firozabad (UPPTCL) line at Mainpuri S	26/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested
1679	RQ265937	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Busbar retrofitting related works at Allahabad SS-Primary injection Test	23/Mar/2026	08:00	23/Mar/2026	14:00			PLANNED	Requested
1680	RQ265214	OCC_240	napp_sd	AC TRANSMISSION L	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing 220KV ABCB with SF6 CB	22/Mar/2026	08:00	28/Mar/2026	23:00			PLANNED	Requested
1681	RQ264044	OCC_240	napp_sd	AC TRANSMISSION L	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing ABCB with SF6 Circuit Breake	22/Mar/2026	08:00	28/Mar/2026	23:00			PLANNED	Requested

1682	RQ266100	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV MAINPURI(PG)-MAINPURI(UP) (UP) CKT-1	UPPTCL	D	LBB Relay Retrofitment	21/Mar/2026	08:00	21/Mar/2026	18:00			PLANNED	Requested
1683	RQ265893	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	UPPTCL	D	220 KV Shamsabad Line bay Amp works	20/Mar/2026	08:00	20/Mar/2026	20:00			PLANNED	Requested
1684	RQ266102	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1	UPPTCL	D	LBB Relay Retrofitment	20/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
1685	RQ265880	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting works-Secondary testing in 220kv allahabad Phulpur Line	18/Mar/2026	09:00	18/Mar/2026	18:00			PLANNED	Requested
1686	RQ265865	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Busbar retrofitting related works at Allahabad SS	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1687	RQ266103	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV MAINPURI(PG)-SIRSAGANI(UP) (UP) CKT-1	UPPTCL	D	LBB Relay Retrofitment	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1688	RQ266101	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	LBB Relay Retrofitment	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
1689	RQ265212	OCC_240	napp_sd	AC TRANSMISSION L	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing 220KV ABCB with SF6 CB	15/Mar/2026	08:00	21/Mar/2026	23:00			PLANNED	Requested
1690	RQ264043	OCC_240	napp_sd	AC TRANSMISSION L	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing ABCB with SF6 Circuit Breake	15/Mar/2026	08:00	21/Mar/2026	23:00			PLANNED	Requested
1691	RQ265976	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV MAINPURI(PG)-FARRUKHABAD (UP) (UP) CKT-1	UPPTCL	D	Busbar protection retrofitment	11/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1692	RQ266079	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	Busbar protection retrofitment	11/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1693	RQ266078	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV MAINPURI(PG)-MAINPURI(UP) (UP) CKT-1	UPPTCL	D	Busbar protection retrofitment	09/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1694	RQ266014	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	D	For diamond formation	09/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1695	RQ266015	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-2	UPPTCL	D	For diamond formation	09/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1696	RQ264042	OCC_240	napp_sd	AC TRANSMISSION L	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing ABCB with SF6 Circuit Breaker	08/Mar/2026	08:00	14/Mar/2026	23:00			PLANNED	Requested
1697	RQ265211	OCC_240	napp_sd	AC TRANSMISSION L	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing 220KV ABCB with SF6 CB	08/Mar/2026	08:00	14/Mar/2026	23:00			PLANNED	Requested
1698	RQ266081	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV MAINPURI(PG)-NEEBKARORI(UP) (UP) CKT-1	UPPTCL	D	Busbar protection retrofitment	05/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested

1699	RQ266082	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV MAINPURI(PG)-NEEBKARORI(UP) (UP) CKT-2	UPPTCL	D	Busbar protection retrofitment	05/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
1700	RQ264041	OCC_240	napp_sd	AC TRANSMISSION L	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing ABCB with SF6 circuit breaker.	01/Mar/2026	08:00	07/Mar/2026	23:00			PLANNED	Requested
1701	RQ265209	OCC_240	napp_sd	AC TRANSMISSION L	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing 220KV ABCB with SF6 CB	01/Mar/2026	08:00	07/Mar/2026	23:00			PLANNED	Requested
1702	RQ265306	OCC_240	slcdv_sd	AC TRANSMISSION L	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	C & Tanδ test of CT & CVT	28/Mar/2026	13:30	28/Mar/2026	17:30			PLANNED	Requested
1703	RQ265559	OCC_240	slcds_sd	AC TRANSMISSION L	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay Maintenance, Line patrolling & Tree trimming	22/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested
1704	RQ265724	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1	RRVPNL	D	LINE EQUIPMENT AMP WORK	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
1705	RQ265311	OCC_240	slcdv_sd	AC TRANSMISSION L	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	C& TAN DELTA of CT and CVT	28/Mar/2026	09:30	28/Mar/2026	13:30			PLANNED	Requested
1706	RQ265312	OCC_240	slcdv_sd	AC TRANSMISSION L	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	C& TAN DELTA of CT and CVT	27/Mar/2026	09:30	27/Mar/2026	13:30			PLANNED	Requested
1707	RQ265850	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Yearly Mtc. of S/Stn. Equipment & Line	27/Mar/2026	08:00	27/Mar/2026	18:00			PLANNED	Requested
1708	RQ265827	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Annual Mtc.	23/Mar/2026	08:00	23/Mar/2026	18:00			PLANNED	Requested
1709	RQ265851	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Yearly Mtc. of S/Stn. Equipment & Line	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1710	RQ265826	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Annual Mtc.	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1711	RQ264364	OCC_240	slcdps_sd	AC TRANSMISSION L	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-3	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1712	RQ265842	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Yearly mtc of line	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1713	RQ264366	OCC_240	slcdps_sd	AC TRANSMISSION L	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 100 to 120	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1714	RQ265841	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Yearly mtc of line	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
1715	RQ265846	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly mtc of line	14/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
1716	RQ265845	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly mtc of line	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1717	RQ265837	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-2	BBMB	D	Mtc. S/Stn. Equipment & Line	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested

1718	RQ265854	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Half Yearly Mtc. of S/Stn. Line	12/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1719	RQ265836	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. S/Stn. Equipment & Line	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1720	RQ265564	OCC_240	sldcrs_sd	AC TRANSMISSION L	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1721	RQ264359	OCC_240	sldcps_sd	AC TRANSMISSION L	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 80 to 100	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1722	RQ265856	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PS) (BBMB) CKT-1	BBMB	D	General Mtc.of Line	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1723	RQ265563	OCC_240	sldcrs_sd	AC TRANSMISSION L	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1724	RQ265849	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Yearly Mtc. of S/Stn. Equipment & Line	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1725	RQ265830	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	General mtc. of line	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
1726	RQ265829	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Mtc. of S/Stn. Equipment & Line	07/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested
1727	RQ265840	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Yearly mtc of line	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
1728	RQ265848	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Yearly Mtc. of S/Stn. Equipment & Line	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
1729	RQ265839	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Mtc. S/Stn. Equipment & Line	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
1730	RQ265838	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Mtc. S/Stn. Equipment & Line	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
1731	RQ265828	OCC_240	bbmb_sd	AC TRANSMISSION L	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Annual Mtc.	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
1732	RQ265875	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Busbar retrofitting work-Primary Injection	28/Mar/2026	08:00	28/Mar/2026	18:00			PLANNED	Requested
1733	RQ266122	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Busbar retrofitting work-Primary Injection	27/Mar/2026	14:00	27/Mar/2026	20:00			PLANNED	Requested
1734	RQ265861	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Busbar retrofitting related works at Allahabad SS	20/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
1735	RQ265860	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Busbar retrofitting related works at Allahabad SS	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested

1736	RQ265878	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-ALLAHABADREWARO AD(UP) (PG) CKT-2	POWERGRID	D	Busbar retrofitting work-Primary Injection	27/Mar/2026	08:00	29/Mar/2026	20:00			PLANNED	Requested
1737	RQ265556	OCC_240	sldcrs_sd	AC TRANSMISSION L	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay	25/Mar/2026	08:00	25/Mar/2026	18:00			PLANNED	Requested
1738	RQ265877	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-ALLAHABADREWARO AD(UP) (PG) CKT-1	POWERGRID	D	"Busbar retrofitting work-Primary Injection A/r of another ckt to be disabled"	24/Mar/2026	14:00	24/Mar/2026	20:00			PLANNED	Requested
1739	RQ265558	OCC_240	sldcrs_sd	AC TRANSMISSION L	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
1740	RQ265879	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	Busbar Relay retrofitting-Primary Injection Test	23/Mar/2026	08:00	26/Mar/2026	20:00			PLANNED	Requested
1741	RQ265684	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWERGRID	C	"Retrofitment of entire conventional protection system of 220 kv Knp Rania with Process bus based protection/ SAS system A/r of another ckt to be disabled"	22/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
1742	RQ265509	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	C	"For Shifting of 220kV Tanakpur(NHPC)-Sitarganj (PG) Transmission Line from ERS to newly erected Towers and thereafter Dismatling of ERS due to Construction of the 4-lane connectivity project With Non Auto Mode of 220 kv Tanakpur - CB Ganj(Bareilly) TL & 220 kv Sitarganj - CB Ganj ( Bareilly) TL, "	21/Mar/2026	09:00	22/Mar/2026	18:00			PLANNED	Requested
1743	RQ265508	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	"For Shifting of 220kV Tanakpur(NHPC)-Bareilly (CB Ganj) Transmission Line from ERS to newly erected Towers and thereafter Dismatling of ERS due to Construction of the 4-lane connectivity project. With Non Auto Mode of 220 kv Tanakpur - Sitarganj TL & 220 kv Sitarganj - CB Ganj ( Bareilly) TL, "	19/Mar/2026	10:00	20/Mar/2026	18:00			PLANNED	Requested
1744	RQ265561	OCC_240	sldcrs_sd	AC TRANSMISSION L	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance of Bay	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1745	RQ265683	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWERGRID	C	Retrofitment of entire conventional protection system of 220 kv Knp Mainpuri with Process bus based protection/ SAS system	18/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
1746	RQ265863	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-ALLAHABADREWARO AD(UP) (PG) CKT-2	POWERGRID	D	"Busbar retrofitting related works at Allahabad SS A/r of another ckt to be disabled"	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1747	RQ265560	OCC_240	sldcrs_sd	AC TRANSMISSION L	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested

1748	RQ265862	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-ALLAHABADREWARO AD(UP) (PG) CKT-1	POWERGRID	D	"Busbar retrofitting related works at Allahabad SS A/r of another ckt to be disabled"	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
1749	RQ265864	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	Busbar retrofitting related works at Allahabad SS	15/Mar/2026	08:00	15/Mar/2026	18:00			PLANNED	Requested
1750	RQ265688	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWERGRID	C	"Retrofitment of entire conventional protection system of 220 kv Knp Unch Line 4 with Process bus based protection/ SAS system A/r of another ckt to be disabled"	14/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
1751	RQ265562	OCC_240	sldcrs_sd	AC TRANSMISSION L	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1752	RQ265603	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV FATEHPUR(PG)-KANPURSOUTH(UP) (PG) CKT-1	POWERGRID	D	"For Line Bay (211L) AMP work at Fatehpur Sub-Station. A/r of another ckt to be disabled"	12/Mar/2026	09:00	12/Mar/2026	18:00			PLANNED	Requested
1753	RQ266098	OCC_240	nhpcc3_sd	AC TRANSMISSION L	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	C	For carrying out Annual Maintenance Activities of HV equipment	11/Mar/2026	08:00	12/Mar/2026	19:00			PLANNED	Requested
1754	RQ265557	OCC_240	sldcrs_sd	AC TRANSMISSION L	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1755	RQ265902	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	"For shifting of line on ERS to facilitate the pile foundation and tower erection work at location 160 under Bareilly TLM. Additionally AR Non-auto of 220KV Sitarganj-Bareilly (UPPTCL)line is also required. A/r of another ckt to be disabled"	11/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1756	RQ265512	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	"For Replacement of M1 Relay and its Testing at 220/132kv Sitarganj Substation and attending Shutdown Nature Defects under Sitarganj and Bareilly TLM Jurisdiction. With Non Auto Mode of 220 kv Tanakpur - Sitarganj TL & 220 kv Tanakpur- CB Ganj ( Bareilly) TL,"	10/Mar/2026	10:00	10/Mar/2026	18:00			PLANNED	Requested
1757	RQ265687	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWERGRID	C	"Retrofitment of entire conventional protection system of 220 kv Knp Unch Line 3 with Process bus based protection/ SAS system A/r of another ckt to be disabled"	10/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1758	RQ265511	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	" For Replacement of M1 Relay and its Testing at 220/132kv Sitarganj Substation and attending Shutdown Nature Defects under Sitarganj With Non Auto Mode of 220 kv Tanakpur - Sitarganj TL & 220 kv Tanakpur-CB Ganj (Bareilly) TL,"	09/Mar/2026	10:00	09/Mar/2026	18:00			PLANNED	Requested
1759	RQ266095	OCC_240	nhpcc3_sd	AC TRANSMISSION L	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	For carrying out Annual Maintenance Activities of HV equipment	09/Mar/2026	08:00	10/Mar/2026	19:00			PLANNED	Requested

1760	RQ265505	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	"FOR REPLACEMENT PUNCOM MAKE PLCC PANEL WITH ABB MAKE PLCC PANELS and attending Shutdown Nature Defects from TLM under Bareilly and Sitarganj Jurisdiction With Non Auto Mode of 220 kv Tanakpur - Sitarganj TL & 220 kv Sitarganj - CB Ganj ( Bareilly) TL, "	06/Mar/2026	10:00	06/Mar/2026	18:00			PLANNED	Requested
1761	RQ264383	OCC_240	ntpcos_sd	AC TRANSMISSION L	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWERGRID	D	bay equipment testing	06/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested
1762	RQ265686	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	C	"Retrofitment of entire conventional protection system of 220 kv Knp Unch Line 2 with Process bus based protection/ SAS system A/r of another ckt to be disabled"	06/Mar/2026	08:00	08/Mar/2026	18:00			PLANNED	Requested
1763	RQ265506	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	C	"For Erection of ERS and shifting of 220kv Tanakpur(NHPC)-Sitarganj (PG) Transmission Line With Non Auto Mode of 220 kv Tanakpur - CB Ganj(Bareilly) TL & 220 kv Sitarganj - CB Ganj ( Bareilly) TL, "	04/Mar/2026	10:00	05/Mar/2026	18:00			PLANNED	Requested
1764	RQ265627	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWERGRID	D	"Bus Bar Retro fitment work at Pithoragarh(PG) A/r of another ckt to be disabled"	04/Mar/2026	09:00	04/Mar/2026	18:00			PLANNED	Requested
1765	RQ265896	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV KANPUR(PG)-KANPURNAUBASTA(U P) (PG) CKT-1	POWERGRID	D	"Line bay AMP at Kanpur. A/r of another ckt to be disabled"	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
1766	RQ265514	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	"Erection of ERS and shifting of 220kv Tanakpur(NHPC)-Bareilly (CB Ganj) Transmission Line With Non Auto Mode of 220 kv Tanakpur - Sitarganj TL & 220 kv Sitarganj - CB Ganj ( Bareilly) TL, For "	02/Mar/2026	10:00	03/Mar/2026	18:00			PLANNED	Requested
1767	RQ265685	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	C	"Retrofitment of entire conventional protection system of 220 kv Knp Unch Line 1 with Process bus based protection/ SAS system A/r of another ckt to be disabled"	02/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
1768	RQ265682	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID,UP PTCL	C	"Retrofitment of entire conventional protection system of 220 kv Knp Kidwainagar with Process bus based protection/ SAS system A/r of another ckt to be disabled"	26/Mar/2026	08:00	28/Mar/2026	18:00			PLANNED	Requested
1769	RQ264412	OCC_240	stuup_sd	AC TRANSMISSION L	220 KV AURAIYA(NT)-SAIFAI (UP) (PG) CKT-1	POWERGRID,UP PTCL	C	* S/D of 220 KV Auraiya (NTPC) line bay at 220 KV S/S Saifai for testing by TC team and maintenance of the bay and li	11/Mar/2026	10:00	11/Mar/2026	17:00			PLANNED	Requested
1770	RQ265525	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID,UP PTCL	D	"AMP work of Line Bay Equipments. A/r of another ckt to be disabled"	10/Mar/2026	09:00	10/Mar/2026	18:00			PLANNED	Requested
1771	RQ265568	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWERGRID,UP PTCL	D	Insulator replacement work	07/Mar/2026	09:00	07/Mar/2026	18:00			PLANNED	Requested

1772	RQ265541	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWERGRID,UP PTCL	D	Non-auto required for shutdown of 220KV Agra-Bharatpur circuit	05/Mar/2026	09:00	05/Mar/2026	18:00		PLANNED	Requested	
1773	RQ266045	OCC_240	adhydro_sd	AC TRANSMISSION L	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Post-winter ( after snow season ) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including complete protection relay testing of Prini Switchyard & DCRM testing/Dew point testing etc of SF6 breakers at 220KV Prini switchyard.	20/Mar/2026	09:00	28/Mar/2026	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1	PLANNED	Requested	
1774	RQ266044	OCC_240	adhydro_sd	AC TRANSMISSION L	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	C	Shutdown required on continuous basis from 17-Mar-2026 (09:00 hrs ) to 19-Mar-2026 (18:00 hrs ) for Pole Replacement work in 220 KV AD HYDRO(AD)- NALLAGARH(PG) (ADHPL) CKT-1 Circuit Breaker at prini end.	17/Mar/2026	09:00	19/Mar/2026	18:00	Shutdown required on continuous basis from 17-March-2026 (09:00 hrs ) to 19-March-2025 (18:00 hrs ) & During this Shutdown period Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-Phozal(HP) (ADHPL) CKT-I & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1775	RQ266042	OCC_240	adhydro_sd	AC TRANSMISSION L	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Post-winter ( after snow season ) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including complete protection relay testing of Prini Switchyard & DCRM testing/Dew point testing etc of SF6 breakers at 220KV Prini switchyard.	09/Mar/2026	09:00	16/Mar/2026	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1776	RQ266047	OCC_240	adhydro_sd	AC TRANSMISSION L	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Post-winter ( after snow season ) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including complete protection relay testing of Prini Switchyard & DCRM testing/Dew point testing etc of SF6 breakers at 220KV Prini switchyard.	09/Mar/2026	09:00	28/Mar/2026	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	

1777	RQ264442	OCC_240	slidchp_sd	AC TRANSMISSION L	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	D	Periodical Testing	18/Mar/2026	09:00	18/Apr/2026	18:00			PLANNED	Requested
1778	RQ265892	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RRVPNL	D	220 KV Bharatpur Line bay Amp works	18/Mar/2026	08:00	18/Mar/2026	20:00			PLANNED	Requested
1779	RQ265555	OCC_240	sliders_sd	AC TRANSMISSION L	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RRVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1780	RQ266086	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RRVPNL	D	Non auto for s/d in other ckts	07/Mar/2026	08:00	08/Mar/2026	18:00			PLANNED	Requested
1781	RQ265542	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RRVPNL	D	Insulator replacement work	05/Mar/2026	09:00	06/Mar/2026	18:00			PLANNED	Requested
1782	RQ265590	OCC_240	budhil_sd	AC TRANSMISSION L	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENKO BUDHIL	D	Shifting of Bottom Conductor from Hill Side to river Side at Tower No 52	16/Mar/2026	08:00	21/Mar/2026	18:00	There will be no generation loss in chamera-3 power Station and Budhil will generate Power During Night Hours.		PLANNED	Requested
1783	RQ265969	OCC_240	slidchp_sd	AC TRANSMISSION L	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	C	Retrofitting of Differential Line Protection Relays	09/Mar/2026	09:00	14/Mar/2026	18:00			PLANNED	Requested
1784	RQ265852	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV KIRAWALI(UP)-SIKANDRA(UP) (PG) CKT-1	POWERGRID,UPPTCL,RRVPNL	D	"Insulator replacement work A/r of another ckt to be disabled"	08/Mar/2026	09:00	08/Mar/2026	18:00			PLANNED	Requested
1785	RQ265847	OCC_240	cpcc3_sd	AC TRANSMISSION L	220 KV KIRAWALI(UP)-SIKANDRA(UP) (PG) CKT-1	POWERGRID,UPPTCL,RRVPNL	D	Non-auto required for shutdown of 220KV Agra-Bharatpur circuit	06/Mar/2026	09:00	06/Mar/2026	18:00			PLANNED	Requested
1786	RQ265722	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	LINE EQUIPMENT AMP WORK	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
1787	RQ265723	OCC_240	cpcc1_sd	AC TRANSMISSION L	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	D	LINE EQUIPMENT AMP WORK	04/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
1788	RQ265915	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	LBB testing of 201 Main Bay of 315 MVA ICT 1 after retrofitment of old LBB relay with process bus LBB relay	31/Mar/2026	08:00	31/Mar/2026	18:00			PLANNED	Requested
1789	RQ265457	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	'LBB testing of 212 Main Bay of 220 kv Knp Kidwainagar after retrofitment of old LBB relay with process bus LBB relay	28/Mar/2026	08:00	28/Mar/2026	13:00			PLANNED	Requested
1790	RQ265356	OCC_240	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Busbar retrofitting work-Primary Injection	27/Mar/2026	08:00	30/Mar/2026	18:00			PLANNED	Requested
1791	RQ264569	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	JUMPERING OF MAIN BUS-BAR 213-214	25/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested
1792	RQ265456	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	LBB testing of 211 Main Bay of 220 kv Knp Rania after retrofitment of old LBB relay with process bus LBB relay	24/Mar/2026	08:00	24/Mar/2026	14:00			PLANNED	Requested
1793	RQ265355	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Busbar retrofitting related works at Allahabad SS	23/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested
1794	RQ264568	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWERGRID	D	JUMPERING OF MAIN BUS-BAR 213-214	23/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
1795	RQ265455	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	LBB testing of 210 Main Bay of 220 kv Knp Mainpuri after retrofitment of old LBB relay with process bus LBB relay	20/Mar/2026	08:00	20/Mar/2026	13:00			PLANNED	Requested

1796	RQ264541	OCC_240	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWERGRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	18/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
1797	RQ264553	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWERGRID	D	AMP work	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1798	RQ264552	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWERGRID	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
1799	RQ264567	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	TO ATTEND HOTSPOT	16/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1800	RQ265454	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	LBB testing of 209 Main Bay of 220 kv Knp Unch 4 after retrofit of old LBB relay with process bus LBB relay	16/Mar/2026	08:00	16/Mar/2026	13:00			PLANNED	Requested
1801	RQ264548	OCC_240	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWERGRID	C	Isolator upgradation in Bus-1 of 220 KV Hissar - IA1 & IA2 Line , for baqy equipment Upgradation work in Hissar SS under ADD Cap	16/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
1802	RQ264540	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWERGRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	16/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1803	RQ264513	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT MEERUT(PG)	POWERGRID	D	AMP work	14/Mar/2026	08:00	14/Mar/2026	18:00			PLANNED	Requested
1804	RQ264566	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWERGRID	D	TO ATTEND HOTSPOT	14/Mar/2026	08:00	15/Mar/2026	18:00			PLANNED	Requested
1805	RQ264512	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT MEERUT(PG)	POWERGRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1806	RQ264481	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	D	For Integration of New Bay 206 DMT Connection with Bus-2	12/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1807	RQ265447	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	LBB testing of 208 Main Bay of 220 kv Knp Unch 3 after retrofit of old LBB relay with process bus LBB relay	12/Mar/2026	08:00	12/Mar/2026	13:00			PLANNED	Requested
1808	RQ264539	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWERGRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extension works in construction category	12/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1809	RQ264511	OCC_240	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWERGRID	D	COE Compliances & AMP work	10/Mar/2026	17:00	10/Mar/2026	23:00			PLANNED	Requested
1810	RQ264528	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	AMP work	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1811	RQ264510	OCC_240	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWERGRID	D	COE Compliances & AMP work	09/Mar/2026	17:00	09/Mar/2026	23:00			PLANNED	Requested
1812	RQ265414	OCC_240	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	POWERGRID	C	Busbar protection retrofit	09/Mar/2026	08:00	15/Mar/2026	18:00			PLANNED	Requested
1813	RQ264527	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	AMP work	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
1814	RQ264480	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	D	For Integration of New Bay 206 DMT Connection with Bus-1	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
1815	RQ264547	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWERGRID	C	Isolator upgradation in Bus-1 of 220 KV Hissar - IA1 & IA2 Line , for baqy equipment Upgradation work in Hissar SS under ADD Cap	09/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1816	RQ264589	OCC_240	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	AMP work	08/Mar/2026	08:00	08/Mar/2026	18:00			PLANNED	Requested
1817	RQ265779	OCC_240	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	AMP work	08/Mar/2026	08:00	08/Mar/2026	18:00			PLANNED	Requested
1818	RQ265922	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	LBB testing of 207 Main Bay of 220 kv Knp Unch 2 after retrofit of old LBB relay with process bus LBB relay	08/Mar/2026	08:00	08/Mar/2026	13:00			PLANNED	Requested

1819	RQ264588	OCC_240	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	AMP work	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Requested	
1820	RQ265778	OCC_240	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	AMP work	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Requested	
1821	RQ264507	OCC_240	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWERGRID	D	COE Compliances & AMP work	06/Mar/2026	17:00	06/Mar/2026	23:00		PLANNED	Requested	
1822	RQ264587	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	AMP work	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Requested	
1823	RQ265777	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	AMP work	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Requested	
1824	RQ264506	OCC_240	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWERGRID	D	COE Compliances & AMP work	05/Mar/2026	17:00	05/Mar/2026	23:00		PLANNED	Requested	
1825	RQ264586	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Requested	
1826	RQ265776	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Requested	
1827	RQ264535	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	POWERGRID	C	AMP work	05/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Requested	
1828	RQ264505	OCC_240	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	D	COE Compliances & AMP work	04/Mar/2026	17:00	04/Mar/2026	23:00		PLANNED	Requested	
1829	RQ265353	OCC_240	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	Bus Jumper connection-SS119 ICT-4 commissioning works at Allahabad SS	04/Mar/2026	09:00	06/Mar/2026	18:00		PLANNED	Requested	
1830	RQ265928	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	LBB testing of 206 Main Bay of 220 kv Knp Unch 1 after retrofit of old LBB relay with process bus LBB relay	04/Mar/2026	08:00	04/Mar/2026	13:00		PLANNED	Requested	
1831	RQ264504	OCC_240	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGRID	D	COE Compliances & AMP work	03/Mar/2026	17:00	03/Mar/2026	23:00		PLANNED	Requested	
1832	RQ265411	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT RAEBAREILLY(PG)	POWERGRID	D	AMP work of 220 kv Bus-1 at Raebareli Substation.	02/Mar/2026	09:00	02/Mar/2026	18:00		PLANNED	Requested	
1833	RQ264534	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)	POWERGRID	C	AMP work	02/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Requested	
1834	RQ265413	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWERGRID	C	Busbar protection retrofit	02/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Requested	
1835	RQ264546	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWERGRID	C	Isolator upgradation in Bus-1 of 220 KV Hissar - IA1 & IA2 Line , for baqy equipment Upgradation work in Hissar SS under ADD Cap	02/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Requested	
1836	RQ266073	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Bus Jumper connection-SS119 ICT-4 commissioning works at Allahabad SS	01/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Requested	
1837	RQ264551	OCC_240	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWERGRID	C	replacement of jack bus of 400/220KV ICT 1 & 2 at Hissar ss in add cap.	01/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Requested	
1838	RQ265737	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWERGRID	C	FOR RETROFITMENT of 08nos. Isolator IN ADD CAP(associated element & bays shall be shifted to TBC one by one)	01/Mar/2026	08:00	24/Mar/2026	18:00	elements and bays associated with 220kV Bus 1 of Hissar shall be shifted to TBC one by one for carrying the isolator retrofitting work.	PLANNED	Requested	
1839	RQ264549	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWERGRID	C	replacement of jack bus of 400/220KV ICT 1 & 2 at Hissar ss in add cap.	01/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Requested	
1840	RQ264550	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWERGRID	C	replacement of jack bus of 400/220KV ICT 1 & 2 at Hissar ss in add cap.	01/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Requested	

1841	RQ265738	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWERGRID	C	For replacement of Bus 2 conductor in ADD CAP( this work can be done along with shutdown of 220kV Bus 1 of Hisar(PG) only)	01/Mar/2026	08:00	06/Mar/2026	18:00	For this shutdown work, both 220kV Bus 1 & 220kV Bus 2 of Hisar shall be out of service.	PLANNED	Requested
1842	RQ264499	OCC_240	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 6	PBTSL	D	For Bay Extension works	28/Mar/2026	17:00	31/Mar/2026	23:00		PLANNED	Requested
1843	RQ264498	OCC_240	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 5	PBTSL	D	For Bay Extension works	25/Mar/2026	17:00	28/Mar/2026	23:00		PLANNED	Requested
1844	RQ264493	OCC_240	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 4	PBTSL	D	For Bay Extension works	10/Mar/2026	17:00	13/Mar/2026	23:00		PLANNED	Requested
1845	RQ264492	OCC_240	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 3	PBTSL	D	For Bay Extension works	07/Mar/2026	17:00	10/Mar/2026	23:00		PLANNED	Requested
1846	RQ264491	OCC_240	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	For Bay Extension works	04/Mar/2026	17:00	07/Mar/2026	23:00		PLANNED	Requested
1847	RQ264490	OCC_240	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	For Bay Extension works	01/Mar/2026	17:00	04/Mar/2026	23:00		PLANNED	Requested
1848	RQ265934	OCC_240	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	Yearly Mtc. at 220 kV Bus 2 along with Bus Coupler And Sectionalizer	26/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Requested
1849	RQ265925	OCC_240	bbmb_sd	BUS	220KV BUS 1 AT SAMAYPUR(BB)	BBMB	D	Half Yearly mtc	26/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Requested
1850	RQ265933	OCC_240	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	Yearly Mtc. at 220 kV Bus 1 along with Bus Coupler 1 & 2.	24/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Requested
1851	RQ265926	OCC_240	bbmb_sd	BUS	220KV BUS 2 AT SAMAYPUR(BB)	BBMB	D	Half Yearly mtc	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Requested
1852	RQ265911	OCC_240	bbmb_sd	BUS	220KV BUS 3 AT PANIPAT(BB)	BBMB	D	Yearly mtc on RHS side of Bus 2.	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Requested
1853	RQ265910	OCC_240	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly mtc on LHS side of Bus 2.	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Requested
1854	RQ265909	OCC_240	bbmb_sd	BUS	220KV BUS 1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Requested
1855	RQ265927	OCC_240	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	BBMB	D	Half Yearly mtc	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Requested
1856	RQ265921	OCC_240	bbmb_sd	BUS	220KV BUS 2 AT GANGUWAL(BB)	BBMB	D	Quarterly Mtc.	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Requested
1857	RQ265858	OCC_240	bbmb_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Annual Mtc of Equipments/Bus.	11/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Requested
1858	RQ265867	OCC_240	bbmb_sd	BUS	220KV BUS 2 AT JALANDHAR(BB)	BBMB	D	Half- Yearly Mtc. of S/Stn. Equipment	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Requested
1859	RQ265866	OCC_240	bbmb_sd	BUS	220KV BUS 1 AT JALANDHAR(BB)	BBMB	D	Half- Yearly Mtc. of S/Stn. Equipment	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Requested
1860	RQ265913	OCC_240	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	Yearly Mtc.	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Requested
1861	RQ265857	OCC_240	bbmb_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Annual Mtc of Equipments/Bus.	05/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Requested
1862	RQ265070	OCC_240	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)		C	AMP works	24/Mar/2026	08:00	25/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1863	RQ265061	OCC_240	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)		D	AMP works	19/Mar/2026	09:00	19/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1864	RQ265047	OCC_240	cpcc2_sd	BUS	220KV BUS 2 AT FATEHABAD(PG)		D	AMP works	18/Mar/2026	09:00	18/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1865	RQ265049	OCC_240	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)		C	AMP works	18/Mar/2026	09:00	19/Mar/2026	20:00	Kindly approve.	PLANNED	Requested
1866	RQ265069	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)		C	AMP works	17/Mar/2026	08:00	18/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1867	RQ265048	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		C	AMP works	16/Mar/2026	09:00	17/Mar/2026	20:00	Kindly approve.	PLANNED	Requested
1868	RQ265055	OCC_240	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)		D	AMP works	14/Mar/2026	09:00	14/Mar/2026	17:00	Kindly approve.	PLANNED	Requested
1869	RQ265046	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)		D	AMP works	13/Mar/2026	09:00	13/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1870	RQ265064	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)		D	AMP works	13/Mar/2026	09:00	13/Mar/2026	18:00	Kindly approve.	PLANNED	Requested

1871	RQ265054	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT SAMBA(PG)		D	AMP works	13/Mar/2026	09:00	13/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1872	RQ265053	OCC_240	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)		D	AMP works	10/Mar/2026	09:00	10/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1873	RQ265072	OCC_240	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)		D	For Annual Maintenance works	10/Mar/2026	08:00	10/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
1874	RQ265052	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)		D	AMP works	09/Mar/2026	09:00	09/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1875	RQ265071	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)		D	For Annual Maintenance works	09/Mar/2026	08:00	09/Mar/2026	18:00	Kindly approve.	PLANNED	Requested	
1876	RQ265058	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	AMP works	05/Mar/2026	10:00	05/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1877	RQ264602	OCC_240	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6	PRTL	D	Commissioning of TBC Bay (230 Bay)	23/Mar/2026	17:00	23/Mar/2026	23:00		PLANNED	Requested	
1878	RQ264607	OCC_240	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5	PRTL	D	Commissioning of TBC Bay (230 Bay)	21/Mar/2026	17:00	21/Mar/2026	23:00		PLANNED	Requested	
1879	RQ264604	OCC_240	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8	PRTL	D	Jumprimg works of 240 bay	09/Mar/2026	17:00	11/Mar/2026	23:00		PLANNED	Requested	
1880	RQ264603	OCC_240	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7	PRTL	D	Jumprimg works of 240 bay	05/Mar/2026	17:00	07/Mar/2026	23:00		PLANNED	Requested	
1881	RQ264601	OCC_240	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5	PRTL	D	Jumprimg works of 236 bay	02/Mar/2026	17:00	04/Mar/2026	23:00		PLANNED	Requested	
1882	RQ265376	OCC_240	ntpcos_sd	BUS	220KV BUS 4 AT ANTA(NT)	NTPC	C	Overhauling	16/Mar/2026	08:00	18/Mar/2026	19:00	bus coupler maintenance	PLANNED	Requested	
1883	RQ265371	OCC_240	ntpcos_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Overhauling	09/Mar/2026	08:00	11/Mar/2026	19:00		PLANNED	Requested	
1884	RQ264247	OCC_240	ntpcncr_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Annual bay maintenance	09/Mar/2026	00:00	11/Mar/2026	23:59	Transfer bus maintenance	PLANNED	Requested	
1885	RQ266107	OCC_240	nhpccc_sd	BUS	220KV BUS 2 AT TANAKPUR(NH)	NHPC	C	For carrying out Annual Maintenance Activities of HV equipment	16/Mar/2026	08:00	19/Mar/2026	19:00		PLANNED	Requested	
1886	RQ266106	OCC_240	nhpccc_sd	BUS	220KV BUS 1 AT TANAKPUR(NH)	NHPC	C	For carrying out Annual Maintenance Activities of HV equipment	09/Mar/2026	08:00	12/Mar/2026	19:00		PLANNED	Requested	
1887	RQ264110	OCC_240	sldcuk_sd	BUS	220 KV SRINAGAR(UK) - BUS 2	PTCUL	D	Preventive Maintenance	11/Mar/2026	09:00	11/Mar/2026	13:00		PLANNED	Requested	
1888	RQ264109	OCC_240	sldcuk_sd	BUS	220 KV SRINAGAR(UK) - BUS 1	PTCUL	D	Preventive Maintenance	10/Mar/2026	14:00	10/Mar/2026	18:00		PLANNED	Requested	
1889	RQ264111	OCC_240	sldcuk_sd	BUS	220 KV SRINAGAR(UK) - BUS 3	PTCUL	D	Preventive Maintenance	10/Mar/2026	09:00	10/Mar/2026	13:00	Transfer Bus	PLANNED	Requested	
1890	RQ265905	OCC_240	indigrd_sd	BUS	220KV BUS 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	For ICT construction related activity	01/Mar/2026	08:00	04/Mar/2026	16:00		PLANNED	Requested	
1891	RQ265147	OCC_240	cpcc2_sd	AC TRANSMISSION L	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		D	Line Equipment AMP Work	30/Mar/2026	09:00	30/Jun/2026	17:00	Kindly approve.	PLANNED	Requested	
1892	RQ265146	OCC_240	cpcc2_sd	AC TRANSMISSION L	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		C	For overhauling of 03 Nos- pole columns of 132kv CB due to suspected DCRM signatures at Hiranagar SS-	26/Mar/2026	09:00	27/Mar/2026	17:00	Kindly approve.	PLANNED	Requested	
1893	RQ264380	OCC_240	sldcps_sd	AC TRANSMISSION L	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Requested	

1894	RQ264361	OCC_240	sldcps_sd	AC TRANSMISSION L	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1895	RQ264348	OCC_240	sldcps_sd	AC TRANSMISSION L	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
1896	RQ266300	OCC_240	nhpccc_sd	AC TRANSMISSION L	132 KV MAHENDRA NAGAR(PG)-TANAKPUR(NH) (PG) CKT-1	POWERGRID	C	For Carrying out Annual maintenance activities of HV equipment, 220/132 KV, 1000 MVA ICT, Retrofitting and Testing of New Numerical Protection Relay for 132 KV Tanakpur Mahendra Nagar (Nepal) Line	16/Mar/2026	08:00	19/Mar/2026	19:00			PLANNED	Requested
1897	RQ265504	OCC_240	cpcc3_sd	AC TRANSMISSION L	132 KV MAHENDRA NAGAR(PG)-TANAKPUR(NH) (PG) CKT-1	POWERGRID	D	SHUTDOWN OF 132KV MAHENDRA NAGAR (NEPAL)-TANAKPUR(NHPC) LINE WHICH IS BEING LOOKED AFTER BY SITARGANJ TLM IS REQUIRED FOR ATTENDING SHUTDOWN NATURE DEFECTS.	07/Mar/2026	10:00	07/Mar/2026	18:00			PLANNED	Requested
1898	RQ265975	OCC_240	cpcc3_sd	AC TRANSMISSION L	132 KV BALIA(PG)-SIKANDARPUR(UP) (UP) CKT-1	UPPTCL	D	Settings to be updated in relay as per latest protection template.Further testing to be done	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
1899	RQ265974	OCC_240	cpcc3_sd	AC TRANSMISSION L	132 KV BALIA(PG)-BANSDIH(UP) (UP) CKT-1	UPPTCL	D	Settings to be updated in relay as per latest protection template.Further testing to be done	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
1900	RQ265996	OCC_240	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWERGRID	D	Busbar retrofitting work-Primary Injection	27/Mar/2026	08:00	27/Mar/2026	18:00			PLANNED	Requested
1901	RQ265997	OCC_240	cpcc3_sd	BAY	205 TRANSFER BUS BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AT 220 KV ALLAHABAD(PG)	POWERGRID	D	Busbar retrofitting work-Primary Injection	24/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested
1902	RQ265375	OCC_240	ntpcos_sd	BAY	208 MAIN BAY - 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 (POWERGRID)	POWERGRID	C	Overhauling	23/Mar/2026	08:00	25/Mar/2026	19:00			PLANNED	Requested
1903	RQ264243	OCC_240	ntpcncr_sd	BAY	208 MAIN BAY - 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 (POWERGRID)	POWERGRID	C	Annual bay maintenance	23/Mar/2026	00:00	25/Mar/2026	23:59			PLANNED	Requested
1904	RQ265736	OCC_240	cpcc1_sd	BAY	208 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT HISSAR(PG) (POWERGRID) AT 220 KV HISSAR(PG)	POWERGRID	C	For retrofiting of isolator in ADD Cap at hisar ss	22/Mar/2026	08:00	24/Mar/2026	18:00			PLANNED	Requested

1905	RQ266208	OCC_240	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT SIKAR(PG) (POWERGRID) AT 220 KV SIKAR(PG)	POWERGRID	D	AMP work	21/Mar/2026	08:00	21/Mar/2026	18:00			PLANNED	Requested
1906	RQ266207	OCC_240	cpcc1_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT SIKAR(PG) (POWERGRID) AND 220KV BUS 2 AT SIKAR(PG) AT 220 KV SIKAR(PG) (POWERGRID)	POWERGRID	D	AMP work	20/Mar/2026	08:00	20/Mar/2026	18:00			PLANNED	Requested
1907	RQ266206	OCC_240	cpcc1_sd	BAY	207 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT SIKAR(PG) (POWERGRID) AT 220 KV SIKAR(PG)	POWERGRID	D	AMP work	19/Mar/2026	08:00	19/Mar/2026	18:00			PLANNED	Requested
1908	RQ265735	OCC_240	cpcc1_sd	BAY	207 MAIN BAY - 220 KV HISSAR(PG)- HISSAR IA(HV) (PG) CKT-2 (POWERGRID) AT 220 KV HISSAR(PG)	POWERGRID	C	For retrofit of isolator in ADD Cap at hisar ss	19/Mar/2026	08:00	21/Mar/2026	18:00			PLANNED	Requested
1909	RQ265728	OCC_240	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHILWARA(RS)- KOTA(PG) (RS) CKT-1 (POWERGRID) AT 220 KV KOTA(PG)	POWERGRID	C	For overhauling of Pole and Mechanism of 209 Bay CB at Kota (PG)	18/Mar/2026	08:00	26/Mar/2026	18:00			PLANNED	Requested
1910	RQ266205	OCC_240	cpcc1_sd	BAY	206 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT SIKAR(PG) (POWERGRID) AT 220 KV SIKAR(PG)	POWERGRID	D	AMP work	18/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1911	RQ266204	OCC_240	cpcc1_sd	BAY	205 MAIN BAY - 220 KV RATANGARH(RS)- SIKAR(PG) (PG) CKT-1 (POWERGRID) AT 220 KV SIKAR(PG)	POWERGRID	D	AMP work	17/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1912	RQ265734	OCC_240	cpcc1_sd	BAY	206 MAIN BAY - 220 KV HISSAR(PG)- HISSAR IA(HV) (PG) CKT-1 (POWERGRID) AT 220 KV HISSAR(PG)	POWERGRID	C	For retrofit of isolator in ADD Cap at hisar ss	16/Mar/2026	08:00	18/Mar/2026	18:00			PLANNED	Requested
1913	RQ266203	OCC_240	cpcc1_sd	BAY	203 MAIN BAY - 220 KV RATANGARH(RS)- SIKAR(PG) (PG) CKT-2 (POWERGRID) AT 220 KV SIKAR(PG)	POWERGRID	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00			PLANNED	Requested
1914	RQ265733	OCC_240	cpcc1_sd	BAY	205 MAIN BAY - 220 KV HISSAR(PG)- FATEHABAD(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV HISSAR(PG)	POWERGRID	C	For retrofit of isolator in ADD Cap at hisar ss	13/Mar/2026	08:00	15/Mar/2026	18:00			PLANNED	Requested

1915	RQ266292	OCC_240	cpcc1_sd	BAY	214 MAIN BAY - 220KV BUS 3 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWERGRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00			PLANNED	Requested
1916	RQ265267	OCC_240	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWERGRID	D	Busbar retrofitting related works at Allahabad SS	11/Mar/2026	08:00	11/Mar/2026	18:00			PLANNED	Requested
1917	RQ265732	OCC_240	cpcc1_sd	BAY	204 MAIN BAY - 220 KV HISSAR(PG)- FATEHABAD(HV) (HVPNL) CKT-1 (POWERGRID) AT 220 KV HISSAR(PG)	POWERGRID	C	For retrofitting of isolator in ADD Cap at hisar ss	10/Mar/2026	08:00	12/Mar/2026	18:00			PLANNED	Requested
1918	RQ265266	OCC_240	cpcc3_sd	BAY	205 TRANSFER BUS BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AT 220 KV ALLAHABAD(PG)	POWERGRID	D	Busbar retrofitting related works at Allahabad SS	10/Mar/2026	08:00	10/Mar/2026	18:00			PLANNED	Requested
1919	RQ265727	OCC_240	cpcc1_sd	BAY	208 MAIN BAY - 220 KV DUNI(RS)- KOTA(PG) (RS) CKT-1 (POWERGRID) AT 220 KV KOTA(PG)	POWERGRID	C	For overhauling of Pole and Mechanism of 208 Bay CB at Kota (PG)	10/Mar/2026	08:00	17/Mar/2026	18:00			PLANNED	Requested
1920	RQ266241	OCC_240	cpcc1_sd	BAY	214 MAIN BAY - 220KV BUS 3 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWERGRID	D	AMP work	09/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
1921	RQ266240	OCC_240	cpcc1_sd	BAY	212 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWERGRID	D	AMP work	08/Mar/2026	08:00	08/Mar/2026	18:00			PLANNED	Requested
1922	RQ266256	OCC_240	cpcc1_sd	BAY	207 MAIN BAY - 220 KV BHIWANI(PG)- BHIWANI(HV) (HVPNL) CKT-1 (POWERGRID) AT 220 KV BHIWANI(PG)	POWERGRID	D	AMP work	07/Mar/2026	08:00	08/Mar/2026	18:00			PLANNED	Requested
1923	RQ266239	OCC_240	cpcc1_sd	BAY	211 TRANSFER BUS BAY - 220KV BUS 3 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWERGRID	D	AMP work	07/Mar/2026	08:00	07/Mar/2026	18:00			PLANNED	Requested

1924	RQ265731	OCC_240	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT HISSAR(PG) (POWERGRID) AT 220 KV HISSAR(PG)	POWERGRID	C	For retrofit of isolator in ADD Cap at hisar ss	07/Mar/2026	08:00	09/Mar/2026	18:00			PLANNED	Requested
1925	RQ266238	OCC_240	cpcc1_sd	BAY	210 BUS COUPLER BAY - 220KV BUS 1 AT SONIPAT(PG) (POWERGRID) AND 220KV BUS 2 AT SONIPAT(PG) AT 220 KV SONIPAT(PG) (POWERGRID)	POWERGRID	D	AMP work	06/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
1926	RQ266255	OCC_240	cpcc1_sd	BAY	206 MAIN BAY - 220 KV BHIWANI(PG)-BHIWANI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWANI(PG)	POWERGRID	D	AMP work	05/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
1927	RQ266266	OCC_240	cpcc1_sd	BAY	208 MAIN BAY - 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 (POWERGRID)	POWERGRID	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
1928	RQ266237	OCC_240	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWERGRID	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00			PLANNED	Requested
1929	RQ266263	OCC_240	cpcc1_sd	BAY	211 MAIN BAY - 220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2 (POWERGRID) AT 220 KV KANKROLI(PG)	POWERGRID	D	AMP work	04/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
1930	RQ266236	OCC_240	cpcc1_sd	BAY	207 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWERGRID	D	AMP work	04/Mar/2026	08:00	04/Mar/2026	18:00			PLANNED	Requested
1931	RQ265730	OCC_240	cpcc1_sd	BAY	202 TBC TRANSFER BUS BAY - 220KV BUS 3 AT HISSAR(PG) (POWERGRID)	POWERGRID	C	For retrofit of isolator in ADD Cap at hisar ss	04/Mar/2026	08:00	06/Mar/2026	18:00			PLANNED	Requested
1932	RQ266235	OCC_240	cpcc1_sd	BAY	204 MAIN BAY - 220 KV SONIPAT(PG)-RGEC (HVPNL) CKT-2 (POWERGRID) AND FUTURE AT 220 KV SONIPAT(PG) (POWERGRID)	POWERGRID	D	AMP work	03/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested

1933	RQ266262	OCC_240	cpcc1_sd	BAY	205 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT KANKROLI(PG) (POWERGRID) AT 220 KV KANKROLI(PG)	POWERGRID	D	AMP work	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
1934	RQ266234	OCC_240	cpcc1_sd	BAY	203 MAIN BAY - 220KV BUS 1 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWERGRID	D	AMP work	02/Mar/2026	08:00	02/Mar/2026	18:00			PLANNED	Requested
1935	RQ265729	OCC_240	cpcc1_sd	BAY	201 BUS COUPLER BAY - 220KV BUS 1 AT HISSAR(PG) (POWERGRID) AND 220KV BUS 2 AT HISSAR(PG) AT 220 KV HISSAR(PG) (POWERGRID)	POWERGRID	C	For retrofit of isolator in ADD Cap at hisar ss	01/Mar/2026	08:00	03/Mar/2026	18:00			PLANNED	Requested
1936	RQ266265	OCC_240	cpcc1_sd	BAY	205 MAIN BAY - 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1 AT BHILWARA(RS)	POWERGRID	D	AMP work	01/Mar/2026	08:00	01/Mar/2026	18:00			PLANNED	Requested
1937	RQ266297	OCC_240	cpcc1_sd	BAY	233(ABC SOLAR) MAIN BAY - 220 KV FATEHGARH_III(PG) - BUS 1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	16/Mar/2026	16:00	16/Mar/2026	23:00			PLANNED	Requested
1938	RQ266296	OCC_240	cpcc1_sd	BAY	231 MAIN BAY - 220 KV FATEHGARH_III(PG)-XL_XPPL_SL_FTG3(PG) (XL_XPPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	15/Mar/2026	16:00	15/Mar/2026	23:00			PLANNED	Requested
1939	RQ266295	OCC_240	cpcc1_sd	BAY	229 MAIN BAY - 220 KV ENERGIZENT_PPL_FT G3- FATEHGARH_III(PG) (ENERGIZENT_PPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	14/Mar/2026	16:00	14/Mar/2026	23:00			PLANNED	Requested
1940	RQ266294	OCC_240	cpcc1_sd	BAY	227(KHABA RE) MAIN BAY - 220 KV FATEHGARH_III(PG) - BUS 3 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	13/Mar/2026	16:00	13/Mar/2026	23:00			PLANNED	Requested

1941	RQ266293	OCC_240	cpcc1_sd	BAY	225 MAIN BAY - 220 KV FATEHGARH_III(PG)- RSJPL_SL_FTG3(PG) (RENEW_SJPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	12/Mar/2026	16:00	12/Mar/2026	23:00			PLANNED	Requested
1942	RQ264240	OCC_240	ntpcncr_sd	BAY	201 BUS COUPLER BAY - 220KV BUS 1 AT ANTA(NT) (NTPC) AND 220KV BUS 2 AT ANTA(NT) AT 220 KV ANTA(NT) (NTPC)	NTPC	C	annual maintenance activities	16/Mar/2026	00:00	18/Mar/2026	23:59			PLANNED	Requested
1943	RQ266219	OCC_240	cpcc1_sd	BAY	224 BUS SECTIONALIZER BAY - 220 KV BIKANER_2 (PBTSL) - BUS 6 (PBTSL) AND 220 KV BIKANER_2 (PBTSL) - BUS 4 AT 220 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	10/Mar/2026	16:00	13/Mar/2026	23:00			PLANNED	Requested
1944	RQ266218	OCC_240	cpcc1_sd	BAY	223 BUS SECTIONALIZER BAY - 220 KV BIKANER_2 (PBTSL) - BUS 3 (PBTSL) AND 220 KV BIKANER_2 (PBTSL) - BUS 5 AT 220 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	07/Mar/2026	16:00	10/Mar/2026	23:00			PLANNED	Requested
1945	RQ266217	OCC_240	cpcc1_sd	BAY	212 BUS SECTIONALIZER BAY - 220 KV BIKANER_2 (PBTSL) - BUS 2 (PBTSL) AND 220 KV BIKANER_2 (PBTSL) - BUS 4 AT 220 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	04/Mar/2026	16:00	07/Mar/2026	23:00			PLANNED	Requested
1946	RQ266216	OCC_240	cpcc1_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV BIKANER_2 (PBTSL) - BUS 1 (PBTSL) AND 220 KV BIKANER_2 (PBTSL) - BUS 3 AT 220 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	01/Mar/2026	16:00	04/Mar/2026	23:00			PLANNED	Requested

1947	RQ265769	OCC_240	adhydro_sd	BAY	210 MAIN BAY - 220/33 KV 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD)	HPPTCL	D	Shutdown required on daily basis from 09:00 to 18:00 hrs on 210 MAIN BAY - 220/33 KV 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD), to isolate the 220 KV AD hydro Prini Switchyard from HPPTCL 220 KV Bay for Post Snow maintenance of 220 KV AD hydro Prini Switchyard.	09/Mar/2026	09:00	28/Mar/2026	18:00	To isolate the 220 KV AD hydro Prini Switchyard from HPPTCL 220/33 KV Bay & to avoid back charging of 220 KV AD hydro Prini Switchyard .Therefore during mentioned shutdown period, 210 MAIN BAY - 220/33 KV 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD) breaker shutdown required.	PLANNED	Requested
1948	RQ265693	OCC_240	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	C	AMP & Valve Hall Ventilation Upgradation	12/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Requested
1949	RQ265694	OCC_240	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	C	AMP & Valve Hall Ventilation Upgradation	06/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Requested
1950	RQ265691	OCC_240	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	D	For Shifting material to Roof for AC Upgradation work of Block#2	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Requested
1951	RQ265692	OCC_240	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	D	For Shifting material to Roof for AC Upgradation work of Block#1	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Requested
1952	RQ265665	OCC_240	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	For Annual Maintenance works	12/Mar/2026	08:00	12/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1953	RQ266094	OCC_240	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	AMP work	11/Mar/2026	16:00	12/Mar/2026	23:00		PLANNED	Requested
1954	RQ266093	OCC_240	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	AMP work	09/Mar/2026	16:00	10/Mar/2026	23:00		PLANNED	Requested
1955	RQ265889	OCC_240	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	C	AMP of TCSC-FSC and PCC work under TCSC-FSC platform	09/Mar/2026	09:00	11/Mar/2026	18:00		PLANNED	Requested
1956	RQ265667	OCC_240	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	For 5 Yearly Periodic Maintenance and AMP of Converter Transformer	07/Mar/2026	09:00	07/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1957	RQ265668	OCC_240	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	For 5 Yearly Periodic Maintenance and AMP of Converter Transformer	07/Mar/2026	09:00	07/Mar/2026	18:00	Kindly approve.	PLANNED	Requested
1958	RQ265890	OCC_240	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	C	AMP of TCSC-FSC and PCC work under TCSC-FSC platform	05/Mar/2026	09:00	07/Mar/2026	18:00		PLANNED	Requested
1959	RQ264610	OCC_240	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGRID	D	COE Compliances & AMP work	23/Mar/2026	18:00	23/Mar/2026	23:00		PLANNED	Requested

1960	RQ264609	OCC_240	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGRID	D	COE Compliances & AMP work	18/Mar/2026	18:00	18/Mar/2026	23:00			PLANNED	Requested	
1961	RQ264611	OCC_240	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	COE Compliances & AMP work	11/Mar/2026	18:00	14/Mar/2026	23:00			PLANNED	Requested	