

Proposed Outage Program of 241st OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLD C Comments
1	RQ269874	OCC_241	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 2	THDC	C	For Major Maintenance of Unit-2 of Tehri-HPP	14/Apr/2026	09:00	13/May/2026	23:59	MAJOR MAINTENANCE	PLANNED	Requested	
2	RQ270637	OCC_241	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 4	THDC	C	Annual Maintenance	22/Apr/2026	10:00	21/May/2026	18:00	Annual Maintenance	PLANNED	Requested	
3	RQ269955	OCC_241	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGR ID	D	For AMP of DC Yard Equipment's.	13/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested	
4	RQ269954	OCC_241	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGR ID	D	For AMP of DC Yard Equipment's.	06/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested	
5	RQ269953	OCC_241	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGR ID	D	For AMP of DC Yard Equipment's.	01/Apr/2026	08:00	03/Apr/2026	18:00		PLANNED	Requested	
6	RQ270035	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGR ID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling) at Orai end.	24/Apr/2026	09:00	24/Apr/2026	14:00		PLANNED	Requested	
7	RQ270130	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGR ID	D	"Retrofitment of entire conventional protection system of 400 kV Knp Blb Line 2 with Process bus-based protection/SAS system. On 04-03-2026, 400 kV Knp Blb-2 line will be charged through 412 Main bay only. 413 Tie bay will remain under s/d till retrofitment of Auraiya-2 line. A/r of another ckt to be disabled"	17/Apr/2026	08:00	18/Apr/2026	18:00		PLANNED	Requested	
8	RQ270036	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGR ID	D	"Line side Equipment & LR AMP work at Orai end. A/r of other ckt to be disabled."	13/Apr/2026	09:00	13/Apr/2026	18:00		PLANNED	Requested	

9	RQ270044	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGR ID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/133 48.	01/Apr/2026	07:00	30/Apr/2026	19:00					PLANNED	Requested
10	RQ269988	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGR ID	D	"Shutdown nature rectification work A/r off for 400kv Varanasi- Allagabad & 400kv Sasaram-Allahabad"	16/Apr/2026	07:00	17/Apr/2026	18:00					PLANNED	Requested
11	RQ270131	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGR ID	D	A/R Off of 400 KV sasaram allahabad line for PID testing of porcelain insulators.	16/Apr/2026	07:00	30/Apr/2026	18:00					PLANNED	Requested
12	RQ270132	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGR ID	D	"Shut down nature rectification work A/r to be disabled for 400kv Sasaram-Varansi & 400kv Varanasi- Allahabad"	14/Apr/2026	07:00	15/Apr/2026	18:00					PLANNED	Requested
13	RQ271622	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGR ID	C	BAY EQUIPMENT TESTING	13/Apr/2026	08:00	14/Apr/2026	18:00	BAY EQUIPMENT TESTING				PLANNED	Requested
14	RQ270741	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2	POWERGR ID	C	Line Bay AMP Work	13/Apr/2026	08:00	15/Apr/2026	18:00					PLANNED	Requested
15	RQ270740	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-1	POWERGR ID	C	Line Bay AMP Work	06/Apr/2026	08:00	08/Apr/2026	18:00					PLANNED	Requested
16	RQ269983	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGR ID	D	A/R OFF for PID testing in 400 kv sasaram varanasi line	01/Apr/2026	07:00	15/Apr/2026	18:00					PLANNED	Requested
17	RQ269920	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-MEHGAON(MP) (MPSEB) CKT-1	MPSEB	D	Line equipment testing	23/Apr/2026	08:00	23/Apr/2026	18:00					PLANNED	Requested
18	RQ269919	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-MALANPUR(MP) (PG) CKT-1	POWERGR ID	D	Line equipment testing	22/Apr/2026	08:00	22/Apr/2026	18:00					PLANNED	Requested
19	RQ270817	OCC_241	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	FOR INSULATORS REPLACEMENT WORK	25/Apr/2026	08:00	29/Apr/2026	18:00					PLANNED	Requested
20	RQ270816	OCC_241	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	FOR INSULATORS REPLACEMENT WORK	20/Apr/2026	08:00	24/Apr/2026	18:00					PLANNED	Requested

21	RQ269951	OCC_241	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1	D	For OLTC Overhauling of Pole 1 Y & B Phase converter Transformer and RTV Coating on Converter transformer and wall bushings	03/Apr/2026	08:00	03/Apr/2026	18:00	Previously shutdown was proposed in January 2026 on 13th January 2026. However due to Grid contingencies the shutdown was not provided by NRLDC. To complete the Maintenance work shutdown is proposed.	PLANNED	Requested
22	RQ269952	OCC_241	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2	D	For OLTC Overhauling of Pole 2 B Phase converter Transformer and RTV Coating on Converter transformer and wall bushings	02/Apr/2026	08:00	02/Apr/2026	18:00	Previously shutdown was proposed for January 2026 from 11th to 12th January 2026. However due to Grid contingencies the shutdown was not provided by NRLDC. To complete the Maintenance work shutdown is proposed.	PLANNED	Requested
23	RQ271032	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	D	Defect rectification of CC cross patrolling	30/Apr/2026	07:00	30/Apr/2026	20:00		PLANNED	Requested
24	RQ271386	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	D	Defect rectification of CC cross patrolling	30/Apr/2026	07:00	30/Apr/2026	20:00		PLANNED	Requested
25	RQ271037	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	For attending S/D nature defects	29/Apr/2026	08:00	30/Apr/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
26	RQ271391	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	For attending S/D nature defects	29/Apr/2026	08:00	30/Apr/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
27	RQ271135	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	D	Vertical Jumper replacement for horizontal take off	27/Apr/2026	09:00	28/Apr/2026	18:00	Vertical Jumper replacement for horizontal take off	PLANNED	Requested
28	RQ271489	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	D	Vertical Jumper replacement for horizontal take off	27/Apr/2026	09:00	28/Apr/2026	18:00	Vertical Jumper replacement for horizontal take off	PLANNED	Requested
29	RQ271038	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	For attending S/D nature defects	27/Apr/2026	08:00	28/Apr/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
30	RQ271392	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	For attending S/D nature defects	27/Apr/2026	08:00	28/Apr/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
31	RQ271514	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	D	Spare Reactor Switching under PASTL construction Works	26/Apr/2026	09:00	30/Apr/2026	18:00		PLANNED	Requested
32	RQ271160	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	D	Spare Reactor Switching under PASTL construction Works	26/Apr/2026	09:00	30/Apr/2026	18:00		PLANNED	Requested
33	RQ271461	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	D	To attend shutdown nature defects	24/Apr/2026	08:00	24/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested
34	RQ271107	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	D	To attend shutdown nature defects	24/Apr/2026	08:00	24/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested
35	RQ271233	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	D	For scheme checking work	24/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested
36	RQ270879	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	D	For scheme checking work	24/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested

37	RQ270570	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	D	Line Bay AMP and Relay testing work & OTI/WTI and PRV Logic Modification in Line Reactor, To remove shut down nature defects in TL-	23/Apr/2026	09:00	23/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
38	RQ271134	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	D	Vertical Jumper replacement for horizontal take off	23/Apr/2026	09:00	24/Apr/2026	18:00	Vertical Jumper replacement for horizontal take off	PLANNED	Requested
39	RQ271488	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	D	Vertical Jumper replacement for horizontal take off	23/Apr/2026	09:00	24/Apr/2026	18:00	Vertical Jumper replacement for horizontal take off	PLANNED	Requested
40	RQ270878	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	D	For scheme checking work	23/Apr/2026	08:00	23/Apr/2026	18:00		PLANNED	Requested
41	RQ271232	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	D	For scheme checking work	23/Apr/2026	08:00	23/Apr/2026	18:00		PLANNED	Requested
42	RQ271460	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	D	To attend shutdown nature defects	23/Apr/2026	08:00	23/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested
43	RQ271106	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	D	To attend shutdown nature defects	23/Apr/2026	08:00	23/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested
44	RQ270571	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	D	Line Bay AMP and Relay testing work, To remove shut down nature defects in TL-	22/Apr/2026	09:00	22/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
45	RQ270920	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	For attending S/D nature defects	22/Apr/2026	08:00	22/Apr/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested
46	RQ271203	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	For attending S/D nature defects	22/Apr/2026	08:00	22/Apr/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested
47	RQ271274	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	For attending S/D nature defects	22/Apr/2026	08:00	22/Apr/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested
48	RQ270849	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	For attending S/D nature defects	22/Apr/2026	08:00	22/Apr/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested
49	RQ271393	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	For attending S/D nature defects	22/Apr/2026	08:00	23/Apr/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
50	RQ271039	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	For attending S/D nature defects	22/Apr/2026	08:00	23/Apr/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
51	RQ271513	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	D	Spare Reactor Switching under PASTL construction Works	21/Apr/2026	09:00	25/Apr/2026	18:00		PLANNED	Requested
52	RQ271159	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	D	Spare Reactor Switching under PASTL construction Works	21/Apr/2026	09:00	25/Apr/2026	18:00		PLANNED	Requested
53	RQ271202	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	For attending S/D nature defects	21/Apr/2026	08:00	21/Apr/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested
54	RQ271273	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	For attending S/D nature defects	21/Apr/2026	08:00	21/Apr/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested
55	RQ270848	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	For attending S/D nature defects	21/Apr/2026	08:00	21/Apr/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested

56	RQ270919	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	21/Apr/2026	08:00	21/Apr/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested	
57	RQ270937	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For attending S/D nature defects	20/Apr/2026	15:00	20/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
58	RQ271291	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For attending S/D nature defects	20/Apr/2026	15:00	20/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
59	RQ271041	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-1		D	For attending S/D nature defects	20/Apr/2026	08:00	21/Apr/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
60	RQ271395	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-1		D	For attending S/D nature defects	20/Apr/2026	08:00	21/Apr/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
61	RQ271290	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For attending S/D nature defects	19/Apr/2026	15:00	19/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
62	RQ270936	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For attending S/D nature defects	19/Apr/2026	15:00	19/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
63	RQ271231	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18/Apr/2026	08:00	18/Apr/2026	18:00		PLANNED	Requested	
64	RQ270877	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18/Apr/2026	08:00	18/Apr/2026	18:00		PLANNED	Requested	
65	RQ271459	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	To attend shutdown nature defects	18/Apr/2026	08:00	18/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
66	RQ271105	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	To attend shutdown nature defects	18/Apr/2026	08:00	18/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
67	RQ271267	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Shutdown nature defects rectification work	18/Apr/2026	07:00	18/Apr/2026	19:00		PLANNED	Requested	
68	RQ270913	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Shutdown nature defects rectification work	18/Apr/2026	07:00	18/Apr/2026	19:00		PLANNED	Requested	
69	RQ271289	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For attending S/D nature defects	17/Apr/2026	15:00	18/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
70	RQ270935	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For attending S/D nature defects	17/Apr/2026	15:00	18/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
71	RQ271008	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	for defect rectification work	17/Apr/2026	09:00	18/Apr/2026	18:00	Defects rectification	PLANNED	Requested	
72	RQ271362	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	for defect rectification work	17/Apr/2026	09:00	18/Apr/2026	18:00	Defects rectification	PLANNED	Requested	
73	RQ270876	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested	
74	RQ271230	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested	
75	RQ271458	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	To attend shutdown nature defects	17/Apr/2026	08:00	17/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
76	RQ271104	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	To attend shutdown nature defects	17/Apr/2026	08:00	17/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
77	RQ270997	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	for defect rectification work	16/Apr/2026	09:00	30/Apr/2026	20:00	Non auto of other charge ccts required	PLANNED	Requested	

78	RQ271351	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	for defect rectification work	16/Apr/2026	09:00	30/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
79	RQ271250	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	16/Apr/2026	08:00	19/Apr/2026	20:00	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	PLANNED	Requested	
80	RQ270896	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	16/Apr/2026	08:00	19/Apr/2026	20:00	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	PLANNED	Requested	
81	RQ271249	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	16/Apr/2026	08:00	19/Apr/2026	20:00	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	PLANNED	Requested	
82	RQ270895	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	16/Apr/2026	08:00	19/Apr/2026	20:00	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	PLANNED	Requested	
83	RQ271288	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For attending S/D nature defects	15/Apr/2026	15:00	16/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
84	RQ270934	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For attending S/D nature defects	15/Apr/2026	15:00	16/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
85	RQ270835	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUSA_TL) CKT-2		D	Rectification of SD Nature defects	15/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested	
86	RQ271189	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUSA_TL) CKT-2		D	Rectification of SD Nature defects	15/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested	
87	RQ271214	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	15/Apr/2026	08:00	16/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested	
88	RQ270860	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	15/Apr/2026	08:00	16/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested	
89	RQ271188	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-2		D	Rectification of SD Nature defects	14/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested	
90	RQ270834	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-2		D	Rectification of SD Nature defects	14/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested	
91	RQ270912	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Shutdown nature defects rectification work	14/Apr/2026	07:00	16/Apr/2026	19:00		PLANNED	Requested	
92	RQ271266	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Shutdown nature defects rectification work	14/Apr/2026	07:00	16/Apr/2026	19:00		PLANNED	Requested	
93	RQ271287	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	For attending S/D nature defects	13/Apr/2026	15:00	14/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
94	RQ270933	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	For attending S/D nature defects	13/Apr/2026	15:00	14/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
95	RQ271487	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Vertical Jumper replacement for horizontal take off	13/Apr/2026	09:00	14/Apr/2026	18:00	Vertical Jumper replacement for horizontal take off	PLANNED	Requested	
96	RQ271133	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Vertical Jumper replacement for horizontal take off	13/Apr/2026	09:00	14/Apr/2026	18:00	Vertical Jumper replacement for horizontal take off	PLANNED	Requested	

97	RQ271213	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	13/Apr/2026	08:00	14/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested	
98	RQ270859	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	13/Apr/2026	08:00	14/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested	
99	RQ271040	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUSA_TL) CKT-1	D	For attending S/D nature defects	13/Apr/2026	08:00	14/Apr/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
100	RQ271394	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUSA_TL) CKT-1	D	For attending S/D nature defects	13/Apr/2026	08:00	14/Apr/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
101	RQ271361	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	D	for defect rectification and insulator replacement work	12/Apr/2026	09:00	22/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
102	RQ271007	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	D	for defect rectification and insulator replacement work	12/Apr/2026	09:00	22/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
103	RQ271286	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	D	For attending S/D nature defects	11/Apr/2026	15:00	12/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
104	RQ270932	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	D	For attending S/D nature defects	11/Apr/2026	15:00	12/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
105	RQ271403	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4	D	For attending S/D nature defects	11/Apr/2026	09:00	20/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
106	RQ271049	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4	D	For attending S/D nature defects	11/Apr/2026	09:00	20/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
107	RQ271115	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	D	For RTV coating	11/Apr/2026	09:00	11/Apr/2026	18:00		PLANNED	Requested	
108	RQ271469	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	D	For RTV coating	11/Apr/2026	09:00	11/Apr/2026	18:00		PLANNED	Requested	
109	RQ271047	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For attending S/D nature defects	11/Apr/2026	09:00	20/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
110	RQ271401	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For attending S/D nature defects	11/Apr/2026	09:00	20/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
111	RQ271434	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	AMP of Line equipment & LR bay equipment	11/Apr/2026	08:00	11/Apr/2026	18:00	AMP of Line equipment & LR bay equipment	PLANNED	Requested	
112	RQ271080	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	AMP of Line equipment & LR bay equipment	11/Apr/2026	08:00	11/Apr/2026	18:00	AMP of Line equipment & LR bay equipment	PLANNED	Requested	
113	RQ270833	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUSA_TL) CKT-1	D	Rectification of SD Nature defects	11/Apr/2026	08:00	12/Apr/2026	18:00		PLANNED	Requested	
114	RQ271187	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUSA_TL) CKT-1	D	Rectification of SD Nature defects	11/Apr/2026	08:00	12/Apr/2026	18:00		PLANNED	Requested	
115	RQ271531	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4	D	For Spare Reactor Switching under PBSTL construction Works	10/Apr/2026	09:00	14/Apr/2026	18:00		PLANNED	Requested	
116	RQ271177	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4	D	For Spare Reactor Switching under PBSTL construction Works	10/Apr/2026	09:00	14/Apr/2026	18:00		PLANNED	Requested	

117	RQ271114	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For RTV coating	10/Apr/2026	09:00	10/Apr/2026	18:00		PLANNED	Requested	
118	RQ271468	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For RTV coating	10/Apr/2026	09:00	10/Apr/2026	18:00		PLANNED	Requested	
119	RQ271433	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	AMP of Line equipment & LR bay equipment	10/Apr/2026	08:00	10/Apr/2026	18:00	AMP of Line equipment & LR bay equipment	PLANNED	Requested	
120	RQ271079	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	AMP of Line equipment & LR bay equipment	10/Apr/2026	08:00	10/Apr/2026	18:00	AMP of Line equipment & LR bay equipment	PLANNED	Requested	
121	RQ270892	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	10/Apr/2026	08:00	12/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
122	RQ271246	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	10/Apr/2026	08:00	12/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
123	RQ271370	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	09/Apr/2026	17:00	09/Apr/2026	23:59		PLANNED	Requested	
124	RQ271016	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	09/Apr/2026	17:00	09/Apr/2026	23:59		PLANNED	Requested	
125	RQ271347	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4		D	Shutdown for Defect rectification works in 765 KV B2-S2 Ckt-4	09/Apr/2026	10:00	11/Apr/2026	20:00	During the shutdown, ckt-3 shall be in Non-Auto Mode.	PLANNED	Requested	
126	RQ270993	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4		D	Shutdown for Defect rectification works in 765 KV B2-S2 Ckt-4	09/Apr/2026	10:00	11/Apr/2026	20:00	During the shutdown, ckt-3 shall be in Non-Auto Mode.	PLANNED	Requested	
127	RQ271486	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Vertical Jumper replacement for horizontal take off	09/Apr/2026	09:00	10/Apr/2026	18:00	Vertical Jumper replacement for horizontal take off	PLANNED	Requested	
128	RQ271132	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Vertical Jumper replacement for horizontal take off	09/Apr/2026	09:00	10/Apr/2026	18:00	Vertical Jumper replacement for horizontal take off	PLANNED	Requested	
129	RQ271496	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		C	FOR CORRECTION OF VERTICAL ALIGNMENT OF LINE BAY EQUIPMENTS.	09/Apr/2026	09:00	10/Apr/2026	18:00	FOR CORRECTION OF VERTICAL ALIGNMENT OF LINE BAY EQUIPMENTS.	PLANNED	Requested	
130	RQ271142	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		C	FOR CORRECTION OF VERTICAL ALIGNMENT OF LINE BAY EQUIPMENTS.	09/Apr/2026	09:00	10/Apr/2026	18:00	FOR CORRECTION OF VERTICAL ALIGNMENT OF LINE BAY EQUIPMENTS.	PLANNED	Requested	
131	RQ271432	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	Bushing Replacement work of Chittor-Ajmer LR, R-phase	09/Apr/2026	08:00	09/Apr/2026	18:00	AMP of Line & LR bay equipment and Bushing Replacement work of Chittor-Ajmer LR, R-phase	PLANNED	Requested	
132	RQ271078	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	Bushing Replacement work of Chittor-Ajmer LR, R-phase	09/Apr/2026	08:00	09/Apr/2026	18:00	AMP of Line & LR bay equipment and Bushing Replacement work of Chittor-Ajmer LR, R-phase	PLANNED	Requested	
133	RQ271253	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	09/Apr/2026	08:00	11/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	

134	RQ270899	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	09/Apr/2026	08:00	11/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
135	RQ270832	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-1	D	Rectification of SD Nature defects	09/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested
136	RQ271186	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-1	D	Rectification of SD Nature defects	09/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested
137	RQ270900	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	09/Apr/2026	08:00	11/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
138	RQ271254	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	09/Apr/2026	08:00	11/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
139	RQ271369	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	D	For AMP of Line Bay & Reactor Bay	08/Apr/2026	17:00	08/Apr/2026	23:59		PLANNED	Requested
140	RQ271015	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	D	For AMP of Line Bay & Reactor Bay	08/Apr/2026	17:00	08/Apr/2026	23:59		PLANNED	Requested
141	RQ271467	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHIWANI(PG)-NARELA(PNTL) (PNTL) CKT-1	D	for erection of 765 kv Sikar II line bay GIB & testing	08/Apr/2026	09:00	09/Apr/2026	18:00		PLANNED	Requested
142	RQ271113	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHIWANI(PG)-NARELA(PNTL) (PNTL) CKT-1	D	for erection of 765 kv Sikar II line bay GIB & testing	08/Apr/2026	09:00	09/Apr/2026	18:00		PLANNED	Requested
143	RQ271077	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	Bushing Replacement work of Chittor-Ajmer LR, R-phase	08/Apr/2026	08:00	08/Apr/2026	18:00	AMP of Line & LR bay equipment and Bushing Replacement work of Chittor-Ajmer LR, R-phase	PLANNED	Requested
144	RQ271431	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	Bushing Replacement work of Chittor-Ajmer LR, R-phase	08/Apr/2026	08:00	08/Apr/2026	18:00	AMP of Line & LR bay equipment and Bushing Replacement work of Chittor-Ajmer LR, R-phase	PLANNED	Requested
145	RQ271014	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	D	For AMP of Line Bay & Reactor Bay	07/Apr/2026	17:00	07/Apr/2026	23:59		PLANNED	Requested
146	RQ271368	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	D	For AMP of Line Bay & Reactor Bay	07/Apr/2026	17:00	07/Apr/2026	23:59		PLANNED	Requested
147	RQ270856	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	07/Apr/2026	08:00	08/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested
148	RQ271210	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	07/Apr/2026	08:00	08/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested
149	RQ271245	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	07/Apr/2026	08:00	09/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
150	RQ270891	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	07/Apr/2026	08:00	09/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested

151	RQ271265	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Shutdown nature defects rectification work	07/Apr/2026	07:00	09/Apr/2026	19:00		PLANNED	Requested	
152	RQ270911	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Shutdown nature defects rectification work	07/Apr/2026	07:00	09/Apr/2026	19:00		PLANNED	Requested	
153	RQ270941	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	06/Apr/2026	15:00	06/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
154	RQ271295	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	06/Apr/2026	15:00	06/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
155	RQ270931	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Pilot Installation on C-type towers and For attending S/D nature defects	06/Apr/2026	15:00	10/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
156	RQ271285	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Pilot Installation on C-type towers and For attending S/D nature defects	06/Apr/2026	15:00	10/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
157	RQ270992	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3		D	Shutdown for Defect rectification works in 765 KV B2-S2 Ckt-3	06/Apr/2026	10:00	08/Apr/2026	20:00	During the shutdown, ckt-4 shall be in Non-Auto Mode.	PLANNED	Requested	
158	RQ271346	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3		D	Shutdown for Defect rectification works in 765 KV B2-S2 Ckt-3	06/Apr/2026	10:00	08/Apr/2026	20:00	During the shutdown, ckt-4 shall be in Non-Auto Mode.	PLANNED	Requested	
159	RQ271466	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT(PG)-NARELA(PNTL) (PNTL) CKT-1		D	for erection of 765 kv Sikar II line bay GIB & testing	06/Apr/2026	09:00	07/Apr/2026	18:00		PLANNED	Requested	
160	RQ271112	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT(PG)-NARELA(PNTL) (PNTL) CKT-1		D	for erection of 765 kv Sikar II line bay GIB & testing	06/Apr/2026	09:00	07/Apr/2026	18:00		PLANNED	Requested	
161	RQ271251	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	06/Apr/2026	08:00	08/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
162	RQ270897	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	06/Apr/2026	08:00	08/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
163	RQ270898	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	06/Apr/2026	08:00	08/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
164	RQ271252	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	06/Apr/2026	08:00	08/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
165	RQ271512	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For Spare Reactor Switching under PBSTL construction Works	05/Apr/2026	09:00	07/Apr/2026	18:00	non auto of parallel ckt required	PLANNED	Requested	
166	RQ271158	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For Spare Reactor Switching under PBSTL construction Works	05/Apr/2026	09:00	07/Apr/2026	18:00	non auto of parallel ckt required	PLANNED	Requested	
167	RQ270855	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	05/Apr/2026	08:00	06/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested	
168	RQ271209	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	05/Apr/2026	08:00	06/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested	

169	RQ270940	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	04/Apr/2026	15:00	04/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
170	RQ271294	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	04/Apr/2026	15:00	04/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
171	RQ270995	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	for defect rectification work	04/Apr/2026	09:00	06/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
172	RQ271349	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	for defect rectification work	04/Apr/2026	09:00	06/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
173	RQ271415	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04/Apr/2026	08:00	06/Apr/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
174	RQ271061	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04/Apr/2026	08:00	06/Apr/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
175	RQ271367	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	For AMP of Line Bay & Reactor Bay	03/Apr/2026	17:00	03/Apr/2026	23:59		PLANNED	Requested	
176	RQ271013	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	For AMP of Line Bay & Reactor Bay	03/Apr/2026	17:00	03/Apr/2026	23:59		PLANNED	Requested	
177	RQ270922	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For attending S/D nature defects	03/Apr/2026	08:00	03/Apr/2026	18:00	Non Auto of 765KV Chittorgarh-Banaskantha(PG) CKT-1	PLANNED	Requested	
178	RQ271276	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For attending S/D nature defects	03/Apr/2026	08:00	03/Apr/2026	18:00	Non Auto of 765KV Chittorgarh-Banaskantha(PG) CKT-1	PLANNED	Requested	
179	RQ270854	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-1		D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	03/Apr/2026	08:00	04/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested	
180	RQ271208	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-1		D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	03/Apr/2026	08:00	04/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested	
181	RQ271293	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For attending S/D nature defects	02/Apr/2026	15:00	02/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
182	RQ270939	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For attending S/D nature defects	02/Apr/2026	15:00	02/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
183	RQ271176	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3		D	For Spare Reactor Switching under PBSTL construction Works	02/Apr/2026	09:00	06/Apr/2026	18:00		PLANNED	Requested	
184	RQ271530	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3		D	For Spare Reactor Switching under PBSTL construction Works	02/Apr/2026	09:00	06/Apr/2026	18:00		PLANNED	Requested	
185	RQ271511	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For Spare Reactor Switching under PBSTL construction Works	02/Apr/2026	09:00	04/Apr/2026	18:00	non auto of parallel ckt required	PLANNED	Requested	
186	RQ271157	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For Spare Reactor Switching under PBSTL construction Works	02/Apr/2026	09:00	04/Apr/2026	18:00	non auto of parallel ckt required	PLANNED	Requested	

187	RQ270948	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	For PID Testing of Insulators	02/Apr/2026	08:00	08/Apr/2026	18:00	Non auto mode of 765 KV Koteswar-Meerut Ckt-2	PLANNED	Requested	
188	RQ271302	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	For PID Testing of Insulators	02/Apr/2026	08:00	08/Apr/2026	18:00	Non auto mode of 765 KV Koteswar-Meerut Ckt-2	PLANNED	Requested	
189	RQ271366	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	For AMP of Line Bay & Reactor Bay	01/Apr/2026	17:00	01/Apr/2026	23:59		PLANNED	Requested	
190	RQ271012	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	For AMP of Line Bay & Reactor Bay	01/Apr/2026	17:00	01/Apr/2026	23:59		PLANNED	Requested	
191	RQ271284	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Pilot Installation on C-type towers and For attending S/D nature defects	01/Apr/2026	15:00	05/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
192	RQ270930	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Pilot Installation on C-type towers and For attending S/D nature defects	01/Apr/2026	15:00	05/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
193	RQ271292	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For attending S/D nature defects	01/Apr/2026	15:00	01/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
194	RQ270938	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For attending S/D nature defects	01/Apr/2026	15:00	01/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
195	RQ271490	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	For safety from induction to facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT).	01/Apr/2026	09:00	02/Apr/2026	18:00	For safety from induction to facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT).	PLANNED	Requested	
196	RQ271136	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	For safety from induction to facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT).	01/Apr/2026	09:00	02/Apr/2026	18:00	For safety from induction to facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT).	PLANNED	Requested	
197	RQ271348	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	for defect rectification work	01/Apr/2026	09:00	03/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
198	RQ270994	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	for defect rectification work	01/Apr/2026	09:00	03/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
199	RQ271048	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	For attending S/D nature defects	01/Apr/2026	09:00	10/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
200	RQ271402	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	For attending S/D nature defects	01/Apr/2026	09:00	10/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
201	RQ271006	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	for defect rectification and insulator replacement work	01/Apr/2026	09:00	10/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
202	RQ271360	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	for defect rectification and insulator replacement work	01/Apr/2026	09:00	10/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
203	RQ271046	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For attending S/D nature defects	01/Apr/2026	09:00	10/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
204	RQ271400	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For attending S/D nature defects	01/Apr/2026	09:00	10/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
205	RQ270996	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	for defect rectification work	01/Apr/2026	09:00	15/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	

206	RQ271350	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	for defect rectification work	01/Apr/2026	09:00	15/Apr/2026	20:00	Non auto of other charge ccts required	PLANNED	Requested	
207	RQ271404	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For attending S/D nature defects	01/Apr/2026	09:00	02/Apr/2026	23:59	Non auto of other charge ccts required	PLANNED	Requested	
208	RQ271050	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For attending S/D nature defects	01/Apr/2026	09:00	02/Apr/2026	23:59	Non auto of other charge ccts required	PLANNED	Requested	
209	RQ271405	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For attending S/D nature defects	01/Apr/2026	09:00	02/Apr/2026	23:59	Non auto of other charge ccts required	PLANNED	Requested	
210	RQ271051	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For attending S/D nature defects	01/Apr/2026	09:00	02/Apr/2026	23:59	Non auto of other charge ccts required	PLANNED	Requested	
211	RQ271207	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	01/Apr/2026	08:00	02/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested	
212	RQ270853	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	01/Apr/2026	08:00	02/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested	
213	RQ270831	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		C	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-2 at Dausa	01/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested	
214	RQ271185	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		C	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-2 at Dausa	01/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested	
215	RQ271275	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For attending S/D nature defects	01/Apr/2026	08:00	01/Apr/2026	18:00	Non Auto of 765KV Chittorgarh-Banaskantha(PG) CKT-2	PLANNED	Requested	
216	RQ270921	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For attending S/D nature defects	01/Apr/2026	08:00	01/Apr/2026	18:00	Non Auto of 765KV Chittorgarh-Banaskantha(PG) CKT-2	PLANNED	Requested	
217	RQ271414	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Apr/2026	08:00	03/Apr/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
218	RQ271060	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Apr/2026	08:00	03/Apr/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
219	RQ270947	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	For PID Testing of Insulators	25/Mar/2026	08:00	01/Apr/2026	18:00	Non auto mode of 765 KV Koteswar-Meerut Ckt-1	PLANNED	Requested	
220	RQ271301	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	For PID Testing of Insulators	25/Mar/2026	08:00	01/Apr/2026	18:00	Non auto mode of 765 KV Koteswar-Meerut Ckt-1	PLANNED	Requested	

221	RQ271129	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	Non auto mode for live line PID Scanning Work	15/Mar/2026	09:00	30/Apr/2026	18:00	Non auto mode for live line PID Scanning Work of Porcelain Insulator	PLANNED	Requested	
222	RQ271483	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	Non auto mode for live line PID Scanning Work	15/Mar/2026	09:00	30/Apr/2026	18:00	Non auto mode for live line PID Scanning Work of Porcelain Insulator	PLANNED	Requested	
223	RQ271128	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	Non auto mode for live line PID Scanning Work	15/Mar/2026	09:00	30/Apr/2026	18:00	Non auto mode for live line PID Scanning Work of Porcelain Insulator	PLANNED	Requested	
224	RQ271482	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	Non auto mode for live line PID Scanning Work	15/Mar/2026	09:00	30/Apr/2026	18:00	Non auto mode for live line PID Scanning Work of Porcelain Insulator	PLANNED	Requested	
225	RQ270090	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGR ID	D	"CSD Fine Tuning of Bays 805 & 806 "	28/Apr/2026	14:00	28/Apr/2026	17:00		PLANNED	Requested	
226	RQ270089	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGR ID	D	"CSD Fine Tuning of Bays 802 & 803. "	28/Apr/2026	09:00	28/Apr/2026	12:00		PLANNED	Requested	
227	RQ270211	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGR ID	D	CSD Fine Tuning of Bay 807R	24/Apr/2026	16:00	24/Apr/2026	18:00		PLANNED	Requested	
228	RQ270037	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGR ID	D	"Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling) at orai end. A/r of other ckt to be disabled."	24/Apr/2026	09:00	24/Apr/2026	14:00		PLANNED	Requested	
229	RQ270215	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGR ID	D	Fixing of CC Ring & attend shut down nature defects	23/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested	
230	RQ270028	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGR ID	D	"Insulator replacement work at diverted locations during construction of Bundelkhand Express way at Orai end. A/r of other ckt to be disabled. "	23/Apr/2026	08:00	25/Apr/2026	18:00		PLANNED	Requested	
231	RQ269892	OCC_241	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGR ID	C	Shutdown required for Tapping / LILO of both Circuit of 765kV D/C Ajmer Chittorgarh at Beawar (Loop-In & Loop-Out) & Dismantelling of existing conductor from 765kV D/C Ajmer-Chittorgarh Line.	22/Apr/2026	08:00	30/Apr/2026	18:00	Shutdown required	PLANNED	Requested	

232	RQ269893	OCC_241	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGR ID	C	Shutdown required for Tapping / LILO of both Circuit of 765kV D/C Ajmer Chittorgarh at Beawar (Loop-In & Loop-Out) & Dismantelling of existing conductor from 765kV D/C Ajmer-Chittorgarh Line.	22/Apr/2026	08:00	30/Apr/2026	18:00	Shutdown required	PLANNED	Requested
233	RQ270432	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERGR ID	D	Alongwith line reactor at Phagi end.Shut required in day hours to attend Isolator for testing of operations during SCADA upgradation work.Quarterly maintenance of bay Equipments i.e. CVT, WT & Isolator and Balance AMP work	22/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested
234	RQ270666	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGR ID	C	For permanent restoration of line from present ERS by erecting new towers at location 567 and location 566 under Bareilly TLM.	21/Apr/2026	09:00	30/Apr/2026	18:00		PLANNED	Requested
235	RQ270212	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGR ID	D	Line S/D nature defect rectification works and Relay Firmware Upgradation work	20/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested
236	RQ270027	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGR ID	D	"Insulator replacement work at diverted locations during construction of Bundelkhand Express way at Orai end. A/r of other ckt to be disabled."	16/Apr/2026	08:00	18/Apr/2026	18:00		PLANNED	Requested
237	RQ270141	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGR ID	C	"Rectification of damaged insulator crossarm at Loc 569 by Allahabd TLM For shut down nature defects rectification works by fatehpur TLM"	15/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested
238	RQ270431	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERGR ID	D	Alongwith line reactor at Phagi end.Shut required in day hours to attend Isolator for testing of operations during SCADA upgradation work.Quarterly maintenance of bay Equipments i.e. CVT, WT & Isolator and Balance AMP work	15/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested

239	RQ270142	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGR ID	D	Non auto during rectification work in CKT-2.	12/Apr/2026	08:00	14/Apr/2026	18:00		PLANNED	Requested	
240	RQ270143	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGR ID	D	"S/D defect rectification by agency Paraswal Construction.By Allahabad TLM For shut down nature defects rectification works by Fatehpur tLM"	12/Apr/2026	08:00	14/Apr/2026	18:00		PLANNED	Requested	
241	RQ270144	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGR ID	D	"For rectification of S/D nature defects by agency Paraswal Construction. By Allahabad TLM For shut down nature defects rectification works by Fatehpur TLM"	09/Apr/2026	08:00	11/Apr/2026	18:00		PLANNED	Requested	
242	RQ270145	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGR ID	D	Non auto during rectification work in CKT-1.	09/Apr/2026	08:00	11/Apr/2026	18:00		PLANNED	Requested	
243	RQ270004	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGR ID	C	FOR SHIFTING OF LINE ON PILE FOUNDATION AND ERS WORK	07/Apr/2026	09:00	09/Apr/2026	18:00		PLANNED	Requested	
244	RQ270667	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGR ID	D	Broken insulator replacement work in 765kV S/C Ballia-Lucknow line.	07/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
245	RQ269890	OCC_241	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGR ID	C	Shutdown required for Commissioning of Erection activity at T.No. 26/0 for LILO of both Circuit of 765kV D/C Ajmer Chittorgarh at Beawar (Loop-Out)	02/Apr/2026	08:00	12/Apr/2026	18:00	Shutdown required	PLANNED	Requested	
246	RQ269891	OCC_241	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGR ID	C	Shutdown required for Commissioning of Erection activity at T.No. 26/0 for LILO of both Circuit of 765kV D/C Ajmer Chittorgarh at Beawar (Loop-Out)	02/Apr/2026	08:00	12/Apr/2026	18:00	Shutdown required	PLANNED	Requested	
247	RQ270045	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGR ID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/133 48.	01/Apr/2026	07:00	30/Apr/2026	19:00		PLANNED	Requested	

248	RQ270046	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGR ID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Apr/2026	07:00	30/Apr/2026	19:00			PLANNED	Requested
249	RQ270047	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGR ID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Apr/2026	07:00	30/Apr/2026	19:00			PLANNED	Requested
250	RQ270790	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MAINPURI-HAPUR (UP) CKT-1	WUPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	24/Apr/2026	07:00	29/Apr/2026	18:00			PLANNED	Requested
251	RQ270786	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR. NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	22/Apr/2026	07:00	27/Apr/2026	18:00			PLANNED	Requested
252	RQ271583	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR. NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	14/Apr/2026	07:00	19/Apr/2026	19:00			PLANNED	Requested
253	RQ270435	OCC_241	sliders_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPLN	D	Alongwith line reactor at Phagi end.Shut required in day hours to attend Isolator for testing of operations during SCADA upgradation work.Quarterly maintenance of bay Equipments i.e. CVT, WT & Isolator and Balance AMP work	02/Apr/2026	08:00	02/Apr/2026	18:00			PLANNED	Requested
254	RQ270652	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TPS(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGYTL	D	FOR OVERHEAD CROSSING OF UNDER CONSTRUCTION 765 KV D/C NEEMRANA-BAREILLY TL	02/Apr/2026	07:00	06/Apr/2026	19:00			PLANNED	Requested
255	RQ270687	OCC_241	cpcc3_sd	BUS	765KV BUS 2 AT ALIGARH(PG)	POWERGR ID	D	BUS BAR PROTECTION CHECKING WORK	23/Apr/2026	08:00	23/Apr/2026	18:00			PLANNED	Requested
256	RQ270250	OCC_241	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2	POWERGR ID	D	AMP work	21/Apr/2026	17:00	21/Apr/2026	23:00			PLANNED	Requested
257	RQ270249	OCC_241	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWERGR ID	D	AMP work	20/Apr/2026	17:00	20/Apr/2026	23:00			PLANNED	Requested
258	RQ269950	OCC_241	cpcc3_sd	BUS	765KV BUS 2 AT KANPUR_GIS(PG)	POWERGR ID	D	For AMP of 765kV Bus-Bar-2 Relays.	17/Apr/2026	08:30	17/Apr/2026	17:30			PLANNED	Requested
259	RQ270336	OCC_241	cpcc1_sd	BUS	765KV BUS 2 AT AJMER(PG)	POWERGR ID	D	Bus bar testing work	16/Apr/2026	16:00	16/Apr/2026	23:00			PLANNED	Requested
260	RQ270686	OCC_241	cpcc3_sd	BUS	765KV BUS 1 AT ALIGARH(PG)	POWERGR ID	D	BUS BAR PROTECTION CHECKING WORK	16/Apr/2026	08:00	16/Apr/2026	18:00			PLANNED	Requested
261	RQ269949	OCC_241	cpcc3_sd	BUS	765KV BUS 1 AT KANPUR_GIS(PG)	POWERGR ID	D	For AMP of 765kV Bus-Bar-1 Relays.	14/Apr/2026	08:30	14/Apr/2026	17:30			PLANNED	Requested
262	RQ269956	OCC_241	cpcc3_sd	BUS	765KV BUS 1 AT KANPUR_GIS(PG)	POWERGR ID	D	For AMP of 765kV Bus-Bar-1 Relays.	13/Apr/2026	08:30	13/Apr/2026	17:30			PLANNED	Requested
263	RQ270335	OCC_241	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)	POWERGR ID	D	Bus bar testing work	08/Apr/2026	16:00	08/Apr/2026	23:00			PLANNED	Requested
264	RQ269941	OCC_241	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGR ID	D	Bus Bar-I Stability Test & 704 Bay charging.	01/Apr/2026	09:00	04/Apr/2026	17:30			PLANNED	Requested

265	RQ270321	OCC_241	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)	POWERGR ID	D	For construction work of BR shifting and ICT-5 (New ICT)	01/Apr/2026	08:00	05/Apr/2026	18:00			PLANNED	Requested
266	RQ270322	OCC_241	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWERGR ID	D	For construction work of BR shifting and ICT-5 (New ICT)	01/Apr/2026	08:00	05/Apr/2026	18:00			PLANNED	Requested
267	RQ270279	OCC_241	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	Erection, Jumpering and commissioning works of Bays 715, 718 & 721	21/Apr/2026	16:00	30/Apr/2026	23:00			PLANNED	Requested
268	RQ270280	OCC_241	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	Erection, Jumpering and commissioning works of Bays 719	01/Apr/2026	16:00	10/Apr/2026	23:00			PLANNED	Requested
269	RQ270219	OCC_241	sldcrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Half-Yearly Maintenance & Testing work	15/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested
270	RQ270218	OCC_241	sldcrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Half-Yearly Maintenance & Testing work	13/Apr/2026	08:00	13/Apr/2026	18:00			PLANNED	Requested
271	RQ270316	OCC_241	cpcc1_sd	BUS	765 KV NARELA(PNTL) - BUS 1	PNTL	C	Bus Bar extension work & testing for substation extension of 765 kv Sikar II line bays at Narela	14/Apr/2026	08:00	18/Apr/2026	18:00			PLANNED	Requested
272	RQ270492	OCC_241	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kv Bus-2	13/Apr/2026	08:00	13/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
273	RQ270491	OCC_241	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 kv Bus-1	08/Apr/2026	08:00	08/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
274	RQ270225	OCC_241	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	08/Apr/2026	08:00	08/Apr/2026	18:00			PLANNED	Requested
275	RQ270224	OCC_241	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	07/Apr/2026	08:00	07/Apr/2026	18:00			PLANNED	Requested
276	RQ270226	OCC_241	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	C	Bay Extension, Equipment erection and Stringing work under PSKTL	01/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested
277	RQ270228	OCC_241	cpcc1_sd	BUS	765 KV BHADLA_3(PB3TL) - BUS 2	PB3TL	C	Bay Extension, Equipment erection and Stringing work under PB3PTL	05/Apr/2026	08:00	08/Apr/2026	18:00			PLANNED	Requested
278	RQ270227	OCC_241	cpcc1_sd	BUS	765 KV BHADLA_3(PB3TL) - BUS 1	PB3TL	C	Bay Extension, Equipment erection and Stringing work under PB3PTL	01/Apr/2026	08:00	04/Apr/2026	18:00			PLANNED	Requested
279	RQ270332	OCC_241	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 2	PSTCL	D	For PSKTL construction Work	02/Apr/2026	08:00	12/Apr/2026	18:00			PLANNED	Requested
280	RQ270331	OCC_241	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	For PSKTL construction Work	02/Apr/2026	08:00	12/Apr/2026	18:00			PLANNED	Requested
281	RQ270101	OCC_241	cpcc1_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	30/Apr/2026	08:00	30/Apr/2026	18:00			PLANNED	Requested
282	RQ270100	OCC_241	cpcc1_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	29/Apr/2026	08:00	29/Apr/2026	18:00			PLANNED	Requested

283	RQ270062	OCC_241	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	SCADA TESTING DURING SCADA UPGRADATION WORK	29/Apr/2026	08:00	30/Apr/2026	18:00		PLANNED	Requested	
284	RQ270061	OCC_241	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGR ID	D	SCADA TESTING DURING SCADA UPGRADATION WORK	27/Apr/2026	08:00	28/Apr/2026	18:00		PLANNED	Requested	
285	RQ270136	OCC_241	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGR ID	D	CSD Fine Tuning of Bays 811 & 812	24/Apr/2026	13:00	24/Apr/2026	16:00		PLANNED	Requested	
286	RQ270135	OCC_241	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGR ID	D	CSD Fine Tuning of Bays 808 & 809	24/Apr/2026	09:00	24/Apr/2026	12:00		PLANNED	Requested	
287	RQ270070	OCC_241	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWERGR ID	D	For CSD fine tuning work	15/Apr/2026	14:00	15/Apr/2026	20:00	For CSD fine tuning work. 5 on load close open operation shall be done.	PLANNED	Requested	
288	RQ270073	OCC_241	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGR ID	D	for AMP work	12/Apr/2026	08:00	12/Apr/2026	18:00		PLANNED	Requested	
289	RQ270117	OCC_241	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGR ID	D	For safety from induction to facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT).	09/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested	
290	RQ270118	OCC_241	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGR ID	D	Wiring modifications for PRV TRIP.	07/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	
291	RQ270134	OCC_241	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGR ID	D	Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	03/Apr/2026	08:00	03/Apr/2026	18:00		PLANNED	Requested	
292	RQ270137	OCC_241	cpcc3_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGR ID	D	PROTECTION TESTING OF BUS REACTOR-2	02/Apr/2026	09:00	02/Apr/2026	18:00		PLANNED	Requested	
293	RQ270133	OCC_241	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGR ID	D	For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit	01/Apr/2026	08:00	01/Apr/2026	18:00		PLANNED	Requested	
294	RQ270116	OCC_241	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGR ID	C	For construction work of Bus Reactor Shifting and ICT-5 Augmentation	01/Apr/2026	08:00	30/Apr/2026	18:00		PLANNED	Requested	
295	RQ270068	OCC_241	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation & AMP work	15/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested	
296	RQ270067	OCC_241	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation & AMP work	09/Apr/2026	08:00	11/Apr/2026	18:00		PLANNED	Requested	
297	RQ270088	OCC_241	cpcc1_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	PRTL	D	Commissioning of Spare Reactor and testing of SPARE isolators	13/Apr/2026	17:00	14/Apr/2026	23:00		PLANNED	Requested	
298	RQ270087	OCC_241	cpcc1_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	PRTL	D	Commissioning of Spare Reactor and testing of SPARE isolators	11/Apr/2026	17:00	12/Apr/2026	23:00		PLANNED	Requested	
299	RQ270140	OCC_241	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	04/Apr/2026	09:00	04/Apr/2026	17:00		PLANNED	Requested	
300	RQ270072	OCC_241	cpcc1_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_3(PB3TL)	PB3TL	D	For CSD fine tuning work	04/Apr/2026	08:00	04/Apr/2026	18:00	5 close & open operation of main & tie CB (70752 & 70852)	PLANNED	Requested	

301	RQ270071	OCC_241	cpcc1_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_3(PB3TL)	PB3TL	D	For CSD fine tuning work	03/Apr/2026	08:00	03/Apr/2026	18:00	5 close & open operation of main & tie CB (71052 & 71152)	PLANNED	Requested
302	RQ270189	OCC_241	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWERGR ID	D	AMP work & COE compliance work	29/Apr/2026	08:00	29/Apr/2026	18:00		PLANNED	Requested
303	RQ270188	OCC_241	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWERGR ID	D	AMP work & COE compliance work	28/Apr/2026	08:00	28/Apr/2026	18:00		PLANNED	Requested
304	RQ270797	OCC_241	cpcc3_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AGRA-FATEHPUR (PG) CKT-2 @AGRA(PG)	POWERGR ID	D	LINE REACTOR PROTECTION TESTING	16/Apr/2026	09:00	16/Apr/2026	18:00		PLANNED	Requested
305	RQ270176	OCC_241	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWERGR ID	D	PRD modification	13/Apr/2026	08:00	14/Apr/2026	20:00		PLANNED	Requested
306	RQ270175	OCC_241	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWERGR ID	D	PRD modification	10/Apr/2026	08:00	11/Apr/2026	20:00		PLANNED	Requested
307	RQ270174	OCC_241	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWERGR ID	D	PRD modification	08/Apr/2026	08:00	09/Apr/2026	20:00		PLANNED	Requested
308	RQ270167	OCC_241	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGR ID	D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	07/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested
309	RQ270173	OCC_241	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWERGR ID	D	PRD modification	04/Apr/2026	08:00	05/Apr/2026	20:00		PLANNED	Requested
310	RQ270172	OCC_241	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWERGR ID	D	PRD modification	02/Apr/2026	08:00	03/Apr/2026	20:00		PLANNED	Requested
311	RQ270166	OCC_241	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGR ID	D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	01/Apr/2026	08:00	02/Apr/2026	18:00		PLANNED	Requested
312	RQ270203	OCC_241	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	Spare Reactor Switching under PASTL construction Works	26/Apr/2026	08:00	30/Apr/2026	18:00		PLANNED	Requested
313	RQ270204	OCC_241	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	Spare Reactor Switching under PASTL construction Works	21/Apr/2026	08:00	25/Apr/2026	18:00		PLANNED	Requested
314	RQ270193	OCC_241	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 @NARELA(PNTL)	PNTL	D	For RTV coating	11/Apr/2026	08:00	11/Apr/2026	18:00		PLANNED	Requested
315	RQ270192	OCC_241	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 @NARELA(PNTL)	PNTL	D	For RTV coating	10/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested

316	RQ270179	OCC_241	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-2 @BHADLA_3(PB3TL)	PB3TL	D	For CSD fine tuning work	06/Apr/2026	08:00	06/Apr/2026	18:00	5 close & open operation of Reactor CB-70152R	PLANNED	Requested
317	RQ270180	OCC_241	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-1 @BHADLA_3(PB3TL)	PB3TL	D	For CSD fine tuning work	05/Apr/2026	08:00	05/Apr/2026	18:00	5 close & open operation of Reactor CB-70452R	PLANNED	Requested
318	RQ270202	OCC_241	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @SIKAR_2(PSTL)	PSTL	D	Spare Reactor Switching under PASTL construction Works	02/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested
319	RQ270372	OCC_241	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	29/Apr/2026	08:00	30/Apr/2026	18:00		PLANNED	Requested
320	RQ270371	OCC_241	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Apr/2026	08:00	28/Apr/2026	18:00		PLANNED	Requested
321	RQ270458	OCC_241	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHIWANI(PG)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV NARELA(PNTL)	PNTL	D	Bus Bar extension work & testing for substation extension of 765 kV Sikar II line bays at Narela	24/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested
322	RQ270457	OCC_241	cpcc1_sd	BAY	716 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV NARELA(PNTL) (PNTL) AT 765 KV NARELA(PNTL)	PNTL	D	Bus Bar extension work & testing for substation extension of 765 kV Sikar II line bays at Narela	18/Apr/2026	08:00	18/Apr/2026	18:00		PLANNED	Requested
323	RQ270373	OCC_241	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	07/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested
324	RQ270374	OCC_241	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	05/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested
325	RQ270384	OCC_241	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II -Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested
326	RQ270385	OCC_241	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II -Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested

327	RQ270471	OCC_241	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP work	27/Apr/2026	08:30	28/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
328	RQ270470	OCC_241	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA		D	AMP work	20/Apr/2026	08:30	21/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
329	RQ270472	OCC_241	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA- BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)		D	AMP work	18/Apr/2026	08:30	19/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
330	RQ270469	OCC_241	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA		D	AMP work	16/Apr/2026	08:30	17/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
331	RQ270361	OCC_241	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	SCADA TESTING DURING SCADA UPGRADATION WORK	26/Apr/2026	08:00	26/Apr/2026	18:00		PLANNED	Requested
332	RQ270360	OCC_241	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	SCADA TESTING DURING SCADA UPGRADATION WORK	25/Apr/2026	08:00	25/Apr/2026	18:00		PLANNED	Requested
333	RQ270357	OCC_241	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	SCADA TESTING DURING SCADA UPGRADATION WORK	22/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested
334	RQ270354	OCC_241	cpcc1_sd	BAY	70452A MAIN BAY - 765KV BUS 1 AT PHAGI(RS) (RRVPNL)	RRVPNL	D	SCADA TESTING DURING SCADA UPGRADATION WORK	19/Apr/2026	08:00	19/Apr/2026	18:00		PLANNED	Requested
335	RQ270352	OCC_241	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	SCADA TESTING DURING SCADA UPGRADATION WORKSCADA TESTING DURING SCADA UPGRADATION WORK	17/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested
336	RQ270370	OCC_241	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGR ID	D	AMP work	25/Apr/2026	08:00	26/Apr/2026	18:00		PLANNED	Requested
337	RQ270359	OCC_241	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGR ID	D	SCADA TESTING DURING SCADA UPGRADATION WORK	24/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested
338	RQ270369	OCC_241	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)	POWERGR ID	D	AMP work	23/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested
339	RQ270368	OCC_241	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT- 2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGR ID	D	AMP work	21/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested

340	RQ270426	OCC_241	cpcc1_sd	BAY	713R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG) (POWERGRID) AT MOGA (PG) (POWERGRID)	POWERGR ID	D	FOR AMP Related work	20/Apr/2026	08:00	27/Apr/2026	18:00			PLANNED	Requested
341	RQ270353	OCC_241	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGR ID	D	SCADA TESTING DURING SCADA UPGRADATION WORK	18/Apr/2026	08:00	18/Apr/2026	18:00			PLANNED	Requested
342	RQ270148	OCC_241	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGR ID	D	CB TESTING	17/Apr/2026	09:00	17/Apr/2026	18:00			PLANNED	Requested
343	RQ270445	OCC_241	cpcc1_sd	BAY	716 MAIN BAY - 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGR ID	D	FOR AMP Related work	12/Apr/2026	17:00	12/Apr/2026	23:00			PLANNED	Requested
344	RQ270439	OCC_241	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BHADLA(PG)	POWERGR ID	D	FOR AMP Related work	11/Apr/2026	17:00	11/Apr/2026	23:00			PLANNED	Requested
345	RQ270447	OCC_241	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGR ID	D	FOR AMP Related work	10/Apr/2026	17:00	10/Apr/2026	23:00			PLANNED	Requested
346	RQ270441	OCC_241	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGR ID	D	FOR AMP Related work	09/Apr/2026	17:00	09/Apr/2026	23:00			PLANNED	Requested
347	RQ270807	OCC_241	cpcc3_sd	BAY	717 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGR ID	D	AMP OF BAY	09/Apr/2026	09:00	09/Apr/2026	18:00			PLANNED	Requested
348	RQ270436	OCC_241	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT BHADLA(PG)	POWERGR ID	D	FOR AMP Related work	08/Apr/2026	17:00	08/Apr/2026	23:00			PLANNED	Requested
349	RQ270442	OCC_241	cpcc1_sd	BAY	713 MAIN BAY - 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGR ID	D	FOR AMP Related work	07/Apr/2026	17:00	07/Apr/2026	23:00			PLANNED	Requested
350	RQ270444	OCC_241	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGR ID	D	FOR AMP Related work	06/Apr/2026	17:00	06/Apr/2026	23:00			PLANNED	Requested
351	RQ270437	OCC_241	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGR ID	D	FOR AMP Related work	05/Apr/2026	17:00	05/Apr/2026	23:00			PLANNED	Requested

352	RQ270446	OCC_241	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-1 AT 765 KV BHADLA(PG) (POWERGRID)	POWERGR ID	D	FOR AMP Related work	04/Apr/2026	17:00	04/Apr/2026	23:00			PLANNED	Requested
353	RQ270438	OCC_241	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE	POWERGR ID	D	FOR AMP Related work	03/Apr/2026	17:00	03/Apr/2026	23:00			PLANNED	Requested
354	RQ270443	OCC_241	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)- BHADLA(PG) (FBTL) CKT-2 AT 765 KV BHADLA(PG) (POWERGRID)	POWERGR ID	D	FOR AMP Related work	02/Apr/2026	17:00	02/Apr/2026	23:00			PLANNED	Requested
355	RQ270440	OCC_241	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERGR ID	D	FOR AMP Related work	01/Apr/2026	17:00	01/Apr/2026	23:00			PLANNED	Requested
356	RQ270152	OCC_241	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWERGR ID	C	765kv Neemrana2- Bareilly ckt-II relay testing and 704 Bay commissioning work.	01/Apr/2026	09:30	10/Apr/2026	18:00			PLANNED	Requested
357	RQ270147	OCC_241	cpcc3_sd	BAY	704 MAIN BAY - 765KV AGRA- ALIGARH (PG) CKT-1 AT ALIGARH(PG)	POWERGR ID	D	AMP OF BAY	01/Apr/2026	09:00	01/Apr/2026	18:00			PLANNED	Requested
358	RQ270683	OCC_241	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA- JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGR ID	C	For construction work of BR shifting and ICT-5	01/Apr/2026	08:00	30/Apr/2026	18:00			PLANNED	Requested
359	RQ270684	OCC_241	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGR ID	C	For construction work of BR shifting and ICT-5	01/Apr/2026	08:00	30/Apr/2026	18:00			PLANNED	Requested
360	RQ270682	OCC_241	cpcc1_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE	POWERGR ID	C	For construction work of BR shifting and ICT-5	01/Apr/2026	08:00	30/Apr/2026	18:00			PLANNED	Requested
361	RQ270358	OCC_241	cpcc1_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	SCADA TESTING DURING SCADA UPGRADATION WORK	23/Apr/2026	08:00	23/Apr/2026	18:00			PLANNED	Requested
362	RQ270355	OCC_241	cpcc1_sd	BAY	70452B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	SCADA TESTING DURING SCADA UPGRADATION WORK	20/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested

363	RQ270450	OCC_241	cpcc1_sd	BAY	714 TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 1 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	FOR AMP Related work	06/Apr/2026	08:00	06/Apr/2026	18:00			PLANNED	Requested
364	RQ270449	OCC_241	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 2 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	FOR AMP Related work	03/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
365	RQ270448	OCC_241	cpcc1_sd	BAY	710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AND FUTURE AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	FOR AMP Related work	01/Apr/2026	08:00	01/Apr/2026	18:00			PLANNED	Requested
366	RQ270356	OCC_241	cpcc1_sd	BAY	70452T TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2 (POWERGRID) AND 765KV BUS 1 AT PHAGI(RS) AT 765 KV PHAGI(RS) (POWERGRID)	POWERGR ID,RRVPLN	D	SCADA TESTING DURING SCADA UPGRADATION WORK	21/Apr/2026	08:00	21/Apr/2026	18:00			PLANNED	Requested
367	RQ270367	OCC_241	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	19/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
368	RQ270366	OCC_241	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 (PKTSL) AND 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	17/Apr/2026	08:00	18/Apr/2026	18:00			PLANNED	Requested
369	RQ270365	OCC_241	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	15/Apr/2026	08:00	16/Apr/2026	18:00			PLANNED	Requested
370	RQ270364	OCC_241	cpcc1_sd	BAY	703 MAIN BAY - 765 KV KHETRI (PG) - BUS 2 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	13/Apr/2026	08:00	14/Apr/2026	18:00			PLANNED	Requested
371	RQ270363	OCC_241	cpcc1_sd	BAY	702 TIE BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	11/Apr/2026	08:00	12/Apr/2026	18:00			PLANNED	Requested
372	RQ270362	OCC_241	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL)	PKTSL	D	AMP work	09/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested
373	RQ270738	OCC_241	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	17/Apr/2026	08:00	17/Apr/2026	18:00			PLANNED	Requested

374	RQ270737	OCC_241	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	16/Apr/2026	08:00	16/Apr/2026	18:00			PLANNED	Requested
375	RQ270736	OCC_241	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	15/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested
376	RQ270735	OCC_241	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	14/Apr/2026	08:00	14/Apr/2026	18:00			PLANNED	Requested
377	RQ270734	OCC_241	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	13/Apr/2026	08:00	13/Apr/2026	18:00			PLANNED	Requested
378	RQ270733	OCC_241	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	12/Apr/2026	08:00	12/Apr/2026	18:00			PLANNED	Requested
379	RQ270732	OCC_241	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	11/Apr/2026	08:00	11/Apr/2026	18:00			PLANNED	Requested
380	RQ270731	OCC_241	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	10/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested
381	RQ270730	OCC_241	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	09/Apr/2026	08:00	09/Apr/2026	18:00			PLANNED	Requested
382	RQ270729	OCC_241	cpcc1_sd	BAY	707R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 @SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	08/Apr/2026	08:00	08/Apr/2026	18:00			PLANNED	Requested
383	RQ270728	OCC_241	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	07/Apr/2026	08:00	07/Apr/2026	18:00			PLANNED	Requested
384	RQ270727	OCC_241	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	CB Foundation Reactification Work	06/Apr/2026	08:00	06/Apr/2026	18:00			PLANNED	Requested

385	RQ270724	OCC_241	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	CB Foundation Reactification Work	03/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
386	RQ270726	OCC_241	cpcc1_sd	BAY	705 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBTSL) CKT-3 (PBTSL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 AT 765 KV SIKAR_2(PSTL) (PBTSL)	PBTSL	D	For PBTSL Construction Work	05/Apr/2026	08:00	05/Apr/2026	18:00			PLANNED	Requested
387	RQ270725	OCC_241	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBTSL) CKT-3 (PBTSL) AT 765 KV SIKAR_2(PSTL)	PBTSL	D	For PBTSL Construction Work	04/Apr/2026	08:00	04/Apr/2026	18:00			PLANNED	Requested
388	RQ270723	OCC_241	cpcc1_sd	BAY	702 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBTSL) CKT-4 (PBTSL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 AT 765 KV SIKAR_2(PSTL) (PBTSL)	PBTSL	D	For PBTSL Construction Work	02/Apr/2026	08:00	02/Apr/2026	18:00			PLANNED	Requested
389	RQ270722	OCC_241	cpcc1_sd	BAY	701 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBTSL) CKT-4 (PBTSL) AT 765 KV SIKAR_2(PSTL)	PBTSL	D	For PBTSL Construction Work	01/Apr/2026	08:00	01/Apr/2026	18:00			PLANNED	Requested
390	RQ270034	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning & AMP	28/Apr/2026	08:00	28/Apr/2026	18:00			PLANNED	Requested
391	RQ270033	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning & AMP	20/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
392	RQ270032	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning & AMP	01/Apr/2026	08:00	01/Apr/2026	18:00			PLANNED	Requested
393	RQ269925	OCC_241	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGR ID	D	AMP work	23/Apr/2026	08:00	23/Apr/2026	18:00			PLANNED	Requested
394	RQ270041	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGR ID	D	Vertical Jumper replacement for horizontal take off	21/Apr/2026	08:00	22/Apr/2026	18:00			PLANNED	Requested
395	RQ269926	OCC_241	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGR ID	D	AMP work	21/Apr/2026	08:00	21/Apr/2026	18:00			PLANNED	Requested
396	RQ269933	OCC_241	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWERGR ID	D	Two Yearly AMP work at Orai end.	20/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
397	RQ270040	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGR ID	D	Vertical Jumper replacement for horizontal take off	19/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
398	RQ270039	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWERGR ID	D	Vertical Jumper replacement for horizontal take off	17/Apr/2026	08:00	18/Apr/2026	18:00			PLANNED	Requested
399	RQ269923	OCC_241	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGR ID	D	AMP work	15/Apr/2026	09:00	15/Apr/2026	18:00			PLANNED	Requested
400	RQ270038	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGR ID	D	For safety from induction to facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT).	15/Apr/2026	08:00	16/Apr/2026	18:00			PLANNED	Requested
401	RQ269986	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGR ID	D	for AMP work	13/Apr/2026	17:00	13/Apr/2026	23:00			PLANNED	Requested

402	RQ269924	OCC_241	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGR ID	D	AMP work	13/Apr/2026	09:00	13/Apr/2026	18:00		PLANNED	Requested	
403	RQ269987	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BIKANER(PG)	POWERGR ID	D	CSD fine Tunning	11/Apr/2026	17:00	11/Apr/2026	23:00		PLANNED	Requested	
404	RQ269927	OCC_241	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGR ID	D	FOR 765/400 KV 1500 MVA ICT-1 AMP WORK.	09/Apr/2026	09:00	09/Apr/2026	18:00		PLANNED	Requested	
405	RQ270009	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGR ID	D	AMP Work & COE Compliances	08/Apr/2026	16:00	08/Apr/2026	23:00		PLANNED	Requested	
406	RQ269932	OCC_241	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGR ID	D	Two Yearly AMP work at Orai end.	08/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested	
407	RQ269977	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)	POWERGR ID	D	For AMP work & COE compliance	06/Apr/2026	17:00	06/Apr/2026	23:00		PLANNED	Requested	
408	RQ269976	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWERGR ID	D	For AMP work & COE compliance	05/Apr/2026	17:00	05/Apr/2026	23:00		PLANNED	Requested	
409	RQ269975	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERGR ID	D	For AMP work & COE compliance	04/Apr/2026	17:00	04/Apr/2026	23:00		PLANNED	Requested	
410	RQ270241	OCC_241	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance of bay Equipments i.e. CVT, WT & Isolator and Balance AMP work	13/Apr/2026	08:00	13/Apr/2026	18:00		PLANNED	Requested	
411	RQ270236	OCC_241	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Half-Yearly Maintenance & Testing work	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
412	RQ270239	OCC_241	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Half-Yearly Maintenance & Testing work	07/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	
413	RQ270235	OCC_241	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Half-Yearly Maintenance & Testing work	06/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested	
414	RQ270238	OCC_241	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance of bay Equipments i.e. CVT, WT & Isolator and Balance AMP work	06/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested	
415	RQ270019	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	PRTL	D	Commissioning of Spare ICT and testing of SPARE isolators	10/Apr/2026	17:00	11/Apr/2026	23:00		PLANNED	Requested	
416	RQ270016	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	PRTL	D	Commissioning of Spare ICT and testing of SPARE isolators	04/Apr/2026	17:00	05/Apr/2026	23:00		PLANNED	Requested	
417	RQ270015	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	PRTL	D	Commissioning of Spare ICT and testing of SPARE isolators	02/Apr/2026	17:00	03/Apr/2026	23:00		PLANNED	Requested	
418	RQ270052	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	PSTL	D	AMP Work	04/Apr/2026	08:00	04/Apr/2026	18:00		PLANNED	Requested	
419	RQ270051	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	PSTL	D	AMP Work	02/Apr/2026	08:00	02/Apr/2026	18:00		PLANNED	Requested	
420	RQ269958	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	03/Apr/2026	08:00	04/Apr/2026	18:00		PLANNED	Requested	
421	RQ269957	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	01/Apr/2026	08:00	02/Apr/2026	18:00		PLANNED	Requested	
422	RQ270026	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_3(PB3TL)	PB3TL	C	Construction of Firewall near the ICT by PB3PTL (bay extension work)	03/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested	
423	RQ269992	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_3(PB3TL)	PB3TL	D	CSD fine Tunning	02/Apr/2026	08:00	02/Apr/2026	18:00	5 close & open operation of main & tie CB (70952 & 70852)	PLANNED	Requested	

424	RQ269991	OCC_241	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_3(PB3TL)	PB3TL	D	CSD fine Tunning	01/Apr/2026	08:00	01/Apr/2026	18:00	5 close & open operation of main & tie CB (71152 & 71252)	PLANNED	Requested	
425	RQ270743	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30/Apr/2026	08:00	30/Apr/2026	18:00		PLANNED	Requested	
426	RQ270719	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	29/Apr/2026	08:00	29/Apr/2026	18:00		PLANNED	Requested	
427	RQ270710	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 249 to 230.	27/Apr/2026	08:00	27/Apr/2026	18:00		PLANNED	Requested	
428	RQ270708	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested	
429	RQ270706	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General maintenance	23/Apr/2026	08:00	23/Apr/2026	18:00		PLANNED	Requested	
430	RQ270696	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General maintenance	21/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested	
431	RQ270695	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 262 to 250.	20/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested	
432	RQ270690	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested	
433	RQ270680	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	16/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested	
434	RQ270679	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested	
435	RQ270675	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 111 to 130.	13/Apr/2026	08:00	13/Apr/2026	18:00		PLANNED	Requested	
436	RQ270668	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
437	RQ270670	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
438	RQ270664	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General maintenance	07/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	
439	RQ270657	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 201 to 215.	06/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested	

440	RQ270656	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested
441	RQ270659	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 130 to 148.	06/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested
442	RQ270650	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 181 to 200.	04/Apr/2026	08:00	04/Apr/2026	18:00		PLANNED	Requested
443	RQ270649	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 161 to 180.	03/Apr/2026	08:00	03/Apr/2026	18:00		PLANNED	Requested
444	RQ270643	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Apr/2026	08:00	02/Apr/2026	18:00		PLANNED	Requested
445	RQ270645	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 141 to 160.	02/Apr/2026	08:00	02/Apr/2026	18:00		PLANNED	Requested
446	RQ270639	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General maintenance	01/Apr/2026	08:00	01/Apr/2026	18:00		PLANNED	Requested
447	RQ270641	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 120 to 140.	01/Apr/2026	08:00	01/Apr/2026	18:00		PLANNED	Requested
448	RQ270642	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	"Relay Firmware Upgradation work A/r of other ckt to be disabled."	30/Apr/2026	08:00	30/Apr/2026	18:00		PLANNED	Requested
449	RQ270569	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	To remove shut down nature defects in Line	29/Apr/2026	10:00	29/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
450	RQ271011	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	for defect rectification work	29/Apr/2026	09:00	29/Apr/2026	18:00	Defects rectification	PLANNED	Requested
451	RQ271365	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	for defect rectification work	29/Apr/2026	09:00	29/Apr/2026	18:00	Defects rectification	PLANNED	Requested
452	RQ271499	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	Rectification of Shutdown Nature Defects	29/Apr/2026	08:00	30/Apr/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani (PG) T/L Ckt - 1	PLANNED	Requested
453	RQ271145	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	Rectification of Shutdown Nature Defects	29/Apr/2026	08:00	30/Apr/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani (PG) T/L Ckt - 1	PLANNED	Requested
454	RQ270587	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS AND LINE BAY AMP	29/Apr/2026	08:00	29/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
455	RQ270517	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	To attend Shutdown nature defects in line-	29/Apr/2026	08:00	29/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
456	RQ270588	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	NON AUTO DURING SHUTDOWN OF KURUKSHETRA-NAKODAR LINE	29/Apr/2026	08:00	29/Apr/2026	18:00	Kindly approve.	PLANNED	Requested

457	RQ271272	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	Shutdown nature defects rectification work	29/Apr/2026	07:00	29/Apr/2026	19:00		PLANNED	Requested	
458	RQ270918	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	Shutdown nature defects rectification work	29/Apr/2026	07:00	29/Apr/2026	19:00		PLANNED	Requested	
459	RQ270568	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Line Bay AMP, Relay testing work & to remove shut down nature defects in Line.	28/Apr/2026	10:00	28/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
460	RQ271010	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	for defect rectification work	28/Apr/2026	09:00	28/Apr/2026	18:00	Defects rectification	PLANNED	Requested	
461	RQ271364	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	for defect rectification work	28/Apr/2026	09:00	28/Apr/2026	18:00	Defects rectification	PLANNED	Requested	
462	RQ271170	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	28/Apr/2026	08:00	28/Apr/2026	18:00	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	PLANNED	Requested	
463	RQ271524	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	28/Apr/2026	08:00	28/Apr/2026	18:00	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	PLANNED	Requested	
464	RQ271497	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	Rectification of Shutdown Nature Defects	28/Apr/2026	08:00	28/Apr/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 2	PLANNED	Requested	
465	RQ271143	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	Rectification of Shutdown Nature Defects	28/Apr/2026	08:00	28/Apr/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 2	PLANNED	Requested	
466	RQ271456	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	To attend shutdown nature defects	28/Apr/2026	08:00	28/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
467	RQ271228	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For scheme checking work	28/Apr/2026	08:00	28/Apr/2026	18:00		PLANNED	Requested	
468	RQ270874	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For scheme checking work	28/Apr/2026	08:00	28/Apr/2026	18:00		PLANNED	Requested	
469	RQ271102	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	To attend shutdown nature defects	28/Apr/2026	08:00	28/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
470	RQ271271	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1		D	Shutdown nature defects rectification work	28/Apr/2026	07:00	28/Apr/2026	19:00		PLANNED	Requested	
471	RQ270917	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1		D	Shutdown nature defects rectification work	28/Apr/2026	07:00	28/Apr/2026	19:00		PLANNED	Requested	
472	RQ271144	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	Rectification of Shutdown Nature Defects	27/Apr/2026	08:00	27/Apr/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 1	PLANNED	Requested	
473	RQ271498	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	Rectification of Shutdown Nature Defects	27/Apr/2026	08:00	27/Apr/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 1	PLANNED	Requested	
474	RQ271448	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects	27/Apr/2026	08:00	29/Apr/2026	18:00	Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Requested	
475	RQ271094	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects	27/Apr/2026	08:00	29/Apr/2026	18:00	Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Requested	
476	RQ271455	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	To attend shutdown nature defects	27/Apr/2026	08:00	27/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	

477	RQ270873	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	For scheme checking work	27/Apr/2026	08:00	27/Apr/2026	18:00		PLANNED	Requested	
478	RQ271101	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	To attend shutdown nature defects	27/Apr/2026	08:00	27/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
479	RQ271227	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	For scheme checking work	27/Apr/2026	08:00	27/Apr/2026	18:00		PLANNED	Requested	
480	RQ271169	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	27/Apr/2026	08:00	27/Apr/2026	18:00	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	PLANNED	Requested	
481	RQ271523	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	27/Apr/2026	08:00	27/Apr/2026	18:00	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	PLANNED	Requested	
482	RQ271206	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For attending major Sag Mismatch issue in between location no 293-301	26/Apr/2026	08:00	29/Apr/2026	18:00	to be availed in March	PLANNED	Requested	
483	RQ270852	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For attending major Sag Mismatch issue in between location no 293-301	26/Apr/2026	08:00	29/Apr/2026	18:00	to be availed in March	PLANNED	Requested	
484	RQ270551	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1		C	S/D required for permanent restoration of Tower which has been restored on ERS after bypassing LOC No 343 which became critical due to unequal settlement of land near and around the tower caused by incessant rains, land slides due to cloud bursts in upper reaches during Aug & Sep'2025 resulting in unequal settlement and subsequently bending of Tower members	26/Apr/2026	08:00	29/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
485	RQ270872	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For scheme checking work	26/Apr/2026	08:00	26/Apr/2026	18:00		PLANNED	Requested	
486	RQ271226	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For scheme checking work	26/Apr/2026	08:00	26/Apr/2026	18:00		PLANNED	Requested	
487	RQ271100	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	To attend shutdown nature defects	26/Apr/2026	08:00	26/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
488	RQ271454	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	To attend shutdown nature defects	26/Apr/2026	08:00	26/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	

489	RQ270552	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	D	AR in non auto mode for Permanent restoration of 400 KV Rampur-Nalagarh TL at Tower No 343 Ckt-1	26/Apr/2026	08:00	29/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
490	RQ270535	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	25/Apr/2026	09:30	25/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
491	RQ271270	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	D	Shutdown nature defects rectification work	25/Apr/2026	07:00	25/Apr/2026	19:00		PLANNED	Requested
492	RQ270916	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	D	Shutdown nature defects rectification work	25/Apr/2026	07:00	25/Apr/2026	19:00		PLANNED	Requested
493	RQ270534	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/Apr/2026	09:30	24/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
494	RQ271001	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	D	for defect rectification work	24/Apr/2026	09:00	27/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested
495	RQ271355	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	D	for defect rectification work	24/Apr/2026	09:00	27/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested
496	RQ270590	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	D	NON AUTO DURING SHUTDOWN OF JALANDHAR-DHANANSU LINE	24/Apr/2026	08:00	24/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
497	RQ270591	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1	D	NON AUTO DURING SHUTDOWN OF JALANDHAR-DHANANSU LINE	24/Apr/2026	08:00	24/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
498	RQ270586	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/Apr/2026	08:00	24/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
499	RQ271146	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	D	Rectification of Shutdown Nature Defects	24/Apr/2026	08:00	25/Apr/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani(PG) T/L Ckt - 1 & 400 KV Bahadurgarh - Kabulpur T/L Ckt-1	PLANNED	Requested
500	RQ271500	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	D	Rectification of Shutdown Nature Defects	24/Apr/2026	08:00	25/Apr/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani(PG) T/L Ckt - 1 & 400 KV Bahadurgarh - Kabulpur T/L Ckt-1	PLANNED	Requested
501	RQ270915	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	D	Shutdown nature defects rectification work	24/Apr/2026	07:00	24/Apr/2026	19:00		PLANNED	Requested
502	RQ271269	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	D	Shutdown nature defects rectification work	24/Apr/2026	07:00	24/Apr/2026	19:00		PLANNED	Requested
503	RQ270521	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Bus Bar/ LBB Testing	23/Apr/2026	10:00	23/Apr/2026	12:00	Kindly approve.	PLANNED	Requested
504	RQ270520	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	D	Bus Bar/ LBB Testing	23/Apr/2026	10:00	23/Apr/2026	12:00	Kindly approve.	PLANNED	Requested
505	RQ270584	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	23/Apr/2026	10:00	23/Apr/2026	18:00	Kindly approve.	PLANNED	Requested

506	RQ270522	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	LBB Testing	23/Apr/2026	10:00	23/Apr/2026	12:00	Kindly approve.	PLANNED	Requested
507	RQ270539	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR(GIS)-KISHENPUR(PG) (KWTL) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	23/Apr/2026	09:30	23/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
508	RQ270515	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	D	Shutdown for damaged OPGW replacement work in span 127-128.	23/Apr/2026	09:00	24/Apr/2026	17:00	Under Construction Head. Kindly approve.	PLANNED	Requested
509	RQ270564	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	D	For rectification of S/D based defects	23/Apr/2026	09:00	24/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
510	RQ270516	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1	D	AR in NON Auto of required for working in Line-2	23/Apr/2026	09:00	24/Apr/2026	17:00	Under Construction Head. Kindly approve.	PLANNED	Requested
511	RQ271260	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	23/Apr/2026	08:00	25/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
512	RQ270906	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	23/Apr/2026	08:00	25/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
513	RQ271447	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	To attend shutdown nature defects	23/Apr/2026	08:00	26/Apr/2026	18:00	Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	PLANNED	Requested
514	RQ270905	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	23/Apr/2026	08:00	25/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
515	RQ271259	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	23/Apr/2026	08:00	25/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
516	RQ271093	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	To attend shutdown nature defects	23/Apr/2026	08:00	26/Apr/2026	18:00	Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	PLANNED	Requested
517	RQ270839	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAU_SA_TL) CKT-2	D	Rectification of SD Nature defects	23/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested
518	RQ271193	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAU_SA_TL) CKT-2	D	Rectification of SD Nature defects	23/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested
519	RQ270518	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Bus Bar/ LBB Testing	22/Apr/2026	10:00	22/Apr/2026	12:00	Kindly approve.	PLANNED	Requested
520	RQ270582	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	22/Apr/2026	10:00	22/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
521	RQ270519	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	LBB Testing	22/Apr/2026	10:00	22/Apr/2026	12:00	Kindly approve.	PLANNED	Requested
522	RQ271334	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	D	For SD defects rectifications	22/Apr/2026	09:00	22/Apr/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested

523	RQ270980	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For SD defects rectifications	22/Apr/2026	09:00	22/Apr/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
524	RQ271237	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested	
525	RQ271465	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	To attend shutdown nature defects	22/Apr/2026	08:00	22/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
526	RQ271111	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	To attend shutdown nature defects	22/Apr/2026	08:00	22/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
527	RQ270883	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested	
528	RQ271268	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Shutdown nature defects rectification work	22/Apr/2026	07:00	22/Apr/2026	19:00		PLANNED	Requested	
529	RQ270914	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Shutdown nature defects rectification work	22/Apr/2026	07:00	22/Apr/2026	19:00		PLANNED	Requested	
530	RQ270577	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	21/Apr/2026	10:00	22/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
531	RQ270884	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For Line Equipment AMP work	21/Apr/2026	09:00	21/Apr/2026	18:00		PLANNED	Requested	
532	RQ271238	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For Line Equipment AMP work	21/Apr/2026	09:00	21/Apr/2026	18:00		PLANNED	Requested	
533	RQ271363	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1		D	for defect rectification work	21/Apr/2026	09:00	22/Apr/2026	18:00	Defects rectification	PLANNED	Requested	
534	RQ271009	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1		D	for defect rectification work	21/Apr/2026	09:00	22/Apr/2026	18:00	Defects rectification	PLANNED	Requested	
535	RQ270979	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For SD defects rectifications	21/Apr/2026	09:00	21/Apr/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
536	RQ271333	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For SD defects rectifications	21/Apr/2026	09:00	21/Apr/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
537	RQ270838	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1		D	Rectification of SD Nature defects	21/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested	
538	RQ271192	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1		D	Rectification of SD Nature defects	21/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested	
539	RQ270550	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1		D	AR in non auto mode for Permanent restoration of 400 KV Rampur-Nalagarh TL at Tower No 343 Ckt-II	21/Apr/2026	08:00	24/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
540	RQ271110	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	To attend shutdown nature defects	21/Apr/2026	08:00	21/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
541	RQ271236	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested	
542	RQ271464	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	To attend shutdown nature defects	21/Apr/2026	08:00	21/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
543	RQ270882	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested	

544	RQ271057	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Isarda Dam Diversion Work: Erection of loc no 15/0 (DD+0). Stringing of AP 14 to AP 15 & connection of new line with existing line at both tapping points.	21/Apr/2026	08:00	30/Apr/2026	19:00	Both ckts on same line	PLANNED	Requested
545	RQ271411	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Isarda Dam Diversion Work: Erection of loc no 15/0 (DD+0). Stringing of AP 14 to AP 15 & connection of new line with existing line at both tapping points.	21/Apr/2026	08:00	30/Apr/2026	19:00	Both ckts on same line	PLANNED	Requested
546	RQ271056	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Isarda Dam Diversion Work: Erection of loc no 15/0 (DD+0). Stringing of AP 14 to AP 15 & connection of new line with existing line at both tapping points.	21/Apr/2026	08:00	30/Apr/2026	19:00	Both ckts on same line	PLANNED	Requested
547	RQ271410	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Isarda Dam Diversion Work: Erection of loc no 15/0 (DD+0). Stringing of AP 14 to AP 15 & connection of new line with existing line at both tapping points.	21/Apr/2026	08:00	30/Apr/2026	19:00	Both ckts on same line	PLANNED	Requested
548	RQ270549	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2		C	S/D required for permanent restoration of Tower which has been restored on ERS after bypassing LOC No 343 which became critical due to unequal settlement of land near and around the tower caused by incessant rains, land slides due to cloud bursts in upper reaches during Aug & Sep' 2025 resulting in unequal settlement and subsequently bending of Tower members	21/Apr/2026	08:00	24/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
549	RQ271375	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP of Line Bay	20/Apr/2026	17:00	20/Apr/2026	23:59		PLANNED	Requested
550	RQ271021	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP of Line Bay	20/Apr/2026	17:00	20/Apr/2026	23:59		PLANNED	Requested

551	RQ270963	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4	D	For constrution and AMP works	20/Apr/2026	16:00	25/Apr/2026	23:00		PLANNED	Requested
552	RQ271317	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4	D	For constrution and AMP works	20/Apr/2026	16:00	25/Apr/2026	23:00		PLANNED	Requested
553	RQ270579	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/Apr/2026	10:00	24/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
554	RQ270561	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/Apr/2026	10:00	20/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
555	RQ271000	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	D	for defect rectification work	20/Apr/2026	09:00	23/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested
556	RQ271354	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	D	for defect rectification work	20/Apr/2026	09:00	23/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested
557	RQ271030	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	Shifting From Bay 411-412 to 410A - 411A Bay (SS-138)	20/Apr/2026	08:00	21/Apr/2026	18:00	Shifting From Bay 411-412 to 410A - 411A Bay (SS-138)	PLANNED	Requested
558	RQ271384	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	Shifting From Bay 411-412 to 410A - 411A Bay (SS-138)	20/Apr/2026	08:00	21/Apr/2026	18:00	Shifting From Bay 411-412 to 410A - 411A Bay (SS-138)	PLANNED	Requested
559	RQ270881	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2	D	For scheme checking work	20/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested
560	RQ271235	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2	D	For scheme checking work	20/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested
561	RQ271109	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2	D	To attend shutdown nature defects	20/Apr/2026	08:00	20/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested
562	RQ271463	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2	D	To attend shutdown nature defects	20/Apr/2026	08:00	20/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested
563	RQ271257	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	20/Apr/2026	08:00	22/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
564	RQ270903	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	20/Apr/2026	08:00	22/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
565	RQ271258	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	20/Apr/2026	08:00	22/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
566	RQ270904	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	20/Apr/2026	08:00	22/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
567	RQ270962	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3	D	For constrution and AMP works	19/Apr/2026	16:00	24/Apr/2026	23:00		PLANNED	Requested
568	RQ271316	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3	D	For constrution and AMP works	19/Apr/2026	16:00	24/Apr/2026	23:00		PLANNED	Requested
569	RQ270560	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	19/Apr/2026	10:00	19/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
570	RQ270880	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1	D	For scheme checking work	19/Apr/2026	08:00	19/Apr/2026	18:00		PLANNED	Requested

571	RQ271234	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	For scheme checking work	19/Apr/2026	08:00	19/Apr/2026	18:00		PLANNED	Requested	
572	RQ271108	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	To attend shutdown nature defects	19/Apr/2026	08:00	19/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
573	RQ271462	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	To attend shutdown nature defects	19/Apr/2026	08:00	19/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
574	RQ271191	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-2		D	Rectification of SD Nature defects	19/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested	
575	RQ270837	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-2		D	Rectification of SD Nature defects	19/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested	
576	RQ271308	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	For PID Testing of Insulators	19/Apr/2026	08:00	22/Apr/2026	18:00	Non auto mode of 400 KV Tehri-Koteshwar Ckt-2	PLANNED	Requested	
577	RQ270954	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	For PID Testing of Insulators	19/Apr/2026	08:00	22/Apr/2026	18:00	Non auto mode of 400 KV Tehri-Koteshwar Ckt-2	PLANNED	Requested	
578	RQ271374	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP of Line Bay	18/Apr/2026	17:00	18/Apr/2026	23:59		PLANNED	Requested	
579	RQ271020	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP of Line Bay	18/Apr/2026	17:00	18/Apr/2026	23:59		PLANNED	Requested	
580	RQ270961	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For construction and AMP works	18/Apr/2026	16:00	23/Apr/2026	23:00		PLANNED	Requested	
581	RQ271315	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For construction and AMP works	18/Apr/2026	16:00	23/Apr/2026	23:00		PLANNED	Requested	
582	RQ270575	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	18/Apr/2026	10:00	20/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
583	RQ270538	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	18/Apr/2026	09:30	18/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
584	RQ270567	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1		D	For rectification of Shutdown nature Defects	18/Apr/2026	09:00	18/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
585	RQ271450	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects	18/Apr/2026	08:00	19/Apr/2026	18:00	Non auto for 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Requested	
586	RQ271096	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects	18/Apr/2026	08:00	19/Apr/2026	18:00	Non auto for 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Requested	
587	RQ270847	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	18/Apr/2026	08:00	18/Apr/2026	18:00	Non Auto of 400 KV RAPP Kankroli CKT	PLANNED	Requested	
588	RQ271201	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	18/Apr/2026	08:00	18/Apr/2026	18:00	Non Auto of 400 KV RAPP Kankroli CKT	PLANNED	Requested	

589	RQ270924	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	18/Apr/2026	08:00	18/Apr/2026	18:00	Non Auto of 400 KV RAPP Kankroli CKT	PLANNED	Requested
590	RQ271278	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	18/Apr/2026	08:00	18/Apr/2026	18:00	Non Auto of 400 KV RAPP Kankroli CKT	PLANNED	Requested
591	RQ271314	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-1	D	For constrution and AMP works	17/Apr/2026	16:00	22/Apr/2026	23:00		PLANNED	Requested
592	RQ270960	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-1	D	For constrution and AMP works	17/Apr/2026	16:00	22/Apr/2026	23:00		PLANNED	Requested
593	RQ270573	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Apr/2026	10:00	18/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
594	RQ270537	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Apr/2026	09:30	17/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
595	RQ271353	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	for defect rectification work	17/Apr/2026	09:00	27/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested
596	RQ270999	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	for defect rectification work	17/Apr/2026	09:00	27/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested
597	RQ271277	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	17/Apr/2026	08:00	17/Apr/2026	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Requested
598	RQ271200	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	17/Apr/2026	08:00	17/Apr/2026	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Requested
599	RQ270846	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	17/Apr/2026	08:00	17/Apr/2026	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Requested
600	RQ270923	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	17/Apr/2026	08:00	17/Apr/2026	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Requested
601	RQ270836	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU_SA_TL) CKT-1	D	Rectification of SD Nature defects	17/Apr/2026	08:00	18/Apr/2026	18:00		PLANNED	Requested
602	RQ271190	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU_SA_TL) CKT-1	D	Rectification of SD Nature defects	17/Apr/2026	08:00	18/Apr/2026	18:00		PLANNED	Requested
603	RQ270959	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-BIKANER(PG) (PG) CKT-2	D	For constrution and AMP works	16/Apr/2026	16:00	21/Apr/2026	23:00		PLANNED	Requested
604	RQ271313	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-BIKANER(PG) (PG) CKT-2	D	For constrution and AMP works	16/Apr/2026	16:00	21/Apr/2026	23:00		PLANNED	Requested
605	RQ270536	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Apr/2026	09:30	16/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
606	RQ271307	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	D	For PID Testing of Insulators	16/Apr/2026	08:00	18/Apr/2026	18:00	Non auto mode of 400 KV Tehri-Koteswar Ckt-1	PLANNED	Requested
607	RQ270953	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	D	For PID Testing of Insulators	16/Apr/2026	08:00	18/Apr/2026	18:00	Non auto mode of 400 KV Tehri-Koteswar Ckt-1	PLANNED	Requested

608	RQ271255	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1		D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	16/Apr/2026	08:00	18/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
609	RQ270901	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1		D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	16/Apr/2026	08:00	18/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
610	RQ270581	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Apr/2026	08:00	16/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
611	RQ271229	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For scheme checking work	16/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested	
612	RQ270875	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For scheme checking work	16/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested	
613	RQ271457	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	To attend shutdown nature defects	16/Apr/2026	08:00	16/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
614	RQ271103	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	To attend shutdown nature defects	16/Apr/2026	08:00	16/Apr/2026	18:00	Non Auto reclose mode of other ckt	PLANNED	Requested	
615	RQ270902	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2		D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	16/Apr/2026	08:00	18/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
616	RQ271256	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2		D	Power Line crossing by 765 KV D/C BEAWAR DAUSA under PBDTL	16/Apr/2026	08:00	18/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
617	RQ271449	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	To attend shutdown nature defects	16/Apr/2026	08:00	17/Apr/2026	18:00	Non auto for 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	PLANNED	Requested	
618	RQ271095	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	To attend shutdown nature defects	16/Apr/2026	08:00	17/Apr/2026	18:00	Non auto for 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	PLANNED	Requested	
619	RQ271045	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For attending S/D nature defects	16/Apr/2026	08:00	16/Apr/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
620	RQ271399	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For attending S/D nature defects	16/Apr/2026	08:00	16/Apr/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
621	RQ271312	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1		D	For constrution and AMP works	15/Apr/2026	16:00	20/Apr/2026	23:00		PLANNED	Requested	
622	RQ270958	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1		D	For constrution and AMP works	15/Apr/2026	16:00	20/Apr/2026	23:00		PLANNED	Requested	
623	RQ270865	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		C	Diversion of NHAI - Paniyala Alwar Barodameo Highway	15/Apr/2026	09:00	30/Apr/2026	18:00	Diversion of NHAI - Paniyala Alwar Barodameo Highway	PLANNED	Requested	
624	RQ271219	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		C	Diversion of NHAI - Paniyala Alwar Barodameo Highway	15/Apr/2026	09:00	30/Apr/2026	18:00	Diversion of NHAI - Paniyala Alwar Barodameo Highway	PLANNED	Requested	
625	RQ270514	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	AR in NON Auto of required for working in Line-1	15/Apr/2026	09:00	16/Apr/2026	17:00	Under Construction Head. Kindly approve.	PLANNED	Requested	
626	RQ271220	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		C	Diversion of NHAI - Paniyala Alwar Barodameo Highway	15/Apr/2026	09:00	30/Apr/2026	18:00	Diversion of NHAI - Paniyala Alwar Barodameo Highway	PLANNED	Requested	

627	RQ270866	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		C	Diversion of NHAI - Paniyala Alwar Barodameo Highway	15/Apr/2026	09:00	30/Apr/2026	18:00	Diversion of NHAI - Paniyala Alwar Barodameo Highway	PLANNED	Requested	
628	RQ271122	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Relay testing	15/Apr/2026	09:00	15/Apr/2026	18:00		PLANNED	Requested	
629	RQ271476	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Relay testing	15/Apr/2026	09:00	15/Apr/2026	18:00		PLANNED	Requested	
630	RQ270513	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1		D	Shutdown for damaged OPGW replacment work in span 69-71 & 94-96.	15/Apr/2026	09:00	16/Apr/2026	17:00	Under Construction Head. Kindly approve.	PLANNED	Requested	
631	RQ270600	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1		C	For Stringing Work of 400KV D/C Chamera II Chamera I TL Between Span 77-79 & 79-283	15/Apr/2026	08:00	18/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
632	RQ271398	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For attending S/D nature defects	15/Apr/2026	08:00	15/Apr/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
633	RQ271044	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For attending S/D nature defects	15/Apr/2026	08:00	15/Apr/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
634	RQ270601	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		C	Required Non-Auto Mode For Stringing Work of 400KV S/C Chamera II Chamera I TL Between Span 77-79 & 79-283	15/Apr/2026	08:00	18/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
635	RQ271121	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Relay testing	14/Apr/2026	09:00	14/Apr/2026	18:00		PLANNED	Requested	
636	RQ271475	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Relay testing	14/Apr/2026	09:00	14/Apr/2026	18:00		PLANNED	Requested	
637	RQ271168	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1		D	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	14/Apr/2026	08:00	14/Apr/2026	18:00	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	PLANNED	Requested	
638	RQ271522	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1		D	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	14/Apr/2026	08:00	14/Apr/2026	18:00	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	PLANNED	Requested	
639	RQ271430	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-2		D	AMP of Line equipment	14/Apr/2026	08:00	14/Apr/2026	18:00	AMP of Line equipment	PLANNED	Requested	
640	RQ271076	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-2		D	AMP of Line equipment	14/Apr/2026	08:00	14/Apr/2026	18:00	AMP of Line equipment	PLANNED	Requested	
641	RQ270952	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	For PID Testing of Insulators	14/Apr/2026	08:00	15/Apr/2026	18:00	Non auto mode of 400 KV Tehri-Koteswar Ckt-2	PLANNED	Requested	
642	RQ271306	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	For PID Testing of Insulators	14/Apr/2026	08:00	15/Apr/2026	18:00	Non auto mode of 400 KV Tehri-Koteswar Ckt-2	PLANNED	Requested	
643	RQ270946	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For attending S/D nature defects	13/Apr/2026	15:00	13/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
644	RQ271300	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For attending S/D nature defects	13/Apr/2026	15:00	13/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	

645	RQ271332	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	13/Apr/2026	09:00	19/Apr/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 required.	PLANNED	Requested	
646	RQ270978	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	13/Apr/2026	09:00	19/Apr/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 required.	PLANNED	Requested	
647	RQ271225	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Shutdown nature defects rectification & Counter weight instalation work	13/Apr/2026	09:00	13/Apr/2026	18:00	Non Auto mode of 400kv Neemrana Manesar ckt-1	PLANNED	Requested	
648	RQ270871	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Shutdown nature defects rectification & Counter weight instalation work	13/Apr/2026	09:00	13/Apr/2026	18:00	Non Auto mode of 400kv Neemrana Manesar ckt-1	PLANNED	Requested	
649	RQ271120	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Relay testing	13/Apr/2026	09:00	13/Apr/2026	18:00		PLANNED	Requested	
650	RQ271474	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Relay testing	13/Apr/2026	09:00	13/Apr/2026	18:00		PLANNED	Requested	
651	RQ270977	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	13/Apr/2026	09:00	19/Apr/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 required	PLANNED	Requested	
652	RQ271331	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	13/Apr/2026	09:00	19/Apr/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 required	PLANNED	Requested	
653	RQ270572	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	13/Apr/2026	08:00	17/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
654	RQ271413	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For insulator replacement and attending S/D nature defects	13/Apr/2026	08:00	18/Apr/2026	20:00	Non auto of other charged circuits required	PLANNED	Requested	
655	RQ271059	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For insulator replacement and attending S/D nature defects	13/Apr/2026	08:00	18/Apr/2026	20:00	Non auto of other charged circuits required	PLANNED	Requested	
656	RQ271167	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2		D	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	13/Apr/2026	08:00	13/Apr/2026	18:00	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	PLANNED	Requested	
657	RQ271521	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2		D	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	13/Apr/2026	08:00	13/Apr/2026	18:00	Line dropper to LA to be changed to without PG clamp and SCADA upgradation work	PLANNED	Requested	
658	RQ271248	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	13/Apr/2026	08:00	15/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
659	RQ270894	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	13/Apr/2026	08:00	15/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
660	RQ271075	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-1		D	AMP of Line equipment	13/Apr/2026	08:00	13/Apr/2026	18:00	AMP of Line equipment	PLANNED	Requested	
661	RQ271429	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-1		D	AMP of Line equipment	13/Apr/2026	08:00	13/Apr/2026	18:00	AMP of Line equipment	PLANNED	Requested	

662	RQ271150	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	Rectification of Shutdown Nature Defects	13/Apr/2026	08:00	14/Apr/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 2	PLANNED	Requested	
663	RQ271504	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	Rectification of Shutdown Nature Defects	13/Apr/2026	08:00	14/Apr/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 2	PLANNED	Requested	
664	RQ270893	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	13/Apr/2026	08:00	15/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
665	RQ271247	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	13/Apr/2026	08:00	15/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
666	RQ271305	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1		D	For PID Testing of Insulators	12/Apr/2026	08:00	13/Apr/2026	18:00	Non auto mode of 400 KV Tehri-Koteshwar Ckt-1	PLANNED	Requested	
667	RQ270951	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1		D	For PID Testing of Insulators	12/Apr/2026	08:00	13/Apr/2026	18:00	Non auto mode of 400 KV Tehri-Koteshwar Ckt-1	PLANNED	Requested	
668	RQ271299	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For attending S/D nature defects	11/Apr/2026	15:00	11/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
669	RQ270945	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For attending S/D nature defects	11/Apr/2026	15:00	11/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
670	RQ270533	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	11/Apr/2026	09:30	11/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
671	RQ271224	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Shutdown nature defects rectification work	11/Apr/2026	09:00	11/Apr/2026	18:00	Shutdown nature defects rectification work	PLANNED	Requested	
672	RQ270870	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Shutdown nature defects rectification work	11/Apr/2026	09:00	11/Apr/2026	18:00	Shutdown nature defects rectification work	PLANNED	Requested	
673	RQ271147	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	Rectification of Shutdown Nature Defects	11/Apr/2026	08:00	11/Apr/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 3	PLANNED	Requested	
674	RQ271501	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	Rectification of Shutdown Nature Defects	11/Apr/2026	08:00	11/Apr/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 3	PLANNED	Requested	
675	RQ271212	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	11/Apr/2026	08:00	12/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested	
676	RQ270858	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	11/Apr/2026	08:00	12/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested	
677	RQ270950	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	For PID Testing of Insulators	11/Apr/2026	08:00	12/Apr/2026	18:00	Non auto mode of 400 KV Koteshwar-Koteshwar Ckt 2	PLANNED	Requested	
678	RQ271304	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	For PID Testing of Insulators	11/Apr/2026	08:00	12/Apr/2026	18:00	Non auto mode of 400 KV Koteshwar-Koteshwar Ckt 2	PLANNED	Requested	
679	RQ270944	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For attending S/D nature defects	10/Apr/2026	15:00	10/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
680	RQ271298	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For attending S/D nature defects	10/Apr/2026	15:00	10/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
681	RQ270532	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	10/Apr/2026	09:30	10/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
682	RQ271311	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For installation of RXTV unit	10/Apr/2026	09:00	16/Apr/2026	18:00	For installation of RXTV unit	PLANNED	Requested	

683	RQ270957	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	D	For installation of RXTV unit	10/Apr/2026	09:00	16/Apr/2026	18:00	For installation of RXTV unit	PLANNED	Requested	
684	RQ270886	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	For firmware upgradation of relays	10/Apr/2026	09:00	10/Apr/2026	18:00		PLANNED	Requested	
685	RQ271240	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	For firmware upgradation of relays	10/Apr/2026	09:00	10/Apr/2026	18:00		PLANNED	Requested	
686	RQ270869	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	D	Shutdown nature defects rectification work	10/Apr/2026	09:00	10/Apr/2026	18:00	Non Auto mode of 400kV Neemrana Manesar ckt-2	PLANNED	Requested	
687	RQ271223	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	D	Shutdown nature defects rectification work	10/Apr/2026	09:00	10/Apr/2026	18:00	Non Auto mode of 400kV Neemrana Manesar ckt-2	PLANNED	Requested	
688	RQ271435	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	D	AMP & Relay Testing Works	10/Apr/2026	08:00	10/Apr/2026	18:00	AMP & Relay Testing Works	PLANNED	Requested	
689	RQ271081	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	D	AMP & Relay Testing Works	10/Apr/2026	08:00	10/Apr/2026	18:00	AMP & Relay Testing Works	PLANNED	Requested	
690	RQ271031	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	D	Defect rectification	10/Apr/2026	07:00	10/Apr/2026	20:00		PLANNED	Requested	
691	RQ271385	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	D	Defect rectification	10/Apr/2026	07:00	10/Apr/2026	20:00		PLANNED	Requested	
692	RQ271175	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RENEW_SS3PL_SL_FTG3-FATEHGARH_III(PG) (ABC RJ01) CKT-1	D	Testing & commissioning works of Transfer Bus Coupler Bay 230	09/Apr/2026	17:00	10/Apr/2026	23:59		PLANNED	Requested	
693	RQ271529	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RENEW_SS3PL_SL_FTG3-FATEHGARH_III(PG) (ABC RJ01) CKT-1	D	Testing & commissioning works of Transfer Bus Coupler Bay 230	09/Apr/2026	17:00	10/Apr/2026	23:59		PLANNED	Requested	
694	RQ270585	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(P5G) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	09/Apr/2026	10:00	09/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
695	RQ270531	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	D	Retrofitting of electro Mechanical BB relay with numerical Relay	09/Apr/2026	09:30	09/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
696	RQ270868	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	Shutdown nature defects rectification work	09/Apr/2026	09:00	09/Apr/2026	18:00	Non Auto mode of 400kV Neemrana Sikar ckt-2	PLANNED	Requested	
697	RQ271222	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	Shutdown nature defects rectification work	09/Apr/2026	09:00	09/Apr/2026	18:00	Non Auto mode of 400kV Neemrana Sikar ckt-2	PLANNED	Requested	
698	RQ271058	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	D	For attending S/D nature defects	09/Apr/2026	08:00	11/Apr/2026	20:00	Non auto of other charged circuits required	PLANNED	Requested	
699	RQ271412	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	D	For attending S/D nature defects	09/Apr/2026	08:00	11/Apr/2026	20:00	Non auto of other charged circuits required	PLANNED	Requested	
700	RQ270949	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	D	For PID Testing of Insulators	09/Apr/2026	08:00	10/Apr/2026	18:00	Non auto mode of 400 KV Koteswar-Koteswar Ckt 1	PLANNED	Requested	
701	RQ271303	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	D	For PID Testing of Insulators	09/Apr/2026	08:00	10/Apr/2026	18:00	Non auto mode of 400 KV Koteswar-Koteswar Ckt 1	PLANNED	Requested	
702	RQ271510	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	D	Line Bay AMP work at Hisar end	09/Apr/2026	08:00	11/Apr/2026	18:00	amp work	PLANNED	Requested	
703	RQ271156	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	D	Line Bay AMP work at Hisar end	09/Apr/2026	08:00	11/Apr/2026	18:00	amp work	PLANNED	Requested	

704	RQ271508	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1		D	Retrofitment of Main Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	09/Apr/2026	08:00	11/Apr/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
705	RQ271154	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1		D	Retrofitment of Main Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	09/Apr/2026	08:00	11/Apr/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
706	RQ270857	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	09/Apr/2026	08:00	10/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested	
707	RQ271211	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	09/Apr/2026	08:00	10/Apr/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Requested	
708	RQ271397	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	For pilot insulator installation work	09/Apr/2026	08:00	10/Apr/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
709	RQ271043	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	For pilot insulator installation work	09/Apr/2026	08:00	10/Apr/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
710	RQ271149	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	09/Apr/2026	08:00	10/Apr/2026	20:00	Non-auto Mode of 400 KV Kabulpaur - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Bhiwani (BBMB) T/L Ckt-1	PLANNED	Requested	
711	RQ271503	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	09/Apr/2026	08:00	10/Apr/2026	20:00	Non-auto Mode of 400 KV Kabulpaur - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Bhiwani (BBMB) T/L Ckt-1	PLANNED	Requested	
712	RQ270943	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	For attending S/D nature defects	08/Apr/2026	15:00	08/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
713	RQ271297	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	For attending S/D nature defects	08/Apr/2026	15:00	08/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
714	RQ270559	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	08/Apr/2026	10:00	08/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
715	RQ270583	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	08/Apr/2026	10:00	08/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
716	RQ270530	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		D	Retrofitting of electro Mechanical BB relay with numerical Relay	08/Apr/2026	09:30	08/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
717	RQ270867	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectification & Counter weight instalation work	08/Apr/2026	09:00	08/Apr/2026	18:00	Non auto mode of 400kv Neemrana Babai ckr-1	PLANNED	Requested	
718	RQ271221	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectification & Counter weight instalation work	08/Apr/2026	09:00	08/Apr/2026	18:00	Non auto mode of 400kv Neemrana Babai ckr-1	PLANNED	Requested	
719	RQ271338	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2		D	Line Bay AMP Work	08/Apr/2026	09:00	08/Apr/2026	18:00	Line Bay AMP Work	PLANNED	Requested	
720	RQ270984	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2		D	Line Bay AMP Work	08/Apr/2026	09:00	08/Apr/2026	18:00	Line Bay AMP Work	PLANNED	Requested	

721	RQ271520	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Rectification of Shutdown Nature Defects	08/Apr/2026	08:00	09/Apr/2026	18:00	Rectification of Shutdown Nature Defects	PLANNED	Requested	
722	RQ271166	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Rectification of Shutdown Nature Defects	08/Apr/2026	08:00	09/Apr/2026	18:00	Rectification of Shutdown Nature Defects	PLANNED	Requested	
723	RQ271179	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	LA REPLACEMENT	08/Apr/2026	08:00	08/Apr/2026	18:00	LA REPLACEMENT	PLANNED	Requested	
724	RQ271533	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	LA REPLACEMENT	08/Apr/2026	08:00	08/Apr/2026	18:00	LA REPLACEMENT	PLANNED	Requested	
725	RQ271296	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	For attending S/D nature defects	07/Apr/2026	15:00	07/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
726	RQ270942	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	For attending S/D nature defects	07/Apr/2026	15:00	07/Apr/2026	22:00	Non auto of other circuit required	PLANNED	Requested	
727	RQ270558	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	07/Apr/2026	10:00	07/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
728	RQ270529	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	07/Apr/2026	09:30	07/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
729	RQ271162	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For AMP of Line Bay at Sikar-II Substation	07/Apr/2026	09:00	07/Apr/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
730	RQ271516	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For AMP of Line Bay at Sikar-II Substation	07/Apr/2026	09:00	07/Apr/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
731	RQ271218	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectification work	07/Apr/2026	09:00	07/Apr/2026	18:00	Non auto mode of 400kV Agra Sikar ckt-1	PLANNED	Requested	
732	RQ270864	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectification work	07/Apr/2026	09:00	07/Apr/2026	18:00	Non auto mode of 400kV Agra Sikar ckt-1	PLANNED	Requested	
733	RQ271337	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1		D	Line Bay AMP Work	07/Apr/2026	09:00	07/Apr/2026	18:00	Line Bay AMP Work	PLANNED	Requested	
734	RQ270983	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1		D	Line Bay AMP Work	07/Apr/2026	09:00	07/Apr/2026	18:00	Line Bay AMP Work	PLANNED	Requested	
735	RQ271026	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	For AMP of Line Bay	07/Apr/2026	08:00	07/Apr/2026	18:00	FOR AMP OF LINE BAY	PLANNED	Requested	
736	RQ271380	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	For AMP of Line Bay	07/Apr/2026	08:00	07/Apr/2026	18:00	FOR AMP OF LINE BAY	PLANNED	Requested	
737	RQ271396	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	For pilot insulator installation work	07/Apr/2026	08:00	08/Apr/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
738	RQ271099	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	To attend shutdown nature defects	07/Apr/2026	08:00	08/Apr/2026	18:00	Non Auto mode for 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 and 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Requested	
739	RQ271453	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	To attend shutdown nature defects	07/Apr/2026	08:00	08/Apr/2026	18:00	Non Auto mode for 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 and 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Requested	
740	RQ271042	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	For pilot insulator installation work	07/Apr/2026	08:00	08/Apr/2026	18:00	Non auto of other charge ckts required	PLANNED	Requested	
741	RQ271428	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	AMP of Line equipment	07/Apr/2026	08:00	07/Apr/2026	18:00	AMP of Line equipment	PLANNED	Requested	

742	RQ271074	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	D	AMP of Line equipment	07/Apr/2026	08:00	07/Apr/2026	18:00	AMP of Line equipment	PLANNED	Requested
743	RQ271178	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	D	LA REPLACEMENT	07/Apr/2026	08:00	07/Apr/2026	18:00	LA REPLACEMENT	PLANNED	Requested
744	RQ271532	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	D	LA REPLACEMENT	07/Apr/2026	08:00	07/Apr/2026	18:00	LA REPLACEMENT	PLANNED	Requested
745	RQ270829	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-3	D	Replacement of defective insulator	07/Apr/2026	07:00	13/Apr/2026	19:00	Ckt-1 & 2 at Non-Auto mode	PLANNED	Requested
746	RQ271183	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-3	D	Replacement of defective insulator	07/Apr/2026	07:00	13/Apr/2026	19:00	Ckt-1 & 2 at Non-Auto mode	PLANNED	Requested
747	RQ270830	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-4	D	Replacement of defective insulator	07/Apr/2026	07:00	13/Apr/2026	19:00	Ckt-1 & 2 at Non-Auto mode	PLANNED	Requested
748	RQ271184	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-4	D	Replacement of defective insulator	07/Apr/2026	07:00	13/Apr/2026	19:00	Ckt-1 & 2 at Non-Auto mode	PLANNED	Requested
749	RQ271328	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-SJVN_GEL_SL_BKN2 (SJVNGEL_BKN2) CKT-1	D	For constrution and AMP works	06/Apr/2026	16:00	11/Apr/2026	23:00		PLANNED	Requested
750	RQ270974	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-SJVN_GEL_SL_BKN2 (SJVNGEL_BKN2) CKT-1	D	For constrution and AMP works	06/Apr/2026	16:00	11/Apr/2026	23:00		PLANNED	Requested
751	RQ270553	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Rectification of Misc Shutdown Nature Defects	06/Apr/2026	10:00	06/Apr/2026	16:00	Kindly approve.	PLANNED	Requested
752	RQ270576	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	D	NON AUTO DURING SHUTDOWN OF 400KV JALANDHAR-CHAMERA-2	06/Apr/2026	10:00	16/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
753	RQ270557	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	06/Apr/2026	10:00	06/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
754	RQ270580	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	06/Apr/2026	10:00	27/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
755	RQ270554	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	D	AR in Non auto mode required for working in 400KV Nalagarh-Banala line	06/Apr/2026	10:00	06/Apr/2026	16:00	Kindly approve.	PLANNED	Requested
756	RQ270528	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	D	Retrofitting of electro Mechanical BB relay with numerical Relay	06/Apr/2026	09:30	06/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
757	RQ270981	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	D	For SF6 Gas Quality Checks And Line bay AMP	06/Apr/2026	09:00	06/Apr/2026	18:00	For SF6 Gas Quality Checks and Line bay AMP	PLANNED	Requested
758	RQ271335	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	D	For SF6 Gas Quality Checks And Line bay AMP	06/Apr/2026	09:00	06/Apr/2026	18:00	For SF6 Gas Quality Checks and Line bay AMP	PLANNED	Requested

759	RQ271336	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For SF6 Gas Quality Checks And Line bay AMP	06/Apr/2026	09:00	06/Apr/2026	18:00	For SF6 Gas Quality Checks and Line bay AMP	PLANNED	Requested	
760	RQ270982	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For SF6 Gas Quality Checks And Line bay AMP	06/Apr/2026	09:00	06/Apr/2026	18:00	For SF6 Gas Quality Checks and Line bay AMP	PLANNED	Requested	
761	RQ270975	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	06/Apr/2026	09:00	12/Apr/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 required.	PLANNED	Requested	
762	RQ271329	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	06/Apr/2026	09:00	12/Apr/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 required.	PLANNED	Requested	
763	RQ270863	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shutdown nature defects rectification work	06/Apr/2026	09:00	06/Apr/2026	18:00	Non auto mode of 400kV Agra Sikar ckt-2	PLANNED	Requested	
764	RQ271217	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shutdown nature defects rectification work	06/Apr/2026	09:00	06/Apr/2026	18:00	Non auto mode of 400kV Agra Sikar ckt-2	PLANNED	Requested	
765	RQ271352	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	for defect rectification work	06/Apr/2026	09:00	16/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
766	RQ271161	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For AMP of Line Bay at Sikar-II Substation	06/Apr/2026	09:00	06/Apr/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
767	RQ270998	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	for defect rectification work	06/Apr/2026	09:00	16/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
768	RQ271515	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For AMP of Line Bay at Sikar-II Substation	06/Apr/2026	09:00	06/Apr/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
769	RQ271005	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBSTL)-KHETRI (PKTSL) (PBSTL) CKT-4		D	for defect rectification work	06/Apr/2026	09:00	09/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
770	RQ271359	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBSTL)-KHETRI (PKTSL) (PBSTL) CKT-4		D	for defect rectification work	06/Apr/2026	09:00	09/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
771	RQ270976	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	06/Apr/2026	09:00	12/Apr/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 required.	PLANNED	Requested	
772	RQ271330	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	06/Apr/2026	09:00	12/Apr/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 required.	PLANNED	Requested	
773	RQ271358	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBSTL)-KHETRI (PKTSL) (PBSTL) CKT-3		D	for defect rectification work	06/Apr/2026	09:00	09/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
774	RQ271004	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBSTL)-KHETRI (PKTSL) (PBSTL) CKT-3		D	for defect rectification work	06/Apr/2026	09:00	09/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
775	RQ271073	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	AMP of Line equipment	06/Apr/2026	08:00	06/Apr/2026	18:00	AMP of Line equipment	PLANNED	Requested	
776	RQ271427	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	AMP of Line equipment	06/Apr/2026	08:00	06/Apr/2026	18:00	AMP of Line equipment	PLANNED	Requested	

777	RQ271502	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	06/Apr/2026	08:00	07/Apr/2026	20:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Hisar T/L Ckt-1	PLANNED	Requested
778	RQ271148	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	06/Apr/2026	08:00	07/Apr/2026	20:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Hisar T/L Ckt-1	PLANNED	Requested
779	RQ271473	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2		D	For overhead crossing of 400 KV BABAI(RS)-SURATGARH by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	06/Apr/2026	08:00	14/Apr/2026	18:00	For stringing work	PLANNED	Requested
780	RQ271119	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2		D	For overhead crossing of 400 KV BABAI(RS)-SURATGARH by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	06/Apr/2026	08:00	14/Apr/2026	18:00	For stringing work	PLANNED	Requested
781	RQ271165	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Rectification of Shutdown Nature Defects	06/Apr/2026	08:00	07/Apr/2026	18:00	Rectification of Shutdown Nature Defects	PLANNED	Requested
782	RQ271519	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Rectification of Shutdown Nature Defects	06/Apr/2026	08:00	07/Apr/2026	18:00	Rectification of Shutdown Nature Defects	PLANNED	Requested
783	RQ270589	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1		D	NON AUTO DURING SHUTDOWN OF KURUKSHETRA-NAKODAR LINE	06/Apr/2026	08:00	06/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
784	RQ271507	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		D	Retrofitment of Main Bay Isolators of Bassi-Heerapura ckt-1 at Heerapura GSS	06/Apr/2026	08:00	08/Apr/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested
785	RQ271153	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		D	Retrofitment of Main Bay Isolators of Bassi-Heerapura ckt-1 at Heerapura GSS	06/Apr/2026	08:00	08/Apr/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested
786	RQ271280	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	For attending S/D nature defects	06/Apr/2026	08:00	06/Apr/2026	18:00	Non Auto of 400 KV Chittorgarh(RS)-Chittorgarh(PG) CKT 1	PLANNED	Requested
787	RQ270926	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	For attending S/D nature defects	06/Apr/2026	08:00	06/Apr/2026	18:00	Non Auto of 400 KV Chittorgarh(RS)-Chittorgarh(PG) CKT 1	PLANNED	Requested
788	RQ271472	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1		D	For overhead crossing of 400 KV BABAI(RS)-SURATGARH by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	06/Apr/2026	08:00	14/Apr/2026	18:00	For stringing work	PLANNED	Requested

789	RQ271118	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1	D	For overhead crossing of 400 KV BABAI(RS)-SURATGARH by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	06/Apr/2026	08:00	14/Apr/2026	18:00	For stringing work	PLANNED	Requested	
790	RQ271509	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	D	Line Bay AMP work at Hisar end	06/Apr/2026	08:00	08/Apr/2026	18:00	amp work	PLANNED	Requested	
791	RQ271155	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	D	Line Bay AMP work at Hisar end	06/Apr/2026	08:00	08/Apr/2026	18:00	amp work	PLANNED	Requested	
792	RQ270862	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	D	FIRE WALL CONSTRUCTION WORK	05/Apr/2026	08:00	08/Apr/2026	20:00	FIRE WALL CONSTRUCTION WORK	PLANNED	Requested	
793	RQ271216	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	D	FIRE WALL CONSTRUCTION WORK	05/Apr/2026	08:00	08/Apr/2026	20:00	FIRE WALL CONSTRUCTION WORK	PLANNED	Requested	
794	RQ271452	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	D	To attend shutdown nature defects	05/Apr/2026	08:00	06/Apr/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Requested	
795	RQ271098	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	D	To attend shutdown nature defects	05/Apr/2026	08:00	06/Apr/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Requested	
796	RQ270578	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	04/Apr/2026	10:00	23/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
797	RQ270556	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	04/Apr/2026	10:00	04/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
798	RQ270527	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHWAR(GIS)-KISHENPUR(PG) (KWTL) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	04/Apr/2026	09:30	04/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
799	RQ271198	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	D	Insulator replacement work	04/Apr/2026	08:00	14/Apr/2026	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2	PLANNED	Requested	
800	RQ270844	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	D	Insulator replacement work	04/Apr/2026	08:00	14/Apr/2026	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2	PLANNED	Requested	
801	RQ271279	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	D	For attending S/D nature defects	04/Apr/2026	08:00	04/Apr/2026	18:00	Non Auto of 400 KV Chittorgarh(RS)-Chittorgarh(PG) CKT 2	PLANNED	Requested	
802	RQ270925	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	D	For attending S/D nature defects	04/Apr/2026	08:00	04/Apr/2026	18:00	Non Auto of 400 KV Chittorgarh(RS)-Chittorgarh(PG) CKT 2	PLANNED	Requested	
803	RQ270889	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	04/Apr/2026	08:00	06/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
804	RQ271243	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	04/Apr/2026	08:00	06/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
805	RQ270845	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	D	Insulator replacement work	04/Apr/2026	08:00	14/Apr/2026	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Requested	
806	RQ271199	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	D	Insulator replacement work	04/Apr/2026	08:00	14/Apr/2026	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Requested	

807	RQ271418	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)- JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	04/Apr/2026	08:00	06/Apr/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	PLANNED	Requested	
808	RQ271064	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)- JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	04/Apr/2026	08:00	06/Apr/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	PLANNED	Requested	
809	RQ270890	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT- 2	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	04/Apr/2026	08:00	06/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
810	RQ271244	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT- 2	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	04/Apr/2026	08:00	06/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
811	RQ271419	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)- JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	04/Apr/2026	08:00	06/Apr/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	PLANNED	Requested	
812	RQ271065	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)- JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	04/Apr/2026	08:00	06/Apr/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	PLANNED	Requested	
813	RQ271137	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)	D	Providing additional Jumpering for hotspot	03/Apr/2026	09:00	03/Apr/2026	18:00	Providing additional Jumpering for hotspot	PLANNED	Requested	
814	RQ271491	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)	D	Providing additional Jumpering for hotspot	03/Apr/2026	09:00	03/Apr/2026	18:00	Providing additional Jumpering for hotspot	PLANNED	Requested	
815	RQ271131	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)- KASHIPUR(UK) (PG) CKT-2	D	For attendening S/D nature defect(AMP works)	03/Apr/2026	09:00	03/Apr/2026	18:00		PLANNED	Requested	
816	RQ271485	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)- KASHIPUR(UK) (PG) CKT-2	D	For attendening S/D nature defect(AMP works)	03/Apr/2026	09:00	03/Apr/2026	18:00		PLANNED	Requested	
817	RQ271409	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)- KHETRI (PKTSL) (PBTSL) CKT- 4	D	For attending S/D nature defects	03/Apr/2026	09:00	04/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
818	RQ271055	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)- KHETRI (PKTSL) (PBTSL) CKT- 4	D	For attending S/D nature defects	03/Apr/2026	09:00	04/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
819	RQ270885	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH- GURGAON (PG) CKT-1	D	for R & Y Dead end tower conductor replacement work	03/Apr/2026	09:00	03/Apr/2026	18:00		PLANNED	Requested	
820	RQ271239	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH- GURGAON (PG) CKT-1	D	for R & Y Dead end tower conductor replacement work	03/Apr/2026	09:00	03/Apr/2026	18:00		PLANNED	Requested	
821	RQ271408	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)- KHETRI (PKTSL) (PBTSL) CKT- 3	D	For attending S/D nature defects	03/Apr/2026	09:00	04/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
822	RQ271054	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)- KHETRI (PKTSL) (PBTSL) CKT- 3	D	For attending S/D nature defects	03/Apr/2026	09:00	04/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	

823	RQ271451	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	To attend shutdown nature defects	03/Apr/2026	08:00	04/Apr/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	PLANNED	Requested	
824	RQ271097	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	To attend shutdown nature defects	03/Apr/2026	08:00	04/Apr/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	PLANNED	Requested	
825	RQ271518	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	Rectification of Shutdown Nature Defects	03/Apr/2026	08:00	04/Apr/2026	18:00	Rectification of Shutdown Nature Defects	PLANNED	Requested	
826	RQ271164	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	Rectification of Shutdown Nature Defects	03/Apr/2026	08:00	04/Apr/2026	18:00	Rectification of Shutdown Nature Defects	PLANNED	Requested	
827	RQ270574	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Apr/2026	10:00	21/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
828	RQ270555	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Apr/2026	10:00	02/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
829	RQ270526	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Apr/2026	09:30	02/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
830	RQ271484	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1		D	For attendening S/D nature defect(AMP works)	02/Apr/2026	09:00	02/Apr/2026	18:00		PLANNED	Requested	
831	RQ271130	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1		D	For attendening S/D nature defect(AMP works)	02/Apr/2026	09:00	02/Apr/2026	18:00		PLANNED	Requested	
832	RQ271116	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1		D	For overhead crossing of 400kV S/C Suratgarh - Ratangarh by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	02/Apr/2026	08:00	10/Apr/2026	18:00	For stringing work	PLANNED	Requested	
833	RQ271470	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1		D	For overhead crossing of 400kV S/C Suratgarh - Ratangarh by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	02/Apr/2026	08:00	10/Apr/2026	18:00	For stringing work	PLANNED	Requested	
834	RQ271471	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2		D	For overhead crossing of 400kV S/C Suratgarh - Ratangarh by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	02/Apr/2026	08:00	10/Apr/2026	18:00	For stringing work	PLANNED	Requested	
835	RQ271117	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2		D	For overhead crossing of 400kV S/C Suratgarh - Ratangarh by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	02/Apr/2026	08:00	10/Apr/2026	18:00	For stringing work	PLANNED	Requested	

836	RQ271425	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)- FATEHGARH_IV(F4TL) (F4TL) CKT-2		D	Erection, Jumpering and commissioning works of Bays 438,444,447 & 453	01/Apr/2026	17:00	10/Apr/2026	23:59	Tie Bay 460 owned by Apraava is not connected to 400 KV Bus 5, Therefore 400 KV Bus 6 shutdown will lead to shutdown of said line.	PLANNED	Requested	
837	RQ271071	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)- FATEHGARH_IV(F4TL) (F4TL) CKT-2		D	Erection, Jumpering and commissioning works of Bays 438,444,447 & 453	01/Apr/2026	17:00	10/Apr/2026	23:59	Tie Bay 460 owned by Apraava is not connected to 400 KV Bus 5, Therefore 400 KV Bus 6 shutdown will lead to shutdown of said line.	PLANNED	Requested	
838	RQ271070	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)- FATEHGARH_IV(F4TL) (F4TL) CKT-1		D	Erection, Jumpering and commissioning works of Bays 438,444,447 & 453	01/Apr/2026	17:00	10/Apr/2026	23:59	Tie Bay 457 owned by Apraava is not connected to 400 KV Bus 5, Therefore 400 KV Bus 6 shutdown will lead to shutdown of said line.	PLANNED	Requested	
839	RQ271424	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)- FATEHGARH_IV(F4TL) (F4TL) CKT-1		D	Erection, Jumpering and commissioning works of Bays 438,444,447 & 453	01/Apr/2026	17:00	10/Apr/2026	23:59	Tie Bay 457 owned by Apraava is not connected to 400 KV Bus 5, Therefore 400 KV Bus 6 shutdown will lead to shutdown of said line.	PLANNED	Requested	
840	RQ270565	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR- NEUWANPOH (PG) CKT-3		C	S/D required for permanent Restoration of line from ERS to New Tower at Loc No 224-228 and 144 which had failed due to massive landslides and sinking of major chunk of land in village Parnaut in Ramban Gool very near to Line corridor followed by collapse of 03 No towers (Tower Loc No 225,225 & 227) and damage to tower No 228-	01/Apr/2026	09:00	15/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	

841	RQ270566	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	C	S/D required for permanent Restoration of line from ERS to New Tower at Loc No 224-228 and 144 which had failed due to massive landslides and sinking of major chunk of land in village Parnaut in Ramban Gool very near to Line corridor followed by collapse of 03 No towers (Tower Loc No 225,225 &227) and damage to tower No 228-	01/Apr/2026	09:00	15/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
842	RQ271407	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2	D	For attending S/D nature defects	01/Apr/2026	09:00	02/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
843	RQ271053	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2	D	For attending S/D nature defects	01/Apr/2026	09:00	02/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
844	RQ271003	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2	D	for defect rectification work	01/Apr/2026	09:00	04/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
845	RQ271357	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2	D	for defect rectification work	01/Apr/2026	09:00	04/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
846	RQ271406	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1	D	For attending S/D nature defects	01/Apr/2026	09:00	02/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
847	RQ271052	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1	D	For attending S/D nature defects	01/Apr/2026	09:00	02/Apr/2026	23:59	Non auto of other charge ckts required	PLANNED	Requested	
848	RQ271002	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1	D	for defect rectification work	01/Apr/2026	09:00	04/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
849	RQ271356	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1	D	for defect rectification work	01/Apr/2026	09:00	04/Apr/2026	20:00	Non auto of other charge ckts required	PLANNED	Requested	
850	RQ270861	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	D	FIRE WALL CONSTRUCTION & ERECTION WORK	01/Apr/2026	08:00	04/Apr/2026	20:00	FIRE WALL CONSTRUCTION & ERECTION WORK	PLANNED	Requested	
851	RQ271215	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	D	FIRE WALL CONSTRUCTION & ERECTION WORK	01/Apr/2026	08:00	04/Apr/2026	20:00	FIRE WALL CONSTRUCTION & ERECTION WORK	PLANNED	Requested	
852	RQ271242	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01/Apr/2026	08:00	03/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
853	RQ270888	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01/Apr/2026	08:00	03/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested	
854	RQ271163	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	D	Rectification of Shutdown Nature Defects	01/Apr/2026	08:00	02/Apr/2026	18:00	Rectification of Shutdown Nature Defects	PLANNED	Requested	
855	RQ271517	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	D	Rectification of Shutdown Nature Defects	01/Apr/2026	08:00	02/Apr/2026	18:00	Rectification of Shutdown Nature Defects	PLANNED	Requested	

856	RQ271416	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Apr/2026	08:00	03/Apr/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested
857	RQ271062	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Apr/2026	08:00	03/Apr/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested
858	RQ271063	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Apr/2026	08:00	03/Apr/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested
859	RQ271417	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Apr/2026	08:00	03/Apr/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested
860	RQ271241	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01/Apr/2026	08:00	03/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
861	RQ270887	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01/Apr/2026	08:00	03/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Requested
862	RQ270910	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2	D	Shutdown nature defects rectification work	01/Apr/2026	08:00	10/Apr/2026	20:00	Non auto of other circuit required	PLANNED	Requested
863	RQ271264	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2	D	Shutdown nature defects rectification work	01/Apr/2026	08:00	10/Apr/2026	20:00	Non auto of other circuit required	PLANNED	Requested
864	RQ270828	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-2	D	Replacement of defective insulator	01/Apr/2026	07:00	06/Apr/2026	19:00	Ckt-3 & 4 at Non-Auto mode	PLANNED	Requested
865	RQ271182	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-2	D	Replacement of defective insulator	01/Apr/2026	07:00	06/Apr/2026	19:00	Ckt-3 & 4 at Non-Auto mode	PLANNED	Requested
866	RQ270504	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEUWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/Apr/2026	07:00	30/Apr/2026	18:00	Under Construction Head. Kindly approve.	PLANNED	Requested
867	RQ270502	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEUWANPOH (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/Apr/2026	07:00	30/Apr/2026	18:00	Under Construction Head. Kindly approve.	PLANNED	Requested

868	RQ270508	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/Apr/2026	07:00	30/Apr/2026	18:00	Under Construction Head. Kindly approve.	PLANNED	Requested
869	RQ270510	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/Apr/2026	07:00	30/Apr/2026	18:00	Under Construction Head. Kindly approve.	PLANNED	Requested
870	RQ270509	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/Apr/2026	07:00	30/Apr/2026	18:00	Under Construction Head. Kindly approve.	PLANNED	Requested
871	RQ270505	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/Apr/2026	07:00	30/Apr/2026	18:00	Under Construction Head. Kindly approve.	PLANNED	Requested
872	RQ270507	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/Apr/2026	07:00	30/Apr/2026	18:00	Under Construction Head. Kindly approve.	PLANNED	Requested
873	RQ270506	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/Apr/2026	07:00	30/Apr/2026	18:00	Under Construction Head. Kindly approve.	PLANNED	Requested
874	RQ270503	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/Apr/2026	07:00	30/Apr/2026	18:00	Under Construction Head. Kindly approve.	PLANNED	Requested
875	RQ271181	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-1		D	Replacement of defective insulator	01/Apr/2026	07:00	06/Apr/2026	19:00	Ckt-3 & 4 at Non-Auto mode	PLANNED	Requested
876	RQ270827	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-1		D	Replacement of defective insulator	01/Apr/2026	07:00	06/Apr/2026	19:00	Ckt-3 & 4 at Non-Auto mode	PLANNED	Requested
877	RQ271262	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1		D	Shutdown nature defects rectification work	26/Mar/2026	08:00	31/Mar/2026	20:00	Shutdown of both ckt required	PLANNED	Requested

878	RQ270908	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1		D	Shutdown nature defects rectification work	26/Mar/2026	08:00	31/Mar/2026	20:00	Shutdown of both ckt required	PLANNED	Requested	
879	RQ270909	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2		D	Shutdown nature defects rectification work	26/Mar/2026	08:00	31/Mar/2026	20:00	Shutdown of both ckt required	PLANNED	Requested	
880	RQ271263	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2		D	Shutdown nature defects rectification work	26/Mar/2026	08:00	31/Mar/2026	20:00	Shutdown of both ckt required	PLANNED	Requested	
881	RQ271261	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1		D	Shutdown nature defects rectification work	16/Mar/2026	08:00	25/Mar/2026	20:00	Non auto of other circuit required	PLANNED	Requested	
882	RQ270907	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1		D	Shutdown nature defects rectification work	16/Mar/2026	08:00	25/Mar/2026	20:00	Non auto of other circuit required	PLANNED	Requested	
883	RQ270427	OCC_241	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Shut required in day hours to attend Isolator for testing of operations during SCADA upgradation work.Quarterly maintenance of bay Equipments i.e. CVT, WT & Isolator and Balance AMP work	29/Apr/2026	08:00	29/Apr/2026	18:00		PLANNED	Requested	
884	RQ270397	OCC_241	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Half-Yearly Maintenance & Testing work	28/Apr/2026	08:00	28/Apr/2026	18:00		PLANNED	Requested	
885	RQ270396	OCC_241	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Half-Yearly Maintenance & Testing work	27/Apr/2026	08:00	27/Apr/2026	18:00		PLANNED	Requested	
886	RQ270378	OCC_241	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINTENANCE alongwith reactor at Babai	25/Apr/2026	14:00	25/Apr/2026	21:00		PLANNED	Requested	
887	RQ271594	OCC_241	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	For Line maintenance work	24/Apr/2026	15:00	25/Apr/2026	23:00		PLANNED	Requested	
888	RQ271595	OCC_241	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	For Line maintenance work	24/Apr/2026	15:00	25/Apr/2026	23:00		PLANNED	Requested	
889	RQ270377	OCC_241	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE alongwith reactor at Babai	24/Apr/2026	14:00	24/Apr/2026	21:00		PLANNED	Requested	
890	RQ270430	OCC_241	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Shut required in day hours to attend Isolator for testing of operations during SCADA upgradation work.Quarterly maintenance of bay Equipments i.e. CVT, WT & Isolator and Balance AMP work	24/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested	
891	RQ271602	OCC_241	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work	23/Apr/2026	08:00	23/Apr/2026	18:00		PLANNED	Requested	
892	RQ270398	OCC_241	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Half-Yearly Maintenance & Testing work	23/Apr/2026	08:00	23/Apr/2026	18:00		PLANNED	Requested	

893	RQ271695	OCC_241	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	C	For replacement of 120 KN B&S Disc Insulators with Silicon Rubber Housed Composite Insulators	22/Apr/2026	08:00	29/Apr/2026	18:00		PLANNED	Requested	
894	RQ270394	OCC_241	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Half-Yearly Maintenance & Testing work	21/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested	
895	RQ270429	OCC_241	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Shut required in day hours to attend Isolator for testing of operations during SCADA upgradation work.Quarterly maintenance of bay Equipments i.e. CVT, WT & Isolator and Balance AMP work	20/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested	
896	RQ270393	OCC_241	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Half-Yearly Maintenance & Testing work	20/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested	
897	RQ271603	OCC_241	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Alongwith line reactoe at Jodhpur end for Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. (02 DAYS continue basis)	20/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested	
898	RQ270392	OCC_241	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Half-Yearly Maintenance & Testing work	17/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested	
899	RQ270391	OCC_241	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Half-Yearly Maintenance & Testing work	16/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested	
900	RQ271693	OCC_241	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	C	for modification work of Raising / Shifting of EHV Lines of NH (Chainage No. 386 + 280) for the Bharatmala Pariyojana of Delhi-vadodara expressway . (for Tower erection and stringing work)	15/Apr/2026	08:00	08/May/2026	18:00		PLANNED	Requested	
901	RQ271697	OCC_241	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	C	for modification work of Raising / Shifting of EHV Lines of NH (Chainage No. 386 + 280) for the Bharatmala Pariyojana of Delhi-vadodara expressway . (for Tower erection and stringing work)	15/Apr/2026	08:00	08/May/2026	18:00		PLANNED	Requested	
902	RQ271694	OCC_241	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	For replacement of 120 KN B&S Disc Insulators with Silicon Rubber Housed Composite Insulators	15/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested	

903	RQ271593	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	For Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	14/Apr/2026	15:00	18/Apr/2026	23:00			PLANNED	Requested
904	RQ270400	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	14/Apr/2026	08:00	14/Apr/2026	18:00			PLANNED	Requested
905	RQ271598	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work. alongwith line reactor at Jodhpur end.	13/Apr/2026	08:00	13/Apr/2026	18:00			PLANNED	Requested
906	RQ271596	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	10/Apr/2026	17:00	10/Apr/2026	23:00			PLANNED	Requested
907	RQ270399	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Alongwith line reactor at Bhilwara end fro Troubleshooting & testing of Fire HVS Fightinhg System	10/Apr/2026	08:00	11/Apr/2026	18:00			PLANNED	Requested
908	RQ271600	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work. alongwith line reactor at Jodhpur end.	09/Apr/2026	08:00	09/Apr/2026	18:00			PLANNED	Requested
909	RQ270428	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	Shut required in day hours to attend Isolator for testing of operations during SCADA upgradation work.Quarterly maintenance of bay Equipments i.e. CVT, WT & Isolator and Balance AMP work	08/Apr/2026	08:00	08/Apr/2026	18:00			PLANNED	Requested
910	RQ271597	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	For Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	07/Apr/2026	15:00	11/Apr/2026	23:00			PLANNED	Requested
911	RQ269895	OCC_241	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	Shutdown required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	03/Apr/2026	09:00	13/Apr/2026	18:00	A/R OFF Required		PLANNED	Requested
912	RQ269894	OCC_241	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	Shutdown required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	03/Apr/2026	09:00	13/Apr/2026	18:00	A/R OFF Required		PLANNED	Requested

913	RQ271592	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For Line maintenance work. Minimum working hours remain available to carry out line maintenance work in evening time. Hence daily basis shutdown of 4 days has been proposed.	01/Apr/2026	15:00	04/Apr/2026	23:00			PLANNED	Requested
914	RQ271601	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For Line maintenance work. Minimum working hours remain available to carry out line maintenance work in evening time. Hence daily basis shutdown of 4 days has been proposed.	01/Apr/2026	15:00	04/Apr/2026	23:00			PLANNED	Requested
915	RQ271696	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	C	Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLIN/21.41) (Deposit work of NHAI- Supervision by RVPN)	01/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested
916	RQ269989	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGR ID	D	A/R off required to facilitate shutdown of 400 kv varanasi sarnath 2 line	28/Apr/2026	07:00	29/Apr/2026	18:00			PLANNED	Requested
917	RQ269990	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGR ID	D	Shutdown nature rectification work	28/Apr/2026	07:00	29/Apr/2026	18:00			PLANNED	Requested
918	RQ270160	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERGR ID	D	"LBB testing of Tie Bay-431 after retrofit of old LBB relay with process bus LBB relay through protection operation of 315 MVA ICT. After LBB test of 431 Tie, 431 Tie Bay between 400 kV Allahabad and 315 MVA ICT 2 will be charged. A/r of other ckt to be disabled."	27/Apr/2026	14:00	27/Apr/2026	18:00			PLANNED	Requested
919	RQ271633	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWERGR ID	C	BAY EQUIPMENT TESTING	27/Apr/2026	08:00	28/Apr/2026	18:00	BAY EQUIPMENT TESTING		PLANNED	Requested
920	RQ271599	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGR ID	D	Quarterly Preventive Maintenance and testing work.	27/Apr/2026	08:00	27/Apr/2026	18:00			PLANNED	Requested
921	RQ271536	OCC_241	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWERGR ID	D	For general maintenance	25/Apr/2026	09:00	25/Apr/2026	18:00			PLANNED	Requested
922	RQ270103	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGR ID	D	Non auto mode during installation of TLA at Transmission line tower.	24/Apr/2026	08:00	24/Apr/2026	18:00			PLANNED	Requested
923	RQ270104	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGR ID	D	installation of TLA at Transmission line tower.	24/Apr/2026	08:00	24/Apr/2026	18:00			PLANNED	Requested
924	RQ270093	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGR ID	D	For installation of TLA at Transmission line towers.	23/Apr/2026	08:00	23/Apr/2026	18:00			PLANNED	Requested

925	RQ270094	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGR ID	D	Non auto mode during installation of TLA at Transmission line tower.	23/Apr/2026	08:00	23/Apr/2026	18:00			PLANNED	Requested
926	RQ269995	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIJI (PG) CKT-2	POWERGR ID	D	For attending Shutdown Nature Defects under Sitargarj, Bareilly and Pithoragarh TLM Jurisdiction With Non Auto Mode of 400KV BAREILLY-JAULIJI LINE-1	21/Apr/2026	10:00	21/Apr/2026	18:00			PLANNED	Requested
927	RQ270084	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGR ID	D	"AMP OF OF LINE BAY & LINE REACTOR A/r of other ckt to be disabled."	21/Apr/2026	09:00	21/Apr/2026	18:00			PLANNED	Requested
928	RQ270097	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGR ID	D	S/D Rectification work.	21/Apr/2026	08:00	22/Apr/2026	18:00			PLANNED	Requested
929	RQ270162	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERGR ID	C	"Retrofitment of entire conventional protection system of Line with Process bus based protection/ SAS system. 400 kv Knp Allahabad will be charged through 432 Main bay only. 431 Tie bay will remain under shutdown for retrofitment of protection system of 315 MVA ICT 2 in same diameter. A/r of other ckt to be disabled."	21/Apr/2026	08:00	24/Apr/2026	18:00			PLANNED	Requested
930	RQ270106	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGR ID	D	Non auto mode during rectification work in CKT-2.	21/Apr/2026	08:00	22/Apr/2026	18:00			PLANNED	Requested
931	RQ269984	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGR ID	D	Shutdown nature rectification work	21/Apr/2026	07:00	22/Apr/2026	18:00			PLANNED	Requested
932	RQ269985	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGR ID	D	A/R off required for 400 kv varanasi sarnath 2 to facilitate shutdown of 400 kv varanasi sarnath 1 line shutdown	21/Apr/2026	07:00	22/Apr/2026	18:00			PLANNED	Requested
933	RQ270110	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGR ID	D	"LBB testing of Tie Bay-428 after retrofitment of old LBB relay with process bus LBB relay through protection operation of 400 kv Knp GIS Line 2. After LBB test of 428 Tie, 428 Tie Bay between 400 kv GIS Line 1 & 2 will be charged. A/r of other ckt to be disabled."	20/Apr/2026	14:00	20/Apr/2026	18:00			PLANNED	Requested

934	RQ269994	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULJIVI (PG) CKT-1	POWERGR ID	D	For attending Shutdown Nature Defects under Sitarganj, Bareilly and Pithoragarh TLM Jurisdiction With Non Auto Mode of 400KV BAREILLY-JAULJIVI LINE-2	20/Apr/2026	10:00	20/Apr/2026	18:00			PLANNED	Requested
935	RQ270083	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGR ID	D	AMP OF LINE REACTOR & LINE BAY	20/Apr/2026	09:00	20/Apr/2026	18:00			PLANNED	Requested
936	RQ269915	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGR ID	D	Line equipment testing	20/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
937	RQ270107	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGR ID	D	Non auto mode during rectification work in CKT-1	19/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
938	RQ270096	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGR ID	D	S/D Rectification work.	19/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
939	RQ270434	OCC_241	slcscs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWERGR ID	D	Shut required in day hours to attend Isolator for testing of operations during SCADA upgradation work. Quarterly maintenance of bay Equipments i.e. CVT, WT & Isolator and Balance AMP work	17/Apr/2026	08:00	17/Apr/2026	18:00			PLANNED	Requested
940	RQ270661	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGR ID	C	"Retrofitment of entire conventional protection system of 400 kV Knp GIS 2 Line with Process bus based protection/ SAS system. 400 kV Knp GIS 2 will be charged through 429 Main bay only. A/r of other ckt to be disabled."	17/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
941	RQ270111	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGR ID	C	"Retrofitment of entire conventional protection system of 400 kV Knp GIS 2 Line with Process bus based protection/ SAS system. 400 kV Knp GIS 2 will be charged through 429 Main bay only. A/r of other ckt to be disabled."	17/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
942	RQ270120	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGR ID	D	"LBB testing of Tie Bay-428 after retrofitment of old LBB relay with process bus LBB relay through protection operation of 400 kV Knp GIS Line 1 A/r of other ckt to be disabled."	16/Apr/2026	14:00	16/Apr/2026	18:00			PLANNED	Requested
943	RQ269914	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGR ID	D	Line equipment testing	15/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested

944	RQ270826	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGR ID	C	NHAI Line diversion work at Kasganj-Devinagar Bypass Road	14/Apr/2026	08:00	29/Apr/2026	18:00			PLANNED	Requested
945	RQ270005	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGR ID	C	FOR SHIFTING OF LINE ON PILE FOUNDATION AND ERS WORK	13/Apr/2026	09:00	15/Apr/2026	18:00			PLANNED	Requested
946	RQ270119	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGR ID	C	"Retrofitment of entire conventional protection system of 400 kV Knp GIS 1 Line with Process bus based protection/ SAS system. 400 kV Knp GIS 1 will be charged through 427 Main bay only. 428 Tie bay will remain under shutdown for retrofitment of protection system of 400 kV Knp GIS Line 2 in same dia. A/r of other ckt to be disabled."	13/Apr/2026	08:00	16/Apr/2026	18:00			PLANNED	Requested
947	RQ270155	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGR ID	C	Retrofitment of entire conventional protection system of Line with Process bus based protection/ SAS system	13/Apr/2026	08:00	17/Apr/2026	18:00			PLANNED	Requested
948	RQ270121	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGR ID	D	"LBB testing of Tie Bay-416 after retrofitment of old LBB relay with process bus LBB relay for 416 Tie bay through protection operation of 400 kV Knp Blb line 1. After LBB test of 416 Tie, 416 Tie Bay between Agra and Blb Line 1 will be charged. A/r of other ckt to be disabled."	12/Apr/2026	14:00	12/Apr/2026	18:00			PLANNED	Requested
949	RQ270066	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGR ID	D	"Sag plate adjustment and shut down works by FATEHPUR TLM & Line bay AMP work by Allahabd & Fatehpur ss"	11/Apr/2026	08:00	11/Apr/2026	18:00			PLANNED	Requested
950	RQ270065	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGR ID	D	Non-auto required for Sag plate adjustment work (400kv Allahabad-Fatehpur02)	11/Apr/2026	08:00	11/Apr/2026	18:00			PLANNED	Requested
951	RQ270060	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGR ID	D	Non-auto required for Sag plate adjustment work	10/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested
952	RQ270059	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGR ID	D	"Sag plate adjustment and shut down works. "	10/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested

953	RQ270433	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWERGR ID	D	Shut required in day hours to attend Isolator for testing of operations during SCADA upgradation work.Quarterly maintenance of bay Equipments i.e. CVT, WT & Isolator and Balance AMP work	10/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested	
954	RQ269865	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGR ID	C	Replacement of isolator-X1189B under R&M stage-1	10/Apr/2026	08:00	14/Apr/2026	18:00	400KV SINGRAULI-RIHAND LINE-1 SHUTDOWN REQUIRED FOR CARRYING OUT THE ISOLATOR REPLACEMENT WORK	PLANNED	Requested	
955	RQ270014	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGR ID	D	FOR OVERHEAD CROSSING OF UNDER CONSTRUCTION 765 KV D/C NEEMRANA-BAREILLY TL	10/Apr/2026	07:00	15/Apr/2026	19:00		PLANNED	Requested	
956	RQ270013	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGR ID	D	FOR OVERHEAD CROSSING OF UNDER CONSTRUCTION 765 KV D/C NEEMRANA-BAREILLY TL	10/Apr/2026	07:00	15/Apr/2026	19:00		PLANNED	Requested	
957	RQ269884	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGR ID	D	Replacement of old Elster energy meter main-1 in Rihand- ALD LINE-2 as per the IEGC 2023 guidelines	09/Apr/2026	08:00	09/Apr/2026	18:00	Due to non-availability of TTB in Energy meter. it is very difficult to replace energy meter during line charge condition. Shutdown is required.	PLANNED	Requested	
958	RQ270122	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGR ID	C	"Retrofitment of entire conventional protection system of 400 kV Knp Blb Line 1 with Process bus based protection/ SAS system. 400 kV Knp Blb 1 Line will be charged from 417 Main Bay only A/r of other ckt to be disabled."	09/Apr/2026	08:00	12/Apr/2026	18:00		PLANNED	Requested	
959	RQ270057	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGR ID	D	Diamond formation work	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
960	RQ270058	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGR ID	D	Diamond formation work	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
961	RQ270662	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGR ID	D	"LBB testing of Tie Bay-416 after retrofitment of old LBB relay with process bus LBB relay through protection operation of 400 kV Knp Agra Line. A/r of other ckt to be disabled."	08/Apr/2026	14:00	08/Apr/2026	18:00		PLANNED	Requested	
962	RQ270658	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWERGR ID	D	"AMP A/r of other ckt to be disabled."	08/Apr/2026	09:00	08/Apr/2026	18:00		PLANNED	Requested	

963	RQ269917	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGR ID	D	Line equipment testing	08/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested	
964	RQ270213	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGR ID	C	CGL CB Interrupter overhauling of tie bay-405-CB at Kanpur	08/Apr/2026	08:00	14/Apr/2026	18:00		PLANNED	Requested	
965	RQ270648	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWERGR ID	D	"For checking of Auto Reclose Scheme and IR measurement of CVT. A/r of other ckt to be disabled."	06/Apr/2026	09:00	06/Apr/2026	18:00		PLANNED	Requested	
966	RQ270085	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGR ID	D	"To connect 400KV Sikar-1 line bay jumper droppings directly to LA. Also, DAC replacement in Y-phase CB to be done. A/r of other ckt to be disabled."	06/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested	
967	RQ270055	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGR ID	D	Replacement of Porcelain Insulator to Polymer Insulator	06/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	
968	RQ270056	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGR ID	D	Non-auto required for Porcelain to Polymer Insulator replacement work (400KV Fatehpur-Panki-01))	06/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	
969	RQ270095	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGR ID	C	Non auto mode of line during Moose Conductor Stringing & De-Stringing Mid-span Joint in Span 08-12 of 400kV Allahabad-Kanpur(GIS) CKT-2 in Mult circuit tower by Agency Alamat Hossain.	05/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested	
970	RQ270109	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGR ID	C	Moose Conductor Stringing & De-Stringing Mid-span Joint in Span 08-12 by Agency Alamat Hossain.	05/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested	
971	RQ270156	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGR ID	C	"Retrofitment of entire conventional protection system of Line with Process bus based protection/ SAS system A/r of other ckt to be disabled."	05/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	

972	RQ270112	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGR ID	C	"Retrofitment of entire conventional protection system of 400 kV Knp Agra Line with Process bus based protection/ SAS system. 400 kV Knp Agra will be charged through 415 Main bay only. 416 Tie bay will remain under shutdown for retrofitment of protection system of 400 kV Knp Blb Line 1 in same dia. A/r of other ckt to be disabled."	05/Apr/2026	08:00	08/Apr/2026	18:00			PLANNED	Requested
973	RQ270098	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGR ID	C	Non Auto mode of CKT-1 during Moose Conductor Stringing & De-Stringing in Span 08-12 by Agency Alamat Hossain in CKT-2.	05/Apr/2026	08:00	08/Apr/2026	18:00			PLANNED	Requested
974	RQ270076	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGR ID	D	"LBB testing of Tie Bay-419 after retrofitment of old LBB relay with process bus LBB relaywith protecion of 400 kV Knp Blb line 3. After LBB test of 419 Tie, 419 Tie Bay between 400 kV Kanpur Blb 3 and 400 kV Kanpur Auraiya 1 will be charged A/r of other ckt to be disabled."	04/Apr/2026	14:00	04/Apr/2026	18:00			PLANNED	Requested
975	RQ270078	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGR ID	D	"PROTECTION TESTING OF LINE REACTOR A/r of other ckt to be disabled."	03/Apr/2026	09:00	03/Apr/2026	19:00			PLANNED	Requested
976	RQ269916	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGR ID	D	Line equipment testing	03/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
977	RQ270063	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGR ID	D	Non-auto required for Porcelain to Polymer Insulator replacement work (400KV Singrauli-Fatehpur)	02/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
978	RQ270086	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT 2	POWERGR ID	D	To connect 400KV Sikar-2 line bay jumper droppings directly to LA.	02/Apr/2026	08:00	02/Apr/2026	18:00			PLANNED	Requested
979	RQ270064	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGR ID	D	Replacement of Porcelain Insulator to Polymer Insulator	02/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
980	RQ270644	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGR ID	D	Replacement of Porcelain Insulator to Polymer Insulator	02/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested

981	RQ269862	OCC_241	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGR ID	C	Shutdown required for Commencement of Tapping at 400KV Kota Merta line for LILO of one circuit of 400kv Kota Merta T/L at Beawar S/s	01/Apr/2026	09:00	03/Apr/2026	18:00	Shutdown required	PLANNED	Requested
982	RQ270825	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGR ID	D	"Moose Conductor Stringing & De-Stringing on 400kv Allahabad-Kanpur(GIS) CKT-1 on Multi Circuit Tower Mid-span Joint in Span 08-12 by Agency Alamat Hossain. By Allahabad TLM Line bay and Line Reactor Bay AMP Works at Allahabad SS For replacement of damage polymer at Loc 183, 184, 201 by Shaktinagar. Line bay and Line Reactor Bay AMP Works at Allahabad SS "	01/Apr/2026	08:00	04/Apr/2026	18:00		PLANNED	Requested
983	RQ269858	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWERGR ID	C	Siemens breaker OH X652 through OEM & Replacement of isolator-X689A & X589B under R&M stage-1	01/Apr/2026	08:00	08/Apr/2026	18:00	400KV Stage-1 Siemens breaker-X652 having mechanism issue. 40yrs old isolator is need to be replaced to avoid any emergency condition	PLANNED	Requested
984	RQ270099	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGR ID	D	Non Auto mode of CKT-2 during moose conductor de-stringing & stringing in CKT-1.	01/Apr/2026	08:00	04/Apr/2026	18:00		PLANNED	Requested
985	RQ270792	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERGR ID	C	SS103 Construction Activity	01/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested
986	RQ270115	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGR ID	C	"Retrofitment of entire conventional protection system of 400 kv Knp Blb Line 3 with Process bus based protection/ SAS system. After this retrofitment, 400 kv Knp Blb 3 Line will be charged from 420 Main Bay only A/r of other ckt to be disabled."	01/Apr/2026	08:00	04/Apr/2026	18:00		PLANNED	Requested
987	RQ269971	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGR ID	D	Non-auto for PID	01/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested

988	RQ270108	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGR ID	D	"Moose Conductor Stringing & De-Stringing Mid-span Joint in Span 08-12 by Agency Alamat Hossain. Line and Bay Amp Works by Allahabad ss"	01/Apr/2026	08:00	04/Apr/2026	18:00			PLANNED	Requested
989	RQ270114	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGR ID	C	"Retrofitment of entire conventional protection system of 400 kV Knp Blb Line 2 with Process bus-based protection/SAS system. On 04-03-2026, 400 kV Knp Blb-2 line will be charged through 412 Main bay only. 413 Tie bay will remain under s/d till retrofitment of Auraiya-2 line. A/r of another ckt to be disabled"	01/Apr/2026	08:00	04/Apr/2026	18:00			PLANNED	Requested
990	RQ271728	OCC_241	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Capacitance and Tan delta testing of Line CVT's.	24/Apr/2026	16:00	24/Apr/2026	18:00	Load shall be managed by Bawana ckt-1		PLANNED	Requested
991	RQ271725	OCC_241	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightning of Line Dropper of R, Y, B phase, PMS and General maintenance work.	08/Apr/2026	09:30	08/Apr/2026	17:00	Load will be meet through Bawana-Mundka Ckt-1		PLANNED	Requested
992	RQ271724	OCC_241	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightening of line dropper of R,Y,B phase and general maintenance work	06/Apr/2026	09:30	06/Apr/2026	17:00	Load will meet through Bawana-Mundka Ckt-2		PLANNED	Requested
993	RQ270376	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	HALF YEARLY MAINTENANCE	23/Apr/2026	14:00	23/Apr/2026	21:00			PLANNED	Requested
994	RQ270375	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	HALF YEARLY MAINTENANCE	22/Apr/2026	14:00	22/Apr/2026	21:00			PLANNED	Requested
995	RQ270419	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-SANGOD GSS (RS) CKT-1	RRVPNL,S ANGOD_T SL_RS	D	Half-Yearly Maintenance & Testing work	22/Apr/2026	08:00	22/Apr/2026	18:00			PLANNED	Requested
996	RQ271692	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALISINDH-SANGOD GSS (RS) CKT-1	RRVPNL,S ANGOD_T SL_RS	C	Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLIN/21.41) (Deposit work of NHAI-Supervision by RVPN)	01/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested
997	RQ271574	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGR ID,BBMB	D	Annual maintenance and Protection testing of bay equipments.	21/Apr/2026	08:00	21/Apr/2026	18:00			PLANNED	Requested
998	RQ271573	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWERGR ID,BBMB	D	Annual maintenance and Protection testing of bay equipments.	20/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
999	RQ270381	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGR ID,NRSS36	D	HALF YEARLY MAINTENANCE	21/Apr/2026	08:00	21/Apr/2026	18:00			PLANNED	Requested

1000	RQ270379	OCC_241	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGR ID,NRSS36	D	HALF YEARLY MAINTENANCE	20/Apr/2026	14:00	20/Apr/2026	21:00		PLANNED	Requested	
1001	RQ270774	OCC_241	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDEAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	General maintenance of line	16/Apr/2026	09:00	16/Apr/2026	17:00		PLANNED	Requested	
1002	RQ270771	OCC_241	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	General maintenance of line	15/Apr/2026	09:00	15/Apr/2026	17:00		PLANNED	Requested	
1003	RQ270794	OCC_241	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For annual thermovision scanning of line	10/Apr/2026	09:00	10/Apr/2026	17:00		PLANNED	Requested	
1004	RQ270793	OCC_241	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For annual thermovision scanning of line	09/Apr/2026	09:00	09/Apr/2026	17:00		PLANNED	Requested	
1005	RQ270789	OCC_241	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For annual thermovision scanning of line	07/Apr/2026	09:00	07/Apr/2026	17:00		PLANNED	Requested	
1006	RQ270788	OCC_241	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For annual thermovision scanning of line	02/Apr/2026	09:00	02/Apr/2026	17:00		PLANNED	Requested	
1007	RQ270779	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	16/Apr/2026	07:00	21/Apr/2026	18:00		PLANNED	Requested	
1008	RQ270782	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ -SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	16/Apr/2026	07:00	21/Apr/2026	18:00		PLANNED	Requested	
1009	RQ271535	OCC_241	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGR ID,UPPTCL	D	For general maintenance	15/Apr/2026	09:00	15/Apr/2026	18:00		PLANNED	Requested	
1010	RQ270012	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWERGR ID,UPPTCL	D	FOR OVERHEAD CROSSING OF UNDER CONSTRUCTION 765 KV D/C NEEMRANA-BAREILLY TL	07/Apr/2026	07:00	11/Apr/2026	19:00		PLANNED	Requested	
1011	RQ270765	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGR ID,UPPTCL	D	"AMP of line bay 422L of 400kV GORAKHPUR-BASTI(UPPTCL)line 2 at POWERGRID 400/220kV Gorakhpur S/S. A/r of other ckt to be disabled."	01/Apr/2026	07:00	01/Apr/2026	18:00		PLANNED	Requested	
1012	RQ271586	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1	NTPC	C	Rectification Works of 400kV Dadri-Harsh Vihar Transmission Line ckt-1	15/Apr/2026	08:00	30/Apr/2026	18:00	required from 15.03.26 to 31.03.26, but due to date constraint in portal, applied from 15.03.26 to 30.04.26. both line required from 26.03.26 to 31.03.26	PLANNED	Requested	
1013	RQ269852	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2	NTPC	C	Rectification of Line defects	01/Apr/2026	08:00	10/Apr/2026	18:00	Misc Defects rectification by Powergrid	PLANNED	Requested	

1014	RQ271587	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2	NTPC	C	Rectification Works of 400kV Dadri-Harsh Vihar Transmission Line ckt-2	01/Apr/2026	08:00	10/Apr/2026	18:00	required from 26.03.26 to 10.04.26, but due to date constraint in portal, applied from 01.04.26 to 10.04.26. both line required from 26.03.26 to 31.03.26	PLANNED	Requested
1015	RQ271727	OCC_241	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGR ID,DTL	D	Tightning of tension tower hardware fitting and replacing/repairing of damaged spacers	15/Apr/2026	05:30	17/Apr/2026	10:00	Load shall be managed by Jhatikara Ckt-1	PLANNED	Requested
1016	RQ271726	OCC_241	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGR ID,DTL	D	Tightning of tension tower hardware fitting and replacing/repairing of damaged spacers	06/Apr/2026	05:30	08/Apr/2026	10:00	Load shall be managed by Jhatikara Ckt-2	PLANNED	Requested
1017	RQ271588	OCC_241	slcdcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-KASHIPUR(UK) (UK) CKT-1	PTCUL	C	For diversion / Realignment of transmission line work at S/C tower No. 20-21 of NH 734 section of Moradabad-Thakurdwara Kashipur at chainage 10+526 reg Vide NHAI Letter No. 91020/1/2023/PIU-MBD/32622 Dated 27-02-2026	10/Apr/2026	09:00	14/Apr/2026	18:00		PLANNED	Requested
1018	RQ270672	OCC_241	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Half Yearly Scheduled Maintenance	09/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested
1019	RQ270660	OCC_241	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Half Yearly Scheduled Maintenance	06/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested
1020	RQ270023	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAH(NTB) (PUTL) CKT-2	PUTL	C	Diversion work of 400KV Unchahar-Fatehpur Ckt-2 For NHAI Road Crossing.	06/Apr/2026	09:00	25/Apr/2026	18:00		PLANNED	Requested
1021	RQ270022	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAH(NTB) (PUTL) CKT-1	PUTL	C	Diversion work of 400KV Unchahar-Fatehpur Ckt-1 For NHAI Road Crossing.	06/Apr/2026	09:00	25/Apr/2026	18:00		PLANNED	Requested
1022	RQ270773	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-1	THDC	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	05/Apr/2026	07:00	10/Apr/2026	18:00		PLANNED	Requested
1023	RQ271581	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-2	THDC	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	05/Apr/2026	07:00	10/Apr/2026	18:00		PLANNED	Requested
1024	RQ270178	OCC_241	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	400 kV Bus-1 Shut down for LBB testing of 408 Tie Bay	30/Apr/2026	09:00	30/Apr/2026	13:00		PLANNED	Requested
1025	RQ270177	OCC_241	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGR ID	D	400 kV Bus-1 Shut down for LBB testing of 407 Main Bay bay	29/Apr/2026	09:00	29/Apr/2026	13:00		PLANNED	Requested
1026	RQ270170	OCC_241	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGR ID	D	400 kV Bus-1 Shut down for LBB testing of ICT-2 bay (430 Main Bay)	27/Apr/2026	09:00	27/Apr/2026	13:00		PLANNED	Requested

1027	RQ270171	OCC_241	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-432 (Allahabad line main bay)	24/Apr/2026	08:00	24/Apr/2026	16:00			PLANNED	Requested
1028	RQ270268	OCC_241	cpcc1_sd	BUS	400KV BUS 2 AT SONIPAT(PG)	POWERGR ID	C	For Bay extension work of SS-62T package (Conversion of twin moose conductor into quad moose)	22/Apr/2026	08:00	24/Apr/2026	18:00			PLANNED	Requested
1029	RQ270191	OCC_241	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-429 (Kanpur-Kanpur GIS-2 line main bay)	20/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
1030	RQ270313	OCC_241	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWERGR ID	D	For Commissioning related work of ICT 4	20/Apr/2026	08:00	21/Apr/2026	18:00			PLANNED	Requested
1031	RQ270269	OCC_241	cpcc1_sd	BUS	400KV BUS 1 AT SONIPAT(PG)	POWERGR ID	C	For Bay extension work of SS-62T package (Conversion of twin moose conductor into quad moose)	19/Apr/2026	08:00	21/Apr/2026	18:00			PLANNED	Requested
1032	RQ270195	OCC_241	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	Process based LBB testing of Main Bay-406 (Panki 2 Line main bay)	17/Apr/2026	08:00	17/Apr/2026	16:00			PLANNED	Requested
1033	RQ269944	OCC_241	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGR ID	C	400kv Busbar retrofitting works at Allahabad SS	16/Apr/2026	08:00	30/Apr/2026	18:00			PLANNED	Requested
1034	RQ270168	OCC_241	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGR ID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-427 (Kanpur-Kanpur GIS-1 line main bay) & Process based LBB testing of Main Bay-404 (Fatehpur Line 2 main bay)	16/Apr/2026	08:00	16/Apr/2026	16:00			PLANNED	Requested
1035	RQ270244	OCC_241	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWERGR ID	D	AMP work	15/Apr/2026	17:00	15/Apr/2026	23:00			PLANNED	Requested
1036	RQ270243	OCC_241	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWERGR ID	D	AMP work	14/Apr/2026	17:00	14/Apr/2026	23:00			PLANNED	Requested
1037	RQ271580	OCC_241	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 2	POWERGR ID	C	Bus AMP work	13/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested
1038	RQ271578	OCC_241	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 2	POWERGR ID	C	Bus AMP work	13/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested
1039	RQ270169	OCC_241	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-417 (Ballabgarh-1 line main bay)	12/Apr/2026	08:00	12/Apr/2026	13:00			PLANNED	Requested
1040	RQ270320	OCC_241	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)	POWERGR ID	D	For construction work of Bay 419 and 420	11/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested
1041	RQ270319	OCC_241	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)	POWERGR ID	D	For construction work of Bay 419 and 420	11/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested
1042	RQ269948	OCC_241	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR_GIS(PG)	POWERGR ID	D	For AMP of 400kv Bus-Bar-2 Relays.	10/Apr/2026	08:30	10/Apr/2026	17:30			PLANNED	Requested

1043	RQ270208	OCC_241	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGR ID	D	Disconnection of GIS bays from 400KV Bus-2 at POWERGRID 400/220kV Gorakhpur SS.	10/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested
1044	RQ270206	OCC_241	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGR ID	D	Inter-connection of GIS bays & AMP of 400KV Bus-2 at POWERGRID 400/220kV Gorakhpur SS.	09/Apr/2026	08:00	09/Apr/2026	18:00			PLANNED	Requested
1045	RQ270197	OCC_241	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	Process based LBB testing of Main Bay-403 (Panki 1 Line 1 main bay)	09/Apr/2026	08:00	09/Apr/2026	16:00			PLANNED	Requested
1046	RQ270271	OCC_241	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)	POWERGR ID	D	AMP and Isolator alingment work	08/Apr/2026	08:00	09/Apr/2026	18:00			PLANNED	Requested
1047	RQ270310	OCC_241	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWERGR ID	D	AMP Related Work	08/Apr/2026	08:00	08/Apr/2026	18:00			PLANNED	Requested
1048	RQ270164	OCC_241	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGR ID	D	Process based LBB testing of Main Bay-415 (Agra line main bay) and 'Process based LBB testing of Main Bay-401 (Fatehpur Line 1 main bay)	08/Apr/2026	08:00	08/Apr/2026	16:00			PLANNED	Requested
1049	RQ269947	OCC_241	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR_GIS(PG)	POWERGR ID	D	For AMP of 400kV Bus-Bar-1 Relays.	07/Apr/2026	08:30	07/Apr/2026	17:30			PLANNED	Requested
1050	RQ270207	OCC_241	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGR ID	D	Disconnection of GIS bays from 400KV Bus-1 at Gorakhpur SS.	07/Apr/2026	08:00	07/Apr/2026	18:00			PLANNED	Requested
1051	RQ270309	OCC_241	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWERGR ID	D	AMP Related Work	07/Apr/2026	08:00	07/Apr/2026	18:00			PLANNED	Requested
1052	RQ270293	OCC_241	cpcc1_sd	BUS	400KV BUS 2 AT KOTA(PG)	POWERGR ID	D	AMP work and Bus bar testing work	07/Apr/2026	08:00	07/Apr/2026	18:00			PLANNED	Requested
1053	RQ270317	OCC_241	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)	POWERGR ID	D	For construction work of ICT-5 Bay	06/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested
1054	RQ270292	OCC_241	cpcc1_sd	BUS	400KV BUS 1 AT KOTA(PG)	POWERGR ID	D	AMP work and Bus bar testing work	06/Apr/2026	08:00	06/Apr/2026	18:00			PLANNED	Requested
1055	RQ270318	OCC_241	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	POWERGR ID	D	For construction work of Dwarka-2 and Dwarka-3 line bays	06/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested
1056	RQ271579	OCC_241	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 1	POWERGR ID	C	Bus AMP work	06/Apr/2026	08:00	08/Apr/2026	18:00			PLANNED	Requested
1057	RQ270270	OCC_241	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)	POWERGR ID	D	AMP and Isolator alingment work	06/Apr/2026	08:00	07/Apr/2026	18:00			PLANNED	Requested
1058	RQ271577	OCC_241	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 1	POWERGR ID	C	Bus AMP work	06/Apr/2026	08:00	08/Apr/2026	18:00			PLANNED	Requested
1059	RQ270205	OCC_241	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGR ID	D	GIS bay interconnection work & AMP of 400KV Bus-1 at Gorakhpur SS.	05/Apr/2026	08:00	05/Apr/2026	18:00			PLANNED	Requested
1060	RQ270165	OCC_241	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	'Process bus commissioning work at Kanpur, LBB testing of Main Bay-420 (Ballabgarh-3 line main bay)	01/Apr/2026	09:00	01/Apr/2026	13:00			PLANNED	Requested
1061	RQ269943	OCC_241	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGR ID	C	400kV Busbar retrofiting works at Allahabad SS	01/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested

1062	RQ271549	OCC_241	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	27/Apr/2026	08:00	27/Apr/2026	18:00			PLANNED	Requested
1063	RQ271548	OCC_241	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	22/Apr/2026	08:00	22/Apr/2026	18:00			PLANNED	Requested
1064	RQ271547	OCC_241	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 2	PSTCL	D	Maintenance of Bus-Bar related equipments	13/Apr/2026	08:00	13/Apr/2026	18:00			PLANNED	Requested
1065	RQ271546	OCC_241	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.Mtc Of CVT'S	13/Apr/2026	08:00	13/Apr/2026	18:00			PLANNED	Requested
1066	RQ271544	OCC_241	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of CVT'S	06/Apr/2026	08:00	06/Apr/2026	18:00			PLANNED	Requested
1067	RQ271543	OCC_241	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Maintenance of Bus-Bar related equipments	02/Apr/2026	08:00	02/Apr/2026	18:00			PLANNED	Requested
1068	RQ269905	OCC_241	sterlite_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 6	PRTL	C	Shutdown required for 435 Bay bus bar relay testing , Stability test and primary injection (Contingency Purpose)	27/Apr/2026	08:00	28/Apr/2026	20:00	Shutdown required		PLANNED	Requested
1069	RQ270276	OCC_241	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	Jumpering works of 419 Bay & Busbar relay testing of 419 Bay and Primary stability of Bus-2	21/Apr/2026	16:00	30/Apr/2026	23:00			PLANNED	Requested
1070	RQ269904	OCC_241	sterlite_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	C	Shutdown required for 430 Bay bus bar relay testing , Stability test and primary injection (Contingency purpose)	21/Apr/2026	08:00	22/Apr/2026	20:00	Shutdown required		PLANNED	Requested
1071	RQ270275	OCC_241	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	Jumpering works of 420 Bay & Busbar relay testing of 420 Bay and Primary stability of Bus-1	11/Apr/2026	16:00	20/Apr/2026	23:00			PLANNED	Requested
1072	RQ270278	OCC_241	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 6	PRTL	D	Erection, Jumpering and commissioning works of Bays 438,444,447 & 453	11/Apr/2026	16:00	20/Apr/2026	23:00			PLANNED	Requested
1073	RQ270277	OCC_241	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 5	PRTL	D	Erection, Jumpering and commissioning works of Bays 443, 446 & 449	01/Apr/2026	16:00	10/Apr/2026	23:00			PLANNED	Requested
1074	RQ270494	OCC_241	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)		D	AMP and Hotspot attending work of 400kv BUS-4 (GIS BUS-2)	25/Apr/2026	08:00	25/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1075	RQ270482	OCC_241	cpcc2_sd	BUS	400KV BUS 2 AT PARBATI POOLING BANALA(PG)		D	Bus Bar testing	23/Apr/2026	10:00	23/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1076	RQ270481	OCC_241	cpcc2_sd	BUS	400KV BUS 1 AT PARBATI POOLING BANALA(PG)		D	Bus Bar testing	22/Apr/2026	10:00	22/Apr/2026	18:00	Kindly approve.		PLANNED	Requested

1077	RQ270493	OCC_241	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)		D	AMP and Hotspot attending work of 400kv BUS-3 (GIS BUS-1)	20/Apr/2026	08:00	20/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1078	RQ270490	OCC_241	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Apr/2026	10:00	30/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1079	RQ270486	OCC_241	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Apr/2026	09:30	30/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1080	RQ270498	OCC_241	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Apr/2026	09:00	30/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1081	RQ270488	OCC_241	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)		D	For AMP Works	15/Apr/2026	09:00	16/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1082	RQ270480	OCC_241	cpcc2_sd	BUS	400KV BUS 2 AT LUDHIANA(PG)		D	For Annual Maintenance works	14/Apr/2026	08:00	14/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1083	RQ270479	OCC_241	cpcc2_sd	BUS	400KV BUS 1 AT LUDHIANA(PG)		D	For Annual Maintenance works	13/Apr/2026	08:00	13/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1084	RQ270478	OCC_241	cpcc2_sd	BUS	400KV BUS 2 AT MALERKOTLA(PG)		C	Testing of Bus-bar relay and Repecement of damaged bus, jumpers, droppers-	13/Apr/2026	08:00	14/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1085	RQ270477	OCC_241	cpcc2_sd	BUS	400KV BUS 1 AT MALERKOTLA(PG)		C	Testing of Bus-bar relay and Replacment of base, arms, allighments of Isolators/ES (40789A)	10/Apr/2026	08:00	11/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1086	RQ270487	OCC_241	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)		D	For AMP Works	09/Apr/2026	09:00	10/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1087	RQ270497	OCC_241	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Apr/2026	09:00	15/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1088	RQ270489	OCC_241	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	01/Apr/2026	10:00	15/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1089	RQ270485	OCC_241	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	01/Apr/2026	09:30	15/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1090	RQ270260	OCC_241	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 4	PBTS	D	AMP and construction works	22/Apr/2026	16:00	25/Apr/2026	23:00		PLANNED	Requested
1091	RQ270259	OCC_241	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 3	PBTS	D	AMP and construction works	19/Apr/2026	16:00	22/Apr/2026	23:00		PLANNED	Requested
1092	RQ270258	OCC_241	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	AMP and construction works	16/Apr/2026	16:00	19/Apr/2026	23:00		PLANNED	Requested
1093	RQ270257	OCC_241	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 1	PBTS	D	AMP and construction works	13/Apr/2026	16:00	16/Apr/2026	23:00		PLANNED	Requested
1094	RQ270220	OCC_241	slcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVNL	D	For replacement of damaged Main bus-I Isolator parts of 400 KV Sikar Bay & HALF YEARLY MAINTENANCE	20/Apr/2026	14:00	20/Apr/2026	21:00		PLANNED	Requested
1095	RQ270216	OCC_241	slcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVNL	C	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. (02 DAYS continue basis)	20/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested

1096	RQ270217	OCC_241	slcdcs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	C	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. (02 DAYS continue basis)	15/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested
1097	RQ270326	OCC_241	cpcc1_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Retrofitment of Main Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	09/Apr/2026	08:00	11/Apr/2026	18:00		PLANNED	Requested
1098	RQ270325	OCC_241	cpcc1_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Retrofitment of Main Bay Isolators of Bassi-Heerapura ckt-1 line feeder at Heerapura GSS	06/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested
1099	RQ270221	OCC_241	slcdcs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	C	Droppers connections from 400kv Msain Bus-II to 400kv equipments associated to new ICT-2 (to be commissioned)	02/Apr/2026	08:00	04/Apr/2026	18:00		PLANNED	Requested
1100	RQ271702	OCC_241	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	C	Replacement work of Isolator No. 428 of Dehar Unit No. 6 of 400 kv Bus 1.	15/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested
1101	RQ270822	OCC_241	cpcc3_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	BUS GD Replacement works	07/Apr/2026	09:00	12/Apr/2026	17:00		PLANNED	Requested
1102	RQ271545	OCC_241	slcdps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	07/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested
1103	RQ271542	OCC_241	slcdps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	01/Apr/2026	08:00	01/Apr/2026	18:00		PLANNED	Requested
1104	RQ271614	OCC_241	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	BUS-01 TBC BAY ISOLATOR REPLACEMENT	06/Apr/2026	08:00	08/Apr/2026	18:00	BUS SHUTDOWN WILL BE REQUIRED	PLANNED	Requested
1105	RQ271621	OCC_241	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	BUS COUPLER-1,TBC ISOLATOR CHECKING	01/Apr/2026	08:00	03/Apr/2026	18:00	BUS-1 SHUTDOWN WILL BE REQUIRED	PLANNED	Requested
1106	RQ270223	OCC_241	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For scheme checking work	06/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested
1107	RQ270222	OCC_241	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	For scheme checking work	05/Apr/2026	08:00	05/Apr/2026	18:00		PLANNED	Requested
1108	RQ270230	OCC_241	cpcc1_sd	BUS	400 KV BHADLA_3(PB3TL) - BUS 2	PB3TL	C	Bay Extension, Equipment erection and Stringing work under PB3PTL	05/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested
1109	RQ270229	OCC_241	cpcc1_sd	BUS	400 KV BHADLA_3(PB3TL) - BUS 1	PB3TL	C	Bay Extension, Equipment erection and Stringing work under PB3PTL	01/Apr/2026	08:00	04/Apr/2026	18:00		PLANNED	Requested
1110	RQ270823	OCC_241	slcdcv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	Tan Delta testing of CVT, CB,CT and General maintenance work	01/Apr/2026	09:30	01/Apr/2026	17:00	Load will be meet through Bus-2	PLANNED	Requested
1111	RQ270186	OCC_241	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 @BIKANER_2 (PBTSL)	PBTSL	D	For CSD fine tuning work	16/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested

1112	RQ270185	OCC_241	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 @BIKANER_2 (PBTSL)	PBTSL	D	For CSD fine tuning work	11/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested
1113	RQ270184	OCC_241	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 @BIKANER_2 (PBTSL)	PBTSL	D	For CSD fine tuning work	06/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested
1114	RQ270183	OCC_241	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	For CSD fine tuning work	01/Apr/2026	08:00	05/Apr/2026	18:00		PLANNED	Requested
1115	RQ270199	OCC_241	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWERGR ID	C	BUSHING REPLACEMENT WORK IN ADD CAP	16/Apr/2026	08:00	30/Apr/2026	18:00		PLANNED	Requested
1116	RQ270198	OCC_241	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)	POWERGR ID	C	BUSHING REPLACEMENT WORK IN ADD CAP	01/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested
1117	RQ270338	OCC_241	slcrs_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE	28/Apr/2026	08:00	28/Apr/2026	18:00		PLANNED	Requested
1118	RQ270337	OCC_241	slcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPNL	D	Quarterly maintenance of bay Equipments i.e. CVT, WT & Isolator and Balance AMP work	27/Apr/2026	08:00	27/Apr/2026	18:00		PLANNED	Requested
1119	RQ270339	OCC_241	slcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	24/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested
1120	RQ270340	OCC_241	slcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV GSS PACHPADRA(RS)	RRVPNL	D	Quarterly Maint. Work	19/Apr/2026	07:00	19/Apr/2026	12:00		PLANNED	Requested
1121	RQ270342	OCC_241	slcrs_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Troubleshooting & testing of Fire HVS Fighting System by M/s. HB APS Engg. Gaziabad	01/Apr/2026	08:00	02/Apr/2026	18:00		PLANNED	Requested
1122	RQ270139	OCC_241	cpcc3_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KANPUR(PG)	POWERGR ID	C	Retrofitment of entire conventional protection system of 125 MVAR with Process bus based protection/ SAS system	28/Apr/2026	08:00	30/Apr/2026	18:00		PLANNED	Requested
1123	RQ270712	OCC_241	cpcc2_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)	POWERGR ID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	27/Apr/2026	10:00	27/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1124	RQ270123	OCC_241	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)	POWERGR ID	C	shutdown of BR-3 is required to undertake the firewall construction work in Construction category , Since positioning of ICT-4 is just adjacent to BR-3	23/Apr/2026	08:00	30/Apr/2026	18:00		PLANNED	Requested

1125	RQ270720	OCC_241	cpcc2_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV KISHENPUR(PG)	POWERGR ID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	22/Apr/2026	09:00	22/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1126	RQ270721	OCC_241	cpcc2_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 2 AT 400KV KISHENPUR(PG)	POWERGR ID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	22/Apr/2026	09:00	22/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1127	RQ270739	OCC_241	cpcc2_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV AMRITSAR(PG)	POWERGR ID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	18/Apr/2026	10:00	18/Apr/2026	18:00	kindly approve.	PLANNED	Requested	
1128	RQ270151	OCC_241	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWERGR ID	D	For CSD fine tuning work	15/Apr/2026	14:00	15/Apr/2026	20:00		PLANNED	Requested	
1129	RQ270074	OCC_241	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWERGR ID	D	for AMP work	13/Apr/2026	08:00	13/Apr/2026	18:00		PLANNED	Requested	
1130	RQ270716	OCC_241	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)	POWERGR ID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	11/Apr/2026	10:00	11/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1131	RQ270153	OCC_241	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV DEHRADUN(PG)	POWERGR ID	D	for checking aircell condition in conservator	11/Apr/2026	08:00	11/Apr/2026	18:00		PLANNED	Requested	
1132	RQ270711	OCC_241	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JALANDHAR(PG)	POWERGR ID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	10/Apr/2026	10:00	10/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1133	RQ270081	OCC_241	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWERGR ID	D	for AMP work	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
1134	RQ270138	OCC_241	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV GORAKHPUR(PG)	POWERGR ID	D	Relay testing & AMP of 125 MVAR Bus Reactor-1 at POWERGRID 400/220kV Gorakhpur S/S.	03/Apr/2026	08:00	03/Apr/2026	18:00		PLANNED	Requested	
1135	RQ270082	OCC_241	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWERGR ID	D	for AMP work	01/Apr/2026	08:00	01/Apr/2026	18:00		PLANNED	Requested	
1136	RQ270092	OCC_241	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWERGR ID	D	AMP work	01/Apr/2026	08:00	01/Apr/2026	18:00		PLANNED	Requested	
1137	RQ270091	OCC_241	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGR ID	C	Shifting of 50 MVAR Bus Reactor from 406 BAY to 416 BAY for augmentation of ICT4	01/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested	
1138	RQ270102	OCC_241	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	21/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested	
1139	RQ270069	OCC_241	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking & AMP work	13/Apr/2026	08:00	13/Apr/2026	18:00		PLANNED	Requested	
1140	RQ271538	OCC_241	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BHADLA_3(PB3TL)	PB3TL	D	For CSD fine tuning work	10/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested	
1141	RQ271537	OCC_241	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_3(PB3TL)	PB3TL	D	For CSD fine tuning work	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
1142	RQ271572	OCC_241	slcdps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHUJ(PG)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	08/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested	
1143	RQ270080	OCC_241	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	For AMP works and CSD fine tuning works	04/Apr/2026	16:00	09/Apr/2026	23:00		PLANNED	Requested	

1144	RQ270079	OCC_241	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	For AMP works and CSD fine tuning works	03/Apr/2026	16:00	08/Apr/2026	23:00			PLANNED	Requested
1145	RQ270758	OCC_241	cpcc1_sd	BAY	426 TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND FUTURE AT SIKAR(PG)	POWERGR ID	C	FOR CB OVERHAULING WORKS	28/Apr/2026	08:00	30/Apr/2026	18:00			PLANNED	Requested
1146	RQ270464	OCC_241	cpcc1_sd	BAY	416 MAIN BAY - 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2 (POWERGRID) AT 400 KV CHITTORGARH(PG)	POWERGR ID	D	AMP work	26/Apr/2026	08:00	26/Apr/2026	18:00			PLANNED	Requested
1147	RQ270463	OCC_241	cpcc1_sd	BAY	415 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG) (POWERGRID) AT 400 KV CHITTORGARH(PG)	POWERGR ID	D	AMP work	24/Apr/2026	08:00	24/Apr/2026	18:00			PLANNED	Requested
1148	RQ270757	OCC_241	cpcc1_sd	BAY	425 MAIN BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT SIKAR(PG)	POWERGR ID	C	FOR CB OVERHAULING WORKS	24/Apr/2026	08:00	27/Apr/2026	18:00			PLANNED	Requested
1149	RQ271707	OCC_241	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWERGR ID	D	Half Yearly mtc	23/Apr/2026	08:00	23/Apr/2026	18:00			PLANNED	Requested
1150	RQ270462	OCC_241	cpcc1_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG) (POWERGRID) AND FUTURE AT 400 KV CHITTORGARH(PG) (POWERGRID)	POWERGR ID	D	AMP work	22/Apr/2026	08:00	22/Apr/2026	18:00			PLANNED	Requested
1151	RQ271708	OCC_241	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	POWERGR ID	D	Half Yearly mtc	21/Apr/2026	08:00	21/Apr/2026	18:00			PLANNED	Requested
1152	RQ270388	OCC_241	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWERGR ID	C	CB over hauling work	21/Apr/2026	08:00	24/Apr/2026	18:00			PLANNED	Requested
1153	RQ270756	OCC_241	cpcc1_sd	BAY	423 TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AND FUTURE AT SIKAR(PG)	POWERGR ID	C	FOR CB OVERHAULING WORKS	20/Apr/2026	08:00	23/Apr/2026	18:00			PLANNED	Requested
1154	RQ270387	OCC_241	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWERGR ID	C	CB over hauling work	17/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
1155	RQ270755	OCC_241	cpcc1_sd	BAY	422 MAIN BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT SIKAR(PG)	POWERGR ID	C	FOR CB OVERHAULING WORKS	16/Apr/2026	08:00	19/Apr/2026	18:00			PLANNED	Requested
1156	RQ270389	OCC_241	cpcc1_sd	BAY	414 TIE BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV SONIPAT(PG) AND FUTURE	POWERGR ID	C	For Bay extension work of SS-62T package (Conversion of twin moose conductor into quad moose)	15/Apr/2026	08:00	21/Apr/2026	18:00			PLANNED	Requested

1157	RQ269913	OCC_241	ntpcos_sd	BAY	408 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2 AND FUTURE AT AURAIYA(NT)	POWERGR ID	D	BAY EQUIPMENT TESTING	14/Apr/2026	08:00	14/Apr/2026	18:00	Line will be in service through main bay	PLANNED	Requested
1158	RQ270146	OCC_241	cpcc3_sd	BAY	405 TIE BAY - 400KV SHAHJAHANPUR-BAREILLY (PG) CKT-2 AND FUTURE AT SHAHJAHANPUR(PG)	POWERGR ID	C	FOR MECHANISM OVERHAULING OF 405 BAY CB AT SHAHJAHANPUR S/S.	13/Apr/2026	09:00	18/Apr/2026	18:00		PLANNED	Requested
1159	RQ270754	OCC_241	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 500 MVA ICT 3 AT SIKAR(PG)	POWERGR ID	D	FOR AMP WORKS	13/Apr/2026	08:00	13/Apr/2026	18:00		PLANNED	Requested
1160	RQ270386	OCC_241	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWERGR ID	C	CB over hauling work	13/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested
1161	RQ269912	OCC_241	ntpcos_sd	BAY	407 MAIN BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2 AT AURAIYA(NT)	POWERGR ID	D	BAY EQUIPMENT TESTING	13/Apr/2026	08:00	13/Apr/2026	18:00	Line will be in service through tie bay	PLANNED	Requested
1162	RQ270753	OCC_241	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWERGR ID	D	FOR AMP WORKS	12/Apr/2026	08:00	12/Apr/2026	18:00		PLANNED	Requested
1163	RQ270752	OCC_241	cpcc1_sd	BAY	407 MAIN BAY - 400KV AGRA-SIKAR (PG) CKT-2 AT SIKAR(PG)	POWERGR ID	D	FOR AMP WORKS	11/Apr/2026	08:00	11/Apr/2026	18:00		PLANNED	Requested
1164	RQ269911	OCC_241	ntpcos_sd	BAY	405 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT AURAIYA(NT)	POWERGR ID	D	BAY EQUIPMENT TESTING	10/Apr/2026	08:00	10/Apr/2026	18:00	Line will be in service through main bay	PLANNED	Requested
1165	RQ269910	OCC_241	ntpcos_sd	BAY	406 MAIN BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AT AURAIYA(NT)	POWERGR ID	D	BAY EQUIPMENT TESTING	09/Apr/2026	08:00	09/Apr/2026	18:00	Line will be in service through tie bay	PLANNED	Requested
1166	RQ270751	OCC_241	cpcc1_sd	BAY	404 MAIN BAY - 400KV BASSI-SIKAR (PG) CKT-1 AT SIKAR(PG)	POWERGR ID	C	FOR CB OVERHAULING WORKS	07/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested
1167	RQ269909	OCC_241	ntpcos_sd	BAY	420 TIE BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV AURAIYA(NT) (POWERGRID)	POWERGR ID	D	BAY EQUIPMENT TESTING	07/Apr/2026	08:00	07/Apr/2026	18:00	Line will be in service through main bay	PLANNED	Requested
1168	RQ270456	OCC_241	cpcc1_sd	BAY	405 TIE BAY - 400KV ROORKEE(PG)-RISHIKESH(UK) (UK) CKT-1 AND 400/220KV 315 MVA ICT 2 AT ROORKEE(PG)	POWERGR ID	D	FOR AMP Related work	06/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested
1169	RQ269908	OCC_241	ntpcos_sd	BAY	419 MAIN BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 (POWERGRID) AT 400 KV AURAIYA(NT)	POWERGR ID	D	BAY EQUIPMENT TESTING	06/Apr/2026	08:00	06/Apr/2026	18:00	Line will be in service through tie bay	PLANNED	Requested
1170	RQ270455	OCC_241	cpcc1_sd	BAY	404 MAIN BAY - 400KV ROORKEE(PG)-RISHIKESH(UK) (UK) CKT-1 AT ROORKEE(PG)	POWERGR ID	D	FOR AMP Related work	05/Apr/2026	08:00	05/Apr/2026	18:00		PLANNED	Requested

1171	RQ270454	OCC_241	cpcc1_sd	BAY	402 TIE BAY - 400KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (UK) CKT-1 AND 400/220KV 315 MVA ICT 1 AT ROORKEE(PG)	POWERGR ID	D	FOR AMP Related work	04/Apr/2026	08:00	04/Apr/2026	18:00			PLANNED	Requested
1172	RQ270689	OCC_241	cpcc1_sd	BAY	439 MAIN BAY - 400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2 (POWERGRID) AT 400 KV BHIWANI(PG)	POWERGR ID	D	AMP work	03/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
1173	RQ270425	OCC_241	cpcc1_sd	BAY	414 TIE BAY - 400KV KOTA(PG)-ANTA(NT) (UNDEF) CKT-1 AND 50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWERGR ID	D	FOR AMP Related work	03/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
1174	RQ270453	OCC_241	cpcc1_sd	BAY	401 MAIN BAY - 400KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (UK) CKT-1 AT ROORKEE(PG)	POWERGR ID	D	FOR AMP Related work	03/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
1175	RQ270750	OCC_241	cpcc1_sd	BAY	401 MAIN BAY - 400KV BASSI-SIKAR (PG) CKT-2 AT SIKAR(PG)	POWERGR ID	C	FOR CB OVERHAULING WORKS	03/Apr/2026	08:00	06/Apr/2026	18:00			PLANNED	Requested
1176	RQ270424	OCC_241	cpcc1_sd	BAY	404 MAIN BAY - 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 (POWERGRID) AT KOTA(PG)	POWERGR ID	D	FOR AMP Related work	02/Apr/2026	08:00	02/Apr/2026	18:00			PLANNED	Requested
1177	RQ269907	OCC_241	ntpcos_sd	BAY	417 TIE BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV AURAIYA(NT) (POWERGRID)	POWERGR ID	D	BAY EQUIPMENT TESTING	02/Apr/2026	08:00	02/Apr/2026	18:00	Line will be in service through main bay		PLANNED	Requested
1178	RQ270423	OCC_241	cpcc1_sd	BAY	402 TIE BAY - 400KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 AND 400KV KOTA(PG)-MERTA(RS) (PG) CKT-1 AT KOTA(PG)	POWERGR ID	D	FOR AMP Related work	01/Apr/2026	08:00	01/Apr/2026	18:00			PLANNED	Requested
1179	RQ270692	OCC_241	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AT HEERAPURA(RS)	POWERGR ID	C	Retrofitment of Main Bay Isolators at Heerapura GSS	01/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested
1180	RQ270420	OCC_241	cpcc1_sd	BAY	421 BUS SECTIONALIZER BAY - 400KV BUS 1 AT KURUKSHETRA(PG) (POWERGRID) AND 400KV BUS 3 AT KURUKSHETRA(PG) AT 400 KV KURUKSHETRA(PG) (POWERGRID)	POWERGR ID	C	For CB Internal Inspection and rectification works	01/Apr/2026	08:00	07/Apr/2026	18:00			PLANNED	Requested
1181	RQ269906	OCC_241	ntpcos_sd	BAY	418 MAIN BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 (POWERGRID) AT 400 KV AURAIYA(NT)	POWERGR ID	D	BAY EQUIPMENT TESTING	01/Apr/2026	08:00	01/Apr/2026	18:00	Line will be in service with tie bay		PLANNED	Requested

1182	RQ270149	OCC_241	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWERGR ID	C	CGL CB interrupter overhauling of Bay-419 at Kanpur	01/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested
1183	RQ270476	OCC_241	cpcc2_sd	BAY	409 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-1 AT NALLAGARH(PG)		C	Overhauling of CB Mechanism-	27/Apr/2026	09:00	29/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1184	RQ270475	OCC_241	cpcc2_sd	BAY	408 TIE BAY - 400 KV NALLAGARH-PATIALA (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)		C	Overhauling of CB Mechanism-	20/Apr/2026	09:00	22/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1185	RQ270474	OCC_241	cpcc2_sd	BAY	406 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-2 AT NALLAGARH(PG)		C	Overhauling of CB Mechanism-	13/Apr/2026	09:00	15/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1186	RQ270473	OCC_241	cpcc2_sd	BAY	405 TIE BAY - 400 KV NALLAGARH-PATIALA (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)		C	Overhauling of CB Mechanism-	06/Apr/2026	09:00	08/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1187	RQ270795	OCC_241	slcpcs_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	27/Apr/2026	08:00	27/Apr/2026	18:00		PLANNED	Requested
1188	RQ270791	OCC_241	slcpcs_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	24/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested
1189	RQ270785	OCC_241	slcpcs_sd	BAY	402 TIE BAY - 400 KV NAKODAR(PG)-MAKHU(PS) (PS) CKT-2 (PSTCL) AND 400 KV AMRITSAR(PG)- MAKHU(PS) (PSTCL) CKT-2 AT 400 KV MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 402 and cleaning of CR panel and BMK of CT,CB related with associated bay	23/Apr/2026	08:00	23/Apr/2026	18:00		PLANNED	Requested
1190	RQ270787	OCC_241	slcpcs_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)- DHANANSU(PS) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	CRM Testing	23/Apr/2026	08:00	23/Apr/2026	18:00		PLANNED	Requested
1191	RQ270784	OCC_241	slcpcs_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)- HMEL (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Maintainance	21/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested
1192	RQ270781	OCC_241	slcpcs_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	20/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested

1193	RQ270780	OCC_241	slcpcs_sd	BAY	416 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	17/Apr/2026	08:00	17/Apr/2026	18:00			PLANNED	Requested
1194	RQ270777	OCC_241	slcpcs_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT DHANANSU(PS) (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	CRM Testing	16/Apr/2026	08:00	16/Apr/2026	18:00			PLANNED	Requested
1195	RQ270778	OCC_241	slcpcs_sd	BAY	418 MAIN BAY - 400KV RAJPURA TPS(PSTCL)- RAJPURA(PS) (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	16/Apr/2026	08:00	16/Apr/2026	18:00			PLANNED	Requested
1196	RQ270775	OCC_241	slcpcs_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT- 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 407 and cleaning of CR panel and BMK of CT,CB related with associated bay	16/Apr/2026	08:00	16/Apr/2026	18:00			PLANNED	Requested
1197	RQ270772	OCC_241	slcpcs_sd	BAY	417 TIE BAY - 400KV RAJPURA TPS(PSTCL)- RAJPURA(PS) (PS) CKT-1 AND 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	13/Apr/2026	08:00	13/Apr/2026	18:00			PLANNED	Requested
1198	RQ270770	OCC_241	slcpcs_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(PSTCL)- RAJPURA(PS) (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	10/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested
1199	RQ270767	OCC_241	slcpcs_sd	BAY	414 TIE BAY - 400KV RAJPURA TPS(PSTCL)- RAJPURA(PS) (PS) CKT-2 AND 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	09/Apr/2026	08:00	09/Apr/2026	18:00			PLANNED	Requested
1200	RQ270766	OCC_241	slcpcs_sd	BAY	413 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	08/Apr/2026	08:00	08/Apr/2026	18:00			PLANNED	Requested
1201	RQ270764	OCC_241	slcpcs_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	07/Apr/2026	08:00	07/Apr/2026	18:00			PLANNED	Requested
1202	RQ270763	OCC_241	slcpcs_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	06/Apr/2026	08:00	06/Apr/2026	18:00			PLANNED	Requested

1203	RQ270760	OCC_241	sldcps_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	CRM Testing	06/Apr/2026	08:00	06/Apr/2026	18:00			PLANNED	Requested
1204	RQ270759	OCC_241	sldcps_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	02/Apr/2026	08:00	02/Apr/2026	18:00			PLANNED	Requested
1205	RQ270746	OCC_241	sldcps_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) AND FUTURE	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	01/Apr/2026	08:00	01/Apr/2026	18:00			PLANNED	Requested
1206	RQ269864	OCC_241	ntpcos_sd	BAY	436 TIE BAY - 400 KV RIHAND(NT)- VINDHYACHALPOOL(PG) (PG) CKT-2 (NTPC) AND FUTURE AT 400 KV RIHAND(NT) (NTPC)	NTPC	C	400KV GE BREAKER OH WORK -X3652 THROUGH OEM	23/Apr/2026	08:00	30/Apr/2026	18:00	400KV BAY NO. 36 SHUTDWN REQUIRED. PO CONTRACT IS EXPIRING SOON.		PLANNED	Requested
1207	RQ269863	OCC_241	ntpcos_sd	BAY	430 TIE BAY - 400 KV RIHAND(NT)- VINDHYACHALPOOL(PG) (PG) CKT-1 (NTPC) AND 80 MVAR BUS REACTOR NO 1 AT 400KV RIHAND(NT) AT 400 KV RIHAND(NT) (NTPC)	NTPC	C	400KV GE BREAKER OH WORK -X3052 THROUGH OEM	15/Apr/2026	08:00	22/Apr/2026	18:00	400KV BAY NO. 30 SHUTDWN REQUIRED. PO CONTRACT IS EXPIRING SOON.		PLANNED	Requested
1208	RQ271613	OCC_241	ntpcos_sd	BAY	TBC-1 TRANSFER BUS BAY - 400KV BUSS AT SINGRAULI(NT) (NTPC)	NTPC	C	BUS-01 ISOLATOR REPLACEMENT	06/Apr/2026	08:00	08/Apr/2026	18:00	BUS SHUTDOWN WILL BE REQUIRED		PLANNED	Requested
1209	RQ271608	OCC_241	ntpcos_sd	BAY	TBC-1 TRANSFER BUS BAY - 400KV BUSS AT SINGRAULI(NT) (NTPC)	NTPC	C	Bus-02 isolator checking	03/Apr/2026	08:00	03/Apr/2026	18:00	Isolator is sticking up		PLANNED	Requested
1210	RQ271607	OCC_241	ntpcos_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	Bus-02 isolator checking	01/Apr/2026	08:00	02/Apr/2026	18:00	Isolator is sticking up		PLANNED	Requested
1211	RQ270461	OCC_241	cpcc1_sd	BAY	413 MAIN BAY - 400 KV CHITTORGARH(PG)- NEEMUCH(MP) (PNTSL) CKT- 2 (PNTSL) AT 400 KV CHITTORGARH(PG)	PNTSL	D	AMP work	20/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
1212	RQ270460	OCC_241	cpcc1_sd	BAY	411 TIE BAY - 400 KV CHITTORGARH(PG)- NEEMUCH(MP) (PNTSL) CKT- 1 (PNTSL) AND FUTURE AT 400 KV CHITTORGARH(PG) (PNTSL)	PNTSL	D	AMP work	18/Apr/2026	08:00	18/Apr/2026	18:00			PLANNED	Requested
1213	RQ270459	OCC_241	cpcc1_sd	BAY	410 MAIN BAY - 400 KV CHITTORGARH(PG)- NEEMUCH(MP) (PNTSL) CKT- 1 (PNTSL) AT 400 KV CHITTORGARH(PG)	PNTSL	D	AMP work	16/Apr/2026	08:00	16/Apr/2026	18:00			PLANNED	Requested

1214	RQ270693	OCC_241	cpcc1_sd	BAY	403 MAIN BAY - 400KV HEERAPURA-HINDAUN (RS) CKT-1 AT HEERAPURA(RS)	RRVPNL	C	Retrofitment of Main Bay Isolators at Heerapura GSS	16/Apr/2026	08:00	30/Apr/2026	18:00			PLANNED	Requested
1215	RQ270351	OCC_241	cpcc1_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	SCADA TESTING DURING SCADA UPGRADATION WORK	16/Apr/2026	08:00	16/Apr/2026	18:00			PLANNED	Requested
1216	RQ270350	OCC_241	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	SCADA TESTING DURING SCADA UPGRADATION WORK	15/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested
1217	RQ270349	OCC_241	cpcc1_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	SCADA TESTING DURING SCADA UPGRADATION WORK	14/Apr/2026	08:00	14/Apr/2026	18:00			PLANNED	Requested
1218	RQ270348	OCC_241	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	SCADA TESTING DURING SCADA UPGRADATION WORK	13/Apr/2026	08:00	13/Apr/2026	18:00			PLANNED	Requested
1219	RQ270451	OCC_241	cpcc1_sd	BAY	40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS)	RRVPNL	C	CB DRIVE OVERHAULING WORKS	07/Apr/2026	08:00	09/Apr/2026	18:00			PLANNED	Requested
1220	RQ270345	OCC_241	slcdrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	10/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested
1221	RQ270346	OCC_241	slcdrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	08/Apr/2026	08:00	08/Apr/2026	18:00			PLANNED	Requested
1222	RQ270347	OCC_241	slcdrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	06/Apr/2026	08:00	06/Apr/2026	18:00			PLANNED	Requested
1223	RQ270613	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)		D	Bus Bar/ LBB Testing	30/Apr/2026	10:00	30/Apr/2026	12:00	Kindly approve.		PLANNED	Requested
1224	RQ270627	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT NALLAGARH(PG)		D	For attending Punch Points of ICT4 -	30/Apr/2026	09:00	30/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1225	RQ270612	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG)		D	Bus Bar/ LBB Testing	29/Apr/2026	10:00	29/Apr/2026	12:00	Kindly approve.		PLANNED	Requested
1226	RQ270630	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	27/Apr/2026	10:00	27/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1227	RQ270625	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	22/Apr/2026	10:00	22/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1228	RQ270624	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	21/Apr/2026	10:00	21/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1229	RQ270616	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	21/Apr/2026	09:30	21/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1230	RQ270615	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/Apr/2026	09:30	20/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1231	RQ270620	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)		D	AMP Works-	17/Apr/2026	10:00	17/Apr/2026	17:00	Kindly approve.		PLANNED	Requested

1232	RQ270623	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Apr/2026	10:00	17/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1233	RQ270629	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	15/Apr/2026	10:00	15/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1234	RQ270619	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)		D	AMP Works-	15/Apr/2026	10:00	15/Apr/2026	17:00	Kindly approve.	PLANNED	Requested	
1235	RQ270628	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	14/Apr/2026	10:00	14/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1236	RQ270614	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	13/Apr/2026	09:30	13/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1237	RQ270626	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	09/Apr/2026	10:00	09/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1238	RQ270618	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)		D	AMP Works-	09/Apr/2026	10:00	09/Apr/2026	17:00	Kindly approve.	PLANNED	Requested	
1239	RQ270611	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)		D	For Annual Maintenance works	08/Apr/2026	10:00	08/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1240	RQ270617	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)		D	AMP Works-	07/Apr/2026	10:00	07/Apr/2026	17:00	Kindly approve.	PLANNED	Requested	
1241	RQ270610	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)		D	For Annual Maintenance works	06/Apr/2026	10:00	06/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1242	RQ270632	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)		D	AMP work	03/Apr/2026	09:00	03/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1243	RQ270621	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)		D	For AMP Works	02/Apr/2026	09:00	02/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1244	RQ270631	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)		D	For AMP Work	01/Apr/2026	10:00	01/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1245	RQ270622	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD(PG)		D	Replacement of 33KV Bushing in ICT-1	01/Apr/2026	09:00	02/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1246	RQ270240	OCC_241	slcrrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE	30/Apr/2026	08:00	30/Apr/2026	18:00		PLANNED	Requested	
1247	RQ270233	OCC_241	slcrrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE	29/Apr/2026	08:00	29/Apr/2026	18:00		PLANNED	Requested	
1248	RQ270234	OCC_241	slcrrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	22/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested	
1249	RQ270242	OCC_241	slcrrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GSS PACHPADRA(RS)	RRVPNL	D	Quarterly Maint. Work	20/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested	
1250	RQ270237	OCC_241	slcrrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	17/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested	
1251	RQ270344	OCC_241	slcrrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Troubleshooting & testing of Fire HVS Fightinng	08/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
1252	RQ270343	OCC_241	slcrrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Troubleshooting & testing of Fire HVS Fightinng	06/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	
1253	RQ270010	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)	POWERGR ID	D	AMP Work & COE Compliances	29/Apr/2026	16:00	29/Apr/2026	23:00		PLANNED	Requested	
1254	RQ269929	OCC_241	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGR ID	C	Retrofitment of entire conventional protection system of 315 MVA ICT 2 with Process bus based protection/ SAS system	25/Apr/2026	08:00	28/Apr/2026	18:00		PLANNED	Requested	

1255	RQ271691	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGR ID	D	Retrofitting of electro mechanical BB relay with Numerical relay.	22/Apr/2026	09:00	22/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1256	RQ270031	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)	POWERGR ID	C	AMP Work	21/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested	
1257	RQ271689	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)	POWERGR ID	D	Retrofitting of electro mechanical BB relay with Numerical relay.	20/Apr/2026	09:00	20/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1258	RQ271682	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWERGR ID	D	Retrofitting of electro mechanical BB relay with Numerical relay.	17/Apr/2026	09:00	17/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1259	RQ269960	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)	POWERGR ID	D	for AMP work	17/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested	
1260	RQ270008	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGR ID	D	AMP Work & COE Compliances	16/Apr/2026	16:00	16/Apr/2026	23:00		PLANNED	Requested	
1261	RQ271684	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWERGR ID	D	Retrofitting of electro mechanical BB relay with Numerical relay.	16/Apr/2026	09:00	16/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1262	RQ270007	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWERGR ID	D	for AMP work	15/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested	
1263	RQ269959	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)	POWERGR ID	D	for AMP work	14/Apr/2026	08:00	14/Apr/2026	18:00		PLANNED	Requested	
1264	RQ270006	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERGR ID	D	for AMP work	13/Apr/2026	08:00	13/Apr/2026	18:00		PLANNED	Requested	
1265	RQ269982	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)	POWERGR ID	D	For AMP work & COE compliance	11/Apr/2026	17:00	11/Apr/2026	23:00		PLANNED	Requested	
1266	RQ270029	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)	POWERGR ID	C	Bushing Replacement with RIP (Add Cap)	11/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested	
1267	RQ270011	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)	POWERGR ID	D	for AMP work	11/Apr/2026	08:00	11/Apr/2026	18:00		PLANNED	Requested	
1268	RQ269981	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)	POWERGR ID	D	For AMP work & COE compliance	10/Apr/2026	17:00	10/Apr/2026	23:00		PLANNED	Requested	
1269	RQ269980	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	POWERGR ID	D	For AMP work & COE compliance	09/Apr/2026	17:00	09/Apr/2026	23:00		PLANNED	Requested	
1270	RQ270025	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAHARANIBAGH(PG)	POWERGR ID	D	ICT AMP Works	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
1271	RQ270050	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWERGR ID	C	BUSHING REPLACEMENT WORK IN ADD CAP	09/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested	
1272	RQ269931	OCC_241	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAINPURI(PG)	POWERGR ID	D	AMP OF 500MVA 400/220KV ICT-3 AT MAINPURI SS.	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
1273	RQ270053	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG)	POWERGR ID	D	for checking aircell condition in conservator	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
1274	RQ269979	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	POWERGR ID	D	For AMP work & COE compliance	08/Apr/2026	17:00	08/Apr/2026	23:00		PLANNED	Requested	
1275	RQ271690	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	POWERGR ID	D	Retrofitting of electro mechanical BB relay with Numerical relay.	08/Apr/2026	09:00	08/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1276	RQ270024	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANIBAGH(PG)	POWERGR ID	D	ICT AMP Works	08/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested	
1277	RQ269978	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWERGR ID	D	For AMP work & COE compliance	07/Apr/2026	17:00	07/Apr/2026	23:00		PLANNED	Requested	
1278	RQ271683	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWERGR ID	D	Retrofitting of electro mechanical BB relay with Numerical relay.	07/Apr/2026	09:00	07/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1279	RQ269930	OCC_241	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWERGR ID	D	AMP OF 315MVA 400/220KV ICT-2 AT MAINPURI SS.	07/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	

1280	RQ270054	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHRADUN(PG)	POWERGR ID	D	To arrest oil seepage at PRD and checking of Aircell condition in conservator	07/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested
1281	RQ271685	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)	POWERGR ID	D	Retrofitting of electro mechanical BB relay with Numerical relay.	06/Apr/2026	09:00	06/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1282	RQ269964	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)	POWERGR ID	C	For SF6 Leakage arresting work in 220 kv side Cable Termination Box [R & Y Phase]	06/Apr/2026	08:00	11/Apr/2026	18:00		PLANNED	Requested
1283	RQ270021	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	POWERGR ID	D	for AMP work	06/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested
1284	RQ269974	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	POWERGR ID	D	For AMP work & COE compliance	03/Apr/2026	17:00	03/Apr/2026	23:00		PLANNED	Requested
1285	RQ271688	OCC_241	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGR ID	D	Retrofitting of electro mechanical BB relay with Numerical relay.	03/Apr/2026	09:00	03/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1286	RQ269973	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	POWERGR ID	D	For AMP work & COE compliance	02/Apr/2026	17:00	02/Apr/2026	23:00		PLANNED	Requested
1287	RQ270043	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAHARANPUR(PG)	POWERGR ID	D	for AMP work	02/Apr/2026	08:00	02/Apr/2026	18:00		PLANNED	Requested
1288	RQ269972	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWERGR ID	D	For AMP work & COE compliance	01/Apr/2026	17:00	01/Apr/2026	23:00		PLANNED	Requested
1289	RQ269965	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)	POWERGR ID	D	For AMP work & COE compliance	01/Apr/2026	08:00	01/Apr/2026	18:00		PLANNED	Requested
1290	RQ270042	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG)	POWERGR ID	D	for AMP work	01/Apr/2026	08:00	01/Apr/2026	18:00		PLANNED	Requested
1291	RQ270048	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWERGR ID	C	400/220kv ICT-2 Dropper and Jack Bus Replacement in add cap	01/Apr/2026	08:00	02/Apr/2026	18:00	220 Kv Bus-1 , Bus-2, TBC shall be dead , Dia of ICT-1, ICT-2, ICT-3 in 400 kv shall be kept in Open condition	PLANNED	Requested
1292	RQ270049	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWERGR ID	C	400/220kv ICT-1 Dropper and Jack Bus Replacement in add cap	01/Apr/2026	08:00	02/Apr/2026	18:00	220 Kv Bus-1 , Bus-2, TBC shall be dead , Dia of ICT-1, ICT-2, ICT-3 in 400 kv shall be kept in Open condition	PLANNED	Requested
1293	RQ270030	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)	POWERGR ID	C	Bushing Replacement with RIP (Add Cap)	01/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested
1294	RQ271541	OCC_241	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	27/Apr/2026	08:00	27/Apr/2026	18:00		PLANNED	Requested
1295	RQ271540	OCC_241	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	27/Apr/2026	08:00	27/Apr/2026	18:00		PLANNED	Requested
1296	RQ271539	OCC_241	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	24/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested
1297	RQ270820	OCC_241	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	23/Apr/2026	08:00	23/Apr/2026	18:00		PLANNED	Requested

1298	RQ270818	OCC_241	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	22/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested
1299	RQ270813	OCC_241	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	20/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested
1300	RQ270814	OCC_241	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL)	PSTCL	D	Half Yearly Scheduled Maintenance	20/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested
1301	RQ270812	OCC_241	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	20/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested
1302	RQ270811	OCC_241	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	17/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested
1303	RQ270806	OCC_241	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	Half Yearly Scheduled Maintenance	15/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested
1304	RQ270805	OCC_241	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	15/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested
1305	RQ270804	OCC_241	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	13/Apr/2026	08:00	13/Apr/2026	18:00		PLANNED	Requested
1306	RQ270801	OCC_241	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	10/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested
1307	RQ270800	OCC_241	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual Mtc.	07/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested
1308	RQ270799	OCC_241	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual Mtc.	06/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested
1309	RQ270798	OCC_241	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	02/Apr/2026	08:00	02/Apr/2026	18:00		PLANNED	Requested
1310	RQ270796	OCC_241	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	01/Apr/2026	08:00	01/Apr/2026	18:00		PLANNED	Requested
1311	RQ271729	OCC_241	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	Capacitance and Tan delta testing.	24/Apr/2026	09:00	24/Apr/2026	13:00	Load shall be managed by ICT-1, ICT-2 & ICT-3	PLANNED	Requested
1312	RQ271723	OCC_241	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	PMS and General Maintenance work	21/Apr/2026	05:30	21/Apr/2026	10:00	Load will meet through ICT-2,3,4,5,6	PLANNED	Requested
1313	RQ270003	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)	PBTSL	D	For AMP and Construction works	22/Apr/2026	16:00	25/Apr/2026	23:00		PLANNED	Requested
1314	RQ270002	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)	PBTSL	D	For AMP and Construction works	19/Apr/2026	16:00	22/Apr/2026	23:00		PLANNED	Requested
1315	RQ270001	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)	PBTSL	D	For AMP and Construction works	16/Apr/2026	16:00	19/Apr/2026	23:00		PLANNED	Requested
1316	RQ270000	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	PBTSL	D	For AMP and Construction works	13/Apr/2026	16:00	16/Apr/2026	23:00		PLANNED	Requested
1317	RQ269999	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)	PBTSL	D	For AMP and Construction works	10/Apr/2026	16:00	13/Apr/2026	23:00		PLANNED	Requested
1318	RQ269998	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)	PBTSL	D	For AMP and Construction works	07/Apr/2026	16:00	10/Apr/2026	23:00		PLANNED	Requested
1319	RQ269997	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)	PBTSL	D	For AMP and Construction works	04/Apr/2026	16:00	07/Apr/2026	23:00		PLANNED	Requested

1320	RQ269996	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	PBTSL	D	For AMP and Construction works	01/Apr/2026	16:00	04/Apr/2026	23:00		PLANNED	Requested	
1321	RQ271571	OCC_241	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	Replacement of OSR Relay	20/Apr/2026	10:00	20/Apr/2026	15:00		PLANNED	Requested	
1322	RQ271570	OCC_241	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	C	To attend oil leakage and centrifuging of Transformer	15/Apr/2026	08:00	18/Apr/2026	18:00		PLANNED	Requested	
1323	RQ270341	OCC_241	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SANGOD GSS (RS)	SANGOD_TSL_RS	C	For replacement of conservator of ICT 1 500MVA	16/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested	
1324	RQ270020	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	PRTL	D	Testing & commissioning works of Transfer Bus Coupler Bay 230	12/Apr/2026	17:00	13/Apr/2026	23:00		PLANNED	Requested	
1325	RQ270018	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)	PRTL	D	Testing & commissioning works of Transfer Bus Coupler Bay 230	08/Apr/2026	17:00	09/Apr/2026	23:00		PLANNED	Requested	
1326	RQ270017	OCC_241	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	PRTL	D	Testing & commissioning works of Transfer Bus Coupler Bay 230	06/Apr/2026	17:00	07/Apr/2026	23:00		PLANNED	Requested	
1327	RQ269861	OCC_241	sterlite_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT KISHTWAR(GIS)	KWTL	D	Shutdown required for replacement of the Terminal connectors of the LV 1 & LV2 and Neutral Bushing	10/Apr/2026	10:00	10/Apr/2026	19:00	Shutdown required	PLANNED	Requested	
1328	RQ269860	OCC_241	sterlite_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT KISHTWAR(GIS)	KWTL	D	Shutdown required for replacement of the Terminal connectors of the LV 1 & LV2 and Neutral Bushing	09/Apr/2026	10:00	09/Apr/2026	19:00	Shutdown required	PLANNED	Requested	
1329	RQ270803	OCC_241	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	06/Apr/2026	09:00	06/Apr/2026	17:00		PLANNED	Requested	
1330	RQ270802	OCC_241	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	02/Apr/2026	09:00	02/Apr/2026	17:00		PLANNED	Requested	
1331	RQ269936	OCC_241	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGR ID	D	AMP Work at Sitarganj Substation OF 220/132kV ICT	27/Apr/2026	10:00	27/Apr/2026	18:00		PLANNED	Requested	
1332	RQ269938	OCC_241	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWERGR ID	D	AMP Work at Sitarganj Substation OF 220/132kV ICT	25/Apr/2026	10:00	25/Apr/2026	18:00		PLANNED	Requested	
1333	RQ269937	OCC_241	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWERGR ID	D	AMP Work at Sitarganj Substation OF 220/132kV ICT	23/Apr/2026	10:00	23/Apr/2026	18:00		PLANNED	Requested	

1334	RQ269939	OCC_241	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGR ID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kV 160MVA ICT in place of M/s Bharat Bijlee Make 220/132kV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132kV Sitarganj Substation of POWERGRID NR-III	02/Apr/2026	10:00	30/Apr/2026	18:00			PLANNED	Requested
1335	RQ270524	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)- PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2		D	Bus Bar/ LBB Testing	30/Apr/2026	10:00	30/Apr/2026	12:00	Kindly approve.		PLANNED	Requested
1336	RQ270523	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)- PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1		D	Bus Bar/ LBB Testing	29/Apr/2026	10:00	29/Apr/2026	12:00	Kindly approve.		PLANNED	Requested
1337	RQ271720	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)- PAMPORE(PDD) (PG) CKT-2		D	Retrofitting of electro mechanical BB relay with Numerical relay.	28/Apr/2026	09:00	28/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1338	RQ271441	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)- CHITTORGARH(RS) (PG) CKT- 2		D	Insertion of additional glass disc/ To attend shutdown nature defects	25/Apr/2026	08:00	30/Apr/2026	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1		PLANNED	Requested
1339	RQ271087	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)- CHITTORGARH(RS) (PG) CKT- 2		D	Insertion of additional glass disc/ To attend shutdown nature defects	25/Apr/2026	08:00	30/Apr/2026	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1		PLANNED	Requested
1340	RQ271205	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25/Apr/2026	08:00	25/Apr/2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK1		PLANNED	Requested
1341	RQ270851	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)- BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25/Apr/2026	08:00	25/Apr/2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK1		PLANNED	Requested
1342	RQ270597	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)- PONG(BB) (PG) CKT-1		D	AR non auto mode required during shutdown of 220KV Bairsuil-Pong ckt	24/Apr/2026	09:00	24/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1343	RQ270596	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)- PONG(BB) (PG) CKT-1		D	AMP of Line/bay equipments at Pong end and rectification of shutdown nature defects of Line	24/Apr/2026	09:00	24/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1344	RQ271378	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)- RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	For AMP of Line Bay	23/Apr/2026	17:00	23/Apr/2026	23:59			PLANNED	Requested
1345	RQ271024	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)- RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	For AMP of Line Bay	23/Apr/2026	17:00	23/Apr/2026	23:59			PLANNED	Requested

1346	RQ271320	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Renew_Dinkar_UPL_SL_Bik2-Bikaner_2 (PBTSL) (Renew Dinkar_UPL) Ckt-1	D	For construction and AMP works	23/Apr/2026	16:00	28/Apr/2026	23:00		PLANNED	Requested
1347	RQ270966	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Renew_Dinkar_UPL_SL_Bik2-Bikaner_2 (PBTSL) (Renew Dinkar_UPL) Ckt-1	D	For construction and AMP works	23/Apr/2026	16:00	28/Apr/2026	23:00		PLANNED	Requested
1348	RQ271715	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(P5) (PSTCL) CKT-1	D	Retrofitting of electro mechanical BB relay with Numerical relay.	23/Apr/2026	09:00	23/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1349	RQ270850	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	D	For attending S/D nature defects	23/Apr/2026	08:00	23/Apr/2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Requested
1350	RQ271204	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	D	For attending S/D nature defects	23/Apr/2026	08:00	23/Apr/2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Requested
1351	RQ271377	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	D	For AMP of Line Bay	22/Apr/2026	17:00	22/Apr/2026	23:59		PLANNED	Requested
1352	RQ271023	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	D	For AMP of Line Bay	22/Apr/2026	17:00	22/Apr/2026	23:59		PLANNED	Requested
1353	RQ270965	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JUNA_REPL_SL_BKN2 (JUNA_REPL) CKT-1	D	For construction and AMP works	22/Apr/2026	16:00	27/Apr/2026	23:00		PLANNED	Requested
1354	RQ271319	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JUNA_REPL_SL_BKN2 (JUNA_REPL) CKT-1	D	For construction and AMP works	22/Apr/2026	16:00	27/Apr/2026	23:00		PLANNED	Requested
1355	RQ270563	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASHA(P5) (PSTCL) CKT-2	D	Line & Bay equipments AMP work	22/Apr/2026	10:00	22/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1356	RQ270598	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	D	AMP of Line/bay equipments at Pong end and rectification of shutdown nature defects of Line	22/Apr/2026	09:00	22/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1357	RQ270599	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	D	AR non auto mode required during shutdown of 220KV Jessore-Pong ckt	22/Apr/2026	09:00	22/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1358	RQ271714	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(P5) (PSTCL) CKT-2	D	Retrofitting of electro mechanical BB relay with Numerical relay.	22/Apr/2026	09:00	22/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1359	RQ271426	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1	D	For AMP Works	22/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested
1360	RQ271072	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1	D	For AMP Works	22/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested

1361	RQ271376	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	D	For AMP of Line Bay	21/Apr/2026	17:00	21/Apr/2026	23:59			PLANNED	Requested
1362	RQ271022	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	D	For AMP of Line Bay	21/Apr/2026	17:00	21/Apr/2026	23:59			PLANNED	Requested
1363	RQ270964	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTS) (ASSPL_BKN2) CKT-1	D	For construction and AMP works	21/Apr/2026	16:00	26/Apr/2026	23:00			PLANNED	Requested
1364	RQ271318	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTS) (ASSPL_BKN2) CKT-1	D	For construction and AMP works	21/Apr/2026	16:00	26/Apr/2026	23:00			PLANNED	Requested
1365	RQ270562	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASHA(PS) (PSTCL) CKT-1	D	Line & Bay equipments AMP work	21/Apr/2026	10:00	21/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1366	RQ271127	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1	D	Relay testing	21/Apr/2026	09:00	21/Apr/2026	18:00			PLANNED	Requested
1367	RQ271481	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1	D	Relay testing	21/Apr/2026	09:00	21/Apr/2026	18:00			PLANNED	Requested
1368	RQ271126	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1	D	Relay testing	20/Apr/2026	09:00	20/Apr/2026	18:00			PLANNED	Requested
1369	RQ271480	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1	D	Relay testing	20/Apr/2026	09:00	20/Apr/2026	18:00			PLANNED	Requested
1370	RQ270543	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAJOKHERI (HV) (HVPNL) CKT-2	D	Line & Bay equipments AMP work	20/Apr/2026	09:00	20/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1371	RQ270607	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	C	For overhauling of 03 Nos-pole columns of 220kV CB due to suspected DCRM signatures at Gladni end-	20/Apr/2026	09:00	22/Apr/2026	17:00	Kindly approve.		PLANNED	Requested
1372	RQ271712	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4	D	Retrofitting of electro mechanical BB relay with Numerical relay.	20/Apr/2026	09:00	20/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1373	RQ271721	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	D	Retrofitting of electro mechanical BB relay with Numerical relay.	19/Apr/2026	09:00	19/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1374	RQ271710	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2	D	Retrofitting of electro mechanical BB relay with Numerical relay.	19/Apr/2026	09:00	19/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1375	RQ271440	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	19/Apr/2026	08:00	24/Apr/2026	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2		PLANNED	Requested
1376	RQ271086	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	19/Apr/2026	08:00	24/Apr/2026	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2		PLANNED	Requested
1377	RQ271479	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATKA(RS) (RS) CKT-2	D	Relay testing	18/Apr/2026	09:00	18/Apr/2026	18:00			PLANNED	Requested
1378	RQ271125	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATKA(RS) (RS) CKT-2	D	Relay testing	18/Apr/2026	09:00	18/Apr/2026	18:00			PLANNED	Requested

1379	RQ271718	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(IJK) CKT-2	D	Retrofitting of electro mechanical BB relay with Numerical relay.	17/Apr/2026	09:00	17/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1380	RQ271478	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1	D	Relay testing	17/Apr/2026	09:00	17/Apr/2026	18:00		PLANNED	Requested	
1381	RQ271124	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1	D	Relay testing	17/Apr/2026	09:00	17/Apr/2026	18:00		PLANNED	Requested	
1382	RQ271477	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1	D	Relay testing	16/Apr/2026	09:00	16/Apr/2026	18:00		PLANNED	Requested	
1383	RQ271123	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1	D	Relay testing	16/Apr/2026	09:00	16/Apr/2026	18:00		PLANNED	Requested	
1384	RQ270988	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2	D	Line Bay AMP Work	16/Apr/2026	09:00	16/Apr/2026	18:00	Line Bay AMP Work	PLANNED	Requested	
1385	RQ271342	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2	D	Line Bay AMP Work	16/Apr/2026	09:00	16/Apr/2026	18:00	Line Bay AMP Work	PLANNED	Requested	
1386	RQ270606	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	C	For overhauling of 03 Nos-pole columns of 220kV CB due to suspected DCRM signatures at Gladni end-	16/Apr/2026	09:00	18/Apr/2026	17:00	Kindly approve.	PLANNED	Requested	
1387	RQ270595	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	D	AR non auto mode required during shutdown of 220KV Dasuya Sarna ckt-2	15/Apr/2026	09:00	15/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1388	RQ271341	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1	D	Line Bay AMP Work	15/Apr/2026	09:00	15/Apr/2026	18:00	Line Bay AMP Work	PLANNED	Requested	
1389	RQ270987	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1	D	Line Bay AMP Work	15/Apr/2026	09:00	15/Apr/2026	18:00	Line Bay AMP Work	PLANNED	Requested	
1390	RQ271069	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1	D	AMP of Line equipment	15/Apr/2026	09:00	15/Apr/2026	18:00	AMP of Line equipment	PLANNED	Requested	
1391	RQ271423	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1	D	AMP of Line equipment	15/Apr/2026	09:00	15/Apr/2026	18:00	AMP of Line equipment	PLANNED	Requested	
1392	RQ270594	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	D	AMP of Line/bay equipments at Dasuya end and rectification of shutdown nature defects of Line	15/Apr/2026	09:00	15/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1393	RQ271373	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTHG2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1	D	For AMP of Line Bay	14/Apr/2026	17:00	14/Apr/2026	23:59		PLANNED	Requested	
1394	RQ271019	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTHG2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1	D	For AMP of Line Bay	14/Apr/2026	17:00	14/Apr/2026	23:59		PLANNED	Requested	
1395	RQ271325	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1	D	For constrution and AMP works	14/Apr/2026	16:00	18/Apr/2026	23:00		PLANNED	Requested	
1396	RQ270971	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1	D	For constrution and AMP works	14/Apr/2026	16:00	18/Apr/2026	23:00		PLANNED	Requested	

1397	RQ271716	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	D	Retrofitting of electro mechanical BB relay with Numerical relay.	14/Apr/2026	09:00	14/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1398	RQ271068	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1	D	AMP of Line equipment	14/Apr/2026	09:00	14/Apr/2026	18:00	AMP of Line equipment	PLANNED	Requested	
1399	RQ271422	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1	D	AMP of Line equipment	14/Apr/2026	09:00	14/Apr/2026	18:00	AMP of Line equipment	PLANNED	Requested	
1400	RQ270986	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1	D	Line Bay AMP Work	14/Apr/2026	09:00	14/Apr/2026	18:00	Line Bay AMP Work	PLANNED	Requested	
1401	RQ271340	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1	D	Line Bay AMP Work	14/Apr/2026	09:00	14/Apr/2026	18:00	Line Bay AMP Work	PLANNED	Requested	
1402	RQ271088	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	14/Apr/2026	08:00	19/Apr/2026	18:00	S/D required timely	PLANNED	Requested	
1403	RQ271442	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	14/Apr/2026	08:00	19/Apr/2026	18:00	S/D required timely	PLANNED	Requested	
1404	RQ271389	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1	C	reconductoring work of 220 kV Hisar-Hisar IA 1&2	14/Apr/2026	07:00	17/Apr/2026	20:00	Subject to Haryana consent/load to be managed by Haryana	PLANNED	Requested	
1405	RQ271035	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1	C	reconductoring work of 220 kV Hisar-Hisar IA 1&2	14/Apr/2026	07:00	17/Apr/2026	20:00	Subject to Haryana consent/load to be managed by Haryana	PLANNED	Requested	
1406	RQ271036	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2	C	reconductoring work of 220 kV Hisar-Hisar IA 1&2	14/Apr/2026	07:00	17/Apr/2026	20:00	Subject to Haryana consent/load to be managed by Haryana	PLANNED	Requested	
1407	RQ271390	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2	C	reconductoring work of 220 kV Hisar-Hisar IA 1&2	14/Apr/2026	07:00	17/Apr/2026	20:00	Subject to Haryana consent/load to be managed by Haryana	PLANNED	Requested	
1408	RQ271372	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1	D	For AMP of Line Bay	13/Apr/2026	17:00	13/Apr/2026	23:59		PLANNED	Requested	
1409	RQ271018	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1	D	For AMP of Line Bay	13/Apr/2026	17:00	13/Apr/2026	23:59		PLANNED	Requested	
1410	RQ270592	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	D	AMP of Line/bay equipments at Dasuya end and rectification of shutdown nature defects of Line	13/Apr/2026	09:00	13/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1411	RQ270593	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	D	AR non auto mode required during shutdown of 220KV Dasuya Sarna ckt-1	13/Apr/2026	09:00	13/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1412	RQ270985	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2	D	Line Bay AMP Work	13/Apr/2026	09:00	13/Apr/2026	18:00	Line Bay AMP Work	PLANNED	Requested	
1413	RQ271339	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2	D	Line Bay AMP Work	13/Apr/2026	09:00	13/Apr/2026	18:00	Line Bay AMP Work	PLANNED	Requested	
1414	RQ270511	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	Shutdown for damaged OPGW replacment work in 2 span	13/Apr/2026	09:00	15/Apr/2026	17:00	Under Construction Head. Kindly approve.	PLANNED	Requested	
1415	RQ270512	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	D	Shutdown for damaged OPGW replacment work in 2 span	13/Apr/2026	09:00	15/Apr/2026	17:00	Under Construction Head. Kindly approve.	PLANNED	Requested	

1416	RQ270605	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	C	For overhauling of 03 Nos-pole columns of 220kV CB due to suspected DCRM signatures at Gladni end-	13/Apr/2026	09:00	15/Apr/2026	17:00	Kindly approve.	PLANNED	Requested
1417	RQ271092	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	13/Apr/2026	08:00	15/Apr/2026	18:00	Non auto for 220 kv Anta(NTPC)-Lalsot(RS) tl	PLANNED	Requested
1418	RQ271446	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	13/Apr/2026	08:00	15/Apr/2026	18:00	Non auto for 220 kv Anta(NTPC)-Lalsot(RS) tl	PLANNED	Requested
1419	RQ271506	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	D	Measurement for Retrofitment of 220kV Isolators for Mansarovar line feeder at Heerapura GSS	13/Apr/2026	08:00	13/Apr/2026	18:00	Line along with Line Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested
1420	RQ271152	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	D	Measurement for Retrofitment of 220kV Isolators for Mansarovar line feeder at Heerapura GSS	13/Apr/2026	08:00	13/Apr/2026	18:00	Line along with Line Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested
1421	RQ271534	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV IB_VOGT_SSPL__SL_FTG3-FATEHGARH_III(PG) (IBVSSPL) CKT-1	D	Testing & commissioning works of Transfer Bus Coupler Bay 237	11/Apr/2026	17:00	12/Apr/2026	23:59		PLANNED	Requested
1422	RQ271180	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV IB_VOGT_SSPL__SL_FTG3-FATEHGARH_III(PG) (IBVSSPL) CKT-1	D	Testing & commissioning works of Transfer Bus Coupler Bay 237	11/Apr/2026	17:00	12/Apr/2026	23:59		PLANNED	Requested
1423	RQ271197	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-2	D	For Relay Testing works	11/Apr/2026	08:00	11/Apr/2026	18:00	For Relay Testing works	PLANNED	Requested
1424	RQ270843	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-2	D	For Relay Testing works	11/Apr/2026	08:00	11/Apr/2026	18:00	For Relay Testing works	PLANNED	Requested
1425	RQ270956	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	D	Diff Relay installation	11/Apr/2026	08:00	11/Apr/2026	20:00	Diff Relay installation	PLANNED	Requested
1426	RQ271310	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	D	Diff Relay installation	11/Apr/2026	08:00	11/Apr/2026	20:00	Diff Relay installation	PLANNED	Requested
1427	RQ270929	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	For attending S/D nature defects	11/Apr/2026	08:00	11/Apr/2026	18:00		PLANNED	Requested
1428	RQ271283	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	For attending S/D nature defects	11/Apr/2026	08:00	11/Apr/2026	18:00		PLANNED	Requested
1429	RQ271017	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	D	For AMP of Line Bay	10/Apr/2026	17:00	10/Apr/2026	23:59		PLANNED	Requested
1430	RQ271371	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	D	For AMP of Line Bay	10/Apr/2026	17:00	10/Apr/2026	23:59		PLANNED	Requested

1431	RQ270542	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	D	To attend Shutdown nature defects in line-	10/Apr/2026	10:00	10/Apr/2026	17:00	Kindly approve.	PLANNED	Requested	
1432	RQ271713	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1	D	Retrofitting of electro mechanical BB relay with Numerical relay.	10/Apr/2026	09:00	10/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1433	RQ271029	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	D	For AMP of Line Bay	10/Apr/2026	08:00	10/Apr/2026	18:00	FOR AMP OF LINE BAY	PLANNED	Requested	
1434	RQ271383	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	D	For AMP of Line Bay	10/Apr/2026	08:00	10/Apr/2026	18:00	FOR AMP OF LINE BAY	PLANNED	Requested	
1435	RQ271443	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	10/Apr/2026	08:00	15/Apr/2026	18:00	S/D required timely	PLANNED	Requested	
1436	RQ271089	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	10/Apr/2026	08:00	15/Apr/2026	18:00	S/D required timely	PLANNED	Requested	
1437	RQ271196	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1	D	For Relay Testing works	10/Apr/2026	08:00	10/Apr/2026	18:00	For Relay Testing works	PLANNED	Requested	
1438	RQ270842	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1	D	For Relay Testing works	10/Apr/2026	08:00	10/Apr/2026	18:00	For Relay Testing works	PLANNED	Requested	
1439	RQ271309	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	D	Diff Relay installation	10/Apr/2026	08:00	10/Apr/2026	20:00	Diff Relay installation	PLANNED	Requested	
1440	RQ270955	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	D	Diff Relay installation	10/Apr/2026	08:00	10/Apr/2026	20:00	Diff Relay installation	PLANNED	Requested	
1441	RQ271174	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-XL_XPPL_SL_FTG3(PG) (XL_XPPL) CKT-1	D	Testing & commissioning works of Transfer Bus Coupler Bay 230	09/Apr/2026	17:00	10/Apr/2026	23:59		PLANNED	Requested	
1442	RQ271528	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-XL_XPPL_SL_FTG3(PG) (XL_XPPL) CKT-1	D	Testing & commissioning works of Transfer Bus Coupler Bay 230	09/Apr/2026	17:00	10/Apr/2026	23:59		PLANNED	Requested	
1443	RQ271141	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SAHARANPUR(UP) (UP) CKT-1	D	FOR LINE EQUIPMENTS AMP WORK	09/Apr/2026	09:00	09/Apr/2026	18:00	FOR LINE EQUIPMENTS AMP WORK	PLANNED	Requested	
1444	RQ271495	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SAHARANPUR(UP) (UP) CKT-1	D	FOR LINE EQUIPMENTS AMP WORK	09/Apr/2026	09:00	09/Apr/2026	18:00	FOR LINE EQUIPMENTS AMP WORK	PLANNED	Requested	
1445	RQ270928	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	D	For attending S/D nature defects	09/Apr/2026	08:00	09/Apr/2026	18:00	Non Auto of 200 KV Raps_B(NP)-Chittorgatrh(RS) CKT 1	PLANNED	Requested	
1446	RQ271282	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	D	For attending S/D nature defects	09/Apr/2026	08:00	09/Apr/2026	18:00	Non Auto of 200 KV Raps_B(NP)-Chittorgatrh(RS) CKT 1	PLANNED	Requested	
1447	RQ271382	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	D	For AMP of Line Bay	09/Apr/2026	08:00	09/Apr/2026	18:00	FOR AMP OF LINE BAY	PLANNED	Requested	
1448	RQ271028	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	D	For AMP of Line Bay	09/Apr/2026	08:00	09/Apr/2026	18:00	FOR AMP OF LINE BAY	PLANNED	Requested	

1449	RQ271140	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NANAUTA(UP)-SAHARANPUR(PG) (UP) CKT-1	D	FOR LINE EQUIPMENTS AMP WORK	08/Apr/2026	09:00	08/Apr/2026	18:00	FOR LINE EQUIPMENTS AMP WORK	PLANNED	Requested	
1450	RQ271494	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NANAUTA(UP)-SAHARANPUR(PG) (UP) CKT-1	D	FOR LINE EQUIPMENTS AMP WORK	08/Apr/2026	09:00	08/Apr/2026	18:00	FOR LINE EQUIPMENTS AMP WORK	PLANNED	Requested	
1451	RQ270604	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1	D	AMP of Line Equipments.	08/Apr/2026	09:00	08/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1452	RQ270544	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-2	D	LBB Retrofitment in PU of Busbar	08/Apr/2026	09:00	08/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1453	RQ271195	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-2	D	For Relay Testing works	08/Apr/2026	08:00	08/Apr/2026	18:00	For Relay Testing works	PLANNED	Requested	
1454	RQ270841	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-2	D	For Relay Testing works	08/Apr/2026	08:00	08/Apr/2026	18:00	For Relay Testing works	PLANNED	Requested	
1455	RQ271281	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	For attending S/D nature defects	08/Apr/2026	08:00	08/Apr/2026	18:00	Non Auto of 200 KV Raps_B(NP)-Chittorgarh(RS) CKT 2	PLANNED	Requested	
1456	RQ270927	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	For attending S/D nature defects	08/Apr/2026	08:00	08/Apr/2026	18:00	Non Auto of 200 KV Raps_B(NP)-Chittorgarh(RS) CKT 2	PLANNED	Requested	
1457	RQ271027	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1	D	For AMP of Line Bay	08/Apr/2026	08:00	08/Apr/2026	18:00	FOR AMP OF LINE BAY	PLANNED	Requested	
1458	RQ271381	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1	D	For AMP of Line Bay	08/Apr/2026	08:00	08/Apr/2026	18:00	FOR AMP OF LINE BAY	PLANNED	Requested	
1459	RQ271173	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ENERGIZENT_PPL_FTG3-FATEHGARH_III(PG) (ENERGIZENT_PPL) CKT-1	D	Testing & commissioning works of Transfer Bus Coupler Bay 230	07/Apr/2026	17:00	08/Apr/2026	23:59		PLANNED	Requested	
1460	RQ271527	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ENERGIZENT_PPL_FTG3-FATEHGARH_III(PG) (ENERGIZENT_PPL) CKT-1	D	Testing & commissioning works of Transfer Bus Coupler Bay 230	07/Apr/2026	17:00	08/Apr/2026	23:59		PLANNED	Requested	
1461	RQ270540	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	D	To attend Shutdown nature defects in line-	07/Apr/2026	10:00	07/Apr/2026	17:00	Kindly approve.	PLANNED	Requested	
1462	RQ270541	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	D	To attend Shutdown nature defects in line-	07/Apr/2026	10:00	07/Apr/2026	17:00	Kindly approve.	PLANNED	Requested	
1463	RQ270603	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2	D	AMP of Line Equipments.	07/Apr/2026	09:00	07/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1464	RQ271067	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1	D	AMP of Line equipment and for Bus bar testing work at Kota (PG)	07/Apr/2026	09:00	07/Apr/2026	18:00	AMP of Line equipment and for Bus bar testing work at Kota (PG)	PLANNED	Requested	
1465	RQ271421	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1	D	AMP of Line equipment and for Bus bar testing work at Kota (PG)	07/Apr/2026	09:00	07/Apr/2026	18:00	AMP of Line equipment and for Bus bar testing work at Kota (PG)	PLANNED	Requested	
1466	RQ271493	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHARA(UP)-SAHARANPUR(PG) (UP) CKT-1	D	FOR LINE EQUIPMENTS AMP WORK	07/Apr/2026	09:00	07/Apr/2026	18:00	FOR LINE EQUIPMENTS AMP WORK	PLANNED	Requested	
1467	RQ271139	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHARA(UP)-SAHARANPUR(PG) (UP) CKT-1	D	FOR LINE EQUIPMENTS AMP WORK	07/Apr/2026	09:00	07/Apr/2026	18:00	FOR LINE EQUIPMENTS AMP WORK	PLANNED	Requested	
1468	RQ271722	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	D	Retrofitting of electro mechanical BB relay with Numerical relay.	07/Apr/2026	09:00	07/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	

1469	RQ270840	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-1		D	For Relay Testing works	07/Apr/2026	08:00	07/Apr/2026	18:00	For Relay Testing works	PLANNED	Requested	
1470	RQ271194	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-1		D	For Relay Testing works	07/Apr/2026	08:00	07/Apr/2026	18:00	For Relay Testing works	PLANNED	Requested	
1471	RQ271445	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	07/Apr/2026	08:00	12/Apr/2026	18:00	Non auto for 220 kV Anta(NTPC)-Swaimadhapur(RS) & 220 kV Swaimadhapur Dausa Ckt	PLANNED	Requested	
1472	RQ271091	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	07/Apr/2026	08:00	12/Apr/2026	18:00	Non auto for 220 kV Anta(NTPC)-Swaimadhapur(RS) & 220 kV Swaimadhapur Dausa Ckt	PLANNED	Requested	
1473	RQ270548	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KATHAL(PG)-KATHAL(HV) (HVPNL) CKT-1		D	Line & Bay equipments AMP work	06/Apr/2026	09:30	06/Apr/2026	17:30	Kindly approve.	PLANNED	Requested	
1474	RQ271719	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPURE(PDD) (PG) CKT-1		D	Retrofitting of electro mechanical BB relay with Numerical relay.	06/Apr/2026	09:00	06/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1475	RQ271343	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	06/Apr/2026	09:00	10/Apr/2026	18:00	Along with 220kV Main Bus-1	PLANNED	Requested	
1476	RQ270989	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	06/Apr/2026	09:00	10/Apr/2026	18:00	Along with 220kV Main Bus-1	PLANNED	Requested	
1477	RQ271066	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1		D	AMP of Line equipment and for Bus bar testing work at Kota (PG)	06/Apr/2026	09:00	06/Apr/2026	18:00	AMP of Line equipment and for Bus bar testing work at Kota (PG)	PLANNED	Requested	
1478	RQ271420	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1		D	AMP of Line equipment and for Bus bar testing work at Kota (PG)	06/Apr/2026	09:00	06/Apr/2026	18:00	AMP of Line equipment and for Bus bar testing work at Kota (PG)	PLANNED	Requested	
1479	RQ271345	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kV Main Bus-1	06/Apr/2026	09:00	10/Apr/2026	18:00	Along with 220kV Main Bus-1	PLANNED	Requested	
1480	RQ270991	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kV Main Bus-1	06/Apr/2026	09:00	10/Apr/2026	18:00	Along with 220kV Main Bus-1	PLANNED	Requested	
1481	RQ271344	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	06/Apr/2026	09:00	10/Apr/2026	18:00	Along with 220kV Main Bus-1	PLANNED	Requested	
1482	RQ270990	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	06/Apr/2026	09:00	10/Apr/2026	18:00	Along with 220kV Main Bus-1	PLANNED	Requested	
1483	RQ271138	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SHAMLI(UP) (UP) CKT-1		D	FOR LINE EQUIPMENTS AMP WORK	06/Apr/2026	09:00	06/Apr/2026	18:00	FOR LINE EQUIPMENTS AMP WORK	PLANNED	Requested	
1484	RQ271492	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SHAMLI(UP) (UP) CKT-1		D	FOR LINE EQUIPMENTS AMP WORK	06/Apr/2026	09:00	06/Apr/2026	18:00	FOR LINE EQUIPMENTS AMP WORK	PLANNED	Requested	
1485	RQ270602	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1		D	AMP of Line Equipments.	06/Apr/2026	09:00	06/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1486	RQ271439	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Insertion of additional glass disc/ To attend shutdown nature defects	06/Apr/2026	08:00	10/Apr/2026	18:00	Non-Auto mode of 220 kV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	PLANNED	Requested	

1487	RQ271085	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	D	Insertion of additional glass disc/ To attend shutdown nature defects	06/Apr/2026	08:00	10/Apr/2026	18:00	Non-Auto mode of 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	PLANNED	Requested
1488	RQ271379	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	D	For AMP of Line Bay	06/Apr/2026	08:00	06/Apr/2026	18:00	FOR AMP OF LINE BAY	PLANNED	Requested
1489	RQ271025	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	D	For AMP of Line Bay	06/Apr/2026	08:00	06/Apr/2026	18:00	FOR AMP OF LINE BAY	PLANNED	Requested
1490	RQ271526	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHABA_REPL_SL_FTG3-FATEHGARH_III(PG) (KHABA_REPL) CKT-1	D	Testing & commissioning works of Transfer Bus Coupler Bay 230	05/Apr/2026	17:00	06/Apr/2026	23:59		PLANNED	Requested
1491	RQ271172	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHABA_REPL_SL_FTG3-FATEHGARH_III(PG) (KHABA_REPL) CKT-1	D	Testing & commissioning works of Transfer Bus Coupler Bay 230	05/Apr/2026	17:00	06/Apr/2026	23:59		PLANNED	Requested
1492	RQ271525	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSJPL_SL_FTG3(PG) (RENEW_SJPL) CKT-1	D	Testing & commissioning works of Transfer Bus Coupler Bay 230	03/Apr/2026	17:00	04/Apr/2026	23:59		PLANNED	Requested
1493	RQ271171	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSJPL_SL_FTG3(PG) (RENEW_SJPL) CKT-1	D	Testing & commissioning works of Transfer Bus Coupler Bay 230	03/Apr/2026	17:00	04/Apr/2026	23:59		PLANNED	Requested
1494	RQ270547	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-2	D	Line & Bay equipments AMP work	03/Apr/2026	09:30	03/Apr/2026	17:30	Kindly approve.	PLANNED	Requested
1495	RQ271711	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	D	Retrofitting of electro mechanical BB relay with Numerical relay.	03/Apr/2026	09:00	03/Apr/2026	18:00	Kindly approve.	PLANNED	Requested
1496	RQ270970	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_PG-Bikaner_2 (PBTS) (BANDERWALA_TPSL) Ckt-1	D	For construction and AMP works	02/Apr/2026	16:00	07/Apr/2026	23:00		PLANNED	Requested
1497	RQ271324	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_PG-Bikaner_2 (PBTS) (BANDERWALA_TPSL) Ckt-1	D	For construction and AMP works	02/Apr/2026	16:00	07/Apr/2026	23:00		PLANNED	Requested
1498	RQ270546	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-2	D	Line & Bay equipments AMP work	02/Apr/2026	09:30	02/Apr/2026	17:30	Kindly approve.	PLANNED	Requested
1499	RQ271327	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1	D	For construction and AMP works	01/Apr/2026	19:00	05/Apr/2026	23:00		PLANNED	Requested
1500	RQ270973	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1	D	For construction and AMP works	01/Apr/2026	19:00	05/Apr/2026	23:00		PLANNED	Requested
1501	RQ270968	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTS) (SERENTICA_RI4PL_BIK2) CKT-1	D	For construction and AMP works	01/Apr/2026	19:00	05/Apr/2026	23:00		PLANNED	Requested
1502	RQ271322	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTS) (SERENTICA_RI4PL_BIK2) CKT-1	D	For construction and AMP works	01/Apr/2026	19:00	05/Apr/2026	23:00		PLANNED	Requested
1503	RQ271321	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-JGCP_L_SL_BIK2_PG (JUNIPER_NEPL) CKT-1	D	For construction and AMP works	01/Apr/2026	19:00	05/Apr/2026	23:00		PLANNED	Requested

1504	RQ270967	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1		D	For construction and AMP works	01/Apr/2026	19:00	05/Apr/2026	23:00			PLANNED	Requested
1505	RQ270972	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For construction and AMP works	01/Apr/2026	19:00	05/Apr/2026	23:00			PLANNED	Requested
1506	RQ271326	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For construction and AMP works	01/Apr/2026	19:00	05/Apr/2026	23:00			PLANNED	Requested
1507	RQ271323	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) CKT-1		D	For construction and AMP works	01/Apr/2026	16:00	06/Apr/2026	23:00			PLANNED	Requested
1508	RQ270969	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) CKT-1		D	For construction and AMP works	01/Apr/2026	16:00	06/Apr/2026	23:00			PLANNED	Requested
1509	RQ270545	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-1		D	Line & Bay equipments AMP work	01/Apr/2026	09:30	01/Apr/2026	17:30	Kindly approve.		PLANNED	Requested
1510	RQ271709	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1		D	Retrofitting of electro mechanical BB relay with Numerical relay.	01/Apr/2026	09:00	01/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1511	RQ271717	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(IK) (PDD JK) CKT-1		D	Retrofitting of electro mechanical BB relay with Numerical relay.	01/Apr/2026	09:00	01/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1512	RQ271083	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work	01/Apr/2026	08:00	10/Apr/2026	18:00	S/D required timely		PLANNED	Requested
1513	RQ271437	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work	01/Apr/2026	08:00	10/Apr/2026	18:00	S/D required timely		PLANNED	Requested
1514	RQ271505	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1		D	Measurement for Retrofitment of 220kV Isolators for IG Nagar line feeder at Heerapura GSS	01/Apr/2026	08:00	01/Apr/2026	18:00	Line along with Line Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS		PLANNED	Requested
1515	RQ271151	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1		D	Measurement for Retrofitment of 220kV Isolators for IG Nagar line feeder at Heerapura GSS	01/Apr/2026	08:00	01/Apr/2026	18:00	Line along with Line Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS		PLANNED	Requested
1516	RQ271438	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	01/Apr/2026	08:00	05/Apr/2026	18:00	Non-Auto mode of 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		PLANNED	Requested
1517	RQ271084	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	01/Apr/2026	08:00	05/Apr/2026	18:00	Non-Auto mode of 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		PLANNED	Requested
1518	RQ271082	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work	01/Apr/2026	08:00	10/Apr/2026	18:00	S/D required timely		PLANNED	Requested
1519	RQ271436	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work	01/Apr/2026	08:00	10/Apr/2026	18:00	S/D required timely		PLANNED	Requested

1520	RQ271090	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	01/Apr/2026	08:00	06/Apr/2026	18:00	Non auto for 220 kv Anta(NTPC)-Lalsot(RS) tl	PLANNED	Requested	
1521	RQ271444	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	01/Apr/2026	08:00	06/Apr/2026	18:00	Non auto for 220 kv Anta(NTPC)-Lalsot(RS) tl	PLANNED	Requested	
1522	RQ271387	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1		C	reconductoring work of 220 kv Hisar-Hisar IA 1	01/Apr/2026	07:00	30/Apr/2026	20:00	Subject to Haryana consent/load to be managed by Haryana	PLANNED	Requested	
1523	RQ271033	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1		C	reconductoring work of 220 kv Hisar-Hisar IA 1	01/Apr/2026	07:00	30/Apr/2026	20:00	Subject to Haryana consent/load to be managed by Haryana	PLANNED	Requested	
1524	RQ271034	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2		C	reconductoring work of 220 kv Hisar-Hisar IA 1	01/Apr/2026	07:00	30/Apr/2026	20:00	Subject to Haryana consent/load to be managed by Haryana	PLANNED	Requested	
1525	RQ271388	OCC_241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2		C	reconductoring work of 220 kv Hisar-Hisar IA 1	01/Apr/2026	07:00	30/Apr/2026	20:00	Subject to Haryana consent/load to be managed by Haryana	PLANNED	Requested	
1526	RQ271641	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-BARNALA(BB) (BBMB) CKT-1	BBMB	D	Half yearly mtc of S/Stn. Equipments	29/Apr/2026	08:00	29/Apr/2026	18:00		PLANNED	Requested	
1527	RQ271646	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-2	BBMB	D	Half Yearly Mtc. S/Stn. Equipment	29/Apr/2026	08:00	29/Apr/2026	18:00		PLANNED	Requested	
1528	RQ271645	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-1	BBMB	D	Half Yearly Mtc. S/Stn. Equipment	28/Apr/2026	08:00	28/Apr/2026	18:00		PLANNED	Requested	
1529	RQ271662	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	Half Yearly mtc	28/Apr/2026	08:00	28/Apr/2026	18:00		PLANNED	Requested	
1530	RQ271661	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	Half Yearly mtc	27/Apr/2026	08:00	27/Apr/2026	18:00		PLANNED	Requested	
1531	RQ271669	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Half yearly Mtc. of Line at both ends.	27/Apr/2026	08:00	29/Apr/2026	18:00		PLANNED	Requested	
1532	RQ271677	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	Half Yearly mtc	27/Apr/2026	08:00	27/Apr/2026	18:00		PLANNED	Requested	
1533	RQ271659	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Half Yearly mtc	24/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested	
1534	RQ270380	OCC_241	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	23/Apr/2026	08:00	23/Apr/2026	18:00		PLANNED	Requested	
1535	RQ271660	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Half Yearly mtc	23/Apr/2026	08:00	23/Apr/2026	18:00		PLANNED	Requested	
1536	RQ270383	OCC_241	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	23/Apr/2026	08:00	23/Apr/2026	18:00		PLANNED	Requested	
1537	RQ271640	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	Half Yearly mtc	22/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested	
1538	RQ271648	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Half Yearly Mtc. S/Stn. Equipment	22/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested	
1539	RQ271658	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Half Yearly mtc	22/Apr/2026	08:00	22/Apr/2026	18:00		PLANNED	Requested	

1540	RQ271647	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Half Yearly Mtc. S/Stn. Equipment	21/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested	
1541	RQ270382	OCC_241	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	21/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested	
1542	RQ271611	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Line mtc.	21/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested	
1543	RQ271638	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-2	BBMB	D	Half yearly mtc. of S/Stn. Equipments.	21/Apr/2026	08:00	23/Apr/2026	18:00		PLANNED	Requested	
1544	RQ271612	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Yearly & Line mtc.	20/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested	
1545	RQ271620	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Quarterly mtc.	17/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested	
1546	RQ271619	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Quarterly mtc.	16/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested	
1547	RQ271664	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	Half Yearly mtc. of line and allied Substation Equipments	16/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested	
1548	RQ271639	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Half yearly mtc. of line	16/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested	
1549	RQ271656	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Half Yearly mtc	15/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested	
1550	RQ271637	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Half yearly mtc. of S/Stn. Equipments.	15/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested	
1551	RQ271628	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-4	BBMB	D	Annual mtc. of equipments/Bus	11/Apr/2026	08:00	12/Apr/2026	18:00		PLANNED	Requested	
1552	RQ271630	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Annual mtc. of equipments/Bus	11/Apr/2026	08:00	12/Apr/2026	18:00		PLANNED	Requested	
1553	RQ271657	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half Yearly mtc	10/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested	
1554	RQ271654	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	Half Yearly mtc	10/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested	
1555	RQ271673	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly mtc at both ends.	10/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested	
1556	RQ271670	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Half yearly Mtc.	10/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested	
1557	RQ270669	OCC_241	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-3	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
1558	RQ271663	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Half Yearly mtc. of line and allied Substation Equipments	09/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested	
1559	RQ271667	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Half Yearly mtc	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
1560	RQ271672	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Half Yearly mtc	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
1561	RQ271636	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Quarterly mtc.	08/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested	
1562	RQ271649	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	BBMB	D	Half Yearly mtc	07/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	

1563	RQ271650	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Half Yearly mtc	07/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	
1564	RQ271635	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Quarterly mtc.	07/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	
1565	RQ271627	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-3	BBMB	D	Annual mtc. of equipments/Bus	05/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested	
1566	RQ271629	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Annual mtc. of equipments/Bus	05/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested	
1567	RQ271668	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly mtc	03/Apr/2026	08:00	03/Apr/2026	18:00		PLANNED	Requested	
1568	RQ271676	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Half Yearly mtc	02/Apr/2026	08:00	02/Apr/2026	18:00		PLANNED	Requested	
1569	RQ270715	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening T.No. 1 to 20	28/Apr/2026	08:00	28/Apr/2026	18:00		PLANNED	Requested	
1570	RQ270709	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	27/Apr/2026	08:00	27/Apr/2026	18:00		PLANNED	Requested	
1571	RQ270707	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening T.No. 1 to 20	23/Apr/2026	08:00	23/Apr/2026	18:00		PLANNED	Requested	
1572	RQ271642	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	PSTCL	D	Half yearly mtc of S/Stn. Equipments	23/Apr/2026	08:00	23/Apr/2026	18:00		PLANNED	Requested	
1573	RQ270697	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening T.No. 42 to 60	21/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested	
1574	RQ270688	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	20/Apr/2026	08:00	20/Apr/2026	18:00		PLANNED	Requested	
1575	RQ271644	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-BUTARI(PS) (PSTCL) CKT-1	PSTCL	D	Half Yearly Mtc. S/Stn. Equipment	17/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested	
1576	RQ270685	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening T.No. 1 to 20	16/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested	
1577	RQ271674	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHALI(PS) (PSTCL) CKT-1	PSTCL	D	Half Yearly mtc	16/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested	
1578	RQ270674	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 40 to 50	11/Apr/2026	08:00	11/Apr/2026	18:00		PLANNED	Requested	
1579	RQ271643	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-ALAWALPUR(PS) (PSTCL) CKT-1	PSTCL	D	Half Yearly Mtc. S/Stn. Equipment	10/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested	
1580	RQ270671	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening T.No. 1 to 5	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
1581	RQ271675	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MAJRA(PS) (PS) CKT-1	PSTCL	D	Half Yearly mtc	07/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	
1582	RQ270665	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening T.No. 1 to 5	07/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	

1583	RQ271665	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Annual Mtc.	06/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	
1584	RQ270655	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested	
1585	RQ270653	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 40 to 50	04/Apr/2026	08:00	04/Apr/2026	18:00		PLANNED	Requested	
1586	RQ270640	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PS)-LUDHIANA(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening T.No. 5 to 20	01/Apr/2026	08:00	01/Apr/2026	18:00		PLANNED	Requested	
1587	RQ271666	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Annual Mtc.	01/Apr/2026	08:00	02/Apr/2026	18:00		PLANNED	Requested	
1588	RQ269969	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGR ID	C	For Shifting of 220kV Tanakpur(NHPC)-Sitarganj (PG) Transmission Line from ERS to newly erected Towers and thereafter Dismatling of ERS due to Construction of the 4-lane connectivity project of Banbasa ICP With Non Auto Mode of 220 kV Tanakpur - CB Ganj(Bareilly) TL & 220 kV Sitarganj - CB Ganj	27/Apr/2026	10:00	28/Apr/2026	18:00		PLANNED	Requested	
1589	RQ271652	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	POWERGR ID	D	Half Yearly mtc	26/Apr/2026	08:00	26/Apr/2026	18:00		PLANNED	Requested	
1590	RQ269966	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGR ID	C	For Shifting of 220kV Tanakpur(NHPC)-Bareilly (CB Ganj) Transmission Line from ERS to newly erected Towers and thereafter Dismatling of ERS due to Construction of the 4-lane connectivity project of Banbasa With Non Auto Mode of 220 kV Tanakpur - Sitarganj TL & 220 kV Sitarganj - CB Ganj (Bareilly)	23/Apr/2026	10:00	24/Apr/2026	18:00		PLANNED	Requested	
1591	RQ269877	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-3	POWERGR ID	C	annual testing	23/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested	
1592	RQ269875	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAH(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWERGR ID	C	annual testing	20/Apr/2026	08:00	21/Apr/2026	18:00		PLANNED	Requested	

1593	RQ269963	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGR ID	D	For Replacement of M1 Relay and its Testing at 220/132kV Sitarganj Substation and attending Shutdown Nature Defects under Sitarganj TLM Jurisdiction With Non Auto Mode of 220 kV Tanakpur - CB Ganj(Bareilly) TL & 220 kV Sitarganj - CB Ganj (Bareilly) TL	19/Apr/2026	10:00	19/Apr/2026	18:00			PLANNED	Requested
1594	RQ269993	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGR ID	D	For Replacement of M1 Relay and its Testing at 220/132kV Sitarganj Substation and attending Shutdown Nature Defects under Sitarganj and Bareilly TLM Jurisdiction With Non Auto Mode of 220 kV Tanakpur - Sitarganj TL & 220 kV Tanakpur- CB Ganj (Bareilly) TL	17/Apr/2026	10:00	17/Apr/2026	18:00			PLANNED	Requested
1595	RQ270663	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGR ID	D	For shifting of line on ERS to facilitate the pile foundation and tower erection work at location 160 under Bareilly TLM. Additionally, AR Non-auto of 220KV Sitarganj-Bareilly (UPPTCL)line is also required.	16/Apr/2026	09:30	18/Apr/2026	18:00			PLANNED	Requested
1596	RQ2699876	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1	POWERGR ID	C	annual testing	16/Apr/2026	08:00	17/Apr/2026	18:00			PLANNED	Requested
1597	RQ270126	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNAUBASTA(UP) (PG) CKT-1	POWERGR ID	C	"Retrofitment of entire conventional protection system of Line with Process bus based protection/ SAS system A/r of other ckt to be disabled."	14/Apr/2026	08:00	17/Apr/2026	18:00			PLANNED	Requested
1598	RQ269968	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGR ID	C	For shifting of line on ERS to facilitate the pile foundation and tower erection work at location 160 under Bareilly TLM. Additionally AR Non-auto of 220KV Sitarganj-Bareilly (UPPTCL)line is also required	13/Apr/2026	09:30	15/Apr/2026	18:00			PLANNED	Requested
1599	RQ271632	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWERGR ID	D	Annual mtc. of equipments/Bus	11/Apr/2026	08:00	12/Apr/2026	18:00			PLANNED	Requested

1600	RQ269962	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGR ID	D	FOR TESTING OF ABB MAKE PLCC PANELS and attending Shutdown Nature Defects from TLM under Bareilly and Sitarganj Jurisdiction With Non Auto Mode of 220 kV Tanakpur - Sitarganj TL & 220 kV Sitarganj - CB Ganj (Bareilly) TL	10/Apr/2026	10:00	10/Apr/2026	18:00			PLANNED	Requested
1601	RQ270128	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWERGR ID	C	"Retrofitment of entire conventional protection system of 220 kV Knp Rania with Process bus based protection/ SAS system. A/r of other ckt to be disabled."	07/Apr/2026	08:00	09/Apr/2026	18:00			PLANNED	Requested
1602	RQ270768	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWERGR ID	D	Line AMP Works at Allahabad SS.	07/Apr/2026	08:00	07/Apr/2026	18:00			PLANNED	Requested
1603	RQ270077	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWERGR ID	D	"PROTECTION TESTING & AMP A/r of other ckt to be disabled."	06/Apr/2026	09:00	06/Apr/2026	18:00			PLANNED	Requested
1604	RQ271631	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGR ID	D	Annual mtc. of equipments/Bus	05/Apr/2026	08:00	06/Apr/2026	18:00			PLANNED	Requested
1605	RQ269967	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGR ID	C	"For Erection of ERS and shifting of 220kV Tanakpur(NHPC)-Sitarganj (PG) Transmission Line on the same so that Dismatling work of existing Tower With Non Auto Mode of 220 kV Tanakpur - CB Ganj(Bareilly) TL & 220 kV Sitarganj - CB Ganj (Bareilly) TL "	04/Apr/2026	10:00	05/Apr/2026	19:00			PLANNED	Requested
1606	RQ270127	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWERGR ID	C	"Retrofitment of entire conventional protection system of 220 kV Knp Mainpuri with Process bus based protection/ SAS system. A/r of other ckt to be disabled."	04/Apr/2026	08:00	06/Apr/2026	18:00			PLANNED	Requested

1607	RQ269970	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGR ID	C	"For Erection of ERS and shifting of 220kV Tanakpur(NHPC)-Bareilly (CB Ganj) Transmission Line on the same so that Dismatling work of existing Tower could be started at site due to Construction of the 4-lane connectivity project of Banbasa ICP at the India-Nepal border under the Bharatmala Pariyojna Existing Tower at Location No. 15-16 of 220 KV D/C Tanakpur-Bareilly TL; A/r disabled for 220kV tanakpur-Sitarganj & 220KV Sitarganj-CB-ganj"	01/Apr/2026	10:00	02/Apr/2026	19:00			PLANNED	Requested
1608	RQ270159	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWERGR ID	C	"Retrofitment of entire conventional protection system of 220 kV Knp Uch-4 with Process bus based protection/ SAS system A/r of other ckt to be disabled."	01/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
1609	RQ271678	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Half Yearly mtc	27/Apr/2026	08:00	27/Apr/2026	18:00			PLANNED	Requested
1610	RQ271653	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	Half Yearly mtc	17/Apr/2026	08:00	17/Apr/2026	18:00			PLANNED	Requested
1611	RQ271616	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc.	16/Apr/2026	08:00	16/Apr/2026	18:00			PLANNED	Requested
1612	RQ271615	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	15/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested
1613	RQ271655	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Half Yearly mtc	10/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested
1614	RQ271617	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-3	HVPNL	D	Yearly Mtc.	10/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested
1615	RQ271618	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-4	HVPNL	D	Yearly Mtc.	07/Apr/2026	08:00	07/Apr/2026	18:00			PLANNED	Requested
1616	RQ271610	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc.	02/Apr/2026	08:00	02/Apr/2026	18:00			PLANNED	Requested
1617	RQ271609	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	01/Apr/2026	08:00	01/Apr/2026	18:00			PLANNED	Requested
1618	RQ269903	OCC_241	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	D	Bus bar differential relay testing on Bus-C.	22/Apr/2026	08:00	22/Apr/2026	23:00			PLANNED	Requested
1619	RQ269902	OCC_241	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	D	Bus bar differential testing on Bus-C.	21/Apr/2026	08:00	21/Apr/2026	23:00			PLANNED	Requested

1620	RQ270125	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	C	"Retrofitment of entire conventional protection system of Line with Process bus based protection/ SAS system A/r of other ckt to be disabled."	18/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
1621	RQ269901	OCC_241	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing ABCB with SF6 CB and distance protection relay testing.	14/Apr/2026	08:00	20/Apr/2026	23:00			PLANNED	Requested
1622	RQ269900	OCC_241	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing ABCB with SF6 CB, distance protection relay testing and Bus bar differential testing on Bus-B.	06/Apr/2026	08:00	13/Apr/2026	23:00			PLANNED	Requested
1623	RQ270769	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	"Line and Bay AMP Works at Allahabad SS A/r of other ckt to be disabled."	03/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
1624	RQ271591	OCC_241	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing ABCB with SF6 CB and dista....	01/Apr/2026	08:00	05/Apr/2026	23:00			PLANNED	Requested
1625	RQ269918	OCC_241	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SAIFAI (UP) (PG) CKT-1	POWERGR ID,UPPTCL	D	Line equipment testing	21/Apr/2026	08:00	21/Apr/2026	18:00			PLANNED	Requested
1626	RQ270214	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-NAUBASTAKANPUR(UP) (PG) CKT-1	POWERGR ID,UPPTCL	D	"FOR 210 Line BAY Maintenance Work. A/r of other ckt to be disabled."	15/Apr/2026	09:00	15/Apr/2026	18:00			PLANNED	Requested
1627	RQ270124	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGR ID,UPPTCL	C	"Retrofitment of entire conventional protection system of 220 kV Knp Kidwainagar with Process bus based protection/ SAS system A/r of other ckt to be disabled."	10/Apr/2026	08:00	13/Apr/2026	18:00			PLANNED	Requested
1628	RQ270654	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SAIFAI (UP) (PG) CKT-1	POWERGR ID,UPPTCL	D	"AMP OF LINE & MAIN BAY A/r of other ckt to be disabled."	07/Apr/2026	09:00	07/Apr/2026	18:00			PLANNED	Requested
1629	RQ270075	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SAIFAI (UP) (PG) CKT-1	POWERGR ID,UPPTCL	D	"AMP OF LINE & MAIN BAY A/r of other ckt to be disabled."	07/Apr/2026	09:00	07/Apr/2026	18:00			PLANNED	Requested
1630	RQ271651	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWERGR ID,HVPNL	D	Half Yearly mtc	19/Apr/2026	08:00	19/Apr/2026	18:00			PLANNED	Requested
1631	RQ270395	OCC_241	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	09/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested
1632	RQ269898	OCC_241	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	C	Stringing work from the proposed Tower T-1 to Tower T-2 of 220kV Transmission line Phojal to Patlikuhai	07/Apr/2026	10:00	09/Apr/2026	18:00			PLANNED	Requested

1633	RQ271625	OCC_241	slchcp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	HPPTCL	D	maintenance work	02/Apr/2026	09:00	02/Apr/2026	18:00			PLANNED	Requested
1634	RQ271626	OCC_241	slchcp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	HPPTCL	D	maintenance work	02/Apr/2026	09:00	02/Apr/2026	18:00			PLANNED	Requested
1635	RQ271671	OCC_241	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	To set right the allignment of earth switch & carry out half yearly mtc. Work.	02/Apr/2026	08:00	02/Apr/2026	18:00			PLANNED	Requested
1636	RQ271623	OCC_241	slchcp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	HPPTCL	D	maintenance work	01/Apr/2026	09:00	01/Apr/2026	18:00			PLANNED	Requested
1637	RQ271624	OCC_241	slchcp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	HPPTCL	D	maintenance work	01/Apr/2026	09:00	01/Apr/2026	18:00			PLANNED	Requested
1638	RQ270129	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGR ID,RRVPLN	D	For Flashover Insulator replacement	02/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
1639	RQ270484	OCC_241	cpcc2_sd	BUS	220 KV PARBATI POOLING BANALA(PG) - BUS 2		D	Bus Bar testing	30/Apr/2026	10:00	30/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1640	RQ270483	OCC_241	cpcc2_sd	BUS	220 KV PARBATI POOLING BANALA(PG) - BUS 1		D	Bus Bar testing	29/Apr/2026	10:00	29/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1641	RQ270499	OCC_241	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)		D	AMP works	13/Apr/2026	09:00	13/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1642	RQ270501	OCC_241	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)		D	AMP work	10/Apr/2026	09:00	10/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1643	RQ270500	OCC_241	cpcc2_sd	BUS	220KV BUS 1 AT SAMBA(PG)		D	AMP work	09/Apr/2026	09:00	09/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1644	RQ270496	OCC_241	cpcc2_sd	BUS	220KV BUS 2 AT NALLAGARH(PG)		D	AMP of Bus-2	04/Apr/2026	09:00	04/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1645	RQ270495	OCC_241	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)		D	AMP of Bus-1	02/Apr/2026	09:00	02/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1646	RQ270677	OCC_241	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGR ID	D	220 kv Bus 1 Shut down for LBB testing of 215 Main Bay	28/Apr/2026	09:00	28/Apr/2026	13:00			PLANNED	Requested
1647	RQ270315	OCC_241	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWERGR ID	D	For Commissioning related work of 213 & 214 bays	27/Apr/2026	08:00	28/Apr/2026	18:00			PLANNED	Requested
1648	RQ270314	OCC_241	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWERGR ID	D	For Commissioning related work of 213 & 214 bays	25/Apr/2026	08:00	26/Apr/2026	18:00			PLANNED	Requested
1649	RQ270252	OCC_241	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWERGR ID	D	AMP work	23/Apr/2026	17:00	23/Apr/2026	23:00			PLANNED	Requested
1650	RQ270251	OCC_241	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWERGR ID	D	AMP work	22/Apr/2026	17:00	22/Apr/2026	23:00			PLANNED	Requested
1651	RQ270181	OCC_241	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	'LBB testing of 203 Main Bay of 220 kv Knp Sikandra after retrofitment of old LBB relay with process bus LBB relay	20/Apr/2026	08:00	20/Apr/2026	18:00			PLANNED	Requested
1652	RQ270248	OCC_241	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWERGR ID	D	AMP work	19/Apr/2026	17:00	19/Apr/2026	23:00			PLANNED	Requested
1653	RQ270247	OCC_241	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWERGR ID	D	AMP work	18/Apr/2026	17:00	18/Apr/2026	23:00			PLANNED	Requested

1654	RQ270246	OCC_241	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGR ID	D	AMP work	17/Apr/2026	17:00	17/Apr/2026	23:00		PLANNED	Requested	
1655	RQ270182	OCC_241	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	LBB testing of 213 Main Bay of 220 kV Knp Naubasta after retrofitment of old LBB relay with process bus LBB relay	17/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested	
1656	RQ270245	OCC_241	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGR ID	D	AMP work	16/Apr/2026	17:00	16/Apr/2026	23:00		PLANNED	Requested	
1657	RQ271704	OCC_241	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGR ID	C	Retrofitting of electro mechanical BB relay with Numerical relay.	16/Apr/2026	09:00	30/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1658	RQ271700	OCC_241	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWERGR ID	C	Retrofitting of electro mechanical BB relay with Numerical relay.	16/Apr/2026	09:00	30/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1659	RQ270324	OCC_241	cpcc1_sd	BUS	220KV BUS 2 AT BASSI(PG)	POWERGR ID	D	AMP and Relay testing	16/Apr/2026	08:00	18/Apr/2026	18:00		PLANNED	Requested	
1660	RQ270267	OCC_241	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)	POWERGR ID	D	AMP work	15/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested	
1661	RQ270210	OCC_241	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWERGR ID	D	Disconnection of GIS bays from 220kV Bus-1 at POWERGRID 400/220kV Gorakhpur S/S.	14/Apr/2026	08:00	14/Apr/2026	18:00		PLANNED	Requested	
1662	RQ270209	OCC_241	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWERGR ID	D	Interconnection of GIS bays & AMP of 220kV Bus- 1 at POWERGRID 400/220kV Gorakhpur S/S.	13/Apr/2026	08:00	13/Apr/2026	18:00		PLANNED	Requested	
1663	RQ270323	OCC_241	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)	POWERGR ID	D	AMP and Relay testing	13/Apr/2026	08:00	15/Apr/2026	18:00		PLANNED	Requested	
1664	RQ270266	OCC_241	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)	POWERGR ID	D	AMP work	13/Apr/2026	08:00	13/Apr/2026	18:00		PLANNED	Requested	
1665	RQ270187	OCC_241	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	LBB testing of 212 Main Bay of 220 kV Knp Kidwainagar after retrofitment of old LBB relay with process bus LBB relay	13/Apr/2026	08:00	13/Apr/2026	13:00		PLANNED	Requested	
1666	RQ270265	OCC_241	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWERGR ID	D	AMP work	10/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested	
1667	RQ270312	OCC_241	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWERGR ID	D	For attending Hotspot	10/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested	
1668	RQ270264	OCC_241	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWERGR ID	D	AMP work	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
1669	RQ270311	OCC_241	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWERGR ID	D	For attending Hotspot	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
1670	RQ270295	OCC_241	cpcc1_sd	BUS	220KV BUS 2 AT KOTA(PG)	POWERGR ID	D	AMP work and Bus bar testing work	09/Apr/2026	08:00	09/Apr/2026	18:00		PLANNED	Requested	
1671	RQ270681	OCC_241	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	LBB testing of 211 Main Bay of 220 kV Knp Rania after retrofitment of old LBB relay with process bus LBB relay	09/Apr/2026	08:00	09/Apr/2026	13:00		PLANNED	Requested	
1672	RQ270334	OCC_241	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	POWERGR ID	C	AMP work and Bus bar testing work	09/Apr/2026	08:00	11/Apr/2026	18:00		PLANNED	Requested	
1673	RQ270330	OCC_241	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWERGR ID	C	For replacement of Bus 1 conductor in ADD CAP.	08/Apr/2026	08:00	12/Apr/2026	18:00		PLANNED	Requested	
1674	RQ270294	OCC_241	cpcc1_sd	BUS	220KV BUS 1 AT KOTA(PG)	POWERGR ID	D	AMP work and Bus bar testing work	08/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested	

1675	RQ270673	OCC_241	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGR ID	D	FOR AMP WORK.	07/Apr/2026	09:00	07/Apr/2026	18:00		PLANNED	Requested	
1676	RQ269946	OCC_241	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGR ID	D	AMP work	07/Apr/2026	09:00	07/Apr/2026	18:00		PLANNED	Requested	
1677	RQ269945	OCC_241	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWERGR ID	D	AMP work	06/Apr/2026	09:00	06/Apr/2026	18:00		PLANNED	Requested	
1678	RQ270333	OCC_241	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)	POWERGR ID	C	AMP work and Bus bar testing work	06/Apr/2026	08:00	08/Apr/2026	18:00		PLANNED	Requested	
1679	RQ270263	OCC_241	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)	POWERGR ID	C	Rectification of P.D defect in 220kV Main Bus-1	06/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested	
1680	RQ270196	OCC_241	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	LBB testing of 210 Main Bay of 220 kV Knp Mainpuri after retrofitment of old LBB relay with process bus LBB relay	06/Apr/2026	08:00	06/Apr/2026	13:00		PLANNED	Requested	
1681	RQ270678	OCC_241	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	LBB testing of 210 Main Bay of 220 kV Knp Mainpuri after retrofitment of old LBB relay with process bus LBB relay	06/Apr/2026	08:00	06/Apr/2026	13:00		PLANNED	Requested	
1682	RQ270694	OCC_241	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGR ID	D	220kV Bus AMP Works at Allahabad SS.	04/Apr/2026	08:00	04/Apr/2026	18:00		PLANNED	Requested	
1683	RQ270200	OCC_241	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGR ID	D	LBB testing of 204 Main Bay of Bus coupler after retrofitment of old LBB relay with process bus LBB relay. During this S/d all 220 kV Feeders and 315 MVA ICT 1 and 315 MVA ICT 2 will remain under shutdown	03/Apr/2026	13:00	03/Apr/2026	18:00		PLANNED	Requested	
1684	RQ270201	OCC_241	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	LBB testing of 204 Main Bay of Bus coupler after retrofitment of old LBB relay with process bus LBB relay. During this S/d all 220 kV Feeders and 315 MVA ICT 1 and 315 MVA ICT 2 will remain under shutdown	03/Apr/2026	13:00	03/Apr/2026	18:00		PLANNED	Requested	
1685	RQ270273	OCC_241	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)	POWERGR ID	D	AMP and Isolator alingment work	03/Apr/2026	08:00	04/Apr/2026	18:00		PLANNED	Requested	
1686	RQ270194	OCC_241	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGR ID	D	LBB testing of 208 Main Bay of 220 kV Knp Unch 3 after retrofitment of old LBB relay with process bus LBB relay	03/Apr/2026	08:00	03/Apr/2026	18:00		PLANNED	Requested	
1687	RQ271703	OCC_241	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGR ID	C	Retrofitting of electro mechanical BB relay with Numerical relay.	01/Apr/2026	09:00	15/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1688	RQ271701	OCC_241	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWERGR ID	C	Retrofitting of electro mechanical BB relay with Numerical relay.	01/Apr/2026	09:00	15/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1689	RQ270272	OCC_241	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)	POWERGR ID	D	AMP and Isolator alingment work	01/Apr/2026	08:00	02/Apr/2026	18:00		PLANNED	Requested	

1690	RQ270329	OCC_241	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWERGR ID	C	For replacement of Transfer Bus conductor in ADD CAP.	01/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	
1691	RQ270327	OCC_241	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWERGR ID	C	FOR RETROFITMENT of 08nos. Isolator IN ADD CAP(associated element & bays shall be shifted to TBC one by one)	01/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested	
1692	RQ270328	OCC_241	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWERGR ID	C	For replacement of Bus 2 conductor in ADD CAP(this work can be done along with shutdown of 220kV Bus 1 of Hisar(PG) only)	01/Apr/2026	08:00	07/Apr/2026	18:00		PLANNED	Requested	
1693	RQ270262	OCC_241	cpcc1_sd	BUS	220 KV BIKANER_2 (PB TSL) - BUS 6	PB TSL	D	AMP and construction works	27/Apr/2026	16:00	30/Apr/2026	23:00		PLANNED	Requested	
1694	RQ270261	OCC_241	cpcc1_sd	BUS	220 KV BIKANER_2 (PB TSL) - BUS 5	PB TSL	D	AMP and construction works	25/Apr/2026	16:00	28/Apr/2026	23:00		PLANNED	Requested	
1695	RQ270256	OCC_241	cpcc1_sd	BUS	220 KV BIKANER_2 (PB TSL) - BUS 4	PB TSL	D	AMP and construction works	10/Apr/2026	16:00	13/Apr/2026	23:00		PLANNED	Requested	
1696	RQ270255	OCC_241	cpcc1_sd	BUS	220 KV BIKANER_2 (PB TSL) - BUS 3	PB TSL	D	AMP and construction works	07/Apr/2026	16:00	10/Apr/2026	23:00		PLANNED	Requested	
1697	RQ270254	OCC_241	cpcc1_sd	BUS	220 KV BIKANER_2 (PB TSL) - BUS 2	PB TSL	D	AMP and construction works	04/Apr/2026	16:00	07/Apr/2026	23:00		PLANNED	Requested	
1698	RQ270253	OCC_241	cpcc1_sd	BUS	220 KV BIKANER_2 (PB TSL) - BUS 1	PB TSL	D	AMP and construction works	01/Apr/2026	16:00	04/Apr/2026	23:00		PLANNED	Requested	
1699	RQ271705	OCC_241	bbmb_sd	BUS	220KV BUS 2 AT SANGRUR(BB)	BBMB	D	Half Yearly Mtc. S/Stn. Equipment	24/Apr/2026	08:00	24/Apr/2026	18:00		PLANNED	Requested	
1700	RQ271699	OCC_241	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADRI(BB)	BBMB	D	Half Yearly mtc	17/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Requested	
1701	RQ271698	OCC_241	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADRI(BB)	BBMB	D	Half Yearly mtc	16/Apr/2026	08:00	16/Apr/2026	18:00		PLANNED	Requested	
1702	RQ271706	OCC_241	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	BBMB	D	Half Yearly mtc	13/Apr/2026	08:00	13/Apr/2026	18:00		PLANNED	Requested	
1703	RQ271680	OCC_241	bbmb_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Annual maintenance of equipments/Bus.	11/Apr/2026	08:00	12/Apr/2026	18:00		PLANNED	Requested	
1704	RQ271687	OCC_241	bbmb_sd	BUS	220KV BUS 2 AT BHIWANI(BB)	BBMB	D	Half Yearly mtc	10/Apr/2026	08:00	10/Apr/2026	18:00		PLANNED	Requested	
1705	RQ271681	OCC_241	bbmb_sd	BUS	220KV BUS 1 AT BALLABHGARH(BB)	BBMB	D	Yearly Mtc.	06/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested	
1706	RQ271686	OCC_241	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Annual Mtc.	06/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested	
1707	RQ271679	OCC_241	bbmb_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Annual maintenance of equipments/Bus.	05/Apr/2026	08:00	06/Apr/2026	18:00		PLANNED	Requested	
1708	RQ270282	OCC_241	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7	PRTL	D	Erection, Jumpering and commissioning works of Bays 240,242, 237	21/Apr/2026	16:00	30/Apr/2026	23:00		PLANNED	Requested	
1709	RQ270281	OCC_241	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6	PRTL	D	Erection, Jumpering and commissioning works of Bays 230	11/Apr/2026	16:00	20/Apr/2026	23:00		PLANNED	Requested	
1710	RQ270283	OCC_241	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8	PRTL	D	Erection, Jumpering and commissioning works of Bays 240,242, 237	01/Apr/2026	16:00	10/Apr/2026	23:00		PLANNED	Requested	
1711	RQ270274	OCC_241	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5	PRTL	D	Erection, Jumpering and commissioning works of Bays 230	01/Apr/2026	16:00	10/Apr/2026	23:00		PLANNED	Requested	

1712	RQ270232	OCC_241	cpcc1_sd	BUS	220 KV BHADLA_3(PB3TL) - BUS 2	PB3TL	C	Bay Extension, Equipment erection and Stringing work under PB3PTL	18/Apr/2026	08:00	22/Apr/2026	18:00			PLANNED	Requested
1713	RQ270231	OCC_241	cpcc1_sd	BUS	220 KV BHADLA_3(PB3TL) - BUS 1	PB3TL	C	Bay Extension, Equipment erection and Stringing work under PB3PTL	09/Apr/2026	08:00	13/Apr/2026	18:00			PLANNED	Requested
1714	RQ270742	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	30/Apr/2026	08:00	30/Apr/2026	18:00			PLANNED	Requested
1715	RQ270676	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	15/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested
1716	RQ270646	OCC_241	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	03/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
1717	RQ270609	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		C	AMP of Line Equipments.	27/Apr/2026	09:00	27/Apr/2026	17:00	Kindly approve.		PLANNED	Requested
1718	RQ270608	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		C	For overhauling of 03 Nos-pole columns of 132kv CB due to suspected DCRM signatures at Hiranagar SS-	23/Apr/2026	09:00	24/Apr/2026	17:00	Kindly approve.		PLANNED	Requested
1719	RQ270525	OCC_241	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	For AMP Maintenance Work-	01/Apr/2026	09:30	01/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1720	RQ269961	OCC_241	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV MAHENDRA NAGAR(PG)-TANAKPUR(NH) (PG) CKT-1	POWERGR ID	D	SHUTDOWN OF 132KV MAHENDRA NAGAR (NEPAL)-TANAKPUR(NHPC) LINE WHICH IS LOOKING AFTER BY SITARGANJ TLM IS REQUIRED FOR ATTENDING SHUTDOWN NATURE DEFECTS	12/Apr/2026	10:00	12/Apr/2026	18:00			PLANNED	Requested
1721	RQ270705	OCC_241	cpcc1_sd	BAY	208 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT HISSAR(PG) (POWERGRID) AT 220 KV HISSAR(PG)	POWERGR ID	C	For retrofitment of isolator in ADD Cap at hisar ss	22/Apr/2026	08:00	24/Apr/2026	18:00			PLANNED	Requested
1722	RQ270422	OCC_241	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1 (POWERGRID) AT 220 KV KOTA(PG)	POWERGR ID	C	For Pole and Mechanism Overhauling work	20/Apr/2026	08:00	27/Apr/2026	18:00			PLANNED	Requested
1723	RQ270704	OCC_241	cpcc1_sd	BAY	207 MAIN BAY - 220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2 (POWERGRID) AT 220 KV HISSAR(PG)	POWERGR ID	C	For retrofitment of isolator in ADD Cap at hisar ss	19/Apr/2026	08:00	21/Apr/2026	18:00			PLANNED	Requested

1724	RQ270703	OCC_241	cpcc1_sd	BAY	206 MAIN BAY - 220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1 (POWERGRID) AT 220 KV HISSAR(PG)	POWERGR ID	C	For retrofit of isolator in ADD Cap at hisar ss	16/Apr/2026	08:00	18/Apr/2026	18:00			PLANNED	Requested
1725	RQ270702	OCC_241	cpcc1_sd	BAY	205 MAIN BAY - 220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV HISSAR(PG)	POWERGR ID	C	For retrofit of isolator in ADD Cap at hisar ss	13/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested
1726	RQ270421	OCC_241	cpcc1_sd	BAY	208 MAIN BAY - 220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1 (POWERGRID) AT 220 KV KOTA(PG)	POWERGR ID	C	For Pole and Mechanism Overhauling work	13/Apr/2026	08:00	19/Apr/2026	18:00			PLANNED	Requested
1727	RQ270701	OCC_241	cpcc1_sd	BAY	204 MAIN BAY - 220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-1 (POWERGRID) AT 220 KV HISSAR(PG)	POWERGR ID	C	For retrofit of isolator in ADD Cap at hisar ss	10/Apr/2026	08:00	12/Apr/2026	18:00			PLANNED	Requested
1728	RQ270154	OCC_241	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWERGR ID	D	204 Bay (Bus Coupler bay) AMP Works at Allahabad SS.	08/Apr/2026	08:00	08/Apr/2026	18:00			PLANNED	Requested
1729	RQ270700	OCC_241	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT HISSAR(PG) (POWERGRID) AT 220 KV HISSAR(PG)	POWERGR ID	C	For retrofit of isolator in ADD Cap at hisar ss	07/Apr/2026	08:00	09/Apr/2026	18:00			PLANNED	Requested
1730	RQ270390	OCC_241	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWERGR ID	C	Rectification of P.D defect in 220kv Main Bus-1	06/Apr/2026	08:00	10/Apr/2026	18:00			PLANNED	Requested
1731	RQ270699	OCC_241	cpcc1_sd	BAY	202 TBC TRANSFER BUS BAY - 220KV BUS 3 AT HISSAR(PG) (POWERGRID)	POWERGR ID	C	For retrofit of isolator in ADD Cap at hisar ss	04/Apr/2026	08:00	06/Apr/2026	18:00			PLANNED	Requested
1732	RQ270452	OCC_241	cpcc1_sd	BAY	211 TRANSFER BUS BAY - 220KV BUS 3 AT ROORKEE(PG) (POWERGRID) AT 220 KV ROORKEE(PG)	POWERGR ID	D	FOR AMP Related work	02/Apr/2026	08:00	02/Apr/2026	18:00			PLANNED	Requested
1733	RQ270749	OCC_241	cpcc1_sd	BAY	204 MAIN BAY - 220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2 (POWERGRID) AT 220 KV SIKAR(PG)	POWERGR ID	D	FOR AMP WORKS	02/Apr/2026	08:00	02/Apr/2026	18:00			PLANNED	Requested

1734	RQ270698	OCC_241	cpcc1_sd	BAY	201 BUS COUPLER BAY - 220KV BUS 1 AT HISSAR(PG) (POWERGRID) AND 220KV BUS 2 AT HISSAR(PG) AT 220 KV HISSAR(PG) (POWERGRID)	POWERGR ID	C	For retrofitfitment of isolator in ADD Cap at hisar ss	01/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
1735	RQ270150	OCC_241	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWERGR ID	C	Retrofitment of entire conventional protection system of 220 kV Bus coupler bay with Process bus based protection/ SAS system	01/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
1736	RQ270748	OCC_241	cpcc1_sd	BAY	201 MAIN BAY - 220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1 (POWERGRID) AT 220 KV SIKAR(PG)	POWERGR ID	D	FOR AMP WORKS	01/Apr/2026	08:00	01/Apr/2026	18:00			PLANNED	Requested
1737	RQ270717	OCC_241	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGR ID	C	AMP & Valve Hall Ventilation Upgradation	13/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested
1738	RQ270718	OCC_241	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGR ID	C	AMP & Valve Hall Ventilation Upgradation	06/Apr/2026	08:00	08/Apr/2026	18:00			PLANNED	Requested
1739	RQ271576	OCC_241	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGR ID	D	For Shifting material to Roof for AC Upgradation Work of Block#2	03/Apr/2026	08:00	03/Apr/2026	18:00			PLANNED	Requested
1740	RQ270714	OCC_241	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGR ID	D	For Shifting material to Roof for AC Upgradation Work of Block#1	02/Apr/2026	08:00	02/Apr/2026	18:00			PLANNED	Requested
1741	RQ270761	OCC_241	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGR ID	D	AMP of TCSC-FSC and PCC work under TCSC-FSC platform for TCSC-FSC of 400KV Gorakhpur-Muzaffarpur-2 line at POWERGRID 400/220kv Gorakhpur S/S.	27/Apr/2026	09:00	29/Apr/2026	18:00			PLANNED	Requested
1742	RQ270762	OCC_241	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGR ID	D	AMP of TCSC-FSC and PCC work under TCSC-FSC platform for TCSC-FSC of 400KV Gorakhpur-Muzaffarpur-1 line at POWERGRID 400/220kv Gorakhpur S/S.	20/Apr/2026	09:00	22/Apr/2026	18:00			PLANNED	Requested
1743	RQ270747	OCC_241	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWERGR ID	D	Mechanical Protection Modification in Coupling Xmer	16/Apr/2026	10:00	16/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1744	RQ270745	OCC_241	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGR ID	D	For Annual Maintenance works	16/Apr/2026	10:00	16/Apr/2026	18:00	Kindly approve.		PLANNED	Requested
1745	RQ270161	OCC_241	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWERGR ID	D	AMP Related Work	13/Apr/2026	08:00	15/Apr/2026	18:00			PLANNED	Requested

1746	RQ270744	OCC_241	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWERGR ID	D	5 Yearly Relay Testing in SVC	09/Apr/2026	10:00	09/Apr/2026	18:00	Kindly approve.	PLANNED	Requested	
1747	RQ270158	OCC_241	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGR ID	D	AMP related work & COE compliances	20/Apr/2026	17:00	20/Apr/2026	20:00		PLANNED	Requested	
1748	RQ270157	OCC_241	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGR ID	D	AMP related work & COE compliances	06/Apr/2026	17:00	06/Apr/2026	20:00		PLANNED	Requested	
1749	RQ270163	OCC_241	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	AMP Related Work	04/Apr/2026	16:00	09/Apr/2026	20:00		PLANNED	Requested	