



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2026/


दिनांक: 10.04.2026

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 242वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 242nd OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 09.04.2026 में आयोजित प्रचालन समन्वय उप- समिति की 242 वीं बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 242nd OCC meeting held on 09.04.2026 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.


(डी. के. मीना) 10/4/26

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 242nd OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ275286	OCC_242	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 3	THDC	C	For Annual Maintenance of Unit-3 of Tehri-HPP	11/May/2026	09:00	04/Jun/2026	23:59	ANNUAL MAINTENANCE	PLANNED	Approved	11-May-26	09:00	04-Jun-26	23:59	Approved in LGBR-31 (11.05.2026 to 04.06.2026)/ Shutdown may be reviewed in real time
2	RQ277009	OCC_242	koteshwar	GENERATING UNIT	100 MW KOTESHWAR HPS UNIT 1	THDC	C	Annual Maintenance	22/May/2026	10:00	21/Jun/2026	18:00	Annual Maintenance	PLANNED	Approved	22-May-26	10:00	21-Jun-26	18:00	Approved in LGBR-31 (01.05.2026 to 30.05.2026)/ Shutdown may be reviewed in real time
3	RQ276759	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765KV Orai-Gwalior line at Orai End (Shutdown of 765KV Orai-Gwalior line required along with simultaneous shutdown of 765KV Orai-Aligarh -2, as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling).	11/May/2026	09:00	11/May/2026	17:00		PLANNED	Approved	11-May-26	09:00	11-May-26	17:00	Subjected to WRPC Approval
4	RQ276622	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	LINE SD DURING RECTIFICATION WORK	05/May/2026	09:00	06/May/2026	18:00		PLANNED	Approved	05-May-26	09:00	06-May-26	18:00	Subjected to ERPC Approval
5	RQ276633	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	01/May/2026	07:00	31/May/2026	18:00		PLANNED	Approved	01-May-26	07:00	31-May-26	18:00	Subjected to ERPC Approval, To be staggered with other shutdowns in same station
6	RQ276734	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	A/R off to facilitate shut down of 400 kv sasaram allahabad line.	29/May/2026	09:00	30/May/2026	17:00		PLANNED	Approved	29-May-26	09:00	30-May-26	17:00	Subjected to ERPC Approval, To be staggered with other shutdowns in same station
7	RQ276691	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Replacement of Punctured porcelain insulator	29/May/2026	09:00	30/May/2026	17:00		PLANNED	Approved	29-May-26	09:00	30-May-26	17:00	Subjected to ERPC Approval, To be staggered with other shutdowns in same station
8	RQ276730	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Replacement of Punctured porcelain insulator	27/May/2026	09:00	28/May/2026	17:00		PLANNED	Approved	27-May-26	09:00	28-May-26	17:00	Subjected to ERPC Approval, To be staggered with other shutdowns in same station
9	RQ276685	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	A/R off to facilitate shutdown of 400 kv varanasi sasaram line	27/May/2026	09:00	28/May/2026	17:00		PLANNED	Approved	27-May-26	09:00	28-May-26	17:00	Subjected to ERPC Approval, To be staggered with other shutdowns in same station

10	RQ276728	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2	POWERGRID	D	AMP & Valve Hall Ventilation Upgradation	13/May/2026	09:00	15/May/2026	17:00	PLANNED	Approved	13-May-26	09:00	15-May-26	17:00	Subjected to ERPC Approval, To be staggered with other shutdowns in same station
11	RQ276727	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-1	POWERGRID	D	Line Bay AMP Work	05/May/2026	09:00	07/May/2026	17:00	PLANNED	Approved	05-May-26	09:00	07-May-26	17:00	To be on daily basis , subjected to WRPC Approval, HVDC power to be regulated accordingly.
12	RQ276716	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	LBB relay retrofiting A/r of other ckt to be disabled.	04/May/2026	08:00	04/May/2026	23:00	PLANNED	Approved	04-May-26	08:00	04-May-26	23:00	To be on daily basis , subjected to WRPC Approval, HVDC power to be regulated accordingly.
13	RQ276715	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	LBB and AR relay retrofiting A/r of other ckt to be disabled	01/May/2026	08:00	01/May/2026	23:00	PLANNED	Approved	01-May-26	08:00	01-May-26	23:00	Subjected to ERPC Approval
14	RQ276761	OCC_242	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For Insulator replacement work	06/May/2026	09:00	10/May/2026	17:00	PLANNED	Approved	06-May-26	09:00	10-May-26	17:00	May be availed on weekends one ckt at a time
15	RQ276760	OCC_242	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For Insulator replacement work	01/May/2026	09:00	05/May/2026	17:00	PLANNED	Approved	01-May-26	09:00	05-May-26	17:00	May be availed on weekends one ckt at a time
16	RQ276541	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1		D	For attending shutdown nature defects	29/May/2026	08:30	30/May/2026	18:00	PLANNED	Rejected					May be availed in lean NR demand period
17	RQ276540	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	For attending shutdown nature defects	27/May/2026	08:30	28/May/2026	18:00	PLANNED	Approved	27-May-26	08:30	28-May-26	18:00	
18	RQ276518	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Overhead crossing by under construction TL02 of 765 KV Bikaner-III-Neemrana II through Diamond crossing arrangement	26/May/2026	08:00	27/May/2026	18:00	PLANNED	Approved	26-May-26	17:00	27-May-26	23:00	One ckt at a time from 17:00hrs on daily basis
19	RQ276519	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Overhead crossing by under construction TL02 of 765 KV Bikaner-III-Neemrana II through Diamond crossing arrangement	26/May/2026	08:00	27/May/2026	18:00	PLANNED	Approved	26-May-26	17:00	27-May-26	23:00	One ckt at a time from 17:00hrs on daily basis
20	RQ276438	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification work	25/May/2026	08:00	28/May/2026	18:00	PLANNED	Approved	25-May-26	17:00	28-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
21	RQ276289	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24/May/2026	08:00	24/May/2026	18:00	PLANNED	Approved	24-May-26	17:00	24-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
22	RQ276288	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23/May/2026	08:00	23/May/2026	18:00	PLANNED	Approved	23-May-26	17:00	23-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs

23	RQ276865	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	D	Line equipments AMP and Relay testing work, To remove shut down nature defects in TL.	22/May/2026	09:00	22/May/2026	18:00	Kindly Approve.	PLANNED	Approved	22-May-26	17:00	22-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
24	RQ276358	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	For attending S/D nature defects by Kankroli & Bushing Replacement work of Chittor-Ajmer LR, R-phase by Chittorgarh	22/May/2026	08:00	22/May/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	22-May-26	15:00	22-May-26	23:00	To be staggered with other solar pocket outages, To be availed from 15:00hrs
25	RQ276866	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	D	To remove shut down nature defects in TL.	21/May/2026	09:00	21/May/2026	18:00	Kindly Approve.	PLANNED	Approved	21-May-26	17:00	21-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
26	RQ276357	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	For attending S/D nature defects by Kankroli & Bushing Replacement work of Chittor-Ajmer LR, R-phase by Chittorgarh	21/May/2026	08:00	21/May/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	21-May-26	15:00	21-May-26	23:00	To be staggered with other solar pocket outages, To be availed from 15:00hrs
27	RQ276276	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	D	Shutdown nature defect rectification by Jhatikara TLM & Vertical Jumper replacement for horizontal take off by Jhatikara station group	20/May/2026	07:00	22/May/2026	19:00		PLANNED	Approved	20-May-26	17:00	22-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
28	RQ276384	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	D	For stringing work of under construction 765kv D/C Bikaner-III Neemrana-II Transmission Line (TL04)	17/May/2026	08:00	19/May/2026	18:00	For stringing work of under construction 765kv D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	17-May-26	17:00	19-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
29	RQ276383	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	D	For stringing work of under construction 765kv D/C Bikaner-III Neemrana-II Transmission Line (TL04)	17/May/2026	08:00	19/May/2026	18:00	For stringing work of under construction 765kv D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	17-May-26	17:00	19-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
30	RQ276362	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	D	Defect Rectification of CC Cross Patrolling on 765 KV Bhiwani-Moga Line (Hisar S/S)	15/May/2026	07:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	17:00	15-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
31	RQ276864	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	D	Line equipments AMP and Relay testing work & OTI/WTI and PRV Logic Modification in Line Reactor, To remove shut down nature defects in TL.	14/May/2026	09:00	14/May/2026	18:00	Kindly Approve.	PLANNED	Approved	14-May-26	17:00	14-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
32	RQ276330	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	D	Shutdown nature defect rectification	13/May/2026	16:00	14/May/2026	23:00	A/R of charged circuit is required to be kept on non auto mode.	PLANNED	Approved	13-May-26	17:00	14-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs

33	RQ276420	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	For replacement of defective insulator at transposition tower and rectification of other SD nature defects by Jaipur(S) TLM & SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK by Jaipur(S) station	13/May/2026	08:00	14/May/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	13-May-26	16:00	14-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs
34	RQ276275	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	D	Shutdown nature defect rectification by Jhatikara TLM & Vertical Jumper replacement for horizontal take off by Jhatikara station group	12/May/2026	07:00	14/May/2026	19:00		PLANNED	Approved	12-May-26	16:00	14-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs
35	RQ276329	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	D	Shutdown nature defect rectification	11/May/2026	16:00	12/May/2026	23:00	A/R of charged circuit is required to be kept on non auto mode.	PLANNED	Approved	11-May-26	17:00	12-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
36	RQ276444	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	D	Non-auto mode for PID testing of insulators	11/May/2026	08:00	18/May/2026	18:00	Non-auto mode for PID testing of insulators	PLANNED	Approved	11-May-26	08:00	18-May-26	18:00	
37	RQ276293	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUUSA_TL) CKT-2	D	Rectification of SD Nature defects by Dausa & Jaipur(S)	11/May/2026	08:00	12/May/2026	18:00	Non Auto of other charge circuit required	PLANNED	Rejected					May be availed in lean NR demand period
38	RQ276434	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	D	For defect rectification work and insulator replacement work by Sikar II TLM & SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	11/May/2026	08:00	14/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	11-May-26	16:00	14-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs
39	RQ276374	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	10/May/2026	08:00	12/May/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	10-May-26	16:00	12-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs, on daily basis
40	RQ276536	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	D	Spare Reactor Switching under PASTL construction Works	10/May/2026	08:00	12/May/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	10-May-26	17:00	12-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
41	RQ276452	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PBT) CKT-4	D	For attending S/D nature defects	09/May/2026	08:00	09/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	09-May-26	17:00	09-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
42	RQ276292	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUUSA_TL) CKT-2	D	Rectification of SD Nature defects	09/May/2026	08:00	10/May/2026	18:00		PLANNED	Approved	09-May-26	08:00	10-May-26	18:00	
43	RQ276298	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	D	Rectification of Vertical alignment of yard equipment	09/May/2026	08:00	10/May/2026	18:00		PLANNED	Approved	09-May-26	08:00	10-May-26	18:00	

44	RQ276328	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	Shutdown nature defect rectification	08/May/2026	16:00	09/May/2026	23:00	A/R of charged circuit is required to be kept on non auto mode.	PLANNED	Approved	08-May-26	16:00	09-May-26	23:00	500MW curtailment in NR Export, to be availed from 16:00hrs. Subjected to WRPC Approval.
45	RQ276304	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHIWANI(PG)-NARELA(PNTL) (PNTL) CKT-1	D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL	08/May/2026	09:00	09/May/2026	18:00		PLANNED	Approved	08-May-26	16:00	09-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs
46	RQ276451	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3	D	For attending S/D nature defects	08/May/2026	08:00	08/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	08-May-26	17:00	08-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
47	RQ276373	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	07/May/2026	08:00	09/May/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	07-May-26	16:00	09-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs, on daily basis
48	RQ276254	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK by Jaipur(S) station & For attending S/D nature defects by Jaipur(S) TLM	07/May/2026	08:00	08/May/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Approved					Club with line crossing work
49	RQ276535	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	D	Spare Reactor Switching under PASTL construction Works	07/May/2026	08:00	09/May/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	07-May-26	17:00	09-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
50	RQ276327	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	Shutdown nature defect rectification	06/May/2026	16:00	07/May/2026	23:00	A/R of charged circuit is required to be kept on non auto mode.	PLANNED	Approved	06-May-26	16:00	07-May-26	23:00	ATC-TTC curtailment of 500MW in NR Export, staging to be done in solar pocket shutdowns.
51	RQ276525	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	D	Vertical Jumper replacement for horizontal take off by Jhatikara station & for defect rectification work & scheme checking work by Khetri	06/May/2026	09:00	08/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	06-May-26	17:00	08-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
52	RQ276303	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT(PG)-NARELA(PNTL) (PNTL) CKT-1	D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL	06/May/2026	09:00	07/May/2026	18:00		PLANNED	Approved	06-May-26	16:00	07-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs
53	RQ276291	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUZA_TL) CKT-1	D	Rectification of SD Nature defects by Dausa & Jaipur(S)	06/May/2026	08:00	07/May/2026	18:00	Non auto of other circuit required	PLANNED	Rejected					May be availed in lean NR demand period
54	RQ276274	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	D	Shutdown nature defect rectification	06/May/2026	07:00	08/May/2026	19:00		PLANNED	Approved	06-May-26	16:00	08-May-26	23:00	To be availed from 16:00hrs
55	RQ276266	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	D	For AMP of Line Bay & Reactor Bay	05/May/2026	17:00	05/May/2026	23:59		PLANNED	Approved	05-May-26	17:00	05-May-26	23:59	To be staggered with other solar pocket outages.

56	RQ276302	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL	05/May/2026	09:00	05/May/2026	18:00		PLANNED	Approved	05-May-26	17:00	05-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
57	RQ276546	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4	D	For Spare Reactor Switching under PBSTL construction Works	05/May/2026	09:00	08/May/2026	18:00		PLANNED	Approved	05-May-26	17:00	08-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
58	RQ276307	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP66- AP67 from 765 KV D/c Existing line and E/w Diamond crossing work	05/May/2026	08:00	07/May/2026	18:00	Both Ckt shutdown required of Existing line simultaneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	05-May-26	16:00	07-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs
59	RQ276253	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBOTL)-PHAGI(RS) (PB_DAUASA_TL) CKT-2	D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	05/May/2026	08:00	06/May/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Approved	05-May-26	08:00	06-May-26	18:00	To be staggered with other solar pocket outages
60	RQ276308	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP66- AP67 from 765 KV D/c Existing line and E/w Diamond crossing work	05/May/2026	08:00	07/May/2026	18:00	Both Ckt shutdown required of Existing line simultaneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	05-May-26	15:00	07-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 15:00hrs
61	RQ276265	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1	D	For AMP of Line Bay & Reactor Bay by Fatehgarh 2 & For attending S/D nature defects by Bhadla II	04/May/2026	17:00	04/May/2026	23:59		PLANNED	Approved	04-May-26	17:00	04-May-26	23:59	
62	RQ276326	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 2	D	Shutdown nature defect rectification	04/May/2026	16:00	05/May/2026	23:00	A/R of charged circuit is required to be kept on non auto mode.	PLANNED	Approved	04-May-26	16:00	05-May-26	23:00	ATC Curtailment of 200MW in NR Export, subjected to WRPC Approval.
63	RQ276526	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	D	Vertical Jumper replacement for horizontal take off by Jhatikara station & for defect rectification work & scheme checking work by Khetri	04/May/2026	09:00	06/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	04-May-26	16:00	06-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs
64	RQ276301	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL	04/May/2026	09:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	16:00	04-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs

65	RQ276433	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	D	For defect rectification work and insulator replacement work by Sikar II TLM & SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	04/May/2026	08:00	07/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	04-May-26	16:00	07-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs
66	RQ276433	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-DAUSA(PBDTL) (PG) CKT-2	D	For Overhead Crossing work of 765 KV D/C Beawar-Dausa(Part-II) Line.	04/May/2026	08:00	06/May/2026	18:00	For Overhead Crossing work of 765 KV D/C Beawar-Dausa(Part-II) Line.	PLANNED	Approved	04-May-26	08:00	06-May-26	18:00	To be staggered with other solar pocket outages
67	RQ276432	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	D	For defect rectification work	04/May/2026	08:00	05/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	04-May-26	16:00	05-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs
68	RQ276534	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For Spare Reactor Switching under PBSTL construction Works	04/May/2026	08:00	06/May/2026	18:00	non auto of parallel ckt required	PLANNED	Approved	04-May-26	16:00	06-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs
69	RQ276290	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUUSA_TL) CKT-1	D	Rectification of SD Nature defects	04/May/2026	08:00	05/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	05-May-26	18:00	
70	RQ276423	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUUSA_TL) CKT-1	D	Non-auto mode for tower tightening & missing tower member fixing above waist level	04/May/2026	08:00	09/May/2026	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist level	PLANNED	Rejected					May be availed in lean NR demand period
71	RQ276538	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-2	D	For SLR CSD Fine Tuning Work. Onload switching of reactor is required.	04/May/2026	08:00	05/May/2026	18:00	Non Auto Mode required of other charge ccts	PLANNED	Approved	04-May-26	16:00	05-May-26	23:00	To be availed from 16:00hrs
72	RQ276252	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUUSA_TL) CKT-1	D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK by Jaipur(S) station & For attending S/D nature defects by Jaipur(S) TLM	03/May/2026	08:00	04/May/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Approved	03-May-26	08:00	04-May-26	18:00	
73	RQ276380	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	02/May/2026	08:00	04/May/2026	18:00	For stringing work of under construction 765kv D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	02-May-26	16:00	04-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs
74	RQ276305	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP26- AP27 from 765 KV D/c Existing line and E/w Diamond crossing work	02/May/2026	08:00	04/May/2026	18:00	Both Ckt shutdown required of Existing line simultaneously for Overhead crossing work in day time in view of safety measures	PLANNED	Rejected					ATC-TTC curtailment of 500MW -1000MW in NR Export for D/C outage, staggering to be done in solar pocket shutdowns./Apply on D-5 basis

75	RQ276306	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP26- AP27 from 765 KV D/c Existing line and E/w Diamond crossing work	02/May/2026	08:00	04/May/2026	18:00	Both Ckt shutdown required of Existing line simultaneously for Overhead crossing work in day time in view of safety measures	PLANNED	Rejected						ATC-TTC curtailment of 500MW -1000MW in NR Export for D/C outage, staggering to be done in solar pocket shutdowns./Apply on D-5 basis
76	RQ276379	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	02/May/2026	08:00	04/May/2026	18:00	For stringing work of under construction 765kv D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	02-May-26	16:00	04-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs	
77	RQ276325	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	D	Shutdown nature defect rectification	01/May/2026	16:00	02/May/2026	23:00	A/R of charged circuit is required to be kept on non auto mode.	PLANNED	Approved	01-May-26	16:00	02-May-26	23:00	ATC Curtailment of 200MW in NR Export, subjected to WRPC Approval.	
78	RQ276545	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-3	D	For Spare Reactor Switching under PBSTL construction Works	01/May/2026	09:00	04/May/2026	18:00		PLANNED	Approved	01-May-26	16:00	04-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs	
79	RQ276524	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2	D	Shutdown nature defects rectification work for newly commissioned transmission line 765KV D/C Khetri-Narela TLC	01/May/2026	09:00	15/May/2026	17:30	Shutdown for defects rectification work was proposed/requested in OCC_240 (MARCH-2026) but S/D not provided by RTAMC NR-1.	PLANNED	Approved	01-May-26	16:00	15-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs	
80	RQ276523	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1	D	Shutdown nature defects rectification work for newly commissioned transmission line 765KV D/C Khetri-Narela TLC	01/May/2026	09:00	15/May/2026	17:30	Shutdown for defects rectification work was proposed/requested in OCC_240 (MARCH-2026) but S/D not provided by RTAMC NR-1.	PLANNED	Approved	01-May-26	16:00	15-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs	
81	RQ276515	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	D	For safety from induction to facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT).	01/May/2026	08:00	02/May/2026	18:00		PLANNED	Approved	01-May-26	16:00	02-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs	
82	RQ276431	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-1	D	For defect rectification work	01/May/2026	08:00	02/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	01-May-26	16:00	02-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs	

83	RQ276378	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	01/May/2026	08:00	10/May/2026	20:00	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	PLANNED	Approved	01-May-26	16:00	10-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs
84	RQ276533	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	For Spare Reactor Switching under PBSTL construction Works	01/May/2026	08:00	03/May/2026	18:00	non auto of parallel ckt required	PLANNED	Approved	01-May-26	17:00	03-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
85	RQ276437	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	For defect rectification work	01/May/2026	08:00	04/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	01-May-26	17:00	04-May-26	23:00	Club with other request for same transmission element/spare work
86	RQ276342	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUASA_TL) CKT-1	D	For Overhead Crossing work of 765 KV D/C Beawar-Dausa(Part-II) Line.	01/May/2026	08:00	03/May/2026	18:00	For Overhead Crossing work of 765 KV D/C Beawar-Dausa(Part-II) Line.	PLANNED	Approved	01-May-26	08:00	03-May-26	18:00	
87	RQ276537	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-1	D	For SLR CSD Fine Tuning Work. Onload switching of reactor is required.	01/May/2026	08:00	02/May/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	01-May-26	17:00	02-May-26	23:00	Club with other request for same transmission element/spare work
88	RQ276377	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	01/May/2026	08:00	10/May/2026	20:00	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	PLANNED	Approved	01-May-26	17:00	10-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
89	RQ276443	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	D	Non-auto mode for PID testing of insulators	01/May/2026	08:00	31/May/2026	18:00	Non-auto mode for PID testing of insulators	PLANNED	Approved	01-May-26	08:00	31-May-26	18:00	
90	RQ276264	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	D	For AMP of Line Bay & Reactor Bay by Fatehgarh 2 & For attending S/D nature defects by Bhadla II	01/May/2026	08:00	01/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	01-May-26	17:00	01-May-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs
91	RQ276491	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUASA_TL) CKT-2	D	Non auto mode for OPGW installation for Phagi- Gwalior line-I as per NRPC and NCT approval (subsequently line LILoed at Dausa S/S) - D/C towers in approx. 70 Kms of line	01/May/2026	07:30	31/May/2026	19:00	Non auto mode for OPGW installation for Phagi- Gwalior line (after LILo, nonanclature changed)	PLANNED	Approved	01-May-26	07:30	31-May-26	19:00	Subjected to WRPC Approval and A/R will be allowed on daily basis subjected to other shutdown requests and grid conditions.
92	RQ276488	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUASA_TL) CKT-1	D	Non auto mode for OPGW installation for Phagi- Gwalior line as per NRPC and NCT approval (subsequently line LILoed at Dausa S/S)	01/May/2026	07:30	31/May/2026	19:00	Non auto mode for OPGW installation for Phagi- Gwalior line (after LILo, nonanclature changed)	PLANNED	Rejected					Duplicate entry
93	RQ276996	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	25/Apr/2026	08:00	27/Apr/2026	19:00	Hotline with Non Auto Mode only	PLANNED	Approved	25-Apr-26	17:00	27-Apr-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs. One ckt at a time.

94	RQ276995	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	25/Apr/2026	08:00	27/Apr/2026	19:00	Hotline with Non Auto Mode only	PLANNED	Approved	25-Apr-26	17:00	27-Apr-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs. One ckt at a time.
95	RQ276556	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	23/Apr/2026	08:00	24/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	23-Apr-26	16:00	24-Apr-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs. One ckt at a time on daily basis.
96	RQ276555	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	21/Apr/2026	08:00	22/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	21-Apr-26	16:00	22-Apr-26	23:00	To be staggered with other solar pocket outages, to be availed from 16:00hrs. One ckt at a time on daily basis.
97	RQ276548	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-2		D	For CSD Fine Tuning Work. 3-4 onload switching required.	18/Apr/2026	08:00	18/Apr/2026	18:00		PLANNED	Approved	18-Apr-26	17:00	18-Apr-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs. One ckt at a time.
98	RQ276547	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-1		D	For CSD Fine Tuning Work. 3-4 onload switching required.	17/Apr/2026	08:00	17/Apr/2026	18:00		PLANNED	Approved	17-Apr-26	17:00	17-Apr-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs. One ckt at a time.
99	RQ276552	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	16/Apr/2026	08:00	18/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved					To be clubbed with 39
100	RQ276992	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	15/Apr/2026	08:00	17/Apr/2026	19:00	Hotline with Non Auto Mode only	PLANNED	Approved	15-Apr-26	17:00	17-Apr-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs. One ckt at a time.
101	RQ276991	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	15/Apr/2026	08:00	17/Apr/2026	19:00	Hotline with Non Auto Mode only	PLANNED	Approved	15-Apr-26	17:00	17-Apr-26	23:00	To be staggered with other solar pocket outages, to be availed from 17:00hrs. One ckt at a time.
102	RQ276551	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	14/Apr/2026	08:00	16/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved					To be clubbed with 47
103	RQ276741	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	CSD Fine Tuning of Bays 805 & 806	25/May/2026	15:30	25/May/2026	18:30		PLANNED	Approved	24-May-26	13:00	24-May-26	15:00	ATC Curtailment of 1100MW in NR import, may be availed on weekends. From 13:00hrs to 15:00hrs
104	RQ276740	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	CSD Fine Tuning of Bays 802 & 803	25/May/2026	13:00	25/May/2026	15:00		PLANNED	Approved	24-May-26	13:00	24-May-26	15:00	ATC Curtailment of 1100MW in NR import, may be availed on weekends. From 11:00hrs to 13:00hrs
105	RQ276630	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Fixing of CC Ring & attend shut down nature defects by Fatehpur TLM & Agra TLM	25/May/2026	09:00	26/May/2026	18:00		PLANNED	Approved	25-May-26	09:00	26-May-26	18:00	
106	RQ276742	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	Insulator replacement work at diverted locations during construction of Bundelkhand Express way. A/r of other ckt to be disabled	25/May/2026	09:00	25/May/2026	17:00		PLANNED	Approved					To be clubbed with CSD fine tuning work
107	RQ276586	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	non auto for work in other ckt	21/May/2026	09:00	23/May/2026	17:00		PLANNED	Approved	21-May-26	09:00	23-May-26	17:00	

108	RQ276744	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	Insulator replacement work at diverted locations during construction of Bundelkhand Express way. A/r of other ckt to be disabled	21/May/2026	09:00	23/May/2026	17:00		PLANNED	Approved					To be clubbed with CSD fine tuning work
109	RQ276610	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	For shut down nature defects rectification works by fatehpur TLM CKT 2 S/D RECTIFICATION by Allahabad TLM	21/May/2026	08:00	23/May/2026	18:00		PLANNED	Approved	21-May-26	08:00	23-May-26	18:00	
110	RQ276587	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	non auto for work in other ckt	18/May/2026	09:00	20/May/2026	17:00		PLANNED	Approved	18-May-26	09:00	20-May-26	17:00	
111	RQ276609	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	For shut down nature defects rectification works by Fatehpur TLM CKT 1 S/D RECTIFICATION by Allahabad TLM	18/May/2026	08:00	20/May/2026	18:00		PLANNED	Approved	18-May-26	08:00	20-May-26	18:00	
112	RQ276987	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	For replacement of Broken insulator	17/May/2026	10:00	19/May/2026	18:00		PLANNED	Approved	17-May-26	10:00	19-May-26	18:00	
113	RQ276245	OCC_242	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGRID	C	Shutdown required for commissioning of Erection activity at T.No. 26/0 for LILO of both Circuit of 765kV D/C Ajmer Chittorgarh at Beawar (Loop-Out) and Tapping / LILO of both Circuit of 765kV D/C Ajmer Chittorgarh at Beawar (Loop-In & Loop-Out) & Dismantelling of existing conductor from 765kV D/C Ajmer-Chittorgarh Line	15/May/2026	08:00	31/May/2026	18:00	Shutdown required	PLANNED	Rejected					One ckt at a time /Apply on D-5 Basis
114	RQ276573	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGRID	D	AMP work	15/May/2026	08:00	15/May/2026	18:00	alongwith LR shutdown	PLANNED	Approved	15-May-26	15:00	15-May-26	23:00	One by one ckt outage from 15:00hrs on daily basis

115	RQ276246	OCC_242	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGRID	C	Shutdown required for commissioning of Erection activity at T.No. 26/0 for LILO of both Circuit of 765kV D/C Ajmer Chittorgarh at Beawar (Loop-Out) and Tapping / LILO of both Circuit of 765kV D/C Ajmer Chittorgarh at Beawar (Loop-In & Loop-Out) & Dismantelling of existing conductor from 765kV D/C Ajmer-Chittorgarh Line	15/May/2026	08:00	31/May/2026	18:00	Shutdown required	PLANNED	Rejected						One ckt at a time /Apply on D-5 Basis
116	RQ276652	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Line S/D nature defect rectification works and Relay Firmware Upgradation work	14/May/2026	09:00	14/May/2026	17:00		PLANNED	Approved	14-May-26	09:00	14-May-26	17:00		
117	RQ276572	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGRID	D	AMP work	13/May/2026	08:00	13/May/2026	18:00	alongwith LR shutdown	PLANNED	Approved	13-May-26	15:00	13-May-26	23:00	One by one ckt outage from 15:00hrs on daily basis	
118	RQ276743	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End (Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2, as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling). A/r of other ckt to be disabled.	11/May/2026	09:00	11/May/2026	17:00		PLANNED	Rejected					May be availed in lean NR demand period	
119	RQ276624	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	LINE SD DURING RECTIFICATION WORK	07/May/2026	09:00	08/May/2026	18:00		PLANNED	Approved	07-May-26	09:00	08-May-26	18:00		
120	RQ276758	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	C	PILE FOUNDATION AND ERS WORK	04/May/2026	09:00	06/May/2026	17:00		PLANNED	Approved	04-May-26	09:00	06-May-26	17:00		
121	RQ276631	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	For Rectification of Shutdown Nature defects by Agra TLM & For Line Reactor AMP work along with Line Bay (710L) at Fatehpur Sub-Station.	04/May/2026	09:00	05/May/2026	17:00		PLANNED	Approved	04-May-26	09:00	05-May-26	17:00		

122	RQ276634	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	01/May/2026	07:00	31/May/2026	18:00	PLANNED	Approved	01-May-26	07:00	31-May-26	18:00	
123	RQ275735	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	20/May/2026	08:00	20/May/2026	18:00	PLANNED	Approved	20-May-26	16:00	20-May-26	23:00	To be availed from 16:00hrs
124	RQ275761	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Half Yearly & Quarterly Maintenance work	08/May/2026	08:00	08/May/2026	18:00	PLANNED	Approved	08-May-26	08:00	08-May-26	18:00	
125	RQ275762	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Half Yearly & Quarterly Maintenance work at both end alongwith 240 MVAR reactor at Phagi end	06/May/2026	08:00	06/May/2026	18:00	PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	
126	RQ275685	OCC_242	stूप_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	LINE FOR Routine Annual Relay and Protection testing work.	06/May/2026	09:00	07/May/2026	17:00	PLANNED	Approved	06-May-26	09:00	07-May-26	17:00	
127	RQ276571	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MAINPURI-HAPUR (UP) CKT-1	WUPPTCL	D	For overhead powerline crossing of 765KV Neemrana II Bareilly Tr. line	05/May/2026	07:00	10/May/2026	18:00	PLANNED	Approved	05-May-26	07:00	10-May-26	18:00	
128	RQ276796	OCC_242	cpcc3_sd	BUS	765KV BUS 2 AT ORAI(PG)	POWERGRID	D	Busbar differential relay testing of 765KV Main Bus-2 at Orai S/S.	19/May/2026	08:00	19/May/2026	18:00	PLANNED	Approved	19-May-26	08:00	19-May-26	18:00	
129	RQ276066	OCC_242	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)	POWERGRID	D	AMP work and BUS stability test	15/May/2026	08:00	15/May/2026	18:00	PLANNED	Approved	15-May-26	16:00	15-May-26	23:00	To be availed from 16:00hrs, and staggerred with solar pocket outages
130	RQ276065	OCC_242	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)	POWERGRID	D	AMP work and BUS stability test	13/May/2026	08:00	13/May/2026	18:00	PLANNED	Approved	13-May-26	16:00	13-May-26	23:00	To be availed from 16:00hrs, and staggerred with solar pocket outages
131	RQ276081	OCC_242	cpcc1_sd	BUS	765 KV NARELA(PNTL) - BUS 2		D	Bus Bar extension work & testing for substation extension of 765 kV Sikar II line bays at Narela	18/May/2026	09:00	21/May/2026	18:00	PLANNED	Approved	18-May-26	17:00	21-May-26	23:00	To be availed on daily basis from 17:00hrs, and staggerred with solar pocket outages
132	RQ276080	OCC_242	cpcc1_sd	BUS	765 KV NARELA(PNTL) - BUS 1		D	Bus Bar extension work & testing for substation extension of 765 kV Sikar II line bays at Narela	11/May/2026	09:00	14/May/2026	18:00	PLANNED	Approved	11-May-26	17:00	14-May-26	23:00	To be availed on daily basis from 17:00hrs, and staggerred with solar pocket outages
133	RQ276077	OCC_242	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	08/May/2026	09:00	08/May/2026	18:00	PLANNED	Approved	08-May-26	17:00	08-May-26	23:00	To be availed on daily basis from 17:00hrs and staggerred with solar pocket outages

134	RQ276113	OCC_242	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)		D	For construction work of BR shifting and ICT-5 (New ICT)	08/May/2026	08:00	10/May/2026	18:00	For construction work of BR shifting and ICT-5 (New ICT)	PLANNED	Approved	08-May-26	17:00	10-May-26	23:00	To be availed on daily basis from 17:00hrs and staggerred with solar pocket outages
135	RQ276076	OCC_242	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	07/May/2026	09:00	07/May/2026	18:00		PLANNED	Approved	07-May-26	17:00	07-May-26	23:00	To be availed on daily basis from 17:00hrs and staggerred with solar pocket outages
136	RQ276119	OCC_242	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2		D	Erection, Jumpering and commissioning works of Bays 719	06/May/2026	17:00	10/May/2026	23:59	Erection, Jumpering and commissioning works of Bays 719	PLANNED	Approved	06-May-26	17:00	10-May-26	23:59	To be availed on daily basis from 17:00hrs and staggerred with solar pocket outages
137	RQ276112	OCC_242	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)		D	For construction work of BR shifting and ICT-5 (New ICT)	05/May/2026	08:00	07/May/2026	18:00	For construction work of BR shifting and ICT-5 (New ICT)	PLANNED	Approved	05-May-26	17:00	07-May-26	23:00	To be availed on daily basis from 17:00hrs and staggerred with solar pocket outages
138	RQ276129	OCC_242	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 2		D	For PSKTL construction Work	02/May/2026	09:00	15/May/2026	18:00		PLANNED	Approved	02-May-26	17:00	15-May-26	23:00	To be availed on daily basis from 17:00hrs and staggerred with solar pocket outages
139	RQ276130	OCC_242	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	For PSKTL construction Work	02/May/2026	09:00	15/May/2026	18:00		PLANNED	Approved	02-May-26	17:00	15-May-26	23:00	To be availed on daily basis from 17:00hrs and staggerred with solar pocket outages
140	RQ276118	OCC_242	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1		D	Erection, Jumpering and commissioning works of Bay 721	01/May/2026	17:00	05/May/2026	23:59	Erection, Jumpering and commissioning works of Bays 721	PLANNED	Approved	01-May-26	17:00	05-May-26	23:59	To be availed on daily basis from 17:00hrs and staggerred with solar pocket outages
141	RQ276099	OCC_242	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	Bay Extension, Equipment erection and Stringing work under POWERGRID VATAMAN TRANSMISSION LTD	01/May/2026	08:00	15/May/2026	20:00	Bay Equipment erection and Stringing work	PLANNED	Approved	01-May-26	17:00	15-May-26	23:00	To be availed on daily basis from 17:00hrs and staggerred with solar pocket outages
142	RQ275694	OCC_242	sldcrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRV PNL	D	Shut required in day hours for to attend Isolator and tightening work of drop jumpers safety point of view. There will be no power interruption during Shutdown period as the 765 KV Bus-1 will be remain connected.	13/May/2026	10:00	13/May/2026	17:00		PLANNED	Approved	13-May-26	17:00	13-May-26	23:00	To be availed on daily basis from 17:00hrs and staggerred with solar pocket outages
143	RQ275651	OCC_242	stuup_sd	BUS	765KV BUS 2 AT BARA(UP)	UPPTCL	D	Isolator Maintenance	11/May/2026	06:00	12/May/2026	06:30	Maintenance of 710-89 A Bus Isolator	PLANNED	Approved	11-May-26	06:00	12-May-26	06:30	
144	RQ276234	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWERGRID	D	PRV switch replacement	31/May/2026	08:00	31/May/2026	18:00		PLANNED	Approved	31-May-26	08:00	31-May-26	18:00	
145	RQ276226	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRID	D	Wiring modification for PRV trip	07/May/2026	08:00	07/May/2026	18:00		PLANNED	Approved	07-May-26	08:00	07-May-26	18:00	
146	RQ276242	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	D	For safety from induction to facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT)	06/May/2026	08:00	07/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	07-May-26	18:00	

147	RQ276951	OCC_242	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	"Checking healthiness of Conservator Aircell in R&B Phase and rectification works."	03/May/2026	08:00	03/May/2026	18:00	PLANNED	Approved	03-May-26	08:00	03-May-26	18:00		
148	RQ276950	OCC_242	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit	01/May/2026	08:00	01/May/2026	18:00	PLANNED	Approved	01-May-26	08:00	01-May-26	18:00		
149	RQ276241	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	C	For construction work of Bus Reactor Shifting and ICT-5 Augmentation	01/May/2026	08:00	31/May/2026	18:00	PLANNED	Rejected						Already availed
150	RQ276228	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV NARELA(PNTL)	PNTL	D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL	20/May/2026	08:00	20/May/2026	18:00	PLANNED	Approved	20-May-26	08:00	20-May-26	18:00		
151	RQ276227	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV NARELA(PNTL)	PNTL	D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL	13/May/2026	08:00	13/May/2026	18:00	PLANNED	Approved	13-May-26	08:00	13-May-26	18:00		
152	RQ276224	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation & AMP work	15/May/2026	08:00	17/May/2026	18:00	PLANNED	Approved	15-May-26	08:00	17-May-26	18:00		
153	RQ276223	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation & AMP work	09/May/2026	08:00	11/May/2026	18:00	PLANNED	Approved	09-May-26	08:00	11-May-26	18:00		
154	RQ275711	OCC_242	slcrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS	11/May/2026	08:00	11/May/2026	18:00	PLANNED	Approved	11-May-26	08:00	11-May-26	18:00		
155	RQ275568	OCC_242	stuup_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	05/May/2026	09:00	05/May/2026	17:00	PLANNED	Approved	05-May-26	09:00	05-May-26	17:00		
156	RQ276240	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	PRTL	D	Commissioning of Spare Reactor and testing of SPARE isolators	02/May/2026	17:00	05/May/2026	23:00	PLANNED	Approved	02-May-26	17:00	05-May-26	23:00		
157	RQ276239	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	PRTL	D	Commissioning of Spare Reactor and testing of SPARE isolators	02/May/2026	17:00	05/May/2026	23:00	PLANNED	Approved	02-May-26	17:00	05-May-26	23:00		
158	RQ276962	OCC_242	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bay 807R	25/May/2026	09:00	25/May/2026	12:00	PLANNED	Approved						Along with line outage
159	RQ276574	OCC_242	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	AMP work	15/May/2026	08:00	15/May/2026	18:00	PLANNED	Approved						Along with line outage

160	RQ276575	OCC_242	cpcc_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	AMP work	13/May/2026	08:00	13/May/2026	18:00		PLANNED	Approved					Along with line outage
161	RQ276198	OCC_242	cpcc_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/May/2026	08:00	27/May/2026	18:00		PLANNED	Approved	27-May-26	08:00	27-May-26	18:00	
162	RQ276197	OCC_242	cpcc_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	26/May/2026	08:00	26/May/2026	18:00		PLANNED	Approved	26-May-26	08:00	26-May-26	18:00	
163	RQ275770	OCC_242	sldcrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Half Yearly & Quarterly Maintenance work	22/May/2026	08:00	22/May/2026	18:00		PLANNED	Approved	22-May-26	08:00	22-May-26	18:00	
164	RQ275771	OCC_242	sldcrs_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly & Quarterly Maintenance work	21/May/2026	08:00	21/May/2026	18:00		PLANNED	Approved	21-May-26	08:00	21-May-26	18:00	
165	RQ275772	OCC_242	sldcrs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly & Quarterly Maintenance work	19/May/2026	08:00	19/May/2026	18:00		PLANNED	Approved	19-May-26	08:00	19-May-26	18:00	
166	RQ275768	OCC_242	sldcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Half Yearly & Quarterly Maintenance work	18/May/2026	08:00	18/May/2026	18:00		PLANNED	Approved	18-May-26	08:00	18-May-26	18:00	
167	RQ275782	OCC_242	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work at Phagi (Tie bay of 765kv Phagi-Dausa(PG)-1 (LILO of 765kv Phagi-Gwalior at 765KV Dausa(PG))	15/May/2026	08:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	08:00	15-May-26	18:00	
168	RQ275769	OCC_242	sldcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly & Quarterly Maintenance work	15/May/2026	08:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	08:00	15-May-26	18:00	

169	RQ275773	OCC_242	sldcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly & Quarterly Maintenance work	14/May/2026	08:00	14/May/2026	18:00		PLANNED	Approved	14-May-26	08:00	14-May-26	18:00	
170	RQ275767	OCC_242	sldcrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly & Quarterly Maintenance work	12/May/2026	08:00	12/May/2026	18:00		PLANNED	Approved	12-May-26	08:00	12-May-26	18:00	
171	RQ275774	OCC_242	sldcrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly & Quarterly Maintenance work	11/May/2026	08:00	11/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	11-May-26	18:00	
172	RQ275783	OCC_242	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work at Phagi (Main bay of 765KV Phagi-Dausa(PG)-1 (LILO of 765KV Phagi-Gwalior at 765KV Dausa(PG))	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
173	RQ276664	OCC_242	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWERGRID	D	AMP work	19/May/2026	08:00	20/May/2026	18:00	Kindly approve	PLANNED	Approved	19-May-26	08:00	20-May-26	18:00	
174	RQ276665	OCC_242	cpcc2_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	AMP work	17/May/2026	08:00	18/May/2026	18:00	Kindly approve	PLANNED	Approved	17-May-26	08:00	18-May-26	18:00	
175	RQ276979	OCC_242	cpcc3_sd	BAY	717 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGRID	D	CB TESTING	16/May/2026	08:00	16/May/2026	18:00		PLANNED	Approved	16-May-26	08:00	16-May-26	18:00	
176	RQ276663	OCC_242	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA	POWERGRID	D	AMP work	15/May/2026	08:00	16/May/2026	18:00	Kindly approve	PLANNED	Approved	15-May-26	08:00	16-May-26	18:00	
177	RQ276963	OCC_242	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	TESTING OF CB	15/May/2026	08:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	08:00	15-May-26	18:00	
178	RQ276974	OCC_242	cpcc3_sd	BAY	704 MAIN BAY - 765 KV AGRA-ALIGARH (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	FOR AMP WORK.	14/May/2026	08:00	14/May/2026	18:00		PLANNED	Approved	14-May-26	08:00	14-May-26	18:00	
179	RQ276970	OCC_242	cpcc3_sd	BAY	716 MAIN BAY - 765 KV AGRA-JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP	13/May/2026	08:00	13/May/2026	18:00		PLANNED	Approved	13-May-26	08:00	13-May-26	18:00	

180	RQ276954	OCC_242	cpcc3_sd	BAY	704 MAIN BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AT FATEHPUR(PG)	POWERGRID	D	FOR AMP WORK.	09/May/2026	09:00	09/May/2026	18:00		PLANNED	Approved	09-May-26	09:00	09-May-26	18:00	
181	RQ275781	OCC_242	sldcrs_sd	BAY	707A MAIN BAY - 765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUASA_TL) CKT-2 (POWERGRID) AT 765 KV PHAGI(RS)	POWERGRID	D	Quarterly Maintenance work at Phagi	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	
182	RQ276955	OCC_242	cpcc3_sd	BAY	708 TIE BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG) AND 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1	POWERGRID	D	FOR AMP WORK.	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
183	RQ276180	OCC_242	cpcc1_sd	BAY	701 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 (PBSTL) AT 765 KV SIKAR_2(PSTL)	PBSTL	D	For PBSTL Construction Work	16/May/2026	08:00	16/May/2026	18:00		PLANNED	Approved	16-May-26	08:00	16-May-26	18:00	
184	RQ276182	OCC_242	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PBSTL) AT 765 KV SIKAR_2(PSTL)	PBSTL	D	For PBSTL Construction Work	15/May/2026	08:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	08:00	15-May-26	18:00	
185	RQ276183	OCC_242	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	CB Foundation Rectification Work	12/May/2026	08:00	12/May/2026	18:00		PLANNED	Approved	12-May-26	08:00	12-May-26	18:00	
186	RQ276181	OCC_242	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	CB Foundation Rectification Work	11/May/2026	08:00	11/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	11-May-26	18:00	
187	RQ276188	OCC_242	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	12/May/2026	08:00	12/May/2026	18:00		PLANNED	Approved	12-May-26	08:00	12-May-26	18:00	

188	RQ276187	OCC_242	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	09/May/2026	08:00	09/May/2026	18:00		PLANNED	Approved	09-May-26	08:00	09-May-26	18:00	
189	RQ276184	OCC_242	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	07/May/2026	08:00	07/May/2026	18:00		PLANNED	Approved	07-May-26	08:00	07-May-26	18:00	
190	RQ276185	OCC_242	cpcc1_sd	BAY	707R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	
191	RQ276190	OCC_242	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
192	RQ276189	OCC_242	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	03/May/2026	08:00	03/May/2026	18:00		PLANNED	Approved	03-May-26	08:00	03-May-26	18:00	
193	RQ276186	OCC_242	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	01/May/2026	08:00	01/May/2026	18:00		PLANNED	Approved	01-May-26	08:00	01-May-26	18:00	
194	RQ275993	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	For AMP work	26/May/2026	15:30	26/May/2026	23:59		PLANNED	Approved	26-May-26	17:00	26-May-26	23:59	To be atagerred with other solar pocket outages, avail from 17:00hrs
195	RQ275989	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	AMP Work & COE compliances	25/May/2026	17:00	25/May/2026	23:59		PLANNED	Approved	25-May-26	17:00	25-May-26	23:59	To be atagerred with other solar pocket outages, avail from 17:00hrs
196	RQ275992	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	For AMP work	25/May/2026	15:30	25/May/2026	23:59		PLANNED	Approved	25-May-26	17:00	25-May-26	23:59	To be atagerred with other solar pocket outages, avail from 17:00hrs
197	RQ276004	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT NARELA(PNTL)		D	CSD FINE TUNING & BPI CLEANING	20/May/2026	09:00	20/May/2026	18:00	CSD FINE TUNING & BPI CLEANING	PLANNED	Approved	20-May-26	17:00	20-May-26	23:00	To be atagerred with other solar pocket outages, avail from 17:00hrs
198	RQ276001	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	For AMP work	19/May/2026	15:30	19/May/2026	23:59	For AMP work	PLANNED	Approved	19-May-26	17:00	19-May-26	23:59	To be atagerred with other solar pocket outages, avail from 17:00hrs
199	RQ276003	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT NARELA(PNTL)		D	CSD FINE TUNING & BPI CLEANING	19/May/2026	09:00	19/May/2026	18:00	CSD FINE TUNING & BPI CLEANING	PLANNED	Approved	19-May-26	17:00	19-May-26	23:00	To be atagerred with other solar pocket outages, avail from 17:00hrs
200	RQ276002	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT NARELA(PNTL)		D	CSD FINE TUNING & BPI CLEANING	18/May/2026	09:00	18/May/2026	18:00	CSD FINE TUNING & BPI CLEANING	PLANNED	Approved	18-May-26	17:00	18-May-26	23:00	To be atagerred with other solar pocket outages, avail from 17:00hrs

201	RQ276032	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_III(PG)	D	Commissioning of Spare ICT and testing of SPARE isolators	16/May/2026	17:00	18/May/2026	23:59	Commissioning of Spare ICT and testing of SPARE isolators	PLANNED	Approved	16-May-26	17:00	18-May-26	23:59	To be atagerred with other solar pocket outages, avail from 17:00hrs
202	RQ276026	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	D	Vertical Jumper replacement for horizontal take off	15/May/2026	09:00	16/May/2026	18:00	Vertical Jumper replacement for horizontal take off	PLANNED	Approved	15-May-26	17:00	16-May-26	23:00	To be atagerred with other solar pocket outages, avail from 17:00hrs
203	RQ276031	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_III(PG)	D	Commissioning of Spare ICT and testing of SPARE isolators	13/May/2026	17:00	15/May/2026	23:59	Commissioning of Spare ICT and testing of SPARE isolators	PLANNED	Approved	13-May-26	17:00	15-May-26	23:59	To be atagerred with other solar pocket outages, avail from 17:00hrs
204	RQ276025	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)	D	Vertical Jumper replacement for horizontal take off	13/May/2026	09:00	14/May/2026	18:00	Vertical Jumper replacement for horizontal take off	PLANNED	Approved	13-May-26	17:00	14-May-26	23:00	To be atagerred with other solar pocket outages, avail from 17:00hrs
205	RQ276014	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	D	for replacement of PRV switch	11/May/2026	15:00	11/May/2026	23:00		PLANNED	Approved	11-May-26	16:00	11-May-26	23:00	To be atagerred with other solar pocket outages, avail from 16:00hrs
206	RQ276024	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)	D	Vertical Jumper replacement for horizontal take off	11/May/2026	09:00	12/May/2026	18:00	Vertical Jumper replacement for horizontal take off	PLANNED	Approved	11-May-26	17:00	12-May-26	23:00	To be atagerred with other solar pocket outages, avail from 17:00hrs
207	RQ276030	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	D	Commissioning of Spare ICT and testing of SPARE isolators	10/May/2026	17:00	12/May/2026	23:59	Commissioning of Spare ICT and testing of SPARE isolators	PLANNED	Approved	10-May-26	17:00	12-May-26	23:59	To be atagerred with other solar pocket outages, avail from 17:00hrs
208	RQ276023	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	D	Vertical Jumper replacement for horizontal take off	08/May/2026	09:00	09/May/2026	18:00	Vertical Jumper replacement for horizontal take off	PLANNED	Approved	08-May-26	17:00	09-May-26	23:00	To be atagerred with other solar pocket outages, avail from 17:00hrs
209	RQ276029	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	D	Commissioning of Spare ICT and testing of SPARE isolators	07/May/2026	17:00	09/May/2026	23:59	Commissioning of Spare ICT and testing of SPARE isolators	PLANNED	Approved	07-May-26	17:00	09-May-26	23:59	To be atagerred with other solar pocket outages, avail from 17:00hrs
210	RQ276019	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	D	AMP Work	05/May/2026	09:00	05/May/2026	18:00	AMP Work	PLANNED	Approved	05-May-26	17:00	05-May-26	23:00	To be atagerred with other solar pocket outages, avail from 17:00hrs
211	RQ276028	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	D	Commissioning of Spare ICT and testing of SPARE isolators	04/May/2026	17:00	06/May/2026	23:59	Commissioning of Spare ICT and testing of SPARE isolators	PLANNED	Approved	04-May-26	17:00	06-May-26	23:59	To be atagerred with other solar pocket outages, avail from 17:00hrs
212	RQ276015	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)	D	for replacement of PRV switch	04/May/2026	15:00	04/May/2026	23:00		PLANNED	Approved	04-May-26	16:00	04-May-26	23:00	To be atagerred with other solar pocket outages, avail from 16:00hrs
213	RQ275991	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	D	For AMP & scheme checking work	03/May/2026	09:00	04/May/2026	17:00		PLANNED	Approved	03-May-26	17:00	04-May-26	23:00	To be atagerred with other solar pocket outages, avail from 17:00hrs
214	RQ276039	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	D	AMP Work	03/May/2026	09:00	03/May/2026	18:00		PLANNED	Approved	03-May-26	17:00	03-May-26	23:00	To be atagerred with other solar pocket outages, avail from 17:00hrs
215	RQ276038	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	D	AMP Work	02/May/2026	09:00	02/May/2026	18:00		PLANNED	Approved	02-May-26	17:00	02-May-26	23:00	To be atagerred with other solar pocket outages, avail from 17:00hrs
216	RQ276027	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	D	Commissioning of Spare ICT and testing of SPARE isolators	01/May/2026	17:00	03/May/2026	23:59	Commissioning of Spare ICT and testing of SPARE isolators	PLANNED	Approved	01-May-26	17:00	03-May-26	23:59	To be atagerred with other solar pocket outages, avail from 17:00hrs

217	RQ275990	OCC_242	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/May/2026	09:00	02/May/2026	17:00		PLANNED	Approved	01-May-26	17:00	02-May-26	23:00	To be atagerred with other solar pocket outages, avail from 17:00hrs
218	RQ276778	OCC_242	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	AMP work	18/May/2026	10:00	18/May/2026	18:00		PLANNED	Approved	18-May-26	10:00	18-May-26	18:00	
219	RQ276779	OCC_242	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	AMP work	15/May/2026	10:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	10:00	15-May-26	18:00	
220	RQ276913	OCC_242	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWERGRID	D	AMP work	13/May/2026	10:00	13/May/2026	18:00		PLANNED	Approved	13-May-26	10:00	13-May-26	15:00	ATC Curtailment of 400MW in NR Import, approved till 15:00hrs
221	RQ276912	OCC_242	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	D	AMP work	08/May/2026	10:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	10:00	08-May-26	18:00	ATC Curtailment of 400MW in NR Import
222	RQ276773	OCC_242	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP WORK .	07/May/2026	10:00	07/May/2026	18:00		PLANNED	Approved	07-May-26	10:00	07-May-26	18:00	
223	RQ275545	OCC_242	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Regarding charging of 500MVA ICT-II R Phase unit (at present Spare Phase unit is charged as R Phase unit) after replacemen	04/May/2026	09:00	05/May/2026	18:00		PLANNED	Approved	04-May-26	09:00	05-May-26	18:00	To be avail on daily basis
224	RQ275740	OCC_242	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of Bay equipments	30/May/2026	17:00	30/May/2026	23:00		PLANNED	Approved	30-May-26	17:00	30-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
225	RQ275747	OCC_242	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of Bay equipments	29/May/2026	08:00	29/May/2026	18:00		PLANNED	Approved	29-May-26	17:00	29-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
226	RQ275744	OCC_242	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVU N)- RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	26/May/2026	08:00	27/May/2026	18:00		PLANNED	Approved	26-May-26	08:00	27-May-26	18:00	
227	RQ275760	OCC_242	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	For Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	25/May/2026	17:00	29/May/2026	23:00		PLANNED	Approved	25-May-26	17:00	29-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
228	RQ275743	OCC_242	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVU N)- RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	23/May/2026	08:00	24/May/2026	18:00		PLANNED	Approved	23-May-26	08:00	24-May-26	18:00	
229	RQ275741	OCC_242	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	For Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	18/May/2026	17:00	22/May/2026	23:00		PLANNED	Approved	18-May-26	17:00	22-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time

230	RQ275766	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	DAILY BASIS SHUTDOWN OF 400 KV AKAL-BHENSRA LINE TO ATTEND DAMAGED SPACER ON LINE . MOST OF SPACER ARE IN CRITICAL CONDITION AND MAY BE CAUSED CONDUCTOR FAILURE.	16/May/2026	17:00	17/May/2026	23:00	PLANNED	Approved	16-May-26	17:00	17-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
231	RQ275750	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	15/May/2026	08:00	15/May/2026	18:00	PLANNED	Approved	15-May-26	08:00	15-May-26	18:00	
232	RQ275749	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	13/May/2026	08:00	13/May/2026	18:00	PLANNED	Approved	13-May-26	08:00	13-May-26	18:00	
233	RQ275742	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	12/May/2026	08:00	12/May/2026	18:00	PLANNED	Approved	12-May-26	17:00	12-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
234	RQ275759	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	For Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening (Shutdwn required at Jaisalmer end on 11th and 12th may for maintenance work)	11/May/2026	17:00	15/May/2026	23:00	PLANNED	Approved	11-May-26	17:00	15-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
235	RQ275734	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned maintenance	11/May/2026	08:00	11/May/2026	18:00	PLANNED	Approved	11-May-26	08:00	11-May-26	18:00	
236	RQ275765	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	DAILY BASIS SHUTDOWN OF 400 KV AKAL-BHENSRA LINE TO ATTEND DAMAGED SPACER ON LINE . MOST OF SPACER ARE IN CRITICAL CONDITION AND MAY BE CAUSED CONDUCTOR FAILURE.	09/May/2026	16:00	10/May/2026	23:00	PLANNED	Approved	09-May-26	17:00	10-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
237	RQ275739	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work	08/May/2026	17:00	08/May/2026	23:00	PLANNED	Approved	08-May-26	17:00	08-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
238	RQ275738	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	07/May/2026	17:00	07/May/2026	23:00	PLANNED	Approved	07-May-26	17:00	07-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
239	RQ275745	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Yearly Testing work	07/May/2026	08:00	07/May/2026	18:00	PLANNED	Approved					Club with 414

240	RQ275736	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	06/May/2026	17:00	06/May/2026	23:00		PLANNED	Approved	06-May-26	17:00	06-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
241	RQ275746	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Yearly Testing work (Alongwith reactor at Hindaun end)	05/May/2026	08:00	05/May/2026	18:00		PLANNED	Approved	05-May-26	14:00	05-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ May be given from 14:00 Hrs/
242	RQ275737	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	For Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	04/May/2026	17:00	08/May/2026	23:00		PLANNED	Approved	04-May-26	17:00	08-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
243	RQ276832	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHITWAR(GIS)-KISHENPUR(PG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	30/May/2026	09:30	30/May/2026	18:00	Kindly Approve.	PLANNED	Approved	30-May-26	09:30	30-May-26	18:00	
244	RQ276863	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	To remove shut down nature defects in TL.	29/May/2026	09:00	29/May/2026	18:00	Kindly Approve.	PLANNED	Approved	29-May-26	09:00	29-May-26	18:00	
245	RQ276455	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	Rectification of Shutdown Nature Defects	29/May/2026	08:00	30/May/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani (PG) T/L Ckt - 1	PLANNED	Approved	29-May-26	08:00	30-May-26	18:00	
246	RQ276892	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS AND LINE BAY AMP	29/May/2026	08:00	29/May/2026	18:00	Kindly Approve.	PLANNED	Approved	29-May-26	08:00	29-May-26	18:00	
247	RQ276450	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	Non-auto mode for PID testing of insulators	29/May/2026	08:00	31/May/2026	18:00	Non-auto mode for PID testing of insulators	PLANNED	Approved	29-May-26	08:00	31-May-26	16:00	Non auto may be given (08:00-16:00Hrs)
248	RQ276894	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1		D	NON AUTO DURING SHUTDOWN OF KURUKSHETRA-NAKODAR LINE	29/May/2026	08:00	29/May/2026	18:00	Kindly Approve.	PLANNED	Approved	29-May-26	08:00	29-May-26	18:00	
249	RQ276893	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	NON AUTO DURING SHUTDOWN OF KURUKSHETRA-NAKODAR LINE	29/May/2026	08:00	29/May/2026	18:00	Kindly Approve.	PLANNED	Approved	29-May-26	08:00	29-May-26	18:00	
250	RQ276281	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1		D	Shutdown nature defect rectification	29/May/2026	07:00	29/May/2026	19:00		PLANNED	Approved	29-May-26	07:00	29-May-26	19:00	
251	RQ276862	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Line equipments AMP, Relay testing work & to remove shut down nature defects in TL.	28/May/2026	09:00	28/May/2026	18:00	Kindly Approve.	PLANNED	Approved	28-May-26	09:00	28-May-26	18:00	
252	RQ276453	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	Rectification of Shutdown Nature Defects	28/May/2026	08:00	28/May/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 2	PLANNED	Approved	28-May-26	08:00	28-May-26	18:00	
253	RQ276286	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For scheme checking work by Khetri & For attending S/D nature defects by Bhadla II	28/May/2026	08:00	28/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	28-May-26	17:00	28-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time

254	RQ276280	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	D	Shutdown nature defect rectification	28/May/2026	07:00	28/May/2026	19:00		PLANNED	Approved	28-May-26	16:00	28-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & PG consent/ upto 16:00Hrs
255	RQ276285	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PBTS) (PBTS) CKT-2	D	For scheme checking work by Khetri & For attending S/D nature defects by Bhadla II	27/May/2026	08:00	27/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	27-May-26	17:00	27-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
256	RQ276248	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-2	D	Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 145/0 and Location 146/0 requires a continuous shutdown for overhead crossing, diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line.	27/May/2026	07:00	29/May/2026	19:00	Shutdown requirement for construction work	PLANNED	Approved	27-May-26	15:00	29-May-26	23:00	Hot line work may be explored One ckt at a time from daily basis 15:00hrs. ATC curtailment of 250MW in NR Export. Subjected to WRPC Approval.
257	RQ276279	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	D	Shutdown nature defect rectification	27/May/2026	07:00	27/May/2026	19:00		PLANNED	Approved	27-May-26	15:00	27-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/From 15:00Hrs
258	RQ276247	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-1	D	Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 145/0 and Location 146/0 requires a continuous shutdown for overhead crossing, diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line.	27/May/2026	07:00	29/May/2026	19:00	Shutdown requirement for construction work	PLANNED	Approved	27-May-26	15:00	29-May-26	23:00	Hot line work may be explored One ckt at a time from daily basis 15:00hrs. ATC curtailment of 250MW in NR Export. Subjected to WRPC Approval.
259	RQ276454	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT 2	D	Rectification of Shutdown Nature Defects	26/May/2026	08:00	26/May/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 1	PLANNED	Approved	26-May-26	08:00	26-May-26	18:00	
260	RQ276449	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	D	Non-auto mode for PID testing of insulators	26/May/2026	08:00	28/May/2026	18:00	Non-auto mode for PID testing of insulators	PLANNED	Approved	26-May-26	08:00	28-May-26	16:00	Non auto may be given (08:00-16:00Hrs)
261	RQ276361	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	C	For attending major Sag Mismatch issue in between location no 293-301	26/May/2026	08:00	29/May/2026	18:00	to be availed from 26.04.2026 to 29.04.2026	PLANNED	Rejected					Utility may apply in D-5 basis after complete charging of 765KV Beawer. Final study may be conducted only after complete charging of Beawer

262	RQ276284	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1	D	For scheme checking work by Khetri & For attending S/D nature defects by Bhadla II	26/May/2026	08:00	26/May/2026	18:00	Non auto of other circuits required	PLANNED	Approved	26-May-26	17:00	26-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
263	RQ276283	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	D	Line Equipment AMP of 401L bay by kotputli & For attending S/D nature defects by Bassi	25/May/2026	09:00	25/May/2026	18:00		PLANNED	Approved	25-May-26	09:00	25-May-26	18:00	
264	RQ276471	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	D	Non auto mode for Non Shutdown Nature Defects Rectification Works Earthwire related	25/May/2026	09:00	29/May/2026	18:00	Non Auto mode of 400kV Neemrana Manesar ckt-1	PLANNED	Approved	25-May-26	09:00	29-May-26	18:00	
265	RQ276895	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	D	NON AUTO DURING SHUTDOWN OF JALANDHAR-DHANANSU LINE	25/May/2026	08:00	25/May/2026	18:00	Kindly Approve.	PLANNED	Approved	25-May-26	08:00	25-May-26	18:00	
266	RQ276896	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1	D	NON AUTO DURING SHUTDOWN OF JALANDHAR-DHANANSU LINE	25/May/2026	08:00	25/May/2026	18:00	Kindly Approve.	PLANNED	Approved	25-May-26	08:00	25-May-26	18:00	
267	RQ276891	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	25/May/2026	08:00	25/May/2026	18:00	Kindly Approve.	PLANNED	Approved	25-May-26	08:00	25-May-26	18:00	
268	RQ276278	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	D	Shutdown nature defect rectification	25/May/2026	07:00	25/May/2026	19:00		PLANNED	Approved	25-May-26	15:00	25-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/From 15:00Hrs
269	RQ276341	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-SJVN_GEL_SL_BKN2 (SJVNGEL_BKN2) CKT-1	D	For Bay Extension works	24/May/2026	19:00	26/May/2026	23:00		PLANNED	Approved	24-May-26	19:00	26-May-26	23:00	May be given from 19:00Hrs/One circuit shutdown from both end at a time/Subject to SJVN consent
270	RQ276889	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/May/2026	10:00	24/May/2026	18:00	Kindly Approve.	PLANNED	Approved	24-May-26	10:00	24-May-26	18:00	
271	RQ276887	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	23/May/2026	10:00	23/May/2026	18:00	Kindly Approve.	PLANNED	Approved	23-May-26	10:00	23-May-26	18:00	
272	RQ276282	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	Line Equipment AMP of 404L bay by Kotputli station & Shutdown nature defects rectification work by Neemrana TLM	23/May/2026	09:00	23/May/2026	18:00		PLANNED	Approved	23-May-26	09:00	23-May-26	18:00	
273	RQ276448	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2	D	Non-auto mode for PID testing of insulators	23/May/2026	08:00	25/May/2026	18:00	Non-auto mode for PID testing of insulators	PLANNED	Approved	23-May-26	08:00	25-May-26	16:00	Non auto may be given (08:00-16:00Hrs)
274	RQ276334	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	D	Shutdown nature defect rectification	22/May/2026	16:00	23/May/2026	23:00	A/R of charged circuit is required to be kept on non auto mode.	PLANNED	Approved	22-May-26	17:00	23-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time

275	RQ276829	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	22/May/2026	09:30	22/May/2026	18:00	Kindly Approve.	PLANNED	Approved	22-May-26	09:30	22-May-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent
276	RQ276391	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	22/May/2026	08:00	24/May/2026	18:00		PLANNED	Approved	22-May-26	08:00	24-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
277	RQ276886	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	22/May/2026	08:00	22/May/2026	18:00	Kindly Approve.	PLANNED	Approved	22-May-26	08:00	22-May-26	18:00	
278	RQ276417	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	D	for installation of RXMV unit in 86 relays	21/May/2026	14:00	21/May/2026	23:00		PLANNED	Approved	21-May-26	17:00	21-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
279	RQ276884	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	21/May/2026	10:00	21/May/2026	18:00	Kindly Approve.	PLANNED	Approved	21-May-26	10:00	21-May-26	18:00	
280	RQ276831	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	21/May/2026	09:30	21/May/2026	18:00	Kindly Approve.	PLANNED	Approved	21-May-26	09:30	21-May-26	18:00	
281	RQ276447	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	D	Non-auto mode for PID testing of insulators	21/May/2026	08:00	22/May/2026	18:00	Non-auto mode for PID testing of insulators	PLANNED	Approved	21-May-26	08:00	22-May-26	16:00	Non auto may be given (08:00-16:00Hrs)
282	RQ276442	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2	D	For defect rectification work & scheme checking work by Khetri group	21/May/2026	08:00	22/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	21-May-26	17:00	22-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
283	RQ276422	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	For pilot insulator installation work by Jaipur(S) & To attend shutdown nature defects by Kota	21/May/2026	08:00	22/May/2026	18:00	Non Auto mode for 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 and 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Approved	21-May-26	08:00	22-May-26	18:00	
284	RQ276514	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	Isarda Dam Diversion Work: Erection of loc no 15/0 (DD+0). Stringing of AP 14 to AP 15 & connection of new line with existing line at both tapping points.	21/May/2026	08:00	30/May/2026	19:00	Both ckts on same line	PLANNED	Rejected					Utility may clarify if line shutdown is required on daily basis
285	RQ276436	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For defect rectification work & For AMP of Line Bay at Sikar-II Substation by Khetri	21/May/2026	08:00	23/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	21-May-26	17:00	23-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
286	RQ276513	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	D	Isarda Dam Diversion Work: Erection of loc no 15/0 (DD+0). Stringing of AP 14 to AP 15 & connection of new line with existing line at both tapping points.	21/May/2026	08:00	30/May/2026	19:00	Both ckts on same line	PLANNED	Rejected					Utility may clarify if line shutdown is required on daily basis

287	RQ276297	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-2	D	Rectification of SD Nature defects	21/May/2026	08:00	22/May/2026	18:00		PLANNED	Approved	21-May-26	08:00	22-May-26	18:00	
288	RQ276399	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTL)-KHETRI (PKTSL) (PBTL) CKT-4	D	For construction and AMP works	20/May/2026	16:00	25/May/2026	23:00		PLANNED	Approved	20-May-26	17:00	25-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
289	RQ276333	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	D	Shutdown nature defect rectification	20/May/2026	16:00	21/May/2026	23:00	A/R of charged circuit is required to be kept on non auto mode.	PLANNED	Approved	20-May-26	17:00	21-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
290	RQ276882	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/May/2026	10:00	20/May/2026	18:00	Kindly Approve.	PLANNED	Approved	20-May-26	10:00	20-May-26	18:00	
291	RQ276828	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/May/2026	09:30	20/May/2026	18:00	Kindly Approve.	PLANNED	Approved	20-May-26	09:30	20-May-26	18:00	
292	RQ276470	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	Shutdown nature defects rectification work	20/May/2026	09:00	20/May/2026	18:00	Non Auto mode of 400kV Neemrana Sikar ckt-2	PLANNED	Approved	20-May-26	09:00	20-May-26	18:00	
293	RQ276855	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	D	AR in Non auto mode required during Shutdown of Patiala-Ludhiana-Ckt-2	20/May/2026	09:00	20/May/2026	18:00	Kindly Approve.	PLANNED	Approved	20-May-26	09:00	20-May-26	18:00	
294	RQ276854	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	D	For rectification of Shutdown nature Defects	20/May/2026	09:00	20/May/2026	18:00	Kindly Approve.	PLANNED	Approved	20-May-26	09:00	20-May-26	18:00	
295	RQ276277	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)	D	Shutdown nature defect rectification	20/May/2026	08:00	21/May/2026	19:00		PLANNED	Approved	20-May-26	15:00	21-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/From 15:00Hrs
296	RQ276446	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	D	Non-auto mode for PID testing of Insulators	20/May/2026	08:00	31/May/2026	18:00	Non-auto mode for PID testing of Insulators	PLANNED	Approved	20-May-26	08:00	31-May-26	16:00	Non auto may be given (08:00-16:00Hrs)
297	RQ276532	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTL)-SJVN_GEL_SL_BK N2 (SJVNGEL_BKN2) CKT-1	D	For Stringing work of under construction TL01 of 400 KV D/C Bikaner II-Bikaner III Line Circuit-1 & 2 through Diamond crossing arrangement at AP-8 to AP-9	20/May/2026	08:00	22/May/2026	18:00	For Stringing work of under construction TL01 of 400 KV D/C Bikaner II-Bikaner III Line Circuit-1 & 2 through Diamond crossing arrangement at AP-8 to AP-9	PLANNED	Approved	20-May-26	19:00	22-May-26	23:00	May be given from 19:00Hrs/One circuit shutdown from both end at a time/Subject to SJVN consent

298	RQ276456	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	D	Rectification of Shutdown Nature Defects	20/May/2026	08:00	21/May/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani(PG) T/L Ckt - 1 & 400 KV Bahadurgarh - Kabulpur T/L Ckt-1	PLANNED	Approved	20-May-26	08:00	21-May-26	18:00	Subject to Delhi consent
299	RQ276398	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-3	D	For construction and AMP works	19/May/2026	16:00	24/May/2026	23:00		PLANNED	Approved	19-May-26	17:00	24-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
300	RQ276827	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	19/May/2026	09:30	19/May/2026	18:00	Kindly Approve.	PLANNED	Approved	19-May-26	09:30	19-May-26	18:00	
301	RQ276469	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-1	D	Shutdown nature defects rectification work	19/May/2026	09:00	19/May/2026	18:00	Non Auto mode of 400kV Neemrana Babai line ckt1	PLANNED	Approved	19-May-26	09:00	19-May-26	18:00	
302	RQ276445	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	D	Non-auto mode for PID testing of insulators	19/May/2026	08:00	31/May/2026	18:00	Non-auto mode for PID testing of insulators	PLANNED	Approved	19-May-26	08:00	31-May-26	16:00	Non auto may be given (08:00-16:00Hrs)
303	RQ276296	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUUSA_TL) CKT-1	D	Rectification of SD Nature defects	19/May/2026	08:00	20/May/2026	18:00		PLANNED	Approved	19-May-26	08:00	20-May-26	18:00	
304	RQ276320	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	D	For Shutdown defects rectifications works	19/May/2026	08:00	19/May/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	19-May-26	08:00	19-May-26	18:00	
305	RQ276520	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	D	Overhead crossing by under construction TLO2 of 765 KV Bikaner-III-Neemrana II	19/May/2026	08:00	20/May/2026	18:00	For Stringing work of under construction TLO2 of 765 KV D/C Bikaner III-Neemrana II Line	PLANNED	Approved	19-May-26	08:00	20-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
306	RQ276421	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	D	For pilot insulator installation work by Jaipur(S) & To attend shutdown nature defects by Kota	19/May/2026	08:00	20/May/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	PLANNED	Approved	19-May-26	08:00	20-May-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL consent
307	RQ276427	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	D	For attending S/D nature defects	19/May/2026	08:00	19/May/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	19-May-26	08:00	19-May-26	18:00	
308	RQ276332	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	Shutdown nature defect rectification	18/May/2026	16:00	19/May/2026	23:00	A/R of charged circuit is required to be kept on non auto mode.	PLANNED	Approved	18-May-26	17:00	19-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
309	RQ276397	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-2	D	For construction and AMP works	18/May/2026	16:00	23/May/2026	23:00		PLANNED	Approved	18-May-26	17:00	23-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time

310	RQ276880	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	18/May/2026	10:00	18/May/2026	18:00	Kindly Approve.	PLANNED	Approved	18-May-26	10:00	18-May-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent
311	RQ276830	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	18/May/2026	09:30	18/May/2026	18:00	Kindly Approve.	PLANNED	Approved	18-May-26	09:30	18-May-26	18:00	
312	RQ276852	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	D	For rectification of Shutdown nature Defects	18/May/2026	09:00	18/May/2026	18:00	Kindly Approve.	PLANNED	Approved	18-May-26	09:00	18-May-26	18:00	
313	RQ276853	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	D	AR in Non auto mode required during Shut down of Patiala-Ludhiana-Ckt-1	18/May/2026	09:00	18/May/2026	18:00	Kindly Approve.	PLANNED	Approved	18-May-26	09:00	18-May-26	18:00	
314	RQ276468	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	D	Shutdown nature defects rectification & Counter weight installation work	18/May/2026	09:00	18/May/2026	18:00	Non auto mode of 400kV Neemrana Manesar ckr-2	PLANNED	Approved	18-May-26	09:00	18-May-26	18:00	
315	RQ276441	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1	D	For defect rectification work & For scheme checking work by Khetri group	18/May/2026	08:00	19/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	18-May-26	17:00	19-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
316	RQ276435	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	For defect rectification work & For AMP of Line Bay at Sikar-II Substation by Khetri	18/May/2026	08:00	20/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	18-May-26	17:00	20-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
317	RQ276356	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	18/May/2026	08:00	18/May/2026	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	18-May-26	16:00	18-May-26	23:00	May be given from 16:00Hrs/One circuit shutdown from both end at a time
318	RQ276319	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	D	For Shutdown defects rectifications works	18/May/2026	08:00	18/May/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	18-May-26	08:00	18-May-26	18:00	
319	RQ276396	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1	D	For constrution and AMP works	17/May/2026	16:00	22/May/2026	23:00		PLANNED	Approved	17-May-26	17:00	22-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
320	RQ276878	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/May/2026	10:00	17/May/2026	18:00	Kindly Approve.	PLANNED	Approved	17-May-26	10:00	17-May-26	18:00	
321	RQ276313	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP68- AP68A from 400KV D/c Existing line of RRVPNL	17/May/2026	08:00	19/May/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	17-May-26	08:00	19-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period

322	RQ276314	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP68- AP68A from 400KV D/c Existing line of RRVPNL	17/May/2026	08:00	19/May/2026	18:00	Both Ckt shutdown required of Existing line simultaneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	17-May-26	08:00	19-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
323	RQ276395	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2	D	For construction and AMP works	16/May/2026	16:00	21/May/2026	23:00		PLANNED	Rejected					May be rejected / Line does not exist
324	RQ276295	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUASA_TL) CKT-2	D	Rectification of SD Nature defects	16/May/2026	08:00	17/May/2026	18:00		PLANNED	Approved	16-May-26	08:00	17-May-26	18:00	
325	RQ276504	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	To attend shutdown nature defects	16/May/2026	08:00	18/May/2026	18:00	Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Approved	16-May-26	08:00	18-May-26	18:00	
326	RQ276287	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4	D	For scheme checking work by Khetri & For attending S/D nature defects by Bhadla II	16/May/2026	08:00	16/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	16-May-26	17:00	16-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
327	RQ276394	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1	D	For construction and AMP works	15/May/2026	16:00	20/May/2026	23:00		PLANNED	Rejected					May be rejected / Line does not exist
328	RQ276331	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	D	Shutdown nature defect rectification	15/May/2026	16:00	16/May/2026	23:00	A/R of charged circuit is required to be kept on non auto mode.	PLANNED	Approved	15-May-26	17:00	16-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
329	RQ276419	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	firmware upgradation of relays	15/May/2026	14:00	15/May/2026	23:00		PLANNED	Approved	15-May-26	14:00	15-May-26	23:00	
330	RQ276837	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	C	S/D required for permanent restoration of Tower which has been restored on ERS after bypassing LOC No 343 which became critical due to unequal settlement of land near and around the tower caused by incessant rains, land slides due to cloud bursts in upper reaches during Aug & Sep'2025 resulting in unequal settlement and subsequently bending of Tower members	15/May/2026	08:00	17/May/2026	18:00	Kindly Approve.	PLANNED	Rejected					Apply on D-5 basis

331	RQ276416	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	D	For replacing critical porcelain insulators by Sikar & Shutdown nature defects rectification work by Neemrana	15/May/2026	08:00	16/May/2026	18:00	Non auto mode of 400kV Agra Sikar ckt-1	PLANNED	Approved	15-May-26	08:00	16-May-26	18:00	
332	RQ276838	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	D	AR in non auto mode for Permanent restoration of 400 KV Rampur-Nalagarh TL at Tower No 343 Ckt-1	15/May/2026	08:00	17/May/2026	18:00	Kindly Approve.	PLANNED	Approved	15-May-26	08:00	17-May-26	18:00	
333	RQ276512	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	D	Line Bay AMP work at Hisar end	15/May/2026	08:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	08:00	15-May-26	18:00	
334	RQ276511	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	D	Line Bay AMP work at Hisar end	14/May/2026	08:00	14/May/2026	18:00		PLANNED	Approved	14-May-26	08:00	14-May-26	18:00	
335	RQ276294	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU_SA_TL) CKT-1	D	Rectification of SD Nature defects	14/May/2026	08:00	15/May/2026	18:00		PLANNED	Approved	14-May-26	08:00	15-May-26	18:00	
336	RQ276418	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	firmware upgradation of relays	13/May/2026	14:00	13/May/2026	23:00		PLANNED	Approved	13-May-26	14:00	13-May-26	23:00	
337	RQ276415	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	D	For replacing critical porcelain insulators by Sikar & Shutdown nature defects rectification work by Neemrana	13/May/2026	08:00	14/May/2026	18:00	Non auto mode of 400kV Agra Sikar ckt-2	PLANNED	Approved	13-May-26	08:00	14-May-26	18:00	
338	RQ276312	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP28- AP29 from 400KV D/c Existing line and E/w Diamond crossing work	13/May/2026	08:00	15/May/2026	18:00	Both Ckt shutdown required of Existing line simultaneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	13-May-26	08:00	15-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
339	RQ276376	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2	D	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	13/May/2026	08:00	15/May/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	13-May-26	08:00	15-May-26	20:00	Continuous shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis
340	RQ276503	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	To attend shutdown nature defects	13/May/2026	08:00	15/May/2026	18:00	Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	PLANNED	Rejected					May be rejected / Line does not exist
341	RQ276311	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP28- AP29 from 400KV D/c Existing line and E/w Diamond crossing work	13/May/2026	08:00	15/May/2026	18:00	Both Ckt shutdown required of Existing line simultaneously for Overhead crossing work in day time in view of safety measures	PLANNED	Rejected					May be rejected / Line does not exist
342	RQ276510	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	D	Line Bay AMP work at Hisar end	13/May/2026	08:00	13/May/2026	18:00		PLANNED	Approved	13-May-26	08:00	13-May-26	18:00	

343	RQ276460	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	D	Rectification of Shutdown Nature Defects by Bahadurgarh & AMP work by Bhiwadi Group	13/May/2026	08:00	14/May/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 2	PLANNED	Approved	13-May-26	08:00	14-May-26	18:00	
344	RQ276375	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1	D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	13/May/2026	08:00	15/May/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	13-May-26	08:00	15-May-26	20:00	Continuos shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis
345	RQ276270	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	D	For AMP of Line Bay	12/May/2026	17:00	12/May/2026	23:59		PLANNED	Approved	12-May-26	17:00	12-May-26	23:59	May be given from 17:00Hrs/One circuit shutdown from both end at a time
346	RQ276522	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	D	Overhead crossing by under construction TL02 of 765 KV Bikaner-III-Neemrana II	12/May/2026	08:00	13/May/2026	18:00	For Stringing work of under construction TL02 of 765 KV D/C Bikaner III-Neemrana II Line	PLANNED	Approved	12-May-26	08:00	13-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
347	RQ276521	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	D	Overhead crossing by under construction TL02 of 765 KV Bikaner-III-Neemrana II	12/May/2026	08:00	13/May/2026	18:00	For Stringing work of under construction TL02 of 765 KV D/C Bikaner III-Neemrana II Line	PLANNED	Approved	12-May-26	08:00	13-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
348	RQ276390	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	12/May/2026	08:00	14/May/2026	18:00	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	12-May-26	08:00	14-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
349	RQ276389	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	12/May/2026	08:00	14/May/2026	18:00	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	12-May-26	08:00	14-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
350	RQ276815	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2	D	AMP Work of Line Equipments	12/May/2026	08:00	12/May/2026	18:00	Kindly Approve.	PLANNED	Approved	12-May-26	08:00	12-May-26	18:00	
351	RQ276300	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	D	LA Replacement	12/May/2026	08:00	12/May/2026	18:00		PLANNED	Approved	12-May-26	08:00	12-May-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent
352	RQ276517	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-2	D	Erection, Jumpering and commissioning works of Bays 447 & 453	11/May/2026	17:00	15/May/2026	23:59	Tie Bay 460 owned by Apraava is not connected to 400 KV Bus 5, Therefore 400 KV Bus 6 shutdown will lead to shutdown of said line.	PLANNED	Conditionally Approved					May be allowed after FTC of complete Dia between Bus 5 & Bus 6 at Fatehgarh_III to avoid generation loss

353	RQ276516	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(P G)- FATEHGARH_IV(F4TL) (F4TL) CKT-1	D	Erection, Jumpering and commissioning works of Bays 447 & 453	11/May/2026	17:00	15/May/2026	23:59	Tie Bay 457 owned by Apraava is not connected to 400 KV Bus 5, Therefore 400 KV Bus 6 shutdown will lead to shutdown of said line.	PLANNED	Conditionally Approved					May be allowed after FTC of complete Dia between Bus 5 & Bus 6 at Fatehgarh_III to avoid generation loss
354	RQ276269	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(P G)- FATEHGARH_III(P G) (PRTL) CKT-2	D	For AMP of Line Bay	11/May/2026	17:00	11/May/2026	23:59		PLANNED	Approved	11-May-26	17:00	11-May-26	23:59	May be given from 17:00Hrs/One circuit shutdown from both end at a time
355	RQ276826	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)- KISHENPUR(PG) (PDD JK) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	11/May/2026	09:30	11/May/2026	18:00	Kindly Approve.	PLANNED	Approved	11-May-26	09:30	11-May-26	18:00	
356	RQ276466	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	D	Non auto mode for Non Shutdown Nature Defects Rectification Works Earthwire related	11/May/2026	09:00	16/May/2026	18:00	Non Auto mode for Non Shutdown nature defects rectifications	PLANNED	Approved	11-May-26	09:00	16-May-26	18:00	
357	RQ276467	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	D	Non auto mode for Non Shutdown Nature Defects Rectification Works Earthwire related	11/May/2026	09:00	16/May/2026	18:00	Non Auto mode for Non Shutdown nature defects rectifications	PLANNED	Approved	11-May-26	09:00	16-May-26	18:00	
358	RQ276428	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	D	For attending S/D nature defects	11/May/2026	08:00	11/May/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	11-May-26	08:00	11-May-26	18:00	
359	RQ276457	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT- 2	D	Rectification of Shutdown Nature Defects by Bahadurgarh & AMP work by Bhiwadi Group	11/May/2026	08:00	11/May/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 3	PLANNED	Approved	11-May-26	08:00	11-May-26	18:00	
360	RQ276317	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)- TUGHLAKABAD(P G) (DTL) CKT-2	D	For Insulator replacement and SD defects rectifications	11/May/2026	08:00	17/May/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH (PG)- TUGHLAKABAD(PG) (DTL) CKT-1 required	PLANNED	Approved	11-May-26	08:00	17-May-26	18:00	Subject to Delhi consent
361	RQ276836	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)- NALLAGARH(PG) (PG) CKT-1	D	AR in non auto mode for Permanent restoration of 400 KV Rampur-Nalagarh TL at Tower No 343 Ckt- II	11/May/2026	08:00	13/May/2026	18:00	Kindly Approve.	PLANNED	Approved	11-May-26	08:00	13-May-26	18:00	
362	RQ276256	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-2	D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	11/May/2026	08:00	12/May/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Approved	11-May-26	08:00	12-May-26	18:00	

363	RQ276318	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	D	For Insulator replacement and SD defects rectifications	11/May/2026	08:00	17/May/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 required	PLANNED	Approved	11-May-26	08:00	17-May-26	18:00	Subject to Delhi consent
364	RQ276835	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) CKT-2	C	S/D required for permanent restoration of Tower which has been restored on ERS after bypassing LOC No 343 which became critical due to unequal settlement of land near and around the tower caused by incessant rains, land slides due to cloud bursts in upper reaches during Aug & Sep'2025 resulting in unequal settlement and subsequently bending of Tower members	11/May/2026	08:00	13/May/2026	18:00	Kindly Approve.	PLANNED	Rejected					Apply on D-5 basis
365	RQ276414	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	D	For attending S/D nature defects	11/May/2026	08:00	12/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	12-May-26	18:00	
366	RQ276509	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	D	Line Bay AMP work at Hisar end	11/May/2026	08:00	11/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	11-May-26	18:00	
367	RQ277002	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	10/May/2026	08:00	12/May/2026	19:00	Hotline with Non Auto Mode only	PLANNED	Approved	10-May-26	08:00	12-May-26	19:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
368	RQ277001	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	10/May/2026	08:00	12/May/2026	19:00	Hotline with Non Auto Mode only	PLANNED	Approved	10-May-26	08:00	12-May-26	19:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
369	RQ276888	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	09/May/2026	10:00	09/May/2026	18:00	Kindly Approve.	PLANNED	Approved	09-May-26	10:00	09-May-26	18:00	
370	RQ276825	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	09/May/2026	09:30	09/May/2026	18:00	Kindly Approve.	PLANNED	Approved	09-May-26	09:30	09-May-26	18:00	
371	RQ276309	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP25- AP26 from 400KV D/c Existing line and E/w Diamond crossing work	09/May/2026	08:00	11/May/2026	18:00	Both Ckt shutdown required of Existing line simultaneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	09-May-26	08:00	11-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period

372	RQ276255	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	D	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	09/May/2026	08:00	10/May/2026	18:00	SCADA TESTING WORK DURING SCADA UPGRADATION & AMP WORK	PLANNED	Approved	09-May-26	08:00	10-May-26	18:00	
373	RQ276310	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP25- AP26 from 400KV D/c Existing line and E/w Diamond crossing work	09/May/2026	08:00	11/May/2026	18:00	Both Ckt shutdown required of Existing line simultaneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	09-May-26	08:00	11-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
374	RQ276268	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH_III(PG) (PRTL) CKT-1	D	For AMP of Line Bay	08/May/2026	17:00	08/May/2026	23:59		PLANNED	Approved	08-May-26	17:00	08-May-26	23:59	May be given from 17:00Hrs/One circuit shutdown from both end at a time
375	RQ276885	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	08/May/2026	10:00	08/May/2026	18:00	Kindly Approve.	PLANNED	Approved	08-May-26	10:00	08-May-26	18:00	
376	RQ276824	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEEMWANPOH (PG) CKT-4	D	Retrofitting of electro Mechanical BB relay with numerical Relay	08/May/2026	09:30	08/May/2026	18:00	Kindly Approve.	PLANNED	Approved	08-May-26	09:30	08-May-26	18:00	
377	RQ276810	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	D	Shutdown for damaged OPGW replacment work in span 127-128.	08/May/2026	09:00	09/May/2026	17:00	Kindly Approve.	PLANNED	Approved	08-May-26	09:00	09-May-26	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/SJVN & HP consent
378	RQ276809	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1	D	AR in NON Auto of required for working in Line-2	08/May/2026	09:00	09/May/2026	17:00	Kindly Approve.	PLANNED	Approved	08-May-26	09:00	09-May-26	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/SJVN & HP consent
379	RQ276387	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	08/May/2026	08:00	10/May/2026	18:00	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	08-May-26	08:00	10-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
380	RQ276299	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	D	LA Replacement	08/May/2026	08:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	08:00	08-May-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent
381	RQ276506	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	To attend shutdown nature defects	08/May/2026	08:00	10/May/2026	18:00	Non auto for 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Approved	08-May-26	08:00	10-May-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL consent
382	RQ276459	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)	C	Replacement of Damaged Conductor in Span 207 - 208	08/May/2026	08:00	09/May/2026	20:00	Non-auto Mode of 400 KV Kabulpaur - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Bhiwani (BBMB) T/L Ckt 1	PLANNED	Approved					Utility may availed the shutdown before 15 April /Apply on D-3 basis

383	RQ276413	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	D	For attending S/D nature defects & AMP WORK OF LINE BAY by Siakr	08/May/2026	08:00	09/May/2026	18:00	Non Auto of other charge circuit required	PLANNED	Approved	08-May-26	08:00	09-May-26	18:00	
384	RQ276388	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-1	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	08/May/2026	08:00	10/May/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	08-May-26	08:00	10-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
385	RQ276367	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	C	For attending S/D nature defects	08/May/2026	07:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	07:00	08-May-26	18:00	
386	RQ276883	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	07/May/2026	10:00	07/May/2026	18:00	Kindly Approve.	PLANNED	Approved	07-May-26	10:00	07-May-26	18:00	
387	RQ276823	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	D	Retrofitting of electro Mechanical BB relay with numerical Relay	07/May/2026	09:30	07/May/2026	18:00	Kindly Approve.	PLANNED	Approved	07-May-26	09:30	07-May-26	18:00	
388	RQ276381	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTL) CKT-1	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	07/May/2026	08:00	09/May/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	07-May-26	17:00	09-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
389	RQ276382	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTL) CKT-2	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	07/May/2026	08:00	09/May/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	07-May-26	17:00	09-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
390	RQ276262	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-3	D	Defective insulator Replacement work by Mandola TLM & BPI CLEANING AND RTV COATING WORK at Narela	07/May/2026	07:00	14/May/2026	19:00	400KV Maharanibagh-Narela Circuit 1 & 2 in Non-Auto mode	PLANNED	Approved	07-May-26	07:00	14-May-26	19:00	
391	RQ276263	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-4	D	Defective insulator Replacement work by Mandola TLM & BPI CLEANING AND RTV COATING WORK at Narela	07/May/2026	07:00	14/May/2026	19:00	400KV Maharanibagh-Narela Circuit 1 & 2 in Non-Auto mode	PLANNED	Approved	07-May-26	07:00	14-May-26	19:00	
392	RQ276410	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTL)-SJV_N_GEL_SL_BK N2 (SJVNGEL_BKN2) CKT-1	D	For construction and AMP works	06/May/2026	16:00	11/May/2026	23:00		PLANNED	Approved	06-May-26	19:00	11-May-26	23:00	May be given from 19:00Hrs/One circuit shutdown from both end at a time/Subject to SJVN consent
393	RQ276881	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	D	NON AUTO DURING SHUTDOWN OF 400KV JALANDHAR-CHAMERA-2	06/May/2026	10:00	06/May/2026	18:00	Kindly Approve.	PLANNED	Approved	06-May-26	10:00	06-May-26	18:00	Non auto may be given
394	RQ276879	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	06/May/2026	10:00	06/May/2026	18:00	Kindly Approve.	PLANNED	Approved	06-May-26	10:00	06-May-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent

395	RQ276822	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	06/May/2026	09:30	06/May/2026	18:00	Kindly Approve.	PLANNED	Approved	06-May-26	09:30	06-May-26	18:00	
396	RQ276842	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	AR Non auto mode required for safety purpose for work on 400KV Nalagarh-Koldam	06/May/2026	09:00	06/May/2026	16:00	Kindly Approve.	PLANNED	Approved	06-May-26	09:00	06-May-26	16:00	
397	RQ276845	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	AR in non auto mode required for safety purpose for working in 400KV Jalandhar-Hamirpur line.	06/May/2026	09:00	06/May/2026	18:00	Kindly Approve.	PLANNED	Approved	06-May-26	09:00	06-May-26	18:00	
398	RQ276844	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	D	AR in non auto mode required for safety purpose for working in 400KV Jalandhar-Hamirpur line.	06/May/2026	09:00	06/May/2026	18:00	Kindly Approve.	PLANNED	Approved	06-May-26	09:00	06-May-26	18:00	
399	RQ276843	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	D	For AMP of Line Reactor and attending shutdown nature defects in TL	06/May/2026	09:00	06/May/2026	18:00	Kindly Approve.	PLANNED	Approved	06-May-26	09:00	06-May-26	18:00	
400	RQ276847	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	D	AR in non auto mode required for safety purpose for working in 400KV Jalandhar-Hamirpur line.	06/May/2026	09:00	06/May/2026	18:00	Kindly Approve.	PLANNED	Approved	06-May-26	09:00	06-May-26	18:00	
401	RQ276476	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	D	AMP WORK OF LINE BAY	06/May/2026	09:00	06/May/2026	18:00	AMP WORK OF LINE BAY	PLANNED	Approved	06-May-26	09:00	06-May-26	18:00	
402	RQ276846	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	D	AR in non auto mode required for safety purpose for working in 400KV Jalandhar-Hamirpur line.	06/May/2026	09:00	06/May/2026	18:00	Kindly Approve.	PLANNED	Approved	06-May-26	09:00	06-May-26	18:00	
403	RQ276841	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	D	Rectification of Misc Shutdown Nature Defects in line.	06/May/2026	09:00	06/May/2026	16:00	Kindly Approve.	PLANNED	Approved	06-May-26	09:00	06-May-26	16:00	
404	RQ276412	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	D	For attending S/D nature defects	06/May/2026	08:00	07/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	07-May-26	18:00	
405	RQ276458	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)	C	Replacement of Damaged Conductor in Span 207 - 208	06/May/2026	08:00	07/May/2026	20:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Hisar T/L Ckt-1	PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	Utility may availed the shutdown before 15 April /Apply on D-3 basis
406	RQ276463	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	D	AMP WORK OF LINE BAY at Bhiwadi & Hisar	06/May/2026	08:00	06/May/2026	18:00	AMP OF LINE BAY	PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	

407	RQ276324	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2	D	For overhead crossing of 400 KV BABAI(RS)-SURATGARH by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	06/May/2026	08:00	14/May/2026	18:00	For stringing work	PLANNED	Approved	06-May-26	08:00	14-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
408	RQ276323	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1	D	For overhead crossing of 400 KV BABAI(RS)-SURATGARH by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	06/May/2026	08:00	14/May/2026	18:00	For stringing work	PLANNED	Approved	06-May-26	08:00	14-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
409	RQ276508	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	D	Line Bay AMP work at Hisar end	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	
410	RQ276821	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	D	Retrofitting of electro Mechanical BB relay with numerical Relay	05/May/2026	09:30	05/May/2026	18:00	Kindly Approve.	PLANNED	Approved	05-May-26	09:30	05-May-26	18:00	
411	RQ276472	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	D	SF6 Gas quality checks	05/May/2026	09:00	06/May/2026	18:00	SF6 Gas quality checks	PLANNED	Approved	05-May-26	15:00	06-May-26	23:00	2100MW Curtailment in NR Export. To be availed in daily basis. Subjected to WRPC Approval. From 15:00hrs
412	RQ276473	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	D	SF6 Gas quality checks	05/May/2026	09:00	06/May/2026	18:00	SF6 Gas quality checks	PLANNED	Approved	05-May-26	15:00	06-May-26	23:00	2100MW Curtailment in NR Export. To be availed in daily basis. Subjected to WRPC Approval. From 15:00hrs
413	RQ276839	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Rectification of Misc Shutdown Nature Defects in line.	05/May/2026	09:00	05/Jun/2026	16:00	Kindly Approve.	PLANNED	Approved	05-May-26	09:00	05-Jun-26	16:00	
414	RQ276353	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	D	Retrofitment of Main Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	05/May/2026	09:00	08/May/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	05-May-26	14:00	08-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ May be given from 14:00 Hrs/Rajasthan consent
415	RQ276840	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	D	AR Non auto mode required for safety purpose for work on 400KV Nalagarh-Banala	05/May/2026	09:00	05/Jun/2026	16:00	Kindly Approve.	PLANNED	Approved	05-May-26	09:00	05-Jun-26	16:00	
416	RQ276462	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	Shifting From Bay 411-412 to 410A - 411A Bay (SS-138)	05/May/2026	08:00	05/May/2026	18:00	Shifting From Bay 411-412 to 410A - 411A Bay (SS-138)	PLANNED	Approved	05-May-26	08:00	05-May-26	18:00	
417	RQ276999	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	05/May/2026	08:00	07/May/2026	19:00	Hotline with Non Auto Mode only	PLANNED	Approved	05-May-26	08:00	07-May-26	19:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
418	RQ276814	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1	D	AMP Work of Line Equipments	05/May/2026	08:00	05/May/2026	18:00	Kindly Approve.	PLANNED	Approved	05-May-26	08:00	05-May-26	18:00	
419	RQ276877	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	05/May/2026	08:00	05/May/2026	18:00	Kindly Approve.	PLANNED	Approved	05-May-26	08:00	05-May-26	18:00	

420	RQ276465	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	D	Fire wall construction work	05/May/2026	08:00	07/May/2026	18:00	Fire wall construction work	PLANNED	Approved	05-May-26	08:00	07-May-26	18:00	
421	RQ277000	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-1	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	05/May/2026	08:00	07/May/2026	19:00	Hotline with Non Auto Mode only	PLANNED	Approved	05-May-26	08:00	07-May-26	19:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
422	RQ276507	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	D	To attend shutdown nature defects	05/May/2026	08:00	06/May/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Approved	05-May-26	08:00	06-May-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL consent
423	RQ276440	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	D	For defect rectification work by Sikar 2 & scheme checking work by Khetri group	05/May/2026	08:00	05/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	05-May-26	17:00	05-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
424	RQ276257	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 112/0 and Location 113/0 requires a continuous shutdown for overhead crossing, diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line.	05/May/2026	07:00	07/May/2026	19:00	Shutdown requirement for construction work	PLANNED	Approved	05-May-26	07:00	07-May-26	19:00	Continuous shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis subject to NPCIL consent
425	RQ276258	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 112/0 and Location 113/0 requires a continuous shutdown for overhead crossing, diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line.	05/May/2026	07:00	07/May/2026	19:00	Shutdown requirement for construction work	PLANNED	Approved	05-May-26	07:00	07-May-26	19:00	Continuous shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis subject to NPCIL consent
426	RQ276820	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHIWAR(GIS)-KISHENPUR(PG) (KWTL) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	04/May/2026	09:30	04/May/2026	18:00	Kindly Approve.	PLANNED	Approved	04-May-26	09:30	04-May-26	18:00	
427	RQ276808	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	D	AR in NON Auto of required for working in Line-1	04/May/2026	09:00	05/May/2026	17:00	Kindly Approve.	PLANNED	Approved	04-May-26	09:00	05-May-26	17:00	

428	RQ276811	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	D	Shutdown for damaged OPGW replacement work in span 69-71 & 94-96.	04/May/2026	09:00	05/May/2026	17:00	Kindly Approve.	PLANNED	Approved	04-May-26	09:00	05-May-26	17:00	
429	RQ276354	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	D	Insulator replacement work	04/May/2026	08:00	14/May/2026	18:00	Non Auto of Charged Circuit is required	PLANNED	Approved	04-May-26	15:00	14-May-26	23:00	2100MW Curtailment in NR Export. To be availed in daily basis. Subjected to WRPC Approval. From 15:00hrs
430	RQ276461	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	Shifting From Bay 411-412 to 410A - 411A Bay (SS-138)	04/May/2026	08:00	04/May/2026	18:00	Shifting From Bay 411-412 to 410A - 411A Bay (SS-138)	PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
431	RQ276315	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	D	For Insulator replacement and SD defects rectifications	04/May/2026	08:00	10/May/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-2 required	PLANNED	Approved	04-May-26	08:00	10-May-26	18:00	Subject to Delhi consent
432	RQ276355	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	D	Insulator replacement work	04/May/2026	08:00	14/May/2026	18:00	Non Auto of Charged Circuit is required	PLANNED	Approved	04-May-26	15:00	14-May-26	23:00	2100MW Curtailment in NR Export. To be availed in daily basis. Subjected to WRPC Approval. From 15:00hrs
433	RQ276372	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	04/May/2026	08:00	06/May/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	04-May-26	08:00	06-May-26	20:00	Continuous shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis
434	RQ276439	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	D	For defect rectification work by Sikar II & For scheme checking work by Khetri	04/May/2026	08:00	04/May/2026	18:00	Non auto mode of other charged ckt required	PLANNED	Approved	04-May-26	17:00	04-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
435	RQ276505	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	To attend shutdown nature defects	04/May/2026	08:00	07/May/2026	18:00	Non auto for 400 KV RAPS_C(NP)-CHITTORGARH (RS) (PG) CKT-1 & 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Approved	04-May-26	15:00	07-May-26	23:00	May be given subject to real time grid conditions from 15:00Hrs/One circuit shutdown from both end at a time/NPCIL consent
436	RQ276316	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	D	For Insulator replacement and SD defects rectifications	04/May/2026	08:00	10/May/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 required	PLANNED	Approved	04-May-26	08:00	10-May-26	18:00	Subject to Delhi consent
437	RQ276411	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	D	For attending S/D nature defects	04/May/2026	08:00	05/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	05-May-26	18:00	
438	RQ276346	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	D	For Overhead Crossing work of 765 KV D/C Beawar-Dausa(Part-II) Line.	04/May/2026	08:00	06/May/2026	18:00	For Overhead Crossing work of 765 KV D/C Beawar-Dausa(Part-II) Line.	PLANNED	Approved	04-May-26	08:00	06-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
439	RQ276424	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	D	For attending S/D nature defects	04/May/2026	08:00	04/May/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
440	RQ276347	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	For Overhead Crossing work of 765 KV D/C Beawar-Dausa(Part-II) Line.	04/May/2026	08:00	06/May/2026	18:00	For Overhead Crossing work of 765 KV D/C Beawar-Dausa(Part-II) Line.	PLANNED	Approved	04-May-26	08:00	06-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period

															Approved	04-May-26	08:00	06-May-26	20:00	Continuous shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis
441	RQ276371	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-1	D	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	04/May/2026	08:00	06/May/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	02-May-26	10:00	10-May-26	18:00		
442	RQ276890	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	02/May/2026	10:00	10/May/2026	18:00	Kindly Approve.	PLANNED	Approved	02-May-26	09:30	02-May-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent	
443	RQ276819	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	02/May/2026	09:30	02/May/2026	18:00	Kindly Approve.	PLANNED	Approved	02-May-26	08:00	10-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period	
444	RQ276321	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVU N)-RATANGARH(RS) (RS) CKT-1	D	For overhead crossing of 400kV S/C Suratgarh - Ratangarh by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	02/May/2026	08:00	10/May/2026	18:00	For stringing work	PLANNED	Approved	02-May-26	17:00	04-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time	
445	RQ276385	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	02/May/2026	08:00	04/May/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	02-May-26	17:00	04-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time	
446	RQ276386	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	02/May/2026	08:00	04/May/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	02-May-26	08:00	10-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period	
447	RQ276322	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVU N)-RATANGARH(RS) (RS) CKT-2	D	For overhead crossing of 400kV S/C Suratgarh - Ratangarh by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	02/May/2026	08:00	10/May/2026	18:00	For stringing work	PLANNED	Approved	01-May-26	09:00	04-May-26	18:00		
448	RQ276352	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	D	Retrofitment of Main Bay Isolators of Bassi-Heerapura ckt-1 feeder at Heerapura GSS	01/May/2026	09:00	04/May/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Rejected					May be rejected / Line does not exist	
449	RQ276527	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1	D	For Stringing work of under construction TL01 of 400 KV D/C Bikaner II-Bikaner III Line Circuit-1 & 2 through Diamond crossing arrangement at AP-10 to AP-11	01/May/2026	08:00	04/May/2026	18:00	For Stringing work of under construction TL01 of 400 KV D/C Bikaner II-Bikaner III Line Circuit-1 & 2 through Diamond crossing arrangement at AP-10 to AP-11	PLANNED	Rejected						

450	RQ276369	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	D	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	01/May/2026	08:00	03/May/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	01-May-26	08:00	03-May-26	20:00	Continuous shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis
451	RQ276542	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	D	MAIN BAY LBB TESTING WORK	01/May/2026	08:00	01/May/2026	18:00	BUS-1 SHUTDOWN IS REQUIRED WITH LINE TO TEST THE LBB PROTECTION	PLANNED	Approved	01-May-26	08:00	01-May-26	18:00	
452	RQ276464	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	D	Erection work & fire wall construction	01/May/2026	08:00	04/May/2026	18:00	Erection work & fire wall construction	PLANNED	Approved	01-May-26	08:00	04-May-26	18:00	
453	RQ276345	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1	D	For Overhead Crossing work of 765 KV D/C Beawar-Dausa(Part-II) Line.	01/May/2026	08:00	03/May/2026	18:00	For Overhead Crossing work of 765 KV D/C Beawar-Dausa(Part-II) Line.	PLANNED	Approved	01-May-26	08:00	03-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
454	RQ276528	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-BIKANER(PG) (PG) CKT-2	D	For Stringing work of under construction TL01 of 400 KV D/C Bikaner II-Bikaner III Line Circuit-1 & 2 through Diamond crossing arrangement at AP-10 to AP-11	01/May/2026	08:00	04/May/2026	18:00	For Stringing work of under construction TL01 of 400 KV D/C Bikaner II-Bikaner III Line Circuit-1 & 2 through Diamond crossing arrangement at AP-10 to AP-11	PLANNED	Rejected					May be rejected / Line does not exist
455	RQ276370	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	D	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	01/May/2026	08:00	03/May/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	01-May-26	08:00	03-May-26	20:00	Continuous shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis
456	RQ276344	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-2	D	For Overhead Crossing work of 765 KV D/C Beawar-Dausa(Part-II) Line.	01/May/2026	08:00	03/May/2026	18:00	For Overhead Crossing work of 765 KV D/C Beawar-Dausa(Part-II) Line.	PLANNED	Approved	01-May-26	08:00	03-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
457	RQ276489	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2	D	Non auto mode for OPGW installation for Agra- Jaipur South line as per NRPC and NCT approval (subsequently line LULOed at Dausa S/S)	01/May/2026	07:30	31/May/2026	19:00	Non auto mode for OPGW installation for Agra- Jaipur South line (after LILO, nonmanclature changed)	PLANNED	Approved	01-May-26	07:30	31-May-26	19:00	
458	RQ276487	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	Non auto mode for OPGW installation for Sree Cement connectivity as per NRPC and NCT approval	01/May/2026	07:30	31/May/2026	19:00	Non auto mode for OPGW installation works on 400kV Kota-Sree Cement	PLANNED	Approved	01-May-26	14:00	31-May-26	23:00	Non auto mode off may be allowed from 14:00Hrs on daily basis.

459	RQ276486	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	Non auto mode for OPGW installation for Sree Cement connectivity as per NRPC and NCT approval	01/May/2026	07:30	31/May/2026	19:00	Non auto mode for OPGW installation works on 400kV Kota-Sree Cement	PLANNED	Approved	01-May-26	07:30	31-May-26	19:00	
460	RQ276485	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	Non auto mode for OPGW installation for Sree Cement connectivity as per NRPC and NCT approval (other peak of the line)	01/May/2026	07:30	31/May/2026	19:00	Non auto mode for OPGW installation works on 400kV Kota-Sree Cement	PLANNED	Approved	01-May-26	14:00	31-May-26	23:00	Non auto mode off may be allowed from 14:00Hrs on daily basis.
461	RQ276490	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-1	D	Non auto mode for OPGW installation for Agra- Jaipur South line as per NRPC and NCT approval (subsequently line LLOed at Dausa S/S)	01/May/2026	07:30	31/May/2026	19:00	Non auto mode for OPGW installation for Agra- Jaipur South line (after LLO, nonanclature changed)	PLANNED	Approved	01-May-26	07:30	31-May-26	19:00	
462	RQ276797	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/May/2026	07:00	31/May/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-26	07:00	31-May-26	18:00	
463	RQ276261	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-2	D	Defective insulator Replacement work by Mandola TLM & BPI CLEANING AND RTV COATING WORK at Narela	01/May/2026	07:00	06/May/2026	19:00	400KV Maharanibagh-Narela Circuit 3 & 4 in Non-Auto mode	PLANNED	Approved	01-May-26	07:00	06-May-26	19:00	
464	RQ276799	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(UK) (JKSPDCL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/May/2026	07:00	31/May/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-26	07:00	31-May-26	18:00	
465	RQ276803	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/May/2026	07:00	31/May/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-26	07:00	31-May-26	18:00	
466	RQ276805	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/May/2026	07:00	31/May/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-26	07:00	31-May-26	18:00	
467	RQ276804	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/May/2026	07:00	31/May/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-26	07:00	31-May-26	18:00	

468	RQ276368	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-BHIWANI (PG) CKT-1	C	A bird guard is installed on transmission towers to prevent birds from perching, nesting, or causing faults due to droppings, wingspan flashovers, or incidental contact with live conductors.	01/May/2026	07:00	31/May/2026	18:00	Only Non Auto Mode required of ckt, not need shutdown	PLANNED	Rejected						May be rejected due to high Northern demand period / May be planned during lean demand period
469	RQ276800	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/May/2026	07:00	31/May/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-26	07:00	31-May-26	18:00		
470	RQ276802	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/May/2026	07:00	31/May/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-26	07:00	31-May-26	18:00		
471	RQ276798	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(IK)-KISHENPUR(PG) (IKSPDCL) CKT-3	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/May/2026	07:00	31/May/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-26	07:00	31-May-26	18:00		
472	RQ276801	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023-	01/May/2026	07:00	31/May/2026	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-26	07:00	31-May-26	18:00		
473	RQ276260	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-1	D	Defective insulator Replacement work by Mandola TLM & BPI CLEANING AND RTV COATING WORK at Narela	01/May/2026	07:00	06/May/2026	19:00	400KV Maharanibagh-Narela Circuit 3 & 4 in Non-Auto mode	PLANNED	Approved	01-May-26	07:00	06-May-26	19:00		
474	RQ276997	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	30/Apr/2026	08:00	02/May/2026	19:00	Hotline with Non Auto Mode only	PLANNED	Approved	30-Apr-26	17:00	02-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time	
475	RQ276998	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	30/Apr/2026	08:00	02/May/2026	19:00	Hotline with Non Auto Mode only	PLANNED	Approved	30-Apr-26	17:00	02-May-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time	
476	RQ276559	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	29/Apr/2026	08:00	30/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	29-Apr-26	08:00	30-Apr-26	20:00	Continuos shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis	

477	RQ276558	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	27/Apr/2026	08:00	29/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	27-Apr-26	08:00	29-Apr-26	20:00	Continuous shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis
478	RQ276557	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABA(RS) (NRSS36) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	25/Apr/2026	08:00	26/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	25-Apr-26	08:00	26-Apr-26	20:00	Continuous shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis
479	RQ276993	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBSTL) CKT-1		D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	20/Apr/2026	08:00	22/Apr/2026	19:00	Hotline with Non Auto Mode only	PLANNED	Approved	20-Apr-26	17:00	22-Apr-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
480	RQ276994	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBSTL) CKT-2		D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	20/Apr/2026	08:00	22/Apr/2026	19:00	Hotline with Non Auto Mode only	PLANNED	Approved	20-Apr-26	17:00	22-Apr-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
481	RQ276554	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBSTL) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	19/Apr/2026	08:00	21/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	19-Apr-26	17:00	21-Apr-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
482	RQ276553	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBSTL) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	18/Apr/2026	08:00	19/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	18-Apr-26	17:00	19-Apr-26	23:00	May be given from 17:00Hrs/One circuit shutdown from both end at a time
483	RQ276550	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	13/Apr/2026	08:00	14/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	13-Apr-26	08:00	14-Apr-26	20:00	Continuous shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis
484	RQ276549	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	12/Apr/2026	08:00	13/Apr/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	12-Apr-26	08:00	13-Apr-26	20:00	Continuous shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis
485	RQ275926	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/May/2026	08:00	28/May/2026	18:00		PLANNED	Approved	28-May-26	08:00	28-May-26	18:00	
486	RQ275922	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSSTCL	D	General maintenance	25/May/2026	08:00	25/May/2026	18:00		PLANNED	Approved	25-May-26	08:00	25-May-26	18:00	
487	RQ275924	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	25/May/2026	08:00	25/May/2026	18:00		PLANNED	Approved	25-May-26	08:00	25-May-26	18:00	
488	RQ275920	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21/May/2026	08:00	21/May/2026	18:00		PLANNED	Approved	21-May-26	08:00	21-May-26	18:00	
489	RQ275931	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSSTCL) CKT-2	PSSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 149 to 162	20/May/2026	08:00	20/May/2026	18:00		PLANNED	Approved	20-May-26	08:00	20-May-26	18:00	

490	RQ275914	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/May/2026	08:00	18/May/2026	18:00		PLANNED	Approved	18-May-26	08:00	18-May-26	18:00	
491	RQ277005	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-1	PSTCL	D	General maintenance	13/May/2026	08:00	13/May/2026	18:00		PLANNED	Approved	13-May-26	08:00	13-May-26	18:00	
492	RQ275910	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/May/2026	08:00	13/May/2026	18:00		PLANNED	Approved	13-May-26	08:00	13-May-26	18:00	
493	RQ275911	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 220 to 200.	13/May/2026	08:00	13/May/2026	18:00		PLANNED	Approved	13-May-26	08:00	13-May-26	18:00	
494	RQ277006	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-2	PSTCL	D	General maintenance	11/May/2026	08:00	12/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	12-May-26	18:00	
495	RQ275897	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU (PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08/May/2026	08:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	08:00	08-May-26	18:00	
496	RQ275893	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 131 to 145.	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	
497	RQ277007	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU (PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01/May/2026	08:00	01/May/2026	18:00		PLANNED	Approved	01-May-26	08:00	01-May-26	18:00	
498	RQ276739	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	Firmware Upgradation work A/r of other ckt to be disabled	27/May/2026	10:00	27/May/2026	14:00		PLANNED	Approved	27-May-26	10:00	27-May-26	14:00	
499	RQ276628	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Shutdown for the insulator replacement work	26/May/2026	09:00	28/May/2026	17:00		PLANNED	Approved	26-May-26	09:00	28-May-26	17:00	
500	RQ276635	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Non-Auto Mode for the insulator replacement work in 400KV Allahabad-Fatehpur-2 by Agency ACDC by Allahabad Sag plate adjustment and shut down works by fatehpur TLM Line bay AMP by Fatehpur & allhabad ss	26/May/2026	09:00	28/May/2026	17:00		PLANNED	Approved	26-May-26	09:00	28-May-26	17:00	

501	RQ276607	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	LBB testing of Tie Bay-428 after retrofit of old LBB relay with process bus LBB relay through protection operation of 400 kv Knp GIS Line 2. After LBB test of 428 Tie, 428 Tie Bay between 400 kv GIS Line 1 & 2 will be charged A/r of other ckt to be disabled.	26/May/2026	08:00	26/May/2026	18:00			Approved	26-May-26	08:00	26-May-26	18:00		
502	RQ275666	OCC_242	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWERGRID	D	For testing Bus Bar Protection and Scada Upgradation Work	25/May/2026	11:00	25/May/2026	15:00			Approved	25-May-26	11:00	25-May-26	15:00		
503	RQ276645	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERGRID	D	Line side equipment Amp work , TL defect rectification and A/R off of 400kV Sohawal Lucknow Ckt-2	25/May/2026	09:00	25/May/2026	17:00			Approved	25-May-26	09:00	25-May-26	17:00		
504	RQ276576	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)	POWERGRID	C	Diversion / Shifting Works due to upcoming WTE plant	25/May/2026	08:00	25/Jun/2026	18:00			Rejected						Delhi remarks:"The proposal of shifting and height raising of said lines is under revision due to DMRC line crossing (Require co-ordination of DTL ,DMRC and PGCIL)"
505	RQ276577	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	POWERGRID	C	Diversion / Shifting Works due to upcoming WTE plant	25/May/2026	08:00	25/Jun/2026	18:00			Rejected						Delhi remarks:"The proposal of shifting and height raising of said lines is under revision due to DMRC line crossing (Require co-ordination of DTL ,DMRC and PGCIL)"
506	RQ276636	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Non-Auto Mode for Insulator Replacement work in 400KV Allahabad-Fatehpur CKT1 by Agency ACDC by Allahabd Sag plate adjustment and shut down works by fatehpur TLM Line bay AMP by Fatehpur & allhabad ss	23/May/2026	09:00	25/May/2026	17:00			Approved	23-May-26	09:00	25-May-26	17:00		
507	RQ276627	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Shutdown for Insulator Replacement work	23/May/2026	09:00	25/May/2026	17:00			Approved	23-May-26	09:00	25-May-26	17:00		

508	RQ276583	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	C	Retrofitment of entire conventional protection system of 400 kv Knp GIS 2 Line with Process bus based protection/SAS system, 400 kv Knp GIS 2 will be charged through 429 Main bay only. A/r of other ckt to be disabled.	23/May/2026	08:00	26/May/2026	18:00			Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period/Apply on D-5 Basis
509	RQ276731	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	Shut down nature rectification work	22/May/2026	09:00	23/May/2026	17:00			Approved	22-May-26	09:00	23-May-26	17:00	
510	RQ276736	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	A/R off to facilitate shut down of 400 kv varanasi sarnath 1 line	22/May/2026	09:00	23/May/2026	17:00			Approved	22-May-26	09:00	23-May-26	17:00	
511	RQ276608	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	LBB testing of Tie Bay-428 after retrofitment of old LBB relay with process bus LBB relay through protection operation of 400 kv Knp GIS Line 1. A/r of other ckt to be disabled.	22/May/2026	08:00	22/May/2026	18:00			Approved	22-May-26	08:00	22-May-26	18:00	
512	RQ275301	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR-2(PG) LINE FOR NEW 400KV BUS-BAR >X CONNECTION.	21/May/2026	10:00	21/May/2026	17:00			Approved	21-May-26	10:00	21-May-26	17:00	
513	RQ275302	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR-1(PG) LINE FOR NEW 400KV BUS-BAR CONNECTION.	20/May/2026	10:00	20/May/2026	17:00			Approved	20-May-26	10:00	20-May-26	17:00	
514	RQ276735	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	A/R off to facilitate shutdown of 400 kv varanasi saranth ckt 2 line	20/May/2026	09:00	21/May/2026	17:00			Approved	20-May-26	09:00	21-May-26	17:00	
515	RQ276732	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	Shutdown nature rectification work	20/May/2026	09:00	21/May/2026	17:00			Approved	20-May-26	09:00	21-May-26	17:00	
516	RQ276694	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(INT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	Non-Auto Mode for Mid-Span Joint Rectification in 400KV Allahabad Kanpur GIS CKT2 Between Span 8-12 By Agency Alamad Hussain.	19/May/2026	09:00	22/May/2026	17:00			Approved	19-May-26	09:00	22-May-26	17:00	Non auto mode may be allowed / One line at a time in singrauli complex
517	RQ276605	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Non-Auto Mode for Mid-Span Joint Rectification in 400KV Allahabad Kanpur GIS CKT2	19/May/2026	09:00	22/May/2026	17:00			Approved	19-May-26	09:00	22-May-26	17:00	

518	RQ276582	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	C	Retrofitment of entire conventional protection system of 400 kV Knp GIS 1 Line with Process bus based protection/SAS system. 400 kV Knp GIS 1 will be charged through 427 Main bay only. 428 Tie bay will remain under shutdown for retrofitment of protection system of 400 kV Knp GIS Line 2 in same dia A/r of other ckt to be disabled.	19/May/2026	08:00	22/May/2026	18:00			Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period/Apply on D-5 Basis
519	RQ276599	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Mid-Span Joint Rectification Work Between span 8-12 by Agency Alamad Hussain.	19/May/2026	07:00	22/May/2026	17:00			Approved	19-May-26	07:00	22-May-26	17:00	
520	RQ276650	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	D	For replacement of Faulty insulators	18/May/2026	09:00	19/May/2026	17:00			Approved	18-May-26	09:00	19-May-26	17:00	
521	RQ276656	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	D	Autorecloser needed in disabled mode during the Shutdown rectification works of Auraiya Agra Ckt 1	18/May/2026	09:00	19/May/2026	17:00			Approved	18-May-26	09:00	19-May-26	17:00	
522	RQ276603	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	LBB testing of Tie Bay-413 after retrofitment of old LBB relay with process bus LBB relay with protection of 400 kV Knp Auraiya Line 2. After this 413 Tie Bay will be charged. A/r of other ckt to be disabled.	18/May/2026	08:00	18/May/2026	18:00			Approved	18-May-26	08:00	18-May-26	18:00	
523	RQ276649	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	For rectification of S/d Nature defects by asgra TLM & AMP OF LINE REACTOR & LINE BAY by Agra Ss	16/May/2026	09:00	16/May/2026	17:00			Approved	16-May-26	09:00	16-May-26	17:00	
524	RQ276690	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	Midspan Joint Rectification in 400KV Allahabad Kanpur GIS Ckt 1 by Agency Alamad Hussain.	15/May/2026	09:00	18/May/2026	17:00			Approved	15-May-26	09:00	18-May-26	17:00	Non auto mode may be allowed along with Allahabad-Kanpur line shutdown
525	RQ276606	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Non-Auto Mode for Mid-Span Joint Rectification of 400KV Allahabad Kanpur GIS ckt 1	15/May/2026	09:00	18/May/2026	17:00			Approved	15-May-26	09:00	18-May-26	17:00	
526	RQ276598	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Midspan Joint Rectification between Span 8-12 By Agency Almad Hussain.	15/May/2026	09:00	18/May/2026	17:00			Approved	15-May-26	09:00	18-May-26	17:00	

527	RQ276711	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	LBB and AR relay retrofitting (S/D of Bus Reactor-2 shall also be required to facilitate Tie bay LBB relay retrofitting)	15/May/2026	08:00	15/May/2026	23:00			Approved	15-May-26	08:00	15-May-26	23:00	
528	RQ276593	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	C	Retrofitment of entire conventional protection system of 400 kV Knp Auraiya Line 2 with Process bus based protection/ SAS system. After this retrofitment, 400 kV Knp Auraiya Line 2 will be charged from 414 Main Bay A/r of other ckt to be disabled.	15/May/2026	08:00	18/May/2026	18:00			Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period/Apply on D-5 Basis
529	RQ276604	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	LBB testing of Tie Bay-419 after retrofitment of old LBB relay with process bus LBB relay with protection of 400 kV Knp Auraiya Line 1. After this 419 Tie Bay will be charged A/r of other ckt to be disabled.	15/May/2026	08:00	15/May/2026	18:00			Approved	15-May-26	08:00	15-May-26	18:00	
530	RQ276566	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	400 kV Busbar Relay Retrofitment work A/r of other ckt to be disabled	15/May/2026	08:00	16/May/2026	18:00			Approved	15-May-26	08:00	16-May-26	18:00	
531	RQ276752	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIJI (PG) CKT 2	POWERGRID	D	For attending Shutdown Nature Defects under Sitarganj, Bareilly and Pithoragarh TLM Jurisdiction With Non Auto Mode of 400 kV Jauljibi - Bareilly-1 (765KV) TL	14/May/2026	09:00	14/May/2026	17:00			Approved	14-May-26	09:00	14-May-26	17:00	
532	RQ276601	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	LBB testing of Tie Bay-413 after retrofitment of old LBB relay with process bus LBB relay with protection of 400 kV Knp Bib line 2. A/r of other ckt to be disabled.	14/May/2026	08:00	14/May/2026	18:00			Approved	14-May-26	08:00	14-May-26	18:00	
533	RQ276565	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	400 kV Busbar Relay Retrofitment work A/r of other ckt to be disabled	13/May/2026	08:00	14/May/2026	18:00			Approved	13-May-26	08:00	14-May-26	18:00	
534	RQ276713	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWERGRID	D	LBB and AR relay retrofitting (S/D of Bus Reactor-1 shall also be required to facilitate Tie bay LBB relay retrofitting) A/r of other ckt to be disabled	13/May/2026	08:00	13/May/2026	23:00			Approved	13-May-26	08:00	13-May-26	23:00	

535	RQ276751	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2- JAULJIVI (PG) CKT-1	POWERGRID	D	For attending Shutdown Nature Defects under Sitarganj, Bareilly and Pithoragarh TLM With Non Auto Mode of 400 kv Jauljibi - Bareilly-2 (765kv) TL Jurisdiction	12/May/2026	09:00	12/May/2026	17:00	PLANNED	Approved	12-May-26	09:00	12-May-26	17:00	
536	RQ276651	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)- AGRA(PG) (PG) CKT-2	POWERGRID	D	AMP OF LINE REACTOR & LINE BAY A/r of other ckt to be disabled.	12/May/2026	09:00	12/May/2026	17:00	PLANNED	Approved	12-May-26	09:00	12-May-26	17:00	
537	RQ276692	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)- ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	NON AUTO MODE for work in other ckt.	11/May/2026	09:00	11/May/2026	17:00	PLANNED	Approved	11-May-26	09:00	11-May-26	17:00	Non auto mode may be allowed / One line at a time in singrauli complex
538	RQ276687	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)- ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	SD RECTIFICATION WORK	11/May/2026	09:00	11/May/2026	17:00	PLANNED	Approved	11-May-26	16:00	11-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ upto 16:00Hrs
539	RQ276753	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)- BAREILLY(PG) (PG) CKT-1	POWERGRID	C	FOR SHIFTING OF LINE ON PILE FOUNDATION AND ERS WORK	11/May/2026	09:00	13/May/2026	17:00	PLANNED	Rejected					May be rejected / Utility may apply the shutdown in D-5 basis
540	RQ276714	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)- GORAKHPUR(UP) (PG) CKT-2	POWERGRID	D	LBB and AR relay retrofitting (S/D of ICT-3 shall also be required to facilitate Tie bay LBB relay retrofitting) A/r of other ckt to be disabled	11/May/2026	08:00	11/May/2026	23:00	PLANNED	Approved	11-May-26	08:00	11-May-26	23:00	
541	RQ276611	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	C	NHA Line diversion work for Devinagar Kashganj Bypass road	11/May/2026	08:00	26/May/2026	18:00	PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
542	RQ276592	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)- AURAIYA(NT) (PG) CKT-1	POWERGRID	C	Retrofitment of entire conventional protection system of 400 kv Knp Auraiya-1 with Process bus based protection/ SAS system. After this retrofitment, 400 kv Knp Auraiya Line 1 will be charged from 418 Main Bay only. A/r of other ckt to be disabled.	11/May/2026	08:00	15/May/2026	18:00	PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period/Apply on D-5 Basis

543	RQ276596	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	C	Retrofitment of entire conventional protection system of 400 kv Knp Blb Line 2 with Process bus based protection/ SAS system. After this retrofitment, 400 kv Knp Blb 2 Line will be charged from 412 Main Bay. 413 Tie bay will remain under S/d for retrofitment of protection system of Auraiya-2 line. A/r of other ckt to be disabled.	11/May/2026	08:00	14/May/2026	18:00			Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period/Apply on D-5 Basis
544	RQ276600	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	LBB testing of Tie Bay-419 after retrofitment of old LBB relay with process bus LBB relay with protection of 400 kv Knp Blb line 3. A/r of other ckt to be disabled.	10/May/2026	09:00	10/May/2026	17:00			Approved	10-May-26	09:00	10-May-26	17:00	
545	RQ276686	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	FOR SD RECTIFICATION WORK	09/May/2026	09:00	09/May/2026	17:00			Approved	09-May-26	16:00	09-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ upto 16:00Hrs
546	RQ276693	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	NON AUTO MODE for work in other ckt.	09/May/2026	09:00	09/May/2026	17:00			Approved	09-May-26	09:00	09-May-26	17:00	Non auto mode may be allowed / One line at a time in singrauli complex
547	RQ276985	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	AR off Permission for PID testing	07/May/2026	09:00	07/May/2026	17:00			Approved	07-May-26	09:00	07-May-26	17:00	
548	RQ275816	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWERGRID	D	Stringing activity of crossing span between AP129/0 - AP130/0 of 400 kv D/C Jalpura -Khurja Transmission line of TP JKJPTL	07/May/2026	08:00	08/May/2026	18:00			Approved	07-May-26	16:00	08-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & PG consent/ upto 16:00Hrs
549	RQ276570	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	400 kv Busbar Relay Retrofitment work A/r of other ckt to be disabled	07/May/2026	08:00	08/May/2026	18:00			Approved	07-May-26	08:00	08-May-26	18:00	
550	RQ276629	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	Line and Bay AMP Works at Allahabad SS	06/May/2026	09:00	06/May/2026	18:00			Approved	06-May-26	09:00	06-May-26	18:00	
551	RQ276595	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	C	Retrofitment of entire conventional protection system of 400 kv Knp Blb Line 1 with Process bus based protection/ SAS system	06/May/2026	08:00	10/May/2026	18:00			Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period/Apply on D-5 Basis

552	RQ276597	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	C	Retrofitment of entire conventional protection system of 400 kv Knp Bib Line 3 with Process bus based protection/ SAS system. After this retrofitment, 400 kv Knp Bib 3 Line will be charged from 420 Main Bay. 419 Tie bay will remain under s/d for retrofitment of protection system of Auraiya-1 line. A/r of other ckt to be disabled.	06/May/2026	08:00	10/May/2026	18:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period/Apply on D-5 Basis
553	RQ276602	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	LBB testing of Tie Bay-416 after retrofitment of old LBB relay with process bus LBB relay through protection operation of 400 kv Knp Agra Line.	05/May/2026	08:00	05/May/2026	18:00		PLANNED	Approved	05-May-26	08:00	05-May-26	18:00	
554	RQ276569	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	400 kv Busbar Relay Retrofitment work A/r of other ckt to be disabled	05/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	05-May-26	08:00	06-May-26	18:00	
555	RQ276632	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Replacement of Porcelain Insulator to Polymer Insulator by fatehpur TLM FOR SD RECTIFICATION WORK by Allahbad TLM	04/May/2026	09:00	05/May/2026	17:00		PLANNED	Approved	04-May-26	09:00	05-May-26	17:00	
556	RQ276169	OCC_242	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARNOLI(DV)-DWARKA (PG) (PG) CKT-1	POWERGRID	D	Tan Delta Testing of Line CVT.	04/May/2026	06:00	04/May/2026	10:00	Load shall be carried out through Jhatikra ckt,Tugalkabad ckt-I & ckt-II	PLANNED	Approved	04-May-26	06:00	04-May-26	10:00	
557	RQ276160	OCC_242	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWAN(A) (DV) (PG) CKT-1	POWERGRID	D	Tightning of Line Dropper of R, Y & B phase PMS and General maintenance work.	04/May/2026	05:00	04/May/2026	10:00	During the Shutdown Load will be meet through 400kv Abdullapur Line	PLANNED	Approved	04-May-26	05:00	04-May-26	10:00	
558	RQ276689	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	FOR SD RECTIFICATION WORK A/r of other ckt to be disabled	02/May/2026	09:00	02/May/2026	17:00		PLANNED	Approved	02-May-26	16:00	02-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ upto 16:00Hrs
559	RQ276688	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	FOR SD RECTIFICATION WORK A/r of other ckt to be disabled	01/May/2026	09:00	01/May/2026	17:00		PLANNED	Approved	01-May-26	16:00	01-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ upto 16:00Hrs
560	RQ276637	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Non-auto required for work in Sing -FTP line	01/May/2026	09:00	02/May/2026	17:00		PLANNED	Approved	01-May-26	09:00	02-May-26	17:00	

561	RQ276623	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Replacement of Porcelain Insulator to Polymer Insulator.	01/May/2026	09:00	02/May/2026	17:00		PLANNED	Approved	01-May-26	16:00	02-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ upto 16:00Hrs
562	RQ276638	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Non-auto required for s/d in FTP-Panki	01/May/2026	09:00	02/May/2026	17:00		PLANNED	Approved	01-May-26	09:00	02-May-26	17:00	Non auto mode may be allowed / One line at a time in singrauli complex
563	RQ276594	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	C	Retrofitment of entire conventional protection system of 400 kv Knp Agra Line with Process bus based protection/ SAS system. 400 kv Knp Agra will be charged through 415 Main bay only. 416 Tie bay will remain under shutdown for retrofitment of protection system of 400 kv Knp Bib Line 1 in same dia.	01/May/2026	08:00	05/May/2026	18:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period/Apply on D-5 Basis
564	RQ275299	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV,PANKI-PTPS 1 LINE FOR NEW 400KV BUS-BAR CONNECTION.	25/May/2026	10:00	25/May/2026	17:00		PLANNED	Approved	25-May-26	10:00	25-May-26	17:00	
565	RQ275303	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR REPLACEMENT OF 50 MVAR LINE >X REACTOR TO 63 MVAR LINE REACTOR FOR REJUMPRING AND	25/May/2026	10:00	31/May/2026	17:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
566	RQ275658	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	For maintenance and Testing of CVT and Breaker	25/May/2026	09:00	25/May/2026	18:00		PLANNED	Approved	25-May-26	09:00	25-May-26	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time in Anpara complex
567	RQ275298	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	C	* SHUTDOWN OF 400KV,PANKI-PTPS 2 LINE FOR NEW 400KV BUS-BAR CONNECTION.	22/May/2026	10:00	22/May/2026	17:00		PLANNED	Approved	22-May-26	10:00	22-May-26	17:00	
568	RQ275659	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	D	For Bay Maintenance of line and testing of CT, CVT, D Isolator and Breaker	21/May/2026	09:00	21/May/2026	18:00		PLANNED	Approved	21-May-26	09:00	21-May-26	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time in Anpara complex
569	RQ275326	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	20/May/2026	10:00	20/May/2026	17:00		PLANNED	Approved	20-May-26	10:00	20-May-26	17:00	
570	RQ275682	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Height raising work	20/May/2026	08:00	31/May/2026	17:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period

571	RQ275670	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	20/May/2026	08:00	21/May/2026	17:00		PLANNED	Approved	20-May-26	08:00	21-May-26	17:00	
572	RQ275300	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV,PANKI-ALIGARH LINE FOR NEW 400KV BUS-BAR CONNECTION.	19/May/2026	10:00	19/May/2026	17:00		PLANNED	Approved	19-May-26	10:00	19-May-26	17:00	
573	RQ275305	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF400kv PANKI-UNNAO LINE FOR NEW 400KV BUS-BAR CONNECTION.	18/May/2026	10:00	18/May/2026	17:00		PLANNED	Approved	18-May-26	10:00	18-May-26	17:00	
574	RQ275669	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	18/May/2026	08:00	19/May/2026	17:00		PLANNED	Approved	18-May-26	08:00	19-May-26	17:00	May be given subject to real time grid conditions/One circuit shutdown at a time in Anpara complex
575	RQ275311	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* Shutdown is required for jumper tightening and other maintenance work. 400 KV Unnao Bareilly 1st line will remain in servi	16/May/2026	08:00	16/May/2026	15:00		PLANNED	Approved	16-May-26	08:00	16-May-26	15:00	
576	RQ275325	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	15/May/2026	10:00	15/May/2026	17:00		PLANNED	Approved	15-May-26	10:00	15-May-26	17:00	
577	RQ275310	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown is required for testing and other maintenance work.400 KV Unnao Bareilly 2nd line will remain in service and fee	15/May/2026	08:00	15/May/2026	15:00		PLANNED	Approved	15-May-26	08:00	15-May-26	15:00	
578	RQ275698	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-BADAUNE (UP) CKT-2	UPPTCL	D	AMP work	14/May/2026	10:00	14/May/2026	14:00		PLANNED	Approved	14-May-26	10:00	14-May-26	14:00	
579	RQ275306	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* Shutdown is required for jumper tightening and other maintenance work.	14/May/2026	08:00	14/May/2026	15:00		PLANNED	Approved	14-May-26	08:00	14-May-26	15:00	
580	RQ275697	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-BADAUNE (UP) CKT-1	UPPTCL	D	AMP work	13/May/2026	10:00	13/May/2026	14:00		PLANNED	Approved	13-May-26	10:00	13-May-26	14:00	
581	RQ275295	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Routine maintenance of tower Jumper Tightening Work	13/May/2026	10:00	14/May/2026	18:00		PLANNED	Approved	13-May-26	10:00	14-May-26	18:00	
582	RQ275307	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown is required for bay maintenance work.	12/May/2026	08:00	12/May/2026	15:00		PLANNED	Approved	12-May-26	08:00	12-May-26	15:00	
583	RQ275297	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Routine maintenance of tower Jumper Tightening Work	11/May/2026	10:00	12/May/2026	18:00		PLANNED	Approved	11-May-26	10:00	12-May-26	18:00	

584	RQ276568	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	400 KV Busbar Relay Retrofitment work A/r of other ckt to be disabled	11/May/2026	08:00	12/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	12-May-26	18:00	
585	RQ275681	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	11/May/2026	08:00	14/May/2026	17:00		PLANNED	Approved	11-May-26	08:00	14-May-26	17:00	May be given subject to real time grid conditions/One circuit shutdown at a time in Anpara complex
586	RQ276567	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	400 KV Busbar Relay Retrofitment work A/r of other ckt to be disabled	09/May/2026	08:00	10/May/2026	18:00		PLANNED	Approved	09-May-26	08:00	10-May-26	18:00	
587	RQ275294	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* planned shut down has been applied for jumper tightening,lopping chopping of trees branches,bird nest removing and other m<	07/May/2026	09:00	08/May/2026	17:00		PLANNED	Approved	07-May-26	09:00	08-May-26	17:00	
588	RQ275671	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	07/May/2026	08:00	08/May/2026	17:00		PLANNED	Approved	07-May-26	08:00	08-May-26	17:00	May be given subject to real time grid conditions/One circuit shutdown at a time in Anpara complex
589	RQ275680	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	* Cleaning of disc insulator, tightening of jumper and other maintenance work.	05/May/2026	08:00	06/May/2026	17:00		PLANNED	Approved	05-May-26	08:00	06-May-26	17:00	May be given subject to real time grid conditions/One circuit shutdown at a time in Anpara complex
590	RQ275319	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-I	02/May/2026	08:00	02/May/2026	17:00		PLANNED	Approved	02-May-26	08:00	02-May-26	17:00	
591	RQ275304	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	** SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR REPLACEMENT OF 50 MVAR LINE >X REACTOR TO 63 MVAR LINE REACTOR FOR OPENING OF JUMP	01/May/2026	10:00	04/May/2026	17:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
592	RQ275318	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	01/May/2026	08:00	01/May/2026	17:00		PLANNED	Approved	01-May-26	08:00	01-May-26	17:00	
593	RQ276579	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	C	Diversion / Shifting Works due to upcoming WtE plant	25/May/2026	08:00	25/Jun/2026	18:00		PLANNED	Rejected					Delhi remarks:"The proposal of shifting and height raising of said lines is under revision due to DMRC line crossing .(Require co-ordination of DTL ,DMRC and PGCIL)"

594	RQ276578	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	C	Diversion / Shifting Works due to upcoming WtE plant	25/May/2026	08:00	25/Jun/2026	18:00		PLANNED	Rejected					Delhi remarks:"The proposal of shifting and height raising of said lines is under revision due to DMRC line crossing .(Require co-ordination of DTL ,DMRC and PGCIL)"
595	RQ276147	OCC_242	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightning of tension tower hardware fitting and replacing/repairing of damaged spacers	22/May/2026	05:00	24/May/2026	10:00	Load shall be managed by Bawana Ckt-1	PLANNED	Approved	22-May-26	15:00	24-May-26	23:00	All elements must remain in service with other Bus/May be given from 15:00Hrs
596	RQ276161	OCC_242	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightning of Line Dropper of R, Y & B phase and General maintenance work.	15/May/2026	05:00	15/May/2026	10:00	During the Shutdown Load will be meet through Bawana-Mundka Ckt-2	PLANNED	Approved					Club with 597
597	RQ276146	OCC_242	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightning of tension tower hardware fitting and replacing/repairing of damaged spacers	15/May/2026	05:00	17/May/2026	10:00	Load shall be managed by Bawana Ckt-2	PLANNED	Approved	15-May-26	15:00	17-May-26	23:00	All elements must remain in service with other Bus/May be given from 15:00Hrs
598	RQ276162	OCC_242	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightning of Line Dropper of R, Y & B phase, PMS and General maintenance work.	11/May/2026	05:00	11/May/2026	10:00	During the Shutdown Load will be meet through Bawana-Mundka Ckt-1	PLANNED	Approved					Club with 595
599	RQ276145	OCC_242	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Capacitance and Tan delta testing	11/May/2026	05:00	11/May/2026	10:00	Load shall be managed by Bawana Ckt-1	PLANNED	Approved					Club with 595
600	RQ275763	OCC_242	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER(RS)-CORNEIGHT PARKS PVT. LIMITED (CORNEIGHT PARKS PVT. LIMITED) CKT-1	CORNEIGHT PARKS P	D	Half Yearly Maintenance work	20/May/2026	17:00	20/May/2026	23:00		PLANNED	Approved	20-May-26	19:00	20-May-26	23:00	May be given from 19:00Hrs
601	RQ275764	OCC_242	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER(RS)-M/S RENEW HANS URJA PVT LTD (RS) (RENEW HANS URJA PVT LTD) CKT-1	RENEW HANS URJA P	D	Half Yearly Maintenance work	19/May/2026	17:00	19/May/2026	23:00		PLANNED	Approved	19-May-26	19:00	19-May-26	23:00	May be given from 19:00Hrs
602	RQ276729	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	Shutdown nature rectification work	19/May/2026	09:00	19/May/2026	17:00		PLANNED	Approved	19-May-26	09:00	19-May-26	17:00	
603	RQ276733	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	A/R off to facilitate shutdown of 400 kv varanasi sahpuri ckt 2 line.	19/May/2026	09:00	19/May/2026	17:00		PLANNED	Approved	19-May-26	09:00	19-May-26	17:00	
604	RQ275296	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	* For Routine maintenance of tower Jumper Tightening Work	18/May/2026	10:00	19/May/2026	18:00		PLANNED	Approved	18-May-26	10:00	19-May-26	18:00	
605	RQ276712	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	LBB and AR relay retrofitting work A/r of other ckt to be disabled	18/May/2026	08:00	18/May/2026	23:00		PLANNED	Approved	18-May-26	08:00	18-May-26	23:00	
606	RQ275665	OCC_242	slcdhr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID,UPPTCL	D	For testing Bus Bar Protection and Scada Upgradation Work	15/May/2026	11:00	15/May/2026	15:00		PLANNED	Approved	15-May-26	11:00	15-May-26	15:00	

607	RQ276986	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	AR off Permission for PID testing	08/May/2026	09:00	08/May/2026	17:00		PLANNED	Approved	08-May-26	09:00	08-May-26	17:00	
608	RQ275309	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID,UPPTCL	C	* Shutdown of 400 KV Unnao Jehta 2nd line is required for Bay maintenance work.	06/May/2026	08:00	06/May/2026	15:00		PLANNED	Approved	06-May-26	08:00	06-May-26	15:00	
609	RQ275308	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID,UPPTCL	C	* Shutdown of 400 KV Unnao Jehta 1st line is required for preventive maintenance work.	04/May/2026	08:00	04/May/2026	15:00		PLANNED	Approved	04-May-26	08:00	04-May-26	15:00	
610	RQ276750	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWERGRID,UPPTCL	D	for overhead crossing of 765 KV D/C Neemrana-Bareilly TL	01/May/2026	07:00	04/May/2026	19:00		PLANNED	Approved	01-May-26	07:00	04-May-26	19:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
611	RQ275324	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	18/May/2026	10:00	18/May/2026	17:00		PLANNED	Approved	18-May-26	10:00	18-May-26	17:00	
612	RQ275316	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	D	* Planned shutdown required for Bay Equipment Maintenance and Periodic Testing of 400KV Mohanlalgang Bay and 400KV Sarojini	11/May/2026	09:00	12/May/2026	18:00		PLANNED	Approved	11-May-26	09:00	12-May-26	18:00	May be given on daily basis
613	RQ275313	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-UNNAO(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Shutdown of 400 KV Unnao Mohanlalganj Line is required for jumper tightening and other maintenance work.	11/May/2026	08:00	11/May/2026	15:00		PLANNED	Approved	11-May-26	08:00	11-May-26	15:00	
614	RQ275915	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Yearly scheduled maintenance	18/May/2026	08:00	20/May/2026	18:00		PLANNED	Approved	18-May-26	08:00	20-May-26	18:00	
615	RQ275901	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Yearly scheduled maintenance	11/May/2026	08:00	13/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	13-May-26	18:00	
616	RQ275728	OCC_242	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kv Breaker	16/May/2026	10:00	16/May/2026	17:00		PLANNED	Approved	16-May-26	10:00	16-May-26	17:00	
617	RQ275727	OCC_242	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400KV Breaker	15/May/2026	10:00	15/May/2026	17:00		PLANNED	Approved	15-May-26	10:00	15-May-26	17:00	
618	RQ275689	OCC_242	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For annual thermovision scanning & Pre-Monsoon Mtc of line	12/May/2026	09:00	12/May/2026	17:00		PLANNED	Approved	12-May-26	09:00	12-May-26	17:00	
619	RQ275688	OCC_242	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For annual thermovision scanning & Pre-Monsoon Mtc of line	11/May/2026	09:00	11/May/2026	17:00		PLANNED	Approved	11-May-26	09:00	11-May-26	17:00	
620	RQ275730	OCC_242	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	08/May/2026	10:00	08/May/2026	17:00		PLANNED	Approved	08-May-26	10:00	08-May-26	17:00	

621	RQ275687	OCC_242	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Pre-Monsoon Mtc of line	08/May/2026	09:00	08/May/2026	17:00		PLANNED	Approved	08-May-26	09:00	08-May-26	17:00	
622	RQ275729	OCC_242	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	07/May/2026	10:00	07/May/2026	17:00		PLANNED	Approved	07-May-26	10:00	07-May-26	17:00	
623	RQ275686	OCC_242	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Pre-Monsoon Mtc of line	07/May/2026	09:00	07/May/2026	17:00		PLANNED	Approved	07-May-26	09:00	07-May-26	17:00	
624	RQ275684	OCC_242	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Pre-Monsoon Mtc of line	05/May/2026	09:00	05/May/2026	17:00		PLANNED	Approved	05-May-26	16:00	05-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent/ upto 16:00Hrs
625	RQ275683	OCC_242	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Pre-Monsoon Mtc of line	04/May/2026	09:00	04/May/2026	17:00		PLANNED	Approved	04-May-26	16:00	04-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent/ upto 16:00Hrs
626	RQ276626	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	C	NHAI Diversion of 400KV D/C Unchahar-Fatehpur Line	16/May/2026	08:00	04/Jun/2026	18:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period/ May be clubbed with Unit outage
627	RQ276625	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	C	NHAI Diversion of 400KV D/C Unchahar-Fatehpur Line	16/May/2026	08:00	04/Jun/2026	18:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period/ May be clubbed with Unit outage
628	RQ276639	OCC_242	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL,JPL	D	To avoid high voltage during monsoon conditions.	15/May/2026	00:00	15/May/2026	23:59	Line outage required for Reactor-1 out.	PLANNED	Approved	15-May-26	00:00	15-May-26	23:59	Subject to real time grid condition
629	RQ276640	OCC_242	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JPL	D	To avoid high voltage during monsoon conditions.	15/May/2026	00:00	15/May/2026	23:59	Line outage required for Reactor-2 out.	PLANNED	Approved	15-May-26	00:00	15-May-26	23:59	Subject to real time grid condition
630	RQ275748	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	Yearly Testing work	09/May/2026	08:00	09/May/2026	18:00		PLANNED	Approved	09-May-26	14:00	09-May-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ May be given from 14:00 Hrs/
631	RQ276717	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWERLINK	D	LBB and AR relay retrofitting (S/D of ICT-2 shall also be required to facilitate Tie bay LBB relay retrofitting) A/r of other ckt to be disabled	08/May/2026	08:00	08/May/2026	23:00		PLANNED	Approved	08-May-26	08:00	08-May-26	23:00	
632	RQ276718	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWERLINK	D	LBB and AR relay retrofitting (S/D of ICT-1 shall also be required to facilitate Tie bay LBB relay retrofitting) A/r of other ckt to be disabled	06/May/2026	08:00	06/May/2026	23:00		PLANNED	Approved	06-May-26	08:00	06-May-26	23:00	

633	RQ276144	OCC_242	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID_DTL	D	Capacitance and Tan delta testing	08/May/2026	05:00	08/May/2026	10:00	Load shall be managed by Jhatikara Ckt-1	PLANNED	Approved					Club with 257
634	RQ276143	OCC_242	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID_DTL	D	Capacitance and Tan delta testing	07/May/2026	05:00	07/May/2026	10:00	Load shall be managed by Jhatikara Ckt-2	PLANNED	Approved					Club with 268
635	RQ276171	OCC_242	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID_DTL	D	Replacment damaged clamps,connector & bay tightning.	06/May/2026	05:00	06/May/2026	10:00	Load shall be carried out through Dwarka ckt,Tugalkabad ckt-I & Jhatikra ckt.	PLANNED	Approved	06-May-26	05:00	06-May-26	10:00	
636	RQ276170	OCC_242	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID_DTL	D	Replacment damaged clamps,connector & bay tightning.	05/May/2026	05:00	05/May/2026	10:00	Load shall be carried out through Dwarka ckt,Tugalkabad ckt-II & Jhatikra ckt.	PLANNED	Approved	05-May-26	05:00	05-May-26	10:00	
637	RQ276737	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-1	THDC	D	For overhead powerline crossing of 765KV Neemrana II Bareilly Tr. line	02/May/2026	07:00	07/May/2026	19:00		PLANNED	Approved	02-May-26	07:00	07-May-26	19:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
638	RQ276738	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-2	THDC	D	For overhead powerline crossing of 765KV Neemrana II Bareilly Tr. line	02/May/2026	07:00	07/May/2026	19:00		PLANNED	Approved	02-May-26	07:00	07-May-26	19:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
639	RQ275932	OCC_242	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2	NTPC	C	Defect rectification work through M/s Powergrid	01/May/2026	08:00	15/May/2026	18:00	Defect rectification	PLANNED	Rejected					Consent denied by Delhi due to gas uncertainty issue
640	RQ276767	OCC_242	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	400 kV Bus-1 Shut down for LBB testing of ICT-1 Tie bay (425 Tie Bay)	31/May/2026	12:00	31/May/2026	19:00		PLANNED	Approved	31-May-26	12:00	31-May-26	19:00	
641	RQ276774	OCC_242	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	400 kV Bus-1 Shut down for LBB testing of ICT-1 Main bay (426 Main Bay)	30/May/2026	12:00	30/May/2026	19:00		PLANNED	Approved	30-May-26	12:00	30-May-26	19:00	
642	RQ276771	OCC_242	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-429 (Kanpur-Kanpur GIS-2 line main bay)	26/May/2026	12:00	26/May/2026	19:00		PLANNED	Approved	26-May-26	12:00	26-May-26	19:00	
643	RQ276766	OCC_242	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-427 (Kanpur-Kanpur GIS-1 line main bay)	22/May/2026	12:00	22/May/2026	19:00		PLANNED	Approved	22-May-26	12:00	22-May-26	19:00	
644	RQ276794	OCC_242	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	GIS bays interconnection and AMP	22/May/2026	08:00	22/May/2026	18:00		PLANNED	Approved	22-May-26	08:00	22-May-26	18:00	
645	RQ276795	OCC_242	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	GIS bays interconnection and AMP	21/May/2026	08:00	21/May/2026	18:00		PLANNED	Approved	21-May-26	08:00	21-May-26	18:00	

646	RQ276765	OCC_242	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-414 (Auraiya-2- line main bay)	18/May/2026	12:00	18/May/2026	19:00		PLANNED	Approved	18-May-26	12:00	18-May-26	19:00		
647	RQ276918	OCC_242	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	400KV Bus-2 outage at Allahabad SS for busbar retrofiting at Allahabad SS	16/May/2026	08:00	31/May/2026	18:00		PLANNED	Rejected						May be rejected due to high Northern demand period / May be planned during lean demand period
648	RQ276764	OCC_242	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-412 (BLB-2 line main bay)	14/May/2026	12:00	14/May/2026	19:00		PLANNED	Approved	14-May-26	12:00	14-May-26	19:00		
649	RQ276726	OCC_242	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 2	POWERGRID	C	BUS AMP WORK	13/May/2026	09:00	15/May/2026	17:00		PLANNED	Approved	13-May-26	09:00	15-May-26	17:00		
650	RQ276724	OCC_242	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 2	POWERGRID	C	BUS AMP WORK	13/May/2026	09:00	15/May/2026	17:00		PLANNED	Approved	13-May-26	09:00	15-May-26	17:00		
651	RQ276914	OCC_242	cpcc3_sd	BUS	400KV BUS 2 AT MAINPURI(PG)	POWERGRID	D	400 kV Busbar Relay Retrofitment Work	11/May/2026	08:00	15/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	15-May-26	18:00	May be given on daily basis	
652	RQ276763	OCC_242	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-420 (Ballabgarh-3 line main bay)	10/May/2026	12:00	10/May/2026	19:00		PLANNED	Approved	10-May-26	12:00	10-May-26	19:00		
653	RQ276770	OCC_242	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-417 (Ballabgarh-1 line main bay)	10/May/2026	12:00	10/May/2026	19:00		PLANNED	Approved	10-May-26	12:00	10-May-26	19:00		
654	RQ276921	OCC_242	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-417 (Ballabgarh-1 line main bay)	10/May/2026	12:00	10/May/2026	19:00		PLANNED	Approved	10-May-26	12:00	10-May-26	19:00		
655	RQ276908	OCC_242	cpcc3_sd	BUS	400KV BUS 2 AT SOHAWAL(PG)	POWERGRID	D	AMP work	10/May/2026	09:00	10/May/2026	18:00		PLANNED	Approved	10-May-26	09:00	10-May-26	18:00		
656	RQ276762	OCC_242	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-418 (Auraiya-1 line main bay)	05/May/2026	12:00	05/May/2026	19:00		PLANNED	Approved	05-May-26	12:00	05-May-26	19:00		
657	RQ276725	OCC_242	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 1	POWERGRID	C	BUS AMP WORK	05/May/2026	09:00	07/May/2026	17:00		PLANNED	Approved	05-May-26	09:00	07-May-26	17:00		
658	RQ276723	OCC_242	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 1	POWERGRID	C	BUS AMP WORK	05/May/2026	09:00	07/May/2026	17:00		PLANNED	Approved	05-May-26	09:00	07-May-26	17:00		
659	RQ276911	OCC_242	cpcc3_sd	BUS	400KV BUS 1 AT MAINPURI(PG)	POWERGRID	D	400 kV Busbar Relay Retrofitment Work	05/May/2026	08:00	09/May/2026	18:00		PLANNED	Approved	05-May-26	08:00	09-May-26	18:00	May be given on daily basis	

660	RQ276920	OCC_242	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	"Process based LBB testing of Main Bay-415 (Agra line main bay)	01/May/2026	12:00	01/May/2026	19:00		PLANNED	Approved	01-May-26	12:00	01-May-26	19:00		
661	RQ276917	OCC_242	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	400KV Bus-1 outage for busbar retrofitting at Allahabad SS.	01/May/2026	08:00	15/May/2026	18:00		PLANNED	Rejected						May be rejected due to high Northern demand period / May be planned during lean demand period
662	RQ276117	OCC_242	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)		D	For construction work of ICT-5 Bay	28/May/2026	08:00	30/May/2026	18:00	For construction work of ICT-5 Bay	PLANNED	Approved	28-May-26	15:00	30-May-26	23:00		All elements must remain in service with other Bus/May be given from 15:00Hrs
663	RQ276123	OCC_242	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2		D	Jumpering works of 419 Bay & Busbar relay testing of 419 Bay and Primary stability of Bus-2	26/May/2026	17:00	30/May/2026	23:59	Jumpering works of 419 Bay & Busbar relay testing of 419 Bay and Primary stability of Bus-2	PLANNED	Conditionally Approved						May be allowed after FTC of complete Dia between Bus 5 & Bus 6 at Fatehgarh_III to avoid generation loss
664	RQ276116	OCC_242	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)		D	For construction work of ICT-5 Bay	25/May/2026	08:00	27/May/2026	18:00	For construction work of ICT-5 Bay	PLANNED	Approved	25-May-26	15:00	27-May-26	23:00		All elements must remain in service with other Bus/May be given from 15:00Hrs
665	RQ276680	OCC_242	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)		D	Busbar Testing and AMP Works of 400kV BUS-4 (GIS BUS-2)	25/May/2026	08:00	25/May/2026	18:00	Kindly Approve.	PLANNED	Approved	25-May-26	08:00	25-May-26	18:00		
666	RQ276090	OCC_242	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1		D	For Bay Extension works	24/May/2026	19:00	28/May/2026	23:00		PLANNED	Approved	24-May-26	19:00	28-May-26	23:00		May be given from 17:00Hrs
667	RQ276092	OCC_242	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 3		D	For Bay Extension works	22/May/2026	19:00	24/May/2026	23:00		PLANNED	Approved	22-May-26	19:00	24-May-26	23:00		May be given from 17:00Hrs
668	RQ276083	OCC_242	cpcc1_sd	BUS	400 KV NARELA(PNTL) - BUS 2		D	Bus Bar extension work & testing for substation extension of 765 kV Sikar II line bays at Narela	22/May/2026	09:00	22/May/2026	18:00		PLANNED	Approved	22-May-26	09:00	22-May-26	18:00		
669	RQ276122	OCC_242	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1		D	Jumpering works of 420 Bay & Busbar relay testing of 420 Bay and Primary stability of Bus-1	21/May/2026	17:00	25/May/2026	23:59	Jumpering works of 420 Bay & Busbar relay testing of 420 Bay and Primary stability of Bus-1	PLANNED	Approved	21-May-26	17:00	25-May-26	23:59		May be given from 17:00Hrs/ All elements must remain connected with 400KV Bus 2
670	RQ276115	OCC_242	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)		D	For construction work of Bay 419 and 420	21/May/2026	08:00	23/May/2026	18:00	For construction work of Bay 419 and 420	PLANNED	Approved	21-May-26	15:00	23-May-26	23:00		All elements must remain in service with other Bus/May be given from 15:00Hrs
671	RQ276679	OCC_242	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)		D	Busbar Testing and AMP Works of 400kV BUS-3 (GIS BUS-1)	20/May/2026	08:00	20/May/2026	18:00	Kindly Approve.	PLANNED	Approved	20-May-26	08:00	20-May-26	18:00		
672	RQ276135	OCC_242	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	FOR JUMPERING OF 416 BAY AND TESTING OF BUSBAR	20/May/2026	08:00	21/May/2026	18:00		PLANNED	Approved	20-May-26	17:00	21-May-26	23:00		May be given from 17:00Hrs/All elements must remain in service with other Bus
673	RQ276674	OCC_242	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	18/May/2026	09:30	30/May/2026	18:00	Kindly Approve.	PLANNED	Rejected						May be rejected due to high Northern demand period / May be planned during lean demand period

674	RQ276114	OCC_242	cpcc1_sd	BUS	400KV BUS 3 AT JHAJJAR(APCL)	D	For construction work of Bay 419 and 420	18/May/2026	08:00	20/May/2026	18:00	For construction work of Bay 419 and 420	PLANNED	Approved	18-May-26	16:00	20-May-26	23:00	All elements must remain in service with other Bus/Subject to Jhajjar consent/ upto 16:00Hrs
675	RQ276121	OCC_242	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 5	D	Erection, Jumpering and commissioning works of Bays 446 & 449	16/May/2026	17:00	20/May/2026	23:59	Erection, Jumpering and commissioning works of Bays 446 & 449	PLANNED	Approved	16-May-26	17:00	20-May-26	23:59	May be given from 17:00Hrs
676	RQ276933	OCC_242	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	C	Retrofitting of electro Mechanical BB relay with numerical Relay	16/May/2026	09:00	30/May/2026	18:00	Kindly Approve.	PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
677	RQ276093	OCC_242	cpcc1_sd	BUS	400 KV BIKANER_2 (PBDSL) - BUS 4	D	For Bay Extension works	15/May/2026	19:00	18/May/2026	23:00		PLANNED	Approved	15-May-26	19:00	18-May-26	23:00	May be given from 17:00Hrs
678	RQ276082	OCC_242	cpcc1_sd	BUS	400 KV NARELA(PNTL) - BUS 1	D	Bus Bar extension work & testing for substation extension of 765 kV Sikar II line bays at Narela	15/May/2026	09:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	09:00	15-May-26	18:00	
679	RQ276132	OCC_242	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	D	TO ATTEND HOTSPOT	15/May/2026	08:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	17:00	15-May-26	23:00	May be given from 17:00Hrs/All elements must remain in service with other Bus
680	RQ276073	OCC_242	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	D	New bay 412 isolator corona ring fixing	14/May/2026	09:00	14/May/2026	18:00	New bay 412 isolator corona ring fixing	PLANNED	Approved	14-May-26	09:00	14-May-26	18:00	
681	RQ276072	OCC_242	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	D	New bay 410 isolator corona ring fixing	13/May/2026	09:00	13/May/2026	18:00	New bay 410 isolator corona ring fixing	PLANNED	Approved	13-May-26	09:00	13-May-26	18:00	
682	RQ276096	OCC_242	cpcc1_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	D	Retrofitment of Main Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	13/May/2026	09:00	16/May/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	13-May-26	09:00	16-May-26	18:00	
683	RQ276682	OCC_242	cpcc2_sd	BUS	400KV BUS 2 AT LUDHIANA(PG)	D	For BUS BAR Protection testing	13/May/2026	08:00	14/May/2026	18:00	Kindly Approve.	PLANNED	Approved	13-May-26	08:00	14-May-26	18:00	
684	RQ276091	OCC_242	cpcc1_sd	BUS	400 KV BIKANER_2 (PBDSL) - BUS 2	D	For Bay Extension works	11/May/2026	19:00	15/May/2026	23:00		PLANNED	Approved	11-May-26	19:00	15-May-26	23:00	May be given from 17:00Hrs
685	RQ276120	OCC_242	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 6	D	Erection, Jumpering and commissioning works of Bays 447 & 453	11/May/2026	17:00	15/May/2026	23:59	Erection, Jumpering and commissioning works of Bays 447 & 453	PLANNED	Conditionally Approved					May be allowed after FTC of complete Dia between Bus 5 & Bus 6 at Fatehgarh_III to avoid generation loss
686	RQ276681	OCC_242	cpcc2_sd	BUS	400KV BUS 1 AT LUDHIANA(PG)	D	For BUS BAR Protection testing	11/May/2026	08:00	12/May/2026	18:00	Kindly Approve.	PLANNED	Approved	11-May-26	08:00	12-May-26	18:00	
687	RQ276095	OCC_242	cpcc1_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	D	Retrofitment of Main Bay Isolators of Bassi-Heerapura ckt-1 line feeder at Heerapura GSS	09/May/2026	09:00	12/May/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	09-May-26	09:00	12-May-26	18:00	

688	RQ276102	OCC_242	cpcc1_sd	BUS	400KV BUS 2 AT SONIPAT(PG)		C	Construction activities of SS 62 T package (Conersion of Twin Moose Conductor into Quas Conductor)	08/May/2026	09:00	10/May/2026	18:00	Construction activities	PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
689	RQ276676	OCC_242	cpcc2_sd	BUS	400KV BUS 2 AT HAMIRPUR(PG)		D	For Bus Bar relay testing	07/May/2026	10:00	07/May/2026	18:00	Kindly Approve.	PLANNED	Approved	07-May-26	10:00	07-May-26	18:00	
690	RQ276101	OCC_242	cpcc1_sd	BUS	400KV BUS 1 AT SONIPAT(PG)		D	Construction activities of SS 62 T package (Conersion of Twin Moose Conductor into Quas Conductor)	07/May/2026	09:00	07/May/2026	18:00	Construction activities	PLANNED	Approved	07-May-26	09:00	07-May-26	18:00	
691	RQ276670	OCC_242	cpcc2_sd	BUS	400KV BUS 2 AT NEWWANPOH(PG)		D	AMP work	07/May/2026	08:00	07/May/2026	18:00	Kindly Approve.	PLANNED	Approved	07-May-26	08:00	07-May-26	18:00	
692	RQ276675	OCC_242	cpcc2_sd	BUS	400KV BUS 1 AT HAMIRPUR(PG)		D	For Bus Bar relay testing	06/May/2026	10:00	06/May/2026	18:00	Kindly Approve.	PLANNED	Approved	06-May-26	10:00	06-May-26	18:00	
693	RQ276079	OCC_242	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work	06/May/2026	09:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	17:00	06-May-26	23:00	May be given from 17:00Hrs
694	RQ276078	OCC_242	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work	05/May/2026	09:00	05/May/2026	18:00		PLANNED	Approved	05-May-26	17:00	05-May-26	23:00	May be given from 17:00Hrs
695	RQ276669	OCC_242	cpcc2_sd	BUS	400KV BUS 1 AT NEWWANPOH(PG)		D	AMP work	05/May/2026	08:00	05/May/2026	18:00	Kindly Approve.	PLANNED	Approved	05-May-26	08:00	05-May-26	18:00	
696	RQ276106	OCC_242	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)		D	AMP work	04/May/2026	09:00	04/May/2026	18:00	AMP work	PLANNED	Approved					Club with 662
697	RQ276673	OCC_242	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	02/May/2026	09:30	16/May/2026	18:00	Kindly Approve.	PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
698	RQ276104	OCC_242	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		D	AMP work	02/May/2026	09:00	02/May/2026	18:00	AMP work	PLANNED	Approved	02-May-26	09:00	02-May-26	18:00	
699	RQ276932	OCC_242	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	01/May/2026	09:00	15/May/2026	18:00	Kindly Approve.	PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
700	RQ276100	OCC_242	cpcc1_sd	BUS	400KV BUS 1 AT SONIPAT(PG)		D	Construction activities of SS 62 T package (Conersion of Twin Moose Conductor into Quas Conductor)	01/May/2026	09:00	01/May/2026	18:00	Construction activities	PLANNED	Approved	01-May-26	09:00	01-May-26	18:00	
701	RQ276103	OCC_242	cpcc1_sd	BUS	400KV BUS 3 AT BHIWADI(PG)		D	AMP work	01/May/2026	09:00	01/May/2026	18:00	AMP work	PLANNED	Approved	01-May-26	09:00	01-May-26	18:00	
702	RQ276131	OCC_242	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	TO ATTEND HOTSPOT	01/May/2026	08:00	01/May/2026	18:00	ALONG WITH 400KV KANKROLI - ZERDA CKT-2 FOR TESTING OF LBB OF MAIN BAY AT KANKROLI SS	PLANNED	Approved	01-May-26	17:00	01-May-26	23:00	May be given from 17:00Hrs/All elements must remain in service with other Bus
703	RQ275693	OCC_242	slcds_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For the tightening of clamps & connectors of inter-connection of 6" IPS Al. tube and interconnection from main Bus to isolator for 400KV Bays.	22/May/2026	08:00	22/May/2026	18:00		PLANNED	Approved	22-May-26	08:00	22-May-26	18:00	

704	RQ275696	OCC_242	sldcrs_sd	BUS	400 KV JAISALMER(RS) - BUS 2	RRVPNL	D	Half Yearly Maintenance work	13/May/2026	17:00	13/May/2026	23:00		PLANNED	Approved	13-May-26	17:00	13-May-26	23:00	May be given from 17:00Hrs/All elements must remain in service with other Bus
705	RQ275695	OCC_242	sldcrs_sd	BUS	400 KV JAISALMER(RS) - BUS 1	RRVPNL	D	Half Yearly Maintenance work	12/May/2026	17:00	12/May/2026	23:00		PLANNED	Approved	12-May-26	17:00	12-May-26	23:00	May be given from 17:00Hrs/All elements must remain in service with other Bus
706	RQ275692	OCC_242	sldcrs_sd	BUS	400KV BUS 2 AT KALISINDH(RS)	RRVPNL	D	Annual maintenance of 400KV BUS-2 and Pentagraph Isolators and Breakers.	05/May/2026	14:00	06/May/2026	09:00	All elements will remain in service through Bus-1	PLANNED	Approved	05-May-26	8:00	06-May-26	16:00	May be given on daily basis (08:00-16:00hrs)
707	RQ275704	OCC_242	sldcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Half Yearly & Quarterly Maintenance work	05/May/2026	08:00	05/May/2026	18:00		PLANNED	Approved	05-May-26	08:00	05-May-26	18:00	
708	RQ275691	OCC_242	sldcrs_sd	BUS	400KV BUS 1 AT KALISINDH(RS)	RRVPNL	D	Annual maintenance of 400KV BUS-1 and Pentagraph Isolators and Breakers.	04/May/2026	14:00	05/May/2026	09:00	All elements will remain in service through Bus-2	PLANNED	Approved	04-May-26	8:00	05-May-26	16:00	May be given on daily basis (08:00-16:00hrs)
709	RQ275703	OCC_242	sldcrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Half Yearly & Quarterly Maintenance work	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
710	RQ275802	OCC_242	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.Mtc Of CVT'S	22/May/2026	08:00	22/May/2026	18:00		PLANNED	Approved	22-May-26	08:00	22-May-26	18:00	
711	RQ275801	OCC_242	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	21/May/2026	08:00	21/May/2026	18:00		PLANNED	Approved	21-May-26	08:00	21-May-26	18:00	
712	RQ275800	OCC_242	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of CVT'S	18/May/2026	08:00	18/May/2026	18:00		PLANNED	Approved	18-May-26	08:00	18-May-26	18:00	
713	RQ275799	OCC_242	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	14/May/2026	08:00	14/May/2026	18:00		PLANNED	Approved	14-May-26	08:00	14-May-26	18:00	
714	RQ275796	OCC_242	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 2	PSTCL	D	Maintenance of Bus-Bar related equipment	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
715	RQ275560	OCC_242	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work No supply affected, maintained through Bus-I.	19/May/2026	08:00	19/May/2026	17:00		PLANNED	Approved	19-May-26	08:00	19-May-26	17:00	
716	RQ275559	OCC_242	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work No supply affected, maintained through Bus-II.	18/May/2026	08:00	18/May/2026	17:00		PLANNED	Approved	18-May-26	08:00	18-May-26	17:00	
717	RQ275654	OCC_242	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	C	For testing of CVT and tightness of PG Clamps Gun Clamps etc.	15/May/2026	09:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	09:00	15-May-26	18:00	
718	RQ275557	OCC_242	stuup_sd	BUS	400KV BUS 1 AT UNNAO(UP)	UPPTCL	C	* Shutdown is required for adjusting the Y phase Main Bus 1st Pantograph Isolator of 400 KV Unno Bareilly 1st line.	15/May/2026	08:00	15/May/2026	15:00		PLANNED	Approved	15-May-26	08:00	15-May-26	15:00	

719	RQ275562	OCC_242	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	12/May/2026	10:00	12/May/2026	17:00		PLANNED	Approved	12-May-26	10:00	12-May-26	17:00	
720	RQ275561	OCC_242	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	11/May/2026	10:00	11/May/2026	17:00		PLANNED	Approved	11-May-26	10:00	11-May-26	17:00	
721	RQ275655	OCC_242	stuup_sd	BUS	400KV BUS 2 AT ANPARA(UP)	UPPTCL	D	For Bay Maintenance and testing of CT, CVT, Isolator and Breaker	11/May/2026	09:00	12/May/2026	18:00		PLANNED	Approved	11-May-26	09:00	12-May-26	18:00	
722	RQ275586	OCC_242	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	BUS GD Replacement works	11/May/2026	09:00	17/May/2026	18:00		PLANNED	Approved					May be preponed and work to be completed by 20.04.2026
723	RQ275558	OCC_242	stuup_sd	BUS	400KV BUS 2 AT UNNAO(UP)	UPPTCL	C	* Shutdown is required for adjusting the R phase Pantograph Isolator of 400 KV Unnao Jehta 2nd line.	06/May/2026	08:00	06/May/2026	15:00		PLANNED	Approved	06-May-26	08:00	06-May-26	15:00	
724	RQ275668	OCC_242	slchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP work of 400KV Bus-2 and Bus bar relay testing. OEM vendor involved for relay testing	19/May/2026	08:00	19/May/2026	18:00		PLANNED	Approved	19-May-26	08:00	19-May-26	18:00	
725	RQ275667	OCC_242	slchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP work of 400KV Bus-1 and Bus bar relay testing. OEM vendor involved for relay testing	18/May/2026	08:00	18/May/2026	18:00		PLANNED	Approved	18-May-26	08:00	18-May-26	18:00	
726	RQ275936	OCC_242	slcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	C	Up gradation of Bus isolator of CCGT-Bahadurgarh line (Bay 413) to 3000A (existing 2000A), alignment/adjustment of 4" bus pipe, inspection, attending bus clamp hotspots and cleaning of BPI	08/May/2026	09:00	09/May/2026	16:00	No load affected, affected, lines shall be available through tie bays. Interconnector CCGT Bus-2 to DTL Bus-1 (Bay 419) shall be unavailable during shutdown.	PLANNED	Approved					Utility may availed the shutdown before 15 April /Apply on D-3 basis
727	RQ275935	OCC_242	slcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	C	Up gradation of Bus isolator of CCGT-Bhiwani line (Bay 415) to 3000A (existing 2000A), alignment/adjustment of 4" bus pipe, inspection, attending bus clamp hotspots and cleaning of BPI	05/May/2026	09:00	06/May/2026	18:00	No load affected, affected, lines shall be available through tie bays. Interconnector CCGT Bus-1 to DTL Bus-2 (Bay 423) shall be unavailable during shutdown.	PLANNED	Approved					Utility may availed the shutdown before 15 April /Apply on D-3 basis
728	RQ275798	OCC_242	slcdps_sd	BUS	400KV BUS 2 AT NAKODAR(PGS)	PSPCL	D	Periodic Maintenance	07/May/2026	08:00	07/May/2026	18:00		PLANNED	Approved	07-May-26	08:00	07-May-26	18:00	
729	RQ275797	OCC_242	slcdps_sd	BUS	400KV BUS 1 AT NAKODAR(PGS)	PSPCL	D	Periodic Maintenance	05/May/2026	08:00	05/May/2026	18:00		PLANNED	Approved	05-May-26	08:00	05-May-26	18:00	

730	RQ276612	OCC_242	karcham_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON 400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2 @KARCHAM WANGTOO(JSW)	JSW	D	To Avoid low voltage during monsoon period	15/May/2026	00:00	15/May/2026	23:59	Opening of KW Wangtoo ckt-2(HPPTCL) required for 30 minutes.	PLANNED	Approved	15-May-26	00:00	15-May-26	23:59	Subject to real time grid condition
731	RQ276613	OCC_242	karcham_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON 400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1 @KARCHAM WANGTOO(JSW)	JSW	D	To Avoid low voltage during monsoon period	15/May/2026	00:00	15/May/2026	23:59	Opening of KW Wangtoo ckt-1(HPPTCL) required for 30 minutes.	PLANNED	Approved	15-May-26	00:00	15-May-26	23:59	Subject to real time grid condition
732	RQ275564	OCC_242	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50 MVAR LINE REACTOR TO 63 MVAR LINE REACTOR.	01/May/2026	10:00	31/May/2026	17:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
733	RQ276222	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	SCADA SIGNAL & OPERATION TESTING AFTER SCADA UPGRADATION WORK & PENDING AMP WORK	29/May/2026	08:00	30/May/2026	18:00		PLANNED	Approved	29-May-26	08:00	30-May-26	18:00	
734	RQ276659	OCC_242	cpcc2_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV KISHENPUR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	28/May/2026	09:30	28/May/2026	18:00	Kindly approve	PLANNED	Approved	28-May-26	09:30	28-May-26	18:00	
735	RQ276660	OCC_242	cpcc2_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 2 AT 400KV KISHENPUR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	28/May/2026	09:30	28/May/2026	18:00	Kindly approve	PLANNED	Approved	28-May-26	09:30	28-May-26	18:00	
736	RQ276961	OCC_242	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	27/May/2026	10:00	27/May/2026	18:00	Kindly approve	PLANNED	Approved	27-May-26	10:00	27-May-26	18:00	
737	RQ276221	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	SCADA SIGNAL & OPERATION TESTING AFTER SCADA UPGRADATION WORK & PENDING AMP WORK	27/May/2026	08:00	28/May/2026	18:00		PLANNED	Approved	27-May-26	08:00	28-May-26	18:00	
738	RQ276230	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV DEHRADUN(PG)	POWERGRID	D	AMP work	25/May/2026	08:00	25/May/2026	18:00		PLANNED	Approved	25-May-26	08:00	25-May-26	18:00	
739	RQ276238	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)	POWERGRID	C	shutdown of BR-3 is required to undertake the firewall construction work in Construction category , Since positioning of ICT-4 is just adjacent to BR-3	18/May/2026	08:00	25/May/2026	18:00		PLANNED	Approved	18-May-26	08:00	25-May-26	18:00	

740	RQ276233	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV AJMER(PG)	POWERGRID	D	PRV switch replacement	18/May/2026	08:00	18/May/2026	18:00		PLANNED	Approved	18-May-26	08:00	18-May-26	18:00	
741	RQ276237	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG)	POWERGRID	D	AMP work	15/May/2026	08:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	08:00	15-May-26	18:00	
742	RQ276953	OCC_242	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV GORAKHPUR(PG)	POWERGRID	C	LBB relay retrofiting (S/D of Basti-1 line shall also be required to facilitate Tie bay LBB relay retrofiting)	15/May/2026	08:00	16/May/2026	18:00		PLANNED	Approved	15-May-26	08:00	16-May-26	18:00	
743	RQ276957	OCC_242	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	13/May/2026	10:00	13/May/2026	18:00	Kindly approve	PLANNED	Approved	13-May-26	10:00	13-May-26	18:00	
744	RQ276952	OCC_242	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV GORAKHPUR(PG)	POWERGRID	C	LBB relay retrofiting (S/D of Gorakhpur-1 line shall also be required to facilitate Tie bay LBB relay retrofiting)	13/May/2026	08:00	14/May/2026	18:00		PLANNED	Approved	13-May-26	08:00	14-May-26	18:00	
745	RQ276956	OCC_242	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JALANDHAR(PG)	POWERGRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	11/May/2026	10:00	11/May/2026	18:00	Kindly approve	PLANNED	Approved	11-May-26	10:00	11-May-26	18:00	
746	RQ276236	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWERGRID	D	AMP work	11/May/2026	08:00	11/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	11-May-26	18:00	
747	RQ276657	OCC_242	cpcc2_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV HAMIRPUR(PG)	POWERGRID	D	For Bus Bar relay testing	06/May/2026	10:00	07/May/2026	13:00	For Bus Bar relay testing	PLANNED	Approved	06-May-26	10:00	07-May-26	13:00	
748	RQ275710	OCC_242	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	Maintenance and testing work of bay equipments .	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
749	RQ276235	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)	POWERGRID	D	For relay testing	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
750	RQ276243	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGRID	C	SHIFTING OF REACTOR TO 416 BAY FOR AUGMENTATION OF TRANSFORMER CAPACITY	01/May/2026	08:00	20/May/2026	18:00		PLANNED	Approved	01-May-26	08:00	20-May-26	18:00	
751	RQ276232	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	AMP work	26/May/2026	08:00	30/May/2026	18:00		PLANNED	Approved	26-May-26	08:00	30-May-26	18:00	
752	RQ276231	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	AMP work	20/May/2026	08:00	25/May/2026	18:00		PLANNED	Approved	20-May-26	08:00	25-May-26	18:00	
753	RQ275934	OCC_242	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(P5)	PSACL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	25/May/2026	08:00	25/May/2026	18:00		PLANNED	Approved	25-May-26	08:00	25-May-26	18:00	

754	RQ276229	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV NARELA(PNTL)	PNTL	D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL	25/May/2026	08:00	25/May/2026	18:00		PLANNED	Approved	25-May-26	08:00	25-May-26	18:00	
755	RQ275567	OCC_242	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	22/May/2026	08:00	22/May/2026	17:00		PLANNED	Approved	22-May-26	08:00	22-May-26	17:00	
756	RQ275565	OCC_242	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV, 125MVAR BUS REACTOR BAY FOR PROTECTION TESTING AND BAY MAINTENANCE.	16/May/2026	10:00	16/May/2026	17:00		PLANNED	Approved	16-May-26	10:00	16-May-26	17:00	
757	RQ275566	OCC_242	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	C	* Planned shutdown required for Bay Equipment Maintenance and PeriodicTesting of 400KV 80MVAR Bus Reactor and Bay at 400KV	14/May/2026	09:00	14/May/2026	18:00		PLANNED	Approved	14-May-26	09:00	14-May-26	18:00	
758	RQ275569	OCC_242	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work	12/May/2026	10:00	12/May/2026	17:00		PLANNED	Approved	12-May-26	10:00	12-May-26	17:00	
759	RQ275707	OCC_242	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV JAISALMER(RS)	RRVPNL	D	Half Yearly Maintenance work (ALONGWITH 400KV BUS-2 SHUTDOWN)	13/May/2026	17:00	13/May/2026	23:00		PLANNED	Approved	13-May-26	17:00	13-May-26	23:00	
760	RQ275709	OCC_242	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	Quarterly maint.work & testing of bay equipments	13/May/2026	08:00	13/May/2026	18:00		PLANNED	Approved	13-May-26	08:00	13-May-26	18:00	
761	RQ275708	OCC_242	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Yearly Testing work	10/May/2026	08:00	10/May/2026	18:00		PLANNED	Approved	10-May-26	08:00	10-May-26	18:00	
762	RQ275712	OCC_242	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Maintenance and testing work of bay equipments .	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	
763	RQ276225	OCC_242	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking & AMP work	13/May/2026	08:00	13/May/2026	18:00		PLANNED	Approved	13-May-26	08:00	13-May-26	18:00	
764	RQ275571	OCC_242	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT PANKI(UP) AND 400KV BUS 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV,BUS COUPLER BAY FOR NEW 400KV BUS-BAR CONNECTION.	29/May/2026	10:00	29/May/2026	17:00		PLANNED	Approved	29-May-26	10:00	29-May-26	17:00	
765	RQ275570	OCC_242	stuup_sd	BAY	403 TRANSFER BUS BAY - 400KV BUS 3 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV,TBC BAY FOR NEW 400KV BUS-BAR CONNECTION.	26/May/2026	10:00	26/May/2026	17:00		PLANNED	Approved	26-May-26	10:00	26-May-26	17:00	
766	RQ275577	OCC_242	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	21/May/2026	08:00	21/May/2026	17:00		PLANNED	Approved	21-May-26	08:00	21-May-26	17:00	

767	RQ275573	OCC_242	stuup_sd	BAY	402 TRANSFER BUS BAY - 400KV BUS 1 AT BAREILLY(UP) (UPPTCL) AT 400 KV BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	20/May/2026	08:00	20/May/2026	17:00		PLANNED	Approved	20-May-26	08:00	20-May-26	17:00	
768	RQ275574	OCC_242	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	18/May/2026	10:00	27/May/2026	17:00		PLANNED	Approved	18-May-26	10:00	27-May-26	17:00	
769	RQ275885	OCC_242	slcdps_sd	BAY	405 TIE BAY - 400 KV NAKODAR(PGS)-MAKHU(PG) (PS) CKT-1 (PSTCL) AND 400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-1 AT 400 KV MAKHU(PG) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 405 and cleaning of CR panel and BMK of CT,CB related with associated bay	29/May/2026	08:00	29/May/2026	18:00		PLANNED	Approved	29-May-26	08:00	29-May-26	18:00	
770	RQ275880	OCC_242	slcdps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PG) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	29/May/2026	08:00	29/May/2026	18:00		PLANNED	Approved	29-May-26	08:00	29-May-26	18:00	
771	RQ275879	OCC_242	slcdps_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 410 and cleaning of CR panel and BMK of CT,CB related with associated bay	26/May/2026	08:00	26/May/2026	18:00		PLANNED	Approved	26-May-26	08:00	26-May-26	18:00	
772	RQ275878	OCC_242	slcdps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PG) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	26/May/2026	08:00	26/May/2026	18:00		PLANNED	Approved	26-May-26	08:00	26-May-26	18:00	
773	RQ275875	OCC_242	slcdps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PG)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 406 and cleaning of CR panel and BMK of CT,CB related with associated bay	22/May/2026	08:00	22/May/2026	18:00		PLANNED	Approved	22-May-26	08:00	22-May-26	18:00	
774	RQ275871	OCC_242	slcdps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-2 (PSTCL) AT 400 KV MAKHU(PG)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 403 and cleaning of CR panel and BMK of CT,CB related with associated bay	19/May/2026	08:00	19/May/2026	18:00		PLANNED	Approved	19-May-26	08:00	19-May-26	18:00	
775	RQ275872	OCC_242	slcdps_sd	BAY	416 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual protection testing of Bay equipments.	19/May/2026	08:00	19/May/2026	18:00		PLANNED	Approved	19-May-26	08:00	19-May-26	18:00	

776	RQ275870	OCC_242	sldcps_sd	BAY	418 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P5) CKT-1 AT RAJPURA(P5)	PSTCL	D	Annual protection testing of Bay equipments.	18/May/2026	08:00	18/May/2026	18:00		PLANNED	Approved	18-May-26	08:00	18-May-26	18:00	
777	RQ275869	OCC_242	sldcps_sd	BAY	417 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P5) CKT-1 AND 400KV RAJPURA-DHURI (P5) CKT-1 AT RAJPURA(P5)	PSTCL	D	Annual protection testing of Bay equipments.	15/May/2026	08:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	08:00	15-May-26	18:00	
778	RQ275868	OCC_242	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(P5G)-MAKHU(P5) (P5) CKT-1 AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 404 and cleaning of CR panel and BMK of CT,CB related with associated bay	15/May/2026	08:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	08:00	15-May-26	18:00	
779	RQ275867	OCC_242	sldcps_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P5) (P5) CKT-2 AT RAJPURA(P5)	PSTCL	D	Annual protection testing of Bay equipments.	14/May/2026	08:00	14/May/2026	18:00		PLANNED	Approved	14-May-26	08:00	14-May-26	18:00	
780	RQ275866	OCC_242	sldcps_sd	BAY	414 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P5) (P5) CKT-2 AND 400KV RAJPURA-DHURI (P5) CKT-2 AT RAJPURA(P5)	PSTCL	D	Annual protection testing of Bay equipments.	13/May/2026	08:00	13/May/2026	18:00		PLANNED	Approved	13-May-26	08:00	13-May-26	18:00	
781	RQ275864	OCC_242	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(P5G)-MAKHU(P5) (P5) CKT-2 AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 401 and cleaning of CR panel and BMK of CT,CB related with associated bay	12/May/2026	08:00	12/May/2026	18:00		PLANNED	Approved	12-May-26	08:00	12-May-26	18:00	
782	RQ275865	OCC_242	sldcps_sd	BAY	413 MAIN BAY - 400KV RAJPURA-DHURI (P5) CKT-2 AT RAJPURA(P5)	PSTCL	D	Annual protection testing of Bay equipments.	12/May/2026	08:00	12/May/2026	18:00		PLANNED	Approved	12-May-26	08:00	12-May-26	18:00	
783	RQ275862	OCC_242	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(P5)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	11/May/2026	08:00	11/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	11-May-26	18:00	
784	RQ275863	OCC_242	sldcps_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(P5) (PSTCL) AT 400 KV RAJPURA(P5)	PSTCL	D	Annual protection testing of Bay equipments.	11/May/2026	08:00	11/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	11-May-26	18:00	

785	RQ275857	OCC_242	sldcps_sd	BAY	402 TIE BAY - 400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 (PSTCL) AND 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 AT 400 KV MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 402 and cleaning of CR panel and BMK of CT,CB related with associated bay	08/May/2026	08:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	08:00	08-May-26	18:00	
786	RQ275858	OCC_242	sldcps_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual protection testing of Bay equipments.	08/May/2026	08:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	08:00	08-May-26	18:00	
787	RQ275855	OCC_242	sldcps_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual protection testing of Bay equipments.	07/May/2026	08:00	07/May/2026	18:00		PLANNED	Approved	07-May-26	08:00	07-May-26	18:00	
788	RQ275849	OCC_242	sldcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	
789	RQ275854	OCC_242	sldcps_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) AND FUTURE	PSTCL	D	Annual protection testing of Bay equipments.	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	
790	RQ275848	OCC_242	sldcps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 407 and cleaning of CR panel and BMK of CT,CB related with associated bay	05/May/2026	08:00	05/May/2026	18:00		PLANNED	Approved	05-May-26	08:00	05-May-26	18:00	
791	RQ275777	OCC_242	sldcrs_sd	BAY	402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Half Yearly & Quarterly Maintenance work	27/May/2026	08:00	27/May/2026	18:00		PLANNED	Approved	27-May-26	08:00	27-May-26	18:00	
792	RQ275789	OCC_242	sldcrs_sd	BAY	40352B MAIN BAY - 400 KV MERTA-KANKANI (RS) CKT-1 (RRVPNL) AT MERTA	RRVPNL	D	Quarterly maint.work & testing of bay equipments	27/May/2026	08:00	27/May/2026	18:00		PLANNED	Approved	27-May-26	15:00	27-May-26	23:00	May be given from 15:00Hrs
793	RQ275778	OCC_242	sldcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	26/May/2026	08:00	26/May/2026	18:00		PLANNED	Approved	26-May-26	08:00	26-May-26	18:00	
794	RQ275775	OCC_242	sldcrs_sd	BAY	402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Half Yearly & Quarterly Maintenance work	26/May/2026	08:00	26/May/2026	18:00		PLANNED	Approved	26-May-26	08:00	26-May-26	18:00	

795	RQ275780	OCC_242	sldcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	25/May/2026	08:00	25/May/2026	18:00		PLANNED	Approved	25-May-26	08:00	25-May-26	18:00	
796	RQ275776	OCC_242	sldcrs_sd	BAY	402-52T TIE BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA (RS) CKT-1 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly & Quarterly Maintenance work	25/May/2026	08:00	25/May/2026	18:00		PLANNED	Approved	25-May-26	08:00	25-May-26	18:00	Line bypassed at Anta/ May be availed along with any one line shutdown
797	RQ275787	OCC_242	sldcrs_sd	BAY	40352T TIE BAY - 400 KV MERTA-KANKANI (RS) CKT 1 AND FUTURE AT 400 KV MERTA(RS)	RRVPNL	D	Quarterly maint.work & testing of bay equipments	25/May/2026	08:00	25/May/2026	18:00		PLANNED	Approved	25-May-26	15:00	25-May-26	23:00	May be given from 15:00Hrs
798	RQ275791	OCC_242	sldcrs_sd	BAY	40552B MAIN BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AT MERTA	RRVPNL	D	Quarterly maint.work & testing of bay equipments	20/May/2026	08:00	20/May/2026	18:00		PLANNED	Approved	20-May-26	15:00	20-May-26	23:00	May be given from 15:00Hrs
799	RQ276200	OCC_242	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	SCADA TESTING DURING SCADA UPGRADATION WORK	19/May/2026	08:00	19/May/2026	18:00		PLANNED	Approved	19-May-26	08:00	19-May-26	18:00	
800	RQ276199	OCC_242	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	SCADA TESTING DURING SCADA UPGRADATION WORK	18/May/2026	08:00	18/May/2026	18:00		PLANNED	Approved	18-May-26	08:00	18-May-26	18:00	
801	RQ275792	OCC_242	sldcrs_sd	BAY	40452B MAIN BAY - 400 KV BHADLA-MERTA (RS) CKT-1 (RRVPNL) AND 400KV BUS 2 AT MERTA(RS) AT 400 KV MERTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maint.work & testing of bay equipments	15/May/2026	08:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	15:00	15-May-26	23:00	May be given from 15:00Hrs
802	RQ275790	OCC_242	sldcrs_sd	BAY	40652B MAIN BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AT MERTA	RRVPNL	D	Quarterly maint.work & testing of bay equipments	11/May/2026	08:00	11/May/2026	18:00		PLANNED	Approved	11-May-26	15:00	11-May-26	23:00	May be given from 15:00Hrs
803	RQ275793	OCC_242	sldcrs_sd	BAY	40252B MAIN BAY - 400 KV BIKANER-MERTA (RS) CKT-1 AT BIKANER	RRVPNL	D	Quarterly maint.work & testing of bay equipments	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	15:00	06-May-26	23:00	May be given from 15:00Hrs
804	RQ275788	OCC_242	sldcrs_sd	BAY	40252A MAIN BAY - 400 KV BIKANER-MERTA (RS) CKT-1 (RRVPNL) AND 400KV BUS 2 AT MERTA(RS) AT 400 KV MERTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maint.work & testing of bay equipments	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	15:00	04-May-26	23:00	May be given from 15:00Hrs

805	RQ275877	OCC_242	sldcps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWERGRID	D	Annual protection testing of Bay equipments.	25/May/2026	08:00	25/May/2026	18:00		PLANNED	Approved	25-May-26	08:00	25-May-26	18:00	
806	RQ275876	OCC_242	sldcps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWERGRID	D	Annual protection testing of Bay equipments.	22/May/2026	08:00	22/May/2026	18:00		PLANNED	Approved	22-May-26	08:00	22-May-26	18:00	
807	RQ275874	OCC_242	sldcps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWERGRID	D	Annual protection testing of Bay equipments.	21/May/2026	08:00	21/May/2026	18:00		PLANNED	Approved	21-May-26	08:00	21-May-26	18:00	
808	RQ275873	OCC_242	sldcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWERGRID	D	Annual protection testing of Bay equipments.	20/May/2026	08:00	20/May/2026	18:00		PLANNED	Approved	20-May-26	08:00	20-May-26	18:00	
809	RQ275779	OCC_242	sldcrs_sd	BAY	407 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	Quarterly Maintenance work	18/May/2026	08:00	18/May/2026	18:00		PLANNED	Approved	18-May-26	08:00	18-May-26	18:00	
810	RQ276984	OCC_242	cpcc3_sd	BAY	404 MAIN BAY - 400KV SHAHJAHANPUR-BAREILLY (PG) CKT-2 AT SHAHJAHANPUR(PG)	POWERGRID	C	DRIVE MECHANISM OVERHAULING OF 404 CB AT SHAHJAHANPUR	18/May/2026	08:00	22/May/2026	18:00		PLANNED	Approved	18-May-26	08:00	22-May-26	18:00	
811	RQ276196	OCC_242	cpcc1_sd	BAY	421 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG) (POWERGRID) AT 400 KV CHITTORGARH(PG)	POWERGRID	D	AMP work	11/May/2026	08:00	11/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	11-May-26	18:00	
812	RQ275795	OCC_242	sldcrs_sd	BAY	40252B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT RATANGARH(RS)	POWERGRID	D	Quarterly maint.work & testing of bay equipments	11/May/2026	08:00	11/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	11-May-26	18:00	
813	RQ276980	OCC_242	cpcc3_sd	BAY	402 TIE BAY - 400KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2 AND FUTURE AT SHAHJAHANPUR(PG)	POWERGRID	C	DRIVE MECHANISM OVERHAULING OF 402 CB AT SHAHJAHANPUR S/S	11/May/2026	08:00	15/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	15-May-26	18:00	
814	RQ275794	OCC_242	sldcrs_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)	POWERGRID	D	Quarterly maint.work & testing of bay equipments	09/May/2026	08:00	09/May/2026	18:00		PLANNED	Approved	09-May-26	08:00	09-May-26	18:00	

815	RQ276195	OCC_242	cpcc1_sd	BAY	419 MAIN BAY - 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1 (POWERGRID) AT 400 KV CHITTORGARH(PG)	POWERGRID	D	AMP work	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	15:00	06-May-26	23:00	May be given from 15:00Hrs
816	RQ276194	OCC_242	cpcc1_sd	BAY	418 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG) (POWERGRID) AT 400 KV CHITTORGARH(PG)	POWERGRID	D	AMP work	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	15:00	04-May-26	23:00	May be given from 15:00Hrs
817	RQ275937	OCC_242	slcdv_sd	BAY	402 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL)	DTL	D	Complete checking of tripping and closing Circuit	18/May/2026	05:00	18/May/2026	10:00	During the Shutdown Load will be meet through CB No. 152 of 400kv Tikri kalan ckt-1	PLANNED	Approved	18-May-26	15:00	18-May-26	23:00	Element must remain in service with other bay/ May be given from 15:00Hrs
818	RQ275938	OCC_242	slcdv_sd	BAY	401 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL) AT BAWANA(DV)	DTL	D	Complete checking of tripping and closing Circuit	14/May/2026	05:00	14/May/2026	10:00	During the Shutdown Load will be meet through CB No. 252 of 400kv Tikri kalan ckt-1	PLANNED	Approved	14-May-26	15:00	14-May-26	23:00	Element must remain in service with other bay/ May be given from 15:00Hrs
819	RQ275784	OCC_242	slcds_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	13/May/2026	08:00	13/May/2026	18:00		PLANNED	Approved	13-May-26	08:00	13-May-26	18:00	
820	RQ275785	OCC_242	slcds_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	08/May/2026	08:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	08:00	08-May-26	18:00	
821	RQ275786	OCC_242	slcds_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	
822	RQ276792	OCC_242	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	C	Retrofitment of entire conventional protection system of 315 MVA ICT 1 with Process bus based protection/ SAS system	27/May/2026	08:00	31/May/2026	18:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
823	RQ276907	OCC_242	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWERGRID	D	LBB relay retrofitting (S/D of Gorakhpur-2 line shall also be required to facilitate Tie bay LBB relay retrofitting)	11/May/2026	08:00	11/May/2026	23:00		PLANNED	Approved	11-May-26	08:00	11-May-26	23:00	

824	RQ276772	OCC_242	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP WORK	08/May/2026	10:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	10:00	08-May-26	18:00	
825	RQ276906	OCC_242	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	D	LBB relay retrofitting (S/D of LKO-1 line shall also be required to facilitate Tie bay LBB relay retrofitting)	08/May/2026	08:00	08/May/2026	23:00		PLANNED	Approved	08-May-26	08:00	08-May-26	23:00	
826	RQ276905	OCC_242	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	D	LBB relay retrofitting (S/D of LKO-2 line shall also be required to facilitate Tie bay LBB relay retrofitting)	06/May/2026	08:00	06/May/2026	23:00		PLANNED	Approved	06-May-26	08:00	06-May-26	23:00	
827	RQ276775	OCC_242	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWERGRID	D	Busbar Relay Retrofitment work	03/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	03-May-26	08:00	04-May-26	18:00	
828	RQ276776	OCC_242	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWERGRID	D	Busbar Relay Retrofitment work	01/May/2026	08:00	02/May/2026	18:00		PLANNED	Approved	01-May-26	08:00	02-May-26	18:00	
829	RQ276701	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	26/May/2026	09:30	26/May/2026	18:00	Kindly Approve.	PLANNED	Approved	26-May-26	09:30	26-May-26	18:00	
830	RQ276700	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/May/2026	09:30	24/May/2026	18:00	Kindly Approve.	PLANNED	Approved	24-May-26	09:30	24-May-26	18:00	
831	RQ275988	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	AMP Work & COE compliances	22/May/2026	17:00	22/May/2026	23:59		PLANNED	Approved	22-May-26	17:00	22-May-26	23:59	May be given from 17:00Hrs
832	RQ276710	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	22/May/2026	09:00	22/May/2026	18:00	Kindly Approve.	PLANNED	Approved	22-May-26	09:00	22-May-26	18:00	
833	RQ275987	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)		D	AMP Work & COE compliances	20/May/2026	17:00	20/May/2026	23:59		PLANNED	Approved	20-May-26	17:00	20-May-26	23:59	May be given from 17:00Hrs
834	RQ276000	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	For AMP work	20/May/2026	15:30	20/May/2026	23:59		PLANNED	Approved	20-May-26	17:00	20-May-26	23:59	May be given from 17:00Hrs
835	RQ276702	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT NALLAGARH(PG)		D	For attending Punch Points of ICT4 .	20/May/2026	09:00	20/May/2026	18:00	Kindly Approve.	PLANNED	Approved	20-May-26	09:00	20-May-26	18:00	
836	RQ275999	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	For AMP work	19/May/2026	15:30	19/May/2026	23:59		PLANNED	Approved	19-May-26	17:00	19-May-26	23:59	May be given from 17:00Hrs
837	RQ276705	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)		D	For AMP of ICT along with its associated 400 KV & 220 KV Bays & Mech. Protection modification as per CC-Protection circular	19/May/2026	09:00	19/May/2026	17:00	Kindly Approve.	PLANNED	Approved	19-May-26	09:00	19-May-26	17:00	
838	RQ275998	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	For AMP work	18/May/2026	15:30	18/May/2026	23:59		PLANNED	Approved	18-May-26	17:00	18-May-26	23:59	May be given from 17:00Hrs
839	RQ276708	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/May/2026	09:00	17/May/2026	18:00	Kindly Approve.	PLANNED	Approved	17-May-26	09:00	17-May-26	18:00	

840	RQ276009	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBSTL)	D	For Bay Extension works	16/May/2026	19:00	19/May/2026	23:00		PLANNED	Approved	16-May-26	19:00	19-May-26	23:00	May be given from 17:00Hrs
841	RQ276943	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)	D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/May/2026	10:00	16/May/2026	18:00	Kindly Approve.	PLANNED	Approved	16-May-26	10:00	16-May-26	18:00	
842	RQ276036	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)	D	Erection & Testing & commissioning works of Transfer Bus Coupler Bay 237	15/May/2026	17:00	19/May/2026	23:59	Erection & Testing & commissioning works of Transfer Bus Coupler Bay 237	PLANNED	Approved	15-May-26	17:00	19-May-26	23:59	May be given from 17:00Hrs
843	RQ276037	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_III(PG)	D	Erection & Testing & commissioning works of Transfer Bus Coupler Bay 237	15/May/2026	17:00	19/May/2026	23:59	Erection & Testing & commissioning works of Transfer Bus Coupler Bay 237	PLANNED	Approved	15-May-26	17:00	19-May-26	23:59	May be given from 17:00Hrs
844	RQ276699	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/May/2026	09:30	12/May/2026	18:00	Kindly Approve.	PLANNED	Approved	12-May-26	09:30	12-May-26	18:00	
845	RQ276709	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/May/2026	09:00	12/May/2026	18:00	Kindly Approve.	PLANNED	Approved	12-May-26	09:00	12-May-26	18:00	
846	RQ276012	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBSTL)	D	For Bay Extension works	11/May/2026	19:00	15/May/2026	23:00		PLANNED	Approved	11-May-26	19:00	15-May-26	23:00	May be given from 17:00Hrs
847	RQ276006	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBSTL)	D	For Bay Extension works	11/May/2026	19:00	13/May/2026	23:00		PLANNED	Approved	11-May-26	19:00	13-May-26	23:00	May be given from 17:00Hrs
848	RQ276008	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBSTL)	D	For Bay Extension works	11/May/2026	19:00	15/May/2026	23:00		PLANNED	Approved	11-May-26	19:00	15-May-26	23:00	May be given from 17:00Hrs
849	RQ276018	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	D	PRD switch installation work	11/May/2026	09:00	11/May/2026	18:00		PLANNED	Approved	11-May-26	09:00	11-May-26	18:00	
850	RQ275986	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)	D	AMP of 315MVA ICT2	11/May/2026	09:00	11/May/2026	18:00	AMP of 315MVA ICT2	PLANNED	Approved	11-May-26	09:00	11-May-26	18:00	
851	RQ276022	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	C	BUSHING REPLACEMENT WORK IN ADD CAP	11/May/2026	09:00	20/May/2026	18:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
852	RQ276035	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	D	Erection & Testing & commissioning works of Transfer Bus Coupler Bay 230	10/May/2026	17:00	14/May/2026	23:59	Erection & Testing & commissioning works of Transfer Bus Coupler Bay 230	PLANNED	Approved	10-May-26	17:00	14-May-26	23:59	May be given from 17:00Hrs
853	RQ276034	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	D	Erection & Testing & commissioning works of Transfer Bus Coupler Bay 230	10/May/2026	17:00	14/May/2026	23:59	Erection & Testing & commissioning works of Transfer Bus Coupler Bay 230	PLANNED	Approved	10-May-26	17:00	14-May-26	23:59	May be given from 17:00Hrs

854	RQ276033	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)	D	Erection & Testing & commissioning works of Transfer Bus Coupler Bay 230	10/May/2026	17:00	14/May/2026	23:59	Erection & Testing & commissioning works of Transfer Bus Coupler Bay 230	PLANNED	Approved	10-May-26	17:00	14-May-26	23:59	May be given from 17:00Hrs
855	RQ276017	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	D	PRD switch installation work	09/May/2026	09:00	09/May/2026	18:00		PLANNED	Approved	09-May-26	09:00	09-May-26	18:00	
856	RQ275985	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)	D	AMP of 315MVA ICT1	09/May/2026	09:00	09/May/2026	18:00	AMP of 315MVA ICT1	PLANNED	Approved	09-May-26	09:00	09-May-26	18:00	
857	RQ276016	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	D	PRD switch installation work	08/May/2026	09:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	09:00	08-May-26	18:00	
858	RQ276005	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	D	For Bay Extension works	07/May/2026	19:00	10/May/2026	23:00		PLANNED	Approved	07-May-26	19:00	10-May-26	23:00	May be given from 17:00Hrs
859	RQ275997	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	D	For AMP work	07/May/2026	15:30	07/May/2026	23:59		PLANNED	Approved	07-May-26	17:00	07-May-26	23:59	May be given from 17:00Hrs
860	RQ276704	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG)	D	For Bus Bar relay testing	07/May/2026	10:00	07/May/2026	13:00	Kindly Approve.	PLANNED	Approved	07-May-26	10:00	07-May-26	13:00	
861	RQ276698	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)	D	AMP work	07/May/2026	09:00	07/May/2026	19:00	Kindly Approve.	PLANNED	Approved	07-May-26	09:00	07-May-26	19:00	
862	RQ275996	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)	D	For AMP work	06/May/2026	15:30	06/May/2026	23:59		PLANNED	Approved	06-May-26	17:00	06-May-26	23:59	May be given from 17:00Hrs
863	RQ276703	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG)	D	For Bus Bar relay testing	06/May/2026	10:00	06/May/2026	13:00	Kindly Approve.	PLANNED	Approved	06-May-26	10:00	06-May-26	13:00	
864	RQ275995	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)	D	For AMP work	05/May/2026	15:30	05/May/2026	23:59		PLANNED	Approved	05-May-26	17:00	05-May-26	23:59	May be given from 17:00Hrs
865	RQ276697	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)	D	AMP work	05/May/2026	09:00	05/May/2026	19:00	Kindly Approve.	PLANNED	Approved	05-May-26	09:00	05-May-26	19:00	
866	RQ275994	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	D	For AMP work	04/May/2026	15:30	04/May/2026	23:59		PLANNED	Approved	04-May-26	17:00	04-May-26	23:59	May be given from 17:00Hrs
867	RQ276013	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)	C	For SF6 Leakage arresting work in 220 kv side Cable Termination Box [R & Y Phase]	04/May/2026	10:00	09/May/2026	19:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
868	RQ276695	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)	D	AMP Work	04/May/2026	09:00	04/May/2026	18:00	Kindly Approve.	PLANNED	Approved	04-May-26	09:00	04-May-26	18:00	
869	RQ276021	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	C	400/220kv ICT-1 Dropper and Jack Bus Replacement in add cap	04/May/2026	09:00	05/May/2026	18:00	220 Kv Bus-1, Bus-2, TBC shall be dead, Dia of ICT-1, ICT-2, ICT-3 in 400 kv shall be kept in Open condition	PLANNED	Rejected					May be rejected/ Utility may coordinate with SLDC Haryana and plan the shutdown during lean demand period/
870	RQ276706	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUDHIANA(PG)	D	AMP work	04/May/2026	08:00	04/May/2026	18:00	Kindly Approve.	PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	

871	RQ276942	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/May/2026	10:00	03/May/2026	18:00	Kindly Approve.	PLANNED	Approved	03-May-26	10:00	03-May-26	18:00	
872	RQ276707	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/May/2026	09:00	03/May/2026	18:00	Kindly Approve.	PLANNED	Approved	03-May-26	09:00	03-May-26	18:00	
873	RQ276007	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	01/May/2026	19:00	01/May/2026	23:00		PLANNED	Approved	01-May-26	19:00	01-May-26	23:00	May be given from 17:00Hrs
874	RQ276010	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	01/May/2026	19:00	05/May/2026	23:00		PLANNED	Approved	01-May-26	19:00	05-May-26	23:00	May be given from 17:00Hrs
875	RQ276011	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	01/May/2026	19:00	05/May/2026	23:00		PLANNED	Approved	01-May-26	19:00	05-May-26	23:00	May be given from 17:00Hrs
876	RQ276941	OCC_242	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	01/May/2026	10:00	01/May/2026	18:00	Kindly Approve.	PLANNED	Approved	01-May-26	10:00	01-May-26	18:00	
877	RQ276020	OCC_242	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		C	400/220kv ICT-2 Dropper and Jack Bus Replacement in add cap	01/May/2026	09:00	02/May/2026	18:00	220 Kv Bus-1 , Bus-2, TBC shall be dead , Dia of ICT-1, ICT-2, ICT-3 in 400 kv shall be kept in Open condition	PLANNED	Rejected					May be rejected/ Utility may coordinate with SLDC Haryana and plan the shutdown during lean demand period/
878	RQ275544	OCC_242	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	25/May/2026	10:00	25/May/2026	17:00		PLANNED	Approved	25-May-26	10:00	25-May-26	17:00	
879	RQ275547	OCC_242	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 500 MVA ICT-1 BAY FOR NEW 400KV BUS-BAR CONNECTION.	23/May/2026	10:00	23/May/2026	17:00		PLANNED	Approved	23-May-26	10:00	23-May-26	17:00	
880	RQ275542	OCC_242	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	22/May/2026	10:00	22/May/2026	17:00		PLANNED	Approved	22-May-26	10:00	22-May-26	17:00	
881	RQ275546	OCC_242	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315MVA ICT-II FOR REPLACEMENT OF 315MVA ICT-II TO 500MVA ICT-II.	21/May/2026	10:00	31/May/2026	17:00		PLANNED	Rejected					May be rejected due to high Northern demand period
882	RQ275656	OCC_242	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For replacement of LA and testing of Breaker	18/May/2026	09:00	19/May/2026	18:00		PLANNED	Approved	18-May-26	09:00	19-May-26	18:00	
883	RQ275550	OCC_242	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* If 315MVA ICT-II increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. N	11/May/2026	08:00	17/May/2026	17:00		PLANNED	Rejected					May be rejected due to high Northern demand period
884	RQ275543	OCC_242	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	* TC Routine Testing and Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	08/May/2026	10:00	08/May/2026	17:00		PLANNED	Approved	08-May-26	10:00	08-May-26	17:00	

885	RQ275548	OCC_242	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	* Shutdown of 315 MVA ICT 3rd is required for Preventive maintenance work. 500 MVA ICT 1st and 2nd will remain in service.	08/May/2026	08:00	08/May/2026	15:00		PLANNED	Approved	08-May-26	08:00	08-May-26	15:00		
886	RQ275554	OCC_242	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	07/May/2026	09:00	07/May/2026	17:00		PLANNED	Approved	07-May-26	09:00	07-May-26	17:00		
887	RQ275549	OCC_242	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* Shutdown of 500 MVA ICT 2nd is required for Preventive maintenance work.	07/May/2026	08:00	07/May/2026	15:00		PLANNED	Approved	07-May-26	08:00	07-May-26	15:00		
888	RQ275555	OCC_242	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	C	Main Conservator Aircell replacement work	06/May/2026	10:00	07/May/2026	17:00		PLANNED	Approved	06-May-26	10:00	07-May-26	17:00	May be given/ Load to be managed by UP	
889	RQ275556	OCC_242	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP works	05/May/2026	10:00	05/May/2026	17:00		PLANNED	Approved	05-May-26	10:00	05-May-26	17:00		
890	RQ275657	OCC_242	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT ANPARA(UP)	UPPTCL	C	For arresting Oil leakages and testing of CT, CVT, D Isolator and Breaker	05/May/2026	09:00	06/May/2026	18:00		PLANNED	Approved	05-May-26	09:00	06-May-26	18:00	May be given/ Load to be managed by UP	
891	RQ275713	OCC_242	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	D	As requested by EE Bijnor, ICT Shutdown is required to SPS logic testing at 400kV nehtaaur S/s.	04/May/2026	10:00	04/May/2026	12:00		PLANNED	Approved	04-May-26	10:00	04-May-26	12:00		
892	RQ275553	OCC_242	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	03/May/2026	09:00	03/May/2026	17:00		PLANNED	Approved	03-May-26	09:00	03-May-26	17:00		
893	RQ275552	OCC_242	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* For Preventive Maintenance works Aircell Ballon of Conservator Tank Repairing work. No supply affected, maintained	03/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	03-May-26	08:00	04-May-26	18:00	May be given/ Load to be managed by UP	
894	RQ275551	OCC_242	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* For Increasing Capacity Work from 2*315MVA+1*500MVA to 2*500MVA+1*315MVA. (TWC Approved 6th Meeting Dated-02.09.2022) No s	01/May/2026	08:00	30/Jun/2026	17:00		PLANNED	Rejected						May be rejected due to high Northern demand period
895	RQ275714	OCC_242	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	Quarterly maint. work & testing of bay equipments	22/May/2026	08:00	22/May/2026	18:00		PLANNED	Approved	22-May-26	17:00	22-May-26	23:00	May be given from 17:00Hrs/ Other ICT must be in service/ Load to be managed by Rajasthan	
896	RQ275719	OCC_242	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and attending oil leakage.	20/May/2026	08:00	21/May/2026	18:00		PLANNED	Approved	20-May-26	08:00	21-May-26	18:00		
897	RQ275720	OCC_242	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	Quarterly maint. work & testing of bay equipments	18/May/2026	08:00	18/May/2026	18:00		PLANNED	Approved	18-May-26	17:00	18-May-26	23:00	May be given from 17:00Hrs/ Other ICT must be in service/ Load to be managed by Rajasthan	

898	RQ275725	OCC_242	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT JAISALMER(RS)	RRVPNL	D	Half Yearly Maintenance work	17/May/2026	17:00	17/May/2026	23:00		PLANNED	Approved	17-May-26	17:00	17-May-26	23:00	May be given / other ICT must be in service
899	RQ275718	OCC_242	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and attending oil leakage.	16/May/2026	08:00	17/May/2026	18:00		PLANNED	Approved	16-May-26	08:00	17-May-26	18:00	
900	RQ275726	OCC_242	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAISALMER(RS)	RRVPNL	D	Half Yearly Maintenance work	14/May/2026	17:00	14/May/2026	23:00		PLANNED	Approved	14-May-26	17:00	14-May-26	23:00	May be given / other ICT must be in service
901	RQ275717	OCC_242	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and attending oil leakage.	13/May/2026	08:00	14/May/2026	18:00		PLANNED	Approved	13-May-26	08:00	14-May-26	18:00	
902	RQ275724	OCC_242	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT HINDAUN(RS)	RRVPNL	D	Yearly Testing work	08/May/2026	08:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	08:00	08-May-26	18:00	
903	RQ275716	OCC_242	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Yearly Testing work	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	
904	RQ275722	OCC_242	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAISALMER(RS)	RRVPNL	D	Half Yearly Maintenance work	05/May/2026	17:00	05/May/2026	23:00		PLANNED	Approved	05-May-26	17:00	05-May-26	23:00	May be given / other ICT must be in service
905	RQ275721	OCC_242	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAISALMER(RS)	RRVPNL	D	Half Yearly Maintenance work	04/May/2026	17:00	04/May/2026	23:00		PLANNED	Approved	04-May-26	17:00	04-May-26	23:00	May be given / other ICT must be in service
906	RQ275715	OCC_242	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Yearly Testing work	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
907	RQ275733	OCC_242	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21/May/2026	10:00	21/May/2026	17:00		PLANNED	Approved	21-May-26	10:00	21-May-26	17:00	
908	RQ275731	OCC_242	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13/May/2026	10:00	13/May/2026	17:00		PLANNED	Approved	13-May-26	10:00	13-May-26	17:00	
909	RQ275732	OCC_242	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06/May/2026	10:00	06/May/2026	17:00		PLANNED	Approved	06-May-26	10:00	06-May-26	17:00	
910	RQ275847	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	19/May/2026	08:00	19/May/2026	18:00		PLANNED	Approved	19-May-26	08:00	19-May-26	18:00	
911	RQ275846	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	18/May/2026	08:00	18/May/2026	18:00		PLANNED	Approved	18-May-26	08:00	18-May-26	18:00	
912	RQ275830	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	15/May/2026	08:00	15/May/2026	18:00		PLANNED	Approved	15-May-26	08:00	15-May-26	18:00	
913	RQ275828	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	14/May/2026	08:00	14/May/2026	18:00		PLANNED	Approved	14-May-26	08:00	14-May-26	18:00	
914	RQ275827	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	13/May/2026	08:00	13/May/2026	18:00		PLANNED	Approved	13-May-26	08:00	13-May-26	18:00	

915	RQ275826	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	12/May/2026	08:00	12/May/2026	18:00		PLANNED	Approved	12-May-26	08:00	12-May-26	18:00	
916	RQ275824	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	08/May/2026	08:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	08:00	08-May-26	18:00	
917	RQ275825	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Annual Mtc	08/May/2026	08:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	08:00	08-May-26	18:00	
918	RQ275822	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Annual Mtc	07/May/2026	08:00	07/May/2026	18:00		PLANNED	Approved	07-May-26	08:00	07-May-26	18:00	
919	RQ275815	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual Mtc	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	
920	RQ275814	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL)	PSTCL	D	Yearly scheduled maintenance	05/May/2026	08:00	07/May/2026	18:00		PLANNED	Approved	05-May-26	08:00	07-May-26	18:00	
921	RQ275813	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual Mtc	05/May/2026	08:00	05/May/2026	18:00		PLANNED	Approved	05-May-26	08:00	05-May-26	18:00	
922	RQ275930	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
923	RQ275809	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJUPURA(PS)	PSTCL	D	Annual maintenance/protect ion testing of ICT and its related equipments.	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
924	RQ275807	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHANANSU(PS)	PSTCL	D	Annual Periodical Testing	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
925	RQ275808	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual Mtc	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
926	RQ275805	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
927	RQ275803	OCC_242	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHANANSU(PS)	PSTCL	D	CT Tan delta Testing	01/May/2026	08:00	01/May/2026	18:00		PLANNED	Approved	01-May-26	08:00	01-May-26	18:00	
928	RQ275723	OCC_242	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT JAISALMER(RS)	RRVUNL	D	Half Yearly Maintenance work	18/May/2026	17:00	18/May/2026	23:00		PLANNED	Approved	18-May-26	17:00	18-May-26	23:00	May be given / other ICT must be in service
929	RQ276163	OCC_242	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	PMS and General maintenance work	12/May/2026	05:00	12/May/2026	10:00	Load will be meet through ICT- II, III, V & VI	PLANNED	Approved	12-May-26	05:00	12-May-26	10:00	
930	RQ276940	OCC_242	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 2 AT KARGIL(PG)		D	For BUS BAR Testing at Kargil SS	15/May/2026	13:00	15/May/2026	16:00	Kindly Approve.	PLANNED	Approved	15-May-26	13:00	15-May-26	16:00	One ICT shutdown at a time/ Subject to NHPC consent
931	RQ276939	OCC_242	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT KARGIL(PG)		D	For BUS BAR Testing at Kargil SS	15/May/2026	09:00	15/May/2026	12:00	Kindly Approve.	PLANNED	Approved	15-May-26	09:00	15-May-26	12:00	One ICT shutdown at a time/ Subject to NHPC consent
932	RQ276938	OCC_242	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 2 AT KARGIL(PG)		D	For BUS BAR Testing at Kargil SS	14/May/2026	13:00	15/May/2026	16:00	Kindly Approve.	PLANNED	Approved	14-May-26	13:00	15-May-26	16:00	One ICT shutdown at a time/ Subject to NHPC consent

933	RQ276937	OCC_242	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT KARGIL(PG)		D	For BUS BAR Testing at Kargil SS	14/May/2026	09:00	14/May/2026	12:00	Kindly Approve.	PLANNED	Approved	14-May-26	09:00	14-May-26	12:00	One ICT shutdown at a time/ Subject to NHPC consent
934	RQ276696	OCC_242	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 2 AT CHANDIGARH SEC 47 (PG)		D	AMP Work	05/May/2026	09:00	05/May/2026	18:00	Kindly Approve.	PLANNED	Approved	05-May-26	09:00	05-May-26	18:00	
935	RQ276919	OCC_242	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	POWERGRID	C	Oil Filtration work of 100 MVA ICT-1.	13/May/2026	10:00	14/May/2026	10:00		PLANNED	Approved	13-May-26	10:00	14-May-26	10:00	Other 2*200MVA ICT must be in service /Subject to UP consent & Load to be managed by Up
936	RQ276786	OCC_242	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	D	AMP work	08/May/2026	10:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	10:00	08-May-26	18:00	
937	RQ276789	OCC_242	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWERGRID	D	AMP work	06/May/2026	10:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	10:00	06-May-26	18:00	
938	RQ276768	OCC_242	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	AMP OF ICT-1	06/May/2026	10:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	10:00	06-May-26	18:00	
939	RQ276769	OCC_242	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	AMP OF ICT-2	04/May/2026	10:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	10:00	04-May-26	18:00	
940	RQ276784	OCC_242	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWERGRID	D	For 220/132KV ICT-1 AMP Work at Sitarganj Substatio	04/May/2026	10:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	10:00	04-May-26	18:00	
941	RQ276783	OCC_242	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kV 160MVA ICT in place of M/s Bharat Bijlee Make 220/132kV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132kV Sitarganj Substation of POWERGRID NR-III Region	01/May/2026	10:00	30/May/2026	18:00		PLANNED	Approved	01-May-26	10:00	30-May-26	18:00	Other 2*100MVA ICT must be in service /Subject to UK consent & Load to be managed by UK
942	RQ275928	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	29/May/2026	08:00	29/May/2026	18:00		PLANNED	Approved	29-May-26	08:00	29-May-26	18:00	
943	RQ275929	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 60 to 80	29/May/2026	08:00	29/May/2026	18:00		PLANNED	Approved	29-May-26	08:00	29-May-26	18:00	
944	RQ275927	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A) (PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	28/May/2026	08:00	28/May/2026	18:00		PLANNED	Approved	28-May-26	08:00	28-May-26	18:00	
945	RQ275925	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PG)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 35	26/May/2026	08:00	26/May/2026	18:00		PLANNED	Approved	26-May-26	08:00	26-May-26	18:00	
946	RQ275921	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PG)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	21/May/2026	08:00	21/May/2026	18:00		PLANNED	Approved	21-May-26	08:00	21-May-26	18:00	

947	RQ275916	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	19/May/2026	08:00	19/May/2026	18:00			Approved	19-May-26	08:00	19-May-26	18:00	
948	RQ275913	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN (PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	14/May/2026	08:00	14/May/2026	18:00			Approved	14-May-26	08:00	14-May-26	18:00	
949	RQ275902	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN (PS)-LUDHIANA(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 15	12/May/2026	08:00	12/May/2026	18:00			Approved	12-May-26	08:00	12-May-26	18:00	
950	RQ275896	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	08/May/2026	08:00	08/May/2026	18:00			Approved	08-May-26	08:00	08-May-26	18:00	
951	RQ275895	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 242 to 260	07/May/2026	08:00	07/May/2026	18:00			Approved	07-May-26	08:00	07-May-26	18:00	
952	RQ275891	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 242 to 260	05/May/2026	08:00	05/May/2026	18:00			Approved	05-May-26	08:00	05-May-26	18:00	
953	RQ276426	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1		D	For attending S/D nature defects	29/May/2026	08:00	29/May/2026	18:00	DEFECT RECTIFICATION WORK		Approved	29-May-26	08:00	29-May-26	18:00	
954	RQ276903	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	FOR AMP WORK OF LINE & MAIN BAY	28/May/2026	09:00	28/May/2026	18:00	Kindly Approve.		Approved	28-May-26	09:00	28-May-26	18:00	
955	RQ276904	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	NON-AUTO MODE OF PONG-BAIRASUIL DURING S/D OF PONG-JASSOR	28/May/2026	09:00	28/May/2026	18:00	Kindly Approve.		Approved	28-May-26	09:00	28-May-26	18:00	
956	RQ276870	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPFORE(PDD) (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	28/May/2026	09:00	28/May/2026	18:00	Kindly Approve.		Approved	28-May-26	09:00	28-May-26	18:00	
957	RQ276902	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	NON-AUTO MODE OF PONG-JASSOR DURING S/D OF PONG-BAIRASUIL	27/May/2026	09:00	27/May/2026	18:00	Kindly Approve.		Approved	27-May-26	09:00	27-May-26	18:00	
958	RQ276901	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	FOR AMP WORK OF LINE & MAIN BAY	27/May/2026	09:00	27/May/2026	18:00	Kindly Approve.		Approved	27-May-26	09:00	27-May-26	18:00	
959	RQ276425	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-I.G.NAGAR(RS) (PG) CKT-1		D	For attending S/D nature defects	26/May/2026	08:00	26/May/2026	18:00	DEFECT RECTIFICATION WORK		Approved	26-May-26	08:00	26-May-26	18:00	
960	RQ276404	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (SERENTICA_RI4PL_BIK2) CKT-1		D	For constrution and AMP works	25/May/2026	16:00	30/May/2026	23:00			Approved	25-May-26	19:00	30-May-26	23:00	May be given from 19:00Hrs
961	RQ276872	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	25/May/2026	09:00	25/May/2026	18:00	Kindly Approve.		Approved	25-May-26	09:00	25-May-26	18:00	
962	RQ276539	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UP) (PG) CKT-1		D	For inserting additional disc in SSI insulator strings	25/May/2026	08:30	26/May/2026	18:00	For inserting additional disc in SSI insulator strings		Approved	25-May-26	08:30	26-May-26	18:00	Subject to UP consent

963	RQ276497	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	D	Insertion of additional glass disc/ To attend shutdown nature defects	25/May/2026	08:00	30/May/2026	18:00	Non auto for 220 KV RAPPB-Chittorgarh Ckt-1	PLANNED	Approved	25-May-26	08:00	30-May-26	18:00	Subject to real time grid condition/ One line shutdown at a time from Raps ends/ Subject to NPCIL & Rajasthan consent
964	RQ276360	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	D	For attending S/D nature defects & Line bay AMP work by Kankroli	25/May/2026	08:00	25/May/2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved	25-May-26	08:00	25-May-26	18:00	
965	RQ276403	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBDSL)-JGCPL_SL_BIK2_P G (JUNIPER_NEPL) CKT-1	D	For construction and AMP works	24/May/2026	16:00	29/May/2026	23:00		PLANNED	Approved	24-May-26	19:00	29-May-26	23:00	May be given from 19:00Hrs
966	RQ276816	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PINJORE (HV) (HVPNL) CKT-2	D	AMP Work of Line Equipments	24/May/2026	08:00	24/May/2026	18:00	Kindly Approve.	PLANNED	Approved	24-May-26	08:00	24-May-26	18:00	
967	RQ276259	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	D	Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 153/0 and Location 154/0 requires a continuous shutdown for overhead crossing.	24/May/2026	07:00	25/May/2026	19:00	Shutdown requirement for construction work. State utility line	PLANNED	Approved	24-May-26	07:00	25-May-26	19:00	Continuos shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis subject to NPCIL consent
968	RQ276249	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 119/0 and Location 120/0 requires a continuous shutdown for overhead crossing, diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line.	24/May/2026	07:00	25/May/2026	19:00	Shutdown requirement for construction work	PLANNED	Approved	24-May-26	07:00	25-May-26	19:00	Continuos shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis subject to NPCIL consent
969	RQ276402	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW_DINKAR_UPL_SL_BIK2-BIKANER_2 (PBDSL) (RENEW DINKAR_UPL) CKT 1	D	For construction and AMP works	23/May/2026	16:00	28/May/2026	23:00		PLANNED	Approved	23-May-26	19:00	28-May-26	23:00	May be given from 19:00Hrs
970	RQ276359	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	D	For attending S/D nature defects & Line bay AMP work by Kankroli	23/May/2026	08:00	23/May/2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved	23-May-26	08:00	23-May-26	18:00	
971	RQ276401	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBDSL)-JUNA_REPL_SL_B KN2 (JUNA_REPL) CKT-1	D	For construction and AMP works	22/May/2026	16:00	27/May/2026	23:00		PLANNED	Approved	22-May-26	19:00	27-May-26	23:00	May be given from 19:00Hrs

972	RQ276400	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTSL) (ASSPL_BKN2) CKT-1	D	For construction and AMP works	21/May/2026	16:00	26/May/2026	23:00		PLANNED	Approved	21-May-26	19:00	26-May-26	23:00	May be given from 19:00Hrs
973	RQ276496	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	19/May/2026	08:00	24/May/2026	18:00	Non auto for 220 KV RAPPB-Chittorgarh Ckt-2	PLANNED	Approved	19-May-26	08:00	24-May-26	18:00	Subject to real time grid condition/ One line shutdown at a time from Raps ends/ Subject to NPCIL & Rajasthan consent
974	RQ276482	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2	D	For relay testing work	18/May/2026	09:00	18/May/2026	18:00	For relay testing work	PLANNED	Approved	18-May-26	09:00	18-May-26	18:00	
975	RQ276868	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/May/2026	09:00	16/May/2026	18:00	Kindly Approve.	PLANNED	Approved	16-May-26	09:00	16-May-26	18:00	
976	RQ276273	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	D	For AMP of Line Bay	15/May/2026	17:00	15/May/2026	23:59		PLANNED	Approved	15-May-26	19:00	15-May-26	23:59	May be given from 19:00Hrs
977	RQ276900	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PG) (PG) CKT-1	D	NON-AUTO DURING AMP OF DASUYA-SARNA CKT-2	15/May/2026	09:00	15/May/2026	18:00	Kindly Approve.	PLANNED	Approved	15-May-26	09:00	15-May-26	18:00	
978	RQ276481	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1	D	For relay testing work	15/May/2026	09:00	15/May/2026	18:00	For relay testing work	PLANNED	Approved	15-May-26	09:00	15-May-26	18:00	
979	RQ276899	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PG) (PG) CKT-2	D	AMP OF LINE AND LINE BAY & MAIN BAY EQUIPMENTS AT DASUYA END	15/May/2026	09:00	15/May/2026	18:00	Kindly Approve.	PLANNED	Approved	15-May-26	09:00	15-May-26	18:00	
980	RQ276806	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	NON AUTO required for balance works in OPGW replacement work in 2 span (T No. 4-6).	15/May/2026	09:00	16/May/2026	17:00	Kindly Approve.	PLANNED	Approved	15-May-26	09:00	16-May-26	17:00	
981	RQ276871	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	15/May/2026	09:00	15/May/2026	18:00	Kindly Approve.	PLANNED	Approved	15-May-26	09:00	15-May-26	18:00	
982	RQ276807	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	D	NON AUTO required for balance works in OPGW replacement work in 2 span (T No. 4-6).	15/May/2026	09:00	16/May/2026	17:00	Kindly Approve.	PLANNED	Approved	15-May-26	09:00	16-May-26	17:00	
983	RQ276340	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1	D	For Bay Extension works	14/May/2026	19:00	20/May/2026	23:00		PLANNED	Approved	14-May-26	19:00	20-May-26	23:00	May be given from 19:00Hrs
984	RQ276272	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	D	For AMP of Line Bay	14/May/2026	17:00	14/May/2026	23:59		PLANNED	Approved	14-May-26	19:00	14-May-26	23:59	May be given from 19:00Hrs

985	RQ276851	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-DEHAN (HP) (HPPTCL) CKT-1	D	For Bus Bar relay testing	14/May/2026	10:00	14/May/2026	13:00	Kindly Approve.	PLANNED	Approved	14-May-26	10:00	14-May-26	13:00	
986	RQ276850	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	D	For Bus Bar relay testing	14/May/2026	10:00	14/May/2026	13:00	Kindly Approve.	PLANNED	Approved	14-May-26	10:00	14-May-26	13:00	
987	RQ276897	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-1	D	FOR AMP & INSTALLATION OF LIGHTENING ARRESTOR AT DASUYA END	14/May/2026	09:00	14/May/2026	18:00	Kindly Approve.	PLANNED	Approved	14-May-26	09:00	14-May-26	18:00	
988	RQ276898	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-2	D	NON-AUTO DURING S/D OF DASUYA-SARNA CKT-1	14/May/2026	09:00	14/May/2026	18:00	Kindly Approve.	PLANNED	Approved	14-May-26	09:00	14-May-26	18:00	
989	RQ276480	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1	D	For relay testing work	14/May/2026	09:00	14/May/2026	18:00	For relay testing work	PLANNED	Approved	14-May-26	09:00	14-May-26	18:00	
990	RQ276498	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	14/May/2026	08:00	19/May/2026	18:00	S/D required timely	PLANNED	Approved	14-May-26	08:00	19-May-26	18:00	Subject to real time grid condition/ One line shutdown at a time from Raps end/ Subject to NPCIL & Rajasthan consent
991	RQ276531	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1	D	For Stringing work of under construction TL01 of 400 KV D/C Bikaner II-Bikaner III Line Circuit-1 & 2 at AP-6 to AP-7 and AP-12 to AP-13	14/May/2026	08:00	19/May/2026	18:00	For Stringing work of under construction TL01 of 400 KV D/C Bikaner II-Bikaner III Line Circuit-1 & 2 at AP-6 to AP-7 and AP-12 to AP-13	PLANNED	Approved	14-May-26	19:00	19-May-26	23:00	May be given from 19:00Hrs
992	RQ276271	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	D	For AMP of Line Bay	13/May/2026	17:00	13/May/2026	23:59		PLANNED	Approved	13-May-26	19:00	13-May-26	23:59	May be given from 19:00Hrs
993	RQ276876	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KARGIL-KHALSTI (PG) CKT-1	D	For BUS BAR Testing at Kargil SS	13/May/2026	13:00	13/May/2026	16:00	Kindly Approve.	PLANNED	Approved	13-May-26	13:00	13-May-26	16:00	Subject to NHPC & CE ladakh consent as Leh & Khalsti will be in islanding Mode with Nimmo NHPC generation
994	RQ276849	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-DEHAN (HP) (HPPTCL) CKT-1	D	For Bus Bar relay testing	13/May/2026	10:00	13/May/2026	13:00	Kindly Approve.	PLANNED	Approved	13-May-26	10:00	13-May-26	13:00	
995	RQ276848	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	D	For Bus Bar relay testing	13/May/2026	10:00	13/May/2026	13:00	Kindly Approve.	PLANNED	Approved	13-May-26	10:00	13-May-26	13:00	
996	RQ276818	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-NEEMWALA(HV) (HVPNL) CKT-2	D	AMP work	13/May/2026	09:30	13/May/2026	17:30	Kindly Approve.	PLANNED	Approved	13-May-26	09:30	13-May-26	17:30	
997	RQ276875	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DRASS-KARGIL (PG) CKT-1	D	For BUS BAR Testing at Kargil SS	13/May/2026	09:00	13/May/2026	12:00	Kindly Approve.	PLANNED	Approved	13-May-26	09:00	13-May-26	12:00	Subject to NHPC & CE ladakh consent as Leh, Khalsti & Kargil will be in islanding Mode with Nimmo & Chutak NHPC generation

998	RQ276479	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2	D	For relay testing work	13/May/2026	09:00	13/May/2026	18:00	For relay testing work	PLANNED	Approved	13-May-26	09:00	13-May-26	18:00	
999	RQ276812	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	Shutdown for damaged OPGW replacement work in 2 span (T No. 4-6)	13/May/2026	09:00	14/May/2026	17:00	Kindly Approve.	PLANNED	Approved	13-May-26	09:00	14-May-26	17:00	
1000	RQ276813	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	D	Shutdown for damaged OPGW replacement work in 2 span (T No. 4-6).	13/May/2026	09:00	14/May/2026	17:00	Kindly Approve.	PLANNED	Approved	13-May-26	09:00	14-May-26	17:00	
1001	RQ276502	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	13/May/2026	08:00	15/May/2026	18:00	Non auto for 220 KV Anta(NTPC)-Laisot(RS) tl	PLANNED	Approved	13-May-26	08:00	15-May-26	18:00	
1002	RQ276874	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KARGIL-KHALSTI (PG) CKT-1	D	For BUS BAR Testing at Kargil SS	12/May/2026	13:00	12/May/2026	16:00	Kindly Approve.	PLANNED	Approved	12-May-26	13:00	12-May-26	16:00	Subject to NHPC & CE ladakh consent as Leh & Khalsti will be in islanding Mode with Nimmo NHPC generation
1003	RQ276817	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-NEEMWALA(HV) (HVPNL) CKT-1	D	AMP work	12/May/2026	09:30	12/May/2026	17:30	Kindly Approve.	PLANNED	Approved	12-May-26	09:30	12-May-26	17:30	
1004	RQ276873	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DRASS-KARGIL (PG) CKT-1	D	For BUS BAR Testing at Kargil SS	12/May/2026	09:00	12/May/2026	12:00	Kindly Approve.	PLANNED	Approved	12-May-26	09:00	12-May-26	12:00	Subject to NHPC & CE ladakh consent as Leh, Khalsti & Kargil will be in islanding Mode with Nimmo & Chutak NHPC generation
1005	RQ276478	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1	D	For relay testing work	12/May/2026	09:00	12/May/2026	18:00	For relay testing work	PLANNED	Approved	12-May-26	09:00	12-May-26	18:00	
1006	RQ276392	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEEMRANA(PG)-BAHROR(RS) (RS) CKT-1	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	12/May/2026	08:00	14/May/2026	18:00		PLANNED	Approved	12-May-26	08:00	14-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
1007	RQ276393	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEEMRANA(PG)-BAHROR(RS) (RS) CKT-2	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	12/May/2026	08:00	14/May/2026	18:00		PLANNED	Approved	12-May-26	08:00	14-May-26	18:00	Utility may complete the work in Hotline method using AR off on daily basis due to High Northern demand period
1008	RQ276365	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1	C	Reconductoring work of 220 KV Hisar (PG) - Hisar (IA) D/C transmission line under Hisar TLM.	12/May/2026	07:00	16/May/2026	18:00		PLANNED	Rejected					May be rejected/ Utility may coordinate with SLDC Haryana and plan the shutdown during lean demand period/
1009	RQ276366	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2	C	Reconductoring work of 220 KV Hisar (PG) - Hisar (IA) D/C transmission line under Hisar TLM.	12/May/2026	07:00	16/May/2026	18:00		PLANNED	Rejected					May be rejected/ Utility may coordinate with SLDC Haryana and plan the shutdown during lean demand period/
1010	RQ276484	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2	C	For NHA1 Diversion works	11/May/2026	09:00	22/May/2026	18:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
1011	RQ276477	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-REODAR(RS) (RS) CKT-1	D	For relay testing work	11/May/2026	09:00	11/May/2026	18:00	For relay testing work	PLANNED	Approved	11-May-26	09:00	11-May-26	18:00	

1012	RQ276483	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (HVPNL) CKT-1		C	For NHAI Diversion works	11/May/2026	09:00	22/May/2026	18:00		PLANNED	Rejected						May be rejected due to high Northern demand period / May be planned during lean demand period
1013	RQ276349	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	11/May/2026	08:00	14/May/2026	23:00	Along with 220kV Main Bus-1	PLANNED	Rejected						Already availed/ May be rejected
1014	RQ276351	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kV Main Bus-1	11/May/2026	08:00	14/May/2026	23:00	Along with 220kV Main Bus-1	PLANNED	Rejected						Already availed/ May be rejected
1015	RQ276350	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	11/May/2026	08:00	14/May/2026	23:00	Along with 220kV Main Bus-1	PLANNED	Rejected						Already availed/ May be rejected
1016	RQ276251	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 117/0 and Location 118/0 requires a continuous shutdown for overhead crossing, diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line.	11/May/2026	07:00	12/May/2026	19:00	Shutdown requirement for construction work	PLANNED	Approved	11-May-26	07:00	12-May-26	19:00	Continuous shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis subject to NPCIL consent	
1017	RQ276250	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 117/0 and Location 118/0 requires a continuous shutdown for overhead crossing, diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line.	11/May/2026	07:00	12/May/2026	19:00	Shutdown requirement for construction work	PLANNED	Approved	11-May-26	07:00	12-May-26	19:00	Continuous shutdown is not feasible during peak northern demand period/ Utility may complete the work in Hotline method using AR off on daily basis subject to NPCIL consent	
1018	RQ276499	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	To attend shutdown nature defects	10/May/2026	08:00	12/May/2026	18:00	S/D required timely	PLANNED	Approved	10-May-26	08:00	12-May-26	18:00	Subject to real time grid condition/ One line shutdown at a time from Raps ends/ Subject to NPCIL & NTPC consent	
1019	RQ276339	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTS) (ASSPL_BKN2) CKT-1		D	For Bay Extension works	08/May/2026	19:00	11/May/2026	23:00		PLANNED	Approved	08-May-26	19:00	11-May-26	23:00	May be given from 19:00Hrs	
1020	RQ276857	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2		D	For replacement of flashed Insulator of Tower no. 283 and other AMP Works.	08/May/2026	10:00	08/May/2026	18:00	Kindly Approve.	PLANNED	Approved	08-May-26	10:00	08-May-26	18:00		

1021	RQ276530	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1	D	For Stringing work of under construction TLO1 of 400 KV D/C Bikaner II-Bikaner III Line Circuit-1 & 2 at AP-4 to AP-5	08/May/2026	08:00	13/May/2026	18:00	For Stringing work of under construction TLO1 of 400 KV D/C Bikaner II-Bikaner III Line Circuit-1 & 2 at AP-4 to AP-5	PLANNED	Approved	08-May-26	19:00	13-May-26	23:00	May be given from 19:00Hrs
1022	RQ276267	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR) SL_FTG2_PG (AGE24L) CKT-1	D	For AMP of Line Bay	07/May/2026	17:00	07/May/2026	23:59		PLANNED	Approved	07-May-26	19:00	07-May-26	23:59	May be given from 19:00Hrs
1023	RQ276856	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1	D	For replacement of flashed insulator of Tower no. 283 and other AMP Works.	07/May/2026	10:00	07/May/2026	18:00	Kindly Approve.	PLANNED	Approved	07-May-26	10:00	07-May-26	18:00	
1024	RQ276834	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	AMP of line equipments	07/May/2026	09:00	07/May/2026	18:00	Kindly Approve.	PLANNED	Approved	07-May-26	09:00	07-May-26	18:00	Phozal-Nallagarh already under forced outage due to Tower collapsed
1025	RQ276501	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	07/May/2026	08:00	12/May/2026	18:00	Non auto for 220 kv Anta(NTPC)-Swaimadhopur (RS) & 220 kv Swaimadhopur Dausa Ckt	PLANNED	Approved	07-May-26	08:00	12-May-26	18:00	
1026	RQ276833	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	AMP of line equipments	06/May/2026	09:00	06/May/2026	18:00	Kindly Approve.	PLANNED	Approved	06-May-26	09:00	06-May-26	18:00	Subject to Ad hydro & HP consent/ Phozal-Nallagarh already under forced outage due to Tower collapsed
1027	RQ276869	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	06/May/2026	09:00	06/May/2026	18:00	Kindly Approve.	PLANNED	Approved	06-May-26	09:00	06-May-26	18:00	
1028	RQ276495	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	D	Insertion of additional glass disc/ To attend shutdown nature defects	06/May/2026	08:00	10/May/2026	18:00	Non Auto mode of 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	PLANNED	Approved	06-May-26	08:00	10-May-26	18:00	
1029	RQ276544	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1	D	Line Bay AMP Work	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	
1030	RQ276409	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1	D	For construction and AMP works	05/May/2026	16:00	10/May/2026	23:00		PLANNED	Approved	05-May-26	19:00	10-May-26	23:00	May be given from 19:00Hrs
1031	RQ276475	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1	D	AMP WORK OF LINE BAY	05/May/2026	09:00	05/May/2026	18:00	AMP WORK OF LINE BAY	PLANNED	Approved	05-May-26	09:00	05-May-26	18:00	
1032	RQ276861	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-4	D	Line equipments AMP work	05/May/2026	09:00	05/May/2026	18:00	Kindly Approve.	PLANNED	Approved	05-May-26	09:00	05-May-26	18:00	

1033	RQ276529	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTS) (SERENTICA_RI4P L_BIK2) CKT-1	D	For Stringing work of under construction TL01 of 400 KV D/C Bikaner II-Bikaner III Line Circuit-1 & 2 at AP-2 to AP-3	05/May/2026	08:00	07/May/2026	18:00	For Stringing work of under construction TL01 of 400 KV D/C Bikaner II-Bikaner III Line Circuit-1 & 2 at AP-2 to AP-3	PLANNED	Approved	05-May-26	19:00	07-May-26	23:00	May be given from 19:00Hrs
1034	RQ276430	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	D	For attending S/D nature defects	05/May/2026	08:00	05/May/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	05-May-26	08:00	05-May-26	18:00	
1035	RQ276543	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1	D	Line Bay AMP Work	05/May/2026	08:00	05/May/2026	18:00		PLANNED	Approved	05-May-26	08:00	05-May-26	18:00	
1036	RQ276408	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	D	For construction and AMP works	04/May/2026	16:00	09/May/2026	23:00		PLANNED	Approved	04-May-26	19:00	09-May-26	23:00	May be given from 19:00Hrs
1037	RQ276348	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAJRA(UK) (PTCUL) CKT-1	D	For AMP work	04/May/2026	09:30	04/May/2026	18:00	For AMP work	PLANNED	Rejected					Consent denied for May-2026. Shutdown may be availed in second week of April-2026
1038	RQ276860	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-3	D	Line equipments AMP work	04/May/2026	09:00	04/May/2026	18:00	Kindly Approve.	PLANNED	Approved	04-May-26	09:00	04-May-26	18:00	
1039	RQ276474	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (RS) CKT-3	D	AMP WORK OF LINE BAY	04/May/2026	09:00	04/May/2026	18:00	AMP WORK OF LINE BAY	PLANNED	Approved	04-May-26	09:00	04-May-26	18:00	
1040	RQ276429	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	D	For attending S/D nature defects	04/May/2026	08:00	04/May/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
1041	RQ276407	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1	D	For construction and AMP works	03/May/2026	16:00	08/May/2026	23:00		PLANNED	Approved	03-May-26	19:00	08-May-26	23:00	May be given from 19:00Hrs
1042	RQ276859	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-2	D	Line equipments AMP work	03/May/2026	09:00	03/May/2026	18:00	Kindly Approve.	PLANNED	Approved	03-May-26	09:00	03-May-26	18:00	
1043	RQ276406	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTS) (BANDERWALA_T PSL) CKT-1	D	For construction and AMP works	02/May/2026	16:00	07/May/2026	23:00		PLANNED	Approved	02-May-26	19:00	07-May-26	23:00	May be given from 19:00Hrs
1044	RQ276858	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-1	D	Line equipments AMP work	02/May/2026	09:00	02/May/2026	18:00	Kindly Approve.	PLANNED	Approved	02-May-26	09:00	02-May-26	18:00	
1045	RQ276335	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1	D	For Bay Extension works	01/May/2026	19:00	05/May/2026	23:00		PLANNED	Approved	01-May-26	19:00	05-May-26	23:00	May be given from 19:00Hrs

1046	RQ276337	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (SERENTICA_RI4PL_BIK2) CKT-1	D	For Bay Extension works	01/May/2026	19:00	05/May/2026	23:00		PLANNED	Approved	01-May-26	19:00	05-May-26	23:00	May be given from 19:00Hrs	
1047	RQ276338	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1	D	For Bay Extension works	01/May/2026	19:00	05/May/2026	23:00		PLANNED	Approved	01-May-26	19:00	05-May-26	23:00	May be given from 19:00Hrs	
1048	RQ276336	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	D	For Bay Extension works	01/May/2026	19:00	05/May/2026	23:00		PLANNED	Approved	01-May-26	19:00	05-May-26	23:00	May be given from 19:00Hrs	
1049	RQ276405	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) CKT-1	D	For consturion and AMP works	01/May/2026	16:00	06/May/2026	23:00		PLANNED	Approved	01-May-26	19:00	06-May-26	23:00	May be given from 19:00Hrs	
1050	RQ276867	OCC_242	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	01/May/2026	09:00	01/May/2026	18:00	Kindly Approve.	PLANNED	Approved	01-May-26	09:00	01-May-26	18:00		
1051	RQ276493	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	C	NHAI Diversion work	01/May/2026	08:00	10/May/2026	18:00	Timely requirement of S/D subject to readiness provided by the excecuting agency	PLANNED	Rejected						May be rejected due to high Northern demand period
1052	RQ276492	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	C	NHAI Diversion work	01/May/2026	08:00	10/May/2026	18:00	Timely requirement of S/D subject to readiness provided by the excecuting agency	PLANNED	Rejected						May be rejected due to high Northern demand period
1053	RQ276494	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	01/May/2026	08:00	05/May/2026	18:00	Non Auto mode of 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	PLANNED	Approved	01-May-26	08:00	05-May-26	18:00		
1054	RQ276500	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	01/May/2026	08:00	06/May/2026	18:00	Non auto for 220 kv Anta(NTPC)-Lalsot(RS) tl	PLANNED	Approved	01-May-26	08:00	06-May-26	18:00		

1055	RQ276363	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)- HISSAR IA(HV) (PG) CKT-1		C	Reconductorin g work of 220 KV Hisar (PG) - Hisar (IA) D/C transmission line under Hisar TLM.	20/Apr/2026	07:00	31/May/2026	18:00	Shutdown is required from 20.04.2026 to 31.05.2026 for execution of reconductorin g work of 220 kV Hisar (PG) – Hisar (IA) D/C transmission line under Hisar TLM as per OCC No. 242. In OCC No. 241, the line was selected incorrectly by mistake; hence, the correct shutdown request is being placed here.	PLANNED	Rejected						May be rejected/ Utility may coordinate with SLDC Haryana and plan the shutdown during lean demand period/
1056	RQ276364	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)- HISSAR IA(HV) (PG) CKT-2		C	Reconductorin g work of 220 KV Hisar (PG) - Hisar (IA) D/C transmission line under Hisar TLM.	20/Apr/2026	07:00	31/May/2026	18:00	Shutdown is required from 20.04.2026 to 31.05.2026 for execution of reconductorin g work of 220 kV Hisar (PG) – Hisar (IA) D/C transmission line under Hisar TLM as per OCC No. 242. In OCC No. 241, the line was selected incorrectly by mistake; hence, the correct shutdown request is being placed here.	PLANNED	Rejected						May be rejected/ Utility may coordinate with SLDC Haryana and plan the shutdown during lean demand period/
1057	RQ276581	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)- SIKANDRA(UP) (UP) CKT-1	UPPTCL	C	Retrofitment of entire conventional protection system of 220 kv kanpur Sikandra Line with Process bus based protection/ SAS system A/r of other ckt to be disabled	29/May/2026	08:00	31/May/2026	18:00		PLANNED	Rejected						Consent denied by UP/ Kindly plan during lean demand period
1058	RQ276560	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)- MAINPURI(UP) (UP) CKT-1	UPPTCL	D	For LBB Retrofitment work	23/May/2026	08:00	23/May/2026	18:00		PLANNED	Approved	23-May-26	08:00	23-May-26	18:00		

1059	RQ276563	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1	UPPTCL	D	For LBB Retrofitment work	22/May/2026	08:00	22/May/2026	18:00		PLANNED	Approved	22-May-26	08:00	22-May-26	18:00	
1060	RQ276564	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-SIRSAGANJ(UP) (UP) CKT-1	UPPTCL	D	For LBB Retrofitment work	21/May/2026	08:00	21/May/2026	18:00		PLANNED	Approved	21-May-26	08:00	21-May-26	18:00	
1061	RQ276561	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	For LBB Retrofitment work	20/May/2026	08:00	20/May/2026	18:00		PLANNED	Approved	20-May-26	08:00	20-May-26	18:00	
1062	RQ276563	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* Preventive Maintenance works like looping chopping of tree Branches in >X the line corridor Specially in the Hilly area , Ju	12/May/2026	09:00	16/May/2026	18:00		PLANNED	Approved	12-May-26	09:00	16-May-26	18:00	
1063	RQ276757	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-SHAHJAHANPUR(UP) (UP) CKT-1	UPPTCL	D	AMP OF LINE BAY EQUIPMENTS AT SHAHJAHANPUR (PG) END	06/May/2026	09:00	06/May/2026	17:00		PLANNED	Approved	06-May-26	09:00	06-May-26	17:00	
1064	RQ276756	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-GOLA(UP) (UP) CKT-1	UPPTCL	D	AMP OF LINE BAY EQUIPMENTS AT SHAHJAHANPUR S/S	05/May/2026	09:00	05/May/2026	17:00		PLANNED	Approved	05-May-26	09:00	05-May-26	17:00	
1065	RQ276644	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-1	UPPTCL	D	for AMP of Line Side Equipment	05/May/2026	09:00	05/May/2026	17:00		PLANNED	Approved	05-May-26	09:00	05-May-26	17:00	
1066	RQ276621	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-2	UPPTCL	D	For Line Bay (213L) AMP work at Fatehpur Sub-Station	05/May/2026	09:00	05/May/2026	18:00		PLANNED	Approved	05-May-26	09:00	05-May-26	18:00	
1067	RQ276660	OCC_242	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Preventive Maintenance works like looping chopping of tree Branches in the line corridor Specially in the Hilly area , Jumper Tightening works and Polymer &insulator Disc Cleaning Works.	04/May/2026	09:00	09/May/2026	18:00		PLANNED	Approved	04-May-26	09:00	09-May-26	18:00	
1068	RQ276642	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1	UPPTCL	D	for AMP of Line Side Equipment	04/May/2026	09:00	04/May/2026	17:00		PLANNED	Approved	04-May-26	09:00	04-May-26	17:00	
1069	RQ276620	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-1	UPPTCL	D	For Line Bay (214L) AMP work at Fatehpur Sub-Station.	04/May/2026	09:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	09:00	04-May-26	18:00	
1070	RQ276641	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	for AMP of Line Side Equipment	03/May/2026	09:00	03/May/2026	17:00		PLANNED	Approved	03-May-26	09:00	03-May-26	17:00	
1071	RQ276643	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-1	UPPTCL	D	for AMP of Line Side Equipment	02/May/2026	09:00	02/May/2026	17:00		PLANNED	Approved	02-May-26	09:00	02-May-26	17:00	
1072	RQ275923	OCC_242	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-3	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	25/May/2026	08:00	25/May/2026	18:00		PLANNED	Approved	25-May-26	08:00	25-May-26	18:00	

1073	RQ275918	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 1 to 10	20/May/2026	08:00	20/May/2026	18:00		PLANNED	Approved	20-May-26	08:00	20-May-26	18:00	
1074	RQ275917	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 1 to 10	19/May/2026	08:00	19/May/2026	18:00		PLANNED	Approved	19-May-26	08:00	19-May-26	18:00	
1075	RQ275900	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P) (BB) CKT-3	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	11/May/2026	08:00	11/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	11-May-26	18:00	
1076	RQ275899	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(P) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 86 to 97.	09/May/2026	08:00	09/May/2026	18:00		PLANNED	Approved	09-May-26	08:00	09-May-26	18:00	
1077	RQ275898	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(P) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 75 to 85.	08/May/2026	08:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	08:00	08-May-26	18:00	
1078	RQ275894	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(P) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 62 to 74.	07/May/2026	08:00	07/May/2026	18:00		PLANNED	Approved	07-May-26	08:00	07-May-26	18:00	
1079	RQ275892	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(P) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 25 to 61.	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	
1080	RQ275890	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 86 to 97.	05/May/2026	08:00	05/May/2026	18:00		PLANNED	Approved	05-May-26	08:00	05-May-26	18:00	
1081	RQ275888	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 75 to 85.	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	
1082	RQ275887	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 62 to 74.	02/May/2026	08:00	02/May/2026	18:00		PLANNED	Approved	02-May-26	08:00	02-May-26	18:00	
1083	RQ275886	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 22 to 61.	01/May/2026	08:00	01/May/2026	18:00		PLANNED	Approved	01-May-26	08:00	01-May-26	18:00	
1084	RQ276584	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNAUBAS TA(UP) (PG) CKT-1	POWERGRID	C	Retrofitment of entire conventional protection system of 220 kv Kanpur Naubasta Line with Process bus based protection/ SAS system A/r of other ckt to be disabled	25/May/2026	08:00	28/May/2026	18:00		PLANNED	Rejected					May be rejected due to high Northern demand period

1085	RQ276585	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWERGRID	C	Retrofitment of entire conventional protection system of 220 kv Knp Rania with Process bus based protection/ SAS system A/r of other ckt to be disabled	19/May/2026	08:00	21/May/2026	18:00		PLANNED	Rejected					May be rejected due to high Northern demand period
1086	RQ276667	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANI(PG) (PG) CKT-1	POWERGRID	C	For Shifting of 220kv Tanakpur(NHPC)-Sitarganj (PG) Transmission Line from ERS to newly erected Towers and thereafter Dismatling of ERS due to Construction of the 4-lane connectivity project With Non Auto Mode of 220 kv Tanakpur - CB Ganj(Bareilly) TL & 220 kv Sitarganj - CB Ganj (Bareilly) TL	18/May/2026	08:00	20/May/2026	18:00		PLANNED	Rejected					Utility may take confirmation from NHAI for shutdown and apply in D-5 basis
1087	RQ276562	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWERGRID	C	Retrofitment of entire conventional protection system of 220 kv Knp Mainpuri with Process bus based protection/ SAS system A/r of other ckt to be disabled	16/May/2026	08:00	18/May/2026	18:00		PLANNED	Rejected					May be rejected due to high Northern demand period
1088	RQ276747	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	For Shifting of 220kv Tanakpur(NHPC)-Bareilly (CB Ganj) Transmission Line from ERS to newly erected Towers and thereafter Dismatling of ERS due to Construction of the 4-lane connectivity project With Non Auto Mode of 220 kv Tanakpur - Sitarganj TL & 220 kv Sitarganj - CB Ganj (Bareilly) TL	15/May/2026	09:00	17/May/2026	17:00		PLANNED	Rejected					Utility may take confirmation from NHAI for shutdown and apply in D-5 basis
1089	RQ276591	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-4	POWERGRID	C	Retrofitment of entire conventional protection system of 220 kv Knp Uch-4 with Process bus based protection/ SAS system A/r of other ckt to be disabled	12/May/2026	08:00	15/May/2026	18:00		PLANNED	Rejected					May be rejected due to high Northern demand period
1090	RQ275818	OCC_242	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay	11/May/2026	08:00	11/May/2026	18:00		PLANNED	Approved	11-May-26	08:00	11-May-26	18:00	

1091	RQ276590	OCC 242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWERGRID	C	Retrofitment of entire conventional protection system of 220 kv Knp Uch-3 with Process bus based protection/ SAS system A/r of other ckt to be disabled	09/May/2026	08:00	11/May/2026	18:00		PLANNED	Rejected						May be rejected due to high Northern demand period
1092	RQ275819	OCC 242	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay	07/May/2026	08:00	07/May/2026	18:00		PLANNED	Approved	07-May-26	08:00	07-May-26	18:00		
1093	RQ276749	OCC 242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	AR non-auto of 220KV Tanakpur-Bareilly (CB Ganj) line shall be required for Shifting of 220KV Sitarganj-Bareilly (CB Ganj) line from ERS to Permanent tower on Pile Foundation.	06/May/2026	09:00	07/May/2026	17:00		PLANNED	Rejected						Utility may take confirmation from NHAI for shutdown and apply in D-5 basis
1094	RQ275821	OCC 242	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance of Bay	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	06-May-26	18:00		
1095	RQ276661	OCC 242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANI(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	For shifting of Line from ERS to Permanent tower on Pile Foundation. Additionally, AR Non-Auto of 220KV Tanakpur-Bareilly (CB Ganj) line shall be required.	06/May/2026	08:00	07/May/2026	18:00		PLANNED	Rejected						Utility may take confirmation from NHAI for shutdown and apply in D-5 basis
1096	RQ276662	OCC 242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANI(PG) (PG) CKT-1	POWERGRID	C	For Erection of ERS and shifting of 220kv Tanakpur(NHPC)-Sitarganj (PG) Transmission Line on the same so that Dismatling work of existing Tower could be started at site With Non Auto Mode of 220 kv Tanakpur - CB Ganj(Bareilly) TL & 220 kv Sitarganj - CB Ganj (Bareilly) TL.	05/May/2026	08:00	07/May/2026	18:00		PLANNED	Rejected						Utility may take confirmation from NHAI for shutdown and apply in D-5 basis
1097	RQ276589	OCC 242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2	POWERGRID	C	Retrofitment of entire conventional protection system of 220 kv Knp Uch-2 with Process bus based protection/ SAS system A/r of other ckt to be disabled	05/May/2026	08:00	08/May/2026	18:00		PLANNED	Rejected						May be rejected due to high Northern demand period

1098	RQ276748	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	For Shifting of Line from ERS to Permanent tower on Pile Foundation. Additionally, AR Non-Auto of 220KV Sitarganj-Bareilly (CB Ganj) line shall be required	04/May/2026	09:00	05/May/2026	17:00			Rejected					Utility may take confirmation from NHAI for shutdown and apply in D-5 basis
1099	RQ275820	OCC_242	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay	04/May/2026	08:00	04/May/2026	18:00			Approved	04-May-26	08:00	04-May-26	18:00	
1100	RQ276666	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	AR non-auto of 220KV Sitarganj-Bareilly (CB Ganj) line shall be required for Shifting of 220KV Tanakpur-Bareilly (CB Ganj) line from ERS to Permanent tower on Pile Foundation.	04/May/2026	08:00	05/May/2026	18:00			Rejected					Utility may take confirmation from NHAI for shutdown and apply in D-5 basis
1101	RQ276746	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	For Erection of ERS and shifting of 220kv Tanakpur(NHPC)-Bareilly (CB Ganj) Transmission Line With Non Auto Mode of 220 kv Tanakpur-Sitarganj TL & 220 kv Sitarganj-CB Ganj(Bareilly) TL	01/May/2026	09:00	03/May/2026	17:00			Rejected					Utility may take confirmation from NHAI for shutdown and apply in D-5 basis
1102	RQ276588	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWERGRID	C	Retrofitment of entire conventional protection system of 220 kv Knp Uch-1 with Process bus based protection/ SAS system A/r of other ckt to be disabled	01/May/2026	08:00	04/May/2026	18:00			Rejected					May be rejected due to high Northern demand period
1103	RQ276580	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID,UPPTCL	C	Retrofitment of entire conventional protection system of 220 kv Knp Kidwainagar with Process bus based protection/ SAS system A/r of other ckt to be disabled	22/May/2026	08:00	24/May/2026	18:00			Rejected					Consent denied by UP/ Kindly plan during lean demand period
1104	RQ276654	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	Autorecloser needed in disabled mode during the Shutdown of S/d of Agra Kirawali Ckt	11/May/2026	09:00	12/May/2026	17:00			Approved	11-May-26	09:00	12-May-26	17:00	
1105	RQ276647	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	Autorecloser needed in disabled mode during the Shutdown of S/d of Bharatpur Ckt	07/May/2026	09:00	08/May/2026	17:00			Approved	07-May-26	09:00	08-May-26	17:00	
1106	RQ276614	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV IB_VOGT_SSPL__SL_FTG3-FATEHGARH_III(P G) (IBVSSPL) CKT-1	IBVSSPL	D	Erection & Testing & commissioning works of Transfer Bus Coupler Bay	15/May/2026	17:00	19/May/2026	23:59			Approved	15-May-26	19:00	19-May-26	23:59	May be given from 19:00Hrs

1107	RQ275817	OCC_242	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RRVPN	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	14/May/2026	08:00	14/May/2026	18:00		PLANNED	Approved	14-May-26	08:00	14-May-26	18:00	
1108	RQ276658	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RRVPN	D	Autorecloser needed in disabled mode during the Shutdown of S/d of KIRAWALI SIKNADRA Ckt	13/May/2026	09:00	13/May/2026	17:00		PLANNED	Approved	13-May-26	09:00	13-May-26	17:00	
1109	RQ276655	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RRVPN	D	For replacement of faulty CLR	11/May/2026	09:00	12/May/2026	17:00		PLANNED	Approved	11-May-26	09:00	12-May-26	17:00	
1110	RQ276648	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RRVPN	D	For replacement of faulty CLR	07/May/2026	09:00	08/May/2026	17:00		PLANNED	Approved	07-May-26	09:00	08-May-26	17:00	
1111	RQ276755	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KIRAWALI(UP)-SIKANDRA(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	For replacement of faulty CLR	13/May/2026	09:00	13/May/2026	17:00		PLANNED	Approved	13-May-26	09:00	13-May-26	17:00	
1112	RQ276754	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KIRAWALI(UP)-SIKANDRA(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	Autorecloser needed in disabled mode during the Shutdown of S/d of Bharatpur Ckt	07/May/2026	09:00	08/May/2026	17:00		PLANNED	Approved	07-May-26	09:00	08-May-26	17:00	
1113	RQ276150	OCC_242	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	For trimming of trees.	13/May/2026	05:00	13/May/2026	10:00	Load shall be met through 220 KV Mandola Ckt.- I, II & III Note:- NRPC Approval will be taken before three days	PLANNED	Approved	13-May-26	05:00	13-May-26	10:00	
1114	RQ276149	OCC_242	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	For trimming of trees.	08/May/2026	05:00	08/May/2026	10:00	Load shall be met through 220 KV Mandola Ckt.- I, II & IV Note:- NRPC Approval will be taken before three days	PLANNED	Approved	08-May-26	05:00	08-May-26	10:00	
1115	RQ276148	OCC_242	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	For trimming of trees.	05/May/2026	05:00	05/May/2026	10:00	Load shall be met through 220 KV Mandola Ckt.- I, III & IV Note:- NRPC Approval will be taken before three days	PLANNED	Approved	05-May-26	05:00	05-May-26	10:00	
1116	RQ276615	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHABA_REPL_SL_FTG3-FATEHGARH_III(PG) (KHABA_REPL) CKT-1	KHABA REPL	D	Erection & Testing & commissioning works of Transfer Bus Coupler Bay	10/May/2026	17:00	14/May/2026	23:59		PLANNED	Approved	10-May-26	19:00	14-May-26	23:59	May be given from 19:00Hrs

1117	RQ276616	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_FT G3- FATEHGARH_III(P G) (ARERJ02PL) CKT-1	ARERJ02PL	D	Erection & Testing & commissioning works of Transfer Bus Coupler Bay	10/May/2026	17:00	14/May/2026	23:59	PLANNED	Approved	10-May-26	19:00	14-May-26	23:59	May be given from 19:00Hrs
1118	RQ276617	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ENERGIZENT_PPL_FTG3- FATEHGARH_III(P G) (ENERGIZENT_PP L) CKT-1	ENERGIZENT_PPL	D	Erection & Testing & commissioning works of Transfer Bus Coupler Bay	10/May/2026	17:00	14/May/2026	23:59	PLANNED	Approved	10-May-26	19:00	14-May-26	23:59	May be given from 19:00Hrs
1119	RQ276619	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(P G)- RSJPL_SL_FTG3(P G) (RENEW_SJPL) CKT-1	RENEW_SJPL	D	Erection & Testing & commissioning works of Transfer Bus Coupler Bay	10/May/2026	17:00	14/May/2026	23:59	PLANNED	Approved	10-May-26	19:00	14-May-26	23:59	May be given from 19:00Hrs
1120	RQ276618	OCC_242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(P G)- XL_XPPL_SL_FTG 3(PG) (XL_XPPL) CKT-1	XL_XPPL	D	Erection & Testing & commissioning works of Transfer Bus Coupler Bay	10/May/2026	17:00	14/May/2026	23:59	PLANNED	Approved	10-May-26	19:00	14-May-26	23:59	May be given from 19:00Hrs
1121	RQ276793	OCC_242	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	'LBB testing of 203 Main Bay of 220 kv Knp Sikandra after retrofitment of old LBB relay with process bus LBB relay	31/May/2026	08:00	31/May/2026	13:00	PLANNED	Approved	31-May-26	08:00	31-May-26	13:00	
1122	RQ276777	OCC_242	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	'220 kv Bus 1 Shut down for LBB testing of 201 Main Bay	30/May/2026	08:00	30/May/2026	13:00	PLANNED	Approved	30-May-26	08:00	30-May-26	13:00	
1123	RQ276791	OCC_242	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	LBB testing of 213 Main Bay of 220 kv Knp Naubasta after retrofitment of old LBB relay with process bus LBB relay	28/May/2026	08:00	28/May/2026	13:00	PLANNED	Approved	28-May-26	08:00	28-May-26	13:00	
1124	RQ276790	OCC_242	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	'LBB testing of 212 Main Bay of 220 kv Knp Kidwainagar after retrofitment of old LBB relay with process bus LBB relay	24/May/2026	08:00	24/May/2026	13:00	PLANNED	Approved	24-May-26	08:00	24-May-26	13:00	
1125	RQ276788	OCC_242	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	'LBB testing of 211 Main Bay of 220 kv Knp Rania after retrofitment of old LBB relay with process bus LBB relay	21/May/2026	08:00	21/May/2026	13:00	PLANNED	Approved	21-May-26	08:00	21-May-26	13:00	
1126	RQ276916	OCC_242	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	POWERGRID	D	For LBB Retrofitment Work	19/May/2026	08:00	20/May/2026	18:00	PLANNED	Approved	19-May-26	08:00	20-May-26	18:00	
1127	RQ276787	OCC_242	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	'LBB testing of 210 Main Bay of 220 kv Knp Mainpuri after retrofitment of old LBB relay with process bus LBB relay	18/May/2026	08:00	18/May/2026	13:00	PLANNED	Approved	18-May-26	08:00	18-May-26	13:00	
1128	RQ276915	OCC_242	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWERGRID	D	For LBB Retrofitment Work	17/May/2026	08:00	18/May/2026	18:00	PLANNED	Approved	17-May-26	08:00	18-May-26	18:00	

1129	RQ276785	OCC_242	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	LBB testing of 209 Main Bay of 220 kV Knp Unch 4 after retrofit of old LBB relay with process bus LBB relay	15/May/2026	08:00	15/May/2026	13:00			PLANNED	Approved	15-May-26	08:00	15-May-26	13:00	
1130	RQ276068	OCC_242	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	POWERGRID	D	For Isolator Alignment	14/May/2026	08:00	14/May/2026	18:00			PLANNED	Approved	14-May-26	08:00	14-May-26	18:00	
1131	RQ276910	OCC_242	cpcc3_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWERGRID	D	AMP work	12/May/2026	09:00	12/May/2026	18:00			PLANNED	Approved	12-May-26	09:00	12-May-26	18:00	
1132	RQ276067	OCC_242	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	POWERGRID	D	For Isolator Alignment	12/May/2026	08:00	12/May/2026	18:00			PLANNED	Approved	12-May-26	08:00	12-May-26	18:00	
1133	RQ276782	OCC_242	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	LBB testing of 208 Main Bay of 220 kV Knp Unch 3 after retrofit of old LBB relay with process bus LBB relay	11/May/2026	12:00	11/May/2026	19:00			PLANNED	Approved	11-May-26	12:00	11-May-26	19:00	
1134	RQ276909	OCC_242	cpcc3_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWERGRID	D	AMP work	11/May/2026	09:00	11/May/2026	18:00			PLANNED	Approved	11-May-26	09:00	11-May-26	18:00	
1135	RQ276924	OCC_242	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	LBB testing of 204 Main Bay of Bus coupler after retrofit of old LBB relay with process bus LBB relay . During this time all 220 kV Feeders and 315 MVA ICT 1 and 315 MVA ICT 2 will remain under shutdown.	08/May/2026	13:00	08/May/2026	18:00			PLANNED	Approved	08-May-26	13:00	08-May-26	18:00	
1136	RQ276925	OCC_242	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGRID	D	LBB testing of 204 Main Bay of Bus coupler after retrofit of old LBB relay with process bus LBB relay . During this time all 220 kV Feeders and 315 MVA ICT 1 and 315 MVA ICT 2 will remain under shutdown.	08/May/2026	13:00	08/May/2026	18:00			PLANNED	Approved	08-May-26	13:00	08-May-26	18:00	
1137	RQ276781	OCC_242	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	LBB testing of 207 Main Bay of 220 kV Knp Unch 2 after retrofit of old LBB relay with process bus LBB relay	08/May/2026	12:00	08/May/2026	19:00			PLANNED	Approved	08-May-26	12:00	08-May-26	19:00	
1138	RQ276780	OCC_242	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	LBB testing of 206 Main Bay of 220 kV Knp Unch 1 after retrofit of old LBB relay with process bus LBB relay	04/May/2026	12:00	04/May/2026	19:00			PLANNED	Approved	04-May-26	12:00	04-May-26	19:00	

1139	RQ276071	OCC_242	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWERGRID	C	For replacement of Transfer Bus conductor in ADD CAP.	01/May/2026	08:00	07/May/2026	18:00	For this shutdown work, both 220kV Bus 1 & 220kV Bus 2 of Hisar shall be out of service.	PLANNED	Rejected						May be rejected/ Utility may coordinate with SLDC Haryana and plan the shutdown during lean demand period/
1140	RQ276070	OCC_242	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWERGRID	C	For replacement of Bus 2 conductor in ADD CAP(this work can be done along with shutdown of 220kV Bus 1 of Hisar(PG) only)	01/May/2026	08:00	07/May/2026	18:00	For this shutdown work, both 220kV Bus 1 & 220kV Bus 2 of Hisar shall be out of service.	PLANNED	Rejected						May be rejected/ Utility may coordinate with SLDC Haryana and plan the shutdown during lean demand period/
1141	RQ276069	OCC_242	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWERGRID	C	FOR RETROFITMENT of 08nos. Isolator IN ADD CAP(associated element & bays shall be shifted to TBC one by one)	01/May/2026	08:00	24/May/2026	18:00	elements and bays associated with 220kV Bus 1 of Hisar shall be sifted to TBC one by one for carrying the isolator retrofitting work.	PLANNED	Rejected						May be rejected/ Utility may coordinate with SLDC Haryana and plan the shutdown during lean demand period/
1142	RQ276934	OCC_242	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)		D	AMP OF BUS	30/May/2026	09:00	30/May/2026	18:00	Kindly Approve.	PLANNED	Approved	30-May-26	09:00	30-May-26	18:00		
1143	RQ276089	OCC_242	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 6		D	For Bay Extension works	19/May/2026	19:00	23/May/2026	23:00		PLANNED	Approved	19-May-26	19:00	23-May-26	23:00	May be given from 19:00Hrs	
1144	RQ276098	OCC_242	cpcc1_sd	BUS	220KV BUS 2 AT BASSI(PG)		D	Protection testing of 220KV Busbar system	19/May/2026	09:00	20/May/2026	18:00		PLANNED	Approved	19-May-26	09:00	20-May-26	18:00		
1145	RQ276128	OCC_242	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)		D	AMP work	18/May/2026	09:00	18/May/2026	18:00	AMP work	PLANNED	Approved	18-May-26	09:00	18-May-26	18:00		
1146	RQ276931	OCC_242	cpcc2_sd	BUS	220 KV KARGIL(JK) - BUS 2		D	For BUS BAR Testing at Kargil SS	17/May/2026	09:00	17/May/2026	14:00	Kindly Approve.	PLANNED	Approved	17-May-26	09:00	17-May-26	14:00	All elements must remain in service with Bus 1	
1147	RQ276097	OCC_242	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)		D	Protection testing of 220KV Busbar system	17/May/2026	09:00	18/May/2026	18:00		PLANNED	Approved	17-May-26	09:00	18-May-26	18:00		
1148	RQ276127	OCC_242	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6		D	Erection, Jumpering and commissioning works of Bays 230	16/May/2026	17:00	20/May/2026	23:59	Erection, Jumpering and commissioning works of Bays 230	PLANNED	Approved	16-May-26	19:00	20-May-26	23:59	May be given from 19:00Hrs/All elements must remain connected with other Bus	
1149	RQ276075	OCC_242	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	New bay 206 isolator corona ring fixing	16/May/2026	09:00	16/May/2026	18:00	New bay 206 isolator corona ring fixing	PLANNED	Approved	16-May-26	09:00	16-May-26	18:00		
1150	RQ276930	OCC_242	cpcc2_sd	BUS	220 KV KARGIL(JK) - BUS 1		D	For BUS BAR Testing at Kargil SS	16/May/2026	09:00	16/May/2026	14:00	Kindly Approve.	PLANNED	Approved	16-May-26	09:00	16-May-26	14:00	All elements must remain in service with Bus 1	
1151	RQ276684	OCC_242	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/May/2026	09:00	30/May/2026	18:00	Kindly Approve.	PLANNED	Approved	16-May-26	09:00	30-May-26	18:00	May be given on daily basis	
1152	RQ276134	OCC_242	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	TO ATTEND HOTSPOT	16/May/2026	08:00	19/May/2026	18:00		PLANNED	Approved	16-May-26	08:00	19-May-26	18:00		
1153	RQ276929	OCC_242	cpcc2_sd	BUS	220 KV KARGIL(JK) - BUS 2		D	For BUS BAR Testing at Kargil SS	15/May/2026	09:00	15/May/2026	17:00	Kindly Approve.	PLANNED	Approved	15-May-26	09:00	15-May-26	17:00	All elements must remain in service with Bus 1	

1154	RQ276074	OCC_242	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	D	New bay 206 isolator corona ring fixing	15/May/2026	09:00	15/May/2026	18:00	New bay 206 isolator corona ring fixing	PLANNED	Approved	15-May-26	09:00	15-May-26	18:00	
1155	RQ276088	OCC_242	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 5	D	For Bay Extension works	14/May/2026	19:00	18/May/2026	23:00		PLANNED	Approved	14-May-26	19:00	18-May-26	23:00	May be given from 19:00Hrs
1156	RQ276109	OCC_242	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	D	AMP Work	14/May/2026	17:00	14/May/2026	23:59	AMP WORK	PLANNED	Approved	14-May-26	19:00	14-May-26	23:59	May be given from 19:00Hrs
1157	RQ276111	OCC_242	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	D	AMP Work	14/May/2026	15:00	15/May/2026	23:00	AMP WORK	PLANNED	Approved	14-May-26	15:00	15-May-26	23:00	
1158	RQ276678	OCC_242	cpcc2_sd	BUS	220KV BUS 2 AT HAMIRPUR(PG)	D	For Bus Bar relay testing	14/May/2026	10:00	14/May/2026	18:00	Kindly Approve.	PLANNED	Approved	14-May-26	10:00	14-May-26	18:00	
1159	RQ276928	OCC_242	cpcc2_sd	BUS	220 KV KARGIL(JK) - BUS 1	D	For BUS BAR Testing at Kargil SS	14/May/2026	09:00	14/May/2026	17:00	Kindly Approve.	PLANNED	Approved	14-May-26	09:00	14-May-26	17:00	All elements must remain in service with Bus 1
1160	RQ276672	OCC_242	cpcc2_sd	BUS	220KV BUS 2 AT NEWWANPOH(PG)	D	AMP work	14/May/2026	08:00	14/May/2026	18:00	Kindly Approve.	PLANNED	Approved	14-May-26	08:00	14-May-26	18:00	
1161	RQ276133	OCC_242	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	D	TO ATTEND HOTSPOT	14/May/2026	08:00	14/May/2026	18:00		PLANNED	Approved	14-May-26	08:00	14-May-26	18:00	
1162	RQ276677	OCC_242	cpcc2_sd	BUS	220KV BUS 1 AT HAMIRPUR(PG)	D	For Bus Bar relay testing	13/May/2026	10:00	13/May/2026	18:00	Kindly Approve.	PLANNED	Approved	13-May-26	10:00	13-May-26	18:00	
1163	RQ276927	OCC_242	cpcc2_sd	BUS	220 KV KARGIL(JK) - BUS 2	D	For BUS BAR Testing at Kargil SS	13/May/2026	09:00	13/May/2026	17:00	Kindly Approve.	PLANNED	Approved	13-May-26	09:00	13-May-26	17:00	All elements must remain in service with Bus 1/Subject to NHPC Consent
1164	RQ276108	OCC_242	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	D	AMP Work	12/May/2026	17:00	12/May/2026	23:59	AMP WORK	PLANNED	Approved	12-May-26	19:00	12-May-26	23:59	May be given from 19:00Hrs
1165	RQ276110	OCC_242	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)	D	AMP Work	12/May/2026	15:00	13/May/2026	23:00	AMP WORK	PLANNED	Approved	12-May-26	15:00	13-May-26	23:00	
1166	RQ276926	OCC_242	cpcc2_sd	BUS	220 KV KARGIL(JK) - BUS 1	D	For BUS BAR Testing at Kargil SS	12/May/2026	09:00	12/May/2026	17:00	Kindly Approve.	PLANNED	Approved	12-May-26	09:00	12-May-26	17:00	All elements must remain in service with Bus 1
1167	RQ276126	OCC_242	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5	D	Erection, Jumpering and commissioning works of Bays 230	11/May/2026	17:00	15/May/2026	23:59	Erection, Jumpering and commissioning works of Bays 230	PLANNED	Approved	11-May-26	19:00	15-May-26	23:59	May be given from 19:00Hrs/All elements must remain connected with other Bus
1168	RQ276094	OCC_242	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)	C	PD RECTIFICATION WORK	11/May/2026	08:00	14/May/2026	23:00	Along With requested transmission line	PLANNED	Rejected					Already availed by Utility
1169	RQ276671	OCC_242	cpcc2_sd	BUS	220KV BUS 1 AT NEWWANPOH(PG)	D	AMP work	11/May/2026	08:00	11/May/2026	18:00	Kindly Approve.	PLANNED	Approved	11-May-26	08:00	11-May-26	18:00	
1170	RQ276087	OCC_242	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 4	D	For Bay Extension works	10/May/2026	19:00	13/May/2026	23:00		PLANNED	Approved	10-May-26	19:00	13-May-26	23:00	May be given from 19:00Hrs
1171	RQ276085	OCC_242	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2	D	For Bay Extension works	08/May/2026	19:00	09/May/2026	23:00		PLANNED	Approved	08-May-26	19:00	09-May-26	23:00	May be given from 19:00Hrs
1172	RQ276107	OCC_242	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	D	Protection testing of 220kV Busbar system	07/May/2026	17:00	07/May/2026	23:59	Protection testing of 220kV Busbar system	PLANNED	Approved	07-May-26	19:00	07-May-26	23:59	May be given from 19:00Hrs
1173	RQ276084	OCC_242	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1	D	For Bay Extension works	06/May/2026	19:00	07/May/2026	23:00		PLANNED	Approved	06-May-26	19:00	07-May-26	23:00	May be given from 19:00Hrs
1174	RQ276125	OCC_242	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8	D	Erection, Jumpering and commissioning works of Bays 240, 237	06/May/2026	17:00	10/May/2026	23:59	Erection, Jumpering and commissioning works of Bays 240, 237	PLANNED	Approved	06-May-26	19:00	10-May-26	23:59	May be given from 19:00Hrs/All elements must remain connected with other Bus

1175	RQ276105	OCC_242	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	Protection testing of 220KV Busbar system	05/May/2026	17:00	05/May/2026	23:59	Protection testing of 220KV Busbar system	PLANNED	Approved	05-May-26	19:00	05-May-26	23:59	May be given from 19:00Hrs
1176	RQ276086	OCC_242	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTL) - BUS 3		D	For Bay Extension works	01/May/2026	19:00	05/May/2026	23:00		PLANNED	Approved	01-May-26	19:00	05-May-26	23:00	May be given from 19:00Hrs
1177	RQ276124	OCC_242	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7		D	Erection, Jumpering and commissioning works of Bays 240, 237	01/May/2026	17:00	05/May/2026	23:59	Erection, Jumpering and commissioning works of Bays 240, 237	PLANNED	Approved	01-May-26	19:00	05-May-26	23:59	May be given from 19:00Hrs/All elements must remain connected with other Bus
1178	RQ276683	OCC_242	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	01/May/2026	09:00	15/May/2026	18:00	Kindly Approve.	PLANNED	Approved	01-May-26	09:00	15-May-26	18:00	May be given on daily basis
1179	RQ275919	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	21/May/2026	08:00	21/May/2026	18:00		PLANNED	Approved	21-May-26	08:00	21-May-26	18:00	
1180	RQ275912	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	14/May/2026	08:00	14/May/2026	18:00		PLANNED	Approved	14-May-26	08:00	14-May-26	18:00	
1181	RQ275889	OCC_242	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	05/May/2026	08:00	05/May/2026	18:00		PLANNED	Approved	05-May-26	08:00	05-May-26	18:00	
1182	RQ276745	OCC_242	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV MAHENDRA NAGAR(PG)-TANAKPUR(NH) (PG) CKT-1	POWERGRID	D	SHUTDOWN OF 132KV MAHENDRA NAGAR (NEPAL)-TANAKPUR(NHPC) LINE WHICH IS LOOKING AFTER BY SITARGANJ TLM IS REQUIRED FOR ATTENDING SHUTDOWN NATURE DEFECTS	09/May/2026	09:00	09/May/2026	17:00		PLANNED	Approved	09-May-26	09:00	09-May-26	17:00	
1183	RQ276044	OCC_242	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 @NARELA(PNTL)		D	FOR CSD FINE TUNNING & RTV COATING ON BPI	30/May/2026	09:00	30/May/2026	18:00	FOR CSD FINE TUNNING & RTV COATING ON BPI	PLANNED	Approved	30-May-26	09:00	30-May-26	18:00	Along with line outage
1184	RQ276045	OCC_242	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 @NARELA(PNTL)		D	FOR CSD FINE TUNNING & RTV COATING ON BPI	29/May/2026	09:00	29/May/2026	18:00	FOR CSD FINE TUNNING & RTV COATING ON BPI	PLANNED	Approved	29-May-26	09:00	29-May-26	18:00	Along with line outage
1185	RQ276057	OCC_242	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)		D	AMP work	25/May/2026	09:00	25/May/2026	18:00	AMP WORK	PLANNED	Approved	25-May-26	09:00	25-May-26	18:00	
1186	RQ276053	OCC_242	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)		D	for replacement of PRV switch	21/May/2026	15:00	21/May/2026	23:00	for replacement of PRV switch	PLANNED	Approved	21-May-26	15:00	21-May-26	23:00	Along with line outage

1187	RQ276049	OCC_242	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PB TSL)-KHETRI (PK TSL) (PB TSL) CKT-4 @BIKANER_2 (PB TSL)	D	AMP works	20/May/2026	16:00	25/May/2026	23:00	AMP works	PLANNED	Approved					Along with line shutdown
1188	RQ276048	OCC_242	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PB TSL)-KHETRI (PK TSL) (PB TSL) CKT-3 @BIKANER_2 (PB TSL)	D	AMP works	17/May/2026	16:00	21/May/2026	23:00	AMP works	PLANNED	Approved					Along with line shutdown
1189	RQ276060	OCC_242	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	C	BUSHING REPLACEMENT WORK IN ADD CAP	16/May/2026	09:00	30/May/2026	18:00	BUSHING REPLACEMENT work in add cap	PLANNED	Rejected					May be rejected/ LR is non switchable
1190	RQ276052	OCC_242	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	D	for replacement of PRV switch	15/May/2026	15:00	15/May/2026	23:00	for replacement of PRV switch	PLANNED	Approved	15-May-26	15:00	15-May-26	23:00	Along with line outage
1191	RQ276064	OCC_242	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	D	Spare Reactor Switching under PASTL construction Works	10/May/2026	08:00	12/May/2026	18:00		PLANNED	Approved	10-May-26	08:00	12-May-26	18:00	Along with line outage
1192	RQ276059	OCC_242	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	C	AMP works	09/May/2026	09:00	09/May/2026	18:00	amp works	PLANNED	Rejected					May be rejected/ LR is non switchable
1193	RQ276056	OCC_242	cpcc1_sd	LINE REACTOR	63 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-3 @BHIWADI(PG)	D	AMP work	08/May/2026	15:00	08/May/2026	23:00	AMP WORK	PLANNED	Approved	08-May-26	15:00	08-May-26	23:00	Along with line outage
1194	RQ276043	OCC_242	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	D	AMP work	07/May/2026	17:00	07/May/2026	23:00	AMP WORK	PLANNED	Approved	07-May-26	17:00	07-May-26	23:00	Along with line outage
1195	RQ276047	OCC_242	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PB TSL)-KHETRI (PK TSL) (PB TSL) CKT-2 @BIKANER_2 (PB TSL)	D	AMP works	07/May/2026	16:00	11/May/2026	23:00	AMP works	PLANNED	Approved					Along with line shutdown

1196	RQ276055	OCC_242	cpcc1_sd	LINE REACTOR	63 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-2 @BHIWADI(PG)	D	AMP work	07/May/2026	15:00	07/May/2026	23:00	AMP WORK	PLANNED	Approved	07-May-26	15:00	07-May-26	23:00	
1197	RQ276058	OCC_242	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	D	For relay testing work	07/May/2026	09:00	07/May/2026	18:00	For relay testing work	PLANNED	Approved	07-May-26	09:00	07-May-26	18:00	
1198	RQ276063	OCC_242	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	D	Spare Reactor Switching under PASTL construction Works	07/May/2026	08:00	09/May/2026	18:00		PLANNED	Approved	07-May-26	08:00	09-May-26	18:00	Along with line outage
1199	RQ276041	OCC_242	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	D	SCADA OPERATION & SIGNAL TESTING AFTER SCADA UPGRADATION WORK & PALMS PORTAL PENDENCY WORK	07/May/2026	08:00	08/May/2026	18:00	SCADA OPERATION & SIGNAL TESTING AFTER SCADA UPGRADATION WORK & PALMS PORTAL PENDENCY WORK	PLANNED	Approved	07-May-26	08:00	08-May-26	18:00	Along with line outage
1200	RQ276051	OCC_242	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	D	for replacement of PRV switch	06/May/2026	15:00	06/May/2026	23:00	for replacement of PRV switch	PLANNED	Approved	06-May-26	15:00	06-May-26	23:00	Along with line outage
1201	RQ276054	OCC_242	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	D	AMP work	06/May/2026	15:00	06/May/2026	23:00	AMP WORK	PLANNED	Approved	06-May-26	15:00	06-May-26	23:00	
1202	RQ276050	OCC_242	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	D	for replacement of PRV switch	05/May/2026	15:00	05/May/2026	23:00	for replacement of PRV switch	PLANNED	Approved	05-May-26	15:00	05-May-26	23:00	Along with line outage
1203	RQ276046	OCC_242	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 @BIKANER_2 (PBTSL)	D	AMP works	04/May/2026	16:00	08/May/2026	23:00	AMP works	PLANNED	Approved					Along with line shutdown
1204	RQ276042	OCC_242	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	D	AMP work	01/May/2026	17:00	01/May/2026	23:00	AMP WORK	PLANNED	Approved	01-May-26	17:00	01-May-26	23:00	Along with line outage

1205	RQ276061	OCC_242	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA HISSAR (PG) CKT-1 @HISSAR(PG)		C	BUSHING REPLACEMENT WORK IN ADD CAP	01/May/2026	09:00	15/May/2026	18:00	BUSHING REPLACEMENT work in add cap	PLANNED	Approved	01-May-26	09:00	15-May-26	18:00	May be availed / Line bypassed
1206	RQ276062	OCC_242	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @SIKAR_2(PSTL)		D	For Spare Reactor Switching under PBSTL construction Works	01/May/2026	08:00	03/May/2026	18:00		PLANNED	Approved	01-May-26	08:00	03-May-26	18:00	Along with line outage
1207	RQ276040	OCC_242	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)		D	SCADA OPERATION & SIGNAL TESTING AFTER SCADA UPGRADATION WORK & PALMS PORTAL PENDENCY WORK	01/May/2026	08:00	02/May/2026	18:00	SCADA OPERATION & SIGNAL TESTING AFTER SCADA UPGRADATION WORK & PALMS PORTAL PENDENCY WORK	PLANNED	Approved	01-May-26	08:00	02-May-26	18:00	Along with line outage
1208	RQ276978	OCC_242	cpcc2_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV KARGIL(PG)	POWERGRID	D	For BUS BAR Testing at Kargil SS	17/May/2026	10:00	17/May/2026	13:00	Kindly approve	PLANNED	Approved	17-May-26	10:00	17-May-26	13:00	Subject to real time grid condition
1209	RQ276973	OCC_242	cpcc2_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV KARGIL(PG)	POWERGRID	D	For BUS BAR Testing at Kargil SS	16/May/2026	10:00	16/May/2026	13:00	Kindly approve	PLANNED	Approved	16-May-26	10:00	16-May-26	13:00	Subject to real time grid condition
1210	RQ275572	OCC_242	stuup_sd	BAY	206 TRANSFER BUS BAY - 220KV BUS 3 AT LUCKNOW_1(PG) (POWERGRID) AT 220 KV LUCKNOW_1(PG)	POWERGRID	C	* Planned shutdown required for Bay Equipment Maintenance and Periodic Testing of 400KV Bus Transfer Bay(Bay no.90) at 400KV	14/May/2026	09:00	14/May/2026	18:00		PLANNED	Approved	14-May-26	09:00	14-May-26	18:00	
1211	RQ276192	OCC_242	cpcc1_sd	BAY	206 MAIN BAY - 220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1 (POWERGRID) AT 220 KV ROORKEE(PG)	POWERGRID	D	AMP work	06/May/2026	08:00	06/May/2026	18:00		PLANNED	Approved	06-May-26	08:00	06-May-26	18:00	
1212	RQ276958	OCC_242	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	Retrofitment of entire conventional protection system of Bus coupler Bay with Process bus based protection/ SAS system	05/May/2026	08:00	08/May/2026	18:00		PLANNED	Approved	05-May-26	08:00	08-May-26	18:00	
1213	RQ276191	OCC_242	cpcc1_sd	BAY	205 MAIN BAY - 220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2 (POWERGRID) AT 220 KV ROORKEE(PG)	POWERGRID	D	AMP work	04/May/2026	08:00	04/May/2026	18:00		PLANNED	Approved	04-May-26	08:00	04-May-26	18:00	

1214	RQ276244	OCC_242	ntpcncr_sd	BAY	204 MAIN BAY - 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 (NTPC) AT 220 KV ANTA(NT)	NTPC	D	Annual bay maintenance	11/May/2026	00:00	13/May/2026	23:59		PLANNED	Approved	11-May-26	00:00	13-May-26	23:59	May be given on daily basis
1215	RQ276721	OCC_242	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	D	AMP & Valve Hall Ventilation Upgradation	13/May/2026	09:00	15/May/2026	17:00		PLANNED	Approved	13-May-26	09:00	15-May-26	17:00	To be availed on daily basis, subjected to WRPC Approval. May be availed on holiday/weekend/low demand period
1216	RQ276722	OCC_242	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	D	AMP & Valve Hall Ventilation Upgradation	05/May/2026	09:00	07/May/2026	17:00		PLANNED	Approved	05-May-26	09:00	07-May-26	17:00	To be availed on daily basis, subjected to WRPC Approval. May be availed on holiday/weekend/low demand period
1217	RQ276719	OCC_242	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	D	For Shifting material to Roof for AC Upgradation Work of Block#	02/May/2026	09:00	02/May/2026	17:00		PLANNED	Approved	02-May-26	09:00	02-May-26	17:00	
1218	RQ276720	OCC_242	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	D	For Shifting material to Roof for AC Upgradation Work of Block#1	01/May/2026	09:00	01/May/2026	17:00		PLANNED	Approved	01-May-26	09:00	01-May-26	17:00	
1219	RQ276976	OCC_242	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	C	AMP and PCC work under TCSC-FSC platform	26/May/2026	08:00	28/May/2026	18:00		PLANNED	Rejected					Already approved in OCC-241 on daily basis
1220	RQ276975	OCC_242	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	C	AMP and PCC work under TCSC-FSC platform	23/May/2026	08:00	25/May/2026	18:00		PLANNED	Rejected					Already approved in OCC-241 on daily basis
1221	RQ276653	OCC_242	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWERGRID	D	Mechanical Protection Modification in Coupling Xmer	21/May/2026	08:00	21/May/2026	18:00	Kindly approve	PLANNED	Approved	21-May-26	08:00	21-May-26	18:00	
1222	RQ276646	OCC_242	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	AMP work	18/May/2026	08:00	18/May/2026	18:00	Kindly approve	PLANNED	Approved	18-May-26	08:00	18-May-26	18:00	
1223	RQ276142	OCC_242	cpcc1_sd	SVC/STATCOM	TCR No 1(-500/+0MVAR) at 400 KV Kurukshetra(PG)	POWERGRID	D	AMP related work and attending punch points which include Control Card replacement works by OEM.	15/May/2026	08:00	16/May/2026	18:00		PLANNED	Approved	15-May-26	08:00	16-May-26	18:00	
1224	RQ276922	OCC_242	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 4 at Agra(PG)	POWERGRID	D	400KV AC Filter-3 Bus AMP Work	11/May/2026	09:00	11/May/2026	18:00		PLANNED	Approved	11-May-26	09:00	11-May-26	18:00	Subjected to no power order restriction
1225	RQ276138	OCC_242	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	C	For MSC CB overhauling work	09/May/2026	16:00	11/May/2026	23:59		PLANNED	Rejected					Already availed on daily basis
1226	RQ276923	OCC_242	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 3 at Agra(PG)	POWERGRID	D	400KV AC Filter-4 Bus AMP Work	08/May/2026	09:00	08/May/2026	18:00		PLANNED	Approved	08-May-26	09:00	08-May-26	18:00	Subjected to no power order restriction
1227	RQ276141	OCC_242	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankrol(PG)	POWERGRID	D	AMP work	07/May/2026	08:00	09/May/2026	18:00		PLANNED	Approved	07-May-26	08:00	09-May-26	18:00	
1228	RQ276139	OCC_242	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	C	For MSC CB overhauling work	06/May/2026	16:00	08/May/2026	23:59		PLANNED	Rejected					Already availed on daily basis

1229	RQ276137	OCC_242	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGRID	D	AMP Work & COE compliances	28/May/2026	17:00	28/May/2026	23:59		PLANNED	Approved	28-May-26	17:00	28-May-26	23:59	May be given from 17:00Hrs
1230	RQ276136	OCC_242	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGRID	D	AMP Work & COE compliances	26/May/2026	17:00	26/May/2026	23:59		PLANNED	Approved	26-May-26	17:00	26-May-26	23:59	May be given from 17:00Hrs
1231	RQ276140	OCC_242	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	AMP and LV isolator replacement work	07/May/2026	16:00	13/May/2026	23:00		PLANNED	Approved	07-May-26	17:00	13-May-26	23:00	May be given from 17:00Hrs

Outages proposed in other RPCs requiring NRPC approval

Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Shutdown Status	OCC Remarks
1	ERPC	GAYA TLM	765KV-GAYA-VARANASI-1	5/May/26	9:00	5/May/26	17:30	D	FOR REPLACEMENT OF FLASHED GLASS INSULATOR AND JUMPER RECTIFICATION AT LOCATION NO : 220	Approved	
2	ERPC	BIHARSHARIF SS	400KV-BIHARSARIFF(PG)-BALIA-1	5/May/26	9:00	5/May/26	17:30	D	Dismantling of R ph CB for Overhauling work	Approved	
3	ERPC	BIHARSHARIF SS	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-2	5/May/26	9:00	5/May/26	17:30	D	To facilitate S/D work in parallel circuit	Approved	
4	ERPC	BIHARSHARIF SS	400KV-BIHARSARIFF(PG)-BALIA-1	7/May/26	9:00	7/May/26	17:30	D	Re-installation work of R Ph CB after overhauling work	Approved	
5	ERPC	BIHARSHARIF SS	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-2	7/May/26	9:00	7/May/26	17:30	D	To facilitate S/D work in parallel circuit	Approved	
6	ERPC	GAYA TLM	400KV-GAYA-CHANDWA-1	19/May/26	9:00	19/May/26	17:30	D	FOR FLASHED PORCELAIN INSULATOR REPLACEMENT AT LOCATION NO. 272 IN 400 KV GAYA-CHANDWA CKT-1 TL.	Approved	ATC Curtailment of 400 MW in NR Import
7	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	1/May/26	09:00	1/May/26	19:00	D	Attending S/D nature defect in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	Approved	ATC Curtailment of 250 MW in NR Import
8	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	1/May/26	09:00	1/May/26	19:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 400KV-NEEMUCH-CHITTORGARH-1	Approved	
9	WRPC	POWERGRID_WR2	765KV-GWALIOR-DAUSA-1	1/May/26	09:00	31/May/26	18:00	D	For OPGW stringing under live line condition	Approved	
10	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	1/May/26	09:00	25/May/26	18:00	C	Restoration work of loc no 159 & shut down nature defect attending work	Approved	ATC Curtailment of 1100 MW in NR Import
11	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	1/May/26	16:00	1/May/26	23:00	D	Yearly AMP amp for LTE, LR bay and line Reactor &PRD switch needs to be modified, Due to oil leakage in the Y-phase, the switching of the Y-phase will be carried out through the spare reactor for the rectification work and For attending shutdown defects in line Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 hrs. To be staggered from 400KV-NEEMUCH-CHITTORGARH SD
12	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	1/May/26	07:00	1/May/26	19:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 765KV-BANASKANTHA-CHITTORGARH-1	Approved	
13	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	2/May/26	09:00	2/May/26	19:00	D	Attending S/D nature defect in line, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	Approved	ATC Curtailment of 250 MW in NR Import
14	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	2/May/26	09:00	2/May/26	19:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 400KV-NEEMUCH-CHITTORGARH-2	Approved	
15	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	3/May/26	16:00	3/May/26	23:00	D	Yearly AMP amp for LTE, LR bay and line Reactor &PRD switch needs to be modified and For attending shutdown defects in line- Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 hrs.
16	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	3/May/26	07:00	3/May/26	19:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 765KV-BANASKANTHA-CHITTORGARH-2	Approved	
17	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	7/May/26	9:00	7/May/26	17:00	D	FOR LINE MAINTENANCE WORK i.e. CLEANING OF DISC INSULATORS DURING LINE PATROLLING , REPLACEMENT OF FLASHOVERED DISC INSULATORS, TREE BRANCH CUTTING ETC AT VARIOUS TOWER LOCATIONS	Approved	
18	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	8/May/26	09:00	8/May/26	19:00	D	Line AMP works, Dia to be kept open at both sides & PRV Modification & new micro switch replacement work, Dia to be kept open at both ends.	Approved	ATC Curtailment of 600 MW in NR Export.
19	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	11/May/26	9:00	11/May/26	18:00	D	Line Terminal Equipment and Line Reactor AMP Work at Vindhyaahal(PS),Attending S/D nature defect in line . Dia to be kept open at both ends.	Approved	ATC Curtailment of 750 MW in NR Import
20	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	12/May/26	8:00	12/May/26	18:00	D	FOR LINE MAINTENANCE WORK i.e. CLEANING OF DISC INSULATORS DURING LINE PATROLLING , REPLACEMENT OF FLASHOVERED DISC INSULATORS, TREE BRANCH CUTTING ETC AT VARIOUS TOWER LOCATIONS	Approved	
21	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	12/May/26	7:00	12/May/26	18:00	D	attending S/D nature defect in line . Dia to be kept open at both ends.	Approved	ATC Curtailment of 750 MW in NR Import

22	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	13/May/26	9:00	13/May/26	17:00	D	FOR LINE MAINTENANCE WORK i.e. CLEANING OF DISC INSULATORS DURING LINE PATROLLING , REPLACEMENT OF FLASHOVERED DISC INSULATORS, TREE BRANCH CUTTING ETC AT VARIOUS TOWER LOCATIONS	Approved	
23	WRPC	POWERGRID_WR2	400KV-NEEMUCH-MANDSAUR-MP-1	14/May/26	09:00	14/May/26	19:00	D	Attending S/D nature defect in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	Approved	ATC Curtailment of 300 MW in NR Import
24	WRPC	POWERGRID_WR2	400KV-NEEMUCH-MANDSAUR-MP-2	14/May/26	09:00	14/May/26	19:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 400KV-NEEMUCH-MANDSAUR-MP-1	Approved	
25	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	15/May/26	7:00	15/May/26	18:00	D	attending S/D nature defect in line . Dia to be kept open at both ends.	Approved	ATC Curtailment of 2150 MW in NR Import
26	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	15/May/26	7:00	15/May/26	18:00	D	Non auto mode of 765KV-SATNA-ORAI-1 is required to attend Shutdown nature defect in 765KV-SATNA-GWALIOR-2	Approved	
27	WRPC	POWERGRID_WR2	400KV-NEEMUCH-MANDSAUR-MP-2	15/May/26	09:00	15/May/26	19:00	D	Attending S/D nature defect in line, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	Approved	ATC Curtailment of 300 MW in NR Import
28	WRPC	POWERGRID_WR2	400KV-NEEMUCH-MANDSAUR-MP-1	15/May/26	09:00	15/May/26	19:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 400KV-NEEMUCH-MANDSAUR-MP-2	Approved	
29	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	15/May/26	07:00	17/May/26	18:00	D	Simultaneous non auto of 400KV-JABALPUR-REWA-1 and 765KV-SATNA-VINDHYACHAL(PS)-1 is required for Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN 599-TN 600)	Approved	ATC Curtailment of 750 MW in NR Import
30	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	18/May/26	16:00	21/May/26	23:00	C	For Mechanism and Pole Overhauling of ABB Circuit Breaker at Kansari GETCO end. Outage of line required on continuous basis for 4 days as TBC Bay is not available at Kansari GETCO SS to take line in service Via TBC. TBC Bay at Kansari end belongs to GETCO. Also, works of retrofitting of high Impedance Old Differential relay with New Low Impedance Numerical Differential Protection of Line reactor and relay testing to be done. This work requires only one day outage of Line. Attending shutdown defects in line on opportunity- Dia to be kept open at both ends.	Approved	ATC Curtailment of 2150 MW in NR Export. To be availed from 16:00 hrs.
31	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-2	18/May/26	07:00	21/May/26	18:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 400KV-KANSARI-KANKROLI-1	Approved	
32	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	18/May/26	07:00	19/May/26	18:00	D	Non auto mode required for For Formation of Dual Dimond Crossing, for rectification of Clearance issue TN 608-TN 609)	Approved	ATC Curtailment of 750 MW in NR Import
33	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	19/May/26	9:00	19/May/26	18:00	D	Line Terminal Equipment AMP Work at Vindhyachal(PS), Dia to be kept open at both ends.	Approved	ATC Curtailment of 1900 MW in NR Import
34	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	19/May/26	9:00	19/May/26	18:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 765KV-VINDHYACHAL(PS)-VARANASI-2	Approved	
35	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	19/May/26	7:00	19/May/26	18:00	D	attending S/D nature defect in line . Dia to be kept open at both ends.	Approved	ATC Curtailment of 2450 MW in NR Import
36	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR-1	20/May/26	8:00	20/May/26	18:00	D	FOR LINE MAINTENANCE WORK i.e. CLEANING OF DISC INSULATORS DURING LINE PATROLLING , REPLACEMENT OF FLASHOVERED DISC INSULATORS, TREE BRANCH CUTTING ETC AT VARIOUS TOWER LOCATIONS	Approved	
37	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	20/May/26	07:00	20/May/26	18:00	D	Simultaneous outage of 400KV-JABALPUR-REWA-1 and 765KV-SATNA-VINDHYACHAL(PS)-2 for Formation of Dual Dimond Crossing, for rectification of Clearance issue TN 608-TN 609)	Approved	ATC Curtailment of 750 MW in NR Import

38	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-2	22/May/26	16:00	25/May/26	23:00	C	For Mechanism and Pole Overhauling of ABB Circuit Breaker at Kansari GETCO end. Outage of line required on continuous basis for 4 days as TBC Bay is not available at Kansari GETCO SS to take line in service Via TBC. TBC Bay at Kansari end belongs to GETCO. Also, works of retrofitting of high Impedance Old Differential relay with New Low Impedance Numerical Differential Protection of Line reactor and relay testing to be done. This work requires only one day outage of Line. Attending shutdown defects in line on opportunity- Dia to be kept open at both ends.	Approved	ATC Curtailment of 2150 MW in NR Export. To be availed from 16:00 hrs.
39	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	22/May/26	07:00	25/May/26	18:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 400KV-KANSARI-KANKROLI-2	Approved	
40	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-1	25/May/26	9:00	25/May/26	17:00	D	FOR LINE MAINTENANCE WORK i.e. CLEANING OF DISC INSULATORS DURING LINE PATROLLING , REPLACEMENT OF FLASHOVERED DISC INSULATORS, TREE BRANCH CUTTING ETC AT VARIOUS TOWER LOCATIONS	Approved	
41	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	26/May/26	7:00	26/May/26	18:00	D	For Shutdown Nature Defects Rectification Work,Dia to be kept open at both ends.	Approved	ATC Curtailment of 750 MW in NR Import
42	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	26/May/26	09:00	26/May/26	18:00	D	"Pre- Summer preparedness works of Line, AMP works of LR and Line bay at Gwalior SS", Dia to be kept open at both ends.	Approved	ATC Curtailment of 1100 MW in NR Import
43	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	27/May/26	09:00	27/May/26	18:00	D	CSD FINE TUNING work of line reactor at gwalior ss. During testing, reactor CB will be charged and discharged few times	Approved	ATC Curtailment of 2150 MW in NR Import
44	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2 L/R@ GWALIOR - 765KV	27/May/26	09:00	27/May/26	18:00	D	CSD FINE TUNING work of line reactor at gwalior ss. During testing, reactor CB will be charged and discharged few times	Approved	
45	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-2	27/May/26	07:00	27/May/26	21:00	D	For CSD fine tuning works of both Main and Tie Bay. ICT will be switched multiple times during said works. Spare Phase to be taken out of service and R-phase to be taken back in service. Spare in service since 03.02.2026. Dia to be kept open at both sides.	Approved	ATC Curtailment of 900 MW in NR Export.
46	WRPC	POWERGRID_WR2	765KV-GWALIOR-DAUSA-1	28/May/26	09:00	28/May/26	18:00	D	CSD FINE TUNING work of LR at gwalior.	Approved	ATC Curtailment of 450 MW in NR Export.
47	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1 L/R@ GWALIOR - 765KV	28/May/26	09:00	28/May/26	18:00	D	CSD FINE TUNING	Approved	
48	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-1	28/May/26	07:00	28/May/26	21:00	D	Yearly AMP & PRD switch needs to be modified. Also mechanical protection modification with spare ICT. Dia to be kept open at both ends	Approved	ATC Curtailment of 900 MW in NR Export.
49	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-3	29/May/26	07:00	29/May/26	21:00	D	For CSD fine tuning works of Tie Bay. ICT will be switched multiple times during said works. Dia to be kept open at both sides.	Approved	ATC Curtailment of 900 MW in NR Export.

PLANNED SHUT DOWN FOR THE MONTH OF May-2026 WHICH ARE TO BE APPROVED BY OCC 242

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Substation/Voltage Level	Details of Transmission	Date		Timings		Reason	"Outage Mode (Daily/	Remarks	Shutdown Status	OCC Remarks
1	2	3	4	5	6	7	8	9	10	12	13
1	400KV BAREILLY/ 220kV PANT NAGAR	220kV PANT NAGAR BAY	23.05.2026	23.05.2026	8:00:00	17:00:00	* For Preventive Maintenance works. No supply affected, maintained through 400KV S/S KASHIPUR.	CONTINUOUS S/D		Approved	Line must remain in service with TBC
2	400 KV BTPS Anpara	Bus Coupler ATPS	11.05.2026	12.05.2026	9:00:00	18:00:00	For Bay Maintenance and testing of CT, CVT, Isolator and Breaker	Daily basis		Approved	Subject to real time grid condition
3	400 KV BTPS Anpara	Bus Coupler BTPS	28.05.2026	29.05.2026	9:00:00	18:00:00	For maintenance and Testing of CT, Breaker, Isolator	Daily basis		Approved	Subject to real time grid condition
4	132 kV Rihand	132 KV RIHAND(UP)-GARWA(JS) (UP) CKT-1	10.04.2026	13.04.2026	9:00:00	18:00:00	for jumper connection at pipri garhwa line connected to new commissioning 132kv ss myorepur	Daily basis		Approved	Subjected to ERPC Approval

S. No.	Details of Sub Station	Element requires shutdown	Duration of Shut down	Reason of shut down	S/D Status	OCC Remarks
01	Fatehgarh IV Transmission Limited (FIVTL) Substation	220 kV Bus Sectionalizer, Bus Section-3, and Line Bay -7	01 May 2026 to 31st May 2026	To Carry out associated construction activities of the Under construction RIVAPTL project	Approved	Shutdown extension may be allowed from 01.05.2026 to 31.05.2026

S. No.	OCC Approved No. Sr. No. If any	Name of the Element	Requester / Party Name	Shut Down Date Range	Purpose of S/D	Continous / Daily	NLDC Purview	S/D of this element is rescheduled for any reason. If yes, provide the details	Shutdown Status	OCC Remarks
1	N/A	400 KV Roorkee(PG)-Muzaffarnagar(UP)(PTCUL) Ckt-1	sldcuk_sd	15-04-2026 08:00 - 30-04-2026 18:00	To facilitate execution of shifting / height raising Work	Continuous	No	No	Approved	Subject to real time grid condition & No other line shutdown from both end. Subject to UP & UK consent. Shutdown must strictly return by timeline.

POWERGRID NORTHERN REGION-I											
LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-242nd MEETING											
S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				DATE	TIME	DATE	TIME				
765kV/400kV/220kV/132kV Lines											
1	765 KV BIKANER-MOGA (PG) CKT-1	PGCIL	D	1-May-26	17:00:00	5-May-26	23:00:00	Pilot Installation on C-type Towers.	Non-Auto mode required of other charged Circuit	Approved	One ckt at a time from 17:00hrs on daily basis
2	765 KV BIKANER-MOGA (PG) CKT-2	PGCIL	D	6-May-26	17:00:00	10-May-26	23:00:00	Pilot Installation on C-type Towers.	Non-Auto mode required of other charged Circuit	Approved	One ckt at a time from 17:00hrs on daily basis
3	765 KV BHADLA-BIKANER (PG) CKT-1	PGCIL	D	11-May-26	17:00:00	12-May-26	23:00:00	Rectification of Shutdown nature defects.	Non-Auto mode required of other charged Circuit	Approved	To be staggered with other solar pocket outages, to be availed from 17:00hrs, ATC Curtailment of 200MW in NR Export
4	765 KV BHADLA-BIKANER (PG) CKT-2	PGCIL	D	13-May-26	17:00:00	14-May-26	23:00:00	Rectification of Shutdown nature defects.	Non-Auto mode required of other charged Circuit	Approved	To be staggered with other solar pocket outages, to be availed from 17:00hrs, ATC Curtailment of 200MW in NR Export
5	765 KV BIKANER-BHADLA_2 (PG) CKT-1	PGCIL	D	15-May-26	17:00:00	16-May-26	23:00:00	Rectification of Shutdown nature defects.	Non-Auto mode required of other charged Circuit	Approved	To be staggered with other solar pocket outages, to be availed from 17:00hrs,
6	765 KV BIKANER-BHADLA_2 (PG) CKT-2	PGCIL	D	17-May-26	17:00:00	18-May-26	23:00:00	Rectification of Shutdown nature defects.	Non-Auto mode required of other charged Circuit	Approved	To be staggered with other solar pocket outages, to be availed from 17:00hrs,
7	765 KV AJMER-BHADLA_2 (PG) CKT-1	PGCIL	D	21-May-26	16:00:00	21-May-26	23:00:00	Rectification of Shutdown nature defects.	Non-Auto mode required of other charged Circuit	Approved	To be staggered with other solar pocket outages, to be availed from 16:00hrs, ATC Curtailment of 500MW in NR Export
8	765 KV AJMER-BHADLA_2 (PG) CKT-2	PGCIL	D	22-May-26	16:00:00	22-May-26	23:00:00	Rectification of Shutdown nature defects.	Non-Auto mode required of other charged Circuit	Approved	To be staggered with other solar pocket outages, to be availed from 16:00hrs, ATC Curtailment of 500MW in NR Export
9	400 KV Bikaner_2 (PBTSL)-Bikaner_3(PBNTL) (PNBTL) Ckt-3	PNBTL	D	3-May-26	18:00:00	4-May-26	23:00:00	Rectification of Shutdown nature defects.	Non-Auto mode required of other charged Circuit	Approved	May be given from 18:00Hrs / One line shutdown at a time
10	400 KV Bikaner_2 (PBTSL)-Bikaner_3(PBNTL) (PNBTL) Ckt-4	PNBTL	D	5-May-26	18:00:00	6-May-26	23:00:00	Rectification of Shutdown nature defects.	Non-Auto mode required of other charged Circuit	Approved	May be given from 18:00Hrs / One line shutdown at a time
11	400 KV Bikaner(PG)-Bikaner_3(PBNTL) (PNBTL) Ckt-1	PNBTL	D	7-May-26	18:00:00	8-May-26	23:00:00	Rectification of Shutdown nature defects.	Non-Auto mode required of other charged Circuit	Approved	May be given from 18:00Hrs / One line shutdown at a time
12	400 KV Bikaner(PG)-Bikaner_3(PBNTL) (PNBTL) Ckt-2	PNBTL	D	9-May-26	18:00:00	10-May-26	23:00:00	Rectification of Shutdown nature defects.	Non-Auto mode required of other charged Circuit	Approved	May be given from 18:00Hrs / One line shutdown at a time
13	220 KV Jaipur South(PG)-Goner(RS) (RS) Ckt-1	RVPNL	D	4-May-26	9:00:00	4-May-26	18:00:00	Relay retrofitment and Testing work		Approved	Subject to Rajasthan consent/ Load to be managed by Rajasthan

14	220 KV Jaipur South(PG)-Chaksu(RS) (RS) Ckt-1	RVPNL	D	7-May-26	9:00:00	7-May-26	18:00:00	Relay retrofitment and Testing work		Approved	Subject to Rajasthan consent/ Load to be managed by Rajasthan
15	220 KV Jaipur South(PG)-Vatika(RS) (RS) Ckt-1	RVPNL	D	11-May-26	9:00:00	11-May-26	18:00:00	Relay retrofitment and Testing work		Approved	Subject to Rajasthan consent/ Load to be managed by Rajasthan
16	220 KV Jaipur South(PG)-Vatika(RS) (RS) Ckt-2	RVPNL	D	13-May-26	9:00:00	13-May-26	18:00:00	Relay retrofitment and Testing work		Approved	Subject to Rajasthan consent/ Load to be managed by Rajasthan
17	220 KV Jaipur South(PG)-SezJaipur(RS) (RS) Ckt-1	RVPNL	D	20-May-26	9:00:00	20-May-26	18:00:00	Relay retrofitment and Testing work		Approved	Subject to Rajasthan consent/ Load to be managed by Rajasthan
18	220 KV Duni(RS)-Jaipur South(PG) (RS) Ckt-1	RVPNL	D	26-May-26	9:00:00	26-May-26	18:00:00	Relay retrofitment and Testing work		Approved	Subject to Rajasthan consent/ Load to be managed by Rajasthan
19	400/220 kV 500 MVA ICT 1 at Jaipur South(PG)	PGCIL	D	2-May-26	9:30:00	2-May-26	18:00:00	Relay retrofitment and Testing work		Approved	Subject to real time load condition of ICT/ Rajasthan consent/ Load to be managed by Rajasthan
20	400/220 kV 500 MVA ICT 2 at Jaipur South(PG)	PGCIL	D	8-May-26	9:30:00	8-May-26	18:00:00	Relay retrofitment and Testing work		Approved	Subject to real time load condition of ICT/ Rajasthan consent/ Load to be managed by Rajasthan
765KV/400 BUS/ LINE REACTOR											
1	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG) SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL)	PSTL	D	1-May-26	9:00:00	4-May-26	18:00:00	For Spare Reactor Switching under PBSTL construction Works		Approved	Along with line outage
2	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG) SIKAR_2(PSTL) (PSTL) CKT-3 @SIKAR_2(PSTL)	PSTL	D	5-May-26	9:00:00	8-May-26	18:00:00	For Spare Reactor Switching under PBSTL construction Works		Approved	Along with line outage
3	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG) SIKAR_2(PSTL) (PSTL) CKT-4 @SIKAR_2(PSTL)	PSTL	D	9-May-26	9:00:00	12-May-26	18:00:00	For Spare Reactor Switching under PBSTL construction Works		Approved	Along with line outage
4	80 MVAR NON-SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 @KHETRI (PKTSL)	PBTSL	C	1-May-26	9:00:00	10-May-26	19:00:00	Attending leakage from base plate of reactor at Khetri s/s	Respective line shall remain in service after shutdown of reactor. Line shutdown will be required only for taking reactor in/out of service.	Rejected	Along with line outage
5	240 MVAR Lline Reactor 765 KV Agra -Jhatikra at Jhatikra(PG)	PGCIL	D	13-May-26	9:00:00	17-May-26	18:00:00	for commissioning of spare line reactor (Agra LR) for new Bus Reactor in bay 701 Bay		Approved	Along with line outage
6	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-1 @SIKAR_2(PSTL)	PSTL	D	1-May-26	8:00:00	2-May-26	18:00:00	For CSD Fine Tuning Work. 3-4 onload switching required.		Approved	Along with line outage
7	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-2 @SIKAR_2(PSTL)	PSTL	D	4-May-26	8:00:00	5-May-26	18:00:00	For CSD Fine Tuning Work. 3-4 onload switching required.		Approved	Along with line outage
8	240 MVAR Bus Reactor No 1 at 765KV Jhatikara(PG)	PGCIL	C	26-Apr-26	8:00:00	10-May-26	18:00:00	Construction of upcoming ICT-5 at Bay no. 706 and Shifting of Bus Reactor from existing bay 706 to new Bay 701	already under continuous shutdown	Approved	Along with line outage
9	125 MVAR Bus Reactor No 2 at 400KV Jaipur South(PG)	PGCIL	D	9-May-26	8:00:00	9-May-26	18:00:00	CSD REPLACEMENT WORK		Approved	Along with line outage
10	50 MVAR Non-Switchable LR on 400 KV RAPS_D(NP)-Jaipur South(PG) (PG) Ckt-1 @Jaipur South(PG)	PGCIL	D	21-May-26	9:30:00	21-May-26	18:00:00	SUKRUT MAKE PRD SWITCH REPLACMCEMENT AND RELAY TESTING		Approved	Along with line outage
765KV/400 BAY & BUS											
1	220KV Bus 1 at Jaipur South(PG)	PGCIL	D	6-May-26	9:00:00	6-May-26	18:00:00	ISOLATOR & Interlock Alingment		Approved	All elements must be connected with Other Bus
2	220KV Bus 2 at Jaipur South(PG)	PGCIL	D	15-May-26	9:00:00	15-May-26	18:00:00	ISOLATOR & Interlock Alingment		Approved	All elements must be connected with Other Bus
3	400KV Bus 1 at Jaipur South(PG)	PGCIL	D	22-May-26	9:00:00	22-May-26	18:00:00	Isolator alingment		Approved	All elements must be connected with Other Bus
4	400KV Bus 2 at Jaipur South(PG)	PGCIL	D	28-May-26	9:00:00	28-May-26	18:00:00	Isolator alingment		Approved	All elements must be connected with Other Bus
Poles											
1	HVDC Pole-1 at Kurukshetra Substation	PGCIL	D	11-Apr-26	11:30:00	11-Apr-26	14:00:00	For isolating TCR ring and SAS network ring of CK-1 & CK-2.		Approved	
2	HVDC Pole-2 at Kurukshetra Substation	PGCIL	D	11-Apr-26	11:30:00	11-Apr-26	14:00:00	For isolating TCR ring and SAS network ring of CK-1 & CK-2.		Approved	
3	HVDC Pole-3 at Kurukshetra Substation	PGCIL	D	11-Apr-26	11:30:00	11-Apr-26	14:00:00	For isolating TCR ring and SAS network ring of CK-1 & CK-2.		Approved	
4	HVDC Pole-4 at Kurukshetra Substation	PGCIL	D	11-Apr-26	11:30:00	11-Apr-26	14:00:00	For isolating TCR ring and SAS network ring of CK-1 & CK-2.		Approved	

NTPC additional outage of May 2026 for approval in 242nd OCC outage meeting

S.No.	Detail of Transmission Element		Category* (A/B/C/D)	Duration				Mode		Reason	S/D Status	OCC Remarks
	Voltage Level	Name		Date		Time		Daily / Continuous				
				From	To	From	To					
1	400 KV	Harsh Vihar Line-1	A	16.04.2026	30.04.2026	09:00hrs	18:00hrs	Continuous	Rectification Works of 400kV Dadri–Harsh Vihar Transmission Line ckt-1	Rejected	Consent denied by Delhi	
2	400 KV	Harsh Vihar Line-2	A	01.05.2026	15.05.2026	09:00hrs	18:00hrs	Continuous	Rectification Works of 400kV Dadri–Harsh Vihar Transmission Line ckt-2	Rejected	Consent denied by Delhi	
2	400 KV	Anta Lalsot line	A	11.05.2026	13.05.2026	09:00hrs	18:00hrs	Daily	Annual Maintenance	Approved	Subject to Rajasthan Consent	

OUTAGE PLANNING TO BE APPROVED IN 242nd OCC MEETING

Format I(B): Request for Bus, Bay, ICTs, Reactor, FACTS,FSCs, SVCs etc outage by Indenting agency to RPC

Indenting Agency		HPSLDC	For the Month	Apr-26	Request Date	04.04.2026									
Element Details							Proposed Date and Time								
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remaks
1	220/33 kV AIS substation Prini HPPTCL	220 kV	31.25 MVA, 220 kV ICT along with associated bay	HPPTCL	Bay -210	Inter-Regional	Daily	Periodical testing	29.04.2026	10:00 Hrs	29.04.2026	18:00 Hrs		Approved	Subject to AD Hydro Consent

POWERGRID NORTHERN REGION-II

SUBJECT :- Additional S/D requirement of POWERGRID NR2 for 242nd OCC MEETING											
Sr.No.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason	Shutdown Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
X-2 For Construction activity											
1	400 KV	400 KV KURUSHETRA-DHANSHU LINE	A	05.05.2026	8:00 Hrs	30.05.2026	18:00 Hrs	Continuous	Shut Down Required for NHAI Diversion Work for development of 4/6 Lane Mohalli to Srihind section of New NH-205AG under Bharatmala Pariyojna in the state of Punjab.	Rejected	May be rejected due to high Northern demand period / May be planned during lean demand period
2	400 KV	400 KV KURUSHETRA-NAKODAR LINE	A	05.05.2026	8:00 Hrs	30.05.2026	18:00 Hrs	Continuous	Shut Down Required for NHAI Diversion Work for development of 4/6 Lane Mohalli to Srihind section of New NH-205AG under Bharatmala Pariyojna in the state of Punjab.	Rejected	May be rejected due to high Northern demand period / May be planned during lean demand period
3	400 KV	400 KV DEHAR-RAJPURA LINE	A	10.05.2026	8:00 Hrs	05.06.2026	18:00 Hrs	Continuous	Shut Down Required for NHAI Diversion Work for development of 4/6 Lane Mohalli to Srihind section of New NH-205AG under Bharatmala Pariyojna in the state of Punjab.	Rejected	May be rejected due to high Northern demand period / May be planned during lean demand period
4	400 KV	400 KV RAJPURA-BHIWANI LINE	A	10.05.2026	8:00 Hrs	05.06.2026	18:00 Hrs	Continuous	Shut Down Required for NHAI Diversion Work for development of 4/6 Lane Mohalli to Srihind section of New NH-205AG under Bharatmala Pariyojna in the state of Punjab.	Rejected	May be rejected due to high Northern demand period / May be planned during lean demand period
X-3 For O&M activity											
1	220 KV	220KV BUS-1 AT Khalbasi SS	D	27.05.2026	0900 Hrs	27.05.2026	1800 hrs	Daily	AMP	Approved	Subject to NHPC consent
2	400 KV	400 PATIALA-PATRAN LINE-1	A	06.05.2026	0900 Hrs	07.05.2026	1800 hrs	Daily	A/R Non Auto Required for Earth wire Hardware fitting Rectification work	Approved	One line AR off at a time may be given/ Subject to real time grid condition
3	400 KV	400 PATIALA-PATRAN LINE-2	A	06.05.2026	0900 Hrs	07.05.2026	1800 hrs	Daily	A/R Non Auto Required for Earth wire Hardware fitting Rectification work	Approved	One line AR off at a time may be given/ Subject to real time grid condition

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132 kV and above which are inter-regional in nature.

Category D :Transmission elements at 220 kV level with one end in a State while other end is in another State.

Proposed Shutdown schedule: May 2026 (242nd OCC)

S. No.	Power Station	Unit/Line	Voltage level	Owner	Proposed schedule				Nature of outage (Partial/Complete)	Reason for Complete/partial Shutdown	Shutdown Status	OCC Remarks
					From (Date)	Time	To (Date)	Time				
1	Tanakpur Power Station	132KV Tanakpur Mahendra Nagar (Nepal) Line including 220/132 KV 100MVA ICT Bay.	220/132 KV	NHPC, PGCIL, CEA	11-May-26	08:00	14-May-26	19:00	Partial	1) To carry out Annual Maintenance of 220/132 KV, 100MVA ICT. 2) To carry out Annual Maintenance. 3) Retrofitting and Testing of new Numerical Protection relay for 132KV Tanakpur-Mahendra Nagar (Nepal) Line. Activities of HV equipment of 132KV Nepal Bay in Switchyard.	Approved	Subjected to Nepal Consent
2	Tanakpur Power	220 KV BUS-A	220 KV	PGCIL	11-May-26	08:00	14-May-26	19:00	Partial		Approved	
3	Dulhasti Power Station	Dulhasti-Kishtwar Ckt1	400 KV	PGCIL	12-May-26	08:00	12-May-26	16:00	Partial	For replacement of faulty transducer.	Approved	Subject to real time grid condition/No other line shutdown from both end
4	Dulhasti Power Station	Dulhasti-Kishenpur Ckt1	400 KV	PGCIL	13-May-26	08:00	13-May-26	16:00	Partial		Approved	Subject to real time grid condition/No other line shutdown from both end

Additional Outage Proposal of NR-3 -OCC-242(May-26)

SL	OCC NO.	Name of Requesting Agency	Element Name	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Shutdown Status	OCC Remarks
1	OCC_242	POWERGRID NR-3	Bay-205 at Kanpur	CONTINUOUS	Retrofitment of entire conventional protection system of TBC Bay with Process bus based protection/ SAS system. TBC Bay after this retrofitment will remain out till retrofitment of all 220 kV bays/ line protection with process bus based protection system	1-May-26	08:00	4-May-26	18:00	Approved	Line must remain in service with TBC
2	OCC_242	POWERGRID NR-3	765 kV Lucknow Bareilly	DAILY	For construction of 765kV Bareilly-Neemrana_II D/C line: To prevent induction during stringing of R ph GuY wire formation arrangement and other R ph jumper work of 765 kV Neemrana Bareilly ckt2 as B ph of 765 kV Lucknow Bareilly is adjacent to line	11-Apr-26	09:00	11-Apr-26	19:00	Approved	
3	OCC_242	POWERGRID NR-3	400kV ROORKEE(PG)-KASHIPUR(PTCUL) CKT-I	DAILY	For line bay AMP works. A/r of other ckt to be disabled.	4-May-26	09:00	4-May-26	18:00	Approved	Subject to real time grid condition/No other line shutdown from both end
4	OCC_242	POWERGRID NR-3	400kV ROORKEE(PG)-KASHIPUR(PTCUL) CKT-II	DAILY	For line bay AMP works A/r of other ckt to be disabled.	5-May-26	09:00	5-May-26	18:00	Approved	Subject to real time grid condition/No other line shutdown from both end
5	OCC_242	POWERGRID NR-3	400kV JAULJIBI-BAREILLY CKT-I	DAILY	For replacement of faulty polymer Insulator inside SS jack bus connected with line A/r of other ckt to be disabled.	11-May-26	09:00	11-May-26	18:00	Approved	Subject to real time grid condition/No other line shutdown from both end

6	OCC_242	POWERGRID NR-3	400KV BAREILLY(PG)- BAREILLY(UP) CKT-1	DAILY	LBB RELAY RETROFITMENT WORK AT BAREILLY(UP) END A/r of other ckt to be disabled.	4-May-26	09:00	4-May-26	18:00	Approved	Subject to real time grid condition/No other line shutdown from both end
7	OCC_242	POWERGRID NR-3	400KV BAREILLY(PG)- BAREILLY(UP) CKT-2	DAILY	LBB RELAY RETROFITMENT WORK AT BAREILLY(UP) END A/r of other ckt to be disabled.	5-May-26	09:00	5-May-26	18:00	Approved	Subject to real time grid condition/No other line shutdown from both end
8	OCC_242	POWERGRID NR-3	400KV MORADAB AD(UP)- RAMPUR CKT	DAILY	LBB RELAY RETROFITMENT WORK AT MORADABAD(UP) END A/r of other ckt to be disabled.	9-May-26	09:00	9-May-26	18:00	Approved	Subject to real time grid condition/No other line shutdown from both end
9	OCC_242	POWERGRID NR-3	400KV BAREILLY(PG)- BAREILLY(PG2) CKT-1	DAILY	LINE BAY AMP WORK AND RECTIFICATION OF SHUTDOWN NATURE DEFECT IN LINE A/r of other ckt to be disabled.\	19-May-26	09:00	19-May-26	18:00	Approved	Subject to real time grid condition/No other line shutdown from both end
10	OCC_242	POWERGRID NR-3	400KV BAREILLY(PG)- BAREILLY(PG2) CKT-2	DAILY	LINE BAY AMP WORK AND RECTIFICATION OF SHUTDOWN NATURE DEFECT IN LINE A/r of other ckt to be disabled.	21-May-26	09:00	21-May-26	18:00	Approved	Subject to real time grid condition/No other line shutdown from both end
11	OCC_242	POWERGRID NR-3	400/220 kV ICT - 2 at Mainpuri	DAILY	For LBB Retrofitment A/r of other ckt to be disabled.	29-Apr-26	08:00	29-Apr-26	23:00	Approved	Subject to real time load condition of ICT
12	OCC_242	POWERGRID NR-3	400/220 kV ICT - 1 at Mainpuri	DAILY	For LBB Retrofitment A/r of other ckt to be disabled.	21-Apr-26	08:00	21-Apr-26	23:00	Approved	Subject to real time load condition of ICT

13	OCC_242	POWERGRID NR-3	400 kV Mainpuri - Ballabgarh - 1	DAILY	For LBB Retrofitment A/r of other ckt to be disabled.	22-Apr-26	08:00	22-Apr-26	23:00	Approved	Subject to real time grid condition/No other line shutdown from both end
14	OCC_242	POWERGRID NR-3	400 kV Mainpuri - Ballabgarh - 2	DAILY	For LBB Retrofitment A/r of other ckt to be disabled.	23-Apr-26	08:00	23-Apr-26	23:00	Approved	Subject to real time grid condition/No other line shutdown from both end
15	OCC_242	POWERGRID NR-3	400 kV Mainpuri - Mainpuri (UP) Line 1	DAILY	For LBB Retrofitment A/r of other ckt to be disabled.	24-Apr-26	08:00	24-Apr-26	23:00	Approved	Subject to real time grid condition/No other line shutdown from both end
16	OCC_242	POWERGRID NR-3	400 kV Mainpuri - Mainpuri (UP) Line 2	DAILY	For LBB Retrofitment A/r of other ckt to be disabled.	25-Apr-26	08:00	25-Apr-26	23:00	Approved	Subject to real time grid condition/No other line shutdown from both end
17	OCC_242	POWERGRID NR-3	400 kV Mainpuri - Fatehpur - 1	DAILY	For LBB Retrofitment A/r of other ckt to be disabled.	27-Apr-26	08:00	27-Apr-26	23:00	Approved	Subject to real time grid condition/No other line shutdown from both end
18	OCC_242	POWERGRID NR-3	400 kV Mainpuri - Fatehpur - 2	DAILY	For LBB Retrofitment A/r of other ckt to be disabled.	28-Apr-26	08:00	28-Apr-26	23:00	Approved	Subject to real time grid condition/No other line shutdown from both end
19	OCC_242	POWERGRID NR-3	220 kV Mainpuri - Firozabad(U P) Line	DAILY	For LBB Retrofitment A/r of other ckt to be disabled.	16-Apr-26	08:00	16-Apr-26	23:00	Approved	Subject to UP consent/ Load to be managed by UP
20	OCC_242	POWERGRID NR-3	220 kV Mainpuri - Sirsaganj(UP) Line	DAILY	For LBB Retrofitment A/r of other ckt to be disabled.	17-Apr-26	08:00	17-Apr-26	23:00	Approved	Subject to UP consent/ Load to be managed by UP

21	OCC_242	POWERGRID NR-3	220 kV Mainpuri - Etah(UP) Line	DAILY	For LBB Retrofitment A/r of other ckt to be disabled.	18-Apr-26	08:00	18-Apr-26	23:00	Approved	Subject to UP consent/ Load to be managed by UP
22	OCC_242	POWERGRID NR-3	220 kV Mainpuri - Mainpuri(U P) Line	DAILY	For LBB Retrofitment A/r of other ckt to be disabled.	20-Apr-26	08:00	20-Apr-26	23:00	Approved	Subject to UP consent/ Load to be managed by UP
23	OCC_242	POWERGRID NR-3	400KV Motihari Gorakhpur Line-2	Daily	Arcing horn removal in line A/r of other ckt to be disabled.	20-Apr-26	09:00	20-Apr-26	18:00	Approved	Subject to ERPC Approval
24	OCC_242	POWERGRID NR-3	427 Main bay of 400KV Motihari Gorakhpur Line-2 at Gorakhpur substation	Continuous	CB overhauling of drive mechanism	20-Apr-26	09:00	22-Apr-26	18:00	Approved	Element must remain in service with other bay
25	OCC_242	POWERGRID NR-3	400kv Bus-1 at Kanpur	DAILY	'Process based LBB testing of Main Bay-415 (Agra line main bay)	5-May-26	12:00	5-May-26	19:00	Approved	All elements must be connected with Other Bus
26	OCC_242	POWERGRID NR-3	220kV AGRA-BHARATPUR(RRVPNL)	DAILY	Autorecloser needed in disabled mode during the Shutdown of S/d of Agra Kirawali Ckt	11-May-26	09:00	12-May-26	17:00	Approved	Subject to Rajasthan consent/ Load to be managed by Rajasthan
27	OCC_242	POWERGRID NR-3	220kV AGRA-KIRAWALI(UPPTCL)	DAILY	For replacement of faulty CLR	11-May-26	09:00	12-May-26	17:00	Approved	Subject to UP consent/ Load to be managed by UP

28	OCC_242	POWERGRID NR-3	765kV ORAI- ALIGARH-1	DAILY	Insulator replacement work at diverted locations during construction of Bundelkhand Express way. A/r of other ckt to be disabled	26-May-26	09:00	27-May-26	18:00	Approved	ATC Curtailment of 1100MW in NR import, may be availed on weekends. / Clubbed with Other shutdown request
29	OCC_242	POWERGRID NR-3	708 Tie bay of 765 KV Gaya Line And 765/400 KV	DAILY	AMP WORK	5-May-26	08:00	5-May-26	18:00	Approved	

LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-242nd MEETING

Shutdown No	Element Name	Request Type	Requester	Meeting	Req Shutdown Range	Reason	S/d Status	OCC Remarks
RQ275959	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	PLANNED	bbmb_sd	OCC_242	19-05-2026 08:00 - 19-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition
RQ275966	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	PLANNED	bbmb_sd	OCC_242	14-05-2026 08:00 - 14-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition
RQ275969	220 KV PANIPAT-DHULKOTE (BB) CKT-1	PLANNED	bbmb_sd	OCC_242	13-05-2026 08:00 - 13-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition
RQ275965	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	PLANNED	bbmb_sd	OCC_242	12-05-2026 08:00 - 12-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition
RQ275970	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	PLANNED	bbmb_sd	OCC_242	12-05-2026 08:00 - 12-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition
RQ275963	220 KV DEHAR-GANGUWAL (BB) CKT-1	PLANNED	bbmb_sd	OCC_242	12-05-2026 08:00 - 12-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition
RQ275979	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	PLANNED	bbmb_sd	OCC_242	12-05-2026 08:00 - 12-05-2026 18:00	Half Yearly MTC	Approved	Line must remain in service with other bay
RQ275978	220KV BUS 2 AT SAMAYPUR(BB)	PLANNED	bbmb_sd	OCC_242	11-05-2026 08:00 - 11-05-2026 18:00	Half Yearly MTC	Approved	All elements must be connected with Other Bus
RQ275982	220 KV BHIWANI-HISSAR (BB) CKT-2	PLANNED	bbmb_sd	OCC_242	11-05-2026 08:00 - 11-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition
RQ275984	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	PLANNED	bbmb_sd	OCC_242	08-05-2026 08:00 - 08-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition
RQ275976	220KV BUS 2 AT BARNALA(BB)	PLANNED	bbmb_sd	OCC_242	07-05-2026 08:00 - 07-05-2026 18:00	Half Yearly Mtc. S/Stn. Equipment	Approved	All elements must be connected with Other Bus
RQ275968	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	PLANNED	bbmb_sd	OCC_242	07-05-2026 08:00 - 07-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition
RQ275977	220KV BUS 1 AT CHARKHI DADRI(BB)	PLANNED	bbmb_sd	OCC_242	07-05-2026 08:00 - 07-05-2026 18:00	Half Yearly MTC	Approved	All elements must be connected with Other Bus
RQ275981	220 KV BHIWANI-HISSAR (BB) CKT-1	PLANNED	bbmb_sd	OCC_242	07-05-2026 08:00 - 07-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition
RQ275947	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	PLANNED	bbmb_sd	OCC_242	07-05-2026 08:00 - 07-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition & Powergrid consent
RQ275975	220KV BUS 1 AT BARNALA(BB)	PLANNED	bbmb_sd	OCC_242	06-05-2026 08:00 - 06-05-2026 18:00	Half Yearly Mtc. S/Stn. Equipment	Approved	All elements must be connected with Other Bus
RQ275974	220KV BUS 2 AT HISSAR(BB)	PLANNED	bbmb_sd	OCC_242	06-05-2026 08:00 - 06-05-2026 18:00	Half Yearly MTC	Approved	All elements must be connected with Other Bus
RQ275961	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	PLANNED	bbmb_sd	OCC_242	06-05-2026 08:00 - 06-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition & Haryana consent/ Load to be managed by Haryana
RQ275983	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PS) (BBMB) CKT-1	PLANNED	bbmb_sd	OCC_242	05-05-2026 08:00 - 05-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition & Punjab consent/ Load to be managed by Punjab
RQ275967	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	PLANNED	bbmb_sd	OCC_242	05-05-2026 08:00 - 05-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition
RQ275980	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) (POWERGRID) AT 400 KV BHIWANI(BB)	PLANNED	bbmb_sd	OCC_242	05-05-2026 08:00 - 05-05-2026 18:00	Half Yearly MTC	Approved	Line must remain in service with other bay
RQ275960	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	PLANNED	bbmb_sd	OCC_242	04-05-2026 08:00 - 06-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition

RQ275962	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (HVPNL) CKT-1	PLANNED	bbmb_sd	OCC_242	04-05-2026 08:00 - 04-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition & Haryana consent/ Load to be managed by Haryana
RQ275964	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	PLANNED	bbmb_sd	OCC_242	04-05-2026 08:00 - 04-05-2026 18:00	Half Yearly MTC	Approved	Subject to real time grid condition & Powergrid consent
RQ275973	220KV BUS 1 AT HISSAR(BB)	PLANNED	bbmb_sd	OCC_242	04-05-2026 08:00 - 04-05-2026 18:00	Half Yearly MTC	Approved	All elements must be connected with Other Bus
RQ275948	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	PLANNED	bbmb_sd	OCC_242	15-04-2026 08:00 - 05-05-2026 18:00	Dismantling of 2 Nos. Towers & Erection, string, sagging of 4 Nos. Towers.	Approved	1.Subject to real time grid condition.2.No other line shutdown from both end.3. Subject to Powergrid consent.4. Sensitivity on each Panipat ICTs is approx 20-22% . 5. Utility must strictly return the shutdown within approved timeline. Any shutdown extension in MAY month is not feasible. Further, BBMB may specify the reason in D-3 basis via mail .