



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2026/ 147-188


दिनांक: 15.05.2026

**विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 243वीं बैठक में स्वीकृत आउटेज कार्यक्रम की सूची।**

Subject: Outage programme approved in the 243<sup>rd</sup> OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आउटेज कार्यक्रमों को दिनांक 14.05.2026 में आयोजित प्रचालन समन्वय उप- समिति की 243 वीं बैठक में चर्चा करने के पश्चात आउटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आउटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 243<sup>rd</sup> OCC meeting held on 14.05.2026 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

  
(डी. के. मीना) 15/5/26

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 243rd OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ281160	OCC_243	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	GT#1 Minor OH	28/Jun/2026	00:00	04/Jul/2026	23:59	Planned to start Minor OH	PLANNED	Rejected					May be deferred and to be discussed in next OCC
2	RQ279829	OCC_243	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 4	THDC	C	For Annual Maintenance of Unit-4 of Tehri-HPP	02/Jun/2026	09:00	26/Jun/2026	23:59	ANNUAL MAINTENANCE	PLANNED	Approved	02-Jun-26	09:00	26-Jun-26	23:59	
3	RQ281144	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	S/D RECTIFICATION TO BE DONE BY AGENCY.	11/Jun/2026	08:00	13/Jun/2026	16:00		PLANNED	Approved	11-Jun-26	08:00	13-Jun-26	16:00	Subjected to ERPC Approval
4	RQ281142	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	01/Jun/2026	08:00	30/Jun/2026	16:00		PLANNED	Approved	01-Jun-26	08:00	30-Jun-26	16:00	Subjected to ERPC Approval
5	RQ281077	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Replacement of flashed over insulator.	29/Jun/2026	08:00	30/Jun/2026	16:00		PLANNED	Approved	29-Jun-26	08:00	30-Jun-26	16:00	Subjected to ERPC Approval
6	RQ281394	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	AUTO RECLOSE OFF TO FACILITATE SHUT DOWN OF 400 KV SASARAM ALLAHABAD LINE	29/Jun/2026	07:00	30/Jun/2026	19:00		PLANNED	Approved	29-Jun-26	07:00	30-Jun-26	19:00	Subjected to ERPC Approval
7	RQ281080	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Replacement of Flashed insulators in transmission Line	26/Jun/2026	08:00	27/Jun/2026	16:00		PLANNED	Approved	26-Jun-26	08:00	27-Jun-26	16:00	Subjected to ERPC Approval
8	RQ281079	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	AUTO RECLOSURE OFF TO FACILITATE SHUTDOWN of 400 KV VARANASI SASARAM LINE	26/Jun/2026	08:00	27/Jun/2026	16:00		PLANNED	Approved	26-Jun-26	08:00	27-Jun-26	16:00	Subjected to ERPC Approval
9	RQ280668	OCC_243	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	D	BAY EQUIPMENT TESTING	25/Jun/2026	08:00	26/Jun/2026	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Approved	25-Jun-26	08:00	26-Jun-26	18:00	Subjected to ERPC Approval
10	RQ281172	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-1	POWERGRID	C	AMP & Valve Hall Ventilation Upgradation	15/Jun/2026	08:00	17/Jun/2026	16:00		PLANNED	Approved	15-Jun-26	08:00	17-Jun-26	16:00	Subjected to WRPC Approval
11	RQ281403	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2	POWERGRID	C	AMP WORK	15/Jun/2026	08:00	17/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	17-Jun-26	18:00	

12	RQ281078	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	AUTORECLOSE OFF TO FACILITATE PID TESTING	11/Jun/2026	08:00	20/Jun/2026	16:00		PLANNED	Approved	11-Jun-26	08:00	20-Jun-26	16:00	
13	RQ281345	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	Non Auto Mode To Facilitate another ckt shutdown	09/Jun/2026	08:00	09/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	18:00	Subjected to ERPC Approval
14	RQ281346	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	For removal of Jumper side Arcing horn	09/Jun/2026	08:00	09/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	18:00	Subjected to ERPC Approval
15	RQ281343	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	For removal of Jumper side Arcing horn	08/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	Subjected to ERPC Approval
16	RQ281344	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	Non Auto Mode To Facilitate another ckt shutdown	08/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	Subjected to ERPC Approval
17	RQ281402	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(N T) (PG) CKT-1	POWERGRID	C	AMP & Valve Hall Ventilation Upgradation	08/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	10-Jun-26	18:00	
18	RQ281082	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	AUTO RECLOSURE OFF FOR PID TESTING	01/Jun/2026	08:00	10/Jun/2026	16:00		PLANNED	Approved	01-Jun-26	08:00	10-Jun-26	16:00	Subjected to ERPC Approval
19	RQ280539	OCC_243	apl_sd	HVDC POLE	500 KV HVDC MAHINDERGARH(APL) POLE-2	ATIL	D	For Hotline Crossing of 765 kv D/C KPS-2 Halvad Transmission Line	01/Jun/2026	08:00	09/Jun/2026	20:00	For Hotline Crossing of 765 kv D/C KPS-2 Halvad Transmission Line	PLANNED	Approved	01-Jun-26	08:00	09-Jun-26	20:00	Subjected to WRPC Approval
20	RQ280540	OCC_243	apl_sd	HVDC POLE	500 KV HVDC MAHINDERGARH(APL) POLE-1	ATIL	D	For Hotline Crossing of 765 kv D/C KPS-2 Halvad Transmission Line	01/Jun/2026	08:00	09/Jun/2026	20:00	For Hotline Crossing of 765 kv D/C KPS-2 Halvad Transmission Line	PLANNED	Approved	01-Jun-26	08:00	09-Jun-26	20:00	Subjected to WRPC Approval
21	RQ280542	OCC_243	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Annual Maintenance Program	18/Jul/2026	09:00	18/Jul/2026	18:00	Annual Maintenance Program	PLANNED	Approved	18-Jul-26	17:00	18-Jul-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
22	RQ280543	OCC_243	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Annual Maintenance Program	22/Jun/2026	09:30	22/Jun/2026	18:30	Annual Maintenance Program	PLANNED	Approved					To be clubbed with RQ280542
23	RQ280541	OCC_243	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Annual Maintenance Program	19/Jun/2026	09:00	19/Jun/2026	18:30	Annual Maintenance Program	PLANNED	Approved	19-Jun-26	17:00	19-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
24	RQ281100	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Fixing of CC Ring & attend shut down nature defects.	29/Jun/2026	08:00	30/Jun/2026	16:00		PLANNED	Approved	29-Jun-26	08:00	30-Jun-26	16:00	
25	RQ281445	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BIHWANI(PG) (PG) CKT-2	POWERGRID	D	Power Line crossing by 765 kv D/C Sikar II Narela TL (TL01) under PSKTL	28/Jun/2026	08:00	30/Jun/2026	18:00	to be availed from 29.05.2026 to 31.05.2026	PLANNED	Approved	29-May-26	08:00	31-May-26	18:00	To be availed in Hotline method by A/R in Non auto mode
26	RQ281395	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Rectification of PLCC Card & AMP WORK by Balia for replacement of Broken insulator & attending shutdown nature defects	26/Jun/2026	08:00	27/Jun/2026	16:00		PLANNED	Approved	26-Jun-26	08:00	27-Jun-26	16:00	

27	RQ281444	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) BHIWANI(PG) (PG) CKT-1	POWERGRID	D	Power Line crossing by 765 KV D/C Sikar II Narela TL (TL01) under PSKTL	26/Jun/2026	08:00	28/Jun/2026	18:00	to be availed from 26.05.2026 to 28.05.2026	PLANNED	Approved	25-May-26	08:00	28-May-26	18:00	To be availed in Hotline method by A/R in Non auto mode
28	RQ281042	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	"Line S/D nature defect rectification works & Line Bay AMP Work by Aligarh. AMP of line bay equipment with AMP of switchable line reactor at GIS Kanpur."	26/Jun/2026	08:00	26/Jun/2026	16:00		PLANNED	Approved	26-Jun-26	08:00	26-Jun-26	16:00	
29	RQ281044	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	CSD Fine Tuning of Bays 805 & 806	25/Jun/2026	15:30	25/Jun/2026	18:30		PLANNED	Approved	28-Jun-26	15:30	28-Jun-26	18:30	To be availed on weekend in solar hours
30	RQ281043	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	"CSD Fine Tuning of Bays 802 & 803	25/Jun/2026	13:00	25/Jun/2026	15:00		PLANNED	Approved	28-Jun-26	13:00	28-Jun-26	15:00	To be availed on weekend in solar hours
31	RQ281163	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	CSD Fine Tuning of Bay 807R	25/Jun/2026	09:00	25/Jun/2026	12:00		PLANNED	Approved	25-Jun-26	09:00	25-Jun-26	12:00	To be staggered with near by outages
32	RQ281124	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	"Rectification of PLCC Card & AMP WORK by Balia for replacement of Broken insulator & attending shutdown nature defects "	25/Jun/2026	08:00	25/Jun/2026	16:00		PLANNED	Approved	25-Jun-26	08:00	25-Jun-26	16:00	To be staggered with near by outages
33	RQ281036	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	NON-AUTO MODE OF CKT-1 DURING S/D RECTIFICATION WORK IN CKT-2.	19/Jun/2026	08:00	20/Jun/2026	16:00		PLANNED	Approved	19-Jun-26	08:00	20-Jun-26	16:00	
34	RQ281037	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	"S/D RECTIFICATION WORK by Allahabad TLM. S/D RECTIFICATION WORK by Fatehpur TLM. AMP of line bay equipment with Spare Rotation work by Kanpur GIS ss"	19/Jun/2026	08:00	20/Jun/2026	16:00		PLANNED	Approved	19-Jun-26	08:00	20-Jun-26	16:00	To be staggered with near by outages
35	RQ281168	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	Overhead Stringing of LILO of 765 KV Orai-Aligarh at Ghior	18/Jun/2026	08:00	22/Jun/2026	16:00		PLANNED	Approved	18-Jun-26	08:00	22-Jun-26	16:00	To be staggered with near by outages
36	RQ281032	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	"S/D RECTIFICATION WORK by Allahabad TLM. S/D RECTIFICATION WORK by Fatehpur TLM."	17/Jun/2026	08:00	18/Jun/2026	16:00		PLANNED	Approved	17-Jun-26	08:00	18-Jun-26	16:00	To be staggered with near by outages
37	RQ281033	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	NON-AUTO MODE OF CKT-2 DURING S/D RECTIFICATION WORK IN CKT-1.	17/Jun/2026	08:00	18/Jun/2026	16:00		PLANNED	Approved	17-Jun-26	08:00	18-Jun-26	16:00	
38	RQ281101	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	"Fixing of CC Ring & attend shut down nature defects by Fatehpur AMP & PTOTECTION TESTING OF LINE REACTOR & LINE BAY"	17/Jun/2026	08:00	18/Jun/2026	16:00		PLANNED	Approved	17-Jun-26	08:00	18-Jun-26	16:00	To be staggered with near by outages

39	RQ281122	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	16/Jun/2026	08:00	17/Jun/2026	16:00		PLANNED	Approved	16-Jun-26	08:00	17-Jun-26	16:00	To be staggered with near by outages	
40	RQ281031	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	SD RECTIFICATION WORK.	14/Jun/2026	08:00	16/Jun/2026	16:00		PLANNED	Approved	14-Jun-26	08:00	16-Jun-26	16:00		
41	RQ281045	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Line S/D nature defect rectification works and Relay Firmware Upgradation work	13/Jun/2026	08:00	13/Jun/2026	16:00		PLANNED	Approved	13-Jun-26	08:00	13-Jun-26	16:00	To be staggered with near by outages	
42	RQ281041	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWERGRID	D	Line S/D nature defect rectification works & Line Bay AMP Work	12/Jun/2026	08:00	12/Jun/2026	16:00		PLANNED	Approved	12-Jun-26	16:00	12-Jun-26	23:00	To be availed from 16:00hrs	
43	RQ281149	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	C	FOR SHIFTING OF LINE ON PILE & ERS WORK	08/Jun/2026	08:00	12/Jun/2026	16:00		PLANNED	Rejected						s/d already availed
44	RQ280684	OCC_243	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGRID	C	Commissioning of Erection activity at T.No. 26/0 for LILO of both Circuit of 765kV D/C Ajmer Chittorgarh at Beawar (Loop-Out) and Tapping / LILO of both Circuit of 765kV D/C Ajmer Chittorgarh at Beawar (Loop-In & Loop-Out) & Dismantelling of existing conductor from 765kV D/C Ajmer-Chittorgarh Line.	05/Jun/2026	08:00	20/Jun/2026	18:00	Shutdown required	PLANNED	Rejected						To be availed on lean demand period OR One ckt at a time on daily basis in Non solar hoursin staggerred manner.
45	RQ280685	OCC_243	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGRID	C	Commissioning of Erection activity at T.No. 26/0 for LILO of both Circuit of 765kV D/C Ajmer Chittorgarh at Beawar (Loop-Out) and Tapping / LILO of both Circuit of 765kV D/C Ajmer Chittorgarh at Beawar (Loop-In & Loop-Out) & Dismantelling of existing conductor from 765kV D/C Ajmer-Chittorgarh Line.	05/Jun/2026	08:00	20/Jun/2026	18:00	Shutdown required	PLANNED	Rejected						To be availed on lean demand period OR One ckt at a time on daily basis in Non solar hoursin staggerred manner.

46	RQ281143	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI FATEHPUR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	01/Jun/2026	08:00	30/Jun/2026	16:00		PLANNED	Approved	01-Jun-26	08:00	30-Jun-26	16:00	
47	RQ281376	OCC_243	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Alongwith 240 MVAR Line reactor at Anta end Quarterly maintenance line bay Equipments i.e. CVT, WT & line Isolator.	25/Jun/2026	08:00	25/Jun/2026	18:00		PLANNED	Approved	25-Jun-26	08:00	25-Jun-26	16:00	Approved till 16:00hrs, SPS healthiness and Rajasthan consent to be taken. Generation to be restricted to 3500 M W in at Chhabra complex
48	RQ281375	OCC_243	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Alongwith 240 MVAR Line reactor at Anta end for Quarterly maintenance line bay Equipments i.e. CVT, WT & line Isolator.	19/Jun/2026	08:00	19/Jun/2026	18:00		PLANNED	Approved	19-Jun-26	08:00	19-Jun-26	16:00	Approved till 16:00hrs, SPS healthiness and Rajasthan consent to be taken
49	RQ280342	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work by KHETRI & CSD fine tuning, 2-3 times Reactor switching may be allowed as bus reactor by NARELA	24/Jun/2026	08:00	24/Jun/2026	18:00		PLANNED	Approved	24-Jun-26	17:00	24-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
50	RQ280341	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work ,defect rectification work & CSD fine tuning, 2-3 times Reactor switching may be allowed as bus reactor by KHETRI	23/Jun/2026	08:00	23/Jun/2026	18:00	non auto of other charge ccts required	PLANNED	Approved	23-Jun-26	17:00	23-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
51	RQ280486	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects by KANKROLI & to attend shutdown nature defects by AJMER.	22/Jun/2026	08:00	22/Jun/2026	18:00	Non Auto mode of 765KV Ajmer-Chittorgarh Ckt 1	PLANNED	Approved	22-Jun-26	15:00	22-Jun-26	23:00	To be availed from 15:00hrs
52	RQ280426	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Defect rectification work & For Spare Reactor Switching under PBSTL construction Works by SIKAR-2 TLM.	21/Jun/2026	09:00	24/Jun/2026	20:00	non auto of other charge ccts required(non auto of parallel ckt required )	PLANNED	Approved	21-Jun-26	17:00	24-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket

53	RQ280485	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	For attending S/D nature defects by KANKROLI & to attend shutdown nature defects by AJMER.	21/Jun/2026	08:00	21/Jun/2026	18:00	Non Auto mode of 765KV Ajmer-Chittorgarh Ckt 2	PLANNED	Approved	21-Jun-26	15:00	21-Jun-26	23:00	To be availed from 15:00hrs
54	RQ280384	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	20/Jun/2026	08:00	27/Jun/2026	20:00	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	PLANNED	Approved	20-Jun-26	17:00	27-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
55	RQ280443	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	Rectification of Shutdown nature defects by BIKANER & to attend shutdown nature defects by AJMER.	19/Jun/2026	16:00	19/Jun/2026	23:00	Non-Auto mode required of other charged Circuit(non-auto mode of ajmer-Bhadla ii ckt-1).	PLANNED	Approved	19-Jun-26	16:00	19-Jun-26	23:00	ATC reduction by 500MW in NR Export, subjected to WRPC Approval
56	RQ280442	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	Rectification of Shutdown nature defects by BIKANER, AMP of Line reactor and Line bays by BHADLA-2 & to attend shutdown nature defects by AJMER	18/Jun/2026	16:00	18/Jun/2026	23:00	Non-Auto mode required of other charged Circuit(non-auto mode of ajmer-bhadla ii ckt-2)	PLANNED	Approved	18-Jun-26	16:00	18-Jun-26	23:00	ATC reduction by 500MW in NR Export, subjected to WRPC Approval
57	RQ280494	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	D	Attending shutdown nature defect in line	18/Jun/2026	10:00	18/Jun/2026	18:00		PLANNED	Approved	18-Jun-26	17:00	18-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
58	RQ280479	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	D	For defect rectification work	17/Jun/2026	08:00	17/Jun/2026	18:00	non auto of other charge ckt required	PLANNED	Approved	17-Jun-26	17:00	17-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
59	RQ280441	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	D	Rectification of Shutdown nature defects.	16/Jun/2026	16:00	16/Jun/2026	23:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	16-Jun-26	17:00	16-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
60	RQ280403	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	D	Vertical Jumper replacement for horizontal take off in Substation Switchyard by JHATIKARA Substation & SD Nature defects rectification by JHATIKARA TLM.	15/Jun/2026	09:00	17/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	17:00	17-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
61	RQ280413	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	D	Non-Auto of line required for PID testing by KOTESHWAR TLM & For rectification of Shutdown nature defects by MEERT TLM.	15/Jun/2026	08:00	27/Jun/2026	18:00	Non-Auto of line required for PID testing	PLANNED	Approved	15-Jun-26	08:00	27-Jun-26	18:00	

62	RQ280440	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 2	D	Rectification of Shutdown nature defects.	14/Jun/2026	16:00	15/Jun/2026	23:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	14-Jun-26	17:00	15-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
63	RQ280425	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	Defect rectification work & For Spare Reactor Switching under PBSTL construction Works by SIKAR -2 TLM.	14/Jun/2026	09:00	17/Jun/2026	20:00	non auto of other charge ckt required(non auto of parallel ckt required )	PLANNED	Approved	14-Jun-26	17:00	17-Jun-26	20:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
64	RQ280439	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 1	D	Rectification of Shutdown nature defects.	12/Jun/2026	16:00	13/Jun/2026	23:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	12-Jun-26	17:00	13-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
65	RQ280381	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) BHIWANI(PG) (PG) CKT-2	D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	12/Jun/2026	08:00	14/Jun/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	12-Jun-26	08:00	14-Jun-26	20:00	To be availed in Hotline method by A/R in Non auto mode in daily basis
66	RQ280475	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4	D	For shutdown defect rectification	11/Jun/2026	10:00	11/Jun/2026	21:00	Non-auto of parallel circuit required	PLANNED	Approved	11-Jun-26	17:00	11-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
67	RQ280424	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	D	AMP of Line reactor and Line bays by BHADLA-2 TLM & Rectification of Shutdown nature defects buy BIKASNER TLM.	11/Jun/2026	09:00	11/Jun/2026	20:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	11-Jun-26	17:00	11-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
68	RQ280474	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3	D	For shutdown defect rectification	10/Jun/2026	10:00	10/Jun/2026	21:00	Non-auto of parallel circuit required	PLANNED	Approved	10-Jun-26	17:00	10-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
69	RQ280473	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	D	For shutdown defect rectification by BHADLA-2 TLM & For AMP of Line Bay & Reactor Bay by FATEHGARH-2 Substation.	09/Jun/2026	10:00	09/Jun/2026	21:00	Non-auto of parallel circuit required	PLANNED	Approved	09-Jun-26	17:00	09-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
70	RQ280472	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	D	For shutdown defect rectification by BHADLA-2 TLM & For AMP of Line Bay & Reactor Bay by FATEHGARH-2 Substation.	08/Jun/2026	10:00	08/Jun/2026	21:00	Non-auto of parallel circuit required	PLANNED	Approved	08-Jun-26	17:00	08-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
71	RQ280380	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) BHIWANI(PG) (PG) CKT-1	D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	08/Jun/2026	08:00	10/Jun/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	08-Jun-26	08:00	10-Jun-26	20:00	To be availed in Hotline method by A/R in Non auto mode in daily basis
72	RQ280371	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUASA_TL) CKT-2	D	Rectification of SD Nature defects	08/Jun/2026	08:00	09/Jun/2026	18:00	NON Auto of 765 KV DAUSA(PG)-GWALIOR(PG) (PG) CKT-2 required for LILO portion at Dasua	PLANNED	Approved	08-Jun-26	08:00	09-Jun-26	18:00	one ckt at a time, no other shutdown in solar pocket

73	RQ280420	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHIWANI(PG)-NARELA(PNTL) (PNTL) CKT-1	D	For RTV coating & punch point related work	07/Jun/2026	13:00	07/Jun/2026	22:00	PLANNED	Approved	07-Jun-26	13:00	07-Jun-26	22:00	one ckt at a time, no other shutdown in solar pocket	
74	RQ280430	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	D	Defect rectification work and insulator replacement work by SIKAR-2 & KHETRI TLM.	07/Jun/2026	09:00	10/Jun/2026	20:00	non auto of other charge ckt required	PLANNED	Approved	07-Jun-26	16:00	10-Jun-26	23:00	To be availed from 16:00hrs, one ckt at a time, no other shutdown in solar pocket
75	RQ280471	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-2	D	For SLR CSD Fine Tuning Work. Onload switching of reactor is required.	07/Jun/2026	08:00	07/Jun/2026	18:00	Non Auto Mode required of other charge ckt	PLANNED	Approved	07-Jun-26	17:00	07-Jun-26	23:00	In non solar hours in daily basis
76	RQ280419	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT(PG)-NARELA(PNTL) (PNTL) CKT-1	D	For RTV coating & punch point related work	06/Jun/2026	12:00	06/Jun/2026	21:00	PLANNED	Approved	06-Jun-26	15:00	06-Jun-26	23:00	To be availed from 15:00hrs, no other shutdown in solar pocket	
77	RQ280470	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-1	D	For SLR CSD Fine Tuning Work. Onload switching of reactor is required.	06/Jun/2026	08:00	06/Jun/2026	18:00	Non Auto Mode required of other charge ckt	PLANNED	Approved	06-Jun-26	17:00	06-Jun-26	23:00	In non solar hours in daily basis
78	RQ280490	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	Attending shutdown nature defect in line	05/Jun/2026	10:00	05/Jun/2026	18:00	PLANNED	Approved	05-Jun-26	16:00	05-Jun-26	23:00	To be availed from 16:00hrs, no other shutdown in solar pocket	
79	RQ280624	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	D	S/D required for rectification of shutdown nature defects of line.	05/Jun/2026	09:00	05/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	05-Jun-26	17:00	05-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
80	RQ280491	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	Attending shutdown nature defect in line	04/Jun/2026	10:00	04/Jun/2026	18:00	PLANNED	Approved	04-Jun-26	16:00	04-Jun-26	23:00	To be availed from 16:00hrs, no other shutdown in solar pocket	
81	RQ280398	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV Bhadla_2 (PG)-Sikar_2(PSTL) (PB3TL) Ckt-4	D	For Defect Rectification Works in 765 KV Bhadla II-Sikar II TL ckt-4, Ckt-3 shall be under non-auto mode during shutdown by SIKAR-2 TLM & Final commissioning of CSD by BHADLA-2 TLM.	04/Jun/2026	10:00	06/Jun/2026	20:00	Ckt-3 shall be under non-auto mode during shutdown.	PLANNED	Approved	04-Jun-26	16:00	06-Jun-26	23:00	To be availed from 16:00hrs, one ckt at a time, no other shutdown in solar pocket
82	RQ280405	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	D	Vertical Jumper replacement for horizontal take off by Jhatikara , For scheme checking work & defect rectification work by Khetri	04/Jun/2026	09:00	06/Jun/2026	18:00	non auto of other charge ckt required	PLANNED	Approved	04-Jun-26	17:00	06-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
83	RQ280453	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	D	Powerline Crossing by under construction Line "765 kV D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existing line and under construction Line.	04/Jun/2026	08:00	06/Jun/2026	20:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	04-Jun-26	16:00	06-Jun-26	23:00	To be availed from 16:00hrs, one ckt at a time, no other shutdown in solar pocket

84	RQ280454	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	D	Powerline Crossing by under construction Line "765 kv D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existng line and under construction Line.	04/Jun/2026	08:00	06/Jun/2026	20:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	04-Jun-26	16:00	06-Jun-26	23:00	To be availed from 16:00hrs, one ckt at a time, no other shutdown in solar pocket
85	RQ280505	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-2	D	For CSD Fine Tuning Work. 3-4 onload switching required.	03/Jun/2026	09:00	03/Jun/2026	18:00		PLANNED	Approved	03-Jun-26	17:00	03-Jun-26	23:00	In non solar hours in daily basis
86	RQ280434	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	D	For AMP of Line Bay & Reactor Bay	02/Jun/2026	17:30	02/Jun/2026	23:59		PLANNED	Approved	02-Jun-26	17:00	02-Jun-26	23:59	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
87	RQ280503	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV Bhadla_2 (PG)-Sikar_2(PSTL) (PB3TL) Ckt-4	D	For Spare Reactor Switching under PBSTL construction Works	02/Jun/2026	09:00	04/Jun/2026	18:00		PLANNED	Approved	02-Jun-26	17:00	04-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
88	RQ280504	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-1	D	For CSD Fine Tuning Work. 3-4 onload switching required.	02/Jun/2026	09:00	02/Jun/2026	18:00		PLANNED	Approved	02-Jun-26	17:00	02-Jun-26	23:00	In non solar hours in daily basis
89	RQ280370	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUUSA_TL) CKT-1	D	Rectification of SD Nature defects	02/Jun/2026	08:00	03/Jun/2026	18:00	NON auto of 765 KV DAUSA(PG)-GWALIOR(PG) (PG) CKT-1 required for LILO portion at Dasua	PLANNED	Approved	02-Jun-26	08:00	03-Jun-26	18:00	one ckt at a time, no other shutdown in solar pocket
90	RQ280433	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	D	For AMP of Line Bay & Reactor Bay	01/Jun/2026	17:30	01/Jun/2026	23:59		PLANNED	Approved	01-Jun-26	17:00	01-Jun-26	23:59	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
91	RQ280397	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PB3TL) CKT-3	D	For Defect Rectification Works in 765 KV Bhadla II-Sikar II TL ckt-3. Ckt-4 shall be under non-auto mode during shutdown by SIKAR-2 TLM & Final commissioning of CSD by BHADLA-2 TLM.	01/Jun/2026	10:00	03/Jun/2026	20:00	Ckt-4 shall be under non-auto mode during shutdown.	PLANNED	Approved	01-Jun-26	16:00	03-Jun-26	23:00	To be availed from 16:00 hrs
92	RQ280502	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PB3TL) CKT-3	D	For Spare Reactor Switching under PBSTL construction Works	01/Jun/2026	09:00	03/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	16:00	03-Jun-26	23:00	To be availed from 16:00 hrs
93	RQ280429	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	D	Defect rectification work and insulator replacement work by SIKAR-2 & KHETRI TLM.	01/Jun/2026	09:00	04/Jun/2026	20:00	non auto of other charge ccts required	PLANNED	Approved	01-Jun-26	09:00	04-Jun-26	20:00	one ckt at a time, no other shutdown in solar pocket

94	RQ280404	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1		D	Vertical Jumper replacement for horizontal take off by Jhatikara, For scheme checking work & defect rectification work by Khetri	01/Jun/2026	09:00	03/Jun/2026	18:00	non auto of other charge ckt's required	PLANNED	Approved	01-Jun-26	17:00	03-Jun-26	23:00	To be availed from 17:00hrs, one ckt at a time, no other shutdown in solar pocket
95	RQ280451	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Powerline Crossing by under construction Line "765 kV D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existing line and under construction Line.	01/Jun/2026	08:00	03/Jun/2026	20:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	01-Jun-26	08:00	03-Jun-26	20:00	To be availed in Hotline method by A/R in Non auto mode in daily basis
96	RQ280452	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Powerline Crossing by under construction Line "765 kV D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existing line and under construction Line.	01/Jun/2026	08:00	03/Jun/2026	20:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	01-Jun-26	08:00	03-Jun-26	20:00	To be availed in Hotline method by A/R in Non auto mode in daily basis
97	RQ280412	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	Non-Auto of line required for PID testing	01/Jun/2026	08:00	14/Jun/2026	18:00	Non-Auto of line required for PID testing	PLANNED	Approved	01-Jun-26	08:00	14-Jun-26	18:00	
98	RQ281449	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2	PKTSL	D	Power Line crossing by 765 KV D/C Sikar II Narela TL (TL01) under PSKTL	10/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Approved	10-Jun-26	08:00	12-Jun-26	18:00	To be availed in Hotline method by A/R in Non auto mode
99	RQ281448	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1	PKTSL	D	Power Line crossing by 765 KV D/C Sikar II Narela TL (TL01) under PSKTL	07/Jun/2026	08:00	09/Jun/2026	18:00		PLANNED	Approved	07-Jun-26	08:00	09-Jun-26	18:00	To be availed in Hotline method by A/R in Non auto mode
100	RQ279956	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	TOWER TOP PATROLLING & JUMPER TIGHTENING WORK	08/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	12-Jun-26	18:00	Subjected to real time generation scenario at Rihand, Anpara complex
101	RQ279918	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	D	* FOR S/D OF 765KV OBRA C-UNNAO LINE FOR Routine Annual Relay and Protection testing work.	03/Jun/2026	08:00	04/Jun/2026	16:00		PLANNED	Approved	03-Jun-26	08:00	04-Jun-26	16:00	Subjected to real time generation scenario at Rihand, Anpara complex
102	RQ279899	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	765KV 240MVAR Line Reactor Protection Control Cable replacement and Termination	04/Jun/2026	11:00	04/Jun/2026	17:00		PLANNED	Approved	04-Jun-26	11:00	04-Jun-26	17:00	
103	RQ279898	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	765KV 189MVAR Line Reactor Protection Control Cable Replacement and Termination .	03/Jun/2026	11:00	03/Jun/2026	17:00		PLANNED	Rejected					In case of N-1, all the generation will ne lost. UP has to keep sufficient reserve to tackle generation loss.

104	RQ279955	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_D-UNNAO (UP) CKT-1	UPPCL	D	FOR JUMPER TIGHTENING OF RAILWAY CROSSING,NH CROSSING & GANGA EXPRESS WAY CROSSING	01/Jun/2026	08:00	05/Jun/2026	18:00	PLANNED	Approved	01-Jun-26	08:00	05-Jun-26	18:00	Subjected to real time generation scenario at Rihand, Anpara complex
105	RQ281246	OCC_243	cpcc3_sd	BUS	765KV BUS 2 AT ORAI(PG)	POWERGRID	D	Busbar differential relay testing of 765kv Main Bus-2 at Orai.	24/Jun/2026	08:00	24/Jun/2026	18:00	PLANNED	Approved	28-Jun-26	08:00	28-Jun-26	18:00	to be availed on weekends
106	RQ281201	OCC_243	cpcc3_sd	BUS	765KV BUS 2 AT ALIGARH(PG)	POWERGRID	D	Busbar Protection Checking Work	10/Jun/2026	08:00	10/Jun/2026	18:00	PLANNED	Approved	10-Jun-26	08:00	10-Jun-26	18:00	
107	RQ281238	OCC_243	cpcc3_sd	BUS	765KV BUS 2 AT KANPUR GIS(PG)	POWERGRID	D	765kv Bus Bar- 2 Relay Testing and AMP of Bus Bar.	09/Jun/2026	08:00	09/Jun/2026	18:00	PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	18:00	
108	RQ281237	OCC_243	cpcc3_sd	BUS	765KV BUS 1 AT KANPUR GIS(PG)	POWERGRID	D	765kv Bus Bar-1 Relay Testing and AMP of BUS.	04/Jun/2026	08:00	04/Jun/2026	18:00	PLANNED	Approved	04-Jun-26	08:00	04-Jun-26	18:00	
109	RQ281200	OCC_243	cpcc3_sd	BUS	765KV BUS 1 AT ALIGARH(PG)	POWERGRID	D	Busbar Protection Checking Work	03/Jun/2026	08:00	03/Jun/2026	18:00	PLANNED	Approved	03-Jun-26	08:00	03-Jun-26	18:00	
110	RQ280084	OCC_243	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2		D	For Punch Point Rectification	19/Jun/2026	16:00	21/Jun/2026	23:59	PLANNED	Approved	19-Jun-26	16:00	21-Jun-26	23:59	
111	RQ280083	OCC_243	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1		D	For Punch Point Rectification	16/Jun/2026	16:00	18/Jun/2026	23:59	PLANNED	Approved	16-Jun-26	16:00	18-Jun-26	23:59	
112	RQ280060	OCC_243	cpcc1_sd	BUS	765 KV NARELA(PNTL) - BUS 2		D	Bus Bar extension work & HV testing for substation extension of 765 kv Sikar II line bays at Narela	15/Jun/2026	09:00	21/Jun/2026	18:00	PLANNED	Approved	15-Jun-26	17:00	21-Jun-26	23:00	To be taken on daily basis from 17:00hrs
113	RQ280068	OCC_243	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	AMP of bus	10/Jun/2026	15:30	10/Jun/2026	23:30	PLANNED	Approved	10-Jun-26	15:30	10-Jun-26	23:30	
114	RQ280059	OCC_243	cpcc1_sd	BUS	765 KV NARELA(PNTL) - BUS 1		D	Bus Bar extension work & HV testing for substation extension of 765 kv Sikar II line bays at Narela	08/Jun/2026	09:00	13/Jun/2026	18:00	PLANNED	Approved	08-Jun-26	17:00	13-Jun-26	23:00	To be taken on daily basis from 17:00hrs
115	RQ280041	OCC_243	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	08/Jun/2026	09:00	08/Jun/2026	18:00	PLANNED	Approved	08-Jun-26	17:00	08-Jun-26	23:00	To be taken on daily basis from 17:00hrs
116	RQ280054	OCC_243	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)		D	For construction work of BR shifting and ICT-5 (New ICT)	08/Jun/2026	08:00	10/Jun/2026	18:00	PLANNED	Approved	08-Jun-26	17:00	10-Jun-26	23:00	To be taken on daily basis from 17:00hrs
117	RQ280040	OCC_243	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	07/Jun/2026	09:00	07/Jun/2026	18:00	PLANNED	Approved	07-Jun-26	17:00	07-Jun-26	23:00	To be taken on daily basis from 17:00hrs
118	RQ280070	OCC_243	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 2		D	For PSKTL construction Work	02/Jun/2026	09:00	15/Jun/2026	18:00	PLANNED	Approved	02-Jun-26	17:00	15-Jun-26	23:00	To be taken on daily basis from 17:00hrs
119	RQ280071	OCC_243	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	For PSKTL construction Work	02/Jun/2026	09:00	15/Jun/2026	18:00	PLANNED	Approved	02-Jun-26	17:00	15-Jun-26	23:00	To be taken on daily basis from 17:00hrs
120	RQ280053	OCC_243	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)		D	For construction work of BR shifting and ICT-5 (New ICT)	02/Jun/2026	08:00	04/Jun/2026	18:00	PLANNED	Approved	02-Jun-26	15:00	04-Jun-26	23:00	To be taken on daily basis from 15:00hrs

121	RQ280048	OCC_243	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	Bay Extension, Equipment erection and Stringing work under PSKTL	01/Jun/2026	08:00	15/Jun/2026	20:00	Bay Equipment erection and Stringing work	PLANNED	Approved	01-Jun-26	16:00	15-Jun-26	23:00	To be taken on daily basis from 16:00hrs
122	RQ280106	OCC_243	cpcc1_sd	BUS	765 KV BEAWAR - BUS 1		D	Jumpering & stability test for Bus-1 as Powergrid will going to commission 02 bays at Beawar SS (recently charged on 01.04.2026)	20/May/2026	09:00	22/May/2026	19:00	To be availed from 20.05.2026 to 22.05.2026	PLANNED	Approved	20-May-26	09:00	22-May-26	19:00	On daily basis
123	RQ281310	OCC_243	slcdrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Half-Yearly Maintenance & Testing work	16/Jun/2026	08:00	16/Jun/2026	18:00		PLANNED	Approved	16-Jun-26	08:00	16-Jun-26	16:00	Approved till 16:00hrs, SPS healthiness and Rajasthan consent to be taken
124	RQ281253	OCC_243	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	AMP WORK	22/Jun/2026	08:00	22/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	08:00	22-Jun-26	18:00	
125	RQ280287	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	Integration of BR to STATCOM	22/Jun/2026	08:00	23/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	08:00	23-Jun-26	18:00	To be availed on daily basis
126	RQ280288	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	Integration of BR to STATCOM	22/Jun/2026	08:00	23/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	08:00	23-Jun-26	18:00	On daily basis
127	RQ281252	OCC_243	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	AMP WORK	20/Jun/2026	10:27	20/Jun/2026	18:00		PLANNED	Approved	20-Jun-26	10:27	20-Jun-26	18:00	
128	RQ281255	OCC_243	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG)	POWERGRID	D	One Yearly AMP work of 765kV BR-1 at Orai.	20/Jun/2026	08:00	20/Jun/2026	18:00		PLANNED	Approved	20-Jun-26	08:00	20-Jun-26	18:00	
129	RQ280280	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWERGRID	D	CSD FINE TUNNING WORK	18/Jun/2026	16:00	18/Jun/2026	23:00		PLANNED	Approved	18-Jun-26	16:00	18-Jun-26	23:00	
130	RQ280296	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	AMP WORK	14/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	14-Jun-26	08:00	15-Jun-26	18:00	
131	RQ281251	OCC_243	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG)	POWERGRID	D	One Yearly AMP work of 765kV BR-2 at Orai.	13/Jun/2026	08:00	13/Jun/2026	18:00		PLANNED	Approved	13-Jun-26	08:00	13-Jun-26	18:00	
132	RQ281337	OCC_243	slcdrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	Quarterly Maintenance work and Balance AMP work	09/Jun/2026	08:00	09/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	18:00	
133	RQ281259	OCC_243	cpcc3_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGRID	D	PROTECTION TESTING	08/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	
134	RQ281257	OCC_243	cpcc3_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG)	POWERGRID	D	AMP WORK	06/Jun/2026	08:00	06/Jun/2026	18:00		PLANNED	Approved	06-Jun-26	08:00	06-Jun-26	18:00	
135	RQ281256	OCC_243	cpcc3_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG)	POWERGRID	D	AMP WORK	04/Jun/2026	08:00	04/Jun/2026	18:00		PLANNED	Approved	04-Jun-26	08:00	04-Jun-26	18:00	

136	RQ281254	OCC_243	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV FATEHPUR(PG)	POWERGRID	D	FOR 765KV BUS REACTOR#1 AMP WORK ALONG WITH 110MVAR HOT SPARE B/R.	03/Jun/2026	09:00	03/Jun/2026	18:00		PLANNED	Approved	03-Jun-26	09:00	03-Jun-26	18:00	
137	RQ280284	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	D	For safety from induction to facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT)	03/Jun/2026	08:00	04/Jun/2026	18:00		PLANNED	Approved	03-Jun-26	08:00	04-Jun-26	18:00	
138	RQ280282	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV NARELA(PNTL)	PNTL	D	CSD FINE TUNNING WORK & PUNCH POINT WORK	19/Jun/2026	08:00	19/Jun/2026	18:00		PLANNED	Approved	19-Jun-26	08:00	19-Jun-26	18:00	
139	RQ280281	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV NARELA(PNTL)	PNTL	D	CSD FINE TUNNING WORK & PUNCH POINT WORK	18/Jun/2026	08:00	18/Jun/2026	18:00		PLANNED	Approved	18-Jun-26	08:00	18-Jun-26	18:00	
140	RQ280293	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	PRTL	D	FOR PUNCHPOINT RECTIFICATION WORK	16/Jun/2026	16:00	20/Jun/2026	23:00		PLANNED	Approved	16-Jun-26	16:00	20-Jun-26	23:00	
141	RQ280291	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG)	PRTL	D	FOR PUNCHPOINT RECTIFICATION WORK	11/Jun/2026	16:00	15/Jun/2026	23:00		PLANNED	Approved	11-Jun-26	16:00	15-Jun-26	23:00	
142	RQ280274	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation & AMP work	15/Jun/2026	08:00	17/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	17-Jun-26	18:00	
143	RQ280273	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation & AMP work	09/Jun/2026	08:00	11/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	08:00	11-Jun-26	18:00	
144	RQ281003	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_3(PB3TL)	PB3TL	D	Fine tuning of CSD & CT Oil sampling	07/Jun/2026	16:00	08/Jun/2026	22:00		PLANNED	Approved	07-Jun-26	16:00	08-Jun-26	22:00	
145	RQ281000	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_3(PB3TL)	PB3TL	D	Fine tuning of CSD & CT Oil sampling	01/Jun/2026	16:00	02/Jun/2026	22:00		PLANNED	Approved	01-Jun-26	16:00	02-Jun-26	22:00	
146	RQ279909	OCC_243	stuup_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP WORKS	05/Jun/2026	09:00	05/Jun/2026	17:00		PLANNED	Approved	05-Jun-26	09:00	05-Jun-26	17:00	
147	RQ281005	OCC_243	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL)(PB3TL) CKT-1 @BHADLA_3(PB3TL)	PB3TL	D	Fine tuning of CSD & CT Oil sampling	06/Jun/2026	15:00	06/Jun/2026	23:00		PLANNED	Approved					Along with line outage

148	RQ281004	OCC_243	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL)(PB3TL) CKT-2 @BHADLA_3(PB3 TL)	PB3TL	D	Fine tuning of CSD & CT Oil sampling	05/Jun/2026	15:00	05/Jun/2026	23:00		PLANNED	Approved					Along with line outage
149	RQ281199	OCC_243	cpcc3_sd	BAY	705 TIE BAY - 765KV ORAI-ALIGARH (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT ORAI(PG)	POWERGRID	D	Bay AMP testing CB timing after 500 operations (Closing)	30/Jun/2026	08:00	30/Jun/2026	18:00		PLANNED	Approved	30-Jun-26	08:00	30-Jun-26	18:00	
150	RQ281175	OCC_243	cpcc3_sd	BAY	704 MAIN BAY - 765 KV ORAI-ALIGARH (PG) CKT-1 (POWERGRID) AT ØRAI	POWERGRID	D	Bay AMP testing CB timing after 500 operation (Closing)	29/Jun/2026	08:00	29/Jun/2026	18:00		PLANNED	Approved	29-Jun-26	08:00	29-Jun-26	18:00	
151	RQ280940	OCC_243	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP WORK & reversing of clamp/connector direction	27/Jun/2026	17:00	27/Jun/2026	23:00		PLANNED	Approved	27-Jun-26	17:00	27-Jun-26	23:00	
152	RQ280948	OCC_243	cpcc1_sd	BAY	703 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID)	POWERGRID	D	AMP WORK	27/Jun/2026	15:00	27/Jun/2026	23:00		PLANNED	Approved	27-Jun-26	15:00	27-Jun-26	23:00	
153	RQ280939	OCC_243	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	AMP WORK & reversing of clamp/connector direction	26/Jun/2026	17:00	26/Jun/2026	23:00		PLANNED	Approved	26-Jun-26	17:00	26-Jun-26	23:00	
154	RQ280938	OCC_243	cpcc1_sd	BAY	716 MAIN BAY - 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	AMP WORK & reversing of clamp/connector direction	25/Jun/2026	17:00	25/Jun/2026	23:00		PLANNED	Approved	25-Jun-26	17:00	25-Jun-26	23:00	
155	RQ280937	OCC_243	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP WORK & reversing of clamp/connector direction	24/Jun/2026	17:00	24/Jun/2026	23:00		PLANNED	Approved	24-Jun-26	17:00	24-Jun-26	23:00	

156	RQ280936	OCC_243	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	AMP WORK & reversing of clamp/connector direction	23/Jun/2026	17:00	23/Jun/2026	23:00		PLANNED	Approved	23-Jun-26	17:00	23-Jun-26	23:00	
157	RQ280935	OCC_243	cpcc1_sd	BAY	713 MAIN BAY - 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	AMP WORK & reversing of clamp/connector direction	22/Jun/2026	17:00	22/Jun/2026	23:00		PLANNED	Approved	22-Jun-26	17:00	22-Jun-26	23:00	
158	RQ280934	OCC_243	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP WORK & reversing of clamp/connector direction	21/Jun/2026	17:00	21/Jun/2026	23:00		PLANNED	Approved	21-Jun-26	17:00	21-Jun-26	23:00	
159	RQ280933	OCC_243	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT 2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	AMP WORK & reversing of clamp/connector direction	20/Jun/2026	17:00	20/Jun/2026	23:00		PLANNED	Approved	20-Jun-26	17:00	20-Jun-26	23:00	
160	RQ280989	OCC_243	cpcc1_sd	BAY	725 MAIN BAY - 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	AMP WORK	20/Jun/2026	17:00	20/Jun/2026	23:00		PLANNED	Approved	20-Jun-26	17:00	20-Jun-26	23:00	
161	RQ281192	OCC_243	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWERGRID	D	Mechanism & pole overhauling of 709 bay	20/Jun/2026	09:00	20/Jun/2026	18:00		PLANNED	Approved	20-Jun-26	09:00	20-Jun-26	18:00	
162	RQ280932	OCC_243	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT 2 AND FUTURE AT BHADLA(PG)	POWERGRID	D	AMP WORK & reversing of clamp/connector direction	19/Jun/2026	17:00	19/Jun/2026	23:00		PLANNED	Approved	19-Jun-26	17:00	19-Jun-26	23:00	
163	RQ280931	OCC_243	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE	POWERGRID	D	AMP WORK & reversing of clamp/connector direction	18/Jun/2026	17:00	18/Jun/2026	23:00		PLANNED	Approved	18-Jun-26	17:00	18-Jun-26	23:00	

164	RQ280987	OCC_243	cpcc1_sd	BAY	723 TIE BAY - 765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBT) CKT-4 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	AMP WORK	18/Jun/2026	17:00	18/Jun/2026	23:00	PLANNED	Approved	18-Jun-26	17:00	18-Jun-26	23:00		
165	RQ279823	OCC_243	cpcc2_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	AMP WORK	18/Jun/2026	08:30	19/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	18-Jun-26	08:30	19-Jun-26	18:00	
166	RQ281185	OCC_243	cpcc3_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG)	POWERGRID	C	CB OVERHAULING WORK	18/Jun/2026	08:00	21/Jun/2026	18:00		PLANNED	Approved	18-Jun-26	08:00	21-Jun-26	18:00	
167	RQ281176	OCC_243	cpcc3_sd	BAY	702 TIE BAY - 765KV ORAI-ALIGARH (PG) CKT-2 AND 765/400KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	D	Bay AMP testing CB timing after 500 operation (Closing)	18/Jun/2026	08:00	18/Jun/2026	18:00		PLANNED	Approved	18-Jun-26	08:00	18-Jun-26	18:00	
168	RQ280930	OCC_243	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT 1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	AMP WORK & reversing of clamp/connector direction	17/Jun/2026	17:00	17/Jun/2026	23:00		PLANNED	Approved	17-Jun-26	17:00	17-Jun-26	23:00	
169	RQ280986	OCC_243	cpcc1_sd	BAY	722 MAIN BAY - 765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	AMP WORK	17/Jun/2026	17:00	17/Jun/2026	23:00		PLANNED	Approved	17-Jun-26	17:00	17-Jun-26	23:00	
170	RQ280929	OCC_243	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT 1 AND FUTURE AT BHADLA(PG)	POWERGRID	D	AMP WORK & reversing of clamp/connector direction	16/Jun/2026	17:00	16/Jun/2026	23:00		PLANNED	Approved	16-Jun-26	17:00	16-Jun-26	23:00	
171	RQ280985	OCC_243	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	AMP WORK	16/Jun/2026	17:00	16/Jun/2026	23:00		PLANNED	Approved	16-Jun-26	17:00	16-Jun-26	23:00	
172	RQ281177	OCC_243	cpcc3_sd	BAY	701 MAIN BAY - 765KV ORAI-ALIGARH (PG) CKT-2 AT ORAI(PG)	POWERGRID	D	Bay AMP testing CB timing after 500 operation (Closing)	16/Jun/2026	08:00	16/Jun/2026	18:00		PLANNED	Approved	16-Jun-26	08:00	16-Jun-26	18:00	

173	RQ280984	OCC_243	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	AMP WORK	15/Jun/2026	17:00	15/Jun/2026	23:00		PLANNED	Approved	15-Jun-26	17:00	15-Jun-26	23:00	
174	RQ281184	OCC_243	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	C	CB OVERHAULING WORK	15/Jun/2026	08:00	18/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	18-Jun-26	18:00	
175	RQ281178	OCC_243	cpcc3_sd	BAY	716 MAIN BAY - 765 KV AGRA-JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP OF BAY	15/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	15-Jun-26	18:00	
176	RQ280983	OCC_243	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	AMP WORK	13/Jun/2026	17:00	13/Jun/2026	23:00		PLANNED	Approved	13-Jun-26	17:00	13-Jun-26	23:00	
177	RQ280878	OCC_243	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 4 AT BIKANER(PG) AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	AMP WORK	13/Jun/2026	08:00	13/Jun/2026	18:00		PLANNED	Approved	13-Jun-26	08:00	13-Jun-26	18:00	
178	RQ280982	OCC_243	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	AMP WORK	12/Jun/2026	17:00	12/Jun/2026	23:00		PLANNED	Approved	12-Jun-26	17:00	12-Jun-26	23:00	
179	RQ280981	OCC_243	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	AMP WORK	11/Jun/2026	17:00	11/Jun/2026	23:00		PLANNED	Approved	11-Jun-26	17:00	11-Jun-26	23:00	

180	RQ280979	OCC_243	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	AMP WORK	10/Jun/2026	17:00	10/Jun/2026	23:00		PLANNED	Approved	10-Jun-26	17:00	10-Jun-26	23:00	
181	RQ281193	OCC_243	cpcc3_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWERGRID	D	Mechanism & pole overhauling of 709 bay	10/Jun/2026	09:00	10/Jun/2026	18:00		PLANNED	Approved	10-Jun-26	09:00	10-Jun-26	18:00	
182	RQ280978	OCC_243	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	AMP WORK	09/Jun/2026	17:00	09/Jun/2026	23:00		PLANNED	Approved	09-Jun-26	17:00	09-Jun-26	23:00	
183	RQ280977	OCC_243	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	AMP WORK	08/Jun/2026	17:00	08/Jun/2026	23:00		PLANNED	Approved	08-Jun-26	17:00	08-Jun-26	23:00	
184	RQ281191	OCC_243	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP OF 703 BAY	08/Jun/2026	09:00	08/Jun/2026	20:00		PLANNED	Approved	08-Jun-26	09:00	08-Jun-26	20:00	
185	RQ281198	OCC_243	cpcc3_sd	BAY	711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWERGRID	C	CB OVERHAULING WORK	08/Jun/2026	08:00	11/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	11-Jun-26	18:00	
186	RQ280975	OCC_243	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	AMP WORK	07/Jun/2026	17:00	07/Jun/2026	23:00		PLANNED	Approved	07-Jun-26	17:00	07-Jun-26	23:00	
187	RQ280974	OCC_243	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	AMP WORK	06/Jun/2026	17:00	06/Jun/2026	23:00		PLANNED	Approved	06-Jun-26	17:00	06-Jun-26	23:00	

188	RQ280973	OCC_243	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	AMP WORK	05/Jun/2026	17:00	05/Jun/2026	23:00	PLANNED	Approved	05-Jun-26	17:00	05-Jun-26	23:00
189	RQ280877	OCC_243	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWERGRID	D	AMP WORK	05/Jun/2026	08:00	05/Jun/2026	18:00	PLANNED	Approved	05-Jun-26	08:00	05-Jun-26	18:00
190	RQ280972	OCC_243	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	AMP WORK	04/Jun/2026	17:00	04/Jun/2026	23:00	PLANNED	Approved	04-Jun-26	17:00	04-Jun-26	23:00
191	RQ280971	OCC_243	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	AMP WORK	03/Jun/2026	17:00	03/Jun/2026	23:00	PLANNED	Approved	03-Jun-26	17:00	03-Jun-26	23:00
192	RQ280970	OCC_243	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	AMP WORK	02/Jun/2026	17:00	02/Jun/2026	23:00	PLANNED	Approved	02-Jun-26	17:00	02-Jun-26	23:00
193	RQ281186	OCC_243	cpcc3_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG)	POWERGRID	D	AMP WORK	02/Jun/2026	08:00	03/Jun/2026	18:00	PLANNED	Approved	02-Jun-26	08:00	03-Jun-26	18:00
194	RQ281180	OCC_243	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	D	AMP WORK	02/Jun/2026	08:00	02/Jun/2026	18:00	PLANNED	Approved	02-Jun-26	08:00	02-Jun-26	18:00

195	RQ280969	OCC_243	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	AMP WORK	01/Jun/2026	17:00	01/Jun/2026	23:00		PLANNED	Approved	01-Jun-26	17:00	01-Jun-26	23:00	
196	RQ280867	OCC_243	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	C	To facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT)	01/Jun/2026	08:00	30/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	30-Jun-26	18:00	
197	RQ280866	OCC_243	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	C	To facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT)	01/Jun/2026	08:00	30/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	30-Jun-26	18:00	
198	RQ281183	OCC_243	cpcc3_sd	BAY	707 MAIN BAY - 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWERGRID	C	CB OVERHAULING WORK	01/Jun/2026	08:00	04/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	04-Jun-26	18:00	
199	RQ280868	OCC_243	cpcc1_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE	POWERGRID	C	To facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT)	01/Jun/2026	08:00	30/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	30-Jun-26	18:00	
200	RQ281179	OCC_243	cpcc3_sd	BAY	707 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP WORK	01/Jun/2026	08:00	02/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	02-Jun-26	18:00	
201	RQ280857	OCC_243	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Jun/2026	08:00	27/Jun/2026	18:00		PLANNED	Approved	27-Jun-26	08:00	27-Jun-26	18:00	
202	RQ280856	OCC_243	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	26/Jun/2026	08:00	26/Jun/2026	18:00		PLANNED	Approved	26-Jun-26	08:00	26-Jun-26	18:00	
203	RQ280863	OCC_243	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	15-Jun-26	18:00	

204	RQ280862	OCC_243	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	15-Jun-26	18:00	
205	RQ281429	OCC_243	sldcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	22/Jun/2026	08:00	22/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	08:00	22-Jun-26	18:00	
206	RQ281428	OCC_243	sldcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	16/Jun/2026	08:00	16/Jun/2026	18:00		PLANNED	Approved	16-Jun-26	08:00	16-Jun-26	18:00	
207	RQ281431	OCC_243	sldcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	08/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	
208	RQ281432	OCC_243	sldcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	05/Jun/2026	08:00	05/Jun/2026	18:00		PLANNED	Approved	05-Jun-26	08:00	05-Jun-26	18:00	
209	RQ281430	OCC_243	sldcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	01/Jun/2026	08:00	01/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	01-Jun-26	18:00	
210	RQ280988	OCC_243	cpcc1_sd	BAY	724 MAIN BAY - 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTL) CKT-4 (PBTL) AT 765 KV FATEHGARH_II(PG))	PBTL	D	AMP WORK	19/Jun/2026	17:00	19/Jun/2026	23:00		PLANNED	Approved	19-Jun-26	17:00	19-Jun-26	23:00	
211	RQ280869	OCC_243	apl_sd	BAY	710 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL)	BKTL	D	Annual Maintenance Program	18/Jun/2026	09:00	18/Jun/2026	18:00	Annual Maintenance Program	PLANNED	Approved	18-Jun-26	09:00	18-Jun-26	18:00	
212	RQ280865	OCC_243	apl_sd	BAY	711 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)	BKTL	D	Annual Maintenance Program	17/Jun/2026	09:00	17/Jun/2026	18:00	Annual Maintenance Program	PLANNED	Approved	17-Jun-26	09:00	17-Jun-26	18:00	

213	RQ280864	OCC_243	apl_sd	BAY	713 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL)	BKTL	D	Annual Maintenance Program	16/Jun/2026	09:00	16/Jun/2026	18:00	Annual Maintenance Program	PLANNED	Approved	16-Jun-26	09:00	16-Jun-26	18:00	
214	RQ280858	OCC_243	apl_sd	BAY	714 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)	BKTL	D	Annual Maintenance Program	15/Jun/2026	09:00	15/Jun/2026	18:00	Annual Maintenance Program	PLANNED	Approved	15-Jun-26	09:00	15-Jun-26	18:00	
215	RQ280920	OCC_243	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP Work	17/Jun/2026	08:00	17/Jun/2026	18:00		PLANNED	Approved	17-Jun-26	08:00	17-Jun-26	18:00	
216	RQ280919	OCC_243	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP Work	16/Jun/2026	08:00	16/Jun/2026	18:00		PLANNED	Approved	16-Jun-26	08:00	16-Jun-26	18:00	
217	RQ280918	OCC_243	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP Work	15/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	15-Jun-26	18:00	
218	RQ280917	OCC_243	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP Work	14/Jun/2026	08:00	14/Jun/2026	18:00		PLANNED	Approved	14-Jun-26	08:00	14-Jun-26	18:00	
219	RQ280916	OCC_243	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP Work	13/Jun/2026	08:00	13/Jun/2026	18:00		PLANNED	Approved	13-Jun-26	08:00	13-Jun-26	18:00	
220	RQ280915	OCC_243	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP Work	12/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Approved	12-Jun-26	08:00	12-Jun-26	18:00	

221	RQ280914	OCC_243	cpc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP Work	11/Jun/2026	08:00	11/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	08:00	11-Jun-26	18:00	
222	RQ280913	OCC_243	cpc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP Work	09/Jun/2026	08:00	09/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	18:00	
223	RQ280912	OCC_243	cpc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP Work	08/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	
224	RQ280911	OCC_243	cpc1_sd	BAY	707R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 @SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP Work	07/Jun/2026	08:00	07/Jun/2026	18:00		PLANNED	Approved	07-Jun-26	08:00	07-Jun-26	18:00	
225	RQ280910	OCC_243	cpc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP Work	06/Jun/2026	08:00	06/Jun/2026	18:00		PLANNED	Approved	06-Jun-26	08:00	06-Jun-26	18:00	
226	RQ280906	OCC_243	cpc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	C	CB Foundation Reactification Work	11/Jun/2026	08:00	20/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	08:00	20-Jun-26	18:00	
227	RQ280909	OCC_243	cpc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	C	CB Foundation Reactification Work	01/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	10-Jun-26	18:00	



236	RQ279998	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)	D	AMP Work & COE Compliances	25/Jun/2026	18:00	25/Jun/2026	23:59		PLANNED	Approved	25-Jun-26	18:00	25-Jun-26	23:59	
237	RQ280027	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 at Fatehgarh_III(PG)	D	For Punch Point Rectification	25/Jun/2026	16:00	26/Jun/2026	23:59		PLANNED	Approved	25-Jun-26	16:00	26-Jun-26	23:59	
238	RQ279980	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	D	PRV SWITCH REPLACEMENT WORK	25/Jun/2026	13:00	25/Jun/2026	23:00	PRV switch replacement work	PLANNED	Approved	25-Jun-26	15:00	25-Jun-26	23:00	To be availed from 15:00hrs,
239	RQ279982	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	D	For safety from induction to facilitate construction work of ICT-5 (New ICT).	24/Jun/2026	08:00	26/Jun/2026	18:00		PLANNED	Approved	24-Jun-26	15:00	26-Jun-26	23:00	To be availed from 15:00hrs,
240	RQ280026	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 at Fatehgarh_III(PG)	D	For Punch Point Rectification	23/Jun/2026	16:00	24/Jun/2026	23:59		PLANNED	Approved	23-Jun-26	16:00	24-Jun-26	23:59	
241	RQ280008	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	D	Punch point rectification	19/Jun/2026	16:00	20/Jun/2026	23:00		PLANNED	Approved	19-Jun-26	16:00	20-Jun-26	23:00	
242	RQ279992	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BIKANER(PG)	D	For Oil Leakage attend and AMP work	18/Jun/2026	15:00	18/Jun/2026	23:00		PLANNED	Approved	18-Jun-26	15:00	18-Jun-26	23:00	
243	RQ280007	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	D	Punch point rectification	17/Jun/2026	16:00	18/Jun/2026	23:00		PLANNED	Approved	17-Jun-26	16:00	18-Jun-26	23:00	
244	RQ280006	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	D	Punch point rectification	15/Jun/2026	16:00	16/Jun/2026	23:00		PLANNED	Approved	15-Jun-26	16:00	16-Jun-26	23:00	
245	RQ280005	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	D	Spare Selection	13/Jun/2026	16:00	14/Jun/2026	23:00		PLANNED	Approved	13-Jun-26	16:00	14-Jun-26	23:00	
246	RQ280004	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	D	Spare Selection	11/Jun/2026	16:00	12/Jun/2026	23:00		PLANNED	Approved	11-Jun-26	16:00	12-Jun-26	23:00	
247	RQ280586	OCC_243	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	D	For LBB Relay Retrofitment work	10/Jun/2026	08:30	10/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	10-Jun-26	17:00	10-Jun-26	23:00	From 17:00hrs
248	RQ280003	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	D	Spare Selection	09/Jun/2026	16:00	10/Jun/2026	23:00		PLANNED	Approved	09-Jun-26	16:00	10-Jun-26	23:00	
249	RQ280002	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	D	AMP Work	09/Jun/2026	09:00	09/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	17:00	09-Jun-26	23:00	From 17:00hrs
250	RQ280585	OCC_243	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	D	For LBB Relay Retrofitment work	09/Jun/2026	08:30	09/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	09-Jun-26	17:00	09-Jun-26	23:00	From 17:00hrs
251	RQ279994	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	D	COE audit compliance and IOM compliances	08/Jun/2026	15:00	08/Jun/2026	23:00		PLANNED	Approved	08-Jun-26	15:00	08-Jun-26	23:00	
252	RQ280001	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	D	AMP Work	08/Jun/2026	09:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	15:00	08-Jun-26	23:00	From 15:00hrs
253	RQ279993	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	D	COE audit compliance and IOM compliances	04/Jun/2026	15:00	04/Jun/2026	23:00		PLANNED	Approved	04-Jun-26	17:00	04-Jun-26	23:00	From 17:00hrs

254	RQ280016	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	COE compliance & AMP work	03/Jun/2026	17:00	04/Jun/2026	04:00	COE compliance & AMP work	PLANNED	Approved	03-Jun-26	17:00	04-Jun-26	04:00	From 17:00hrs on daily basis
255	RQ279988	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT NARELA(PNTL)		D	CSD find tuning work & shutdown related punch point related work	03/Jun/2026	12:00	03/Jun/2026	20:00	CSD find tuning work	PLANNED	Approved	03-Jun-26	15:00	03-Jun-26	23:00	From 15:00hrs on daily basis
256	RQ279975	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For AMP & scheme checking work	03/Jun/2026	09:00	04/Jun/2026	17:00		PLANNED	Approved	03-Jun-26	15:00	04-Jun-26	17:00	From 15:00hrs on daily basis
257	RQ280015	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	COE compliance & AMP work	02/Jun/2026	17:00	03/Jun/2026	04:00	COE compliance & AMP work	PLANNED	Approved	02-Jun-26	17:00	03-Jun-26	04:00	From 17:00hrs on daily basis
258	RQ279987	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT NARELA(PNTL)		D	CSD find tuning work & shutdown related punch point related work	02/Jun/2026	11:00	02/Jun/2026	19:00	CSD find tuning work	PLANNED	Approved	02-Jun-26	15:00	02-Jun-26	23:00	From 15:00hrs on daily basis
259	RQ280014	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	COE compliance & AMP work	01/Jun/2026	17:00	02/Jun/2026	04:00	COE compliance & AMP work	PLANNED	Approved	01-Jun-26	17:00	02-Jun-26	04:00	From 17:00hrs on daily basis
260	RQ279986	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT NARELA(PNTL)		D	CSD find tuning work & shutdown related punch point related work	01/Jun/2026	10:00	01/Jun/2026	18:00	CSD find tuning work	PLANNED	Approved	01-Jun-26	15:00	01-Jun-26	23:00	From 15:00hrs on daily basis
261	RQ279974	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/Jun/2026	09:00	02/Jun/2026	17:00		PLANNED	Approved	01-Jun-26	16:00	02-Jun-26	23:00	From 16:00hrs on daily basis
262	RQ281325	OCC_243	slcdrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	23/Jun/2026	08:00	23/Jun/2026	18:00		PLANNED	Approved	23-Jun-26	17:00	23-Jun-26	23:00	From 17:00hrs on daily basis
263	RQ281326	OCC_243	slcdrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Half-Yearly Maintenance & Testing work	12/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Approved	12-Jun-26	08:00	12-Jun-26	18:00	
264	RQ281329	OCC_243	slcdrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	10/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	10-Jun-26	17:00	10-Jun-26	23:00	From 17:00hrs on daily basis
265	RQ281322	OCC_243	slcdrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	03/Jun/2026	08:00	03/Jun/2026	18:00		PLANNED	Approved	03-Jun-26	08:00	03-Jun-26	18:00	
266	RQ279963	OCC_243	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BARA(UP)	UPPTCL	D	Isolator Maaintenance	15/Jun/2026	06:00	16/Jun/2026	18:30	765 KV Line 1 & 2, 400 KV line-1 & 2 & ICT-1 will remains in service. There will be no disruption in power evacuation.	PLANNED	Approved	15-Jun-26	06:00	16-Jun-26	18:30	
267	RQ279961	OCC_243	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP WORKS	08/Jun/2026	09:00	08/Jun/2026	17:00		PLANNED	Approved	08-Jun-26	09:00	08-Jun-26	17:00	
268	RQ279960	OCC_243	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP WORKS	03/Jun/2026	09:00	03/Jun/2026	17:00		PLANNED	Approved	03-Jun-26	09:00	03-Jun-26	17:00	
269	RQ280991	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_3(PB3TL)	PB3TL	D	Fine tuning of CSD & CT Oil sampling	06/Jun/2026	15:00	10/Jun/2026	23:00		PLANNED	Approved	06-Jun-26	15:00	10-Jun-26	23:00	

270	RQ280992	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_3(PB3TL)	PB3TL	D	Fine tuning of CSD & CT Oil sampling	01/Jun/2026	15:00	05/Jun/2026	23:00		PLANNED	Approved	01-Jun-26	15:00	05-Jun-26	23:00	
271	RQ281297	OCC_243	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWERGRID	D	Two Yearly AMP work and Relay testing works of 765/400kV ICT-2 at Orai.	05/Jun/2026	10:00	05/Jun/2026	18:00		PLANNED	Approved	07-Jun-26	10:00	07-Jun-26	18:00	To be availed on weekend , 400MW reduction in NR Import
272	RQ281290	OCC_243	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG)	POWERGRID	D	AMP of ICT-II	05/Jun/2026	10:00	05/Jun/2026	18:00		PLANNED	Approved	05-Jun-26	10:00	05-Jun-26	18:00	
273	RQ281291	OCC_243	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP of ICT-I	03/Jun/2026	10:00	03/Jun/2026	18:00		PLANNED	Approved	03-Jun-26	10:00	03-Jun-26	18:00	
274	RQ280997	OCC_243	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)	POWERGRID	D	For rectification of SF6 leakage from one GIB compartment (710-08B)	01/Jun/2026	08:00	03/Jun/2026	18:00	to be availed in May	PLANNED	Approved	01-Jun-26	08:00	03-Jun-26	18:00	On daily basis
275	RQ281393	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	Charging of T&R make 80 MVAR line reactor at Kanpur, subject to charging approval	30/Jun/2026	15:00	30/Jun/2026	17:00		PLANNED	Approved	30-Jun-26	15:00	30-Jun-26	17:00	
276	RQ280670	OCC_243	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	BAY EQUIPMENT TESTING	29/Jun/2026	08:00	30/Jun/2026	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Rejected					Line shutdown may be rejected / Utility may apply for Bay shutdown
277	RQ281386	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work & testing of bay equipment	29/Jun/2026	08:00	29/Jun/2026	18:00		PLANNED	Approved	29-Jun-26	16:00	29-Jun-26	23:00	May be given from 16:00Hrs/One line shutdown at a time from both ends
278	RQ281095	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	Pre-commissioning test of T&R make 80 MVAR line reactor at Kanpur. After this s/d, 400kV Kanpur-Ballabgharh-1 line will be charged with out line reactor at Kanpur.	29/Jun/2026	08:00	29/Jun/2026	16:00		PLANNED	Approved	29-Jun-26	08:00	29-Jun-26	16:00	
279	RQ281117	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERGRID	C	Retrofitment of entire conventional protection system of 400 kv Kanpur Allahabad 2 Line with Process bus based protection/ SAS system	27/Jun/2026	08:00	30/Jun/2026	16:00		PLANNED	Rejected					May be rejected due to high Northern demand period / Utility may be planned during lean demand period
280	RQ281098	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	"Retrofitment of entire conventional protection system of 400 kv Panki Fatehpur Line 2 with Process bus based protection/ SAS system, Line is charged in bypass mode at 400 kv Kanpur through Tie CB A/r of other ckt to be disabled."	27/Jun/2026	08:00	30/Jun/2026	16:00		PLANNED	Rejected					May be rejected due to high Northern demand period / Utility may be planned during lean demand period

281	RQ281129	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWERGRID	D	Line side equipment Amp work, TL defect rectification and A/R off of 400kV Sohawal Lucknow Ckt -1	27/Jun/2026	08:00	27/Jun/2026	16:00		PLANNED	Approved	27-Jun-26	08:00	27-Jun-26	16:00	
282	RQ281414	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	LBB testing of Tie Bay 428 after retrofitment of old LBB relay with process bus LBB relay through protection operation of 400 kv Knp GIS Line 2, After LBB test of 428 Tie, 428 Tie Bay between 400 kv GIS Line 1 & 2 will be charged A/r of other ckt to be disabled.	26/Jun/2026	08:00	26/Jun/2026	23:00		PLANNED	Approved	26-Jun-26	08:00	26-Jun-26	23:00	
283	RQ281058	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	"400 kv Busbar Relay Retrofitment A/r of other ckt to be disabled."	26/Jun/2026	08:00	26/Jun/2026	16:00		PLANNED	Approved	26-Jun-26	08:00	26-Jun-26	16:00	
284	RQ281128	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERGRID	D	line side equipment Amp work, TL defect rectification and A/R off of 400kV Sohawal Lucknow Ckt-2	26/Jun/2026	08:00	26/Jun/2026	16:00		PLANNED	Approved	26-Jun-26	08:00	26-Jun-26	16:00	
285	RQ281072	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	NON-AUTO MODE OF 400KV SINGRAULLI-ALLAHABAD-3 DURING S/D MID-SPAN JOINT RECTIFICATION WORK IN 400KV ALLAHABAD-KANPUR GIS CKT-2.	25/Jun/2026	08:00	28/Jun/2026	16:00		PLANNED	Approved	25-Jun-26	08:00	28-Jun-26	16:00	Non auto mode may be allowed
286	RQ281123	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWERGRID	D	Line side equipment Amp work, TL defect rectification and A/R off of 400kV Ballia Sohawal Ckt -1	25/Jun/2026	08:00	25/Jun/2026	16:00		PLANNED	Approved	25-Jun-26	08:00	25-Jun-26	16:00	
287	RQ281119	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	"SHUTDOWN FOR MID-SPAN JOINT RECTIFICATION WORK BY AGENCY M/s. ALAMAT HOSSAIN. Line shutdown for Line and Bay AMP Works at Allahabad SS For AMP of line bay and Non-switchable Line reactor by Kanpur GIS"	25/Jun/2026	08:00	28/Jun/2026	16:00		PLANNED	Approved	25-Jun-26	08:00	28-Jun-26	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time

288	RQ281120	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	C	New line recator under addcap (4RT03 package):Installation of new line recator under addcap: After this s/d, 400kV Kanpur-Ballabgarh-1 line will be charged with out line reactor at Kanpur.	25/Jun/2026	08:00	26/Jun/2026	16:00			PLANNED	Rejected						utility to apply in d-5 basis
289	RQ281064	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	"400 KV Busbar Relay Retrofitment A/r of other ckt to be disabled."	25/Jun/2026	08:00	25/Jun/2026	16:00			PLANNED	Approved	25-Jun-26	08:00	25-Jun-26	16:00		
290	RQ281118	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	NON-AUTO MODE OF CKT-1 DURING S/D MID-SPAN JOINT RECTIFICATION WORK IN CKT-2.	25/Jun/2026	08:00	28/Jun/2026	16:00			PLANNED	Approved	25-Jun-26	08:00	28-Jun-26	16:00		Non auto mode may be allowed
291	RQ281047	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	23/Jun/2026	08:00	24/Jun/2026	16:00			PLANNED	Approved	23-Jun-26	08:00	24-Jun-26	16:00		
292	RQ281048	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	AUTO RECLOSE OFF TO FACILITATE SHUT DOWN OF 400 KV VARANASI SARNATH CKT 1 SHUTDOWN	23/Jun/2026	08:00	24/Jun/2026	16:00			PLANNED	Approved	23-Jun-26	08:00	24-Jun-26	16:00		
293	RQ281140	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	C	"Retrofitment of entire conventional protection system of 400 kv Panki Fatehpur Line 2 with Process bus based protection/ SAS system, Line is charged in bypass mode at 400 kv Kanpur through Tie CB A/r of other ckt to be disabled."	23/Jun/2026	08:00	26/Jun/2026	16:00			PLANNED	Rejected						May be rejected due to high Northern demand period / Utility may be planned during lean demand period
294	RQ281443	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	Power Line crossing by 765 KV D/C Sikar II Narela TL (TL01) under PSKTL	23/Jun/2026	08:00	25/Jun/2026	18:00	to be availed from 23.05.2026 to 25.05.2026		PLANNED	Approved	23-Jun-26	08:00	25-Jun-26	18:00		Utility may complete the work in Hotline method using AR off on daily
295	RQ280665	OCC_243	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWERGRID	D	BAY EQUIPMENT TESTING	22/Jun/2026	08:00	23/Jun/2026	18:00	LINE SHUTDOWN REQUIRED		PLANNED	Rejected						Line shutdown may be rejected / Utility may apply for Bay shutdown
296	RQ281399	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERGRID	D	LBB testing of Tie Bay 431 after retrofitment of old LBB relay with process bus LBB relay through protection operation of 315 MVA ICT 2	22/Jun/2026	08:00	22/Jun/2026	18:00			PLANNED	Approved	22-Jun-26	08:00	22-Jun-26	18:00		

								"Retrofitment of entire conventional protection system of 400 kV Knp GIS 2 Line with Process bus based protection/ SAS system, 400 kV Knp GIS 2 will be charged through 429 Main bay only. A/r of other ckt to be disabled."											Rejected						May be rejected due to high Northern demand period / Utility may be planned during lean demand period	
297	RQ281085	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	C		22/Jun/2026	08:00	26/Jun/2026	16:00							PLANNED							
298	RQ281062	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	"400 kV Busbar Relay Retrofitment A/r of other ckt to be disabled."	22/Jun/2026	08:00	22/Jun/2026	16:00								PLANNED	Approved	22-Jun-26	08:00	22-Jun-26	16:00	
299	RQ281075	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	"S/D DURING MIDSPAN JOINT RECTIFICATION IN 400KV ALLAHABAD-KANPUR GIS CKT-1 IN MULTI-CIRCUIT TOWER. A/r of other ckt to be disabled."	21/Jun/2026	08:00	24/Jun/2026	16:00								PLANNED	Approved	21-Jun-26	08:00	24-Jun-26	16:00	Non auto mode off may be allowed along with Allahabad-Kanpur ckt-1 shutdown
300	RQ281112	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	NON-AUTO MODE OF CKT-2 DURING S/D MID-SPAN JOINT RECTIFICATION WORK IN CKT-1.	21/Jun/2026	08:00	24/Jun/2026	16:00								PLANNED	Approved	21-Jun-26	08:00	24-Jun-26	16:00	Non auto may be allowed
301	RQ281068	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	"400 kV Busbar Relay Retrofitment A/r of other ckt to be disabled."	21/Jun/2026	08:00	21/Jun/2026	16:00								PLANNED	Approved	21-Jun-26	08:00	21-Jun-26	16:00	
302	RQ281415	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	LBB testing of Tie Bay 428 after retrofitment of old LBB relay with process bus LBB relay through protection operation of 400 kV Knp GIS Line 1 A/r of other ckt to be disabled.	21/Jun/2026	08:00	21/Jun/2026	23:00								PLANNED	Approved	21-Jun-26	08:00	21-Jun-26	23:00	
303	RQ281111	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	"S/D for Midspan joint rectification work by Agency M/s. ALAMAT HOSSAIN.by Allahbad TLM For AMP of line bay and Non-switchable Line reactor. By Kanpur GIS"	21/Jun/2026	08:00	24/Jun/2026	16:00								PLANNED	Approved	21-Jun-26	08:00	24-Jun-26	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
304	RQ279931	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR-2(PG) LINE FOR CONNECTING OF NEW 400KV >X BUSBAR.	20/Jun/2026	10:00	20/Jun/2026	17:00								PLANNED	Approved	20-Jun-26	10:00	20-Jun-26	17:00	

305	RQ281442	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	Power Line crossing by 765 KV D/C Sikar II Narela TL (TL01) under PSKTL	20/Jun/2026	08:00	22/Jun/2026	18:00	to be availed from 20.05.2026 to 22.05.2026	PLANNED	Approved	20-Jun-26	08:00	22-Jun-26	18:00	Utility may complete the work in Hotline method using AR off on daily
306	RQ279932	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR-1(PG) LINE FOR CONNECTING OF NEW 400KV >X BUSBAR.	19/Jun/2026	10:00	19/Jun/2026	17:00		PLANNED	Approved	19-Jun-26	10:00	19-Jun-26	17:00	
307	RQ281158	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	AUTORECLOSE OFF TO FACILITATE THE SHUTDOWN OF 400 KV VARANASI SARNATH CKT 2 LINE	19/Jun/2026	08:00	20/Jun/2026	16:00		PLANNED	Approved	19-Jun-26	08:00	20-Jun-26	16:00	
308	RQ281452	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	Power Line crossing by 765 KV D/C Sikar II Narela TL (TL01) under PSKTL	19/Jun/2026	08:00	21/Jun/2026	18:00		PLANNED	Approved	19-Jun-26	08:00	21-Jun-26	18:00	Utility may complete the work in Hotline method using AR off on daily
309	RQ281159	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	19/Jun/2026	08:00	20/Jun/2026	16:00		PLANNED	Approved	19-Jun-26	08:00	20-Jun-26	16:00	
310	RQ281152	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIJI (PG) CKT 2	POWERGRID	D	For attending Shutdown Nature Defects under Sitarganj,Bareilly and Pithoragarh TLM Jurisdiction With Non Auto Mode of 400 kv Jauljibi - Bareilly-1 (765KV) TL	18/Jun/2026	08:00	18/Jun/2026	16:00		PLANNED	Approved	18-Jun-26	08:00	18-Jun-26	16:00	
311	RQ281084	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	C	"Retrofitment of entire conventional protection system of 400 kv Knp GIS 1 Line with Process bus based protection/ SAS system, 400 kv Knp GIS 1 will be charged through 427 Main bay only. 428 Tie bay will remain under shutdown for retrofitment of protection system of 400 kv Knp GIS Line 2 in same dia A/r of other ckt to be disabled."	17/Jun/2026	08:00	21/Jun/2026	16:00		PLANNED	Rejected					May be rejected due to high Northern demand period / Utility may be planned during lean demand period
312	RQ281451	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-1	POWERGRID	D	Power Line crossing by 765 KV D/C Sikar II Narela TL (TL01) under PSKTL	16/Jun/2026	08:00	18/Jun/2026	18:00		PLANNED	Approved	16-Jun-26	14:00	18-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 14:00Hrs

313	RQ281093	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	"LBB testing of Tie Bay-413 after retrofitment of old LBB relay with process bus LBB relay with protection of 400 kv Knp Auraiya Line 2. After this s/d, 413 bay will be charged. A/r of other ckt to be disabled."	16/Jun/2026	08:00	16/Jun/2026	16:00	PLANNED	Approved	16-Jun-26	08:00	16-Jun-26	16:00	
314	RQ281107	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	Line shutdown for Line bay AMP Works at Allahabad SS.	15/Jun/2026	08:00	15/Jun/2026	16:00	PLANNED	Approved	15-Jun-26	08:00	15-Jun-26	16:00	
315	RQ281151	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULJIVI (PG) CKT-1	POWERGRID	D	For attending Shutdown Nature Defects under Sitarganj, Bareilly and Pithoragarh TLM Jurisdiction With Non Auto Mode of 400 kv Jauljibi - Bareilly-2 (765kv) TL	15/Jun/2026	08:00	15/Jun/2026	16:00	PLANNED	Approved	15-Jun-26	08:00	15-Jun-26	16:00	
316	RQ281137	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	C	"Retrofitment of entire conventional protection system of 400 kv Knp Auraiya Line 2 with Process bus based protection/ SAS system, After this retrofitment, 400 kv Knp Auraiya Line 2 will be charged from 414 Main Bay only A/r of other ckt to be disabled."	13/Jun/2026	08:00	16/Jun/2026	16:00	PLANNED	Rejected					May be rejected due to high Northern demand period / Utility may be planned during lean demand period
317	RQ281065	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	"For LBB Retrofitment A/r of other ckt to be disabled."	13/Jun/2026	08:00	13/Jun/2026	16:00	PLANNED	Approved	13-Jun-26	08:00	13-Jun-26	16:00	
318	RQ281057	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	"For LBB Retrofitment A/r of other ckt to be disabled."	12/Jun/2026	08:00	12/Jun/2026	16:00	PLANNED	Approved	12-Jun-26	08:00	12-Jun-26	16:00	
319	RQ281139	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	"LBB testing of Tie Bay-413 after retrofitment of old LBB relay with process bus LBB relay with protection of 400 kv Knp Blb line 2. A/r of other ckt to be disabled."	12/Jun/2026	08:00	12/Jun/2026	16:00	PLANNED	Approved	12-Jun-26	08:00	12-Jun-26	16:00	
320	RQ281086	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	C	NHAI Line diversion work	11/Jun/2026	08:00	26/Jun/2026	18:00	PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period

321	RQ281411	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	Non auto required for Porcelian to Polymer Insulator replacement work (400KV Fatehpur-Mainpuri 2))	11/Jun/2026	08:00	12/Jun/2026	16:00		PLANNED	Approved	11-Jun-26	08:00	12-Jun-26	16:00		
322	RQ281412	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Replacement of Porcelian Insulator to Polymer Insulator	11/Jun/2026	08:00	12/Jun/2026	16:00		PLANNED	Approved	11-Jun-26	08:00	12-Jun-26	16:00		
323	RQ281071	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	"Line shutdown for Line bay and Bay AMP Works at Allahabad SS. A/r of other ckt to be disabled."	10/Jun/2026	08:00	10/Jun/2026	16:00		PLANNED	Approved	10-Jun-26	08:00	10-Jun-26	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ upto 16:00Hrs/ Utility must request Line AR off separately instead of writing in Reason	
324	RQ281070	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	"Line shutdown for Line bay and Bay AMP Works at Allahabad SS. A/r of other ckt to be disabled."	09/Jun/2026	08:00	09/Jun/2026	16:00		PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ upto 16:00Hrs/ Utility must request Line AR off separately instead of writing in Reason	
325	RQ281069	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	"For LBB Retrofitment A/r of other ckt to be disabled."	09/Jun/2026	08:00	09/Jun/2026	16:00		PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	16:00		
326	RQ281087	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	C	"Retrofitment of entire conventional protection system of 400 kv Knp Blb Line 2 with Process bus based protection/ SAS system. 400 kv Knp Blb 2 Line will be charged from 412 Main Bay. 413 Tie bay will remain under shutdown for retrofitment of protection system of 400 kv Knp Auraiya 2 in same diameter A/r of other ckt to be disabled."	09/Jun/2026	08:00	12/Jun/2026	16:00		PLANNED	Rejected						May be rejected due to high Northern demand period / Utility may be planned during lean demand period
327	RQ281409	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	Replacement of Porcelian Insulator to Polymer Insulator	08/Jun/2026	08:00	09/Jun/2026	16:00		PLANNED	Approved	08-Jun-26	08:00	09-Jun-26	16:00		
328	RQ281061	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	"For LBB Retrofitment A/r of other ckt to be disabled."	08/Jun/2026	08:00	08/Jun/2026	16:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	16:00		

329	RQ281094	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	"LBB testing of Tie Bay-419 after retrofit of old LBB relay with process bus LBB relay with protection of 400 kV Knp Auraiya Line 1. After this 419 Tie Bay will be charged A/r of other ckt to be disabled."	08/Jun/2026	08:00	08/Jun/2026	16:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	16:00		
330	RQ281410	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Non auto required for Porcelian to Polymer Insulator replacement work(400KV Fatehpur-Mainpuri 1))	08/Jun/2026	08:00	09/Jun/2026	16:00		PLANNED	Approved	08-Jun-26	08:00	09-Jun-26	16:00		
331	RQ281138	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	C	"Retrofitment of entire conventional protection system of 400 kV Knp Blb Line 3 with Process bus based protection/ SAS system. After this retrofitment, 400 kV Knp Auraiya Line 1 will be charged from 418 Main Bay only. A/r of other ckt to be disabled."	05/Jun/2026	08:00	08/Jun/2026	16:00		PLANNED	Rejected						May be rejected due to high Northern demand period / Utility may be planned during lean demand period
332	RQ281109	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	"FOR INSULATOR REPLACEMENT WORK BY ALLAHABAD TLM. Sag plate adjustment and shut down works by Fatehpur TLM"	04/Jun/2026	08:00	06/Jun/2026	16:00		PLANNED	Approved	04-Jun-26	08:00	06-Jun-26	16:00		
333	RQ281115	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	CKT1 NON-AUTO MODE DURING INSULATOR REPLACEMENT WORK in CKT 2	04/Jun/2026	08:00	06/Jun/2026	16:00		PLANNED	Approved	04-Jun-26	08:00	06-Jun-26	16:00		
334	RQ281136	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	"LBB testing of Tie Bay-419 after retrofit of old LBB relay with process bus LBB relay with protection of 400 kV Knp Blb line 3. A/r of other ckt to be disabled."	04/Jun/2026	08:00	04/Jun/2026	16:00		PLANNED	Approved	04-Jun-26	08:00	04-Jun-26	16:00		
335	RQ281073	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Non auto required for Porcelian to Polymer Insulator replacement work(400KV Fatehpur-Panki-01))	04/Jun/2026	08:00	05/Jun/2026	16:00		PLANNED	Approved	04-Jun-26	08:00	05-Jun-26	16:00	Non auto mode may be allowed	
336	RQ281097	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	Overhead Stringing of LILO of 765 KV Orai-Aligarh at Ghior	02/Jun/2026	08:00	06/Jun/2026	16:00		PLANNED	Approved	02-Jun-26	08:00	06-Jun-26	16:00	Utility may complete the work in Hotline method using AR off on daily	

337	RQ281096	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	Overhead Stringing of LILO of 765 KV Orai-Aligarh at Ghior	02/Jun/2026	08:00	06/Jun/2026	16:00		PLANNED	Approved	02-Jun-26	08:00	06-Jun-26	16:00	Utility may complete the work in Hotline method using AR off on daily	
338	RQ281116	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	CKT2 NON-AUTO MODE DURING INSULATOR REPLACEMENT WORK(CKT1).	01/Jun/2026	08:00	03/Jun/2026	16:00		PLANNED	Approved	01-Jun-26	08:00	03-Jun-26	16:00		
339	RQ281413	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	FOR INSULATOR REPLACEMENT WORK BY ALLAHABAD TLM Sag plate adjustment and shut down works by fatehpur TLM Line shutdown for Line bay AMP Works at Allahabad SS.	01/Jun/2026	08:00	03/Jun/2026	16:00		PLANNED	Approved	01-Jun-26	08:00	03-Jun-26	16:00		
340	RQ281170	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	"As the Jack bus is passing above the Sikar-1 main bay and to avoid the breach of electrical clearance and considering the safety aspect during DAC replacement, Shutdown of Sikar-1 line is required. Further, 1st day 3 hours of shutdown is required for dismantling of DAC and disconnecting the bus work A/r of other ckt to be disabled."	01/Jun/2026	08:00	02/Jun/2026	16:00		PLANNED	Approved	01-Jun-26	08:00	02-Jun-26	16:00		
341	RQ281092	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	C	"New line reactor under addcap (4RT03 package): For dismantling of old line reactor. After this s/d, 400kv Kanpur-Ballabgarh-1 line will be charged with out line reactor at Kanpur "	01/Jun/2026	08:00	02/Jun/2026	16:00		PLANNED	Rejected						utility to apply in d-5 basis

342	RQ281088	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	C	"Retrofitment of entire conventional protection system of 400 kv Knp Blb Line 3 with Process bus based protection/ SAS system. After this retrofitment, 400 kv Knp Blb 3 Line will be charged from 420 Main Bay. 419 Tie bay will remain under shutdown. A/r of other ckt to be disabled."	01/Jun/2026	08:00	04/Jun/2026	16:00		PLANNED	Rejected					May be rejected due to high Northern demand period / Utility may be planned during lean demand period
343	RQ281099	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Non auto required for Porcelian to Polymer Insulator replacement work (400KV Singrauli-Fatehpur)	01/Jun/2026	08:00	02/Jun/2026	16:00		PLANNED	Approved	01-Jun-26	08:00	02-Jun-26	16:00	
344	RQ281076	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Replacement of Porcelain Insulator to Polymer Insulator	01/Jun/2026	08:00	02/Jun/2026	16:00		PLANNED	Approved	01-Jun-26	08:00	02-Jun-26	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ upto 16:00Hrs
345	RQ281150	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	C	FOR SHIFTING OF LINE ON PILE & ERS WORK	01/Jun/2026	08:00	05/Jun/2026	16:00		PLANNED	Approved	30-May-26	08:00	02-Jun-26	16:00	shutdown may be preponed in may / Shutdown may be given subject to UP consent
346	RQ280613	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHTWAR(GIS)-KISHENPUR(PG) (PG) CKT-1		D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	30/Jun/2026	09:30	30/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	30-Jun-26	09:30	30-Jun-26	18:00	
347	RQ280359	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	AMP WORK OF BASSI LINE AT BHIWADI SS	30/Jun/2026	09:00	30/Jun/2026	17:00	AMP WORK AT BHIWADI SS	PLANNED	Approved	30-Jun-26	09:00	30-Jun-26	17:00	
348	RQ280415	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	Non-Auto of line required for PID testing	29/Jun/2026	08:00	29/Jun/2026	18:00	Non-Auto of line required for PID testing	PLANNED	Approved	29-Jun-26	08:00	29-Jun-26	18:00	Non auto mode may be given
349	RQ280414	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	Non-Auto of line required for PID testing	28/Jun/2026	08:00	28/Jun/2026	18:00	Non-Auto of line required for PID testing	PLANNED	Approved	28-Jun-26	08:00	28-Jun-26	18:00	Non auto mode may be given
350	RQ280363	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1		D	SD Nature defects rectification	27/Jun/2026	08:00	27/Jun/2026	19:00		PLANNED	Rejected					Consent denied by Delhi due to high loading in 400kV Delhi ring
351	RQ280495	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1		D	Fixng of insulation sleeve at power line crossing	26/Jun/2026	13:00	26/Jun/2026	18:00		PLANNED	Approved	26-Jun-26	13:00	26-Jun-26	18:00	Subject to real time grid condition/No other line shutdown from both end
352	RQ280497	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	Adjustment of earth wire for maintaining required clearance	26/Jun/2026	10:00	26/Jun/2026	18:00		PLANNED	Approved	26-Jun-26	10:00	26-Jun-26	18:00	
353	RQ280498	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	Adjustment of earth wire for maintaining required clearance	26/Jun/2026	10:00	26/Jun/2026	18:00		PLANNED	Approved	26-Jun-26	10:00	26-Jun-26	18:00	
354	RQ280496	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	Fixng of insulation sleeve at power line crossing	26/Jun/2026	09:00	26/Jun/2026	13:00		PLANNED	Rejected					Consent denied by Delhi due to high loading in 400kV Delhi ring

355	RQ280487	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	C	For attending major Sag Mismatch issue in between location no 293-301 by KANKROLI TLM & RTXV unit installation in 86A/B by AJMER TLM.	26/Jun/2026	08:00	29/Jun/2026	18:00	PLANNED	Rejected					Utility may apply in D-5 basis after complete charging of 765KV Beawer. Final study may be conducted only after complete charging of Beawer
356	RQ280315	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	26/Jun/2026	08:00	27/Jun/2026	18:00	PLANNED	Approved	26-Jun-26	08:00	27-Jun-26	18:00	
357	RQ280373	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUASA_TL) CKT-2	D	Rectification of SD Nature defects	25/Jun/2026	08:00	26/Jun/2026	18:00	PLANNED	Approved	25-Jun-26	08:00	26-Jun-26	18:00	
358	RQ280612	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	24/Jun/2026	09:30	24/Jun/2026	18:00	PLANNED	Approved	24-Jun-26	15:00	24-Jun-26	23:00	May be given from 15:00Hrs/One line shutdown at a time from both ends
359	RQ280411	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4	D	For rectification of Shutdown nature defects	24/Jun/2026	09:00	24/Jun/2026	18:00	PLANNED	Approved	24-Jun-26	09:00	24-Jun-26	18:00	
360	RQ280417	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2	D	Non-Auto of line required for PID testing	24/Jun/2026	08:00	30/Jun/2026	18:00	PLANNED	Approved	24-Jun-26	08:00	30-Jun-26	18:00	Non auto mode may be given
361	RQ280314	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-SJVN_GEL_SL_BK N2 (SJVNGEL_BKN2) CKT-1	D	For constrution and AMP works	23/Jun/2026	16:00	26/Jun/2026	23:59	PLANNED	Approved	23-Jun-26	19:00	26-Jun-26	23:59	May be given from 19:00Hrs
362	RQ280410	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3	D	For rectification of Shutdown nature defects	23/Jun/2026	09:00	23/Jun/2026	18:00	PLANNED	Approved	23-Jun-26	09:00	23-Jun-26	18:00	
363	RQ280611	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	22/Jun/2026	09:30	22/Jun/2026	18:00	PLANNED	Approved	22-Jun-26	15:00	22-Jun-26	23:00	May be given from 15:00Hrs/One line shutdown at a time from both ends
364	RQ280409	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	D	Vertical Jumper replacement for horizontal take off by JHATIKARA Substation & SD Nature defects rectification by JHATIKARA TLM.	22/Jun/2026	09:00	23/Jun/2026	18:00	PLANNED	Rejected					Consent denied by Delhi due to high loading in 400KV Delhi ring
365	RQ280317	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	22/Jun/2026	08:00	24/Jun/2026	18:00	PLANNED	Approved	22-Jun-26	08:00	24-Jun-26	18:00	
366	RQ280372	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUASA_TL) CKT-1	D	Rectification of SD Nature defects	22/Jun/2026	08:00	23/Jun/2026	18:00	PLANNED	Approved	22-Jun-26	08:00	23-Jun-26	18:00	

367	RQ280489	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	Isarda Dam Diversion Work: Erection of loc no 15/0 (DD+0). Stringing of AP 14 to AP 15 & connection of new line with existing line at both tapping points.	21/Jun/2026	08:00	30/Jun/2026	19:00	Both ckts on same line	PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility to apply in d-5
368	RQ280488	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	D	Isarda Dam Diversion Work: Erection of loc no 15/0 (DD+0). Stringing of AP 14 to AP 15 & connection of new line with existing line at both tapping points.	21/Jun/2026	08:00	30/Jun/2026	19:00	Both ckts on same line	PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility to apply in d-5
369	RQ280610	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	20/Jun/2026	09:30	20/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	20-Jun-26	09:30	20-Jun-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent
370	RQ280736	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	Relay Retrofitting of Main 2 Distance relay and Testing of Tie Autoreclose relay.	20/Jun/2026	09:00	20/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	20-Jun-26	09:00	20-Jun-26	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & BBMB consent/ upto 16:00Hrs
371	RQ280344	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2	D	For scheme checking work & defect rectification work by KHETRI	20/Jun/2026	08:00	20/Jun/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	20-Jun-26	17:00	20-Jun-26	23:00	May be given from 17:00Hrs/One line shutdown at a time from both ends
372	RQ280493	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2	D	Attendng shutdown nature defect in line	19/Jun/2026	10:00	19/Jun/2026	18:00		PLANNED	Approved	19-Jun-26	10:00	19-Jun-26	18:00	
373	RQ280316	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	19/Jun/2026	08:00	20/Jun/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 1	PLANNED	Approved	19-Jun-26	08:00	20-Jun-26	18:00	
374	RQ280343	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1	D	For scheme checking work & defect rectification work by KHETRI	19/Jun/2026	08:00	19/Jun/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	19-Jun-26	17:00	19-Jun-26	23:00	May be given from 17:00Hrs/One line shutdown at a time from both ends
375	RQ280609	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	18/Jun/2026	09:30	18/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	18-Jun-26	09:30	18-Jun-26	18:00	
376	RQ280408	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	D	Vertical Jumper replacement for horizontal take off by JHATIKARA Substation & SD Nature defects rectification by JHATIKARA TLM	18/Jun/2026	09:00	19/Jun/2026	18:00		PLANNED	Rejected					Consent denied by Delhi due to high loading in 400KV Delhi ring
377	RQ280735	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	D	Testing of Tie Autoreclose relay.	18/Jun/2026	09:00	18/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	18-Jun-26	09:00	18-Jun-26	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & BBMB consent/ upto 16:00Hrs
378	RQ280484	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	18/Jun/2026	08:00	18/Jun/2026	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	18-Jun-26	16:00	18-Jun-26	23:00	May be given from 16:00Hrs/One line shutdown at a time from both ends

379	RQ280469	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)- SJVN_GEL_SL_BK N2 (SJVN GEL_BKN2) CKT-1	D	Powerline Crossing by under construction Line "400 kv D/c Bikaner - 2 Bikaner-3 TL Ckt-1 & 2 ". AP-8 TO AP-9 through Diamond crossing	18/Jun/2026	08:00	22/Jun/2026	18:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	18-Jun-26	17:00	22-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 17:00Hrs
380	RQ280501	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)- MORADABAD(UP) (PG) CKT-1	D	LINE DEFECT RECTIFICATION WORK	17/Jun/2026	07:00	17/Jun/2026	18:00	Line defect ectification work	PLANNED	Approved	17-Jun-26	07:00	17-Jun-26	18:00	
381	RQ280303	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4	D	For construction and AMP works by Bikaner 2 & for shutdown defect rectification by Bhadla-2 & Khetri and For scheme checking work	16/Jun/2026	16:00	20/Jun/2026	23:59		PLANNED	Approved	16-Jun-26	17:00	20-Jun-26	23:59	May be given from 17:00Hrs
382	RQ280302	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3	D	For construction and AMP works,For shutdown defect rectification by Bhadla-2 ,For scheme checking work & defect rectification work by Khetri	16/Jun/2026	16:00	19/Jun/2026	23:59	Non-auto of pallel circuit required	PLANNED	Approved	16-Jun-26	17:00	19-Jun-26	23:59	May be given from 17:00Hrs
383	RQ280608	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	16/Jun/2026	09:30	16/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	16-Jun-26	09:30	16-Jun-26	18:00	
384	RQ280423	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	D	Shutdown nature defects rectification & Counter weight instalation work	16/Jun/2026	09:00	16/Jun/2026	20:00	Non auto mode of 400kv Neemrana Manesar ckt-2	PLANNED	Approved	16-Jun-26	09:00	16-Jun-26	20:00	
385	RQ280334	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	To attend shutdown nature defects by Kota & Ajmer	16/Jun/2026	08:00	18/Jun/2026	18:00	Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1/ [ 400 kv Kota-Beawar (Resonia)]	PLANNED	Approved	16-Jun-26	08:00	18-Jun-26	18:00	
386	RQ280383	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2	D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	16/Jun/2026	08:00	18/Jun/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	16-Jun-26	14:00	18-Jun-26	23:00	Continuous shutdown not feasible now/ Utility may complete the work in Hotline method using AR off on daily from 14:00Hrs/Subject to Rajasthan consent
387	RQ280382	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1	D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	16/Jun/2026	08:00	18/Jun/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	16-Jun-26	14:00	18-Jun-26	23:00	Continuous shutdown not feasible now/ Utility may complete the work in Hotline method using AR off on daily from 14:00Hrs/Subject to Rajasthan consent

388	RQ280301	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2	D	For shutdown defect rectification by Bhadla-2 & Khetri ,For scheme checking work and For construction and AMP works	15/Jun/2026	16:00	18/Jun/2026	23:59	Non-auto of parallel circuit required	PLANNED	Approved	15-Jun-26	17:00	18-Jun-26	23:59	May be given from 17:00Hrs
389	RQ280407	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	D	Vertical Jumper replacement for horizontal take off by JHATIKARA Substation & SD Nature defects rectification by JHATIKARA TLM	15/Jun/2026	09:00	16/Jun/2026	18:00		PLANNED	Rejected					Consent denied by Delhi due to high loading in 400kV Delhi ring
390	RQ280418	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	D	Line Equipment AMP of 401L bay	15/Jun/2026	09:00	15/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	09:00	15-Jun-26	18:00	
391	RQ280459	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	D	Powerline Crossing by under construction Line "765 kV D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existng line and under construction Line.	15/Jun/2026	08:00	17/Jun/2026	20:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	15-Jun-26	08:00	17-Jun-26	20:00	Utility may complete the work in Hotline method using AR off on daily /Subject to Rajasthan consent
392	RQ280366	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	D	For Insulator replacement and SD defects rectifications	15/Jun/2026	08:00	21/Jun/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-1 required.	PLANNED	Rejected					May be rejected / Already availed
393	RQ280460	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	D	Powerline Crossing by under construction Line "765 kV D/c Beawar Dausa TL under Ajmer TLC office".	15/Jun/2026	08:00	17/Jun/2026	20:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	15-Jun-26	08:00	17-Jun-26	20:00	Utility may complete the work in Hotline method using AR off on daily /Subject to Rajasthan consent
394	RQ280367	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	D	For Insulator replacement and SD defects rectifications	15/Jun/2026	08:00	21/Jun/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 required	PLANNED	Rejected					May be rejected / Already availed

395	RQ280318	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	15/Jun/2026	08:00	18/Jun/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani(PG) T/L Ckt - 1 & 400 KV Bahadurgarh - Kabulpur T/L Ckt-1	PLANNED	Rejected					Consent denied by Delhi due to high loading in 400KV Delhi ring
396	RQ280360	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	Shifting From Bay 411-412 to 410A - 411A Bay (PROJECT SS-138) by BHIWADI, Line Equipment AMP of 404L bay by KOTPUTLI & Shutdown nature defects rectification work by NEEMRANA.	14/Jun/2026	09:00	15/Jun/2026	17:00	Shifting From Bay 411-412 to 410A - 411A Bay (PROJECT SS-138)	PLANNED	Approved	14-Jun-26	09:00	15-Jun-26	17:00	
397	RQ280416	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	D	Non-Auto of line required for PID testing	14/Jun/2026	08:00	20/Jun/2026	18:00	Non-Auto of line required for PID testing	PLANNED	Approved	14-Jun-26	08:00	20-Jun-26	18:00	Non auto mode may be given
398	RQ280422	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	D	Shutdown nature defects rectification work	13/Jun/2026	09:00	13/Jun/2026	20:00	Non auto mode of 400KV Neemrana Manesar ckt-1	PLANNED	Approved	13-Jun-26	09:00	13-Jun-26	20:00	
399	RQ280333	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	To attend shutdown nature defects by Kota & Ajmer	13/Jun/2026	08:00	15/Jun/2026	18:00	This line got LILO at Beawar(Resonia) so changed name is 400 kV Kota-Beawar (Resonia); Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	PLANNED	Rejected					May be Rejected /Line doesn't exist
400	RQ280500	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1	D	LINE DEFECT RECTIFICATION WORK	13/Jun/2026	07:00	13/Jun/2026	18:00	Line defect ectification work	PLANNED	Approved	13-Jun-26	07:00	13-Jun-26	18:00	
401	RQ280607	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	12/Jun/2026	09:30	12/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	12-Jun-26	09:30	12-Jun-26	18:00	Subject to real time grid condition/One line shutdown at a time from both end/Subject to JK consent
402	RQ280421	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	Shutdown nature defects rectification work	12/Jun/2026	09:00	12/Jun/2026	20:00	Non auto mode of 400KV Neemrana Sikar ckt-2	PLANNED	Approved	12-Jun-26	09:00	12-Jun-26	20:00	
403	RQ280319	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	12/Jun/2026	08:00	13/Jun/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 3	PLANNED	Approved	12-Jun-26	08:00	13-Jun-26	18:00	

404	RQ280402	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2	D	For overhead crossing of 400 KV BABAI(RS)-SURATGARH by under construction 765kv D/C Bikaner-III Neemrana-II (Part-II) TL	12/Jun/2026	08:00	19/Jun/2026	18:00	For stringing work	PLANNED	Approved	12-Jun-26	14:00	19-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 14:00Hrs/Subject to Rajasthan consent
405	RQ280377	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	D	Line Bay AMP work at Hisar end	12/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Approved	12-Jun-26	08:00	12-Jun-26	18:00	
406	RQ280401	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1	D	For overhead crossing of 400 KV BABAI(RS)-SURATGARH by under construction 765kv D/C Bikaner-III Neemrana-II (Part-II) TL	12/Jun/2026	08:00	19/Jun/2026	18:00	For stringing work	PLANNED	Approved	12-Jun-26	14:00	19-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 14:00Hrs/Subject to Rajasthan consent
407	RQ280492	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1	D	Attending shutdown nature defect in line	11/Jun/2026	10:00	11/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	10:00	11-Jun-26	18:00	
408	RQ280606	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	11/Jun/2026	09:30	11/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	11-Jun-26	09:30	11-Jun-26	18:00	Subject to real time grid condition/One line shutdown at a time from both end/Subject to JK consent
409	RQ280458	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	Powerline Crossing by under construction Line "765 kv D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existing line and under construction Line.	11/Jun/2026	08:00	13/Jun/2026	20:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	11-Jun-26	08:00	13-Jun-26	20:00	Utility may complete the work in Hotline method using AR off on daily
410	RQ280457	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	Powerline Crossing by under construction Line "765 kv D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existing line and under construction Line.	11/Jun/2026	08:00	13/Jun/2026	20:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Rejected					May be rejected Line doesn't exist
411	RQ280376	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	D	Line Bay AMP work at Hisar end	11/Jun/2026	08:00	11/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	08:00	11-Jun-26	18:00	
412	RQ280742	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	D	For Bus Bar Differential and LBB relay testing	10/Jun/2026	13:00	10/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	10-Jun-26	13:00	10-Jun-26	17:00	
413	RQ280741	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	D	For Bus Bar Differential and LBB relay testing	10/Jun/2026	09:00	10/Jun/2026	13:00	Kindly approve.	PLANNED	Approved	10-Jun-26	09:00	10-Jun-26	13:00	

414	RQ280623	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		D	S/D required for rectification of shutdown nature defects of line.	10/Jun/2026	09:00	10/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	10-Jun-26	09:00	10-Jun-26	18:00		
415	RQ280499	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	LINE DEFECT RECTIFICATION WORK	10/Jun/2026	08:00	10/Jun/2026	18:00	Line defect rectification work	PLANNED	Approved						Club with 370
416	RQ280767	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		C	Shut Down Required for NHAI Diversion Work b/w span 37-40 to enable construction of 4/6 lane Mohali (Design Ch. 0+000) to Sirhind (Design Ch. 27+370 Km.) section of new NH-205AG (Design Length-27.370 KM) under Bharatmala Pariyojana.	10/Jun/2026	08:00	30/Jun/2026	18:00	Under Construction head. Kindly approve.	PLANNED	Rejected						BBMB denied consent. Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
417	RQ280768	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1		C	Shut Down Required for NHAI Diversion Work b/w span 37-40 to enable construction of 4/6 lane Mohali (Design Ch. 0+000) to Sirhind (Design Ch. 27+370 Km.) section of new NH-205AG (Design Length-27.370 KM) under Bharatmala Pariyojana.	10/Jun/2026	08:00	30/Jun/2026	18:00	Under Construction head. Kindly approve.	PLANNED	Rejected						BBMB denied consent. Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
418	RQ280726	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	For Destinging and Stringing Work of 400KV S/C Chamera_II-Kishenpur ckt Between Span 237-238-239. ( total section Length 872 m)	10/Jun/2026	08:00	14/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	10-Jun-26	08:00	14-Jun-26	18:00		Utility may avail the shutdown on Daily basis subject to NHPC consent
419	RQ280740	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	For Bus Bar Differential and LBB relay testing	09/Jun/2026	13:00	09/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	09-Jun-26	13:00	09-Jun-26	17:00		
420	RQ280605	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	09/Jun/2026	09:30	09/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	09-Jun-26	09:30	09-Jun-26	18:00		
421	RQ280739	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1		D	For Bus Bar Differential and LBB relay testing	09/Jun/2026	09:00	09/Jun/2026	13:00	Kindly approve.	PLANNED	Approved	09-Jun-26	09:00	09-Jun-26	13:00		

422	RQ280406	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)	D	Vertical Jumper replacement for horizontal take off by JHATIKARA Substation & SD Nature defects rectification by JHATIKARA TLM	09/Jun/2026	09:00	10/Jun/2026	18:00	PLANNED	Rejected					Consent denied by Delhi due to high loading in 400KV Delhi ring	
423	RQ280604	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	08/Jun/2026	09:30	08/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	08-Jun-26	09:30	08-Jun-26	18:00	
424	RQ280622	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	D	AMP and Hotspot attending work in Line Bay	08/Jun/2026	09:00	08/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	08-Jun-26	09:00	08-Jun-26	18:00	
425	RQ280364	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	D	For Insulator replacement and SD defects rectifications	08/Jun/2026	08:00	14/Jun/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-2 required.	PLANNED	Rejected					May be rejected / Already availed
426	RQ280320	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)	C	Replacement of Damaged Conductor in Span 207 - 208	08/Jun/2026	08:00	11/Jun/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Hisar T/L Ckt-1	PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
427	RQ280336	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	To attend shutdown nature defects	08/Jun/2026	08:00	10/Jun/2026	18:00	Non auto for 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Approved	08-Jun-26	08:00	10-Jun-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL consent
428	RQ280455	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	Powerline Crossing by under construction Line "765 kV D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existng line and under construction Line.	08/Jun/2026	08:00	10/Jun/2026	20:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	08-Jun-26	14:00	10-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 14:00Hrs
429	RQ280365	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	D	For Insulator replacement and SD defects rectifications	08/Jun/2026	08:00	14/Jun/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 required	PLANNED	Rejected					May be rejected / Already availed

430	RQ280456	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	Powerline Crossing by under construction Line "765 kv D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existng line and under construction Line.	08/Jun/2026	08:00	10/Jun/2026	20:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	08-Jun-26	14:00	10-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 14:00Hrs
431	RQ280477	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-2	D	Jumpering works of 447 Bay and 453 Bay	07/Jun/2026	16:00	12/Jun/2026	23:59	Non Auto of parallel circuit required	PLANNED	Approved	07-Jun-26	17:00	12-Jun-26	23:59	May be given from 17:00Hrs/ One line shutdown at a time.
432	RQ280300	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1	D	For construction and AMP works by Bikaner 2 & for shutdown defect rectification by Bhadla-2 & Khetri and For scheme checking work	07/Jun/2026	16:00	10/Jun/2026	23:59	Non-auto of parallel circuit required	PLANNED	Approved	07-Jun-26	17:00	10-Jun-26	23:59	May be given from 17:00Hrs
433	RQ280386	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	Firm ware upgradation of relay & DTPC addressing & to attend shutdown nature defects by AJMER	07/Jun/2026	11:00	07/Jun/2026	23:00	Firm ware upgradation of relay & DTPC addressing(no n-auto mode of ajmer-ajmer ckt-1)	PLANNED	Approved	07-Jun-26	11:00	07-Jun-26	23:00	
434	RQ280428	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	Defect rectification work & For AMP of Line Bay at Sikar-II Substation by SIKAR-2 TLM & For defect rectification work by KHETRI TLM.	07/Jun/2026	09:00	10/Jun/2026	20:00	non auto of other charge ckts required	PLANNED	Approved	07-Jun-26	17:00	10-Jun-26	23:00	May be given from 17:00Hrs/One line shutdown at a time from both ends
435	RQ280339	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	To attend shutdown nature defects by Kota & RELAY TEST by Jaipur(s)	07/Jun/2026	08:00	08/Jun/2026	18:00	Non Auto mode for 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 and 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Approved	07-Jun-26	08:00	08-Jun-26	18:00	
436	RQ280347	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-3	D	For Defective insulator replacement work	07/Jun/2026	07:00	14/Jun/2026	19:00	Non Auto for 400KV Maharanibagh-Narela 1&2	PLANNED	Rejected					May be rejected / Already availed
437	RQ280603	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	06/Jun/2026	09:30	06/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	06-Jun-26	09:30	06-Jun-26	18:00	
438	RQ280621	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	D	For LBB Relay Retrofitment work	06/Jun/2026	09:00	06/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	06-Jun-26	15:00	06-Jun-26	23:00	May be given from 15:00Hrs/One line shutdown at a time from both ends

439	RQ280375	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	D	Line Bay AMP work at Hisar end	06/Jun/2026	08:00	06/Jun/2026	18:00	PLANNED	Approved	06-Jun-26	08:00	06-Jun-26	18:00		
440	RQ280731	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	C	S/D required for permanent restoration of Tower which has been restored on ERS after bypassing LOC No 343 which became critical due to unequal settlement of land near and around the tower caused by incessant rains, land slides due to cloud bursts in upper reaches during Aug & Sep'2025 resulting in unequal settlement and subsequently bending of Tower members	06/Jun/2026	08:00	08/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	02-Jun-26	08:00	04-Jun-26	18:00	Shutdown may be allowed subject to SJVN consent/One line shutdown at a time from both ends/ Shutdown may be preponed and shutdown may be completed by May end
441	RQ280732	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	D	AR in non auto mode for Permanent restoration of 400 KV Rampur-Nalagarh TL at Tower No 343 Ckt-1	06/Jun/2026	08:00	08/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	02-Jun-26	08:00	04-Jun-26	18:00	Non auto may be allowed
442	RQ280602	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	05/Jun/2026	09:30	05/Jun/2026	18:00	Kindly approve.	PLANNED	Approved					Club with 481
443	RQ280738	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	D	For Relay Testing work of Line & Line Reactor	05/Jun/2026	09:00	05/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	05-Jun-26	09:00	05-Jun-26	18:00	
444	RQ280463	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	D	Powerline Crossing by under construction Line "765 kV D/c Bikaner - 3 Neemrana-2 TL".	05/Jun/2026	08:00	06/Jun/2026	18:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	05-Jun-26	14:00	06-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 14:00Hrs/Subject to Rajasthan consent
445	RQ280766	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	C	Shut Down Required for NHAJ Diversion Work b/w span 270-273 to enable construction of 4/6 lane Mohali (Design Ch. 0+000) to Sirhind (Design Ch. 27+370 Km.) section of new NH-205AG (Design Length-27.370 KM) under Bharatmala Pariyojana.	05/Jun/2026	08:00	25/Jun/2026	18:00	Under Construction head. Kindly approve.	PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period

446	RQ280462	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	D	Powerline Crossing by under construction Line "765 kv D/c Bikaner - 3 Neemrana-2 TL ".	05/Jun/2026	08:00	06/Jun/2026	18:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	05-Jun-26	14:00	06-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 14:00Hrs/Subject to Rajasthan consent
447	RQ280765	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1	C	Shut Down Required for NHAI Diversion Work b/w span 270-273 to enable construction of 4/6 lane Mohali (Design Ch. 0+000) to Sirhind (Design Ch. 27+370 Km.) section of new NH-205AG (Design Length-27.370 KM) under Bharatmala Pariyojana.	05/Jun/2026	08:00	25/Jun/2026	18:00	Under Construction head. Kindly approve.	PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
448	RQ280338	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	D	To attend shutdown nature defects	05/Jun/2026	08:00	06/Jun/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Approved	05-Jun-26	08:00	06-Jun-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL consent
449	RQ280374	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	D	Line Bay AMP work at Hisar end	05/Jun/2026	08:00	05/Jun/2026	18:00		PLANNED	Approved	05-Jun-26	08:00	05-Jun-26	18:00	
450	RQ280299	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV Bikaner_2 (PBTSL)-Bikaner_3(PBNTL) (PBNTL) Ckt-4	D	For constrution and AMP works	04/Jun/2026	16:00	08/Jun/2026	23:59		PLANNED	Approved	04-Jun-26	17:00	08-Jun-26	23:59	May be given from 17:00Hrs
451	RQ280385	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	Firm ware upgradation of relay & to attend shutdown nature defects by AJMER	04/Jun/2026	11:00	04/Jun/2026	23:00	Firm ware upgradation of relay(non-auto mode of ajmer-ajmer ckt-2)	PLANNED	Approved	04-Jun-26	11:00	04-Jun-26	23:00	
452	RQ280620	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	D	For LBB Relay Retrofitment work, AMP and Hotspot attending work in Line Bay	04/Jun/2026	09:00	04/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	04-Jun-26	15:00	04-Jun-26	23:00	May be given from 15:00Hrs/One line shutdown at a time from both ends
453	RQ280399	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	D	For overhead crossing of 400kv S/C Suratgarh - Ratangarh by under construction 765kv D/C Bikaner-III Neemrana-II (Part-II) TL	04/Jun/2026	08:00	10/Jun/2026	18:00	For stringing work	PLANNED	Approved	04-Jun-26	14:00	10-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 14:00Hrs/Subject to Rajasthan consent
454	RQ280379	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL	04/Jun/2026	08:00	06/Jun/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	04-Jun-26	14:00	06-Jun-26	23:00	Continuous shutdown not feasible now/ Utility may complete the work in Hotline method using AR off on daily from 14:00Hrs

455	RQ280335	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	To attend shutdown nature defects by Kota & Kankroll	04/Jun/2026	08:00	07/Jun/2026	18:00	Non auto for 400 KV RAPS_C(NP)-CHITTORGARH (RS) (PG) CKT-1	PLANNED	Approved	04-Jun-26	15:00	07-Jun-26	23:00	May be given subject to real time grid conditions from 15:00Hrs /One circuit shutdown from both end at a time/NPCIL consent
456	RQ280321	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	04/Jun/2026	08:00	06/Jun/2026	18:00	Non-auto Mode of 400 KV Kabulpaur - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Bhiwani (BBMB) T/L Ckt-1	PLANNED	Rejected					Consent denied by Delhi
457	RQ280378	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II Khetri TL under PSKTL by KHETRI & Shutdown nature defects rectification work by NEEMRANA.	04/Jun/2026	08:00	06/Jun/2026	20:00	Over Head Power Line crossing work(Non auto mode of 400kv Neemrana Babai ckt-1).	PLANNED	Approved	04-Jun-26	14:00	06-Jun-26	23:00	Continuous shutdown not feasible now/ Utility may complete the work in Hotline method using AR off on daily from 14:00Hrs
458	RQ280400	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2		D	For overhead crossing of 400kV S/C Suratgarh - Ratangarh by under construction 765kV D/C Bikaner-III Neemrana-II (Part-II) TL	04/Jun/2026	08:00	10/Jun/2026	18:00	For stringing work	PLANNED	Approved	04-Jun-26	08:00	10-Jun-26	18:00	Utility may complete the work in Hotline method using AR off on daily subject to Rajasthan consent
459	RQ280298	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER_3(PBNTL) (PNBTL) CKT-3		D	For construction and AMP works	03/Jun/2026	16:00	04/Jun/2026	23:59		PLANNED	Approved	03-Jun-26	17:00	04-Jun-26	23:59	May be given from 17:00Hrs
460	RQ280601	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHTWAR(GIS)-KISHENPUR(PG) (KWTL) CKT-2		D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	03/Jun/2026	09:30	03/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	03-Jun-26	09:30	03-Jun-26	18:00	
461	RQ280450	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	RELAY TEST	03/Jun/2026	09:30	03/Jun/2026	17:30		PLANNED	Approved	03-Jun-26	09:30	03-Jun-26	17:30	
462	RQ280619	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	For LBB Relay Retrofitment work	03/Jun/2026	09:00	03/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	03-Jun-26	09:00	03-Jun-26	18:00	
463	RQ280432	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	Defect rectification work by SIKAR-2 & For scheme checking work, defect rectification work by KHETRI	03/Jun/2026	09:00	04/Jun/2026	20:00	non auto of other charge ckt required	PLANNED	Approved	03-Jun-26	17:00	04-Jun-26	23:00	May be given from 17:00Hrs/One line shutdown at a time from both ends
464	RQ280337	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	To attend shutdown nature defects by Kota & Relay Test by Jaipur	03/Jun/2026	08:00	04/Jun/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	PLANNED	Approved	03-Jun-26	08:00	04-Jun-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL consent
465	RQ280449	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	RELAY TEST	02/Jun/2026	09:30	02/Jun/2026	17:30		PLANNED	Approved	02-Jun-26	09:30	02-Jun-26	17:30	

466	RQ280734	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	D	For LBB Relay Retrofitment work in Main bay	02/Jun/2026	09:00	02/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	02-Jun-26	09:00	02-Jun-26	18:00	
467	RQ280618	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	D	For LBB Relay Retrofitment work	02/Jun/2026	09:00	02/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	02-Jun-26	09:00	02-Jun-26	18:00	
468	RQ280730	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	D	AR in non auto mode for Permanent restoration of 400 KV Rampur-Nalagarh TL at Tower No 343 Ckt-II	02/Jun/2026	08:00	04/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	29-May-26	08:00	31-May-26	18:00	Non auto may be allowed
469	RQ280729	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	C	S/D required for permanent restoration of Tower which has been restored on ERS after bypassing LOC No 343 which became critical due to unequal settlement of land near and around the tower caused by incessant rains, land slides due to cloud bursts in upper reaches during Aug & Sep'2025 resulting in unequal settlement and subsequently bending of Tower members	02/Jun/2026	08:00	04/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	29-May-26	08:00	31-May-26	18:00	Shutdown may be allowed subject to SJVN consent/One line shutdown at a time from both ends/ Shutdown may be preponed and shutdown may be completed by May end
470	RQ280350	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	HOTLINE Powerline crossing work of the under-construction 765 KV D/C Beawar-Mandsaur TL between Location 112/0 and Location 113/0	02/Jun/2026	07:00	07/Jun/2026	19:00	Non-auto mode of 400 KV RAPS_C(NP)-CHITTORGARH (RS) (PG) CKT-1 & 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Approved	02-Jun-26	07:00	07-Jun-26	19:00	AR off may be allowed subject to NPCIL & Rajasthan consent
471	RQ280351	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	HOTLINE Powerline crossing work of the under-construction 765 KV D/C Beawar-Mandsaur TL between Location 112/0 and Location 113/0	02/Jun/2026	07:00	07/Jun/2026	19:00	Non-auto mode of 400 KV RAPS_C(NP)-CHITTORGARH (RS) (PG) CKT-1 & 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Approved	02-Jun-26	07:00	07-Jun-26	19:00	AR off may be allowed subject to NPCIL & Rajasthan consent
472	RQ280476	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-1	D	Jumpering works of 447 Bay and 453 Bay	01/Jun/2026	16:00	06/Jun/2026	23:59	NO AUTO OF PARELLEL CIRCUIT REQUIRED	PLANNED	Approved	01-Jun-26	17:00	06-Jun-26	23:59	May be given from 17:00Hrs/ One line shutdown at a time.

473	RQ280600	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	01/Jun/2026	10:00	01/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	01-Jun-26	10:00	01-Jun-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent
474	RQ280727	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	C	S/D required for permanent Restoration of line from ERS to New Tower at Loc No 224-228 and 144 which had failed due to massive landslides and sinking of major chunk of land in village Parnaut in Ramban Gool very near to Line corridor followed by collapse of 03 No towers (Tower Loc No 225,225 &227) and damage to tower No 228	01/Jun/2026	09:00	15/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	01-Jun-26	09:00	15-Jun-26	18:00	
475	RQ280733	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2	D	LBB Retrofitment of Main Bay in Busbar	01/Jun/2026	09:00	01/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	01-Jun-26	09:00	01-Jun-26	18:00	
476	RQ280427	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	Defect rectification work & For AMP of Line Bay at Sikar-II Substation by SIKAR -2 TLM & For defect rectification work by KHETRI TLM.	01/Jun/2026	09:00	04/Jun/2026	20:00	non auto of other charge ckts required	PLANNED	Approved	01-Jun-26	17:00	04-Jun-26	23:00	May be given from 17:00Hrs/One line shutdown at a time from both ends
477	RQ280757	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	D	S/D required for removal of avaiation globules to enable online installation of OPGW	01/Jun/2026	09:00	05/Jun/2026	18:00	Under Construction head. Kindly approve.	PLANNED	Approved	01-Jun-26	09:00	05-Jun-26	18:00	
478	RQ280759	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(UK) (JKSPDCL) CKT-1	D	S/D required for removal of avaiation globules to enable online installation of OPGW	01/Jun/2026	09:00	05/Jun/2026	18:00	Under Construction head. Kindly approve.	PLANNED	Approved					Subject to JK-SLDC consent and no generation evacuation constraint from Baglihar/ shutdown should not be club with 474 & 479
479	RQ280728	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	C	S/D required for permanent Restoration of line from ERS to New Tower at Loc No 224-228 and 144 which had failed due to massive landslides and sinking of major chunk of land in village Parnaut in Ramban Gool very near to Line corridor followed by collapse of 03 No towers (Tower Loc No 225,225 &227) and damage to tower No 228	01/Jun/2026	09:00	15/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	01-Jun-26	09:00	15-Jun-26	18:00	

480	RQ280431	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	D	For scheme checking work,defect rectification work by KHETRI & Defect rectification work by SIKAR-2	01/Jun/2026	09:00	02/Jun/2026	20:00	non auto of other charge ckt's required	PLANNED	Approved	01-Jun-26	17:00	02-Jun-26	23:00	May be given from 17:00Hrs/One line shutdown at a time from both ends
481	RQ280758	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	D	S/D required for removal of avaiation globules to enable online installation of OPGW	01/Jun/2026	09:00	05/Jun/2026	18:00	Under Construction head. Kindly approve.	PLANNED	Approved					Subject to JK-SLDC consent and no generation evacuation constraint from Baglihar/ shutdown should not be club with 474 & 480
482	RQ280388	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEAWAR-MERTA(RS) (BEAWAR_TL) CKT-1	D	For OPGW installation works under 'OPGW-02' Package	01/Jun/2026	08:00	07/Jun/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jun-26	08:00	07-Jun-26	18:00	Non auto may be given
483	RQ280340	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	D	To replace SIS Insulator fitting to DSI fitting/ To attend shutdown nature defects	01/Jun/2026	08:00	04/Jun/2026	18:00	S/D required timely	PLANNED	Approved	01-Jun-26	08:00	04-Jun-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL consent
484	RQ280464	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER_3(PBNTL) (PNBTL) CKT-3	D	Powerline Crossing by under construction Line "400 kv D/c Bikaner - 2 Bikaner-3 TL Ckt-1 & 2 ". AP-10 TO AP-11 through Diamond crossing	01/Jun/2026	08:00	04/Jun/2026	18:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	01-Jun-26	17:00	04-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 17:00Hrs
485	RQ280394	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	D	For OPGW replacement works between TN-49 to TN 50	01/Jun/2026	08:00	05/Jun/2026	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Jun-26	08:00	05-Jun-26	18:00	Non auto mode may be allowed/ No line shutdown may be given from both ends
486	RQ280393	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	D	For OPGW replacement works between TN-49 to TN 50	01/Jun/2026	08:00	05/Jun/2026	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Jun-26	08:00	05-Jun-26	18:00	Non auto mode may be allowed/ No line shutdown may be given from both ends
487	RQ280390	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	For OPGW installation works under 'OPGW-02' Package - Shutdown required for Removal of Aviation globules from the earthwire by ULDC/ AJMER, For OPGW installation works under 'OPGW-02' Package - Shutdown required for Re-installation of Aviation globules on OPGW by ULDC/ AJMER & to attend shutdown nature defects by AJMER.	01/Jun/2026	08:00	30/Jun/2026	18:00	Non-Auto required for OPGW installation works(non-auto -mode of Sree cement (beware) -kota tl & kota-merta TL)	PLANNED	Approved	01-Jun-26	08:00	30-Jun-26	18:00	Non auto may be given

488	RQ280389	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Jun/2026	08:00	30/Jun/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jun-26	08:00	30-Jun-26	18:00	
489	RQ280764	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1		D	A/R NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Jun/2026	08:00	30/Jun/2026	18:00	Under Construction head. Kindly approve.	PLANNED	Approved	01-Jun-26	08:00	30-Jun-26	18:00	
490	RQ280461	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1		D	Powerline Crossing by under construction Line "765 kv D/c Bikaner - 3 Neemrana-2 TL".	01/Jun/2026	08:00	02/Jun/2026	18:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	01-Jun-26	14:00	02-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 14:00Hrs/Subject to Rajasthan consent
491	RQ280763	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1		D	A/R NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Jun/2026	08:00	30/Jun/2026	18:00	Under Construction head. Kindly approve.	PLANNED	Approved	01-Jun-26	08:00	30-Jun-26	18:00	
492	RQ280387	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEAWAR-KOTA(PG) (BEAWAR_TL) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Jun/2026	08:00	30/Jun/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Jun-26	08:00	30-Jun-26	18:00	
493	RQ280465	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV Bikaner_2 (PBTL)-Bikaner_3(PBNTL) (PBNTL) Ckt-4		D	Powerline Crossing by under construction Line "400 kv D/c Bikaner - 2 Bikaner-3 TL Ckt-1 & 2 ". AP-10 TO AP-11 through Diamond crossing	01/Jun/2026	08:00	04/Jun/2026	18:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	01-Jun-26	17:00	04-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 17:00Hrs
494	RQ280760	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	AR non auto mode required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023	01/Jun/2026	07:00	30/Jun/2026	18:00	Under Construction head. Kindly approve.	PLANNED	Approved	01-Jun-26	07:00	30-Jun-26	18:00	
495	RQ280346	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-2		D	For Defective insulator replacement work	01/Jun/2026	07:00	06/Jun/2026	19:00	Non Auto for 400KV Maharanibagh-Narela 3&4	PLANNED	Rejected					May be rejected / Already availed
496	RQ280762	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	AR non auto mode required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023	01/Jun/2026	07:00	30/Jun/2026	18:00	Under Construction head. Kindly approve.	PLANNED	Approved	01-Jun-26	07:00	30-Jun-26	18:00	Non auto may be allowed subject to JK-SLDC consent

497	RQ280348	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 112/0 and Location 113/0 requires a shutdown for diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line.	01/Jun/2026	07:00	01/Jun/2026	19:00	shutdown for diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line.	PLANNED	Approved	01-Jun-26	07:00	01-Jun-26	19:00	Utility may complete the work in Hotline method using AR off on daily subject to NPCIL & Rajasthan consent
498	RQ280349	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 112/0 and Location 113/0 requires a shutdown for diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line.	01/Jun/2026	07:00	01/Jun/2026	19:00	shutdown for diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line.	PLANNED	Approved	01-Jun-26	07:00	01-Jun-26	19:00	Utility may complete the work in Hotline method using AR off on daily subject to NPCIL & Rajasthan consent
499	RQ280761	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	AR non auto mode required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023	01/Jun/2026	07:00	30/Jun/2026	18:00	Under Construction head. Kindly approve.	PLANNED	Approved	01-Jun-26	07:00	30-Jun-26	18:00	Non auto may be allowed subject to JK-SLDC consent
500	RQ280345	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-1		D	For Defective insulator replacement work	01/Jun/2026	07:00	06/Jun/2026	19:00	Non Auto for 400KV Maharanibagh-Narela 3&4	PLANNED	Rejected					May be rejected / Already availed
501	RQ281369	OCC_243	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly maintenance of bay Equipments i.e. CVT, WT & Isolator and Balance AMP work	29/Jun/2026	08:00	29/Jun/2026	18:00		PLANNED	Approved	29-Jun-26	08:00	29-Jun-26	18:00	
502	RQ281388	OCC_243	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	25/Jun/2026	08:00	26/Jun/2026	18:00		PLANNED	Approved	25-Jun-26	08:00	26-Jun-26	18:00	
503	RQ281374	OCC_243	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Maintenance work at both end	24/Jun/2026	08:00	26/Jun/2026	18:00		PLANNED	Approved	24-Jun-26	08:00	26-Jun-26	18:00	
504	RQ281387	OCC_243	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	22/Jun/2026	08:00	23/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	08:00	23-Jun-26	18:00	

505	RQ281392	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Alongwith line reactor at Kanknai end for IPS tube erection work, for comm. Of 400/220 KV, 500 MVA transformer. Opportunity Shutdown may be availed by Kankani on 23.06.2026.	22/Jun/2026	08:00	23/Jun/2026	18:00	PLANNED	Approved	22-Jun-26	17:00	23-Jun-26	23:00	May be given from 17:00Hrs/One line shutdown at a time from both ends
506	RQ281373	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Maintenance work at both end	22/Jun/2026	08:00	23/Jun/2026	18:00	PLANNED	Approved	22-Jun-26	08:00	23-Jun-26	18:00	
507	RQ281366	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Maintenance work at both end	17/Jun/2026	08:00	18/Jun/2026	18:00	PLANNED	Approved	17-Jun-26	08:00	18-Jun-26	18:00	
508	RQ281365	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Maintenance work at both end	15/Jun/2026	08:00	16/Jun/2026	18:00	PLANNED	Approved	15-Jun-26	08:00	16-Jun-26	18:00	Currently Kota-Chhabra line is bypassed at Anta. 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 may be taken into service at Anta with main bay
509	RQ281364	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	14/Jun/2026	08:00	16/Jun/2026	18:00	PLANNED	Approved	14-Jun-26	16:00	16-Jun-26	23:00	May be given from 16:00Hrs
510	RQ281382	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	12/Jun/2026	08:00	12/Jun/2026	18:00	PLANNED	Approved	12-Jun-26	17:00	12-Jun-26	23:00	May be given from 17:00Hrs/One line shutdown at a time from both ends
511	RQ281363	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	11/Jun/2026	08:00	13/Jun/2026	18:00	PLANNED	Approved	11-Jun-26	16:00	13-Jun-26	23:00	May be given from 16:00Hrs
512	RQ281384	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Maintenance work at both end	10/Jun/2026	08:00	10/Jun/2026	18:00	PLANNED	Approved	10-Jun-26	17:00	10-Jun-26	23:00	May be given from 17:00Hrs/One line shutdown at a time from both ends
513	RQ281357	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	10/Jun/2026	08:00	10/Jun/2026	18:00	PLANNED	Approved	10-Jun-26	08:00	10-Jun-26	18:00	
514	RQ281368	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Half-Yearly Maintenance & Testing work	09/Jun/2026	08:00	09/Jun/2026	18:00	PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	18:00	
515	RQ281352	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	09/Jun/2026	08:00	09/Jun/2026	18:00	PLANNED	Approved	09-Jun-26	17:00	09-Jun-26	23:00	May be given from 17:00Hrs/One line shutdown at a time from both ends
516	RQ281367	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Half-Yearly Maintenance & Testing work	08/Jun/2026	08:00	08/Jun/2026	18:00	PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	Currently Kota-Chhabra line is bypassed at Anta. 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 may be taken into service at Anta with main bay
517	RQ281349	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned maintenance	08/Jun/2026	08:00	08/Jun/2026	18:00	PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	

518	RQ281389	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	08/Jun/2026	08:00	08/Jun/2026	18:00	PLANNED	Approved	08-Jun-26	16:00	08-Jun-26	23:00	May be given from 16:00Hrs/One line shutdown at a time from both ends
519	RQ281391	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	05/Jun/2026	08:00	05/Jun/2026	18:00	PLANNED	Approved	05-Jun-26	17:00	05-Jun-26	23:00	May be given from 17:00Hrs/One line shutdown at a time from both ends
520	RQ281390	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Alongwith Line reactor at Merta Quarterly maintenance work & testing of bay equipment	04/Jun/2026	08:00	04/Jun/2026	18:00	PLANNED	Approved	04-Jun-26	16:00	04-Jun-26	23:00	May be given from 16:00Hrs
521	RQ281383	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	03/Jun/2026	08:00	03/Jun/2026	18:00	PLANNED	Approved	03-Jun-26	17:00	03-Jun-26	23:00	May be given from 17:00Hrs/One line shutdown at a time from both ends
522	RQ281379	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLIN/21.41) (Deposit work of NHA- Supervision by RVPN)	03/Jun/2026	08:00	12/Jun/2026	18:00	PLANNED	Rejected					Generation will be affected
523	RQ281385	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	01/Jun/2026	08:00	01/Jun/2026	18:00	PLANNED	Approved	01-Jun-26	17:00	01-Jun-26	23:00	May be given from 17:00Hrs/One line shutdown at a time from both ends
524	RQ281378	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	C	for modification work of Raising / Shifting of EHV Lines of NH (Chainage No. 386 + 280) for the Bharatmala Pariyojana of Delhi-vadodara expressway . (for Tower erection and stringing work)	01/Jun/2026	08:00	20/Jun/2026	18:00	PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
525	RQ281380	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	C	for modification work of Raising / Shifting of EHV Lines of NH (Chainage No. 386 + 280) for the Bharatmala Pariyojana of Delhi-vadodara expressway . (for Tower erection and stringing work)	01/Jun/2026	08:00	20/Jun/2026	18:00	PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
526	RQ281171	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	Firmware Upgradation work	27/Jun/2026	10:00	27/Jun/2026	14:00	PLANNED	Approved	27-Jun-26	10:00	27-Jun-26	14:00	

527	RQ279935	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR REPLACEMENT OF 50 MVAR LINE REACTOR TO 63 MVAR LINE REACTOR FOR REJUMPRING AND	25/Jun/2026	10:00	30/Jun/2026	17:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
528	RQ281060	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	*400 kv Busbar Relay Retrofitment A/r of other ckt to be disabled."	24/Jun/2026	08:00	24/Jun/2026	16:00		PLANNED	Approved	24-Jun-26	08:00	24-Jun-26	16:00	
529	RQ281066	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	*400 kv Busbar Relay Retrofitment A/r of other ckt to be disabled."	23/Jun/2026	08:00	23/Jun/2026	16:00		PLANNED	Approved	23-Jun-26	08:00	23-Jun-26	16:00	
530	RQ279929	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	C	* SHUTDOWN OF 400KV,PANKI-PTPS 2 LINE FOR CONNECTING OF NEW 400KV BUSBAR.	22/Jun/2026	10:00	22/Jun/2026	17:00		PLANNED	Approved	22-Jun-26	10:00	22-Jun-26	17:00	
531	RQ279928	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-MAHEBA (UP) CKT-1	UPPTCL	D	* SHUTDOWN TAKEN FOR 400 KV CT TESTING AND LINE CHARGE FROM 405 TIE BAY	19/Jun/2026	06:00	19/Jun/2026	19:00		PLANNED	Approved	19-Jun-26	06:00	19-Jun-26	19:00	
532	RQ279934	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV,PANKI-ALIGARH LINE FOR CONNECTING OF NEW 400KV BUSBAR.	18/Jun/2026	10:00	18/Jun/2026	17:00		PLANNED	Approved	18-Jun-26	10:00	18-Jun-26	17:00	
533	RQ279923	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Routine maintenance of tower, Jumper Tightening and Polymer Replacement work	18/Jun/2026	10:00	19/Jun/2026	18:00		PLANNED	Approved	18-Jun-26	10:00	19-Jun-26	18:00	
534	RQ279936	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400kv PANKI-UNNAO LINE FOR CONNECTING NEW 400KV BUSBAR.	17/Jun/2026	10:00	17/Jun/2026	17:00		PLANNED	Approved	17-Jun-26	10:00	17-Jun-26	17:00	
535	RQ279950	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay.	16/Jun/2026	10:00	16/Jun/2026	17:00		PLANNED	Approved	16-Jun-26	10:00	16-Jun-26	17:00	
536	RQ279930	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV,PANKI-PTPS 1 LINE FOR CONNECTING OF NEW 400KV BUSBAR.	16/Jun/2026	10:00	16/Jun/2026	17:00		PLANNED	Approved	16-Jun-26	10:00	16-Jun-26	17:00	
537	RQ279922	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	* for preventive maintenance work	16/Jun/2026	09:00	19/Jun/2026	19:00		PLANNED	Approved	16-Jun-26	09:00	19-Jun-26	19:00	
538	RQ279941	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* Shutdown is required for Bay Maintenance work.	16/Jun/2026	09:00	16/Jun/2026	15:00		PLANNED	Rejected					Line shutdown may be rejected / Utility may apply for Bay shutdown
539	RQ279916	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Preventive Bay Maintainance and Routine testing.	15/Jun/2026	10:00	15/Jun/2026	17:00		PLANNED	Approved	15-Jun-26	10:00	15-Jun-26	17:00	

540	RQ279942	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown is required for Bay Maintenance work.	15/Jun/2026	09:00	15/Jun/2026	15:00		PLANNED	Approved	15-Jun-26	09:00	15-Jun-26	15:00	
541	RQ279949	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay.	12/Jun/2026	10:00	12/Jun/2026	17:00		PLANNED	Approved	12-Jun-26	10:00	12-Jun-26	17:00	
542	RQ279915	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* Preventive Bay Maintainance and Routine testing.	11/Jun/2026	10:00	11/Jun/2026	17:00		PLANNED	Approved	11-Jun-26	10:00	11-Jun-26	17:00	
543	RQ281067	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	"For LBB Retrofitment A/r of other ckt to be disabled. "	11/Jun/2026	08:00	11/Jun/2026	16:00		PLANNED	Approved	11-Jun-26	08:00	11-Jun-26	16:00	
544	RQ281059	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	"For LBB Retrofitment A/r of other ckt to be disabled."	10/Jun/2026	08:00	10/Jun/2026	16:00		PLANNED	Approved	10-Jun-26	08:00	10-Jun-26	16:00	
545	RQ279944	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* Shutdown is required for Jumper tightening and other maintenance work.	09/Jun/2026	09:00	09/Jun/2026	16:00		PLANNED	Approved	09-Jun-26	09:00	09-Jun-26	16:00	
546	RQ279914	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	D	* For replacement of main ii distance protection relay and bay maintainance	08/Jun/2026	10:00	09/Jun/2026	17:00		PLANNED	Approved	08-Jun-26	10:00	09-Jun-26	17:00	Shutdown may be given on daily basis
547	RQ279943	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown is required for Jumper tightening and other maintenance work.	08/Jun/2026	09:00	08/Jun/2026	16:00		PLANNED	Approved	08-Jun-26	09:00	08-Jun-26	16:00	
548	RQ279921	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* for prevantive maintenance work	08/Jun/2026	09:00	14/Jun/2026	19:00		PLANNED	Approved	08-Jun-26	09:00	14-Jun-26	19:00	
549	RQ279919	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	* Preventive maintenance of 400 KV Unnao Agra Line.	06/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	06-Jun-26	08:00	10-Jun-26	18:00	
550	RQ279920	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	* Preventive maintenance of 400 KV Unnao Agra Line.	06/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	06-Jun-26	08:00	10-Jun-26	18:00	
551	RQ279912	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	C	* For Annual Relay Testing work at 765kV Substation Fatehabad, Agra.	05/Jun/2026	10:00	05/Jun/2026	19:00		PLANNED	Approved	05-Jun-26	10:00	05-Jun-26	19:00	
552	RQ279927	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	* Routine testing and maintenance work	04/Jun/2026	10:00	06/Jun/2026	18:00		PLANNED	Approved	04-Jun-26	10:00	06-Jun-26	18:00	
553	RQ279901	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL RAMPUR_PRSTL (UP) CKT-2	UPPTCL	D	AMP WORK	03/Jun/2026	10:00	03/Jun/2026	14:00		PLANNED	Approved	03-Jun-26	10:00	03-Jun-26	14:00	
554	RQ279913	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	* Shutdown is required for preventive bay maintainance and routine testing.	02/Jun/2026	10:00	02/Jun/2026	17:00		PLANNED	Approved	02-Jun-26	10:00	02-Jun-26	17:00	
555	RQ279900	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL RAMPUR_PRSTL (UP) CKT-1	UPPTCL	D	AMP WORK	02/Jun/2026	10:00	02/Jun/2026	14:00		PLANNED	Approved	02-Jun-26	10:00	02-Jun-26	14:00	
556	RQ279947	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* for preventive mantinance work	02/Jun/2026	10:00	02/Jun/2026	17:00		PLANNED	Approved	02-Jun-26	10:00	02-Jun-26	17:00	

557	RQ279924	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	* Routine testing and maintenance work	01/Jun/2026	10:00	03/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	10:00	03-Jun-26	18:00		
558	RQ279933	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR REPLACEMENT OF 50 MVAR LINE >X REACTOR TO 63 MVAR LINE REACTOR FOR OPENING OF JUMP	01/Jun/2026	10:00	04/Jun/2026	17:00		PLANNED	Rejected						May be rejected due to high Northern demand period / May be planned during lean demand period
559	RQ279904	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR(PG)-ROSA(UP) (UP) CKT-1	UPPTCL	C	Tie bay breaker SD required on continuous for pole inspection of Y and B phases. Breaker Testing.	01/Jun/2026	08:00	05/Jun/2026	18:00	This line will remain charged from main breaker. No interruption of power will happen	PLANNED	Rejected						Line shutdown may be rejected / Utility may apply for Bay shutdown
560	RQ279946	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	for preventive mantinance work	01/Jun/2026	08:00	01/Jun/2026	17:00		PLANNED	Approved	01-Jun-26	08:00	01-Jun-26	17:00		
561	RQ280674	OCC_243	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations.	25/Jun/2026	09:00	25/Jun/2026	18:00		PLANNED	Approved	25-Jun-26	09:00	25-Jun-26	18:00		
562	RQ280675	OCC_243	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations.	22/Jun/2026	09:00	22/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	09:00	22-Jun-26	18:00		
563	RQ281035	OCC_243	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kV Breaker	16/Jun/2026	10:00	16/Jun/2026	17:00		PLANNED	Approved	16-Jun-26	10:00	16-Jun-26	17:00		
564	RQ281034	OCC_243	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kV Breaker	15/Jun/2026	10:00	15/Jun/2026	17:00		PLANNED	Approved	15-Jun-26	10:00	15-Jun-26	17:00		
565	RQ281028	OCC_243	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	08/Jun/2026	10:00	08/Jun/2026	17:00		PLANNED	Approved	08-Jun-26	10:00	08-Jun-26	17:00		
566	RQ280673	OCC_243	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations like worn out conductor repairing	08/Jun/2026	09:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	09:00	08-Jun-26	18:00		
567	RQ281027	OCC_243	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	07/Jun/2026	10:00	07/Jun/2026	17:00		PLANNED	Approved	07-Jun-26	10:00	07-Jun-26	17:00		
568	RQ280672	OCC_243	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations like worn out conductor repairing	05/Jun/2026	09:00	05/Jun/2026	18:00		PLANNED	Approved	05-Jun-26	09:00	05-Jun-26	18:00		
569	RQ279925	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	* For Routine maintenance of tower, Jumper Tightening and Polymer Replacement work	22/Jun/2026	10:00	23/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	10:00	23-Jun-26	18:00		

570	RQ279926	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID,UPPTC L	D	* For Routine maintenance of tower, Jumper Tightening and Polymer Replacement work	16/Jun/2026	10:00	17/Jun/2026	18:00		PLANNED	Approved	16-Jun-26	10:00	17-Jun-26	18:00	
571	RQ281046	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2	POWERGRID,UPPTC L	D	"RECTIFICATION OF SHUTDOWN NATURE DEFECTS A/r of other ckt to be disabled."	13/Jun/2026	08:00	13/Jun/2026	16:00		PLANNED	Approved	13-Jun-26	08:00	13-Jun-26	16:00	
572	RQ281049	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1	POWERGRID,UPPTC L	D	AUTORECLOSE OF TO FACILITATE SHUT DOWN OF 400 KV VARANASI SAHUPURI 2 LINE	13/Jun/2026	08:00	13/Jun/2026	16:00		PLANNED	Approved	13-Jun-26	08:00	13-Jun-26	16:00	
573	RQ279937	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID,UPPTC L	C	* General maintenance and releted work will be carried out during this shut down period.	09/Jun/2026	07:00	09/Jun/2026	13:00		PLANNED	Approved	09-Jun-26	07:00	09-Jun-26	13:00	
574	RQ279940	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID,UPPTC L	C	* Shutdown is required for Bay Maintenance work.	06/Jun/2026	09:00	06/Jun/2026	16:00		PLANNED	Approved	06-Jun-26	09:00	06-Jun-26	16:00	
575	RQ279938	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID,UPPTC L	C	General maintenance and releted work will be carried out during this shut down period.	05/Jun/2026	07:00	05/Jun/2026	13:00		PLANNED	Approved	05-Jun-26	07:00	05-Jun-26	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & PG consent/ upto 16:00Hrs
576	RQ279910	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,UPPTC L	C	* For Annual Relay Testing work at 765kV Substation Fatehabad, Agra.	04/Jun/2026	10:00	04/Jun/2026	19:00		PLANNED	Approved	04-Jun-26	10:00	04-Jun-26	19:00	
577	RQ279939	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID,UPPTC L	C	* Shutdown is required for Bay Maintenance work.	04/Jun/2026	09:00	04/Jun/2026	16:00		PLANNED	Approved	04-Jun-26	09:00	04-Jun-26	16:00	
578	RQ279911	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID,UPPTC L	C	* For Annual Relay Testing work at 765kV Substation Fatehabad, Agra.	03/Jun/2026	10:00	03/Jun/2026	19:00		PLANNED	Approved	03-Jun-26	10:00	03-Jun-26	19:00	
579	RQ281416	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GARAUTHA(UP)-ORAI(PG) (PG) CKT-1	POWERGRID,UPPTC L	D	FOR INSULATOR REPLACEMENT WORK	01/Jun/2026	08:00	02/Jun/2026	16:00		PLANNED	Approved	01-Jun-26	08:00	02-Jun-26	16:00	
580	RQ280778	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	22/Jun/2026	08:00	22/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	08:00	22-Jun-26	18:00	
581	RQ280779	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General maintenance	22/Jun/2026	08:00	23/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	08:00	23-Jun-26	18:00	
582	RQ280786	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	due to problem in breaker of main bay of Talwandi-Muktsar circuit	15/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	15-Jun-26	18:00	

583	RQ280785	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	15/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	15-Jun-26	18:00	
584	RQ280772	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	12/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Approved	12-Jun-26	08:00	12-Jun-26	18:00	
585	RQ280784	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	due to problem of breaker in Main bay of Talwandi -Muktsar circuit.	08/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	
586	RQ280678	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 90 to 120	08/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	
587	RQ280783	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	08/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	
588	RQ280664	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Jun/2026	08:00	05/Jun/2026	18:00		PLANNED	Approved	05-Jun-26	08:00	05-Jun-26	18:00	
589	RQ280662	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General maintenance	04/Jun/2026	08:00	04/Jun/2026	18:00		PLANNED	Approved	04-Jun-26	08:00	04-Jun-26	18:00	
590	RQ280659	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03/Jun/2026	08:00	03/Jun/2026	18:00		PLANNED	Approved	03-Jun-26	08:00	03-Jun-26	18:00	
591	RQ280657	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01/Jun/2026	08:00	01/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	01-Jun-26	18:00	
592	RQ280782	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General maintenance	01/Jun/2026	08:00	01/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	01-Jun-26	18:00	
593	RQ281381	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEAWAR-MERTA(RS) (BEAWAR_TL) CKT-1	POWERGRID,BEAWAR_TL	D	Quarterly maintenance work & testing of bay equipment	22/Jun/2026	08:00	22/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	16:00	22-Jun-26	23:00	May be given from 16:00Hrs/One line shutdown at a time from both ends
594	RQ281348	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,POWER GRID	D	LBB Relay Retrofitting work in Meerut-2 Line Reactor	21/Jun/2026	08:00	21/Jun/2026	18:00		PLANNED	Approved	21-Jun-26	08:00	21-Jun-26	18:00	
595	RQ281347	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,POWER GRID	D	LBB Relay Retrofitting work in Meerut-1 Line Reactor	20/Jun/2026	08:00	20/Jun/2026	18:00		PLANNED	Approved	20-Jun-26	08:00	20-Jun-26	18:00	
596	RQ281162	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-2	THDC	D	"AMP of Line and Line Bay work A/r of other ckt to be disabled."	18/Jun/2026	08:00	18/Jun/2026	16:00		PLANNED	Approved	18-Jun-26	08:00	18-Jun-26	16:00	
597	RQ281161	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-1	THDC	D	"AMP of Line and Line Bay work A/r of other ckt to be disabled."	15/Jun/2026	08:00	15/Jun/2026	16:00		PLANNED	Approved	15-Jun-26	08:00	15-Jun-26	16:00	

598	RQ279948	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Preaentive Maintenance of Bay.	15/Jun/2026	10:00	15/Jun/2026	17:00		PLANNED	Approved	15-Jun-26	10:00	15-Jun-26	17:00		
599	RQ279945	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-UNNAO(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Shutdown is required for Jumper tightening and other maintenance work.	11/Jun/2026	09:00	11/Jun/2026	16:00		PLANNED	Approved	11-Jun-26	09:00	11-Jun-26	16:00		
600	RQ281450	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID,NRSS36	D	Power Line crossing by 765 KV D/C Sikar II Narela TL (TL01) under PSKTL	13/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	13-Jun-26	08:00	15-Jun-26	18:00	Utility may complete the work in Hotline method using AR off on daily	
601	RQ281362	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-SANGOD GSS (RS) CKT-1	RRVPNL,SANGOD_TSL_RS	D	Half-Yearly Maintenance and Installing & Commissioning of repaired Main-1 Distance Relay ABB REL670 in place of defective relay by protection wing	10/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	10-Jun-26	08:00	10-Jun-26	18:00		
602	RQ281377	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALISINDH-SANGOD GSS (RS) CKT-1	RRVPNL,SANGOD_TSL_RS	C	Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLIN/21.41) (Deposit work of NHA)- Supervision by RVPN)	03/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Rejected						Generation will be affected
603	RQ281145	OCC_243	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of insulators and other maintenance work	08/Jun/2026	08:00	09/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	09-Jun-26	18:00		
604	RQ281361	OCC_243	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	C	Permenent restoration of Transmission Line from ERS to new constructed tower No -42	05/Jun/2026	08:00	14/Jun/2026	18:00	Permenent restoration of Transmission Line from ERS to new constructed tower No -42	PLANNED	Approved	25-May-26	08:00	05-Jun-26	18:00	Subject to koldam and Powergrid consent. Work to be completed by 05th June	
605	RQ281372	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	SD Defects Rectification & Hardware Correction & Tightening Work	05/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	05-Jun-26	14:00	08-Jun-26	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/From 14:00Hrs	
606	RQ281447	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2	PBTSL	D	Power Line crossing by 765 KV D/C Sikar II Narela TL (TL01) under PSKTL	04/Jun/2026	08:00	06/Jun/2026	18:00		PLANNED	Approved	04-Jun-26	16:00	06-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 16:00Hrs	
607	RQ281446	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1	PBTSL	D	Power Line crossing by 765 KV D/C Sikar II Narela TL (TL01) under PSKTL	01/Jun/2026	08:00	03/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	16:00	03-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 16:00Hrs	
608	RQ281232	OCC_243	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of Main Bay 432 (Kanpur-Allahabad 2 line main bay)	30/Jun/2026	12:00	30/Jun/2026	19:00		PLANNED	Approved	30-Jun-26	12:00	30-Jun-26	19:00		
609	RQ281242	OCC_243	cpcc3_sd	BUS	400KV BUS 2 AT MAINPUR(PG)	POWERGRID	D	400 kV Busbar Relay Retrofitment	29/Jun/2026	08:00	30/Jun/2026	18:00		PLANNED	Approved	29-Jun-26	08:00	30-Jun-26	18:00		
610	RQ281214	OCC_243	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of Main Bay 429 (Kanpur-Kanpur GIS-2 line main bay)	26/Jun/2026	12:00	26/Jun/2026	19:00		PLANNED	Approved	26-Jun-26	12:00	26-Jun-26	19:00		

611	RQ281241	OCC_243	cpcc3_sd	BUS	400KV BUS 1 AT MAINPURI(PG)	POWERGRID	D	400 kV Busbar Relay Retrofitment	26/Jun/2026	08:00	28/Jun/2026	18:00		PLANNED	Approved	26-Jun-26	08:00	28-Jun-26	18:00	
612	RQ281234	OCC_243	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of Main Bay ICT-2 Main bay (430 Main Bay)	22/Jun/2026	12:00	22/Jun/2026	19:00		PLANNED	Approved	22-Jun-26	12:00	22-Jun-26	19:00	
613	RQ281213	OCC_243	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of Main Bay 427 (Kanpur-Kanpur GIS-1 line main bay)	21/Jun/2026	08:00	21/Jun/2026	18:00		PLANNED	Approved	21-Jun-26	08:00	21-Jun-26	18:00	
614	RQ281216	OCC_243	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of ICT-1 Tie bay (425 Tie Bay)	17/Jun/2026	12:00	17/Jun/2026	19:00		PLANNED	Approved	17-Jun-26	12:00	17-Jun-26	19:00	
615	RQ281217	OCC_243	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of Main Bay ICT-1 Main bay (426 Main Bay)	16/Jun/2026	12:00	16/Jun/2026	19:00		PLANNED	Approved	16-Jun-26	12:00	16-Jun-26	19:00	
616	RQ281231	OCC_243	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of Main Bay 414 (Auraiya-2- line main bay)	16/Jun/2026	12:00	16/Jun/2026	19:00		PLANNED	Approved	16-Jun-26	12:00	16-Jun-26	19:00	
617	RQ281203	OCC_243	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	400kV Busbar retrofiting works at Allahabad SS.	16/Jun/2026	09:00	30/Jun/2026	18:00		PLANNED	Approved	16-Jun-26	09:00	30-Jun-26	18:00	
618	RQ281208	OCC_243	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 2	POWERGRID	C	Bus AMP Work	15/Jun/2026	08:00	17/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	17-Jun-26	18:00	
619	RQ281206	OCC_243	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 2	POWERGRID	C	AMP WORK	15/Jun/2026	08:00	17/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	17-Jun-26	18:00	
620	RQ281236	OCC_243	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of Main Bay 412 (BLB-2 line main bay)	12/Jun/2026	12:00	12/Jun/2026	19:00		PLANNED	Approved	12-Jun-26	12:00	12-Jun-26	19:00	
621	RQ281243	OCC_243	cpcc3_sd	BUS	400KV BUS 2 AT SOHAWAL(PG)	POWERGRID	D	AMP WORK	10/Jun/2026	09:00	10/Jun/2026	18:00		PLANNED	Approved	10-Jun-26	09:00	10-Jun-26	18:00	
622	RQ281204	OCC_243	cpcc3_sd	BUS	400KV BUS 2 AT BALIA(PG)	POWERGRID	D	AMP WORK	09/Jun/2026	08:00	09/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	18:00	
623	RQ281211	OCC_243	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of Main Bay 418 (Auraiya-1 line main bay)	08/Jun/2026	12:00	08/Jun/2026	19:00		PLANNED	Approved	08-Jun-26	12:00	08-Jun-26	19:00	
624	RQ281207	OCC_243	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 1	POWERGRID	C	AMP & Valve Hall Ventilation Upgradation	08/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	10-Jun-26	18:00	
625	RQ281205	OCC_243	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 1	POWERGRID	C	AMP WORK	08/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	10-Jun-26	18:00	
626	RQ281212	OCC_243	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of Main Bay 420 (Ballabgarh-3 line main bay)	04/Jun/2026	12:00	04/Jun/2026	19:00		PLANNED	Approved	04-Jun-26	12:00	04-Jun-26	19:00	
627	RQ281202	OCC_243	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	400kV Busbar retrofiting works at Allahabad SS.	01/Jun/2026	09:00	15/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	09:00	15-Jun-26	18:00	
628	RQ280088	OCC_243	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2		D	For Bus Sectionlaizer Commissioning	26/Jun/2026	16:00	30/Jun/2026	23:59		PLANNED	Approved	26-Jun-26	17:00	30-Jun-26	23:59	May be given from 17:00Hrs subject to no generation evacuation constraint from Fatehgarh_4 connected at Fatehgarh_3 Bus 6

629	RQ280100	OCC_243	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	C	For Upcoming ICT 4 commissioning work--- For Bus bar stability test & other balance works, shutdown in construction category only	26/Jun/2026	08:00	30/Jun/2026	18:00	Shutdown on continuous basis for ICT 4 commissioning work, SD may be availed in parts ie. multiple times.	PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
630	RQ280046	OCC_243	cpcc1_sd	BUS	400KV BUS 2 AT SONIPAT(PG)	C	Construction activities of SS 62 T package ( Conversion of Twin Moose Conductor into Quad Conductor)	25/Jun/2026	09:00	25/Jun/2026	18:00		PLANNED	Approved	25-Jun-26	09:00	25-Jun-26	18:00	
631	RQ280062	OCC_243	cpcc1_sd	BUS	400 KV NARELA(PNTL) - BUS 2	D	Bus Bar extension work & relay testing for substation extension of 765 kV Sikar II line bays at Narela	23/Jun/2026	09:00	23/Jun/2026	18:00		PLANNED	Approved	23-Jun-26	09:00	23-Jun-26	18:00	
632	RQ280701	OCC_243	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)	D	Testing of LBB Retrofitment of Main Bays in Busbar	22/Jun/2026	15:00	22/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	22-Jun-26	15:00	22-Jun-26	18:00	
633	RQ280061	OCC_243	cpcc1_sd	BUS	400 KV NARELA(PNTL) - BUS 1	D	Bus Bar extension work & relay testing for substation extension of 765 kV Sikar II line bays at Narela	22/Jun/2026	09:00	22/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	09:00	22-Jun-26	18:00	
634	RQ280047	OCC_243	cpcc1_sd	BUS	400KV BUS 1 AT SONIPAT(PG)	C	Construction activities of SS 62 T package ( Conversion of Twin Moose Conductor into Quad Conductor)	22/Jun/2026	09:00	22/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	09:00	22-Jun-26	18:00	
635	RQ280058	OCC_243	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)	D	For construction work of Bay 419 and 420	22/Jun/2026	08:00	24/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	16:00	24-Jun-26	23:00	All elements must remain in service with other Bus from 16:00Hrs
636	RQ280087	OCC_243	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	D	For Bus Sectionlaizer Commissioning	21/Jun/2026	16:00	25/Jun/2026	23:59		PLANNED	Approved	21-Jun-26	17:00	25-Jun-26	23:59	May be given from 17:00Hrs
637	RQ280099	OCC_243	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	C	For Upcoming ICT 4 commissioning work--- For Bus bar stability test & other balance works, shutdown in construction category only	21/Jun/2026	08:00	25/Jun/2026	18:00	Shutdown on continuous basis for ICT 4 commissioning work, SD may be availed in parts ie. multiple times.	PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
638	RQ280067	OCC_243	cpcc1_sd	BUS	400KV Bus 1 at Kankrol(i)(PG)	D	FOR COMMISSIONING RELATED ACTIVITIES FOR 416 BAY	20/Jun/2026	09:00	22/Jun/2026	18:00		PLANNED	Approved	20-Jun-26	17:00	22-Jun-26	23:00	May be given from 17:00Hrs
639	RQ280064	OCC_243	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	D	Attending Punch points of NEW Bay 412	18/Jun/2026	09:00	18/Jun/2026	18:00		PLANNED	Approved	18-Jun-26	09:00	18-Jun-26	18:00	
640	RQ280057	OCC_243	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)	D	For construction work of Bay 419 and 420	18/Jun/2026	08:00	20/Jun/2026	18:00		PLANNED	Approved	18-Jun-26	16:00	20-Jun-26	23:00	All elements must remain in service with other Bus from 16:00Hrs

641	RQ280063	OCC_243	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	D	Attending Punch points of NEW Bay 411	17/Jun/2026	09:00	17/Jun/2026	18:00		PLANNED	Approved	17-Jun-26	09:00	17-Jun-26	18:00	
642	RQ280700	OCC_243	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	D	Testing of LBB Retrofitment of Main Bays in Busbar	16/Jun/2026	15:00	16/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	16-Jun-26	15:00	16-Jun-26	18:00	
643	RQ280589	OCC_243	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	16/Jun/2026	09:30	30/Jun/2026	18:00	Kindly approve.	PLANNED	Approved					Utility may avail the shutdown on Daily basis/shutdown should not be club with 474 & 479
644	RQ280098	OCC_243	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	C	For Upcoming ICT 4 commissioning work--- For isolator, IPS, ICT jack bus erection in Switchyard, shutdown in construction category only	16/Jun/2026	08:00	20/Jun/2026	18:00	Shutdown on continuoud basis for ICT 4 commisioning work, SD may be availed in parts ie. multiple times.	PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
645	RQ280044	OCC_243	cpcc1_sd	BUS	400KV BUS 2 AT SONIPAT(PG)	C	Construction activities of SS 62 T package ( Conversion of Twin Moose Conductor into Quad Conductor)	15/Jun/2026	09:00	17/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	09:00	16-Jun-26	18:00	Subject to haryana consent
646	RQ280056	OCC_243	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	D	For construction work of ICT-5 Bay	15/Jun/2026	08:00	17/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	16:00	17-Jun-26	23:00	All elements must remain in service with other Bus from 16:00Hrs
647	RQ280076	OCC_243	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 5	D	BUS BAR TESTING FOR BAY 449	13/Jun/2026	16:00	14/Jun/2026	23:59		PLANNED	Approved	13-Jun-26	17:00	14-Jun-26	23:59	May be given from 17:00Hrs
648	RQ280595	OCC_243	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	D	For LBB Relay Retrofitment work	13/Jun/2026	08:00	13/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	13-Jun-26	16:00	13-Jun-26	23:00	May be given from 16:00Hrs/ All elements must remain in service with other Bus
649	RQ280699	OCC_243	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	D	Testing of LBB Retrofitment of Main Bays in Busbar	12/Jun/2026	15:00	12/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	12-Jun-26	15:00	12-Jun-26	18:00	
650	RQ280045	OCC_243	cpcc1_sd	BUS	400KV BUS 1 AT SONIPAT(PG)	C	Construction activities of SS 62 T package ( Conversion of Twin Moose Conductor into Quad Conductor)	12/Jun/2026	09:00	12/Jun/2026	18:00		PLANNED	Approved	12-Jun-26	09:00	13-Jun-26	18:00	Subject to haryana consent
651	RQ280075	OCC_243	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 5	D	BUS BAR TESTING FOR BAY 446	11/Jun/2026	16:00	12/Jun/2026	23:59		PLANNED	Approved	11-Jun-26	17:00	12-Jun-26	23:59	May be given from 17:00Hrs
652	RQ280086	OCC_243	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 4	D	For Bus Sectionlaizer Commissioning	11/Jun/2026	16:00	20/Jun/2026	23:59		PLANNED	Rejected					Bus-2 and Bus-4 charged as a single Bus without Bus Sectionalaiser)
653	RQ280055	OCC_243	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)	D	For construction work of ICT-5 Bay	11/Jun/2026	08:00	13/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	16:00	13-Jun-26	23:00	All elements must remain in service with other Bus from 16:00Hrs
654	RQ280594	OCC_243	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	D	For LBB Relay Retrofitment work and SF6 leakage attending work	11/Jun/2026	08:00	12/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	11-Jun-26	16:00	12-Jun-26	23:00	Utility may avail the shutdown on Daily basis from 16:00Hrs
655	RQ280102	OCC_243	cpcc1_sd	BUS	400KV BUS 2 AT BAGHPAT(PG)	D	For SF6 Gas Quality AMP of GIS Gas Compartment	11/Jun/2026	08:00	11/Jun/2026	23:00	AMP SF6 Gas Quality	PLANNED	Approved	11-Jun-26	08:00	11-Jun-26	23:00	
656	RQ280703	OCC_243	cpcc2_sd	BUS	400KV BUS 2 AT HAMIRPUR(PG)	D	For Bus Bar Differential and LBB relay testing	10/Jun/2026	09:00	10/Jun/2026	19:00	Kindly approve.	PLANNED	Approved	10-Jun-26	09:00	10-Jun-26	19:00	

657	RQ280097	OCC_243	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	C	For Upcoming ICT 4 commissioning work--- For isolator, IPS, ICT jack bus erection in Switchyard, shutdown in construction category only	10/Jun/2026	08:00	15/Jun/2026	18:00	Shutdown on continuous basis for ICT 4 commissioning work, SD may be availed in parts ie. multiple times.	PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
658	RQ280031	OCC_243	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSI) - BUS 2	D	AMP and construction works	09/Jun/2026	16:00	13/Jun/2026	23:59		PLANNED	Approved	09-Jun-26	17:00	13-Jun-26	23:59	May be given from 17:00Hrs
659	RQ280074	OCC_243	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 5	D	JUMPERING WORK FOR BAY 449	09/Jun/2026	16:00	10/Jun/2026	23:59		PLANNED	Approved	09-Jun-26	17:00	10-Jun-26	23:59	May be given from 17:00Hrs
660	RQ280033	OCC_243	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSI) - BUS 4	D	AMP and construction works	09/Jun/2026	16:00	14/Jun/2026	23:59		PLANNED	Approved	09-Jun-26	17:00	14-Jun-26	23:59	May be given from 17:00Hrs
661	RQ280698	OCC_243	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	D	Testing of LBB Retrofitment of Main Bays in Busbar	09/Jun/2026	15:00	09/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	09-Jun-26	15:00	09-Jun-26	18:00	
662	RQ280702	OCC_243	cpcc2_sd	BUS	400KV BUS 1 AT HAMIRPUR(PG)	D	For Bus Bar Differential and LBB relay testing	09/Jun/2026	09:00	09/Jun/2026	19:00	Kindly approve.	PLANNED	Approved	09-Jun-26	09:00	09-Jun-26	19:00	
663	RQ280101	OCC_243	cpcc1_sd	BUS	400KV BUS 1 AT BAGHPAT(PG)	D	For SF6 Gas Quality AMP of GIS Gas Compartment	09/Jun/2026	08:00	09/Jun/2026	23:00	AMP SF6 Gas Quality	PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	23:00	
664	RQ280073	OCC_243	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 5	D	JUMPERING WORK FOR 446	07/Jun/2026	16:00	08/Jun/2026	23:59		PLANNED	Approved	07-Jun-26	17:00	08-Jun-26	23:59	May be given from 17:00Hrs
665	RQ280043	OCC_243	cpcc1_sd	BUS	400 KV Khetri (PKTSL) - Bus 2	D	For scheme checking work	06/Jun/2026	09:00	06/Jun/2026	18:00		PLANNED	Approved	06-Jun-26	17:00	06-Jun-26	23:00	May be given from 17:00Hrs
666	RQ280042	OCC_243	cpcc1_sd	BUS	400 KV Khetri (PKTSL) - Bus 1	D	For scheme checking work	05/Jun/2026	09:00	05/Jun/2026	18:00		PLANNED	Approved	05-Jun-26	17:00	05-Jun-26	23:00	May be given from 17:00Hrs
667	RQ280694	OCC_243	cpcc2_sd	BUS	400KV BUS 2 AT MALERKOTLA(PG)	D	For Bus-Bar-2 extension related work,pertaining ICT-4 augmenation work at Malerkotla SS.	05/Jun/2026	08:00	07/Jun/2026	18:00	Under Construction head. Kindly approve.	PLANNED	Approved	05-Jun-26	08:00	07-Jun-26	18:00	Continuos shutdown is not feasible due peak Summer demand/ Utility may avail the shutdown on daily basis
668	RQ280052	OCC_243	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4	C	Augmentation of 400KV ICT (N-1) in Section -II	04/Jun/2026	17:30	04/Jun/2026	23:59	Erection of Isoator 89A of bay 438	PLANNED	Approved	04-Jun-26	17:30	04-Jun-26	23:59	May be given /All elements must remain in service with other Bus
669	RQ280030	OCC_243	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSI) - BUS 1	D	AMP and construction works	04/Jun/2026	16:00	09/Jun/2026	23:59		PLANNED	Approved	04-Jun-26	17:00	09-Jun-26	23:59	May be given from 17:00Hrs
670	RQ280697	OCC_243	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	D	Testing of LBB Retrofitment of Main Bays in Busbar	04/Jun/2026	15:00	04/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	04-Jun-26	15:00	04-Jun-26	18:00	
671	RQ280593	OCC_243	cpcc2_sd	BUS	400KV BUS 2 AT NEWWANPOH(PG)	D	AMP & Busbar Testing	04/Jun/2026	09:00	04/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	04-Jun-26	09:00	04-Jun-26	18:00	
672	RQ280597	OCC_243	cpcc2_sd	BUS	400KV BUS 2 AT SAMBA(PG)	D	AMP of BUS and Protection system Testing	04/Jun/2026	09:00	04/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	04-Jun-26	09:00	04-Jun-26	17:00	
673	RQ280051	OCC_243	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3	C	Augmentation of 400KV ICT (N-1) in Section -II	03/Jun/2026	17:30	03/Jun/2026	23:59	Erection of Isoator 89A of bay 436	PLANNED	Approved	03-Jun-26	17:30	03-Jun-26	23:59	May be given /All elements must remain in service with other Bus
674	RQ280032	OCC_243	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSI) - BUS 3	D	AMP and construction works	03/Jun/2026	16:00	08/Jun/2026	23:59		PLANNED	Approved	03-Jun-26	17:00	08-Jun-26	23:59	May be given from 17:00Hrs
675	RQ280592	OCC_243	cpcc2_sd	BUS	400KV BUS 1 AT NEWWANPOH(PG)	D	AMP & Busbar Testing	03/Jun/2026	09:00	03/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	03-Jun-26	09:00	03-Jun-26	18:00	

676	RQ280696	OCC_243	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)		D	Testing of LBB Retrofitment of Main Bays in Busbar	02/Jun/2026	15:00	02/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	02-Jun-26	15:00	02-Jun-26	18:00	
677	RQ280069	OCC_243	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)		C	ICT 3 COMMISSIONING WORK	02/Jun/2026	09:00	07/Jun/2026	18:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
678	RQ280596	OCC_243	cpcc2_sd	BUS	400KV BUS 1 AT SAMBA(PG)		D	AMP of BUS and Protection system Testing	02/Jun/2026	09:00	02/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	02-Jun-26	09:00	02-Jun-26	17:00	
679	RQ280105	OCC_243	cpcc1_sd	BUS	400 KV RAMGARH_II(PRTL) - Bus 1		D	FOR Bus bar Stability for STATCOM BAY COMMISSIONING	02/Jun/2026	08:00	02/Jun/2026	18:00		PLANNED	Approved	02-Jun-26	08:00	02-Jun-26	18:00	
680	RQ280085	OCC_243	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 3		D	For Bus Sectionalizer Commissioning	01/Jun/2026	16:00	10/Jun/2026	23:59		PLANNED	Rejected					Bus-1 and Bus-3 charged as a single Bus without Bus Sectionalizer)
681	RQ280072	OCC_243	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 6		D	CONSTRUCTION WORKS	01/Jun/2026	16:00	06/Jun/2026	23:59		PLANNED	Approved	01-Jun-26	16:00	06-Jun-26	23:59	May be allowed after FTC of complete Dia between Bus 5 & Bus 6 at Fatehgarh_III to avoid generation loss
682	RQ280695	OCC_243	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)		D	Testing of LBB Retrofitment of Main Bays in Busbar	01/Jun/2026	15:00	01/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	01-Jun-26	15:00	01-Jun-26	18:00	
683	RQ280588	OCC_243	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	01/Jun/2026	09:30	15/Jun/2026	18:00	Kindly approve.	PLANNED	Approved					Utility may avail the shutdown on Daily basis/ shutdown should not be club with 474 & 479
684	RQ280693	OCC_243	cpcc2_sd	BUS	400KV BUS 1 AT MALERKOTLA(PG)		D	For Bus-Bar-I extension related work,pertaining ICT-4 augmenation work at Malerkotla SS.	01/Jun/2026	08:00	03/Jun/2026	18:00	Under Construction head. Kindly approve.	PLANNED	Approved	01-Jun-26	08:00	03-Jun-26	18:00	Continous shutdown is not feasible due peak Summer demand/ Utility may avail the shutdown on daily basis
685	RQ281307	OCC_243	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	IPS tube erection work, for comm. Of 400/220 KV, 500 MVA ICT-3 to be commissioned transformer.	24/Jun/2026	08:00	25/Jun/2026	18:00		PLANNED	Approved	24-Jun-26	17:00	25-Jun-26	23:00	May be given from 17:00Hrs
686	RQ281315	OCC_243	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	22/Jun/2026	08:00	22/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	17:00	22-Jun-26	23:00	May be given from 17:00Hrs
687	RQ281306	OCC_243	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	IPS tube erection work, for comm. Of 400/220 KV, 500 MVA ICT-3 to be commissioned transformer.	22/Jun/2026	08:00	23/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	17:00	23-Jun-26	23:00	May be given from 17:00Hrs
688	RQ281314	OCC_243	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	19/Jun/2026	08:00	19/Jun/2026	18:00		PLANNED	Approved	19-Jun-26	17:00	19-Jun-26	23:00	May be given from 17:00Hrs
689	RQ281318	OCC_243	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	bay 5B ICT-4 Main bay CB to Main bus isolator IPS Tube Erection work by AEN (T&C) RVPN Bhadla	15/Jun/2026	17:00	16/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	17:00	16-Jun-26	18:00	May be given on daily basis /All elements must remain in service with other Bus
690	RQ281309	OCC_243	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	15/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	17:00	15-Jun-26	23:00	May be given from 17:00Hrs

691	RQ281313	OCC_243	sldcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPNL	D	For the tightening of clamps & connectors of inter-connection of 6" IPS Al. tube and interconnection from main Bus to isolator for 400kV Bays.	12/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Approved	12-Jun-26	08:00	12-Jun-26	18:00	
692	RQ281308	OCC_243	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	12/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Approved	12-Jun-26	17:00	12-Jun-26	23:00	May be given from 17:00Hrs
693	RQ281317	OCC_243	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	C	Bay 5B ICT-4 Main bay Jack Bus to isolator Suspension Hardware erection Work & BPI Erection Work	10/Jun/2026	17:00	11/Jun/2026	05:00		PLANNED	Approved	10-Jun-26	17:00	11-Jun-26	05:00	May be given /All elements must remain in service with other Bus
694	RQ281312	OCC_243	sldcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Testing work of 400 KV side bay Equipments and SAS testing	02/Jun/2026	08:00	02/Jun/2026	18:00		PLANNED	Approved	02-Jun-26	08:00	02-Jun-26	18:00	
695	RQ281316	OCC_243	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	C	Shutdown required due to 400KV Main Bay 5B Main Bus isolator to jack bus jumper dismantaling Work by AEN (T&C) Bhadla	01/Jun/2026	17:00	02/Jun/2026	05:00		PLANNED	Approved	01-Jun-26	17:00	02-Jun-26	05:00	May be given /All elements must remain in service with other Bus
696	RQ281311	OCC_243	sldcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Testing work of 400 KV side bay Equipments and SAS testing	01/Jun/2026	08:00	01/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	01-Jun-26	18:00	
697	RQ279870	OCC_243	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	GEN-04 BUS-01 ISOLATOR CHANGE	15/Jun/2026	08:00	18/Jun/2026	18:00	BUS -01 SHUTDOWN REQUIRED	PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
698	RQ280548	OCC_243	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	GEN04 BUS 2 ISOLATOR CHNAGE	10/Jun/2026	08:00	13/Jun/2026	18:00	GEN WILL BE CHARGED THROUGH TBC	PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
699	RQ279874	OCC_243	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	ICT-1 BUS A ISOLATOR REPLACEMENT	04/Jun/2026	08:00	08/Jun/2026	18:00	ICT will be charged through transfer breaker	PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
700	RQ279962	OCC_243	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	Bus GD Replacement works	10/Jun/2026	09:00	16/Jun/2026	17:00		PLANNED	Rejected					Already approved for month of May/ Utility may avail accordingly
701	RQ280998	OCC_243	cpcc1_sd	BUS	400 KV BHADLA_3(PB3TL) - BUS 2	PB3TL	D	To Clear CC Observation Point	01/Jun/2026	08:00	04/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	17:00	04-Jun-26	23:00	
702	RQ281304	OCC_243	cpcc3_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BHIWADI (PG) CKT-1 @AGRA(PG)	POWERGRID	D	AMP OF SWITCHABLE LINE REACTOR BAY	12/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Approved	12-Jun-26	08:00	12-Jun-26	18:00	
703	RQ281305	OCC_243	cpcc3_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV AGRA-SIKAR (PG) CKT-2 @AGRA(PG)	POWERGRID	D	400KV Agra Sikar-2 Line reactor AMP works	08/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	

704	RQ280568	OCC_243	cpcc2_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV KISHENPUR(PG)	POWERGRID	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	29/Jun/2026	09:30	29/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	29-Jun-26	09:30	29-Jun-26	18:00	
705	RQ280569	OCC_243	cpcc2_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 2 AT 400KV KISHENPUR(PG)	POWERGRID	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	29/Jun/2026	09:30	29/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	29-Jun-26	09:30	29-Jun-26	18:00	
706	RQ280688	OCC_243	cpcc2_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV ABDULLAPUR(PG)	POWERGRID	D	LBB Retrofitment of Main Bay in Busbar	22/Jun/2026	09:00	22/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	22-Jun-26	09:00	22-Jun-26	18:00	
707	RQ280286	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWERGRID	C	Integration of BR to STATCOM	22/Jun/2026	08:00	23/Jun/2026	18:00		PLANNED	Rejected					deferred to next occ
708	RQ280279	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV AJMER(PG)	POWERGRID	D	PRV SWITCH REPLACEMENT WORK	20/Jun/2026	16:00	20/Jun/2026	23:00		PLANNED	Approved	20-Jun-26	16:00	20-Jun-26	23:00	
709	RQ280297	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWERGRID	D	AMP WORK	17/Jun/2026	08:00	17/Jun/2026	18:00		PLANNED	Approved	17-Jun-26	08:00	17-Jun-26	18:00	Subject to real time grid condition
710	RQ280277	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG)	POWERGRID	D	AMP WORK	15/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	15-Jun-26	18:00	
711	RQ280295	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG)	POWERGRID	D	AMP WORK	12/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Approved	12-Jun-26	08:00	12-Jun-26	18:00	
712	RQ280289	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	C	CSD REPLACEMENT & PRD SWITCH REPLACEMENT	11/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	08:00	12-Jun-26	18:00	
713	RQ280690	OCC_243	cpcc2_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV HAMIRPUR(PG)	POWERGRID	D	For Bus Bar Differential and LBB relay testing	10/Jun/2026	13:00	10/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	10-Jun-26	13:00	10-Jun-26	17:00	
714	RQ280294	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG)	POWERGRID	D	AMP WORK	10/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	10-Jun-26	08:00	10-Jun-26	18:00	
715	RQ280689	OCC_243	cpcc2_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV HAMIRPUR(PG)	POWERGRID	D	For Bus Bar Differential and LBB relay testing	09/Jun/2026	13:00	09/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	09-Jun-26	13:00	09-Jun-26	17:00	
716	RQ281258	OCC_243	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MAINPUR(PG)	POWERGRID	D	for AMP Work	06/Jun/2026	08:00	06/Jun/2026	18:00		PLANNED	Approved	06-Jun-26	08:00	06-Jun-26	18:00	
717	RQ281338	OCC_243	slcdcs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	Maintenance and testing work of bay equipments .	04/Jun/2026	08:00	04/Jun/2026	18:00		PLANNED	Approved	04-Jun-26	08:00	04-Jun-26	18:00	
718	RQ280285	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGRID	C	for shifting Bus Reactor to 416 Bay for Augmentation of Transformation Capacity at Kankroli SS	03/Jun/2026	08:00	23/Jun/2026	18:00		PLANNED	Approved	03-Jun-26	08:00	23-Jun-26	18:00	Subject to real time grid condition

719	RQ280276	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWERGRID	D	CSD FINE TUNNING WORK	01/Jun/2026	08:00	01/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	01-Jun-26	18:00	
720	RQ280278	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)	POWERGRID	C	shutdown of BR-3 is required to undertake the firewall construction work in Construction category , Since positioing of ICT-4 is just adjacent to BR-3	01/Jun/2026	08:00	25/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	25-Jun-26	18:00	
721	RQ281437	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)	POWERGRID	C	shutdown of BR-3 is required to undertake the firewall construction work in Construction category , Since positioing of ICT-4 is just adjacent to BR-3	01/Jun/2026	08:00	17/Jun/2026	18:00	to be availed from 15.05.2026 to 31.05.2026	PLANNED	Approved	01-Jun-26	08:00	17-Jun-26	18:00	
722	RQ280691	OCC_243	cpcc2_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV DEHAR(BB)	POWERGRID,BBMB	D	For AMP & Relay Testing work of Bus Reactor at BBMB Dehar	26/Jun/2026	09:00	26/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	26-Jun-26	09:00	26-Jun-26	18:00	
723	RQ280692	OCC_243	cpcc2_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 2 AT 400KV DEHAR(BB)	POWERGRID,BBMB	D	For AMP & Relay Testing work of Bus Reactor at BBMB Dehar	26/Jun/2026	09:00	26/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	26-Jun-26	09:00	26-Jun-26	18:00	
724	RQ281342	OCC_243	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	24/Jun/2026	08:00	24/Jun/2026	18:00		PLANNED	Approved	24-Jun-26	08:00	24-Jun-26	18:00	Subject to real time grid condition
725	RQ281341	OCC_243	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SURATGARH SCTPS(RVUN)	RRVPNL	C	For Annual Maintenance works, electrical testing & attending oil leakages, oil filtration of Line Reactor.	11/Jun/2026	08:00	13/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	08:00	13-Jun-26	18:00	
726	RQ281340	OCC_243	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SURATGARH SCTPS(RVUN)	RRVPNL	C	For Annual Maintenance works, electrical testing & attending oil leakages, oil filtration of Line Reactor.	08/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	10-Jun-26	18:00	
727	RQ281339	OCC_243	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Maintenance and testing work of bay equipments .	06/Jun/2026	08:00	06/Jun/2026	18:00		PLANNED	Approved	06-Jun-26	08:00	06-Jun-26	18:00	
728	RQ280555	OCC_243	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	20/Jun/2026	08:00	20/Jun/2026	18:00		PLANNED	Approved	20-Jun-26	08:00	20-Jun-26	18:00	
729	RQ280787	OCC_243	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	02/Jun/2026	08:00	02/Jun/2026	18:00		PLANNED	Approved	02-Jun-26	08:00	02-Jun-26	18:00	

730	RQ280283	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV NARELA(PNTL)	PNTL	D	CSD FINE TUNNING WORK & PUNCH POINT WORK	20/Jun/2026	08:00	20/Jun/2026	18:00		PLANNED	Approved	20-Jun-26	08:00	20-Jun-26	18:00	
731	RQ280272	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	For AMP works and CSD fine tuning works	13/Jun/2026	16:00	18/Jun/2026	23:00		PLANNED	Approved	13-Jun-26	16:00	18-Jun-26	23:00	Subject to real time grid condition
732	RQ280271	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	For AMP works and CSD fine tuning works	05/Jun/2026	16:00	10/Jun/2026	23:00		PLANNED	Approved	05-Jun-26	16:00	10-Jun-26	23:00	Subject to real time grid condition
733	RQ280275	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	AMP WORK	13/Jun/2026	08:00	13/Jun/2026	18:00		PLANNED	Approved	13-Jun-26	08:00	13-Jun-26	18:00	Subject to real time grid condition
734	RQ279958	OCC_243	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP WORK	07/Jun/2026	10:00	07/Jun/2026	17:00		PLANNED	Approved	07-Jun-26	10:00	07-Jun-26	17:00	
735	RQ279908	OCC_243	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV REWA ROAD(UP)	UPPTCL	C	Oil Filtration & Annual Testing	01/Jun/2026	08:00	02/Jun/2026	18:00	Minimum requirement of reactor during this period	PLANNED	Approved	01-Jun-26	08:00	02-Jun-26	18:00	
736	RQ281002	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BHADLA_3(PB3TL)	PB3TL	D	Fine tuning of CSD & CT Oil sampling	05/Jun/2026	16:00	06/Jun/2026	22:00		PLANNED	Approved	05-Jun-26	16:00	06-Jun-26	22:00	Subject to real time grid condition
737	RQ281001	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_3(PB3TL)	PB3TL	D	Fine tuning of CSD & CT Oil sampling	03/Jun/2026	16:00	04/Jun/2026	22:00		PLANNED	Approved	03-Jun-26	16:00	04-Jun-26	22:00	Subject to real time grid condition
738	RQ280292	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV FATEHGARH_III(PG)	PRTL	D	FOR PUNCHPOINT RECTIFICATION WORK	03/Jun/2026	08:00	04/Jun/2026	18:00		PLANNED	Approved	03-Jun-26	08:00	04-Jun-26	18:00	Subject to real time grid condition
739	RQ280290	OCC_243	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 4 AT 400 KV FATEHGARH_III(PG)	PRTL	D	FOR PUNCHPOINT RECTIFICATION WORK	01/Jun/2026	08:00	02/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	02-Jun-26	18:00	Subject to real time grid condition

740	RQ280671	OCC_243	jhakri_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NATHPA JHAKRI(SJ)	SJVN	C	The peaking season is about to start as per the past observation and during this period the voltage level of the transmission line become about 400 KV. So, we have to disconnect the Bus Reactor to optimize the voltage level. The shutdown for Bus Reactor is required w.e.f 01.06.2026 to 20.09.2026. You are requested to approve for the same. The shutdown requested period is tentative and may be adjusted based on operational requirements of the Grid.	01/Jun/2026	10:00	20/Sep/2026	18:00		The shutdown requested period is tentative and may be adjusted based on operational requirements of the Grid.	PLANNED	Approved	01-Jun-26	10:00	20-Sep-26	18:00	Subject to real time grid condition
741	RQ280881	OCC_243	cpcc1_sd	BAY	428 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	AMP WORK	29/Jun/2026	15:00	29/Jun/2026	23:00			PLANNED	Approved	29-Jun-26	15:00	29-Jun-26	23:00	
742	RQ280880	OCC_243	cpcc1_sd	BAY	423 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	AMP WORK	28/Jun/2026	15:00	28/Jun/2026	23:00			PLANNED	Approved	28-Jun-26	15:00	28-Jun-26	23:00	Element must remain in service with other Bay
743	RQ280879	OCC_243	cpcc1_sd	BAY	422 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	AMP WORK	27/Jun/2026	15:00	27/Jun/2026	23:00			PLANNED	Approved	27-Jun-26	15:00	27-Jun-26	23:00	Element must remain in service with other Bay
744	RQ280655	OCC_243	sldcps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWERGRID	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	25/Jun/2026	08:00	25/Jun/2026	18:00			PLANNED	Approved	25-Jun-26	08:00	25-Jun-26	18:00	
745	RQ281435	OCC_243	sldcps_sd	BAY	40852B MAIN BAY - 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 AT MERTA(RS)	POWERGRID	D	Quarterly maintenance work & testing of bay equipment	25/Jun/2026	08:00	25/Jun/2026	18:00			PLANNED	Approved	25-Jun-26	15:00	25-Jun-26	23:00	May be given from 15:00Hrs

746	RQ280875	OCC_243	cpcc_sd	BAY	437 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT BALLABHGARH(PG)	POWERGRID	D	AMP WORK	20/Jun/2026	08:00	20/Jun/2026	18:00		PLANNED	Approved	20-Jun-26	08:00	20-Jun-26	18:00	
747	RQ281433	OCC_243	sldcrs_sd	BAY	40752B MAIN BAY - 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 (POWERGRID) AT 400 KV MERTA(RS)	POWERGRID	D	Quarterly maintenance work & testing of bay equipment	20/Jun/2026	08:00	20/Jun/2026	18:00		PLANNED	Approved	20-Jun-26	15:00	20-Jun-26	23:00	May be given from 15:00Hrs
748	RQ280872	OCC_243	cpcc1_sd	BAY	407 MAIN BAY - 400/220KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWERGRID	D	AMP WORK	19/Jun/2026	08:00	19/Jun/2026	18:00		PLANNED	Approved	19-Jun-26	08:00	19-Jun-26	18:00	
749	RQ279827	OCC_243	cpcc2_sd	BAY	409 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-1 AT NALLAGARH(PG)	POWERGRID	C	Overhauling of CB Mechanism.	18/Jun/2026	09:00	20/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	18-Jun-26	09:00	20-Jun-26	18:00	
750	RQ280871	OCC_243	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWERGRID	D	AMP WORK	18/Jun/2026	08:00	18/Jun/2026	18:00		PLANNED	Approved	18-Jun-26	08:00	18-Jun-26	18:00	
751	RQ281436	OCC_243	sldcrs_sd	BAY	40752A MAIN BAY - 50 MVAR LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS) AT MERTA(RS)	POWERGRID	D	Quarterly maintenance work & testing of bay equipment	18/Jun/2026	08:00	18/Jun/2026	18:00		PLANNED	Approved	18-Jun-26	15:00	18-Jun-26	23:00	May be given from 15:00Hrs
752	RQ280870	OCC_243	cpcc1_sd	BAY	405 TIE BAY - 400/220KV 500 MVA ICT 3 AT BALLABHGARH(PG) AND 400/220KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWERGRID	D	AMP WORK	17/Jun/2026	08:00	17/Jun/2026	18:00		PLANNED	Approved	17-Jun-26	08:00	17-Jun-26	18:00	
753	RQ281419	OCC_243	sldcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Maintenance work of associated equipments of the Bay	16/Jun/2026	08:00	16/Jun/2026	18:00		PLANNED	Approved	16-Jun-26	08:00	16-Jun-26	18:00	
754	RQ280947	OCC_243	cpcc1_sd	BAY	40752A MAIN BAY - 50 MVAR LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS) AT MERTA(RS)	POWERGRID	C	For drive overhauling work of the CB	15/Jun/2026	17:00	17/Jun/2026	23:00		PLANNED	Approved	15-Jun-26	17:00	17-Jun-26	23:00	May be given subject to real time grid condition

755	RQ279826	OCC_243	cpcc2_sd	BAY	408 TIE BAY - 400 KV NALLAGARH-PATIALA (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWERGRID	C	Overhauling of CB Mechanisum.	15/Jun/2026	09:00	17/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	15-Jun-26	09:00	17-Jun-26	18:00
756	RQ281194	OCC_243	cpcc3_sd	BAY	408 TIE BAY - 400KV SHAHJAHANPUR-BAREILLY (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT SHAHJAHANPUR(PG)	POWERGRID	C	CB DRIVE MECHANISM OVERHAULING WORK OF TIE BAY 408 CB AT SHAHJAHANPUR S/S	15/Jun/2026	09:00	19/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	09:00	19-Jun-26	18:00
757	RQ281420	OCC_243	sldcrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWERGRID	D	Maintenance work of associated equipments of the Bay	15/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	15-Jun-26	18:00
758	RQ281427	OCC_243	sldcrs_sd	BAY	410 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT PHAGI(RS)	POWERGRID	D	Quarterly Maintenance work	15/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	15-Jun-26	18:00
759	RQ280874	OCC_243	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	CB OVERHAULING WORK	14/Jun/2026	08:00	17/Jun/2026	18:00		PLANNED	Approved	14-Jun-26	08:00	17-Jun-26	18:00
760	RQ281417	OCC_243	sldcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Maintenance work of associated equipments of the Bay	12/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Approved	12-Jun-26	08:00	12-Jun-26	18:00
761	RQ279825	OCC_243	cpcc2_sd	BAY	406 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-2 AT NALLAGARH(PG)	POWERGRID	C	Overhauling of CB Mechanisum.	11/Jun/2026	09:00	13/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	11-Jun-26	09:00	13-Jun-26	18:00
762	RQ281418	OCC_243	sldcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWERGRID	D	Maintenance work of associated equipments of the Bay	11/Jun/2026	08:00	11/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	08:00	11-Jun-26	18:00
763	RQ280873	OCC_243	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWERGRID	C	CB OVERHAULING WORK	10/Jun/2026	08:00	13/Jun/2026	18:00		PLANNED	Approved	10-Jun-26	08:00	13-Jun-26	18:00

764	RQ281400	OCC_243	sldcrs_sd	BAY	40252B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT RATANGARH(RS)	POWERGRID	D	Maintenance and testing work of bay equipments .	10/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	10-Jun-26	08:00	10-Jun-26	18:00	
765	RQ280861	OCC_243	cpcc1_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT SONIPAT(PG) (POWERGRID) AT 400 KV SONIPAT(PG)	POWERGRID	D	AMP WORK	10/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	10-Jun-26	08:00	10-Jun-26	18:00	
766	RQ279824	OCC_243	cpcc2_sd	BAY	405 TIE BAY - 400 KV NALLAGARH-PATIALA (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWERGRID	C	Overhauling of CB Mechanisum.	08/Jun/2026	09:00	10/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	08-Jun-26	09:00	10-Jun-26	18:00	
767	RQ281195	OCC_243	cpcc3_sd	BAY	407 MAIN BAY - 400KV SHAHJAHANPUR-BAREILLY (PG) CKT-1 AT SHAHJAHANPUR(PG)	POWERGRID	C	CB DRIVE MECHANISM OVERHAULING WORK OF 407 BAY CB AT SHAHJAHANPUR S/S	08/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	12-Jun-26	18:00	
768	RQ281401	OCC_243	sldcrs_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)	POWERGRID	D	Maintenance and testing work of bay equipments .	08/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	
769	RQ280942	OCC_243	cpcc1_sd	BAY	414 TIE BAY - 400KV ROORKEE-DEHRADUN (PG) CKT-1 AND FUTURE AT ROORKEE(PG)	POWERGRID	D	AMP WORK	06/Jun/2026	08:00	06/Jun/2026	18:00		PLANNED	Approved	06-Jun-26	08:00	06-Jun-26	18:00	
770	RQ280941	OCC_243	cpcc1_sd	BAY	408 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AND FUTURE AT ROORKEE(PG)	POWERGRID	D	AMP WORK	05/Jun/2026	08:00	05/Jun/2026	18:00		PLANNED	Approved	05-Jun-26	08:00	05-Jun-26	18:00	
771	RQ280876	OCC_243	cpcc1_sd	BAY	417 TIE BAY - SVC NO 1(-300/+400MVAR) AT 400 KV KANKROLI(PG) AND FUTURE	POWERGRID	D	FOR COMMISSIONING OF 416 FUTURE BAY FOR REACTOR	03/Jun/2026	08:00	23/Jun/2026	18:00		PLANNED	Approved	03-Jun-26	15:00	23-Jun-26	23:00	Shutdown may be availed on daily basis from 15:00Hrs
772	RQ280903	OCC_243	cpcc1_sd	BAY	408 TIE BAY - 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV JAIPUR SOUTH(PG) (POWERGRID)	POWERGRID	C	ICT 3 COMMISSIONING WORK	01/Jun/2026	08:00	30/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	30-Jun-26	18:00	

773	RQ281229	OCC_243	cpcc1_sd	BAY	412 MAIN BAY - 400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAUSA_TL) CKT-1 (PB_DAUSA_TL) AT 400 KV DAUSA(PBDTL)	PB_DAUSA_TL	D	AMP WORK	26/Jun/2026	08:00	26/Jun/2026	18:00		PLANNED	Approved	26-Jun-26	08:00	26-Jun-26	18:00	
774	RQ281228	OCC_243	cpcc1_sd	BAY	411 TIE BAY - 125 MVAR BUS REACTOR NO 2 AT 400 KV DAUSA(PBDTL) (PB_DAUSA_TL) AND 400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2 AT 400 KV DAUSA(PBDTL) (PB_DAUSA_TL)	PB_DAUSA_TL	D	AMP WORK	25/Jun/2026	08:00	25/Jun/2026	18:00		PLANNED	Approved	25-Jun-26	08:00	25-Jun-26	18:00	
775	RQ281227	OCC_243	cpcc1_sd	BAY	410 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400 KV DAUSA(PBDTL) (PB_DAUSA_TL) AT 400 KV DAUSA(PBDTL)	PB_DAUSA_TL	D	AMP WORK	24/Jun/2026	08:00	24/Jun/2026	18:00		PLANNED	Approved	24-Jun-26	08:00	24-Jun-26	18:00	
776	RQ281226	OCC_243	cpcc1_sd	BAY	409 MAIN BAY - 400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2 (PB_DAUSA_TL) AT 400 KV DAUSA(PBDTL)	PB_DAUSA_TL	D	AMP WORK	23/Jun/2026	08:00	23/Jun/2026	18:00		PLANNED	Approved	23-Jun-26	08:00	23-Jun-26	18:00	
777	RQ281225	OCC_243	cpcc1_sd	BAY	408 TIE BAY - 400 KV AGRA(PG)- DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2 (PB_DAUSA_TL) AND 765/400 KV 1500 MVA ICT 2 AT DAUSA(PBDTL) AT 400 KV DAUSA(PBDTL) (PB_DAUSA_TL)	PB_DAUSA_TL	D	AMP WORK	22/Jun/2026	08:00	22/Jun/2026	18:00		PLANNED	Approved	22-Jun-26	08:00	22-Jun-26	18:00	
778	RQ281224	OCC_243	cpcc1_sd	BAY	407 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT DAUSA(PBDTL) (PB_DAUSA_TL) AT 400 KV DAUSA(PBDTL)	PB_DAUSA_TL	D	AMP WORK	21/Jun/2026	08:00	21/Jun/2026	18:00		PLANNED	Approved	21-Jun-26	08:00	21-Jun-26	18:00	



784	RQ281218	OCC_243	cpcc1_sd	BAY	401 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT DAUSA(PBDTL) (PB_DAUSA_TL) AT 400 KV DAUSA(PBDTL)	PB_DAUSA_TL	D	AMP WORK	15/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	15-Jun-26	18:00	
785	RQ281434	OCC_243	sldcrs_sd	BAY	40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	24/Jun/2026	08:00	24/Jun/2026	18:00		PLANNED	Approved					Club with 792
786	RQ281421	OCC_243	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Maintenance work of associated equipments of the Bay	08/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	
787	RQ281424	OCC_243	sldcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Maintenance work of associated equipments of the Bay	05/Jun/2026	08:00	05/Jun/2026	18:00		PLANNED	Approved	05-Jun-26	08:00	05-Jun-26	18:00	
788	RQ281396	OCC_243	sldcrs_sd	BAY	409-52C MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Half-Yearly Maintenance & Testing work	04/Jun/2026	08:00	04/Jun/2026	18:00		PLANNED	Approved	04-Jun-26	08:00	04-Jun-26	18:00	
789	RQ281423	OCC_243	sldcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Maintenance work of associated equipments of the Bay	04/Jun/2026	08:00	04/Jun/2026	18:00		PLANNED	Approved	04-Jun-26	08:00	04-Jun-26	18:00	
790	RQ281422	OCC_243	sldcrs_sd	BAY	404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Maintenance work of associated equipments of the Bay	03/Jun/2026	08:00	03/Jun/2026	18:00		PLANNED	Approved	03-Jun-26	08:00	03-Jun-26	18:00	
791	RQ281397	OCC_243	sldcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Half-Yearly Maintenance & Testing work	03/Jun/2026	08:00	03/Jun/2026	18:00		PLANNED	Approved	03-Jun-26	08:00	03-Jun-26	18:00	
792	RQ280902	OCC_243	cpcc1_sd	BAY	40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS)	RRVPNL	C	For drive overhauling work of the CB	02/Jun/2026	15:00	04/Jun/2026	23:00		PLANNED	Approved	02-Jun-26	15:00	04-Jun-26	23:00	May be given /Future bay
793	RQ281398	OCC_243	sldcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-SANGOD GSS (RS) CKT-1 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Half-Yearly Maintenance & Testing work	02/Jun/2026	08:00	02/Jun/2026	18:00		PLANNED	Approved	02-Jun-26	08:00	02-Jun-26	18:00	

794	RQ281425	OCC_243	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Maintenance work of associated equipments of the Bay	02/Jun/2026	08:00	02/Jun/2026	18:00		PLANNED	Approved	02-Jun-26	08:00	02-Jun-26	18:00	
795	RQ281426	OCC_243	sldcrs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Maintenance work of associated equipments of the Bay	01/Jun/2026	08:00	01/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	01-Jun-26	18:00	
796	RQ280654	OCC_243	sldcps_sd	BAY	418 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(P5) (PS) CKT-1 AT RAJPURA(P5)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	23/Jun/2026	08:00	23/Jun/2026	18:00		PLANNED	Approved	23-Jun-26	08:00	23-Jun-26	18:00	
797	RQ280648	OCC_243	sldcps_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(P5) (PSTCL) AT 400 KV RAJPURA(P5)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	16/Jun/2026	08:00	16/Jun/2026	18:00		PLANNED	Approved	16-Jun-26	08:00	16-Jun-26	18:00	
798	RQ280646	OCC_243	sldcps_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(P5) (PSTCL) AND FUTURE AT 400 KV RAJPURA(P5) (PSTCL)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	15/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	15-Jun-26	18:00	
799	RQ280645	OCC_243	sldcps_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(P5) (PSTCL) AT 400 KV RAJPURA(P5)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	11/Jun/2026	08:00	11/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	08:00	11-Jun-26	18:00	
800	RQ280642	OCC_243	sldcps_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(P5) (PSTCL) AT 400 KV RAJPURA(P5)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	09/Jun/2026	08:00	09/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	18:00	
801	RQ280639	OCC_243	sldcps_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(P5) (PSTCL) AND FUTURE AT 400 KV RAJPURA(P5) (PSTCL)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	08/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	
802	RQ280634	OCC_243	sldcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(P5) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	05/Jun/2026	08:00	05/Jun/2026	18:00		PLANNED	Approved	05-Jun-26	08:00	05-Jun-26	18:00	
803	RQ280633	OCC_243	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(P5)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	02/Jun/2026	08:00	02/Jun/2026	18:00		PLANNED	Approved	02-Jun-26	08:00	02-Jun-26	18:00	

804	RQ281406	OCC_243	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	D	Annual maintenance & testing of 400KV CB & CT	23/Jun/2026	08:00	23/Jun/2026	18:00	PLANNED	Approved	23-Jun-26	08:00	23-Jun-26	18:00	
805	RQ281407	OCC_243	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Overhauling of R-pole of 400KV CB (Abnormal DCRM signature)	11/Jun/2026	08:00	13/Jun/2026	18:00	PLANNED	Approved	11-Jun-26	08:00	13-Jun-26	18:00	
806	RQ281408	OCC_243	sldcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Overhauling of R-pole of 400KV CB (Abnormal DCRM signature)	08/Jun/2026	08:00	10/Jun/2026	18:00	PLANNED	Approved	08-Jun-26	08:00	10-Jun-26	18:00	
807	RQ281404	OCC_243	sldcrs_sd	BAY	408 TIE BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) AND 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	APRL	D	Annual maintenance & testing of 400KV CB & CT	19/Jun/2026	08:00	19/Jun/2026	18:00	PLANNED	Approved	19-Jun-26	08:00	19-Jun-26	18:00	
808	RQ281405	OCC_243	sldcrs_sd	BAY	402 TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AND 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR) AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual maintenance & testing of 400KV CB & CT	17/Jun/2026	08:00	17/Jun/2026	18:00	PLANNED	Approved	17-Jun-26	08:00	17-Jun-26	18:00	
809	RQ279959	OCC_243	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	18/Jun/2026	10:00	27/Jun/2026	17:00	PLANNED	Approved	18-Jun-26	10:00	27-Jun-26	17:00	
810	RQ281277	OCC_243	cpcc1_sd	BAY	211 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BHADLA_3(PB3TL) (PB3TL) AT 400 KV BHADLA_3(PB3TL)	PB3TL	D	CT oil sampling	17/Jun/2026	12:00	17/Jun/2026	16:00	PLANNED	Approved	17-Jun-26	17:00	17-Jun-26	23:00	May be given from 17:00Hrs/Element must remain in service with TBC

811	RQ279886	OCC_243	ntpcos_sd	BAY	435 MAIN BAY - 400 KV RIHAND(NT)-VINDHYACHALPO OL(PG) (PG) CKT-2 (NTPC)	NTPC	C	400KV GE BREAKER OH WORK -X3552 THROUGH OEM	17/Jun/2026	08:00	24/Jun/2026	18:00	400KV BAY NO. 35 SHUTDWN REQUIRED. PO CONTRACT IS EXPIRING SOON.	PLANNED	Rejected						Rejected due to high Northern demand period / May be planned during Rihand-3 shifting towards NR
812	RQ279872	OCC_243	ntpcos_sd	BAY	404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT)	NTPC	C	GEN-04 BUS -01 ISOLATOR CHANGE	15/Jun/2026	08:00	18/Jun/2026	18:00	GEN 04 WILL BE CHARGED THROUGH TRANSFER BAY	PLANNED	Rejected						May be rejected due to high Northern demand period / May be planned during lean demand period
813	RQ279871	OCC_243	ntpcos_sd	BAY	404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT)	NTPC	C	GEN-04 WILL BE CHARGED THROUGH TBC BAY	10/Jun/2026	08:00	13/Jun/2026	18:00	NO SHUTDOWN REQUIRED, BUS 02 ISOLATOR WILL BE REPLACED	PLANNED	Rejected						May be rejected due to high Northern demand period / May be planned during lean demand period
814	RQ280550	OCC_243	singrauli_sd	BAY	404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT)	NTPC	C	GEN04 BUS2 ISOLATOR CHANGE	10/Jun/2026	08:00	13/Jun/2026	18:00	GEN04 WILL BE CHARGED THROUGH TBC	PLANNED	Rejected						May be rejected due to high Northern demand period / May be planned during lean demand period
815	RQ279883	OCC_243	ntpcos_sd	BAY	429 MAIN BAY - 400 KV RIHAND(NT)-VINDHYACHALPO OL(PG) (PG) CKT-1 (NTPC)	NTPC	C	400KV GE BREAKER OH WORK -X2952 THROUGH OEM	09/Jun/2026	08:00	16/Jun/2026	18:00	400KV BAY NO. 29 SHUTDWN REQUIRED. PO CONTRACT IS EXPIRING SOON.	PLANNED	Rejected						Rejected due to high Northern demand period / May be planned during Rihand-3 shifting towards NR
816	RQ281332	OCC_243	rappc_sd	BAY	417 TIE BAY - 400KV RAPS_C(NP)-SHUJALPUR(PG) (UNDEF) CKT-1 AND 400KV RAPS_C(NP)-SHUJALPUR(PG) (UNDEF) CKT-2 AT RAPS_C(NP)	NPCIL	D	PM checks will be carried out on SHujalpur ckt-01 bay equipments and its line reactor	16/Jun/2026	08:00	18/Jun/2026	18:00		PLANNED	Approved	16-Jun-26	08:00	18-Jun-26	18:00		
817	RQ281333	OCC_243	rappc_sd	BAY	416 MAIN BAY - 400KV RAPS_C(NP)-SHUJALPUR(PG) (UNDEF) CKT-1 AT RAPS_C(NP)	NPCIL	D	PM checks will be carried out on SHujalpur ckt-01 bay equipments and its line reactor	16/Jun/2026	08:00	18/Jun/2026	18:00		PLANNED	Approved	16-Jun-26	08:00	18-Jun-26	18:00		
818	RQ281336	OCC_243	rappc_sd	BAY	417 TIE BAY - 400KV RAPS_C(NP)-SHUJALPUR(PG) (UNDEF) CKT-1 AND 400KV RAPS_C(NP)-SHUJALPUR(PG) (UNDEF) CKT-2 AT RAPS_C(NP)	NPCIL	D	PM checks will be carried on Shujalpur line-2 elements and its line reactor.	09/Jun/2026	08:00	11/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	08:00	11-Jun-26	18:00		
819	RQ281330	OCC_243	rappc_sd	BAY	418 MAIN BAY - 400KV RAPS_C(NP)-SHUJALPUR(PG) (UNDEF) CKT-2 AT RAPS_C(NP)	NPCIL	D	PM CHECKS IS TO BE CARRIED OUT OF SHUJALPUR CKT-02 bay EQUIPMENTS AND ITS LINE REACTOR	09/Jun/2026	08:00	11/Jun/2026	18:00	main and tie breaker will be open ,Line will be shutdown	PLANNED	Approved	09-Jun-26	08:00	11-Jun-26	18:00		

820	RQ281335	OCC_243	rappc_sd	BAY	418 MAIN BAY - 400KV RAPS_C(NP)-SHUJALPUR(PG) (UNDEF) CKT-2 AT RAPS_C(NP)	NPCIL	D	PM checks will be carried on Shujalpur line-2 elements and its line reactor.	09/Jun/2026	08:00	11/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	08:00	11-Jun-26	18:00		
821	RQ281063	OCC_243	apl_sd	BAY	401C MAIN BAY - 400 KV MAHINDERGARH( APL)-BHIWANI(PG) (ATIL) CKT-2 (ADANI) AT 400 KV MAHINDERGARH( APL)	ADANI	D	Annual Maintenance	12/Jun/2026	09:00	12/Jun/2026	18:00		PLANNED	Approved	12-Jun-26	09:00	12-Jun-26	18:00		
822	RQ281051	OCC_243	apl_sd	BAY	401B TIE BAY - 400 KV MAHINDERGARH( APL)-BHIWANI(PG) (PG) CKT-4 (ADANI) AND 400 KV MAHINDERGARH( APL)-BHIWANI(PG) (ATIL) CKT-2 AT 400 KV MAHINDERGARH( APL) (ADANI)	ADANI	D	Annual Maintenance	11/Jun/2026	09:00	11/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	09:00	11-Jun-26	18:00		
823	RQ281050	OCC_243	apl_sd	BAY	401A MAIN BAY - 400 KV MAHINDERGARH( APL)-BHIWANI(PG) (PG) CKT-4 (ADANI) AT 400 KV MAHINDERGARH( APL)	ADANI	D	Annual Maintenance	10/Jun/2026	09:00	10/Jun/2026	18:00		PLANNED	Approved	10-Jun-26	09:00	10-Jun-26	18:00		
824	RQ281299	OCC_243	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	D	LBB testing of Tie Bay 431 after retrofit of old LBB relay with process bus LBB relay through protection operation of 400 kv Kanpur Allahabad 2	30/Jun/2026	14:00	30/Jun/2026	18:00		PLANNED	Approved	30-Jun-26	14:00	30-Jun-26	18:00		
825	RQ281283	OCC_243	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWERGRID	D	400 kv Busbar Relay Retrofitment	20/Jun/2026	10:00	20/Jun/2026	18:00		PLANNED	Approved	20-Jun-26	10:00	20-Jun-26	18:00		
826	RQ281284	OCC_243	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWERGRID	D	400 kv Busbar Relay Retrofitment	19/Jun/2026	10:00	19/Jun/2026	18:00		PLANNED	Approved	19-Jun-26	10:00	19-Jun-26	18:00		
827	RQ281294	OCC_243	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	C	Retrofitment of entire conventional protection system of 315 MVA ICT 2 with Process bus based protection/ SAS system	18/Jun/2026	10:00	22/Jun/2026	18:00		PLANNED	Rejected						May be rejected due to high Northern demand period / Utility may be planned during lean demand period

828	RQ281282	OCC_243	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPUR(PG)	POWERGRID	D	For LBB Retrofitment	16/Jun/2026	10:00	16/Jun/2026	18:00		PLANNED	Approved	16-Jun-26	10:00	16-Jun-26	18:00		
829	RQ281281	OCC_243	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPUR(PG)	POWERGRID	D	For LBB Retrofitment	15/Jun/2026	10:00	15/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	10:00	15-Jun-26	18:00		
830	RQ281295	OCC_243	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	C	Retrofitment of entire conventional protection system of 315 MVA ICT 1 with Process bus based protection/ SAS system	13/Jun/2026	10:00	17/Jun/2026	18:00		PLANNED	Rejected						May be rejected due to high Northern demand period / Utility may be planned during lean demand period
831	RQ281303	OCC_243	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALLIA(PG)	POWERGRID	C	REPLACEMENT OF IV BUSHINGS	08/Jun/2026	06:00	09/Jun/2026	11:59		PLANNED	Approved	08-Jun-26	06:00	09-Jun-26	11:59		Subject to UP consent as Load of 132KV Bansidih & Sikanderpur may be affected
832	RQ281300	OCC_243	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWERGRID	D	AMP WORK	01/Jun/2026	10:00	01/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	10:00	01-Jun-26	18:00		
833	RQ281296	OCC_243	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG)	POWERGRID	D	FOR ICT#3 AMP WORK.	01/Jun/2026	10:00	01/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	10:00	01-Jun-26	18:00		
834	RQ280029	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 at Fatehgarh_III(PG)		D	For Punch Point Rectification	29/Jun/2026	16:00	30/Jun/2026	23:59		PLANNED	Approved	29-Jun-26	17:00	30-Jun-26	23:59		May be given from 17:00Hrs
835	RQ280028	OCC_243	cpcc1_sd	TRANSFORMER	400/220 kv 500 MVA ICT 9 at Fatehgarh_III(PG)		D	For Punch Point Rectification	27/Jun/2026	16:00	28/Jun/2026	23:59		PLANNED	Approved	27-Jun-26	17:00	28-Jun-26	23:59		May be given from 17:00Hrs
836	RQ280579	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	27/Jun/2026	09:30	27/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	27-Jun-26	09:30	27-Jun-26	18:00		
837	RQ280011	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	TBC Bay Commissioning	25/Jun/2026	16:00	26/Jun/2026	23:00		PLANNED	Approved	25-Jun-26	17:00	26-Jun-26	23:00		May be given from 17:00Hrs
838	RQ280578	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	25/Jun/2026	09:30	25/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	25-Jun-26	09:30	25-Jun-26	18:00		
839	RQ279997	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	AMP Work & COE Compliances	24/Jun/2026	18:00	24/Jun/2026	23:59		PLANNED	Approved	24-Jun-26	17:00	24-Jun-26	23:59		May be given from 17:00Hrs
840	RQ280721	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)		D	For Relay Testing work of ICT at BBMB Dehar	24/Jun/2026	09:00	24/Jun/2026	18:00	Kindly approve.	PLANNED	Rejected						BBMB denied consent. Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
841	RQ279996	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)		D	AMP Work & COE Compliances	23/Jun/2026	18:00	23/Jun/2026	23:59		PLANNED	Approved	23-Jun-26	17:00	23-Jun-26	23:59		May be given from 17:00Hrs
842	RQ280010	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)		D	TBC Bay Commissioning	23/Jun/2026	16:00	24/Jun/2026	23:00		PLANNED	Approved	23-Jun-26	17:00	24-Jun-26	23:00		May be given from 17:00Hrs
843	RQ279995	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_III(PG)		D	AMP Work & COE Compliances	22/Jun/2026	18:00	22/Jun/2026	23:59		PLANNED	Approved	22-Jun-26	17:00	22-Jun-26	23:59		May be given from 17:00Hrs

844	RQ280725	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)	D	Retrofitting of electro Mechanical BB relay with numerical Relay	22/Jun/2026	09:00	22/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	22-Jun-26	09:00	22-Jun-26	18:00	
845	RQ280720	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)	D	For Bus Bar Differential and LBB relay testing	22/Jun/2026	09:00	22/Jun/2026	12:00	Kindly approve.	PLANNED	Approved	22-Jun-26	09:00	22-Jun-26	12:00	
846	RQ280009	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)	D	TBC Bay Commissioning	21/Jun/2026	16:00	22/Jun/2026	23:00		PLANNED	Approved	21-Jun-26	17:00	22-Jun-26	23:00	May be given from 17:00Hrs
847	RQ279970	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)	D	For AMP and Construction works	20/Jun/2026	16:00	24/Jun/2026	23:59		PLANNED	Approved	20-Jun-26	17:00	24-Jun-26	23:59	May be given from 17:00Hrs
848	RQ280719	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	D	For Bus Bar Differential and LBB relay testing	19/Jun/2026	09:00	19/Jun/2026	12:00	Kindly approve.	PLANNED	Approved	19-Jun-26	09:00	19-Jun-26	12:00	
849	RQ280723	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Jun/2026	09:00	17/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	17-Jun-26	09:00	17-Jun-26	18:00	
850	RQ279969	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)	D	For AMP and Construction works	16/Jun/2026	16:00	19/Jun/2026	23:59		PLANNED	Approved	16-Jun-26	17:00	19-Jun-26	23:59	May be given from 17:00Hrs
851	RQ280718	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG)	D	For Bus Bar Differential and LBB relay testing	16/Jun/2026	10:00	16/Jun/2026	13:00	Kindly approve.	PLANNED	Approved	16-Jun-26	10:00	16-Jun-26	13:00	
852	RQ280713	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)	D	For LBB Relay Retrofitment work in Main bay	16/Jun/2026	09:00	16/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	16-Jun-26	09:00	16-Jun-26	18:00	
853	RQ279968	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	D	For AMP and Construction works	13/Jun/2026	16:00	16/Jun/2026	23:59		PLANNED	Approved	13-Jun-26	17:00	16-Jun-26	23:59	May be given from 17:00Hrs
854	RQ280577	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	D	Retrofitting of electro Mechanical 400KV BB relay with numerical Relay	13/Jun/2026	09:30	13/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	13-Jun-26	09:30	13-Jun-26	18:00	
855	RQ279973	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)	D	For AMP and Construction works	12/Jun/2026	16:00	15/Jun/2026	23:59		PLANNED	Approved	12-Jun-26	17:00	15-Jun-26	23:59	May be given from 17:00Hrs
856	RQ280712	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	D	For LBB Relay Retrofitment work in Main bay	12/Jun/2026	09:00	12/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	12-Jun-26	09:00	12-Jun-26	18:00	
857	RQ279985	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KOTPUTLI(PG)	D	Attending Punch points (NEW ICT)	12/Jun/2026	09:00	12/Jun/2026	18:00	To be Avail May 2026	PLANNED	Approved	12-Jun-26	09:00	12-Jun-26	18:00	
858	RQ280724	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/Jun/2026	09:00	12/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	12-Jun-26	09:00	12-Jun-26	18:00	
859	RQ280024	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)	C	COE compliance & AMP work	11/Jun/2026	17:00	12/Jun/2026	04:00	COE compliance & AMP work	PLANNED	Approved	11-Jun-26	17:00	12-Jun-26	04:00	May be given from 17:00Hrs
860	RQ279979	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	C	BUSHING REPLACEMENT WORK IN ADD CAP	11/Jun/2026	09:00	30/Jun/2026	18:00	Shutdown on continuous basis in add cap only	PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period

861	RQ280023	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	C	COE compliance & AMP work	10/Jun/2026	17:00	11/Jun/2026	04:00	COE compliance & AMP work	PLANNED	Approved	10-Jun-26	17:00	11-Jun-26	04:00	May be given from 17:00Hrs
862	RQ280717	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)	D	For Bus Bar Differential and LBB relay testing	10/Jun/2026	13:00	10/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	10-Jun-26	13:00	10-Jun-26	17:00	
863	RQ280716	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	D	For Bus Bar Differential and LBB relay testing	10/Jun/2026	09:00	10/Jun/2026	13:00	Kindly approve.	PLANNED	Approved	10-Jun-26	09:00	10-Jun-26	13:00	
864	RQ280022	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)	C	COE compliance & AMP work	09/Jun/2026	17:00	10/Jun/2026	04:00	COE compliance & AMP work	PLANNED	Approved	09-Jun-26	17:00	10-Jun-26	04:00	May be given from 17:00Hrs
865	RQ280715	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)	D	For Bus Bar Differential and LBB relay testing	09/Jun/2026	13:00	09/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	09-Jun-26	13:00	09-Jun-26	17:00	
866	RQ280000	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)	D	OIL LEAKAGE ARREST	09/Jun/2026	09:30	09/Jun/2026	17:30		PLANNED	Approved	09-Jun-26	09:30	09-Jun-26	17:30	
867	RQ279984	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)	D	Relay testing and Fire wall painting work	09/Jun/2026	09:00	09/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	09:00	09-Jun-26	18:00	
868	RQ280711	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)	D	For LBB Relay Retrofitment work in Main bay	09/Jun/2026	09:00	09/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	09-Jun-26	09:00	09-Jun-26	18:00	
869	RQ280714	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	D	For Bus Bar Differential and LBB relay testing	09/Jun/2026	09:00	09/Jun/2026	13:00	Kindly approve.	PLANNED	Approved	09-Jun-26	09:00	09-Jun-26	13:00	
870	RQ279991	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	D	CT oil sampling & PRD switch replacement	09/Jun/2026	08:00	09/Jun/2026	20:00	CT oil sampling & PRD switch replacement	PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	20:00	
871	RQ280021	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	C	COE compliance & AMP work	08/Jun/2026	17:00	09/Jun/2026	04:00	COE compliance & AMP work	PLANNED	Approved	08-Jun-26	17:00	09-Jun-26	04:00	May be given from 17:00Hrs
872	RQ279999	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)	D	OIL LEAKAGE ARREST	08/Jun/2026	09:30	08/Jun/2026	17:30		PLANNED	Approved	08-Jun-26	09:30	08-Jun-26	17:30	
873	RQ279976	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)	C	For SF6 Leakage arresting work in 220 kV side Cable Termination Box [ R & Y Phase]	08/Jun/2026	09:00	13/Jun/2026	19:00		PLANNED	Approved	25-May-26	09:00	30-May-26	19:00	Subject to Haryana consent for load management/ Other 2*500+315MVA ICT must be in service/ Utility may avail the shutdown at the earliest and before 01st June
874	RQ280013	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAHARANPUR(PG)	D	For AMP Purpose	08/Jun/2026	09:00	08/Jun/2026	20:00	For AMP Purpose	PLANNED	Approved	08-Jun-26	09:00	08-Jun-26	20:00	
875	RQ280584	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUDHIANA(PG)	D	For Annual Maintenance works	08/Jun/2026	08:00	08/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	
876	RQ279990	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	D	CT oil sampling & PRD switch replacement	08/Jun/2026	08:00	08/Jun/2026	20:00	CT oil sampling & PRD switch replacement	PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	20:00	
877	RQ280020	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	C	COE compliance & AMP work	07/Jun/2026	17:00	08/Jun/2026	04:00	COE compliance & AMP work	PLANNED	Approved	07-Jun-26	17:00	08-Jun-26	04:00	May be given from 17:00Hrs
878	RQ279966	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)	D	For AMP and Construction works	07/Jun/2026	16:00	10/Jun/2026	23:59		PLANNED	Approved	07-Jun-26	17:00	10-Jun-26	23:59	May be given from 17:00Hrs

879	RQ279989	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	D	CT oil sampling & PRD switch replacement	07/Jun/2026	08:00	07/Jun/2026	20:00	CT oil sampling & PRD switch replacement	PLANNED	Approved	07-Jun-26	08:00	07-Jun-26	20:00		
880	RQ280019	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	C	COE compliance & AMP work	06/Jun/2026	17:00	07/Jun/2026	04:00	COE compliance & AMP work	PLANNED	Approved	06-Jun-26	17:00	07-Jun-26	04:00	May be given from 17:00Hrs	
881	RQ280018	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	C	COE compliance & AMP work	05/Jun/2026	17:00	06/Jun/2026	04:00	COE compliance & AMP work	PLANNED	Approved	05-Jun-26	17:00	06-Jun-26	04:00	May be given from 17:00Hrs	
882	RQ279983	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)	D	Relay testing and Fire wall painting work	05/Jun/2026	09:00	05/Jun/2026	18:00	Relay testing and Fire wall painting work	PLANNED	Approved	05-Jun-26	09:00	05-Jun-26	18:00		
883	RQ280017	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	C	COE compliance & AMP work	04/Jun/2026	17:00	05/Jun/2026	04:00	COE compliance & AMP work	PLANNED	Approved	04-Jun-26	17:00	05-Jun-26	04:00	May be given from 17:00Hrs	
884	RQ280583	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)	D	AMP WORK	04/Jun/2026	09:00	04/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	04-Jun-26	09:00	04-Jun-26	18:00		
885	RQ279978	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	C	400/220kv ICT-1 Dropper and Jack Bus Replacement in add cap	04/Jun/2026	09:00	06/Jun/2026	18:00	220 Kv Bus-1 , Bus-2, Transfer Bus shall be dead , Dia of ICT-1, ICT-2, ICT-3 in 400 kv shall be kept in Open condition ....All shutdown in ADD CAP ONLY	PLANNED	Rejected						May be rejected due to high Northern demand period / May be planned during lean demand period
886	RQ280710	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	D	For LBB Relay Retrofitment work in Main bay	04/Jun/2026	09:00	04/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	04-Jun-26	09:00	04-Jun-26	18:00		
887	RQ279967	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	D	For AMP and Construction works	03/Jun/2026	16:00	08/Jun/2026	23:59		PLANNED	Approved	03-Jun-26	17:00	08-Jun-26	23:59	May be given from 17:00Hrs	
888	RQ279971	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)	D	For AMP and Construction works	03/Jun/2026	16:00	08/Jun/2026	23:59		PLANNED	Approved	03-Jun-26	17:00	08-Jun-26	23:59	May be given from 17:00Hrs	
889	RQ279965	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	D	For AMP and Construction works	03/Jun/2026	16:00	07/Jun/2026	23:59		PLANNED	Approved	03-Jun-26	17:00	07-Jun-26	23:59	May be given from 17:00Hrs	
890	RQ279972	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)	D	For AMP and Construction works	03/Jun/2026	16:00	08/Jun/2026	23:59		PLANNED	Approved	03-Jun-26	17:00	08-Jun-26	23:59	May be given from 17:00Hrs	
891	RQ280722	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/Jun/2026	09:00	03/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	03-Jun-26	09:00	03-Jun-26	18:00		
892	RQ280012	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG)	D	For AMP Purpose	03/Jun/2026	09:00	03/Jun/2026	20:00	For AMP Purpose	PLANNED	Approved	03-Jun-26	09:00	03-Jun-26	20:00		
893	RQ280582	OCC_243	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)	D	AMP WORK	02/Jun/2026	09:00	02/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	02-Jun-26	09:00	02-Jun-26	18:00		



906	RQ281320	OCC_243	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	C	Maintenance work of bay equipments and bushing replacement work	11/Jun/2026	08:00	13/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	08:00	13-Jun-26	18:00	Other ICT to be in service/Load to be managed by Rajasthan
907	RQ281324	OCC_243	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Maintenance work of of 400/220 kv, 315 MVA ICT-III & associated equipments	10/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	10-Jun-26	08:00	10-Jun-26	18:00	
908	RQ281319	OCC_243	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Maintenance work of of 400/220 kv, 315 MVA ICT-I & associated equipments	09/Jun/2026	08:00	09/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	18:00	
909	RQ281360	OCC_243	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KALISINDH(RS)	RRVPNL	C	Installation of Tertiary (33 KV) System with necessary testings	01/Jun/2026	08:00	02/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	02-Jun-26	18:00	May be planned with any Unit outage at Kalisindh
910	RQ281081	OCC_243	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATRAN(PATR)	PATRAN	D	AMP and Testing work.	11/Jun/2026	08:00	11/Jun/2026	18:00	External Vendor involved	PLANNED	Approved	11-Jun-26	08:00	11-Jun-26	18:00	
911	RQ281102	OCC_243	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATRAN(PATR)	PATRAN	D	AMP and Testing work.	11/Jun/2026	08:00	11/Jun/2026	18:00	OEM Engineer shall be deployed request kind approval.	PLANNED	Approved	11-Jun-26	08:00	11-Jun-26	18:00	
912	RQ279905	OCC_243	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP WORK	08/Jun/2026	10:00	08/Jun/2026	17:00		PLANNED	Approved	08-Jun-26	10:00	08-Jun-26	17:00	
913	RQ279907	OCC_243	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT REWA ROAD(UP)	UPPTCL	C	Oil Filtration & Annual Testing	05/Jun/2026	08:00	06/Jun/2026	18:00	Load Shall be shift on 315 MVA 400/220 kv ICT 2	PLANNED	Approved	05-Jun-26	08:00	06-Jun-26	18:00	
914	RQ279906	OCC_243	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT REWA ROAD(UP)	UPPTCL	C	Oil Filtration & Annual Testing	03/Jun/2026	08:00	04/Jun/2026	18:00	Load Shall be shift on 315 MVA 400/220 kv ICT 1	PLANNED	Approved	03-Jun-26	08:00	04-Jun-26	18:00	
915	RQ280995	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_3(PB3TL)	PB3TL	D	To Clear CC Observation Point	05/Jun/2026	15:00	05/Jun/2026	23:00		PLANNED	Approved	05-Jun-26	17:00	05-Jun-26	23:00	May be given from 17:00Hrs
916	RQ280994	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_3(PB3TL)	PB3TL	D	To Clear CC Observation Point	04/Jun/2026	15:00	04/Jun/2026	23:00		PLANNED	Approved	04-Jun-26	17:00	04-Jun-26	23:00	May be given from 17:00Hrs
917	RQ280993	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_3(PB3TL)	PB3TL	D	To Clear CC Observation Point	03/Jun/2026	15:00	03/Jun/2026	23:00		PLANNED	Approved	03-Jun-26	17:00	03-Jun-26	23:00	May be given from 17:00Hrs
918	RQ280996	OCC_243	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_3(PB3TL)	PB3TL	C	LT Transformer - 2 Connection & Charging	01/Jun/2026	08:00	03/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	17:00	03-Jun-26	23:59	May be given from 17:00Hrs
919	RQ281147	OCC_243	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	C	To attend oil leakage and centrifuging of transformer	01/Jun/2026	08:00	04/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	04-Jun-26	18:00	Other 315MVA ICT to be in service/Load to be managed by UK
920	RQ279879	OCC_243	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	400KV bay-3, 132KV bay-12 equipment testing, overhauling of transformer & testing	01/Jun/2026	08:00	08/Jun/2026	18:00	Shutdown is required for overhauling of bay equipment & transformer	PLANNED	Approved	01-Jun-26	08:00	08-Jun-26	18:00	May be allowed other 2*200MVA Icts must be in service

921	RQ281453	OCC_243	jhajjar_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT JHAJJAR(APCL)	APCPL	C	annual maintenance and testing of transformer	01/Jun/2026	00:00	06/Jun/2026	23:59		PLANNED	Approved	01-Jun-26	00:00	06-Jun-26	23:59	
922	RQ280581	OCC_243	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT LEH(PG)		D	For AMP Works	27/Jun/2026	09:00	27/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	27-Jun-26	09:00	27-Jun-26	18:00	ICT2 must be in service/ Subject to NHPC consent
923	RQ280580	OCC_243	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT KHALSTI(PG)		D	For 5-yearly bus bar protection testing and AMP of ICT.	25/Jun/2026	09:00	25/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	25-Jun-26	09:00	25-Jun-26	18:00	Both ICT at Leh and Leh-Khalsti-Kargil section must be in service/ Subject to NHPC CE ladakh consent
924	RQ281278	OCC_243	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	D	For 220/132kv ICT-3 AMP Work at Sitarganj Substation	05/Jun/2026	10:00	05/Jun/2026	18:00		PLANNED	Approved	05-Jun-26	10:00	05-Jun-26	18:00	
925	RQ281280	OCC_243	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWERGRID	D	For 220/132kv ICT-2 AMP Work at Sitarganj Substation	03/Jun/2026	10:00	03/Jun/2026	18:00		PLANNED	Approved	03-Jun-26	10:00	03-Jun-26	18:00	
926	RQ281288	OCC_243	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	AMP OF ICT-2 AT PITHORAGARH	03/Jun/2026	10:00	03/Jun/2026	18:00		PLANNED	Approved	03-Jun-26	10:00	03-Jun-26	18:00	
927	RQ281289	OCC_243	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	AMP OF ICT-1 AT PITHORAGARH	02/Jun/2026	10:00	02/Jun/2026	18:00		PLANNED	Approved	02-Jun-26	10:00	02-Jun-26	18:00	
928	RQ281301	OCC_243	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kv 160MVA ICT in place of M/s Bharat Bijlee Make 220/132kv 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132kv Sitarganj Substation of POWERGRID NR-III Region for making the provisio	01/Jun/2026	10:00	30/Jun/2026	18:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
929	RQ281279	OCC_243	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWERGRID	D	For 220/132kv ICT-1 AMP Work at Sitarganj Substation	01/Jun/2026	10:00	01/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	10:00	01-Jun-26	18:00	
930	RQ280752	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	28/Jun/2026	09:00	28/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	28-Jun-26	09:00	28-Jun-26	18:00	
931	RQ280358	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1		D	HOTLINE Powerline crossing work of the under-construction 765 KV D/C Beawar-Mandsaur TL between Location 153/0 and Location 154/0 requires a continuous shutdown for overhead crossing.	27/Jun/2026	07:00	30/Jun/2026	19:00	Non Auto Mode of 220 KV DEBARI(RS) RAPS_A(NP) (RS) CKT-1	PLANNED	Approved	27-Jun-26	07:00	30-Jun-26	19:00	AR off may be allowed subject to NPCIL & Rajasthan consent

932	RQ280310	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTSL) (BANDERWALA_TPSL) CKT-1	D	For construction and AMP works	26/Jun/2026	16:00	29/Jun/2026	23:59		PLANNED	Approved	26-Jun-26	19:00	29-Jun-26	23:59	May be given from 19:00Hrs
933	RQ280754	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	25/Jun/2026	09:00	25/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	25-Jun-26	09:00	25-Jun-26	18:00	
934	RQ280327	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	D	Insertion of additional glass disc/ To attend shutdown nature defects	25/Jun/2026	08:00	30/Jun/2026	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt 1	PLANNED	Approved	25-Jun-26	08:00	30-Jun-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL & Rajasthan consent
935	RQ280311	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1	D	For construction and AMP works	24/Jun/2026	16:00	27/Jun/2026	23:59		PLANNED	Approved	24-Jun-26	19:00	27-Jun-26	23:59	May be given from 19:00Hrs
936	RQ280438	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	D	For AMP of Line Bay	23/Jun/2026	17:30	23/Jun/2026	23:59		PLANNED	Approved	23-Jun-26	19:00	23-Jun-26	23:59	May be given from 19:00Hrs
937	RQ280737	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	D	LBB Retrofitment in PU of Busbar	23/Jun/2026	09:00	23/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	23-Jun-26	09:00	23-Jun-26	18:00	
938	RQ280756	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	D	Permanent Restoration of Tower No 48 failed during Aug-Sep 2025 due to landsliding.	23/Jun/2026	09:00	23/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	23-Jun-26	09:00	23-Jun-26	17:00	
939	RQ280309	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) CKT-1	D	For construction and AMP works	22/Jun/2026	16:00	25/Jun/2026	23:59		PLANNED	Approved	22-Jun-26	19:00	25-Jun-26	23:59	May be given from 19:00Hrs
940	RQ280747	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	D	For Bus Bar Differential and LBB relay testing	22/Jun/2026	15:00	22/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	22-Jun-26	15:00	22-Jun-26	18:00	
941	RQ280748	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	D	For Bus Bar Differential and LBB relay testing	22/Jun/2026	12:00	22/Jun/2026	15:00	Kindly approve.	PLANNED	Approved	22-Jun-26	12:00	22-Jun-26	15:00	
942	RQ280357	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	HOTLINE Powerline crossing work of the under-construction 765 kv D/C Beawar-Mandsaur TL between Location 119/0 and Location 120/0	22/Jun/2026	07:00	26/Jun/2026	19:00	Non Auto Mode of 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	PLANNED	Approved	22-Jun-26	07:00	26-Jun-26	19:00	AR off may be allowed subject to NPCIL & Rajasthan consent

943	RQ280313	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1	D	For construction and AMP works	21/Jun/2026	16:00	24/Jun/2026	23:59		PLANNED	Approved	21-Jun-26	19:00	24-Jun-26	23:59	May be given from 19:00Hrs
944	RQ280356	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 119/0 and Location 120/0 requires a shutdown for diamond formation of EW, and strengthening of the earth-wire peak on both side towers of the existing line.	21/Jun/2026	07:00	21/Jun/2026	19:00	shutdown for diamond formation of EW and strengthening of the earth-wire peak on both side towers of the existing line.	PLANNED	Approved	18-Jun-26	07:00	18-Jun-26	19:00	Utility may complete the work in Hotline method using AR off on daily subject to NPCIL & Rajasthan consent
945	RQ280615	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHALSTI-LEH (PG) CKT-1	D	For Bus bar relay protection testing.	20/Jun/2026	13:00	20/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	20-Jun-26	13:00	20-Jun-26	17:00	Subject to NHPC & CE Ladakh consent /Load to be managed by Ladakh
946	RQ280614	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KARGIL-KHALSTI (PG) CKT-1	D	For Bus bar relay protection testing.	20/Jun/2026	09:00	20/Jun/2026	13:00	Kindly approve.	PLANNED	Approved	20-Jun-26	09:00	20-Jun-26	13:00	Subject to NHPC & CE Ladakh consent as Leh & Khalsti will be in islanding Mode with Nimmo NHPC generation
947	RQ280437	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2	D	For AMP of Line Bay	19/Jun/2026	17:30	19/Jun/2026	23:59		PLANNED	Approved	19-Jun-26	19:00	19-Jun-26	23:59	May be given from 19:00Hrs
948	RQ280746	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	D	For Bus Bar Differential and LBB relay testing	19/Jun/2026	15:00	19/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	19-Jun-26	15:00	19-Jun-26	18:00	
949	RQ280745	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	D	For Bus Bar Differential and LBB relay testing	19/Jun/2026	12:00	19/Jun/2026	15:00	Kindly approve.	PLANNED	Approved	19-Jun-26	12:00	19-Jun-26	15:00	
950	RQ280448	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1	D	RELAY TEST	19/Jun/2026	09:30	19/Jun/2026	17:30		PLANNED	Approved	19-Jun-26	09:30	19-Jun-26	17:30	
951	RQ280326	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	19/Jun/2026	08:00	24/Jun/2026	18:00	Non auto for 220 kv RAPPB-Chittorgarh Ckt 2	PLANNED	Approved	19-Jun-26	08:00	24-Jun-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL & Rajasthan consent
952	RQ280447	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1	D	RELAY TEST	18/Jun/2026	09:30	18/Jun/2026	17:30		PLANNED	Approved	18-Jun-26	09:30	18-Jun-26	17:30	
953	RQ280436	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1	D	For AMP of Line Bay	17/Jun/2026	17:30	17/Jun/2026	23:59		PLANNED	Approved	17-Jun-26	19:00	17-Jun-26	23:59	May be given from 19:00Hrs

954	RQ280511	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV IB_VOGT_SSPL__SL_FTG3-FATEHGARH_III(PG) (IBVSSPL) CKT-1	D	For TBC Bay Commissioning	17/Jun/2026	16:00	18/Jun/2026	23:59		PLANNED	Approved	17-Jun-26	19:00	18-Jun-26	23:59	May be given from 19:00Hrs
955	RQ280744	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-DEHAN (HP) (HPPTCL) CKT-2	D	For Bus Bar Differential and LBB relay testing	17/Jun/2026	10:00	17/Jun/2026	16:00	Kindly approve.	PLANNED	Approved	17-Jun-26	10:00	17-Jun-26	16:00	
956	RQ280446	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1	D	RELAY TEST	17/Jun/2026	09:30	17/Jun/2026	17:30		PLANNED	Approved	17-Jun-26	09:30	17-Jun-26	17:30	
957	RQ280305	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JUNA_REPL_SL_B KN2 (JUNA_REPL) CKT-1	D	For construction and AMP works	16/Jun/2026	16:00	20/Jun/2026	23:59		PLANNED	Approved	16-Jun-26	19:00	20-Jun-26	23:59	May be given from 19:00Hrs
958	RQ280743	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-DEHAN (HP) (HPPTCL) CKT-1	D	For Bus Bar Differential and LBB relay testing	16/Jun/2026	14:00	16/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	16-Jun-26	14:00	16-Jun-26	17:00	
959	RQ280445	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2	D	RELAY TEST	16/Jun/2026	09:30	16/Jun/2026	17:30		PLANNED	Approved	16-Jun-26	09:30	16-Jun-26	17:30	
960	RQ280617	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	D	Bay equipment AMP work	16/Jun/2026	09:00	16/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	16-Jun-26	09:00	16-Jun-26	18:00	
961	RQ280355	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	D	HOTLINE Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 117/0 and Location 118/0	16/Jun/2026	07:00	20/Jun/2026	19:00	Non Auto Mode of 220 KV RAPS_B(NP) CHITTORGARH (RS) (PG) CKT-1 & 220 KV RAPS_B(NP) CHITTORGARH (RS) (PG) CKT-2	PLANNED	Approved	16-Jun-26	07:00	20-Jun-26	19:00	Utility may complete the work in Hotline method using AR off on daily subject to NPCIL & Rajasthan consent
962	RQ280354	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	HOTLINE Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 117/0 and Location 118/0	16/Jun/2026	07:00	20/Jun/2026	19:00	Non Auto Mode of 220 KV RAPS_B(NP) CHITTORGARH (RS) (PG) CKT-1 & 220 KV RAPS_B(NP) CHITTORGARH (RS) (PG) CKT-2	PLANNED	Approved	16-Jun-26	07:00	20-Jun-26	19:00	Utility may complete the work in Hotline method using AR off on daily subject to NPCIL & Rajasthan consent
963	RQ280510	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_FT G3-FATEHGARH_III(PG) (ARERJ02PL) CKT-1	D	For TBC Bay Commissioning	15/Jun/2026	16:00	16/Jun/2026	23:59		PLANNED	Approved	15-Jun-26	19:00	16-Jun-26	23:59	May be given from 19:00Hrs

964	RQ280444	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1	D	RELAY TEST	15/Jun/2026	09:30	15/Jun/2026	17:30	PLANNED	Approved	15-Jun-26	09:30	15-Jun-26	17:30		
965	RQ280616	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2	D	Bay equipment AMP work	15/Jun/2026	09:00	15/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	15-Jun-26	09:00	15-Jun-26	18:00	
966	RQ280753	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	15/Jun/2026	09:00	15/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	15-Jun-26	09:00	15-Jun-26	18:00	
967	RQ280369	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2	C	For NHA1 Diversion works	15/Jun/2026	08:00	26/Jun/2026	18:00		PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
968	RQ280628	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PANCHKULA_SEC_32(HV) (HVPNL) CKT-2	D	For AMP Work of Line Equipments	15/Jun/2026	08:00	15/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	15-Jun-26	08:00	15-Jun-26	18:00	
969	RQ280368	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (HVPNL) CKT-1	C	For NHA1 Diversion works	15/Jun/2026	08:00	26/Jun/2026	18:00		PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
970	RQ280353	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	D	Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 117/0 and Location 118/0 requires a shutdown for diamond formation of EW and strengthening of the earth-wire peak on both side towers of the existing line.	15/Jun/2026	07:00	15/Jun/2026	19:00	shutdown for diamond formation of EW and strengthening of the earth-wire peak on both side towers of the existing line.	PLANNED	Approved	16-Jun-26	07:00	16-Jun-26	19:00	Utility may complete the work in Hotline method using AR off on daily subject to NPCIL & Rajasthan consent
971	RQ280352	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 117/0 and Location 118/0 requires a shutdown for diamond formation of EW and strengthening of the earth-wire peak on both side towers of the existing line.	15/Jun/2026	07:00	15/Jun/2026	19:00	shutdown for diamond formation of EW and strengthening of the earth-wire peak on both side towers of the existing line.	PLANNED	Approved	15-Jun-26	07:00	15-Jun-26	19:00	Utility may complete the work in Hotline method using AR off on daily subject to NPCIL & Rajasthan consent

972	RQ280328	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	14/Jun/2026	08:00	19/Jun/2026	18:00	S/D required timely	PLANNED	Approved	14-Jun-26	08:00	19-Jun-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL & Rajasthan consent
973	RQ280304	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTS) (ASSPL_BKN2) CKT-1	D	For construction and AMP works	13/Jun/2026	16:00	16/Jun/2026	23:59		PLANNED	Approved	13-Jun-26	19:00	16-Jun-26	23:59	May be given from 19:00Hrs
974	RQ280468	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1	D	Powerline Crossing by under construction Line "400 kV D/c Bikaner - 2 Bikaner-3 TL Ckt-1 & 2 ". AP-6 TO AP-7 and AP-12 to AP-13	13/Jun/2026	08:00	17/Jun/2026	18:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	13-Jun-26	17:00	17-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 17:00Hrs subject to NHPC consent
975	RQ280332	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	13/Jun/2026	08:00	16/Jun/2026	18:00	Non auto for 220 kv Anta(NTPC)-Lalsot(RS) tl	PLANNED	Approved	13-Jun-26	08:00	16-Jun-26	18:00	
976	RQ280435	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL) CKT-1	D	For AMP of Line Bay	11/Jun/2026	17:30	11/Jun/2026	23:59		PLANNED	Approved	11-Jun-26	19:00	11-Jun-26	23:59	May be given from 19:00Hrs
977	RQ280306	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW_DINKAR_UPL_SL_BIK2-BIKANER_2 (PBTS) (RENEW DINKAR_UPL) CKT-1	D	For construction and AMP works	11/Jun/2026	16:00	15/Jun/2026	23:59		PLANNED	Approved	11-Jun-26	19:00	15-Jun-26	23:59	May be given from 19:00Hrs
978	RQ280509	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-XL_XPPL_SL_FTG3(PG) (XL_XPPL) CKT-1	D	For TBC Bay Commissioning	11/Jun/2026	16:00	12/Jun/2026	23:59		PLANNED	Approved	11-Jun-26	19:00	12-Jun-26	23:59	May be given from 19:00Hrs
979	RQ280750	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2	D	Retrofitting of electro Mechanical BB relay with numerical Relay	10/Jun/2026	09:00	10/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	10-Jun-26	09:00	10-Jun-26	18:00	
980	RQ280329	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	10/Jun/2026	08:00	13/Jun/2026	18:00	S/D required timely	PLANNED	Approved	10-Jun-26	08:00	13-Jun-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL & Rajasthan consent
981	RQ280508	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ENERGIZENT_PPL_FTG3-FATEHGARH_III(PG) (ENERGIZENT_PPL) CKT-1	D	For TBC Bay Commissioning	09/Jun/2026	16:00	10/Jun/2026	23:59		PLANNED	Approved	09-Jun-26	19:00	10-Jun-26	23:59	May be given from 19:00Hrs

982	RQ280755	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD) CKT-1	D	To attend Shutdown nature defects in line.	09/Jun/2026	09:00	09/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	09-Jun-26	09:00	09-Jun-26	17:00	
983	RQ280467	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1	D	Powerline Crossing by under construction Line "400 kV D/c Bikaner - 2 Bikaner-3 TL Ckt-1 & 2 ". AP-4 TO AP-5	09/Jun/2026	08:00	12/Jun/2026	18:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	09-Jun-26	17:00	12-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 17:00Hrs subject to Prerak consent
984	RQ280627	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PANCHKULA_SEC_32(HV) (HVPNL) CKT-1	D	For AMP Work of Line Equipments	09/Jun/2026	08:00	09/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	18:00	
985	RQ280478	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-2	D	General AMP and Relay Testing Works	07/Jun/2026	09:00	07/Jun/2026	20:00		PLANNED	Approved	07-Jun-26	09:00	07-Jun-26	20:00	
986	RQ280325	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	D	Insertion of additional glass disc/ To attend shutdown nature defects by Kota & for attending S/D nature defects by Kankroli	07/Jun/2026	08:00	11/Jun/2026	18:00	Non Auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	PLANNED	Approved	07-Jun-26	08:00	11-Jun-26	18:00	
987	RQ280331	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	07/Jun/2026	08:00	12/Jun/2026	18:00	Non auto for 220 kv Anta(NTPC)-Swaimadhapur (RS) & 220 kv Swaimadhapur Dausa Ckt	PLANNED	Approved	07-Jun-26	08:00	12-Jun-26	18:00	
988	RQ280751	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	06/Jun/2026	09:00	06/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	06-Jun-26	09:00	06-Jun-26	18:00	
989	RQ280507	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHABA_REPL_SL_FTG3-FATEHGARH_III(PG) (KHABA_REPL) CKT-1	D	For TBC Bay Commissioning	05/Jun/2026	16:00	06/Jun/2026	23:59		PLANNED	Approved	05-Jun-26	19:00	06-Jun-26	23:59	May be given from 19:00Hrs
990	RQ280482	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1	C	For overcrossing of conductor during reconductoring work in 220KV Hisar-Hisar ckt- 1&2	05/Jun/2026	09:00	09/Jun/2026	18:00		PLANNED	Rejected					Consent denied by Haryana/ Utility may share the revised shutdown plan with Haryana
991	RQ280483	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2	C	For overcrossing of conductor during reconductoring work in 220KV Hisar-Hisar ckt- 1&2	05/Jun/2026	09:00	09/Jun/2026	18:00		PLANNED	Rejected					Consent denied by Haryana/ Utility may share the revised shutdown plan with Haryana

992	RQ280466	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (SERENTICA_RI4P L_BIK2) CKT-1	D	Powerline Crossing by under construction Line "400 kV D/c Bikaner - 2 Bikaner-3 TL Ckt-1 & 2 ". AP-2 TO AP-3	05/Jun/2026	08:00	08/Jun/2026	18:00	Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs.	PLANNED	Approved	05-Jun-26	17:00	08-Jun-26	23:00	Utility may complete the work in Hotline method using AR off on daily from 17:00Hrs subject to Serentica consent
993	RQ280391	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-1	D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	05/Jun/2026	08:00	10/Jun/2026	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	05-Jun-26	08:00	10-Jun-26	18:00	
994	RQ280392	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2	D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	05/Jun/2026	08:00	10/Jun/2026	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	05-Jun-26	08:00	10-Jun-26	18:00	
995	RQ280626	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PINJORE (HV) (HVPNL) CKT-1	D	For AMP Work of Line Equipments	04/Jun/2026	08:00	04/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	04-Jun-26	08:00	04-Jun-26	18:00	
996	RQ280308	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (SERENTICA_RI4P L_BIK2) CKT-1	D	For construction and AMP works	03/Jun/2026	16:00	08/Jun/2026	23:59		PLANNED	Approved	03-Jun-26	19:00	08-Jun-26	23:59	May be given from 19:00Hrs
997	RQ280307	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JGCL_SL_BIK2_P G (JUNIPER_NEPL) CKT-1	D	For construction and AMP works	03/Jun/2026	16:00	08/Jun/2026	23:59		PLANNED	Approved	03-Jun-26	19:00	08-Jun-26	23:59	May be given from 19:00Hrs
998	RQ280312	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	D	For construction and AMP works	03/Jun/2026	16:00	08/Jun/2026	23:59		PLANNED	Approved	03-Jun-26	19:00	08-Jun-26	23:59	May be given from 19:00Hrs
999	RQ280362	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	D	AMP WORK OF LINE BAY	02/Jun/2026	09:00	02/Jun/2026	17:00	AMP WORK AT BHIWADI SS	PLANNED	Approved	02-Jun-26	09:00	02-Jun-26	17:00	
1000	RQ280506	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(P G)-RSJPL_SL_FT3(P G) (RENEW_SJPL) CKT-1	D	For TBC Bay Commissioning	01/Jun/2026	16:00	02/Jun/2026	23:59		PLANNED	Approved	01-Jun-26	19:00	02-Jun-26	23:59	May be given from 19:00Hrs
1001	RQ280480	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1	C	Reconductoring work of 220 KV Hisar (PG) - Hisar (IA) D/C transmission line under Hisar TLM.	01/Jun/2026	09:00	30/Jun/2026	18:00		PLANNED	Rejected					Consent denied by Haryana/ Utility may share the revised shutdown plan with Haryana
1002	RQ280749	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(IK) (PDD JK) CKT-1	D	Retrofitting of electro Mechanical BB relay with numerical Relay	01/Jun/2026	09:00	01/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	01-Jun-26	09:00	01-Jun-26	18:00	

1003	RQ280481	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		C	Reconductoring work of 220 KV Hisar (PG) - Hisar (IA) D/C transmission line under Hisar TLM.	01/Jun/2026	09:00	30/Jun/2026	18:00		PLANNED	Rejected					Consent denied by Haryana/ Utility may share the revised shutdown plan with Haryana
1004	RQ280361	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	AMP WORK OF LINE BAY	01/Jun/2026	09:00	02/Jun/2026	17:00		PLANNED	Approved	01-Jun-26	09:00	02-Jun-26	17:00	
1005	RQ280396	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	For OPGW installation works under 'OPGW-04' Package	01/Jun/2026	08:00	30/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	30-Jun-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL & Rajasthan consent
1006	RQ280323	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work	01/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
1007	RQ280395	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-04' Package	01/Jun/2026	08:00	30/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	30-Jun-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL & Rajasthan consent
1008	RQ280322	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work	01/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
1009	RQ280324	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects by Kota & for For attending S/D nature defects by Kankroli	01/Jun/2026	08:00	06/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	06-Jun-26	18:00	
1010	RQ280330	OCC_243	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	01/Jun/2026	08:00	06/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	06-Jun-26	18:00	
1011	RQ281167	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWERGRID	C	"Retrofitment of entire conventional protection system of 220 kv Knp Rania with Process bus based protection/ SAS system A/r of other ckt to be disabled"	28/Jun/2026	08:00	30/Jun/2026	16:00		PLANNED	Rejected					May be rejected due to high Northern demand period / Utility may be planned during lean demand period
1012	RQ281054	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWERGRID	C	"Retrofitment of entire conventional protection system of 220 kv Knp Mainpuri with Process bus based protection/ SAS system A/r of other ckt to be disabled"	25/Jun/2026	08:00	27/Jun/2026	16:00		PLANNED	Rejected					May be rejected due to high Northern demand period / Utility may be planned during lean demand period

1013	RQ281012	OCC_243	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-3	POWERGRID	D	annual testing	24/Jun/2026	08:00	25/Jun/2026	18:00		PLANNED	Approved	24-Jun-26	08:00	25-Jun-26	18:00	shutdown may be facilitated on daily basis considering the nature of work
1014	RQ281135	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-4	POWERGRID	C	"Retrofitment of entire conventional protection system of 220 kv Knp Uch-4 with Process bus based protection/ SAS system A/r of other ckt to be disabled."	21/Jun/2026	08:00	24/Jun/2026	16:00		PLANNED	Rejected					May be rejected due to high Northern demand period / Utility may be planned during lean demand period
1015	RQ281153	OCC_243	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAH(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWERGRID	D	annual testing	19/Jun/2026	08:00	20/Jun/2026	18:00		PLANNED	Approved	19-Jun-26	08:00	20-Jun-26	18:00	shutdown may be facilitated on daily basis considering the nature of work
1016	RQ281134	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-3	POWERGRID	C	"Retrofitment of entire conventional protection system of 220 kv Knp Uch-3 with Process bus based protection/ SAS system A/r of other ckt to be disabled."	17/Jun/2026	08:00	20/Jun/2026	16:00		PLANNED	Rejected					May be rejected due to high Northern demand period / Utility may be planned during lean demand period
1017	RQ281011	OCC_243	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-2	POWERGRID	D	annual testing	16/Jun/2026	08:00	17/Jun/2026	18:00		PLANNED	Approved	16-Jun-26	08:00	17-Jun-26	18:00	shutdown may be facilitated on daily basis considering the nature of work
1018	RQ281133	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-2	POWERGRID	C	"Retrofitment of entire conventional protection system of 220 kv Knp Uch-2 with Process bus based protection/ SAS system A/r of other ckt to be disabled."	13/Jun/2026	08:00	16/Jun/2026	16:00		PLANNED	Rejected					May be rejected due to high Northern demand period / Utility may be planned during lean demand period
1019	RQ281353	OCC_243	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay	11/Jun/2026	08:00	11/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	08:00	11-Jun-26	18:00	
1020	RQ281354	OCC_243	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance	11/Jun/2026	08:00	11/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	08:00	11-Jun-26	18:00	
1021	RQ281166	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	"FOR HOT SPOT RECTIFICATION OF TRANSMISSION LINE A/r of other ckt to be disabled"	09/Jun/2026	08:00	09/Jun/2026	16:00		PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	16:00	
1022	RQ281351	OCC_243	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay	09/Jun/2026	08:00	09/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	18:00	
1023	RQ281010	OCC_243	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1	POWERGRID	D	annual testing	09/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	08:00	10-Jun-26	18:00	shutdown may be facilitated on daily basis considering the nature of work

1024	RQ281132	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	C	"Retrofitment of entire conventional protection system of 220 kv Knp Uch-1 with Process bus based protection/ SAS system A/r of other ckt to be disabled."	09/Jun/2026	08:00	12/Jun/2026	16:00			Rejected					May be rejected due to high Northern demand period / Utility may be planned during lean demand period
1025	RQ281157	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	AR non-auto of 220KV Tanakpur-Bareilly (CB Ganj) line shall be required for Shifting of 220KV Sitarganj-Bareilly (CB Ganj) line from ERS to Permanent tower on Pile Foundation.	06/Jun/2026	08:00	07/Jun/2026	16:00			Approved	06-Jun-26	08:00	07-Jun-26	16:00	subject to uttarakhand consent
1026	RQ281156	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	For shifting of Line from ERS to Permanent tower on Pile Foundation. Additionally, AR Non-Auto of 220KV Tanakpur-Bareilly (CB Ganj) line shall be required.	06/Jun/2026	08:00	07/Jun/2026	16:00			Approved	06-Jun-26	08:00	07-Jun-26	16:00	subject to uttarakhand consent
1027	RQ281356	OCC_243	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance of Bay	05/Jun/2026	08:00	05/Jun/2026	18:00			Approved	05-Jun-26	08:00	05-Jun-26	18:00	
1028	RQ281355	OCC_243	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay	04/Jun/2026	08:00	04/Jun/2026	18:00			Approved	04-Jun-26	08:00	04-Jun-26	18:00	
1029	RQ281155	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	For Shifting of Line from ERS to Permanent tower on Pile Foundation. Additionally, AR Non-Auto of 220KV Sitarganj-Bareilly (CB Ganj) line shall be required.	04/Jun/2026	08:00	05/Jun/2026	16:00			Approved	04-Jun-26	08:00	05-Jun-26	16:00	subject to uttarakhand consent
1030	RQ281154	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	AR non-auto of 220KV Sitarganj-Bareilly (CB Ganj) line shall be required for Shifting of 220KV Tanakpur-Bareilly (CB Ganj) line from ERS to Permanent tower on Pile Foundation.	04/Jun/2026	08:00	05/Jun/2026	16:00			Approved	04-Jun-26	08:00	05-Jun-26	16:00	subject to uttarakhand consent
1031	RQ281359	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	Overhead Stringing of LO of 765 KV Orai-Aligarh at Ghior	27/Jun/2026	08:00	30/Jun/2026	18:00			Approved	27-Jun-26	08:00	30-Jun-26	18:00	Shutdown may be allowed subject to UP consent/Load to be managed by UP
1032	RQ281130	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	C	Diversions Work of 400 KV DC Unchahar-Fatehpur line 1	16/Jun/2026	08:00	05/Jul/2026	16:00			Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period

1033	RQ281358	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)- FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	Overhead Stringing of LI of 765 KV Orai- Aligarh at Ghiror	16/Jun/2026	08:00	20/Jun/2026	18:00		PLANNED	Approved	16-Jun-26	08:00	20-Jun-26	18:00	Shutdown may be allowed subject to UP consent/Load to be managed by UP
1034	RQ281131	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)- FATEHPUR(UP) (UP) CKT-2	UPPTCL	C	Diversion Work of 400 KV DC Unchahar - Fatehpur line	16/Jun/2026	08:00	05/Jul/2026	16:00		PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
1035	RQ279917	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG) -SARSAWAN(UP) (UP) CKT-1	UPPTCL	D	* Looping Choooping of tree Branches in Line coridor	10/Jun/2026	09:00	15/Jun/2026	18:00		PLANNED	Approved	10-Jun-26	09:00	15-Jun-26	18:00	
1036	RQ281052	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)- MAINPURI(UP) (UP) CKT-1	UPPTCL	D	For LBB Retrofitment	05/Jun/2026	08:00	05/Jun/2026	16:00		PLANNED	Approved	05-Jun-26	08:00	05-Jun-26	16:00	
1037	RQ281126	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)- SOHAWAL(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	05/Jun/2026	08:00	05/Jun/2026	16:00		PLANNED	Approved	05-Jun-26	08:00	05-Jun-26	16:00	
1038	RQ281141	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)- SARH(UP) (UP) CKT-2	UPPTCL	D	For Line Bay (213L) AMP work at Fatehpur Sub-Station	05/Jun/2026	08:00	05/Jun/2026	16:00		PLANNED	Approved	05-Jun-26	08:00	05-Jun-26	16:00	
1039	RQ281055	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)- ETAH(UP) (UP) CKT-1	UPPTCL	D	For LBB Retrofitment	04/Jun/2026	08:00	04/Jun/2026	16:00		PLANNED	Approved	04-Jun-26	08:00	04-Jun-26	16:00	
1040	RQ281125	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)- AYODHYA (UP) (UP) CKT-1	UPPTCL	D	AMP WORK	03/Jun/2026	08:00	03/Jun/2026	16:00		PLANNED	Approved	03-Jun-26	08:00	03-Jun-26	16:00	
1041	RQ281056	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)- SIRSAGANJ(UP) (UP) CKT-1	UPPTCL	D	For LBB Retrofitment	03/Jun/2026	08:00	03/Jun/2026	16:00		PLANNED	Approved	03-Jun-26	08:00	03-Jun-26	16:00	
1042	RQ279957	OCC_243	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)- KHODRI(UK) (UP) CKT-1	UPPTCL	D	Preventive Maintenance works like looping chopping of tree Branches in the line coridor Specially in the Hilly area , Jumper Tightening works and Polymer & Insulator Disc Cleaning Works.	02/Jun/2026	09:00	07/Jun/2026	18:00		PLANNED	Approved	02-Jun-26	09:00	07-Jun-26	18:00	
1043	RQ281127	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)- SOHAWAL(UP) (UP) CKT-2	UPPTCL	D	AMP WORK	02/Jun/2026	08:00	02/Jun/2026	16:00		PLANNED	Approved	02-Jun-26	08:00	02-Jun-26	16:00	
1044	RQ281053	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)- FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	For LBB Retrofitment	02/Jun/2026	08:00	02/Jun/2026	16:00		PLANNED	Approved	02-Jun-26	08:00	02-Jun-26	16:00	
1045	RQ280780	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)- DASUYA(PS) (BBMB) CKT-3	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	24/Jun/2026	08:00	24/Jun/2026	18:00		PLANNED	Rejected					BBMB denied consent. Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period

1046	RQ281440	OCC_243	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R- JAMALPUR (BB) CKT-1	BBMB	D	Shutdown on 220 kV Double Circuit Bhakra-Jamalpur transmission line for replacing of single tension to double tension strings at LILO tower no. 55 of BBMB and also splicing of OPGW for LILO at 220/132 kV Tahliwal	17/Jun/2026	09:00	17/Jun/2026	17:00	The under construction 220/132 kV Substation at Tahliwal is in advance stage of completion, As such following shutdown is required to execute key activities before availing shutdown for LILO Circuit-1 of 220 kV Bhakra Right to Jamaplr line.	PLANNED	Rejected					BBMB denied consent. Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
1047	RQ281441	OCC_243	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R- JAMALPUR (BB) CKT-2	BBMB	D	Shutdown on 220 kV Double Circuit Bhakra-Jamalpur transmission line for replacing of single tension to double tension strings at LILO tower no. 55 of BBMB and also splicing of OPGW for LILO at 220/132 kV Tahliwal	17/Jun/2026	09:00	17/Jun/2026	17:00	The under construction 220/132 kV Substation at Tahliwal is in advance stage of completion, As such following shutdown is required to execute key activities before availing shutdown for LILO Circuit-1 of 220 kV Bhakra Right to Jamaplr line.	PLANNED	Rejected					BBMB denied consent. Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
1048	RQ281438	OCC_243	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R- JAMALPUR (BB) CKT-1	BBMB	D	Shutdown on 220 kV Double Circuit Bhakra-Jamalpur transmission line for replacing of single tension to double tension strings at LILO tower no. 55 of BBMB and also splicing of OPGW for LILO at 220/132 kV Tahliwal	16/Jun/2026	09:00	16/Jun/2026	17:00	The under construction 220/132 kV Substation at Tahliwal is in advance stage of completion, As such following shutdown is required to execute key activities before availing shutdown for LILO Circuit-1 of 220 kV Bhakra Right to Jamaplr line.	PLANNED	Rejected					BBMB denied consent. Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period

1049	RQ281439	OCC_243	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Shutdown on 220 kV Double Circuit Bhakra-Jamalpur transmission line for replacing of single tension to double tension strings at LILO tower no. 55 of BBMB and also splicing of OPGW for LILO at 220/132 kV Tahliwal	16/Jun/2026	09:00	16/Jun/2026	17:00	The under construction 220/132 kV Substation at Tahliwal is in advance stage of completion, As such following shutdown is required to execute key activities before availing shutdown for LILO Circuit-1 of 220 kV Bhakra Right to Jamaplr line.	PLANNED	Rejected					BBMB denied consent. Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
1050	RQ280770	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P) (BBMB) CKT-3	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	09/Jun/2026	08:00	09/Jun/2026	18:00		PLANNED	Rejected					BBMB denied consent. Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
1051	RQ280769	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 90 to 120	08/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Rejected					BBMB denied consent. Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
1052	RQ280667	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 50 to 70	06/Jun/2026	08:00	06/Jun/2026	18:00		PLANNED	Rejected					BBMB denied consent. Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
1053	RQ280777	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	19/Jun/2026	08:00	19/Jun/2026	18:00		PLANNED	Rejected					BBMB denied consent. Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
1054	RQ280776	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	18/Jun/2026	08:00	18/Jun/2026	18:00		PLANNED	Approved	18-Jun-26	08:00	18-Jun-26	18:00	
1055	RQ280774	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 41 to 60	15/Jun/2026	08:00	15/Jun/2026	18:00		PLANNED	Approved	15-Jun-26	08:00	15-Jun-26	18:00	
1056	RQ280773	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(P)-LUDHIANA(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 35 to 48	13/Jun/2026	08:00	13/Jun/2026	18:00		PLANNED	Approved	13-Jun-26	08:00	13-Jun-26	18:00	
1057	RQ280771	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(P)-LUDHIANA(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 40 to 65	11/Jun/2026	08:00	11/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	08:00	11-Jun-26	18:00	
1058	RQ280669	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATRAN(PATR)-MANSA(PSTCL) (PSTCL) CKT-1	PSTCL	D	General maintenance	08/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	10-Jun-26	18:00	

1059	RQ280666	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	05/Jun/2026	08:00	05/Jun/2026	18:00		PLANNED	Rejected					BBMB denied consent. Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
1060	RQ280661	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN I(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	04/Jun/2026	08:00	04/Jun/2026	18:00		PLANNED	Approved	04-Jun-26	08:00	04-Jun-26	18:00	
1061	RQ280658	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(PS)-LUDHIANA(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 16 to 40	01/Jun/2026	08:00	01/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	01-Jun-26	18:00	
1062	RQ281371	OCC_243	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	For Half yearly maintenance & testing work	18/Jun/2026	08:00	19/Jun/2026	18:00		PLANNED	Approved	18-Jun-26	08:00	19-Jun-26	18:00	May be given on daily basis subject to NTPC consent
1063	RQ280643	OCC_243	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For Tree Trimming work	18/Jun/2026	05:00	18/Jun/2026	10:00	Load may be managed on 220KV South of Wazirabad Ckt-2/220KV Mandola Ckt No-2	PLANNED	Approved	18-Jun-26	05:00	18-Jun-26	10:00	
1064	RQ280644	OCC_243	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For Tree Trimming work	11/Jun/2026	05:00	11/Jun/2026	10:00	Load may be managed on 220KV Mandola Ckt No-1 / 220KV South of Wazirabad Ckt-1	PLANNED	Approved	11-Jun-26	05:00	11-Jun-26	10:00	
1065	RQ280640	OCC_243	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For Tan-delta testing of 220KV CTs & CVTs and other general maintenance work on said bay as per PMS.	02/Jun/2026	05:00	02/Jun/2026	10:00	Load may be managed on 220KV Mandola Ckt No-2 / 220KV South of Wazirabad Ckt-2	PLANNED	Approved	02-Jun-26	05:00	02-Jun-26	10:00	
1066	RQ280638	OCC_243	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For Tan-delta testing of 220KV CTs & CVTs and other general maintenance work on said bay as per PMS.	01/Jun/2026	05:00	01/Jun/2026	10:00	Load may be managed on 220KV South of Wazirabad Ckt-1/220KV Mandola Ckt No-1	PLANNED	Approved	01-Jun-26	05:00	01-Jun-26	10:00	
1067	RQ281169	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JHUSI(UP)-PHULPUR(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	"FOR HOT SPOT RECTIFICATION WORK OF TRANSMISSION LINE. A/r of other ckt to be disabled"	10/Jun/2026	08:00	10/Jun/2026	16:00		PLANNED	Approved	10-Jun-26	08:00	10-Jun-26	16:00	
1068	RQ281165	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Line shutdown for Line and Bay AMP Works at Allahabad SS	05/Jun/2026	08:00	05/Jun/2026	16:00		PLANNED	Approved	05-Jun-26	08:00	05-Jun-26	16:00	
1069	RQ281164	OCC_243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Line Outage for Line and Bay AMP Works at Allahabad SS	03/Jun/2026	08:00	05/Jun/2026	16:00		PLANNED	Approved	03-Jun-26	08:00	05-Jun-26	16:00	

1070	RQ281250	OCC_243	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of 211 Main Bay of 220 kV Knp Rania after retrofitfitment with process bus LBB relay	30/Jun/2026	08:00	30/Jun/2026	13:00		PLANNED	Approved	30-Jun-26	08:00	30-Jun-26	13:00	
1071	RQ281249	OCC_243	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of 210 Main Bay of 220 kV Knp Mainpuri after retrofitfitment with process bus LBB relay	27/Jun/2026	08:00	27/Jun/2026	13:00		PLANNED	Approved	27-Jun-26	08:00	27-Jun-26	13:00	
1072	RQ281248	OCC_243	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of LBB testing of 209 Main Bay of 220 kV Knp Unch 4 after retrofitfitment with process bus LBB relay	24/Jun/2026	08:00	24/Jun/2026	13:00		PLANNED	Approved	24-Jun-26	08:00	24-Jun-26	13:00	
1073	RQ281215	OCC_243	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of 215 Main Bay of ICT 2	22/Jun/2026	08:00	22/Jun/2026	13:00		PLANNED	Approved	22-Jun-26	08:00	22-Jun-26	13:00	
1074	RQ281247	OCC_243	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of LBB testing of 208 Main Bay of 220 kV Knp Unch 3 after retrofitfitment with process bus LBB relay	20/Jun/2026	08:00	20/Jun/2026	13:00		PLANNED	Approved	20-Jun-26	08:00	20-Jun-26	13:00	
1075	RQ281240	OCC_243	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	POWERGRID	D	Construction Work_under consultancy project for North Central Railways	18/Jun/2026	08:00	18/Jun/2026	18:00		PLANNED	Approved	18-Jun-26	08:00	18-Jun-26	18:00	
1076	RQ281239	OCC_243	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWERGRID	D	Construction Work_under consultancy project for North Central Railways	17/Jun/2026	08:00	17/Jun/2026	18:00		PLANNED	Approved	17-Jun-26	08:00	17-Jun-26	18:00	
1077	RQ281230	OCC_243	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing for LBB testing of 201 Main Bay	17/Jun/2026	08:00	17/Jun/2026	13:00		PLANNED	Approved	17-Jun-26	08:00	17-Jun-26	13:00	
1078	RQ281235	OCC_243	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of LBB testing of 207 Main Bay of 220 kV Knp Unch 2 after retrofitfitment with process bus LBB relay	16/Jun/2026	08:00	16/Jun/2026	13:00		PLANNED	Approved	16-Jun-26	08:00	16-Jun-26	13:00	
1079	RQ281233	OCC_243	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of LBB testing of 206 Main Bay of 220 kV Knp Unch 1 after retrofitfitment of old LBB relay with process bus LBB relay	12/Jun/2026	12:00	12/Jun/2026	19:00		PLANNED	Approved	12-Jun-26	12:00	12-Jun-26	19:00	

1080	RQ281245	OCC_243	cpcc3_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWERGRID	D	AMP WORK	12/Jun/2026	09:00	12/Jun/2026	18:00		PLANNED	Approved	12-Jun-26	09:00	12-Jun-26	18:00	
1081	RQ281244	OCC_243	cpcc3_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWERGRID	D	AMP WORK	11/Jun/2026	09:00	11/Jun/2026	18:00		PLANNED	Approved	11-Jun-26	09:00	11-Jun-26	18:00	
1082	RQ281209	OCC_243	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of 204 Main Bay of Bus coupler after retrofit of old LBB relay with process bus LBB relay. During this S/d all 220 kV Feeders and 315 MVA ICT 1 and 315 MVA ICT 2 will remain under shutdown.	08/Jun/2026	13:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	13:00	08-Jun-26	18:00	
1083	RQ281210	OCC_243	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Process based LBB testing of 204 Main Bay of Bus coupler after retrofit of old LBB relay with process bus LBB relay. During this S/d all 220 kV Feeders and 315 MVA ICT 1 and 315 MVA ICT 2 will remain under shutdown.	08/Jun/2026	13:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	13:00	08-Jun-26	18:00	
1084	RQ281181	OCC_243	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)	POWERGRID	D	SD required with ICT-1 SD for safety margin clearance for the work of repairing/ changing the 220KV side Conductor droper of ICT-1.	02/Jun/2026	09:00	02/Jun/2026	19:00	Kindly approve.	PLANNED	Approved	02-Jun-26	09:00	02-Jun-26	19:00	
1085	RQ280038	OCC_243	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSI) - BUS 5		D	AMP and construction works	26/Jun/2026	16:00	30/Jun/2026	23:59		PLANNED	Approved	26-Jun-26	19:00	30-Jun-26	23:59	May be given from 19:00Hrs
1086	RQ280082	OCC_243	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2		D	For Jumpering Works of 214 Bay	26/Jun/2026	16:00	28/Jun/2026	23:59		PLANNED	Approved	26-Jun-26	19:00	28-Jun-26	23:59	May be given from 19:00Hrs
1087	RQ280080	OCC_243	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	FOR BUS BAR TESTING OF TBC	25/Jun/2026	16:00	30/Jun/2026	23:59		PLANNED	Approved	25-Jun-26	19:00	30-Jun-26	23:59	May be given from 19:00Hrs
1088	RQ280591	OCC_243	cpcc2_sd	BUS	220 KV KHALSTI(JK) - BUS 2		D	For Bus bar relay protection testing.	25/Jun/2026	09:00	25/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	25-Jun-26	09:00	25-Jun-26	18:00	Subject to NHPC & CE ladakh consent
1089	RQ280707	OCC_243	cpcc2_sd	BUS	220KV BUS 2 AT HAMIRPUR(PG)		D	For Bus Bar Differential and LBB relay testing	22/Jun/2026	09:00	22/Jun/2026	20:00	Kindly approve.	PLANNED	Approved	22-Jun-26	09:00	22-Jun-26	20:00	
1090	RQ280037	OCC_243	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSI) - BUS 4		D	AMP and construction works	21/Jun/2026	16:00	26/Jun/2026	23:59		PLANNED	Approved	21-Jun-26	19:00	26-Jun-26	23:59	May be given from 19:00Hrs
1091	RQ280081	OCC_243	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1		D	For Jumpering Works of 214 Bay	21/Jun/2026	16:00	25/Jun/2026	23:59		PLANNED	Approved	21-Jun-26	19:00	25-Jun-26	23:59	May be given from 19:00Hrs
1092	RQ280066	OCC_243	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	Attending Punch points of NEW Bay 206	20/Jun/2026	09:00	20/Jun/2026	18:00		PLANNED	Approved	20-Jun-26	09:00	20-Jun-26	18:00	
1093	RQ280590	OCC_243	cpcc2_sd	BUS	220 KV KHALSTI(JK) - BUS 1		D	For Bus bar relay protection testing.	20/Jun/2026	09:00	20/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	20-Jun-26	09:00	20-Jun-26	18:00	Subject to NHPC & CE ladakh consent

1094	RQ280079	OCC_243	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5	D	FOR BUS BAR TESTING OF TBC	19/Jun/2026	16:00	24/Jun/2026	23:59		PLANNED	Approved	19-Jun-26	19:00	24-Jun-26	23:59	May be given from 19:00Hrs
1095	RQ280706	OCC_243	cpcc2_sd	BUS	220KV BUS 1 AT HAMIRPUR(PG)	D	For Bus Bar Differential and LBB relay testing	19/Jun/2026	09:00	19/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	19-Jun-26	09:00	19-Jun-26	18:00	
1096	RQ280065	OCC_243	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	D	Attending Punch points of NEW Bay 206	19/Jun/2026	09:00	19/Jun/2026	18:00		PLANNED	Approved	19-Jun-26	09:00	19-Jun-26	18:00	
1097	RQ280078	OCC_243	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8	D	FOR BUS BAR TESTING OF BUS COUPLER	17/Jun/2026	16:00	18/Jun/2026	23:59		PLANNED	Approved	17-Jun-26	19:00	18-Jun-26	23:59	May be given from 19:00Hrs
1098	RQ280705	OCC_243	cpcc2_sd	BUS	220KV BUS 4 AT HAMIRPUR(PG)	D	For Bus Bar Differential and LBB relay testing	17/Jun/2026	10:00	17/Jun/2026	16:00	Kindly approve.	PLANNED	Approved	17-Jun-26	10:00	17-Jun-26	16:00	
1099	RQ280035	OCC_243	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2	D	AMP and construction works	16/Jun/2026	16:00	20/Jun/2026	23:59		PLANNED	Approved	16-Jun-26	19:00	20-Jun-26	23:59	May be given from 19:00Hrs
1100	RQ280704	OCC_243	cpcc2_sd	BUS	220KV BUS 3 AT HAMIRPUR(PG)	D	For Bus Bar Differential and LBB relay testing	16/Jun/2026	10:00	16/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	16-Jun-26	10:00	16-Jun-26	17:00	
1101	RQ280709	OCC_243	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	D	For 220kv Bus Bar retrofitting works	16/Jun/2026	09:00	30/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	16-Jun-26	09:00	30-Jun-26	18:00	Utility may avail the shutdown on Daily basis
1102	RQ280104	OCC_243	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)	D	For SF6 Gas Quality AMP of GIS Gas Compartment	16/Jun/2026	08:00	16/Jun/2026	23:00	AMP SF6 Gas Quality	PLANNED	Approved	16-Jun-26	08:00	16-Jun-26	23:00	
1103	RQ280077	OCC_243	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7	D	FOR BUS BAR TESTING OF BUS COUPLER	15/Jun/2026	16:00	16/Jun/2026	23:59		PLANNED	Approved	15-Jun-26	19:00	16-Jun-26	23:59	May be given from 19:00Hrs
1104	RQ280103	OCC_243	cpcc1_sd	BUS	220KV BUS 2 AT BAGHPAT(PG)	D	For SF6 Gas Quality AMP of GIS Gas Compartment	13/Jun/2026	08:00	13/Jun/2026	23:00	AMP SF6 Gas Quality	PLANNED	Approved	13-Jun-26	08:00	13-Jun-26	23:00	
1105	RQ280093	OCC_243	cpcc1_sd	BUS	220KV Bus 1 at Hissar(PG)	D	AMP WORKS	13/Jun/2026	08:00	13/Jun/2026	18:00		PLANNED	Approved	13-Jun-26	08:00	13-Jun-26	18:00	
1106	RQ280089	OCC_243	cpcc1_sd	BUS	220KV Bus 1 at Hissar(PG)	C	FOR RETROFITMENT OF 08nos. Isolator IN ADD CAP(associated element & bays shall be shifted to TBC one by one)	13/Jun/2026	08:00	30/Jun/2026	18:00	elements and bays associated with 220kv Bus 1 of Hissar shall be shifted to TBC one by one for carrying the isolator retrofitting work.	PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
1107	RQ280039	OCC_243	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 6	D	AMP and construction works	08/Jun/2026	16:00	13/Jun/2026	23:59		PLANNED	Approved	08-Jun-26	19:00	13-Jun-26	23:59	May be given from 19:00Hrs
1108	RQ280096	OCC_243	cpcc1_sd	BUS	220KV Bus 3 at Hissar(PG)	C	For Upcoming ICT 4 commissioning work-- For jumper extension in Switchyard and Bus bar stability test, shutdown in construction category only	08/Jun/2026	08:00	10/Jun/2026	18:00	Shutdown on continuous basis for ICT 4 commissioning work	PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
1109	RQ280090	OCC_243	cpcc1_sd	BUS	220KV Bus 1 at Hissar(PG)	C	For replacement of Bus 1 conductor in ADD CAP.	08/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
1110	RQ280034	OCC_243	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 1	D	AMP and construction works	04/Jun/2026	16:00	10/Jun/2026	23:59		PLANNED	Approved	04-Jun-26	19:00	10-Jun-26	23:59	May be given from 19:00Hrs

1111	RQ280095	OCC_243	cpcc1_sd	BUS	220KV Bus 2 at Hissar(PG)		C	For Upcoming ICT 4 commissioning work--- For jumper extension in Switchyard and Bus bar stability test, shutdown in construction category only	04/Jun/2026	08:00	06/Jun/2026	18:00	Shutdown on continuous basis for ICT 4 commissioning work	PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
1112	RQ280036	OCC_243	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSI) - BUS 3		D	AMP and construction works	03/Jun/2026	16:00	08/Jun/2026	23:59		PLANNED	Approved	03-Jun-26	19:00	08-Jun-26	23:59	May be given from 19:00Hrs
1113	RQ280599	OCC_243	cpcc2_sd	BUS	220KV BUS 2 AT NALLAGARH(PG)		D	AMP of Bus-2	03/Jun/2026	09:00	03/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	03-Jun-26	09:00	03-Jun-26	18:00	
1114	RQ280050	OCC_243	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		C	Augmentation of 400KV ICT (N-1) in Section -II	02/Jun/2026	17:30	02/Jun/2026	23:59	Erection of Isolator 89B of bay 224	PLANNED	Approved	02-Jun-26	19:00	02-Jun-26	23:59	May be given from 19:00Hrs
1115	RQ280049	OCC_243	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		C	Augmentation of 400KV ICT (N-1) in Section -II	01/Jun/2026	17:30	01/Jun/2026	23:59	Erection of Isolator 89A of bay 224	PLANNED	Approved	01-Jun-26	19:00	01-Jun-26	23:59	May be given from 19:00Hrs
1116	RQ280708	OCC_243	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	For 220kV Bus Bar retrofitting works	01/Jun/2026	09:00	15/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	01-Jun-26	09:00	15-Jun-26	18:00	Utility may avail the shutdown on Daily basis
1117	RQ280598	OCC_243	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)		D	AMP of Bus-1	01/Jun/2026	09:00	01/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	01-Jun-26	09:00	01-Jun-26	18:00	
1118	RQ280091	OCC_243	cpcc1_sd	BUS	220KV Bus 3 at Hissar(PG)		C	For replacement of Transfer Bus (220kV Bus 3) conductor in ADD CAP.	01/Jun/2026	08:00	07/Jun/2026	18:00	For this shutdown work, both 220kV Bus 1 & 220kV Bus 2 of Hisar shall be out of service.	PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
1119	RQ280092	OCC_243	cpcc1_sd	BUS	220KV Bus 2 at Hissar(PG)		C	For replacement of Bus 2 conductor in ADD CAP( this work can be done along with shutdown of 220kV Bus 1 of Hisar(PG) only)	01/Jun/2026	08:00	06/Jun/2026	18:00	For this shutdown work, both 220kV Bus 1 & 220kV Bus 2 of Hisar shall be out of service, ICT 1 & ICT 2 jack bus shall also be replaced along with. Shutdown in ADD CAP Category only	PLANNED	Rejected					May be rejected due to high Northern demand period / May be planned during lean demand period
1120	RQ280094	OCC_243	cpcc1_sd	BUS	220KV Bus 1 at Hissar(PG)		C	For Upcoming ICT 4 commissioning work--- For jumper extension in Switchyard and Bus bar stability test, shutdown in construction category only	01/Jun/2026	08:00	03/Jun/2026	18:00	Shutdown on continuous basis for ICT 4 commissioning work	PLANNED	Rejected					Shutdown may be rejected due to high Northern demand period / Utility may plan the shutdown during lean demand period
1121	RQ280999	OCC_243	cpcc1_sd	BUS	220 KV BHADLA_3(PB3TL) - BUS 1	PB3TL	D	To Clear CC Observation Point	04/Jun/2026	08:00	04/Jun/2026	18:00		PLANNED	Approved	04-Jun-26	19:00	04-Jun-26	23:59	May be given from 19:00Hrs
1122	RQ281350	OCC_243	slcds_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI (RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Tree Trimming and line patrolling work	18/Jun/2026	08:00	20/Jun/2026	18:00		PLANNED	Approved	18-Jun-26	08:00	20-Jun-26	18:00	

1123	RQ280775	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	16/Jun/2026	08:00	16/Jun/2026	18:00	PLANNED	Approved	16-Jun-26	08:00	16-Jun-26	18:00	
1124	RQ280660	OCC_243	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	03/Jun/2026	08:00	03/Jun/2026	18:00	PLANNED	Approved	03-Jun-26	08:00	03-Jun-26	18:00	
1125	RQ280625	OCC_243	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		C	For overhauling of 03 Nos. pole columns of 132kv CB due to suspected DCRM signatures.	08/Jun/2026	09:00	10/Jun/2026	17:00	Kindly approve.	Approved	08-Jun-26	09:00	10-Jun-26	17:00	Subject to real time grid condition/ Sewa2 & JK consent/ Load to be managed by JK
1126	RQ280679	OCC_243	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	Half Yearly mtc	06/Jun/2026	08:00	06/Jun/2026	18:00	PLANNED	Approved	06-Jun-26	08:00	06-Jun-26	18:00	
1127	RQ280225	OCC_243	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)		D	PRV SWITCH REPLACEMENT WORK	24/Jun/2026	13:00	24/Jun/2026	23:00	PRV switch replacement work	Approved					Along with line outage
1128	RQ280236	OCC_243	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)		D	For switvhing of spare Line reactor	23/Jun/2026	17:00	23/Jun/2026	23:59	PLANNED	Approved					Along with line outage
1129	RQ280218	OCC_243	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)		D	For CSD fine tuning work	20/Jun/2026	16:00	24/Jun/2026	23:59	PLANNED	Approved	20-Jun-26	16:00	24-Jun-26	23:59	Along with line shutdown
1130	RQ280224	OCC_243	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)		D	PRV SWITCH REPLACEMENT WORK	18/Jun/2026	13:00	18/Jun/2026	23:00	PRV switch replacement work	Approved					Along with line outage
1131	RQ280220	OCC_243	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)		C	BUSHING REPLACEMENT WORK IN ADD CAP	16/Jun/2026	09:00	27/Jun/2026	18:00	BUSHING REPLACEMENT work in add cap	Rejected					utility to apply in d-3 basis
1132	RQ280235	OCC_243	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)		D	AMP WORK and for compliance of Audits	13/Jun/2026	17:00	13/Jun/2026	23:59	PLANNED	Approved					Along with line outage

1133	RQ280223	OCC_243	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	D	PRV SWITCH REPLACEMENT WORK	13/Jun/2026	13:00	13/Jun/2026	23:00	PRV switch replacement work	PLANNED	Approved					Along with line outage
1134	RQ280234	OCC_243	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	D	AMP WORK and for compliance of Audits	12/Jun/2026	17:00	12/Jun/2026	23:59		PLANNED	Approved					Along with line outage
1135	RQ280230	OCC_243	cpcc1_sd	LINE REACTOR	50 MVAR Non-Switchable LR on 400 KV RAPS_D(NP)-Jaipur South(PG) (PG) Ckt-1 @Jaipur South(PG)	D	PRV SWITCH REPLACEMENT WORK	12/Jun/2026	09:00	12/Jun/2026	18:00		PLANNED	Approved					Plan along with Line shutdown
1136	RQ280217	OCC_243	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 @BIKANER_2 (PBTSL)	D	For CSD fine tuning work	11/Jun/2026	16:00	14/Jun/2026	23:59		PLANNED	Approved	11-Jun-26	16:00	14-Jun-26	23:59	Along with line shutdown
1137	RQ280233	OCC_243	cpcc1_sd	LINE REACTOR	330 MVAR Switchable LR on 765 KV Sikar_2(PSTL)-Aligarh(PG) (PASTL) Ckt-2 @Sikar_2(PSTL)	D	Spare Reactor Switching under PASTL construction Works	10/Jun/2026	08:00	12/Jun/2026	18:00		PLANNED	Approved					Along with line outage
1138	RQ280219	OCC_243	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	C	AMP works	09/Jun/2026	09:00	09/Jun/2026	18:00	amp works	PLANNED	Approved	09-Jun-26	09:00	09-Jun-26	18:00	May be availed along with line shutdown
1139	RQ280216	OCC_243	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 @BIKANER_2 (PBTSL)	D	For CSD fine tuning work	07/Jun/2026	16:00	10/Jun/2026	23:59		PLANNED	Approved	07-Jun-26	16:00	10-Jun-26	23:59	Along with line shutdown
1140	RQ280222	OCC_243	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	D	PRV SWITCH REPLACEMENT WORK	07/Jun/2026	13:00	07/Jun/2026	23:00	PRV switch replacement work	PLANNED	Approved					Along with line outage

1141	RQ280232	OCC_243	cpcc1_sd	LINE REACTOR	330 MVAR Switchable LR on 765 KV Sikar_2(PSTL)- Aligarh(PG) (PASTL) Ckt-1 @Sikar_2(PSTL)	D	Spare Reactor Switching under PASTL construction Works	07/Jun/2026	08:00	09/Jun/2026	18:00	PLANNED	Approved					Along with line outage
1142	RQ280215	OCC_243	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBSTL)-KHETRI (PKTSL) (PBSTL) CKT-1 @BIKANER_2 (PBSTL)	D	For CSD fine tuning work	06/Jun/2026	16:00	09/Jun/2026	23:59	PLANNED	Approved	06-Jun-26	16:00	09-Jun-26	23:59	Along with line shutdown
1143	RQ280227	OCC_243	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 @NARELA(PNTL)	D	CSD fine tuning, after shutdown 2-3 times Reactor switching may be allowed as bus reactor	05/Jun/2026	09:00	05/Jun/2026	18:00	PLANNED	Approved					Along with line outage
1144	RQ280226	OCC_243	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 @NARELA(PNTL)	D	CSD fine tuning, after shutdown 2-3 times Reactor switching may be allowed as bus reactor	04/Jun/2026	09:00	04/Jun/2026	18:00	PLANNED	Approved					Along with line outage
1145	RQ280229	OCC_243	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-4 @BHADLA_2 (PG)	D	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4	02/Jun/2026	09:00	02/Jun/2026	18:00	PLANNED	Approved					Along with line outage
1146	RQ280221	OCC_243	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA HISSAR (PG) CKT- 1 @HISSAR(PG)	C	BUSHING REPLACEMENT WORK IN ADD CAP	01/Jun/2026	09:00	12/Jun/2026	18:00	PLANNED	Rejected					utility to apply in d-3 basis
1147	RQ280228	OCC_243	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-3 @BHADLA_2 (PG)	D	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3	01/Jun/2026	09:00	01/Jun/2026	18:00	PLANNED	Approved					Along with line outage
1148	RQ280231	OCC_243	cpcc1_sd	LINE REACTOR	330 MVAR Switchable LR on 765 KV Bhadla_2 (PG)- Sikar_2(PSTL) (PSTL) Ckt-1 @Sikar_2(PSTL)	D	For Spare Reactor Switching under PBSTL construction Works	01/Jun/2026	08:00	03/Jun/2026	18:00	PLANNED	Approved					Along with line outage

1149	RQ280944	OCC_243	cpcc1_sd	BAY	242 MAIN BAY - 400/220 KV 500 MVA ICT 10 AT FATEHGARH_III(PG) (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	For TBC Bay Commissioning	21/Jun/2026	16:00	22/Jun/2026	23:00		PLANNED	Approved	21-Jun-26	17:00	22-Jun-26	23:00	May be given from 17:00Hrs/Line must remain in service with TBC
1150	RQ280943	OCC_243	cpcc1_sd	BAY	238 MAIN BAY - 400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG) (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	For TBC Bay Commissioning	19/Jun/2026	16:00	20/Jun/2026	23:00		PLANNED	Approved	19-Jun-26	17:00	20-Jun-26	23:00	May be given from 17:00Hrs/Line must remain in service with TBC
1151	RQ280928	OCC_243	cpcc1_sd	BAY	233(ABC SOLAR) MAIN BAY - 220 KV FATEHGARH_III(PG) - BUS 1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	For TBC Bay Commissioning	15/Jun/2026	16:00	16/Jun/2026	23:00		PLANNED	Approved	15-Jun-26	17:00	16-Jun-26	23:00	May be given from 17:00Hrs/Line must remain in service with TBC
1152	RQ280927	OCC_243	cpcc1_sd	BAY	232 MAIN BAY - 400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG) (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	For TBC Bay Commissioning	13/Jun/2026	16:00	14/Jun/2026	23:00		PLANNED	Approved	13-Jun-26	17:00	14-Jun-26	23:00	May be given from 17:00Hrs/Line must remain in service with TBC
1153	RQ280926	OCC_243	cpcc1_sd	BAY	231 MAIN BAY - 220 KV FATEHGARH_III(PG)- XL_XPPL_SL_FTG 3(PG) (XL_XPPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	For TBC Bay Commissioning	11/Jun/2026	16:00	12/Jun/2026	23:00		PLANNED	Approved	11-Jun-26	17:00	12-Jun-26	23:00	May be given from 17:00Hrs/Line must remain in service with TBC
1154	RQ280925	OCC_243	cpcc1_sd	BAY	229 MAIN BAY - 220 KV ENERGIZENT_PPL_FTG3- FATEHGARH_III(PG) (ENERGIZENT_PPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	For TBC Bay Commissioning	09/Jun/2026	16:00	10/Jun/2026	23:00		PLANNED	Approved	09-Jun-26	17:00	10-Jun-26	23:00	May be given from 17:00Hrs/Line must remain in service with TBC
1155	RQ280924	OCC_243	cpcc1_sd	BAY	228 MAIN BAY - 400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG) (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	For TBC Bay Commissioning	07/Jun/2026	16:00	08/Jun/2026	23:00		PLANNED	Approved	07-Jun-26	17:00	08-Jun-26	23:00	May be given from 17:00Hrs/Line must remain in service with TBC

1156	RQ280923	OCC_243	cpcc1_sd	BAY	227(KHABARE) MAIN BAY - 220 KV FATEHGARH_III(PG) - BUS 3 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	For TBC Bay Commissioning	05/Jun/2026	16:00	06/Jun/2026	23:00		PLANNED	Approved	05-Jun-26	17:00	06-Jun-26	23:00	May be given from 17:00Hrs/Line must remain in service with TBC
1157	RQ280922	OCC_243	cpcc1_sd	BAY	226 MAIN BAY - 400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG) (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	For TBC Bay Commissioning	03/Jun/2026	16:00	04/Jun/2026	23:00		PLANNED	Approved	03-Jun-26	17:00	04-Jun-26	23:00	May be given from 17:00Hrs/Line must remain in service with TBC
1158	RQ280921	OCC_243	cpcc1_sd	BAY	225 MAIN BAY - 220 KV FATEHGARH_III(PG)- RSJPL_SL_FTG3(PG) (RENEW_SJPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	For TBC Bay Commissioning	01/Jun/2026	16:00	02/Jun/2026	23:00		PLANNED	Approved	01-Jun-26	17:00	02-Jun-26	23:00	May be given from 17:00Hrs/Line must remain in service with TBC
1159	RQ281276	OCC_243	cpcc1_sd	BAY	210(RE LINE BAY) MAIN BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AT 220 KV BHADLA_3(PB3TL)	PB3TL	D	CT oil sampling	17/Jun/2026	08:00	17/Jun/2026	12:00		PLANNED	Approved	17-Jun-26	17:00	17-Jun-26	23:00	May be given from 17:00Hrs/Element must remain in service with TBC
1160	RQ281275	OCC_243	cpcc1_sd	BAY	210 MAIN BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AND FUTURE AT 220 KV BHADLA_3(PB3TL) (PB3TL)	PB3TL	D	CT oil sampling	16/Jun/2026	16:00	16/Jun/2026	20:00		PLANNED	Approved	16-Jun-26	17:00	16-Jun-26	23:00	May be given from 17:00Hrs/Element must remain in service with TBC
1161	RQ281274	OCC_243	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BHADLA_3(PB3TL) (PB3TL) AT 220 KV BHADLA_3(PB3TL)	PB3TL	D	CT oil sampling	16/Jun/2026	12:00	16/Jun/2026	16:00		PLANNED	Approved	16-Jun-26	17:00	16-Jun-26	23:00	May be given from 17:00Hrs/Element must remain in service with TBC
1162	RQ281273	OCC_243	cpcc1_sd	BAY	208(RE LINE BAY) MAIN BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AT 220 KV BHADLA_3(PB3TL)	PB3TL	D	CT oil sampling	16/Jun/2026	08:00	16/Jun/2026	12:00		PLANNED	Approved	16-Jun-26	17:00	16-Jun-26	23:00	May be given from 17:00Hrs/Element must remain in service with TBC

1163	RQ281272	OCC_243	cpcc1_sd	BAY	206(RE LINE BAY ) MAIN BAY - 220 KV BHADLA_3(PB3TL ) - BUS 1 (PB3TL ) AT 220 KV BHADLA_3(PB3TL )	PB3TL	D	CT oil sampling	15/Jun/2026	16:00	15/Jun/2026	20:00		PLANNED	Approved	15-Jun-26	17:00	15-Jun-26	23:00	May be given from 17:00Hrs/Element must remain in service with TBC
1164	RQ281271	OCC_243	cpcc1_sd	BAY	206 MAIN BAY - 220 KV BHADLA_3(PB3TL ) - BUS 1 (PB3TL ) AND FUTURE AT 220 KV BHADLA_3(PB3TL ) (PB3TL)	PB3TL	D	CT oil sampling	15/Jun/2026	12:00	15/Jun/2026	16:00		PLANNED	Approved	15-Jun-26	17:00	15-Jun-26	23:00	May be given from 17:00Hrs/Element must remain in service with TBC
1165	RQ281270	OCC_243	cpcc1_sd	BAY	205 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA_3(PB3TL ) (PB3TL) AT 220 KV BHADLA_3(PB3TL )	PB3TL	D	CT oil sampling	15/Jun/2026	08:00	15/Jun/2026	12:00		PLANNED	Approved	15-Jun-26	17:00	15-Jun-26	23:00	May be given from 17:00Hrs/Element must remain in service with TBC
1166	RQ281269	OCC_243	cpcc1_sd	BAY	204(RE LINE BAY ) MAIN BAY - 220 KV BHADLA_3(PB3TL ) - BUS 1 (PB3TL ) AT 220 KV BHADLA_3(PB3TL )	PB3TL	D	CT oil sampling	14/Jun/2026	16:00	14/Jun/2026	20:00		PLANNED	Approved	14-Jun-26	17:00	14-Jun-26	23:00	May be given from 17:00Hrs/Element must remain in service with TBC
1167	RQ281268	OCC_243	cpcc1_sd	BAY	204 MAIN BAY - 220 KV BHADLA_3(PB3TL ) - BUS 1 (PB3TL ) AND FUTURE AT 220 KV BHADLA_3(PB3TL ) (PB3TL)	PB3TL	D	CT oil sampling	14/Jun/2026	12:00	14/Jun/2026	16:00		PLANNED	Approved	14-Jun-26	17:00	14-Jun-26	23:00	May be given from 17:00Hrs/Element must remain in service with TBC
1168	RQ281267	OCC_243	cpcc1_sd	BAY	203 BUS COUPLER BAY - 220 KV BHADLA_3(PB3TL ) - BUS 1 (PB3TL ) AND 220 KV BHADLA_3(PB3TL ) - BUS 2 AT 220 KV BHADLA_3(PB3TL ) (PB3TL)	PB3TL	D	CT oil sampling	14/Jun/2026	08:00	14/Jun/2026	12:00		PLANNED	Approved	14-Jun-26	17:00	14-Jun-26	23:00	May be given from 17:00Hrs/Element must remain in service with TBC
1169	RQ281266	OCC_243	cpcc1_sd	BAY	202(RE LINE BAY ) MAIN BAY - 220 KV BHADLA_3(PB3TL ) - BUS 1 (PB3TL ) AT 220 KV BHADLA_3(PB3TL )	PB3TL	D	CT oil sampling	13/Jun/2026	16:00	13/Jun/2026	20:00		PLANNED	Approved	13-Jun-26	17:00	13-Jun-26	23:00	May be given from 17:00Hrs/Element must remain in service with TBC

1170	RQ281265	OCC_243	cpcc1_sd	BAY	202 MAIN BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AND FUTURE AT 220 KV BHADLA_3(PB3TL) (PB3TL)	PB3TL	D	CT oil sampling	13/Jun/2026	12:00	13/Jun/2026	16:00		PLANNED	Approved	13-Jun-26	17:00	13-Jun-26	23:00	May be given from 17:00Hrs/Element must remain in service with TBC
1171	RQ281264	OCC_243	cpcc1_sd	BAY	201 TRANSFER BUS BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AT 220 KV BHADLA_3(PB3TL) (PB3TL)	PB3TL	D	CT oil sampling	13/Jun/2026	08:00	13/Jun/2026	12:00		PLANNED	Approved	13-Jun-26	17:00	13-Jun-26	23:00	May be given from 17:00Hrs/Element must remain in service with TBC
1172	RQ280860	OCC_243	cpcc1_sd	BAY	216 MAIN BAY - 220KV BUS 1 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWERGRID	D	AMP WORK	09/Jun/2026	08:00	09/Jun/2026	18:00		PLANNED	Approved	09-Jun-26	08:00	09-Jun-26	18:00	
1173	RQ280859	OCC_243	cpcc1_sd	BAY	215 MAIN BAY - 220KV BUS 1 AT SONIPAT(PG) (POWERGRID) AND FUTURE AT 220 KV SONIPAT(PG) (POWERGRID)	POWERGRID	D	AMP WORK	08/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	08-Jun-26	08:00	08-Jun-26	18:00	
1174	RQ281197	OCC_243	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	'Retrofitment of entire conventional protection system of Bus coupler Bay with Process bus based protection/ SAS system	05/Jun/2026	08:00	08/Jun/2026	18:00		PLANNED	Approved	05-Jun-26	08:00	08-Jun-26	18:00	
1175	RQ281196	OCC_243	cpcc3_sd	BAY	205 TRANSFER BUS BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	Retrofitment of entire conventional protection system of TBC Bay with Process bus based protection/ SAS system	01/Jun/2026	08:00	04/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	04-Jun-26	18:00	
1176	RQ281260	OCC_243	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	D	AMP & Valve Hall Ventilation Upgradation	15/Jun/2026	08:00	17/Jun/2026	18:00		PLANNED	Approved	12-Jun-26	08:00	14-Jun-26	18:00	Subjected to WRPC Approval, to be availed on daily basis on weekends
1177	RQ281263	OCC_243	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	D	For Shifting material to Roof for AC Upgradation Work of Block#2	08/Jun/2026	08:00	10/Jun/2026	18:00		PLANNED	Approved	05-Jun-26	08:00	07-Jun-26	18:00	Subjected to WRPC Approval, to be availed on daily basis on weekends
1178	RQ281262	OCC_243	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	D	AMP & Valve Hall Ventilation Upgradation	02/Jun/2026	08:00	02/Jun/2026	18:00		PLANNED	Approved	02-Jun-26	08:00	02-Jun-26	18:00	Subjected to WRPC Approval
1179	RQ281261	OCC_243	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	D	For Shifting material to Roof for AC Upgradation Work of Block#1	01/Jun/2026	08:00	01/Jun/2026	18:00		PLANNED	Approved	01-Jun-26	08:00	01-Jun-26	18:00	Subjected to WRPC Approval

1180	RQ280178	OCC_243	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	Implementation of Coupling Trafo Body protection logic modifications	25/Jun/2026	16:00	27/Jun/2026	23:00		PLANNED	Approved	25-Jun-26	17:00	27-Jun-26	23:00	May be given from 17:00Hrs
1181	RQ280571	OCC_243	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWERGRID	D	AMP WORK	25/Jun/2026	09:00	25/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	25-Jun-26	09:00	25-Jun-26	18:00	Subject to real time grid condition
1182	RQ280179	OCC_243	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	Implementation of Coupling Trafo Body protection logic modifications	22/Jun/2026	16:00	24/Jun/2026	23:00		PLANNED	Approved	22-Jun-26	17:00	24-Jun-26	23:00	May be given from 17:00Hrs
1183	RQ280570	OCC_243	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWERGRID	D	Mechanical Protection Modification in Coupling Xmer	18/Jun/2026	09:00	18/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	18-Jun-26	09:00	18-Jun-26	18:00	Subject to real time grid condition
1184	RQ280572	OCC_243	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	For General Maintenance works	10/Jun/2026	08:00	10/Jun/2026	18:00	Kindly approve.	PLANNED	Approved	10-Jun-26	08:00	10-Jun-26	18:00	Subject to real time grid condition
1185	RQ280180	OCC_243	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGRID	D	AMP work & COE Compliances, MSR/MSC CB overhauling work	18/Jun/2026	16:00	20/Jun/2026	23:00		PLANNED	Approved	18-Jun-26	17:00	20-Jun-26	23:00	May be given from 17:00Hrs
1186	RQ280176	OCC_243	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGRID	D	AMP work & COE Compliances, MSR/MSC CB overhauling work	15/Jun/2026	16:00	17/Jun/2026	23:00		PLANNED	Approved	15-Jun-26	17:00	17-Jun-26	23:00	May be given from 17:00Hrs
1187	RQ280177	OCC_243	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For AVR and AMP works	04/Jun/2026	16:00	09/Jun/2026	23:00		PLANNED	Approved	04-Jun-26	17:00	09-Jun-26	23:00	May be given from 17:00Hrs

### Outages proposed in other RPCs requiring NRPC approval

Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Shutdown Status	OCC Remarks
1	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	1/Jun/26	9:00	2/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
2	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	3/Jun/26	9:00	4/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
3	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	5/Jun/26	9:00	6/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
4	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	7/Jun/26	9:00	8/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
5	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	9/Jun/26	9:00	10/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
6	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	11/Jun/26	9:00	12/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
7	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	13/Jun/26	9:00	14/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
8	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	15/Jun/26	9:00	16/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
9	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	17/Jun/26	9:00	18/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
10	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	19/Jun/26	9:00	20/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
11	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	21/Jun/26	9:00	22/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
12	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	23/Jun/26	9:00	24/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
13	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-1	25/Jun/26	9:00	25/Jun/26	17:00	D	FOR LINE MAINTENANCE WORK i.e. CLEANING OF DISC INSULATORS DURING LINE PATROLLING , REPLACEMENT OF FLASHOVERED DISC INSULATORS, TREE BRANCH CUTTING ETC AT VARIOUS TOWER LOCATIONS	Approved	
14	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	25/Jun/26	9:00	26/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
15	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	27/Jun/26	9:00	28/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
16	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	29/Jun/26	9:00	30/Jun/26	17:00	D	FOR REPLACEMENT OF SINGLE FITTING HARDWARE INTO DOUBLE FITTING HARDWARE AT VARIOUS ROAD CROSSING LOCATIONS	Approved	
17	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	1/Jun/26	7:00	1/Jun/26	19:00	D	Yearly AMP for LTE, LR bay and line Reactor &PRD switch needs to be modified. Also, due to oil leakage in the Y-phase line reactor, the switching of the Y-phase will be carried out through the spare reactor for the rectification work. Attending shutdown Nature defects in line Dia to be kept open at both ends-	Approved	subject to WRPC approval. ATC Curtailment of 2950 MW in NR Export

18	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	1/Jun/26	7:00	1/Jun/26	19:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 765KV-BANASKANTHA-CHITTORGARH-1	Approved	
19	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	1/Jun/26	9:00	15/Jun/26	18:00	C	Restoration work of loc no 159 & shut down nature defect attending work, Dia to be kept open at both ends.	Rejected	May be availed in lean NR Demand period
20	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	1/Jun/26	7:00	30/Jun/26	18:00	D	Non auto mode is required for Online OPGW Work	Rejected	
21	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	1/Jun/26	9:00	3/Jun/26	18:00	C	LILO Arrangement work at karera by Karera power transmission limited, Dia to be kept open at both ends.	Rejected	May be availed in lean NR Demand period
22	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-2	2/Jun/26	16:00	2/Jun/26	23:00	D	For CSD fine tuning works of both Main and Tie Bay. ICT will be switched multiple times during said works. Spare Phase to be taken out of service and R-phase to be taken back in service. Spare in service since 03.02.2026.	Approved	subject to WRPC approval. ATC Curtailment of 500 MW in NR Export
23	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	7/Jun/26	9:00	7/Jun/26	18:00	D	AMP work & PRV switch replacement work( sukrat make) in LR, Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 900 MW in NR import.
24	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-1	3/Jun/26	16:00	3/Jun/26	23:00	D	Mechanical Body protection modification works with spare ICT. Dia to be kept open at both sides.	Approved	subject to WRPC approval. ATC Curtailment of 500 MW in NR Export
25	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	4/Jun/26	10:00	6/Jun/26	18:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 400KV-NEEMUCH-CHITTORGARH-1	Approved	
26	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	5/Jun/26	7:00	5/Jun/26	19:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 765KV-BANASKANTHA-CHITTORGARH-2	Approved	
27	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	5/Jun/26	7:00	5/Jun/26	19:00	D	Yearly AMP for LTE, LR bay and line Reactor & PRD switch needs to be modified and For attending shutdown defects in line. Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 2950 MW in NR Export
28	WRPC	POWERGRID_WR2	765KV-GWALIOR-DAUSA-2	5/Jun/26	09:00	5/Jun/26	18:00	D	AMP works & For taking R-phase into service after bushing replacement work	Approved	subject to WRPC approval. ATC Curtailment of 450 MW in NR import.
29	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2 L/R@ GWALIOR - 765KV	5/Jun/26	09:00	5/Jun/26	18:00	D	AMP works & For taking R-phase reactor into service after bushing replacement work	Approved	along with line outage
30	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	5/Jun/26	9:00	5/Jun/26	18:00	D	Line AMP works, Dia to be kept open at both sides & PRV Modification & new micro switch replacement work, Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 600 MW in NR Export
31	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	5/Jun/26	9:00	5/Jun/26	18:00	D	Line Terminal Equipment and Line Reactor AMP Work at Vindhyachal(PS), Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 750 MW in NR import.
32	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	6/Jun/26	9:00	6/Jun/26	18:00	D	Attending S/D nature defect in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 300 MW in NR Export
33	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	8/Jun/26	10:00	8/Jun/26	18:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 400KV-NEEMUCH-CHITTORGARH-2	Approved	
34	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	8/Jun/26	10:00	8/Jun/26	18:00	D	Attending S/D nature defect in line, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 300 MW in NR Export
35	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	9/Jun/26	7:00	9/Jun/26	18:00	D	Outage for Shutdown nature defects rectification work. Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 750 MW in NR import.
36	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	9/Jun/26	7:00	9/Jun/26	18:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 765KV-SATNA-VINDHYACHAL(PS)-1	Rejected	May be availed in lean NR Demand period
37	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	9/Jun/26	7:00	9/Jun/26	18:00	D	Attending S/D nature defect in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	Rejected	
38	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	9/Jun/26	7:00	9/Jun/26	18:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 765KV-VINDHYACHAL(PS)-VARANASI-1	Rejected	May be availed in lean NR Demand period
39	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	12/Jun/26	7:00	12/Jun/26	18:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 765KV-SATNA-VINDHYACHAL(PS)-2	Approved	

40	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	12/Jun/26	7:00	12/Jun/26	18:00	D	Outage for Shutdown nature defects rectification work.Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 750 MW in NR import.
41	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	12/Jun/26	9:00	12/Jun/26	18:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 765KV-VINDHYACHAL(PS)-JABALPUR-2	Approved	
42	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	12/Jun/26	9:00	12/Jun/26	18:00	D	Line Terminal Equipment and Line Reactor AMP Work at Vindhychal(PS), AMP work & PRV switch replacement work( sukrat make) in LR at jabalpur PS, Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 900 MW in NR import.
43	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	13/Jun/26	7:00	13/Jun/26	18:00	D	For taking spare reactor unit in service in place of Y-Ph LR unit Bus-1 side, Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 750 MW in NR import.
44	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	13/Jun/26	9:00	13/Jun/26	18:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 765KV-VINDHYACHAL(PS)-VARANASI-2	Rejected	May be availed in lean NR Demand period
45	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	13/Jun/26	9:00	13/Jun/26	18:00	D	Line Terminal Equipment AMP Work at Vindhychal(PS), Dia to be kept open at both ends.	Rejected	May be availed in lean NR Demand period
46	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	15/Jun/26	7:00	17/Jun/26	18:00	D	Non auto mode is required for Formation of Dual Diamond with Jabalpur - Rewa & Satna - Vindhychal # 2	Approved	subject to WRPC approval. ATC Curtailment of 750 MW in NR import.
47	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	16/Jun/26	7:00	16/Jun/26	18:00	D	Outage for Shutdown nature defects rectification work.Dia to be kept open at both ends.	Rejected	May be availed in lean NR Demand period
48	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	16/Jun/26	7:00	16/Jun/26	18:00	D	Non auto mode of 765KV-SATNA-ORAI-1 is required to attend Shutdown nature defect in 765KV-SATNA-GWALIOR-2	Rejected	May be availed in lean NR Demand period
49	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	18/Jun/26	7:00	19/Jun/26	18:00	D	Non auto mode is required for Formation of Dual Diamond with Jabalpur - Rewa & Satna - Vindhychal # 2	Approved	subject to WRPC approval. ATC Curtailment of 750 MW in NR import.
50	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	19/Jun/26	09:00	19/Jun/26	18:00	D	Insulator Replacement work by TLM and AMP WORK, Dia to be kept open at both ends.	Approved	
51	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1 L/R@ GWALIOR - 765KV	19/Jun/26	09:00	19/Jun/26	18:00	D	Insulator Replacement work by TLM and AMP WORK	Approved	
52	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	19/Jun/26	7:00	19/Jun/26	18:00	D	Non auto mode of 765KV-SATNA-GWALIOR-2 is required to attend Shutdown nature defect in 765KV-SATNA-ORAI-1	Rejected	May be availed in lean NR Demand period
53	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	19/Jun/26	7:00	19/Jun/26	18:00	D	Outage for Shutdown nature defects rectification work.Dia to be kept open at both ends.	Rejected	May be availed in lean NR Demand period
54	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	20/Jun/26	09:00	20/Jun/26	18:00	D	Insulator Replacement work by TLM and AMP WORK, Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 1150 MW in NR import.
55	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	20/Jun/26	7:00	20/Jun/26	18:00	D	Line S/D Required for completion of Formation of Dual Diamond work	Approved	subject to WRPC approval. ATC Curtailment of 750 MW in NR import.
56	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	21/Jun/26	7:00	24/Jun/26	18:00	D	For Mechanism and Pole Overhauling of ABB Circuit Breaker at Kansari GETCO end. Outage of line required on continuous basis for 4 days as TBC Bay is not available at Kansari GETCO SS to take line in service Via TBC. TBC Bay at Kansari end belongs to GETCO. Also, works of retrofitting of high Impedance Old Differential relay with New Low Impedance Numerical Differential Protection of Line reactor and relay testing to be done. This work requires only one day outage of Line. Attending shutdown defects in line on opportunity- . Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 2150 MW in NR Export. To be availed on daily basis
57	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-2	21/Jun/26	7:00	24/Jun/26	18:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 400KV-KANSARI-KANKROLI-1	Approved	
58	WRPC	POWERGRID_WR2	765KV-GWALIOR-DAUSA-1	24/Jun/26	09:00	24/Jun/26	18:00	D	CSD FINE TUNING	Approved	subject to WRPC approval. ATC Curtailment of 450 MW in NR import.

59	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1 L/R@ GWALIOR - 765KV	24/Jun/26	09:00	24/Jun/26	18:00	D	CSD FINE TUNING	Approved	
60	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	24/Jun/26	7:00	24/Jun/26	18:00	D	For taking Y-ph LR unit in service in place of spare reactor unit Bus-1 side, Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 750 MW in NR import.
61	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	25/Jun/26	7:00	28/Jun/26	18:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 400KV-KANSARI-KANKROLI-2	Approved	
62	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-2	25/Jun/26	7:00	28/Jun/26	18:00	D	For Mechanism and Pole Overhauling of ABB Circuit Breaker at Kansari GETCO end. Outage of line required on continuous basis for 4 days as TBC Bay is not available at Kansari GETCO SS to take line in service Via TBC. TBC Bay at Kansari end belongs to GETCO. Also, works of retrofitting of high Impedance Old Differential relay with New Low Impedance Numerical Differential Protection of Line reactor and relay testing to be done. This work requires only one day outage of Line. Attending shutdown defects in line on opportunity-Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 450 MW in NR import.
63	WRPC	POWERGRID_WR2	400KV-NEEMUCH-MANDSAUR-MP-1	25/Jun/26	9:00	25/Jun/26	19:00	D	Attending S/D nature defect in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 300 MW in NR import.
64	WRPC	POWERGRID_WR2	400KV-NEEMUCH-MANDSAUR-MP-2	25/Jun/26	9:00	25/Jun/26	19:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 400KV-NEEMUCH-MANDSAUR-MP-1	Approved	
65	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	26/Jun/26	09:00	26/Jun/26	18:00	D	CSD FINE TUNING	Rejected	May be availed in lean NR Demand period
66	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2 L/R@ GWALIOR - 765KV	26/Jun/26	09:00	26/Jun/26	18:00	D	CSD FINE TUNING	Rejected	May be availed in lean NR Demand period
67	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	29/Jun/26	7:00	29/Jun/26	18:00	D	Outage for Shutdown nature defects rectification work.Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 750 MW in NR import.
68	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-2	29/Jun/26	7:00	29/Jun/26	18:00	D	Outage for Shutdown nature defects rectification work.Dia to be kept open at both ends.	Approved	subject to WRPC approval. ATC Curtailment of 750 MW in NR import. To be staggered from ckt 1 SD
69	ERPC	POWERGRID_ER-1	400KV-BIHARSARIFF(PG)-BALIA-1	17/Jun/26	9:00	17/Jun/26	15:30	D	FOR FACILITATING RE-INSTALLATION WORK OF MAIN BAY R PH CB AFTER OVERHAULING WORK AT BIHARSHARIF SS	Approved	
70	ERPC	POWERGRID_ER-1	400KV-BIHARSARIFF(PG)-BALIA-1	15/Jun/26	9:00	15/Jun/26	17:30	D	FOR FACILITATING DISMANTLING WORK OF MAIN BAY R PH CB FOR OVERHAULING WORK AT BIHARSHARIF SS	Approved	
71	ERPC	POWERGRID_ER-1	765KV-GAYA-BALIA-1	5/Jun/26	9:00	5/Jun/26	17:30	D	FIRMWARE UPGRADATION OF DISTANCE RELAY AT GAYA SS	Approved	
72	ERPC	JUSNL	132 KV Rihand-Garhwa CKT-I	14.06.2026	09:00hrs	17.06.2026	17:00hrs	ODB	For tree pruning & other maintenance work.	Approved	
73	ERPC	JUSNL	133 kV Rihand-Garhwa Rd T/L Ckt-2	01.05.2026	08:00hrs	10.05.2026	17:00hrs	OCB	For Re-Sagging work at Loc. No. 362-374	Approved	
74	ERPC	JUSNL	134 kV Rihand-Garhwa Rd T/L Ckt-2	01.05.2027	08:00hrs	10.05.2027	17:00hrs	OCB	For Re-Sagging work at Loc. No. 374-392	Approved	
75	ERPC	JUSNL	132 KV Rihand-Nagaruntari CKT-I	14.06.2026	09:00hrs	17.06.2026	17:00hrs	ODB	For tree pruning & other maintenance work.	Approved	
76	ERPC	BSPTCL	220kV Karamnasha (New)- Sahupuri	09.06.2026	12:00	09.06.2026	17:00	Daily	Rectification of DC earth fault	Approved	

Sl. No.	Name of the line/equipment	Tentative date of proposed S/D	Reason of shut down	S/D Status	OCC Remarks
1	400KV Roorkee-Muzaffarnagar Line	Dt. 10.06.2026 at 08:00 hrs to 30.06.2026 at 18:00 hrs (on continuous basis)	Shifting and height raising work by NHAI	Rejected	to be availed in lean period

**SHUTDOWN REQUEST LIST**

SL	Element	Requester	OCC	Owner	Proposed schedule				Reason	C/D	Remarks	Request Type	S/D Status	OCC Remarks
					From (Date)	Time	To (Date)	Time						
1	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	rampur_sd	OCC_243		01-06-2026	10:00:00	20-09-2026	18:00:00	In order to optimize and regulate the voltage within permissible limits, it is proposed to disconnect the Bus Reactor during upcoming peak season of hydro plant. Accordingly, shutdown of the Bus Reactor is requested for the period from 01.06.2026 10:00hrs to 20.09.2026 18:00hrs. It is further submitted that the above shutdown period is tentative and may be adjusted as per real-time grid operational requirements and system conditions.	C	The shutdown requested period is tentative and may be adjusted based on operational requirements of the Grid.	PLANNED	Approved	Shutdown may be allowed subject to real time grid condition/ May be facilitated by NRLDC control room as per grid condition

**PLANNED SHUT DOWN FOR THE MONTH OF June -2026 WHICH ARE TO BE APPROVED BY OCC 243**

**Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited**

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remarks
	Substation/Voltage Level	Name of Transmission Elements	From	To	From	To					
1	2	3	4	5	6	7	8	9	10	12	13
1	400KV BANDA	125 MVAR REACTOR	2-Jun-26	3-Jun-26	6:00:00	18:00:00	* MAINTENANCE AND ROUTINE TESTING OF 125 MVAR REACTOR	DAILY S/D		Approved	Subject to real time grid condition
2	400KV GIS AGRA SOUTH	Shutdown For BUS Reactor	18-Jun-26	19-Jun-26	10:00:00	18:00:00	* Routine testing and maintenance work	DAILY S/D		Approved	Subject to real time grid condition
3	765KV FATEHABAD AGRA	1500MVA, 765KV ICT_II	8-Jun-26	9-Jun-26	9:00:00	18:00:00	* Regarding charging of 500MVA ICT-II R Phase unit (at present Spare Phase unit is charged as R Phase unit) after replacemen	DAILY S/D		Approved	
4	765KV FATEHABAD AGRA	1500MVA, 765KV ICT_1	10-Jun-26	10-Jun-26	8:00:00	19:00:00	* FOR TAN DELTA TESTING OF BUSHINGS	DAILY S/D		Approved	
5	400KV GIS AGRA SOUTH	Shutdown For ICT-3	15-Jun-26	16-Jun-26	10:00:00	18:00:00	* Routine testing and maintenance work	DAILY S/D		Approved	Load to be managed by UP
6	400KV GIS AGRA SOUTH	Shutdown For ICT-2	11-Jun-26	12-Jun-26	11:00:00	12:00:00	* Routine testing and maintenance work	DAILY S/D		Approved	Load to be managed by UP
7	400KV GIS AGRA SOUTH	Shutdown For ICT-1	8-Jun-26	9-Jun-26	10:00:00	18:00:00	* Routine testing and maintenance work	DAILY S/D		Approved	Load to be managed by UP
8	400KV AZAMGARH	500 MVA ICT II	20-Jun-26	20-Jun-26	10:00:00	17:00:00	* Preventive bay maintenance and routine testing	CONTINUOUS S/D		Approved	Load to be managed by UP
9	400KV AZAMGARH	500 MVA ICT I	17-Jun-26	17-Jun-26	10:00:00	17:00:00	* Shutdown is required for preventive bay maintenance and routine testing	CONTINUOUS S/D		Approved	Load to be managed by UP
10	400KV PANKI, KANPUR	50MVAR REWA ROAD LINE REACTOR	1-Jun-26	30-Jun-26	10:00:00	17:00:00	* SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50 MVAR LINE REACTOR TO 63 MVAR LINE REACTOR.	CONTINUOUS S/D		Approved	Subject to real time grid condition/All FTC formalities must be completed before the shutdown
11	400KV SAROJINI NAGAR, LUCKNOW	Plan S/D 500MVA ICT-II at 400KV S/S SJN	15-Jun-26	15-Jun-26	9:00:00	18:00:00	* Plannend shutdown required for Bay Maintenance Work. During shutdown period supply not affected. Supply fed from 500MVA IC	CONTINUOUS S/D		Approved	Load to be managed by UP
12	400KV SAROJINI NAGAR, LUCKNOW	Plan S/D 500MVA ICT-I at 400KV S/S SJN	10-Jun-26	10-Jun-26	9:00:00	18:00:00	* Plannend shutdown required for Bay Maintenance Work. During shutdown period supply not affected. Supply fed from 500MVA IC	CONTINUOUS S/D		Approved	Load to be managed by UP
13	400KV BANDA	315 MVA ICT-2	9-Jun-26	9-Jun-26	6:00:00	19:00:00	* SHUT DOWN TAKEN FOR TESTING OF 220 KV BREAKER AND 400/220 KV CT TESTING AND SUPPLY WILL CONTINUE FROM 315 MVA ICT-1	DAILY S/D		Approved	Load to be managed by UP
14	400KV BANDA	315 MVA ICT-1	8-Jun-26	8-Jun-26	6:00:00	19:00:00	* SHUTDOWN TAKEN FOR TESTING OF 220 KV BREAKER AND 400/220 KV CT TESTING AND SUPPLY WILL CONTINUE FROM 315 MVA ICT-2	DAILY S/D		Approved	Load to be managed by UP
15	400KV BANDA	400 K BANDA-ORAI TIE BAY 402	4-Jun-26	5-Jun-26	6:00:00	19:00:00	* SHUTDOWN TAKEN FOR TESTING AND OVERHAULLING OF 400 KV BREAKER , 400 KV BANDA -ORAI LINE CHARGE THROUGH MAIN BAY 403	CONTINUOUS S/D		Approved	Element must remain in service with other bay
16	400KV BANDA	315 ICT-2 TIE BAY 414	16-Jun-26	17-Jun-26	6:00:00	19:00:00	* SHUTDOWN TAKEN FOR TESTING AND OVERHAULLING OF BREAKER AND 315 MVA ICT- 2 CHARGE FROM MAIN BREAKER 415	CONTINUOUS S/D		Approved	Element must remain in service with other bay

17	400KV BANDA	400 KV BANDA -ORAI MAIN BAY 403	6-Jun-26	7-Jun-26	6:00:00	19:00:00	* SHUTDOWN TAKEN FOR TESTING AND OVERHAULLING FOR BREAKER , 400 KV BANDA ORAI LINE CHARGE TIE BAY 402	CONTINUOUS S/D		Approved	Element must remain in service with other bay
18	400KV BANDA	400 KV BANDA -REWAROAD 2ND MAIN BAY 413	15-Jun-26	15-Jun-26	6:00:00	19:00:00	* SHUTDOWN TAKEN FOR TESTING OF 400KV BREAKER AND CT AND 400 KV BANDA -REWAROAD LINE CHARGE FROM TIE BAY 414	DAILY S/D		Approved	Element must remain in service with other bay
19	400KV BANDA	400 KV BANDA -REWA ROAD 1ST MAIN BAY 416	18-Jun-26	18-Jun-26	6:00:00	19:00:00	* SHUTDOWN TAKEN FOR TESTING OF 400 KV BREAKER AND CT AND LINE CHARGE FROM 417 TIE BAY	DAILY S/D		Approved	Element must remain in service with other bay
20	400KV ORAI	shutdown of 400 kv ORAI-PGCIL CKT-2	19-May-26	22-May-26	9:00:00	17:00:00	* for lilo of 400kv Orai-PGCIL ckt-2 at 400kv Garautha substation.	DAILY S/D		Approved	Subject to Powergrid consent/One line shutdown at a time from both ends
21	400KV PANKI, KANPUR	125MVAR BUS REACTOR BAY	15-Jun-26	15-Jun-26	10:00:00	17:00:00	* SHUTDOWN OF 125MVAR BUS REACTOR BAY FOR CONNECTING OF NEW 400 KV BUS BAR.	CONTINUOUS S/D		Approved	Element must remain in service with other bay
22	400KV PANKI, KANPUR	315MVA ICT-II	1-Jun-26	30-Jun-26	10:00:00	17:00:00	* SHUTDOWN OF 315MVA ICT-II FOR REPLACEMENT OF 315 MVA ICT-II TO 500 MVA >X ICT-II.	CONTINUOUS S/D		Approved	Load to be managed by UP
23	400KV PANKI, KANPUR	500 MVA ICT-1 BAY	23-Jun-26	23-Jun-26	10:00:00	17:00:00	* SHUTDOWN OF 500 MVA ICT-1 BAY FOR CONNECTING OF NEW 400KV BUSBAR.	CONTINUOUS S/D		Approved	Element must remain in service with other bay
24	400KV PANKI, KANPUR	400KV,TBC BAY	24-Jun-26	24-Jun-26	10:00:00	17:00:00	* SHUTDOWN OF 400KV,TBC BAY FOR CONNECTING OF NEW 400KV BUSBAR.	CONTINUOUS S/D		Approved	Subject to real time grid condition
25	400KV PANKI, KANPUR	400KV,BUS COUPLER BAY	25-Jun-26	25-Jun-26	10:00:00	17:00:00	* SHUTDOWN OF 400KV,BUS COUPLER BAY FOR CONNECTING OF NEW 400KV BUSBAR.	CONTINUOUS S/D		Approved	Subject to real time grid condition
26	400KV GR. NOIDA	Shut Down of 400kv Main Bus-1st	1-Jun-26	1-Jun-26	7:00:00	13:00:00	* General maintinace work will be done during this shut down.	CONTINUOUS S/D		Approved	All elements must be connected with Other Bus
27	400KV GR. NOIDA	400/220kv 500MVA ICT-6th	12-Jun-26	12-Jun-26	7:00:00	13:00:00	* General maintinace and releted work will be carried out during this shut down period.	CONTINUOUS S/D		Approved	Load to be managed by UP
28	400KV GR. NOIDA	400/220kv 315MVA ICT-1st	24-Jun-26	24-Jun-26	7:00:00	13:00:00	* General maintinace and releted work will be carried out during this shut down period.	CONTINUOUS S/D		Approved	Load to be managed by UP
29	400KV GR. NOIDA	Shut down of 400kv Jahangirpur Ckt-1st	16-Jun-26	16-Jun-26	7:00:00	13:00:00	* General maintinace and releted work will be carried out during this shut down period.	CONTINUOUS S/D		Approved	
30	400KV GR. NOIDA	400/220kv 500MVA ICT-5th	20-Jun-26	20-Jun-26	7:00:00	13:00:00	* General maintinace work will be done during this shut down	CONTINUOUS S/D		Approved	Load to be managed by UP
31	400KV UNNAO	SD of 400 KV Main Bus 2nd	16-Jun-26	16-Jun-26	9:00:00	17:00:00	* Shutdown is required for adjusting Pantograph Isolator of 400 KV Unnao Panki line.	CONTINUOUS S/D		Approved	All elements must be connected with Other Bus
32	400KV UNNAO	SD of 400 KV Main Bus 1st	9-Jun-26	9-Jun-26	9:00:00	17:00:00	* Shutdown is required for adjusting pantograph isolator of 400 KV Unnao Bareilly 2nd line	CONTINUOUS S/D		Approved	All elements must be connected with Other Bus
33	400KV UNNAO	SD of 315 MVA ICT 3rd	19-Jun-26	19-Jun-26	9:00:00	15:00:00	* Shutdown is required for bay maintenance work.	CONTINUOUS S/D		Approved	Load to be managed by UP
34	400KV UNNAO	SD of 500 MVA ICT 2nd	17-Jun-26	17-Jun-26	9:00:00	15:00:00	* Shutdown is required for Testing and oother maintenance work.	CONTINUOUS S/D		Approved	Load to be managed by UP
35	400KV UNNAO	SD of 500 MVA ICT 1st	12-Jun-26	12-Jun-26	9:00:00	15:00:00	* Shutdown is required for Testing and other maintenance work.	CONTINUOUS S/D		Approved	Load to be managed by UP
36	400KV SAROJINI NAGAR, LUCKNOW	Plan S/D 400KV Mohanlalganj Bay & Line	23-Jun-26	24-Jun-26	9:00:00	18:00:00	* Planned shutdown required for Bay Equipment Maintenance and Testing of 400KV Mohanlalgang Bay at 400KV S/S Sarojini Nagar,	DAILY S/D		Approved	One line shutdown at a time from both ends

37	400KV BAREILLY		16-Jun-26	19-Jun-26	8:00:00	17:00:00	* For preventive maintenance work No supply affected, maintained through Bus-I.	CONTINUOUS S/D		Rejected	Utility may clarify the element name
38	400KV BAREILLY	400 KV Bus I	18-Jun-26	18-Jun-26	8:00:00	17:00:00	* For preventive maintenance work No supply affected, maintained through Bus-II.	CONTINUOUS S/D		Approved	All elements must be connected with Other Bus
39	400KV BAREILLY	315MVA ICT-III	11-Jun-26	17-Jun-26	8:00:00	17:00:00	* If 315MVA ICT-II increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. N	CONTINUOUS S/D		Rejected	may be deferred & plan during lean demand period/ Utility may avail bay shutdown for overhauling
40	400KV BAREILLY	315MVA ICT-II	1-Jun-26	30-Jul-26	0:00:00	0:00:00	* for preventive mantinance work	CONTINUOUS S/D		Approved	Load to be managed by UP
41	400KV BAREILLY	500MVA ICT-I	3-Jun-26	5-Jun-26	8:00:00	17:00:00	* for preventive mantinance work	CONTINUOUS S/D		Approved	Load to be managed by UP
42	400KV BAREILLY	400 KV TBC	20-Jun-26	20-Jun-26	8:00:00	17:00:00	* For preventive maintenance work. No supply affected.	CONTINUOUS S/D		Approved	Subject to real time grid condition
43	400KV BAREILLY	80MVAR BUS REACTOR	22-Jun-26	22-Jun-26	8:00:00	17:00:00	* For preventive maintenance work. No supply affected.	CONTINUOUS S/D		Approved	Subject to real time grid condition
44	400KV BAREILLY	400 KV BC	21-Jun-26	21-Jun-26	8:00:00	17:00:00	* For preventive maintenance work. No supply affected.	CONTINUOUS S/D		Approved	Subject to real time grid condition
45	400KV BAREILLY	220KV PANTNAGAR	23-Jun-26	23-Jun-26	8:00:00	17:00:00	* For preventive maintenance work. No supply affected.	CONTINUOUS S/D		Approved	Subject to UK consent/Load to be managed by UP & UK
46	400KV SULTANPUR	Shutdown of 400/220KV 315MVA ICT-4	22-Jun-26	22-Jun-26	10:00:00	17:00:00	* Preaventive Maintenance of Bay Transformer	CONTINUOUS S/D		Approved	Load to be managed by UP
47	400KV SULTANPUR	Shutdown of 400kv Main Bus B	10-Jun-26	10-Jun-26	10:00:00	17:00:00	* Maintenance of 400 kv main Bus B	CONTINUOUS S/D		Approved	All elements must be connected with Other Bus
48	400KV SULTANPUR	Shutdown of 400 Main Bus A	8-Jun-26	8-Jun-26	10:00:00	17:00:00	* Preventive maintenance of Bus A	CONTINUOUS S/D		Approved	All elements must be connected with Other Bus
49	400KV SULTANPUR	Shutdown of 400/220KV 315MVA ICT-3	19-Jun-26	19-Jun-26	10:00:00	17:00:00	* Preaventive Maintenance of Bay Transformer	CONTINUOUS S/D		Approved	Load to be managed by UP
50	400KV SULTANPUR	Shutdown of 400/220KV 315MVA ICT-1	17-Jun-26	17-Jun-26	10:00:00	17:00:00	* Preaventive Maintenance of Bay transformer	CONTINUOUS S/D		Approved	Load to be managed by UP

S. No.	Details of Sub Station	Element requires shutdown	Duration of Shut down	Reason of shut down	S/D Status	OCC Remarks
01	Fatehgarh IV Transmission Limited (FIVTL) Substation	220 kV Bus Sectionalizer, Bus Section-3, and Line Bay -7	01 June 2026 to 31 <sup>st</sup> July 2026	To Carry out associated construction activities of the Under construction RIVAPTL project	Approved	Elements already under outage/ Shutdown extension may be allowed

**243rd OCC Additional Shutdown of RVPN for May-2026**

Sr. No.	Details of transmission element	Date	Time	Date	Time	Reason	Shutdown Status	OCC Remarks
	Voltage Level	From	To	To				
1	400 KV Heerapura-Bassi CKT-2	18.05.2026	16:00	18.05.2026	23:00	Testing work of 400 KV side bay Equipments and SAS testing	Approved	One line shutdown at a time from both ends from 16:00Hrs
2	400/220 KV, 250 MVA, ILT-1	19.05.2026	10:00	19.05.2026	18:00	Testing work of 400 KV side bay Equipments and SAS testing	Approved	Load to be managed by Rajasthan
3	400/220 KV, 250 MVA, ILT-2	20.05.2026	10:00	20.05.2026	18:00	Testing work of 400 KV side bay Equipments and SAS testing	Approved	Load to be managed by Rajasthan
4	400/220 KV, 250 MVA, ILT-3	21.05.2026	10:00	21.05.2026	18:00	Testing work of 400 KV side bay Equipments and SAS testing	Approved	Load to be managed by Rajasthan
5	400/220 KV, 315 MVA, ILT-4	22.05.2026	10:00	22.05.2026	18:00	Testing work of 400 KV side bay Equipments and SAS testing	Approved	Load to be managed by Rajasthan
6	400 KV Heerapura-Merta Line	25.05.2026	16:00	25.05.2026	23:00	Testing work of 400 KV side bay Equipments and SAS testing	Approved	One line shutdown at a time from both ends from 16:00Hrs
7	400 KV Heerapura-Phagi CKT-1	26.05.2026	16:00	26.05.2026	23:00	Testing work of 400 KV side bay Equipments and SAS testing	Approved	One line shutdown at a time from both ends from 16:00Hrs
8	400 KV Heerapura-Phagi CKT-2	27.05.2026	16:00	27.05.2026	23:00	Testing work of 400 KV side bay Equipments and SAS testing	Approved	One line shutdown at a time from both ends from 16:00Hrs
9	400 KV Heerapura-Hindaun Line & 50 MVAR REACTOR at Heerapura	29.05.2026	15:00	29.05.2026	23:00	Testing work of 400 KV side bay Equipments and SAS testing	Approved	One line shutdown at a time from both ends from 15:00Hrs

S. No.	Name of the Element (Line)	Owner of existing line	Nature of Shutdown	Type	From		To		Reason for shutdown	Shutdown Status	OCC Remarks
					Date	Time (Hr)	Date	Time (Hr)			
1	400KV Dadri -Maharani Bagh Transmission line (CKT#1)	PGCIL	OCC	On Daily Basis (ODB)	02.06.2026	08:00	03.06.2026	18:00	Stringing activity of crossing span between AP129/0 - AP130/0 of 400 kV D/C Jalpura - Khurja Transmission line of TP JKJPTL	Approved	Utility may complete the activity using Hotline method by AR off due to peak northern demand period/ Subject to Powergrid & Dadri consent
2	400 KV Greater Noida – Navada Transmission line (CKT#2)	PGCIL	OCC	On Daily Basis (ODB)	02.06.2026	08:00	03.06.2026	18:00	Stringing activity of crossing span between AP129/0 - AP130/0 of 400 kV D/C Jalpura - Khurja Transmission line of TP JKJPTL	Approved	Utility may complete the activity using Hotline method by AR off due to peak northern demand period/ Subject to Powergrid , Haryana & UP consent

POWERGRID NORTHERN REGION-I											
LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-243rd MEETING											
S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				DATE	TIME	DATE	TIME				
<b>765kV/400kV/220kV/132kV Lines</b>											
1	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)	PGCIL	C	15-Jun-26	8:00:00	15-Jul-26	18:00:00	Diversion / Shifting Works due to upcoming WTE plant		Rejected	Shutdown may be deferred / Utility may coordinate with Slde-Delhi and plan the shutdown during lean demand period
2	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	PGCIL	C	15-Jun-26	8:00:00	15-Jul-26	18:00:00	Diversion / Shifting Works due to upcoming WTE plant		Rejected	Shutdown may be deferred / Utility may coordinate with Slde-Delhi and plan the shutdown during lean demand period
3	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	C	15-Jun-26	8:00:00	15-Jul-26	18:00:00	Diversion / Shifting Works due to upcoming WTE plant		Rejected	Shutdown may be deferred / Utility may coordinate with Slde-Delhi and plan the shutdown during lean demand period
4	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	C	15-Jun-26	8:00:00	15-Jul-26	18:00:00	Diversion / Shifting Works due to upcoming WTE plant		Rejected	Shutdown may be deferred / Utility may coordinate with Slde-Delhi and plan the shutdown during lean demand period
5	400/220 KV 315 MVA ICT 1 at Hissar(PG)	PGCIL	D	20-May-26	12:00:00	20-May-26	13:00:00	To mitigate less electrical clearance For transportation of ICT 4 upto plinth level, shutdown of all 03 ICT'S at POWERGRID Hissar ss shall be required one by one in construction category only	To be availed in May 2026 under construction category	Approved	One ICT shutdown at a time / Subject to real time load condition
6	400/220 KV 315 MVA ICT 2 at Hissar(PG)	PGCIL	D	20-May-26	11:00:00	20-May-26	12:00:00	To mitigate less electrical clearance For transportation of ICT 4 upto plinth level, shutdown of all 03 ICT'S at POWERGRID Hissar ss shall be required one by one in construction category only	To be availed in May 2026 under construction category	Approved	One ICT shutdown at a time / Subject to real time load condition
7	400/220 KV 315 MVA ICT 3 at Hissar(PG)	PGCIL	D	20-May-26	13:00:00	20-May-26	14:00:00	To mitigate less electrical clearance For transportation of ICT 4 upto plinth level, shutdown of all 03 ICT'S at POWERGRID Hissar ss shall be required one by one in construction category only	To be availed in May 2026 under construction category	Approved	One ICT shutdown at a time / Subject to real time load condition
8	400 KV Bhiwani(BB)-Hissar(PG) (PG) Ckt-1	PGCIL	D	15-May-26	9:00:00	15-May-26	18:00:00	Relay Testing of Distance Relay	To be availed in May 2026	Approved	Subject to real time grid condition/One line shutdown at a time from both ends
9	400 KV Agra-Bhiwadi (PG) Ckt-2	PGCIL	D	23-Jun-26	9:00:00	23-Jun-26	18:00:00	For AMP work		Approved	Subject to real time grid condition/One line shutdown at a time from both ends
10	765 KV AJMER-CHITTORGARH (PG) CKT-1	PGCIL	D	25-Jun-26	15:00:00	25-Jun-26	23:00:00	Bushing Replacement work of Chittor-Ajmer LR, R-phase		Approved	To be availed from 15:00hrs on daily basis, one ckt at a time to be availed. Multiple request for same line to be clubbed
11	765 KV AJMER-CHITTORGARH (PG) CKT-2	PGCIL	D	26-Jun-26	15:00:00	26-Jun-26	23:00:00	Bushing Replacement work of Chittor-Ajmer LR, R-phase		Approved	To be availed from 15:00hrs on daily basis, one ckt at a time to be availed. Multiple request for same line to be clubbed
12	400 KV Chittorgarh(PG)-Neemuch(MP) (PNTSL) Ckt-1	PGCIL	D	27-Jun-26	16:00:00	27-Jun-26	23:00:00	AMP of Line equipment		Approved	Subject to WRPC approval. ATC curtailment 250 MW NR export

13	400 KV Chittorgarh(PG)-Neemuch(MP) (PNTSL) Ckt-2	PGCIL	D	28-Jun-26	16:00:00	28-Jun-26	23:00:00	AMP of Line equipment	Approved	Subject to WRPC approval. ATC curtailment 250 MW NR export
14	765 KV KOTESHWAR-MEERUT (PG) CKT-1	PGCIL	C	23-Jun-26	8:00:00	30-Jun-26	18:00:00	Shifting from ERS to Pile foundation at new tower no 142	Rejected	powergrid to explore s/d on daily basis and apply on d-5 basis
15	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	PGCIL	D	5-Jun-26	8:00:00	15-Jun-26	18:00:00	Safety during Pile foundation works at Tower 373	Rejected	
16	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	PGCIL	C	16-Jun-26	8:00:00	30-Jun-26	18:00:00	Shifting from Normal tower to Pile foundation at loc 373	Rejected	deferred to next occ
17	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	PGCIL	C	16-Jun-26	8:00:00	30-Jun-26	18:00:00	Shifting from Normal tower to Pile foundation at loc 373	Rejected	deferred to next occ
<b>765KV/400 BUS/ LINE REACTOR</b>										
1	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG) SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL)	PSTL	D					For Spare Reactor Switching under PBSTL construction Works	Approved	to taken along with line outage
2	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG) SIKAR_2(PSTL) (PSTL) CKT-3 @SIKAR_2(PSTL)	PSTL	D					For Spare Reactor Switching under PBSTL construction Works	Approved	to taken along with line outage
3	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG) SIKAR_2(PSTL) (PSTL) CKT-4 @SIKAR_2(PSTL)	PSTL	D					For Spare Reactor Switching under PBSTL construction Works	Approved	to taken along with line outage
4	80 MVAR NON-SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 @KHETRI (PKTSL)	PBTSL	C	1-Jun-26	9:00:00	10-Jun-26	19:00:00	Attending leakage from base plate of reactor at Khetri s/s	Rejected	utility to apply in d-5 basis
5	240 MVAR LIne Reactor 765 KV Agra -Jhatikra at Jhatikra(PG)	PGCIL	D					for commissioning of spare line reactor (Agra LR) for new Bus Reactor in bay 701 Bay	Approved	to taken along with line outage
6	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-1 @SIKAR_2(PSTL)	PSTL	D					For CSD Fine Tuning Work. 3-4 onload switching required.	Approved	to taken along with line outage
7	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-2@SIKAR_2(PSTL)	PSTL	D					For CSD Fine Tuning Work. 3-4 onload switching required.	Approved	to taken along with line outage
<b>765KV/400 BAY &amp; BUS</b>										
1	400KV Bus 4 at Bhiwadi(PG)	PGCIL	D	22-Jun-26	9:00:00	22-Jun-26	18:00:00	For AMP work	Rejected	to be availed in lead period
2	765KV Bus 1 at Ajmer(PG)	PGCIL	D	9-Jun-26	17:00:00	9-Jun-26	23:00:00	for Bus Bar Testing	Approved	
3	765KV Bus 2 at Ajmer(PG)	PGCIL	D	11-Jun-26	17:00:00	11-Jun-26	23:00:00	for Bus Bar Testing	Approved	
4	410 MAIN BAY - 400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-1 (PNTSL) AT 400 KV CHITTORGARH(PG)	PGCIL	D	1-Jun-26	15:00:00	1-Jun-26	23:00:00	For AMP work	Approved	May be given from 15:00Hrs/Element must remain in service with other bay
5	411 TIE BAY - 400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-1 (PNTSL) AND FUTURE AT 400 KV CHITTORGARH(PG) (PNTSL)	PGCIL	D	3-Jun-26	15:00:00	3-Jun-26	23:00:00	For AMP work	Approved	May be given from 15:00Hrs/Element must remain in service with other bay
6	413 MAIN BAY - 400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-2 (PNTSL) AT 400 KV CHITTORGARH(PG)	PGCIL	D	5-Jun-26	15:00:00	5-Jun-26	23:00:00	For AMP work	Approved	May be given from 15:00Hrs/Element must remain in service with other bay
7	414 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG) (POWERGRID) AND FUTURE AT 400 KV CHITTORGARH(PG) (POWERGRID)	PGCIL	D	8-Jun-26	15:00:00	8-Jun-26	23:00:00	For AMP work	Approved	May be given from 15:00Hrs/Element must remain in service with other bay
8	415 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG) (POWERGRID) AT 400 KV CHITTORGARH(PG)	PGCIL	D	10-Jun-26	15:00:00	10-Jun-26	23:00:00	For AMP work	Approved	May be given from 15:00Hrs/Element must remain in service with other bay
9	416 MAIN BAY - 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2 (POWERGRID) AT 400 KV CHITTORGARH(PG)	PGCIL	D	12-Jun-26	15:00:00	12-Jun-26	23:00:00	For AMP work	Approved	May be given from 15:00Hrs/Element must remain in service with other bay
10	417 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG) (POWERGRID) AND 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2 AT 400 KV CHITTORGARH(PG) (POWERGRID)	PGCIL	D	15-Jun-26	15:00:00	15-Jun-26	23:00:00	For AMP work	Approved	May be given from 15:00Hrs/Element must remain in service with other bay
11	418 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG) (POWERGRID) AT 400 KV CHITTORGARH(PG)	PGCIL	D	17-Jun-26	15:00:00	17-Jun-26	23:00:00	For AMP work	Approved	May be given from 15:00Hrs/Element must remain in service with other bay

12	419 MAIN BAY - 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1 (POWERGRID) AT 400 KV CHITTORGARH(PG)	PGCIL	D	19-Jun-26	15:00:00	19-Jun-26	23:00:00	For AMP work	Approved	May be given from 15:00Hrs/Element must remain in service with other bay
13	420 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG) (POWERGRID) AND 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1 AT 400 KV CHITTORGARH(PG) (POWERGRID)	PGCIL	D	22-Jun-26	15:00:00	22-Jun-26	23:00:00	For AMP work	Approved	May be given from 15:00Hrs/Element must remain in service with other bay
14	421 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG) (POWERGRID) AT 400 KV CHITTORGARH(PG)	PGCIL	D	24-Jun-26	15:00:00	24-Jun-26	23:00:00	For AMP work	Approved	May be given from 15:00Hrs/Element must remain in service with other bay

**POWERGRID NORTHERN REGION-II**

<b>SUBJECT :- Additional S/D requirement of POWERGRID NR2 for 243rd OCC MEETING</b>											
Sr.NO.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason	Shutdown Status	OCCRemarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
X-3	For O&M activity										
1	400	400KV BUS-1 at Jalandhar SS	A	16.05.2026	10:00:00 AM	16.05.2026	6:00:00 PM	Daily	FOR LBB RETROFITTING AND TESTING WORK.	Approved	All elements must be connected with Other Bus
2	400	400KV BUS-1 at Jalandhar SS	A	18.05.2026	10:00:00 AM	18.05.2026	6:00:00 PM	Daily	FOR LBB RETROFITTING AND TESTING WORK.	Approved	All elements must be connected with Other Bus
3	400	400KV BUS-1 at Jalandhar SS	A	19.05.2026	10:00:00 AM	19.05.2026	6:00:00 PM	Daily	FOR LBB RETROFITTING AND TESTING WORK.	Approved	All elements must be connected with Other Bus
4	400	400KV BUS-1 at Jalandhar SS	A	20.05.2026	10:00:00 AM	20.05.2026	6:00:00 PM	Daily	FOR LBB RETROFITTING AND TESTING WORK.	Approved	All elements must be connected with Other Bus
5	400	400KV BUS-1 at Jalandhar SS	A	21.05.2026	10:00:00 AM	21.05.2026	6:00:00 PM	Daily	FOR LBB RETROFITTING AND TESTING WORK.	Approved	All elements must be connected with Other Bus
6	400	400KV BUS-1 at Jalandhar SS	A	22.05.2026	10:00:00 AM	22.05.2026	6:00:00 PM	Daily	FOR LBB RETROFITTING AND TESTING WORK.	Approved	All elements must be connected with Other Bus
7	400	400KV BUS-2 at Jalandhar SS	A	23.05.2026	10:00:00 AM	23.05.2026	6:00:00 PM	Daily	FOR LBB RETROFITTING AND TESTING WORK.	Approved	All elements must be connected with Other Bus
8	400	400KV BUS-2 at Jalandhar SS	A	25.05.2026	10:00:00 AM	25.05.2026	6:00:00 PM	Daily	FOR LBB RETROFITTING AND TESTING WORK.	Approved	All elements must be connected with Other Bus
9	400	400KV BUS-2 at Jalandhar SS	A	26.05.2026	10:00:00 AM	26.05.2026	6:00:00 PM	Daily	FOR LBB RETROFITTING AND TESTING WORK.	Approved	All elements must be connected with Other Bus
10	400	400KV BUS-2 at Jalandhar SS	A	27.05.2026	10:00:00 AM	27.05.2026	6:00:00 PM	Daily	FOR LBB RETROFITTING AND TESTING WORK.	Approved	All elements must be connected with Other Bus
11	400	400KV BUS-2 at Jalandhar SS	A	28.05.2026	10:00:00 AM	28.05.2026	6:00:00 PM	Daily	FOR LBB RETROFITTING AND TESTING WORK.	Approved	All elements must be connected with Other Bus
12	400	400KV BUS-2 at Jalandhar SS	A	29.05.2026	10:00:00 AM	29.05.2026	6:00:00 PM	Daily	FOR LBB RETROFITTING AND TESTING WORK.	Approved	All elements must be connected with Other Bus

**Category A:** Transmission elements at 400 kV and above.

**Category B:** Transmission elements at 132 kV and above level emanating from ISGS.

**Category C:** Transmission elements at 132 kV and above which are inter-regional in nature.

**Category D :**Transmission elements at 220 kV level with one end in a State while other end is in another State.

### Additional Outage Proposal of NR-3 -OCC-243(June-26)

SL	Element Name	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Shutdown Status	OCC Remarks
1	400 kV Bus-1 at Allahabad	Daily	<b>Busbar relay retrofitting works at Allahabad SS-Primary Injection</b>	25.05.2026	8:00	06.06.2026	18:00	Approved	Subject to real time grid condition
2	400 kV Bus-2 at Allahabad	Daily	<b>Busbar relay retrofitting works at Allahabad SS-Primary Injection</b>	07.06.2026	8:00	17.06.2026	18:00	Approved	Subject to real time grid condition
3	400kV Allahabad Kanpur-2 Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	25.05.2026	11:00	25.05.2026	17:00	Approved	Subject to real time grid condition
4	400kV Allahabad Fatehpur-3 Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	26.05.2026	11:00	26.05.2026	17:00	Approved	Subject to real time grid condition
5	400kV Allahabad Sasaram Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	27.05.2026	11:00	27.05.2026	17:00	Approved	Subject to real time grid condition
6	400kV Allahabad Varanasi Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	28.05.2026	11:00	28.05.2026	17:00	Approved	Subject to real time grid condition
7	400kV Allahabad Singrauli-1 Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	29.05.2026	11:00	29.05.2026	17:00	Approved	Subject to real time grid condition
8	400kV Allahabad Singrauli-2 Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	30.05.2026	11:00	30.05.2026	17:00	Approved	Subject to real time grid condition
9	400kV Allahabad Rihand-1 Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	31.05.2026	11:00	31.05.2026	17:00	Approved	Subject to real time grid condition
10	400kV Allahabad Rihand-2 Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	01.06.2026	11:00	01.06.2026	17:00	Approved	Subject to real time grid condition
11	400kV Allahabad Meja-1 Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	02.06.2026	11:00	02.06.2026	17:00	Approved	Subject to real time grid condition
12	400kV Allahabad Meja-2 Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	03.06.2026	11:00	03.06.2026	17:00	Approved	Subject to real time grid condition
13	400kV Allahabad Singrauli-3 Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	04.06.2026	11:00	04.06.2026	17:00	Approved	Subject to real time grid condition
14	400/220kV 315 MVA ICT-3 at Allahabad	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	07.06.2026	11:00	07.06.2026	17:00	Approved	Subject to real time grid condition
15	400/220kV 315 MVA ICT-2 at Allahabad	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	08.06.2026	11:00	08.06.2026	17:00	Approved	Subject to real time grid condition
16	400/220kV 315 MVA ICT-1 at Allahabad	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	09.06.2026	11:00	09.06.2026	17:00	Approved	Subject to real time grid condition
17	400kV 125 MVAR BR-3 at Allahabad	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	10.06.2026	11:00	10.06.2026	17:00	Approved	Subject to real time grid condition
18	400kV 80 MVAR BR-1 at Allahabad	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	11.06.2026	11:00	11.06.2026	17:00	Approved	Subject to real time grid condition
19	400kV 125 MVAR BR-2 at Allahabad	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	12.06.2026	11:00	12.06.2026	17:00	Approved	Subject to real time grid condition

20	400kV Allahabad Fatehpur-2 Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	13.06.2026	11:00	13.06.2026	17:00	Approved	Subject to real time grid condition
21	400kV Allahabad Fatehpur-1 Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	14.06.2026	11:00	14.06.2026	17:00	Approved	Subject to real time grid condition
22	400kV Allahabad Kanpur GIS-2 Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	15.06.2026	11:00	15.06.2026	17:00	Approved	Subject to real time grid condition
23	400kV Allahabad Kanpur GIS-1 Line	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	16.06.2026	11:00	16.06.2026	17:00	Approved	Subject to real time grid condition
24	400/220kV 500 MVA ICT-4 at Allahabad	Daily	Busbar relay retrofitting works at Allahabad SS-Relay testing	17.06.2026	11:00	17.06.2026	17:00	Approved	Subject to real time grid condition
25	-150/+150 MVAR VSC-1 STATCOM AT LUCKNOW 765	DAILY	AMP of STATCOM-I	1-Jun-26	9:00	1-Jun-26	17:00	Approved	Subject to real time grid condition/ shutdown may be preponed
26	-150/+150 MVAR VSC-2 STATCOM AT LUCKNOW 765	DAILY	AMP of STATCOM-II	2-Jun-26	9:00	2-Jun-26	17:00	Approved	Subject to real time grid condition/ shutdown may be preponed
27	400KV WCA BUS 2 SECTIONALIZER at Agra	DAILY	Bay AMP works	4-Jun-26	09:00	4-Jun-26	17:00	Approved	
28	400kV UNCHAHAR(NTPC) - FATEHPUR-2(TBCB)	CONTINUOUS	Diversion Work of 400 KV DC Unchahar -Fatehpur line (NHAI)	16-Jun-26	08:00	5-Jul-26	18:00	Rejected	Shutdown may be deferred & club with 500MW Unit outage at Unchahar as there will be no evacuating path from Uncahar-4
29	400kV UNCHAHAR(NTPC) - FATEHPUR-1(TBCB)	CONTINUOUS	Diversion Work of 400 KV DC Unchahar -Fatehpur line	16-Jun-26	08:00	5-Jul-26	18:00	Rejected	Shutdown may be deferred & club with 500MW Unit outage at Unchahar as there will be no evacuating path from Uncahar-5

**Proposed Shutdown schedule: May-June 2026 (243rd OCC)**

SI No	Power Station	Name of Unit/Line/Switchyard/ GIS elements	Voltage level	Owner	Nature of outage (Partial/ Complete)	Required/Proposed schedule		Reason for Complete Shutdown	Remarks	Shutdown Status	OCC Remarks
						From (Date & Time)	To (Date & Time)				
1	PARBATH-III POWER STATION	Parbati_3(NH)-Sainj(HP)(PKTCL) ckt-1 (Line-2)	400KV	NHPC, PGCIL	Partial	20.05.2026 (09:00 Hrs)	19.06.2026 (18:00 Hrs)	For replacement of Faulty 400 KV,2500 Sq mm, 1-Core XLPE Cable from GIS to Pothead Yard	Shutdown for same was approved on dt 09.04.26 however work could not be done due issue at Cotractor's end.	Approved	Shutdown may be allowed on daily basis during no hydro generation period, subject to Sainj & Indigrd consent
2	SALAL POWER STATION	Salal Bus 1	220 KV	NHPC, PGCIL	Partial	25.05.2026 (10:00 Hrs)	27.05.2026 (17:00 Hrs)	For replacement of broken/damaged Jumpers of Both Buses of 220 kV Switchyard	Power Station shall be under complete shutdown for reservoir silt flushing w.e.f. 22.05.2026 to 31.05.2026. Hence the repair work of the Bus Jumpers can be carried out during this period, resulting into no any generation loss.	Approved	One bus shutdown at a time
3	SALAL POWER STATION	Salal Bus 2	220 KV	NHPC, PGCIL	Partial	25.05.2026 (10:00 Hrs)	27.05.2026 (17:00 Hrs)			Approved	One bus shutdown at a time
4	SALAL POWER STATION	Salal- Jammu Line1	220 KV	NHPC, PGCIL	Partial	25.05.2026 (10:00 Hrs)	27.05.2026 (17:00 Hrs)			Approved	Subject to JK SLDC & PG consent/Load to be managed by JK
5	SALAL POWER STATION	Salal- Jammu Line 2	220 KV	NHPC, PGCIL	Partial	25.05.2026 (10:00 Hrs)	27.05.2026 (17:00 Hrs)			Approved	Subject to JK SLDC & PG consent/Load to be managed by JK
6	SALAL POWER STATION	Salal- Kishanur Line1	220 KV	NHPC, PGCIL	Partial	25.05.2026 (10:00 Hrs)	27.05.2026 (17:00 Hrs)			Approved	Subject to JK SLDC & PG consent/Load to be managed by JK
7	SALAL POWER STATION	Salal- Kishanur Line2	220 KV	NHPC, PGCIL	Partial	25.05.2026 (10:00 Hrs)	27.05.2026 (17:00 Hrs)			Approved	Subject to JK SLDC & PG consent/Load to be managed by JK
8	SALAL POWER STATION	Salal- Kishanur Line3	220 KV	NHPC, PGCIL	Partial	25.05.2026 (10:00 Hrs)	27.05.2026 (17:00 Hrs)			Approved	Subject to JK SLDC & PG consent/Load to be managed by JK
9	SALAL POWER STATION	Salal- Kishanur Line4	220 KV	NHPC, PGCIL	Partial	25.05.2026 (10:00 Hrs)	27.05.2026 (17:00 Hrs)			Approved	Subject to JK SLDC & PG consent/Load to be managed by JK

Sl. No.	Element	Requirement	From date	From time	To date	To Time	Basis	Remarks	S/d Status	OCC Remarks
1	400 kV Banala – Koldam Line, CKT-II (PK-II)	A/R to Non Auto (Line will remain in service)	01.06.2026	8:00	30.06.2026	18:00	Daily Basis	For laying of OPGW in the 400 kV Banala – Koldam Line CKT II (PK II) on live line basis as a part of RTM (construction works)	Approved	AR off may be allowed subject to real time grid condition
2	400 kV Banala – Nalagarh Line, CKT-I (PK-I)		01.06.2026	8:00	30.06.2026	18:00	Daily Basis		Approved	AR off may be allowed subject to real time grid condition

S.No.	Name of Station	Unit	Date		Time		Daily / Continuous	Reason	Shutdown Status	OCC Remarks
			From	To	From	To				
1	Singrauli	Unit-1	15-06-2026	00:00hrs	6/8/2026	23:59 Hrs	Continuous	<p>Urgent Overhauling due to following Liabilities:-</p> <p>PA header pressure is running low due to multiple leakages in duct and internal rubbing of seals of Air Preheaters. PA header pressure is dipping to 650 mmwc. This is seriously affecting overall boiler combustion and causing Generation loss.</p> <p>One Generator Foundation stud of front side of unit 1 has been broken and unit is running with liabilities till Foundation strengthening is done.</p> <p>HPH 6 has tube leakages in Feed water side,</p>	Rejected	Shutdown deferred to next OCC due to High Demand in NR in June month