

Proposed Outage Program of 243rd OCC meeting of NRPC

| Sr No | Reference Number | OCC Number | Name of Requesting Agency | Element Type | Element Name | Owner | Daily/Continuous | Reason | Requested From Date | Requested From Time | Requested To Date | Requested To Time | Requester Remarks | Request Type | NLDC/RLDC Comments |
|-------|------------------|------------|---------------------------|------------------------------|---|-----------|------------------|--|---------------------|---------------------|-------------------|-------------------|---|--------------|--------------------|
| 1 | RQ281160 | OCC_243 | mtpcner_sd | GENERATING UNIT | 88.71 MW ANTA GPS - UNIT | NTPC | C | GT#1 Minor OH | 28/jun/2026 | 00:00 | 04/jul/2026 | 23:59 | Planned to start Minor OH | PLANNED | |
| 2 | RQ279829 | OCC_243 | tehril_sd | GENERATING UNIT | 250 MW TEHRI HPS - UNIT 4 | THDC | C | For Annual Maintenance of Unit-4 of Tehri-HPP | 02/jun/2026 | 09:00 | 26/jun/2026 | 23:59 | ANNUAL MAINTENANCE | PLANNED | |
| 3 | RQ281144 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHPUR-SASARAM (PG) CKT-1 | POWERGRID | D | S/D RECTIFICATION TO BE DONE BY AGENCY. | 11/jun/2026 | 08:00 | 13/jun/2026 | 16:00 | | PLANNED | |
| 4 | RQ281142 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHPUR-SASARAM (PG) CKT-1 | POWERGRID | D | NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No. - CC/NT/W-OPGW/DOM/A00/24/13348. | 01/jun/2026 | 08:00 | 30/jun/2026 | 16:00 | | PLANNED | |
| 5 | RQ281077 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-SASARAM (PG) CKT-1 | POWERGRID | D | Replacement of flashed over insulator. | 29/jun/2026 | 08:00 | 30/jun/2026 | 16:00 | | PLANNED | |
| 6 | RQ281394 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-SASARAM (PG) CKT-1 | POWERGRID | D | AUTO RECLOSE OFF TO FACILITATE SHUT DOWN OF 400 KV SASARAM ALLAHABAD LINE | 29/jun/2026 | 07:00 | 30/jun/2026 | 19:00 | | PLANNED | |
| 7 | RQ281080 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-SASARAM (PG) CKT-1 | POWERGRID | D | Replacement of Flashed insulators in transmission Line | 26/jun/2026 | 08:00 | 27/jun/2026 | 16:00 | | PLANNED | |
| 8 | RQ281079 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-SASARAM (PG) CKT-1 | POWERGRID | D | AUTO RECLOSE OFF TO FACILITATE SHUTDOWN OF 400 KV VARANASI SASARAM LINE | 26/jun/2026 | 08:00 | 27/jun/2026 | 16:00 | | PLANNED | |
| 9 | RQ280668 | OCC_243 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 | POWERGRID | D | BAY EQUIPMENT TESTING | 25/jun/2026 | 08:00 | 26/jun/2026 | 18:00 | LINE SHUTDOWN REQUIRED | PLANNED | |
| 10 | RQ281172 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-1 | POWERGRID | C | AMP & Valve Hall Ventilation Upgradation | 15/jun/2026 | 08:00 | 17/jun/2026 | 16:00 | | PLANNED | |
| 11 | RQ281403 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2 | POWERGRID | C | AMP WORK | 15/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | | PLANNED | |
| 12 | RQ281078 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI-SASARAM (PG) CKT-1 | POWERGRID | D | AUTORECLOSE OFF TO FACILITATE PID TESTING | 11/jun/2026 | 08:00 | 20/jun/2026 | 16:00 | | PLANNED | |
| 13 | RQ281345 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-1 | POWERGRID | D | Non Auto Mode To Facilitate another ckt shutdown | 09/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | PLANNED | |
| 14 | RQ281346 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-2 | POWERGRID | D | For removal of Jumper side Arcing horn | 09/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | PLANNED | |
| 15 | RQ281343 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-1 | POWERGRID | D | For removal of Jumper side Arcing horn | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | PLANNED | |
| 16 | RQ281344 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-2 | POWERGRID | D | Non Auto Mode To Facilitate another ckt shutdown | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | PLANNED | |
| 17 | RQ281402 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-1 | POWERGRID | C | AMP & Valve Hall Ventilation Upgradation | 08/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | PLANNED | |
| 18 | RQ281082 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-SASARAM (PG) CKT-1 | POWERGRID | D | AUTO RECLOSE OFF FOR PID TESTING | 01/jun/2026 | 08:00 | 10/jun/2026 | 16:00 | | PLANNED | |
| 19 | RQ280539 | OCC_243 | apl_sd | HVDC POLE | 500 KV HVDC MAHINDERGARH(APL) POLE-2 | ATIL | D | For Hotline Crossing of 765 kV D/C KPS-2 Halvad Transmission Line | 01/jun/2026 | 08:00 | 09/jun/2026 | 20:00 | For Hotline Crossing of 765 kV D/C KPS-2 Halvad Transmission Line | PLANNED | |
| 20 | RQ280540 | OCC_243 | apl_sd | HVDC POLE | 500 KV HVDC MAHINDERGARH(APL) POLE-1 | ATIL | D | For Hotline Crossing of 765 kV D/C KPS-2 Halvad Transmission Line | 01/jun/2026 | 08:00 | 09/jun/2026 | 20:00 | For Hotline Crossing of 765 kV D/C KPS-2 Halvad Transmission Line | PLANNED | |
| 21 | RQ280542 | OCC_243 | apl_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 | BKTL | D | Annual Maintenance Program | 18/jul/2026 | 09:00 | 18/jul/2026 | 18:00 | Annual Maintenance Program | PLANNED | |
| 22 | RQ280543 | OCC_243 | apl_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 | BKTL | D | Annual Maintenance Program | 22/jun/2026 | 09:30 | 22/jun/2026 | 18:30 | Annual Maintenance Program | PLANNED | |
| 23 | RQ280541 | OCC_243 | apl_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 | BKTL | D | Annual Maintenance Program | 19/jun/2026 | 09:00 | 19/jun/2026 | 18:30 | Annual Maintenance Program | PLANNED | |
| 24 | RQ281100 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-1 | POWERGRID | D | Fixing of CC Ring & attend shut down nature defects. | 29/jun/2026 | 08:00 | 30/jun/2026 | 16:00 | | PLANNED | |
| 25 | RQ281445 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 | POWERGRID | D | Power Line crossing by 765 kV D/C Sikar II- Narela TL (TL01) under PSKTL | 28/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | to be availed from 29.05.2026 to 31.05.2026 | PLANNED | |
| 26 | RQ281395 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BALIA-LUCKNOW_2 (PG) CKT-1 | POWERGRID | D | Rectification of PLCC Card & AMP WORK by Balia for replacement of Broken insulator & attending shutdown nature defects | 26/jun/2026 | 08:00 | 27/jun/2026 | 16:00 | | PLANNED | |
| 27 | RQ281444 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 | POWERGRID | D | Power Line crossing by 765 kV D/C Sikar II- Narela TL (TL01) under PSKTL | 26/jun/2026 | 08:00 | 28/jun/2026 | 18:00 | to be availed from 26.05.2026 to 28.05.2026 | PLANNED | |
| 28 | RQ281042 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KANPUR_GIS-ALIGARH (PG) CKT-1 | POWERGRID | D | "Line S/D nature defect rectification works & Line Bay AMP Work by Aligarh. AMP of line bay equipment with AMP of switchable line reactor at GIS Kanpur." | 26/jun/2026 | 08:00 | 26/jun/2026 | 16:00 | | PLANNED | |
| 29 | RQ281044 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-2 | POWERGRID | D | CSD Fine Tuning of Bays 805 & 806 | 25/jun/2026 | 15:30 | 25/jun/2026 | 18:30 | | PLANNED | |
| 30 | RQ281043 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-1 | POWERGRID | D | "CSD Fine Tuning of Bays 802 & 803 | 25/jun/2026 | 13:00 | 25/jun/2026 | 15:00 | | PLANNED | |
| 31 | RQ281163 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KANPUR_GIS-ALIGARH (PG) CKT-1 | POWERGRID | D | CSD Fine Tuning of Bay 807R | 25/jun/2026 | 09:00 | 25/jun/2026 | 12:00 | | PLANNED | |
| 32 | RQ281124 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BALIA-LUCKNOW_2 (PG) CKT-1 | POWERGRID | D | "Rectification of PLCC Card & AMP WORK by Balia for replacement of Broken insulator & attending shutdown nature defects " | 25/jun/2026 | 08:00 | 25/jun/2026 | 16:00 | | PLANNED | |
| 33 | RQ281036 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | POWERGRID | D | NON-AUTO MODE OF CKT-1 DURING S/D RECTIFICATION WORK IN CKT-2. | 19/jun/2026 | 08:00 | 20/jun/2026 | 16:00 | | PLANNED | |
| 34 | RQ281037 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 | POWERGRID | D | "S/D RECTIFICATION WORK by Allahabad TLM. S/D RECTIFICATION WORK by Fatehpur TLM. AMP of line bay equipment with Spare Rotation work by Kanpur GIS ss" | 19/jun/2026 | 08:00 | 20/jun/2026 | 16:00 | | PLANNED | |
| 35 | RQ281168 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KANPUR_GIS-ALIGARH (PG) CKT-1 | POWERGRID | D | Overhead Stringing of LULO of 765 KV Orai-Aligarh at Ghior | 18/jun/2026 | 08:00 | 22/jun/2026 | 16:00 | | PLANNED | |

| | | | | | | | | | | | | | | | |
|----|----------|---------|-------------|------------------------------|---|-----------|---|---|-------------|-------|-------------|-------|--|--|---------|
| 36 | RQ281032 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | POWERGRID | D | "S/D RECTIFICATION WORK by Allahabad TLM. S/D RECTIFICATION WORK by Fatehpur TLM." | 17/jun/2026 | 08:00 | 18/jun/2026 | 16:00 | | | PLANNED |
| 37 | RQ281033 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 | POWERGRID | D | NON-AUTO MODE OF CKT-2 DURING S/D RECTIFICATION WORK IN CKT-1. | 17/jun/2026 | 08:00 | 18/jun/2026 | 16:00 | | | PLANNED |
| 38 | RQ281101 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-2 | POWERGRID | D | "Fixing of CC Ring & attend shut down nature defects by Fatehpur AMP & PTOTECTION TESTING OF LINE REACTOR & LINE BAY" | 17/jun/2026 | 08:00 | 18/jun/2026 | 16:00 | | | PLANNED |
| 39 | RQ281122 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-BALIA (PG) CKT-1 | POWERGRID | D | RECTIFICATION OF SHUTDOWN NATURE DEFECTS | 16/jun/2026 | 08:00 | 17/jun/2026 | 16:00 | | | PLANNED |
| 40 | RQ281031 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-FATEHPUR (PG) CKT-1 | POWERGRID | D | SD RECTIFICATION WORK. | 14/jun/2026 | 08:00 | 16/jun/2026 | 16:00 | | | PLANNED |
| 41 | RQ281045 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-ALIGARH (PG) CKT-1 | POWERGRID | D | Line S/D nature defect rectification works and Relay Firmware Upgradation work | 13/jun/2026 | 08:00 | 13/jun/2026 | 16:00 | | | PLANNED |
| 42 | RQ281041 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-ALIGARH (PG) CKT-1 | POWERGRID | D | Line S/D nature defect rectification works & Line Bay AMP Work | 12/jun/2026 | 08:00 | 12/jun/2026 | 16:00 | | | PLANNED |
| 43 | RQ281149 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BAREILLY 2- LUCKNOW_2 (PG) CKT-1 | POWERGRID | C | FOR SHIFTS OF LINE ON PILE & ER'S WORK | 08/jun/2026 | 08:00 | 12/jun/2026 | 16:00 | | | PLANNED |
| 44 | RQ280684 | OCC_243 | sterlite_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-1 | POWERGRID | C | Commissioning of Erection activity at T.No. 26/0 for LULO of both Circuit of 765KV D/C Ajmer Chittorgarh at Beawar (Loop-Out) and Tapping / LULO of both Circuit of 765KV D/C Ajmer Chittorgarh at Beawar (Loop-In & Loop-Out) & Dismantelling of existing conductor from 765KV D/C Ajmer-Chittorgarh Line. | 05/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | Shutdown required | | PLANNED |
| 45 | RQ280685 | OCC_243 | sterlite_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-2 | POWERGRID | C | Commissioning of Erection activity at T.No. 26/0 for LULO of both Circuit of 765KV D/C Ajmer Chittorgarh at Beawar (Loop-Out) and Tapping / LULO of both Circuit of 765KV D/C Ajmer Chittorgarh at Beawar (Loop-In & Loop-Out) & Dismantelling of existing conductor from 765KV D/C Ajmer-Chittorgarh Line. | 05/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | Shutdown required | | PLANNED |
| 46 | RQ281143 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-FATEHPUR (PG) CKT-1 | POWERGRID | D | NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No. : CC/NT/W/OPGW/DOM/A00/J24/1334R. | 01/jun/2026 | 08:00 | 30/jun/2026 | 16:00 | | | PLANNED |
| 47 | RQ281376 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-2 | RRVPNL | D | Alongwith 240 MVar Line reactor at Anta end Quarterly maintenance line bay Equipments i.e. CVT, WT & line Isolator. | 25/jun/2026 | 08:00 | 25/jun/2026 | 18:00 | | | PLANNED |
| 48 | RQ281375 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-1 | RRVPNL | D | Alongwith 240 MVar Line reactor at Anta end for Quarterly maintenance line bay Equipments i.e. CVT, WT & line Isolator. | 19/jun/2026 | 08:00 | 19/jun/2026 | 18:00 | | | PLANNED |
| 49 | RQ280342 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 | | D | For scheme checking work by KHETRI & CSD fine tuning, 2-3 times Reactor switching may be allowed as bus reactor by NARELA | 24/jun/2026 | 08:00 | 24/jun/2026 | 18:00 | | | PLANNED |
| 50 | RQ280341 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 | | D | For scheme checking work defect rectification work & CSD fine tuning, 2-3 times Reactor switching may be allowed as bus reactor by KHETRI | 23/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | non auto of other charge cks required | | PLANNED |
| 51 | RQ280486 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-2 | | D | For attending S/D nature defects by KANKROU & to attend shutdown nature defects by AJMER. | 22/jun/2026 | 08:00 | 22/jun/2026 | 18:00 | Non Auto mode of 765KV Ajmer-Chittorgarh Ckt-1 | | PLANNED |
| 52 | RQ280426 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 | | D | Defect rectification work & For Spare Reactor Switching under PRSTL construction Works by SIKAR-2 TLM. | 21/jun/2026 | 09:00 | 24/jun/2026 | 20:00 | non auto of other charge cks required(non auto of parallel ckt required) | | PLANNED |
| 53 | RQ280485 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-1 | | D | For attending S/D nature defects by KANKROU & to attend shutdown nature defects by AJMER. | 21/jun/2026 | 08:00 | 21/jun/2026 | 18:00 | Non Auto mode of 765KV Ajmer-Chittorgarh Ckt-2 | | PLANNED |
| 54 | RQ280384 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 | | D | Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia | 20/jun/2026 | 08:00 | 27/jun/2026 | 20:00 | Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia | | PLANNED |
| 55 | RQ280443 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2 | | D | Rectification of Shutdown nature defects by BIKANER & to attend shutdown nature defects by AJMER. | 19/jun/2026 | 16:00 | 19/jun/2026 | 23:00 | Non-Auto mode required of other charged Circuit(non-auto mode of ajmer-Bhadla ii ckt-1). | | PLANNED |
| 56 | RQ280442 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1 | | D | Rectification of Shutdown nature defects by BIKANER, AMP of Line reactor and Line bays by BHADLA-2 & to attend shutdown nature defects by AJMER | 18/jun/2026 | 16:00 | 18/jun/2026 | 23:00 | Non-Auto mode required of other charged Circuit(non-auto mode of ajmer-bhadla ii ckt-2) | | PLANNED |
| 57 | RQ280494 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-BHIWANI (PG) CKT-1 | | D | Attending shutdown nature defect in line | 18/jun/2026 | 10:00 | 18/jun/2026 | 18:00 | | | PLANNED |
| 58 | RQ280479 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 | | D | For defect rectification work | 17/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | non auto of other charge cks required | | PLANNED |
| 59 | RQ280441 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1 | | D | Rectification of Shutdown nature defects. | 16/jun/2026 | 16:00 | 16/jun/2026 | 23:00 | Non-Auto mode required of other charged Circuit. | | PLANNED |

| | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|--|---|---|-------------|-------|-------------|-------|---|---------|
| 60 | RQ280403 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-BHIWANI (PG) CKT-1 | D | Vertical Jumper replacement for horizontal take off in Substation Switchyard by JHATIKARA Substation & SD Nature defects rectification by JHATIKARA TLM. | 15/jun/2026 | 09:00 | 17/jun/2026 | 18:00 | | PLANNED |
| 61 | RQ280413 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KOTESHWAR-MEERUT (PG) CKT-2 | D | Non-Auto of line required for PID testing by KOTESHWAR TLM & For rectification of Shutdown nature defects by MEERT TLM. | 15/jun/2026 | 08:00 | 27/jun/2026 | 18:00 | Non-Auto of line required for PID testing | PLANNED |
| 62 | RQ280440 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-2 | D | Rectification of Shutdown nature defects. | 14/jun/2026 | 16:00 | 15/jun/2026 | 23:00 | Non-Auto mode required of other charged Circuit | PLANNED |
| 63 | RQ280425 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 | D | Defect rectification work & For Spare Reactor Switching under PBSTL construction Works by SIKAR -2 TLM. | 14/jun/2026 | 09:00 | 17/jun/2026 | 20:00 | non auto of other charge cks required(non auto of parallel ckt required) | PLANNED |
| 64 | RQ280439 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-1 | D | Rectification of Shutdown nature defects. | 12/jun/2026 | 16:00 | 13/jun/2026 | 23:00 | Non-Auto mode required of other charged Circuit | PLANNED |
| 65 | RQ280381 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 | C | Power Line crossing by 765 KV D/C SIKAR II- Khetri TL under PSXTL | 12/jun/2026 | 08:00 | 14/jun/2026 | 20:00 | Over Head Power Line crossing work | PLANNED |
| 66 | RQ280475 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-4 | D | For shutdown defect rectification | 11/jun/2026 | 10:00 | 11/jun/2026 | 21:00 | Non-auto of parallel circuit required | PLANNED |
| 67 | RQ280424 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-2 | D | AMP of Line reactor and Line bays by BHADLA-2 TLM & Rectification of Shutdown nature defects buy BIKASNER TLM. | 11/jun/2026 | 09:00 | 11/jun/2026 | 20:00 | Non-Auto mode required of other charged Circuit | PLANNED |
| 68 | RQ280474 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-3 | D | For shutdown defect rectification | 10/jun/2026 | 10:00 | 10/jun/2026 | 21:00 | Non-auto of parallel circuit required | PLANNED |
| 69 | RQ280473 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2 | D | For shutdown defect rectification by BHADLA-2 TLM & For AMP of Line Bay & Reactor Bay by FATEHGARH-2 Substation. | 09/jun/2026 | 10:00 | 09/jun/2026 | 21:00 | Non-auto of parallel circuit required | PLANNED |
| 70 | RQ280472 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 | D | For shutdown defect rectification by BHADLA-2 TLM & For AMP of Line Bay & Reactor Bay by FATEHGARH-2 Substation. | 08/jun/2026 | 10:00 | 08/jun/2026 | 21:00 | Non-auto of parallel circuit required | PLANNED |
| 71 | RQ280380 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 | C | Power Line crossing by 765 KV D/C SIKAR II- Khetri TL under PSXTL | 08/jun/2026 | 08:00 | 10/jun/2026 | 20:00 | Over Head Power Line crossing work | PLANNED |
| 72 | RQ280371 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUUSA_TL) CKT-2 | D | Rectification of SD Nature defects | 08/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | NON Auto of 765 KV DAUSA(PG)-GVALI(OR)(PG) (PG) CKT-2 required for L1LO portion at Dasua | PLANNED |
| 73 | RQ280420 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHIWANI(PG)-NARELA(PNTL) (PNTL) CKT-1 | D | For RTV coating & punch point related work | 07/jun/2026 | 13:00 | 07/jun/2026 | 22:00 | | PLANNED |
| 74 | RQ280430 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 | D | Defect rectification work and insulator replacement work by SIKAR-2 & KHETRI TLM. | 07/jun/2026 | 09:00 | 10/jun/2026 | 20:00 | non auto of other charge cks required | PLANNED |
| 75 | RQ280471 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-2 | D | For SIR CSD Fine Tuning Work. Onload switching of reactor is required. | 07/jun/2026 | 08:00 | 07/jun/2026 | 18:00 | Non Auto Mode required of other charge cks | PLANNED |
| 76 | RQ280419 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MEERUT(PG)-NARELA(PNTL) (PNTL) CKT-1 | D | For RTV coating & punch point related work | 06/jun/2026 | 12:00 | 06/jun/2026 | 21:00 | | PLANNED |
| 77 | RQ280470 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-1 | D | For SIR CSD Fine Tuning Work. Onload switching of reactor is required. | 06/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | Non Auto Mode required of other charge cks | PLANNED |
| 78 | RQ280490 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 | D | Attending shutdown nature defect in line | 05/jun/2026 | 10:00 | 05/jun/2026 | 18:00 | | PLANNED |
| 79 | RQ280624 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-2 | D | S/D required for rectification of shutdown nature defects of line. | 05/jun/2026 | 09:00 | 05/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 80 | RQ280491 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 | D | Attending shutdown nature defect in line | 04/jun/2026 | 10:00 | 04/jun/2026 | 18:00 | | PLANNED |
| 81 | RQ280398 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV Bhadla_2 (PG)-Sikar_2(PSTL) (PB3TL) Ckt-4 | D | For Defect Rectification Works in 765 KV Bhadla II- SIKAR II TL ckt-4. Ckt-3 shall be under non-auto mode during shutdown by SIKAR-2 TLM & Final commissioning of CSD by BHADLA-2 TLM. | 04/jun/2026 | 10:00 | 06/jun/2026 | 20:00 | Ckt-3 shall be under non-auto mode during shutdown. | PLANNED |
| 82 | RQ280405 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 | D | Vertical Jumper replacement for horizontal take off by Jhatikara , For scheme checking work & defect rectification work by Jhatikara | 04/jun/2026 | 09:00 | 06/jun/2026 | 18:00 | non auto of other charge cks required | PLANNED |
| 83 | RQ280453 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 | D | Powerline Crossing by under construction Line "765 KV D/C Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existing line and under construction Line. | 04/jun/2026 | 08:00 | 06/jun/2026 | 20:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 84 | RQ280454 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 | D | Powerline Crossing by under construction Line "765 KV D/C Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existing line and under construction Line. | 04/jun/2026 | 08:00 | 06/jun/2026 | 20:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 85 | RQ280505 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-2 | D | For CSD Fine Tuning Work. 3-4 onload switching required. | 03/jun/2026 | 09:00 | 03/jun/2026 | 18:00 | | PLANNED |
| 86 | RQ280434 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 | D | For AMP of Line Bay & Reactor Bay | 02/jun/2026 | 17:30 | 02/jun/2026 | 23:59 | | PLANNED |
| 87 | RQ280503 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV Bhadla_2 (PG)-Sikar_2(PSTL) (PB3TL) Ckt-4 | D | For Spare Reactor Switching under PBSTL construction Works | 02/jun/2026 | 09:00 | 04/jun/2026 | 18:00 | | PLANNED |
| 88 | RQ280504 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-1 | D | For CSD Fine Tuning Work. 3-4 onload switching required. | 02/jun/2026 | 09:00 | 02/jun/2026 | 18:00 | | PLANNED |
| 89 | RQ280370 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUUSA_TL) CKT-1 | D | Rectification of SD Nature defects | 02/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | NON auto of 765 KV DAUSA(PG)-GVALI(OR)(PG) (PG) CKT-1 required for L1LO portion at Dasua | PLANNED |

| | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|--|-----------|--------|---|--|-------------|-------|-------------|-------|--|---|---------|
| 90 | RQ280433 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 | | | For AMP of Line Bay & Reactor Bay | | 01/jun/2026 | 17:30 | 01/jun/2026 | 23:59 | | | PLANNED |
| 91 | RQ280397 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 | | | For Defect Rectification Works in 765 KV Bhadla II- Sikar II TL ckt-3. Ckt-4 shall be under non-auto mode during shutdown by SIKAR-2 TLM & Final commissioning of CSD by BHADLA-2 TLM. | | 01/jun/2026 | 10:00 | 03/jun/2026 | 20:00 | | Ckt-4 shall be under non-auto mode during shutdown. | PLANNED |
| 92 | RQ280502 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 | | | For Spare Reactor Switching under PBSTL construction Works | | 01/jun/2026 | 09:00 | 03/jun/2026 | 18:00 | | | PLANNED |
| 93 | RQ280429 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAG(RS) (PAPTL) CKT-1 | | | Defect rectification work and insulator replacement work by SIKAR-2 & KHETRI TLM. | | 01/jun/2026 | 09:00 | 04/jun/2026 | 20:00 | | non auto of other charge ckt's required | PLANNED |
| 94 | RQ280404 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 | | | Vertical Jumper replacement for horizontal take off by Jhatikara, For scheme checking work & defect rectification work by Jhatiri | | 01/jun/2026 | 09:00 | 03/jun/2026 | 18:00 | | non auto of other charge ckt's required | PLANNED |
| 95 | RQ280451 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1 | | | Powerline Crossing by under construction Line "765 KV D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existing line and under construction Line. | | 01/jun/2026 | 08:00 | 03/jun/2026 | 20:00 | | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 96 | RQ280452 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2 | | | Powerline Crossing by under construction Line "765 KV D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existing line and under construction Line. | | 01/jun/2026 | 08:00 | 03/jun/2026 | 20:00 | | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 97 | RQ280412 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KOTESHWAR-MEEJUT (PG) CKT-1 | | | Non-Auto of line required for PID testing | | 01/jun/2026 | 08:00 | 14/jun/2026 | 18:00 | | Non-Auto of line required for PID testing | PLANNED |
| 98 | RQ281449 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 | PKTSL | | Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL | | 10/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | | PLANNED |
| 99 | RQ281448 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 | PKTSL | | Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL | | 07/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | | PLANNED |
| 100 | RQ279956 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 | | UPPTCL | TOWER TOP PATROLLING & JUMPER TIGHTENING WORK * FOR 5/D OF 765KV OBRA C-UNNAO LINE FOR Routine Annual Relay and Protection testing work. | | 08/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | | PLANNED |
| 101 | RQ279918 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV OBRA_C_TPS-UNNAO (UP) CKT-1 | | UPPTCL | | | 03/jun/2026 | 08:00 | 04/jun/2026 | 16:00 | | | PLANNED |
| 102 | RQ279899 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1 | | GTL | 765KV 240MVAR Line Reactor Protection Control Cable replacement and Termination | | 04/jun/2026 | 11:00 | 04/jun/2026 | 17:00 | | | PLANNED |
| 103 | RQ279898 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 | | GTL | 765KV 189MVAR Line Reactor Protection Control Cable Replacement and Termination | | 03/jun/2026 | 11:00 | 03/jun/2026 | 17:00 | | | PLANNED |
| 104 | RQ279955 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANPARA_D-UNNAO (UP) CKT-1 | | UPPCL | FOR JUMPER TIGHTENING OF RAILWAY CROSSING,NH CROSSING & GANGA EXPRESS WAY CROSSING | | 01/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | | | PLANNED |
| 105 | RQ281246 | OCC_243 | cpec3_sd | BUS | 765KV BUS 2 AT ORAI(PG) | POWERGRID | | Busbar differential relay testing of 765KV Main Bus-2 at Orai. | | 24/jun/2026 | 08:00 | 24/jun/2026 | 18:00 | | | PLANNED |
| 106 | RQ281201 | OCC_243 | cpec3_sd | BUS | 765KV BUS 2 AT ALIGARH(PG) | POWERGRID | | Busbar Protection Checking Work | | 10/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 107 | RQ281238 | OCC_243 | cpec3_sd | BUS | 765KV BUS 2 AT KANPUR_GIS(PG) | POWERGRID | | 765KV Bus Bar - 2 Relay Testing and AMP of Bus Bar. | | 09/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | | PLANNED |
| 108 | RQ281237 | OCC_243 | cpec3_sd | BUS | 765KV BUS 1 AT KANPUR_GIS(PG) | POWERGRID | | 765KV Bus Bar-1 Relay Testing and AMP of BUS. | | 04/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 109 | RQ281200 | OCC_243 | cpec3_sd | BUS | 765KV BUS 1 AT ALIGARH(PG) | POWERGRID | | Busbar Protection Checking Work | | 03/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | | | PLANNED |
| 110 | RQ280084 | OCC_243 | cpec1_sd | BUS | 765 KV FATEHGARH_III(PG)-BUS 2 | | | For Punch Point Rectification | | 19/jun/2026 | 16:00 | 21/jun/2026 | 23:59 | | | PLANNED |
| 111 | RQ280083 | OCC_243 | cpec1_sd | BUS | 765 KV FATEHGARH_III(PG)-BUS 1 | | | For Punch Point Rectification | | 16/jun/2026 | 16:00 | 18/jun/2026 | 23:59 | | | PLANNED |
| 112 | RQ280060 | OCC_243 | cpec1_sd | BUS | 765 KV NARELA(PNTL) - BUS 2 | | | Bus Bar extension work & HV testing for substation extension of 765 KV Sikar II line bays at Narela | | 15/jun/2026 | 09:00 | 21/jun/2026 | 18:00 | | | PLANNED |
| 113 | RQ280068 | OCC_243 | cpec1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 1 | | | AMP of bus Bus Bar extension work & HV testing for substation extension of 765 KV Sikar II line bays at Narela | | 10/jun/2026 | 15:30 | 10/jun/2026 | 23:30 | | | PLANNED |
| 114 | RQ280059 | OCC_243 | cpec1_sd | BUS | 765 KV NARELA(PNTL) - BUS 1 | | | AMP of bus Bus Bar extension work & HV testing for substation extension of 765 KV Sikar II line bays at Narela | | 08/jun/2026 | 09:00 | 13/jun/2026 | 18:00 | | | PLANNED |
| 115 | RQ280041 | OCC_243 | cpec1_sd | BUS | 765 KV KHETRI (PG) - BUS 2 | | | FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL | | 08/jun/2026 | 09:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 116 | RQ280054 | OCC_243 | cpec1_sd | BUS | 765KV BUS 1 AT JHATIKARA(PG) | | | For construction work of BR shifting and ICT-5 (New ICT) FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL | | 08/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 117 | RQ280040 | OCC_243 | cpec1_sd | BUS | 765 KV KHETRI (PG) - BUS 1 | | | For PSKTL construction Work | | 07/jun/2026 | 09:00 | 07/jun/2026 | 18:00 | | | PLANNED |
| 118 | RQ280070 | OCC_243 | cpec1_sd | BUS | 765 KV SIKAR_2(PSTL) - BUS 2 | | | For PSKTL construction Work | | 02/jun/2026 | 09:00 | 15/jun/2026 | 18:00 | | | PLANNED |
| 119 | RQ280071 | OCC_243 | cpec1_sd | BUS | 765 KV SIKAR_2(PSTL) - BUS 1 | | | For PSKTL construction Work | | 02/jun/2026 | 09:00 | 15/jun/2026 | 18:00 | | | PLANNED |
| 120 | RQ280053 | OCC_243 | cpec1_sd | BUS | 765KV BUS 2 AT JHATIKARA(PG) | | | For construction work of BR shifting and ICT-5 (New ICT) Bay Extension, Equipment erection and Stringing work under PSKTL | | 02/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 121 | RQ280048 | OCC_243 | cpec1_sd | BUS | 765 KV KHETRI (PG) - BUS 2 | | | Jumpering & stability test for Bus-1 as Powergrid will going to commission 02 bays at Beawar SS (recently charged on 01.04.2026) | | 01/jun/2026 | 08:00 | 15/jun/2026 | 20:00 | | Bay Equipment erection and Stringing work | PLANNED |
| 122 | RQ280106 | OCC_243 | cpec1_sd | BUS | 765 KV BEAWAR - BUS 1 | | | Jumpering & stability test for Bus-1 as Powergrid will going to commission 02 bays at Beawar SS (recently charged on 01.04.2026) | | 20/May/2026 | 09:00 | 22/May/2026 | 19:00 | | To be availed from 20.05.2026 to 22.05.2026 | PLANNED |
| 123 | RQ281310 | OCC_243 | sliders_sd | BUS | 765KV BUS 1 AT ANTA(PS) 330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG) | RRVPLN | | Half-Yearly Maintenance & Testing work | | 16/jun/2026 | 08:00 | 16/jun/2026 | 18:00 | | | PLANNED |
| 124 | RQ281253 | OCC_243 | cpec3_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) | POWERGRID | | AMP WORK | | 22/jun/2026 | 08:00 | 22/jun/2026 | 18:00 | | | PLANNED |
| 125 | RQ280287 | OCC_243 | cpec1_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) | POWERGRID | | Integration of BR to STATCOM | | 22/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | | | PLANNED |

| | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|----------------|--|-----------|---|---|-------------|-------|-------------|-------|--|--|---------|
| 126 | RQ280288 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) | POWERGRID | C | Integration of BR to STATCOM | 22/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | | | PLANNED |
| 127 | RQ281252 | OCC_243 | cpcc3_sd | BR/BSR/MSC/MSR | 330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG) | POWERGRID | D | AMP WORK | 20/jun/2026 | 10:27 | 20/jun/2026 | 18:00 | | | PLANNED |
| 128 | RQ281255 | OCC_243 | cpcc3_sd | BR/BSR/MSC/MSR | 330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG) | POWERGRID | D | One Yearly AMP work of 765KV BR-1 at Orai. | 20/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | | | PLANNED |
| 129 | RQ280280 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG) | POWERGRID | D | CSD FINE TUNNING WORK | 18/jun/2026 | 16:00 | 18/jun/2026 | 23:00 | | | PLANNED |
| 130 | RQ280296 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) | POWERGRID | D | AMP WORK | 14/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | | PLANNED |
| 131 | RQ281251 | OCC_243 | cpcc3_sd | BR/BSR/MSC/MSR | 330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG) | POWERGRID | D | One Yearly AMP work of 765KV BR-2 at Orai. | 13/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | | | PLANNED |
| 132 | RQ281337 | OCC_243 | sliders_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) | POWERGRID | D | Quarterly Maintenance work and Balance AMP work | 09/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | | PLANNED |
| 133 | RQ281259 | OCC_243 | cpcc3_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) | POWERGRID | D | PROTECTION TESTING | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 134 | RQ281257 | OCC_243 | cpcc3_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 2 AT 765KV BALLA(PG) | POWERGRID | D | AMP WORK | 06/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | | | PLANNED |
| 135 | RQ281256 | OCC_243 | cpcc3_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 1 AT 765KV BALLA(PG) | POWERGRID | D | AMP WORK | 04/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 136 | RQ281254 | OCC_243 | cpcc3_sd | BR/BSR/MSC/MSR | 330 MVAR BUS REACTOR NO 1 AT 765KV FATEHPUR(PG) | POWERGRID | D | FOR 765KV BUS REACTOR#1 AMP WORK ALONG WITH 110MVAR HOT SPARE B/R. | 03/jun/2026 | 09:00 | 03/jun/2026 | 18:00 | | | PLANNED |
| 137 | RQ280284 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 2 AT 765KV BHATIKARA(PG) | POWERGRID | D | For safety from induction to facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT) | 03/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 138 | RQ280282 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 330 MVAR BUS REACTOR NO 2 AT 765 KV NARELA(PNTL) | PNTL | D | CSD FINE TUNNING WORK & PUNCH POINT WORK | 19/jun/2026 | 08:00 | 19/jun/2026 | 18:00 | | | PLANNED |
| 139 | RQ280281 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 330 MVAR BUS REACTOR NO 1 AT 765 KV NARELA(PNTL) | PNTL | D | CSD FINE TUNNING WORK & PUNCH POINT WORK | 18/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | | | PLANNED |
| 140 | RQ280293 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 330 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) | PRTL | D | FOR PUNCHPOINT RECTIFICATION WORK | 16/jun/2026 | 16:00 | 20/jun/2026 | 23:00 | | | PLANNED |
| 141 | RQ280291 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 330 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) | PRTL | D | FOR PUNCHPOINT RECTIFICATION WORK | 11/jun/2026 | 16:00 | 15/jun/2026 | 23:00 | | | PLANNED |
| 142 | RQ280274 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL) | PKTSL | D | For internal inspection due to DGA violation & AMP work | 15/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | | | PLANNED |
| 143 | RQ280273 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) | PKTSL | D | For internal inspection due to DGA violation & AMP work | 09/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | | | PLANNED |
| 144 | RQ281003 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 330 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_3(PB3TL) | PB3TL | D | Fine tuning of CSD & CT Oil sampling | 07/jun/2026 | 16:00 | 08/jun/2026 | 22:00 | | | PLANNED |
| 145 | RQ281000 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 330 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_3(PB3TL) | PB3TL | D | Fine tuning of CSD & CT Oil sampling | 01/jun/2026 | 16:00 | 02/jun/2026 | 22:00 | | | PLANNED |
| 146 | RQ279909 | OCC_243 | stupa_sd | BR/BSR/MSC/MSR | 330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (LUP) | UPPTCL | D | AMP WORKS | 05/jun/2026 | 09:00 | 05/jun/2026 | 17:00 | | | PLANNED |
| 147 | RQ281005 | OCC_243 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-1 @BHADLA_3(PB3TL) | PB3TL | D | Fine tuning of CSD & CT Oil sampling | 06/jun/2026 | 15:00 | 06/jun/2026 | 23:00 | | | PLANNED |
| 148 | RQ281004 | OCC_243 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-2 @BHADLA_3(PB3TL) | PB3TL | D | Fine tuning of CSD & CT Oil sampling | 05/jun/2026 | 15:00 | 05/jun/2026 | 23:00 | | | PLANNED |
| 149 | RQ281199 | OCC_243 | cpcc3_sd | BAY | 705 TIE BAY - 765KV ORAI-ALIGARH (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT ORAI(PG) | POWERGRID | D | Bay AMP testing CB timing after 500 operations (Closing) | 30/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | | | PLANNED |
| 150 | RQ281175 | OCC_243 | cpcc3_sd | BAY | 704 MAIN BAY - 765 KV ORAI-ALIGARH (PG) CKT-1 (POWERGRID) AT ORAI | POWERGRID | D | Bay AMP testing CB timing after 500 operation (Closing) | 29/jun/2026 | 08:00 | 29/jun/2026 | 18:00 | | | PLANNED |
| 151 | RQ280940 | OCC_243 | cpcc1_sd | BAY | 718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2 | POWERGRID | D | AMP WORK & reversing of clamp/connector direction | 27/jun/2026 | 17:00 | 27/jun/2026 | 23:00 | | | PLANNED |
| 152 | RQ280948 | OCC_243 | cpcc1_sd | BAY | 703 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID) | POWERGRID | D | AMP WORK | 27/jun/2026 | 15:00 | 27/jun/2026 | 23:00 | | | PLANNED |
| 153 | RQ280939 | OCC_243 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 AT 765 KV BHADLA(PG) (POWERGRID) | POWERGRID | D | AMP WORK & reversing of clamp/connector direction | 26/jun/2026 | 17:00 | 26/jun/2026 | 23:00 | | | PLANNED |
| 154 | RQ280938 | OCC_243 | cpcc1_sd | BAY | 716 MAIN BAY - 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID) | POWERGRID | D | AMP WORK & reversing of clamp/connector direction | 25/jun/2026 | 17:00 | 25/jun/2026 | 23:00 | | | PLANNED |
| 155 | RQ280937 | OCC_243 | cpcc1_sd | BAY | 715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2 | POWERGRID | D | AMP WORK & reversing of clamp/connector direction | 24/jun/2026 | 17:00 | 24/jun/2026 | 23:00 | | | PLANNED |
| 156 | RQ280936 | OCC_243 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 AT 765 KV BHADLA(PG) (POWERGRID) | POWERGRID | D | AMP WORK & reversing of clamp/connector direction | 23/jun/2026 | 17:00 | 23/jun/2026 | 23:00 | | | PLANNED |
| 157 | RQ280935 | OCC_243 | cpcc1_sd | BAY | 713 MAIN BAY - 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID) | POWERGRID | D | AMP WORK & reversing of clamp/connector direction | 22/jun/2026 | 17:00 | 22/jun/2026 | 23:00 | | | PLANNED |
| 158 | RQ280934 | OCC_243 | cpcc1_sd | BAY | 712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2 | POWERGRID | D | AMP WORK & reversing of clamp/connector direction | 21/jun/2026 | 17:00 | 21/jun/2026 | 23:00 | | | PLANNED |

| | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|-----------|---|---|-------------|-------|-------------|-------|-----------------|--|---------|
| 159 | RQ280933 | OCC_243 | cpcc1_sd | BAY | 711 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) | POWERGRID | D | AMP WORK & reversing of clamp/connector direction | 20/jun/2026 | 17:00 | 20/jun/2026 | 23:00 | | | PLANNED |
| 160 | RQ280989 | OCC_243 | cpcc1_sd | BAY | 725 MAIN BAY - 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWERGRID | D | AMP WORK | 20/jun/2026 | 17:00 | 20/jun/2026 | 23:00 | | | PLANNED |
| 161 | RQ281192 | OCC_243 | cpcc3_sd | BAY | 708 TIE BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG) | POWERGRID | D | Mechanism & pole overhauling of 709 bay | 20/jun/2026 | 09:00 | 20/jun/2026 | 18:00 | | | PLANNED |
| 162 | RQ280932 | OCC_243 | cpcc1_sd | BAY | 710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BHADLA(PG) | POWERGRID | D | AMP WORK & reversing of clamp/connector direction | 19/jun/2026 | 17:00 | 19/jun/2026 | 23:00 | | | PLANNED |
| 163 | RQ280931 | OCC_243 | cpcc1_sd | BAY | 709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE | POWERGRID | D | AMP WORK & reversing of clamp/connector direction | 18/jun/2026 | 17:00 | 18/jun/2026 | 23:00 | | | PLANNED |
| 164 | RQ280987 | OCC_243 | cpcc1_sd | BAY | 723 TIE BAY - 765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PRTL) CKT-4 AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWERGRID | D | AMP WORK | 18/jun/2026 | 17:00 | 18/jun/2026 | 23:00 | | | PLANNED |
| 165 | RQ279823 | OCC_243 | cpcc2_sd | BAY | 712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG) | POWERGRID | D | AMP WORK | 18/jun/2026 | 08:30 | 19/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 166 | RQ281185 | OCC_243 | cpcc3_sd | BAY | 703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) | POWERGRID | C | CB OVERHAULING WORK | 18/jun/2026 | 08:00 | 21/jun/2026 | 18:00 | | | PLANNED |
| 167 | RQ281176 | OCC_243 | cpcc3_sd | BAY | 702 TIE BAY - 765KV ORAI-ALIGARH (PG) CKT-2 AND 765/400KV 1000 MVA ICT 1 AT ORAI(PG) | POWERGRID | D | Bay AMP testing CB timing after 500 operation (Closing) | 18/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | | | PLANNED |
| 168 | RQ280930 | OCC_243 | cpcc1_sd | BAY | 708 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) | POWERGRID | D | AMP WORK & reversing of clamp/connector direction | 17/jun/2026 | 17:00 | 17/jun/2026 | 23:00 | | | PLANNED |
| 169 | RQ280986 | OCC_243 | cpcc1_sd | BAY | 722 MAIN BAY - 765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWERGRID | D | AMP WORK | 17/jun/2026 | 17:00 | 17/jun/2026 | 23:00 | | | PLANNED |
| 170 | RQ280929 | OCC_243 | cpcc1_sd | BAY | 707 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT BHADLA(PG) | POWERGRID | D | AMP WORK & reversing of clamp/connector direction | 16/jun/2026 | 17:00 | 16/jun/2026 | 23:00 | | | PLANNED |
| 171 | RQ280985 | OCC_243 | cpcc1_sd | BAY | 721 MAIN BAY - 765 KV BHADLA_2 -FATEHGARH_II (PG) CKT-1 (POWERGRID) | POWERGRID | D | AMP WORK | 16/jun/2026 | 17:00 | 16/jun/2026 | 23:00 | | | PLANNED |
| 172 | RQ281177 | OCC_243 | cpcc3_sd | BAY | 701 MAIN BAY - 765KV ORAI-ALIGARH (PG) CKT-2 AT ORAI(PG) | POWERGRID | D | Bay AMP testing CB timing after 500 operation (Closing) | 16/jun/2026 | 08:00 | 16/jun/2026 | 18:00 | | | PLANNED |
| 173 | RQ280984 | OCC_243 | cpcc1_sd | BAY | 720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PRTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWERGRID | D | AMP WORK | 15/jun/2026 | 17:00 | 15/jun/2026 | 23:00 | | | PLANNED |
| 174 | RQ281184 | OCC_243 | cpcc3_sd | BAY | 705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1 | POWERGRID | C | CB OVERHAULING WORK | 15/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | | | PLANNED |
| 175 | RQ281178 | OCC_243 | cpcc3_sd | BAY | 716 MAIN BAY - 765 KV AGRA-JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG) | POWERGRID | D | AMP OF BAY | 15/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | | PLANNED |
| 176 | RQ280983 | OCC_243 | cpcc1_sd | BAY | 719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWERGRID | D | AMP WORK | 13/jun/2026 | 17:00 | 13/jun/2026 | 23:00 | | | PLANNED |
| 177 | RQ280878 | OCC_243 | cpcc1_sd | BAY | 705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 4 AT BIKANER(PG) AT 765 KV BIKANER(PG) (POWERGRID) | POWERGRID | D | AMP WORK | 13/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | | | PLANNED |
| 178 | RQ280982 | OCC_243 | cpcc1_sd | BAY | 718 MAIN BAY - 765 KV BHADLA_2 -FATEHGARH_II (PG) CKT-2 (POWERGRID) | POWERGRID | D | AMP WORK | 12/jun/2026 | 17:00 | 12/jun/2026 | 23:00 | | | PLANNED |
| 179 | RQ280981 | OCC_243 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 -FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWERGRID | D | AMP WORK | 11/jun/2026 | 17:00 | 11/jun/2026 | 23:00 | | | PLANNED |
| 180 | RQ280979 | OCC_243 | cpcc1_sd | BAY | 716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) | POWERGRID | D | AMP WORK | 10/jun/2026 | 17:00 | 10/jun/2026 | 23:00 | | | PLANNED |
| 181 | RQ281193 | OCC_243 | cpcc3_sd | BAY | 709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG) | POWERGRID | D | Mechanism & pole overhauling of 709 bay | 10/jun/2026 | 09:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 182 | RQ280978 | OCC_243 | cpcc1_sd | BAY | 715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) (POWERGRID) | POWERGRID | D | AMP WORK | 09/jun/2026 | 17:00 | 09/jun/2026 | 23:00 | | | PLANNED |

| | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|-----------|---|---|-------------|-------|-------------|-------|--|--|---------|
| 183 | RQ280977 | OCC_243 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWERGRID | D | AMP WORK | 08/jun/2026 | 17:00 | 08/jun/2026 | 23:00 | | | PLANNED |
| 184 | RQ281191 | OCC_243 | cpcc3_sd | BAY | 703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) (POWERGRID) | POWERGRID | D | AMP OF 703 BAY | 08/jun/2026 | 09:00 | 08/jun/2026 | 20:00 | | | PLANNED |
| 185 | RQ281198 | OCC_243 | cpcc3_sd | BAY | 711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALLIA(PG) AND 765KV VARANASI-BALLIA (PG) CKT-1 | POWERGRID | C | CB OVERHAULING WORK | 08/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | | | PLANNED |
| 186 | RQ280975 | OCC_243 | cpcc1_sd | BAY | 713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWERGRID | D | AMP WORK | 07/jun/2026 | 17:00 | 07/jun/2026 | 23:00 | | | PLANNED |
| 187 | RQ280974 | OCC_243 | cpcc1_sd | BAY | 712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWERGRID | D | AMP WORK | 06/jun/2026 | 17:00 | 06/jun/2026 | 23:00 | | | PLANNED |
| 188 | RQ280973 | OCC_243 | cpcc1_sd | BAY | 711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWERGRID | D | AMP WORK | 05/jun/2026 | 17:00 | 05/jun/2026 | 23:00 | | | PLANNED |
| 189 | RQ280877 | OCC_243 | cpcc1_sd | BAY | 706 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG) | POWERGRID | D | AMP WORK | 05/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | | | PLANNED |
| 190 | RQ280972 | OCC_243 | cpcc1_sd | BAY | 710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWERGRID | D | AMP WORK | 04/jun/2026 | 17:00 | 04/jun/2026 | 23:00 | | | PLANNED |
| 191 | RQ280971 | OCC_243 | cpcc1_sd | BAY | 709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWERGRID | D | AMP WORK | 03/jun/2026 | 17:00 | 03/jun/2026 | 23:00 | | | PLANNED |
| 192 | RQ280970 | OCC_243 | cpcc1_sd | BAY | 708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID) | POWERGRID | D | AMP WORK | 02/jun/2026 | 17:00 | 02/jun/2026 | 23:00 | | | PLANNED |
| 193 | RQ281186 | OCC_243 | cpcc3_sd | BAY | 709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BALLIA(PG) | POWERGRID | D | AMP WORK | 02/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | | | PLANNED |
| 194 | RQ281180 | OCC_243 | cpcc3_sd | BAY | 708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG) | POWERGRID | D | AMP WORK | 02/jun/2026 | 08:00 | 02/jun/2026 | 18:00 | | | PLANNED |
| 195 | RQ280969 | OCC_243 | cpcc1_sd | BAY | 707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG) | POWERGRID | D | AMP WORK | 01/jun/2026 | 17:00 | 01/jun/2026 | 23:00 | | | PLANNED |
| 196 | RQ280867 | OCC_243 | cpcc1_sd | BAY | 705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG) | POWERGRID | C | To facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT) | 01/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | | | PLANNED |
| 197 | RQ280866 | OCC_243 | cpcc1_sd | BAY | 706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG) | POWERGRID | C | To facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT) | 01/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | | | PLANNED |
| 198 | RQ281183 | OCC_243 | cpcc3_sd | BAY | 707 MAIN BAY - 765KV BALLIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALLIA(PG) | POWERGRID | C | CB OVERHAULING WORK | 01/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 199 | RQ280868 | OCC_243 | cpcc1_sd | BAY | 702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE | POWERGRID | C | To facilitate construction work of Bus Reactor-1 Shifting and ICT-5 (New ICT) | 01/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | | | PLANNED |
| 200 | RQ281179 | OCC_243 | cpcc3_sd | BAY | 707 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG) | POWERGRID | D | AMP WORK | 01/jun/2026 | 08:00 | 02/jun/2026 | 18:00 | | | PLANNED |
| 201 | RQ280857 | OCC_243 | cpcc1_sd | BAY | 716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL) | PNTL | D | FOR PUNCHPOINT RECTIFICATION WORK | 27/jun/2026 | 08:00 | 27/jun/2026 | 18:00 | | | PLANNED |
| 202 | RQ280856 | OCC_243 | cpcc1_sd | BAY | 719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL) | PNTL | D | FOR PUNCHPOINT RECTIFICATION WORK | 26/jun/2026 | 08:00 | 26/jun/2026 | 18:00 | | | PLANNED |
| 203 | RQ280863 | OCC_243 | cpcc1_sd | BAY | 717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL) | PNTL | C | 765 KV D/C Sikar II -Khetri Transmission Line Bay Extension Equipment Erection and Stringing work | 01/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | | PLANNED |
| 204 | RQ280862 | OCC_243 | cpcc1_sd | BAY | 720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL) | PNTL | C | 765 KV D/C Sikar II -Khetri Transmission Line Bay Extension Equipment Erection and Stringing work | 01/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | | PLANNED |
| 205 | RQ281429 | OCC_243 | sldrs_sd | BAY | 706528 MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS) | RRVPNL | D | Quarterly Maintenance work and Balance AMP work | 22/jun/2026 | 08:00 | 22/jun/2026 | 18:00 | | | PLANNED |
| 206 | RQ281428 | OCC_243 | sldrs_sd | BAY | 707528 MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS) | RRVPNL | D | Quarterly Maintenance work and Balance AMP work | 16/jun/2026 | 08:00 | 16/jun/2026 | 18:00 | | | PLANNED |

| | | | | | | | | | | | | | | |
|-----|----------|---------|------------|-----|--|--------|---|---|-------------|-------|-------------|-------|----------------------------|---------|
| 207 | RQ281431 | OCC_243 | sliders_sd | BAY | 70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) | RRVPLN | D | Quarterly Maintenance work and Balance AMP work | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | PLANNED |
| 208 | RQ281432 | OCC_243 | sliders_sd | BAY | 70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) | RRVPLN | D | Quarterly Maintenance work and Balance AMP work | 05/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | | PLANNED |
| 209 | RQ281430 | OCC_243 | sliders_sd | BAY | 70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) | RRVPLN | D | Quarterly Maintenance work and Balance AMP work | 01/jun/2026 | 08:00 | 01/jun/2026 | 18:00 | | PLANNED |
| 210 | RQ280988 | OCC_243 | cpcc1_sd | BAY | 724 MAIN BAY - 765 KV BHADLA_2 (PG) FATEHGARH_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTL) CKT-4 (PBTL) AT 765 KV FATEHGARH_II(PG) | PBTL | D | AMP WORK | 19/jun/2026 | 17:00 | 19/jun/2026 | 23:00 | | PLANNED |
| 211 | RQ280869 | OCC_243 | apl_sd | BAY | 710 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) | BKTL | D | Annual Maintenance Program | 18/jun/2026 | 09:00 | 18/jun/2026 | 18:00 | Annual Maintenance Program | PLANNED |
| 212 | RQ280865 | OCC_243 | apl_sd | BAY | 711 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL) | BKTL | D | Annual Maintenance Program | 17/jun/2026 | 09:00 | 17/jun/2026 | 18:00 | Annual Maintenance Program | PLANNED |
| 213 | RQ280864 | OCC_243 | apl_sd | BAY | 713 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) | BKTL | D | Annual Maintenance Program | 16/jun/2026 | 09:00 | 16/jun/2026 | 18:00 | Annual Maintenance Program | PLANNED |
| 214 | RQ280858 | OCC_243 | apl_sd | BAY | 714 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL) | BKTL | D | Annual Maintenance Program | 15/jun/2026 | 09:00 | 15/jun/2026 | 18:00 | Annual Maintenance Program | PLANNED |
| 215 | RQ280920 | OCC_243 | cpcc1_sd | BAY | 718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL) | PSTL | D | for AMP Work | 17/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | | PLANNED |
| 216 | RQ280919 | OCC_243 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL) | PSTL | D | for AMP Work | 16/jun/2026 | 08:00 | 16/jun/2026 | 18:00 | | PLANNED |
| 217 | RQ280918 | OCC_243 | cpcc1_sd | BAY | 715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL) | PSTL | D | for AMP Work | 15/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | PLANNED |
| 218 | RQ280917 | OCC_243 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL) | PSTL | D | for AMP Work | 14/jun/2026 | 08:00 | 14/jun/2026 | 18:00 | | PLANNED |
| 219 | RQ280916 | OCC_243 | cpcc1_sd | BAY | 712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL) | PSTL | D | for AMP Work | 13/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | | PLANNED |
| 220 | RQ280915 | OCC_243 | cpcc1_sd | BAY | 711 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) | PSTL | D | for AMP Work | 12/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | PLANNED |
| 221 | RQ280914 | OCC_243 | cpcc1_sd | BAY | 710 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL) | PSTL | D | for AMP Work | 11/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | | PLANNED |
| 222 | RQ280913 | OCC_243 | cpcc1_sd | BAY | 709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL) | PSTL | D | for AMP Work | 09/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | PLANNED |
| 223 | RQ280912 | OCC_243 | cpcc1_sd | BAY | 708 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) | PSTL | D | for AMP Work | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | PLANNED |
| 224 | RQ280911 | OCC_243 | cpcc1_sd | BAY | 707R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL) | PSTL | D | for AMP Work | 07/jun/2026 | 08:00 | 07/jun/2026 | 18:00 | | PLANNED |
| 225 | RQ280910 | OCC_243 | cpcc1_sd | BAY | 707 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL) | PSTL | D | for AMP Work | 06/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | | PLANNED |
| 226 | RQ280906 | OCC_243 | cpcc1_sd | BAY | 703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL) | PASTL | C | CB Foundation Reactification Work | 11/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | | PLANNED |
| 227 | RQ280909 | OCC_243 | cpcc1_sd | BAY | 706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL) | PASTL | C | CB Foundation Reactification Work | 01/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | PLANNED |
| 228 | RQ280908 | OCC_243 | cpcc1_sd | BAY | 705 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBTL) CKT-3 (PBTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 AT 765 KV SIKAR_2(PSTL) (PBTL) | PBTL | D | For PBTL Construction Work | 04/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | PLANNED |
| 229 | RQ280907 | OCC_243 | cpcc1_sd | BAY | 704 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBTL) CKT-3 (PBTL) AT 765 KV SIKAR_2(PSTL) | PBTL | D | For PBTL Construction Work | 03/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | | PLANNED |

| | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|---|-----------|---|---|-------------|-------|-------------|-------|---|--|---------|
| 230 | RQ280905 | OCC_243 | cpec1_sd | BAY | 702 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBTSU) CKT-4 (PBSTL) AND 765 KV SIKAR_2(PSTL)-AUGSARH(PG) (PASTL) CKT-1 AT 765 KV SIKAR_2(PSTL) (PBSTL) | PBSTL | D | For PBSTL Construction Work | 02/jun/2026 | 08:00 | 02/jun/2026 | 18:00 | | | PLANNED |
| 231 | RQ280904 | OCC_243 | cpec1_sd | BAY | 701 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBTSU) CKT-4 (PBSTL) AT 765 KV SIKAR_2(PSTL) | PBSTL | D | For PBSTL Construction Work | 01/jun/2026 | 08:00 | 01/jun/2026 | 18:00 | | | PLANNED |
| 232 | RQ280946 | OCC_243 | cpec1_sd | BAY | 716 MAIN BAY - 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-2 (PB3TL) AT 765 KV SIKAR_2(PSTL) | PB3TL | D | For 1st CT Oil Sampling Work | 02/jun/2026 | 11:00 | 02/jun/2026 | 14:00 | | | PLANNED |
| 233 | RQ280945 | OCC_243 | cpec1_sd | BAY | 713 MAIN BAY - 765 KV BHADLA_3(PB3TL)-SIKAR_2(PSTL) (PB3TL) CKT-1 (PB3TL) AT 765 KV SIKAR_2(PSTL) | PB3TL | D | For 1st CT Oil Sampling Work | 02/jun/2026 | 08:00 | 02/jun/2026 | 11:00 | | | PLANNED |
| 234 | RQ279981 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT AJMER(PG) | | D | PRV SWITCH REPLACEMENT WORK | 27/jun/2026 | 13:00 | 27/jun/2026 | 22:30 | PRV switch replacement work | | PLANNED |
| 235 | RQ280025 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) | | C | For spare ICT switching | 26/jun/2026 | 17:00 | 27/jun/2026 | 04:00 | COE compliance & AMP work | | PLANNED |
| 236 | RQ279998 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_III(PG) | | D | AMP Work & COE Compliances | 25/jun/2026 | 18:00 | 25/jun/2026 | 23:59 | | | PLANNED |
| 237 | RQ280027 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 5 AT Fatehgarh_III(PG) | | D | For Punch Point Rectification | 25/jun/2026 | 16:00 | 26/jun/2026 | 23:59 | | | PLANNED |
| 238 | RQ279980 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) | | D | PRV SWITCH REPLACEMENT WORK | 25/jun/2026 | 13:00 | 25/jun/2026 | 23:00 | PRV switch replacement work | | PLANNED |
| 239 | RQ279982 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT IHATIKARA(PG) | | D | For safety from induction to facilitate construction work of ICT-5 (New ICT). | 24/jun/2026 | 08:00 | 26/jun/2026 | 18:00 | | | PLANNED |
| 240 | RQ280026 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT Fatehgarh_III(PG) | | D | For Punch Point Rectification | 23/jun/2026 | 16:00 | 24/jun/2026 | 23:59 | | | PLANNED |
| 241 | RQ280008 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) | | D | Punch point rectification | 19/jun/2026 | 16:00 | 20/jun/2026 | 23:00 | | | PLANNED |
| 242 | RQ279992 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT BIKANER(PG) | | D | For Oil Leakage attend and AMP work | 18/jun/2026 | 15:00 | 18/jun/2026 | 23:00 | | | PLANNED |
| 243 | RQ280007 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) | | D | Punch point rectification | 17/jun/2026 | 16:00 | 18/jun/2026 | 23:00 | | | PLANNED |
| 244 | RQ280006 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) | | D | Punch point rectification | 15/jun/2026 | 16:00 | 16/jun/2026 | 23:00 | | | PLANNED |
| 245 | RQ280005 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) | | D | Spare Selection | 13/jun/2026 | 16:00 | 14/jun/2026 | 23:00 | | | PLANNED |
| 246 | RQ280004 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) | | D | Spare Selection | 11/jun/2026 | 16:00 | 12/jun/2026 | 23:00 | | | PLANNED |
| 247 | RQ280586 | OCC_243 | cpec2_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT MOGA(PG) | | D | For LBB Relay Retrofitment work | 10/jun/2026 | 08:30 | 10/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 248 | RQ280003 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) | | D | Spare Selection | 09/jun/2026 | 16:00 | 10/jun/2026 | 23:00 | | | PLANNED |
| 249 | RQ280002 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) | | D | AMP Work | 09/jun/2026 | 09:00 | 09/jun/2026 | 18:00 | | | PLANNED |
| 250 | RQ280585 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT MOGA(PG) | | D | For LBB Relay Retrofitment work | 09/jun/2026 | 08:30 | 09/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 251 | RQ279994 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) | | D | COE audit compliance and IOM compliances | 08/jun/2026 | 15:00 | 08/jun/2026 | 23:00 | | | PLANNED |
| 252 | RQ280001 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) | | D | AMP Work | 08/jun/2026 | 09:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 253 | RQ279993 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) | | D | COE audit compliance and IOM compliances | 04/jun/2026 | 15:00 | 04/jun/2026 | 23:00 | | | PLANNED |
| 254 | RQ280016 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) | | C | COE compliance & AMP work | 03/jun/2026 | 17:00 | 04/jun/2026 | 04:00 | COE compliance & AMP work | | PLANNED |
| 255 | RQ279988 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT NARELA(PNTL) | | D | CSD find tuning work & shutdown related punch point related work | 03/jun/2026 | 12:00 | 03/jun/2026 | 20:00 | CSD find tuning work | | PLANNED |
| 256 | RQ279975 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) | | D | For AMP & scheme checking work | 03/jun/2026 | 09:00 | 04/jun/2026 | 17:00 | | | PLANNED |
| 257 | RQ280015 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) | | C | COE compliance & AMP work | 02/jun/2026 | 17:00 | 03/jun/2026 | 04:00 | COE compliance & AMP work | | PLANNED |
| 258 | RQ279987 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT NARELA(PNTL) | | D | CSD find tuning work & shutdown related punch point related work | 02/jun/2026 | 11:00 | 02/jun/2026 | 19:00 | CSD find tuning work | | PLANNED |
| 259 | RQ280014 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) | | C | COE compliance & AMP work | 01/jun/2026 | 17:00 | 02/jun/2026 | 04:00 | COE compliance & AMP work | | PLANNED |
| 260 | RQ279986 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT NARELA(PNTL) | | D | CSD find tuning work & shutdown related punch point related work | 01/jun/2026 | 10:00 | 01/jun/2026 | 18:00 | CSD find tuning work | | PLANNED |
| 261 | RQ279974 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) | | D | For scheme checking work | 01/jun/2026 | 09:00 | 02/jun/2026 | 17:00 | | | PLANNED |
| 262 | RQ281325 | OCC_243 | sliders_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT PHAGI(RS) | RRVPNL | D | Quarterly Maintenance work and Balance AMP work | 23/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | | | PLANNED |
| 263 | RQ281326 | OCC_243 | sliders_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) | RRVPNL | D | Half-Yearly Maintenance & Testing work | 12/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | | PLANNED |
| 264 | RQ281329 | OCC_243 | sliders_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) | RRVPNL | D | Quarterly Maintenance work and Balance AMP work | 10/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 265 | RQ281322 | OCC_243 | sliders_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT PHAGI(RS) | RRVPNL | D | Quarterly Maintenance work and Balance AMP work | 03/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | | | PLANNED |
| 266 | RQ279963 | OCC_243 | stuup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BARA(UP) | UPPTCL | D | Isolator Maaintenance | 15/jun/2026 | 06:00 | 16/jun/2026 | 18:30 | 765 KV Line 1 & 2, 400 KV line-1 & 2 & ICT-1 will remain in service. There will be no disruption in power evacuation. | | PLANNED |
| 267 | RQ279961 | OCC_243 | stuup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP) | UPPTCL | D | AMP WORKS | 08/jun/2026 | 09:00 | 08/jun/2026 | 17:00 | | | PLANNED |
| 268 | RQ279960 | OCC_243 | stuup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) | UPPTCL | D | AMP WORKS | 03/jun/2026 | 09:00 | 03/jun/2026 | 17:00 | | | PLANNED |
| 269 | RQ280991 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BHADLA_3(PB3TL) | PB3TL | D | Fine tuning of CSD & CT Oil sampling | 06/jun/2026 | 15:00 | 10/jun/2026 | 23:00 | | | PLANNED |
| 270 | RQ280992 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BHADLA_3(PB3TL) | PB3TL | D | Fine tuning of CSD & CT Oil sampling | 01/jun/2026 | 15:00 | 05/jun/2026 | 23:00 | | | PLANNED |
| 271 | RQ281297 | OCC_243 | cpec3_sd | TRANSFORMER | 765/400 KV 1000 MVA ICT 2 AT ORAI(PG) | POWERGRID | D | Two Yearly AMP work and Relay testing works of 765/400KV ICT-2 at Orai. | 05/jun/2026 | 10:00 | 05/jun/2026 | 18:00 | | | PLANNED |
| 272 | RQ281290 | OCC_243 | cpec3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) | POWERGRID | D | AMP of ICT-II | 05/jun/2026 | 10:00 | 05/jun/2026 | 18:00 | | | PLANNED |
| 273 | RQ281291 | OCC_243 | cpec3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) | POWERGRID | D | AMP of ICT-I | 03/jun/2026 | 10:00 | 03/jun/2026 | 18:00 | | | PLANNED |
| 274 | RQ280997 | OCC_243 | cpec1_sd | TRANSFORMER | 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG) | POWERGRID | C | For rectification of SF6 leakage from one GIB compartment (710-088) | 01/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | to be availed in May | | PLANNED |
| 275 | RQ281393 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHAGARH (PG) CKT-1 | POWERGRID | D | Charging of T&R make 80 MWAr line reactor at Kanpur, subject to charging approval | 30/jun/2026 | 15:00 | 30/jun/2026 | 17:00 | | | PLANNED |

| | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|------------------------------|---|-----------|---|--|-------------|-------|-------------|-------|---|---------|
| 276 | RQ280670 | OCC_243 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2 | POWERGRID | D | BAY EQUIPMENT TESTING | 29/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | LINE SHUTDOWN REQUIRED | PLANNED |
| 277 | RQ281386 | OCC_243 | slidcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | POWERGRID | D | Quarterly maintenance work & testing of bay equipment | 29/jun/2026 | 08:00 | 29/jun/2026 | 18:00 | | PLANNED |
| 278 | RQ281095 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | POWERGRID | D | Pre-commissioning test of T&R make 80 MVA line reactor at Kanpur. After this s/d, 400kV Kanpur-Ballabgarh-1 line will be charged with out line reactor at Kanpur. | 29/jun/2026 | 08:00 | 29/jun/2026 | 16:00 | | PLANNED |
| 279 | RQ281117 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR (PG) CKT-1 | POWERGRID | C | Retrofitment of entire conventional protection system of 400 KV Kanpur Allahabad 2 Line with Process bus based protection/ SAS system | 27/jun/2026 | 08:00 | 30/jun/2026 | 16:00 | | PLANNED |
| 280 | RQ281098 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2 | POWERGRID | C | "Retrofitment of entire conventional protection system of 400 KV Panki Fatehpur Line 2 with Process bus based protection/ SAS system. Line is charged in bypass mode at 400 KV Kanpur through Tie CB A/r of other ckt to be disabled." | 27/jun/2026 | 08:00 | 30/jun/2026 | 16:00 | | PLANNED |
| 281 | RQ281129 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2 | POWERGRID | D | Line side equipment Amp work, TL defect rectification and A/R off of 400KV Sohawal Lucknow Ckt -1 | 27/jun/2026 | 08:00 | 27/jun/2026 | 16:00 | | PLANNED |
| 282 | RQ281414 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-1 | POWERGRID | D | LBB testing of Tie Bay-428 after retrofitment of old LBB relay with process bus LBB relay through protection operation of 400 kv Knp GIS Line 2, After LBB test of 428 Tie, 428 Tie Bay between 400 kv GIS Line 1 & 2 will be charged A/r of other ckt to be disabled. | 26/jun/2026 | 08:00 | 26/jun/2026 | 23:00 | | PLANNED |
| 283 | RQ281058 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-2 | POWERGRID | D | "400 kv Busbar Relay Retrofitment A/r of other ckt to be disabled." | 26/jun/2026 | 08:00 | 26/jun/2026 | 16:00 | | PLANNED |
| 284 | RQ281128 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1 | POWERGRID | D | line side equipment Amp work, TL defect rectification and A/R off of 400KV Sohawal Lucknow Ckt-2 | 26/jun/2026 | 08:00 | 26/jun/2026 | 16:00 | | PLANNED |
| 285 | RQ281072 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3 | POWERGRID | D | NON-AUTO MODE OF 400KV SINGRAULI-ALLAHABAD-3 DURING S/D MID-SPAN JOINT RECTIFICATION WORK IN 400KV ALLAHABAD-KANPUR GIS CKT-2. | 25/jun/2026 | 08:00 | 28/jun/2026 | 16:00 | | PLANNED |
| 286 | RQ281123 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLA-SOHAWAL (PG) CKT-2 | POWERGRID | D | Line side equipment Amp work, TL defect rectification and A/R off of 400KV Ballia Sohawal Ckt -1 | 25/jun/2026 | 08:00 | 25/jun/2026 | 16:00 | | PLANNED |
| 287 | RQ281119 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2 | POWERGRID | D | "SHUTDOWN FOR MID-SPAN JOINT RECTIFICATION WORK BY AGENCY M/s. ALAMAT HOSSAIN. Line shutdown for Line and Bay AMP Works at Allahabad 55 For AMP of line bay and Non-switchable Line reactor by Kanpur GIS" | 25/jun/2026 | 08:00 | 28/jun/2026 | 16:00 | | PLANNED |
| 288 | RQ281120 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | POWERGRID | C | New line reactor under addcap (ART03 package)-Installation of new line reactor under addcap: After this s/d, 400kV Kanpur-Ballabgarh-1 line will be charged with out line reactor at Kanpur. | 25/jun/2026 | 08:00 | 26/jun/2026 | 16:00 | | PLANNED |
| 289 | RQ281064 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-1 | POWERGRID | D | "400 kv Busbar Relay Retrofitment A/r of other ckt to be disabled." | 25/jun/2026 | 08:00 | 25/jun/2026 | 16:00 | | PLANNED |
| 290 | RQ281118 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1 | POWERGRID | D | NON-AUTO MODE OF CKT-1 DURING S/D MID-SPAN JOINT RECTIFICATION WORK IN CKT-2. | 25/jun/2026 | 08:00 | 28/jun/2026 | 16:00 | | PLANNED |
| 291 | RQ281047 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1 | POWERGRID | D | RECTIFICATION OF SHUTDOWN NATURE DEFECTS AUTO RECLOSE OFF TO FACILITATE SHUT DOWN OF 400 KV VARANASI SARNATH CKT 1 SHUTDOWN | 23/jun/2026 | 08:00 | 24/jun/2026 | 16:00 | | PLANNED |
| 292 | RQ281048 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2 | POWERGRID | D | | 23/jun/2026 | 08:00 | 24/jun/2026 | 16:00 | | PLANNED |
| 293 | RQ281140 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1 | POWERGRID | C | "Retrofitment of entire conventional protection system of 400 kv Panki Fatehpur Line 2 with Process bus based protection/ SAS system. Line is charged in bypass mode at 400 KV Kanpur through Tie CB A/r of other ckt to be disabled." | 23/jun/2026 | 08:00 | 26/jun/2026 | 16:00 | | PLANNED |
| 294 | RQ281443 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2 | POWERGRID | D | Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL | 23/jun/2026 | 08:00 | 25/jun/2026 | 18:00 | to be availed from 23.05.2026 to 25.05.2026 | PLANNED |
| 295 | RQ280665 | OCC_243 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2 | POWERGRID | D | BAY EQUIPMENT TESTING | 22/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | LINE SHUTDOWN REQUIRED | PLANNED |
| 296 | RQ281399 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR (PG) CKT-1 | POWERGRID | D | LBB testing of Tie Bay-431 after retrofitment of old LBB relay with process bus LBB relay through protection operation of 315 MVA CKT 2 | 22/jun/2026 | 08:00 | 22/jun/2026 | 18:00 | | PLANNED |
| 297 | RQ281085 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-2 | POWERGRID | C | "Retrofitment of entire conventional protection system of 400 kv Knp GIS 2 Line with Process bus based protection/ SAS system. 400 kv Knp GIS 2 will be charged through 429 Main bay only. A/r of other ckt to be disabled." | 22/jun/2026 | 08:00 | 26/jun/2026 | 16:00 | | PLANNED |
| 298 | RQ281062 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHGARH (PG) CKT-2 | POWERGRID | D | "400 kv Busbar Relay Retrofitment A/r of other ckt to be disabled." | 22/jun/2026 | 08:00 | 22/jun/2026 | 16:00 | | PLANNED |

| | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|-----------|---|--|-------------|-------|-------------|-------|--|---|---------|
| 299 | RQ281075 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3 | POWERGRID | D | "S/D DURING MIDSPAN JOINT RECTIFICATION IN 400KV ALLAHABAD-KANPUR GIS CKT-1 IN MULTI-CIRCUIT TOWER. A/r of other ckt to be disabled." | 21/jun/2026 | 08:00 | 24/jun/2026 | 16:00 | | | PLANNED |
| 300 | RQ281112 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2 | POWERGRID | D | NON-AUTO MODE OF CKT-2 DURING S/D MID-SPAN JOINT RECTIFICATION WORK IN CKT-1. | 21/jun/2026 | 08:00 | 24/jun/2026 | 16:00 | | | PLANNED |
| 301 | RQ281068 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHAGARH (PG) CKT-1 | POWERGRID | D | "400 kv Busbar Relay Retrofitment A/r of other ckt to be disabled." | 21/jun/2026 | 08:00 | 21/jun/2026 | 16:00 | | | PLANNED |
| 302 | RQ281415 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-2 | POWERGRID | D | LBB testing of Tie Bay-428 after retrofitment of old LBB relay with process bus LBB relay through protection operation of 400 kv Knp GIS Line 1 A/r of other ckt to be disabled. | 21/jun/2026 | 08:00 | 21/jun/2026 | 23:00 | | | PLANNED |
| 303 | RQ281111 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1 | POWERGRID | D | "S/D for Midspan joint rectification work by Agency M/s. ALAMAT HOSSAIN by Allahabad TLM For AMP of line bay and Non-switchable Line reactor. By Kanpur GIS" | 21/jun/2026 | 08:00 | 24/jun/2026 | 16:00 | | | PLANNED |
| 304 | RQ279931 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2 | POWERGRID | C | * SHUTDOWN OF 400KV PANKI FATEHPUR-2(PG) LINE FOR CONNECTING OF NEW 400KV >X BUSBAR. | 20/jun/2026 | 10:00 | 20/jun/2026 | 17:00 | | | PLANNED |
| 305 | RQ281442 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1 | POWERGRID | D | Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL | 20/jun/2026 | 08:00 | 22/jun/2026 | 18:00 | | to be availed from 20.05.2026 to 22.05.2026 | PLANNED |
| 306 | RQ279932 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1 | POWERGRID | C | * SHUTDOWN OF 400KV PANKI FATEHPUR-1(PG) LINE FOR CONNECTING OF NEW 400KV >X BUSBAR. | 19/jun/2026 | 10:00 | 19/jun/2026 | 17:00 | | | PLANNED |
| 307 | RQ281158 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1 | POWERGRID | D | AUTORECLOSE OFF TO FACILITATE THE SHUTDOWN OF 400 KV VARANASI SARNATH CKT 2 LINE | 19/jun/2026 | 08:00 | 20/jun/2026 | 16:00 | | | PLANNED |
| 308 | RQ281452 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHWADI-HISSAR (PG) CKT-1 | POWERGRID | D | Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL | 19/jun/2026 | 08:00 | 21/jun/2026 | 18:00 | | | PLANNED |
| 309 | RQ281159 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2 | POWERGRID | D | RECTIFICATION OF SHUTDOWN NATURE DEFECTS | 19/jun/2026 | 08:00 | 20/jun/2026 | 16:00 | | | PLANNED |
| 310 | RQ281152 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2-JAULIWI (PG) CKT-2 | POWERGRID | D | For attending Shutdown Nature Defects under Sitarganj, Bareilly and Pithoragarh TLM Jurisdiction With Non Auto Mode of 400 kv Jauljibi - Bareilly-1 (765KV) TL | 18/jun/2026 | 08:00 | 18/jun/2026 | 16:00 | | | PLANNED |
| 311 | RQ281084 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-1 | POWERGRID | C | "Retrofitment of entire conventional protection system of 400 kv Knp GIS 1 Line with Process bus based protection/ SAS system, 400 kv Knp GIS 1 will be charged through 427 Main bay only. 428 Tie bay will remain under shutdown for retrofitment of protection system of 400 kv Knp GIS Line 2 in same dia A/r of other ckt to be disabled." | 17/jun/2026 | 08:00 | 21/jun/2026 | 16:00 | | | PLANNED |
| 312 | RQ281451 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-SIKAR (PG) CKT-1 | POWERGRID | D | Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL | 16/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | | | PLANNED |
| 313 | RQ281093 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHAGARH (PG) CKT-2 | POWERGRID | D | "LBB testing of Tie Bay-413 after retrofitment of old LBB relay with process bus LBB relay with protection of 400 kv Knp Auraiya Line 2. After this s/d, 413 bay will be charged. A/r of other ckt to be disabled." | 16/jun/2026 | 08:00 | 16/jun/2026 | 16:00 | | | PLANNED |
| 314 | RQ281107 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2 | POWERGRID | D | Line shutdown for Line bay AMP Works at Allahabad SS. | 15/jun/2026 | 08:00 | 15/jun/2026 | 16:00 | | | PLANNED |
| 315 | RQ281151 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2-JAULIWI (PG) CKT-1 | POWERGRID | D | For attending Shutdown Nature Defects under Sitarganj, Bareilly and Pithoragarh TLM Jurisdiction With Non Auto Mode of 400 kv Jauljibi - Bareilly-2 (765KV) TL | 15/jun/2026 | 08:00 | 15/jun/2026 | 16:00 | | | PLANNED |
| 316 | RQ281137 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 | POWERGRID | C | "Retrofitment of entire conventional protection system of 400 kv Knp Auraiya Line 2 with Process bus based protection/ SAS system, After this retrofitment, 400 kv Knp Auraiya Line 2 will be charged from 414 Main Bay only A/r of other ckt to be disabled." | 13/jun/2026 | 08:00 | 16/jun/2026 | 16:00 | | | PLANNED |
| 317 | RQ281065 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-2 | POWERGRID | D | "For LBB Retrofitment A/r of other ckt to be disabled." | 13/jun/2026 | 08:00 | 13/jun/2026 | 16:00 | | | PLANNED |
| 318 | RQ281057 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-1 | POWERGRID | D | "For LBB Retrofitment A/r of other ckt to be disabled." | 12/jun/2026 | 08:00 | 12/jun/2026 | 16:00 | | | PLANNED |
| 319 | RQ281139 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 | POWERGRID | D | "LBB testing of Tie Bay-413 after retrofitment of old LBB relay with process bus LBB relay with protection of 400 kv Knp Bb line 2. A/r of other ckt to be disabled." | 12/jun/2026 | 08:00 | 12/jun/2026 | 16:00 | | | PLANNED |
| 320 | RQ281086 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHAGARH (PG) CKT-1 | POWERGRID | C | NHAI Line diversion work | 11/jun/2026 | 08:00 | 26/jun/2026 | 18:00 | | | PLANNED |
| 321 | RQ281411 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-1 | POWERGRID | D | Non auto required for Porcellan to Polymer Insulator replacement work (400KV Fatehpur-Mainpuri 2) | 11/jun/2026 | 08:00 | 12/jun/2026 | 16:00 | | | PLANNED |
| 322 | RQ281412 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-2 | POWERGRID | D | Replacement of Porcellan Insulator to Polymer Insulator | 11/jun/2026 | 08:00 | 12/jun/2026 | 16:00 | | | PLANNED |

| | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|-----------|---|---|-------------|-------|-------------|-------|--|--|---------|
| 323 | RQ281071 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) CKT-2 | POWERGRID | D | "Line shutdown for Line bay and Bay AMP Works at Allahabad SS. A/r of other ckt to be disabled." | 10/jun/2026 | 08:00 | 10/jun/2026 | 16:00 | | | PLANNED |
| 324 | RQ281070 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) CKT-1 | POWERGRID | D | "Line shutdown for Line bay and Bay AMP Works at Allahabad SS. A/r of other ckt to be disabled." | 09/jun/2026 | 08:00 | 09/jun/2026 | 16:00 | | | PLANNED |
| 325 | RQ281069 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHGARH (PG) CKT-2 | POWERGRID | D | "For LBB Retrofitment A/r of other ckt to be disabled." | 09/jun/2026 | 08:00 | 09/jun/2026 | 16:00 | | | PLANNED |
| 326 | RQ281087 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-2 | POWERGRID | C | "Retrofitment of entire conventional protection system of 400 kv Knp B1b Line 2 with Process bus based protection/SAS system. 400 kv Knp B1b 2 Line will be charged from 412 Main Bay. 413 Tie bay will remain under shutdown for retrofitment of protection system of 400 kv Knp Auraiya 2 in same diameter A/r of other ckt to be disabled." | 09/jun/2026 | 08:00 | 12/jun/2026 | 16:00 | | | PLANNED |
| 327 | RQ281409 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-1 | POWERGRID | D | Replacement of Porcelain Insulator to Polymer Insulator | 08/jun/2026 | 08:00 | 09/jun/2026 | 16:00 | | | PLANNED |
| 328 | RQ281061 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHGARH (PG) CKT-1 | POWERGRID | D | "For LBB Retrofitment A/r of other ckt to be disabled." | 08/jun/2026 | 08:00 | 08/jun/2026 | 16:00 | | | PLANNED |
| 329 | RQ281094 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-3 | POWERGRID | D | "LBB testing of Tie Bay-419 after retrofitment of old LBB relay with process bus LBB relay with protection of 400 kv Knp Auraiya Line 1. After this 419 Tie Bay will be charged A/r of other ckt to be disabled." | 08/jun/2026 | 08:00 | 08/jun/2026 | 16:00 | | | PLANNED |
| 330 | RQ281410 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-2 | POWERGRID | D | Non auto required for Porcelain to Polymer Insulator replacement work(400KV Fatehpur-Mainpuri 1) | 08/jun/2026 | 08:00 | 09/jun/2026 | 16:00 | | | PLANNED |
| 331 | RQ281138 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 | POWERGRID | C | "Retrofitment of entire conventional protection system of 400 kv Knp B1b Line 3 with Process bus based protection/SAS system. After this retrofitment, 400 kv Knp Auraiya Line 1 will be charged from 418 Main Bay only. A/r of other ckt to be disabled." | 05/jun/2026 | 08:00 | 08/jun/2026 | 16:00 | | | PLANNED |
| 332 | RQ281109 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-2 | POWERGRID | D | "FOR INSULATOR REPLACEMENT WORK BY ALLAHABAD TLM. Sag plate adjustment and shut down works by Fatehpur TLM" | 04/jun/2026 | 08:00 | 06/jun/2026 | 16:00 | | | PLANNED |
| 333 | RQ281115 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-1 | POWERGRID | D | CKT1 NON-AUTO MODE DURING INSULATOR REPLACEMENT WORK in CKT 2 | 04/jun/2026 | 08:00 | 06/jun/2026 | 16:00 | | | PLANNED |
| 334 | RQ281136 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 | POWERGRID | D | "LBB testing of Tie Bay-419 after retrofitment of old LBB relay with process bus LBB relay with protection of 400 kv Knp B1b line 3. A/r of other ckt to be disabled." | 04/jun/2026 | 08:00 | 04/jun/2026 | 16:00 | | | PLANNED |
| 335 | RQ281073 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-FATEHPUR(PG) CKT-1 | POWERGRID | D | Non auto required for Porcelain to Polymer Insulator replacement work(400KV Fatehpur-Panki-01) | 04/jun/2026 | 08:00 | 05/jun/2026 | 16:00 | | | PLANNED |
| 336 | RQ281097 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-3 | POWERGRID | D | Overhead Stringing of L1LO of 765 KV Orai-Aligarh at Ghior | 02/jun/2026 | 08:00 | 06/jun/2026 | 16:00 | | | PLANNED |
| 337 | RQ281096 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-2 | POWERGRID | D | Overhead Stringing of L1LO of 765 KV Orai-Aligarh at Ghior | 02/jun/2026 | 08:00 | 06/jun/2026 | 16:00 | | | PLANNED |
| 338 | RQ281116 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-2 | POWERGRID | D | CKT2 NON-AUTO MODE DURING INSULATOR REPLACEMENT WORK(CKT1). | 01/jun/2026 | 08:00 | 03/jun/2026 | 16:00 | | | PLANNED |
| 339 | RQ281413 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-1 | POWERGRID | D | FOR INSULATOR REPLACEMENT WORK BY ALLAHABAD TLM Sag plate adjustment and shut down works by Fatehpur TLM. Line shutdown for Line bay AMP Works at Allahabad SS. | 01/jun/2026 | 08:00 | 03/jun/2026 | 16:00 | | | PLANNED |
| 340 | RQ281170 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1 | POWERGRID | D | "As the Jack bus is passing above the Sikar-1 main bay and to avoid the breach of electrical clearance and considering the safety aspect during DAC replacement. Shutdown of Sikar-1 line is required. Further, 1st day 3 hours of shutdown is required for dismantling of DAC and disconnecting the bus work A/r of other ckt to be disabled." | 01/jun/2026 | 08:00 | 02/jun/2026 | 16:00 | | | PLANNED |
| 341 | RQ281092 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | POWERGRID | C | "New line reactor under addcap (4RT03 package): For dismantling of old line reactor. After this s/d, 400KV Kanpur-Ballabgarh-1 line will be charged with out line reactor at Kanpur " | 01/jun/2026 | 08:00 | 02/jun/2026 | 16:00 | | | PLANNED |
| 342 | RQ281088 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-3 | POWERGRID | C | "Retrofitment of entire conventional protection system of 400 kv Knp B1b Line 3 with Process bus based protection/SAS system. After this retrofitment, 400 kv Knp B1b 3 Line will be charged from 420 Main Bay. 419 Tie bay will remain under shutdown. A/r of other ckt to be disabled." | 01/jun/2026 | 08:00 | 04/jun/2026 | 16:00 | | | PLANNED |

| | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|-----------|---|--|-------------|-------|-------------|-------|--|---------|
| 343 | RQ281099 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(LUP) (PG) CKT-1 | POWERGRID | D | Non auto required for Porcelian to Polymer Insulator replacement work (400KV Singrauli-Fatehpur) | 01/jun/2026 | 08:00 | 02/jun/2026 | 16:00 | | PLANNED |
| 344 | RQ281076 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1 | POWERGRID | D | Replacement of Porcelain Insulator to Polymer Insulator | 01/jun/2026 | 08:00 | 02/jun/2026 | 16:00 | | PLANNED |
| 345 | RQ281150 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW(LUP)-BAREILLY(PG) (PG) CKT-1 | POWERGRID | C | FOR SHIFTING OF LINE ON PILE & ERS WORK | 01/jun/2026 | 08:00 | 05/jun/2026 | 16:00 | | PLANNED |
| 346 | RQ280613 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHWAR(GIS)-KISHENPUR(PG) (PG) CKT-1 | | D | Retrofitting of electro Mechanical 400KV BB relay with numerical Relay | 30/jun/2026 | 09:30 | 30/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 347 | RQ280359 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-BHIWADI (PG) CKT-1 | | D | AMP WORK OF BASSI LINE AT BHIWADI SS | 30/jun/2026 | 09:00 | 30/jun/2026 | 17:00 | AMP WORK AT BHIWADI SS | PLANNED |
| 348 | RQ280415 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2 | | D | Non-Auto of line required for PID testing | 29/jun/2026 | 08:00 | 29/jun/2026 | 18:00 | Non-Auto of line required for PID testing | PLANNED |
| 349 | RQ280414 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1 | | D | Non-Auto of line required for PID testing | 28/jun/2026 | 08:00 | 28/jun/2026 | 18:00 | Non-Auto of line required for PID testing | PLANNED |
| 350 | RQ280363 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BANNOLI(DV)-DWARKA (PG) (PG) CKT-1 | | D | SD Nature defects rectification | 27/jun/2026 | 08:00 | 27/jun/2026 | 19:00 | | PLANNED |
| 351 | RQ280495 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-1 | | D | Fixing of insulation sleeve at power line crossing | 26/jun/2026 | 13:00 | 26/jun/2026 | 18:00 | | PLANNED |
| 352 | RQ280497 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-2 | | D | Adjustment of earth wire for maintaining required clearance | 26/jun/2026 | 10:00 | 26/jun/2026 | 18:00 | | PLANNED |
| 353 | RQ280498 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-3 | | D | Adjustment of earth wire for maintaining required clearance | 26/jun/2026 | 10:00 | 26/jun/2026 | 18:00 | | PLANNED |
| 354 | RQ280496 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CCGT8(DTL)-BHIWANI(PG) (PG) | | D | Fixing of insulation sleeve at power line crossing | 26/jun/2026 | 09:00 | 26/jun/2026 | 13:00 | | PLANNED |
| 355 | RQ280487 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 | | C | For attending major 5kg Mismatch issue in between location no 293-301 by KANKROLI TLM & RTXV unit installation in 86A/B by AJMER TLM. | 26/jun/2026 | 08:00 | 29/jun/2026 | 18:00 | | PLANNED |
| 356 | RQ280315 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH-SONIPAT (PG) CKT-1 | | D | RECTIFICATION OF SHUTDOWN NATURE DEFECTS | 26/jun/2026 | 08:00 | 27/jun/2026 | 18:00 | Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 2 | PLANNED |
| 357 | RQ280373 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-2 | | D | Rectification of SD Nature defects | 25/jun/2026 | 08:00 | 26/jun/2026 | 18:00 | NON auto of 400 KV DAUSA(PG)-JAIPUR SOUTH (PG) CKT-1 required | PLANNED |
| 358 | RQ280612 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-2 | | D | Retrofitting of electro Mechanical 400KV BB relay with numerical Relay | 24/jun/2026 | 09:30 | 24/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 359 | RQ280411 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-4 | | D | For rectification of Shutdown nature defects | 24/jun/2026 | 09:00 | 24/jun/2026 | 18:00 | | PLANNED |
| 360 | RQ280417 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TEHR(THDC)-KOTESHWAR(PG) (PG) CKT-2 | | D | Non-Auto of line required for PID testing | 24/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | Non-Auto of line required for PID testing | PLANNED |
| 361 | RQ280314 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTS)-SIVN_GEL_SL_BKN2 (SIVNGEL_BKN2) CKT-1 | | D | For construction and AMP works | 23/jun/2026 | 16:00 | 26/jun/2026 | 23:59 | | PLANNED |
| 362 | RQ280410 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-3 | | D | For rectification of Shutdown nature defects | 23/jun/2026 | 09:00 | 23/jun/2026 | 18:00 | | PLANNED |
| 363 | RQ280611 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-1 | | D | Retrofitting of electro Mechanical 400KV BB relay with numerical Relay | 22/jun/2026 | 09:30 | 22/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 364 | RQ280409 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BANNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2 | | D | Vertical Jumper replacement for horizontal take off by JHATIKARA Substation & SD Nature defects rectification by JHATIKARA TLM. | 22/jun/2026 | 09:00 | 23/jun/2026 | 18:00 | | PLANNED |
| 365 | RQ280317 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 | | D | RECTIFICATION OF SHUTDOWN NATURE DEFECTS | 22/jun/2026 | 08:00 | 24/jun/2026 | 18:00 | Non-auto Mode of 400 KV Bawana (CCGPCL) - Bhiwani (PG) T/L Ckt - 1 | PLANNED |
| 366 | RQ280372 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1 | | D | Rectification of SD Nature defects | 22/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | NON auto of 400 KV DAUSA(PG)-JAIPUR SOUTH (PG) CKT-2 required | PLANNED |
| 367 | RQ280489 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 | | D | Isarda Dam Diversion Work: Erection of loc no 15/0 (DD+0). Stringing of AP 14 to AP 15 & connection of new line with existing line at both tapping points | 21/jun/2026 | 08:00 | 30/jun/2026 | 19:00 | Both ckts on same line | PLANNED |
| 368 | RQ280488 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 | | D | Isarda Dam Diversion Work: Erection of loc no 15/0 (DD+0). Stringing of AP 14 to AP 15 & connection of new line with existing line at both tapping points. | 21/jun/2026 | 08:00 | 30/jun/2026 | 19:00 | Both ckts on same line | PLANNED |
| 369 | RQ280610 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1 | | D | Retrofitting of electro Mechanical 400KV BB relay with numerical Relay | 20/jun/2026 | 09:30 | 20/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 370 | RQ280736 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-2 | | D | Relay Retrofitment of Main 2 Distance relay and Testing of Tie Autoreclose relay. | 20/jun/2026 | 09:00 | 20/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 371 | RQ280344 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2 | | D | For scheme checking work & defect rectification work by KHETRI | 20/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | non auto of other charge ckts required | PLANNED |
| 372 | RQ280493 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-JIND (PG) CKT-2 | | D | Attending shutdown nature defect in line | 19/jun/2026 | 10:00 | 19/jun/2026 | 18:00 | | PLANNED |
| 373 | RQ280316 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH-SONIPAT (PG) CKT-2 | | D | RECTIFICATION OF SHUTDOWN NATURE DEFECTS | 19/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 1 | PLANNED |
| 374 | RQ280343 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1 | | D | For scheme checking work & defect rectification work by KHETRI | 19/jun/2026 | 08:00 | 19/jun/2026 | 18:00 | non auto of other charge ckts required | PLANNED |
| 375 | RQ280609 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-SAMBA (PG) CKT-2 | | D | Retrofitting of electro Mechanical 400KV BB relay with numerical Relay | 18/jun/2026 | 09:30 | 18/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 376 | RQ280408 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2 | | D | Vertical Jumper replacement for horizontal take off by JHATIKARA Substation & SD Nature defects rectification by JHATIKARA TLM | 18/jun/2026 | 09:00 | 19/jun/2026 | 18:00 | | PLANNED |
| 377 | RQ280735 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-1 | | D | Testing of Tie Autoreclose relay. | 18/jun/2026 | 09:00 | 18/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 378 | RQ280484 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTOORGARH(RS)-KANKROLI(PG) (PG) CKT-1 | | D | For attending S/D nature defects | 18/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | Non Auto of 400 KV RAPS-Kankrol: CKT Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 379 | RQ280469 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTS)-SIVN_GEL_SL_BKN2 (SIVNGEL_BKN2) CKT-1 | | D | Powerline Crossing by under construction Line "400 KV D/c Bikaner -2 Bikaner-3 TL Ckt-1 & 2". AP-8 TO AP-9 through Diamond crossing | 18/jun/2026 | 08:00 | 22/jun/2026 | 18:00 | | PLANNED |

| | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|---|---|-------------|-------|-------------|-------|--|---------|
| 380 | RQ280501 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1 | D | LINE DEFECT RECTIFICATION WORK | 17/jun/2026 | 07:00 | 17/jun/2026 | 18:00 | Line defect ertification work | PLANNED |
| 381 | RQ280303 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4 | D | For construction and AMP works by Bikaner 2 & for shutdown defect rectification by Bhadla-2 & Khetri and For scheme checking work | 16/jun/2026 | 16:00 | 20/jun/2026 | 23:59 | | PLANNED |
| 382 | RQ280302 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3 | D | For construction and AMP works.For shutdown defect rectification by Bhadla-2 ,For scheme checking work & defect rectification work by Khetri | 16/jun/2026 | 16:00 | 19/jun/2026 | 23:59 | Non-auto of parallel circuit required | PLANNED |
| 383 | RQ280608 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-SAMBA (PG) CKT-1 | D | Retrofitting of electro Mechanical 400KV 8B relay with numerical Relay | 16/jun/2026 | 09:30 | 16/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 384 | RQ280423 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-MANESAR (PG) CKT-1 | D | Shutdown nature defects rectification & Counter weight instalation work | 16/jun/2026 | 09:00 | 16/jun/2026 | 20:00 | Non auto mode of 400kv Neemrana Manesar ckt-2 | PLANNED |
| 385 | RQ280334 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-KOTA(PG) (RS) CKT-1 | D | To attend shutdown nature defects by Kota & Ajmer | 16/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 / 1400 kv Kota-Beawar (Resonia) | PLANNED |
| 386 | RQ280383 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BABA(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 | C | Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL | 16/jun/2026 | 08:00 | 18/jun/2026 | 20:00 | Over Head Power Line crossing work | PLANNED |
| 387 | RQ280382 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BABA(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 | C | Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL | 16/jun/2026 | 08:00 | 18/jun/2026 | 20:00 | Over Head Power Line crossing work | PLANNED |
| 388 | RQ280301 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2 | D | For shutdown defect rectification by Bhadla-2 & Khetri ,For scheme checking work and For construction and AMP works | 15/jun/2026 | 16:00 | 18/jun/2026 | 23:59 | Non-auto of parallel circuit required | PLANNED |
| 389 | RQ280407 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKADI(DV) (DTL) CKT-1 | D | Vertical Jumper replacement for horizontal take off by JHATIKARA Substation & SD Nature defects rectification by JHATIKARA TLM | 15/jun/2026 | 09:00 | 16/jun/2026 | 18:00 | | PLANNED |
| 390 | RQ280418 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-KOTPUTLI (PG) CKT-1 | D | Line Equipment AMP of 401L bay | 15/jun/2026 | 09:00 | 15/jun/2026 | 18:00 | | PLANNED |
| 391 | RQ280459 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER-BHILWARA (RS) CKT-1 | D | Powerline Crossing by under construction Line "765 KV D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existing line and under construction Line. | 15/jun/2026 | 08:00 | 17/jun/2026 | 20:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 392 | RQ280366 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 | D | For Insulator replacement and SD defects rectifications | 15/jun/2026 | 08:00 | 21/jun/2026 | 18:00 | Non-Auto mode of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 required. | PLANNED |
| 393 | RQ280460 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER-BHILWARA (RS) CKT-2 | D | Powerline Crossing by under construction Line "765 KV D/c Beawar Dausa TL under Ajmer TLC office". | 15/jun/2026 | 08:00 | 17/jun/2026 | 20:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 394 | RQ280367 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BANNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 | D | For Insulator replacement and SD defects rectifications | 15/jun/2026 | 08:00 | 21/jun/2026 | 18:00 | Non-Auto mode of 400 KV BANNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 required | PLANNED |
| 395 | RQ280318 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CIGT(DTL) BAHADURGARH(PG) (PG) CKT-1 | D | RECTIFICATION OF SHUTDOWN NATURE DEFECTS | 15/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | Non-auto Mode of 400 KV Bawana (CCGPCL) - Bhiwani(PG) T/L Ckt- 1 & 400 KV Bahadurgarh - Kabulpur T/L Ckt-1 | PLANNED |
| 396 | RQ280360 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1 | D | Shifting From Bay 411-412 to 410A - 411A Bay (PROJECT SS-138) by BHIWADI, Line Equipment AMP of 404L bay by KOTPUTLI & Shutdown nature defects rectification work by NEEMRANA. | 14/jun/2026 | 09:00 | 15/jun/2026 | 17:00 | Shifting From Bay 411-412 to 410A - 411A Bay (PROJECT SS-138) | PLANNED |
| 397 | RQ280416 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1 | D | Non-Auto of line required for PID testing | 14/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | Non-Auto of line required for PID testing | PLANNED |
| 398 | RQ280422 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-MANESAR (PG) CKT-2 | D | Shutdown nature defects rectification work | 13/jun/2026 | 09:00 | 13/jun/2026 | 20:00 | Non auto mode of 400kv Neemrana Manesar ckt-2 | PLANNED |
| 399 | RQ280333 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 | D | To attend shutdown nature defects by Kota & Ajmer | 13/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | This line got LULO at Beawar(Resonia) so changed name is 400 kv Kota-Beawar (Resonia); Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 | PLANNED |
| 400 | RQ280500 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1 | D | LINE DEFECT RECTIFICATION WORK | 13/jun/2026 | 07:00 | 13/jun/2026 | 18:00 | Line defect ertification work | PLANNED |
| 401 | RQ280607 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1 | D | Retrofitting of electro Mechanical 400KV 8B relay with numerical Relay | 12/jun/2026 | 09:30 | 12/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 402 | RQ280421 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-BABA(RS) (NRS36) CKT-1 | D | Shutdown nature defects rectification work | 12/jun/2026 | 09:00 | 12/jun/2026 | 20:00 | Non auto mode of 400kv Neemrana Sikar ckt-2 | PLANNED |
| 403 | RQ280319 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-2 | D | RECTIFICATION OF SHUTDOWN NATURE DEFECTS | 12/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 3 | PLANNED |
| 404 | RQ280402 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BABA(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 | D | For overhead crossing of 400 KV BABA(RS)-SURATGARH by under construction 765KV D/C Bikaner-III Neemrana-II (Part-II) TL | 12/jun/2026 | 08:00 | 19/jun/2026 | 18:00 | For stringing work | PLANNED |
| 405 | RQ280377 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-3 | D | Line Bay AMP work at Hisar end | 12/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | PLANNED |
| 406 | RQ280401 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BABA(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 | D | For overhead crossing of 400 KV BABA(RS)-SURATGARH by under construction 765KV D/C Bikaner-III Neemrana-II (Part-II) TL | 12/jun/2026 | 08:00 | 19/jun/2026 | 18:00 | For stringing work | PLANNED |
| 407 | RQ280492 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-JIND (PG) CKT-1 | D | Attending shutdown nature defect in line | 11/jun/2026 | 10:00 | 11/jun/2026 | 18:00 | | PLANNED |

| | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|---|--|-------------|-------|-------------|-------|---|---------|
| 408 | RQ280606 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2 | D | Retrofitting of electro Mechanical 400KV BB relay with numerical Relay | 11/jun/2026 | 09:30 | 11/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 409 | RQ280458 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | D | Powerline Crossing by under construction Line "765 KV D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existing line and under construction Line. | 11/jun/2026 | 08:00 | 13/jun/2026 | 20:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 410 | RQ280457 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 | D | Powerline Crossing by under construction Line "765 KV D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existing line and under construction Line. | 11/jun/2026 | 08:00 | 13/jun/2026 | 20:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 411 | RQ280376 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-2 | D | Line Bay AMP work at Hisar end | 11/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | | PLANNED |
| 412 | RQ280742 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1 | D | For Bus Bar Differential and LBB relay testing | 10/jun/2026 | 13:00 | 10/jun/2026 | 17:00 | Kindly approve. | PLANNED |
| 413 | RQ280741 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1 | D | For Bus Bar Differential and LBB relay testing | 10/jun/2026 | 09:00 | 10/jun/2026 | 13:00 | Kindly approve. | PLANNED |
| 414 | RQ280623 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHABAD-HISSAR (PG) CKT-1 | D | S/D required for rectification of shutdown nature defects of line. | 10/jun/2026 | 09:00 | 10/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 415 | RQ280499 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-2 | D | LINE DEFECT RECTIFICATION WORK | 10/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | Line defect ectification work | PLANNED |
| 416 | RQ280767 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1 | C | Shut Down Required for NHAI Diversion Work b/w span 37-40 to enable construction of 4/6 lane Mohali (Design Ch. 0+000) to Sirhind (Design Ch. 27+370 Km.) section of new NH-205AG (Design Length-27.370 KM) under Bharatmala Pariyojana. | 10/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | Under Construction head. Kindly approve. | PLANNED |
| 417 | RQ280768 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1 | C | Shut Down Required for NHAI Diversion Work b/w span 37-40 to enable construction of 4/6 lane Mohali (Design Ch. 0+000) to Sirhind (Design Ch. 27+370 Km.) section of new NH-205AG (Design Length-27.370 KM) under Bharatmala Pariyojana. | 10/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | Under Construction head. Kindly approve. | PLANNED |
| 418 | RQ280726 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1 | C | For Destinging and Stringing Work of 600KV S/C Chamera_II-Kishenpur ckt Between Span 237-238-239. (total section Length 872 m) | 10/jun/2026 | 08:00 | 14/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 419 | RQ280740 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1 | D | For Bus Bar Differential and LBB relay testing | 09/jun/2026 | 13:00 | 09/jun/2026 | 17:00 | Kindly approve. | PLANNED |
| 420 | RQ280605 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-4 | D | Retrofitting of electro Mechanical 400KV BB relay with numerical Relay | 09/jun/2026 | 09:30 | 09/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 421 | RQ280739 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1 | D | For Bus Bar Differential and LBB relay testing | 09/jun/2026 | 09:00 | 09/jun/2026 | 13:00 | Kindly approve. | PLANNED |
| 422 | RQ280406 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA-DWARKA (PG) | D | Vertical Jumper replacement for horizontal take off by JHATIKARA Substation & SD Nature defects rectification by JHATIKARA TLM | 09/jun/2026 | 09:00 | 10/jun/2026 | 18:00 | | PLANNED |
| 423 | RQ280604 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-3 | D | Retrofitting of electro Mechanical 400KV BB relay with numerical Relay | 08/jun/2026 | 09:30 | 08/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 424 | RQ280622 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1 | D | AMP and Hotspot attending work in Line Bay | 08/jun/2026 | 09:00 | 08/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 425 | RQ280364 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 | D | For Insulator replacement and SD defects rectifications | 08/jun/2026 | 08:00 | 14/jun/2026 | 18:00 | Non-Auto mode of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 required. | PLANNED |
| 426 | RQ280320 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) | C | Replacement of Damaged Conductor in Span 207 - 208 | 08/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | Non-Auto Mode of 400 KV Sawana (CCGP/PCJ)-Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG)-Hisar T/L Ckt-1 | PLANNED |
| 427 | RQ280336 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-CHITTORGAR(HS) (PG) CKT-1 | D | To attend shutdown nature defects | 08/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | Non auto for 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 | PLANNED |
| 428 | RQ280455 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 | D | Powerline Crossing by under construction Line "765 KV D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existing line and under construction Line. | 08/jun/2026 | 08:00 | 10/jun/2026 | 20:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 429 | RQ280365 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 | D | For Insulator replacement and SD defects rectifications | 08/jun/2026 | 08:00 | 14/jun/2026 | 18:00 | Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 required | PLANNED |
| 430 | RQ280456 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 | D | Powerline Crossing by under construction Line "765 KV D/c Beawar Dausa TL under Ajmer TLC office". 2.) Diamond arrangement of EW and OPGW between existing line and under construction Line. | 08/jun/2026 | 08:00 | 10/jun/2026 | 20:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 431 | RQ280477 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-2 | D | Jumping works of 447 Bay and 453 Bay | 07/jun/2026 | 16:00 | 12/jun/2026 | 23:59 | Non Auto of parallel circuit required | PLANNED |
| 432 | RQ280300 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1 | D | For construction and AMP works by Bikaner 2 & for shutdown defect rectification by Bhadla-2 & Khetri and For scheme checking work | 07/jun/2026 | 16:00 | 10/jun/2026 | 23:59 | Non-auto of parallel circuit required | PLANNED |
| 433 | RQ280386 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 | D | Firm ware upgradation of relay & DTPC addressing & to attend shutdown nature defects by AJMER | 07/jun/2026 | 11:00 | 07/jun/2026 | 23:00 | Firm ware upgradation of relay & DTPC addressing(non-auto mode of ajmer-ajmer ckt-1) | PLANNED |

| | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|---|---|-------------|-------|-------------|-------|---|---------|
| 434 | RQ280428 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2 | D | Defect rectification work & For AMP of Line Bay at Sikar-II Substation by SIKAR-2 TLM & For defect rectification work by KHETRI TLM. | 07/jun/2026 | 09:00 | 10/jun/2026 | 20:00 | non auto of other charge sks required | PLANNED |
| 435 | RQ280339 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 | D | To attend shutdown nature defects by Kota & RELAY TEST by Jaipur(s) | 07/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | Non Auto mode for 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 and 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 | PLANNED |
| 436 | RQ280347 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-3 | D | For Defective insulator replacement work | 07/jun/2026 | 07:00 | 14/jun/2026 | 19:00 | Non Auto for 400KV Maharanibagh-Narela 1&2 | PLANNED |
| 437 | RQ280603 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-1 | D | Retrofitting of electro Mechanical 400KV 8B relay with numerical Relay | 06/jun/2026 | 09:30 | 06/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 438 | RQ280621 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-2 | D | For LBB Relay Retrofitment work | 06/jun/2026 | 09:00 | 06/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 439 | RQ280375 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-1 | D | Line Bay AMP work at Hisar end | 06/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | | PLANNED |
| 440 | RQ280731 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1 | C | S/D required for permanent restoration of Tower which has been restored on ERS after bypassing LOC No 343 which became critical due to unequal settlement of land near and around the tower caused by incessant rains, land slides due to cloud bursts in upper reaches during Aug & Sep'2025 resulting in unequal settlement and subsequently bending of Tower members | 06/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 441 | RQ280732 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2 | D | AR in non auto mode for Permanent restoration of 400 KV Rampur-Nalagarh TL at Tower No 343 CKT-I | 06/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 442 | RQ280602 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGLIHARJ(K)-KISHENPUR(PG) (KSPDCL) CKT-3 | D | Retrofitting of electro Mechanical 400KV 8B relay with numerical Relay | 05/jun/2026 | 09:30 | 05/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 443 | RQ280738 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1 | D | For Relay Testing work of Line & Line Reactor | 05/jun/2026 | 09:00 | 05/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 444 | RQ280463 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2 | D | Powerline Crossing by under construction Line "765 KV D/c Bikaner -3 Neemrana-2 TL " | 05/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 445 | RQ280766 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-NAKODAR(PGS) (PG) CKT-1 | C | Shut Down Required for NHAI Diversion Work b/w span 270-273 to enable construction of 4/6 lane Mohali (Design Ch. 0+000) to Sirhind (Design Ch. 27+370 Km.) section of new NH-205AG (Design Length-27.370 Km) under Bharatmala Pariyojana. | 05/jun/2026 | 08:00 | 25/jun/2026 | 18:00 | Under Construction head. Kindly approve. | PLANNED |
| 446 | RQ280462 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1 | D | Powerline Crossing by under construction Line "765 KV D/c Bikaner -3 Neemrana-2 TL " | 05/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 447 | RQ280765 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 | C | Shut Down Required for NHAI Diversion Work b/w span 270-273 to enable construction of 4/6 lane Mohali (Design Ch. 0+000) to Sirhind (Design Ch. 27+370 Km.) section of new NH-205AG (Design Length-27.370 Km) under Bharatmala Pariyojana. | 05/jun/2026 | 08:00 | 25/jun/2026 | 18:00 | Under Construction head. Kindly approve. | PLANNED |
| 448 | RQ280338 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 | D | To attend shutdown nature defects | 05/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 | PLANNED |
| 449 | RQ280374 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-1 | D | Line Bay AMP work at Hisar end | 05/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | | PLANNED |
| 450 | RQ280299 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV Bikaner_2 (PBTL)-Bikaner_3(PBNTL) (PBNTL) Ckt-4 | D | For construction and AMP works | 04/jun/2026 | 16:00 | 08/jun/2026 | 23:59 | | PLANNED |
| 451 | RQ280385 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 | D | Firm ware upgradation of relay & to attend shutdown nature defects by AJMER | 04/jun/2026 | 11:00 | 04/jun/2026 | 23:00 | Firm ware upgradation of relay(non-auto mode of ajmer-ajmer ckt-2) | PLANNED |
| 452 | RQ280620 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-1 | D | For LBB Relay Retrofitment work, AMP and Hotspot attending work in Line Bay | 04/jun/2026 | 09:00 | 04/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 453 | RQ280399 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1 | D | For overhead crossing of 400KV S/C Suratgarh - Ratangarh by under construction 765KV D/C Bikaner-III Neemrana-II (Part-II) TL | 04/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | For stringing work | PLANNED |
| 454 | RQ280379 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1 | C | Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL | 04/jun/2026 | 08:00 | 06/jun/2026 | 20:00 | Over Head Power Line crossing work | PLANNED |
| 455 | RQ280335 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 | D | To attend shutdown nature defects by Kota & Kankrol | 04/jun/2026 | 08:00 | 07/jun/2026 | 18:00 | Non auto for 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1 | PLANNED |
| 456 | RQ280321 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) | C | Replacement of Damaged Conductor in Span 207 - 208 | 04/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | Non-auto Mode of 400 KV Kabulpaur - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Bhiwani (BBMB) T/L Ckt-1 | PLANNED |
| 457 | RQ280378 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-SIKAR (PG) CKT-1 | C | Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL by KHETRI & Shutdown nature defects rectification work by NEEMRANA. | 04/jun/2026 | 08:00 | 06/jun/2026 | 20:00 | Over Head Power Line crossing work(Non auto mode of 400KV Neemrana Babai ckt-1) | PLANNED |

| | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|---|--|-------------|-------|-------------|-------|--|---------|
| 458 | RQ280400 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVJUN)-RATANGARH(RS) (RS) CKT-2 | D | For overhead crossing of 400kV S/C Suratgarh - Ratangarh by under construction 765kV D/C Bikaner-II Neemrana-II (Part-II) TL | 04/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | For stringing work | PLANNED |
| 459 | RQ280298 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-BIKANER_3(PBNTL) (PNBTL) CKT-3 | D | For construction and AMP works | 03/jun/2026 | 16:00 | 04/jun/2026 | 23:59 | | PLANNED |
| 460 | RQ280601 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHWAR(GIS)-KISHENPUR(PG) (KWTL) CKT-2 | D | Retrofitting of electro Mechanical 400kV BB relay with numerical Relay | 03/jun/2026 | 09:30 | 03/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 461 | RQ280450 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 | D | RELAY TEST | 03/jun/2026 | 09:30 | 03/jun/2026 | 17:30 | | PLANNED |
| 462 | RQ280619 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-3 | D | For LBB Relay Retrofitment work | 03/jun/2026 | 09:00 | 03/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 463 | RQ280432 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 | D | Defect rectification work by SIKAR-2 & For scheme checking work, defect rectification work by KHETRI | 03/jun/2026 | 09:00 | 04/jun/2026 | 20:00 | non auto of other charge cks required | PLANNED |
| 464 | RQ280337 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 | D | To attend shutdown nature defects by Kota & Relay Test by Jaipur | 03/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 | PLANNED |
| 465 | RQ280449 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 | D | RELAY TEST | 02/jun/2026 | 09:30 | 02/jun/2026 | 17:30 | | PLANNED |
| 466 | RQ280734 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 | D | For LBB Relay Retrofitment work in Main bay | 02/jun/2026 | 09:00 | 02/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 467 | RQ280618 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-2 | D | For LBB Relay Retrofitment work | 02/jun/2026 | 09:00 | 02/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 468 | RQ280730 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1 | D | AR in non auto mode for Permanent restoration of 400 KV Rampur-Nalagarh TL at Tower No 343 Ckt-II | 02/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 469 | RQ280729 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2 | C | S/D required for permanent restoration of Tower which has been restored on ERS after bypassing LOC No 343 which became critical due to unequal settlement of land near and around the tower caused by incessant rains, land slides due to cloud bursts in upper reaches during Aug & Sep '2025 resulting in unequal settlement and subsequently bending of Tower members | 02/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 470 | RQ280350 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1 | D | HOTLINE Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 112/0 and Location 113/0 | 02/jun/2026 | 07:00 | 07/jun/2026 | 19:00 | Non-auto mode of 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1 & 400 KV RAPS_C(NP)-KANKROU(PG) (PG) CKT-1 | PLANNED |
| 471 | RQ280351 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROU(PG) (PG) CKT-1 | D | HOTLINE Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 112/0 and Location 113/0 | 02/jun/2026 | 07:00 | 07/jun/2026 | 19:00 | Non-auto mode of 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1 & 400 KV RAPS_C(NP)-KANKROU(PG) (PG) CKT-1 | PLANNED |
| 472 | RQ280476 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-1 | D | Jumping works of 447 Bay and 453 Bay | 01/jun/2026 | 16:00 | 06/jun/2026 | 23:59 | NO AUTO OF PARELLEL CIRCUIT REQUIRED | PLANNED |
| 473 | RQ280600 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DULHASTI(NNH)-KISHENPUR(PG) (PG) CKT-1 | D | Retrofitting of electro Mechanical 400kV BB relay with numerical Relay | 01/jun/2026 | 10:00 | 01/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 474 | RQ280727 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEEWANPOH (PG) CKT-3 | C | S/D required for permanent Restoration of line from ERS to New Tower at Loc No 224-228 and 144 which had failed due to massive landslides and sinking of major chunk of land in village Parnaut in Ramban Gool very near to Line corridor followed by collapse of 03 No towers (Tower Loc No 225,225 & 227) and damage to tower No 228 | 01/jun/2026 | 09:00 | 15/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 475 | RQ280733 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2 | D | LBB Retrofitment of Main Bay in Busbar | 01/jun/2026 | 09:00 | 01/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 476 | RQ280427 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1 | D | Defect rectification work & For AMP of Line Bay at SIKAR-II Substation by SIKAR-2 TLM & For defect rectification work by KHETRI TLM. | 01/jun/2026 | 09:00 | 04/jun/2026 | 20:00 | non auto of other charge cks required | PLANNED |
| 477 | RQ280757 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEEWANPOH (PG) CKT-1 | D | S/D required for removal of avaiation globules to enable online installation of OPGW | 01/jun/2026 | 09:00 | 05/jun/2026 | 18:00 | Under Construction head. Kindly approve. | PLANNED |
| 478 | RQ280759 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEWANPOH(PG)-BAGLIHAR(IK) (JKSPDCL) CKT-1 | D | S/D required for removal of avaiation globules to enable online installation of OPGW | 01/jun/2026 | 09:00 | 05/jun/2026 | 18:00 | Under Construction head. Kindly approve. | PLANNED |
| 479 | RQ280728 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEEWANPOH (PG) CKT-4 | C | S/D required for permanent Restoration of line from ERS to New Tower at Loc No 224-228 and 144 which had failed due to massive landslides and sinking of major chunk of land in village Parnaut in Ramban Gool very near to Line corridor followed by collapse of 03 No towers (Tower Loc No 225,225 & 227) and damage to tower No 228 | 01/jun/2026 | 09:00 | 15/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 480 | RQ280431 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 | D | For scheme checking work,defect rectification work by KHETRI & Defect rectification work by SIKAR-2 | 01/jun/2026 | 09:00 | 02/jun/2026 | 20:00 | non auto of other charge cks required | PLANNED |
| 481 | RQ280758 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGLIHAR(IK)-KISHENPUR(PG) (JKSPDCL) CKT-3 | D | S/D required for removal of avaiation globules to enable online installation of OPGW | 01/jun/2026 | 09:00 | 05/jun/2026 | 18:00 | Under Construction head. Kindly approve. | PLANNED |

| | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|--|--------|---|---|-------------|-------|-------------|-------|---|---------|
| 482 | RQ280388 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BEAWAR-MERTA(RS) (BEAWAR_TL) CKT-1 | | D | For OPGW installation works under 'OPGW-02' Package | 01/jun/2026 | 08:00 | 07/jun/2026 | 18:00 | Non-Auto required for OPGW installation works | PLANNED |
| 483 | RQ280340 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1 | | D | To replace SIS Insulator fitting to DS1 fitting/ To attend shutdown nature defects | 01/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | S/D required timely | PLANNED |
| 484 | RQ280464 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTS)-BIKANER_3(PBNTL) (PBNTL) CKT-3 | | D | Powerline Crossing by under construction Line "400 KV D/c Bikaner -2 Bikaner-3 TL Ckt-1 & 2 ". AP-10 TO AP-11 through Diamond crossing | 01/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 485 | RQ280394 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-2 | | D | For OPGW replacement works between TN-49 to TN-50 | 01/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | Non-Auto required for OPGW replacement works | PLANNED |
| 486 | RQ280393 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-1 | | D | For OPGW replacement works between TN-49 to TN-50 | 01/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | Non-Auto required for OPGW replacement works | PLANNED |
| 487 | RQ280390 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | | D | For OPGW installation works under 'OPGW-02' Package - Shutdown required for Removal of Aviation globules from the earthwire by ULDC/ AJMER, For OPGW installation works under 'OPGW-02' Package - Shutdown required for Re-installation of Aviation globules on OPGW by ULDC/ AJMER & to attend shutdown nature defects by AJMER. | 01/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | Non-Auto required for OPGW installation works(non-auto -mode of Sree cement (beware) -kota 1 & kota-merta TL) | PLANNED |
| 488 | RQ280389 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 | | D | For OPGW installation works under 'OPGW-02' Package | 01/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | Non-Auto required for OPGW installation works | PLANNED |
| 489 | RQ280764 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 | | D | A/R NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023. | 01/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | Under Construction head. Kindly approve. | PLANNED |
| 490 | RQ280461 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1 | | D | Powerline Crossing by under construction Line "765 KV D/c Bikaner -3 Neemrana-2 TL ". | 01/jun/2026 | 08:00 | 02/jun/2026 | 18:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 491 | RQ280763 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1 | | D | A/R NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023. | 01/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | Under Construction head. Kindly approve. | PLANNED |
| 492 | RQ280387 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BEAWAR-KOTA(PG) (BEAWAR_TL) CKT-1 | | D | For OPGW installation works under 'OPGW-02' Package | 01/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | Non-Auto required for OPGW installation works | PLANNED |
| 493 | RQ280465 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV Bikaner_2 (PBTS)-Bikaner_3(PBNTL) (PBNTL) Ckt-4 | | D | Powerline Crossing by under construction Line "400 KV D/c Bikaner -2 Bikaner-3 TL Ckt-1 & 2 ". AP-10 TO AP-11 through Diamond crossing | 01/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 494 | RQ280760 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEEWANPOH (PG) CKT-1 | | D | AR non auto mode required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023 | 01/jun/2026 | 07:00 | 30/jun/2026 | 18:00 | Under Construction head. Kindly approve. | PLANNED |
| 495 | RQ280346 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-2 | | D | For Defective insulator replacement work | 01/jun/2026 | 07:00 | 06/jun/2026 | 19:00 | Non Auto for 400KV Maharanibagh-Narela 3&4 | PLANNED |
| 496 | RQ280762 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEWANPOH(PG)-BAGLIHAR(K) (JKSPDCL) CKT-1 | | D | AR non auto mode required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023 | 01/jun/2026 | 07:00 | 30/jun/2026 | 18:00 | Under Construction head. Kindly approve. | PLANNED |
| 497 | RQ280348 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1 | | D | Powerline crossing work of the under-construction 765 KV D/C Beawar-Mandsaur TL between Location 112/O and Location 113/O requires a shutdown for diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line. | 01/jun/2026 | 07:00 | 01/jun/2026 | 19:00 | shutdown for diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line. | PLANNED |
| 498 | RQ280349 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 | | D | Powerline crossing work of the under-construction 765 KV D/C Beawar-Mandsaur TL between Location 112/O and Location 113/O requires a shutdown for diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line. | 01/jun/2026 | 07:00 | 01/jun/2026 | 19:00 | shutdown for diamond formation of EW/OPGW, and strengthening of the earth-wire peak on both side towers of the existing line. | PLANNED |
| 499 | RQ280761 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGLIHAR(K)-KISHENPUR(PG) (JKSPDCL) CKT-3 | | D | AR non auto mode required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11-09-2023 | 01/jun/2026 | 07:00 | 30/jun/2026 | 18:00 | Under Construction head. Kindly approve. | PLANNED |
| 500 | RQ280345 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHARANIBAGH(PG)-NARELA(PNTL) (PG) CKT-1 | | D | For Defective insulator replacement work | 01/jun/2026 | 07:00 | 06/jun/2026 | 19:00 | Non Auto for 400KV Maharanibagh-Narela 3&4 | PLANNED |
| 501 | RQ281369 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PHAGI-HEERAPURA (RS) CKT-1 | RRVPNL | D | Quarterly maintenance of bay Equipments i.e. CVT, WT & Isolator and Balance AMP work | 29/jun/2026 | 08:00 | 29/jun/2026 | 18:00 | | PLANNED |
| 502 | RQ281388 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2 | RRVPNL | D | Maintenance work of bay equipments and Replacement work of damaged isolators. | 25/jun/2026 | 08:00 | 26/jun/2026 | 18:00 | | PLANNED |
| 503 | RQ281374 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI 5CTPS(APR) (RS) CKT-2 | RRVPNL | D | Maintenance work at both end | 24/jun/2026 | 08:00 | 26/jun/2026 | 18:00 | | PLANNED |
| 504 | RQ281387 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1 | RRVPNL | D | Maintenance work of bay equipments and Replacement work of damaged isolators. | 22/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | | PLANNED |

| | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|---|--------|---|--|-------------|-------|-------------|-------|--|--|---------|
| 505 | RQ281392 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-2 | RRVPNL | D | Alongwith line reactor at Kanknai end for IPS tube erection work, for comm. Of 400/220 Kv, 500 MVA transformer. Opportunity Shutdown may be availed by Kanknai on 23.06.2026. | 22/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | | | PLANNED |
| 506 | RQ281373 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APRI) (RS) CKT-1 | RRVPNL | D | Maintenance work at both end | 22/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | | | PLANNED |
| 507 | RQ281366 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 | RRVPNL | D | Maintenance work at both end | 17/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | | | PLANNED |
| 508 | RQ281365 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 | RRVPNL | D | Maintenance work at both end | 15/jun/2026 | 08:00 | 16/jun/2026 | 18:00 | | | PLANNED |
| 509 | RQ281364 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2 | RRVPNL | D | Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work | 14/jun/2026 | 08:00 | 16/jun/2026 | 18:00 | | | PLANNED |
| 510 | RQ281382 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKANI-GSS PACHPADRA (RS) CKT-1 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 12/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | | PLANNED |
| 511 | RQ281363 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1 | RRVPNL | D | Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work | 11/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | | | PLANNED |
| 512 | RQ281384 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-KANKANI (RS) CKT-1 | RRVPNL | D | Maintenance work at both end | 10/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 513 | RQ281357 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1 | RRVPNL | D | Planned maintenance | 10/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 514 | RQ281368 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-CHHABRA (RS) CKT-1 | RRVPNL | D | Half-Yearly Maintenance & Testing work | 09/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | | PLANNED |
| 515 | RQ281352 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1 | RRVPNL | D | Planned maintenance | 09/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | | PLANNED |
| 516 | RQ281367 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 | RRVPNL | D | Half-Yearly Maintenance & Testing work | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 517 | RQ281349 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1 | RRVPNL | D | Planned maintenance | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 518 | RQ281389 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-HEERAPURA (RS) CKT-1 | RRVPNL | D | Quarterly maintenance work & testing of bay equipment | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 519 | RQ281391 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-1 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 05/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | | | PLANNED |
| 520 | RQ281390 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-MERTA (RS) CKT-1 | RRVPNL | D | Alongwith Line reactor at Merta Quarterly maintenance work & testing of bay equipment | 04/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 521 | RQ281383 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKANI-JAISALMER (RS) CKT-2 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 03/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | | | PLANNED |
| 522 | RQ281379 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-KALISINDH (RS) CKT-1 | RRVPNL | C | Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLN/21.41) (Deposit work of NHAI- Supervision by RVPN) | 03/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | | PLANNED |
| 523 | RQ281385 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-KANKANI (RS) CKT-1 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 01/jun/2026 | 08:00 | 01/jun/2026 | 18:00 | | | PLANNED |
| 524 | RQ281378 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 | RRVPNL | C | for modification work of Raising / Shifting of EHV Lines of NH (Chainage No. 386 + 280) for the Bharatmala Pariyojana of Delhi-vododara expressway - (for Tower erection and stringing work) | 01/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | | | PLANNED |
| 525 | RQ281380 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1 | RRVPNL | C | for modification work of Raising / Shifting of EHV Lines of NH (Chainage No. 386 + 280) for the Bharatmala Pariyojana of Delhi-vododara expressway - (for Tower erection and stringing work) | 01/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | | | PLANNED |
| 526 | RQ281171 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1 | GPTL | D | Firmware Upgradation work | 27/jun/2026 | 10:00 | 27/jun/2026 | 14:00 | | | PLANNED |
| 527 | RQ279935 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV REWA ROAD-PANKI (UP) CKT-1 | UPPTCL | C | * SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR REPLACEMENT OF 50 MVAR LINE REACTOR TO 63 MVAR LINE REACTOR FOR REJUMPING AND | 25/jun/2026 | 10:00 | 30/jun/2026 | 17:00 | | | PLANNED |
| 528 | RQ281060 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2 | UPPTCL | D | "400 kv Busbar Relay Retrofitment A/r of other ckt to be disabled." | 24/jun/2026 | 08:00 | 24/jun/2026 | 16:00 | | | PLANNED |
| 529 | RQ281066 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1 | UPPTCL | D | "400 kv Busbar Relay Retrofitment A/r of other ckt to be disabled." | 23/jun/2026 | 08:00 | 23/jun/2026 | 16:00 | | | PLANNED |
| 530 | RQ279929 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANKI-PANKI TPS (UP) CKT-2 | UPPTCL | C | * SHUTDOWN OF 400KV PANKI-PTPS 1 LINE FOR CONNECTING OF NEW 400KV BUSBAR. | 22/jun/2026 | 10:00 | 22/jun/2026 | 17:00 | | | PLANNED |
| 531 | RQ279928 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BANDA-MAHEBA (UP) CKT-1 | UPPTCL | D | * SHUTDOWN TAKEN FOR 400 KV CT TESTING AND LINE CHARGE FROM 405 TIE BAY | 19/jun/2026 | 06:00 | 19/jun/2026 | 19:00 | | | PLANNED |
| 532 | RQ279934 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANKI-ALGARH (UP) CKT-1 | UPPTCL | C | * SHUTDOWN OF 400KV PANKI-ALGARH LINE FOR CONNECTING OF NEW 400KV BUSBAR. | 18/jun/2026 | 10:00 | 18/jun/2026 | 17:00 | | | PLANNED |
| 533 | RQ279923 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2 | UPPTCL | D | * For Routine maintenance of tower, Jumper Tightening and Polymer Replacement work | 18/jun/2026 | 10:00 | 19/jun/2026 | 18:00 | | | PLANNED |
| 534 | RQ279936 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO-PANKI (UP) CKT-1 | UPPTCL | C | * SHUTDOWN OF 400kv PANKI-UNNAO LINE FOR CONNECTING NEW 400KV BUSBAR. | 17/jun/2026 | 10:00 | 17/jun/2026 | 17:00 | | | PLANNED |
| 535 | RQ279950 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV OBRA_B-SULTANPUR (UP) CKT-1 | UPPTCL | C | * Preventive Maintenance of Bay. | 16/jun/2026 | 10:00 | 16/jun/2026 | 17:00 | | | PLANNED |
| 536 | RQ279930 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANKI-PANKI TPS (UP) CKT-1 | UPPTCL | C | * SHUTDOWN OF 400KV PANKI-PTPS 1 LINE FOR CONNECTING OF NEW 400KV BUSBAR. | 16/jun/2026 | 10:00 | 16/jun/2026 | 17:00 | | | PLANNED |
| 537 | RQ279922 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1 | UPPTCL | D | * for preventive maintenance work | 16/jun/2026 | 09:00 | 19/jun/2026 | 19:00 | | | PLANNED |
| 538 | RQ279941 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO-PANKI (UP) CKT-1 | UPPTCL | C | * Shutdown is required for Bay Maintenance work. | 16/jun/2026 | 09:00 | 16/jun/2026 | 15:00 | | | PLANNED |
| 539 | RQ279916 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AZAMGARH-MAU (UP) CKT-1 | UPPTCL | C | * Preventive Bay Maintenance and Routine testing. | 15/jun/2026 | 10:00 | 15/jun/2026 | 17:00 | | | PLANNED |
| 540 | RQ279942 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-UNNAO (UP) CKT-1 | UPPTCL | C | * Shutdown is required for Bay Maintenance work. | 15/jun/2026 | 09:00 | 15/jun/2026 | 15:00 | | | PLANNED |
| 541 | RQ279949 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1 | UPPTCL | C | * Preventive Maintenance of Bay. | 12/jun/2026 | 10:00 | 12/jun/2026 | 17:00 | | | PLANNED |

| | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------------|---|--|-------------|-------|-------------|-------|--|---|---------|
| 542 | RQ279915 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH-AZAMGARH (UP) CKT-1 | UPPTCL | C | * Preventive Bay Maintenance and Routine testing. | 11/jun/2026 | 10:00 | 11/jun/2026 | 17:00 | | | PLANNED |
| 543 | RQ281067 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2 | UPPTCL | D | "For LBB Retrofitment A/r of other ckt to be disabled." | 11/jun/2026 | 08:00 | 11/jun/2026 | 16:00 | | | PLANNED |
| 544 | RQ281059 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1 | UPPTCL | D | "For LBB Retrofitment A/r of other ckt to be disabled." | 10/jun/2026 | 08:00 | 10/jun/2026 | 16:00 | | | PLANNED |
| 545 | RQ279944 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-2 | UPPTCL | C | * Shutdown is required for Jumper tightening and other maintenance work. | 09/jun/2026 | 09:00 | 09/jun/2026 | 16:00 | | | PLANNED |
| 546 | RQ279914 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1 | UPPTCL | C | * For replacement of main ii distance protection relay and bay maintenance * Shutdown is required for Jumper tightening and other maintenance work. | 08/jun/2026 | 10:00 | 09/jun/2026 | 17:00 | | | PLANNED |
| 547 | RQ279943 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1 | UPPTCL | C | * For preventive maintenance work | 08/jun/2026 | 09:00 | 08/jun/2026 | 16:00 | | | PLANNED |
| 548 | RQ279921 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MURADNAGAR_2-MATHURA (UP) CKT-1 | UPPTCL | D | * For preventive maintenance work | 08/jun/2026 | 09:00 | 14/jun/2026 | 19:00 | | | PLANNED |
| 549 | RQ279919 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-UNNAO (UP) CKT-1 | UPPTCL | D | * Preventive maintenance of 400 KV Unnao Agra Line. | 06/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 550 | RQ279920 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-UNNAO (UP) CKT-1 | UPPTCL | D | * Preventive maintenance of 400 KV Unnao Agra Line. | 06/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 551 | RQ279912 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1 | UPPTCL | C | * For Annual Relay Testing work at 765KV Substation Fatehabad, Agra. | 05/jun/2026 | 10:00 | 05/jun/2026 | 19:00 | | | PLANNED |
| 552 | RQ279927 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 | UPPTCL | D | * Routine testing and maintenance work | 04/jun/2026 | 10:00 | 06/jun/2026 | 18:00 | | | PLANNED |
| 553 | RQ279901 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SAMBAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 | UPPTCL | D | AMP WORK | 03/jun/2026 | 10:00 | 03/jun/2026 | 14:00 | | | PLANNED |
| 554 | RQ279913 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AZAMGARH-GORAKHPUR (UP) CKT-1 | UPPTCL | C | * Shutdown is required for preventive bay maintenance and routine testing. | 02/jun/2026 | 10:00 | 02/jun/2026 | 17:00 | | | PLANNED |
| 555 | RQ279900 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SAMBAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1 | UPPTCL | D | AMP WORK | 02/jun/2026 | 10:00 | 02/jun/2026 | 14:00 | | | PLANNED |
| 556 | RQ279947 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-2 | UPPTCL | C | * for preventive maintenance work | 02/jun/2026 | 10:00 | 02/jun/2026 | 17:00 | | | PLANNED |
| 557 | RQ279924 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1 | UPPTCL | D | * Routine testing and maintenance work | 01/jun/2026 | 10:00 | 03/jun/2026 | 18:00 | | | PLANNED |
| 558 | RQ279933 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV REWA ROAD-PANKI (UP) CKT-1 | UPPTCL | C | * SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR REPLACEMENT OF 50 MVAR LINE X REACTOR TO 63 MVAR LINE REACTOR FOR OPENING OF JUMP | 01/jun/2026 | 10:00 | 04/jun/2026 | 17:00 | | | PLANNED |
| 559 | RQ279904 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHAHJAHANPUR(PG)-ROSA(UJC) (UP) CKT-1 | UPPTCL | C | Tie bay breaker SD required on continuous for pole inspection of V and B phases. Breaker Testing. | 01/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | | This line will remain charged from main breaker. No interruption of power will happen | PLANNED |
| 560 | RQ279946 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1 | UPPTCL | C | for preventive maintenance work | 01/jun/2026 | 08:00 | 01/jun/2026 | 17:00 | | | PLANNED |
| 561 | RQ280674 | OCC_243 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1 | HVPNL | D | To attend the drone survey observations. | 25/jun/2026 | 09:00 | 25/jun/2026 | 18:00 | | | PLANNED |
| 562 | RQ280675 | OCC_243 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2 | HVPNL | D | To attend the drone survey observations. | 22/jun/2026 | 09:00 | 22/jun/2026 | 18:00 | | | PLANNED |
| 563 | RQ281035 | OCC_243 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2 | HVPNL | D | For maintenance of 400KV Breaker | 16/jun/2026 | 10:00 | 16/jun/2026 | 17:00 | | | PLANNED |
| 564 | RQ281034 | OCC_243 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1 | HVPNL | D | For maintenance of 400KV Breaker | 15/jun/2026 | 10:00 | 15/jun/2026 | 17:00 | | | PLANNED |
| 565 | RQ281028 | OCC_243 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2 | HVPNL | D | Checking and inspecting of tripping coils/Mechanism | 08/jun/2026 | 10:00 | 08/jun/2026 | 17:00 | | | PLANNED |
| 566 | RQ280673 | OCC_243 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2 | HVPNL | D | To attend the drone survey observations like worn out conductor repairing | 08/jun/2026 | 09:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 567 | RQ281027 | OCC_243 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1 | HVPNL | D | Checking and inspecting of tripping coils/Mechanism | 07/jun/2026 | 10:00 | 07/jun/2026 | 17:00 | | | PLANNED |
| 568 | RQ280672 | OCC_243 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1 | HVPNL | D | To attend the drone survey observations like worn out conductor repairing | 05/jun/2026 | 09:00 | 05/jun/2026 | 18:00 | | | PLANNED |
| 569 | RQ279925 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2 | POWERGRID,UPPTCL | D | * For Routine maintenance of tower, Jumper Tightening and Polymer Replacement work | 22/jun/2026 | 10:00 | 23/jun/2026 | 18:00 | | | PLANNED |
| 570 | RQ279926 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1 | POWERGRID,UPPTCL | D | * For Routine maintenance of tower, Jumper Tightening and Polymer Replacement work | 16/jun/2026 | 10:00 | 17/jun/2026 | 18:00 | | | PLANNED |
| 571 | RQ281046 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2 | POWERGRID,UPPTCL | D | "RECTIFICATION OF SHUTDOWN NATURE DEFECTS A/r of other ckt to be disabled." | 13/jun/2026 | 08:00 | 13/jun/2026 | 16:00 | | | PLANNED |
| 572 | RQ281049 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1 | POWERGRID,UPPTCL | D | AUTORECLOSE OF TO FACILITATE SHUT DOWN OF 400 KV VARANASI SAHUPURI 2 LINE | 13/jun/2026 | 08:00 | 13/jun/2026 | 16:00 | | | PLANNED |
| 573 | RQ279937 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1 | POWERGRID,UPPTCL | C | * General maintenance and related work will be carried out during this shut down period. | 09/jun/2026 | 07:00 | 09/jun/2026 | 13:00 | | | PLANNED |
| 574 | RQ279940 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2 | POWERGRID,UPPTCL | C | * Shutdown is required for Bay Maintenance work. | 06/jun/2026 | 09:00 | 06/jun/2026 | 16:00 | | | PLANNED |
| 575 | RQ279938 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADR(NT)-GR.NOIDA(UPC) (PG) CKT-1 | POWERGRID,UPPTCL | C | General maintenance and related work will be carried out during this shut down period. | 05/jun/2026 | 07:00 | 05/jun/2026 | 13:00 | | | PLANNED |
| 576 | RQ279910 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2 | POWERGRID,UPPTCL | C | * For Annual Relay Testing work at 765KV Substation Fatehabad, Agra. | 04/jun/2026 | 10:00 | 04/jun/2026 | 19:00 | | | PLANNED |
| 577 | RQ279939 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 | POWERGRID,UPPTCL | C | * Shutdown is required for Bay Maintenance work. | 04/jun/2026 | 09:00 | 04/jun/2026 | 16:00 | | | PLANNED |
| 578 | RQ279911 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1 | POWERGRID,UPPTCL | C | * For Annual Relay Testing work at 765KV Substation Fatehabad, Agra. | 03/jun/2026 | 10:00 | 03/jun/2026 | 19:00 | | | PLANNED |
| 579 | RQ281416 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GARATHA(UP)-ORAI(PG) (UP) CKT-1 | POWERGRID,UPPTCL | D | FOR INSULATOR REPLACEMENT WORK | 01/jun/2026 | 08:00 | 02/jun/2026 | 16:00 | | | PLANNED |
| 580 | RQ280778 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2 | PTCL | D | General maintenance | 22/jun/2026 | 08:00 | 22/jun/2026 | 18:00 | | | PLANNED |
| 581 | RQ280779 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) CKT-2 | PTCL | D | General maintenance due to problem in breaker of main bay of Talwandi-Muktsar circuit | 22/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | | | PLANNED |
| 582 | RQ280786 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) CKT-1 | PTCL | D | General maintenance | 15/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | | PLANNED |
| 583 | RQ280785 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | PTCL | D | General maintenance | 15/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | | PLANNED |
| 584 | RQ280772 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2 | PTCL | D | General maintenance | 12/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | | PLANNED |

| | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|---|----------------------|---|--|-------------|-------|-------------|-------|--|--|---------|
| 585 | RQ280784 | OCC_243 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(P5) CKT-1 | PSTCL | D | due to problem of breaker in Main bay of Talwandi -Muktsar circuit. | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 586 | RQ280678 | OCC_243 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(P5G)-MAKHU(P5) (P5) CKT-2 | PSTCL | D | Tree cutting and Jumper tightening TN 90 to 120 | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 587 | RQ280783 | OCC_243 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (P5) CKT-1 | PSTCL | D | General maintenance | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 588 | RQ280664 | OCC_243 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(P5G)-MOGA(PG) (P5) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 05/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | | | PLANNED |
| 589 | RQ280662 | OCC_243 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) CKT-2 | PSTCL | D | General maintenance | 04/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 590 | RQ280659 | OCC_243 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(P5G)-MAKHU(P5) (P5) CKT-2 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 03/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | | | PLANNED |
| 591 | RQ280657 | OCC_243 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(P5G)-MAKHU(P5) (P5) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 01/jun/2026 | 08:00 | 01/jun/2026 | 18:00 | | | PLANNED |
| 592 | RQ280782 | OCC_243 | slidcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) CKT-1 | PSTCL | D | General maintenance | 01/jun/2026 | 08:00 | 01/jun/2026 | 18:00 | | | PLANNED |
| 593 | RQ281381 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BEAWAR-MERTA(R5) (BEAWAR_TL) CKT-1 | POWERGRID,BEAWAR_TL | D | Quarterly maintenance work & testing of bay equipment | 22/jun/2026 | 08:00 | 22/jun/2026 | 18:00 | | | PLANNED |
| 594 | RQ281348 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-MEERUT (PG) CKT-2 | POWERLINK,POWERGRID | D | LBB Relay Retrofitting work in Meerut-2 Line Reactor | 21/jun/2026 | 08:00 | 21/jun/2026 | 18:00 | | | PLANNED |
| 595 | RQ281347 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-MEERUT (PG) CKT-1 | POWERLINK,POWERGRID | D | LBB Relay Retrofitting work in Meerut-1 Line Reactor | 20/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | | | PLANNED |
| 596 | RQ281162 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-2 | THDC | D | "AMP of Line and Line Bay work A/r of other ckt to be disabled." | 18/jun/2026 | 08:00 | 18/jun/2026 | 16:00 | | | PLANNED |
| 597 | RQ281161 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-1 | THDC | D | "AMP of Line and Line Bay work A/r of other ckt to be disabled." | 15/jun/2026 | 08:00 | 15/jun/2026 | 16:00 | | | PLANNED |
| 598 | RQ279948 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1 | UPPTCL,PGYTL | C | * Preventive Maintenance of Bay. | 15/jun/2026 | 10:00 | 15/jun/2026 | 17:00 | | | PLANNED |
| 599 | RQ279945 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOHANLALGANJ (PGYTL)-UNNAO(UP) (PGYTL) CKT-1 | UPPTCL,PGYTL | C | * Shutdown is required for Jumper tightening and other maintenance work. Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL | 11/jun/2026 | 09:00 | 11/jun/2026 | 16:00 | | | PLANNED |
| 600 | RQ281450 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-BABA(R5) (NRSS36) CKT-1 | POWERGRID,NRSS36 | D | Half-Yearly Maintenance and Installing & Commissioning of repaired Main-1 Distance Relay ABB REL670 in place of defective relay by protection wing | 13/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | | PLANNED |
| 601 | RQ281362 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-SANGOD GSS (R5) CKT-1 | RRVPLN,SANGOD_TSL_RS | D | Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLN/21.41) (Deposit work of NHAJ- Supervision by RVPN) | 10/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 602 | RQ281377 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KALISINDH-SANGOD GSS (R5) CKT-1 | RRVPLN,SANGOD_TSL_RS | C | Replacement of insulators and other maintenance work | 03/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | | PLANNED |
| 603 | RQ281145 | OCC_243 | slidcuk_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1 | PTCUL | D | Perment restoration of Transmission Line from ERS to new constructed tower No -42 SD Defects Rectification & Hardware Correction & Tightening Work | 05/jun/2026 | 08:00 | 14/jun/2026 | 18:00 | | Perment restoration of Transmission Line from ERS to new constructed tower No - 42 | PLANNED |
| 604 | RQ281361 | OCC_243 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(MT)-PARBATI POOLING BANALAL(PG) (PKTCL) CKT-1 | PKTCL,POWERGRID | C | Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL | 05/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | | | PLANNED |
| 605 | RQ281372 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALWAR(ATIL)-HINDAUN(R5) (ATIL) CKT-1 | ATSL | D | Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL | 05/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 606 | RQ281447 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2 | PBTS | D | Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL | 04/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | | | PLANNED |
| 607 | RQ281446 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1 | PBTS | D | Process based LBB testing of Main Bay 432 (Kanpur-Allahabad 2 line main bay) | 01/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | | | PLANNED |
| 608 | RQ281232 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 2 AT KANPUR(PG) | POWERGRID | D | 400 kv Busbar Relay Retrofitment | 30/jun/2026 | 12:00 | 30/jun/2026 | 19:00 | | | PLANNED |
| 609 | RQ281242 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 2 AT MAINPUR(PG) | POWERGRID | D | Process based LBB testing of Main Bay 429 (Kanpur-Kanpur GIS-2 line main bay) | 29/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | | | PLANNED |
| 610 | RQ281214 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 2 AT KANPUR(PG) | POWERGRID | D | 400 kv Busbar Relay Retrofitment | 26/jun/2026 | 12:00 | 26/jun/2026 | 19:00 | | | PLANNED |
| 611 | RQ281241 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 1 AT MAINPUR(PG) | POWERGRID | D | Process based LBB testing of Main Bay ICT-2 Main bay (430 Main Bay) | 26/jun/2026 | 08:00 | 28/jun/2026 | 18:00 | | | PLANNED |
| 612 | RQ281234 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | POWERGRID | D | Process based LBB testing of Main Bay 427 (Kanpur-Kanpur GIS-1 line main bay) | 22/jun/2026 | 12:00 | 22/jun/2026 | 19:00 | | | PLANNED |
| 613 | RQ281213 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | POWERGRID | D | Process based LBB testing of ICT-1 Tie bay (425 Tie Bay) | 21/jun/2026 | 08:00 | 21/jun/2026 | 18:00 | | | PLANNED |
| 614 | RQ281216 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | POWERGRID | D | Process based LBB testing of Main Bay ICT-1 Main bay (426 Main Bay) | 17/jun/2026 | 12:00 | 17/jun/2026 | 19:00 | | | PLANNED |
| 615 | RQ281217 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 2 AT KANPUR(PG) | POWERGRID | D | Process based LBB testing of Main Bay 414 (Auraiya-2- line main bay) | 16/jun/2026 | 12:00 | 16/jun/2026 | 19:00 | | | PLANNED |
| 616 | RQ281231 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | POWERGRID | D | 400KV Busbar retrofiting works at Allahabad SS. | 16/jun/2026 | 09:00 | 30/jun/2026 | 18:00 | | | PLANNED |
| 617 | RQ281203 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 2 AT ALLAHABAD(PG) | POWERGRID | D | Bus AMP Work | 15/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | | | PLANNED |
| 618 | RQ281208 | OCC_243 | cpcc3_sd | BUS | 400 KV VINDHYACHAL-WEST(PG) - BUS 2 | POWERGRID | C | AMP WORK | 15/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | | | PLANNED |
| 619 | RQ281206 | OCC_243 | cpcc3_sd | BUS | 400 KV VINDHYACHAL-NORTH(PG) - BUS 2 | POWERGRID | C | Process based LBB testing of Main Bay 412 (BLB-2 line main bay) | 15/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | | | PLANNED |
| 620 | RQ281236 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | POWERGRID | D | AMP WORK | 12/jun/2026 | 12:00 | 12/jun/2026 | 19:00 | | | PLANNED |
| 621 | RQ281243 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 2 AT SOHAWAL(PG) | POWERGRID | D | AMP WORK | 10/jun/2026 | 09:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 622 | RQ281204 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 2 AT BALIA(PG) | POWERGRID | D | Process based LBB testing of Main Bay 418 (Auraiya-1 line main bay) | 09/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | | PLANNED |
| 623 | RQ281211 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | POWERGRID | D | AMP & Valve Hall Ventilation Upgradation | 08/jun/2026 | 12:00 | 08/jun/2026 | 19:00 | | | PLANNED |
| 624 | RQ281207 | OCC_243 | cpcc3_sd | BUS | 400 KV VINDHYACHAL-WEST(PG) - BUS 1 | POWERGRID | C | AMP WORK | 08/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 625 | RQ281205 | OCC_243 | cpcc3_sd | BUS | 400 KV VINDHYACHAL-NORTH(PG) - BUS 1 | POWERGRID | C | Process based LBB testing of Main Bay 420 (Ballabgarh-3 line main bay) | 08/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 626 | RQ281212 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 2 AT KANPUR(PG) | POWERGRID | D | 400KV Busbar retrofiting works at Allahabad SS. | 04/jun/2026 | 12:00 | 04/jun/2026 | 19:00 | | | PLANNED |
| 627 | RQ281202 | OCC_243 | cpcc3_sd | BUS | 400KV BUS 1 AT ALLAHABAD(PG) | POWERGRID | D | | 01/jun/2026 | 09:00 | 15/jun/2026 | 18:00 | | | PLANNED |

| | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|----------------------------------|---|--|-------------|-------|-------------|-------|--|---|---------|
| 628 | RQ280088 | OCC_243 | cpec1_sd | BUS | 400 KV FATEHGARH_III(PG) - BUS 2 | D | For Bus Sectionlaizer Commissioning | 26/jun/2026 | 16:00 | 30/jun/2026 | 23:59 | | | PLANNED |
| 629 | RQ280100 | OCC_243 | cpec1_sd | BUS | 400KV BUS 2 AT HISSAR(PG) | C | For Upcoming ICT 4 commissioning work—For Bus bar stability test & other balance works, shutdown in construction category only | 26/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | | Shutdown on continuous basis for ICT 4 commissioning work, SD may be availed in parts ie. multiple times. | PLANNED |
| 630 | RQ280046 | OCC_243 | cpec1_sd | BUS | 400KV BUS 2 AT SONIPAT(PG) | C | Construction activities of SS 62 T package (Conversion of Twin Moose Conductor into Quad Conductor) | 25/jun/2026 | 09:00 | 25/jun/2026 | 18:00 | | | PLANNED |
| 631 | RQ280062 | OCC_243 | cpec1_sd | BUS | 400 KV NARELA(PNTL) - BUS 2 | D | Bus Bar extension work & relay testing for substation extension of 765 KV Sikar II line bays at Narela | 23/jun/2026 | 09:00 | 23/jun/2026 | 18:00 | | | PLANNED |
| 632 | RQ280701 | OCC_243 | cpec2_sd | BUS | 400KV BUS 1 AT ABDULLAPUR(PG) | D | Testing of LBB Retrofitment of Main Bays in Busbar | 22/jun/2026 | 15:00 | 22/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 633 | RQ280061 | OCC_243 | cpec1_sd | BUS | 400 KV NARELA(PNTL) - BUS 1 | D | Bus Bar extension work & relay testing for substation extension of 765 KV Sikar II line bays at Narela | 22/jun/2026 | 09:00 | 22/jun/2026 | 18:00 | | | PLANNED |
| 634 | RQ280047 | OCC_243 | cpec1_sd | BUS | 400KV BUS 1 AT SONIPAT(PG) | C | Construction activities of SS 62 T package (Conversion of Twin Moose Conductor into Quad Conductor) | 22/jun/2026 | 09:00 | 22/jun/2026 | 18:00 | | | PLANNED |
| 635 | RQ280058 | OCC_243 | cpec1_sd | BUS | 400KV BUS 4 AT JHATIKARA(PG) | D | For construction work of Bay 419 and 420 | 22/jun/2026 | 08:00 | 24/jun/2026 | 18:00 | | | PLANNED |
| 636 | RQ280087 | OCC_243 | cpec1_sd | BUS | 400 KV FATEHGARH_III(PG) - BUS 1 | D | For Bus Sectionlaizer Commissioning | 21/jun/2026 | 16:00 | 25/jun/2026 | 23:59 | | | PLANNED |
| 637 | RQ280099 | OCC_243 | cpec1_sd | BUS | 400KV BUS 1 AT HISSAR(PG) | C | For Upcoming ICT 4 commissioning work—For Bus bar stability test & other balance works, shutdown in construction category only | 21/jun/2026 | 08:00 | 25/jun/2026 | 18:00 | | Shutdown on continuous basis for ICT 4 commissioning work, SD may be availed in parts ie. multiple times. | PLANNED |
| 638 | RQ280067 | OCC_243 | cpec1_sd | BUS | 400KV Bus 1 at Kankrol(PG) | D | FOR COMMISSIONING RELATED ACTIVITIES FOR 416 BAY | 20/jun/2026 | 09:00 | 22/jun/2026 | 18:00 | | | PLANNED |
| 639 | RQ280064 | OCC_243 | cpec1_sd | BUS | 400KV BUS 2 AT KOTPUTLI(PG) | D | Attending Punch points of NEW Bay 412 | 18/jun/2026 | 09:00 | 18/jun/2026 | 18:00 | | | PLANNED |
| 640 | RQ280057 | OCC_243 | cpec1_sd | BUS | 400KV BUS 3 AT JHATIKARA(PG) | D | For construction work of Bay 419 and 420 | 18/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | | | PLANNED |
| 641 | RQ280063 | OCC_243 | cpec1_sd | BUS | 400KV BUS 1 AT KOTPUTLI(PG) | D | Attending Punch points of NEW Bay 411 | 17/jun/2026 | 09:00 | 17/jun/2026 | 18:00 | | | PLANNED |
| 642 | RQ280700 | OCC_243 | cpec2_sd | BUS | 400KV BUS 2 AT ABDULLAPUR(PG) | D | Testing of LBB Retrofitment of Main Bays in Busbar | 16/jun/2026 | 15:00 | 16/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 643 | RQ280589 | OCC_243 | cpec2_sd | BUS | 400KV BUS 2 AT KISHENPUR(PG) | C | Retrofitment of electro Mechanical 400KV BB relay with numerical Relay | 16/jun/2026 | 09:30 | 30/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 644 | RQ280098 | OCC_243 | cpec1_sd | BUS | 400KV BUS 2 AT HISSAR(PG) | C | For Upcoming ICT 4 commissioning work—For isolator, IPS, ICT jack bus erection in Switchyard, shutdown in construction category only | 16/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | | Shutdown on continuous basis for ICT 4 commissioning work, SD may be availed in parts ie. multiple times. | PLANNED |
| 645 | RQ280044 | OCC_243 | cpec1_sd | BUS | 400KV BUS 2 AT SONIPAT(PG) | C | Construction activities of SS 62 T package (Conversion of Twin Moose Conductor into Quad Conductor) | 15/jun/2026 | 09:00 | 17/jun/2026 | 18:00 | | | PLANNED |
| 646 | RQ280056 | OCC_243 | cpec1_sd | BUS | 400KV BUS 2 AT JHATIKARA(PG) | D | For construction work of ICT-5 Bay | 15/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | | | PLANNED |
| 647 | RQ280076 | OCC_243 | cpec1_sd | BUS | 400 KV FATEHGARH_III(PG) - BUS 5 | D | BUS BAR TESTING FOR BAY 449 | 13/jun/2026 | 16:00 | 14/jun/2026 | 23:59 | | | PLANNED |
| 648 | RQ280595 | OCC_243 | cpec2_sd | BUS | 400KV BUS 4 AT MOGA(PG) | D | For LBB Relay Retrofitment work | 13/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 649 | RQ280699 | OCC_243 | cpec2_sd | BUS | 400KV BUS 2 AT ABDULLAPUR(PG) | D | Testing of LBB Retrofitment of Main Bays in Busbar | 12/jun/2026 | 15:00 | 12/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 650 | RQ280045 | OCC_243 | cpec1_sd | BUS | 400KV BUS 1 AT SONIPAT(PG) | C | Construction activities of SS 62 T package (Conversion of Twin Moose Conductor into Quad Conductor) | 12/jun/2026 | 09:00 | 12/jun/2026 | 18:00 | | | PLANNED |
| 651 | RQ280075 | OCC_243 | cpec1_sd | BUS | 400 KV FATEHGARH_III(PG) - BUS 5 | D | BUS BAR TESTING FOR BAY 446 | 11/jun/2026 | 16:00 | 12/jun/2026 | 23:59 | | | PLANNED |
| 652 | RQ280086 | OCC_243 | cpec1_sd | BUS | 400 KV FATEHGARH_III(PG) - BUS 4 | D | For Bus Sectionlaizer Commissioning | 11/jun/2026 | 16:00 | 20/jun/2026 | 23:59 | | | PLANNED |
| 653 | RQ280055 | OCC_243 | cpec1_sd | BUS | 400KV BUS 1 AT JHATIKARA(PG) | D | For construction work of ICT-5 Bay | 11/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | | | PLANNED |
| 654 | RQ280594 | OCC_243 | cpec2_sd | BUS | 400KV BUS 3 AT MOGA(PG) | C | For LBB Relay Retrofitment work and SF6 leakage attending work | 11/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 655 | RQ280102 | OCC_243 | cpec1_sd | BUS | 400KV BUS 2 AT BAGHPAT(PG) | D | For SF6 Gas Quality AMP of GIS Gas Compartment | 11/jun/2026 | 08:00 | 11/jun/2026 | 23:00 | AMP SF6 Gas Quality | | PLANNED |
| 656 | RQ280703 | OCC_243 | cpec2_sd | BUS | 400KV BUS 2 AT HAMIRPUR(PG) | D | For Bus Bar Differential and LBB relay testing | 10/jun/2026 | 09:00 | 10/jun/2026 | 19:00 | Kindly approve. | | PLANNED |
| 657 | RQ280097 | OCC_243 | cpec1_sd | BUS | 400KV BUS 1 AT HISSAR(PG) | C | For Upcoming ICT 4 commissioning work—For isolator, IPS, ICT jack bus erection in Switchyard, shutdown in construction category only | 10/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | Shutdown on continuous basis for ICT 4 commissioning work, SD may be availed in parts ie. multiple times. | PLANNED |
| 658 | RQ280031 | OCC_243 | cpec1_sd | BUS | 400 KV BIKANER_2 (PBTSU) - BUS 2 | D | AMP and construction works | 09/jun/2026 | 16:00 | 13/jun/2026 | 23:59 | | | PLANNED |
| 659 | RQ280074 | OCC_243 | cpec1_sd | BUS | 400 KV FATEHGARH_III(PG) - BUS 5 | D | JUMPERING WORK FOR BAY 449 | 09/jun/2026 | 16:00 | 10/jun/2026 | 23:59 | | | PLANNED |
| 660 | RQ280033 | OCC_243 | cpec1_sd | BUS | 400 KV BIKANER_2 (PBTSU) - BUS 4 | D | AMP and construction works | 09/jun/2026 | 16:00 | 14/jun/2026 | 23:59 | | | PLANNED |
| 661 | RQ280698 | OCC_243 | cpec2_sd | BUS | 400KV BUS 2 AT ABDULLAPUR(PG) | D | Testing of LBB Retrofitment of Main Bays in Busbar | 09/jun/2026 | 15:00 | 09/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 662 | RQ280702 | OCC_243 | cpec2_sd | BUS | 400KV BUS 1 AT HAMIRPUR(PG) | D | For Bus Bar Differential and LBB relay testing | 09/jun/2026 | 09:00 | 09/jun/2026 | 19:00 | Kindly approve. | | PLANNED |
| 663 | RQ280101 | OCC_243 | cpec1_sd | BUS | 400KV BUS 1 AT BAGHPAT(PG) | D | For SF6 Gas Quality AMP of GIS Gas Compartment | 09/jun/2026 | 08:00 | 09/jun/2026 | 23:00 | AMP SF6 Gas Quality | | PLANNED |
| 664 | RQ280073 | OCC_243 | cpec1_sd | BUS | 400 KV FATEHGARH_III(PG) - BUS 5 | D | JUMPERING WORK FOR 446 | 07/jun/2026 | 16:00 | 08/jun/2026 | 23:59 | | | PLANNED |
| 665 | RQ280043 | OCC_243 | cpec1_sd | BUS | 400 KV Khetri (PKTSL) - Bus 2 | D | For scheme checking work | 06/jun/2026 | 09:00 | 06/jun/2026 | 18:00 | | | PLANNED |
| 666 | RQ280042 | OCC_243 | cpec1_sd | BUS | 400 KV Khetri (PKTSL) - Bus 1 | D | For scheme checking work | 05/jun/2026 | 09:00 | 05/jun/2026 | 18:00 | | | PLANNED |
| 667 | RQ280694 | OCC_243 | cpec2_sd | BUS | 400KV BUS 2 AT MALERKOTLA(PG) | C | For Bus-Bar 2 extension related work,pertaining ICT-4 augmentation work at Malerkotla SS. | 05/jun/2026 | 08:00 | 07/jun/2026 | 18:00 | Under Construction head. Kindly approve. | | PLANNED |

| | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|----------------|---|-----------|---|---|-------------|-------|-------------|-------|---|---------|
| 668 | RQ280052 | OCC_243 | cpec1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 4 | | C | Augmentation of 400KV ICT (N-1) in Section-II | 04/jun/2026 | 17:30 | 04/jun/2026 | 23:59 | Erection of Isolator 89A of bay 438 | PLANNED |
| 669 | RQ280030 | OCC_243 | cpec1_sd | BUS | 400 KV BIKANER_2 (PBTSU) - BUS 1 | | D | AMP and construction works | 04/jun/2026 | 16:00 | 09/jun/2026 | 23:59 | | PLANNED |
| 670 | RQ280697 | OCC_243 | cpec2_sd | BUS | 400KV BUS 2 AT ABDULLAPUR(PG) | | D | Testing of LBB Retrofitment of Main Bays in Busbar | 04/jun/2026 | 15:00 | 04/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 671 | RQ280593 | OCC_243 | cpec2_sd | BUS | 400KV BUS 2 AT NEWWANPOHIP(G) | | D | AMP & Busbar Testing | 04/jun/2026 | 09:00 | 04/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 672 | RQ280597 | OCC_243 | cpec2_sd | BUS | 400KV BUS 2 AT SAMBA(PG) | | D | AMP of BUS and Protection system Testing | 04/jun/2026 | 09:00 | 04/jun/2026 | 17:00 | Kindly approve. | PLANNED |
| 673 | RQ280051 | OCC_243 | cpec1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 3 | | C | Augmentation of 400KV ICT (N-1) in Section-II | 03/jun/2026 | 17:30 | 03/jun/2026 | 23:59 | Erection of Isolator 89A of bay 436 | PLANNED |
| 674 | RQ280032 | OCC_243 | cpec1_sd | BUS | 400 KV BIKANER_2 (PBTSU) - BUS 3 | | D | AMP and construction works | 03/jun/2026 | 16:00 | 08/jun/2026 | 23:59 | | PLANNED |
| 675 | RQ280592 | OCC_243 | cpec2_sd | BUS | 400KV BUS 1 AT NEWWANPOHIP(G) | | D | AMP & Busbar Testing | 03/jun/2026 | 09:00 | 03/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 676 | RQ280696 | OCC_243 | cpec2_sd | BUS | 400KV BUS 2 AT ABDULLAPUR(PG) | | D | Testing of LBB Retrofitment of Main Bays in Busbar | 02/jun/2026 | 15:00 | 02/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 677 | RQ280069 | OCC_243 | cpec1_sd | BUS | 400KV BUS 1 AT JAIPUR SOUTH(PG) | | C | ICT 3 COMMISSIONING WORK | 02/jun/2026 | 09:00 | 07/jun/2026 | 18:00 | | PLANNED |
| 678 | RQ280596 | OCC_243 | cpec1_sd | BUS | 400KV BUS 1 AT SAMBA(PG) | | D | AMP of BUS and Protection system Testing | 02/jun/2026 | 09:00 | 02/jun/2026 | 17:00 | Kindly approve. | PLANNED |
| 679 | RQ280105 | OCC_243 | cpec1_sd | BUS | 400 KV RAMGARH_II(PR2TL) - Bus 1 | | D | FOR Bus bar Stability for STATCOM BAY COMMISSIONING | 02/jun/2026 | 08:00 | 02/jun/2026 | 18:00 | FOR Bus bar Stability for STATCOM BAY COMMISSIONING | PLANNED |
| 680 | RQ280085 | OCC_243 | cpec1_sd | BUS | 400 KV FATEHGARH_III(PG) - BUS 3 | | D | For Bus Sectionlaizer Commissioning | 01/jun/2026 | 16:00 | 10/jun/2026 | 23:59 | | PLANNED |
| 681 | RQ280072 | OCC_243 | cpec1_sd | BUS | 400 KV FATEHGARH_III(PG) - BUS 6 | | D | CONSTRUCTION WORKS | 01/jun/2026 | 16:00 | 06/jun/2026 | 23:59 | | PLANNED |
| 682 | RQ280695 | OCC_243 | cpec2_sd | BUS | 400KV BUS 1 AT ABDULLAPUR(PG) | | D | Testing of LBB Retrofitment of Main Bays in Busbar | 01/jun/2026 | 15:00 | 01/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 683 | RQ280588 | OCC_243 | cpec2_sd | BUS | 400KV BUS 1 AT KISHENPUR(PG) | | C | Retrofitting of electro Mechanical 400KV BB relay with numerical Relay | 01/jun/2026 | 09:30 | 15/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 684 | RQ280693 | OCC_243 | cpec2_sd | BUS | 400KV BUS 1 AT MALERKOTLA(PG) | | C | For Bus-Bar-I extension related work,pertaining ICT-4 augmentation work at Malerkotla SS. | 01/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | Under Construction head. Kindly approve. | PLANNED |
| 685 | RQ281307 | OCC_243 | sliders_sd | BUS | 400KV BUS 2 AT JDHPUR(RS) | RRVPNL | D | IPS tube erection work, for comm. Of 400/220 KV, 500 MVA ICT-3 to be commissioned transformer. | 24/jun/2026 | 08:00 | 25/jun/2026 | 18:00 | | PLANNED |
| 686 | RQ281315 | OCC_243 | sliders_sd | BUS | 400KV BUS 2KANKANI(RS) | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 22/jun/2026 | 08:00 | 22/jun/2026 | 18:00 | | PLANNED |
| 687 | RQ281306 | OCC_243 | sliders_sd | BUS | 400KV BUS 1 AT JDHPUR(RS) | RRVPNL | D | IPS tube erection work, for comm. Of 400/220 KV, 500 MVA ICT-3 to be commissioned transformer. | 22/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | | PLANNED |
| 688 | RQ281314 | OCC_243 | sliders_sd | BUS | 400KV BUS 1KANKANI(RS) | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 19/jun/2026 | 08:00 | 19/jun/2026 | 18:00 | | PLANNED |
| 689 | RQ281318 | OCC_243 | sliders_sd | BUS | 400KV BUS 2 AT BHADLA(RS) | RRVPNL | C | bay 5B ICT-4 Main bay CB to Main bus isolator IPS Tube Erection work by AEN (T&C) RVPN Bhadla | 15/jun/2026 | 17:00 | 16/jun/2026 | 18:00 | | PLANNED |
| 690 | RQ281309 | OCC_243 | sliders_sd | BUS | 400KV BUS 2 AT MERTA(RS) | RRVPNL | D | Quarterly maintenance work & testing of bay equipment | 15/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | PLANNED |
| 691 | RQ281313 | OCC_243 | sliders_sd | BUS | 400KV BUS 2 AT PHAGI(RS) | RRVPNL | D | For the tightening of clamps & connectors of inter-connection of 6" IPS AL tube and interconnection from main Bus to isolator for 400KV Bays. | 12/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | PLANNED |
| 692 | RQ281308 | OCC_243 | sliders_sd | BUS | 400KV BUS 1 AT MERTA(RS) | RRVPNL | D | Quarterly maintenance work & testing of bay equipment | 12/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | PLANNED |
| 693 | RQ281317 | OCC_243 | sliders_sd | BUS | 400KV BUS 2 AT BHADLA(RS) | RRVPNL | C | Bay 5B ICT-4 Main bay jack Bus to isolator Suspension Hardware erection Work & BPI Erection Work | 10/jun/2026 | 17:00 | 11/jun/2026 | 05:00 | | PLANNED |
| 694 | RQ281312 | OCC_243 | sliders_sd | BUS | 400KV BUS 2 AT HEERAPURA(RS) | RRVPNL | D | Testing work of 400 KV side bay Equipments and SAS testing | 02/jun/2026 | 08:00 | 02/jun/2026 | 18:00 | | PLANNED |
| 695 | RQ281316 | OCC_243 | sliders_sd | BUS | 400KV BUS 2 AT BHADLA(RS) | RRVPNL | C | Shutdown required due to 400KV Main Bay 5B Main Bus isolator to jack bus jumper dismantling Work by AEN (T&C) Bhadla | 01/jun/2026 | 17:00 | 02/jun/2026 | 05:00 | | PLANNED |
| 696 | RQ281311 | OCC_243 | sliders_sd | BUS | 400KV BUS 1 AT HEERAPURA(RS) | RRVPNL | D | Testing work of 400 KV side bay Equipments and SAS testing | 01/jun/2026 | 08:00 | 01/jun/2026 | 18:00 | | PLANNED |
| 697 | RQ279870 | OCC_243 | ntpcos_sd | BUS | 400KV BUS 1 AT SINGRAULI(NT) | NTPC | C | GEN-04 BUS-01 ISOLATOR CHANGE | 15/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | BUS-01 SHUTDOWN REQUIRED | PLANNED |
| 698 | RQ280548 | OCC_243 | singrauli_sd | BUS | 400KV BUS 2 AT SINGRAULI(NT) | NTPC | C | GEN04 BUS 2 ISOLATOR CHNAGE | 10/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | GEN WILL BE CHARGED THROUGH TBC | PLANNED |
| 699 | RQ279874 | OCC_243 | ntpcos_sd | BUS | 400KV BUS 1 AT SINGRAULI(NT) | NTPC | C | ICT-1 BUS A ISOLATOR REPLACEMENT | 04/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | ICT will be charged through transfer breaker | PLANNED |
| 700 | RQ279962 | OCC_243 | stuup_sd | BUS | 400 KV RAMPUR_PRSTL (UP) - BUS 2 | UPPTCL | C | Bus GD Replacement works | 10/jun/2026 | 09:00 | 16/jun/2026 | 17:00 | | PLANNED |
| 701 | RQ280998 | OCC_243 | cpec1_sd | BUS | 400 KV BHADLA_3(PB3TL) - BUS 2 | PB3TL | D | To Clear CC Observation Point | 01/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | PLANNED |
| 702 | RQ281304 | OCC_243 | cpec3_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON AGRA-BHIWADI (PG) CKT-1 @AGRA(PG) | POWERGRID | D | AMP OF SWITCHABLE LINE REACTOR BAY | 12/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | PLANNED |
| 703 | RQ281305 | OCC_243 | cpec3_sd | LINE REACTOR | 80 MVAR SWITCHABLE LR ON 400 KV AGRA-SIKAR (PG) CKT-2 @AGRA(PG) | POWERGRID | D | 400KV Agra Sikar-2 Line reactor AMP works | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | PLANNED |
| 704 | RQ280568 | OCC_243 | cpec2_sd | BR/BSR/MSC/MSR | 63 MVAR BUS REACTOR NO 1 AT 400KV KISHENPUR(PG) | POWERGRID | D | Retrofitting of electro Mechanical 400KV BB relay with numerical Relay | 29/jun/2026 | 09:30 | 29/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 705 | RQ280569 | OCC_243 | cpec2_sd | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 2 AT 400KV KISHENPUR(PG) | POWERGRID | D | Retrofitting of electro Mechanical 400KV BB relay with numerical Relay | 29/jun/2026 | 09:30 | 29/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 706 | RQ280688 | OCC_243 | cpec2_sd | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV ABDULLAPUR(PG) | POWERGRID | D | LBB Retrofitment of Main Bay in Busbar | 22/jun/2026 | 09:00 | 22/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 707 | RQ280286 | OCC_243 | cpec1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) | POWERGRID | C | Integration of BR to STATCOM | 22/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | | PLANNED |
| 708 | RQ280279 | OCC_243 | cpec1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV AJMER(PG) | POWERGRID | D | PRV SWITCH REPLACEMENT WORK | 20/jun/2026 | 16:00 | 20/jun/2026 | 23:00 | | PLANNED |
| 709 | RQ280297 | OCC_243 | cpec1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG) | POWERGRID | D | AMP WORK | 17/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | | PLANNED |
| 710 | RQ280277 | OCC_243 | cpec1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG) | POWERGRID | D | AMP WORK | 15/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | PLANNED |

| | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|----------------|---|----------------|---|--|-------------|-------|-------------|-------|---|--|---------|
| 711 | RQ280295 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG) | POWERGRID | D | AMP WORK | 12/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | | PLANNED |
| 712 | RQ280289 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG) | POWERGRID | C | CSD REPLACEMENT & PRD SWITCH REPLACEMENT | 11/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | | PLANNED |
| 713 | RQ280690 | OCC_243 | cpcc2_sd | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV HAMIRPUR(PG) | POWERGRID | D | For Bus Bar Differential and LBB relay testing | 10/jun/2026 | 13:00 | 10/jun/2026 | 17:00 | Kindly approve. | | PLANNED |
| 714 | RQ280294 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG) | POWERGRID | D | AMP WORK | 10/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 715 | RQ280689 | OCC_243 | cpcc2_sd | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV HAMIRPUR(PG) | POWERGRID | D | For Bus Bar Differential and LBB relay testing | 09/jun/2026 | 13:00 | 09/jun/2026 | 17:00 | Kindly approve. | | PLANNED |
| 716 | RQ281258 | OCC_243 | cpcc3_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV MAINPUR(PG) | POWERGRID | D | for AMP Work | 06/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | | | PLANNED |
| 717 | RQ281338 | OCC_243 | sliders_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS) | POWERGRID | D | Maintenance and testing work of bay equipments . | 04/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 718 | RQ280285 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG) | POWERGRID | C | for shifting Bus Reactor to 416 Bay for Augmentation of Transformation Capacity at Kankroli SS | 03/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | | | PLANNED |
| 719 | RQ280276 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG) | POWERGRID | D | CSD FINE TUNNING WORK | 01/jun/2026 | 08:00 | 01/jun/2026 | 18:00 | | | PLANNED |
| 720 | RQ280278 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG) | POWERGRID | C | shutdown of BR-3 is required to undertake the firewall construction work in Construction category , Since positioing of ICT-4 is just adjacent to BR-3 | 01/jun/2026 | 08:00 | 25/jun/2026 | 18:00 | | | PLANNED |
| 721 | RQ281437 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG) | POWERGRID | C | shutdown of BR-3 is required to undertake the firewall construction work in Construction category , Since positioing of ICT-4 is just adjacent to BR-3 | 01/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | to be availed from 15.05.2026 to 31.05.2026 | | PLANNED |
| 722 | RQ280691 | OCC_243 | cpcc2_sd | BR/BSR/MSC/MSR | 63 MVAR BUS REACTOR NO 1 AT 400KV DEHAR(BB) | POWERGRID,BBMB | D | For AMP & Relay Testing work of Bus Reactor at BBMB Dehar | 26/jun/2026 | 09:00 | 26/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 723 | RQ280692 | OCC_243 | cpcc2_sd | BR/BSR/MSC/MSR | 63 MVAR BUS REACTOR NO 2 AT 400KV DEHAR(BB) | POWERGRID,BBMB | D | For AMP & Relay Testing work of Bus Reactor at BBMB Dehar | 26/jun/2026 | 09:00 | 26/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 724 | RQ281342 | OCC_243 | sliders_sd | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS) | RRVPLN | D | Preventive maintenance & Testing of bay and equipments | 24/jun/2026 | 08:00 | 24/jun/2026 | 18:00 | | | PLANNED |
| 725 | RQ281341 | OCC_243 | sliders_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 2 AT 400 KV SURATGARH SCTPS(RVUN) | RRVPLN | C | For Annual Maintenance works, electrical testing & attending oil leakages, oil filtration of Line Reactor. | 11/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | | | PLANNED |
| 726 | RQ281340 | OCC_243 | sliders_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV SURATGARH SCTPS(RVUN) | RRVPLN | C | For Annual Maintenance works, electrical testing & attending oil leakages, oil filtration of Line Reactor. | 08/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 727 | RQ281339 | OCC_243 | sliders_sd | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS) | RRVPLN | D | Maintenance and testing work of bay equipments . | 06/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | | | PLANNED |
| 728 | RQ280555 | OCC_243 | slidcgs_sd | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) | PSTCL | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 20/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | | | PLANNED |
| 729 | RQ280787 | OCC_243 | slidcgs_sd | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PGS) | PSTCL | D | Periodic Maintenance | 02/jun/2026 | 08:00 | 02/jun/2026 | 18:00 | | | PLANNED |
| 730 | RQ280283 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV NARELA(PNTL) | PNTL | D | CSD FINE TUNNING WORK & PUNCH POINT WORK | 20/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | | | PLANNED |
| 731 | RQ280272 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTL) | PBTL | D | For AMP works and CSD fine tuning works | 13/jun/2026 | 16:00 | 18/jun/2026 | 23:00 | | | PLANNED |
| 732 | RQ280271 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTL) | PBTL | D | For AMP works and CSD fine tuning works | 05/jun/2026 | 16:00 | 10/jun/2026 | 23:00 | | | PLANNED |
| 733 | RQ280275 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL) | PKTSL | D | AMP WORK | 13/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | | | PLANNED |
| 734 | RQ279958 | OCC_243 | stuuup_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBAL, PSTL (UP) | UPPTCL | D | AMP WORK | 07/jun/2026 | 10:00 | 07/jun/2026 | 17:00 | | | PLANNED |
| 735 | RQ279908 | OCC_243 | stuuup_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV REWA ROAD(UP) | UPPTCL | C | Oil Filtration & Annual Testing | 01/jun/2026 | 08:00 | 02/jun/2026 | 18:00 | Minimum requirement of reactor during this period | | PLANNED |
| 736 | RQ281002 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 2 AT 400 KV BHADLA_3(PB3TL) | PB3TL | D | Fine tuning of CSD & CT Oil sampling | 05/jun/2026 | 16:00 | 06/jun/2026 | 22:00 | | | PLANNED |
| 737 | RQ281001 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_3(PB3TL) | PB3TL | D | Fine tuning of CSD & CT Oil sampling | 03/jun/2026 | 16:00 | 04/jun/2026 | 22:00 | | | PLANNED |
| 738 | RQ280292 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 3 AT 400 KV FATEHGARH_III(PG) | PRTL | D | FOR PUNCHPOINT RECTIFICATION WORK | 03/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 739 | RQ280290 | OCC_243 | cpcc1_sd | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 4 AT 400 KV FATEHGARH_III(PG) | PRTL | D | FOR PUNCHPOINT RECTIFICATION WORK | 01/jun/2026 | 08:00 | 02/jun/2026 | 18:00 | | | PLANNED |
| 740 | RQ280671 | OCC_243 | jhakri_sd | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV NATHPA JHAKRI(SJ) | SJVNL | C | The peaking season is about to start as per the past observation and during this period the voltage level of the transmission line become about 400 KV. So, we have to disconnect the Bus Reactor to optimize the voltage level. The shutdown for Bus Reactor is required w.e.f 01.06.2026 to 20.09.2026. You are requested to approve for the same. The shutdown requested period is tentative and may be adjusted based on operational requirements of the Grid. | 01/jun/2026 | 10:00 | 20/Sep/2026 | 18:00 | The shutdown requested period is tentative and may be adjusted based on operational requirements of the Grid. | | PLANNED |
| 741 | RQ280881 | OCC_243 | cpcc1_sd | BAY | 428 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID) | POWERGRID | D | AMP WORK | 29/jun/2026 | 15:00 | 29/jun/2026 | 23:00 | | | PLANNED |

| | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|-----|--|-------------|---|---|-------------|-------|-------------|-------|--|--|---------|
| 770 | RQ280941 | OCC_243 | cpcc1_sd | BAY | 408 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AND FUTURE AT ROORKEE(PG) | POWERGRID | D | AMP WORK | 05/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | | | PLANNED |
| 771 | RQ280876 | OCC_243 | cpcc1_sd | BAY | 417 TIE BAY - SVC NO 1(-300/+400MVAR) AT 400 KV KANKROL(PG) AND FUTURE | POWERGRID | C | FOR COMMISSIONING OF 416 FUTURE BAY FOR REACTOR | 03/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | | | PLANNED |
| 772 | RQ280903 | OCC_243 | cpcc1_sd | BAY | 408 TIE BAY - 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV JAIPUR SOUTH(PG) (POWERGRID) | POWERGRID | C | ICT 3 COMMISSIONING WORK | 01/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | | | PLANNED |
| 773 | RQ281229 | OCC_243 | cpcc1_sd | BAY | 412 MAIN BAY - 400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-1 (PB_DAUSA_TL) AT 400 KV DAUSA(PBDTL) | PB_DAUSA_TL | D | AMP WORK | 26/jun/2026 | 08:00 | 26/jun/2026 | 18:00 | | | PLANNED |
| 774 | RQ281228 | OCC_243 | cpcc1_sd | BAY | 411 TIE BAY - 125 MVAR BUS REACTOR NO 2 AT 400 KV DAUSA(PBDTL) (PB_DAUSA_TL) AND 400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2 AT 400 KV DAUSA(PBDTL) (PB_DAUSA_TL) | PB_DAUSA_TL | D | AMP WORK | 25/jun/2026 | 08:00 | 25/jun/2026 | 18:00 | | | PLANNED |
| 775 | RQ281227 | OCC_243 | cpcc1_sd | BAY | 410 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400 KV DAUSA(PBDTL) (PB_DAUSA_TL) AT 400 KV DAUSA(PBDTL) | PB_DAUSA_TL | D | AMP WORK | 24/jun/2026 | 08:00 | 24/jun/2026 | 18:00 | | | PLANNED |
| 776 | RQ281226 | OCC_243 | cpcc1_sd | BAY | 409 MAIN BAY - 400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2 (PB_DAUSA_TL) AT 400 KV DAUSA(PBDTL) | PB_DAUSA_TL | D | AMP WORK | 23/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | | | PLANNED |
| 777 | RQ281225 | OCC_243 | cpcc1_sd | BAY | 408 TIE BAY - 400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2 (PB_DAUSA_TL) AND 765/400 KV 1500 MVA ICT 2 AT DAUSA(PBDTL) AT 400 KV DAUSA(PBDTL) (PB_DAUSA_TL) | PB_DAUSA_TL | D | AMP WORK | 22/jun/2026 | 08:00 | 22/jun/2026 | 18:00 | | | PLANNED |
| 778 | RQ281224 | OCC_243 | cpcc1_sd | BAY | 407 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT DAUSA(PBDTL) (PB_DAUSA_TL) AT 400 KV DAUSA(PBDTL) | PB_DAUSA_TL | D | AMP WORK | 21/jun/2026 | 08:00 | 21/jun/2026 | 18:00 | | | PLANNED |
| 779 | RQ281223 | OCC_243 | cpcc1_sd | BAY | 406 MAIN BAY - 400 KV DAUSA(PBDTL) - BUS 2 (PB_DAUSA_TL) AND 400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-2 AT 400 KV DAUSA(PBDTL) (PB_DAUSA_TL) | PB_DAUSA_TL | D | AMP WORK | 20/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | | | PLANNED |
| 780 | RQ281222 | OCC_243 | cpcc1_sd | BAY | 405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV DAUSA(PBDTL) (PB_DAUSA_TL) AND 400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-2 AT 400 KV DAUSA(PBDTL) (PB_DAUSA_TL) | PB_DAUSA_TL | D | AMP WORK | 19/jun/2026 | 08:00 | 19/jun/2026 | 18:00 | | | PLANNED |
| 781 | RQ281221 | OCC_243 | cpcc1_sd | BAY | 404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV DAUSA(PBDTL) (PB_DAUSA_TL) AT 400 KV DAUSA(PBDTL) | PB_DAUSA_TL | D | AMP WORK | 18/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | | | PLANNED |
| 782 | RQ281220 | OCC_243 | cpcc1_sd | BAY | 403 MAIN BAY - 400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1 (PB_DAUSA_TL) AND 400 KV DAUSA(PBDTL) - BUS 2 AT 400 KV DAUSA(PBDTL) (PB_DAUSA_TL) | PB_DAUSA_TL | D | AMP WORK | 17/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | | | PLANNED |
| 783 | RQ281219 | OCC_243 | cpcc1_sd | BAY | 402 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT DAUSA(PBDTL) (PB_DAUSA_TL) AND 400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1 AT 400 KV DAUSA(PBDTL) (PB_DAUSA_TL) | PB_DAUSA_TL | D | AMP WORK | 16/jun/2026 | 08:00 | 16/jun/2026 | 18:00 | | | PLANNED |
| 784 | RQ281218 | OCC_243 | cpcc1_sd | BAY | 401 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT DAUSA(PBDTL) (PB_DAUSA_TL) AT 400 KV DAUSA(PBDTL) | PB_DAUSA_TL | D | AMP WORK | 15/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | | PLANNED |
| 785 | RQ281434 | OCC_243 | sliders_sd | BAY | 40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS) | RRVPNL | D | Quarterly maintenance work & testing of bay equipment | 24/jun/2026 | 08:00 | 24/jun/2026 | 18:00 | | | PLANNED |
| 786 | RQ281421 | OCC_243 | sliders_sd | BAY | 408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1 | RRVPNL | D | Maintenance work of associated equipments of the Bay | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 787 | RQ281424 | OCC_243 | sliders_sd | BAY | 406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS) | RRVPNL | D | Maintenance work of associated equipments of the Bay | 05/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | | | PLANNED |
| 788 | RQ281396 | OCC_243 | sliders_sd | BAY | 409-52C MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) | RRVPNL | D | Half-Yearly Maintenance & Testing work | 04/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 789 | RQ281423 | OCC_243 | sliders_sd | BAY | 405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS) | RRVPNL | D | Maintenance work of associated equipments of the Bay | 04/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 790 | RQ281422 | OCC_243 | sliders_sd | BAY | 404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS) | RRVPNL | D | Maintenance work of associated equipments of the Bay | 03/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | | | PLANNED |

| | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|-----|--|--------|---|--|-------------|-------|-------------|-------|---|--|---------|
| 791 | RQ281397 | OCC_243 | slcdrs_sd | BAY | 403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL) | RRVPNL | D | Half-Yearly Maintenance & Testing work | 03/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | | | PLANNED |
| 792 | RQ280902 | OCC_243 | cpcc1_sd | BAY | 40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS) | RRVPNL | C | For drive overhauling work of the CB | 02/jun/2026 | 15:00 | 04/jun/2026 | 23:00 | | | PLANNED |
| 793 | RQ281398 | OCC_243 | slcdrs_sd | BAY | 403-52D MAIN BAY - 400 KV ANTA-SANGOD GSS (RS) CKT-1 (RRVPNL) AT 400 KV ANTA(RS) | RRVPNL | D | Half-Yearly Maintenance & Testing work | 02/jun/2026 | 08:00 | 02/jun/2026 | 18:00 | | | PLANNED |
| 794 | RQ281425 | OCC_243 | slcdrs_sd | BAY | 402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS) | RRVPNL | D | Maintenance work of associated equipments of the Bay | 02/jun/2026 | 08:00 | 02/jun/2026 | 18:00 | | | PLANNED |
| 795 | RQ281426 | OCC_243 | slcdrs_sd | BAY | 401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS) | RRVPNL | D | Maintenance work of associated equipments of the Bay | 01/jun/2026 | 08:00 | 01/jun/2026 | 18:00 | | | PLANNED |
| 796 | RQ280654 | OCC_243 | slcdrs_sd | BAY | 418 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1 AT RAJPURA(PS) | PSSTCL | D | Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments. | 23/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | | | PLANNED |
| 797 | RQ280648 | OCC_243 | slcdrs_sd | BAY | 412 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS) | PSSTCL | D | Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments. | 16/jun/2026 | 08:00 | 16/jun/2026 | 18:00 | | | PLANNED |
| 798 | RQ280646 | OCC_243 | slcdrs_sd | BAY | 411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL) | PSSTCL | D | Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments. | 15/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | | PLANNED |
| 799 | RQ280645 | OCC_243 | slcdrs_sd | BAY | 409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS) | PSSTCL | D | Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments. | 11/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | | | PLANNED |
| 800 | RQ280642 | OCC_243 | slcdrs_sd | BAY | 406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS) | PSSTCL | D | Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments. | 09/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | | PLANNED |
| 801 | RQ280639 | OCC_243 | slcdrs_sd | BAY | 405 TIE BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL) | PSSTCL | D | Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments. | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 802 | RQ280634 | OCC_243 | slcdrs_sd | BAY | 408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE | PSSTCL | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 05/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | | | PLANNED |
| 803 | RQ280633 | OCC_243 | slcdrs_sd | BAY | 409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) | PSSTCL | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 02/jun/2026 | 08:00 | 02/jun/2026 | 18:00 | | | PLANNED |
| 804 | RQ281406 | OCC_243 | slcdrs_sd | BAY | 414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR) | APL | D | Annual maintenance & testing of 400KV CB & CT | 23/jun/2026 | 08:00 | 23/jun/2026 | 18:00 | | | PLANNED |
| 805 | RQ281407 | OCC_243 | slcdrs_sd | BAY | 407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR) | APL | D | Overhauling of R-pole of 400KV CB (Abnormal DCRM signature) | 11/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | | | PLANNED |
| 806 | RQ281408 | OCC_243 | slcdrs_sd | BAY | 403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR) | APL | D | Overhauling of R-pole of 400KV CB (Abnormal DCRM signature) | 08/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 807 | RQ281404 | OCC_243 | slcdrs_sd | BAY | 408 TIE BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) AND 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 | APRL | D | Annual maintenance & testing of 400KV CB & CT | 19/jun/2026 | 08:00 | 19/jun/2026 | 18:00 | | | PLANNED |
| 808 | RQ281405 | OCC_243 | slcdrs_sd | BAY | 402 TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AND 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR) AT 400 KV KAWAI SCTPS(APR) | APRL | D | Annual maintenance & testing of 400KV CB & CT | 17/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | | | PLANNED |
| 809 | RQ279959 | OCC_243 | stuup_sd | BAY | 410 MAIN BAY - 400 KV SAMBAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBAL_PRSTL (UP) | UPPTCL | C | CB INTERRUPTER REPLACEMENT WORK | 18/jun/2026 | 10:00 | 27/jun/2026 | 17:00 | | | PLANNED |
| 810 | RQ281277 | OCC_243 | cpcc1_sd | BAY | 211 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BHADLA_3(PB3TL) (PB3TL) AT 400 KV BHADLA_3(PB3TL) | PB3TL | D | CT oil sampling | 17/jun/2026 | 12:00 | 17/jun/2026 | 16:00 | | | PLANNED |
| 811 | RQ279886 | OCC_243 | ntpcos_sd | BAY | 435 MAIN BAY - 400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-2 (NTPC) | NTPC | C | 400KV GE BREAKER OH WORK - X3552 THROUGH OEM | 17/jun/2026 | 08:00 | 24/jun/2026 | 18:00 | 400KV BAY NO. 35 SHUTDOWN REQUIRED. PO CONTRACT IS EXPIRING SOON. | | PLANNED |
| 812 | RQ279872 | OCC_243 | ntpcos_sd | BAY | 404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT) | NTPC | C | GEN-04 BUS-01 ISOLATOR CHANGE | 15/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | GEN 04 WILL BE CHARGED THROUGH TRANSFER BAY | | PLANNED |
| 813 | RQ279871 | OCC_243 | ntpcos_sd | BAY | 404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT) | NTPC | C | GEN-04 WILL BE CHARGED THROUGH TBC BAY | 10/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | NO SHUTDOWN REQUIRED, BUS-02 ISOLATOR WILL BE REPLACED | | PLANNED |
| 814 | RQ280550 | OCC_243 | singrauli_sd | BAY | 404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT) | NTPC | C | GEN04 BUS2 ISOLATOR CHANGE | 10/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | GEN04 WILL BE CHARGED THROUGH TBC | | PLANNED |
| 815 | RQ279883 | OCC_243 | ntpcos_sd | BAY | 429 MAIN BAY - 400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-1 (NTPC) | NTPC | C | 400KV GE BREAKER OH WORK - X2952 THROUGH OEM | 09/jun/2026 | 08:00 | 16/jun/2026 | 18:00 | 400KV BAY NO. 29 SHUTDOWN REQUIRED. PO CONTRACT IS EXPIRING SOON. | | PLANNED |
| 816 | RQ281332 | OCC_243 | rappc_sd | BAY | 417 TIE BAY - 400KV RAPS_(NP)-SHUJALPUR(PG) (UNDEF) CKT-1 AND 400KV RAPS_(NP)-SHUJALPUR(PG) (UNDEF) CKT-2 AT RAPS_(NP) | NPCL | C | PM checks will be carried out on Shujapur ckt-01 bay equipments and its line reactor | 16/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | | | PLANNED |
| 817 | RQ281333 | OCC_243 | rappc_sd | BAY | 416 MAIN BAY - 400KV RAPS_(NP)-SHUJALPUR(PG) (UNDEF) CKT-1 AT RAPS_(NP) | NPCL | C | PM checks will be carried out on Shujapur ckt-01 bay equipments and its line reactor | 16/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | | | PLANNED |

| | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|-----------|---|---|-------------|-------|-------------|-------|--|--|---------|---------|
| 818 | RQ281336 | OCC_243 | rappc_sd | BAY | 417 TIE BAY - 400KV RAPS_C(NP)-SHUALPUR(PG) (UNDEF) CKT-1 AND 400KV RAPS_C(NP)-SHUALPUR(PG) (UNDEF) CKT-2 AT RAPS_C(NP) | NPCL | C | PM checks will be carried on Shujapur line-2 elements and its line reactor. | 09/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | | | PLANNED | |
| 819 | RQ281330 | OCC_243 | rappc_sd | BAY | 418 MAIN BAY - 400KV RAPS_C(NP)-SHUALPUR(PG) (UNDEF) CKT-2 AT RAPS_C(NP) | NPCL | C | PM CHECKS IS TO BE CARRIED OUT OF SHUALPUR CKT-02 bay EQUIPMENTS AND ITS LINE REACTOR | 09/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | main and tie breaker will be open .Line will be shutdown | | | PLANNED |
| 820 | RQ281335 | OCC_243 | rappc_sd | BAY | 418 MAIN BAY - 400KV RAPS_C(NP)-SHUALPUR(PG) (UNDEF) CKT-2 AT RAPS_C(NP) | NPCL | C | PM checks will be carried on Shujapur line-2 elements and its line reactor. | 09/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | | | PLANNED | |
| 821 | RQ281063 | OCC_243 | apl_sd | BAY | 401C MAIN BAY - 400 KV MAHINDERGARH(APL)-BHIWANI(PG) (ATI) CKT-2 (ADANI) AT 400 KV MAHINDERGARH(APL) | ADANI | D | Annual Maintenance | 12/jun/2026 | 09:00 | 12/jun/2026 | 18:00 | | | PLANNED | |
| 822 | RQ281051 | OCC_243 | apl_sd | BAY | 401B TIE BAY - 400 KV MAHINDERGARH(APL)-BHIWANI(PG) (PG) CKT-4 (ADANI) AND 400 KV MAHINDERGARH(APL)-BHIWANI(PG) (ATI) CKT-2 AT 400 KV MAHINDERGARH(APL) (ADANI) | ADANI | D | Annual Maintenance | 11/jun/2026 | 09:00 | 11/jun/2026 | 18:00 | | | PLANNED | |
| 823 | RQ281050 | OCC_243 | apl_sd | BAY | 401A MAIN BAY - 400 KV MAHINDERGARH(APL)-BHIWANI(PG) (PG) CKT-4 (ADANI) AT 400 KV MAHINDERGARH(APL) | ADANI | D | Annual Maintenance | 10/jun/2026 | 09:00 | 10/jun/2026 | 18:00 | | | PLANNED | |
| 824 | RQ281299 | OCC_243 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KANPUR(PG) | POWERGRID | D | LBB testing of Tie Bay-431 after retrofitment of old LBB relay with process bus LBB relay through protection operation of 400 kv Kanpur Allahabad 2 | 30/jun/2026 | 14:00 | 30/jun/2026 | 18:00 | | | PLANNED | |
| 825 | RQ281283 | OCC_243 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MAINPUR(PG) | POWERGRID | D | 400 kv Busbar Relay Retrofitment | 20/jun/2026 | 10:00 | 20/jun/2026 | 18:00 | | | PLANNED | |
| 826 | RQ281284 | OCC_243 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MAINPUR(PG) | POWERGRID | D | 400 kv Busbar Relay Retrofitment | 19/jun/2026 | 10:00 | 19/jun/2026 | 18:00 | | | PLANNED | |
| 827 | RQ281294 | OCC_243 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KANPUR(PG) | POWERGRID | C | Retrofitment of entire conventional protection system of 315 MVA ICT 2 with Process bus based protection/ SAS system | 18/jun/2026 | 10:00 | 22/jun/2026 | 18:00 | | | PLANNED | |
| 828 | RQ281282 | OCC_243 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MAINPUR(PG) | POWERGRID | D | For LBB Retrofitment | 16/jun/2026 | 10:00 | 16/jun/2026 | 18:00 | | | PLANNED | |
| 829 | RQ281281 | OCC_243 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MAINPUR(PG) | POWERGRID | D | For LBB Retrofitment | 15/jun/2026 | 10:00 | 15/jun/2026 | 18:00 | | | PLANNED | |
| 830 | RQ281295 | OCC_243 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) | POWERGRID | C | Retrofitment of entire conventional protection system of 315 MVA ICT 1 with Process bus based protection/ SAS system | 13/jun/2026 | 10:00 | 17/jun/2026 | 18:00 | | | PLANNED | |
| 831 | RQ281303 | OCC_243 | cpcc3_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 1 AT BALIA(PG) | POWERGRID | C | REPLACEMENT OF IV BUSHINGS | 08/jun/2026 | 06:00 | 09/jun/2026 | 11:59 | | | PLANNED | |
| 832 | RQ281300 | OCC_243 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG) | POWERGRID | D | AMP WORK | 01/jun/2026 | 10:00 | 01/jun/2026 | 18:00 | | | PLANNED | |
| 833 | RQ281296 | OCC_243 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG) | POWERGRID | D | FOR ICT#3 AMP WORK. | 01/jun/2026 | 10:00 | 01/jun/2026 | 18:00 | | | PLANNED | |
| 834 | RQ280029 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 10 AT Fatehgarh_III(PG) | | D | For Punch Point Rectification | 29/jun/2026 | 16:00 | 30/jun/2026 | 23:59 | | | PLANNED | |
| 835 | RQ280028 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 9 AT Fatehgarh_III(PG) | | D | For Punch Point Rectification | 27/jun/2026 | 16:00 | 28/jun/2026 | 23:59 | | | PLANNED | |
| 836 | RQ280579 | OCC_243 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG) | | D | Retrofitting of electro Mechanical 400KV BB relay with numerical Relay | 27/jun/2026 | 09:30 | 27/jun/2026 | 18:00 | Kindly approve. | | PLANNED | |
| 837 | RQ280011 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG) | | D | TBC Bay Commissioning | 25/jun/2026 | 16:00 | 26/jun/2026 | 23:00 | | | PLANNED | |
| 838 | RQ280578 | OCC_243 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG) | | D | Retrofitting of electro Mechanical 400KV BB relay with numerical Relay | 25/jun/2026 | 09:30 | 25/jun/2026 | 18:00 | Kindly approve. | | PLANNED | |
| 839 | RQ279997 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG) | | D | AMP Work & COE Compliances | 24/jun/2026 | 18:00 | 24/jun/2026 | 23:59 | | | PLANNED | |
| 840 | RQ280721 | OCC_243 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DEHAR(BB) | | D | For Relay Testing work of ICT at B8MB Dehar | 24/jun/2026 | 09:00 | 24/jun/2026 | 18:00 | Kindly approve. | | PLANNED | |
| 841 | RQ279996 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG) | | D | AMP Work & COE Compliances | 23/jun/2026 | 18:00 | 23/jun/2026 | 23:59 | | | PLANNED | |
| 842 | RQ280010 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG) | | D | TBC Bay Commissioning | 23/jun/2026 | 16:00 | 24/jun/2026 | 23:00 | | | PLANNED | |
| 843 | RQ279995 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 10 AT FATEHGARH_III(PG) | | D | AMP Work & COE Compliances | 22/jun/2026 | 18:00 | 22/jun/2026 | 23:59 | | | PLANNED | |
| 844 | RQ280725 | OCC_243 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT WAGOORA(PG) | | D | Retrofitting of electro Mechanical BB relay with numerical Relay | 22/jun/2026 | 09:00 | 22/jun/2026 | 18:00 | Kindly approve. | | PLANNED | |
| 845 | RQ280720 | OCC_243 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG) | | D | For Bus Bar Differential and LBB relay testing | 22/jun/2026 | 09:00 | 22/jun/2026 | 12:00 | Kindly approve. | | PLANNED | |
| 846 | RQ280009 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG) | | D | TBC Bay Commissioning | 21/jun/2026 | 16:00 | 22/jun/2026 | 23:00 | | | PLANNED | |
| 847 | RQ279970 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSLS) | | D | For AMP and Construction works | 20/jun/2026 | 16:00 | 24/jun/2026 | 23:59 | | | PLANNED | |
| 848 | RQ280719 | OCC_243 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG) | | D | For Bus Bar Differential and LBB relay testing | 19/jun/2026 | 09:00 | 19/jun/2026 | 12:00 | Kindly approve. | | PLANNED | |
| 849 | RQ280723 | OCC_243 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT WAGOORA(PG) | | D | Retrofitting of electro Mechanical BB relay with numerical Relay | 17/jun/2026 | 09:00 | 17/jun/2026 | 18:00 | Kindly approve. | | PLANNED | |
| 850 | RQ279969 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSLS) | | D | For AMP and Construction works | 16/jun/2026 | 16:00 | 19/jun/2026 | 23:59 | | | PLANNED | |
| 851 | RQ280718 | OCC_243 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG) | | D | For Bus Bar Differential and LBB relay testing | 16/jun/2026 | 10:00 | 16/jun/2026 | 13:00 | Kindly approve. | | PLANNED | |
| 852 | RQ280713 | OCC_243 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG) | | D | For LBB Relay Retrofitment work in Main bay | 16/jun/2026 | 09:00 | 16/jun/2026 | 18:00 | Kindly approve. | | PLANNED | |
| 853 | RQ279968 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSLS) | | D | For AMP and Construction works | 13/jun/2026 | 16:00 | 16/jun/2026 | 23:59 | | | PLANNED | |
| 854 | RQ280577 | OCC_243 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG) | | D | Retrofitting of electro Mechanical 400KV BB relay with numerical Relay | 13/jun/2026 | 09:30 | 13/jun/2026 | 18:00 | Kindly approve. | | PLANNED | |
| 855 | RQ279973 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSLS) | | D | For AMP and Construction works | 12/jun/2026 | 16:00 | 15/jun/2026 | 23:59 | | | PLANNED | |
| 856 | RQ280712 | OCC_243 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG) | | D | For LBB Relay Retrofitment work in Main bay | 12/jun/2026 | 09:00 | 12/jun/2026 | 18:00 | Kindly approve. | | PLANNED | |
| 857 | RQ279985 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT KOTPUTLI(PG) | | D | Attending Punch points (NEW ICT) | 12/jun/2026 | 09:00 | 12/jun/2026 | 18:00 | To be Availed May 2026 | | PLANNED | |
| 858 | RQ280724 | OCC_243 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT WAGOORA(PG) | | D | Retrofitting of electro Mechanical BB relay with numerical Relay | 12/jun/2026 | 09:00 | 12/jun/2026 | 18:00 | Kindly approve. | | PLANNED | |
| 859 | RQ280024 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 8 AT BHADLA(PG) | | C | COE compliance & AMP work | 11/jun/2026 | 17:00 | 12/jun/2026 | 04:00 | COE compliance & AMP work | | PLANNED | |
| 860 | RQ279979 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HISSAR(PG) | | C | BUSHING REPLACEMENT WORK IN ADD CAP | 11/jun/2026 | 09:00 | 30/jun/2026 | 18:00 | Shutdown on continuous basis in add cap only | | PLANNED | |

| | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|---|-------|---|---|-------------|-------|-------------|-------|---|---------|
| 861 | RQ280023 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT BHADLA(PG) | | C | COE compliance & AMP work | 10/jun/2026 | 17:00 | 11/jun/2026 | 04:00 | COE compliance & AMP work | PLANNED |
| 862 | RQ280717 | OCC_243 | cpec2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG) | | D | For Bus Bar Differential and LBB relay testing | 10/jun/2026 | 13:00 | 10/jun/2026 | 17:00 | Kindly approve. | PLANNED |
| 863 | RQ280716 | OCC_243 | cpec2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG) | | D | For Bus Bar Differential and LBB relay testing | 10/jun/2026 | 09:00 | 10/jun/2026 | 13:00 | Kindly approve. | PLANNED |
| 864 | RQ280022 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT BHADLA(PG) | | C | COE compliance & AMP work | 09/jun/2026 | 17:00 | 10/jun/2026 | 04:00 | COE compliance & AMP work | PLANNED |
| 865 | RQ280715 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG) | | D | For Bus Bar Differential and LBB relay testing | 09/jun/2026 | 13:00 | 09/jun/2026 | 17:00 | Kindly approve. | PLANNED |
| 866 | RQ280000 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG) | | D | OIL LEAKAGE ARREST | 09/jun/2026 | 09:30 | 09/jun/2026 | 17:30 | | PLANNED |
| 867 | RQ279984 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG) | | D | Relay testing and Fire wall painting work | 09/jun/2026 | 09:00 | 09/jun/2026 | 18:00 | | PLANNED |
| 868 | RQ280711 | OCC_243 | cpec2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT ABULLAPUR(PG) | | D | For LBB Relay Retrofitment work in Main bay | 09/jun/2026 | 09:00 | 09/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 869 | RQ280714 | OCC_243 | cpec2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG) | | D | For Bus Bar Differential and LBB relay testing | 09/jun/2026 | 09:00 | 09/jun/2026 | 13:00 | Kindly approve. | PLANNED |
| 870 | RQ279991 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG) | | D | CT oil sampling & PRD switch replacement | 09/jun/2026 | 08:00 | 09/jun/2026 | 20:00 | CT oil sampling & PRD switch replacement | PLANNED |
| 871 | RQ280021 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) | | C | COE compliance & AMP work | 08/jun/2026 | 17:00 | 09/jun/2026 | 04:00 | COE compliance & AMP work | PLANNED |
| 872 | RQ279999 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG) | | D | OIL LEAKAGE ARREST | 08/jun/2026 | 09:30 | 08/jun/2026 | 17:30 | | PLANNED |
| 873 | RQ279976 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT GURGAON(PG) | | C | For SFG Leakage arresting work in 220 kv side Cable Termination Box (R & Y Phase) | 08/jun/2026 | 09:00 | 13/jun/2026 | 19:00 | | PLANNED |
| 874 | RQ280013 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SAHARANPUR(PG) | | D | For AMP Purpose | 08/jun/2026 | 09:00 | 08/jun/2026 | 20:00 | For AMP Purpose | PLANNED |
| 875 | RQ280584 | OCC_243 | cpec2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT LUDHIANA(PG) | | D | For Annual Maintenance works | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 876 | RQ279990 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG) | | D | CT oil sampling & PRD switch replacement | 08/jun/2026 | 08:00 | 08/jun/2026 | 20:00 | CT oil sampling & PRD switch replacement | PLANNED |
| 877 | RQ280020 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) | | C | COE compliance & AMP work | 07/jun/2026 | 17:00 | 08/jun/2026 | 04:00 | COE compliance & AMP work | PLANNED |
| 878 | RQ279966 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL) | | D | For AMP and Construction works | 07/jun/2026 | 16:00 | 10/jun/2026 | 23:59 | | PLANNED |
| 879 | RQ279989 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG) | | D | CT oil sampling & PRD switch replacement | 07/jun/2026 | 08:00 | 07/jun/2026 | 20:00 | CT oil sampling & PRD switch replacement | PLANNED |
| 880 | RQ280019 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BHADLA(PG) | | C | COE compliance & AMP work | 06/jun/2026 | 17:00 | 07/jun/2026 | 04:00 | COE compliance & AMP work | PLANNED |
| 881 | RQ280018 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) | | C | COE compliance & AMP work | 05/jun/2026 | 17:00 | 06/jun/2026 | 04:00 | COE compliance & AMP work | PLANNED |
| 882 | RQ279983 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG) | | D | Relay testing and Fire wall painting work | 05/jun/2026 | 09:00 | 05/jun/2026 | 18:00 | | PLANNED |
| 883 | RQ280017 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) | | C | COE compliance & AMP work | 04/jun/2026 | 17:00 | 05/jun/2026 | 04:00 | COE compliance & AMP work | PLANNED |
| 884 | RQ280583 | OCC_243 | cpec2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KAITHAL(PG) | | D | AMP WORK | 04/jun/2026 | 09:00 | 04/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 885 | RQ279978 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HISSAR(PG) | | C | 400/220kv ICT-1 Dropper and Jack Bus Replacement in add cap | 04/jun/2026 | 09:00 | 06/jun/2026 | 18:00 | 220 Kv Bus-1 , Bus-2, Transfer Bus shall be dead , Dia of ICT-1, ICT-2, ICT-3 in 400 kv shall be kept in Open condition ...All shutdown in ADD CAP ONLY | PLANNED |
| 886 | RQ280710 | OCC_243 | cpec2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT ABULLAPUR(PG) | | D | For LBB Relay Retrofitment work in Main bay | 04/jun/2026 | 09:00 | 04/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 887 | RQ279967 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL) | | D | For AMP and Construction works | 03/jun/2026 | 16:00 | 08/jun/2026 | 23:59 | | PLANNED |
| 888 | RQ279971 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL) | | D | For AMP and Construction works | 03/jun/2026 | 16:00 | 08/jun/2026 | 23:59 | | PLANNED |
| 889 | RQ279965 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL) | | D | For AMP and Construction works | 03/jun/2026 | 16:00 | 07/jun/2026 | 23:59 | | PLANNED |
| 890 | RQ279972 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL) | | D | For AMP and Construction works | 03/jun/2026 | 16:00 | 08/jun/2026 | 23:59 | | PLANNED |
| 891 | RQ280722 | OCC_243 | cpec2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT WAGDOORA(PG) | | D | Retrofitting of electro Mechanical BB relay with numerical Relay | 03/jun/2026 | 09:00 | 03/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 892 | RQ280012 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG) | | D | For AMP Purpose | 03/jun/2026 | 09:00 | 03/jun/2026 | 20:00 | For AMP Purpose | PLANNED |
| 893 | RQ280582 | OCC_243 | cpec2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KAITHAL(PG) | | D | AMP WORK | 02/jun/2026 | 09:00 | 02/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 894 | RQ279977 | OCC_243 | cpec1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT HISSAR(PG) | | C | 400/220kv ICT-2 Dropper and Jack Bus Replacement in add cap | 01/jun/2026 | 09:00 | 03/jun/2026 | 18:00 | 220 Kv Bus-1 , Bus-2, Transfer Bus shall be dead , Dia of ICT-1, ICT-2, ICT-3 in 400 kv shall be kept in Open condition ...All shutdown in ADD CAP ONLY | PLANNED |
| 895 | RQ280554 | OCC_243 | slcdps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT RAIPURA(PG) | PSTCL | D | Annual maintenance/protection testing of ICT and its related equipments. | 26/jun/2026 | 08:00 | 26/jun/2026 | 18:00 | | PLANNED |
| 896 | RQ280553 | OCC_243 | slcdps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT RAIPURA(PG) | PSTCL | D | Annual maintenance/protection testing of ICT and its related equipments. | 22/jun/2026 | 08:00 | 22/jun/2026 | 18:00 | | PLANNED |
| 897 | RQ280552 | OCC_243 | slcdps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT RAIPURA(PG) | PSTCL | D | Annual maintenance/protection testing of ICT and its related equipments. | 12/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | PLANNED |
| 898 | RQ280551 | OCC_243 | slcdps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PG) | PSTCL | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 01/jun/2026 | 08:00 | 01/jun/2026 | 18:00 | | PLANNED |
| 899 | RQ281040 | OCC_243 | slcdhr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT KIRORI(HV) | HVPNL | D | Preventive maintenance for upcoming summer season | 21/jun/2026 | 10:00 | 21/jun/2026 | 17:00 | | PLANNED |
| 900 | RQ281038 | OCC_243 | slcdhr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KIRORI(HV) | HVPNL | D | Preventive maintenance for upcoming summer season | 13/jun/2026 | 10:00 | 13/jun/2026 | 17:00 | | PLANNED |
| 901 | RQ281039 | OCC_243 | slcdhr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KIRORI(HV) | HVPNL | D | Preventive maintenance for upcoming summer season | 06/jun/2026 | 10:00 | 06/jun/2026 | 17:00 | | PLANNED |
| 902 | RQ281323 | OCC_243 | slcdrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT RATANGARH(RS) | RRVNL | C | Maintenance work of bay equipments and bushing replacement work | 18/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | | PLANNED |
| 903 | RQ281327 | OCC_243 | slcdrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANKANI(RS) | RRVNL | D | Preventive maintenance & Testing of bay and equipments | 17/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | | PLANNED |
| 904 | RQ281328 | OCC_243 | slcdrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT KANKANI(RS) | RRVNL | D | Preventive maintenance & Testing of bay and equipments | 15/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | PLANNED |
| 905 | RQ281321 | OCC_243 | slcdrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT RATANGARH(RS) | RRVNL | D | Maintenance work of bay equipments and bushing replacement work | 15/jun/2026 | 08:00 | 16/jun/2026 | 18:00 | | PLANNED |
| 906 | RQ281320 | OCC_243 | slcdrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT RATANGARH(RS) | RRVNL | C | Maintenance work of bay equipments and bushing replacement work | 11/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | | PLANNED |
| 907 | RQ281324 | OCC_243 | slcdrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT AJMER(RS) | RRVNL | D | Maintenance work of of 400/220 KV, 315 MVA ICT-III & associated equipments | 10/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | PLANNED |

| | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|--|-----------|---|---|-------------|-------|-------------|-------|---|--|---------|
| 908 | RQ281319 | OCC_243 | sliders_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT AJMER(RS) | RRVPNL | D | Maintenance work of of 400/220 KV, 315 MVA ICT-1 & associated equipments | 09/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | | PLANNED |
| 909 | RQ281360 | OCC_243 | sliders_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT KAUSINDH(RS) | RRVPNL | C | Installation of Tertiary (33 KV) System with necessary testings | 01/jun/2026 | 08:00 | 02/jun/2026 | 18:00 | | | PLANNED |
| 910 | RQ281081 | OCC_243 | indigrd_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT PATRAN(PATR) | PATRAN | D | AMP and Testing work. | 11/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | External Vendor involved | | PLANNED |
| 911 | RQ281102 | OCC_243 | indigrd_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT PATRAN(PATR) | PATRAN | D | AMP and Testing work. | 11/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | OEM Engineer shall be deployed request kind approval. | | PLANNED |
| 912 | RQ279905 | OCC_243 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT SAMBAL_PRSTL (UP) | UPPTCL | D | AMP WORK | 08/jun/2026 | 10:00 | 08/jun/2026 | 17:00 | Load Shall be shift on 315 MVA 400/220 kv ICT 2 | | PLANNED |
| 913 | RQ279907 | OCC_243 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT REWA ROAD(UP) | UPPTCL | C | Oil Filtration & Annual Testing | 05/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | Load Shall be shift on 315 MVA 400/220 kv ICT 1 | | PLANNED |
| 914 | RQ279906 | OCC_243 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT REWA ROAD(UP) | UPPTCL | C | Oil Filtration & Annual Testing | 03/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 915 | RQ280995 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BHADLA_3(PB3TL) | PB3TL | D | To Clear CC Observation Point | 05/jun/2026 | 15:00 | 05/jun/2026 | 23:00 | | | PLANNED |
| 916 | RQ280994 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA_3(PB3TL) | PB3TL | D | To Clear CC Observation Point | 04/jun/2026 | 15:00 | 04/jun/2026 | 23:00 | | | PLANNED |
| 917 | RQ280993 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BHADLA_3(PB3TL) | PB3TL | D | To Clear CC Observation Point | 03/jun/2026 | 15:00 | 03/jun/2026 | 23:00 | | | PLANNED |
| 918 | RQ280996 | OCC_243 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA_3(PB3TL) | PB3TL | C | Charging & Testing of Transformer - 2 Connection & Charging | 01/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | | | PLANNED |
| 919 | RQ281147 | OCC_243 | slcluk_sd | TRANSFORMER | 400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK) | PTCUL | C | To attend oil leakage and centrifuging of transformer | 01/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 920 | RQ279879 | OCC_243 | ntpcos_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 1 AT BHANDIN(T) | NTPC | C | 400KV bay-3, 132KV bay-12 equipment testing, overhauling of transformer & testing | 01/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | Shutdown is required for overhauling of bay equipment & transformer | | PLANNED |
| 921 | RQ281453 | OCC_243 | jhajar_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 2 AT JHAIJAR(APCL) | APCPL | C | annual maintenance and testing of transformer | 01/jun/2026 | 00:00 | 06/jun/2026 | 23:59 | | | PLANNED |
| 922 | RQ280581 | OCC_243 | cpcc2_sd | TRANSFORMER | 220/66 KV 50 MVA ICT 1 AT LEH(PG) | | D | For AMP Works | 27/jun/2026 | 09:00 | 27/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 923 | RQ280580 | OCC_243 | cpcc2_sd | TRANSFORMER | 220/66 KV 50 MVA ICT 1 AT KHALSTI(PG) | | D | For 5-yearly bus bar protection testing and AMP of ICT. | 25/jun/2026 | 09:00 | 25/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 924 | RQ281278 | OCC_243 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 3 AT SITARGANI(PG) | POWERGRID | D | For 220/132KV ICT-3 AMP Work at Sitarganj Substation | 05/jun/2026 | 10:00 | 05/jun/2026 | 18:00 | | | PLANNED |
| 925 | RQ281280 | OCC_243 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 2 AT SITARGANI(PG) | POWERGRID | D | For 220/132KV ICT-2 AMP Work at Sitarganj Substation | 03/jun/2026 | 10:00 | 03/jun/2026 | 18:00 | | | PLANNED |
| 926 | RQ281288 | OCC_243 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG) | POWERGRID | D | AMP OF ICT-2 AT PITHORAGARH | 03/jun/2026 | 10:00 | 03/jun/2026 | 18:00 | | | PLANNED |
| 927 | RQ281289 | OCC_243 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG) | POWERGRID | D | AMP OF ICT-1 AT PITHORAGARH | 02/jun/2026 | 10:00 | 02/jun/2026 | 18:00 | | | PLANNED |
| 928 | RQ281301 | OCC_243 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 3 AT SITARGANI(PG) | POWERGRID | C | Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33KV 160MVA ICT in place of M/s Bharat Bijlee Make 220/132KV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132KV Sitarganj Substation of POWERGRID NR-III Region for making the proviso | 01/jun/2026 | 10:00 | 30/jun/2026 | 18:00 | | | PLANNED |
| 929 | RQ281279 | OCC_243 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 1 AT SITARGANI(PG) | POWERGRID | D | For 220/132KV ICT-1 AMP Work at Sitarganj Substation | 01/jun/2026 | 10:00 | 01/jun/2026 | 18:00 | | | PLANNED |
| 930 | RQ280752 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-PAMPORÉ(PDD) (PG) CKT-2 | | D | Retrofitting of electro Mechanical BB relay with numerical Relay | 28/jun/2026 | 09:00 | 28/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 931 | RQ280358 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1 | | D | HOTLINE Powerline crossing work of the under-construction 765 KV D/C Beawar-Mandsaur TL between Location 153/0 and Location 154/0 requires a continuous shutdown for overhead crossing. | 27/jun/2026 | 07:00 | 30/jun/2026 | 19:00 | Non Auto Mode of 220 KV DEBARI(RS) RAPS_A(NP) (RS) CKT-1 | | PLANNED |
| 932 | RQ280310 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PB3TL) (BANDERWALA_TPSL) CKT-1 | | D | For construction and AMP works | 26/jun/2026 | 16:00 | 29/jun/2026 | 23:59 | | | PLANNED |
| 933 | RQ280754 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2 | | D | Retrofitting of electro Mechanical BB relay with numerical Relay | 25/jun/2026 | 09:00 | 25/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 934 | RQ280327 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2 | | D | Insertion of additional glass disc/ To attend shutdown nature defects | 25/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | Non auto for 220 KV RAPPB-Chittorgarh ckt-1 | | PLANNED |
| 935 | RQ280311 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER_2 (PB3TL)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1 | | D | For construction and AMP works | 24/jun/2026 | 16:00 | 27/jun/2026 | 23:59 | | | PLANNED |
| 936 | RQ280438 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1 | | D | For AMP of Line Bay | 23/jun/2026 | 17:30 | 23/jun/2026 | 23:59 | | | PLANNED |
| 937 | RQ280737 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABUJLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1 | | D | LBB Retrofitment in PU of Busbar | 23/jun/2026 | 09:00 | 23/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 938 | RQ280756 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2 | | D | Permanent Restoration of Tower No 48 failed during Aug. Sep 2025 due to landsliding. | 23/jun/2026 | 09:00 | 23/jun/2026 | 17:00 | Kindly approve. | | PLANNED |
| 939 | RQ280309 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER_2 (PB3TL)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) CKT-1 | | D | For construction and AMP works | 22/jun/2026 | 16:00 | 25/jun/2026 | 23:59 | | | PLANNED |
| 940 | RQ280747 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2 | | D | For Bus Bar Differential and LBB relay testing | 22/jun/2026 | 15:00 | 22/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 941 | RQ280748 | OCC_243 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2 | | D | For Bus Bar Differential and LBB relay testing | 22/jun/2026 | 12:00 | 22/jun/2026 | 15:00 | Kindly approve. | | PLANNED |
| 942 | RQ280357 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 | | D | HOTLINE Powerline crossing work of the under-construction 765 KV D/C Beawar-Mandsaur TL between Location 119/0 and Location 120/0 | 22/jun/2026 | 07:00 | 26/jun/2026 | 19:00 | Non Auto Mode of 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 | | PLANNED |
| 943 | RQ280313 | OCC_243 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PB3TL) (PRERAK GREENTECH PVT LTD) CKT-1 | | D | For construction and AMP works | 21/jun/2026 | 16:00 | 24/jun/2026 | 23:59 | | | PLANNED |

| | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|---|---|-------------|-------|-------------|-------|---|---------|
| 944 | RQ280356 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 | D | Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 119/0 and Location 120/0 requires a shutdown for diamond formation of EW, and strengthening of the earth-wire peak on both side towers of the existing line. | 21/jun/2026 | 07:00 | 21/jun/2026 | 19:00 | shutdown for diamond formation of EW and strengthening of the earth-wire peak on both side towers of the existing line. | PLANNED |
| 945 | RQ280615 | OCC_243 | cpecc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KHALSTI-LEH (PG) CKT-1 | D | For Bus bar relay protection testing. | 20/jun/2026 | 13:00 | 20/jun/2026 | 17:00 | Kindly approve. | PLANNED |
| 946 | RQ280614 | OCC_243 | cpecc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KARGIL-KHALSTI (PG) CKT-1 | D | For Bus bar relay protection testing. | 20/jun/2026 | 09:00 | 20/jun/2026 | 13:00 | Kindly approve. | PLANNED |
| 947 | RQ280437 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_III(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2 | D | For AMP of Line Bay | 19/jun/2026 | 17:30 | 19/jun/2026 | 23:59 | | PLANNED |
| 948 | RQ280746 | OCC_243 | cpecc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1 | D | For Bus Bar Differential and LBB relay testing | 19/jun/2026 | 15:00 | 19/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 949 | RQ280745 | OCC_243 | cpecc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1 | D | For Bus Bar Differential and LBB relay testing | 19/jun/2026 | 12:00 | 19/jun/2026 | 15:00 | Kindly approve. | PLANNED |
| 950 | RQ280448 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1 | D | RELAY TEST | 19/jun/2026 | 09:30 | 19/jun/2026 | 17:30 | | PLANNED |
| 951 | RQ280326 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGAR(HS) (PG) CKT-1 | D | Insertion of additional glass disc/ To attend shutdown nature defects | 19/jun/2026 | 08:00 | 24/jun/2026 | 18:00 | Non auto for 220 kv RAPPB-Chittorgarh Ckt-2 | PLANNED |
| 952 | RQ280447 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1 | D | RELAY TEST | 18/jun/2026 | 09:30 | 18/jun/2026 | 17:30 | | PLANNED |
| 953 | RQ280436 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_III(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1 | D | For AMP of Line Bay | 17/jun/2026 | 17:30 | 17/jun/2026 | 23:59 | | PLANNED |
| 954 | RQ280511 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV IB_VOGT_SSP_SL_FTG3-FATEHGARH_III(PG) (IBVSSPL) CKT-1 | D | For TBC Bay Commissioning | 17/jun/2026 | 16:00 | 18/jun/2026 | 23:59 | | PLANNED |
| 955 | RQ280744 | OCC_243 | cpecc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-DEHAN (HP) (HPPTCL) CKT-2 | D | For Bus Bar Differential and LBB relay testing | 17/jun/2026 | 10:00 | 17/jun/2026 | 16:00 | Kindly approve. | PLANNED |
| 956 | RQ280446 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1 | D | RELAY TEST | 17/jun/2026 | 09:30 | 17/jun/2026 | 17:30 | | PLANNED |
| 957 | RQ280305 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER_2 (PBTS)-JUNA_REPL_SL_BKN2 (JUNA_REPL) CKT-1 | D | For construction and AMP works | 16/jun/2026 | 16:00 | 20/jun/2026 | 23:59 | | PLANNED |
| 958 | RQ280743 | OCC_243 | cpecc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-DEHAN (HP) (HPPTCL) CKT-1 | D | For Bus Bar Differential and LBB relay testing | 16/jun/2026 | 14:00 | 16/jun/2026 | 17:00 | Kindly approve. | PLANNED |
| 959 | RQ280445 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2 | D | RELAY TEST | 16/jun/2026 | 09:30 | 16/jun/2026 | 17:30 | | PLANNED |
| 960 | RQ280617 | OCC_243 | cpecc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-BADNI KALANI(P5) (PSTCL) CKT-1 | D | Bay equipment AMP work | 16/jun/2026 | 09:00 | 16/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 961 | RQ280355 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGAR(HS) (PG) CKT-2 | D | HOTLINE Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 117/0 and Location 118/0 | 16/jun/2026 | 07:00 | 20/jun/2026 | 19:00 | Non Auto Mode of 220 kv RAPS_B(NP) CHITTORGAR(HS) (PG) CKT-1 & 220 kv RAPS_B(NP) CHITTORGAR(HS) (PG) CKT-2 | PLANNED |
| 962 | RQ280354 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGAR(HS) (PG) CKT-1 | D | HOTLINE Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 117/0 and Location 118/0 | 16/jun/2026 | 07:00 | 20/jun/2026 | 19:00 | Non Auto Mode of 220 kv RAPS_B(NP) CHITTORGAR(HS) (PG) CKT-1 & 220 kv RAPS_B(NP) CHITTORGAR(HS) (PG) CKT-2 | PLANNED |
| 963 | RQ280510 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABERI02PL_SL_FTG3-FATEHGARH_III(PG) (ABERI02PL) CKT-1 | D | For TBC Bay Commissioning | 15/jun/2026 | 16:00 | 16/jun/2026 | 23:59 | | PLANNED |
| 964 | RQ280444 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1 | D | RELAY TEST | 15/jun/2026 | 09:30 | 15/jun/2026 | 17:30 | | PLANNED |
| 965 | RQ280616 | OCC_243 | cpecc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MEHAL-KALANI(P5) (PSTCL) CKT-2 | D | Bay equipment AMP work | 15/jun/2026 | 09:00 | 15/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 966 | RQ280753 | OCC_243 | cpecc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1 | D | Retrofitting of electro Mechanical BB relay with numerical Relay | 15/jun/2026 | 09:00 | 15/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 967 | RQ280369 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2 | C | For NHAI Diversion works | 15/jun/2026 | 08:00 | 26/jun/2026 | 18:00 | | PLANNED |
| 968 | RQ280628 | OCC_243 | cpecc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANCHKULA(PG)-PANCHKULA_SEC_32(HV) (HVPNL) CKT-2 | D | For AMP Work of Line Equipments | 15/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 969 | RQ280368 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (HVPNL) CKT-1 | C | For NHAI Diversion works | 15/jun/2026 | 08:00 | 26/jun/2026 | 18:00 | | PLANNED |
| 970 | RQ280353 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGAR(HS) (PG) CKT-2 | D | Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 117/0 and Location 118/0 requires a shutdown for diamond formation of EW and strengthening of the earth-wire peak on both side towers of the existing line. | 15/jun/2026 | 07:00 | 15/jun/2026 | 19:00 | shutdown for diamond formation of EW and strengthening of the earth-wire peak on both side towers of the existing line. | PLANNED |
| 971 | RQ280352 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGAR(HS) (PG) CKT-1 | D | Powerline crossing work of the under-construction 765 kV D/C Beawar-Mandsaur TL between Location 117/0 and Location 118/0 requires a shutdown for diamond formation of EW and strengthening of the earth-wire peak on both side towers of the existing line. | 15/jun/2026 | 07:00 | 15/jun/2026 | 19:00 | shutdown for diamond formation of EW and strengthening of the earth-wire peak on both side towers of the existing line. | PLANNED |
| 972 | RQ280328 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1 | D | Insertion of additional glass disc/ To attend shutdown nature defects | 14/jun/2026 | 08:00 | 19/jun/2026 | 18:00 | S/D required timely | PLANNED |
| 973 | RQ280304 | OCC_243 | cpecc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTS)-ASSPL_BKN2) CKT-1 | D | For construction and AMP works | 13/jun/2026 | 16:00 | 16/jun/2026 | 23:59 | | PLANNED |

| | | | | | | | | | | | | | |
|------|----------|---------|----------|------------------------------|---|---|---|-------------|-------|-------------|-------|---|---------|
| 974 | RQ280468 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1 | D | Powerline Crossing by under construction Line "400 KV D/c Bikaner -2 Bikaner-3 TL Ckt-1 & 2", AP-6 TO AP-7 and AP-12 to AP-13 | 13/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 975 | RQ280332 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1 | D | Insertion of additional glass disc/ To attend shutdown nature defects | 13/jun/2026 | 08:00 | 16/jun/2026 | 18:00 | Non auto for 220 kv Anta(NTPC)-Lalot(RS) tl | PLANNED |
| 976 | RQ280435 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW SOLARURIA SL_FGARH_PG (RSUPL)-FATEHGARH_III(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1 | D | For AMP of Line Bay | 11/jun/2026 | 17:30 | 11/jun/2026 | 23:59 | | PLANNED |
| 977 | RQ280306 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW_DINKAR_UPL_SL_BIK2-BIKANER_2 (PBTS) (RENEW DINKAR_UPL) CKT-1 | D | For construction and AMP works | 11/jun/2026 | 16:00 | 15/jun/2026 | 23:59 | | PLANNED |
| 978 | RQ280509 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_III(PG)-XL_XPPL_SL_FT3(PG) (XL_XPPL) CKT-1 | D | For TBC Bay Commissioning | 11/jun/2026 | 16:00 | 12/jun/2026 | 23:59 | | PLANNED |
| 979 | RQ280750 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-ZIANKOTE(IK) (PDD JK) CKT-2 | D | Retrofitting of electro Mechanical BB relay with numerical Relay | 10/jun/2026 | 09:00 | 10/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 980 | RQ280329 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1 | D | Insertion of additional glass disc/ To attend shutdown nature defects | 10/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | S/D required timely | PLANNED |
| 981 | RQ280508 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ENERGIZENT_PPL_FT3-FATEHGARH_III(PG) (ENERGIZENT_PPL) CKT-1 | D | For TBC Bay Commissioning | 09/jun/2026 | 16:00 | 10/jun/2026 | 23:59 | | PLANNED |
| 982 | RQ280755 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1 | D | To attend Shutdown nature defects in line. | 09/jun/2026 | 09:00 | 09/jun/2026 | 17:00 | Kindly approve. | PLANNED |
| 983 | RQ280467 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1 | D | Powerline Crossing by under construction Line "400 KV D/c Bikaner -2 Bikaner-3 TL Ckt-1 & 2", AP-4 TO AP-5 | 09/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 984 | RQ280627 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANCHKULA(PG)-PANCHKULA_SEC_32(HV) (HVPNL) CKT-1 | D | For AMP Work of Line Equipments | 09/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 985 | RQ280478 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-2 | D | General AMP and Relay Testing Works | 07/jun/2026 | 09:00 | 07/jun/2026 | 20:00 | | PLANNED |
| 986 | RQ280325 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHLWARA(RS) (PG) CKT-2 | D | Insertion of additional glass disc/ To attend shutdown nature defects by Kota & for attending S/D nature defects by Kankrol | 07/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | Non Auto mode for 220 kv ANTA(NT)-BHLWARA(RS) (PG) CKT-1 | PLANNED |
| 987 | RQ280331 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 | D | Insertion of additional glass disc/ To attend shutdown nature defects | 07/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | Non auto for 220 kv Anta(NTPC)-Swaimadhapur(RS) & 220 kv Swaimadhapur-Dausa Ckt | PLANNED |
| 988 | RQ280751 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1 | D | Retrofitting of electro Mechanical BB relay with numerical Relay | 06/jun/2026 | 09:00 | 06/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 989 | RQ280507 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KHABA_REPL_SL_FT3-FATEHGARH_III(PG) (KHABA_REPL) CKT-1 | D | For TBC Bay Commissioning | 05/jun/2026 | 16:00 | 05/jun/2026 | 23:59 | | PLANNED |
| 990 | RQ280482 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1 | C | For overcrossing of conductor during reconductoring work in 220KV Hisar-Hisar ckt-1&2 | 05/jun/2026 | 09:00 | 09/jun/2026 | 18:00 | | PLANNED |
| 991 | RQ280483 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2 | C | For overcrossing of conductor during reconductoring work in 220KV Hisar-Hisar ckt-1&2 | 05/jun/2026 | 09:00 | 09/jun/2026 | 18:00 | | PLANNED |
| 992 | RQ280466 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTS) (SERENTICA_RI4PL_BIK2) CKT-1 | D | Powerline Crossing by under construction Line "400 KV D/c Bikaner -2 Bikaner-3 TL Ckt-1 & 2", AP-2 TO AP-3 | 05/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | Shutdown may be granted in Day hours preferably to complete the line construction activity with safety measurs. | PLANNED |
| 993 | RQ280391 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHAGARH(BB)-BADARPUR(NT) (BB) CKT-1 | D | For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ | 05/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | Non-Auto required for Joint box creation works | PLANNED |
| 994 | RQ280392 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHAGARH(BB)-BADARPUR(NT) (BB) CKT-2 | D | For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ | 05/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | Non-Auto required for Joint box creation works | PLANNED |
| 995 | RQ280626 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANCHKULA(PG)-PINJORE (HV) (HVPNL) CKT-1 | D | For AMP Work of Line Equipments | 04/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 996 | RQ280308 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTS) (SERENTICA_RI4PL_BIK2) CKT-1 | D | For construction and AMP works | 03/jun/2026 | 16:00 | 08/jun/2026 | 23:59 | | PLANNED |
| 997 | RQ280307 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER_2 (PBTS)-JGCP_L_SL_BIK2_PG (JUNIPER_NEPL) CKT-1 | D | For construction and AMP works | 03/jun/2026 | 16:00 | 08/jun/2026 | 23:59 | | PLANNED |
| 998 | RQ280312 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GRIANPSS_BIK2_(AMPPLUS)-BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1 | D | For construction and AMP works | 03/jun/2026 | 16:00 | 08/jun/2026 | 23:59 | | PLANNED |
| 999 | RQ280362 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2 | D | AMP WORK OF LINE BAY | 02/jun/2026 | 09:00 | 02/jun/2026 | 17:00 | AMP WORK AT BHIWADI SS | PLANNED |
| 1000 | RQ280506 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_III(PG)-RSPL_SL_FT3(PG) (RENEW_SPL) CKT-1 | D | For TBC Bay Commissioning | 01/jun/2026 | 16:00 | 02/jun/2026 | 23:59 | | PLANNED |
| 1001 | RQ280480 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1 | C | Reconductoring work of 220 KV Hisar (PG)-Hisar (IA) D/C transmission line under Hisar TLM. | 01/jun/2026 | 09:00 | 30/jun/2026 | 18:00 | | PLANNED |
| 1002 | RQ280749 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-ZIANKOTE(IK) (PDD JK) CKT-1 | D | Retrofitting of electro Mechanical BB relay with numerical Relay | 01/jun/2026 | 09:00 | 01/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 1003 | RQ280481 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2 | C | Reconductoring work of 220 KV Hisar (PG)-Hisar (IA) D/C transmission line under Hisar TLM. | 01/jun/2026 | 09:00 | 30/jun/2026 | 18:00 | | PLANNED |
| 1004 | RQ280361 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1 | D | AMP WORK OF LINE BAY | 01/jun/2026 | 09:00 | 02/jun/2026 | 17:00 | AMP WORK AT BHIWADI SS | PLANNED |
| 1005 | RQ280396 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTOORGARH(RS) (PG) CKT-2 | D | For OPGW installation works under 'OPGW-04' Package | 01/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | Non-Auto required for OPGW replacement works | PLANNED |

| | | | | | | | | | | | | | | |
|------|----------|---------|------------|------------------------------|--|-----------|---|---|-------------|-------|-------------|-------|---|---------|
| 1006 | RQ280323 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHLWARA(RS) (PG) CKT-2 | | C | NHAI Diversion work | 01/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | Timely requirement of S/D subject to readiness provided by the executing agency | PLANNED |
| 1007 | RQ280395 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTOORGAR(HS) (PG) CKT-1 | | D | For OPGW installation works under 'OPGW-04' Package | 01/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | Non-Auto required for OPGW replacement works | PLANNED |
| 1008 | RQ280322 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHLWARA(RS) (PG) CKT-1 | | C | NHAI Diversion work | 01/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | Timely requirement of S/D subject to readiness provided by the executing agency | PLANNED |
| 1009 | RQ280324 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHLWARA(RS) (PG) CKT-1 | | D | Insertion of additional glass disc/ To attend shutdown nature defects by Kota & for For attending S/D nature defects by Kamroli | 01/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | Non Auto mode for 220 KV ANTA(NT)-BHLWARA(RS) (PG) CKT-2 | PLANNED |
| 1010 | RQ280330 | OCC_243 | cpec1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1 | | D | Insertion of additional glass disc/ To attend shutdown nature defects | 01/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | Non auto for 220 KV ANTA(NT)-Lalsot(RS) tl | PLANNED |
| 1011 | RQ281167 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1 | POWERGRID | C | "Retrofitment of entire conventional protection system of 220 kv Knp Rania with Process bus based protection/ SAS system A/r of other ckt to be disabled" | 28/jun/2026 | 08:00 | 30/jun/2026 | 16:00 | | PLANNED |
| 1012 | RQ281054 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1 | POWERGRID | C | "Retrofitment of entire conventional protection system of 220 kv Knp Mainpuri with Process bus based protection/ SAS system A/r of other ckt to be disabled" | 25/jun/2026 | 08:00 | 27/jun/2026 | 16:00 | | PLANNED |
| 1013 | RQ281012 | OCC_243 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3 | POWERGRID | C | annual testing | 24/jun/2026 | 08:00 | 25/jun/2026 | 18:00 | | PLANNED |
| 1014 | RQ281135 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4 | POWERGRID | C | "Retrofitment of entire conventional protection system of 220 kv Knp Uch-4 with Process bus based protection/ SAS system A/r of other ckt to be disabled." | 21/jun/2026 | 08:00 | 24/jun/2026 | 16:00 | | PLANNED |
| 1015 | RQ281153 | OCC_243 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3 | POWERGRID | C | annual testing | 19/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | | PLANNED |
| 1016 | RQ281134 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3 | POWERGRID | C | "Retrofitment of entire conventional protection system of 220 kv Knp Uch-3 with Process bus based protection/ SAS system A/r of other ckt to be disabled." | 17/jun/2026 | 08:00 | 20/jun/2026 | 16:00 | | PLANNED |
| 1017 | RQ281011 | OCC_243 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2 | POWERGRID | C | annual testing | 16/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | | PLANNED |
| 1018 | RQ281133 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2 | POWERGRID | C | "Retrofitment of entire conventional protection system of 220 kv Knp Uch-2 with Process bus based protection/ SAS system A/r of other ckt to be disabled." | 13/jun/2026 | 08:00 | 16/jun/2026 | 16:00 | | PLANNED |
| 1019 | RQ281353 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LALSOTE(RS)-DALUSA(RS) (PG) CKT-1 | POWERGRID | D | Quarterly Maintenance of Bay | 11/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | | PLANNED |
| 1020 | RQ281354 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 | POWERGRID | D | Quarterly maintenance | 11/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | | PLANNED |
| 1021 | RQ281166 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1 | POWERGRID | D | "FOR HOT SPOT RECTIFICATION OF TRANSMISSION LINE A/r of other ckt to be disabled" | 09/jun/2026 | 08:00 | 09/jun/2026 | 16:00 | | PLANNED |
| 1022 | RQ281351 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1 | POWERGRID | D | Quarterly Maintenance of Bay | 09/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | PLANNED |
| 1023 | RQ281010 | OCC_243 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1 | POWERGRID | C | annual testing | 09/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | PLANNED |
| 1024 | RQ281132 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1 | POWERGRID | C | "Retrofitment of entire conventional protection system of 220 kv Knp Uch-1 with Process bus based protection/ SAS system A/r of other ckt to be disabled." | 09/jun/2026 | 08:00 | 12/jun/2026 | 16:00 | | PLANNED |
| 1025 | RQ281157 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1 | POWERGRID | C | AR non-auto of 220KV Tanakpur-Bareilly (CB Ganj) line shall be required for Shifting of 220KV Sitarganj-Bareilly (CB Ganj) line from ERS to Permanent tower on Pile Foundation. | 06/jun/2026 | 08:00 | 07/jun/2026 | 16:00 | | PLANNED |
| 1026 | RQ281156 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1 | POWERGRID | C | For shifting of Line from ERS to Permanent tower on Pile Foundation. Additionally, AR Non-Auto of 220KV Tanakpur-Bareilly (CB Ganj) line shall be required. | 06/jun/2026 | 08:00 | 07/jun/2026 | 16:00 | | PLANNED |
| 1027 | RQ281356 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2 | POWERGRID | D | Quarterly Maintenance of Bay | 05/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | | PLANNED |
| 1028 | RQ281355 | OCC_243 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1 | POWERGRID | D | Quarterly Maintenance of Bay | 04/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | PLANNED |
| 1029 | RQ281155 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1 | POWERGRID | C | For Shifting of Line from ERS to Permanent tower on Pile Foundation. Additionally, AR Non-Auto of 220KV Sitarganj-Bareilly (CB Ganj) line shall be required. | 04/jun/2026 | 08:00 | 05/jun/2026 | 16:00 | | PLANNED |
| 1030 | RQ281154 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1 | POWERGRID | C | AR non-auto of 220KV Sitarganj-Bareilly (CB Ganj) line shall be required for Shifting of 220KV Tanakpur-Bareilly (CB Ganj) line from ERS to Permanent tower on Pile Foundation. | 04/jun/2026 | 08:00 | 05/jun/2026 | 16:00 | | PLANNED |
| 1031 | RQ281359 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1 | UPPTCL | D | Overhead Stringing of LO of 765 KV Orai-Allgarh at Ghior | 27/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | | PLANNED |
| 1032 | RQ281130 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1 | UPPTCL | C | Diversion Work of 400 KV DC Unchahar -Fatehpur line 1 | 16/jun/2026 | 08:00 | 05/jul/2026 | 16:00 | | PLANNED |
| 1033 | RQ281358 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1 | UPPTCL | D | Overhead Stringing of LI of 765 KV Orai-Allgarh at Ghior | 16/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | | PLANNED |
| 1034 | RQ281131 | OCC_243 | cpec3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-2 | UPPTCL | C | Diversion Work of 400 KV DC Unchahar -Fatehpur line | 16/jun/2026 | 08:00 | 05/jul/2026 | 16:00 | | PLANNED |

| | | | | | | | | | | | | | | | |
|------|----------|---------|-----------|------------------------------|--|--------|---|---|-------------|-------|-------------|-------|--|---|---------|
| 1035 | RQ279917 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-1 | UPPTCL | D | * Looping Chopping of tree Branches in Line corridor | 10/jun/2026 | 09:00 | 15/jun/2026 | 18:00 | | | PLANNED |
| 1036 | RQ281052 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-MAINPURI(UP) (UP) CKT-1 | UPPTCL | D | For LBB Retrofitment | 05/jun/2026 | 08:00 | 05/jun/2026 | 16:00 | | | PLANNED |
| 1037 | RQ281126 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-1 | UPPTCL | D | AMP WORK | 05/jun/2026 | 08:00 | 05/jun/2026 | 16:00 | | | PLANNED |
| 1038 | RQ281141 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-2 | UPPTCL | D | For Line Bay (213L) AMP work at Fatehpur Sub-Station | 05/jun/2026 | 08:00 | 05/jun/2026 | 16:00 | | | PLANNED |
| 1039 | RQ281055 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1 | UPPTCL | D | For LBB Retrofitment | 04/jun/2026 | 08:00 | 04/jun/2026 | 16:00 | | | PLANNED |
| 1040 | RQ281125 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1 | UPPTCL | D | AMP WORK | 03/jun/2026 | 08:00 | 03/jun/2026 | 16:00 | | | PLANNED |
| 1041 | RQ281056 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-SIRSAGANI(UP) (UP) CKT-1 | UPPTCL | D | For LBB Retrofitment | 03/jun/2026 | 08:00 | 03/jun/2026 | 16:00 | | | PLANNED |
| 1042 | RQ279957 | OCC_243 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1 | UPPTCL | D | Preventive Maintenance works like looping chopping of tree Branches in the line corridor Specially in the Hilly area , Jumper Tightening works and Polymer Insulator Disc Cleaning Works. | 02/jun/2026 | 09:00 | 07/jun/2026 | 18:00 | | | PLANNED |
| 1043 | RQ281127 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-2 | UPPTCL | D | AMP WORK | 02/jun/2026 | 08:00 | 02/jun/2026 | 16:00 | | | PLANNED |
| 1044 | RQ281053 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1 | UPPTCL | D | For LBB Retrofitment | 02/jun/2026 | 08:00 | 02/jun/2026 | 16:00 | | | PLANNED |
| 1045 | RQ280780 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-3 | BBMB | D | Patrolling of line alongwith Tree trimming and Jumper tightening | 24/jun/2026 | 08:00 | 24/jun/2026 | 18:00 | | | PLANNED |
| 1046 | RQ281440 | OCC_243 | slcdhp_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-JAMALPUR (BB) CKT-1 | BBMB | D | Shutdown on 220 kv Double Circuit Bhakra-Jamalpur tranmission line for replacing of single tension to double tension strings at LULO tower no. 55 of BBMB and also splicing of OPGW for LULO at 220/132 kv Tahliwal | 17/jun/2026 | 09:00 | 17/jun/2026 | 17:00 | | The under construction 220/132 kv Substation at Tahliwal is in advance stage of completion, As such following shutdown is required to execute key activities before availing shutdown for LULO Circuit-1 of 220 kv Bhakra Right to Jamaplur line. | PLANNED |
| 1047 | RQ281441 | OCC_243 | slcdhp_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-JAMALPUR (BB) CKT-2 | BBMB | D | Shutdown on 220 kv Double Circuit Bhakra-Jamalpur tranmission line for replacing of single tension to double tension strings at LULO tower no. 55 of BBMB and also splicing of OPGW for LULO at 220/132 kv Tahliwal | 17/jun/2026 | 09:00 | 17/jun/2026 | 17:00 | | The under construction 220/132 kv Substation at Tahliwal is in advance stage of completion, As such following shutdown is required to execute key activities before availing shutdown for LULO Circuit-1 of 220 kv Bhakra Right to Jamaplur line. | PLANNED |
| 1048 | RQ281438 | OCC_243 | slcdhp_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-JAMALPUR (BB) CKT-1 | BBMB | D | Shutdown on 220 kv Double Circuit Bhakra-Jamalpur tranmission line for replacing of single tension to double tension strings at LULO tower no. 55 of BBMB and also splicing of OPGW for LULO at 220/132 kv Tahliwal | 16/jun/2026 | 09:00 | 16/jun/2026 | 17:00 | | The under construction 220/132 kv Substation at Tahliwal is in advance stage of completion, As such following shutdown is required to execute key activities before availing shutdown for LULO Circuit-1 of 220 kv Bhakra Right to Jamaplur line. | PLANNED |
| 1049 | RQ281439 | OCC_243 | slcdhp_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-JAMALPUR (BB) CKT-2 | BBMB | D | Shutdown on 220 kv Double Circuit Bhakra-Jamalpur tranmission line for replacing of single tension to double tension strings at LULO tower no. 55 of BBMB and also splicing of OPGW for LULO at 220/132 kv Tahliwal | 16/jun/2026 | 09:00 | 16/jun/2026 | 17:00 | | The under construction 220/132 kv Substation at Tahliwal is in advance stage of completion, As such following shutdown is required to execute key activities before availing shutdown for LULO Circuit-1 of 220 kv Bhakra Right to Jamaplur line. | PLANNED |
| 1050 | RQ280770 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-3 | BBMB | D | Patrolling of line alongwith Tree trimming and Jumper tightening | 09/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | | PLANNED |
| 1051 | RQ280769 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL-JAMALPUR (BB) CKT-2 | BBMB | D | Tree cutting and Jumper tightening TN 90 to 120 | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 1052 | RQ280667 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL-JAMALPUR (BB) CKT-1 | BBMB | D | Tree cutting and Jumper tightening TN 50 to 70 | 06/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | | | PLANNED |
| 1053 | RQ280777 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1 | PSSTCL | D | Patrolling of line alongwith Tree trimming and Jumper tightening | 19/jun/2026 | 08:00 | 19/jun/2026 | 18:00 | | | PLANNED |
| 1054 | RQ280776 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-AIIITWAL(PS) (PSTCL) CKT-1 | PSTCL | D | Tree cutting and Jumper tightening TN 20 to 40 | 18/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | | | PLANNED |
| 1055 | RQ280774 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-DORAH(A) (PSTCL) CKT-1 | PSTCL | D | Tree cutting and Jumper tightening TN 41 to 60 | 15/jun/2026 | 08:00 | 15/jun/2026 | 18:00 | | | PLANNED |
| 1056 | RQ280773 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1 | PSTCL | D | Tree cutting and Jumper tightening TN 35 to 48 | 13/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | | | PLANNED |
| 1057 | RQ280771 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAGRADIN(PS)-LUDHIANA(PG) (PSTCL) CKT-1 | PSTCL | D | Tree cutting and Jumper tightening TN 40 to 65 | 11/jun/2026 | 08:00 | 11/jun/2026 | 18:00 | | | PLANNED |
| 1058 | RQ280669 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PATRAN(PATR)-MANS(A) (PSTCL) (PSTCL) CKT-1 | PSTCL | D | General maintenance | 08/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 1059 | RQ280666 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2 | PSSTCL | D | Patrolling of line alongwith Tree trimming and Jumper tightening | 05/jun/2026 | 08:00 | 05/jun/2026 | 18:00 | | | PLANNED |
| 1060 | RQ280661 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-2 | PSTCL | D | Tree cutting and Jumper tightening TN 1 to 16 | 04/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 1061 | RQ280658 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DANDHARIKALANI(PS)-LUDHIANA(PG) (PSTCL) CKT-2 | PSTCL | D | Tree cutting and Jumper tightening TN 16 to 40 | 01/jun/2026 | 08:00 | 01/jun/2026 | 18:00 | | | PLANNED |

| | | | | | | | | | | | | | | | |
|------|----------|---------|-----------|------------------------------|--|------------------|---|---|-------------|-------|-------------|-------|--|--|---------|
| 1062 | RQ281371 | OCC_243 | slcdsv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1 | RRVPNL | C | For Half yearly maintenance & testing work | 18/jun/2026 | 08:00 | 19/jun/2026 | 18:00 | | | PLANNED |
| 1063 | RQ280643 | OCC_243 | slcdsv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1 | DTL | D | For Tree Trimming work | 18/jun/2026 | 05:00 | 18/jun/2026 | 10:00 | Load may be managed on 220KV South of Wazirabad Ckt-2/220KV Mandola Ckt No-2 | | PLANNED |
| 1064 | RQ280644 | OCC_243 | slcdsv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2 | DTL | D | For Tree Trimming work | 11/jun/2026 | 05:00 | 11/jun/2026 | 10:00 | Load may be managed on 220KV Mandola Ckt No-1 / 220KV South of Wazirabad Ckt-1 | | PLANNED |
| 1065 | RQ280640 | OCC_243 | slcdsv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1 | DTL | D | For Tan-delta testing of 220KV CTs & CVTs and other general maintenance work on said bay as per PMS. | 02/jun/2026 | 05:00 | 02/jun/2026 | 10:00 | Load may be managed on 220KV Mandola Ckt No-2 / 220KV South of Wazirabad Ckt-2 | | PLANNED |
| 1066 | RQ280638 | OCC_243 | slcdsv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2 | DTL | D | For Tan-delta testing of 220KV CTs & CVTs and other general maintenance work on said bay as per PMS. | 01/jun/2026 | 05:00 | 01/jun/2026 | 10:00 | Load may be managed on 220KV South of Wazirabad Ckt-1/220KV Mandola Ckt No-1 | | PLANNED |
| 1067 | RQ281169 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JHUSI(UP)-PHULPUR(RUP) (PG) CKT-1 | POWERGRID,UPPTCL | D | "FOR HOT SPOT RECTIFICATION WORK OF TRANSMISSION LINE. A/r of other ckt to be disabled" | 10/jun/2026 | 08:00 | 10/jun/2026 | 16:00 | | | PLANNED |
| 1068 | RQ281165 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2 | RAILWAYS | D | Line shutdown for Line and Bay AMP Works at Allahabad SS | 05/jun/2026 | 08:00 | 05/jun/2026 | 16:00 | | | PLANNED |
| 1069 | RQ281164 | OCC_243 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1 | RAILWAYS | D | Line Outage for Line and Bay AMP Works at Allahabad SS | 03/jun/2026 | 08:00 | 05/jun/2026 | 16:00 | | | PLANNED |
| 1070 | RQ281250 | OCC_243 | cpcc3_sd | BUS | 220KV BUS 1 AT KANPUR(PG) | POWERGRID | D | Process based LBB testing of 211 Main Bay of 220 kv Knp Rania after retrofit with process bus LBB relay | 30/jun/2026 | 08:00 | 30/jun/2026 | 13:00 | | | PLANNED |
| 1071 | RQ281249 | OCC_243 | cpcc3_sd | BUS | 220KV BUS 1 AT KANPUR(PG) | POWERGRID | D | Process based LBB testing of 210 Main Bay of 220 kv Knp Mainpuri after retrofit with process bus LBB relay | 27/jun/2026 | 08:00 | 27/jun/2026 | 13:00 | | | PLANNED |
| 1072 | RQ281248 | OCC_243 | cpcc3_sd | BUS | 220KV BUS 1 AT KANPUR(PG) | POWERGRID | D | Process based LBB testing of LBB testing of 209 Main Bay of 220 kv Knp Unch 4 after retrofit with process bus LBB relay | 24/jun/2026 | 08:00 | 24/jun/2026 | 13:00 | | | PLANNED |
| 1073 | RQ281215 | OCC_243 | cpcc3_sd | BUS | 220KV BUS 1 AT KANPUR(PG) | POWERGRID | D | Process based LBB testing of 215 Main Bay of ICT 2 | 22/jun/2026 | 08:00 | 22/jun/2026 | 13:00 | | | PLANNED |
| 1074 | RQ281247 | OCC_243 | cpcc3_sd | BUS | 220KV BUS 1 AT KANPUR(PG) | POWERGRID | D | Process based LBB testing of LBB testing of 208 Main Bay of 220 kv Knp Unch 3 after retrofit with process bus LBB relay | 20/jun/2026 | 08:00 | 20/jun/2026 | 13:00 | | | PLANNED |
| 1075 | RQ281240 | OCC_243 | cpcc3_sd | BUS | 220KV BUS 2 AT MAINPUR(PG) | POWERGRID | D | Construction Work under consultancy project for North Central Railways. | 18/jun/2026 | 08:00 | 18/jun/2026 | 18:00 | | | PLANNED |
| 1076 | RQ281239 | OCC_243 | cpcc3_sd | BUS | 220KV BUS 1 AT MAINPUR(PG) | POWERGRID | D | Construction Work under consultancy project for North Central Railways | 17/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | | | PLANNED |
| 1077 | RQ281230 | OCC_243 | cpcc3_sd | BUS | 220KV BUS 1 AT KANPUR(PG) | POWERGRID | D | Process based LBB testing for LBB testing of 201 Main Bay | 17/jun/2026 | 08:00 | 17/jun/2026 | 13:00 | | | PLANNED |
| 1078 | RQ281235 | OCC_243 | cpcc3_sd | BUS | 220KV BUS 1 AT KANPUR(PG) | POWERGRID | D | Process based LBB testing of LBB testing of 207 Main Bay of 220 kv Knp Unch 2 after retrofit with process bus LBB relay | 16/jun/2026 | 08:00 | 16/jun/2026 | 13:00 | | | PLANNED |
| 1079 | RQ281233 | OCC_243 | cpcc3_sd | BUS | 220KV BUS 1 AT KANPUR(PG) | POWERGRID | D | Process based LBB testing of LBB testing of 206 Main Bay of 220 kv Knp Unch 1 after retrofit of old LBB relay with process bus LBB relay | 12/jun/2026 | 12:00 | 12/jun/2026 | 19:00 | | | PLANNED |
| 1080 | RQ281245 | OCC_243 | cpcc3_sd | BUS | 220KV BUS 2 AT SOHAWAL(PG) | POWERGRID | D | AMP WORK | 12/jun/2026 | 09:00 | 12/jun/2026 | 18:00 | | | PLANNED |
| 1081 | RQ281244 | OCC_243 | cpcc3_sd | BUS | 220KV BUS 1 AT SOHAWAL(PG) | POWERGRID | D | AMP WORK | 11/jun/2026 | 09:00 | 11/jun/2026 | 18:00 | | | PLANNED |
| 1082 | RQ281209 | OCC_243 | cpcc3_sd | BUS | 220KV BUS 1 AT KANPUR(PG) | POWERGRID | D | Process based LBB testing of 204 Main Bay of Bus coupler after retrofit of old LBB relay with process bus LBB relay. During this S/d all 220 kv Feeders and 315 MVA ICT 1 and 315 MVA ICT 2 will remain under shutdown. | 08/jun/2026 | 13:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 1083 | RQ281210 | OCC_243 | cpcc3_sd | BUS | 220KV BUS 2 AT KANPUR(PG) | POWERGRID | D | Process based LBB testing of 204 Main Bay of Bus coupler after retrofit of old LBB relay with process bus LBB relay. During this S/d all 220 kv Feeders and 315 MVA ICT 1 and 315 MVA ICT 2 will remain under shutdown. | 08/jun/2026 | 13:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 1084 | RQ281181 | OCC_243 | cpcc2_sd | BUS | 220KV BUS 2 AT KAITHAL(PG) | POWERGRID | D | SD required with ICT-1 SD for safety margin clearance for the work of repairing/ changing the 220KV side Conductor droper of ICT-1. | 02/jun/2026 | 09:00 | 02/jun/2026 | 19:00 | Kindly approve. | | PLANNED |
| 1085 | RQ280038 | OCC_243 | cpcc1_sd | BUS | 220 KV BIKANER_2 (PBTSU) - BUS 5 | | D | AMP and construction works | 26/jun/2026 | 16:00 | 30/jun/2026 | 23:59 | | | PLANNED |
| 1086 | RQ280082 | OCC_243 | cpcc1_sd | BUS | 220 KV FATEHGARH_III(PG) - BUS 2 | | D | For Jumping Works of 214 Bay | 26/jun/2026 | 16:00 | 28/jun/2026 | 23:59 | | | PLANNED |
| 1087 | RQ280080 | OCC_243 | cpcc1_sd | BUS | 220 KV FATEHGARH_III(PG) - BUS 6 | | D | FOR BUS BAR TESTING OF TBC | 25/jun/2026 | 16:00 | 30/jun/2026 | 23:59 | | | PLANNED |
| 1088 | RQ280591 | OCC_243 | cpcc2_sd | BUS | 220 KV KHALSTI(JK) - BUS 2 | | D | For Bus bar relay protection testing. | 25/jun/2026 | 09:00 | 25/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 1089 | RQ280707 | OCC_243 | cpcc2_sd | BUS | 220KV BUS 2 AT HAMIRPUR(PG) | | D | For Bus Bar Differential and LBB relay testing | 22/jun/2026 | 09:00 | 22/jun/2026 | 20:00 | Kindly approve. | | PLANNED |
| 1090 | RQ280037 | OCC_243 | cpcc1_sd | BUS | 220 KV BIKANER_2 (PBTSU) - BUS 4 | | D | AMP and construction works | 21/jun/2026 | 16:00 | 26/jun/2026 | 23:59 | | | PLANNED |
| 1091 | RQ280081 | OCC_243 | cpcc1_sd | BUS | 220 KV FATEHGARH_III(PG) - BUS 1 | | D | For Jumping Works of 214 Bay | 21/jun/2026 | 16:00 | 25/jun/2026 | 23:59 | | | PLANNED |
| 1092 | RQ280066 | OCC_243 | cpcc1_sd | BUS | 220KV BUS 2 AT KOTPUTLI(PG) | | D | Attending Punch points of NEW Bay 206 | 20/jun/2026 | 09:00 | 20/jun/2026 | 18:00 | | | PLANNED |
| 1093 | RQ280590 | OCC_243 | cpcc2_sd | BUS | 220 KV KHALSTI(JK) - BUS 1 | | D | For Bus bar relay protection testing. | 20/jun/2026 | 09:00 | 20/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 1094 | RQ280079 | OCC_243 | cpcc1_sd | BUS | 220 KV FATEHGARH_III(PG) - BUS 5 | | D | FOR BUS BAR TESTING OF TBC | 19/jun/2026 | 16:00 | 24/jun/2026 | 23:59 | | | PLANNED |
| 1095 | RQ280706 | OCC_243 | cpcc2_sd | BUS | 220KV BUS 1 AT HAMIRPUR(PG) | | D | For Bus Bar Differential and LBB relay testing | 19/jun/2026 | 09:00 | 19/jun/2026 | 18:00 | Kindly approve. | | PLANNED |

| | | | | | | | | | | | | | |
|------|----------|---------|-----------|------------------------------|---|--------|---|-------------|-------|-------------|-------|---|---------|
| 1096 | RQ280065 | OCC_243 | cpec1_sd | BUS | 220KV BUS 1 AT KOTPUTLI(PG) | D | Attending Punch points of NEW Bay 206 | 19/jun/2026 | 09:00 | 19/jun/2026 | 18:00 | | PLANNED |
| 1097 | RQ280078 | OCC_243 | cpec1_sd | BUS | 220 KV FATEHGARH_III(PG) - BUS 8 | D | FOR BUS BAR TESTING OF BUS COUPLER | 17/jun/2026 | 16:00 | 18/jun/2026 | 23:59 | | PLANNED |
| 1098 | RQ280705 | OCC_243 | cpec2_sd | BUS | 220KV BUS 4 AT HAMIRPUR(PG) | D | For Bus Bar Differential and LBB relay testing | 17/jun/2026 | 10:00 | 17/jun/2026 | 16:00 | Kindly approve. | PLANNED |
| 1099 | RQ280035 | OCC_243 | cpec1_sd | BUS | 220 KV BIKANER_2 (PBTSU) - BUS 2 | D | AMP and construction works | 16/jun/2026 | 16:00 | 20/jun/2026 | 23:59 | | PLANNED |
| 1100 | RQ280704 | OCC_243 | cpec2_sd | BUS | 220KV BUS 3 AT HAMIRPUR(PG) | D | For Bus Bar Differential and LBB relay testing | 16/jun/2026 | 10:00 | 16/jun/2026 | 17:00 | Kindly approve. | PLANNED |
| 1101 | RQ280709 | OCC_243 | cpec2_sd | BUS | 220KV BUS 2 AT WAGOORA(PG) | C | For 220KV Bus Bar retrofitting works | 16/jun/2026 | 09:00 | 30/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 1102 | RQ280104 | OCC_243 | cpec1_sd | BUS | 220KV BUS 1 AT BAGHPAT(PG) | D | For SF6 Gas Quality AMP of GIS Gas Compartment | 16/jun/2026 | 08:00 | 16/jun/2026 | 23:00 | AMP SF6 Gas Quality | PLANNED |
| 1103 | RQ280077 | OCC_243 | cpec1_sd | BUS | 220 KV FATEHGARH_III(PG) - BUS 7 | D | FOR BUS BAR TESTING OF BUS COUPLER | 15/jun/2026 | 16:00 | 16/jun/2026 | 23:59 | | PLANNED |
| 1104 | RQ280103 | OCC_243 | cpec1_sd | BUS | 220KV BUS 2 AT BAGHPAT(PG) | D | For SF6 Gas Quality AMP of GIS Gas Compartment | 13/jun/2026 | 08:00 | 13/jun/2026 | 23:00 | AMP SF6 Gas Quality | PLANNED |
| 1105 | RQ280093 | OCC_243 | cpec1_sd | BUS | 220KV Bus 1 at Hissar(PG) | D | AMP WORKS | 13/jun/2026 | 08:00 | 13/jun/2026 | 18:00 | | PLANNED |
| 1106 | RQ280089 | OCC_243 | cpec1_sd | BUS | 220KV Bus 1 at Hissar(PG) | C | FOR RETROFITMENT of 08nos. Isolator IN ADD CAP(associated element & bays shall be shifted to TBC one by one) | 13/jun/2026 | 08:00 | 30/jun/2026 | 18:00 | elements and bays associated with 220KV Bus 1 of Hissar shall be shifted to TBC one by one for carrying the isolator retrofitting work. | PLANNED |
| 1107 | RQ280039 | OCC_243 | cpec1_sd | BUS | 220 KV BIKANER_2 (PBTSU) - BUS 6 | D | AMP and construction works | 08/jun/2026 | 16:00 | 13/jun/2026 | 23:59 | | PLANNED |
| 1108 | RQ280096 | OCC_243 | cpec1_sd | BUS | 220KV Bus 3 at Hissar(PG) | C | For Upcoming ICT 4 commissioning work—For jumper extension in Switchyard and Bus bar stability test, shutdown in construction category only | 08/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | Shutdown on continuous basis for ICT 4 commissioning work | PLANNED |
| 1109 | RQ280090 | OCC_243 | cpec1_sd | BUS | 220KV Bus 1 at Hissar(PG) | C | For replacement of Bus 1 conductor in ADD CAP. | 08/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | PLANNED |
| 1110 | RQ280034 | OCC_243 | cpec1_sd | BUS | 220 KV BIKANER_2 (PBTSU) - BUS 1 | D | AMP and construction works | 04/jun/2026 | 16:00 | 10/jun/2026 | 23:59 | | PLANNED |
| 1111 | RQ280095 | OCC_243 | cpec1_sd | BUS | 220KV Bus 2 at Hissar(PG) | C | For Upcoming ICT 4 commissioning work—For jumper extension in Switchyard and Bus bar stability test, shutdown in construction category only | 04/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | Shutdown on continuous basis for ICT 4 commissioning work | PLANNED |
| 1112 | RQ280036 | OCC_243 | cpec1_sd | BUS | 220 KV BIKANER_2 (PBTSU) - BUS 3 | D | AMP and construction works | 03/jun/2026 | 16:00 | 08/jun/2026 | 23:59 | | PLANNED |
| 1113 | RQ280599 | OCC_243 | cpec2_sd | BUS | 220KV BUS 2 AT NALLAGARH(PG) | D | AMP of Bus-2 | 03/jun/2026 | 09:00 | 03/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 1114 | RQ280050 | OCC_243 | cpec1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 4 | C | Augmentation of 400KV ICT (N-1) in Section-II | 02/jun/2026 | 17:30 | 02/jun/2026 | 23:59 | Erection of Isolator 89B of bay 224 | PLANNED |
| 1115 | RQ280049 | OCC_243 | cpec1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 3 | C | Augmentation of 400KV ICT (N-1) in Section-II | 01/jun/2026 | 17:30 | 01/jun/2026 | 23:59 | Erection of Isolator 89A of bay 224 | PLANNED |
| 1116 | RQ280708 | OCC_243 | cpec2_sd | BUS | 220KV BUS 1 AT WAGOORA(PG) | C | For 220KV Bus Bar retrofitting works | 01/jun/2026 | 09:00 | 15/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 1117 | RQ280598 | OCC_243 | cpec2_sd | BUS | 220KV BUS 1 AT NALLAGARH(PG) | D | AMP of Bus-1 | 01/jun/2026 | 09:00 | 01/jun/2026 | 18:00 | Kindly approve. | PLANNED |
| 1118 | RQ280091 | OCC_243 | cpec1_sd | BUS | 220KV Bus 3 at Hissar(PG) | C | For replacement of Transfer Bus (220KV Bus 3) conductor in ADD CAP. | 01/jun/2026 | 08:00 | 07/jun/2026 | 18:00 | For this shutdown work, both 220KV Bus 1 & 220KV Bus 2 of Hissar shall be out of service. | PLANNED |
| 1119 | RQ280092 | OCC_243 | cpec1_sd | BUS | 220KV Bus 2 at Hissar(PG) | C | For replacement of Bus 2 conductor in ADD CAP(this work can be done along with shutdown of 220KV Bus 1 of Hissar(PG) only) | 01/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | For this shutdown work, both 220KV Bus 1 & 220KV Bus 2 of Hissar shall be out of service, ICT 1 & ICT 2 jack bus shall also be replaced along with. Shutdown in ADD CAP Category only | PLANNED |
| 1120 | RQ280094 | OCC_243 | cpec1_sd | BUS | 220KV Bus 1 at Hissar(PG) | C | For Upcoming ICT 4 commissioning work—For jumper extension in Switchyard and Bus bar stability test, shutdown in construction category only | 01/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | Shutdown on continuous basis for ICT 4 commissioning work | PLANNED |
| 1121 | RQ280999 | OCC_243 | cpec1_sd | BUS | 220 KV BHADLA_3(PB3TL) - BUS 1 | D | PB3TL To Clear CC Observation Point | 04/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | PLANNED |
| 1122 | RQ281350 | OCC_243 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV AMARPURATHEDI(RS)-HISSAR(BB) (RS) CKT-1 | RRVPLN | For Tree Trimming and line patrolling work | 18/jun/2026 | 08:00 | 20/jun/2026 | 18:00 | | PLANNED |
| 1123 | RQ280775 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1 | PSSTCL | Patrolling of line alongwith Tree trimming and Jumper tightening | 16/jun/2026 | 08:00 | 16/jun/2026 | 18:00 | | PLANNED |
| 1124 | RQ280660 | OCC_243 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1 | PSSTCL | Patrolling of line alongwith Tree trimming and Jumper tightening | 03/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | | PLANNED |
| 1125 | RQ280625 | OCC_243 | cpec2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2 132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1 | HPPTCL | For overhauling of 03 Nos. pole columns of 132KV CB due to suspected DCRM signatures. | 08/jun/2026 | 09:00 | 10/jun/2026 | 17:00 | Kindly approve. | PLANNED |
| 1126 | RQ280679 | OCC_243 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1 | HPPTCL | Half Yearly mtc | 06/jun/2026 | 08:00 | 06/jun/2026 | 18:00 | | PLANNED |
| 1127 | RQ280225 | OCC_243 | cpec1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG) | D | PRV SWITCH REPLACEMENT WORK | 24/jun/2026 | 13:00 | 24/jun/2026 | 23:00 | PRV switch replacement work | PLANNED |
| 1128 | RQ280236 | OCC_243 | cpec1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG) | D | For switchover of spare Line reactor | 23/jun/2026 | 17:00 | 23/jun/2026 | 23:59 | | PLANNED |
| 1129 | RQ280218 | OCC_243 | cpec1_sd | LINE REACTOR | 80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSL) (PBTSU) CKT-4 @BIKANER_2 (PBTSU) | D | For CSD fine tuning work | 20/jun/2026 | 16:00 | 24/jun/2026 | 23:59 | | PLANNED |
| 1130 | RQ280224 | OCC_243 | cpec1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG) | D | PRV SWITCH REPLACEMENT WORK | 18/jun/2026 | 13:00 | 18/jun/2026 | 23:00 | PRV switch replacement work | PLANNED |
| 1131 | RQ280220 | OCC_243 | cpec1_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG) | C | BUSHING REPLACEMENT WORK IN ADD CAP | 16/jun/2026 | 09:00 | 27/jun/2026 | 18:00 | BUSHING REPLACEMENT work in add cap | PLANNED |
| 1132 | RQ280235 | OCC_243 | cpec1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG) | D | AMP WORK and for compliance of Audits | 13/jun/2026 | 17:00 | 13/jun/2026 | 23:59 | | PLANNED |
| 1133 | RQ280223 | OCC_243 | cpec1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG) | D | PRV SWITCH REPLACEMENT WORK | 13/jun/2026 | 13:00 | 13/jun/2026 | 23:00 | PRV switch replacement work | PLANNED |

| | | | | | | | | | | | | | | |
|------|----------|---------|----------|--------------|--|-------|---|---|-------------|-------|-------------|-------|--|---------|
| 1134 | RQ280234 | OCC_243 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG) | | D | AMP WORK and for compliance of Audits | 12/jun/2026 | 17:00 | 12/jun/2026 | 23:59 | | PLANNED |
| 1135 | RQ280230 | OCC_243 | cpcc1_sd | LINE REACTOR | 50 MVAR Non-Switchable LR on 400 KV RAPS_D(NP) Jaipur South(PG) (PG) Ckt-1 @Jaipur South(PG) | | D | PRV SWITCH REPLACEMENT WORK | 12/jun/2026 | 09:00 | 12/jun/2026 | 18:00 | | PLANNED |
| 1136 | RQ280217 | OCC_243 | cpcc1_sd | LINE REACTOR | 80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBSTL)-KHETRI (PKTSL) (PBSTL) CKT-3 @BIKANER_2 (PBSTL) | | D | For CSD fine tuning work | 11/jun/2026 | 16:00 | 14/jun/2026 | 23:59 | | PLANNED |
| 1137 | RQ280233 | OCC_243 | cpcc1_sd | LINE REACTOR | 330 MVAR Switchable LR on 765 KV Sikar_2(PSTL)-Aligarh(PG) (PASTL) Ckt-2 @Sikar_2(PSTL) | | D | Spare Reactor Switching under PASTL construction Works | 10/jun/2026 | 08:00 | 12/jun/2026 | 18:00 | | PLANNED |
| 1138 | RQ280219 | OCC_243 | cpcc1_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG) | | C | AMP works | 09/jun/2026 | 09:00 | 09/jun/2026 | 18:00 | amp works | PLANNED |
| 1139 | RQ280216 | OCC_243 | cpcc1_sd | LINE REACTOR | 80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBSTL)-KHETRI (PKTSL) (PBSTL) CKT-2 @BIKANER_2 (PBSTL) | | D | For CSD fine tuning work | 07/jun/2026 | 16:00 | 10/jun/2026 | 23:59 | | PLANNED |
| 1140 | RQ280222 | OCC_243 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG) | | D | PRV SWITCH REPLACEMENT WORK | 07/jun/2026 | 13:00 | 07/jun/2026 | 23:00 | PRV switch replacement work | PLANNED |
| 1141 | RQ280232 | OCC_243 | cpcc1_sd | LINE REACTOR | 330 MVAR Switchable LR on 765 KV Sikar_2(PSTL)-Aligarh(PG) (PASTL) CK-1 @Sikar_2(PSTL) | | D | Spare Reactor Switching under PASTL construction Works | 07/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | PLANNED |
| 1142 | RQ280215 | OCC_243 | cpcc1_sd | LINE REACTOR | 80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBSTL)-KHETRI (PKTSL) (PBSTL) CKT-1 @BIKANER_2 (PBSTL) | | D | For CSD fine tuning work | 06/jun/2026 | 16:00 | 09/jun/2026 | 23:59 | | PLANNED |
| 1143 | RQ280227 | OCC_243 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 @NARELA(PNTL) | | D | CSD fine tuning, after shutdown 2-3 times Reactor switching may be allowed as bus reactor | 05/jun/2026 | 09:00 | 05/jun/2026 | 18:00 | CSD fine tuning, 2-3 times switching may be allowed as bus reactor | PLANNED |
| 1144 | RQ280226 | OCC_243 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 @NARELA(PNTL) | | D | CSD fine tuning, after shutdown 2-3 times Reactor switching may be allowed as bus reactor | 04/jun/2026 | 09:00 | 04/jun/2026 | 18:00 | CSD fine tuning, 2-3 times switching may be allowed as bus reactor | PLANNED |
| 1145 | RQ280229 | OCC_243 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 @BHADLA_2 (PG) | | D | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 | 02/jun/2026 | 09:00 | 02/jun/2026 | 18:00 | CSD fine tuning, 3-4 times switching may be allowed as bus reactor | PLANNED |
| 1146 | RQ280221 | OCC_243 | cpcc1_sd | LINE REACTOR | 50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG) | | C | BUSHING REPLACEMENT WORK IN ADD CAP | 01/jun/2026 | 09:00 | 12/jun/2026 | 18:00 | BUSHING REPLACEMENT work in add cap | PLANNED |
| 1147 | RQ280228 | OCC_243 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 @BHADLA_2 (PG) | | D | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 | 01/jun/2026 | 09:00 | 01/jun/2026 | 18:00 | CSD fine tuning, 3-4 times switching may be allowed as bus reactor | PLANNED |
| 1148 | RQ280231 | OCC_243 | cpcc1_sd | LINE REACTOR | 330 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Sikar_2(PSTL) (PSTL) Ckt-1 @Sikar_2(PSTL) | | D | For Spare Reactor Switching under PBSTL construction Works | 01/jun/2026 | 08:00 | 03/jun/2026 | 18:00 | | PLANNED |
| 1149 | RQ280944 | OCC_243 | cpcc1_sd | BAY | 242 MAIN BAY - 400/220 KV 500 MVA ICT 10 AT FATEHGARH_III(PG) (PRTL) AT 220 KV FATEHGARH_III(PG) | PRTL | D | For TBC Bay Commissioning | 21/jun/2026 | 16:00 | 22/jun/2026 | 23:00 | | PLANNED |
| 1150 | RQ280943 | OCC_243 | cpcc1_sd | BAY | 238 MAIN BAY - 400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG) (PRTL) AT 220 KV FATEHGARH_III(PG) | PRTL | D | For TBC Bay Commissioning | 19/jun/2026 | 16:00 | 20/jun/2026 | 23:00 | | PLANNED |
| 1151 | RQ280928 | OCC_243 | cpcc1_sd | BAY | 233(ABC SOLAR) MAIN BAY - 220 KV FATEHGARH_III(PG)-BUS 1 (PRTL) AT 220 KV FATEHGARH_III(PG) | PRTL | D | For TBC Bay Commissioning | 15/jun/2026 | 16:00 | 16/jun/2026 | 23:00 | | PLANNED |
| 1152 | RQ280927 | OCC_243 | cpcc1_sd | BAY | 232 MAIN BAY - 400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG) (PRTL) AT 220 KV FATEHGARH_III(PG) | PRTL | D | For TBC Bay Commissioning | 13/jun/2026 | 16:00 | 14/jun/2026 | 23:00 | | PLANNED |
| 1153 | RQ280926 | OCC_243 | cpcc1_sd | BAY | 231 MAIN BAY - 220 KV FATEHGARH_III(PG)-XL_XPPL_SL_FT3(PG) (XL_XPPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG) | PRTL | D | For TBC Bay Commissioning | 11/jun/2026 | 16:00 | 12/jun/2026 | 23:00 | | PLANNED |
| 1154 | RQ280925 | OCC_243 | cpcc1_sd | BAY | 229 MAIN BAY - 220 KV ENERGIZENT_PPL_FT3-FATEHGARH_III(PG) (ENERGIZENT_PPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG) | PRTL | D | For TBC Bay Commissioning | 09/jun/2026 | 16:00 | 10/jun/2026 | 23:00 | | PLANNED |
| 1155 | RQ280924 | OCC_243 | cpcc1_sd | BAY | 228 MAIN BAY - 400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG) (PRTL) AT 220 KV FATEHGARH_III(PG) | PRTL | D | For TBC Bay Commissioning | 07/jun/2026 | 16:00 | 08/jun/2026 | 23:00 | | PLANNED |
| 1156 | RQ280923 | OCC_243 | cpcc1_sd | BAY | 227(KHABA RE) MAIN BAY - 220 KV FATEHGARH_III(PG)-BUS 3 (PRTL) AT 220 KV FATEHGARH_III(PG) | PRTL | D | For TBC Bay Commissioning | 05/jun/2026 | 16:00 | 06/jun/2026 | 23:00 | | PLANNED |
| 1157 | RQ280922 | OCC_243 | cpcc1_sd | BAY | 226 MAIN BAY - 400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG) (PRTL) AT 220 KV FATEHGARH_III(PG) | PRTL | D | For TBC Bay Commissioning | 03/jun/2026 | 16:00 | 04/jun/2026 | 23:00 | | PLANNED |
| 1158 | RQ280921 | OCC_243 | cpcc1_sd | BAY | 225 MAIN BAY - 220 KV FATEHGARH_III(PG)-RSIPL_SL_FT3(PG) (RENEW_SIPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG) | PRTL | D | For TBC Bay Commissioning | 01/jun/2026 | 16:00 | 02/jun/2026 | 23:00 | | PLANNED |
| 1159 | RQ281276 | OCC_243 | cpcc1_sd | BAY | 210(RE LINE BAY) MAIN BAY - 220 KV BHADLA_3(PB3TL)-BUS 1 (PB3TL) AT 220 KV BHADLA_3(PB3TL) | PB3TL | D | CT oil sampling | 17/jun/2026 | 08:00 | 17/jun/2026 | 12:00 | | PLANNED |

| | | | | | | | | | | | | | | | |
|------|----------|---------|----------|-------------|---|-----------|---|--|-------------|-------|-------------|-------|-----------------|--|---------|
| 1160 | RQ281275 | OCC_243 | cpec1_sd | BAY | 210 MAIN BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AND FUTURE AT 220 KV BHADLA_3(PB3TL) (PB3TL) | PB3TL | D | CT oil sampling | 16/jun/2026 | 16:00 | 16/jun/2026 | 20:00 | | | PLANNED |
| 1161 | RQ281274 | OCC_243 | cpec1_sd | BAY | 209 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BHADLA_3(PB3TL) (PB3TL) AT 220 KV BHADLA_3(PB3TL) | PB3TL | D | CT oil sampling | 16/jun/2026 | 12:00 | 16/jun/2026 | 16:00 | | | PLANNED |
| 1162 | RQ281273 | OCC_243 | cpec1_sd | BAY | 208(RE LINE BAY) MAIN BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AT 220 KV BHADLA_3(PB3TL) | PB3TL | D | CT oil sampling | 16/jun/2026 | 08:00 | 16/jun/2026 | 12:00 | | | PLANNED |
| 1163 | RQ281272 | OCC_243 | cpec1_sd | BAY | 206(RE LINE BAY) MAIN BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AT 220 KV BHADLA_3(PB3TL) | PB3TL | D | CT oil sampling | 15/jun/2026 | 16:00 | 15/jun/2026 | 20:00 | | | PLANNED |
| 1164 | RQ281271 | OCC_243 | cpec1_sd | BAY | 206 MAIN BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AND FUTURE AT 220 KV BHADLA_3(PB3TL) (PB3TL) | PB3TL | D | CT oil sampling | 15/jun/2026 | 12:00 | 15/jun/2026 | 16:00 | | | PLANNED |
| 1165 | RQ281270 | OCC_243 | cpec1_sd | BAY | 205 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BHADLA_3(PB3TL) (PB3TL) AT 220 KV BHADLA_3(PB3TL) | PB3TL | D | CT oil sampling | 15/jun/2026 | 08:00 | 15/jun/2026 | 12:00 | | | PLANNED |
| 1166 | RQ281269 | OCC_243 | cpec1_sd | BAY | 204(RE LINE BAY) MAIN BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AT 220 KV BHADLA_3(PB3TL) | PB3TL | D | CT oil sampling | 14/jun/2026 | 16:00 | 14/jun/2026 | 20:00 | | | PLANNED |
| 1167 | RQ281268 | OCC_243 | cpec1_sd | BAY | 204 MAIN BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AND FUTURE AT 220 KV BHADLA_3(PB3TL) (PB3TL) | PB3TL | D | CT oil sampling | 14/jun/2026 | 12:00 | 14/jun/2026 | 16:00 | | | PLANNED |
| 1168 | RQ281267 | OCC_243 | cpec1_sd | BAY | 203 BUS COUPLER BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AND 220 KV BHADLA_3(PB3TL) - BUS 2 AT 220 KV BHADLA_3(PB3TL) (PB3TL) | PB3TL | D | CT oil sampling | 14/jun/2026 | 08:00 | 14/jun/2026 | 12:00 | | | PLANNED |
| 1169 | RQ281266 | OCC_243 | cpec1_sd | BAY | 202(RE LINE BAY) MAIN BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AT 220 KV BHADLA_3(PB3TL) | PB3TL | D | CT oil sampling | 13/jun/2026 | 16:00 | 13/jun/2026 | 20:00 | | | PLANNED |
| 1170 | RQ281265 | OCC_243 | cpec1_sd | BAY | 202 MAIN BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AND FUTURE AT 220 KV BHADLA_3(PB3TL) (PB3TL) | PB3TL | D | CT oil sampling | 13/jun/2026 | 12:00 | 13/jun/2026 | 16:00 | | | PLANNED |
| 1171 | RQ281264 | OCC_243 | cpec1_sd | BAY | 201 TRANSFER BUS BAY - 220 KV BHADLA_3(PB3TL) - BUS 1 (PB3TL) AT 220 KV BHADLA_3(PB3TL) | PB3TL | D | CT oil sampling | 13/jun/2026 | 08:00 | 13/jun/2026 | 12:00 | | | PLANNED |
| 1172 | RQ280860 | OCC_243 | cpec1_sd | BAY | 216 MAIN BAY - 220KV BUS 1 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG) | POWERGRID | D | AMP WORK | 09/jun/2026 | 08:00 | 09/jun/2026 | 18:00 | | | PLANNED |
| 1173 | RQ280859 | OCC_243 | cpec1_sd | BAY | 215 MAIN BAY - 220KV BUS 1 AT SONIPAT(PG) (POWERGRID) AND FUTURE AT 220 KV SONIPAT(PG) (POWERGRID) | POWERGRID | D | AMP WORK | 08/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 1174 | RQ281197 | OCC_243 | cpec3_sd | BAY | 204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID) | POWERGRID | C | Retrofitment of entire conventional protection system of Bus coupler Bay with Process bus based protection/ SAS system | 05/jun/2026 | 08:00 | 08/jun/2026 | 18:00 | | | PLANNED |
| 1175 | RQ281196 | OCC_243 | cpec3_sd | BAY | 205 TRANSFER BUS BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG) | POWERGRID | C | Retrofitment of entire conventional protection system of TBC Bay with Process bus based protection/ SAS system | 01/jun/2026 | 08:00 | 04/jun/2026 | 18:00 | | | PLANNED |
| 1176 | RQ281260 | OCC_243 | cpec3_sd | HVDC POLE | 70 KV VINDHYACHAL(PG) POLE-2 | POWERGRID | C | AMP & Valve Hall Ventilation Upgradation | 15/jun/2026 | 08:00 | 17/jun/2026 | 18:00 | | | PLANNED |
| 1177 | RQ281263 | OCC_243 | cpec3_sd | HVDC POLE | 70 KV VINDHYACHAL(PG) POLE-1 | POWERGRID | C | For Shifting material to Roof for AC Upgradation Work of Block#2 | 08/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | | | PLANNED |
| 1178 | RQ281262 | OCC_243 | cpec3_sd | HVDC POLE | 70 KV VINDHYACHAL(PG) POLE-2 | POWERGRID | D | AMP & Valve Hall Ventilation Upgradation | 02/jun/2026 | 08:00 | 02/jun/2026 | 18:00 | | | PLANNED |
| 1179 | RQ281261 | OCC_243 | cpec3_sd | HVDC POLE | 70 KV VINDHYACHAL(PG) POLE-1 | POWERGRID | D | For Shifting material to Roof for AC Upgradation Work of Block#1 | 01/jun/2026 | 08:00 | 01/jun/2026 | 18:00 | | | PLANNED |
| 1180 | RQ280178 | OCC_243 | cpec1_sd | SVC/STATCOM | STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG) | POWERGRID | D | Implementation of Coupling Trafo Body protection logic modifications | 25/jun/2026 | 16:00 | 27/jun/2026 | 23:00 | | | PLANNED |
| 1181 | RQ280571 | OCC_243 | cpec2_sd | SVC/STATCOM | SVC No 1(-200/+300MVAR) at 400 KV NewWangpoh(PG) | POWERGRID | D | AMP WORK | 25/jun/2026 | 09:00 | 25/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 1182 | RQ280179 | OCC_243 | cpec1_sd | SVC/STATCOM | STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG) | POWERGRID | D | Implementation of Coupling Trafo Body protection logic modifications | 22/jun/2026 | 16:00 | 24/jun/2026 | 23:00 | | | PLANNED |
| 1183 | RQ280570 | OCC_243 | cpec2_sd | SVC/STATCOM | SVC No 1(-200/+300MVAR) at 400 KV NewWangpoh(PG) | POWERGRID | D | Mechanical Protection Modification in Coupling Xmer | 18/jun/2026 | 09:00 | 18/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 1184 | RQ280572 | OCC_243 | cpec2_sd | SVC/STATCOM | SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG) | POWERGRID | D | For General Maintenance works | 10/jun/2026 | 08:00 | 10/jun/2026 | 18:00 | Kindly approve. | | PLANNED |
| 1185 | RQ280180 | OCC_243 | cpec1_sd | SVC/STATCOM | STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_III(PG) | POWERGRID | D | AMP work & COE Compliances, MSR/MSC CB overhauling work | 18/jun/2026 | 16:00 | 20/jun/2026 | 23:00 | | | PLANNED |
| 1186 | RQ280176 | OCC_243 | cpec1_sd | SVC/STATCOM | STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_III(PG) | POWERGRID | D | AMP work & COE Compliances, MSR/MSC CB overhauling work | 15/jun/2026 | 16:00 | 17/jun/2026 | 23:00 | | | PLANNED |
| 1187 | RQ280177 | OCC_243 | cpec1_sd | SVC/STATCOM | STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PB3TL) | PB3TL | D | For AVR and AMP works | 04/jun/2026 | 16:00 | 09/jun/2026 | 23:00 | | | PLANNED |