

**Outages proposed for OCC meeting No. 154**

Sr.No	Request by	Element Owner	Element Type	Element Name	Mode	Reason	Outage Request				Total Hours	Last OCC Number
							From Date	From Time	To Date	To Time		
1	ADHPL	ADHPL	GENCO	AD Hydro-U1/96	CONTINUOUS	Annual maintenance of Unit.	2019-01-05	09:00	2019-01-29	23:59	590.98	153
2	NHPC	NHPC	GENCO	Parbati-3-U1/130	CONTINUOUS	Water seepage from HRT at Sapangini has increased and internal NHPC team comprises of members from Design & Engineering and Geology inspected and they suggested that Repair & Maintenance work of HRT needs to be carried out at the earliest to control the seepage from HRT. Therefore, Parbati-III Power Station shall be under complete shutdown for the period tentatively w.e.f. 15th December 2018 to 15th March 2018 being the lean hydro season to complete HRT repair works. The annual maintenance of units (3 units) shall also be carried out during above shutdown period.	2018-12-15	22:00	2019-03-15	08:00	2146	-
3	NHPC	NHPC	GENCO	Parbati-3-U2/130	CONTINUOUS	Water seepage from HRT at Sapangini has increased and internal NHPC team comprises of members from Design & Engineering and Geology inspected and they suggested that Repair & Maintenance work of HRT needs to be carried out at the earliest to control the seepage from HRT. Therefore, Parbati-III Power Station shall be under complete shutdown for the period tentatively w.e.f. 15th December 2018 to 15th March 2018 being the lean hydro season to complete HRT repair works. The annual maintenance of units (3 units) shall also be carried out during above shutdown period.	2018-12-15	22:00	2019-03-15	08:00	2146	-

4	NHPC	NHPC	GENCO	Parbati-3-U3/130	CONTINUOUS	Water seepage from HRT at Sapangini has increased and internal NHPC team comprises of members from Design & Engineering and Geology inspected and they suggested that Repair & Maintenance work of HRT needs to be carried out at the earliest to control the seepage from HRT. Therefore, Parbati-III Power Station shall be under complete shutdown for the period tentatively w.e.f. 15th December 2018 to 15th March 2018 being the lean hydro season to complete HRT repair works. The annual maintenance of units (3 units) shall also be carried out during above shutdown period.	2018-12-15	22:00	2019-03-15	08:00	2146	-
5	NHPC	NHPC	GENCO	Parbati-3-U4/130	CONTINUOUS	Water seepage from HRT at Sapangini has increased and internal NHPC team comprises of members from Design & Engineering and Geology inspected and they suggested that Repair & Maintenance work of HRT needs to be carried out at the earliest to control the seepage from HRT. Therefore, Parbati-III Power Station shall be under complete shutdown for the period tentatively w.e.f. 15th December 2018 to 15th March 2018 being the lean hydro season to complete HRT repair works. The annual maintenance of units (3 units) shall also be carried out during above shutdown period.	2018-12-15	22:00	2019-03-15	08:00	2146	-
6	NTPC	NTPC	GENCO	Koldam-U2/200	CONTINUOUS	<b>Annual Inspection 29/1/18 to 3/2/18 (TSOP software not taking Feb dates)</b>	2019-01-29	00:00	2019-01-31	23:59	71.98	-
7	NTPC	NTPC	GENCO	Dadri NCTPS-U3/210	CONTINUOUS	Boiler + Modification (DSI)	2018-12-23	00:00	2019-01-26	23:55	839.92	-
8	NTPC	NTPC	GENCO	Unchahar -I-U1/210	CONTINUOUS	GT-1 Bay mntc: Bus s/d, Unit s/d not required.	2019-01-08	08:30	2019-01-08	18:30	10	-
9	NTPC	NTPC	GENCO	Unchahar -I-U2/210	CONTINUOUS	GT-2 Bay mntc: Bus s/d, Unit s/d not required.	2019-01-09	08:30	2019-01-09	18:30	10	-
10	RRVPN	RRVUNL	GENCO	Suratgarh TPS-U1/250	CONTINUOUS	Annual Boiler Overhaul	2019-01-11	00:00	2019-01-30	23:59	479.98	150
11	RRVPN	RRVUNL	GENCO	Kota TPS-U7/195	CONTINUOUS	Annual Boiler overhaul	2019-01-13	00:00	2019-01-27	23:59	359.98	153
12	RRVPN	RRVUNL	GENCO	Ramgarh-U4/110	CONTINUOUS	Annual Maintenance (Replacement of AGB Gear Shaft assembly & associated parts)	2019-01-07	00:00	2019-01-14	23:59	191.98	152
13	SJVNL	SJVNL	GENCO	Nathpa-Jhakri-U5/250	CONTINUOUS	Annual Planned Maintenance	2019-01-02	00:00	2019-01-09	17:00	185	-
14	SJVNL	SJVNL	GENCO	Nathpa-Jhakri-U6/250	CONTINUOUS	Annual Planned Maintenance	2019-01-12	00:00	2019-01-19	17:00	185	144

15	SJVNL	SJVNL	GENCO	Rampur HEP-U5/68.67	CONTINUOUS	Annual Planned Maintenance	2019-01-02	00:00	2019-01-09	17:00	185	-
16	SJVNL	SJVNL	GENCO	Rampur HEP-U6/68.67	CONTINUOUS	Annual Planned Maintenance	2019-01-12	00:00	2019-01-19	17:00	185	144
17	POWERGRID	POWERGRID	BAY	Tie bay of 765 KV ICT-2, at Fatehpur	DAILY	AMP and Tightening Work	2019-01-02	09:30	2019-01-02	18:00	8.5	152
18	POWERGRID	POWERGRID	BAY	Main bay of 765 KV ICT-2, at Fatehpur	DAILY	AMP and Tightening Work	2019-01-04	09:30	2019-01-04	18:00	8.5	152
19	POWERGRID	POWERGRID	BAY	709- 765kV Bus Reactor Main Bay , at Lucknow	DAILY	For AMP Work	2019-01-02	09:00	2019-01-03	18:00	18	152
20	POWERGRID	POWERGRID	BAY	702- 765kV Balia Line Tie Bay , at Lucknow	DAILY	For AMP Work	2019-01-04	09:00	2019-01-05	18:00	18	152
21	POWERGRID	POWERGRID	BAY	706- 765kV ICT2 Main Bay , at Lucknow	DAILY	For AMP Work	2019-01-11	09:00	2019-01-12	18:00	18	152
22	POWERGRID	POWERGRID	BAY	708 BAY (765 KV Fatehpur Agra-1 TIE BAY), at Fatehpur	DAILY	AMP and Tightening Work	2019-01-07	09:30	2019-01-07	18:00	8.5	151
23	POWERGRID	POWERGRID	BAY	765KV Tie bay 714, at Kanpur	DAILY	LBB testing	2019-01-27	10:00	2019-01-28	16:00	12	-
24	POWERGRID	POWERGRID	BAY	765 kV Bhiwani Main Bay 710 at Moga	DAILY	For AMP works.	2018-12-24	09:30	2018-12-24	17:30	8	152
25	POWERGRID	POWERGRID	BAY	765 kV Bhiwani & ICT-2 Tie Bay 711 at Moga	DAILY	For AMP works.	2018-12-25	09:30	2018-12-25	17:30	8	152
26	POWERGRID	POWERGRID	BAY	765 kV ICT-2 Main Bay 712 at Moga	DAILY	For AMP works.	2018-12-27	09:30	2018-12-28	17:30	16	152
27	POWERGRID	POWERGRID	BAY	765 kV ICT-1 Main Bay 709 at Moga	DAILY	For AMP works.	2018-12-31	09:30	2019-01-01	17:30	16	152
28	POWERGRID	POWERGRID	BAY	765kV Bus Reactor-I Tie Bay at Moga	DAILY	For AMP works.	2019-01-02	09:30	2019-01-03	17:30	16	151
29	POWERGRID	POWERGRID	BAY	765kV Bus Reactor-II Tie Bay at Moga	DAILY	For AMP works.	2019-01-04	09:30	2019-01-05	17:30	16	151
30	POWERGRID	POWERGRID	BAY	765 kV Bus Reactor-1 Main Bay 703 at Moga	DAILY	For AMP works.	2019-01-07	09:30	2019-01-08	17:30	16	-
31	POWERGRID	POWERGRID	BAY	765 kV Bus Reactor-2 Main bay 706 at Moga	DAILY	For AMP Works.	2019-01-09	09:30	2019-01-10	17:30	16	-
32	POWERGRID	POWERGRID	BAY	765 KV 240MVAR B/R-1M/BAY CB 712 CHITORGARH	DAILY	AMP of bay Equipment.Bus Reactot remain service with Tie bay	2019-01-04	09:30	2019-01-05	18:30	18	151

33	POWERGRID	POWERGRID	BAY	765 KV 240MVAR B/R-I T/BAY CB 711 CHITORGARH	DAILY	AMP of bay Equipment.Bus Reactot remain service with Main bay	2019-01-02	09:00	2019-01-03	18:00	18	151
34	POWERGRID	POWERGRID	BAY	765KV ICT-I M/BAY 706 CHITOTGARH	DAILY	AMP of bay Equipment.ICT will be remain charged through Tie bay	2019-01-07	09:30	2019-01-08	18:30	18	152
35	POWERGRID	POWERGRID	BAY	765kKV AJMER-I /MAIN BAY 713 CHITORGARH	DAILY	AMP of bay Equipment.Line will be remain charged through tie bay	2019-01-09	09:00	2019-01-10	18:00	18	152
36	POWERGRID	POWERGRID	BAY	765KV ICT-II M/BAY 704 AJMER	DAILY	AMP work.	2018-12-20	09:30	2018-12-20	18:30	9	152
37	POWERGRID	POWERGRID	BAY	765KV ICT-I M/BAY 701 AJMER	DAILY	AMP work	2018-12-21	09:30	2018-12-21	18:30	9	152
38	POWERGRID	POWERGRID	BAY	765KV CHITORGRH LINE-I M/BAY 703 AJMER	DAILY	AMP work	2018-12-22	09:00	2018-12-22	18:00	9	152
39	POWERGRID	POWERGRID	BAY	765KV ICT-I & CHITORGRH LINE T/BAY 702 AJMER	DAILY	AMP work	2018-12-24	09:00	2018-12-24	18:00	9	152
40	POWERGRID	POWERGRID	BAY	765KV CHITORGARH-II M/BAY 706 AJMER	DAILY	AMP work	2018-12-23	09:30	2018-12-23	18:30	9	152
41	POWERGRID	POWERGRID	BAY	765KV B/R M/BAY 707 AJMER	DAILY	AMP work	2018-12-25	09:00	2018-12-25	18:00	9	152
42	POWERGRID	POWERGRID	BAY	765KV bhiwani M/BAY 707 AT AJMER	DAILY	" AMP work"	2019-01-14	07:30	2019-01-15	18:30	22	-
43	POWERGRID	POWERGRID	BAY	765KV ICT-4 M/BAY 718 AT JHATIKRA	DAILY	" AMP work"	2019-01-16	07:00	2019-01-17	19:00	24	-
44	POWERGRID	POWERGRID	BAY	765KV ALIGRH M/BAY 716 AT JHATIKRA	DAILY	AMP work	2019-01-18	07:00	2019-01-19	19:00	24	-
45	POWERGRID	POWERGRID	BAY	765KV ICT-II M/BAY 712 JHATIKRA	DAILY	AMP work	2019-01-28	07:00	2019-01-29	19:00	24	152
46	POWERGRID	POWERGRID	BUS	765KV Bus -1 , at Kanpur	DAILY	LBB/Bus Bar-1 testing	2019-01-16	10:00	2019-01-19	18:00	32	-
47	POWERGRID	POWERGRID	BUS	765 KV Bus -2, at Kanpur	DAILY	LBB testing	2019-01-21	10:00	2019-01-25	16:00	30	-
48	POWERGRID	POWERGRID	BUS	765KV BUS -I JHATIKRA	DAILY	AMP, attending Hot Spot and RTV Coating	2019-01-09	07:00	2019-01-10	19:00	24	151

49	POWERGRID	POWERGRID	BUS	765 KV BUS-II JHATIKRA	DAILY	AMP, attending Hot Spot and RTV Coating	2019-01-11	07:00	2019-01-12	19:00	24	151
50	POWERGRID	POWERGRID	BUS	BUS I CHITTORGARH(765 KV)	DAILY	AMP OF bus #1 & associated bay equipment.All line & equipment remain service with 765kV Bus # 2	2019-01-16	09:00	2019-01-17	18:00	18	151
51	POWERGRID	POWERGRID	BUS	BUS II CHITTORGARH(765 KV)	DAILY	AMP OF bus # 2 & associated bay equipment.All line & equipment remain service with 765kV Bus # 1	2019-01-18	09:00	2019-01-19	18:00	18	145
52	POWERGRID	POWERGRID	BUS	765KV BUS-I AJMER	DAILY	Construction activities related to 765 kV Ajmer- Bikaner line bay work under M/s Techno scope at Ajmer S/s Erection of Isolator(712-89A) and Connection of IPS tube between BPI & isolators	2018-12-20	10:00	2018-12-20	18:00	8	152
53	POWERGRID	POWERGRID	BUS	765KV BUS-I AJMER	DAILY	Construction activities related to 765 kV Ajmer- Bikaner line bay work under M/s Techno scope at Ajmer S/s. Jumpering work from 765KV Bus-1	2018-12-21	10:00	2018-12-21	18:00	8	152
54	POWERGRID	POWERGRID	BUS	765KV BUS-I AJMER	DAILY	Construction activities related to 765 kV Ajmer- Bikaner line bay work under M/s Techno scope at Ajmer SCT stability and Bus bar testing/s.	2018-12-22	10:00	2018-12-22	18:00	8	152
55	POWERGRID	POWERGRID	BUS	765KV BUS-I AJMER	DAILY	Construction activities related to 765 kV Ajmer- Bikaner line bay work under M/s Techno scope at Ajmer S/s. CT stability and Bus bar testing	2018-12-23	10:00	2018-12-23	18:00	8	152
56	POWERGRID	POWERGRID	BUS	765KV BUS-II AJMER	DAILY	Construction activities related to 765 Kv ajmer- bikaner line bay work under M/s Techno scope at Ajmer S/s Erection of Isolator(710-89A) and Connection of IPS tube between BPI & isolators	2018-12-24	10:00	2018-12-24	18:00	8	152
57	POWERGRID	POWERGRID	BUS	765KV BUS-II AJMER	DAILY	Construction activities related to 765 Kv ajmer- bikaner line bay work under M/s Techno scope at Ajmer S/s Jumpering work from 765KV Bus-2	2018-12-25	10:00	2018-12-25	18:00	8	152
58	POWERGRID	POWERGRID	BUS	765KV BUS-II AJMER	DAILY	Construction activities related to 765 kV Ajmer- Bikaner line bay work under M/s Techno scope at Ajmer S/s CT stability and Bus bar testing	2018-12-26	10:00	2018-12-26	18:00	8	152
59	POWERGRID	POWERGRID	BUS	765KV BUS-II AJMER	DAILY	Construction activities related to 765 kV Ajmer- Bikaner line bay work under M/s Techno scope at Ajmer S/s CT stability and Bus bar testing	2018-12-27	10:00	2018-12-27	18:00	8	152
60	POWERGRID	POWERGRID	BUS	765KV BUS-I BHIWANI	DAILY	For LBB Relay testing of all main bays of Bus-I	2019-01-15	09:00	2019-01-16	17:00	16	151

61	POWERGRID	POWERGRID	BUS	765KV BUS-II AT BHIWANI	DAILY	For LBB Relay testing of all main bays of Bus-2	2019-01-17	09:00	2019-01-18	17:00	16	152
62	POWERGRID	POWERGRID	BUS	765KV BUS-I MEERUT	DAILY	S/D shall be required for Insulator replacement along with Moga Line.	2019-01-08	09:00	2019-01-08	18:00	9	152
63	POWERGRID	POWERGRID	BUS	765KV BUS-II MEERUT	DAILY	S/D shall be required for Insulator replacement along with Bhiwani Line.	2019-01-09	09:00	2019-01-09	18:00	9	152
64	POWERGRID	POWERGRID	BUS	765KV BUS-II MEERUT	DAILY	S/D shall be required for Insulator replacement along with Gr.Noida Line.	2019-01-10	09:00	2019-01-10	18:00	9	152
65	POWERGRID	POWERGRID	BUS	765KV BUS-I MEERUT	DAILY	S/D shall be required for Insulator replacement along with Bus Reactor.	2019-01-15	09:00	2019-01-15	18:00	9	152
66	POWERGRID	POWERGRID	BUS	765KV BUS-II MEERUT	DAILY	S/D shall be required for Insulator replacement along with 1500 MVA ICT-II.	2019-01-18	09:00	2019-01-18	18:00	9	152
67	POWERGRID	POWERGRID	BUS	765KV BUS-II MEERUT	DAILY	S/D shall be required for Insulator replacement along with 1500 MVA ICT-I.	2019-01-16	09:00	2019-01-16	18:00	9	152
68	POWERGRID	POWERGRID	ICT	ICT01 FATEHPUR-PG (765 KV)(POWERGRID)/1500	DAILY	AMP and Tightening Work,Fixing of rain canopy	2019-01-09	09:30	2019-01-09	18:00	8.5	-
69	POWERGRID	POWERGRID	ICT	ICT02 FATEHPUR-PG (765 KV)(POWERGRID)/1500	DAILY	AMP and Tightening Work,Fixing of rain canopy	2019-01-11	09:30	2019-01-11	18:00	8.5	-
70	POWERGRID	POWERGRID	ICT	ICT01 KANPUR GIS (765KV)(POWERGRID)/1500	DAILY	LBB testing	2019-01-01	10:00	2019-01-04	16:00	24	151
71	POWERGRID	POWERGRID	ICT	ICT02 KANPUR GIS (765KV)(POWERGRID)/1500	DAILY	LBB testing	2019-01-06	10:00	2019-01-08	16:00	18	151
72	POWERGRID	POWERGRID	ICT	ICT01 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	i) RTV coating of BPI ii)Counter weight Installation iii) AMP work"	2019-01-02	07:00	2019-01-03	19:00	24	152
73	POWERGRID	POWERGRID	ICT	ICT02 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	i) RTV coating of BPI ii)Counter weight Installation iii) AMP work"	2019-01-04	07:00	2019-01-05	19:00	24	152
74	POWERGRID	POWERGRID	ICT	ICT03 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	i) RTV coating of BPI ii)Counter weight Installation iii) AMP work"	2019-01-07	07:00	2019-01-08	19:00	24	152
75	POWERGRID	POWERGRID	ICT	ICT01 BHIWANI-PG (765 KV)(POWERGRID)/1000	DAILY	For LBB Relay testing of 400kV Side Main Bay	2019-01-09	15:00	2019-01-09	17:00	2	152

76	POWERGRID	POWERGRID	ICT	ICT02 BHIWANI-PG (765 KV)(POWERGRID)/1000	DAILY	For LBB Relay testing of 400kV Side Main Bay	2019-01-10	15:00	2019-01-10	17:00	2	152
77	POWERGRID	POWERGRID	ICT	ICT02 BHIWANI-PG (765 KV)(POWERGRID)/1000	DAILY	For LBB Relay Testing of 400kV Side Tie Bay	2019-01-11	12:00	2019-01-11	14:00	2	152
78	POWERGRID	POWERGRID	ICT	ICT01 BHIWANI-PG (765 KV)(POWERGRID)/1000	DAILY	For LBB Relay Testing of 400kV Side Tie Bay	2019-01-12	09:30	2019-01-12	12:00	2.5	152
79	POWERGRID	POWERGRID	ICT	ICT01 BHIWANI-PG (765 KV)(POWERGRID)/1000	DAILY	For LBB relay testing of 765kV Main Bay	2019-01-17	09:00	2019-01-17	11:00	2	152
80	POWERGRID	POWERGRID	ICT	ICT02 BHIWANI-PG (765 KV)(POWERGRID)/1000	DAILY	For LBB relay testing of 765kV Main Bay	2019-01-17	12:00	2019-01-17	14:00	2	152
81	POWERGRID	POWERGRID	ICT	ICT02 BHIWANI-PG (765 KV)(POWERGRID)/1000	DAILY	For LBB relay testing of 765 Tie Bay	2019-01-19	09:00	2019-01-19	11:00	2	152
82	POWERGRID	POWERGRID	ICT	ICT01 BHIWANI-PG (765 KV)(POWERGRID)/1000	DAILY	For LBB relay testing of 765 Tie Bay	2019-01-19	12:00	2019-01-19	14:00	2	152
83	POWERGRID	POWERGRID	ICT	ICT01 MEERUT (765KV)(POWERGRID)/1500	DAILY	S/D shall be required for Insulator replacement along with 1500 MVA ICT-I. RTV coating on BPIs and Bus Bar and LBB testing with Actual CB trippings shall also be done during this S/D	2019-01-16	09:00	2019-01-17	18:00	18	151
84	POWERGRID	POWERGRID	ICT	ICT02 MEERUT (765KV)(POWERGRID)/1500	DAILY	S/D shall be required for Insulator replacement along with 1500 MVA ICT-II. RTV coating on BPIs and Bus Bar and LBB testing with Actual CB trippings shall also be done during this S/D	2019-01-18	09:00	2019-01-18	18:00	9	152
85	POWERGRID	POWERGRID	ICT	ICT01 MOGA (765KV)(POWERGRID)/1500	DAILY	For taking spare unit in for replacement of neutral bushing in Y-ph unit due to tan delta violation.	2019-01-18	09:30	2019-01-18	17:30	8	151
86	POWERGRID	POWERGRID	ICT	ICT02 BHIWANI-PG (765 KV)(POWERGRID)/1000	DAILY	For replacement of Porcelain insulators by Polymer insulators alongwith 400kV BUS-2	2018-12-26	09:00	2018-12-26	18:00	9	152
87	POWERGRID	POWERGRID	LINE	VARANASI (765KV)-KANPUR GIS (765KV)I	DAILY	LBB testing	2019-01-01	10:00	2019-01-01	16:00	6	152

88	POWERGRID	POWERGRID	LINE	VARANASI (765KV)- KANPUR GIS (765KV)II	DAILY	LBB testing.	2019-01-02	10:00	2019-01-02	16:00	6	152
89	POWERGRID	POWERGRID	LINE	KANPUR GIS (765KV)-ALIGARH- PG (765KV)S/C	DAILY	LBB testing	2019-01-03	10:00	2019-01-03	16:00	6	-
90	POWERGRID	POWERGRID	LINE	VARANASI (765KV)- KANPUR GIS (765KV)II	DAILY	LBB testing	2019-01-05	10:00	2019-01-05	16:00	6	152
91	POWERGRID	POWERGRID	LINE	VARANASI (765KV)- KANPUR GIS (765KV)I	DAILY	LBB testing.	2019-01-10	10:00	2019-01-10	16:00	6	152
92	POWERGRID	POWERGRID	LINE	KANPUR GIS (765KV)-ALIGARH- PG (765KV)S/C	DAILY	LBB testing.	2019-01-11	10:00	2019-01-12	16:00	12	-
93	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)- JHATIKALA(765 KV)	DAILY	For balance strengthening of Suspension Towers (Delta configuration) & RECTIFICATION OF SHUT DOWN NATURE DEFECTS.	2018-12-20	08:00	2018-12-22	18:00	30	151
94	POWERGRID	POWERGRID	LINE	FATEHPUR-PG (765 KV)-SASARAM-ER (765KV)	DAILY	For balance strengthening of Suspension Towers 537 nos (Delta configuration) .	2019-01-14	08:00	2019-01-21	18:00	80	153
95	POWERGRID	POWERGRID	LINE	LUCKNOW(765 KV)- PG-BALIA (765KV)	DAILY	For balance strengthening of Suspension Towers (Delta configuration).	2019-01-05	08:00	2019-01-12	18:00	80	153
96	POWERGRID	POWERGRID	LINE	LUCKNOW(765 KV)- PG-BAREILY-PG (765 KV)	DAILY	For balance strengthening of Suspension Towers (Delta configuration)	2019-01-22	08:00	2019-01-25	18:00	40	153
97	POWERGRID	POWERGRID	LINE	GAYA-ER (765KV)- BALIA (765KV)	DAILY	For balance strengthening of Suspension Towers (Delta configuration)	2019-01-28	08:00	2019-01-31	18:00	40	152
98	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)- GWALIOR-WR (765KV)I	DAILY	For Main bay (707), TIE bay (708) LBB Testing LBB Testing & for erection of Line isolator post insulator in phase where wave trap is not available and replacement of suspension and tension string (WR-2)	2019-01-02	09:00	2019-01-04	18:00	27	151
99	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)- GWALIOR-WR (765KV)II	DAILY	Replacement of suspension and tension string & for Main bay (710),TIE bay (711) LBB Testing (WR- 2)	2019-01-05	09:00	2019-01-07	18:00	27	151
100	POWERGRID	POWERGRID	LINE	Orai (765KV)- GWALIOR-WR (765KV)S/C	DAILY	Replacement of suspension and tension string & Main bay (713) LBB Testing ,TIE bay (714) LBB Testing (WR-2).	2019-01-09	09:00	2019-01-11	18:00	27	-



101	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-KANPUR GIS (765KV)2	DAILY	TESTING OF LBB RELAY FOR 402,426 TIE BAY & LBB testing.	2019-01-05	08:00	2019-01-08	18:00	40	-
102	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-KANPUR GIS (765KV)1	DAILY	TESTING OF LBB RELAY FOR 429 TIE BAY & LBB/Bus Bar testing.	2019-01-02	10:00	2019-01-04	17:00	21	-
103	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-KANPUR GIS (765KV)II	DAILY	LBB testing	2019-01-21	10:00	2019-01-22	17:00	14	145
104	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-KANPUR GIS (765KV)I	DAILY	LBB testing.	2019-01-24	10:00	2019-01-25	16:00	12	146
105	POWERGRID	POWERGRID	LINE	Orai (765KV)-JABALPUR1	DAILY	LBB (PUA & PUB) Testing of Main Bay 831 of 765kV Orai#1 (WR-2)	2019-01-04	14:00	2019-01-04	16:00	2	-
106	POWERGRID	POWERGRID	LINE	Orai (765KV)-JABALPUR2	DAILY	LBB (PUA & PUB) Testing of Main Bay 834 of 765kV Orai#2 (WR-2)	2019-01-04	16:30	2019-01-04	18:00	1.5	-
107	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-BHIWANI-PG (765 KV)	DAILY	For LBB relay testing of Main Bay of Line	2019-01-15	09:00	2019-01-15	11:00	2	151
108	POWERGRID	POWERGRID	LINE	JHATIKALA(765 KV)-BHIWANI-PG (765 KV)	DAILY	For LBB relay testing of Main Bay of Line	2019-01-15	12:00	2019-01-15	14:00	2	151
109	POWERGRID	POWERGRID	LINE	MOGA( 765KV)-BHIWANI-PG (765 KV)	DAILY	For LBB relay testing of Main Bay of Line	2019-01-15	15:00	2019-01-15	17:00	2	151
110	POWERGRID	POWERGRID	LINE	BHIWANI-PG (765 KV)-PHAGI (765KV)1	DAILY	For LBB relay testing of Main Bay of Line	2019-01-16	09:00	2019-01-16	11:00	2	152
111	POWERGRID	POWERGRID	LINE	BHIWANI-PG (765 KV)-PHAGI (765KV)2	DAILY	For LBB relay testing of Main Bay of Line	2019-01-16	12:00	2019-01-16	14:00	2	151
112	POWERGRID	POWERGRID	LINE	BHIWANI-PG (765 KV)-PHAGI (765KV)1	DAILY	For LBB relay testing of Tie Bay	2019-01-20	09:00	2019-01-20	11:00	2	152
113	POWERGRID	POWERGRID	LINE	BHIWANI-PG (765 KV)-PHAGI (765KV)2	DAILY	For LBB relay testing of Tie Bay	2019-01-18	15:00	2019-01-18	17:00	2	151
114	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-BHIWANI-PG (765 KV)	DAILY	For LBB relay testing of Tie Bay	2019-01-19	09:00	2019-01-19	11:00	2	151
115	POWERGRID	POWERGRID	LINE	JHATIKALA(765 KV)-BHIWANI-PG (765 KV)	DAILY	For LBB relay testing of Tie Bay	2019-01-19	12:00	2019-01-19	14:00	2	151
116	POWERGRID	POWERGRID	LINE	MOGA( 765KV)-BHIWANI-PG (765 KV)	DAILY	For LBB relay testing of Tie Bay	2019-01-19	15:00	2019-01-19	17:00	2	151

117	POWERGRID	POWERGRID	LINE	MOGA( 765KV)- BHIWANI-PG (765 KV)	DAILY	S/D shall be required for Insulator replacement alog with Bus-I. RTV coating on BPIs and Bus Bar and LBB testing with Actual CB trippings shall also be done during this S/D	2019-01-08	09:00	2019-01-08	18:00	9	151
118	POWERGRID	POWERGRID	LINE	MEERUT (765KV)- BHIWANI-PG (765 KV)	DAILY	S/D shall be required for Insulator replacement alog with Bus-II. RTV coating on BPIs and Bus Bar and LBB testing with Actual CB trippings shall also be done during this S/D	2019-01-09	09:00	2019-01-09	18:00	9	151
119	POWERGRID	POWERGRID	LINE	MEERUT (765KV)- GREATER NOIDA(765 KV)	DAILY	S/D shall be required for Insulator replacement alog with Bus-II. RTV coating on BPIs and Bus Bar and LBB testing with Actual CB trippings shall also be done during this S/D	2019-01-10	09:00	2019-01-10	18:00	9	151
120	POWERGRID	POWERGRID	LINE	MEERUT (765KV)- BHIWANI-PG (765 KV)	DAILY	Tower strengthen work	2019-01-21	08:00	2019-01-25	17:00	45	151
121	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)- JHATIKALA (765 KV)	CONTINUOUS	For diversion work due to DFCC	2019-01-03	08:00	2019-01-17	18:00	346	151
122	POWERGRID	POWERGRID	LINE	JHATIKALA (765 KV)-BHIWANI- PG (765 KV)	DAILY	For attending of Shut down nature defects/AMP work	2019-01-21	08:00	2019-01-24	18:00	40	151
123	POWERGRID	POWERGRID	LINE	PHAGI (765KV)- GWALIOR-WR (765KV)2	DAILY	For Main bay (701) LBB Testing.S/D request by WR	2019-01-02	12:00	2019-01-02	13:30	1.5	153
124	POWERGRID	POWERGRID	LINE	PHAGI (765KV)- GWALIOR-WR (765KV)1	DAILY	For Main bay (704) LBB Testing.S/D request by WR	2019-01-02	14:30	2019-01-02	16:00	1.5	152
125	POWERGRID	POWERGRID	LINE	PHAGI (765KV)- GWALIOR-WR (765KV)2	DAILY	For TIE bay (702) LBB Testing.S/D request by WR	2019-01-08	09:00	2019-01-08	11:30	2.5	153
126	POWERGRID	POWERGRID	LINE	PHAGI (765KV)- GWALIOR-WR (765KV)1	DAILY	For TIE bay (705) LBB Testing.S/D request by WR	2019-01-08	09:00	2019-01-08	14:30	5.5	152
127	POWERGRID	POWERGRID	LINE	PHAGI (765KV)- GWALIOR-WR (765KV)1	DAILY	Cleaning of disc insulators .765KV GWALIOR- PHAGI-II WILL BE TAKEN IN NON AUTO MODE.S/D request by WR	2019-01-12	09:30	2019-01-13	18:30	18	152
128	POWERGRID	POWERGRID	LINE	PHAGI (765KV)- GWALIOR-WR (765KV)2	DAILY	Cleaning of disc insulators .765KV GWALIOR- PHAGI-I WILL BE TAKEN IN NON AUTO MODE.S/D request by WR	2019-01-14	08:00	2019-01-15	18:00	20	153
129	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)-JHATIKALA (765 KV)	DAILY	For tower strengthening work in "A" type delta towers	2019-01-25	08:00	2019-01-31	18:00	70	151

130	POWERGRID	POWERGRID	LINE	KANPUR GIS (765KV)-LUCKNOW-Kursi Road (400KV) PG2	DAILY	LBB testing.	2019-01-27	10:00	2019-01-28	16:00	12	-
131	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-KANPUR GIS (765KV)1	DAILY	LBB/Bus Bar testing	2019-01-24	10:00	2019-01-25	16:00	12	-
132	POWERGRID	POWERGRID	LINE	VARANASI (765KV)-FATEHPUR-PG (765 KV)	DAILY	Balance strengthening of Suspension Towers (Delta configuration)	2018-12-19	08:00	2018-12-25	18:00	70	153
133	POWERGRID	POWERGRID	LINE	GAYA-ER (765KV)-VARANASI (765KV)1	DAILY	Insulator cleaning	2018-12-19	08:00	2018-12-19	18:00	10	153
134	POWERGRID	POWERGRID	LINE	GAYA-ER (765KV)-VARANASI (765KV)2	DAILY	Insulator cleaning	2018-12-20	08:00	2018-12-20	18:00	10	153
135	POWERGRID	POWERGRID	LINE	VARANASI (765KV)-BALIA (765KV)	DAILY	Insulator cleaning	2018-12-20	08:00	2018-12-20	18:00	10	153
136	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-LUCKNOW(765 KV)-PGI	DAILY	Line equipments AMP at Lucknow 765 kv ) S/S	2019-01-08	08:00	2019-01-08	18:00	10	152
137	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-LUCKNOW(765 KV)-PGII	DAILY	Line equipments AMP at Lucknow 765 kv ) S/S	2019-01-09	08:00	2019-01-09	18:00	10	152
138	POWERGRID	POWERGRID	REACTOR	REACTOR(S)-I FATEHPUR-PG (765 KV)/330.00	DAILY	AMP and Tightening Work,Fixing of rain canopy	2019-01-28	09:30	2019-01-28	18:00	8.5	147
139	POWERGRID	POWERGRID	REACTOR	765kV Bus Reactor, at Lucknow/240.00	DAILY	For AMP Work	2019-01-10	09:00	2019-01-10	18:00	9	-
140	POWERGRID	POWERGRID	REACTOR	REACTOR KANPUR GIS (765KV)/240.00	DAILY	LBB testing	2019-01-10	10:00	2019-01-11	16:00	12	145
141	POWERGRID	POWERGRID	REACTOR	Reactor II KANPUR GIS (765KV)/240.00	DAILY	LBB testing	2019-01-13	10:00	2019-01-14	16:00	12	145
142	POWERGRID	POWERGRID	REACTOR	REACTOR(S) MEERUT (765KV)/240.00	DAILY	S/D shall be required for Insulator replacement along with 1500 MVA ICT-II.	2019-01-15	09:00	2019-01-15	18:00	9	-
143	POWERGRID	POWERGRID	REACTOR	REACTOR-I BHIWANI-PG 765KV/240.00	DAILY	For LBB relay testing of 765kV Main Bay	2019-01-17	15:00	2019-01-17	17:00	2	151

144	POWERGRID	POWERGRID	REACTOR	REACTOR-II BHIWANI-PG (765 KV)/240.00	DAILY	For LBB relay testing of 765kV Main Bay	2019-01-18	09:00	2019-01-18	11:00	2	-
145	POWERGRID	POWERGRID	REACTOR	REACTOR-I BHIWANI-PG 765KV/240.00	DAILY	For LBB relay testing of 765 kv Tie Bay	2019-01-19	15:00	2019-01-19	17:00	2	151
146	POWERGRID	POWERGRID	REACTOR	765 KV 240MVAR B/R-II BHIWANI/240.00	DAILY	For LBB relay testing of 765 kv Tie Bay	2019-01-20	09:00	2019-01-20	11:00	2	-
147	POWERGRID	POWERGRID	REACTOR	765 KV 240MVAR B/R-II BHIWANI/240.00	DAILY	AMP work.	2019-01-25	09:00	2019-01-25	18:00	9	-
148	RRVPN	RRVPN	BAY	spare bay for 400kV Anta-Kawai at 765kV GSS ANTA	DAILY	FOR 1st Quarter maintenance & TAKEN CB trimming	2019-01-09	09:00	2019-01-09	18:00	9	151
149	RRVPN	RRVPN	BAY	406-52C CB for 765KV ICT-1 at 765KV GSS Anta	DAILY	FOR 1st Quarter maintenance & TAKEN CB trimming	2019-01-10	09:00	2019-01-10	18:00	9	149
150	RRVPN	RRVPN	BAY	409-52C CB for 765KV ICT-II at 765KV GSS Anta.	DAILY	FOR 1st Quarter maintenance & TAKEN CB trimming	2019-01-17	09:00	2019-01-17	18:00	9	149
151	RRVPN	RRVPN	BAY	411-52C CB for 765KV ICT-III at 765KV GSS Anta.	DAILY	FOR 1st Quarter maintenance & TAKEN CB trimming	2019-01-22	09:00	2019-01-22	17:00	8	149
152	RRVPN	RRVPN	BAY	404-52-D CB OF ANTA-KALISINDH-I AT 765KV ANTA	DAILY	FOR 1st Quarter maintenance & TAKEN CB trimming	2019-01-23	09:00	2019-01-23	18:00	9	146
153	RRVPN	RRVPN	BAY	408-52C CB on 400kV Anta-Chhabra-II line at 765kV GSS Anta	DAILY	FOR 1st Quarter maintenance & TAKEN CB trimming	2019-01-29	09:00	2019-01-29	18:00	9	147
154	RRVPN	RRVPN	BAY	800kV 702-52B CB of ICT-2 at 765kV GSS Phagi	DAILY	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	2019-01-09	10:00	2019-01-10	18:00	16	-
155	RRVPN	RRVPN	BAY	800kV Tie CB (701- 52T) for ICT- 1/Bhiwani-2 line at 765kV GSS Phagi	DAILY	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	2019-01-29	10:00	2019-01-30	18:00	16	-
156	RRVPN	RRVPN	BAY	403-52 D CB on 400kV Anta-Kaliisndh- II at 765KV GSS Anta	DAILY	FOR 1st Quarter maintenance & TAKEN CB trimming	2019-01-24	09:00	2019-01-24	18:00	9	-
157	RRVPN	RRVPN	BAY	405-52T Tie CB of 40kV Phag-Bassi -II at 765kV GSS Phagi	DAILY	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	2019-01-15	10:00	2019-01-16	18:00	16	-

158	RRVPN	RRVPN	BAY	404-52T Tie CB of 400kV Phagi-Bassi-I at 765kV GSS Phagi	DAILY	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	2019-01-17	10:00	2019-01-18	18:00	16	-
159	RRVPN	RRVPN	BUS	765 kV Main Bus-I at 765 kV GSS Anta	DAILY	1st Half yearly maintenace work	2019-01-03	09:00	2019-01-03	18:00	9	151
160	RRVPN	RRVPN	LINE	ANTA(765KV)-PHAGI (765KV)II	DAILY	REPLACEMENT OF DEFECTIVE M-1 RELAY	2019-01-30	09:00	2019-01-30	18:00	9	152
161	RRVPN	RRVPN	LINE	ANTA(765KV)-PHAGI (765KV)I	DAILY	To replace the defective CVT of R & Y Phase due to oil leakage.	2019-01-23	10:00	2019-01-24	18:00	16	152
162	RRVPN	RRVPN	REACTOR	Reactor Bank 2 ANTA(765KV) 240.00	DAILY	1st quarterly maintenace work & For Maintaining air cell in main conservator	2019-01-08	09:00	2019-01-08	18:00	9	148
163	UPPTCL	UPPTCL	ICT	765/400KV 1500MVA ICT-I at Fatehabad S/S/1500MVA	CONTINUOUS	Tan delta of bushing, PRD covers Fixing, and Annual Maintenance Programme & Attending the oil leakage in CT-bay 418	2018-12-30	08:00	2019-01-01	18:00	58	153
164	UPPTCL	UPPTCL	ICT	765/400KV 1500MVA ICT-II at Fatehabad S/S/1500MVA	DAILY	Tan delta of bushing, PRD covers Fixing, CSD commissioning of 414 bay and Annual Maintenance Programme	2019-01-02	08:00	2019-01-04	18:00	30	153
165	UPPTCL	UPPTCL	LINE	GREATER NOIDA(765 KV)-MAINPURI-UP (765KV)	DAILY	Replenishment of tower parts.	2019-01-22	09:00	2019-01-23	17:00	16	153
166	UPPTCL	UPPTCL	LINE	GREATER NOIDA(765 KV)-HAPUR	DAILY	Replenishment of tower parts.	2019-01-29	09:00	2019-01-30	17:00	16	146
167	UPPTCL	UPPTCL	LINE	ANPARA-C (765KV)-UNNAO (765KV)	DAILY	For routine protection testing of Anpara C line and Anpara C line reactor	2019-01-22	09:00	2019-01-23	18:00	18	152
168	UPPTCL	UPPTCL	LINE	LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV)I	DAILY	Maintenance work of Line	2019-01-17	08:00	2019-01-19	18:00	30	153
169	UPPTCL	UPPTCL	LINE	LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV)II	DAILY	Maintenance work of Line	2019-01-20	08:00	2019-01-22	18:00	30	153
170	UPPTCL	UPPTCL	LINE	GREATER NOIDA(765 KV)-GREATER NOIDA (400KV)	DAILY	For general maintenance works.	2019-01-20	08:00	2019-01-20	17:00	9	153
171	UPPTCL	POWERGRID	REACTOR	REACTOR FATEHBAD_AGRA(765KV)/330.00	DAILY	Charging of spare bus reactor and annual Maintenance programme	2019-01-05	08:00	2019-01-07	18:00	30	149

172	UPPTCL	UPPTCL	REACTOR	400 kV Bus Reactor at 765 kV Fatehabad (UPPTCL)/80.00	DAILY	Annual Maintenance Programme	2019-01-09	08:00	2019-01-12	18:00	40	150
173	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Trans.Line which includes tightening of tower jumpers,checking and rectification of vibration dampers, arcing horns,tightening of tower body bolt/nuts,inspection & cleaning of insulator strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any.	2019-01-01	11:00	2019-01-01	16:30	5.5	152
174	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-02	11:00	2019-01-02	16:30	5.5	152
175	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-03	11:00	2019-01-03	16:30	5.5	152
176	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-04	11:00	2019-01-04	16:30	5.5	152
177	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-05	11:00	2019-01-05	16:30	5.5	152
178	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-06	11:00	2019-01-06	16:30	5.5	152
179	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-07	11:00	2019-01-07	16:30	5.5	152
180	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-08	11:00	2019-01-08	16:30	5.5	152
181	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-09	11:00	2019-01-09	16:30	5.5	152
182	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-10	11:00	2019-01-10	16:30	5.5	152

183	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-11	11:00	2019-01-11	16:30	5.5	152
184	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-12	11:00	2019-01-12	16:30	5.5	152
185	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-13	11:00	2019-01-13	16:30	5.5	152
186	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-14	11:00	2019-01-14	16:30	5.5	152
187	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-15	11:00	2019-01-15	16:30	5.5	152
188	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-16	11:00	2019-01-16	16:30	5.5	152
189	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-17	11:00	2019-01-17	16:30	5.5	152
190	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-18	11:00	2019-01-18	16:30	5.5	152
191	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-19	11:00	2019-01-19	16:30	5.5	152
192	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-20	11:00	2019-01-20	16:30	5.5	152
193	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-21	11:00	2019-01-21	16:30	5.5	152
194	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-22	11:00	2019-01-22	16:30	5.5	152

195	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-23	11:00	2019-01-23	16:30	5.5	152
196	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-24	11:00	2019-01-24	16:30	5.5	152
197	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-25	11:00	2019-01-25	16:30	5.5	152
198	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-27	11:00	2019-01-27	16:30	5.5	152
199	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-28	11:00	2019-01-28	16:30	5.5	152
200	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-29	11:00	2019-01-29	16:30	5.5	152
201	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-30	11:00	2019-01-30	16:30	5.5	152
202	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Preventive maintenance work of the 220kV Transmission Line.	2019-01-31	11:00	2019-01-31	16:30	5.5	152
203	BBMB	BBMB	ICT	ICT BHAKRA LEFT (220KV/66KV) (BBMB)/150	CONTINUOUS	Annual maintenance of equipments.	2019-01-21	08:00	2019-01-31	17:00	249	-
204	BBMB	BBMB	LINE	NARELA (220KV)- ROHTAK ROAD DELHI (220KV)1	DAILY	To replace the disc insulators of yard with polymer insulators in yard, Bus-I will be under shutdown during this period.	2019-01-02	08:00	2019-01-02	17:00	9	153
205	BBMB	BBMB	LINE	NARELA (220KV)- ROHTAK ROAD DELHI (220KV)1	DAILY	To replace the disc insulators of yard with polymer insulators in yard, Bus-I will be under shutdown during this period.	2019-01-07	08:00	2019-01-07	17:00	9	153
206	BBMB	BBMB	LINE	PANIPAT BBMB (220KV)-CHARKHI DADRI (220KV)	DAILY	Cleaning of remaining insulators in polluted areas and mtc. work	2019-01-17	08:00	2019-01-17	17:00	9	153
207	BBMB	BBMB	LINE	CHARKHI DADRI (220KV)-SAMAYPUR (220KV)	DAILY	Replacement of 2 No. CVT with PT's and Coupling Capacitor at Samaypur and Cleaning of disc insulators and mtc. Work.	2019-01-22	08:00	2019-01-22	17:00	9	153



208	BBMB	BBMB	LINE	BHIWANI BBMB (220KV)-CHARKHI DADRI (220KV)1	CONTINUOUS	Replacement of Breaker at Bhiwani	2019-01-15	08:00	2019-01-19	17:00	105	152
209	BBMB	BBMB	LINE	PANIPAT BBMB (220KV)-KURUKSHETRA BBMB (220KV)	DAILY	Cleaning of remaining insulators in polluted areas and mtc. work	2019-01-16	08:00	2019-01-16	17:00	9	152
210	BBMB	BBMB	LINE	BHAKRA RIGHT (220KV)-GANGUWAL (220KV)1	CONTINUOUS	Replacement of R,Y,B Phase Old CT's with new CT's.	2019-01-07	08:00	2019-01-10	17:00	81	151
211	BBMB	BBMB	LINE	BHAKRA RIGHT (220KV)-GANGUWAL (220KV)2	CONTINUOUS	Replacement of R,Y,B Phase old CT's with new CT's	2019-01-15	08:00	2019-01-18	17:00	81	150
212	BBMB	BBMB	LINE	DEHAR (220KV)-GANGUWAL (220KV)1	CONTINUOUS	Replacement of R,Y,B Phase old CVT's with new PT's	2019-01-21	08:00	2019-01-24	17:00	81	152
213	BBMB	BBMB	LINE	DEHAR (220KV)-GANGUWAL (220KV)2	CONTINUOUS	Replacement of R,Y,B Phase old CVT's with new PT's	2019-01-28	08:00	2019-01-31	17:00	81	146
214	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-CHARKHI DADRI (220KV)	DAILY	Cleaning of disc insulators.	2019-01-10	08:00	2019-01-10	17:00	9	153
215	BBMB	BBMB	LINE	CHARKHI DADRI (220KV)-SAMAYPUR (220KV)	DAILY	Cleaning of disc insulators.	2019-01-11	08:00	2019-01-11	17:00	9	153
216	DTL	DTL	BAY	400KV CB-252 AT BAWANA CONTROLLING 400KV TIKRI KALAN (MUNDKA) CKT.1 BUS-2	DAILY	ANNUAL MAINTENANCE OF CB AND IT BAY EQUIPMENTS AS PER OS MANUAL.	2019-01-15	10:00	2019-01-15	16:00	6	-
217	DTL	DTL	BAY	400KV CB-352 AT BAWANA CONTROLLING 400KV TIKRI KALAN (MUNDKA) CKT. 2 BUS-1	DAILY	ANNUAL MAINTENANCE OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-01-16	10:00	2019-01-16	16:00	6	-

218	DTL	DTL	BAY	400KV CB-452 AT BAWANA CONTROLLING 400KV TIKRI KALAN (MUNDKA) CKT.2 BUS-2	DAILY	ANNUAL MAINTENANCE OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-01-17	10:00	2019-01-17	16:00	6	-
219	DTL	DTL	BAY	400KV CB-952 AT BAWANA TIE CB 315MVA ICT-2	DAILY	ANNUAL MAINTENANCE OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-01-18	10:00	2019-01-18	16:00	6	-
220	DTL	DTL	BAY	400KV CB-1152 AT BAWANA CONTROLLING 400KV ABDULLAPUR CKT AT BUS-1	DAILY	ANNUAL MAINTENANCE OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-01-21	10:00	2019-01-21	16:00	6	-
221	DTL	DTL	BAY	400KV CB-1252 AT BAWANA CONTROLLING 400KV ABDULLAPUR CKT AT BUS-2	DAILY	ANNUAL MAINTENANCE OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-01-22	10:00	2019-01-22	16:00	6	-
222	DTL	DTL	BAY	400KV CB-1352 AT BAWANA CONTROLLING 400KV DEEPALPUR CKT AT BUS-1	DAILY	ANNUAL MAINTENANCE OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-01-23	10:00	2019-01-23	16:00	6	-
223	DTL	DTL	BAY	400KV CB-1452 AT BAWANA CONTROLLING 400KV DEEPALPUR CKT AT BUS-2	DAILY	ANNUAL MAINTENANCE OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-01-24	10:00	2019-01-24	16:00	6	-
224	DTL	DTL	BAY	400KV CB-1552 AT BAWANA CONTROLLING 400KV MANDOLA CKT-1 AT BUS-1	DAILY	ANNUAL MAINTENANCE OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-01-28	10:00	2019-01-28	16:00	6	-
225	DTL	DTL	BAY	400KV CB-1652 AT BAWANA CONTROLLING 400KV MANDOLA CKT-1 AT BUS-2	DAILY	ANNUAL MAINTENANCE OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-01-29	10:00	2019-01-29	16:00	6	-

226	DTL	DTL	BAY	400KV CB-1752 AT BAWANA CONTROLLING 400KV MANDOLA CKT-2 AT BUS-1	DAILY	ANNUAL MAINTENANCE OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-01-30	10:00	2019-01-30	16:00	6	-
227	DTL	DTL	BAY	400KV CB-1852 AT BAWANA CONTROLLING 400KV MANDOLA CKT-2 AT BUS-2	DAILY	ANNUAL MAINTENANCE OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-01-31	10:00	2019-01-31	16:00	6	-
228	DTL	DTL	BAY	400KV CB-1052 AT BAWANA CONTROLLING 315MVA ICT-2 BUS-2	DAILY	ANNUAL MAINTENANCE OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-01-19	10:00	2019-01-19	16:00	6	-
229	DTL	DTL	BAY	CB NO 652 CONTROLLING ICT - 03 AT BAMNAULI ( BUS-01)	DAILY	FOR BREAKER TESTING(DCRM AND TIMING ) AS PER PMS.	2019-01-07	08:00	2019-01-07	13:30	5.5	-
230	DTL	DTL	BAY	CB NO 352 CONTROLLING BALLABHGARH CKT 2 AT BAMNAULI (BUS-1)	DAILY	FOR BREAKER TESTING(DCRM AND TIMING ) AS PER PMS.	2019-01-08	08:00	2019-01-08	13:30	5.5	-
231	DTL	DTL	BAY	CB NO 452 CONTROLLING BALLABHGARH -02 AT BAMNAULI (BUS-2)	DAILY	FOR BREAKER TESTING(DCRM AND TIMING ) AS PER PMS.	2019-01-08	13:30	2019-01-08	17:30	4	-
232	DTL	DTL	BAY	CB NO 952 CONTROLLING 500MVA ICT -02 AT BAMNAULI (BUS-01)	DAILY	FOR BREAKER TESTING(DCRM AND TIMING ) AS PER PMS.	2019-01-09	08:00	2019-01-09	13:30	5.5	-
233	DTL	DTL	BAY	CB NO 1052 CONTROLLING 500 MVA ICT -02 AT BAMNAULI (BUS-2)	DAILY	FOR BREAKER TESTING(DCRM AND TIMING ) AS PER PMS.	2019-01-09	13:30	2019-01-09	17:30	4	-
234	DTL	DTL	BAY	CB NO 1552 CONTROLLING JHATIKALAN CKT-02 AT BAMNAULI (BUS-1)	DAILY	FOR BREAKER TESTING(DCRM AND TIMING ) AS PER PMS.	2019-01-20	08:00	2019-01-20	13:30	5.5	-

235	DTL	DTL	BAY	CB NO 1652 CONTROLLING JHATIKALAN CKT- 02 AT BAMNAULI (BUS-02)	DAILY	FOR BREAKER TESTING(DCRM AND TIMING ) AS PER PMS.	2019-01-20	13:30	2019-01-20	17:30	4	-
236	DTL	DTL	BAY	CB NO 752 CONTROLLING ICT - 03 AT BAMNAULI ( BUS-02)	DAILY	FOR BREAKER TESTING ( DCRM AND TIMING) AS PER PMS.	2019-01-07	13:30	2019-01-07	17:30	4	-
237	DTL	DTL	BUS	400KV BUS-1 AT BAWANA-DTL (400KV)	DAILY	TAN DELTA TESTING OF PTs AND GRADING CAPACITOR AND ACTUAL MTC OF CBs AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-01-14	09:00	2019-01-14	17:00	8	153
238	DTL	DTL	BUS	400kV Bus -1	DAILY	OVERHAULING OF 400KV ISOLATOR OF BUS-1 CVT, 401-89A AND 403-89A & PREVENTIVE MTC ACTIVITY OF BUS-1.	2019-01-07	09:30	2019-01-09	17:00	22.5	-
239	DTL	DTL	BUS	400kV bus-2	DAILY	OVERHAULING OF 400KV ISOLATOR OF BUS-2 CVT, 402-89A, 410-89A, 418-89A AND 420-89A & PREVENTIVE MTC OF BUS-2	2019-01-15	09:30	2019-01-18	17:00	30	-
240	DTL	DTL	BUS	400kV PPCL BUS-II AT CCGT BAWANA	DAILY	COMMISSIONING OF BAY 411 (TIE CB OF GT-4) & 412 (ISOLATOR BAY)	2018-12-24	09:00	2018-12-24	18:00	9	152
241	DTL	DTL	BUS	400kV PPCL BUS-II AT CCGT BAWANA	DAILY	COMMISSIONING OF BAY 411 (TIE CB OF GT-4) & 412 (ISOLATOR BAY)	2018-12-28	09:00	2018-12-28	18:00	9	152
242	DTL	DTL	ICT	ICT03 BAMNAULI(DTL)/50 0	DAILY	FOR TRANSFORMER TESTING (TAN DELTA, CAPACITANCE, IR VALUE, SFRA, LOW VOLTAGE TEST, WINDING RESISTANCE).	2019-01-03	08:00	2019-01-03	17:30	9.5	152
243	DTL	DTL	ICT	ICT01 BAMNAULI(DTL)/31 5	DAILY	NITROGEN INJECTED FIRE PROTECTION SYSTEM TESTING.	2019-01-21	09:30	2019-01-21	17:30	8	146
244	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)1	DAILY	EARTH WIRE INSTALLATION BETWEEN TOWER NO 13-14	2018-12-22	07:00	2018-12-22	17:00	10	150
245	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)2	DAILY	EARTH WIRE INSTALLATION BETWEEN TOWER NO 13-14	2018-12-22	07:00	2018-12-22	17:00	10	150
246	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)1	DAILY	EARTH WIRE INSTALLATION BETWEEN TOWER NO 6-10	2018-12-23	07:00	2018-12-23	17:00	10	150

247	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)2	DAILY	EARTH WIRE INSTALLATION BETWEEN TOWER NO 6-10	2018-12-23	07:00	2018-12-23	17:00	10	150
248	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)1	DAILY	DEAD END REPLACEMENT AT TOWER NO 2, 10, JUMPER REPAIRING / TIGHTENING WORK.	2018-12-26	07:00	2018-12-26	17:00	10	150
249	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)3	DAILY	ATTENDING HOT SPOT AND JUMPER CONE REPLACEMENT OF TOWER NO 51 AND JUMPER REPAIRING / TIGHTENING WORKS.	2018-12-29	07:00	2018-12-29	17:00	10	150
250	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)4	DAILY	PREVENTIVE MTC AND JUMPER REPAIRING / TIGHTENING WORKS.	2018-12-30	07:00	2018-12-30	17:00	10	150
251	DTL	BBMB	LINE	PANIPAT BBMB (220KV)-NARELA (220KV)1	DAILY	SHUTDOWN OF CKT. ALONGWITH 220KV BUS -2 AT NARELA FOR REPLACEMENT OF OULIVED 220KV CTs AND CVTs UNDER PSDF	2019-01-07	06:00	2019-01-07	18:00	12	153
252	DTL	BBMB	LINE	NARELA (220KV)- ROHTAK ROAD DELHI (220KV)1	DAILY	SHUTDOWN OF CKT. ALONGWITH 220KV BUS -1 AT NARELA FOR REPLACEMENT OF OULIVED 220KV CTs AND CVTs UNDER PSDF	2019-01-09	06:00	2019-01-09	18:00	12	153
253	DTL	BBMB	LINE	PANIPAT BBMB (220KV)-NARELA (220KV)2	DAILY	SHUTDOWN OF CKT. ALONGWITH 220KV BUS -2 AT NARELA FOR REPLACEMENT OF OULIVED 220KV CTs AND CVTs UNDER PSDF	2019-01-11	06:00	2019-01-11	18:00	12	153
254	DTL	DTL	LINE	NARELA (220KV)- MANDOLA (220KV)1	DAILY	SHUTDOWN OF CKT. ALONGWITH 220KV BUS -2 AT NARELA FOR REPLACEMENT OF OULIVED 220KV CTs AND CVTs UNDER PSDF	2019-01-14	06:00	2019-01-14	18:00	12	151
255	DTL	BBMB	LINE	NARELA (220KV)- ROHTAK ROAD DELHI (220KV)2	DAILY	SHUTDOWN OF CKT. ALONGWITH 220KV BUS -1 AT NARELA FOR REPLACEMENT OF OULIVED 220KV CTs AND CVTs UNDER PSDF	2019-01-16	06:00	2019-01-16	18:00	12	153
256	DTL	DTL	LINE	NARELA (220KV)- MANDOLA (220KV)2	DAILY	SHUTDOWN OF CKT. ALONGWITH 220KV BUS -2 AT NARELA FOR REPLACEMENT OF OULIVED 220KV CTs AND CVTs UNDER PSDF	2019-01-18	06:00	2019-01-18	18:00	12	151
257	DTL	BBMB	LINE	PANIPAT BBMB (220KV)-NARELA (220KV)3	DAILY	SHUTDOWN OF CKT. ALONGWITH 220KV BUS -2 AT NARELA FOR REPLACEMENT OF OULIVED 220KV CTs AND CVTs UNDER PSDF	2019-01-21	06:00	2019-01-21	18:00	12	153

258	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	HPPTCL	LINE	PANCHKULA HVPC (220KV)-KUNIHAR (220KV)	CONTINUOUS	Replacement of 220 kV Isolator with Earth Switch (Line Isolator) of 220 kV Kunihar-Panchkula Transmission line (Ckt.1) bay at Kunihar Substation end.	2019-01-04	09:00	2019-01-06	18:00	57	147
259	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	HPPTCL	LINE	PANCHKULA HVPC (220KV)-KUNIHAR (220KV)	CONTINUOUS	Replacement of 220 kV Isolator without Earth Switch (Bus B Isolator) of 220 kV Kunihar-Panchkula Transmission line (Ckt.1) bay at Kunihar Substation end.	2019-01-08	09:00	2019-01-10	18:00	57	147
260	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	HPPTCL	LINE	PANCHKULA HVPC (220KV)-KUNIHAR (220KV)	CONTINUOUS	Replacement of 220 kV Isolator without Earth Switch (Bus A Isolator) of 220 kV Kunihar-Panchkula Transmission line (Ckt.1) bay at Kunihar Substation end.	2019-01-12	09:00	2019-01-14	18:00	57	147
261	HVPNL	HVPNL	BUS	400kv Bus-2 D/Bad	DAILY	Erection work of 4th ICT. TIE breaker is defective due to which ICT-2 remain off during the SD of BUS BAR-2	2019-01-05	10:00	2019-01-05	17:00	7	153
262	HVPNL	HVPNL	ICT	ICT 01 KIRORI (400KV)(HVPNL)/315	DAILY	For annual mtc.	2019-01-04	09:00	2019-01-04	16:00	7	153
263	HVPNL	HVPNL	ICT	ICT02 KIRORI (400KV)(HVPNL)/315	DAILY	For annual mtc.	2019-01-11	09:00	2019-01-11	16:00	7	147
264	HVPNL	HVPNL	ICT	ICT01 KABULPUR (400KV)(HVPNL)/315	CONTINUOUS	Checking and replacement of Air cell	2019-01-10	10:00	2019-01-11	18:00	32	152
265	HVPNL	HVPNL	ICT	ICT02 DEEPALPUR (400KV)(KT JHAJJAR)/315	DAILY	Annual mtc and testing of bay equipment.	2019-01-17	10:00	2019-01-17	18:00	8	153
266	HVPNL	HVPNL	ICT	ICT02 DAULTABAD (400KV)(HVPNL)/315	DAILY	Erection work of 4th ICT. TIE breaker is defective due to which ICT-2 remain off during the SD of Bus Bar-2	2019-01-05	10:00	2019-01-05	17:00	7	153
267	HVPNL	HVPNL	ICT	ICT03 DHANONDA (400KV)(HVPNL)/315	DAILY	Tan delta testing of CTs and replacement of LV O/C E/F relay	2019-01-08	13:00	2019-01-08	17:00	4	152
268	HVPNL	HVPNL	ICT	ICT01 DHANONDA (400KV)(HVPNL)/315	DAILY	Replacement of HV O/C E/F relay	2019-01-14	10:00	2019-01-14	14:00	4	-

269	HVPNL	HVPNL	ICT	ICT01 NAWADA (400KV)(HVPNL)/315	DAILY	For painting of fire fighting system by firm M/s Areva (Now GE) with TIE-1 and BUS-2	2019-01-03	10:00	2019-01-03	15:00	5	152
270	HVPNL	HVPNL	ICT	ICT02 NAWADA (400KV)(HVPNL)/250	DAILY	For painting of fire fighting system by firm M/s Areva (Now GE) with TIE-2 and BUS-2	2019-01-05	10:00	2019-01-05	15:00	5	151
271	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)1	DAILY	Jumper repairing/replacement at T.No-139. Alignment of displaced corona rings and replacing of broken spacer on Ckt-1	2019-01-02	10:00	2019-01-02	17:00	7	153
272	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)2	DAILY	Alignment of displaced corona rings and replacing of broken spacer on Ckt-2	2019-01-03	10:00	2019-01-03	17:00	7	153
273	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)1	DAILY	Set right the control wiring and alignment of isolator	2019-01-18	10:00	2019-01-18	17:00	7	152
274	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)1	DAILY	Re-Connecting broken earth wire between T.No-17 to 18	2019-01-21	10:00	2019-01-21	17:00	7	153
275	HVPNL	HVPNL	LINE	DHANONDA (400KV)-JHAJJAR-CLP (400KV)1	DAILY	Tan delta testing of line CTs and CVTs	2019-01-07	10:00	2019-01-07	15:00	5	148
276	HVPNL	HVPNL	LINE	DHANONDA (400KV)-JHAJJAR-CLP (400KV)2	DAILY	Tan delta testing of line CTs and CVTs	2019-01-08	10:00	2019-01-08	12:00	2	152
277	HVPNL	APL	LINE	MAHINDERGARH-APL (400KV)-DHANONDA (400KV)2	DAILY	Tightening of nut bolts and general mtc of isolators.	2019-01-15	10:00	2019-01-15	14:00	4	-
278	JKPDD	POWERGRID	LINE	KISHENPUR (400KV)-NEW WANPOH (400KV)II	CONTINUOUS	Tapping and Jumpering of LILO at Pothead Yard.	2019-01-17	09:00	2019-01-22	18:00	129	152
279	JKPDD	POWERGRID	LINE	KISHENPUR (400KV)-NEW WANPOH (400KV)II	CONTINUOUS	Tapping and Jumpering of LILO at Pothead Yard.	2018-12-24	09:00	2018-12-29	18:00	129	152
280	JSW	JSW	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)II	DAILY	Erection of 400 kV Tower No. ST-1 for LILO of Abdullapur- Karcham Wangtoo EHV Transmission Line at Wangtoo Pooling Substation (Under construction) of HPPTCL. ST-1 Tower of under construction LILO line is near the existing 400 kV Tower/ Line (T-2) of Abdullapur- Karcham Wangtoo EHV Transmission Line (Ckt. 2_Hill Side)	2019-01-11	09:00	2019-01-14	17:00	32	-

281	JSW	JSW	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)I	DAILY	Erection of 400 kV LILO Tower No. ST-3 which is near the existing 400 kV Tower/ Line (T-3) of Abdullapur- Karcham Wangtoo EHV Transmission Line (Ckt.1_River Side).	2019-01-15	09:00	2019-01-22	17:00	64	152
282	NHPC	NHPC	BUS	220KV Salal-Bus-A	CONTINUOUS	For implementation of SCADA and shifting of Bus bar protection panel	2019-01-17	09:00	2019-01-23	18:00	153	146
283	NHPC	NHPC	BUS	220KV Salal-Bus-B	DAILY	For implementation of SCADA and shifting of Bus bar protection panel	2019-01-24	09:00	2019-01-30	18:00	63	153
284	NHPC	POWERGRID	LINE	SEWA II (132KV)-MAHANPUR (132KV)II	DAILY	Annual Maintenance of Switchyard Equipment	2019-01-20	08:00	2019-01-20	18:00	10	-
285	NHPC	POWERGRID	LINE	SEWA II (132KV)-KATHUA (132KV)	DAILY	Annual Maintenance of Switchyard Equipment	2019-01-20	08:00	2019-01-20	18:00	10	-
286	NHPC	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)II	DAILY	Annual Maintenance of Switchyard Equipment	2019-01-20	08:00	2019-01-20	18:00	10	151
287	NHPC	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)I	DAILY	Annual Maintenance of Switchyard Equipment	2019-01-20	08:00	2019-01-20	18:00	10	151
288	NHPC	POWERGRID	LINE	URI-2 (400KV)-URI-1 (400KV)singl	DAILY	Testing of protection Relay and other maintenance works.	2018-12-25	09:30	2018-12-26	18:30	18	-
289	NHPC	POWERGRID	LINE	URI-2 (400KV)-WAGOORA (400KV)	DAILY	Testing of protection Relay and other maintenance works.	2018-12-27	09:00	2018-12-28	17:00	16	153
290	NHPC	POWERGRID	LINE	CHAMERA-1 (400KV)-CHAMERA-2 (400KV)	DAILY	Testing of Micom -P437 Relay (Main-2 Protection)	2019-01-10	10:00	2019-01-10	20:00	10	-
291	NHPC	POWERGRID	LINE	CHAMERA-1 (400KV)-JALLANDHAR-PG (400KV)I	DAILY	Testing of Micom-P437 (Main-2 Protection Relay)	2019-01-09	10:00	2019-01-09	20:00	10	152
292	NHPC	POWERGRID	LINE	CHAMERA-1 (400KV)-JALLANDHAR-PG (400KV)I	DAILY	Testing of Micom-P437 Relay (Main-2 Protection)	2019-01-08	08:00	2019-01-08	20:00	12	152
293	NHPC	PKTCL	LINE	PARBATI-2 (400KV)-Parbati Pooling-BANALA (400KV)1	CONTINUOUS	Testing (OCC & SCC) & Commissioning activities of Unit#3.	2019-01-18	08:30	2019-01-19	18:30	34	153
294	NHPC	PKTCL	LINE	SAINJ-PARBATI-2 (400KV)	CONTINUOUS	Testing (SCC & OCC) & Commissioning activities of Unit#4.	2019-01-21	08:00	2019-01-22	18:00	34	-
295	NHPC	POWERGRID	LINE	SALAL (220KV)-KISHENPUR (220KV)I	DAILY	Shifting of SEM at newly installed Metering Panel	2019-01-21	10:00	2019-01-21	14:00	4	153



296	NHPC	POWERGRID	LINE	SALAL (220KV)- KISHENPUR (220KV)II	DAILY	Shifting of SEM at newly installed Metering Panel	2019-01-21	10:00	2019-01-21	14:00	4	153
297	NHPC	POWERGRID	LINE	SALAL (220KV)- KISHENPUR (220KV)III	DAILY	Shifting of SEM at newly installed Metering Panel	2019-01-22	10:00	2019-01-22	14:00	4	153
298	NHPC	POWERGRID	LINE	SALAL (220KV)- KISHENPUR (220KV)IV	DAILY	Shifting of SEM at newly installed Metering Panel	2019-01-22	10:00	2019-01-22	14:00	4	153
299	NHPC	POWERGRID	LINE	SALAL (220KV)- JAMMU(220KV)1	DAILY	Shifting of SEM at newly installed Metering Panel	2019-01-23	10:00	2019-01-23	14:00	4	153
300	NHPC	POWERGRID	LINE	SALAL (220KV)- JAMMU(220KV)2	DAILY	Shifting of SEM at newly installed Metering Panel	2019-01-23	10:00	2019-01-23	14:00	4	153
301	NPCIL	POWERGRID	LINE	ANTA GPS (220KV)- RAPS C (220KV)	DAILY	First time charging of SUT-7A & 7B of RAPP-D from 220kV ANTA line. ANTA line will remain on no load and kept connected from ANTA end.	2018-12-15	11:00	2018-12-15	15:00	4	152
302	NRSS-XXIX	NRSS-XXIX	LINE	SAMBA (400KV)- AMARGARH (400KV)I	DAILY	A/R in non Auto Mode,for installation of OPGW in palce of Earth wire.	2019-01-01	08:00	2019-01-31	19:30	356.5	151
303	NRSS-XXIX	NRSS-XXIX	LINE	SAMBA (400KV)- AMARGARH (400KV)II	DAILY	A/R in non Auto Mode,for installation of OPGW in palce of Earth wire.	2019-01-01	07:00	2019-01-31	19:30	387.5	151
304	NTPC	NTPC	BAY	UNCHAHAH STATION TRF # 4	CONTINUOUS	Station Transformer-1 Bay: Bus s/d, Unit s/d not required.	2019-01-10	13:46	2019-01-10	13:46	0	152
305	NTPC	NTPC	BAY	UNCHAHAH STATION TRF # 4	CONTINUOUS	Station Transformer-2 Bay: Bus s/d, Unit s/d not required.	2019-01-11	08:30	2019-01-11	18:30	10	152
306	NTPC	NTPC	BAY	DADR- PANIPAT -1 MAIN BAY 12	CONTINUOUS	Replacement of CT- 2 R,Y phase (2 CT's)	2019-01-02	09:00	2019-01-05	17:00	80	151
307	NTPC	NTPC	BUS	SINGRAULI 400KV BUS - I	CONTINUOUS	Singrauli 400 KV BUS COUPLER-1 : Outage required for replacement of 400 kv CT.	2019-01-08	08:30	2019-01-10	18:30	58	-
308	NTPC	NTPC	BUS	NTPC RIHAND 400KV BUS - 5	CONTINUOUS	for Annual maintenance of Bus Isolators & other associated equipments.	2019-01-14	08:30	2019-01-14	18:30	10	-
309	NTPC	NTPC	BUS	NTPC RIHAND 400KV BUS - 2	CONTINUOUS	400 KV Bus-6 on 16.01.2019 for annual maintenance of Bus Isolators and other associated equipments. (Since there no transmission element code for Bus-6, it is put in Bus-2 of Rihand)	2019-01-16	08:30	2019-01-16	18:30	10	-
310	NTPC	NTPC	BUS	BUS-1 UNCHAHAH	CONTINUOUS	Bus coupler-1 bay s/d: Bus shutdown required for stability test either Bus-I or Bus-II and respective bay shutdown	2019-01-12	08:30	2019-01-12	18:30	10	-
311	NTPC	NTPC	BUS	BUS-1 UNCHAHAH	CONTINUOUS	TBC-1 Bay: only Transfer bus- s/d required.	2019-01-14	08:30	2019-01-14	18:30	10	-
312	NTPC	NTPC	BUS	BUS-1 UNCHAHAH	CONTINUOUS	Solar Bay: Bus shutdown required for stability test either Bus-I or Bus-II and respective bay shutdown	2019-01-15	08:30	2019-01-15	18:30	10	-

313	NTPC	NTPC	BUS	Bus 1 dadri thermal	DAILY	To attend hotspot in 400KV Bus isolator 689.	2019-01-03	07:00	2019-01-03	18:00	11	151
314	NTPC	NTPC	BUS	Bus 2 dadri thermal	DAILY	Bus CVT-B phase replacement	2019-01-15	07:00	2019-01-15	18:00	11	152
315	NTPC	NTPC	BUS	Bus 1 dadri thermal	CONTINUOUS	400 KV bus sectionalizer work and bus bar protection upgradation (Shutdown will be of 15 days till 06/02/2019).	2019-01-21	08:00	2019-01-31	17:30	249.5	151
316	NTPC	NTPC	ICT	ICT01 SINGRAULI NTPC (400KV)(NTPC) /100	CONTINUOUS	for 400 kV Breaker Maintenance. ICT#2 feeder will be kept in Transfer Bay.	2019-01-22	08:30	2019-01-23	18:30	34	-
317	NTPC	POWERGRID	LINE	ANTA GPS (220KV)-BHILWARA (220KV)1	CONTINUOUS	Annual Maintenance & Testing of Bay Equipment	2019-01-03	09:00	2019-01-05	18:00	57	153
318	NTPC	POWERGRID	LINE	ANTA GPS (220KV)-BHILWARA (220KV)2	CONTINUOUS	Annual Maintenance & Testing of Bay Equipment	2019-01-09	09:00	2019-01-11	18:00	57	153
319	NTPC	RRVPN	LINE	ANTA GPS (220KV)-KOTA(220KV)	CONTINUOUS	Annual Maintenance & Testing of Bay Equipment	2019-01-16	09:00	2019-01-18	18:00	57	153
320	NTPC	POWERGRID	LINE	AGRA-PG (400KV)-AURAIYA GPS (400KV)I	DAILY	testing of bay equipment like CT, CVT, LA & Breaker in switchyard.	2019-01-02	08:30	2019-01-02	18:30	10	147
321	NTPC	POWERGRID	LINE	AGRA-PG (400KV)-AURAIYA GPS (400KV)II	DAILY	testing of bay equipment like CT, CVT, LA & Breaker in switchyard.	2019-01-03	08:30	2019-01-03	18:30	10	151
322	NTPC	UPPTCL	LINE	TANDA (220KV)-SULTANPUR (400KV)	CONTINUOUS	Annual maintenance and testing of Bay Equipments	2019-01-15	08:30	2019-01-16	18:30	34	151
323	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-LUCKNOW (Sarojini Nagar) 400-UP	CONTINUOUS	for removal of Bird Nest ( for 2 hours)	2019-01-02	09:30	2019-01-02	11:30	2	151
324	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ANPARA-B (400KV)	CONTINUOUS	For Protection relay testing and Seq Isolator Maintenance, ( Also for Bird nest removal)	2019-01-03	08:30	2019-01-03	18:30	10	152
325	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-VINDHYACHAL (400KV)II	CONTINUOUS	For Protection relay testing and Seq Isolator Maintenance, ( Also for Bird nest removal)	2019-01-15	08:30	2019-01-15	18:30	10	152

326	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR - PG (400KV)	CONTINUOUS	Forremoval of Bird Nest	2019-01-04	09:30	2019-01-04	11:30	2	151
327	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-RIHAND NTPC (400KV)II	CONTINUOUS	maintenance of bay equipments & replacement of 05 no. 400 KV CTs on grounds of ageing.	2019-01-07	08:30	2019-01-09	18:30	58	153
328	NTPC	POWERGRID	LINE	UNCHAHAHAR (220KV)-BAREILY-CB GANJ (220KV)I	CONTINUOUS	Bus shutdown required for stability test (either Bus-I or Bus-II) and respective bay shutdown. Bus bar protection will be out during this period.	2019-01-02	08:30	2019-01-02	18:30	10	-
329	NTPC	POWERGRID	LINE	UNCHAHAHAR (220KV)-BAREILY-CB GANJ (220KV)II	CONTINUOUS	Bus shutdown required for stability test either Bus-I or Bus-II and respective bay shutdown. Bus bar protection will be out during this period.	2019-01-03	08:30	2019-01-03	18:30	10	153
330	NTPC	POWERGRID	LINE	UNCHAHAHAR (220KV)-RAEBAREILLY (220KV)3	CONTINUOUS	Bus shutdown required for stability test either Bus-I or Bus-II and respective bay shutdown. Bus bar protection will be out during this period.	2019-01-04	08:30	2019-01-04	18:30	10	153
331	NTPC	UPPTCL	LINE	UNCHAHAHAR (220KV)-FATEHPUR-UP (220KV)1	CONTINUOUS	Bus shutdown required for stability test either Bus-I or Bus-II and respective bay shutdown. Bus bar protection will be out during this period.	2019-01-05	08:30	2019-01-05	18:30	10	153
332	NTPC	UPPTCL	LINE	UNCHAHAHAR (220KV)-FATEHPUR-UP (220KV)2	CONTINUOUS	Bus shutdown required for stability test either Bus-I or Bus-II and respective bay shutdown. Bus bar protection will be out during this period.	2019-01-07	08:30	2019-01-07	18:30	10	-
333	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	Pipe structure dismantling for replacement of CT 12 R, Y phase (2 CT's).	2019-01-02	09:00	2019-01-02	13:00	4	152
334	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	Pipe structure normalization after replacement of CT-12 R,Y phases	2019-01-05	14:00	2019-01-05	17:00	3	152
335	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-GREATER NOIDA (400KV)	DAILY	CVT-Y phase replacement and pipe structure dismantling for replacement of CT-21 R,Y,B phase (3CT)	2019-01-07	08:00	2019-01-07	18:00	10	149

336	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-GREATER NOIDA (400KV)	DAILY	Pipe structure connection after replacement of CT-21 R,Y,B phase (3CT)	2019-01-12	14:00	2019-01-12	18:00	4	149
337	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-MAHARANIBAGH (400KV)	DAILY	B phase CVT replacement and hotspot attending .	2019-01-14	08:00	2019-01-14	18:00	10	147
338	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-MAHARANIBAGH (400KV)	DAILY	Pipe structure normalisation after replacement of CT 22 R, Y,B phase (3CT)	2019-01-19	14:00	2019-01-19	18:00	4	147
339	NTPC	NTPC	LINE	DADRI-THERMAL (400KV)-LONI-HARSHVIHAR (400KV)2	DAILY	Pipe structure dismantling for replacement of CT-23A R, Y,B phase (3CT)	2019-01-21	09:00	2019-01-21	13:00	4	151
340	NTPC	NTPC	LINE	DADRI-THERMAL (400KV)-LONI-HARSHVIHAR (400KV)2	DAILY	Pipe structure normalisation for replacement of CT 23A R, Y,B phase (3CT)	2019-01-25	14:00	2019-01-25	17:00	3	151
341	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)II	CONTINUOUS	Replacement of Main#1 distance protection relay and replacement of 20B CT of R,Y,B Phase of tie bay	2019-01-28	09:30	2019-01-31	17:30	80	152
342	NTPC	NTPC	LINE	DADRI-THERMAL (400KV)-LONI-HARSHVIHAR (400KV)1	CONTINUOUS	Busbar protection panel segregation and separation of line protection during 400 kV bus sectionaliser work ( <b>Shutdown would be of 15 days till 06/02/2019</b> )	2019-01-21	08:00	2019-01-31	18:00	250	152
343	POWERGRID	POWERGRID	BAY	400 kV Khedar line Tie bay no. 411 at Fatehabad	CONTINUOUS	Khedar line Tie bay is to be connected with main bay no. 412 of upcoming ICT-3 at Fatehabad. Tie bay will be charged with first time charging of main bay of ICT-3.	2018-12-07	09:30	2018-12-25	18:30	441	-
344	POWERGRID	POWERGRID	BAY	400KV Dadri-1 line tie bay no.-X-3 at BBMB Panipat	CONTINUOUS	For overhauling of CB Pole & DAC.	2019-01-21	10:00	2019-01-25	16:00	102	-
345	POWERGRID	POWERGRID	BAY	400KV M.BAGH - NAWADA T/BAY 426 AT BLBGARH	CONTINUOUS	S/D required for retrofit of M&G CB with new CB	2018-12-25	09:00	2019-01-20	18:00	633	148
346	POWERGRID	POWERGRID	BAY	400KV M.BAGH M/BAY 425 BLBGARH	CONTINUOUS	S/D required for retrofit of M&G CB with new CB. S/D upto 15.02.2018	2019-01-21	09:00	2019-01-31	18:00	249	-

347	POWERGRID	POWERGRID	BAY	400KV B/R -I M/BAY 403 BASSI	CONTINUOUS	For CT replacement work	2019-01-28	09:00	2019-01-30	18:00	57	153
348	POWERGRID	POWERGRID	BUS	Bus-2, at Fatehpur (PG)	DAILY	AMP and Tightening Work	2019-01-14	09:30	2019-01-14	18:00	8.5	151
349	POWERGRID	POWERGRID	BUS	400KV BUS-1 at Nalagarh	DAILY	For jumper connection work of new dia for STATCOM under construction at Nalagarh.	2019-01-07	09:30	2019-01-08	17:30	16	152
350	POWERGRID	POWERGRID	BUS	400KV BUS-2 at Nalagarh	DAILY	For jumper connection work of new dia for STATCOM under construction at Nalagarh.	2019-01-09	09:30	2019-01-10	17:30	16	152
351	POWERGRID	POWERGRID	BUS	400 KV BUS-I at Jalandhar	DAILY	For Annual Maintenance Works.	2019-01-07	09:30	2019-01-07	17:30	8	-
352	POWERGRID	POWERGRID	BUS	400 KV BUS-II at Jalandhar	DAILY	For Annual Maintenance Works.	2019-01-08	09:30	2019-01-08	17:30	8	147
353	POWERGRID	POWERGRID	BUS	220KV Bus-I at Fatehabad	DAILY	For Jumper connection and BB stability for ICT-3 under construction at Fatehabad.	2018-12-17	09:30	2018-12-18	17:30	16	151
354	POWERGRID	POWERGRID	BUS	220KV Bus-II at Fatehabad	DAILY	For Jumper connection and BB stability for ICT-3 under construction at Fatehabad.	2018-12-19	09:30	2018-12-20	17:30	16	151
355	POWERGRID	POWERGRID	BUS	400KV Bus-II at Fatehabad	DAILY	For BB stability for ICT-3 under construction at Fatehabad.	2018-12-21	09:30	2018-12-21	17:30	8	152
356	POWERGRID	POWERGRID	BUS	Bus-1, at AGRA	DAILY	For repalcment of Jack Bus above 400kV Bus-1	2019-01-11	09:00	2019-01-12	18:00	18	-
357	POWERGRID	POWERGRID	BUS	400kV Bus-2 at AGRA	DAILY	For repalcment of Jack Bus above 400kV Bus-2	2019-01-13	09:00	2019-01-14	17:00	16	152
358	POWERGRID	POWERGRID	BUS	Bus - 1 , at Agra HVDC	DAILY	Shut down AMP work of Isolators connected to Bus 1	2019-01-02	08:00	2019-01-04	18:00	30	146
359	POWERGRID	POWERGRID	BUS	Bus - 2 , at Agra HVDC	DAILY	Shut down AMP work of Isolators connected to Bus 2	2019-01-07	09:00	2019-01-09	18:00	27	146
360	POWERGRID	POWERGRID	BUS	Bus-1B , at Agra	DAILY	Point to point testing of Bus Bar Protection M1 / M2, REB 500	2019-01-07	08:00	2019-01-07	18:00	10	152
361	POWERGRID	POWERGRID	BUS	Bus-2B, at Agra	DAILY	Point to point testing of Bus Bar Protection M1 / M2, REB 500	2019-01-08	08:00	2019-01-08	18:00	10	152
362	POWERGRID	POWERGRID	BUS	220 KV BUS-1 , at Allahabad	DAILY	201,202,203,204,205,206,207,208,209,210,211 BAY LBB	2019-01-17	08:00	2019-01-25	18:00	90	153
363	POWERGRID	POWERGRID	BUS	BUS-1 , at Bareily	DAILY	Bus bar testing	2019-01-07	10:00	2019-01-07	18:00	8	152
364	POWERGRID	POWERGRID	BUS	BUS-2, at Bareily	DAILY	Bus bar testing	2019-01-08	10:00	2019-01-08	18:00	8	152
365	POWERGRID	POWERGRID	BUS	BUS-1 at Kanpur	DAILY	LBB/Bus Bar testing	2019-01-18	10:00	2019-01-20	17:00	21	-
366	POWERGRID	POWERGRID	BUS	BUS-2,at Kanpur	DAILY	LBB/Bus Bar testing	2019-01-21	10:00	2019-01-23	17:00	21	153
367	POWERGRID	POWERGRID	BUS	BUS-I LUCKNOW- Kursi Road (400KV) PG	DAILY	For bus stringing work for upcoming Statcom Bays.	2019-01-14	09:00	2019-01-17	18:00	36	151
368	POWERGRID	POWERGRID	BUS	Bus-2, at Lucknow	DAILY	For bus stringing work for upcoming Statcom Bays.& AMP OF BUS-2	2019-01-18	09:00	2019-01-22	18:00	45	152
369	POWERGRID	POWERGRID	BUS	220KV Bus-1 at Powergrid, Sitarganj	DAILY	Erection of Jack bus	2018-12-20	09:00	2018-12-20	17:00	8	153

370	POWERGRID	POWERGRID	BUS	220KV Bus-2 at Powergrid,Sitarganj	DAILY	Erection of Jack Bus	2018-12-20	09:00	2018-12-20	17:00	8	153
371	POWERGRID	POWERGRID	BUS	400KV BUS-1 , at Allahabad	DAILY	TESTING OF BUS DIFFERENTIAL RELAY & LBB RELAY FOR BAY NUMBER & 401,404,407,410,413,416	2019-01-01	08:00	2019-01-02	18:00	20	-
372	POWERGRID	POWERGRID	BUS	400KV BUS-2 , at Allahabad	DAILY	TESTING OF BUS DIFFERENTIAL RELAY & LBB RELAY FOR BAY NUMBER 403,406,409,415,418 &421,424,427,430	2019-01-03	08:00	2019-01-04	18:00	20	-
373	POWERGRID	POWERGRID	BUS	400KV BUS-1 at Moga	DAILY	For AMP Works.	2019-01-14	09:30	2019-01-14	17:30	8	-
374	POWERGRID	POWERGRID	BUS	400KV BUS-2 at Moga	DAILY	For AMP Works.	2019-01-15	09:30	2019-01-15	17:30	8	-
375	POWERGRID	POWERGRID	BUS	220KV BUS-1 at Moga	DAILY	For AMP Works.	2019-01-16	09:30	2019-01-16	17:30	8	-
376	POWERGRID	POWERGRID	BUS	220KV BUS-2 at Moga	DAILY	For AMP Works.	2019-01-18	09:30	2019-01-18	17:30	8	-
377	POWERGRID	POWERGRID	BUS	400KV BUS- I at Hamirpur	CONTINUOUS	For GIS Bus extension work for upcoming ICT-3 at Hamirpur.	2019-01-02	09:30	2019-01-07	17:30	128	152
378	POWERGRID	POWERGRID	BUS	400KV BUS- II at Hamirpur	CONTINUOUS	For GIS Bus Bar extension works for upcoming ICT-3 at Hamirpur.	2019-01-08	09:30	2019-01-13	17:30	128	152
379	POWERGRID	POWERGRID	BUS	220KV BUS- I at Hamirpur	CONTINUOUS	For GIS Bus Bar extension works for upcoming ICT-3 at Hamirpur.	2019-01-14	09:30	2019-01-19	17:30	128	152
380	POWERGRID	POWERGRID	BUS	220KV BUS- II at Hamirpur	CONTINUOUS	For GIS Bus Bar extension works for upcoming ICT-3 at Hamirpur.	2019-01-20	09:30	2019-01-25	17:30	128	152
381	POWERGRID	POWERGRID	BUS	400KV Bus-II at Kala Amb	CONTINUOUS	Replacement of insulating Earth switch flange of earthing switches due to Gas leakage	2019-01-07	09:00	2019-01-11	18:00	105	152
382	POWERGRID	POWERGRID	BUS	400KV BUS-1 AT BHIWADI	DAILY	For replacement of Porcelain insulators by Polymer insulators	2018-12-20	09:00	2018-12-24	18:30	47.5	-
383	POWERGRID	POWERGRID	BUS	400KV BUS-2 AT BHIWADI	DAILY	For replacement of Porcelain insulators by Polymer insulators	2018-12-25	09:00	2018-12-29	18:30	47.5	-
384	POWERGRID	POWERGRID	BUS	400KV Bus -I at Kishenpur	DAILY	For AMP Works.	2019-01-03	09:30	2019-01-03	17:30	8	-
385	POWERGRID	POWERGRID	BUS	400KV Bus -II at Kishenpur	DAILY	For AMP works.	2019-01-29	09:30	2019-01-29	17:30	8	-
386	POWERGRID	POWERGRID	BUS	220KV Bus -I at Kishenpur	DAILY	For AMP Works.	2019-01-08	09:30	2019-01-09	17:30	16	-
387	POWERGRID	POWERGRID	BUS	220KV Bus -II at Kishenpur	DAILY	For AMP Works.	2019-01-15	09:30	2019-01-16	17:30	16	-
388	POWERGRID	POWERGRID	BUS	400KV BUS-1 at Samba	DAILY	For AMP Works.	2019-01-16	09:30	2019-01-16	17:30	8	-
389	POWERGRID	POWERGRID	BUS	400KV BUS-2 at Samba	DAILY	For AMP Works.	2019-01-23	09:30	2019-01-23	17:30	8	-
390	POWERGRID	POWERGRID	BUS	400kv BUS-1 Neemrana	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test	2019-01-01	08:00	2019-01-01	20:00	12	152

391	POWERGRID	POWERGRID	BUS	400kV BUS-1 Neemrana	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test	2019-01-02	08:00	2019-01-02	20:00	12	152
392	POWERGRID	POWERGRID	BUS	400kV BUS-1 Neemrana	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test	2019-01-03	08:00	2019-01-03	20:00	12	152
393	POWERGRID	POWERGRID	BUS	400kV BUS-1 Neemrana	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test	2019-01-04	08:00	2019-01-04	20:00	12	152
394	POWERGRID	POWERGRID	BUS	400KV BUS-II NEEMRANA	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test	2019-01-07	08:00	2019-01-07	20:00	12	-
395	POWERGRID	POWERGRID	BUS	400KV BUS-II NEEMRANA	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test	2019-01-08	08:00	2019-01-08	20:00	12	-
396	POWERGRID	POWERGRID	BUS	400KV BUS-II NEEMRANA	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test	2019-01-09	08:00	2019-01-09	20:00	12	-
397	POWERGRID	POWERGRID	BUS	400KV BUS-II NEEMRANA	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test	2019-01-10	08:00	2019-01-10	20:00	12	-
398	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV SIKAR	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-01-12	09:00	2019-01-21	18:00	90	153
399	POWERGRID	POWERGRID	BUS	BUS-II AT 400KV SIKAR	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-01-03	08:00	2019-01-10	18:00	80	153
400	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV SIKAR	DAILY	Final Busbar/LBB Relay testing for pending defects under augmentation scheme of 02 no. of 220 kV Line bays at Sikar s/S	2019-01-24	09:00	2019-01-25	17:00	16	153
401	POWERGRID	POWERGRID	BUS	BUS-II AT 400KV SIKAR	DAILY	Final Busbar/LBB Relay testing for pending defects under augmentation scheme of 02 no. of 220 kV Line bays at Sikar s/S	2019-01-27	09:00	2019-01-28	17:00	16	153
402	POWERGRID	POWERGRID	BUS	BUS-I BHIWADI - PG(220KV)	DAILY	For Retrofitment of of Busbar relay	2019-01-13	09:00	2019-01-14	18:00	18	146
403	POWERGRID	POWERGRID	BUS	BUS-II BHIWADI - PG(220KV)	DAILY	For Retrofitment of of Busbar relay	2019-01-15	10:00	2019-01-16	18:00	16	150
404	POWERGRID	POWERGRID	BUS	220KV TRANSFER BUS AT BHIWADI	DAILY	For Retrofitment of of Busbar relay	2019-01-17	09:30	2019-01-18	18:30	18	-
405	POWERGRID	POWERGRID	BUS	Main Bus,at sitarganj	DAILY	Erection of Jack Bus	2018-12-20	09:00	2018-12-20	17:00	8	-
406	POWERGRID	POWERGRID	BUS	Transfer Bus , at Sitarganj	DAILY	Erection of Jack Bus	2018-12-20	09:00	2018-12-20	17:00	8	-
407	POWERGRID	POWERGRID	BUS	BUS-1 AT 400 KV BALLABHGARH	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work.	2018-12-24	08:00	2018-12-25	18:00	20	150

408	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BALLABHGARH	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work.	2018-12-28	08:00	2018-12-29	18:00	20	146
409	POWERGRID	POWERGRID	BUS	400KV bus-3 ballabhagrh	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work.	2018-12-26	08:30	2018-12-27	18:30	20	-
410	POWERGRID	POWERGRID	BUS	400KV bus-4 ballabhagrh	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work.	2018-12-30	08:00	2018-12-31	18:00	20	-
411	POWERGRID	POWERGRID	BUS	400KV BUS-I JHATIKRA	DAILY	AMP+RTV COATING	2019-01-21	07:00	2019-01-22	19:00	24	150
412	POWERGRID	POWERGRID	BUS	400KV BUS-III JHATIKRA	DAILY	AMP+RTV COATING	2019-01-21	07:00	2019-01-22	19:00	24	150
413	POWERGRID	POWERGRID	BUS	400KV BUS-II JHATIKRA	DAILY	AMP+RTV COATING	2019-01-23	07:00	2019-01-24	19:00	24	150
414	POWERGRID	POWERGRID	BUS	400KV BUS-IV JHATIKRA	DAILY	AMP+RTV COATING	2019-01-23	07:00	2019-01-24	19:00	24	150
415	POWERGRID	POWERGRID	BUS	BUS-I JAIPUR(SOUTH) 400KV	DAILY	"AMP & relay testing (Approved in 151 OCC but not availed due to system concern)"	2019-01-16	10:00	2019-01-16	18:00	8	151
416	POWERGRID	POWERGRID	BUS	BUS-II JAIPUR (SOUTH) 400KV	DAILY	"AMP & relay testing (Approved in 151 OCC but not availed due to system concern)"	2019-01-20	10:00	2019-01-20	18:00	8	151
417	POWERGRID	POWERGRID	BUS	220KV BUS-I Jaipur(S)	DAILY	"AMP & relay testing (Approved in 151 OCC but not availed due to system concern)"	2019-01-18	10:00	2019-01-18	18:00	8	151
418	POWERGRID	POWERGRID	BUS	220KV BUS-II jaipur(S)	DAILY	"AMP & relay testing (Approved in 151 OCC but not availed due to system concern)"	2019-01-21	10:00	2019-01-21	18:00	8	151
419	POWERGRID	POWERGRID	BUS	400KV Bus-I Meerut	DAILY	Insulator Replacement Work	2018-12-20	08:30	2018-12-21	18:30	20	-
420	POWERGRID	POWERGRID	BUS	400KV bus-II Meerut	DAILY	Insulator Replacement Work	2018-12-22	08:30	2018-12-23	18:30	20	-
421	POWERGRID	POWERGRID	BUS	BUS-I AT 400 KV KOTA	DAILY	Testing of Bus Bar-1 Protection and Main Bay LBB Relays	2018-12-21	09:00	2018-12-22	18:00	18	153
422	POWERGRID	POWERGRID	BUS	400KV BUS-II KOTA	DAILY	Testing of Bus Bar-2 Protection and Main Bay LBB Relays. Tie LBB of ICT-1(Diameter-2) will also be tested during this shutdown.	2018-12-23	08:30	2018-12-24	18:30	20	150
423	POWERGRID	POWERGRID	BUS	400KV BUS-I CHIOTRGARH PG	DAILY	AMP of bus & associated equipment .All line & equipment will remain in service through 765kV Bus # 2	2018-12-20	09:30	2018-12-21	18:30	18	153



424	POWERGRID	POWERGRID	BUS	400KV BUS-II CHIOTRGARH PG	DAILY	AMP of bus & associated equipment All line & equipment will remain in service through 765kV Bus # 1	2018-12-22	09:00	2018-12-23	18:00	18	153
425	POWERGRID	POWERGRID	BUS	BUS-I BHIWANI	DAILY	For LBB relay testing of all main bays connected to 400kV Bus-I	2019-01-09	09:00	2019-01-10	18:00	18	153
426	POWERGRID	POWERGRID	BUS	BUS-II BHIWANI	DAILY	For LBB relay testing of all main bays connected to 400kV Bus-II	2019-01-07	09:00	2019-01-08	18:00	18	153
427	POWERGRID	POWERGRID	BUS	BUS-I BHIWANI	DAILY	For LBB Relay Testing of Tie Bay of Bawana & Hisar-II Line having future bay in Dia	2019-01-13	08:00	2019-01-13	18:00	10	153
428	POWERGRID	POWERGRID	BUS	400KV Bus-I Meerut	DAILY	S/D shall be required for Insulator replacement along with Baghpat Ckt-I. RTV coating on BPIs shall also be done during this S/D	2019-01-21	09:00	2019-01-21	18:00	9	-
429	POWERGRID	POWERGRID	BUS	400KV bus-II Meerut	DAILY	S/D shall be required for Insulator replacement along with Baghpart Ckt-II. RTV coating on BPIs shall also be done during this S/D	2019-01-22	09:00	2019-01-22	18:00	9	-
430	POWERGRID	POWERGRID	BUS	400KV Bus-I Meerut	DAILY	S/D shall be required for Insulator replacement along with Mandola Ckt-I. RTV coating on BPIs shall also be done during this S/D	2019-01-23	09:30	2019-01-23	18:30	9	-
431	POWERGRID	POWERGRID	BUS	400KV Bus-I Meerut	DAILY	S/D shall be required for Insulator replacement along with Mandola Ckt-II. RTV coating on BPIs shall also be done during this S/D	2019-01-24	09:00	2019-01-24	18:00	9	-
432	POWERGRID	POWERGRID	BUS	400KV Bus-I Meerut	DAILY	S/D shall be required for Insulator replacement along with Mandola Ckt-III. RTV coating on BPIs shall also be done during this S/D	2019-01-29	09:00	2019-01-29	18:00	9	-
433	POWERGRID	POWERGRID	BUS	400KV Bus-I Meerut	DAILY	S/D shall be required for Insulator replacement along with Mandola Ckt-IV. RTV coating on BPIs shall also be done during this S/D	2019-01-30	09:00	2019-01-30	18:00	9	-
434	POWERGRID	POWERGRID	BUS	400KV bus-II Meerut	DAILY	S/D shall be required for Insulator replacement along with Muzaffarnagar. RTV coating on BPIs shall also be done during this S/D	2019-01-31	09:00	2019-01-31	18:00	9	-
435	POWERGRID	POWERGRID	BUS	400KV bus-II Meerut	DAILY	S/D shall be required for Insulator replacement along with ICT-1. RTV coating on BPIs shall also be done during this S/D	2019-01-02	09:00	2019-01-02	18:00	9	-
436	POWERGRID	POWERGRID	BUS	400KV bus-II Meerut	DAILY	S/D shall be required for Insulator replacement along with ICT-II. RTV coating on BPIs shall also be done during this S/D	2019-01-03	09:00	2019-01-03	18:00	9	-
437	POWERGRID	POWERGRID	BUS	400KV bus-II Meerut	DAILY	S/D shall be required for Insulator replacement along with ICT-III. RTV coating on BPIs shall also be done during this S/D	2019-01-04	09:00	2019-01-04	18:00	9	-

438	POWERGRID	POWERGRID	BUS	400KV bus-II Meerut	DAILY	S/D shall be required for Insulator replacement along with ICT-IV. RTV coating on BPIs shall also be done during this S/D	2019-01-05	09:00	2019-01-05	18:00	9	-
439	POWERGRID	POWERGRID	BUS	400KV Bus-I Roorkee	CONTINUOUS	Polymer Insulator Replacement in place of Existing Porcelain Insulator, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-19	08:30	2019-01-19	18:30	10	-
440	POWERGRID	POWERGRID	BUS	400KV Bus-I Roorkee	CONTINUOUS	Polymer Insulator Replacement in place of Existing Porcelain Insulator, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-21	08:00	2019-01-22	18:00	34	-
441	POWERGRID	POWERGRID	BUS	400KV Bus-II Roorkee	CONTINUOUS	Polymer Insulator Replacement in place of Existing Porcelain Insulator, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-15	08:00	2019-01-18	18:00	82	-
442	POWERGRID	POWERGRID	BUS	220KV Bus-I Roorkee	DAILY	Polymer Insulator Replacement in place of Existing Porcelain Insulator, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-17	08:00	2019-01-18	18:00	20	-
443	POWERGRID	POWERGRID	BUS	220KV Bus-II Roorkee	DAILY	Polymer Insulator Replacement in place of Existing Porcelain Insulator, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-23	08:00	2019-01-23	18:00	10	-
444	POWERGRID	POWERGRID	BUS	220KV Transfer Bus Roorkee	DAILY	Polymer Insulator Replacement in place of Existing Porcelain Insulator, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-24	08:00	2019-01-24	18:00	10	-
445	POWERGRID	POWERGRID	BUS	400KV BUS-II AT DEHRADUN	DAILY	Bus Bar differential test for BUS-2	2019-01-03	09:00	2019-01-05	18:00	27	-
446	POWERGRID	POWERGRID	BUS	400KV BUS-II AT DEHRADUN	DAILY	LBB Test of 408 tie bay with future bay (S/D of Dehradun- Abdullapur Ckt-2 planned on 24.12.18 for rectification work)	2018-12-24	09:00	2018-12-24	18:00	9	-
447	POWERGRID	POWERGRID	BUS	400KV BUS-I KANKROLI	DAILY	Testing of LBB and Bus Bar Differential	2019-01-02	09:30	2019-01-02	18:30	9	152
448	POWERGRID	POWERGRID	BUS	400KV BUS-I KANKROLI	DAILY	Testing of LBB and Bus Bar Differential	2019-01-03	09:00	2019-01-03	18:00	9	152
449	POWERGRID	POWERGRID	BUS	400KV BUS-I KANKROLI	DAILY	Testing of LBB and Bus Bar Differential	2019-01-04	09:00	2019-01-04	18:00	9	152
450	POWERGRID	POWERGRID	BUS	400KV BUS-II KANKROLI	DAILY	Testing of LBB and Bus Bar Differential	2019-01-07	09:00	2019-01-07	18:00	9	152
451	POWERGRID	POWERGRID	BUS	400KV BUS-I GURGAON	CONTINUOUS	Disconnecter switch Bus-1 VT 89A, 403-89A & 405-89A modification & Bus Bar Relay Testing	2019-01-04	09:30	2019-01-12	18:30	201	151
452	POWERGRID	POWERGRID	BUS	400KV BUS-I GURGAON	CONTINUOUS	Disconnecter switch 402-89A & 404-89A modification & Bus Bar Relay Testing	2019-01-14	09:00	2019-01-19	18:00	129	151

453	POWERGRID	POWERGRID	BUS	400KV BUS-I GURGAON	CONTINUOUS	Disconnecter switch 401-89A modification & AMP of Bus Coupler (404) Bay & Bus Bar Relay Testing	2019-01-21	09:00	2019-01-23	18:00	57	151
454	POWERGRID	POWERGRID	BUS	400KV BUS-I BASSI	CONTINUOUS	For insulation coating on BPI in switchyard of Bassi s/s	2019-01-17	09:00	2019-01-19	18:00	57	153
455	POWERGRID	POWERGRID	BUS	400KV BUS-II BASSI	CONTINUOUS	For insulation coating on BPI in switchyard of Bassi s/s	2019-01-21	09:00	2019-01-23	18:00	57	150
456	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.Bay No-402 and 403 will be also in outage.	2019-01-02	09:00	2019-01-04	18:00	27	152
457	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.Bay No-401 and 402 will be also in outage.	2019-01-05	09:00	2019-01-06	18:00	18	152
458	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer & 400kV Barmer Line Bay 410 89B Isolator Jumpering. Bay No-401 and 402 will be also in outage.	2019-01-08	09:00	2019-01-08	18:00	9	152
459	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer .Bay 405,406 will be also in outage.	2019-01-09	08:00	2019-01-12	18:00	40	152
460	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.Bay no 404 ,404R ,405 will be also in outage.	2019-01-13	09:00	2019-01-17	18:00	45	152
461	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.Bay no 408 ,409 will be also in outage.	2019-01-18	09:00	2019-01-20	18:00	27	152
462	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.Bay no 408,407 will be also in outage.	2019-01-21	09:00	2019-01-22	18:00	18	152
463	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2019-01-23	09:00	2019-01-24	18:00	18	152
464	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2019-01-25	09:00	2019-01-25	18:00	9	152
465	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2019-01-27	09:00	2019-01-27	18:00	9	152
466	POWERGRID	POWERGRID	FACT	FSC-1, at Bareilly	DAILY	AMP work	2019-01-11	08:00	2019-01-12	18:00	20	-
467	POWERGRID	POWERGRID	FACT	FSC-2, at Bareilly	DAILY	AMP work	2019-01-09	08:00	2019-01-10	18:00	20	-
468	POWERGRID	POWERGRID	HVDC	RIHAND-DADRI POLE-1/1500	DAILY	The bottom pipe line from Main water storage tank to F/F system needs to be replaced.For replacement works the completed water storage tank is required to be drained out. Since the water for valve cooling system of both poles is also fed from the same storage tank hence Bi-pole S/D will be required for the pipe repair works.	2019-01-08	08:00	2019-01-08	15:00	7	-

469	POWERGRID	POWERGRID	HVDC	RIHAND-DADRI POLE-2/1500	DAILY	The bottom pipe line from Main water storage tank to F/F system needs to be replaced.For replacement works the completed water storage tank is required to be drained out. Since the water for valve cooling system of both poles is also fed from the same storage tank hence Bi-pole S/D will be required for the pipe repair works.	2019-01-08	08:00	2019-01-08	15:00	7	-
470	POWERGRID	POWERGRID	HVDC	KURUKSHETRA- CHAMPA POLE-1/800	CONTINUOUS	For Commissioning activities i.e. erection of strung bus, other hardware and software integration with testing of Pole-3 under construction.	2018-12-20	09:30	2019-01-06	17:30	416	152
471	POWERGRID	POWERGRID	HVDC	KUREKSHETRA - CHAMPA POLE - II/800	CONTINUOUS	For Commissioning activities i.e. erection of strung bus, other hardware and software integration with testing of Pole-3 under construction.	2018-12-20	09:30	2018-12-21	17:30	32	152
472	POWERGRID	POWERGRID	HVDC	KUREKSHETRA - CHAMPA POLE - II/800	DAILY	For Commissioning activities i.e. erection of strung bus, other hardware and software integration with testing of Pole-3 under construction.	2019-01-06	09:30	2019-01-06	17:30	8	152
473	POWERGRID	POWERGRID	HVDC	KURUKSHETRA- CHAMPA POLE-1/800	CONTINUOUS	For making ready Bipole for parallel operation of Pole-1 & 3 and for doing necessary software modifications.	2019-01-25	09:00	2019-01-26	18:00	33	152
474	POWERGRID	POWERGRID	HVDC	KUREKSHETRA - CHAMPA POLE - II/800	CONTINUOUS	For making ready Bipole for parallel operation of Pole-1 & 3 and for doing necessary software modifications.	2019-01-25	09:30	2019-01-26	18:30	33	152
475	POWERGRID	POWERGRID	HVDC	KURUKSHETRA- CHAMPA POLE-1/800	CONTINUOUS	Parallel Operation Load Testing of Pole-1 & Pole-3. The outage of Pole-1 will be intermittent with different duration.	2019-01-27	09:00	2019-01-31	18:00	105	152
476	POWERGRID	POWERGRID	ICT	ICT 01 JALLANDHAR PG (400KV)(POWERGRID)/315	DAILY	For Annual Maintenance Works.	2019-01-02	09:30	2019-01-02	17:30	8	150
477	POWERGRID	POWERGRID	ICT	ICT02 LUDHIANA (400KV)(POWERGRID)/315	DAILY	For Annual Maintenance Works.	2019-01-22	09:30	2019-01-22	17:30	8	150
478	POWERGRID	POWERGRID	ICT	ICT02 AMRITSAR (400KV)(POWERGRID)/315	DAILY	FOR AMP WORKS	2019-01-17	09:30	2019-01-17	17:30	8	150
479	POWERGRID	POWERGRID	ICT	ICT03 AMRITSAR (400KV)(POWERGRID)/500	DAILY	FOR AMP WORKS	2019-01-17	10:00	2019-01-17	17:00	7	150
480	POWERGRID	POWERGRID	ICT	ICT01 SAMBA (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2019-01-02	09:00	2019-01-02	17:30	8.5	-

481	POWERGRID	POWERGRID	ICT	ICT02 SAMBA (400KV)(POWERGRID)/315	DAILY	For AMP Works	2019-01-09	09:00	2019-01-09	17:30	8.5	-
482	POWERGRID	POWERGRID	ICT	ICT01 ABDULLAPUR (400KV)(POWERGRID)/315	DAILY	For replacement of defective valve of conservator drain pipe. Conservator to be drained for replacement of valve.	2019-01-02	15:00	2019-01-02	17:00	2	151
483	POWERGRID	POWERGRID	ICT	ICT-I CHITORGARH /1500	DAILY	Replacement of Back up Impedance relay.ICT bank Will be OUT of Service during relapacement work	2019-01-11	09:00	2019-01-11	18:00	9	153
484	POWERGRID	POWERGRID	ICT	ICT-II CHITORGARH /1500	DAILY	ICT bank Will be OUT of Service during relapacement work .ICT bank Will be OUT of Service during relapacement work	2019-01-12	09:00	2019-01-12	18:00	9	153
485	POWERGRID	POWERGRID	ICT	ICT-1, 3X105 MVA, at Agra HVDC/315 MVA	DAILY	To carryout variable frequency tan delta test	2019-01-07	08:00	2019-01-07	18:00	10	152
486	POWERGRID	POWERGRID	ICT	ICT-2, 315 MVA , at Agra HVDC /315 MVA	CONTINUOUS	For replacement of turret CT terminal PAD on HV bushing	2019-01-08	08:00	2019-01-09	18:00	34	150
487	POWERGRID	POWERGRID	ICT	ICT03 ALLAHABAD (400KV)(POWERGRID)/315	DAILY	TESTING OF LBB RELAY FOR 402 TIE BAY	2019-01-05	08:00	2019-01-05	18:00	10	145
488	POWERGRID	POWERGRID	ICT	ICT02 ALLAHABAD (400KV)(POWERGRID)/315	DAILY	TESTING OF LBB RELAY FOR 405 TIE BAY	2019-01-07	08:00	2019-01-07	18:00	10	145
489	POWERGRID	POWERGRID	ICT	ICT 01 ALLAHABAD (400KV)(POWERGRID)/315	DAILY	TESTING OF LBB RELAY FOR 408 TIE BAY	2019-01-08	08:00	2019-01-08	18:00	10	148
490	POWERGRID	POWERGRID	ICT	ICT01 LUCKNOW- Kursi Road (400KV) PG(POWERGRID)/315	CONTINUOUS	Replacement of 315 MVA ICT with 500 MVA ICT for augmentation of existing transformer capacity	2019-01-15	10:00	2019-01-31	18:00	392	-
491	POWERGRID	POWERGRID	ICT	ICT01 RAEBAREILLY (220KV)(POWERGRID)/100	DAILY	AMP WORKS	2019-01-11	08:00	2019-01-11	18:00	10	153
492	POWERGRID	POWERGRID	ICT	ICT02 RAEBAREILLY (220KV)(POWERGRID)/100	DAILY	AMP WORKS	2019-01-18	08:00	2019-01-18	18:00	10	153
493	POWERGRID	POWERGRID	ICT	ICT02 SITARGANJ (220KV)(POWERGRID)/100	DAILY	Erection of Jack Bus	2018-12-20	09:00	2018-12-20	17:00	8	-

494	POWERGRID	POWERGRID	ICT	ICT04 MOGA (400KV)(POWERGRID)/315	CONTINUOUS	For degassing and oil filtration of ICT and finding the root cause of increasing Hydrogen gas.	2019-01-21	09:30	2019-01-28	17:30	176	152
495	POWERGRID	POWERGRID	ICT	ICT02 HAMIRPUR-PG (400KV)(POWERGRID)/315	CONTINUOUS	ICT- 2, the nearest feeder to interconnection of existing 400 kV GIS Bus to new extension for ICT-3 under construction at Hamirpur. ICT- 2 Bus duct pressure is to be reduced to 0.3 Bar. So it could not be charged till bus- I is out.	2019-01-02	09:30	2019-01-07	17:30	128	152
496	POWERGRID	POWERGRID	ICT	ICT02 HAMIRPUR-PG (400KV)(POWERGRID)/315	CONTINUOUS	ICT- 2, the nearest feeder to interconnection of existing 400 kV GIS Bus to new extension for ICT-3 under construction at Hamirpur. ICT- 2 Bus duct pressure is to be reduced to 0.3 Bar. So it could not be charged till bus- II is out.	2019-01-08	09:30	2019-01-13	17:30	128	152
497	POWERGRID	POWERGRID	ICT	ICT01 HAMIRPUR-PG (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2019-01-28	09:30	2019-01-28	17:30	8	-
498	POWERGRID	POWERGRID	ICT	ICT01 BHIWADI-PG (400KV)(POWERGRID)/315	DAILY	For replacement of Porcelain insulators by Polymer insulators alongwith 400kV BUS-2	2018-12-25	09:00	2018-12-25	17:30	8.5	153
499	POWERGRID	POWERGRID	ICT	ICT03 BHIWADI-PG (400KV)(POWERGRID)/315	DAILY	For replacement of Porcelain insulators by Polymer insulators alongwith 400kV BUS-2	2018-12-27	09:00	2018-12-27	18:00	9	153
500	POWERGRID	POWERGRID	ICT	ICT01 MEERUT (400KV)(POWERGRID)/315	DAILY	AMP Maintenance work	2018-12-21	08:30	2018-12-21	18:30	10	-
501	POWERGRID	POWERGRID	ICT	ICT01 DEHRADUN (400KV)(POWERGRID)/315	DAILY	AMP Works and providing Insulation coating on tertiary side.Bay no 403,402 & 201 will be also in outage.	2019-01-04	09:00	2019-01-04	18:00	9	149
502	POWERGRID	POWERGRID	ICT	315 MVA ICT-II AT MEERUT/315	DAILY	AMP Maintenance work	2018-12-22	08:30	2018-12-22	18:30	10	-
503	POWERGRID	POWERGRID	ICT	315 MVA ICT-III AT MEERUT/315	DAILY	AMP Maintenance work	2018-12-24	08:00	2018-12-24	18:00	10	-
504	POWERGRID	POWERGRID	ICT	315 MVA ICT IV AT MEERUT/315	DAILY	AMP Maintenance work	2018-12-26	08:00	2018-12-26	18:00	10	-
505	POWERGRID	POWERGRID	ICT	ICT02 KOTA (400KV)(POWERGRID)/315	DAILY	Testing of Bus Bar-2 Protection and Main Bay LBB Relays. Tie LBB of ICT-1(Diameter-2) will also be tested during this shutdown.	2018-12-27	14:00	2018-12-27	18:00	4	153
506	POWERGRID	POWERGRID	ICT	ICT02 KOTA (400KV)(POWERGRID)/315	DAILY	Testing of Tie LBB Relay of Diameter-4	2018-12-26	08:30	2018-12-26	13:30	5	153
507	POWERGRID	POWERGRID	ICT	ICT01 MEERUT (400KV)(POWERGRID)/315	DAILY	S/D shall be required for Insulator replacement along with Bus-II. RTV coating on BPIs shall also be done during this S/D	2019-01-02	09:00	2019-01-02	18:00	9	-

508	POWERGRID	POWERGRID	ICT	315 MVA ICT-II AT MEERUT/315	DAILY	S/D shall be required for Insulator replacement along with Bus-II. RTV coating on BPIs shall also be done during this S/D	2019-01-03	09:00	2019-01-03	18:00	9	-
509	POWERGRID	POWERGRID	ICT	315 MVA ICT-III AT MEERUT/315	DAILY	S/D shall be required for Insulator replacement along with Bus-II. RTV coating on BPIs shall also be done during this S/D	2019-01-04	09:00	2019-01-04	18:00	9	-
510	POWERGRID	POWERGRID	ICT	315 MVA ICT IV AT MEERUT/315	DAILY	S/D shall be required for Insulator replacement along with Bus-II. RTV coating on BPIs shall also be done during this S/D	2019-01-05	09:00	2019-01-05	18:00	9	-
511	POWERGRID	POWERGRID	ICT	ICT01 MANDOLA (220KV)(POWER GRID)/500	DAILY	For AMP works	2018-12-21	09:00	2018-12-21	18:00	9	152
512	POWERGRID	POWERGRID	ICT	ICT03 MANDOLA (220KV)(POWER GRID)/500	DAILY	For AMP works	2018-12-22	09:00	2018-12-22	18:00	9	152
513	POWERGRID	POWERGRID	ICT	ICT01 ROORKEE (400KV)(POWER GRID)/315	DAILY	Testing of busbar relay and checking of tripping by busbar relay-tie bay	2019-01-19	10:00	2019-01-19	12:00	2	153
514	POWERGRID	POWERGRID	ICT	ICT02 ROORKEE (400KV)(POWER GRID)/315	DAILY	Testing of busbar relay and checking of tripping by busbar relay-tie bay	2019-01-19	15:00	2019-01-19	17:00	2	153
515	POWERGRID	POWERGRID	ICT	ICT01 ROORKEE (400KV)(POWER GRID)/315	DAILY	Polymer Insulator Replacement in place of Existing Porcelain Insulator, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-18	08:00	2019-01-18	18:00	10	153
516	POWERGRID	POWERGRID	ICT	ICT02 ROORKEE (400KV)(POWER GRID)/315	DAILY	Polymer Insulator Replacement in place of Existing Porcelain Insulator, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-17	08:00	2019-01-17	18:00	10	153
517	POWERGRID	POWERGRID	ICT	ICT01 GURGAON (400KV)(POWER GRID)/315	CONTINUOUS	Disconnecter switch 401-89A modification & AMP work of ICT-1, 401 bay & 206 bay & Bus Bar Relay Testing & Commissioning of Backup impedance Relay..Bay No-401 & 206 also will in outage	2019-01-21	09:00	2019-01-23	18:00	57	151
518	POWERGRID	POWERGRID	ICT	ICT03 GURGAON/500	CONTINUOUS	For testing of LBB & Bus bar differential (along with CB trip) & AMP work of ICT-3 and its associated 400 kV (410) & 220 kV (210) bays & Commissioning of Backup impedance Relay..Bay No-410 & 210 also will in outage	2019-01-15	09:00	2019-01-16	18:00	33	152
519	POWERGRID	POWERGRID	ICT	ICT-IV GURGAON /500MVA	DAILY	For testing of LBB & Bus bar differential (along with CB trip) & AMP work of ICT-4 and its associated 400 kV (411) & 220 kV (211) bays & Commissioning of Backup impedance Relay..Bay No-411 & 211 also will in outage	2019-01-18	09:00	2019-01-19	18:00	18	152

520	POWERGRID	POWERGRID	ICT	ICT02 GURGAON (400KV)(POWER GRID)/315	CONTINUOUS	Disconnecter switch 405-89A modification & AMP work on 207 Bay & Bus Bar Relay Testing & Commissioning of Backup impedance Relay.Bay No-405 & 207 also will in outage	2019-01-10	09:30	2019-01-12	18:30	57	151
521	POWERGRID	POWERGRID	ICT	ICT01 SIKAR (400KV)(POWER GRID)/315	DAILY	Replacement of Porcelain Insulators with Polymer Insulators & Final testing/commissioning of Impedance relay of ICT at 400 KV Sikar S/s	2019-01-03	09:00	2019-01-03	18:00	9	153
522	POWERGRID	POWERGRID	ICT	ICT02 SIKAR (400KV)(POWER GRID)/315	DAILY	Replacement of Porcelain Insulators with Polymer Insulators & Final testing/commissioning of Impedance relay of ICT at 400 KV Sikar S/s	2019-01-04	09:00	2019-01-04	18:00	9	153
523	POWERGRID	POWERGRID	ICT	ICT-3 SIKAR/500	CONTINUOUS	To attend oil leakage from Bell tank of ICT-3 & Testing of TIE LBB Relay at 400 KV Sikar S/s	2019-01-05	09:00	2019-01-07	18:00	57	153
524	POWERGRID	POWERGRID	ICT	ICT01 NIMRANA(POWERGRID)/500	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test	2019-01-05	08:00	2019-01-05	20:00	12	-
525	POWERGRID	POWERGRID	ICT	ICT02 NIMRANA(POWERGRID)/315	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test	2019-01-07	08:00	2019-01-07	20:00	12	-
526	POWERGRID	POWERGRID	ICT	ICT01 BALLABGARHPG (400KV)(POWER GRID)/500	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work.	2019-01-01	09:00	2019-01-01	18:00	9	146
527	POWERGRID	POWERGRID	ICT	ICT02 BALLABGARHPG (400KV)(POWER GRID)/500	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work.	2019-01-02	09:00	2019-01-02	18:00	9	146
528	POWERGRID	POWERGRID	ICT	ICT03 BALLABGARHPG (400KV)(POWER GRID)/500	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work.	2019-01-03	09:00	2019-01-03	18:00	9	146
529	POWERGRID	POWERGRID	ICT	ICT04 BALLABGARHPG (400KV)(POWER GRID)/500	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work.	2019-01-04	09:00	2019-01-04	18:00	9	146
530	POWERGRID	POWERGRID	ICT	315 MVA ICT-1 , at Allahabad/315 MVA	DAILY	203 BAY LBB	2019-01-21	08:00	2019-01-21	18:00	10	-
531	POWERGRID	POWERGRID	ICT	315 MVA ICT-2 , at Allahabad/315 MVA	DAILY	202 BAY LBB Relay Testing	2019-01-19	08:00	2019-01-19	18:00	10	-



532	POWERGRID	POWERGRID	ICT	315 MVA ICT-3 , at Allahabad/315 MVA	DAILY	201 BAY LBB RelayTesting	2019-01-18	08:00	2019-01-18	18:00	10	-
533	POWERGRID	POWERGRID	ICT	ICT01 DEHRADUN (400KV)(POWER GRID)/315	DAILY	Backup impedance relay commissioning, LBB Test of ICT1 main bay, AMP Works and providing Insulation coating on tertiary ASSOCIATED BAYS. 403, 402 & 220 KV side bay no. 201 will be also in outage.	2019-01-03	09:30	2019-01-03	18:30	9	149
534	POWERGRID	POWERGRID	ICT	ICT01 KOTA (400KV)(POWER GRID)/315	DAILY	Testing of Bus Bar-2 Protection and Main Bay LBB Relays. Tie LBB of ICT-1(Diameter-2) will also be tested during this shutdown.	2018-12-23	14:00	2018-12-23	18:00	4	153
535	POWERGRID	POWERGRID	ICT	ICT03 BASSI (400KV)(POWER GRID)/500	DAILY	For insulator replacement in switchyard of Bassi s/s,	2019-01-24	09:00	2019-01-24	18:00	9	153
536	POWERGRID	POWERGRID	ICT	ICT01 BHINMAL (400KV)(POWER GRID)/315	DAILY	Porcelain Insulator replacement with Polymer.Bay No-402 and 403 will be also in outage.	2019-01-02	09:30	2019-01-04	18:30	27	153
537	POWERGRID	POWERGRID	ICT	ICT02 BHINMAL (400KV)(POWER GRID)/315	DAILY	Porcelain Insulator replacement with Polymer and 400kV Barmer Line Bay 412 89A Isolator Jumpering.Bay No 405 ,406 will be also in outage.	2019-01-09	09:30	2019-01-12	18:30	36	153
538	POWERGRID	POWERGRID	ICT	500MVA ICT-I TUGHLAKABAD/500	DAILY	S/D for Tightening of terminal & physical inspection etc.	2019-01-02	08:30	2019-01-02	18:30	10	-
539	POWERGRID	POWERGRID	ICT	500MVA ICT-II TUGHLAKABAD/500	DAILY	S/D for Tightening of terminal & physical inspection etc.	2019-01-03	08:00	2019-01-03	18:00	10	-
540	POWERGRID	POWERGRID	ICT	500MVA ICT-IV TUGHLAKABAD/500	DAILY	S/D for Tightening of terminal & physical inspection etc.	2019-01-04	08:00	2019-01-04	18:00	10	-
541	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-SASARAM-ER (400KV)	DAILY	TESTING OF LBB RELAY FOR 408 TIE BAY	2019-01-08	08:00	2019-01-08	18:00	10	153
542	POWERGRID	POWERGRID	LINE	RIHAND NTPC (400KV)-VINDHYACHAL POOL-WR (400KV)2	DAILY	For refixing of earthwire and other line maintenance works., at Shaktinager	2019-01-07	08:00	2019-01-07	17:00	9	-
543	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAREILY-PG (400KV)1	DAILY	Installation-1 ,AMP work,	2019-01-11	10:00	2019-01-12	18:00	16	152
544	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAREILY-PG (400KV)2	DAILY	Installation-2,AMP work	2019-01-09	10:00	2019-01-10	18:00	16	152

545	POWERGRID	UPPTCL	LINE	LUCKNOW-Kursi Road (400KV) PG-SULTANPUR (400KV)	CONTINUOUS	Shut down of both circuit 400 KV D/C LILO 400 KV Lucknow(PG)-Sutanpur(UPPTCL) Line for tower dismantling/Erection/de-stringing/Stringing etc. between section 56 to 58 of same line under line diversion work of LILO of aforesaid line due to construction of Outer Ring Road by NHAI under AM-TL/Lucknow.	2019-01-01	09:30	2019-01-10	17:30	224	153
546	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BHIWADI-PG (400KV)I	DAILY	400kV Bushing R-ph Errection in Line Reactor	2019-01-17	09:00	2019-01-18	18:30	19	153
547	POWERGRID	UPPTCL	LINE	SHAMSAHABAD ROAD (220KV)-AGRA-PG (400KV)	DAILY	Stabilty test during commissioning of Bharatpur - Sikandara LILO	2019-01-11	08:00	2019-01-11	18:00	10	146
548	POWERGRID	UPPTCL	LINE	FIROZABAD (220KV)-AGRA-PG (220KV)	DAILY	Stabilty test during commissioning of Bharatpur - Sikandara LILO.	2019-01-15	08:00	2019-01-15	18:00	10	149
549	POWERGRID	POWERGRID	LINE	AURAIYA GPS(220KV)-SIKANDRA (220KV)I	CONTINUOUS	Diversion of 220Kv line due to construction of NH2 bypass by NHA.	2019-01-15	08:00	2019-01-25	18:00	250	152
550	POWERGRID	POWERGRID	LINE	AURAIYA GPS(220KV)-SIKANDRA (220KV)II	CONTINUOUS	Diversion of 220Kv line due to construction of NH2 bypass by NHAI.	2019-01-15	08:00	2019-01-25	18:00	250	152
551	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-FATEHPUR - PG (400KV)I	DAILY	TESTING OF LBB RELAY FOR 423 TIE BAY	2019-01-14	08:00	2019-01-14	18:00	10	151
552	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-FATEHPUR - PG (400KV)II	DAILY	TESTING OF LBB RELAY FOR 420 TIE BAY.	2019-01-12	08:00	2019-01-12	18:00	10	151
553	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-FATEHPUR - PG (400KV)III	DAILY	TESTING OF LBB RELAY FOR 405 TIE BAY.	2019-01-07	08:00	2019-01-07	18:00	10	-
554	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-VARANASI (400KV)	DAILY	TESTING OF LBB RELAY FOR 411 TIE BAY	2019-01-09	09:00	2019-01-09	18:00	9	153
555	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)I	DAILY	TESTING OF LBB RELAY FOR 414 TIE BAY	2019-01-10	08:00	2019-01-10	18:00	10	152

556	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)II	DAILY	TESTING OF LBB RELAY FOR 417 TIE BAY	2019-01-11	08:00	2019-01-11	18:00	10	152
557	POWERGRID	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)I	DAILY	TESTING OF LBB RELAY FOR 420 TIE BAY	2019-01-12	08:00	2019-01-12	18:00	10	151
558	POWERGRID	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)II	DAILY	TESTING OF LBB RELAY FOR 423 TIE BAY.	2019-01-14	08:00	2019-01-14	18:00	10	151
559	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-Meja-NTPC (400KV)1	DAILY	TESTING OF LBB RELAY FOR 426 TIE BAY	2019-01-15	08:00	2019-01-15	18:00	10	153
560	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-Meja-NTPC (400KV)2	DAILY	TESTING OF LBB RELAY FOR 429 TIE BAY	2019-01-16	08:00	2019-01-16	18:00	10	153
561	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-RIHAND NTPC (400KV)II	DAILY	For insulator Cleaning and other line maintenance works.	2019-01-03	08:00	2019-01-04	17:00	18	153
562	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (220KV)-DASUYA (220KV)I	DAILY	AMP works	2019-01-04	09:00	2019-01-04	17:00	8	-
563	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (220KV)-DASUYA (220KV)II	DAILY	AMP works	2019-01-05	09:00	2019-01-05	17:00	8	-
564	POWERGRID	POWERGRID	LINE	AMRITSAR (400KV)-Parbati Pooling-BANALA (400KV)I	DAILY	Insulator replacement work from location No 334-342	2019-01-10	09:00	2019-01-10	17:00	8	153
565	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-HAMIRPUR-PG (400KV)	DAILY	Insulator replacement work from location No 334-342	2019-01-11	09:00	2019-01-11	17:00	8	-
566	POWERGRID	POWERGRID	LINE	AMRITSAR (400KV)-JALLANDHAR-PG (400KV)I	DAILY	For AMP works	2019-01-18	09:00	2019-01-18	17:00	8	-
567	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-SAMBA (400KV)I	DAILY	For AMP works.	2019-01-17	09:00	2019-01-17	17:30	8.5	147
568	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-SAMBA (400KV)II	DAILY	For AMP works.	2019-01-18	09:00	2019-01-18	17:30	8.5	-

569	POWERGRID	POWERGRID	LINE	URI-2 (400KV)-WAGOORA (400KV)	DAILY	For AMP Works.	2019-01-02	10:00	2019-01-02	17:00	7	153
570	POWERGRID	POWERGRID	LINE	JAMMU(220KV)-SAMBA (220KV)	DAILY	For AMP Works.	2019-01-29	09:00	2019-01-29	18:00	9	149
571	POWERGRID	POWERGRID	LINE	SAMBA (220KV)-HIRANAGAR(220KV)	DAILY	For AMP Works.	2019-01-31	09:00	2019-01-31	18:00	9	151
572	POWERGRID	BBMB	LINE	DEHAR (400KV)-PANCHKULA-PG (400KV)	DAILY	Replacement of one no. sub conductor (approx 50 Mtr Length) in gantry section due to damage of conductor.	2019-01-09	09:00	2019-01-09	13:00	4	153
573	POWERGRID	BBMB	LINE	PANCHKULA-PG (400KV)-PANIPAT BBMB (400KV)	DAILY	During replacement of subconductor of 400 KV Dehar-Panchkula Line, this Line should also be opened for safety reasons. Since 400 KV Panipat-Panchkula line is beneath of 400 KV Dehar-Panchkula Line in SS in double gantry arrangement system.	2019-01-09	09:00	2019-01-09	13:00	4	153
574	POWERGRID	POWERGRID	LINE	ABDULLAPUR (400KV)-BAWANA-DTL (400KV)	DAILY	For line Isolator alignment.	2019-01-08	10:30	2019-01-08	14:30	4	151
575	POWERGRID	JSW	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)I	DAILY	For AMP Works.	2019-01-03	09:00	2019-01-04	17:00	16	152
576	POWERGRID	JSW	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)II	DAILY	For AMP Works.	2019-01-03	09:00	2019-01-04	17:00	16	-
577	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-BHINMAL (400KV)	DAILY	Testing of LBB and Bus Bar Differential and Insulator Replacement	2019-01-04	09:00	2019-01-04	13:00	4	152
578	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-ZERDA-WR (400KV)I	DAILY	Testing of LBB and Bus Bar Differential	2019-01-04	14:00	2019-01-04	18:00	4	153
579	POWERGRID	POWERGRID	LINE	BHINMAL (400KV)-ZERDA-WR (400KV)	DAILY	AMP work.S/d request by WR	2019-01-18	10:00	2019-01-18	18:00	8	153
580	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-MOGA (400KV)I	DAILY	For AMP works.	2019-01-28	09:30	2019-01-28	17:30	8	151
581	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-MOGA (400KV)II	DAILY	For AMP works.	2019-01-29	09:30	2019-01-29	17:30	8	151

582	POWERGRID	POWERGRID	LINE	TANAKPUR (220KV)- SITARGANJ (220KV)	DAILY	Erection of Jack bus in switch yard,	2018-12-20	09:00	2018-12-20	17:00	8	149
583	POWERGRID	POWERGRID	LINE	SITARGANJ (220KV)- BAREILY-CB GANJ (220KV)	DAILY	Erection of Jack bus in switch yard,	2018-12-20	09:00	2018-12-20	17:00	8	146
584	POWERGRID	POWERGRID	LINE	TANAKPUR (220KV)- BAREILY-CB GANJ (220KV)	DAILY	Shifting of Tower at Railway crossing ,	2018-12-21	09:00	2018-12-22	17:00	16	149
585	POWERGRID	POWERGRID	LINE	HAMIRPUR-PG (220KV)-HAMIRPUR HPSEB (220KV)I	DAILY	For AMP Works.	2019-01-29	09:30	2019-01-29	17:30	8	-
586	POWERGRID	POWERGRID	LINE	HAMIRPUR-PG (220KV)-HAMIRPUR HPSEB (220KV)II	DAILY	For AMP Works.	2019-01-30	09:30	2019-01-30	17:30	8	-
587	POWERGRID	JSW	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)I	CONTINUOUS	Replacement of insulating Earth switch flange of earthing switches due to Gas leakage	2019-01-17	09:00	2019-01-18	18:00	33	152
588	POWERGRID	JSW	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)II	CONTINUOUS	Replacement of insulating Earth switch flange of earthing switches due to Gas leakage	2019-01-14	09:00	2019-01-15	18:00	33	-
589	POWERGRID	JSW	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)I	CONTINUOUS	Replacement of insulating Earth switch flange of earthing switches due to Gas leakage	2019-01-21	09:00	2019-01-22	18:00	33	152
590	POWERGRID	JSW	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)II	CONTINUOUS	Replacement of insulating Earth switch flange of earthing switches due to Gas leakage	2019-01-24	09:00	2019-01-25	18:00	33	-
591	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)- ABDULLAPUR (400KV)1	DAILY	Earth wire sag correction in 02 sections.	2018-12-20	08:00	2018-12-21	18:00	20	153
592	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)- ABDULLAPUR (400KV)2	DAILY	Earth wire sag correction in 02 sections.	2018-12-20	08:30	2018-12-21	18:30	20	153

593	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)- ABDULLAPUR (400KV)1	DAILY	For CC Ring, Spacer, VD, Bird Guard & Jumper tightening.	2018-12-22	08:30	2018-12-23	18:30	20	153
594	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)- ABDULLAPUR (400KV)2	DAILY	For CC Ring, Spacer, VD, Bird Guard & Jumper tightening.	2018-12-24	08:00	2018-12-25	18:00	20	153
595	POWERGRID	POWERGRID	LINE	RAPS-C(400KV)- CHITTORGARH (400KV)	DAILY	Replacement work of Porcelain Disc Insulator by Polymer Insulator ( inside the RAPP B Plant from loc no:01 to 5)	2018-12-28	08:00	2018-12-29	18:00	20	151
596	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)- RAPS-C(400KV)1	DAILY	Replacement work of Porcelain Disc Insulator by Polymer Insulator ( inside the RAPP B Plant from loc no:01 to 5)	2019-01-01	08:00	2019-01-02	18:00	20	152
597	POWERGRID	POWERGRID	LINE	KOTA (400KV)-RAPS- C(400KV)	DAILY	Replacement work of Porcelain Disc Insulator by Polymer Insulator ( inside the RAPP B Plant from loc no:01 to 5)	2019-01-03	08:00	2019-01-04	18:00	20	152
598	POWERGRID	POWERGRID	LINE	BAGHPAT (400KV)- DEHRADUN (400KV)	DAILY	Insulator Cleaning and tree loaping in forest area	2018-12-20	08:00	2018-12-22	18:00	30	145
599	POWERGRID	POWERGRID	LINE	ROORKEE (400KV)- DEHRADUN (400KV)	DAILY	Insulator Cleaning and tree loaping in forest area	2018-12-21	08:00	2018-12-24	18:00	40	153
600	POWERGRID	POWERGRID	LINE	BAGHPAT (400KV)- SAHARANPUR (400KV)	DAILY	Insulator Cleaning and tree loaping in forest area	2018-12-25	08:00	2018-12-26	18:00	20	153
601	POWERGRID	POWERGRID	LINE	SHREE CEMENTS (400KV)-KOTA (400KV)	DAILY	Testing of Bus Bar-1 Protection and Main Bay LBB Relays	2018-12-21	09:00	2018-12-21	13:00	4	151
602	POWERGRID	POWERGRID	LINE	KOTA (400KV)-RAPS- C(400KV)	DAILY	Testing of Bus Bar-1 Protection and Main Bay LBB Relays	2018-12-22	09:00	2018-12-22	13:00	4	152
603	POWERGRID	POWERGRID	LINE	KOTA (400KV)- MERTA (400KV)I	DAILY	Testing of Bus Bar-2 Protection and Main Bay LBB Relays. Tie LBB of ICT-1(Diameter-2) will also be tested during this shutdown.	2018-12-23	09:00	2018-12-23	13:00	4	153
604	POWERGRID	POWERGRID	LINE	SHREE CEMENTS (400KV)-KOTA (400KV)	DAILY	Testing of Tie LBB Relay of Diameter-1	2018-12-24	09:00	2018-12-24	13:00	4	151
605	POWERGRID	POWERGRID	LINE	KOTA (400KV)- MERTA (400KV)I	DAILY	Testing of Tie LBB Relay of Diameter-1	2018-12-24	09:00	2018-12-24	13:00	4	153
606	POWERGRID	POWERGRID	LINE	KOTA (400KV)-RAPS- C(400KV)	DAILY	Testing of Tie LBB Relay of Diameter-4	2018-12-26	09:00	2018-12-26	13:00	4	152
607	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-JIND (400KV)I	DAILY	For LBB Relay Testing of Main Bay of Line	2019-01-07	09:00	2019-01-07	11:00	2	152

608	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-KABULPUR (400KV)	DAILY	For LBB Relay Testing of Main Bay of Line	2019-01-07	12:00	2019-01-07	14:00	2	152
609	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-BAWANA- CCGT (400KV)	DAILY	For LBB Relay Testing of Main Bay of Line	2019-01-08	09:00	2019-01-08	11:00	2	-
610	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-HISSAR-PG (400KV)II	DAILY	For LBB Relay Testing of Main Bay of Line	2019-01-08	12:00	2019-01-08	14:00	2	152
611	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-HISSAR-PG (400KV)III	DAILY	For LBB Relay Testing of Main Bay of Line	2019-01-08	15:00	2019-01-08	17:00	2	152
612	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-JIND (400KV)II	DAILY	For LBB Relay Testing of Main Bay of Line	2019-01-09	09:00	2019-01-09	11:00	2	152
613	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-BHIWANI BBMB (400KV)	DAILY	For LBB Relay Testing of Main Bay of Line	2019-01-09	12:00	2019-01-09	14:00	2	152
614	POWERGRID	APL	LINE	BHIWANI-PG (400KV)- MAHINDERGARH- APL (400KV)I	DAILY	For LBB Relay Testing of Main Bay of Line	2019-01-10	09:00	2019-01-10	11:00	2	152
615	POWERGRID	APL	LINE	BHIWANI-PG (400KV)- MAHINDERGARH- APL (400KV)II	DAILY	For LBB Relay Testing of Main Bay of Line	2019-01-10	12:00	2019-01-10	14:00	2	-
616	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-JIND (400KV)I	DAILY	For LBB Relay testing of Tie Bay	2019-01-11	12:00	2019-01-11	14:00	2	152
617	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-JIND (400KV)II	DAILY	For LBB Relay testing of Tie Bay	2019-01-11	09:00	2019-01-11	11:00	2	152
618	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-KABULPUR (400KV)	DAILY	For LBB Relay testing of Tie Bay	2019-01-11	15:00	2019-01-11	17:30	2.5	152
619	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-BHIWANI BBMB (400KV)	DAILY	For LBB Relay testing of Tie Bay	2019-01-11	15:00	2019-01-11	17:00	2	152
620	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-HISSAR-PG (400KV)I	DAILY	For LBB Relay testing of Tie Bay	2019-01-12	09:30	2019-01-12	11:00	1.5	152
621	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-HISSAR-PG (400KV)I	DAILY	For LBB Relay testing of M/ Bay of line	2019-01-07	15:00	2019-01-07	17:00	2	152

622	POWERGRID	APL	LINE	BHIWANI-PG (400KV)-MAHINDERGARH-APL (400KV)I	DAILY	For LBB Relay testing of Tie Bay	2019-01-12	12:00	2019-01-12	14:00	2	152
623	POWERGRID	APL	LINE	BHIWANI-PG (400KV)-MAHINDERGARH-APL (400KV)II	DAILY	For LBB Relay testing of Tie Bay	2019-01-12	15:00	2019-01-12	17:00	2	-
624	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-HISSAR-PG (400KV)III	DAILY	For LBB Relay testing of Tie Bay	2019-01-12	15:00	2019-01-12	17:00	2	152
625	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-HISSAR-PG (400KV)II	DAILY	For LBB Relay testing of Tie Bay	2019-01-13	09:30	2019-01-13	11:30	2	152
626	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-BAWANA-CCGT (400KV)	DAILY	For LBB Relay testing of Tie Bay	2019-01-13	12:00	2019-01-13	14:00	2	-
627	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAGHPAT (400KV)1	DAILY	S/D shall be required for Insulator replacement along with Bus-I. RTV coating on BPIs shall also be done during this S/D	2019-01-21	09:00	2019-01-21	18:00	9	152
628	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAGHPAT (400KV)2	DAILY	S/D shall be required for Insulator replacement along with Bus-II. RTV coating on BPIs shall also be done during this S/D	2019-01-22	09:00	2019-01-22	18:00	9	152
629	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-MANDOLA (400KV)I	DAILY	S/D shall be required for Insulator replacement along with Bus-I. RTV coating on BPIs shall also be done during this S/D	2019-01-23	09:00	2019-01-23	18:00	9	150
630	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-MANDOLA (400KV)II	DAILY	S/D shall be required for Insulator replacement along with Bus-I. RTV coating on BPIs shall also be done during this S/D	2019-01-24	09:30	2019-01-24	18:30	9	150
631	POWERGRID	POWERLINK	LINE	MEERUT (400KV)-MANDOLA (400KV)III	DAILY	S/D shall be required for Insulator replacement along with Bus-I. RTV coating on BPIs shall also be done during this S/D	2019-01-29	09:00	2019-01-29	18:00	9	-
632	POWERGRID	POWERLINK	LINE	MEERUT (400KV)-MANDOLA (400KV)IV	DAILY	S/D shall be required for Insulator replacement along with Bus-I. RTV coating on BPIs shall also be done during this S/D	2019-01-30	09:00	2019-01-30	18:00	9	-
633	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-MUZZAFARNAGAR-UP (400KV)	DAILY	S/D shall be required for Insulator replacement along with Bus-II. RTV coating on BPIs shall also be done during this S/D	2019-01-31	09:00	2019-01-31	18:00	9	153
634	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-GURGAON (400KV)	DAILY	For replacement of Porcelain insulators by Polymer insulators at HVAC Bhiwadi s/s along with bus 1	2018-12-20	09:30	2018-12-20	18:30	9	153
635	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-HISSAR-PG (400KV)I	DAILY	For replacement of Porcelain insulators by Polymer insulators at HVAC Bhiwadi s/s along with bus 1	2018-12-24	09:00	2018-12-24	18:00	9	153



636	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-KOTPUTLI (400KV) (KHELNA)	DAILY	For replacement of Porcelain insulators by Polymer insulators at HVAC Bhiwadi s/s along with bus 2	2018-12-29	05:30	2018-12-29	05:30	0	153
637	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-KOTPUTLI (400KV) (KHELNA)	DAILY	For testing of Tie Bay (411) LBB at HVAC Bhiwadi s/s	2018-12-23	05:30	2018-12-23	05:30	0	153
638	POWERGRID	DTL	LINE	MANDOLA (400KV)-BAWANA-DTL (400KV)1	DAILY	For Insulator replacement Work with polymer Insulator in sw/yard	2019-01-17	09:30	2019-01-17	18:30	9	153
639	POWERGRID	DTL	LINE	MANDOLA (400KV)-BAWANA-DTL (400KV)2	DAILY	For Insulator replacement Work with polymer Insulator in sw/yard	2019-01-18	09:00	2019-01-18	18:00	9	153
640	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)I	DAILY	For Tie bay isolator retrofit(RK make to S&S make)	2019-01-07	09:30	2019-01-07	14:30	5	149
641	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)II	DAILY	For Tie bay isolator retrofit(RK make to S&S make)	2019-01-10	15:00	2019-01-10	18:30	3.5	152
642	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-GURGAON (400KV)	DAILY	For testing of Tie Bay (402) LBB	2018-12-27	11:00	2018-12-27	13:00	2	153
643	POWERGRID	POWERGRID	LINE	BASSI (400KV)-BHIWADI-PG (400KV)	DAILY	For replacement of Porcelain insulators by Polymer insulators along with 400kV BUS-1	2018-12-21	09:00	2018-12-21	18:00	9	153
644	POWERGRID	POWERGRID	LINE	BASSI (400KV)-BHIWADI-PG (400KV)	DAILY	For testing of Tie Bay (405) LBB	2018-12-26	11:00	2018-12-26	13:00	2	153
645	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BHIWADI-PG (400KV)I	DAILY	For replacement of Porcelain insulators by Polymer insulators along with 400kV BUS-1	2018-12-22	09:30	2018-12-22	18:30	9	153
646	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BHIWADI-PG (400KV)I	DAILY	For testing of Tie Bay (408) LBB	2018-12-25	11:00	2018-12-25	13:00	2	153
647	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BHIWADI-PG (400KV)II	DAILY	For replacement of Porcelain insulators by Polymer insulators along with 400kV BUS-1	2018-12-23	09:00	2018-12-23	17:30	8.5	153

648	POWERGRID	POWERGRID	LINE	KOTA (400KV)-RAPP D (400KV)	DAILY	Testing of Bus Bar-1 Protection and Main Bay LBB Relays	2018-12-21	14:00	2018-12-21	18:00	4	153
649	POWERGRID	RRVPN	LINE	KOTA (400KV)- ANTA(400KV)	DAILY	Testing of Bus Bar-1 Protection and Main Bay LBB Relays	2018-12-22	14:00	2018-12-22	18:00	4	-
650	POWERGRID	POWERGRID	LINE	KOTA (400KV)-RAPP D (400KV)	DAILY	Testing of Tie LBB Relay of Diameter-3	2018-12-25	09:00	2018-12-25	13:00	4	153
651	POWERGRID	RRVPN	LINE	KOTA (400KV)- ANTA(400KV)	DAILY	Testing of Tie LBB Relay of Diameter-5	2018-12-27	09:00	2018-12-27	13:00	4	-
652	POWERGRID	POWERGRID	LINE	ROORKEE (400KV)- DEHRADUN (400KV)	DAILY	Polymer Insulator Replacement inplace of Existing Porcelain Insulator in S/S, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-22	08:00	2019-01-22	13:00	5	153
653	POWERGRID	POWERGRID	LINE	ROORKEE (400KV)- KASHIPUR (400KV)I	DAILY	Polymer Insulator Replacement inplace of Existing Porcelain Insulator in S/S, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-21	08:00	2019-01-21	15:00	7	153
654	POWERGRID	POWERGRID	LINE	ROORKEE (400KV)- KASHIPUR (400KV)II	DAILY	Polymer Insulator Replacement inplace of Existing Porcelain Insulator in S/S, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-21	13:00	2019-01-21	18:00	5	153
655	POWERGRID	PTCUL	LINE	ROORKEE (400KV)- MUZZAFARNAGAR- UP (400KV)	DAILY	Polymer Insulator Replacement inplace of Existing Porcelain Insulator in S/S, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-19	08:00	2019-01-19	13:00	5	153
656	POWERGRID	PTCUL	LINE	ROORKEE (400KV)- RISHIKESH (400KV)	DAILY	Polymer Insulator Replacement inplace of Existing Porcelain Insulator in S/S, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-19	13:00	2019-01-19	18:00	5	151
657	POWERGRID	POWERGRID	LINE	ROORKEE (400KV)- SAHARANPUR (400KV)1	DAILY	Polymer Insulator Replacement inplace of Existing Porcelain Insulator in S/S, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-22	13:30	2019-01-22	18:00	4.5	153
658	POWERGRID	POWERGRID	LINE	KOTESHWAR (400KV)-TEHRI (400KV)I	DAILY	For tree cutting / lopping / Earth Cutting in reserve forest section of the line.	2018-12-23	08:00	2018-12-26	18:00	40	147
659	POWERGRID	POWERGRID	LINE	KOTESHWAR (400KV)-TEHRI (400KV)II	DAILY	For tree cutting / lopping / Earth Cutting in reserve forest section of the line.	2018-12-28	08:00	2018-12-31	18:00	40	147
660	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)- JODHPUR (400KV)	DAILY	Testing of LBB and Bus Bar Differential	2019-01-02	14:00	2019-01-02	18:00	4	152
661	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)- CHITTORGARH (400KV)	DAILY	Testing of LBB and Bus Bar Differential and Insulator Replacement	2019-01-03	09:30	2019-01-03	13:30	4	152

662	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-RAPS-C(400KV)1	DAILY	Testing of LBB and Bus Bar Differential and Insulator Replacement	2019-01-03	14:00	2019-01-03	18:00	4	152
663	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-GURGAON (400KV)	CONTINUOUS	Disconnecter switch 403-89A modification & Bus Bar Relay Testing..Bay No-403 also will in outage	2019-01-07	09:00	2019-01-09	18:00	57	153
664	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-GURGAON (400KV)	CONTINUOUS	Disconnecter switch 402-89A modification & Bus Bar Relay Testing ..Bay No-402 also will in outage	2019-01-17	09:00	2019-01-19	18:00	57	152
665	POWERGRID	POWERGRID	LINE	GURGAON (400KV)-MANESAR (400KV)I	DAILY	For testing of LBB & Bus bar differential (along with CB trip)..Bay No-407 also will in outage	2019-01-08	09:00	2019-01-08	13:00	4	152
666	POWERGRID	POWERGRID	LINE	GURGAON (400KV)-MANESAR (400KV)II	DAILY	For testing of LBB & Bus bar differential (along with CB trip)..Bay No-406 also will in outage	2019-01-08	14:00	2019-01-08	17:00	3	152
667	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)1	DAILY	For testing of LBB & Bus bar differential (along with CB trip)..Bay No-408 also will in outage	2019-01-11	09:00	2019-01-11	13:00	4	152
668	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)2	DAILY	For testing of LBB & Bus bar differential (along with CB trip)..Bay No-409 also will in outage	2019-01-11	14:00	2019-01-11	17:00	3	152
669	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators & Testing of TIE LBB Relay at 400 KV Sikar S/s	2019-01-05	09:00	2019-01-05	18:00	9	153
670	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)II	DAILY	Replacement of Porcelain Insulators with Polymer Insulators & Testing of TIE LBB Relay at 400 KV Sikar S/s	2019-01-09	09:00	2019-01-09	18:00	9	153
671	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators & Testing of TIE LBB Relay at 400 KV Sikar S/s	2019-01-03	09:00	2019-01-04	18:00	18	153
672	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)II	DAILY	Replacement of Porcelain Insulators with Polymer Insulators & Testing of TIE LBB Relay at 400 KV Sikar S/s	2019-01-05	09:00	2019-01-06	18:00	18	153
673	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-SIKAR (400KV)II	DAILY	Replacement of Porcelain Insulators with Polymer Insulators & Testing of TIE LBB Relay at 400 KV Sikar S/s	2019-01-19	09:00	2019-01-20	18:00	18	153
674	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-BABAI GSS	DAILY	Replacement of Porcelain Insulators with Polymer Insulators & Testing of TIE LBB Relay at 400 KV Sikar S/s	2019-01-18	09:00	2019-01-18	18:00	9	153
675	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators & Testing of TIE LBB Relay at 400 KV Sikar S/s	2019-01-07	09:00	2019-01-08	18:00	18	153

676	POWERGRID	POWERGRID	LINE	SIKAR (400KV)- RATANGARH (400KV)2	DAILY	Replacement of Porcelain Insulators with Polymer Insulators & Testing of TIE LBB Relay at 400 KV SIKAR S/s	2019-01-09	09:00	2019-01-10	18:00	18	153
677	POWERGRID	RRVFN	LINE	SIKAR (400KV)- BIKANER (400KV)1	DAILY	Testing & commissioning of PMU System of 400kV Bikaner ckt-1 line & Testing of TIE LBB Relay at 400 KV SIKAR S/s	2019-01-07	09:00	2019-01-08	18:00	18	153
678	POWERGRID	RRVFN	LINE	SIKAR (400KV)- BIKANER (400KV)2	DAILY	Testing & commissioning of PMU System of 400kV Bikaner ckt-2 line & Testing of TIE LBB Relay at 400 KV SIKAR S/s	2019-01-09	09:00	2019-01-10	18:00	18	153
679	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-NEEMRANA (400KV)I	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test at nimrana	2019-01-01	08:00	2019-01-01	20:00	12	152
680	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-NEEMRANA (400KV)2	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test at nimrana	2019-01-02	08:00	2019-01-02	20:00	12	152
681	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)- MANESAR (400KV)1	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test at nimrana	2019-01-03	08:00	2019-01-03	20:00	12	152
682	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)- MANESAR (400KV)2	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test at nimrana	2019-01-04	08:00	2019-01-04	20:00	12	152
683	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)- SIKAR (400KV)II	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test at nimrana	2019-01-10	08:00	2019-01-10	20:30	12.5	153
684	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)- BALLABGARH-PG (400KV)	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work at sw/yard	2019-01-08	09:00	2019-01-08	18:00	9	153
685	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-GURGAON (400KV)	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work at sw/yard	2019-01-09	08:00	2019-01-09	18:00	10	152
686	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-MAINPURI- PG (400KV)I	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work at sw/yard	2019-01-10	09:00	2019-01-10	18:00	9	152
687	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-MAINPURI- PG (400KV)II	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work at sw/yard	2019-01-11	09:00	2019-01-11	18:00	9	152
688	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-NAWADA (400KV)	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work at sw/yard	2019-01-12	09:00	2019-01-12	18:00	9	151

689	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-BALLABGARH-PG (400KV)I	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work at sw/yard	2019-01-13	09:00	2019-01-15	18:00	27	153
690	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-BALLABGARH-PG (400KV)II	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work at sw/yard	2019-01-16	09:00	2019-01-17	18:00	18	153
691	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-BALLABGARH-PG (400KV)III	DAILY	S/D Required for Replacement of Porcelain Insulator with Polymer Insulator and RTV Coating work at sw/yard	2019-01-18	09:00	2019-01-19	18:00	18	153
692	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAGHPAT (400KV)1	DAILY	For line maintenance, jumper tightening ,fixing/replace missing V D ,CC ring etc.	2019-01-27	08:00	2019-01-31	18:00	50	152
693	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAGHPAT (400KV)2	DAILY	For line maintenance, jumper tightening ,fixing/replace missing V D ,CC ring etc	2019-01-27	08:30	2019-01-31	18:30	50	152
694	POWERGRID	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)1	DAILY	For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant	2019-01-14	08:00	2019-01-17	19:00	44	153
695	POWERGRID	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)2	CONTINUOUS	For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant	2019-01-14	08:00	2019-01-17	19:00	83	153
696	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)1	DAILY	For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant	2019-01-14	08:00	2019-01-17	19:00	44	153
697	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)2	CONTINUOUS	For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant	2019-01-14	08:00	2019-01-17	19:00	83	153
698	POWERGRID	HVPNL	LINE	HISSAR BBMB (220KV)-HISSAR 1A (220KV)I	DAILY	Replacement of Defective polymer insulators	2019-01-01	08:00	2019-01-01	18:00	10	152
699	POWERGRID	RRVPN	LINE	DEBARI (220KV)-RAPP A (220KV)	DAILY	Replacement work of Porcelain Disc Insulator by Polymer Insulator ( inside the RAPP B Plant from loc no:01 to 11)	2018-12-24	08:30	2018-12-24	18:30	10	148
700	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-BABAI GSS	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test at nimrana	2019-01-09	08:30	2019-01-09	20:00	11.5	-
701	POWERGRID	POWERGRID	LINE	PIRANKALYAR-ROORKEE-PG (220KV)	DAILY	Polymer Insulator Replacement inplace of Existing Porcelain Insulator, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-23	08:00	2019-01-23	13:00	5	-
702	POWERGRID	PTCUL	LINE	ROORKEE-PG (220KV)-ROORKEE PTCUL (220KV)	DAILY	Polymer Insulator Replacement inplace of Existing Porcelain Insulator, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-23	13:00	2019-01-23	18:00	5	152

703	POWERGRID	POWERGRID	LINE	HISSAR-PG (220KV)- HISSAR IA (220KV)II	DAILY	Replacement of Defective polymer insulators	2019-01-02	08:00	2019-01-02	18:00	10	-
704	POWERGRID	POWERGRID	LINE	CHITTORGARH(220 KV)-RAPS B (220KV)	DAILY	Replacement work of Porcelain Disc Insulator by Polymer Insulator ( inside the RAPP B Plant from loc no:01 to 11)	2018-12-17	08:00	2018-12-19	18:00	30	151
705	POWERGRID	POWERGRID	LINE	RAPS B (220KV)- CHITTORGARH(220 KV)II	DAILY	Replacement work of Porcelain Disc Insulator by Polymer Insulator ( inside the RAPP B Plant from loc no:01 to 11)	2018-12-20	08:00	2018-12-22	18:00	30	151
706	POWERGRID	POWERGRID	LINE	ANTA GPS (220KV)- RAPS C (220KV)	DAILY	Replacement work of Porcelain Disc Insulator by Polymer Insulator ( inside the RAPP B Plant from loc no:01 to 11)	2018-12-26	08:00	2018-12-27	18:00	20	152
707	POWERGRID	POWERGRID	LINE	KAITHAL (400KV)- BAGHPAT (400KV)I	DAILY	For loose E/W tightening & other E/w loosen work	2019-01-24	08:30	2019-01-24	18:30	10	153
708	POWERGRID	POWERGRID	LINE	KAITHAL (400KV)- BAGHPAT (400KV)II	DAILY	for loose E/w tightening & other E/w loosen work	2019-01-24	08:00	2019-01-24	17:00	9	153
709	POWERGRID	POWERLINK	LINE	MEERUT (400KV)- MANDOLA (400KV)III	DAILY	Stringing of 765 KV Koteshwar - Meerut Ckt-I Line for diversion work. Existing line charged at 400 KV level.	2019-01-10	08:30	2019-01-10	18:30	10	-
710	POWERGRID	POWERLINK	LINE	MEERUT (400KV)- MANDOLA (400KV)IV	DAILY	Stringing of 765 KV Koteshwar - Meerut Ckt-I Line for diversion work. Existing line charged at 400 KV level.	2019-01-10	08:00	2019-01-10	18:00	10	-
711	POWERGRID	POWERGRID	LINE	MEERUT (400KV)- KOTESHWAR (400KV)I	CONTINUOUS	De-stringing of existing ckt, Earth peak strengthing at location No. 141, 312 & 459, stringing of diversion ckt(Span 4A-463) and charging of line at 765 KV.	2019-01-19	08:00	2019-01-22	18:00	82	153
712	POWERGRID	POWERGRID	LINE	MEERUT (400KV)- BAREILY-PG (400KV)1	DAILY	Stringing of 765 KV Koteshwar - Meerut Ckt-I Line for diversion work.Existing line charged at 400 KV level.	2019-01-20	08:00	2019-01-20	18:00	10	152
713	POWERGRID	POWERGRID	LINE	MEERUT (400KV)- BAREILY-PG (400KV)2	DAILY	Stringing of 765 KV Koteshwar - Meerut Ckt-I Line for diversion work.Existing line charged at 400 KV level.	2019-01-20	08:00	2019-01-20	18:00	10	152
714	POWERGRID	POWERLINK	LINE	MEERUT (400KV)- MANDOLA (400KV)III	DAILY	Stringing of 765 KV Koteshwar - Meerut Ckt-II Line for diversion work.Existing line charged at 400 KV level.	2019-01-27	08:00	2019-01-27	18:00	10	-
715	POWERGRID	POWERLINK	LINE	MEERUT (400KV)- MANDOLA (400KV)IV	DAILY	Stringing of 765 KV Koteshwar - Meerut Ckt-II Line for diversion work.Existing line charged at 400 KV level.	2019-01-27	08:00	2019-01-27	18:00	10	-
716	POWERGRID	POWERGRID	LINE	BASSI (400KV)- HEERAPURA (400KV)I	DAILY	Diversion of Line due to Construction of RING ROAD by NHAI	2019-01-01	08:30	2019-01-08	18:30	80	153
717	POWERGRID	POWERGRID	LINE	BASSI (400KV)- HEERAPURA (400KV)II	DAILY	Diversion of Line due to Construction of RING ROAD by NHAI	2019-01-09	08:00	2019-01-16	18:00	80	153

718	POWERGRID	POWERGRID	LINE	BASSI (400KV)- JAIPUR South (400KV)I	DAILY	INSULATOR REPLACEMENT WORK	2019-01-28	08:00	2019-01-28	18:00	10	153
719	POWERGRID	POWERGRID	LINE	BASSI (400KV)- JAIPUR South (400KV)II	DAILY	INSULATOR REPLACEMENT WORK	2019-01-29	08:00	2019-01-29	18:00	10	153
720	POWERGRID	POWERGRID	LINE	BASSI (220KV)- BAGRU (220KV)	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2019-01-17	08:00	2019-01-24	18:00	178	153
721	POWERGRID	POWERGRID	LINE	BASSI (220KV)- INDIRA(IG) NAGAR (220KV)	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2019-01-17	08:00	2019-01-24	18:00	178	153
722	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)- ALLAHABAD (400KV)I	DAILY	Insulator pollution cleaning Remark- S/D approved/Applied in Oct-18 against 151 OCC Approval but not granted due to grid conditions till date. Hence renewal requested	2018-12-18	08:00	2018-12-19	18:00	20	152
723	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)- ALLAHABAD (400KV)II	DAILY	Insulator pollution cleaning Remark- S/D approved/Applied in Oct-18 against 151 OCC Approval but not granted due to grid conditions till date. Hence renewal requested	2018-12-20	08:00	2018-12-21	18:00	20	152
724	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR - PG (400KV)	DAILY	"For taking out 80 MVAR Singrauli Line Reactor for internal Inspections due to rising trend of fault gases (C2H2),at Fatehpur ( S/D for 30 Minute from 10:00 Hrs)	2018-12-20	10:00	2018-12-20	11:00	1	151
725	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR - PG (400KV)	DAILY	For taking 80 MVAR Singrauli Line Reactor into service after internal Inspections due to rising trend of fault gases (C2H2) ( S/D for 30 Minute from 17:00 Hrs), at Fatehpur"	2018-12-21	10:00	2018-12-21	11:00	1	151
726	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG- LUCKNOW (Sarojini Nagar) 400-UP	CONTINUOUS	Shut down of both circuit 400 KV D/C LILO 400 KV Lucknow(PG)-Sutanpur(UPPTCL) Line for tower dismantling/Erection/de-stringing/Stringing etc. between section 56 to 58 of same line under line diversion work of LILO of aforesaid line due to construction of Outer Ring Road by NHAI under AM-TL/Lucknow.	2019-01-01	08:00	2019-01-10	18:00	226	153
727	POWERGRID	POWERGRID	LINE	BASSI (400KV)- BHIWADI-PG (400KV)	DAILY	For insulator replacement in switchyard of Bassi s/s	2019-01-03	09:30	2019-01-03	18:30	9	153
728	POWERGRID	POWERGRID	LINE	BASSI (400KV)- KOTPUTLI (400KV) (KHELNA)	DAILY	For insulator replacement in switchyard of Bassi s/s	2019-01-04	09:00	2019-01-04	18:00	9	153
729	POWERGRID	POWERGRID	LINE	BASSI (400KV)- SIKAR (400KV)I	DAILY	For insulator replacement in switchyard of Bassi s/s	2019-01-05	09:00	2019-01-05	18:00	9	153

730	POWERGRID	POWERGRID	LINE	BASSI (400KV)- JAIPUR South (400KV)I	DAILY	For insulator replacement in switchyard of Bassi s/s	2019-01-08	09:00	2019-01-08	18:00	9	153
731	POWERGRID	POWERGRID	LINE	BASSI (400KV)- SIKAR (400KV)II	DAILY	For insulator replacement in switchyard of Bassi s/s	2019-01-07	09:00	2019-01-07	18:00	9	153
732	POWERGRID	POWERGRID	LINE	BASSI (400KV)- JAIPUR South (400KV)II	DAILY	For insulator replacement in switchyard of Bassi s/s	2019-01-09	09:00	2019-01-09	18:00	9	153
733	POWERGRID	POWERGRID	LINE	BASSI (400KV)- HEERAPURA (400KV)I	DAILY	For insulator replacement in switchyard of Bassi s/s	2019-01-11	09:00	2019-01-11	18:00	9	153
734	POWERGRID	POWERGRID	LINE	BASSI (400KV)- HEERAPURA (400KV)II	DAILY	For insulator replacement in switchyard of Bassi s/s	2019-01-12	09:00	2019-01-12	18:00	9	153
735	POWERGRID	POWERGRID	LINE	BHINMAL (400KV)- ZERDA-WR (400KV)	DAILY	Porcelain Insulator replacement with Polymer.Bay No-401 and 402 will be also in outage.	2019-01-05	09:30	2019-01-06	18:30	18	153
736	POWERGRID	POWERGRID	LINE	BHINMAL (400KV)- ZERDA-WR (400KV)	DAILY	Porcelain Insulator replacement with Polymer & 400kV Barmer Line Bay 410 89B Isolator Jumpering .Bay No-401 and 402 will be also in outage.	2019-01-08	09:00	2019-01-08	18:00	9	153
737	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)- BHINMAL (400KV)	DAILY	Porcelain Insulator replacement with Polymer.Bay no 404 ,404R ,405 will be also in outage.	2019-01-13	09:30	2019-01-17	18:30	45	152
738	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-SASARAM- ER (400KV)	DAILY	Insulator cleaning	2018-12-18	08:00	2018-12-19	18:00	20	153
739	POWERGRID	POWERGRID	LINE	SASARAM-ER (400KV)-VARANASI (400KV)	DAILY	insulator cleaning	2018-12-20	08:00	2018-12-21	18:00	20	153
740	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-Tughlakabad 400 KVI	DAILY	For CC Ring, Spacer, VD, Bird Guard & Jumper tightening.	2019-01-10	08:30	2019-01-11	18:30	20	-
741	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-Tughlakabad 400 KVII	DAILY	For CC Ring, Spacer, VD, Bird Guard & Jumper tightening.	2019-01-12	08:00	2019-01-13	18:00	20	-
742	POWERGRID	POWERGRID	LINE	BAMNOLI (400KV)- Tughlakabad 400 KVI	DAILY	For CC Ring, Spacer, VD, Bird Guard & Jumper tightening.	2019-01-12	08:00	2019-01-13	18:00	20	-
743	POWERGRID	POWERGRID	LINE	BAMNOLI (400KV)- Tughlakabad 400 KVII	DAILY	For CC Ring, Spacer, VD, Bird Guard & Jumper tightening.	2019-01-10	08:30	2019-01-11	18:30	20	-



744	POWERGRID	POWERGRID	REACTOR	REACTOR KAITHAL (400KV)/80.00	DAILY	For attending of leakage from B ph Turret CT and neutral side CT terminal boxes	2019-01-04	09:30	2019-01-04	17:30	8	-
745	POWERGRID	POWERGRID	REACTOR	240 MVAR B/R CHITORGARH/240.00	DAILY	CSD RELAY COMMISSIONING of 765kV Bus Reactor CB & Bus reactor will be out of service during testing/ Commissioning of CSD relay. Main bay & Tie bay CB, five No (05 ) No close /open operation need to be done, one by one for Final commissioning of CSD relay for with 765kV, BR	2019-01-22	09:00	2019-01-22	18:00	9	152
746	POWERGRID	POWERGRID	REACTOR	REACTOR-II AGRA- PG (400KV)/125.00	DAILY	For replacment of all 03 Nos. HV Bushings due Tan Delta Violation on Variable Frequency.	2019-01-19	09:00	2019-01-31	18:00	117	151
747	POWERGRID	POWERGRID	REACTOR	REACTOR ALLAHABAD (400KV)/80.00	DAILY	TESTING OF LBB RELAY FOR 414 TIE BAY	2019-01-10	08:00	2019-01-10	18:00	10	153
748	POWERGRID	POWERGRID	REACTOR	REACTOR-II ALLAHABAD (400KV)/125.00	DAILY	TESTING OF LBB RELAY FOR 417 TIE BAY	2019-01-11	08:00	2019-01-11	18:00	10	150
749	POWERGRID	POWERGRID	REACTOR	REACTOR KANPUR (400KV)/125.00	DAILY	LBB testing	2019-01-17	10:00	2019-01-18	16:00	12	153
750	POWERGRID	POWERGRID	REACTOR	REACTOR (S) BHIWADI-PG (400KV)/50.00	DAILY	For replacement of Porcelain insulators by Polymer insulators alongwith 400kV BUS-2	2018-12-28	09:00	2018-12-28	18:00	9	153
751	POWERGRID	POWERGRID	REACTOR	REACTOR (S) BHIWADI-PG (400KV)/50.00	DAILY	For testing of Tie Bay (414) LBB	2018-12-24	11:00	2018-12-24	13:00	2	153
752	POWERGRID	POWERGRID	REACTOR	50 MVAR BUS REACTOR-3 , at Allahabad/50.00	DAILY	TESTING OF LBB RELAY FOR 432 TIE BAY	2019-01-17	08:00	2019-01-17	18:00	10	-
753	POWERGRID	POWERGRID	REACTOR	REACTOR I KANKROLI (400KV)/50.00	DAILY	Testing of LBB and Bus Bar Differential	2019-01-07	09:00	2019-01-07	13:00	4	152
754	POWERGRID	POWERGRID	REACTOR	50MVAR S/R KANKROLI LINE at BHINML/400.00	DAILY	Testing of LBB and Bus Bar Differential	2019-01-07	14:00	2019-01-07	18:00	4	153
755	POWERGRID	POWERGRID	REACTOR	REACTOR DEHRADUN (400KV)/80.00	DAILY	LBB Test of Reactor main bay	2019-01-05	09:00	2019-01-05	13:00	4	149
756	POWERGRID	POWERGRID	REACTOR	80MVAR B/R -I KOTA/80.00	DAILY	Testing of Bus Bar-2 Protection and Main Bay LBB Relays. Tie LBB of ICT-1(Diameter-2) will also be tested during this shutdown.	2018-12-23	09:30	2018-12-23	13:30	4	150
757	POWERGRID	POWERGRID	REACTOR	50MVAR B/R-I KOTA/50.00	DAILY	Testing of Bus Bar-2 Protection and Main Bay LBB Relays. Tie LBB of ICT-1(Diameter-2) will also be tested during this shutdown.	2018-12-24	09:00	2018-12-24	13:00	4	149
758	POWERGRID	POWERGRID	REACTOR	80MVAR B/R -I KOTA/80.00	DAILY	Testing of Tie LBB Relay of Diameter-3	2018-12-28	09:00	2018-12-28	13:00	4	150

759	POWERGRID	POWERGRID	REACTOR	50MVAR B/R-I KOTA/50.00	DAILY	Testing of Tie LBB Relay of Diameter-5	2018-12-30	09:00	2018-12-30	13:00	4	149
760	POWERGRID	POWERGRID	REACTOR	400KV 125MVAR B/R AJMER/125.00	DAILY	AMP work( Already approved OCC152 in Nov-2018)	2018-12-29	09:00	2018-12-29	18:00	9	152
761	POWERGRID	POWERGRID	REACTOR	REACTOR BHIWADI PG 400 KV/63.00	DAILY	For replacement of Porcelain insulators by Polymer insulators	2018-12-26	09:00	2018-12-26	17:00	8	149
762	POWERGRID	POWERGRID	REACTOR	REACTOR BHIWADI PG 400 KV/63.00	DAILY	For testing of Tie Bay (414) LBB	2018-12-21	11:00	2018-12-21	13:00	2	149
763	POWERGRID	POWERGRID	REACTOR	REACTOR ROORKEE (400KV)/125.00	DAILY	Polymer Insulator Replacement in place of Existing Porcelain Insulator, AMP of bay and testing of busbar relay and checking of tripping by busbar relay	2019-01-16	08:00	2019-01-16	13:00	5	153
764	POWERGRID	POWERGRID	REACTOR	REACTOR ROORKEE (400KV)/125.00	DAILY	testing of busbar relay and checking of tripping by busbar relay-tie bay	2019-01-21	15:00	2019-01-21	17:00	2	153
765	POWERGRID	POWERGRID	REACTOR	REACTOR I SIKAR (400KV)/80.00	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-01-09	09:00	2019-01-09	18:00	9	153
766	POWERGRID	POWERGRID	REACTOR	REACTOR I RATANGARH (400KV)/125.00	CONTINUOUS	For replacement of existing 125 MVAR Bus Reactor (Make-CGL) by new 125 MVAR Bus Reactor (Make-GE) at 400 KV Ratangarh S/s (RVPNL) for repairing at CGL, Mumbai	2019-01-05	09:00	2019-01-20	18:00	369	152
767	POWERGRID	POWERGRID	REACTOR	REACTOR NIMRANA/80.00	DAILY	S/S Insulator replacement work and Bus Bar differential and LBB along with actual CB trip test	2019-01-08	08:00	2019-01-08	20:00	12	-
768	POWERGRID	POWERGRID	REACTOR	line reactor (s) BHINMAL/50.00	DAILY	Porcelain Insulator replacement with Polymer.Bay no 404 ,404R ,405 will be also in outage.	2019-01-13	09:00	2019-01-17	18:00	45	-
769	POWERGRID	POWERGRID	REACTOR	REACTOR BHINMAL (400KV)/80.00	DAILY	Porcelain Insulator replacement with Polymer.Bay no 408 ,409 will be also in outage.	2019-01-18	09:00	2019-01-20	18:00	27	153
770	PSTCL	PSTCL	BUS	RAJPURA - BUS BAR 2	DAILY	Annual Protection, testing & Maintenance	2019-01-02	09:00	2019-01-03	17:00	16	152
771	PSTCL	PSTCL	BUS	MAKHU - BUS BAR 1	DAILY	General Maintenance	2019-01-08	10:00	2019-01-08	17:00	7	147
772	PSTCL	PSTCL	BUS	RAJPURA - BUS BAR 1	DAILY	Annual Protection, testing & Maintenance	2019-01-08	09:00	2019-01-08	17:00	8	153
773	PSTCL	PSTCL	BUS	MAKHU - BUS BAR 2	DAILY	General Maintenance	2019-01-21	10:00	2019-01-21	17:00	7	147
774	PSTCL	PSTCL	ICT	ICT01 MUKTSAR (400KV)(PSTCL)/315	DAILY	ujhg	2019-01-02	09:30	2019-01-02	18:30	9	153
775	PSTCL	PSTCL	ICT	ICT03 RAJPURA (400KV)(PSTCL)/500	DAILY	Annual Protection, testing & maintenance	2019-01-02	09:00	2019-01-03	17:00	16	152

776	PSTCL	PSTCL	ICT	ICT02 MUKTSAR (400KV)(PSTCL)/315	DAILY	General Maintenance, jumper tightening	2019-01-07	09:00	2019-01-07	17:00	8	153
777	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-RAJPURA (400KV)1	DAILY	Annual Protection, testing & Maintenance	2019-01-10	09:00	2019-01-10	17:00	8	153
778	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-RAJPURA (400KV)2	DAILY	Annual Protection. testing & maintenance	2019-01-15	09:00	2019-01-15	17:00	8	153
779	PSTCL	PSTCL	LINE	MAKHU (400KV)-AMRITSAR (400KV)II	DAILY	General maintenance	2019-01-16	10:00	2019-01-16	17:00	7	153
780	PSTCL	PSTCL	LINE	MUKTSAR (400KV)-MAKHU (400KV)1	DAILY	General Maintenance	2019-01-22	10:00	2019-01-22	17:00	7	153
781	PSTCL	PSTCL	LINE	MUKTSAR (400KV)-MAKHU (400KV)2	DAILY	General Maintenance	2019-01-28	10:00	2019-01-28	17:00	7	153
782	PSTCL	PSTCL	LINE	NALLAGARH (220KV)-MOHALI (220KV)1	DAILY	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 171 to 183	2019-01-02	10:00	2019-01-02	17:00	7	153
783	PSTCL	PSTCL	LINE	NAKODAR (400KV)-MAKHU (400KV)1	DAILY	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	2019-01-02	10:00	2019-01-02	16:00	6	153
784	PSTCL	PSTCL	LINE	MUKTSAR (400KV)-MAKHU (400KV)1	DAILY	Cleaning of Porcelain Disc Insulators in Polluted area	2019-01-03	10:00	2019-01-03	16:00	6	153
785	PSTCL	PSTCL	LINE	NALLAGARH (220KV)-MOHALI (220KV)2	DAILY	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 171 to 183	2019-01-07	10:00	2019-01-07	17:00	7	153
786	PSTCL	PSTCL	LINE	NAKODAR (400KV)-MAKHU (400KV)2	DAILY	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	2019-01-07	10:00	2019-01-07	16:00	6	153
787	PSTCL	PSTCL	LINE	KANGRA (132KV)-SHANAN (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2019-01-07	10:00	2019-01-07	16:00	6	153
788	PSTCL	PSTCL	LINE	RAJPURA (400KV)-DHURI (400KV)1	DAILY	Line jumper/ Nut Bolt tightening	2019-01-07	10:00	2019-01-08	17:00	14	153
789	PSTCL	PSTCL	LINE	MUKTSAR (400KV)-MAKHU (400KV)2	DAILY	General maintenance, Jumper tightening and Disc Cleaning	2019-01-08	09:00	2019-01-08	17:00	8	153
790	PSTCL	PSTCL	LINE	KANGRA (132KV)-SHANAN (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2019-01-08	10:00	2019-01-08	16:00	6	153
791	PSTCL	PSTCL	LINE	PONG (220KV)-DASUYA (220KV)2	DAILY	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	2019-01-09	10:00	2019-01-09	16:00	6	152

792	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)- NAKODAR (400KV)	DAILY	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	2019-01-09	10:00	2019-01-09	16:00	6	153
793	PSTCL	PSTCL	LINE	KANGRA (132KV)- SHANAN (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2019-01-09	10:00	2019-01-09	16:00	6	153
794	PSTCL	PSTCL	LINE	KANGRA (132KV)- PATHANKOT (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2019-01-10	10:00	2019-01-12	16:00	18	153
795	PSTCL	PSTCL	LINE	MUKTSAR (400KV)- MAKHU (400KV)2	DAILY	Cleaning of Porcelain Disc Insulators in Polluted area	2019-01-10	10:00	2019-01-10	16:00	6	153
796	PSTCL	PSTCL	LINE	RAJPURA (400KV)- DHURI (400KV)2	DAILY	Line jumper/ Nut Bolt tightening	2019-01-14	10:00	2019-01-15	17:00	14	153
797	PSTCL	PSTCL	LINE	MAKHU (400KV)- AMRITSAR (400KV)I	DAILY	Cleaning of Porcelain Disc Insulators in Polluted area	2019-01-15	10:00	2019-01-15	16:00	6	153
798	PSTCL	PSTCL	LINE	HAMIRPUR HSEB (132KV)-CHOHAL (132KV)	DAILY	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	2019-01-16	10:00	2019-01-16	16:00	6	153
799	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)1	DAILY	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators	2019-01-17	09:00	2019-01-17	17:00	8	153
800	PSTCL	PSTCL	LINE	MOGA (400KV)- NAKODAR (400KV)	DAILY	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	2019-01-16	10:00	2019-01-16	16:00	6	153
801	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)2	DAILY	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	2019-01-18	09:00	2019-01-18	17:00	8	153
802	PSTCL	PSTCL	LINE	KANGRA (132KV)- PATHANKOT (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2019-01-21	10:00	2019-01-21	16:00	6	153
803	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)1	DAILY	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	2019-01-21	10:00	2019-01-21	16:00	6	153
804	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-DHURI (400KV)1	DAILY	Line jumper/ Nut Bolt tightening	2019-01-21	10:00	2019-01-21	17:00	7	153

805	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-DHURI (400KV)1	DAILY	Line jumper/ Nut Bolt tightening	2019-01-22	10:00	2019-01-22	17:00	7	153
806	PSTCL	PSTCL	LINE	KANGRA (132KV)- PATHANKOT (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2019-01-22	10:00	2019-01-22	16:00	6	153
807	PSTCL	PSTCL	LINE	MAKHU (400KV)- AMRITSAR (400KV)II	DAILY	Cleaning of Porcelain Disc Insulators in Polluted area	2019-01-22	10:00	2019-01-22	16:00	6	153
808	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)2	DAILY	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	2019-01-23	10:00	2019-01-23	16:00	6	153
809	PSTCL	PSTCL	LINE	KANGRA (132KV)- PATHANKOT (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2019-01-23	10:00	2019-01-23	16:00	6	153
810	PSTCL	PSTCL	LINE	KANGRA (132KV)- SHANAN (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2019-01-24	10:00	2019-01-24	16:00	6	153
811	PSTCL	PSTCL	LINE	KANGRA (132KV)- SHANAN (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2019-01-25	10:00	2019-01-25	16:00	6	153
812	PSTCL	PSTCL	LINE	MOGA (400KV)- NAKODAR (400KV)	DAILY	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	2019-01-28	10:00	2019-01-28	16:00	6	153
813	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-DHURI (400KV)2	DAILY	Line jumper/ Nut Bolt tightening	2019-01-28	10:00	2019-01-29	17:00	14	153
814	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)- MUKTSAR (400KV)2	DAILY	General maintenance, Jumper tightening and Disc Cleaning	2019-01-31	09:00	2019-01-31	17:00	8	153
815	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)- NAKODAR (400KV)	DAILY	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	2019-01-30	10:00	2019-01-30	16:00	6	153
816	RRVPN	ADANIRJ	BAY	Main Bay 413 Kawai Chhabra Line-3	DAILY	For annual maintenance & testing of of Circuit Breaker & PCT	2019-01-03	09:00	2019-01-03	18:30	9.5	151
817	RRVPN	ADANIRJ	BAY	Main Bay 403 Kawai Anta Line-1	DAILY	For annual maintenance & testing of of Circuit Breaker & PCT	2019-01-04	09:00	2019-01-04	18:30	9.5	-
818	RRVPN	ADANIRJ	BAY	Main Bay 407 Kawai Anta Line-2	DAILY	For annual maintenance & testing of of Circuit Breaker & PCT	2019-01-05	09:00	2019-01-05	18:30	9.5	-

819	RRVPN	RRVPN	BAY	413-52 T Tie CB for 125MVA Bus Reactor at 76kV GSS Phagi	DAILY	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	2019-01-03	10:00	2019-01-04	18:00	16	-
820	RRVPN	RRVPN	BAY	401-52T CB of 400kV Bhilwara-I line at 400kV GSS Chittorgarh	DAILY	FOR MAINTAINCE WORK	2019-01-03	09:00	2019-01-03	17:00	8	153
821	RRVPN	RRVPN	BAY	402-52T Tie CB of 400kV Bhilwara-II line at 400kV GSS Chittorgarh	DAILY	FOR MAINTAINCE WORK	2019-01-04	09:00	2019-01-04	17:00	8	153
822	RRVPN	RRVPN	BAY	Tire Bay of 400kV ICT-1 at 400kV GSS Chittorgarh	CONTINUOUS	FOR MAINTAINCE WORK of 400kV Main Bus-A and associated equipments.	2019-01-09	09:00	2019-01-12	17:00	80	-
823	RRVPN	RRVPN	BUS	400kV Bus-II at 400KV GSS Bhadla	DAILY	QUATERLY maintenance	2019-01-10	14:00	2019-01-10	18:00	4	153
824	RRVPN	RRVPN	BUS	400kV MAIN Bus-I at 400kV GSS Hindaun	DAILY	Half Yearly Maintenance	2019-01-09	10:00	2019-01-09	16:00	6	150
825	RRVPN	RRVPN	BUS	400KV MAIN BUS-II AT 400KV GSS HINDAUN	DAILY	Half Yearly Maintenance	2019-01-23	10:00	2019-01-23	16:00	6	151
826	RRVPN	RRVPN	BUS	MAIN BUS-B RATANGARH	DAILY	Maintenance work of bay equipment	2019-01-18	09:30	2019-01-18	18:00	8.5	151
827	RRVPN	RRVPN	BUS	400 kV MAIN BUS-A AT 400 kV CHITTORGARH	CONTINUOUS	FOR MAINTAINCE WORK	2019-01-09	09:00	2019-01-12	17:00	80	153
828	RRVPN	RRVUNL	BUS	BUS 1 CHABBRA	CONTINUOUS	For balance work of interconnection of buses of CTPP and CSTPP, RVUNL, Chhabra, Rajasthan.	2019-01-18	09:30	2019-01-21	18:00	80.5	-
829	RRVPN	RRVUNL	BUS	BUS 2 CHABBRA	CONTINUOUS	For balance work of interconnection of buses of CTPP and CSTPP, RVUNL, Chhabra, Rajasthan.	2019-01-22	09:30	2019-01-25	18:00	80.5	-
830	RRVPN	RRVPN	ICT	ICT03 AKAL JAISALMER (400KV)(RRVPN) /315	DAILY	QUATERLY maintenance	2019-01-10	08:30	2019-01-10	18:00	9.5	153
831	RRVPN	RRVPN	ICT	ICT01 AJMER (400KV)(RRVUNL)/315	DAILY	Quarterly Maint. of Transformer, Bay & equipments at 400 KV GSS Ajmer	2019-01-11	10:00	2019-01-11	18:00	8	151
832	RRVPN	RRVPN	ICT	ICT-III (KANOHAR) /315 MVA	DAILY	Quarterly Maint. of Transformer, Bay & equipments at 400 KV GSS Ajmer	2019-01-24	09:00	2019-01-24	18:00	9	151
833	RRVPN	RRVPN	ICT	400/22kV 315MVA ICT-I at 400kV GSS Babai/315	DAILY	Half Yearly Maintenance	2019-01-09	08:00	2019-01-09	17:00	9	-
834	RRVPN	RRVPN	ICT	ICT01 BARMER (400KV)(RRVPN) /315	DAILY	Quarterly Maintenance	2019-01-09	10:00	2019-01-09	18:00	8	151

835	RRVPN	RRVPN	ICT	ICT01 BIKANER (400KV)(RRVPN)/315	DAILY	Routine Bay Maintenance Work	2019-01-24	10:00	2019-01-24	17:00	7	151
836	RRVPN	RRVPN	ICT	ICT01 HINDAUN (400KV)(RRVPN)/315	DAILY	Half Yearly Maintenance	2019-01-30	10:00	2019-01-30	16:00	6	152
837	RRVPN	RRVPN	ICT	ICT02 MERTA (400KV)(RRVPN)/315	DAILY	IV th QUARTERLY MAINT.WORK OF 400kV Merta-Ratangarh BAY & EQUIPMENTS 315 MVA ILT-II WILL ALSO BE IN OFF CONDITION DURING the SHUTDOWN of 400KV MERTA-RATANGARH LINE as both are RUNNING THROUGH 400KV BUS-B VIA 552B AND 552 T C.B.'S ONLY. SINCE 552 A C.B. IS DAMAGED ON DT-19.06.2018 DUE TO DUSTY STORM AT MERTA.	2019-01-24	09:00	2019-01-24	17:00	8	152
838	RRVPN	RRVPN	ICT	ICT03 RATANGARH (400KV)(RRVPN)/315	DAILY	Maintenance work of bay equipment	2019-01-08	09:30	2019-01-08	18:00	8.5	151
839	RRVPN	RRVUNL	ICT	ICT CHHABRA(RRVUNL)/315	CONTINUOUS	For arresting of oil leakage from bushing,Oil filtration,RTV silicone coating and replacement of Jumpers and BPIs.	2019-01-01	10:00	2019-01-10	18:00	224	-
840	RRVPN	RRVPN	LINE	KOTA(220KV)-BAROD (220KV)	CONTINUOUS	For making LLO arrangement between Loc No 56-57of above line for 220 KV GSS Ranpur	2019-01-10	08:00	2019-01-11	18:00	34	153
841	RRVPN	RRVPN	LINE	MORAK (220KV)-BAROD (220KV)	DAILY	QUARTERLY MAINTENANCE WORK	2019-01-17	09:30	2019-01-17	17:00	7.5	149
842	RRVPN	RRVPN	LINE	RAPP A (220KV)-KOTA(220KV)III	DAILY	For replacement of damage/flashovered disc insulator	2019-01-07	08:00	2019-01-08	18:00	20	152
843	RRVPN	RRVPN	LINE	ANTA GPS (220KV)-KOTA(220KV)	CONTINUOUS	For Replacement of Distance relay&quarterly bay maintainance	2019-01-10	08:00	2019-01-11	18:00	34	153
844	RRVPN	RRVPN	LINE	RAPP A (220KV)-KOTA(220KV)1	DAILY	For quarterly bay maintainance work	2019-01-17	08:00	2019-01-17	18:00	10	153
845	RRVPN	RRVPN	LINE	RAPS B (220KV)-SAKATPURA-KOTA (220KV)	DAILY	For quarterly bay maintainance work.	2019-01-24	08:00	2019-01-24	18:00	10	152
846	RRVPN	RRVPN	LINE	ANTA(400KV)-KAWAI (400KV)2	DAILY	For annual relay testing and Isolator maintenance	2019-01-08	09:00	2019-01-08	18:30	9.5	152
847	RRVPN	RRVPN	LINE	AMARPURA THEDI (132KV)-HISSAR BBMB (132KV)	DAILY	For maintenance of Line	2019-01-10	09:00	2019-01-10	17:00	8	148
848	RRVPN	RRVPN	LINE	HISSAR BBMB (220KV)-CHIRAWA (220KV)	DAILY	Quarterly maintenance of line & Bay	2019-01-24	08:00	2019-01-25	19:00	22	153

849	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)1	DAILY	for bay maintenance work	2019-01-08	09:30	2019-01-08	18:00	8.5	153
850	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)2	DAILY	for bay maintenance work	2019-01-10	09:30	2019-01-10	18:00	8.5	153
851	RRVPN	RRVPN	LINE	BARMER (400KV)-RAJWEST (400KV)	DAILY	Quarterly Maintenance	2019-01-17	10:00	2019-01-17	18:00	8	152
852	RRVPN	RRVPN	LINE	BHARATPUR (220KV)-SIKANDRA (220KV)	DAILY	Maintenance and tree cutting of 220kV Agra-Bharatpur line and Bay work at 220kV GSS Bharatpur.	2019-01-11	09:00	2019-01-11	18:00	9	153
853	RRVPN	RRVPN	LINE	SURATGARH (400KV)-BIKANER (400KV)	DAILY	Disc Insulator cleaning work (daily Basis)	2019-01-07	09:00	2019-01-12	18:00	54	153
854	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)2	DAILY	Routine Bay Maintenance Work	2019-01-25	10:00	2019-01-25	17:00	7	153
855	RRVPN	RRVPN	LINE	HINDAUN (400KV)-CHHABRA (400KV)	DAILY	Half yearly Maintance	2019-01-16	10:00	2019-01-16	16:00	6	152
856	RRVPN	POWERGRID	LINE	KOTA (400KV)-MERTA (400KV)I	DAILY	IV th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-01-04	09:00	2019-01-04	17:00	8	153
857	RRVPN	RRVPN	LINE	MERTA (400KV)-JODHPUR (400KV)II	DAILY	IV th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-01-11	09:00	2019-01-11	17:00	8	152
858	RRVPN	RRVPN	LINE	MERTA (400KV)-HEERAPURA (400KV)	DAILY	IV th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-01-17	09:00	2019-01-17	17:00	8	153
859	RRVPN	RRVPN	LINE	BIKANER (400KV)-MERTA (400KV)	DAILY	IV th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS at both ends.	2019-01-18	09:00	2019-01-18	17:00	8	153
860	RRVPN	RRVPN	LINE	MERTA (400KV)-RATANGARH (400KV)	DAILY	IV th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS at both ends.	2019-01-24	09:00	2019-01-24	17:00	8	151
861	RRVPN	POWERGRID	LINE	SHREE CEMENTS (400KV)-MERTA (400KV)	DAILY	IV th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-01-31	09:00	2019-01-31	17:00	8	152
862	RRVPN	RRVPN	LINE	SURATGARH (400KV)-RATANGARH (400KV)1	DAILY	Maintenance work of bay equipment and line maintenance work.	2019-01-29	09:30	2019-01-29	18:00	8.5	152



863	RRVPN	RRVPN	LINE	SURATGARH (400KV)-RATANGARH (400KV)2	DAILY	Maintenance work of bay equipment and line maintenance work.	2019-01-30	09:30	2019-01-30	18:00	8.5	153
864	RRVPN	RRVPN	LINE	Kankani 400 KV-MERTA (400KV)	DAILY	IV th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-01-10	09:00	2019-01-10	17:00	8	-
865	RRVPN	RRVPN	LINE	BHILWARA (400KV)-CHITTORGARH (400KV)1	DAILY	FOR MAINTAINCE WORK	2019-01-03	09:00	2019-01-03	17:00	8	-
866	RRVPN	RRVPN	LINE	BHILWARA (400KV)-CHITTORGARH (400KV)2	DAILY	FOR MAINTAINCE WORK	2019-01-04	09:00	2019-01-04	17:00	8	-
867	RRVPN	RRVPN	REACTOR	REACTOR AKAL JAISALMER (400KV)/50.00	DAILY	For filtration of 400 KV 50 MVAR BUS REACTOR OIL	2019-01-07	08:30	2019-01-09	18:00	28.5	151
868	RRVPN	RRVPN	REACTOR	Bus Reactor 1 KAWAI (400KV)/63.00	DAILY	For annual relay testing and Isolator maintenance	2019-01-09	09:00	2019-01-09	18:30	9.5	149
869	RRVPN	RRVPN	REACTOR	Bus Reactor 2 KAWAI (400KV)/63.00	DAILY	For annual relay testing and Isolator maintenance	2019-01-10	09:00	2019-01-10	18:30	9.5	-
870	RRVPN	RRVPN	REACTOR	BIKANER/50.00	DAILY	Routine Bay Maintenance Work	2019-01-17	10:00	2019-01-17	17:00	7	149
871	RRVPN	RRVPN	REACTOR	Shunt Reactor RATANGARH (400KV)/50.00	DAILY	Maintenance work of bay equipment	2019-01-09	09:30	2019-01-09	18:00	8.5	153
872	SJVNL	SJVNL	BUS	400 KV GIS Bus Bar - II	CONTINUOUS	SF6 Gas Leakage Arrest work in 400 KV Rampur - Nalagarh (Ckt. 1&2) Already Approved in 153rd OCC	2019-01-03	09:00	2019-01-21	17:00	440	153
873	SJVNL	SJVNL	BUS	400 KV GIS BUS COUPLER (RAMPUR)	CONTINUOUS	SF6 Gas Leakage Arrest work in 400 KV Rampur - Nalagarh (Ckt. 1&2)Already Approved in 153rd OCC	2019-01-03	09:00	2019-01-21	17:00	440	153
874	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)I	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay. Approved in 152nd OCC Meeting	2018-12-24	09:30	2018-12-24	16:30	7	153
875	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay. Approved in 152nd OCC Meeting	2018-12-24	09:30	2018-12-24	16:30	7	153

876	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)- NATHPA-JHAKRI (NJPC) (400KV)1	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay.Approved in 152nd OCC Meeting	2018-12-24	09:30	2018-12-24	16:30	7	153
877	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)- NATHPA-JHAKRI (NJPC) (400KV)2	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay.Approved in 152nd OCC Meeting	2018-12-24	09:30	2018-12-24	16:30	7	153
878	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)-NATHPA- JHAKRI (NJPC) (400KV)I	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay.	2018-12-24	09:30	2018-12-24	16:30	7	153
879	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)-NATHPA- JHAKRI (NJPC) (400KV)II	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay.	2018-12-24	09:30	2018-12-24	16:30	7	153
880	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)-NATHPA- JHAKRI (NJPC) (400KV)I	CONTINUOUS	Retrofitting of 03 Nos latest technology Circuit Breaker Pole & associated equipments in place of existing obsolete Line Circuit Breaker type FB-16D (03 Nos) of 400KV NJ- Panchkula-I feeder. Approved in 152nd OCC Meeting	2018-12-25	09:30	2018-12-30	16:30	127	153
881	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)- RAMPUR HEP (400KV)I	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with retrofit CB's Bay (NJ-Panchkula-I) of 420KV GIS System of NJHPS.	2018-12-26	09:30	2018-12-26	16:30	7	153
882	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)- RAMPUR HEP (400KV)II	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with retrofit CB's Bay (NJ-Panchkula-I) of 420KV GIS System of NJHPS.	2018-12-26	09:30	2018-12-26	16:30	7	153
883	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)- NATHPA-JHAKRI (NJPC) (400KV)1	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with retrofit CB's Bay (NJ-Panchkula-I) of 420KV GIS System of NJHPS.	2018-12-26	09:30	2018-12-26	16:30	7	153

884	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)- NATHPA-JHAKRI (NJPC) (400KV)2	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with retrofit CB's Bay (NJ-Panchkula-I) of 420KV GIS System of NJHPS.	2018-12-26	09:30	2018-12-26	16:30	7	153
885	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)-NATHPA- JHAKRI (NJPC) (400KV)II	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with retrofit CB's Bay (NJ-Panchkula-I) of 420KV GIS System of NJHPS.	2018-12-26	09:30	2018-12-26	16:30	7	153
886	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)- RAMPUR HEP (400KV)I	CONTINUOUS	HV Testing of Retrofit CB's Bay & associated equipments of NJ- Panchkula-I feeder.	2018-12-29	09:30	2018-12-29	16:30	7	153
887	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)- RAMPUR HEP (400KV)II	CONTINUOUS	HV Testing of Retrofit CB's Bay & associated equipments of NJ- Panchkula-I feeder.	2018-12-29	09:30	2018-12-29	16:30	7	153
888	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)- NATHPA-JHAKRI (NJPC) (400KV)1	CONTINUOUS	HV Testing of Retrofit CB's Bay & associated equipments of NJ- Panchkula-I feeder.	2018-12-29	09:30	2018-12-29	16:30	7	153
889	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)- NATHPA-JHAKRI (NJPC) (400KV)2	CONTINUOUS	HV Testing of Retrofit CB's Bay & associated equipments of NJ- Panchkula-I feeder.	2018-12-29	09:30	2018-12-29	16:30	7	153
890	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)-NATHPA- JHAKRI (NJPC) (400KV)II	CONTINUOUS	HV Testing of Retrofit CB's Bay & associated equipments of NJ- Panchkula-I feeder.	2018-12-29	09:30	2018-12-29	16:30	7	153
891	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)- RAMPUR HEP (400KV)II	CONTINUOUS	Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM Expert (Mandatory M-4 level GIS Maintenance between 12-18 Years of GIS operation), APM of GIS Line Bay & Relay Testing.Approved in 153rd OCC Meeting	2019-01-14	09:00	2019-01-16	17:00	56	153

892	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)- NATHPA-JHAKRI (NJPC) (400KV)2	CONTINUOUS	Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM Expert (Mandatory M-4 level GIS Maintenance between 12-18 Years of GIS operation), APM of GIS Line Bay & Relay Testing.Approved in 153rd OCC Meeting	2019-01-17	09:00	2019-01-19	17:00	56	153
893	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)- RAMPUR HEP (400KV)I	CONTINUOUS	Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM Expert (Mandatory M-4 level GIS Maintenance between 12-18 Years of GIS operation), APM of GIS Line Bay & Relay Testing.Approved in 153rd OCC Meeting	2019-01-21	09:00	2019-01-23	17:00	56	153
894	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)- NATHPA-JHAKRI (NJPC) (400KV)1	CONTINUOUS	Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM Expert (Mandatory M-4 level GIS Maintenance between 12-18 Years of GIS operation), APM of GIS Line Bay & Relay Testing.Approved in 153rd OCC Meeting	2019-01-24	09:00	2019-01-26	17:00	56	153
895	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)- RAMPUR HEP (400KV)I	DAILY	FK Breaker mechanism Rectification/Testing & Annual Maintenance of Lines.Already Approved in 152nd OCC	2018-12-17	09:00	2018-12-19	17:00	24	153
896	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)- RAMPUR HEP (400KV)II	DAILY	FK Breaker mechanism Rectification/Testing & Annual Maintenance of Lines.Already Approved in 152nd OCC	2018-12-17	09:00	2018-12-19	17:00	24	153
897	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)- NALLAGARH (400KV)I	DAILY	FK Breaker mechanism Rectification/Testing & Annual Maintenance of Lines.Already Approved in 152nd OCC	2018-12-26	09:00	2018-12-26	17:00	8	153
898	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)- NALLAGARH (400KV)II	DAILY	FK Breaker mechanism Rectification/Testing & Annual Maintenance of Lines.Already Approved in 152nd OCC	2018-12-26	09:00	2018-12-26	17:00	8	153
899	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)- NALLAGARH (400KV)I	DAILY	FK Breaker mechanism Rectification/Testing & Annual Maintenance of Lines Already Approved in 152nd OCC	2018-12-29	09:00	2018-12-29	17:00	8	153
900	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)- NALLAGARH (400KV)II	DAILY	FK Breaker mechanism Rectification/Testing & Annual Maintenance of Lines. Already Approved in 152nd OCC	2018-12-29	09:00	2018-12-29	17:00	8	153
901	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)- RAMPUR HEP (400KV)I	CONTINUOUS	Preparation of Injection Point for HV Testing of GIS Bus Bar, Conducting HV Testing and Revival of Injection Point for HV Testing of GIS Bus Bar Already Approved in 153rd OCC	2019-01-03	09:00	2019-01-18	09:00	360	153

902	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	CONTINUOUS	Sf6 Gas Leakage Arrest work in 400 KV Rampur - Nalagarh (Ckt. 1) Already Approved in 153rd OCC	2019-01-07	09:00	2019-01-10	17:00	80	153
903	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)I	DAILY	HV Testing of GIS Bus Bar-2Already Approved in 153rd OCC	2019-01-11	08:00	2019-01-11	17:00	9	153
904	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	DAILY	HV Testing of GIS Bus Bar-2Already Approved in 153rd OCC	2019-01-11	08:00	2019-01-11	17:00	9	153
905	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	HV Testing of GIS Bus Bar-2Already Approved in 153rd OCC	2019-01-11	08:00	2019-01-11	17:00	9	153
906	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)II	DAILY	HV Testing of GIS Bus Bar-2Already Approved in 153rd OCC	2019-01-11	08:00	2019-01-11	17:00	9	153
907	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)II	CONTINUOUS	SF6 Gas Leakage Arrest work in 400 KV Rampur - Nalagarh (Ckt. 2) Already Approved in 153rd OCC	2019-01-14	09:00	2019-01-17	17:00	80	153
908	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)I	DAILY	HV Testing of GIS Rampur - Nalagarh (Ckt-2) Already Approved in 153rd OCC	2019-01-18	08:00	2019-01-18	17:00	9	153
909	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	DAILY	HV Testing of GIS Rampur - Nalagarh (Ckt-2) Already Approved in 153rd OCC	2019-01-18	08:00	2019-01-18	17:00	9	153
910	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	HV Testing of GIS Rampur - Nalagarh (Ckt-2) Already Approved in 153rd OCC	2019-01-18	08:00	2019-01-18	17:00	9	153
911	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)II	DAILY	HV Testing of GIS Rampur - Nalagarh (Ckt-2) Already Approved in 153rd OCC	2019-01-18	08:00	2019-01-18	17:00	9	153
912	SJVNL	SJVNL	REACTOR	REACTOR RAMPUR HEP (400KV)/80.00	DAILY	Annual Maintenance of Reactor	2019-01-07	09:00	2019-01-10	17:00	32	153
913	SJVNL	SJVNL	REACTOR	REACTOR RAMPUR HEP (400KV)/80.00	DAILY	HV Testing of GIS Bus Bar-2Already Approved in 153rd OCC	2019-01-11	08:00	2019-01-11	17:00	9	153

914	SJVNL	SJVNL	REACTOR	REACTOR RAMPUR HEP (400KV)/80.00	DAILY	HV Testing of GIS Rampur - Nalagarh (Ckt-2) Already Approved in 153rd OCC	2019-01-18	08:00	2019-01-18	17:00	9	153
915	UJVNL	PTCUL	LINE	KHODRI (220KV)- MAJRI-HP (220KV)1	DAILY	For the purpose of replacement of feeder Control and Relay panel of 220 kV Khodri-Majri/ Girinagar Ckt.1 of 220 kV Khodri-Majri/ Girinagar D/C Transmission line at Majri/ Girinagar end. (PSDF scheme Works)	2018-12-24	08:00	2018-12-24	18:30	10.5	146
916	UKSLDC	PTCUL	ICT	ICT01 RISHIKESH (400KV)(PTCUL) /240	DAILY	For attending the leakage of T/f, NIFPS system installation and erection and commissioning of differential relay.	2019-01-03	08:00	2019-01-03	17:00	9	151
917	UKSLDC	PTCUL	ICT	ICT01 RISHIKESH (400KV)(PTCUL ) /240	DAILY	For attending the leakage of T/f, NIFPS system installation and erection and commissioning of differential relay	2019-01-04	08:00	2019-01-04	17:00	9	151
918	UPPTCL	UPPTCL	BAY	400 kV TBC Bay at S/S Gorakhpur	DAILY	For stringing work of 400KV Jack busbar for installation of proposed 240MVA T/F & extension of busbars for proposed new 400KV TBC bay.	2019-01-27	09:00	2019-01-29	16:00	21	152
919	UPPTCL	UPPTCL	BAY	400 kV Bus Transfer Bay Sarojininagar Lucknow	CONTINUOUS	For replacement of 400 KV Pantograph Isolator of Bus Transfer Bay.	2019-01-03	09:00	2019-01-05	16:00	55	-
920	UPPTCL	UPPTCL	BAY	400KV Bus Transfer Bay Bareilly	DAILY	For Routine Maintenance & Testing.	2019-01-16	09:00	2019-01-16	17:00	8	-
921	UPPTCL	UPPTCL	BAY	240 MVA ICT-I Bay at 400 KV S/S Panki, Kanpur	CONTINUOUS	Installation of 315 MVA ICT in Place of 240 MVA ICT-I	2019-01-01	08:00	2019-01-31	17:00	729	-
922	UPPTCL	UPPTCL	BUS	transfer bus at Simbholi	DAILY	For attending problem of 220KV Bus Isolator of 220KV Simbhaoli-NAPP line	2019-01-16	09:00	2019-01-16	12:00	3	153
923	UPPTCL	UPPTCL	BUS	bus 1 SARNATH	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I. No supply disturbance as the load shall be fed through Main Bus - II.	2019-01-04	08:00	2019-01-24	18:00	490	151
924	UPPTCL	UPPTCL	BUS	400KV A Bus Sultanpur	DAILY	For CT replacement and M&R Work along with Bus Coupler	2019-01-17	08:00	2019-01-18	18:00	20	153
925	UPPTCL	UPPTCL	BUS	MAIN BUS I GORAKHPUR	DAILY	For stringing work of 400KV Jack busbar for installation of proposed 240MVA T/F & extension of busbars for proposed new 400KV TBC bay.	2019-01-27	09:00	2019-01-29	16:00	21	153
926	UPPTCL	UPPTCL	BUS	400 kV Main bus 2 at Gorakhpur (UPPTCL)	DAILY	For stringing work of 400KV Jack busbar for installation of proposed 240MVA T/F & extension of busbars for proposed new 400KV TBC bay.	2019-01-27	09:00	2019-01-29	16:00	21	153

927	UPPTCL	UPPTCL	ICT	ICT03 MURADNAGAR (400KV)(UPPTCL)/315	CONTINUOUS	Replacement of multfire system	2019-01-01	10:00	2019-01-15	16:00	342	152
928	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	For general maintenance and for attending problematic PG isolator of bus A	2019-01-05	09:00	2019-01-05	16:00	7	153
929	UPPTCL	UPPTCL	ICT	ICT02 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	For attending oil leakage.	2019-01-06	09:00	2019-01-06	16:00	7	153
930	UPPTCL	UPPTCL	ICT	ICT01 MURADNAGAR NEW (400KV)(UPPTCL)/240	DAILY	Maintenance of T/F & Bay.	2019-01-08	09:00	2019-01-08	15:00	6	148
931	UPPTCL	UPPTCL	ICT	ICT03 GREATER NOIDA (400KV)(UPPTCL)/500	DAILY	For general maintenance works.	2019-01-12	09:00	2019-01-12	16:00	7	153
932	UPPTCL	UPPTCL	ICT	ICT02 MURADNAGAR (400KV)(UPPTCL)/315	DAILY	General maintenance of ICT & Bay.	2019-01-17	10:00	2019-01-17	16:00	6	145
933	UPPTCL	UPPTCL	ICT	ICT04 GREATER NOIDA (400KV)(UPPTCL)/500	DAILY	For general maintenance and for attending problematic PG isolator of bus B.	2019-01-19	09:00	2019-01-19	16:16	7.27	153
934	UPPTCL	UPPTCL	ICT	ICT03 SARNATH (400KV)(UPPTCL)/315	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I. During the S/D load will be taken by 315 MVA T/F - I & 500 MVA T/F.	2019-01-15	08:00	2019-01-16	18:00	34	153
935	UPPTCL	UPPTCL	ICT	ICT01 SARNATH (400KV)(UPPTCL)/315	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I. During the S/D load will be taken by 315 MVA T/F - III & 500 MVA T/F.	2019-01-18	08:00	2019-01-19	18:00	34	153
936	UPPTCL	UPPTCL	ICT	ICT01 SULTANPUR (400KV)(UPPTCL)/240	CONTINUOUS	For Complete gasket replacement by manufacturing Company	2019-01-02	08:00	2019-01-06	18:00	106	153
937	UPPTCL	UPPTCL	ICT	ICT03 SULTANPUR (400KV)(UPPTCL)/315	CONTINUOUS	For Complete gasket replacement by manufacturing Company	2019-01-08	08:00	2019-01-12	18:00	106	153
938	UPPTCL	UPPTCL	ICT	ICT02 LUCKNOW (Sarojini Nagar) 400-UP(UPPTCL)/315	CONTINUOUS	For 40 days for replacement of 315 MVA T/F with 500 MVA T/F (for 40 days {10.02.19}).	2019-01-02	09:00	2019-01-31	16:00	703	153

939	UPPTCL	UPPTCL	ICT	ICT02 BAREILY-UP (400KV)(UPPTCL)/315	CONTINUOUS	For complete overhauling of 315MVA ICT-II including replacement of Gasket (For 26 days 15.02.19)	2019-01-21	09:00	2019-01-31	17:00	248	152
940	UPPTCL	UPPTCL	ICT	ICT02 SARNATH (400KV)(UPPTCL)/500	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I. No supply disturbance as the load shall be fed through Main Bus - II. During the S/D load will be taken by 315 MVA T/F - I & III.	2019-01-21	08:00	2019-01-22	18:00	34	153
941	UPPTCL	UPPTCL	ICT	ICT-2 Orai /315 MVA	DAILY	For routine maintenance and Protection checking of T/F.	2019-01-07	09:00	2019-01-07	19:00	10	-
942	UPPTCL	PTCUL	LINE	AFZALGARH-KALAGARH	DAILY	For lopping and chopping of tree branches and other maintenance work of line.	2019-01-09	08:00	2019-01-09	17:00	9	151
943	UPPTCL	UPPTCL	LINE	SHERKOT-KALAGARHSC	DAILY	For lopping and chopping of tree branches and other maintenance work of line.	2019-01-09	08:00	2019-01-09	17:00	9	153
944	UPPTCL	UPPTCL	LINE	MUZZAFARNAGAR-UP (400KV)-VISHNUPRAYAG (400KV)	DAILY	For routine protection testing & other maintenance works.	2019-01-03	10:00	2019-01-03	14:00	4	153
945	UPPTCL	UPPTCL	LINE	MUZZAFARNAGAR-UP (400KV)-Srinagar HEP- ALAKANANDA (400KV)	DAILY	For routine protection testing & other maintenance works.	2019-01-04	10:00	2019-01-04	14:00	4	153
946	UPPTCL	PTCUL	LINE	NARA (220KV)-ROORKEE PTCUL (220KV)+UPPT	DAILY	For tree cutting, repairing of conductor, inspection of insulators & other maintenance work.	2019-01-08	10:00	2019-01-09	17:00	14	153
947	UPPTCL	PTCUL	LINE	KHODRI (220KV)-SAHARANPUR-UP (220KV)2 +UP	DAILY	For lopping, chopping of trees in line corridor, commissioning of bus bar protection panel & maintenance work of bay.	2019-01-08	09:00	2019-01-10	17:00	24	152
948	UPPTCL	UPPTCL	LINE	SARASAWA-KHODRI (220KV)	DAILY	For lopping, chopping of trees in line corridor, commissioning of bus bar protection panel & maintenance work of bay.	2019-01-11	09:00	2019-01-13	17:00	24	151
949	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-MUZZAFARNAGAR-UP (400KV)	DAILY	For tree cutting, repairing of conductor, inspection of insulators & other maintenance work.	2019-01-16	10:00	2019-01-17	17:00	14	152
950	UPPTCL	UPPTCL	LINE	NAPP (220KV)-SAMBHAL (220KV)	DAILY	Lopping, chopping and cutting of trees & line maintenance works.	2019-01-28	09:00	2019-01-29	17:00	16	152
951	UPPTCL	UPPTCL	LINE	HAPUR-ataur (ghaziabad)I	DAILY	Replenishment of damaged insulators	2019-01-16	09:00	2019-01-16	17:00	8	147
952	UPPTCL	UPPTCL	LINE	HAPUR-ataur (ghaziabad)II	DAILY	Replenishment of damaged insulators	2019-01-16	09:00	2019-01-16	17:00	8	147
953	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)2	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I. No supply disturbance as the load shall be fed through Main Bus - II.	2019-01-04	08:00	2019-01-05	18:00	34	152



954	UPPTCL	POWERGRID	LINE	VARANASI (400KV)-SARNATH (400KV)II	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - II	2019-01-08	08:00	2019-01-09	18:00	34	153
955	UPPTCL	POWERGRID	LINE	VARANASI (400KV)-SARNATH (400KV)I	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I	2019-01-12	08:00	2019-01-13	18:00	34	153
956	UPPTCL	UPPTCL	LINE	ORAI (400KV)-BANDA (400KV)1	DAILY	Repairing of damage conductor, replenishment of spacers & removal faults noticed during patrolling and tree cutting.	2019-01-12	08:00	2019-01-14	18:00	30	153
957	UPPTCL	UPPTCL	LINE	ORAI (400KV)-BANDA (400KV)2	DAILY	Repairing of damage conductor, replenishment of spacers & removal faults noticed during patrolling, tree cutting and Bay maintenance.	2019-01-14	09:00	2019-01-16	19:00	30	148
958	UPPTCL	UPPTCL	LINE	GORAKHPUR-UP (400KV)-AZAMGARH (400KV)	DAILY	Tower to tower close inspection of insulators and removal of bird beats and unwanted nests over tower causing unnecessary tripping	2019-01-03	09:00	2019-01-04	17:00	16	151
959	UPPTCL	UPPTCL	LINE	TANDA (220KV)-GORAKHPUR (BARAUHA)-UP (220KV)	DAILY	For replacement of porcelain type insulators from A type towers with polymer insulators.	2019-01-17	09:00	2019-01-19	17:00	24	146
960	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-OBRA (400KV)	CONTINUOUS	Diversion of 400 KV Obra-Anpara L-2 line from the proposed coal handling area of 2x660 MW Obra C TPP	2019-01-11	08:00	2019-01-24	18:00	322	147
961	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-MAU (400KV)	CONTINUOUS	For Diversion of 400 KV Anpara-Mau (L-6) S/C line for UPEIDA	2019-01-15	08:00	2019-01-18	18:00	82	152
962	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)1	CONTINUOUS	Diversion of 400 KV Anpara-Sarnath (L-3) line for the DFCC corridor.	2019-01-21	08:00	2019-01-30	18:00	226	152
963	UPPTCL	UPPTCL	LINE	AZAMGARH (400KV)-SARNATH (400KV)	CONTINUOUS	Diversion of 400 KV Anpara-Sarnath (L-3) line for the DFCC corridor.	2019-01-20	08:00	2019-01-27	18:00	178	153
964	UPPTCL	UPPTCL	LINE	MAU (400KV)-AZAMGARH (400KV)	DAILY	For stringing work in the diversion of 400 KV Sarnath-Azamgarh line for UPEIDA	2019-01-26	08:00	2019-01-27	18:00	20	152
965	UPPTCL	POWERGRID	LINE	BALIA(400KV)-MAU (400KV)I	DAILY	For replacement of defective wave trap and routine testing at 400 KV S/S Mau	2019-01-23	09:00	2019-01-23	17:00	8	153
966	UPPTCL	UPPTCL	LINE	LUCKNOW (Sarojini Nagar) 400-UP-LUCKNOW-Kursi Road (400KV) PG	DAILY	Replacement of disc insulator & Lopping/Chopping of Trees	2019-01-11	09:00	2019-01-12	18:00	18	150

967	UPPTCL	UPPTCL	LINE	LUCKNOW (Sarojini Nagar) 400-UP-UNNAO (400KV)	DAILY	Replacement of disc insulator & Lopping/Chopping of Trees	2019-01-15	09:00	2019-01-16	18:00	18	152
968	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-PANKI KANPUR (400KV)	DAILY	General Maintanace of Bay at 400 KV S/S Unnao.	2019-01-18	08:00	2019-01-18	18:00	10	152
969	UPPTCL	UPPTCL	LINE	SULTANPUR (400KV)-TANDA	CONTINUOUS	Due to diversion work of this line under Purvanchal Express way.	2019-01-02	08:00	2019-01-03	18:00	34	152
970	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILY-UP (400KV)II	CONTINUOUS	For Complete Replacement of Old & damaged Pantograph Isolator (29B) of Main Bus-II by New One. During Shutdown Period Ckt. will be energised from Transfer Ckt & Main Bus-I.	2019-01-07	09:00	2019-01-11	17:00	104	153
971	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILY-UP (400KV)I	DAILY	Balance stringing of earthwire between tower no. 667 to 669 of Ckt-II. & Twer No. 661 to 663 Ckt-I, Conductor replacement between tower no. 745 to S/S gantry R & B Phase of IICkt.	2019-01-21	09:00	2019-01-24	18:00	36	153
972	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILY-UP (400KV)II	DAILY	Balance stringing of earthwire between tower no. 667 to 669 of Ckt-II. & Twer No. 661 to 663 Ckt-I, Conductor replacement between tower no. 745 to S/S gantry R & B Phase of IICkt.	2019-01-21	09:00	2019-01-24	18:00	36	153
973	UPPTCL	UPPTCL	LINE	SULTANPUR (400KV)-AZAMGARH (400KV)	CONTINUOUS	Erection of LILO Tower No. 196 of under construction LILO of Sultanpur - Azamgarh line at Tanda Thermal Stage-II (continuous basis)	2019-01-04	08:00	2019-01-09	18:00	130	153
974	UPPTCL	UPPTCL	LINE	LUCKNOW-Kursi Road (400KV) PG-SULTANPUR (400KV)	DAILY	Line maintenance and other associated works (daily basis)	2019-01-21	08:00	2019-01-23	18:00	30	153
975	UPPTCL	UPPTCL	LINE	OBRA (400KV)-SULTANPUR (400KV)	DAILY	Disc cleaning ,Line maintenance and other associated works (daily basis)	2019-01-16	08:00	2019-01-18	18:00	30	151
976	UPPTCL	UPPTCL	LINE	PANKI KANPUR (400KV)-ALIGARH (400KV)	DAILY	Routine Testing and other maintenance work	2019-01-12	08:00	2019-01-12	17:00	9	152
977	UPPTCL	UPPTCL	LINE	REWA ROAD (400KV)-PANKI KANPUR (400KV)	CONTINUOUS	"Replacement of 400 KV CVT and 400 KV Transfer Bus Pantograph Isolator"	2019-01-22	08:00	2019-01-26	17:00	105	152
978	UPPTCL	UPPTCL	LINE	ALIGARH (400KV)-SIKANDRABAD (400KV)1	DAILY	Disc Replacement by polymer string	2019-01-07	08:00	2019-01-11	18:00	50	151

979	UPPTCL	UPPTCL	LINE	ALIGARH (400KV)- SIKANDRABAD (400KV)2	DAILY	Disc Replacement by polymer string	2019-01-12	08:00	2019-01-16	18:00	50	151
980	UPPTCL	UPPTCL	LINE	GAZIPUR (220KV)- NOIDA SECTOR 20 (220KV)	CONTINUOUS	Connecting LLO at 220 kV S/S Sec-38A (Botanical Garden) Noida.	2019-01-20	06:00	2019-01-30	18:00	252	153
981	UPPTCL	POWERGRID	LINE	KANPUR (400KV)- PANKI KANPUR (400KV)I	DAILY	Routine Testing and other maintenance work	2019-01-04	08:00	2019-01-04	17:00	9	153
982	UPPTCL	POWERGRID	LINE	KANPUR (400KV)- PANKI KANPUR (400KV)II	DAILY	Replacement of CVT Jumpers	2019-01-10	08:00	2019-01-10	17:00	9	153
983	UPPTCL	UPPTCL	LINE	ORAI (400KV)- PARICHA TPS (400KV)II	DAILY	For routine maintenance of Bay	2019-01-17	09:00	2019-01-17	19:00	10	-
984	UPPTCL	UPPTCL	LINE	MATHURA (400KV)- MURADNAGAR (400KV)1	DAILY	Tightening of Jumpers of Line	2019-01-30	08:00	2019-01-30	19:00	11	152
985	UPPTCL	UPPTCL	REACTOR	REACTOR MORADABAD (400KV)/50.00	CONTINUOUS	For dismantling, erection & commissioning of 50MVAR Bus Reactor & associated works.	2019-01-11	09:00	2019-01-30	18:00	465	151
986	UPPTCL	UPPTCL	REACTOR	REACTOR ORAI (400KV)/63.00	DAILY	For routine maintenance and Protection checking of T/F.	2019-01-09	09:00	2019-01-09	19:00	10	-
987	UPPTCL	UPPTCL	REACTOR	400KV, Line Reactor on 400 KV Aligarh- Panki Line at 400 KV S/S Aligarh/63.00	CONTINUOUS	(i) Annual Testing, (ii) Routine Maintenances	2019-01-02	08:00	2019-01-03	18:00	34	-