

PROPOSED OUTAGE FOR 156 OCC MEETING

| Sr.No | Request by | Element Owner | Element Type | Element Name | Mode | Reason | Outage Request | | | | Total Hours | Status | Last OCC Number |
|-------|------------|---------------|--------------|--|------------|--|----------------|-----------|------------|---------|-------------|---------|-----------------|
| | | | | | | | From Date | From Time | To Date | To Time | | | |
| 1 | K-THDC | THDC | GENCO | Koteshwar-U3/100 | CONTINUOUS | For Annual Maintenance of Unit 3 | 2019-03-18 | 09:30 | 2019-04-15 | 18:30 | 681 | PENDING | - |
| 2 | NTPC | NTPC | GENCO | Singrauli STPS-U4/200 | CONTINUOUS | Singrauli U#4-200 mw- for boiler license renewal | 2019-02-19 | 00:00 | 2019-02-22 | 23:59 | 95.98 | PENDING | - |
| 3 | NTPC | NTPC | GENCO | Singrauli STPS-U5/200 | CONTINUOUS | Singrauli U#5- 200 MW: Three days s/d required for CW Duct work | 2019-02-16 | 00:00 | 2019-02-18 | 23:59 | 71.98 | PENDING | - |
| 4 | NTPC | NTPC | GENCO | Singrauli STPS-U3/200 | CONTINUOUS | Singrauli U#3 : S/D REQUIRED FOR CW DUCT PILING WORK | 2019-02-08 | 00:00 | 2019-02-10 | 23:59 | 71.98 | PENDING | - |
| 5 | THDC INDIA | THDC | GENCO | Tehri-U1/250 | CONTINUOUS | Annual Maintenance of Unit#1 From: 11.03.2019 (09:00 Hrs) to 04.04.2019 (17:30 Hrs) | 2019-03-11 | 09:00 | 2019-04-04 | 17:30 | 584.5 | PENDING | 145 |
| 6 | POWERGRID | POWERGRID | BAY | 707 BAY (Main Bay of 765 KV Fatehpur-AGRA-1 Line) at fatehpur | DAILY | AMP and Tightening Work,at Fatehpur | 2019-03-06 | 09:30 | 2019-03-06 | 18:00 | 8.5 | PENDING | 153 |
| 7 | POWERGRID | POWERGRID | BAY | 708 BAY (765 KV Fatehpur Agra-1 TIE BAY), at Fatehpur | DAILY | AMP and Tightening Work,Fixing of rain canopy, at Fatehpur | 2019-03-07 | 09:30 | 2019-03-07 | 18:00 | 8.5 | PENDING | 154 |
| 8 | POWERGRID | POWERGRID | BAY | 701 BAY (Main bay of 765 KV Fatehpur Varanasi Line), at Fatehpur | DAILY | AMP and Tightening Work,at Fatehpur | 2019-03-01 | 09:30 | 2019-03-01 | 18:00 | 8.5 | PENDING | - |
| 9 | POWERGRID | POWERGRID | BAY | 706- 765kV ICT2 Main Bay , at Lucknow | DAILY | For AMP Work,at Lucknow | 2019-03-18 | 09:00 | 2019-03-19 | 18:00 | 18 | PENDING | 154 |
| 10 | POWERGRID | POWERGRID | BAY | 709- 765kV Bus Reactor Main Bay , at Lucknow | DAILY | For AMP Work,at Lucknow | 2019-03-01 | 09:00 | 2019-03-02 | 18:00 | 18 | PENDING | 154 |
| 11 | POWERGRID | POWERGRID | BAY | 765 KV ICT-1 Main Bay 703, at Agra HVDC | DAILY | For AMP testing , at Agra HVDC | 2019-03-26 | 08:00 | 2019-03-26 | 18:00 | 10 | PENDING | - |
| 12 | POWERGRID | POWERGRID | BAY | 765 KV ICT 2 Main Bay 706 , at Agra HVDC | DAILY | For AMP testing , at Agra HVDC | 2019-03-29 | 08:00 | 2019-03-29 | 18:00 | 10 | PENDING | - |
| 13 | POWERGRID | POWERGRID | BAY | 765kKV AJMER-I /MAIN BAY 713 CHITORGARH | DAILY | AMP work & to collect CT oil sample. | 2019-03-25 | 08:30 | 2019-03-25 | 10:30 | 2 | PENDING | 154 |
| 14 | POWERGRID | POWERGRID | BAY | 765kKV AJMER-II /MAIN BAY 710 CHITORGARH | DAILY | AMP work & to collect CT oil sample. | 2019-03-25 | 11:00 | 2019-03-25 | 13:00 | 2 | PENDING | 152 |
| 15 | POWERGRID | POWERGRID | BAY | 765KV AJMER-1 T/BAY 714 CHITORGARH | DAILY | AMP work & to collect CT oil sample. | 2019-03-26 | 09:00 | 2019-03-26 | 11:30 | 2.5 | PENDING | - |
| 16 | POWERGRID | POWERGRID | BAY | 765KV Ajmer-II T/Bay 711 at Chitorgarh | DAILY | 765KV Ajmer-II T/Bay 711 at Chitorgarh | 2019-03-26 | 11:00 | 2019-03-26 | 13:00 | 2 | PENDING | - |
| 17 | POWERGRID | POWERGRID | BAY | 765KV ICT-I M/BAY 706 CHITORGARH | DAILY | AMP & To collect CT oil sample . | 2019-03-27 | 09:30 | 2019-03-27 | 11:30 | 2 | PENDING | - |
| 18 | POWERGRID | POWERGRID | BAY | 765KV ICT-II M/BAY 709 CHITORGARH | DAILY | AMP & To collect CT oil sample | 2019-03-27 | 11:30 | 2019-03-27 | 13:00 | 1.5 | PENDING | 152 |
| 19 | POWERGRID | POWERGRID | BAY | 765 KV 240MVAR B/R-1 M/BAY CB 712 CHITORGARH | DAILY | AMP & To collect CT oil sample | 2019-03-27 | 13:00 | 2019-03-27 | 15:00 | 2 | PENDING | 154 |
| 20 | POWERGRID | POWERGRID | BAY | 765KV Banaskantha -1 M/bay 707 at chitorgarh | DAILY | To collect CT oil sample | 2019-03-25 | 13:30 | 2019-03-25 | 15:30 | 2 | PENDING | - |
| 21 | POWERGRID | POWERGRID | BAY | 765KV Banaskantha -2 M/bay 704 at chitorgarh | DAILY | To collect CT oil sample | 2019-03-25 | 14:30 | 2019-03-25 | 16:30 | 2 | PENDING | - |
| 22 | POWERGRID | POWERGRID | BAY | 765KV Banaskantha -1 T/bay 708 at chitorgarh | DAILY | To collect CT oil sample | 2019-03-26 | 12:30 | 2019-03-26 | 14:30 | 2 | PENDING | - |
| 23 | POWERGRID | POWERGRID | BAY | 765KV Banaskantha -2 T/bay 705 at chitorgarh | DAILY | To collect CT oil sample | 2019-03-26 | 14:30 | 2019-03-26 | 16:30 | 2 | PENDING | - |
| 24 | POWERGRID | POWERGRID | BAY | 765 KV 709 Bay (ICT-2 Main Bay),at Balia | DAILY | Annual Maintenance,at Balia | 2019-03-08 | 09:30 | 2019-03-09 | 18:00 | 17 | PENDING | - |
| 25 | POWERGRID | POWERGRID | BAY | 765 kv 712 Bay (ICT-1 Main Bay),at Balia | DAILY | Annual Maintenance,at Balia | 2019-03-11 | 09:30 | 2019-03-12 | 18:00 | 17 | PENDING | - |
| 26 | POWERGRID | POWERGRID | BAY | 765 kv Bhiwani Main Bay 710 at Moga | DAILY | For AMP Works. (Revised from 154 OCC) | 2019-03-04 | 09:30 | 2019-03-05 | 17:30 | 16 | PENDING | 154 |
| 27 | POWERGRID | POWERGRID | BAY | 765 kv Bhiwani & ICT-2 Tie Bay 711 at Moga | DAILY | For AMP Works. (Revised from 154 OCC) | 2019-03-06 | 09:30 | 2019-03-07 | 17:30 | 16 | PENDING | - |
| 28 | POWERGRID | POWERGRID | BAY | 765 kv ICT-2 Main Bay 712 at Moga | DAILY | For AMP Works. (Revised from 154 OCC) | 2019-03-08 | 09:30 | 2019-03-09 | 17:30 | 16 | PENDING | 154 |

| | | | | | | | | | | | | | |
|----|-----------|-----------|------|---|-------|--|------------|-------|------------|-------|-----|---------|-----|
| 29 | POWERGRID | POWERGRID | BAY | 765kV Bus Reactor-I Tie Bay at Moga | DAILY | For AMP Works. (Revised from 154 OCC) | 2019-03-11 | 09:30 | 2019-03-12 | 17:30 | 16 | PENDING | 155 |
| 30 | POWERGRID | POWERGRID | BAY | 765kV Bus Reactor-II Tie Bay at Moga | DAILY | For AMP Works. (Revised from 154 OCC) | 2019-03-13 | 09:30 | 2019-03-14 | 17:30 | 16 | PENDING | 155 |
| 31 | POWERGRID | POWERGRID | BUS | Bus-1 BAREILY-PG (765 KV) | DAILY | 765 KV Bus-1, FOR AMP WORK , at Bareilly | 2019-03-08 | 10:00 | 2019-03-08 | 17:00 | 7 | PENDING | 155 |
| 32 | POWERGRID | POWERGRID | BUS | 765 KV Bus-1, at fatehpur | DAILY | 765 KV Bus-1, AMP and Tightening Work,Fixing of rain canopy , at Fatehpur | 2019-03-08 | 09:30 | 2019-03-08 | 18:00 | 8.5 | PENDING | 153 |
| 33 | POWERGRID | POWERGRID | BUS | 765 KV Bus-2, at Fatehpur | DAILY | 765 KV Bus-2, AMP and Tightening Work,at Fatehpur | 2019-03-11 | 09:30 | 2019-03-11 | 18:00 | 8.5 | PENDING | - |
| 34 | POWERGRID | POWERGRID | BUS | 765 KV Bus-2, at Bareilly | DAILY | 765 KV Bus-2, FOR AMP WORK , at Bareilly | 2019-03-09 | 10:00 | 2019-03-09 | 17:00 | 7 | PENDING | - |
| 35 | POWERGRID | POWERGRID | BUS | 765 KV Bus-2, at Agra | DAILY | 765 KV Bus-2, For Polymer anchoring work on 06 nos. Isolators of 02 nos. future bays , at Agra HVDC | 2019-03-06 | 08:00 | 2019-03-09 | 18:00 | 40 | PENDING | 145 |
| 36 | POWERGRID | POWERGRID | BUS | 765KV BUS-I BHIWANI | DAILY | For RTV Coating Work. | 2019-03-01 | 08:00 | 2019-03-05 | 18:00 | 50 | PENDING | 151 |
| 37 | POWERGRID | POWERGRID | BUS | 765KV BUS-II AT BHIWANI | DAILY | For RTV Coating Work | 2019-03-06 | 08:30 | 2019-03-10 | 18:30 | 50 | PENDING | 152 |
| 38 | POWERGRID | POWERGRID | BUS | 765KV BUS-I MEERUT | DAILY | For RTV coating on BPIs | 2019-03-14 | 09:00 | 2019-03-14 | 18:00 | 9 | PENDING | 154 |
| 39 | POWERGRID | POWERGRID | BUS | 765KV BUS-II MEERUT | DAILY | For RTV coating on BPIs | 2019-03-15 | 08:00 | 2019-03-16 | 18:00 | 20 | PENDING | 154 |
| 40 | POWERGRID | POWERGRID | BUS | 765KV BUS-I AJMER | DAILY | Construction activities of 765 KV Ajmer- Bikaner Bays Extension work along with 765 KV Ajmer- Chittorgarh line-2 shutdown | 2019-02-21 | 08:00 | 2019-02-21 | 18:00 | 10 | PENDING | 155 |
| 41 | POWERGRID | POWERGRID | ICT | ICT -I AGRA-PG (765KV)(POWERGRID)/1500 | DAILY | 765KV ICT -1 .For Rain Canopy installation work and twin conductor neutral arrangement, at Agra HVDC | 2019-03-01 | 09:00 | 2019-03-01 | 18:00 | 9 | PENDING | 150 |
| 42 | POWERGRID | POWERGRID | ICT | ICT01 MEERUT (765KV)(POWERGRID)/1500 | DAILY | For RTV coating on BPIs | 2019-03-18 | 08:30 | 2019-03-20 | 18:30 | 30 | PENDING | 151 |
| 43 | POWERGRID | POWERGRID | ICT | ICT02 MEERUT (765KV)(POWERGRID)/1500 | DAILY | For RTV coating on BPIs | 2019-03-21 | 09:00 | 2019-03-23 | 18:00 | 27 | PENDING | 152 |
| 44 | POWERGRID | POWERGRID | ICT | ICTI BALIA (765KV)(POWERGRID)/1500 | DAILY | 765kV ICT-1 Annual Maintenance, at Balia | 2019-03-01 | 09:30 | 2019-03-01 | 18:00 | 8.5 | PENDING | - |
| 45 | POWERGRID | POWERGRID | ICT | ICT02 BALIA (765KV)(POWERGRID)/1500 | DAILY | 765kV ICT-2 Annual Maintenance,at Balia | 2019-03-05 | 09:30 | 2019-03-05 | 18:00 | 8.5 | PENDING | - |
| 46 | POWERGRID | POWERGRID | LINE | FATEHPUR-PG (765 KV)-SASARAM-ER (765KV) | DAILY | Strengthening of balance of suspension towers delta configuration (419 Nos.) | 2019-03-18 | 08:00 | 2019-03-22 | 18:00 | 50 | PENDING | 153 |
| 47 | POWERGRID | POWERGRID | LINE | LUCKNOW(765 KV)-PG-BAREILY-PG (765 KV) | DAILY | FOR AMP Work, at Bareilly | 2019-03-01 | 10:00 | 2019-03-01 | 17:00 | 7 | PENDING | 155 |
| 48 | POWERGRID | POWERGRID | LINE | VARANASI (765KV)-KANPUR GIS (765KV)II | DAILY | For retring of broken E/W between tower location no. 700-702 & for replacement of damage polymer insulator at tower location no . 568, at Fatehpur | 2019-03-24 | 08:30 | 2019-03-25 | 18:00 | 19 | PENDING | 152 |
| 49 | POWERGRID | POWERGRID | LINE | VARANASI (765KV)-FATEHPUR-PG (765 KV) | DAILY | For reactivation of bend leg at tower location no . 877 (A+0), at Fatehpur | 2019-03-29 | 09:30 | 2019-03-29 | 18:00 | 8.5 | PENDING | 155 |
| 50 | POWERGRID | POWERGRID | LINE | Orai (765KV)-JABALPURI1 | DAILY | Oil Sample collection from Bushing for DGA on urgent basis as Warranty period of newly commissioned Line Reactor is about to end., at Orai | 2019-03-01 | 09:00 | 2019-03-01 | 12:00 | 3 | PENDING | - |
| 51 | POWERGRID | POWERGRID | LINE | Orai (765KV)-JABALPURI2 | DAILY | Oil Sample collection from Bushing for DGA on urgent basis as Warranty period of newly commissioned Line Reactor is about to end., at Orai | 2019-03-01 | 14:00 | 2019-03-01 | 17:00 | 3 | PENDING | - |
| 52 | POWERGRID | POWERGRID | LINE | Orai (765KV)-SATNAS/C | DAILY | Oil Sample collection from Bushing for DGA on urgent basis as Warranty period of newly commissioned Line Reactor is about to end., at Orai | 2019-03-02 | 09:00 | 2019-03-02 | 12:00 | 3 | PENDING | - |
| 53 | POWERGRID | POWERGRID | LINE | Orai (765KV)-ALIGARH-PG (765KV)I | DAILY | Oil Sample collection from Bushing for DGA on urgent basis as Warranty period of newly commissioned Line Reactor is about to end., at Orai | 2019-03-04 | 09:00 | 2019-03-04 | 14:00 | 5 | PENDING | - |
| 54 | POWERGRID | POWERGRID | LINE | Orai (765KV)-ALIGARH-PG (765KV)II | DAILY | Oil Sample collection from Bushing for DGA on urgent basis as Warranty period of newly commissioned Line Reactor is about to end., at Orai | 2019-03-04 | 14:00 | 2019-03-04 | 17:00 | 3 | PENDING | - |
| 55 | POWERGRID | POWERGRID | LINE | BAREILY-PG (400KV)-BAREILY-PG (765 KV)I | DAILY | FOR AMP Work , at Bareilly | 2019-03-05 | 10:00 | 2019-03-05 | 17:00 | 7 | PENDING | 151 |
| 56 | POWERGRID | POWERGRID | LINE | BAREILY-PG (400KV)-BAREILY-PG (765 KV)II | DAILY | FOR AMP Work, at Bareilly | 2019-03-06 | 10:00 | 2019-03-06 | 17:00 | 7 | PENDING | 151 |
| 57 | POWERGRID | POWERGRID | LINE | LUCKNOW-Kursi Road (400KV) PG-LUCKNOW(765 KV)-PGI | DAILY | For AMP Work,at Lucknow | 2019-03-15 | 09:00 | 2019-03-15 | 18:00 | 9 | PENDING | 154 |

| | | | | | | | | | | | | | |
|----|-----------|-----------|---------|---|------------|--|------------|-------|------------|-------|-----|---------|-----|
| 58 | POWERGRID | POWERGRID | LINE | LUCKNOW-Kursi Road (400KV) PG-LUCKNOW(765 KV)-PGII | DAILY | For AMP Work,at Lucknow | 2019-03-16 | 09:00 | 2019-03-16 | 18:00 | 9 | PENDING | 154 |
| 59 | POWERGRID | POWERGRID | LINE | MOGA(765KV)-BHIWANI-PG (765 KV) | DAILY | 'For RTV coating on BPIs and line maintenance work | 2019-03-25 | 09:00 | 2019-03-25 | 18:00 | 9 | PENDING | 155 |
| 60 | POWERGRID | POWERGRID | LINE | MEERUT (765KV)-BHIWANI-PG (765 KV) | DAILY | 'For RTV coating on BPIs and line maintenance work | 2019-03-19 | 09:00 | 2019-03-19 | 18:00 | 9 | PENDING | 155 |
| 61 | POWERGRID | POWERGRID | LINE | MEERUT (765KV)-BHIWANI-PG (765 KV) | DAILY | For Tower Strengthening work | 2019-03-11 | 09:00 | 2019-03-18 | 18:00 | 72 | PENDING | 155 |
| 62 | POWERGRID | POWERGRID | LINE | MEERUT (765KV)-GREATER NOIDA(765 KV) | DAILY | 'For RTV coating on BPIs and line maintenance work | 2019-03-12 | 09:00 | 2019-03-12 | 18:00 | 9 | PENDING | 154 |
| 63 | POWERGRID | POWERGRID | LINE | AGRA-PG (765KV)-JHATIKALA(765 KV) | CONTINUOUS | 'For diversion work due to DFCC | 2019-03-11 | 09:00 | 2019-03-25 | 18:00 | 345 | PENDING | 155 |
| 64 | POWERGRID | POWERGRID | LINE | BHIWANI-PG (765 KV)-PHAGI (765KV)1 | DAILY | 'For Pre-summer line maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening work. | 2019-03-05 | 08:30 | 2019-03-08 | 18:30 | 40 | PENDING | 152 |
| 65 | POWERGRID | POWERGRID | LINE | BHIWANI-PG (765 KV)-PHAGI (765KV)2 | DAILY | 'For Pre-summer line maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening work. | 2019-03-15 | 09:00 | 2019-03-18 | 18:00 | 36 | PENDING | 151 |
| 66 | POWERGRID | POWERGRID | LINE | JHATIKALA(765 KV)-BHIWANI-PG (765 KV) | DAILY | 'For Pre-summer line maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening work. | 2019-03-24 | 08:00 | 2019-03-27 | 18:00 | 40 | PENDING | 151 |
| 67 | POWERGRID | POWERGRID | LINE | PHAGI (765KV)-GWALIOR-WR (765KV)1 | DAILY | For Replacement of PLCC card & its related WORK.S/D request by WR | 2019-03-07 | 10:00 | 2019-03-07 | 18:00 | 8 | PENDING | 154 |
| 68 | POWERGRID | POWERGRID | LINE | CHITTORGARH(765KV)-AJMER(765KV)II | DAILY | Construction activities of 765 KV Ajmer- Bikaner Bays Extension work along with 765KV Bus-1 Ajmer | 2019-02-21 | 08:30 | 2019-02-21 | 18:30 | 10 | PENDING | 151 |
| 69 | POWERGRID | POWERGRID | LINE | VARANASI (765KV)-KANPUR GIS (765KV)I | DAILY | Strengthening of towers (326 Nos.) | 2019-03-01 | 08:00 | 2019-03-02 | 18:00 | 20 | PENDING | 152 |
| 70 | POWERGRID | POWERGRID | LINE | VARANASI (765KV)-KANPUR GIS (765KV)II | DAILY | Strengthening of towers (326 Nos.) | 2019-03-04 | 08:00 | 2019-03-05 | 18:00 | 20 | PENDING | 152 |
| 71 | POWERGRID | POWERGRID | LINE | AGRA-PG (765KV)-FATEHPUR-PG (765 KV)I | DAILY | Strengthening of towers (210 Nos.) | 2019-03-06 | 08:00 | 2019-03-08 | 18:00 | 30 | PENDING | 155 |
| 72 | POWERGRID | POWERGRID | LINE | AGRA-PG (765KV)-FATEHPUR-PG (765 KV)II | DAILY | Strengthening of towers (150 Nos.) | 2019-03-11 | 08:00 | 2019-03-13 | 18:00 | 30 | PENDING | 155 |
| 73 | POWERGRID | POWERGRID | LINE | Orai (765KV)-JABALPUR1 | DAILY | For Fine tuning of CSD relay available for associated Line Reactor through on Line switching , Requested by WR-1 Barodra | 2019-03-07 | 10:00 | 2019-03-07 | 18:00 | 8 | PENDING | - |
| 74 | POWERGRID | POWERGRID | LINE | Orai (765KV)-JABALPUR2 | DAILY | For Fine tuning of CSD relay available for associated Line Reactor through on Line switching , Requested by ER-1 Barodra | 2019-03-08 | 10:00 | 2019-03-08 | 18:00 | 8 | PENDING | - |
| 75 | POWERGRID | POWERGRID | LINE | AGRA-PG (765KV)-GWALIOR-WR (765KV)I | DAILY | to Attend shut down nature defects like fixing of arching horn, garding ring etc, Requested by ER-1 Barodra | 2019-03-12 | 10:00 | 2019-03-12 | 18:00 | 8 | PENDING | 155 |
| 76 | POWERGRID | POWERGRID | LINE | AGRA-PG (765KV)-GWALIOR-WR (765KV)II | DAILY | to Attend shut down nature defects like fixing of arching horn, garding ring etc and PLCC works, Requested by WR - 1 , Barodra | 2019-03-13 | 08:00 | 2019-03-13 | 18:00 | 10 | PENDING | 155 |
| 77 | POWERGRID | POWERGRID | LINE | Orai (765KV)-SATNAS/C | DAILY | Installation of BPI, Requested by WR-1 Barodra | 2019-03-19 | 09:00 | 2019-03-20 | 18:00 | 18 | PENDING | - |
| 78 | POWERGRID | POWERGRID | LINE | Orai (765KV)-GWALIOR-WR (765KV)S/C | DAILY | PLCC works, Requested by ER-1 Barodra | 2019-03-27 | 10:00 | 2019-03-27 | 18:00 | 8 | PENDING | 155 |
| 79 | POWERGRID | POWERGRID | REACTOR | REACTOR(S) MEERUT (765KV)/240.00 | DAILY | For RTV coating on BPIs. | 2019-03-13 | 08:30 | 2019-03-13 | 18:30 | 10 | PENDING | - |
| 80 | POWERGRID | POWERGRID | REACTOR | REACTOR-I BHIWANI-PG 765KV/240.00 | DAILY | AMP work. | 2019-03-18 | 08:00 | 2019-03-18 | 18:00 | 10 | PENDING | 155 |
| 81 | POWERGRID | POWERGRID | REACTOR | REACTOR-II BHIWANI-PG (765 KV)/240.00 | DAILY | AMP work. | 2019-03-19 | 08:00 | 2019-03-19 | 18:00 | 10 | PENDING | 155 |
| 82 | POWERGRID | POWERGRID | REACTOR | 240MVAR S/R 765 KV Chitorgarh-1 at Ajmer/240.00 | DAILY | Amp Work of Line reactor & its associated bay element.Line will remain in service without its reactor.Associated R/bay 703 will be in outage. | 2019-03-13 | 09:30 | 2019-03-14 | 18:30 | 18 | PENDING | - |
| 83 | POWERGRID | POWERGRID | REACTOR | 240MVAR S/R 765 KV Chitorgarh-2 at Ajmer/240.00 | DAILY | Amp Work of Line reactor & its associated bay element.Line will remain in service without its reactor and associated R/bay 706 will be in outage | 2019-03-18 | 08:00 | 2019-03-19 | 18:00 | 20 | PENDING | - |
| 84 | POWERGRID | POWERGRID | REACTOR | REACTOR- I(S) BALIA (765KV)/240.00 | DAILY | 765 KV Bus Reactor-1, Annul Mantinace , at Balia | 2019-03-25 | 09:30 | 2019-03-25 | 18:00 | 8.5 | PENDING | - |
| 85 | POWERGRID | POWERGRID | REACTOR | Reactor II BALIA (765KV)/240.00 | DAILY | 765 KV Bus Reactor-2, Annul Maintenance , at Balia | 2019-03-26 | 09:30 | 2019-03-26 | 18:00 | 8.5 | PENDING | - |
| 86 | RRVPN | RRVPN | BAY | 704-52-B Circuit Braeker on 765/400kV ICT-1 at 765kV GSS Anta | DAILY | FOR 1st Quarter maintenance & TAKEN CB timming | 2019-03-05 | 09:00 | 2019-03-05 | 18:00 | 9 | PENDING | 149 |

| | | | | | | | | | | | | | |
|-----|--------|--------|---------|--|------------|--|------------|-------|------------|-------|------|---------|-----|
| 87 | RRVFN | RRVFN | BAY | 705-52 T, Tie CB of ICT-II & 765KV PHAGI-2 LINE AT 765KV GSS ANTA | DAILY | FOR 1st Quarter maintenance & TAKEN CB timing | 2019-03-14 | 09:00 | 2019-03-14 | 18:00 | 9 | PENDING | 151 |
| 88 | RRVFN | RRVFN | BAY | 706-52-B Circuit breaker ov 765/400kv ICT-III at 765kv GSS Anta. | DAILY | FOR 1st Quarter maintenance & TAKEN CB timing | 2019-03-26 | 09:00 | 2019-03-26 | 18:00 | 9 | PENDING | 149 |
| 89 | RRVFN | RRVFN | BAY | 800kv Tie CB (701-52T) for ICT-1/Bhiwani-2 line at 765kv GSS Phagi | DAILY | 1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors. | 2019-03-12 | 10:00 | 2019-03-13 | 18:00 | 16 | PENDING | 154 |
| 90 | RRVFN | RRVFN | BAY | 705-52A CB for 3*80MVAR BUS REACTOR AT 765KV GSS PHAGI | DAILY | 1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors. | 2019-03-26 | 10:00 | 2019-03-27 | 18:00 | 16 | PENDING | 148 |
| 91 | RRVFN | RRVFN | BAY | 705-52-B CB on 765 kv 1500 MVA ICT BANK-II at 765 kv GSS Anta | DAILY | FOR 1st Quarter maintenance & TAKEN CB timing | 2019-03-13 | 09:00 | 2019-03-13 | 18:00 | 9 | PENDING | 149 |
| 92 | RRVFN | RRVFN | BAY | 705-52A CB of 765kv Anta-Phagi-II at 765kv GSS Anta | DAILY | FOR 1st Quarter maintenance & TAKEN CB timing | 2019-03-06 | 09:00 | 2019-03-06 | 18:00 | 9 | PENDING | - |
| 93 | RRVFN | RRVFN | BAY | 706-52T Tie CB of 3*500MVA ICT-3 at 765kv GSS Anta | DAILY | FOR 1st Quarter maintenance & TAKEN CB timing | 2019-03-27 | 09:00 | 2019-03-27 | 18:00 | 9 | PENDING | - |
| 94 | RRVFN | RRVFN | BAY | 800kv CB (705-52T) for 765kv 3*80MVAR Bus reactor at 765kv GSS Phagi | DAILY | 1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors. | 2019-03-14 | 10:00 | 2019-03-15 | 18:00 | 16 | PENDING | - |
| 95 | RRVFN | RRVFN | ICT | ICT02 PHAGI (765KV)(RRVFN)/1500 | DAILY | 1. Maintenance of Transformers. 2. Tightening of clamps and connectors. 3.To connect the R-Phase Transformer in circuit of ICT-2 in place of spare Transformer. | 2019-03-11 | 09:00 | 2019-03-11 | 19:00 | 10 | PENDING | 145 |
| 96 | RRVFN | RRVFN | LINE | ANTA(765KV)-PHAGI (765KV)I | DAILY | Disc Replacement at Loc No 257 (D+0) | 2019-03-06 | 08:00 | 2019-03-07 | 18:00 | 20 | PENDING | 152 |
| 97 | UPPTCL | UPPTCL | ICT | ICT03 UNNAO (765KV)(UPPTCL)/1000 | DAILY | Commissioning of CSD relay | 2019-03-26 | 08:00 | 2019-03-27 | 18:00 | 20 | PENDING | 155 |
| 98 | UPPTCL | UPPTCL | ICT | 765/400KV 1500MVA ICT-I at Fatehabad S/S/1500MVA | DAILY | Spare ICT charging By PGCIL | 2019-03-11 | 08:00 | 2019-03-13 | 18:00 | 30 | PENDING | 155 |
| 99 | UPPTCL | UPPTCL | ICT | 765/400KV 1500MVA ICT-II at Fatehabad S/S/1500MVA | DAILY | Spare ICT charging and CSD commissioning of 414 bay By PGCIL | 2019-03-14 | 08:00 | 2019-03-16 | 18:00 | 30 | PENDING | 155 |
| 100 | UPPTCL | UPPTCL | ICT | ICT -2 GREATER NOIDA 765kv/3x500 MVA | DAILY | To rectify OLTC issue in one phase of 3-phase ICT-2 | 2019-03-18 | 09:00 | 2019-03-18 | 10:00 | 1 | PENDING | 155 |
| 101 | UPPTCL | UPPTCL | ICT | ICT -2 GREATER NOIDA 765kv/3x500 MVA | DAILY | To rectify OLTC issue in one phase of 3-phase ICT-2 | 2019-03-20 | 09:00 | 2019-03-20 | 10:00 | 1 | PENDING | 155 |
| 102 | UPPTCL | UPPTCL | LINE | ANPARA-C (765KV)-UNNAO (765KV) | DAILY | To attend oil leakage in R-phase of 3X110 MVAR Anpara-C line reactor | 2019-03-26 | 08:00 | 2019-03-27 | 18:00 | 20 | PENDING | 152 |
| 103 | UPPTCL | UPPTCL | LINE | LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV)II | CONTINUOUS | For attending ground clearance problem at 765 KV Fatehabad-Lalitpur Ckt-II from tower no- 560 to 572 by PGCIL | 2019-03-11 | 08:00 | 2019-03-16 | 18:00 | 130 | PENDING | 155 |
| 104 | UPPTCL | UPPTCL | LINE | GREATER NOIDA(765 KV)-HAPUR | DAILY | Replenishment cross arm of tower no. -157, 158, 161, 163, 167, 171, 172, 175, 180, 182 | 2019-03-26 | 09:00 | 2019-03-26 | 17:00 | 8 | PENDING | 154 |
| 105 | UPPTCL | UPPTCL | LINE | GREATER NOIDA(765 KV)-MAINPURI-UP (765KV) | DAILY | Replenishment cross arm of tower no. - 82, 87, 58, 51, 11, 12, 38, 34, 02, 05, 12, 67, 40, 39 | 2019-03-28 | 08:00 | 2019-03-29 | 18:00 | 20 | PENDING | 155 |
| 106 | UPPTCL | UPPTCL | LINE | ANPARA-C (765KV)-ANPARA -D (765KV) | CONTINUOUS | For Stringing of 765 KV Anpara D - Jhansi line | 2019-03-01 | 08:00 | 2019-03-03 | 18:00 | 58 | PENDING | - |
| 107 | UPPTCL | UPPTCL | LINE | FATEHBAD_AGRA(765KV)-MATHURA (400KV)II | DAILY | Tightening of jumper and replacement of damage jumper and other line maintenance work | 2019-03-06 | 08:00 | 2019-03-09 | 18:00 | 40 | PENDING | 152 |
| 108 | UPPTCL | UPPTCL | REACTOR | 765kv Bus reactor at Fatehabad S/S/80.00 | DAILY | Charging of Spare Bus reactor after replacement of BPI by PGCIL | 2019-03-17 | 08:00 | 2019-03-19 | 18:00 | 30 | PENDING | 155 |
| 109 | ADHPL | ADHPL | LINE | NALLAGARH (220KV)-CHHAUR (220KV) | DAILY | Preventive maintenance work of the 220kv Trans.Line.which includes tightening of tower jumpers,checking and rectification of vibration dampers, arcing horns,tightening of tower body bolt/nuts,inspection & cleaning of insulator strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 2019-03-01 | 11:00 | 2019-03-17 | 16:30 | 93.5 | PENDING | 155 |

| | | | | | | | | | | | | | |
|-----|-------|-----------|------|---|-------|---|------------|-------|------------|-------|----|---------|-----|
| 110 | ADHPL | ADHPL | LINE | AD HYDRO (220KV)-NALLAGARH (220KV) | DAILY | After snow maintenance of 220KV switchyard(Prini) equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers,checking and rectification of vibration dampers, arcing horns,tightening of tower body bolt/nuts,inspection & cleaning of insulator strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 2019-03-18 | 09:00 | 2019-03-25 | 17:00 | 64 | PENDING | 154 |
| 111 | ADHPL | ADHPL | LINE | AD HYDRO (220KV)-PHOZAL (220KV) | DAILY | After snow maintenance of 220KV switchyard(Prini) equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers,checking and rectification of vibration dampers, arcing horns,tightening of tower body bolt/nuts,inspection & cleaning of insulator strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 2019-03-18 | 09:00 | 2019-03-25 | 17:00 | 64 | PENDING | 152 |
| 112 | ADHPL | ADHPL | LINE | NALLAGARH (220KV)-CHHAUR (220KV) | DAILY | Preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers,checking and rectification of vibration dampers, arcing horns,tightening of tower body bolt/nuts,inspection & cleaning of insulator strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any. | 2019-03-26 | 11:00 | 2019-03-31 | 16:30 | 33 | PENDING | 155 |
| 113 | BBMB | BBMB | BUS | 400KV Bus-1 at Panipat | DAILY | half yearly mtc of bay equipments | 2019-03-12 | 08:00 | 2019-03-12 | 17:00 | 9 | PENDING | 153 |
| 114 | BBMB | BBMB | BUS | 400 KV Bus-2 at Panipat | DAILY | Half yearly mtc. of bay equipments. | 2019-03-18 | 08:00 | 2019-03-18 | 17:00 | 9 | PENDING | 153 |
| 115 | BBMB | BBMB | ICT | ICT PANIPAT BBMB (400KV)(BBMB)/450 | DAILY | Half yearly mtc. of bay equipments. | 2019-03-05 | 08:00 | 2019-03-05 | 17:00 | 9 | PENDING | 151 |
| 116 | BBMB | POWERGRID | ICT | ICT02 PANIPAT-PG (400KV)(POWERGRID)/450 | DAILY | Half yearly mtc. of bay equipments. | 2019-03-07 | 08:00 | 2019-03-07 | 17:00 | 9 | PENDING | 151 |
| 117 | BBMB | BBMB | LINE | PANIPAT BBMB (220KV)-NARELA (220KV)1 | DAILY | Half yearly mtc. of bay equipments. | 2019-03-20 | 08:00 | 2019-03-20 | 17:00 | 9 | PENDING | 154 |
| 118 | BBMB | BBMB | LINE | PANIPAT BBMB (220KV)-NARELA (220KV)2 | DAILY | Half yearly mtc. of bay equipments. | 2019-03-22 | 08:00 | 2019-03-22 | 17:00 | 9 | PENDING | 154 |
| 119 | BBMB | BBMB | LINE | PANIPAT BBMB (220KV)-NARELA (220KV)3 | DAILY | Half yearly mtc. of bay equipments. | 2019-03-15 | 11:00 | 2019-03-15 | 17:00 | 6 | PENDING | 155 |
| 120 | BBMB | BBMB | LINE | PANIPAT BBMB (220KV)-CHARKHI DADRI (220KV) | DAILY | Half yearly mtc. of bay equipments. | 2019-03-25 | 08:00 | 2019-03-25 | 17:00 | 9 | PENDING | 154 |
| 121 | BBMB | BBMB | LINE | DHULKOTE (220KV)-PANIPAT BBMB (220KV)I | DAILY | Half yearly mtc. of bay equipments. | 2019-03-28 | 08:00 | 2019-03-28 | 17:00 | 9 | PENDING | 152 |
| 122 | BBMB | BBMB | LINE | DHULKOTE (220KV)-PANIPAT BBMB (220KV)II | DAILY | Half yearly mtc. of bay equipments. | 2019-03-29 | 08:00 | 2019-03-29 | 17:00 | 9 | PENDING | 152 |
| 123 | BBMB | HVPNL | LINE | PANIPAT BBMB (220KV)-PANIPAT THERMAL POWER STATIONI | DAILY | Half yearly mtc. of bay equipments. | 2019-03-27 | 08:00 | 2019-03-27 | 17:00 | 9 | PENDING | 152 |
| 124 | BBMB | HVPNL | LINE | PANIPAT BBMB (220KV)-PANIPAT THERMAL POWER STATIONII | DAILY | Half yearly mtc. of bay equipments. | 2019-03-26 | 08:00 | 2019-03-26 | 17:00 | 9 | PENDING | 152 |
| 125 | BBMB | HVPNL | LINE | PANIPAT BBMB (220KV)-PANIPAT THERMAL POWER STATIONIII | DAILY | Half yearly mtc. of bay equipments. | 2019-03-14 | 08:00 | 2019-03-14 | 17:00 | 9 | PENDING | 153 |
| 126 | BBMB | HVPNL | LINE | PANIPAT BBMB (220KV)-PANIPAT THERMAL POWER STATIONIV | DAILY | Half yearly mtc. of bay equipments. | 2019-03-12 | 08:00 | 2019-03-12 | 17:00 | 9 | PENDING | 153 |
| 127 | BBMB | HVPNL | LINE | PANIPAT BBMB (220KV)-CHAJJPURI | DAILY | Half yearly mtc. of bay equipments. | 2019-03-06 | 08:00 | 2019-03-06 | 17:00 | 9 | PENDING | 152 |
| 128 | BBMB | HVPNL | LINE | PANIPAT BBMB (220KV)-CHAJJPURII | DAILY | Half yearly mtc. of bay equipments. | 2019-03-08 | 08:00 | 2019-03-08 | 17:00 | 9 | PENDING | 151 |
| 129 | BBMB | RRVFN | LINE | CHARKHI DADRI (220KV)-KHETRI (220KV)1 | DAILY | Half yearly mtc. of bay equipments. | 2019-03-13 | 08:00 | 2019-03-13 | 17:00 | 9 | PENDING | 154 |
| 130 | BBMB | RRVFN | LINE | CHARKHI DADRI (220KV)-KHETRI (220KV)2 | DAILY | Half yearly mtc. of bay equipments. | 2019-03-14 | 08:00 | 2019-03-14 | 17:00 | 9 | PENDING | 154 |

| | | | | | | | | | | | | | |
|-----|--|--|------|---|------------|--|------------|-------|------------|-------|------|---------|-----|
| 131 | BBMB | BBMB | LINE | BHIWANI BBMB (220KV)-CHARKHI DADRI (220KV)1 | DAILY | Half yearly mtc. of bay equipments. | 2019-03-18 | 08:00 | 2019-03-18 | 17:00 | 9 | PENDING | 154 |
| 132 | BBMB | BBMB | LINE | BHIWANI BBMB (220KV)-CHARKHI DADRI (220KV)2 | DAILY | Half yearly mtc. of bay equipments. | 2019-03-19 | 08:00 | 2019-03-19 | 17:00 | 9 | PENDING | 155 |
| 133 | BBMB | BBMB | LINE | BHIWANI BBMB (220KV)-CHARKHI DADRI (220KV)3 | DAILY | Half yearly mtc. of bay equipments. | 2019-03-11 | 08:00 | 2019-03-11 | 17:00 | 9 | PENDING | 151 |
| 134 | BBMB | BBMB | LINE | BHIWANI BBMB (220KV)-CHARKHI DADRI (220KV)4 | DAILY | Half yearly mtc. of bay equipments. | 2019-03-12 | 08:00 | 2019-03-12 | 17:00 | 9 | PENDING | 151 |
| 135 | BBMB | BBMB | LINE | GANGUWAL (220KV)-JAGADHRI (220KV) | DAILY | To replace the PG Clamp by providing new jumper on Blue phase of tower no. 64/CJ at Dera Bassi | 2019-03-14 | 08:00 | 2019-03-14 | 17:00 | 9 | PENDING | 155 |
| 136 | BBMB | BBMB | LINE | BHAKRA LEFT (220KV)-GANGUWAL (220KV)2 | CONTINUOUS | Replacement of 245 KV R,Y,B Phase old CTs with new CTs and 245 KV old circuit breaker with new circuit breaker. | 2019-03-06 | 08:00 | 2019-03-11 | 17:00 | 129 | PENDING | 151 |
| 137 | BBMB | BBMB | LINE | GANGUWAL (220KV)-JAMALPUR (220KV)1 | CONTINUOUS | Replacement of 245 KV R,Y,B phase old CVT's with new PT's | 2019-03-18 | 08:00 | 2019-03-19 | 17:00 | 33 | PENDING | 152 |
| 138 | DTL | DTL | BAY | CB NO 752 CONTROLLING ICT -03 AT BAMNAULI (BUS-02) | DAILY | For Breaker testing (DCRM and Timing) as per PMS. | 2019-03-02 | 09:30 | 2019-03-02 | 13:30 | 4 | PENDING | 154 |
| 139 | DTL | DTL | BAY | CB NO 2452 CONTROLLING 315 MVA ICT - 04 AT BAMNAULI | CONTINUOUS | Replacement of Gas Valve to attend SF6 gas leakage. Recovery of SF6 gas by Dilo machine. | 2019-03-07 | 08:00 | 2019-03-08 | 17:30 | 33.5 | PENDING | 153 |
| 140 | DTL | DTL | BAY | CB NO 2052 CONTROLLING 315 MVA ICT - 01 AT BAMNAULI | CONTINUOUS | Overhauling of Hydraulic system of 3AT3 SF6 Gas BHEL Circuit breaker by OEM M/s BHEL. | 2019-03-11 | 09:30 | 2019-03-16 | 17:30 | 128 | PENDING | 153 |
| 141 | DTL | DTL | BUS | 400KV BUS-1 AT BAWANA-DTL (400KV) | CONTINUOUS | MAJOR OVERHAULING OF BUS-1 ISOLATOR 189, 389, 589A. | 2019-03-01 | 08:00 | 2019-03-03 | 17:00 | 57 | PENDING | 154 |
| 142 | DTL | DTL | ICT | ICT02 BAWANA-DTL (400KV)(DTL)/315 | DAILY | Tan delta testing of 315 MVA ICT and its bay equipments as per OS manual. | 2019-03-18 | 10:00 | 2019-03-18 | 16:00 | 6 | PENDING | 153 |
| 143 | DTL | DTL | ICT | ICT02 BAMNAULI(DTL)/500 | DAILY | For transformer testing(Tan Delta, Capacitance, IR value, SFRA, Low Voltage test, Winding resistance). | 2019-03-01 | 08:00 | 2019-03-01 | 17:30 | 9.5 | PENDING | 151 |
| 144 | DTL | DTL | ICT | ICT04 BAMNAULI(DTL)/315 | DAILY | For transformer testing(Tan Delta, Capacitance, IR value, SFRA, Low Voltage test, Winding resistance). | 2019-03-05 | 08:00 | 2019-03-05 | 17:30 | 9.5 | PENDING | - |
| 145 | DTL | DTL | LINE | BAMNOLI (400KV)-JHATIKALA (400KV)1 | DAILY | For Annual Maintenance as per PMS Schedule. | 2019-03-19 | 09:30 | 2019-03-19 | 17:30 | 8 | PENDING | 153 |
| 146 | DTL | DTL | LINE | BAMNOLI (400KV)-JHATIKALA (400KV)2 | DAILY | For Annual Maintenance as per PMS Schedule. | 2019-03-20 | 09:30 | 2019-03-20 | 17:30 | 8 | PENDING | 151 |
| 147 | DTL | DTL | LINE | MANDOLA (400KV)-BAWANA-DTL (400KV)2 | DAILY | Replace the R phase LA of the line due to high leakage current. | 2019-03-04 | 08:00 | 2019-03-04 | 17:00 | 9 | PENDING | 154 |
| 148 | HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED | HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED | LINE | DEHAR (220KV)-KANGOO (220KV)1 | DAILY | Repair/ Mtc. work of 132 kV Bus Bars (Bus A & B) isolator's Motorized operating mechanisms comprising of following: | 2019-03-14 | 10:30 | 2019-03-14 | 17:30 | 7 | PENDING | 152 |
| 149 | HPPTCL | JSW | LINE | KARCHAM WANGTOO (400KV)-KALA AMBI | DAILY | Erection of 400 KV LILO tower No. ST-3 which is near the existing 400 KV tower / line (T-3) of Karchham-Wangtoo-Kala Amb-Abdullapur transmission line (8 days) | 2019-03-13 | 09:00 | 2019-03-20 | 17:00 | 64 | PENDING | - |
| 150 | HPPTCL | JSW | LINE | KARCHAM WANGTOO (400KV)-KALA AMBI | CONTINUOUS | LILO connections from LILO towers No. ST-1, ST-3, ST-4 (For upcoming 400 kV Substation of HPPTCL) with existing tower No. T-2 & T-3 of 400 KV Karchham Wangtoo-Kala Amb-Abdullapur line. | 2019-03-25 | 09:00 | 2019-03-28 | 17:00 | 80 | PENDING | - |
| 151 | HPPTCL | JSW | LINE | KARCHAM WANGTOO (400KV)-KALA AMBII | CONTINUOUS | LILO connections from LILO towers No. ST-1, ST-3, ST-4 (For upcoming 400 kV Substation of HPPTCL) with existing tower No. T-2 & T-3 of 400 KV Karchham Wangtoo-Kala Amb-Abdullapur line. | 2019-03-25 | 09:00 | 2019-03-28 | 17:00 | 80 | PENDING | - |
| 152 | HVPNL | HVPNL | BUS | Nawada Bus-2 | DAILY | For testing of fire fighting system | 2019-03-06 | 12:00 | 2019-03-06 | 16:00 | 4 | PENDING | 148 |
| 153 | HVPNL | HVPNL | BUS | Nawada Bus-2 | DAILY | For testing of fire fighting system | 2019-03-07 | 10:00 | 2019-03-07 | 14:00 | 4 | PENDING | 148 |
| 154 | HVPNL | HVPNL | BUS | bus-1 Dhanonda | DAILY | For gen mtc of isolators and attending the hot spots during the thermovision scanning | 2019-03-01 | 10:00 | 2019-03-01 | 14:00 | 4 | PENDING | 146 |
| 155 | HVPNL | HVPNL | BUS | 400KV BUS-1 D/Bad | DAILY | For testing the tripping of newly added bay of ICT-4 | 2019-02-25 | 10:00 | 2019-02-25 | 15:00 | 5 | PENDING | - |
| 156 | HVPNL | HVPNL | BUS | 400kv Bus-2 D/Bad | DAILY | For testing the tripping of newly added bay of ICT-4 | 2019-02-26 | 10:00 | 2019-02-26 | 15:00 | 5 | PENDING | 154 |
| 157 | HVPNL | HVPNL | ICT | ICT01 NAWADA (400KV)(HVPNL)/315 | DAILY | For testing of the fighting system along with TIE-1 | 2019-03-06 | 12:00 | 2019-03-06 | 16:00 | 4 | PENDING | 154 |
| 158 | HVPNL | HVPNL | ICT | ICT02 NAWADA (400KV)(HVPNL)/250 | DAILY | For testing of fire fighting system along with TIE-2 | 2019-03-07 | 10:00 | 2019-03-07 | 14:00 | 4 | PENDING | 154 |
| 159 | HVPNL | HVPNL | ICT | ICT03 KIRORI (400KV)(HVPNL)/315 | DAILY | Annual mtc. | 2019-03-05 | 09:00 | 2019-03-05 | 16:00 | 7 | PENDING | 146 |

| | | | | | | | | | | | | | |
|-----|-----------|-----------|------|--|------------|--|------------|-------|------------|-------|------|---------|-----|
| 160 | HVPNL | HVPNL | ICT | ICT03 DHANONDA (400KV)(HVPNL)/315 | DAILY | Annual mtc of ICT & allied equipments. | 2019-03-08 | 10:00 | 2019-03-08 | 16:00 | 6 | PENDING | 154 |
| 161 | HVPNL | HVPNL | ICT | ICT02 DAULTABAD (400KV)(HVPNL)/315 | DAILY | For testing the tripping of newly added bay of ICT-4 | 2019-02-26 | 10:00 | 2019-02-26 | 15:00 | 5 | PENDING | 154 |
| 162 | HVPNL | HVPNL | ICT | ICT03 DAULTABAD (400KV)(HVPNL)/315 | DAILY | For gen mtc and nut bolts tightening and isolator alignment. | 2019-03-04 | 10:00 | 2019-03-04 | 16:00 | 6 | PENDING | 153 |
| 163 | HVPNL | HVPNL | ICT | ICT01 DAULTABAD (400KV)(HVPNL)/315 | DAILY | For gen mtc and nut bolts tightening and isolator alignment. | 2019-03-15 | 10:00 | 2019-03-15 | 16:00 | 6 | PENDING | 153 |
| 164 | HVPNL | HVPNL | LINE | DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)1 | DAILY | For testing the tripping of newly added bay of ICT-4 | 2019-02-25 | 10:00 | 2019-02-25 | 15:00 | 5 | PENDING | 154 |
| 165 | HVPNL | HVPNL | LINE | DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)2 | DAILY | For gen mtc and nut bolts tightening and isolator alignment. | 2019-03-08 | 10:00 | 2019-03-08 | 16:00 | 6 | PENDING | 153 |
| 166 | HVPNL | HVPNL | LINE | DAULTABAD (400KV)-GURGAON (400KV)1 | DAILY | For gen mtc and nut bolts tightening and isolator alignment and set right the control wiring | 2019-03-11 | 10:00 | 2019-03-11 | 16:00 | 6 | PENDING | 154 |
| 167 | HVPNL | HVPNL | LINE | DAULTABAD (400KV)-GURGAON (400KV)2 | DAILY | For gen mtc and nut bolts tightening and isolator alignment. | 2019-03-13 | 10:00 | 2019-03-13 | 16:00 | 6 | PENDING | 152 |
| 168 | HVPNL | HVPNL | LINE | DHANONDA (400KV)-DAULTABAD (400KV)2 | DAILY | For gen mtc and nut bolts tightening and isolator alignment. | 2019-03-27 | 10:00 | 2019-03-27 | 16:00 | 6 | PENDING | 154 |
| 169 | HVPNL | HVPNL | LINE | DHANONDA (400KV)-DAULTABAD (400KV)1 | DAILY | For gen mtc and nut bolts tightening and isolator alignment. | 2019-03-29 | 10:00 | 2019-03-29 | 16:00 | 6 | PENDING | 154 |
| 170 | JSW | JSW | LINE | KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)I | DAILY | Line maintenance work such as checking of Insulator, cutting of trees, checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level between tower no. 104 - 105. | 2019-02-18 | 09:00 | 2019-02-18 | 18:00 | 9 | PENDING | 154 |
| 171 | JSW | JSW | LINE | KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)II | DAILY | Line maintenance work such as checking of Insulator, cutting of trees, checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level between tower no. 104 - 105. | 2019-02-19 | 09:00 | 2019-02-19 | 18:00 | 9 | PENDING | - |
| 172 | JSW | JSW | LINE | KARCHAM WANGTOO (400KV)-KALA AMBI | DAILY | Annual maintenance/checking of pothead yard equipments and testing of main 1 & 2 feeder protection relays. | 2019-02-25 | 08:30 | 2019-02-26 | 16:30 | 16 | PENDING | - |
| 173 | NHPC | POWERGRID | LINE | URI-1 (400KV)-WAGOORA (400KV)I | DAILY | Shutdown of Transmission line required for testing of shunt reactors. | 2019-03-19 | 09:30 | 2019-03-19 | 17:30 | 8 | PENDING | 151 |
| 174 | NHPC | POWERGRID | LINE | URI-1 (400KV)-WAGOORA (400KV)II | DAILY | Shutdown of Transmission line is required for testing of shunt reactors. | 2019-03-21 | 09:30 | 2019-03-21 | 17:30 | 8 | PENDING | 152 |
| 175 | NHPC | POWERGRID | LINE | SALAL (220KV)-KISHENPUR (220KV)I | CONTINUOUS | Routine Maintenance & shifting of SEMs | 2019-03-01 | 09:30 | 2019-03-02 | 09:00 | 23.5 | PENDING | 154 |
| 176 | NHPC | POWERGRID | LINE | SALAL (220KV)-KISHENPUR (220KV)II | CONTINUOUS | Routine Maintenance & shifting of SEMs | 2019-03-02 | 09:30 | 2019-03-03 | 09:00 | 23.5 | PENDING | 154 |
| 177 | NHPC | POWERGRID | LINE | SALAL (220KV)-KISHENPUR (220KV)III | CONTINUOUS | Routine Maintenance & shifting of SEMs | 2019-03-03 | 09:30 | 2019-03-04 | 09:00 | 23.5 | PENDING | 154 |
| 178 | NHPC | POWERGRID | LINE | SALAL (220KV)-KISHENPUR (220KV)IV | CONTINUOUS | Routine Maintenance & shifting of SEMs | 2019-03-04 | 09:30 | 2019-03-05 | 09:00 | 23.5 | PENDING | 154 |
| 179 | NHPC | POWERGRID | LINE | SALAL (220KV)-JAMMU(220KV)1 | CONTINUOUS | Routine Maintenance & shifting of SEMs | 2019-03-05 | 09:30 | 2019-03-06 | 09:00 | 23.5 | PENDING | 154 |
| 180 | NHPC | POWERGRID | LINE | SALAL (220KV)-JAMMU(220KV)2 | CONTINUOUS | Routine Maintenance & shifting of SEMs | 2019-03-06 | 09:30 | 2019-03-07 | 09:00 | 23.5 | PENDING | 154 |
| 181 | NRSS-XXIX | NRSS-XXIX | LINE | SAMBA (400KV)-AMARGARH (400KV)I | DAILY | A/R in non Auto Mode, for Installation of OPGW in Place of earth wire. | 2019-03-01 | 07:00 | 2019-03-31 | 19:00 | 372 | PENDING | 155 |
| 182 | NRSS-XXIX | NRSS-XXIX | LINE | SAMBA (400KV)-AMARGARH (400KV)II | DAILY | A/R in non Auto M ode, for Installation of OPGW in Place of earth wire. | 2019-03-01 | 07:00 | 2019-03-31 | 19:00 | 372 | PENDING | 155 |
| 183 | NTPC | NTPC | BUS | SINGRAULI 400KV BUS - IV | CONTINUOUS | 400kV Bus-4 along with 400kV Singrauli Vindhyaachal Line#1 S/D REQUIRED FOR: for repairing damage 400kV Bus Bar conductor of B phase (Bus-4 Trapeze connection of Singrauli Vindhyaachal Line#1 Bay)15-03-2019 | 2019-03-15 | 07:00 | 2019-03-15 | 18:30 | 11.5 | PENDING | 146 |
| 184 | NTPC | NTPC | BUS | 400KV Bus-1 RIHAND | CONTINUOUS | Rihand 400 KV Bus-1: annual maintenance of Bus equipments | 2019-03-05 | 08:30 | 2019-03-05 | 18:30 | 10 | PENDING | - |
| 185 | NTPC | NTPC | BUS | NTPC RIHAND 400KV BUS - 4 | CONTINUOUS | Rihand 400 KV Bus-4: annual maintenance of Bus equipments | 2019-02-12 | 08:30 | 2019-02-12 | 18:30 | 10 | PENDING | - |

| | | | | | | | | | | | | | |
|-----|-----------|-----------|------|--|------------|---|------------|-------|------------|-------|-----|---------|-----|
| 186 | NTPC | NTPC | ICT | ICT02 AURAIYA GPS (400KV)(NTPC)/315 | CONTINUOUS | Auraiya: shut down of 400/220/33 KV ICT#2 from 08.30 hrs of 07/03/19 to 18.30 Hrs 08/03/19 on continuous basis. It is required for replacement of 400KV CT and testing of transformer. | 2019-03-07 | 08:30 | 2019-03-08 | 18:30 | 34 | PENDING | - |
| 187 | NTPC | POWERGRID | LINE | NALLAGARH (400KV)-KOLDAM (400KV)I | DAILY | B-Phase CVT Replacement | 2019-03-12 | 09:00 | 2019-03-12 | 18:00 | 9 | PENDING | 153 |
| 188 | NTPC | POWERGRID | LINE | SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)I | CONTINUOUS | Annual PM. For Protection relay testing and Seq Isolator Maintenance | 2019-03-06 | 08:30 | 2019-03-06 | 17:30 | 9 | PENDING | 155 |
| 189 | NTPC | POWERGRID | LINE | SINGRAULI NTPC (400KV)-ANPARA-B (400KV) | CONTINUOUS | For Protection relay testing and Seq Isolator Maintenance, (Also for Bird nest removal) | 2019-03-08 | 08:30 | 2019-03-08 | 18:30 | 10 | PENDING | 154 |
| 190 | NTPC | UPPTCL | LINE | TANDA (220KV)-SULTANPUR (400KV) | CONTINUOUS | Annual maintenance and testing of Bay Equipments | 2019-03-05 | 08:30 | 2019-03-05 | 18:30 | 10 | PENDING | 154 |
| 191 | POWERGRID | POWERGRID | BAY | 400KV Dadri-1 line tie bay no.-X-3 at BBMB Panipat | CONTINUOUS | For overhauling of CB Pole & DAC at BBMB, Panipat. | 2019-03-27 | 09:00 | 2019-03-30 | 17:00 | 80 | PENDING | 154 |
| 192 | POWERGRID | POWERGRID | BAY | 703 BAY (Main bay of 1500 MVA ICT-1),at fatehpur | DAILY | AMP and Tightening Work,at Fatehpur | 2019-03-04 | 09:30 | 2019-03-04 | 18:00 | 8.5 | PENDING | 153 |
| 193 | POWERGRID | POWERGRID | BAY | 703 Bay (Bus Reactor-1 Main Bay), at Balia | DAILY | Annual Maintenance, at Balia | 2019-03-14 | 09:30 | 2019-03-15 | 18:00 | 17 | PENDING | - |
| 194 | POWERGRID | POWERGRID | BAY | 706 Bay (Bus Reactor-2 Main Bay), at Balia | DAILY | Annual Maintenance , at Balia | 2019-03-18 | 09:30 | 2019-03-19 | 18:00 | 17 | PENDING | - |
| 195 | POWERGRID | POWERGRID | BAY | CB of 400 kv Gorakhpur(PG)-Gorakhpur (UP) Line-1 Bay | CONTINUOUS | For SF6 Gas leakage Arrest in Main Bay R Pole CB for 400 kV GKP UPPTCL Line 1, at Gorakhpur | 2019-02-18 | 09:00 | 2019-02-20 | 17:00 | 56 | PENDING | 153 |
| 196 | POWERGRID | POWERGRID | BAY | TR BUS COUPLER , at Kanpur | DAILY | AMP Work, at Kanpur | 2019-03-08 | 09:00 | 2019-03-08 | 17:00 | 8 | PENDING | - |
| 197 | POWERGRID | POWERGRID | BAY | Bus Coupler Bay, at Kanpur | DAILY | AMP Work, at Kanpur | 2019-03-07 | 09:00 | 2019-03-07 | 17:00 | 8 | PENDING | - |
| 198 | POWERGRID | POWERGRID | BAY | 220 kv Bus Coupler Bay HVDC Agra | DAILY | AMP Testing, at Agra HVDC | 2019-03-04 | 09:00 | 2019-03-04 | 18:00 | 9 | PENDING | - |
| 199 | POWERGRID | POWERGRID | BAY | 400 KV AC Filter Z3 Main Bay HVDC Agra | DAILY | AMP TESTING , at Agra HVDC | 2019-03-07 | 08:00 | 2019-03-07 | 18:00 | 10 | PENDING | - |
| 200 | POWERGRID | POWERGRID | BAY | 400 KV Sectionaliser Bay 428 | DAILY | AMP TESTING , at Agra HVDC | 2019-03-18 | 08:00 | 2019-03-18 | 18:00 | 10 | PENDING | - |
| 201 | POWERGRID | POWERGRID | BAY | 400 KV Sectionaliser Bay 429 | DAILY | AMP TESTING , at Agra HVDC | 2019-03-19 | 08:00 | 2019-03-19 | 18:00 | 10 | PENDING | - |
| 202 | POWERGRID | POWERGRID | BAY | 400KV ICT-2 M/BAY 412 MANDOLA | CONTINUOUS | For Isolator Retrofitment of 412-89 A (RK Make Bus Isolators) | 2019-03-08 | 09:00 | 2019-03-10 | 18:00 | 57 | PENDING | 151 |
| 203 | POWERGRID | POWERGRID | BAY | 400KV MEERUT M/BAY 419 AT MANDOLA | CONTINUOUS | or Isolator Retrofitment of 420-89 A (RK Make Bus Isolators) | 2019-03-15 | 09:30 | 2019-03-15 | 18:30 | 9 | PENDING | 155 |
| 204 | POWERGRID | POWERGRID | BAY | 400KV Meerut-II & Dadri-I T/bay 420 at mandola | CONTINUOUS | For Isolator Retrofitment of 420-89 A (RK Make Bus Isolators) | 2019-03-15 | 09:30 | 2019-03-18 | 18:30 | 81 | PENDING | - |
| 205 | POWERGRID | POWERGRID | BAY | 400kv Hapur line m/bay 492 at Muradnagr | CONTINUOUS | Shutdown for 400 KV ABB CB Overhauling, Line will remain in service through Transfer Bay | 2019-03-25 | 09:00 | 2019-03-29 | 18:00 | 105 | PENDING | 152 |
| 206 | POWERGRID | POWERGRID | BUS | 400KV BUS-1 at Ludhiana | DAILY | For Amp Works. | 2019-03-05 | 09:00 | 2019-03-05 | 18:00 | 9 | PENDING | - |
| 207 | POWERGRID | POWERGRID | BUS | 400KV BUS-2 at Ludhiana | DAILY | For Amp Works. | 2019-03-08 | 09:00 | 2019-03-08 | 18:00 | 9 | PENDING | - |
| 208 | POWERGRID | POWERGRID | BUS | 220KV BUS-1 at Ludhiana | DAILY | For Amp Works. | 2019-03-12 | 09:00 | 2019-03-12 | 18:00 | 9 | PENDING | - |
| 209 | POWERGRID | POWERGRID | BUS | 220KV BUS-2 at Ludhiana | DAILY | For Amp Works. | 2019-03-15 | 09:00 | 2019-03-15 | 18:00 | 9 | PENDING | - |
| 210 | POWERGRID | POWERGRID | BUS | 220KV BUS-1 at Amritsar | DAILY | For Amp Works. | 2019-03-06 | 10:00 | 2019-03-07 | 17:30 | 15 | PENDING | - |
| 211 | POWERGRID | POWERGRID | BUS | 220KV BUS-2 at Amritsar | DAILY | For Amp Works. | 2019-03-08 | 10:00 | 2019-03-09 | 17:30 | 15 | PENDING | - |
| 212 | POWERGRID | POWERGRID | BUS | 220 KV BUS-I at Jalandhar | DAILY | For retrofitting of Bus Bar protection relay as existing relay has no scope for extension. (Rescheduled from 153 OCC). | 2019-03-13 | 09:00 | 2019-03-14 | 18:00 | 18 | PENDING | 155 |
| 213 | POWERGRID | POWERGRID | BUS | 220 KV BUS-II at Jalandhar | DAILY | For retrofitting of Bus Bar protection relay as existing relay has no scope for extension. (Rescheduled from 153 OCC). | 2019-03-15 | 09:00 | 2019-03-16 | 18:00 | 18 | PENDING | 155 |
| 214 | POWERGRID | POWERGRID | BUS | 220 KV Bus-I at Abdullapur | DAILY | For AMP works. | 2019-03-15 | 09:00 | 2019-03-15 | 17:00 | 8 | PENDING | 153 |
| 215 | POWERGRID | POWERGRID | BUS | 220 KV Bus-II at Abdullapur | DAILY | For AMP Works. | 2019-03-16 | 09:00 | 2019-03-16 | 17:00 | 8 | PENDING | 153 |
| 216 | POWERGRID | POWERGRID | BUS | 220 KV Bus-I at Abdullapur | CONTINUOUS | For retrofitting of bus-1 Isolator of DCRTTP bay 202. Isolator is old and damaged. | 2019-03-18 | 10:00 | 2019-03-20 | 17:00 | 55 | PENDING | 153 |
| 217 | POWERGRID | POWERGRID | BUS | 220 KV Bus-II at Abdullapur | CONTINUOUS | For Retrofitting of Bus-2 Isolator of DCRTTP bay 202. Isolator is old and damaged. | 2019-03-21 | 09:00 | 2019-03-23 | 17:00 | 56 | PENDING | 153 |
| 218 | POWERGRID | POWERGRID | BUS | 400KV BUS- 1 at Hamirpur | CONTINUOUS | Inter connection of new bus section with existing GIS Bus-1 for ICT-3 under construction. Rescheduled from 154th OCC. | 2019-03-02 | 09:00 | 2019-03-07 | 17:00 | 128 | PENDING | 154 |

| | | | | | | | | | | | | | |
|-----|-----------|-----------|-----|-------------------------------------|------------|--|------------|-------|------------|-------|------|---------|-----|
| 219 | POWERGRID | POWERGRID | BUS | 400KV BUS- II at Hamirpur | CONTINUOUS | Inter connection of new bus section with existing GIS Bus-II for ICT-3 under construction. Rescheduled from 154th OCC. | 2019-03-08 | 09:00 | 2019-03-13 | 17:00 | 128 | PENDING | 154 |
| 220 | POWERGRID | POWERGRID | BUS | 220KV BUS- I at Hamirpur | CONTINUOUS | Inter connection of new bus with existing GIS bus. Rescheduled from 154th OCC . | 2019-03-14 | 09:00 | 2019-03-19 | 17:00 | 128 | PENDING | 154 |
| 221 | POWERGRID | POWERGRID | BUS | 220KV BUS- II at Hamirpur | CONTINUOUS | Inter connection of new bus with existing GIS bus. Rescheduled from 154th OCC . | 2019-03-20 | 09:00 | 2019-03-25 | 17:00 | 128 | PENDING | 154 |
| 222 | POWERGRID | POWERGRID | BUS | 220KV BUS-1 at Kaithal | DAILY | For AMP Works. | 2019-03-20 | 09:00 | 2019-03-20 | 17:00 | 8 | PENDING | - |
| 223 | POWERGRID | POWERGRID | BUS | 220KV BUS-2 at Kaithal | DAILY | For AMP Works. | 2019-03-21 | 09:00 | 2019-03-21 | 17:00 | 8 | PENDING | - |
| 224 | POWERGRID | POWERGRID | BUS | 400KV Bus-I at Patiala | DAILY | For AMP Works. | 2019-03-03 | 09:00 | 2019-03-03 | 17:00 | 8 | PENDING | 146 |
| 225 | POWERGRID | POWERGRID | BUS | 400KV BUS-2 at Patiala | DAILY | For AMP Works. | 2019-03-04 | 09:00 | 2019-03-04 | 17:00 | 8 | PENDING | 145 |
| 226 | POWERGRID | POWERGRID | BUS | 220KV BUS-1 at Patiala | DAILY | For AMP Works. | 2019-03-05 | 09:00 | 2019-03-05 | 17:00 | 8 | PENDING | - |
| 227 | POWERGRID | POWERGRID | BUS | 220KV BUS-2 at Patiala | DAILY | For AMP Works. | 2019-03-06 | 09:00 | 2019-03-06 | 17:00 | 8 | PENDING | - |
| 228 | POWERGRID | POWERGRID | BUS | BUS-1 , at Bareilly | DAILY | 400KV Bus-1, AMP Work of Bus Isolators and Bus CVT, at Bareilly | 2019-03-01 | 09:00 | 2019-03-02 | 17:00 | 16 | PENDING | 155 |
| 229 | POWERGRID | POWERGRID | BUS | BUS-2, at Bareilly | DAILY | 400KV Bus-2,AMP Work of Bus Isolators and Bus CVT, at Bareilly | 2019-03-04 | 09:00 | 2019-03-05 | 17:00 | 16 | PENDING | 155 |
| 230 | POWERGRID | POWERGRID | BUS | BUS-1, at Raebareilly | DAILY | 220 KV Bus-1, AMP works,at Raibareilly | 2019-03-12 | 08:00 | 2019-03-12 | 18:30 | 10.5 | PENDING | 145 |
| 231 | POWERGRID | POWERGRID | BUS | BUS-2, at Raebareilly | DAILY | 220 kV Bus-2 ,AMP work, at Raibareilly | 2019-03-13 | 08:00 | 2019-03-13 | 18:00 | 10 | PENDING | 145 |
| 232 | POWERGRID | POWERGRID | BUS | Bus-1, at Shahjahanpur | DAILY | 400 kV Bus-1 AMP of equipment, at Shahjhanpur | 2019-03-04 | 09:30 | 2019-03-04 | 17:30 | 8 | PENDING | - |
| 233 | POWERGRID | POWERGRID | BUS | Bus-2, at Shahjahanpur | DAILY | 400 kV Bus-2 AMP of equipment, at Shahjhanpur | 2019-03-05 | 09:30 | 2019-03-05 | 17:30 | 8 | PENDING | - |
| 234 | POWERGRID | POWERGRID | BUS | Bus1, at Shahjhanpur | DAILY | AMP of 220 kV Bus-1 equipments , at Shahjhanpur | 2019-03-07 | 09:30 | 2019-03-07 | 17:30 | 8 | PENDING | - |
| 235 | POWERGRID | POWERGRID | BUS | BUS-I LUCKNOW-Kursi Road (400KV) PG | DAILY | 400kV Bus-1,For bus stringing work for upcoming Statcom Bays.at Lucknow | 2019-03-04 | 09:00 | 2019-03-07 | 18:00 | 36 | PENDING | 155 |
| 236 | POWERGRID | POWERGRID | BUS | Bus-2, at Lucknow | DAILY | 400kV Bus-2,For bus stringing work for upcoming Statcom Bays.at Lucknow | 2019-03-11 | 09:00 | 2019-03-14 | 18:00 | 36 | PENDING | 155 |
| 237 | POWERGRID | POWERGRID | BUS | BUS-I AT 400KV SIKAR | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-03-11 | 09:00 | 2019-03-22 | 18:00 | 108 | PENDING | 155 |
| 238 | POWERGRID | POWERGRID | BUS | BUS-II AT 400KV SIKAR | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-03-03 | 09:00 | 2019-03-10 | 18:00 | 72 | PENDING | 155 |
| 239 | POWERGRID | POWERGRID | BUS | 400KV Bus-I Meerut | DAILY | For RTV coating on BPIs | 2019-03-01 | 09:00 | 2019-03-02 | 18:00 | 18 | PENDING | 154 |
| 240 | POWERGRID | POWERGRID | BUS | 400KV bus-II Meerut | DAILY | For RTV coating on BPIs | 2019-03-04 | 09:00 | 2019-03-05 | 18:00 | 18 | PENDING | 154 |
| 241 | POWERGRID | POWERGRID | BUS | BUS-I BHIWANI | DAILY | For Extension of Busbar for new incoming 400kV Babai-Bhiwani D/C Line | 2019-03-25 | 09:00 | 2019-03-27 | 18:00 | 27 | PENDING | 155 |
| 242 | POWERGRID | POWERGRID | BUS | BUS-II BHIWANI | DAILY | For Extension of Busbar for new incoming 400kV Babai-Bhiwani D/C Line | 2019-03-28 | 09:00 | 2019-03-30 | 18:00 | 27 | PENDING | 155 |
| 243 | POWERGRID | POWERGRID | BUS | 400kV BUS-I Neemrana | DAILY | Replacement of main Bay Bus Isolator (40689A) and IPS tube with higher current capacity under Future Bay (404) Extension work . | 2019-03-01 | 09:00 | 2019-03-01 | 18:00 | 9 | PENDING | 152 |
| 244 | POWERGRID | POWERGRID | BUS | 400KV BUS-II NEEMRANA | DAILY | Replacement of main Bay Bus Isolator (40689A) and IPS tube with higher current capacity under Future Bay (404) Extension work . | 2019-03-02 | 09:00 | 2019-03-02 | 18:00 | 9 | PENDING | 154 |
| 245 | POWERGRID | POWERGRID | BUS | 400KV BUS-I BAHADURGARH | DAILY | For RTV coating in Bahadurgarh S/yard | 2019-03-18 | 09:00 | 2019-03-18 | 18:00 | 9 | PENDING | 155 |
| 246 | POWERGRID | POWERGRID | BUS | 400KV BUS-II BAHADURGARH | DAILY | For RTV coating in Bahadurgarh S/yard | 2019-03-19 | 00:40 | 2019-03-19 | 00:40 | 0 | PENDING | 155 |
| 247 | POWERGRID | POWERGRID | BUS | BUS-I BHIWADI -PG(220KV) | DAILY | For Retrofitment of of Busbar relay | 2019-03-13 | 09:30 | 2019-03-14 | 18:30 | 18 | PENDING | 154 |
| 248 | POWERGRID | POWERGRID | BUS | BUS-II BHIWADI -PG(220KV) | DAILY | For Retrofitment of of Busbar relay | 2019-03-15 | 10:00 | 2019-03-16 | 18:00 | 16 | PENDING | 154 |
| 249 | POWERGRID | POWERGRID | BUS | 220KV TRANSFER BUS AT BHIWADI | DAILY | For Retrofitment of of Busbar relay | 2019-03-17 | 10:00 | 2019-03-18 | 18:00 | 16 | PENDING | 154 |
| 250 | POWERGRID | POWERGRID | BUS | 220 KV BUS-I KANKROLI | DAILY | Insulator replacement work in Switchyard | 2019-03-05 | 09:00 | 2019-03-08 | 18:00 | 36 | PENDING | 152 |
| 251 | POWERGRID | POWERGRID | BUS | 220 KV BUS-II KANKROLI | DAILY | Insulator replacement work in Switchyard | 2019-03-09 | 09:00 | 2019-03-12 | 18:00 | 36 | PENDING | 152 |
| 252 | POWERGRID | POWERGRID | BUS | 400KV BUS-I JHATIKRA | DAILY | AMP+RTV COATING | 2019-03-25 | 07:00 | 2019-03-25 | 19:00 | 12 | PENDING | 150 |
| 253 | POWERGRID | POWERGRID | BUS | 400KV BUS-II JHATIKRA | DAILY | AMP+RTV COATING | 2019-03-26 | 07:00 | 2019-03-26 | 19:00 | 12 | PENDING | 150 |
| 254 | POWERGRID | POWERGRID | BUS | 400KV BUS-III JHATIKRA | DAILY | AMP+RTV COATING | 2019-03-27 | 07:00 | 2019-03-27 | 19:00 | 12 | PENDING | 150 |
| 255 | POWERGRID | POWERGRID | BUS | 400KV BUS-IV JHATIKRA | DAILY | AMP+RTV COATING | 2019-03-28 | 07:00 | 2019-03-28 | 19:00 | 12 | PENDING | 150 |
| 256 | POWERGRID | POWERGRID | BUS | 400KV BUS-I BASSI | CONTINUOUS | For insulator coating on BPI in switchyard of Bassi s/s | 2019-03-18 | 09:00 | 2019-03-20 | 19:00 | 58 | PENDING | 154 |
| 257 | POWERGRID | POWERGRID | BUS | 400KV BUS-II BASSI | CONTINUOUS | For insulator coating on BPI in switchyard of Bassi s/s | 2019-03-21 | 09:00 | 2019-03-23 | 19:00 | 58 | PENDING | 154 |
| 258 | POWERGRID | POWERGRID | BUS | 220 KV Bus 1 Mandola | DAILY | AMP & Hot spot in 89A Isolators, Repair of Bus jumpers | 2019-02-25 | 09:00 | 2019-02-26 | 18:00 | 18 | PENDING | 153 |
| 259 | POWERGRID | POWERGRID | BUS | 220 KV Bus II Mandola | DAILY | AMP & Hot spot in 89A Isolators, Repair of Bus jumpers | 2019-02-27 | 09:00 | 2019-02-28 | 18:00 | 18 | PENDING | 153 |

| | | | | | | | | | | | | | |
|-----|-----------|-----------|------|--|------------|--|------------|-------|------------|-------|-----|---------|-----|
| 260 | POWERGRID | POWERGRID | BUS | 220 KV Bus III Mandola | DAILY | AMP & Hot spot in 89A Isolators, Repair of Bus jumpers | 2019-03-01 | 09:00 | 2019-03-03 | 18:00 | 27 | PENDING | 153 |
| 261 | POWERGRID | POWERGRID | BUS | 220 KV Bus IV Mandola | DAILY | AMP & Hot spot in 89A Isolators, Repair of Bus jumpers | 2019-03-04 | 09:00 | 2019-03-05 | 18:00 | 18 | PENDING | 155 |
| 262 | POWERGRID | POWERGRID | BUS | BUS-I AT 220KV SIKAR PG | DAILY | AMP work | 2019-03-24 | 09:00 | 2019-03-25 | 17:00 | 16 | PENDING | 153 |
| 263 | POWERGRID | POWERGRID | BUS | BUS-II AT 220KV SIKAR | DAILY | AMP work | 2019-03-27 | 09:00 | 2019-03-28 | 17:00 | 16 | PENDING | 153 |
| 264 | POWERGRID | POWERGRID | BUS | Bus-2, at Shahjahanpur | DAILY | AMP of 220 kV Bus-2 equipments at Shahjahanpur | 2019-03-08 | 09:30 | 2019-03-08 | 17:30 | 8 | PENDING | - |
| 265 | POWERGRID | POWERGRID | BUS | 400KV BUS-I HVDC BHIWADI | DAILY | For replacement of Porcelain insulators by Polymer insulators in sw/yard | 2019-02-20 | 09:30 | 2019-02-24 | 18:30 | 45 | PENDING | 152 |
| 266 | POWERGRID | POWERGRID | BUS | 400KV BUS-II HVDC BHIWADI | DAILY | For replacement of Porcelain insulators by Polymer insulators in sw/yard | 2019-02-25 | 09:00 | 2019-03-01 | 18:00 | 45 | PENDING | 152 |
| 267 | POWERGRID | POWERGRID | BUS | 400KV BUS-I AJMER | DAILY | AMP work | 2019-03-11 | 09:00 | 2019-03-11 | 18:00 | 9 | PENDING | 155 |
| 268 | POWERGRID | POWERGRID | BUS | 400KV BUS-II AJMER | DAILY | AMP work | 2019-03-12 | 09:00 | 2019-03-12 | 18:00 | 9 | PENDING | 155 |
| 269 | POWERGRID | POWERGRID | BUS | 220KV Bus-I Sonipat | DAILY | AMP work of 220 kV Bus-I at Sonipat | 2019-03-18 | 09:30 | 2019-03-18 | 18:30 | 9 | PENDING | - |
| 270 | POWERGRID | POWERGRID | BUS | 220KV Bus-II Sonipat | DAILY | AMP work of 220 kV Bus-II at Sonipat | 2019-03-19 | 09:00 | 2019-03-19 | 18:00 | 9 | PENDING | - |
| 271 | POWERGRID | POWERGRID | BUS | 220KV Bus-I Bassi | DAILY | AMP WORK | 2019-03-25 | 09:30 | 2019-03-25 | 18:30 | 9 | PENDING | - |
| 272 | POWERGRID | POWERGRID | BUS | 220KV Bus-II Bassi | DAILY | AMP WORK | 2019-03-28 | 09:00 | 2019-03-28 | 18:00 | 9 | PENDING | - |
| 273 | POWERGRID | POWERGRID | HVDC | KURUKSHETRA-CHAMPA POLE-1/800 | CONTINUOUS | For Parallel operation test of Pole-1 & Pole-3 under construction. | 2019-03-01 | 09:00 | 2019-03-10 | 18:00 | 225 | PENDING | 155 |
| 274 | POWERGRID | POWERGRID | HVDC | KUREKSHETRA -CHAMPA POLE -II/800 | DAILY | For Parallel operation test of Pole-1 & Pole-3 under construction. | 2019-03-01 | 09:00 | 2019-03-10 | 18:00 | 90 | PENDING | 155 |
| 275 | POWERGRID | POWERGRID | HVDC | KURUKSHETRA-CHAMPA POLE-1/800 | CONTINUOUS | For Online testing of Pole-3 (Under Construction) with different power scheduling on Pole-1 & 2. | 2019-03-11 | 09:00 | 2019-03-20 | 18:00 | 225 | PENDING | 155 |
| 276 | POWERGRID | POWERGRID | HVDC | KUREKSHETRA -CHAMPA POLE -II/800 | CONTINUOUS | For Online testing of Pole-3 (Under Construction) with different power scheduling on Pole-1 & 2. | 2019-03-11 | 09:00 | 2019-03-20 | 18:00 | 225 | PENDING | 155 |
| 277 | POWERGRID | POWERGRID | HVDC | RIHAND-DADRI POLE-1/1500 | DAILY | For replacement of damage polymer insulator with Polymer Insulator at tower location no . 811, at Fatehpur | 2019-03-27 | 09:30 | 2019-03-27 | 18:00 | 8.5 | PENDING | - |
| 278 | POWERGRID | POWERGRID | HVDC | AGRA-BISHWANATH CHARIALI POLE-1/800 | DAILY | Erection of new tower (C+3) on newly constructed pile foundation for shifting of Vulnerable Tower Loc 118 in NER region.(S/D requested by NER,Shillong and already it is approved by 125th OCCM and 17thTCC .Documentary Evidence attached) | 2019-02-15 | 09:00 | 2019-02-24 | 18:00 | 90 | PENDING | - |
| 279 | POWERGRID | POWERGRID | ICT | ICT03 NALLAGARH (400KV)(POWERGRID)/315 | DAILY | For Installation & Connection of Tertiary Transformer for STATCOM under construction. | 2019-02-19 | 09:30 | 2019-02-19 | 18:30 | 9 | PENDING | 153 |
| 280 | POWERGRID | POWERGRID | ICT | ICT04 ABDULLAPUR (400KV)(POWERGRID)/315 | DAILY | For alignment of Tie bay isolator and Transfer bus isolator. | 2019-03-29 | 09:00 | 2019-03-29 | 12:00 | 3 | PENDING | 155 |
| 281 | POWERGRID | POWERGRID | ICT | ICT02 HAMIRPUR-PG (400KV)(POWERGRID)/315 | CONTINUOUS | ICT- 2, the Nearest feeder to interconnection of 400KV new bus with existing GIS bus and ICT- 2 Bus duct pressure is to be reduced to 0.3 Bar. So it could not be charged till bus- 1 is out. . Rescheduled from 154th OCC. | 2019-03-08 | 09:00 | 2019-03-13 | 17:00 | 128 | PENDING | 154 |
| 282 | POWERGRID | BBMB | ICT | ICT DEHAR (400KV)(BBMB)/315 | DAILY | For AMP works. | 2019-03-22 | 09:00 | 2019-03-22 | 17:00 | 8 | PENDING | 153 |
| 283 | POWERGRID | POWERGRID | ICT | ICT02 HAMIRPUR-PG (400KV)(POWERGRID)/315 | CONTINUOUS | ICT- 2, the Nearest feeder to interconnection of 400KV new bus with existing GIS bus and ICT- 2 Bus duct pressure is to be reduced to 0.3 Bar. So it could not be charged till bus- 1 is out. Rescheduled from 152th OCC. | 2019-03-02 | 09:00 | 2019-03-07 | 17:00 | 128 | PENDING | 154 |
| 284 | POWERGRID | POWERGRID | ICT | ICT02 KAITHAL (400KV)(POWERGRID)/315 | DAILY | For attending Leakage from OLTC and top valve of main tank | 2019-03-01 | 09:00 | 2019-03-01 | 16:00 | 7 | PENDING | 146 |
| 285 | POWERGRID | POWERGRID | ICT | ICT01 KAITHAL (400KV)(POWERGRID)/315 | DAILY | For AMP Works. | 2019-03-15 | 09:00 | 2019-03-15 | 17:00 | 8 | PENDING | 146 |
| 286 | POWERGRID | POWERGRID | ICT | ICT-I CHITORGARH/1500 | DAILY | For CSD RELAY COMMISSIONING of 400kv side CB of ICT # 2, protection testing and AMP work .ICT will be out of service during testing of CSD relay. | 2019-03-15 | 08:30 | 2019-03-15 | 18:30 | 10 | PENDING | 154 |
| 287 | POWERGRID | POWERGRID | ICT | ICT-I CHITORGARH/1500 | DAILY | For CSD RELAY COMMISSIONING,Protection & relay testing and AMP work .ICT will be out of service during testing of CSD relay. | 2019-03-20 | 08:30 | 2019-03-20 | 18:30 | 10 | PENDING | 154 |

| | | | | | | | | | | | | | |
|-----|-----------|-----------|-----|---|------------|---|------------|-------|------------|-------|------|---------|-----|
| 288 | POWERGRID | POWERGRID | ICT | ICT-II CHITORGARH/1500 | DAILY | For CSD RELAY COMMISSIONING.Protection & relay testing and AMP work .ICT will be out of service during testing of CSD relay. | 2019-03-22 | 08:00 | 2019-03-22 | 18:00 | 10 | PENDING | 154 |
| 289 | POWERGRID | POWERGRID | ICT | ICT-II CHITORGARH/1500 | DAILY | For CSD RELAY COMMISSIONING.Protection & relay testing and AMP work .ICT will be out of service during testing of CSD relay.Providing Insulation sleeves in 33kV system 3" IPS tube | 2019-03-30 | 08:00 | 2019-03-30 | 18:00 | 10 | PENDING | 154 |
| 290 | POWERGRID | POWERGRID | ICT | ICT 01 ALLAHABAD (400KV)(POWERGRID)/315 | DAILY | 400KV ICT-1,INSTALLATION & COMMISSIONING OF BACK UP IMPEDANCE RELAY, OTHER AMP WORK & LEAKAGE ARREST WORK | 2019-03-04 | 08:00 | 2019-03-04 | 18:00 | 10 | PENDING | 148 |
| 291 | POWERGRID | POWERGRID | ICT | ICT02 ALLAHABAD (400KV)(POWERGRID)/315 | DAILY | 400KV ICT-2 , INSTALLATION & COMMISSIONING OF BACK UP IMPEDANCE RELAY, OTHER AMP WORK & LEAKAGE ARREST WORK, at Allahabad | 2019-03-06 | 08:00 | 2019-03-06 | 18:00 | 10 | PENDING | 145 |
| 292 | POWERGRID | POWERGRID | ICT | ICT03 ALLAHABAD (400KV)(POWERGRID)/315 | DAILY | 400KV ICT-3 , INSTALLATION & COMMISSIONING OF BACK UP IMPEDANCE RELAY, OTHER AMP WORK & LEAKAGE ARREST WORK, at Agra | 2019-03-11 | 08:00 | 2019-03-11 | 18:00 | 10 | PENDING | 145 |
| 293 | POWERGRID | POWERGRID | ICT | ICT01 FATEHPUR -PG (400KV)(POWERGRID)/315 | DAILY | 400 KV 315 MVA ICT-1.For replacement of rotten OLTC top cover Gaskets, at Fatehpur | 2019-03-25 | 09:30 | 2019-03-25 | 18:00 | 8.5 | PENDING | 152 |
| 294 | POWERGRID | POWERGRID | ICT | ICT02 FATEHPUR -PG (400KV)(POWERGRID)/315 | CONTINUOUS | 400kv 315 MVA ICT-2, For replacement of rotten OLTC top cover Gaskets & replacement or rectifying the discharged Aircell, at Fatehpur | 2019-03-26 | 09:30 | 2019-03-27 | 18:00 | 32.5 | PENDING | 152 |
| 295 | POWERGRID | POWERGRID | ICT | ICT04 MANDOLA (220KV)(POWERGRID)/500 | DAILY | Hot spot in 220 KV Jack Bus from ICT to 220 KV Switchyard | 2019-03-08 | 09:00 | 2019-03-08 | 18:00 | 9 | PENDING | 153 |
| 296 | POWERGRID | POWERGRID | ICT | ICT02 MANDOLA (220KV)(POWERGRID)/500 | DAILY | Hot spot in 220 KV Jack Bus from ICT to 220 KV Switchyard | 2019-03-09 | 09:00 | 2019-03-09 | 18:00 | 9 | PENDING | 153 |
| 297 | POWERGRID | POWERGRID | ICT | ICT01 SIKAR (400KV)(POWERGRID)/315 | DAILY | Replacement of Porcelain Insulators with Polymer Insulators Sikar S/s | 2019-03-03 | 09:00 | 2019-03-03 | 18:00 | 9 | PENDING | 155 |
| 298 | POWERGRID | POWERGRID | ICT | ICT02 SIKAR (400KV)(POWERGRID)/315 | DAILY | Replacement of Porcelain Insulators with Polymer Insulators Sikar S/s | 2019-03-04 | 09:00 | 2019-03-04 | 18:00 | 9 | PENDING | 155 |
| 299 | POWERGRID | POWERGRID | ICT | ICT-3 SIKAR/500 | CONTINUOUS | To attend oil leakage from Bell tank of ICT-3 400 KV Sikar S/s | 2019-03-05 | 09:00 | 2019-03-05 | 18:00 | 9 | PENDING | 155 |
| 300 | POWERGRID | POWERGRID | ICT | ICT01 GURGAON (400KV)(POWERGRID)/315 | CONTINUOUS | For replacement of ICT-1. 400 kV & 220 kV bays (401 & 206) also will be in outage. | 2019-03-01 | 09:00 | 2019-03-25 | 18:00 | 585 | PENDING | 154 |
| 301 | POWERGRID | POWERGRID | ICT | ICT01 BAHADURGARH (400KV)(POWERGRID)/315 | DAILY | For RTV coating in Bahadurgarh S/yard. | 2019-03-15 | 09:00 | 2019-03-15 | 18:00 | 9 | PENDING | 151 |
| 302 | POWERGRID | POWERGRID | ICT | ICT02 BAHADURGARH (400KV)(POWERGRID)/500 | DAILY | For RTV coating in Bahadurgarh S/yard | 2019-03-16 | 09:00 | 2019-03-16 | 18:00 | 9 | PENDING | 151 |
| 303 | POWERGRID | POWERGRID | ICT | ICT01 BHIWADI-PG (400KV)(POWERGRID)/315 | DAILY | For replacement of Porcelain insulators by Polymer insulators alongwith 400KV BUS-2 | 2019-02-25 | 09:00 | 2019-02-25 | 18:00 | 9 | PENDING | 154 |
| 304 | POWERGRID | POWERGRID | ICT | ICT02 BHIWADI-PG (400KV)(POWERGRID)/315 | DAILY | For replacement of Porcelain insulators by Polymer insulators alongwith 400KV BUS-2 | 2019-02-26 | 09:00 | 2019-02-26 | 18:00 | 9 | PENDING | 153 |
| 305 | POWERGRID | POWERGRID | ICT | ICT03 BHIWADI-PG (400KV)(POWERGRID)/315 | DAILY | For replacement of Porcelain insulators by Polymer insulators alongwith 400kV BUS-2 | 2019-02-27 | 09:30 | 2019-02-27 | 18:30 | 9 | PENDING | 154 |
| 306 | POWERGRID | POWERGRID | ICT | ICT01 KANKROLI (400KV)(POWERGRID)/315 | DAILY | Polymer Insulator replacement work in S/S along with Bus-1 | 2019-03-05 | 09:00 | 2019-03-05 | 18:00 | 9 | PENDING | 152 |
| 307 | POWERGRID | POWERGRID | ICT | ICT02 KANKROLI (400KV)(POWERGRID)/315 | DAILY | Polymer Insulator replacement work in S/S along with Bus-1 | 2019-03-06 | 09:00 | 2019-03-06 | 18:00 | 9 | PENDING | 152 |
| 308 | POWERGRID | POWERGRID | ICT | ICT03 KANKROLI (400KV)(POWERGRID)/315 | DAILY | Polymer Insulator replacement work in S/S along with Bus-1 | 2019-03-07 | 09:00 | 2019-03-07 | 18:00 | 9 | PENDING | 152 |
| 309 | POWERGRID | POWERGRID | ICT | ICT01 KANKROLI (400KV)(POWERGRID)/315 | DAILY | Polymer Insulator replacement work in S/S along with Bus-2 | 2019-03-09 | 09:00 | 2019-03-09 | 18:00 | 9 | PENDING | 152 |
| 310 | POWERGRID | POWERGRID | ICT | ICT02 KANKROLI (400KV)(POWERGRID)/315 | DAILY | Polymer Insulator replacement work in S/S along with Bus-2 | 2019-03-10 | 09:00 | 2019-03-10 | 18:00 | 9 | PENDING | 152 |
| 311 | POWERGRID | POWERGRID | ICT | ICT03 KANKROLI (400KV)(POWERGRID)/315 | DAILY | Polymer Insulator replacement work in S/S along with Bus-2 | 2019-03-11 | 09:00 | 2019-03-11 | 18:00 | 9 | PENDING | 152 |

| | | | | | | | | | | | | | |
|-----|-----------|-----------|------|---|------------|---|------------|-------|------------|-------|-----|---------|-----|
| 312 | POWERGRID | POWERGRID | ICT | ICT01 NIMRANA(POWERGRID)/500 | DAILY | Annual Maintenance Work | 2019-03-05 | 08:00 | 2019-03-05 | 20:00 | 12 | PENDING | 154 |
| 313 | POWERGRID | POWERGRID | ICT | ICT02 NIMRANA(POWERGRID)/315 | DAILY | Annual Maintenance Work | 2019-03-06 | 08:00 | 2019-03-06 | 20:00 | 12 | PENDING | - |
| 314 | POWERGRID | POWERGRID | ICT | ICT01 SONIPAT (400KV)(POWERGRID)/315 | DAILY | Installation of ABT Meters | 2019-02-13 | 11:00 | 2019-02-13 | 12:00 | 1 | PENDING | 151 |
| 315 | POWERGRID | POWERGRID | ICT | ICT02 SONIPAT (400KV)(POWERGRID)/315 | DAILY | Installation of ABT Meters | 2019-02-14 | 11:00 | 2019-02-14 | 12:00 | 1 | PENDING | 151 |
| 316 | POWERGRID | POWERGRID | ICT | ICT01 BALLABGARH-PG (400KV)(POWERGRID)/500 | DAILY | Installation of ABT Meters | 2019-02-15 | 11:00 | 2019-02-15 | 12:00 | 1 | PENDING | 154 |
| 317 | POWERGRID | POWERGRID | ICT | ICT02 BALLABGARH-PG (400KV)(POWERGRID)/500 | DAILY | Installation of ABT Meters | 2019-02-16 | 11:00 | 2019-02-16 | 12:00 | 1 | PENDING | 154 |
| 318 | POWERGRID | POWERGRID | ICT | ICT01 KAITHAL (400KV)(POWERGRID)/315 | DAILY | Installation of ABT Meters | 2019-02-18 | 11:00 | 2019-02-18 | 12:00 | 1 | PENDING | 146 |
| 319 | POWERGRID | POWERGRID | ICT | ICT02 KAITHAL (400KV)(POWERGRID)/315 | DAILY | Installation of ABT Meters | 2019-02-19 | 11:00 | 2019-02-19 | 12:00 | 1 | PENDING | 146 |
| 320 | POWERGRID | POWERGRID | ICT | ICT03 kaithal/315 | DAILY | Installation of ABT Meters | 2019-02-19 | 11:00 | 2019-02-19 | 12:00 | 1 | PENDING | 155 |
| 321 | POWERGRID | POWERGRID | ICT | ICT01 PANCHKULA-PG (400KV)(POWERGRID)/315 | DAILY | Installation of ABT Meters | 2019-02-21 | 11:00 | 2019-02-21 | 12:00 | 1 | PENDING | 152 |
| 322 | POWERGRID | POWERGRID | ICT | ICT02 PANCHKULA-PG (400KV)(POWERGRID)/315 | DAILY | Installation of ABT Meters | 2019-02-22 | 11:00 | 2019-02-22 | 12:00 | 1 | PENDING | 152 |
| 323 | POWERGRID | POWERGRID | ICT | ICT03 PANCHKULA-PG (400KV)(POWERGRID)/500 | DAILY | Installation of ABT Meters | 2019-02-22 | 11:00 | 2019-02-22 | 12:00 | 1 | PENDING | 152 |
| 324 | POWERGRID | POWERGRID | ICT | ICT01 ABDULLAPUR (400KV)(POWERGRID)/315 | DAILY | Installation of ABT Meters | 2019-02-23 | 11:00 | 2019-02-23 | 12:00 | 1 | PENDING | 154 |
| 325 | POWERGRID | POWERGRID | ICT | ICT02 ABDULLAPUR (400KV)(POWERGRID)/315 | DAILY | Installation of ABT Meters | 2019-02-23 | 11:00 | 2019-02-23 | 12:00 | 1 | PENDING | 151 |
| 326 | POWERGRID | POWERGRID | ICT | ICT03 ABDULLAPUR (400KV)(POWERGRID)/315 | DAILY | Installation of ABT Meters | 2019-02-24 | 11:00 | 2019-02-24 | 12:00 | 1 | PENDING | 152 |
| 327 | POWERGRID | POWERGRID | ICT | ICT04 ABDULLAPUR (400KV)(POWERGRID)/315 | DAILY | Installation of ABT Meters | 2019-02-24 | 11:00 | 2019-02-24 | 12:00 | 1 | PENDING | 155 |
| 328 | POWERGRID | POWERGRID | ICT | ICT01 BALLABGARH-PG (400KV)(POWERGRID)/500 | DAILY | Polymer insulator replacement at S/S.Already approved in 154OCC. | 2019-03-02 | 09:00 | 2019-03-02 | 18:00 | 9 | PENDING | 154 |
| 329 | POWERGRID | POWERGRID | ICT | ICT02 BALLABGARH-PG (400KV)(POWERGRID)/500 | DAILY | Polymer insulator replacement at S/S.Already approved in 154OCC. | 2019-03-04 | 09:00 | 2019-03-04 | 18:00 | 9 | PENDING | 154 |
| 330 | POWERGRID | POWERGRID | ICT | ICT03 BALLABGARH-PG (400KV)(POWERGRID)/500 | DAILY | Polymer insulator replacement at S/S.Already approved in 154OCC. | 2019-03-05 | 09:00 | 2019-03-05 | 18:00 | 9 | PENDING | 154 |
| 331 | POWERGRID | POWERGRID | ICT | ICT04 BALLABGARH-PG (400KV)(POWERGRID)/500 | DAILY | Polymer insulator replacement at S/S.Already approved in 154OCC. | 2019-03-06 | 09:00 | 2019-03-06 | 18:00 | 9 | PENDING | 154 |
| 332 | POWERGRID | NRSS-XXIX | LINE | JALLANDHAR-PG (400KV)-SAMBA (400KV)I | DAILY | For AMP works of TL Equipment at Jalandhar substation. | 2019-03-04 | 09:00 | 2019-03-04 | 18:00 | 9 | PENDING | - |
| 333 | POWERGRID | NRSS-XXIX | LINE | JALLANDHAR-PG (400KV)-SAMBA (400KV)II | DAILY | For AMP works of TL Equipment at Jalandhar substation. | 2019-03-05 | 09:00 | 2019-03-05 | 18:00 | 9 | PENDING | - |
| 334 | POWERGRID | POWERGRID | LINE | SARNA (220KV)-DASUYA (220KV)I | CONTINUOUS | For Circuit Breaker Retrofitting at Sarna End. | 2019-03-18 | 09:00 | 2019-03-24 | 18:00 | 153 | PENDING | 153 |
| 335 | POWERGRID | POWERGRID | LINE | ABDULLAPUR (400KV)-KURUKSHETRA-PG (400KV)I | DAILY | For Amp Works. | 2019-03-06 | 09:00 | 2019-03-06 | 17:00 | 8 | PENDING | 147 |
| 336 | POWERGRID | POWERGRID | LINE | ABDULLAPUR (400KV)-KURUKSHETRA-PG (400KV)II | DAILY | For Amp works. | 2019-03-08 | 09:00 | 2019-03-08 | 17:00 | 8 | PENDING | 147 |
| 337 | POWERGRID | POWERGRID | LINE | ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)I | DAILY | For AMP Works. | 2019-03-12 | 09:00 | 2019-03-12 | 17:00 | 8 | PENDING | - |
| 338 | POWERGRID | POWERGRID | LINE | ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)II | DAILY | For AMP Works. | 2019-03-14 | 09:00 | 2019-03-14 | 17:00 | 8 | PENDING | - |
| 339 | POWERGRID | POWERGRID | LINE | HAMIRPUR-PG (220KV)-HAMIRPUR HSEB (220KV)I | DAILY | For AMP of Line and bay equipment. | 2019-03-18 | 09:00 | 2019-03-18 | 17:00 | 8 | PENDING | 154 |
| 340 | POWERGRID | POWERGRID | LINE | HAMIRPUR-PG (220KV)-HAMIRPUR HSEB (220KV)II | DAILY | For AMP of Line and bay equipment. | 2019-03-19 | 09:00 | 2019-03-19 | 17:00 | 8 | PENDING | 154 |
| 341 | POWERGRID | NRSS-XXIX | LINE | SAMBA (400KV)-AMARGARH (400KV)I | DAILY | For rectification of Auto-Reclose scheme & CSD Scheme for Reactor & to attend NGR CB Leakage. | 2019-03-13 | 09:00 | 2019-03-13 | 17:00 | 8 | PENDING | 155 |
| 342 | POWERGRID | NRSS-XXIX | LINE | SAMBA (400KV)-AMARGARH (400KV)II | DAILY | For rectification of Auto-Reclose scheme & CSD Scheme for Reactor . | 2019-03-14 | 09:00 | 2019-03-14 | 17:00 | 8 | PENDING | 155 |

| | | | | | | | | | | | | | |
|-----|-----------|-----------|------|---|------------|--|------------|-------|------------|-------|-----|---------|-----|
| 343 | POWERGRID | NRSS-XXIX | LINE | AMARGARH (400KV)-WAGOORA (400KV)1 | DAILY | For AMP Works. | 2019-03-05 | 10:00 | 2019-03-05 | 17:00 | 7 | PENDING | 153 |
| 344 | POWERGRID | NRSS-XXIX | LINE | AMARGARH (400KV)-WAGOORA (400KV)2 | DAILY | For AMP Works. | 2019-03-06 | 10:00 | 2019-03-06 | 17:00 | 7 | PENDING | 153 |
| 345 | POWERGRID | POWERGRID | LINE | ALLAHABAD (400KV)-KANPUR (400KV) | DAILY | For Restoration of Earthwire, at Allahabad | 2019-03-23 | 08:00 | 2019-03-24 | 18:00 | 20 | PENDING | 155 |
| 346 | POWERGRID | UPPTCL | LINE | Meja-NTPC (400KV)-REWA ROAD (400KV)I | DAILY | "Over crossing by under construction 400kV S/C Singrauli-Allahabad Line at tower Location No. AP 159/0 - AP160/0 (In between tower Loc.No. (Existing Line)-42-43),at Allahabad | 2019-02-25 | 08:00 | 2019-02-25 | 18:00 | 10 | PENDING | 153 |
| 347 | POWERGRID | UPPTCL | LINE | REWA ROAD (400KV)-Meja-NTPC (400KV)II | DAILY | "Over crossing by under construction 400kV S/C Singrauli-Allahabad Line at tower Location No. AP 159/0 - AP160/0 (In between tower Loc.No. (Existing Line)-42-43),at Allahabad | 2019-02-25 | 08:00 | 2019-02-25 | 18:00 | 10 | PENDING | 153 |
| 348 | POWERGRID | UPPTCL | LINE | Meja-NTPC (400KV)-BARA (400KV)I | DAILY | "Over crossing by under construction 400kV S/C Singrauli-Allahabad Line at Tower Location No. 151A/0-151B/0 (In between tower Loc.No. (Existing Line)-46-47),at Allahabad | 2019-02-28 | 08:00 | 2019-02-28 | 18:00 | 10 | PENDING | 153 |
| 349 | POWERGRID | UPPTCL | LINE | Meja-NTPC (400KV)-BARA (400KV)II | DAILY | "Over crossing by under construction 400kV S/C Singrauli-Allahabad Line at Tower Location No. 151A/0-151B/0 (In between tower Loc.No. (Existing Line)-46-47),at Allahabad | 2019-02-28 | 08:00 | 2019-02-28 | 18:00 | 10 | PENDING | 153 |
| 350 | POWERGRID | POWERGRID | LINE | SINGRAULI NTPC (400KV)-FATEHPUR -PG (400KV) | DAILY | "Jumpering of under construction 400kV S/C Singrauli-Allahabad Line with charge Circuit at 20 Nos Existing Spare Tower ,at Allahabad | 2019-03-25 | 08:00 | 2019-03-29 | 18:00 | 50 | PENDING | 155 |
| 351 | POWERGRID | POWERGRID | LINE | KANPUR (400KV)-FATEHPUR -PG (400KV)I | CONTINUOUS | Diversion of 400 KV S/C Fatehpur-Kanpur-II TL between Tower Loc. No. 02 and 03 due to Construction of NH Bypass by NHAI,,at Allahabad | 2019-03-01 | 08:00 | 2019-03-07 | 18:00 | 154 | PENDING | 153 |
| 352 | POWERGRID | POWERGRID | LINE | ALLAHABAD (400KV)-KANPUR (400KV) | CONTINUOUS | Diversion of 400 KV S/C Allahabad-Kanpur TL between Tower Loc. No. 890 and 894 due to Construction of NH Bypass by NHAI,,at Allahabad | 2019-03-09 | 08:00 | 2019-03-15 | 18:00 | 154 | PENDING | 155 |
| 353 | POWERGRID | POWERGRID | LINE | BAREILY-PG (400KV)-KASHIPUR (400KV)1 | DAILY | FOR AMP Work , at Bareily | 2019-03-02 | 10:00 | 2019-03-02 | 17:00 | 7 | PENDING | 153 |
| 354 | POWERGRID | POWERGRID | LINE | BAREILY-PG (400KV)-KASHIPUR (400KV)2 | DAILY | FOR AMP Work , at Bareily | 2019-03-04 | 10:00 | 2019-03-04 | 17:00 | 7 | PENDING | 153 |
| 355 | POWERGRID | POWERGRID | LINE | BAREILY-PG (400KV)-MORADABAD (400KV)I | DAILY | AMP OF LINE BAY EQUIPMENTS AT POWERGRID OWNED BAYS AT UPSEB SS, at Bareily | 2019-03-06 | 09:00 | 2019-03-06 | 17:00 | 8 | PENDING | 153 |
| 356 | POWERGRID | POWERGRID | LINE | BAREILY-PG (400KV)-MORADABAD (400KV)II | DAILY | AMP OF LINE BAY EQUIPMENTS AT POWERGRID OWNED BAYS AT UPSEB SS, at Bareily | 2019-03-11 | 09:00 | 2019-03-11 | 17:00 | 8 | PENDING | 153 |
| 357 | POWERGRID | POWERGRID | LINE | MORADABAD (400KV)-HAPUR | DAILY | AMP OF LINE BAY EQUIPMENTS AT POWERGRID OWNED BAYS AT UPSEB SS, at Bareily | 2019-03-08 | 09:00 | 2019-03-08 | 17:00 | 8 | PENDING | - |
| 358 | POWERGRID | POWERGRID | LINE | SITARGANJ (220KV)-BAREILY-CB GANJ (220KV) | DAILY | AMP OF LINE BAY EQUIPMENTS AT POWERGRID OWNED BAYS AT UPSEB SS, at Bareily | 2019-03-13 | 09:00 | 2019-03-13 | 17:00 | 8 | PENDING | 155 |
| 359 | POWERGRID | POWERGRID | LINE | TANAKPUR (220KV)-BAREILY-CB GANJ (220KV) | DAILY | AMP OF LINE BAY EQUIPMENTS AT POWERGRID OWNED BAYS AT UPSEB SS, at Bareily | 2019-03-14 | 09:00 | 2019-03-14 | 17:00 | 8 | PENDING | 155 |
| 360 | POWERGRID | POWERLINK | LINE | MUZAFFARPUR-ER (400KV)-GORAKHPUR-PG (400KV)I | DAILY | For testing of Autoreclose Protection Relay after Retrofitment of Obsolete Siemens make AR relay with new numerical AR Relay, at Gorakhpur | 2019-03-25 | 09:00 | 2019-03-25 | 16:00 | 7 | PENDING | 153 |
| 361 | POWERGRID | POWERGRID | LINE | MUZAFFARPUR-ER (400KV)-GORAKHPUR-PG (400KV)2 | DAILY | For testing of Autoreclose Protection Relay after Retrofitment of Obsolete Siemens make AR relay with new numerical AR Relay, at Gorakhpur | 2019-03-26 | 09:00 | 2019-03-26 | 16:00 | 7 | PENDING | 153 |
| 362 | POWERGRID | POWERLINK | LINE | GORAKHPUR-PG (400KV)-LUCKNOW-Kursi Road (400KV) PGI | DAILY | For testing of Autoreclose Protection Relay after Retrofitment of Obsolete Siemens make AR relay with new numerical AR Relay, at Gorakhpur | 2019-03-27 | 09:00 | 2019-03-27 | 16:00 | 7 | PENDING | 153 |

| | | | | | | | | | | | | | |
|-----|-----------|-----------|------|--|------------|---|------------|-------|------------|-------|-----|---------|-----|
| 363 | POWERGRID | POWERLINK | LINE | GORAKHPUR-PG (400KV)-LUCKNOW-Kursi Road (400KV) PGII | DAILY | For testing of Autoreclose Protection Relay after Retrofitment of Obsolete Siemens make AR relay with new numerical AR Relay, at Gorakhpur | 2019-03-28 | 09:00 | 2019-03-28 | 16:00 | 7 | PENDING | 153 |
| 364 | POWERGRID | POWERGRID | LINE | GORAKHPUR-PG (400KV)-GORAKHPUR-UP (400KV)I | DAILY | AMP of Line Bay equipments at Motiram Adda S/s and PGCIL Gorakhpur S/s , at Gorakhpur | 2019-03-01 | 09:00 | 2019-03-01 | 17:30 | 8.5 | PENDING | 153 |
| 365 | POWERGRID | POWERGRID | LINE | GORAKHPUR-PG (400KV)-GORAKHPUR-UP (400KV)II | DAILY | AMP of Line Bay equipments at Motiram Adda S/s and PGCIL Gorakhpur S/s , at Gorakhpur | 2019-03-04 | 09:00 | 2019-03-04 | 17:30 | 8.5 | PENDING | 153 |
| 366 | POWERGRID | POWERGRID | LINE | KANPUR SOUTH(220KV)-PANKI(220KV)II | DAILY | AMP , at Kanpur | 2019-03-01 | 09:00 | 2019-03-01 | 17:30 | 8.5 | PENDING | 153 |
| 367 | POWERGRID | POWERGRID | LINE | KANPUR (400KV)-PANKI KANPUR (400KV)I | CONTINUOUS | CT replacement work under CERC Add Cap at UPPCL and PG end both, at Kanpur | 2019-03-04 | 10:00 | 2019-03-06 | 12:00 | 50 | PENDING | 154 |
| 368 | POWERGRID | POWERGRID | LINE | KANPUR (400KV)-PANKI KANPUR (400KV)II | CONTINUOUS | CT replacement work under CERC Add Cap at UPPCL and PG end both, at Kanpur | 2019-03-11 | 09:00 | 2019-03-13 | 17:00 | 56 | PENDING | 155 |
| 369 | POWERGRID | POWERGRID | LINE | GORAKHPUR-PG (400KV)-GORAKHPUR-UP (400KV)I | DAILY | AMP of Line Bay equipments at PGCIL Gorakhpur S/s , at Gorakhpur | 2019-03-07 | 09:00 | 2019-03-07 | 17:30 | 8.5 | PENDING | 153 |
| 370 | POWERGRID | POWERGRID | LINE | AGRA-PG (400KV)-BASSI (400KV)I | DAILY | For Protection testing of Line Reactor ,at Agra HVDC | 2019-03-02 | 08:00 | 2019-03-02 | 18:00 | 10 | PENDING | 153 |
| 371 | POWERGRID | UPPTCL | LINE | SHAMSAHABAD ROAD (220KV)-AGRA-PG (400KV) | DAILY | Oil sampling of CTs & AMP testing of Line Bay equipment ,at Agra HVDC | 2019-03-07 | 08:00 | 2019-03-07 | 18:00 | 10 | PENDING | 154 |
| 372 | POWERGRID | UPPTCL | LINE | FIROZABAD (220KV)-AGRA-PG (220KV) | DAILY | Oil sampling of CTs & AMP testing of Line Bay equipment ,at Agra HVDC | 2019-03-05 | 08:00 | 2019-03-05 | 18:00 | 10 | PENDING | 154 |
| 373 | POWERGRID | POWERGRID | LINE | AGRA-PG (400KV)-FATEHBAD _AGRA(400KV) | DAILY | REACTOR AMP, Y - PH BUSHING DGA ,at Agra HVDC | 2019-03-15 | 08:00 | 2019-03-16 | 18:00 | 20 | PENDING | 150 |
| 374 | POWERGRID | POWERGRID | LINE | KANKROLI (400KV)-ZERDA-WR (400KV)I | DAILY | For Pre-summer line maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening work. | 2019-03-06 | 09:30 | 2019-03-07 | 18:30 | 18 | PENDING | 153 |
| 375 | POWERGRID | POWERGRID | LINE | RAPS-C(400KV)-CHITTORGARH (400KV) | DAILY | Replacement work of Porcelain Disc Insulator by Polymer Insulator (inside the RAPP C Plant from loc no:01 to 5) | 2019-03-17 | 08:30 | 2019-03-18 | 18:30 | 20 | PENDING | 154 |
| 376 | POWERGRID | POWERGRID | LINE | KANKROLI (400KV)-RAPS-C(400KV)1 | DAILY | Replacement work of Porcelain Disc Insulator by Polymer Insulator (inside the RAPP C plant from loc no: 01 to 5) | 2019-03-19 | 08:00 | 2019-03-20 | 18:00 | 20 | PENDING | 154 |
| 377 | POWERGRID | POWERGRID | LINE | KOTA (400KV)-RAPS-C(400KV) | DAILY | Replacement work of Porcelain Disc Insulator by Polymer Insulator (inside the RAPP C Plant from loc no:3 to 5) | 2019-03-22 | 08:00 | 2019-03-23 | 18:00 | 20 | PENDING | 154 |
| 378 | POWERGRID | POWERGRID | LINE | SHREE CEMENTS (400KV)-KOTA (400KV) | DAILY | Replacement work of Porcelain Disc Insulator by Polymer | 2019-03-24 | 08:00 | 2019-03-26 | 18:00 | 30 | PENDING | 151 |
| 379 | POWERGRID | POWERGRID | LINE | MERTA (400KV)-BEAWAR (400KV) | DAILY | Replacement work of Porcelain Disc Insulator by Polymer | 2019-03-30 | 08:00 | 2019-03-31 | 18:00 | 20 | PENDING | 150 |
| 380 | POWERGRID | POWERGRID | LINE | KOTA (400KV)-MERTA (400KV)I | DAILY | Replacement work of Porcelain Disc Insulator by Polymer | 2019-03-27 | 08:00 | 2019-03-29 | 18:00 | 30 | PENDING | 154 |
| 381 | POWERGRID | POWERGRID | LINE | MEERUT (400KV)-BAGHPAT (400KV)2 | DAILY | For RTV coating on BPIs and line maintenance work | 2019-03-06 | 08:00 | 2019-03-07 | 18:00 | 20 | PENDING | 154 |
| 382 | POWERGRID | POWERGRID | LINE | KOTA (400KV)-RAPP D (400KV) | DAILY | For stringing work of 400 KV D/C Kota LILO Point to Jaipur south and Kota LILO to RAPPD gantry transmission line. | 2019-02-15 | 08:00 | 2019-02-16 | 18:00 | 20 | PENDING | 155 |
| 383 | POWERGRID | POWERGRID | LINE | MEERUT (400KV)-MUZZAFARNAGAR-UP (400KV) | DAILY | For RTV coating on BPIs and line maintenance work | 2019-03-08 | 08:00 | 2019-03-09 | 18:00 | 20 | PENDING | 154 |
| 384 | POWERGRID | POWERGRID | LINE | ROORKEE (400KV)-SAHARANPUR (400KV)1 | DAILY | For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening. | 2019-03-27 | 08:00 | 2019-03-27 | 18:00 | 10 | PENDING | 154 |
| 385 | POWERGRID | POWERGRID | LINE | BAGHPAT (400KV)-SAHARANPUR (400KV) | DAILY | For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening. | 2019-03-28 | 08:00 | 2019-03-28 | 18:00 | 10 | PENDING | 154 |
| 386 | POWERGRID | HVPNL | LINE | DHANONDA (400KV)-DAULTABAD (400KV)1 | CONTINUOUS | For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSHDC for setting up a Sewerage Treatment Plant | 2019-03-22 | 08:00 | 2019-03-25 | 18:00 | 82 | PENDING | 154 |
| 387 | POWERGRID | HVPNL | LINE | DHANONDA (400KV)-DAULTABAD (400KV)2 | CONTINUOUS | For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSHDC for setting up a Sewerage Treatment Plant | 2019-03-22 | 08:00 | 2019-03-25 | 18:00 | 82 | PENDING | 154 |

| | | | | | | | | | | | | | |
|-----|-----------|-----------|------|--|------------|--|------------|-------|------------|-------|----|---------|-----|
| 388 | POWERGRID | HVPNL | LINE | DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)1 | CONTINUOUS | For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant | 2019-03-22 | 08:00 | 2019-03-25 | 18:00 | 82 | PENDING | 154 |
| 389 | POWERGRID | HVPNL | LINE | DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)2 | CONTINUOUS | For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant | 2019-03-22 | 08:00 | 2019-03-25 | 18:00 | 82 | PENDING | 153 |
| 390 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-BHIWADI-PG (400KV) | DAILY | For replacement of Auto re-close relay at Bassi s/s | 2019-03-04 | 08:00 | 2019-03-05 | 18:00 | 20 | PENDING | 154 |
| 391 | POWERGRID | POWERGRID | LINE | AGRA-PG (400KV)-BASSI (400KV)I | DAILY | For replacement of Auto reclose relay at Bassi s/s | 2019-03-06 | 08:00 | 2019-03-07 | 18:00 | 20 | PENDING | 153 |
| 392 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-KOTPUTLI (400KV) (KHELNA) | DAILY | For replacement of Auto reclose relay at Bassi s/s | 2019-03-08 | 08:00 | 2019-03-09 | 18:00 | 20 | PENDING | 154 |
| 393 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-HEERAPURA (400KV)I | DAILY | For replacement of Auto reclose relay at Bassi s/s | 2019-03-11 | 08:00 | 2019-03-12 | 18:00 | 20 | PENDING | 154 |
| 394 | POWERGRID | POWERGRID | LINE | MEERUT (400KV)-MANDOLA (400KV)II | DAILY | For removing jumpers of 420-89 A Isolator (Meerut-2 tie bay isolator for retrofitment) at Mandola | 2019-03-11 | 08:00 | 2019-03-11 | 12:00 | 4 | PENDING | 154 |
| 395 | POWERGRID | POWERGRID | LINE | MEERUT (400KV)-MANDOLA (400KV)II | DAILY | For removing jumpers of 419-89 A Isolator (Meerut-2 main bay isolator for retrofitment) at Mandola | 2019-03-15 | 08:00 | 2019-03-15 | 12:00 | 4 | PENDING | 154 |
| 396 | POWERGRID | POWERGRID | LINE | MEERUT (400KV)-MANDOLA (400KV)II | DAILY | For connecting Jumpers of 419-89 A Isolator (after isolator retrofitment) at mandola | 2019-03-18 | 14:00 | 2019-03-18 | 17:00 | 3 | PENDING | 154 |
| 397 | POWERGRID | POWERGRID | LINE | DADRI-THERMAL (400KV)-MANDOLA (400KV)I | DAILY | For Testing ,tightening & other maintenance work in GIS section at Mandola | 2019-03-22 | 09:00 | 2019-03-23 | 17:00 | 16 | PENDING | 154 |
| 398 | POWERGRID | POWERGRID | LINE | DADRI-THERMAL (400KV)-MANDOLA (400KV)II | DAILY | For Testing ,tightening & other maintenance work in GIS section at Mandola. | 2019-03-25 | 09:00 | 2019-03-26 | 17:00 | 16 | PENDING | 154 |
| 399 | POWERGRID | POWERGRID | LINE | CHITTORGARH(440KV)-CHITTORGARH (400KV)I | DAILY | Commissioning of P546 Line differential relay at Chittorgarh & RRVPNL end | 2019-03-18 | 09:00 | 2019-03-18 | 18:00 | 9 | PENDING | 150 |
| 400 | POWERGRID | POWERGRID | LINE | CHITTORGARH(440KV)-CHITTORGARH (400KV)II | DAILY | Commissioning of P546 Line differential relay at Chittorgarh & RRVPNL end | 2019-03-19 | 09:00 | 2019-03-19 | 18:00 | 9 | PENDING | 150 |
| 401 | POWERGRID | POWERGRID | LINE | AGRA-PG (400KV)-SIKAR (400KV)I | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-03-11 | 09:00 | 2019-03-11 | 18:00 | 9 | PENDING | 155 |
| 402 | POWERGRID | POWERGRID | LINE | AGRA-PG (400KV)-SIKAR (400KV)II | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-03-12 | 09:00 | 2019-03-12 | 18:00 | 9 | PENDING | 155 |
| 403 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-SIKAR (400KV)I | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-03-12 | 09:00 | 2019-03-13 | 18:00 | 18 | PENDING | 155 |
| 404 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-SIKAR (400KV)II | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-03-14 | 09:00 | 2019-03-15 | 18:00 | 18 | PENDING | 155 |
| 405 | POWERGRID | POWERGRID | LINE | SIKAR (400KV)-BABAI GSS | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-03-18 | 09:00 | 2019-03-18 | 18:00 | 9 | PENDING | 155 |
| 406 | POWERGRID | POWERGRID | LINE | NEEMRANA (400KV)-SIKAR (400KV)II | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-03-19 | 09:00 | 2019-03-20 | 18:00 | 18 | PENDING | 155 |
| 407 | POWERGRID | POWERGRID | LINE | SIKAR (400KV)-RATANGARH (400KV)1 | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-03-16 | 09:00 | 2019-03-17 | 18:00 | 18 | PENDING | 155 |
| 408 | POWERGRID | POWERGRID | LINE | SIKAR (400KV)-RATANGARH (400KV)2 | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-03-21 | 09:00 | 2019-03-22 | 18:00 | 18 | PENDING | 155 |
| 409 | POWERGRID | RRVPN | LINE | SIKAR (400KV)-BIKANER (400KV)1 | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-03-07 | 09:00 | 2019-03-08 | 18:00 | 18 | PENDING | 155 |
| 410 | POWERGRID | RRVPN | LINE | SIKAR (400KV)-BIKANER (400KV)2 | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-03-09 | 09:00 | 2019-03-10 | 18:00 | 18 | PENDING | 155 |
| 411 | POWERGRID | POWERGRID | LINE | AJMER(400KV)-AJMER (400KV)I | DAILY | For the Stringing work of Power line crossing of 765KV Ajmer-Bikaner part-I line (loc AP 8/0-9/0) at 400 kV D/C Ajmer(New)-Ajmer(RVPN) linelocation no7-8. | 2019-02-22 | 09:00 | 2019-02-23 | 18:00 | 18 | PENDING | 153 |
| 412 | POWERGRID | POWERGRID | LINE | AJMER(400KV)-AJMER (400KV)II | DAILY | For the Stringing work of Power line crossing of 765KV Ajmer-Bikaner part-I line (loc AP 8/0-9/0) at 400 kV D/C Ajmer(New)-Ajmer(RVPN) linelocation no7-8. | 2019-02-22 | 08:00 | 2019-02-23 | 18:00 | 20 | PENDING | 153 |
| 413 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-PHAGI(400KV)I | DAILY | Polymer insulator replacement work | 2019-03-01 | 08:00 | 2019-03-01 | 18:00 | 10 | PENDING | 155 |

| | | | | | | | | | | | | | |
|-----|-----------|-----------|------|--|------------|---|------------|-------|------------|-------|-----|---------|-----|
| 414 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-PHAGI(400KV)II | DAILY | Polymer insulator replacement work | 2019-03-02 | 08:00 | 2019-03-02 | 18:00 | 10 | PENDING | 155 |
| 415 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-HEERAPURA (400KV)II | DAILY | Diversion of Line due to Construction of RING ROAD by NHAI | 2019-03-04 | 08:00 | 2019-03-11 | 18:00 | 80 | PENDING | 155 |
| 416 | POWERGRID | POWERGRID | LINE | BHIWANI-PG (400KV)-JIND (400KV)I | DAILY | For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening. | 2019-03-13 | 09:00 | 2019-03-15 | 18:00 | 27 | PENDING | 152 |
| 417 | POWERGRID | POWERGRID | LINE | BHIWANI-PG (400KV)-JIND (400KV)II | DAILY | For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening. | 2019-03-18 | 08:00 | 2019-03-20 | 18:00 | 30 | PENDING | 152 |
| 418 | POWERGRID | UPPTCL | LINE | NANAUTA (220KV)-SAHARANPUR-PG (220KV) | DAILY | AMP WORK | 2019-03-25 | 08:30 | 2019-03-25 | 18:30 | 10 | PENDING | 152 |
| 419 | POWERGRID | POWERGRID | LINE | CHITTORGARH(220KV)-RAPS B (220KV) | DAILY | Replacement work of Porcelain Disc Insulator by Polymer Insulator (inside the RAPP B Plant from loc no:01 to 11) | 2019-03-05 | 08:00 | 2019-03-07 | 18:00 | 30 | PENDING | 154 |
| 420 | POWERGRID | POWERGRID | LINE | RAPS B (220KV)-CHITTORGARH(220KV)II | DAILY | Replacement work of Porcelain Disc Insulator by Polymer Insulator (inside the RAPP B Plant from loc no:01 to 11) | 2019-03-08 | 08:00 | 2019-03-10 | 18:00 | 30 | PENDING | 155 |
| 421 | POWERGRID | POWERGRID | LINE | RAPS B (220KV)-DEBARI (220KV) | DAILY | Replacement work of Porcelain Disc Insulator by Polymer Insulator (inside the RAPP B Plant from loc no:01 to 11) | 2019-03-11 | 08:00 | 2019-03-13 | 18:00 | 30 | PENDING | 151 |
| 422 | POWERGRID | POWERGRID | LINE | ANTA GPS (220KV)-RAPS C (220KV) | DAILY | Replacement work of Porcelain Disc Insulator by Polymer Insulator (inside the RAPP C Plant from loc no:01 to 9) | 2019-03-14 | 08:00 | 2019-03-16 | 18:00 | 30 | PENDING | 154 |
| 423 | POWERGRID | POWERGRID | LINE | ANTA GPS (220KV)-BHILWARA (220KV)1 | DAILY | For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening. | 2019-03-30 | 08:00 | 2019-03-31 | 18:00 | 20 | PENDING | 154 |
| 424 | POWERGRID | POWERGRID | LINE | ANTA GPS (220KV)-BHILWARA (220KV)2 | DAILY | For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening. | 2019-03-30 | 08:00 | 2019-03-31 | 18:00 | 20 | PENDING | 154 |
| 425 | POWERGRID | DTL | LINE | GOPALPUR (220KV)-MANDOLA (220KV)2 | DAILY | AMP of Line bay equipments | 2019-03-07 | 08:00 | 2019-03-07 | 18:00 | 10 | PENDING | - |
| 426 | POWERGRID | DTL | LINE | GOPALPUR (220KV)-MANDOLA (220KV)I | DAILY | AMP of Line bay equipments | 2019-03-06 | 08:00 | 2019-03-06 | 18:00 | 10 | PENDING | - |
| 427 | POWERGRID | RRVPN | LINE | SIKAR-PG (220KV)-RATANGARH(220KV)I(PG) | DAILY | For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening. | 2019-03-24 | 08:00 | 2019-03-25 | 18:00 | 20 | PENDING | 147 |
| 428 | POWERGRID | RRVPN | LINE | SIKAR-PG (220KV)-RATANGARH(220KV)II(PG) | DAILY | For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening. | 2019-03-27 | 08:00 | 2019-03-28 | 18:00 | 20 | PENDING | 155 |
| 429 | POWERGRID | POWERGRID | LINE | BASSI (220KV)-BAGRU (220KV) | CONTINUOUS | Diversion of Line due to Construction of RING ROAD by NHAI & Removal of Tower Side Grading Ring | 2019-03-13 | 08:00 | 2019-03-20 | 18:00 | 178 | PENDING | 155 |
| 430 | POWERGRID | POWERGRID | LINE | BASSI (220KV)-INDIRA(IG) NAGAR (220KV) | CONTINUOUS | Diversion of Line due to Construction of RING ROAD by NHAI & Removal of Tower Side Grading Ring | 2019-03-22 | 08:30 | 2019-03-29 | 18:30 | 178 | PENDING | 155 |
| 431 | POWERGRID | POWERGRID | LINE | AGRA-PG (400KV)-BALLABGARH-PG (400KV) | DAILY | For Protection testing of Line ,at Agra HVDC | 2019-03-11 | 08:00 | 2019-03-12 | 18:00 | 20 | PENDING | 154 |
| 432 | POWERGRID | POWERGRID | LINE | AMRITSAR (400KV)-JALLANDHAR-PG (400KV)II | DAILY | For AMP Works. | 2019-03-05 | 09:00 | 2019-03-05 | 17:00 | 8 | PENDING | - |
| 433 | POWERGRID | POWERGRID | LINE | JALLANDHAR-PG (400KV)-CHAMBA POOL (400KV)I | DAILY | For AMP Works. | 2019-03-07 | 09:00 | 2019-03-07 | 17:00 | 8 | PENDING | 151 |
| 434 | POWERGRID | POWERGRID | LINE | BAWANA-CCGT (400KV)-BAHADURGARH (400KV) | DAILY | For RTV coating in Bahadurgarh S/yard and line maintenance work | 2019-03-11 | 09:00 | 2019-03-11 | 18:00 | 9 | PENDING | 155 |
| 435 | POWERGRID | POWERGRID | LINE | KABULPUR (400KV)-BAHADURGARH (400KV) | DAILY | For RTV coating in Bahadurgarh S/yard and line maintenance work | 2019-03-12 | 09:00 | 2019-03-12 | 18:00 | 9 | PENDING | 155 |
| 436 | POWERGRID | POWERGRID | LINE | BAHADURGARH (400KV)-SONIPAT (400KV)I | DAILY | For RTV coating in Bahadurgarh S/yard and line maintenance work | 2019-03-13 | 09:30 | 2019-03-13 | 18:30 | 9 | PENDING | 155 |
| 437 | POWERGRID | POWERGRID | LINE | BAHADURGARH (400KV)-SONIPAT (400KV)II | DAILY | For RTV coating in Bahadurgarh S/yard and line maintenance work | 2019-03-14 | 09:00 | 2019-03-14 | 18:00 | 9 | PENDING | 155 |
| 438 | POWERGRID | POWERGRID | LINE | BHIWADI-PG (400KV)-GURGAON (400KV) | DAILY | For replacement of Porcelain insulators by Polymer insulators along with 400kV BUS-1 | 2019-02-20 | 09:00 | 2019-02-20 | 18:00 | 9 | PENDING | 154 |

| | | | | | | | | | | | | | |
|-----|-----------|-----------|---------|--|------------|--|------------|-------|------------|-------|-----|---------|-----|
| 439 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-BHIWADI-PG (400KV) | DAILY | For replacement of Porcelain insulators by Polymer insulators along with 400kV BUS-1 | 2019-02-21 | 09:00 | 2019-02-21 | 18:00 | 9 | PENDING | 154 |
| 440 | POWERGRID | POWERGRID | LINE | AGRA-PG (400KV)-BHIWADI-PG (400KV)I | DAILY | For replacement of Porcelain insulators by Polymer insulators along with 400kV BUS-1 | 2019-02-22 | 09:30 | 2019-02-22 | 18:30 | 9 | PENDING | 154 |
| 441 | POWERGRID | POWERGRID | LINE | AGRA-PG (400KV)-BHIWADI-PG (400KV)II | DAILY | For replacement of Porcelain insulators by Polymer insulators along with 400kV BUS-1 | 2019-02-23 | 09:00 | 2019-02-23 | 18:00 | 9 | PENDING | 154 |
| 442 | POWERGRID | POWERGRID | LINE | BHIWADI-PG (400KV)-HISSAR-PG (400KV)I | DAILY | For replacement of Porcelain insulators by Polymer insulators along with 400kV BUS-1 | 2019-02-24 | 09:00 | 2019-02-24 | 18:00 | 9 | PENDING | 154 |
| 443 | POWERGRID | POWERGRID | LINE | BHIWADI-PG (400KV)-KOTPUTLI (400KV) (KHELNA) | DAILY | For replacement of Porcelain insulators by Polymer insulators along with 400kV BUS-2 | 2019-02-28 | 09:00 | 2019-02-28 | 18:00 | 9 | PENDING | 154 |
| 444 | POWERGRID | POWERGRID | LINE | ANTA GPS (220KV)-BHILWARA (220KV)1 | DAILY | Bird guard fixing work | 2019-03-01 | 09:30 | 2019-03-04 | 18:30 | 36 | PENDING | 154 |
| 445 | POWERGRID | POWERGRID | LINE | ANTA GPS (220KV)-BHILWARA (220KV)2 | DAILY | Bird guard fixing work | 2019-03-05 | 09:00 | 2019-03-08 | 18:00 | 36 | PENDING | 154 |
| 446 | POWERGRID | RRVFN | LINE | KANKROLI (400KV)-BHILWARA (220KV) | DAILY | Insulator replacement work in Switchyard | 2019-03-13 | 08:00 | 2019-03-13 | 13:00 | 5 | PENDING | - |
| 447 | POWERGRID | RRVFN | LINE | kankroli-KANKROLII | DAILY | Insulator replacement work in Switchyard | 2019-03-13 | 14:00 | 2019-03-13 | 18:00 | 4 | PENDING | - |
| 448 | POWERGRID | RRVFN | LINE | kankroli-KANKROLIII | DAILY | Insulator replacement work in Switchyard | 2019-03-14 | 14:00 | 2019-03-14 | 18:00 | 4 | PENDING | 152 |
| 449 | POWERGRID | RRVFN | LINE | kankroli-AMBERI | DAILY | Insulator replacement work in Switchyard | 2019-03-14 | 09:00 | 2019-03-14 | 13:00 | 4 | PENDING | 152 |
| 450 | POWERGRID | POWERGRID | LINE | SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)I | DAILY | Rectification work (earth wire snapped from mid span point) at Mirzapur | 2019-03-25 | 09:00 | 2019-03-25 | 17:00 | 8 | PENDING | 155 |
| 451 | POWERGRID | POWERGRID | LINE | SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)II | DAILY | Rectification work (earth wire snapped from mid span point) at Mirzapur | 2019-03-26 | 09:00 | 2019-03-26 | 17:00 | 8 | PENDING | 154 |
| 452 | POWERGRID | POWERGRID | LINE | PITHORAGRH (220KV)-BAREILY-CB GANJ (220KV) | DAILY | AMP OF LINE BAY EQUIPMENTS AT POWERGRID OWNED BAYS AT UPSEB SS, at Bareily | 2019-03-18 | 09:00 | 2019-03-18 | 17:00 | 8 | PENDING | 155 |
| 453 | POWERGRID | POWERGRID | LINE | KANPUR (400KV)-UNCHAHAHAR (220KV)II | DAILY | AMP Work , at Kanpur | 2019-03-02 | 09:00 | 2019-03-02 | 18:00 | 9 | PENDING | 153 |
| 454 | POWERGRID | POWERGRID | LINE | KANPUR (400KV)-UNCHAHAHAR (220KV)I | DAILY | Insulator changing with Polymer from location 391 to 397 , at Kanpur | 2019-02-19 | 09:00 | 2019-02-19 | 17:00 | 8 | PENDING | 153 |
| 455 | POWERGRID | POWERGRID | LINE | KANPUR (400KV)-UNCHAHAHAR (220KV)II | DAILY | Insulator changing with Polymer from location 391 to 397 , at Kanpur | 2019-02-20 | 09:00 | 2019-02-20 | 17:00 | 8 | PENDING | 153 |
| 456 | POWERGRID | UPPTCL | LINE | SAHARANPUR-UP (220KV)-Sahranpur - 220 | DAILY | AMP WORK | 2019-03-26 | 08:00 | 2019-03-26 | 18:00 | 10 | PENDING | - |
| 457 | POWERGRID | UPPTCL | LINE | Sahranpur - 220-Khara 220 | DAILY | AMP WORK | 2019-03-16 | 09:00 | 2019-03-16 | 18:00 | 9 | PENDING | - |
| 458 | POWERGRID | UPPTCL | LINE | Sahranpur - 220-SARASAWA1 | DAILY | AMP WORK | 2019-03-28 | 09:00 | 2019-03-28 | 18:00 | 9 | PENDING | - |
| 459 | POWERGRID | UPPTCL | LINE | Sahranpur - 220-Sarsawa 220KV2 | DAILY | AMP WORK | 2019-03-27 | 09:00 | 2019-03-27 | 18:00 | 9 | PENDING | - |
| 460 | POWERGRID | POWERGRID | LINE | KANPUR (400KV)-BALLABGARH-PG (400KV)I | DAILY | Polymer insulator replacement at S/S.Already approved in 154 OCC. | 2019-02-27 | 09:00 | 2019-02-27 | 18:00 | 9 | PENDING | 153 |
| 461 | POWERGRID | POWERGRID | LINE | KANPUR (400KV)-BALLABGARH-PG (400KV)II | DAILY | Polymer insulator replacement at S/S.Already approved in 154 OCC. | 2019-02-28 | 09:00 | 2019-02-28 | 18:00 | 9 | PENDING | 154 |
| 462 | POWERGRID | POWERGRID | LINE | KANPUR (400KV)-BALLABGARH-PG (400KV)III | DAILY | Polymer insulator replacement at S/S.Already approved in 154OCC. | 2019-03-01 | 09:00 | 2019-03-01 | 18:00 | 9 | PENDING | 154 |
| 463 | POWERGRID | UPPTCL | LINE | Sahranpur - 220-SHAMLI (220KV) | DAILY | AMP WORK | 2019-03-15 | 09:30 | 2019-03-15 | 18:30 | 9 | PENDING | - |
| 464 | POWERGRID | POWERGRID | LINE | ALLAHABAD (400KV)-REWA ROAD (220KV)1 | CONTINUOUS | FOR Diversion work due to infringement with DFCCIL Railway Track , at Allahabad | 2019-03-16 | 08:00 | 2019-03-22 | 18:00 | 154 | PENDING | - |
| 465 | POWERGRID | POWERGRID | REACTOR | REACTOR I(S) BALIA(400KV)/80.00 | DAILY | 400 KV Bus Reactor-I, Annul Mantinace , at Balia | 2019-03-28 | 09:30 | 2019-03-28 | 18:00 | 8.5 | PENDING | - |
| 466 | POWERGRID | POWERGRID | REACTOR | REACTOR BAREILY-PG (400KV)/80.00 | DAILY | For confirmatory varibale tan delta of Voilated Bushing ,at Bareily | 2019-03-06 | 09:00 | 2019-03-06 | 17:00 | 8 | PENDING | 153 |
| 467 | POWERGRID | POWERGRID | REACTOR | REACTOR (S) BHIWADI-PG (400KV)/50.00 | DAILY | For replacement of Porcelain insulators by Polymer insulators alongwith 400kV BUS-2 | 2019-02-28 | 09:00 | 2019-02-28 | 18:00 | 9 | PENDING | 153 |

| | | | | | | | | | | | | | |
|-----|-----------|-----------|---------|---|------------|--|------------|-------|------------|-------|-----|---------|-----|
| 468 | POWERGRID | POWERGRID | REACTOR | REACTOR NIMRANA/80.00 | DAILY | Annual Maintenance Work | 2019-03-07 | 09:00 | 2019-03-07 | 18:00 | 9 | PENDING | - |
| 469 | POWERGRID | POWERGRID | REACTOR | REACTOR(S) SIKAR/50.00 | DAILY | For AMP testing of 50 MVAR Line Reactor-1. | 2019-02-14 | 09:00 | 2019-02-14 | 18:00 | 9 | PENDING | - |
| 470 | POWERGRID | POWERGRID | REACTOR | LINE REACTOR(S) 2 SIKAR/50.00 | DAILY | For AMP testing of 50 MVAR Line Reactor-2. | 2019-02-15 | 09:00 | 2019-02-15 | 18:00 | 9 | PENDING | - |
| 471 | POWERGRID | POWERGRID | REACTOR | REACTOR 1 RATANGARH (400KV)/125.00 | CONTINUOUS | For replacement of existing 125 MVAR Bus Reactor (Make-CGL) by new 125 MVAR Bus Reactor (Make-GE) at 400 KV Ratangarh S/s (RVPNL) for repairing at CGL, Mumbai | 2019-03-05 | 09:00 | 2019-03-20 | 18:00 | 369 | PENDING | 155 |
| 472 | POWERGRID | POWERGRID | REACTOR | REACTOR 1 SIKAR (400KV)/80.00 | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-03-09 | 09:00 | 2019-03-09 | 18:00 | 9 | PENDING | 155 |
| 473 | POWERGRID | POWERGRID | REACTOR | REACTOR MANDOLA (400KV)/50.00 | CONTINUOUS | For complete overhauling of 50 MVAR Bus Reactor (replacement of 400 KV Bushing, radiator & oil pipeline | 2019-03-04 | 09:00 | 2019-03-16 | 18:00 | 297 | PENDING | - |
| 474 | PSTCL | PSTCL | BUS | RAJPURA - BUS BAR 1 | DAILY | For jumper replacing work on bus bar | 2019-03-26 | 09:00 | 2019-03-26 | 17:00 | 8 | PENDING | 155 |
| 475 | PSTCL | PSTCL | BUS | RAJPURA - BUS BAR 2 | DAILY | To attend hot points on bus bar | 2019-03-06 | 09:00 | 2019-03-07 | 17:00 | 16 | PENDING | 155 |
| 476 | PSTCL | PSTCL | BUS | MAKHU - BUS BAR 2 | DAILY | General Maintenance | 2019-03-11 | 10:00 | 2019-03-12 | 17:00 | 14 | PENDING | 154 |
| 477 | PSTCL | PSTCL | ICT | ICT01 MUKTSAR (400KV)(PSTCL)/315 | DAILY | General maintenance of bays | 2019-03-05 | 09:00 | 2019-03-05 | 17:00 | 8 | PENDING | 155 |
| 478 | PSTCL | PSTCL | ICT | ICT03 RAJPURA (400KV)(PSTCL)/500 | DAILY | Annual Protection, LA Testing & maintenance | 2019-03-06 | 09:00 | 2019-03-07 | 17:00 | 16 | PENDING | 155 |
| 479 | PSTCL | PSTCL | ICT | ICT01 NAKODAR (400KV)(PSTCL)/315 | DAILY | Periodical Maintenance | 2019-03-07 | 09:30 | 2019-03-07 | 17:00 | 7.5 | PENDING | 155 |
| 480 | PSTCL | PSTCL | ICT | ICT02 MUKTSAR (400KV)(PSTCL)/315 | DAILY | General Maintenance of bays | 2019-03-11 | 09:00 | 2019-03-11 | 17:00 | 8 | PENDING | 155 |
| 481 | PSTCL | PSTCL | ICT | ICT02 NAKODAR (400KV)(PSTCL)/315 | DAILY | Periodical Maintenance | 2019-03-14 | 09:30 | 2019-03-14 | 17:00 | 7.5 | PENDING | 155 |
| 482 | PSTCL | PSTCL | ICT | ICT02 MAKHU (400KV)(PSTCL)/315 | DAILY | General Maintenance | 2019-03-18 | 10:00 | 2019-03-18 | 17:00 | 7 | PENDING | 153 |
| 483 | PSTCL | PSTCL | LINE | RAJPURA TPS (400KV)-RAJPURA (400KV)1 | DAILY | Tightening of nuts bolts of jumpers, dampers, suspension clamps and cleaning of disc insulators | 2019-03-02 | 10:00 | 2019-03-02 | 16:00 | 6 | PENDING | 155 |
| 484 | PSTCL | PSTCL | LINE | RAJPURA TPS (400KV)-NAKODAR (400KV)2 | DAILY | To check and tighten the jumpers,check and clean the Insulators/ and Tree cutting, setting of Dampers etc. | 2019-03-01 | 10:00 | 2019-03-01 | 17:00 | 7 | PENDING | 155 |
| 485 | PSTCL | PSTCL | LINE | RAJPURA TPS (400KV)-NAKODAR (400KV)2 | DAILY | To check and tighten the jumpers,check and clean the Insulators/ and Tree cutting, setting of Dampers etc. | 2019-03-03 | 10:00 | 2019-03-03 | 17:00 | 7 | PENDING | 155 |
| 486 | PSTCL | PSTCL | LINE | RAJPURA (400KV)-DHURI (400KV)1 | DAILY | Line jumper/ Nut Bolt tightening | 2019-03-05 | 09:30 | 2019-03-05 | 17:00 | 7.5 | PENDING | 155 |
| 487 | PSTCL | PSTCL | LINE | RAJPURA TPS (400KV)-NAKODAR (400KV)2 | DAILY | To check and tighten the jumpers,check and clean the Insulators/ and Tree cutting, setting of Dampers etc. | 2019-03-05 | 10:00 | 2019-03-09 | 17:00 | 35 | PENDING | 155 |
| 488 | PSTCL | PSTCL | LINE | NALLAGARH (220KV)-MOHALI (220KV)1 | DAILY | Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 110 to 124 | 2019-03-06 | 10:00 | 2019-03-06 | 17:00 | 7 | PENDING | 155 |
| 489 | PSTCL | PSTCL | LINE | MAKHU (400KV)-AMRITSAR (400KV)1 | DAILY | General maintenance | 2019-03-06 | 10:00 | 2019-03-06 | 16:00 | 6 | PENDING | 155 |
| 490 | PSTCL | PSTCL | LINE | NAKODAR (400KV)-MAKHU (400KV)1 | DAILY | Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting | 2019-03-06 | 10:00 | 2019-03-06 | 16:00 | 6 | PENDING | 155 |
| 491 | PSTCL | PSTCL | LINE | RAJPURA TPS (400KV)-RAJPURA (400KV)1 | DAILY | Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators | 2019-03-08 | 10:00 | 2019-03-08 | 16:00 | 6 | PENDING | 155 |
| 492 | PSTCL | PSTCL | LINE | TALWANDI SABOO TPS (400KV)-MUKTSAR (400KV)1 | DAILY | General Maintenance of Line Bays | 2019-03-08 | 09:00 | 2019-03-08 | 17:00 | 8 | PENDING | 155 |
| 493 | PSTCL | PSTCL | LINE | RAJPURA (400KV)-DHURI (400KV)2 | DAILY | Line jumper/ Nut Bolt tightening | 2019-03-11 | 09:30 | 2019-03-11 | 17:00 | 7.5 | PENDING | 155 |

| | | | | | | | | | | | | | |
|-----|-------|-------|------|---|-------|--|------------|-------|------------|-------|----|---------|-----|
| 494 | PSTCL | PSTCL | LINE | MAKHU (400KV)-AMRITSAR (400KV)II | DAILY | General maintenance | 2019-03-11 | 10:00 | 2019-03-11 | 16:00 | 6 | PENDING | 155 |
| 495 | PSTCL | PSTCL | LINE | NALLAGARH (220KV)-MOHALI (220KV)2 | DAILY | Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 110 to 124 | 2019-03-11 | 10:00 | 2019-03-11 | 17:00 | 7 | PENDING | 155 |
| 496 | PSTCL | PSTCL | LINE | KANGRA (132KV)-SHANAN (132KV) | DAILY | Annual mtc with ptw | 2019-03-11 | 10:00 | 2019-03-11 | 16:00 | 6 | PENDING | 155 |
| 497 | PSTCL | PSTCL | LINE | NAKODAR (400KV)-MAKHU (400KV)2 | DAILY | Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting | 2019-03-11 | 10:00 | 2019-03-11 | 16:00 | 6 | PENDING | 155 |
| 498 | PSTCL | BBMB | LINE | DASUYA (220KV)-PONG (220KV)IV | DAILY | Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting | 2019-03-12 | 10:00 | 2019-03-12 | 16:00 | 6 | PENDING | 155 |
| 499 | PSTCL | PSTCL | LINE | KANGRA (132KV)-SHANAN (132KV) | DAILY | Annual mtc with ptw | 2019-03-12 | 10:00 | 2019-03-12 | 16:00 | 6 | PENDING | 155 |
| 500 | PSTCL | PSTCL | LINE | MAKHU (400KV)-AMRITSAR (400KV)I | DAILY | General maintenance | 2019-03-13 | 10:00 | 2019-03-13 | 16:00 | 6 | PENDING | 155 |
| 501 | PSTCL | PSTCL | LINE | KANGRA (132KV)-SHANAN (132KV) | DAILY | Annual mtc with ptw | 2019-03-13 | 10:00 | 2019-03-13 | 16:00 | 6 | PENDING | 155 |
| 502 | PSTCL | PSTCL | LINE | RAJPURA TPS (400KV)-NAKODAR (400KV)1 | DAILY | Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting | 2019-03-13 | 10:00 | 2019-03-13 | 16:00 | 6 | PENDING | 155 |
| 503 | PSTCL | PSTCL | LINE | KANGRA (132KV)-PATHANKOT (132KV) | DAILY | Annual mtc with ptw | 2019-03-14 | 10:00 | 2019-03-14 | 16:00 | 6 | PENDING | 155 |
| 504 | PSTCL | PSTCL | LINE | RAJPURA TPS (400KV)-RAJPURA (400KV)2 | DAILY | Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators | 2019-03-15 | 10:00 | 2019-03-15 | 16:00 | 6 | PENDING | 155 |
| 505 | PSTCL | PSTCL | LINE | TALWANDI SABOO TPS (400KV)-MUKTSAR (400KV)2 | DAILY | General Maintenance of Line Bays | 2019-03-15 | 09:00 | 2019-03-15 | 17:00 | 8 | PENDING | 154 |
| 506 | PSTCL | PSTCL | LINE | RAJPURA TPS (400KV)-RAJPURA (400KV)2 | DAILY | Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators | 2019-03-18 | 10:00 | 2019-03-18 | 16:00 | 6 | PENDING | 155 |
| 507 | PSTCL | PSTCL | LINE | MUKTSAR (400KV)-MAKHU (400KV)1 | DAILY | General Maintenance of Line Bays | 2019-03-18 | 09:00 | 2019-03-18 | 17:00 | 8 | PENDING | 155 |
| 508 | PSTCL | PSTCL | LINE | RAJPURA TPS (400KV)-NAKODAR (400KV)2 | DAILY | Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting | 2019-03-18 | 10:00 | 2019-03-18 | 16:00 | 6 | PENDING | 155 |
| 509 | PSTCL | PSTCL | LINE | TALWANDI SABOO TPS (400KV)-DHURI (400KV)1 | DAILY | Line jumper/ Nut Bolt tightening | 2019-03-18 | 09:00 | 2019-03-19 | 17:00 | 16 | PENDING | 155 |
| 510 | PSTCL | PSTCL | LINE | HAMIRPUR HSEB (132KV)-CHOHAL (132KV) | DAILY | Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting | 2019-03-19 | 10:00 | 2019-03-19 | 16:00 | 6 | PENDING | 155 |
| 511 | PSTCL | PSTCL | LINE | MUKTSAR (400KV)-MAKHU (400KV)2 | DAILY | General Maintenance | 2019-03-22 | 10:00 | 2019-03-22 | 16:00 | 6 | PENDING | 155 |
| 512 | PSTCL | PSTCL | LINE | KANGRA (132KV)-PATHANKOT (132KV) | DAILY | Annual mtc with ptw | 2019-03-25 | 10:00 | 2019-03-25 | 16:00 | 6 | PENDING | 155 |
| 513 | PSTCL | PSTCL | LINE | TALWANDI SABOO TPS (400KV)-NAKODAR (400KV) | DAILY | Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting | 2019-03-25 | 10:00 | 2019-03-25 | 16:00 | 6 | PENDING | 155 |
| 514 | PSTCL | PSTCL | LINE | TALWANDI SABOO TPS (400KV)-MUKTSAR (400KV)1 | DAILY | General maintenance, Jumper tightening and Tree Cutting | 2019-03-26 | 09:00 | 2019-03-26 | 17:00 | 8 | PENDING | 155 |
| 515 | PSTCL | PSTCL | LINE | NALLAGARH (220KV)-MOHALI (220KV)1 | DAILY | Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 95 to 109 | 2019-03-25 | 10:00 | 2019-03-25 | 17:00 | 7 | PENDING | 155 |

| | | | | | | | | | | | | | |
|-----|--------|-----------|---------|---|------------|---|------------|-------|------------|-------|-------|---------|-----|
| 516 | PSTCL | PSTCL | LINE | KANGRA (132KV)-PATHANKOT (132KV) | DAILY | Annual mtc with ptw | 2019-03-26 | 10:00 | 2019-03-26 | 16:00 | 6 | PENDING | 155 |
| 517 | PSTCL | PSTCL | LINE | TALWANDI SABOO TPS (400KV)-DHURI (400KV)2 | DAILY | Line jumper/nut bolt tightening | 2019-03-27 | 09:30 | 2019-03-28 | 17:00 | 15 | PENDING | 155 |
| 518 | PSTCL | PSTCL | LINE | MOGA (400KV)-NAKODAR (400KV) | DAILY | Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting | 2019-03-27 | 10:00 | 2019-03-27 | 16:00 | 6 | PENDING | 155 |
| 519 | PSTCL | PSTCL | LINE | NALLAGARH (220KV)-MOHALI (220KV)1 | DAILY | Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 95 to 109 | 2019-03-29 | 10:00 | 2019-03-29 | 17:00 | 7 | PENDING | 155 |
| 520 | PSTCL | PSTCL | LINE | RAJPURA TPS (400KV)-RAJPURA (400KV)2 | DAILY | Meter replacement work by M/s NPL | 2019-03-01 | 09:00 | 2019-03-01 | 18:00 | 9 | PENDING | 155 |
| 521 | PSTCL | PSTCL | REACTOR | REACTOR 1 NAKODAR (400KV)/80.00 | DAILY | Periodical Maintenance | 2019-03-22 | 09:30 | 2019-03-22 | 17:00 | 7.5 | PENDING | - |
| 522 | PTCUL | PTCUL | ICT | ICT01 RISHIKESH (400KV)(PTCUL)/240 | DAILY | Repairing of 220 kV Tandem Isolator of ICT- Ist. | 2019-03-06 | 10:00 | 2019-03-06 | 14:00 | 4 | PENDING | 154 |
| 523 | PTCUL | POWERGRID | LINE | ROORKEE (400KV)-KASHIPUR (400KV)I | DAILY | Installation ABT meter by M/s Secure Meter Ltd under the supervision of T&C, PTCUL, Haldwani. | 2019-03-25 | 14:00 | 2019-03-25 | 15:00 | 1 | PENDING | 154 |
| 524 | PTCUL | POWERGRID | LINE | ROORKEE (400KV)-KASHIPUR (400KV)II | DAILY | Installation ABT meter by M/s Secure Meter Ltd under the supervision of T&C, PTCUL, Haldwani. | 2019-03-25 | 15:00 | 2019-03-25 | 16:00 | 1 | PENDING | 154 |
| 525 | PTCUL | POWERGRID | LINE | BAREILY-PG (400KV)-KASHIPUR (400KV)2 | DAILY | Installation ABT meter by M/s Secure Meter Ltd under the supervision of T&C, PTCUL, Haldwani. | 2019-03-25 | 16:00 | 2019-03-25 | 17:00 | 1 | PENDING | 153 |
| 526 | PTCUL | POWERGRID | LINE | BAREILY-PG (400KV)-KASHIPUR (400KV)1 | DAILY | Installation ABT meter by M/s Secure Meter Ltd under the supervision of T&C, PTCUL, Haldwani. | 2019-03-26 | 15:00 | 2019-03-26 | 16:00 | 1 | PENDING | 153 |
| 527 | PTCUL | PTCUL | LINE | MORADABAD (400KV)-KASHIPUR (400KV) | DAILY | Installation ABT meter by M/s Secure Meter Ltd under the supervision of T&C, PTCUL, Haldwani. | 2019-03-27 | 13:00 | 2019-03-27 | 14:00 | 1 | PENDING | 152 |
| 528 | RRVPN | RRVPN | LINE | MORAK (220KV)-BAROD (220KV) | DAILY | QUARTERLY MAINTENANCE WORK | 2019-03-14 | 09:30 | 2019-03-14 | 16:00 | 6.5 | PENDING | 154 |
| 529 | RRVPN | RRVPN | LINE | KOTA(220KV)-BAROD (220KV) | CONTINUOUS | Jumpering work required for commissioning of 220 KV GSS Ranpur (Under PPP Mode) | 2019-03-12 | 08:00 | 2019-03-13 | 18:00 | 34 | PENDING | 155 |
| 530 | SJVNL | POWERGRID | LINE | NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II | CONTINUOUS | Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM French Expert (Mandatory M-4 level GIS Maintenance between 12-18 Years of GIS operation). Approved in 154th OCC Meeting | 2019-02-18 | 09:00 | 2019-02-20 | 16:01 | 55.02 | PENDING | 154 |
| 531 | SJVNL | JSW | LINE | KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)2 | CONTINUOUS | Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM French Expert (Mandatory M-4 level GIS Maintenance between 12-18 Years of GIS operation). Approved in 154th OCC Meeting | 2019-02-21 | 09:00 | 2019-02-23 | 16:00 | 55 | PENDING | 154 |
| 532 | SJVNL | POWERGRID | LINE | NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)I | CONTINUOUS | Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM French Expert (Mandatory M-4 level GIS Maintenance between 12-18 Years of GIS operation). Approved in 154th OCC Meeting | 2019-02-25 | 09:00 | 2019-02-27 | 16:00 | 55 | PENDING | 154 |
| 533 | SJVNL | JSW | LINE | KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)1 | CONTINUOUS | Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM French Expert (Mandatory M-4 level GIS Maintenance between 12-18 Years of GIS operation). Approved in 154th OCC Meeting | 2019-02-28 | 09:00 | 2019-03-02 | 16:00 | 55 | PENDING | 154 |
| 534 | UPPTCL | UPPTCL | BUS | 400 KV Main Bus - II at 400 KV S/s Samath | CONTINUOUS | General Maintenance during S/D of 400 KV Main Bus - II. No supply disturbance as the load shall be fed through Main Bus - I. | 2019-03-05 | 08:00 | 2019-03-13 | 18:00 | 202 | PENDING | 152 |
| 535 | UPPTCL | UPPTCL | BUS | 400KV BUS 1 AGRA | DAILY | For bus tightening Daily basis (During S/D,all load will be fed through 400 kV Main Bus II. | 2019-03-06 | 09:00 | 2019-03-06 | 18:00 | 9 | PENDING | 153 |
| 536 | UPPTCL | UPPTCL | BUS | 400 kV bus coupler at Agra | DAILY | For tightening Daily basis (During S/D of 400 kV Main Bus I | 2019-03-06 | 09:00 | 2019-03-06 | 18:00 | 9 | PENDING | 151 |
| 537 | UPPTCL | UPPTCL | BUS | 400KV BUS 2 AGRA | DAILY | For bus tightening Daily basis (During S/D,all load will be fed through 400 kV Main Bus I. | 2019-03-07 | 09:00 | 2019-03-07 | 18:00 | 9 | PENDING | 153 |
| 538 | UPPTCL | UPPTCL | BUS | 400 kV bus coupler at Agra | DAILY | For Jack bus tightening Daily basis (During S/D of 400 kV Main Bus II | 2019-03-07 | 09:00 | 2019-03-07 | 18:00 | 9 | PENDING | 151 |

| | | | | | | | | | | | | | |
|-----|--------|-----------|------|---|------------|--|------------|-------|------------|-------|-----|---------|-----|
| 539 | UPPTCL | UPPTCL | BUS | AGRA SOUTH BUS-1 | DAILY | For Testing, conducting CRM Test and Due Point | 2019-03-11 | 09:00 | 2019-03-11 | 17:00 | 8 | PENDING | - |
| 540 | UPPTCL | POWERGRID | ICT | ICT01 RAEBAREILLY (220KV)(POWERGRID)/100 | DAILY | Replacement of 132KV Jack bus at 132KV S/S Amawan from 1x Panther To 2x Moose | 2019-03-07 | 09:00 | 2019-03-09 | 13:00 | 12 | PENDING | 154 |
| 541 | UPPTCL | POWERGRID | ICT | ICT02 RAEBAREILLY (220KV)(POWERGRID)/100 | CONTINUOUS | Replacement of Jumpers of 132KV ICT - II (200MVA) | 2019-03-07 | 09:00 | 2019-03-10 | 18:00 | 81 | PENDING | 154 |
| 542 | UPPTCL | POWERGRID | ICT | ICT03 RAEBAREILLY (220KV)(POWERGRID)/100 | DAILY | Replacement of 132KV Jack bus at 132KV S/S Amawan from 1x Panther To 2x Moose | 2019-03-07 | 09:00 | 2019-03-09 | 13:00 | 12 | PENDING | 153 |
| 543 | UPPTCL | UPPTCL | ICT | ICT01 LUCKNOW (Sarojini Nagar) 400-UP(UPPTCL)/315 | CONTINUOUS | For replacement of 315 MVA T/F with 500 MVA T/F (for 40 days) | 2019-03-10 | 09:00 | 2019-04-02 | 16:00 | 559 | PENDING | 151 |
| 544 | UPPTCL | UPPTCL | ICT | ICT02 BAREILY-UP (400KV)(UPPTCL)/315 | CONTINUOUS | For complete overhauling of 315MVA ICT-II including replacement of Gasket | 2019-03-27 | 09:00 | 2019-04-15 | 17:00 | 464 | PENDING | 155 |
| 545 | UPPTCL | UPPTCL | ICT | ICT01 SULTANPUR (400KV)(UPPTCL)/240 | CONTINUOUS | For Complete gasket replacement by manufacturing Company | 2019-03-05 | 08:00 | 2019-03-09 | 18:00 | 106 | PENDING | 155 |
| 546 | UPPTCL | UPPTCL | ICT | ICT03 SULTANPUR (400KV)(UPPTCL)/315 | CONTINUOUS | For Complete gasket replacement by manufacturing Company | 2019-03-11 | 08:00 | 2019-03-15 | 18:00 | 106 | PENDING | 155 |
| 547 | UPPTCL | UPPTCL | ICT | ICT02 SULTANPUR (400KV)(UPPTCL)/240 | DAILY | For routine bay maintenance works | 2019-03-01 | 08:00 | 2019-03-01 | 18:00 | 10 | PENDING | 153 |
| 548 | UPPTCL | UPPTCL | ICT | ICT02 GORAKHPUR-UP (400KV)(UPPTCL)/315 | CONTINUOUS | For replacement of Gaskit of OLTC & OSR | 2019-03-06 | 11:00 | 2019-03-08 | 16:00 | 53 | PENDING | 155 |
| 549 | UPPTCL | UPPTCL | ICT | ICT01 AZAMGARH (400KV)(UPPTCL)/315 | CONTINUOUS | For testing and General Checking as required by manufacturer | 2019-03-05 | 08:00 | 2019-03-06 | 18:00 | 34 | PENDING | 152 |
| 550 | UPPTCL | UPPTCL | ICT | ICT-II Agra South/200 MVA | DAILY | For Testing, conducting CRM Test and Due Point | 2019-03-11 | 09:00 | 2019-03-11 | 17:00 | 8 | PENDING | 153 |
| 551 | UPPTCL | UPPTCL | ICT | ICT-II MATHURA/315 | DAILY | Pending commissioning of OSR, PRV to be carried out by PGCIL. | 2019-03-14 | 08:00 | 2019-03-14 | 19:00 | 11 | PENDING | - |
| 552 | UPPTCL | UPPTCL | ICT | ICT01 ALIGARH (400KV)(UPPTCL)/500 | DAILY | Attending at leakage | 2019-03-26 | 08:00 | 2019-03-29 | 18:00 | 40 | PENDING | 151 |
| 553 | UPPTCL | UPPTCL | ICT | ICT01 GREATER NOIDA (400KV)(UPPTCL)/315 | DAILY | For arresting oil leakage. | 2019-03-02 | 09:00 | 2019-03-04 | 17:00 | 24 | PENDING | 155 |
| 554 | UPPTCL | UPPTCL | ICT | ICT01 MORADABAD (400KV)(UPPTCL)/315 | DAILY | For general maintenance, checking & tightening of clamps and connectors of complete bay, including transformer bushing clamps before summer season. | 2019-03-06 | 09:00 | 2019-03-06 | 17:00 | 8 | PENDING | 152 |
| 555 | UPPTCL | UPPTCL | ICT | ICT01 MURADNAGAR (400KV)(UPPTCL)/315 | DAILY | Attending oil leakage. | 2019-03-06 | 09:00 | 2019-03-08 | 17:00 | 24 | PENDING | 146 |
| 556 | UPPTCL | UPPTCL | ICT | ICT02 GREATER NOIDA (400KV)(UPPTCL)/315 | DAILY | For general maintenance and routine testing. | 2019-03-09 | 09:00 | 2019-03-09 | 15:00 | 6 | PENDING | 154 |
| 557 | UPPTCL | UPPTCL | ICT | ICT02 MURADNAGAR NEW (400KV)(UPPTCL)/240 | DAILY | Maintenance of Transformer & Bay | 2019-03-15 | 09:00 | 2019-03-15 | 15:00 | 6 | PENDING | 155 |
| 558 | UPPTCL | UPPTCL | ICT | ICT03 MURADNAGAR (400KV)(UPPTCL)/315 | CONTINUOUS | Modification of multisiere system | 2019-03-18 | 08:00 | 2019-03-31 | 18:00 | 322 | PENDING | 154 |
| 559 | UPPTCL | UPPTCL | LINE | LUCKNOW (Sarojini Nagar) 400-UP-UNNAO (400KV) | DAILY | Replacement of disc insulator by Polymer insulators. | 2019-03-16 | 09:00 | 2019-03-17 | 17:00 | 16 | PENDING | 155 |
| 560 | UPPTCL | PTCUL | LINE | AFZALGARH-KALAGARH | DAILY | For lopping and chopping of tree branches and other maintenance woks of line. | 2019-03-25 | 08:00 | 2019-03-25 | 17:00 | 9 | PENDING | 155 |
| 561 | UPPTCL | UPPTCL | LINE | SHERKOT-KALAGARHSC | DAILY | For lopping and chopping of tree branches and other maintenance woks of line. | 2019-03-25 | 08:00 | 2019-03-25 | 17:00 | 9 | PENDING | 155 |
| 562 | UPPTCL | UPPTCL | LINE | TANDA (220KV)-SULTANPUR (400KV) | DAILY | For routine bay maintenance works | 2019-03-02 | 08:00 | 2019-03-02 | 18:00 | 10 | PENDING | 154 |
| 563 | UPPTCL | UPPTCL | LINE | ANPARA-B (400KV)-OBRA (400KV) | CONTINUOUS | Diversion of 400 KV Obra-Anpara L-2 line from the proposed coal handling area of 2x660 MW Obra C TPP | 2019-03-18 | 08:00 | 2019-03-26 | 18:00 | 202 | PENDING | 154 |
| 564 | UPPTCL | UPPTCL | LINE | ANPARA-B (400KV)-MAU (400KV) | CONTINUOUS | For Diversion of 400 KV Anpara-Mau (L-6) S/C line for UPEIDA work. | 2019-03-02 | 08:00 | 2019-03-05 | 18:00 | 82 | PENDING | 154 |
| 565 | UPPTCL | POWERGRID | LINE | ANPARA-B (400KV)-SARNATH (400KV)1 | CONTINUOUS | Diversion of 400 KV Anpara-Sarnath (L-3) line for the DFCC work. | 2019-03-27 | 08:00 | 2019-03-31 | 18:00 | 106 | PENDING | 154 |
| 566 | UPPTCL | UPPTCL | LINE | AZAMGARH (400KV)-SARNATH (400KV) | CONTINUOUS | For diversion of 400 KV Sarnath-Azamgarh line for UPEIDA work. | 2019-03-06 | 08:00 | 2019-03-12 | 18:00 | 154 | PENDING | 155 |
| 567 | UPPTCL | UPPTCL | LINE | MAU (400KV)-AZAMGARH (400KV) | CONTINUOUS | For stringing work in the diversion of 400 KV Sarnath-Azamgarh line for UPEIDA work & complete tightening of bay, maintenance work & routine testing at 400 KV S/S Kasara Mau. | 2019-03-23 | 08:00 | 2019-03-28 | 18:00 | 130 | PENDING | 155 |
| 568 | UPPTCL | POWERGRID | LINE | BALIA(400KV)-MAU (400KV)1 | DAILY | For complete tightening of bay, maintenance work & routine testing. | 2019-03-27 | 10:00 | 2019-03-27 | 18:00 | 8 | PENDING | 154 |

| | | | | | | | | | | | | | |
|-----|--------|-----------|------|---|------------|--|------------|-------|------------|-------|-----|---------|-----|
| 569 | UPPTCL | POWERGRID | LINE | BALIA(400KV)-MAU (400KV)II | DAILY | For complete tightening of bay, maintenance work & routine testing. | 2019-03-28 | 10:00 | 2019-03-28 | 18:00 | 8 | PENDING | 153 |
| 570 | UPPTCL | UPPTCL | LINE | HAPUR-ataur (ghaziabad)I | DAILY | Replenishment of damaged insulator at Loc No. - 111, 139, 129, 105, 114 & 131 | 2019-03-29 | 09:00 | 2019-03-29 | 17:00 | 8 | PENDING | 154 |
| 571 | UPPTCL | UPPTCL | LINE | HAPUR-ataur (ghaziabad)II | DAILY | Replenishment of damaged insulator at Loc No. - 111, 139, 129, 105, 114 & 132 | 2019-03-30 | 09:00 | 2019-03-30 | 17:00 | 8 | PENDING | 154 |
| 572 | UPPTCL | UPPTCL | LINE | SAHUPURI (220KV)-PUSAULI BSEB-ER (220KV)+BSEB | DAILY | Replacement of BSI of "B" Bus of 200 MVA T/F | 2019-03-01 | 08:00 | 2019-03-01 | 18:00 | 10 | PENDING | - |
| 573 | UPPTCL | UPPTCL | LINE | SAHUPURI (220KV)-PUSAULI BSEB-ER (220KV)+BSEB | DAILY | Replacement of BSI of "A" Bus of 220 KV Sahupuri - Obra - II line | 2019-03-02 | 08:00 | 2019-03-02 | 18:00 | 10 | PENDING | - |
| 574 | UPPTCL | UPPTCL | LINE | SAHUPURI (220KV)-PUSAULI BSEB-ER (220KV)+BSEB | DAILY | Replacement of BSI of "B" Bus of 220 KV Sahupuri - Pusauli line and erection of gantry of 220 KV Sahupuri - Raja Ka Talab line (U/C) | 2019-03-06 | 08:00 | 2019-03-07 | 18:00 | 20 | PENDING | - |
| 575 | UPPTCL | POWERGRID | LINE | VARANASI (400KV)-SARNATH (400KV)I | CONTINUOUS | General Maintenance during S/D of 400 KV Main Bus - II. No supply disturbance as the load shall be fed through Main Bus - I. | 2019-03-11 | 08:00 | 2019-03-11 | 18:00 | 10 | PENDING | 155 |
| 576 | UPPTCL | POWERGRID | LINE | VARANASI (400KV)-SARNATH (400KV)II | CONTINUOUS | General Maintenance during S/D of 400 KV Main Bus - II. No supply disturbance as the load shall be fed through Main Bus - I. | 2019-03-12 | 08:00 | 2019-03-12 | 18:00 | 10 | PENDING | 155 |
| 577 | UPPTCL | UPPTCL | LINE | ANPARA-B (400KV)-OBRA (400KV) | DAILY | For Stringing of 765 KV Anpara D - Jhansi line | 2019-03-14 | 08:00 | 2019-03-15 | 18:00 | 20 | PENDING | 154 |
| 578 | UPPTCL | POWERGRID | LINE | ANPARA-B (400KV)-SARNATH (400KV)2 | DAILY | For Stringing of 765 KV Anpara D - Jhansi line | 2019-03-16 | 08:00 | 2019-03-17 | 18:00 | 20 | PENDING | 155 |
| 579 | UPPTCL | UPPTCL | LINE | ANPARA-B (400KV)-MAU (400KV) | DAILY | For Stringing of 765 KV Anpara D - Jhansi line | 2019-03-16 | 08:00 | 2019-03-17 | 18:00 | 20 | PENDING | 154 |
| 580 | UPPTCL | POWERGRID | LINE | SINGRAULI NTPC (400KV)-ANPARA-B (400KV) | DAILY | For Stringing of 765 KV Anpara D - Jhansi line | 2019-03-22 | 08:00 | 2019-03-23 | 18:30 | 21 | PENDING | 154 |
| 581 | UPPTCL | UPPTCL | LINE | ANPARA-B (400KV)-ANPARA-D (400KV)1 | DAILY | For Stringing of 765 KV Anpara D - Jhansi line | 2019-03-30 | 08:00 | 2019-03-31 | 18:00 | 20 | PENDING | - |
| 582 | UPPTCL | UPPTCL | LINE | AGRA-UP (400KV)-UNNAO (400KV) | DAILY | For bay tightening & routine maintenance Daily basis (During S/D,all load will be fed through 400 kV Fatehabad II, 400 kV PG, 400 kV Fatehabad I will remain in service. | 2019-03-08 | 09:00 | 2019-03-08 | 18:00 | 9 | PENDING | 150 |
| 583 | UPPTCL | POWERGRID | LINE | AGRA-PG (400KV)-AGRA-UP (400KV) | DAILY | For bay tightening & routine maintenance Daily basis (During S/D,all load will be fed through 400 kV Fatehabad I, 400 kV Fatehabad II, 400 kV Unnao line will remain in service. | 2019-03-09 | 09:00 | 2019-03-09 | 18:00 | 9 | PENDING | 151 |
| 584 | UPPTCL | UPPTCL | LINE | REWA ROAD (400KV)-PANKI KANPUR (400KV) | CONTINUOUS | Replacement of 400 kV CVT & 400 KV Transfer Bus Pantograph Isolator | 2019-03-13 | 08:00 | 2019-03-17 | 17:00 | 105 | PENDING | 154 |
| 585 | UPPTCL | PTCUL | LINE | NARA (220KV)-ROORKEE PTCUL (220KV)+UPPT | DAILY | For tree cutting, repairing of conductor, inspection of insulators & other maintenance works. | 2019-03-06 | 09:00 | 2019-03-07 | 17:00 | 16 | PENDING | 155 |
| 586 | UPPTCL | UPPTCL | LINE | MATHURA (400KV)-MURADNAGAR (400KV)1 | DAILY | Tightening of jumpers of line. | 2019-03-28 | 08:00 | 2019-03-30 | 19:00 | 33 | PENDING | 154 |
| 587 | UPPTCL | UPPTCL | LINE | MURADNAGAR (400KV)-ALIGARH (400KV) | DAILY | For lopping and chopping of tree branches and other maintenance woks of line. | 2019-03-06 | 09:00 | 2019-03-07 | 18:00 | 18 | PENDING | 155 |
| 588 | UPPTCL | UPPTCL | LINE | MUZZAFARNAGAR-UP (400KV)-Srinagar HEP- ALAKANANDA (400KV) | DAILY | For testing of protection relay & equipment maintenance.During D/S other two lines (400KV Muzaffargar-Vishnuprayag line and 400KV Vishnuprayag- | 2019-03-11 | 09:00 | 2019-03-12 | 17:00 | 16 | PENDING | 154 |
| 589 | UPPTCL | PTCUL | LINE | KHODRI (220KV)-SAHARANPUR-UP (220KV)2 +UP | DAILY | For lopping and chopping of trees in line corridor & maintenance work of bay. | 2019-03-12 | 09:00 | 2019-03-15 | 17:00 | 32 | PENDING | 155 |
| 590 | UPPTCL | UPPTCL | LINE | NANAUTA (220KV)-SAHARANPUR-PG (220KV) | DAILY | Lopping and chopping of the trees, tightening & checking of the nut bolts, jumpers & insulator string and also all other associated works. | 2019-03-13 | 10:00 | 2019-03-14 | 18:00 | 16 | PENDING | 152 |

| | | | | | | | | | | | | | |
|-----|--------|--------|---------|---|-------|--|------------|-------|------------|-------|----|---------|-----|
| 591 | UPPTCL | UPPTCL | LINE | ataur (ghaziabad)-MUZZAFARNAGAR-UP (400KV) | DAILY | For tree cutting, repairing of conductor, inspection of insulators & other maintenance works. | 2019-03-13 | 09:00 | 2019-03-14 | 17:00 | 16 | PENDING | 153 |
| 592 | UPPTCL | UPPTCL | LINE | Srinagar HEP- ALAKANANDA (400KV)-VISHNUPRAYAG (400KV) | DAILY | For testing of protection relay & equipment maintenance. During S/D other two lines (400KV Muzaffaragar-Alaknanda line and 400KV Vishnuprayag-Alaknanda) will remain in service. | 2019-03-13 | 09:00 | 2019-03-14 | 17:00 | 16 | PENDING | 153 |
| 593 | UPPTCL | PTCUL | LINE | SRINAGAR_UK (400KV)-Srinagar HEP-ALAKANANDA (400KV)1 | DAILY | For testing of protection relay & equipment maintenance. | 2019-03-15 | 09:00 | 2019-03-16 | 17:00 | 16 | PENDING | 151 |
| 594 | UPPTCL | PTCUL | LINE | SRINAGAR_UK (400KV)-Srinagar HEP-ALAKANANDA (400KV)2 | DAILY | For testing of protection relay & equipment maintenance. | 2019-03-17 | 09:00 | 2019-03-18 | 17:00 | 16 | PENDING | 151 |
| 595 | UPPTCL | UPPTCL | LINE | MUZZAFARNAGAR-UP (400KV)-VISHNUPRAYAG (400KV) | DAILY | For routine protection testing & other maintenance test. | 2019-03-19 | 11:00 | 2019-03-19 | 16:00 | 5 | PENDING | 154 |
| 596 | UPPTCL | UPPTCL | LINE | SARASAWA-KHODRI (220KV) | DAILY | For lopping and chopping of trees in line corridor & maintenance work of bay. | 2019-03-19 | 09:00 | 2019-03-22 | 17:00 | 32 | PENDING | 154 |
| 597 | UPPTCL | UPPTCL | LINE | NAPP (220KV)-SAMBHAL (220KV) | DAILY | Lopping, chopping and cutting of trees & line maintenance works. | 2019-03-26 | 09:00 | 2019-03-28 | 17:00 | 24 | PENDING | 155 |
| 598 | UPPTCL | UPPTCL | REACTOR | REACTOR ALIGARH (400KV)/63.00 | DAILY | Attending oil leakage | 2019-03-06 | 08:00 | 2019-03-08 | 18:00 | 30 | PENDING | - |

Format I(A): Request for transmission element outage by Indenting agency to RPC

QUATGES FOR 156 OCC MEETING-NHPC LIMITED

| Indenting Agency | | NHPC LTD. | For the Month | FEBRUARY/MARCH' 2019 | Date | | | | | | | | | |
|------------------|-------------------------------|--------------------|--|----------------------|---------|-------------------------------------|---------------------------------|------------------|---|-------------|-----------|-------------|---------|--|
| Line Details | | | | | | Proposed Date and Time | | | | | | | | |
| Sl. No. | Name of the Requesting Agency | Voltage Level (kV) | From substation | To substation | Owner | Ckt ID | Inter-Regional / Intra-Regional | Daily/ Continous | Reason | From Date | From Time | To Date | To Time | Remarks/ APPROVAL |
| 1 | NHPC LIMITED | 400 kV | Chamera-I | Jalandhar | PGCIL | Chamera-I - Jalandhar 400 kV Line-1 | Inter regional | Continuous | To arrest leakage in 50 MVAR shunt reactor & oil top-up | 14-Feb-2019 | 10:00 | 16-Feb-2019 | 20:00 | There is leakage of oil in CT side of shut reactor which needs to be arrested |
| 2 | NHPC LIMITED | 220KV | Kishanganga Power Station NHPC Limited | NHPC Limited | PDD J&K | 220KV Kishanganga-Delina Line#1 | Inter regional | Daily | Replacement of CT in Bus coupler bay, its testing , alignment of isolator and its CRM testing and erection of CT in | 11-Mar-2019 | 9:00 | 14-Mar-2019 | 17:30 | Replacement of CT in Bus coupler bay, its testing , alignment of isolator and its CRM testing and erection of CT in Kishanganga-Wagoora Line #4. |
| 3 | NHPC LIMITED | 220KV | Kishanganga Power Station NHPC Limited | NHPC Limited | PDD J&K | 220KV Kishanganga-Delina Line#2 | Inter regional | Daily | Replacement of CT in Bus coupler bay, its testing , alignment of isolator and its CRM testing and erection of CT in | 11-Mar-2019 | 9:00 | 14-Mar-2019 | 17:30 | Replacement of CT in Bus coupler bay, its testing , alignment of isolator and its CRM testing and erection of CT in Kishanganga-Wagoora Line #4. |

Format I(B): Request for Bus, Bay, ICTs, Reactor, FACTS, FSCs, SVCs etc outage by Indenting agency to RPC

| Indenting Agency | | NHPC LTD. | For the Month | FEB.' 2018 | | | | | | | | | |
|------------------|---------------------------------------|--------------------|---------------------|--------------|---------------------------------|------------------------|---|--|-----------|--|---------|--|--|
| Line Details | | | | | | Proposed Date and Time | | | | | | | |
| Sl. No. | Name of the Requesting Agency | Voltage Level (kV) | Name of the Element | Owner | Inter Regional / Intra Regional | Daily/ Continous | Reason | From Date | From Time | To Date | To Time | Remarks | |
| 2 | Chamera-I Power Station, NHPC LIMITED | 400 kV | 400 kV BUS-I | NHPC Limited | Inter Regional | Continuous | To arrest leakage in bus side DS+ES module. | 11-Feb-2019 | 10:00 | 14-Feb-2019 | 20:00 | 1. Recovery of Gas from CB (upto 2.5 bar), DS (upto 1 mbar) & BUS-I side duct (upto 2.5 bar). 2. Chaging of DELRIN & O-Ring of ES. 3. Filling of gas upto specified level in DS & BUS-I side duct. | |
| 3 | Chamera-I Power Station, NHPC LIMITED | 400 kV | 400 kV BUS-II | NHPC Limited | Inter Regional | Continuous | For interconnection of Bus Reactor Bay with 400 kV BUS-II | 16-Feb-2019 | 10:00 | 22-Feb-2019 | 20:00 | 1. Interconnection with BUS-II. 2. Filling of gas upto specified level in all three chambers | |
| 4 | Chamera-I Power Station, NHPC LIMITED | 400 kV | 400 kV BUS-I | NHPC Limited | Inter Regional | Daily | To arrest leakage in bus side DS+ES module. | 18/02/2019 20/02/2019 22/02/2019 | 9:00 | 18/02/2019 20/02/2019 22/02/2019 | 23:00 | Complete shutdown required during interconnection with BUS-II for safety. 1. Phase wise interconnection shall be carried out & shutdown of BUS-I shall be taken only after all preparatory work of interconnection. 2. Gas pressure from BUS side DS (being adjacent chamber) gas pressure shall be reduced to 2 bar from 4.5 bar. | |

PROPOSED ANNUAL OUTAGE PLAN FOR THE MONTH OF MARCH 2019

Name of Transmission Utility/licensee : Uttar Pradesh Power Transmission Corporation Limited

| Sl. No. | Detail of Transmission element | | Category to which transmission element belong (A/B/C/D) | Code | Period | | Time | | Reason | Remark |
|---------|--------------------------------|---|---|------|----------|----------|------------|-------|--|---|
| | Voltage level | Name | | | From | To | From | To | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 |
| 1 | 400 kV | 400KV Sarojininagar-Kursi Road line Lucknow | A | | 09.03.19 | 10.03.19 | 9:00 | 17:00 | Replacement of disc insulator by Polymer insulators | Daily Basis |
| 2 | 400 KV | 400 KV Unnao-PGCIL Lko.-I Line , Dahi chowiki Unnao | A | | 08.03.19 | 08.03.19 | 8:00 | 18:00 | General Maintenance of Bay and routine protection testing at 400 KV S/S, Unnao | Daily Basis |
| 3 | 400 KV | 400 KV Main Bus-A at 400 KV S/S Dahi chowiki Unnao | A | | 16.03.19 | 16.03.19 | 8:00 | 18:00 | General Maintenance of 400 KV Main Bus-A at 400 KV S/S, Unnao | Daily Basis |
| 4 | 400 KV | 400 kV Main Bus-I Sarojininagar | A | | 05.03.19 | 11.03.19 | 9:00 | 16:00 | For replacement of Bus-I side 400 KV Pantograph Isolator of 315 MVA ICT-II | continuous basis |
| 5 | 400 KV | 400 kV Main Bus-II Sarojininagar | A | | 12.03.19 | 19.03.19 | 9:00 | 16:00 | For replacement of Bus-II side 400 KV Pantograph Isolator of 315 MVA ICT-II | continuous basis |
| 6 | 400KV | 400KV TBC bay, 400KV Main Bus-I & 400KV Main Bus-II at 400KV S/S Gorakhpur (Motiram Adda) | A | | 11.03.19 | 11:00 | 13.03.2019 | 16:00 | for stringing work of 400KV Jack busbar for installation of proposed 240MVA T/F & extension of busbars for proposed new 400KV TBC bay. | On daily basis |
| 7 | 400KV | 200 MVA ICT-III | A | | 29.03.19 | 10.00 | 29.03.2019 | 18:00 | For complete tightening of bay, maintenance work & routine testing. | Daily Basis |
| 8 | 400/220/3 kV | 220 kV GIS Bus 1 & Bus 2 | B | | 01-03-19 | 01-03-19 | 10:00 | 12:00 | For conducting High Voltage test after replenishing defective part in Circuit breakers of various 220kV bays. | Daily |
| 9 | Indirapuram S/s | 220 kV GIS Bus 1 & Bus 2 | B | | 08-03-19 | 08-03-19 | 10:00 | 12:00 | | Daily |
| 10 | 400/220/3 kV Ataur S/s | 400/220kV 500MVA ICT-1 | A | | 13-03-19 | 14-03-19 | 9:00 | 9:00 | | For renovating active part in Circuit breakers connected on IV side of ICT. |
| 11 | 400/220/3 kV Ataur S/s | 220 kV GIS Bus 1 & Bus 2 | B | | 15-03-19 | 15-03-19 | 10:00 | 12:00 | For conducting High Voltage test after replenishing defective part in Circuit breakers of various 220kV bays. | Daily |
| 12 | | 220 kV GIS Bus 1 & Bus 2 | B | | 22-03-19 | 22-03-19 | 10:00 | 12:00 | | Daily |
| 13 | | 220 kV GIS Bus 1 & Bus 2 | B | | 29-03-19 | 29-03-19 | 10:00 | 12:00 | | Daily |

| | | | | | | | | | | |
|----|---------------------------------|--|---|--|----------|---------------------|-------|------------------|---|-------------|
| 14 | 765/400/2 20 kV Hapur S/s | 220kV Main Bus-I | B | | 04-03-19 | 04-03-19 | 9:00 | 18:00 | Annual Maintenance – For testing of Bus CVT, CRM of Bus Isolators and attending on loose contact as per thermovision test. (Power will not be affected) | Daily |
| 15 | 765/400/2 20 kV Hapur S/s | 220kV Main Bus - II | B | | 05-03-19 | 05-03-19 | 9:00 | 18:00 | Annual Maintenance – For testing of Bus CVT, CRM of Bus Isolators and attending on loose contact as per thermovision test. (Power will not be affected) | Daily |
| 16 | 400/132 kV Nehtaur S/s | 132kV Main Bus | C | | 07-03-19 | 07-03-19 | 9:00 | 18:00 | Annual Maintenance – For testing of Bus CVT, CRM of Bus Isolators and attending on loose contact as per thermovision test. (Alternative supply is available to 132kV feeders) | Daily |
| 17 | 400 KV | 400 KV Panki- PGCIL-I at 400 KV S/S Panki | A | | 02-03-19 | 02-03-19 (Daily) | 8:00 | 17:00 | Maintenance work of bay | Daily basis |
| 18 | 400 KV | 400 KV Panki- PGCIL-II at 400 KV S/S Panki | A | | 05.03.19 | 05.03.19 (Daily) | 8:00 | 17:00 | Replacement of jumpers | Daily basis |
| 19 | 400 KV | 400 KV Panki- Aligarh line at 400 KV S/S Panki, Kanpur | A | | 08.03.19 | 08.03.19 (Daily) | 8:00 | 17:00 | Maintenance work of bay | Daily basis |
| 20 | 400KV | 400KV Fatehabad- (765KV UP)-Agra CKT-I line | A | | 11.03.19 | 14.03.19 | 8:00 | 18:00 | Tightening of jumper and replacement of damage jumper and other line maintenace work | Daily basis |
| 21 | 400kv | 400 KV Fatehabad-Agra South CKT-I at 400 KV GIS Agra south | A | | 11.03.19 | 11.03.19 | 09:00 | 17:00 (daily) | For Testing, conducting CRM Test and Due Point | Daily basis |
| 22 | 400 kv | 500MVA ICT-I, 400/220/33KV at 400KV Sub-station, Moradabad | A | | 08.03.19 | 08.03.19 | 9:00 | 17:00 | For general maintenance, checking & tightening of clamps and connectors of complete bay, including transformer bushing clamps before summer season. | Daily basis |
| 23 | 400 kv | 400KV Gr. Noida (765KV)-Gr. Noida (400KV) Line Ckt-I | A | | 10.03.19 | 10.03.19 | 9:00 | 15:00 | For general maintenance works. | Daily basis |
| 24 | 220 kv | 220KV Main & Transfer Bus at 220KV Sub-station, Simbhaoli (Both Bus) | B | | 13.03.19 | 13.03.19 | 9:00 | 12:00 | For attending problem of 220KV Bus Isolator of 220KV Simbhaoli-Matore Line. | Daily basis |

| | | | | | | | | | | |
|----|--------|---|---|--|----------|----------|------|-------|--|---|
| 25 | 400 kV | 400KV A Bus at 400KV Sub-station, Moradabad. | A | | 16.03.19 | 18.03.19 | 9:00 | 17:00 | For erection, testing and commissioning of panbtograph isolator in new 400KV bay for 240MVA Transformer Mitsubishi make (old and used) | Continuous Basis |
| 26 | 400 kV | 315MVA ICT-III, 400/220KV & 400KV A Bus at 400KV Sub-station, Gr. Noida | A | | 17.03.19 | 17.03.19 | 9:00 | 17:00 | For attending problematic Bus-A PG isolator and for general maintenance. | Daily basis |
| 27 | 400 kV | 400KV Gr. Noida-Nawada Line with 400KV B Bus | A | | 17.03.19 | 17.03.19 | 9:00 | 16:00 | For general maintenance. | Daily basis |
| 28 | 400 kV | 400KV B Bus at 400KV Sub-station, Moradabad. | A | | 23.03.19 | 25.03.19 | 9:00 | 17:00 | For erection, testing and commissioning of panbtograph isolator in new 400KV bay for 240MVA Transformer Mitsubishi make (old and used) | Continuous Basis |
| 29 | 400 kV | 400KV Dadri-Gr. Noida line with Main A and B alternatively. | A | | 25.03.19 | 10.04.19 | 9:00 | 18:00 | Replacement of equipments for upgrading of current rating of equipments. | Line will be under complete S/D during replacement of std. and TBC PG isolator only and load will feed through TBC during replacement of CB and Main Bus A & B PG isolators. S/D of Main bus A & B will be required alternatively for replacing their PG isolators. |
| 30 | 400 kV | 400KV Muradnagar-Dadri Line | A | | 27.03.19 | 27.03.19 | 9:00 | 15:00 | For maintenance of Bay | Daily basis |



RAJASTHAN RAJYA VIDYUT PRASARAN NIGAM LIMITED
STATE LOAD DISPATCH CENTRE ,AJMER ROAD, HEERAPURA, JAIPUR-302024
Phone: (0141) 5183755 , 2250079 , 2251255 Fax (0141) 2250073

To,
The Superintending Engineer (Operations)
NRPC, Katwaria Sarai,
New Delhi.

Dated :-

Sub:-Proposal of Planned shutdown of inter regional lines in Rajasthan for the month of March-2019 for kind consideration and approval in 156th OCC

| S.No. | Details of Transmission line | | | Date | | Timings | | Type of Shutdown Daily/ Continuous | Purpose | Remark/Applied by |
|-------|------------------------------|---|----------|------------|------------|---------|----------|--|--|-------------------|
| | Voltage Level | Name | Category | From | To | From | To | | | |
| 1 | (±)500KV HVDC | (±)500KV HVDC Mundra-Mahendragarh Transmission Line | A | 06.03.2019 | 10.03.2019 | 9:00Hrs | 17:00Hrs | daily basis | Crossing of 400 kV D/C Quad Moose STPS-Babai Tr. Line (RRVNL) by 500 kV HVDC Mundra-Mahendragarh Tr. Line (ATIL) | |



RAJASTHAN RAJYA VIDYUT PRASARAN NIGAM LIMITED
STATE LOAD DISPATCH CENTRE ,AJMER ROAD, HEERAPURA, JAIPUR-302024
Phone: (0141) 5183755 , 2250079 , 2251255 Fax (0141) 2250073

To,
The Superintending Engineer (Operations)
NRPC, Katwaria Sarai,
New Delhi.

Dated :-

Sub:-Proposal of Planned shutdown of intra regional lines in Rajasthan for the month of March-2019 for kind consideration and approval in 156th OCC

| S.No. | Details of Transmission line | | | Date | | Timings | | Type of Shutdown Daily/ Continuous | Purpose | Remark/Applied by |
|-------|------------------------------|--|----------|------------|------------|------------|------------|--|--|-----------------------|
| | Voltage Level | Name | Category | From | To | From | To | | | |
| 1 | 220KV | 220KV SAKATPURA-RAPP LINE CIRCUIT NO. 1 | C | 07.03.2019 | 07.03.2019 | 8:00Hr | 18:00Hr | Continuous | QUARTERLY MAINTENANCE WORK | |
| 2 | 400KV | 400KV Chhabra-Hindaun line | A | 19.02.2019 | 20.02.2019 | 8:00Hr | 18:00Hr | Daily | Disc Replacement Between Loc No 45-60 | |
| 3 | 220 KV | 220KVBharatpur-Agra S/C Line | D | 15.03.2019 | 28.03.2019 | 09:00Hrs. | 18:00Hrs. | <u>Continuous</u> | for replacement of earth wire and maintenance of the 220KV Agra-Bharatpur Inter State Line & Bay work at 220KV GSS RVPN, Bharatpur | |
| 4 | 220 KV | 220 KV Neemrana-PGCIL Bhiwadi Line | D | 15.03.2019 | 15.03.2019 | 10:00 Hrs. | 15:00 Hrs. | Daily | Quarterly Maintenance work | |
| 5 | 400 kv | 400KV JODHPUR-AKAL Line | A | 07.03.2019 | 07.03.2019 | 10:00 HRS | 18:00 HRS | Daily | <u>Periodic maintenance work</u> | |
| 6 | 400 kv | 400 kv JODHPUR-KANKANI LINE | A | 12.03.2019 | 12.03.2019 | 10:00 HRS | 18:00 HRS | Daily | <u>Periodic maintenance work</u> | |
| 7 | 400 kv | 400 KV JODHPUR-RAJWEST-II LINE | A | 13.03.2019 | 13.03.2019 | 10:00 HRS | 18:00 HRS | Daily | <u>Periodic maintenance work</u> | |
| 8 | 400 KV | 400 kv JODHPUR -BHADLA LINE | A | 14.03.2019 | 14.03.2019 | 10:00 Hrs | 18:00 Hrs | Daily | <u>Periodic maintenance work</u> | |
| 9 | 400 kv | 400 kv Bikaner-STPS line | A | 11.03.2019 | 19.03.2019 | 09:00Hrs. | 18:00Hrs. | Daily | <u>Disc Cleaning Work</u> | |
| 10 | 400 kv | 400 kv Bikaner-Merta line | A | 11.03.2019 | 19.03.2019 | 09:00Hrs. | 18:00Hrs. | Daily | <u>Disc Cleaning Work</u> | |
| 11 | 400 kv | 400 kv Bikaner-STPS line | A | 25.03.2019 | 30.03.2019 | 09:00Hrs. | 18:00Hrs. | Daily | <u>Disc Cleaning Work</u> | |
| 12 | 400 KV | 400 KV MERTA-KANKANI LINE | A | 07.03.2019 | 07.03.2019 | 09:00Hrs. | 17:00 HRS | Daily | <u>IV th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS</u> | No supply disturbance |
| 13 | 400 KV | 400 KV MERTA-BHADLA LINE | A | 08.03.2019 | 08.03.2019 | 09:00Hrs. | 17:00 HRS | Daily | <u>IV th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS</u> | No supply disturbance |
| 14 | 400 KV | 400 KV Heerapura-Bassi CKT-2 | A | 06.03.2019 | 06.03.2019 | 10:00 Hrs | 17:00 Hrs | Daily | <u>Quarterly maintenance of 400 KV side bay Equipments</u> | |
| 15 | 400 KV | 400 KV Heerapura-Bassi CKT-1 | A | 07.03.2019 | 07.03.2019 | 10:00 Hrs | 17:00 Hrs | Daily | <u>Quarterly maintenance of 400 KV side bay Equipments</u> | |
| 16 | 400 KV | 400 KV Heerapura-Hindaun | A | 08.03.2019 | 08.03.2019 | 10:00 Hrs | 17:00 Hrs | Daily | <u>Quarterly maintenance of 400 KV side bay Equipments</u> | |
| 17 | 400 KV | 400 KV Heerapura-Phagi CKT-2 | A | 11.03.2019 | 11.03.2019 | 10:00 Hrs | 17:00 Hrs | Daily | <u>Quarterly maintenance of 400 KV side bay Equipments</u> | |

| | | | | | | | | | | |
|----|--------|--|----|------------|------------|-----------|-----------|-------|---|--|
| 18 | 400 KV | 400 KV Heerapura-Merta | A | 12.03.2019 | 12.03.2019 | 10:00 Hrs | 17:00 Hrs | Daily | <u>Quarterly maintenance of 400 KV side bay Equipments</u> | |
| 19 | 400 KV | 400 KV Heerapura-Phagi CKT-1 | A | 14.03.2019 | 14.03.2019 | 10:00 Hrs | 17:00 Hrs | Daily | <u>Quarterly maintenance of 400 KV side bay Equipments</u> | |
| 20 | 400 KV | 400KV RTGH-SIKAR(PG)ckt-I | A | 14.03.2019 | 14.03.2019 | 09:30 Hrs | 18:00Hrs | Daily | Maintenance work of bay equipment | |
| 21 | 400 KV | 400KV RTGH- Merta line | A | 15.03.2019 | 15.03.2019 | 09:30 Hrs | 18:00Hrs | Daily | Maintenance work of bay equipment and line maintenance work. | |
| 22 | 400 KV | 400 KV AJMER-BHILWARA-I LINE | A | 01.03.2019 | 01.03.2019 | 09:00Hrs. | 18:00Hrs | Daily | II HALF YEARLY MAINT.WORK OF BAY & EQUIPMENTS | |
| 23 | 400 KV | 400 KV AJMER-BHILWARA-II LINE | A | 02.03.2019 | 02.03.2019 | 09:00Hrs. | 18:00Hrs | Daily | II HALF YEARLY MAINT.WORK OF BAY & EQUIPMENTS | |
| 24 | 400 KV | 400 KV AJMER PHAGI-I LINE | A | 26.03.2019 | 26.03.2019 | 09:00Hrs. | 18:00Hrs | Daily | II HALF YEARLY MAINT.WORK OF BAY & EQUIPMENTS | |
| 25 | 400 kv | 400 kv Rajwest-Barmer line | A | 13.03.2019 | 13.03.2019 | 06:00Hrs. | 18:00Hrs | Daily | Maintenance work at both end | |
| 26 | 400kV | ADANI, KAWAI-ANTA LINE-1 | A | 05.03.2019 | 05.03.2019 | 09:00Hrs. | 18:30Hrs | Daily | For CVT replacement | |
| 27 | 400KV | 400kV Alwar-Hinduan Line | A | 27.03.2019 | 27.03.2019 | 09:00Hrs. | 18:00Hrs | Daily | 400kV Line & Bay Equipments Maintenance Activity at both end | |
| 28 | 400KV | 400 KV S/C Ajmer - Deedawana Line | A | 29.03.2019 | 29.03.2019 | 09:00Hrs. | 18:00Hrs | Daily | Shut down for attending defects and maintenance work at both end | |
| 29 | 400kv | 400KV Suratgarh (SCTPS) - Bikaner Transmission Line (CKT I) | A | 25.03.2019 | 28.03.2019 | 08:00Hrs. | 19:00Hrs | Daily | For Routine Maintenance Work | |
| 30 | 400kv | 400KV D/C Suratgarh (SCTPS) - Bikaner Transmission Line (CKT II) | A | 25.03.2019 | 28.03.2019 | 08:00Hrs. | 19:00Hrs | Daily | For Routine Maintenance Work | |
| 31 | 220 KV | 220 KV DEBARI- RAPP A LINE | C* | 04.03.2019 | 13.03.2019 | 08:00Hrs. | 19:00Hrs | Daily | Restranging work on 220 KV Debari -RAPP A line (LN-444-445,460-461 &525-526) | |
| 32 | 220 KV | 220 KV Chirawa-Hissar | D | 28.03.2019 | 29.03.2019 | 08:00 Hrs | 19:00 Hrs | Daily | maintenance of line & Bay | |
| 33 | 220KV | 220KV Khetri- Dadri-I | D | 05.03.2019 | 05.03.2019 | 08:30Hrs | 18:00Hrs | Daily | Bay Miantenance work | |
| 34 | 220KV | 220KV Khetri- Dadri-II | D | 07.03.2019 | 07.03.2019 | 08:30Hrs | 18:00Hrs | Daily | Bay Miantenance work | |
| 35 | 220KV | 220KV Khetri- Dadri-I | D | 20.02.2019 | 20.02.2019 | 10:30Hrs | 11:30Hrs | Daily | For Installation of MFM meter on its pannel by M/s Dong fang, Electroni Pvt Ltd Jaipur for transmission of real time data of this line at LD Heera pura | |
| 36 | 220KV | 220KV Khetri- Dadri-II | D | 20.02.2019 | 20.02.2019 | 12:00Hrs | 13:00Hrs | Daily | | |



RAJASTHAN RAJYA VIDYUT PRASARAN NIGAM LIMITED
STATE LOAD DISPATCH CENTRE ,AJMER ROAD, HEERAPURA, JAIPUR-302024
Phone: (0141) 5183755 , 2250079 , 2251255 Fax (0141) 2250073

To,
The Superintending Engineer (Operations)
NRPC, Katwaria Sarai,
New Delhi.

Dated :-

Sub:-Proposal of Planned shutdown of intra regional elements in Rajasthan for the month of March-2019 for kind consideration and approval in 156th OCC

| S.No. | Voltage | Element | Cat. | From | To | From | To | Type | Purpose | Remark |
|-------|---------|---|------|------------|------------|-----------|-----------|-------|---|--|
| 1 | 400kV | 400/220kV 315 MVA Transformer-I at 400kV GSS Hindaun | A | 07.03.2019 | 07.03.2019 | 10:00Hr | 18:00Hr | Daily | Yearly Maintenance | 400/220kV 315 MVA Transformer-II will be available. Hence no supply disturbance. |
| 2 | 400 kV | 400/220kV, 315 MVA, ALSTOM MAKE AUTO TRANSFORMER (ILT-1st) at 400kV GSS Jodhpur | A | 06.03.2019 | 06.03.2019 | 10:00 HRS | 18:00 HRS | Daily | Periodic maintenance work | |
| 3 | 400 kV | 400KV SHUNT REACTOR of 400kV JODHPUR-AKAL Line at 400kV GSS Jodhpur | A | 07.03.2019 | 07.03.2019 | 10:00 HRS | 18:00 HRS | Daily | Periodic maintenance work | |
| 4 | 400 kV | 400/220/33 kV,315 MVA ICT-I at 400kV GSS Bikaner | A | 07.03.2019 | 07.03.2019 | 10:00 HRS | 17:00 HRS | Daily | Routine Bay Maintenance Work | |
| 5 | 400 kV | 400 kV, 50 MVAR Bus Reactor at 400kV GSS Bikaner | A | 08.03.2019 | 08.03.2019 | 10:00 HRS | 17:00 HRS | Daily | Routine Bay Maintenance Work | |
| 6 | 400 kV | 400/220/33KV, 500MVA ICT-02 at 400kV GSS Bhadla | A | 14.03.2019 | 14.03.2019 | 15:00Hrs | 20:00Hrs | Daily | Quarterly Maintenance work | |
| 7 | 400 kV | 400/220/33KV, 500MVA ICT-03 at 400kV GSS Bhadla | A | 15.03.2019 | 15.03.2019 | 15:00Hrs | 20:00Hrs | Daily | Quarterly Maintenance work | |
| 8 | 400 kV | 125 MVAR Bus Reactor at 400kV GSS Bhadla | A | 07.03.2019 | 07.03.2019 | 10:00Hrs | 14:00Hrs | Daily | Quarterly Maintenance work | |
| 9 | 400 KV | 400/220 KV 315 MVA TELK Transformer -I at 400kV GSS Barmer | A | 07.03.2019 | 07.03.2019 | 10:00 Hrs | 18:00 Hrs | Daily | Quarterly Maintenance | |
| 10 | 400 KV | 400 KV Main Bus-I at 400kV GSS Barmer | A | 14.03.2019 | 14.03.2019 | 10:00 Hrs | 18:00 Hrs | Daily | Quarterly Maintenance | |
| 11 | 400 KV | 400 KV Main Bus-II at 400kV GSS Barmer | A | 15.03.2019 | 15.03.2019 | 10:00 Hrs | 18:00 Hrs | Daily | Quarterly Maintenance | |
| 12 | 400 KV | 400 KV 125 MVAR Reactor at 400kV GSS Barmer | A | 29.03.2019 | 29.03.2019 | 10:00 Hrs | 18:00 Hrs | Daily | Quarterly Maintenance | |
| 13 | 400 KV | 400/220/33 KV,250 MVA, ILT-1 at 400kV GSS Heerapura | A | 13.03.2019 | 13.03.2019 | 10:00 Hrs | 17:00 Hrs | Daily | Quarterly maintenance of 400 KV side bay Equipments | |
| 14 | 400 KV | 400/220/33 KV,250MVA, ILT-2 at 400kV GSS Heerapura | A | 15.03.2019 | 15.03.2019 | 10:00 Hrs | 17:00 Hrs | Daily | Quarterly maintenance of 400 KV side bay Equipments | |
| 15 | 400 KV | 400/220/33 KV,250 MVA, ILT-3 at 400kV GSS Heerapura | A | 18.03.2019 | 18.03.2019 | 10:00 Hrs | 17:00 Hrs | Daily | Quarterly maintenance of 400 KV side bay Equipments | |
| 16 | 400 KV | 400/220/33 KV,315MVA, ILT-4 at 400kV GSS Heerapura | A | 19.03.2019 | 19.03.2019 | 10:00 Hrs | 17:00 Hrs | Daily | Quarterly maintenance of 400 KV side bay Equipments | |
| 17 | 400 KV | 400/220/33 KV,250 MVA, ILT-1 at 400kV GSS Heerapura | A | 25.03.2019 | 25.03.2019 | 10:00 Hrs | 17:00 Hrs | Daily | Quarterly maintenance of 220 KV side bay Equipments | |
| 18 | 400 KV | 400/220/33 KV,250MVA, ILT-2 at 400kV GSS Heerapura | A | 26.03.2019 | 26.03.2019 | 10:00 Hrs | 17:00 Hrs | Daily | Quarterly maintenance of 220 KV side bay Equipments | |
| 19 | 400 KV | 400/220/33 KV,250 MVA, ILT-3 at 400kV GSS Heerapura | A | 27.03.2019 | 27.03.2019 | 10:00 Hrs | 17:00 Hrs | Daily | Quarterly maintenance of 220 KV side bay Equipments | |

| | | | | | | | | | | |
|----|--------|--|---|------------|------------|-----------|-----------|------------|---|--|
| 20 | 400 KV | 400/220/33 KV,315MVA, ILT-4 at 400kV GSS Heerapura | A | 28.03.2019 | 28.03.2019 | 10:00 Hrs | 17:00 Hrs | Daily | Quarterly maintenance of 220 KV side bay Equipments | |
| 21 | 400 KV | 400 KV Circuit Breaker No. 652 B (Main CB of future 400 KV Heerapura-Hindaun-II) at 400kV GSS Heerapura | A | 11.03.2019 | 30.03.2019 | 10:00 Hrs | 17:00 Hrs | Continuous | 400 KV CB No. 652B is the Main Circuit Breaker of Future 400 KV Heerapura- Hindaun II , This CB is dismental from Location No. 652B &To be installed at Location No. 252T (Tie Circuit Breaker of 400 KV Heerapura- Merta & ILT-3). | During Shut down period 400 KV Circuit Breaker No. 652T(Tie Circuit Breaker of 400 KV Heerapura- Bassi II & Future 400 KV Heerapura- Hindaun) remain off And Supply of 400 KV Heerapura- Bassi II will be fed from 400 KV Circuit Breaker No. 652A from 400 KV Main Bus-1 & There is no supply disturbance. |
| 22 | 400 KV | 400 KV Circuit Breaker No. 652T(Tie Circuit Breaker of 400 KV Heerapura- Bassi II & Future 400 KV Heerapura- Hindaun)at 400kV GSS Heerapura | A | 11.03.2019 | 30.03.2019 | 10:00 Hrs | 17:00 Hrs | Continuous | | |
| 23 | 400 KV | 400/220KV,315 MVA ILT-3 at 400kV GSS Ratangarh | A | 12.03.2019 | 12.03.2019 | 09:30 Hrs | 18:00Hrs | Daily | Maintenance work of bay equipment | |
| 24 | 400 KV | 400KV, 125 MVAR Shunt Reactor at 400kV GSS Ratangarh | A | 13.03.2019 | 13.03.2019 | 09:30 Hrs | 18:00Hrs | Daily | Maintenance work of bay equipment | |
| 25 | 400 KV | 400/220KV,315 MVA ILT-1st at 400kV GSS Ratangarh | A | 18.03.2019 | 18.03.2019 | 09:30 Hrs | 18:00Hrs | Daily | Maintenance work of bay equipment and line maintenance work. | |
| 26 | 400 KV | 400 KV Main Bus Bar-I at 400kV GSS Ajmer | A | 07.03.2019 | 07.03.2019 | 09:00Hr | 18:00Hr | Daily | HALF YEARLY MAINT.WORK OF 400 KV MAIN BUS BAR-I | All 400 KV Bays will be fed through 400 KV Main B/B -II hence there will be No supply disturbance |
| 27 | 400 KV | 400 KV Main Bus Bar-II at 400kV GSS Ajmer | A | 14.03.2019 | 14.03.2019 | 09:00Hr | 18:00Hr | Daily | HALF YEARLY MAINT.WORK OF 400 KV MAIN BUS BAR-II | (1) As the Tie bay has not commissioned 315 MVA, 400/220 KV Kanohar Make ICT-III will remain 'Off' during S/D Period & load will be fed by 400 /220 KV ICT-I hence there will be no supply disturbance at 400 KV GSS Ajmer |
| 28 | 400 KV | ICT-III at 400kV GSS Ajmer | A | 14.03.2019 | 14.03.2019 | 09:00Hr | 18:00Hr | Daily | HALF YEARLY MAINT.WORK OF 400 KV MAIN BUS BAR-II | |
| 29 | 400 KV | ICT-I at 400kV GSS Ajmer | A | 15.03.2018 | 15.03.2018 | 09:00Hr | 18:00Hr | Daily | HALF YEARLY MAINT.WORK OF 400/220 KV 315 MVA ICT-I | During the shutdown the supply shall be fed by the ICT-III hence there will be no supply disturbance. |
| 30 | 400 KV | ICT-III at 400kV GSS Ajmer | A | 16.03.2019 | 16.03.2019 | 09:00Hr | 18:00Hr | Daily | HALF YEARLY MAINT.WORK OF 400/220 KV 315 MVA ICT-III | During the shutdown the supply shall be fed by the ICT-I hence there will be no supply disturbance. |
| 31 | 400kV | 400kV Bus Reactor-1, 400kV GSS Kawai | A | 06.03.2019 | 06.03.2019 | 09:00Hrs. | 18:30Hrs | Daily | For annual relay testing, Isolator maintenance and to attend minor oil leakage | |
| 32 | 400kV | 400kV Bus Reactor-2, 400kV GSS Kawai | A | 07.03.2019 | 07.03.2019 | 09:00Hrs. | 18:30Hrs | Daily | For annual relay testing, Isolator maintenance and to attend minor oil leakage | |
| 33 | 400KV | 315MVA, 400/220kV ICT-1, 400kV GSS Alwar, | A | 25.03.2019 | 25.03.2019 | 09:00Hrs. | 18:30Hrs | Daily | 315MVA ICT annual maintenance | |
| 34 | 400KV | 315MVA, 400/220kV ICT-2, 400kV GSS Alwar | A | 26.03.2019 | 26.03.2019 | 09:00Hrs. | 18:30Hrs | Daily | 315MVA ICT annual maintenance | |

| | | | | | | | | | | |
|----|--------|---|---|------------|------------|------------|------------|------------|---|---|
| 35 | 400 KV | 400 KV Anta-Kawai SP BAY, 765kV GSS Anta | A | 07.03.2019 | 07.03.2019 | 09.00 Hrs. | 18.00 Hrs. | Daily | FOR 1st Quarter maintenance & TAKEN CB timing | Circuit Breaker 411-52-C for ICT-III will remain available in the network |
| 36 | 400 KV | 409-52-T, TIE Circuit breaker Bay on 400 KV Anta-Kawai line-2 & 400 KV side ICT Bank- 2, 765kV GSS Anta | A | 12.03.2019 | 12.03.2019 | 09.00 Hrs. | 18.00 Hrs. | Daily | FOR 1st Quarter maintenance & TAKEN CB timing | 409-52-C & 409-52-D Circuit breaker Bay will remain available in the network |
| 37 | 400 KV | 406-52-C, Circuit breaker Bay on 3X500 MVA ICT Bank- I 765kV GSS Anta | A | 28.03.2019 | 28.03.2019 | 09.00 Hrs. | 18.00 Hrs. | Daily | FOR 1st Quarter maintenance & TAKEN CB timing | TIE Circuit Breaker 406-52-T will remain available in the network |
| 38 | 400 KV | 400/220 KV, 315 MVA ICT-I, 40kV GSS Babai | A | 07.03.19 | 07.03.19 | 08:00 Hrs | 17:00 Hrs | Daily | Quarterly Maintenance | |
| 39 | 400 KV | 400/220 KV, 315 MVA ICT-III 40kV GSS Babai | A | 14.03.19 | 14.03.19 | 08:00 Hrs | 17:00 Hrs | Daily | Quarterly Maintenance | |
| 40 | 400 KV | 80 MVAR Bus Reactor 40kV GSS Babai | A | 28.03.19 | 28.03.19 | 09:00 Hrs | 16:00 Hrs | Daily | Quarterly Maintenance | |
| 41 | 400 KV | 400 KV Main Bus-I 40kV GSS Babai | A | 01.03.19 | 07.03.19 | 10:00Hrs | 17:00 Hrs | Continuous | Equipments & IPS tube erection By M/S NRSS XXXVI in Dia V & VI for 400 KV Bhiwani line | |
| 42 | 400 KV | 400 KV Main Bus-I 400kV Switchyard at CTPP, Chhabra | A | 11.03.2019 | 13.03.2019 | 09.30 Hrs. | 18.00 Hrs. | Continuous | For balance work of interconnection of buses of CTPP and CSTPP, RVUNL, Chhabra, Rajasthan. | |
| 43 | 400 KV | 400 KV Main Bus-II 400kV Switchyard at CTPP, Chhabra | A | 14.03.2019 | 16.03.2019 | 09.30 Hrs. | 18.00 Hrs. | Continuous | For balance work of interconnection of buses of CTPP and CSTPP, RVUNL, Chhabra, Rajasthan. | |
| 44 | 400 KV | ICT Transformer, 315 MVA, 400 KV/220 KV at KaTPP, Jhalawar | | 04.03.2019 | 11.03.2019 | 10:00Hrs | 18.00 Hrs. | Continuous | Attending Internal Oil Leakage from W- Phase divertor switch oil chamber and removing the mechanical jamming of TAP | (220 KV Line 1 / 2 of GSS Jhalawar will be through Morak/ chhabra GSS) Urgent / Emergency Maintenance work shutdown. it is mandatory |
| 45 | 400 KV | 50 MVAR Reactor-I at KaTPP, Jhalawar | | 12.03.2019 | 18.03.2019 | 10:00Hrs | 18.00 Hrs. | Continuous | Annual maintenance and Oil filtration | |
| 46 | 400 KV | 420kV CB (413-52T) of 125MVA Bus Reactor, 765kV GSS Phagi | A | 28.03.2019 | 29.03.2019 | 10.00Hrs | 18.00Hrs | Daily | 1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of | There will be no interruption during Shutdown period as the Bus Reactor will be remained connected to 400kV Bus -C through 400kV CB (413-52C) |
| 47 | 400 KV | 400 KV Main Bus-II 400kV Switchyard at SSCTPS, Suratgarh | | 06.03.2019 | 07.03.2019 | 09:00 Hrs | 17:00 Hrs | Continuous | Bay Protection checking | All load will be shifted on Bus-I |