

**Report for Outage Approval by OCC meeting no. 160**

Sr.No	Request by	Element Owner	Element Type	Element Name	Mode	Reason	Outage Request				Total Hours	Last OCC Number
							From Date	From Time	To Date	To Time		
1	NTPC	NTPC	GENCO	ANTA GPS(ST)-U1/153.2	CONTINUOUS	Major inspection (16000 VOH / C Type)	2019-06-18	00:00	2019-08-18	23:59	1487.98	-
2	NTPC	NTPC	GENCO	Rihand TPS-U4/500	CONTINUOUS	Annual over haul- BOILER+ LPT+ TG Shaft-2 vibrations+FGD	2019-06-25	00:00	2019-08-09	23:59	1103.98	-
3	NTPC	NTPC	GENCO	Singrauli STPS-U5/200	CONTINUOUS	Annual over haul_ 45 days COH+DDCMIS	2019-07-16	00:00	2019-08-10	17:19	617.3	159
4	RRVPN	RRVUNL	GENCO	Suratgarh TPS-U5/250	CONTINUOUS	Annual Boiler Overhauling	2019-07-01	00:00	2019-07-20	23:59	479.98	159
5	RRVPN	RRVUNL	GENCO	Kota TPS-U6/195	CONTINUOUS	Annual Capital Overhauling and inspection of bearing.	2019-07-01	00:00	2019-08-06	23:59	887.98	158
6	RRVPN	RRVUNL	GENCO	Chhabra CTPP-U2/250	CONTINUOUS	Annual Boiler Overhauling	2019-07-01	00:00	2019-07-21	23:59	503.98	146
7	RRVPN	APL	GENCO	Kawai-U2/660	CONTINUOUS	AOH (Outage is requested upto 13.08.2019 however the system is only accepting outages upto 10.08.2019)	2019-07-25	00:00	2019-08-10	23:59	407.98	149
8	APL	APL	HVDC	ADANI MUNDRA-MAHINDERGARH POLE-1/500	DAILY	Hot line washing work	2019-07-16	08:00	2019-07-31	19:00	176	159
9	APL	APL	HVDC	ADANI MUNDRA-MAHINDERGARH POLE-2/500	DAILY	Hot line washing work	2019-07-16	08:00	2019-07-31	19:00	176	159
10	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-1/800	CONTINUOUS	section at Tower No.-3451 & 3474 due to Diversion Work of 800 KV HVDC BNC-Agra TL infringing the corridor of 'Purvanchal Expressway' (UPEIDA). (Line sketch enclosed)	2019-07-08	06:00	2019-07-12	18:00	108	158
11	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-2/800	CONTINUOUS	section at Tower No.-3451 & 3474 due to Diversion Work of 800 KV HVDC BNC-Agra TL infringing the corridor of 'Purvanchal Expressway' (UPEIDA). Line sketch enclosed	2019-07-08	06:00	2019-07-12	18:00	108	158
12	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-1/800	DAILY	VESDA Testing, Cleaning and other related work at Agra	2019-07-15	09:00	2019-07-16	18:00	18	-
13	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-2/800	DAILY	AMP of Valve cooling plant, VESDA Testing, Cleaning, CNG set load test and other related work at Agra	2019-07-17	09:00	2019-07-19	18:00	27	-
14	POWERGRID	POWERGRID	HVDC	AGRA-ALIPURDUAR POLE-3/800	DAILY	VESDA Testing, cleaning and other related work at Agra	2019-07-20	09:00	2019-07-20	18:00	9	-
15	POWERGRID	POWERGRID	HVDC	Agra-APD Pole 4/1500	DAILY	VESDA Testing, Cleaning, CNG set load test and other related work at Agra	2019-07-21	09:00	2019-07-22	18:00	18	-
16	POWERGRID	POWERGRID	HVDC	HVDC Block #2 at Vindhyachal Substation/250	DAILY	Replacement of Air Cell in Converter Transformer-B2T22 at Vindhyachal Substation	2019-06-24	08:00	2019-06-24	21:00	13	-

17	APL	POWERGRID	LINE	ALLAHABAD (400KV)-KANPUR (400KV)	DAILY	Ghatampur - Kanpur power line crossing work in between AP-33 to AP-34 of D/C Allahabad-Kanpur line of PGCIL.	2019-07-19	08:00	2019-07-19	19:00	11	159
18	APL	POWERGRID	LINE	ALLAHABAD (400KV)-KANPUR (400KV)II	DAILY	Ghatampur - Kanpur power line crossing work in between AP-33 to AP-34 of D/C Allahabad-Kanpur line of PGCIL.	2019-07-19	08:00	2019-07-19	19:00	11	-
19	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-CHARKHI DADRI (220KV)	CONTINUOUS	To complete balance erection work of new Mono pole type tower in between TL. No. 560-561	2019-07-01	08:00	2019-07-02	17:00	33	158
20	BBMB	BBMB	LINE	JAMALPUR (220KV)-JALLANDHAR BBMB (220KV)I	CONTINUOUS	To carry out erection of tower for NHAI between T.NO 69-70	2019-06-26	08:00	2019-07-01	17:00	129	157
21	BBMB	BBMB	LINE	JAMALPUR (220KV)-JALLANDHAR BBMB (220KV)II	CONTINUOUS	To carry out erection of tower for NHAI between T.NO 69-70	2019-06-26	08:00	2019-07-01	17:00	129	157
22	BBMB	PSTCL	LINE	GANGUWAL (220KV)-GOBINDGARH (220KV)	DAILY	half yearly mtc of substation equipment at Ganguwal end.	2019-07-03	08:00	2019-07-04	17:00	18	152
23	BBMB	BBMB	LINE	BHAKRA RIGHT (220KV)-GANGUWAL (220KV)1	DAILY	half yearly mtc of substation equipment at Ganguwal end.	2019-07-10	08:00	2019-07-11	17:00	18	157
24	BBMB	BBMB	LINE	BHAKRA LEFT (220KV)-GANGUWAL (220KV)2	CONTINUOUS	Replacement of 220 KV RYB phase old CTs with new CTs and half yearly mtc of substation equipment.	2019-07-22	08:00	2019-07-27	17:00	129	156
25	DTL	RRVFN	LINE	BADARPUR (220KV)-ALWAR MIA (220KV)	DAILY	AT BADARPUR : TO FIX ALIGNMENT OF 220KV BUS - II ISOLATOR.	2019-07-02	07:00	2019-07-02	10:00	3	158
26	HVPNL	POWERGRID	LINE	NAWADA (400KV)-GREATER NOIDA (400KV)	DAILY	For periodical testing of relays and general mtc	2019-07-18	10:00	2019-07-18	16:00	6	158
27	HVPNL	POWERGRID	LINE	BALLABGARH-PG (400KV)-NAWADA (400KV)	DAILY	For periodical testing of relays and general mtc	2019-07-25	10:00	2019-07-25	16:00	6	154
28	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)1	DAILY	Tree trimming, attending of hot points, Tightening of nut bolts and mtc and alignment of isolators.	2019-07-03	09:00	2019-07-03	17:00	8	158
29	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)2	DAILY	Tree trimming, attending of hot points, Tightening of nut bolts and mtc and alignment of isolators.	2019-07-05	09:00	2019-07-05	17:00	8	158
30	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)1	DAILY	Tree trimming, attending of hot points and to set right the trip ckt-2 of TIE breaker.	2019-07-08	09:00	2019-07-08	17:00	8	157
31	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)2	DAILY	Tree trimming and mtc in yard.	2019-07-10	09:00	2019-07-10	17:00	8	157
32	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)1	DAILY	Tree trimming	2019-07-17	09:00	2019-07-17	17:00	8	158
33	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)2	DAILY	Tree trimming	2019-07-21	09:00	2019-07-21	17:00	8	158
34	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)1	DAILY	Tree trimming	2019-07-24	09:00	2019-07-24	17:00	8	157
35	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)2	DAILY	Tree trimming	2019-07-28	09:00	2019-07-28	17:00	8	157

36	UPRADESH STATE ELECTRICITY	PTCUL	LINE	KHODRI (220KV)-MAJRI-HP (220KV)I	DAILY	Routine maintenance of bay equipment of line at Majri end.	2019-07-07	09:00	2019-07-07	18:00	9	154
37	JKPDD	POWERGRID	LINE	KISHENPUR (400KV)-NEW WANPOH (400KV)I	CONTINUOUS	Tapping & Jumpering of 400KV D/C Kishanpur-Wagoora Line circuit -II for LILO at BHEP II	2019-07-22	21:30	2019-07-27	06:30	105	152
38	JKPDD	POWERGRID	LINE	KISHENPUR (400KV)-NEW WANPOH (400KV)II	CONTINUOUS	Tapping & Jumpering of 400KV D/C Kishanpur-Wagoora Line circuit -II for LILO at BHEP II	2019-07-22	21:30	2019-07-27	06:30	105	157
39	JSW	JSW	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)1	DAILY	of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 42 - 121.	2019-06-24	09:00	2019-06-25	17:00	16	156
40	JSW	JSW	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)2	DAILY	of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 42 - 121.	2019-06-26	09:00	2019-06-29	17:00	32	156
41	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-MAHARANIBAGH (400KV)	DAILY	Shutdown of line is required for Stability testing of 23A CT's (R, Y & B phases in Bay-23) after their replacement.	2019-07-06	09:00	2019-07-06	14:00	5	154
42	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)I	DAILY	Shutdown of line is required for Stability testing of 14B CT (R, Y & B phase in Bay-14) after their replacement.	2019-07-13	09:00	2019-07-13	14:00	5	156
43	NTPC	NTPC	LINE	DADRI-THERMAL (400KV)-LONI-HARSHVIHAR (400KV)2	DAILY	Shutdown of Harshvihar-2 line is required to attend oil leakage in 125MVA shunt reactor at Dadri as Harshvihar-2 line conductor is just above the shunt reactor .	2019-06-21	09:00	2019-06-22	17:30	17	159
44	POWERGRID	POWERGRID	LINE	Orai (765KV)-ALIGARH-PG (765KV)I	DAILY	For AMP of line Side Equipment at Aligarh	2019-06-24	09:00	2019-06-24	18:00	9	159
45	POWERGRID	POWERGRID	LINE	Orai (765KV)-ALIGARH-PG (765KV)II	DAILY	For AMP of Line side Equipment at Aligarh	2019-06-25	09:00	2019-06-25	18:00	9	159
46	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-ALIGARH-PG (765KV)S/C	DAILY	For AMP of Line side Equipment at Aligarh	2019-06-22	09:00	2019-06-22	18:00	9	152
47	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)-GREATER NOIDA(765 KV)S/C	DAILY	For AMP of Line side Equipment at Aligarh	2019-06-23	15:42	2019-06-23	15:42	0	155
48	POWERGRID	POWERGRID	LINE	KANPUR GIS (765KV)-ALIGARH-PG (765KV)S/C	DAILY	For AMP of Line side Equipment at Aligarh	2019-06-21	15:42	2019-06-21	15:42	0	-
49	POWERGRID	UPPTCL	LINE	LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV)II	CONTINUOUS	For work related to maintaining proper ground clearance in section-II from tower no- 560 to 572 at Agra	2019-06-21	06:00	2019-06-26	18:00	132	156
50	POWERGRID	POWERGRID	LINE	JHATIKALA(765 KV)-BHIWANI-PG (765 KV)	DAILY	For line maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening	2019-07-08	09:00	2019-07-08	18:00	9	158
51	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-JHATIKALA(765 KV)	CONTINUOUS	For diversion work due to DFCC	2019-06-25	09:00	2019-07-09	18:00	345	159
52	POWERGRID	POWERGRID	LINE	PHAGI (765KV)-GWALIOR-WR (765KV)1	DAILY	Replacement of suspension and tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry.S/D request by WR	2019-07-26	06:00	2019-07-26	18:00	12	159
53	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-MOGA( 765KV)	DAILY	For replacement of polymer insulator string which have found hot spot during thermo vision at various location.	2019-07-10	09:00	2019-07-12	18:00	27	159
54	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-GWALIOR-WR (765KV)I	DAILY	tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry at Gwalior ( WR-2)	2019-07-24	08:00	2019-07-24	18:00	10	159

55	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-GWALIOR-WR (765KV)II	DAILY	tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry at Gwalior (WR-2)	2019-07-25	08:00	2019-07-25	18:00	10	159
56	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1	2019-07-11	07:00	2019-07-11	18:00	11	159
57	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)II	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1	2019-07-12	07:00	2019-07-12	18:00	11	159
58	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1	2019-07-13	07:00	2019-07-14	18:00	22	159
59	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)II	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1	2019-07-15	07:00	2019-07-16	18:00	22	159
60	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-BABAI GSS	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1	2019-07-17	07:00	2019-07-18	18:00	22	159
61	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-SIKAR (400KV)II	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1	2019-07-19	07:00	2019-07-20	18:00	22	159
62	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)1	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1	2019-07-21	07:00	2019-07-22	18:00	22	158
63	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)2	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1	2019-07-23	07:00	2019-07-24	18:00	22	158
64	POWERGRID	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)1	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s .	2019-07-09	07:00	2019-07-09	18:00	11	159
65	POWERGRID	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)2	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s .	2019-07-10	07:00	2019-07-10	18:00	11	159
66	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-MANESAR (400KV)2	DAILY	Polymer Insulator replacement work in sw/yard	2019-07-01	08:00	2019-07-01	16:00	8	158
67	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-SIKAR (400KV)II	DAILY	Polymer Insulator replacement work in sw/yard	2019-07-02	08:00	2019-07-02	14:00	6	159
68	POWERGRID	POWERGRID	LINE	BAGHPAT (400KV)-SAHARANPUR (400KV)	DAILY	Signal Verification from NTAMC for Remote Integration	2019-06-21	10:00	2019-06-21	12:00	2	156
69	POWERGRID	POWERGRID	LINE	BAGHPAT (400KV)-DEHRADUN (400KV)	DAILY	Signal Verificaction from NTAMC for Remote Integration	2019-06-22	10:00	2019-06-22	12:00	2	158
70	POWERGRID	POWERGRID	LINE	KAITHAL (400KV)-BAGHPAT (400KV)I	DAILY	Signal Verification from NTAMC for Remote Integration	2019-06-24	10:00	2019-06-24	12:00	2	159
71	POWERGRID	POWERGRID	LINE	KAITHAL (400KV)-BAGHPAT (400KV)II	DAILY	Signal Verification from NTAMC for Remote Integration	2019-06-25	10:00	2019-06-25	12:00	2	159
72	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAGHPAT (400KV)1	DAILY	Signal Verification from NTAMC for Remote Integration	2019-06-26	10:00	2019-06-26	12:00	2	157
73	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAGHPAT (400KV)2	DAILY	Signal Verificaction from NTAMC for Remote Integration	2019-06-27	10:00	2019-06-27	12:00	2	156

74	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-BALLABGARH-PG (400KV)I	DAILY	S/D required for replacement of disc insulator with polymer insulator in sw/yard	2019-06-26	09:00	2019-06-26	18:00	9	156
75	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-MAINPURI-PG (400KV)I	DAILY	S/D required for replacement of disc insulator with polymer insulator in sw/yard	2019-06-29	09:00	2019-06-29	18:00	9	154
76	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-MAINPURI-PG (400KV)II	DAILY	S/D required for replacement of disc insulator with polymer insulator in sw/yard	2019-06-30	09:00	2019-06-30	18:00	9	154
77	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-GURGAON (400KV)	DAILY	S/D required for replacement of disc insulator with polymer insulator in sw/yard	2019-07-01	09:00	2019-07-01	18:00	9	154
78	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BALLABGARH-PG (400KV)	DAILY	S/D required for replacement of disc insulator with polymer insulator in sw/yard	2019-07-02	08:00	2019-07-02	18:00	10	156
79	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-GURGAON (400KV)	DAILY	For signal validation in NTAMC in 104 protocol	2019-07-08	10:00	2019-07-08	12:00	2	154
80	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-KANPUR (400KV)	CONTINUOUS	Diversion of 400 KV S/C Allahabad-Kanpur TL between Tower Loc. No. 890 and 894 due to Construction of NH Bypass by NHAI at Allhabad	2019-07-01	08:00	2019-07-07	18:00	154	159
81	POWERGRID	UPPTCL	LINE	LUCKNOW-Kursi Road (400KV) PG-SULTANPUR (400KV)	CONTINUOUS	section at Tower No.-101 & 109 due to Diversion Work of 400 KV D/C Lucknow-Sultanpur TL infringing the corridor of 'Purvanchal Expressway' (UPEIDA)	2019-07-15	06:00	2019-07-18	17:00	83	157
82	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-LUCKNOW (Sarojini Nagar) 400-UP	CONTINUOUS	section at Tower No.-101 & 109 due to Diversion Work of 400 KV D/C Lucknow-Sultanpur TL infringing the corridor of 'Purvanchal Expressway' (UPEIDA)	2019-07-15	06:00	2019-07-18	18:00	84	157
83	POWERGRID	UPPTCL	LINE	SHAMSAHABAD ROAD (220KV)-AGRA-PG (400KV)	DAILY	carrying out protection scheme testing as per AMP at Agra	2019-07-06	09:00	2019-07-06	18:00	9	156
84	POWERGRID	UPPTCL	LINE	FIROZABAD (220KV)-AGRA-PG (220KV)	DAILY	carrying out protection scheme testing as per AMP at Agra	2019-07-07	09:00	2019-07-07	18:00	9	156
85	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR - PG (400KV)	DAILY	For taking Reactor out of service for AMP, Corona Shield Modification in HV Bushing ,CC-CL plate replacement work and internal Inspection Work at Fatehpur	2019-07-24	10:00	2019-07-24	11:00	1	159
86	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR - PG (400KV)	DAILY	For taking Reactor into service after AMP, Corona Shield Modification in HV Bushing.CC-CL plate replacement work and internal Inspection Work at Fatehpur	2019-07-31	17:00	2019-07-31	18:00	1	159
87	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-AGRA-PG (400KV)	DAILY	REL521 relay retrofitment work & AMP 2019-20 at Kanpur	2019-07-01	09:00	2019-07-01	18:00	9	158
88	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-BALLABGARH-PG (400KV)I	DAILY	AMP 2019-20 and Auto Reclose test after CB retrofitment work under Add Cap at Kanpur.	2019-07-04	09:00	2019-07-04	18:00	9	156
89	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-FATEHPUR -PG (400KV)II	DAILY	Tie Bay A/R relay retrofitment work & AMP 19-20 at Kanpur	2019-07-05	08:00	2019-07-05	18:00	10	155
90	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-BALLABGARH-PG (400KV)III	DAILY	S/D for Taking out Line Reactor for APM work at Kanpur end	2019-07-09	09:00	2019-07-09	10:00	1	156
91	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-BALLABGARH-PG (400KV)III	DAILY	Taking in Line Reactor after AMP work at Kanpur end	2019-07-10	18:00	2019-07-10	19:00	1	156
92	POWERGRID	POWERGRID	LINE	BAREILY-PG (400KV)-LUCKNOW (Sarojini Nagar) 400-UP	DAILY	Taking out Line Reactor for APM work at Bareilly	2019-07-22	09:00	2019-07-22	10:00	1	153

93	POWERGRID	POWERGRID	LINE	BAREILLY-PG (400KV)-LUCKNOW (Sarojini Nagar) 400-UP	DAILY	Taking in Line Reactor After APM work at Bareilly	2019-07-23	17:00	2019-07-23	17:30	0.5	153
94	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-KANPUR GIS (765KV)1	DAILY	Kanpur Transmission limited with existing 400kV D/C Allahabad-Kanpur (GIS) line between tower location no. 643-644, AP33-AP34 (Note-Proposed line is for the	2019-07-19	08:00	2019-07-19	18:00	10	-
95	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-KANPUR GIS (765KV)2	DAILY	Kanpur Transmission limited with existing 400kV D/C Allahabad-Kanpur (GIS) line between tower location no. 643-644, AP33-AP34 (Note-Proposed line is for the	2019-07-19	08:00	2019-07-19	18:00	10	-
96	POWERGRID	POWERGRID	LINE	MORADABAD (400KV)-HAPUR	CONTINUOUS	03 Nos. CT REPLACEMENT WORK under add. cap. at Moradabad (UP)end.	2019-07-16	09:00	2019-07-18	19:00	58	156
97	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-GURGAON (400KV)	DAILY	Signal Verification from NTAMC for Remote Integration	2019-07-08	14:00	2019-07-08	16:00	2	159
98	POWERGRID	POWERGRID	LINE	GURGAON (400KV)-MANESAR (400KV)I	DAILY	Signal Verification from NTAMC for Remote Integration	2019-07-10	10:00	2019-07-10	12:00	2	158
99	POWERGRID	POWERGRID	LINE	GURGAON (400KV)-MANESAR (400KV)II	DAILY	Signal Verification from NTAMC for Remote Integration	2019-07-10	14:00	2019-07-10	16:00	2	158
100	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)1	DAILY	Signal Verification from NTAMC for Remote Integration	2019-07-11	10:00	2019-07-11	12:00	2	157
101	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)2	DAILY	Signal Verification from NTAMC for Remote Integration	2019-07-11	14:00	2019-07-11	16:00	2	157
102	POWERGRID	UPPTCL	LINE	SHAMLI (220KV)-BAGHPAT (400KV)	DAILY	Signal Verification from NTAMC for Remote Integration	2019-06-25	16:00	2019-06-25	17:00	1	150
103	POWERGRID	UPRVUNL	LINE	BAGHPAT-UP (220KV)-BAGHPAT (400KV)	DAILY	Signal Verification from NTAMC for Remote Integration	2019-06-27	16:00	2019-06-27	17:00	1	-
104	POWERGRID	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)2	DAILY	OIL SAMPLING OF CT at Bassi.	2019-07-24	10:00	2019-07-24	12:00	2	158
105	POWERGRID	POWERGRID	LINE	Orai (400KV)-ORAI (400KV)I	DAILY	For AMP of Line side Equipment at Orai(PG) end	2019-07-04	09:30	2019-07-04	18:30	9	-
106	POWERGRID	RRVPN	LINE	KANKROLI (400KV)-BHILWARA (220KV)	DAILY	Insulator replacement work in 220kV Switchyard	2019-07-02	09:00	2019-07-02	13:00	4	158
107	POWERGRID	POWERGRID	LINE	Kanpur (220 KV)-MAINPURI-UP (220KV)1	DAILY	REL521 relay retrofit work & AMP 2019-20 at Kanpur Substation.	2019-07-02	09:00	2019-07-02	17:00	8	-
108	POWERGRID	POWERGRID	LINE	AMRITSAR (400KV)-MALERKOTLA (400KV)1	DAILY	For AMP works of Line bay equipment.	2019-07-07	09:00	2019-07-07	18:00	9	153
109	POWERGRID	POWERGRID	LINE	KURUKSHETRA-PG (400KV)-MALERKOTLA (400KV)1	DAILY	For AMP works of Line bay equipment.	2019-07-08	09:00	2019-07-08	18:00	9	153
110	POWERGRID	POWERGRID	LINE	KURUKSHETRA-PG (400KV)-MALERKOTLA (400KV)2	DAILY	For AMP works of Line bay equipment.	2019-07-09	09:00	2019-07-09	18:00	9	153
111	POWERGRID	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)II	DAILY	For replacement of Flashed insulators at T. No. 21 B-ph	2019-07-02	09:30	2019-07-02	13:00	3.5	154

112	POWERGRID	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)I	DAILY	For replacement of flashed insulators at T.No. 167 R-Ph	2019-07-05	09:30	2019-07-05	13:00	3.5	154
113	POWERGRID	POWERGRID	LINE	SEWA II (132KV)-MAHANPUR (132KV)II	DAILY	For replacement of flashed insulators at T. No. 19 R-ph	2019-07-03	09:30	2019-07-03	12:00	2.5	154
114	POWERGRID	JKPDD	LINE	HIRANAGAR(220KV)-SARNA (220KV)	DAILY	damaged T.No. 66 to facilitate erection of new tower on pile foundation. At this location foundation got severely damaged due to change in river flow.	2019-06-27	09:00	2019-06-27	17:30	8.5	153
115	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-ZERDA-WR (400KV)I	DAILY	Zerda Line will be out of service for 00:30 minute when taking line reactor out of Service and during charging of Line reactor for only 00:30 minute.	2019-07-01	10:00	2019-07-01	10:30	0.5	157
116	POWERGRID	RRVPN	LINE	kankroli-KANKROLII	DAILY	Insulator replacement work in 220kV Switchyard	2019-07-02	14:00	2019-07-02	18:00	4	158
117	POWERGRID	RRVPN	LINE	kankroli-AMBERI	DAILY	Insulator replacement work in 220kV Switchyard	2019-07-03	09:00	2019-07-03	13:00	4	158
118	POWERGRID	RRVPN	LINE	kankroli-KANKROLIII	DAILY	Insulator replacement work in 220kV Switchyard	2019-07-03	14:00	2019-07-03	18:00	4	158
119	POWERGRID	JKPDD	LINE	HIRANAGAR(220KV)-SARNA (220KV)	DAILY	For shift back the line from ERS to newly erection tower near location no. 66.	2019-07-06	09:00	2019-07-06	17:30	8.5	153
120	POWERGRID	POWERGRID	LINE	URI-1 (400KV)-URI-2 (400KV)	DAILY	For replacement of damaged hardware fitting in various spans.	2019-07-05	08:00	2019-07-06	17:00	18	148
121	POWERGRID	POWERGRID	LINE	Kishenganga-AMARGARH(DELINA)II	DAILY	For phase to phase sag adjustment in span 61-62 as it is being felt as a probable cause of tripping of the line.	2019-07-15	08:00	2019-07-15	17:00	9	150
122	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-BABAI GSS1	DAILY	Polymer Insulator replacement work in sw/yard	2019-07-02	14:00	2019-07-02	20:00	6	-
123	POWERGRID	NRSS-XXIX	LINE	NEEMRANA (400KV)-DHANONDA (400KV)1	DAILY	AMP in Sw/yard	2019-07-05	08:00	2019-07-05	14:00	6	-
124	POWERGRID	NRSS-XXIX	LINE	NEEMRANA (400KV)-DHANONDA (400KV)2	DAILY	AMP in Sw/yard	2019-07-05	14:30	2019-07-05	20:00	5.5	-
125	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-Tughlakabad 400 KV1	DAILY	S/D for replacement of disc insulator with polymer insulator in S/yard.	2019-06-27	09:30	2019-06-27	18:30	9	-
126	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-Tughlakabad 400 KV2	DAILY	S/D for replacement of disc insulator with polymer insulator in S/yard.	2019-06-28	09:00	2019-06-28	18:00	9	-
127	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-gurgaon sec 331	DAILY	Signal Verification from NTAMC for Remote Integration	2019-07-15	10:00	2019-07-15	12:00	2	-
128	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-gurgaon sec 332	DAILY	Signal Verification from NTAMC for Remote Integration	2019-07-15	14:00	2019-07-15	16:00	2	-
129	POWERGRID	HVPNL	LINE	GURGAON (220KV) SECTOR 72-GURGAON(220 KV)4	DAILY	Signal Verification from NTAMC for Remote Integration	2019-07-17	14:00	2019-07-17	16:00	2	155
130	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-GURGAON (220KV) SECTOR 721	DAILY	Signal Verification from NTAMC for Remote Integration	2019-07-16	10:00	2019-07-16	12:00	2	-

131	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-GURGAON (220KV) SECTOR 722	DAILY	Signal Verifiaction from NTAMC for Remote Integration	2019-07-16	14:00	2019-07-16	16:00	2	-
132	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-GURGAON (220KV) SECTOR 723	DAILY	Signal Verifiaction from NTAMC for Remote Integration	2019-07-17	10:00	2019-07-17	12:00	2	-
133	POWERGRID	UPPTCL	LINE	BAGHPAT-UP (220KV)-MURADNAGAR II (400KV)	DAILY	Signal Verifiaction from NTAMC for Remote Integration	2019-06-26	16:00	2019-06-26	17:00	1	-
134	PTCUL	PTCUL	LINE	SRINAGAR_UK (400KV)-Srinagar HEP-ALAKANANDA (400KV)1	DAILY	For providing and fixing of Arcing horns & Dampers by M/s TATA Power Ltd and other maintenance work.	2019-07-01	08:00	2019-07-01	18:00	10	159
135	PTCUL	PTCUL	LINE	SRINAGAR_UK (400KV)-Srinagar HEP-ALAKANANDA (400KV)2	DAILY	For providing and fixing of Arcing horns & Dampers by M/s TATA Power Ltd and other maintenance work.	2019-07-02	08:00	2019-07-02	18:00	10	159
136	PTCUL	PTCUL	LINE	ROORKEE (400KV)-RISHIKESH (400KV)	DAILY	For erection testing and commissioning of 400KV Bus bar protection penal under PSDF scheme.	2019-07-11	09:00	2019-07-11	02:00	-7	158
137	PTCUL	PTCUL	LINE	RISHIKESH (400KV)-NEHTAUR (220KV)1	DAILY	For erection testing and commissioning of 400KV Bus bar protection penal under PSDF scheme.	2019-07-12	09:00	2019-07-12	02:00	-7	158
138	RRVPN	RRVPN	LINE	RAPP A (220KV)-KOTA(220KV)1	DAILY	QUARTERLY MAINTENANCE WORK	2019-07-11	08:00	2019-07-11	18:00	10	159
139	RRVPN	RRVPN	LINE	ANTA(400KV)-KAWAI (400KV)2	DAILY	and same has been approved in 159 OCC meeting at Sr. No. 45 but due to not receiving the A&FS the above shut down is again proposed for Rectification of defective OPGW	2019-07-18	08:00	2019-07-19	18:00	20	159
140	RRVPN	RRVPN	LINE	BHARATPUR (220KV)-SIKANDRA (220KV)	DAILY	For replacement of earth wire and maintenance of Line(LILO to 220 KV, GSS, Bharatpur) .	2019-07-22	09:00	2019-07-27	18:00	54	158
141	RRVPN	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)1	DAILY	Maintenance work of bay equipment and line maintenance work.	2019-07-03	09:30	2019-07-03	18:00	8.5	158
142	RRVPN	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)2	DAILY	Maintenance work of bay equipment and line maintenance work.	2019-07-04	09:30	2019-07-04	18:00	8.5	158
143	RRVPN	RRVPN	LINE	SURATGARH (400KV)-RATANGARH (400KV)1	DAILY	Maintenance work of bay equipment and line maintenance work.	2019-07-09	09:30	2019-07-09	18:00	8.5	157
144	RRVPN	RRVPN	LINE	SURATGARH (400KV)-RATANGARH (400KV)2	DAILY	Maintenance work of bay equipment and line maintenance work.	2019-07-10	09:30	2019-07-10	18:00	8.5	157
145	RRVPN	RRVPN	LINE	BIKANER (400KV)-MERTA (400KV)	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS at Merta	2019-07-04	09:30	2019-07-04	18:00	8.5	159
146	RRVPN	POWERGRID	LINE	KOTA (400KV)-MERTA (400KV)I	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS at Merta	2019-07-12	10:00	2019-07-12	17:00	7	157
147	RRVPN	RRVPN	LINE	MERTA (400KV)-HEERAPURA (400KV)	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-07-25	10:00	2019-07-25	17:00	7	158
148	RRVPN	RRVUNL	LINE	BHILWARA (400KV)-AJMER (400KV)I	DAILY	FIRST HALF-YEARLY MAINTENANCE at Ajmer	2019-07-01	09:00	2019-07-01	18:00	9	158
149	RRVPN	RRVPN	LINE	BHILWARA (400KV)-AJMER (400KV)II	DAILY	FIRST HALF-YEARLY MAINTENANCE at Ajmer	2019-07-02	09:00	2019-07-02	18:00	9	158

150	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)1	DAILY	For Bay Maintenance work at khetri	2019-07-09	08:00	2019-07-09	18:00	10	159
151	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)2	DAILY	For Bay Maintenance work at khetri	2019-07-11	08:00	2019-07-11	18:00	10	159
152	RRVPN	RRVPN	LINE	Kankani 400 KV-MERTA (400KV)	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-07-05	10:00	2019-07-05	17:00	7	154
153	RRVPN	RRVPN	LINE	BHADLA (400KV)-MERTA (400KV)	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-07-18	10:00	2019-07-18	17:00	7	159
154	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-RAMGARHI	DAILY	Half yearly maintenance . 400 Kv Ramgarh Akal -I is presently charged on (Dia 07) i.e. bay of Ramgarh - Bhadla-I(400kV Ramgarh-Bhadla not charged yet)	2019-07-09	10:00	2019-07-09	17:00	7	158
155	RRVPN	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)1	CONTINUOUS	Tower rectification work	2019-07-01	08:00	2019-07-12	19:00	275	159
156	RRVPN	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)2	CONTINUOUS	Tower rectification work	2019-07-01	08:00	2019-07-12	19:00	275	159
157	RRVPN	RRVPN	LINE	AGRA-PG (220KV)-SIKANDRA (220KV)	DAILY	for maintenance of line and tree cutting	2019-07-19	09:00	2019-07-19	18:00	9	159
158	NRSS-XXIX	NRSS-XXIX	LINE	SAMBA (400KV)-AMARGARH (400KV)I	DAILY	A/R in non Auto mode, for the installation of OPGW in place of earth wire.	2019-07-01	07:30	2019-07-31	19:30	372	159
159	NRSS-XXIX	NRSS-XXIX	LINE	SAMBA (400KV)-AMARGARH (400KV)II	DAILY	A/R in non Auto mode, for installation of OPGW in place of earth Wire.	2019-07-01	07:00	2019-07-31	19:30	387.5	159
160	UPPTCL	UPPTCL	LINE	ALIGARH (400KV)-MAINPURI-UP (765KV)I	DAILY	For checking and tightening of jumpers and line accessories of 400 kV Mainpuri-Aligarh Ckt I & II line.	2019-07-11	07:00	2019-07-12	16:00	18	152
161	UPPTCL	UPPTCL	LINE	ALIGARH (400KV)-MAINPURI-UP (765KV)II	DAILY	For checking and tightening of jumpers and line accessories of 400 kV Mainpuri-aligarh Ckt I & II line.	2019-07-11	07:00	2019-07-12	16:00	18	157
162	UPPTCL	UPPTCL	LINE	ORAI (400KV)-MAINPURI-UP (765KV)	DAILY	For checking and tightening of jumpers and line accessories of 400 kV Mainpuri-Orai Ckt I & II line.	2019-07-13	07:00	2019-07-14	16:00	18	158
163	UPPTCL	UPPTCL	LINE	ORAI (400KV)-MAINPURI-UP (765KV)2	DAILY	For checking and tightening of jumpers and line accessories of 400 kV Mainpuri-Orai Ckt I & II line.	2019-07-13	07:00	2019-07-14	16:00	18	158
164	UPPTCL	UPPTCL	LINE	MAINPURI-UP (765KV)-MAINPURI-PG (400KV)I	DAILY	For checking and tightening of jumpers and line accessories of 400 kV Mainpuri-MNP PG Ckt I&II line.	2019-07-15	07:00	2019-07-16	16:00	18	158
165	UPPTCL	UPPTCL	LINE	MAINPURI-UP (765KV)-MAINPURI-UP (400KV)II	DAILY	For checking and tightening of jumpers and line accessories of 400 kV Mainpuri-MNP PG Ckt I&II line.	2019-07-15	07:00	2019-07-16	16:00	18	158
166	HVPNL	HVPNL	BAY	NAWADA TIE-1	DAILY	For periodical testing of relays and general mtc	2019-07-18	10:00	2019-07-18	16:00	6	147
167	HVPNL	HVPNL	BAY	Nawada TIE-2	DAILY	For periodical testing of relays and general mtc	2019-07-11	10:00	2019-07-11	16:00	6	147
168	NTPC	NTPC	BAY	TIE BAY-23( DADRI-HARSH VIHAR LINE 2 & MAHRANI BAGH)	CONTINUOUS	Shutdown of tie Bay-23 is required for CT replacement of 23A (R,Y & B phase) .	2019-07-01	09:00	2019-07-06	17:30	128.5	-

169	NTPC	NTPC	BAY	400 kV KAITHAL & MANDAULA - I LINE TIE BAY	CONTINUOUS	400 kV KAITHAL & MANDAULA - I LINE TIE BAY-14 shutdown is required for CT Replacement in 14 B (R,Y,B phases).	2019-07-08	09:00	2019-07-13	17:30	128.5	-
170	POWERGRID	POWERGRID	BAY	702 Bay at Ballia (765kV BR-1 Tie Bay)	DAILY	For CB Pole Interconnection replacement at Ballia	2019-07-09	10:00	2019-07-09	18:00	8	-
171	POWERGRID	POWERGRID	BAY	705 Bay at Ballia (765kV BR-2 Tie Bay)	DAILY	For CB Pole Interconnection replacement at Ballia	2019-07-12	10:00	2019-07-12	18:00	8	-
172	POWERGRID	POWERGRID	BAY	765KV ICT-II tie Bay(Bay No.708) , at Ballia	DAILY	For CB Pole Interconnection replacement at Ballia	2019-07-15	10:00	2019-07-15	18:00	8	-
173	POWERGRID	POWERGRID	BAY	765KV Ballia-Varanasi tie Bay(Bay No.711) , at Ballia	DAILY	For CB Pole Interconnection replacement at Ballia	2019-07-16	10:00	2019-07-16	18:00	8	-
174	POWERGRID	POWERGRID	BAY	704 Bay at Ballia (765kV Luknow Line Main Bay)	DAILY	For CB Pole Interconnection replacement at Ballia	2019-07-18	10:00	2019-07-18	18:00	8	-
175	POWERGRID	POWERGRID	BAY	707 Bay at Ballia (765kV Gaya Line Main Bay)	DAILY	For CB Pole Interconnection replacement at Ballia	2019-07-19	10:00	2019-07-19	18:00	8	-
176	POWERGRID	POWERGRID	BAY	765 kv 712 Bay (ICT-1 Main Bay),at Balia	DAILY	For CB Pole Interconnection replacement at Ballia	2019-07-23	10:00	2019-07-23	18:00	8	156
177	POWERGRID	POWERGRID	BAY	702 Bay ( Tie bay of 765 KV Fatehpur Varanasi Line), at Fatehpur	DAILY	AMP & Tightening Work of 702 Bay at Fatehpur	2019-07-05	09:00	2019-07-06	18:00	18	158
178	POWERGRID	POWERGRID	BAY	704 Bay ( Tie bay of 765 KV Fatehpur Sasaram Line), at Fatehpur	DAILY	AMP & Tightening Work of 704 Bay at Fatehpur	2019-07-03	09:30	2019-07-03	18:30	9	146
179	POWERGRID	POWERGRID	BAY	(Main bay of 765 KV ICT-2), at Fatehpur	DAILY	AMP & Tightening Work of 706 Bay at Fatehpur	2019-07-08	09:00	2019-07-09	18:00	18	158
180	POWERGRID	POWERGRID	BAY	710 Bay ( Main bay of 765 KV Fatehpur Agra-2 Line), at Fatehpur	DAILY	AMP & Tightening Work of 710 Bay at Fatehpur	2019-07-11	09:00	2019-07-12	18:00	18	158
181	POWERGRID	POWERGRID	BAY	765 KV 240MVAR B/R-I M/BAY CB 712 CHITORGARH	DAILY	ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLIG REPLACEMENT WORK.Line /equipment remain in service through Main / Tie bay	2019-07-12	09:00	2019-07-12	18:00	9	159
182	POWERGRID	POWERGRID	BAY	765KV AJMER -I & 240MVAR L/R(SW) BAY 713 CHITORGARH	DAILY	Line reactor will be out of service during testing of CSD relay. LR will be out of service during CSD relay commissioning	2019-07-08	10:00	2019-07-08	14:00	4	151
183	POWERGRID	POWERGRID	BAY	765KV AJMER -II & 240MVAR L/R(SW) BAY 710 CHITORGARH	DAILY	Line reactor will be out of service during testing of CSD relay. LR will be out of service during CSD relay commissioning	2019-07-09	14:00	2019-07-09	19:00	5	151
184	POWERGRID	POWERGRID	BAY	765KV Banaskantha -1 L/R(sw) bay 707 at chitorgarh	DAILY	Line reactor will be out of service during testing of CSD relay. LR will be out of service during CSD relay commissioning	2019-07-10	10:00	2019-07-10	14:00	4	-
185	POWERGRID	POWERGRID	BAY	765KV Banaskantha -2 L/R(sw) bay 704 at chitorgarh	DAILY	Line reactor will be out of service during testing of CSD relay. LR will be out of service during CSD relay commissioning	2019-07-11	10:00	2019-07-11	14:00	4	158
186	POWERGRID	POWERGRID	BAY	765KV ICT-I T/ BAY 702 AT MEERUT	DAILY	765 kV SS Construction works by M/s KEC	2019-07-01	08:00	2019-07-04	18:00	40	158
187	POWERGRID	POWERGRID	BAY	765KV Chitorgarh-II M/bay 712 at Ajmer	DAILY	CT oil sampling	2019-06-25	10:00	2019-06-25	11:00	1	-

188	POWERGRID	POWERGRID	BAY	765KV Chitorgarh-II T/bay 711 at Ajmer	DAILY	CT oil sampling .	2019-06-25	11:00	2019-06-25	12:00	1	-
189	POWERGRID	POWERGRID	BAY	765KV ICT-3 & FUTURE T/BAY 714 JHATIKRA	DAILY	AMP work	2019-07-17	09:00	2019-07-18	19:00	20	151
190	POWERGRID	POWERGRID	BAY	ICT-1 BAY, at Kanpur	CONTINUOUS	S/D of ICT#1 Main Bay for Isolator (42689 ) replacement work under add cap at Kanpur S/S.	2019-07-08	08:00	2019-07-13	18:00	130	150
191	POWERGRID	POWERGRID	BAY	SVC-2 MAIN BAY, at Kanpur	CONTINUOUS	Isolator (42389 ) replacement work under add cap at Kanpur S/S..	2019-07-08	09:00	2019-07-13	17:00	128	152
192	POWERGRID	POWERGRID	BAY	SVC-2 MAIN BAY, at Kanpur	CONTINUOUS	Isolator 42489 & 42489A retrofitment work under add cap at Kanpur S/S..	2019-07-15	09:00	2019-07-27	17:00	296	152
193	POWERGRID	POWERGRID	BAY	SVC future Bay at 400kV Kanpur Substation-421 Bay	CONTINUOUS	Isolator 42189 & 42289B retrofitment work under add cap at Kanpur S/S..	2019-07-15	09:00	2019-07-29	17:00	344	-
194	POWERGRID	POWERGRID	BAY	400KV Mandola-III T/ Bay 413 at Meerut	DAILY	765kV Bays, 01 No. 765/400kV ICT & 02 Nos. 765kV reactors by KEC, under progress. Jumper Connection of LV Side of 765/400kV ICT Bays/new equipments to be done..	2019-07-07	08:30	2019-07-08	18:30	20	-
195	POWERGRID	POWERGRID	BAY	400kv Hapur line m/bay 492 at Muradnagr	CONTINUOUS	Shutdown for 400 KV ABB CB Overhauling	2019-07-01	08:30	2019-07-08	18:30	178	157
196	POWERGRID	POWERGRID	BAY	400KV ICT-3 M/bay 405 at Bawana SS	CONTINUOUS	For BHEL CB retrofitment work with Siemens	2019-07-08	09:30	2019-07-17	18:30	225	-
197	POWERGRID	POWERGRID	BAY	400KV ICT-3 T/bay 406 at Bawana SS	CONTINUOUS	For BHEL CB retrofitment work with Siemens	2019-07-18	09:00	2019-07-27	18:00	225	-
198	POWERGRID	POWERGRID	BAY	400KV future line M/bay 407 at Bawana SS	CONTINUOUS	For BHEL CB retrofitment work with Siemens	2019-07-28	08:00	2019-08-06	18:00	226	-
199	RRVPN	RRVPN	BAY	800kV CB(706-52A) for 765kV Gwalior-I Line at 765kV GSS Phagi	DAILY	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors of Isolators, CB & CTs.	2019-07-21	09:00	2019-07-21	18:00	9	-
200	RRVPN	RRVPN	BAY	409-52T, 400kV Tie CB for 400kV Phagi-Ajmer-2/400kV Phagi-Heerapura-1 line at 765kV GSS Phagi	DAILY	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors of Isolators, CB & CTs.	2019-07-14	09:00	2019-07-14	18:00	9	148
201	RRVPN	RRVPN	BAY	403-52 D CB on 400kV Anta-Kaliisndh-II at 765kV GSS Anta	DAILY	FOR 3rd Quarter maintenance	2019-07-02	09:00	2019-07-02	18:00	9	154
202	RRVPN	RRVPN	BAY	404-52-D CB OF ANTA-KALISINDH-I AT 765KV ANTA	DAILY	FOR 3rd Quarter maintenance	2019-07-03	09:00	2019-07-03	18:00	9	154
203	RRVPN	RRVPN	BAY	406-52 D CB of Anta-Chhabra-I at 765kV GSS Anta	DAILY	FOR 3rd Quarter maintenance	2019-07-04	09:00	2019-07-04	18:00	9	155
204	RRVPN	RRVPN	BAY	408-52D CB on 400kV Anta-Kawai-I line at 765kV GSS Anta	DAILY	FOR 3rd Quarter maintenance	2019-07-09	09:00	2019-07-09	18:00	9	155
205	RRVPN	RRVPN	BAY	409-52D CB on 400kV Anta-Kawai-II line at 765kV GSS Anta	DAILY	FOR 3rd Quarter maintenance	2019-07-10	09:00	2019-07-10	18:00	9	155
206	RRVPN	RRVPN	BAY	spare bay for 400kV Anta-Kawai at 765kV GSS ANTA	DAILY	FOR 3rd Quarter maintenance	2019-07-11	09:00	2019-07-11	18:00	9	159

207	RRVPN	RRVPN	BAY	403-52T Tie CB of Anta-Kalisindh-II, 765 KV GSS ANTA	DAILY	FOR 3rd Quarter maintenance	2019-07-17	09:00	2019-07-17	18:00	9	155
208	RRVPN	RRVPN	BAY	404-52T Tie CB of Anta-Kalisindh-I, 765 KV GSS ANTA	DAILY	FOR 3rd Quarter maintenance	2019-07-18	09:00	2019-07-18	18:00	9	155
209	RRVPN	RRVPN	BAY	406-52T Tie CB of ICT-1, 765 KV GSS ANTA	DAILY	FOR 3rd Quarter maintenance	2019-07-23	09:00	2019-07-23	18:00	9	155
210	RRVPN	RRVPN	BAY	408-52T TIE CB on 400kV Anta-Kawai-I line at 765kV GSS Anta	DAILY	FOR 3rd Quarter maintenance	2019-07-24	09:00	2019-07-24	18:00	9	155
211	RRVPN	ADANIRJ	BAY	Tie Bay 402 Bus Reactor -1 and Kawai Anta Line - 1	DAILY	Annual Maintenance of Bay equipment	2019-07-04	09:30	2019-07-04	19:30	10	-
212	RRVPN	ADANIRJ	BAY	Tie Bay 408 Bus Reactor -2 and Kawai Anta Line - 2	DAILY	Annual Maintenance of Bay equipment	2019-07-06	09:30	2019-07-06	19:30	10	147
213	RRVPN	ADANIRJ	BAY	Bay 401(Bus Reactor-1 Main Bay) at 400kV GSS Kawai	DAILY	Annual Maintenance of Bay equipment	2019-07-03	09:30	2019-07-03	19:30	10	-
214	RRVPN	ADANIRJ	BAY	Main Bay 409 Bus Reactor-2	DAILY	Annual Maintenance of Bay equipment	2019-07-05	09:30	2019-07-05	19:30	10	-
215	RRVPN	RRVPN	BAY	409-52T, 400kV Tie CB for 400kV Anta-Kawai line-2 & ICT-2 at 765kv GSS Anta	DAILY	FOR 3rd Quarter maintenance	2019-07-25	09:00	2019-07-25	18:00	9	-
216	RRVPN	RRVPN	BAY	552T Tie CB for Ramgarh-Akal-I	DAILY	CB of 400 kV Ramgarh-Akal-I Ckt Line which is presently known as 400 Kv Ramgarh Bhadla -I (Not commissioned yet)	2019-07-16	10:00	2019-07-16	17:00	7	157
217	RRVPN	RRVPN	BAY	400kV 552-A CB of 400kV Ramgarh-Akal-I (Presently known as Ramgarh-bhadla-I)	DAILY	CB of 400 kV Ramgarh-Akal-I Ckt Line which is presently known as 400 Kv Ramgarh Bhadla -I (Not commissioned yet)	2019-07-16	10:00	2019-07-16	17:00	7	-
218	HVPNL	HVPNL	BUS	Nawada Bus-2	DAILY	For periodical testing of relays and general mtc	2019-07-04	10:00	2019-07-04	16:00	6	156
219	HVPNL	HVPNL	BUS	Nawada Bus-2	DAILY	For periodical testing of relays and general mtc	2019-07-11	10:00	2019-07-11	16:00	6	156
220	HVPNL	HVPNL	BUS	400KV BUS-1 D/Bad	DAILY	For replacement of bus isolator 40189A & attending the hot point.	2019-07-03	09:00	2019-07-03	15:00	6	156
221	NTPC	NTPC	BUS	BUS-3 UNCHAHAR	CONTINUOUS	Shutdown of 220 KV Bus-3 Unchahar -for maintenance of Bus side isolator of GT-3 (U#3 will remain under s/d for overhauling during the period).	2019-07-01	08:00	2019-07-01	19:30	11.5	152
222	NTPC	NTPC	BUS	BUS-4 UNCHAHAR	CONTINUOUS	Shutdown of 220 KV Bus-4 Unchahar -for maintenance of Bus side isolator of GT-3 (U#3 will remain under s/d for overhauling during the period).	2019-07-02	08:00	2019-07-02	19:30	11.5	152
223	POWERGRID	POWERGRID	BUS	765kV Bus-1 at Ballia Substation	DAILY	FOR AMP & INSULATOR REPLACEMENT at Ballia Substation	2019-07-10	10:00	2019-07-10	18:00	8	-
224	POWERGRID	POWERGRID	BUS	765kV Bus-2 at Ballia Substation	DAILY	FOR AMP & INSULATOR REPLACEMENT at Ballia Substation	2019-07-11	10:00	2019-07-11	18:00	8	-
225	POWERGRID	POWERGRID	BUS	BUS II CHITTORGARH(765KV)	DAILY	& MOM BOX COUPLIG REPLACEMENT WORK of 765kV Bus reactor Main Bay & Earthswitch operation checking of Bus Side E/S.	2019-07-12	09:00	2019-07-12	18:00	9	155

226	POWERGRID	POWERGRID	BUS	765KV BUS-II MEERUT	DAILY	765 kV SS Construction works by M/s KEC	2019-07-11	08:00	2019-07-12	18:00	20	158
227	POWERGRID	POWERGRID	BUS	765KV BUS-I MEERUT	DAILY	765 kV SS Construction works by M/s KEC	2019-07-20	08:00	2019-07-22	18:00	30	158
228	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV SIKAR	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with line/ICT as above.	2019-07-09	07:00	2019-07-24	18:00	176	159
229	POWERGRID	POWERGRID	BUS	400KV Bus-I Roorkee	DAILY	AMP work.	2019-07-12	09:00	2019-07-12	18:00	9	154
230	POWERGRID	POWERGRID	BUS	400KV bus-3 ballabhagrh	DAILY	S/D for replacement of disc insulator with polymer insulator & BPI RTV coating work	2019-07-05	09:00	2019-07-05	18:00	9	158
231	POWERGRID	POWERGRID	BUS	400KV bus-4 ballabhagrh	DAILY	S/D for replacement of disc insulator with polymer insulator & BPI RTV coating work	2019-07-06	09:00	2019-07-06	18:00	9	158
232	POWERGRID	POWERGRID	BUS	Bus-1, at Agra HVDC	DAILY	For 03 hrs to remove bus dropper from Bus-1 to 40489 isolator in order to retrofit this isolator under Ad Cap at Agra S/S.	2019-06-25	09:30	2019-06-25	12:30	3	152
233	POWERGRID	POWERGRID	BUS	Bus-1, at Agra HVDC	DAILY	isolator in order to take 405 & 404 bay in service, and to remove bus dropper from Bus-1 to 40789A isolator in order to retrofit this isolator under Ad Cap at Agra S/S.	2019-07-01	09:30	2019-07-01	14:30	5	152
234	POWERGRID	POWERGRID	BUS	Bus-1, at Agra HVDC	DAILY	isolator in order to take 407 bay in service, and to remove bus dropper from Bus-1 to 41089A isolator in order to retrofit this isolator under Ad Cap at Agra S/S.	2019-07-06	09:30	2019-07-06	14:30	5	152
235	POWERGRID	POWERGRID	BUS	Bus-1, at Agra HVDC	DAILY	For 03 hrs to reconnect Bus dropper from Bus-1 to 41089 isolator in order to take 410 bay in service at Agra S/S.	2019-07-11	09:30	2019-07-11	12:30	3	152
236	POWERGRID	POWERGRID	BUS	Bus-1B , at Agra	DAILY	Point to point testing of Bus Bar Protection M1 / M2, REB 500 at Agra HVDC,	2019-07-02	09:00	2019-07-03	18:00	18	155
237	POWERGRID	POWERGRID	BUS	Bus-2B, at Agra	DAILY	Point to point testing of Bus Bar Protection M1 / M2, REB 500 at Agra HVDC,	2019-07-04	09:00	2019-07-05	18:00	18	155
238	POWERGRID	POWERGRID	BUS	BUS-2,at Kanpur	DAILY	For jumper opening work for Isolator replacement at Kanpur S/S.	2019-07-08	09:00	2019-07-08	17:00	8	155
239	POWERGRID	POWERGRID	BUS	BUS-2,at Kanpur	DAILY	For Jumper connection work at Kanpur S/S..	2019-07-13	09:00	2019-07-13	17:00	8	155
240	POWERGRID	POWERGRID	BUS	BUS-1 at Kanpur	DAILY	For jumper opening work for Isolator replacement at Kanpur S/S.	2019-07-15	09:00	2019-07-15	17:00	8	159
241	POWERGRID	POWERGRID	BUS	BUS-1 at Kanpur	DAILY	For Jumper connection work at Kanpur S/S.	2019-07-20	09:00	2019-07-20	17:00	8	159
242	POWERGRID	POWERGRID	BUS	BUS-1 AT 400 KV BALLABHGARH	DAILY	S/D for replacement of disc insulator with polymer insulator & BPI RTV coating work	2019-07-07	09:00	2019-07-07	18:00	9	158
243	POWERGRID	POWERGRID	BUS	400kV BUS-1 Neemrana	DAILY	S/D for replacement of disc insulator with polymer insulator in S/yard.	2019-07-01	08:00	2019-07-01	16:00	8	156
244	POWERGRID	POWERGRID	BUS	400KV BUS-II NEEMRANA	DAILY	S/D for replacement of disc insulator with polymer insulator in S/yard.	2019-07-02	08:00	2019-07-02	20:00	12	156

245	POWERGRID	POWERGRID	BUS	400KV BUS-II NEEMRANA	DAILY	S/D for replacement of disc insulator with polymer insulator in S/yard.	2019-07-04	08:00	2019-07-04	14:00	6	156
246	POWERGRID	POWERGRID	BUS	BUS-I BHIWANI	DAILY	For Busbar Stability and commissioning of new extended busbar for new incoming 400kV Babai-Bhiwani D/C Line	2019-07-01	09:00	2019-07-02	18:00	18	158
247	POWERGRID	POWERGRID	BUS	BUS-II BHIWANI	DAILY	For Busbar Stability and commissioning of new extended busbar for new incoming 400kV Babai-Bhiwani D/C Line	2019-07-03	09:00	2019-07-04	18:00	18	158
248	POWERGRID	POWERGRID	BUS	400KV BUS-1 , at Allahabad	DAILY	For AMP WORK at Allhabad S/S	2019-07-04	09:00	2019-07-04	17:30	8.5	154
249	POWERGRID	POWERGRID	BUS	400KV BUS-2 , at Allahabad	DAILY	for AMP WORK at Allhabad S/S	2019-07-11	09:00	2019-07-11	17:30	8.5	154
250	POWERGRID	POWERGRID	BUS	400KV bus-II Meerut	DAILY	765kV Bays, 01 No. 765/400kV ICT & 02 Nos. 765kV reactors by KEC, under progress. Jumper Connection of LV Side of 765/400kV ICT Bays/new equipments to be done..	2019-07-01	08:00	2019-07-02	18:00	20	156
251	POWERGRID	POWERGRID	BUS	BUS-1 , at Bareilly	DAILY	For stringing work for extension of Bus-I at 765/400kV Bareilly Substation	2019-07-15	10:00	2019-07-15	17:00	7	156
252	POWERGRID	POWERGRID	BUS	BUS-2, at Bareilly	DAILY	For stringing work for extension of Bus-2 at 765/400kV Bareilly Substation	2019-07-16	10:00	2019-07-16	17:00	7	156
253	POWERGRID	POWERGRID	BUS	BUS-I AT 220KV SIKAR PG	DAILY	Final Busbar/LBB Relay testing under augmentation scheme of 02 no. of 220 kV Line bays at Sikar s/S	2019-07-24	07:00	2019-07-25	18:00	22	158
254	POWERGRID	POWERGRID	BUS	BUS-II AT 400KV SIKAR	DAILY	Final Busbar/LBB Relay testing under augmentation scheme of 02 no. of 220 kV Line bays at Sikar s/S	2019-07-27	07:00	2019-07-28	18:00	22	157
255	POWERGRID	POWERGRID	BUS	400 KV WCA Bus-1/1A sectionaliser, at Agra HVDC	DAILY	Repalcement of Bus sectionaliser CT of three phases with 4000/1A CT under retrofit of Bus bar Protection at Agra HVDC	2019-07-14	09:00	2019-07-15	13:00	8	157
256	POWERGRID	POWERGRID	BUS	Bus 1A, at Agra	DAILY	Stablity test between new replaced CT and existing CT for correct summation in Bus Bar Protection at Agra HVDC.	2019-07-15	13:00	2019-07-15	17:00	4	152
257	POWERGRID	POWERGRID	BUS	400 KV WCA Bus-2/2A sectionaliser, at Agra HVDC	DAILY	Repalcement of Bus sectionaliser CT of three phases with 4000/1A CT under retrofit of Bus bar Protection at Agra HVDC	2019-07-16	09:00	2019-07-17	13:00	8	-
258	POWERGRID	POWERGRID	BUS	Bus 2A, at Agra HVDC	DAILY	Stablity test between new replaced CT and existing CT for correct summation in Bus Bar Prot at Agra HVDC.	2019-07-17	13:00	2019-07-17	17:00	4	145
259	POWERGRID	POWERGRID	BUS	400KV WCB Bus-1A/1B Sectionaliser, at Agra HVDC	DAILY	AMP of Bay Equipment i.e. CB , CT etc at Agra S/S	2019-07-01	09:00	2019-07-01	18:00	9	-
260	POWERGRID	POWERGRID	BUS	400KV WCB Bus-2A/2B Sectionaliser, at Agra HVD	DAILY	AMP of Bay Equipment i.e. CB , CT etc at Agra S/S	2019-07-02	09:00	2019-07-02	18:00	9	-
261	POWERGRID	POWERGRID	BUS	400 KV WCA Bus-1/1A sectionaliser, at Agra HVDC	DAILY	AMP of Bay Equipment i.e. CB , CT etc at Agra S/S	2019-07-03	09:00	2019-07-03	18:00	9	-
262	POWERGRID	POWERGRID	BUS	400 KV WCA Bus-2/2A sectionaliser, at Agra HVDC	DAILY	AMP of Bay Equipment i.e. CB , CT etc at Agra S/S	2019-07-04	09:00	2019-07-04	18:00	9	-
263	POWERGRID	POWERGRID	BUS	400KV BUS-II AJMER	DAILY	Bus Earth Switch interlocking checking	2019-06-21	10:00	2019-06-21	13:00	3	157

264	POWERGRID	POWERGRID	BUS	400KV BUS-2 at Malerkotla	DAILY	For AMP works.	2019-07-06	09:30	2019-07-06	17:30	8	157
265	POWERGRID	POWERGRID	BUS	220 KV BUS-I KANKROLI	CONTINUOUS	Insulator replacement work in 220kV Switchyard	2019-07-04	09:00	2019-07-06	18:00	57	158
266	POWERGRID	POWERGRID	BUS	220 KV BUS-II KANKROLI	CONTINUOUS	Insulator replacement work in 220kV Switchyard	2019-07-08	09:00	2019-07-10	18:00	57	158
267	POWERGRID	POWERGRID	BUS	220kV Bus-I at Kurukshetra	DAILY	For attending gas leakage in 220 kV line 2 Bay chamber. The line has to be charged recently. Being GIS cahmber, both buses are needed under shut down simultaneously.	2019-07-02	09:00	2019-07-02	15:00	6	-
268	POWERGRID	POWERGRID	BUS	220kV Bus-II at Kurukshetra	DAILY	For attending gas leakage in 220 kV line 2 Bay chamber. The line has to be charged recently. Being GIS cahmber, both buses are needed under shut down simultaneously.	2019-07-02	09:00	2019-07-02	15:00	6	-
269	PTCUL	PTCUL	BUS	400 KV BUS - A RISHIKESH (400KV)	DAILY	For erection testing and commissioning of 400KV Bus bar protection penal under PSDF scheme.	2019-07-15	07:00	2019-07-15	02:00	-5	149
270	PTCUL	PTCUL	BUS	400 KV BUS - B RISHIKESH (400KV)	DAILY	For erection testing and commissioning of 400KV Bus bar protection penal under PSDF scheme.	2019-07-16	09:00	2019-07-16	02:00	-7	-
271	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BIKANER	DAILY	Routine Bay Maintenance Work	2019-07-11	10:00	2019-07-11	17:00	7	158
272	RRVPN	RRVPN	BUS	400KV MAIN BUS-II bikaner	DAILY	Routine Bay Maintenance Work	2019-07-18	10:00	2019-07-18	17:00	7	158
273	RRVPN	RRVPN	BUS	MAIN BUS-B RATANGARH	DAILY	Maintenance work of bay equipment	2019-07-08	09:30	2019-07-08	18:00	8.5	157
274	RRVPN	RRVPN	BUS	400kV MAIn Bus-I at 400kV GSS Hindaun	DAILY	Quarterly /Half yearly Maintance work	2019-07-04	08:00	2019-07-04	14:00	6	158
275	RRVPN	RRVPN	BUS	400KV MAIN BUS-II AT 400KV GSS HINDAUN	DAILY	Quarterly /Half yearly Maintance work	2019-07-11	08:00	2019-07-11	14:00	6	158
276	RRVPN	RRVPN	BUS	400 kV Main Bus - I at 400kV GSS Ramgarh	DAILY	Half yearly Maintenance	2019-07-13	10:00	2019-07-13	17:00	7	157
277	RRVPN	RRVPN	BUS	400 kV Main Bus - II at 400 kV GSS Ramgarh	DAILY	Half yearly Maintenance	2019-07-15	10:00	2019-07-15	17:00	7	157
278	RRVPN	ADANIRJ	BUS	BUS -1 KAWAI SCTPS (400KV)	DAILY	Annual Maintenance of Bus-1 & connected Isolator	2019-07-29	09:30	2019-07-30	19:30	20	-
279	HVPNL	HVPNL	ICT	ICT01 DHANONDA (400KV)(HVPNL)/315	DAILY	For yearly mtc of the ICT and bay equipments.	2019-07-17	10:00	2019-07-17	16:00	6	158
280	HVPNL	HVPNL	ICT	ICT01 NAWADA (400KV)(HVPNL)/315	DAILY	For periodical testing of relays and general mtc.	2019-07-04	10:00	2019-07-04	16:00	6	156
281	HVPNL	HVPNL	ICT	ICT01 NAWADA (400KV)(HVPNL)/315	DAILY	For periodical testing of relays and general mtc	2019-07-11	10:00	2019-07-11	16:00	6	150
282	HVPNL	HVPNL	ICT	ICT02 DAULTABAD (400KV)(HVPNL)/315	DAILY	To set right the setting of OTI/WTIs	2019-07-12	09:00	2019-07-12	13:00	4	158

283	HVPNL	HVPNL	ICT	ICT03 DAULTABAD (400KV)(HVPNL)/315	DAILY	To attend the oil leakage from PRV	2019-07-15	09:00	2019-07-15	13:00	4	156
284	POWERGRID	POWERGRID	ICT	ICT -I AGRA-PG (765KV)(POWERGRID)/1500	DAILY	Commissioning of Back Up Impedance Relay ICT#1 at Agra	2019-07-05	09:00	2019-07-05	18:00	9	150
285	POWERGRID	POWERGRID	ICT	ICT-II AGRA-PG (765KV)(POWERGRID)/1500	DAILY	Commissioning of Back Up Impedance Relay ICT#2 at Agra	2019-07-06	09:00	2019-07-06	18:00	9	157
286	POWERGRID	POWERGRID	ICT	ICT02 BHIWANI-PG (765 KV)(POWERGRID)/1000	DAILY	For Putting Spare Transformer into service and taking B ph Transformer Out of Service	2019-07-05	09:00	2019-07-05	18:00	9	158
287	POWERGRID	POWERGRID	ICT	ICT-I CHITORGARH/1500	DAILY	BOX COUPLIG REPLCEMENT WORK. ICT # 1 shutdown is required for MOM box coupling replacement work & operation of Earth switch ( Line side Isolator)	2019-07-15	09:00	2019-07-15	18:00	9	159
288	POWERGRID	POWERGRID	ICT	ICT-II CHITORGARH/1500	DAILY	BOX COUPLIG REPLCEMENT WORK. ICT # 2 shutdown is required for MOM box coupling replacement work & operation of Earth switch ( Line side Isolator)	2019-07-16	09:00	2019-07-16	18:00	9	159
289	POWERGRID	POWERGRID	ICT	765KV 1500MVA ICT-I AJMER/1500	DAILY	Insulation Sleeve erection work on tertiary section	2019-06-21	09:00	2019-06-22	18:00	18	159
290	POWERGRID	POWERGRID	ICT	765KV 1500MVA ICT-II AJMER/1500	DAILY	Insulation Sleeve erection work on tertiary section	2019-06-23	09:00	2019-06-24	18:00	18	159
291	POWERGRID	POWERGRID	ICT	ICT04 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	Tertiary Connection of 33KV Bus-1 with Auxillary X-mer and RTV coating	2019-07-10	09:00	2019-07-10	18:00	9	159
292	POWERGRID	POWERGRID	ICT	ICT02 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	For RTV coating in ICT-2 in 400KV Interconnection In 400KV ICT-2 Interconnection, Conductor of ICT-3 is running over head	2019-07-12	09:00	2019-07-12	18:00	9	157
293	POWERGRID	POWERGRID	ICT	ICT03 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	For RTV coating in ICT-2 in 400KV Interconnection In 400KV ICT-2 Interconnection, Conductor of ICT-3 is running over head	2019-07-12	09:00	2019-07-12	18:00	9	157
294	POWERGRID	POWERGRID	ICT	ICT01 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	For RTV coating in ICT-1 in 400KV Interconnection. Conductor of ICT-2 is running over head	2019-07-13	09:00	2019-07-13	18:00	9	157
295	POWERGRID	POWERGRID	ICT	ICT02 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	For RTV coating in ICT-1 in 400KV Interconnection.In 400KV ICT-1,Interconnection, Conductor of ICT-2 is running over head	2019-07-13	09:00	2019-07-13	18:00	9	157
296	POWERGRID	POWERGRID	ICT	ICT01 NIMRANA(POWERGRID)/500	DAILY	Polymer Insulator replacement work in sw/yard	2019-07-03	14:00	2019-07-03	20:00	6	156
297	POWERGRID	POWERGRID	ICT	ICT02 NIMRANA(POWERGRID)/315	DAILY	Polymer Insulator replacement work in sw/yard	2019-07-04	08:00	2019-07-04	14:00	6	156
298	POWERGRID	POWERGRID	ICT	ICT01 BAGHPAT (400KV)(POWERGRID)/500	DAILY	Signal Verificaction from NTAMC for Remote Integration	2019-06-28	10:00	2019-06-28	12:00	2	158
299	POWERGRID	POWERGRID	ICT	ICT02 BAGHPAT (400KV)(POWERGRID)/500	DAILY	Signal Verificaction from NTAMC for Remote Integration	2019-06-29	10:00	2019-06-29	12:00	2	158
300	POWERGRID	POWERGRID	ICT	ICT01 MEERUT (400KV)(POWERGRID)/315	DAILY	Protection testing after retrofitting of old electromechanical/ static relay with numerical relays.	2019-07-24	08:00	2019-07-24	18:00	10	154
301	POWERGRID	POWERGRID	ICT	315 MVA ICT-II AT MEERUT/315	DAILY	Protection testing after retrofitting of old electromechanical/ static relay with numerical relays.	2019-07-25	08:00	2019-07-25	18:00	10	154

302	POWERGRID	POWERGRID	ICT	315 MVA ICT IV AT MEERUT/315	DAILY	Installation, Commissioning & testing of new numerical backup impedance protection relay.	2019-07-26	08:00	2019-07-26	18:00	10	154
303	POWERGRID	POWERGRID	ICT	ICT03 BALLABGARH-PG (400KV)(POWERGRID)/500	DAILY	S/D for replacement of disc insulator with polymer insulator in S/yard.	2019-07-03	09:00	2019-07-03	14:00	5	156
304	POWERGRID	POWERGRID	ICT	ICT04 BALLABGARH-PG (400KV)(POWERGRID)/500	DAILY	S/D for replacement of disc insulator with polymer insulator in S/yard.	2019-07-04	09:00	2019-07-04	14:00	5	156
305	POWERGRID	POWERGRID	ICT	ICT-3 SIKAR/500	DAILY	For testing of CSD Relay of 500 MVA ICT-3 at 400 kV Sikar S/s.	2019-07-02	07:00	2019-07-03	18:00	22	159
306	POWERGRID	POWERGRID	ICT	ICT-3 SIKAR/500	CONTINUOUS	To attend oil leakage from bottom portion of Bell tank of 500 MVA ICT-3 (Make-T&R) at 400 KV Sikar S/S	2019-07-11	07:00	2019-07-26	18:00	371	159
307	POWERGRID	POWERGRID	ICT	ICT01 GURGAON (400KV)(POWERGRID)/315	CONTINUOUS	Replacement of ICT-1 due to increasing C2H2 value.400 kV & 220 kV bays (401 & 206) at Gurgaon also will be in outage.	2019-07-01	09:00	2019-07-25	18:00	585	158
308	POWERGRID	POWERGRID	ICT	ICT02 GURGAON (400KV)(POWERGRID)/315	DAILY	Signal Verification from NTAMC for Remote Integration 400 kV & 220 kV bays (405 & 207) at Gurgaon also will be in outage.	2019-07-09	14:00	2019-07-09	16:00	2	154
309	POWERGRID	POWERGRID	ICT	ICT03 GURGAON/500	DAILY	Signal Verification from NTAMC for Remote Integration 400 kV & 220 kV bays (410 & 210) at Gurgaon also will be in outage.	2019-07-12	10:00	2019-07-12	12:00	2	152
310	POWERGRID	POWERGRID	ICT	ICT-IV GURGAON/500MVA	DAILY	Signal Verification from NTAMC for Remote Integration 400 kV & 220 kV bays (411 & 211) at Gurgaon also will be in outage.	2019-07-12	14:00	2019-07-12	16:00	2	152
311	POWERGRID	POWERGRID	ICT	ICT-2, 315 MVA , at Agra HVDC/315 MVA	CONTINUOUS	Replacement of bushing CT terminal plate on B-phase HV bushing turret at Agra S/S	2019-07-07	08:00	2019-07-08	18:00	34	155
312	POWERGRID	POWERGRID	ICT	ICT01 FATEHPUR -PG (400KV)(POWERGRID)/315	DAILY	Installation of Online Gas Monitoring(OGM) Device in 400 KV ICT-1 & Replacement of rotten OLTC top cover gasket at Fatehpur Substation	2019-07-17	09:30	2019-07-17	18:00	8.5	159
313	POWERGRID	POWERGRID	ICT	ICT02 FATEHPUR -PG (400KV)(POWERGRID)/315	DAILY	Installation of Online Gas Monitoring(OGM) Device in 400 KV ICT-2 & Replacement of rotten OLTC top cover gasket at Fatehpur Substation	2019-07-18	09:30	2019-07-18	18:00	8.5	159
314	POWERGRID	POWERGRID	ICT	ICT01 GORAKHPUR-PG (400KV)(POWERGRID)/315	DAILY	For application of insulation sleeve on tertiary system and for oil leakage arrest by application of steel putty at Gorakhpur S/S	2019-06-26	09:00	2019-06-26	17:30	8.5	155
315	POWERGRID	POWERGRID	ICT	ICT01 WAGOORA (400KV)(POWERGRID)/315	DAILY	For AMP works.	2019-07-09	09:30	2019-07-09	17:30	8	148
316	POWERGRID	POWERGRID	ICT	ICT04 WAGOORA (400KV)(POWERGRID)/315	DAILY	For AMP works.	2019-07-10	09:30	2019-07-10	17:30	8	147
317	POWERGRID	POWERGRID	ICT	ICT01 KANKROLI (400KV)(POWERGRID)/315	DAILY	Insulator replacement work in 220kV Switchyard along with 220KV Bus-1	2019-07-04	09:00	2019-07-04	18:00	9	158
318	POWERGRID	POWERGRID	ICT	ICT02 KANKROLI (400KV)(POWERGRID)/315	DAILY	Insulator replacement work in 220kV Switchyard along with 220KV Bus-1	2019-07-05	09:00	2019-07-05	18:00	9	158
319	POWERGRID	POWERGRID	ICT	ICT03 KANKROLI (400KV)(POWERGRID)/315	DAILY	Insulator replacement work in 220kV Switchyard along with 220KV Bus-1	2019-07-06	09:00	2019-07-06	18:00	9	158
320	POWERGRID	POWERGRID	ICT	ICT01 KANKROLI (400KV)(POWERGRID)/315	DAILY	Insulator replacement work in 220kV Switchyard along with 220KV Bus-2	2019-07-08	09:30	2019-07-08	18:30	9	158

321	POWERGRID	POWERGRID	ICT	ICT02 KANKROLI (400KV)(POWERGRID)/315	DAILY	Insulator replacement work in 220kV Switchyard along with 220KV Bus-2	2019-07-09	09:00	2019-07-09	18:00	9	158
322	POWERGRID	POWERGRID	ICT	ICT03 KANKROLI (400KV)(POWERGRID)/315	DAILY	Insulator replacement work in 220kV Switchyard along with 220KV Bus-2	2019-07-10	09:00	2019-07-10	18:00	9	158
323	POWERGRID	POWERGRID	ICT	ICT01 KAITHAL (400KV)(POWERGRID)/315	CONTINUOUS	For Online Retrofitting of Differential, Restricted E/F & O/C relays with new relays one by one.	2019-07-01	09:00	2019-07-07	17:00	152	158
324	POWERGRID	POWERGRID	ICT	ICT01 KAITHAL (400KV)(POWERGRID)/315	DAILY	S/D required for Testing of New Relays after retrofitting.	2019-07-08	10:00	2019-07-08	12:00	2	158
325	POWERGRID	POWERGRID	ICT	ICT02 KAITHAL (400KV)(POWERGRID)/315	CONTINUOUS	For Online Retrofitting of Differential, Restricted E/F & O/C relays with new relays one by one.	2019-07-09	09:00	2019-07-15	17:00	152	158
326	POWERGRID	POWERGRID	ICT	ICT02 KAITHAL (400KV)(POWERGRID)/315	DAILY	S/D required for Testing of New Relays after retrofitting.	2019-07-16	10:00	2019-07-16	12:00	2	158
327	PTCUL	PTCUL	ICT	ICT01 RISHIKESH (400KV)(PTCUL)/240	DAILY	For erection testing and commissioning of 400KV Bus bar protection penal under PSDF scheme.	2019-07-08	09:00	2019-07-08	02:00	-7	156
328	PTCUL	PTCUL	ICT	ICT02 RISHIKESH (400KV)(PTCUL)/315	DAILY	For erection testing and commissioning of 400KV Bus bar protection penal under PSDF scheme.	2019-07-09	09:00	2019-07-09	02:00	-7	150
329	RRVPN	RRVPN	ICT	ICT02 RATANGARH (400KV)(RRVPN)/315	DAILY	Maintenance work of bay equipment and line maintenance work.	2019-07-05	09:30	2019-07-05	18:00	8.5	158
330	RRVPN	RRVPN	ICT	ICT01 MERTA (400KV)(RRVPN)/315	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-07-26	10:00	2019-07-26	17:00	7	158
331	RRVPN	RRVPN	ICT	ICT01 AJMER (400KV)(RRVUNL)/315	DAILY	FIRST HALF-YEARLY MAINTENANCE	2019-07-08	09:00	2019-07-08	18:00	9	158
332	RRVPN	RRVPN	ICT	ICT01 HINDAUN (400KV)(RRVPN)/315	DAILY	Quarterly /Half yearly Maintance work	2019-07-19	08:00	2019-07-19	16:00	8	158
333	RRVPN	RRVPN	ICT	ICT02 HINDAUN (400KV)(RRVPN)/315	DAILY	Quarterly /Half yearly Maintance work	2019-07-26	08:00	2019-07-26	16:00	8	159
334	RRVPN	ADANIRJ	ICT	Station Transformer - 2/80	DAILY	1- CVT has drift in secondary voltage. CVT replacement needed. 2- Annual Maintenance & Testing of Bay Equipment	2019-07-16	09:30	2019-07-16	19:30	10	157
335	RRVPN	RRVPN	ICT	400/220KV ICT-3 AT 400 KV GSS RAMGARH/315	DAILY	Half yearly Maintenance	2019-07-12	10:00	2019-07-12	17:00	7	153
336	UPPTCL	LAPLUP	ICT	ICT01 ANPARA -D (765KV)(UPRVUNL)/1000	CONTINUOUS	formation. Value of ACETELENE in jan,feb and march 19 were 5,9,13 resp.All arrangement for internal inspection has been completed.	2019-07-02	10:00	2019-07-21	17:00	463	-
337	UPPTCL	UPPTCL	ICT	ICT MAINPURI-UP (765KV)(UPPTCL)/1000	DAILY	For checking and tightening, Bushing cleaning , Silica Jel replacement etc. 765/400 kV ICT-1333.3x3=1000 MVA	2019-07-17	07:00	2019-07-18	16:00	18	-
338	POWERGRID	POWERGRID	REACTOR	Bus Reactor-1 at Aligarh GIS Substation/330.00	DAILY	AMP of 330MVAR Bus Reactor-1 at Aligarh	2019-06-21	09:00	2019-06-21	18:00	9	-
339	POWERGRID	POWERGRID	REACTOR	Bus Reactor-2 at Aligarh GIS Substation/330.00	DAILY	For Erection of outside GIB of ICTs; S/D of B/R#2 Is needed because of working clearance problem	2019-06-22	09:00	2019-06-25	18:00	36	-

340	POWERGRID	POWERGRID	REACTOR	330MVAR Kanpur LR at Aligarh GIS Substation/330.00	DAILY	AMP of Kanpur LR at Aligarh GIS Substation	2019-06-27	09:30	2019-06-27	18:30	9	-
341	POWERGRID	POWERGRID	REACTOR	Orai-1 LR at Aligarh GIS Substation/240.00	DAILY	AMP of Orai-1 LR at Aligarh GIS Substation	2019-07-01	09:00	2019-07-01	18:00	9	-
342	POWERGRID	POWERGRID	REACTOR	Orai-2 LR at Aligarh GIS Substation/240.00	DAILY	AMP of Orai-2 LR at Aligarh GIS Substation	2019-07-02	09:00	2019-07-02	18:00	9	-
343	POWERGRID	POWERGRID	REACTOR	765 kV Bus Reactor-1, at Agra/240.00	DAILY	Protection testing of B/R at Agra	2019-07-08	09:00	2019-07-08	18:00	9	150
344	POWERGRID	POWERGRID	REACTOR	REACTOR-II(S) AGRA-PG (765KV)/240.00	DAILY	Protection testing of B/R-2 at Agra	2019-07-09	09:00	2019-07-09	18:00	9	150
345	POWERGRID	POWERGRID	REACTOR	REACTOR-I BHIWANI-PG 765KV/240.00	DAILY	For AMP Work	2019-07-09	09:00	2019-07-09	18:00	9	157
346	POWERGRID	POWERGRID	REACTOR	REACTOR-II BHIWANI-PG (765 KV)/240.00	DAILY	For AMP Work	2019-07-10	09:00	2019-07-10	18:00	9	156
347	POWERGRID	POWERGRID	REACTOR	REACTOR-I JHATIKALA(765 KV)/240.00	DAILY	AMP & RTV coating	2019-07-05	09:00	2019-07-05	18:00	9	159
348	POWERGRID	POWERGRID	REACTOR	240MVAR B/Reactor AJMER-765/240.00	DAILY	Spare unit swapping work	2019-06-24	09:00	2019-06-24	18:00	9	-
349	POWERGRID	POWERGRID	REACTOR	REACTOR-II AGRA-PG (400KV)/125.00	DAILY	Dissolve Gas Analysis & DFTD of BHEL make HV Bushing at Agra S/S	2019-07-01	09:00	2019-07-01	18:00	9	155
350	POWERGRID	POWERGRID	REACTOR	REACTOR ALLAHABAD (400KV)/80.00	DAILY	AMP WORK at Allhabad S/S	2019-07-18	09:00	2019-07-18	17:30	8.5	153
351	POWERGRID	POWERGRID	REACTOR	REACTOR I FATEHPUR -PG (400KV)/125.00	DAILY	Installation of Online Drying Out System (ODS) in Bus Reactor-1 and AMP & Tightening of Bus Reactor at Fatehpur Substation	2019-07-20	09:30	2019-07-20	18:00	8.5	159
352	POWERGRID	POWERGRID	REACTOR	REACTOR FATEHPUR -PG (400KV)/125.00	DAILY	Installation of Online Drying Out System (ODS) in Bus Reactor-2 and AMP & Tightening of Bus Reactor-2 at Fatehpur Substation	2019-07-22	09:30	2019-07-22	18:00	8.5	159
353	POWERGRID	POWERGRID	REACTOR	REACTOR ROORKEE (400KV)/125.00	DAILY	AMP work	2019-07-24	09:00	2019-07-24	18:00	9	158
354	POWERGRID	POWERGRID	REACTOR	400KV 125MVAR B/R AJMER/125.00	DAILY	1-ph Isolator operation checking from RTAMC/NTAMC/BNTAMC	2019-07-21	10:00	2019-07-21	11:00	1	152
355	POWERGRID	POWERGRID	REACTOR	REACTOR I RATANGARH (400KV)/125.00	CONTINUOUS	For replacement of existing 125 MVAR Bus Reactor (Make-CGL) by new 125 MVAR Bus Reactor (Make-GE) at 400 KV Ratangarh S/s (RVPNL) .	2019-07-05	09:00	2019-07-20	18:00	369	159
356	POWERGRID	POWERGRID	REACTOR	BUS REACTOR BALLABGARH -PG/80.00	CONTINUOUS	S/D for Bus Reactor Bushing Replacement Work.	2019-06-25	09:00	2019-07-01	18:00	153	158
357	POWERGRID	POWERGRID	REACTOR	REACTOR NIMRANA/80.00	DAILY	S/D for replacement of disc insulator with polymer insulator in S/yard.	2019-07-03	08:00	2019-07-03	14:00	6	156
358	POWERGRID	POWERGRID	REACTOR	50MVAR Koteswar -I Sw L/R at meerut/50.00	DAILY	AMP Work & Protection testing after retrofitting of old electromechanical/ static relay with numerical relays.	2019-07-29	08:00	2019-07-29	18:00	10	-

359	POWERGRID	POWERGRID	REACTOR	50MVAR Koteshwar -II Sw L/R at meerut/50.00	DAILY	AMP Work & Protection testing after retrofitting of old electromechanical/ static relay with numerical relays.	2019-07-27	08:00	2019-07-27	18:00	10	-
360	POWERGRID	POWERGRID	REACTOR	400KV 50MVAR Zerda line reactor at Kankroli/50.00	DAILY	Zerda Line will be out of service for 00:30 minute when taking line reactor out of Service and during charging of Line reactor for only 00:30 minute.	2019-07-01	10:00	2019-07-01	18:00	8	-
361	PTCUL	PTCUL	REACTOR	REACTOR RISHIKESH (400KV)/50.00	DAILY	For erection testing and commissioning of 400KV Bus bar protection panel under PSDF scheme.	2019-07-10	09:00	2019-07-10	02:00	-7	-
362	RRVPN	RRVPN	REACTOR	Anta 2 PHAGI (765KV)/240.00	DAILY	3. To connect the Spare Reactor in ckt of Reactor Bank in place of R-Ph. Reactor as the R-Ph. Reactor will be put out of ckt to attend the oil leakage from radiators.	2019-07-04	09:00	2019-07-04	18:00	9	158
363	RRVPN	RRVPN	REACTOR	SHUNT REACTOR-I BIKANER (400KV)/50.00	DAILY	Routine Bay Maintenance Work	2019-07-12	10:00	2019-07-12	17:00	7	155
364	RRVPN	RRVPN	REACTOR	BIKANER/50.00	DAILY	Routine Bay Maintenance Work	2019-07-19	10:00	2019-07-19	17:00	7	157
365	RRVPN	RRVPN	REACTOR	REACTOR BARMER (400KV)/50.00	DAILY	Quarterly Maintenance	2019-07-18	10:00	2019-07-18	18:00	8	-
366	RRVPN	RRVPN	REACTOR	Line reactor - MERTA (400KV)/400.00	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-07-04	10:00	2019-07-04	17:00	7	157
367	RRVPN	RRVPN	REACTOR	50MVAR Reactor Kota line/50.00	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-07-12	10:00	2019-07-12	17:00	7	157
368	RRVPN	RRVPN	REACTOR	Bus Reactor 1 KAWAI (400KV)/63.00	DAILY	Annual Maintenance of Bus Reactor-1 & connected Line Isolator & LA	2019-07-02	09:30	2019-07-02	19:30	10	155
369	RRVPN	RRVPN	REACTOR	400KV 50MVAR LINER REACTOR FOR 400KV AKAL-RAMGARH-I AT RAMGARH/50.00	DAILY	Half yearly Maintenance.(Dia-07)	2019-07-09	10:00	2019-07-09	17:00	7	157
370	RRVPN	RRVPN	REACTOR	400 kV 125 MVAR Bus Reactor at 400kV GSS Ramgarh/125.00	DAILY	Half yearly Maintenance	2019-07-11	10:00	2019-07-11	17:00	7	153
371	RRVPN	RRVPN	REACTOR	400KV 50MVAR LINER REACTOR FOR 400KV AKAL-RAMGARH-II AT RAMGARH/50.00	DAILY	Half yearly Maintenance(Dia-08 of 400kV Ramgarh-Bhadla-II which is not commissioned yet)	2019-07-10	10:00	2019-07-10	17:00	7	153
372	RRVPN	RRVPN	REACTOR	Bus Reactor PHAGI (765KV)/240.00	DAILY	1. Maintenance of Reactors.	2019-07-11	09:00	2019-07-11	18:00	9	157
373	UPPTCL	UPPTCL	REACTOR	REACTOR MAINPURI-UP (765KV)/330.00	DAILY	For checking and tightening, Bushing cleaning, Silica Jel replacement etc. 765/400 kV Bus reactor 80x3=240 MVA.	2019-07-19	07:00	2019-07-20	16:00	18	-
374	POWERGRID	POWERGRID	SVC	SVC-2, at Kanpur	DAILY	For jumper opening work for Isolator replacement at Kanpur S/S.	2019-07-22	09:00	2019-07-22	17:00	8	159
375	POWERGRID	POWERGRID	SVC	SVC-2, at Kanpur	DAILY	For Jumper connection work at Kanpur S/S.	2019-07-27	09:00	2019-07-27	17:00	8	159
376	POWERGRID	POWERGRID	SVC	SVC-1, at Kanpur	DAILY	For jumper opening work for Isolator replacement at Kanpur S/S.	2019-07-23	09:00	2019-07-23	17:00	8	159
377	POWERGRID	POWERGRID	SVC	SVC-1, at Kanpur	DAILY	For Jumper connection work at Kanpur S/S.	2019-07-29	09:00	2019-07-29	17:00	8	159

378	POWERGRID	POWERGRID	SVC	SVC at New Wanpoh (-200/+300 MVAR)	CONTINUOUS	Major Maintenance work i.e. cleaning and replacement of cooling pipes, comprehensive jumper tightening and other testing works.	2019-07-06	09:00	2019-07-09	17:30	80.5	159
-----	-----------	-----------	-----	------------------------------------	------------	---	------------	-------	------------	-------	------	-----