

**Report for Outage Approval by OCC meeting no. 161**

Sr.No	Request by	Element Owner	Element Type	Element Name	Mode	Reason	Outage Request				Total Hours	Last OCC Number	OCC Comment
							From Date	From Time	To Date	To Time			
1	NTPC	NTPC	GENCO	Singrauli STPS-U5/200	CONTINUOUS	U#5 OVER HAUL FOR 45 Days: Boiler over haul Capital over haul of HPT, IPT, LPT & DDCMIS	2019-07-27	00:00	2019-09-14	23:59	1200	159	
2	NTPC	NTPC	GENCO	Rihand TPS-U2/500	CONTINUOUS	Rihand U#2: 50 DAYS OVER HAUL. Boiler over haul, APH R&M, ECO Coil replacement	2019-08-01	00:00	2019-09-05	23:59	863.98	145	
3	NTPC	NTPC	GENCO	ANTA GPS (GT)-U2/88.71	CONTINUOUS	"Major inspection (16000 VOH / C Type)	2019-07-30	00:00	2019-08-28	23:30	719.5	-	
4	NPCIL	NPCIL	GENCO	RAPS -C-U2/220	CONTINUOUS	Biennial shutdown of RAPS-C (Unit-6). Outage is up to 26.09.2019 (1400 hrs.).	2019-08-20	00:00	2019-09-06	23:59	431.98	-	
5	RRVPN	RRVUNL	GENCO	Kota TPS-U3/210	CONTINUOUS	Capital Overhauling	2019-07-25	00:00	2019-09-19	23:59	1368	147	
6	RRVPN	RRVUNL	GENCO	Suratgarh TPS-U2/250	CONTINUOUS	Annual Boiler Overhauling	2019-08-02	00:00	2019-08-21	23:59	479.98	148	
7	RRVPN	JP POWER VENTURES LIMITED	GENCO	Suratgarh TPS-U6/250	CONTINUOUS	Capital Overhauling (The actual end date of the outage is 06.10.2019 however the TSOP is accepting end date only upto 06.09.2019)	2019-08-23	00:00	2019-09-06	23:59	359.98	-	
8	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-1/800	CONTINUOUS	De-stringing of existing line & Crossing of existing line between T.Loc. No.3472-3473 by diverted line section ( AP16--- AP17 ) and connecting new diverted section at Tower No.-3451 & 3474 to existing line due to Diversion Work of 800 KV HVDC Agra--BNC Line infringing the corridor of 'Purvanchal Expressway' (UPEIDA) (Diversion Line Sketch enclosed). Note: S/D of all four(4) poles including Agra-BNC HVDC Line 1 & 2 at Agra is required for diversion work	2019-07-17	06:00	2019-07-21	18:00	108	158	
9	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-2/800	CONTINUOUS	De-stringing of existing line & Crossing of existing line between T.Loc. No.3472-3473 by diverted line section ( AP16--- AP17 ) and connecting new diverted section at Tower No.-3451 & 3474 to existing line due to Diversion Work of 800 KV HVDC Agra--BNC Line infringing the corridor of 'Purvanchal Expressway' (UPEIDA) (Diversion Line Sketch enclosed). Note: S/D of all four(4) poles including Agra-BNC HVDC Line 1 & 2 at Agra is required for diversion work .	2019-07-17	06:00	2019-07-21	18:00	108	158	
10	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-1/800	DAILY	VESDA TESTING & CLEANING AT AGRA	2019-08-23	09:00	2019-08-24	18:00	18	158	
11	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-2/800	DAILY	AMP of Valve cooling plant, VESDA Testing, Cleaning, CNG set load test AT AGRA	2019-08-17	09:00	2019-08-19	18:00	27	158	
12	POWERGRID	POWERGRID	HVDC	AGRA-ALIPURDUAR POLE-3/800	DAILY	VESDA Testing, cleaning at AGRA	2019-08-20	09:00	2019-08-20	18:00	9	-	
13	POWERGRID	POWERGRID	HVDC	Agra-APD Pole 4/1500	DAILY	VESDA Testing, Cleaning, CNG set load test AT AGRA	2019-08-21	09:00	2019-08-22	18:00	18	-	

14	POWERGRID	POWERGRID	HVDC	KURUKSHETRA-CHAMPA POLE-I/800	DAILY	For Pole-3 Commissioning works: For testing of bipole with Pole-3 under construction with new software updated after testing in May. Some hardware modification also need to be carried out.	2019-08-17	08:00	2019-08-17	20:00	12	156
15	POWERGRID	POWERGRID	HVDC	KUREKSHETRA -CHAMPA POLE -II/800	DAILY	For Pole-3 Commissioning works: For testing of bipole with Pole-3 under construction with new software updated after testing in May. Some hardware modification also need to be carried out.	2019-08-17	08:00	2019-08-17	20:00	12	158
16	POWERGRID	POWERGRID	HVDC	BALIA-BHIWADI POLE-1/500	DAILY	S/D for replacement of damaged and deteriorated polymer insulator at 2068 & 2069 .Heavy bird excreta has deposited at polymers.	2019-08-06	09:00	2019-08-06	18:00	9	159
17	POWERGRID	POWERGRID	HVDC	BALIA-BHIWADI POLE-2/500	DAILY	S/D for replacement of damaged/deteriorated polymer insulator at tower 2068 & 2069.Heavy bird excreta has deposited at polymers.	2019-08-07	09:00	2019-08-07	18:00	9	159
18	APL	POWERGRID	LINE	ALLAHABAD (400KV)-KANPUR GIS (765KV)1	DAILY	Ghatampur - Kanpur power line crossing work in between AP-33 to AP-34 of D/C Allahabad-Kanpur line of PGCIL	2019-08-05	07:00	2019-08-05	18:00	11	-
19	APL	POWERGRID	LINE	ALLAHABAD (400KV)-KANPUR GIS (765KV)2	DAILY	Ghatampur - Kanpur power line crossing work in between AP-33 to AP-34 of D/C Allahabad-Kanpur line of PGCIL	2019-08-05	07:00	2019-08-05	18:00	11	-
20	BBMB	BBMB	LINE	PANIPAT BBMB (220KV)-NARELA (220KV)1	DAILY	Tree cutting and removing of nest.	2019-08-05	09:00	2019-08-05	17:00	8	156
21	BBMB	BBMB	LINE	PANIPAT BBMB (220KV)-NARELA (220KV)2	DAILY	Tree cutting and removing of nest.	2019-08-06	09:00	2019-08-06	17:00	8	156
22	BBMB	BBMB	LINE	PANIPAT BBMB (220KV)-NARELA (220KV)3	DAILY	Tree cutting and removing of nest.	2019-08-07	09:00	2019-08-07	17:00	8	156
23	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)1	DAILY	for Attending hot point, tree trimming and maintenance work.	2019-08-03	06:00	2019-08-03	12:00	6	159
24	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)2	DAILY	for Attending hot point, tree trimming and maintenance work.	2019-08-17	06:00	2019-08-17	12:00	6	158
25	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)3	DAILY	for Attending hot point, tree trimming and maintenance work.	2019-08-24	06:00	2019-08-24	12:00	6	158
26	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)4	DAILY	for Attending hot point, tree trimming and maintenance work.	2019-08-31	06:00	2019-08-31	12:00	6	158
27	HVPNL	HVPNL	LINE	DHANONDA (400KV)-JHAJJAR-CLP (400KV)1	DAILY	For gen mtc of 400kv isolators and other equipment.	2019-08-20	08:00	2019-08-20	12:00	4	157
28	HVPNL	HVPNL	LINE	DHANONDA (400KV)-JHAJJAR-CLP (400KV)2	DAILY	Gen mtc. of 400KV isolators and other equipment.	2019-08-21	08:00	2019-08-21	12:00	4	154
29	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)1	CONTINUOUS	Re-location of Tower No-10	2019-08-13	08:00	2019-08-30	17:00	417	157
30	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)2	CONTINUOUS	Re-location of Tower No-10	2019-08-13	08:00	2019-08-30	17:00	417	157
31	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	POWERGRID	LINE	JESSORE (220KV)-PONG (220KV)	DAILY	Replacement of Line isolator in 220 kV Pong-Jassure bay at Jassure Substation end. (PSDF Scheme work)	2019-08-05	08:00	2019-08-05	19:00	11	150
32	HPPTCL	ADHPL	LINE	NALLAGARH (220KV)-CHHAUR (220KV)	DAILY	Interconnection of 220kV Charor-Banala TL with 220/132kV Substation Chhaur. (For the shifting of connectivity of Malana-II HEP from ADHPL transmission line to newly constructed transmission line Charor-Banala-II)	2019-07-18	09:00	2019-07-18	18:00	9	159

33	HPPTCL	ADHPL	LINE	PHOZAL (220KV)-CHHAUR (220KV)	DAILY	Interconnection of 220kV Charor-Banala TL with 220/132kV Substation Chhaur. (For the shifting of connectivity of Malana-II HEP from ADHPL transmission line to newly constructed transmission line Charor-Banala-II)	2019-07-18	09:00	2019-07-18	18:00	9	159
34	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)-RIHAND HVDCFD-II	CONTINUOUS	Annual maintenance of bay equipments and replacement of all three line CTs.	2019-08-19	09:00	2019-08-21	17:00	56	155
35	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-RIHAND NTPC (400KV)I	DAILY	Alignment of 400 kv bus#3 isolator (alignment disturbed due to addition of new bus- bar of Singrauli-Allahabad line#3 gantry).	2019-08-02	08:00	2019-08-02	18:00	10	155
36	NTPC	NTPC	LINE	DADRI-THERMAL (400KV)-LONI-HARSHVIHAR (400KV)2	DAILY	Shunt reactor radiator repairing and HV bushing inspection window leakage rectification	2019-07-23	09:00	2019-07-25	17:30	25.5	159
37	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	IPS pipe dismantling for CT replacement	2019-08-05	09:00	2019-08-05	17:30	8.5	157
38	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-MURADNAGAR II (400KV)	DAILY	IPS pipe dismantling for CT replacement in Tie Bay-11	2019-08-06	09:00	2019-08-06	17:30	8.5	159
39	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	For Stability of 11B CTs (Tie Bay-11) and IPS pipe re-connection	2019-08-13	09:00	2019-08-13	17:30	8.5	157
40	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-MURADNAGAR II (400KV)	DAILY	For Stability of 11A CTs (Tie Bay-11) and IPS pipe re-connection	2019-08-14	09:00	2019-08-14	17:30	8.5	159
41	NPCIL	POWERGRID	LINE	ANTA GPS (220KV)-RAPS C (220KV)	CONTINUOUS	For permanent charging of Start-up Transformer SUT-7A and 7B of RAPP-7, we need permission tentatively on 01st August-2019 at 11:00 Hrs for the following: 1)Opening of RAPP-C 220 kV Switch-yard Bus coupler (CB-05) and 2)Dedicating RAPP-C Anta Line for SUT-7A & 7B charging for around one hour.	2019-08-01	11:00	2019-08-01	12:00	1	156
42	NPCIL	POWERGRID	LINE	ANTA GPS (220KV)-RAPS C (220KV)	DAILY	Preventive Maintenance checks of Circuit breaker, Disconnecting switches, Earth switches, Current transformer (3 nos), Capacitor VTs (3 nos), Protection relays, Metering circuit. Tan delta Testing of Current transformer & Capacitor VTs	2019-08-30	08:00	2019-08-30	20:00	12	156
43	NPCIL	POWERGRID	LINE	RAPS B (220KV)-RAPS C (220KV)	DAILY	Preventive Maintenance for 220 kV RAPP-B RAPP-C Tie Line-1 checks of Circuit breaker, Disconnecting switches, Earth switches, Current transformer (3 nos), Capacitor VTs (3 nos), Protection relays, Metering circuit. Tan delta Testing of Current transformer & Capacitor VTs	2019-08-29	08:00	2019-08-29	20:00	12	-
44	NPCIL	POWERGRID	LINE	ANTA GPS (220KV)-RAPS C (220KV)	DAILY	For charging of Start-up Transformer SUT-7A and 7B of RAPP-7, we need permission tentatively on 19th August-2019 at 11:00 Hrs for the following: 1)Opening of RAPP-C 220 kV Switch-yard Bus coupler (CB-05) and 2)Dedicating RAPP-C Anta Line for SUT-7A & 7B charging for around one hour.	2019-08-19	11:00	2019-08-19	12:00	1	156
45	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)-JHATIKALA(765 KV)	DAILY	For AMP of line bay at Aligarh	2019-07-25	08:00	2019-07-25	18:00	10	158
46	POWERGRID	POWERGRID	LINE	Orai (765KV)-ALIGARH-PG (765KV)II	DAILY	For AMP of Line bay & reactor at Aligarh	2019-07-26	09:00	2019-07-26	18:00	9	160
47	POWERGRID	POWERGRID	LINE	KANPUR GIS (765KV)-ALIGARH-PG (765KV)S/C	DAILY	For AMP Line Bay & Reactor at Aligarh	2019-07-29	09:00	2019-07-29	18:00	9	160

48	POWERGRID	POWERGRID	LINE	Orai (765KV)-ALIGARH-PG (765KV)I	DAILY	For AMP of Line bay at Aligarh	2019-08-03	08:00	2019-08-03	18:00	10	160
49	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-ALIGARH-PG (765KV)S/C	DAILY	For AMP of Line bay at Aligarh	2019-08-06	08:00	2019-08-06	18:00	10	160
50	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)-GREATER NOIDA(765 KV)S/C	DAILY	For AMP of Line Bay at Aligarh	2019-08-08	08:00	2019-08-08	18:00	10	155
51	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-JHATIKALA(765 KV)	DAILY	For diversion work due to DFCC	2019-07-20	08:00	2019-08-03	19:00	165	159
52	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-KOTESHWAR (400KV)1	CONTINUOUS	Restoration of Tower Location No. 58 of 400 kV Koteswar-Meerut-1 line which involves erection of 02 Nos new Tower ( 57A & 58 A ) and stringing of 1.3 Km in three spans( Tower span 57-57A, 57A-58A, 58A-59 ).	2019-08-05	09:00	2019-08-14	18:00	225	155
53	POWERGRID	POWERGRID	LINE	BASSI (400KV)-HEERAPURA (400KV)I	DAILY	Old WSI Make Yph CVT Replacement at Bassi end and All three CVTs at RRVPNL, Heerapura SS end.	2019-08-05	09:00	2019-08-05	18:00	9	158
54	POWERGRID	POWERGRID	LINE	VARANASI (765KV)-BALIA (765KV)	DAILY	For Replacement of NGR LA(156KV) and jumper connection for NGR By-pass arrangement AT VARANASI	2019-08-02	10:00	2019-08-02	14:00	4	154
55	POWERGRID	POWERGRID	LINE	GAYA-ER (765KV)-VARANASI (765KV)1	DAILY	For Replacement of NGR LA(156KV) and jumper connection for NGR By-pass arrangement AT VARANASI	2019-08-06	10:00	2019-08-06	14:00	4	154
56	POWERGRID	POWERGRID	LINE	GAYA-ER (765KV)-VARANASI (765KV)2	DAILY	For Replacement of NGR LA(156KV) and jumper connection for NGR By-pass arrangement AT VARANASI	2019-08-09	10:00	2019-08-09	14:00	4	157
57	POWERGRID	POWERGRID	LINE	BASSI (400KV)-HEERAPURA (400KV)II	DAILY	Old WSI Make Rph & Bph CVT Replacement at RRVPNL end .	2019-08-06	09:00	2019-08-06	18:00	9	157
58	POWERGRID	RRVPN	LINE	HINDAUN (400KV)-HEERAPURA (400KV)	DAILY	All three phase CVTs replacement at RRVPNL end .	2019-08-07	09:00	2019-08-07	18:00	9	158
59	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	Pre- Monsoon T/L maintenance work.	2019-07-25	09:00	2019-07-25	18:00	9	157
60	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)II	DAILY	Pre- Monsoon T/L maintenance work	2019-07-26	09:00	2019-07-26	18:00	9	157
61	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-KAITHAL (400KV)	DAILY	Pre- Monsoon T/L maintenance work	2019-07-27	08:00	2019-07-27	18:00	10	159
62	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-FATEHPUR-PG (765 KV)I	DAILY	FOR LINE REACTOR TESTING & VFTD OF HV BUSHINGS AND LINE PROTECTION TESTING AT AGRA	2019-08-08	09:00	2019-08-08	17:00	8	156
63	POWERGRID	RRVPN	LINE	JAIPUR SOUTH (220KV)-Dhuni	DAILY	AMP work	2019-08-13	10:00	2019-08-13	17:00	7	-
64	POWERGRID	RRVUNL	LINE	JAIPUR SOUTH (220KV)-SEZ	DAILY	AMP work	2019-08-14	10:00	2019-08-14	17:00	7	-
65	POWERGRID	POWERGRID	LINE	FATEHPUR-PG (765 KV)-SASARAM-ER (765KV)	CONTINUOUS	Regarding tower rectification work of Location no 326	2019-08-07	09:00	2019-08-09	17:00	56	157
66	POWERGRID	POWERGRID	LINE	VARANASI (765KV)-KANPUR GIS (765KV)II	DAILY	For stringing of Earth wire in loc. 700 to 701, 702 to 703	2019-08-10	08:00	2019-08-11	18:00	20	157
67	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)I	DAILY	To attend Earthwire snapped at loc 317	2019-07-30	09:00	2019-07-30	17:00	8	158
68	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)II	DAILY	To attend Earthwire snapped at loc 291	2019-08-01	09:00	2019-08-01	17:00	8	159
69	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-LUCKNOW(765 KV)-PGI	DAILY	For AMP of Line Equipment at 765kV Lucknow	2019-08-16	09:00	2019-08-16	18:00	9	159
70	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-LUCKNOW(765 KV)-PGII	DAILY	For AMP of Line equipment at 765kV Lucknow	2019-08-17	09:00	2019-08-17	18:00	9	159

71	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-AGRA-PG (400KV)	DAILY	For Line reactor testing & VFTD of HV Bushing at AGRA	2019-08-02	09:00	2019-08-02	18:00	9	160
72	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-AURAIYA GPS (400KV)I	DAILY	For Line Reactor testing & VFTD of HV Bushing at AGRA	2019-08-06	09:00	2019-08-06	18:00	9	157
73	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BASSI (400KV)I	DAILY	For Line reactor testing & VFTD of HV Bushing at AGRA	2019-08-07	09:00	2019-08-07	18:00	9	157
74	POWERGRID	POWERGRID	LINE	AURAIYA GPS(220KV)-SIKANDRA (220KV)I	DAILY	Restrining of bottom phases due to ground clearance problem & other line rectification work	2019-08-21	08:00	2019-08-21	18:00	10	154
75	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-KANPUR (400KV)II	DAILY	For distance relay retrofit and pre-commissioning checks such as Carrier Send / Receive , DT Send / Receive and Auto reclosure for individual phases and various testing and other AMP works at Allahabad	2019-08-19	09:00	2019-08-19	18:00	9	160
76	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)II	DAILY	For distance relay retrofit and pre-commissioning checks such as Carrier Send / Receive , DT Send / Receive and Auto reclosure for individual phases and various testing and other AMP works AT ALLAHABAD	2019-08-23	09:00	2019-08-23	18:00	9	159
77	POWERGRID	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)I	DAILY	For distance relay retrofit and pre-commissioning checks such as Carrier Send / Receive , DT Send / Receive and Auto reclosure for individual phases and various testing and other AMP works AT ALLAHABAD	2019-08-24	09:00	2019-08-24	18:00	9	155
78	POWERGRID	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)II	DAILY	For distance relay retrofit and pre-commissioning checks such as Carrier Send / Receive , DT Send / Receive and Auto reclosure for individual phases and various testing and other AMP works AT ALLAHABAD.	2019-08-26	09:00	2019-08-26	18:00	9	151
79	POWERGRID	UPPTCL	LINE	JHUSI (220KV)-SARANGPUR (400KV)	DAILY	For distance relay retrofit and pre-commissioning checks such as Carrier Send / Receive , DT Send / Receive and Auto reclosure for individual phases and various testing and other AMP works AT ALLAHABAD	2019-08-28	09:00	2019-08-28	18:00	9	152
80	POWERGRID	POWERGRID	LINE	ALLAHABAD-PHULPUR (220KV)-REWA ROAD (220KV)1	DAILY	For distance relay retrofit and pre-commissioning checks such as Carrier Send / Receive , DT Send / Receive and Auto reclosure for individual phases and various testing and other AMP works at Allahabad.	2019-08-30	09:00	2019-08-30	18:00	9	153
81	POWERGRID	POWERGRID	LINE	ALLAHABAD-PHULPUR (220KV)-REWA ROAD (220KV)2	DAILY	For distance relay retrofit and pre-commissioning checks such as Carrier Send / Receive , DT Send / Receive and Auto reclosure for individual phases and various testing and other AMP works AT ALLAHABAD.	2019-08-31	09:00	2019-08-31	18:00	9	153
82	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-FATEHPUR -PG (400KV)III	DAILY	For distance relay retrofit and pre-commissioning checks such as Carrier Send / Receive , DT Send / Receive and Auto reclosure for individual phases and various testing and other AMP works at ALLAHABAD	2019-08-21	09:00	2019-08-21	18:00	9	-
83	POWERGRID	UPPTCL	LINE	FIROZABAD (220KV)-AGRA-PG (220KV)	DAILY	carrying out protection scheme testing as per AMP AT AGRA	2019-08-07	09:00	2019-08-07	18:00	9	160
84	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-AGRA-UP (400KV)	DAILY	FOR CARRYINGOUT PROTECTION SCHEME TESTING WITH IN 01 YEAR OF COMMISSIONING AT AGRA	2019-08-16	09:00	2019-08-16	18:00	9	159

85	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BALLABGARH-PG (400KV)	DAILY	FOR CARRYINGOUT PROTECTION SCHEME TESTING WITH IN 01 YEAR OF COMMISSIONING AT AGRA	2019-08-14	09:00	2019-08-14	18:00	9	160
86	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-FATEHBAD_AGRA(400KV)	DAILY	FOR CARRYINGOUT PROTECTION SCHEME TESTING WITH IN 01 YEAR OF COMMISSIONING AT AGRA	2019-08-20	09:00	2019-08-20	18:00	9	156
87	POWERGRID	POWERGRID	LINE	PHAGI (765KV)-GWALIOR-WR (765KV)2	DAILY	For alignment of isolator and rectification of interlock problem in isolator at Gwalior.( Dia to be kept open at both ends & auto-reclosure kept off for Ckt-I.i.e765 KV Phagi-Gwalior-I)	2019-08-28	09:00	2019-08-28	18:00	9	159
88	POWERGRID	POWERGRID	LINE	Orai (765KV)-JABALPUR2	DAILY	For taking oil sample from 765kV ABB make bushing at Jabalpur ( dia to be kept open at both ends & auto-reclosure kept off for Ckt-I i.e Orai-Jabalpur-I).	2019-08-07	10:00	2019-08-07	12:00	2	159
89	POWERGRID	POWERGRID	LINE	Orai (765KV)-GWALIOR-WR (765KV)S/C	DAILY	For alignment of isolator and rectification of interlock problem in isolator at Gwalior (dia to be kept open at both ends)	2019-08-30	09:00	2019-08-30	18:00	9	159
90	POWERGRID	POWERGRID	LINE	BALIA(400KV)-SOHAWAL (400KV)I	DAILY	For taking Line reactor out of service for construction activities, required for making the reactor switchable at Sohawal.	2019-08-10	09:00	2019-08-10	09:30	0.5	159
91	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-SOHAWAL (400KV)I	CONTINUOUS	Relocation of Tower ( 842 to 843 & 849 to 850) & related restringing work of Lucknow-Sohawal#1 Line. Because Line is being diverted due to construction of Outer Ring road by NHAI. (Self explanatory Diversion Line sketch is enclosed)	2019-07-18	06:00	2019-07-26	18:00	204	159
92	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-SOHAWAL (400KV)II	CONTINUOUS	Relocation of Tower ( 842 to 843 & 849 to 850) & related restringing work of Lucknow-Sohawal#2 Line. Because Line is being diverted due to construction of Outer Ring road by NHAI. (Self explanatory Diversion Line sketch is enclosed)	2019-07-18	06:00	2019-07-26	18:00	204	159
93	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-GURGAON (400KV)	DAILY	For AMP work of Bay	2019-08-06	10:00	2019-08-06	17:00	7	160
94	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-GURGAON (400KV)	DAILY	For AMP work of Bay	2019-08-07	10:00	2019-08-07	17:00	7	160
95	POWERGRID	POWERGRID	LINE	GURGAON (400KV)-MANESAR (400KV)II	DAILY	For AMP work of Bay	2019-08-12	10:00	2019-08-12	17:00	7	160
96	POWERGRID	POWERGRID	LINE	GURGAON (400KV)-MANESAR (400KV)I	DAILY	For AMP work of Bay	2019-08-13	10:00	2019-08-13	17:00	7	160
97	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)1	DAILY	For signal validation in NTAMC in 104 protocol	2019-08-14	10:00	2019-08-14	12:00	2	160
98	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)2	DAILY	For signal validation in NTAMC in 104 protocol	2019-08-14	14:00	2019-08-14	16:00	2	160
99	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)I	DAILY	Wiring of CT ckt in PMU installed in NTPC Dadri	2019-08-01	09:00	2019-08-01	09:30	0.5	160
100	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)II	DAILY	Wiring of CT ckt in PMU installed in NTPC Dadri	2019-08-01	11:00	2019-08-01	11:30	0.5	156
101	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	Wiring of CT ckt in PMU installed in NTPC Dadri	2019-08-01	13:00	2019-08-01	13:30	0.5	157
102	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)II	DAILY	Wiring of CT ckt in PMU installed in NTPC Dadri	2019-08-01	17:00	2019-08-01	17:30	0.5	157
103	POWERGRID	NTPC	LINE	DADRI-THERMAL (400KV)-LONI-HARSHVIHAR (400KV)1	DAILY	Wiring of CT ckt in PMU installed in NTPC Dadri	2019-08-02	09:00	2019-08-02	09:30	0.5	159
104	POWERGRID	NTPC	LINE	DADRI-THERMAL (400KV)-LONI-HARSHVIHAR (400KV)2	DAILY	Wiring of CT ckt in PMU installed in NTPC Dadri	2019-08-02	11:00	2019-08-02	11:30	0.5	159

105	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MAHARANIBAGH (400KV)	DAILY	Wiring of CT ckt in PMU installed in NTPC Dadri	2019-08-02	15:00	2019-08-02	15:30	0.5	160	
106	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MURADNAGAR II (400KV)	DAILY	Wiring of CT ckt in PMU installed in NTPC Dadri	2019-08-02	17:00	2019-08-02	17:30	0.5	159	
107	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-KAITHAL (400KV)	DAILY	Wiring of CT ckt in PMU installed in NTPC Dadri	2019-08-03	09:00	2019-08-03	09:30	0.5	159	
108	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-GREATER NOIDA (400KV)	DAILY	Wiring of CT ckt in PMU installed in NTPC Dadri	2019-08-03	11:00	2019-08-03	11:30	0.5	159	
109	POWERGRID	HVPNL	LINE	GURGAON (220KV) SECTOR 72-GURGAON(220 KV)4	DAILY	For signal validation in NTAMC in 104 protocol	2019-08-20	14:00	2019-08-20	16:00	2	160	
110	POWERGRID	POWERGRID	LINE	WAGOORA(220KV)-PAMPORE(220KV)I	DAILY	For AMP works.	2019-08-10	09:30	2019-08-10	17:30	8	149	
111	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-HAMIRPUR-PG (400KV)	DAILY	For taking out LR for AMP works. LR is not switchable.	2019-08-01	09:30	2019-08-01	09:40	0.17	157	
112	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-SAMBA (400KV)I	DAILY	For AMP works.	2019-08-27	09:30	2019-08-27	17:30	8	157	
113	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-SAMBA (400KV)II	DAILY	For AMP works.	2019-08-28	09:30	2019-08-28	17:30	8	157	
114	POWERGRID	POWERGRID	LINE	KISHENPUR (220KV)-SARNA (220KV)I	DAILY	For replacement and fixation of hardware fitting bolts and accessories which got damaged.	2019-08-06	09:30	2019-08-07	17:30	16	-	
115	POWERGRID	POWERGRID	LINE	KISHENPUR (220KV)-SARNA (220KV)II	DAILY	For replacement and fixation of hardware fitting bolts and accessories which got damaged.	2019-08-08	09:30	2019-08-09	17:30	16	-	
116	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-MOGA (400KV)1	DAILY	For AMP works in line and LR.	2019-08-21	09:30	2019-08-21	17:30	8	158	
117	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-MOGA (400KV)2	DAILY	For AMP works in line and LR.	2019-08-22	09:30	2019-08-22	17:30	8	158	
118	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-MOGA (400KV)I	DAILY	FOR ATTENDING BEND PEAK OF TOWER NO. 418.	2019-08-23	09:30	2019-08-23	17:30	8	157	
119	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-MOGA (400KV)II	DAILY	FOR ATTENDING BEND PEAK OF TOWER NO. 418.	2019-08-23	09:30	2019-08-23	17:30	8	157	
120	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-LUDHIANA (400KV)	DAILY	For AMP works.	2019-08-27	09:30	2019-08-27	17:30	8	152	
121	POWERGRID	POWERGRID	LINE	HISSAR-PG (400KV)-KAITHAL (400KV)I	DAILY	For Online Retrofitting of Main -I Relay.	2019-07-22	09:30	2019-07-22	18:30	9	152	
122	POWERGRID	POWERGRID	LINE	HISSAR-PG (400KV)-KAITHAL (400KV)II	DAILY	For Online Retrofitting of Main -I Relay.	2019-07-23	09:30	2019-07-23	18:30	9	152	
123	POWERGRID	POWERGRID	LINE	JAMMU(220KV)-SAMBA (220KV)	DAILY	For replacement of faulty CVT due to violation of secondary voltage at Jammu end.	2019-08-02	09:30	2019-08-02	14:30	5	157	
124	POWERGRID	POWERGRID	LINE	SALAL (220KV)-JAMMU(220KV)1	DAILY	For replacement of faulty CVT due to violation of secondary voltage at Jammu end.	2019-08-01	09:30	2019-08-01	14:30	5	156	
125	POWERGRID	NRSS-XXIX	LINE	SAMBA (400KV)-AMARGARH (400KV)I	DAILY	For taking out LR at Samba for AMP.	2019-08-20	09:30	2019-08-20	10:40	1.17	160	
126	POWERGRID	NRSS-XXIX	LINE	SAMBA (400KV)-AMARGARH (400KV)II	DAILY	For taking in and out LR at Samba for AMP works.	2019-08-22	09:30	2019-08-22	09:40	0.17	160	
127	POWERGRID	POWERGRID	LINE	BANALA (400KV)-PARBATI-3 (400KV)	DAILY	For OPGW laying work under ULDC scheme. The line location and spans are difficult hence shut downs are requested.	2019-08-19	09:30	2019-08-31	17:30	104	-	
128	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-NEW WANPOH (400KV)III	DAILY	For AMP works.	2019-08-13	09:30	2019-08-13	17:30	8	152	
129	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-MOGA( 765KV)	DAILY	For replacement of Polymer Insulator strings on which hot spots are observe at multiple locations in the line.	2019-08-26	09:30	2019-08-27	17:30	16	159	

130	POWERGRID	POWERGRID	LINE	ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)I	CONTINUOUS	Online replacement of Main-1 protection.	2019-08-05	09:30	2019-08-07	17:30	56	159	
131	POWERGRID	POWERGRID	LINE	ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)II	CONTINUOUS	Online replacement of Main-1 protection.	2019-08-12	09:30	2019-08-14	17:30	56	159	
132	POWERGRID	POWERGRID	LINE	SALAL (220KV)-KISHENPUR (220KV)III	DAILY	For replacement of flashed insulators with healthy insulators.	2019-08-21	09:30	2019-08-22	17:30	16	158	
133	POWERGRID	POWERGRID	LINE	SALAL (220KV)-JAMMU(220KV)2	DAILY	To string broken earthwire in Span 9-10 and to change broken/flashed insulators.	2019-08-28	09:30	2019-08-29	17:30	16	156	
134	POWERGRID	POWERGRID	LINE	ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)I	DAILY	For protection scheme testing after replacement of relay.	2019-08-08	10:30	2019-08-08	11:30	1	159	
135	POWERGRID	POWERGRID	LINE	ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)II	DAILY	For protection scheme testing after replacement of relay.	2019-08-16	09:30	2019-08-16	18:30	9	159	
136	POWERGRID	POWERGRID	LINE	NEW WANPOH (400KV)-KISHENPUR (400KV)IV	DAILY	For installation of OPGW in three no. spans which got snapped during heavy snowfall.	2019-07-23	09:30	2019-07-26	17:30	32	155	
137	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-BHIWANI-PG (765 KV)	DAILY	Pre- Monsoon T/L maintenance work	2019-07-29	09:00	2019-07-29	18:00	9	159	
138	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-MANDOLA (400KV)II	DAILY	Pre- Monsoon T/L maintenance work	2019-08-10	09:00	2019-08-10	17:00	8	159	
139	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-MANESAR (400KV)1	DAILY	Pre- Monsoon T/L maintenance work	2019-08-10	10:00	2019-08-10	14:00	4	158	
140	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-gurgaon sec 331	DAILY	For signal validation in NTAMC in 104 protocol	2019-08-16	10:00	2019-08-16	12:00	2	-	
141	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-gurgaon sec 332	DAILY	For signal validation in NTAMC in 104 protocol	2019-08-16	14:00	2019-08-16	16:00	2	-	
142	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-GURGAON (220KV) SECTOR 721	DAILY	For signal validation in NTAMC in 104 protocol	2019-08-19	10:00	2019-08-19	12:00	2	-	
143	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-GURGAON (220KV) SECTOR 722	DAILY	For signal validation in NTAMC in 104 protocol	2019-08-19	14:00	2019-08-19	16:00	2	-	
144	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-GURGAON (220KV) SECTOR 723	DAILY	For signal validation in NTAMC in 104 protocol	2019-08-20	10:00	2019-08-20	12:00	2	-	
145	POWERGRID	POWERGRID	LINE	RAPP D (400KV)-JAIPUR South (400KV)	DAILY	REPLACEMENT OF BENT EARTH PEAK AT 484-485 (S/C CROSSING TOWERS)	2019-08-19	08:00	2019-08-20	18:00	20	-	
146	POWERGRID	POWERGRID	LINE	KOTA (400KV)-JAIPUR South (400KV)	DAILY	REPLACEMENT OF BENT EARTH PEAK AT 484-485 (S/C CROSSING TOWERS)	2019-08-21	08:30	2019-08-22	18:30	20	-	
147	POWERGRID	POWERGRID	LINE	Bhadla-Bikaner	DAILY	Simultaneous S/D required for OVERHEAD CROSSING OF 765 KV D/C BHADLA-BIKANER TRANSMISSION LINE-II	2019-07-23	07:30	2019-07-24	19:30	24	-	
148	POWERGRID	RRVPN	LINE	BHADLA (400KV)-BIKANER (400KV)	DAILY	Simultaneous S/D required for OVERHEAD CROSSING OF 765 KV D/C BHADLA-BIKANER TRANSMISSION LINE-II	2019-07-23	07:00	2019-07-24	19:00	24	-	
149	RRVPN	POWERGRID	LINE	PHAGI (765KV)-GWALIOR-WR (765KV)1	DAILY	SCHEDULED MAINTENANCE OF ASSOCIATED EQUIPEMENTS	2019-08-05	09:00	2019-08-05	18:00	9	159	
150	RRVPN	POWERGRID	LINE	PHAGI (765KV)-GWALIOR-WR (765KV)2	DAILY	SCHEDULED MAINTENANCE OF ASSOCIATED EQUIPEMENTS	2019-08-14	09:00	2019-08-14	18:00	9	159	
151	RRVPN	RRVPN	LINE	PHAGI(400KV)-HEERAPURA (400KV)II	DAILY	SCHEDULED MAINTENANCE OF ASSOCIATED EQUIPEMENTS at Phagi	2019-08-29	09:00	2019-08-29	18:00	9	158	
152	RRVPN	RRVPN	LINE	ANTA(400KV)-KAWAI (400KV)1	DAILY	1- Annual Maintenance & Testing of Bay Equipments at Kawai	2019-08-01	09:30	2019-08-01	19:30	10	159	
153	RRVPN	RRVPN	LINE	AJMER (400KV)-PHAGI(400KV)I	DAILY	FIRST HALF-YEARLY MAINTENANCE OF BAY & EQUIPEMENTS at Ajmer end	2019-08-19	09:00	2019-08-19	18:00	9	159	
154	RRVPN	RRVPN	LINE	PHAGI(400KV)-HEERAPURA (400KV)I	DAILY	SCHEDULED MAINTENANCE OF ASSOCIATED EQUIPEMENTS	2019-08-21	09:30	2019-08-21	18:30	9	158	



155	RRVPN	RRVPN	LINE	AJMER (400KV)-PHAGI(400KV)II	DAILY	FIRST HALF-YEARLY MAINTENANCE OF BAY & EQUIPMENTS	2019-08-20	09:00	2019-08-20	18:00	9	159	
156	RRVPN	APL	LINE	DEEDWANA (400KV)-AJMER (400KV)	DAILY	FIRST HALF-YEARLY MAINTENANCE OF BAY & EQUIPMENTS	2019-08-26	09:00	2019-08-26	18:00	9	152	
157	RRVPN	RRVPN	LINE	HISSAR BBMB (220KV)-CHIRAWA (220KV)	DAILY	Maintenance of line & Bay	2019-08-22	08:00	2019-08-22	19:00	11	158	
158	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)1	DAILY	For maintenance Work	2019-08-06	09:00	2019-08-06	17:00	8	160	
159	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)2	DAILY	For maintenance Work	2019-08-08	09:00	2019-08-08	17:00	8	160	
160	RRVPN	RRVPN	LINE	BHILWARA (400KV)-CHHABRA (400KV)	DAILY	Routine maintenane of 400 KV Chhabra-Bhilwara line at Bhilwara	2019-08-07	09:00	2019-08-07	17:00	8	158	
161	RRVPN	APL	LINE	BIKANER (400KV)-DEEDWANA (400KV)	DAILY	SHUTDOWN TO CHECK FAULTY LBB REALY AND RELAY 97	2019-08-01	11:00	2019-08-01	13:00	2	153	
162	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)1	DAILY	Routine Bay Maintenance Work at Bikaner	2019-08-08	06:00	2019-08-08	09:00	3	159	
163	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)2	DAILY	Routine Bay Maintenance Work	2019-08-08	06:00	2019-08-08	09:00	3	159	
164	RRVPN	RRVPN	LINE	BIKANER (400KV)-MERTA (400KV)	DAILY	Routine Bay Maintenance Work	2019-08-09	10:00	2019-08-09	17:00	7	160	
165	RRVPN	RRVPN	LINE	SURATGARH (400KV)-BIKANER (400KV)	DAILY	Routine Bay Maintenance Work	2019-08-23	10:00	2019-08-23	17:00	7	157	
166	RRVPN	RRVPN	LINE	BHADLA (400KV)-JODHPUR (400KV)	DAILY	3rd Quarterly maintenance work	2019-08-02	09:00	2019-08-02	17:00	8	159	
167	RRVPN	POWERGRID	LINE	KANKROLI (400KV)-JODHPUR (400KV)	DAILY	3rd Quarterly maintenance work	2019-08-08	09:00	2019-08-08	17:00	8	157	
168	RRVPN	RRVPN	LINE	JODHPUR (400KV)-RAJWEST (400KV)II	DAILY	3rd Quarterly maintenance work	2019-08-22	09:00	2019-08-22	17:00	8	158	
169	RRVPN	RRVPN	LINE	MERTA (400KV)-RATANGARH (400KV)	DAILY	II nd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS.	2019-08-08	10:00	2019-08-08	17:00	7	159	
170	RRVPN	POWERGRID	LINE	SHREE CEMENTS (400KV)-MERTA (400KV)	DAILY	II nd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-08-22	10:00	2019-08-22	17:00	7	159	
171	RRVPN	RRVPN	LINE	Kankani 400 KV-JODHPUR (400KV)2	DAILY	3rd Quarterly maintenance work	2019-08-09	09:00	2019-08-09	17:00	8	-	
172	RRVPN	RRVPN	LINE	Kankani 400 KV-RAJWEST (400KV)	DAILY	Quarterly maintenance work	2019-08-24	09:00	2019-08-24	18:00	9	-	
173	RRVPN	RRVPN	LINE	BHILWARA (400KV)-CHITTORGARH (400KV)I	DAILY	Routine maintenane of 400 KV CHITTOR-BHILWARA CKT-1 LINE&BAY(4252B)& ASSOCIATED EQUIPMENTS	2019-08-05	09:00	2019-08-05	17:00	8	158	
174	UPSLDC	UPPTCL	LINE	LUCKNOW (Sarojini Nagar) 400-UP-UNNAO (400KV)	DAILY	General Maintenance of bay at 400 KV Sub-station, Unnao	2019-08-20	08:00	2019-08-20	18:00	10	157	
175	UPSLDC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-LUCKNOW (Sarojini Nagar) 400-UP	DAILY	Routine testing and general maintenance of bay at 400 KV S/S Sarojini Nagar, Lucknow	2019-08-21	08:00	2019-08-21	18:00	10	157	
176	UPSLDC	UPPTCL	LINE	OBRA (400KV)-SULTANPUR (400KV)	DAILY	For routine bay maintenance works	2019-08-08	08:00	2019-08-08	18:00	10	157	
177	UPSLDC	UPPTCL	LINE	LUCKNOW-Kursi Road (400KV) PG-SULTANPUR (400KV)	DAILY	For routine bay maintenance works	2019-08-13	08:00	2019-08-13	18:00	10	160	
178	UPSLDC	UPPTCL	LINE	TANDA (220KV)-SULTANPUR (400KV)	DAILY	For routine bay maintenance works	2019-08-20	08:00	2019-08-20	18:00	10	157	
179	UPSLDC	UPPTCL	LINE	SOHAWAL (220KV)-SOHAWAL (400KV)I	DAILY	for routine bay and line maintenance works	2019-08-02	08:00	2019-08-02	18:00	10	149	

180	UPSLDC	UPPTCL	LINE	SOHAWAL (220KV)-SOHAWAL (400KV)II	DAILY	for routine bay and line maintenance works	2019-08-03	08:00	2019-08-03	18:00	10	149	
181	UPSLDC	UPPTCL	LINE	TANDA-SOHAWAL (400KV)II	DAILY	for looping chopping of trees and tightening of jumpers after first charging	2019-08-04	08:00	2019-08-07	18:00	40	-	
182	UPSLDC	UPPTCL	LINE	TANDA-SOHAWAL (400KV)I	DAILY	for looping chopping of trees and tightening of jumpers after first charging	2019-08-04	08:00	2019-08-07	18:00	40	-	
183	UPSLDC	POWERGRID	LINE	DADRI-THERMAL (400KV)-GREATER NOIDA (400KV)	CONTINUOUS	General maintainance and testing	2019-08-04	09:00	2019-08-04	18:00	9	159	
184	UPSLDC	POWERGRID	LINE	NAWADA (400KV)-GREATER NOIDA (400KV)	CONTINUOUS	General maintainance and testing	2019-08-11	09:00	2019-08-11	17:00	8	160	
185	UPSLDC	UPPTCL	LINE	GREATER NOIDA(765 KV)-GREATER NOIDA (400KV)II	CONTINUOUS	for treeming trees	2019-08-18	08:00	2019-08-18	18:00	10	159	
186	UPSLDC	PTCUL	LINE	AFZALGARH-KALAGARH	DAILY	For Lopping-Choping of tree branches and other maintenance work.	2019-08-07	08:00	2019-08-08	18:00	20	159	
187	UPSLDC	UPPTCL	LINE	SHERKOT-KALAGARHSC	DAILY	For Lopping-Choping of tree branches and other maintenance work.	2019-08-07	08:00	2019-08-08	18:00	20	159	
188	UPSLDC	UPPTCL	LINE	NAPP (220KV)-SAMBHAL (220KV)	DAILY	Lopping, chopping and cutting of trees, washing of disc insulator string and repairing of conductor etc	2019-08-27	08:00	2019-08-29	17:00	27	159	
189	UPSLDC	UPPTCL	LINE	AGRA-UP (400KV)-UNNAO (400KV)	DAILY	Tightning of Jumpers and Replacement of disc insulators of Line	2019-08-04	08:00	2019-08-10	18:00	70	159	
190	UPSLDC	UPPTCL	LINE	PANKI KANPUR (400KV)-ALIGARH (400KV)	CONTINUOUS	For replacement of old 400 KV Standard Isolator of line reator and NGR gasket replacement.	2019-08-19	08:00	2019-08-24	18:00	130	158	
191	UPSLDC	UPPTCL	LINE	LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV)II	CONTINUOUS	For proper ground clearance work in section II from tower no. 560-572 by PGCIL (KPTL), Jumper length checking at transposition tower no-319 and protective cover fixing at PRV relay of Line reactor to avoid tripping during rainy season.	2019-08-06	08:00	2019-08-11	18:00	130	156	
192	UPSLDC	UPPTCL	LINE	LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV)I	DAILY	Regular maintenance of line, jumper nut bolt tightening and Protective cover fixing at PRV relay of Line reactor to avoid tripping during rainy season.	2019-08-12	08:00	2019-08-14	18:00	30	158	
193	UPSLDC	UPPTCL	LINE	AGRA-UP (400KV)-FATEHBAD_AGRA(765KV)I	DAILY	Regular maintenance of line, jumper nut bolt tightening.	2019-08-06	08:00	2019-08-08	18:00	30	-	
194	UPSLDC	UPPTCL	LINE	AGRA-UP (400KV)-FATEHBAD_AGRA(400KV)II	DAILY	Regular maintenance of line, jumper nut bolt tightening.	2019-08-20	08:00	2019-08-22	18:00	30	159	
195	UPSLDC	POWERGRID	LINE	AGRA-PG (400KV)-FATEHBAD_AGRA(400KV)	DAILY	Regular maintenance of line, jumper nut bolt tightening.	2019-08-27	08:00	2019-08-29	18:00	30	156	
196	UPSLDC	UPPTCL	LINE	FATEHBAD_AGRA(765KV)-MATHURA (400KV)II	DAILY	Annual Testing and Routine Maintenance at 400 KV S/S Manth	2019-08-01	08:00	2019-08-02	19:00	22	158	
197	UPSLDC	UPPTCL	LINE	MURADNAGAR II (400KV)-MATHURA (400KV)	CONTINUOUS	Dismantalling of 02 Nos, 400 KV S/C Tower and Installation of 05 Nos MonoPole type Tower along with associated works,All Shifting and modification work hasbeen done due to Construction of Delhi-Meerut Express Highway By NHAI.	2019-08-07	08:00	2019-08-14	19:00	179	159	
198	UPSLDC	UPPTCL	LINE	FATEHBAD_AGRA(765KV)-AGRA SOUTH	DAILY	annual testing and routine maintenance at 400 kv s/s agra south	2019-08-06	10:00	2019-08-06	19:00	9	152	
199	UPSLDC	UPPTCL	LINE	ORAI (400KV)-PARICHA TPS (400KV)	CONTINUOUS	To attend melted clamp of line isolator	2019-08-07	09:00	2019-08-07	19:00	10	158	
200	UPSLDC	UPPTCL	LINE	ORAI (400KV)-PARICHA TPS (400KV)II	CONTINUOUS	To attend unhealthy PLCC carrier protection problem	2019-08-09	09:00	2019-08-09	19:00	10	154	
201	UPSLDC	UPPTCL	LINE	ORAI (400KV)-BANDA (400KV)I	DAILY	Annual Routine Relay Testing by T&C team	2019-08-20	09:00	2019-08-20	19:00	10	154	

202	UPSLDC	UPPTCL	LINE	ORAI (400KV)-BANDA (400KV)2	DAILY	Annual Routine Relay Testing by T&C team	2019-08-21	09:00	2019-08-21	19:00	10	154	
203	UPSLDC	UPPTCL	LINE	SAHUPURI (220KV)-PUSAULI BSEB-ER (220KV)+BSEB	CONTINUOUS	Replacement of 220 KV B BUS BSI of 220 KV Sahupuri-Pusauli feeder	2019-08-05	08:00	2019-08-05	22:00	14	159	
204	UPSLDC	UPPTCL	LINE	SAHUPURI (132KV)-KARMNASA BSEB-ER (132KV)	CONTINUOUS	Maintenace work	2019-08-06	08:00	2019-08-06	16:00	8	-	
205	UPSLDC	UPPTCL	LINE	CHANDOLI (132KV)-KARMNASA BSEB-ER (132KV)+MPSE	CONTINUOUS	Maintenace work	2019-08-10	08:00	2019-08-10	16:00	8	-	
206	UPSLDC	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)2	DAILY	Stringing of conductor for overhead power line crossing of under construction 765KV Anpara'D'-Jhunsi T/L	2019-08-16	05:00	2019-08-17	12:00	14	159	
207	UPSLDC	UPPTCL	LINE	ANPARA-B (400KV)-MAU (400KV)	DAILY	Stringing of conductor for overhead power line crossing of under construction 765KV Anpara'D'-Jhunsi T/L	2019-08-16	05:00	2019-08-17	12:00	14	159	
208	UPSLDC	UPPTCL	LINE	ANPARA-B (400KV)-ANPARA-D (400KV)1	DAILY	Stringing of conductor for overhead power line crossing of under construction 765KV Anpara'D'-Jhunsi T/L	2019-08-27	05:00	2019-08-28	12:00	14	159	
209	UPSLDC	UPPTCL	LINE	ANPARA-B (400KV)-ANPARA-D (400KV)2	DAILY	Stringing of conductor for overhead power line crossing of under construction 765KV Anpara'D'-Jhunsi T/L	2019-08-27	05:00	2019-08-28	12:00	14	159	
210	UPSLDC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ANPARA-B (400KV)	DAILY	Stringing of conductor for overhead power line crossing of under construction 765KV Anpara'D'-Jhunsi T/L	2019-08-30	05:00	2019-08-31	12:00	14	159	
211	UPSLDC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)II	DAILY	Stringing of conductor for overhead power line crossing of under construction 765KV Anpara'D'-Jhunsi T/L	2019-08-30	05:00	2019-08-31	12:00	14	159	
212	UPSLDC	POWERGRID	LINE	GORAKHPUR-PG (400KV)-GORAKHPUR-UP (400KV)I	CONTINUOUS	For interconnecting of 400KV transfer bus & 400KV main bus-I to the new extended 400KV TBC busbars	2019-08-05	09:00	2019-08-10	00:00	111	159	
213	UPSLDC	UPPTCL	LINE	GORAKHPUR-UP (400KV)-AZAMGARH (400KV)	CONTINUOUS	For 6 no. tower shifting, erection and stringing due to tower shifting of UPEIDA and NHAI works	2019-08-20	09:00	2019-09-03	18:00	345	157	
214	UPSLDC	POWERLINK	LINE	GORAKHPUR-PG (400KV)-LUCKNOW-Kursi Road (400KV) PGI	DAILY	For Stringing work of 400KV Quad Moose Tanda(NTPC)-Bhaukhari(400KV Basti) line	2019-08-18	09:00	2019-08-19	18:00	18	159	
215	UPSLDC	POWERLINK	LINE	GORAKHPUR-PG (400KV)-LUCKNOW-Kursi Road (400KV) PGII	DAILY	For Stringing work of 400KV Quad Moose Tanda(NTPC)-Bhaukhari(400KV Basti) line	2019-08-18	09:00	2019-08-19	18:00	18	159	
216	UPSLDC	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-GORAKHPUR-PG (400KV)III	DAILY	For Stringing work of 400KV Quad Moose Tanda(NTPC)-Bhaukhari(400KV Basti) line	2019-08-21	09:00	2019-08-22	18:00	18	159	
217	UPSLDC	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-GORAKHPUR-PG (400KV)IV	DAILY	For Stringing work of 400KV Quad Moose Tanda(NTPC)-Bhaukhari(400KV Basti) line	2019-08-21	09:00	2019-08-22	18:00	18	159	
218	UPSLDC	UPPTCL	LINE	TANDA (220KV)-BASTI (220KV)	DAILY	For Stringing work of 132KV Basti-Kalwari line and other line maintenance work	2019-08-02	09:00	2019-08-02	14:00	5	159	
219	UPSLDC	UPPTCL	LINE	ANPARA-B (400KV)-MAU (400KV)	DAILY	For Tightening of bay, testing of panel and maintenance work	2019-08-10	10:00	2019-08-10	17:00	7	159	
220	UPSLDC	UPPTCL	LINE	ANPARA-B (400KV)-OBRA (400KV)	CONTINUOUS	Diversion of 400 KV Obra-Anpara L-2 Line from the proposed coal handling area of 2x660 MW Obra C TPP	2019-08-02	08:00	2019-08-14	18:00	298	156	
221	UPSLDC	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)1	CONTINUOUS	Diversion of 400 KV Anpara-Sarnath L-3 Line for the proposed DFCC corridor.	2019-08-18	08:00	2019-08-26	18:00	202	156	
222	UPSLDC	UPPTCL	LINE	AZAMGARH (400KV)-SARNATH (400KV)	CONTINUOUS	Diversion of 400 KV Sarnath-Azamgarh Line for UPIEDA.	2019-08-19	08:00	2019-08-27	18:00	202	158	
223	UPSLDC	UPPTCL	LINE	GREATER NOIDA(765 KV)-HAPUR	DAILY	Replenishment of Jumper Bolts and replacement of parts of hardware fittings/Insulators etc in Tower no.-6, 9, 64, 86, 102	2019-08-01	08:00	2019-08-01	18:00	10	154	

224	UPSLDC	UPPTCL	LINE	MAINPURI-UP (765KV)-MAINPURI-PG (400KV)I	DAILY	line and bay equipment maintenance work	2019-08-19	08:00	2019-08-20	16:00	16	160	
225	UPSLDC	UPPTCL	LINE	MAINPURI-UP (765KV)-MAINPURI-UP (400KV)II	DAILY	line and bay equipment maintenance work	2019-08-19	08:00	2019-08-20	16:00	16	160	
226	UPSLDC	UPPTCL	LINE	ORAI (400KV)-MAINPURI-UP (765KV)	DAILY	line and bay equipment maintenance work	2019-08-21	08:00	2019-08-22	16:00	16	160	
227	UPSLDC	UPPTCL	LINE	ORAI (400KV)-MAINPURI-UP (765KV)2	DAILY	line and bay equipment maintenance work	2019-08-21	08:00	2019-08-22	16:00	16	160	
228	NRSS-XXIX	NRSS-XXIX	LINE	SAMBA (400KV)-AMARGARH (400KV)I	DAILY	A/R in non Auto mode, for the installation of OPGW in place of earth wire.	2019-08-01	07:30	2019-08-31	20:00	387.5	160	
229	NRSS-XXIX	NRSS-XXIX	LINE	SAMBA (400KV)-AMARGARH (400KV)II	DAILY	A/R in non Auto mode, for the installation of OPGW in place of earth wire.	2019-08-01	07:30	2019-08-31	20:00	387.5	160	
230	UPPTCL	UPPTCL	LINE	LUCKNOW (Sarojini Nagar) 400-UP-LUCKNOW-Kursi Road (400KV) PG	CONTINUOUS	For erection of Tower and stringing of conductors for diversion of line due to construction of Ring Road by NHAI	2019-08-09	09:00	2019-08-18	17:00	224	155	
231	NTPC	NTPC	BAY	400KV Muradnagar & Panipat-1 line Tie bay	CONTINUOUS	CT Replacement of 11B R, Y, B phase and 11A R,Y,B phase	2019-08-05	09:00	2019-08-12	17:30	176.5	-	
232	POWERGRID	POWERGRID	BAY	765kV ICT-2 Tie Bay , at Lucknow	DAILY	For AMP work at Lucknow 765kV	2019-08-01	09:00	2019-08-01	18:00	9	158	
233	POWERGRID	POWERGRID	BAY	765 KV ICT-1 Main Bay 703, at Agra HVDC	DAILY	AMP OF BAY EQUIPMENT AT AGRA	2019-08-02	09:00	2019-08-02	18:00	9	158	
234	POWERGRID	POWERGRID	BAY	765 KV ICT 2 Main Bay 706 , at Agra HVDC	DAILY	AMP OF BAY EQUIPMENT AT AGRA	2019-08-03	09:00	2019-08-03	18:00	9	158	
235	POWERGRID	POWERGRID	BAY	713- Main Bay-(Gwalior-I) at AGRA	DAILY	AMP OF BAY EQUIPMENT AT AGRA	2019-08-05	09:00	2019-08-05	18:00	9	-	
236	POWERGRID	POWERGRID	BAY	714 Tie Bay of Gwalior-1, at Agra HVDC	DAILY	AMP OF BAY EQUIPMENT AT AGRA	2019-08-06	09:00	2019-08-06	18:00	9	-	
237	POWERGRID	POWERGRID	BAY	710R-SWITCHEABLE REACTOR BAY AT AGRA	DAILY	AMP OF BAY EQUIPMENT AT AGRA	2019-08-07	09:00	2019-08-07	18:00	9	-	
238	POWERGRID	POWERGRID	BAY	717 Tie Bay of Jhatikara, at Agra HVDC	DAILY	AMP OF BAY EQUIPMENT AT AGRA	2019-08-09	09:00	2019-08-09	18:00	9	-	
239	POWERGRID	POWERGRID	BAY	716 MAIN BAY-JHATIKALA LINE AT AGRA	DAILY	AMP OF BAY EQUIPMENT AT AGRA	2019-08-08	09:00	2019-08-08	18:00	9	-	
240	POWERGRID	POWERGRID	BAY	708 TIE ICT-I AT KANPUR GIS	DAILY	For AMP AT KANPUR GIS	2019-08-05	09:30	2019-08-05	13:30	4	-	
241	POWERGRID	POWERGRID	BAY	765KV AJMER-I T/BAY 714 CHITORGARH	DAILY	ISOLATOR / EARTH SWITCH MOM BOX COUPLIG REPLACEMENT WORK Line /equipment remain in service through Main / Tie bay.715 Future bay also will be in outage.	2019-08-19	09:00	2019-08-19	18:00	9	156	
242	POWERGRID	POWERGRID	BAY	765kV AJMER-I /MAIN BAY 713 CHITORGARH	DAILY	ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLIG REPLACEMENT WORK Line /equipment remain in service through Main / Tie bay	2019-08-20	09:00	2019-08-21	18:00	18	156	
243	POWERGRID	POWERGRID	BAY	765kV AJMER-II /MAIN BAY 710 CHITORGARH	DAILY	ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLIG REPLACEMENT WORK Line /equipment remain in service through Main / Tie bay	2019-08-22	09:00	2019-08-22	18:00	9	159	
244	POWERGRID	POWERGRID	BAY	765KV Banaskantha -I M/bay 707 at chitorgarh	DAILY	ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLIG REPLACEMENT WORK Line /equipment remain in service through Main / Tie bay	2019-08-23	09:00	2019-08-23	18:00	9	158	

245	POWERGRID	POWERGRID	BAY	765KV Banaskantha -2 M/bay 704 at chitorgarh	DAILY	ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLIG REPLACEMENT WORK Line /equipment remain in service through Main / Tie bay	2019-08-24	09:00	2019-08-24	18:00	9	156
246	POWERGRID	POWERGRID	BAY	765KV ICT-3 M/BAY 715 JHATIKRA	DAILY	AMP work	2019-08-20	18:36	2019-08-21	18:36	0	151
247	POWERGRID	POWERGRID	BAY	220KV TBC Bay 205 at Bhiwadi	CONTINUOUS	For Retrofitment of Circuit Breaker & AMP	2019-08-01	10:00	2019-08-05	18:00	104	-
248	POWERGRID	POWERGRID	BAY	220KV Bus coupler Bay 204 at Bhiwadi	CONTINUOUS	For Retrofitment of Circuit Breaker & AMP	2019-08-06	10:30	2019-08-10	18:30	104	-
249	POWERGRID	POWERGRID	BAY	220KV Bhiwadi-I(Raj) bay 206 at Bhiwadi Pg	CONTINUOUS	For Retrofitment of Circuit Breaker & AMP	2019-08-12	10:00	2019-08-16	17:00	103	-
250	POWERGRID	POWERGRID	BAY	220KV Bhiwadi-II(Raj) bay 207 at Bhiwadi Pg	CONTINUOUS	For Retrofitment of Circuit Breaker & AMP	2019-08-17	10:00	2019-08-21	18:00	104	-
251	POWERGRID	POWERGRID	BAY	220KV Rewari-I(Raj) bay 208 at Bhiwadi Pg	CONTINUOUS	For Retrofitment of Circuit Breaker & AMP	2019-08-22	10:00	2019-08-26	17:00	103	-
252	POWERGRID	POWERGRID	BAY	220KV ICT-II bay 202 at Bhiwadi	CONTINUOUS	For Retrofitment of Circuit Breaker & AMP	2019-08-27	10:00	2019-08-31	18:00	104	-
253	POWERGRID	POWERGRID	BAY	220KV ICT-I bay 202 at Bassi	CONTINUOUS	ELK Make 245 KV C.B. replacement work with Seimens Make245 KV C.B. .During Replacement work Line/ICT will charge through Transfer bus coupler.	2019-08-01	09:00	2019-08-10	17:00	224	-
254	POWERGRID	POWERGRID	BAY	220KV ICT-2 bay 204 at Bassi	CONTINUOUS	ELK Make 245 KV C.B. replacement work with Seimens Make245 KV C.B. .During Replacement work Line/ICT will charge through Transfer bus coupler.	2019-08-12	08:00	2019-08-21	18:00	226	-
255	POWERGRID	POWERGRID	BAY	220KV Transfer Bus Coupler bay 205 at Bassi	CONTINUOUS	ELK Make 245 KV C.B. replacement work with Seimens Make245 KV C.B. .During Replacement work Line/ICT will charge through Transfer bus coupler.	2019-08-21	08:00	2019-08-31	18:00	250	-
256	POWERGRID	POWERGRID	BAY	400KV BUS COUPLER BAY 404 at Gurgaon	DAILY	For signal validation in NTAMC in 104 protocol	2019-08-08	10:00	2019-08-08	12:00	2	145
257	POWERGRID	POWERGRID	BAY	220KV BUS COUPLER BAY 204 AT GURGAON	DAILY	For signal validation in NTAMC in 104 protocol	2019-08-21	10:00	2019-08-21	12:00	2	151
258	POWERGRID	POWERGRID	BAY	765kV Ajmer-Bikaner-1 Main Bay-704 at Bikaner	DAILY	FOR CT SAMPLING AFTER ONE MONTH OF CHARGING	2019-08-09	09:00	2019-08-09	13:00	4	-
259	POWERGRID	POWERGRID	BAY	765KV Ajmer-2 M/bay 707at Bikaner	DAILY	FOR CT SAMPLING AFTER ONE MONTH OF CHARGING	2019-08-09	14:00	2019-08-09	18:00	4	-
260	POWERGRID	POWERGRID	BAY	400KV SVC Filter 1 Bay at kankroli	CONTINUOUS	For barbed wire fencing work	2019-08-28	09:30	2019-08-30	18:30	57	-
261	POWERGRID	POWERGRID	BAY	400KV SVC Filter bay and Aux bay at Kankroli	CONTINUOUS	For barbed wire fencing work	2019-08-31	09:00	2019-09-02	18:00	57	-
262	POWERGRID	POWERGRID	BAY	400KV SVC TSC1 and TSC2 bay at kankroli	CONTINUOUS	For barbed wire fencing work	2019-09-03	09:00	2019-09-06	18:00	81	-
263	RRVFN	RRVFN	BAY	704-52-B Circuit Braeker on 765/400kV ICT-I at 765kV GSS Anta	DAILY	FOR 3rd Quarter maintenance	2019-08-21	09:00	2019-08-21	17:00	8	156
264	RRVFN	RRVFN	BAY	704-52-A CB on 765 kV Anta-Phagi-I at 765 kV GSS Anta	DAILY	FOR 3rd Quarter maintenance	2019-08-27	09:00	2019-08-27	17:00	8	145
265	RRVFN	RRVFN	BAY	705-52-B CB on 765 kV 1500 MVA ICT BANK-II at 765 kV GSS Anta	DAILY	FOR 3rd Quarter maintenance	2019-08-29	09:00	2019-08-29	17:00	8	156
266	RRVFN	RRVFN	BAY	704-52 T tie Bay of ICT-1 & 765kV Anta-Phagi-I line at 765kV GSS Anta	DAILY	FOR 3rd Quarter maintenance	2019-08-22	09:00	2019-08-22	18:00	9	-

267	RRVFN	RRVFN	BAY	406-52C CB for 765KV ICT-1 at 765KV GSS Anta	DAILY	FOR 3rd Quarter maintenance	2019-08-06	09:00	2019-08-06	17:00	8	154
268	RRVFN	RRVFN	BAY	408-52C CB on 400kv Anta-Chhabra-II line at 765kv GSS Anta	DAILY	FOR 3rd Quarter maintenance	2019-08-07	09:00	2019-08-07	17:00	8	154
269	RRVFN	RRVFN	BAY	409-52C CB for 765KV ICT-II at 765KV GSS Anta.	DAILY	FOR 3rd Quarter maintenance	2019-08-08	09:00	2019-08-08	17:00	8	154
270	RRVFN	RRVFN	BAY	411-52C CB for 765KV ICT-III at 765KV GSS Anta.	DAILY	FOR 3rd Quarter maintenance	2019-08-20	09:00	2019-08-20	17:00	8	154
271	UPSLDC	UPPTCL	BAY	400KV Bus Transfer Bay Bareilly	DAILY	Preventive Maintenance	2019-08-07	09:00	2019-08-07	17:00	8	154
272	UPSLDC	UPPTCL	BAY	200 MVA ICT 1 at 400 kV Agra South (UPPTCL)	DAILY	annual testing and routine maintenance at 400 kv s/s agra south	2019-08-03	10:00	2019-08-03	19:00	9	-
273	UPSLDC	UPPTCL	BAY	400KV MAINPURI-MAINPURI PG CKT-1 Line Bay at 765kv mainpuri(SEUPPTCL)	DAILY	line and bay equipment maintnence work	2019-08-19	08:00	2019-08-20	16:00	16	-
274	UPSLDC	UPPTCL	BAY	400KV MAINPURI-MAINPURI PG CKT-2 Line Bay at 765kv Mainpuri(SEUPPTCL)	DAILY	line and bay equipment maintnence work	2019-08-19	08:00	2019-08-20	16:00	16	-
275	UPSLDC	UPPTCL	BAY	400kv TIE BAY-2 at 765kv mainpuri(SEUPPTCL)	DAILY	line and bay equipment maintnence work	2019-08-19	08:00	2019-08-20	16:00	16	-
276	UPSLDC	UPPTCL	BAY	411-400kv TIE BAY-3 at 765kv mainpuri	DAILY	line and bay equipment maintnence work	2019-08-19	08:00	2019-08-20	16:00	16	-
277	UPSLDC	UPPTCL	BAY	400KV MAINPURI-ORAI CKT-1 LINE BAY at 765kv Mainpuri(SEUPPTCL)	DAILY	line and bay equipment maintnence work	2019-08-21	08:00	2019-08-22	16:00	16	-
278	UPSLDC	UPPTCL	BAY	400KV MAINPURI-ORAI CKT-2 LINE BAY at 765kv Mainpuri(SEUPPTCL)	DAILY	line and bay equipment maintnence work	2019-08-21	08:00	2019-08-22	16:00	16	-
279	UPSLDC	UPPTCL	BAY	400kv TIE BAY-1 at 765kv mainpuri(SEUPPTCL)	DAILY	line and bay equipment maintnence work	2019-08-21	08:00	2019-08-22	16:00	16	-
280	UPSLDC	UPPTCL	BAY	400kv TIE BAY at 765kv mainpuri(SEUPPTCL)	DAILY	Bus reactor and bay equipment maintnence work	2019-08-21	08:00	2019-08-22	16:00	16	-
281	UPSLDC	UPPTCL	BAY	765KV BUS REACTOR BAY at 765kv Mainpuri(SEUPPTCL)	DAILY	line and bay equipment maintnence work	2019-08-23	08:00	2019-08-24	16:00	16	-
282	UPSLDC	UPPTCL	BAY	765KV ICT-1 BAY at 765kv Mainpuri(SEUPPTCL)	DAILY	ICT and Bay equipment maintmence work	2019-08-26	08:00	2019-08-27	16:00	16	-
283	UPSLDC	UPPTCL	BAY	400kv ICT-1 Bay at 765kv mainpuri(SEUPPTCL)	DAILY	ICT and Bay equipment maintmence work	2019-08-26	08:00	2019-08-27	16:00	16	-
284	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	BUS	220 kV Bus A at Jessore	DAILY	For the purpose of replacement of 220 kV Isolator with Earth Switch connected with Main Bus A in the Bus Coupler bay. (Replacement to be done in PSDF Scheme)	2019-08-08	08:00	2019-08-08	19:00	11	151
285	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	BUS	220 kV Bus B at Jessore	DAILY	For the purpose of replacement of 220 kV Isolator with Earth Switch connected with Main Bus B in the Bus Coupler bay. (Replacement to be done in PSDF Scheme)	2019-08-07	08:00	2019-08-07	19:00	11	151

286	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	BUS	220 kV Bus Coupler	CONTINUOUS	For the purpose of replacement of 220 kV Isolators with Earth Switch connected with Main Bus A and Main Bus B in the Bus coupler bay.	2019-08-07	09:00	2019-08-08	19:00	34	-	
287	NTPC	NTPC	BUS	NTPC RIHAND 400KV BUS - 2	DAILY	Annual maintenance of bay equipments.	2019-08-07	08:30	2019-08-07	18:30	10	-	
288	NTPC	NTPC	BUS	SINGRAULI 400KV BUS - III	DAILY	Alignment of 400 kv bus#3 isolator (alignment disturbed due to addition of new bus- bar of Singrauli-Allahabad line#3 gantry).	2019-08-02	08:00	2019-08-02	18:00	10	146	
289	POWERGRID	POWERGRID	BUS	765kV BUS-I at ALIGARH	CONTINUOUS	For connecting old GIS bus to new GIS extension at ALIGARH	2019-07-17	08:00	2019-07-18	18:00	34	-	
290	POWERGRID	POWERGRID	BUS	765kV Bus-II at Aligarh	CONTINUOUS	For connecting old GIS bus to new GIS extension at Aligarh	2019-07-22	08:00	2019-07-23	18:00	34	-	
291	POWERGRID	POWERGRID	BUS	765kV Bus-reactor-I at ALigarh	DAILY	For AMP of Reactor at Aligarh	2019-08-10	08:00	2019-08-10	18:00	10	-	
292	POWERGRID	POWERGRID	BUS	765kV Bus Reactor-II at Aligarh	DAILY	For AMP of Reactor at Aligarh	2019-08-12	08:00	2019-08-12	18:00	10	-	
293	POWERGRID	POWERGRID	BUS	Bus-1 LUCKNOW(765 KV)-PG	DAILY	For AMP Work at 765kV Lucknow	2019-08-03	09:00	2019-08-03	18:00	9	149	
294	POWERGRID	POWERGRID	BUS	Bus-2 LUCKNOW(765 KV)-PG	DAILY	For AMP Work at 765kV Lucknow	2019-08-05	09:00	2019-08-05	18:00	9	152	
295	POWERGRID	POWERGRID	BUS	765KV BUS -I JHATIKRA	DAILY	AMP work + Counter weight installation	2019-08-23	09:00	2019-08-23	19:00	10	157	
296	POWERGRID	POWERGRID	BUS	220KV TRANSFER BUS AT BHIWADI	DAILY	AMP work	2019-07-31	10:00	2019-07-31	18:00	8	156	
297	POWERGRID	POWERGRID	BUS	BUS-I BHIWADI -PG(220KV)	DAILY	For replacement of Y&B Phase CVT	2019-07-20	10:00	2019-07-20	18:00	8	156	
298	POWERGRID	POWERGRID	BUS	BUS-II BHIWADI -PG(220KV)	DAILY	For replacement of Y&B Phase CVT & attending of Hot spot	2019-07-19	10:00	2019-07-19	18:00	8	156	
299	POWERGRID	POWERGRID	BUS	220KV BUS-I Jaipur(S)	DAILY	AMP work	2019-08-21	10:00	2019-08-21	17:00	7	158	
300	POWERGRID	POWERGRID	BUS	220KV BUS-II jaipur(S)	DAILY	AMP work	2019-08-26	10:00	2019-08-26	17:00	7	158	
301	POWERGRID	POWERGRID	BUS	BUS-I AT 220KV SIKAR PG	DAILY	Final Busbar/LBB Relay testing for pending defects under augmentation scheme of 02 no. of 220 kV Line bays at Sikar s/S	2019-08-05	07:00	2019-08-06	18:00	22	160	
302	POWERGRID	POWERGRID	BUS	BUS-II AT 220KV SIKAR	DAILY	Final Busbar/LBB Relay testing for pending defects under augmentation scheme of 02 no. of 220 kV Line bays at Sikar s/S	2019-08-07	07:00	2019-08-08	18:00	22	158	
303	POWERGRID	POWERGRID	BUS	Bus-1B , at Agra	DAILY	Point to point testing of Bus Bar Protection M1 / M2, REB 500 at Agra HVDC.	2019-08-02	09:00	2019-08-03	18:00	18	155	
304	POWERGRID	POWERGRID	BUS	Bus-2B, at Agra	DAILY	Point to point testing of Bus Bar Protection M1 / M2, REB 500 at Agra HVDC	2019-08-06	09:00	2019-08-07	18:00	18	155	
305	POWERGRID	POWERGRID	BUS	Bus 1A, at Agra	DAILY	Stability test between new replaced CT and existing CT for correct summation in Bus Bar Prot. at AGRA	2019-08-19	13:00	2019-08-19	17:00	4	152	
306	POWERGRID	POWERGRID	BUS	Bus 2A, at Agra HVDC	DAILY	Stability test between new replaced CT and existing CT for correct summation in Bus Bar Prot. AT AGRA	2019-08-17	13:00	2019-08-17	17:00	4	145	
307	POWERGRID	POWERGRID	BUS	400KV WCB Bus-1A/1B Sectionaliser, at Agra HVDC	DAILY	AMP of Bay Equipment i.e. CB , CT etc AT AGRA	2019-08-01	09:00	2019-08-01	18:00	9	-	
308	POWERGRID	POWERGRID	BUS	400KV WCB Bus-2A/2B Sectionaliser, at Agra HVD	DAILY	AMP of Bay Equipment i.e. CB , CT etc AT AGRA	2019-08-02	09:00	2019-08-02	18:00	9	-	

309	POWERGRID	POWERGRID	BUS	400 KV WCA Bus-1/1A sectionaliser, at Agra HVDC	DAILY	AMP of Bay Equipment i.e. CB . CT etc AT AGRA	2019-08-03	09:00	2019-08-03	18:00	9	157	
310	POWERGRID	POWERGRID	BUS	400 KV WCA Bus-2/2A sectionaliser, at Agra HVDC	DAILY	AMP of Bay Equipment i.e. CB . CT etc AT AGRA	2019-08-05	09:00	2019-08-05	18:00	9	-	
311	POWERGRID	POWERGRID	BUS	400 KV WCA Bus-1/1A sectionaliser, at Agra HVDC	CONTINUOUS	Repalcement of Bus sectionaliser CT of three phases with 4000/1A CT under retrofit of Bus bar Protection AT AGRA	2019-08-18	09:00	2019-08-19	13:00	28	157	
312	POWERGRID	POWERGRID	BUS	400kV-125 MVAR Bus Reactor at 765kV Lucknow	DAILY	For AMP work at 765kV Lucknow	2019-08-06	09:00	2019-08-06	18:00	9	-	
313	POWERGRID	POWERGRID	BUS	Bus Coupler Bay , at Agra HVDC	DAILY	AMP of Bay Equipment i.e. CB . CT etc at AGRA	2019-08-13	09:00	2019-08-13	18:00	9	157	
314	POWERGRID	POWERGRID	BUS	400 KV WCA Bus-2/2A sectionaliser, at Agra HVDC	CONTINUOUS	Repalcement of Bus sectionaliser CT of three phases with 4000/1A CT under retrofit of Bus bar Protection at AGRA	2019-08-16	09:00	2019-08-17	13:00	28	-	
315	POWERGRID	POWERGRID	BUS	400kV Bus-I at Wagoora	DAILY	For AMP works.	2019-08-06	09:30	2019-08-06	17:30	8	-	
316	POWERGRID	POWERGRID	BUS	400kV Bus-II at Wagoora	DAILY	For AMP works.	2019-08-08	09:30	2019-08-08	17:30	8	146	
317	POWERGRID	POWERGRID	BUS	400Kv-125MVAR-Bus-reactor-I at Agra	DAILY	FOR REACTOR TESTING & VFTD OF HV BUSHINGS AT AGRA	2019-08-10	09:00	2019-08-10	18:00	9	-	
318	POWERGRID	POWERGRID	BUS	400Kv-125MVAR-BUS-REACTOR-KANPUR GIS	DAILY	FOR AMP AT KANPUR GIS	2019-08-06	09:00	2019-08-06	18:00	9	-	
319	POWERGRID	POWERGRID	BUS	220 KV BUS-I at Jalandhar	DAILY	For AMP works.	2019-08-27	09:30	2019-08-27	17:30	8	156	
320	POWERGRID	POWERGRID	BUS	220 KV BUS-II at Jalandhar	DAILY	For AMP works.	2019-08-28	09:30	2019-08-28	17:30	8	156	
321	POWERGRID	POWERGRID	BUS	765KV BUS-I at Moga	DAILY	TO INTERCONNECT DROPPER OF BIKANER -1 & 2 LINE TO MAIN BAY.	2019-08-05	09:30	2019-08-08	17:30	32	159	
322	RRVPN	ADANIRJ	BUS	BUS - 2 KAWAI SCTPS (400KV)	DAILY	Annual Maintenance of Bus-2 & connected Isolator	2019-08-05	09:30	2019-08-06	19:30	20	159	
323	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BARMER	DAILY	Quarterly Maintenance	2019-08-29	10:00	2019-08-29	18:00	8	151	
324	RRVPN	RRVPN	BUS	400KV MAIN BUS-II BARMER	DAILY	Quarterly Maintenance	2019-08-30	10:00	2019-08-30	18:00	8	151	
325	RRVPN	RRVPN	BUS	400kV Main Bus-II at 400kV GSS Bhilwara	DAILY	Routine maintenane of 400 KV MAIN BUS-2 & ASSOCIATED EQUIPMENTS	2019-08-08	09:00	2019-08-08	17:00	8	150	
326	RRVPN	RRVPN	BUS	400KV MAIN BUS-II bikaner	DAILY	SHUTDOWN TO CHECK FAULTY LBB REALY AND RELAY 97	2019-08-01	11:00	2019-08-01	13:00	2	160	
327	RRVPN	RRVPN	BUS	400KV BUS-B AT 400 KV GSS MERTA	DAILY	II nd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-08-08	10:00	2019-08-08	17:00	7	158	
328	RRVPN	RRVPN	BUS	400KV BUS-A AT 400KV GSS MERTA	DAILY	II nd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-08-29	10:00	2019-08-29	17:00	7	158	
329	RRVPN	RRVPN	BUS	400kV Bus-I at 400kV GSS Kankani	DAILY	Quarterly maintenance work	2019-08-03	09:00	2019-08-03	18:00	9	-	
330	RRVPN	RRVPN	BUS	400kV Bus-II at 400kV GSS Kankani	DAILY	Quarterly maintenance work	2019-08-10	09:00	2019-08-10	18:00	9	-	
331	SJVNL	SJVNL	BUS	400 KV GIS Bus Bar - II	DAILY	Minor leakage and Preventive Maintenance	2019-07-26	09:30	2019-07-26	17:30	8	158	
332	SJVNL	SJVNL	BUS	400 KV GIS BUS COUPLER(RAMPUR)	DAILY	Minor Leakage and Preventive Maintenance	2019-07-26	09:30	2019-07-26	17:30	8	158	
333	SJVNL	SJVNL	BUS	400 KV GIS Bus Bar - I	DAILY	Minor Leakage and Preventive Maintenance	2019-07-25	09:30	2019-07-25	17:30	8	-	



334	SJVNL	SJVNL	BUS	400 KV GIS BUS COUPLER(RAMPUR)	DAILY	Minor Leakage and Preventive Maintenance	2019-07-25	09:30	2019-07-25	17:30	8	158	
335	UPSLDC	UPPTCL	BUS	400 kV main bus 1 Bareilly	DAILY	Preventive Maintenance	2019-08-06	09:00	2019-08-06	17:00	8	152	
336	UPSLDC	UPPTCL	BUS	BUS B-PANKI	CONTINUOUS	Replacement of 400 KV B-Bus PG Isolator of TBC Bay.	2019-08-26	08:00	2019-08-31	18:00	130	159	
337	UPSLDC	UPPTCL	BUS	400 kV transfer bus coupler at 400 kV Panki	CONTINUOUS	Replacement of 400 KV B-Bus PG Isolator of TBC Bay.	2019-08-26	08:00	2019-08-31	18:00	130	148	
338	UPSLDC	UPPTCL	BUS	400KV BUS 1 AGRA	DAILY	For bus maintenance, during S/D all load will be fed through 400 kV Main bus II. No Supply loss	2019-08-07	09:00	2019-08-07	17:00	8	156	
339	UPSLDC	UPPTCL	BUS	400KV BUS 2 AGRA	DAILY	For bus maintenance, during S/D all load will be fed through 400 kV Main bus I. No Supply loss	2019-08-08	09:00	2019-08-08	17:00	8	156	
340	UPSLDC	UPPTCL	BUS	AGRA SOUTH BUS-1	DAILY	annual testing and routine maintenance at 400 kv s/s agra south	2019-08-02	10:00	2019-08-06	19:00	45	158	
341	UPSLDC	UPPTCL	BUS	BUS-2 Agra South	DAILY	annual testing and routine maintenance at 400 kv s/s agra south	2019-08-20	10:00	2019-08-26	19:00	63	-	
342	UPSLDC	UPPTCL	BUS	bus 1 SARNATH	CONTINUOUS	Replacement of old and outlived 0.5 accuracy CTs by new 0.2 accuracy CTs in 400KV Bus Coupler Bay	2019-08-17	08:00	2019-08-19	18:00	58	155	
343	UPSLDC	UPPTCL	BUS	Transfer bus SARNATH	CONTINUOUS	complete Overhauling and Tightening of Isolators	2019-08-22	08:00	2019-08-22	18:00	10	150	
344	UPSLDC	UPPTCL	BUS	MAIN BUS I GORAKHPUR	CONTINUOUS	For interconnecting of 400KV main bus-I to the new extended 400KV TBC busbar	2019-08-05	09:00	2019-08-07	00:00	39	159	
345	UPSLDC	UPPTCL	BUS	400 kV transfer bus at Gorakhpur	CONTINUOUS	For interconnecting of 400KV transfer bus to the new extended 400KV TBC busbar	2019-08-05	09:00	2019-08-07	00:00	39	159	
346	UPSLDC	UPPTCL	BUS	400 kV Main bus 2 at Gorakhpur (UPPTCL)	CONTINUOUS	For interconnecting of 400KV main bus-II to the new extended 400KV TBC busbar	2019-08-09	09:00	2019-08-10	00:00	15	159	
347	POWERGRID	POWERGRID	ICT	ICT01 BAREILY-PG (765 KV)(POWERGRID)/1500	DAILY	For AMP at Bareilly	2019-08-02	09:00	2019-08-02	18:00	9	149	
348	POWERGRID	POWERGRID	ICT	ICT02 BAREILY-PG (765 KV)(POWERGRID)/1500	DAILY	For AMP at Bareilly	2019-08-03	09:00	2019-08-03	18:00	9	149	
349	POWERGRID	POWERGRID	ICT	ICT02 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	For RTV coating in ICT-2 in 400KV Interconnection In 400KV ICT-2 Interconnection, Conductor of ICT-3 is running over head	2019-08-12	08:00	2019-08-12	18:00	10	157	
350	POWERGRID	POWERGRID	ICT	ICT03 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	For RTV coating in ICT-2 in 400KV Interconnection In 400KV ICT-2 Interconnection, Conductor of ICT-3 is running over head	2019-08-12	08:00	2019-08-12	18:00	10	157	
351	POWERGRID	POWERGRID	ICT	ICT01 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	For RTV coating in ICT-1 in 400KV Interconnection In 400KV ICT-1, Interconnection, Conductor of ICT-2 is running over head	2019-08-13	08:00	2019-08-13	18:00	10	157	
352	POWERGRID	POWERGRID	ICT	ICT02 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	For RTV coating in ICT-1 in 400KV Interconnection In 400KV ICT-1, Interconnection, Conductor of ICT-2 is running over head	2019-08-13	08:00	2019-08-13	18:00	10	157	
353	POWERGRID	POWERGRID	ICT	ICT04 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	For GE make CSD Tuning and require 04times swiching of ICT (No load switching)	2019-08-26	08:00	2019-08-26	18:00	10	159	
354	POWERGRID	POWERGRID	ICT	ICT02 ROORKEE (400KV)(POWERGRID)/315	DAILY	AMP OF BAY EQUIPMENT & ICT-II	2019-08-20	09:00	2019-08-20	18:00	9	154	
355	POWERGRID	POWERGRID	ICT	ICT01 JAIPUR South (400KV)(POWERGRID)/500	DAILY	AMP work	2019-08-09	10:30	2019-08-09	17:30	7	152	
356	POWERGRID	POWERGRID	ICT	ICT-3 SIKAR/500	CONTINUOUS	To attend oil leakage from bottom portion of Bell tank of 500 MVA ICT-3 (Make-T&R) at 400 KV Sikar S/S	2019-08-11	07:00	2019-08-26	18:00	371	160	
357	POWERGRID	POWERGRID	ICT	ICT-1, 3X105 MVA, at Agra HVDC/315 MVA	DAILY	AMP & Other Activities (Tan D & Body Prot test) at AGRA	2019-08-05	08:00	2019-08-05	18:00	10	155	

358	POWERGRID	POWERGRID	ICT	ICT01 SITARGANJ (220KV)(POWERGRID)/100	DAILY	Erection of NIFPS system at Sitarganj	2019-07-17	09:00	2019-07-17	18:00	9	157	
359	POWERGRID	POWERGRID	ICT	ICT02 SITARGANJ (220KV)(POWERGRID)/100	DAILY	Erection NIFPS system at Sitarganj	2019-07-19	09:00	2019-07-19	18:00	9	157	
360	POWERGRID	POWERGRID	ICT	ICT-III at Sitarganj/100MVA	DAILY	Providing of canopy on PRD etc at Sitarganj	2019-07-22	09:00	2019-07-22	11:00	2	-	
361	POWERGRID	POWERGRID	ICT	ICT-3 at Fatehabad/315MVA	DAILY	For CSD testing and commissioning & fine tuning of CSD relay.	2019-08-08	10:30	2019-08-08	14:00	3.5	159	
362	POWERGRID	POWERGRID	ICT	ICT01 GURGAON (400KV)(POWERGRID)/315	DAILY	For signal validation in NTAMC in 104 protocol along with its associated 400 kV & 220 kV bays (401 & 206) at Gurgaon	2019-08-05	10:00	2019-08-05	14:00	4	160	
363	POWERGRID	POWERGRID	ICT	ICT02 GURGAON (400KV)(POWERGRID)/315	DAILY	For AMP work of ICT, along with its associated 400 kV & 220 kV bays (405 & 207) at Gurgaon	2019-08-09	09:00	2019-08-09	17:00	8	160	
364	POWERGRID	POWERGRID	ICT	ICT03 GURGAON/500	DAILY	For signal validation in NTAMC in 104 protocol along with its associated 400 kV & 220 kV bays (410 & 210) at Gurgaon	2019-08-15	09:00	2019-08-15	13:00	4	160	
365	POWERGRID	POWERGRID	ICT	ICT-IV GURGAON/500MVA	DAILY	For signal validation in NTAMC in 104 protocol along with its associated 400 kV & 220 kV bays (411 & 211) at Gurgaon	2019-08-15	14:00	2019-08-15	17:00	3	160	
366	POWERGRID	POWERGRID	ICT	ICT02 JALLANDHAR-PG (400KV)(POWERGRID)/315	DAILY	For AMP works.	2019-08-26	09:30	2019-08-26	17:30	8	-	
367	POWERGRID	BBMB	ICT	ICT DEHAR (400KV)(BBMB)/315	DAILY	For taking in the spare unit in place of B-Ph unit to check & rectify the cause of tripping which occurred due to B-ph unit.	2019-08-05	09:30	2019-08-05	17:30	8	159	
368	POWERGRID	POWERGRID	ICT	ICT-3/315	DAILY	For CSD Relay commissioning at Hamirpur GIS.	2019-08-02	10:00	2019-08-02	14:00	4	-	
369	POWERGRID	POWERGRID	ICT	ICT01 KISHENPUR (400KV)(POWERGRID)/315	DAILY	For fixation of Canopies over PRD and OSR.	2019-08-05	09:30	2019-08-05	13:30	4	157	
370	POWERGRID	POWERGRID	ICT	ICT-3 at Kishenpur/315	DAILY	For fixation of Canopies over PRD and OSR.	2019-08-06	09:30	2019-08-06	13:30	4	155	
371	POWERGRID	POWERGRID	ICT	ICT02 KISHENPUR (400KV)(POWERGRID)/315	DAILY	For fixation of Canopies over PRD & OSR and broken BPI.	2019-08-07	09:30	2019-08-07	15:30	6	155	
372	POWERGRID	POWERGRID	ICT	ICT02 MOGA (400KV)(POWERGRID)/250	DAILY	TO DO INSULATION RESISTANCE OF LAs OF 220 KV SIDE OF ICT-2 DUE TO VIOLATION OF THRC LIMITS.	2019-08-28	09:30	2019-08-28	14:30	5	152	
373	POWERGRID	POWERGRID	ICT	765kV, 1500MVA ICT-1 AT BIKANER PG/1500 MVA	DAILY	FOR CT SAMPLING AFTER ONE MONTH OF CHARGING/ CSD Fine Tuning	2019-08-07	09:00	2019-08-07	18:00	9	-	
374	POWERGRID	POWERGRID	ICT	765kV, 1500MVA ICT-2 AT BIKANER PG/1500 MVA	DAILY	FOR CT SAMPLING AFTER ONE MONTH OF CHARGING/ CSD Fine Tuning	2019-08-08	09:00	2019-08-08	18:00	9	-	
375	RRVPN	RRVPN	ICT	ICT-III (KANOVAR)/315 MVA	DAILY	FIRST HALF-YEARLY MAINTENANCE OF BAY & EQUIPMENTS	2019-08-27	09:00	2019-08-27	18:00	9	159	
376	RRVPN	RRVPN	ICT	ICT02 BHILWARA (400KV)(RRVPN)/315	DAILY	Routine maintenane of 400 KV ICT-2 bay WITH 315 MVA TR.-2 (4252A)& ASSOCIATED EQUIPMENTS	2019-08-06	09:00	2019-08-06	17:00	8	153	
377	RRVPN	RRVPN	ICT	ICT01 BIKANER (400KV)(RRVPN)/315	DAILY	Routine Bay Maintenance Work	2019-08-16	10:00	2019-08-16	17:00	7	159	
378	RRVPN	RRVPN	ICT	ICT02 BIKANER (400KV)(RRVPN)/315	DAILY	Routine Bay Maintenance Work	2019-08-22	10:00	2019-08-22	17:00	7	159	
379	RRVPN	RRVPN	ICT	ICT02 JODHPUR (400KV)(RRVPN)/315	DAILY	3rd Quarterly maintenance work	2019-08-29	09:00	2019-08-29	17:00	8	158	
380	RRVPN	RRVPN	ICT	ICT02 MERTA (400KV)(RRVPN)/315	DAILY	II nd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-08-08	10:00	2019-08-08	17:00	7	159	
381	RRVPN	RRVPN	ICT	400/220kV 500MVA ICT-II at 400kV GSS Kankani/500	DAILY	Quarterly maintenance work	2019-08-17	09:00	2019-08-17	18:00	9	-	

382	UPSLDC	UPPTCL	ICT	ICT01 BAREILY-UP (400KV)(UPPTCL)/315		Preventive Maintenance & Testing	2019-08-21	09:00	2019-08-21	17:00	8	157	
383	UPSLDC	UPPTCL	ICT	ICT03 SULTANPUR (400KV)(UPPTCL)/315	DAILY	For routine bay maintenance works	2019-08-03	08:00	2019-08-03	18:00	10	158	
384	UPSLDC	UPPTCL	ICT	ICT01 SULTANPUR (400KV)(UPPTCL)/240	DAILY	For routine bay maintenance works	2019-08-06	08:00	2019-08-06	18:00	10	158	
385	UPSLDC	UPPTCL	ICT	ICT02 SULTANPUR (400KV)(UPPTCL)/240	DAILY	For routine bay maintenance works	2019-08-16	08:00	2019-08-16	18:00	10	158	
386	UPSLDC	UPPTCL	ICT	ICT01 GREATER NOIDA (400KV)(UPPTCL)/315	CONTINUOUS	General maintenance and testing	2019-08-17	09:00	2019-08-17	18:00	9	159	
387	UPSLDC	UPPTCL	ICT	ICT02 GREATER NOIDA (400KV)(UPPTCL)/315	CONTINUOUS	General maintenance and testing	2019-08-21	08:00	2019-08-21	18:00	10	159	
388	UPSLDC	UPPTCL	ICT	500 MVA ICT02 MORADABAD/500 MVA	DAILY	For General maintenance, Checking & tightening of clamps and connectors of complete bay, including transformer bushing clamps and 882 Jack Bus.	2019-08-08	09:00	2019-08-08	17:00	8	-	
389	UPSLDC	UPPTCL	ICT	240 MVA ICT03 MORADABAD/240 MVA	DAILY	For General maintenance, Checking & tightening of clamps and connectors of complete 400 KV Bay and 220 KV bay, including transformer bushing clamps and 883 Jack Bus.	2019-08-13	09:00	2019-08-13	17:00	8	-	
390	UPSLDC	UPPTCL	ICT	500 MVA ICT02 Muradnagar/500 MVA	DAILY	Routine maintenance	2019-08-14	10:00	2019-08-14	16:00	6	-	
391	UPSLDC	UPPTCL	ICT	ICT03 AGRA-UP (400KV)(UPPTCL)/315	CONTINUOUS	For replacement of defective air cell balloon of conservator, during s/d 500 MVA I & 500 MVA II T/F will remain in service. No supply loss	2019-08-09	08:00	2019-08-10	18:00	34	159	
392	UPSLDC	UPPTCL	ICT	ICT-II MATHURA/315	DAILY	Annual Testing and Routine Maintenance at 400 KV S/S Manth	2019-08-28	08:00	2019-08-29	19:00	22	156	
393	UPSLDC	UPPTCL	ICT	ICT-II Agra South/200 MVA	DAILY	Annual testing and routine maintenance at 400 KV S/S Agra South	2019-08-02	10:00	2019-08-02	19:00	9	156	
394	UPSLDC	UPPTCL	ICT	ICT III AGRA SOUTH/200 MVA	DAILY	annual testing and routine maintenance at 400 kv s/s agra south	2019-08-04	10:00	2019-08-04	19:00	9	157	
395	UPSLDC	UPPTCL	ICT	ICT-2 Orai/315 MVA	CONTINUOUS	For routine maintenance and testing	2019-08-19	09:00	2019-08-19	19:00	10	154	
396	UPSLDC	UPPTCL	ICT	ICT03 SARNATH (400KV)(UPPTCL)/315	CONTINUOUS	complete Overhauling and Tightening of Isolators	2019-08-20	08:00	2019-08-21	18:00	34	155	
397	UPSLDC	UPPTCL	ICT	ICT01 SARNATH (400KV)(UPPTCL)/315	CONTINUOUS	Replacement of old and outlived ABB make ABCB Breaker	2019-08-04	08:00	2019-08-16	18:00	298	155	
398	UPSLDC	UPPTCL	ICT	ICT02 MAU (400KV)(UPPTCL)/200	DAILY	For Tightening of bay, testing of panel and maintenance work	2019-08-08	10:00	2019-08-08	17:00	7	155	
399	UPSLDC	UPPTCL	ICT	ICT III MAU/200	DAILY	For Tightening of bay, testing of panel and maintenance work	2019-08-09	10:00	2019-08-09	17:00	7	159	
400	UPSLDC	UPPTCL	ICT	ICT-1 Nehtaur/200 MVA	DAILY	Annual Maintenance of ICT	2019-08-08	09:00	2019-08-08	17:00	8	157	
401	UPSLDC	UPPTCL	ICT	1500 MVA ICT-2 at Hapur S/s/1500 MVA	DAILY	For annual maintenance of one of the single phase 500MVA 1-phase of 3X500MVA ICT-2	2019-08-19	09:00	2019-08-20	10:00	2	-	
402	UPSLDC	UPPTCL	ICT	400/220 kV ICT-1 Hapur/500 MVA	DAILY	Annual Maintenance of ICT	2019-08-22	09:00	2019-08-22	18:00	9	150	
403	UPSLDC	UPPTCL	ICT	315MVA ICT-2 at Dasna/315MVA	CONTINUOUS	For replacement of defective CB pole connected on IV side of ICT	2019-08-12	09:00	2019-08-13	11:00	26	-	
404	UPSLDC	UPPTCL	ICT	ICT-II Indrapuram/500 MVA	CONTINUOUS	For replacement of defective CB pole connected on IV side of ICT	2019-08-19	09:00	2019-08-20	11:00	26	159	
405	UPSLDC	UPPTCL	ICT	ICT-II Nehtaur/200 MVA	DAILY	Annual Maintenance of ICT	2019-08-09	09:00	2019-08-09	17:00	8	157	

406	UPSLDC	UPPTCL	ICT	ICT MAINPURI-UP (765KV)(UPPTCL)/1000	DAILY	ICT and Bay equipment maintmence work	2019-08-26	08:00	2019-08-27	16:00	16	160
407	POWERGRID	POWERGRID	REACTOR	REACTOR BAREILY-PG (765 KV)/240.00	DAILY	For AMP at Bareilly	2019-08-10	09:00	2019-08-10	18:00	9	146
408	POWERGRID	POWERGRID	REACTOR	LINE REACTOR (S) AT AGRA IN AGRA-FATEHPUR-II LINE/330.00	DAILY	For LR testing and VFTD of HV bushings at Agra	2019-08-01	09:00	2019-08-01	18:00	9	158
409	POWERGRID	POWERGRID	REACTOR	REACTOR (S) BHIWADI-PG (400KV)/50.00	DAILY	AMP work	2019-08-01	10:00	2019-08-01	18:00	8	156
410	POWERGRID	POWERGRID	REACTOR	50MVAR S/R KANKROLI LINE at BHINML/400.00	DAILY	Rectification of problem related to Vizimax Make Current Switching device (CSD) installed for Line Reactor.	2019-08-13	08:00	2019-08-13	18:00	10	159
411	POWERGRID	POWERGRID	REACTOR	50MVAR Agra-1 line/Rreactor at Jaipur(S)/50.00	DAILY	AMP work	2019-08-05	10:00	2019-08-05	17:00	7	-
412	POWERGRID	POWERGRID	REACTOR	50MVAR Agra-2 line/Rreactor at Jaipur(S)/50.00	DAILY	AMP Work	2019-08-07	10:00	2019-08-07	17:00	7	-
413	POWERGRID	POWERGRID	REACTOR	Line Reactor-I in Ballia-I line at Sohawal/50.00	CONTINUOUS	Construction activity: For construction of CB Foundation to make LR to Switchable LR and Commissioning of CB etc towards this at SOHAWAL	2019-08-10	09:00	2019-09-06	18:00	657	-
414	POWERGRID	POWERGRID	REACTOR	765KV, 330MVAR BUS REACTOR AT BIKANER/330.00	DAILY	FOR CT SAMPLING AFTER ONE MONTH OF CHARGING/ CSD Fine Tuning	2019-08-10	09:00	2019-08-10	18:00	9	-
415	POWERGRID	POWERGRID	REACTOR	765KV 330MVAR L/R AJMER-1 LINE AT BIKANER/330.00	DAILY	CSD Fine Tuning	2019-08-11	09:00	2019-08-11	18:00	9	-
416	POWERGRID	POWERGRID	REACTOR	765KV 330MVAR L/R AJMER-2 LINE AT BIKANER/330.00	DAILY	CSD Fine Tuning	2019-08-12	09:00	2019-08-12	18:00	9	-
417	POWERGRID	POWERGRID	REACTOR	400kv 125 MVAR B/R AT BIKANER/125.00	DAILY	FOR CT SAMPLING AFTER ONE MONTH OF CHARGING/ CSD Fine Tuning	2019-08-05	09:30	2019-08-05	18:30	9	-
418	RRVPN	RRVPN	REACTOR	Reactor Bank 1 ANTA(765KV)/240.00	DAILY	FOR 3rd Quarter maintenance	2019-08-28	09:00	2019-08-28	17:00	8	159
419	RRVPN	RRVPN	REACTOR	SHUNT REACTOR BHILWARA (400KV)/50.00	DAILY	Routine maintenane of 400 KV CHHABRA LINE & BAY WITH REACTOR (4352A)& ASSOCIATED EQUIPMENTS	2019-08-07	09:00	2019-08-07	17:00	8	159
420	RRVPN	RRVPN	REACTOR	Shunt Reactor (line reactor for Rajwest 2 Bay)/50.00	DAILY	3rd Quarterly maintenance work	2019-08-22	09:00	2019-08-22	17:00	8	151
421	RRVPN	RRVPN	REACTOR	400kV reactor of 400kV Jodhpur-Kankani-II at 400kV GSS Jodhpur/50.00	DAILY	3rd Quarterly maintenance work	2019-08-09	09:00	2019-08-09	17:00	8	-
422	SJVNL	SJVNL	REACTOR	REACTOR RAMPUR HEP (400KV)/80.00	DAILY	Minor leakage & preventive maintenance	2019-07-26	09:30	2019-07-26	17:30	8	153
423	UPSLDC	UPPTCL	REACTOR	REACTOR UNNAO (400KV)/63.00	DAILY	General Maintenance of 63MVAR Bus Reactor at 400 KV Sub-Station Unnao	2019-08-29	08:00	2019-08-29	18:00	10	152
424	UPSLDC	UPPTCL	REACTOR	Reactor Agra South/80.00	DAILY	annual testing and routine maintenance at 400 kv s/s agra south	2019-08-05	10:00	2019-08-05	19:00	9	157
425	UPSLDC	UPPTCL	REACTOR	REACTOR GREATER NOIDA(765 KV)/240.00	CONTINUOUS	Annual Maintenance of Bus reactor	2019-08-02	09:00	2019-08-03	07:00	22	-
426	UPSLDC	UPPTCL	REACTOR	REACTOR SIKANDRABAD (400KV)/125.00	DAILY	Annual Maintenance of Bus reactor	2019-08-06	09:00	2019-08-06	17:00	8	146
427	UPSLDC	UPPTCL	REACTOR	REACTOR MAINPURI-UP (765KV)/330.00	DAILY	Bus reactor and bay equipment maintnence work	2019-08-23	08:00	2019-08-24	16:00	16	160
428	POWERGRID	POWERGRID	SVC	SVC at Ludhiana	DAILY	AMP and tightening works to avoid Hot Spots.	2019-08-21	09:30	2019-08-21	17:00	7.5	151