

Sr No	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Rpc Remarks
1	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	14-Nov-2019	09:00	14-Nov-2019	17:00		
2	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	PSTCL	D	For routine testing and general maintenance	16-Nov-2019	10:00	16-Nov-2019	16:00		
3	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	PSTCL	D	Cleaning of Disc Insulator, Tightning of Jumper, Hardware Fitting	25-Nov-2019	10:00	27-Nov-2019	16:00		
4	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 160 to 173	29-Nov-2019	10:00	30-Nov-2019	16:00		
5	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1	PSTCL	D	Pre Winter Maintenance schedule for disc cleaning	11-Nov-2019	10:00	15-Nov-2019	16:00		
6	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1	PSTCL	D	For routine testing and general maintenance	13-Nov-2019	10:00	13-Nov-2019	16:00		
7	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Complete testing & maintenance of electrical equipments (CT,CVT,IVT,LA,Isolator & breaker) of 220 kV switchyard before snow season.	12-Nov-2019	09:00	22-Nov-2019	18:00		
8	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Complete testing & maintenance of electrical equipments (CT,CVT,IVT,LA,Isolator & breaker) of 220 kV switchyard before snow season.	12-Nov-2019	09:00	22-Nov-2019	18:00		
9	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID	C	FOR MAINTENANCE OF LINE AND BAY, REPLACEMENT OF EARTHWIRE & TREE CUTTING WORK	16-Nov-2019	09:00	21-Nov-2019	18:00		
10	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID	D	FOR MAINTENANCE OF LINE AND TREE CUTTING WORK	15-Nov-2019	09:00	15-Nov-2019	18:00		
11	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	C	200kv breaker replacement	04-Nov-2019	09:00	14-Nov-2019	18:00		
12	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	C	220 kv breaker replacement	04-Nov-2019	09:00	14-Nov-2019	18:00		
13	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	MAINTENANCE WORK	14-Nov-2019	09:30	14-Nov-2019	15:30		
14	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	C	For breaker replacement	15-Nov-2019	09:00	26-Nov-2019	18:00		
15	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	annual bay maintenance	03-Dec-2019	09:00	05-Dec-2019	18:00		
16	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGRID	C	annual bay maintenance	09-Dec-2019	09:00	11-Dec-2019	18:00		
17	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MURADNAGAR_2(UP) (UP) CKT-1	UPPTCL	C	Height raise of tower no 196 due to low ground clearance	13-Nov-2019	08:00	17-Nov-2019	17:00		
18	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Yearly Maintenance	16-Nov-2019	08:00	16-Nov-2019	18:00		
19	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Yearly Maintenance	18-Nov-2019	08:00	18-Nov-2019	18:00		
20	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	C	Erection/shifting of Tower No. 540-541 by NHAI on Express Highway & Yearly mtc.	01-Nov-2019	08:00	15-Nov-2019	17:00		
21	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	BBMB	D	Yearly mtc.	14-Nov-2019	08:00	14-Nov-2019	17:00		

22	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	yearly mtc	05-Dec-2019	08:00	05-Dec-2019	17:00		
23	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	PSTCL	D	Mtc. of S/ stn.equip	21-Nov-2019	08:00	21-Nov-2019	17:00		
24	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	mtc. of transmission line and S/stn equipment	26-Nov-2019	08:00	27-Nov-2019	17:00		
25	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	MAINTENANCE WORK	21-Nov-2019	09:30	21-Nov-2019	15:30		
26	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	MAINTENANCE WORK	22-Nov-2019	09:30	22-Nov-2019	15:30		
27	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	C	Replacement of 220 KV R,Y,B phase old circuit breaker and CTs with new circuit breaker and CTs	18-Nov-2019	08:00	23-Nov-2019	17:00		
28	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	yearly mtc of sub station equipment	04-Nov-2019	08:00	05-Nov-2019	17:00		
29	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PS) (BBMB) CKT-1	BBMB	D	Mtc. of Transmission Line	13-Nov-2019	08:00	14-Nov-2019	18:00		
30	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Yearly mtc.	11-Nov-2019	08:00	11-Nov-2019	17:00		
31	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Yearly mtc.	14-Nov-2019	08:00	14-Nov-2019	17:00		
32	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	Yearly mtc.	06-Nov-2019	08:00	06-Nov-2019	17:00		
33	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	MAINTENANCE WORK	06-Nov-2019	09:00	06-Nov-2019	17:00		
34	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	MAINTENANCE WORK	07-Nov-2019	09:00	07-Nov-2019	17:00		
35	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	Yearly mtc.	08-Nov-2019	08:00	08-Nov-2019	17:00		
36	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (BBMB) CKT-1	BBMB	D	Yearly mtc.	18-Nov-2019	08:00	18-Nov-2019	17:00		
37	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-1	BBMB	D	Yearly Maintenance	13-Nov-2019	08:00	14-Nov-2019	18:00		
38	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2	BBMB	D	Yearly Maintenance	15-Nov-2019	08:00	15-Nov-2019	18:00		
39	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	C	Erection/Shifting of T. No. 540-541 by NHAI, conductor sagging, jumpering	01-Nov-2019	08:00	15-Nov-2019	18:00		
40	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	Main-1 Distance relay Replacement work at lucknow Substation	01-Nov-2019	09:00	01-Nov-2019	18:00		
41	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	FOR AMP WORKS	01-Nov-2019	09:00	01-Nov-2019	17:00	FOR AMP WORKS	
42	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	FOR AMP WORKS	02-Nov-2019	09:00	02-Nov-2019	17:00	FOR AMP WORKS	
43	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Replacement of damaged Y-Phase bus to bus Isolator conductor, Red hot T-clamp and other routine maintenance work of bay at Kangoo S/ Stn. end of HPSEBL.	14-Nov-2019	09:00	14-Nov-2019	17:00		
44	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Yearly Maintenance	25-Nov-2019	08:00	26-Nov-2019	18:00		
45	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly maintenance	06-Nov-2019	08:00	06-Nov-2019	18:00		

46	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	For replacement of outlived 220kV line isolator under PSDF.	11-Nov-2019	06:00	11-Nov-2019	18:00	Load shall be managed by DTL.
47	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	For replacement of outlived 220kV line isolator under PSDF.	12-Nov-2019	06:00	12-Nov-2019	18:00	Load shall be managed by DTL.
48	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly Maintenance	13-Nov-2019	08:00	13-Nov-2019	18:00	
49	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWERGRID	D	To take the 25 MVAR Line Reactor out of service for Dry Out of the reactor at Dhauliganga Substation	01-Nov-2019	10:00	01-Nov-2019	11:00	
50	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWERGRID	D	For Insulator replacement from Porcelain to Polymer	07-Nov-2019	08:00	09-Nov-2019	18:00	
51	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWERGRID	D	To take the Reactor in service after Reactor Dry Out at Dhauliganga S/S	15-Nov-2019	10:00	15-Nov-2019	11:00	
52	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Yearly Maintenance	02-Dec-2019	08:00	02-Dec-2019	18:00	
53	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Yearly Maintenance	19-Nov-2019	08:00	19-Nov-2019	18:00	
54	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Yearly mtc. of the substation equipment	20-Nov-2019	08:00	20-Nov-2019	17:00	
55	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Pre-winter/Yearly Mtc. of Line & allied S/Stn. Equipment	06-Nov-2019	08:00	07-Nov-2019	17:00	
56	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Yearly mtc. of the substation equipment.	08-Nov-2019	08:00	09-Nov-2019	18:00	
57	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	yearly mtc of sub station equipment	14-Nov-2019	08:00	15-Nov-2019	17:00	
58	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	C	mtc. of substation equipment and line	07-Dec-2019	08:00	07-Dec-2019	17:00	
59	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWERGRID	D	For wave trap maintenance	21-Nov-2019	11:00	21-Nov-2019	15:00	
60	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWERGRID	D	For wave trap maintenance	22-Nov-2019	11:00	22-Nov-2019	15:00	
61	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	To check A/R operation and scheme	19-Nov-2019	11:00	19-Nov-2019	15:00	
62	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	To check A/R operation and scheme	20-Nov-2019	11:00	20-Nov-2019	15:00	
63	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	MAINTENANCE WORK	21-Nov-2019	08:00	22-Nov-2019	19:00	
64	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	Yearly mtc.	25-Nov-2019	08:00	25-Nov-2019	17:00	
65	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	yearly mtc	22-Nov-2019	08:00	22-Nov-2019	17:00	
66	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Yearly mtc.	21-Nov-2019	08:00	21-Nov-2019	17:00	
67	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	Yearly mtc.	11-Nov-2019	08:00	12-Nov-2019	17:00	
68	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	Cleaning of disc insulators	02-Dec-2019	08:00	03-Dec-2019	17:00	
69	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Yearly mtc.	14-Nov-2019	08:00	15-Nov-2019	17:00	
70	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Cleaning of disc insulator	05-Dec-2019	08:00	06-Dec-2019	17:00	

71	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	Pre-winter/Yearly Mtc. of Line & allied S/Stn. Equipment	14-Nov-2019	08:00	15-Nov-2019	17:00		
72	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1	RRVPNL	D	AMP WORK OF LINE EQUIPMENTS	18-Nov-2019	10:00	18-Nov-2019	18:00		
73	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1	RRVPNL	D	AMP WORK OF LINE EQUIPMENTS	20-Nov-2019	10:00	20-Nov-2019	18:00		
74	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-2	BBMB	D	Yearly mtc. of the substation equipment	07-Nov-2019	08:00	07-Nov-2019	17:00		
75	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	C	Replacement of Breaker at Jamalpur	13-Nov-2019	08:00	17-Nov-2019	18:00		
76	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Mtc. of Sub Station Equipment	11-Nov-2019	08:00	11-Nov-2019	18:00		
77	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	mtc. of substation equipment and line	05-Nov-2019	08:00	05-Nov-2019	17:00		
78	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Yearly mtc. of the substation equipment & Line..	06-Nov-2019	08:00	06-Nov-2019	17:00		
79	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	C	Replacement of Breaker at Jamalpur	04-Nov-2019	08:00	08-Nov-2019	18:00		
80	salal_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	Replacement of SEM.	25-Nov-2019	10:00	25-Nov-2019	14:00		
81	salal_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	C	Replacement of old 220KV Circuit Breaker of Transmission line	04-Nov-2019	08:00	09-Nov-2019	18:00	Installed Circuit Breaker obsoleted	
82	salal_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	Replacement of SEM.	25-Nov-2019	14:00	25-Nov-2019	18:00		
83	salal_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	D	Replacement of SEM.	26-Nov-2019	10:00	26-Nov-2019	14:00		
84	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	MAINTENANCE WORK	14-Nov-2019	09:30	14-Nov-2019	15:30		
85	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KATALAB (UP) (PG) CKT-1	POWERGRID	D	Main-1 Distance relay Replacement work at lucknow Substation	31-Oct-2019	09:00	31-Oct-2019	18:00		
86	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	C	Existing Zebra conductor to be replaced by HTLS conductor.	06-Nov-2019	09:30	15-Dec-2019	16:00	Load shall be managed by Mandola-2 and Wazirabad ckt- 1 & 2.	
87	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	For replacement of outlived 220kV line isolator under PSDF.	07-Nov-2019	06:00	07-Nov-2019	18:00	Load shall be managed by DTL.	
88	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	For replacement of outlived 220kV line isolator under PSDF.	08-Nov-2019	06:00	08-Nov-2019	18:00	Load shall be managed by DTL.	
89	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	General maintenance, Jumper tightening and Tree Cutting	02-Nov-2019	10:00	02-Nov-2019	17:00	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 01 to 10 and S/s Gantry at Nalagarh	
90	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 160 to 173	23-Nov-2019	10:00	23-Nov-2019	17:00		

91	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-2	PSTCL	D	For general maintenance and routine testing	07-Nov-2019	10:00	07-Nov-2019	17:00	Tightening of nut bolts of jumpers, dampers, suspension clamps and cleaning of Disc insulators of Tower No 01 to 10 and S/s Gantry at Nalagarh	
92	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-2	PSTCL	D	Pre Winter Maintenance schedule for disc cleaning	26-Nov-2019	10:00	26-Nov-2019	17:00		
93	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	Replacement of damaged Polymer and Jumper tightening.	07-Nov-2019	09:00	08-Nov-2019	17:00		
94	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	For replacement of outlived 220kV line isolator under PSDF.	04-Nov-2019	06:00	04-Nov-2019	18:00	Load shall be managed by DTL.	
95	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	For replacement of outlived 220kV line isolator under PSDF.	05-Nov-2019	06:00	05-Nov-2019	18:00	Load shall be managed by DTL.	
96	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	For replacement of outlived 220kV line isolator under PSDF.	06-Nov-2019	06:00	06-Nov-2019	18:00	Load shall be managed by DTL.	
97	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWERGRID	D	For Insulator replacement from Porcelain to Polymer	04-Nov-2019	08:00	06-Nov-2019	18:00		
98	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P) (BBMB) CKT-1	BBMB	D	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	21-Nov-2019	09:00	21-Nov-2019	17:00		
99	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P) (BBMB) CKT-2	BBMB	D	Yearly mtc. of the Line..	15-Nov-2019	08:00	15-Nov-2019	17:00		
100	rappb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (PG) CKT-2	POWERGRID	C	All Three CTs are to be replaced with new ones	24-Oct-2019	09:00	25-Oct-2019	19:00		
101	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	For AMP and CVT replacement at Jammu.	06-Nov-2019	09:00	06-Nov-2019	18:00		
102	salal_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	C	Replacement of old 220KV Circuit Breaker of Transmission line	11-Nov-2019	08:00	16-Nov-2019	18:00	Installed Circuit Breaker obsoleted	
103	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	For AMP and CVT replacement at Jammu.	07-Nov-2019	09:00	07-Nov-2019	18:00		
104	salal_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	C	Replacement of old 220KV Circuit Breaker of Transmission line	18-Nov-2019	08:00	23-Nov-2019	18:00	Installed Circuit Breaker obsoleted	
105	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	FOR AMP WORK	20-Nov-2019	09:00	20-Nov-2019	18:00		
106	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P)S)-DASUYA(P) (PG) CKT-1	POWERGRID	C	For Retrofitting the Circuit Breaker at Sarna.	18-Nov-2019	10:00	30-Nov-2019	18:00		
107	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	MAINTENANCE WORK	15-Nov-2019	09:30	15-Nov-2019	15:30		
108	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	AMP work and line maintenance at Sitarganj Substation	24-Oct-2019	09:00	26-Oct-2019	18:00		
109	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	Tightning of Jumper of Diversion Portion	14-Nov-2019	08:00	15-Nov-2019	18:00		
110	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	AMP work and line maintenance at Sitarganj Substation	29-Oct-2019	09:00	31-Oct-2019	18:00		
111	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	AMP work and line maintenance at Sitarganj Substation	01-Nov-2019	09:00	03-Nov-2019	18:00		
112	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWERGRID	D	Jumper Tightening & Corridor clearance	08-Nov-2019	08:00	09-Nov-2019	18:00		
113	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-1	UPPTCL	C	Bay equipments annual maint and testing	07-Nov-2019	08:00	08-Nov-2019	18:00		

114	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	Jumper Tightening & Corridor clearance	06-Nov-2019	08:00	07-Nov-2019	18:00		
115	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	For Replacement of damage polymer, jumper & maintenance work	03-Nov-2019	09:00	06-Nov-2019	18:00		
116	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID,U PPTCL	D	Regular Maintenance of line, jumper nut bolt tightening	12-Nov-2019	09:00	14-Nov-2019	17:00		
117	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID,U PPTCL	D	For Replacement of damage polymer, jumper & maintenance work	19-Nov-2019	09:00	22-Nov-2019	18:00		
118	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-2	UPPTCL	D	Regular Maintenance of line, jumper nut bolt tightening	07-Nov-2019	09:00	09-Nov-2019	17:00		
119	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Nov-2019	08:00	30-Nov-2019	18:00		
120	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Nov-2019	08:00	30-Nov-2019	18:00		
121	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWERGRID	D	POLYMER INSULATOR REPLACEMENT WORK IN THE LINE	01-Nov-2019	08:00	10-Nov-2019	18:00		
122	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWERGRID	D	POLYMER INSULATOR REPLACEMENT WORK IN THE LINE	11-Nov-2019	08:00	20-Nov-2019	18:00		
123	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	21-Nov-2019	08:00	22-Nov-2019	18:00		
124	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	23-Nov-2019	08:00	24-Nov-2019	18:00		
125	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	MAINTENANCE WORK	25-Nov-2019	09:00	25-Nov-2019	18:00		
126	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	MAINTENANCE WORK	14-Nov-2019	10:00	14-Nov-2019	18:00		
127	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	STRINGING WORK OF 2ND PEAK EARTH WIRE FROM LOCATION 6/0 TO 6/8 OF CROSSING RAMGARH-AKAL LINE	04-Nov-2019	12:00	04-Nov-2019	16:00		
128	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Disc Cleaning, Jumper Tightning, Lopping and Chopping of Trees and other Maintenance work.	10-Nov-2019	08:00	25-Nov-2019	18:00		
129	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERGRID	D	For jumper opening work for Isolator(40189A) replacement at Kanpur Substation.	01-Nov-2019	10:00	01-Nov-2019	14:00		
130	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERGRID	D	For Jumper connection work of Isolator (40189A) at Kanpur Substation.	06-Nov-2019	10:00	06-Nov-2019	14:00		
131	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Replacement of insulators at Road/Rail/River/Power Line Crossings and Relay Retrofitting (ER)	05-Nov-2019	09:00	10-Nov-2019	18:00		
132	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	A/R in non Auto mode, for the installation of OPGW in place of earth wire.	01-Nov-2019	07:30	30-Nov-2019	19:30	A/R In Non Auto Mode Line will be in service	
133	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	Oil Leakage rectification work in LR-1	21-Nov-2019	08:00	21-Nov-2019	12:00		
134	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	A/R in non Auto mode, for the installation of OPGW in place of earth wire.	01-Nov-2019	07:30	30-Nov-2019	19:30	A/R In Non Auto Mode Line will be in service	

135	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Tightening/checking of jumpers and cleaning of disc insulators in polluted area	20-Nov-2019	10:00	20-Nov-2019	17:00		
136	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Maintenance work of line & jumper tightening	27-Nov-2019	10:00	27-Nov-2019	17:00		
137	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Tightening/checking of jumpers and cleaning of disc insulators in polluted area	13-Nov-2019	10:00	13-Nov-2019	17:00		
138	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Maintenance work of line & jumper tightening	29-Nov-2019	10:00	29-Nov-2019	17:00		
139	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	For replacement of Disc Insulators with Polymer insulators. Shut Down will be taken on alternate days of the month. On the day of SD 400 kv Hamirpur - Jalandhar shall have to be put in Non-Auto Reclose Mode.	01-Nov-2019	09:00	30-Nov-2019	17:30		Shut Down will be taken on alternate days of the month. On the day of SD 400 kv Hamirpur - Jalandhar shall have to be put in Non- Auto Reclose Mode.
140	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	For Disc Cleaning work	06-Nov-2019	08:00	09-Nov-2019	18:00		
141	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For Disc Cleaning work	02-Nov-2019	08:00	05-Nov-2019	18:00		
142	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	C	Diversion of 400 KV Obra-Anpara L-2 Line for the proposed coal handling area of obra-C	10-Nov-2019	08:00	22-Nov-2019	18:00		
143	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	Diversion of 400 KV Anpara-Sarnath L-3 Line for the proposed DFFCC Corridor.	21-Nov-2019	08:00	30-Nov-2019	18:00		
144	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-INDIRAPURAM (UP) CKT-1	UPPTCL	C	For the tower parts replenishment and tightening of jumper & Hardware fittings	14-Nov-2019	08:00	14-Nov-2019	18:00		
145	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	D	General Maintenance /Relay Retrofitting	27-Nov-2019	09:00	27-Nov-2019	17:00		
146	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	11-Nov-2019	08:00	13-Nov-2019	18:00		
147	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWERGRID	D	Porcelain Insulator Replacement by Polymer Insulator in 400kV Switchyard at Saharanpur	20-Nov-2019	07:00	21-Nov-2019	19:00		along with BUS-II and bay 406
148	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	17-Nov-2019	08:00	17-Nov-2019	18:00		
149	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	21-Nov-2019	08:00	22-Nov-2019	18:00		
150	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2	POWERGRID	D	For Pre-winter maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	23-Nov-2019	08:00	24-Nov-2019	18:00		
151	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	TWFL (TRAVELLING WAVE FAULT LOCATOR)) TESTING (ER)	27-Nov-2019	10:00	27-Nov-2019	14:00		
152	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	TWFL TESTING , RELAY DISPLAY REPLACEMENT AND Replacement of flashed insulator (ER)	28-Nov-2019	08:00	28-Nov-2019	18:00		
153	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER INSULATOR(ER)	05-Nov-2019	09:00	05-Nov-2019	18:00		
154	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER INSULATOR(ER)	07-Nov-2019	09:00	07-Nov-2019	18:00		

155	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWERGRID	D	REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER INSULATOR(ER)	08-Nov-2019	09:00	08-Nov-2019	18:00		
156	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	POWERGRID	D	REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER INSULATOR(ER)	09-Nov-2019	09:00	09-Nov-2019	18:00		
157	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWERGRID	D	For General Maintenance and tightening of pipes at 400kV loop out	20-Nov-2019	10:00	20-Nov-2019	16:00		
158	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID,DTL	D	For Annual Maintenance as per PMS Schedule.	13-Nov-2019	08:00	14-Nov-2019	17:30	Load will be shared through Tughlkabad - Ballabgarh Ckt-2 and Jhatikra Ckt-1&2.	
159	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID,DTL	D	For Annual Maintenance as per PMS Schedule.	15-Nov-2019	08:00	16-Nov-2019	17:30	Load will be shared through Tughlkabad - Ballabgarh Ckt-1 and Jhatikra Ckt-1&2	
160	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	POWERGRID	D	Overhead Stringing of 400 KV D/C Kadarpur - Sohna Transmission Line	10-Nov-2019	07:00	11-Nov-2019	18:00		
161	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID,DTL	D	For Annual Maintenance as per PMS Schedule.	25-Nov-2019	08:00	29-Nov-2019	17:30	Load will be shared through Tughlkabad Ckt-1 and Jhatikra Ckt-1&2	
162	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MEERUT(PG) (PL) CKT-1	POWERLINK	D	For Pre-winter maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	24-Oct-2019	10:00	24-Oct-2019	16:00		
163	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MEERUT(PG) (PL) CKT-1	POWERLINK	D	For Insulator replacement from Porclein to Polymer	02-Nov-2019	09:00	02-Nov-2019	18:00		
164	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MEERUT(PG) (PL) CKT-1	POWERLINK	C	Diversion work for 400 KV Mandola-Meerut Line due to DFCC Project	11-Nov-2019	08:00	14-Nov-2019	08:00	shutdown required	
165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MEERUT(PG) (PL) CKT-2	POWERLINK	D	for Insulator replacement from Porclein to Polymer	03-Nov-2019	09:00	03-Nov-2019	18:00		
166	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MEERUT(PG) (PL) CKT-2	POWERLINK	C	Diversion work for 400 KV Bareilly-Meerut Line due to DFCC Project	15-Nov-2019	08:00	19-Nov-2019	18:00	shutdown required	
167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	General Maintenance of Bay and FSC Switch yard at 400 KV Sub-Station Unnao	15-Nov-2019	09:00	15-Nov-2019	17:00		
168	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	MAINTENANCE WORK	15-Nov-2019	06:00	15-Nov-2019	18:00		
169	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (JSW) CKT-1	JSW	C	Retrofitting/ Replacement of Main-I Distance protection (MiCOM P442) with latest DPR D-60.	22-Nov-2019	10:00	24-Nov-2019	17:00	Feeder II will be available for evacuation of Power during Shut down on Feeder I.	
170	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (JSW) CKT-1	JSW	D	Replacement of Energy Meters	25-Nov-2019	10:00	25-Nov-2019	12:00	Feeder II will be available for evacuation of power during Shut Down on Feeder-I	
171	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (JSW) CKT-2	JSW	C	Retrofitting/ Replacement of old and obsolete Distance protection relays with latest D60 Relay (Main II DPR of Feeder2)	18-Nov-2019	10:00	21-Nov-2019	17:00	Feeder I will be available for evacuation of Power during Shut down on Feeder II	
172	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (JSW) CKT-2	JSW	D	Replacement of existing Energy Meters with New one.	25-Nov-2019	12:00	25-Nov-2019	14:00	Feeder-I will be available for evacuation of power during Shut down on Feeder-II	

173	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	01-Nov-2019	08:00	01-Nov-2019	18:00		
174	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	12-Nov-2019	08:00	12-Nov-2019	18:00		
175	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	13-Nov-2019	08:00	14-Nov-2019	18:00		
176	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	D	For Pre-winter maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	15-Nov-2019	08:00	16-Nov-2019	18:00		
177	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	16-Nov-2019	08:00	16-Nov-2019	18:00		
178	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	13-Nov-2019	08:00	15-Nov-2019	18:00		
179	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Cap & Tan Delta Testing of CVT & CT , Bay Maintenance as per PMS sechedule of DTL.	22-Nov-2019	10:00	22-Nov-2019	13:00	Load shall be managed by Mundka-Bawana ckt-2.	
180	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Cap & Tan Delta Testing of CVT & CT , Bay Maintenance as per PMS sechedule of DTL.	22-Nov-2019	14:00	22-Nov-2019	17:00	Load shall be managed by Mundka-Bawana ckt-1.	
181	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	MAINTENANCE WORK OF BAY & EQUIPMENTS	13-Nov-2019	16:00	13-Nov-2019	21:00		
182	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	MAINTENANCE WORK OF BAY & EQUIPMENTS	15-Nov-2019	16:00	15-Nov-2019	21:00		
183	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	MAINTENANCE WORK	11-Nov-2019	16:00	11-Nov-2019	21:00		
184	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	MAINTENANCE WORK	08-Nov-2019	16:00	08-Nov-2019	21:00		
185	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	MAINTENANCE WORK OF BAY & EQUIPMENTS	18-Nov-2019	16:00	18-Nov-2019	21:00	LINE IS NOT COMMISSIONED YET	
186	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	MAINTENANCE WORK OF BAY & EQUIPMENTS	20-Nov-2019	16:00	20-Nov-2019	21:00	LINE IS NOT COMMISSIONED YET	
187	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	Overhead Stringing of 400 KV D/C Kadarpur - Sohna Transmission Line	10-Nov-2019	07:00	11-Nov-2019	18:00		
188	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1	BBMB	D	Cleaning of disc insulator	05-Dec-2019	08:00	06-Dec-2019	17:00		
189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	19-Nov-2019	08:00	19-Nov-2019	18:00		
190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	18-Nov-2019	08:00	18-Nov-2019	18:00		
191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	20-Nov-2019	08:00	20-Nov-2019	18:00		
192	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWERGRID,RRVPNL	D	MAINTENANCE WORK	04-Nov-2019	16:00	04-Nov-2019	21:00		
193	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	MAINTENANCE WORK	06-Nov-2019	16:00	06-Nov-2019	21:00		

194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	FOR AMP WORK	05-Nov-2019	08:00	05-Nov-2019	18:00		
195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	FOR AMP WORK	07-Nov-2019	08:00	07-Nov-2019	18:00		
196	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	For removal of aviation globes for installation of OPGW under ULDC scheme	04-Nov-2019	09:00	07-Nov-2019	18:00		
197	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	For removal of aviation globes for installation of OPGW under ULDC scheme	04-Nov-2019	09:00	07-Nov-2019	18:00		
198	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWERGRID	D	FOR AMP WORK	15-Nov-2019	09:00	15-Nov-2019	18:00		
199	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	Insulator cleaning and AMP	13-Nov-2019	10:00	13-Nov-2019	14:00		
200	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	Insulator cleaning and AMP	14-Nov-2019	10:00	14-Nov-2019	14:00		
201	dadri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1	NTPC	D	Tree trimming work	12-Nov-2019	09:00	12-Nov-2019	18:00		
202	dadri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2	NTPC	D	Tree trimming work	14-Nov-2019	09:00	14-Nov-2019	18:00		
203	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	Insulator cleaning and AMP	15-Nov-2019	10:00	15-Nov-2019	16:00		
204	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	Insulator cleaning and AMP	16-Nov-2019	10:00	16-Nov-2019	16:00		
205	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (BB) CKT-1	BBMB	C	Yearly Mtc. and for erection of new tower No. 331 , 332 by NHAI	04-Nov-2019	08:00	15-Nov-2019	17:00		
206	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1	BBMB	D	Yearly mtc.	21-Nov-2019	08:00	22-Nov-2019	17:00		
207	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For Pre-winter mtc	06-Nov-2019	10:00	06-Nov-2019	17:00		
208	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	Pre-winter mtc	08-Nov-2019	10:00	08-Nov-2019	17:00		
209	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	D	For AMP & Tightening Work of Line Reactor and Line Side Equipments at fatehpur S/S	26-Nov-2019	08:00	26-Nov-2019	18:00		
210	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	D	For AMP & Tightening Work of Line Reactor and Line Side Equipments at fatehpur S/S	28-Nov-2019	08:00	28-Nov-2019	18:00		
211	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWERGRID	D	For jumper opening work for Isolator(40489A) replacement at Kanpur Substation.	13-Nov-2019	10:00	13-Nov-2019	14:00		
212	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWERGRID	D	For Jumper connection work of isolator (40489A) at Kanpur Substation.	18-Nov-2019	10:00	18-Nov-2019	14:00		
213	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01-Nov-2019	08:00	30-Nov-2019	18:00		
214	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	For Insulator cleaning	18-Nov-2019	08:00	19-Nov-2019	18:00		
215	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	For Insulator cleaning	20-Nov-2019	08:00	21-Nov-2019	18:00		
216	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWERGRID	D	AMP of Line Bay equipments at PGCIL Gorakhpur S/s	08-Nov-2019	09:00	08-Nov-2019	18:00		
217	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWERLINK	C	Diversion of 400 KV Lucknow-Gorakhpur Line for NHAI Project	24-Oct-2019	08:00	28-Oct-2019	18:00	we have required shut down date from 17-10-2019 to 28-10-2019	

218	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWERLINK	D	Main-1 Distance relay Replacement work at lucknow Substation	04-Nov-2019	09:00	04-Nov-2019	18:00		
219	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWERLINK	C	Diversion of 400 KV Lucknow-Gorakhpur Line for NHAI Project	24-Oct-2019	08:00	28-Oct-2019	18:00		we have required shut down date from 17-10-2019 to 28-10-2019
220	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWERLINK	D	Main-1 Distance relay Replacement work at lucknow Substation	05-Nov-2019	09:00	05-Nov-2019	18:00		
221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWERGRID	D	To Put into Non Auto mode for OPGW work(ER)	01-Nov-2019	07:00	30-Nov-2019	18:00		
222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	AMP of Line Bay equipments & Relay Testing at PGCL Gorakhpur S/s	29-Oct-2019	09:00	29-Oct-2019	17:00		
223	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	AMP of Line Bay equipments & Relay Testing at PGCL Gorakhpur S/s	30-Oct-2019	09:00	30-Oct-2019	17:00		
224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	C	For repairing of 400 kv R-phase PG isolator under 400kv main bus-A	23-Nov-2019	10:00	23-Nov-2019	17:00		
225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1	UPPTCL	C	Annual Maintenance work of line (tightening of jumper & hardware fittings etc.)	18-Nov-2019	09:00	18-Nov-2019	13:00		
226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2	UPPTCL	C	Annual Maintenance work of line (tightening of jumper & hardware fittings etc.)	18-Nov-2019	14:00	18-Nov-2019	18:00		
227	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Pre-winter mtc	13-Nov-2019	10:00	13-Nov-2019	17:00		
228	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Pre-winter mtc	14-Nov-2019	10:00	14-Nov-2019	17:00		
229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (UNDEF) CKT-1	UPPTCL	C	CT REPLACEMENT WORK at Moradabad S/S	13-Nov-2019	09:00	15-Nov-2019	18:00		
230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	02-Nov-2019	08:00	02-Nov-2019	18:00		
231	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	11-Nov-2019	08:00	11-Nov-2019	18:00		
232	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (SPTL) CKT-1	STPL	D	Rectification of OPGW overlap with earth wire	13-Nov-2019	10:00	13-Nov-2019	18:00		
233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (SPTL) CKT-1	STPL	D	For AMP works.	14-Nov-2019	09:00	14-Nov-2019	19:00		
234	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (SPTL) CKT-2	STPL	D	Rectification of OPGW overlap with earth wire	13-Nov-2019	10:00	13-Nov-2019	18:00		
235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (SPTL) CKT-2	STPL	D	FOR AMP WORK	15-Nov-2019	09:00	15-Nov-2019	19:00		
236	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	For replacement of Disc Insulators with Polymer Insulators. Shut Down will be taken on alternate days of the month.On the day of SD 400 kv Banala - Amritsar TL shall have to be put in Non- Auto Reclose Mode.	01-Nov-2019	09:00	30-Nov-2019	17:30		On the day of SD 400 kv Banala - Amritsar TL shall have to be put in Non-Auto Reclose Mode.
237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	C	Relocation of Tower no-10 amd along with other activities are as follows: Tightening of nut and bolts of jumpers. Replacement of TIE CB 411 52. Tree trimming. Disc cleaning. Pre-winter mtc.	15-Nov-2019	10:00	30-Nov-2019	17:00		

238	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	C	Relocation of Tower no-10 amd along with other activities are as follows: Tightening of nut and bolts of jumpers. Replacement of TIE CB 411 52. Tree trimming. Disc cleaning. Pre-winter mtc	15-Nov-2019	10:00	30-Nov-2019	17:00		
239	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Cap & Tan Delta Testing of CVT & CT , Bay Maintenance as per PMS sechedule of DTL.	21-Nov-2019	14:00	21-Nov-2019	17:00	Load shall be managed by Mundka-Jhajar ckt-2.	
240	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	Cap & Tan Delta Testing of CVT & CT , Bay Maintenance as per PMS sechedule of DTL.	21-Nov-2019	10:00	21-Nov-2019	13:00	Load shall be managed by Mundka-Jhajar ckt-1.	
241	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1	DTL	D	Cap & Tan Delta Testing of CVT & CT , Bay Maintenance as per PMS sechedule of DTL.	20-Nov-2019	10:00	20-Nov-2019	13:00	load shall be managed by Mundka-Jhattikara ckt-2.	
242	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1	DTL	D	Line maintenance and broken spacer change.	25-Nov-2019	09:00	26-Nov-2019	17:30	Load shall be managed by DTL.	
243	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2	DTL	D	Cap & Tan Delta Testing of CVT & CT , Bay Maintenance as per PMS sechedule of DTL.	20-Nov-2019	14:00	20-Nov-2019	17:00	load shall be managed by Mundka-Jhattikara ckt-1.	
244	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2	DTL	D	Line maintenance and broken spacer change	27-Nov-2019	09:00	28-Nov-2019	17:30	Load shall be managed by DTL.	
245	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVNL	D	MAINTENANCE WORK	08-Nov-2019	09:00	08-Nov-2019	18:00		
246	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWERGRID	D	For Pre-winter maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	25-Oct-2019	08:00	25-Oct-2019	18:00		
247	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1	POWERGRID	C	For Line Isolator replacement at Malerkotla.	22-Nov-2019	09:00	23-Nov-2019	18:00	For Line Isolator replacement at	
248	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	for earth cutting work bet loc no-434 to 435 and L/R yearly AMP work.	04-Nov-2019	08:00	09-Nov-2019	18:00		
249	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	For jumper opening work for Isolator(40389A) replacement at Kanpur Substation.	07-Nov-2019	10:00	07-Nov-2019	14:00		
250	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	For Jumper connection work of Isolator(40389A) at Kanpur Substation.	12-Nov-2019	10:00	12-Nov-2019	14:00		
251	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	For jumper opening work for Isolator(40689A) replacement at Kanpur Substation.	19-Nov-2019	10:00	19-Nov-2019	14:00		
252	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	For Jumper connection work of isolator (40689A) at Kanpur Substation.	25-Nov-2019	10:00	25-Nov-2019	14:00		
253	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	S/D required for testing of new retrofitted relays of Reactor protection at BLBGARH	25-Oct-2019	10:00	25-Oct-2019	13:00		
254	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	S/D required for testing of new retrofitted relays of Reactor protection at BLBGARH	26-Oct-2019	10:00	26-Oct-2019	13:00		
255	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Setting of Bus Pantagraph isolators and gen mtc of bay equipments	05-Nov-2019	09:00	07-Nov-2019	18:00		
256	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Setting of Bus Pantagraph isolators and gen mtc of bay equipments	15-Nov-2019	09:00	16-Nov-2019	18:00		
257	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Setting of Bus Pantagraph isolators and gen mtc of bay equipments	17-Nov-2019	09:00	18-Nov-2019	18:00		
258	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIWALI(HV) (HV) CKT-1	HVPNL	D	Setting of Bus Pantagraph isolators and gen mtc of bay equipments.	04-Nov-2019	09:00	04-Nov-2019	18:00	for tan delta testing of bay equipments and complete DIA 2 at Nuhiyawali end	

259	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Setting of Bus Pantagraph isolators and gen mtc of bay equipments	06-Nov-2019	09:00	06-Nov-2019	18:00		
260	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-1	PSTCL	C	maintenance & Testing	15-Nov-2019	08:00	16-Nov-2019	18:00		
261	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-2	PSTCL	C	Routine maintenance & testing of bay	18-Nov-2019	08:00	19-Nov-2019	18:00		
262	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PG) CKT-1	POWERGRID	C	Routine maintenance & testing of bay	13-Nov-2019	08:00	14-Nov-2019	18:00		
263	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESHWAR-MEERUT (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	04-Nov-2019	08:00	06-Nov-2019	18:00		
264	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESHWAR-MEERUT (PG) CKT-1	POWERGRID	C	"Restoration of Tower Location No. 58 of 400 kv Koteshwar- Meerut-1 line which involves erection of 02 Nos new Tower (57A & 58 A), destringing and stringing of 1.3 Km in three spans(Tower span 57-57A, 57A-58A, 58A-59). Above Shutdown of 11 days is required for dismantling of old defective tower no. 58, destringing between 57 to 58, 58 to 59 and stringing between 57 to 57A , 57A to 58 A and 58A to 59. "	20-Nov-2019	08:00	30-Nov-2019	18:00		
265	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	07-Nov-2019	08:00	08-Nov-2019	18:00		
266	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	15-Nov-2019	08:00	16-Nov-2019	18:00		
267	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	POWERGRID	D	For installation of Counter weights	01-Nov-2019	09:00	01-Nov-2019	13:00	For installation of Counter weights	
268	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	For Insulator replacement from Porclein to Polymer	11-Nov-2019	09:00	14-Nov-2019	18:00		
269	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	For annual protection testing (due in Nov 2019) and bay maintenance works	18-Nov-2019	09:00	18-Nov-2019	18:00		
270	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-UNNAO(UP) (PG) CKT-1	POWERGRID	D	Main-1 Distance relay Replacement work at lucknow Substation	25-Oct-2019	09:00	25-Oct-2019	18:00		
271	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-UNNAO(UP) (PG) CKT-1	POWERGRID	D	Main-1 Distance relay Replacement work at Unnao Substation	29-Oct-2019	09:00	29-Oct-2019	18:00		
272	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-UNNAO(UP) (PG) CKT-1	POWERGRID	D	General Maintenance of Bay at 400 KV Sub-Station Unnao	11-Nov-2019	09:00	11-Nov-2019	17:00		
273	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-UNNAO(UP) (PG) CKT-2	POWERGRID	D	Main-1 Distance relay Replacement work at lucknow Substation	28-Oct-2019	09:00	28-Oct-2019	18:00		
274	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-UNNAO(UP) (PG) CKT-2	POWERGRID	D	Main-1 Distance relay Replacement work at Unnao Substation	30-Oct-2019	09:00	30-Oct-2019	18:00		
275	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWERGRID	D	For Insulator replacement from Porclein to Polymer	23-Nov-2019	09:00	25-Nov-2019	18:00		
276	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWERGRID	D	For Insulator replacement from Porclein to Polymer	26-Nov-2019	09:00	28-Nov-2019	18:00		
277	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-BHIWANI(PG) (APL) CKT-1	APL	D	Line /Bay Equipment AMP Work	19-Nov-2019	08:00	19-Nov-2019	18:00		
278	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-BHIWANI(PG) (APL) CKT-2	APL	D	Line /Bay Equipment AMP Work	20-Nov-2019	08:00	20-Nov-2019	18:00		

279	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (APL) CKT-1	APL	D	For attending the hot point at Bay isolators	14-Nov-2019	09:00	14-Nov-2019	11:00		
280	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Nov-2019	08:00	30-Nov-2019	18:00		
281	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3	POWERLINK	C	Diversion work for 400 KV Mandola-Meerut Line due to DFCC Project	20-Nov-2019	08:00	23-Nov-2019	18:00	shutdown required	
282	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4	POWERLINK	C	Diversion work for 400 KV Mandola-Meerut Line due to DFCC Project	24-Nov-2019	08:00	28-Nov-2019	18:00	shutdown required	
283	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	MAINTENANCE WORK	15-Nov-2019	09:00	15-Nov-2019	18:00		
284	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	MAINTENANCE WORK	08-Nov-2019	10:00	08-Nov-2019	17:00		
285	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Tightening/checking of jumpers and cleaning of disc insulators in polluted area	11-Nov-2019	10:00	21-Nov-2019	17:00		
286	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance, Jumper tightening and Tree Cutting	14-Nov-2019	10:00	14-Nov-2019	17:00		
287	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Lopping, Chopping of the trees, Tightening & checking of the nut bolts, jumpers & insulator string and also all other associated work	30-Nov-2019	10:00	30-Nov-2019	17:00		
288	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	C	Raising of 400 KV S/C Manth (Mathura)-Muradnagar Line at Location No.477-480B for construction of Delhi-Meerut Expressway bt N.H.A.I.	13-Nov-2019	08:00	20-Nov-2019	19:00		
289	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	Jumper tightening and Tree Cutting.	14-Nov-2019	09:00	15-Nov-2019	17:00		
290	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	C	Height raise of tower no 159 due to low ground clearance	21-Nov-2019	08:00	25-Nov-2019	18:00		
291	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	For general maintenance	04-Nov-2019	10:00	04-Nov-2019	16:00		
292	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	For general maintenance	06-Nov-2019	10:00	06-Nov-2019	16:00		
293	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	For general maintenance	11-Nov-2019	10:00	11-Nov-2019	17:00		
294	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	POWERGRID	C	maintenance & Relay testing	11-Nov-2019	08:00	12-Nov-2019	18:00		
295	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWERGRID	D	For AMP & attending hot spots.	07-Nov-2019	09:00	07-Nov-2019	18:00		
296	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2	POWERGRID	D	For AMP & attending hot spots.	08-Nov-2019	09:00	08-Nov-2019	18:00		
297	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (JSW) CKT-1	JSW	D	annual maitenance	04-Nov-2019	09:00	18-Nov-2019	18:00	sunday and holiday excluded	
298	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (JSW) CKT-1	JSW	C	Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM French Expert (Mandatory M-4 level GIS Maintenance between 12-18 Years of GIS Operation).	14-Nov-2019	09:00	16-Nov-2019	16:00		
299	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (JSW) CKT-2	JSW	C	Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM French Expert (Mandatory M-4 level GIS Maintenance between 12-18 years of GIS operation).	07-Nov-2019	09:00	09-Nov-2019	16:00		

300	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (JSW) CKT-2	JSW	D	annual maitenance	21-Nov-2019	09:00	11-Dec-2019	18:00	sunday and holiday excluded	
301	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWERGRID	C	Tightning of all clamps , connectors of Bus as PMS schedule of DTL , tan Delta testing of CVT, CB & CT and also major Overhauling work of Isolator 189, 389,589,889,1189, 1389, 1589, 1789.	11-Nov-2019	09:00	13-Nov-2019	16:00		
302	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWERGRID	C	Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM French expert (Mandatory M-4 level GIS Maintenance between 12-18 Years of GIS Operation).	04-Nov-2019	09:00	06-Nov-2019	16:00		
303	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	29-Nov-2019	07:00	29-Nov-2019	18:00		
304	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	For attending the hot point at Bay isolators	14-Nov-2019	09:00	14-Nov-2019	11:00		
305	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	25-Nov-2019	08:00	26-Nov-2019	18:00		
306	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For tan delta testing of bay equipment.	24-Oct-2019	09:00	24-Oct-2019	17:00	Shutdown required on complete Dia 1 i.e line bay, TIE bay and T/F bay	
307	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	C	Diversion of 400 KV Obra-Rewa Road Line for Construction of Start up Power Line for Obra-C	10-Nov-2019	08:00	22-Nov-2019	18:00		
308	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Diversion of 400 KV Obra-Sultanpur Line for Construction of Start up Power Line for Obra-C	10-Nov-2019	08:00	22-Nov-2019	18:00		
309	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	Routine maintenance and testing	22-Nov-2019	09:00	22-Nov-2019	18:00		
310	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	Routine maintenance and testing	26-Nov-2019	09:00	26-Nov-2019	18:00		
311	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	Replacement of Line Isolator & replacement of NGR gasket with oil centrifuging.	05-Nov-2019	08:00	09-Nov-2019	17:00		
312	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PS) CKT-2	PSTCL	D	Shut Down required for Installation of OPGW under ULDC Scheme due to steep slopes and working difficulty.	01-Nov-2019	09:00	10-Nov-2019	17:00		
313	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-2	POWERGRID	D	For installation of Counter weights	02-Nov-2019	09:00	02-Nov-2019	13:00	For installation of Counter weights	
314	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	MAINTENANCE & TESTING WORK	04-Nov-2019	09:00	04-Nov-2019	18:00		
315	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	MAINTENANCE & TESTING WORK	06-Nov-2019	09:00	06-Nov-2019	18:00		
316	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	General Maintenance	13-Nov-2019	10:00	13-Nov-2019	16:00		
317	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	For cleaning of polluted stretch of insulators	28-Nov-2019	10:00	28-Nov-2019	17:00		
318	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	General Maintenance	05-Nov-2019	10:00	05-Nov-2019	16:00		
319	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	For cleaning of polluted stretch of insulators	29-Nov-2019	10:00	29-Nov-2019	17:00		

320	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(P) (PS) CKT-2	PSTCL	D	Disc cleaning,Tightening of nut bolts of jumpers, dampers setting, routine electrical maintenance	14-Nov-2019	10:00	16-Nov-2019	17:00		
321	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, dampers setting, routine electrical/civil maintenance of tower	01-Nov-2019	10:00	02-Nov-2019	17:00	Disc cleaning,Tightening of nut bolts of jumpers, dampers setting, routine electrical maintenance	
322	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 160 to 173	04-Nov-2019	10:00	05-Nov-2019	17:00		
323	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Disc Insulator cleaning/ Jumper Tightening	16-Nov-2019	09:00	16-Nov-2019	17:00		
324	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Pre Winter Maintenance schedule for disc cleaning	11-Nov-2019	10:00	11-Nov-2019	17:00		
325	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Disc Insulator cleaning/ Jumper Tightening	13-Nov-2019	10:00	13-Nov-2019	17:00		
326	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR(RS) (RS) CKT-2	RRVPNL	D	MAINTENANCE WORK	14-Nov-2019	06:00	14-Nov-2019	18:00		
327	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	MAINTENANCE WORK	13-Nov-2019	06:00	13-Nov-2019	18:00		
328	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	Disc Cleaning between tower location no. 477 to 510 and 920 to 1053	13-Nov-2019	08:00	16-Nov-2019	18:00		
329	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	18-Nov-2019	08:00	19-Nov-2019	18:00		
330	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	POWERGRID	D	Porcelain Insulator Replacement by Polymer Insulator in 400kV Switchyard at Saharanpur	18-Nov-2019	07:00	19-Nov-2019	19:00	along with 400KV Bus-II and bay403	
331	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1	POWERGRID	D	For Insulator replacement from Porcelain to Polymer	15-Nov-2019	09:00	18-Nov-2019	18:00		
332	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWERGRID	D	For Insulator replacement from Porcelain to Polymer	19-Nov-2019	09:00	22-Nov-2019	18:00		
333	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	28-Nov-2019	08:00	28-Nov-2019	18:00		
334	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	15-Nov-2019	08:00	15-Nov-2019	18:00		
335	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	16-Nov-2019	08:00	16-Nov-2019	18:00		
336	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	for 400kV Main Breaker work	29-Nov-2019	08:00	04-Dec-2019	18:00	Line will be charged through transfer Bus-1, PTW will be taken on last day for 400kV Breaker operation from Control room and through protection relays.	

337	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	For taking Reactor out of service for AMP, Corona Shield Modification in HV Bushing ,CC-CL plate replacement work and internal Inspection Work at fatehpur S/S	15-Nov-2019	10:00	15-Nov-2019	11:00		
338	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	For taking Reactor into service after AMP, Corona Shield Modification in HV Bushing,CC-CL plate replacement work and internal Inspection Work at fatehpur S/S	22-Nov-2019	17:00	22-Nov-2019	18:00		
339	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	D	Bus Isolator alignment to be done	06-Nov-2019	08:00	06-Nov-2019	18:00	400kV Bus-3 shutdown also required	
340	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWERGRID	C	for R phase Bus-4 isolator replacement and wave trap replacement	04-Nov-2019	08:00	05-Nov-2019	18:00	400kV BUS-4 Shutdown also required	
341	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	C	false operation of DT aux relay, to be checked .	01-Nov-2019	08:00	01-Nov-2019	18:00		
342	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	C	Replacement of Tie Bay HCB isolators under ADD-CAP at Vindhyaahal Substation	23-Nov-2019	09:00	25-Nov-2019	21:00		
343	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1	PSTCL	D	For insulator cleaning & line Maintenance work	07-Nov-2019	09:00	08-Nov-2019	17:00		
344	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1	PSTCL	D	disc insulator cleaning / jumper tightening	14-Nov-2019	10:00	15-Nov-2019	16:00		
345	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1	PSTCL	D	Maintenance work of line & jumper tightening	18-Nov-2019	09:00	19-Nov-2019	17:00		
346	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1	PSTCL	D	Disc Insulator cleaning/ Jumper Tightening	21-Nov-2019	09:00	22-Nov-2019	17:00		
347	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1	PSTCL	D	Pre Winter Maintenance schedule for disc cleaning	27-Nov-2019	09:00	30-Nov-2019	17:00	Disc insulator cleaning/ jumper tightening	
348	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-1	PSTCL	D	For general maintenance and Nut Bolt Tightening of isolators & CTs	01-Nov-2019	09:00	02-Nov-2019	17:00		
349	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-1	PSTCL	D	General maintenance, Jumper tightening, Disc Cleaning and Tree Cutting	04-Nov-2019	09:00	05-Nov-2019	17:00		
350	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-2	PSTCL	D	For general maintenance	22-Nov-2019	10:00	26-Nov-2019	17:00		
351	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(P) (PS) CKT-1	PSTCL	D	For general maintenance	09-Nov-2019	10:00	09-Nov-2019	17:00		
352	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	Re-routing work for Purwanchal Expressway	06-Nov-2019	08:00	12-Nov-2019	18:00		
353	uri1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-1	POWERGRID	C	For line relay testing & configuration	18-Nov-2019	08:00	19-Nov-2019	18:00	Kindly arrange permission for shut down of transmission lines of uri Power station	
354	uri1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-2	POWERGRID	C	For line relay testing & configuration	20-Nov-2019	08:00	21-Nov-2019	18:00	Kindly arrange permission for shut down of transmission lines of uri Power station	
355	uri1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWERGRID	C	For line relay testing & configuration	22-Nov-2019	08:00	23-Nov-2019	18:00	Kindly arrange permission for shut down of transmission lines of uri Power station	
356	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	TWFL (TRAVELLING WAVE FAULT LOCATOR)) TESTING (ER)	26-Nov-2019	10:00	26-Nov-2019	14:00		

357	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	TWFL (TRAVELLING WAVE FAULT LOCATOR) TESTING (ER)	26-Nov-2019	15:00	26-Nov-2019	18:00		
358	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Replacement of insulators at Road/Rail/River/Power Line Crossings and Relay Retrofitting (ER)	18-Nov-2019	09:00	23-Nov-2019	23:00		
359	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-1	POWERGRID	C	400 KV West Side VSTPP/HVDC Feeder#1 of Block#1 required for Replacement of AC By Pass Bay HCB isolator under ADD-CAP at Vindhyachal (PG) Substation	20-Nov-2019	08:00	22-Nov-2019	18:00		
360	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	C	For attending jumper clearance at Loc -319 (Transposition tower). work will be attended M/S PGCIL.	16-Nov-2019	08:00	18-Nov-2019	17:00		
361	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Nov-2019	08:00	30-Nov-2019	18:00		
362	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	AMP of Line side Equipment at Aligarh S/S	07-Nov-2019	08:00	07-Nov-2019	18:00		
363	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	For Insulator cleaning	22-Nov-2019	08:00	23-Nov-2019	18:00		
364	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	For carrying out Protection testing AMP at Agra S/S	09-Nov-2019	08:00	09-Nov-2019	18:00		
365	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	For Insulator cleaning	25-Nov-2019	08:00	26-Nov-2019	18:00		
366	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	A/R OFF for Tower Strenghtening works	01-Nov-2019	07:00	30-Nov-2019	18:00		
367	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Replacement of suspension and tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry. Dia to be kept open at both ends.	11-Nov-2019	09:00	11-Nov-2019	18:00		
368	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	A/R OFF for Tower Strenghtening works	01-Nov-2019	07:00	30-Nov-2019	18:00		
369	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	Replacement of suspension and tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry. Dia to be kept open at both ends.	12-Nov-2019	09:00	12-Nov-2019	18:00		
370	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	"1.Routine Protection Testing and Annual Maintenance of Line Bay & Line Reactor by ETD 765KV Unnao(19.11.19 to 20.11.19) 2. M&R of Anpara c-Unnao Line by ETD-I Allahabad(19.11.19 to 22.11.19)."	19-Nov-2019	08:00	22-Nov-2019	18:00		
371	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	FOR Halfyearly Maintenance work	28-Nov-2019	09:00	28-Nov-2019	18:00	765 KV Anta-Phagi Ckt-II will remain available in the network.	
372	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	FOR Halfyearly Maintenance work	07-Nov-2019	09:00	07-Nov-2019	18:00	765 KV Anta-Phagi Ckt-I will remain available in the network.	
373	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	FOR STRENGTHENING OF 765 KV LINE TOWER OF (WZ-II) 50 LOCATIONS.(ER)	25-Nov-2019	09:00	30-Nov-2019	18:00		

374	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01-Nov-2019	08:00	30-Nov-2019	18:00		
375	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Nov-2019	08:00	30-Nov-2019	18:00		
376	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	AMP of Line side Equipment at Aligarh S/S	08-Nov-2019	08:00	08-Nov-2019	18:00		
377	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1	UPPTCL	D	Annual Maintenance work of line (tightening of jumper & hardware fittings etc.)	06-Nov-2019	08:00	07-Nov-2019	18:00		
378	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01-Nov-2019	08:00	30-Nov-2019	18:00		
379	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	AMP of Line side Equipment at Aligarh S/S	05-Nov-2019	08:00	05-Nov-2019	18:00		
380	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	AMP of Line side Equipment at Aligarh S/S	06-Nov-2019	08:00	06-Nov-2019	18:00		
381	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	For alignment of isolator and rectification of interlock problem in isolator. Dia to be kept open at both ends. A/R OFF of 765kV Gwalior-Satna.	29-Nov-2019	09:00	29-Nov-2019	18:00		
382	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For insulating cleaning and AMP Works. A/R OFF of ckt-2 and dia to be kept open at both ends.	15-Nov-2019	08:00	15-Nov-2019	18:00		
383	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	For insulating cleaning and AMP Works. A/R OFF of ckt-2 and dia to be kept open at both ends.	14-Nov-2019	08:00	14-Nov-2019	18:00		
384	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	Taking oil sample from 765 KV ABB make Bushing (dia to be kept open on both sides). A/R OFF of ckt-1 and dia to be kept open at both ends.	15-Nov-2019	09:30	15-Nov-2019	18:00		
385	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	AMP of associated bays at Orai S/s	01-Nov-2019	09:00	01-Nov-2019	18:00		
386	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERGRID	D	For Pre-winterr maintenance work eg. Insulator cleaning ,CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	04-Nov-2019	08:00	06-Nov-2019	18:00		
387	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERGRID	D	1. Maintenance of CB & Reactors. 2. Maintenance of line bay equipments. 3. To attend the defects of B Phase of (702-89AB) Isolator.	04-Nov-2019	08:00	06-Nov-2019	18:00		There will be no interruption during shut-down period as the 765KV Phagi-Bhiwani line-2 will be remained in circuit to evacuate the power
388	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERGRID	D	For Pre-winterr maintenance work eg. Insulator cleaning ,CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	07-Nov-2019	08:00	09-Nov-2019	18:00		

389	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	For Pre-winterr maintenance work eg. Insulator cleaning ,CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	18-Nov-2019	08:00	20-Nov-2019	18:00	"S/D request also by WR-II For insulator cleaning & line Maintenance work and For Replacement of suspension and tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry. Dia to be kept open at both ends. "
390	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	For Pre-winterr maintenance work eg. Insulator cleaning ,CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	21-Nov-2019	08:00	23-Nov-2019	18:00	"S/D request also by WR-II For insulator cleaning & line Maintenance work and For alignment of isolator and rectification of interlock problem in isolator. Dia to be kept open at both ends."
391	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	For Strengthening of 765 kV line Suspension Delta Tower (wind zone -II) at 26 Nos Locations.(ER)	11-Nov-2019	09:00	18-Nov-2019	18:00	
392	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	FOR AMP & Reactor NGR Bypass Connection at kanpur GIS	04-Nov-2019	08:00	04-Nov-2019	18:00	
393	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	FOR AMP & Reactor NGR Bypass Connection at kanpur GIS	08-Nov-2019	08:00	08-Nov-2019	18:00	
394	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT GURGAON(PG) AND 220KV BUS 2 AT GURGAON(PG) AT 220 KV GURGAON(PG)	POWERGRID	D	FOR AMP WORK	22-Nov-2019	08:00	22-Nov-2019	18:00	
395	cpcc1_sd	BAY	204-52 MAIN BAY - 220KV BUS 1 AT BASSI(PG) AND 400/220 KV 315 MVA ICT 2 AT BASSI(PG) AT 220 KV BASSI(PG)	POWERGRID	C	TELK Make 245 C.B. replacement work with Seimens Make C.B. .During Replacement work Line/ICT will charge through Transfer bus coupler.	04-Nov-2019	08:00	09-Nov-2019	18:00	
396	cpcc1_sd	BAY	205-52 BUS COUPLER BAY - 220KV BUS 1 AT BASSI(PG) AND 220KV BUS 2 AT BASSI(PG) AT 220 KV BASSI(PG)	POWERGRID	C	TELK Make 245 C.B. replacement work with Seimens Make C.B. .During Replacement work Line/ICT will charge through Transfer bus coupler.	11-Nov-2019	08:00	16-Nov-2019	18:00	
397	cpcc1_sd	BAY	206-52 BUS COUPLER BAY - 220KV BUS 2 AT BASSI(PG) AND 220KV BUS 3 AT BASSI(PG) AT 220 KV BASSI(PG)	POWERGRID	C	TELK Make 245 C.B. replacement work with Seimens Make C.B. .During Replacement work Line/ICT will charge through Transfer bus coupler.	18-Nov-2019	08:00	23-Nov-2019	18:00	
398	cpcc1_sd	BAY	208-52 MAIN BAY - 220 KV BASSI(PG)- DAUSA(RS) (PG) CKT-1 AND 220KV BUS 2 AT BASSI(PG) AT 220 KV BASSI(PG)	POWERGRID	C	TELK Make 245 C.B. replacement work with Seimens Make C.B. .During Replacement work Line/ICT will charge through Transfer bus coupler.	25-Nov-2019	08:00	30-Nov-2019	18:00	
399	cpcc1_sd	BAY	209-52 MAIN BAY - 220KV BUS 3 AT BASSI(PG) AND 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2 AT 220 KV BASSI(PG)	POWERGRID	C	TELK Make 245 C.B. replacement work with Seimens Make C.B. .During Replacement work Line/ICT will charge through Transfer bus coupler.	02-Nov-2019	08:00	07-Nov-2019	18:00	

400	cpcc1_sd	BAY	213-52 MAIN BAY - 220KV BUS 3 AT BASSI(PG) AND 220 KV BASSI(PG)-I.G.NAGAR(RS) (PG) CKT-1 AT 220 KV BASSI(PG)	POWERGRID	C	TELK Make 245 C.B. replacement work with Seimens Make C.B. .During Replacement work Line/ICT will charge through Transfer bus coupler.	09-Nov-2019	08:00	14-Nov-2019	18:00		
401	cpcc3_sd	BAY	401 MAIN BAY - 400KV ALLAHABAD-KANPUR (PG) CKT-1 AT KANPUR(PG)	POWERGRID	C	For retrofitment work of 40189A Isolator under CERC add cap	01-Nov-2019	08:00	06-Nov-2019	18:00		
402	stuup_sd	BAY	401 MAIN BAY - 400KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1 AT SARNATH(UP)	UPPTCL	C	Replacement of old & outlived 0.5 accuracy CT by new 0.2 accuracy CT alongwith strengthening of 400 KV Main Bus - II & Transfer Bus and complete overhauling of Isolators	07-Nov-2019	08:00	08-Nov-2019	18:00		
403	cpcc3_sd	BAY	401 MAIN BAY - 400KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 AT VINDHYACHAL(PG)	POWERGRID	C	Retrofitment of 400 KV Main Bay AC Circuit reaker under ADD-CAP at vindhyachal Substation	01-Nov-2019	08:00	30-Nov-2019	18:00		
404	sldcrs_sd	BAY	401 MAIN BAY - 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual Maintenance of Bay isolators and Bay Equipments CB & CT	08-Nov-2019	09:30	08-Nov-2019	19:30		
405	sldcrs_sd	BAY	402 TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AND 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR) AT 400 KV KAWAI SCTPS(APR)	APRL	D	MAINTENANCE WORK	08-Nov-2019	09:30	08-Nov-2019	19:30		
406	cpcc2_sd	BAY	402 TIE BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-1 AND 400KV LUDHIANA-JALANDHAR (PG) CKT-1 AT LUDHIANA(PG)	POWERGRID	C	For Drive Mechanism Overhauling.	01-Nov-2019	09:00	04-Nov-2019	18:00		
407	cpcc3_sd	BAY	403 MAIN BAY - 400KV KANPUR(PG)-PANKI(UP) (PG) CKT-1 AT KANPUR(PG)	POWERGRID	C	For retrofitment work of 40389A Isolator under CERC add cap	07-Nov-2019	08:00	12-Nov-2019	18:00		
408	cpcc2_sd	BAY	403 MAIN BAY - 400KV LUDHIANA-JALANDHAR (PG) CKT-1 AT LUDHIANA(PG)	POWERGRID	C	For Drive Mechanism Overhauling.	05-Nov-2019	09:00	08-Nov-2019	18:00		
409	ntpcos_sd	BAY	404 MAIN BAY - 400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1 AT TANDA(NT)	NTPC	C	Tanda - Basti line at Tanda bay equipments annual maintenance and testing.	21-Nov-2019	08:00	22-Nov-2019	18:00		
410	cpcc3_sd	BAY	404 MAIN BAY - 400KV FATEHPUR-KANPUR (PG) CKT-2 AT KANPUR(PG)	POWERGRID	C	For retrofitment work of 40489A Isolator under CERC add cap	13-Nov-2019	08:00	18-Nov-2019	18:00		
411	cpcc1_sd	BAY	404 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 AT MANDOLA(PG)	POWERGRID	C	BHEL CB retrofitment with Siemens under ADDCAP	28-Oct-2019	08:00	14-Nov-2019	18:00		
412	sldcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	RRVNL	D	1.To check operation timing of CB 2. Measurement of contact resistance of CB. 3. Measurement of Tan-delta of CTs.	27-Nov-2019	09:00	27-Nov-2019	18:00		There will be no power interruption during Shutdown period as the 400 KV Phagi-Bassi-I Line will be remained connected to 400 KV Bus D through 400 KV Tie CB (404-52T)
413	sldcdv_sd	BAY	405 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For Breaker testing (DCRM and Timing) as per PMS.	18-Nov-2019	09:30	18-Nov-2019	13:30		Bamnoli-Jhattikara ckt-1 shall be charged through Main CB (Bus-1). This bay is named as CB 1852 at DTL S/stn.

414	cpcc2_sd	BAY	405 TIE BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-2 AND 80 MVAR BUS REACTOR NO 1 AT 400KV LUDHIANA(PG)	POWERGRID	C	For Drive Mechanism Overhauling.	09-Nov-2019	09:00	12-Nov-2019	18:00		
415	sldcrs_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	RRVPNL	D	1.To check operation timing of CB 2. Measurement of contact resistance of CB. 3. Measurement of Tan-delta of CTs.	29-Nov-2019	09:00	29-Nov-2019	18:00	There will be no power interruption during Shutdown period as the 400 KV Phagi-Bassi-2 Line will be remained connected to 400 KV Bus D through 400 KV Tie CB (405-52T)	
416	cpcc3_sd	BAY	406 MAIN BAY - 400KV KANPUR(PG)-PANKI(UP) (PG) CKT-2 AT KANPUR(PG)	POWERGRID	C	For retrofitment work of 40689A Isolator under CERC add cap	19-Nov-2019	08:00	30-Nov-2019	18:00		
417	ntpcos_sd	BAY	406 MAIN BAY - 400KV UNCHAHAR(NTB) B/R 1 AT UNCHAHAR(NTB)	NTPC	C	220 KV Unchahar-Kanpur line#1 bay for bay equipments maint and testing	12-Nov-2019	08:00	13-Nov-2019	18:00		
418	cpcc2_sd	BAY	406 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV LUDHIANA(PG)	POWERGRID	C	For Drive Mechanism Overhauling.	13-Nov-2019	09:00	16-Nov-2019	18:00		
419	slgcdv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For Breaker testing (DCRM and Timing) as per PMS.	19-Nov-2019	09:30	19-Nov-2019	13:30	315MVA ICT-1 shall be charged through Main CB(Bus-2). This bay is named as CB 2052 at DTL S/stn.	
420	cpcc1_sd	BAY	407 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 AT MANDOLA(PG)	POWERGRID	C	BHEL CB retrofitment with Siemens under ADDCAP	15-Nov-2019	08:00	23-Nov-2019	18:00		
421	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Illrd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	05-Nov-2019	08:00	05-Nov-2019	18:00		
422	cpcc2_sd	BAY	408 TIE BAY - 400KV LUDHIANA-PATIALA (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT LUDHIANA(PG)	POWERGRID	C	For Drive Mechanism Overhauling.	17-Nov-2019	09:00	20-Nov-2019	18:00		
423	sldcrs_sd	BAY	408 TIE BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) AND 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	APRL	D	Annual Maintenance of Bay isolators and Bay Equipments CB & CT	06-Nov-2019	09:30	06-Nov-2019	19:30		
424	slgcdv_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For Breaker testing (DCRM and Timing) as per PMS.	25-Oct-2019	08:00	20-Nov-2019	18:00	315MVA ICT-1 shall be charged through Main CB(Bus-1). This bay is named as CB 2152 at DTL S/stn.	
425	cpcc2_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT LUDHIANA(PG)	POWERGRID	C	For Drive Mechanism Overhauling.	21-Nov-2019	09:00	24-Nov-2019	18:00		
426	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual Maintenance of Bay isolators and Bay Equipments CB & CT	05-Nov-2019	09:30	05-Nov-2019	19:30		
427	slgcdv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For Breaker testing (DCRM and Timing) as per PMS.	21-Nov-2019	09:30	21-Nov-2019	13:30	315MVA ICT-4 shall be charged through Main CB (Bus-2). This bay is named as CB 2352 at DTL S/stn.	
428	cpcc2_sd	BAY	410 MAIN BAY - 400KV LUDHIANA-MALERKOTLA (PG) CKT-1 AT LUDHIANA(PG)	POWERGRID	C	For Drive Mechanism Overhauling.	25-Nov-2019	09:00	28-Nov-2019	18:00		

429	sldcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	IIIRD QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	07-Nov-2019	08:00	07-Nov-2019	18:00		
430	sldcdv_sd	BAY	412 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For Breaker testing (DCRM and Timing) as per PMS.	22-Nov-2019	09:30	22-Nov-2019	13:30	315MVA ICT-4 shall be charged through Main CB (Bus-1). This bay is named as CB 2452 at DTL S/stn.	
431	sldcdv_sd	BAY	414 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	C	For Replacement of BHEL CB with AREVA CB by OEM M/s GE T&D India Ltd.	11-Nov-2019	07:30	20-Nov-2019	17:30	400kV Bamnoli-Tughlakabad ckt-1 shall be charged through main CB(Bus-1). This CB is named as CB252(Bus-2) at DTL S/stn.	
432	sldcdv_sd	BAY	417 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	C	For Replacement of BHEL CB with AREVA CB by OEM M/s GE T&D India Ltd.	01-Nov-2019	07:30	10-Nov-2019	17:30	400kV Bamnoli-Tughlakabad ckt-2 shall be charged through main CB(Bus-1). This CB is named as CB452(Bus-2) at DTL S/stn.	
433	sldcrs_sd	BAY	417 TIE BAY - 400KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2 AND FUTURE AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINCE WORK	27-Nov-2019	09:00	29-Nov-2019	17:00	400 KV PGCIL-II supply will fed through its main busA CB	
434	cpcc1_sd	BAY	423 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AND 400KV MEERUT-MANDOLA (PG) CKT-1 AT MANDOLA(PG)	POWERGRID	D	FOR CONSTRUCTION WORK OF 414 NEW BAY	21-Nov-2019	08:00	26-Nov-2019	18:00		
435	sldcdv_sd	BAY	427 MAIN BAY - 400/220KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	Testing of Breaker Timing &DCRM, bay Maintenance as PMS schedule of DTL	15-Nov-2019	10:00	15-Nov-2019	16:00	315MVA ICT will be charged through CB No. 421-52	
436	sldcdv_sd	BAY	428 TIE BAY - 400/220KV 315 MVA ICT 1 AT BAWANA(DV) AND 400/220KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Testing of Breaker Timing &DCRM, bay Maintenance as PMS schedule of DTL	18-Nov-2019	10:00	18-Nov-2019	16:00	315MVA ICT -1will be charged through CB No. 420-52	
437	sldcdv_sd	BAY	429 MAIN BAY - 400/220KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Testing of Breaker Timing &DCRM, bay Maintenance as PMS schedule of DTL	19-Nov-2019	10:00	19-Nov-2019	16:00	315MVA ICT-4 will be charged through CB No. 421-52	
438	sldcdv_sd	BAY	430 MAIN BAY - 400/220 KV 315 MVA ICT 5 AT BAWANA(DV) AND FUTURE	DTL	D	Testing of Breaker Timing &DCRM, bay Maintenance as PMS schedule of DTL	20-Nov-2019	10:00	20-Nov-2019	16:00	315MVA ICT-5 will be charged through CB No. 425-52	
439	sldcdv_sd	BAY	431 TIE BAY - 400/220 KV 315 MVA ICT 5 AT BAWANA(DV) AND 400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	Testing of Breaker Timing &DCRM, bay Maintenance as PMS schedule of DTL	21-Nov-2019	10:00	21-Nov-2019	16:00	315MVA ICT will be charged through CB No. 424-52	
440	sldcdv_sd	BAY	432 MAIN BAY - 400/220 KV 315 MVA ICT 6 AT BAWANA(DV) AND FUTURE	DTL	D	Testing of Breaker Timing &DCRM, bay Maintenance as PMS schedule of DTL	22-Nov-2019	10:00	22-Nov-2019	16:00	315MVA ICT-6 will be charged through CB No. 425-52	
441	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1	POWERGRID	C	ABB CB OVERHAULING	25-Oct-2019	08:00	02-Nov-2019	18:00		
442	cpcc1_sd	BAY	702 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWERGRID	D	CONSTRUCTION WORKS OF NEW BAYS AT MEERUT SS: Augmentation of 701 bay & connection works	11-Nov-2019	09:00	17-Nov-2019	18:00	wrong entry in software of 702 bay,it is T/Bay.	
443	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) AND FUTURE	POWERGRID	D	FOR AMP WORK	18-Nov-2019	09:30	19-Nov-2019	17:30		

444	cpcc1_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE	POWERGRID	D	installation of silicon jacket on CB and CT	25-Nov-2019	08:00	25-Nov-2019	18:00		
445	sldcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	1. Maintenance of CB & Reactors. 2. Maintenance of line bay equipments. 3. To attend the defects of B Phase of (702-89AB) Isolator.	14-Nov-2019	09:00	14-Nov-2019	18:00	There will be no interruption during shut-down period as the 765KV Phagi-Bhiwani line-2 will be remained in circuit to evacuate the power.	
446	cpcc2_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG)	POWERGRID	D	FOR AMP WORK	20-Nov-2019	09:30	21-Nov-2019	17:30		
447	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	D	installation of silicon jacket on CB and CT	23-Nov-2019	08:00	23-Nov-2019	18:00		
448	cpcc1_sd	BAY	703 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AT AJMER(PG)	POWERGRID	D	Bay AMP work	11-Nov-2019	08:00	11-Nov-2019	18:00		
449	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLIG REPLACEMENT WORK	30-Nov-2019	14:30	30-Nov-2019	18:30	Line /equipment remain in service through Main / Tie bay	
450	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AT JHATIKARA(PG)	POWERGRID	D	installation of silicon jacket on CB and CT	22-Nov-2019	08:00	22-Nov-2019	18:00		
451	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	AMP of bay Equipment (CB timing,DCRM, GC tandelta)	25-Nov-2019	08:00	26-Nov-2019	18:00	Line /equipment remain in service through Main / Tie bay	
452	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENTS at Agra Substation	14-Nov-2019	08:00	14-Nov-2019	18:00		
453	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	installation of silicon jacket on CB and CT	21-Nov-2019	08:00	21-Nov-2019	18:00		
454	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	installation of silicon jacket on CB and CT	20-Nov-2019	08:00	20-Nov-2019	18:00		
455	cpcc2_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG)	POWERGRID	D	FOR AMP WORK	22-Nov-2019	09:30	23-Nov-2019	17:30		
456	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-AJMER (PG) CKT-2 AND FUTURE AT AJMER(PG)	POWERGRID	D	Bay AMP work	12-Nov-2019	08:00	12-Nov-2019	18:00		
457	sldcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	There will be no power interruption during Shutdown period as the 765 KV Phagi-Anta-2 line will be remained connected to 765 KV Bus-A through 800 KV Tie CB (707-52T).	06-Nov-2019	09:00	06-Nov-2019	18:00	There will be no power interruption during Shutdown period as the 765 KV Phagi-Anta-1 line will be remained connected to 765 KV Bus-A through 800 KV Tie CB (706-52T).	
458	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLIG REPLACEMENT WORK	30-Nov-2019	09:00	30-Nov-2019	14:00	Line /equipment remain in service through Main / Tie bay	
459	cpcc1_sd	BAY	707 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT JHATIKARA(PG)	POWERGRID	D	installation of silicon jacket on CB and CT	19-Nov-2019	08:00	19-Nov-2019	18:00		

460	sldcrcs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	1.Maintenance of CB & CTs. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	22-Nov-2019	09:00	22-Nov-2019	18:00	There will be no power interruption during Shutdown period as the 765 KV Phagi-Anta-2 line will be remained connected to 765 KV Bus-A through 800 KV Tie CB (707-52T).
461	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENTS at Agra Substation	15-Nov-2019	08:00	16-Nov-2019	18:00	
462	cpcc1_sd	BAY	708 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWERGRID	D	Bay AMP work	09-Nov-2019	08:00	09-Nov-2019	18:00	
463	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	AMP of bay Equipment (CB timing,DCRM, GC tandelta)	22-Nov-2019	08:00	23-Nov-2019	18:00	Line /equipment remain in service through Main / Tie bay
464	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	installation of silicon jacket on CB and CT	18-Nov-2019	08:00	18-Nov-2019	18:00	
465	cpcc3_sd	BAY	708 TIE BAY - 765KV ORAI(PG)-GWALIOR(PG) (UNDEF) CKT-2 AND FUTURE AT ORAI(PG)	POWERGRID	D	AMP of Bay at orai S/S	08-Nov-2019	08:00	08-Nov-2019	18:00	
466	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	installation of silicon jacket on CB and CT	16-Nov-2019	08:00	16-Nov-2019	18:00	
467	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	D	For CT oil sampling after one month of charging	07-Nov-2019	13:00	07-Nov-2019	14:00	
468	cpcc1_sd	BAY	710 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLIG REPLACEMENT WORK	29-Nov-2019	09:00	29-Nov-2019	18:00	Line /equipment remain in service through Main / Tie bay
469	cpcc1_sd	BAY	711 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	installation of silicon jacket on CB and CT	14-Nov-2019	08:00	14-Nov-2019	18:00	711 is a T/Bay not M/bay
470	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENTS at Agra Substation	17-Nov-2019	08:00	18-Nov-2019	18:00	
471	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWERGRID	D	For CT oil sampling after one month of charging	07-Nov-2019	14:30	07-Nov-2019	15:30	
472	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	AMP of bay Equipment (CB timing,DCRM, GC tandelta)	15-Nov-2019	09:00	16-Nov-2019	18:00	Line /equipment remain in service through Main / Tie bay
473	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	CT OIL SAMPLING AFTER ONE MONTH OF CHARGING	07-Nov-2019	16:00	07-Nov-2019	18:00	
474	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	installation of silicon jacket on CB and CT	13-Nov-2019	08:00	13-Nov-2019	18:00	
475	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLIG REPLACEMENT WORK	28-Nov-2019	09:00	28-Nov-2019	18:00	Line /equipment remain in service through Main / Tie bay
476	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	D	For CT oil sampling after one month of charging	07-Nov-2019	10:00	07-Nov-2019	11:00	
477	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	D	For CT oil sampling after one month of charging	07-Nov-2019	11:30	07-Nov-2019	12:30	

478	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) AND FUTURE	POWERGRID	D	installation of silicon jacket on CB and CT	08-Nov-2019	08:00	08-Nov-2019	18:00		
479	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGRID	D	AMP of bay Equipment (CB timing,DCRM, GC tandelta)	13-Nov-2019	09:00	14-Nov-2019	18:00	Line /equipment remain in service through Main / Tie bay	
480	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGRID	D	ISOLATOR / EARTH SWITCH MOM BOX COUPLIG REPLCEMENT WORK	27-Nov-2019	09:00	27-Nov-2019	18:00	Line /equipment remain in service through Main / Tie bay	
481	cpcc1_sd	BAY	715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWERGRID	D	installation of silicon jacket on CB and CT	07-Nov-2019	08:00	07-Nov-2019	18:00		
482	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG)	POWERGRID	D	installation of silicon jacket on CB and CT	06-Nov-2019	08:00	06-Nov-2019	18:00		
483	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BIKANER(PG)	POWERGRID	D	CT Oil sampling after one month of charging	01-Nov-2019	11:30	01-Nov-2019	12:30		
484	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	installation of silicon jacket on CB and CT	05-Nov-2019	08:00	05-Nov-2019	18:00		
485	cpcc1_sd	BAY	717 TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWERGRID	D	For amp work	04-Nov-2019	08:00	05-Nov-2019	18:00		
486	cpcc1_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWERGRID	D	For amp work	06-Nov-2019	08:00	07-Nov-2019	18:00		
487	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND 765 KV BIKANER(PG) - BUS 2 AT BIKANER(PG)	POWERGRID	D	CT Oil sampling after one month of charging	01-Nov-2019	10:00	01-Nov-2019	11:00	wrong entry of bays name in software.718 M/bay is Bhadla-II line at Bikaner	
488	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	installation of silicon jacket on CB and CT	04-Nov-2019	08:00	04-Nov-2019	18:00		
489	cpcc1_sd	BAY	719 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT BHIWANI(PG)	POWERGRID	D	For amp work	08-Nov-2019	08:00	09-Nov-2019	18:00		
490	cpcc1_sd	BAY	720 TIE BAY - 765 KV BIKANER-AJMER (PG) CKT-1 AND FUTURE AT BIKANER(PG)	POWERGRID	D	CT OIL SAMPLING AFTER ONE MONTH OF CHARGING	01-Nov-2019	14:00	01-Nov-2019	15:00	wrong entry of bays in software.720 T/bay is Bhadla -1 line at Bikaner	
491	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND 765 KV BIKANER(PG) - BUS 2 AT BIKANER(PG)	POWERGRID	D	CT OIL SAMPLING AFTER ONE MONTH OF CHARGING	01-Nov-2019	15:30	01-Nov-2019	16:30	wrong entry in software.721M/bay is Bhadla-I line at Bikaner	
492	bbmb_sd	BAY	X10 MAIN BAY - 50 MVAR LR ON BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 @BHIWANI(BB)	BBMB	D	Yearly Maintenance	18-Nov-2019	08:00	18-Nov-2019	18:00		
493	bbmb_sd	BAY	X2 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	BBMB	D	Yearly Maintenance	11-Nov-2019	08:00	11-Nov-2019	18:00		
494	bbmb_sd	BAY	X5 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT BHIWANI(BB)	BBMB	D	Yearly Maintenance	12-Nov-2019	08:00	12-Nov-2019	18:00		
495	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	BBMB	D	Yearly Maintenance	15-Nov-2019	08:00	15-Nov-2019	18:00		
496	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT BHIWANI(BB)	BBMB	D	Yearly Maintenance	20-Nov-2019	08:00	20-Nov-2019	18:00		
497	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AT BHIWANI(BB)	BBMB	D	Yearly Maintenance	13-Nov-2019	08:00	13-Nov-2019	18:00		

498	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT BHIWANI(BB)	BBMB	D	Yearly Maintenance	14-Nov-2019	08:00	14-Nov-2019	18:00		
499	sldcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	RRVPNL	D	MAINTENANCE WORK	21-Nov-2019	10:00	21-Nov-2019	18:00		
500	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWERGRID	D	AMP of 400kv Bus Reactor & associated bay Equipment (BUS REACTOR WILL BE OUT OF SERVICE)	11-Nov-2019	08:00	11-Nov-2019	18:00		
501	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 3 AT 400KV BASSI(PG)	POWERGRID	D	AMP work	27-Nov-2019	08:00	27-Nov-2019	18:00		
502	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWERGRID	D	FOR AMP WORK	14-Nov-2019	10:00	14-Nov-2019	14:00		
503	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	For Pre Winter Maintenance work	18-Nov-2019	09:00	18-Nov-2019	14:00		
504	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	AMP of 765kv BUS REACTOR Bank& associated equipment (Yearly & 2-Yearly Maintenance)	18-Nov-2019	09:00	19-Nov-2019	17:00		
505	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	AMP work of B/R at Aligarh S/S	04-Nov-2019	08:00	04-Nov-2019	18:00		
506	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG)	POWERGRID	D	VFTD of Bus reactor at orai S/S	07-Nov-2019	08:00	07-Nov-2019	18:00		
507	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWERGRID	D	AMP work	14-Nov-2019	08:00	14-Nov-2019	18:00		
508	sldcrs_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	MAINTENANCE WORK	07-Nov-2019	09:00	07-Nov-2019	17:00		
509	bbmb_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Yearly maintenance	08-Nov-2019	08:00	08-Nov-2019	18:00	Yearly maintenance	
510	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG)	POWERGRID	D	Porcelain Insulator Replacement by Polymer Insulator in sw/yardin SW/yard	27-Nov-2019	07:00	28-Nov-2019	19:00	Along with Bay NO. 410 & BUS-I	
511	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWERGRID	D	AMP work	20-Nov-2019	08:00	20-Nov-2019	18:00		
512	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG)	POWERGRID	D	Porcelain Insulator Replacement by Polymer Insulator in sw/yard	27-Nov-2019	07:00	28-Nov-2019	19:00	Along with Bay NO. 410 & BUS-I	
513	sterlite_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV AMARGARH(NRSS XXIX)	NRSS XXIX	C	Bay 415 CB replacement	25-Nov-2019	08:00	28-Nov-2019	08:00		
514	sterlite_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV AMARGARH(NRSS XXIX)	STPL	C	Bay 415 CB replacement	25-Nov-2019	08:00	28-Nov-2019	08:00		
515	sldcrs_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,APRL	D	MAINTENANCE WORK	05-Nov-2019	09:30	05-Nov-2019	19:30		
516	sldcrs_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	MAINTENANCE WORK	29-Nov-2019	08:00	29-Nov-2019	18:00		
517	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	D	FOR AMP WORK	06-Nov-2019	08:00	06-Nov-2019	18:00		
518	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	D	AMP work	13-Nov-2019	08:00	13-Nov-2019	18:00		
519	cpcc2_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERGRID	D	For attendng gas leakage in G-9 compartment.	18-Nov-2019	09:00	18-Nov-2019	19:00	Shutdown of 220 kv Busbar 1 & 2 together with associated bays is required	
520	cpcc2_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERGRID	D	For attendng gas leakage in G-9 compartment.	18-Nov-2019	09:00	18-Nov-2019	19:00	Shutdown of 220 kv Busbar 1 & 2 together with associated bays is required	

521	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)	POWERGRID	D	AMP of CVT and 220 kV Bus-1 Isolators (All).	14-Nov-2019	08:00	14-Nov-2019	18:00		
522	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	For AMP Works at Kanpur Substation	01-Nov-2019	08:00	01-Nov-2019	18:00		
523	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWERGRID	D	For amp work	15-Nov-2019	09:00	15-Nov-2019	18:00		
524	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	POWERGRID	D	For AMP & attending hot spots.	14-Nov-2019	09:00	14-Nov-2019	18:00		
525	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)	POWERGRID	D	Final Busbar/LBB Relay testing for pending defects under augmentation scheme of 02 no. of 220 kV Line bays at Sikar s/S	04-Nov-2019	08:00	05-Nov-2019	18:00		
526	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWERGRID	D	For AMP WORK at Sitarganj Substation	02-Nov-2019	08:00	02-Nov-2019	18:00		
527	dadrigas_sd	BUS	220KV BUS 1DADRIGAS(NT)	NTPC	C	annual maintenance	22-Nov-2019	08:00	22-Nov-2019	18:00		
528	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)	POWERGRID	D	AMP of CVT and 220 kV Bus-2 Isolators (All).	15-Nov-2019	08:00	15-Nov-2019	18:00		
529	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	For amp work	16-Nov-2019	09:00	16-Nov-2019	19:00		
530	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGRID	D	For AMP Works at Kanpur Substation	02-Nov-2019	08:00	02-Nov-2019	18:00		
531	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)	POWERGRID	D	For amp work	16-Nov-2019	09:00	16-Nov-2019	18:00		
532	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWERGRID	D	For AMP & attending hot spots.	15-Nov-2019	09:00	15-Nov-2019	18:00		
533	bbmb_sd	BUS	220KV BUS 2 AT SAMAYPUR(BB)	BBMB	C	Yearly Mtc and Replacement of C-wedge Clamps	18-Nov-2019	08:00	20-Nov-2019	18:00		
534	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	POWERGRID	D	Final Busbar/LBB Relay testing for pending defects under augmentation scheme of 02 no. of 220 kV Line bays at Sikar s/S	06-Nov-2019	08:00	07-Nov-2019	18:00		
535	dadrigas_sd	BUS	220KV BUS 2DADRIGAS(NT)	NTPC	C	annual maintenance	25-Nov-2019	08:00	25-Nov-2019	18:00		
536	ntpcos_sd	BUS	220KV BUS 2TANDA(NT)	NTPC	C	For bus coupler breaker replacement	04-Nov-2019	08:00	09-Nov-2019	18:00		
537	dadrigas_sd	BUS	220KV BUS 3DADRIGAS(NT)	NTPC	C	annual maintenance	27-Nov-2019	08:00	28-Nov-2019	18:00		BUS COUPLER
538	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 1	POWERGRID	D	For amp work	09-Nov-2019	09:00	09-Nov-2019	18:00		ALONG WITH POLE-2 S/D
539	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 2	POWERGRID	D	For amp work	03-Nov-2019	09:00	03-Nov-2019	18:00		ALONG WITH POLE-1 S/D
540	sldcrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	MAINTENANCE WORK	19-Nov-2019	09:00	20-Nov-2019	18:00		
541	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly maintenance Work	22-Nov-2019	16:00	22-Nov-2019	21:00		
542	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Yearly mtc.	04-Dec-2019	08:00	04-Dec-2019	17:00		
543	sldcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	07-Nov-2019	10:00	07-Nov-2019	17:00		
544	sldcrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINCE WORK	20-Nov-2019	09:00	22-Nov-2019	17:00		LOAD OF ALL 400 KV FEEDERS WILL BE SHIFTED ON 400KV MAIN BUS B (THERE WILL BE NO SYPPLY DISTURBANCE)
545	stuup_sd	BUS	400KV BUS 1 AT DASNA(UP)	UPPTCL	C	For Conducting the HV test to confirm healthiness of equipments	15-Nov-2019	09:00	15-Nov-2019	11:00		
546	sldchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	Annual mtc of associated bay equipment.	22-Nov-2019	10:00	22-Nov-2019	16:00		
547	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	Yearly Maintenance	04-Nov-2019	08:00	06-Nov-2019	18:00		
548	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	For Complete tightening of all the dropper and alingment of all the Isolators took around 02 days	04-Nov-2019	08:00	05-Dec-2019	18:00		
549	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	For AMP Works at gorakhpur Substation	18-Nov-2019	08:00	18-Nov-2019	18:00		
550	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	C	For repairing of 400KV PG isolator of 400kv Greater-noida to 400KV greater-noida (765KV)ckt-II bay under 400KV main A-Bus	14-Nov-2019	09:00	14-Nov-2019	16:00		
551	stuup_sd	BUS	400KV BUS 1 AT HAPUR(UP)	UPPTCL	C	Annual Maintenance work (Load will not interrupt)	26-Nov-2019	09:00	26-Nov-2019	17:00		
552	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	Setting of Bus Pantagraph isolators and gen mtc of bay equipments	04-Nov-2019	09:00	17-Nov-2019	18:00		
553	ntpcncr_sd	BUS	400KV BUS 1 AT KOLDAM(NT)	NTPC	C	maintenance	20-Nov-2019	08:00	20-Nov-2019	18:00		
554	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	D	For amp work	15-Nov-2019	08:00	15-Nov-2019	18:00		

555	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	UPPTCL	C	For replacement of Bus-A Pantograph Isolators of 400 KV TBC and Bus Coupler Bays	15-Nov-2019	09:00	24-Nov-2019	18:00		
556	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	General Maintenance	11-Nov-2019	10:00	11-Nov-2019	17:00		
557	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	Jumper Tightening of Main Bus -I	26-Nov-2019	08:00	27-Nov-2019	19:00		
558	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWERGRID	D	For amp work	06-Nov-2019	08:00	06-Nov-2019	18:00		
559	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance Work	15-Nov-2019	10:00	15-Nov-2019	17:00		
560	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	DTL	D	Cap & Tan Delta Testing of CVT & CT , Bay Maintenance as per PMS sechedule of DTL.	23-Nov-2019	09:30	23-Nov-2019	17:00		
561	cpcc2_sd	BUS	400KV BUS 1 AT PANCHKULA(PG)	POWERGRID	D	For amp work	13-Nov-2019	09:00	13-Nov-2019	18:00		
562	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)	POWERGRID	D	For AMP & attending hot spots.	08-Nov-2019	09:00	08-Nov-2019	18:00		
563	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	VMS Installation	21-Nov-2019	09:00	21-Nov-2019	16:00		
564	cpcc3_sd	BUS	400KV BUS 1 AT RIHAND(NT)	NTPC	D	AMP WORK at Rihand Substation	09-Nov-2019	08:00	09-Nov-2019	18:00	This is Bus A at NTPC/this S/D is needed along with Pole 2	
565	cpcc1_sd	BUS	400KV BUS 1 AT SAHARANPUR(PG)	POWERGRID	D	Porcelain Insulator Replacement by Polymer Insulator	22-Nov-2019	07:00	28-Nov-2019	19:00		
566	stuup_sd	BUS	400KV BUS 1 AT SIKANDRABAD(UP)	UPPTCL	C	Annual Maintenance work (Load will not interrupt)	20-Nov-2019	09:00	20-Nov-2019	17:00		
567	sldcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	MAINTENANCE WORK	26-Nov-2019	09:00	27-Nov-2019	18:00		
568	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly maintenance Work	25-Nov-2019	16:00	25-Nov-2019	21:00		
569	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Yearly mtc.	09-Dec-2019	08:00	09-Dec-2019	17:00		
570	sldcrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	08-Nov-2019	10:00	08-Nov-2019	17:00		
571	sldcrs_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINCE WORK	27-Nov-2019	09:00	29-Nov-2019	17:00	LOAD OF ALL 400 KV FEEDERS WILL BE SHIFTED ON 400KV MAIN BUS A (THERE WILL BE NO SYPPLY DISTURBANCE)	
572	stuup_sd	BUS	400KV BUS 2 AT DASNA(UP)	UPPTCL	C	For Conducting the HV test to confirm healthiness of equipments	15-Nov-2019	09:00	15-Nov-2019	11:00		
573	sldchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(UHKT)	KT-JHAJJAR	D	Annual mtc of associated bay equipment.	23-Nov-2019	10:00	23-Nov-2019	16:00		
574	cpcc3_sd	BUS	400KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	For Complete tightening of all the dropper and alingment of all the Isolators took around 02 days	07-Nov-2019	08:00	08-Nov-2019	18:00		
575	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	For AMP Works at gorakhpur Substation	19-Nov-2019	08:00	19-Nov-2019	18:00		
576	stuup_sd	BUS	400KV BUS 2 AT HAPUR(UP)	UPPTCL	C	Annual Maintenance work (Load will not interrupt)	27-Nov-2019	09:00	27-Nov-2019	17:00		
577	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWERGRID	D	For amp work	18-Nov-2019	08:00	18-Nov-2019	18:00		
578	sldcrs_sd	BUS	400KV BUS 2 AT KANKANI(RVUN)	RRVUNL	D	Quarterly maintenance Work	22-Nov-2019	09:00	22-Nov-2019	18:00		
579	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	For amp work	07-Nov-2019	08:00	07-Nov-2019	18:00		
580	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	For Jumper opening of 40389 & 40689 Iso for retrofitment work under CERC Add cap at Kanpur Substation	26-Nov-2019	08:00	26-Nov-2019	18:00		
581	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	For Jumper Closing of 40389 & 40689 Iso for retrofitment work under CERC Add cap at Kanpur Substation	30-Nov-2019	08:00	30-Nov-2019	18:00		
582	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Setting of Bus Pantagraph isolators and gen mtc of bay equipments	06-Nov-2019	09:00	18-Nov-2019	18:00		
583	ntpcncr_sd	BUS	400KV BUS 2 AT KOLDAM(NT)	NTPC	C	maintenance & Testing	21-Nov-2019	08:00	21-Nov-2019	18:00		
584	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	D	For amp work	19-Nov-2019	08:00	19-Nov-2019	18:00		
585	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	For replacement of Bus-B Pantograph Isolators of 400 KV Bus Coupler Bays	25-Nov-2019	09:00	29-Nov-2019	18:00		

586	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(P5)	PSTCL	D	General Maintenance	13-Nov-2019	10:00	13-Nov-2019	17:00		
587	cpcc2_sd	BUS	400KV BUS 2 AT MALERKOTLA(PG)	POWERGRID	D	FOR AMP WORKS	04-Nov-2019	09:00	04-Nov-2019	18:00	For AMP works	
588	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWERGRID	D	AMP & Construction works of 414 new bay	28-Nov-2019	08:00	28-Nov-2019	18:00		
589	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(R5)	RRVPL	D	Quarterly maintenance Work	08-Nov-2019	10:00	08-Nov-2019	17:00		
590	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWERGRID	D	For rectification of Bus side isolator contacts of differnet bays.	01-Nov-2019	09:30	01-Nov-2019	17:30		
591	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(P5G)	PSPCL	D	Periodic Maintenance	18-Nov-2019	09:00	18-Nov-2019	17:00		
592	cpcc2_sd	BUS	400KV BUS 2 AT PANCHKULA(PG)	POWERGRID	D	For amp work	14-Nov-2019	09:00	14-Nov-2019	18:00		
593	stuup_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	C	Replacement of B Bus ICT II PG Isolator.	12-Nov-2019	08:00	17-Nov-2019	17:00		
594	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(P5)	PSTCL	D	VMS Installation	22-Nov-2019	09:00	22-Nov-2019	16:00		
595	cpcc3_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	AMP WORK at Rihand Substation	04-Nov-2019	08:00	04-Nov-2019	18:00	This is Bus B at NTPC/this S/D is needed along with Pole 1	
596	cpcc1_sd	BUS	400KV BUS 2 AT SAHARANPUR(PG)	POWERGRID	D	Porcelain Insulator Replacement by Polymer Insulator	18-Nov-2019	07:00	21-Nov-2019	19:00		
597	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	Replacement of old & outlived 0.5 accuracy CVT by new 0.2 accuracy CVT of 400 KV Bus Bar - II.	05-Nov-2019	08:00	09-Nov-2019	18:00		
598	stuup_sd	BUS	400KV BUS 2 AT SIKANDRABAD(UP)	UPPTCL	C	Annual Maintenance work (Load will not interrupt)	21-Nov-2019	09:00	21-Nov-2019	17:00		
599	ntpcos_sd	BUS	400KV BUS 3 AT RIHAND(NT)	NTPC	D	for hooking of bus-bar protection of new IBT.	24-Oct-2019	09:00	24-Oct-2019	18:00		
600	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	NTPC	C	for Bus laoltor alignment of Rihand Line-1	06-Nov-2019	08:00	06-Nov-2019	18:00	along with Rihand Line-1	
601	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	D	for Singrauli Rihand Line-2 Bus-4 Isolator replacement	04-Nov-2019	08:00	04-Nov-2019	18:00	along with Rihand Line-2	
602	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)	POWERGRID	D	AMP of BUS & associated equipment	01-Nov-2019	08:00	02-Nov-2019	18:00	All line & equipment will remain in service through 765kV Bus # 2	
603	cpcc1_sd	BUS	765KV BUS 1 AT MEERUT(PG)	POWERGRID	D	CONSTRUCTION WORKS OF NEW BAYS AT MEERUT SS: Isolator alignment & testing	04-Nov-2019	09:00	06-Nov-2019	18:00		
604	cpcc1_sd	BUS	765KV BUS 1 AT MEERUT(PG)	POWERGRID	D	CONSTRUCTION WORKS OF NEW BAYS AT MEERUT SS: Jumper connection works	19-Nov-2019	09:00	20-Nov-2019	18:00		
605	sldcrs_sd	BUS	765KV BUS 2 AT ANTA(R5)	RRVPL	D	FOR Halfyearly Maintenance work	21-Nov-2019	09:00	21-Nov-2019	18:00	765 KV Main Bus-1 will remain available in the network.	
606	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)	POWERGRID	D	For Pre Winter Maintenance work	15-Nov-2019	08:00	15-Nov-2019	18:00		
607	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)	POWERGRID	D	AMP of BUS & associated equipment	20-Nov-2019	08:00	21-Nov-2019	18:00	All line & equipment will remain in service through 765kV Bus # 1	
608	cpcc1_sd	BUS	765KV BUS 2 AT MEERUT(PG)	POWERGRID	D	CONSTRUCTION WORKS OF NEW BAYS AT MEERUT SS: Isolator alignment & testing	07-Nov-2019	09:00	09-Nov-2019	18:00		
609	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No 1 at Rihand(PG)	POWERGRID	D	AMP WORK at Rihand Substation along with pole 2 S/D	08-Nov-2019	08:00	08-Nov-2019	18:00		
610	cpcc1_sd	FILTER BANK	400 KV 133 MVAR Filter Bank No TCR 2 of SVC at Kankroli(PG)	POWERGRID	C	Barbed Wire Fencing Work	01-Nov-2019	08:00	03-Nov-2019	18:00	SVC shall remain charged except TCR2 bay	
611	cpcc1_sd	FILTER BANK	400 KV 133 MVAR Filter Bank No TCR 3 of SVC at Kankroli(PG)	POWERGRID	C	Barbed Wire Fencing Work	04-Nov-2019	08:00	06-Nov-2019	18:00	SVC shall remain charged except TSC2 and TCR2 bay	
612	cpcc1_sd	FILTER BANK	400 KV 150 MVAR Filter Bank No TSC 2 of SVC at Kankroli(PG)	POWERGRID	C	Barbed Wire Fencing Work	04-Dec-2019	08:00	06-Dec-2019	18:00	SVC shall remain charged except TCR2 bay	
613	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z1 at DADRI(PG)	POWERGRID	D	For amp work	08-Nov-2019	08:00	08-Nov-2019	18:00	Along with pole-2 s/d	

614	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z2 at DADRI(PG)	POWERGRID	D	For amp work	02-Nov-2019	08:00	02-Nov-2019	18:00	Along with pole-1 s/d	
615	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z3 at DADRI(PG)	POWERGRID	D	For amp work	10-Nov-2019	08:00	10-Nov-2019	18:00	Along with pole-2 s/d	
616	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWERGRID	D	AMP WORK at Rihand Substation along with pole 1 S/D	03-Nov-2019	08:00	03-Nov-2019	18:00		
617	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No 3 at Rihand(PG)	POWERGRID	D	AMP WORK at Rihand Substation along with pole 2 S/D	10-Nov-2019	08:00	10-Nov-2019	18:00		
618	cpcc1_sd	FSC	FSC(50%) OF 400 KV KOTESHWAR-MEERUT (PG) CKT-2 AT MEERUT(PG)	POWERGRID	D	For Erection & testing of LA in Koteshtar bay Ckt-II	18-Nov-2019	08:00	18-Nov-2019	18:00		
619	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 1	NTPC	C	Overhauling	15-Nov-2019	00:00	29-Dec-2019	23:59	45 days	
620	ntpcnr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 3	NTPC	C	4000 VOH inspection	16-Nov-2019	00:00	20-Nov-2019	23:59		
621	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For Insulator cleaning	27-Nov-2019	08:00	28-Nov-2019	18:00		
622	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	01) Filter instalation in VCS system in Valve hall of Pole#2 & AMP work at Bhiwadi & Ballia	18-Nov-2019	08:00	19-Nov-2019	18:00		
623	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For Insulator cleaning	29-Nov-2019	08:00	30-Nov-2019	18:00		
624	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH-ADANI MUNDRA (APL) CKT-1	POWERGRID	D	For replacement of Porcelain insulator wih SRI in HVDC transmission line	27-Nov-2019	07:00	30-Nov-2019	19:00	Pole-1 will be under shutdown	
625	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	for AMP of line and terminal Equipment at rihand and Dadri	01-Nov-2019	09:00	05-Nov-2019	18:00		
626	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	for AMP of line and terminal Equipment at rihand and Dadri	06-Nov-2019	09:00	10-Nov-2019	18:00		
627	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	De-stringing of existing line & tapping of new diverted section at Tower No.-3451 & 3474 due to Diversion Work of 800 KV HVDC BNC-Agra TL infringing the corridor of 'Purvanchal Expressway' (UPEIDA)	04-Nov-2019	06:00	08-Nov-2019	18:00	All 4 poles at Agra and 2 pole each at BNC and APD also needs to be taken under S/D	
628	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	De-stringing of existing line & tapping of new diverted section at Tower No.-3451 & 3474 due to Diversion Work of 800 KV HVDC BNC-Agra TL infringing the corridor of 'Purvanchal Expressway' (UPEIDA)	04-Nov-2019	06:00	08-Nov-2019	18:00	All 4 poles at Agra and 2 pole each at BNC and APD also needs to be taken under S/D	
629	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	C	Replacement of Snubber capacitors under ADD-CAP, OLTC overhauling & AMP of HVDC Block#1 at vindhyachal S/S	20-Nov-2019	08:00	26-Dec-2019	18:00		
630	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	C	AMP Works of HVDC Block#2 at vindhyachal S/S	27-Nov-2019	08:00	30-Nov-2019	18:00		
631	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	POWERGRID	D	AMP of Valve cooling plant, DC Yard, Valve Hall, Conv trf, VESDA Testing, Cleaning, CNG set load test, C & Tan delta of DC side bushing at Agra HVDC	09-Nov-2019	08:00	11-Dec-2019	18:00		
632	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	POWERGRID	D	AMP of Valve cooling plant, DC Yard, Valve Hall, Conv trf, VESDA Testing, Cleaning, CNG set load test at Agra HVDC	14-Nov-2019	08:00	17-Nov-2019	18:00		
633	cpcc3_sd	HVDC POLE	800 KV HVDC BISHWANATH CHARIALI(PG) POLE-2	POWERGRID	D	For variable frequency tan delta testing of Pole 2, Converter Transformer T2, Primary (A) bushing at Agra HVDC	09-Nov-2019	08:00	09-Nov-2019	13:00		
634	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	For CSD fine tuning work	06-Nov-2019	10:00	06-Nov-2019	17:00		

635	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	For CSD fine tuning work	05-Nov-2019	10:00	05-Nov-2019	17:00		
636	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-1 @AJMER(PG)	POWERGRID	D	Bay AMP work	06-Nov-2019	08:00	06-Nov-2019	18:00		During Shutdown Line will remain in service without its reactor
637	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-2 @AJMER(PG)	POWERGRID	D	Bay AMP work	07-Nov-2019	08:00	07-Nov-2019	18:00		During Shutdown Line will remain in service without its reactor
638	sldcrs_sd	LINE REACTOR	240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS)	RRVPNL	D	For replacement of defective bellow for maintaining air cell in conservator of reactor - R Phase	14-Nov-2019	09:00	14-Nov-2019	18:00		765 KV 3X80 MVAR Reactor Bank-I will remain available in the network.
639	cpcc3_sd	LINE REACTOR	330 MVAR LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWERGRID	D	AMP work at Aligarh S/S	02-Nov-2019	08:00	02-Nov-2019	18:00		
640	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BHADLA-JODHPUR (RS) CKT-1 @BHADLA(RS)	RRVPNL	D	MAINTENANCE WORK	28-Nov-2019	16:00	28-Nov-2019	21:00		
641	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BHADLA-MERTA (RS) CKT-1 @BHADLA(RS)	RRVPNL	D	MAINTENANCE WORK	02-Nov-2019	16:00	02-Nov-2019	21:00		
642	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1 @BHADLA(RS)		D	MAINTENANCE WORK	27-Nov-2019	16:00	27-Nov-2019	21:00		
643	cpcc1_sd	LINE REACTOR	50 MVAR LR ON 400 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)	POWERGRID	D	AMP Works	15-Nov-2019	08:00	15-Nov-2019	18:00		409R Reactor Bay also will be in outage.
644	cpcc1_sd	LINE REACTOR	50 MVAR LR ON AGRA-BASSI (PG) CKT-1 @BASSI(PG)	POWERGRID	D	For amp work	28-Nov-2019	08:00	28-Nov-2019	18:00		
645	cpcc1_sd	LINE REACTOR	50 MVAR LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	POWERGRID	D	AMP work	06-Nov-2019	08:00	06-Nov-2019	18:00		
646	cpcc1_sd	LINE REACTOR	50 MVAR LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWERGRID	D	AMP work	07-Nov-2019	08:00	07-Nov-2019	18:00		
647	stuup_sd	LINE REACTOR	50 MVAR LR ON AGRA-UNNAO (UP) CKT-1 @AGRA(UP)	UPPTCL	C	For maintenance and maintenance oil Centrifusing of 50 MVAR Line Reactor, also disc cleaning work will be done by ETD-I Kanpur	11-Nov-2019	09:00	16-Nov-2019	18:00		
648	sldcrs_sd	LINE REACTOR	50 MVAR LR ON BIKANER-BHADLA (RS) CKT-2 @BHADLA(RS)	RRVPNL	D	MAINTENANCE WORK	29-Nov-2019	16:00	29-Nov-2019	21:00		
649	cpcc1_sd	LINE REACTOR	50 MVAR LR ON MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)	POWERGRID	D	AMP work	15-Nov-2019	08:00	15-Nov-2019	16:00		
650	cpcc3_sd	LINE REACTOR	80 MVAR LR ON SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1 @FATEHPUR(PG)	POWERGRID	C	Corona Shield Modification in HV Bushing,CC-CL plate replacement work and internal Inspection Work at Fatehpur Substation	15-Nov-2019	08:00	22-Nov-2019	18:00		
651	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	D	For AMP Works at gorakhpur Substation	21-Nov-2019	08:00	23-Nov-2019	18:00		
652	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	D	For AMP Works at gorakhpur Substation	14-Nov-2019	08:00	16-Nov-2019	18:00		
653	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWERGRID	D	For AMP WORK at Sitarganj Substation	18-Nov-2019	08:00	18-Nov-2019	18:00		
654	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWERGRID	D	For AMP WORK at Sitarganj Substation	20-Nov-2019	08:00	20-Nov-2019	18:00		
655	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILLY(PG)	POWERGRID	D	For AMP work at raibareilly Substation	19-Nov-2019	08:00	19-Nov-2019	18:00		

656	sldcdv_sd	TRANSFORMER	400/11 KV 216 MVA GT 6 AT BAWANA CCGTB(DTL)	DTL	D	Tan Delta Testing as per OS Manual.	14-Nov-2019	07:30	14-Nov-2019	17:00	Load shall be managed by other ICTs.	
657	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	for 132kV Breaker, 400kV CT replacement	18-Nov-2019	08:00	21-Nov-2019	18:00		
658	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	for 132kV Breaker, 400kV CT replacement	22-Nov-2019	08:00	25-Nov-2019	18:00		
659	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	D	Retrofitting, testing and commissioning of HV & LV Side relay, Leakage arresting and Painting of Transformer	29-Nov-2019	10:00	30-Nov-2019	18:00		
660	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	Routine protection testing and Annual maintenance of ICT Bay	05-Nov-2019	08:00	07-Nov-2019	18:00		
661	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	D	Retrofitting, testing and commissioning of LV Side relay and Painting of Transformer	28-Nov-2019	10:00	28-Nov-2019	18:00		
662	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	For amp work	06-Nov-2019	09:30	06-Nov-2019	17:30		
663	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BARMER(RS)	RRVPNL	D	Quarterly Maintenance	07-Nov-2019	10:00	07-Nov-2019	18:00		
664	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)	POWERGRID	D	For amp work	06-Nov-2019	08:00	06-Nov-2019	18:00		
665	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)	POWERGRID	D	FOR AMP WORK	13-Nov-2019	09:30	13-Nov-2019	18:30		
666	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK	14-Nov-2019	09:00	14-Nov-2019	17:00	400kv ICT-1 will remain off and load will be shifted to 400kv ICT-2 during this period	
667	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	For replcement of rotten OLTC top cover Gasket(R,Y,B phase) & Aircell at Fatehpur Substation	01-Nov-2019	08:00	01-Nov-2019	18:00		
668	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	D	For AMP Works at gorakhpur Substation	07-Nov-2019	08:00	07-Nov-2019	18:00		
669	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	For routine testing and general maintenance	09-Nov-2019	09:00	09-Nov-2019	17:00		
670	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)	POWERGRID	C	For replacement with spare ICT (Siemens) due to high C2H2 value	01-Nov-2019	09:00	20-Nov-2019	17:00	along with its associated 400 kV & 220 kV bays (410 & 210)	
671	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	For general maintenance	04-Nov-2019	10:00	04-Nov-2019	17:00		
672	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)	POWERGRID	C	For Frequency Diagnosis Spectroscopy (FDS) test and Isolator replacement work at 220KV (IV) side and AMP works.	09-Nov-2019	09:00	10-Nov-2019	18:00	For Frequency Diagnosis Spectroscopy (FDS) test and Isolator replacement work at 220KV (IV) side and AMP works.	
673	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	Annual Routine Testing and Jumper Tightening work	07-Nov-2019	08:00	08-Nov-2019	19:00		
674	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	periodic testing of ICT and HV LV bays	04-Nov-2019	10:00	05-Nov-2019	17:00		
675	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	04-Nov-2019	09:00	04-Nov-2019	17:00		
676	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	HVPNL	D	For tan delta testing of bay equipments	24-Oct-2019	09:00	24-Oct-2019	17:00	shutdown required on complete dia-1 i.e line bay, TIE bay and T/F bay	
677	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)	POWERGRID	D	FOR AMP WORK	04-Nov-2019	09:00	04-Nov-2019	18:00		
678	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	Replacement of 220 KV CT and replacement of 400 KV Standard Isolator.	20-Nov-2019	08:00	21-Nov-2019	17:00		

679	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG)	POWERGRID	D	Porcelain Insulator Replacement by Polymer Insulator in sw/yard	22-Nov-2019	07:00	23-Nov-2019	19:00	along with Bay NO. 401 & BUS-I	
680	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	General Maintenance, Complete Bay tightening and Isolator maintenance	09-Nov-2019	08:00	09-Nov-2019	18:00		
681	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	General Maintenance of Transformer and Bay at 400 KV Sub-Station Unnao.	08-Nov-2019	09:00	08-Nov-2019	17:00		
682	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	C	To attend oil leakage from OLTC of 315 MVA ICT-02 installed at 400 KV S/S Banda by M/S CGL team	13-Nov-2019	11:00	17-Nov-2019	15:00		
683	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	RRVPNL	D	Quarterly Maintenance	08-Nov-2019	10:00	08-Nov-2019	17:00		
684	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWERGRID	D	For amp work	07-Nov-2019	08:00	07-Nov-2019	18:00		
685	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Quarterly Maintenance	14-Nov-2019	10:00	14-Nov-2019	17:00		
686	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWERGRID	D	FOR AMP WORK	14-Nov-2019	09:30	14-Nov-2019	18:30		
687	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK	15-Nov-2019	09:00	15-Nov-2019	17:00		
688	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	For annual mtc of T/F & its allied equipment.	06-Nov-2019	10:00	06-Nov-2019	16:00		
689	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	For replacement of rotten OLTC top cover Gasket(R,Y,B phase) & Aircell at Fatehpur Substation	02-Nov-2019	08:00	02-Nov-2019	18:00		
690	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	D	For AMP Works at gorakhpur Substation	11-Nov-2019	08:00	11-Nov-2019	18:00		
691	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	For oil leakage attend and maintenance work	18-Nov-2019	09:00	18-Nov-2019	15:00		
692	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)	POWERGRID	D	For amp work	04-Nov-2019	09:00	04-Nov-2019	17:00		
693	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	For general maintenance	05-Nov-2019	10:00	05-Nov-2019	17:00		
694	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MALERKOTLA(PG)	POWERGRID	C	For isolator replacement work at both side (HV & IV) and AMP works.	15-Nov-2019	09:00	18-Nov-2019	18:00	For isolator replacement work at both side (HV & IV) and AMP works.	
695	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	08-Nov-2019	10:00	08-Nov-2019	17:00	Supply maintained through 400/220/33 KV, 315 MVA ILT-I. Hence No supply disturbance	
696	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HVPNL	D	For tan delta testing of bay equipments	04-Nov-2019	09:00	04-Nov-2019	17:00	Shutdown required on complete Dia 2 i.e line bay, TIE bay and T/F bay	
697	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	Routine maintenance and testing	20-Nov-2019	09:00	20-Nov-2019	18:00		
698	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)	POWERGRID	D	For amp work	06-Nov-2019	09:00	06-Nov-2019	18:00		
699	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	Replacement of 220 KV CT and CVT. Replacement of B Bus Pentagraph Isolator and relay testing.	12-Nov-2019	08:00	13-Nov-2019	17:00		
700	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAHARANPUR(PG)	POWERGRID	D	Porcelain Insulator Replacement by Polymer Insulator in sw/yard	25-Nov-2019	07:00	26-Nov-2019	19:00	along with Bay NO. 404 & BUS-I	
701	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SIKAR(PG)	POWERGRID	D	AMP teting of ICT-2 along with 400kv Sikar-Neemrana Line Shutdown at 400 KV Sikar S/s	25-Nov-2019	09:00	26-Nov-2019	18:00		
702	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	IIIRD QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	26-Nov-2019	09:00	26-Nov-2019	18:00	During the shutdown the supply shall be fed by the ICT-I hence there will be no supply disturbance.	

703	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGRID,DTL	D	Tan Delta Testing as per OS Manual.	11-Nov-2019	07:30	11-Nov-2019	17:00	Load shall be managed by other ICTs.	
704	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGRID,DTL	D	For amp work	12-Nov-2019	10:00	12-Nov-2019	18:00		
705	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWERGRID	D	FOR AMP WORK	29-Nov-2019	09:00	29-Nov-2019	18:00		
706	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Cap & Tan Delta & routine testing of Transformer , Bay Maintenance as per PMS sechedule of DTL.	18-Nov-2019	06:00	18-Nov-2019	18:00	Load shall be shared by alternate ICTs.	
707	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Tan Delta Testing as per OS Manual.	13-Nov-2019	07:30	13-Nov-2019	17:00	Load shall be managed by other ICTs.	
708	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	Cap & Tan Delta & routine testing of Transformer , Bay Maintenance as per PMS sechedule of DTL.	19-Nov-2019	06:00	19-Nov-2019	18:00	Load shall be shared by alternate ICTs.	
709	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	C	Replacement of the 220 kV breaker at Bhiwani S/S	04-Nov-2019	08:00	07-Nov-2019	17:00		
710	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DADRI(NT)	NTPC	C	Annual Overhauling & testing of transformer	18-Nov-2019	09:00	23-Nov-2019	18:00		
711	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	For general maintenance	05-Nov-2019	10:00	14-Nov-2019	16:00		
712	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	General maintenance, Jumper tightening, Disc Cleaning and Tree Cutting	19-Nov-2019	09:00	19-Nov-2019	17:00		
713	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)	POWERGRID	D	AMP WORK OF 500 MVA ICT-1 & 203 Bay.	04-Nov-2019	10:00	04-Nov-2019	18:00		
714	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWERGRID	D	Tertiary cable connection with ICT at Lucknow Substation	25-Oct-2019	08:00	25-Oct-2019	18:00		
715	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	FOR AMP WORK	04-Nov-2019	09:30	04-Nov-2019	17:30		
716	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	D	For Bus bar replacement at 220KV S/S Azamgarh	21-Nov-2019	09:00	21-Nov-2019	17:00		
717	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)	POWERGRID	D	Porcelain Insulator Replacement by Polymer Insulator in sw/yard	25-Nov-2019	07:00	26-Nov-2019	19:00	along with bus-1 & bay 404	
718	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DADRI(NT)	NTPC	C	Annual Overhauling & testing of transformer	11-Nov-2019	09:00	16-Nov-2019	18:00		
719	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	For general maintenance	15-Nov-2019	09:00	20-Nov-2019	17:00		
720	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWERGRID	C	For arresting SF6 gas leakage in GIB duct installed in outside switch yard	11-Nov-2019	09:30	15-Nov-2019	19:00	SF6 gas leakage	
721	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWERGRID	D	For AMP work of ICT at Lucknow Substation	24-Oct-2019	08:00	24-Oct-2019	18:00		
722	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)	POWERGRID	D	For amp work	13-Nov-2019	09:00	13-Nov-2019	18:00		
723	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)	POWERGRID	C	For Owing to high ppm of oil in OLTC chamber	24-Nov-2019	09:00	30-Nov-2019	17:00	along with its associated 400 kV & 220 kV bays (401 & 206)	
724	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWERGRID	D	FOR AMP WORK	08-Nov-2019	09:30	08-Nov-2019	17:30		
725	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PANCHKULA(PG)	POWERGRID	D	For amp work	08-Nov-2019	09:00	08-Nov-2019	18:00		
726	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Tot attend Oil leakage	06-Nov-2019	08:00	07-Nov-2019	18:00		
727	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	POWERGRID	C	To attend oil leakage from Bell tank of 500 MVA, 400/220 kV ICT-3(Make-T&R) at 400 KV Sikar S/s.	17-Nov-2019	08:00	30-Nov-2019	18:00		
728	dadrigas_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT DADRI(NT)	NTPC	C	annual maintenance	01-Nov-2019	08:00	07-Nov-2019	18:00		
729	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance testing and VMS installation	25-Nov-2019	09:00	26-Nov-2019	16:00		

730	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ANPARA_D(UP)	UPPTCL	C	Replacement of R phase ICT with spare ICT	06-Nov-2019	10:00	26-Nov-2019	17:00	Due to Acetelene formation in the existing R phase ICT,	
731	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	D	VFTD(Variable frequency tan delta) of ICT and AMP of bays at orai S/S	05-Nov-2019	08:00	05-Nov-2019	18:00		
732	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	For Taking Spare Trafo in and B Ph Out as per routine	16-Nov-2019	09:00	16-Nov-2019	14:00		
733	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWERGRID	D	VFTD(Variable frequency tan delta) of ICT and AMP of bays at orai S/S	06-Nov-2019	08:00	06-Nov-2019	18:00		
734	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	POWERGRID	D	AMP work	15-Nov-2019	08:00	15-Nov-2019	18:00		
735	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	AMP of ICT Bank& associated equipment (Yearly & 2-Yearly Maintenance)	04-Nov-2019	08:00	06-Nov-2019	18:00	ICT -1 bank Will be OUT of Service during AMP period	
736	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	28-Nov-2019	08:00	28-Nov-2019	18:00		
737	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)	POWERGRID	D	AMP work	18-Nov-2019	08:00	18-Nov-2019	18:00		
738	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVNL	D	For replacement of defective bellow for maintaining air cell in conservator of ICT- R Phase	13-Nov-2019	09:00	13-Nov-2019	18:00	ICT Bank- I & ICT Bank- III will remain available in the network.	
739	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	AMP of ICT Bank& associated equipment (Yearly & 2-Yearly Maintenance)	07-Nov-2019	08:00	09-Nov-2019	18:00	ICT -2 bank Will be OUT of Service during AMP period	
740	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	Annual Maintenance of 765kv 500 MVA 3-phase ICT (One day for each phase i.e R-20.11.19 , Y-21.11.19 & B-22.9.19 phase)	20-Nov-2019	09:00	22-Nov-2019	10:00		
741	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	For CSD Tuning for Main & Tie CB both & Wrapping of insulation sleeve in tertiary connection	09-Nov-2019	08:00	09-Nov-2019	18:00		