

Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Daily/Continou s	Reason	Requested From Date	Reque sted From Time	Requested To Date	Reques ted To Time	Requester Remarks	Rpc Remarks
1	OCC_165	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 1	C	Annual maintenance of Unit & its auxilliaries.	01-Dec-2019	09:00	25-Dec-2019	18:00		
2	OCC_165	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 3	C	Minor Inspection	16-Dec-2019	00:00	22-Dec-2019	23:59		
3	OCC_165	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 4	C	WHRB#4 Inlet duct expansion joint replacement & blind plate repairing	27-Nov-2019	00:00	03-Dec-2019	22:00		
4	OCC_165	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 2	C	For Annual Maintenance of Unit 2	03-Jan-2020	08:00	09-Jan-2020	18:00	Unit shutdown will continue upto 17.01.2020	
5	OCC_165	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 1	C	For Annual Maintenance of Unit 1	16-Dec-2019	08:00	30-Dec-2019	18:00	Maintenance work for repair of under water parts	
6	OCC_165	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1	C	10 DAY SD REQUIRED SHIFTING FROM ERS TO NORMAL TOWER AFTER RECTIFICATION OF TOWER NUMBER 1619, 1618. DATES TENTATIVE AND SHALL BE CONFIRMED BASED ON SITE CONDITION by ER-I. Relevent documents enclosed.During the shutdown all the poles at Agra will be out.	21-Dec-2019	08:00	31-Dec-2019	18:00	During the shutdown all the poles at Agra will be out.	
7	OCC_165	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2	C	10 DAY SD REQUIRED SHIFTING FROM ERS TO NORMAL TOWER AFTER RECTIFICATION OF TOWER NUMBER 1619, 1618. DATES TENTATIVE AND SHALL BE CONFIRMED BASED ON SITE CONDITION by ER-I. Relevent documents enclosed.During the shutdown all the poles at Agra will be out.	21-Dec-2019	08:00	31-Dec-2019	18:00	During the shutdown all the poles at Agra will be out.	

8	OCC_165	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1	C	15 DAY SD REQUIRED SHIFTING OF LINE TO ERS TO RECTIFY VULNERABLE LOCATION 1619, 1618 WHOSE LEGS /MAIN BRACING HAVE BEEN CUT BY MISCREANTS. DATES ARE TENTATIVE AND SHALL BE CONFIRMED BASED ON SITE CONDITION by ER-I. Relevent documents enclosed.During the shutdown all the poles at Agra will be out.	26-Nov-2019	08:00	10-Dec-2019	18:00	Note: Shutdown tentatively required from 15th- 30th Nov'19 (as requested by ER-I, Patna) and during the shutdown all the poles at Agra will be out.
9	OCC_165	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2	C	15 DAY SD REQUIRED SHIFTING OF LINE TO ERS TO RECTIFY VULNERABLE LOCATION 1619, 1618 WHOSE LEGS /MAIN BRACING HAVE BEEN CUT BY MISCREANTS. DATES ARE TENTATIVE AND SHALL BE CONFIRMED BASED ON SITE CONDITION by ER-I. Relevent documents enclosed.During the shutdown all the poles at Agra will be out.	26-Nov-2019	08:00	10-Dec-2019	18:00	Note: Shutdown tentatively required from 15th- 30th Nov'19 (as requested by ER-I, Patna) and during the shutdown all the poles at Agra will be out.
10	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT- 2	D	For Strengthening of 765 kV line Suspension Delta Towers by ER1.	21-Dec-2019	08:00	29-Dec-2019	18:00	
11	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	For Pre-winterr maintenance work eg. Insulator cleaning ,CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	15-Dec-2019	08:00	15-Dec-2019	18:00	
12	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	"For insulator cleaning & line Maintenance work and For Replacement of suspension and tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry. Dia to be kept open at both ends. 765KV BUS-1 outage is also required"	13-Dec-2019	09:00	14-Dec-2019	18:00	For Pre-winterr maintenance work eg. Insulator cleaning ,CC Ring, Spacer,VD, Bird Guard & Jumper tightening.

13	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	D	"For Insulator Sleeve fixing and Replacement of suspension and tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry. Dia to be kept open at both ends. 765KV BUS-1 is also required."	11-Dec-2019	09:00	12-Dec-2019	18:00	For Pre-winterr maintenance work eg. Insulator cleaning ,CC Ring, Spacer,VD, Bird Guard & Jumper tightening.
14	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	D	Replacement of insulators damaged by miscreants by ER-I	11-Dec-2019	08:00	11-Dec-2019	18:00	
15	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	D	For Strengthening of 765 kV line Suspension Delta Towers by ER-I	11-Dec-2019	08:00	19-Dec-2019	18:00	
16	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	D	For Pre-winterr maintenance work eg. Insulator cleaning ,CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	10-Dec-2019	08:00	10-Dec-2019	18:00	
17	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	D	Defective Insulator replacement by WR-II & Shutdown nature defect rectification by Agra.	09-Dec-2019	08:00	10-Dec-2019	18:00	
18	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	D	Pre-winter line maintenance work & AMP of line Terminal equipment (LA, CVT,WT,ISOLATOR)	05-Dec-2019	09:00	07-Dec-2019	18:00	Line shutdown is required along with L/R at Chitorgarh
19	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	D	Pre-winter line maintenance work & AMP of line Terminal equipment (LA, CVT,WT,ISOLATOR)	02-Dec-2019	09:00	04-Dec-2019	18:00	Line shutdown is required along with L/R at Chitorgarh
20	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	D	For Strengthening of 765 kV line Suspension Delta Towers by ER1 & Insulator Cleaning by Varanasi.	01-Dec-2019	08:00	09-Dec-2019	18:00	
21	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	D	Insulator cleaning work by Allahabad .	28-Nov-2019	08:00	29-Nov-2019	18:00	
22	OCC_165	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH-ADANI MUNDRA (APL) CKT-1	D	Disc insulator replacement with SRI at different locations in line and maintenance of line equipments	20-Dec-2019	08:00	20-Dec-2019	18:00	

23	OCC_165	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH- ADANI MUNDRA (APL) CKT-1	D	Disc insulator replacement with SRI at different locations in line and maintenance of line equipments	19-Dec-2019	08:00	19-Dec-2019	18:00		
24	OCC_165	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH- ADANI MUNDRA (APL) CKT-1	D	Disc insulator replacement with SRI at different locations in line and maintenance of line equipments	18-Dec-2019	08:00	18-Dec-2019	18:00		
25	OCC_165	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH- ADANI MUNDRA (APL) CKT-1	D	Disc insulator replacement with SRI at different locations in line and maintenance of line equipments	17-Dec-2019	08:00	17-Dec-2019	18:00		
26	OCC_165	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH- ADANI MUNDRA (APL) CKT-2	D	Disc insulator replacement with SRI at different locations in line and maintenance of line equipments	16-Dec-2019	08:00	16-Dec-2019	18:00		
27	OCC_165	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH- ADANI MUNDRA (APL) CKT-2	D	Disc insulator replacement with SRI at different locations in line and maintenance of line equipments	15-Dec-2019	08:00	15-Dec-2019	18:00		
28	OCC_165	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH- ADANI MUNDRA (APL) CKT-2	D	Disc insulator replacement with SRI at different locations in line and maintenance of line equipments	14-Dec-2019	08:00	14-Dec-2019	18:00		
29	OCC_165	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH- ADANI MUNDRA (APL) CKT-2	D	Disc insulator replacement with SRI at different locations in line and maintenance of line equipments	13-Dec-2019	08:00	13-Dec-2019	18:00		
30	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	D	Replacement of insulators at Road/Rail/River/Power Line Crossings and Relay Retrofitting by ER-I	18-Dec-2019	08:00	23-Dec-2019	18:00		
31	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	D	Replacement of insulators at Road/Rail/River/Power Line Crossings and Relay Retrofitting by ER-I & Insulator cleaning by Allahabad.	05-Dec-2019	08:00	10-Dec-2019	18:00		
32	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	D	FOR REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER by ER-I & Defective Insulator Replacement work by Ballia.	05-Dec-2019	08:00	05-Dec-2019	18:00		

33	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	D	FOR REPLACEMENT OF PORCELAIN INSULATOR BY POLYMER by ER-I & For the AMP of the Line Reactor & Dislocated Earthwire refixing and Line Insulator changing at Ballia.	04-Dec-2019	08:00	04-Dec-2019	18:00		
34	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT- 1	D	AMP WORK AT ZERDA END	03-Dec-2019	09:00	03-Dec-2019	18:00	S/D REQUEST BY WR-II	
35	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	D	For the replacement of Reactor Neutral Bushing at Ballia.	03-Dec-2019	08:00	03-Dec-2019	18:00		
36	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	FOR INSULATOR WASHING by ER-I.	03-Dec-2019	08:00	03-Dec-2019	18:00		
37	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	FOR INSULATOR WASHING by Er-I & DGA Sampling of BHEL Make HV Bushings of Line Reactor at Ballia.	02-Dec-2019	08:00	02-Dec-2019	18:00		
38	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)- MOTIHARI(BS) (PG) CKT-2	D	Change in realy setting from Auto to non-autio for OPGW WORK in Live Line.	01-Dec-2019	08:00	31-Dec-2019	18:00		
39	OCC_165	singrauli_s d	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- VINDHYACHAL(PG) (PG) CKT-1	D	For PM of protection panel	27-Nov-2019	08:00	27-Nov-2019	18:00	Line is tripping on malfunction of DT	
40	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)- MUZAFFARPUR(PG) (POWERLINK) CKT-2	D	AMP of line bays at Muzaffarpur & Gorakhpur substation	05-Dec-2019	08:00	05-Dec-2019	18:00		
41	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)- MUZAFFARPUR(PG) (POWERLINK) CKT-1	D	AMP of line bays at Muzaffarpur & Gorakhpur substation	04-Dec-2019	08:00	04-Dec-2019	18:00		
42	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHUPURI(UP)- PUSAULI(BS) (UP) CKT-1	C	For load restriction during s/d of 500MVA ICT-I for Transformer retrofitting work by ER-I.	26-Nov-2019	08:00	29-Nov-2019	18:00	Note: Shutdown required from date 18th-21th Nov'19. During shutdown of 315 MVA ICT-II,load in 220kV Sasaram- Sahupuri line should be restricted to 100MW.	

43	OCC_165	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	C	10 DAY SD REQUIRED SHIFTING FROM ERS TO NORMAL TOWER AFTER RECTIFICATION OF TOWER NUMBER 1619, 1618. DATES TENTATIVE AND SHALL BE CONFIRMED BASED ON SITE CONDITION by ER-I. Relevent documents enclosed.During the shutdown all the poles at Agra will be out.	21-Dec-2019	08:00	31-Dec-2019	18:00	During the shutdown all the poles at Agra will be out.
44	OCC_165	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	C	10 DAY SD REQUIRED SHIFTING FROM ERS TO NORMAL TOWER AFTER RECTIFICATION OF TOWER NUMBER 1619, 1618. DATES TENTATIVE AND SHALL BE CONFIRMED BASED ON SITE CONDITION by ER-I. Relevent documents enclosed.During the shutdown all the poles at Agra will be out.	21-Dec-2019	08:00	31-Dec-2019	18:00	During the shutdown all the poles at Agra will be out.
45	OCC_165	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	C	10 DAY SD REQUIRED SHIFTING FROM ERS TO NORMAL TOWER AFTER RECTIFICATION OF TOWER NUMBER 1619, 1618. DATES TENTATIVE AND SHALL BE CONFIRMED BASED ON SITE CONDITION by ER-I. Relevent documents enclosed.During the shutdown all the poles at Agra will be out.	21-Dec-2019	08:00	31-Dec-2019	18:00	During the shutdown all the poles at Agra will be out.
46	OCC_165	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	C	10 DAY SD REQUIRED SHIFTING FROM ERS TO NORMAL TOWER AFTER RECTIFICATION OF TOWER NUMBER 1619, 1618. DATES TENTATIVE AND SHALL BE CONFIRMED BASED ON SITE CONDITION by ER-I. Relevent documents enclosed.During the shutdown all the poles at Agra will be out.	21-Dec-2019	08:00	31-Dec-2019	18:00	During the shutdown all the poles at Agra will be out.

47	OCC_165	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	C	15 DAY SD REQUIRED SHIFTING OF LINE TO ERS TO RECTIFY VULNERABLE LOCATION 1619, 1618 WHOSE LEGS /MAIN BRACING HAVE BEEN CUT BY MISCREANTS. DATES ARE TENTATIVE AND SHALL BE CONFIRMED BASED ON SITE CONDITION by ER-I. Relevent documents enclosed.During the shutdown all the poles at Agra will be out.	26-Nov-2019	08:00	10-Dec-2019	18:00	Note: Shutdown tentatively required from 15th- 30th Nov'19 (as requested by ER-I, Patna) .
48	OCC_165	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	C	15 DAY SD REQUIRED SHIFTING OF LINE TO ERS TO RECTIFY VULNERABLE LOCATION 1619, 1618 WHOSE LEGS /MAIN BRACING HAVE BEEN CUT BY MISCREANTS. DATES ARE TENTATIVE AND SHALL BE CONFIRMED BASED ON SITE CONDITION by ER-I. Relevent documents enclosed.During the shutdown all the poles at Agra will be out.	26-Nov-2019	08:00	10-Dec-2019	18:00	.Note: Shutdown tentatively required from 15th- 30th Nov'19 (as requested by ER-I, Patna) .
49	OCC_165	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	C	15 DAY SD REQUIRED SHIFTING OF LINE TO ERS TO RECTIFY VULNERABLE LOCATION 1619, 1618 WHOSE LEGS /MAIN BRACING HAVE BEEN CUT BY MISCREANTS. DATES ARE TENTATIVE AND SHALL BE CONFIRMED BASED ON SITE CONDITION by ER-I. Relevent documents enclosed.During the shutdown all the poles at Agra will be out.	26-Nov-2019	08:00	10-Dec-2019	18:00	Note: Shutdown tentatively required from 15th- 30th Nov'19 (as requested by ER-I, Patna) .

50	OCC_165	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	C	15 DAY SD REQUIRED SHIFTING OF LINE TO ERS TO RECTIFY VULNERABLE LOCATION 1619, 1618 WHOSE LEGS /MAIN BRACING HAVE BEEN CUT BY MISCREANTS. DATES ARE TENTATIVE AND SHALL BE CONFIRMED BASED ON SITE CONDITION by ER-I. Relevent documents enclosed.During the shutdown all the poles at Agra will be out.	26-Nov-2019	08:00	10-Dec-2019	18:00	.Note: Shutdown tentatively required from 15th- 30th Nov'19 (as requested by ER-I, Patna) .
51	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	D	Pre-winter line maintenance work & AMP of line Terminal equipment (LA, CVT,WT,ISOLATOR) & installation of silicon jacket on LR CB, isolators and CVT	30-Dec-2019	08:00	31-Dec-2019	18:00	
52	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	D	Pre-winter line maintenance work & AMP of line Terminal equipment (LA, CVT,WT,ISOLATOR) & installation of silicon jacket on LR CB, isolators and CVT	28-Dec-2019	08:00	28-Dec-2019	18:00	
53	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	D	Pre-winter line maintenance work & AMP of line Terminal equipment (LA, CVT,WT,ISOLATOR) & installation of silicon jacket on LR CB, isolators and CVT	27-Dec-2019	08:00	27-Dec-2019	18:00	
54	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	D	Pre-winter line maintenance work & AMP of line Terminal equipment (LA, CVT,WT,ISOLATOR) & installation of silicon jacket on LR CB, isolators and CVT	25-Dec-2019	08:00	26-Dec-2019	18:00	
55	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	For Pre-winterr maintenance work eg. Insulator cleaning ,CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	15-Dec-2019	08:00	15-Dec-2019	18:00	

56	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	For attending LA Insulating Base & 'For Pre-winterr maintenance work eg. Insulator cleaning ,CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	13-Dec-2019	09:00	14-Dec-2019	18:00		
57	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	Pre-winter line maintenance work & AMP of line Terminal equipment (LA, CVT,WT,ISOLATOR)	12-Dec-2019	09:00	14-Dec-2019	18:00	Line shutdown is required along with L/R at Both end	
58	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	D	For defective insulator replacement.	12-Dec-2019	09:00	14-Dec-2019	18:00		
59	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	For attending SF6 Gas Leakage in Main Bay CB & 'For Pre-winterr maintenance work eg. Insulator cleaning ,CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	11-Dec-2019	09:00	12-Dec-2019	18:00	SD is required with 716Bay SD	
60	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	For Pre-winterr maintenance work eg. Insulator cleaning ,CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	10-Dec-2019	08:00	10-Dec-2019	18:00		
61	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	Pre-winter line maintenance work & AMP of line Terminal equipment (LA, CVT,WT,ISOLATOR)	09-Dec-2019	09:00	11-Dec-2019	18:00	Line shutdown is required along with L/R at Both end	
62	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Dec-2019	08:00	31-Dec-2019	18:00		
63	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)- ALIGARH(PG) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Dec-2019	08:00	31-Dec-2019	18:00	BY ULDC	
64	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)- MEERUT(PG) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Dec-2019	08:00	31-Dec-2019	18:00	BY ULDC	
65	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	D	Auto Closure has to be kept in switch off condition during installation work.	01-Dec-2019	08:00	31-Dec-2019	18:00		

66	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	D	Auto Closure has to be kept in switch off condition during installation work.	01-Dec-2019	08:00	31-Dec-2019	18:00		
67	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Dec-2019	07:00	31-Dec-2019	19:00	OPGW rectification work	
68	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Dec-2019	07:00	31-Dec-2019	19:00	OPGW rectification work	
69	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	D	Tower Strengthening work in line	28-Nov-2019	08:00	03-Dec-2019	18:00		
70	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	C	For attending hot spot point at line,jumper tightening work and AMP of line, line reactors and bay elements. After work RPh unit is replaced with Spare Phase unit for Firewall construction at site of 765kV Agra- Greator Noida Reactor unit.	16-Dec-2019	08:00	22-Dec-2019	18:00		
71	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	C	For attending hot spot point at line,jumper tightening work and AMP of line, line reactors and bay elements. After work RPh unit is replaced with Spare Phase unit for Firewall construction at site of 765kV Agra- Greator Noida Reactor unit.	09-Dec-2019	08:00	15-Dec-2019	18:00		
72	OCC_165	cpcc3_sd	BUS	765KV BUS 2 AT BALIA(PG)	D	FOR AMP & INSULATOR REPLACEMENT	28-Dec-2019	08:00	28-Dec-2019	18:00		
73	OCC_165	cpcc3_sd	BUS	765KV BUS 1 AT BALIA(PG)	D	FOR AMP & INSULATOR REPLACEMENT	27-Dec-2019	08:00	27-Dec-2019	18:00		
74	OCC_165	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	D	Jumpering of Bikaner Lines bay equipment with Bus bar & stability test etc.	23-Dec-2019	09:30	25-Dec-2019	17:30		
75	OCC_165	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	D	Jumpering of Bikaner Lines bay equipment with Bus bar & stability test etc.	19-Dec-2019	09:30	21-Dec-2019	17:30		
76	OCC_165	cpcc1_sd	BUS	765KV BUS 1 AT MEERUT(PG)	D	Sub-station Construction Works	19-Dec-2019	08:00	20-Dec-2019	18:00		

77	OCC_165	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	D	AMP & Tightening Work	17-Dec-2019	08:00	17-Dec-2019	18:00		
78	OCC_165	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	D	AMP & Tightening Work	16-Dec-2019	08:00	16-Dec-2019	18:00		
79	OCC_165	cpcc1_sd	BUS	765KV BUS 2 AT MEERUT(PG)	D	Sub-station Construction Works	07-Dec-2019	08:00	09-Dec-2019	18:00		
80	OCC_165	stuup_sd	BUS	765KV BUS 1 AT AGRA(PG)	D	For BPI installation, jumpering and IPS tubing work in 704 Bay (765kV Agra Greater Noida line Bay under GTS project) and AMP of Bus includes tightening of jumper and isolator point.	06-Dec-2019	08:00	07-Dec-2019	18:00		
81	OCC_165	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	D	Installation of silicon jacket on isolators and CVT	05-Dec-2019	08:00	07-Dec-2019	18:00		
82	OCC_165	cpcc1_sd	BUS	765KV BUS 1 AT MEERUT(PG)	D	Sub-station Construction Works	04-Dec-2019	08:00	06-Dec-2019	18:00		
83	OCC_165	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)	D	Installation of silicon jacket on isolators and CVT	02-Dec-2019	08:00	04-Dec-2019	18:00		
84	OCC_165	stuup_sd	BUS	765KV BUS 2 AT AGRA FATEHBAD(UP)	D	For BPI installation, jumpering and IPS tubing work in 706 Bay (765kV Agra Greater Noida line under GTS project) and AMP of Bus includes tightening of jumper and isolator point	23-Dec-2019	08:00	24-Dec-2019	18:00		
85	OCC_165	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 2	C	Annual Maintenance Work	05-Dec-2019	09:00	05-Dec-2019	18:00		
86	OCC_165	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 1	C	Annual Maintenance Work	03-Dec-2019	09:00	03-Dec-2019	18:00		
87	OCC_165	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	D	Installation of silicon jacket on isolators and LA in S/S.	20-Dec-2019	08:00	21-Dec-2019	18:00		
88	OCC_165	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	D	Installation of silicon jacket on isolators and LA in S/S.	18-Dec-2019	08:00	19-Dec-2019	18:00		
89	OCC_165	cpcc3_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	D	For protection testing & AMP work of reactor	11-Dec-2019	10:00	11-Dec-2019	16:00		
90	OCC_165	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	D	For Final tuning of CSD Relays	11-Dec-2019	09:00	11-Dec-2019	18:00		
91	OCC_165	cpcc3_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	D	For protection testing & AMP work of reactor	10-Dec-2019	10:00	10-Dec-2019	16:00		
92	OCC_165	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	D	For Final tuning of CSD Relays	13-Dec-2019	08:00	13-Dec-2019	18:00		

93	OCC_165	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	D	For Final tuning of CSD Relays	12-Dec-2019	08:00	12-Dec-2019	18:00	
94	OCC_165	cpcc1_sd	LINE REACTOR	240 MVAR LR ON AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	D	AMP work of line reactor bank along with line-II	12-Dec-2019	08:00	14-Dec-2019	18:00	765kV Chittorgarh # 2 Line & Line Reactor shutdown are required .(Circuit breaker Timinig, DCRM, CB grading capacitor C& tandelta measurement . Reactor bank Bushing C & tandelta measurement with variable frequency , Yearly maintenance of Line reactor bank)
95	OCC_165	cpcc1_sd	LINE REACTOR	240 MVAR LR ON AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	D	AMP of Line Reactor Bank(R.Y.B phase).AJMER-CHITORGARH -2 line s/d along with L/R	12-Dec-2019	08:00	14-Dec-2019	18:00	75kV AJMER # 2 Line & Line Reactor shutdown are required .(Circuit breaker Timinig, DCRM, CB grading capacitor C& tandelta measurement . Reactor bank Bushing C & tandelta measurement with veriaivle frequency , Yearly & two yearly maintenance of Line reactor bank)
96	OCC_165	cpcc1_sd	LINE REACTOR	240 MVAR LR ON AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	D	Amp Work of line reactor bank along with line-I	09-Dec-2019	08:00	11-Dec-2019	18:00	765kV Chittorgarh # 1 Line & Line Reactor shutdown are required .(Circuit breaker Timinig, DCRM, CB grading capacitor C& tandelta measurement . Reactor bank Bushing C & tandelta measurement with variable frequency , Yearly maintenance of Line reactor bank)

97	OCC_165	cpcc1_sd	LINE REACTOR	240 MVAR LR ON AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	D	AMP of Line Reactor Bank(R.Y.B phase).765KV AJMER-CHITTORGARH -I line s/d along with L/R	09-Dec-2019	08:00	11-Dec-2019	18:00	75kV AJMER # 1 Line &Line Reactor shutdown are required .(Circuit breaker Timinig, DCRM, CB grading capacitor C& tandelta measurement . Reactor bank Bushing C & tandelta measurement with veriaivle frequency , Yearly & two yearly maintenance of Line reactor bank)
98	OCC_165	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	D	AMP of Line Reactor Bank(R.Y.B phase).765KV Banaskantha-Chitorgarh -2 line s/d along with L/R	05-Dec-2019	08:00	07-Dec-2019	18:00	75kV Banaskantha # 2 Line &Line Reactor shutdown are required .(Circuit breaker Timinig, DCRM, CB grading capacitor C& tandelta measurement . Reactor bank Bushing C & tandelta measurement with veriaivle frequency , Yearly & two yearly maintenance of Line reactor bank)
99	OCC_165	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	D	AMP of Line Reactor Bank(R.Y.B phase) 765KV Banaskantha-Chitorgarh -1 line s/d along with L/R	02-Dec-2019	08:00	04-Dec-2019	18:00	75kV Banaskantha # 1 Line &Line Reactor shutdown are required .(Circuit breaker Timinig, DCRM, CB grading capacitor C& tandelta measurement . Reactor bank Bushing C & tandelta measurement with veriaivle frequency , Yearly & two yearly maintenance of Line reactor bank)
100	OCC_165	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	D	AMP OF BAY EQUIPMENT at Agra S/S	23-Dec-2019	08:00	23-Dec-2019	18:00	

101	OCC_165	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	D	AMP OF BAY EQUIPMENT at Agra S/S	21-Dec-2019	08:00	21-Dec-2019	18:00	
102	OCC_165	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG)	D	For AMP & CB Pole Interconnection replacement	20-Dec-2019	08:00	21-Dec-2019	18:00	
103	OCC_165	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	D	AMP OF BAY EQUIPMENT at Agra S/S	20-Dec-2019	08:00	20-Dec-2019	18:00	
104	OCC_165	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	D	AMP of Bay Equipment i.e. CB , CT etc	20-Dec-2019	08:00	20-Dec-2019	18:00	
105	OCC_165	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	D	AMP OF BAY EQUIPMENT at Agra S/S	19-Dec-2019	08:00	19-Dec-2019	18:00	
106	OCC_165	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG) AND 765KV BUS 2 AT AJMER(PG)	D	Amp Work & Fixing bracket connected with operating rod replacement work in S&Smake Isolators	18-Dec-2019	08:00	18-Dec-2019	18:00	765 KV BR will remain in service through 708 Tie bay
107	OCC_165	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	D	For AMP & CB Pole Interconnection replacement	18-Dec-2019	08:00	19-Dec-2019	18:00	
108	OCC_165	cpcc3_sd	BAY	707 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	D	AMP OF BAY EQUIPMENT at Agra S/S	18-Dec-2019	08:00	18-Dec-2019	18:00	
109	OCC_165	cpcc2_sd	BAY	710 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT MOGA(PG)	D	For AMP works.	17-Dec-2019	09:30	18-Dec-2019	17:30	
110	OCC_165	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-AJMER (PG) CKT-2 AND FUTURE AT AJMER(PG)	D	Amp Work & Fixing bracket connected with operating rod replacement work in S&Smake Isolators	17-Dec-2019	08:00	17-Dec-2019	18:00	765 KV Ajmer-Bikaner Line-2 will remain in service through 705 Tie bay
111	OCC_165	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	D	AMP OF BAY EQUIPMENT at Agra S/S	17-Dec-2019	08:00	17-Dec-2019	18:00	
112	OCC_165	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	D	AMP of bay Equipment	16-Dec-2019	08:00	17-Dec-2019	18:00	ICT will be remain charged through Tie bay

113	OCC_165	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	D	For AMP & CB Pole Interconnection replacement	16-Dec-2019	08:00	17-Dec-2019	18:00		
114	OCC_165	cpcc3_sd	BAY	701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	D	AMP OF BAY EQUIPMENT at Agra S/S	16-Dec-2019	08:00	16-Dec-2019	18:00		
115	OCC_165	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	D	AMP WORK	13-Dec-2019	09:00	13-Dec-2019	18:00		
116	OCC_165	cpcc3_sd	BAY	707 MAIN BAY - 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)	D	For AMP & CB Pole Interconnection replacement	13-Dec-2019	08:00	14-Dec-2019	18:00		
117	OCC_165	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	D	AMP WORK	12-Dec-2019	11:00	12-Dec-2019	18:00		
118	OCC_165	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1	D	AMP WORK	11-Dec-2019	11:00	11-Dec-2019	18:00		
119	OCC_165	cpcc1_sd	BAY	716 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT BHIWANI(PG)	C	For attending SF6 Gas Leakage in CB	11-Dec-2019	08:00	12-Dec-2019	18:00		
120	OCC_165	cpcc1_sd	BAY	702 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	D	Sub-station Construction Works	11-Dec-2019	08:00	17-Dec-2019	18:00		
121	OCC_165	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	D	For AMP Work	10-Dec-2019	11:00	10-Dec-2019	18:00		
122	OCC_165	cpcc3_sd	BAY	711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	D	For AMP & CB Pole Interconnection replacement	10-Dec-2019	08:00	11-Dec-2019	18:00		
123	OCC_165	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) AND 765 KV BIKANER-AJMER (PG) CKT-2	D	AMP WORK	09-Dec-2019	11:00	09-Dec-2019	17:00		
124	OCC_165	cpcc3_sd	BAY	711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)	D	AMP & Tightening Work	09-Dec-2019	08:00	10-Dec-2019	18:00		

125	OCC_165	cpcc1_sd	BAY	707 MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-2 @BIKANER(PG) AND 765 KV BIKANER(PG) - BUS 1 AT BIKANER(PG)	D	FOR AMP WORK	07-Dec-2019	09:00	07-Dec-2019	11:00	
126	OCC_165	cpcc1_sd	BAY	704 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG)	D	Amp Work & Fixing bracket connected with operating rod replacement work in S&Smake Isolators	07-Dec-2019	08:00	07-Dec-2019	18:00	ICT-2 will remain in service through 705 tie bay
127	OCC_165	cpcc1_sd	BAY	703 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AT AJMER(PG)	D	Amp Work & Fixing bracket connected with operating rod replacement work in S&Smake Isolators	06-Dec-2019	08:00	06-Dec-2019	18:00	765 KV Ajmer-Bikaner Line-1 will remain in service through 702 Tie bay.This Biakner M/bay 703 at Ajmer .Nomenclature is wrongly entry by NRLDC.Please correct it.
128	OCC_165	cpcc1_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	D	AMP WORK	06-Dec-2019	08:00	06-Dec-2019	18:00	
129	OCC_165	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-AJMER (PG) CKT-2 AND FUTURE AT AJMER(PG)	D	FOR AMP WORK	06-Dec-2019	08:00	06-Dec-2019	18:00	
130	OCC_165	cpcc3_sd	BAY	708 TIE BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG) AND 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1	D	For AMP & CB Pole Interconnection replacement	06-Dec-2019	08:00	07-Dec-2019	18:00	
131	OCC_165	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	D	For AMP works.	05-Dec-2019	09:30	06-Dec-2019	17:30	
132	OCC_165	cpcc1_sd	BAY	702 TIE BAY - 765 KV BIKANER-AJMER (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	D	Amp Work & Fixing bracket connected with operating rod replacement work in S&Smake Isolators	05-Dec-2019	08:00	05-Dec-2019	18:00	ICT-1 will remain in service through 701 Main bay
133	OCC_165	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-AJMER (PG) CKT-1 AND 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG) AT 765 KV BIKANER(PG)	D	AMP WORK	05-Dec-2019	08:00	05-Dec-2019	18:00	

134	OCC_165	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	D	AMP & Tightening Work	05-Dec-2019	08:00	06-Dec-2019	18:00	
135	OCC_165	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA- MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	D	For AMP works.	03-Dec-2019	09:30	04-Dec-2019	17:30	
136	OCC_165	cpcc3_sd	BAY	702 TIE BAY - 765 KV BALIA- LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	D	For AMP works	02-Dec-2019	08:00	03-Dec-2019	18:00	
137	OCC_165	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASI- FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	D	AMP & Tightening Work	02-Dec-2019	08:00	03-Dec-2019	18:00	
138	OCC_165	sldcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	D	1. Measurements of operation timings of CB. 2. Measurement of Tan-delta of Current Transformers 3. Tightening of clamps & connectors.	10-Dec-2019	10:00	10-Dec-2019	18:00	There will be no interruption during shut-down period as the 765KV Phagi-Anta-2 line will be remained connected to 765 KV Bus-B through 800KV CB (707-52B). The 765KV Phagi-Gwalior-2 line will also be remained connected to 765KV Bus-A through 800KV CB (707-52A).
139	OCC_165	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	D	1. Measurements of operation timings of CB. 2. Measurement of Tan-delta of Current Transformers 3. Tightening of clamps & connectors.	03-Dec-2019	10:00	03-Dec-2019	18:00	There will be no power interruption during shutdown period as the 765KV Phagi- Anta Line-1 will be remained connected to 765kV Bus-B through 800kV CB (706-52B). The 765KV Phagi-Gwalior Line-1 will also be remained connected to BUS-A through 800 KV CB(706-52A).

140	OCC_165	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON-MANESAR (PG) CKT-1	C	LILO of D/C Gurgaon-Manesar Line(PGCIL) at Sohna Road SS of GTPL,	01-Jan-2020	08:00	10-Jan-2020	18:00		
141	OCC_165	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON-MANESAR (PG) CKT-2	C	LILO of D/C Gurgaon-Manesar Line(PGCIL) at Sohna Road SS of GTPL,	01-Jan-2020	08:00	10-Jan-2020	18:00		
142	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	D	Primary injection & stability test after completion of erection of line reactor at agra.	28-Dec-2019	08:00	28-Dec-2019	18:00		
143	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	D	Overhead crossing of U/C 765KV Bikaner-Moga Line	22-Dec-2019	08:00	24-Dec-2019	18:00		
144	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	D	Overhead crossing of U/C 765KV Bikaner-Moga Line	22-Dec-2019	08:00	24-Dec-2019	18:00		
145	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (PG) CKT-1	D	yearly Maintance work	20-Dec-2019	09:00	20-Dec-2019	14:00		
146	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2	D	For tightening the conductor at Location No. 53-54 at Power Crossing	20-Dec-2019	08:00	21-Dec-2019	18:00		
147	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	D	INSTALLATION OF BUSHING IN NEWLY ERECTED LINE REACTOR, TESTING & JUMPER CONNECTIONS at Agra.	20-Dec-2019	08:00	20-Dec-2019	18:00		
148	OCC_165	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	C	for SAS System Implementation	19-Dec-2019	08:00	24-Dec-2019	18:00	all control and protection to be shifted to KIOSK	
149	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	19-Dec-2019	08:00	21-Dec-2019	18:00		
150	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (PG) CKT-1	D	Maintenance work	18-Dec-2019	09:00	18-Dec-2019	14:00		
151	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON-MANESAR (PG) CKT-2	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	18-Dec-2019	09:00	19-Dec-2019	18:00		
152	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1	D	For tightening the conductor at Location No. 53-54 at Power Crossing	18-Dec-2019	08:00	19-Dec-2019	18:00		

153	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	18-Dec-2019	08:00	19-Dec-2019	18:00		
154	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	D	Pre-winter line maintenance work & AMP of line Terminal equipment (LA, CVT,WT,ISOLATOR)	17-Dec-2019	10:00	17-Dec-2019	18:00		
155	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1	C	For replacement of Line Isolators as these are very old giving trouble while operating. For replacement of Line Isolators as these are very old giving trouble while operating.	17-Dec-2019	09:00	18-Dec-2019	18:00		
156	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	17-Dec-2019	08:00	17-Dec-2019	18:00		
157	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	17-Dec-2019	08:00	18-Dec-2019	18:00		
158	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	D	Pre-winter line maintenance work & AMP of line Terminal equipment (LA, CVT,WT,ISOLATOR)	16-Dec-2019	10:00	16-Dec-2019	18:00		
159	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON-MANESAR (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	16-Dec-2019	09:00	17-Dec-2019	18:00		
160	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	16-Dec-2019	08:00	16-Dec-2019	18:00		
161	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	16-Dec-2019	08:00	18-Dec-2019	18:00		
162	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	16-Dec-2019	08:00	17-Dec-2019	18:00		

163	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	D	For Line Reactor Switching CB erection & Commissioning by Ballia and For taking Reactor out of service for construction work for converting non switchable LR to switchable LR at Sohawal	16-Dec-2019	08:00	18-Dec-2019	18:00		
164	OCC_165	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON-MANESAR (PG) CKT-1	C	LILO of D/C Gurgaon-Manesar Line(PGCIL) at Sohna Road SS of GTPL,	15-Dec-2019	08:00	31-Dec-2019	18:00		
165	OCC_165	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON-MANESAR (PG) CKT-2	C	LILO of D/C Gurgaon-Manesar Line(PGCIL) at Sohna Road SS of GTPL,	15-Dec-2019	08:00	31-Dec-2019	18:00		
166	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	D	connection of Droppers with liine side conductor of isolator No.405-89B After replacement of isolator.	14-Dec-2019	13:00	14-Dec-2019	17:00		
167	OCC_165	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	C	for SAS System Implementation	14-Dec-2019	08:00	18-Dec-2019	18:00	all control and protection to be shifted to KIOSK	
168	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	D	Bay maintenance	13-Dec-2019	09:30	13-Dec-2019	17:30		
169	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	13-Dec-2019	08:00	13-Dec-2019	18:00		
170	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	D	For AMP works.	12-Dec-2019	09:00	12-Dec-2019	18:00		
171	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	12-Dec-2019	08:00	12-Dec-2019	18:00		
172	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	12-Dec-2019	08:00	13-Dec-2019	18:00		

173	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESHWAR-MEERUT (PG) CKT-1	C	Restoration of Tower Location No. 58 of 400 kV Koteswar- Meerut-1 line which involves erection of 02 Nos new Tower (57A & 58 A), destringing and stringing of 1.3 Km in three spans(Tower span 57-57A, 57A-58A, 58A-59). Above Shutdown of 11 days is required for dismantling of old defective tower no. 58, destringing between 57 to 58, 58 to 59 and stringing between 57 to 57A , 57A to 58 A and 58A to 59.	11-Dec-2019	08:00	21-Dec-2019	18:00		
174	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer, VD, Bird Guard & Jumper tightening.	11-Dec-2019	08:00	12-Dec-2019	18:00		
175	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	D	For AMP works.	11-Dec-2019	08:00	11-Dec-2019	18:00		
176	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)- MUZAFFARNAGAR(UP) (PG) CKT-1	D	For routine testing and other preventive works.	10-Dec-2019	11:00	10-Dec-2019	16:00		
177	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	D	For attending bent peak of Tower No. 418.	10-Dec-2019	09:00	10-Dec-2019	18:00		
178	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	D	For attending bent peak of Tower No. 418.	10-Dec-2019	09:00	10-Dec-2019	18:00		
179	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	D	Dis-connection of Droppers with liine side conductor of isolator No.405-89B before replacement of isolator.	10-Dec-2019	09:00	10-Dec-2019	13:00		
180	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer, VD, Bird Guard & Jumper tightening.	10-Dec-2019	08:00	11-Dec-2019	18:00		
181	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	D	For AMP works.	10-Dec-2019	08:00	10-Dec-2019	18:00		

182	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	C	For strengthening of 400kv transfer bus isolator of 400kv dadri bay (capacity 2000A to 3150A)	09-Dec-2019	09:00	12-Dec-2019	17:00	There will be no any supply interruption due to this shut- down load of sub-station will be fed through 400kv nawada- 400kv Greater Noida line,400kv Greater Noida(765kv)-Greater Noida(400kv) ckt-I&II
183	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	D	For Pre-winter maintenance work eg.Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	09-Dec-2019	08:00	10-Dec-2019	18:00	
184	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT- 1	D	For Line Reactor Switching CB erection & Commissioning by Ballia & For taking Reactor out of service for construction work for converting non switchable LR to switchable LR at Sohawal	09-Dec-2019	08:00	11-Dec-2019	18:00	
185	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-2	D	Connection of Droppers with liine side conductor of isolator No.405-89A After replacement of isolator.	07-Dec-2019	13:00	07-Dec-2019	17:00	
186	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	D	For AMP works.	07-Dec-2019	09:00	07-Dec-2019	18:00	
187	OCC_165	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)- KISHENPUR(PG) (PG) CKT-2	D	For Tightening of complete bay and testing of relay, CT, PT, C.B.	07-Dec-2019	08:00	07-Dec-2019	17:00	Tightening of Jumpers, corona rings, vibration fittings etc
188	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	D	For protection testing & AMP OF LINE BAY EQPT by Agra.	07-Dec-2019	08:00	07-Dec-2019	18:00	
189	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	4th Quarterly maintenance	06-Dec-2019	10:00	06-Dec-2019	17:00	
190	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	D	For AMP and fixing of damaged Grading Rings.	06-Dec-2019	09:00	06-Dec-2019	18:00	
191	OCC_165	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)- KISHENPUR(PG) (PG) CKT-2	D	For Tightening of complete bay and testing of relay, CT, PT, C.B.	06-Dec-2019	08:00	06-Dec-2019	17:00	Tightening of Jumpers, corona rings, vibration fittings etc

192	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	D	POLYMER INSULATOR REPLACEMENT WORK IN THE LINE	06-Dec-2019	08:00	10-Dec-2019	18:00		
193	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	D	Stringing of 220 KV Sohawal (400 KV PGCIL)-Gonda/ Bahraich D/C line	05-Dec-2019	10:00	05-Dec-2019	18:00		
194	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	D	Stringing of 220 KV Sohawal (400 KV PGCIL)-Gonda/ Bahraich D/C line	05-Dec-2019	10:00	05-Dec-2019	18:00		
195	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-2	D	4th Quarterly maintenance	05-Dec-2019	10:00	05-Dec-2019	17:00		
196	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	D	4th Quarterly Bay maintenance	05-Dec-2019	10:00	05-Dec-2019	17:00		
197	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	C	Height Raising /Tower Shifting of 400 KV SC Sarojnagar-Kursi Road (PGCIL) Transmission Line Due to Construction of outer Ring Road (NHAI) between Location No. 384 (C+0) to 387 (A+0), [section Tower No. 384 (C+0) to 389 (B+0)].	05-Dec-2019	09:00	20-Dec-2019	17:00		
198	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	D	For AMP and fixing of damaged Grading Rings.	05-Dec-2019	09:00	05-Dec-2019	18:00		
199	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	D	For AMP works.	05-Dec-2019	09:00	05-Dec-2019	18:00		
200	OCC_165	rihand_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-RIHAND(PG) (PG) CKT-1	C	Annual Testing and Maintenance of Bay Equipment and Protection Checking	05-Dec-2019	09:00	06-Dec-2019	18:00		
201	OCC_165	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PG) CKT-2	D	For Tightening of complete bay and testing of relay, CT, PT, C.B.	05-Dec-2019	08:00	05-Dec-2019	17:00	Tightening of Jumpers, corona rings, vibration fittings etc	
202	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer, VD, Bird Guard & Jumper tightening.	05-Dec-2019	08:00	06-Dec-2019	18:00		
203	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	D	For insulator cleaning work by Allahabad	05-Dec-2019	08:00	05-Dec-2019	18:00		

204	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	D	4th Quarterly Bay maintenance	04-Dec-2019	10:00	04-Dec-2019	17:00	
205	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	Pre-winter line maintenance work & AMP of line Terminal equipment (LA, CVT,WT,ISOLATOR)	04-Dec-2019	09:00	04-Dec-2019	17:00	
206	OCC_165	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PG) CKT-1	D	For Tightening of complete bay and testing of relay, CT, PT, C.B.	04-Dec-2019	08:00	04-Dec-2019	17:00	Tightening of Jumpers, corona rings, vibration fittings etc
207	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	D	Yearly Maintenance work of bay equipment with testing of equipments.	04-Dec-2019	08:00	05-Dec-2019	18:00	
208	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	D	For insulator cleaning work by Allahabad	04-Dec-2019	08:00	04-Dec-2019	18:00	
209	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	D	Pre-winter line maintenance work & AMP of line Terminal equipment (LA, CVT,WT,ISOLATOR)	03-Dec-2019	09:00	03-Dec-2019	17:00	
210	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-2	D	Dis-connection of Droppers with line side conductor of isolator No.405-89A before replacement of isolator.	03-Dec-2019	09:00	03-Dec-2019	13:00	
211	OCC_165	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PG) CKT-1	D	For Tightening of complete bay and testing of relay, CT, PT, C.B.	03-Dec-2019	08:00	03-Dec-2019	17:00	Tightening of Jumpers, corona rings, vibration fittings etc
212	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	03-Dec-2019	08:00	03-Dec-2019	18:00	
213	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	03-Dec-2019	08:00	04-Dec-2019	18:00	
214	OCC_165	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PG) CKT-1	D	For Tightening of complete bay and testing of relay, CT, PT, C.B.	02-Dec-2019	08:00	02-Dec-2019	17:00	Tightening of Jumpers, corona rings, vibration fittings etc
215	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	02-Dec-2019	08:00	02-Dec-2019	18:00	

216	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	D	Shutdown nature balance Defects rectification	02-Dec-2019	08:00	04-Dec-2019	18:00		
217	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	D	Yearly Maintenance work of bay equipment with testing of equipments.	02-Dec-2019	08:00	03-Dec-2019	18:00		
218	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1	D	Diversion work of 400kV D/C Dhauliganga-Bareilly(PG) by Bareilly.	02-Dec-2019	08:00	03-Dec-2019	18:00		
219	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	D	Diversion work of 400kV D/C Dhauliganga-Bareilly(PG) by Bareilly.	02-Dec-2019	08:00	03-Dec-2019	18:00		
220	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	D	POLYMER INSULATOR REPLACEMENT WORK IN THE LINE	01-Dec-2019	08:00	05-Dec-2019	18:00		
221	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - 78 completed out of 138 Kms	01-Dec-2019	08:00	31-Dec-2019	18:00	BY ULDC	
222	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - 78 completed out of 138 Kms	01-Dec-2019	08:00	31-Dec-2019	18:00	BY ULDC	
223	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (OPGW works completed, minor rectification, if required)"	01-Dec-2019	08:00	31-Dec-2019	18:00		
224	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (OPGW works completed, minor rectification, if required)"	01-Dec-2019	08:00	31-Dec-2019	18:00		
225	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-2	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Dec-2019	08:00	31-Dec-2019	18:00		

226	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Dec-2019	08:00	31-Dec-2019	18:00		
227	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (PG) CKT-1	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (155 Kms out of 178 kms OPGW laying Completed-work very slow /some times stopped due to severe ROW/Rain issues)"	01-Dec-2019	08:00	31-Dec-2019	18:00		
228	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (195 Kms out of 212 Kms completed)- work very slow /some times stopped due to severe ROW/Rain issues)"	01-Dec-2019	08:00	31-Dec-2019	18:00		
229	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (OPGW works completed, minor rectification, if required)"	01-Dec-2019	08:00	31-Dec-2019	18:00	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (OPGW works completed, minor rectification, if required)"	
230	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Dec-2019	08:00	31-Dec-2019	18:00		
231	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (236 kms out of 236 Kms completed), Jointing WIP"	01-Dec-2019	08:00	31-Dec-2019	18:00		
232	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Dec-2019	08:00	31-Dec-2019	18:00		

233	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01-Dec-2019	08:00	31-Dec-2019	18:00		
234	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Dec-2019	08:00	31-Dec-2019	18:00		
235	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01-Dec-2019	08:00	31-Dec-2019	18:00		
236	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01-Dec-2019	08:00	31-Dec-2019	18:00		
237	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	D	Auto Closure has to be kept in switch off condition during installation work.	01-Dec-2019	08:00	31-Dec-2019	18:00		
238	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01-Dec-2019	07:00	31-Dec-2019	19:00		
239	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (236 kms out of 236 Kms completed), Jointing WIP	01-Dec-2019	07:00	31-Dec-2019	19:00		
240	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01-Dec-2019	07:00	31-Dec-2019	19:00		
241	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	D	Work Of Insulator Cleaning by Varanasi.	30-Nov-2019	08:00	30-Nov-2019	18:00		
242	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	D	Protection Testing and RTV coatings of BPI	29-Nov-2019	10:00	29-Nov-2019	18:00		
243	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	D	Work Of Insulator Cleaning by Varanasi.	29-Nov-2019	08:00	29-Nov-2019	18:00		

244	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	D	Insulator replacement from Porclein to Polymer by bareilly.	29-Nov-2019	08:00	29-Nov-2019	18:00		
245	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	D	Protection Testing and RTV coatings of BPI	28-Nov-2019	10:00	28-Nov-2019	18:00		
246	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	D	For insulator cleaning work by Allahabad	28-Nov-2019	08:00	28-Nov-2019	18:00		
247	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	D	AMP of Line Bay equipments at PGCIL Gorakhpur S/s	28-Nov-2019	08:00	28-Nov-2019	18:00		
248	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	D	Flashed Insulator replacement at Loc. 131	27-Nov-2019	11:00	27-Nov-2019	14:00		
249	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening and A/R checking	27-Nov-2019	08:00	27-Nov-2019	18:00		
250	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	D	Flashed Insulator replacement at Loc. 89	26-Nov-2019	11:00	26-Nov-2019	14:00		
251	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	D	For insulator cleaning work by Allahabad & attending Earthwire Snapped at loc no 317 by Mirzapur.	26-Nov-2019	08:00	26-Nov-2019	18:00		
252	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening and A/R checking	26-Nov-2019	08:00	26-Nov-2019	18:00		
253	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	D	For AMP works.	26-Nov-2019	08:00	26-Nov-2019	18:00		
254	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-2	D	Insulator replacement from Porclein to Polymer by bareilly.	26-Nov-2019	08:00	27-Nov-2019	18:00		
255	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-2	D	Maintenance work	27-Dec-2019	09:00	27-Dec-2019	18:00		
256	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	D	Maintenance work	21-Dec-2019	09:00	21-Dec-2019	18:00		

257	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	D	yearly Maintance work	19-Dec-2019	09:00	19-Dec-2019	17:00		
258	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	D	Half yearly Maintance work	19-Dec-2019	09:00	19-Dec-2019	18:00		
259	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	D	4th Quarterly Maintenance work	16-Dec-2019	09:30	16-Dec-2019	17:30		
260	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	D	Quarterly Maintenance Work	13-Dec-2019	10:00	13-Dec-2019	18:00		
261	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1	D	Quarterly Maintenance Work	12-Dec-2019	10:00	12-Dec-2019	18:00		
262	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	D	4th Quarterly maintenance	12-Dec-2019	09:30	12-Dec-2019	17:30		
263	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	D	Annual Maintenance of Line isolators and Bay Equipments.	12-Dec-2019	09:30	12-Dec-2019	19:30		
264	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	D	FOR Halfyearly Maintenance work	12-Dec-2019	09:00	12-Dec-2019	18:00		
265	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	D	4th Quaterly maintenance of 400 KV side bay Equipments	11-Dec-2019	10:00	11-Dec-2019	17:00		
266	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	D	4th Quaterly maintenance of 400 KV side bay Equipments	10-Dec-2019	10:00	10-Dec-2019	17:00		
267	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	D	Line inspection and disc cleaning work	10-Dec-2019	10:00	21-Dec-2019	17:00		
268	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR(RS) (RS) CKT-2	D	4th Quarterly maintenance	10-Dec-2019	09:30	10-Dec-2019	17:30		
269	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	D	Routine Bay Maintenance Work	09-Dec-2019	10:00	09-Dec-2019	13:00		
270	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	D	4th Quarterly maintenance	09-Dec-2019	10:00	09-Dec-2019	17:00		

271	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	D	Maintenance work	09-Dec-2019	09:30	09-Dec-2019	17:30		
272	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	D	Quarterly Maintenance Work	06-Dec-2019	10:00	06-Dec-2019	18:00		
273	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	D	4th Quarterly maintenance	06-Dec-2019	10:00	06-Dec-2019	17:00		
274	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	D	Yearly Maintenance work of bay equipment with testing of equipments.	06-Dec-2019	09:30	07-Dec-2019	18:00		
275	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	D	Quarterly Maintenance Work	05-Dec-2019	10:00	05-Dec-2019	18:00		
276	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	D	Maintenance work	05-Dec-2019	09:00	05-Dec-2019	17:00		
277	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	D	Half yearly Maintance work	05-Dec-2019	09:00	05-Dec-2019	18:00		
278	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	D	Quarterly /Half yearly Maintance work	05-Dec-2019	08:00	05-Dec-2019	17:00		
279	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	D	Routine Bay maintenance	04-Dec-2019	10:00	04-Dec-2019	13:00		
280	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	D	Routine maintenane of 400 KV CHHABRA LINE & BAY WITH REACTOR (4352A)& ASSOCIATED EQUIPMENTS	04-Dec-2019	09:00	04-Dec-2019	18:00		
281	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	D	Routine Bay maintenance	03-Dec-2019	10:00	03-Dec-2019	13:00		
282	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	D	Maintenance work	03-Dec-2019	09:30	04-Dec-2019	17:30		
283	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	D	Stringing work of 765KV D/C Bikaner-Moga TL part-1 between Tower No-14B/0 & 14C/0	02-Dec-2019	08:00	03-Dec-2019	18:00		

284	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	D	Stringing work of 765KV D/C Bikaner-Moga TL part-1 between Tower No-14B/0 & 14C/0	02-Dec-2019	08:00	03-Dec-2019	18:00		
285	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Dec-2019	08:00	31-Dec-2019	18:00		
286	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	D	Restranging of Earth wire from Location No. 05 to 10	26-Nov-2019	08:00	26-Nov-2019	18:00		
287	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	D	Restranging of Earth wire from Location No. 05 to 10	26-Nov-2019	08:00	26-Nov-2019	18:00		
288	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	D	Stringing work of 765KV D/C Bikaner-Moga TL part-1 between Tower No-20/0 & 21/0	26-Nov-2019	08:00	27-Nov-2019	18:00		
289	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	For general maintenance	25-Dec-2019	08:00	08-Apr-2020	18:00		
290	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	Disc cleaning, routine electrical maintenance	23-Dec-2019	08:00	31-Dec-2019	18:00		
291	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	D	General Maintenance	21-Dec-2019	08:00	24-Dec-2019	18:00		
292	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	D	Disc cleaning, routine electrical maintenance	14-Dec-2019	08:00	20-Dec-2019	18:00		
293	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	Disc cleaning and washing	13-Dec-2019	08:00	20-Dec-2019	18:00		
294	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	D	General Maintenance	13-Dec-2019	08:00	13-Dec-2019	18:00		
295	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	D	Disc Insulator cleaning/ Jumper Tightening	13-Dec-2019	08:00	08-Apr-2020	18:00	Disc Insulator cleaning/ Jumper Tightening	
296	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	Tightening/checking of jumpers and cleaning of disc insulators in polluted area	12-Dec-2019	08:00	12-Dec-2019	18:00		

297	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	D	Disc cleaning,Tightening of nut bolts of jumpers, routine electrical maintenance	11-Dec-2019	08:00	11-Dec-2019	18:00		
298	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	D	General Maintenance	11-Dec-2019	08:00	11-Dec-2019	18:00		
299	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	D	Tightening/checking of jumpers and cleaning of disc insulators in polluted area	11-Dec-2019	08:00	11-Dec-2019	18:00		
300	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	D	General Maintenance	10-Dec-2019	08:00	10-Dec-2019	18:00		
301	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	Tightening/checking of jumpers and cleaning of disc insulators in polluted area	06-Dec-2019	08:00	06-Dec-2019	18:00		
302	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2	D	Disc cleaning, routine electrical maintenance	05-Dec-2019	08:00	07-Dec-2019	18:00		Disc cleaning, routine electrical maintenance
303	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1	D	Disc cleaning, routine electrical maintenance	02-Dec-2019	08:00	04-Dec-2019	18:00		Disc cleaning, routine electrical maintenance
304	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	D	Overhead crossing of U/C 765KV Bikaner-Moga Line	01-Dec-2019	08:00	03-Dec-2019	18:00		
305	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	D	Overhead crossing of U/C 765KV Bikaner-Moga Line	01-Dec-2019	08:00	03-Dec-2019	18:00		
306	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	D	Disc cleaning and washing	01-Dec-2019	08:00	10-Dec-2019	18:00		
307	OCC_165	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	D	preventive maintenance for line	25-Dec-2019	07:00	25-Dec-2019	19:00		
308	OCC_165	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	D	Preventive maintenance of line equipments	24-Dec-2019	07:00	24-Dec-2019	19:00		
309	OCC_165	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	D	Gen mtc of line and bay equipment and Tan Delta testing of bay equipment.	20-Dec-2019	10:00	20-Dec-2019	17:00		
310	OCC_165	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	D	Gen mtc of Line and bay equipment.	18-Dec-2019	10:00	18-Dec-2019	17:00		

311	OCC_165	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-1	C	Relocation of tower no-10. Tightening of Nut and bolts of jumpers. Replacement of TIE CB 411 52. Tree trimming and disc cleaning.	15-Dec-2019	10:00	30-Dec-2019	17:00		
312	OCC_165	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-2	C	Relocation of Tower no-10 amd along with other activities are as follows: Tightening of nut and bolts of jumpers. Replacement of TIE CB 411 52. Tree trimming. Disc cleaning. Pre- winter mtc.	15-Dec-2019	10:00	30-Dec-2019	17:00		
313	OCC_165	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-2	D	pre winter maintenance	27-Nov-2019	10:00	27-Nov-2019	17:00		
314	OCC_165	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-1	D	tree trimming and pre winter maintenance	26-Nov-2019	10:00	26-Nov-2019	17:00		
315	OCC_165	karcham_s d	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (JSW) CKT-1	D	Line maintenance work such as Replacement of disc Insulator & checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level between tower no. 61, 83 - 84 & 85 - 86.	24-Dec-2019	09:00	24-Dec-2019	18:00		
316	OCC_165	karcham_s d	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (JSW) CKT-1	D	Line maintenance work such as Replacement of disc Insulator & checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level between tower no. 61, 83 - 84 & 85 - 86.	23-Dec-2019	09:00	23-Dec-2019	18:00		

317	OCC_165	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (JSW) CKT-1	D	Line maintenance work such as Replacement of disc Insulator & checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level between tower no. 61, 83 - 84 & 85 - 86.	22-Dec-2019	09:00	22-Dec-2019	18:00		
318	OCC_165	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (JSW) CKT-1	D	Line maintenance work such as Replacement of disc Insulator & checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level between tower no. 61, 83 - 84 & 85 - 86.	21-Dec-2019	09:00	21-Dec-2019	18:00		
319	OCC_165	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (JSW) CKT-1	D	Line maintenance work such as Replacement of disc Insulator & checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level between tower no. 61, 83 - 84 & 85 - 86.	20-Dec-2019	09:00	20-Dec-2019	18:00		
320	OCC_165	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (JSW) CKT-1	D	Line maintenance work such as Replacement of disc Insulator & checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level between tower no. 61, 83 - 84 & 85 - 86.	19-Dec-2019	09:00	19-Dec-2019	18:00		

321	OCC_165	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (JSW) CKT-1	D	Line maintenance work such as Replacement of disc Insulator & checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level between tower no. 61, 83 - 84 & 85 - 86.	18-Dec-2019	09:00	18-Dec-2019	18:00	
322	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	D	For General Maintenance Work	24-Dec-2019	09:00	24-Dec-2019	17:00	
323	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	D	For disc cleaning work	21-Dec-2019	08:00	28-Dec-2019	18:00	
324	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	C	Diversion of 400 KV Anpara-Sarnath L-3 Line for the proposed DFFCC Corridor	21-Dec-2019	08:00	31-Dec-2019	18:00	
325	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	D	For Replacement of damage polymer, jumper & maintenance work	19-Dec-2019	09:00	22-Dec-2019	18:00	For Replacement of damage polymer, jumper & maintenance work
326	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	D	General Maintenance of Bay at 400 KV Sub-Station Unnao	19-Dec-2019	09:00	19-Dec-2019	17:00	
327	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	D	Cleaning of porcelain insulators	17-Dec-2019	09:00	23-Dec-2019	17:00	
328	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-2	D	For Replacement of damage Jumper and maintenance work	16-Dec-2019	10:00	18-Dec-2019	18:00	For Replacement of damage Jumper and maintenance work
329	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	D	General Maintenance of Bay at 400 KV Sub-Station Unnao	13-Dec-2019	09:00	13-Dec-2019	17:00	
330	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	D	Bay maintenance and testing work	13-Dec-2019	09:00	13-Dec-2019	18:00	
331	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-INDIRAPURAM (UP) CKT-2	C	Annual Maintenance Work (Jumper bolts, CC ring bolts, tower parts replenishment, etc.)	13-Dec-2019	08:00	13-Dec-2019	18:00	

332	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	D	Cleaning of disc insulators at location no. 45 to 60, 104 to 160 and 210 to 240, providing of bird guard,tightening of jumper and hardware fitting etc.	11-Dec-2019	08:00	15-Dec-2019	18:00	
333	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	D	For lopping chopping of trees and jumper tightening.	10-Dec-2019	10:00	11-Dec-2019	18:00	
334	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-2	D	Routine maintenance work	10-Dec-2019	10:00	10-Dec-2019	17:00	Routine maintenance work
335	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	D	Replacement of Porcelain Disc Insulators with Polymer Insulators	10-Dec-2019	09:00	15-Dec-2019	17:00	
336	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2	C	Annual Maintenance work (Tighting of Jumper loose connections as per thermovision test performed)	10-Dec-2019	09:00	10-Dec-2019	17:00	
337	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	D	Cleaning of porcelain insulators	10-Dec-2019	09:00	16-Dec-2019	17:00	
338	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	D	General Maintenance of Bay at 400 KV Sub-Station Unnao	09-Dec-2019	09:00	09-Dec-2019	17:00	
339	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	D	Shut Down required for replacement of old & outlived 0.5 accuracy CTs to 0.2 accuracy CTs.	09-Dec-2019	08:00	11-Dec-2019	18:00	
340	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT- 1	C	Diversion of 400 KV Obara- Anpara L-2 Line for the proposed Coal handling area of Obara C .	08-Dec-2019	08:00	20-Dec-2019	18:00	
341	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	C	Diversion of 400 KV Obara-Rewa Road line for Construction of Start up Power Line for Obara C	08-Dec-2019	08:00	20-Dec-2019	08:00	S/D Requested by ETD-II Varanasi
342	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	C	Diversion of 400 KV Obara-Rewa Road line for Construction of Start up Power Line for Obara C	08-Dec-2019	08:00	20-Dec-2019	18:00	
343	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-MASOLI (UP) CKT-1	D	Cleaning of porcelain insulators (LILLO portion only)	06-Dec-2019	09:00	09-Dec-2019	18:00	

344	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-2	D	Cleaning of disc insulators at location no. 45 to 60, 104 to 160 and 210 to 240, providing of bird guard,tightening of jumper and hardware fitting etc.	06-Dec-2019	08:00	10-Dec-2019	18:00		
345	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2- MATHURA (UP) CKT-1	D	Jumper Replacement work due to less clearance from Tower	05-Dec-2019	08:00	10-Dec-2019	19:00	No Supply Disturbance	
346	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)- GR.NOIDA(UPC) (UP) CKT-2	D	For disc cleaning of 400kv Greater noida(765KV)-Greater noida(400KV) ckt-II	04-Dec-2019	08:00	06-Dec-2019	17:00		
347	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	D	Testing and bay maintenance.	03-Dec-2019	08:00	04-Dec-2019	17:00		
348	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)- MASOLI(UP) (UP) CKT-1	D	Cleaning of porcelain insulators (LILLO portion only)	02-Dec-2019	09:00	05-Dec-2019	18:00		
349	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)- AZAMGARH(UP) (UP) CKT-1	C	Re routing/diversion of line for Express way	02-Dec-2019	08:00	08-Dec-2019	18:00	this line maintain by ETD Sultanpur	
350	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)- SARNATH(UP) (UP) CKT-2	D	For disc cleaning work	02-Dec-2019	08:00	07-Dec-2019	18:00		
351	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA- ANPARA_B(UPUN) (UP) CKT-2	C	For replacement of 26 years old 400KV HITACHI make Gas circuit breaker to new GE T&D make Gas circuit breaker.	02-Dec-2019	08:00	14-Dec-2019	16:00		
352	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)- GR.NOIDA(UPC) (UP) CKT-1	D	For disc cleaning of 400kv Greater noida(765KV)-Greater noida(400KV) ckt-I	01-Dec-2019	08:00	03-Dec-2019	17:00		
353	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH- MURADNAGAR_1 (UP) CKT-1	C	For carrying out the wrok of hight raising of 400 KV Towers for Meerut- Bulandshahar Expressway and Meerut- Delhi Expressway	01-Dec-2019	08:00	20-Dec-2019	18:00		
354	OCC_165	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HR) (PKTCL) CKT-1	D	"1. Maintenance of Bay equipment of line in 400 kv Pot head yard. 2. Maintenance of second circuit (Sainj to Parbati-3) of 400kv D/C Transmission line."	20-Dec-2019	10:00	20-Dec-2019	16:00		

355	OCC_165	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HR) (PKTCL) CKT-1	D	"1. Commissioning of Circuit Breaker Sentinel in 400 KV Sainj to Parbati-2 transmission line bay of Sainj HEP by M/S ABB. 2. Maintenance of Line Bay equipment in 400 kV pot head yard. 3. Maintenance of one circuit (Sainj to Parbati-2) of 400kV D/C Transmission line."	19-Dec-2019	10:00	19-Dec-2019	16:00	
356	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)- TUGHLAKABAD(PG) (DTL) CKT-1	C	for construction of 8 lane of Dwarka Expressway by NHAI	15-Dec-2019	08:00	14-Jan-2020	18:00	The work of Dwarka Express way is in progress by NHAI for clearance to cover leaf of Dwarka expressway over Delhi -jaipur national Highway. 400kV sector 72 gurugram to Daultabad ckts and 400kV tughlakabad - Bamnauli ckts sharing ROW and run through 06 no. of multi ckt towers crossing NH-8 near khekri daula toll plaza.
357	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)- TUGHLAKABAD(PG) (DTL) CKT-2	C	.for construction of 8 lane Dwarka Expressway by NHAI	15-Dec-2019	08:00	14-Jan-2020	18:00	The work of Dwarka Express way is in progress by NHAI for clearance to cover leaf of Dwarka expressway over Delhi -jaipur national Highway. 400kV sector 72 gurugram to Daultabad ckts and 400kV tughlakabad - Bamnauli ckts sharing ROW and run through 06 no. of multi ckt towers crossing NH-8 near khekri daula toll plaza.
358	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	D	For Replacement of damage polymer, jumper & maintenance work	10-Dec-2019	09:00	13-Dec-2019	18:00	For Replacement of damage polymer, jumper & maintenance work

359	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	D	For LR testing and VFTD of HV bushings& AMP OF LINE BAY EQPT by Agra	05-Dec-2019	08:00	05-Dec-2019	18:00		
360	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	D	For Replacement of damage Jumper and maintenance work	03-Dec-2019	10:00	05-Dec-2019	18:00		For Replacement of damage Jumper and maintenance work
361	OCC_165	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (APL) CKT-2	D	To attend the hot point at bay equipment.	10-Dec-2019	09:00	10-Dec-2019	11:00		
362	OCC_165	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	D	To attend the hot point at bay equipment	10-Dec-2019	09:00	10-Dec-2019	11:00		
363	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	D	Routine Bay Maintenance Work	05-Dec-2019	15:30	05-Dec-2019	19:30		
364	OCC_165	renew_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA (RENEW)-BIKANER(PG) (RENEW POWER) CKT-1	C	Balance Work by Renew Power for bay Extension	01-Dec-2019	18:30	05-Dec-2019	05:00		
365	OCC_165	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	D	A/R in non Auto mode, for the installation of OPGW in place of earth wire.	01-Dec-2019	08:00	31-Dec-2019	19:30		A/R In Non Auto Mode
366	OCC_165	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	D	A/R in non Auto mode, for the installation of OPGW in place of earth wire.	01-Dec-2019	08:00	31-Dec-2019	19:30		A/R In Non Auto Mode
367	OCC_165	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	63 MVAR BUS REACTOR NO 1 AT 400 KV AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	26-Nov-2019	11:00	26-Nov-2019	13:00		
368	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	D	AMP work by Bareilly	30-Nov-2019	08:00	30-Nov-2019	18:00		
369	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	D	AMP work by Bareilly	29-Nov-2019	08:00	29-Nov-2019	18:00		
370	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MEERUT(PG) (PL) CKT-2	D	Insulator replacement from Porclein to Polymer by bareilly.	29-Nov-2019	08:00	29-Nov-2019	18:00		
371	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MEERUT(PG) (PL) CKT-1	D	Insulator replacement from Porclein to Polymer by bareilly.	28-Nov-2019	08:00	28-Nov-2019	18:00		
372	OCC_165	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	63 MVAR BUS REACTOR NO 2 AT 400 KV AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	26-Nov-2019	15:00	26-Nov-2019	18:00		

373	OCC_165	sldcrs_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	D	Yearly Maintenance	28-Dec-2019	10:00	28-Dec-2019	17:00		
374	OCC_165	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	D	Maintenance	28-Dec-2019	09:00	28-Dec-2019	18:00		
375	OCC_165	sldcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	D	4th Quaterly maintenance	27-Dec-2019	10:00	27-Dec-2019	17:00	During Shut down period of 400 KV Main Bus -2, 400 KV Heerapura-Hindaun line,400 KV Heerapura-Merta line, 400 KV Heerapura- Phagi ckt-1 & 400 KV Heerapura- Phagi ckt - 02 will be charged through Tie Circuit Breakers .	
376	OCC_165	sldcrs_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	D	Yearly Maintenance	27-Dec-2019	10:00	27-Dec-2019	17:00		
377	OCC_165	sldcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	D	4th Quaterly maintenance	24-Dec-2019	10:00	24-Dec-2019	17:00	During Shut down period of 400 KV Main Bus -1, The 400/220/33 KV, 250 MVA Transformer no. ILT-1,ILT-2, ILT-3 & ILT-IV, 400 KV Heerapura-Bassi-1 line & 400 KV Heerapura-Bassi 2 line will be charged through Tie Circuit Breakers .	
378	OCC_165	sldcrs_sd	BUS	400KV BUS 2 AT BARMER(RS)	D	Maintenance	20-Dec-2019	10:00	20-Dec-2019	18:00		
379	OCC_165	sldcrs_sd	BUS	400KV BUS 1 AT BARMER(RS)	D	Maintenance	19-Dec-2019	10:00	19-Dec-2019	18:00		
380	OCC_165	sldcrs_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	C	Yearly Maintenance work of bay equipment with testing of equipments.	18-Dec-2019	09:30	19-Dec-2019	18:00		
381	OCC_165	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	D	Maintenance	18-Dec-2019	08:00	18-Dec-2019	17:00		
382	OCC_165	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	D	Yearly Maintenance	17-Dec-2019	09:00	17-Dec-2019	14:00		
383	OCC_165	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	D	Maintenance	17-Dec-2019	08:00	17-Dec-2019	17:00		
384	OCC_165	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	D	4th Quarterly maintenance work	05-Dec-2019	09:30	06-Dec-2019	17:30		

385	OCC_165	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	D	4th Quarterly maintenance work	03-Dec-2019	09:30	04-Dec-2019	17:30		
386	OCC_165	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	D	Yearly Maintenance	03-Dec-2019	09:00	03-Dec-2019	14:00		
387	OCC_165	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	D	SS Const. - Jumper Connection in Bay 414	28-Dec-2019	08:00	28-Dec-2019	18:00		
388	OCC_165	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	D	For Jumper connection work.	22-Dec-2019	08:00	22-Dec-2019	18:00		
389	OCC_165	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)	D	For AMP Work	20-Dec-2019	08:00	20-Dec-2019	18:00		
390	OCC_165	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)	D	Connection of Droppers with Bus side conductor of isolator No.406-89 After replacement of isolator.	20-Dec-2019	08:00	20-Dec-2019	18:00		
391	OCC_165	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	D	For 03 hrs to reconnect Bus dropper from Bus-1 to 41089 isolator in order to take 410 bay in service. at Agra S/S	19-Dec-2019	09:00	19-Dec-2019	12:00		
392	OCC_165	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)	D	For AMP Work	19-Dec-2019	08:00	19-Dec-2019	18:00		
393	OCC_165	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	D	For jumper opening work for Isolator replacement	18-Dec-2019	08:00	18-Dec-2019	18:00		
394	OCC_165	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)	D	For AMP Work	17-Dec-2019	08:00	17-Dec-2019	18:00		
395	OCC_165	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	D	For Jumper connection work.	17-Dec-2019	08:00	17-Dec-2019	18:00		
396	OCC_165	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)	D	R-phase Bus CVT Replacement due to secondary voltage violation.	16-Dec-2019	09:00	16-Dec-2019	19:00		
397	OCC_165	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)	D	Dis-connection of Droppers with Bus side conductor of isolator No.406-89 before replacement of isolator.	16-Dec-2019	08:00	16-Dec-2019	18:00		
398	OCC_165	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	D	For 05 hrs to reconnect Bus dropper from Bus-1 to 40789A isolator in order to take 407 bay in service, and to remove bus dropper from Bus-1 to 41089A isolator in order to retrofit this isolator under Ad Cap. at Agra S/S	14-Dec-2019	09:00	14-Dec-2019	14:00		
399	OCC_165	cpcc2_sd	BUS	400KV BUS 2 AT MALERKOTLA(PG)	D	For AMP works.	13-Dec-2019	09:00	13-Dec-2019	18:00		

400	OCC_165	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	D	For jumper opening work for Isolator replacement	13-Dec-2019	08:00	13-Dec-2019	18:00		
401	OCC_165	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	D	For AMP Work	12-Dec-2019	08:00	12-Dec-2019	18:00		
402	OCC_165	cpcc2_sd	BUS	400KV BUS 2 AT FATEHABAD(PG)	D	For AMP works	11-Dec-2019	10:00	11-Dec-2019	18:00		
403	OCC_165	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)	D	For AMP Work	11-Dec-2019	08:00	11-Dec-2019	18:00		
404	OCC_165	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 5	D	Stability test between new replaced CT and existing CT for correct summation in Bus Bar Prot.	10-Dec-2019	14:00	10-Dec-2019	18:00	Bus-2A , at Agra	
405	OCC_165	cpcc2_sd	BUS	400KV BUS 1 AT FATEHABAD(PG)	D	For AMP works	10-Dec-2019	10:00	10-Dec-2019	18:00		
406	OCC_165	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	D	For 05 hrs to reconnect Bus dropper from Bus-1 to 40489 isolator in order to take 405 & 404 bay in service, and to remove bus dropper from Bus-1 to 40789A isolator in order to retrofit this isolator under Ad Cap. at Agra S/S	09-Dec-2019	09:00	09-Dec-2019	14:00		
407	OCC_165	sldcuk_sd	BUS	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	D	Installation ABT meter by M/s Secure Meter Ltd under the supervision of T&C, PTCUL, Haldwani	07-Dec-2019	10:00	07-Dec-2019	17:00		
408	OCC_165	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	D	Stability test between new replaced CT and existing CT for correct summation in Bus Bar Prot at Agra S/S	06-Dec-2019	14:00	06-Dec-2019	18:00	Bus 1A, at Agra	
409	OCC_165	sldcuk_sd	BUS	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	D	Installation ABT meter by M/s Secure Meter Ltd under the supervision of T&C, PTCUL, Haldwani	06-Dec-2019	10:00	06-Dec-2019	17:00		
410	OCC_165	cpcc3_sd	BUS	400KV BUS 2 AT BALIA(PG)	D	For AMP activities	06-Dec-2019	08:00	06-Dec-2019	18:00		
411	OCC_165	sldcuk_sd	BUS	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	D	Installation ABT meter by M/s Secure Meter Ltd under the supervision of T&C, PTCUL, Haldwani	05-Dec-2019	10:00	05-Dec-2019	17:00		
412	OCC_165	cpcc3_sd	BUS	400KV BUS 1 AT BALIA(PG)	D	For AMP activities	05-Dec-2019	08:00	05-Dec-2019	18:00		

413	OCC_165	sldcuk_sd	BUS	400 KV BAREILLY_2(PG)- KASHIPUR(UK) (PG) CKT-1	D	Installation ABT meter by M/s Secure Meter Ltd under the supervision of T&C, PTCUL, Haldwani	04-Dec-2019	10:00	04-Dec-2019	17:00		
414	OCC_165	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)	D	For AMP Work	04-Dec-2019	08:00	04-Dec-2019	18:00		
415	OCC_165	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	D	For replacement of Bus Bar Relay- CUA/Testing of Bus-2	03-Dec-2019	15:00	03-Dec-2019	17:00		
416	OCC_165	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	D	For replacement of Bus Bar Relay- CUA/Testing of Bus-1	03-Dec-2019	11:00	03-Dec-2019	14:00		
417	OCC_165	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	D	For replacement of Bus Bar Relay- CUA/Testing of Bus-2	02-Dec-2019	15:00	02-Dec-2019	17:00		
418	OCC_165	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	D	For replacement of Bus Bar Relay- CUA/Testing of Bus-1	02-Dec-2019	11:00	02-Dec-2019	14:00		
419	OCC_165	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	D	For 03 hrs to remove bus dropper from Bus-1 to 40489 isolator in order to retrofit this isolator under Ad Cap. at Agra S/S	02-Dec-2019	09:00	02-Dec-2019	12:00		
420	OCC_165	cpcc3_sd	BUS	400KV BUS 2 AT MAINPURI(PG)	D	AMP WORK	28-Nov-2019	08:00	28-Nov-2019	18:00		
421	OCC_165	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	D	For AMP Work	27-Nov-2019	08:00	27-Nov-2019	18:00		
422	OCC_165	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)	D	"RTV Coating on BPI (114 nos.), material has been supplied"	27-Nov-2019	08:00	27-Nov-2019	18:00		
423	OCC_165	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	D	For AMP Work	26-Nov-2019	08:00	26-Nov-2019	18:00		
424	OCC_165	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)	D	"RTV Coating on BPI (104 nos.), material has been supplied"	26-Nov-2019	08:00	26-Nov-2019	18:00		
425	OCC_165	cpcc3_sd	BUS	400KV BUS 1 AT MAINPURI(PG)	D	AMP WORK	26-Nov-2019	08:00	26-Nov-2019	18:00		
426	OCC_165	sldcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	D	Cleaning of BPI of 400 kv Bus-II to avoid unwanted tripping due to fog.	26-Dec-2019	09:00	26-Dec-2019	18:00		Load shall be managed by DTL.
427	OCC_165	sldcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	D	Cleaning of BPI of 400 kv Bus-I to avoid unwanted tripping due to fog.	24-Dec-2019	09:00	24-Dec-2019	18:00		Load shall be managed by DTL.
428	OCC_165	sldcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(DV)	D	For CT, CVT, & CB tan delta and capacitance testing as per PMS schedule	06-Dec-2019	07:30	06-Dec-2019	17:30		Load shall be shared through 400kV Bus-1
429	OCC_165	sldcdv_sd	BUS	400KV BUS 1 AT BAMNOLI(DV)	D	For CT, CVT, & CB tan delta and capacitance testing as per PMS schedule.	05-Dec-2019	07:30	05-Dec-2019	17:30		Load shall be shared through 400kV Bus-2.

430	OCC_165	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	C	Annual Maintenance Work	24-Dec-2019	09:00	24-Dec-2019	18:00		
431	OCC_165	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	C	Annual Maintenance Work	22-Dec-2019	09:00	22-Dec-2019	09:00		
432	OCC_165	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	C	For strengthening of 400kv transfer bay (capacity 2000A to 3150A)	05-Dec-2019	09:00	08-Dec-2019	17:00	There will be no any supply interruption due to this shut-down.Load of 400KV sub-station will be fed through 400KV main bus-I	
433	OCC_165	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	C	For strengthening of 400kv transfer bay (capacity 2000A to 3150A)	01-Dec-2019	08:00	04-Dec-2019	17:00	There will be no any supply interruption due to this shut-down.Load of 400KV sub-station will be fed through 400KV main bus-II	
434	OCC_165	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	D	Jumper, Spacers and Fittings Tightening	22-Dec-2019	08:00	22-Dec-2019	18:00		
435	OCC_165	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	D	For general maintenance	19-Dec-2019	08:00	19-Dec-2019	18:00		
436	OCC_165	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	D	For general maintenance	14-Dec-2019	08:00	14-Dec-2019	18:00		
437	OCC_165	stuup_sd	BUS	400KV BUS 2 AT PANKI(UP)	C	Replacement of B Bus PG Isolator of TBC bay.	19-Dec-2019	08:00	23-Dec-2019	18:00		
438	OCC_165	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	D	Jumper Tightening of 400 KV Main Bus-II	18-Dec-2019	08:00	19-Dec-2019	19:00	No Supply Disturbance	
439	OCC_165	stuup_sd	BUS	400KV BUS 1 AT ORAI(UP)	D	For routine maintenance of bus	17-Dec-2019	10:00	17-Dec-2019	17:00		
440	OCC_165	stuup_sd	BUS	400KV BUS 2 AT NEHTAUR(UP)	C	Annual Maintenance works, there will not be any interruption of Load	17-Dec-2019	09:00	17-Dec-2019	17:00		
441	OCC_165	stuup_sd	BUS	400KV BUS 1 AT NEHTAUR(UP)	C	Annual Maintenance works, there will not be any interruption of Load	16-Dec-2019	09:00	16-Dec-2019	17:00		
442	OCC_165	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	C	Shut Down required for general maintenance, repairing and tightening of Bus Bar	13-Dec-2019	08:00	15-Dec-2019	18:00	S/d required for safety reason during 400KV Bus Coupler CTs. replacement.	
443	OCC_165	stuup_sd	BUS	400KV BUS 1 AT AGRA(UP)	D	Routine maintenance work	06-Dec-2019	10:00	06-Dec-2019	17:00	Routine maintenance work	
444	OCC_165	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	D	For general maintenance	17-Dec-2019	08:00	18-Dec-2019	18:00		

445	OCC_165	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	D	For general maintenance	10-Dec-2019	08:00	11-Dec-2019	18:00		
446	OCC_165	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	D	For general maintenance	10-Dec-2019	08:00	10-Dec-2019	18:00		
447	OCC_165	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	D	For general maintenance	09-Dec-2019	08:00	09-Dec-2019	18:00		
448	OCC_165	sldcps_sd	BUS	400KV BUS 2 AT DHURI(PS)	D	General Maintenance	02-Dec-2019	08:00	03-Dec-2019	18:00		
449	OCC_165	rihand_sd	BUS	400KV BUS 2 AT RIHAND(NT)	D	For Annual Maintenance of Bus Equipments & Testing	12-Dec-2019	09:00	12-Dec-2019	18:00		
450	OCC_165	rihand_sd	BUS	400KV BUS 3 AT RIHAND(NT)	D	For annual Maintenance of Bus Equipments and Bus bar Stability Checking for Integration of New 400/132 KV IBT-3	28-Nov-2019	09:00	28-Nov-2019	18:00		
451	OCC_165	sldcuk_sd	BUS	400KV BUS 1 AT KASHIPUR(UK)	D	For tightening of Bus Jumpers, Checking remote close, interlocking healthiness of bus isolators & Bus Earth switch, Checking correct operation of limit switches with their NO & NC contacts	03-Dec-2019	10:00	03-Dec-2019	17:00		
452	OCC_165	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	D	Annually maintainance related activities	30-Nov-2019	09:00	02-Dec-2019	17:00	Nil	
453	OCC_165	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	D	Attending minor leakage of LA and other Annually maintenance related activities	27-Nov-2019	09:00	29-Nov-2019	17:00	Nil	
454	OCC_165	cpcc3_sd	LINE REACTOR	50 MVAR LR ON BALIA-SOHAWAL (PG) CKT-2 @SOHAWAL(PG)	C	Construction Work iro making LR switcheable.	31-Dec-2019	08:00	15-Jan-2020	18:00		
455	OCC_165	cpcc3_sd	LINE REACTOR	50 MVAR LR ON BALIA-SOHAWAL (PG) CKT-1 @SOHAWAL(PG)	C	Construction Work iro making LR switcheable.	15-Dec-2019	08:00	30-Dec-2019	18:00		
456	OCC_165	sldcrs_sd	LINE REACTOR	50 MVAR LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS)	D	Quarterly maintenance work of bay & equipments	06-Dec-2019	10:00	06-Dec-2019	17:00		
457	OCC_165	cpcc1_sd	LINE REACTOR	50 MVAR LR ON BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	D	For AMP Work	05-Dec-2019	08:00	05-Dec-2019	18:00		
458	OCC_165	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BHADLA-RAMGARH (RS) CKT-2 @RAMGARH(RS)	D	Yearly Maintenance	20-Dec-2019	10:00	20-Dec-2019	17:00		

459	OCC_165	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV AKAL-RAMGARH (RS) CKT-1 @RAMGARH(RS)	D	Yearly Maintenance	19-Dec-2019	10:00	19-Dec-2019	17:00		
460	OCC_165	sldcrs_sd	LINE REACTOR	50 MVAR LR ON AKAL-JODHPUR (RS) CKT-1 @JODHPUR(RS)	D	4th Quaterly maintenance	12-Dec-2019	09:30	12-Dec-2019	17:30		
461	OCC_165	sldcrs_sd	LINE REACTOR	50 MVAR LR ON RAJWEST(RW)-JODHPUR(RS) (RS) CKT-2 @JODHPUR(RS)	D	4th Quarterly maintenance work	10-Dec-2019	09:30	10-Dec-2019	17:30		
462	OCC_165	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV JODHPUR-KANKANI (RS) CKT-2 @JODHPUR(RS)	D	4th Quarterly Maintenance work	09-Dec-2019	09:30	09-Dec-2019	17:30		
463	OCC_165	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BHADLA-MERTA (RS) CKT-1 @BHADLA(RS)	D	Yearly Maintenance	05-Dec-2019	09:00	05-Dec-2019	17:00		
464	OCC_165	sldcrs_sd	LINE REACTOR	50 MVAR LR ON BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1 @BHILWARA(RS)	D	Routine maintenane of 400 KV CHHABRA LINE & BAY WITH REACTOR (4352A)& ASSOCIATED EQUIPMENTS	04-Dec-2019	09:00	04-Dec-2019	18:00		
465	OCC_165	sldcrs_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	D	Yearly Maintenance	27-Dec-2019	09:00	27-Dec-2019	17:00		
466	OCC_165	sldcrs_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	D	Yearly Maintenance	23-Dec-2019	10:00	23-Dec-2019	17:00		
467	OCC_165	sldcrs_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	D	Yearly Maintenance work of bay equipment with testing of equipments.	11-Dec-2019	09:30	12-Dec-2019	18:00		
468	OCC_165	sldcrs_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	D	Maintenance work	09-Dec-2019	10:00	09-Dec-2019	17:00		
469	OCC_165	sldcrs_sd	BR/BSR/MSC/MS R	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	D	Yearly Maintenance work of bay equipment with testing of equipments.	09-Dec-2019	09:30	10-Dec-2019	18:00		
470	OCC_165	sldcrs_sd	BR/BSR/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	D	Yearly Maintenance	03-Dec-2019	09:00	03-Dec-2019	14:00		
471	OCC_165	cpcc1_sd	BR/BSR/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	D	For AMP Work	20-Dec-2019	10:00	20-Dec-2019	18:00		
472	OCC_165	cpcc2_sd	BR/BSR/MSC/MS R	50 MVAR BUS REACTOR NO 1 AT 400KV MALERKOTLA(PG)	D	For AMP works.	19-Dec-2019	09:00	19-Dec-2019	18:00		
473	OCC_165	cpcc1_sd	BR/BSR/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	D	For AMP Work	13-Dec-2019	08:00	13-Dec-2019	18:00		
474	OCC_165	cpcc1_sd	BR/BSR/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)	D	For AMP Work	04-Dec-2019	09:00	04-Dec-2019	18:00		

475	OCC_165	sldcuk_sd	BR/BSR/MSC/MS R	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	C	For Centrifuging of Transformer Oil due to low BDV in CPRI test	19-Dec-2019	10:00	21-Dec-2019	17:00		
476	OCC_165	stuup_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV NEHTAUR(UP)	C	Annual Maintenance and Testing	18-Dec-2019	09:00	18-Dec-2019	12:00		
477	OCC_165	stuup_sd	BR/BSR/MSC/MS R	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	D	FOR TAN DELTA TESTING OF CT	10-Dec-2019	10:00	10-Dec-2019	17:00		
478	OCC_165	sldcrs_sd	BAY	40552T TIE BAY - 400 KV AKAL- RAMGARH (RS) CKT-1 AND FUTURE AT RAMGARH(RS)	D	Yearly Maintenance	30-Dec-2019	10:00	30-Dec-2019	17:00		
479	OCC_165	sldcrs_sd	BAY	40552A MAIN BAY - 400 KV AKAL- RAMGARH (RS) CKT-1 AT RAMGARH(RS)	D	Yearly Maintenance	30-Dec-2019	10:00	30-Dec-2019	17:00		
480	OCC_165	sldcrs_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)- PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	D	1.Maintenance of CB & CTs. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	27-Dec-2019	10:00	27-Dec-2019	18:00	There will be no power interruption during Shutdown period as the 400 KV Phagi- Bassi-2 Line will be remained connected to 400kV KV Bus-C through 400kV CB (405-52C).	
481	OCC_165	sldcrs_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)- PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	D	1.Maintenance of CB & CTs. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	20-Dec-2019	10:00	20-Dec-2019	18:00	There will be no power interruption during Shutdown period as the 400 KV Phagi- Bassi-1 Line will be remained connected to 400kV KV Bus-C through 400kV CB (404-52C).	
482	OCC_165	sldcrs_sd	BAY	408-52 TIE BAY - 400 KV BHADLA- RAMGARH (RS) CKT-2 AND 400/220 KV 500 MVA ICT 3 AT BHADLA(RS) AT 400 KV BHADLA(RS)	D	Yearly Maintenance	16-Dec-2019	09:00	16-Dec-2019	17:00		
483	OCC_165	sldcrs_sd	BAY	407-52 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS) AND 400 KV BHADLA- RAMGARH (RS) CKT-1 AT 400 KV BHADLA(RS)	D	Yearly Maintenance	13-Dec-2019	09:00	13-Dec-2019	17:00		

484	OCC_165	sldcrs_sd	BAY	406-52 TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 AND 400/220 KV 500 MVA ICT 2 AT BHADLA(RS) AT 400 KV BHADLA(RS)	D	Yearly Maintenance	11-Dec-2019	09:00	11-Dec-2019	17:00	
485	OCC_165	sldcrs_sd	BAY	411 TIE BAY - 400KV BHADLA(RS)-JODHPUR(RS) (UNDEF) CKT-1 AND 400/220KV 500 MVA ICT 1 AT BHADLA(RS)	D	Yearly Maintenance work	09-Dec-2019	10:00	09-Dec-2019	18:00	
486	OCC_165	sldcdv_sd	BAY	419 MAIN BAY - 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 AND 400KV BUS 2 AT BAWANA(DV)	D	General maintenance of bay equipments and CB testing as per maintenance manual.	30-Dec-2019	09:00	30-Dec-2019	14:00	400kV Bawana-Deepalpur ckt charged through main bus-1
487	OCC_165	sldcdv_sd	BAY	418 MAIN BAY - 400KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 AT BAWANA(DV)	D	General maintenance of bay equipments and CB testing as per maintenance manual.	28-Dec-2019	09:00	28-Dec-2019	14:00	400kV Bawana-Deepalpur ckt charged through main bus-2
488	OCC_165	sldcdv_sd	BAY	416 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 AND 400KV BUS 2 AT BAWANA(DV)	D	General maintenance of bay equipments and CB testing as per maintenance manual.	26-Dec-2019	09:00	26-Dec-2019	14:00	400kV Bawana-Abdullapur ckt shall be charged through main CB Bus-1.
489	OCC_165	sldcdv_sd	BAY	420 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 AND 400KV BUS 2 AT MUNDKA(DV)	D	General maintenance of bay equipments and CB testing as per maintenance manual.	07-Dec-2019	09:00	07-Dec-2019	14:00	400kV Bawana-Mundka ckt-2 shall be charged through main CB bus-1.
490	OCC_165	sldcdv_sd	BAY	419 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	D	General maintenance of bay equipments and CB testing as per maintenance manual.	06-Dec-2019	09:00	06-Dec-2019	14:00	400kV Bawana-Mundka ckt-2 shall be charged through main CB bus-2
491	OCC_165	sldcdv_sd	BAY	418 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 AND 400KV BUS 2 AT MUNDKA(DV)	D	General maintenance of bay equipments and CB testing as per maintenance manual.	04-Dec-2019	09:00	04-Dec-2019	14:00	400kV Bawana-Mundka ckt-1 shall be charged through main CB Bus-1.
492	OCC_165	sldcdv_sd	BAY	417 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	D	General maintenance of bay equipments and CB testing as per maintenance manual	02-Dec-2019	09:00	02-Dec-2019	14:00	400kV Bawana-Mundka ckt-1 shall be charged through main CB Bus-2
493	OCC_165	cpcc1_sd	BAY	X4-CB MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	C	Retrofitment of Old Circuit Breaker with new Circuit Breakers.	26-Dec-2019	08:00	29-Dec-2019	18:00	

494	OCC_165	cpcc1_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT BHIWANI(BB)	C	Retrofitment of Old Circuit Breaker with new Circuit Breakers.	22-Dec-2019	08:00	25-Dec-2019	18:00		
495	OCC_165	cpcc1_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	C	Retrofitment of Old Circuit Breaker with new Circuit Breakers.	18-Dec-2019	08:00	21-Dec-2019	18:00		
496	OCC_165	cpcc1_sd	BAY	X5 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PG) (BB) CKT-1 AT BHIWANI(BB)	C	Retrofitment of Old Circuit Breaker with new Circuit Breakers.	14-Dec-2019	08:00	17-Dec-2019	18:00		
497	OCC_165	cpcc1_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AT BHIWANI(BB)	C	Retrofitment of Old Circuit Breaker with new Circuit Breakers.	30-Nov-2019	08:00	03-Dec-2019	18:00		
498	OCC_165	cpcc1_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT BHIWANI(BB)	C	Retrofitment of Old Circuit Breaker with new Circuit Breakers.	26-Nov-2019	08:00	29-Nov-2019	18:00		
499	OCC_165	sldcps_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)	D	For general maintenance	26-Dec-2019	08:00	26-Dec-2019	18:00		
500	OCC_165	sldcps_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	D	For general maintenance	25-Dec-2019	08:00	25-Dec-2019	18:00		
501	OCC_165	sldcps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PG)-MUKTSAR(PS) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	D	For general maintenance	24-Dec-2019	08:00	24-Dec-2019	18:00		
502	OCC_165	sldcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)	D	For general maintenance	23-Dec-2019	08:00	23-Dec-2019	18:00		
503	OCC_165	sldcps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PG)-MUKTSAR(PS) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	D	For general maintenance	12-Dec-2019	08:00	12-Dec-2019	18:00		
504	OCC_165	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1	C	Shutdown for 400 KV ABB CB Overhauling	25-Dec-2019	08:00	02-Jan-2020	18:00		

505	OCC_165	sldcdv_sd	BAY	415 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 AT BAWANA(DV)	D	General maintenance of bay equipments and CB testing as per maintenance manual.	23-Dec-2019	09:00	23-Dec-2019	14:00	400kV Bawana-Abdullapur ckt shall be charged through main CB Bus-2
506	OCC_165	cpcc1_sd	BAY	413 MAIN BAY - 400KV MEERUT-BAGHPAT (PG) CKT-1 AT MEERUT(PG)	D	SS Const. - Dismanteling of Conductor & Erection of IPS Tube in 414 Bay	21-Dec-2019	08:00	27-Dec-2019	18:00	
507	OCC_165	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	C	Isolator 42489 & 42489A retrofitment work under add cap.	18-Dec-2019	08:00	30-Dec-2019	18:00	
508	OCC_165	cpcc3_sd	BAY	421 MAIN BAY - SVC NO 1(-140/+140MVAR) AT 400 KV KANPUR(PG) AND FUTURE	C	Isolator 42189 & 42289B retrofitment work under add cap.	18-Dec-2019	08:00	01-Jan-2020	18:00	
509	OCC_165	cpcc1_sd	BAY	406 MAIN BAY - 400 KV AGRA-BASSI (PG) CKT-1 AT BASSI(PG)	C	RK-make Isolator (405-89B) Replacement work with S&S Make-Isolator, material has been supplied.	16-Dec-2019	08:00	20-Dec-2019	18:00	
510	OCC_165	cpcc3_sd	BAY	410 MAIN BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AT AGRA (PG)	C	For repalcement of 41089A (towards Bus-1 side) isolators under Ad Cap. at Agra S/S	14-Dec-2019	14:00	19-Dec-2019	12:00	
511	OCC_165	cpcc3_sd	BAY	423 MAIN BAY - SVC NO 1(-140/+140MVAR) AT 400 KV KANPUR(PG)	C	Isolator (42389) replacement work under add cap.	13-Dec-2019	08:00	17-Dec-2019	18:00	
512	OCC_165	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	C	Isolator (42689) replacement work under add cap.	13-Dec-2019	08:00	17-Dec-2019	18:00	
513	OCC_165	cpcc1_sd	BAY	407 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 AT MANDOLA(PG)	C	BHEL CB retrofitment with Siemens under AdCap	12-Dec-2019	08:00	23-Dec-2019	18:00	
514	OCC_165	cpcc3_sd	BAY	W3BS1 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 AND 400KV AGRA(PG) - BUS 3 AT AGRA(PG)	D	AMP of Bay Equipment i.e. CB , CT etc at Agra S/S	12-Dec-2019	08:00	12-Dec-2019	18:00	400KV WCB Bus-1A/1B Sectionaliser, at Agra HVDC
515	OCC_165	cpcc3_sd	BAY	W4BS2 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 AND 400KV AGRA(PG) - BUS 4 AT AGRA(PG)	D	AMP of Bay Equipment i.e. CB , CT etc at Agra S/S	11-Dec-2019	08:00	11-Dec-2019	18:00	400KV WCB Bus-2A/2B Sectionaliser, at Agra HVD
516	OCC_165	cpcc1_sd	BAY	405 TIE BAY - 400 KV BASSI-BHIWADI (PG) CKT-2 AND 400 KV AGRA-BASSI (PG) CKT-1 AT BASSI(PG)	C	RK-make Isolator (405-89B) Replacement work with S&S Make-Isolator, material has been supplied.	10-Dec-2019	08:00	14-Dec-2019	18:00	

517	OCC_165	cpcc3_sd	BAY	407 MAIN BAY - 400KV KANPUR-AGRA (PG) CKT-1 AT AGRA (PG)	C	For repalcement of 40789A (towards Bus-1 side) isolators under Ad Cap. at Agra S/S	09-Dec-2019	14:00	14-Dec-2019	14:00	
518	OCC_165	cpcc3_sd	BAY	W2BS2 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 4 AND 400KV AGRA(PG) - BUS 6 AT AGRA(PG)	C	Repalcement of Bus sectionaliser CT of three phases with 4000/1A CT under retrofit of Bus bar Protection at Agra S/S	09-Dec-2019	08:00	10-Dec-2019	18:00	400 KV WCA Bus-2/2A sectionaliser, at Agra HVDC
519	OCC_165	cpcc1_sd	BAY	406 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 AT MANDOLA(PG)	C	BHEL CB retrofit with Siemens under AdCap	06-Dec-2019	08:00	14-Dec-2019	18:00	
520	OCC_165	cpcc3_sd	BAY	W1BS1 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 3 AND 400KV AGRA(PG) - BUS 5 AT AGRA(PG)	C	Repalcement of Bus sectionaliser CT of three phases with 4000/1A CT under retrofit of Bus bar Protection at Agra S/S	05-Dec-2019	08:00	06-Dec-2019	18:00	400 KV WCA Bus-1/1A sectionaliser, at Agra HVDC
521	OCC_165	sterlite_sd	BAY	401 MAIN BAY - 400KV AMARGARH(NRSS XXIX)-SAMBHA(PG) (UNDEF) CKT-1 AT AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	04-Dec-2019	15:00	04-Dec-2019	18:00	
522	OCC_165	sterlite_sd	BAY	404 MAIN BAY - 400KV AMARGARH(NRSS XXIX)-SAMBHA(PG) (UNDEF) CKT-2 AT AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	04-Dec-2019	11:00	04-Dec-2019	13:00	
523	OCC_165	cpcc3_sd	BAY	W1BS1 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 3 AND 400KV AGRA(PG) - BUS 5 AT AGRA(PG)	D	AMP of Bay Equipment i.e. CB , CT etc at Agra S/S	04-Dec-2019	08:00	04-Dec-2019	18:00	400 KV WCA Bus-1/1A sectionaliser, at Agra HVDC
524	OCC_165	sterlite_sd	BAY	407 MAIN BAY - 400KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-2 AT AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	03-Dec-2019	15:00	03-Dec-2019	18:00	
525	OCC_165	sterlite_sd	BAY	410 MAIN BAY - 400KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-1 AT AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	03-Dec-2019	11:00	03-Dec-2019	13:00	
526	OCC_165	cpcc1_sd	BAY	405 TIE BAY - 400 KV BASSI-BHIWADI (PG) CKT-2 AND 400 KV AGRA-BASSI (PG) CKT-1 AT BASSI(PG)	C	RK-make Isolator (405-89A) Replacement work with S&S Make-Isolator, material has been supplied.	03-Dec-2019	08:00	07-Dec-2019	18:00	

527	OCC_165	sterlite_sd	BAY	408 TIE BAY - 400KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-2 AND 400KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-1 AT AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	02-Dec-2019	15:00	02-Dec-2019	18:00		
528	OCC_165	cpcc3_sd	BAY	405 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AND FUTURE AT AGRA(PG)	C	For repalcement of 40489 & 40589 (towards Bus-1 side) isolators under Ad Cap. at Agra S/S	02-Dec-2019	12:00	09-Dec-2019	14:00		
529	OCC_165	sterlite_sd	BAY	411 TIE BAY - 400KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-1 AND 400KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-2 AT AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	02-Dec-2019	11:00	02-Dec-2019	13:00		
530	OCC_165	cpcc3_sd	BAY	402 TIE BAY - 400KV KANPUR(PG)-PANKI(UP) (PG) CKT-1 AND 400KV ALLAHABAD-KANPUR (PG) CKT-1 AT KANPUR(PG)	C	Problem rectification in Siemens CB	02-Dec-2019	08:00	04-Dec-2019	18:00		
531	OCC_165	sterlite_sd	BAY	409 MAIN BAY - 400KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-1 AT AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	01-Dec-2019	15:00	01-Dec-2019	18:00		
532	OCC_165	sterlite_sd	BAY	412 MAIN BAY - 400KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-2 AT AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	01-Dec-2019	11:00	01-Dec-2019	13:00		
533	OCC_165	sterlite_sd	BAY	402 TIE BAY - 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	28-Nov-2019	15:00	28-Nov-2019	18:00		
534	OCC_165	sterlite_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX) AND 400KV BUS 2 AT AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	28-Nov-2019	11:00	28-Nov-2019	13:00		
535	OCC_165	cpcc1_sd	BAY	404 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 AT MANDOLA(PG)	C	For replacement of Bus Bar Relay-CUA/Testing of Bus-1	28-Nov-2019	10:00	05-Dec-2019	18:00		BHEL CB retrofitment with Siemens under AdCap

536	OCC_165	sterlite_sd	BAY	405 TIE BAY - 400 KV AMARGARH(NRSS XXIX)- SAMBA(PG) (NRSS XXIX) CKT-2 AND 400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	27-Nov-2019	15:00	27-Nov-2019	18:00	
537	OCC_165	sterlite_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX) AND 400KV BUS 2 AT AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	27-Nov-2019	11:00	27-Nov-2019	13:00	
538	OCC_165	stuup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT MAU(UP) AND 400KV BUS 2 AT MAU(UP)	C	Replacement of 400KV Bus coupler CTs with new CTs	23-Dec-2019	09:00	25-Dec-2019	18:00	No supply will be affected
539	OCC_165	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT SARNATH(UP) AND 400KV BUS 2 AT SARNATH(UP)	C	Shut Down required for replacement of old & outlived 0.5 accuracy CTs to 0.2 accuracy CTs.	13-Dec-2019	08:00	15-Dec-2019	18:00	
540	OCC_165	stuup_sd	BAY	421 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP)	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Tie Bay	12-Dec-2019	09:00	12-Dec-2019	13:00	
541	OCC_165	stuup_sd	BAY	420 TIE BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 2 AT HAPUR(UP)	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Main Bay	11-Dec-2019	14:00	11-Dec-2019	18:00	
542	OCC_165	stuup_sd	BAY	419 MAIN BAY - 400/220KV 500 MVA ICT 2 AT HAPUR(UP)	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Tie Bay	11-Dec-2019	09:00	11-Dec-2019	13:00	
543	OCC_165	stuup_sd	BAY	418 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP)	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Tie Bay	10-Dec-2019	14:00	10-Dec-2019	18:00	
544	OCC_165	stuup_sd	BAY	417 TIE BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 1 AT HAPUR(UP)	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Main Bay	10-Dec-2019	09:00	10-Dec-2019	13:00	
545	OCC_165	stuup_sd	BAY	416 MAIN BAY - 400/220KV 500 MVA ICT 1 AT HAPUR(UP)	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Tie Bay	09-Dec-2019	14:00	09-Dec-2019	18:00	

546	OCC_165	stuup_sd	BAY	415 MAIN BAY - 400KV HAPUR(UP)-MORADABAD(UP) (UNDEF) CKT-1 AT HAPUR(UP)	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Tie Bay	09-Dec-2019	09:00	09-Dec-2019	13:00		
547	OCC_165	stuup_sd	BAY	414 TIE BAY - 400KV HAPUR(UP)-MORADABAD(UP) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-2 AT HAPUR(UP)	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Main Bay	07-Dec-2019	14:00	07-Dec-2019	18:00		
548	OCC_165	stuup_sd	BAY	413 MAIN BAY - 400KV HAPUR-DASNA (UP) CKT-2 AT HAPUR(UP)	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Tie Bay	07-Dec-2019	09:00	07-Dec-2019	13:00		
549	OCC_165	stuup_sd	BAY	412 MAIN BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDEF) CKT-1 AT HAPUR(UP)	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Tie Bay	06-Dec-2019	14:00	06-Dec-2019	18:00		
550	OCC_165	stuup_sd	BAY	411 TIE BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Main Bay	06-Dec-2019	09:00	06-Dec-2019	13:00		
551	OCC_165	stuup_sd	BAY	410 MAIN BAY - 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Tie Bay	05-Dec-2019	14:00	05-Dec-2019	18:00		
552	OCC_165	stuup_sd	BAY	409 MAIN BAY - 400KV ATAUR-HAPUR (UP) CKT-1	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Tie Bay	05-Dec-2019	09:00	05-Dec-2019	13:00		
553	OCC_165	stuup_sd	BAY	408 TIE BAY - 400KV ATAUR-HAPUR (UP) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV HAPUR(UP)	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Main Bay	04-Dec-2019	14:00	04-Dec-2019	18:00		
554	OCC_165	stuup_sd	BAY	407 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV HAPUR(UP)	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Tie Bay	04-Dec-2019	09:00	04-Dec-2019	13:00		

555	OCC_165	stuup_sd	BAY	406 MAIN BAY - 400KV ATAUR-HAPUR (UP) CKT-2	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Tie Bay	03-Dec-2019	14:00	03-Dec-2019	18:00		
556	OCC_165	stuup_sd	BAY	405 MAIN BAY - 400KV ATAUR-HAPUR (UP) CKT-2	C	For annual maintenance works, there will be no interruption on loads and line will be charged through Main Bay	03-Dec-2019	09:00	03-Dec-2019	13:00		
557	OCC_165	sldchp_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT SAINJ(HR) AND 400KV BUS 2 AT SAINJ(HR)	D	Commissioning of Circuit Breaker Sentinel in 400 kV Bus Coupler Bay of Sainj HEP by M/S ABB.	20-Dec-2019	10:00	20-Dec-2019	16:00		
558	OCC_165	sldcrs_sd	BAY	408-52 TIE BAY - 400 KV BHADLA-RAMGARH (RS) CKT-2 AND FUTURE AT 400 KV RAMGARH(RS)	D	Yearly Maintenance	20-Dec-2019	09:30	20-Dec-2019	18:00	400kV Ramgarh-Bhadla-II line has not been commissioned yet	
559	OCC_165	singrauli_sd	BAY	418 BUS COUPLER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT)	D	for breaker maintenance	26-Nov-2019	08:00	26-Nov-2019	18:00	PM	
560	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	D	To take the Reactor in service after Dry Out of the Reactor by Pithoragarh.	30-Dec-2019	10:00	30-Dec-2019	11:00		
561	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	C	Diversion work due to DFCC by Allahabad.	26-Dec-2019	08:00	30-Dec-2019	18:00		
562	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	C	Diversion work due to DFCC by Allahabad.	20-Dec-2019	08:00	24-Dec-2019	18:00		
563	OCC_165	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-RAPS_B(NP) (PG) CKT-1	C	Annual Maintenance	18-Dec-2019	09:00	20-Dec-2019	18:00		
564	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	D	To take the 25 MVAR Line Reactor out of service for Dry Out of the reactor by Pithoragarh.	15-Dec-2019	10:00	15-Dec-2019	11:00		
565	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	14-Dec-2019	08:00	14-Dec-2019	18:00		
566	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	D	For Disc replacement & QUARTERLY Bay MAINTENANCE & testing WORK	13-Dec-2019	09:00	13-Dec-2019	18:00		

567	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	D	For line maintenance and tree cutting	12-Dec-2019	09:00	12-Dec-2019	18:00		
568	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)- SIKANDRA(UP) (PG) CKT-2	D	AMP OF LINE BAY EQUIPMENT at agra.	12-Dec-2019	08:00	12-Dec-2019	18:00		
569	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)- SIKANDRA(UP) (PG) CKT-1	D	AMP OF LINE BAY EQUIPMENT at agra.	11-Dec-2019	08:00	11-Dec-2019	18:00		
570	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)- KANPURNAUBASTA(UP) (PG) CKT- 1	D	AMP of Line side equipments by Kanpur	11-Dec-2019	08:00	11-Dec-2019	14:00		
571	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)- MAINPURI(UP) (PG) CKT-1	D	Retrofitment of ABB make REL-531 relay with Siemens Relay by Kanpur.	10-Dec-2019	08:00	10-Dec-2019	14:00		
572	OCC_165	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)- SAWAIMADHOPUR(RS) (PG) CKT-1	C	Annual Maintenance	09-Dec-2019	09:00	11-Dec-2019	18:00		
573	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)- UDHAMPUR(PDD) (PG) CKT-1	D	To replace flashed disk at Loc no 38.	06-Dec-2019	10:00	06-Dec-2019	18:00		
574	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)- SARNA(PS) (PG) CKT-1	D	Fixation of conductor side Nut bolts.	05-Dec-2019	08:00	05-Dec-2019	18:00		
575	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	For Pre-winter maintenance work eg. Insulator cleaning , CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	04-Dec-2019	08:00	04-Dec-2019	18:00		
576	OCC_165	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)- SARNA(PS) (PG) CKT-2	D	Fixation of conductor side Nut bolts.	04-Dec-2019	08:00	04-Dec-2019	18:00		
577	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)- CBGANJ(UP) (PG) CKT-1	D	Diversion work of 400kV D/C Dhauliganga-Bareilly(PG) by bareilly	26-Nov-2019	08:00	27-Nov-2019	18:00		
578	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)- CBGANJ(UP) (PG) CKT-1	D	Diversion work of 400kV D/C Dhauliganga-Bareilly(PG) by Bareilly.	26-Nov-2019	08:00	27-Nov-2019	18:00		
579	OCC_165	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	C	Shifting of T.No 540-541 by NHAI on Express Highway conductor, sagging, jumpering and yearly mtc.	30-Dec-2019	08:00	31-Dec-2019	18:00		

580	OCC_165	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	C	Shifting of T.No 540-541 by NHAI on Express Highway conductor, sagging, jumpering and yearly mtc.	30-Dec-2019	08:00	31-Dec-2019	18:00		
581	OCC_165	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	C	Shifting of T.No 540-541 by NHAI on Express Highway conductor, sagging, jumpering and yearly mtc.	26-Dec-2019	08:00	28-Dec-2019	18:00		
582	OCC_165	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	C	Shifting of T.No 540-541 by NHAI on Express Highway conductor, sagging, jumpering and yearly mtc.	26-Dec-2019	08:00	28-Dec-2019	18:00		
583	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	D	General maintenance, cleaning of insulators, painting on isolators connecting rods, circuit breaker drive boxes, junction boxes.	20-Dec-2019	09:30	20-Dec-2019	17:00		
584	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	D	General maintenance, cleaning of insulators, painting on isolators connecting rods, circuit breaker drive boxes, junction boxes.	17-Dec-2019	09:30	17-Dec-2019	17:00		
585	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	D	Bay maintenance work (half yearly)	12-Dec-2019	09:00	12-Dec-2019	17:00		
586	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	D	For replacement of outlived 220kV line isolator under PSDF.	11-Dec-2019	06:00	11-Dec-2019	19:00		
587	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	D	Bay maintenance work (half yearly)	10-Dec-2019	09:00	10-Dec-2019	17:00		
588	OCC_165	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	D	Yearly mtc. of the substation equipment.	09-Dec-2019	08:00	10-Dec-2019	18:00		
589	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	D	For replacement of outlived 220kV line isolator under PSDF.	07-Dec-2019	06:00	07-Dec-2019	19:00		
590	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	D	For replacement of outlived 220kV line isolator under PSDF.	05-Dec-2019	06:00	05-Dec-2019	19:00		
591	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	D	For replacement of outlived 220kV line isolator under PSDF.	04-Dec-2019	06:00	04-Dec-2019	19:00		

592	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	D	For Addition of disc insulator in existing	03-Dec-2019	08:00	03-Dec-2019	18:00		
593	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	D	For replacement of outlived 220kV line isolator under PSDF.	03-Dec-2019	06:00	03-Dec-2019	19:00		
594	OCC_165	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	D	Yearly mtc. of the substation equipment.	02-Dec-2019	08:00	03-Dec-2019	18:00		
595	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Dec-2019	08:00	31-Dec-2019	18:00		
596	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01-Dec-2019	08:00	31-Dec-2019	18:00		
597	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2	D	For AMP Work	27-Dec-2019	08:00	27-Dec-2019	18:00		
598	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1	D	FOR AMP WORK	26-Dec-2019	08:00	26-Dec-2019	18:00		
599	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2	D	For AMP Work	24-Dec-2019	08:00	24-Dec-2019	18:00		
600	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	D	General maintenance, cleaning of insulators, painting on isolators connecting rods, circuit breaker drive boxes, junction boxes.	23-Dec-2019	09:30	23-Dec-2019	17:00		
601	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1	D	For AMP Work	23-Dec-2019	08:00	23-Dec-2019	18:00		
602	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SIROHI(RS) (RS) CKT-1	D	For AMP Work	21-Dec-2019	08:00	21-Dec-2019	18:00		
603	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	D	Quarterly / yearly Maintenance work	07-Dec-2019	08:00	07-Dec-2019	17:00		
604	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	D	Maintenance work	06-Dec-2019	08:00	06-Dec-2019	17:00		

605	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	D	Maintenance work	05-Dec-2019	08:00	05-Dec-2019	17:00	
606	OCC_165	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	D	Maintenance work	04-Dec-2019	08:00	04-Dec-2019	17:00	
607	OCC_165	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	C	Annual Maintenance	03-Dec-2019	09:00	05-Dec-2019	18:00	
608	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHITTORGARH-DEBARI (RS) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Dec-2019	08:00	31-Dec-2019	18:00	
609	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 31 to 40	27-Dec-2019	08:00	27-Dec-2019	18:00	
610	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 31 to 40.	24-Dec-2019	08:00	24-Dec-2019	18:00	
611	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 21 to 30	07-Dec-2019	08:00	07-Dec-2019	18:00	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 21 to 30
612	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 21 to 30	03-Dec-2019	08:00	03-Dec-2019	18:00	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 21 to 30
613	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-NOIDA SEC38A(UP) (UP) CKT-1	D	General maintenance, cleaning of insulators, painting on isolators connecting rods, circuit breaker drive boxes, junction boxes.	26-Dec-2019	09:30	26-Dec-2019	17:00	
614	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	D	For lopping chopping of trees and jumper tightening.	17-Dec-2019	10:00	21-Dec-2019	17:00	
615	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	D	Annual testing by T&C wing	14-Dec-2019	10:00	14-Dec-2019	18:00	

616	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-CHARLA(UP) (UP) CKT-1	D	Testing of New Centralized Bus Bar Protection Scheme. Line S/d is required alongwith Bus-II S/d because this Line shall ber kept on Bus-I for ensuring correct tripping of lines during Bus Bar Protection Trip.	11-Dec-2019	08:00	12-Dec-2019	18:00		
617	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)- PARTAPUR(UP) (UP) CKT-1	D	Testing of New Centralized Bus Bar Protection Scheme. Line S/d is required alongwith Bus-II S/d because this Line shall ber kept on Bus-I for ensuring correct tripping of lines during Bus Bar Protection Trip.	11-Dec-2019	08:00	12-Dec-2019	18:00		
618	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)- KHODRI(UK) (UP) CKT-1	D	For lopping chopping of trees and jumper tightening.	10-Dec-2019	10:00	14-Dec-2019	17:00		
619	OCC_165	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)- KHODRI(UK) (UP) CKT-1	D	For lopping chopping of trees and jumper tightening.	10-Dec-2019	08:00	14-Dec-2019	18:00		
620	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-CHARLA(UP) (UP) CKT-1	D	Testing of New Centralized Bus Bar Protection Scheme. Line S/d is required alongwith Bus-I S/d because this Line shall ber kept on Bus-I for ensuring correct tripping of lines during Bus Bar Protection Trip.	09-Dec-2019	08:00	10-Dec-2019	18:00		
621	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)- GAJRAULA(UP) (UP) CKT-1	D	Testing of New Centralized Bus Bar Protection Scheme. Line S/d is required alongwith Bus-I S/d because this Line shall ber kept on Bus-I for ensuring correct tripping of lines during Bus Bar Protection Trip.	09-Dec-2019	08:00	10-Dec-2019	18:00		
622	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	D	Replacement og damaged Polymer and Jumper tightening.	04-Dec-2019	10:00	05-Dec-2019	18:00		
623	OCC_165	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NANAUTA(UP)- SAHARANPUR(PG) (UP) CKT-1	D	For looping chooping of trees and jumper tightening.	02-Dec-2019	09:00	04-Dec-2019	18:00		

624	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CBGANJ-MORADABAD (UP) CKT-1	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Dec-2019	08:00	31-Dec-2019	18:00		
625	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CBGANJ-MORADABAD (UP) CKT-1	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Dec-2019	07:00	31-Dec-2019	19:00		
626	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	D	Conductor repairing of span between tower no 48 & 49.	19-Dec-2019	07:00	19-Dec-2019	17:00	Load shall be met through 220kV Mandola-I, II & III..	
627	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)- GOPALPUR(DTL) (DTL) CKT-2	C	HTLS reconductoring work.	17-Dec-2019	09:00	23-Jan-2020	18:00		
628	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	D	C-wedge fixing on jumper at tower no. 52.	17-Dec-2019	07:00	17-Dec-2019	17:00	Load shall be met through 220kV Mandola-I, II & IV.	
629	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	D	Remaining tightening of jumpers as per preventive maintenance schedule	12-Dec-2019	07:00	12-Dec-2019	17:00	Load shall be met through 220kV Mandola-I, III & IV.	
630	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	D	Remaining tightening of jumpers as per preventive maintenance schedule.	10-Dec-2019	07:00	10-Dec-2019	17:00	Load shall be met through 220kV Mandola-II, III & IV.	
631	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)- NARELA(DV) (DTL) CKT-2	D	For replacement of outlived 220kV line isolator under PSDF.	08-Dec-2019	06:00	08-Dec-2019	19:00		
632	OCC_165	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)- NARELA(DV) (DTL) CKT-1	D	For replacement of outlived 220kV line isolator under PSDF.	06-Dec-2019	06:00	06-Dec-2019	19:00		
633	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)- SARITA VIHAR(DV) (DTL) CKT-1	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Dec-2019	08:00	31-Dec-2019	18:00		
634	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)- LODHIROAD(DV) (DTL) CKT-1	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Dec-2019	08:00	31-Dec-2019	18:00		
635	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-SARITA VIHAR(DV) (DTL) CKT-1	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Dec-2019	08:00	31-Dec-2019	18:00		

636	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-OKHLA(DV) (DTL) CKT-1	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Dec-2019	08:00	31-Dec-2019	18:00		
637	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-2	C	For SF6 gas leakage arresting in 205 bay	10-Dec-2019	08:00	10-Dec-2019	18:00		
638	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-1	C	For SF6 gas leakage arresting in 203 bay	07-Dec-2019	08:00	08-Dec-2019	18:00		
639	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAJRA(UK) (PTCUL) CKT-2	D	FOR AMP WORK	02-Dec-2019	08:00	02-Dec-2019	18:00		
640	OCC_165	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAJRA(UK) (PTCUL) CKT-1	D	For AMP works and attending hot spot in 89L isolator.	29-Nov-2019	08:00	29-Nov-2019	18:00		
641	OCC_165	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	D	For AMP Work	30-Dec-2019	08:00	30-Dec-2019	18:00		
642	OCC_165	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	D	For AMP Work	28-Dec-2019	08:00	28-Dec-2019	18:00		
643	OCC_165	cpcc1_sd	BUS	220KV BUS 3 AT BHIWADI(PG)	D	For AMP & replacement of Y&B Phase CVT & attending of Hot spot	22-Dec-2019	08:00	22-Dec-2019	18:00		
644	OCC_165	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)	D	For AMP Work	21-Dec-2019	08:00	21-Dec-2019	18:00		
645	OCC_165	cpcc2_sd	BUS	220KV BUS 2 AT FATEHABAD(PG)	D	For AMP works	13-Dec-2019	10:00	13-Dec-2019	18:00		
646	OCC_165	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)	D	For AMP works	12-Dec-2019	10:00	12-Dec-2019	18:00		
647	OCC_165	cpcc1_sd	BUS	220KV BUS 2 AT MEERUT(PG)	D	Testing of New Centralized Bus Bar Protection Scheme.	11-Dec-2019	08:00	12-Dec-2019	18:00		
648	OCC_165	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)	D	FOR AMP WORK	09-Dec-2019	08:00	09-Dec-2019	18:00		
649	OCC_165	cpcc1_sd	BUS	220KV BUS 1 AT MEERUT(PG)	D	Testing of New Centralized Bus Bar Protection Scheme.	09-Dec-2019	08:00	10-Dec-2019	18:00		
650	OCC_165	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	D	BUS Isolator Contact cleaning work	09-Dec-2019	08:00	09-Dec-2019	18:00		
651	OCC_165	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	D	For AMP Work	06-Dec-2019	08:00	06-Dec-2019	18:00		
652	OCC_165	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	D	For AMP Work	05-Dec-2019	08:00	05-Dec-2019	18:00		

653	OCC_165	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	D	BUS Isolator Contact cleaning work	05-Dec-2019	08:00	05-Dec-2019	18:00		
654	OCC_165	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	For AMP Work	04-Dec-2019	08:00	04-Dec-2019	18:00		
655	OCC_165	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	D	AMP WORK	04-Dec-2019	08:00	04-Dec-2019	18:00		
656	OCC_165	cpcc1_sd	BUS	220KV BUS 1 AT DEHRADUN(PG)	D	For Bus Tighting and attending hot spot in 210-89A	03-Dec-2019	08:00	03-Dec-2019	18:00		
657	OCC_165	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	For AMP Work	03-Dec-2019	08:00	03-Dec-2019	18:00		
658	OCC_165	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	D	AMP WORK	02-Dec-2019	08:00	02-Dec-2019	18:00		
659	OCC_165	cpcc1_sd	BUS	220KV BUS 2 AT DEHRADUN(PG)	D	For Bus Tighting and attending hot spot in 203-89B	30-Nov-2019	08:00	30-Nov-2019	18:00		
660	OCC_165	sldchp_sd	BUS	220KV BUS 2 AT KHODRI(UK)	D	Initial charging of 220 kV Khodri-Majri (Ckt.2) of 220 kV Khodri-Majri D/C Line	26-Nov-2019	14:00	09-Jan-2020	18:00		There will be no load shedding as the load will be fed through 220 kV Bus1 of Khodri Substation.
661	OCC_165	sldchp_sd	BUS	220KV BUS 1 AT KHODRI(UK)	D	Initial charging of 220 kV Khodri-Majri (Ckt.2) of 220 kV Khodri-Majri D/C line	26-Nov-2019	09:00	26-Nov-2019	14:00		There will be no load shedding as the load will be fed through 220 kV Bus 2 of Khodri Substation
662	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	D	"Disc cleaning & Jumper tightening and other mtc. to be done "	30-Dec-2019	08:00	30-Dec-2019	18:00		
663	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1	D	"Disc cleaning & Jumper tightening and other mtc. to be done "	19-Dec-2019	08:00	20-Dec-2019	18:00		
664	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	D	"Disc cleaning & Jumper tightening and other mtc. to be done "	16-Dec-2019	08:00	18-Dec-2019	18:00		
665	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	D	"Disc cleaning & Jumper tightening and other mtc. to be done "	05-Dec-2019	08:00	06-Dec-2019	18:00		"Disc cleaning & Jumper tightening and other mtc. to be done "
666	OCC_165	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1	D	"Disc cleaning & Jumper tightening and other mtc. to be done ""Disc cleaning & Jumper tightening and other mtc. to be done "	02-Dec-2019	08:00	04-Dec-2019	18:00		"Disc cleaning & Jumper tightening and other mtc. to be done "
667	OCC_165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	D	AMP of Line Equipments (CTs, CVTs & LAs etc.) by Pithoragarh.	10-Dec-2019	08:00	10-Dec-2019	18:00		

668	OCC_165	cpcc1_sd	BAY	202 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)	C	For Retrofitment of Circuit Breaker & AMP	28-Dec-2019	08:00	02-Jan-2020	18:00	only bay outage	
669	OCC_165	cpcc1_sd	BAY	207 MAIN BAY - 220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	C	For Retrofitment of Circuit Breaker & AMP	23-Dec-2019	08:00	27-Dec-2019	18:00		
670	OCC_165	cpcc1_sd	BAY	206 MAIN BAY - 220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	C	For Retrofitment of Circuit Breaker & AMP	16-Dec-2019	08:00	20-Dec-2019	18:00		
671	OCC_165	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BHIWADI(PG) AND 220KV BUS 2 AT BHIWADI(PG) AT 220 KV BHIWADI(PG)	C	For Retrofitment of Circuit Breaker & AMP	11-Dec-2019	08:00	11-Dec-2019	18:00		
672	OCC_165	cpcc1_sd	BAY	213-52 MAIN BAY - 220KV BUS 3 AT BASSI(PG) AND 220 KV BASSI(PG)-I.G.NAGAR(RS) (PG) CKT-1 AT 220 KV BASSI(PG)	C	Telk Make C.B. replacement work with Siemens make C.B. During replacement work line will charge through transfer bus coupler.	09-Dec-2019	08:00	14-Dec-2019	18:00		
673	OCC_165	cpcc1_sd	BAY	205 BUS COUPLER BAY - 220KV BUS 2 AT BHIWADI(PG) AND 220KV BUS 3 AT BHIWADI(PG) AT 220 KV BHIWADI(PG)	D	For Retrofitment of Circuit Breaker & AMP	04-Dec-2019	08:00	08-Dec-2019	18:00	on continuous basis	
674	OCC_165	cpcc1_sd	BAY	208-52 MAIN BAY - 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1 AND 220KV BUS 2 AT BASSI(PG) AT 220 KV BASSI(PG)	C	Telk Make C.B. replacement work with Siemens make C.B. During replacement work line will charge through transfer bus coupler.	02-Dec-2019	08:00	07-Dec-2019	18:00		
675	OCC_165	sterlite_sd	BAY	204 MAIN BAY - 220KV BUS 1 AT AMARGARH(NRSS XXIX) AND FUTURE	D	For Signal Testing work in Remote Control Centre	30-Nov-2019	15:00	30-Nov-2019	18:00		
676	OCC_165	sterlite_sd	BAY	205 MAIN BAY - 220KV BUS 1 AT AMARGARH(NRSS XXIX) AND 220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-1	D	For Signal Testing work in Remote Control Centre	30-Nov-2019	11:00	30-Nov-2019	13:00		
677	OCC_165	sterlite_sd	BAY	207 MAIN BAY - 220KV BUS 1 AT AMARGARH(NRSS XXIX) AND FUTURE	D	For Signal Testing work in Remote Control Centre	29-Nov-2019	15:00	29-Nov-2019	18:00		
678	OCC_165	sterlite_sd	BAY	208 MAIN BAY - 220KV BUS 1 AT AMARGARH(NRSS XXIX) AND FUTURE	D	For Signal Testing work in Remote Control Centre	29-Nov-2019	11:00	29-Nov-2019	13:00		
679	OCC_165	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	D	Annual Maintenance of 765kv 500MVA for R&Y Phase ICT	19-Dec-2019	09:00	20-Dec-2019	10:00		

680	OCC_165	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	C	For testing of ICT as IR,WRM, Tan delta of all bushing, All mechanical tripping, Relay testing and associated bay elements testing	16-Dec-2019	08:00	17-Dec-2019	18:00		
681	OCC_165	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	C	For testing of ICT as IR,WRM, Tan delta of all bushing, All mechanical tripping, Relay testing and associated bay elements testing	14-Dec-2019	08:00	15-Dec-2019	18:00		
682	OCC_165	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	C	For Normalizing the main ICT from the Spare ICT	12-Dec-2019	09:00	12-Dec-2019	10:00		
683	OCC_165	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)	D	FOR PRE-WINTER MAINTENANCE WORK	16-Dec-2019	08:00	16-Dec-2019	18:00		
684	OCC_165	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	D	Installation of silicon jacket on isolators and LA in S/S.	16-Dec-2019	08:00	17-Dec-2019	18:00		
685	OCC_165	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	D	AMP/Spare Phase Switching	14-Dec-2019	11:00	14-Dec-2019	17:00		
686	OCC_165	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)	D	Installation of silicon jacket on isolators and LA in S/S.	13-Dec-2019	08:00	14-Dec-2019	18:00		
687	OCC_165	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)	D	Installation of silicon jacket on isolators and LA in S/S.	11-Dec-2019	08:00	12-Dec-2019	18:00		
688	OCC_165	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)	D	PRE-WINTER MAINTENANCE WORK	09-Dec-2019	09:00	10-Dec-2019	18:00		
689	OCC_165	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	D	Installation of silicon jacket on isolators and LA in S/S.	09-Dec-2019	08:00	10-Dec-2019	18:00		
690	OCC_165	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)	D	Final tuning of CSD Relays	07-Dec-2019	08:00	07-Dec-2019	18:00		
691	OCC_165	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	D	Final tuning of CSD Relays	06-Dec-2019	08:00	06-Dec-2019	18:00		
692	OCC_165	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	D	Final tuning of CSD Relays and completion of balance Jumpering & Illumination work	05-Dec-2019	08:00	05-Dec-2019	18:00		
693	OCC_165	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	D	For commissioning of back up impedance relays at Agra.	03-Dec-2019	10:00	03-Dec-2019	14:00		
694	OCC_165	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	D	For commissioning of back up impedance relays at Agra.	02-Dec-2019	10:00	02-Dec-2019	14:00		
695	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	D	Annual Testing and Routine Maintenance work of ICT-II	27-Dec-2019	08:00	28-Dec-2019	19:00	No Supply Disturbance	
696	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	D	For replacement of 220KV Bus bar	26-Dec-2019	09:00	26-Dec-2019	17:00		

697	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	D	For replacement of 220KV Bus bar	26-Dec-2019	09:00	26-Dec-2019	17:00		
698	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	D	For replacement of 220KV Bus bar	21-Dec-2019	09:00	21-Dec-2019	17:00		
699	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT INDIRAPURAM(UP)	C	220kv GIS Circuit Breaker Pole Replacement works	18-Dec-2019	08:00	19-Dec-2019	14:00		
700	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	C	Annual Maintenance Work & Testing	17-Dec-2019	09:00	17-Dec-2019	12:00		
701	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ATAUR(UP)	C	Annual Maintenance and Testing	17-Dec-2019	08:00	17-Dec-2019	14:00		
702	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	D	Shut Down required for general maintenance and tightening of bay.	12-Dec-2019	08:00	12-Dec-2019	18:00		
703	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)	D	For routine testing and other preventive works.	11-Dec-2019	11:00	11-Dec-2019	16:00		
704	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT REWA ROAD(UP)	D	ICT Maintenance and testing works	11-Dec-2019	09:00	11-Dec-2019	18:00		
705	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT REWA ROAD(UP)	D	ICT Maintenance and testing works	10-Dec-2019	09:00	10-Dec-2019	18:00		
706	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	D	FOR TAN DELTA TESTING OF CT	09-Dec-2019	10:00	09-Dec-2019	17:00		
707	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(UP)	C	For carrying out an important work of Gasket replacement & oil centrifuging of 315 ICT-II	09-Dec-2019	09:00	30-Dec-2019	18:00	Work is must for the sake of healthiness of ICT & moreover load shall easily be catered with the help of rest available ICT's in the month of December 2019	
708	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	C	For Overhauling and Complete Gasket Replacement & Painting	09-Dec-2019	08:00	31-Dec-2019	17:00		
709	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AGRA(UP)	D	Routine maintenance work	05-Dec-2019	10:00	05-Dec-2019	17:00	Routine maintenance work	
710	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	D	For Painting of ICT & Preventive Bay Maintenance	02-Dec-2019	09:00	04-Dec-2019	17:00		
711	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MURADNAGAR_1(UP)	C	To replace all gaskets of transformer and accessories to arrest oil leakage	01-Dec-2019	09:00	31-Dec-2019	18:00		
712	OCC_165	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	C	Replacement of 220 kV Side Transfer Bus Isolator	01-Dec-2019	09:00	02-Dec-2019	17:00		
713	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	D	Yearly Maintenance	26-Dec-2019	10:00	26-Dec-2019	17:00		

714	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	D	Yearly Maintenance	24-Dec-2019	10:00	24-Dec-2019	17:00		
715	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	D	4th Quaterly maintenance of 220 KV side bay Equipments	23-Dec-2019	10:00	23-Dec-2019	17:00		
716	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	D	Yearly Maintenance	23-Dec-2019	09:00	23-Dec-2019	17:00		
717	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	D	4th Quaterly maintenance of 220 KV side bay Equipments	20-Dec-2019	10:00	20-Dec-2019	17:00		
718	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	D	Yearly Maintenance	20-Dec-2019	09:00	20-Dec-2019	17:00		
719	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	D	4th Quaterly maintenance of 220 KV side bay Equipments	19-Dec-2019	10:00	19-Dec-2019	17:00		
720	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	D	4th Quaterly maintenance of 220 KV side bay Equipments	18-Dec-2019	10:00	18-Dec-2019	17:00		
721	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	D	Yearly Maintenance	18-Dec-2019	09:00	18-Dec-2019	17:00		
722	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	D	4th Quaterly maintenance of 400 KV side bay Equipments	17-Dec-2019	10:00	17-Dec-2019	17:00		
723	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	D	4th Quaterly maintenance of 400 KV side bay Equipments	16-Dec-2019	10:00	16-Dec-2019	17:00		
724	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	D	Yearly Maintenance	16-Dec-2019	09:30	17-Dec-2019	18:00		
725	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	D	4th Quaterly maintenance of 400 KV side bay Equipments	13-Dec-2019	10:00	13-Dec-2019	17:00		
726	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	D	Yearly Maintenance	13-Dec-2019	09:30	14-Dec-2019	18:00		
727	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	D	4th Quaterly maintenance of 400 KV side bay Equipments	12-Dec-2019	10:00	12-Dec-2019	17:00		
728	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	D	4th Quaterly maintenance	11-Dec-2019	09:30	11-Dec-2019	17:30		
729	OCC_165	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	D	1 CVT has drift in Secondary Voltage CVT replacement needed. 2 Bay equipment maintenance and testing work.	09-Dec-2019	09:30	10-Dec-2019	19:30		
730	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	D	For Tan Delta testing	06-Dec-2019	10:00	06-Dec-2019	17:00		
731	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	D	4th Quaterly maintenance	05-Dec-2019	09:30	06-Dec-2019	17:30		
732	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RVUN)	D	Maintenance	05-Dec-2019	09:00	05-Dec-2019	18:00		

733	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALISINDH(RS)	C	Attending Internal Oil Leakage from W- Phase divertor switch oil chamber and replacement of Y-phase HV Bushing	26-Nov-2019	10:00	12-Dec-2019	18:00	220 KV Line 1 / 2 of GSS Jhalawar will be through Morak/ chabbra GSS. Emergency shutdown as the extended warranty period of repaired ICT will be expired in Dec-2019. work has to be carried out by OEM M/s CGPISL.
734	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)	D	For 220 kv CT oil sampling.	22-Dec-2019	10:00	22-Dec-2019	12:00	
735	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)	D	For AMP works.	20-Dec-2019	09:00	20-Dec-2019	19:00	
736	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	D	For AMP works.	19-Dec-2019	09:30	19-Dec-2019	17:30	
737	OCC_165	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)	D	For AMP Work	19-Dec-2019	08:00	19-Dec-2019	18:00	along with 220 Kv (208) Bay
738	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)	D	For AMP works.	17-Dec-2019	10:00	17-Dec-2019	18:00	
739	OCC_165	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)	D	FOR AMP WORK	16-Dec-2019	08:00	16-Dec-2019	18:00	along with 220 Kv (207) Bay
740	OCC_165	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)	C	For replacement with spare ICT (Siemens) due to high C2H2 value & Sf6 gas leakage arresting in 206 bay	14-Dec-2019	08:00	04-Jan-2020	18:00	along with its associated 400 kV & 220 kv bays (401 & 206)
741	OCC_165	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	D	AMP work eg-Testing of B phase 220 kV Bushings	11-Dec-2019	10:00	11-Dec-2019	18:00	
742	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MALERKOTLA(PG)	C	For replacement of 220KV side T- Isolators as isolators are very old and giving trouble while operating.	09-Dec-2019	09:00	11-Dec-2019	18:00	
743	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH(PG)	D	For AMP works.	07-Dec-2019	09:30	07-Dec-2019	17:30	
744	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD(PG)	D	For AMP works	06-Dec-2019	10:00	06-Dec-2019	18:00	
745	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	D	For AMP works.	06-Dec-2019	09:00	06-Dec-2019	17:00	
746	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	D	For AMP works.	05-Dec-2019	09:30	05-Dec-2019	17:30	

747	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)	C	For replacement of 220KV side T-Isolators as isolators are very old and giving trouble while operating.	05-Dec-2019	09:00	07-Dec-2019	18:00	
748	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	D	Yearly Maintenance	05-Dec-2019	09:00	05-Dec-2019	15:00	
749	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)	D	For AMP works	04-Dec-2019	10:00	04-Dec-2019	18:00	
750	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)	D	For AMP works.	04-Dec-2019	09:00	04-Dec-2019	17:00	
751	OCC_165	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)	D	AMP WORK	04-Dec-2019	08:00	04-Dec-2019	18:00	
752	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NALLAGARH(PG)	D	For AMP works.	03-Dec-2019	09:30	03-Dec-2019	17:30	
753	OCC_165	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	D	AMP WORK	03-Dec-2019	08:00	03-Dec-2019	18:00	
754	OCC_165	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	D	AMP WORK	02-Dec-2019	08:00	02-Dec-2019	18:00	
755	OCC_165	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MEERUT(PG)	D	AMP WORK	02-Dec-2019	08:00	02-Dec-2019	18:00	
756	OCC_165	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)	C	For SF6 gas leakage arresting in 405 & 207 bay	02-Dec-2019	08:00	06-Dec-2019	18:00	along with its associated 400 kV & 220 kV bays (405 & 207)
757	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	D	For AMP works.	29-Nov-2019	09:00	29-Nov-2019	17:00	
758	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	D	To install canopy over PRD.	27-Nov-2019	10:00	27-Nov-2019	12:00	
759	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)	D	For AMP works.	27-Nov-2019	09:00	27-Nov-2019	17:00	
760	OCC_165	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	D	For arresting oil seepage, For testing and annual maintenance as per PMS schedule.	19-Dec-2019	07:30	20-Dec-2019	17:30	
761	OCC_165	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	D	For testing and annual maintenance as per PMS schedule.	13-Dec-2019	07:30	13-Dec-2019	17:30	
762	OCC_165	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	D	for tan delta testing by ctl & General maintenance	11-Dec-2019	09:00	11-Dec-2019	15:00	load shall be shared by ict-1 & 2
763	OCC_165	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	D	for tan delta testing by ctl & General maintenance	10-Dec-2019	09:00	10-Dec-2019	15:00	load shall be shared by ict-1 & 3
764	OCC_165	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAMNOLI(DV)	D	For arresting oil seepage, For testing and annual maintenance as per PMS schedule.	10-Dec-2019	07:30	11-Dec-2019	17:30	

765	OCC_165	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV)	D	tan delta testing by CTL &General maintenance	09-Dec-2019	10:00	09-Dec-2019	15:00	load shall be shared by ict-2 &3
766	OCC_165	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	D	For testing and annual maintenance as per PMS schedule.	03-Dec-2019	07:30	03-Dec-2019	17:30	
767	OCC_165	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	C	FOR RECTIFICATION OF SF6 GAS IN B PHASE OUTER DUCT BY M/S HYOSUNG ENGINEERS(SOUTH KOREA)	26-Nov-2019	10:00	27-Nov-2019	18:00	ACTUAL PROPOSAL WAS FOR 19.11.2019-20.11.2019 AS PER AVAILABILITY OF OEM COMMING FROM SOUTH KOREA.
768	OCC_165	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	D	For yearly mtc of T/F and bay equipment	16-Dec-2019	10:00	16-Dec-2019	17:00	
769	OCC_165	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	D	For yearly mtc of T/F and bay equipment and Tan Delta testing of bay equipment.	13-Dec-2019	10:00	13-Dec-2019	17:00	
770	OCC_165	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	D	Annual mtc.	11-Dec-2019	10:00	11-Dec-2019	17:00	
771	OCC_165	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	D	Annual mtc.	08-Dec-2019	10:00	08-Dec-2019	17:00	
772	OCC_165	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	D	For repairing of Y ph isolator mechanism.	29-Nov-2019	10:00	29-Nov-2019	17:00	
773	OCC_165	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	D	For performance evaluation(testing) by PGCIL	16-Dec-2019	10:00	18-Dec-2019	17:00	
774	OCC_165	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	D	Yearly Maintenance	12-Dec-2019	09:00	12-Dec-2019	15:00	
775	OCC_165	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	D	To take B Phase ICT in service in place of spare phase ICT and Annual Maintenance of ICT (RYB&S) including 400 and 220 kV Bays.	11-Dec-2019	08:00	12-Dec-2019	18:00	
776	OCC_165	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	D	For general maintenance	11-Dec-2019	08:00	13-Dec-2019	18:00	
777	OCC_165	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	For general maintenance	11-Dec-2019	08:00	11-Dec-2019	18:00	
778	OCC_165	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	D	For general maintenance	10-Dec-2019	08:00	10-Dec-2019	18:00	
779	OCC_165	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	For general maintenance	09-Dec-2019	08:00	09-Dec-2019	18:00	
780	OCC_165	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	D	For general maintenance	08-Dec-2019	08:00	10-Dec-2019	18:00	

781	OCC_165	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	For general maintenance	05-Dec-2019	08:00	05-Dec-2019	18:00		
782	OCC_165	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	For general maintenance	04-Dec-2019	08:00	06-Dec-2019	18:00		
783	OCC_165	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	D	For general maintenance	03-Dec-2019	08:00	03-Dec-2019	18:00		
784	OCC_165	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	D	For general maintenance	02-Dec-2019	08:00	02-Dec-2019	18:00		
785	OCC_165	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	D	For general maintenance	02-Dec-2019	08:00	02-Dec-2019	18:00		
786	OCC_165	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	C	for ICT mainteanace , CT replacement	09-Dec-2019	08:00	13-Dec-2019	18:00		132kV side bkr also to be replaced
787	OCC_165	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	C	for ICT mainteanace, CT Replacement and 132 kV side breaker Replacement	03-Dec-2019	08:00	07-Dec-2019	18:00		CT to be replaced as more than 20 years old.
788	OCC_165	sterlite_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	06-Dec-2019	15:00	06-Dec-2019	18:00		
789	OCC_165	sterlite_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	D	For Signal Testing work in Remote Control Centre	06-Dec-2019	11:00	06-Dec-2019	13:00		
790	OCC_165	cpcc3_sd	SVC/STATCOM	SVC No 1(-140/+140MVAR) at 400 KV Kanpur(PG)	D	For jumper connection work of Isolator replaced under Add cap	31-Dec-2019	08:00	31-Dec-2019	18:00		
791	OCC_165	cpcc3_sd	SVC/STATCOM	SVC No 2(-140/+140MVAR) at 400 KV Kanpur(PG)	D	For jumper connection work of Isolator replaced under Add cap	30-Dec-2019	08:00	30-Dec-2019	18:00		
792	OCC_165	cpcc3_sd	SVC/STATCOM	SVC No 1(-140/+140MVAR) at 400 KV Kanpur(PG)	D	For jumper opening work for isolator replacement under Add cap.	24-Dec-2019	08:00	24-Dec-2019	18:00		
793	OCC_165	cpcc3_sd	SVC/STATCOM	SVC No 2(-140/+140MVAR) at 400 KV Kanpur(PG)	D	For jumper opening work for isolator replacement under Add cap.	23-Dec-2019	08:00	23-Dec-2019	18:00		
794	OCC_165	cpcc1_sd	FSC	FSC(50%) OF 400 KV KOTESHWAR-MEERUT (PG) CKT-2 AT MEERUT(PG)	D	SS Const. - Erection & Testing of 03 No. LA	18-Dec-2019	08:00	18-Dec-2019	18:00		
795	OCC_165	cpcc1_sd	FILTER BANK	400 KV 200 MVAR Filter Bank No 1 of SVC at Kankroli(PG)	C	Barbed Wire Fencing Work	12-Dec-2019	08:00	14-Dec-2019	18:00		SVC bay outage & SVC other bays remain charged
796	OCC_165	cpcc1_sd	FILTER BANK	400 KV 200 MVAR Filter Bank No 1 of SVC at Kankroli(PG)	C	Barbed Wire Fencing Work	09-Dec-2019	08:00	11-Dec-2019	18:00		SVC bay outage & SVC other bays remain charged
797	OCC_165	cpcc1_sd	FILTER BANK	400 KV 150 MVAR Filter Bank No TSC 1 of SVC at Kankroli(PG)	C	Barbed Wire Fencing Work	04-Dec-2019	08:00	06-Dec-2019	18:00		SVC bay outage & SVC other bays remain charged

798	OCC_165	cpcc1_sd	FILTER BANK	400 KV 133 MVAR Filter Bank No TCR 1 of SVC at Kankroli(PG)	C	Barbed Wire Fencing Work	04-Dec-2019	08:00	06-Dec-2019	18:00	SVC bay outage & SVC other bays remain charged
799	OCC_165	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	D	Isolator Mechanical Interlock Modification work.	03-Dec-2019	09:30	05-Dec-2019	17:30	
800	OCC_165	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	D	Isolator Mechanical Interlock Modification work.	03-Dec-2019	09:30	05-Dec-2019	17:30	