

Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Rpc Remarks
1	OCC_167	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Plant Maintenance	03-Mar-2020	08:00	10-Mar-2020	18:00		
2	OCC_167	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 4	SJVNL	C	Annual Plant Maintenance	24-Feb-2020	08:00	02-Mar-2020	18:00		
3	OCC_167	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 3	SJVNL	C	Annual Plant Maintenance	15-Feb-2020	08:00	22-Feb-2020	18:00	Rejected from 166th OCC Meeting	
4	OCC_167	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 2	SJVNL	C	Annual Plant Maintenance	06-Feb-2020	08:00	13-Feb-2020	18:00	Also approved in 166th OCC meeting which got now rescheduled from 24/01/2020 to 31/01/2020	
5	OCC_167	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1	SJVNL	C	Annual Plant Maintenance	28-Jan-2020	08:00	04-Feb-2020	18:00	Also approved in 166th OCC meeting which got now rescheduled from 15/01/2020 to 22/01/2020	
6	OCC_167	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 1	SJVNL	C	APM of Generating Unit # 01	04-Mar-2020	20:00	11-Mar-2020	18:00	Annual Plant Maintenance 2019-20.	
7	OCC_167	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 3	SJVNL	C	APM of Generating Unit # 03	24-Feb-2020	20:00	02-Mar-2020	18:00	Annual Plant Maintenance 2019-20.	
8	OCC_167	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 4	SJVNL	C	APM of Generating Unit # 04	15-Feb-2020	20:00	22-Feb-2020	18:00	Annual Plant Maintenance 2019-20.	
9	OCC_167	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 5	SJVNL	C	APM of Generating Unit # 05	06-Feb-2020	20:00	13-Feb-2020	18:00	Annual Plant Maintenance 2019-20.	
10	OCC_167	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SJVNL	C	APM of Generating Unit # 02	28-Jan-2020	20:00	04-Feb-2020	18:00	Annual Plant Maintenance 2019-20.	
11	OCC_167	apl_sd	GENERATING UNIT	APL MUNDRA - UNIT 8	APL	C	AOH, Boiler License, Eco Coil Addition, Rotor Inspection	01-Feb-2020	00:00	25-Feb-2020	00:00	AOH, Boiler License, Eco Coil Addition, Rotor Inspection	
12	OCC_167	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 4	JSW	C	Annual Maintenance of Unit 4 under water parts	08-Feb-2020	00:00	22-Feb-2020	23:59	Annual maintenance	
13	OCC_167	rappc_sd	GENERATING UNIT	220 MW RAPS-B - UNIT 2	NPCIL	C	BIANNUAL SHUTDOWN	11-Feb-2020	17:00	28-Mar-2020	18:00	AS PER LGBR SUBMITTED ON 10/10/2019	
14	OCC_167	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAR TPS - UNIT 1	NTPC	C	Annual overhauling	02-Feb-2020	00:00	03-Mar-2020	22:00		
15	OCC_166	ntpcncr_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 4	NTPC	C	Annual maintenance	25-Feb-2020	08:00	29-Feb-2020	18:00	Approved in LGBR	
16	OCC_167	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 4	NTPC	C	COH	20-Jan-2020	00:00	24-Feb-2020	23:59	This is NRPC Approved over haul from 05.01.20 for 35 days, requested to extend outage from 20.01.20	
17	OCC_167	ntpcncr_sd	GENERATING UNIT	154.51 MW DADRI GPS - UNIT 5	NTPC	C	LPT annual inspection	19-Feb-2020	08:00	04-Mar-2020	18:00	Approved in LGBR from 25th Jan'2020	
18	OCC_167	antagas_sd	GENERATING UNIT	153.2 MW ANTA GPS - UNIT 4	NTPC	C	Major Overhauling of Steam Turbine	15-Feb-2020	00:00	26-Mar-2020	00:00		
19	OCC_167	ntpcncr_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 1	NTPC	C	GT-1 Major overhaul	19-Feb-2020	08:00	19-Mar-2020	18:00	Approved in LGBR from 25th Jan'2020	
20	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S	25-Feb-2020	09:00	25-Feb-2020	15:00		

21	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	Retrofitting of Analog PLCC with Digital PLCC in Channel 02 (for end to end testing) Line Outage required. S/D requested by WR-2	24-Feb-2020	16:00	24-Feb-2020	17:00	
22	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S	24-Feb-2020	09:00	24-Feb-2020	15:00	
23	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	Online Retrofitting of Analog PLCC with Digital PLCC in Channel 02..S/D requested by WR-2	24-Feb-2020	09:00	24-Feb-2020	16:00	line will remain in service
24	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	Retrofitting of Analog PLCC with Digital PLCC in Channel 01 (for end to end testing) Line Outage required..S/D requested by WR-2	22-Feb-2020	16:00	22-Feb-2020	17:00	
25	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	Online Retrofitting of Analog PLCC with Digital PLCC in Channel 01..S/D requested by WR-2	22-Feb-2020	09:00	22-Feb-2020	16:00	line will remain in service
26	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	FOR STRENGTHENING OF 765 KV LINE TOWER. S/D requested by ER1	22-Feb-2020	08:00	29-Feb-2020	18:00	Total Tower to be strengthened - 131, out of this 08 tower is proposed to be attended for strengthening in Proposed S/D
27	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Retrofitting of Analog PLCC with Digital PLCC in Channel 02 (for end to end testing) Line Outage required. S/D requested by WR-2	20-Feb-2020	16:00	20-Feb-2020	17:00	
28	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Online Retrofitting of Analog PLCC with Digital PLCC in Channel 02.S/D requested by WR-2	20-Feb-2020	09:00	20-Feb-2020	16:00	Line will remain in service
29	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Retrofitting of Analog PLCC with Digital PLCC in Channel 01 (for end to end testing) Line Outage required..S/D requested by WR-2	19-Feb-2020	16:00	19-Feb-2020	17:00	
30	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Online Retrofitting of Analog PLCC with Digital PLCC in Channel 01..S/D requested by WR-2	19-Feb-2020	09:00	19-Feb-2020	16:00	line will remain in service
31	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	C	For Tower rectification work at Location no. 326	19-Feb-2020	08:00	20-Feb-2020	18:00	Photograph Enclosed
32	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	C	For Power line Crossing of under construction 765 kV D/C vindhyachal-Varanasi transmission line (under TBCB)	17-Feb-2020	08:00	18-Feb-2020	18:00	Line Sketch Enclosed
33	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	Retrofitting of Analog PLCC with Digital PLCC in Channel 02 (for end to end testing) Line Outage required. Proposed by AM S/S.S/D requested by WR-2	13-Feb-2020	16:00	13-Feb-2020	17:00	
34	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	Online Retrofitting of Analog PLCC with Digital PLCC in Channel 02. Proposed by AM S/S.S/D requested by WR-2	13-Feb-2020	09:00	13-Feb-2020	16:00	line will remain in service.

35	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	FOR STRENGTHENING OF 765 KV LINE TOWER. S/D requested by ER1	12-Feb-2020	08:00	19-Feb-2020	18:00	Total Tower to be strengthened- 146, out of this 08 tower is proposed to be attended for strengthening in Proposed S/D
36	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Retrofitting of Analog PLCC with Digital PLCC in Channel 02 (for end to end testing) Line Outage required. Proposed by AM S/S.S/D requested by WR-2	11-Feb-2020	16:00	11-Feb-2020	17:00	
37	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Online Retrofitting of Analog PLCC with Digital PLCC in Channel 02. Proposed by AM S/S. S/D requested by WR-2	11-Feb-2020	09:00	11-Feb-2020	16:00	
38	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	For insulator cleaning & line Maintenance work (attending s/d nature defects). Dia to be kept open at both ends.	05-Feb-2020	08:00	05-Feb-2020	18:00	
39	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	FOR STRENGTHENING OF 765 KV LINE TOWER. S/D requested by ER1	04-Feb-2020	08:00	09-Feb-2020	18:00	Total Tower to be strengthened - 26, out of this 10 tower is proposed to be attended for strengthening in Proposed S/D
40	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	Tower Strengthening work. (During these days Auto reclosure of Pusauli-Fathepur line will be in non-auto mode from both side). S/D requested by ER1	01-Feb-2020	08:00	29-Feb-2020	18:00	line will remain in service
41	OCC_167	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (PG) CKT-2	POWERGRID	D	AMP work	25-Feb-2020	10:00	25-Feb-2020	16:30	
42	OCC_167	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (PG) CKT-1	POWERGRID	D	AMP work	24-Feb-2020	10:00	24-Feb-2020	16:30	
43	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Replacement of insulators at Road/Rail/River/Power Line Crossings (A/R of other ckt to be put in non-auto mode). S/D requested by ER1	17-Feb-2020	08:00	17-Feb-2020	18:00	
44	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	"liquidation of defects fixing of spacer cap, conductor cut at different locations A/R OF OTHER CKT TO BE PUT INTO NON AUTO MODE . S/D requested by ER1"	12-Feb-2020	08:00	12-Feb-2020	18:00	
45	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	"liquidation of defects fixing of spacer cap, conductor cut at different locations A/R OF OTHER CKT TO BE PUT INTO NON AUTO MODE . S/D requested by ER1"	11-Feb-2020	08:00	11-Feb-2020	18:00	
46	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWERGRID	D	For AMP Works. Dia to be kept open at both ends.	10-Feb-2020	08:00	11-Feb-2020	18:00	
47	OCC_167	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	D	for annual PM	07-Feb-2020	08:00	07-Feb-2020	18:00	
48	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	POWERGRID	D	"replacement of pilotporcelain string by polymer in tension tower loc No: 306,317,342,371,372,378,432,433,434 A/R OF OTHER CKT TO BE PUT INTO NON AUTO MODE . S/D requested by ER1"	06-Feb-2020	08:00	07-Feb-2020	18:00	

49	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	"Replacement of insulators at Road/Rail/River/Power Line Crossings A/R OF OTHER CKT TO BE PUT INTO NON AUTO MODE . S/D requested by ER1"	06-Feb-2020	08:00	11-Feb-2020	18:00		
50	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWERGRID	D	"replacement of pilot porcelain string by polymer in tension tower loc no : 307,306,316,338,357,373,385,409 A/R OF OTHER CKT TO BE PUT INTO NON AUTO MODE . S/D requested by ER1"	04-Feb-2020	08:00	05-Feb-2020	18:00		
51	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	AMP of Line Bay equipments at PGCIL Gorakhpur S/s	04-Feb-2020	08:00	04-Feb-2020	18:00		
52	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	AMP of Line Bay equipments at PGCIL Gorakhpur S/s	03-Feb-2020	08:00	03-Feb-2020	18:00		
53	OCC_167	cpcc2_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-2	POWERGRID	C	Power flow testing on Pole-1, 2 & 3 with Pole-4.	21-Feb-2020	08:00	04-Mar-2020	18:00		
54	OCC_167	cpcc2_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-1	POWERGRID	C	Power flow testing on Pole-1, 2 & 3 with Pole-4.	21-Feb-2020	08:00	04-Mar-2020	18:00		
55	OCC_167	cpcc2_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-03	POWERGRID	C	Pole-4 Commissioning works and Integration of Bipole-2 (P3 & P4) with Bipole-1 (P1 & P2)	14-Feb-2020	08:00	21-Feb-2020	18:00		
56	OCC_167	cpcc2_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-2	POWERGRID	C	Pole-4 Commissioning works and Integration of Bipole-2 (P3 & P4) with Bipole-1 (P1 & P2)	06-Feb-2020	08:00	20-Feb-2020	18:00		
57	OCC_167	cpcc2_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-1	POWERGRID	C	Pole-4 Commissioning works and Integration of Bipole-2 (P3 & P4) with Bipole-1 (P1 & P2)	06-Feb-2020	08:00	20-Feb-2020	18:00		
58	OCC_167	cpcc2_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-03	POWERGRID	C	Pole-4 Commissioning works and Integration of Bipole-2 (P3 & P4) with Bipole-1 (P1 & P2)	30-Jan-2020	08:00	05-Feb-2020	18:00		
59	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-AJMER (PG) CKT-2	POWERGRID	D	For line maintainance work & AMP work of line terminal equipments (To attend Earthwire clearance issue, jumper tightening etc.)	20-Feb-2020	08:00	22-Feb-2020	18:00		During shutdown of 765 KV Ajmer-Bikaner Line#2, A/R should be kept in Nonauto mode of 765 KV Ajmer- Bikaner Line#1 at both ends.
60	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S	19-Feb-2020	09:00	19-Feb-2020	15:00		
61	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S	18-Feb-2020	09:00	18-Feb-2020	15:00		
62	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S	17-Feb-2020	09:00	17-Feb-2020	15:00		
63	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-AJMER (PG) CKT-1	POWERGRID	D	For line maintainance work & AMP work of line terminal equipments (To attend Earthwire clearance issue, jumper tightening etc.)	17-Feb-2020	08:00	19-Feb-2020	18:00		During shutdown of 765 KV Ajmer-Bikaner Line#1, A/R should be kept in Nonauto mode of 765 KV Ajmer- Bikaner Line#2 at both ends.
64	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S	15-Feb-2020	09:00	15-Feb-2020	15:00		

65	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWERGRID	D	Line maintenance work & AMP of line Terminal equipment (LA, CVT,WT,ISOLATOR) & installation of silicon jacket on LR CB, isolators and CVT	03-Feb-2020	08:00	04-Feb-2020	18:00	
66	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Feb-2020	08:00	29-Feb-2020	18:00	
67	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Feb-2020	08:00	29-Feb-2020	18:00	
68	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Feb-2020	08:00	29-Feb-2020	18:00	
69	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERGRID	D	SFT & NON-AUTO Mode permission is required for installation of Bird Guard , no outage of line is required	01-Feb-2020	08:00	29-Feb-2020	18:00	
70	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	For AMP of Line bay equipments & Non Switchable Line Reactor at 765kv Aligarh S/S	29-Jan-2020	08:00	30-Jan-2020	18:00	
71	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	For AMP of Line bay equipments at 765kv Aligarh S/S	28-Jan-2020	08:00	28-Jan-2020	18:00	
72	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BARA-MAINPURI (UP) CKT-2	UPPTCL	D	Line maintenance and bay equipment testing	18-Feb-2020	09:00	20-Feb-2020	18:00	
73	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	1. Annual routine protection testing of 765kV Unnao-Anpara C line along with its Line Reactor, Annual Maintenance & P543 Relay Testng & Repairing. 2. Line Maintenance by ETD-I Prayagraj.	12-Feb-2020	08:00	15-Feb-2020	18:00	On daily basis for 1. Annual routine protection testing of 765 kV Unnao-Anpara C line along with its Line reactor, Annual Maintenance & P543 Relay rectification 2. Line Maintenance by ETD-I Prayagraj.
74	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	POWER LINE CROSSING of under construction 765 kv D/C vindhyachal-Varanasi transmission line (under TBCB)	12-Feb-2020	08:00	13-Feb-2020	18:00	Line Sketch Enclosed
75	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	C	R&M work to be carried out in span 347 -348, 350-352.	03-Feb-2020	08:00	06-Feb-2020	18:00	There will be no power interruption during Shutdown period as the 765 KV Phagi-Anta-2 line will be remained connected to import the power.
76	OCC_167	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	D	For New Bay-712 erection work ,As per Request by Ghatampur Transmission Ltd.	15-Feb-2020	08:00	16-Feb-2020	18:00	
77	OCC_167	stuup_sd	BUS	765KV BUS 1 AT HAPUR(UP)	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through 765kv Bus-2)	11-Feb-2020	09:00	11-Feb-2020	18:00	
78	OCC_167	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	For New Bay-712 erection work ,As per Request by Ghatampur Transmission Ltd.	06-Feb-2020	08:00	06-Feb-2020	18:00	
79	OCC_167	cpcc1_sd	BUS	765KV BUS 2 AT MEERUT(PG)	POWERGRID	D	Bus Bar Stability. Construction work by KEC. 709 Bay i.e. ICT-III HV Side Bay.	14-Feb-2020	08:00	15-Feb-2020	18:00	Construction Work
80	OCC_167	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWERGRID	D	For checking tripping of 765kV Bus-1 via M2 LBB of main bays at Agra S/S.	14-Feb-2020	08:00	14-Feb-2020	18:00	

81	OCC_167	cpcc1_sd	BUS	765KV BUS 1 AT MEERUT(PG)	POWERGRID	D	Bus Bar Stability after augmentation of 701 Bay by KEC.	11-Feb-2020	08:00	13-Feb-2020	18:00	Construction Work
82	OCC_167	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	POWERGRID	D	For commissioning of Bikaner Line -I&II bays	03-Feb-2020	09:30	04-Feb-2020	17:30	construction activity
83	OCC_167	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWERGRID	D	For commissioning of Bikaner Line -I&II bays	28-Jan-2020	09:30	29-Jan-2020	17:30	construction activity
84	OCC_167	stuup_sd	BR/BSR/MS/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV ANPARA_C(LAN)	UPPTCL	C	Maintenance, Inspection & Testing	27-Feb-2020	09:00	29-Feb-2020	18:00	
85	OCC_167	cpcc3_sd	BR/BSR/MS/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	FOR AMP of B/R-1 at Aligarh S/S	21-Feb-2020	08:00	21-Feb-2020	18:00	
86	OCC_167	cpcc3_sd	BR/BSR/MS/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGRID	D	For protection testing & AMP work of reactor at Agra S/S.	10-Feb-2020	08:00	10-Feb-2020	18:00	
87	OCC_167	cpcc1_sd	BR/BSR/MS/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	Fine Tuning of CSD	08-Feb-2020	08:00	08-Feb-2020	18:00	
88	OCC_167	cpcc3_sd	BR/BSR/MS/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWERGRID	D	For protection testing & AMP work of reactor at Agra S/S.	08-Feb-2020	08:00	08-Feb-2020	18:00	
89	OCC_167	cpcc3_sd	BR/BSR/MS/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	FOR AMP work at Aligarh S/S	03-Feb-2020	08:00	03-Feb-2020	18:00	
90	OCC_167	stuup_sd	LINE REACTOR	330 MVAR LR ON BARA-MAINPURI (UP) CKT-1 @MAINPURI(UP)	UPPTCL	D	Line Reactor Maintenance and testing	18-Feb-2020	09:00	20-Feb-2020	18:00	
91	OCC_167	sldcrs_sd	LINE REACTOR	240 MVAR LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	1. Measurement of Tan-delta of Bushings of Reactors. 2. Other maintenance work of reactors. 3. Maintenance of CB.	18-Feb-2020	08:00	18-Feb-2020	18:00	There will be no interruption during shut-down period as the Reactor banks of all the 765 KV lines, and 420KV, 125 MVar Bus reactor will be remained energized to absorb the reactive power generated by long transmission line.
92	OCC_167	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWERGRID	D	Fine Tuning of CSD	07-Feb-2020	08:00	07-Feb-2020	18:00	
93	OCC_167	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWERGRID	D	Fine Tuning of CSD and fire wall civil work	06-Feb-2020	08:00	06-Feb-2020	18:00	
94	OCC_167	sldcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVNL	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	27-Feb-2020	10:00	27-Feb-2020	18:00	There will be no power interruption during Shutdown period as the ICT-1 will be remained connected to 765 KV Bus-A through 800 KV Tie CB (701-52T) & 800 KV CB (701-52A).
95	OCC_167	sldcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVNL	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	25-Feb-2020	10:00	25-Feb-2020	18:00	There will be no power interruption during Shutdown period as the ICT-2 will be remained connected to 765 KV Bus-A through 800 KV Tie CB (702-52T) & 800 KV CB (702-52A).
96	OCC_167	sldcrs_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 1 AT ANTA(RS) AND 765KV ANTA-PHAGI (RS) CKT-1	RRVNL	D	FOR 1st Quarter maintenance	20-Feb-2020	08:00	20-Feb-2020	18:00	704-52-B & 704-52-A Circuit breaker Bay will remain available in the network
97	OCC_167	sldcrs_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT ANTA(RS)	RRVNL	D	FOR 1st Quarter maintenance	19-Feb-2020	08:00	19-Feb-2020	18:00	704-52-T, TIE Circuit breaker Bay will remain available in the Network

98	OCC_167	sldcrs_sd	BAY	715 MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 AT ANTA(RS)	RRVPNL	D	FOR 1st Quarter maintenance	18-Feb-2020	09:00	18-Feb-2020	18:00	704-52-T, TIE Circuit breaker Bay will remain available in the Network
99	OCC_167	stuup_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Tie Bay)	26-Feb-2020	09:00	26-Feb-2020	15:00	
100	OCC_167	stuup_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Tie Bay)	19-Feb-2020	09:00	19-Feb-2020	15:00	
101	OCC_167	stuup_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP) AND FUTURE	UPPTCL	C	Testing of Equipments in Bay-701, Stringing for connection of 702 bay and 701 Main bay, Dismantling of Guy arrangement in Bay 701, Dropper erection between 701-89A & 701-52 and Dropper erection between 701-89B & 702-89A	19-Feb-2020	08:00	25-Feb-2020	18:00	
102	OCC_167	stuup_sd	BAY	704 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Tie Bay)	17-Feb-2020	09:00	17-Feb-2020	15:00	
103	OCC_167	stuup_sd	BAY	712 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Tie Bay)	10-Feb-2020	09:00	10-Feb-2020	15:00	
104	OCC_167	stuup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT HAPUR(UP) AT 765 KV HAPUR(UP)	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Main Bay)	08-Feb-2020	09:00	08-Feb-2020	15:00	
105	OCC_167	stuup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 AND FUTURE AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	C	For New Bay-712 erection work ,As per Request by Ghatampur Transmission Ltd.	06-Feb-2020	08:00	06-Feb-2020	18:00	
106	OCC_167	stuup_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP)	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Tie Bay)	05-Feb-2020	09:00	05-Feb-2020	15:00	
107	OCC_167	cpcc3_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV FATEHPUR(PG)	POWERGRID	D	AMP & Tightening Work at fatehpur S/S	26-Feb-2020	08:00	27-Feb-2020	18:00	
108	OCC_167	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	D	AMP work	24-Feb-2020	08:00	24-Feb-2020	18:00	
109	OCC_167	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWERGRID	D	AMP & Tightening Work at fatehpur S/S	24-Feb-2020	08:00	24-Feb-2020	18:00	
110	OCC_167	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	D	AMP work	22-Feb-2020	08:00	22-Feb-2020	18:00	
111	OCC_167	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	21-Feb-2020	08:00	21-Feb-2020	18:00	
112	OCC_167	cpcc3_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP & Tightening Work at fatehpur S/S	21-Feb-2020	08:00	21-Feb-2020	18:00	
113	OCC_167	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	AMP work	20-Feb-2020	08:00	20-Feb-2020	18:00	

114	OCC_167	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-AJMER (PG) CKT-2 AND FUTURE AT AJMER(PG)	POWERGRID	D	Amp work (CT & CB Garding Capcitanace tandelta etc)	20-Feb-2020	08:00	20-Feb-2020	18:00	this is L/R -II bay 706
115	OCC_167	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENT at Agra S/S	20-Feb-2020	08:00	20-Feb-2020	18:00	
116	OCC_167	cpcc1_sd	BAY	707 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	19-Feb-2020	08:00	19-Feb-2020	18:00	
117	OCC_167	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENT at Agra S/S	19-Feb-2020	08:00	19-Feb-2020	18:00	
118	OCC_167	cpcc3_sd	BAY	702 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENT at Agra S/S	18-Feb-2020	08:00	18-Feb-2020	18:00	
119	OCC_167	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	17-Feb-2020	08:00	18-Feb-2020	18:00	To complete AMP work in 765kV Bay
120	OCC_167	cpcc3_sd	BAY	701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENT at Agra S/S	17-Feb-2020	08:00	17-Feb-2020	18:00	
121	OCC_167	cpcc1_sd	BAY	703 MAIN BAY - 765 KV BIKANER-AJMER (PG) CKT-1	POWERGRID	D	Amp work (CT & CB Garding Capcitanace tandelta etc)	17-Feb-2020	08:00	17-Feb-2020	18:00	this is line Reactor bay 703
122	OCC_167	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWERGRID	D	AMP work	15-Feb-2020	08:00	15-Feb-2020	18:00	
123	OCC_167	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	14-Feb-2020	08:00	15-Feb-2020	18:00	
124	OCC_167	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	D	AMP work	14-Feb-2020	08:00	14-Feb-2020	18:00	
125	OCC_167	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	AMP work	13-Feb-2020	08:00	13-Feb-2020	18:00	
126	OCC_167	cpcc1_sd	BAY	708 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWERGRID	D	Amp work (CT & CB Garding Capcitanace tandelta etc)	13-Feb-2020	08:00	13-Feb-2020	18:00	
127	OCC_167	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) AND FUTURE AT 765 KV JHATIKARA(PG)	POWERGRID	D	AMP work	12-Feb-2020	08:00	13-Feb-2020	18:00	To complete AMP work in 765kV Bay
128	OCC_167	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) AND 765 KV BIKANER-AJMER (PG) CKT-2	POWERGRID	D	AMP work	12-Feb-2020	08:00	12-Feb-2020	18:00	
129	OCC_167	cpcc1_sd	BAY	707 MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-2 @BIKANER(PG) AND 765 KV BIKANER(PG) - BUS 1 AT BIKANER(PG)	POWERGRID	D	AMP work	11-Feb-2020	08:00	11-Feb-2020	18:00	
130	OCC_167	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	AMP work	10-Feb-2020	08:00	11-Feb-2020	18:00	
131	OCC_167	cpcc1_sd	BAY	706 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG)	POWERGRID	D	AMP work	10-Feb-2020	08:00	10-Feb-2020	18:00	

132	OCC_167	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) AND FUTURE	POWERGRID	D	AMP work	08-Feb-2020	08:00	08-Feb-2020	18:00		
133	OCC_167	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-AJMER (PG) CKT-1 AND 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG) AT 765 KV BIKANER(PG)	POWERGRID	D	AMP work	08-Feb-2020	08:00	08-Feb-2020	18:00		
134	OCC_167	cpcc1_sd	BAY	715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWERGRID	D	AMP work	07-Feb-2020	08:00	07-Feb-2020	18:00		
135	OCC_167	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 AND 330 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-1 @BIKANER(PG) AT BIKANER(PG)	POWERGRID	D	AMP work	07-Feb-2020	08:00	07-Feb-2020	18:00		
136	OCC_167	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	06-Feb-2020	08:00	06-Feb-2020	18:00		
137	OCC_167	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	D	PMU relay Installation	06-Feb-2020	08:00	06-Feb-2020	18:00		
138	OCC_167	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	D	PMU relay Installation	06-Feb-2020	08:00	06-Feb-2020	18:00		
139	OCC_167	cpcc1_sd	BAY	707 MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-2 @BIKANER(PG) AND 765 KV BIKANER(PG) - BUS 1 AT BIKANER(PG)	POWERGRID	D	AMP work	05-Feb-2020	08:00	05-Feb-2020	18:00		
140	OCC_167	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	AMP work	04-Feb-2020	08:00	05-Feb-2020	18:00		To complete AMP work in 765kv Bay
141	OCC_167	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 AND 330 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-1 @BIKANER(PG) AT BIKANER(PG)	POWERGRID	D	AMP work	04-Feb-2020	08:00	04-Feb-2020	18:00		
142	OCC_167	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	AMP work	03-Feb-2020	08:00	03-Feb-2020	18:00		
143	OCC_167	cpcc3_sd	BAY	707 MAIN BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AT LUCKNOW_2(PG)	POWERGRID	D	For AMP Work at Bareilly 765kv S/S	03-Feb-2020	08:00	03-Feb-2020	18:00		
144	OCC_167	cpcc1_sd	BAY	702 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWERGRID	C	Augmentation of 701 Bay for construction work by KEC.	03-Feb-2020	08:00	10-Feb-2020	18:00		Construction Work/this is tie bay not M/Bay
145	OCC_167	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	AMP work	01-Feb-2020	08:00	01-Feb-2020	18:00		
146	OCC_167	cpcc3_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT BAREILLY(PG)	POWERGRID	D	For AMP Work at Bareilly 765kv S/S	01-Feb-2020	08:00	01-Feb-2020	18:00		
147	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Taking LR in at 400kv kanpur S/S after completion of its AMP work	29-Feb-2020	17:00	29-Feb-2020	18:00		
148	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Taking LR out at 400kv kanpur S/S for its AMP work	29-Feb-2020	09:00	29-Feb-2020	10:00		
149	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	Taking LR in at 400kv kanpur S/S	28-Feb-2020	17:00	28-Feb-2020	18:00		
150	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-2	POWERGRID	D	Tightening of complete bay, testing of relay panel and other maintenance work	28-Feb-2020	10:00	28-Feb-2020	18:00		

151	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWERGRID	D	Tightening of complete bay, testing of relay panel and other maintenance work	27-Feb-2020	10:00	27-Feb-2020	18:00	
152	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	D	Maintenance Work	27-Feb-2020	08:00	27-Feb-2020	17:00	
153	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWERGRID	D	For preventive maintenance ,tightening and testing of relays	26-Feb-2020	10:00	26-Feb-2020	17:00	
154	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	For annual protection testing and bay maintenance works.	25-Feb-2020	09:00	25-Feb-2020	17:00	This shutdown is daily basis not a continuous basis
155	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	Taking LR out at 400kv kanpur S/S	25-Feb-2020	09:00	25-Feb-2020	10:00	
156	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	For final jumper connection , Final wiring and Testing of reactor isolator after its replacement	25-Feb-2020	08:00	25-Feb-2020	18:00	
157	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	POWERGRID	C	Extension of 400 kv Bus-2. Line shutdown is required as evacuation of SF6 Gas of Bus-2 during extension work shall also result in evacuation of gas of common gas compartment between Bus-1 & 2 isolator. This sd was approved in 166 OCC & reshaedule for feb month due to site constraints	24-Feb-2020	08:00	27-Feb-2020	18:00	
158	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	POWER LINE CROSSING of under construction 765 kv D/C vindhyachal-Varanasi transmission line (under TBCB)	24-Feb-2020	08:00	25-Feb-2020	18:00	Line Sketch Enclosed
159	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	C	POWER LINE CROSSING of under construction 765 kv D/C vindhyachal-Varanasi transmission line (under TBCB)	24-Feb-2020	08:00	25-Feb-2020	18:00	Line Sketch Enclosed
160	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Connection of Droppers with liine side conductor of isolator No.407-89A After replacement of isolator.	22-Feb-2020	08:00	22-Feb-2020	18:00	Under ADD CAP
161	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWERGRID	D	For Jumper Closing of Isolator 40489A at 400kv kanpur S/S	20-Feb-2020	10:00	20-Feb-2020	13:00	
162	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	POWERGRID	C	Extension of 400 kv Bus-1. Line shutdown is required as evacuation of SF6 Gas of Bus-1 during extension work shall also result in evacuation of gas of common gas compartment between Bus-1 & 2 isolator. This sd was approved in 166 OCC & reshaedule for feb month due to site constraints	20-Feb-2020	08:00	23-Feb-2020	18:00	
163	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	Maintenance Work	20-Feb-2020	08:00	20-Feb-2020	17:00	
164	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWERGRID	D	For AMP works	19-Feb-2020	09:00	19-Feb-2020	18:00	

165	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	Replacement work of old reactor isolator of 50 MVAR Line reactor. Replacement of isolator by hydra will create clearance issue for which line S/D is needed.	19-Feb-2020	08:00	19-Feb-2020	18:00		
166	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1	POWERGRID	D	For AMP works	18-Feb-2020	09:00	18-Feb-2020	18:00		
167	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	Replacement of old Line LA	18-Feb-2020	08:00	18-Feb-2020	18:00		
168	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance Work	18-Feb-2020	08:00	18-Feb-2020	17:00		
169	OCC_167	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	D	for annual PM	18-Feb-2020	08:00	18-Feb-2020	18:00		
170	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-2	POWERGRID	D	For jumper Opening of Isolator 40489A at 400kv kanpur S/S	17-Feb-2020	10:00	17-Feb-2020	13:00		
171	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1	POWERGRID	C	For replacement of Line Isolators	17-Feb-2020	09:00	18-Feb-2020	18:00		
172	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Dis-connection of Droppers with line side conductor of isolator No.407-89A before replacement of isolator.	17-Feb-2020	08:00	17-Feb-2020	13:00	under ADD CAP	
173	OCC_167	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	for annual PM	16-Feb-2020	08:00	16-Feb-2020	18:00		
174	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERGRID	D	For jumper Closing of Isolator 40289A at 400kv kanpur S/S	15-Feb-2020	10:00	15-Feb-2020	13:00		
175	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	Connection of Droppers with line side conductor of isolator No.406-89R After replacement of isolator.	15-Feb-2020	08:00	15-Feb-2020	18:00	Under ADD CAP	
176	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance Work	14-Feb-2020	08:00	14-Feb-2020	17:00		
177	OCC_167	chamera2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWERGRID	D	Tan Delta & IR Testing of CVT by CPRI.	14-Feb-2020	08:00	16-Feb-2020	18:00		
178	OCC_167	chamera2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	POWERGRID	D	Tan Delta & IR Testing of CVT by CPRI.	14-Feb-2020	08:00	16-Feb-2020	18:00		
179	OCC_167	chamera2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	Tan Delta & IR Testing of CVT by CPRI.	14-Feb-2020	08:00	16-Feb-2020	18:00		
180	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	SD for testing of main-2 relay after replacement	13-Feb-2020	15:00	13-Feb-2020	17:00		
181	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWERGRID	D	For jumper Opening of Isolator 40289A at 400kv kanpur S/S	12-Feb-2020	10:00	12-Feb-2020	13:00		

182	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWERGRID	D	AMP WORKS OF TL.	12-Feb-2020	09:00	12-Feb-2020	18:00	
183	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	POWERGRID	D	For stringing of overhead jack bus for new 500 MVA ICT bay over existing 400 KV A, B and Transfer bus bars.	12-Feb-2020	09:00	14-Feb-2020	17:00	
184	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	D	For primary injection and stability testing after ETC of new reactor at Agra S/S.	12-Feb-2020	08:00	12-Feb-2020	18:00	
185	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	Installation of Wave trap in R phase at kankroli Sub Station.	12-Feb-2020	08:00	12-Feb-2020	18:00	
186	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	Line maintenance workeg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	12-Feb-2020	08:00	12-Feb-2020	18:00	
187	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	Online replacement of Main-2 relay	11-Feb-2020	10:00	12-Feb-2020	18:00	
188	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	POWERGRID	D	For Jumper Closing of Isolator 40589A at 400kv kanpur S/S	11-Feb-2020	10:00	11-Feb-2020	13:00	
189	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWERGRID	D	For Line Reactor Switching CB erection & Commissioning at Ballia S/S	10-Feb-2020	08:00	15-Feb-2020	18:00	
190	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	Dis-connection of Droppers with liine side conductor of isolator No.406-89R before replacement of isolator.	10-Feb-2020	08:00	10-Feb-2020	13:00	under ADD CAP
191	OCC_167	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	C	for SWYD SAS Integration	10-Feb-2020	08:00	13-Feb-2020	18:00	
192	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	C	For rectification of D/C tower no 181 which got bent during heavy snowfall. Conductors need to be brought down and tower has to re-erected after dismantling.	09-Feb-2020	09:00	29-Feb-2020	17:00	
193	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	C	For rectification of D/C tower no 181 which got bent during heavy snowfall. Conductors need to be brought down and tower has to re-erected after dismantling.	09-Feb-2020	09:00	29-Feb-2020	17:00	
194	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	POWERGRID	C	To complete de-stringing and stringing of lines as well as dismantling of towers against diversion work of various 400 KV lines due to infringement with upcoming Delhi –Ghaziabad-Meerut RRTS corridor of NCRTC under Dadri Group.	09-Feb-2020	08:00	28-Feb-2020	18:00	
195	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	POWERGRID	D	Connection of Droppers with both side conductor of Isolator No.408-89B After replacement of isolator.	08-Feb-2020	08:00	08-Feb-2020	18:00	Under ADD CAP
196	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	POWERGRID	D	For jumper Opening of Isolator 40589A at 400kv kanpur S/S	07-Feb-2020	10:00	07-Feb-2020	13:00	
197	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	For jumper Cloisng of Isolator 40389A at 400kv S/S	06-Feb-2020	10:00	06-Feb-2020	13:00	

198	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	C	To complete de-stringing and stringing of lines as well as dismantling of towers against diversion work of various 400 KV lines due to infringement with upcoming Delhi –Ghaziabad-Meerut RRTS corridor of NCRTC under Dadri Group.	05-Feb-2020	08:00	28-Feb-2020	18:00		
199	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Fixing & tightening of Jumper Nuts & Bolts, Grading Ring & its nuts & bolts	05-Feb-2020	08:00	06-Feb-2020	18:00	Photograph Enclosed(Total tension Towers to be attended is 70 in No.)	
200	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWERGRID	D	For fixing and tightening of Grading rings	04-Feb-2020	09:00	05-Feb-2020	18:00		
201	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	quarterly maintenance work of bay & equipments	04-Feb-2020	08:00	04-Feb-2020	17:00		
202	OCC_167	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	for SWYD SAS Integration	04-Feb-2020	08:00	07-Feb-2020	18:00		
203	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWERGRID	D	For Line Reactor Switching CB erection & Commissioning at Ballia S/S	03-Feb-2020	08:00	08-Feb-2020	18:00		
204	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	POWERGRID	D	Maintenance work of Line side equipments at Meerut Substation	03-Feb-2020	08:00	03-Feb-2020	18:00		
205	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	Replacement of earth wire peak and cross arm at Tower Loc No. 719	03-Feb-2020	08:00	04-Feb-2020	18:00	Photograph Enclosed	
206	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Stringing Work of LILO of 1 Ckt f 400 KV D/C Agra South-Fatehabad line at 400KV Firozabad S/S	03-Feb-2020	08:00	04-Feb-2020	18:00	Line Sketch Enclosed	
207	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	POWERGRID	D	Dis-connection of Droppers with both side conductor of isolator No.408-89B before replacement of isolator.	03-Feb-2020	08:00	03-Feb-2020	13:00	under ADD CAP	
208	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	quarterly maintenance work of bay & equipments	03-Feb-2020	08:00	03-Feb-2020	17:00		
209	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Fixing & tightening of Jumper Nuts & Bolts, Grading Ring & its nuts & bolts	03-Feb-2020	08:00	04-Feb-2020	18:00	Photograph Enclosed (Total tension Towers to be attended is 70 in No.)	
210	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWERGRID	C	To complete de-stringing and stringing of lines as well as dismantling of towers against diversion work of various 400 KV lines due to infringement with upcoming Delhi –Ghaziabad-Meerut RRTS corridor of NCRTC under Dadri Group.	02-Feb-2020	08:00	27-Feb-2020	18:00		
211	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWERGRID	C	To complete de-stringing and stringing of lines as well as dismantling of towers against diversion work of various 400 KV lines due to infringement with upcoming Delhi –Ghaziabad-Meerut RRTS corridor of NCRTC under Dadri Group.	02-Feb-2020	08:00	27-Feb-2020	18:00		
212	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	For jumper Opening of Isolator 40389A at 400kV S/S	01-Feb-2020	10:00	01-Feb-2020	13:00		

213	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	
214	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01-Feb-2020	08:00	29-Feb-2020	18:00	
215	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	
216	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	
217	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	
218	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	
219	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	D	For installation of HV Bushings, Conservator etc of new reactor at Agra S/S	01-Feb-2020	08:00	02-Feb-2020	18:00	
220	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01-Feb-2020	08:00	29-Feb-2020	18:00	Non shutdown activity
221	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Feb-2020	08:00	29-Feb-2020	18:00	
222	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Feb-2020	08:00	29-Feb-2020	18:00	
223	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	
224	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	
225	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWERGRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (OPGW works completed, minor rectification, if required)"	01-Feb-2020	08:00	29-Feb-2020	18:00	
226	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Communication scheme	01-Feb-2020	08:00	29-Feb-2020	18:00	
227	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Communication scheme	01-Feb-2020	08:00	29-Feb-2020	18:00	
228	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-2	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	

229	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT 2	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	
230	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (PG) CKT-1	POWERGRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (158 Kms out of 178 kms OPGW laying Completed-work very slow /some times stopped due to severe ROW/Rain issues)"	01-Feb-2020	08:00	29-Feb-2020	18:00	
231	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (195 Kms out of 212 Kms completed)- work very slow /some times stopped due to severe ROW/Rain issues)"	01-Feb-2020	08:00	29-Feb-2020	18:00	
232	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	
233	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01-Feb-2020	08:00	29-Feb-2020	18:00	Non shutdown activity
234	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01-Feb-2020	08:00	29-Feb-2020	18:00	Non shutdown activity
235	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT 1	POWERGRID	C	To complete de-stringing and stringing of lines as well as dismantling of towers against diversion work for construction of Delhi Meerut Regional Rapid Transit System.	30-Jan-2020	08:00	25-Feb-2020	18:00	
236	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT 2	POWERGRID	C	To complete de-stringing and stringing of lines as well as dismantling of towers against diversion work for construction of Delhi Meerut Regional Rapid Transit System.	30-Jan-2020	08:00	25-Feb-2020	18:00	
237	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	Line maintenance workeg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	30-Jan-2020	08:00	30-Jan-2020	18:00	
238	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Insulator cleaning work and AMP in 400 KV S/C Singrauli-Fatehpur	29-Jan-2020	08:00	30-Jan-2020	18:00	cleaning on tower loc No. 473-474, 478-479, 544-545, 566-567, 608-610, 615-617, 656-658, 724-727(Total -21, 9-tension and 12 Suspension)
239	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2	POWERGRID	D	Line maintenance workeg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	29-Jan-2020	08:00	29-Jan-2020	18:00	Sd required dt is 24.01.2020
240	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2	POWERGRID	D	Testing for conversion of fixed LR to switched LR.	28-Jan-2020	10:00	28-Jan-2020	16:00	Construction activity
241	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2	POWERGRID	D	Line maintenance workeg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	28-Jan-2020	08:00	28-Jan-2020	18:00	Sd required dt is 22.01.2020

242	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWERGRID	D	Line maintenance workeg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	28-Jan-2020	08:00	28-Jan-2020	18:00	
243	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1	POWERGRID	D	Testing for conversion of fixed LR to switched LR.	27-Jan-2020	10:00	27-Jan-2020	16:00	Construction activity
244	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1	POWERGRID	D	Line maintenance workeg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	27-Jan-2020	08:00	27-Jan-2020	18:00	Sd required dt is 20.01.2020
245	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	Insulator cleaning work and AMP in 400 KV S/C Singrauli-Lucknow	27-Jan-2020	08:00	28-Jan-2020	18:00	cleaning on tower loc No 440-444, 458-463, 506-508, 516-521, 544-547, 567-569, 575-578, 583-585, 621-622, 628-630, 689-690, 705-706, (Total -43, 19-tension and 24 Suspension)
246	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESHWAR-MEERUT (PG) CKT-1	POWERGRID	C	Erection of 765 kV line terminal equipments and SF6 to Air Bushings. HV and Impulse Test of GIS Equipments of 765 kV Meerut-1 Line, ICT-3 & 4 (765 kV Side) and final testing and commissioning. This sd was approved in 166 OCC & resheduled due to site constraints	26-Jan-2020	08:00	17-Feb-2020	18:00	Sd Required from dt 20.01.2020 to 17.02.2020 .plz allow
247	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWERGRID	C	To complete de-stringing and stringing of lines as well as dismantling of towers against diversion work for construction of Delhi Meerut Regional Rapid Transit System.	26-Jan-2020	08:00	15-Feb-2020	18:00	This sd required from dt 20.01.2020.kindly allow it
248	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper Tightening	29-Feb-2020	08:00	29-Feb-2020	18:00	
249	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	General Maintenance	21-Feb-2020	09:00	21-Feb-2020	16:00	
250	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2	PSTCL	D	Disc cleaning, cheacking & Tightening jumpers nut bolts and routine electrical maintenance	19-Feb-2020	10:00	20-Feb-2020	17:00	
251	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper Tightening	19-Feb-2020	09:00	20-Feb-2020	17:00	
252	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Tightening/checking of jumpers and cleaning of disc insulators in polluted area	18-Feb-2020	10:00	18-Feb-2020	17:00	
253	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1	PSTCL	D	Disc cleaning, cheacking & Tightening jumpers nut bolts and routine electrical maintenance	17-Feb-2020	10:00	18-Feb-2020	17:00	
254	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Tightening/checking of jumpers and cleaning of disc insulators in polluted area	17-Feb-2020	09:00	17-Feb-2020	17:00	
255	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	General Maintenance	14-Feb-2020	09:00	14-Feb-2020	17:00	

256	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper Tightening	14-Feb-2020	08:00	14-Feb-2020	18:00	
257	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General Maintenance	11-Feb-2020	09:00	11-Feb-2020	17:00	
258	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	General Maintenance	11-Feb-2020	09:00	11-Feb-2020	17:00	
259	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Tightening	10-Feb-2020	09:00	10-Feb-2020	18:00	
260	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Tightening/checking of jumpers and cleaning of disc insulators in polluted area	10-Feb-2020	09:00	10-Feb-2020	17:00	
261	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	General Maintenance	10-Feb-2020	09:00	10-Feb-2020	17:00	
262	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	General Maintenance	07-Feb-2020	09:00	07-Feb-2020	17:00	
263	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	General Maintenance	05-Feb-2020	10:00	05-Feb-2020	16:00	
264	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Tightening	05-Feb-2020	09:00	06-Feb-2020	17:00	
265	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	General Maintenance	03-Feb-2020	10:00	03-Feb-2020	16:00	
266	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General Maintenance	03-Feb-2020	09:00	03-Feb-2020	13:00	
267	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Jumper Tightening	03-Feb-2020	09:00	03-Feb-2020	17:00	
268	OCC_167	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-BHIWANI(PG) (APL) CKT-2	APL	D	Bay Maintenance Activities	28-Feb-2020	09:00	28-Feb-2020	17:00	
269	OCC_167	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-BHIWANI(PG) (APL) CKT-1	APL	D	Bay Maintenance Activites	27-Feb-2020	09:00	27-Feb-2020	17:00	
270	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	For AMP of GIS Tie Bay- Kurukshetra- II at malerkotla	28-Feb-2020	09:00	28-Feb-2020	18:00	
271	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	For AMP of GIS Main Bay- Kurukshetra- II	27-Feb-2020	09:00	27-Feb-2020	18:00	shutdown required by malerkotla SS
272	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	For AMP of GIS Tie Bay- Kurukshetra- I at malerkotla	26-Feb-2020	09:00	26-Feb-2020	18:00	
273	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	For AMP of GIS Main Bay- Kurukshetra- I	25-Feb-2020	09:00	25-Feb-2020	18:00	shutdown required by malerkotla SS

274	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	For AMP of GIS Tie Bay- Amritsar- II	24-Feb-2020	09:00	24-Feb-2020	18:00	shutdown required by malerkotla SS
275	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	For AMP of GIS Main Bay- Amritsar-II	23-Feb-2020	09:00	23-Feb-2020	18:00	shutdown required by malerkotla SS
276	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	For AMP of GIS Tie Bay- Amritsar- I	22-Feb-2020	09:00	22-Feb-2020	18:00	shutdown required by malerkotla SS
277	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	For AMP of GIS Main Bay- Amritsar-I	21-Feb-2020	09:00	21-Feb-2020	18:00	shutdown required by malerkotla SS
278	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Maintenance work of bay equipments	26-Feb-2020	08:00	26-Feb-2020	17:00	
279	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	24-Feb-2020	08:00	24-Feb-2020	17:00	
280	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance Work	18-Feb-2020	08:00	18-Feb-2020	17:00	
281	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINT. & TESTING WORK OF BAY & EQUIPMENTS	14-Feb-2020	08:00	14-Feb-2020	17:00	
282	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Placing of Spilkes on Towers to control Bird Fault and Line Checking	14-Feb-2020	08:00	23-Feb-2020	18:00	
283	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	quarterly maintenance work of bay & equipments	14-Feb-2020	08:00	14-Feb-2020	17:00	
284	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance Work	13-Feb-2020	08:00	13-Feb-2020	17:00	
285	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments	13-Feb-2020	08:00	13-Feb-2020	17:00	
286	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINT. & TESTING WORK OF BAY & EQUIPMENTS	12-Feb-2020	08:00	12-Feb-2020	17:00	
287	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	Testing of Bay Equipment	12-Feb-2020	08:00	12-Feb-2020	17:00	
288	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	12-Feb-2020	08:00	12-Feb-2020	18:00	
289	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-2	RRVPNL	D	Maintenance work of bay equipments	12-Feb-2020	08:00	12-Feb-2020	17:00	
290	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	Testing of Bay Equipment	11-Feb-2020	08:00	11-Feb-2020	17:00	
291	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments	11-Feb-2020	08:00	11-Feb-2020	17:00	

292	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	10-Feb-2020	08:00	10-Feb-2020	17:00	
293	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance Work	10-Feb-2020	08:00	10-Feb-2020	17:00	
294	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance Work	07-Feb-2020	08:00	07-Feb-2020	17:00	
295	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Maintenance Work	07-Feb-2020	08:00	07-Feb-2020	17:00	
296	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	quarterly maintenance work of bay & equipmentsa	06-Feb-2020	08:00	06-Feb-2020	17:00	
297	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance Work	05-Feb-2020	08:00	05-Feb-2020	18:00	
298	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	quarterly maintenance work of bay & equipments	05-Feb-2020	08:00	05-Feb-2020	17:00	
299	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance Work	03-Feb-2020	08:00	03-Feb-2020	17:00	
300	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	quarterly maintenance work of bay & equipments	03-Feb-2020	08:00	03-Feb-2020	17:00	
301	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	D	Tightening of complete bay, testing of relay panel and other maintenance work	25-Feb-2020	10:00	25-Feb-2020	18:00	
302	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-ANPARA_C(LAN) (UP) CKT-1	UPPTCL	D	Maintenance, Inspection & Testing	24-Feb-2020	09:00	26-Feb-2020	18:00	This shutdown is not daily basis it is continuous basis
303	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	C	For routine bay maintenance and isolator replacement work	22-Feb-2020	10:00	25-Feb-2020	18:00	
304	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	Shut Down required for replacement of old & outlived 0.5 accuracy CTs to 0.2 accuracy CTs.	22-Feb-2020	09:00	24-Feb-2020	18:00	
305	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	Diversion of 400 KV Anpara Sarnath L-3 line for proposed DFCC	21-Feb-2020	08:00	29-Feb-2020	18:00	
306	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	For routine bay maintenance work	20-Feb-2020	10:00	20-Feb-2020	18:00	
307	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	C	Height Raising of 400KV S/C Manth (Mathura)-Muradnagar Line at Location no.477-480 for Construction of Delhi-Meerut Expressway by N.H.A.I.	20-Feb-2020	08:00	27-Feb-2020	19:00	Work will be executed by N.H.A.I.
308	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-2	UPPTCL	D	Line maintenance and bay equipment testing	17-Feb-2020	09:00	17-Feb-2020	18:00	

309	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-1	UPPTCL	D	Line maintenance and bay equipment testing	16-Feb-2020	09:00	16-Feb-2020	18:00	
310	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	For Testing of 400KV Mau -Sarnath Interconnection Bay CT which will be Replaced During S/D 400KV Azamgarh-Mau Line Between 11-02-2020 to 14-02-2020	15-Feb-2020	10:00	15-Feb-2020	16:00	
311	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	For replacement of damaged tower No. 409 of 400 KV D/C Vishnu Prayag-Muzaffarnagar Transmission line	15-Feb-2020	08:00	10-Mar-2020	17:00	Permission has been obtained from Vishnu Prayag Hydro Electric Project & Alaknanda (Srinagar) Hydro Electric Project.
312	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	For replacement of damaged tower No. 409 of 400 KV D/C Vishnu Prayag-Muzaffarnagar Transmission line	15-Feb-2020	08:00	10-Mar-2020	17:00	Permission has been obtained from Vishnu Prayag Hydro Electric Project & Alaknanda (Srinagar) Hydro Electric Project.
313	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	For replacement of disc insulator by polymer insulator	15-Feb-2020	08:00	21-Feb-2020	18:00	
314	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	Preventive Maintenance of bay and Routine Protection Testing at 400 KV Sub-Station Unnao	14-Feb-2020	09:00	14-Feb-2020	17:00	
315	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	For CT replacement & bay maintenance work	12-Feb-2020	10:00	15-Feb-2020	18:00	
316	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	Routine maintenance of line	12-Feb-2020	09:00	15-Feb-2020	18:00	
317	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	For replacement of 05 Nos. of CTs (02 Nos. 400KV Azamgarh- Mau line Main CT & 03Nos. of 400KV Mau-Sarnath Interconnection Bay CT)	11-Feb-2020	09:00	14-Feb-2020	18:00	
318	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Diversion of 400 KV Obra -Sultanpur line of Contruction of start up power of Obra -C	09-Feb-2020	08:00	16-Feb-2020	18:00	
319	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For replacement of disc insulator by polymer insulator	07-Feb-2020	08:00	14-Feb-2020	18:00	
320	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	Stringing Work of LILO of 1 Ckt f 400 KV D/C Agra South-Fatehabad line at 400KV Firozabad S/S	06-Feb-2020	08:00	07-Feb-2020	18:00	Line Sketch Enclosed
321	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	C	For carrying out the wrok of hight raising of 400 KV Towers for Meerut-Bulandshahar Expressway and Meerut-Delhi Expressway	05-Feb-2020	10:00	25-Feb-2020	17:00	
322	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Tightning of Hardware fitting and other maintenance work.	05-Feb-2020	08:00	08-Feb-2020	18:00	
323	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	Routine maintenance work	04-Feb-2020	10:00	04-Feb-2020	17:00	
324	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	For Replacement of damage polymer, jumper & maintenance work	04-Feb-2020	10:00	06-Feb-2020	17:00	

325	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	C	SHIFTING OF 400 SC OBRA REWA ROAD LINE DUE TO CONSTRUCTION OF 4 LANE NH-7 VARANASI HANUMNA DIVISION BETWEEN LOCATION NO 258 & 259	01-Feb-2020	09:00	12-Feb-2020	17:00	FOR NHAI WORK
326	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Feb-2020	08:00	29-Feb-2020	18:00	
327	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	Stringing Work of LILO of 1 Ckt f 400 KV D/C Agra South-Fatehabad line at 400KV Firozabad S/S	30-Jan-2020	08:00	31-Jan-2020	18:00	Line Sketch Enclosed
328	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	For Replacement of damage polymer, jumper & maintenance work	25-Feb-2020	10:00	27-Feb-2020	17:00	
329	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	POWERGRID, UPPTCL	D	For Replacement of damage polymer, jumper & maintenance work	18-Feb-2020	10:00	20-Feb-2020	17:00	
330	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	Routine maintenance work	11-Feb-2020	10:00	11-Feb-2020	17:00	
331	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	For Replacement of damage polymer, jumper & maintenance work	10-Feb-2020	10:00	13-Feb-2020	17:00	
332	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	POWERGRID, UPPTCL	D	Stringing Work of LILO of 1 Ckt f 400 KV D/C Agra South-Fatehabad line at 400KV Firozabad S/S	30-Jan-2020	08:00	31-Jan-2020	18:00	Line Sketch Enclosed
333	OCC_167	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (BB) CKT-1	BBMB	C	Shifting of tower by PWD B&R	25-Feb-2020	08:00	05-Mar-2020	18:00	Shifting of Tower by PWD B&R
334	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK, POWERGRID	D	for AMP WORK of line side equipment	25-Feb-2020	08:00	25-Feb-2020	18:00	
335	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK, POWERGRID	D	for AMP WORK of line side equipment	24-Feb-2020	08:00	24-Feb-2020	18:00	
336	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	quarterly maintenance work of bay & equipments	17-Feb-2020	08:00	17-Feb-2020	17:00	
337	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	Testing bay equipments	13-Feb-2020	14:00	13-Feb-2020	18:00	
338	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	Quarterly Maintenance Work	05-Feb-2020	08:00	05-Feb-2020	17:00	
339	OCC_167	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For gen mtc of bay isolators	13-Feb-2020	09:00	13-Feb-2020	14:00	
340	OCC_167	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	Preventive mtc of line equipment.	07-Feb-2020	07:00	07-Feb-2020	19:00	
341	OCC_167	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	Preventive mtc of line equipment.	06-Feb-2020	07:00	06-Feb-2020	19:00	

342	OCC_167	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	Preventive mtc of line equipment.	05-Feb-2020	07:00	05-Feb-2020	19:00	
343	OCC_167	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	Preventive mtc of line equipment.	04-Feb-2020	07:00	04-Feb-2020	19:00	
344	OCC_167	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DV) CKT-2	DTL	D	For General Maintenance of Line as per PMS Schedule.	12-Feb-2020	09:00	12-Feb-2020	17:30	Load will be shared through Tughlakabad Ckt-1 & Ckt-2 and Jhatikra Ckt-1
345	OCC_167	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DV) CKT-1	DTL	D	For General Maintenance of Line as per PMS Schedule.	11-Feb-2020	09:00	11-Feb-2020	17:30	Load will be shared through Tughlakabad Ckt-1 & Ckt-2 and Jhatikra Ckt-2
346	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-KASHIPUR(UK) (UK) CKT-1	PTCUL	D	For General maintenance, Checking & tightening of clamps and connectors of complete bay	11-Feb-2020	09:00	11-Feb-2020	17:00	
347	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2	JPVL,PKATL,JPL	D	CB Timing and DCRM of GIS Circuit Breaker at Kala Amb.	07-Feb-2020	09:00	07-Feb-2020	17:00	
348	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2	JPVL,PKATL,JPL	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	06-Feb-2020	08:00	29-Feb-2020	18:00	Non shutdown activity
349	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPVL) CKT-1	JPVL,PKATL	D	CB Timing and DCRM of GIS Circuit Breaker at Kala Amb.	06-Feb-2020	09:00	06-Feb-2020	17:00	
350	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPVL) CKT-1	JPVL,PKATL	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	06-Feb-2020	08:00	29-Feb-2020	18:00	Non shutdown activity
351	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPVL) CKT-1	JPVL,PKATL	D	shutdown required to remove aviation globule during OPGW installation work.	27-Jan-2020	08:00	07-Feb-2020	18:00	Construction activity
352	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-2	PKATL,HPPTCL,JPL	D	CB Timing and DCRM of GIS Circuit Breaker at Kala Amb.	05-Feb-2020	09:00	05-Feb-2020	17:00	
353	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,HPPTCL,JPL	D	CB Timing and DCRM of GIS Circuit Breaker at Kala Amb.	04-Feb-2020	09:00	04-Feb-2020	17:00	
354	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-2	PKTCL, PSTCL	D	for Installation of OPGW under ULDC Scheme due to steep slopes and working difficulty.	03-Feb-2020	09:00	29-Feb-2020	17:00	
355	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto reclose required during installation work of OPGW on 400 kV Banala – Parbati III HEP TL.	01-Feb-2020	09:00	29-Feb-2020	17:00	NON SHUTDOWN ACTIVITY
356	OCC_167	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	A/R in non Auto mode, for the installation of OPGW in place of earth wire.	01-Feb-2020	08:00	29-Feb-2020	19:00	
357	OCC_167	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	A/R in non Auto mode, for the installation of OPGW in place of earth wire.	01-Feb-2020	08:00	29-Feb-2020	19:00	
358	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MEERUT(PG) (PL) CKT-1	POWERLINK	D	Line maintenance workeg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	30-Jan-2020	08:00	30-Jan-2020	18:00	Sd required dt is 18.01.2020

359	OCC_167	renew_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER RENEW SOLAR(RENEW) (RENEW POWER) CKT-1	RENEW POWER	C	LA surge counter checkup	27-Jan-2020	18:00	29-Jan-2020	05:00	line shutdown will take evening and will be charge another day morning.
360	OCC_167	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)	POWERGRID	D	Connection of Droppers with Bus side conductor of Isolator No.407-89 After replacement of isolator.	29-Feb-2020	08:00	29-Feb-2020	13:00	
361	OCC_167	cpcc2_sd	BUS	400KV BUS 2 AT KAITHAL(PG)	POWERGRID	D	For AMP	25-Feb-2020	09:00	25-Feb-2020	17:30	
362	OCC_167	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)	POWERGRID	D	Dis-connection of Droppers with Bus side conductor of isolator No.407-89 before replacement of isolator.	24-Feb-2020	08:00	24-Feb-2020	13:00	under ADD CAP
363	OCC_167	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWERGRID	D	Bus Bar Stability Testing after construction work of 414 Bay by KEC.	24-Feb-2020	08:00	26-Feb-2020	18:00	
364	OCC_167	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWERGRID	C	Extension of 400 kV Bus-2	24-Feb-2020	08:00	27-Feb-2020	18:00	
365	OCC_167	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	FOR AMP WORK	22-Feb-2020	08:00	22-Feb-2020	18:00	
366	OCC_167	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	FOR AMP WORK	21-Feb-2020	08:00	21-Feb-2020	18:00	
367	OCC_167	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWERGRID	C	Extension of 400 kV Bus-1.	20-Feb-2020	08:00	23-Feb-2020	18:00	
368	OCC_167	cpcc3_sd	BUS	400KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP works of Bus at Shahjahanpur S/S	20-Feb-2020	08:00	20-Feb-2020	18:00	
369	OCC_167	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For AMP works	19-Feb-2020	10:00	19-Feb-2020	18:00	
370	OCC_167	cpcc3_sd	BUS	400KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP works of Bus at Shahjahanpur S/S	19-Feb-2020	08:00	19-Feb-2020	18:00	
371	OCC_167	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For AMP works	18-Feb-2020	10:00	18-Feb-2020	18:00	
372	OCC_167	cpcc2_sd	BUS	400KV BUS 1 AT KAITHAL(PG)	POWERGRID	D	For AMP	18-Feb-2020	09:00	18-Feb-2020	17:30	
373	OCC_167	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWERGRID	D	Testing of New Centralized Bus Bar Protection Scheme.	16-Feb-2020	08:00	17-Feb-2020	18:00	
374	OCC_167	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWERGRID	D	Testing of New Centralized Bus Bar Protection Scheme.	14-Feb-2020	08:00	15-Feb-2020	18:00	
375	OCC_167	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)	POWERGRID	D	FOR AMP WORK	07-Feb-2020	08:00	07-Feb-2020	18:00	
376	OCC_167	cpcc3_sd	BUS	400KV BUS 2 AT BAREILLY(PG)	POWERGRID	D	AMP WORK of BUS-II at Bareilly 400kV S/S.	07-Feb-2020	08:00	07-Feb-2020	18:00	
377	OCC_167	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP works.	06-Feb-2020	10:00	07-Feb-2020	18:00	
378	OCC_167	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWERGRID	D	AMP WORK of BUS-I at Bareilly 400kV S/S.	06-Feb-2020	08:00	06-Feb-2020	18:00	
379	OCC_167	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP works.	04-Feb-2020	10:00	05-Feb-2020	18:00	
380	OCC_167	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)	POWERGRID	D	FOR AMP WORK	04-Feb-2020	08:00	04-Feb-2020	18:00	
381	OCC_167	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWERGRID	D	Testing of Bus Bar Protection Relay	03-Feb-2020	08:00	04-Feb-2020	18:00	
382	OCC_167	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWERGRID	D	Testing of Bus Bar Protection Relay	01-Feb-2020	08:00	02-Feb-2020	18:00	
383	OCC_167	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWERGRID	C	Online Retrofitting of Alstom make MBCZ Bus bar Relay with ABB Make REB670 Bus bar Relay.	01-Feb-2020	08:00	15-Feb-2020	18:00	Bus bar protection will be out only .Bus will be in service

384	OCC_167	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWERGRID	C	Online Retrofitting of Alstom make MBCZ Bus bar Relay with ABB Make REB670 Bus bar Relay.	01-Feb-2020	08:00	15-Feb-2020	18:00	Bus bar protection will be out only .Bus will be in service
385	OCC_167	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Maintenance work of bay equipments	28-Feb-2020	10:00	28-Feb-2020	17:00	
386	OCC_167	sldcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance Work	28-Feb-2020	08:00	28-Feb-2020	16:00	
387	OCC_167	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Maintenance work of bay equipments	27-Feb-2020	10:00	27-Feb-2020	17:00	
388	OCC_167	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance Work	27-Feb-2020	08:00	27-Feb-2020	16:00	
389	OCC_167	sldcrs_sd	BUS	400KV BUS 2 AT KANKANI(RVUN)	RRVUNL	D	Quarterly Maintenance Work	28-Feb-2020	09:00	29-Feb-2020	18:00	
390	OCC_167	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	General Maintenance	24-Feb-2020	10:00	24-Feb-2020	17:00	
391	OCC_167	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	General Maintenance	04-Feb-2020	10:00	04-Feb-2020	17:00	
392	OCC_167	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through 400kv BUS-1)	24-Feb-2020	08:00	24-Feb-2020	18:00	
393	OCC_167	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through 400kv BUS-2)	22-Feb-2020	08:00	22-Feb-2020	18:00	
394	OCC_167	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	D	Shut Down required for Jumpering of extension of 400KV Main Bus-II for newly 315 MVA-IV.	20-Feb-2020	08:00	20-Feb-2020	18:00	
395	OCC_167	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	D	Shut Down required for Jumpering of extension of 400KV Main Bus-I for newly 315 MVA-IV.	19-Feb-2020	08:00	19-Feb-2020	18:00	
396	OCC_167	cpcc3_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	D	For BUS-2 Pantograph Isolator replacement at UPPCL Panki End in POWERGRID bays	16-Feb-2020	08:00	16-Feb-2020	18:00	
397	OCC_167	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	D	For BUS-1 Pantograph Isolator replacement at UPPCL Panki End in POWERGRID bays	12-Feb-2020	08:00	12-Feb-2020	18:00	
398	OCC_167	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For opening section of 400 KV Bus B for stringing of overhead jack bus bar for 500 MVA ICT (New Bay)	11-Feb-2020	13:00	11-Feb-2020	17:00	
399	OCC_167	stuup_sd	BUS	400KV BUS 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For opening section of 400 KV Bus A for stringing of overhead jack bus bar for 500 MVA ICT (New Bay)	11-Feb-2020	08:00	11-Feb-2020	12:00	
400	OCC_167	cpcc3_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	D	For BUS-2 Pantograph Isolator replacement at UPPCL Panki End in POWERGRID bays	07-Feb-2020	08:00	07-Feb-2020	18:00	
401	OCC_167	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	D	For BUS-1 Pantograph Isolator replacement at UPPCL Panki End in POWERGRID bays	04-Feb-2020	08:00	04-Feb-2020	18:00	
402	OCC_167	sldcrs_sd	BUS	400KV BUS 2 AT ALWAR(ATIL)	ATSL	D	Routine Bay Maintenance Work	21-Feb-2020	08:00	21-Feb-2020	18:00	
403	OCC_167	sldcrs_sd	BUS	400KV BUS 1 AT ALWAR(ATIL)	ATSL	D	Routine Bay Maintenance Work	20-Feb-2020	08:00	20-Feb-2020	18:00	
404	OCC_167	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	D	Bus shutdown	21-Feb-2020	08:00	21-Feb-2020	18:00	with U#4 Overhaul
405	OCC_167	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	19-Feb-2020	09:00	19-Feb-2020	17:00	
406	OCC_167	sldchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	Annual Maintenance & Testing	18-Feb-2020	10:00	18-Feb-2020	16:00	Annual Maintenance & Testing
407	OCC_167	sldchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	Annual Maintenance & Testing	17-Feb-2020	10:00	17-Feb-2020	16:00	
408	OCC_167	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	Annual Plant Maintenance	17-Feb-2020	09:00	19-Feb-2020	18:00	
409	OCC_167	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJVNL	D	Annual Plant Maintenance	13-Feb-2020	09:00	15-Feb-2020	18:00	
410	OCC_167	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	For replacement of CVT	06-Feb-2020	08:00	06-Feb-2020	18:00	
411	OCC_167	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	C	For replacement of 3 No. Supporting column and 1 No. interrupting chamber of 400 KV SF-6 Breaker Model GL-316 of Bus Coupler Bay	04-Feb-2020	09:00	07-Feb-2020	18:00	

412	OCC_167	slchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	C	For replacement of 3 No. Supporting column and 1 No. interrupting chamber of 400 KV SF-6 Breaker Model GL-316 of Bus Coupler Bay	01-Feb-2020	09:00	03-Feb-2020	18:00	
413	OCC_167	sterlite_sd	BUS	400KV BUS 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	For Bay 415 CB replacement. Require Bus-2,BR-1&2 shutdowns on same day.	29-Jan-2020	08:00	31-Jan-2020	18:00	
414	OCC_167	cpcc3_sd	LINE REACTOR	80 MVAR LR ON KANPUR-BALLABHGARH (PG) CKT-3 @KANPUR(PG)	POWERGRID	D	For Leakage Arrest from PRD at 400kV kanpur S/S.	25-Feb-2020	08:00	28-Feb-2020	18:00	
415	OCC_167	cpcc1_sd	LINE REACTOR	50 MVAR LR ON AGRA-BASSI (PG) CKT-1 @BASSI(PG)	POWERGRID	C	RK-make Isolator (406-89R) Replacement work with S&S Make-Isolator, under ADD CAP	10-Feb-2020	08:00	15-Feb-2020	18:00	
416	OCC_167	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BHADLA-JODHPUR (RS) CKT-1 @BHADLA(RS)	RRVPNL	D	Quarterly Maintenance Work	12-Feb-2020	08:00	12-Feb-2020	16:00	
417	OCC_167	sldcrs_sd	LINE REACTOR	50 MVAR LR ON AKAL-JODHPUR (RS) CKT-1 @AKAL(RS)	RRVPNL	D	Quarterly Maintenance Work	10-Feb-2020	08:00	10-Feb-2020	16:00	
418	OCC_167	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BHADLA-MERTA (RS) CKT-1 @BHADLA(RS)	RRVPNL	D	Quarterly Maintenance Work	10-Feb-2020	08:00	10-Feb-2020	16:00	
419	OCC_167	sldcrs_sd	LINE REACTOR	50 MVAR LR ON BIKANER-BHADLA (RS) CKT-2 @BHADLA(RS)	RRVPNL	D	Quarterly Maintenance Work	07-Feb-2020	08:00	07-Feb-2020	17:00	
420	OCC_167	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1 @BHADLA(RS)	RRVPNL	D	Quarterly Maintenance Work	05-Feb-2020	08:00	05-Feb-2020	17:00	
421	OCC_167	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV AKAL-KANKANI (RS) CKT-1 @AKAL(RS)		D	Quarterly Maintenance Work	11-Feb-2020	09:00	11-Feb-2020	17:00	
422	OCC_167	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV NEHTAUR(UP)	UPPTCL	D	For Annual Maintenance work	27-Feb-2020	09:00	27-Feb-2020	13:00	
423	OCC_167	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	UPPTCL	C	For Annual Maintenance work	25-Feb-2020	09:00	25-Feb-2020	13:00	
424	OCC_167	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	C	Routine testing and maintenance	22-Feb-2020	10:00	22-Feb-2020	18:00	No supply will be affected
425	OCC_167	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV MURADNAGAR_2(UP)	UPPTCL	D	for preventive maintenance and tightening	05-Feb-2020	10:00	05-Feb-2020	15:00	
426	OCC_167	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Maintenance work of bay equipments	26-Feb-2020	08:00	26-Feb-2020	16:00	
427	OCC_167	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	25-Feb-2020	08:00	25-Feb-2020	16:00	
428	OCC_167	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Quarterly Maintenance	19-Feb-2020	09:00	19-Feb-2020	16:00	
429	OCC_167	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments	18-Feb-2020	09:00	18-Feb-2020	16:00	
430	OCC_167	sldcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,APRL	D	For Annual Maintenance of Isolators of Bay 401 & 402	06-Feb-2020	09:30	07-Feb-2020	19:00	Bus Reactor 2 will be available
431	OCC_167	sldcuk_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	For Centrifuging of Transformer Oil due to low BDV in CPRI test	05-Feb-2020	10:00	07-Feb-2020	17:00	
432	OCC_167	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWERGRID	D	FOR AMP WORK	05-Feb-2020	08:00	05-Feb-2020	18:00	
433	OCC_167	sterlite_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV AMARGARH(NRSS XXIX)	NRSS XXIX	C	For Bay 415 CB replacement. Require Bus-2,BR-1&2 shutdowns on same day.	29-Jan-2020	08:00	31-Jan-2020	18:00	
434	OCC_167	sterlite_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV AMARGARH(NRSS XXIX)	STPL	C	For Bay 415 CB replacement. Require Bus-2,BR-1&2 shutdowns on same day.	29-Jan-2020	08:00	31-Jan-2020	18:00	
435	OCC_167	dadri_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV DADRI(NT)	NTPC	D	Shutdown required for protection and interlock checking and rectification of defect.	27-Jan-2020	09:00	27-Jan-2020	18:00	

436	OCC_167	dadri_sd	BAY	427 MAIN BAY - 400/220KV 500 MVA ICT 4 AT DADRI(NT)	NTPC	D	Bay Shutdown is required for Testing of breaker and CT	04-Mar-2020	09:00	04-Mar-2020	18:00	ICT-4 will remain charged through Tie bay during the shutdown.
437	OCC_167	dadri_sd	BAY	425 MAIN BAY - 400/220KV 500 MVA ICT 3 AT DADRI(NT)	NTPC	D	Bay Shutdown is required for Testing of breaker and CT	02-Mar-2020	09:00	02-Mar-2020	18:00	ICT-3 will remain charged through Tie bay during the shutdown.
438	OCC_167	dadri_sd	BAY	407 MAIN BAY - 400/220KV 500 MVA ICT 2 AT DADRI(NT)	NTPC	D	Bay shutdown is required for testing of Breaker and CT	28-Feb-2020	09:00	28-Feb-2020	18:00	Line will remain charged through Tie Bay during shutdown of Bay
439	OCC_167	dadri_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 1 AT DADRI(NT)	NTPC	D	Bay shutdown is required for testing of Breaker and CT	27-Feb-2020	09:00	27-Feb-2020	18:00	Line will remain charged through Tie Bay during shutdown of Bay
440	OCC_167	dadri_sd	BAY	421 MAIN BAY - 400KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1 AT DADRI(NT)	NTPC	D	Bay shutdown is required for testing of Breaker and CT	24-Feb-2020	09:00	24-Feb-2020	18:00	Line will remain charged through Tie bay during the shutdown.
441	OCC_167	dadri_sd	BAY	422 MAIN BAY - 400KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1 AT DADRI(NT)	NTPC	D	Bay shutdown required for breaker and CT testing.	21-Feb-2020	09:00	21-Feb-2020	18:00	Line will remain charged through Tie bay during the shutdown.
442	OCC_167	dadri_sd	BAY	415 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT DADRI(NT)	NTPC	D	Bay Shutdown is required for Testing of breaker and CT	18-Feb-2020	09:00	18-Feb-2020	18:00	Line will remain charged through Tie bay during the shutdown.
443	OCC_167	dadri_sd	BAY	424 MAIN BAY - 400KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2 AT DADRI(NT)	NTPC	D	Bay shutdown required for breaker and CT testing.	12-Feb-2020	09:00	12-Feb-2020	18:00	Line will remain charged through Tie bay during the shutdown.
444	OCC_167	dadri_sd	BAY	430 MAIN BAY - 400KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1 AT DADRI(NT)	NTPC	D	Bay shutdown is required for testing of Breaker and CT	07-Feb-2020	09:00	07-Feb-2020	18:00	Line will remain charged through Tie Bay during shutdown of Bay
445	OCC_167	dadri_sd	BAY	412 MAIN BAY - 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT DADRI(NT)	NTPC	D	Bay shutdown is required for testing of Breaker and CT	30-Jan-2020	09:00	30-Jan-2020	18:00	Line will remain charged through Tie Bay during shutdown of Bay
446	OCC_167	dadri_sd	BAY	419 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2 AT DADRI(NT)	NTPC	D	Bay Shutdown is required for Testing of breaker and CT	27-Jan-2020	09:00	27-Jan-2020	18:00	Line will remain charged through Tie bay during the shutdown.
447	OCC_167	sldcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	FOR 1st Quarter maintenance	27-Feb-2020	09:00	27-Feb-2020	18:00	
448	OCC_167	sldcrs_sd	BAY	40852A MAIN BAY - 400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance Work	25-Feb-2020	08:00	25-Feb-2020	17:00	Line not commissioned yet
449	OCC_167	sldcrs_sd	BAY	40752A MAIN BAY - 400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance Work	20-Feb-2020	08:00	20-Feb-2020	17:00	Line not commissioned yet
450	OCC_167	sldcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly Maintenance Work	17-Feb-2020	08:00	17-Feb-2020	17:00	
451	OCC_167	sldcrs_sd	BAY	416 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	FOR 1st Quarter maintenance	13-Feb-2020	09:00	13-Feb-2020	18:00	
452	OCC_167	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINT. & TESTING WORK OF BAY & EQUIPMENTS	13-Feb-2020	08:00	13-Feb-2020	18:00	
453	OCC_167	sldcrs_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	1.To check operation timing of CB 2. Measurement of contact resistance of CB. 3. Measurement of Tan-delta of CTs.	12-Feb-2020	10:00	12-Feb-2020	18:00	There will be no power interruption during Shutdown period as the 400 KV Phagi-Bassi-2 Line will be remained connected to 400kV KV Bus-C through 400kV CB (405-52C).

454	OCC_167	sldcrs_sd	BAY	413 MAIN BAY - 400KV ANTA(RS)-CHHABRA(RVUN) (RS) CKT-2 AT ANTA(RS)	RRVPNL	D	FOR 1st Quarter maintenance	12-Feb-2020	09:00	12-Feb-2020	18:00	
455	OCC_167	sldcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV Tie-2 BAY(4252T)& ASSOCIATED EQUIPMENTS	06-Feb-2020	09:00	06-Feb-2020	17:00	
456	OCC_167	sldcrs_sd	BAY	410 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	FOR 1st Quarter maintenance	06-Feb-2020	09:00	06-Feb-2020	18:00	
457	OCC_167	sldcrs_sd	BAY	417 TIE BAY - 765/400KV 1500 MVA ICT 2 AT ANTA(RS) AND 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	FOR 1st Quarter maintenance	05-Feb-2020	09:00	05-Feb-2020	18:00	
458	OCC_167	cpcc1_sd	BAY	420 TIE BAY - 400KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	CB dew point measurement & Maintenance work	04-Feb-2020	13:00	04-Feb-2020	18:00	
459	OCC_167	sldcrs_sd	BAY	414 TIE BAY - 400KV ANTA(RS)-CHHABRA(RVUN) (RS) CKT-2 AND 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT ANTA(RS)	RRVPNL	D	FOR 1st Quarter maintenance	04-Feb-2020	09:00	04-Feb-2020	18:00	
460	OCC_167	sldcrs_sd	BAY	4152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV Tie-1 BAY(4152T)& ASSOCIATED EQUIPMENTS	04-Feb-2020	09:00	04-Feb-2020	17:00	
461	OCC_167	cpcc1_sd	BAY	423 TIE BAY - 400KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	CB dew point measurement & Maintenance work	04-Feb-2020	08:00	04-Feb-2020	13:00	
462	OCC_167	cpcc1_sd	BAY	419 MAIN BAY - 400KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	RRVPNL	D	CB dew point measurement & Maintenance work	03-Feb-2020	13:00	03-Feb-2020	18:00	
463	OCC_167	cpcc1_sd	BAY	422 MAIN BAY - 400KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	RRVPNL	D	CB dew point measurement & Maintenance work	03-Feb-2020	08:00	03-Feb-2020	13:00	
464	OCC_167	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PG)	PSTCL	D	General Maintenance	25-Feb-2020	09:00	25-Feb-2020	17:00	
465	OCC_167	sldcps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PG) AND FUTURE	PSTCL	D	General Maintenance	24-Feb-2020	09:00	24-Feb-2020	17:00	
466	OCC_167	sldcps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PG)-MUKTSAR(PG) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PG)	PSTCL	D	General Maintenance	11-Feb-2020	08:00	11-Feb-2020	18:00	
467	OCC_167	sldcps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PG)-MUKTSAR(PG) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PG)	PSTCL	D	General Maintenance	05-Feb-2020	08:00	05-Feb-2020	18:00	
468	OCC_167	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	C	ISO42689A replacement work under CERC Add cap at 400kv kanpur S/S.	25-Feb-2020	08:00	28-Feb-2020	18:00	
469	OCC_167	cpcc1_sd	BAY	407 MAIN BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWERGRID	C	RK-make Isolator (407-89A) Replacement work with S&S Make-Isolator, UNDER ADD CAP	24-Feb-2020	08:00	29-Feb-2020	18:00	407 M/BAY IS HEERAPURA CKT-1.kindly correct it
470	OCC_167	sldcdv_sd	BAY	412 MAIN BAY - 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 AND 400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	C	For replacement of BHEL CB with SIEMENS CB by M/s Siemens	22-Feb-2020	08:00	27-Feb-2020	17:30	Load shall not be affected. It will be met by CB-410. CB is owned by dtl and O&M is done by Powergrid.

471	OCC_167	cpcc2_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 2 AT PATIALA(PG) AND 125 MVAR BUS REACTOR NO 1 AT 400KV PATIALA(PG)	POWERGRID	C	Drive Mechanism Overhauling works.	21-Feb-2020	09:00	27-Feb-2020	17:00		
472	OCC_167	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	C	ISO43089A replacement wok under CERC Add Cap at 400kV kanpur S/S.	21-Feb-2020	08:00	24-Feb-2020	18:00		
473	OCC_167	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWERGRID	C	Over hauling of 406 bay CB interrupters	20-Feb-2020	08:00	22-Feb-2020	18:00		
474	OCC_167	cpcc3_sd	BAY	414 MAIN BAY - 400KV GORAKHPUR-GORAKHPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	C	Erection of Tension/ Suspension insulator strings on 02 No. gantry and laying of jack bus over 400 kV Bus II for connection to 41589 T Isolator from one gantry to other For 400 kV Side of 315 MVA ICT 3 under Substation Extn Package SS-25 at Gorakhpur S/S. Bus-II will also be Out during this period and All lines and equipments shall remain charged through 400 kV Bus I during this period.	20-Feb-2020	08:00	21-Feb-2020	18:00		
475	OCC_167	cpcc3_sd	BAY	417 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT KANPUR(PG)	POWERGRID	C	For Filter bag replacement in SIEMENS CB at 400kV kanpur S/S.	20-Feb-2020	08:00	22-Feb-2020	18:00		
476	OCC_167	cpcc1_sd	BAY	407 MAIN BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2 AND 400KV BUS 2 AT BASSI(PG)	POWERGRID	C	RK-make Isolator (407-89A) Replacement work with S&S Make-Isolator, under ADD CAPP	17-Feb-2020	08:00	22-Feb-2020	18:00		
477	OCC_167	cpcc3_sd	BAY	404 MAIN BAY - 400KV FATEHPUR-KANPUR (PG) CKT-2 AT KANPUR(PG)	POWERGRID	C	ISO40489A replacement under CERC Add cap at 400kV kanpur S/S.	17-Feb-2020	08:00	20-Feb-2020	18:00		
478	OCC_167	cpcc3_sd	BAY	415 MAIN BAY - 400KV KANPUR-AGRA (PG) CKT-1 AT KANPUR(PG)	POWERGRID	C	For Filter bag replacement in SIEMENS CB at 400kV kanpur S/S.	17-Feb-2020	08:00	19-Feb-2020	18:00		
479	OCC_167	cpcc1_sd	BAY	41314 TIE BAY - 400 KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AND 400KV BUS 1 AT MEERUT(PG) AT 400 KV MEERUT(PG)	POWERGRID	C	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	17-Feb-2020	08:00	23-Feb-2020	18:00		Augmentation of 414 Bay. KEC Construction work of 765/400kV ICT-III LV Side bay.
480	OCC_167	sldcdv_sd	BAY	410 MAIN BAY - 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 AND 400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	C	For replacement of BHEL CB with SIEMENS CB by M/s Siemens.	16-Feb-2020	08:00	21-Feb-2020	17:30		Load shall not be affected. It will be met by CB-412.CB is owned by dtl and O&M is done by Powergrid
481	OCC_167	cpcc2_sd	BAY	404 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-1 AT PATIALA(PG)	POWERGRID	C	Drive Mechanism Overhauling works.	14-Feb-2020	09:00	20-Feb-2020	17:00		
482	OCC_167	cpcc3_sd	BAY	414 MAIN BAY - 400KV GORAKHPUR-GORAKHPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	C	Erection/ Installation of CB/CT/Isolator etc. For 400 kV Side of 315 MVA ICT 3 under Substation Package NRSS-XL approved by 39th SCM at Gorakhpur S/S. line will remain charged through Main bay.	13-Feb-2020	08:00	19-Feb-2020	18:00		
483	OCC_167	cpcc3_sd	BAY	402 TIE BAY - 400KV KANPUR(PG)-PANKI(UP) (PG) CKT-1 AND 400KV ALLAHABAD-KANPUR (PG) CKT-1 AT KANPUR(PG)	POWERGRID	C	ISO40289B replacement under CERC Add Cap at 400kV kanpur S/S.	12-Feb-2020	08:00	15-Feb-2020	18:00		
484	OCC_167	cpcc1_sd	BAY	40652A MAIN BAY - 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	POWERGRID	C	FOR WIRINING CHECKING OF MAIN BAY CIRCUIT BREAKER (652A) at 400KV RRVPNL end	11-Feb-2020	08:00	12-Feb-2020	18:00		at RRVPNL END
485	OCC_167	sldcdv_sd	BAY	403 MAIN BAY - 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 AND 400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	C	For replacement of BHEL CB with SIEMENS CB by M/s Siemens	10-Feb-2020	08:00	15-Feb-2020	17:30		Load shall not be affected. It will be met by CB-401.CB is owned by dtl and O&M is done by Powergrid

486	OCC_167	cpcc1_sd	BAY	40708 TIE BAY - 400 KV MEERUT-BAGHPAT (PG) CKT-1 AND 400 KV MEERUT-BAGHPAT (PG) CKT-2 AT 400 KV MEERUT(PG)	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	10-Feb-2020	08:00	10-Feb-2020	18:00	
487	OCC_167	cpcc1_sd	BAY	407M MAIN BAY - 400 KV MEERUT-BAGHPAT (PG) CKT-1	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	09-Feb-2020	08:00	09-Feb-2020	18:00	
488	OCC_167	cpcc1_sd	BAY	408 MAIN BAY - 400 KV MEERUT-BAGHPAT (PG) CKT-2	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	08-Feb-2020	08:00	08-Feb-2020	18:00	
489	OCC_167	cpcc2_sd	BAY	403 MAIN BAY - 400KV MALERKOTLA-PATIALA (PG) CKT-1 AT PATIALA(PG)	POWERGRID	C	Drive Mechanism Overhauling works.	07-Feb-2020	09:00	13-Feb-2020	17:00	
490	OCC_167	cpcc1_sd	BAY	410 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	07-Feb-2020	08:00	07-Feb-2020	18:00	
491	OCC_167	cpcc3_sd	BAY	405 TIE BAY - 400KV FATEHPUR-KANPUR (PG) CKT-2 AND 400KV KANPUR(PG)-PANKI(UP) (PG) CKT-2 AT KANPUR(PG)	POWERGRID	C	ISO 40589A replacement under CERC Add Cap at 400kV kanpur S/S.	07-Feb-2020	08:00	11-Feb-2020	18:00	
492	OCC_167	cpcc1_sd	BAY	409R MAIN BAY - 50 MVAR LR ON 400 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	06-Feb-2020	08:00	06-Feb-2020	18:00	
493	OCC_167	cpcc3_sd	BAY	W3BS1 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 AND 400KV AGRA(PG) - BUS 3 AT AGRA(PG)	POWERGRID	D	AMP of CBs and CTs at Agra S/S	05-Feb-2020	08:00	05-Feb-2020	18:00	
494	OCC_167	cpcc1_sd	BAY	411R MAIN BAY - 50 MVAR LR ON 400 KV KOTESHWAR-MEERUT (PG) CKT-1 @MEERUT(PG)	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	05-Feb-2020	08:00	05-Feb-2020	18:00	
495	OCC_167	cpcc1_sd	BAY	412 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MEERUT(PG)	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	04-Feb-2020	08:00	04-Feb-2020	18:00	
496	OCC_167	cpcc1_sd	BAY	408 TIE BAY - 400 KV BASSI-KOTPUTLI (PG) CKT-1 AND 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AT BASSI(PG)	POWERGRID	C	RK-make Isolator (406-89R) Replacement work with S&S Make-Isolator, under ADD CAP	03-Feb-2020	08:00	08-Feb-2020	18:00	
497	OCC_167	cpcc3_sd	BAY	W4BS2 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 AND 400KV AGRA(PG) - BUS 4 AT AGRA(PG)	POWERGRID	D	AMP of CBs and CTs at Agra S/S	03-Feb-2020	08:00	03-Feb-2020	18:00	
498	OCC_167	cpcc1_sd	BAY	41112 TIE BAY - 400 KV KOTESHWAR-MEERUT (PG) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG)	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	03-Feb-2020	08:00	03-Feb-2020	18:00	
499	OCC_167	slcdcv_sd	BAY	401 MAIN BAY - 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 AND 400KV BUS 1 AT TUGHLAKABAD(PG)	POWERGRID	C	For replacement of BHEL CB with SIEMENS CB by M/s Siemens	03-Feb-2020	08:00	09-Feb-2020	17:30	Load shall not be affected. It will be met by CB-403.CB is owned by dtl and O&M is done by Powergrid
500	OCC_167	cpcc1_sd	BAY	411 MAIN BAY - 400 KV KOTESHWAR-MEERUT (PG) CKT-1	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	02-Feb-2020	08:00	02-Feb-2020	18:00	
501	OCC_167	cpcc2_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 2 AT PATIALA(PG)	POWERGRID	C	Drive Mechanism Overhauling works.	01-Feb-2020	09:00	06-Feb-2020	17:00	
502	OCC_167	dadri_sd	BAY	403 MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AT DADRI(NT)	POWERGRID	D	Bay shutdown is required for testing of Breaker and CT 29	01-Feb-2020	09:00	01-Feb-2020	18:00	Line will remain charged through Tie Bay during shutdown of Bay

503	OCC_167	cpcc3_sd	BAY	403 MAIN BAY - 400KV KANPUR(PG)-PANKI(UP) (PG) CKT-1 AT KANPUR(PG)	POWERGRID	C	ISO 40389A replacement under CERC Add Cap at 400kV kanpur S/S.	01-Feb-2020	08:00	06-Feb-2020	18:00	
504	OCC_167	cpcc2_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 1 AT PATIALA(PG)	POWERGRID	C	Drive Mechanism Overhauling works.	27-Jan-2020	09:00	31-Jan-2020	17:00	
505	OCC_167	stuup_sd	BAY	408 TIE BAY - 400KV ATAUR-HAPUR (UP) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV HAPUR(UP)	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Main Bay)	22-Feb-2020	14:00	22-Feb-2020	18:00	
506	OCC_167	stuup_sd	BAY	407 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV HAPUR(UP)	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Tie Bay)	22-Feb-2020	09:00	22-Feb-2020	13:00	
507	OCC_167	stuup_sd	BAY	406 MAIN BAY - 400KV ATAUR-HAPUR (UP) CKT-2	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Tie Bay)	21-Feb-2020	14:00	21-Feb-2020	18:00	
508	OCC_167	stuup_sd	BAY	412 MAIN BAY - 400KV ALIGARH-MAINPURI (UP) CKT-2 AT MAINPURI(UP)	UPPTCL	D	Bay maintenance and testing work	17-Feb-2020	09:00	17-Feb-2020	18:00	
509	OCC_167	stuup_sd	BAY	409 MAIN BAY - 400KV ALIGARH-MAINPURI (UP) CKT-1 AT MAINPURI(UP)	UPPTCL	D	Bay maintenance and testing work	16-Feb-2020	09:00	16-Feb-2020	18:00	
510	OCC_167	stuup_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GONDA(UP)	UPPTCL	D	Bay maintenance and testing work	11-Feb-2020	09:00	11-Feb-2020	18:00	System backcharge so no power interruption
511	OCC_167	cpcc3_sd	BAY	409 MAIN BAY - 400KV KANPUR(PG)-PANKI(UP) (PG) CKT-2 AT PANKI(UP)	UPPTCL	C	For BUS-1 Pantograph Isolator replacement at UPPCL Panki End in POWERGRID bays. Line to be charged through Transfer BUS	11-Feb-2020	08:00	18-Feb-2020	18:00	
512	OCC_167	stuup_sd	BAY	406 MAIN BAY - 400KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1 AT NEHTAUR(UP)	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Tie Bay)	10-Feb-2020	09:00	10-Feb-2020	17:00	
513	OCC_167	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GONDA(UP)	UPPTCL	D	Bay maintenance and testing work	10-Feb-2020	09:00	10-Feb-2020	18:00	System backcharge so no power interruption
514	OCC_167	stuup_sd	BAY	407 MAIN BAY - 400/132KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Tie Bay)	08-Feb-2020	09:00	08-Feb-2020	17:00	
515	OCC_167	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV NEHTAUR(UP)	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Tie Bay)	07-Feb-2020	09:00	07-Feb-2020	17:00	
516	OCC_167	stuup_sd	BAY	401 MAIN BAY - 400/132KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Tie Bay)	06-Feb-2020	09:00	06-Feb-2020	17:00	
517	OCC_167	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Tie Bay)	04-Feb-2020	09:00	04-Feb-2020	13:00	
518	OCC_167	cpcc3_sd	BAY	408 MAIN BAY - 400KV KANPUR(PG)-PANKI(UP) (PG) CKT-1 AT PANKI(UP)	UPPTCL	C	For BUS-1 Pantograph Isolator replacement at UPPCL Panki End in POWERGRID bays. Line to be charged through Transfer BUS	03-Feb-2020	08:00	10-Feb-2020	18:00	
519	OCC_167	sldcrs_sd	BAY	410 MAIN BAY - 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	APRL	D	For annual maintenance & testing.	18-Feb-2020	09:30	18-Feb-2020	19:29	
520	OCC_167	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	For Annual Testing & Maintenance Bay 407 equipments	13-Feb-2020	09:00	13-Feb-2020	19:00	Line 2 Kawai Anta Ckt 2 will be available & remian charged through tie bay 408
521	OCC_167	sldcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	For Annual Testing & Maintenance Bay 403 equipments	11-Feb-2020	09:00	11-Feb-2020	19:00	Line 1 Kawai Anta Ckt 1 will be available & remain charged through bay 402

522	OCC_167	sldcdv_sd	BAY	402 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For Breaker testing (DCRM and Timing) as per PMS.	07-Feb-2020	15:00	07-Feb-2020	17:30	400kV Bamnoli-Jhattikra ckt-2 will be charged through Main CB(Bus-1) of Jhatikra- ckt-2 (Double breaker scheme).
523	OCC_167	sldcdv_sd	BAY	401 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For Breaker testing (DCRM and Timing) as per PMS.	07-Feb-2020	09:30	07-Feb-2020	13:30	400kV Bamnoli-Jhattikra ckt-2 will be charged through Main CB(Bus-2) of Jhatikra- ckt-2 (Double breaker scheme).
524	OCC_167	sldcdv_sd	BAY	424 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For Breaker testing (DCRM and Timing) as per PMS.	06-Feb-2020	09:30	06-Feb-2020	13:30	500MVA ICT-2 will be charged through main CB (Bus-1) of ICT-2 500MVA (Double breaker scheme).
525	OCC_167	sldcdv_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For Breaker testing (DCRM and Timing) as per PMS.	05-Feb-2020	09:30	05-Feb-2020	13:30	500MVA ICT-2 will be charged through main CB (Bus-2) of ICT-2 500MVA (Double breaker scheme).
526	OCC_167	sldcdv_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For Breaker testing (DCRM and Timing) as per PMS.	04-Feb-2020	09:30	04-Feb-2020	13:30	500MVA ICT-3 will be charged through main CB (Bus-1) of ICT-3 500MVA (Double breaker scheme).
527	OCC_167	sldcdv_sd	BAY	419 MAIN BAY - 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 AND 400KV BUS 2 AT BAWANA(DV)	DTL	D	General Maintenance of the bay equipments and CB testing as per maintenance Mannual	04-Feb-2020	09:00	04-Feb-2020	15:00	Load of the line will be run through main CB Bus-1.
528	OCC_167	sldcdv_sd	BAY	419 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For Breaker testing (DCRM and Timing) as per PMS.	03-Feb-2020	09:30	03-Feb-2020	13:13	500MVA ICT-3 will be charged through main CB (Bus-2) of ICT-3 500MVA (Double breaker scheme).
529	OCC_167	sldcdv_sd	BAY	419 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Routine Bay maintenance tigtening cleaning etc	03-Feb-2020	09:00	03-Feb-2020	17:30	Load shall be shared by alternate feeder
530	OCC_167	sldcdv_sd	BAY	418 MAIN BAY - 400KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 AT BAWANA(DV)	DTL	D	General Maintenance of the bay equipments and CB testing as per maintenance Mannual	03-Feb-2020	09:00	03-Feb-2020	15:00	Load of the line will be run through main CB Bus-2
531	OCC_167	sldcdv_sd	BAY	416 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For Breaker testing (DCRM and Timing) as per PMS.	01-Feb-2020	09:30	01-Feb-2020	13:30	400kV Bamnoli-Tughlakabad ckt-2 will be charged through main CB(Bus-2) of Tughlkabad- ckt-2 (Double breaker scheme).
532	OCC_167	sldcdv_sd	BAY	417 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Routine Bay maintenance tigtening cleaning etc	01-Feb-2020	09:00	01-Feb-2020	17:30	Load shall be shared by alternate feeder
533	OCC_167	rampur_sd	BAY	410 MAIN BAY - 400KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2 AT RAMPUR HEP(SJ)	SJVNL	D	Annual Plant Manitenance	07-Feb-2020	09:00	12-Feb-2020	18:00	
534	OCC_167	rampur_sd	BAY	409 MAIN BAY - 400KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1 AT RAMPUR HEP(SJ)	SJVNL	D	Annual Plant Manitenance	07-Feb-2020	09:00	12-Feb-2020	18:00	
535	OCC_167	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGRID	C	DS=B R-PHASE CONTACT PROBLEM RECTIFICATION	12-Mar-2020	08:00	12-Mar-2020	18:00	RECTIFICATION

536	OCC_167	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (PG) CKT-1	POWERGRID	C	BIANNUAL PM WITH MAIN BUS 2	07-Mar-2020	08:00	09-Mar-2020	18:00	DS-B, DS-D, ASSOCIATED JUMPERS
537	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	AMP 2019-20 of line side equipment at 400kv kanpur S/S	29-Feb-2020	08:00	29-Feb-2020	18:00	
538	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	For AMP works.	28-Feb-2020	09:00	28-Feb-2020	17:00	
539	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWERGRID	D	AMP 2019-20 of line side equipment at 400kv kanpur S/S	28-Feb-2020	08:00	28-Feb-2020	18:00	
540	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance	28-Feb-2020	08:00	28-Feb-2020	17:00	
541	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	For AMP works.	27-Feb-2020	09:00	27-Feb-2020	17:00	
542	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNAUBASTA(UP) (PG) CKT-1	POWERGRID	D	AMP 2019-20 of line side equipment at 400kv kanpur S/S	27-Feb-2020	08:00	27-Feb-2020	18:00	
543	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance Work	27-Feb-2020	08:00	27-Feb-2020	16:00	
544	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	27-Feb-2020	08:00	27-Feb-2020	17:00	
545	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWERGRID	D	For AMP works.	26-Feb-2020	09:00	26-Feb-2020	17:00	
546	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWERGRID	D	For AMP works.	25-Feb-2020	09:00	25-Feb-2020	17:00	
547	OCC_167	bairasuil_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1	POWERGRID	C	Replacement of new Relay Panel.	25-Feb-2020	08:00	28-Feb-2020	18:00	
548	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWERGRID	C	Diversion work of 220 KV Saranagpur-Rewa Road , Circuit-II due to DFCCIL railway Track	24-Feb-2020	08:00	28-Feb-2020	18:00	
549	OCC_167	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (PG) CKT-1	POWERGRID	C	BIANNUAL SHUTDOWN AND R PHASE POLE REPLACEMENT OF CB	22-Feb-2020	08:00	24-Feb-2020	18:00	R PHASE POLE REPLACEMENT, DS-A, DS-C, ASSOCIATED JUMPERS PM WITH MAIN BUS 1
550	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWERGRID	D	To take the Reactor in service after Dry Out of the Reactor	21-Feb-2020	10:00	21-Feb-2020	11:00	
551	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	D	maintenance work of bay & equipments	20-Feb-2020	08:00	20-Feb-2020	17:00	
552	OCC_167	bairasuil_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Replacement of new Relay Panel.	20-Feb-2020	08:00	23-Feb-2020	18:00	

553	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGRID	D	Line maintenance workeg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	19-Feb-2020	08:00	20-Feb-2020	18:00		
554	OCC_167	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	D	Yearly mtc	18-Feb-2020	08:00	18-Feb-2020	18:00		
555	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	for AMP WORK of line side equipment at CB ganj	18-Feb-2020	08:00	18-Feb-2020	18:00		
556	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	for AMP WORK of line side equipment at CB ganj	17-Feb-2020	08:00	17-Feb-2020	18:00		
557	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWERGRID	C	Diversion work of 220 KV Saranagpur-Rewa Road , Circuit-II due to DFCCIL railway Track	17-Feb-2020	08:00	21-Feb-2020	18:00		
558	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-KANPURSOUTH(UP) (PG) CKT-1	POWERGRID	D	For AMP and Tightning work of Line Side Equipments at fatehpur s/s	17-Feb-2020	08:00	17-Feb-2020	18:00		
559	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	Line maintenance workeg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	17-Feb-2020	08:00	18-Feb-2020	18:00		
560	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	quarterly maintenance work of bay & equipments	13-Feb-2020	08:00	13-Feb-2020	16:00		
561	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	D	maintenance work of bay & equipments	13-Feb-2020	08:00	13-Feb-2020	17:00		
562	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	quarterly maintenance work of bay & equipments	13-Feb-2020	08:00	13-Feb-2020	17:00		
563	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	Line maintenance workeg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	13-Feb-2020	08:00	14-Feb-2020	18:00		
564	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWERGRID	C	For errection of new tower at loc no. 66 which got damaged due to change in river flow.	12-Feb-2020	08:00	15-Feb-2020	18:00		
565	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Maintenance work of bay equipments	12-Feb-2020	08:00	12-Feb-2020	17:00		
566	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWERGRID	D	To take the 25 MVAR Line Reactor out of service for Dry Out of the reactor	06-Feb-2020	10:00	06-Feb-2020	11:00		
567	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	POWERGRID	D	FOR AMP of Line Bay Equipments	06-Feb-2020	09:00	06-Feb-2020	17:00		
568	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	FOR AMP of Line Bay Equipments	04-Feb-2020	09:00	04-Feb-2020	17:00		
569	OCC_167	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	D	Preventive maintenance of circuit breaker, disconnecting switches, earth swith, current transformers (3 nos), capacitor VTs (3 nos), protection relays, metring circuits, tan delta testing of CT & CVT.	29-Jan-2020	08:00	29-Jan-2020	20:00		

570	OCC_167	salal_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	D	Replacement & Connection of New SEMs.	28-Jan-2020	16:00	28-Jan-2020	17:00	
571	OCC_167	salal_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWERGRID	D	Replacement & Connection of New SEMs.	28-Jan-2020	15:00	28-Jan-2020	16:00	
572	OCC_167	salal_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	Replacement & Connection of New SEMs.	28-Jan-2020	14:00	28-Jan-2020	15:00	
573	OCC_167	salal_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	Replacement & Connection of New SEMs.	28-Jan-2020	12:00	28-Jan-2020	13:00	
574	OCC_167	salal_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Replacement & Connection of New SEMs.	28-Jan-2020	11:00	28-Jan-2020	12:00	
575	OCC_167	salal_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Replacement & Connection of New SEMs.	28-Jan-2020	10:00	28-Jan-2020	11:00	
576	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID	D	Tower strengthening work of 109 DA type Towers. This is required for fixing the tower members on top of the tower i.e. cross arm, peak. AT AGRA	28-Jan-2020	08:00	01-Feb-2020	18:00	
577	OCC_167	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (PG) CKT-1	POWERGRID	D	Preventive maintenance of circuit breaker, disconnecting switches, earth swith, current transformers (3 nos), capacitor VTs (3 nos), protection relays, metring circuits, tan delta testing of CT & CVT.	28-Jan-2020	08:00	28-Jan-2020	20:00	
578	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2	POWERGRID	D	Addition of disc insulator in existing SSI string in suspension towers	27-Jan-2020	08:00	27-Jan-2020	18:00	sd required dt is 20.01.2020
579	OCC_167	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	BIANNUAL PM WITH MAIN BUS 2	10-Mar-2020	08:00	11-Mar-2020	18:00	DS-B, DS-D, ASSOCIATED JUMPERS
580	OCC_167	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-RAPS_A(NP) (RS) CKT-1	RRVPNL	C	BIANNUAL PM WITH MAIN BUS 2	05-Mar-2020	08:00	06-Mar-2020	18:00	DS-B, DS-D, ASSOCIATED JUMPERS
581	OCC_167	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	BIANNUAL PM	20-Feb-2020	08:00	21-Feb-2020	18:00	DS-A, DS-C, ASSOCIATED JUMPERS AND CB RELATED JOBS WITH MAIN BUS 1
582	OCC_167	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-RAPS_A(NP) (RS) CKT-1	RRVPNL	C	BIANNUAL PM	18-Feb-2020	08:00	19-Feb-2020	18:00	DS-A, DS-C, ASSOCIATED JUMPERS AND CB RELATED JOBS WITH MAIN BUS 1
583	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	Line Petrolling & General Maintenace Work	13-Feb-2020	08:00	14-Feb-2020	17:00	
584	OCC_167	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	Annual maintenance	10-Feb-2020	09:00	12-Feb-2020	18:00	
585	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2	RRVPNL	D	For Amp work.	07-Feb-2020	08:00	07-Feb-2020	18:00	
586	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1	RRVPNL	D	For Amp work.	05-Feb-2020	08:00	05-Feb-2020	18:00	

587	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHITTORGARH-DEBARI (RS) CKT-1	RRVPNL	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00		
588	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	C	Shifting work of 220 KV S/C MIA-BTPS Line between T L No 87 - 89 at M/S Escorts Ltd. Ballabhgarh (Faridabad)	26-Jan-2020	08:00	01-Feb-2020	18:00		
589	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-CHARLA(UP) (UP) CKT- 1	UPPTCL	D	Testing of New Centralized Bus Bar Protection Scheme. Line S/d is required alongwith Bus-II S/d because this Line shall ber kept on Bus-I for ensuring correct tripping of lines during Bus Bar Protection Trip.	29-Feb-2020	08:00	29-Feb-2020	18:00		
590	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-JAGRITI VIHAR (UP) (UP) CKT-1	UPPTCL	D	Testing of New Centralized Bus Bar Protection Scheme. Line S/d is required alongwith Bus-II S/d because this Line shall ber kept on Bus-I for ensuring correct tripping of lines during Bus Bar Protection Trip.	29-Feb-2020	08:00	29-Feb-2020	18:00		
591	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-GAJRAULA(UP) (UP)	UPPTCL	D	Testing of New Centralized Bus Bar Protection Scheme. Line S/d is required alongwith Bus-I S/d because this Line shall ber kept on Bus-I for ensuring correct tripping of lines during Bus Bar Protection Trip.	28-Feb-2020	08:00	28-Feb-2020	18:00		
592	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-CHARLA(UP) (UP) CKT- 1	UPPTCL	D	Testing of New Centralized Bus Bar Protection Scheme. Line S/d is required alongwith Bus-I S/d because this Line shall ber kept on Bus-I for ensuring correct tripping of lines during Bus Bar Protection Trip.	28-Feb-2020	08:00	28-Feb-2020	18:00		
593	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-1	UPPTCL	C	Erection of Tension/ Suspension insulator strings on 02 No. gantry and laying of jack bus over 220 kV Bus I/ Bus II/ Transfer Bus from one gantry to other For 220 kV Side of 315 MVA ICT 3 under Substation Package NRSS-XL approved by 39th SCM at Gorakhpur S/S. Both bus (I and II) will be out during this period and All 220 kV Lines (Including GKP Barhua, GKP Gola 1 & 2 and GKP Bansi) & 220 kV side side of ICT 1 & 2 shall remain out during this period	22-Feb-2020	08:00	23-Feb-2020	18:00		
594	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	C	Erection of Tension/ Suspension insulator strings on 02 No. gantry and laying of jack bus over 220 kV Bus I/ Bus II/ Transfer Bus from one gantry to other For 220 kV Side of 315 MVA ICT 3 under Substation Package NRSS-XL approved by 39th SCM at Gorakhpur S/S. Both bus (I and II) will be out during this period and All 220 kV Lines (Including GKP Barhua, GKP Gola 1 & 2 and GKP Bansi) & 220 kV side side of ICT 1 & 2 shall remain out during this period	22-Feb-2020	08:00	23-Feb-2020	18:00		

595	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-BARHUA(UP) (UP) CKT-1	UPPTCL	C	Erection of Tension/ Suspension insulator strings on 02 No. gantry and laying of jack bus over 220 kV Bus I/ Bus II/ Transfer Bus from one gantry to other For 220 kV Side of 315 MVA ICT 3 under Substation Package NRSS-XL approved by 39th SCM at Gorakhpur S/S. Both bus (I and II) will be out during this period and All 220 kV Lines (Including GKP Barhua, GKP Gola 1 & 2 and GKP Bansi) & 220 kV side side of ICT 1 & 2 shall remain out during this period	22-Feb-2020	08:00	23-Feb-2020	18:00		
596	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BANSI(UP)-GORAKHPUR(PG) (UP) CKT-1	UPPTCL	C	Erection of Tension/ Suspension insulator strings on 02 No. gantry and laying of jack bus over 220 kV Bus I/ Bus II/ Transfer Bus from one gantry to other For 220 kV Side of 315 MVA ICT 3 under Substation Package NRSS-XL approved by 39th SCM at Gorakhpur S/S. Both bus (I and II) will be out during this period and All 220 kV Lines (Including GKP Barhua, GKP Gola 1 & 2 and GKP Bansi) & 220 kV side side of ICT 1 & 2 shall remain out during this period	22-Feb-2020	08:00	23-Feb-2020	18:00		
597	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT- 1	UPPTCL	D	For replacement of the P.T at Simbhaoli End	13-Feb-2020	09:00	13-Feb-2020	17:00		
598	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	For looping, chopping of trees in line corridor & maintenance work of bay.	13-Feb-2020	09:00	17-Feb-2020	17:00		
599	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)- MURADNAGAR_2(UP) (UP) CKT-1	UPPTCL	C	For Height raising of Tower due to low ground clearance	10-Feb-2020	09:00	16-Feb-2020	17:00		
600	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT- 2	UPPTCL	D	For Amp work.	10-Feb-2020	08:00	10-Feb-2020	18:00		
601	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1	UPPTCL	D	For Amp work.	07-Feb-2020	08:00	07-Feb-2020	18:00		
602	OCC_167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	For looping, chopping of trees in line corridor & maintenance work of bay.	06-Feb-2020	09:00	10-Feb-2020	17:00		
603	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MANDOLA VIHAR(UP) (UP) CKT-1	UPPTCL	D	For Amp work.	06-Feb-2020	08:00	06-Feb-2020	18:00		
604	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-SHAMLI(UP) (UP) CKT-1	UPPTCL	D	For Amp work.	05-Feb-2020	08:00	05-Feb-2020	18:00		
605	OCC_167	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	Painting on isolator connecting rods, ckt breaker drive boxes, junction boxes.	04-Feb-2020	10:00	04-Feb-2020	17:00	Presently on no load.	
606	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT- 1	BBMB	D	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	20-Feb-2020	09:00	20-Feb-2020	17:00		

607	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	Maintenance work of bay equipments	20-Feb-2020	08:00	20-Feb-2020	17:00	
608	OCC_167	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Yearly mtc of substation equipment/ line	13-Feb-2020	08:00	14-Feb-2020	18:00	
609	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	quarterly maintenance work of bay & equipments	13-Feb-2020	08:00	13-Feb-2020	17:00	
610	OCC_167	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Replacement of CTs and yearly mtc	12-Feb-2020	08:00	13-Feb-2020	18:00	
611	OCC_167	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Yearly mtc of substation equipment/ line	11-Feb-2020	08:00	12-Feb-2020	18:00	
612	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	quarterly maintenance work of bay & equipments	11-Feb-2020	08:00	11-Feb-2020	17:00	
613	OCC_167	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	C	For completion of work of T.No 541-542 by NHAI	10-Feb-2020	08:00	14-Feb-2020	18:00	
614	OCC_167	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	C	For completion of work of T.No 541-542 by NHAI	10-Feb-2020	08:00	14-Feb-2020	18:00	
615	OCC_167	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Painting on isolator connecting rods, ckt breaker drive boxes, junction boxes.	02-Feb-2020	10:00	02-Feb-2020	17:00	Load shall be managed by Badarpur-Ballabgarh ckt-1.
616	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	
617	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	
618	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01-Feb-2020	08:00	29-Feb-2020	18:00	
619	OCC_164	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	C	rection/Shifting of T. No. 540-541 by NHAI, conductor sagging, jumpering	30-Dec-2019	08:00	31-Dec-2019	18:00	
620	OCC_164	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	C	Erection/Shifting of T. No. 540-541 by NHAI, conductor sagging, jumpering	30-Dec-2019	08:00	31-Dec-2019	18:00	
621	OCC_164	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	C	rection/Shifting of T. No. 540-541 by NHAI, conductor sagging, jumperingE	26-Dec-2019	08:00	28-Dec-2019	18:00	
622	OCC_164	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	C	shifting of tower no 540-41 by NHAI, conductor sagging, jumpering	26-Dec-2019	08:00	28-Dec-2019	18:00	
623	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-NAUBASTAKANPUR(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	For AMP and Tightning work of Line Side Equipments at fatehpur s/s	19-Feb-2020	08:00	19-Feb-2020	18:00	
624	OCC_167	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID, RRVNPL	D	For line maintenance and earth wire restringing	16-Feb-2020	08:00	22-Feb-2020	18:00	

625	OCC_167	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID, RRVPNL	D	Tower strengthening work of 109 DA type Towers. This is required for fixing the tower members on top of the tower i.e. cross arm, peak. AT AGRA	03-Feb-2020	08:00	07-Feb-2020	18:00	
626	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2	PDD JK	D	For AMP works	13-Feb-2020	09:00	13-Feb-2020	17:30	
627	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1	PDD JK	D	For AMP works	12-Feb-2020	09:00	12-Feb-2020	17:30	
628	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PDD JK) CKT-1	PDD JK	D	For AMP works	11-Feb-2020	09:00	11-Feb-2020	17:30	
629	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 41 to 50	06-Feb-2020	10:00	06-Feb-2020	17:00	
630	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 41 to 50	03-Feb-2020	10:00	03-Feb-2020	17:00	
631	OCC_164	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-2	PSTCL	D	mtc of sub station equipment	26-Dec-2019	08:00	26-Dec-2019	18:00	
632	OCC_164	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-1	PSTCL	D	mtc. of substation equipment	23-Dec-2019	08:00	23-Dec-2019	18:00	
633	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-4	HVPNL	D	FOR AMP of bay	06-Feb-2020	08:00	06-Feb-2020	18:00	
634	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-3	HVPNL	D	FOR AMP of bay	05-Feb-2020	08:00	05-Feb-2020	18:00	
635	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC33(HV) (HVPNL) CKT-2	HVPNL	D	FOR AMP of bay	04-Feb-2020	08:00	04-Feb-2020	18:00	
636	OCC_167	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	for general maintenance work as per PMS activities.	05-Feb-2020	09:30	05-Feb-2020	17:00	Load will be shifted on 220kv Mandola ckt No.-I
637	OCC_167	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	for general maintenance work as per PMS activities.	04-Feb-2020	09:30	04-Feb-2020	17:00	Load will be shifted on 220kv Mandola ckt No.-II
638	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-SARITA VIHAR(DV) (DTL) CKT-1	DTL	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	
639	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-OKHLA(DV) (DTL) CKT-1	DTL	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	
640	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)-LODHIROAD(DV) (DTL) CKT-1	DTL	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	
641	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)-LODHIROAD(DV) (DTL) CKT-2	DTL	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00	

642	OCC_167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)-SARITA VIHAR(DV) (DTL) CKT-1	DTL	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Feb-2020	08:00	29-Feb-2020	18:00		
643	OCC_167	cpcc1_sd	BUS	220KV BUS 2 AT MEERUT(PG)	POWERGRID	D	Testing of New Centralized Bus Bar Protection Scheme.	29-Feb-2020	08:00	29-Feb-2020	18:00		
644	OCC_167	cpcc1_sd	BUS	220KV BUS 1 AT MEERUT(PG)	POWERGRID	D	Testing of New Centralized Bus Bar Protection Scheme.	28-Feb-2020	08:00	28-Feb-2020	18:00		
645	OCC_167	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	Erection/Alignment/ Testing of 1 set DBR Isolator(20789A)with earth switch(20789AE) along with 02 nos BPI Support insulator under Substation Package NRSS-XL approved by 39th SCM at Gorakhpur S/S. All lines & equipments shall remain charged through 220 kV Main Bus II	26-Feb-2020	08:00	27-Feb-2020	18:00		
646	OCC_167	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP works of Bus at Shahjahanpur S/S	24-Feb-2020	08:00	24-Feb-2020	18:00		
647	OCC_167	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	Erection/Alignment/testing of 1 set tandom Isolator(20789B) along with 03 nos BPI Support insulator under Substation Package NRSS-XL approved by 39th SCM at Gorakhpur S/S. All lines & equipments shall remain charged through 220 kV Main Bus I	24-Feb-2020	08:00	25-Feb-2020	18:00		
648	OCC_167	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP works of Bus at Shahjahanpur S/S	22-Feb-2020	08:00	22-Feb-2020	18:00		
649	OCC_167	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	C	Erection of Tension/ Suspension insulator strings on 02 No. gantry and laying of jack bus over 220 kV Bus I/ Bus II/ Transfer Bus from one gantry to other For 220 kV Side of 315 MVA ICT 3 under Substation Package NRSS-XL approved by 39th SCM at Gorakhpur S/S. Both bus (I and II) will be out during this period and All 220 kV Lines (Including GKP Barhua, GKP Gola 1 & 2 and GKP Bansi) & 220 kV side side of ICT 1 & 2 shall remain out during this period	22-Feb-2020	08:00	23-Feb-2020	18:00		
650	OCC_167	cpcc3_sd	BUS	220KV BUS 3 AT SHAHJAHANPUR(PG)	POWERGRID	D	S/D of 220kv transfer Bus at Shahjahanpur For AMP Work	21-Feb-2020	08:00	21-Feb-2020	18:00		
651	OCC_167	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	POWERGRID	D	For Amp work.	20-Feb-2020	09:00	20-Feb-2020	18:00		
652	OCC_167	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	C	Erection of Tension/ Suspension insulator strings on 02 No. gantry and laying of jack bus over 400 kV Bus II for connection to 41589 T Isolator from one gantry to other For 400 kV Side of 315 MVA ICT 3 under Substation Extn Package SS-25 at Gorakhpur S/S.All lines and equipments shall remain charged through 400 kV Bus I during this period.	20-Feb-2020	08:00	21-Feb-2020	18:00		
653	OCC_167	cpcc1_sd	BUS	220KV BUS 1 AT MEERUT(PG)	POWERGRID	C	Online Retrofitting of Alstom make MBCZ Bus bar Relay with ABB Make REB670 Bus bar Relay.	16-Feb-2020	08:00	29-Feb-2020	18:00	Bus bar protection will be out only .Bus will be in service	

654	OCC_167	cpcc1_sd	BUS	220KV BUS 2 AT MEERUT(PG)	POWERGRID	C	Online Retrofitting of Alstom make MBCZ Bus bar Relay with ABB Make REB670 Bus bar Relay.	16-Feb-2020	08:00	29-Feb-2020	18:00	Bus bar protection will be out only Bus will be in service.
655	OCC_167	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)	POWERGRID	D	For AMP	14-Feb-2020	09:00	14-Feb-2020	17:30	
656	OCC_167	cpcc3_sd	BUS	220KV BUS 2 AT RAEBAREILLY(PG)	POWERGRID	D	AMP WORKS PURPOSE of Bus-II at Raibareilly S/S	12-Feb-2020	08:00	12-Feb-2020	18:00	
657	OCC_167	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWERGRID	D	For AMP	11-Feb-2020	09:00	11-Feb-2020	17:30	
658	OCC_167	cpcc3_sd	BUS	220KV BUS 1 AT RAEBAREILLY(PG)	POWERGRID	D	AMP WORKS PURPOSE of Bus-I at Raibareilly S/S	10-Feb-2020	08:00	10-Feb-2020	18:00	
659	OCC_167	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	Erection of CTA Type Tower along with beam falling in induction zone of 220 kV Bus I under Substation Package NRSS-XL approved by 39th SCM at Gorakhpur S/S. All lines & equipments shall remain charged through 220 kV Main Bus II	08-Feb-2020	08:00	12-Feb-2020	18:00	
660	OCC_167	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	D	FOR AMP WORK	07-Feb-2020	08:00	07-Feb-2020	18:00	
661	OCC_167	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWERGRID	D	For Amp work.	06-Feb-2020	09:00	06-Feb-2020	18:00	
662	OCC_167	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)	POWERGRID	D	FOR AMP WORK	05-Feb-2020	08:00	05-Feb-2020	18:00	
663	OCC_167	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	D	FOR AMP WORK	04-Feb-2020	08:00	04-Feb-2020	18:00	
664	OCC_167	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)	POWERGRID	D	FOR AMP WORK	04-Feb-2020	08:00	04-Feb-2020	18:00	
665	OCC_167	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	C	Construction of 9 No. Pile foundation for CTA Type Tower falling in induction zone of 220 kV Bus I under Substation Package NRSS-XL approved by 39th SCM at Gorakhpur S/S. All lines & equipments shall remain charged through 220 kV Main Bus II	26-Jan-2020	08:00	27-Jan-2020	18:00	
666	OCC_167	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	C	Erection of Tension/ Suspension insulator strings on 02 No. gantry and laying of jack bus over 220 kV Bus I/ Bus II/ Transfer Bus from one gantry to other For 220 kV Side of 315 MVA ICT 3 under Substation Package NRSS-XL approved by 39th SCM at Gorakhpur S/S. Both bus (I and II) will be out during this period and All 220 kV Lines (Including GKP Barhua, GKP Gola 1 & 2 and GKP Bansi) & 220 kV side side of ICT 1 & 2 shall remain out during this period	26-Jan-2020	08:00	05-Mar-2020	18:00	
667	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightening, ground mtc.,checking of tower accessories,checking of muffs,off shoots and stubs,tree cutting, checking of ground wire.	18-Feb-2020	10:00	20-Feb-2020	16:00	
668	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, ground mtc.,checking of tower accessories,checking of muffs,off shoots and stubs,tree cutting, checking of ground wire.	17-Feb-2020	10:00	17-Feb-2020	16:00	

669	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	13-Feb-2020	09:00	13-Feb-2020	17:00		
670	OCC_167	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, ground mtc.,checking of tower accessories,checking of muffs,off shoots and stubs,tree cutting, checking of ground wire.	03-Feb-2020	10:00	07-Feb-2020	16:00		
671	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWERGRID	D	FOR AMP and replacement of defective selector switches	12-Feb-2020	09:00	12-Feb-2020	17:30		
672	OCC_167	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWERGRID	D	FOR AMP and replacement of display card of SEL distance protection relay	11-Feb-2020	09:00	11-Feb-2020	17:30		
673	OCC_167	cpcc1_sd	BAY	204 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT MEERUT(PG)	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	24-Feb-2020	08:00	24-Feb-2020	18:00		
674	OCC_167	cpcc1_sd	BAY	206 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MEERUT(PG)	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	23-Feb-2020	08:00	23-Feb-2020	18:00		
675	OCC_167	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MEERUT(PG)	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	22-Feb-2020	08:00	22-Feb-2020	18:00		
676	OCC_167	cpcc1_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT MEERUT(PG) AND 220KV BUS 2 AT MEERUT(PG) AT 220 KV MEERUT(PG)	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	21-Feb-2020	08:00	21-Feb-2020	18:00		
677	OCC_167	cpcc1_sd	BAY	207 TRANSFER BUS BAY - 220KV BUS 3 AT MEERUT(PG)	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	20-Feb-2020	08:00	20-Feb-2020	18:00		
678	OCC_167	cpcc1_sd	BAY	211 MAIN BAY - 220 KV MEERUT(PG)-NEHTAUR(UP) (UP) CKT-1	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	19-Feb-2020	08:00	19-Feb-2020	18:00		
679	OCC_167	cpcc1_sd	BAY	215 MAIN BAY - 220 KV MEERUT(PG)-NARA(UP) (UP) CKT-1	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	18-Feb-2020	08:00	18-Feb-2020	18:00		
680	OCC_167	cpcc1_sd	BAY	217 MAIN BAY - 220 KV MEERUT(PG)-GAJRAULA(UP) (UP) CKT-1	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	17-Feb-2020	08:00	17-Feb-2020	18:00		
681	OCC_167	cpcc1_sd	BAY	216 MAIN BAY - 220 KV MEERUT(PG)-SHATABDINAGAR(UP) (UP) CKT-1	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	16-Feb-2020	08:00	16-Feb-2020	18:00		
682	OCC_167	cpcc1_sd	BAY	212 MAIN BAY - 220 KV MEERUT(PG)-SIMBHOLI(UP) (UP) CKT-1	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	13-Feb-2020	08:00	13-Feb-2020	18:00		
683	OCC_167	cpcc1_sd	BAY	213 MAIN BAY - 220 KV MEERUT(PG)-MODIPURAM(UP) (UP) CKT-2	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	12-Feb-2020	08:00	12-Feb-2020	18:00		
684	OCC_167	cpcc1_sd	BAY	214 MAIN BAY - 220 KV MEERUT(PG)-MODIPURAM(UP) (UP) CKT-1	POWERGRID	D	Online Retrofitting of Alstom Make MCTI Breaker Failure Relay with Siemens make 7VK Relay	11-Feb-2020	08:00	11-Feb-2020	18:00		
685	OCC_167	cpcc1_sd	BAY	201 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)		C	Over hauling of 201bay CB intruppters	17-Feb-2020	08:00	19-Feb-2020	18:00		
686	OCC_167	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	Wrapping of Insulation sleeve on tertiary IPS Tube	29-Feb-2020	08:00	29-Feb-2020	18:00		

687	OCC_167	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	AMP/Scheme modification of Spare ICT	19-Feb-2020	08:00	20-Feb-2020	18:00		
688	OCC_167	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	AMP/Scheme modification of Spare ICT	17-Feb-2020	08:00	18-Feb-2020	18:00		
689	OCC_167	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	For commissioning of back up impedance relays at Agra S/S.	06-Feb-2020	08:00	06-Feb-2020	18:00		
690	OCC_167	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)	POWERGRID	D	Fine Tuning of CSD	05-Feb-2020	08:00	05-Feb-2020	18:00		
691	OCC_167	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	For commissioning of back up impedance relays at Agra S/S.	04-Feb-2020	08:00	04-Feb-2020	18:00		
692	OCC_167	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWERGRID	D	Fine Tuning of CSD	04-Feb-2020	08:00	04-Feb-2020	18:00		
693	OCC_167	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	Fine Tuning of CSD and Jumper rectification	03-Feb-2020	08:00	03-Feb-2020	18:00		
694	OCC_167	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	For CSD Commissioning at Aligarh S/S	01-Feb-2020	08:00	01-Feb-2020	18:00		
695	OCC_167	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	For CSD Commissioning at Aligarh S/S	31-Jan-2020	08:00	31-Jan-2020	18:00		
696	OCC_167	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	Commissioning of B-Phase under NRSS-XXXVIII (initially Spare phase was taken in place of B-Ph in ICT-1)	27-Jan-2020	08:00	27-Jan-2020	18:00		
697	OCC_167	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	For Normalizing the 1500MVA ICT-2	24-Feb-2020	09:00	24-Feb-2020	10:00		
698	OCC_167	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ANPARA_C(LAN)	UPPTCL	D	Maintenance, Inspection & Testing	24-Feb-2020	09:00	27-Feb-2020	18:00		
699	OCC_167	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ANPARA_C(LAN)	UPPTCL	D	Maintenance, Inspection & Testing	19-Feb-2020	09:00	21-Feb-2020	18:00		
700	OCC_167	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Annual maintenace work of B phase & Y phase on respective date 12/02/2020 & 13/02/2020	18-Feb-2020	09:00	20-Feb-2020	10:00		
701	OCC_167	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	For Normalizing the 1500MVA ICT-1	17-Feb-2020	09:00	17-Feb-2020	10:00		
702	OCC_167	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Annual maintenace work of B phase & Y phase on respective date 12/02/2020 & 13/02/2020	12-Feb-2020	09:00	13-Feb-2020	10:00		
703	OCC_167	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	To Complete Pending Works like inter tripping,Ferruling,wire dressing and HV E/F Relay testing by M/S TBEA	05-Feb-2020	08:00	06-Feb-2020	18:00		On daily basis to complete pending work like inter tripping, ferulling, wire dressing and HV earth fault . Relay testing by M/s TBEA end.
704	OCC_167	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	For jumper Closing of Isolator 42689A at 400kv kanpur S/S	28-Feb-2020	10:00	28-Feb-2020	13:00		
705	OCC_167	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	For jumper Opening of Isolator 42689A at 400kv kanpur S/S	25-Feb-2020	10:00	25-Feb-2020	13:00		
706	OCC_167	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	D	For jumper Closing of Isolator 43089A at 400kv kanpur S/S	24-Feb-2020	08:00	24-Feb-2020	18:00		

707	OCC_167	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	C	Erection of Tension/ Suspension insulator strings on 02 No. gantry and laying of jack bus over 220 kV Bus I/ Bus II/ Transfer Bus from one gantry to other For 220 kV Side of 315 MVA ICT 3 under Substation Package NRSS-XL approved by 39th SCM at Gorakhpur S/S. Both bus (I and II) will be out during this period and All 220 kV Lines (Including GKP Barhua, GKP Gola 1 & 2 and GKP Bansi) & 220 kV side side of ICT 1 & 2 shall remain out during this period	22-Feb-2020	08:00	23-Feb-2020	18:00		
708	OCC_167	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	C	Erection of Tension/ Suspension insulator strings on 02 No. gantry and laying of jack bus over 220 kV Bus I/ Bus II/ Transfer Bus from one gantry to other For 220 kV Side of 315 MVA ICT 3 under Substation Package NRSS-XL approved by 39th SCM at Gorakhpur S/S. Both bus (I and II) will be out during this period and All 220 kV Lines (Including GKP Barhua, GKP Gola 1 & 2 and GKP Bansi) & 220 kV side side of ICT 1 & 2 shall remain out during this period	22-Feb-2020	08:00	23-Feb-2020	18:00		
709	OCC_167	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	D	For jumper Opening of Isolator 43089A at 400kv kanpur S/S	21-Feb-2020	10:00	21-Feb-2020	13:00		
710	OCC_167	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	POWERGRID	D	For Amp work.	18-Feb-2020	09:00	18-Feb-2020	18:00		
711	OCC_167	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWERGRID	D	For AMP.	13-Feb-2020	08:00	13-Feb-2020	18:00	Kindly approve	
712	OCC_167	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	POWERGRID	D	For AMP works	12-Feb-2020	10:00	12-Feb-2020	18:00		
713	OCC_167	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)	POWERGRID	C	FOR AMP WORK	12-Feb-2020	08:00	12-Feb-2020	18:00		
714	OCC_167	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	POWERGRID	D	For AMP works	11-Feb-2020	10:00	11-Feb-2020	18:00		
715	OCC_167	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	POWERGRID	D	For Amp work.	11-Feb-2020	09:00	11-Feb-2020	18:00		
716	OCC_167	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWERGRID	D	For AMP.	11-Feb-2020	08:00	11-Feb-2020	18:00	Kindly approve	
717	OCC_167	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MALERKOTLA(PG)	POWERGRID	C	For replacement of 400KV & 220KV side T- Isolators	10-Feb-2020	09:00	12-Feb-2020	18:00		
718	OCC_167	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWERGRID	C	Degassing of BHEL make ICT-1 at Sonipat	10-Feb-2020	08:00	14-Feb-2020	18:00		
719	OCC_167	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)	POWERGRID	C	For replacement of 220KV side T- Isolators	06-Feb-2020	09:00	08-Feb-2020	18:00		
720	OCC_167	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG)	POWERGRID	D	For AMP and complete testing under warranty.	05-Feb-2020	10:00	06-Feb-2020	17:00		
721	OCC_167	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)	POWERGRID	D	FOR AMP WORK	05-Feb-2020	08:00	05-Feb-2020	18:00		
722	OCC_167	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	05-Feb-2020	08:00	05-Feb-2020	18:00		
723	OCC_167	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	04-Feb-2020	08:00	04-Feb-2020	18:00		
724	OCC_167	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABGARH(PG)	POWERGRID	C	To replace 1 No. Isolator	04-Feb-2020	08:00	05-Feb-2020	18:00		

725	OCC_167	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)	POWERGRID	D	FOR AMP WORK	28-Jan-2020	08:00	28-Jan-2020	18:00		
726	OCC_167	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)	POWERGRID	C	For rectify high ppm(moisture) in cable box	27-Jan-2020	08:00	30-Jan-2020	18:00		
727	OCC_167	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	C	Inspection or attend ICT oil leakage by firm engineer	24-Feb-2020	08:00	25-Feb-2020	18:00		
728	OCC_167	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	General Maintenance	18-Feb-2020	08:00	18-Feb-2020	18:00		
729	OCC_167	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General Maintenance	17-Feb-2020	08:00	18-Feb-2020	18:00		
730	OCC_167	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	17-Feb-2020	08:00	17-Feb-2020	18:00		
731	OCC_167	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	General Maintenance	17-Feb-2020	08:00	17-Feb-2020	18:00		
732	OCC_167	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Protection testing	13-Feb-2020	08:00	13-Feb-2020	18:00		
733	OCC_167	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Protection testing	11-Feb-2020	08:00	11-Feb-2020	18:00		
734	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	quarterly maintenance work of bay & equipments	24-Feb-2020	08:00	24-Feb-2020	16:00		
735	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Quarterly Maintenance Work	20-Feb-2020	10:00	20-Feb-2020	17:00		
736	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Maintenance work of bay equipments	20-Feb-2020	08:00	20-Feb-2020	16:00		
737	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	For half yearly maintenance work	19-Feb-2020	09:00	19-Feb-2020	18:00		
738	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	quarterly maintenance work of bay & equipments	19-Feb-2020	08:00	19-Feb-2020	16:00		
739	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Maintenance work of bay equipments	17-Feb-2020	08:00	17-Feb-2020	16:00		
740	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Tan-Delta & Other Testing	10-Feb-2020	09:00	10-Feb-2020	17:00		
741	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments	10-Feb-2020	00:00	11-Feb-2020	18:00		
742	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	Quarterly Maintenance Work	06-Feb-2020	10:00	06-Feb-2020	17:00		
743	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments	06-Feb-2020	09:30	07-Feb-2020	18:00		
744	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	quarterly maintenance work of bay & equipments	05-Feb-2020	08:00	05-Feb-2020	17:00		
745	OCC_167	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	For replacement of 2 nos CVTs	04-Feb-2020	09:00	04-Feb-2020	19:00		
746	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments	03-Feb-2020	09:30	04-Feb-2020	18:00		
747	OCC_167	stuup_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT ANPARA_C(LAN)	UPPTCL	C	Maintenance, Inspection & Testing	22-Feb-2020	09:00	23-Feb-2020	18:00		
748	OCC_167	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT MURADNAGAR_2(UP)	UPPTCL	D	For preventive maintenance ,tightening and testing of relays	21-Feb-2020	10:00	21-Feb-2020	15:00		
749	OCC_167	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	Shut Down required for general maintenance and tightening of bay.	21-Feb-2020	09:00	21-Feb-2020	18:00		
750	OCC_167	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP)	UPPTCL	C	Routine testing and maintenance	19-Feb-2020	09:00	20-Feb-2020	17:00		

751	OCC_167	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	C	For Y phase Conductor Replacement of 500 MVA ICT-II 220KV Bay between Tower No. (2-3 & 3-4)	19-Feb-2020	09:00	20-Feb-2020	18:00		
752	OCC_167	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD(UP)	UPPTCL	D	For General maintenance, Checking & tightening of clamps and connectors of complete bay, including transformer bushing clamps	18-Feb-2020	09:00	19-Feb-2020	17:00		
753	OCC_167	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance work	17-Feb-2020	10:00	17-Feb-2020	18:00		
754	OCC_167	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	C	Routine testing and maintenance	17-Feb-2020	09:00	18-Feb-2020	17:00		
755	OCC_167	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	C	Routine testing and maintenance	11-Feb-2020	10:00	11-Feb-2020	18:00	Power will flow to ICT-1	
756	OCC_167	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GONDA(UP)	UPPTCL	D	ICT Maintenance and testing works	11-Feb-2020	09:00	11-Feb-2020	18:00	System backcharge so no power interruption	
757	OCC_167	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance work	10-Feb-2020	10:00	10-Feb-2020	18:00		
758	OCC_167	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	C	For strengthening of overhead Transfer Bus section from single moose to twin moose.	10-Feb-2020	09:00	11-Feb-2020	17:00		
759	OCC_167	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GONDA(UP)	UPPTCL	D	ICT Maintenance and testing works	10-Feb-2020	09:00	10-Feb-2020	18:00	System backcharge so no power interruption	
760	OCC_167	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	D	For Routine Testing of 500MVA ICT-I at 400KV S/S Azamgarh	06-Feb-2020	10:00	06-Feb-2020	17:00		
761	OCC_167	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MORADABAD(UP)	UPPTCL	C	Stringing & jumpering of 220 KV jack bus	06-Feb-2020	09:00	07-Feb-2020	17:00		
762	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALWAR(ATIL)	RRVPNL,ATSL	D	For routine bay maintenance works	19-Feb-2020	09:00	19-Feb-2020	18:00		
763	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALWAR(ATIL)	RRVPNL,ATSL	D	For routine bay maintenance works	18-Feb-2020	09:00	18-Feb-2020	18:00		
764	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL,ATSL	D	For routine bay maintenance work	13-Feb-2020	09:00	13-Feb-2020	17:00		
765	OCC_167	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL,ATSL	D	For routine bay maintenance work	12-Feb-2020	09:00	12-Feb-2020	17:00		
766	OCC_167	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	HVPNL	D	Attending Oil leakage & Annual Maintenance & Testing work.	12-Feb-2020	09:00	12-Feb-2020	17:00		
767	OCC_167	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	For replacement of 03 No. OSR relay	11-Feb-2020	08:00	11-Feb-2020	17:00		
768	OCC_167	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	For replacement of 01 No. OSR	10-Feb-2020	10:00	10-Feb-2020	15:00		
769	OCC_167	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAWANA(DV)	DTL	D	Tan Delta Testing as per OS Manual.	10-Feb-2020	09:00	10-Feb-2020	17:30	Load of the line will be run through ICT-1,3,4 ,5 & 6	
770	OCC_167	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Testing of Transformer as per PMS schedule	08-Feb-2020	09:00	08-Feb-2020	17:30	Load shall be managed by ICT 4	
771	OCC_167	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	Routine Bay maintenance and Transformer testing	02-Feb-2020	09:00	02-Feb-2020	17:30	Load shall be managed by ICT 3	
772	OCC_167	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	for annual PM of transformer, 400kv CT replacement, 132kv side bkr replacement	30-Jan-2020	08:00	02-Feb-2020	18:00		
773	OCC_167	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	for ICT Tranformer PM, 400KV CT Replacement and 132kv side BKR Replacement	27-Jan-2020	08:00	30-Jan-2020	18:00		
774	OCC_167	cpcc3_sd	FSC	FSC(30%) OF 400 KV BAREILLY(PG)-MEERUT(PG) (PL) CKT-2 AT BAREILLY(PG)	POWERGRID	D	AMP WORK of FSC at Bareilly 400kv S/S.	12-Feb-2020	08:00	12-Feb-2020	18:00		

775	OCC_167	cpcc1_sd	FSC	FSC(50%) OF 400 KV KOTESHWAR-MEERUT (PG) CKT-1 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	11-Feb-2020	08:00	11-Feb-2020	18:00		
776	OCC_167	cpcc3_sd	FSC	FSC(30%) OF 400 KV BAREILLY(PG)-MEERUT(PG) (PL) CKT-1 AT BAREILLY(PG)	POWERGRID	D	AMP WORK of FSC at Bareilly 400kV S/S.	11-Feb-2020	08:00	11-Feb-2020	18:00		
777	OCC_167	cpcc1_sd	FSC	FSC(50%) OF 400 KV KOTESHWAR-MEERUT (PG) CKT-2 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	10-Feb-2020	08:00	10-Feb-2020	18:00		
778	OCC_167	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	Isolator Mechanical Interlock Modification work By RXPE	04-Feb-2020	09:00	06-Feb-2020	17:30		
779	OCC_167	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	Isolator Mechanical Interlock Modification work By RXPE	04-Feb-2020	09:00	06-Feb-2020	17:30		