

Sr No	Reference Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily / Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Rpc Remarks
1	RQ14956	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SJVNL	C	Annual Plant Maintenance	03-Mar-2020	08:00	10-Mar-2020	18:00	..	
2	RQ15397	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 1	SJVNL	C	APM of Generating Unit # 01	04-Mar-2020	20:00	11-Mar-2020	18:00	Annual Plant Maintenance 2019-20	
3	RQ15356	ntpcos_sd	GENERATING UNIT	500 MW SINGRAULI STPS - UNIT 6	NTPC	C	annual over haul	20-Mar-2020	00:00	18-Apr-2020	23:59		
4	RQ15358	ntpcos_sd	GENERATING UNIT	500 MW UNCHAHAHAR IV TPS - UNIT 1	NTPC	C	first generator inspection, boiler annual over haul, fgd damper work	15-Mar-2020	00:00	13-Apr-2020	23:59		
5	RQ14996	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 2	APCPL	C	Overhaul	15-Mar-2020	00:00	29-Apr-2020	23:59		
6	RQ14795	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 3	THDC	C	Annual Maintenance of Unit	20-Mar-2020	08:00	28-Apr-2020	23:00	Major Maintenance and replacement of GT	
7	RQ14794	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 4	THDC	C	Annual Maintenance of Unit	02-Mar-2020	09:00	21-Mar-2020	23:00		
8	RQ14807	koteswar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 2	THDC	C	Annual Maintenance of Unit	02-Mar-2020	10:00	31-Mar-2020	18:00		
9	RQ15298	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For Replacement of porcelain insulator with CLR Polymer insulator under Damoh Jurisdiction. Dia to be kept open at both ends. A/R OFF of ckt-II.	30-Mar-2020	08:00	31-Mar-2020	18:00	Requested by WR2	
10	RQ15408	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	Repair of Line earth switch at Orai S/S.	25-Mar-2020	08:00	25-Mar-2020	18:00		
11	RQ15406	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S in Bay Bay as per Scheme	18-Mar-2020	08:00	18-Mar-2020	18:00		
12	RQ15407	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S in Bay Bay as per Scheme	17-Mar-2020	08:00	17-Mar-2020	18:00		
13	RQ15296	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Retrofitting of Analog PLCC with Digital PLCC in Channel 02 (for end to end testing) Line Outage required.	16-Mar-2020	16:00	16-Mar-2020	17:00	Requested by WR2	
14	RQ15297	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Online Retrofitting of Analog PLCC with Digital PLCC in Channel 02.	16-Mar-2020	09:00	16-Mar-2020	16:00	line will remain charged. Requested by WR2	
15	RQ15300	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	FOR STRENGTHENING OF 765 KV LINE TOWER	13-Mar-2020	08:00	22-Mar-2020	18:00		
16	RQ15295	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	Retrofitting of Analog PLCC with Digital PLCC in Channel 02 (for end to end testing) Line Outage required.	12-Mar-2020	16:00	12-Mar-2020	17:00	Requested by WR2	
17	RQ15294	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	Online Retrofitting of Analog PLCC with Digital PLCC in Channel 02	12-Mar-2020	09:00	12-Mar-2020	16:00	Line will remain charged. Requested by WR2	

18	RQ15405	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	Tan delta point replacement in R-ph Line reactor at Orai S/S.	03-Mar-2020	08:00	03-Mar-2020	18:00		
19	RQ15293	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	For swapping of Rph Line reactor at Jabalpur and to make spare unit free and line AMP on opportunity. A/R OFF of ckt-1 and dia to be kept open at both ends	02-Mar-2020	08:00	02-Mar-2020	18:00	Requested by WR2	
20	RQ15309	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	A/R in Non Auto Mode for Tower Strengthening work BY ER-1	02-Mar-2020	08:00	29-Mar-2020	18:00		
21	RQ15299	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	FOR STRENGTHENING OF 765 KV LINE TOWER	02-Mar-2020	08:00	08-Mar-2020	18:00		
22	RQ14753	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (PG) CKT-2	POWERGRID	D	FOR AMP WORK, Line Belongs to RTCL	31-Mar-2020	10:00	31-Mar-2020	18:00		
23	RQ14752	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (PG) CKT-1	POWERGRID	D	FOR AMP WORK, Line Belongs to RTCL	30-Mar-2020	10:00	30-Mar-2020	18:00		
24	RQ15303	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWERGRID	D	Replacement of 160 KN porcelain & 120 KN Pilot string in all Tension Tower- 41 Nos by polmer by ER1.	30-Mar-2020	08:00	31-Mar-2020	18:00		
25	RQ15304	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	POWERGRID	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER. by ER1	30-Mar-2020	08:00	31-Mar-2020	18:00		
26	RQ15307	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Replacement of porcelain insulators on road/rail crossing by polymer insulator	30-Mar-2020	08:00	31-Mar-2020	18:00		
27	RQ15308	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	A/R to Put in Non Auto mode TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	30-Mar-2020	08:00	31-Mar-2020	18:00		
28	RQ15305	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Replacement of porcelain insulators on road/rail crossing by polymer insulator	30-Mar-2020	08:00	31-Mar-2020	18:00		
29	RQ15306	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	A/R to be put in non Auto Mode. TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	30-Mar-2020	08:00	31-Mar-2020	18:00		
30	RQ15033	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (PG) CKT-2	POWERGRID	D	DISTANCE RELAY TESTING AND LINE REACTOR AMP WORK AT SHUJALPUR. Dia to be kept open.	28-Mar-2020	10:00	28-Mar-2020	18:00	SD REQUEST BY WR-II	
31	RQ15301	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWERGRID	D	Replacement of 160 KN porcelain & 120 KN Pilot string in all Tension Tower- 41 Nos by polmer by ER1.	28-Mar-2020	08:00	29-Mar-2020	18:00		
32	RQ15302	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	POWERGRID	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	28-Mar-2020	08:00	29-Mar-2020	18:00		
33	RQ15316	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	A/R to Put in Non Auto mode TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	27-Mar-2020	08:00	27-Mar-2020	18:00		
34	RQ15317	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	Replacement of porcelain insulators on road/rail crossing by polymer insulator	27-Mar-2020	08:00	27-Mar-2020	18:00		

35	RQ15032	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (PG) CKT-1	POWERGRID	D	DISTANCE RELAY TESTING AND LINE REACTOR AMP WORK AT SHUJALPUR. Dia to be kept open.	26-Mar-2020	10:00	26-Mar-2020	18:00	SD REQUEST BY WR-II
36	RQ15314	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	Replacement of porcelain insulators on road/rail crossing by polymer insulator	25-Mar-2020	08:00	25-Mar-2020	18:00	
37	RQ15315	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	A/R to Put in Non Auto mode TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	25-Mar-2020	08:00	25-Mar-2020	18:00	
38	RQ15312	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	A/R to Put in Non Auto mode TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	19-Mar-2020	08:00	19-Mar-2020	18:00	
39	RQ15310	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Replacement of insulators at Road/Rail/River/Power Line Crossings and Relay Retrofitting	06-Mar-2020	08:00	09-Mar-2020	18:00	
40	RQ15311	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	A/R to Put in Non Auto mode TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	06-Mar-2020	08:00	09-Mar-2020	18:00	
41	RQ15318	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWERGRID	D	A/R to Put in Non Auto mode OPGW STRINGING WORK. Line is currently charged as Gorakhpur-Barh-II bypassing Motihari	01-Mar-2020	08:00	31-Mar-2020	18:00	
42	RQ14684	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (PG) CKT-2	POWERGRID	C	Shujalpur-2 Line reactor PM & tan delta	27-Feb-2020	08:00	27-Feb-2020	18:00	
43	RQ14683	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (PG) CKT-1	POWERGRID	C	Tan delta of Shujalpur-1 Reactor, PM check of Reactor	26-Feb-2020	08:00	26-Feb-2020	18:00	Shujalpur-1 Line reactor PM & Tan delta testin
44	RQ15313	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Replacement of insulators at Road/Rail/River/Power Line Crossings	26-Feb-2020	08:00	06-Apr-2020	18:00	
45	RQ14612	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	For annual maintenance, jumper tightening and Hot spot attending work	28-Mar-2020	07:00	30-Mar-2020	19:00	
46	RQ14626	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BARA-MAINPURI (UP) CKT-2	UPPTCL	C	Maintenance of damage conductor in the line which is find during last shutdown.	25-Mar-2020	08:00	27-Mar-2020	17:00	it required before summer and load raises on this line
47	RQ14611	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	For annual maintenance, jumper tightening and Hot spot attending work	25-Mar-2020	07:00	27-Mar-2020	19:00	
48	RQ14610	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	for 1. Annual routine protection testing of 765kV Unnao-Anpara C line along with its Line Reactor, Annual Maintenance & P543 Relay Testng & Repairing. 2. Line Maintenance by ETD-I Prayagraj.	18-Mar-2020	08:00	21-Mar-2020	18:00	Shutdown will be required if not approved in February 2020.
49	RQ14847	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-AJMER (PG) CKT-2	POWERGRID	D	For line maintainance work & AMP work of line terminal equipments (To attend Earthwire clearance issue, jumper tightening etc. )	26-Mar-2020	08:00	28-Mar-2020	18:00	During shutdown of 765KV Ajmer-Bikaner line-2 , A/R should be kept in Non-auto mode of 765KV Ajmer-Bikaner line-1

50	RQ14846	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-AJMER (PG) CKT-1	POWERGRID	D	For line maintainance work & AMP work of line terminal equipments (To attend Earthwire clearance issue, jumper tightening etc. )	23-Mar-2020	08:00	25-Mar-2020	18:00	During shutdown of 765KV Ajmer-Bikaner line-1 , A/R should be kept in Non-auto mode of 765KV Ajmer-Bikaner line-2
51	RQ14848	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERGRID	C	De-stringing ,dismanteling of tower and stringing work for shifting/modification of line due to infringement with DFCIL	16-Mar-2020	08:00	28-Mar-2020	18:00	
52	RQ15404	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S in Bay Bay as per Scheme	16-Mar-2020	08:00	16-Mar-2020	18:00	
53	RQ15401	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S in Bay Bay as per Scheme	14-Mar-2020	08:00	14-Mar-2020	18:00	
54	RQ15403	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S in Bay Bay as per Scheme	13-Mar-2020	08:00	13-Mar-2020	18:00	
55	RQ15402	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S in Bay Bay as per Scheme	12-Mar-2020	08:00	12-Mar-2020	18:00	
56	RQ15231	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Mar-2020	08:00	31-Mar-2020	18:00	
57	RQ15201	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Mar-2020	08:00	31-Mar-2020	18:00	
58	RQ15200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Mar-2020	08:00	31-Mar-2020	18:00	
59	RQ15399	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWERGRID	C	completing the diversion work for infringement due to Under Construction Purvanchal Expressway by UPEIDA	27-Feb-2020	08:00	02-Mar-2020	18:00	Please give this Shut Down from 20.02.2020 to 24.02.2020
60	RQ15398	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	Erection of cross arm at loc 1/0 due to NHAI 4 laning of Varanasi-Sultanpur Highway	26-Feb-2020	12:00	26-Feb-2020	16:00	Please give this S/D on 19.02.2020 for 4 hours
61	RQ14849	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWERGRID	D	Stringing of 765KV Koteswar-Meerut-II line between span -1B-2B. daimond crossing of earthwire between Meerut - Moga TL & Meerut-Mandola-III & IV to be carried out at same span.	26-Feb-2020	10:00	26-Feb-2020	14:00	S/D allow for dt 24.02.2020
62	RQ15400	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Insulator cleaning & other defect rectification works	26-Feb-2020	08:00	26-Feb-2020	18:00	

63	RQ15239	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	C	R&M work to be carried out in span 347 - 348, 350-352. (765kV GSS Phagi)	16-Mar-2020	09:00	19-Mar-2020	18:00	There will be no power interruption during Shutdown period as the 765 KV Phagi-Anta-2 line will be remained connected to import the power.
64	RQ14741	stuup_sd	BUS	765KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	C	BPI Erection in 704Bay, Guy Arrangement dismantling of 701Bay, Stringing and dropper erection btw 704 and 705 Bay, Dropper connection and stability test.	23-Mar-2020	07:00	24-Mar-2020	19:00	
65	RQ14742	stuup_sd	BUS	765KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	Dropper erection for Guy arrangement in 706 Bay, Dropper erection for connection of bay706 to tie bay 705, Bus stability test	16-Mar-2020	07:00	17-Mar-2020	19:00	
66	RQ15320	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	For AMP Work of Bus at 765kV Barielly S/S	19-Mar-2020	08:00	19-Mar-2020	18:00	
67	RQ15319	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	For AMP Work of Bus at 765kV Barielly S/S	17-Mar-2020	08:00	17-Mar-2020	18:00	
68	RQ14851	cpcc1_sd	BUS	765KV BUS 2 AT MEERUT(PG)	POWERGRID	C	CONSTRUCTION WORK: Bus bar Stability with 701 new bay	13-Mar-2020	08:00	14-Mar-2020	18:00	
69	RQ14850	cpcc1_sd	BUS	765KV BUS 1 AT MEERUT(PG)	POWERGRID	C	CONSTRUCTION WORK: Bus bar Stability with 701 new bay	11-Mar-2020	08:00	12-Mar-2020	18:00	
70	RQ15322	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWERGRID	D	For checking tripping of 765kV Bus-2 via M2 LBB of main bays at Agra S/S	06-Mar-2020	08:00	06-Mar-2020	18:00	
71	RQ15321	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWERGRID	D	For checking tripping of 765kV Bus-1 via M2 LBB of main bays at Agra S/S	05-Mar-2020	08:00	05-Mar-2020	18:00	
72	RQ14754	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	POWERGRID	D	Shutdown required for commissioning of Bikaner Lines bays at Moga SS	26-Feb-2020	09:30	27-Feb-2020	17:30	Construction activity
73	RQ14627	stuup_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV MAINPURI(UP)	UPPTCL	D	Routine testing and Maintenance	28-Mar-2020	08:00	29-Mar-2020	17:00	
74	RQ14744	stuup_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	For Annual testing of Relay and Maintenance of unit	04-Mar-2020	08:00	04-Mar-2020	18:00	
75	RQ15360	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGRID	D	For protection testing & AMP work of reactor at Agra S/S	21-Mar-2020	08:00	21-Mar-2020	18:00	
76	RQ15359	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWERGRID	D	For protection testing & AMP work of reactor at Agra S/S	20-Mar-2020	08:00	20-Mar-2020	18:00	
77	RQ14852	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	D	for AMP Work	06-Mar-2020	08:00	06-Mar-2020	18:00	
78	RQ14865	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BHADLA- BIKANER (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	Scheme Checking of spare breaker	25-Mar-2020	08:00	26-Mar-2020	18:00	
79	RQ14866	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BHADLA- BIKANER (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	Scheme Checking/Spare switching with B-Phase	23-Mar-2020	08:00	24-Mar-2020	18:00	and Scheme Checking of spare breaker

80	RQ14757	cpcc2_sd	LINE REACTOR	240 MVAR LR ON MOGA-BHIWANI (PG) CKT-1 @MOGA(PG)	POWERGRID	D	Shutdown required for AMP of Line reactor.	18-Mar-2020	09:30	18-Mar-2020	17:30	
81	RQ14867	cpcc1_sd	LINE REACTOR	330 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	Spare phase to be taken in Service	13-Mar-2020	08:00	13-Mar-2020	18:00	
82	RQ15333	cpcc1_sd	LINE REACTOR	240 MVAR LR ON AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWERGRID	D	AMP work (Timing, DCRM & Tan delta)	05-Mar-2020	08:00	05-Mar-2020	18:00	During Shutdown Line will remain in service
83	RQ15221	sldcrs_sd	LINE REACTOR	240 MVAR LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	1. Measurement of Tan-delta of Bushings of Reactors. 2. Other maintenance work of reactors. 3. Maintenance of CB.	04-Mar-2020	10:00	04-Mar-2020	18:00	There will be no interruption during shut-down period as the Reactor banks of all the 765 KV lines, and 420KV, 125 MVAR Bus reactor will be remained energized to absorb the reactive power generated by long transmission lin
84	RQ15332	cpcc1_sd	LINE REACTOR	330 MVAR LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWERGRID	D	For AMP of switchable line reactor bay 716 at Jhatikra	03-Mar-2020	08:00	03-Mar-2020	18:00	
85	RQ15220	sldcrs_sd	LINE REACTOR	240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS)	RRVPLN	D	FOR 1st Quarter maintenance	24-Mar-2020	09:00	24-Mar-2020	17:00	765 KV 3X80 MVAR Reactor Bank-I will remain available in the network
86	RQ15219	sldcrs_sd	LINE REACTOR	240 MVAR LR ON ANTA-PHAGI (RS) CKT-1 @ANTA(RS)	RRVPLN	D	FOR 1st Quarter maintenance	12-Mar-2020	09:00	12-Mar-2020	17:00	765 KV 3X80 MVAR Reactor Bank-II will remain available in the network
87	RQ14933	stuup_sd	LINE REACTOR	330 MVAR LR ON ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 @UNNAO(UP)	UPPTCL	D	For protection testing & Maintenance of 765kV Unnao-Anpara D Reactor & its Bay.	16-Mar-2020	08:00	17-Mar-2020	18:00	Shutdown will be required if not approved in February 2020.
88	RQ14625	stuup_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MAINPURI(UP)	UPPTCL	D	Routine testing and Maintenance	28-Mar-2020	08:00	29-Mar-2020	17:00	
89	RQ14621	stuup_sd	BAY	703 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	UPPTCL	C	For Annual Maintenance work / line will be charge through Tie Bay	25-Mar-2020	13:00	25-Mar-2020	18:00	
90	RQ14622	stuup_sd	BAY	710 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1	UPPTCL	C	For Annual Maintenance work / line will be charge through Tie Bay	05-Mar-2020	09:00	05-Mar-2020	13:00	
91	RQ14623	stuup_sd	BAY	707 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	UPPTCL	C	For Annual Maintenance work / line will be charge through Tie Bay	04-Mar-2020	09:00	04-Mar-2020	15:00	
92	RQ14945	stuup_sd	BAY	709 MAIN BAY - 765KV BUS 1 AT HAPUR(UP) AND FUTURE AT 765 KV HAPUR(UP)	UPPTCL	D	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Tie Bay)	03-Mar-2020	09:00	03-Mar-2020	15:00	

93	RQ15495	cpcc3_sd	BAY	715 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG) (POWERGRID)	POWERGRID	D	for AMP Work	27-Mar-2020	08:00	27-Mar-2020	18:00		
94	RQ15494	cpcc3_sd	BAY	709 MAIN BAY - 765KV BUS 2 AT ORAI(PG) (POWERGRID) AND FUTURE AT 765 KV ORAI(PG) (POWERGRID)	POWERGRID	D	for AMP Work	26-Mar-2020	08:00	26-Mar-2020	18:00		
95	RQ15371	cpcc3_sd	BAY	708 TIE BAY - 765KV ORAI(PG)-GWALIOR(PG) (UNDEF) CKT-2 AND FUTURE AT ORAI(PG)	POWERGRID	D	AMP of bay at Orai S/S	19-Mar-2020	08:00	19-Mar-2020	18:00		
96	RQ15366	cpcc3_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENT at Agra S/S	17-Mar-2020	08:00	17-Mar-2020	18:00		
97	RQ15372	cpcc3_sd	BAY	703 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	D	AMP of bay at Orai S/S	17-Mar-2020	08:00	17-Mar-2020	18:00		
98	RQ14856	cpcc1_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	for AMP Work	16-Mar-2020	08:00	16-Mar-2020	18:00		
99	RQ15367	cpcc3_sd	BAY	716 MAIN BAY - 765 KV AGRA-JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENT at Agra S/S	16-Mar-2020	08:00	16-Mar-2020	18:00		
100	RQ15365	cpcc3_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENT at Agra S/S	14-Mar-2020	08:00	14-Mar-2020	18:00		
101	RQ14860	cpcc1_sd	BAY	712 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 AND 765KV BUS 1 AT AJMER(PG)	POWERGRID	D	AMP work (Timing, DCRM & Tan delta)	13-Mar-2020	08:00	13-Mar-2020	18:00		
102	RQ15362	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENT at Agra S/S	13-Mar-2020	08:00	13-Mar-2020	18:00		
103	RQ14859	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 AND FUTURE AT AJMER(PG)	POWERGRID	D	AMP work (Timing, DCRM & Tan delta)	12-Mar-2020	08:00	12-Mar-2020	18:00		
104	RQ15361	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENT at Agra S/S	12-Mar-2020	08:00	12-Mar-2020	18:00		
105	RQ15364	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENT at Agra S/S	11-Mar-2020	08:00	11-Mar-2020	18:00		
106	RQ15368	cpcc3_sd	BAY	708 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWERGRID	D	AMP & Tightening Work at Fatehpur S/S	11-Mar-2020	08:00	11-Mar-2020	18:00		This is Tie Bay (707 is main bay)

107	RQ15363	cpcc3_sd	BAY	707 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENT at Agra S/S	10-Mar-2020	08:00	10-Mar-2020	18:00	
108	RQ15369	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWERGRID	D	AMP & Tightening Work at Fatehpur S/S	09-Mar-2020	08:00	09-Mar-2020	18:00	
109	RQ15370	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP OF BAY EQUIPMENT at Agra S/S	09-Mar-2020	08:00	09-Mar-2020	18:00	
110	RQ14751	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) AND FUTURE	POWERGRID	D	Shutdown required for oil sampling of CTs for DGA test.	04-Mar-2020	09:30	04-Mar-2020	17:30	
111	RQ14858	cpcc1_sd	BAY	709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)	POWERGRID	D	AMP work (Timing, DCRM & Tan delta)	04-Mar-2020	08:00	04-Mar-2020	18:00	
112	RQ14857	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-AJMER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 2 AT AJMER(PG) AT 765 KV AJMER(PG)	POWERGRID	D	CT Oil sampling work	03-Mar-2020	08:00	03-Mar-2020	18:00	
113	RQ14861	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	DCRM test to be carried of Circuit breaker	03-Mar-2020	08:00	03-Mar-2020	18:00	
114	RQ14853	cpcc1_sd	BAY	702 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWERGRID	D	CONSTRUCTION WORK: Augmentation of 701 Bay (Koteshwar-II)	01-Mar-2020	08:00	10-Mar-2020	18:00	
115	RQ15235	sldcrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPLN	D	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	26-Mar-2020	10:00	26-Mar-2020	18:00	There will be no interruption during shut-down period as the 3X80 MVar Bus Reactor bank will be remained connected to 765KV Bus-B through 800KV Tie CB(705-52T)
116	RQ15237	sldcrs_sd	BAY	707 MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT ANTA(RS)	RRVPLN	D	FOR 1st Quarter maintenance	26-Mar-2020	09:00	26-Mar-2020	17:00	705-52-T, TIE Circuit breaker Bay will remain available in the Network
117	RQ14619	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	For Normalizing the 1500MVA ICT-2	28-Mar-2020	09:00	28-Mar-2020	10:00	
118	RQ14613	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance work of R, Y & B phase on respective date 24-03-2020 , 25-03-2020 & 26-03-2020	24-Mar-2020	09:00	26-Mar-2020	10:00	
119	RQ14620	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	For Normalizing the 1500MVA ICT-1	23-Mar-2020	09:00	23-Mar-2020	10:00	
120	RQ14614	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance work of B & Y phase	16-Mar-2020	09:00	17-Mar-2020	10:00	
121	RQ14624	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	For Normalization the ICT-2 (Presently spare ICT charged at R phase )	02-Mar-2020	10:00	02-Mar-2020	11:00	



122	RQ15327	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWERGRID	D	VFTD of ICT-2 R-ph at Orai S/S	24-Mar-2020	08:00	24-Mar-2020	18:00		
123	RQ15326	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	For commissioning of back up impedance relays at Agra S/S	02-Mar-2020	08:00	02-Mar-2020	18:00		
124	RQ15325	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	For commissioning of back up impedance relays at Agra S/S	26-Feb-2020	08:00	26-Feb-2020	18:00		
125	RQ15188	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Replacement of Sapre ICT in placed of Y ph ICT -3. For replacement work of defective balloon for maintaining air cell in conservator of ICT-3, Y Phase.	18-Mar-2020	09:00	18-Mar-2020	18:00	ICT Bank- I & ICT Bank- II will remain available in the network	
126	RQ15189	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	FOR 1st Quarter maintenance. For normalisation of Sapre ICT & take R ph ICT - 2 in circuit with ICT Bank -2	17-Mar-2020	09:00	17-Mar-2020	18:00	ICT Bank- I & ICT Bank- III will remain available in the network	
127	RQ14721	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (APL) CKT-2	APL	D	Annual Maintenance Work	28-Mar-2020	09:00	28-Mar-2020	17:00		
128	RQ14720	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (APL) CKT-1	APL	D	Annual Maintenance Work	27-Mar-2020	09:00	27-Mar-2020	17:00		
129	RQ15076	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Jumper tightening, Tree cutting and general maintenance	28-Mar-2020	09:00	28-Mar-2020	17:00		
130	RQ15074	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Jumper tightening, Tree cutting and general maintenance	23-Mar-2020	08:00	23-Mar-2020	18:00		
131	RQ15073	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper tightening, Tree cutting and general maintenance	21-Mar-2020	08:00	21-Mar-2020	18:00		
132	RQ15077	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Jumper tightening, Tree cutting and general maintenance	20-Mar-2020	10:00	20-Mar-2020	16:00		
133	RQ15075	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Jumper tightening, Tree cutting and general maintenance	18-Mar-2020	08:00	18-Mar-2020	18:00		
134	RQ15119	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Nut bolt tightening and General Maintenance	17-Mar-2020	10:00	17-Mar-2020	17:00		
135	RQ15117	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting and general maintenance	16-Mar-2020	08:00	16-Mar-2020	18:00		
136	RQ15084	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting and general maintenance	16-Mar-2020	08:00	16-Mar-2020	18:00		
137	RQ15101	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting and general maintenance	16-Mar-2020	08:00	16-Mar-2020	18:00		
138	RQ15114	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	14-Mar-2020	08:00	14-Mar-2020	18:00		
139	RQ15116	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting and general maintenance	13-Mar-2020	08:00	13-Mar-2020	18:00		
140	RQ15083	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	13-Mar-2020	08:00	13-Mar-2020	18:00		
141	RQ15100	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	13-Mar-2020	08:00	13-Mar-2020	18:00		
142	RQ15082	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightening, tree cutting and general maintenance	12-Mar-2020	08:00	12-Mar-2020	18:00		

143	RQ15099	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightening, tree cutting and general maintenance	12-Mar-2020	08:00	12-Mar-2020	18:00		
144	RQ15091	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	11-Mar-2020	08:00	11-Mar-2020	18:00		
145	RQ15095	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	11-Mar-2020	08:00	11-Mar-2020	18:00		
146	RQ15108	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	11-Mar-2020	08:00	11-Mar-2020	18:00		
147	RQ15112	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	11-Mar-2020	08:00	11-Mar-2020	18:00		
148	RQ15115	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting and general maintenance	09-Mar-2020	08:00	09-Mar-2020	18:00		
149	RQ15113	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- MUKTSAR(PS) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	07-Mar-2020	09:00	07-Mar-2020	17:00		
150	RQ15081	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	06-Mar-2020	08:00	06-Mar-2020	18:00		
151	RQ15088	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	06-Mar-2020	08:00	06-Mar-2020	18:00		
152	RQ15098	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	06-Mar-2020	08:00	06-Mar-2020	18:00		
153	RQ15105	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	06-Mar-2020	08:00	06-Mar-2020	18:00		
154	RQ15118	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Nut bolt tightening and General Maintenance	05-Mar-2020	10:00	05-Mar-2020	17:00		
155	RQ15066	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Line side isolator maintenance work	05-Mar-2020	09:00	05-Mar-2020	14:00		
156	RQ15086	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	04-Mar-2020	08:00	05-Mar-2020	18:00		
157	RQ15094	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting and general maintenance	04-Mar-2020	08:00	04-Mar-2020	18:00		
158	RQ15103	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	04-Mar-2020	08:00	05-Mar-2020	18:00		
159	RQ15111	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting and general maintenance	04-Mar-2020	08:00	04-Mar-2020	18:00		
160	RQ15092	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting and general maintenance	03-Mar-2020	08:00	03-Mar-2020	18:00		
161	RQ15109	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting and general maintenance	03-Mar-2020	08:00	03-Mar-2020	18:00		
162	RQ15085	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	02-Mar-2020	08:00	03-Mar-2020	18:00		
163	RQ15087	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- MUKTSAR(PS) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	02-Mar-2020	08:00	02-Mar-2020	18:00		
164	RQ15093	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	02-Mar-2020	08:00	02-Mar-2020	18:00		

165	RQ15102	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	02-Mar-2020	08:00	03-Mar-2020	18:00		
166	RQ15104	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	02-Mar-2020	08:00	02-Mar-2020	18:00		
167	RQ15110	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	02-Mar-2020	08:00	02-Mar-2020	18:00		
168	RQ14809	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For general maintenance and nut bolts tightening of CTs and isolators	27-Mar-2020	09:30	27-Mar-2020	16:30		
169	RQ14812	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For general maintenance and nut bolts tightening of CTs and isolators	13-Mar-2020	09:30	13-Mar-2020	16:30		
170	RQ14811	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For general maintenance and nut bolts tightening of CTs and isolators	11-Mar-2020	09:30	11-Mar-2020	16:30		
171	RQ14810	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For general maintenance and nut bolts tightening of CTs and isolators	06-Mar-2020	09:30	06-Mar-2020	16:30		
172	RQ14806	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For gen mtc and nut bolts tightening of isolators and CTs	04-Mar-2020	09:30	04-Mar-2020	16:30		
173	RQ14805	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For gen mtc and nut bolts tightening of isolators and CTs	02-Mar-2020	09:30	02-Mar-2020	16:30		
174	RQ14955	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWERGRID	D	AMP & Rectification of defects i.e Loose Grading Ring fixing works, spacer fixing and tightening works etc.	27-Mar-2020	09:00	28-Mar-2020	18:00		
175	RQ14873	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	For AMP Works.	27-Mar-2020	09:00	27-Mar-2020	18:00		
176	RQ14845	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	SD for testing of main-2 relay after replacement.	26-Mar-2020	15:00	26-Mar-2020	17:00		
177	RQ14871	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	For AMP Works.	26-Mar-2020	09:00	26-Mar-2020	18:00		
178	RQ15433	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	D	Stringing Work of Jawahar TPS to Firozabad 400 D/C Quad Line between Loc. No. 40-41. line skectch enclosed	26-Mar-2020	08:00	27-Mar-2020	18:00		
179	RQ15434	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	D	Stringing Work of Jawahar TPS to Firozabad 400 D/C Quad Line between Loc. No. 40-41. line skectch enclosed	26-Mar-2020	08:00	27-Mar-2020	18:00		
180	RQ14998	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	Line maintenance work.	26-Mar-2020	08:00	26-Mar-2020	18:00		
181	RQ15271	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	26-Mar-2020	08:00	26-Mar-2020	15:00		
182	RQ14954	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWERGRID	D	AMP & Rectification of defects i.e Loose Grading Ring fixing works, spacer fixing and tightening works etc.	25-Mar-2020	09:00	26-Mar-2020	18:00		
183	RQ14872	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	For AMP Works.	25-Mar-2020	09:00	25-Mar-2020	18:00		
184	RQ14844	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	Online replacement of Main-2 relay.	24-Mar-2020	10:00	25-Mar-2020	18:00		

185	RQ14899	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	Installation of Wave trap in R phase at kankroli Sub Station.	24-Mar-2020	08:00	24-Mar-2020	18:00		
186	RQ15264	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance Work	24-Mar-2020	08:00	24-Mar-2020	15:00		
187	RQ15432	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	Replacement of damaged polymer insulator string at loc 190	23-Mar-2020	08:00	23-Mar-2020	18:00		
188	RQ14900	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Connection of Droppers with liine side conductor of isolator No.408-89A After replacement of isolator under ADD CAP at Bassi	19-Mar-2020	13:00	19-Mar-2020	17:00		
189	RQ14953	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)- BAWANA(DV) (PG) CKT-1	POWERGRID	D	For AMP Works.	19-Mar-2020	09:00	19-Mar-2020	18:00		
190	RQ15266	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	D	Maintenance work of bay equipments	19-Mar-2020	09:00	19-Mar-2020	18:00		
191	RQ14972	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)- WAGOORA(PG) (PG) CKT-2	POWERGRID	D	For AMP Works.	19-Mar-2020	09:00	19-Mar-2020	17:30		
192	RQ14713	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT- 2	POWERGRID	D	Testing of relay panel,Tightening of complete bay and other maintenance work	18-Mar-2020	09:00	18-Mar-2020	18:00		
193	RQ14950	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)- DEEPALPUR(JHKT) (PG) CKT-1	POWERGRID	D	For AMP Works.	18-Mar-2020	09:00	18-Mar-2020	18:00		
194	RQ15265	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	Maintenance work of bay equipments	18-Mar-2020	09:00	18-Mar-2020	18:00		
195	RQ14635	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	POWERGRID	C	For LILO at BHEP stage-II and also for dismantling of existing PLCC panels and erection, testing and commissioning of new PLCC panels at kishenpur and Wanpoh grids	18-Mar-2020	09:00	23-Mar-2020	18:00		For LILO at BHEP stage-II and also for dismantling of existing PLCC panels and erection, testing and commissioning of new PLCC panels at kishenpur and Wanpoh grids
196	RQ14971	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)- WAGOORA(PG) (PG) CKT-1	POWERGRID	D	For AMP Works.	18-Mar-2020	09:00	18-Mar-2020	17:30		
197	RQ14976	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT- 1	POWERGRID	D	Fixation of Twisted tower side fitting (Yoke plate) at location no 69	17-Mar-2020	10:00	17-Mar-2020	17:00		Non-Auto reclose of 400KV Kishenpur-Sambact-II required during the work
198	RQ14712	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT- 1	POWERGRID	D	Testing of relay panel,Tightening of complete bay and other maintenance work	17-Mar-2020	09:00	17-Mar-2020	18:00		
199	RQ14949	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)- BAWANA(DV) (PG) CKT-1	POWERGRID	D	For AMP Works.	17-Mar-2020	09:00	17-Mar-2020	18:00		
200	RQ14730	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)- LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	For line diversion work on account of construction of Outer Ring Road by NHAI in Lucknow	16-Mar-2020	10:00	26-Mar-2020	17:00		
201	RQ14657	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	SD taken by ntpc for carrying out PM and bird nest removal at Singrauli ntpc.	16-Mar-2020	08:00	19-Mar-2020	18:00		for SWYD SAS Integration

202	RQ14822	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	C	For rectification of D/C tower no 181 which got bent during heavy snowfall. Conductors need to be brought down and tower has to re-erected after dismantling.	15-Mar-2020	09:00	05-Apr-2020	18:00	
203	RQ14823	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	C	For rectification of D/C tower no 181 which got bent during heavy snowfall. Conductors need to be brought down and tower has to re-erected after dismantling.	15-Mar-2020	09:00	05-Apr-2020	18:00	
204	RQ14892	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Dis-connection of Droppers with liine side conductor of isolator No.408-89A before replacement of isolator under ADD CAP at Bassi	13-Mar-2020	09:00	13-Mar-2020	13:00	
205	RQ14677	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWERGRID	C	for modification of wave trap arrangement	13-Mar-2020	08:00	14-Mar-2020	18:00	
206	RQ14951	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)- BAWANA(DV) (PG) CKT-1	POWERGRID	D	Non - auto Mode of both circuits will be required for fixing of Polycarbonate Bird Guards.	10-Mar-2020	09:00	16-Mar-2020	18:00	Non shutdown activity
207	RQ14952	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)- BAWANA(DV) (PG) CKT-1	POWERGRID	D	Non - auto Mode will be required for fixing of Polycarbonate Bird Guards.	10-Mar-2020	09:00	16-Mar-2020	18:00	Non shutdown activity
208	RQ14995	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2	POWERGRID	D	For AMP works.	09-Mar-2020	09:00	09-Mar-2020	17:30	Non-A/R on 400 KV Nalagarh- Patiala Ckt.-I & 400 KV Patiala - Patran Ckt.-II is required during SD period.
209	RQ14658	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- ALLAHABAD(PG) (PG) CKT-2	POWERGRID	C	SD taken by ntpc for carrying out PM and bird nest removal at Singrauli ntpc.	09-Mar-2020	08:00	12-Mar-2020	18:00	for SWYD SAS Integration
210	RQ14994	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	POWERGRID	D	For AMP works.	08-Mar-2020	09:00	08-Mar-2020	17:30	Non-A/R on 400 KV Nalagarh- Patiala Ckt.-II & 400 KV Patiala - Patran Ckt.-I is required during SD period.
211	RQ14759	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWERGRID	D	Line shutdown required to charge the Line Reactor at Moga SS	07-Mar-2020	17:30	07-Mar-2020	17:45	
212	RQ14895	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	POWERGRID	D	Connection of Droppers with both side conductor of Isolator No.408-89B After replacement of isolator under ADD CAP at Bassi	07-Mar-2020	13:00	07-Mar-2020	17:00	
213	RQ14758	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWERGRID	D	Line shutdown required to isolate the Line Reactor at Moga SS for AMP of Line reactor.	07-Mar-2020	09:00	07-Mar-2020	09:15	
214	RQ14739	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT- 2	POWERGRID	C	For routine testing and maintenance	06-Mar-2020	09:30	06-Mar-2020	18:30	

215	RQ14991	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2	POWERGRID	D	For AMP and hardware fitting replacement works.	06-Mar-2020	09:00	07-Mar-2020	17:30	Non-A/R of 400 KV Patiala - Panchkula Ckt.-I and 400 KV Dehar - Panchkula is also required during SD as work involved on Multi ckt. Towers.
216	RQ14893	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWERGRID	D	RTV Coaing on 03 Nos. of BPIs at Bassi	06-Mar-2020	09:00	06-Mar-2020	17:00	
217	RQ14894	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-2	POWERGRID	D	RTV Coaing on 03 Nos. of BPIs at Bassi	05-Mar-2020	13:00	05-Mar-2020	17:00	
218	RQ14738	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT- 1	POWERGRID	C	For routine testing and maintenance	05-Mar-2020	09:30	05-Mar-2020	18:30	
219	RQ14889	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	RTV Coaing on 03 Nos. of BPIs at Bassi	05-Mar-2020	09:00	05-Mar-2020	13:00	
220	RQ14870	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWERGRID	D	For AMP Works.	05-Mar-2020	09:00	05-Mar-2020	18:00	
221	RQ15275	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	For testing of 400 KV side bay Equipments	05-Mar-2020	08:00	05-Mar-2020	18:00	
222	RQ15331	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	C	To complete de-stringing and stringing of lines as well as dismantling of towers against diversion work of various 400 KV lines due to infringement with upcoming Delhi –Ghaziabad-Meerut RRTS corridor of NCRTC under Dadri Group	05-Mar-2020	08:00	19-Mar-2020	18:00	
223	RQ14990	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1	POWERGRID	D	For AMP and hardware fitting replacement works.	04-Mar-2020	09:00	05-Mar-2020	17:30	Non-A/R of 400 KV Patiala - Panchkula Ckt.-II and 400 KV Panchkula - Panipat is also required during SD as work involved on Multi ckt. Towers.
224	RQ14888	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	POWERGRID	D	RTV Coaing on 03 Nos. of BPIs at Bassi	04-Mar-2020	09:00	04-Mar-2020	15:00	
225	RQ15488	rampur_ sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)- NALLAGARH(PG) (PG) CKT-1	POWERGRID	D	To conduct DCRM on Circuit Breaker	04-Mar-2020	08:00	04-Mar-2020	17:00	
226	RQ15489	rampur_ sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)- NALLAGARH(PG) (PG) CKT-2	POWERGRID	D	To conduct DCRM on Circuit Breaker	04-Mar-2020	08:00	04-Mar-2020	17:00	
227	RQ15276	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	For testing of 400 KV side bay Equipments	04-Mar-2020	08:00	04-Mar-2020	18:00	
228	RQ15484	rampur_ sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWERGRID	D	To conduct DCRM on Circuit Breaker	04-Mar-2020	08:00	04-Mar-2020	17:00	
229	RQ15485	rampur_ sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWERGRID	D	To conduct DCRM on Circuit Breaker	04-Mar-2020	08:00	04-Mar-2020	17:00	

230	RQ15424	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	AMP of line reactor and changing of diaphragm in reactor conservator at Agra	04-Mar-2020	08:00	04-Mar-2020	18:00		
231	RQ14883	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	RTV Coaing on 03 Nos. of BPIs at Bassi	03-Mar-2020	13:00	03-Mar-2020	17:00		
232	RQ15269	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	1st Quarterly maintenance work	03-Mar-2020	09:30	03-Mar-2020	18:00		
233	RQ14887	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWERGRID	D	RTV Coaing on 03 Nos. of BPIs at Bassi	03-Mar-2020	09:00	03-Mar-2020	13:00		
234	RQ14880	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWERGRID	C	Extension of 400kV GIS is going on at Maharanibagh Sub-station. Under this package, By-pass isolator arrangement b/w dadri- Ballabgarh line at Maharanibagh end shall be incorporated. For erection of bushing on bypass isolator, complete Shut-down of Maharanibagh-Ballabgarh line is needed due to clearance problem.	03-Mar-2020	09:00	03-Mar-2020	16:00		
235	RQ15486	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWERGRID	D	To conduct DCRM on Circuit Breaker	03-Mar-2020	08:00	03-Mar-2020	17:00		
236	RQ15487	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWERGRID	D	To conduct DCRM on Circuit Breaker	03-Mar-2020	08:00	03-Mar-2020	17:00		
237	RQ15482	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWERGRID	D	To conduct DCRM on Circuit Breaker	03-Mar-2020	08:00	03-Mar-2020	17:00		
238	RQ15483	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWERGRID	D	To conduct DCRM on Circuit Breaker	03-Mar-2020	08:00	03-Mar-2020	17:00		
239	RQ14659	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	SD taken by ntpc for carrying out PM and bird nest removal at Singrauli ntpc.	03-Mar-2020	08:00	06-Mar-2020	18:00		for SWYD SAS Integration
240	RQ14975	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	POWERGRID	D	Fixation of Conductor Side Nut bolts.	03-Mar-2020	08:00	03-Mar-2020	17:00		Non-Auto reclose of 400KV Kishenpur-Wanpoh ckt-I required during the work
241	RQ14884	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	POWERGRID	D	Dis-connection of Droppers with both side conductor of isolator No.408-89B before replacement of isolator under ADD CAP at Bassi	02-Mar-2020	09:00	02-Mar-2020	13:00		
242	RQ14881	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWERGRID	C	Extension of 400kV GIS is going on at Maharanibagh Sub-station. Under this package, By-pass isolator arrangement b/w dadri- Ballabgarh line at Maharanibagh end shall be incorporated. For erection of bushing on bypass isolator, complete Shut-down of Maharanibagh-Dadri line is needed due to clearance problem.	02-Mar-2020	09:00	02-Mar-2020	16:00		

243	RQ14947	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)- BAWANA(DV) (PG) CKT-1	POWERGRID	D	Non - auto Mode of both circuits will be required for fixing of Polycarbonate Bird Guards.	02-Mar-2020	09:00	09-Mar-2020	18:00	Non shutdown activity
244	RQ14948	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)- DEEPALPUR(JHKT) (PG) CKT-1	POWERGRID	D	Non - auto Mode of both circuits will be required for fixing of Polycarbonate Bird Guards.	02-Mar-2020	09:00	09-Mar-2020	18:00	Non shutdown activity
245	RQ15421	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	MAIN-1 PROTECTION RELAY RETROFITMENT at Mainpuri S/S.Relay needs to be replaced as it is not functioning properly and gets maloperated at times.	02-Mar-2020	08:00	02-Mar-2020	18:00	
246	RQ15039	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-2	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00	
247	RQ15041	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (PG) CKT-1	POWERGRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (158 Kms out of 178 kms OPGW laying Completed-work very slow /some times stopped due to severe ROW/Rain issues)"	01-Mar-2020	08:00	31-Mar-2020	18:00	
248	RQ15042	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (195 Kms out of 212 Kms completed)- work very slow /some times stopped due to severe ROW/Rain issues)"	01-Mar-2020	08:00	31-Mar-2020	18:00	
249	RQ15037	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)- NAWADA(HV) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Communication scheme	01-Mar-2020	08:00	31-Mar-2020	18:00	
250	RQ15034	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)- MURADNAGAR_1(UP) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00	
251	RQ15035	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)- MORADABAD(UP) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00	
252	RQ15036	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- MAHARANIBAGH(PG) (PG) CKT-1	POWERGRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (OPGW works completed, minor rectification, if required)"	01-Mar-2020	08:00	31-Mar-2020	18:00	
253	RQ15045	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00	



254	RQ15046	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00		
255	RQ15052	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01-Mar-2020	08:00	31-Mar-2020	18:00		
256	RQ15056	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00		
257	RQ15057	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00		
258	RQ15058	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00		
259	RQ15059	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00		
260	RQ14882	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERGRID	C	Erection of 765 kV line terminal equipments and SF6 to Air Bushings. HV and Impulse Test of GIS Equipments of 765 kV Meerut-2 Line, ICT-1 & BUS REACTOR and final testing and commissioning.	01-Mar-2020	08:00	25-Mar-2020	18:00		
261	RQ15198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Mar-2020	08:00	31-Mar-2020	18:00		
262	RQ15232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Mar-2020	08:00	31-Mar-2020	18:00		
263	RQ15413	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR-LUCKNOW_1 (PG) CKT-4	POWERGRID	D	FOR INSTALLATION OF PILOT FITTING INSULATOR IN JUMPER AT TOWER LOCATION NO-08	26-Feb-2020	11:00	26-Feb-2020	16:00		
264	RQ15414	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWERGRID	D	Insulator cleaning & other defect rectification works	26-Feb-2020	08:00	26-Feb-2020	18:00		
265	RQ15001	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWERGRID	C	To complete de-stringing and stringing of lines as well as dismantling of towers against diversion work of various 400 KV lines due to infringement with upcoming Delhi –Ghaziabad-Meerut RRTS corridor of NCRTC under Dadri Group.	26-Feb-2020	08:00	15-Mar-2020	18:00		

266	RQ15002	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWERGRID	C	To complete de-stringing and stringing of lines as well as dismantling of towers against diversion work of various 400 KV lines due to infringement with upcoming Delhi –Ghaziabad-Meerut RRTS corridor of NCRTC under Dadri Group.	26-Feb-2020	08:00	15-Mar-2020	18:00		
267	RQ15040	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWERGRID	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	26-Feb-2020	08:00	06-Apr-2020	18:00		
268	RQ15038	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)- NAWADA(HV) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme	26-Feb-2020	08:00	06-Apr-2020	18:00		
269	RQ14733	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)- LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	C	Routine bay maintenance & isolator replacement works	26-Mar-2020	10:00	29-Mar-2020	18:00		
270	RQ14687	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	C	Height Raising work of 400KV S/C Manth (Mathura)-Muradnagar Line at Location no.496-498 for Construction of RRTS project of NCRTC	26-Mar-2020	08:00	04-Apr-2020	19:00		
271	RQ14745	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)- GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	C	For general maintenance and testing work. There will be no any supply interruption due to this shut-down. Load of sub-station will be fed through 400kv Gr.Noida to Dadari line ,400kv Gr.Noida to Nawada line and 400kv Gr.Noida(400KV S/S) to 400kv Gr.Noida(765KV S/S) ckt-1 .	24-Mar-2020	10:00	24-Mar-2020	18:00		
272	RQ14704	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	For Replacement of main bay 03Nos. CTs	23-Mar-2020	09:00	25-Mar-2020	18:00		
273	RQ14709	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT- 1	UPPTCL	C	"Diversion of 400 KV Anpara-Sarnath L-3 Line for proposed DFCC "	21-Mar-2020	08:00	31-Mar-2020	18:00		
274	RQ14727	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-2	UPPTCL	C	For Annual Maintenance ( Jumper Tightness & Hardware fittings )	21-Mar-2020	08:00	21-Mar-2020	18:00		
275	RQ14726	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-1	UPPTCL	C	For Annual Maintenance ( Jumper Tightness & Hardware fittings )	20-Mar-2020	08:00	20-Mar-2020	18:00		
276	RQ14674	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	Replacement of 400 KV line Isolator.	20-Mar-2020	08:00	24-Mar-2020	17:00		
277	RQ14703	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	D	For Testing and connection of 400KV Tanda-Gorakhpur Interconnection Bay CT which will be Replaced During S/D of 400KV Azamgarh-Gorakhpur Line Between 16.03.2020 to 18.03.2020	19-Mar-2020	10:00	19-Mar-2020	18:00		
278	RQ14634	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	Preventive Maintenance of bay at 400 KV Sub-Station Unnao	19-Mar-2020	09:00	19-Mar-2020	17:00		

279	RQ14969	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	Power Line Crossing, of under construction 765 kV S/C Ghatampur - Agra (Fatehabad) Line	17-Mar-2020	08:00	22-Mar-2020	18:00	Construction	
280	RQ14970	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	Power Line Crossing, of under construction 765 kV S/C Ghatampur - Agra (Fatehabad) Line	17-Mar-2020	08:00	22-Mar-2020	18:00	Construction	
281	RQ14680	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	C	centrifusing of oil and cleaning od sludge from inside of reactor tank	16-Mar-2020	10:00	22-Mar-2020	17:00		
282	RQ14705	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	For Replacement of 03Nos. CTs of 400KV Tanda- Gorakhpur Interconnection Bay CT and replacement of 03 Nos. of Gorakhpur Bay CVT	16-Mar-2020	09:00	18-Mar-2020	18:00		
283	RQ14702	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	For erection of tower & stringing work due to height raising of line between	13-Mar-2020	09:00	22-Mar-2020	17:00	UPIEDA height raising works	
284	RQ14649	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	Lopping Chopping of corridor clearance	11-Mar-2020	08:00	12-Mar-2020	18:00		
285	RQ14710	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	For Replacemet of Disc insulator by polymer insulator	11-Mar-2020	08:00	20-Mar-2020	18:00		
286	RQ14734	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	C	For height raising work of NHAI	05-Mar-2020	10:00	25-Mar-2020	18:00		
287	RQ14725	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	C	For Annual Maintenance Work ( Tightness of Jumper and Hardware fitting )	05-Mar-2020	09:00	05-Mar-2020	18:00		
288	RQ14711	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)- SARNATH(UP) (UP) CKT-2	UPPTCL	D	For Replacemet of Disc insulator by polymer insulator	05-Mar-2020	08:00	10-Mar-2020	18:00		
289	RQ14678	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-2	UPPTCL	D	Charging of 400 KV Aligarh-Sikandrabad-II Line LILO at HTPS and its jumpering work from location no. 1 to LILO Point.	05-Mar-2020	08:00	06-Mar-2020	18:00		
290	RQ14650	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Routine bay maintenance & isolator replacement works	02-Mar-2020	10:00	07-Mar-2020	18:00		
291	RQ14675	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	Centrifuging of oil of 50 MVAR Line Reactor	02-Mar-2020	08:00	06-Mar-2020	17:00		
292	RQ14729	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)- SARNATH(UP) (UP) CKT-2	UPPTCL	C	For replacement of 26 years old 0.5 class accuracy 400KV HITACHI make CTs and CVTs to new 400KV, 0.2 class accuracy BHEL make CTs and CVTs.	02-Mar-2020	08:00	19-Mar-2020	16:00	03days are required for replacement of CTs and CVTs and 15 days are required for electrical safety clearance.	
293	RQ14701	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	UPPTCL	D	SHIFTING OF 400 SC OBRA REWA ROAD LINE DUE TO CONSTRUCTION OF 4 LANE NH- 7 VARANASI HANUMNA DIVISION BETWEEN LOCATION NO 258 & 259	01-Mar-2020	09:00	20-Mar-2020	17:00		
294	RQ14693	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	For work of replacement of old SCT make 400 KV CTs by new GE make 400 KV Polymer CTs in 400 KV banda-Orai 1 Tie bay at 400 KV S/S Banda	01-Mar-2020	09:00	03-Mar-2020	17:00	CTs are being replaced due to bad performance of SCT make 400 KV CTs at 400 KV S/S Banda.	

295	RQ14651	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	Diversion/Re-routing of line for Purwanchal Express way work	01-Mar-2020	08:00	08-Mar-2020	18:00		
296	RQ15199	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works	01-Mar-2020	08:00	31-Mar-2020	18:00		
297	RQ14655	karcham _sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Annual maintenance	26-Mar-2020	09:00	31-Mar-2020	17:00	Daily basis and Sunday exclude	
298	RQ14652	karcham _sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Annual maintenance	23-Mar-2020	09:00	24-Mar-2020	17:00	daily basic	
299	RQ14997	sldcuk_s d	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	C	shifting/diverion of 400 kV rishikesh - nehtaur line for broadening of haridwar- nagina section in NH-74 at chidiyapur range(1 no tower dismantle & 2 no tower erection) and stringing of OPGW wire between tower no.419 to 422.	25-Mar-2020	08:00	03-Apr-2020	17:00		
300	RQ15163	sldcdv_s d	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2	NTPC	D	TAN Delta testing of CVT & General Maintenance	22-Mar-2020	09:30	22-Mar-2020	17:30	Load can be meet by 400kV Dadri Line-1	
301	RQ15162	sldcdv_s d	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1	NTPC	D	TAN Delta testing of CVT & General Maintenance	21-Mar-2020	09:30	21-Mar-2020	17:30	Load can be meet by 400kV Dadri Line-2	
302	RQ14672	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)- MUZAFFARNAGAR(UP) (PG) CKT-1	POWERGRID, UPPTCL,PTCU L	D	For routine testing of protection and other maintenance work.	20-Mar-2020	11:00	20-Mar-2020	14:00		
303	RQ15471	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Annual Maintenance	20-Mar-2020	08:00	21-Mar-2020	18:00		
304	RQ15255	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	19-Mar-2020	10:00	19-Mar-2020	18:00		
305	RQ15254	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	18-Mar-2020	10:00	18-Mar-2020	18:00		
306	RQ15253	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)- DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance	17-Mar-2020	10:00	17-Mar-2020	13:00		
307	RQ15257	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT- 2	RRVPNL	D	Quarterly Maintenance	17-Mar-2020	10:00	17-Mar-2020	18:00		
308	RQ15277	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance	16-Mar-2020	15:00	16-Mar-2020	18:00		
309	RQ15256	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT- 1	RRVPNL	D	Quarterly Maintenance	16-Mar-2020	10:00	16-Mar-2020	18:00		
310	RQ15262	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT- 2	RRVPNL	D	For testing of 400 KV side bay Equipments	16-Mar-2020	10:00	16-Mar-2020	17:00		
311	RQ15261	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT- 1	RRVPNL	D	For testing of 400 KV side bay Equipments	13-Mar-2020	10:00	13-Mar-2020	17:00		
312	RQ15270	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT- 1	RRVPNL	D	For testing of 400 KV side bay Equipments at Heerapura and for shutdown of Main Bus -B at 400kV GSS Merta	12-Mar-2020	08:00	12-Mar-2020	18:00		

313	RQ15268	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	For testing of 400 KV side bay Equipments	06-Mar-2020	08:00	06-Mar-2020	18:00		
314	RQ15279	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT- 2	RRVPNL	D	1st Quarterly maintenance work	05-Mar-2020	09:30	05-Mar-2020	18:00		
315	RQ15281	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance Work	05-Mar-2020	08:00	05-Mar-2020	18:00		
316	RQ15263	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR(RS) (RS) CKT-2	RRVPNL	D	1st Quarterly maintenance work	04-Mar-2020	09:30	04-Mar-2020	18:00		
317	RQ15242	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1	BBMB	D	end to end testing of distance protection scheme by CPRI	19-Mar-2020	08:00	19-Mar-2020	18:00	end to end testing of distance protection scheme by CPRI	
318	RQ15234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)- PANIPAT(BB) (BB) CKT-1	BBMB	D	end to end testing of distance protection scheme by CPRI	17-Mar-2020	08:00	17-Mar-2020	18:00		
319	RQ14992	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)- PANIPAT(BB) (BB) CKT-1	BBMB	D	For AMP and hardware fitting replacement works.	06-Mar-2020	09:00	07-Mar-2020	17:30	Non-A/R of 400 KV Patiala - Panchkula Ckt.-I and 400 KV Dehar - Panchkula is also required during SD as work involved on Multi ckt. Towers.	
320	RQ14993	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (BB) CKT-1	BBMB	D	For AMP and hardware fitting replacement works.	04-Mar-2020	09:00	05-Mar-2020	17:30	Non-A/R of 400 KV Patiala - Panchkula Ckt.-II and 400 KV Panchkula - Panipat is also required during SD as work involved on Multi ckt. Towers.	
321	RQ15165	sldcdv_s d	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)- TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID, DTL	C	For General Maintenance of Line as per PMS Schedule.	18-Mar-2020	11:00	19-Mar-2020	17:30	Load will be shared through Jhatikra Ckt-1 & Ckt-2 and Tughlakabad Ckt-1	
322	RQ15164	sldcdv_s d	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)- TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID, DTL	C	For General Maintenance of Line as per PMS Schedule.	16-Mar-2020	11:00	17-Mar-2020	17:30	Load will be shared through Jhatikra Ckt-1 & Ckt-2 and Tughlakabad Ckt-2	
323	RQ15145	sldcdv_s d	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT- 2	DTL	D	Tan Delta Testing of CB & CVT as per OS Manual and Tightening of Line Isolators Clamps	17-Mar-2020	08:00	17-Mar-2020	13:00	Load shall be managed by 400kV Bawana-Mundka ckt-1.	
324	RQ15144	sldcdv_s d	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT- 1	DTL	D	Tan Delta Testing of CB & CVT as per OS Manual and Tightening of Line Isolators Clamps	16-Mar-2020	08:00	16-Mar-2020	13:00	Load shall be managed by 400kV Bawana-Mundka ckt-2.	
325	RQ15395	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)- WANGTO_GIS(HP) (HPPTCL) CKT-2	PKATL,HPPTC L,JPL	D	Shutdown required to remove aviation globule during OPGW installation work under ULDC Scheme	12-Mar-2020	08:00	18-Mar-2020	18:00		
326	RQ15394	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)- WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,HPPTC L,JPL	D	Shutdown required to remove aviation globule during OPGW installation work under ULDC Scheme	05-Mar-2020	08:00	11-Mar-2020	18:00		
327	RQ14679	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	for jumpering of extension of transfer bus and routine maintenance of bay	07-Mar-2020	10:00	07-Mar-2020	17:00		

328	RQ14740	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	For R-PH CVT Replacement at 765kV Substation Fatehabad, Agra	02-Mar-2020	10:00	02-Mar-2020	14:00		
329	RQ14874	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto reclose required during installation work of OPGW on 400 kV Banala – Parbati III HEP TL.	05-Mar-2020	09:00	31-Mar-2020	17:00	Non shutdown activity	
330	RQ14875	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-2	PKTCL,PSTCL	D	SD is required for installation of OPGW under ULDC Scheme due to steep slopes and working difficulty.	05-Mar-2020	09:00	29-Mar-2020	17:00		
331	RQ15426	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)- UNCHAHAHAR(NTB) (PUTL) CKT-2	PUTL	D	For AMP and Tightning work of Line Side Equipments at Fatehpur S/S	05-Mar-2020	08:00	05-Mar-2020	18:00		
332	RQ15425	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)- UNCHAHAHAR(NTB) (PUTL) CKT-1	PUTL	D	For AMP and Tightning work of Line Side Equipments at Fatehpur S/S	04-Mar-2020	08:00	04-Mar-2020	18:00		
333	RQ15280	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWERGRID, RRVPLN	D	Quarterly Maintenance Work	03-Mar-2020	10:00	03-Mar-2020	18:00		
334	RQ14816	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2	JPVL,PKATL, JPL	D	Shutdown required for CB Timing and DCRM of GIS Circuit Breaker at Kala Amb S/s	03-Mar-2020	09:00	03-Mar-2020	17:00		
335	RQ14842	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2	JPVL,PKATL, JPL	D	Non auto of auto reclosure for OPGW works.	01-Mar-2020	08:00	31-Mar-2020	18:00	Non shutdown activity	
336	RQ15393	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)- WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JPL	D	Shutdown required to remove aviation globule during OPGW installation work under ULDC Scheme	01-Mar-2020	08:00	04-Mar-2020	18:00		
337	RQ15392	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)- WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL,JPL	D	Shutdown required to remove aviation globule during OPGW installation work under ULDC Scheme	26-Feb-2020	08:00	29-Feb-2020	18:00		
338	RQ14843	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPVL) CKT-1	JPVL,PKATL	D	Non auto of auto reclosure for OPGW works.	01-Mar-2020	08:00	31-Mar-2020	18:00	Non shutdown activity	
339	RQ14749	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)- SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	C	A/R in non Auto mode, for the installation of OPGW work/ Line shall be charged.	01-Mar-2020	08:00	31-Mar-2020	19:00		
340	RQ14750	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)- SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	C	A/R in non Auto mode, for the installation of OPGW work/ Line shall be charged.	01-Mar-2020	08:00	31-Mar-2020	19:00		
341	RQ14999	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3	POWERLINK	D	Stringing of 765KV Koteshwar-Meerut-II line between span -1B-2B. daimond crossing of earthwire between Meerut - Moga TL & Meerut-Mandola-III & IV to be carried out at same span.	26-Feb-2020	08:00	27-Feb-2020	18:00	SD allow for dt 24.02.20 to 25.02.20	
342	RQ15000	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4	POWERLINK	D	Stringing of 765KV Koteshwar-Meerut-II line between span -1B-2B. daimond crossing of earthwire between Meerut - Moga TL & Meerut-Mandola-III & IV to be carried out at same span.	26-Feb-2020	08:00	27-Feb-2020	18:00	SD allow for dt 24.02.20 to 25.02.20	
343	RQ14814	slchr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	HVPLN	D	For general maintenance and nut bolts tightening of CTs and isolators	31-Mar-2020	09:30	31-Mar-2020	16:30		

344	RQ14813	sldchr_s d	BUS	400KV BUS 1 AT DAULATABAD(HV)	HVPNL	D	For general maintenance and nut bolts tightening of CTs and isolators	25-Mar-2020	09:30	25-Mar-2020	16:30		
345	RQ15017	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)	POWERGRID	D	Connection of Droppers with Bus side conductor of Isolator No.409-89 After replacement of isolator under ADD CAP	30-Mar-2020	08:00	30-Mar-2020	18:00		
346	RQ15438	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	Erection/Alignment/ Testing of 1 set DBR Isolator(20789A)with earth switch(20789AE) along with 02 nos BPI Support insulator. All lines & equipments shall remain charged through 220 kV Main Bus II	27-Mar-2020	08:00	28-Mar-2020	18:00		
347	RQ15439	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	Erection/Alignment/testing of 1 set tandom Isolator(20789B) along with 03 nos BPI Support insulator. All lines & equipments shall remain charged through 220 kV Main Bus I	25-Mar-2020	08:00	26-Mar-2020	18:00		
348	RQ14819	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	POWERGRID	D	For AMP Works.	24-Mar-2020	09:00	24-Mar-2020	18:00		
349	RQ15016	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)	POWERGRID	D	Dis-connection of Droppers with Bus side conductor of isolator No.409-89 before replacement of isolator under ADD CAP	24-Mar-2020	08:00	24-Mar-2020	13:00		
350	RQ15436	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	C	"Erection of Tension/ Suspension insulator strings on 02 No. gantry and laying of jack bus over 220 kV Bus I/ Bus II/ Transfer Bus from one gantry to other For 220 kV Side of 315 MVA ICT 3 under Substation Extn Package SS-XL. Approved by 39 standing committee During this period both Bus shall be out therefore All 220 kV Lines (Including GKP Barhua, GKP Gola 1 & 2 and GKP Bansi) & 220 kV side side of ICT 1 & 2 shall remain out during this period."	23-Mar-2020	08:00	24-Mar-2020	18:00		

351	RQ15437	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	C	"Erection of Tension/ Suspension insulator strings on 02 No. gantry and laying of jack bus over 220 kV Bus I/ Bus II/ Transfer Bus from one gantry to other For 220 kV Side of 315 MVA ICT 3 under Substation Extn Package SS-XL. Approved by 39 standing committee During this period both Bus shall be out therefore All 220 kV Lines (Including GKP Barhua, GKP Gola 1 & 2 and GKP Bansi) & 220 kV side side of ICT 1 & 2 shall remain out during this period."	23-Mar-2020	08:00	24-Mar-2020	18:00		
352	RQ15337	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	for AMP Work	21-Mar-2020	08:00	21-Mar-2020	18:00		
353	RQ15440	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	C	Erection of Tension/ Suspension insulator strings on 02 No. gantry and laying of jack bus over 400 kV Bus II for connection to 41589 T Isolator from one gantry to other For 400 kV Side of 315 MVA ICT 3 under Substation Extn Package SS-XL. Approved by 39 standing committee	21-Mar-2020	08:00	22-Mar-2020	18:00		
354	RQ15009	cpcc1_sd	BUS	400KV BUS 2 AT AJMER(PG)	POWERGRID	D	For Bus Earth switch tightening and checking work	20-Mar-2020	08:00	20-Mar-2020	18:00		
355	RQ15336	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	for AMP Work	20-Mar-2020	08:00	20-Mar-2020	18:00		
356	RQ15324	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_2(PG)	POWERGRID	D	For AMP Work at 765kV lucknow S/S	20-Mar-2020	08:00	21-Mar-2020	18:00		
357	RQ14979	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWERGRID	D	AMP Work	18-Mar-2020	09:00	19-Mar-2020	17:00	Shutdown required for 02 Days on Daily Basis	
358	RQ14960	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)	POWERGRID	D	For AMP Works.	17-Mar-2020	09:30	17-Mar-2020	17:30		
359	RQ15323	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_2(PG)	POWERGRID	D	For AMP Work at 765kV lucknow S/S	17-Mar-2020	08:00	18-Mar-2020	18:00		
360	RQ14959	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)	POWERGRID	D	For AMP Works.	16-Mar-2020	09:30	16-Mar-2020	17:30		
361	RQ14974	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	Complete Bus Bar Relay Retrofitting with numerical relay.	13-Mar-2020	09:00	22-Mar-2020	17:30		
362	RQ14877	cpcc2_sd	BUS	400KV BUS 2 AT LUDHIANA(PG)	POWERGRID	D	For AMP Works.	12-Mar-2020	09:00	12-Mar-2020	18:00		
363	RQ14876	cpcc2_sd	BUS	400KV BUS 1 AT LUDHIANA(PG)	POWERGRID	D	For AMP Works.	10-Mar-2020	09:00	10-Mar-2020	18:00		



364	RQ15339	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	For 03 hrs to reconnect Bus dropper from Bus-1 to 40489 isolator in order to take 405 & 404 bay in service at Agra S/S	09-Mar-2020	09:00	09-Mar-2020	12:00		
365	RQ15435	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	Erection of CTA Type Tower along with beam falling in induction zone of 220 kV Bus I under Substation Extn Package SS-XL. Approved by 39 standing committee	08-Mar-2020	08:00	08-Mar-2020	18:00		
366	RQ15341	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 4	POWERGRID	D	Stablity test between new replaced CT and existing CT for correct summation in Bus Bar Prot at Agra S/S	06-Mar-2020	14:00	06-Mar-2020	18:00		
367	RQ14891	cpcc2_sd	BUS	400KV BUS 2 AT SAMBA(PG)	POWERGRID	D	For AMP	06-Mar-2020	09:00	06-Mar-2020	17:30		
368	RQ15340	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 3	POWERGRID	D	Stablity test between new replaced CT and existing CT for correct summation in Bus Bar Prot at Agra S/S	04-Mar-2020	14:00	04-Mar-2020	18:00		
369	RQ14890	cpcc2_sd	BUS	400KV BUS 1 AT SAMBA(PG)	POWERGRID	D	For AMP	03-Mar-2020	09:00	03-Mar-2020	17:30		
370	RQ14987	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)	POWERGRID	D	For AMP Works.	03-Mar-2020	09:00	03-Mar-2020	17:00		
371	RQ14973	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	Complete Bus Bar Relay Retrofitting with numerical relay.	03-Mar-2020	09:00	12-Mar-2020	17:30		
372	RQ15338	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	For 03 hrs to remove bus dropper from Bus-1 to 40489 isolator in order to retrofit this isolator under Ad Cap. at Agra S/S	02-Mar-2020	09:00	02-Mar-2020	12:00		
373	RQ14986	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)	POWERGRID	D	For AMP Works.	02-Mar-2020	09:00	02-Mar-2020	17:00		
374	RQ15123	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Jumper, spacers and fittings tigtening	26-Mar-2020	10:00	26-Mar-2020	16:00		
375	RQ15065	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA TPS(PSG)	PSPCL	D	Bus Maintenance works during Unit-1 Annual Overhaul	04-Mar-2020	08:00	04-Mar-2020	17:00		
376	RQ15064	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA TPS(PSG)	PSPCL	D	Bus Maintenance works during Unit-1 Annual Overhaul	03-Mar-2020	08:00	03-Mar-2020	17:00		
377	RQ15125	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening and General Maintenance	24-Mar-2020	10:00	24-Mar-2020	17:00		
378	RQ15122	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	Nut bolt tightening and General Maintenance	09-Mar-2020	10:00	09-Mar-2020	18:00		
379	RQ15124	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening and General Maintenance	03-Mar-2020	10:00	03-Mar-2020	17:00		
380	RQ15214	sldcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments & line	24-Mar-2020	09:30	24-Mar-2020	18:00		
381	RQ15213	sldcrs_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments & line	23-Mar-2020	09:30	23-Mar-2020	18:00		

382	RQ15210	sldcrs_sd	BUS	400KV BUS 2 AT BARMER(RS)	RRVPNL	D	Quarterly Maintenance	21-Mar-2020	10:00	21-Mar-2020	17:00		
383	RQ15209	sldcrs_sd	BUS	400KV BUS 1 AT BARMER(RS)	RRVPNL	D	Quarterly Maintenance	20-Mar-2020	10:00	20-Mar-2020	17:00		
384	RQ15212	sldcrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance	19-Mar-2020	10:00	19-Mar-2020	17:00		
385	RQ15211	sldcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance	18-Mar-2020	10:00	18-Mar-2020	17:00		
386	RQ15288	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance Work	17-Mar-2020	09:00	17-Mar-2020	17:00		
387	RQ15208	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance	17-Mar-2020	08:00	17-Mar-2020	14:00		
388	RQ15203	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	13-Mar-2020	10:00	13-Mar-2020	17:00	Supply maintained through 400 KV MAIN BUS-B. Hence No supply disturbance (Except 400 KV , 125MVAR Bus Reactor-I will remain off , which is running through 400KV BUS-A via 652A CB only as 652 T C.B. was burnt on DT-03.01.2020 at 400KV GSS Merta .)	
389	RQ15204	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	12-Mar-2020	10:00	12-Mar-2020	17:00	Supply maintained through 400 KV MAIN BUS-A. Hence No supply disturbance (Except 400 KV Merta-Heerapura Line will remain off , which is running through 400KV BUS-B via 652B CB only as 652 T C.B. was burnt on DT-03.01.2020 at 400KV GSS Merta .)	
390	RQ15287	sldcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance Work	12-Mar-2020	09:00	12-Mar-2020	17:00		
391	RQ15207	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance	12-Mar-2020	08:00	12-Mar-2020	14:00		
392	RQ15206	sldcrs_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPNL	D	HALF YEARLY MAINT. WORK OF 400 KV MAIN BUS BAR-I	06-Mar-2020	09:00	06-Mar-2020	18:00		
393	RQ15205	sldcrs_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPNL	D	HALF YEARLY MAINT. WORK OF 400 KV MAIN BUS BAR-I	05-Mar-2020	09:00	05-Mar-2020	18:00		
394	RQ15202	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	2nd Quarterly maintenance work	02-Mar-2020	09:30	02-Mar-2020	18:00		
395	RQ14686	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	UPPTCL	D	New 400/220 KV, 500 MVA ICT bay Jack Bus Erection and Bus side Isolators Jumpers work	20-Mar-2020	08:00	23-Mar-2020	19:00		

396	RQ14685	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	New 400/220 KV, 500 MVA ICT bay Jack Bus Erection and Bus side Isolators Jumpers work	16-Mar-2020	08:00	19-Mar-2020	19:00		
397	RQ14699	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	For erection of Pantograph Isolator of 125MVAR Bus Reactor Bay	15-Mar-2020	08:00	16-Mar-2020	18:00		
398	RQ14698	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	C	For erection of Pantograph Isolator of 125MVAR Reactor Bay	13-Mar-2020	08:00	14-Mar-2020	18:00		
399	RQ14682	stuup_sd	BUS	400KV BUS 2 AT AGRA(UP)	UPPTCL	D	routine maintenance of main bus	06-Mar-2020	10:00	06-Mar-2020	17:00		
400	RQ14681	stuup_sd	BUS	400KV BUS 1 AT AGRA(UP)	UPPTCL	D	routine maintenance of main bus	05-Mar-2020	10:00	05-Mar-2020	17:00		
401	RQ14935	stuup_sd	BUS	400KV BUS 3 AT SARNATH(UP)	UPPTCL	C	For Erection & Commissioning of new 125 MVAR Bus Reactor Bay	05-Mar-2020	08:00	10-Apr-2020	18:00		
402	RQ14934	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	C	For replacement of Standard Isolator in 80 MVAR Bus Reactor Bay	02-Mar-2020	09:00	07-Mar-2020	17:00		
403	RQ14669	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	C	For strengthening capacity of PG isolator (3150A in place of 2000A) of 400KV transfer bus under 400kv main bus-2. There will be no any supply interruption due to this shut-down.Load of sub-station will be fed through 400kv main bus-1.	17-Mar-2020	10:00	20-Mar-2020	18:00		
404	RQ15480	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJVNL	D	To conduct DCRM on Circuit Breaker	04-Mar-2020	08:00	04-Mar-2020	17:00		
405	RQ15481	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	To conduct DCRM on Circuit Breaker	04-Mar-2020	08:00	04-Mar-2020	17:00		
406	RQ15478	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJVNL	D	To conduct DCRM on Circuit Breaker	03-Mar-2020	08:00	03-Mar-2020	17:00		
407	RQ15479	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	To conduct DCRM on Circuit Breaker	03-Mar-2020	08:00	03-Mar-2020	17:00		
408	RQ14662	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	for U#4 Dead Bus charging	27-Feb-2020	08:00	28-Feb-2020	18:00		
409	RQ14768	sterlite_sd	BUS	400KV BUS 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	Bay 415 CB Replacement Work , BR-1 BR-2 And BUS-2 shutdown required for CB replacement work	26-Feb-2020	08:00	29-Feb-2020	18:00		
410	RQ15222	sldcrs_sd	LINE REACTOR	50 MVAR LR ON HEERAPURA-HINDAUN (RS) CKT-1 @HEERAPURA(RS)	RRVPNL	D	For testing of 400 KV side bay Equipments and 50 MVAR Line Reactor	06-Mar-2020	10:00	06-Mar-2020	17:00		
411	RQ15283	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BHADLA-JODHPUR (RS) CKT-1 @BHADLA(RS)	RRVPNL	D	Quarterly Maintenance Work	05-Mar-2020	10:00	05-Mar-2020	18:00		
412	RQ15224	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV JODHPUR-KANKANI (RS) CKT-2 @JODHPUR(RS)	RRVPNL	D	1st Quarterly maintenance work	05-Mar-2020	09:30	05-Mar-2020	18:00		

413	RQ15223	sldcrs_sd	LINE REACTOR	50 MVAR LR ON RAJWEST(RW)- JODHPUR(RS) (RS) CKT-2 @JODHPUR(RS)	RRVPNL	D	1st Quarterly maintenance work	04-Mar-2020	09:30	04-Mar-2020	18:00	
414	RQ15282	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BIKANER(PG)- BHADLA(RS) (PG) CKT-1 @BHADLA(RS)	RRVPNL	D	Quarterly Maintenance Work	03-Mar-2020	10:00	03-Mar-2020	18:00	
415	RQ14838	cpcc2_sd	LINE REACTOR	50 MVAR LR ON PANCHKULA- ABDULLAPUR (PG) CKT-2 @ABDULLAPUR(PG)	POWERGRID	D	For final tuning/setting of CSD by closing & opening of reactor.	04-Mar-2020	10:00	04-Mar-2020	14:00	Construction activity
416	RQ14837	cpcc2_sd	LINE REACTOR	50 MVAR LR ON PANCHKULA- ABDULLAPUR (PG) CKT-1 @ABDULLAPUR(PG)	POWERGRID	D	For final tuning/setting of CSD by closing & opening of reactor.	03-Mar-2020	10:00	03-Mar-2020	14:00	Construction activity
417	RQ14689	rappc_sd	LINE REACTOR	50 MVAR LR ON 400 KV RAPS_D(NP)- SHUJALPUR(PG) (PG) CKT-2 @RAPS_D(NP)	POWERGRID	C	Line Reactor PM checks	27-Feb-2020	08:00	27-Feb-2020	18:00	Line shutdown required vide RQ14684
418	RQ14688	rappc_sd	LINE REACTOR	50 MVAR LR ON 400 KV RAPS_D(NP)- SHUJALPUR(PG) (PG) CKT-1 @RAPS_D(NP)	POWERGRID	C	Line Reactor PM checks	26-Feb-2020	08:00	26-Feb-2020	18:00	Line S/d required vide RQ14683
419	RQ15289	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly Maintenance Work	26-Mar-2020	09:00	26-Mar-2020	17:00	
420	RQ15226	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	RRVPNL	D	Quarterly Maintenance	23-Mar-2020	10:00	23-Mar-2020	18:00	
421	RQ15230	sldcrs_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Quarterly Maintenance	19-Mar-2020	08:00	19-Mar-2020	14:00	
422	RQ15228	sldcrs_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV KALISINDH(RS)	RRVPNL	C	Annual maintenance, Air Cell Replacement and Attending Oil leakage	17-Mar-2020	10:00	24-Mar-2020	18:00	
423	RQ15227	sldcrs_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV KALISINDH(RS)	RRVPNL	C	Annual Maintenance	13-Mar-2020	10:00	16-Mar-2020	18:00	
424	RQ15229	sldcrs_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS of 400kv main Bus-A at 400kv GSS Merat	13-Mar-2020	10:00	13-Mar-2020	17:00	
425	RQ14637	stuup_sd	BR/BSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV UNNAO(UP)	UPPTCL	D	Preventive Maintenance and Routine Protection Testing of 63 MVAR Bus Reactor at 400 KV Sub-Station Unnao	26-Mar-2020	09:00	26-Mar-2020	17:00	
426	RQ14676	stuup_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV PANKI(UP)	UPPTCL	C	Oil centrifuging of 50 MVAR Bus Reactor.	26-Mar-2020	08:00	30-Mar-2020	17:00	
427	RQ14737	stuup_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV GORAKHPUR(UP)	UPPTCL	C	"For carrying out the ""NAS"" (Fine) Filtration of 400 KV, 125 MVAR Bus Reactor at 400 KV S/S, Motiram Adda, Gorakhpur. The work is tob carried out by M/S. BHEL"	03-Mar-2020	10:00	10-Mar-2020	17:00	"This special work is being carried out as per the recommendation of M/S. BHEL & the same is being executed by M/S. BHEL. No supply shall be affected during this shutdown period."

428	RQ14743	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	D	For Annual testing of Relay and Maintenance of unit	03-Mar-2020	08:00	03-Mar-2020	18:00		
429	RQ14646	stuup_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV LUCKNOW(UP)	UPPTCL	C	For replacement of Standard Isolator in 80 MVAR Bus Reactor Bay	02-Mar-2020	09:00	07-Mar-2020	17:00		
430	RQ14694	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV BANDA(UP)	UPPTCL	C	For work of replacement of 63 MVAR Bus Reactor with 125 MVAR Bus Reactor at 400 Kv S/S Banda and other related work.	01-Mar-2020	09:00	15-Apr-2020	17:00	Work includes dismantling of 63 MVAR Bus Reactor and installation of 125 MVAR Bus Reactor.	
431	RQ14958	rampur_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVNL	C	Annual Plant Maintenance	11-Mar-2020	08:00	16-Mar-2020	18:00	..	
432	RQ15491	rampur_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVNL	D	To conduct DCRM on Circuit Breaker	04-Mar-2020	08:00	04-Mar-2020	17:00		
433	RQ15490	rampur_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVNL	D	To conduct DCRM on Circuit Breaker	03-Mar-2020	08:00	03-Mar-2020	17:00		
434	RQ15472	sldcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPLN,APRL	C	For Annual Maintenance of Isolators	05-Mar-2020	09:30	06-Mar-2020	19:00	Bus Reactor 1 shall be available	
435	RQ14690	rappc_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RAPS_C(NP)	NPCIL	C	Bus reactor Tan delta testing & PM checks	28-Feb-2020	08:00	28-Feb-2020	18:00		
436	RQ14766	sterlite_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV AMARGARH(NRSS XXIX)	NRSS XXIX	C	Bay 415 CB Replacement Work , BR-1 BR-2 And BUS-2 shutdown required for CB replacement work	26-Feb-2020	08:00	29-Feb-2020	18:00		
437	RQ14767	sterlite_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV AMARGARH(NRSS XXIX)	STPL	C	Bay 415 CB Replacement Work , BR-1 BR-2 And BUS-2 shutdown required for CB replacement work	26-Feb-2020	08:00	29-Feb-2020	18:00		
438	RQ15352	cpcc3_sd	BR/BSR/MSC/MSR	93 MVAR BUS REACTOR NO 1 AT 400KV VINDHYACHAL(PG)	POWERGRID	C	RETRO FITMENT OF CIRCUIT BREAKER UNDER ADD CAP at Vindhyachal HVDC S/S.	26-Feb-2020	08:00	25-Mar-2020	18:00	please consider this Outage from 20.02.2020 to 19.03.2020	
439	RQ15475	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	27-Mar-2020	09:30	28-Mar-2020	19:30	Kawai-Chhabra Line-3 shall remain charged through Main Bay 413.	
440	RQ15476	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	25-Mar-2020	09:30	26-Mar-2020	19:30	Kawai-Chhabra Line-3 shall remain charged through Tie Bay 414.	
441	RQ14985	cpcc2_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 2 AT PATIALA(PG) AND 125 MVAR BUS REACTOR NO 1 AT 400KV PATIALA(PG)	POWERGRID	C	Overhauling of Hydraulic Drive and Pole of 400 KV BHEL Circuit Breakers	27-Mar-2020	09:00	31-Mar-2020	17:00		
442	RQ15023	cpcc1_sd	BAY	409 TIE BAY - 400 KV BASSI-KOTPUTLI (PG) CKT-1 AND 400KV BUS 2 AT BASSI(PG)	POWERGRID	C	RK-make Isolator (409-89) Replacement work with S&S Make-Isolator, under ADD CAP	24-Mar-2020	08:00	30-Mar-2020	18:00		
443	RQ14982	cpcc2_sd	BAY	404 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-1 AT PATIALA(PG)	POWERGRID	C	Overhauling of Hydraulic Drive and Pole of 400 KV BHEL Circuit Breakers	21-Mar-2020	09:00	26-Mar-2020	17:00		

444	RQ15176	sldcdv_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) AND FUTURE	POWERGRID	D	Tan Delta Testing of CB & CT as per OS Manual	16-Mar-2020	14:00	16-Mar-2020	17:00	315MVA ICT-3 shall be charged.
445	RQ14983	cpcc2_sd	BAY	403 MAIN BAY - 400KV MALERKOTLA-PATIALA (PG) CKT-1 AT PATIALA(PG)	POWERGRID	C	Overhauling of Hydraulic Drive and Pole of 400 KV BHEL Circuit Breakers	16-Mar-2020	09:00	20-Mar-2020	17:00	
446	RQ15442	cpcc3_sd	BAY	414 MAIN BAY - 400KV GORAKHPUR-GORAKHPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	C	Erection/ Installation of CB/CT/Isolator etc. For 400 kV Side of 315 MVA ICT 3 under Substation Extn Package SS-XL. Approved by 39 standing committee	14-Mar-2020	08:00	22-Mar-2020	18:00	
447	RQ15024	cpcc1_sd	BAY	408 TIE BAY - 400 KV BASSI-KOTPUTLI (PG) CKT-1 AND 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AT BASSI(PG)	POWERGRID	C	RK-make Isolator (409-89) Replacement work with S&S Make-Isolator, under ADD CAP	13-Mar-2020	08:00	19-Mar-2020	18:00	
448	RQ15026	cpcc1_sd	BAY	404 BUS COUPLER BAY - 400KV BUS 1 AT GURGAON(PG) AND 400KV BUS 2 AT GURGAON(PG)	POWERGRID	D	For AMP of bay	12-Mar-2020	10:00	12-Mar-2020	17:00	
449	RQ14984	cpcc2_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 2 AT PATIALA(PG)	POWERGRID	C	Overhauling of Hydraulic Drive of 400 KV BHEL Circuit Breakers	12-Mar-2020	09:00	14-Mar-2020	17:00	
450	RQ14981	cpcc2_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 1 AT PATIALA(PG)	POWERGRID	C	Overhauling of Hydraulic Drive of 400 KV BHEL Circuit Breakers	09-Mar-2020	09:00	11-Mar-2020	17:00	
451	RQ15031	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1	POWERGRID	D	AMP and Busbar tightening and hotspot attend	06-Mar-2020	08:00	06-Mar-2020	18:00	
452	RQ15030	cpcc1_sd	BAY	407 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 AT MANDOLA(PG)	POWERGRID	D	AMP and Busbar tightening and hotspot attend	05-Mar-2020	08:00	05-Mar-2020	18:00	
453	RQ15351	cpcc3_sd	BAY	W4BS2 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 AND 400KV AGRA(PG) - BUS 4 AT AGRA(PG)	POWERGRID	C	Repalcement of Bus sectionaliser CT of three phases with 4000/1A CT under retrofitfitment of Bus bar Protection at Agra S/S	05-Mar-2020	08:00	06-Mar-2020	18:00	
454	RQ15029	cpcc1_sd	BAY	406 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 AT MANDOLA(PG)	POWERGRID	D	AMP and Busbar tightening and hotspot attend	03-Mar-2020	08:00	03-Mar-2020	18:00	
455	RQ15350	cpcc3_sd	BAY	W3BS1 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 AND 400KV AGRA(PG) - BUS 3 AT AGRA(PG)	POWERGRID	C	Repalcement of Bus sectionaliser CT of three phases with 4000/1A CT under retrofitfitment of Bus bar Protection at Agra S/S	03-Mar-2020	08:00	04-Mar-2020	18:00	
456	RQ15025	cpcc1_sd	BAY	408 TIE BAY - 400 KV BASSI-KOTPUTLI (PG) CKT-1 AND 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AT BASSI(PG)	POWERGRID	C	RK-make Isolator (409-89) Replacement work with S&S Make-Isolator, under ADD CAP	02-Mar-2020	08:00	07-Mar-2020	18:00	
457	RQ15028	cpcc1_sd	BAY	404 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 AT MANDOLA(PG)	POWERGRID	D	AMP and Busbar tightening and hotspot attend	02-Mar-2020	08:00	02-Mar-2020	18:00	

458	RQ15349	cpcc3_sd	BAY	405 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	C	For repalcement of 40489 & 40589 (towards Bus-1 side) isolators under Ad Cap. at Agra S/S	02-Mar-2020	08:00	09-Mar-2020	18:00	
459	RQ15127	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening and General Maintenance	24-Mar-2020	10:00	24-Mar-2020	17:00	
460	RQ15063	sldcps_sd	BAY	413 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Jumpering work	06-Mar-2020	09:00	06-Mar-2020	17:00	
461	RQ15474	sldcrs_sd	BAY	411 TIE BAY - 400/22 KV 810 MVA GT 2 AT KAWAI SCTPS(APR) AND 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	NTPC	D	Circuit Breaker Maintenance and Testing	24-Mar-2020	09:30	24-Mar-2020	19:30	ST#2 and GT#2 shall remain available through main bay 410 & 412
462	RQ14661	singrauli_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	for annual PM	29-Feb-2020	08:00	02-Mar-2020	18:00	CTMB to be replaced
463	RQ14660	singrauli_sd	BAY	424-BS BUS SECTIONALIZER BAY - 400KV BUS 2 AT SINGRAULI(NT) AND 400KV BUS 4 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	for annual PM	26-Feb-2020	08:00	28-Feb-2020	18:00	CTMB to be replaced
464	RQ14719	stuup_sd	BAY	411 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AND 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1 AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Main Bay)	23-Mar-2020	14:00	23-Mar-2020	18:00	
465	RQ14715	stuup_sd	BAY	409 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2	UPPTCL	C	For Annual Maintenance work / line will be charge through Tie Bay	23-Mar-2020	09:00	23-Mar-2020	13:00	
466	RQ14718	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2 AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	C	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Main Bay)	23-Mar-2020	09:00	23-Mar-2020	13:00	
467	RQ14724	stuup_sd	BAY	409 MAIN BAY - 400KV NEHTAUR(UP)-KASHIPUR(UK) (UK) CKT-2 AT NEHTAUR(UP)	UPPTCL	C	For Annual Maintenance work / line will be charge through Tie Bay	17-Mar-2020	09:00	17-Mar-2020	13:00	
468	RQ14943	stuup_sd	BAY	408 TIE BAY - 400KV NEHTAUR(UP)-KASHIPUR(UK) (UK) CKT-2 AND 125 MVAR BUS REACTOR NO 1 AT 400KV NEHTAUR(UP)	UPPTCL	D	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Main Bay)	16-Mar-2020	09:00	16-Mar-2020	13:00	

469	RQ14717	stuup_sd	BAY	410 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1	UPPTCL	C	For Annual Maintenance work / line will be charge through Tie Bay	14-Mar-2020	09:00	14-Mar-2020	13:00	
470	RQ14736	stuup_sd	BAY	412 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1	UPPTCL	C	For Annual Maintenance work / line will be charge through Tie Bay	14-Mar-2020	08:00	14-Mar-2020	18:00	
471	RQ14735	stuup_sd	BAY	409 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2	UPPTCL	C	For Annual Maintenance work / line will be charge through Tie Bay	07-Mar-2020	14:00	07-Mar-2020	18:00	
472	RQ14716	stuup_sd	BAY	407 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2	UPPTCL	C	For Annual Maintenance work / line will be charge through Tie Bay	07-Mar-2020	09:00	07-Mar-2020	13:00	
473	RQ14936	stuup_sd	BAY	413 MAIN BAY - 400KV AGRA(UP)- AGRA FATEHBAD(UP) (PG) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	routine maintenance of bay	04-Mar-2020	10:00	04-Mar-2020	17:00	
474	RQ14946	stuup_sd	BAY	405 MAIN BAY - 400KV ATAUR- HAPUR (UP) CKT-2	UPPTCL	D	For Annual Maintenance work (There will be no interruption on loads and element will be charge through Main Bay)	04-Mar-2020	09:00	04-Mar-2020	13:00	
475	RQ15473	sldcrs_sd	BAY	408 TIE BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) AND 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	APRL	D	Circuit Breaker Maintenance and Testing	23-Mar-2020	09:30	23-Mar-2020	19:30	Bus Reactor 1 & 2 shall be available through main Bay 401 & 403
476	RQ15377	sldcrs_sd	BAY	401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	RRVPNL	D	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	19-Mar-2020	08:00	19-Mar-2020	18:00	There will be no interruption during Shutdown period as the Bus Reactor will be remained connected to 400kV Bus -C through 400kV CB (413-52C)
477	RQ15290	sldcrs_sd	BAY	40752A MAIN BAY - 400 KV BHADLA- RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance Work	13-Mar-2020	09:00	13-Mar-2020	17:00	
478	RQ15174	sldcdv_sd	BAY	412 TIE BAY - 400/220 KV 315 MVA ICT 2 AT BAWANA(DV) AND FUTURE	DTL	D	Tan Delta Testing of CB & CVT as per OS Manual	17-Mar-2020	14:00	17-Mar-2020	17:00	315MVA ICT-2 shall be charged.
479	RQ15175	sldcdv_sd	BAY	411 MAIN BAY - 400KV BUS 1 AT BAWANA(DV) AND FUTURE	DTL	D	Tan Delta Testing of CB & CVT as per OS Manual	17-Mar-2020	14:00	17-Mar-2020	17:00	315MVA ICT-2 shall be charged.
480	RQ15177	sldcdv_sd	BAY	407 MAIN BAY - 400KV BUS 1 AT BAWANA(DV) AND FUTURE	DTL	D	Tan Delta Testing of CB & CT as per OS Manual	16-Mar-2020	14:00	16-Mar-2020	17:00	315MVA ICT-3 shall be charged.
481	RQ15248	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Half yearly mtc.	16-Mar-2020	08:00	16-Mar-2020	18:00	
482	RQ15493	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	To conduct DCRM on Circuit Breaker	04-Mar-2020	08:00	04-Mar-2020	17:00	



483	RQ15492	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	To conduct DCRM on Circuit Breaker	03-Mar-2020	08:00	03-Mar-2020	17:00	
484	RQ15166	slcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	For Tan delta Testing and Annual Maintenance as per PMS.	28-Mar-2020	11:00	28-Mar-2020	17:30	Load will be shared through ICT-1 315MVA, ICT-4 315MVA and ICT-3 500MVA.
485	RQ15160	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	DTL	D	Preventive maintenance of NIPES by CTR	17-Mar-2020	09:30	17-Mar-2020	17:30	Load can be meet by 315 MVA ICT-I & ICT-II.
486	RQ15159	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	DTL	D	Preventive maintenance of NIPES by CTR	16-Mar-2020	09:30	16-Mar-2020	17:30	Load can be meet by 315 MVA ICT-I & ICT-III.
487	RQ15169	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	For arresting oil sepage, Annual Maintenance as per PMS.	12-Mar-2020	11:00	12-Mar-2020	17:30	Load will be shared through ICT-1 315MVA, ICT-2 500MVA and ICT-3 500MVA.
488	RQ15167	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	For Tan delta Testing and other tests as per PMS.	11-Mar-2020	11:00	11-Mar-2020	17:30	Load will be shared through ICT-1 315MVA, ICT-3 500MVA and ICT-2 500MVA.
489	RQ15168	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAMNOLI(DV)	DTL	D	For Tan delta Testing and Annual Maintenance as per PMS.	09-Mar-2020	11:00	09-Mar-2020	17:30	Load will be shared through ICT-2 500MVA, ICT-4 315MVA and ICT-3 500MVA.
490	RQ15470	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Testing of Transformer as per PMS sechedule	29-Feb-2020	09:00	29-Feb-2020	17:30	Load shall be managed by 315MVA ICT-4.
491	RQ15197	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVNL	D	Ist Quaterly maintenance & Testing of 220 KV side bay Equipments	27-Mar-2020	10:00	27-Mar-2020	17:00	
492	RQ15183	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVNL	D	FOR MAINTAINCE WORK	27-Mar-2020	09:00	27-Mar-2020	17:00	400kv ICT-1 will remain off and load will be shifted to 400kv ICT-2 during this period
493	RQ15194	slcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVNL	D	Ist Quaterly maintenance & Testing of 220 KV side bay Equipments	26-Mar-2020	10:00	26-Mar-2020	17:00	
494	RQ15195	slcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVNL	D	Ist Quaterly maintenance & Testing of 220 KV side bay Equipments	24-Mar-2020	10:00	24-Mar-2020	17:00	
495	RQ15286	slcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVNL	D	Quarterly Maintenance Work	23-Mar-2020	10:00	23-Mar-2020	18:00	
496	RQ15196	slcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVNL	D	Ist Quaterly maintenance & Testing of 220 KV side bay Equipments	23-Mar-2020	10:00	23-Mar-2020	17:00	
497	RQ15284	slcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVNL	D	Quarterly Maintenance Work	20-Mar-2020	10:00	20-Mar-2020	18:00	
498	RQ15192	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVNL	D	For testing of 400 KV side bay Equipments & Transformer	20-Mar-2020	10:00	20-Mar-2020	17:00	
499	RQ15184	slcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVNL	D	For testing of 400 KV side bay Equipments & Transformer	19-Mar-2020	10:00	19-Mar-2020	17:00	
500	RQ15190	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVNL	D	FOR MAINTAINCE WORK	19-Mar-2020	09:00	19-Mar-2020	17:00	400kv ICT-2 will remain off and load will be shifted to 400kv ICT-1 during this period

501	RQ15285	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance Work	18-Mar-2020	10:00	18-Mar-2020	18:00		
502	RQ15185	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	For testing of 400 KV side bay Equipments & Transformer	18-Mar-2020	08:00	18-Mar-2020	18:00		
503	RQ15191	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	For testing of 400 KV side bay Equipments & Transformer	17-Mar-2020	10:00	17-Mar-2020	17:00		
504	RQ15187	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	HALF YEARLY MAINT. WORK OF 400 KV MAIN BUS BAR-II	06-Mar-2020	09:00	06-Mar-2020	18:00		Since the Tie bay has not been commissioned till date therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period & load will be fed by 400 /220 KV ICT-I hence there will be no supply disturbance at 400 KV GSS Ajmer
505	RQ15186	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	1st Quarterly maintenance work	02-Mar-2020	09:30	02-Mar-2020	18:00		
506	RQ14929	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	Replacement of 400 KV Line Isolator, 220 KV C.B., Relay retrofitting work on the ICT Relay panel, annual Relay Testing.	26-Mar-2020	08:00	30-Mar-2020	17:00		"Tie Breaker is not available No supply interruption during shutdown period"
507	RQ14653	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	Routine bay maintenance works	23-Mar-2020	10:00	23-Mar-2020	18:00		
508	RQ14648	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	for spray painting and preventive maintenance/testing	21-Mar-2020	09:00	23-Mar-2020	17:00		
509	RQ14714	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP)	UPPTCL	C	For the annual maintenance work	20-Mar-2020	09:00	20-Mar-2020	13:00		
510	RQ14728	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	For Maintenance work ( Tan Delta Testing of Bushings)	18-Mar-2020	13:30	18-Mar-2020	18:30		
511	RQ14671	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For routine testing of protection and other maintenance work.	18-Mar-2020	11:00	18-Mar-2020	14:00		
512	RQ14670	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For routine testing of protection and other maintenance work.	16-Mar-2020	11:00	16-Mar-2020	14:00		
513	RQ14930	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	Routine bay maintenance & isolator replacement works	16-Mar-2020	10:00	20-Mar-2020	18:00		
514	RQ14656	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	For gaskat replacement .In this shut -down period all work as like drain oil, dissambling and assembling of HV/IV bushing,radiators , top-op oil and centrifuging oil etc will be done.There will be no ny supply interruption due to this shut-down.Load of sub-station will be fed through 400/220/33kv 2X500 MVA ict-III &IV and 400/220/33kv 315 MVA ict-I.	13-Mar-2020	10:00	31-Mar-2020	18:00		

515	RQ14928	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	Replacement of 400 KV Line Isolator, 220 KV C.B., Relay retrofitting work on the ICT Relay panel, annual Relay Testing (testing due from Novemeber-2019)	13-Mar-2020	08:00	17-Mar-2020	17:00	"Tie Breaker is not available No supply interruption during shutdown period"
516	RQ14700	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	C	for replacement of Transformer main Tank Gasket and filling of new Transformer oil	13-Mar-2020	08:00	12-Apr-2020	18:00	
517	RQ14654	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	Routine bay maintenance works	12-Mar-2020	10:00	12-Mar-2020	18:00	
518	RQ14932	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	D	For testing and general maintenance work	09-Mar-2020	10:00	09-Mar-2020	18:00	
519	RQ14931	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	D	For testing and general maintenance work	06-Mar-2020	10:00	06-Mar-2020	18:00	
520	RQ14708	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	D	Retrofitting of Relay, Testing of relay panel, Tightening of complete bay of ICT-1st	06-Mar-2020	09:00	07-Mar-2020	18:00	
521	RQ14707	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	D	Retrofitting of Relay, Testing of relay panel, Tightening of complete bay of ICT-2nd	05-Mar-2020	09:00	05-Mar-2020	18:00	
522	RQ14647	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	For annual protection testing and bay maintenance works	03-Mar-2020	09:00	05-Mar-2020	17:00	
523	RQ14706	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	C	Centrifusing of Transformer Oil of 400/132 kv,200 MVA ICT-3rd, Testing of Relay Panel , Tightening of complete Bay and other Maintenance Work	02-Mar-2020	09:00	04-Mar-2020	18:00	
524	RQ14756	sterlite_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PATR)	PSTCL	D	for AMP Work	26-Mar-2020	08:00	26-Mar-2020	20:00	
525	RQ14755	sterlite_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	PSTCL	D	FOR AMP WORK	25-Mar-2020	08:00	25-Mar-2020	20:00	
526	RQ15129	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening and General Maintenance	23-Mar-2020	08:00	23-Mar-2020	18:00	
527	RQ15128	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	19-Mar-2020	08:00	19-Mar-2020	18:00	
528	RQ15132	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening and General Maintenance	17-Mar-2020	08:00	17-Mar-2020	18:00	
529	RQ15134	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Installation of Transfer bus jumpers and annual maintenance	12-Mar-2020	09:00	13-Mar-2020	17:00	
530	RQ15062	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Jumpering work	05-Mar-2020	09:00	05-Mar-2020	17:00	
531	RQ15061	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Jumpering work	04-Mar-2020	09:00	04-Mar-2020	17:00	
532	RQ15130	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Nut bolt tightening and General Maintenance	04-Mar-2020	08:00	04-Mar-2020	18:00	

533	RQ15131	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	Periodic Maintenance	04-Mar-2020	08:00	04-Mar-2020	18:00		
534	RQ15133	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	To attend oil leakage and installation of transfer bus jumpers	04-Mar-2020	08:00	05-Mar-2020	18:00		
535	RQ15250	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 2 AT PANIPAT(BB)	POWERGRID, BBMB	D	Half Yearly Maintenance	24-Mar-2020	08:00	24-Mar-2020	18:00		
536	RQ14804	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For attending pending observation by TBEA	23-Mar-2020	09:30	23-Mar-2020	16:30		
537	RQ14800	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	HVPNL	D	Annual mtc and testing	13-Mar-2020	08:00	13-Mar-2020	16:00		
538	RQ14803	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	Replacement of HV, E/F , O/C relay.	12-Mar-2020	10:00	12-Mar-2020	13:00		
539	RQ14802	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	For annual mtc of ICT and allied equipment & replacement of LV, E/F, O/C relay	05-Mar-2020	09:00	05-Mar-2020	16:00		
540	RQ14864	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)	POWERGRID	D	For AMP works	23-Mar-2020	09:00	23-Mar-2020	17:30		
541	RQ14841	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP Works.	20-Mar-2020	09:00	20-Mar-2020	17:00	For AMP works.	
542	RQ14878	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LUDHIANA(PG)	POWERGRID	D	For AMP	17-Mar-2020	09:00	17-Mar-2020	18:00		
543	RQ14980	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	POWERGRID	D	AMP Work	12-Mar-2020	09:00	12-Mar-2020	17:00		
544	RQ15329	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWERGRID	C	Repeat VFTD on violation of paramters in HV bushings & rectification of turret CT terminal pad oil leakage at Agra S/S	09-Mar-2020	08:00	10-Mar-2020	18:00		
545	RQ15328	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	Repeat VFTD on violation of paramters in HV bushings at Agra S/S	07-Mar-2020	08:00	07-Mar-2020	18:00		
546	RQ15007	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWERGRID	D	for AMP Work	05-Mar-2020	08:00	05-Mar-2020	18:00		
547	RQ15334	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWERGRID	D	DIFFERENTIAL PROTECTION RELAY RETROFITMENT at Mainpuri S/S to avoid maloperation of existing old relay	04-Mar-2020	08:00	04-Mar-2020	18:00		
548	RQ15008	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	POWERGRID	D	for AMP Work	03-Mar-2020	08:00	03-Mar-2020	18:00		
549	RQ15330	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWERGRID	C	Degassing of BHEL make ICT-1 at Sonipat	02-Mar-2020	08:00	06-Mar-2020	18:00		

550	RQ15005	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH(PG)	POWERGRID	C	Two oil PUMP of ICT-4 (500MVA CGL Make ) has got failed and its need replacement with new pump. So to change the pump , shut-down of ICT-4 is needed. Pump replacement work shall be done by CGL (OEM).During shut period, power flow through ICT 4 shall be fully interrupted .	27-Feb-2020	08:00	28-Feb-2020	20:00	
551	RQ15006	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH(PG)	POWERGRID	C	Two oil PUMP of ICT-3 (500MVA CGL Make ) has got failed and its need replacement with new pump. So to change the pump , shut-down of ICT-4 is needed. Pump replacement work shall be done by CGL (OEM) During shut period, power flow through ICT 3 shall be fully interrupted .	26-Feb-2020	08:00	27-Feb-2020	18:00	SD allow for dt 25.02.20 to 26.02.20
552	RQ15249	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Half yearly mtc	23-Mar-2020	08:00	23-Mar-2020	18:00	
553	RQ15457	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	C	For Replacement of SF6 breakers	06-Mar-2020	08:00	10-Mar-2020	18:00	
554	RQ15193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	POWERGRID, RRVPNL	D	Quarterly Maintenance	05-Mar-2020	08:00	05-Mar-2020	14:00	
555	RQ15182	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	POWERGRID, RRVPNL	D	Quarterly Maintenance	03-Mar-2020	08:00	03-Mar-2020	15:00	
556	RQ15173	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT DADRI(NT)	NTPC	D	Shutdown required for protection checking	29-Feb-2020	09:00	29-Feb-2020	18:00	
557	RQ15172	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DADRI(NT)	NTPC	D	Shutdown required for protection checking	28-Feb-2020	09:00	28-Feb-2020	18:00	
558	RQ15161	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DADRI(NT)	NTPC	D	Bay Shutdown required for Protection Circuit Checking	26-Feb-2020	09:00	26-Feb-2020	18:00	Shutdown required for protection checking
559	RQ15335	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG)	POWERGRID	D	FOR REPLACEMENT OF 132 KV CT	12-Mar-2020	08:00	12-Mar-2020	18:00	
560	RQ15381	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWERGRID	D	Maintt. Work at Hiranagar Grid	05-Apr-2020	09:00	05-Apr-2020	16:00	Maintt. Work at Hiranagar Grid
561	RQ15459	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	POWERGRID	D	Maintt. Work at Hiranagar Grid	05-Apr-2020	09:00	05-Apr-2020	16:00	Maintt. Work at Hiranagar Grid
562	RQ15149	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance works in 220kV yard such as replacement of 220kV PT under PSDF, replacement of damaged droppers and jumpers of the bus and twining of the take off points of 150MVA transformer .	05-Apr-2020	08:00	05-Apr-2020	14:00	Preventive Maintenance works in 220kV yard such as replacement of 220kV PT under PSDF, replacement of damaged droppers and jumpers of the bus and twining of the take off points of 150MVA transformer .

563	RQ15150	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive Maintenance works in 220kV yard such as replacement of 220kV PT under PSDF, replacement of damaged droppers and jumpers of the bus and twining of the take off points of 150MVA transformer .	05-Apr-2020	08:00	05-Apr-2020	14:00	Preventive Maintenance works in 220kV yard such as replacement of 220kV PT under PSDF, replacement of damaged droppers and jumpers of the bus and twining of the take off points of 150MVA transformer .
564	RQ15151	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance works in 220kV yard such as replacement of 220kV PT under PSDF, replacement of damaged droppers and jumpers of the bus and twining of the take off points of 150MVA transformer .	05-Apr-2020	08:00	05-Apr-2020	14:00	Preventive Maintenance works in 220kV yard such as replacement of 220kV PT under PSDF, replacement of damaged droppers and jumpers of the bus and twining of the take off points of 150MVA transformer .
565	RQ15430	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)- BAREILLY(UP) (PG) CKT-1	POWERGRID	D	To take the Reactor in service after Dry Out of the Reactor at Dhauliganga S/S.	31-Mar-2020	10:00	31-Mar-2020	11:00	
566	RQ15142	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance works such as replacement of damaged droppers and jumpers of 150MVA bay, removal of hotspots in the bay and the routine Maintenance works of the 150MVA Auto Transformer and conducting various tests	29-Mar-2020	08:00	29-Mar-2020	14:00	Preventive Maintenance works such as replacement of damaged droppers and jumpers of 150MVA bay, removal of hotspots in the bay and the routine Maintenance works of the 150MVA Auto Transformer and conducting various tests
567	RQ15143	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive Maintenance works such as replacement of damaged droppers and jumpers of 150MVA bay, removal of hotspots in the bay and the routine Maintenance works of the 150MVA Auto Transformer and conducting various tests	29-Mar-2020	08:00	29-Mar-2020	14:00	Preventive Maintenance works such as replacement of damaged droppers and jumpers of 150MVA bay, removal of hotspots in the bay and the routine Maintenance works of the 150MVA Auto Transformer and conducting various tests
568	RQ15152	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance works such as replacement of damaged droppers and jumpers of 150MVA bay, removal of hotspots in the bay and the routine Maintenance works of the 150MVA Auto Transformer and conducting various tests.	29-Mar-2020	08:00	29-Mar-2020	14:00	Preventive Maintenance works such as replacement of damaged droppers and jumpers of 150MVA bay, removal of hotspots in the bay and the routine Maintenance works of the 150MVA Auto Transformer and conducting various tests.

569	RQ14978	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	Replacement of B Phase CT	26-Mar-2020	10:00	26-Mar-2020	17:00		
570	RQ15259	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID	C	For earth wire replacement and maintenance of line and bay at 220KV GSS RVPN, Bharatpur	23-Mar-2020	09:00	28-Mar-2020	18:00		
571	RQ15452	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)- UDHAMPUR(PDD) (PG) CKT-1	POWERGRID	D	Maintenance works/replacement of equipments of 220KV Bays	22-Mar-2020	09:00	22-Mar-2020	15:00		Maintenance works/replacement of equipments of 220KV Bays
572	RQ15390	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)- UDHAMPUR(PDD) (PG) CKT-2	POWERGRID	D	22-03-2020 09:00 - 22-03-2020 15:00	22-Mar-2020	09:00	22-Mar-2020	15:00		Maintenance works/replacement of equipments of 220KV Bays
573	RQ15429	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)- BAREILLY(UP) (PG) CKT-1	POWERGRID	D	To take the 25 MVAR Line Reactor out of service for Dry Out of the reactor at Dhauliganga S/S.	20-Mar-2020	10:00	20-Mar-2020	11:00		
574	RQ15140	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance works such as replacement of damaged droppers and jumpers of 160MVA bay, removal of hotspots in the bay and the routine Maintenance works of the 160MVA Auto Transformer and conducting various tests.	15-Mar-2020	08:00	15-Mar-2020	14:00		Preventive Maintenance works such as replacement of damaged droppers and jumpers of 160MVA bay, removal of hotspots in the bay and the routine Maintenance works of the 160MVA Auto Transformer and conducting various tests.
575	RQ15141	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive Maintenance works such as replacement of damaged droppers and jumpers of 160MVA bay, removal of hotspots in the bay and the routine Maintenance works of the 160MVA Auto Transformer and conducting various tests.	15-Mar-2020	08:00	15-Mar-2020	14:00		Preventive Maintenance works such as replacement of damaged droppers and jumpers of 160MVA bay, removal of hotspots in the bay and the routine Maintenance works of the 160MVA Auto Transformer and conducting various tests.
576	RQ15153	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance works such as replacement of damaged droppers and jumpers of 160MVA bay, removal of hotspots in the bay and the routine Maintenance works of the 160MVA Auto Transformer and conducting various tests.	15-Mar-2020	08:00	15-Mar-2020	14:00		Preventive Maintenance works such as replacement of damaged droppers and jumpers of 160MVA bay, removal of hotspots in the bay and the routine Maintenance works of the 160MVA Auto Transformer and conducting various tests.
577	RQ14927	bairasuil _sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	C	Replacement of New Relay panel	11-Mar-2020	11:00	15-Mar-2020	18:00		

578	RQ15456	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)- HIRANAGAR(PDD) (PG) CKT-1	POWERGRID	D	Retrofitting of C&R Panel at Hiranagar Grid	08-Mar-2020	09:00	08-Mar-2020	18:00	Retrofitting of C&R Panel and Maintenance works at Hiranagar Grid
579	RQ14926	bairasuil _sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1	POWERGRID	C	Replacement of New Relay panel	04-Mar-2020	11:00	08-Mar-2020	18:00	
580	RQ14869	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)- NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	For AMP Works.	04-Mar-2020	09:00	04-Mar-2020	18:00	
581	RQ14868	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)- NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	For AMP Works.	03-Mar-2020	09:00	03-Mar-2020	18:00	
582	RQ15178	antagas_ sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-RAPS_B(NP) (PG) CKT-1	POWERGRID	C	Annual Maintenance of Bay isolators and Bay Equipments CB & CT	02-Mar-2020	08:00	04-Mar-2020	18:00	Last approved shutdown denied by PGCIL
583	RQ15422	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWERGRID	D	FOR AMP WORKS OF LINE BAY EQUIPMENTS AT RAEBARELI SUBSTATION	02-Mar-2020	08:00	02-Mar-2020	18:00	
584	RQ15380	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWERGRID	D	Retrofitting of C&R Panel at Hiranagar Grid	01-Mar-2020	09:00	01-Mar-2020	18:00	Retrofitting of C&R Panel at Hiranagar Grid
585	RQ15154	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance works in 220kV yard such as replacement of 220kV PT under PSDF, replacement of 220kV isolator of the 400MVA bank and removal of hot spots in the 400MVA bay along with conducting routine tests of the 400MVA transformer bank.	01-Mar-2020	08:00	01-Mar-2020	14:00	Preventive Maintenance works in 220kV yard such as replacement of 220kV PT under PSDF, replacement of 220kV isolator of the 400MVA bank and removal of hot spots in the 400MVA bay along with conducting routine tests of the 400MVA transformer bank.
586	RQ15138	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive Maintenance works in 220kV yard such as replacement of 220kV PT under PSDF, replacement of 220kV isolator of the 400MVA bank and removal of hot spots in the 400MVA bay along with conducting routine tests of the 400MVA transformer bank.	01-Mar-2020	08:00	01-Mar-2020	14:00	Preventive Maintenance works in 220kV yard such as replacement of 220kV PT under PSDF, replacement of 220kV isolator of the 400MVA bank and removal of hot spots in the 400MVA bay along with conducting routine tests of the 400MVA transformer bank.



587	RQ15139	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive Maintenance works in 220kV yard such as replacement of 220kV PT under PSDF, replacement of 220kV isolator of the 400MVA bank and removal of hot spots in the 400MVA bay along with conducting routine tests of the 400MVA transformer bank.	01-Mar-2020	08:00	01-Mar-2020	14:00	Preventive Maintenance works in 220kV yard such as replacement of 220kV PT under PSDF, replacement of 220kV isolator of the 400MVA bank and removal of hot spots in the 400MVA bay along with conducting routine tests of the 400MVA transformer bank.
588	RQ14817	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)- CHAMBA(PG) (PG) CKT-1	POWERGRID	D	Shutdown required to replace damaged OPGW in the span 8-9 (750m)	26-Feb-2020	09:30	26-Feb-2020	17:30	
589	RQ15396	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	D	Maintenance works	05-Apr-2020	09:00	05-Apr-2020	18:00	Maintenance works
590	RQ15388	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)- RAMBAN(PDD) (PDD) CKT-1	PDD JK	D	Maintenance works/Realignment works	22-Mar-2020	09:00	23-Mar-2020	18:00	Maintenance works/Realignment works
591	RQ15391	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	D	Maintenance works/replacement of equipments of 220KV Bays	22-Mar-2020	09:00	22-Mar-2020	15:00	Maintenance works/replacement of equipments of 220KV Bays
592	RQ15387	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)- RAMBAN(PDD) (PDD) CKT-1	PDD JK	D	Maintenance works at Ramban Transformer	15-Mar-2020	09:00	15-Mar-2020	15:00	Maintenance works at Ramban Transformer
593	RQ14977	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)- RAMBAN(PDD) (PDD) CKT-1	PDD JK	D	Replacement of Y Phase CVT	05-Mar-2020	10:00	05-Mar-2020	17:00	
594	RQ15378	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	PDD JK	C	Maintenance	01-Mar-2020	09:00	01-Mar-2020	15:00	Maintenance
595	RQ15379	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2	PDD JK	C	Maintenance	01-Mar-2020	09:00	01-Mar-2020	15:00	Maintenance
596	RQ15386	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	D	Maintenance works	28-Feb-2020	09:00	28-Feb-2020	18:00	Maintenance works
597	RQ15157	sldcdv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	Tightening of all tension towers of line	29-Mar-2020	09:00	29-Mar-2020	17:00	Load shall be managed by 220kV Mandola-Wazirabad ckt- I,II & IV.
598	RQ15158	sldcdv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	Tightening of all tension towers of line & tree trimming on T.No. 15,16,19,20,22,26	28-Mar-2020	09:00	28-Mar-2020	17:00	Load shall be managed by 220kV Mandola-Wazirabad ckt- I,II & III.
599	RQ15156	sldcdv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	Tightening of all tension towers of line & tree trimming on T.No. 22 , 23 , 47 & 48	15-Mar-2020	09:00	15-Mar-2020	17:00	Load shall be managed by 220kV Mandola-Wazirabad ckt- I,III & IV.
600	RQ15155	sldcdv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	Tightening of all tension towers of line & tree trimming on T.No. 22 , 23 , 47 & 48	14-Mar-2020	09:00	14-Mar-2020	17:00	Load shall be managed by 220kV Mandola-Wazirabad ckt- II,III & IV.
601	RQ15137	sldcdv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)- GOPALPUR(DTL) (DTL) CKT-2	DTL	C	For replacement of 800-400Amp 1-1-1-1-1 220kV CT by 166/800 Amp 1-1-1-1-1 at Gopal pur.	07-Mar-2020	10:00	08-Mar-2020	18:00	Load shall be managed by 220kV Mandola-Gopalpur ckt- 1

602	RQ15466	slcdcv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	General maintenance of line including trimming of the trees under line	05-Mar-2020	09:00	05-Mar-2020	17:00	Load will be meet through 220Kv Mandola Ckt-1
603	RQ15465	slcdcv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	General maintenance of line including trimming of the trees under line	03-Mar-2020	09:00	03-Mar-2020	17:00	Load will be meet through 220Kv Mandola Ckt-2
604	RQ15047	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-SARITA VIHAR(DV) (DTL) CKT-1	DTL	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00	
605	RQ15048	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)-SARITA VIHAR(DV) (DTL) CKT-1	DTL	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00	
606	RQ15049	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)- LODHIROAD(DV) (DTL) CKT-1	DTL	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00	
607	RQ15050	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)- LODHIROAD(DV) (DTL) CKT-2	DTL	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00	
608	RQ15051	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-OKHLA(DV) (DTL) CKT-1	DTL	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00	
609	RQ15462	slcdcv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	C	REPLACMENT OF CIRCUIT BREAKER UNDER PSDF SCHEME	28-Mar-2020	09:30	30-Mar-2020	17:00	Load will be meet through 220kv Panipat Ckt II &III.
610	RQ15274	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)- KHETRI(RS) (BB) CKT-2	BBMB	D	Bay maintenance work	19-Mar-2020	09:00	19-Mar-2020	17:00	
611	RQ15070	slcdcps_s d	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Jumper tightening, Tree cutting and general maintenance	19-Mar-2020	08:00	19-Mar-2020	18:00	
612	RQ15244	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	end to end testing of distance protection scheme by CPRI	18-Mar-2020	08:00	18-Mar-2020	18:00	end to end testing of distance protection scheme by CPRI and General mtc
613	RQ15238	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT- 2	BBMB	D	Half yearly mtc. Of S/Stn equipment/ Line	18-Mar-2020	08:00	19-Mar-2020	18:00	
614	RQ15273	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)- KHETRI(RS) (BB) CKT-1	BBMB	D	Bay maintenance work	17-Mar-2020	09:00	17-Mar-2020	17:00	
615	RQ15243	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Replacement of CTs	17-Mar-2020	08:00	18-Mar-2020	18:00	
616	RQ15233	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	end to end testing of distance protection scheme by CPRI	16-Mar-2020	08:00	16-Mar-2020	18:00	
617	RQ15267	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For replacement of broken earth wire between T/Loc No. 10 to 17 & 46 to 50 of 220 KV Chirawa-Hissar line	16-Mar-2020	08:00	22-Mar-2020	18:00	
618	RQ15461	slcdcv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	C	REPLACMENT OF CIRCUIT BREAKER UNDER PSDF SCHEME	14-Mar-2020	09:30	16-Mar-2020	17:00	Load will be meet through 220kv Rohtak Road -I.
619	RQ15247	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)- BADARPUR(NT) (BB) CKT-2	BBMB	D	Replacement of 1 No. CVT	11-Mar-2020	08:00	11-Mar-2020	18:00	
620	RQ15464	slcdcv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	for general maintenance work as per PMS activities.	06-Mar-2020	09:30	06-Mar-2020	17:00	Load will be meet through 220kv Panipat Ckt II &III

621	RQ15246	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)- BADARPUR(NT) (BB) CKT-1	BBMB	D	Yearly Mtc. and replacement of 1 No. CVT	05-Mar-2020	08:00	05-Mar-2020	18:00		
622	RQ15147	slcdcv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)- BADARPUR(NT) (BB) CKT-1	BBMB	D	C & tan delta test on CVT and CT.	04-Mar-2020	10:00	04-Mar-2020	17:00		Load can be managed through BTPS-Balabgarh-II Ckt
623	RQ15460	slcdcv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	for general maintenance work as per PMS activities.	04-Mar-2020	09:00	04-Mar-2020	17:00		Load will be meet through 220kV Rohtak Road -II
624	RQ15225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	BBMB	D	Yearly Mtc. And instalton of caupling capacitor	04-Mar-2020	08:00	04-Mar-2020	18:00		
625	RQ15148	slcdcv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)- BADARPUR(NT) (BB) CKT-2	BBMB	D	Alignment of Earthing rod, line side and CT side. C& tan delta test on CVT and CT	03-Mar-2020	10:00	03-Mar-2020	17:00		Load can be managed through BTPS-Balabgarh-I Ckt
626	RQ15463	slcdcv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	for general maintenance work as per PMS activities.	02-Mar-2020	09:00	02-Mar-2020	17:00		Load will be meet through 220kV Panipat Ckt I &III
627	RQ15245	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	C	Replacement of Circuit breakers and CTs	02-Mar-2020	08:00	06-Mar-2020	18:00		
628	RQ15043	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)- BADARPUR(NT) (BB) CKT-1	BBMB	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01-Mar-2020	08:00	31-Mar-2020	18:00		
629	RQ15044	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)- BADARPUR(NT) (BB) CKT-2	BBMB	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01-Mar-2020	08:00	31-Mar-2020	18:00		
630	RQ15053	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT- 1	BBMB	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00		
631	RQ15054	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT- 2	BBMB	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00		
632	RQ15072	slcdps_s d	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Jumper tightening, Tree cutting and general maintenance	27-Mar-2020	08:00	27-Mar-2020	18:00		
633	RQ15071	slcdps_s d	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Jumper tightening, Tree cutting and general maintenance	25-Mar-2020	08:00	25-Mar-2020	18:00		
634	RQ15090	slcdps_s d	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting and general maintenance	11-Mar-2020	08:00	11-Mar-2020	18:00		
635	RQ15107	slcdps_s d	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Jumper tightening, tree cutting and general maintenance	11-Mar-2020	08:00	11-Mar-2020	18:00		
636	RQ15089	slcdps_s d	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	03-Mar-2020	08:00	03-Mar-2020	18:00		
637	RQ15106	slcdps_s d	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	03-Mar-2020	08:00	03-Mar-2020	18:00		
638	RQ14732	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	Routine bay maintenance works	25-Mar-2020	10:00	25-Mar-2020	18:00		

639	RQ15431	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)- FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	Stringing Work of LILO of 200kV Firozabad(220kV) - Agra(765kVPG) Line between Loc. No 02-03. line sketch enclosed	23-Mar-2020	08:00	23-Mar-2020	18:00	
640	RQ14731	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)- BAREILLY(UP) (UP) CKT-2	UPPTCL	D	for routine testing	20-Mar-2020	09:00	20-Mar-2020	17:00	
641	RQ14631	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	For looping, chopping of trees in line corridor & maintenance work of bay.	19-Mar-2020	09:00	23-Mar-2020	17:00	
642	RQ14957	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	D	Replacement of B-phase wave trap jumper of NAPP-KHURJA line	18-Mar-2020	10:00	18-Mar-2020	18:00	
643	RQ14629	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)- SOHAWAL(PG) (UP) CKT-2	UPPTCL	D	routine maintenance of line and bay	14-Mar-2020	09:00	15-Mar-2020	17:00	
644	RQ14628	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)- SOHAWAL(PG) (UP) CKT-1	UPPTCL	D	routine maintenance of line and bay	12-Mar-2020	09:00	13-Mar-2020	17:00	
645	RQ15146	slgcdv_s d	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	CRM & IR test on CB & CT respectively. C& tan delta test on CVT and CT	05-Mar-2020	10:00	05-Mar-2020	17:00	Presently on no load
646	RQ14632	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)- KHODRI(UK) (UP) CKT-1	UPPTCL	D	For looping, chopping of trees in line corridor & maintenance work of bay.	05-Mar-2020	09:00	09-Mar-2020	17:00	
647	RQ15469	ntpcos_s d	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR_2(UP)- TANDA(NT) (UP) CKT-1	UPPTCL	C	Annual maintenance	04-Mar-2020	08:00	05-Mar-2020	18:00	This is for 220 kv Tanda-Basti line.
648	RQ14633	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	D	Lopping, chopping and cutting of trees & line maintenance work.	03-Mar-2020	10:00	05-Mar-2020	17:00	
649	RQ15423	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)- FATEHPUR(UP) (UP) CKT-2	UPPTCL	D	For AMP and Tightning work of Line Side Equipments at Fatehpur S/S	03-Mar-2020	08:00	03-Mar-2020	18:00	
650	RQ14630	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	D	For damaged conductor repair and jumper tightening	02-Mar-2020	09:00	03-Mar-2020	18:00	
651	RQ15468	ntpcos_s d	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	Annual maintenance	02-Mar-2020	08:00	03-Mar-2020	18:00	
652	RQ15420	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)- FATEHPUR(UP) (UP) CKT-1	UPPTCL	D	For AMP and Tightning work of Line Side Equipments at Fatehpur S/S	02-Mar-2020	08:00	02-Mar-2020	18:00	
653	RQ15419	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)- NEEBKARORI(UP) (UP) CKT-2	UPPTCL	D	CT & LINE BAY EQUIPMENT AMP at Mainpuri S/S.	29-Feb-2020	08:00	29-Feb-2020	18:00	
654	RQ15417	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)- NEEBKARORI(UP) (UP) CKT-1	UPPTCL	D	CT & LINE BAY EQUIPMENT AMP at Mainpuri S/S.	28-Feb-2020	08:00	28-Feb-2020	18:00	
655	RQ15418	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)- FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	Stringing Work of Jawahar TPS to Firozabad 400 D/C Quad Line. Line sketch Enclosed	28-Feb-2020	08:00	29-Feb-2020	18:00	
656	RQ15416	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1	UPPTCL	D	CT & LINE BAY EQUIPMENT AMP at Mainpuri S/S.	27-Feb-2020	08:00	27-Feb-2020	18:00	
657	RQ15467	ntpcos_s d	AC TRANSMISSION LINE CIRCUIT	220 KV TANDA-NEW TANDA (UP) CKT-2	UPPTCL	D	Annual maintenance and isolator alignment.	26-Feb-2020	08:00	26-Feb-2020	18:00	
658	RQ15415	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)- SIRSAGANJ(UP) (UP) CKT-1	UPPTCL	D	CT & LINE BAY EQUIPMENT AMP at Mainpuri S/S.	26-Feb-2020	08:00	26-Feb-2020	18:00	
659	RQ15252	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-2	HVPNL	D	H yearly mtc.	21-Mar-2020	08:00	21-Mar-2020	18:00	Half yearly mtc.

660	RQ15251	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	H yearly mtc.	16-Mar-2020	08:00	16-Mar-2020	18:00		
661	RQ14898	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-2	HVPNL	D	For AMP works of line equipment.	04-Mar-2020	09:00	04-Mar-2020	17:00		
662	RQ14897	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-1	HVPNL	D	For AMP works of line equipment.	03-Mar-2020	09:00	03-Mar-2020	17:00		
663	RQ15260	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID, RRVPNL	D	For line and bay maintenance at 220KV GSS RVPN, Bharatpur	20-Mar-2020	09:00	20-Mar-2020	18:00		
664	RQ14764	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	After snow maintenance of 220kV Prini switchyard	16-Mar-2020	09:00	23-Mar-2020	18:00		
665	RQ14765	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	After snow maintenance of 220kV Prini switchyard.	16-Mar-2020	09:00	23-Mar-2020	18:00		
666	RQ15003	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)- VATIKA(RS) (RS) CKT-2	RRVPNL	D	for AMP Work	13-Mar-2020	10:00	13-Mar-2020	18:00		
667	RQ15272	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	QUARTERLY Bay MAINTENANCE & testing WORK	06-Mar-2020	08:00	06-Mar-2020	18:00		
668	RQ15278	sldcrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	D	QUARTERLY Bay MAINTENANCE & testing WORK	05-Mar-2020	08:00	05-Mar-2020	18:00		
669	RQ15004	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)- CHAKSU(RS) (RS) CKT-1	RRVPNL	D	20689A isolator allienment work at Jaipir(S)	03-Mar-2020	11:00	03-Mar-2020	15:00		
670	RQ15055	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHITTORGARH-DEBARI (RS) CKT-1	RRVPNL	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01-Mar-2020	08:00	31-Mar-2020	18:00		
671	RQ14818	cpcc2_sd	BUS	220KV BUS 1 AT CHAMBA(PG)	POWERGRID	D	For AMP Works.	25-Mar-2020	09:00	25-Mar-2020	18:00		
672	RQ15012	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGRID	C	Earth Wire Stringing Works	20-Mar-2020	08:00	21-Mar-2020	18:00		
673	RQ15013	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	C	Earth Wire Stringing Works	20-Mar-2020	08:00	21-Mar-2020	18:00		
674	RQ14862	cpcc2_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1	POWERGRID	D	For replacement of density switches.	18-Mar-2020	09:00	18-Mar-2020	18:00		
675	RQ14820	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For AMP works	17-Mar-2020	10:00	17-Mar-2020	17:00		
676	RQ14886	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)	POWERGRID	D	For AMP Works.	17-Mar-2020	09:00	17-Mar-2020	17:30		
677	RQ14863	cpcc2_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2	POWERGRID	C	For replacement of density switches.	16-Mar-2020	09:00	17-Mar-2020	18:00	Combined shutdown of Kaul-1 Line, Pehowa Line and Busbar- II required for density switch replacement due to common area.	
678	RQ14885	cpcc2_sd	BUS	220KV BUS 1 AT SAMBA(PG)	POWERGRID	D	For AMP Works.	12-Mar-2020	09:00	12-Mar-2020	17:30		
679	RQ15011	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	POWERGRID	D	AMP of 220 kV Main Bus-2	10-Mar-2020	08:00	10-Mar-2020	18:00		

680	RQ14840	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP Works.	09-Mar-2020	09:00	10-Mar-2020	18:00		
681	RQ14855	cpcc2_sd	BUS	220KV BUS 2 AT FATEHABAD(PG)	POWERGRID	D	For AMP Works.	06-Mar-2020	10:00	06-Mar-2020	18:00		
682	RQ14896	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWERGRID	D	For AMP Works.	06-Mar-2020	09:00	06-Mar-2020	17:00		
683	RQ14839	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP Works.	05-Mar-2020	09:00	06-Mar-2020	18:00		
684	RQ14989	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWERGRID	D	For AMP Works.	05-Mar-2020	09:00	05-Mar-2020	17:00		
685	RQ15015	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)	POWERGRID	D	for AMP Work	05-Mar-2020	08:00	05-Mar-2020	18:00		
686	RQ14854	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)	POWERGRID	D	For AMP Works.	04-Mar-2020	10:00	04-Mar-2020	18:00		
687	RQ14988	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	POWERGRID	D	For AMP Works.	04-Mar-2020	09:00	04-Mar-2020	17:00		
688	RQ15010	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	POWERGRID	D	AMP of 220 kV Main Bus-1	04-Mar-2020	08:00	04-Mar-2020	18:00		
689	RQ15014	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)	POWERGRID	D	206-89A isolator alignment work.	03-Mar-2020	08:00	03-Mar-2020	18:00		
690	RQ15019	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	for AMP Work	03-Mar-2020	08:00	03-Mar-2020	18:00		
691	RQ15021	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	POWERGRID	D	for AMP Work	03-Mar-2020	08:00	03-Mar-2020	18:00		
692	RQ15018	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	for AMP Work	02-Mar-2020	08:00	02-Mar-2020	18:00		
693	RQ15020	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)	POWERGRID	D	for AMP Work	02-Mar-2020	08:00	02-Mar-2020	18:00		
694	RQ15171	dadri_sd	BUS	220KV BUS 2DADRITH(NT)	NTPC	C	Bus bar protection migration from high impedance to low impedance.	16-Mar-2020	09:00	20-Mar-2020	18:00		
695	RQ15170	dadri_sd	BUS	220KV BUS 1DADRITH(NT)	NTPC	C	Bus bar protection migration from high impedance to low impedance.	02-Mar-2020	09:00	06-Mar-2020	18:00		
696	RQ15455	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	Tightening of clamps, removal of hotspots and routine maintenance of equipments.	05-Apr-2020	10:00	05-Apr-2020	14:00	Tightening of clamps, removal of hotspots and routine maintenance of equipments.	
697	RQ15384	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWERGRID	D	Maintt. Work at Hiranagar Grid	05-Apr-2020	09:00	05-Apr-2020	16:00	Maintt. Work at Hiranagar Grid	
698	RQ15385	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWERGRID	D	Maintt. Work at Hiranagar Grid	05-Apr-2020	09:00	05-Apr-2020	16:00	Maintt. Work at Hiranagar Grid	
699	RQ15454	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	Replacement of 33 KV VCB, battery charger, tightening of clamps, removal of hotspots and routine maintenance of equipments.	08-Mar-2020	10:00	08-Mar-2020	14:00	Replacement of 33 KV VCB, battery charger, tightening of clamps, removal of hotspots and routine maintenance of equipments.	

700	RQ15382	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)- SEWA_2(NH) (PG) CKT-1	POWERGRID	D	Retrofitting of C&R Panel and Maintenance works at Hiranagar Grid	08-Mar-2020	09:00	08-Mar-2020	18:00	Retrofitting of C&R Panel and Maintenance works at Hiranagar Grid
701	RQ15383	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)- SEWA_2(NH) (PG) CKT-2	POWERGRID	D	Retrofitting of C&R Panel and Maintenance works at Hiranagar Grid	08-Mar-2020	09:00	08-Mar-2020	18:00	Retrofitting of C&R Panel and Maintenance works at Hiranagar Grid
702	RQ15069	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightening, Tree cutting and general maintenance	20-Mar-2020	08:00	20-Mar-2020	18:00	
703	RQ15068	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2	PSTCL	D	Jumper tightening, Tree cutting and general maintenance	18-Mar-2020	08:00	18-Mar-2020	18:00	
704	RQ15067	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, Tree cutting and general maintenance	16-Mar-2020	08:00	17-Mar-2020	18:00	
705	RQ15079	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	12-Mar-2020	08:00	12-Mar-2020	18:00	
706	RQ15096	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	12-Mar-2020	08:00	12-Mar-2020	18:00	
707	RQ15080	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	04-Mar-2020	08:00	05-Mar-2020	18:00	
708	RQ15097	sldcps_s d	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	PSTCL	D	Jumper tightening, tree cutting and general maintenance	04-Mar-2020	08:00	05-Mar-2020	18:00	
709	RQ15258	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)- HISAR(BB) (RS) CKT-1	RRVPNL	C	line Patrolling And Tree cutting	05-Mar-2020	10:00	06-Mar-2020	18:00	132 KV Hiisar-Amarpura Thedi line is charged on NO-Load
710	RQ15373	cpcc1_sd	BAY	205 MAIN BAY - 220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-2 (POWERGRID)	POWERGRID	C	Over hauling of CB intruppters- Line shall charged through TBC Bay	03-Apr-2020	08:00	06-Apr-2020	18:00	
711	RQ15374	cpcc1_sd	BAY	204 MAIN BAY - 220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-1 (POWERGRID)	POWERGRID	C	Over hauling of CB intruppters- Line shall charged through TBC Bay	31-Mar-2020	08:00	02-Apr-2020	18:00	
712	RQ15375	cpcc1_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT BAHADURGARH(PG) (POWERGRID) AND 220KV BUS 2 AT BAHADURGARH(PG) AT 220 KV BAHADURGARH(PG) (POWERGRID)	POWERGRID	C	Over hauling of CB intruppters- Line shall charged through TBC Bay	27-Mar-2020	08:00	30-Mar-2020	18:00	
713	RQ15376	cpcc1_sd	BAY	202 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG) (POWERGRID)	POWERGRID	C	Over hauling of CB intruppters- Line shall charged through TBC Bay	25-Mar-2020	08:00	27-Mar-2020	18:00	
714	RQ15027	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT GURGAON(PG) AND 220KV BUS 2 AT GURGAON(PG) AT 220 KV GURGAON(PG)	POWERGRID	D	For AMP of bay	13-Mar-2020	10:00	13-Mar-2020	17:00	

715	RQ15022	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWERGRID	D	MV Isolator clamps and support structure rectification work	16-Mar-2020	08:00	21-Mar-2020	18:00		
716	RQ14879	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	Repalcement of Bi-Mettalic strip in all branch isolators to avoid formation of hot spots.	06-Mar-2020	09:00	07-Mar-2020	18:00		
717	RQ14961	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	Isolator Mechanical Interlock Modification works by OEM.	03-Mar-2020	09:30	05-Mar-2020	17:30		
718	RQ14962	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	Isolator Mechanical Interlock Modification works by OEM.	03-Mar-2020	09:30	05-Mar-2020	17:30		