

Proposed Outage Program of 200th OCC meeting of NRPC															
Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ108267	OCC_200	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 1	C	Boiler + Gen + FGD Execution	10-Nov-2022	00:00	14-Dec-2022	23:00		PLANNED	Requested	
2	RQ108269	OCC_200	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 5	C	BLR overhaul + TG Bearing Inspection	05-Nov-2022	00:00	29-Nov-2022	23:00		PLANNED	Requested	
3	RQ108413	OCC_200	jhajar_sd	GENERATING UNIT	500 MW ISTPP (JHAJAR) - UNIT 1	C	35 Days Annual Overhauling (vibration issue)	10-Nov-2022	00:00	14-Dec-2022	23:59		PLANNED	Requested	
4	RQ108274	OCC_200	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	22-Nov-2022	08:00	28-Nov-2022	18:00		PLANNED	Requested	
5	RQ108275	OCC_200	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	22-Nov-2022	08:00	28-Nov-2022	18:00		PLANNED	Requested	
6	RQ108147	OCC_200	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	D	System Test (on load) of link after UPGRADATION of CONTROL SOFTWARE	12-Nov-2022	08:00	15-Nov-2022	18:00	S/D to be clubbed with NR2 for diversion	PLANNED	Requested	
7	RQ108146	OCC_200	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	D	System Test (on load) of link after UPGRADATION of CONTROL SOFTWARE	12-Nov-2022	08:00	15-Nov-2022	18:00	S/D to be clubbed with NR2 for diversion	PLANNED	Requested	
8	RQ108145	OCC_200	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	C	"1. UPGRADATION OF CONTROL SOFTWARE 2. HARDWARE MODIFICATION & INTEGRATION OF BLOCKING FILTER "	09-Nov-2022	08:00	11-Nov-2022	18:00	S/D to be clubbed with NR2 for diversion	PLANNED	Requested	
9	RQ108144	OCC_200	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	C	"1. UPGRADATION OF CONTROL SOFTWARE 2. HARDWARE MODIFICATION & INTEGRATION OF BLOCKING FILTER "	07-Nov-2022	08:00	11-Nov-2022	18:00	S/D to be clubbed with NR2 for diversion	PLANNED	Requested	
10	RQ108288	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	D	AMP work	30-Nov-2022	09:00	30-Nov-2022	18:00		PLANNED	Requested	
11	RQ108334	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	D	AMP of Line Reactor at Orai S/S	22-Nov-2022	09:00	22-Nov-2022	18:00		PLANNED	Requested	
12	RQ108281	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	D	Insulator Cleaning Work	16-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested	
13	RQ108130	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	Glass insulator Cleaning for Winter preparedness	16-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
14	RQ108280	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	D	Insulator Cleaning Work	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
15	RQ108134	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	D	AMP OF BANASKANTHA-CHITTORGARH CKT 2 LINE REACTOR CB ,LINE REACTOR AND LINE BAY	14-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
16	RQ108457	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	D	FOR REPLACEMENT OF FLASHED INSULATOR BY ER1	10-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
17	RQ108133	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	D	AMP OF BANASKANTHA-CHITTORGARH CKT -1 LINE REACTOR CB ,LINE REACTOR AND LINE BAY	10-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
18	RQ108129	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	C	NHAI Line Diversion work	10-Nov-2022	08:00	25-Nov-2022	22:00		PLANNED	Requested	
19	RQ108367	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	D	Tower Strengthening Work by WR#2. A/R to be kept in non auto mode.	08-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
20	RQ108270	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	01-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
21	RQ108455	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	D	A/R OFF FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
22	RQ108365	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	D	For OPGW stringing under live line condition by WR#2. A/R INTO NON AUTO MODE IS REQUIRED.	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
23	RQ108366	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	D	Tower Strengthening Work by WR#2. A/R to be kept in non auto mode.	01-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested	
24	RQ107924	OCC_200	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(AP L)-ADANI MUNDRA(APL) (ATIL) CKT-1	C	For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D	16-Nov-2022	08:00	19-Nov-2022	20:00	For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D	PLANNED	Requested	
25	RQ107925	OCC_200	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(AP L)-ADANI MUNDRA(APL) (ATIL) CKT-2	C	For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D	16-Nov-2022	08:00	19-Nov-2022	20:00	For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D	PLANNED	Requested	

26	RQ107922	OCC_200	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	D	OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out online.	01-Nov-2022	08:00	30-Nov-2022	18:30	No outage Required	PLANNED	Requested	
27	RQ108512	OCC_200	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30-Nov-2022	08:00	30-Nov-2022	17:00		PLANNED	Requested	
28	RQ108556	OCC_200	slcpcs_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening,cleaing and IR of equipments.	29-Nov-2022	08:00	29-Nov-2022	17:00		PLANNED	Requested	
29	RQ108511	OCC_200	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	D	Maintenance of CT & 89B Isolator of 401 AND Isolator of 402 89 A, Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance, Disc Insulators Washing from tower Nos 190 to 244, Annual maintenance and Protection testing of bay equipments & Maintenance of 401 89 L Isolator, 401-CVT, LA & Wave trap	29-Nov-2022	08:00	30-Nov-2022	17:00	Shutdown required of line, Line bay and Tie bay (BAY-416 & 417)	PLANNED	Requested	
30	RQ108554	OCC_200	slcpcs_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS) AND FUTURE	D	General maintenance for nut-bolt tightening,cleaing and IR of equipments.	24-Nov-2022	08:00	24-Nov-2022	17:00		PLANNED	Requested	
31	RQ108506	OCC_200	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2	D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance & Annual maintenance and Protection testing of bay equipments.	24-Nov-2022	08:00	26-Nov-2022	17:00	Shutdown required of line, Line bay and Tie bay (BAY-415 & 414)	PLANNED	Requested	
32	RQ108601	OCC_200	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	D	Periodic Maintenance	23-Nov-2022	09:00	23-Nov-2022	17:00		PLANNED	Requested	
33	RQ108504	OCC_200	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23-Nov-2022	08:00	23-Nov-2022	17:00		PLANNED	Requested	
34	RQ108498	OCC_200	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21-Nov-2022	08:00	21-Nov-2022	17:00		PLANNED	Requested	
35	RQ108497	OCC_200	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	D	Disc Insulators Washing from tower Nos 01 to 250 &Protection Testing	19-Nov-2022	08:00	25-Nov-2022	17:00	-	PLANNED	Requested	
36	RQ108600	OCC_200	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of Isolator 402 89 B & 403 89 A	18-Nov-2022	09:00	18-Nov-2022	17:00	-	PLANNED	Requested	
37	RQ108552	OCC_200	slcpcs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	D	General maintenance for nut-bolt tightening,cleaing and IR of equipments.	18-Nov-2022	08:00	18-Nov-2022	17:00		PLANNED	Requested	
38	RQ108599	OCC_200	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of Bushing clamps, 220 KV Output Bus Bar, 403 89 L Isolator	17-Nov-2022	09:00	17-Nov-2022	17:00	-	PLANNED	Requested	
39	RQ108494	OCC_200	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17-Nov-2022	08:00	17-Nov-2022	17:00		PLANNED	Requested	
40	RQ108598	OCC_200	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Protection Testing	16-Nov-2022	09:00	16-Nov-2022	17:00	-	PLANNED	Requested	
41	RQ108597	OCC_200	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	Periodic Maintenance	16-Nov-2022	09:00	16-Nov-2022	17:00		PLANNED	Requested	
42	RQ108596	OCC_200	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Protection Testing	15-Nov-2022	09:00	15-Nov-2022	17:00	-	PLANNED	Requested	
43	RQ108492	OCC_200	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15-Nov-2022	08:00	15-Nov-2022	17:00		PLANNED	Requested	
44	RQ108550	OCC_200	slcpcs_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening,cleaing and IR of equipments.	15-Nov-2022	08:00	15-Nov-2022	17:00		PLANNED	Requested	
45	RQ108489	OCC_200	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	D	Tree cutting and Jumper Tightening of tower No- 216 to 250 &Protection Testing	14-Nov-2022	08:00	15-Nov-2022	17:00	-	PLANNED	Requested	

46	RQ108490	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick kiln etc. and Checking & Tightening jumpers nut bolts and routine maintenance.	14-Nov-2022	08:00	18-Nov-2022	17:00	-	PLANNED	Requested	
47	RQ108486	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11-Nov-2022	08:00	11-Nov-2022	17:00		PLANNED	Requested	
48	RQ108485	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	General Maintenance/ Jumpers tightening	11-Nov-2022	08:00	11-Nov-2022	17:00	PLANNED	Requested	
49	RQ108595	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	10-Nov-2022	09:00	10-Nov-2022	17:00		PLANNED	Requested	
50	RQ108594	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	D	Periodic Maintenance	09-Nov-2022	09:00	09-Nov-2022	17:00		PLANNED	Requested	
51	RQ108482	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09-Nov-2022	08:00	09-Nov-2022	17:00		PLANNED	Requested	
52	RQ108547	OCC_200	sldcps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	D	Annual maintenance and Protection testing of bay equipments.	09-Nov-2022	08:00	10-Nov-2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Requested	
53	RQ108548	OCC_200	sldcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	D	Annual maintenance and Protection testing of bay equipments.	09-Nov-2022	08:00	10-Nov-2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Requested	
54	RQ108484	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	D	Tree cutting and Jumper Tightening of tower No- 215 to 230, Annual maintenance and Protection testing of bay equipments &Protection Testing	09-Nov-2022	08:00	09-Nov-2022	17:00	Shutdown required of line, Line bay and Tie bay (BAY-413 & 414)	PLANNED	Requested	
55	RQ108592	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07-Nov-2022	09:00	07-Nov-2022	17:00		PLANNED	Requested	
56	RQ108593	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of 201 89C & 89 L, CT 201 & CB 201	07-Nov-2022	09:00	07-Nov-2022	17:00	-	PLANNED	Requested	
57	RQ108479	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07-Nov-2022	08:00	07-Nov-2022	17:00		PLANNED	Requested	
58	RQ108481	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	D	Tree cutting and Jumper Tightening of tower No- 231 to 244	07-Nov-2022	08:00	07-Nov-2022	17:00	-	PLANNED	Requested	
59	RQ108477	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04-Nov-2022	08:00	04-Nov-2022	17:00		PLANNED	Requested	
60	RQ108590	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	Periodic Maintenance	03-Nov-2022	09:00	03-Nov-2022	17:00		PLANNED	Requested	
61	RQ108589	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	03-Nov-2022	09:00	03-Nov-2022	17:00		PLANNED	Requested	
62	RQ108591	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	03-Nov-2022	09:00	03-Nov-2022	17:00		PLANNED	Requested	
63	RQ108476	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	General Maintenance/ Jumpers tightening	03-Nov-2022	08:00	03-Nov-2022	17:00	PLANNED	Requested	
64	RQ108588	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Maintenance of Bushing clamps, 220 KV Output Bus Bar, 412 89 L Isolator	02-Nov-2022	09:00	02-Nov-2022	17:00	-	PLANNED	Requested	
65	RQ108473	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02-Nov-2022	08:00	02-Nov-2022	17:00		PLANNED	Requested	
66	RQ108544	OCC_200	sldcps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	D	Annual maintenance and Protection testing of bay equipments.	02-Nov-2022	08:00	03-Nov-2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Requested	
67	RQ108543	OCC_200	sldcps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	D	Annual maintenance and Protection testing of bay equipments.	02-Nov-2022	08:00	03-Nov-2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Requested	
68	RQ108586	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	01-Nov-2022	09:00	01-Nov-2022	17:00		PLANNED	Requested	
69	RQ108587	OCC_200	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Maintenance of Isolator 411 89 B & 412 89 A	01-Nov-2022	09:00	01-Nov-2022	17:00	-	PLANNED	Requested	

70	RQ108453	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	D	FOR OPGW CROSSING BETWEEN ARA-DUMRAO TO BIHARSHARIF-BALIA LINE UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1	20-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested	
71	RQ108454	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	D	FOR OPGW CROSSING BETWEEN ARA-DUMRAO TO BIHARSHARIF-BALIA LINE UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1	20-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested	
72	RQ108461	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	D	FOR REPLACEMENT OF FLASHED INSULATOR BY ER1	17-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
73	RQ108272	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	D	Insulator Replacement work at various crossings	17-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
74	RQ108463	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	D	FOR REPLACEMENT OF FLASHED INSULATOR BY ER1	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
75	RQ108320	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	D	FOR CT CABLE REPLACEMENT WORK IN NON SWITCHABLE 50 MVAR LINE REACTOR OF 400 KV BALLIA - BIHARSHARIF CKT1 AT BALIA END . DURING CHARGING OF REACTOR SHUTDOWN OF 400 KV BALLIA - BIHARSHARIF CKT-1-	14-Nov-2022	18:00	14-Nov-2022	18:30		PLANNED	Requested	
76	RQ108319	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	D	FOR CT CABLE REPLACEMENT WORK IN NON SWITCHABLE 50 MVAR LINE REACTOR OF 400 KV BALLIA - BIHARSHARIF CKT1 AT BALIA END . DURING ISOLATION OF REACTOR SHUTDOWN OF 400 KV BALLIA - BIHARSHARIF CKT-1-	14-Nov-2022	10:00	14-Nov-2022	10:30		PLANNED	Requested	
77	RQ108462	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	D	FOR REPLACEMENT OF FLASHED INSULATOR BY ER1	14-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested	
78	RQ108458	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	D	FOR REPLACEMENT OF FLASHED INSULATOR BY ER1	14-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
79	RQ108459	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	D	A/R OFF TO FACILITATE THE SHUTDOWN OF OTHER CKT ON THE SAME TOWER	14-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
80	RQ108452	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	D	FOR REMOVAL & FIXING OF AVIATION GLOBULE FOR OPGW ERECTION WORK BY ER1	13-Nov-2022	08:00	20-Nov-2022	18:00		PLANNED	Requested	
81	RQ108451	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	D	A/R OFF TO FACILITATE THE SHUTDOWN OF OTHER CKT ON THE SAME TOWER BY ER1	13-Nov-2022	08:00	20-Nov-2022	18:00		PLANNED	Requested	
82	RQ108282	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	D	Insulator Cleaning Work	10-Nov-2022	09:00	10-Nov-2022	18:00		PLANNED	Requested	
83	RQ108466	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	D	CLEANING OF INSULATOR AT VARIOUS LOCATION BY ER1	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
84	RQ108449	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	D	FOR REMOVAL & FIXING OF AVIATION GLOBULE FOR OPGW ERECTION WORK BY ER1	06-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
85	RQ108450	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	D	A/R OFF TO FACILITATE THE SHUTDOWN OF OTHER CKT ON THE SAME TOWER BY ER1	06-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
86	RQ108322	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	AMP work	05-Nov-2022	10:00	05-Nov-2022	18:00		PLANNED	Requested	
87	RQ108321	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	AMP work	04-Nov-2022	10:00	04-Nov-2022	18:00		PLANNED	Requested	
88	RQ108448	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	D	A/R OFF FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
89	RQ108284	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	D	Removal of Firewall Shuttering between Line reactor at Balia End"	01-Nov-2022	08:00	01-Nov-2022	12:00		PLANNED	Requested	
90	RQ108283	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	D	Removal of Firewall Shuttering between Line reactor at Balia End"	01-Nov-2022	08:00	01-Nov-2022	12:00		PLANNED	Requested	
91	RQ108464	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	C	DESTRINGING, ERECTION AND STRINGING WORK FOR DIVERSION OF 400KV PATNA BALIA 1&2 LINE BY ER1	01-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
92	RQ108465	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	C	DESTRINGING, ERECTION AND STRINGING WORK FOR DIVERSION OF 400KV PATNA BALIA 1&2 LINE BY ER1	01-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
93	RQ108456	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	D	AMP OF LINE BAY AT MUZAFFARPUR BY ER1	16-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested	

94	RQ108507	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	25-Nov-2022	08:00	25-Nov-2022	17:00	-	PLANNED	Requested
95	RQ108499	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21-Nov-2022	08:00	21-Nov-2022	17:00	-	PLANNED	Requested
96	RQ108491	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 166 to 166	14-Nov-2022	08:00	14-Nov-2022	17:00	-	PLANNED	Requested
97	RQ108483	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09-Nov-2022	08:00	09-Nov-2022	17:00	-	PLANNED	Requested
98	RQ108513	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30-Nov-2022	08:00	30-Nov-2022	17:00	-	PLANNED	Requested
99	RQ108493	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16-Nov-2022	08:00	16-Nov-2022	17:00	-	PLANNED	Requested
100	RQ108474	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02-Nov-2022	08:00	02-Nov-2022	17:00	-	PLANNED	Requested
101	RQ108510	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	For Jumper Tightening, and tree cutting between Tower No. 16 to 30	29-Nov-2022	08:00	29-Nov-2022	17:00	-	PLANNED	Requested
102	RQ108508	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 15	25-Nov-2022	08:00	25-Nov-2022	17:00	-	PLANNED	Requested
103	RQ108509	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 90 TO 70	25-Nov-2022	08:00	25-Nov-2022	17:00	-	PLANNED	Requested
104	RQ108555	OCC_200	sldcps_sd	BAY	408 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AND 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of bay 408 and cleaning of CR panel and BMK of CT,CB related with associated bay	24-Nov-2022	08:00	24-Nov-2022	17:00	-	PLANNED	Requested
105	RQ108505	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 80 to 100	23-Nov-2022	08:00	23-Nov-2022	17:00	-	PLANNED	Requested
106	RQ108502	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	For Jumper Tightening, and tree cutting between Tower No.216 to 230	22-Nov-2022	08:00	22-Nov-2022	17:00	-	PLANNED	Requested
107	RQ108503	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 90 to 102	22-Nov-2022	08:00	22-Nov-2022	17:00	-	PLANNED	Requested
108	RQ108553	OCC_200	sldcps_sd	BAY	411 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AND 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of bay 411 and cleaning of CR panel and BMK of CT,CB related with associated bay	21-Nov-2022	08:00	21-Nov-2022	17:00	-	PLANNED	Requested
109	RQ108500	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 70 to 90	21-Nov-2022	08:00	21-Nov-2022	17:00	-	PLANNED	Requested
110	RQ108495	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	For Jumper Tightening and Tree Cutting from Tower No. 231 to 246	18-Nov-2022	08:00	18-Nov-2022	17:00	-	PLANNED	Requested
111	RQ108496	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 55 to 70	18-Nov-2022	08:00	18-Nov-2022	17:00	-	PLANNED	Requested
112	RQ108551	OCC_200	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	D	Cleaning of bay 415 CB & CT porcelin and recording of IR Values of CB,CT	15-Nov-2022	08:00	15-Nov-2022	17:00	-	PLANNED	Requested
113	RQ108488	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	For Jumper Tightening and Tree Cutting from Tower No. 247 to 262	14-Nov-2022	08:00	14-Nov-2022	17:00	-	PLANNED	Requested
114	RQ108549	OCC_200	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	D	Cleaning of bay 421 CB & CT porcelin and recording of IR Values of CB,CT	10-Nov-2022	08:00	10-Nov-2022	17:00	-	PLANNED	Requested
115	RQ108480	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	For Jumper Tightening, and tree cutting between Tower No. 31 to 45	07-Nov-2022	08:00	07-Nov-2022	17:00	-	PLANNED	Requested
116	RQ108546	OCC_200	sldcps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)	D	Nut bolt tightening of clamp and connectors of bay 407 and cleaning of CR panel and BMK of CT,CB related with associated bay	07-Nov-2022	08:00	07-Nov-2022	17:00	-	PLANNED	Requested
117	RQ108478	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	For Jumper Tightening, and Tree Cutting from Tower No. 16 to 30	04-Nov-2022	08:00	04-Nov-2022	17:00	-	PLANNED	Requested
118	RQ108545	OCC_200	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	D	Cleaning of bay 412 CB & CT porcelin and recording of IR Values of CB,CT	03-Nov-2022	08:00	03-Nov-2022	17:00	-	PLANNED	Requested

119	RQ108475	OCC_200	sldeps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	For Jumper Tightening, and tree cutting between Tower No. 01 to 15	02-Nov-2022	08:00	02-Nov-2022	17:00		PLANNED	Requested
120	RQ108542	OCC_200	sldeps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	D	Cleaning of bay 409 CB & CT porcelain and recording of IR Values of CB,CT	01-Nov-2022	08:00	01-Nov-2022	17:00		PLANNED	Requested
121	RQ108329	OCC_200	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	21-Nov-2022	08:00	02-Dec-2022	18:00		PLANNED	Requested
122	RQ108330	OCC_200	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	21-Nov-2022	08:00	02-Dec-2022	18:00		PLANNED	Requested
123	RQ108276	OCC_200	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1	C	Transmission Line Diversion work due to infringement of Rail network of Jawaharpur Thermal Power Plant.construction of Bundelkhand Expressway by UPEIDA	08-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested
124	RQ108277	OCC_200	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2	C	Transmission Line Diversion work due to infringement of Rail network of Jawaharpur Thermal Power Plant.	08-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested
125	RQ108287	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	D	AMP work	28-Nov-2022	09:00	28-Nov-2022	18:00		PLANNED	Requested
126	RQ108323	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	D	For Jumper Rectification Work	24-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested
127	RQ108278	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	D	S/D required for tapping of OPGW to 132 KV Sangipur-Kuna Line for Repeater Station under Reliable Communication Scheme.	22-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested
128	RQ108345	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	D	S/D REQUIRED FOR AMP WORKS	21-Nov-2022	08:00	21-Nov-2022	18:00	Kindly Approve	PLANNED	Requested
129	RQ108344	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	D	S/D REQUIRED FOR AMP WORKS	19-Nov-2022	08:00	19-Nov-2022	18:00	Kindly approve	PLANNED	Requested
130	RQ108279	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	D	AMP work	18-Nov-2022	09:00	18-Nov-2022	18:00		PLANNED	Requested
131	RQ108132	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	Line maintenance work & E/W clearance Measurement work	17-Nov-2022	09:00	17-Nov-2022	12:00		PLANNED	Requested
132	RQ108136	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	17-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested
133	RQ108120	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	D	for bird divertor installation works as per the Supreme Court order.	16-Nov-2022	16:00	30-Nov-2022	23:00	Other circuit in Non Auto Mode	PLANNED	Requested
134	RQ108118	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	D	for bird divertor installation works as per the Supreme Court order.	16-Nov-2022	16:00	30-Nov-2022	23:00	Other circuit in Non Auto Mode	PLANNED	Requested
135	RQ108124	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	for bird divertor installation works as per the Supreme Court order.	16-Nov-2022	16:00	30-Nov-2022	23:00	Other circuit in Non Auto Mode	PLANNED	Requested
136	RQ108137	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	D	Line maintenance work	16-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested
137	RQ108135	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	12-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested
138	RQ108271	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	11-Nov-2022	08:00	20-Nov-2022	18:00		PLANNED	Requested
139	RQ108273	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	D	To attend shut down nature defects in Line	09-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested
140	RQ108318	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	D	For fixing of Jumper Nut / Bolt and AMP work	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested
141	RQ108119	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	D	for bird divertor installation works as per the Supreme Court order.	01-Nov-2022	16:00	15-Nov-2022	23:00	Other circuit in Non Auto Mode	PLANNED	Requested
142	RQ108117	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	D	for bird divertor installation works as per the Supreme Court order.	01-Nov-2022	16:00	15-Nov-2022	23:00	Other circuit in Non Auto Mode	PLANNED	Requested
143	RQ108123	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	for bird divertor installation works as per the Supreme Court order.	01-Nov-2022	16:00	15-Nov-2022	23:00	Other circuit in Non Auto Mode	PLANNED	Requested
144	RQ108317	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested
145	RQ108131	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	C	Diversion work due to NCRTC	01-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested
146	RQ108138	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	C	Diversion work for Railway	01-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested
147	RQ108139	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	D	Non-Auto for Live line OPGW installation under NROSS project	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested
148	RQ108141	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	D	AMP work	26-Nov-2022	08:00	26-Nov-2022	18:00		PLANNED	Requested

149	RQ108140	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	D	AMP work	25-Nov-2022	08:00	25-Nov-2022	18:00		PLANNED	Requested
150	RQ108109	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	D	1.A/R tesing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADA problem by M/S GE T&D Engineer of 765 kV Unnao-Anpara C line. 2.Disc Cleaning work of above line at Unnao end will be done also by ETD-I Prayagraj. 3.Routine protection Relay testing and maintenance 765KV Anpara C-Unnao line. 4. for disc cleaning near unnao end, near bhav chauraha& paranipur	22-Nov-2022	08:00	26-Nov-2022	18:00		PLANNED	Requested
151	RQ107806	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	D	Tightening of jumper cone bolt and CC ring bolt, Tower top tightening work.	10-Nov-2022	08:00	12-Nov-2022	17:00		PLANNED	Requested
152	RQ107805	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	D	Tightening of jumper cone bolt and CC ring bolt, Tower top tightening work. 80MVAR Spare unit will be taken out of service as it will be charge as R phase in OCT-22 (OCC-199 Sr. No.160) on request of M/s GTL.	07-Nov-2022	08:00	09-Nov-2022	17:00		PLANNED	Requested
153	RQ108126	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	D	For ladder logic and interlock checking for spare reactor commissioning	20-Nov-2022	17:00	26-Nov-2022	23:00		PLANNED	Requested
154	RQ108125	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	D	For ladder logic and interlock checking for spare reactor commissioning	13-Nov-2022	17:00	19-Nov-2022	23:00		PLANNED	Requested
155	RQ108122	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	D	Re-fixing of dislocated bird diverters	12-Nov-2022	16:00	13-Nov-2022	23:00	Other circuit in Non Auto Mode	PLANNED	Requested
156	RQ108121	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	D	Re-fixing of dislocated bird diverters	10-Nov-2022	16:00	11-Nov-2022	23:00	Other circuit in Non Auto Mode	PLANNED	Requested
157	RQ108143	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	D	Line maintenance work	17-Nov-2022	08:00	18-Nov-2022	18:00	Other circuit in Non Auto Mode	PLANNED	Requested
158	RQ108142	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	D	Line maintenance work	15-Nov-2022	08:00	16-Nov-2022	18:00	Other circuit in Non Auto Mode	PLANNED	Requested
159	RQ107808	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	D	80MVAR Spare reactor commissioning activities	08-Nov-2022	09:00	09-Nov-2022	18:00	On Request of M/s GTL	PLANNED	Requested
160	RQ107807	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(U P) (GTL) CKT-1	D	63MVAR Spare reactor commissioning activities	06-Nov-2022	09:00	06-Nov-2022	18:00	On Request of M/s GTL	PLANNED	Requested
161	RQ108128	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	D	For ladder logic and interlock checking for spare reactor commissioning	07-Nov-2022	17:00	12-Nov-2022	23:00		PLANNED	Requested
162	RQ108127	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	D	For ladder logic and interlock checking for spare reactor commissioning	02-Nov-2022	17:00	06-Nov-2022	23:00		PLANNED	Requested
163	RQ108338	OCC_200	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)	D	AMP of 765 kV Bus-2	28-Nov-2022	08:30	29-Nov-2022	18:00	Kindly Approve	PLANNED	Requested
164	RQ108337	OCC_200	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)	D	AMP of 765 kV Bus-1	25-Nov-2022	08:30	26-Nov-2022	18:00	Kindly approve	PLANNED	Requested
165	RQ108175	OCC_200	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	D	Jumpering and bay extension work by M/s TATA	23-Nov-2022	17:00	29-Nov-2022	23:00		PLANNED	Requested
166	RQ108333	OCC_200	cpcc3_sd	BUS	765KV BUS 2 AT ORAI(PG)	D	AMP work	10-Nov-2022	09:00	10-Nov-2022	18:00		PLANNED	Requested
167	RQ108174	OCC_200	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	D	BAY EXTENSION WORKS	03-Nov-2022	17:00	04-Nov-2022	23:00		PLANNED	Requested
168	RQ108176	OCC_200	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	D	Jumpering and bay extension work by M/s TATA	01-Nov-2022	17:00	07-Nov-2022	23:00		PLANNED	Requested
169	RQ108173	OCC_200	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	D	BAY EXTENSION WORKS	01-Nov-2022	17:00	02-Nov-2022	23:00		PLANNED	Requested
170	RQ108164	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	D	FOR TAKING RPHASE BUS REACTOR UNIT IN SERVICE IN PLACE OF SPARE REACTOR UNIT AT KHETRI SS	23-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested
171	RQ108163	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	D	Ladder logic commissioning with spare reactor logic	20-Nov-2022	17:00	25-Nov-2022	23:00		PLANNED	Requested
172	RQ108162	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	D	Ladder logic commissioning with spare reactor logic	15-Nov-2022	17:00	19-Nov-2022	23:00		PLANNED	Requested
173	RQ108166	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	D	for spare reactor charging	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested

174	RQ108159	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	C	GIB Rectification work	15-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
175	RQ108161	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	D	For CSD Fine tune	09-Nov-2022	17:00	10-Nov-2022	23:00		PLANNED	Requested	
176	RQ108160	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	D	For CSD Fine tune	07-Nov-2022	17:00	08-Nov-2022	23:00		PLANNED	Requested	
177	RQ108165	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	D	for spare reactor charging	01-Nov-2022	08:00	01-Nov-2022	18:00	Kindly approve for dt 31.10.2022 .Not availed due to bad weather	PLANNED	Requested	
178	RQ108168	OCC_200	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH (PG)	D	FOR AMP OF LINE REACTOR CB AND LINE REACTOR	18-Nov-2022	08:00	19-Nov-2022	18:00		PLANNED	Requested	
179	RQ108167	OCC_200	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH (PG)	D	FOR AMP OF LINE REACTOR CB AND LINE REACTOR	16-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
180	RQ108172	OCC_200	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II (PG)	D	For CSD Fine tune	09-Nov-2022	17:00	10-Nov-2022	23:00	for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
181	RQ108171	OCC_200	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II (PG)	D	For CSD Fine tune	07-Nov-2022	17:00	08-Nov-2022	23:00	for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
182	RQ108170	OCC_200	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II (PG)	D	For CSD Fine tune	05-Nov-2022	17:00	06-Nov-2022	23:00	for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
183	RQ108169	OCC_200	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II (PG)	D	For CSD Fine tune	03-Nov-2022	17:00	04-Nov-2022	23:00	for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown	PLANNED	Requested	
184	RQ108189	OCC_200	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	D	Bay equipment's AMP work	30-Nov-2022	17:00	30-Nov-2022	23:00		PLANNED	Requested	
185	RQ108190	OCC_200	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID)	D	Bay equipment's AMP work	29-Nov-2022	17:00	29-Nov-2022	23:00		PLANNED	Requested	
186	RQ108191	OCC_200	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765 KV AJMER-BHADLA_2 (PG) CKT-1 AT 765 KV BHADLA_2 (PG) (POWERGRID)	D	Bay equipment's AMP work	28-Nov-2022	17:00	28-Nov-2022	23:00		PLANNED	Requested	
187	RQ108192	OCC_200	cpcc1_sd	BAY	704 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID)	D	Bay equipment's AMP work	27-Nov-2022	17:00	27-Nov-2022	23:00		PLANNED	Requested	

188	RQ108227	OCC_200	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	D	Bay CT oil sampling works	26-Nov-2022	17:00	26-Nov-2022	23:00		PLANNED	Requested	
189	RQ108193	OCC_200	cpcc1_sd	BAY	703 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID)	D	Bay equipment's AMP work	26-Nov-2022	17:00	26-Nov-2022	23:00		PLANNED	Requested	
190	RQ108228	OCC_200	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID)	D	Bay CT oil sampling works	25-Nov-2022	17:00	25-Nov-2022	23:00		PLANNED	Requested	
191	RQ108194	OCC_200	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BHADLA_2 (PG) (POWERGRID)	D	Bay equipment's AMP work	25-Nov-2022	17:00	25-Nov-2022	23:00		PLANNED	Requested	
192	RQ108216	OCC_200	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	D	AMP work	25-Nov-2022	08:00	26-Nov-2022	18:00		PLANNED	Requested	
193	RQ108229	OCC_200	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	D	Bay CT oil sampling works	24-Nov-2022	17:00	24-Nov-2022	23:00		PLANNED	Requested	
194	RQ108195	OCC_200	cpcc1_sd	BAY	701 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID)	D	Bay equipment's AMP work	24-Nov-2022	17:00	24-Nov-2022	23:00		PLANNED	Requested	
195	RQ108224	OCC_200	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	D	Bay CT oil sampling works	23-Nov-2022	17:00	23-Nov-2022	23:00		PLANNED	Requested	
196	RQ107895	OCC_200	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI-BALLIA (PG) CKT-1 AT BALLIA(PG)	D	AMP WORKS	23-Nov-2022	10:00	24-Nov-2022	18:00		PLANNED	Requested	
197	RQ108218	OCC_200	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG)	D	AMP work	23-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested	
198	RQ108187	OCC_200	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	D	Bay equipment's AMP work	23-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested	
199	RQ108225	OCC_200	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	D	Bay CT oil sampling works	22-Nov-2022	17:00	22-Nov-2022	23:00		PLANNED	Requested	
200	RQ108208	OCC_200	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	D	FOR AMP WORK	21-Nov-2022	08:00	21-Nov-2022	18:00		PLANNED	Requested	
201	RQ108217	OCC_200	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	D	AMP work	21-Nov-2022	08:00	21-Nov-2022	18:00		PLANNED	Requested	

202	RQ108185	OCC_200	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	D	Bay equipment's AMP work	21-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	
203	RQ108184	OCC_200	cpcc1_sd	BAY	715 MAIN BAY - 765KV BUS 2 AT CHITTORGARH(PG) AND FUTURE	D	Bay equipment's AMP work	21-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	
204	RQ108212	OCC_200	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID)	D	For CSD Tunning	20-Nov-2022	08:00	20-Nov-2022	18:00		PLANNED	Requested	
205	RQ108211	OCC_200	cpcc1_sd	BAY	708 TIE BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) AT 765 KV MEERUT(PG) (POWERGRID)	D	For CSD Tunning	19-Nov-2022	08:00	19-Nov-2022	18:00		PLANNED	Requested	
206	RQ108215	OCC_200	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)	D	AMP work	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
207	RQ108209	OCC_200	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT MEERUT (PG)	D	For CSD Tunning	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
208	RQ108197	OCC_200	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	D	Bay equipment's AMP work	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
209	RQ108180	OCC_200	cpcc1_sd	BAY	712 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 AND 765KV BUS 1 AT AJMER(PG)	D	Bay equipment's AMP work	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
210	RQ107896	OCC_200	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALLIA(PG) AND FUTURE	D	AMP WORKS	17-Nov-2022	10:00	18-Nov-2022	18:00		PLANNED	Requested	
211	RQ108210	OCC_200	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT	D	For CSD Tunning	17-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
212	RQ108196	OCC_200	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG) AT 765 KV BIKANER(PG) (POWERGRID)	D	Bay equipment's AMP work	17-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
213	RQ108178	OCC_200	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV AJMER(PG) (POWERGRID)	D	Bay equipment's AMP work	16-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested	
214	RQ108199	OCC_200	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	D	Bay equipment's AMP work	16-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested	

215	RQ107897	OCC_200	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	D	AMP WORKS	15-Nov-2022	10:00	16-Nov-2022	18:00		PLANNED	Requested	
216	RQ108198	OCC_200	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGGA (PG) CKT-2 AT BIKANER	D	Bay equipment's AMP work	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
217	RQ108202	OCC_200	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	D	FOR AMP WORK	14-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested	
218	RQ108179	OCC_200	cpcc1_sd	BAY	709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)	D	Bay equipment's AMP work	14-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested	
219	RQ108222	OCC_200	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	D	Bay CT oil sampling works	13-Nov-2022	17:00	13-Nov-2022	23:00		PLANNED	Requested	
220	RQ108221	OCC_200	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	D	Bay CT oil sampling works	12-Nov-2022	17:00	12-Nov-2022	23:00		PLANNED	Requested	
221	RQ108226	OCC_200	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	D	Bay CT oil sampling works	11-Nov-2022	17:00	11-Nov-2022	23:00		PLANNED	Requested	
222	RQ108177	OCC_200	cpcc1_sd	BAY	708 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	D	Bay equipment's AMP work	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
223	RQ108220	OCC_200	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	D	Bay CT oil sampling works	10-Nov-2022	17:00	10-Nov-2022	23:00		PLANNED	Requested	
224	RQ108219	OCC_200	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	D	Bay CT oil sampling works	09-Nov-2022	17:00	09-Nov-2022	23:00		PLANNED	Requested	
225	RQ108340	OCC_200	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	D	AMP of Bay Equipment AMP of Bay Equipment	09-Nov-2022	09:00	10-Nov-2022	17:30	Kindly approve	PLANNED	Requested	
226	RQ108181	OCC_200	cpcc1_sd	BAY	706 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV AJMER(PG) (POWERGRID)	D	Bay equipment's AMP work	09-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested	

227	RQ108223	OCC_200	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	D	Bay CT oil sampling works	08-Nov-2022	17:00	08-Nov-2022	23:00		PLANNED	Requested	
228	RQ108182	OCC_200	cpcc1_sd	BAY	703 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AT 765 KV AJMER(PG)	D	Bay equipment's AMP work	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested	
229	RQ108188	OCC_200	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	D	Bay equipment's AMP work	03-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested	
230	RQ108183	OCC_200	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	D	Bay equipment's AMP work	03-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested	
231	RQ108214	OCC_200	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)	D	Bay equipment's AMP work	02-Nov-2022	08:00	02-Nov-2022	18:00		PLANNED	Requested	
232	RQ108339	OCC_200	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	D	AMP of Bay Equipment	01-Nov-2022	09:00	02-Nov-2022	17:30	Kindly approve	PLANNED	Requested	
233	RQ108213	OCC_200	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)	C	For Preventive Inspection of the CB	01-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
234	RQ108186	OCC_200	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	D	Bay equipment's AMP work	01-Nov-2022	08:00	02-Nov-2022	18:00		PLANNED	Requested	
235	RQ108204	OCC_200	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIQR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	D	FOR AMP WORK	12-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
236	RQ107973	OCC_200	slcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	D	FOR Quarterly maintenance	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
237	RQ108205	OCC_200	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIQR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	D	FOR AMP WORK	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
238	RQ108203	OCC_200	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	D	FOR AMP WORK	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested	
239	RQ108206	OCC_200	cpcc1_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWAN(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	D	FOR AMP WORK	03-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested	
240	RQ107976	OCC_200	slcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	D	FOR Quarterly maintenance	03-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested	
241	RQ108207	OCC_200	cpcc1_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWAN(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	D	FOR AMP WORK	01-Nov-2022	08:00	01-Nov-2022	18:00		PLANNED	Requested	
242	RQ107809	OCC_200	stuup_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	D	For routine Maintenance of Bay equipment	05-Nov-2022	10:00	05-Nov-2022	16:00		PLANNED	Requested	

243	RQ107810	OCC_200	stuup_sd	BAY	704 MAIN BAY - 765KV BUS 2 AT BARA(UP) (UPPTCL) AND FUTURE AT 765 KV BARA(UP) (UPPTCL)	C	"Cable termination work in bay no. 704 CT, CB & for SCADA and protection work, Inserting of new BCU card, Programming of new ICT extension in SCADA, Operation & Signal testing , ICT differential, REF Stability test etc. "	01-Nov-2022	08:00	07-Nov-2022	20:00		PLANNED	Requested	
244	RQ107811	OCC_200	stuup_sd	BAY	705 TIE BAY - 765/21 KV 825 MVA GT 2 AT BARA(UP) (UPPTCL) AND FUTURE AT 765 KV BARA(UP) (UPPTCL)	C	Cable termination work in bay no. 705 CT, CB & for SCADA and protection work, Inserting of new BCU card, Programming of new ICT extension in SCADA, Operation & Signal testing , ICT differential, REF Stability test etc.	01-Nov-2022	08:00	07-Nov-2022	20:00		PLANNED	Requested	
245	RQ107800	OCC_200	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	D	For the checking and testing of BCU relay by M/s GE T&D Engineer.	21-Nov-2022	10:00	21-Nov-2022	17:00	1-Testing of BCU Relay could not done due to non availability of GE T&D Engineer in Month of October-2022. 2-Shut down of ICT-1 will be avail if shut down of 765KV Anpara C-Unnao Line avail. 3.Power will be flow through ICT-2 & 3 hence there will be no power intrusion.	PLANNED	Requested	
246	RQ107802	OCC_200	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	C	For annual maintenance & Testing work of ICT bank	16-Nov-2022	09:00	16-Nov-2022	13:00		PLANNED	Requested	
247	RQ107799	OCC_200	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	D	Routine protection Relay testing and maintenance of 1000 MVA ICT-III at 765 kv S/s Unnao.	09-Nov-2022	10:00	10-Nov-2022	17:00	Power will be flow through ICT-1 & 2 hence there will be no power intrusion.	PLANNED	Requested	
248	RQ107801	OCC_200	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	C	For charging of ICT-1 R Phase unit. At present Spare Phse unit is charged as R phase. (for change over and after that 24Hrs on no load charging of transformer.)	03-Nov-2022	09:00	04-Nov-2022	18:00		PLANNED	Requested	
249	RQ107803	OCC_200	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	C	For the Maintenance of Transformer Bank and Normalization of ICT as one New transformer will becharged at B phase in place of Spare ICT (For change over and after that 15 Hour on no load charging of transformer)	01-Nov-2022	07:00	01-Nov-2022	23:00		PLANNED	Requested	
250	RQ108148	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	D	FOR AMP WORK	21-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	
251	RQ107893	OCC_200	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	D	FOR ATTENDING SIR AUDIT POINTS & OTI & WTI TRIP LOGIC MODIFICATIONS	19-Nov-2022	10:00	19-Nov-2022	18:00		PLANNED	Requested	
252	RQ108154	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	C	For taking out Spare unit from service and taking ICT 1 B phase unit into service for first time charging	16-Nov-2022	18:00	18-Nov-2022	20:00	First time charging of 765KV ICT 1 B phase unit	PLANNED	Requested	
253	RQ108158	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	D	For CSD Fine tune and Commissioning check with Spare ICT	15-Nov-2022	17:00	19-Nov-2022	23:00		PLANNED	Requested	
254	RQ108152	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	D	33KV INSULATION COATING	12-Nov-2022	10:00	12-Nov-2022	18:00		PLANNED	Requested	
255	RQ108151	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)	D	33KV INSULATION COATING	11-Nov-2022	10:00	11-Nov-2022	18:00		PLANNED	Requested	
256	RQ108155	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	D	For CSD Fine tune and Commissioning check with Spare ICT	10-Nov-2022	17:00	14-Nov-2022	23:00		PLANNED	Requested	
257	RQ108153	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)	D	33KV INSULATION COATING	10-Nov-2022	10:00	10-Nov-2022	18:00		PLANNED	Requested	
258	RQ108331	OCC_200	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	D	Construction/Commissioning work-Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future) by M/s GE T & D Ltd. And For AMP of 407 IV SIDE MAIN BAY.	10-Nov-2022	09:00	10-Nov-2022	18:00		PLANNED	Requested	
259	RQ108156	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	D	For CSD Fine tune and Commissioning check with Spare ICT	05-Nov-2022	17:00	09-Nov-2022	23:00		PLANNED	Requested	
260	RQ108149	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	D	Commissioning of R Ph of ICT-3	05-Nov-2022	17:00	09-Nov-2022	23:00		PLANNED	Requested	

261	RQ108332	OCC_200	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	D	AMP work	04-Nov-2022	09:00	04-Nov-2022	18:00		PLANNED	Requested
262	RQ108157	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	D	For CSD Fine tune and Commissioning check with Spare ICT	01-Nov-2022	17:00	04-Nov-2022	23:00		PLANNED	Requested
263	RQ108150	OCC_200	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)	D	FOR AMP WORK	01-Nov-2022	08:00	01-Nov-2022	18:00		PLANNED	Requested
264	RQ108903	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	D	For taking line reactor in service.	30-Nov-2022	18:00	30-Nov-2022	19:00		PLANNED	Requested
265	RQ108670	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	D	Line AMP and Retrofitment of Distance Protection at Allahabad	30-Nov-2022	09:00	30-Nov-2022	18:00		PLANNED	Requested
266	RQ107971	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	D	Jumper Tightening & Defective Polymer Replacement work	29-Nov-2022	10:00	29-Nov-2022	17:00		PLANNED	Requested
267	RQ108669	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	D	Line AMP and Retrofitment of Distance Protection at Allahabad	29-Nov-2022	09:00	29-Nov-2022	18:00		PLANNED	Requested
268	RQ107955	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	D	For Upgradation of Bus- Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus Bar Protection Core)	28-Nov-2022	09:00	28-Nov-2022	12:00		PLANNED	Requested
269	RQ108898	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	D	For taking line reactor out of service.	28-Nov-2022	09:00	28-Nov-2022	10:00		PLANNED	Requested
270	RQ109041	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	D	For Residual Life Assessment	28-Nov-2022	09:00	28-Nov-2022	18:00		PLANNED	Requested
271	RQ108342	OCC_200	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	C	ALD-2 BREAKER REPLACEMENT	28-Nov-2022	08:00	03-Dec-2022	18:00	LINE WILL BE IN CHARGE CONDITION THROUGH TRANSFER BUS	PLANNED	Requested
272	RQ107953	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	D	For Upgradation of Bus- Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus Bar Protection Core)	27-Nov-2022	09:00	27-Nov-2022	12:00		PLANNED	Requested
273	RQ109388	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	26-Nov-2022	09:00	26-Nov-2022	14:00		PLANNED	Requested
274	RQ108904	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	D	For taking line reactor in service.	25-Nov-2022	18:00	25-Nov-2022	19:00		PLANNED	Requested
275	RQ108391	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	C	Annual Planned Maintenance of GIS Line Bay, replacement of Molecular Sieves from CB Compartment & Jumper Tightness of Switchard Equipments.	25-Nov-2022	09:00	26-Nov-2022	16:00	Annual Planned Maintenance	PLANNED	Requested
276	RQ108427	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1	D	AMP work of line	25-Nov-2022	09:00	25-Nov-2022	18:00	Kindly approve	PLANNED	Requested
277	RQ108846	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JALANDHAR (PG) CKT-1	D	AMP of relay and Line Equipment	25-Nov-2022	08:00	25-Nov-2022	18:00		PLANNED	Requested
278	RQ109056	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	D	AMP work	24-Nov-2022	09:00	24-Nov-2022	18:00		PLANNED	Requested
279	RQ109391	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	24-Nov-2022	09:00	24-Nov-2022	14:00		PLANNED	Requested
280	RQ108351	OCC_200	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	C	LUCKNOW TBC INTEGRATION	24-Nov-2022	08:00	25-Nov-2022	18:00	LINE SHUTDOWN WILL BE REQUIRED	PLANNED	Requested
281	RQ108887	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	D	Porcelain insulator Cleaning for Winter preparedness	24-Nov-2022	08:00	25-Nov-2022	18:00		PLANNED	Requested
282	RQ108689	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	D	AMP work	23-Nov-2022	09:00	23-Nov-2022	18:00		PLANNED	Requested
283	RQ109390	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	23-Nov-2022	09:00	23-Nov-2022	14:00		PLANNED	Requested
284	RQ108390	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	C	Annual Planned Maintenance of GIS Line Bay, replacement of Molecular Sieves from CB Compartment & Jumper Tightness of Switchard Equipments.	23-Nov-2022	09:00	24-Nov-2022	16:00	Annual Planned Maintenance	PLANNED	Requested
285	RQ108900	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	D	For taking line reactor out of service.	23-Nov-2022	09:00	23-Nov-2022	10:00		PLANNED	Requested

286	RQ108421	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1	D	LINE EQUIPMENT AMP WORK	22-Nov-2022	10:00	22-Nov-2022	14:00	Kindly approve	PLANNED	Requested
287	RQ108684	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	D	AMP work	22-Nov-2022	09:00	22-Nov-2022	18:00		PLANNED	Requested
288	RQ108668	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	D	Replacement of flash over insulators of tower no. 417	22-Nov-2022	09:00	22-Nov-2022	18:00		PLANNED	Requested
289	RQ108847	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-IIND (PG) CKT-1	D	AMP of relay and Line Equipment	22-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested
290	RQ108874	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	To attend clearance rectification work between earthwire & top conductor & During Shutdown, A/R to be kept off of 400 KV Kota-Merta line#1 from both ends as per safety measures.	22-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested
291	RQ108905	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	22-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested
292	RQ108886	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	D	Porcelain insulator Cleaning for Winter preparedness	22-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested
293	RQ108395	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	D	Annual Planned Maintenance of GIS Line Bay & jumper tightness of Switchard Equipments.	21-Nov-2022	09:00	22-Nov-2022	17:00	Annual Planned Maintenance	PLANNED	Requested
294	RQ108899	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3	D	FOR AMP WORK	21-Nov-2022	08:00	21-Nov-2022	18:00		PLANNED	Requested
295	RQ108692	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	D	AMP and Insulator replacement work	21-Nov-2022	08:00	21-Nov-2022	18:00		PLANNED	Requested
296	RQ108350	OCC_200	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	C	ANPARA LINE TBC INTEGRATION	21-Nov-2022	08:00	22-Nov-2022	18:00	LINE SHUTDOWN WILL BE REQUIRED	PLANNED	Requested
297	RQ108691	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	D	AMP and Insulator replacement work	20-Nov-2022	08:00	20-Nov-2022	18:00		PLANNED	Requested
298	RQ108889	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	D	Porcelain insulator Cleaning for Winter preparedness	20-Nov-2022	08:00	21-Nov-2022	18:00		PLANNED	Requested
299	RQ109386	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	18-Nov-2022	09:00	18-Nov-2022	14:00		PLANNED	Requested
300	RQ108392	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1	D	Annual Planned Maintenance of GIS Line Bay & jumper tightness of Switchard Equipments.	18-Nov-2022	09:00	19-Nov-2022	17:00	Annual Planned Maintenance	PLANNED	Requested
301	RQ108677	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	D	AMP and Insulator Cleaning Work	18-Nov-2022	09:00	18-Nov-2022	18:00		PLANNED	Requested
302	RQ108848	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-IIND (PG) CKT-2	D	AMP of relay and Line Equipment	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested
303	RQ107985	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	17-Nov-2022	10:00	17-Nov-2022	16:00	POWER DEMAND WILL BE MET THROUGH 400KV LKO.(PG)-BASTI(UP) CKT. 2. NO SUPPLY INTERRUPTION.	PLANNED	Requested
304	RQ108420	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	D	LINE EQUIPMENT AMP WORK	17-Nov-2022	10:00	17-Nov-2022	14:00	Kindly Approve	PLANNED	Requested
305	RQ109387	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	D	AMP work of TL (Jumper Bolt/Nut Loose,Vibration damper Loose)	17-Nov-2022	09:00	17-Nov-2022	14:00		PLANNED	Requested
306	RQ108577	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	D	Half yearly mtc	17-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested
307	RQ108885	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	17-Nov-2022	08:00	19-Nov-2022	18:00		PLANNED	Requested
308	RQ108888	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	D	Porcelain insulator Cleaning for Winter preparedness	17-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested
309	RQ108438	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1	D	S/D REQUIRED FOR AMP WORKS	17-Nov-2022	08:00	17-Nov-2022	18:00	Kindly approve	PLANNED	Requested
310	RQ108834	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	Installation of Bird Diverters	16-Nov-2022	16:00	30-Nov-2022	23:00	other ckt will be in non auto mode	PLANNED	Requested
311	RQ109115	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	16-Nov-2022	09:00	30-Nov-2022	18:00		PLANNED	Requested
312	RQ108920	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1	D	SIDE HILL CUTTING WORK IN SECTION 37-37 & 30-31 & SS AMP WORKS	16-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested

313	RQ108906	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	D	Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	16-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested	
314	RQ107987	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	15-Nov-2022	10:00	15-Nov-2022	16:00	POWER DEMAND WILL BE MET THROUGH 400KV GKP.(PG)-BASTI(UP) CKT. 2. NO SUPPLY INTERRUPTION.	PLANNED	Requested	
315	RQ108419	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	D	LINE EQUIPMENT AMP WORK	15-Nov-2022	10:00	15-Nov-2022	14:00	Kindly approve	PLANNED	Requested	
316	RQ109104	OCC_200	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	C	Preventive Mtc. and Testing of Bay Equipments	15-Nov-2022	09:00	17-Nov-2022	18:00		PLANNED	Requested	
317	RQ108667	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	D	Insulator Replacement Work	15-Nov-2022	09:00	16-Nov-2022	18:00		PLANNED	Requested	
318	RQ108844	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	15-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested	
319	RQ108873	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	NON AUTO OF BOTH CKT (400 KV RAPP C - CHITTORGARH & 400 KV CHITTORGARH - KANKROLI) REQUIRED FOR OPGW SAG CORRECTION WORK IN THE LINE	15-Nov-2022	08:00	19-Nov-2022	18:00		PLANNED	Requested	
320	RQ108605	OCC_200	koteswar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	C	Annual Maintenance and Testing of Line Equipment's	14-Nov-2022	10:00	18-Nov-2022	18:00	Annual Maintenance and Testing of Line Equipment's	PLANNED	Requested	
321	RQ108921	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	D	For Switchyard Equipment AMP	14-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested	
322	RQ108884	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	14-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested	
323	RQ109203	OCC_200	nhpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	C	Programming & Testing of Numerical protection relays in all the three lines. Modification/Re-Configuration of auto-recloser in protection relays of Line 1 & Line 2.	13-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested	
324	RQ108893	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG) CKT-1	C	411-89B ISOLATOR REPLACEMENT. NEED LINE SHUTDOWN	13-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested	
325	RQ108441	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	D	AMP Works(CT testing,LA megger,Hot spot and installation of AR relay)	12-Nov-2022	09:00	12-Nov-2022	17:00	Kindly approve	PLANNED	Requested	
326	RQ108875	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	Line maintenance work	12-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
327	RQ108891	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	12-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
328	RQ109409	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400KV Banala Hamirpur TL & 400KV 400KV Banala Amritsar TL	11-Nov-2022	09:00	15-Nov-2022	18:00		PLANNED	Requested	
329	RQ108539	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	Half yearly mtc	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
330	RQ108849	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	D	AMP of relay and Line Equipment	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
331	RQ108890	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
332	RQ108343	OCC_200	singraul_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	C	ALD-1 LINE INTEGRATION IN TBC	11-Nov-2022	08:00	12-Nov-2022	18:00	LINE SHUTDOWN WILL BE REQUIRED	PLANNED	Requested	
333	RQ108664	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	D	For OTI/WTI scheme modification at Allahabad	10-Nov-2022	10:00	10-Nov-2022	18:00		PLANNED	Requested	
334	RQ107966	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	D	Replacement of Y Phase Line Isolator Clamp.	10-Nov-2022	10:00	10-Nov-2022	17:00		PLANNED	Requested	
335	RQ108681	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	D	Insulator Cleaning Work	10-Nov-2022	09:00	10-Nov-2022	18:00		PLANNED	Requested	
336	RQ109024	OCC_200	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANNOLI(DV)-DWARKA (PG) (PG) CKT-1	C	For General Maintenance as per PMS & replacement of dropper conductor at gantry.	10-Nov-2022	09:00	11-Nov-2022	17:00		PLANNED	Requested	

337	RQ108663	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	D	Insulator Replacement work at Loc 270 under	10-Nov-2022	09:00	10-Nov-2022	18:00		PLANNED	Requested
338	RQ109053	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	D	For line impedance measurement(S/d of Ballabgarh-2 and 3 required together for line impedance measurement)	10-Nov-2022	09:00	10-Nov-2022	18:00		PLANNED	Requested
339	RQ109052	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	D	For line impedance measurement(S/d of Ballabgarh-2 and 3 required together for line impedance measurement)	10-Nov-2022	09:00	10-Nov-2022	18:00		PLANNED	Requested
340	RQ109039	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	D	For line impedance measurement	10-Nov-2022	09:00	10-Nov-2022	18:00		PLANNED	Requested
341	RQ108709	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	D	Installation of 7 Nos aviation globe in the river crossing section for installation of OPGW under Reliable communication scheme	10-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested
342	RQ108842	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	C	Diversion work due to NHAI	10-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested
343	RQ108843	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	C	Diversion work due to NHAI	10-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested
344	RQ108417	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2	D	For AMP Works	09-Nov-2022	09:00	09-Nov-2022	18:00	Kindly Approve	PLANNED	Requested
345	RQ108682	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	D	Insulator Replacement Work at Loc. No. 165	09-Nov-2022	09:00	09-Nov-2022	18:00		PLANNED	Requested
346	RQ108384	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09-Nov-2022	09:00	10-Nov-2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Requested
347	RQ108386	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09-Nov-2022	09:00	10-Nov-2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Requested
348	RQ108385	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09-Nov-2022	09:00	10-Nov-2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Requested
349	RQ108383	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09-Nov-2022	09:00	10-Nov-2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Requested
350	RQ109084	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested
351	RQ108872	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	NON AUTO OF BOTH CKT (400 KV RAPP C - CHITTORGARH & 400 KV CHITTORGARH - KANKROLI) REQUIRED FOR OPGW SAG CORRECTION WORK IN THE LINE	09-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested
352	RQ108883	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANASIKAR (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	09-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested
353	RQ108666	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	D	Line AMP & Relay Firmware upgradation and testing.	08-Nov-2022	10:00	08-Nov-2022	18:00		PLANNED	Requested
354	RQ108442	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	D	AMP Works(CT testing,LA megger,Hot spot and installation of AR relay)	08-Nov-2022	09:00	08-Nov-2022	17:00	Kindly Approve	PLANNED	Requested
355	RQ109040	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	D	For polluted insulator changing and fixing insulation sleeves in conductor	08-Nov-2022	09:00	08-Nov-2022	18:00		PLANNED	Requested
356	RQ108855	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/D-35/0	08-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested
357	RQ108856	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/D-35/0	08-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested
358	RQ108845	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	D	AMP of relay and Line Equipment	08-Nov-2022	08:00	08-Nov-2022	18:00		PLANNED	Requested
359	RQ108437	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	D	For AMP Works	07-Nov-2022	17:15	07-Nov-2022	17:30	Kindly approve	PLANNED	Requested

360	RQ108665	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	D	Line AMP & Relay Firmware upgradation and testing	07-Nov-2022	10:00	07-Nov-2022	18:00		PLANNED	Requested
361	RQ108416	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1	D	For AMP Works	07-Nov-2022	09:00	07-Nov-2022	18:00	Kindly approve	PLANNED	Requested
362	RQ108436	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	D	To take Line-Reactor out of service for AMP work	07-Nov-2022	09:00	07-Nov-2022	09:15	Kindly approve	PLANNED	Requested
363	RQ108882	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested
364	RQ108687	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	D	AMP work	05-Nov-2022	09:00	05-Nov-2022	18:00		PLANNED	Requested
365	RQ109408	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Amritsar TL & 400kV Hamirpur Jalandhar TL	05-Nov-2022	09:00	10-Nov-2022	18:00		PLANNED	Requested
366	RQ109086	OCC_200	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	05-Nov-2022	08:00	05-Nov-2022	18:00		PLANNED	Requested
367	RQ108858	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWAN(PG) (PG) CKT-1	D	Relocation / Diversion of Tower at Location 55 BBTL- LOA Placed on M/s Kuddus Ali. Earlier Shutdown approved in 198th OCC was denied by DTL inspite of site preparations. Foundation completed; stringing and Tower Erection to be taken up and therefore requires Shutdown	05-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested
368	RQ108859	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	D	Relocation / Diversion of Tower at Location 55 BBTL- LOA Placed on M/s Kuddus Ali. Earlier Shutdown approved in 198th OCC was denied by DTL inspite of site preparations. Foundation completed; stringing and Tower Erection to be taken up and therefore requires Shutdown	05-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested
369	RQ109389	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	04-Nov-2022	09:00	04-Nov-2022	14:00		PLANNED	Requested
370	RQ108325	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	D	AMP OF NON SWITCHABLE LINE REACTOR AND PROTECTION TESTING FOR NEWLY ADDED BLOCK OF OVER CURRENT IN REACATOR B/U PROTECTION RELAY	04-Nov-2022	09:00	04-Nov-2022	18:00		PLANNED	Requested
371	RQ108253	OCC_200	dadri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	D	R phase LA replacement on completion of service life.	04-Nov-2022	09:00	04-Nov-2022	18:00	R phase LA replacement on completion of service life.	PLANNED	Requested
372	RQ109054	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	D	Series Reactor Construction Pkg-PLCC Bypass scheme	04-Nov-2022	09:00	04-Nov-2022	18:00		PLANNED	Requested
373	RQ109055	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-KANPUR (PG) CKT-1	D	Series Reactor Construction Pkg-PLCC Bypass scheme implementation(Simultaneous S/D of 400 KV Kanpur-Fatehpur-1 and 400 KV Kanpur Panki -1 is required to implement PLCC bypass scheme)	04-Nov-2022	09:00	04-Nov-2022	18:00		PLANNED	Requested
374	RQ108850	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	D	AMP of relay and Line Equipment	04-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested
375	RQ108686	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	D	To attend S/D nature defects	04-Nov-2022	08:00	06-Nov-2022	18:00		PLANNED	Requested
376	RQ108860	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	D	Modification of terminal connector for attending the repeated hotspot of line isolator at Bawana	04-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested
377	RQ108660	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	D	For rectification of Pilot insulator ar Loc R-27	03-Nov-2022	10:00	03-Nov-2022	16:00		PLANNED	Requested
378	RQ108415	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	For AMP Works	03-Nov-2022	09:00	03-Nov-2022	18:00	Kindly Approve	PLANNED	Requested
379	RQ107847	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	D	REPLACEMENT OF DAMAGE TOWER PEAK OF LOCATION NO 06 OF 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 06 & 07 OF 400 KV QUAD VARANASI (PG)-SARNATH CKT I&II	03-Nov-2022	09:00	04-Nov-2022	17:00		PLANNED	Requested

380	RQ107848	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(U)-VARANASI(PG) (PG) CKT-2	D	1. REPLACEMENT OF DAMAGE TOWER PEAK OF LOCATION NO 06 OF 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 06 & 07 OF 400 KV QUAD VARANASI (PG)-SARNATH CKT I&II. 2. For attending Hot point on Isolator Pad Clamp and PG Clamp C.T. side.	03-Nov-2022	09:00	10-Nov-2022	17:00		PLANNED	Requested	
381	RQ108324	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	D	AMP OF NON SWITCHABLE LINE REACTOR AND PROTECTION TESTING FOR NEWLY ADDED BLOCK OF OVER CURRENT IN REACTOR B/U PROTECTION RELAY	03-Nov-2022	09:00	03-Nov-2022	18:00		PLANNED	Requested	
382	RQ109150	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	D	Integration of BHEL GIS (Bus Reactor) Bay with Siemens GIS Bus-II	03-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
383	RQ109149	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-CHAMBA(PG) (PG) CKT-1	D	Integration of BHEL GIS (Bus Reactor) Bay with Siemens GIS Bus-II	03-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
384	RQ109151	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	D	Integration of BHEL GIS (Bus Reactor) Bay with Siemens GIS Bus-II	03-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
385	RQ108341	OCC_200	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	C	ALD-2 TBC INTEGRATION	03-Nov-2022	08:00	04-Nov-2022	18:00	LINE SHUTDOWN WILL BE REQUIRED	PLANNED	Requested	
386	RQ108440	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGORA(PG) (PG) CKT-1	D	Rectification of damaged peak of tower no. 111,AMP Works(CT testing,LA megger,Hot spot)	02-Nov-2022	09:00	02-Nov-2022	18:00	Kindly approve	PLANNED	Requested	
387	RQ108902	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	C	For NHAI diversion work	02-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
388	RQ108901	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	C	For NHAI diversion work	02-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
389	RQ108854	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	D	AMP of Line terminal equipments at Hisar End	02-Nov-2022	08:00	02-Nov-2022	18:00		PLANNED	Requested	
390	RQ108868	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	C	JUMPER CONNECTION IN BYPASS ISOLATOR ARRANGEENT & For erection of interrupter chamber of CB at Ballabgarh	02-Nov-2022	08:00	03-Nov-2022	20:00		PLANNED	Requested	
391	RQ108869	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	C	JUMPER CONNECTION IN BYPASS ISOLATOR ARRANGEENT	02-Nov-2022	08:00	03-Nov-2022	20:00		PLANNED	Requested	
392	RQ108833	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	D	Installation of Bird Diverters	01-Nov-2022	16:00	15-Nov-2022	23:00	other ckt will be in non auto mode	PLANNED	Requested	
393	RQ108661	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	D	For rectification of Mid Fittings Near Dead End At Loc No. 330	01-Nov-2022	10:00	01-Nov-2022	14:00		PLANNED	Requested	
394	RQ108414	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	D	For AMP Works	01-Nov-2022	09:00	01-Nov-2022	18:00	Kindly approve	PLANNED	Requested	
395	RQ108418	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	C	"400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 "	01-Nov-2022	09:00	30-Nov-2022	18:00	Kindly approve	PLANNED	Requested	
396	RQ109403	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	01-Nov-2022	09:00	04-Nov-2022	18:00		PLANNED	Requested	

397	RQ109401	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	01-Nov-2022	09:00	04-Nov-2022	18:00		PLANNED	Requested	
398	RQ108439	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	D	Rectification of damaged peak of tower no. 153,AMP Works(CT testing,LA megger,Hot spot)	01-Nov-2022	09:00	01-Nov-2022	18:00	Kindly approve	PLANNED	Requested	
399	RQ108702	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
400	RQ108685	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	D	To attend S/D nature defects	01-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested	
401	RQ108861	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	D	Modification of terminal connector for attending the repeated hotspot of line isolator at Bawana	01-Nov-2022	08:00	01-Nov-2022	18:00		PLANNED	Requested	
402	RQ109368	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	Removal of Aviation Globes	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
403	RQ108853	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	D	AMP of Line terminal equipments at Hisar End	01-Nov-2022	08:00	01-Nov-2022	18:00		PLANNED	Requested	
404	RQ109378	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01-Nov-2022	07:00	30-Nov-2022	18:00	NON AUTO MODE	PLANNED	Requested	
405	RQ109379	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01-Nov-2022	07:00	30-Nov-2022	18:00	NON AUTO MODE	PLANNED	Requested	
406	RQ108243	OCC_200	indgrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Shut Down defect Rectification work as per annual plan	30-Nov-2022	09:30	30-Nov-2022	17:30	Annual Maintenance	PLANNED	Requested	
407	RQ109370	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	23-Nov-2022	07:00	30-Nov-2022	18:00		PLANNED	Requested	
408	RQ109415	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	C	Unit#3 and Unit#4 HV testing of newly installed GIB.	12-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
409	RQ109374	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Shutdown required for Aviation Globules removal work	10-Nov-2022	07:00	22-Nov-2022	18:00		PLANNED	Requested	
410	RQ109406	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Nalagarh TL	05-Nov-2022	09:00	08-Nov-2022	18:00		PLANNED	Requested	
411	RQ109404	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-2 TL	05-Nov-2022	09:00	08-Nov-2022	18:00		PLANNED	Requested	
412	RQ109407	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Sainj-Parbati-3	05-Nov-2022	09:00	10-Nov-2022	18:00		PLANNED	Requested	
413	RQ109413	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	C	Testing of Line#1 and Line#2 and Bus Coupler and other works.	05-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
414	RQ109402	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	01-Nov-2022	09:00	04-Nov-2022	18:00		PLANNED	Requested	

415	RQ109400	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala Koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL.	01-Nov-2022	09:00	04-Nov-2022	18:00			PLANNED	Requested
416	RQ109411	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	C	Laying and termination of Line#1 and Line#2 CT cables.	01-Nov-2022	08:00	04-Nov-2022	18:00			PLANNED	Requested
417	RQ109369	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2022	07:00	09-Nov-2022	18:00			PLANNED	Requested
418	RQ109384	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01-Nov-2022	07:00	30-Nov-2022	18:00			PLANNED	Requested
419	RQ109383	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Requirement of shutdown , due to steep valley live OPGW installation is not possible	01-Nov-2022	07:00	15-Nov-2022	18:00			PLANNED	Requested
420	RQ108094	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	D	For pre winter maintenance	30-Nov-2022	09:30	30-Nov-2022	17:30			PLANNED	Requested
421	RQ108093	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	D	For pre winter maintenance	29-Nov-2022	09:30	29-Nov-2022	17:30			PLANNED	Requested
422	RQ108096	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	D	For pre winter maintenance	28-Nov-2022	09:30	28-Nov-2022	17:30			PLANNED	Requested
423	RQ108095	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	D	For pre winter maintenance	27-Nov-2022	09:30	27-Nov-2022	17:30			PLANNED	Requested
424	RQ108289	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HV) CKT-1	C	NHI line diversion between tower no-165 and 168	23-Nov-2022	09:00	30-Nov-2022	18:00			PLANNED	Requested
425	RQ108290	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HV) CKT-2	C	NHI line diversion between tower no-165 and 168	23-Nov-2022	09:00	30-Nov-2022	18:00			PLANNED	Requested
426	RQ108357	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	D	For AMP Works	16-Nov-2022	08:00	16-Nov-2022	18:00	Kindly approve		PLANNED	Requested
427	RQ108098	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	D	Replacement of porcelain insulator with polymer strings on daily basis	14-Nov-2022	09:30	14-Nov-2022	17:30			PLANNED	Requested
428	RQ108307	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HV) CKT-2	C	For attending gas leakage, dismantling of breaker is required	14-Nov-2022	09:00	15-Nov-2022	23:00			PLANNED	Requested
429	RQ108303	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HV) CKT-2	D	To verify BI, BO & Protection signals in SAS	05-Nov-2022	09:00	05-Nov-2022	18:00			PLANNED	Requested
430	RQ108102	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIWALI(HV) (HV) CKT-1	D	Gen mtc and setting of bus pentagraph isolators	04-Nov-2022	09:00	04-Nov-2022	18:00			PLANNED	Requested
431	RQ108302	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HV) CKT-1	D	To verify BI, BO & Protection signals in SAS	04-Nov-2022	09:00	04-Nov-2022	18:00			PLANNED	Requested
432	RQ108101	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	D	Gen mtc and setting of bus pentagraph isolators	03-Nov-2022	09:00	03-Nov-2022	18:00			PLANNED	Requested
433	RQ108309	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	D	To verify BI, BO & Protection signals in SAS and Worn out conductor repairing/attend the drone survey observations.	03-Nov-2022	09:00	03-Nov-2022	18:00			PLANNED	Requested
434	RQ108712	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	D	To check the condition of disc insulator /tree trimming	02-Nov-2022	10:00	02-Nov-2022	12:00			PLANNED	Requested
435	RQ108099	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	D	Gen mtc and setting of bus pentagraph isolators	02-Nov-2022	09:00	02-Nov-2022	18:00			PLANNED	Requested
436	RQ108308	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	D	To verify BI, BO & Protection signals in SAS and Worn out conductor repairing/attend the drone survey observations.	02-Nov-2022	09:00	02-Nov-2022	18:00			PLANNED	Requested

437	RQ108097	OCC_200	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJIAR(APCL)-DAULATABAD(HV) (HV) CKT-1	D	For replacement of porcelain insulator with polymer strings on daily basis	01-Nov-2022	09:30	01-Nov-2022	17:30		PLANNED	Requested
438	RQ108100	OCC_200	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-1	D	Gen mtc and setting of bus pentagraph isolators	01-Nov-2022	09:00	01-Nov-2022	18:00		PLANNED	Requested
439	RQ107968	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	D	Suspension Polymer Replacement and Other works	29-Nov-2022	10:00	30-Nov-2022	21:00		PLANNED	Requested
440	RQ107954	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	D	For Upgradation of Bus- Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus Bar Protection Core)	27-Nov-2022	14:00	27-Nov-2022	17:00		PLANNED	Requested
441	RQ107962	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	D	For tree treeming work	25-Nov-2022	10:30	25-Nov-2022	17:00	There will be no any supply interruption due to this shut down.Load of sub station will be feed through 400KV (765KV S/S) Greater Noida to 400KV Greater Noida ckt-1,400KV Dadri line and 400KV Nawada line.	PLANNED	Requested
442	RQ107965	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	C	Erection of new tower between tower No. 18 & 19 of 400 KV D/C Vishnu Prayag-Muzaffarnagar Transmission line	25-Nov-2022	08:00	30-Nov-2022	17:00		PLANNED	Requested
443	RQ107992	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-INDIRAPURAM (UP) CKT-2	D	For annual maintenance of line (Hardware fitting tightness verification , tree branches chopping etc)	22-Nov-2022	10:00	22-Nov-2022	14:00		PLANNED	Requested
444	RQ108680	OCC_200	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	D	Routine maintenance and Testing work	22-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested
445	RQ107991	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-INDIRAPURAM (UP) CKT-1	D	For annual maintenance of line (Hardware fitting tightness verification , tree branches chopping etc)	21-Nov-2022	10:00	21-Nov-2022	14:00		PLANNED	Requested
446	RQ108679	OCC_200	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	D	Routine maintenance and Testing work	19-Nov-2022	09:00	21-Nov-2022	18:00		PLANNED	Requested
447	RQ107969	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	D	Jumper Tightening & Defective Polymer Replacement work	18-Nov-2022	10:00	19-Nov-2022	17:00		PLANNED	Requested
448	RQ108006	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	D	Cleaning of disc insulator, removing bird beat, bird nest, kite & kite thread from line	17-Nov-2022	09:00	18-Nov-2022	17:00		PLANNED	Requested
449	RQ107972	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	D	Jumper Tightening & Defective Polymer Replacement work	16-Nov-2022	10:00	17-Nov-2022	17:00		PLANNED	Requested
450	RQ107978	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	D	1. due to shutdown of 400 kv main bus-2 because its tie bay (402) is not commissioned till now. 2. For Testing of AutoReclose in Tie Bay of mentioned line	16-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested
451	RQ107963	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA (GVK(LPC)-VISHNUPRAYAG(JP) (UP) CKT-1	C	Erection of new tower between tower No. 18 & 19 of 400 KV D/C Vishnu Prayag-Muzaffarnagar Transmission line	16-Nov-2022	08:00	24-Nov-2022	17:00		PLANNED	Requested
452	RQ108924	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	D	Routine maintenance and Testing work	15-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested
453	RQ107982	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	D	for disc cleaning from loc no 940 to 1055	15-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested
454	RQ107980	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	D	For Testing of AutoReclose in Tie Bay of mentioned line	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested
455	RQ107979	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	D	For Testing of AutoReclose in Tie Bay of mentioned line	14-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested
456	RQ108795	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	D	For erection of beam and for installation of additional of 315 MVA T/F	14-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested
457	RQ107989	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	D	Cleaning of disc insulator, removing bird beat, bird nest, kite & kite thread from line	13-Nov-2022	09:00	14-Nov-2022	17:00		PLANNED	Requested
458	RQ107967	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	C	Centrifuging of 50 MVAR Line Reactor T/F Oil	11-Nov-2022	10:00	13-Nov-2022	17:00		PLANNED	Requested

459	RQ108005	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	D	De-stringing of diamond type old earth wire from LILO of 400 KV Anpara-Sarnath line @Obra at loc no 40 to 400 KV Anpara-Sarnath L3 line at loc no 125 and Stringing of new earth wire of 400 KV Anpara-Sarnath L3 line from loc no 125 to 126. And Dismantling of loc no 40 tower at LILO of 400 KV Anpara-Sarnath line@Obra	10-Nov-2022	08:00	11-Nov-2022	18:00	New Construction of 400 KV Obra C- Jaunpur D/C line are running by using of LILO of 400 KV Anpara-Sarnath @Obra line .Due to diamond crossing of earth wire from LILO of 400 KV Anpara-Sarnath @Obra line to 400 KV Anpara-Sarnath L3 line ,without shutdown we can not de-stringing earthwire and dismantling of loc no 40 tower .	PLANNED	Requested	
460	RQ108108	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	D	for top patrolling of towers between loc no 445 to 465 & loc no 190 to 225	10-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
461	RQ107984	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	08-Nov-2022	10:00	08-Nov-2022	16:00	POWER EVACUATION FROM NTPC TANDA WILL CONTINUE TO BE FLOW THROUGH 400KV TANDA(NTPC)-BASTI(UP) CKT. 1. NO SUPPLY INTERRUPTION.	PLANNED	Requested	
462	RQ107983	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	07-Nov-2022	10:00	07-Nov-2022	16:00	POWER EVACUATION FROM NTPC TANDA WILL CONTINUE TO BE FLOW THROUGH 400KV TANDA(NTPC)-BASTI(UP) CKT.2. NO SUPPLY INTERRUPTION.	PLANNED	Requested	
463	RQ107842	OCC_200	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1	C	Implement the revised BUS PT Selection logic	03-Nov-2022	09:00	03-Nov-2022	18:00		PLANNED	Requested	
464	RQ107841	OCC_200	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-2	C	Implement the revised BUS PT Selection logic	02-Nov-2022	09:00	02-Nov-2022	18:00		PLANNED	Requested	
465	RQ107961	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	C	1. erection of new tower in place of damaged tower No-479 and destringing & stringing work . 2. For erection of column and beam for installation of additional 315 MVA &T/F	02-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
466	RQ108400	OCC_200	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	D	Rectification work on OPGW of block defected optical fibre at Lilo point of 400KV Azamgarh-Sultanpur Line	01-Nov-2022	10:00	02-Nov-2022	18:00	Rectification work carry out in Hot Line condition	PLANNED	Requested	
467	RQ108401	OCC_200	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	D	Rectification work on OPGW of block defected optical fibre at Lilo point of 400KV Azamgarh-Sultanpur Line	01-Nov-2022	10:00	02-Nov-2022	18:00	Rectification work carry out in Hot Line condition	PLANNED	Requested	
468	RQ107840	OCC_200	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-1	C	Implement the revised BUS PT Selection logic	01-Nov-2022	09:00	01-Nov-2022	18:00		PLANNED	Requested	
469	RQ108792	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	D	For erection of column and for installation of additional 315 MVA T/F	01-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested	
470	RQ108314	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(AP)L-DHANODA(HV) (ATIL) CKT-2	D	To verify BI, BO & Protection signals in SAS	29-Nov-2022	09:00	29-Nov-2022	19:00		PLANNED	Requested	
471	RQ108313	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(AP)L-DHANODA(HV) (ATIL) CKT-1	D	To verify BI, BO & Protection signals in SAS	28-Nov-2022	09:00	28-Nov-2022	19:00		PLANNED	Requested	
472	RQ108310	OCC_200	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(AP)L-DHANODA(HV) (ATIL) CKT-1	C	For attending gas leakage, dismantling of breaker is required	16-Nov-2022	09:00	17-Nov-2022	23:00		PLANNED	Requested	
473	RQ107931	OCC_200	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(AP)L-DHANODA(HV) (ATIL) CKT-2	C	Bay Equipment Testing of 400 KV MAHINDERGARH(AP)L-DHANONDA (HV) (ATIL) CKT-2	09-Nov-2022	08:00	09-Nov-2022	18:00	Bay Equipment Testing of 400 KV MAHINDERGARH (AP)L-DHANONDA (HV) (ATIL) CKT-2	PLANNED	Requested	
474	RQ107921	OCC_200	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(AP)L-BHIWANI(PG) (ATIL) CKT-1	C	Annual Maintenance and Bay equipment Testing of 400 KV MAHINDERGARH (AP)L-Bhiwani (HV) (ATIL) CKT-1.	08-Nov-2022	08:00	08-Nov-2022	18:00	Annual Maintenance and Bay equipment Testing of 400 KV MAHINDERGARH (AP)L-Bhiwani (HV) (ATIL) CKT-1.	PLANNED	Requested	
475	RQ107970	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	D	Jumper Tightening & Defective Polymer Replacement work	28-Nov-2022	08:00	28-Nov-2022	17:00		PLANNED	Requested	

476	RQ107956	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	D	For Upgradation of Bus- Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus Bar Protection Core)	26-Nov-2022	14:00	26-Nov-2022	17:00		PLANNED	Requested	
477	RQ108793	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	D	For routine bay maintenance	23-Nov-2022	10:00	23-Nov-2022	18:00		PLANNED	Requested	
478	RQ108683	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	D	AMP work	21-Nov-2022	09:00	21-Nov-2022	18:00		PLANNED	Requested	
479	RQ107986	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	18-Nov-2022	10:00	18-Nov-2022	16:00	POWER DEMAND WILL BE MET THROUGH 400KV LKO.(PG)-BASTI(UP) CKT. 1. NO SUPPLY INTERRUPTION.	PLANNED	Requested	
480	RQ107988	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	16-Nov-2022	10:00	16-Nov-2022	16:00	POWER DEMAND WILL BE MET THROUGH 400KV GKP.(PG)-BASTI(UP) CKT. 1. NO SUPPLY INTERRUPTION.	PLANNED	Requested	
481	RQ108865	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	D	Over head crossing of under construction 400kV D/C Khetri-Bhiwadi T/L	27-Nov-2022	08:00	28-Nov-2022	18:00		PLANNED	Requested	
482	RQ108866	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	D	Over head crossing of under construction 400kV D/C Khetri-Bhiwadi T/L	27-Nov-2022	08:00	28-Nov-2022	18:00		PLANNED	Requested	
483	RQ108312	OCC_200	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	D	To verify BI, BO & Protection signals in SAS	25-Nov-2022	08:00	25-Nov-2022	17:00		PLANNED	Requested	
484	RQ108311	OCC_200	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	D	To verify BI, BO & Protection signals in SAS	24-Nov-2022	09:00	24-Nov-2022	18:00		PLANNED	Requested	
485	RQ108803	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	D	Quarterly Maintenance	24-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested	
486	RQ108881	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
487	RQ108805	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	D	Quarterly and Half yearly Maintenance work	23-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested	
488	RQ108812	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	18-Nov-2022	08:00	19-Nov-2022	18:00		PLANNED	Requested	
489	RQ108811	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	16-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
490	RQ109093	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	C	repairing of damaged tower at Loc. 285 and tie breaker	14-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
491	RQ108810	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	C	1. Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	14-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
492	RQ109079	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	11-Nov-2022	18:00	11-Nov-2022	23:00		PLANNED	Requested	
493	RQ109096	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongwith 50MVAR line Reactor- at Merta	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
494	RQ109092	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	D	Quarterly Maintenance	09-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested	
495	RQ109077	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	D	Quarterly Maintenance	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested	
496	RQ108799	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	C	Shutdown required for shifting of T/L works due to construction of Nataional Highway Amritsar-Jamnagar T/L under Bharatmala project of PIU - Hanumangarh.	05-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
497	RQ109147	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	D	Routine Maintenance	04-Nov-2022	18:00	04-Nov-2022	23:00		PLANNED	Requested	
498	RQ109087	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	04-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested	
499	RQ109082	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	D	Quarterly Maintenance	04-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested	
500	RQ109095	OCC_200	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	D	Quarterly Maintenance	03-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested	

501	RQ109088	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	02-Nov-2022	08:00	02-Nov-2022	18:00		PLANNED	Requested
502	RQ109094	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	D	Quarterly Maintenance	02-Nov-2022	08:00	02-Nov-2022	18:00		PLANNED	Requested
503	RQ108918	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	D	POWERLINE CROSSING OF UNDER CONSTRUCTION TL 400KV 2*2 D/C BIKANER KHETRI TRANSMISSION LINE	02-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested
504	RQ108919	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	D	POWERLINE CROSSING OF UNDER CONSTRUCTION TL 400KV 2*2 D/C BIKANER KHETRI TRANSMISSION LINE	02-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested
505	RQ109088	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	01-Nov-2022	08:00	01-Nov-2022	18:00		PLANNED	Requested
506	RQ108897	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	D	FOR AMP WORK	22-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested
507	RQ109029	OCC_200	slcdc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	D	For General Maintenance as per PMS	15-Nov-2022	09:00	15-Nov-2022	17:00		PLANNED	Requested
508	RQ108896	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	C	408-89B ISOLATOR REPLACEMENT. NEED LINE SHUTDOWN	15-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested
509	RQ109028	OCC_200	slcdc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	D	For General Maintenance as per PMS	14-Nov-2022	09:00	14-Nov-2022	17:00		PLANNED	Requested
510	RQ108895	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	C	417-89B ISOLATOR REPLACEMENT. NEED LINE SHUTDOWN	11-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested
511	RQ108894	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	C	414-89B ISOLATOR REPLACEMENT. NEED LINE SHUTDOWN	09-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested
512	RQ108870	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	D	Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL	09-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested
513	RQ109027	OCC_200	slcdc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	C	For General Maintenance as per PMS & replacement of dropper conductor at gantry.	07-Nov-2022	09:00	08-Nov-2022	17:00		PLANNED	Requested
514	RQ108867	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	D	Attending oil leakages from all ct of old wsi make ct of main bay 404 by DTL	06-Nov-2022	08:00	06-Nov-2022	18:00		PLANNED	Requested
515	RQ109026	OCC_200	slcdc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	D	For General Maintenance as per PMS.	03-Nov-2022	09:00	03-Nov-2022	17:00		PLANNED	Requested
516	RQ109025	OCC_200	slcdc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	D	For General Maintenance as per PMS.	01-Nov-2022	09:00	01-Nov-2022	17:00		PLANNED	Requested
517	RQ108706	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PG) (PS) CKT-2	D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance & Annual maintenance and Protection testing of bay equipments.	21-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested
518	RQ108707	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-1	D	OPGW Work - Non Auto reclosure mode	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested
519	RQ108705	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PG) (PS) CKT-2	D	OPGW Work - Non Auto reclosure mode	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested
520	RQ108708	OCC_200	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-2	D	OPGW Work - Non Auto reclosure mode	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested
521	RQ108909	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	D	For AMP Work	20-Nov-2022	17:00	21-Nov-2022	23:00		PLANNED	Requested
522	RQ108836	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	D	Installation of Bird Diverters	16-Nov-2022	16:00	30-Nov-2022	23:00	Other Circuit in Non Auto Mode	PLANNED	Requested
523	RQ108838	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	D	Re-fixing of dislocated bird diverters	16-Nov-2022	16:00	17-Nov-2022	23:00	other ckt will be in non auto mode	PLANNED	Requested

524	RQ108837	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	D	Re-fixing of dislocated bird diverters	14-Nov-2022	16:00	15-Nov-2022	23:00	other ckt will be in non auto mode	PLANNED	Requested	
525	RQ108908	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	D	FOR AMP WORK	08-Nov-2022	17:00	09-Nov-2022	23:00		PLANNED	Requested	
526	RQ108835	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	D	Installation of Bird Diverters	01-Nov-2022	16:00	15-Nov-2022	23:00	Other Circuit in Non Auto Mode	PLANNED	Requested	
527	RQ109159	OCC_200	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	C	Annual Maintainance	17-Nov-2022	09:00	18-Nov-2022	19:00	Annual Maintainance	PLANNED	Requested	
528	RQ109157	OCC_200	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	C	Annual Maintainance	10-Nov-2022	09:00	11-Nov-2022	19:00	Annual Maintainance	PLANNED	Requested	
529	RQ109154	OCC_200	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	C	Annual Maintainance	07-Nov-2022	09:00	08-Nov-2022	19:00	Annual Maintainance	PLANNED	Requested	
530	RQ109156	OCC_200	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	C	Annual Maintainance	04-Nov-2022	09:00	05-Nov-2022	19:00	Annual Maintainance	PLANNED	Requested	
531	RQ109155	OCC_200	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-2	C	Annual Maintainance	01-Nov-2022	09:00	02-Nov-2022	19:00	Annual Maintainance	PLANNED	Requested	
532	RQ109158	OCC_200	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	C	Annual Maintainance	14-Oct-2022	09:00	15-Nov-2022	19:00	Annual Maintainance	PLANNED	Requested	
533	RQ108394	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	C	Annual Planned Maintenance of GIS Line Bay, replacement of Molecular Sieves from CB Compartment & Jumper Tightness of Switchard Equipments.	16-Nov-2022	09:00	17-Nov-2022	16:00	Annual Planned Maintenance	PLANNED	Requested	
534	RQ108393	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	C	Annual Planned Maintenance of GIS Line Bay, replacement of Molecular Sieves from CB Compartment & Jumper Tightness of Switchard Equipments.	14-Nov-2022	09:00	15-Nov-2022	16:00	Annual Planned Maintenance	PLANNED	Requested	
535	RQ108111	OCC_200	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	To replacement of energy meters that are used for recording of generation data as their calibration validity is only up to 16.11.2022	11-Nov-2022	12:00	11-Nov-2022	14:00		PLANNED	Requested	
536	RQ108110	OCC_200	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	To replacement of energy meters that are used for recording of generation data as their calibration validity is only up to 16.11.2022	11-Nov-2022	10:00	11-Nov-2022	12:00		PLANNED	Requested	
537	RQ108381	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09-Nov-2022	09:00	10-Nov-2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Requested	
538	RQ108382	OCC_200	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09-Nov-2022	09:00	10-Nov-2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Requested	
539	RQ108525	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	D	Pre foggy mtc. Of line	14-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
540	RQ108540	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	D	Pre foggy mtc. Of line	09-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
541	RQ108526	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	D	Pre foggy mtc. Of line	02-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested	
542	RQ109414	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	C	Unit#3 and Unit#4 HV testing of newly installed GIB.	12-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
543	RQ109412	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	C	Testing of Line#1 and Line#2 and Bus Coupler and other works.	05-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
544	RQ109410	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	C	Laying and termination of Line#1 and Line#2 CT cables.	01-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested	
545	RQ109416	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01-Nov-2022	07:00	30-Nov-2022	18:00		PLANNED	Requested	

546	RQ109202	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	C	Programming & Testing of Numerical protection relays in all the three lines. Modification/Re-Configuration of auto-recloser in protection relays of Line 1 & Line 2.	11-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested
547	RQ109201	OCC_200	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-1	C	Programming & Testing of Numerical protection relays in all the three lines. Modification/Re-Configuration of auto-recloser in protection relays of Line 1 & Line 2.	08-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested
548	RQ108659	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-1	D	Installation of Day/Night span Markers (Globules) on 400 KV URI-Amargarh Ckt 01 T.No. 33 to 43 along with Non-auto of ckt-2.	05-Nov-2022	10:00	07-Nov-2022	15:00		PLANNED	Requested
549	RQ108857	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	D	FOR AMP WORK	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested
550	RQ108673	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	D	AMP work	09-Nov-2022	10:00	09-Nov-2022	18:00		PLANNED	Requested
551	RQ108674	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	D	AMP work	07-Nov-2022	10:00	07-Nov-2022	18:00		PLANNED	Requested
552	RQ107964	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	D	Routine protection testing & other maintenance work.	09-Nov-2022	10:00	09-Nov-2022	16:00		PLANNED	Requested
553	RQ109392	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	D	AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose)	04-Nov-2022	09:00	04-Nov-2022	16:00		PLANNED	Requested
554	RQ109146	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	D	Routine Maintenance	03-Nov-2022	18:00	03-Nov-2022	23:00		PLANNED	Requested
555	RQ109098	OCC_200	sldcdv_sd	BUS	400 KV BAWANA CCGT(DTL) - BUS 2	D	Cleaning of BPI of 400 kv Bus-II to avoid unwanted tripping due to fog	30-Nov-2022	09:00	30-Nov-2022	18:00		PLANNED	Requested
556	RQ109064	OCC_200	sldcdv_sd	BUS	400KV BUS 2 AT BANNOLI(DV)	D	For CT,CVT & CB Tan delta and capacitance testing as per PMS Schedule.	29-Nov-2022	08:00	29-Nov-2022	17:30		PLANNED	Requested
557	RQ109063	OCC_200	sldcdv_sd	BUS	400KV BUS 1 AT BANNOLI(DV)	D	For CT,CVT & CB Tan delta and capacitance testing as per PMS Schedule.	28-Nov-2022	08:00	28-Nov-2022	17:30		PLANNED	Requested
558	RQ109097	OCC_200	sldcdv_sd	BUS	400 KV BAWANA CCGT(DTL) - BUS 1	D	Cleaning of BPI of 400 kv Bus-I to avoid unwanted tripping due to fog	23-Nov-2022	09:00	23-Nov-2022	18:00		PLANNED	Requested
559	RQ109076	OCC_200	sldcdv_sd	BUS	400KV BUS 2 AT MUNDKA(DV)	D	Tan Delta testing of Bus CVT and Bay CTs, Circuit Breakers	18-Nov-2022	09:30	18-Nov-2022	17:00		PLANNED	Requested
560	RQ109075	OCC_200	sldcdv_sd	BUS	400KV BUS 1 AT MUNDKA(DV)	D	Tan Delta testing of Bus CVT and Bay CTs, Circuit Breakers	17-Nov-2022	09:30	17-Nov-2022	17:00		PLANNED	Requested
561	RQ109066	OCC_200	sldcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	D	To carryout the General Maintenance & tightening of connectors of CTs, CB & Isolators of bay associated with 400 KV Bus-2 as a PMS activity.	14-Nov-2022	10:00	14-Nov-2022	15:00		PLANNED	Requested
562	RQ109065	OCC_200	sldcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	D	To carryout the General Maintenance & tightening of connectors of CTs, CB & Isolators of bay associated with 400 KV Bus-1 as a PMS activity.	10-Nov-2022	10:00	10-Nov-2022	15:00		PLANNED	Requested
563	RQ108629	OCC_200	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	D	Periodic Maintenance	29-Nov-2022	08:00	29-Nov-2022	18:00		PLANNED	Requested
564	RQ108628	OCC_200	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	D	Periodic Maintenance	22-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested
565	RQ108617	OCC_200	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	29-Nov-2022	08:00	29-Nov-2022	18:00		PLANNED	Requested
566	RQ108616	OCC_200	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	22-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested
567	RQ108615	OCC_200	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	21-Nov-2022	08:00	21-Nov-2022	18:00		PLANNED	Requested
568	RQ108614	OCC_200	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	14-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested
569	RQ109235	OCC_200	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	D	For new Busbar Protection testing	28-Nov-2022	08:00	28-Nov-2022	18:00		PLANNED	Requested
570	RQ109338	OCC_200	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	D	For new Busbar Protection testing	28-Nov-2022	08:00	28-Nov-2022	18:00		PLANNED	Requested
571	RQ109337	OCC_200	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	D	For new Busbar Protection testing	27-Nov-2022	08:00	27-Nov-2022	18:00		PLANNED	Requested
572	RQ109234	OCC_200	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	D	For new Busbar Protection testing	27-Nov-2022	08:00	27-Nov-2022	18:00		PLANNED	Requested
573	RQ109336	OCC_200	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	D	For new Busbar Protection testing	26-Nov-2022	08:00	26-Nov-2022	18:00		PLANNED	Requested
574	RQ109233	OCC_200	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	D	For new Busbar Protection testing	26-Nov-2022	08:00	26-Nov-2022	18:00		PLANNED	Requested

575	RQ109335	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	D	For new Busbar Protection testing	25-Nov-2022	08:00	25-Nov-2022	18:00		PLANNED	Requested
576	RQ109232	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	D	For new Busbar Protection testing	25-Nov-2022	08:00	25-Nov-2022	18:00		PLANNED	Requested
577	RQ109259	OCC_200	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	D	construction related works of Phase II,STATCOM erection works	23-Nov-2022	17:00	29-Nov-2022	23:00		PLANNED	Requested
578	RQ109261	OCC_200	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	D	construction related works of Phase II,STATCOM erection works	23-Nov-2022	17:00	29-Nov-2022	23:00		PLANNED	Requested
579	RQ107911	OCC_200	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	D	AMP WORKS	23-Nov-2022	10:00	23-Nov-2022	18:00		PLANNED	Requested
580	RQ107910	OCC_200	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	D	AMP WORKS	21-Nov-2022	10:00	21-Nov-2022	18:00		PLANNED	Requested
581	RQ109049	OCC_200	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	D	For closing jumper connection of Bay-412	20-Nov-2022	08:00	20-Nov-2022	13:00		PLANNED	Requested
582	RQ109048	OCC_200	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	C	For removing bus section isolator and replace with IPS tube	17-Nov-2022	08:00	19-Nov-2022	18:00		PLANNED	Requested
583	RQ108425	OCC_200	cpcc2_sd	BUS	400KV BUS 1 AT MALERKOTLA(PG)	D	Tightening of each joints/connectors related to BUS-1. Maintenance of all the BUS-1 isolators.	17-Nov-2022	08:00	17-Nov-2022	18:00	Kindly approve	PLANNED	Requested
584	RQ109209	OCC_200	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	D	FOR Equipment erection work of ICT-8	16-Nov-2022	14:00	30-Nov-2022	23:00		PLANNED	Requested
585	RQ109207	OCC_200	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	D	FOR bus stringing extension work	16-Nov-2022	14:00	16-Nov-2022	23:00		PLANNED	Requested
586	RQ109241	OCC_200	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	D	AMP work	16-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested
587	RQ109206	OCC_200	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	D	FOR bus stringing extension work	15-Nov-2022	14:00	15-Nov-2022	23:00		PLANNED	Requested
588	RQ108446	OCC_200	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	D	AMP Works(Hot spot attending, jumper tightening)	15-Nov-2022	09:00	15-Nov-2022	18:00	Kindly Approve	PLANNED	Requested
589	RQ109240	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	D	FOR AMP WORK	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested
590	RQ109220	OCC_200	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	D	BAY EXTENSION & Bus Bar Augmentation works	14-Nov-2022	17:00	17-Nov-2022	23:00	During shut down 400/220 KV ICT-4 and 5 shall remain out as they are charged through Bus-2 only	PLANNED	Requested
591	RQ109047	OCC_200	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	C	opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube.	14-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested
592	RQ109254	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	D	FOR AMP WORK	13-Nov-2022	08:00	13-Nov-2022	18:00		PLANNED	Requested
593	RQ109211	OCC_200	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	D	Bay Extension works at Neemrana 5S for the Bus Bar integration works and testing	12-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested
594	RQ109226	OCC_200	cpcc1_sd	BUS	400KV BUS 2 AT SAHARANPUR(PG)	D	FOR AMP WORK	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested
595	RQ108430	OCC_200	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	D	AMP 400 kv Bus-2	11-Nov-2022	08:00	12-Nov-2022	18:00	Kindly Approve	PLANNED	Requested
596	RQ109219	OCC_200	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	D	BAY EXTENSION & Bus Bar Augmentation works	10-Nov-2022	17:00	13-Nov-2022	23:00	During shut down 400/220 KV ICT-6 and Bay A 206 shall remain out as they are charged through Bus-1 only	PLANNED	Requested
597	RQ109225	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT SAHARANPUR(PG)	D	FOR AMP WORK	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested
598	RQ109210	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	D	Bay Extension works at Neemrana 5S for the Bus Bar integration works and testing	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested
599	RQ108426	OCC_200	cpcc2_sd	BUS	400KV BUS 2 AT MALERKOTLA(PG)	D	Tightening of each joints/connectors related to BUS-2. Maintenance of all the BUS-2 isolators.	10-Nov-2022	08:00	12-Nov-2022	18:00	Kindly Approve	PLANNED	Requested
600	RQ109250	OCC_200	cpcc1_sd	BUS	400KV BUS 2 AT SONIPAT(PG)	D	FOR AMP WORK	09-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested
601	RQ109247	OCC_200	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	C	BUS INTEGRATION WORK OF EXTENSION BAYS	09-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested
602	RQ109258	OCC_200	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	D	construction related works of Phase II	08-Nov-2022	17:00	14-Nov-2022	23:00		PLANNED	Requested
603	RQ109260	OCC_200	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	D	construction related works of Phase II	08-Nov-2022	17:00	14-Nov-2022	23:00		PLANNED	Requested
604	RQ109249	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)	D	FOR AMP WORK	08-Nov-2022	08:00	08-Nov-2022	18:00		PLANNED	Requested
605	RQ108429	OCC_200	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	D	To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus Sectionalizer DS section.	07-Nov-2022	08:00	10-Nov-2022	18:00	Kindly approve	PLANNED	Requested
606	RQ109246	OCC_200	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	C	BUS INTEGRATION WORK OF EXTENSION BAYS	07-Nov-2022	08:00	08-Nov-2022	18:00		PLANNED	Requested
607	RQ109281	OCC_200	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	D	FOR TIGHTENING OF BUS ISOLATORS & amp WORK	05-Nov-2022	07:00	05-Nov-2022	18:00		PLANNED	Requested
608	RQ109245	OCC_200	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	C	BUS INTEGRATION WORK OF EXTENSION BAYS	04-Nov-2022	08:00	06-Nov-2022	18:00		PLANNED	Requested
609	RQ109224	OCC_200	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	C	Bay Extension Work by KEC for Jumpering and Bus stability test	04-Nov-2022	08:00	06-Nov-2022	18:00		PLANNED	Requested
610	RQ107903	OCC_200	cpcc3_sd	BUS	400KV BUS 2 AT VINDHYACHAL(PG)	D	FOR BUS AMP WORK & PROTECTION TESTING OF NORTH BUS 2A at vindhyachal	03-Nov-2022	10:00	03-Nov-2022	18:00		PLANNED	Requested

611	RQ108445	OCC_200	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	D	AMP Works(Hot spot attending, jumper tightening)	03-Nov-2022	09:00	03-Nov-2022	18:00	Kindly approve	PLANNED	Requested	
612	RQ107904	OCC_200	cpcc3_sd	BUS	400KV BUS 2 AT VINDHYACHAL(PG)	D	FOR BUS AMP WORK & PROTECTION TESTING OF WEST BUS 2B AT VINDHYACHAL HVDC	02-Nov-2022	10:00	02-Nov-2022	18:00		PLANNED	Requested	
613	RQ109204	OCC_200	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 1	D	FOR AMP WORK	02-Nov-2022	08:00	02-Nov-2022	18:00	Shutdown of Bus A at HVDC Dadri is to be clubbed with Shutdown of Pole 2 of Rihand Dadri HVDC Bipole link	PLANNED	Requested	
614	RQ109280	OCC_200	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	D	FOR TIGHTENING OF BUS ISOLATORS & amp WORK	02-Nov-2022	07:00	02-Nov-2022	18:00		PLANNED	Requested	
615	RQ109208	OCC_200	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	D	FOR Equipment erection work of ICT-8	01-Nov-2022	14:00	15-Nov-2022	23:00		PLANNED	Requested	
616	RQ109205	OCC_200	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 2	D	FOR AMP WORK	01-Nov-2022	08:00	01-Nov-2022	18:00	S/D may be availed at 28.10.22. Shutdown of Bus B at HVDC Dadri is to be clubbed with Shutdown of Pole 1 of Rihand Dadri HVDC Bipole link	PLANNED	Requested	
617	RQ109244	OCC_200	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	C	BUS INTEGRATION WORK OF EXTENSION BAYS	01-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested	
618	RQ109223	OCC_200	cpcc1_sd	BUS	400KV BUS 3 AT BHIWADI(PG)	C	Bay Extension Work by KEC for Jumpering and Bus stability test	01-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested	
619	RQ108759	OCC_200	sldcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	25-Nov-2022	08:00	25-Nov-2022	18:00		PLANNED	Requested	
620	RQ108758	OCC_200	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	22-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	
621	RQ108757	OCC_200	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	21-Nov-2022	08:00	21-Nov-2022	18:00		PLANNED	Requested	
622	RQ108756	OCC_200	sldcrs_sd	BUS	400KV BUS 2 AT BABA(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
623	RQ108755	OCC_200	sldcrs_sd	BUS	400KV BUS 1 AT BABA(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	17-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
624	RQ108754	OCC_200	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	17-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
625	RQ108753	OCC_200	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	16-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested	
626	RQ109212	OCC_200	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering works of Isolator, Bus Jumpering & Busbar stability test	23-Nov-2022	08:00	26-Nov-2022	18:00		PLANNED	Requested	
627	RQ109213	OCC_200	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering works of Isolator, Bus Jumpering & Busbar stability test	17-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	
628	RQ109214	OCC_200	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering works of Reactor Isolator	10-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
629	RQ107857	OCC_200	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(UP)	C	For Upgradation of Bus- Bar Protection Panel from Electromechanical type to Numerical Type at 400 KV Sarojini Nagar, Lucknow. During the S/D Preventive Maintenance of 400 KV Main Bus-1 will also be carried out.	19-Nov-2022	09:00	29-Nov-2022	18:00	Shutdown of 400 KV Main Bus-1 will also involve Shutdown of 400 KV Bus Coupler Bay.	PLANNED	Requested	
630	RQ107933	OCC_200	stuup_sd	BUS	400KV BUS 2 AT DASNA(UP)	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-1)	18-Nov-2022	10:00	18-Nov-2022	18:00		PLANNED	Requested	
631	RQ107930	OCC_200	stuup_sd	BUS	400KV BUS 2 AT ATAU(UP)	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-1)	18-Nov-2022	09:00	18-Nov-2022	16:00		PLANNED	Requested	
632	RQ107926	OCC_200	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	D	for 400 kv bus-2 bay tightening work	16-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested	
633	RQ107929	OCC_200	stuup_sd	BUS	400KV BUS 1 AT ATAU(UP)	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2)	15-Nov-2022	09:00	15-Nov-2022	16:00		PLANNED	Requested	
634	RQ107927	OCC_200	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	C	For attending Hot Point on Pantograph Isolator and Bus repairing.	12-Nov-2022	09:00	13-Nov-2022	17:00	During this shut down all lines & ICTs will fed through Main Bus - I.	PLANNED	Requested	
635	RQ107932	OCC_200	stuup_sd	BUS	400KV BUS 1 AT DASNA(UP)	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2)	10-Nov-2022	09:30	10-Nov-2022	18:00		PLANNED	Requested	
636	RQ108751	OCC_200	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	D	For replacement of Scissor assembly of pantograph isolator of Sarnath Circuit -(L-3) & Generator-3	09-Nov-2022	08:00	09-Nov-2022	18:00	Bus-1 will be put on shutdown after shifting the loads on Bus-II. whereas sarnath circuit-(L-3) will remain in service through transfer breaker.	PLANNED	Requested	
637	RQ107928	OCC_200	stuup_sd	BUS	400KV BUS 1 AT BARA(UP)	D	For Busbar stability test	08-Nov-2022	08:00	08-Nov-2022	14:00		PLANNED	Requested	

638	RQ107858	OCC_200	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	D	for Maintenance work at 400KV bareilly-Unnao Ckt II Pantograph Bus 2 isolator	07-Nov-2022	09:00	07-Nov-2022	17:00	shutdown of 400KV Bus 2 and 400kv bareilly-unnao ckt II is required simultaneously	PLANNED	Requested	
639	RQ107859	OCC_200	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	C	Erection of Penta Isolator for 125 MVAR Bus Reactor Bay.	06-Nov-2022	10:00	09-Nov-2022	17:00		PLANNED	Requested	
640	RQ107860	OCC_200	stuup_sd	BUS	400KV BUS 2 AT PANKI(UP)	C	Erection of Penta Isolator for 125 MVAR Bus Reactor Bay.	01-Nov-2022	10:00	05-Nov-2022	17:00		PLANNED	Requested	
641	RQ108613	OCC_200	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	D	Yearly Mtc.	16-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested	
642	RQ108612	OCC_200	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	D	Yearly mtc.	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
643	RQ108611	OCC_200	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	D	Shutdown required for safety purpose during replacement of isolator at Unit no 3	11-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
644	RQ108610	OCC_200	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	D	Shutdown required for safety purpose during replacement of isolator at Unit no 3	04-Nov-2022	08:00	05-Nov-2022	18:00		PLANNED	Requested	
645	RQ108752	OCC_200	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	C	Annual maintenance & testing of 400 KV Bus - 1 & connecting isolators.	10-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
646	RQ108379	OCC_200	jhakri_sd	BUS	400KV BUS 3 AT NATHPA JHAKRI(SJ)	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09-Nov-2022	09:00	10-Nov-2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Requested	
647	RQ108380	OCC_200	jhakri_sd	BUS	400KV BUS 4 AT NATHPA JHAKRI(SJ)	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09-Nov-2022	09:00	10-Nov-2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Requested	
648	RQ108377	OCC_200	jhakri_sd	BUS	400KV BUS 1 AT NATHPA JHAKRI(SJ)	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09-Nov-2022	09:00	10-Nov-2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Requested	
649	RQ108378	OCC_200	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09-Nov-2022	09:00	10-Nov-2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Requested	
650	RQ108106	OCC_200	slidchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	D	Gen mtc and setting of bus pentagraph isolators	04-Nov-2022	09:00	04-Nov-2022	18:00		PLANNED	Requested	
651	RQ108105	OCC_200	slidchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	D	Gen mtc and setting of bus pentagraph isolators	03-Nov-2022	09:00	03-Nov-2022	18:00		PLANNED	Requested	
652	RQ108104	OCC_200	slidchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	D	Gen mtc and setting of bus pentagraph isolators	02-Nov-2022	09:00	02-Nov-2022	18:00		PLANNED	Requested	
653	RQ108103	OCC_200	slidchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	D	Gen mtc and setting of bus pentagraph isolators	01-Nov-2022	09:00	30-Nov-2022	18:00		PLANNED	Requested	
654	RQ109152	OCC_200	nhpccc_sd	BUS	400KV BUS 1 AT CHAMERA_1(NH)	D	Integration of BHEL GIS (Bus Reactor) Bay with Siemens GIS Bus-II	03-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
655	RQ109153	OCC_200	nhpccc_sd	BUS	400KV BUS 2 AT CHAMERA_1(NH)	C	Integration of BHEL GIS (Bus Reactor) Bay with Siemens GIS Bus-II	02-Nov-2022	08:00	16-Nov-2022	18:00	Shutdown of Bus Coupler also required	PLANNED	Requested	
656	RQ108346	OCC_200	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	C	400 KV BUS -2 SHUTDOWN FOR BUS -2 B PH HOT SPOT	03-Nov-2022	08:00	04-Nov-2022	18:00	BUS SHUTDOWN WILL BE REQUIRED	PLANNED	Requested	
657	RQ109279	OCC_200	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	C	For implementing NGR bypass scheme	28-Nov-2022	10:00	30-Nov-2022	18:00		PLANNED	Requested	
658	RQ109278	OCC_200	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	C	For implementing NGR bypass scheme	23-Nov-2022	10:00	25-Nov-2022	18:00		PLANNED	Requested	
659	RQ108435	OCC_200	cpcc2_sd	LINE REACTOR	63 MVAR SWITCHABLE LR ON 400 KV KISHENPUR-MOGA (PG) CKT-1 @MOGA(PG)	D	AMP of Line-Reactor	07-Nov-2022	09:00	07-Nov-2022	17:30	Kindly approve	PLANNED	Requested	
660	RQ108788	OCC_200	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	D	Quarterly Maintenance	17-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
661	RQ107846	OCC_200	stuup_sd	BR/BSR/MS/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	D	painting of 400 kv,63 mvar bus reactor	25-Nov-2022	10:00	30-Nov-2022	14:00		PLANNED	Requested	
662	RQ107819	OCC_200	stuup_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	D	For Commissioning & Testing of Nitrogen Injection Fire Protection system (NIFPS)	21-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	

663	RQ107935	OCC_200	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV MURADNAGAR_2(U P)	D	GENERAL TIGHTENING & PREVENTIVE MAINTENANCE	10-Nov-2022	09:00	10-Nov-2022	17:00		PLANNED	Requested	
664	RQ107820	OCC_200	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BASTI(UP)	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	09-Nov-2022	11:00	09-Nov-2022	15:00		PLANNED	Requested	
665	RQ108678	OCC_200	slcup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV REWA ROAD(UP)	D	Routine maintenance and Testing work	07-Nov-2022	09:00	09-Nov-2022	18:00		PLANNED	Requested	
666	RQ107934	OCC_200	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	D	for maintenance of Reactor and pantograph isolators of reactor & Reator Bay	07-Nov-2022	09:00	07-Nov-2022	17:00	adjustment of Pantograph fixed contact	PLANNED	Requested	
667	RQ107845	OCC_200	slcup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBHAL_PRSTL (UP)	C	Implement the revised BUS PT Selection logic	01-Nov-2022	09:00	01-Nov-2022	18:00		PLANNED	Requested	
668	RQ109273	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)	D	AMP work	25-Nov-2022	09:30	25-Nov-2022	18:30		PLANNED	Requested	
669	RQ109274	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BHIWANI(PG)	D	For CT DGA & For attending issue in R phase bottom support & general tightening and maintenance of first commissioning in presence of OEM	25-Nov-2022	09:00	25-Nov-2022	18:00		PLANNED	Requested	
670	RQ109271	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	D	AMP of Bus Reactor	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
671	RQ108559	OCC_200	koteshwar_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	C	Annual Maintenance and Testing of Reactor Bay	09-Nov-2022	10:00	12-Nov-2022	18:00	Annual Maintenance and Testing of Reactor Bay	PLANNED	Requested	
672	RQ109272	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	D	FOR AMP WORK	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested	
673	RQ109277	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	D	CONTROL SIGNAL VALIDATION FROM LOCAL AND RTAMC AFTER SCADA UPGRADATION WORK	01-Nov-2022	09:00	01-Nov-2022	13:00	please approve for 26.10.2022.	PLANNED	Requested	
674	RQ109276	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	D	For Annual Maintenance and Replacement of Buchholz Relay	01-Nov-2022	08:00	01-Nov-2022	18:00	Please approved for 27.10.2022	PLANNED	Requested	
675	RQ108780	OCC_200	slcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	D	Quarterly Maintenance	24-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested	
676	RQ108782	OCC_200	slcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	D	Quarterly and Half yearly Maintenance work	24-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested	
677	RQ108784	OCC_200	slcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	D	Quarterly Maintenance	23-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested	
678	RQ108789	OCC_200	slcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	D	Quarterly Maintenance	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
679	RQ109166	OCC_200	slcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV KALISINDH(RS)	C	Annual maintenance and Oil Filtration	18-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested	
680	RQ109165	OCC_200	slcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV KALISINDH(RS)	C	Annual maintenance and Oil Filtration	11-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
681	RQ109148	OCC_200	slcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	D	Quarterly Maintenance	09-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested	
682	RQ108781	OCC_200	slcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV DEEDWANA(MTS)	D	For CSD commissioning and online testing	05-Nov-2022	08:00	05-Nov-2022	18:00		PLANNED	Requested	
683	RQ108783	OCC_200	slcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	03-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested	
684	RQ109275	OCC_200	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)	D	For pending construction related works	22-Nov-2022	17:00	24-Nov-2022	23:30		PLANNED	Requested	
685	RQ108627	OCC_200	bbmb_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	D	Yearly mtc.	22-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	
686	RQ108779	OCC_200	slcrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	C	Annual maintenance and testing of bus reactor#1 & Bay equipments.	21-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested	
687	RQ108603	OCC_200	slcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	

688	RQ108624	OCC_200	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AT BHIWANI(PG)	D	Yearly Mtc.	30-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
689	RQ108625	OCC_200	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	D	Yearly Mtc	29-Nov-2022	08:00	29-Nov-2022	18:00		PLANNED	Requested	
690	RQ108626	OCC_200	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	D	Yearly Mtc	28-Nov-2022	08:00	28-Nov-2022	18:00		PLANNED	Requested	
691	RQ109342	OCC_200	cpcc1_sd	BAY	442 MAIN BAY - 400KV BUS 4 AT KURUKSHETRA(PG) (POWERGRID) AT 400 KV KURUKSHETRA(PG)	C	For 400kV GIS CB rectification works	28-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
692	RQ108622	OCC_200	bbmb_sd	BAY	X5 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT BHIWANI(BB)	D	Yearly mtc.	24-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested	
693	RQ109343	OCC_200	cpcc1_sd	BAY	441 TIE BAY - 400KV KURUKSHETRA-JIND (PG) CKT-2 AND FUTURE AT KURUKSHETRA(PG)	C	For 400kV GIS CB rectification works	24-Nov-2022	08:00	26-Nov-2022	18:00		PLANNED	Requested	
694	RQ109355	OCC_200	cpcc1_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)	C	For 400kV GIS CB rectification works	24-Nov-2022	08:00	26-Nov-2022	18:00		PLANNED	Requested	
695	RQ109302	OCC_200	cpcc1_sd	BAY	402 TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	D	FOR AMP WORK	23-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested	
696	RQ108623	OCC_200	bbmb_sd	BAY	X4-CB MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	D	Yearly mtc.	23-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested	
697	RQ109300	OCC_200	cpcc1_sd	BAY	419 MAIN BAY - 400 KV BHADLA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)	D	FOR AMP WORK	22-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	
698	RQ109299	OCC_200	cpcc1_sd	BAY	420 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE AT BHADLA(PG)	D	FOR AMP WORK	21-Nov-2022	08:00	21-Nov-2022	18:00		PLANNED	Requested	
699	RQ109349	OCC_200	cpcc1_sd	BAY	426 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2 AT KURUKSHETRA(PG)	C	For 400kV GIS CB rectification works	21-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested	
700	RQ109350	OCC_200	cpcc1_sd	BAY	440 MAIN BAY - 400KV KURUKSHETRA-JIND (PG) CKT-2 AT KURUKSHETRA(PG)	C	For 400kV GIS CB rectification works	21-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested	
701	RQ109298	OCC_200	cpcc1_sd	BAY	417 TIE BAY - 400 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)	D	FOR AMP WORK	20-Nov-2022	08:00	20-Nov-2022	18:00		PLANNED	Requested	

702	RQ109293	OCC_200	cpcc1_sd	BAY	402 TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	D	FOR AMP WORK	19-Nov-2022	08:00	19-Nov-2022	18:00		PLANNED	Requested	
703	RQ109292	OCC_200	cpcc1_sd	BAY	405 TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 (POWERGRID) AND 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) AT 400 KV BHADLA(PG) (POWERGRID)	D	FOR AMP WORK	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
704	RQ109291	OCC_200	cpcc1_sd	BAY	416 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID) AT 400 KV BHADLA(PG)	D	FOR AMP WORK	17-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
705	RQ109352	OCC_200	cpcc1_sd	BAY	428 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	C	For 400kV GIS CB rectification works	17-Nov-2022	08:00	19-Nov-2022	18:00		PLANNED	Requested	
706	RQ109351	OCC_200	cpcc1_sd	BAY	439 MAIN BAY - 400KV KURUKSHETRA-JIND (PG) CKT-1 AT KURUKSHETRA(PG)	C	For 400kV GIS CB rectification works	17-Nov-2022	08:00	19-Nov-2022	18:00		PLANNED	Requested	
707	RQ109318	OCC_200	cpcc1_sd	BAY	41112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID)	C	For testing and Fine Tuning of CSD	17-Nov-2022	08:00	19-Nov-2022	18:00		PLANNED	Requested	
708	RQ109289	OCC_200	cpcc1_sd	BAY	401 MAIN BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 (POWERGRID)	D	FOR AMP WORK	16-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested	
709	RQ109288	OCC_200	cpcc1_sd	BAY	404 MAIN BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 (POWERGRID)	D	FOR AMP WORK	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
710	RQ109287	OCC_200	cpcc1_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) (POWERGRID)	D	FOR AMP WORK	14-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested	
711	RQ109312	OCC_200	cpcc1_sd	BAY	407 MAIN BAY - 400KV AGRA-SIKAR (PG) CKT-2 AT SIKAR(PG)	C	FOR OVERHAULING OF CB	14-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
712	RQ109320	OCC_200	cpcc1_sd	BAY	419 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AT NEEMRANA(PG)	C	CB overhauling work	14-Nov-2022	08:00	19-Nov-2022	18:00	419 Neemrana-2 Main Bay AT BHIWADI	PLANNED	Requested	
713	RQ109344	OCC_200	cpcc1_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	C	For 400kV GIS CB rectification works	14-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested	
714	RQ109332	OCC_200	cpcc1_sd	BAY	425 MAIN BAY - 400KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1 AT BALLABHGARH(PG)	C	For internal inspection of interrupter chamber of CB	14-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	

715	RQ109051	OCC_200	cpcc3_sd	BAY	412 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-2 AT KANPUR(PG)	C	For replacement of Bus section isolators of 400KV Bus-1 and 400KV Bus-2 from IPS tubes. Bay will be under s/d for safety purpose to avoid induction. Ballabgarh-2 line shall remain charged from Tie bay.	14-Nov-2022	08:00	20-Nov-2022	18:00		PLANNED	Requested	
716	RQ109317	OCC_200	cpcc1_sd	BAY	411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	C	For testing and Fine Tuning of CSD	14-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested	
717	RQ108328	OCC_200	cpcc3_sd	BAY	408 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2 AND 400KV KANPUR-AGRA (PG) CKT-1 AT AGRA(PG)	D	AMP work	11-Nov-2022	09:00	11-Nov-2022	18:00		PLANNED	Requested	
718	RQ109285	OCC_200	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) (POWERGRID) AND 400 KV BIKANER(PG)-AZURERS43 SL_BKN_PG(AZURE) (AZURE) CKT-1 AT 400 KV BIKANER(PG) (POWERGRID)	D	For AMP Work	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
719	RQ109284	OCC_200	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) (POWERGRID)	D	FOR AMP WORK	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
720	RQ109353	OCC_200	cpcc1_sd	BAY	425 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AT KURUKSHETRA(PG)	C	For 400kV GIS CB rectification works	10-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
721	RQ109354	OCC_200	cpcc1_sd	BAY	418 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AT KURUKSHETRA(PG)	C	For 400kV GIS CB rectification works	10-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
722	RQ109316	OCC_200	cpcc1_sd	BAY	40910 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MEERUT(PG) (POWERGRID)	C	For testing and Fine Tuning of CSD	10-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
723	RQ108327	OCC_200	cpcc3_sd	BAY	412 MAIN BAY - 400KV AGRA-BASSI (PG) CKT-1 AND SELECT AT AGRA(PG)	D	AMP work	09-Nov-2022	09:00	09-Nov-2022	18:00		PLANNED	Requested	
724	RQ109283	OCC_200	cpcc1_sd	BAY	418 MAIN BAY - 400 KV BIKANER(PG)-AZURERS43 SL_BKN_PG(AZURE) (AZURE) CKT-1 (POWERGRID)	D	FOR AMP WORK	09-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested	
725	RQ109310	OCC_200	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR	D	FOR AMP WORK	08-Nov-2022	08:00	08-Nov-2022	18:00		PLANNED	Requested	
726	RQ109313	OCC_200	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 315 MVA ICT 2 AT SIKAR(PG)	C	FOR OVERHAULING OF CB	08-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
727	RQ109356	OCC_200	cpcc1_sd	BAY	423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_III(PG) (POWERGRID)	D	Bay CT oil sampling works	07-Nov-2022	17:00	07-Nov-2022	23:00		PLANNED	Requested	

728	RQ108326	OCC_200	cpcc1_sd	BAY	411 TIE BAY - 400KV AGRA-BASSI (PG) CKT-1 AND 400KV AGRA-BALLABHGARH (PG) CKT-1 AT AGRA(PG)	D	AMP work	07-Nov-2022	09:00	07-Nov-2022	18:00		PLANNED	Requested	
729	RQ109319	OCC_200	cpcc1_sd	BAY	416 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AT BHIWADI(PG)	C	CB overhauling work	07-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
730	RQ109347	OCC_200	cpcc1_sd	BAY	423 MAIN BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)	C	For 400kV GIS CB rectification works	07-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested	
731	RQ109347	OCC_200	cpcc1_sd	BAY	416 MAIN BAY - 400KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)	C	For 400kV GIS CB rectification works	07-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested	
732	RQ109330	OCC_200	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	C	For ALSTOM CB Overhauling work.	07-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
733	RQ109315	OCC_200	cpcc1_sd	BAY	409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	C	For testing and Fine Tuning of CSD	07-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested	
734	RQ109362	OCC_200	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	D	Bay CT oil sampling works	06-Nov-2022	17:00	06-Nov-2022	23:00		PLANNED	Requested	
735	RQ109357	OCC_200	cpcc1_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	D	Bay CT oil sampling works	05-Nov-2022	17:00	05-Nov-2022	23:00		PLANNED	Requested	
736	RQ109361	OCC_200	cpcc1_sd	BAY	419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	D	Bay CT oil sampling works	04-Nov-2022	17:00	04-Nov-2022	23:00		PLANNED	Requested	
737	RQ109282	OCC_200	cpcc1_sd	BAY	408 TIE BAY - 400 KV BIKANER(PG)-BIKANER(S) (PG) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER(PG) AT 400 KV BIKANER(PG) (POWERGRID)	D	FOR AMP WORK	04-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested	
738	RQ109358	OCC_200	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	D	Bay CT oil sampling works	03-Nov-2022	17:00	03-Nov-2022	23:00		PLANNED	Requested	

739	RQ109359	OCC_200	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AND 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	D	Bay CT oil sampling works	02-Nov-2022	17:00	02-Nov-2022	23:00		PLANNED	Requested	
740	RQ109314	OCC_200	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SIKAR(PG)	C	FOR OVERHAULING OF CB	02-Nov-2022	08:00	05-Nov-2022	18:00		PLANNED	Requested	
741	RQ109360	OCC_200	cpcc1_sd	BAY	416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID)	D	Bay CT oil sampling works	01-Nov-2022	17:00	01-Nov-2022	23:00		PLANNED	Requested	
742	RQ109309	OCC_200	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	C	ABB BREAKER OVERHAULLING	01-Nov-2022	08:00	06-Nov-2022	18:00		PLANNED	Requested	
743	RQ109307	OCC_200	cpcc1_sd	BAY	441 TIE BAY - 400KV KURUKSHETRA-JIND (PG) CKT-2 AND FUTURE AT KURUKSHETRA(PG)	C	Bay extension work for TCR - Augmentation work of CRP Panel	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
744	RQ109306	OCC_200	cpcc1_sd	BAY	442 MAIN BAY - 400KV BUS 4 AT KURUKSHETRA(PG) (POWERGRID) AT 400 KV KURUKSHETRA(PG)	C	Bay extension work for TCR - Augmentation work of CRP Panel	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
745	RQ109346	OCC_200	cpcc1_sd	BAY	417 TIE BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AND 400KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1 AT KURUKSHETRA(PG)	C	For 400kV GIS CB rectification works	01-Nov-2022	08:00	05-Nov-2022	18:00		PLANNED	Requested	
746	RQ109345	OCC_200	cpcc1_sd	BAY	424 TIE BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AND 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)	C	For 400kV GIS CB rectification works	01-Nov-2022	08:00	05-Nov-2022	18:00		PLANNED	Requested	
747	RQ108556	OCC_200	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	29-Nov-2022	08:00	29-Nov-2022	17:00		PLANNED	Requested	
748	RQ108554	OCC_200	sldcps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS) AND FUTURE	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	24-Nov-2022	08:00	24-Nov-2022	17:00		PLANNED	Requested	
749	RQ108552	OCC_200	sldcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	18-Nov-2022	08:00	18-Nov-2022	17:00		PLANNED	Requested	
750	RQ108550	OCC_200	sldcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PG)-MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	15-Nov-2022	08:00	15-Nov-2022	17:00		PLANNED	Requested	
751	RQ108547	OCC_200	sldcps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	D	Annual maintenance and Protection testing of bay equipments.	09-Nov-2022	08:00	10-Nov-2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Requested	
752	RQ108548	OCC_200	sldcps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	D	Annual maintenance and Protection testing of bay equipments.	09-Nov-2022	08:00	10-Nov-2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Requested	

753	RQ108544	OCC_200	slcdps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	D	Annual maintenance and Protection testing of bay equipments.	02-Nov-2022	08:00	03-Nov-2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Requested	
754	RQ108543	OCC_200	slcdps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	D	Annual maintenance and Protection testing of bay equipments.	02-Nov-2022	08:00	03-Nov-2022	17:00	Only bay shutdown required & No line shutdown required	PLANNED	Requested	
755	RQ108729	OCC_200	stuup_sd	BAY	418 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1 AT GR.NOIDA_2(UPC)	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	28-Nov-2022	09:00	28-Nov-2022	17:00		PLANNED	Requested	
756	RQ108730	OCC_200	stuup_sd	BAY	415 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2 AT GR.NOIDA_2(UPC)	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	22-Nov-2022	09:00	22-Nov-2022	17:00		PLANNED	Requested	
757	RQ109058	OCC_200	slcdcv_sd	BAY	405 MAIN BAY - 400/220KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	C	For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism	17-Nov-2022	10:00	19-Nov-2022	18:00	315 MVA ICT-3 shall be off as work shall be conducted on 220KV I/C side.	PLANNED	Requested	
758	RQ108731	OCC_200	stuup_sd	BAY	406 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	17-Nov-2022	09:00	17-Nov-2022	17:00		PLANNED	Requested	
759	RQ108732	OCC_200	stuup_sd	BAY	406 MAIN BAY - 400KV AZAMGARH-MAU (UP) CKT-1 AT MAU(UP)	C	Replacement of Circuit breaker	15-Nov-2022	08:00	08-Dec-2022	17:00	Line charge through 400KV Bus Transfer Bay	PLANNED	Requested	
760	RQ108754	OCC_200	stuup_sd	BAY	419 MAIN BAY - 400/220KV 500 MVA ICT 2 AT HAPUR(UP)	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	14-Nov-2022	10:00	14-Nov-2022	15:00		PLANNED	Requested	
761	RQ108734	OCC_200	stuup_sd	BAY	409 MAIN BAY - 400KV SARNATH-AZAMGARH (UP) CKT-1 AT SARNATH(UP)	D	For attending Hot Point on 29B Pantograph Isolator.	13-Nov-2022	09:00	13-Nov-2022	17:00	During this shut down aforesaid line bay will be charged through TBC Circuit Breaker.	PLANNED	Requested	
762	RQ108753	OCC_200	stuup_sd	BAY	417 TIE BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) AND 400/220KV 500 MVA ICT 1 AT HAPUR(UP)	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay)	12-Nov-2022	10:00	12-Nov-2022	15:00		PLANNED	Requested	
763	RQ108735	OCC_200	stuup_sd	BAY	408 MAIN BAY - 400KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2 AT SARNATH(UP)	D	For attending Hot Point on 29B Pantograph Isolator.	12-Nov-2022	09:00	12-Nov-2022	17:00	During this shut down aforesaid line bay will be charged through TBC Circuit Breaker.	PLANNED	Requested	
764	RQ108750	OCC_200	stuup_sd	BAY	416 MAIN BAY - 400/220KV 500 MVA ICT 1 AT HAPUR(UP)	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	11-Nov-2022	10:00	11-Nov-2022	15:00		PLANNED	Requested	
765	RQ108748	OCC_200	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	D	preventive maintenance	10-Nov-2022	09:00	10-Nov-2022	17:00		PLANNED	Requested	
766	RQ108721	OCC_200	stuup_sd	BAY	413 MAIN BAY - 400KV HAPUR-DASNA (UP) CKT-2 AT HAPUR(UP)	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	09-Nov-2022	10:00	09-Nov-2022	15:00		PLANNED	Requested	
767	RQ108726	OCC_200	stuup_sd	BAY	412 MAIN BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDEF) CKT-1 AT HAPUR(UP)	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	08-Nov-2022	10:00	08-Nov-2022	15:00		PLANNED	Requested	
768	RQ108733	OCC_200	stuup_sd	BAY	412 TIE BAY - 400KV BARA(UP)-MEIA TPS(MUN) (UP) CKT-2 AND FUTURE AT BARA(UP)	D	For Busbar stability test	08-Nov-2022	08:00	08-Nov-2022	18:00		PLANNED	Requested	
769	RQ108790	OCC_200	slcdcs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	C	400KV Circuit Breaker Overhauling to be done as there is deviation in DCRM signature	27-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
770	RQ108263	OCC_200	indigrd_sd	BAY	405 TIE BAY - 400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-2 (GPTL) AND 400 KV KADARPUR - PRITHALA (GPTL) CKT-2 AT 400 KV KADARPUR (GPTL) (GPTL)	D	Shut Down defect Rectification work as per annual plan	24-Nov-2022	10:00	24-Nov-2022	16:00	Maintenance work	PLANNED	Requested	

771	RQ109034	OCC_200	slcdcv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	D	For CB testing and other PMS work	24-Nov-2022	09:30	24-Nov-2022	17:00		PLANNED	Requested	
772	RQ109033	OCC_200	slcdcv_sd	BAY	424 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	D	For CB testing and other PMS work	22-Nov-2022	09:30	22-Nov-2022	17:00		PLANNED	Requested	
773	RQ109032	OCC_200	slcdcv_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	D	For CB testing and other PMS work	21-Nov-2022	09:30	21-Nov-2022	17:00		PLANNED	Requested	
774	RQ109031	OCC_200	slcdcv_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	D	For CB testing and other PMS work	18-Nov-2022	09:30	18-Nov-2022	17:00		PLANNED	Requested	
775	RQ109030	OCC_200	slcdcv_sd	BAY	419 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	D	For CB testing and other PMS work	17-Nov-2022	09:30	17-Nov-2022	17:00		PLANNED	Requested	
776	RQ109059	OCC_200	slcdcv_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	C	For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism	14-Nov-2022	10:00	16-Nov-2022	18:00	315 MVA ICT-2 shall be off as work shall be conducted on 220KV I/C side.	PLANNED	Requested	
777	RQ109060	OCC_200	slcdcv_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV)	C	For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism	09-Nov-2022	10:00	11-Nov-2022	18:00	315 MVA ICT-1 shall be off as work shall be conducted on 220KV I/C side.	PLANNED	Requested	
778	RQ109057	OCC_200	slcdcv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT LONI HARSH VIHAR(DV) (DTL)	C	For rectification of Hydraulic Oil Leakage in CB Hydraulic Mechanism	04-Nov-2022	10:00	07-Nov-2022	18:00	Spare bay	PLANNED	Requested	
779	RQ108694	OCC_200	slcdcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	D	FOR Quarterly maintenance	24-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested	
780	RQ108741	OCC_200	slcdcrs_sd	BAY	410 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND SELECT AT AJMER(RS)	D	FOR Quarterly maintenance	23-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested	
781	RQ108201	OCC_200	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	D	FOR AMP WORK	22-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	
782	RQ108739	OCC_200	slcdcrs_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	D	FOR Quarterly maintenance	22-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	
783	RQ108696	OCC_200	slcdcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	D	FOR Quarterly maintenance	22-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	
784	RQ107974	OCC_200	slcdcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	D	FOR Quarterly maintenance	21-Nov-2022	08:00	21-Nov-2022	18:00		PLANNED	Requested	
785	RQ108742	OCC_200	slcdcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	D	FOR Quarterly maintenance	21-Nov-2022	08:00	21-Nov-2022	18:00		PLANNED	Requested	
786	RQ108698	OCC_200	slcdcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	D	FOR Quarterly maintenance	21-Nov-2022	08:00	21-Nov-2022	18:00		PLANNED	Requested	
787	RQ107977	OCC_200	slcdcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	D	FOR Quarterly maintenance	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
788	RQ108737	OCC_200	slcdcrs_sd	BAY	407 MAIN BAY - 400 KV PHAGI-AJMER (RS) CKT-1 (RRVPNL)	D	FOR Quarterly maintenance	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
789	RQ108700	OCC_200	slcdcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL)	D	FOR Quarterly maintenance	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	

790	RQ108200	OCC_200	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	D	FOR AMP WORK	17-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
791	RQ108745	OCC_200	sldcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS)	D	FOR Quarterly maintenance	17-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
792	RQ108699	OCC_200	sldcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAJ SCTPS(APR) (RS) CKT-1 (RRVPNL)	D	FOR Quarterly maintenance	17-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
793	RQ108744	OCC_200	sldcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	D	FOR Quarterly maintenance	16-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested	
794	RQ108701	OCC_200	sldcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	D	FOR Quarterly maintenance	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
795	RQ108740	OCC_200	sldcrs_sd	BAY	40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	D	FOR Quarterly maintenance	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
796	RQ108695	OCC_200	sldcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	D	FOR Quarterly maintenance	14-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested	
797	RQ108743	OCC_200	sldcrs_sd	BAY	404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)	D	FOR Quarterly maintenance	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
798	RQ107975	OCC_200	sldcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	D	FOR Quarterly maintenance	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
799	RQ108697	OCC_200	sldcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	D	FOR Quarterly maintenance	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
800	RQ108746	OCC_200	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	D	FOR Quarterly maintenance	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
801	RQ108747	OCC_200	sldcrs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	D	FOR Quarterly maintenance	09-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested	
802	RQ109286	OCC_200	cpcc1_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 2 AT BIKANER(RS)	D	FOR AMP WORK	07-Nov-2022	08:00	07-Nov-2022	18:00	409 MAIN BAY (400KV BIKANER RRVPNL LINE) AT BIKANER SS	PLANNED	Requested	
803	RQ108738	OCC_200	sldcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	D	FOR Quarterly maintenance	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested	
804	RQ108693	OCC_200	sldcrs_sd	BAY	402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL)	D	FOR Quarterly maintenance	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested	
805	RQ108571	OCC_200	sldcps_sd	BAY	401 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	D	eriodical Maintainance and testing	24-Nov-2022	08:00	25-Nov-2022	18:00		PLANNED	Requested	
806	RQ108568	OCC_200	sldcps_sd	BAY	410 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	D	Periodical Maintainance and testing	24-Nov-2022	08:00	25-Nov-2022	18:00		PLANNED	Requested	
807	RQ108569	OCC_200	sldcps_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	D	eriodical Maintainance and testing	22-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested	

808	RQ108570	OCC_200	slcdps_sd	BAY	404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)- TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	D	Periodical Maintenance and testing	16-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
809	RQ108572	OCC_200	slcdps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	09-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested	
810	RQ108791	OCC_200	slcdps_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	C	400KV Circuit Breaker Overhauling to be done as there is deviation in DCRM signature	24-Nov-2022	08:00	26-Nov-2022	18:00		PLANNED	Requested	
811	RQ108470	OCC_200	slcdhp_sd	BAY	409 MAIN BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	D	Periodical Testing and General Maintenance	21-Nov-2022	09:00	21-Nov-2022	18:00		PLANNED	Requested	
812	RQ108472	OCC_200	slcdhp_sd	BAY	407 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AT 400 KV GUMMA (HP)	D	Periodical Testing and General Maintenance	21-Nov-2022	09:00	21-Nov-2022	18:00		PLANNED	Requested	
813	RQ108471	OCC_200	slcdhp_sd	BAY	408 TIE BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1 (HPPTCL) AND 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-1 AT 400 KV GUMMA (HP) (HPPTCL)	D	Periodical Testing and General Maintenance	21-Nov-2022	09:00	21-Nov-2022	18:00		PLANNED	Requested	
814	RQ108408	OCC_200	slcdhp_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL)	D	Periodical testing schedule at GIS Substation Gumma (400/220kv)	18-Nov-2022	09:00	18-Nov-2022	18:00		PLANNED	Requested	
815	RQ108411	OCC_200	slcdhp_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL)	D	Periodical testing schedule at GIS Substation Gumma (400/220kv)	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	
816	RQ108410	OCC_200	slcdhp_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL)	D	Periodical testing schedule at GIS Substation Gumma (400/220kv)	17-Nov-2022	09:00	17-Nov-2022	18:00		PLANNED	Requested	
817	RQ108407	OCC_200	slcdhp_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL)	D	Periodical testing schedule at GIS Substation Gumma (400/220kv)	17-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
818	RQ108412	OCC_200	slcdhp_sd	BAY	405 TIE BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-2 (HPPTCL) AND 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 AT 400 KV GUMMA (HP) (HPPTCL)	D	Periodical testing schedule at GIS Substation Gumma (400/220kv)	16-Nov-2022	09:00	16-Nov-2022	18:00		PLANNED	Requested	
819	RQ108406	OCC_200	slcdhp_sd	BAY	404 MAIN BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-2 (HPPTCL)	D	Periodical testing schedule at GIS Substation Gumma (400/220kv)	16-Nov-2022	09:00	16-Nov-2022	18:00		PLANNED	Requested	

820	RQ108409	OCC_200	slidchp_sd	BAY	405 TIE BAY - 400 KV GUMMA (HP)- PANCHKULA(PG) (PG) CKT-2 (HPPTCL) AND 400 KV NATHPA JHAKRI(SJ)- GUMMA (HP) (PG) CKT-2 AT 400 KV GUMMA (HP) (HPPTCL)	D	Periodical testing schedule at GIS Substation Gumma (400/220KV)	15-Nov-2022	09:00	15-Nov-2022	18:00		PLANNED	Requested	
821	RQ108405	OCC_200	slidchr_sd	BAY	406 MAIN BAY - 400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2 (HPPTCL)	D	Periodical testing schedule at GIS Substation Gumma (400/220KV)	15-Nov-2022	09:00	15-Nov-2022	18:00		PLANNED	Requested	
822	RQ108316	OCC_200	slidchr_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 1 AT DHANODA(HV) AND 400KV DHANODA-DAULATABAD (HV) CKT-2	D	To attend spring charging problem in TIE breaker no-402	19-Nov-2022	14:00	19-Nov-2022	19:00		PLANNED	Requested	
823	RQ108315	OCC_200	slidchr_sd	BAY	401 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-1 AT DHANODA(HV)	D	To attend spring charging problem in line breaker no-404	18-Nov-2022	08:00	18-Nov-2022	13:00		PLANNED	Requested	
824	RQ109305	OCC_200	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	C	Bay extension work under PBTSL (Shutdown requested by KEC)-Augmentation work of CRP	14-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	
825	RQ108349	OCC_200	singrauli_sd	BAY	418 BUS COUPLER BAY - 400KV BUS 4 AT SINGRAULI(NT) (NTPC) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) (NTPC)	C	BREAKER R-M AND SAS WORK	14-Nov-2022	08:00	19-Nov-2022	18:00	BAY UNDER SHUTDOWN	PLANNED	Requested	
826	RQ108348	OCC_200	singrauli_sd	BAY	424-B5 BUS SECTIONALIZER BAY - 400KV BUS 2 AT SINGRAULI(NT) AND 400KV BUS 4 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	C	BREAKER RM AND SAS WORK	05-Nov-2022	08:00	10-Nov-2022	18:00	BAY UNDER SHUTDOWN	PLANNED	Requested	
827	RQ108403	OCC_200	slidchp_sd	BAY	405 MAIN BAY - 400 KV LAHAL(HP) - BUS 1 (HPSEB)	D	No power loss will be there on account of this shutdown.	07-Nov-2022	07:00	07-Nov-2022	19:00	Shutdown is also required on Bay 403, ICT Tie Bay and 406 Line Tie Bay. But these elements are not showing in OMS portal.	PLANNED	Requested	
828	RQ108402	OCC_200	slidchp_sd	BAY	407 MAIN BAY - 400 KV LAHAL(HP) - BUS 2 (HPSEB)	D	No power loss will be there on account of this shutdown.	07-Nov-2022	07:00	07-Nov-2022	19:00	Shutdown is also required on Bay 403, ICT Tie Bay and 406 Line Tie Bay. But these elements are not showing in OMS portal.	PLANNED	Requested	
829	RQ108116	OCC_200	slidchp_sd	BAY	402 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT LAHAL(HP) (HPSEB)	D	Periodic testing activities at lahal substation	05-Nov-2022	08:00	05-Nov-2022	18:00	Presently ICT is charged at no load, therefore, no power loss will be there on account of this shutdown.	PLANNED	Requested	
830	RQ108115	OCC_200	slidchp_sd	BAY	404 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT LAHAL(HP) (HPSEB)	D	Periodic testing activities at lahal substation	05-Nov-2022	07:00	05-Nov-2022	17:00	Presently ICT is charged at no load, therefore, no power loss will be there on account of this shutdown.	PLANNED	Requested	
831	RQ108786	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	D	For routine bay maintenance	28-Nov-2022	10:00	28-Nov-2022	18:00		PLANNED	Requested	
832	RQ107822	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	D	For Upgradation of Bus- Bar Protection Panel from Electromechanical type to Numerical Type (Connection of CT Bus Bar Protection Core)	26-Nov-2022	09:00	26-Nov-2022	12:00		PLANNED	Requested	
833	RQ107823	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	D	For Annual Protection Testing and Upgradation of BusBar Protection Panel from E/M to Numerical (Connection of CT Bus Bar Protection Core)	25-Nov-2022	09:00	25-Nov-2022	18:00		PLANNED	Requested	
834	RQ107830	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	D	Bay Tightening & Maintenance.	22-Nov-2022	10:00	22-Nov-2022	15:00		PLANNED	Requested	
835	RQ108787	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	D	For routine bay maintenance	19-Nov-2022	10:00	19-Nov-2022	18:00		PLANNED	Requested	

836	RQ108785	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	D	For routine bay maintenance	15-Nov-2022	10:00	15-Nov-2022	18:00		PLANNED	Requested	
837	RQ108736	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	D	For routine testing work.	13-Nov-2022	10:30	13-Nov-2022	16:00	There will be no any supply interruption due to this shut down.Load of sub station will be feed through 2X315MVA ICT -I&II and 1X500MVA ICT-III.	PLANNED	Requested	
838	RQ107835	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BASTI(UP)	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	11-Nov-2022	10:00	11-Nov-2022	16:00	SUPPLY WILL CONTINUE TO BE FED THROUGH 500MVA ICT-1.NO SUPPLY INTERRUPTION.	PLANNED	Requested	
839	RQ107825	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	D	preventive maintenance	11-Nov-2022	09:00	11-Nov-2022	17:00		PLANNED	Requested	
840	RQ107821	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT GORAKHPUR(UP)	D	for Routine Testing and Maintenance Work.	10-Nov-2022	10:00	10-Nov-2022	18:00	No supply Affected.	PLANNED	Requested	
841	RQ107827	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	D	Routine protection testing & other maintenance work.	10-Nov-2022	10:00	10-Nov-2022	16:00		PLANNED	Requested	
842	RQ107834	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BASTI(UP)	D	FOR ANNUAL MAINTENANCE AND TESTING PURPOSE	10-Nov-2022	10:00	10-Nov-2022	16:00	SUPPLY WILL CONTINUE TO BE FED THROUGH 500MVA ICT-2. NO SUPPLY INTERRUPTION.	PLANNED	Requested	
843	RQ107833	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(UP)	D	for Routine Testing and Maintenance Work.	07-Nov-2022	10:00	07-Nov-2022	18:00	No supply Affected.	PLANNED	Requested	
844	RQ107831	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	C	Centrifuging of OLTC Tank oil of 500 MVA ICT	06-Nov-2022	10:00	07-Nov-2022	21:00		PLANNED	Requested	
845	RQ107832	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	C	For attending SF6 Gas Leakage on R Phase Pole and overhauling of all 3 phases of CB.	05-Nov-2022	09:00	12-Nov-2022	17:00	During this shut down 315 MVA ICT - 03 will be charged through TBC Circuit Breaker.	PLANNED	Requested	
846	RQ107826	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	D	for replacement of damaged R, Y and B phase of jack Bus of 220KV Bus Coupler	04-Nov-2022	08:30	04-Nov-2022	18:00	shutdown of 220KV main Bus - I & II, 315 MVA ICT II required, 220KV Dhauliganga, Pithoragarh ,Pantnagar is required simultaneously (at a time).	PLANNED	Requested	
847	RQ107844	OCC_200	slidcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	C	Implement the revised BUS PT Selection logic	03-Nov-2022	09:00	03-Nov-2022	18:00		PLANNED	Requested	
848	RQ107843	OCC_200	slidcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	C	Implement the revised BUS PT Selection logic	02-Nov-2022	09:00	02-Nov-2022	18:00		PLANNED	Requested	
849	RQ107824	OCC_200	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	C	attending oil seepages	01-Nov-2022	08:30	03-Nov-2022	18:00		PLANNED	Requested	
850	RQ108388	OCC_200	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	D	Annual Planned Maintenance of GIS Bay & 400/22KV Station Transformer.	28-Nov-2022	09:00	29-Nov-2022	17:00	Annual Planned Maintenance	PLANNED	Requested	
851	RQ108387	OCC_200	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Testing & Stability check of BusBar Protection System.	09-Nov-2022	09:00	10-Nov-2022	17:00	Servicing, Testing and Calibration of Bus Bar Protection System.	PLANNED	Requested	
852	RQ109195	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	D	FOR AMP WORK	28-Nov-2022	08:00	29-Nov-2022	18:00		PLANNED	Requested	
853	RQ108360	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH(PG)	D	ICT YEARLY AMP	25-Nov-2022	09:00	25-Nov-2022	18:00	Kindly approve	PLANNED	Requested	
854	RQ108431	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	D	AMP of ICT-4 and Differential Relay Retrofitting work AMP of ICT-4 and Differential Relay Retrofitting work AMP of ICT-4 and Differential Relay Retrofitting work	23-Nov-2022	08:30	23-Nov-2022	18:00	Kindly approve	PLANNED	Requested	
855	RQ109200	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	D	FOR AMP WORK	22-Nov-2022	17:00	24-Nov-2022	23:00		PLANNED	Requested	
856	RQ107917	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	D	AMP WORKS	22-Nov-2022	10:00	22-Nov-2022	18:00		PLANNED	Requested	
857	RQ109197	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	D	FOR AMP WORK	21-Nov-2022	17:00	22-Nov-2022	23:00		PLANNED	Requested	
858	RQ109170	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	D	For tertiary Erection work	21-Nov-2022	14:00	21-Nov-2022	23:00		PLANNED	Requested	

859	RQ108432	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	D	AMP of ICT-3 and Differential Relay Retrofitting work	21-Nov-2022	08:30	21-Nov-2022	18:00	Kindly Approve	PLANNED	Requested
860	RQ109172	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG)	D	For Maintenance work and replacement of Y-ph CT in 203 Bay	21-Nov-2022	08:00	21-Nov-2022	18:00		PLANNED	Requested
861	RQ109171	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	D	For tertiary Erection work	20-Nov-2022	14:00	20-Nov-2022	23:00		PLANNED	Requested
862	RQ109196	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	D	FOR AMP WORK	19-Nov-2022	17:00	20-Nov-2022	23:00		PLANNED	Requested
863	RQ109167	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	D	For GIB erection work at 220kV Side	19-Nov-2022	14:00	19-Nov-2022	23:00		PLANNED	Requested
864	RQ109169	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	D	For GIB erection work at 220kV Side	18-Nov-2022	14:00	18-Nov-2022	23:00		PLANNED	Requested
865	RQ107916	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	D	AMP WORKS	18-Nov-2022	10:00	18-Nov-2022	18:00		PLANNED	Requested
866	RQ108433	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)	D	AMP of ICT-2 and Differential Relay Retrofitting work	18-Nov-2022	08:30	18-Nov-2022	18:00	Kindly Approve	PLANNED	Requested
867	RQ109191	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)	D	FOR AMP WORK	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested
868	RQ109183	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	D	FOR AMP WORK	18-Nov-2022	08:00	18-Nov-2022	20:00		PLANNED	Requested
869	RQ109168	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	D	For GIB erection work at 220kV Side	17-Nov-2022	14:00	17-Nov-2022	23:00		PLANNED	Requested
870	RQ108362	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)	D	For AMP Works	16-Nov-2022	09:30	16-Nov-2022	17:30	Kindly approve	PLANNED	Requested
871	RQ108361	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NALLAGARH(PG)	D	ICT YEARLY AMP	16-Nov-2022	09:00	16-Nov-2022	18:00	Kindly Approve	PLANNED	Requested
872	RQ108434	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	D	AMP of ICT-1 and Differential Relay Retrofitting work	16-Nov-2022	08:30	16-Nov-2022	18:00	Kindly Approve	PLANNED	Requested
873	RQ109185	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	D	FOR AMP WORK	14-Nov-2022	17:00	14-Nov-2022	23:00		PLANNED	Requested
874	RQ109192	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)	D	For OTI WTI Logic Work	14-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested
875	RQ109182	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	D	FOR AMP WORK	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested
876	RQ109184	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	D	FOR AMP WORK	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested
877	RQ109177	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	D	FOR AMP WORK	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested
878	RQ108424	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)	D	For AMP Works	10-Nov-2022	09:00	10-Nov-2022	19:00	Kindly approve	PLANNED	Requested
879	RQ109176	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	D	FOR AMP WORK	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested
880	RQ107877	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SHAHJAHANPUR (PG)	D	AMP WORKS	09-Nov-2022	10:00	09-Nov-2022	18:00		PLANNED	Requested
881	RQ109163	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)	D	FOR AMP WORK	09-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested
882	RQ109180	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)	C	Replacement of of 220kV B-Phase Bushing	09-Nov-2022	08:00	12-Nov-2022	20:00		PLANNED	Requested
883	RQ109190	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT TUGHLAKABAD(PG)	D	FOR AMP WORK	08-Nov-2022	08:00	08-Nov-2022	18:00		PLANNED	Requested
884	RQ109161	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)	D	FOR AMP WORK	08-Nov-2022	08:00	08-Nov-2022	18:00		PLANNED	Requested
885	RQ109188	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)	D	FOR AMP WORK	08-Nov-2022	08:00	08-Nov-2022	18:00		PLANNED	Requested
886	RQ108359	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHABAD(PG)	D	For AMP Works	08-Nov-2022	08:00	08-Nov-2022	18:00	Kindly approve	PLANNED	Requested
887	RQ109181	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ROORKEE(PG)	D	AMP WORK & CT OIL SAMPLING	08-Nov-2022	08:00	08-Nov-2022	20:00		PLANNED	Requested
888	RQ109198	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	D	FOR AMP WORK	07-Nov-2022	17:00	16-Nov-2022	23:00		PLANNED	Requested
889	RQ107894	OCC_200	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	D	FOR OTI WTI WIRING MODIFICATION WORK	07-Nov-2022	10:00	07-Nov-2022	18:00	ALONGWITH ICT , 132 KV BALLIA-BASHDIH LINE AND 132 KV BALLIA-SIKANDARPUR LINE REMAIN IN SHUTDOWN	PLANNED	Requested

890	RQ108658	OCC_200	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)	D	SD taken for AMP works.	07-Nov-2022	09:00	07-Nov-2022	17:30		PLANNED	Requested
891	RQ109162	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHWAD(PG)	D	FOR AMP WORK	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested
892	RQ107899	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	D	Implementation and testing of Modified WTI/OTI Scheme	05-Nov-2022	10:00	05-Nov-2022	13:00		PLANNED	Requested
893	RQ109186	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)	D	FOR AMP WORK	05-Nov-2022	08:00	05-Nov-2022	18:00		PLANNED	Requested
894	RQ109194	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANIBAGH(PG)	D	FOR AMP WORK	05-Nov-2022	08:00	05-Nov-2022	18:00		PLANNED	Requested
895	RQ107878	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SHAHJAHANPUR (PG)	D	AMP WORKS	04-Nov-2022	10:00	04-Nov-2022	18:00		PLANNED	Requested
896	RQ107887	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG)	D	AMP WORKS	04-Nov-2022	10:00	04-Nov-2022	18:00		PLANNED	Requested
897	RQ107898	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	D	Implementation and testing of Modified WTI/OTI Scheme	04-Nov-2022	10:00	04-Nov-2022	13:00		PLANNED	Requested
898	RQ109173	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)	D	FOR AMP WORK	04-Nov-2022	08:00	04-Nov-2022	20:00		PLANNED	Requested
899	RQ109193	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)	D	FOR AMP WORK	03-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested
900	RQ109187	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)	D	AMP work	03-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested
901	RQ107908	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPUR(PG)	D	AMP WORKS	02-Nov-2022	10:00	02-Nov-2022	18:00		PLANNED	Requested
902	RQ109050	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	D	Tertiary insulation works	02-Nov-2022	10:00	02-Nov-2022	18:00		PLANNED	Requested
903	RQ109174	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)	D	AMP work	02-Nov-2022	08:00	02-Nov-2022	20:00		PLANNED	Requested
904	RQ109199	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)	D	For Bus bar testing, construction of tie bay 443 and CSD fine tuning and other pending construction works	01-Nov-2022	17:00	06-Nov-2022	23:00		PLANNED	Requested
905	RQ107918	OCC_200	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	D	For OTI/WTI Scheme modification, compliance of 9 th PCC observations	01-Nov-2022	10:00	01-Nov-2022	14:00		PLANNED	Requested
906	RQ109175	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	D	To attend leakage from OLTC	01-Nov-2022	08:00	02-Nov-2022	18:00		PLANNED	Requested
907	RQ109164	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	D	Coating on tertiary transformer bushing & connectors	01-Nov-2022	08:00	01-Nov-2022	13:00		PLANNED	Requested
908	RQ109189	OCC_200	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	C	For 220KV side CB overhauling work.	01-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested
909	RQ108777	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	D	Annual maintenance and allied equipment	25-Nov-2022	10:00	25-Nov-2022	18:00		PLANNED	Requested
910	RQ108776	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	D	Annual maintenance and allied equipment	23-Nov-2022	10:00	23-Nov-2022	17:00		PLANNED	Requested
911	RQ108298	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	D	To verify BI, BO & Protection signals in SAS	23-Nov-2022	09:00	23-Nov-2022	19:00		PLANNED	Requested
912	RQ108296	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	D	To verify BI, BO & Protection signals in SAS	22-Nov-2022	09:00	22-Nov-2022	19:00		PLANNED	Requested
913	RQ108297	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	D	To verify BI, BO & Protection signals in SAS	21-Nov-2022	09:00	21-Nov-2022	19:00		PLANNED	Requested
914	RQ108469	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	D	Annual maintenance	16-Nov-2022	10:00	16-Nov-2022	17:00		PLANNED	Requested
915	RQ108467	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	D	Annual maintenance	14-Nov-2022	10:00	14-Nov-2022	17:00		PLANNED	Requested
916	RQ108468	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	D	Annual maintenance	09-Nov-2022	10:00	09-Nov-2022	17:00		PLANNED	Requested
917	RQ108292	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	D	To attend the hot point work of 23CT clamp	03-Nov-2022	09:00	03-Nov-2022	13:00		PLANNED	Requested
918	RQ108293	OCC_200	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	D	To attend the hot point work of 21CT clamp	02-Nov-2022	09:00	02-Nov-2022	13:00		PLANNED	Requested
919	RQ109103	OCC_200	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	D	To carryout the General Maintenance of ICT & its associated bay's as a preventive measures before winter.	23-Nov-2022	10:00	23-Nov-2022	17:00		PLANNED	Requested
920	RQ109102	OCC_200	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	D	To carryout the General Maintenance of ICT & its associated bay's as a preventive measures before winter.	21-Nov-2022	10:00	21-Nov-2022	17:00		PLANNED	Requested

921	RQ109101	OCC_200	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	D	To carryout the General Maintenance of ICT & its associated bay's as a preventive measures before winter.	18-Nov-2022	10:00	18-Nov-2022	17:00		PLANNED	Requested
922	RQ109099	OCC_200	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	D	To carryout the General Maintenance of ICT & its associated bay's as a preventive measures before winter.	16-Nov-2022	10:00	16-Nov-2022	15:00		PLANNED	Requested
923	RQ109100	OCC_200	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAWANA(DV)	D	To carryout the General Maintenance of ICT & its associated bay's as a preventive measures before winter.	07-Nov-2022	10:00	07-Nov-2022	17:00		PLANNED	Requested
924	RQ108601	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	D	Periodic Maintenance	23-Nov-2022	09:00	23-Nov-2022	17:00		PLANNED	Requested
925	RQ108600	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of Isolator 402 89 B & 403 89 A	18-Nov-2022	09:00	18-Nov-2022	17:00	-	PLANNED	Requested
926	RQ108599	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of Bushing clamps, 220 KV Output Bus Bar, 403 89 L Isolator	17-Nov-2022	09:00	17-Nov-2022	17:00	-	PLANNED	Requested
927	RQ108598	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Protection Testing	16-Nov-2022	09:00	16-Nov-2022	17:00	-	PLANNED	Requested
928	RQ108597	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	Periodic Maintenance	16-Nov-2022	09:00	16-Nov-2022	17:00		PLANNED	Requested
929	RQ108596	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Protection Testing	15-Nov-2022	09:00	15-Nov-2022	17:00	-	PLANNED	Requested
930	RQ108595	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	10-Nov-2022	09:00	10-Nov-2022	17:00		PLANNED	Requested
931	RQ108594	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	D	Periodic Maintenance	09-Nov-2022	09:00	09-Nov-2022	17:00		PLANNED	Requested
932	RQ108592	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07-Nov-2022	09:00	07-Nov-2022	17:00		PLANNED	Requested
933	RQ108593	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of 201 89C & 89 L, CT 201 & CB 201	07-Nov-2022	09:00	07-Nov-2022	17:00	-	PLANNED	Requested
934	RQ108590	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	Periodic Maintenance	03-Nov-2022	09:00	03-Nov-2022	17:00		PLANNED	Requested
935	RQ108589	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	03-Nov-2022	09:00	03-Nov-2022	17:00		PLANNED	Requested
936	RQ108591	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	03-Nov-2022	09:00	03-Nov-2022	17:00		PLANNED	Requested
937	RQ108588	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Maintenance of Bushing clamps, 220 KV Output Bus Bar, 412 89 L Isolator	02-Nov-2022	09:00	02-Nov-2022	17:00	-	PLANNED	Requested
938	RQ108586	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	01-Nov-2022	09:00	01-Nov-2022	17:00		PLANNED	Requested
939	RQ108587	OCC_200	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Maintenance of Isolator 411 89 B & 412 89 A	01-Nov-2022	09:00	01-Nov-2022	17:00	-	PLANNED	Requested
940	RQ107837	OCC_200	slcdcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BADAUNE(UP)	C	For Annual Maintenance of 315MVA ICT-2	22-Nov-2022	10:00	22-Nov-2022	18:00		PLANNED	Requested
941	RQ107836	OCC_200	slcdcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BADAUNE(UP)	C	For Annual Maintenance of 315MVA ICT-1	15-Nov-2022	10:00	15-Nov-2022	18:00		PLANNED	Requested
942	RQ108761	OCC_200	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	22-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested
943	RQ108770	OCC_200	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	D	Quarterly Maintenance	22-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested
944	RQ108765	OCC_200	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	D	Quarterly Maintenance	21-Nov-2022	08:00	21-Nov-2022	18:00		PLANNED	Requested
945	RQ108767	OCC_200	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	C	Maintenance work of bay equipments , isolators with testing and oil filling in ILT-3rd.	21-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested
946	RQ108764	OCC_200	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	C	Maintenance work of bay equipments , isolators with testing and oil filling in ILT-II	17-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested
947	RQ108760	OCC_200	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested
948	RQ108772	OCC_200	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	14-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested
949	RQ108763	OCC_200	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	C	Maintenance work of bay equipments , isolators with testing and oil filling in ILT-1st.	14-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested
950	RQ108775	OCC_200	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	D	Quarterly Maintenance	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested
951	RQ108768	OCC_200	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	D	Routine Maintenance	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested

952	RQ108774	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	D	Quarterly Maintenance	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
953	RQ108773	OCC_200	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	C	Annual maintenance and testing of station transformer#1 & bay equipments.	07-Nov-2022	08:00	08-Nov-2022	18:00		PLANNED	Requested	
954	RQ108771	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	D	Preventive Maintenance Work and Replacement of B-phase 220KV Side C.T..	04-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested	
955	RQ108766	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	D	Preventive Maintenance Work and Topping up of Transformer oil.	03-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested	
956	RQ109160	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALISINDH(RS)	C	Annual Shutdown with Oil filtration	01-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
957	RQ108256	OCC_200	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DADRI(NT)	C	Main and tie bay Breaker replacement.BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING.	11-Nov-2022	09:00	21-Nov-2022	18:00	Main and tie bay Breaker replacement.BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING.	PLANNED	Requested	
958	RQ108336	OCC_200	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DADRI(NT)	C	Main and tie bay Breaker replacement.BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING	11-Nov-2022	09:00	21-Nov-2022	18:00	Main and tie bay Breaker replacement.BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING	PLANNED	Requested	
959	RQ108255	OCC_200	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DADRI(NT)	C	Main and tie bay Breaker replacement .BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING.	01-Nov-2022	09:00	10-Nov-2022	18:00	Main and tie bay Breaker replacement .BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING	PLANNED	Requested	
960	RQ108335	OCC_200	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DADRI(NT)	C	Main and tie bay Breaker replacement .BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING	01-Nov-2022	09:00	10-Nov-2022	18:00	Main and tie bay Breaker replacement .BAY EQUIPMENTS AND ICT OVERHAULING AND TESTING	PLANNED	Requested	
961	RQ108113	OCC_200	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LAHAL(HP)	D	Periodic testing at Lahal Substation	05-Nov-2022	07:00	05-Nov-2022	19:00	Presently ICT is charges at no load. Therefore, no power loss will be there on this shutdown.	PLANNED	Requested	
962	RQ108114	OCC_200	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LAHAL(HP)	D	Periodic testing at Lahal Substation	05-Nov-2022	07:00	05-Nov-2022	19:00	Presently ICT is charges at no load. Therefore, no power loss will be there on this shutdown.	PLANNED	Requested	
963	RQ108404	OCC_200	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WANGTO_GIS(HP)	C	Filtration and Dehydration of oil as per the recommendation of Protection and Testing Team	01-Nov-2022	07:00	07-Nov-2022	18:00		PLANNED	Requested	
964	RQ108762	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWAN(MTS)	D	For CSD commissioning and online testing	04-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested	
965	RQ108769	OCC_200	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWAN(MTS)	D	For CSD commissioning and online testing	03-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested	
966	RQ108250	OCC_200	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PATR)	C	204,810 compartment leakage arrest plan	01-Nov-2022	08:00	05-Nov-2022	20:00	Maintenance work	PLANNED	Requested	
967	RQ107891	OCC_200	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	D	MODIFICATION OF OTI/ WTI WIRING	17-Nov-2022	10:00	17-Nov-2022	18:00		PLANNED	Requested	
968	RQ107888	OCC_200	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	D	MODIFICATION OF OTI/ WTI WIRING	11-Nov-2022	11:00	11-Nov-2022	13:00		PLANNED	Requested	
969	RQ107892	OCC_200	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILLY(PG)	D	MODIFICATION OF OTI/ WTI WIRING	11-Nov-2022	10:00	11-Nov-2022	18:00		PLANNED	Requested	
970	RQ107890	OCC_200	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	D	MODIFICATION OF OTI/ WTI WIRING	10-Nov-2022	11:00	10-Nov-2022	13:00		PLANNED	Requested	
971	RQ107889	OCC_200	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	D	MODIFICATION OF OTI/ WTI WIRING	09-Nov-2022	11:00	09-Nov-2022	13:00		PLANNED	Requested	
972	RQ108688	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) CKT-3	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	30-Nov-2022	08:00	09-Dec-2022	18:00		PLANNED	Requested	
973	RQ108851	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1	D	For Defect rectification work in Line	29-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
974	RQ108852	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2	D	For Defect rectification work in Line	29-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
975	RQ109395	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	Permanent Restoration Work at Loc-131	28-Nov-2022	09:00	30-Nov-2022	18:00		PLANNED	Requested	
976	RQ109396	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	D	Permanent Restoration Work at Loc-131	28-Nov-2022	09:00	30-Nov-2022	18:00		PLANNED	Requested	
977	RQ109091	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	D	Quarterly maintenance work	25-Nov-2022	08:00	25-Nov-2022	18:00		PLANNED	Requested	

978	RQ109090	OCC_200	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	D	Quarterly maintenance work	24-Nov-2022	08:00	24-Nov-2022	18:00			PLANNED	Requested
979	RQ109083	OCC_200	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	D	Quarterly maintenance work	18-Nov-2022	09:30	18-Nov-2022	15:30			PLANNED	Requested
980	RQ108802	OCC_200	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBAR(RS) (PG) CKT-1	D	General Maintenance & Tree trimming Work	18-Nov-2022	08:00	18-Nov-2022	18:00			PLANNED	Requested
981	RQ109044	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	D	Removal of Tower side Grading ring to avoid A/R of Line	16-Nov-2022	09:00	16-Nov-2022	18:00			PLANNED	Requested
982	RQ109398	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	15-Nov-2022	09:00	15-Nov-2022	15:00			PLANNED	Requested
983	RQ109042	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	D	Removal of Tower side Grading ring to avoid A/R of Line	15-Nov-2022	09:00	15-Nov-2022	18:00			PLANNED	Requested
984	RQ109085	OCC_200	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LAISOTE(RS)-DAUSA(RS) (PG) CKT-1	D	Quarterly maintenance work	14-Nov-2022	09:30	14-Nov-2022	15:30			PLANNED	Requested
985	RQ109089	OCC_200	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	D	Quarterly Maintenance	14-Nov-2022	09:30	14-Nov-2022	15:30			PLANNED	Requested
986	RQ109042	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	D	Removal of Tower side Grading ring to avoid A/R of Line	14-Nov-2022	09:00	14-Nov-2022	18:00			PLANNED	Requested
987	RQ108531	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	D	half Yearly Mtc.	14-Nov-2022	08:00	14-Nov-2022	18:00			PLANNED	Requested
988	RQ108423	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	D	LINE AND BAY EQUIPMENT AMP WORK	12-Nov-2022	10:00	12-Nov-2022	16:00	Kindly approve		PLANNED	Requested
989	RQ108532	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	D	half Yearly Mtc.	12-Nov-2022	08:00	12-Nov-2022	18:00			PLANNED	Requested
990	RQ109397	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	11-Nov-2022	09:00	11-Nov-2022	15:00			PLANNED	Requested
991	RQ108807	OCC_200	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	D	Quartererly maintenance of Bay Equipment	11-Nov-2022	08:00	11-Nov-2022	18:00			PLANNED	Requested
992	RQ109399	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	D	AMP work of Line Equipment, Jumper Tightning and Rectification.	10-Nov-2022	09:00	10-Nov-2022	15:00			PLANNED	Requested
993	RQ108422	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	D	LINE EQUIPMENT AMP WORK	08-Nov-2022	10:00	08-Nov-2022	14:00	Kindly approve		PLANNED	Requested
994	RQ108443	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	D	AMP Works(CT testing,LA megger,Hot spot AR relay retrofitting)	07-Nov-2022	09:00	07-Nov-2022	17:00	Kindly approve		PLANNED	Requested
995	RQ108444	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	D	AMP Works(CT testing,LA megger,Hot spot AR relay retrofitting)	05-Nov-2022	09:00	05-Nov-2022	17:00	Kindly Approve		PLANNED	Requested
996	RQ107814	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	D	for replacement of damaged R, Y and B phase of jack Bus of 220KV Bus Coupler	04-Nov-2022	08:30	04-Nov-2022	09:30	shutdown of 220KV main Bus -I & II , 315 MVA ICT II required, 220KV Dhauliganga , Pithoragarh ,Pantnagar is required simultaneously (at a time).		PLANNED	Requested
997	RQ107815	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	D	for replacement of damaged R, Y and B phase of jack Bus of 220KV Bus Coupler	04-Nov-2022	08:30	04-Nov-2022	09:30	shutdown of 220KV main Bus -I & II , 315 MVA ICT II required, 220KV Dhauliganga , Pithoragarh ,Pantnagar is required simultaneously (at a time).		PLANNED	Requested
998	RQ108806	OCC_200	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	D	For Half yearly Maintenance at 220kv GSS SWM	03-Nov-2022	11:00	03-Nov-2022	16:00			PLANNED	Requested
999	RQ108662	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRESS (PG) CKT-1	D	RECTIFICATION OF SHUT DOWN NATURE DEFECTS IN LINES	01-Nov-2022	09:30	02-Nov-2022	17:30			PLANNED	Requested
1000	RQ108923	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2	C	For NHAI diversion work	01-Nov-2022	08:00	10-Nov-2022	18:00			PLANNED	Requested

1001	RQ109035	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) (PG) CKT-1	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	01-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
1002	RQ109037	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	01-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
1003	RQ109036	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	01-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
1004	RQ107818	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	D	For Over head crossing of under construction 220KV D/C Bareilly(400)-Amariya Line	01-Nov-2022	08:00	01-Nov-2022	14:00		PLANNED	Requested	
1005	RQ107817	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANI(PG)-CBGANJ(UP) (PG) CKT-1	D	For Over head crossing of under construction 220KV D/C Bareilly(400)-Amariya Line	01-Nov-2022	08:00	01-Nov-2022	14:00		PLANNED	Requested	
1006	RQ108608	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	D	अफेब्रु द के स् चवारिग हेतु	30-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
1007	RQ108582	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	D	Half Yearly Mtc..	30-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
1008	RQ108581	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	D	Half yearly mtc	29-Nov-2022	08:00	29-Nov-2022	18:00		PLANNED	Requested	
1009	RQ108878	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	29-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
1010	RQ108879	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	29-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
1011	RQ108876	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	29-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
1012	RQ108877	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	29-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
1013	RQ108608	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	D	अफेब्रु द के स् चवारिग हेतु	29-Nov-2022	08:00	29-Nov-2022	18:00		PLANNED	Requested	
1014	RQ108607	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	D	अफेब्रु द के स् चवारिग हेतु	28-Nov-2022	08:00	28-Nov-2022	18:00		PLANNED	Requested	
1015	RQ108606	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	C	for overhauling of 220 KV isolator	28-Nov-2022	08:00	01-Dec-2022	18:00		PLANNED	Requested	
1016	RQ108604	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	C	"To replace 245 KV Bus Isolator no 201 of 220KV Bus-1 PTs (New isolator procured under PSDF Scheme.) "	26-Nov-2022	08:00	28-Nov-2022	18:00		PLANNED	Requested	
1017	RQ108585	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	D	General Mtc. Of Line and Sub-Station Equipment	24-Nov-2022	08:00	26-Nov-2022	18:00		PLANNED	Requested	
1018	RQ108804	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	D	Quartely maintenance work	24-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested	
1019	RQ108578	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	C	"To replace 245 KV Bus Isolator no 208 of 220 KV DG- Ckt -1 (New isolator procured under PSDF Scheme.) "	23-Nov-2022	08:00	25-Nov-2022	18:00		PLANNED	Requested	
1020	RQ108602	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	D	General Mtc. Of Line and Sub-Station Equipment	23-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested	
1021	RQ108560	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	C	To replace 3 no. 245 KV Bus -1 PTs	21-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	
1022	RQ108584	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	D	General Mtc. Of Line and Sub-Station Equipment	21-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	
1023	RQ108563	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	C	For overhauling of 220kv Isolators and Pre-winter maintenance	21-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested	
1024	RQ108558	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	D	Half Yearly Mtc..	20-Nov-2022	08:00	20-Nov-2022	18:00		PLANNED	Requested	
1025	RQ108583	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	D	pre Foggy Mtc	19-Nov-2022	08:00	19-Nov-2022	18:00		PLANNED	Requested	
1026	RQ108575	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	D	pre winter Mtc.	18-Nov-2022	08:00	19-Nov-2022	18:00		PLANNED	Requested	
1027	RQ108579	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	D	Yearly Mtc and line Mtc.	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested	

1028	RQ108580	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-BARNALA(BB) (BBMB) CKT-1	D	Mtc of Sub station Equipments	18-Nov-2022	08:00	18-Nov-2022	18:00		PLANNED	Requested
1029	RQ108576	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBAT(P S) (BBMB) CKT-1	D	Mtc. Of line	16-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested
1030	RQ108574	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	D	pre winter Mtc.	15-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested
1031	RQ108573	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	D	For pre Winter/Yearly maintenance of Line and allied sub-station equipments.	15-Nov-2022	08:00	16-Nov-2022	18:00		PLANNED	Requested
1032	RQ108562	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	D	Half yearly mtc	14-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested
1033	RQ108564	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	C	For overhauling of 220kV Isolators and Pre-winter maintenance	14-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested
1034	RQ108565	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	D	Mtc. Of transmission lines and sub stn. Equip.	14-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested
1035	RQ108561	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	D	Yearly Mtc.of sub station equipments and lines	13-Nov-2022	08:00	13-Nov-2022	18:00		PLANNED	Requested
1036	RQ108557	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	D	Half yearly mtc	12-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested
1037	RQ108352	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	D	For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari- Kurukshetra BBMB line at location no.16 & 17.	11-Nov-2022	10:00	11-Nov-2022	18:00	Kindly approve	PLANNED	Requested
1038	RQ108808	OCC_200	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	D	For Tree trimming & bay maintenance work	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested
1039	RQ108541	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	D	For pre Winter/Yearly maintenance of Line and allied sub-station equipments.	10-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested
1040	RQ108518	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	C	For overhauling of 220kV Isolators and Yearly mtc of Sub-station equipments	09-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested
1041	RQ108527	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	D	Half yearly mtc of sub station equipments & line	09-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested
1042	RQ108530	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	D	Half yearly mtc of sub station equipments & line	08-Nov-2022	08:00	08-Nov-2022	18:00		PLANNED	Requested
1043	RQ108537	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	D	Yearly mtc.	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested
1044	RQ108535	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	D	Yearly Mtc.	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested
1045	RQ108534	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	D	Yearly mtc.	04-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested
1046	RQ108515	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	D	Yearly Mtc.	04-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested
1047	RQ108528	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	D	Half yearly mtc of sub station equipments & line	04-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested
1048	RQ108529	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	D	Half yearly mtc of sub station equipments & line	03-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested
1049	RQ108524	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	D	अफेज् द के स् चर्वालिज हेतु	02-Nov-2022	08:00	02-Nov-2022	18:00		PLANNED	Requested
1050	RQ108809	OCC_200	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	C	For replacement of isolator at 220KV GSS BBMB Charkhi Dadri(Automation work)	02-Nov-2022	08:00	05-Nov-2022	18:00		PLANNED	Requested
1051	RQ108520	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	C	Deposit work by DMRC for raising the height of the line, as the transmission line is infringing with DMRC viaduct near Prasant Vihar of Janakpuri - Majlis Park Corridor of Delhi MRTS Phase-IV.	02-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested

1052	RQ108519	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	C	Deposit work by DMRC for raising the height of the line, as the transmission line is infringing with DMRC viaduct near Prasant Vihar of Janakpuri - Majlis Park Corridor of Delhi MRTS Phase-IV.	02-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
1053	RQ108514	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	D	Yearly mtc.	01-Nov-2022	08:00	01-Nov-2022	18:00		PLANNED	Requested	
1054	RQ108517	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	C	For overhauling of 220KV Isolators and Yearly mtc of Sub-station equipments	01-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested	
1055	RQ109375	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
1056	RQ109376	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
1057	RQ108516	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	D	अफेब्ल द के स् क्वालिफि हेतु	01-Nov-2022	08:00	01-Nov-2022	18:00		PLANNED	Requested	
1058	RQ108671	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-2	D	Retrofitment of Distance Protection at Allahabad	28-Nov-2022	10:00	28-Nov-2022	18:00		PLANNED	Requested	
1059	RQ108796	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	D	For routine bay maintenance works	19-Nov-2022	10:00	19-Nov-2022	18:00		PLANNED	Requested	
1060	RQ108676	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	D	AMP work	14-Nov-2022	10:00	14-Nov-2022	18:00		PLANNED	Requested	
1061	RQ108675	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	D	AMP work	11-Nov-2022	10:00	11-Nov-2022	18:00		PLANNED	Requested	
1062	RQ109038	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	D	Firmware upgradation of relay and AMP works.	09-Nov-2022	09:00	09-Nov-2022	18:00		PLANNED	Requested	
1063	RQ107816	OCC_200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	D	for replacement of damaged R, Y and B phase of jack Bus of 220KV Bus Coupler	04-Nov-2022	08:30	04-Nov-2022	09:30	shutdown of 220KV main Bus -I & II , 315 MVA ICT II required, 220KV Dhauliganga , Pithoragarh ,Pantnagar is required simultaneously (at a time).	PLANNED	Requested	
1064	RQ108863	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-2	D	Bay AMP work	04-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested	
1065	RQ108862	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-1	D	Bay AMP work	03-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested	
1066	RQ108864	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NANAUTA(UP)-SAHARANPUR(PG) (UP) CKT-1	D	Bay AMP work	02-Nov-2022	08:00	02-Nov-2022	18:00		PLANNED	Requested	
1067	RQ108353	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)- Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	25-Nov-2022	10:00	25-Nov-2022	18:00	Kindly approve	PLANNED	Requested	
1068	RQ108354	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-DCRTPPYAMUNANAGAR(HV) (HVPNL) CKT-1	D	For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)-DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)- Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87.	25-Nov-2022	10:00	25-Nov-2022	18:00	Kindly Approve	PLANNED	Requested	
1069	RQ108358	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-1	D	For AMP Works	18-Nov-2022	08:00	18-Nov-2022	18:00	Kindly approve	PLANNED	Requested	

1070	RQ108355	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	16-Nov-2022	10:00	16-Nov-2022	18:00	Kindly approve	PLANNED	Requested	
1071	RQ108356	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	D	For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line.	16-Nov-2022	10:00	16-Nov-2022	18:00	Kindly Approve	PLANNED	Requested	
1072	RQ108567	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-JINDAL STEEL(HR) (HVPNL) CKT-1	D	Yearly mtc.	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
1073	RQ108839	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	D	AMP of relay and Line Equipment	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
1074	RQ108538	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	D	Yearly Mtc.	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested	
1075	RQ108523	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	D	अफेकू द के सू चकारिग लेतु	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested	
1076	RQ108892	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-2	D	AMP OF LINE EQUIPMENT	01-Nov-2022	08:00	01-Nov-2022	18:00		PLANNED	Requested	
1077	RQ109081	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	D	For line maintenance work	25-Nov-2022	08:00	25-Nov-2022	18:00		PLANNED	Requested	
1078	RQ109078	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	D	For bay and line maintenance work	24-Nov-2022	08:00	24-Nov-2022	18:00		PLANNED	Requested	
1079	RQ108880	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (RS) CKT-2	D	AMP OF LINE EQUIPMENT	23-Nov-2022	08:00	23-Nov-2022	18:00		PLANNED	Requested	
1080	RQ108801	OCC_200	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	D	General Maintenance & Tree trimming Work	17-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
1081	RQ108841	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	D	AMP of relay and Line Equipment	05-Nov-2022	08:00	05-Nov-2022	18:00		PLANNED	Requested	
1082	RQ108840	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	D	AMP of relay and Line Equipment	04-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested	
1083	RQ108566	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(P S) (PSTCL) CKT-1	D	Mtc. Of transmission lines	21-Nov-2022	08:00	22-Nov-2022	18:00		PLANNED	Requested	
1084	RQ108262	OCC_200	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATRAN(PATR)-RAJLA(PS) (PSTCL) CKT-1	D	LA,CVT,WT AMP Work in associated Bays	15-Nov-2022	08:00	15-Nov-2022	20:00	Annual Maintenance	PLANNED	Requested	
1085	RQ108261	OCC_200	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATRAN(PATR)-KAKRALA(PS) (PSTCL) CKT-1	D	LA,CVT,WT AMP Work in associated Bays	14-Nov-2022	08:00	14-Nov-2022	20:00	Annual Maintenance	PLANNED	Requested	
1086	RQ108260	OCC_200	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATRAN(PATR)-PATRAN(PS) (PSTCL) CKT-1	D	LA,CVT,WT AMP Work in associated Bays	12-Nov-2022	08:00	12-Nov-2022	20:00	Annual Maintenance	PLANNED	Requested	
1087	RQ108254	OCC_200	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATRAN(PATR)-PATRAN(PS) (PSTCL) CKT-2	C	Sf6 gas leakage arrest work	06-Nov-2022	08:00	09-Nov-2022	20:00	Maintenance work	PLANNED	Requested	
1088	RQ107856	OCC_200	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	Pre snow maintenance of 220KV Prini switchyard equipments like Circuit Breakers,CT,VT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	14-Nov-2022	09:00	23-Nov-2022	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	

1089	RQ107855	OCC_200	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	Pre snow maintenance of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kv Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	14-Nov-2022	09:00	23-Nov-2022	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1090	RQ109373	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2022	07:00	30-Nov-2022	18:00		PLANNED	Requested	
1091	RQ109372	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2022	07:00	30-Nov-2022	18:00		PLANNED	Requested	
1092	RQ109371	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01-Nov-2022	07:00	30-Nov-2022	18:00		PLANNED	Requested	
1093	RQ109382	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Requirement of shutdown (Aviation Globules removal work)	01-Nov-2022	07:00	15-Nov-2022	18:00		PLANNED	Requested	
1094	RQ109381	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	Requirement of shutdown (Aviation Globules removal work)	01-Nov-2022	07:00	15-Nov-2022	18:00		PLANNED	Requested	
1095	RQ109380	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	Requirement of shutdown (Aviation Globules removal work)	01-Nov-2022	07:00	15-Nov-2022	18:00		PLANNED	Requested	
1096	RQ108910	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	D	For testing and commissioning works with TBC Bay	07-Nov-2022	17:00	17-Nov-2022	23:00		PLANNED	Requested	
1097	RQ108913	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAN D 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1	D	For testing and commissioning works with TBC Bay	07-Nov-2022	17:00	17-Nov-2022	23:00		PLANNED	Requested	
1098	RQ108914	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	D	For testing and commissioning works with TBC Bay	07-Nov-2022	17:00	17-Nov-2022	23:00		PLANNED	Requested	
1099	RQ108533	OCC_200	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (HVPNL) CKT-1	D	अफेन् द के स् वचारिग हेतु	04-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested	
1100	RQ108916	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	D	For testing and commissioning works with TBC Bay	02-Nov-2022	17:00	07-Nov-2022	23:00		PLANNED	Requested	
1101	RQ108915	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	D	For testing and commissioning works with TBC Bay	01-Nov-2022	17:00	06-Nov-2022	23:00		PLANNED	Requested	
1102	RQ108911	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	D	For testing and commissioning works with TBC Bay	02-Nov-2022	17:00	07-Nov-2022	23:00		PLANNED	Requested	
1103	RQ108912	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	D	For testing and commissioning works with TBC Bay	01-Nov-2022	17:00	06-Nov-2022	23:00		PLANNED	Requested	

1104	RQ108907	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)- FATEHGARH_III(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	D	For testing and commissioning works with TBC Bay	01-Nov-2022	17:00	06-Nov-2022	23:00		PLANNED	Requested	
1105	RQ108917	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)- EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1	D	For testing and commissioning works with TBC Bay	01-Nov-2022	17:00	06-Nov-2022	23:00		PLANNED	Requested	
1106	RQ108871	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)- RAMNAGAR(UK) (PTCUL) CKT-1	D	AMP OF LINE EQUIPMENT	01-Nov-2022	08:00	01-Nov-2022	18:00		PLANNED	Requested	
1107	RQ108922	OCC_200	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)- FARIDABAD(NT) (HVPNL) CKT-1	C	For NHAI diversion work	01-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
1108	RQ107884	OCC_200	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR (PG)	D	For Final Bus bar testing with Bus 2 (New bay extension works)	30-Nov-2022	10:00	30-Nov-2022	18:00		PLANNED	Requested	
1109	RQ107883	OCC_200	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR (PG)	D	For Final Bus bar testing with Bus1 (New bay extension works)	29-Nov-2022	10:00	29-Nov-2022	18:00		PLANNED	Requested	
1110	RQ109237	OCC_200	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	29-Nov-2022	08:00	29-Nov-2022	18:00		PLANNED	Requested	
1111	RQ107882	OCC_200	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR (PG)	D	For Jumper connection of New 209 bay Bus 2 Isolator	28-Nov-2022	10:00	28-Nov-2022	18:00		PLANNED	Requested	
1112	RQ109242	OCC_200	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	28-Nov-2022	08:00	28-Nov-2022	18:00		PLANNED	Requested	
1113	RQ109239	OCC_200	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	27-Nov-2022	08:00	27-Nov-2022	18:00		PLANNED	Requested	
1114	RQ107881	OCC_200	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR (PG)	D	For Jumper connection of New 209 bay Bus 1 Isolator	26-Nov-2022	10:00	26-Nov-2022	18:00		PLANNED	Requested	
1115	RQ109243	OCC_200	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	26-Nov-2022	08:00	26-Nov-2022	18:00		PLANNED	Requested	
1116	RQ109265	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	D	For Foundation /Erection work of ICT-8	25-Nov-2022	17:00	25-Nov-2022	23:00		PLANNED	Requested	
1117	RQ109266	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	D	For Foundation /Erection work of ICT-8	25-Nov-2022	17:00	25-Nov-2022	23:00		PLANNED	Requested	
1118	RQ107909	OCC_200	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	D	AMP WORKS	24-Nov-2022	10:00	24-Nov-2022	18:00		PLANNED	Requested	
1119	RQ109222	OCC_200	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	D	BAY EXTENSION WORKS	23-Nov-2022	17:00	23-Nov-2022	23:00	220 KV BUS-2C at Bhadla-II SS	PLANNED	Requested	
1120	RQ109255	OCC_200	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 4	D	construction related works of Phase II	23-Nov-2022	17:00	30-Nov-2022	23:00		PLANNED	Requested	
1121	RQ109262	OCC_200	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 3	D	construction related works of Phase II	23-Nov-2022	17:00	30-Nov-2022	23:00		PLANNED	Requested	
1122	RQ107880	OCC_200	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR (PG)	D	For Erection of New 209 bay Bus 2 Isolator	23-Nov-2022	10:00	24-Nov-2022	18:00		PLANNED	Requested	
1123	RQ109221	OCC_200	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	D	BAY EXTENSION WORKS	22-Nov-2022	17:00	22-Nov-2022	23:00	220 KV BUS-1C at Bhadla-II SS	PLANNED	Requested	
1124	RQ109394	OCC_200	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	D	AMP of Bus-1 and Isolators and other rectification works.	22-Nov-2022	09:00	22-Nov-2022	18:00		PLANNED	Requested	
1125	RQ109218	OCC_200	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	D	BAY EXTENSION WORKS	21-Nov-2022	17:00	21-Nov-2022	23:00		PLANNED	Requested	
1126	RQ107879	OCC_200	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR (PG)	D	For Erection of New 209 bay Bus 1 Isolator	21-Nov-2022	10:00	22-Nov-2022	18:00		PLANNED	Requested	
1127	RQ109217	OCC_200	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	D	BAY EXTENSION WORKS	20-Nov-2022	17:00	20-Nov-2022	23:00		PLANNED	Requested	
1128	RQ109216	OCC_200	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	D	BAY EXTENSION WORKS	19-Nov-2022	17:00	19-Nov-2022	23:00		PLANNED	Requested	
1129	RQ109215	OCC_200	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	D	BAY EXTENSION WORKS	18-Nov-2022	17:00	18-Nov-2022	23:00		PLANNED	Requested	
1130	RQ108447	OCC_200	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	D	AMP Works(Hot spot attending, jumper tightening)	17-Nov-2022	09:00	17-Nov-2022	18:00	Kindly approve	PLANNED	Requested	
1131	RQ109393	OCC_200	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	D	AMP of Bus-1 and Isolators and other rectification works.	16-Nov-2022	09:00	16-Nov-2022	18:00		PLANNED	Requested	
1132	RQ109228	OCC_200	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	D	FOR AMP WORK	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
1133	RQ109248	OCC_200	cpcc1_sd	BUS	220KV BUS 1 AT MEERUT(PG)	D	For attending hotspot in 21489A & 21589A	15-Nov-2022	08:00	15-Nov-2022	18:00		PLANNED	Requested	
1134	RQ109227	OCC_200	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)	D	FOR AMP WORK	14-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested	
1135	RQ109231	OCC_200	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(PG)	D	FOR AMP WORK	12-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
1136	RQ109253	OCC_200	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	D	FOR AMP WORK	12-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
1137	RQ109270	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 7	D	FOR AMP WORK	11-Nov-2022	17:00	11-Nov-2022	22:00		PLANNED	Requested	
1138	RQ107912	OCC_200	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	D	AMP WORKS	11-Nov-2022	10:00	11-Nov-2022	18:00		PLANNED	Requested	
1139	RQ109230	OCC_200	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)	D	FOR AMP WORK	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	
1140	RQ109252	OCC_200	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	D	FOR AMP WORK	11-Nov-2022	08:00	11-Nov-2022	18:00		PLANNED	Requested	

1141	RQ109267	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 7	D	FOR AMP WORK	10-Nov-2022	17:00	10-Nov-2022	23:00		PLANNED	Requested	
1142	RQ109251	OCC_200	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)	D	FOR AMP WORK	10-Nov-2022	08:00	10-Nov-2022	18:00		PLANNED	Requested	
1143	RQ109269	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	D	AMP work	09-Nov-2022	17:00	09-Nov-2022	23:00		PLANNED	Requested	
1144	RQ109229	OCC_200	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)	D	FOR AMP WORK	09-Nov-2022	08:00	09-Nov-2022	18:00		PLANNED	Requested	
1145	RQ109268	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	D	FOR AMP WORK	08-Nov-2022	17:00	08-Nov-2022	23:00		PLANNED	Requested	
1146	RQ109046	OCC_200	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	D	AMP work	08-Nov-2022	09:00	08-Nov-2022	18:00		PLANNED	Requested	
1147	RQ109264	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	D	FOR AMP WORK	07-Nov-2022	17:00	07-Nov-2022	23:00		PLANNED	Requested	
1148	RQ109045	OCC_200	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	D	AMP work	07-Nov-2022	09:00	07-Nov-2022	18:00		PLANNED	Requested	
1149	RQ109263	OCC_200	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	D	FOR AMP WORK	06-Nov-2022	17:00	06-Nov-2022	23:00		PLANNED	Requested	
1150	RQ109257	OCC_200	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	D	For erection and commissioning works in TBC Bay	06-Nov-2022	17:00	10-Nov-2022	23:00		PLANNED	Requested	
1151	RQ107886	OCC_200	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	D	Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss.	02-Nov-2022	10:00	02-Nov-2022	18:00		PLANNED	Requested	
1152	RQ109238	OCC_200	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	D	FOR AMP WORK	02-Nov-2022	08:00	02-Nov-2022	18:00		PLANNED	Requested	
1153	RQ108428	OCC_200	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	D	AMP of 220 kv Bus-2	02-Nov-2022	08:00	03-Nov-2022	18:00	Kindly approve	PLANNED	Requested	
1154	RQ109256	OCC_200	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	D	For erection and commissioning works in TBC Bay	01-Nov-2022	17:00	05-Nov-2022	23:00		PLANNED	Requested	
1155	RQ107885	OCC_200	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	D	Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss.	01-Nov-2022	10:00	01-Nov-2022	18:00		PLANNED	Requested	
1156	RQ109236	OCC_200	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	FOR AMP WORK	01-Nov-2022	08:00	01-Nov-2022	18:00		PLANNED	Requested	
1157	RQ108618	OCC_200	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	D	For Sub-Station Automation	28-Nov-2022	08:00	28-Nov-2022	18:00		PLANNED	Requested	
1158	RQ108672	OCC_200	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-PITHORAGARH(PTC UL) (PTCUL) CKT-1	D	AMP work	24-Nov-2022	10:00	24-Nov-2022	18:00		PLANNED	Requested	
1159	RQ108800	OCC_200	sliders_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(R SJ)-HISAR(BB) (RS) CKT-1	D	for Line Maintenance	17-Nov-2022	08:00	17-Nov-2022	18:00		PLANNED	Requested	
1160	RQ109377	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
1161	RQ109389	OCC_200	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	D	NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS).	01-Nov-2022	07:00	30-Nov-2022	18:00		PLANNED	Requested	
1162	RQ107913	OCC_200	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	D	AMP WORKS	12-Nov-2022	10:00	12-Nov-2022	18:00		PLANNED	Requested	
1163	RQ109179	OCC_200	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	C	ABB BREAKER OVERHAULLING	23-Nov-2022	08:00	30-Nov-2022	18:00		PLANNED	Requested	
1164	RQ109294	OCC_200	cpcc1_sd	BAY	208 TRANSFER BUS BAY - 220 KV BHADLA(PG) - BUS 3 AT BHADLA(PG)	D	FOR AMP WORK	08-Nov-2022	08:00	08-Nov-2022	18:00		PLANNED	Requested	
1165	RQ109290	OCC_200	cpcc1_sd	BAY	207 MAIN BAY - 220 KV BHADLA(PG)-SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-2 (POWERGRID)	D	FOR AMP WORK	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested	
1166	RQ109311	OCC_200	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)	C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVN(L (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	07-Nov-2022	08:00	12-Nov-2022	18:00		PLANNED	Requested	
1167	RQ109297	OCC_200	cpcc1_sd	BAY	206 MAIN BAY - 220 KV BHADLA(PG)-SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-1 AT BHADLA(PG)	D	FOR AMP WORK	06-Nov-2022	08:00	06-Nov-2022	18:00		PLANNED	Requested	

1168	RQ109296	OCC_200	cpcc1_sd	BAY	205 MAIN BAY - 220 KV BHADLA(PG)-BHADLA SOLAR(ADANI) (ADANI) CKT-2 AT BHADLA(PG)	D	FOR AMP WORK	05-Nov-2022	08:00	05-Nov-2022	18:00		PLANNED	Requested	
1169	RQ109304	OCC_200	cpcc1_sd	BAY	204 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) (POWERGRID) AT 220 KV BHADLA(PG)	D	FOR AMP WORK	04-Nov-2022	08:00	04-Nov-2022	18:00		PLANNED	Requested	
1170	RQ109295	OCC_200	cpcc1_sd	BAY	203 MAIN BAY - 220 KV BHADLA(PG)-BHADLA SOLAR(ADANI) (ADANI) CKT-1 AT BHADLA(PG)	D	FOR AMP WORK	03-Nov-2022	08:00	03-Nov-2022	18:00		PLANNED	Requested	
1171	RQ109308	OCC_200	cpcc1_sd	BAY	202 MAIN BAY - 220 KV BHADLA(PG) - BUS 1 AND 400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	D	FOR AMP WORK	02-Nov-2022	08:00	02-Nov-2022	18:00		PLANNED	Requested	
1172	RQ109308	OCC_200	cpcc1_sd	BAY	A217 BUS COUPLER BAY - 220 KV FATEHGARH_II(PG) - BUS 7 (POWERGRID) AND 220 KV FATEHGARH_II(PG) - BUS 8 AT 220 KV FATEHGARH_II(PG) (POWERGRID)	D	FOR CONST WORKS OF PHASE-2	01-Nov-2022	17:00	05-Nov-2022	23:59		PLANNED	Requested	
1173	RQ109301	OCC_200	cpcc1_sd	BAY	201 MAIN BAY - 220 KV BHADLA(PG) - BUS 1 AND 400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	D	FOR AMP WORK	01-Nov-2022	08:00	01-Nov-2022	18:00		PLANNED	Requested	
1174	RQ108621	OCC_200	bbmb_sd	BAY	A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	D	for Automation of Sub Station	21-Nov-2022	08:00	21-Nov-2022	18:00		PLANNED	Requested	
1175	RQ108619	OCC_200	bbmb_sd	BAY	A-15 BUS COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	D	For Automation of Sub-station.	14-Nov-2022	08:00	14-Nov-2022	18:00		PLANNED	Requested	
1176	RQ108620	OCC_200	bbmb_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	D	For Sub-Station Automation & Half Yearly Mtc	07-Nov-2022	08:00	07-Nov-2022	18:00		PLANNED	Requested	
1177	RQ108259	OCC_200	indigrid_sd	BAY	202 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	D	AMP(CVT, LA, WT, relay)	11-Nov-2022	08:00	11-Nov-2022	20:00	Annual Maintenance	PLANNED	Requested	
1178	RQ108258	OCC_200	indigrid_sd	BAY	201 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	D	AMP for(CVT,LA,WT,relay)	10-Nov-2022	08:00	10-Nov-2022	20:00	Annual Maintenance	PLANNED	Requested	
1179	RQ107902	OCC_200	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	D	FOR AMP OF HVDC BLOCK#2, MAIN 1 & MAIN 2 CONVTER TRANSFORMER PROTECTION NORTH	01-Nov-2022	10:00	03-Nov-2022	18:00	Filter AMP clubbed with block AMP to avoid Dual block POWER limitation. Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service.	PLANNED	Requested	

1180	RQ107919	OCC_200	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	D	Replacement of faulty OPTO couplers	12-Nov-2022	10:00	12-Nov-2022	18:00		PLANNED	Requested	
1181	RQ107915	OCC_200	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR- MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	D	Replacement of faulty OPTO couplers	09-Nov-2022	10:00	10-Nov-2022	18:00		PLANNED	Requested	
1182	RQ107900	OCC_200	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	D	Installation of MOV in R phase FSC-II	03-Nov-2022	10:00	03-Nov-2022	18:00		PLANNED	Requested	
1183	RQ107906	OCC_200	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B2Z22 at Vindhyachal- North(PG)	D	AMP OF BLOCK#2 FILTER Z22 & ASSOCIATED FILTER PROTECTION.	03-Nov-2022	10:00	03-Nov-2022	18:00		PLANNED	Requested	
1184	RQ107901	OCC_200	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-1 AT SOHAWAL(PG)	D	Replacement of Defective OPTO in Protection System-1 of FSC	01-Nov-2022	10:00	01-Nov-2022	18:00		PLANNED	Requested	
1185	RQ107907	OCC_200	cpcc3_sd	FILTER BANK	400 KV 41.6 MVAR Filter Bank No B2Z12 at Vindhyachal- North(PG)	D	MP OF BLOCK#2 FILTER Z12 & ASSOCIATED FILTER PROTECTION.	01-Nov-2022	10:00	01-Nov-2022	18:00		PLANNED	Requested	