

Proposed Outage Program of 237th OCC meeting of NRPC																
Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ247238	OCC_237	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 1	ADHPL	C	96 MW AD Hydro Unit # 1 Shutdown required on continuous basis from 01-Dec-2025 (09:00hrs) to 25-Dec-2025 (18:00 hrs).	01/Dec/2025	09:00	25/Dec/2025	18:00	During shutdown period Generation Schedule of ADHPL will be managed by our other available Generating unit (i.e. 96 MW AD Hydro Unit # 2).	PLANNED	Requested	
2	RQ247600	OCC_237	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 3	SINGOLI(LTUHP)	C	Annual Maintenance	19/Feb/2026	09:00	20/Mar/2026	18:00	Overhauling of Unit 3	PLANNED	Requested	
3	RQ247598	OCC_237	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 2	SINGOLI(LTUHP)	C	Annual Maintenance	12/Jan/2026	09:00	11/Feb/2026	18:00	Overhauling of Unit 2	PLANNED	Requested	
4	RQ247597	OCC_237	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 1	SINGOLI(LTUHP)	C	Annual Maintenance	05/Dec/2025	09:00	04/Jan/2026	18:00	Overhauling of Unit 1	PLANNED	Requested	
5	RQ247508	OCC_237	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS UNIT 1	JSW	C	Annual Maintenance of Unit-1	11/Dec/2025	00:00	31/Dec/2025	00:00	Annual Maintenance of Unit-1	PLANNED	Requested	
6	RQ249319	OCC_237	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 3	NTPC	C	for Overhauling	22/Dec/2025	00:00	10/Jan/2026	23:59		PLANNED	Requested	
7	RQ249033	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		D	AMP works of pole-3 neutral area WB3	22/Dec/2025	08:00	22/Dec/2025	20:00		PLANNED	Requested	
8	RQ249034	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		D	AMP works of pole-2&4 common neutral area WB2,WB4	11/Dec/2025	08:00	11/Dec/2025	20:00		PLANNED	Requested	
9	RQ249227	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Line Diversion work due to construction of Lucknow-Kanpur Green Expressway Work by NHAI AI 4 Pole will be out	06/Dec/2025	08:00	15/Dec/2025	18:00		PLANNED	Requested	
10	RQ249228	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Line Diversion work due to construction of Lucknow-Kanpur Green Expressway Work by NHAI AI 4 Pole will be out	06/Dec/2025	08:00	15/Dec/2025	18:00		PLANNED	Requested	
11	RQ249244	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	14/Dec/2025	07:00	19/Dec/2025	19:00		PLANNED	Requested	
12	RQ249243	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	14/Dec/2025	07:00	19/Dec/2025	19:00		PLANNED	Requested	
13	RQ249245	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	14/Dec/2025	07:00	19/Dec/2025	19:00		PLANNED	Requested	
14	RQ249246	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	14/Dec/2025	07:00	19/Dec/2025	19:00		PLANNED	Requested	
15	RQ247999	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765kV Bushing is falling).	26/Dec/2025	09:00	26/Dec/2025	14:00		PLANNED	Requested	
16	RQ248967	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Replacement of flashover insulator	08/Dec/2025	07:00	08/Dec/2025	18:00		PLANNED	Requested	
17	RQ248966	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	Replacement of flashover insulator	06/Dec/2025	07:00	06/Dec/2025	18:00		PLANNED	Requested	
18	RQ248004	OCC_237	slclrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	For completing balance AMP work and to take spare reactor in circuit	04/Dec/2025	08:00	04/Dec/2025	18:00		PLANNED	Requested	
19	RQ248970	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	Replacement of flashover insulator	03/Dec/2025	09:00	04/Dec/2025	18:00		PLANNED	Requested	
20	RQ247972	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/N-OPGW/DOM/A00/24/13348. J7 For Power line crossing Stringing work in 765KV D/C Bhadia-II PS Sikar-II TL	01/Dec/2025	07:00	31/Dec/2025	19:00		PLANNED	Requested	
21	RQ248702	OCC_237	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	J7 For Power line crossing Stringing work in 765KV D/C Bhadia-II PS Sikar-II TL	09/Dec/2025	08:00	11/Dec/2025	18:00		PLANNED	Requested	
22	RQ248703	OCC_237	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	J7 For Power line crossing Stringing work in 765KV D/C Bhadia-II PS Sikar-II TL	09/Dec/2025	08:00	11/Dec/2025	18:00		PLANNED	Requested	
23	RQ247345	OCC_237	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	For overhead crossing of +/- 500kV Mundra - Mahendragarh TL by under construction 765kV Bhadia-III Sikar-II TL under PBIIITL	09/Dec/2025	06:00	11/Dec/2025	18:00		PLANNED	Requested	
24	RQ247346	OCC_237	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	For overhead crossing of +/- 500kV Mundra - Mahendragarh TL by under construction 765kV Bhadia-III Sikar-II TL under PBIIITL	09/Dec/2025	06:00	11/Dec/2025	18:00		PLANNED	Requested	
25	RQ248892	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	D	REPLACEMENT OF MAIN BAY (417) CB UNDER ADD CAP 2019-24 AT NTPC SINGRAULI END	30/Dec/2025	09:00	30/Dec/2025	18:00		PLANNED	Requested	
26	RQ248893	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	D	REPLACEMENT OF MAIN BAY (417) CB UNDER ADD CAP 2019-24 AT VINDHYACHAL END	21/Dec/2025	09:00	21/Dec/2025	18:00		PLANNED	Requested	
27	RQ248972	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	Insulator Cleaning	15/Dec/2025	08:00	15/Dec/2025	18:00		PLANNED	Requested	
28	RQ248974	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Insulator Cleaning	14/Dec/2025	08:00	14/Dec/2025	18:00		PLANNED	Requested	
29	RQ248973	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Insulator Cleaning	13/Dec/2025	08:00	13/Dec/2025	18:00		PLANNED	Requested	
30	RQ249011	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWERGRID	D	Insulator replacement and Arcing horn removal in line	09/Dec/2025	09:00	09/Dec/2025	18:00		PLANNED	Requested	
31	RQ248965	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Replacement of flashover insulator	04/Dec/2025	07:00	04/Dec/2025	18:00		PLANNED	Requested	
32	RQ249023	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	C	Stringing of 400KV Gorakhpur-Butwal D/C line between loc 86/D and 87/D.	11/Dec/2025	08:00	13/Dec/2025	18:00		PLANNED	Requested	
33	RQ249024	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	C	Stringing of 400KV Gorakhpur-Butwal D/C line between loc 86/D and 87/D.	11/Dec/2025	08:00	13/Dec/2025	18:00		PLANNED	Requested	

34	RQ247930	OCC_237	ragpc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS, D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	C	Shujalpur line Ckt-01 Line CT mouse conductor tightness is to be carried out	09/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested
35	RQ247596	OCC_237	stsup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHUPURI(UP)-NEW KARAMNASHA (BS) (BSEB) CKT-1	BSEB	C	* D/FCC HEIGHT RAISING WORK AMP works of Pole-4 Converter transformer and converter bay	01/Dec/2025	08:00	05/Dec/2025	18:00			PLANNED	Requested
36	RQ249231	OCC_237	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	POWERGRID	D	AMP works of Pole-2 Converter transformer and pole neutral area	15/Dec/2025	08:00	17/Dec/2025	20:00			PLANNED	Requested
37	RQ249230	OCC_237	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	POWERGRID	D	RTV coating work on HVDC Pole-3 DC Hall insulators.	08/Dec/2025	08:00	10/Dec/2025	20:00			PLANNED	Requested
38	RQ249229	OCC_237	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWERGRID	D		01/Dec/2025	08:00	02/Dec/2025	22:00			PLANNED	Requested
39	RQ249248	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	20/Dec/2025	07:00	25/Dec/2025	19:00			PLANNED	Requested
40	RQ249247	OCC_237	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	20/Dec/2025	07:00	25/Dec/2025	19:00			PLANNED	Requested
41	RQ249091	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	To attending shutdown nature defects of line	30/Dec/2025	09:00	30/Dec/2025	18:00	Kindly approve.		PLANNED	Requested
42	RQ248129	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	22/Dec/2025	08:00	22/Dec/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1		PLANNED	Requested
43	RQ248236	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For rectification of shutdown nature defects.	21/Dec/2025	15:00	22/Dec/2025	22:00	Non Auto Mode required of other charge ckts		PLANNED	Requested
44	RQ248128	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	21/Dec/2025	08:00	21/Dec/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2		PLANNED	Requested
45	RQ248185	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For attending S/D nature defects	20/Dec/2025	08:00	30/Dec/2025	23:00	non auto of parallel ckt required		PLANNED	Requested
46	RQ248288	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	19/Dec/2025	16:00	20/Dec/2025	23:00			PLANNED	Requested
47	RQ248235	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For rectification of shutdown nature defects.	19/Dec/2025	15:00	20/Dec/2025	22:00	Non Auto Mode required of other charge ckts		PLANNED	Requested
48	RQ248081	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	19/Dec/2025	08:00	20/Dec/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work		PLANNED	Requested
49	RQ248148	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested
50	RQ248287	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	17/Dec/2025	16:00	18/Dec/2025	23:00			PLANNED	Requested
51	RQ248234	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	For rectification of shutdown nature defects.	17/Dec/2025	15:00	18/Dec/2025	22:00	Non Auto Mode required of other charge ckts		PLANNED	Requested
52	RQ248080	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	17/Dec/2025	08:00	18/Dec/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work		PLANNED	Requested
53	RQ248086	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Rectification of Shutdown Nature Defects	17/Dec/2025	08:00	19/Dec/2025	18:00	Rectification of Shutdown nature defects		PLANNED	Requested
54	RQ248147	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested
55	RQ248154	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		C	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-2 at Dausa	16/Dec/2025	08:00	25/Dec/2025	18:00			PLANNED	Requested
56	RQ248416	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	16/Dec/2025	08:00	18/Dec/2025	20:00	Over Head Power Line crossing work		PLANNED	Requested
57	RQ248415	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	16/Dec/2025	08:00	18/Dec/2025	20:00	Over Head Power Line crossing work		PLANNED	Requested
58	RQ248286	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-4		D	Attending COE Protection Observations, AMP of Line Equipment	15/Dec/2025	16:00	16/Dec/2025	23:00			PLANNED	Requested
59	RQ248433	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectification of shut down nature defects	15/Dec/2025	15:30	16/Dec/2025	23:30	A/R of charged circuit is to be kept on non auto mode		PLANNED	Requested
60	RQ248233	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For rectification of shutdown nature defects.	15/Dec/2025	15:00	16/Dec/2025	22:00	Non Auto Mode required of other charge ckts		PLANNED	Requested
61	RQ248393	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	765 kV Bhadia2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	15/Dec/2025	08:00	21/Dec/2025	18:00	NON AUTO MODE		PLANNED	Requested
62	RQ248394	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	765 kV Bhadia2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	15/Dec/2025	08:00	21/Dec/2025	18:00	NON AUTO MODE		PLANNED	Requested
63	RQ248285	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-3		D	Attending COE Protection Observations, AMP of Line Equipment	13/Dec/2025	16:00	14/Dec/2025	23:00			PLANNED	Requested
64	RQ248432	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of shut down nature defects	13/Dec/2025	15:30	14/Dec/2025	23:30	A/R of charged circuit is to be kept on non auto mode		PLANNED	Requested

65	RQ248232	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	For rectification of shutdown nature defects.	13/Dec/2025	15:00	14/Dec/2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		
66	RQ248087	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Rectification of Shutdown Nature Defects	13/Dec/2025	08:00	15/Dec/2025	18:00	Rectification of Shutdown nature defects	PLANNED	Requested		
67	RQ248119	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	13/Dec/2025	08:00	15/Dec/2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested		
68	RQ248445	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For Attending Shutdown Nature Defects	12/Dec/2025	09:00	12/Dec/2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Requested		
69	RQ248284	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	11/Dec/2025	16:00	12/Dec/2025	23:00		PLANNED	Requested		
70	RQ248102	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FRTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	11/Dec/2025	16:00	12/Dec/2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Requested		
71	RQ248431	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of shut down nature defects	11/Dec/2025	15:30	12/Dec/2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Requested		
72	RQ248231	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	For rectification of shutdown nature defects.	11/Dec/2025	15:00	12/Dec/2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		
73	RQ248425	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	11/Dec/2025	08:00	11/Dec/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Requested		
74	RQ248183	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PRTL) CKT-4		D	For attending S/D nature defects	11/Dec/2025	08:00	20/Dec/2025	23:00	non auto of parallel ckt required	PLANNED	Requested		
75	RQ248244	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification	11/Dec/2025	08:00	20/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		
76	RQ248197	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWAJIOR(PG) (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	10/Dec/2025	08:00	12/Dec/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested		
77	RQ248264	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	S/D Rectification work	10/Dec/2025	08:00	10/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		
78	RQ248184	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For attending S/D nature defects	10/Dec/2025	08:00	20/Dec/2025	23:00	non auto of parallel ckt required	PLANNED	Requested		
79	RQ248283	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	09/Dec/2025	16:00	10/Dec/2025	23:00		PLANNED	Requested		
80	RQ248101	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For AMP of Line Bay & Reactor Bay	09/Dec/2025	16:00	10/Dec/2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Requested		
81	RQ248444	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For Attending Shutdown Nature Defects	09/Dec/2025	09:00	09/Dec/2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Requested		
82	RQ248118	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	09/Dec/2025	08:00	11/Dec/2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested		
83	RQ248412	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TLD) under PSKTL	09/Dec/2025	08:00	11/Dec/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested		
84	RQ248391	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	09/Dec/2025	08:00	14/Dec/2025	18:00	SHUTDOWN	PLANNED	Requested		
85	RQ248263	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	S/D Rectification work	09/Dec/2025	08:00	09/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		
86	RQ248392	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	09/Dec/2025	08:00	14/Dec/2025	18:00	SHUTDOWN	PLANNED	Requested		
87	RQ248430	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of shut down nature defects	08/Dec/2025	15:30	09/Dec/2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Requested		
88	RQ248210	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SD Nature defect rectification	08/Dec/2025	08:00	10/Dec/2025	19:00		PLANNED	Requested		
89	RQ248041	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Defect Rectification of CC Cross Patrolling on 765 KV Bhiwani-Moga Line by Hisar & Bhiwani TLM	08/Dec/2025	08:00	08/Dec/2025	18:00	Rectification of Shutdown nature defects	PLANNED	Requested		
90	RQ248273	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	For AMP of Line Bay Line Reactor and Line Reactor CB at Sikar-II Substation	08/Dec/2025	08:00	09/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		
91	RQ248242	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AIMER(PG)-PHAGI(RS) (PAPTLL) CKT-2		D	For defect rectification	08/Dec/2025	08:00	15/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		

92	RQ248282	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	D	Attending COE Protection Observations, AMP of Line Equipment	07/Dec/2025	16:00	08/Dec/2025	23:00		PLANNED	Requested	
93	RQ248040	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	D	Rectification of Shutdown nature defects by Bhiwani & Jhatikara TLM	07/Dec/2025	08:00	08/Dec/2025	18:00	Rectification of Shutdown nature defects	PLANNED	Requested	
94	RQ248196	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-Gwalior(PG) (PG) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	07/Dec/2025	08:00	09/Dec/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
95	RQ248424	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-Gwalior(PG) (PG) CKT-2	D	Rectification of Shutdown nature defects by Jaipur (S) and Rectification of Shutdown nature defects by Bassi 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRIV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	07/Dec/2025	08:00	10/Dec/2025	18:00	Rectification of Shutdown nature defects by Jaipur (S) and Rectification of Shutdown nature defects by Bassi 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRIV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Requested	
96	RQ248402	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTU) CKT-4	D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	07/Dec/2025	08:00	12/Dec/2025	18:00	NON AUTO MODE	PLANNED	Requested	
97	RQ248401	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTU) CKT-3	D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	07/Dec/2025	08:00	12/Dec/2025	18:00	NON AUTO MODE	PLANNED	Requested	
98	RQ248399	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTU) CKT-1	D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	07/Dec/2025	08:00	12/Dec/2025	18:00	NON AUTO MODE	PLANNED	Requested	
99	RQ248400	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTU) CKT-2	D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	07/Dec/2025	08:00	12/Dec/2025	18:00	NON AUTO MODE	PLANNED	Requested	
100	RQ248100	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTU) CKT-2	D	For AMP of Line Bay & Reactor Bay	06/Dec/2025	16:00	07/Dec/2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Requested	
101	RQ248230	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	D	For Pilot Installation work on C-type towers and rectification of SD nature defects	06/Dec/2025	15:00	10/Dec/2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
102	RQ248352	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	S/D Rectification work	06/Dec/2025	09:00	06/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
103	RQ248281	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	D	Attending COE Protection Observations, AMP of Line Equipment	05/Dec/2025	16:00	06/Dec/2025	23:00		PLANNED	Requested	
104	RQ248429	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	D	Rectification of shut down nature defects	05/Dec/2025	15:30	06/Dec/2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Requested	
105	RQ248351	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	S/D Rectification work	05/Dec/2025	09:00	05/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
106	RQ248411	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	05/Dec/2025	08:00	07/Dec/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
107	RQ248272	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTU) CKT-1	D	For AMP of Line Bay Line Reactor and Line Reactor Cb at Sikar-II Substation	05/Dec/2025	08:00	06/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
108	RQ248099	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTU) CKT-1	D	For AMP of Line Bay & Reactor Bay	04/Dec/2025	16:00	05/Dec/2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Requested	
109	RQ248343	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	AUTO RECLOSURE TESTING AFTER SAS UPGRADEATION AND AMP WORK	04/Dec/2025	09:00	04/Dec/2025	18:00		PLANNED	Requested	
110	RQ248443	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	For Attending Shutdown Nature Defects	04/Dec/2025	09:00	04/Dec/2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Requested	
111	RQ248195	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04/Dec/2025	08:00	06/Dec/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
112	RQ248164	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTU) CKT-1	D	Overhead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP66-AP67	04/Dec/2025	08:00	06/Dec/2025	19:00	Overhead Stringing work to be done at Existing 765 KV D/c line ,Shutdown period in day time required as safety measures	PLANNED	Requested	
113	RQ248240	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTU) CKT-2	D	For defect rectification	04/Dec/2025	08:00	06/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
114	RQ248165	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTU) CKT-2	D	Overhead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP66-AP67	04/Dec/2025	08:00	06/Dec/2025	19:00	Overhead Stringing work to be done at Existing 765 KV D/c line ,Shutdown period in day time required as safety measures	PLANNED	Requested	
115	RQ248098	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTU) CKT-4	D	For AMP of Line Bay & Reactor Bay	03/Dec/2025	16:00	03/Dec/2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Requested	
116	RQ248280	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	Attending COE Protection Observations, AMP of Line Equipment	03/Dec/2025	16:00	04/Dec/2025	23:00		PLANNED	Requested	
117	RQ248342	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	AUTO RECLOSURE TESTING AFTER SAS UPGRADEATION AND AMP WORK	03/Dec/2025	09:00	03/Dec/2025	18:00		PLANNED	Requested	

118	RQ248350	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	S/D Rectification work	03/Dec/2025	09:00	03/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		
119	RQ248423	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	D	Rectification of Shutdown nature defects by Jaipur (S) & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRIV-1&2 retrofitment (Viat Make) 4. WT1 & OTI Modification work	03/Dec/2025	08:00	06/Dec/2025	18:00	Rectification of Shutdown nature defects BY Jaipur(S)TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRIV-1&2 retrofitment (Viat Make) 4. WT1 & OTI Modification work	PLANNED	Requested		
120	RQ248271	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTU) (PSTU) CKT-2	D	For AMP of Line Bay Line Reactor and Line Reactor CB at SIKAR-II Substation	03/Dec/2025	08:00	04/Dec/2025	18:00	non auto of parallel ckt required	PLANNED	Requested		
121	RQ248442	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	For Attending Shutdown Nature Defects	02/Dec/2025	09:00	02/Dec/2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Requested		
122	RQ248341	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	D	AUTO RECLOSURE TESTING AFTER SAS UPGRADEATION AND AMP WORK	02/Dec/2025	09:00	02/Dec/2025	18:00		PLANNED	Requested		
123	RQ248349	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	S/D Rectification work	02/Dec/2025	09:00	02/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		
124	RQ248153	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	C	For Tapping of under construction LIL of PHAGI(RS)-GWALIOR(PG) CKT-1 at Dausa	02/Dec/2025	08:00	11/Dec/2025	18:00		PLANNED	Requested		
125	RQ248181	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	D	For attending S/D nature defects	02/Dec/2025	08:00	03/Dec/2025	23:00	non auto of parallel ckt required	PLANNED	Requested		
126	RQ248097	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTU) CKT-3	D	For AMP of Line Bay & Reactor Bay	01/Dec/2025	16:00	02/Dec/2025	23:59	For AMP of Line Bay & Reactor Bay	PLANNED	Requested		
127	RQ248279	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	Attending COE Protection Observations, AMP of Line Equipment	01/Dec/2025	16:00	02/Dec/2025	23:00		PLANNED	Requested		
128	RQ248428	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	D	Rectification of shut down nature defects	01/Dec/2025	15:30	02/Dec/2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Requested		
129	RQ248229	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	D	For Pilot Installation work on C-type towers and rectification of SD nature defects	01/Dec/2025	15:00	05/Dec/2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		
130	RQ248340	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	D	AUTO RECLOSURE TESTING AFTER SAS UPGRADEATION AND AMP WORK	01/Dec/2025	09:00	01/Dec/2025	18:00		PLANNED	Requested		
131	RQ248194	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Dec/2025	08:00	03/Dec/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested		
132	RQ248209	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	D	SD Nature defect rectification	01/Dec/2025	08:00	03/Dec/2025	19:00		PLANNED	Requested		
133	RQ248422	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works. 3.PRIV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	01/Dec/2025	08:00	01/Dec/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works. 3.PRIV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	PLANNED	Requested		
134	RQ248047	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	For OPGW installation works under 'OPGW-01' Package and to create repeater of Dausa-Beawar at Phagi, RVPNL	01/Dec/2025	08:00	31/Dec/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested		
135	RQ248046	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	D	For OPGW installation works under 'OPGW-01' Package	01/Dec/2025	08:00	31/Dec/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested		
136	RQ248239	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTU)-ALIGARH(PG) (PASTU) CKT-1	D	For defect rectification	01/Dec/2025	08:00	03/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		
137	RQ248398	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTU) CKT-4	D	765 KV Bhadla2 - SIKAR 2 2nd TL Stringing and Diamond Crossing work - Shutdown	01/Dec/2025	08:00	06/Dec/2025	18:00	SHUTDOWN	PLANNED	Requested		
138	RQ248182	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTU) CKT-3	D	For attending S/D nature defects	01/Dec/2025	08:00	10/Dec/2025	23:00	non auto of parallel ckt required	PLANNED	Requested		
139	RQ248397	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTU) CKT-3	D	765 KV Bhadla2 - SIKAR 2 2nd TL Stringing and Diamond Crossing work - Shutdown	01/Dec/2025	08:00	06/Dec/2025	18:00	SHUTDOWN	PLANNED	Requested		
140	RQ248241	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTU) CKT-1	D	For defect rectification	01/Dec/2025	08:00	06/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		
141	RQ248180	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	D	For attending S/D nature defects	01/Dec/2025	08:00	02/Dec/2025	23:00	non auto of parallel ckt required	PLANNED	Requested		
142	RQ248270	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTU) (PSTU) CKT-1	D	For AMP of Line Bay Line Reactor and Line Reactor CB at SIKAR-II Substation	01/Dec/2025	08:00	02/Dec/2025	18:00	non auto of parallel ckt required	PLANNED	Requested		
143	RQ248243	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTU) (PSTU) CKT-1	D	For defect rectification	01/Dec/2025	08:00	10/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		

144	RQ248162	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	Overhead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP26A- AP27	01/Dec/2025	08:00	03/Dec/2025	19:00	Overhead Stringing work to be done at Existing 765 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Requested	
145	RQ248163	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	Overhead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP26A- AP27	01/Dec/2025	08:00	03/Dec/2025	19:00	Overhead Stringing work to be done at Existing 765 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Requested	
146	RQ248395	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_ II(PG) (PFTL) CKT-1	D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing and Diamond Crossing work - Shutdown	01/Dec/2025	08:00	06/Dec/2025	18:00	SHUTDOWN	PLANNED	Requested	
147	RQ248396	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_ II(PG) (PFTL) CKT-2	D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing and Diamond Crossing work - Shutdown	01/Dec/2025	08:00	06/Dec/2025	18:00	SHUTDOWN	PLANNED	Requested	
148	RQ248011	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	Alongwith 240 MVAR line reactor at Phagi end for Quarterly maintenance line bay Equipments i.e. CVT, WT & line Isolator.	29/Dec/2025	08:00	29/Dec/2025	18:00		PLANNED	Requested	
149	RQ248012	OCC_237	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	Alongwith 240 MVAR line reactor at Phagi end for Quarterly maintenance line bay Equipments i.e. CVT, WT & line Isolator.	08/Dec/2025	08:00	08/Dec/2025	18:00		PLANNED	Requested	
150	RQ248854	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	"Insulator replacement work in 765kV ORAI-ALIGARH-1 line at diverted locations during construction of Bundelkhand Express way by Orail TLM, 765kV ORAI-ALIGARH-1 Line side Equipment & LR AMP work at Orail end. For S/D Nature defect rectification work by aligarh TLM "	27/Dec/2025	06:00	29/Dec/2025	18:00		PLANNED	Requested	
151	RQ248857	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	Installation of Counter weight In Gantry-1 Tower of 765kV Orail-Gwalior line at Orail End. Shutdown of 765kV Orail-Gwalior line required along with simultaneous shutdown of 765kV Orail-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765kV Bushing is falling).	26/Dec/2025	09:00	26/Dec/2025	14:00		PLANNED	Requested	
152	RQ248828	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	CSD Fine Tuning of Bays 802 & 803	25/Dec/2025	10:00	25/Dec/2025	13:00		PLANNED	Requested	
153	RQ248829	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	CSD Fine Tuning of Bays 805 & 806	24/Dec/2025	10:00	24/Dec/2025	13:00		PLANNED	Requested	
154	RQ248825	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	S/D Nature defects rectification work	19/Dec/2025	08:00	19/Dec/2025	18:00		PLANNED	Requested	
155	RQ248842	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALLIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	INSULATOR CLEANING by Sohawal TLM & Line bay AMP by Ballia & Lucknow	15/Dec/2025	09:00	16/Dec/2025	18:00		PLANNED	Requested	
156	RQ248908	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	"S/D nature defect rectification work by agency by TLM Prayagraj Cleaning of Polluted insulators by Varanasi TLM Shut down nature defects rectification works. By fatehpur TLM"	09/Dec/2025	09:00	10/Dec/2025	18:00		PLANNED	Requested	
157	RQ248826	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	AMP work and Line S/D Nature defect rectification works; Tie AR Relay Modification and Testing	09/Dec/2025	08:00	09/Dec/2025	18:00		PLANNED	Requested	
158	RQ248855	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	"Insulator replacement work in 765kV ORAI-ALIGARH-2 line at diverted locations during construction of Bundelkhand Express way & 765kV ORAI-ALIGARH-2 Line side Equipment & LR AMP work and Replacement of PRD switches in LR at Orail end. For S/D Nature defect rectification work by Aligarh"	09/Dec/2025	06:00	11/Dec/2025	18:00		PLANNED	Requested	
159	RQ248878	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	"Fixing of conductor spacer, CC Ring and attend shut down nature works by Fatehpur TLM & INSULATOR CLEANING WORK by AGRA TLM "	08/Dec/2025	09:00	09/Dec/2025	18:00		PLANNED	Requested	
160	RQ249300	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	Non Auto mode for Rectification work in CKT-2	07/Dec/2025	08:00	08/Dec/2025	18:00		PLANNED	Requested	
161	RQ249301	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	For attending S/D nature defects by agency by TLM Prayagraj & Conduct confirmatory Ten delta measurement for bushing of Y-ph Varanasi-2 LR at GIS Kanpur. Spare rotation work. At Kanpur GIS	07/Dec/2025	08:00	08/Dec/2025	18:00		PLANNED	Requested	
162	RQ248721	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERGRID	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	07/Dec/2025	08:00	09/Dec/2025	18:00		PLANNED	Requested	
163	RQ248915	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	For attending S/D nature defects by agency.	05/Dec/2025	09:00	06/Dec/2025	18:00		PLANNED	Requested	
164	RQ248916	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	Non Auto during Rectification work in CKT-1.	05/Dec/2025	09:00	06/Dec/2025	18:00		PLANNED	Requested	
165	RQ248877	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	"Fixing of conductor spacer, CC Ring and attend shut down nature works by Fatehpur TLM & INSULATOR CLEANING WORK by AGRA TLM AMP of Line bay & Reactor by Agra & Fatehpur ss "	05/Dec/2025	09:00	06/Dec/2025	18:00		PLANNED	Requested	
166	RQ249309	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	05/Dec/2025	07:00	10/Dec/2025	19:00		PLANNED	Requested	
167	RQ248820	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	S/D Nature defects rectification work	04/Dec/2025	09:00	04/Dec/2025	18:00		PLANNED	Requested	
168	RQ249029	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALLIA (PG) CKT-1	POWERGRID	Cleaning of Polluted insulators by VARANASI TLM & AMP of Line Bay by ballia	03/Dec/2025	07:00	03/Dec/2025	18:00		PLANNED	Requested	

169	RQ249039	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	01/Dec/2025	08:00	06/Dec/2025	18:00	PLANNED	Requested	
170	RQ247971	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLEMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	01/Dec/2025	07:00	31/Dec/2025	19:00	PLANNED	Requested	
171	RQ247975	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Dec/2025	07:00	31/Dec/2025	19:00	PLANNED	Requested	
172	RQ247976	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Dec/2025	07:00	31/Dec/2025	19:00	PLANNED	Requested	
173	RQ247566	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	D	Routine testing of bay equipments and protection system	26/Dec/2025	08:00	27/Dec/2025	18:00	PLANNED	Requested	
174	RQ247565	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-ANPARA_D (UP)	UPPTCL	D	Routine testing of bay equipments and protection system	22/Dec/2025	08:00	23/Dec/2025	18:00	PLANNED	Requested	
175	RQ247575	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BARA-MAINPURI (UP) CKT-2	UPPTCL	D	CSD relay Commissioning & Line 1 Reactor Charging(FTC)	14/Dec/2025	06:00	14/Dec/2025	18:30	1. UW3 Shutdown for Annual Overhauling 2. Power Evacuation should be done through 400KV BARA-MEJA CKT-1&2	PLANNED	Requested
176	RQ247594	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	C	* SHUT DOWN OF 765KV OBRA C-UNNAO LINE FOR: 1-Configuration of Auto Redose function in 765KV Tie Bay(700-02-52) 8CU	06/Dec/2025	09:00	06/Dec/2025	17:00	PLANNED	Requested	
177	RQ247542	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	For Tightening of Jumper Cone Bolts and C.C Ring Bolts For Attending Hot-Spots Observed during Thermography of Lin	03/Dec/2025	08:00	04/Dec/2025	17:00	PLANNED	Requested	
178	RQ247541	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts For Attending Hot-Spots Observed During Thermography of Line.	01/Dec/2025	08:00	02/Dec/2025	17:00	PLANNED	Requested	
179	RQ247991	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TPS(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL_PGTYL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	20/Dec/2025	07:00	22/Dec/2025	19:00	PLANNED	Requested	
180	RQ247990	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	15/Dec/2025	07:00	17/Dec/2025	19:00	PLANNED	Requested	
181	RQ249235	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	PASTL	D	AMP of Line Bay and Line Reactor work	12/Dec/2025	08:00	12/Dec/2025	18:00	PLANNED	Requested	
182	RQ247842	OCC_237	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWERGRID	D	AMP work	18/Dec/2025	08:00	18/Dec/2025	18:00	PLANNED	Requested	
183	RQ247844	OCC_237	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)	POWERGRID	D	For ICT-4 Interconnection Work and Bus Bar Testing	17/Dec/2025	08:00	18/Dec/2025	18:00	PLANNED	Requested	
184	RQ248658	OCC_237	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWERGRID	D	Upgradation of firmware, modification of setting & testing	17/Dec/2025	08:00	17/Dec/2025	18:00	PLANNED	Requested	
185	RQ247806	OCC_237	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP work	16/Dec/2025	16:00	16/Dec/2025	23:00	PLANNED	Requested	
186	RQ247805	OCC_237	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWERGRID	D	AMP work	15/Dec/2025	16:00	15/Dec/2025	23:00	PLANNED	Requested	
187	RQ247843	OCC_237	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)	POWERGRID	D	For ICT-4 Interconnection Work and Bus Bar Testing	15/Dec/2025	08:00	16/Dec/2025	18:00	PLANNED	Requested	
188	RQ247841	OCC_237	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	15/Dec/2025	08:00	15/Dec/2025	18:00	PLANNED	Requested	
189	RQ248657	OCC_237	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWERGRID	D	Upgradation of firmware, modification of setting & testing	15/Dec/2025	08:00	15/Dec/2025	18:00	PLANNED	Requested	
190	RQ247840	OCC_237	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	14/Dec/2025	08:00	14/Dec/2025	18:00	PLANNED	Requested	
191	RQ247764	OCC_237	cpcc1_sd	BUS	765 KV FATEHGARH I(PG) - BUS 2	POWERGRID	D	AMP work	11/Dec/2025	16:00	12/Dec/2025	23:59	PLANNED	Requested	
192	RQ247763	OCC_237	cpcc1_sd	BUS	765 KV FATEHGARH II(PG) - BUS 1	POWERGRID	D	AMP work	09/Dec/2025	16:00	10/Dec/2025	23:59	PLANNED	Requested	
193	RQ248660	OCC_237	cpcc3_sd	BUS	765 KV BAREILLY 2(PG) - BUS 2	POWERGRID	D	Bus Bar stability test under Bus extension (Neemrana-Bareilly Bays extension work).	08/Dec/2025	09:30	10/Dec/2025	17:30	PLANNED	Requested	
194	RQ247824	OCC_237	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	Bay Extension, LBB Testing	05/Dec/2025	16:00	08/Dec/2025	23:00	PLANNED	Requested	
195	RQ248659	OCC_237	cpcc3_sd	BUS	765 KV BAREILLY 2(PG) - BUS 1	POWERGRID	D	Bus Bar stability test under Bus extension (Neemrana-Bareilly Bays extension work).	04/Dec/2025	09:30	06/Dec/2025	17:30	PLANNED	Requested	
196	RQ247823	OCC_237	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Bay Extension, LBB Testing	01/Dec/2025	16:00	04/Dec/2025	23:00	PLANNED	Requested	
197	RQ249125	OCC_237	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 KV Bus-2	12/Dec/2025	08:00	12/Dec/2025	18:00	Kindly approve.	PLANNED	Requested
198	RQ249124	OCC_237	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)		D	For AMP and Hotspot attending work in 765 KV Bus-1	11/Dec/2025	08:00	11/Dec/2025	18:00	Kindly approve.	PLANNED	Requested
199	RQ247782	OCC_237	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05/Dec/2025	08:00	06/Dec/2025	18:00	PLANNED	Requested	
200	RQ247781	OCC_237	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Dec/2025	08:00	04/Dec/2025	18:00	PLANNED	Requested	
201	RQ248606	OCC_237	stuuup_sd	BUS	765 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	BUS GD Replacement works	04/Dec/2025	09:00	10/Dec/2025	17:00	PLANNED	Requested	
202	RQ247678	OCC_237	stuuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	UPPTCL	D	* SHUT DOWN OF 765KV MAIN BUS-1 FOR- CRM testing and other maintenance work of Bus Isolators connected	02/Dec/2025	09:00	03/Dec/2025	17:00	PLANNED	Requested	
203	RQ247836	OCC_237	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 2	PSTCL	D	For PB3TL construction Work	01/Dec/2025	16:00	14/Dec/2025	23:00	PLANNED	Requested	
204	RQ247835	OCC_237	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	For PB3TL construction Work	01/Dec/2025	16:00	14/Dec/2025	23:00	PLANNED	Requested	
205	RQ247877	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	AMP work	29/Dec/2025	08:00	29/Dec/2025	18:00	PLANNED	Requested	
206	RQ247860	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	AMP work	23/Dec/2025	08:00	23/Dec/2025	18:00	PLANNED	Requested	
207	RQ247854	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	COE Compliances & AMP work	22/Dec/2025	16:00	24/Dec/2025	23:00	PLANNED	Requested	
208	RQ248682	OCC_237	cpcc3_sd	BR/BSR/MSC/MS R	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bays 811 & 812	21/Dec/2025	11:00	21/Dec/2025	14:00	PLANNED	Requested	
209	RQ247852	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG)	POWERGRID	D	COE Compliances & AMP work	15/Dec/2025	16:00	17/Dec/2025	23:00	PLANNED	Requested	
210	RQ248686	OCC_237	cpcc3_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 2 AT 765KV KANPUR_GIS(PG)	POWERGRID	D	For AMP work.	15/Dec/2025	09:00	15/Dec/2025	18:00	PLANNED	Requested	
211	RQ247878	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGGI(RS)	POWERGRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works. 3.PRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification	14/Dec/2025	08:00	14/Dec/2025	18:00	PLANNED	Requested	
212	RQ248690	OCC_237	cpcc3_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWERGRID	D	To prevent induction during construction of Neemrana-Bareilly bays.	12/Dec/2025	09:30	13/Dec/2025	17:30	PLANNED	Requested	
213	RQ248685	OCC_237	cpcc3_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 1 AT 765KV KANPUR_GIS(PG)	POWERGRID	D	For AMP work	10/Dec/2025	09:00	10/Dec/2025	18:00	PLANNED	Requested	

214	RQ247875	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	05/Dec/2025	16:00	06/Dec/2025	23:00			PLANNED	Requested	
215	RQ247874	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	03/Dec/2025	16:00	04/Dec/2025	23:00			PLANNED	Requested	
216	RQ248687	OCC_237	cpcc3_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWERGRID	D	AMP OF BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	03/Dec/2025	08:00	03/Dec/2025	18:00			PLANNED	Requested	
217	RQ248681	OCC_237	cpcc3_sd	BR/BSR/MSC/MS R	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bays 808 & 809	02/Dec/2025	10:00	02/Dec/2025	13:00			PLANNED	Requested	
218	RQ248696	OCC_237	cpcc3_sd	BR/BSR/MSC/MS R	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	02/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested	
219	RQ247867	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	C	Shifting of Bus Reactor to New Bay	01/Dec/2025	08:00	31/Dec/2025	18:00			PLANNED	Requested	
220	RQ247856	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETR (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	15/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested	
221	RQ247855	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETR (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	09/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested	
222	RQ247879	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-V-18.2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
223	RQ247978	OCC_237	stuuup_sd	BR/BSR/MSC/MS R	240 MVAR BUS REACTOR NO 1 AT 765 KV BARAJ(UPI)	UPPTCL	C	Reactor Maintenance	10/Dec/2025	06:00	15/Dec/2025	18:30	U#3 Shutdown for Annual Overhauling		PLANNED	Requested	
224	RQ248498	OCC_237	stuuup_sd	BR/BSR/MSC/MS R	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAG(UPI)	UPPTCL	C	Replacement of gasket and O ring of main tank of 63MVAR R Phase bus	08/Dec/2025	09:00	17/Dec/2025	17:00			PLANNED	Requested	
225	RQ247872	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	05/Dec/2025	16:00	05/Dec/2025	23:00			PLANNED	Requested	
226	RQ247871	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	03/Dec/2025	16:00	03/Dec/2025	23:00			PLANNED	Requested	
227	RQ249236	OCC_237	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bay 807R	23/Dec/2025	10:00	23/Dec/2025	13:00			PLANNED	Requested	
228	RQ247479	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	15/Dec/2025	16:00	16/Dec/2025	23:00			PLANNED	Requested	
229	RQ247478	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	13/Dec/2025	16:00	14/Dec/2025	23:00			PLANNED	Requested	
230	RQ247472	OCC_237	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWERGRID	D	AMP work	13/Dec/2025	08:00	13/Dec/2025	18:00			PLANNED	Requested	
231	RQ247473	OCC_237	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWERGRID	D	AMP work	12/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested	
232	RQ247484	OCC_237	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP,DCRM DEW POINT,COIL CURRENT) works 3.PR-V-18.2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	11/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested	
233	RQ247480	OCC_237	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	07/Dec/2025	16:00	08/Dec/2025	23:00			PLANNED	Requested	
234	RQ247481	OCC_237	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	05/Dec/2025	16:00	06/Dec/2025	23:00			PLANNED	Requested	
235	RQ247482	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	03/Dec/2025	16:00	04/Dec/2025	23:00			PLANNED	Requested	
236	RQ247483	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching, CSD Fine Tuning	01/Dec/2025	16:00	02/Dec/2025	23:00			PLANNED	Requested	
237	RQ247485	OCC_237	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP,DCRM DEW POINT,COIL CURRENT) works 3.PR-V-18.2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	01/Dec/2025	08:00	01/Dec/2025	18:00			PLANNED	Requested	
238	RQ247476	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	AMP work	08/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested	
239	RQ247477	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	AMP work	05/Dec/2025	08:00	06/Dec/2025	18:00			PLANNED	Requested	
240	RQ247474	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL)	PSTL	D	AMP work	03/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested	
241	RQ247475	OCC_237	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @SIKAR_2(PSTL)	PSTL	D	AMP work	01/Dec/2025	08:00	02/Dec/2025	18:00			PLANNED	Requested	
242	RQ248615	OCC_237	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	for AMP work	30/Dec/2025	16:00	30/Dec/2025	23:00			PLANNED	Requested	
243	RQ248616	OCC_237	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_I(PG)-BHADLA(PG) (FBTL) CKT-1 AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	for AMP work	29/Dec/2025	16:00	29/Dec/2025	23:00			PLANNED	Requested	
244	RQ248617	OCC_237	cpcc1_sd	BAY	716 MAIN BAY - 765 KV FATEHGARH_I(PG)-BHADLA(PG) (FBTL) CKT-1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	for AMP work	28/Dec/2025	16:00	28/Dec/2025	23:00			PLANNED	Requested	
245	RQ248618	OCC_237	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	for AMP work	27/Dec/2025	16:00	27/Dec/2025	23:00			PLANNED	Requested	
246	RQ248619	OCC_237	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_I(PG)-BHADLA(PG) (FBTL) CKT-2 AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	for AMP work	26/Dec/2025	16:00	26/Dec/2025	23:00			PLANNED	Requested	
247	RQ248614	OCC_237	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	26/Dec/2025	08:00	26/Dec/2025	18:00			PLANNED	Requested	
248	RQ248620	OCC_237	cpcc1_sd	BAY	713 MAIN BAY - 765 KV FATEHGARH_I(PG)-BHADLA(PG) (FBTL) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	for AMP work	25/Dec/2025	16:00	25/Dec/2025	23:00			PLANNED	Requested	
249	RQ248621	OCC_237	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWERGRID	D	for AMP work	24/Dec/2025	16:00	24/Dec/2025	23:00			PLANNED	Requested	

					70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	for AMP work	24/Dec/2025	08:00	24/Dec/2025	18:00			PLANNED	Requested	
250	RQ248648	OCC_237	cpcc1_sd	BAY													
251	RQ248613	OCC_237	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	24/Dec/2025	08:00	24/Dec/2025	18:00			PLANNED	Requested	
252	RQ248622	OCC_237	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	for AMP work	23/Dec/2025	16:00	23/Dec/2025	23:00			PLANNED	Requested	
253	RQ248612	OCC_237	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	23/Dec/2025	08:00	23/Dec/2025	18:00			PLANNED	Requested	
254	RQ248623	OCC_237	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BHADLA(PG)	POWERGRID	D	for AMP work	22/Dec/2025	16:00	22/Dec/2025	23:00			PLANNED	Requested	
255	RQ248611	OCC_237	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	22/Dec/2025	08:00	22/Dec/2025	18:00			PLANNED	Requested	
256	RQ248646	OCC_237	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	for AMP work	22/Dec/2025	08:00	22/Dec/2025	18:00			PLANNED	Requested	
257	RQ248624	OCC_237	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE	POWERGRID	D	for AMP work	21/Dec/2025	16:00	21/Dec/2025	23:00			PLANNED	Requested	
258	RQ248610	OCC_237	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	for AMP work	21/Dec/2025	08:00	21/Dec/2025	18:00			PLANNED	Requested	
259	RQ248625	OCC_237	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	for AMP work	20/Dec/2025	16:00	20/Dec/2025	23:00			PLANNED	Requested	
260	RQ248609	OCC_237	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	for AMP work	20/Dec/2025	08:00	20/Dec/2025	18:00			PLANNED	Requested	
261	RQ248626	OCC_237	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT BHADLA(PG)	POWERGRID	D	for AMP work	19/Dec/2025	16:00	19/Dec/2025	23:00			PLANNED	Requested	
262	RQ248608	OCC_237	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	19/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested	
263	RQ248727	OCC_237	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-AJGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP OF BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested	
264	RQ248607	OCC_237	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested	
265	RQ248726	OCC_237	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	D	AMP of Bay AS PER PREVENTIVE MAINTENANCE FORMAT AND SCHEDULE.	16/Dec/2025	08:00	16/Dec/2025	18:00			PLANNED	Requested	
266	RQ248706	OCC_237	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP work	13/Dec/2025	09:00	13/Dec/2025	18:00			PLANNED	Requested	
267	RQ248724	OCC_237	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP OF BAY AS PER PREVENTIVE MAINTENANCE FORMAT SCHEDULE	13/Dec/2025	08:00	13/Dec/2025	18:00			PLANNED	Requested	
268	RQ248723	OCC_237	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	D	AMP of Bay AS PER PREVENTIVE MAINTENANCE FORMAT AND SCHEDULE.	11/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested	
269	RQ248889	OCC_237	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWERGRID	D	AMP work	10/Dec/2025	09:00	10/Dec/2025	18:00			PLANNED	Requested	
270	RQ248887	OCC_237	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP work	09/Dec/2025	09:00	09/Dec/2025	18:00			PLANNED	Requested	
271	RQ248722	OCC_237	cpcc3_sd	BAY	714 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWERGRID	D	AMP OF BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE	08/Dec/2025	08:00	08/Dec/2025	18:00			PLANNED	Requested	
272	RQ248720	OCC_237	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP of Bay AS PER PREVENTIVE MAINTENANCE FORMAT AND SCHEDULE.	06/Dec/2025	08:00	06/Dec/2025	18:00			PLANNED	Requested	
273	RQ249296	OCC_237	cpcc3_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP work	04/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested	
274	RQ248628	OCC_237	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	for AMP work	03/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested	
275	RQ248715	OCC_237	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP OF BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	02/Dec/2025	08:00	02/Dec/2025	18:00			PLANNED	Requested	
276	RQ248705	OCC_237	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWERGRID	D	To facilitate jumper/stringing work to prevent induction during construction of Neemrana-Bareilly bays.	01/Dec/2025	09:30	02/Dec/2025	17:30			PLANNED	Requested	
277	RQ248627	OCC_237	cpcc1_sd	BAY	714 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	for AMP work	01/Dec/2025	08:00	02/Dec/2025	18:00			PLANNED	Requested	
278	RQ248780	OCC_237	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP of Bay AS PER PREVENTIVE MAINTENANCE FORMAT AND SCHEDULE.	01/Dec/2025	08:00	01/Dec/2025	18:00			PLANNED	Requested	
279	RQ248544	OCC_237	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Dec/2025	08:00	28/Dec/2025	18:00			PLANNED	Requested	
280	RQ248542	OCC_237	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Dec/2025	08:00	26/Dec/2025	18:00			PLANNED	Requested	
281	RQ248543	OCC_237	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khatri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
282	RQ248541	OCC_237	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khatri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
283	RQ249153	OCC_237	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP works	26/Dec/2025	08:30	26/Dec/2025	18:00	Kindly approve.		PLANNED	Requested	
284	RQ249152	OCC_237	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)		D	AMP works	23/Dec/2025	08:30	23/Dec/2025	18:00	Kindly approve.		PLANNED	Requested	
285	RQ249151	OCC_237	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA		D	AMP works	20/Dec/2025	08:30	20/Dec/2025	18:00	Kindly approve.		PLANNED	Requested	
286	RQ249150	OCC_237	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 765 KV BIKANER-MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID)		D	AMP works	18/Dec/2025	08:30	18/Dec/2025	18:00	Kindly approve.		PLANNED	Requested	
287	RQ249149	OCC_237	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA		D	AMP works	16/Dec/2025	08:30	16/Dec/2025	18:00	Kindly approve.		PLANNED	Requested	
288	RQ248650	OCC_237	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	for AMP work	26/Dec/2025	08:00	26/Dec/2025	18:00			PLANNED	Requested	

289	RQ248649	OCC	237	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	for AMP work	25/Dec/2025	08:00	25/Dec/2025	18:00			PLANNED	Requested	
290	RQ248647	OCC	237	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	for AMP work	23/Dec/2025	08:00	23/Dec/2025	18:00			PLANNED	Requested	
291	RQ248645	OCC	237	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	for AMP work	21/Dec/2025	08:00	21/Dec/2025	18:00			PLANNED	Requested	
292	RQ248978	OCC	237	slclrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	08/Dec/2025	08:00	08/Dec/2025	18:00			PLANNED	Requested	
293	RQ249006	OCC	237	slclrs_sd	BAY	707528 MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	02/Dec/2025	08:00	02/Dec/2025	18:00			PLANNED	Requested	
294	RQ248599	OCC	237	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
295	RQ248598	OCC	237	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	14/Dec/2025	08:00	14/Dec/2025	18:00			PLANNED	Requested	
296	RQ248597	OCC	237	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	13/Dec/2025	08:00	13/Dec/2025	18:00			PLANNED	Requested	
297	RQ248596	OCC	237	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	11/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested	
298	RQ248595	OCC	237	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	10/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested	
299	RQ248594	OCC	237	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	09/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested	
300	RQ248593	OCC	237	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	08/Dec/2025	08:00	08/Dec/2025	18:00			PLANNED	Requested	
301	RQ248592	OCC	237	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	07/Dec/2025	08:00	07/Dec/2025	18:00			PLANNED	Requested	
302	RQ248591	OCC	237	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	for AMP work	05/Dec/2025	08:00	05/Dec/2025	18:00			PLANNED	Requested	
303	RQ248590	OCC	237	cpcc1_sd	BAY	707R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	04/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested	
304	RQ248589	OCC	237	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	for AMP work	03/Dec/2025	08:00	03/Dec/2025	18:00			PLANNED	Requested	
305	RQ248586	OCC	237	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-3 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For PBSTL Construction Work	01/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
306	RQ248587	OCC	237	cpcc1_sd	BAY	705 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-3 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALUGARH(PG) (PASTL) CKT-2 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PBSTL Construction Work	01/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
307	RQ248584	OCC	237	cpcc1_sd	BAY	702 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-4 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALUGARH(PG) (PASTL) CKT-1 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For PBSTL Construction Work	01/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
308	RQ248583	OCC	237	cpcc1_sd	BAY	701 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-4 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For PBSTL Construction Work * SHUT DOWN OF BAY NO(700-07-52)AT UNNAO FOR- 1-End to end Carrier Protection and intertripping testing including	01/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
309	RQ247615	OCC	237	stsup_sd	BAY	701 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV MAINPURI(UP)	UPPTCL	C		04/Dec/2025	09:00	05/Dec/2025	17:00			PLANNED	Requested	
310	RQ248588	OCC	237	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALUGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	for AMP work	02/Dec/2025	08:00	02/Dec/2025	18:00			PLANNED	Requested	
311	RQ248585	OCC	237	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALUGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	for AMP work	01/Dec/2025	08:00	01/Dec/2025	18:00			PLANNED	Requested	
312	RQ247730	OCC	237	slclrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	24/Dec/2025	08:00	24/Dec/2025	18:00			PLANNED	Requested	
313	RQ247732	OCC	237	slclrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	12/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested	
314	RQ247731	OCC	237	slclrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	11/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested	
315	RQ247722	OCC	237	slclrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	03/Dec/2025	08:00	03/Dec/2025	18:00			PLANNED	Requested	
316	RQ247724	OCC	237	slclrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	03/Dec/2025	08:00	03/Dec/2025	18:00			PLANNED	Requested	
317	RQ247248	OCC	237	stsup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHGARH(UP)	UPPTCL	C	* Regarding charging of 500MVA ICT-II R Phase unit (at present Spare Phase unit is charged as R Phase unit) after replacement Routine Maintenance - Silicon Coating of Bushing and LA	22/Dec/2025	09:00	23/Dec/2025	18:00			PLANNED	Requested	
318	RQ247283	OCC	237	stsup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARAI(UP)	UPPTCL	C		05/Dec/2025	06:00	09/Dec/2025	18:30			PLANNED	Requested	
319	RQ247279	OCC	237	stsup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL(UP)	UPPTCL	D	AMP works	03/Dec/2025	09:00	03/Dec/2025	17:00			PLANNED	Requested	
320	RQ247964	OCC	237	stsup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	Normalization of 1500 MVA ICT-2 at 765/400/220KV Hapur S/c. Spare ICT will free and 1500 MVA ICT-2 will charge with R ph, Y ph and B ph	02/Dec/2025	10:00	02/Dec/2025	11:00			PLANNED	Requested	
321	RQ248600	OCC	237	stsup_sd	TRANSFORMER	765/220 KV 315 MVA ICT 2 AT LAUTHI(UP)	UPPTCL	C	Maintenance and Transformer & Switchyard equipment Testing Activities	01/Dec/2025	10:00	06/Dec/2025	18:00			PLANNED	Requested	
322	RQ247278	OCC	237	stsup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL(UP)	UPPTCL	D	AMP works	01/Dec/2025	09:00	01/Dec/2025	17:30			PLANNED	Requested	
323	RQ249144	OCC	237	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT MOGA(PG)		D	AMP works	22/Dec/2025	08:00	22/Dec/2025	18:00		Kindly approve.	PLANNED	Requested	
324	RQ247439	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	AMP work	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested	
325	RQ247438	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWERGRID	D	AMP work	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
326	RQ247456	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	12/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested	
327	RQ247460	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BIKANER(PG)	POWERGRID	D	AMP work	11/Dec/2025	16:00	11/Dec/2025	23:00			PLANNED	Requested	
328	RQ247440	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	AMP work	11/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested	
329	RQ247455	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	AMP work	11/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested	
330	RQ247363	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	09/Dec/2025	16:00	09/Dec/2025	23:59			PLANNED	Requested	

331	RQ247437	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	AMP work	09/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested	
332	RQ247453	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	07/Dec/2025	16:00	08/Dec/2025	23:00			PLANNED	Requested	
333	RQ247362	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	06/Dec/2025	16:00	06/Dec/2025	23:59			PLANNED	Requested	
334	RQ247445	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	05/Dec/2025	16:00	06/Dec/2025	23:00			PLANNED	Requested	
335	RQ247361	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	05/Dec/2025	16:00	05/Dec/2025	23:59			PLANNED	Requested	
336	RQ247386	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)	POWERGRID	D	AMP work	04/Dec/2025	15:00	04/Dec/2025	23:00			PLANNED	Requested	
337	RQ247396	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)	POWERGRID	D	AMP work	03/Dec/2025	17:00	03/Dec/2025	23:00			PLANNED	Requested	
338	RQ247444	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	03/Dec/2025	16:00	04/Dec/2025	23:00			PLANNED	Requested	
339	RQ247360	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	03/Dec/2025	16:00	03/Dec/2025	23:59			PLANNED	Requested	
340	RQ247385	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	AMP work	03/Dec/2025	15:00	03/Dec/2025	23:00			PLANNED	Requested	
341	RQ247395	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWERGRID	D	AMP work	02/Dec/2025	17:00	02/Dec/2025	23:00			PLANNED	Requested	
342	RQ247359	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	02/Dec/2025	16:00	02/Dec/2025	23:59			PLANNED	Requested	
343	RQ247384	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	AMP work	02/Dec/2025	15:00	02/Dec/2025	23:00			PLANNED	Requested	
344	RQ248787	OCC	237	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	AMP work	02/Dec/2025	09:00	02/Dec/2025	18:00			PLANNED	Requested	
345	RQ248771	OCC	237	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALAI(PG)	POWERGRID	D	AMP work	02/Dec/2025	08:00	02/Dec/2025	18:00			PLANNED	Requested	
346	RQ247394	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	AMP work	01/Dec/2025	17:00	01/Dec/2025	23:00			PLANNED	Requested	
347	RQ247358	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	01/Dec/2025	16:00	01/Dec/2025	23:59			PLANNED	Requested	
348	RQ247443	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	01/Dec/2025	16:00	02/Dec/2025	23:00			PLANNED	Requested	
349	RQ247441	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	PSTL	D	AMP work	16/Dec/2025	08:00	16/Dec/2025	18:00			PLANNED	Requested	
350	RQ247442	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	PSTL	D	AMP work	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
351	RQ247284	OCC	237	stuuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT OBRA_C_TPS(UP)	UPRVUNL	D	Routine testing of bay equipments	08/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested	
352	RQ247285	OCC	237	stuuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT OBRA_C_TPS(UP)	UPRVUNL	D	Routine testing of bay equipments and protection system	01/Dec/2025	08:00	06/Dec/2025	18:00			PLANNED	Requested	
353	RQ247383	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	03/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested	
354	RQ247382	OCC	237	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	01/Dec/2025	08:00	02/Dec/2025	18:00			PLANNED	Requested	
355	RQ248005	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCOTED BAY EQUIPMENTS	31/Dec/2025	08:00	31/Dec/2025	18:00			PLANNED	Requested	
356	RQ248002	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	29/Dec/2025	08:00	30/Dec/2025	18:00			PLANNED	Requested	
357	RQ248003	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	27/Dec/2025	08:00	28/Dec/2025	18:00			PLANNED	Requested	
358	RQ248940	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	26/Dec/2025	08:00	26/Dec/2025	18:00			PLANNED	Requested	
359	RQ248944	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Both end shutdown for Quarterly Preventive Maintenance and testing work.	23/Dec/2025	08:00	23/Dec/2025	18:00			PLANNED	Requested	
360	RQ248006	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCOTED BAY EQUIPMENTS	19/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested	
361	RQ248010	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	19/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested	
362	RQ247696	OCC	237	sterilite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765KV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	18/Dec/2025	09:00	28/Dec/2025	18:00	A/R OFF Required		PLANNED	Requested	
363	RQ247708	OCC	237	sterilite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765KV D/C Fatehgarh-III to Beawar T/L (BTL AP46/0 - AP47/0)	18/Dec/2025	09:00	28/Dec/2025	18:00	A/R OFF Required		PLANNED	Requested	
364	RQ247709	OCC	237	sterilite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765KV D/C Fatehgarh-III to Beawar T/L (BTL AP46/0 - AP47/0)	18/Dec/2025	09:00	28/Dec/2025	18:00	A/R OFF Required		PLANNED	Requested	
365	RQ248925	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned maintenance	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested	
366	RQ248945	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	C	Both end shutdown Alongwith line reactor at Jodhpur end for Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work.	18/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested	
367	RQ248937	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Maintenance work at both end alongwith line reactor at Jodhpur end	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested	
368	RQ248760	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2	RRVPNL	D	Alongwith 80 mVAR lie reactor at Babai end for Yearly maintenance and testing of equipments	16/Dec/2025	08:00	16/Dec/2025	18:00			PLANNED	Requested	
369	RQ248942	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	16/Dec/2025	08:00	16/Dec/2025	18:00			PLANNED	Requested	
370	RQ248008	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	16/Dec/2025	08:00	16/Dec/2025	18:00			PLANNED	Requested	
371	RQ248009	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	maintenance at both end	12/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested	
372	RQ248938	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	11/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested	
373	RQ248759	OCC	237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1	RRVPNL	D	Alongwith 80 mVAR lie reactor at Babai end for Yearly maintenance and testing of equipments	11/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested	

374	RQ248924	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	11/Dec/2025	08:00	11/Dec/2025	18:00		PLANNED	Requested	
375	RQ248932	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	10/Dec/2025	16:00	10/Dec/2025	23:00		PLANNED	Requested	
376	RQ248931	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	09/Dec/2025	16:00	09/Dec/2025	23:00		PLANNED	Requested	
377	RQ248941	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Alongwith line reactor at Jodhpur end for Quarterly Preventive Maintenance and testing work.	09/Dec/2025	08:00	09/Dec/2025	18:00		PLANNED	Requested	
378	RQ248935	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	09/Dec/2025	08:00	09/Dec/2025	18:00		PLANNED	Requested	
379	RQ248933	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Yearly Maintenance work at both end	08/Dec/2025	16:00	08/Dec/2025	23:00		PLANNED	Requested	
380	RQ248934	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Yearly Maintenance work at both end	06/Dec/2025	16:00	06/Dec/2025	23:00		PLANNED	Requested	
381	RQ248927	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	05/Dec/2025	16:00	05/Dec/2025	23:00		PLANNED	Requested	
382	RQ248943	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	04/Dec/2025	18:00	04/Dec/2025	23:00		PLANNED	Requested	
383	RQ247713	OCC_237	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	04/Dec/2025	09:00	14/Dec/2025	18:00	A/R OFF Required	PLANNED	Requested	
384	RQ247712	OCC_237	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	04/Dec/2025	09:00	14/Dec/2025	18:00	A/R OFF Required	PLANNED	Requested	
385	RQ247711	OCC_237	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP56/0 - AP57/0)	04/Dec/2025	09:00	14/Dec/2025	18:00	A/R OFF Required	PLANNED	Requested	
386	RQ247710	OCC_237	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	AR OFF required for commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP56/0 - AP57/0)	04/Dec/2025	09:00	14/Dec/2025	18:00	A/R OFF Required	PLANNED	Requested	
387	RQ248928	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	03/Dec/2025	08:00	03/Dec/2025	18:00		PLANNED	Requested	
388	RQ248936	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	02/Dec/2025	08:00	02/Dec/2025	18:00		PLANNED	Requested	
389	RQ248157	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUUSA_TL) CKT-1		D	Rectification of SD Nature defects	31/Dec/2025	08:00	31/Dec/2025	18:00		PLANNED	Requested	
390	RQ248158	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUUSA_TL) CKT-2		D	Rectification of SD Nature defects	31/Dec/2025	08:00	31/Dec/2025	18:00		PLANNED	Requested	
391	RQ248109	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP of Line Bay	30/Dec/2025	16:00	31/Dec/2025	23:59	For AMP of Line Bay	PLANNED	Requested	
392	RQ248419	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	29/Dec/2025	08:00	31/Dec/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
393	RQ248156	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUUSA_TL) CKT-2		D	Rectification of SD Nature defects	29/Dec/2025	08:00	29/Dec/2025	18:00		PLANNED	Requested	
394	RQ248065	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	29/Dec/2025	08:00	29/Dec/2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Requested	
395	RQ248155	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUUSA_TL) CKT-1		D	Rectification of SD Nature defects	29/Dec/2025	08:00	29/Dec/2025	18:00		PLANNED	Requested	
396	RQ248108	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP of Line Bay	28/Dec/2025	16:00	29/Dec/2025	23:59	For AMP of Line Bay	PLANNED	Requested	
397	RQ248145	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSJ)-KHETRI (PKTSJ) (PBTSJ) CKT-3		D	For scheme checking work	28/Dec/2025	08:00	28/Dec/2025	18:00		PLANNED	Requested	
398	RQ249090	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1		D	To attending shutdown nature defects of Line	27/Dec/2025	09:00	27/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
399	RQ248390	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	FOR AMP RELATED WORK	27/Dec/2025	08:00	27/Dec/2025	18:00		PLANNED	Requested	
400	RQ248144	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSJ)-KHETRI (PKTSJ) (PBTSJ) CKT-2		D	For scheme checking work	27/Dec/2025	08:00	27/Dec/2025	18:00		PLANNED	Requested	

401	RQ248246	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For defect rectification	27/Dec/2025	08:00	31/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		
402	RQ248371	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	Shutdown nature defects rectification work	26/Dec/2025	09:00	26/Dec/2025	18:00		PLANNED	Requested		
403	RQ249089	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1	D	To attending shutdown nature defects of Line	26/Dec/2025	09:00	26/Dec/2025	18:00	Kindly approve.	PLANNED	Requested		
404	RQ248132	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	C	For attending major Sag Mismatch issue in between location no 293-301	26/Dec/2025	08:00	29/Dec/2025	18:00		PLANNED	Requested		
405	RQ248143	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-1	D	For scheme checking work	26/Dec/2025	08:00	26/Dec/2025	18:00		PLANNED	Requested		
406	RQ248418	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	C	Power Line crossing by 765 KV D/C SIKAR II- Narela TL (TUD) under PSKTL	26/Dec/2025	08:00	28/Dec/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested		
407	RQ248138	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-4	C	For Line equipment AMP works at Bikaner-2 SS	25/Dec/2025	16:00	30/Dec/2025	23:59	For Line equipment AMP works at Bikaner-2 SS	PLANNED	Requested		
408	RQ248291	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	D	Attending COE Protection Observations, AMP of Line Equipment	25/Dec/2025	16:00	26/Dec/2025	23:00		PLANNED	Requested		
409	RQ248437	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	Rectification of shut down nature defects	25/Dec/2025	15:30	26/Dec/2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Requested		
410	RQ248370	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	Shutdown nature defects rectification work	25/Dec/2025	09:00	25/Dec/2025	18:00	Non-Auto mode of 400KV Neemrana SIKAR	PLANNED	Requested		
411	RQ248238	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-BIKANER(PG) (PG) CKT-2	D	For rectification of shutdown nature defects.	24/Dec/2025	15:00	24/Dec/2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		
412	RQ248228	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4	D	FOR BAY CT CVT and MBs replacement	24/Dec/2025	09:00	25/Dec/2025	18:00	FOR BAY CT CVT and MBs replacement	PLANNED	Requested		
413	RQ248369	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	D	Shutdown nature defects rectification work	24/Dec/2025	09:00	24/Dec/2025	18:00	Non-auto mode of 400KV Neemrana Babai	PLANNED	Requested		
414	RQ249088	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	D	AMP of Line Equipment	24/Dec/2025	09:00	24/Dec/2025	18:00	Kindly approve.	PLANNED	Requested		
415	RQ249271	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSUI(PG) (PG) CKT-1	D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK AND RECTIFICATION OF SHUTDOWN NATURE DEFECTS.	24/Dec/2025	08:00	24/Dec/2025	18:00	Kindly approve.	PLANNED	Requested		
416	RQ248215	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1	D	SD Nature defect rectification	24/Dec/2025	08:00	24/Dec/2025	19:00		PLANNED	Requested		
417	RQ248290	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	D	Attending COE Protection Observations, AMP of Line Equipment	23/Dec/2025	16:00	24/Dec/2025	23:00		PLANNED	Requested		
418	RQ248436	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	D	Rectification of shut down nature defects	23/Dec/2025	15:30	24/Dec/2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Requested		
419	RQ248237	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-BIKANER(PG) (PG) CKT-1	D	For rectification of shutdown nature defects.	23/Dec/2025	15:00	23/Dec/2025	22:00	Non Auto Mode required of other charge ckts	PLANNED	Requested		
420	RQ249269	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBHA(PG) (NRSS XXXI) CKT-2	D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	23/Dec/2025	10:00	23/Dec/2025	14:00	Kindly approve.	PLANNED	Requested		
421	RQ248085	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	For Relay testing works	23/Dec/2025	09:00	23/Dec/2025	18:00	For Relay testing works	PLANNED	Requested		
422	RQ249087	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	D	AMP of Line Equipment	23/Dec/2025	09:00	23/Dec/2025	18:00	Kindly approve.	PLANNED	Requested		
423	RQ248366	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	D	Shutdown nature defects rectification work	23/Dec/2025	09:00	23/Dec/2025	18:00	Non-auto mode of 400KV Agra SIKAR ckt-1	PLANNED	Requested		
424	RQ248173	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UPI) (PG) CKT-1	D	Shutdown nature defects rectification work	23/Dec/2025	09:00	23/Dec/2025	18:00	liquidation of defects identified during cross patrolling.	PLANNED	Requested		
425	RQ248417	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	C	Power Line crossing by 765 KV D/C SIKAR II- Narela TL (TUD) under PSKTL	23/Dec/2025	08:00	25/Dec/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested		
426	RQ248438	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	D	for AMP work	23/Dec/2025	08:00	23/Dec/2025	18:00		PLANNED	Requested		
427	RQ248214	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	D	SD Nature defect rectification	23/Dec/2025	08:00	23/Dec/2025	19:00		PLANNED	Requested		
428	RQ249267	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	22/Dec/2025	10:00	22/Dec/2025	14:00	Kindly approve.	PLANNED	Requested		

429	RQ248365	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shutdown nature defects rectification work	22/Dec/2025	09:00	22/Dec/2025	18:00	Non-auto mode of 400kV Agra Sikar ckt-2	PLANNED	Requested	
430	RQ248227	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	FOR BAY CT CVT and MBs replacement	22/Dec/2025	09:00	23/Dec/2025	18:00	FOR BAY CT CVT and MBs replacement	PLANNED	Requested	
431	RQ249086	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	AMP of Line Equipment	22/Dec/2025	09:00	22/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
432	RQ248245	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For defect rectification	22/Dec/2025	08:00	26/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
433	RQ248439	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	for AMP work	22/Dec/2025	08:00	22/Dec/2025	18:00		PLANNED	Requested	
434	RQ248152	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22/Dec/2025	08:00	22/Dec/2025	18:00		PLANNED	Requested	
435	RQ248289	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of M2 Differential Relay	21/Dec/2025	16:00	22/Dec/2025	23:00		PLANNED	Requested	
436	RQ248151	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21/Dec/2025	08:00	21/Dec/2025	18:00		PLANNED	Requested	
437	RQ248137	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-3		C	For Line equipment AMP works at Bikaner-2 SS	20/Dec/2025	16:00	24/Dec/2025	23:59	For Line equipment AMP works at Bikaner-2 SS	PLANNED	Requested	
438	RQ248435	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Rectification of shut down nature defects	20/Dec/2025	15:30	21/Dec/2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Requested	
439	RQ249264	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	20/Dec/2025	10:00	20/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	
440	RQ248226	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	FOR BAY CT CVT and MBs replacement	20/Dec/2025	09:00	21/Dec/2025	18:00	FOR BAY CT CVT and MBs replacement	PLANNED	Requested	
441	RQ248355	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	S/D Rectification work	20/Dec/2025	09:00	20/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
442	RQ248052	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1		D	For OPGW Diamond creation with Agra-Dausa (B/W TN-309-310) under 'OPGW-01' Package	20/Dec/2025	08:00	20/Dec/2025	18:00	Shutdown required for Diamond creation with Agra-Dausa line (B/W TN-309-310)	PLANNED	Requested	
443	RQ248150	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSLS) CKT-2		D	For scheme checking work	20/Dec/2025	08:00	20/Dec/2025	18:00		PLANNED	Requested	
444	RQ249262	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	19/Dec/2025	10:00	19/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	
445	RQ248358	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	Rectification of Shutdown Nature Defects	19/Dec/2025	09:00	19/Dec/2025	18:00	Non-auto Mode of 400 KV Bawana - Bhiwani T/L Ckt - 1	PLANNED	Requested	
446	RQ248149	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSLS) CKT-1		D	For scheme checking work	19/Dec/2025	08:00	19/Dec/2025	18:00		PLANNED	Requested	
447	RQ248252	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-4		D	For defect rectification	19/Dec/2025	08:00	20/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
448	RQ248251	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-3		D	For defect rectification	19/Dec/2025	08:00	20/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
449	RQ248434	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Rectification of shut down nature defects	18/Dec/2025	15:30	19/Dec/2025	23:30	A/R of charged circuit is to be kept on non auto mode	PLANNED	Requested	
450	RQ249261	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	18/Dec/2025	10:00	18/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	
451	RQ249072	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	18/Dec/2025	09:00	18/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
452	RQ248225	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		D	FOR BAY CT CVT and MBs replacement	18/Dec/2025	09:00	19/Dec/2025	18:00	FOR BAY CT CVT and MBs replacement	PLANNED	Requested	
453	RQ248449	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV Chittorgarh(RS)-Kankroli(PG) (PG) Ckt-1		D	For Attending Shutdown Nature Defects	18/Dec/2025	09:00	18/Dec/2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Requested	
454	RQ248213	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD Nature defect rectification	18/Dec/2025	08:00	18/Dec/2025	19:00		PLANNED	Requested	
455	RQ248051	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PB0TL) (PB_DAU-SA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	18/Dec/2025	08:00	20/Dec/2025	18:00	Shutdown required for Re-installation of Aviation globules on OPGW and Diamond creation works	PLANNED	Requested	
456	RQ249071	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	17/Dec/2025	09:00	17/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	

457	RQ248084	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	FOR A/R RELAY INSTALLATION WORK	17/Dec/2025	09:00	17/Dec/2025	18:00	FOR A/R RELAY INSTALLATION WORK	PLANNED	Requested	
458	RQ248362	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	Rectification of Shutdown Nature Defects	17/Dec/2025	09:00	17/Dec/2025	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 2	PLANNED	Requested	
459	RQ248212	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SD Nature defect rectification	17/Dec/2025	08:00	17/Dec/2025	19:00		PLANNED	Requested	
460	RQ249258	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK AND RECTIFICATION OF SHUTDOWN NATURE DEFECTS.	17/Dec/2025	08:00	17/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
461	RQ248121	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUNJ) (RS) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	17/Dec/2025	08:00	20/Dec/2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested	
462	RQ248120	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUNJ) (RS) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	17/Dec/2025	08:00	20/Dec/2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested	
463	RQ248359	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	Rectification of Shutdown Nature Defects	16/Dec/2025	09:00	16/Dec/2025	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 3	PLANNED	Requested	
464	RQ248224	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	FOR BAY CT CVT and MBs replacement	16/Dec/2025	09:00	17/Dec/2025	18:00	FOR BAY CT CVT and MBs replacement	PLANNED	Requested	
465	RQ248448	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-Kankrolli(PG) (PG) Ckt-1		D	For Attending Shutdown Nature Defects	16/Dec/2025	09:00	16/Dec/2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Requested	
466	RQ249266	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK AND RECTIFICATION OF SHUTDOWN NATURE DEFECTS AND AMP WORK OF LINE	16/Dec/2025	08:00	16/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
467	RQ248382	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects by Ajmer and Kota	16/Dec/2025	08:00	18/Dec/2025	18:00	Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Requested	
468	RQ248211	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SD Nature defect rectification	16/Dec/2025	08:00	16/Dec/2025	19:00		PLANNED	Requested	
469	RQ248146	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSJ)-KHETRI (PKTSL) (PBTSJ) CKT-4		D	For scheme checking work	16/Dec/2025	08:00	16/Dec/2025	18:00		PLANNED	Requested	
470	RQ248079	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	16/Dec/2025	08:00	16/Dec/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
471	RQ248136	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSJ)-KHETRI (PKTSL) (PBTSJ) CKT-2		C	For Line equipment AMP works at Bikaner-2 SS	15/Dec/2025	16:00	18/Dec/2025	23:59	For Line equipment AMP works at Bikaner-2 SS	PLANNED	Requested	
472	RQ249064	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	For attending shutdown nature defects in TL and AMP of Bay and equipments in sub-station	15/Dec/2025	09:00	15/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
473	RQ248447	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	For Attending Shutdown Nature Defects	15/Dec/2025	09:00	15/Dec/2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Requested	
474	RQ248170	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1		D	Overhead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP68-AP68A	15/Dec/2025	08:00	17/Dec/2025	19:00	Overhead Stringing work to be done at Existing 400 KV D/c line ,Shutdown period in day time required as safety measures	PLANNED	Requested	
475	RQ248172	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRITHDCJ-KOTESHWAR(PG) (PG) CKT-3		D	earthcutting in section 1-2-3 to get minimum clearance and Maintenance of Line	15/Dec/2025	08:00	17/Dec/2025	19:00	earthcutting in section 1-2-3 to get minimum clearance and Maintenance of Line	PLANNED	Requested	
476	RQ248260	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	15/Dec/2025	08:00	21/Dec/2025	18:00	Non-Auto mode of 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 required.	PLANNED	Requested	
477	RQ248250	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSJ)-KHETRI (PKTSL) (PBTSJ) CKT-2		D	For defect rectification	15/Dec/2025	08:00	16/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
478	RQ248171	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2		D	Overhead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP68-AP68A	15/Dec/2025	08:00	17/Dec/2025	19:00	Overhead Stringing work to be done at Existing 400 KV D/c line ,Shutdown period in day time required as safety measures	PLANNED	Requested	
479	RQ248249	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSJ)-KHETRI (PKTSL) (PBTSJ) CKT-1		D	For defect rectification	15/Dec/2025	08:00	16/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
480	RQ248078	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	15/Dec/2025	08:00	15/Dec/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
481	RQ248374	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		C	Airport diversion work	15/Dec/2025	08:00	24/Dec/2025	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	PLANNED	Requested	
482	RQ248259	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	15/Dec/2025	08:00	21/Dec/2025	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 required	PLANNED	Requested	
483	RQ248375	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		C	Airport diversion work	15/Dec/2025	08:00	24/Dec/2025	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	PLANNED	Requested	
484	RQ249107	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PG)-MOGA(PG) (PS) CKT-1		D	for LBB testing with Bus-2, attending shutdown nature defects of Line	14/Dec/2025	13:00	14/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	

485	RQ248223	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	D	FOR BAY CT CVT and Mbs replacement	14/Dec/2025	09:00	15/Dec/2025	18:00	FOR BAY CT CVT and Mbs replacement	PLANNED	Requested	
486	RQ249256	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and inter trip test with 400 KV Bus-2.	13/Dec/2025	10:00	13/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	
487	RQ248446	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	D	For Attending Shutdown Nature Defects	13/Dec/2025	09:00	13/Dec/2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Requested	
488	RQ249070	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	13/Dec/2025	09:00	13/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
489	RQ248266	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2	D	S/D Rectification work	13/Dec/2025	08:00	13/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
490	RQ248427	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	D	LINE EQUIPMENT AMP WORK	13/Dec/2025	08:00	13/Dec/2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Requested	
491	RQ248381	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	FOR END TO END PLCC TESTING by Ajmer and S/D Rectification work by Ajmer and To attend shutdown nature defects by Kota	13/Dec/2025	08:00	15/Dec/2025	18:00	Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	PLANNED	Requested	
492	RQ248077	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	13/Dec/2025	08:00	13/Dec/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
493	RQ249106	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	D	for LBB testing with Bus-2, attending shutdown nature defects of Line	13/Dec/2025	08:00	13/Dec/2025	12:00	Kindly approve.	PLANNED	Requested	
494	RQ248205	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	D	For Overhead & Diamond crossing stringing work by under construction 765KV D/C Khetri-Narela TLC (TW02) at AP107/0-AP108/0	13/Dec/2025	07:30	20/Dec/2025	19:30	For Overhead & Diamond crossing stringing work by under construction 765KV D/C Khetri-Narela TLC (TW02) at AP107/0-AP108/0	PLANNED	Requested	
495	RQ248206	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	D	For Overhead & Diamond crossing stringing work by under construction 765KV D/C Khetri-Narela TLC (TW02) at AP107/0-AP108/0	13/Dec/2025	07:30	20/Dec/2025	19:30	For Overhead & Diamond crossing stringing work by under construction 765KV D/C Khetri-Narela TLC (TW02) at AP107/0-AP108/0	PLANNED	Requested	
496	RQ249255	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and inter trip test with 400 KV Bus-2.	12/Dec/2025	15:00	12/Dec/2025	19:00	Kindly approve.	PLANNED	Requested	
497	RQ249254	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1	D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and inter trip test with 400 KV Bus-2.	12/Dec/2025	10:00	12/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	
498	RQ248357	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2	D	Rectification of Shutdown Nature Defects	12/Dec/2025	09:00	12/Dec/2025	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt-1	PLANNED	Requested	
499	RQ249105	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	D	A/R Non auto Mode required for installation/fixing of OPGW Vibration Dampers (VD's) at Tower No 51 & 52.	12/Dec/2025	09:00	12/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
500	RQ248222	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2	D	FOR REPAIRING OF CONDUCTOR IN SPAN OF DEAD END TOWER AND GANTRY	12/Dec/2025	09:00	13/Dec/2025	18:00	FOR REPAIRING OF CONDUCTOR IN SPAN OF DEAD END TOWER AND GANTRY	PLANNED	Requested	
501	RQ248354	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	S/D Rectification work	12/Dec/2025	09:00	14/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
502	RQ249069	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1	D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	12/Dec/2025	09:00	12/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
503	RQ248265	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1	D	S/D Rectification work	12/Dec/2025	08:00	12/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
504	RQ248413	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	12/Dec/2025	08:00	14/Dec/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
505	RQ248076	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	12/Dec/2025	08:00	12/Dec/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
506	RQ248414	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	12/Dec/2025	08:00	14/Dec/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	
507	RQ248426	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	D	LINE EQUIPMENT AMP WORK	12/Dec/2025	08:00	12/Dec/2025	18:00	LINE EQUIPMENT AMP WORK	PLANNED	Requested	
508	RQ248045	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_ III(PG)-JAISALMER(RS) (PRTL) CKT-2	C	AMP works	11/Dec/2025	16:00	12/Dec/2025	06:00	AMP WORKS	PLANNED	Requested	
509	RQ248135	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1	C	For Line equipment AMP works at Bikaner-2 SS	11/Dec/2025	16:00	14/Dec/2025	23:59	For Line equipment AMP works at Bikaner-2 SS	PLANNED	Requested	
510	RQ249068	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	11/Dec/2025	09:00	11/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
511	RQ248356	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1	D	Rectification of Shutdown Nature Defects	11/Dec/2025	09:00	11/Dec/2025	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt-2	PLANNED	Requested	
512	RQ248387	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	D	Insulator replacement work and attending S/D nature defects	11/Dec/2025	08:00	13/Dec/2025	20:00	Non auto of 400 KV Zerda-Kankroll ckt-2	PLANNED	Requested	

513	RQ249053	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHT) (PG) CKT-1	D	For replacement of CLB Polymer Insulator of T.No 251	11/Dec/2025	08:00	11/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
514	RQ248075	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	11/Dec/2025	08:00	11/Dec/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
515	RQ248169	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	Overhead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP28-AP29	11/Dec/2025	08:00	13/Dec/2025	19:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Requested	
516	RQ248275	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For AMP of Line Bay at Sika-II Substation	11/Dec/2025	08:00	11/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
517	RQ248168	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	Overhead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP28-AP29	11/Dec/2025	08:00	13/Dec/2025	19:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Requested	
518	RQ248127	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	11/Dec/2025	08:00	11/Dec/2025	18:00	Non Auto of 400 KV RAPP-KankrolI CKT	PLANNED	Requested	
519	RQ248058	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	D	For OPGW installation works under 'OPGW-01' Package	11/Dec/2025	08:00	15/Dec/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
520	RQ249067	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	10/Dec/2025	09:00	10/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
521	RQ248221	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGHI(PG) (DTL) CKT-1	D	FOR REPAIRING OF CONDUCTOR IN SPAN OF DEAD END TOWER AND GANTRY	10/Dec/2025	09:00	11/Dec/2025	18:00	FOR REPAIRING OF CONDUCTOR IN SPAN OF DEAD END TOWER AND GANTRY	PLANNED	Requested	
522	RQ248348	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	AUTO RECLOSURE TESTING DUE TO TRIPPING RELATED ISSUE	10/Dec/2025	09:00	10/Dec/2025	18:00		PLANNED	Requested	
523	RQ249052	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	D	For replacement of CLB Polymer Insulator of T.No 251	10/Dec/2025	08:00	10/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
524	RQ248274	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	For AMP of Line Bay at Sika-II Substation	10/Dec/2025	08:00	10/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
525	RQ248126	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_5_C(NP)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects	10/Dec/2025	08:00	10/Dec/2025	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Requested	
526	RQ248074	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	10/Dec/2025	08:00	10/Dec/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
527	RQ248248	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	D	For defect rectification	10/Dec/2025	08:00	11/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
528	RQ249092	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	AMP of Line Equipment	09/Dec/2025	10:00	09/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
529	RQ249270	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1	D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	09/Dec/2025	10:00	09/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	
530	RQ249057	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEUWANPOH (PG) CKT-3	C	S/D required for permanent restoration of 400KV Kishenpur Wanpoh 3 & 4 Line which was in view of massive landslides and sinking of major chunk of land in village Parnaut in Ramban Gool very near to Line corridor followed by collapse of 03 No towers (Tower Loc No 225,225 &227) and damage to tower No 228.	09/Dec/2025	09:00	15/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
531	RQ249066	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	09/Dec/2025	09:00	09/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
532	RQ249051	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	D	AR NON - AUTO MODE for safety of manpower working in Ckt-1 for OPGW replacemnt work	09/Dec/2025	09:00	12/Dec/2025	17:00	Under construction head. Kindly approve.	PLANNED	Requested	
533	RQ249050	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	D	Shutdown for damaged OPGW replacment work in 5 span	09/Dec/2025	09:00	12/Dec/2025	17:00	Under construction head. Kindly approve.	PLANNED	Requested	
534	RQ249058	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEUWANPOH (PG) CKT-4	C	S/D required for permanent restoration of 400KV Kishenpur Wanpoh 3 & 4 Line which was in view of massive landslides and sinking of major chunk of land in village Parnaut in Ramban Gool very near to Line corridor followed by collapse of 03 No towers (Tower Loc No 225,225 &227) and damage to tower No 228.	09/Dec/2025	09:00	15/Dec/2025	19:00	Kindly approve.	PLANNED	Requested	
535	RQ249079	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXX)-SAMBA(PG) (NRSS XXX) CKT-2	D	AMP of Line Equipment & Line Reactor	09/Dec/2025	09:00	09/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
536	RQ248347	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	09/Dec/2025	09:00	09/Dec/2025	18:00		PLANNED	Requested	
537	RQ248384	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_5_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	To attend shutdown nature defects	09/Dec/2025	08:00	11/Dec/2025	18:00	Non auto for 400 KV RAPS_5_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Requested	
538	RQ248073	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	09/Dec/2025	08:00	09/Dec/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	

539	RQ248044	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-1		C	AMP works	08/Dec/2025	16:00	09/Dec/2025	06:00	AMP WORKS	PLANNED	Requested	
540	RQ249268	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBAP(G) (NRSS XXXI) CKT-1		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	08/Dec/2025	10:00	08/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	
541	RQ248346	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	08/Dec/2025	09:00	08/Dec/2025	18:00		PLANNED	Requested	
542	RQ248216	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2		D	for AMP work	08/Dec/2025	09:00	08/Dec/2025	18:00	respective line bay 407 at Manesar will also be under shutdown due to double main bus scheme and ckt-1 may be kept in non-auto mode	PLANNED	Requested	
543	RQ248353	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	S/D Rectification work	08/Dec/2025	09:00	10/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
544	RQ249065	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KATHAL-HISSAR (PG) CKT-1		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	08/Dec/2025	09:00	08/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
545	RQ249078	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXXI)-SAMBAP(G) (NRSS XXXI) CKT-1		D	AMP of Line Equipment & Line Reactor	08/Dec/2025	09:00	08/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
546	RQ248257	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHARGH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	08/Dec/2025	08:00	14/Dec/2025	18:00	Non-Auto mode of 400 KV BALLABHARGH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 required.	PLANNED	Requested	
547	RQ248388	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Insulator replacement work and attending S/D nature defects	08/Dec/2025	08:00	10/Dec/2025	20:00	Non auto of 400 KV Zerda-Kankrolli ckt-1	PLANNED	Requested	
548	RQ248096	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHARGH (PG) CKT-1		D	For bushing & Isolator jumper connection	08/Dec/2025	08:00	10/Dec/2025	20:00	For bushing & Isolator jumper connection	PLANNED	Requested	
549	RQ248166	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	Overhead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP25-AP26	08/Dec/2025	08:00	10/Dec/2025	19:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Requested	
550	RQ248247	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For defect rectification	08/Dec/2025	08:00	09/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
551	RQ248258	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	08/Dec/2025	08:00	14/Dec/2025	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 required	PLANNED	Requested	
552	RQ248361	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGT(DTL)-BHIWANI(PG) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	08/Dec/2025	08:00	09/Dec/2025	20:00	Non-auto Mode of 400 KV Kabulpaur - Bhiwani T/L Ckt - 1, 400 KV Bhiwani (PG) - Bhiwani (BBMB) T/L Ckt-1	PLANNED	Requested	
553	RQ248072	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	08/Dec/2025	08:00	08/Dec/2025	18:00	GENERAL MAINTENANCE WORK & Insulator Cleaning work	PLANNED	Requested	
554	RQ248167	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	Overhead crossing work of U/c 765 KV Beawar-Dausa D/c line at location AP25-AP26	08/Dec/2025	08:00	10/Dec/2025	19:00	Overhead Stringing work to be done at Existing 400 KV D/c line , Shutdown period in day time required as safety measures	PLANNED	Requested	
555	RQ249061	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	Rectification of shutdown nature defects	06/Dec/2025	09:00	06/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
556	RQ249056	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1		D	TLA installation work	06/Dec/2025	09:00	07/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
557	RQ248345	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(PG)-NEEMUCH(IMP) (PNTSL) CKT-2		D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	06/Dec/2025	09:00	06/Dec/2025	18:00		PLANNED	Requested	
558	RQ249062	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	AUTO RECLOSE NON-AUTO MODE REQUIRED FOR SAFETY PURPOSE FOR MANPOWER WORKING IN CKT-2	06/Dec/2025	09:00	06/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
559	RQ248039	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	Rectification of Shutdown Nature Defects	06/Dec/2025	08:00	06/Dec/2025	18:00	Rectification of Shutdown nature defects	PLANNED	Requested	
560	RQ248464	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For overhead crossing of 400kV D/C Bassi - Sikar TL by under construction 765kV Bhadla-III Sikar-II TL under PBIITL	06/Dec/2025	06:00	08/Dec/2025	18:00		PLANNED	Requested	
561	RQ248463	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For overhead crossing of 400kV D/C Bassi - Sikar TL by under construction 765kV Bhadla-III Sikar-II TL under PBIITL	06/Dec/2025	06:00	08/Dec/2025	18:00		PLANNED	Requested	
562	RQ248134	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (P8TSL)-BIKANER(PG) (PG) CKT-2		C	For Line equipment AMP works at Bikaner-2 SS	05/Dec/2025	16:00	09/Dec/2025	23:59	For Line equipment AMP works at Bikaner-2 SS	PLANNED	Requested	
563	RQ249253	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and DT send test with 400 KV Bus-1.	05/Dec/2025	15:00	05/Dec/2025	19:00	Kindly approve.	PLANNED	Requested	
564	RQ249252	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and DT send test with 400 KV Bus-1.	05/Dec/2025	10:00	05/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	
565	RQ249265	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	05/Dec/2025	10:00	05/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	
566	RQ249060	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	AUTO RECLOSE NON-AUTO MODE REQUIRED FOR SAFETY PURPOSE FOR MANPOWER WORKING IN CKT-1	05/Dec/2025	09:00	05/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	

567	RQ248344	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-1	D	AUTO RECLOSURE TESTING AFTER SAS UPGRADATION AND AMP WORK	05/Dec/2025	09:00	05/Dec/2025	18:00		PLANNED	Requested	
568	RQ248364	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	C	Diversion of HRDC work	05/Dec/2025	09:00	19/Dec/2025	20:00	Diversion of HRDC work	PLANNED	Requested	
569	RQ249059	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	D	Rectification of shutdown nature defects	05/Dec/2025	09:00	05/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
570	RQ248363	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	C	Diversion of HRDC work	05/Dec/2025	09:00	19/Dec/2025	20:00	Diversion of HRDC work	PLANNED	Requested	
571	RQ248360	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)	C	Replacement of Damaged Conductor in Span 207 - 208	05/Dec/2025	08:00	06/Dec/2025	20:00	Non-auto Mode of 400 KV Bawana - Bhiwani T/L Ckt - 1	PLANNED	Requested	
572	RQ248179	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	D	Cleaning of porcelain insulator for upcoming winter preparedness to reduces tripping .	05/Dec/2025	08:00	05/Dec/2025	19:00	Cleaning of porcelain insulator for upcoming winter preparedness to reduces tripping .	PLANNED	Requested	
573	RQ248117	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	05/Dec/2025	08:00	07/Dec/2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested	
574	RQ248389	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1	D	FOR AMP RELATED WORK	05/Dec/2025	08:00	05/Dec/2025	18:00		PLANNED	Requested	
575	RQ248385	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	To attend shutdown nature defects	05/Dec/2025	08:00	07/Dec/2025	18:00	Non auto for 400 KV RAPS_ D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Requested	
576	RQ248095	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-2	D	For fire wall construction	05/Dec/2025	08:00	07/Dec/2025	20:00	For fire wall construction	PLANNED	Requested	
577	RQ248038	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1	D	Rectification of Shutdown Nature Defects	05/Dec/2025	08:00	05/Dec/2025	18:00	Rectification of Shutdown nature defects	PLANNED	Requested	
578	RQ248089	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	Rectification of Shutdown Nature Defects	05/Dec/2025	08:00	06/Dec/2025	18:00	Rectification of Shutdown nature defects	PLANNED	Requested	
579	RQ248116	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	05/Dec/2025	08:00	07/Dec/2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested	
580	RQ248204	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	D	For Overhead & Diamond crossing stringing work by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP110/0-AP111/0	05/Dec/2025	07:30	12/Dec/2025	19:30	For Overhead & Diamond crossing stringing work by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP110/0-AP111/0	PLANNED	Requested	
581	RQ248203	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	D	For Overhead & Diamond crossing stringing work by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP110/0-AP111/0	05/Dec/2025	07:30	12/Dec/2025	19:30	For Overhead & Diamond crossing stringing work by under construction 765kV D/C Khetri-Narela TLC (TW02) at AP110/0-AP111/0	PLANNED	Requested	
582	RQ249251	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1	D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and DT send test with 400 KV Bus-1.	04/Dec/2025	15:00	04/Dec/2025	19:00	Kindly approve.	PLANNED	Requested	
583	RQ249263	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	04/Dec/2025	10:00	04/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	
584	RQ249250	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2	D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and DT send test with 400 KV Bus-1.	04/Dec/2025	10:00	04/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	
585	RQ248256	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	C	Isolator Retrofitment Work	04/Dec/2025	09:00	06/Dec/2025	18:00	Retrofitment of Isolator	PLANNED	Requested	
586	RQ248220	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	D	for AMP work	04/Dec/2025	09:00	04/Dec/2025	18:00	AMP WORK	PLANNED	Requested	
587	RQ248122	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	D	Insulator replacement work	04/Dec/2025	08:00	14/Dec/2025	18:00	Non Auto of 400 KV Kankrolli-Zerda CKT 2	PLANNED	Requested	
588	RQ248054	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABGARH (PG) CKT-1	D	For OPGW installation works under 'OPGW-01' Package	04/Dec/2025	08:00	04/Dec/2025	18:00	Shutdown for OPGW installation works at repeater location / LLO tower	PLANNED	Requested	
589	RQ248123	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	D	Insulator replacement work	04/Dec/2025	08:00	14/Dec/2025	18:00	Non Auto of 400 KV Kankrolli-Zerda CKT 1	PLANNED	Requested	
590	RQ248178	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	D	Cleaning of porcelain insulator for upcoming winter preparedness to reduces tripping .	04/Dec/2025	08:00	04/Dec/2025	19:00	Cleaning of porcelain insulator for upcoming winter preparedness to reduces tripping .	PLANNED	Requested	
591	RQ248383	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_ C(NP)-KANKROLI(PG) (PG) CKT-1	D	Replacement of suspectieve/defective insulator/ To attend shutdown nature defects	04/Dec/2025	08:00	08/Dec/2025	18:00	Non auto for 400 KV RAPS_ C(NP)-CHITTORGARH(RS) (PG) CKT-1	PLANNED	Requested	
592	RQ248043	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2	C	AMP WORKS BY FATEHGARH-3 AND AMP OF LINE BAY WORK BY FATEHGARH -2	03/Dec/2025	16:00	04/Dec/2025	06:00	OHTR CIRCUITS TO BE IN NON AUTO MODE	PLANNED	Requested	
593	RQ249249	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and DT send test with 400 KV Bus-1.	03/Dec/2025	15:00	03/Dec/2025	19:00	Kindly approve.	PLANNED	Requested	
594	RQ249260	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	03/Dec/2025	10:00	03/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	

595	RQ249075	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2	D	A/R Non Auto Required during shutdown of PATIALA- NALAGARH LINE-2 for safety of manpower	03/Dec/2025	09:00	03/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
596	RQ249073	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2	D	Replacement of Defective Jumper from Jack Bus to Line Isolator in switchyard & to attend shutdown nature defects in transmission line. Shutdown shall be approve along with the 400 KV Bus-1	03/Dec/2025	09:00	03/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
597	RQ249074	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	D	A/R Non Auto Required during shutdown of PATIALA- NALAGARH LINE-2 for safety of manpower	03/Dec/2025	09:00	03/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
598	RQ248083	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	D	AMP work	03/Dec/2025	09:00	03/Dec/2025	18:00	AMP WORK AT SIKAR SS	PLANNED	Requested	
599	RQ248069	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	D	For OPGW replacement works between TN-49 to TN-50	03/Dec/2025	08:00	07/Dec/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
600	RQ248068	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	D	For OPGW replacement works between TN-49 to TN-50	03/Dec/2025	08:00	07/Dec/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
601	RQ248187	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2	D	For attending S/D nature defects	03/Dec/2025	08:00	04/Dec/2025	23:00	non auto of parallel ckt required	PLANNED	Requested	
602	RQ248262	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	D	For SD defects rectifications	03/Dec/2025	08:00	03/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
603	RQ248186	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1	D	For attending S/D nature defects	03/Dec/2025	08:00	04/Dec/2025	23:00	non auto of parallel ckt required	PLANNED	Requested	
604	RQ248088	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	D	Rectification of Shutdown Nature Defects	03/Dec/2025	08:00	04/Dec/2025	18:00	Rectification of Shutdown nature defects	PLANNED	Requested	
605	RQ248462	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	D	For overhead crossing of 400kV S/C Ratangarh - Merta TL by under construction 765kV Bhadia-III Sikar-II TL under PBIIITL	03/Dec/2025	06:00	05/Dec/2025	18:00	Line owner- RVPNL	PLANNED	Requested	
606	RQ248219	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	D	for AMP work	02/Dec/2025	09:00	02/Dec/2025	18:00	AMP WORK	PLANNED	Requested	
607	RQ249257	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS.	02/Dec/2025	08:00	02/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
608	RQ248050	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PB0TL) (PB DAUSA TL) CKT-1	D	For OPGW installation works under 'OPGW-01' Package	02/Dec/2025	08:00	03/Dec/2025	18:00	Shutdown required for Removal of Aviation globules from the earthwire	PLANNED	Requested	
609	RQ248261	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	D	For SD defects rectifications	02/Dec/2025	08:00	02/Dec/2025	18:00	Non Auto Mode required of other charge ckts	PLANNED	Requested	
610	RQ248133	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-1	C	For Line equipment AMP works at Bikaner-2 SS	01/Dec/2025	16:00	04/Dec/2025	23:59	For Line equipment AMP works at Bikaner-2 SS	PLANNED	Requested	
611	RQ248042	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1	C	AMP WORKS BY FATEHGARH-3 AND AMP OF LINE BAY WORK BY FATEHGARH -2	01/Dec/2025	16:00	02/Dec/2025	06:00	OTHER CIRCUITS TO BE IN NON AUTO MODE	PLANNED	Requested	
612	RQ249259	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	01/Dec/2025	10:00	01/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	
613	RQ248367	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	D	Non-auto mode for non shutdown nature defects rectification work	01/Dec/2025	09:00	04/Dec/2025	18:00		PLANNED	Requested	
614	RQ248255	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	C	Isolator Retrofitment Work	01/Dec/2025	09:00	03/Dec/2025	18:00	Retrofitment of Isolator	PLANNED	Requested	
615	RQ249077	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	D	A/R Non Auto Required for OPGW works	01/Dec/2025	09:00	31/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
616	RQ249076	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1	D	A/R Non Auto Required for OPGW works	01/Dec/2025	09:00	31/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
617	RQ248368	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	D	Non-auto mode for non shutdown nature defects rectification work	01/Dec/2025	09:00	04/Dec/2025	18:00		PLANNED	Requested	
618	RQ248124	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	C	Conductor replacement work in between location no 491-492	01/Dec/2025	08:00	03/Dec/2025	18:00	Non Auto of 400 KV Kankrol- Zerda CKT 2	PLANNED	Requested	
619	RQ248063	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGHI(PG) (DTL) CKT-2	D	For OPGW replacement works from TN-55 to TN-57	01/Dec/2025	08:00	07/Dec/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
620	RQ248090	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	C	for jack bus replacement work	01/Dec/2025	08:00	04/Dec/2025	20:00	for jack bus replacement work	PLANNED	Requested	
621	RQ248114	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01/Dec/2025	08:00	03/Dec/2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested	
622	RQ248409	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	01/Dec/2025	08:00	03/Dec/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested	

623	RQ248253	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	D	Non Auto Mode required for PID WORK	01/Dec/2025	08:00	31/Dec/2025	18:00	Non Auto Mode required for PID WORK	PLANNED	Requested
624	RQ248053	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	D	For OPGW installation works under 'OPGW-01' Package	01/Dec/2025	08:00	31/Dec/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested
625	RQ248093	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	C	for jack bus replacement work	01/Dec/2025	08:00	04/Dec/2025	20:00	for jack bus replacement work	PLANNED	Requested
626	RQ248055	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	D	For OPGW installation works under 'OPGW-01' Package	01/Dec/2025	08:00	15/Dec/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested
627	RQ248125	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	C	Conductor replacement work in between location no 491-492	01/Dec/2025	08:00	03/Dec/2025	18:00	Non-Auto of 400 KV Kankrol-Zerda CKT 1	PLANNED	Requested
628	RQ248061	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	For OPGW installation works under 'OPGW-02' Package	01/Dec/2025	08:00	31/Dec/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested
629	RQ248049	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU-SA_TL) CKT-2	D	For OPGW installation works under 'OPGW-01' Package	01/Dec/2025	08:00	31/Dec/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested
630	RQ248060	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	For OPGW installation works under 'OPGW-02' Package	01/Dec/2025	08:00	31/Dec/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested
631	RQ248094	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	C	for jack bus replacement work	01/Dec/2025	08:00	04/Dec/2025	20:00	for jack bus replacement work	PLANNED	Requested
632	RQ248091	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	C	for jack bus replacement work	01/Dec/2025	08:00	04/Dec/2025	20:00	for jack bus replacement work	PLANNED	Requested
633	RQ248189	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSJ)-KHETRI (PKTSL) (PBTSJ) CKT-4	D	For attending S/D nature defects	01/Dec/2025	08:00	03/Dec/2025	23:00	non auto of parallel ckt required	PLANNED	Requested
634	RQ248200	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Dec/2025	08:00	03/Dec/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested
635	RQ248056	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	D	For OPGW installation works under 'OPGW-01' Package	01/Dec/2025	08:00	15/Dec/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested
636	RQ248062	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1	D	For OPGW replacement works from TN-55 to TN-57	01/Dec/2025	08:00	07/Dec/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested
637	RQ248059	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	For OPGW installation works under 'OPGW-02' Package	01/Dec/2025	08:00	31/Dec/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested
638	RQ248092	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	C	for jack bus replacement work	01/Dec/2025	08:00	04/Dec/2025	20:00	for jack bus replacement work	PLANNED	Requested
639	RQ248064	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01/Dec/2025	08:00	28/Dec/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested
640	RQ248410	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Narela TL (TL01) under PSKTL	01/Dec/2025	08:00	03/Dec/2025	20:00	Over Head Power Line crossing work	PLANNED	Requested
641	RQ248115	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01/Dec/2025	08:00	03/Dec/2025	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Requested
642	RQ248254	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	D	Non Auto Mode required for PID WORK	01/Dec/2025	08:00	31/Dec/2025	18:00	Non Auto Mode required for PID WORK	PLANNED	Requested
643	RQ248199	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Dec/2025	08:00	03/Dec/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested
644	RQ248198	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Dec/2025	08:00	03/Dec/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested
645	RQ248048	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU-SA_TL) CKT-1	D	For OPGW installation works under 'OPGW-01' Package	01/Dec/2025	08:00	31/Dec/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested
646	RQ248188	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSJ)-KHETRI (PKTSL) (PBTSJ) CKT-3	D	For attending S/D nature defects	01/Dec/2025	08:00	03/Dec/2025	23:00	non auto of parallel ckt required	PLANNED	Requested
647	RQ248201	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	D	For Stringing work at Power Line Crossing by under construction 765KV D/C Khetri-Narela TLC (TW02) at AP104/0-AP105/0	01/Dec/2025	07:30	04/Dec/2025	19:30	For Stringing work at Power Line Crossing by under construction 765KV D/C Khetri-Narela TLC (TW02) at AP104/0-AP105/0	PLANNED	Requested
648	RQ248202	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	D	For Stringing work at Power Line Crossing by under construction 765KV D/C Khetri-Narela TLC (TW02) at AP104/0-AP105/0	01/Dec/2025	07:30	04/Dec/2025	19:30	For Stringing work at Power Line Crossing by under construction 765KV D/C Khetri-Narela TLC (TW02) at AP104/0-AP105/0	PLANNED	Requested
649	RQ249043	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (PG)	D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2025	07:00	31/Dec/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested
650	RQ249041	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2025	07:00	31/Dec/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested

651	RQ249048	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	AR NON - AUTO MODE required for OPGW installation works for 400kV Kurukshetra (PG)- Dhananshu for safety precaution.	01/Dec/2025	07:00	31/Dec/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
652	RQ249045	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)- NAKODAR(P5G) (PG) CKT-1		D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2025	07:00	31/Dec/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
653	RQ249049	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	AR NON - AUTO MODE required for OPGW installation works for 400kV Kurukshetra (PG)- Dhananshu for safety precaution.	01/Dec/2025	07:00	31/Dec/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
654	RQ249044	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)- DHANANSU(P5) (PG) CKT-1		D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2025	07:00	31/Dec/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
655	RQ249047	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- NAKODAR(P5G) (PG) CKT-1		D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2025	07:00	31/Dec/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
656	RQ249046	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- DHANANSU(P5) (PG) CKT-1		D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2025	07:00	31/Dec/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
657	RQ249042	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JIK)- KISHENPUR(PJ) (JKSPDCL) CKT-3		D	AR NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Dec/2025	07:00	31/Dec/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
658	RQ248466	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1		D	For Construction work of 765kV D/c Bhadla III-Sikar II Line stringing work(Section- AP13- AP14)	17/Nov/2025	06:00	19/Nov/2025	18:00	Shutdown required on daily basis for stringing work of 765KV D/C Bhadla III -Sikar II Transmission Line(Section- AP13- AP14)	PLANNED	Requested	
659	RQ247680	OCC_237	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)- NAWADA(HV) (PG) CKT-1	POWERGRID,UPPTCL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400kV Substation, Nawada I.eJ Line bay- 400kV Breaker , 400kV CTs,400kV Isolators and upgradation of AL tube from 4" to 4.5"	30/Dec/2025	11:00	28/Jan/2026	16:00		PLANNED	Requested	
660	RQ248850	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	AR off Permission for PID testing (online test)	10/Dec/2025	09:00	10/Dec/2025	18:00		PLANNED	Requested	
661	RQ247571	OCC_237	stuiup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)- NAWADA(HV) (PG) CKT-1	POWERGRID,UPPTCL	C	* Replacement of One section Y and B Phase of 400kV Main Bus-2nd in which 400kV Dadari and Nawada Lines are Situated	09/Dec/2025	08:00	12/Dec/2025	18:00		PLANNED	Requested	
662	RQ247572	OCC_237	stuiup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID,UPPTCL	C	* Replacement of One section Y and B Phase of 400kV Main Bus-2nd in which 400kV Dadari and Nawada Lines are Situated	09/Dec/2025	08:00	12/Dec/2025	18:00		PLANNED	Requested	
663	RQ248035	OCC_237	stuiup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)- NAWADA(HV) (PG) CKT-1	POWERGRID,UPPTCL	C	* Replacement of One section Y and B Phase of 400kV Main Bus-2nd in which 400kV Dadari and Nawada Lines are Situated	07/Dec/2025	08:00	07/Dec/2025	14:00		PLANNED	Requested	
664	RQ247590	OCC_237	stuiup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWERGRID,UPPTCL	C	* CT CVT TAN DELTA TEST	06/Dec/2025	09:00	06/Dec/2025	17:00		PLANNED	Requested	
665	RQ248037	OCC_237	stuiup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID,UPPTCL	C	* Replacement of One section Y and B Phase of 400kV Main Bus-2nd in which 400kV Dadari and Nawada Lines are Situated	06/Dec/2025	08:00	06/Dec/2025	14:00		PLANNED	Requested	
666	RQ248034	OCC_237	stuiup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)- NAWADA(HV) (PG) CKT-1	POWERGRID,UPPTCL	C	* Replacement of One section Y and B Phase of 400kV Main Bus-2nd in which 400kV Dadari and Nawada Lines are Situated	03/Dec/2025	08:00	03/Dec/2025	14:00		PLANNED	Requested	
667	RQ247595	OCC_237	stuiup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID,UPPTCL	C	* Fod dismantling of PG and IPS tube under 400kV Main Bus-1st	02/Dec/2025	08:00	02/Dec/2025	14:00		PLANNED	Requested	
668	RQ247995	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)- RAMPUR PRSTL (UP) (PG)	POWERGRID,UPPTCL	D	For Stringing work(Overhead Crossing) of 765 KV D/C Neemrana Bareilly Transmission line	02/Dec/2025	07:00	04/Dec/2025	19:00		PLANNED	Requested	
669	RQ249177	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)- MUKTSAR(P5) (PS) CKT-1	PSTCL	D	General maintenance	30/Dec/2025	08:00	30/Dec/2025	18:00		PLANNED	Requested	
670	RQ249176	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)- DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	29/Dec/2025	08:00	30/Dec/2025	18:00		PLANNED	Requested	
671	RQ249170	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	23/Dec/2025	08:00	23/Dec/2025	18:00		PLANNED	Requested	
672	RQ249169	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)- DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	22/Dec/2025	08:00	23/Dec/2025	18:00		PLANNED	Requested	
673	RQ249163	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)- NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19/Dec/2025	08:00	19/Dec/2025	18:00		PLANNED	Requested	
674	RQ249165	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 70 to 89.	19/Dec/2025	08:00	19/Dec/2025	18:00		PLANNED	Requested	
675	RQ249160	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)- MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General maintenance	17/Dec/2025	08:00	17/Dec/2025	18:00		PLANNED	Requested	
676	RQ247958	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Annual maintenance and Protection testing of line equipments. and Jumper Checking /tightening of dead end towers and tree trimming etc.	15/Dec/2025	08:00	16/Dec/2025	18:00		PLANNED	Requested	
677	RQ247951	OCC_237	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	15/Dec/2025	08:00	15/Dec/2025	18:00		PLANNED	Requested	

678	RQ247953	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested
679	RQ247949	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 90 to 109.	12/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested
680	RQ247946	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-1	PSTCL	D	General maintenance	11/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested
681	RQ247945	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening nut-bolt of dead end towers no 1 to 119	10/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested
682	RQ249180	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 217 to 237.	10/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested
683	RQ249179	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	09/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested
684	RQ247941	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	08/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested
685	RQ247942	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08/Dec/2025	08:00	08/Dec/2025	18:00			PLANNED	Requested
686	RQ247939	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Dec/2025	08:00	05/Dec/2025	18:00			PLANNED	Requested
687	RQ247938	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-2	PSTCL	D	General maintenance	05/Dec/2025	08:00	05/Dec/2025	18:00			PLANNED	Requested
688	RQ247934	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	03/Dec/2025	08:00	03/Dec/2025	18:00			PLANNED	Requested
689	RQ247933	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 168 to 148.	02/Dec/2025	08:00	02/Dec/2025	18:00			PLANNED	Requested
690	RQ247931	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Dec/2025	08:00	02/Dec/2025	18:00			PLANNED	Requested
691	RQ247927	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 120 to 350.	01/Dec/2025	08:00	03/Dec/2025	18:00			PLANNED	Requested
692	RQ248028	OCC	237	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	29/Dec/2025	08:00	31/Dec/2025	18:00	Annual Planned Maintenance		PLANNED	Requested
693	RQ248031	OCC	237	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	29/Dec/2025	08:00	31/Dec/2025	18:00	Annual Planned Maintenance		PLANNED	Requested
694	RQ249306	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	A/R off to facilitate shutdown of other ckt	27/Dec/2025	08:00	27/Dec/2025	18:00			PLANNED	Requested
695	RQ249241	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	25/Dec/2025	07:00	30/Dec/2025	19:00			PLANNED	Requested
696	RQ249242	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	25/Dec/2025	07:00	30/Dec/2025	19:00			PLANNED	Requested
697	RQ248861	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	For attending S/D nature defects.	24/Dec/2025	09:00	24/Dec/2025	18:00			PLANNED	Requested
698	RQ248831	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	LINE S/D RECTIFICATION WORK	24/Dec/2025	08:00	24/Dec/2025	18:00			PLANNED	Requested
699	RQ249307	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	A/R off to facilitate shutdown of other ckt	24/Dec/2025	08:00	24/Dec/2025	18:00			PLANNED	Requested
700	RQ248860	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	For attending DS/D nature defects.	23/Dec/2025	09:00	23/Dec/2025	18:00			PLANNED	Requested
701	RQ248885	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Non-auto required for sag adjustment works of 400kv Allahabad- Fatehpur-2.	22/Dec/2025	08:00	22/Dec/2025	18:00			PLANNED	Requested
702	RQ248026	OCC	237	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	22/Dec/2025	08:00	27/Dec/2025	18:00	Annual Planned Maintenance		PLANNED	Requested
703	RQ248023	OCC	237	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWERGRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	22/Dec/2025	08:00	27/Dec/2025	18:00	Annual Planned Maintenance		PLANNED	Requested
704	RQ248955	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PS) CKT-2	POWERGRID	C	For C&P upgradation to process bus based C&P	22/Dec/2025	08:00	27/Dec/2025	18:00			PLANNED	Requested
705	RQ248809	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	"INSULATOR CLEANING WORK by Agra TLM & AMP of line bay equipment and line reactor at Kanpur."	22/Dec/2025	08:00	22/Dec/2025	18:00			PLANNED	Requested

706	RQ248867	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	For attending S/D nature defects by agency.	21/Dec/2025	09:00	22/Dec/2025	18:00			PLANNED	Requested
707	RQ248866	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	non auto mode during rectification in CKT-2	21/Dec/2025	09:00	22/Dec/2025	18:00			PLANNED	Requested
708	RQ247994	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWERGRID	D	For Stringing work(Overhead Crossing) of 765 KV D/C Neemrana Bareilly Transmission line	21/Dec/2025	07:00	23/Dec/2025	19:00			PLANNED	Requested
709	RQ248886	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Non-auto required Sag plate adjustment works for 400kv Allahabad-Fatehpur line 1.	20/Dec/2025	08:00	20/Dec/2025	18:00			PLANNED	Requested
710	RQ248930	OCC 237	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Yearly Maintenance work at 400KV GSS, Bhadla	19/Dec/2025	16:00	19/Dec/2025	23:00			PLANNED	Requested
711	RQ248864	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	Non auto mode during rectification in CKT-1	19/Dec/2025	09:00	20/Dec/2025	18:00			PLANNED	Requested
712	RQ248863	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	"For attending S/D nature defects by agency & Line bay AMP Works at Allahabad SS"	19/Dec/2025	09:00	20/Dec/2025	18:00			PLANNED	Requested
713	RQ248929	OCC 237	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Yearly Maintenance work at 400KV GSS, Bhadla	18/Dec/2025	16:00	18/Dec/2025	23:00			PLANNED	Requested
714	RQ248810	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	As the Jack bus is passing above the Sikar-1 main bay and to avoid the breach of electrical clearance and considering the safety aspect during DAC replacement, Shutdown of Sikar-1 line is required. Further, 1st day 3 hours of shutdown is required for dismantling of DAC and disconnecting the bus work	18/Dec/2025	11:00	19/Dec/2025	14:00			PLANNED	Requested
715	RQ249304	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	A/R off to facilitate shutdown of other ckt	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested
716	RQ249036	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Insulator change	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested
717	RQ248939	OCC 237	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	C	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. (02 DAYS continue basis)	18/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested
718	RQ248883	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	"Diamond formation work & For Line Bay (4151) AMP work at Fatehpur Sub-Station."	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested
719	RQ248884	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Diamond formation work & For Line Bay (418L) AMP work at Fatehpur Sub-Station.	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested
720	RQ248852	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	"Insulator replacement work in 400KV ORAI-ORAI(UPTCL)-1 line at diverted locations during construction of Bundelkhand Express way & Line side Equipment AMP work at Orai & Bhadrehli (UPPCL) end."	18/Dec/2025	06:00	19/Dec/2025	18:00			PLANNED	Requested
721	RQ248851	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWERGRID	D	"Insulator replacement work in 400KV ORAI-ORAI(UPTCL)-1 line at diverted locations during construction of Bundelkhand Express way & Line side Equipment AMP work at Orai & Bhadrehli (UPPCL) end."	18/Dec/2025	06:00	19/Dec/2025	18:00			PLANNED	Requested
722	RQ248714	OCC 237	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	Tightning of Line Dropper of R, Y & B phase PMS and General maintenance work.	17/Dec/2025	09:30	17/Dec/2025	17:00			PLANNED	Requested
723	RQ248865	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	insulator replacement	17/Dec/2025	09:00	18/Dec/2025	18:00			PLANNED	Requested
724	RQ248901	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	non auto mode during rectification in CKT-2	17/Dec/2025	09:00	18/Dec/2025	18:00			PLANNED	Requested
725	RQ247570	OCC 237	stsup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	C	* Planned shutdown of 400KV Bareilly(PG) Line Bay(Bay No. 93) at 400KV S/S Sarojini Nagar Lucknow required for CB Timing Tes	17/Dec/2025	09:00	17/Dec/2025	18:00			PLANNED	Requested
726	RQ249035	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Insulator change	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested
727	RQ249305	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	A/R off to facilitate shutdown of other ckt	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested
728	RQ249318	OCC 237	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	SAS upgradation testing and bay equipment testing	17/Dec/2025	08:00	17/Dec/2025	18:00	SHUTDOWN REQUIRED		PLANNED	Requested
729	RQ248719	OCC 237	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	Tightning of Line Dropper of R, Y & B phase PMS and General maintenance work.	15/Dec/2025	09:30	15/Dec/2025	17:00			PLANNED	Requested
730	RQ248897	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Non auto mode during work in CKT-1	15/Dec/2025	09:00	16/Dec/2025	18:00			PLANNED	Requested
731	RQ248896	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	"For insulator replacement by agency by Allahabad TLM, Sag plate adjustment by Fatehpur TLM"	15/Dec/2025	09:00	16/Dec/2025	18:00			PLANNED	Requested
732	RQ248962	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Replacement of Porcelain insulator to polymer insulator.	15/Dec/2025	09:00	16/Dec/2025	18:00			PLANNED	Requested

733	RQ248963	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Non-auto required for Porcelain to polymer insulator replacement work for 400kv Fatehpur- Panki-1	15/Dec/2025	09:00	16/Dec/2025	18:00		PLANNED	Requested	
734	RQ249317	OCC_237	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UPI) (PG) CKT-1	POWERGRID	C	SAS upgradation testing and bay equipment testing	15/Dec/2025	08:00	15/Dec/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
735	RQ247521	OCC_237	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWERGRID	C	400KV breaker-X652 overhauling work is to be carried out with OEM (Siemens) & Isolator replacement work X689A & X589B under R&M stage-1	15/Dec/2025	08:00	25/Dec/2025	18:00	Breaker is having tripping problems, overhauling work is urgently required. Also Old NEI Isolators replacement work is required.400KV Rihand stage-1	PLANNED	Requested	
736	RQ248836	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	C	NHAI Diversion work	15/Dec/2025	08:00	21/Dec/2025	18:00		PLANNED	Requested	
737	RQ248907	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	"For attending S/D nature defects by ALLAHABAD TLM & AMP of line bay equipment at Kanpur."	14/Dec/2025	08:00	14/Dec/2025	18:00		PLANNED	Requested	
738	RQ248898	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	For attending S/D nature defects.	13/Dec/2025	09:00	13/Dec/2025	18:00		PLANNED	Requested	
739	RQ248692	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWERGRID	C	FOR ISOLATOR RETROFITMENT OF MAIN, TIE & LINE BAY AT BHIWANI(BBMB) IN ADD CAP	13/Dec/2025	08:00	21/Dec/2025	18:00	Other Ckt(400 KV BHIWANI(PG)- BHIWANI(BB) (PG) on same Tower at bhiwani BBMB) shall be in NON auto mode	PLANNED	Requested	
740	RQ248960	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Non-auto mode required for insulator replacement work of 400kv Singrauli-Fatehpur line.	12/Dec/2025	09:00	13/Dec/2025	18:00		PLANNED	Requested	
741	RQ248879	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	"Replacement of porcelain insulator to polymer insulator by Fatehpur TLM. For attending S/D nature defects by Allahabd TLM. FOR AMP OF LINE BAY AND LINE REACTOR AT NTPC SINGRAULI END"	12/Dec/2025	09:00	13/Dec/2025	18:00		PLANNED	Requested	
742	RQ249026	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-2	POWERGRID	D	To attend S/D nature defects identified by CC team by PITHORAGARH TLM & SITARGANJ alongwith A/R Non Auto of Ckt1	12/Dec/2025	09:00	12/Dec/2025	18:00		PLANNED	Requested	
743	RQ248904	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	Non auto mode during rectification of mid span joint in 400KV Allahabad-Kanpur(GIS) CKT-2 in multi circuit	11/Dec/2025	09:00	12/Dec/2025	18:00		PLANNED	Requested	
744	RQ247569	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UPI) (PG) CKT-1	POWERGRID	C	* Shutdown required for periodic testing of 400kv Singrauli (NTPC) Bay Bay No. 91) including 400KV Sarojinagar- Singrauli	11/Dec/2025	09:00	11/Dec/2025	18:00		PLANNED	Requested	
745	RQ248910	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	For S/D nature defects	11/Dec/2025	09:00	12/Dec/2025	18:00		PLANNED	Requested	
746	RQ248913	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Non auto mode for rectification in CKT-2	11/Dec/2025	09:00	12/Dec/2025	18:00		PLANNED	Requested	
747	RQ248906	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	For mid span joint rectification in 400KV Allahabad-Kanpur (GIS) CKT-1 in multi-circuit towers.	09/Dec/2025	09:00	10/Dec/2025	18:00		PLANNED	Requested	
748	RQ248914	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Non Auto mode for rectification in CKT-1.	09/Dec/2025	09:00	10/Dec/2025	18:00		PLANNED	Requested	
749	RQ248849	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	AR off Permission for PID testing (online test)	09/Dec/2025	09:00	09/Dec/2025	18:00		PLANNED	Requested	
750	RQ248909	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	For S/D nature defects	09/Dec/2025	09:00	10/Dec/2025	18:00		PLANNED	Requested	
751	RQ249028	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP of line bay.	08/Dec/2025	09:00	08/Dec/2025	18:00		PLANNED	Requested	
752	RQ248959	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	Interrupter overhauling of Tie-Bay-405-CB at Kanpur. (Make-CGL).	08/Dec/2025	08:00	13/Dec/2025	18:00		PLANNED	Requested	
753	RQ248716	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWERGRID	D	For stringing work of under construction 765KV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	06/Dec/2025	08:00	08/Dec/2025	18:00		PLANNED	Requested	
754	RQ247997	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	For Stringing work(Overhead Crossing) of 765 KV D/C Neemrana Bareilly Transmission line	06/Dec/2025	07:00	08/Dec/2025	19:00		PLANNED	Requested	
755	RQ247996	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	For Stringing work(Overhead Crossing) of 765 KV D/C Neemrana Bareilly Transmission line	06/Dec/2025	07:00	08/Dec/2025	19:00		PLANNED	Requested	
756	RQ249025	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-1	POWERGRID	D	"To attend S/D nature defects identified by CC team alongwith By Pithoragarh & Sitarganj A/R Non Auto of Ckt 2"	05/Dec/2025	09:00	05/Dec/2025	18:00		PLANNED	Requested	
757	RQ247588	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWERGRID	C	* CT CVT TAN DELTA TEST	05/Dec/2025	09:00	05/Dec/2025	17:00		PLANNED	Requested	
758	RQ249030	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	D	Cleaning of Polluted insulators.	05/Dec/2025	07:00	05/Dec/2025	18:00		PLANNED	Requested	
759	RQ248708	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	D	J7 For Power line crossing Stringing work in 765KV D/C Bhadla-II PS Sikar-II TL	02/Dec/2025	08:00	04/Dec/2025	18:00		PLANNED	Requested	
760	RQ248693	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	for line bay AMP work	02/Dec/2025	08:00	02/Dec/2025	18:00		PLANNED	Requested	

761	RQ248707	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	D	17 For Power line crossing Stringing work in 765KV D/C Bhadia-II PS Sikar-II TL	02/Dec/2025	08:00	04/Dec/2025	18:00		PLANNED	Requested	
762	RQ248948	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	For attending S/D nature defects.	01/Dec/2025	09:00	02/Dec/2025	18:00		PLANNED	Requested	
763	RQ248691	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)	POWERGRID	C	FOR ISOLATOR RETROFITMENT OF MAIN, TIE & LINE BAY AT BHIWANI(BBMB) IN ADD CAP	01/Dec/2025	08:00	09/Dec/2025	18:00	Other Ckt (400 KV BHIWANI(BB)- HISSAR(PG) (PG) CKT-1 Jon same Tower at bhiwani BBMB shall be in NON auto mode	PLANNED	Requested	
764	RQ247516	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR -OBRA_C_TPS (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, tightening of jumper and other maintenance work.	29/Dec/2025	08:00	30/Dec/2025	18:00		PLANNED	Requested	
765	RQ247517	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR -OBRA_B (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, tightening of jumper and other maintenance work.	27/Dec/2025	08:00	28/Dec/2025	18:00		PLANNED	Requested	
766	RQ247528	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, tightening of jumper and other maintenance work.	26/Dec/2025	08:00	26/Dec/2025	18:00		PLANNED	Requested	
767	RQ249239	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	25/Dec/2025	07:00	30/Dec/2025	19:00		PLANNED	Requested	
768	RQ247524	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	20/Dec/2025	08:00	23/Dec/2025	18:00		PLANNED	Requested	
769	RQ247546	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR RLA TESTING OF 50 MVAR LINE REACTOR AND CT TAN DELTA TESTING.	19/Dec/2025	10:00	20/Dec/2025	17:00		PLANNED	Requested	
770	RQ247564	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_C_TPS-OBRA_B (UP) CKT-1	UPPTCL	D	Routine testing of bay equipments and protection system	18/Dec/2025	08:00	20/Dec/2025	18:00		PLANNED	Requested	
771	RQ247548	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR RLA TESTING OF 50 MVAR LINE REACTOR AND CT TAN DELTA TESTING.	17/Dec/2025	10:00	18/Dec/2025	17:00		PLANNED	Requested	
772	RQ247520	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* STRENGTHENING OF TOWER NO 75 400KV VISHNUPRAYAG MUZAFFARNAGAR LINE	16/Dec/2025	08:00	30/Dec/2025	17:00		PLANNED	Requested	
773	RQ247519	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* STERNGTENING OF TOWER NO 75 OF 400KV VISHNUPRAYAG-ALAKHANANDA LINE	16/Dec/2025	08:00	30/Dec/2025	17:00		PLANNED	Requested	
774	RQ247289	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	* planned Shutdown of 400 kv Azamgarh- Gorakhpur line is required for tan delta testing of CT and CVT.	15/Dec/2025	10:00	15/Dec/2025	17:00		PLANNED	Requested	
775	RQ248036	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1	UPPTCL	D	* for annual maintenance work	15/Dec/2025	10:00	16/Dec/2025	18:00		PLANNED	Requested	
776	RQ247532	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of disc/Polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	15/Dec/2025	08:00	19/Dec/2025	18:00		PLANNED	Requested	
777	RQ247563	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR -OBRA_C_TPS (UP) CKT-1	UPPTCL	D	Routine testing of bay equipments and protection system	15/Dec/2025	08:00	17/Dec/2025	18:00		PLANNED	Requested	
778	RQ249312	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - ALIGARH (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	14/Dec/2025	08:00	20/Dec/2025	18:00		PLANNED	Requested	
779	RQ249313	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For over head crossing work of 765 KV Bareilly-Neemrana Line by PBNTL	14/Dec/2025	08:00	20/Dec/2025	18:00		PLANNED	Requested	
780	RQ249311	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	14/Dec/2025	08:00	20/Dec/2025	18:00		PLANNED	Requested	
781	RQ247574	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	Winter preparedness	13/Dec/2025	08:00	13/Dec/2025	18:30	Power Evacuation should be done through 400KV BARA-MEJA CKT-1 and 765 kv BARA MAINPURI LINE2	PLANNED	Requested	
782	RQ247544	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	C	* shutdown of 400kv panki-panki tps-2 line for protection testing and bay maintenance.	12/Dec/2025	10:00	13/Dec/2025	17:00		PLANNED	Requested	
783	RQ247585	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	D	For BAY MAINTENANCE of line and COMMISSIONING OF EVENT LOGGER.	12/Dec/2025	09:00	13/Dec/2025	18:00		PLANNED	Requested	
784	RQ247301	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	D	jumper tightening, disc cleaning & refuelling of dislocated vibration dampers upto L1LO_ portion only	12/Dec/2025	08:00	19/Dec/2025	18:00		PLANNED	Requested	
785	RQ247573	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	D	Winter preparedness	12/Dec/2025	06:00	12/Dec/2025	18:30	Power Evacuation should be done through 400KV BARA-MEJA CKT-2 and 765 kv BARA MAINPURI LINE2	PLANNED	Requested	
786	RQ247296	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400 KV MZN VISHANUPRAYAG LINE BAY FOR RUTIN TESTING MAINT	11/Dec/2025	10:10	11/Dec/2025	17:10		PLANNED	Requested	
787	RQ248032	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening/Defective Polymer replacement Work	11/Dec/2025	10:00	12/Dec/2025	18:00		PLANNED	Requested	
788	RQ249040	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	11/Dec/2025	08:00	16/Dec/2025	18:00		PLANNED	Requested	

789	RQ247294	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)- MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400 KV MZN ALAKHANADA LINE BAY FOR RUTIN TESTING MAINT	10/Dec/2025	10:10	10/Dec/2025	17:10			PLANNED	Requested	
790	RQ247592	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	10/Dec/2025	10:00	10/Dec/2025	16:00			PLANNED	Requested	
791	RQ247547	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* shutdown of 400kv panki- unnao line for protection testing and bay maintenance.	10/Dec/2025	10:00	11/Dec/2025	17:00			PLANNED	Requested	
792	RQ247534	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* planned shut down is being applied for lopping chopping of trees,jumperhtightning,removing bird nest and other mr	10/Dec/2025	09:00	11/Dec/2025	17:00			PLANNED	Requested	
793	RQ247584	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	D	For BAY MAINTENANCE of line and COMMISSIONING OF EVENT LOGGER.	10/Dec/2025	09:00	11/Dec/2025	18:00			PLANNED	Requested	
794	RQ247297	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400 KV MZN ATATUR LINE BAY FOR RUTIN TESTING MAINT	09/Dec/2025	10:10	09/Dec/2025	17:10			PLANNED	Requested	
795	RQ247543	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening Defective Polymer replacement Work	09/Dec/2025	10:00	10/Dec/2025	18:00			PLANNED	Requested	
796	RQ247525	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)- SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of disc/polymer insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	09/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested	
797	RQ247591	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)- SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	08/Dec/2025	10:00	08/Dec/2025	16:00			PLANNED	Requested	
798	RQ247292	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT- 1	UPPTCL	C	* Planned Shutdown Of 400 kv Azamgarh- Mau line is required to replace the OLD 420 kv line CVT at 400 kv Substation Azamgarh	08/Dec/2025	10:00	10/Dec/2025	17:00			PLANNED	Requested	
799	RQ247545	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT- 1	UPPTCL	C	* shutdown of 400kv panki-panki tps-1 line for protection testing and bay maintenance.	08/Dec/2025	10:00	09/Dec/2025	17:00			PLANNED	Requested	
800	RQ247583	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)- MAU(UP) (UP) CKT-1	UPPTCL	D	For BAY MAINTENANCE of line and COMMISSIONING OF EVENT LOGGER.	08/Dec/2025	09:00	09/Dec/2025	18:00			PLANNED	Requested	
801	RQ247518	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_C_TPS-OBRA_B (UP) CKT-1	UPPTCL	D	* Cleaning of disc/polymer insulator, tightening of Jumper and other maintenance work.	08/Dec/2025	08:00	08/Dec/2025	18:00			PLANNED	Requested	
802	RQ247290	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	* Planned shutdown of 400 kv Azamgarh-tanda line is taken for Tan Delta testing of CT and CVTs	06/Dec/2025	10:00	06/Dec/2025	17:00			PLANNED	Requested	
803	RQ247582	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)- SARNATH(UP) (UP) CKT-2	UPPTCL	D	For BAY MAINTENANCE of line and COMMISSIONING OF EVENT LOGGER.	05/Dec/2025	09:00	06/Dec/2025	18:00			PLANNED	Requested	
804	RQ247587	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT- 1	UPPTCL	C	* CT CVT TAN DELTA TEST	04/Dec/2025	09:00	04/Dec/2025	17:00			PLANNED	Requested	
805	RQ247576	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)- SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	jumper tightening, disc cleaning & refixing of dislocated vibration dampers	04/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested	
806	RQ247515	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	* Cleaning of disc insulator, removing bird nest, Bird beat, Kite, Kite treads and other maintenance work.	04/Dec/2025	08:00	07/Dec/2025	18:00			PLANNED	Requested	
807	RQ247987	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-BADALINE (UP) CKT-1	UPPTCL	D	For Stringing work(Overhead Crossing) of 765 KV D/C Neemrana Bareilly Transmission line	04/Dec/2025	07:00	05/Dec/2025	19:00			PLANNED	Requested	
808	RQ247988	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-BADALINE (UP) CKT-2	UPPTCL	D	For Stringing work(Overhead Crossing) of 765 KV D/C Neemrana Bareilly Transmission line	04/Dec/2025	07:00	05/Dec/2025	19:00			PLANNED	Requested	
809	RQ247291	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* Planned Shutdown of 400 kv Azamgarh-Sarnath line is required for tan delta testing of CT and CVTs.	03/Dec/2025	10:00	03/Dec/2025	17:00			PLANNED	Requested	
810	RQ247580	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	For BAY MAINTENANCE of line and COMMISSIONING OF EVENT LOGGER.	03/Dec/2025	09:00	04/Dec/2025	18:00			PLANNED	Requested	
811	RQ247586	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)- MAU(UP) (UP) CKT-1	UPPTCL	C	* CT CVT TAN DELTA TEST	03/Dec/2025	09:00	03/Dec/2025	17:00			PLANNED	Requested	
812	RQ247300	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT- 2	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly Unnao Ckt-I	02/Dec/2025	10:00	02/Dec/2025	17:00			PLANNED	Requested	
813	RQ247538	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2- MATHURA (UP) CKT-1	UPPTCL	D	* for annual maintenance work	02/Dec/2025	09:00	06/Dec/2025	19:00			PLANNED	Requested	
814	RQ247581	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT- 1	UPPTCL	D	For BAY MAINTENANCE of line and COMMISSIONING OF EVENT LOGGER.	01/Dec/2025	09:00	02/Dec/2025	18:00			PLANNED	Requested	
815	RQ247299	OCC_237	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT- 1	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly Unnao Ckt-II	01/Dec/2025	08:00	01/Dec/2025	17:00			PLANNED	Requested	

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

840	RQ247977	OCC_237	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	12/Dec/2025	09:00	12/Dec/2025	18:00		PLANNED	Requested	
841	RQ247973	OCC_237	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABADI(PG) (HV) CKT-1	HVPNL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	11/Dec/2025	09:00	11/Dec/2025	18:00		PLANNED	Requested	
842	RQ248025	OCC_237	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To set right the worn-out conductor	10/Dec/2025	09:00	10/Dec/2025	18:00		PLANNED	Requested	
843	RQ247967	OCC_237	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	10/Dec/2025	09:00	10/Dec/2025	18:00		PLANNED	Requested	
844	RQ247966	OCC_237	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	09/Dec/2025	09:00	09/Dec/2025	18:00		PLANNED	Requested	
845	RQ248678	OCC_237	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	08/Dec/2025	10:00	08/Dec/2025	17:00		PLANNED	Requested	
846	RQ248677	OCC_237	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	07/Dec/2025	10:00	07/Dec/2025	17:00		PLANNED	Requested	
847	RQ248762	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID,NRSS36	D	Yearly maintenance and testing of equipments	19/Dec/2025	08:00	19/Dec/2025	18:00		PLANNED	Requested	
848	RQ248761	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID,NRSS36	D	Yearly maintenance and testing of equipments	18/Dec/2025	08:00	18/Dec/2025	18:00		PLANNED	Requested	
849	RQ248758	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Yearly maintenance and testing of equipments	17/Dec/2025	08:00	17/Dec/2025	18:00		PLANNED	Requested	
850	RQ248757	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Yearly maintenance and testing of equipments	12/Dec/2025	08:00	12/Dec/2025	18:00		PLANNED	Requested	
851	RQ247894	OCC_237	phtl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2	PKATL,JPL	D	For Disc Cleaning and other AMP works	17/Dec/2025	08:00	17/Dec/2025	18:00	For Disc Cleaning and other AMP works	PLANNED	Requested	
852	RQ247893	OCC_237	phtl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1	PKATL,JPL	D	For Disc Cleaning and other AMP works	16/Dec/2025	08:00	16/Dec/2025	18:00	For Disc Cleaning and other AMP works	PLANNED	Requested	
853	RQ248956	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER(RS)-CORNEIGHT PARKS PVT. LIMITED (CORNEIGHT PARKS PVT. LIMITED) CKT-1	CORNEIGHT PARKS PVT.	D	Annual Testing at R SPPL 375MW end (Renew Solar PhotovoltaicPvt Ltd)	15/Dec/2025	18:00	18/Dec/2025	23:59		PLANNED	Requested	
854	RQ248516	OCC_237	slclj_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JIK)-KISHENPUR(PG) (PDD JK) CKT-2	PDD JK	D	Preventive Maintenance	13/Dec/2025	08:00	17/Dec/2025	17:00	To carry out maintenance works such as tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking/cleaning of disc insulators & fittings, replacement of damaged insulator disc, replacement of damaged spacers, corona rings & branch/free top cutting of critical trees that infringes the clearance	PLANNED	Requested	
855	RQ248515	OCC_237	slclj_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JIK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	Preventive Maintenance	08/Dec/2025	08:00	12/Dec/2025	17:00	To carry out maintenance works such as tightening of jumpers, corona rings, vibration dampers etc, repairing of damaged conductor, checking/cleaning of disc insulators & fittings, replacement of damaged insulator disc, replacement of damaged spacers, corona rings & branch/free top cutting of critical trees that infringes the clearance	PLANNED	Requested	
856	RQ248701	OCC_237	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightning of Line Dropper of R, Y & B phase, PMS and General maintenance work.	12/Dec/2025	09:30	12/Dec/2025	17:00		PLANNED	Requested	
857	RQ248700	OCC_237	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightning of Line Dropper of R, Y & B phase and General maintenance work.	10/Dec/2025	09:30	10/Dec/2025	17:00		PLANNED	Requested	
858	RQ248806	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU_SA_TJ) CKT-1	PB_DAU_SA_TL	D	Insulator cleaning work	12/Dec/2025	08:00	12/Dec/2025	18:00		PLANNED	Requested	
859	RQ248805	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU_SA_TJ) CKT-2	PB_DAU_SA_TL	D	Insulator cleaning work	11/Dec/2025	08:00	11/Dec/2025	18:00		PLANNED	Requested	
860	RQ248926	OCC_237	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER(RS)-M/S RENEW HANS URIA PVT LTD (RS) (RENEW HANS URIA PVT LTD) CKT-1	RENEW HANS URIA PVT	D	Annual Testing at (RENEW HANS URIA PVT LTD, SEC-I V 600MW) at Plant End	10/Dec/2025	18:00	13/Dec/2025	23:59		PLANNED	Requested	
861	RQ247593	OCC_237	stsup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	09/Dec/2025	10:00	09/Dec/2025	16:00		PLANNED	Requested	
862	RQ247535	OCC_237	stsup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-UNNAO(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	D	* SD FOR JUMPER TIGHTENING , LOPPING CHOPPING OF TREE BRANCHES AND ANNUAL MAINTENANCE	05/Dec/2025	10:00	06/Dec/2025	17:00		PLANNED	Requested	
863	RQ247295	OCC_237	stsup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	C	* SHUTDOWN OF 400 KV MZN ROORKEE LINE BAY FOR RUTIN TESTING MAINT	08/Dec/2025	10:10	08/Dec/2025	17:10		PLANNED	Requested	

864	RQ247496	OCC_237	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPLC) CKT-2	JPL,HBPLC	D	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 01- 41.	08/Dec/2025	09:00	13/Dec/2025	18:00	KW Baspa ckt-ii	PLANNED	Requested
865	RQ247497	OCC_237	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPLC) CKT-1	JPL,HBPLC	D	Auto recloser OFF both side from Baspa - KW for safety purpose.	08/Dec/2025	09:00	13/Dec/2025	18:00	Auto recloser OFF both side from Baspa - KW for safety purpose.	PLANNED	Requested
866	RQ247492	OCC_237	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPLC) CKT-2	JPL,HBPLC	D	Auto recloser OFF both side from Baspa - KW for safety purpose.	01/Dec/2025	09:00	06/Dec/2025	18:00	Auto recloser OFF	PLANNED	Requested
867	RQ247320	OCC_237	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPLC) CKT-1	JPL,HBPLC	D	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 01- 41.	01/Dec/2025	09:00	06/Dec/2025	18:00	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 01- 41.	PLANNED	Requested
868	RQ247579	OCC_237	sttuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-2	OCBTL	D	Breaker Testing. SD required on daily basis. Bay maintenance, CRP maintenance and	08/Dec/2025	08:00	09/Dec/2025	18:00		PLANNED	Requested
869	RQ247578	OCC_237	sttuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	SD required on daily basis. Bay maintenance, CRP maintenance and Breaker Testing.	05/Dec/2025	08:00	06/Dec/2025	18:00		PLANNED	Requested
870	RQ249238	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	06/Dec/2025	07:00	11/Dec/2025	19:00		PLANNED	Requested
871	RQ249237	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line BY PBNTL	06/Dec/2025	07:00	11/Dec/2025	19:00		PLANNED	Requested
872	RQ247510	OCC_237	sttuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-MOHANLALGANU (PGYTL) (PGYTL) CKT-1	POWERGRID,PGYTL	D	Shut down for jumper tightening Jopping chopping and annual maintenance	02/Dec/2025	10:00	03/Dec/2025	17:00		PLANNED	Requested
873	RQ248856	OCC_237	bmbb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWERGRID,BMBB	C	For raising the height at Tower No. 640- 41 due to construction of 6 Lane Greenfield Karnal Ring Road	01/Dec/2025	08:00	15/Dec/2025	18:00		PLANNED	Requested
874	RQ247628	OCC_237	sttuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS-1 FOR REPLACEMENT OF R PHASE 400KV CVT.	29/Dec/2025	10:00	30/Dec/2025	17:00		PLANNED	Requested
875	RQ247682	OCC_237	sttuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work No supply affected, maintained through Bus-I.	19/Dec/2025	08:00	19/Dec/2025	17:00		PLANNED	Requested
876	RQ247681	OCC_237	sttuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work No supply affected, maintained through Bus-II.	18/Dec/2025	08:00	18/Dec/2025	17:00		PLANNED	Requested
877	RQ248474	OCC_237	sttuup_sd	BUS	400KV BUS 1 AT MAU(UP)	UPPTCL	C	* CVT TAN DELTA TEST	12/Dec/2025	09:00	12/Dec/2025	17:00		PLANNED	Requested
878	RQ247666	OCC_237	sttuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	UPPTCL	D	* For annual maintenance work	10/Dec/2025	09:00	10/Dec/2025	19:00		PLANNED	Requested
879	RQ247665	OCC_237	sttuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	* For annual maintenance work	09/Dec/2025	10:00	09/Dec/2025	19:00		PLANNED	Requested
880	RQ247626	OCC_237	sttuup_sd	BUS	400KV BUS 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	* MAINTENANCE OF A BUSH PANTAGRAPH ISO	08/Dec/2025	10:10	16/Dec/2025	17:10		PLANNED	Requested
881	RQ248472	OCC_237	sttuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-8 at 400KV S/S Sultapur	06/Dec/2025	10:00	06/Dec/2025	16:00		PLANNED	Requested
882	RQ248475	OCC_237	sttuup_sd	BUS	400KV BUS 2 AT MAU(UP)	UPPTCL	C	* CVT TAN DELTA TEST	05/Dec/2025	09:00	05/Dec/2025	17:00		PLANNED	Requested
883	RQ248471	OCC_237	sttuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-a at 400KV S/S Sultapur	04/Dec/2025	10:00	04/Dec/2025	16:00		PLANNED	Requested
884	RQ247753	OCC_237	slidcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of Isolator of bus bar-2	29/Dec/2025	08:00	29/Dec/2025	18:00		PLANNED	Requested
885	RQ247752	OCC_237	slidcps_sd	BUS	400 KV DHANANSU(PS) - BUS 2	PSTCL	D	Nut bolt tightening of clamo and connectors of bay 412 and cleaning of CR panel and BMK of CT ,CB related with associated bay	24/Dec/2025	08:00	24/Dec/2025	18:00		PLANNED	Requested
886	RQ247751	OCC_237	slidcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of Isolator of bus bar-1	19/Dec/2025	08:00	19/Dec/2025	18:00		PLANNED	Requested
887	RQ247747	OCC_237	slidcps_sd	BUS	400 KV DHANANSU(PS) - BUS 1	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 411 and cleaning of CR panel and BMK of CT ,CB related with associated bay	17/Dec/2025	08:00	17/Dec/2025	18:00		PLANNED	Requested
888	RQ247838	OCC_237	cpcc1_sd	BUS	400 KV SIKAR_2(PSTL) - BUS 2	PSTCL	D	AMP work	16/Dec/2025	16:00	16/Dec/2025	23:00		PLANNED	Requested
889	RQ247837	OCC_237	cpcc1_sd	BUS	400 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	AMP work	15/Dec/2025	16:00	15/Dec/2025	23:00		PLANNED	Requested
890	RQ247746	OCC_237	slidcps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Annual Mtc	15/Dec/2025	08:00	16/Dec/2025	18:00		PLANNED	Requested
891	RQ247744	OCC_237	slidcps_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSTCL	D	Annual Mtc	11/Dec/2025	08:00	12/Dec/2025	18:00		PLANNED	Requested
892	RQ247743	OCC_237	slidcps_sd	BUS	400KV BUS 1 AT MUKTSARI(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	10/Dec/2025	08:00	10/Dec/2025	18:00		PLANNED	Requested
893	RQ247742	OCC_237	slidcps_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSTCL	D	Annual Mtc	05/Dec/2025	08:00	05/Dec/2025	18:00		PLANNED	Requested
894	RQ247740	OCC_237	slidcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Maintenance/Protection testing of Bays and related equipments	02/Dec/2025	08:00	02/Dec/2025	18:00		PLANNED	Requested
895	RQ247741	OCC_237	slidcps_sd	BUS	400KV BUS 2 AT RAIPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	02/Dec/2025	08:00	02/Dec/2025	18:00		PLANNED	Requested
896	RQ247739	OCC_237	slidcps_sd	BUS	400KV BUS 1 AT RAIPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	01/Dec/2025	08:00	01/Dec/2025	18:00		PLANNED	Requested
897	RQ248670	OCC_237	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	400KV Bus-1 Busbar Relay retrofiting works at Allahabad SS.	24/Dec/2025	09:00	31/Dec/2025	18:00		PLANNED	Requested
898	RQ247848	OCC_237	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 2	POWERGRID	D	For ICT-4 Interconnection Work and Bus Bar Testing	24/Dec/2025	08:00	25/Dec/2025	18:00		PLANNED	Requested
899	RQ249299	OCC_237	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	400 KV BUS-2C UPGRADEATION OF FIRMWARE,SETTING, MODIFICATION AND TESTING	23/Dec/2025	08:00	23/Dec/2025	18:00		PLANNED	Requested
900	RQ249298	OCC_237	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	400 KV BUS-1C UPGRADEATION OF FIRMWARE,SETTING, MODIFICATION AND TESTING	22/Dec/2025	08:00	22/Dec/2025	18:00		PLANNED	Requested
901	RQ247847	OCC_237	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 1	POWERGRID	D	For ICT-4 Interconnection Work and Bus Bar Testing	22/Dec/2025	08:00	23/Dec/2025	18:00		PLANNED	Requested
902	RQ248579	OCC_237	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Replacement of bus CVT MB and process bus wiring	19/Dec/2025	08:00	19/Dec/2025	18:00		PLANNED	Requested
903	RQ247818	OCC_237	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	AMP work	19/Dec/2025	08:00	19/Dec/2025	18:00		PLANNED	Requested
904	RQ247817	OCC_237	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	AMP work	18/Dec/2025	08:00	18/Dec/2025	18:00		PLANNED	Requested
905	RQ248578	OCC_237	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Replacement of bus CVT MB and process bus wiring	18/Dec/2025	08:00	18/Dec/2025	18:00		PLANNED	Requested
906	RQ247812	OCC_237	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	HOTSPOT ATTENDING WORK	17/Dec/2025	08:00	17/Dec/2025	18:00		PLANNED	Requested
907	RQ247816	OCC_237	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	AMP work	17/Dec/2025	08:00	17/Dec/2025	18:00		PLANNED	Requested
908	RQ247811	OCC_237	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWERGRID	D	HOTSPOT ATTENDING WORK	16/Dec/2025	08:00	16/Dec/2025	18:00		PLANNED	Requested
909	RQ247815	OCC_237	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	AMP work	16/Dec/2025	08:00	16/Dec/2025	18:00		PLANNED	Requested
910	RQ247832	OCC_237	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4	POWERGRID	D	Bay Extension, LBB Testing	15/Dec/2025	16:00	16/Dec/2025	23:00		PLANNED	Requested
911	RQ249289	OCC_237	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWERGRID	C	FOR LBB RETROFITTING AND TESTING WORK.	15/Dec/2025	08:00	13/Dec/2025	18:00	Kindly approve.	PLANNED	Requested
912	RQ247800	OCC_237	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP work	14/Dec/2025	16:00	14/Dec/2025	23:00		PLANNED	Requested
913	RQ247799	OCC_237	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWERGRID	D	AMP work	13/Dec/2025	16:00	13/Dec/2025	23:00		PLANNED	Requested
914	RQ247831	OCC_237	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3	POWERGRID	D	Bay Extension, LBB Testing	13/Dec/2025	16:00	14/Dec/2025	23:00		PLANNED	Requested
915	RQ247839	OCC_237	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGAR(PG)	POWERGRID	D	AMP work	13/Dec/2025	08:00	13/Dec/2025	18:00		PLANNED	Requested
916	RQ247830	OCC_237	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	Bay Extension, LBB Testing	11/Dec/2025	16:00	12/Dec/2025	23:00		PLANNED	Requested
917	RQ248656	OCC_237	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	Upgradation of firmware, modification of setting & testing	11/Dec/2025	08:00	11/Dec/2025	18:00		PLANNED	Requested
918	RQ247756	OCC_237	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWERGRID	D	AMP work	11/Dec/2025	08:00	11/Dec/2025	18:00		PLANNED	Requested
919	RQ248663	OCC_237	cpcc3_sd	BUS	400KV BUS 1 AT MAINPUR(PG)	POWERGRID	D	AMP work	10/Dec/2025	09:00	10/Dec/2025	18:00		PLANNED	Requested
920	RQ248655	OCC_237	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	Upgradation of firmware, modification of setting & testing	10/Dec/2025	08:00	10/Dec/2025	18:00		PLANNED	Requested
921	RQ247787	OCC_237	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	POWERGRID	D	AMP work	09/Dec/2025	16:00	09/Dec/2025	23:00		PLANNED	Requested

922	RQ247829	OCC	237	cpcc1_sd	BUS	400 KV BHADLA, 2 (PG) - BUS 1	POWERGRID	D	Bay Extension, LBB Testing	09/Dec/2025	16:00	10/Dec/2025	23:00			PLANNED	Requested
923	RQ247786	OCC	237	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	POWERGRID	D	AMP work	08/Dec/2025	16:00	08/Dec/2025	23:00			PLANNED	Requested
924	RQ248664	OCC	237	cpcc3_sd	BUS	400KV BUS 2 AT MAINPUR(PG)	POWERGRID	D	AMP of 400 kv Bus Bar 2 at Mainpur SS.	08/Dec/2025	09:00	08/Dec/2025	18:00			PLANNED	Requested
925	RQ247772	OCC	237	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWERGRID	D	AMP work	07/Dec/2025	16:00	08/Dec/2025	23:59			PLANNED	Requested
926	RQ247771	OCC	237	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWERGRID	D	AMP work	05/Dec/2025	16:00	06/Dec/2025	23:59			PLANNED	Requested
927	RQ247770	OCC	237	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	AMP work	03/Dec/2025	16:00	04/Dec/2025	23:59			PLANNED	Requested
928	RQ248665	OCC	237	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	400KV Bus-1 AMP Works at Allahabad SS	03/Dec/2025	09:00	03/Dec/2025	18:00			PLANNED	Requested
929	RQ247810	OCC	237	cpcc1_sd	BUS	400KV BUS 2 AT BHIMMAL(PG)	POWERGRID	D	AMP work	03/Dec/2025	08:00	03/Dec/2025	18:00			PLANNED	Requested
930	RQ248573	OCC	237	cpcc3_sd	BUS	400KV BUS 2 AT SOHAWLA(PG)	POWERGRID	D	For Replacement of 400KV BUS II CVT	02/Dec/2025	09:00	02/Dec/2025	18:00			PLANNED	Requested
931	RQ247769	OCC	237	cpcc1_sd	BUS	400 KV FATEHGARH-I(PG) - BUS 1	POWERGRID	D	AMP work	01/Dec/2025	16:00	02/Dec/2025	23:59			PLANNED	Requested
932	RQ247809	OCC	237	cpcc1_sd	BUS	400KV BUS 1 AT BHIMMAL(PG)	POWERGRID	D	AMP work	01/Dec/2025	08:00	01/Dec/2025	18:00			PLANNED	Requested
933	RQ247755	OCC	237	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	C	for jack bus replacement work	01/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested
934	RQ247754	OCC	237	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	C	for jack bus replacement work	01/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested
935	RQ249288	OCC	237	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)	POWERGRID	C	FOR LBB RETROFITTING AND TESTING WORK.	01/Dec/2025	08:00	13/Dec/2025	18:00	Kindly approve.		PLANNED	Requested
936	RQ247701	OCC	237	slidcrs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	24/Dec/2025	08:00	24/Dec/2025	18:00			PLANNED	Requested
937	RQ247700	OCC	237	slidcrs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	23/Dec/2025	08:00	23/Dec/2025	18:00			PLANNED	Requested
938	RQ247705	OCC	237	slidcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPNL	D	For the tightening of clamps & connectors of inter-connection of 6" IPS Al. tube and interconnection from main Bus to isolator for 400KV Bays.	22/Dec/2025	08:00	22/Dec/2025	18:00			PLANNED	Requested
939	RQ247699	OCC	237	slidcrs_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II to be carried out by M/s Kay Cee Energy Infra Ltd. Kota	19/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested
940	RQ247707	OCC	237	slidcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested
941	RQ247697	OCC	237	slidcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	C	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work.	18/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested
942	RQ247706	OCC	237	slidcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested
943	RQ247704	OCC	237	slidcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For the tightening of clamps & connectors of inter-connection of 6" IPS Al. tube and interconnection from main Bus to isolator for 400KV Bays.	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested
944	RQ247703	OCC	237	slidcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	16/Dec/2025	08:00	16/Dec/2025	18:00			PLANNED	Requested
945	RQ247702	OCC	237	slidcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested
946	RQ247698	OCC	237	slidcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	C	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work.	10/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested
947	RQ247796	OCC	237	cpcc1_sd	BUS	400 KV BIKANER 2 (PBTS) - BUS 3	PBTS	D	AMP and Construction works	23/Dec/2025	16:00	31/Dec/2025	23:00			PLANNED	Requested
948	RQ247795	OCC	237	cpcc1_sd	BUS	400 KV BIKANER 2 (PBTS) - BUS 2	PBTS	D	AMP and Construction works	21/Dec/2025	16:00	28/Dec/2025	23:00			PLANNED	Requested
949	RQ247794	OCC	237	cpcc1_sd	BUS	400 KV BIKANER 2 (PBTS) - BUS 1	PBTS	D	AMP and Construction works	10/Dec/2025	16:00	17/Dec/2025	23:00			PLANNED	Requested
950	RQ247664	OCC	237	slidchr_sd	BUS	400KV BUS 2 AT NAWADA(HV)	HVPNL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400KV Substation, Nawada I.e Up gradation of 400KV 215MVA ICTI jack bus from twin tarantula to guard tarantula	19/Dec/2025	11:00	20/Dec/2025	16:00			PLANNED	Requested
951	RQ247514	OCC	237	slidchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	For AMP Work. OEM vendor involved for relay testing	18/Dec/2025	09:00	18/Dec/2025	18:00			PLANNED	Requested
952	RQ247513	OCC	237	slidchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	For AMP Work. OEM vendor involved for relay testing	17/Dec/2025	09:00	17/Dec/2025	18:00			PLANNED	Requested
953	RQ248021	OCC	237	slidchr_sd	BUS	400KV BUS 2 AT KHEGAR(PG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	19/Dec/2025	09:00	19/Dec/2025	18:00			PLANNED	Requested
954	RQ248020	OCC	237	slidchr_sd	BUS	400KV BUS 2 AT KHEGAR(PG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	18/Dec/2025	09:00	18/Dec/2025	18:00			PLANNED	Requested
955	RQ248019	OCC	237	slidchr_sd	BUS	400KV BUS 2 AT KHEGAR(PG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	17/Dec/2025	09:00	17/Dec/2025	18:00			PLANNED	Requested
956	RQ248018	OCC	237	slidchr_sd	BUS	400KV BUS 2 AT KHEGAR(PG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	16/Dec/2025	09:00	16/Dec/2025	18:00			PLANNED	Requested
957	RQ247989	OCC	237	slidchr_sd	BUS	400KV BUS 1 AT KHEGAR(PG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	12/Dec/2025	09:00	12/Dec/2025	18:00			PLANNED	Requested
958	RQ247986	OCC	237	slidchr_sd	BUS	400KV BUS 1 AT KHEGAR(PG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	11/Dec/2025	09:00	11/Dec/2025	18:00			PLANNED	Requested
959	RQ247985	OCC	237	slidchr_sd	BUS	400KV BUS 1 AT KHEGAR(PG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	10/Dec/2025	09:00	10/Dec/2025	18:00			PLANNED	Requested
960	RQ247983	OCC	237	slidchr_sd	BUS	400KV BUS 2 AT KHEGAR(PG)	HPGCL	D	" Gen. Mtc. and Setting of Bus Pantagraph Isolators "	09/Dec/2025	09:00	09/Dec/2025	18:00			PLANNED	Requested
961	RQ249111	OCC	237	cpcc2_sd	BUS	400KV BUS 2 AT PARBATI POOLUNG BANALA(PG)		D	Bus Bar testing	18/Dec/2025	08:00	18/Dec/2025	18:00	Kindly approve.		PLANNED	Requested
962	RQ249110	OCC	237	cpcc2_sd	BUS	400KV BUS 1 AT PARBATI POOLUNG BANALA(PG)		D	Bus Bar testing	17/Dec/2025	08:00	17/Dec/2025	18:00	Kindly approve.		PLANNED	Requested
963	RQ249115	OCC	237	cpcc2_sd	BUS	400KV BUS 2 AT KAITHAL(PG)		D	Retrofitment of BUS BAR Protection system and their stability Test	15/Dec/2025	08:00	20/Dec/2025	20:00	Kindly approve.		PLANNED	Requested
964	RQ249123	OCC	237	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)		D	BB testing work of 400 KV AIS Bus-2 with GIS bus-2	14/Dec/2025	08:00	14/Dec/2025	12:00	Kindly approve. GIS Bus-2 at Moga.		PLANNED	Requested
965	RQ249121	OCC	237	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)		C	BB testing, AMP and Hotspot attending work of 400 KV Bus-2	13/Dec/2025	08:00	15/Dec/2025	18:00	Kindly approve.		PLANNED	Requested
966	RQ249117	OCC	237	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)		C	Testing of 400 KV Bus-1 & 2 after retrofitting of BUS BAR Protection relays	12/Dec/2025	09:00	21/Dec/2025	18:00	Kindly approve.		PLANNED	Requested
967	RQ249114	OCC	237	cpcc2_sd	BUS	400KV BUS 1 AT KAITHAL(PG)		D	Retrofitment of BUS BAR Protection system and their stability Test	08/Dec/2025	08:00	13/Dec/2025	20:00	Kindly approve.		PLANNED	Requested
968	RQ249129	OCC	237	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		D	For AMP Works	05/Dec/2025	09:30	05/Dec/2025	17:00	Kindly approve.		PLANNED	Requested
969	RQ249122	OCC	237	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)		D	BB testing work of 400 KV AIS Bus-1 with GIS bus-1	04/Dec/2025	08:00	04/Dec/2025	12:00	Kindly approve. GIS Bus-1 at Moga.		PLANNED	Requested
970	RQ249120	OCC	237	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)		C	BB testing, AMP and Hotspot attending work of 400 kV Bus-1	03/Dec/2025	08:00	05/Dec/2025	18:00	Kindly approve.		PLANNED	Requested
971	RQ249126	OCC	237	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)		D	For AMP of Bus bar-1	02/Dec/2025	09:30	02/Dec/2025	17:00	Kindly approve.		PLANNED	Requested
972	RQ249116	OCC	237	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)		C	Testing of 400 KV Bus-1 & 2 after retrofitting of BUS BAR Protection relays	01/Dec/2025	09:00	10/Dec/2025	18:00	Kindly approve.		PLANNED	Requested
973	RQ248803	OCC	237	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	C	For replacement of 400 kv Isolator No. 418	17/Dec/2025	08:00	24/Dec/2025	18:00			PLANNED	Requested
974	RQ248804	OCC	237	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	C	For replacement of 400 kv Isolator No. 419	04/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested
975	RQ247512	OCC	237	slidchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(JHKT)	KT-JHAJAR	D	AMP work	12/Dec/2025	09:00	12/Dec/2025	18:00			PLANNED	Requested
976	RQ247511	OCC	237	slidchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(JHKT)	KT-JHAJAR	D	AMP work	11/Dec/2025	09:00	11/Dec/2025	18:00			PLANNED	Requested
977	RQ247780	OCC	237	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For scheme checking work and LBB wiring modification	10/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested
978	RQ247779	OCC	237	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	For scheme checking work and LBB wiring modification	07/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested
979	RQ247675	OCC	237	stump_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	C	* Replacement of One section Y and B Phase of 400KV Main Bus-2nd in which >X 400KV Dadari and Nawada Lines are situated	09/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested
980	RQ247674	OCC	237	stump_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	C	* 2 Span of Main Bus-2nd will be replaced during this shut down.	02/Dec/2025	08:00	07/Dec/2025	18:00			PLANNED	Requested
981	RQ249316	OCC	237	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	400KV Bus-02 Isolator replacement	08/Dec/2025	08:00	11/Dec/2025	18:00	Bus-02 Isolator change		PLANNED	Requested
982	RQ249315	OCC	237	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	400KV Bus-01 Isolator replacement	01/Dec/2025	08:00	04/Dec/2025	18:00	Bus-01 Isolator of Unit-04 replacement		PLANNED	Requested
983	RQ247820	OCC	237	cpcc1_sd	BUS	400 KV FATEHGARH III(PG) - BUS 2	PRTL	D	Testing of PUA,PUB and busbar stability of upcoming 431 & 433 bay.	07/Dec/2025	16:00	12/Dec/2025	23:00			PLANNED	Requested

984	RQ247819	OCC_237	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	Testing of PUA,PUB and busbar stability of upcoming 432 & 434 bay.	01/Dec/2025	16:00	06/Dec/2025	23:00				PLANNED	Requested	
985	RQ247468	OCC_237	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHNIMAL-KANKROLI (PG) CKT-1 @BHNIMAL(PG)	POWERGRID	D	AMP work	23/Dec/2025	08:00	23/Dec/2025	18:00				PLANNED	Requested	
986	RQ247470	OCC_237	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 @KOTA(PG)	POWERGRID	D	AMP work	12/Dec/2025	08:00	12/Dec/2025	18:00				PLANNED	Requested	
987	RQ247471	OCC_237	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS)	POWERGRID	D	AMP work	11/Dec/2025	08:00	11/Dec/2025	18:00				PLANNED	Requested	
988	RQ247469	OCC_237	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @KOTA(PG)	POWERGRID	D	AMP work	10/Dec/2025	08:00	10/Dec/2025	18:00				PLANNED	Requested	
989	RQ248695	OCC_237	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWERGRID	D	for AMP work	02/Dec/2025	08:00	02/Dec/2025	18:00				PLANNED	Requested	
990	RQ247465	OCC_237	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3 @BIKANER_2 (PBTS)	PBTS	D	AMP and Construction works	22/Dec/2025	16:00	27/Dec/2025	23:00				PLANNED	Requested	
991	RQ247466	OCC_237	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2 @BIKANER_2 (PBTS)	PBTS	D	AMP and Construction works	16/Dec/2025	16:00	20/Dec/2025	23:00				PLANNED	Requested	
992	RQ247467	OCC_237	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3 @BIKANER_2 (PBTS)	PBTS	D	AMP and Construction works	09/Dec/2025	16:00	13/Dec/2025	23:00				PLANNED	Requested	
993	RQ247464	OCC_237	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4 @BIKANER_2 (PBTS)	PBTS	D	AMP and Construction works	03/Dec/2025	16:00	08/Dec/2025	23:00				PLANNED	Requested	
994	RQ248500	OCC_237	stuuup_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400 KV PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 125 MVAR BUS REACTOR FOR CT TAN DELTA TESTING.	26/Dec/2025	10:00	26/Dec/2025	17:00				PLANNED	Requested	
995	RQ248495	OCC_237	stuuup_sd	BR/BSR/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	22/Dec/2025	08:00	22/Dec/2025	17:00				PLANNED	Requested	
996	RQ247982	OCC_237	stuuup_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV BARAI(UP)	UPPTCL	C	Arresting of leakage	20/Dec/2025	06:00	30/Dec/2025	18:30	Arresting of leakage			PLANNED	Requested	
997	RQ248496	OCC_237	stuuup_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400 KV GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 125 MVAR REACTOR FOR TESTING AND MAINTENANCE WORK.	11/Dec/2025	10:00	11/Dec/2025	17:00				PLANNED	Requested	
998	RQ248476	OCC_237	stuuup_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV MAU(UP)	UPPTCL	C	* CT TAN DELTA TEST	10/Dec/2025	09:00	10/Dec/2025	17:00				PLANNED	Requested	
999	RQ247862	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400KV BHNIMAL(PG)	POWERGRID	D	AMP work	26/Dec/2025	08:00	26/Dec/2025	18:00				PLANNED	Requested	
1000	RQ247861	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWERGRID	D	AMP work	24/Dec/2025	08:00	24/Dec/2025	18:00				PLANNED	Requested	
1001	RQ248694	OCC_237	cpcc3_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400 KV KANPUR, GIS(PG)	POWERGRID	D	For AMP work.	18/Dec/2025	09:00	18/Dec/2025	18:00				PLANNED	Requested	
1002	RQ247866	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	for CSD fine tuning.Reactor will be charged discharged 4-5 times for tuning	18/Dec/2025	08:00	18/Dec/2025	18:00				PLANNED	Requested	
1003	RQ247865	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	for CSD fine tuning.Reactor will be charged discharged 4-5 times for tuning	17/Dec/2025	08:00	17/Dec/2025	18:00				PLANNED	Requested	
1004	RQ247876	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWERGRID	D	AMP work	17/Dec/2025	08:00	17/Dec/2025	18:00				PLANNED	Requested	
1005	RQ247864	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400 KV MURANDNAGAR_1(UP)	POWERGRID	D	for CSD fine tuning.Reactor will be charged discharged 4-5 times for tuning	16/Dec/2025	08:00	16/Dec/2025	18:00				PLANNED	Requested	
1006	RQ247863	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWERGRID	D	AMP work	16/Dec/2025	08:00	16/Dec/2025	18:00				PLANNED	Requested	
1007	RQ247869	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV BAGHPAT(PG)	POWERGRID	C	For SF6 gas leakage arrest work in 400 kV side LA of R-phase	15/Dec/2025	08:00	16/Dec/2025	18:00				PLANNED	Requested	
1008	RQ247849	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	D	AMP work	04/Dec/2025	08:00	04/Dec/2025	18:00				PLANNED	Requested	
1009	RQ248725	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWERGRID	D	for AMP work	03/Dec/2025	08:00	03/Dec/2025	18:00				PLANNED	Requested	
1010	RQ248473	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWARTH	POWERGRID	C	Replacement of aircell, LA counter wire, PRD switches and regular AMP	02/Dec/2025	08:00	03/Dec/2025	18:00				PLANNED	Requested	
1011	RQ247873	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	01/Dec/2025	16:00	02/Dec/2025	23:00				PLANNED	Requested	
1012	RQ247870	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWERGRID	C	For Dismantling of T&R reactor and Commissioning of CGL reactor.	01/Dec/2025	08:00	31/Dec/2025	18:00				PLANNED	Requested	
1013	RQ247851	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	POWERGRID	C	for jack bus replacement work	01/Dec/2025	08:00	04/Dec/2025	18:00				PLANNED	Requested	
1014	RQ249182	OCC_237	slidcrs_sd	BR/BSR/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	22/Dec/2025	08:00	22/Dec/2025	18:00				PLANNED	Requested	
1015	RQ247737	OCC_237	slidcrs_sd	BR/BSR/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	19/Dec/2025	08:00	19/Dec/2025	18:00				PLANNED	Requested	
1016	RQ247735	OCC_237	slidcrs_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	17/Dec/2025	08:00	17/Dec/2025	18:00				PLANNED	Requested	
1017	RQ247736	OCC_237	slidcrs_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	11/Dec/2025	08:00	11/Dec/2025	18:00				PLANNED	Requested	
1018	RQ248862	OCC_237	slidcrs_sd	BR/BSR/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	10/Dec/2025	08:00	10/Dec/2025	18:00				PLANNED	Requested	
1019	RQ247738	OCC_237	slidcrs_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400 KV JODHPUR(RS)	RRVPNL	C	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work. (02 DAYS continue basis)	10/Dec/2025	08:00	11/Dec/2025	18:00				PLANNED	Requested	
1020	RQ247859	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 2 AT 400 KV BIKANER_2 (PBTS)	PBTS	D	For AMP and construction works	17/Dec/2025	16:00	24/Dec/2025	23:00				PLANNED	Requested	
1021	RQ247858	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER_2 (PBTS)	PBTS	D	For AMP and construction works	09/Dec/2025	16:00	16/Dec/2025	23:00				PLANNED	Requested	
1022	RQ247857	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	13/Dec/2025	08:00	14/Dec/2025	18:00				PLANNED	Requested	
1023	RQ247734	OCC_237	slidcrs_sd	BR/BSR/MSC/MS R	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNLAPRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	10/Dec/2025	08:00	10/Dec/2025	18:00				PLANNED	Requested	
1024	RQ247733	OCC_237	slidcrs_sd	BR/BSR/MSC/MS R	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNLAPRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	08/Dec/2025	08:00	08/Dec/2025	18:00				PLANNED	Requested	
1025	RQ247853	OCC_237	cpcc1_sd	BR/BSR/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	COE Compliances & AMP work	03/Dec/2025	16:00	04/Dec/2025	23:00				PLANNED	Requested	
1026	RQ249013	OCC_237	slidcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly General maintenance work of associated equipments of Bay	29/Dec/2025	08:00	29/Dec/2025	18:00				PLANNED	Requested	
1027	RQ248992	OCC_237	slidcrs_sd	BAY	409-52T THE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 75S/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	26/Dec/2025	08:00	26/Dec/2025	18:00				PLANNED	Requested	

1028	RQ249014	OCC_237	slcrs_sd	BAY	410 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly General maintenance work of associated equipments of Bay	24/Dec/2025	08:00	24/Dec/2025	18:00			PLANNED	Requested
1029	RQ248999	OCC_237	slcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	24/Dec/2025	08:00	24/Dec/2025	18:00			PLANNED	Requested
1030	RQ248993	OCC_237	slcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	23/Dec/2025	08:00	23/Dec/2025	18:00			PLANNED	Requested
1031	RQ249018	OCC_237	slcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly General maintenance work of associated equipments of Bay	23/Dec/2025	08:00	23/Dec/2025	18:00			PLANNED	Requested
1032	RQ249019	OCC_237	slcrs_sd	BAY	402 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly General maintenance work of associated equipments of Bay	22/Dec/2025	08:00	22/Dec/2025	18:00			PLANNED	Requested
1033	RQ248998	OCC_237	slcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	22/Dec/2025	08:00	22/Dec/2025	18:00			PLANNED	Requested
1034	RQ248576	OCC_237	cpcc1_sd	BAY	40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS)	RRVPNL	C	AMP works and Drive overhauling	22/Dec/2025	08:00	24/Dec/2025	18:00			PLANNED	Requested
1035	RQ248644	OCC_237	cpcc1_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	for AMP work	20/Dec/2025	08:00	20/Dec/2025	18:00			PLANNED	Requested
1036	RQ248643	OCC_237	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	for AMP work	19/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested
1037	RQ248994	OCC_237	slcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	19/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested
1038	RQ248995	OCC_237	slcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested
1039	RQ249015	OCC_237	slcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly General maintenance work of associated equipments of Bay	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested
1040	RQ248642	OCC_237	cpcc1_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	for AMP work	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested
1041	RQ248641	OCC_237	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	for AMP work	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested
1042	RQ249012	OCC_237	slcrs_sd	BAY	407 MAIN BAY - 400 KV PHAGI-AJMER (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly General maintenance work of associated equipments of Bay	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested
1043	RQ249017	OCC_237	slcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Quarterly General maintenance work of associated equipments of Bay	16/Dec/2025	08:00	16/Dec/2025	18:00			PLANNED	Requested
1044	RQ248997	OCC_237	slcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested
1045	RQ249016	OCC_237	slcrs_sd	BAY	404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly General maintenance work of associated equipments of Bay	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested
1046	RQ248990	OCC_237	slcrs_sd	BAY	402-52T TIE BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA (RS) CKT-1 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	12/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested
1047	RQ248991	OCC_237	slcrs_sd	BAY	402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	11/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested
1048	RQ248989	OCC_237	slcrs_sd	BAY	402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Yearly and Quarterly Maintenance work	09/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested
1049	RQ248996	OCC_237	slcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly and Quarterly Maintenance work	05/Dec/2025	08:00	05/Dec/2025	18:00			PLANNED	Requested
1050	RQ248519	OCC_237	cpcc1_sd	BAY	425 MAIN BAY - 400KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	D	for AMP work	27/Dec/2025	08:00	27/Dec/2025	18:00			PLANNED	Requested
1051	RQ248518	OCC_237	cpcc1_sd	BAY	416 MAIN BAY - 400KV BUS 1 AT BALLABHGARH(PG) AND FUTURE	POWERGRID	D	for AMP work	26/Dec/2025	08:00	26/Dec/2025	18:00			PLANNED	Requested
1052	RQ249003	OCC_237	slcrs_sd	BAY	410 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT PHAGI(RS)	POWERGRID	D	Quarterly Maintenance work	26/Dec/2025	08:00	26/Dec/2025	18:00			PLANNED	Requested
1053	RQ248569	OCC_237	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANKROLI(PG)	POWERGRID	D	for AMP work	25/Dec/2025	08:00	25/Dec/2025	18:00			PLANNED	Requested
1054	RQ248577	OCC_237	cpcc1_sd	BAY	40852B MAIN BAY - 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 AT MERTA(RS)	POWERGRID	C	AMP works and Drive overhauling	25/Dec/2025	08:00	27/Dec/2025	18:00			PLANNED	Requested
1055	RQ248522	OCC_237	cpcc1_sd	BAY	439 MAIN BAY - 400KV BUS 3 AT BALLABHGARH(PG) AND FUTURE	POWERGRID	D	for AMP work	24/Dec/2025	08:00	24/Dec/2025	18:00			PLANNED	Requested
1056	RQ248565	OCC_237	cpcc1_sd	BAY	415 MAIN BAY - 50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWERGRID	D	for AMP work	23/Dec/2025	08:00	23/Dec/2025	18:00			PLANNED	Requested
1057	RQ248568	OCC_237	cpcc1_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANKROLI(PG)	POWERGRID	D	for AMP work	23/Dec/2025	08:00	23/Dec/2025	18:00			PLANNED	Requested
1058	RQ248735	OCC_237	cpcc3_sd	BAY	417 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 AT SINGRAULI(NT)	POWERGRID	C	REPLACEMENT OF CIRCUIT BREAKER OF MAIN BAY (417) OF 400KV SINGRAULI-VINDHYACHAL#1 AT NTPC SINGRAULI. LINE TO REMAIN IN SERVICE THROUGH TBC-2 BAY	22/Dec/2025	09:00	01/Jan/2026	18:00			PLANNED	Requested
1059	RQ248741	OCC_237	cpcc3_sd	BAY	417 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 AT SINGRAULI(NT)	POWERGRID	C	FOR REPLACEMENT OF CIRCUIT BREAKER OF MAIN BAY (417) OF 400KV SINGRAULI-VINDHYACHAL#1 AT NTPC SINGRAULI. LINE TO REMAIN IN SERVICE THROUGH TBC-2 BAY.	22/Dec/2025	09:00	01/Jan/2026	18:00			PLANNED	Requested
1060	RQ248567	OCC_237	cpcc1_sd	BAY	408 TIE BAY - 400KV RAPS_(NP)-KANKROLI(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT KANKROLI(PG)	POWERGRID	D	for AMP work	22/Dec/2025	08:00	22/Dec/2025	18:00			PLANNED	Requested
1061	RQ248564	OCC_237	cpcc1_sd	BAY	414 TIE BAY - 400KV KOTA(PG)-ANTA(NT) (UNDEF) CKT-1 AND 50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWERGRID	D	for AMP work	22/Dec/2025	08:00	22/Dec/2025	18:00			PLANNED	Requested
1062	RQ248517	OCC_237	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	CB overhauling work	20/Dec/2025	08:00	23/Dec/2025	18:00			PLANNED	Requested
1063	RQ248563	OCC_237	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KOTA(PG)	POWERGRID	D	for AMP work	20/Dec/2025	08:00	20/Dec/2025	18:00			PLANNED	Requested
1064	RQ248566	OCC_237	cpcc1_sd	BAY	402 TIE BAY - 400KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	D	for AMP work	20/Dec/2025	08:00	20/Dec/2025	18:00			PLANNED	Requested
1065	RQ248513	OCC_237	cpcc1_sd	BAY	417 TIE BAY - 400KV SIKAR(PG)-BABAI(RS) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT SIKAR(PG)	POWERGRID	D	for AMP work	20/Dec/2025	08:00	20/Dec/2025	18:00			PLANNED	Requested
1066	RQ248510	OCC_237	cpcc1_sd	BAY	414 TIE BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT SIKAR(PG)	POWERGRID	D	for AMP work	19/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested
1067	RQ248572	OCC_237	cpcc1_sd	BAY	402 TIE BAY - 400 KV BAWANA CCGT(BDTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWERGRID	D	for AMP work	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested

1068	RQ248508	OCC_237	cpcc1_sd	BAY	411 TIE BAY - 400KV AGRA-SIKAR (PG) CKT-1 AND 400/220KV 500 MVA I CT 1 AT SIKAR(PG)	POWERGRID	D	for AMP work	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested	
1069	RQ248575	OCC_237	cpcc1_sd	BAY	40752B MAIN BAY - 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 (POWERGRID) AT 400 KV MERTA(RS)	POWERGRID	C	AMP works and Drive overhauling	18/Dec/2025	08:00	20/Dec/2025	18:00			PLANNED	Requested	
1070	RQ248562	OCC_237	cpcc1_sd	BAY	411 TIE BAY - 400KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1 AND 400/220KV 315 MVA I CT 2 AT KOTA(PG)	POWERGRID	D	for AMP work	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested	
1071	RQ248561	OCC_237	cpcc1_sd	BAY	410 MAIN BAY - 400KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1 AT KOTA(PG)	POWERGRID	D	for AMP work	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested	
1072	RQ248505	OCC_237	cpcc1_sd	BAY	405 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-1 (POWERGRID) AND 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 AT 400 KV SIKAR(PG) (POWERGRID)	POWERGRID	D	for AMP work	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested	
1073	RQ248503	OCC_237	cpcc1_sd	BAY	402 TIE BAY - 400 KV BASSI-SIKAR (PG) CKT-2 (POWERGRID) AND 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 AT 400 KV SIKAR(PG) (POWERGRID)	POWERGRID	D	for AMP work	16/Dec/2025	08:00	16/Dec/2025	18:00			PLANNED	Requested	
1074	RQ248521	OCC_237	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHAGARH (PG) CKT-1 AT BALLABHAGARH(PG)	POWERGRID	C	CB overhauling work	16/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested	
1075	RQ249004	OCC_237	slcrs_sd	BAY	407 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	Quarterly Maintenance work	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
1076	RQ248574	OCC_237	cpcc1_sd	BAY	40752A MAIN BAY - 50 MVAR LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS) AT MERTA(RS)	POWERGRID	C	AMP works and Drive overhauling	15/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested	
1077	RQ248514	OCC_237	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA I CT 1 AT SIKAR(PG)	POWERGRID	D	for AMP work	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
1078	RQ248560	OCC_237	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)	POWERGRID	D	for AMP work	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
1079	RQ248512	OCC_237	cpcc1_sd	BAY	416 MAIN BAY - 400KV SIKAR(PG)-BASSI(RS) (PG) CKT-1 AT SIKAR(PG)	POWERGRID	D	for AMP work	13/Dec/2025	08:00	13/Dec/2025	18:00			PLANNED	Requested	
1080	RQ248559	OCC_237	cpcc1_sd	BAY	408 TIE BAY - 400KV RAPS_C(NP)-KOTA(PG) (PG) CKT-2 AND 80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)	POWERGRID	D	for AMP work	13/Dec/2025	08:00	13/Dec/2025	18:00			PLANNED	Requested	
1081	RQ248746	OCC_237	cpcc3_sd	BAY	AWLA MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWERGRID	C	REPLACEMENT OF CIRCUIT BREAKER OF MAIN BAY (AWLA) OF 400KV VINDHYACHAL-SINGRAULI#2 AT VINDHYACHAL UNDER ADD CAP 2019-24	12/Dec/2025	09:00	21/Dec/2025	18:00			PLANNED	Requested	
1082	RQ248520	OCC_237	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHAGARH (PG) CKT-1 AND FUTURE AT BALLABHAGARH(PG)	POWERGRID	C	CB overhauling work	12/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
1083	RQ248511	OCC_237	cpcc1_sd	BAY	415 MAIN BAY - 400/220KV 315 MVA I CT 2 AT SIKAR(PG)	POWERGRID	D	for AMP work	12/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested	
1084	RQ248545	OCC_237	cpcc1_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWERGRID	D	for AMP work	12/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested	
1085	RQ248558	OCC_237	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KOTA(PG) (PG) CKT-2 AT KOTA(PG)	POWERGRID	D	for AMP work	12/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested	
1086	RQ248509	OCC_237	cpcc1_sd	BAY	413 MAIN BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AT SIKAR(PG)	POWERGRID	D	for AMP work	11/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested	
1087	RQ248557	OCC_237	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA I CT 1 AT KOTA(PG)	POWERGRID	D	for AMP work	11/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested	
1088	RQ248556	OCC_237	cpcc1_sd	BAY	405 TIE BAY - 400/220 KV 315 MVA I CT 1 AT KOTA(PG) (POWERGRID) AND 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 AT 400 KV KOTA(PG) (POWERGRID)	POWERGRID	D	for AMP work	10/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested	
1089	RQ248507	OCC_237	cpcc1_sd	BAY	410 MAIN BAY - 400KV AGRA-SIKAR (PG) CKT-1 AT SIKAR(PG)	POWERGRID	D	for AMP work	10/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested	
1090	RQ249308	OCC_237	cpcc3_sd	BAY	415 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) (POWERGRID) AT 400 KV SOHAWAL(PG)	POWERGRID	C	CB MECHANISM OVERHAULING	10/Dec/2025	08:00	14/Dec/2025	18:00			PLANNED	Requested	
1091	RQ248638	OCC_237	cpcc1_sd	BAY	409 MAIN BAY - 400KV BUS 1 AT SAHARANPUR(PG) (POWERGRID) AT 400 KV SAHARANPUR(PG)	POWERGRID	D	for AMP work	10/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested	
1092	RQ248555	OCC_237	cpcc1_sd	BAY	403 MAIN BAY - 400KV KOTA(PG)-MERTA(RS) (PG) CKT-1 AT KOTA(PG)	POWERGRID	D	for AMP work	09/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested	
1093	RQ248637	OCC_237	cpcc1_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA I CT 3 AT SAHARANPUR(PG) (POWERGRID) AND FUTURE AT 400 KV SAHARANPUR(PG) (POWERGRID)	POWERGRID	D	for AMP work	09/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested	
1094	RQ248506	OCC_237	cpcc1_sd	BAY	409 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWERGRID	D	for AMP work	09/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested	
1095	RQ248504	OCC_237	cpcc1_sd	BAY	404 MAIN BAY - 400KV BASSI-SIKAR (PG) CKT-1 AT SIKAR(PG)	POWERGRID	D	for AMP work	08/Dec/2025	08:00	08/Dec/2025	18:00			PLANNED	Requested	
1096	RQ248636	OCC_237	cpcc1_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA I CT 3 AT SAHARANPUR(PG) (POWERGRID) AT 400 KV SAHARANPUR(PG)	POWERGRID	D	for AMP work	08/Dec/2025	08:00	08/Dec/2025	18:00			PLANNED	Requested	
1097	RQ248635	OCC_237	cpcc1_sd	BAY	406 MAIN BAY - 400KV BAGHPAT-SAHARANPUR (PG) CKT-1 AT SAHARANPUR(PG)	POWERGRID	D	for AMP work	07/Dec/2025	08:00	07/Dec/2025	18:00			PLANNED	Requested	
1098	RQ248634	OCC_237	cpcc1_sd	BAY	405 TIE BAY - 400/220KV 315 MVA I CT 2 AT SAHARANPUR(PG) AND 400KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWERGRID	D	for AMP work	06/Dec/2025	08:00	06/Dec/2025	18:00			PLANNED	Requested	
1099	RQ248633	OCC_237	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA I CT 2 AT SAHARANPUR(PG)	POWERGRID	D	for AMP work	05/Dec/2025	08:00	05/Dec/2025	18:00			PLANNED	Requested	
1100	RQ248632	OCC_237	cpcc1_sd	BAY	403 MAIN BAY - 400KV ROORKEE-SAHARANPUR (PG) CKT-1 AT SAHARANPUR(PG)	POWERGRID	D	for AMP work	04/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested	
1101	RQ248631	OCC_237	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA I CT 1 AT SAHARANPUR(PG)	POWERGRID	D	for AMP work	03/Dec/2025	08:00	03/Dec/2025	18:00			PLANNED	Requested	
1102	RQ248744	OCC_237	cpcc3_sd	BAY	AWLS TIE BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWERGRID	C	REPLACEMENT OF CIRCUIT BREAKER OF TIE BAY (AWLS) AT VINDHYACHAL UNDER ADD CAP 2019-24	01/Dec/2025	09:00	10/Dec/2025	18:00			PLANNED	Requested	
1103	RQ249303	OCC_237	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR-BALLABHAGARH (PG) CKT-3 AT KANPUR(PG)	POWERGRID	C	CB interrupter overhauling	01/Dec/2025	08:00	06/Dec/2025	18:00			PLANNED	Requested	
1104	RQ247618	OCC_237	sttup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT PANKI(UP) AND 400KV BUS 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS COUPLER FOR BAY MAINTENANCE AND CT TAN DELTA TESTING.	23/Dec/2025	10:00	24/Dec/2025	17:00			PLANNED	Requested	
1105	RQ248540	OCC_237	sttup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	20/Dec/2025	08:00	20/Dec/2025	17:00			PLANNED	Requested	
1106	RQ247998	OCC_237	sttup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	16/Dec/2025	10:00	24/Dec/2025	17:00			PLANNED	Requested	

1107	RQ248546	OCC_237	stuup_sd	BAY	403 TRANSFER BUS BAY - 400KV BUS 3 AT MAU(UP) (UPPTCL) AT 400 KV MAU(UP)	UPPTCL	C	* CT TAN DELTA TEST	13/Dec/2025	09:00	13/Dec/2025	17:00			PLANNED	Requested	
1108	RQ248547	OCC_237	stuup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT MAU(UP) AND 400KV BUS 2 AT MAU(UP)	UPPTCL	C	* CT TAN DELTA TEST	11/Dec/2025	09:00	11/Dec/2025	17:00			PLANNED	Requested	
1109	RQ247610	OCC_237	stuup_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of 400KV Bay 412 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	10/Dec/2025	13:00	10/Dec/2025	17:00			PLANNED	Requested	
1110	RQ247599	OCC_237	stuup_sd	BAY	410 MAIN BAY - 400KV AGRA FATEHBAD-MATHURA (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of 400KV Bay 410 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	10/Dec/2025	08:00	10/Dec/2025	12:00			PLANNED	Requested	
1111	RQ247960	OCC_237	stuup_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2 (UPPTCL)	UPPTCL	D	AMP works	10/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested	
1112	RQ247602	OCC_237	stuup_sd	BAY	409 MAIN BAY - 400KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of 400KV Bay 409 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	09/Dec/2025	13:00	09/Dec/2025	17:00			PLANNED	Requested	
1113	RQ247603	OCC_237	stuup_sd	BAY	407 MAIN BAY - 400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2 (UPPTCL) AT 400 KV AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of 400KV Bay 407 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	09/Dec/2025	08:00	09/Dec/2025	12:00			PLANNED	Requested	
1114	RQ247606	OCC_237	stuup_sd	BAY	406 MAIN BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (UPPTCL) AT 400 KV AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of 400KV Bay 406 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	08/Dec/2025	13:00	08/Dec/2025	17:00			PLANNED	Requested	
1115	RQ247607	OCC_237	stuup_sd	BAY	404 MAIN BAY - 400KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of 400KV Bay 404 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	08/Dec/2025	08:00	08/Dec/2025	12:00			PLANNED	Requested	
1116	RQ247956	OCC_237	stuup_sd	BAY	403 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	D	AMP works	06/Dec/2025	08:00	06/Dec/2025	18:00			PLANNED	Requested	
1117	RQ247522	OCC_237	ntpcos_sd	BAY	405 TIE BAY - 400 KV RIHAND(NT)-RIHAND(PG) (PG) CKT-1 (NTPC) AND 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2 AT 400 KV RIHAND(NT) (NTPC)	NTPC	C	400KV breaker-X552 overhauling work is to be carried out with OEM (Siemens)	22/Dec/2025	08:00	29/Dec/2025	18:00	Breaker is having tripping problems, overhauling work is urgently required.		PLANNED	Requested	
1118	RQ249345	OCC_237	ntpcos_sd	BAY	405 TIE BAY - 400KV NALAGARH(PG)-KOLDAM(NT) (PG) CKT-1 AND 400KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (UNDEF) CKT-1 AT KOLDAM(NT)	NTPC	C	The 400KV Hitachi made circuit breakers at the 400KV Koldam Switchyard were made in 2007. As per OEM recommendations, breaker major OH need to be done. After having failed two breakers , We planned for major overhaul of these breakers. Unit side breakers major OH were completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days.	17/Dec/2025	08:00	24/Dec/2025	18:00			PLANNED	Requested	
1119	RQ249297	OCC_237	ntpcos_sd	BAY	414 TIE BAY - 400 KV KOLDAM(NT)-LUDHIANA(PG) (PSTCL) CKT-2 (NTPC) AND FUTURE AT 400 KV KOLDAM(NT) (NTPC)	NTPC	C	Hitachi made breakers were manufactured in 2007. As per OEM, these breakers major OH need to be done. For OH of these breakers bay shutdown is required.	10/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested	
1120	RQ249314	OCC_237	ntpcos_sd	BAY	404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT)	NTPC	C	Bus 02 isolator replacement	08/Dec/2025	08:00	11/Dec/2025	18:00	Bay will be shifted to TBC bay		PLANNED	Requested	
1121	RQ249310	OCC_237	ntpcos_sd	BAY	404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT)	NTPC	C	Bus 01 isolator replacement	01/Dec/2025	08:00	04/Dec/2025	18:00	Bay will be shifted to TBC bay		PLANNED	Requested	
1122	RQ247915	OCC_237	slidcps_sd	BAY	405 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Dec/2025	08:00	22/Dec/2025	18:00			PLANNED	Requested	
1123	RQ247914	OCC_237	slidcps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments	19/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested	
1124	RQ247913	OCC_237	slidcps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 405 and cleaning of CR panel and BMK of CT, CB related with associated bay	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested	
1125	RQ247910	OCC_237	slidcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
1126	RQ247908	OCC_237	slidcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	12/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested	
1127	RQ247903	OCC_237	slidcps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 403 and cleaning of CR panel and BMK of CT, CB related with associated bay	10/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested	
1128	RQ247904	OCC_237	slidcps_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 408 and cleaning of CR panel and BMK of CT, CB related with associated bay	10/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested	
1129	RQ247902	OCC_237	slidcps_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) (PSTCL) AT 400 KV ROPAR(PSTCL)	PSTCL	D	Maintenance/Protection testing of Bays and related equipments	09/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested	
1130	RQ247897	OCC_237	slidcps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	05/Dec/2025	08:00	05/Dec/2025	18:00			PLANNED	Requested	
1131	RQ247896	OCC_237	slidcps_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT DHANANSU(PS) (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 408 and cleaning of CR panel and BMK of CT, CB related with associated bay	03/Dec/2025	08:00	03/Dec/2025	18:00			PLANNED	Requested	
1132	RQ249324	OCC_237	slidcdv_sd	BAY	416 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	17/Dec/2025	11:30	17/Dec/2025	14:30			PLANNED	Requested	
1133	RQ249332	OCC_237	slidcdv_sd	BAY	413 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	17/Dec/2025	07:00	17/Dec/2025	11:00			PLANNED	Requested	
1134	RQ249334	OCC_237	slidcdv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	16/Dec/2025	11:30	16/Dec/2025	14:30			PLANNED	Requested	
1135	RQ249329	OCC_237	slidcdv_sd	BAY	420-52 MAIN BAY - 400 KV BAWANA MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker timing and CRM testing	16/Dec/2025	07:00	16/Dec/2025	11:00			PLANNED	Requested	
1136	RQ249325	OCC_237	slidcdv_sd	BAY	409 TIE BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV) AND FUTURE	DTL	D	Circuit Breaker timing and CRM testing	15/Dec/2025	11:30	15/Dec/2025	14:30			PLANNED	Requested	
1137	RQ249330	OCC_237	slidcdv_sd	BAY	419-52 MAIN BAY - 400 KV BAWANA MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker timing and CRM testing	15/Dec/2025	07:00	15/Dec/2025	11:00			PLANNED	Requested	
1138	RQ249341	OCC_237	slidcdv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	13/Dec/2025	11:30	13/Dec/2025	14:30			PLANNED	Requested	
1139	RQ249327	OCC_237	slidcdv_sd	BAY	418-52 MAIN BAY - 400 KV BAWANA MUNDKA (DV) CKT-2 (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker timing and CRM testing	13/Dec/2025	07:00	13/Dec/2025	11:00			PLANNED	Requested	

1140	RQ249326	OCC_237	slcdv_sd	BAY	406 TIE BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND FUTURE	DTL	D	Circuit Breaker timing and CRM testing	12/Dec/2025	11:30	12/Dec/2025	14:30			PLANNED	Requested	
1141	RQ249328	OCC_237	slcdv_sd	BAY	417-52 MAIN BAY - 400 KV BAWANA MUNDKA (DV) CKT-2 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker timing and CRM testing	12/Dec/2025	07:00	12/Dec/2025	11:00			PLANNED	Requested	
1142	RQ249339	OCC_237	slcdv_sd	BAY	415 TIE BAY - 400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	11/Dec/2025	11:30	11/Dec/2025	14:30			PLANNED	Requested	
1143	RQ248790	OCC_237	slcdv_sd	BAY	424 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400kv , CB No-2452 of Bus-II and other activity as per PMS.	11/Dec/2025	08:00	11/Dec/2025	17:00			PLANNED	Requested	
1144	RQ249335	OCC_237	slcdv_sd	BAY	404 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	11/Dec/2025	07:00	11/Dec/2025	11:00			PLANNED	Requested	
1145	RQ249331	OCC_237	slcdv_sd	BAY	414 MAIN BAY - 400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	10/Dec/2025	11:30	10/Dec/2025	14:30			PLANNED	Requested	
1146	RQ248793	OCC_237	slcdv_sd	BAY	418 MAIN BAY - 400 KV BAMNOLI(DV)-DWARKA (PG) (PG) (DTL) AT 400 KV BAMNOLI(DV)	DTL	D	For carried out testing of 400kv , CB No-1852 of Bus-II and other activity as per PMS.	10/Dec/2025	07:00	10/Dec/2025	17:00			PLANNED	Requested	
1147	RQ249336	OCC_237	slcdv_sd	BAY	403 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	10/Dec/2025	07:00	10/Dec/2025	11:00			PLANNED	Requested	
1148	RQ249340	OCC_237	slcdv_sd	BAY	412 TIE BAY - 400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	09/Dec/2025	11:30	09/Dec/2025	14:30			PLANNED	Requested	
1149	RQ248789	OCC_237	slcdv_sd	BAY	417 MAIN BAY - 400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1 (DTL) AT 400 KV BAMNOLI(DV)	DTL	D	For carried out testing of 400kv , CB No-1752 of Bus-I and other activity as per PMS.	09/Dec/2025	07:00	09/Dec/2025	17:00			PLANNED	Requested	
1150	RQ249337	OCC_237	slcdv_sd	BAY	402 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	09/Dec/2025	07:00	09/Dec/2025	11:00			PLANNED	Requested	
1151	RQ249333	OCC_237	slcdv_sd	BAY	411 MAIN BAY - 400 KV JHAJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	08/Dec/2025	11:30	08/Dec/2025	14:30			PLANNED	Requested	
1152	RQ249338	OCC_237	slcdv_sd	BAY	401 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker timing and CRM testing	08/Dec/2025	07:00	08/Dec/2025	11:00			PLANNED	Requested	
1153	RQ248794	OCC_237	slcdv_sd	BAY	416 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2 (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400kv , CB No-1652 of Bus-II and other activity as per PMS.	08/Dec/2025	07:00	08/Dec/2025	17:00			PLANNED	Requested	
1154	RQ248795	OCC_237	slcdv_sd	BAY	415 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2 (DTL) AND 400KV BUS 1 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400kv , CB No-1552 of Bus-I and other activity as per PMS.	05/Dec/2025	07:00	05/Dec/2025	17:00			PLANNED	Requested	
1155	RQ248847	OCC_237	slcdv_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BAMNOLI(DV) (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400 kv, CB No-1252 of Bus-II and other activity as per PMS	04/Dec/2025	07:00	04/Dec/2025	17:00			PLANNED	Requested	
1156	RQ248848	OCC_237	slcdv_sd	BAY	411 MAIN BAY - 400KV BUS 1 AT BAMNOLI(DV) (DTL) AND 400/220 KV 500 MVA ICT 5 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400 kv, CB No-1152 of Bus-I and other activity as per PMS	03/Dec/2025	07:00	03/Dec/2025	17:00			PLANNED	Requested	
1157	RQ248792	OCC_237	slcdv_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400kv , CB No-1052 of Bus-II and other activity as per PMS.	02/Dec/2025	08:00	02/Dec/2025	17:00			PLANNED	Requested	
1158	RQ248791	OCC_237	slcdv_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) (DTL) AND 400KV BUS 1 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For carried out testing of 400kv , CB No-952 of Bus- and other activity as per PMS.	01/Dec/2025	08:00	01/Dec/2025	17:00			PLANNED	Requested	
1159	RQ248652	OCC_237	cpcc1_sd	BAY	416 MAIN BAY - 400 KV BIKANER_2 (PBTS)-S/VN_GEL_SL_BKN2 (S/VNGEL_BKN2) CKT-1 (PBTS) AT 400 KV BIKANER_2 (PBTS)	PBTS	D	AMP works and construction works	11/Dec/2025	16:00	19/Dec/2025	23:00			PLANNED	Requested	
1160	RQ247961	OCC_237	stoup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	11/Dec/2025	08:00	13/Dec/2025	18:00			PLANNED	Requested	
1161	RQ247959	OCC_237	stoup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	09/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested	
1162	RQ247955	OCC_237	stoup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	05/Dec/2025	08:00	05/Dec/2025	18:00			PLANNED	Requested	
1163	RQ247954	OCC_237	stoup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	04/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested	
1164	RQ247952	OCC_237	stoup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP work	03/Dec/2025	08:00	03/Dec/2025	18:00			PLANNED	Requested	
1165	RQ249154	OCC_237	cpcc2_sd	BAY	413 MAIN BAY - 400KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (UNDEF) CKT-1 AT NALLAGARH(PG)		C	Overhauling of Areva CB Mechanism.	02/Dec/2025	09:00	05/Dec/2025	18:00	Kindly approve.		PLANNED	Requested	
1166	RQ247370	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	30/Dec/2025	16:00	30/Dec/2025	23:00			PLANNED	Requested	
1167	RQ247372	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	28/Dec/2025	16:00	28/Dec/2025	23:00			PLANNED	Requested	
1168	RQ247368	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	26/Dec/2025	16:00	26/Dec/2025	23:00			PLANNED	Requested	
1169	RQ247369	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	24/Dec/2025	16:00	24/Dec/2025	23:00			PLANNED	Requested	
1170	RQ247364	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	23/Dec/2025	16:00	23/Dec/2025	23:00			PLANNED	Requested	
1171	RQ247454	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	23/Dec/2025	16:00	24/Dec/2025	23:00			PLANNED	Requested	
1172	RQ247373	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	22/Dec/2025	16:00	22/Dec/2025	23:00			PLANNED	Requested	
1173	RQ247446	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	21/Dec/2025	16:00	22/Dec/2025	23:00			PLANNED	Requested	
1174	RQ247367	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	21/Dec/2025	16:00	21/Dec/2025	23:00			PLANNED	Requested	
1175	RQ248777	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	20/Dec/2025	08:00	20/Dec/2025	12:00			PLANNED	Requested	
1176	RQ248698	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWERGRID	D	for AMP work	20/Dec/2025	08:00	20/Dec/2025	18:00			PLANNED	Requested	
1177	RQ247450	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	19/Dec/2025	16:00	20/Dec/2025	23:00			PLANNED	Requested	
1178	RQ247371	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	19/Dec/2025	16:00	19/Dec/2025	23:00			PLANNED	Requested	
1179	RQ248776	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	19/Dec/2025	14:00	19/Dec/2025	18:00			PLANNED	Requested	
1180	RQ247425	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHUNAI(PG)	POWERGRID	D	AMP work	19/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested	
1181	RQ248775	OCC_237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay at Allahabad SS	19/Dec/2025	08:00	19/Dec/2025	12:00			PLANNED	Requested	
1182	RQ247366	OCC_237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	17/Dec/2025	16:00	17/Dec/2025	23:00			PLANNED	Requested	

1183	RQ247449	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	17/Dec/2025	16:00	18/Dec/2025	23:00		PLANNED	Requested	
1184	RQ248788	OCC	237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPUR(PG)	POWERGRID	D	AMP of 315MVA, 400/220KV ICT-1 at Mainpur SS.	17/Dec/2025	09:00	17/Dec/2025	18:00		PLANNED	Requested	
1185	RQ248796	OCC	237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	AMP work	17/Dec/2025	08:00	17/Dec/2025	18:00		PLANNED	Requested	
1186	RQ247348	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)	POWERGRID	D	AMP work	16/Dec/2025	09:00	16/Dec/2025	18:00		PLANNED	Requested	
1187	RQ248783	OCC	237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWERGRID	D	220KV Busbar relay retrofitting work	16/Dec/2025	09:00	16/Dec/2025	18:00		PLANNED	Requested	
1188	RQ247457	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG)	POWERGRID	D	To arrest oil seepage in PRD of ICT	16/Dec/2025	08:00	16/Dec/2025	14:00		PLANNED	Requested	
1189	RQ247365	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH (IPG)	POWERGRID	D	AMP Work & COE Compliances	15/Dec/2025	16:00	15/Dec/2025	23:00		PLANNED	Requested	
1190	RQ247451	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	15/Dec/2025	16:00	16/Dec/2025	23:00		PLANNED	Requested	
1191	RQ248782	OCC	237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	D	220KV Busbar relay retrofitting work	15/Dec/2025	09:00	15/Dec/2025	18:00		PLANNED	Requested	
1192	RQ247434	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	POWERGRID	D	AMP work and relay testing	15/Dec/2025	08:00	15/Dec/2025	18:00		PLANNED	Requested	
1193	RQ247448	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	13/Dec/2025	16:00	14/Dec/2025	23:00		PLANNED	Requested	
1194	RQ247424	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWERGRID	D	AMP work	12/Dec/2025	08:00	12/Dec/2025	18:00		PLANNED	Requested	
1195	RQ247401	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)	POWERGRID	D	AMP work	11/Dec/2025	17:00	11/Dec/2025	23:00		PLANNED	Requested	
1196	RQ247447	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	11/Dec/2025	16:00	12/Dec/2025	23:00		PLANNED	Requested	
1197	RQ248779	OCC	237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIWI (PG)	POWERGRID	D	AMP of ICT-2 at Jauliwi SS.	11/Dec/2025	08:00	11/Dec/2025	18:00		PLANNED	Requested	
1198	RQ247459	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DWARKA (PG)	POWERGRID	D	AMP work	11/Dec/2025	08:00	11/Dec/2025	18:00		PLANNED	Requested	
1199	RQ247399	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	POWERGRID	D	AMP work	10/Dec/2025	17:00	10/Dec/2025	23:00		PLANNED	Requested	
1200	RQ248781	OCC	237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	D	220KV Busbar relay retrofitting work	10/Dec/2025	09:00	10/Dec/2025	18:00		PLANNED	Requested	
1201	RQ247388	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)	POWERGRID	C	leakage attending in ICT-1 cable box	10/Dec/2025	08:00	20/Dec/2025	18:00		PLANNED	Requested	
1202	RQ247458	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHRADUN(PG)	POWERGRID	D	To arrest oil seepage in PRD of ICT	10/Dec/2025	08:00	10/Dec/2025	14:00		PLANNED	Requested	
1203	RQ247400	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)	POWERGRID	D	AMP work	09/Dec/2025	17:00	09/Dec/2025	23:00		PLANNED	Requested	
1204	RQ247452	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	POWERGRID	D	AMP Work, CSD Fine Tuning	09/Dec/2025	16:00	10/Dec/2025	23:00		PLANNED	Requested	
1205	RQ247347	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)	POWERGRID	D	AMP work	09/Dec/2025	09:00	09/Dec/2025	18:00		PLANNED	Requested	
1206	RQ247397	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWERGRID	D	AMP work	08/Dec/2025	17:00	08/Dec/2025	23:00		PLANNED	Requested	
1207	RQ247398	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	POWERGRID	D	AMP work	07/Dec/2025	17:00	07/Dec/2025	23:00		PLANNED	Requested	
1208	RQ247433	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWERGRID	D	AMP WORK and Bay CT replacement	07/Dec/2025	08:00	08/Dec/2025	18:00		PLANNED	Requested	
1209	RQ247391	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWERGRID	D	AMP work	06/Dec/2025	17:00	06/Dec/2025	23:00		PLANNED	Requested	
1210	RQ247393	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	POWERGRID	D	AMP work	05/Dec/2025	17:00	05/Dec/2025	23:00		PLANNED	Requested	
1211	RQ249234	OCC	237	cpcc3_sd	TRANSFORMER	400/28 KV 510 MVA ICT 1 AT LUCKNOW_2(PG)	POWERGRID	D	COUPLING TRANSFORMER AMP AND SPARE ROTATON	05/Dec/2025	09:00	05/Dec/2025	18:00		PLANNED	Requested	
1212	RQ247431	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWERGRID	D	AMP WORK and Bay CT replacement	05/Dec/2025	08:00	06/Dec/2025	18:00		PLANNED	Requested	
1213	RQ247423	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWERGRID	D	AMP work	05/Dec/2025	08:00	05/Dec/2025	18:00		PLANNED	Requested	
1214	RQ247387	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT DWARKA (PG)	POWERGRID	D	AMP work	05/Dec/2025	08:00	05/Dec/2025	18:00		PLANNED	Requested	
1215	RQ248732	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)	POWERGRID	D	for AMP work	05/Dec/2025	08:00	05/Dec/2025	18:00		PLANNED	Requested	
1216	RQ247392	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	AMP work	04/Dec/2025	17:00	04/Dec/2025	23:00		PLANNED	Requested	
1217	RQ248774	OCC	237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220KV Busbar Relay retrofitting at Allahabad SS	04/Dec/2025	14:00	04/Dec/2025	16:00		PLANNED	Requested	
1218	RQ248773	OCC	237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220KV Busbar Relay retrofitting at Allahabad SS	04/Dec/2025	10:00	04/Dec/2025	18:00		PLANNED	Requested	
1219	RQ248772	OCC	237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220KV Busbar Relay retrofitting at Allahabad SS	04/Dec/2025	08:00	04/Dec/2025	10:00		PLANNED	Requested	
1220	RQ248778	OCC	237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIWI (PG)	POWERGRID	D	AMP of ICT-1 at jauliwi SS.	04/Dec/2025	08:00	04/Dec/2025	18:00		PLANNED	Requested	
1221	RQ248798	OCC	237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	Alignment works of Isolator W2.W8.Q12. Isolator other end is connected to 220KV Bus-2. Hence, simultaneously both 220KV Bus-2 & 400/220KV ICT-2 shutdown need to avail	04/Dec/2025	08:00	04/Dec/2025	12:00		PLANNED	Requested	
1222	RQ247430	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWERGRID	D	AMP WORK and Bay CT replacement	03/Dec/2025	08:00	04/Dec/2025	18:00		PLANNED	Requested	
1223	RQ248797	OCC	237	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SHAHAJAHANPUR(PG)	POWERGRID	D	AMP of 500MVA 400/220KV ICT-2 at Shahjahanpur	02/Dec/2025	10:00	02/Dec/2025	17:00		PLANNED	Requested	
1224	RQ248799	OCC	237	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWERGRID	D	AMP and PRD replacement	01/Dec/2025	09:00	01/Dec/2025	18:00		PLANNED	Requested	
1225	RQ247356	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHAGARH(PG)	POWERGRID	C	For jack bus replacement	01/Dec/2025	08:00	04/Dec/2025	18:00		PLANNED	Requested	
1226	RQ247355	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHAGARH(PG)	POWERGRID	C	For jack bus replacement	01/Dec/2025	08:00	04/Dec/2025	18:00		PLANNED	Requested	
1227	RQ247354	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHAGARH(PG)	POWERGRID	C	For jack bus replacement	01/Dec/2025	08:00	04/Dec/2025	18:00		PLANNED	Requested	
1228	RQ248731	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)	POWERGRID	D	for AMP work	01/Dec/2025	08:00	01/Dec/2025	18:00		PLANNED	Requested	
1229	RQ247357	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHAGARH(PG)	POWERGRID	C	For jack bus replacement	01/Dec/2025	08:00	04/Dec/2025	18:00		PLANNED	Requested	
1230	RQ247432	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWERGRID	D	AMP WORK and Bay CT replacement	01/Dec/2025	08:00	02/Dec/2025	18:00		PLANNED	Requested	
1231	RQ249287	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABADI(PG)		D	For OLC Modification work	30/Dec/2025	09:30	30/Dec/2025	17:30	Kindly approve.	PLANNED	Requested	
1232	RQ249286	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)		D	FOR MAIN & TIE BAR LBB RETROFITTING AND TESTING WORK.	27/Dec/2025	10:00	27/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	
1233	RQ249145	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT NALLAGARH(PG)		D	For attending Punch Points of ICT4 .	22/Dec/2025	09:00	23/Dec/2025	15:00	Kindly approve.	PLANNED	Requested	
1234	RQ249148	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting	20/Dec/2025	09:30	20/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
1235	RQ249130	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	For spare ICT change over in place of R ph	20/Dec/2025	09:00	20/Dec/2025	12:00	Kindly approve.	PLANNED	Requested	
1236	RQ249137	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	20/Dec/2025	09:00	20/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
1237	RQ249143	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)		D	Alignment of 21289C Isolator (TBC Isolator)	19/Dec/2025	09:00	19/Dec/2025	16:00	Kindly approve.	PLANNED	Requested	
1238	RQ249141	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	AMP work of 400/220 KV ICT-2 and 220 KV Bay CT testing	18/Dec/2025	08:00	18/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
1239	RQ249147	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting	17/Dec/2025	09:30	17/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
1240	RQ249140	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)		D	AMP work and Aircel checking work of ICT-1	17/Dec/2025	08:00	17/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
1241	RQ249146	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)		D	For Bus Bar Retrofitting	16/Dec/2025	09:30	16/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
1242	RQ249136	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	16/Dec/2025	09:00	16/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
1243	RQ249134	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)		D	AMP works	16/Dec/2025	09:00	16/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
1244	RQ249283	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and inter trip test with 400 KV Bus-2	15/Dec/2025	10:00	15/Dec/2025	14:00	Kindly approve.	PLANNED	Requested	
1245	RQ249135	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)		D	Retrofitment of BUS BAR Protection/LBB sytem and their stability Test	15/Dec/2025	09:00	15/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
1246	RQ249282	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and inter trip test with 400 KV Bus-2	14/Dec/2025	15:00	14/Dec/2025	19:00	Kindly approve.	PLANNED	Requested	

1247	RQ249281	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and inter trip test with 400 KV Bus-2.	14/Dec/2025	10:00	14/Dec/2025	14:00	Kindly approve.	PLANNED	Requested
1248	RQ249280	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)		D	Testing of Bus Bar along with LBB testing complete with circuit breaker tripping and inter trip test with 400 KV Bus-2.	13/Dec/2025	15:00	13/Dec/2025	19:00	Kindly approve.	PLANNED	Requested
1249	RQ249285	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	12/Dec/2025	10:00	12/Dec/2025	14:00	Kindly approve.	PLANNED	Requested
1250	RQ249284	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)		D	FOR MAIN & TIE BAY LBB RETROFITTING AND TESTING WORK.	11/Dec/2025	10:00	11/Dec/2025	14:00	Kindly approve.	PLANNED	Requested
1251	RQ249133	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)		D	AMP works	11/Dec/2025	09:00	11/Dec/2025	18:00	Kindly approve.	PLANNED	Requested
1252	RQ249139	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)		D	AMP works	11/Dec/2025	09:00	11/Dec/2025	17:00	Kindly approve.	PLANNED	Requested
1253	RQ249138	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)		D	For AMP Work of ICT-1 & 400KV Bay 415T, 220KV Bay 207T	10/Dec/2025	08:00	10/Dec/2025	18:00	Kindly approve.	PLANNED	Requested
1254	RQ249132	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)		D	AMP works	09/Dec/2025	10:00	09/Dec/2025	18:00	Kindly approve.	PLANNED	Requested
1255	RQ249131	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)		C	Replacement of ICT-2 B phase Unit with spare due to DGA violation & AMP of R ₁ Y Units.	03/Dec/2025	09:00	08/Dec/2025	17:00	Kindly approve.	PLANNED	Requested
1256	RQ249142	OCC	237	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	LBB relay testing with Bus-1	03/Dec/2025	08:00	03/Dec/2025	12:00	Kindly approve.	PLANNED	Requested
1257	RQ248807	OCC	237	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BARNOLID(V)	DTL	D	For carried out testing of, 500MVA ICT No-2 400KV and other activity as per PMS.	29/Dec/2025	08:00	29/Dec/2025	17:00		PLANNED	Requested
1258	RQ248808	OCC	237	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BARNOLID(V)	DTL	D	For carried out testing of, 500MVA ICT No-3 400KV and other activity as per PMS.	12/Dec/2025	08:00	12/Dec/2025	17:00		PLANNED	Requested
1259	RQ248730	OCC	237	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	Tan Delta testing , Bushing , winding CVT, CB and General maintenance work	04/Dec/2025	09:30	04/Dec/2025	17:00		PLANNED	Requested
1260	RQ248729	OCC	237	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	Tan Delta testing , Bushing , winding CVT, CB and General maintenance work	03/Dec/2025	09:30	03/Dec/2025	17:00		PLANNED	Requested
1261	RQ247785	OCC	237	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(P)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	24/Dec/2025	08:00	24/Dec/2025	18:00		PLANNED	Requested
1262	RQ247784	OCC	237	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(P)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	15/Dec/2025	08:00	15/Dec/2025	18:00		PLANNED	Requested
1263	RQ247783	OCC	237	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(P)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	12/Dec/2025	08:00	12/Dec/2025	18:00		PLANNED	Requested
1264	RQ247778	OCC	237	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(P)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	11/Dec/2025	08:00	11/Dec/2025	18:00		PLANNED	Requested
1265	RQ247777	OCC	237	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(P)	PSTCL	D	Protection Testing	10/Dec/2025	08:00	10/Dec/2025	18:00		PLANNED	Requested
1266	RQ247761	OCC	237	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(P)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	08/Dec/2025	08:00	08/Dec/2025	18:00		PLANNED	Requested
1267	RQ247776	OCC	237	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(P)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	08/Dec/2025	08:00	08/Dec/2025	18:00		PLANNED	Requested
1268	RQ247760	OCC	237	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(P)	PSTCL	D	Protection Testing	04/Dec/2025	08:00	04/Dec/2025	18:00		PLANNED	Requested
1269	RQ247759	OCC	237	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(P)	PSTCL	D	Protection Testing	02/Dec/2025	08:00	02/Dec/2025	18:00		PLANNED	Requested
1270	RQ247758	OCC	237	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(P)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	01/Dec/2025	08:00	01/Dec/2025	18:00		PLANNED	Requested
1271	RQ247757	OCC	237	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(P)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	01/Dec/2025	08:00	01/Dec/2025	18:00		PLANNED	Requested
1272	RQ247377	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	22/Dec/2025	16:00	29/Dec/2025	23:00		PLANNED	Requested
1273	RQ247381	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	19/Dec/2025	16:00	26/Dec/2025	23:00		PLANNED	Requested
1274	RQ247376	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	18/Dec/2025	16:00	25/Dec/2025	23:00		PLANNED	Requested
1275	RQ247380	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	16/Dec/2025	16:00	23/Dec/2025	23:00		PLANNED	Requested
1276	RQ247378	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	10/Dec/2025	16:00	17/Dec/2025	23:00		PLANNED	Requested
1277	RQ247379	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	09/Dec/2025	16:00	16/Dec/2025	23:00		PLANNED	Requested
1278	RQ247375	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	04/Dec/2025	16:00	11/Dec/2025	23:00		PLANNED	Requested
1279	RQ247374	OCC	237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	PBTSL	D	AMP and Constructions works	02/Dec/2025	16:00	08/Dec/2025	23:00		PLANNED	Requested
1280	RQ247276	OCC	237	stuuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For Testing, filtration of transformer oil AND Replacement of air cell OF TRANSFORMER	22/Dec/2025	09:00	29/Dec/2025	18:00		PLANNED	Requested
1281	RQ247258	OCC	237	stuuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	C	* Planned Shutdown of 500 MVA ICT II is required for tan delta testing of CTs and CVTs.	18/Dec/2025	10:00	18/Dec/2025	17:00		PLANNED	Requested
1282	RQ247962	OCC	237	stuuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP works	18/Dec/2025	08:00	18/Dec/2025	18:00		PLANNED	Requested
1283	RQ247259	OCC	237	stuuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	* Planned Shutdown of 500 MVA ICT I is required for tan delta testing of CTs and CVTs.	17/Dec/2025	10:00	17/Dec/2025	17:00		PLANNED	Requested
1284	RQ247246	OCC	237	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	16/Dec/2025	10:00	16/Dec/2025	17:00		PLANNED	Requested
1285	RQ247963	OCC	237	stuuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP works	16/Dec/2025	08:00	16/Dec/2025	18:00		PLANNED	Requested
1286	RQ247281	OCC	237	stuuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL(UP)	UPPTCL	D	AMP work	15/Dec/2025	10:00	15/Dec/2025	17:00		PLANNED	Requested
1287	RQ247268	OCC	237	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	15/Dec/2025	10:00	15/Dec/2025	17:00		PLANNED	Requested
1288	RQ247270	OCC	237	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315MVA ICT-II FOR ATTENDING OIL LEAKAGE AND OVERHAULING OF OLC TANK AND RLA TESTING.	15/Dec/2025	10:00	16/Dec/2025	17:00		PLANNED	Requested
1289	RQ247264	OCC	237	stuuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown required for annual Protection of 500MVA ICT-I and bay maintenance work at 400KV S/S Sarojini Nagar, Luck	15/Dec/2025	09:00	15/Dec/2025	18:00		PLANNED	Requested
1290	RQ247262	OCC	237	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)	UPPTCL	C	* SHUTDOWN OF 315 MVA -ICT-2 ATTENDING FOR MAINT TESTING 27.10.2025 12:39:30 INDIA (11006677) Phone 9412756625	13/Dec/2025	10:00	13/Dec/2025	17:00		PLANNED	Requested
1291	RQ247260	OCC	237	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	C	* SHUTDOWN OF 315 MVA -ICT-1 ATTENDING FOR MAINT TESTING 27.10.2025 12:39:57 INDIA (11006677) Phone 9412756625	12/Dec/2025	10:00	12/Dec/2025	17:00		PLANNED	Requested
1292	RQ247269	OCC	237	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Trasformer at 400KV S/S Sultanpur	11/Dec/2025	10:00	11/Dec/2025	17:00		PLANNED	Requested
1293	RQ247277	OCC	237	stuuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT ANPARA(UP)	UPPTCL	C	For Testing, filtration of transformer oil AND PAINTING OF TRANSFORMER.	11/Dec/2025	09:00	21/Dec/2025	18:00		PLANNED	Requested
1294	RQ247272	OCC	237	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* If 315MVA ICT-1 increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. No	11/Dec/2025	08:00	17/Dec/2025	17:00		PLANNED	Requested
1295	RQ247251	OCC	237	stuuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 500 MVA ICT-II FOR CT AND BUSHING TAN DELTA TESTING.	09/Dec/2025	10:00	09/Dec/2025	16:00		PLANNED	Requested
1296	RQ247274	OCC	237	stuuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	C	* CT TAN DELTA TEST	09/Dec/2025	09:00	09/Dec/2025	17:00		PLANNED	Requested
1297	RQ247965	OCC	237	stuuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	C	As requested by EE, Bijpur (UPPTCL) shut down is proposed for periodic SFRA test, Tan delta Test and other important test of the Transformer.	08/Dec/2025	10:00	08/Dec/2025	16:00		PLANNED	Requested

1298	RQ247280	OCC 237	stuuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL PRSTL (UP)	UPPTCL	D	AMP work	08/Dec/2025	10:00	08/Dec/2025	17:00			PLANNED	Requested	
1299	RQ247275	OCC 237	stuuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	C	* CT TAN DELTA TEST	08/Dec/2025	09:00	08/Dec/2025	17:00			PLANNED	Requested	
1300	RQ247250	OCC 237	stuuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 500 MVA ICT-1 FOR ROUTINE TESTING AND MAINTENANCE WORK.	05/Dec/2025	10:00	05/Dec/2025	18:00			PLANNED	Requested	
1301	RQ247271	OCC 237	stuuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 500 MVA ICT-1 FOR COMMISSIONING OF NIPPS SYSTEM AND REPLACEMENT OF 220KV B BUS ISOLATOR Y PHASE JAW/ARM AND AD	04/Dec/2025	10:00	06/Dec/2025	17:00			PLANNED	Requested	
1302	RQ247273	OCC 237	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* If 315MVA ICT-1 increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. No	04/Dec/2025	08:00	10/Dec/2025	17:00			PLANNED	Requested	
1303	RQ247719	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	22/Dec/2025	08:00	22/Dec/2025	18:00			PLANNED	Requested	
1304	RQ247727	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	22/Dec/2025	08:00	22/Dec/2025	18:00			PLANNED	Requested	
1305	RQ247720	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period of 400 KV Main Bus-II & maintenance work will also be carried out for ICT-III also. load will be fed by 400/220 KV ICT-I.	19/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested	
1306	RQ247714	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work of Bay equipments	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested	
1307	RQ247728	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	16/Dec/2025	08:00	16/Dec/2025	18:00			PLANNED	Requested	
1308	RQ247729	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
1309	RQ247715	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
1310	RQ247723	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	C	Oil filtration of 400/220 KV, 315 MVA BHEL transformer LT-2nd AND QTR MAINTENANCE WORK (03 DAYS CONTINUE BASIS)	15/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested	
1311	RQ248947	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWEST(V)	RRVPNL	D	Planned maintenance	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
1312	RQ247718	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	13/Dec/2025	16:00	13/Dec/2025	23:00			PLANNED	Requested	
1313	RQ247717	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	12/Dec/2025	16:00	12/Dec/2025	23:00			PLANNED	Requested	
1314	RQ247726	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Yearly Maintenance work at 400KV GSS, Bhadla	11/Dec/2025	16:00	11/Dec/2025	23:00			PLANNED	Requested	
1315	RQ247725	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT. WORK OF BAY EQUIPMENTS	04/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested	
1316	RQ248971	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	C	Overhauling work of CB's (only 220 KV Side) will be carried out by M/s Selmore, Jaipur	04/Dec/2025	08:00	06/Dec/2025	18:00			PLANNED	Requested	
1317	RQ248676	OCC 237	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21/Dec/2025	10:00	21/Dec/2025	17:00			PLANNED	Requested	
1318	RQ248674	OCC 237	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13/Dec/2025	10:00	13/Dec/2025	17:00			PLANNED	Requested	
1319	RQ247509	OCC 237	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	HVPNL	C	AMP Work of ICT-2.	10/Dec/2025	09:00	10/Dec/2025	18:00			PLANNED	Requested	
1320	RQ248024	OCC 237	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To carry out the annual Mtc.	10/Dec/2025	09:00	10/Dec/2025	18:00			PLANNED	Requested	
1321	RQ248675	OCC 237	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06/Dec/2025	10:00	06/Dec/2025	17:00			PLANNED	Requested	
1322	RQ247629	OCC 237	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAWADA(HV)	HVPNL	C	For Up gradation of existing switchgears of current carrying capacity 2000 Ampere to switchgears of current carrying capacity 3150 Ampere in the 400 KV switchyard of 400KV Substation, Nawada i.e/ ICT bay- 400KV Breaker , 400KV CTs,400KV Isolators	05/Dec/2025	11:00	29/Dec/2025	16:00			PLANNED	Requested	
1323	RQ247677	OCC 237	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	For Yearly Mtc.	04/Dec/2025	09:00	04/Dec/2025	17:00			PLANNED	Requested	
1324	RQ248022	OCC 237	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To attend the oil leakage on tertiary Winding Side chamber.	03/Dec/2025	09:00	03/Dec/2025	18:00			PLANNED	Requested	
1325	RQ247676	OCC 237	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	For Yearly Mtc.	02/Dec/2025	09:00	02/Dec/2025	17:00			PLANNED	Requested	
1326	RQ247462	OCC 237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	PRTL	D	testing of PU & busbar stability of upcoming bays 227,230,232,234,235	15/Dec/2025	17:00	24/Dec/2025	23:59			PLANNED	Requested	
1327	RQ247461	OCC 237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)	PRTL	D	testing of PU & busbar stability of upcoming bays 227,230,232,234,235	15/Dec/2025	17:00	24/Dec/2025	23:59			PLANNED	Requested	
1328	RQ247351	OCC 237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	PRTL	D	LBB testing	11/Dec/2025	16:00	11/Dec/2025	23:00			PLANNED	Requested	
1329	RQ247350	OCC 237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	PRTL	D	LBB testing	08/Dec/2025	16:00	08/Dec/2025	23:00			PLANNED	Requested	
1330	RQ247349	OCC 237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	PRTL	D	LBB testing	01/Dec/2025	16:00	01/Dec/2025	23:00			PLANNED	Requested	
1331	RQ247463	OCC 237	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)	PRTL	D	Testing of PUA of upcoming 432 bay. For that 400KV Bus-1 Shutdown is required and ICT-6 is charged only with main bay from 400KV Side.	01/Dec/2025	08:00	06/Dec/2025	18:00			PLANNED	Requested	
1332	RQ247261	OCC 237	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUZAFARNAGAR(UP)	POWERGRID,UPPTCL	C	* SHUTDOWN OF 315 MVA -ICT-4 ATTENDING FOR MAINT TESTING 27.10.2025 12:38:46 INDIA (11006677) Phone 9412756625	14/Dec/2025	10:00	14/Dec/2025	17:00			PLANNED	Requested	
1333	RQ247716	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL,ATSL	D	Reliability life assessment of transformer	12/Dec/2025	08:00	13/Dec/2025	18:00			PLANNED	Requested	
1334	RQ247721	OCC 237	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL,ATSL	D	Reliability life assessment of transformer	09/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested	
1335	RQ247968	OCC 237	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BADALUNE(UP)	OCBTL	D	Annual Maintenance of ICT	09/Dec/2025	10:00	09/Dec/2025	16:00			PLANNED	Requested	
1336	RQ248770	OCC 237	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGAN(I)PG	POWERGRID	D	TESTING OF NEW 132 KV BUS BAR RELAYS & AMP OF BUS BAR	10/Dec/2025	09:00	10/Dec/2025	18:00			PLANNED	Requested	
1337	RQ248768	OCC 237	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGAN(I)PG	POWERGRID	D	TESTING OF NEW 132 KV BUS BAR RELAYS & AMP OF BUS BAR	10/Dec/2025	09:00	10/Dec/2025	18:00			PLANNED	Requested	
1338	RQ248769	OCC 237	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGAN(I)PG	POWERGRID	D	TESTING OF NEW 132 KV BUS BAR RELAYS & AMP OF BUS BAR	10/Dec/2025	09:00	10/Dec/2025	18:00			PLANNED	Requested	
1339	RQ248755	OCC 237	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	Bus Bar Retrofitment work at Pithoragarh	08/Dec/2025	09:00	08/Dec/2025	18:00			PLANNED	Requested	
1340	RQ248786	OCC 237	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILY(PG)	POWERGRID	D	Bus Bar & LBB relay retrofitting work at Raebareil SS	05/Dec/2025	08:00	06/Dec/2025	23:00			PLANNED	Requested	
1341	RQ248785	OCC 237	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILY(PG)	POWERGRID	D	Bus Bar & LBB relay retrofitting work at Raebareil SS	03/Dec/2025	08:00	04/Dec/2025	23:00			PLANNED	Requested	
1342	RQ248756	OCC 237	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	Bus Bar Retrofitment work at Pithoragarh	02/Dec/2025	09:00	02/Dec/2025	18:00			PLANNED	Requested	
1343	RQ248767	OCC 237	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGAN(I)PG	POWERGRID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kV 160MVA ICT in place of M/s Bharat Biljee Make 220/132kV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132KV Sitargan Substation of POWERGRID NR-III Region.	01/Dec/2025	09:00	31/Dec/2025	18:00			PLANNED	Requested	
1344	RQ248784	OCC 237	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILY(PG)	POWERGRID	D	Bus Bar & LBB relay retrofitting work at Raebareil SS	01/Dec/2025	08:00	02/Dec/2025	23:00			PLANNED	Requested	
1345	RQ247620	OCC 237	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	PTCUL,SINGOLI(LTUHP)	D	Annual Maintenance	23/Feb/2026	09:00	24/Feb/2026	18:00	Bus 2 Side Overhauling Work.		PLANNED	Requested	
1346	RQ247619	OCC 237	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	PTCUL,SINGOLI(LTUHP)	D	Annual Maintenance	23/Feb/2026	09:00	24/Feb/2026	18:00	Bus 1 Side Overhauling Work.		PLANNED	Requested	

1347	RQ247613	OCC_237	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	PTCUL,SINGOLI(LTUHP)	D	Annual Maintenance	20/Feb/2026	09:00	22/Feb/2026	18:00	Overhauling of 220 KV Singoli - Srinagar Circuit 2	PLANNED	Requested		
1348	RQ247604	OCC_237	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	PTCUL,SINGOLI(LTUHP)	D	Annual Maintenance	16/Feb/2026	09:00	18/Feb/2026	18:00	Overhauling of 220 KV Singoli - Srinagar Circuit 1	PLANNED	Requested		
1349	RQ248193	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1		D	For AMP Works	31/Dec/2025	09:00	31/Dec/2025	18:00	AMP WORKS	PLANNED	Requested		
1350	RQ248192	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHLWARA(RS)-KOTA(PG) (RS) CKT-1		D	For AMP Works	30/Dec/2025	09:00	30/Dec/2025	18:00	AMP WORKS	PLANNED	Requested		
1351	RQ249085	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-4		D	AMP of Line Equipment	30/Dec/2025	09:00	30/Dec/2025	18:00	Kindly approve.	PLANNED	Requested		
1352	RQ248293	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS4)_SL_BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	29/Dec/2025	16:00	30/Dec/2025	23:00		PLANNED	Requested		
1353	RQ248191	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2		D	For AMP Works	29/Dec/2025	09:00	29/Dec/2025	18:00	AMP WORKS	PLANNED	Requested		
1354	RQ249084	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-1		D	AMP of Line Equipment	29/Dec/2025	09:00	29/Dec/2025	18:00	Kindly approve.	PLANNED	Requested		
1355	RQ248319	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1		D	Busbar Stability of upcoming 235 bay.	27/Dec/2025	17:30	27/Dec/2025	23:59		PLANNED	Requested		
1356	RQ248309	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SIPL) Ckt-1		D	Busbar Stability of upcoming 235 bay.	27/Dec/2025	17:30	27/Dec/2025	23:59		PLANNED	Requested		
1357	RQ248339	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERIO2PL_SL_Ftg3-Fatehgarh_III(PG) (ARERIO2PL) Ckt-1		D	Busbar Stability of upcoming 235 bay.	27/Dec/2025	17:30	27/Dec/2025	23:59		PLANNED	Requested		
1358	RQ248329	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1		D	Busbar Stability of upcoming 235 bay.	27/Dec/2025	17:30	27/Dec/2025	23:59		PLANNED	Requested		
1359	RQ248292	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS2)_SL_BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	27/Dec/2025	16:00	28/Dec/2025	23:00		PLANNED	Requested		
1360	RQ248318	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1		D	Testing of PU of upcoming 235 bay.	26/Dec/2025	17:30	26/Dec/2025	23:59		PLANNED	Requested		
1361	RQ248308	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SIPL) Ckt-1		D	Testing of PU of upcoming 235 bay.	26/Dec/2025	17:30	26/Dec/2025	23:59		PLANNED	Requested		
1362	RQ248338	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERIO2PL_SL_Ftg3-Fatehgarh_III(PG) (ARERIO2PL) Ckt-1		D	Testing of PU of upcoming 235 bay.	26/Dec/2025	17:30	26/Dec/2025	23:59		PLANNED	Requested		
1363	RQ248328	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1		D	Testing of PU of upcoming 235 bay.	26/Dec/2025	17:30	26/Dec/2025	23:59		PLANNED	Requested		
1364	RQ248190	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1		D	For AMP Works	26/Dec/2025	09:00	26/Dec/2025	18:00	AMP WORKS	PLANNED	Requested		
1365	RQ248317	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1		D	Busbar Stability of upcoming 234 bay.	25/Dec/2025	17:30	25/Dec/2025	23:59		PLANNED	Requested		
1366	RQ248307	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SIPL) Ckt-1		D	Busbar Stability of upcoming 234 bay.	25/Dec/2025	17:30	25/Dec/2025	23:59		PLANNED	Requested		
1367	RQ248337	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERIO2PL_SL_Ftg3-Fatehgarh_III(PG) (ARERIO2PL) Ckt-1		D	Busbar Stability of upcoming 234 bay.	25/Dec/2025	17:30	25/Dec/2025	23:59		PLANNED	Requested		
1368	RQ248327	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1		D	Busbar Stability of upcoming 234 bay.	25/Dec/2025	17:30	25/Dec/2025	23:59		PLANNED	Requested		
1369	RQ248113	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHMSAR)SL_FTG2_PG (AGE24L) CKT-2		D	For AMP of Line Bay	25/Dec/2025	16:00	25/Dec/2025	23:59	For AMP of Line Bay	PLANNED	Requested		
1370	RQ248377	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Insertion of additional glass disc/ To attend shutdown nature defects	25/Dec/2025	08:00	30/Dec/2025	18:00	Non auto for 220 kv RAPB- Chittorgarh Ckt-1	PLANNED	Requested		
1371	RQ248131	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHLWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25/Dec/2025	08:00	25/Dec/2025	18:00	Non Auto of 220 KV Anta-Bhlwara CK1	PLANNED	Requested		
1372	RQ248269	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1		D	S/D Rectification work	25/Dec/2025	08:00	25/Dec/2025	18:00	Non-Auto Mode of 1. 220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1 2.220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1 Required.	PLANNED	Requested		
1373	RQ248316	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1		D	Testing of PU of upcoming 234 bay.	24/Dec/2025	17:30	24/Dec/2025	23:59		PLANNED	Requested		
1374	RQ248306	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SIPL) Ckt-1		D	Testing of PU of upcoming 234 bay.	24/Dec/2025	17:30	24/Dec/2025	23:59		PLANNED	Requested		

1375	RQ248336	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERIO2PL_SL_Ftg3-Fatehgarh_ III(PG) (ARERIO2PL) Ckt-1	D	Testing of PU of upcoming 234 bay.	24/Dec/2025	17:30	24/Dec/2025	23:59			PLANNED	Requested	
1376	RQ248326	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_ III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1	D	Testing of PU of upcoming 234 bay.	24/Dec/2025	17:30	24/Dec/2025	23:59			PLANNED	Requested	
1377	RQ248112	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_ II(PG)-AGE24(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1	D	For AMP of Line Bay	24/Dec/2025	16:00	24/Dec/2025	23:59	For AMP of Line Bay		PLANNED	Requested	
1378	RQ249277	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	D	NON-AUTO MODE OF PONG-JASSOR DURING S/D OF PONG-BAIRASUIL	24/Dec/2025	09:00	24/Dec/2025	18:00	Kindly approve.		PLANNED	Requested	
1379	RQ249276	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	D	FOR AMP WORK OF LINE & MAIN BAY	24/Dec/2025	09:00	24/Dec/2025	18:00	Kindly approve.		PLANNED	Requested	
1380	RQ248268	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1	D	S/D Rectification work	24/Dec/2025	08:00	24/Dec/2025	18:00	Non-Auto Mode of 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 required.		PLANNED	Requested	
1381	RQ248107	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_ II(PG)-ASER2PL_SL_FTHG2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1	D	For AMP of Line Bay	23/Dec/2025	16:00	24/Dec/2025	23:59	For AMP of Line Bay		PLANNED	Requested	
1382	RQ248111	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_ II(PG) (RENEW SOLAR URJA (RSUPL) CKT-1	D	For AMP of Line Bay	23/Dec/2025	16:00	23/Dec/2025	23:59	For AMP of Line Bay		PLANNED	Requested	
1383	RQ248267	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (PG) CKT-1	D	S/D Rectification work	23/Dec/2025	08:00	23/Dec/2025	18:00	Non-Auto Mode of 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 required.		PLANNED	Requested	
1384	RQ248130	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	D	For attending S/D nature defects	23/Dec/2025	08:00	23/Dec/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2		PLANNED	Requested	
1385	RQ248460	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_ III(PG)-RSUPL_SL_FTG3(PG) (RENEW_S IPL) CKT-1	C	AMP works	22/Dec/2025	17:00	23/Dec/2025	06:00			PLANNED	Requested	
1386	RQ248110	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_ II(PG) (RENEW SUN BRIGHT (RSBPL) CKT-1	D	For AMP of Line Bay	22/Dec/2025	16:00	22/Dec/2025	23:59	For AMP of Line Bay		PLANNED	Requested	
1387	RQ248452	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_ B(NP)-Chittorgarh(RS) (PG) CKT-2	C	For Attending Shutdown Nature Defects	22/Dec/2025	09:00	23/Dec/2025	17:00	for Insert Glass disk in Insulator		PLANNED	Requested	
1388	RQ249278	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	D	FOR AMP WORK OF LINE & MAIN BAY	22/Dec/2025	09:00	22/Dec/2025	18:00	Kindly approve.		PLANNED	Requested	
1389	RQ249279	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	D	NON-AUTO MODE OF PONG-BAIRASUIL DURING S/D OF PONG-JASSOR	22/Dec/2025	09:00	22/Dec/2025	18:00	Kindly approve.		PLANNED	Requested	
1390	RQ249063	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-1	D	AMP of Line Equipments	22/Dec/2025	09:00	22/Dec/2025	18:00	Kindly approve.		PLANNED	Requested	
1391	RQ248440	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1	C	For overcrossing of conductor during reconductoring work in 220KC Hisar-Hisar ckt -1&2	22/Dec/2025	09:00	24/Dec/2025	18:00			PLANNED	Requested	
1392	RQ248441	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2	C	For overcrossing of conductor during reconductoring work in 220KC Hisar-Hisar ckt -1&2	22/Dec/2025	09:00	24/Dec/2025	18:00			PLANNED	Requested	
1393	RQ249082	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	C	For overhauling of 03 Nos. pole columns of 220kV CB due to suspected DCIM signatures at Gladni end.	22/Dec/2025	09:00	23/Dec/2025	17:00	Kindly approve.		PLANNED	Requested	
1394	RQ248465	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1	D	For overhead crossing of 220kV S/C Sikar - Dhod TL by under construction 765kV Bhadla-III Sikar-II TL under PBIIITL	22/Dec/2025	06:00	23/Dec/2025	18:00	RVPNL		PLANNED	Requested	
1395	RQ248106	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_ II(PG)-AGE24(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1	D	For AMP of Line Bay	21/Dec/2025	16:00	22/Dec/2025	23:59	For AMP of Line Bay		PLANNED	Requested	
1396	RQ248315	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energibent_PPL_FTG3-Fatehgarh_ III(PG) (Energibent_PPL) Ckt-1	D	Busbar Stability of upcoming 232 bay.	20/Dec/2025	17:30	20/Dec/2025	23:59			PLANNED	Requested	
1397	RQ248305	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_ III(PG)-RSUPL_SL_Ftg3(PG) (ReNew_S IPL) Ckt-1	D	Busbar Stability of upcoming 232 bay.	20/Dec/2025	17:30	20/Dec/2025	23:59			PLANNED	Requested	
1398	RQ248335	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERIO2PL_SL_Ftg3-Fatehgarh_ III(PG) (ARERIO2PL) CKT-1	D	Busbar Stability of upcoming 232 bay.	20/Dec/2025	17:30	20/Dec/2025	23:59			PLANNED	Requested	
1399	RQ248325	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_ III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1	D	Busbar Stability of upcoming 232 bay.	20/Dec/2025	17:30	20/Dec/2025	23:59			PLANNED	Requested	
1400	RQ248458	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (P8TSL)-JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1	D	AMP works and construction works	20/Dec/2025	16:00	27/Dec/2025	23:00			PLANNED	Requested	
1401	RQ248177	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSVPL_SL_FTHG3_PG-FATEHGARH_ III(PG) (RENEW SURYA VINHAAN PRIVATE LIMITED) CKT-1	D	AMP works	20/Dec/2025	15:00	20/Dec/2025	23:59	AMP WORKS		PLANNED	Requested	
1402	RQ249055	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	D	Bus Bar testing	20/Dec/2025	08:00	20/Dec/2025	18:00	Kindly approve.		PLANNED	Requested	

1403	RQ248314	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1	D	Testing of PU of upcoming 232 bay.	19/Dec/2025	17:30	19/Dec/2025	23:59			PLANNED	Requested	
1404	RQ248304	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SJPL) Ckt-1	D	Testing of PU of upcoming 232 bay.	19/Dec/2025	17:30	19/Dec/2025	23:59			PLANNED	Requested	
1405	RQ248334	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_Ftg3-Fatehgarh_III(PG) (ARERJ02PL) Ckt-1	D	Testing of PU of upcoming 232 bay.	19/Dec/2025	17:30	19/Dec/2025	23:59			PLANNED	Requested	
1406	RQ248324	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1	D	Testing of PU of upcoming 232 bay.	19/Dec/2025	17:30	19/Dec/2025	23:59			PLANNED	Requested	
1407	RQ248105	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AGE24L(BHMSARI)SL_FTG2_PG (AGE24L) Ckt-2	D	For AMP of Line Bay	19/Dec/2025	16:00	20/Dec/2025	23:59	For AMP of Line Bay		PLANNED	Requested	
1408	RQ248457	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANP55_BIK2 (AMPLUS)-BIKANER_2 (PBTS1) (GRIAN ENERGY PRIVATE LIMITED) Ckt-1	D	AMP works and construction works	19/Dec/2025	16:00	26/Dec/2025	23:00			PLANNED	Requested	
1409	RQ249104	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(P5) (PG) Ckt-2	D	For Bus Bar Retrofitting	19/Dec/2025	09:30	19/Dec/2025	17:00	Kindly approve.		PLANNED	Requested	
1410	RQ248451	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-Chittorgarh(RS) (PG) Ckt-1	C	For Attending Shutdown Nature Defects	19/Dec/2025	09:00	20/Dec/2025	17:00	for insert Glass disk in insulator		PLANNED	Requested	
1411	RQ248376	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) Ckt-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	19/Dec/2025	08:00	24/Dec/2025	18:00	Non auto for 220 KV RAPPB-Chittorgarh Ckt-2		PLANNED	Requested	
1412	RQ249054	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) Ckt-1	D	Bus Bar testing	19/Dec/2025	08:00	19/Dec/2025	18:00	Kindly approve.		PLANNED	Requested	
1413	RQ248313	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1	D	Busbar Stability of upcoming 230 bay.	18/Dec/2025	17:30	18/Dec/2025	23:59			PLANNED	Requested	
1414	RQ248303	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SJPL) Ckt-1	D	Busbar Stability of upcoming 230 bay.	18/Dec/2025	17:30	18/Dec/2025	23:59			PLANNED	Requested	
1415	RQ248333	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_Ftg3-Fatehgarh_III(PG) (ARERJ02PL) Ckt-1	D	Busbar Stability of upcoming 230 bay.	18/Dec/2025	17:30	18/Dec/2025	23:59			PLANNED	Requested	
1416	RQ248323	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1	D	Busbar Stability of upcoming 230 bay.	18/Dec/2025	17:30	18/Dec/2025	23:59			PLANNED	Requested	
1417	RQ248456	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTS1) (PRERAK GREENTECH PVT LTD) Ckt-1	D	AMP works and construction works	18/Dec/2025	16:00	25/Dec/2025	23:00			PLANNED	Requested	
1418	RQ248176	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AXPL_SL_FTHG3_PG-Fatehgarh_III(PG) (ALTRA XERGI POWER PVT LTD) Ckt-1	D	AMP works	18/Dec/2025	15:00	18/Dec/2025	23:59	AMP WORKS		PLANNED	Requested	
1419	RQ249103	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(P5) (PG) Ckt-1	D	For Bus Bar Retrofitting	18/Dec/2025	09:30	18/Dec/2025	17:00	Kindly approve.		PLANNED	Requested	
1420	RQ249081	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) Ckt-2	C	For overhauling of 03 Nos. pole columns of 220kV CB due to suspected DCRM signatures at Gladni end.	18/Dec/2025	09:00	19/Dec/2025	17:00	Kindly approve.		PLANNED	Requested	
1421	RQ248312	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1	D	Testing of PU of upcoming 230 bay.	17/Dec/2025	17:30	17/Dec/2025	23:59			PLANNED	Requested	
1422	RQ248302	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SJPL) Ckt-1	D	Testing of PU of upcoming 230 bay.	17/Dec/2025	17:30	17/Dec/2025	23:59			PLANNED	Requested	
1423	RQ248332	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_Ftg3-Fatehgarh_III(PG) (ARERJ02PL) Ckt-1	D	Testing of PU of upcoming 230 bay.	17/Dec/2025	17:30	17/Dec/2025	23:59			PLANNED	Requested	
1424	RQ248322	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1	D	Testing of PU of upcoming 230 bay.	17/Dec/2025	17:30	17/Dec/2025	23:59			PLANNED	Requested	
1425	RQ248104	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-DEVIKOT SL_FTHG2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) Ckt-1	D	For AMP of Line Bay	17/Dec/2025	16:00	18/Dec/2025	23:59	For AMP of Line Bay		PLANNED	Requested	
1426	RQ248421	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEOBAND(UP)-SAHARANPUR(PG) (UP) Ckt-2	C	for AMP work	17/Dec/2025	09:00	17/Dec/2025	18:00	SHUTDOWN		PLANNED	Requested	
1427	RQ248311	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1	D	Busbar Stability of upcoming 227 bay.	16/Dec/2025	17:30	16/Dec/2025	23:59			PLANNED	Requested	
1428	RQ248301	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSJPL_SL_Ftg3(PG) (ReNew_SJPL) Ckt-1	D	Busbar Stability of upcoming 227 bay.	16/Dec/2025	17:30	16/Dec/2025	23:59			PLANNED	Requested	
1429	RQ248331	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARERJ02PL_SL_Ftg3-Fatehgarh_III(PG) (ARERJ02PL) Ckt-1	D	Busbar Stability of upcoming 227 bay.	16/Dec/2025	17:30	16/Dec/2025	23:59			PLANNED	Requested	
1430	RQ248321	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1	D	Busbar Stability of upcoming 227 bay.	16/Dec/2025	17:30	16/Dec/2025	23:59			PLANNED	Requested	

1431	RQ248175	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSAPL_SL_FTHG3_PG (RENEW SURYA AAYAN PRIVATE LIMITED) CKT-1		D	AMP works	16/Dec/2025	15:00	16/Dec/2025	23:59	AMP WORKS	PLANNED	Requested	
1432	RQ248420	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEOBAND(UP)-SAHARANPUR(PG) (UP) CKT-1		C	for AMP work	16/Dec/2025	09:00	16/Dec/2025	18:00	SHUTDOWN	PLANNED	Requested	
1433	RQ248310	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Energizent_PPL_FTG3-Fatehgarh_III(PG) (Energizent_PPL) Ckt-1		D	Testing of PU of upcoming 227 bay.	15/Dec/2025	17:30	15/Dec/2025	23:59		PLANNED	Requested	
1434	RQ248300	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-RSIPL_SL_Ftg3(PG) [ReNew_SIPL] Ckt-1		D	Testing of PU of upcoming 227 bay.	15/Dec/2025	17:30	15/Dec/2025	23:59		PLANNED	Requested	
1435	RQ248330	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ARER02PL_SL_Ftg3-Fatehgarh_III(PG) (ARER02PL) Ckt-1		D	Testing of PU of upcoming 227 bay.	15/Dec/2025	17:30	15/Dec/2025	23:59		PLANNED	Requested	
1436	RQ248320	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV Fatehgarh_III(PG)-XL_XPPL_SL_Ftg3(PG) (XL_XPPL) Ckt-1		D	Testing of PU of upcoming 227 bay.	15/Dec/2025	17:30	15/Dec/2025	23:59		PLANNED	Requested	
1437	RQ248459	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSI) (SERENTICA_RI4PL_BIK2) CKT-1		D	AMP works and construction works	15/Dec/2025	16:00	23/Dec/2025	23:00		PLANNED	Requested	
1438	RQ248103	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For AMP of Line Bay	15/Dec/2025	16:00	16/Dec/2025	23:59	For AMP of Line Bay	PLANNED	Requested	
1439	RQ248174	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSRPL_HYB_FTHG3_PG (RENEW SURYA ROSHNI PRIVATE LIMITED) CKT-1		D	AMP works	15/Dec/2025	15:00	15/Dec/2025	23:59	AMP WORKS	PLANNED	Requested	
1440	RQ249102	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2		D	For Bus Bar Retrofitting	15/Dec/2025	09:30	15/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
1441	RQ249275	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	NON-AUTO DURING AMP OF DASUYA-SARNA CKT-2	15/Dec/2025	09:00	15/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
1442	RQ248159	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1		C	Re-conductoring work of 220 KV Hisar (PG)-Hisar (IA) D/C transmission line under Hisar TLM.	15/Dec/2025	09:00	31/Dec/2025	18:00		PLANNED	Requested	
1443	RQ249274	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	FOR AMP & INSTALLATION OF LIGHTENING ARRESTOR AT DASUYA END	15/Dec/2025	09:00	15/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
1444	RQ248161	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		C	Re-conductoring work of 220 KV Hisar (PG)-Hisar (IA) D/C transmission line under Hisar TLM.	15/Dec/2025	09:00	31/Dec/2025	18:00		PLANNED	Requested	
1445	RQ248208	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHLWARA(RS)-KANKROLI(PG) (RS) CKT-1		D	FOR AMP OF LINE EQUIPMENTS	15/Dec/2025	09:00	15/Dec/2025	18:00	FOR AMP OF LINE EQUIPMENTS	PLANNED	Requested	
1446	RQ249080	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1		C	For overhauling of 03 Nos. pole columns of 220kV CB due to suspected DCRM signatures at Gladni end.	15/Dec/2025	09:00	16/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
1447	RQ248378	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	14/Dec/2025	08:00	19/Dec/2025	18:00	S/D required timely	PLANNED	Requested	
1448	RQ249101	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1		D	For Bus Bar Retrofitting	13/Dec/2025	09:30	13/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
1449	RQ249272	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	AMP OF LINE AND LINE BAY & MAIN BAY EQUIPMENTS AT DASUYA END	13/Dec/2025	09:00	14/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
1450	RQ249273	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	NON-AUTO DURING S/D OF DASUYA-SARNA CKT-1	13/Dec/2025	09:00	14/Dec/2025	18:00	Kindly approve.	PLANNED	Requested	
1451	RQ249100	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	For Bus Bar Retrofitting	12/Dec/2025	09:30	12/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
1452	RQ248218	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MALI(HV) (HVPNL) CKT-2		D	for AMP work	12/Dec/2025	09:00	12/Dec/2025	18:00	respective line bay 204 at Manesar will also be under shutdown due to double main bus scheme	PLANNED	Requested	
1453	RQ248299	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BHD2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	11/Dec/2025	16:00	12/Dec/2025	23:00		PLANNED	Requested	
1454	RQ249099	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	For Bus Bar Retrofitting	11/Dec/2025	09:30	11/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
1455	RQ248139	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GPPL_SL_BIK2_PG-BIKANER_2 (PBTSI) (PRERAK GREENTECH PVT LTD) CKT-1		D	For Bay Extension works	10/Dec/2025	17:00	15/Dec/2025	23:59		PLANNED	Requested	
1456	RQ248141	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSI) (SERENTICA_RI4PL_BIK2) CKT-1		D	For Bay Extension works	10/Dec/2025	17:00	15/Dec/2025	23:59		PLANNED	Requested	
1457	RQ248142	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSI)-JGCP_SL_BIK2_PG (JUNIPER_NEPL) CKT-1		D	For Bay Extension works	10/Dec/2025	17:00	15/Dec/2025	23:59		PLANNED	Requested	
1458	RQ248140	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2 (AMPLUS)-BIKANER_2 (PBTSI) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For Bay Extension works	10/Dec/2025	17:00	15/Dec/2025	23:59		PLANNED	Requested	

1459	RQ248455	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTSL) (BANDERWALA TPS) CKT-1	D	AMP works and construction works	10/Dec/2025	16:00	16/Dec/2025	23:00		PLANNED	Requested	
1460	RQ249098	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	D	For Bus Bar Retrofitting	10/Dec/2025	09:30	10/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
1461	RQ248217	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	D	for AMP work	10/Dec/2025	09:00	10/Dec/2025	18:00	respective line bay 203 at Manesar will also be under shutdown due to double main bus scheme	PLANNED	Requested	
1462	RQ248386	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	D	To attend shutdown nature defects	10/Dec/2025	08:00	12/Dec/2025	18:00	S/D required timely	PLANNED	Requested	
1463	RQ248380	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	D	Insertion of additional glass disc/ To attend shutdown nature defects	10/Dec/2025	08:00	14/Dec/2025	18:00	Non auto for 220 KV Anta(NTPC)-Lalsot(RS) ti	PLANNED	Requested	
1464	RQ248298	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1	D	Attending COE Protection Observations, CT Oil Sampling	09/Dec/2025	16:00	10/Dec/2025	23:00		PLANNED	Requested	
1465	RQ248454	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) CKT-1	D	AMP works and construction works	09/Dec/2025	16:00	17/Dec/2025	23:00		PLANNED	Requested	
1466	RQ249097	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	D	For Bus Bar Retrofitting	09/Dec/2025	09:30	09/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
1467	RQ248071	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JMD(PG)-MUND (HV) (HVPNL) CKT-2	D	For Relay testing works	09/Dec/2025	08:00	09/Dec/2025	18:00	For Relay testing works	PLANNED	Requested	
1468	RQ249096	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	D	For Bus Bar Retrofitting	08/Dec/2025	09:30	08/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
1469	RQ248407	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1	D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	08/Dec/2025	08:00	14/Dec/2025	18:00	NON AUTO MODE	PLANNED	Requested	
1470	RQ248408	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ACME HEERGARH_SL_BHD2_PG (ACME_HEERGARH)-BHADLA_2 (PG) (ACME_HEERGARH) CKT-1	D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	08/Dec/2025	08:00	14/Dec/2025	18:00	NON AUTO MODE	PLANNED	Requested	
1471	RQ248276	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1	C	Rectification of P.D defect in 220kV Main Bus-1	08/Dec/2025	08:00	12/Dec/2025	23:00	Along with 220kV Main Bus-1	PLANNED	Requested	
1472	RQ248070	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JMD(PG)-NARWANA (HV) (HVPNL) CKT-2	D	For Relay testing works	08/Dec/2025	08:00	08/Dec/2025	18:00	For Relay testing works	PLANNED	Requested	
1473	RQ248406	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1	D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	08/Dec/2025	08:00	14/Dec/2025	18:00	NON AUTO MODE	PLANNED	Requested	
1474	RQ248278	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2	C	Rectification of P.D defect in 220kV Main Bus-1	08/Dec/2025	08:00	12/Dec/2025	23:00	Along with 220kV Main Bus-1	PLANNED	Requested	
1475	RQ248277	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1	C	Rectification of P.D defect in 220kV Main Bus-1	08/Dec/2025	08:00	12/Dec/2025	23:00	Along with 220kV Main Bus-1	PLANNED	Requested	
1476	RQ248297	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NOKHRA_SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1	D	Attending COE Protection Observations, CT Oil Sampling	07/Dec/2025	16:00	08/Dec/2025	23:00		PLANNED	Requested	
1477	RQ249095	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	For Bus Bar Retrofitting	06/Dec/2025	09:30	06/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
1478	RQ248296	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-ACME SOLAR(ACM) (ACME) CKT-1	D	Attending COE Protection Observations, CT Oil Sampling	05/Dec/2025	16:00	06/Dec/2025	23:00		PLANNED	Requested	
1479	RQ248453	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JUNA_REPL_SL_BKN2 (JUNA_REPL) CKT-1	D	AMP works and construction works	05/Dec/2025	16:00	12/Dec/2025	23:00		PLANNED	Requested	
1480	RQ248450	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-Debari(RS) (PG) CKT-1	D	For Attending Shutdown Nature Defects	05/Dec/2025	09:00	05/Dec/2025	17:00	For Attending Shutdown Nature Defects	PLANNED	Requested	
1481	RQ248066	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	D	For joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	05/Dec/2025	08:00	10/Dec/2025	18:00	Non-Auto required for joint box creation works	PLANNED	Requested	
1482	RQ248067	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	D	For joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	05/Dec/2025	08:00	10/Dec/2025	18:00	Non-Auto required for joint box creation works	PLANNED	Requested	
1483	RQ249094	OCC_237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-RAMBAN(PDD) (PDD) CKT-1	D	For Bus Bar Retrofitting	04/Dec/2025	09:30	04/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
1484	RQ248295	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1	D	Attending COE Protection Observations, CT Oil Sampling	03/Dec/2025	16:00	04/Dec/2025	23:00		PLANNED	Requested	
1485	RQ248461	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-4	D	FOR AMP WORKS OF LINE EQUIPMENTS	03/Dec/2025	10:00	03/Dec/2025	16:00	LINE OWNER IS HVPNL	PLANNED	Requested	
1486	RQ248160	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-2	C	SF6 gas leakage from Bushing of bay 205.	03/Dec/2025	10:00	06/Dec/2025	18:00		PLANNED	Requested	

1487	RQ249093	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-MIR BAZAR(PD) (PD) CKT-1		D	For Bus Bar Retrofitting	03/Dec/2025	09:30	03/Dec/2025	17:00	Kindly approve.	PLANNED	Requested	
1488	RQ248207	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1		D	FOR AMP OF LINE EQUIPMENTS	02/Dec/2025	10:00	02/Dec/2025	16:00	FOR AMP OF LINE EQUIPMENTS	PLANNED	Requested	
1489	RQ248082	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2		D	AMP work	02/Dec/2025	09:00	02/Dec/2025	18:00	AMP WORK AT SIKAR SS	PLANNED	Requested	
1490	RQ248294	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SEORA_SL_BHD2_PG (MEGA_SURYAURJA)-BHADLA_2 (PG) (MEGA_SURYAURJA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	01/Dec/2025	16:00	02/Dec/2025	23:00		PLANNED	Requested	
1491	RQ248404	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_R01_SL_BHD2_PG-BHADLA_2 (PG) (ABC R01) CKT-1		D	765 KV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01/Dec/2025	08:00	07/Dec/2025	18:00	SHUTDOWN	PLANNED	Requested	
1492	RQ248373	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work	01/Dec/2025	08:00	10/Dec/2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested	
1493	RQ248405	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ACME HEERGARH SL_BHD2_PG (ACME_HEERGARH)-BHADLA_2 (PG) (ACME_HEERGARH) CKT-1		D	765 KV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01/Dec/2025	08:00	07/Dec/2025	18:00	SHUTDOWN	PLANNED	Requested	
1494	RQ248372	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work	01/Dec/2025	08:00	10/Dec/2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested	
1495	RQ248403	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	765 KV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	01/Dec/2025	08:00	07/Dec/2025	18:00	SHUTDOWN	PLANNED	Requested	
1496	RQ248379	OCC	237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	01/Dec/2025	08:00	09/Dec/2025	18:00	Non auto for 220 kv Anta(NTPC)-Swaimadhopur(RS) & 220 kv Swaimadhopur Dausa Ckt	PLANNED	Requested	
1497	RQ249175	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(P) (PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	29/Dec/2025	08:00	29/Dec/2025	18:00		PLANNED	Requested	
1498	RQ249174	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers of T .no 160 to 168 and gantry s/s	27/Dec/2025	08:00	27/Dec/2025	18:00		PLANNED	Requested	
1499	RQ249173	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(P)-LUDHIANA(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	26/Dec/2025	08:00	26/Dec/2025	18:00		PLANNED	Requested	
1500	RQ249172	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	26/Dec/2025	08:00	26/Dec/2025	18:00		PLANNED	Requested	
1501	RQ249171	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWALI(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 45 to 65	23/Dec/2025	08:00	23/Dec/2025	18:00		PLANNED	Requested	
1502	RQ249168	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 270 to 290	22/Dec/2025	08:00	22/Dec/2025	18:00		PLANNED	Requested	
1503	RQ249167	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(P) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/Dec/2025	08:00	22/Dec/2025	18:00		PLANNED	Requested	
1504	RQ249162	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	19/Dec/2025	08:00	19/Dec/2025	18:00		PLANNED	Requested	
1505	RQ249164	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 290/1 to 290/15	19/Dec/2025	08:00	19/Dec/2025	18:00		PLANNED	Requested	
1506	RQ249161	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 20	18/Dec/2025	08:00	18/Dec/2025	18:00		PLANNED	Requested	
1507	RQ249159	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(P)-LUDHIANA(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 5 to 20	16/Dec/2025	08:00	16/Dec/2025	18:00		PLANNED	Requested	
1508	RQ247957	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(P) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 250 to 270	15/Dec/2025	08:00	15/Dec/2025	18:00		PLANNED	Requested	
1509	RQ247950	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers of T .no 160 to 168 and gantry s/s	13/Dec/2025	08:00	13/Dec/2025	18:00		PLANNED	Requested	
1510	RQ248841	OCC	237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMHABAT(P) (PSTCL) CKT-1	PSTCL	D	Half Yearly mtc of line	12/Dec/2025	08:00	12/Dec/2025	18:00		PLANNED	Requested	
1511	RQ247948	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(P)-LUDHIANA(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 5 to 30	11/Dec/2025	08:00	11/Dec/2025	18:00		PLANNED	Requested	
1512	RQ247943	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(P) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 290/1 to 290/15	08/Dec/2025	08:00	08/Dec/2025	18:00		PLANNED	Requested	
1513	RQ247940	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	08/Dec/2025	08:00	08/Dec/2025	18:00		PLANNED	Requested	
1514	RQ247936	OCC	237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(P) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 10	04/Dec/2025	08:00	04/Dec/2025	18:00		PLANNED	Requested	

1515	RQ247928	OCC 237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	02/Dec/2025	08:00	02/Dec/2025	18:00			PLANNED	Requested
1516	RQ247926	OCC 237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKAN(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 15	01/Dec/2025	08:00	01/Dec/2025	18:00			PLANNED	Requested
1517	RQ248859	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	For S/D nature defects	28/Dec/2025	09:00	28/Dec/2025	18:00			PLANNED	Requested
1518	RQ248984	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWABAD(UP) (PG) CKT-2	POWERGRID	D	Stability test of BB Relay	23/Dec/2025	08:00	23/Dec/2025	12:00			PLANNED	Requested
1519	RQ248983	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWABAD(UP) (PG) CKT-1	POWERGRID	D	Stability test of BB Relay	22/Dec/2025	14:00	22/Dec/2025	18:00			PLANNED	Requested
1520	RQ247601	OCC 237	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	Annual bay maintenance	22/Dec/2025	08:00	24/Dec/2025	18:00			PLANNED	Requested
1521	RQ248985	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	220kV Busbar Stability test for Jhusi feeder	20/Dec/2025	14:00	20/Dec/2025	18:00			PLANNED	Requested
1522	RQ249027	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIWI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWERGRID	D	AMP of Dhaulinganga Line Reactor at NHPC end.	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested
1523	RQ249292	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWERGRID	D	BB AND LBB RELAY RETROFITMENT WORK	15/Dec/2025	08:00	16/Dec/2025	23:00			PLANNED	Requested
1524	RQ248920	OCC 237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested
1525	RQ248957	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-MAINPUR(UP) (PG) CKT-1	POWERGRID	D	AMP OF LINE BAY	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested
1526	RQ248876	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANI(UP) (PG) CKT-1	POWERGRID	D	FOR REPLACEMENT PUNCOM MAKE PLCC PANEL WITH ABB MAKE PLCC PANELS.	12/Dec/2025	09:00	12/Dec/2025	18:00			PLANNED	Requested
1527	RQ248923	OCC 237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance of Bay along with BUS	09/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested
1528	RQ248922	OCC 237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay along with BUS	08/Dec/2025	08:00	08/Dec/2025	18:00			PLANNED	Requested
1529	RQ247898	OCC 237	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	C	Annual bay maintenance	08/Dec/2025	00:00	10/Dec/2025	23:59			PLANNED	Requested
1530	RQ249294	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWERGRID	D	BB AND LBB RELAY RETROFITMENT WORK	07/Dec/2025	08:00	08/Dec/2025	23:00			PLANNED	Requested
1531	RQ248950	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	Amp of line Bay equipment	06/Dec/2025	08:00	06/Dec/2025	18:00			PLANNED	Requested
1532	RQ248976	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWABAD(UP) (PG) CKT-2	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Dec/2025	16:00	05/Dec/2025	18:00			PLANNED	Requested
1533	RQ248975	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWABAD(UP) (PG) CKT-1	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	05/Dec/2025	14:00	05/Dec/2025	16:00			PLANNED	Requested
1534	RQ248921	OCC 237	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	05/Dec/2025	08:00	05/Dec/2025	18:00			PLANNED	Requested
1535	RQ249020	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	AMP of line bay equipment at Kanpur.Unchahar-1 line AR will be put in Non-auto mode.	05/Dec/2025	08:00	05/Dec/2025	18:00			PLANNED	Requested
1536	RQ248895	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting at Allahabad SS	04/Dec/2025	16:00	04/Dec/2025	18:00			PLANNED	Requested
1537	RQ249320	OCC 237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(P) (PG) CKT-1	POWERGRID	D	For replacement of flashed insulator of Tower no. 99 and other AMP Works.	04/Dec/2025	09:00	04/Dec/2025	17:00	kindly approve.		PLANNED	Requested
1538	RQ248868	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIWI (PG) CKT-1	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	03/Dec/2025	09:00	03/Dec/2025	18:00			PLANNED	Requested
1539	RQ249022	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	AMP of line bay equipment at Kanpur. During s/d, other ckt will be put in Non-auto mode. 220 KV Kanpur-Unchahar-3 line will be put in Non-auto mode.	02/Dec/2025	08:00	02/Dec/2025	18:00			PLANNED	Requested
1540	RQ248869	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIWI (PG) CKT-2	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	01/Dec/2025	09:00	01/Dec/2025	18:00			PLANNED	Requested
1541	RQ248951	OCC 237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANI(UP) (PG) CKT-1	POWERGRID	C	Dismantling of Existing Tower at Location No. 15-16 of 220 KV D/C Tanakpur-Bareilly TL; Erection and Stringing of New Towers due to Construction of the 4-line connectivity project of Banbasa ICP at the India-Nepal border under the Bharatmala Pariyojna.	01/Dec/2025	09:00	07/Dec/2025	18:00			PLANNED	Requested

1542	RQ249302	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	C	Dismantling of Existing Tower at Location No. 15-16 of 220 KV Tanakpur-Starganj TL Erection and Stringing of New Towers due to Construction of the 4-lane connectivity project of Banbasa ICP at the India-Nepal border under the Bharatmala Pariyojna.	01/Dec/2025	08:00	07/Dec/2025	18:00			PLANNED	Requested
1543	RQ249021	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) CKT-3	POWERGRID	D	AMP of line bay equipment at Kanpur. During s/d, other ckt will be put in Non-auto mode. Unchahar-4 line will be put in Non-auto mode.	01/Dec/2025	08:00	01/Dec/2025	18:00			PLANNED	Requested
1544	RQ248982	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Stability test of Busbar Relay at Allahabad SS	22/Dec/2025	08:00	22/Dec/2025	12:00			PLANNED	Requested
1545	RQ248981	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Stability test of Busbar Relay at Allahabad SS	21/Dec/2025	14:00	21/Dec/2025	18:00			PLANNED	Requested
1546	RQ248969	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Preparatory works for 220KV Busbar Relay retrofitting at Allahabad SS	05/Dec/2025	12:00	05/Dec/2025	14:00			PLANNED	Requested
1547	RQ248968	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Preparatory works for 220KV Busbar Relay retrofitting at Allahabad SS	05/Dec/2025	10:00	05/Dec/2025	12:00			PLANNED	Requested
1548	RQ248467	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1	KSP_NHPC_LTD	D	For Bay Extension works	21/Dec/2025	17:00	25/Dec/2025	23:00			PLANNED	Requested
1549	RQ248468	OCC_237	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1	KSP_NHPC_LTD	D	AMP works and construction works	17/Dec/2025	16:00	24/Dec/2025	23:00			PLANNED	Requested
1550	RQ248980	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) CKT-1	UPPTCL	D	Stability test of Busbar Relay at Allahabad SS	21/Dec/2025	08:00	21/Dec/2025	12:00			PLANNED	Requested
1551	RQ247605	OCC_237	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-FATEHPUR(UP) CKT-1	UPPTCL	D	Annual bay maintenance	17/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested
1552	RQ247562	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Preventive maintenance works like looping chopping of tree Branches in the line corridor specially in the hilly area, jumper tightening works and polymer & insulator Disc cleaning works.	15/Dec/2025	09:00	20/Dec/2025	18:00			PLANNED	Requested
1553	RQ248812	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) CKT-1	UPPTCL	D	AMP of line bay	13/Dec/2025	08:00	13/Dec/2025	20:00			PLANNED	Requested
1554	RQ249295	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILY(PG) (UP) CKT-2	UPPTCL	D	BB AND LBB RELAY RETROFITMENT WORK	09/Dec/2025	08:00	10/Dec/2025	23:00			PLANNED	Requested
1555	RQ249002	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-MAHARAJAGANJ (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting and AMP works	06/Dec/2025	09:00	06/Dec/2025	18:00			PLANNED	Requested
1556	RQ249001	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-ANAND NAGAR(UP) CKT-1	UPPTCL	D	BB relay retrofitment and amp	05/Dec/2025	09:00	05/Dec/2025	18:00			PLANNED	Requested
1557	RQ248964	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) CKT-1	UPPTCL	D	Preparatory works for 220KV Busbar Relay retrofitting at Allahabad SS	05/Dec/2025	08:00	05/Dec/2025	10:00			PLANNED	Requested
1558	RQ249000	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BANSI(UP)-GORAKHPUR(PG) (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting and AMP works	04/Dec/2025	09:00	04/Dec/2025	18:00			PLANNED	Requested
1559	RQ247293	OCC_237	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping chopping of tree in Line coridor	04/Dec/2025	08:00	10/Dec/2025	17:00			PLANNED	Requested
1560	RQ248958	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	AMP work	04/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested
1561	RQ248988	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-BARHUA(UP) (UP) CKT-1	UPPTCL	D	BB Relay retrofitment work and amp	03/Dec/2025	09:00	03/Dec/2025	18:00			PLANNED	Requested
1562	RQ248837	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	for replacment of Line LA at 400kV Sohawal due to Result violation	03/Dec/2025	09:00	03/Dec/2025	18:00			PLANNED	Requested
1563	RQ248987	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	D	Busbar relay retrofitting and AMP works	02/Dec/2025	09:00	02/Dec/2025	18:00			PLANNED	Requested
1564	RQ248986	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting and AMP works	01/Dec/2025	09:00	01/Dec/2025	18:00			PLANNED	Requested
1565	RQ248469	OCC_237	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For Tree trimming work at 220 kV Gopalpur to Mandola Ckt No-01 Line	18/Dec/2025	10:00	18/Dec/2025	16:00			PLANNED	Requested
1566	RQ248470	OCC_237	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For Tree trimming work at 220 kV O/H Gopalpur to Mandola Ckt No-02 Line	11/Dec/2025	10:00	11/Dec/2025	16:00			PLANNED	Requested
1567	RQ248497	OCC_237	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	To carry out PMS activities	03/Dec/2025	09:30	03/Dec/2025	16:00			PLANNED	Requested
1568	RQ249323	OCC_237	slcdp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	HPPTCL	D	Annual Maintenance of line	18/Dec/2025	09:00	20/Dec/2025	18:00	During the shutdown period, generation shall not be affected		PLANNED	Requested
1569	RQ247242	OCC_237	slcdp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KALA AMB(HP)-KALA AMB(PKTL) (HPPTCL) CKT-2	HPPTCL	D	Periodical Maintenance	17/Dec/2025	10:00	17/Dec/2025	17:00			PLANNED	Requested

1570	RQ247243	OCC_237	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KALA AMB(HP)-KALA AMB(PKTL) (HPPTCL) CKT-1	HPPTCL	D	Periodical Maintenance	16/Dec/2025	10:00	16/Dec/2025	17:00			PLANNED	Requested	
1571	RQ249322	OCC_237	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	HPPTCL	D	Annual Maintenance of line	15/Dec/2025	09:00	17/Dec/2025	18:00	During the shutdown period, generation shall not be affected		PLANNED	Requested	
1572	RQ248765	OCC_237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested	
1573	RQ248763	OCC_237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested	
1574	RQ248839	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Yearly mtc of line	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested	
1575	RQ248834	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-2	BBMB	D	Mtc. of S/Stn. Equipment	17/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested	
1576	RQ249158	OCC_237	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P5) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	16/Dec/2025	08:00	16/Dec/2025	18:00			PLANNED	Requested	
1577	RQ248822	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(P5) (BB) CKT-1	BBMB	D	Yearly Mtc.	16/Dec/2025	08:00	17/Dec/2025	18:00			PLANNED	Requested	
1578	RQ248764	OCC_237	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	16/Dec/2025	08:00	16/Dec/2025	18:00			PLANNED	Requested	
1579	RQ248838	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Yearly mtc of line	16/Dec/2025	08:00	16/Dec/2025	18:00			PLANNED	Requested	
1580	RQ248833	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. of S/Stn. Equipment	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
1581	RQ248840	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Yearly mtc of line	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested	
1582	RQ248823	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Yearly mtc	11/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested	
1583	RQ248845	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Yearly mtc	11/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested	
1584	RQ248501	OCC_237	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	To carry out PMS activities	10/Dec/2025	09:30	10/Dec/2025	16:00			PLANNED	Requested	
1585	RQ248815	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Yearly mtc	09/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested	
1586	RQ248844	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Yearly mtc	09/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested	
1587	RQ248835	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(P5)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. of S/Stn. Equipment	09/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested	
1588	RQ248827	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Half Yearly mtc of line	08/Dec/2025	08:00	08/Dec/2025	18:00			PLANNED	Requested	
1589	RQ248817	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Half Yearly mtc	08/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested	
1590	RQ248499	OCC_237	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	To carry out PMS activities	06/Dec/2025	09:30	06/Dec/2025	16:00			PLANNED	Requested	
1591	RQ248814	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Yearly mtc	04/Dec/2025	08:00	05/Dec/2025	18:00			PLANNED	Requested	
1592	RQ248853	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly Mtc.	04/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested	
1593	RQ248824	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Half Yearly mtc of line	03/Dec/2025	08:00	03/Dec/2025	18:00			PLANNED	Requested	
1594	RQ248843	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P5) (BBMB) CKT-1	BBMB	D	Yearly Mtc.	02/Dec/2025	08:00	03/Dec/2025	18:00			PLANNED	Requested	
1595	RQ248816	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Half Yearly mtc	02/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested	
1596	RQ248813	OCC_237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Yearly Mtc.	01/Dec/2025	08:00	02/Dec/2025	18:00			PLANNED	Requested	
1597	RQ248979	OCC_237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(UP) (PG) CKT-1	POWERGRID_HPPTCL	D	For Line Bay (209L) AMP work at Fatehpur Sub-Station.	16/Dec/2025	09:00	16/Dec/2025	18:00			PLANNED	Requested	

1598	RQ249291	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-BACHRAVAN(UPI) (PG) CKT-1	POWERGRID,UPPTCL	D	BB AND LBB RELAY RETROFITMENT WORK	13/Dec/2025	08:00	14/Dec/2025	23:00			PLANNED	Requested	
1599	RQ249293	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID,UPPTCL	D	BB AND LBB RELAY RETROFITMENT WORK	11/Dec/2025	08:00	12/Dec/2025	23:00			PLANNED	Requested	
1600	RQ248007	OCC	237	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay/Line Maintenance and tree trimming work	06/Dec/2025	08:00	07/Dec/2025	18:00			PLANNED	Requested	
1601	RQ247298	OCC	237	budhil_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENKO BUDHIL	D	Annual maintenance, Tightening of jumpers, conductor repair	01/Dec/2025	08:00	10/Dec/2025	18:00		there will be no generation loss of NHPC chamera - 3 PH.	PLANNED	Requested	
1602	RQ247608	OCC	237	singoli_sd	BUS	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP)) - BUS 1	SINGOLI(LTUHP)	D	Annual Maintenance of Bus coupler	19/Feb/2026	09:00	19/Feb/2026	18:00		Overhauling of Bus coupler, Circuit 1 & 2 will be open.	PLANNED	Requested	
1603	RQ247609	OCC	237	singoli_sd	BUS	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP)) - BUS 2	SINGOLI(LTUHP)	D	Annual Maintenance of Bus coupler	19/Feb/2026	09:00	19/Feb/2026	18:00		Overhauling of Bus coupler, Circuit 1 & 2 will be open.	PLANNED	Requested	
1604	RQ247775	OCC	237	cpcc1_sd	BUS	220 KV FATEHGARH_ II(PG) - BUS 8	POWERGRID	D	AMP work	27/Dec/2025	16:00	28/Dec/2025	23:59			PLANNED	Requested	
1605	RQ247834	OCC	237	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6	POWERGRID	D	Bay Extension, LBB Testing	27/Dec/2025	16:00	28/Dec/2025	23:00			PLANNED	Requested	
1606	RQ247774	OCC	237	cpcc1_sd	BUS	220 KV FATEHGARH_ II(PG) - BUS 7	POWERGRID	D	AMP work	25/Dec/2025	16:00	26/Dec/2025	23:59			PLANNED	Requested	
1607	RQ247833	OCC	237	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5	POWERGRID	D	Bay Extension, LBB Testing	25/Dec/2025	16:00	26/Dec/2025	23:00			PLANNED	Requested	
1608	RQ247768	OCC	237	cpcc1_sd	BUS	220 KV FATEHGARH_ II(PG) - BUS 6	POWERGRID	D	AMP work	23/Dec/2025	16:00	24/Dec/2025	23:59			PLANNED	Requested	
1609	RQ247828	OCC	237	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWERGRID	D	Bay Extension, LBB Testing	23/Dec/2025	16:00	24/Dec/2025	23:00			PLANNED	Requested	
1610	RQ247808	OCC	237	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWERGRID	D	AMP work	22/Dec/2025	16:00	22/Dec/2025	23:00			PLANNED	Requested	
1611	RQ247807	OCC	237	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWERGRID	D	AMP work	21/Dec/2025	16:00	21/Dec/2025	23:00			PLANNED	Requested	
1612	RQ247767	OCC	237	cpcc1_sd	BUS	220 KV FATEHGARH_ II(PG) - BUS 5	POWERGRID	D	AMP work	21/Dec/2025	16:00	22/Dec/2025	23:59			PLANNED	Requested	
1613	RQ247827	OCC	237	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWERGRID	D	Bay Extension, LBB Testing	21/Dec/2025	16:00	22/Dec/2025	23:00			PLANNED	Requested	
1614	RQ248582	OCC	237	cpcc3_sd	BUS	220KV BUS 2 AT RAEBAREILLY(PG)	POWERGRID	C	Bus Bar & LBB relay retrofitting work at Raebareil SS	21/Dec/2025	08:00	22/Dec/2025	23:00			PLANNED	Requested	
1615	RQ247804	OCC	237	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWERGRID	D	AMP work	20/Dec/2025	16:00	20/Dec/2025	23:00			PLANNED	Requested	
1616	RQ247762	OCC	237	cpcc1_sd	BUS	220 KV FATEHGARH_ II(PG) - BUS 4	POWERGRID	D	AMP work	19/Dec/2025	16:00	20/Dec/2025	23:59			PLANNED	Requested	
1617	RQ247803	OCC	237	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWERGRID	D	AMP work	19/Dec/2025	16:00	19/Dec/2025	23:00			PLANNED	Requested	
1618	RQ247826	OCC	237	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	Bay Extension, LBB Testing	19/Dec/2025	16:00	20/Dec/2025	23:00			PLANNED	Requested	
1619	RQ247814	OCC	237	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	HOTSPOT ATTENDING WORK	19/Dec/2025	08:00	19/Dec/2025	18:00			PLANNED	Requested	
1620	RQ248581	OCC	237	cpcc3_sd	BUS	220KV BUS 1 AT RAEBAREILLY(PG)	POWERGRID	C	Bus Bar & LBB relay retrofitting work at Raebareil SS	19/Dec/2025	08:00	20/Dec/2025	23:00			PLANNED	Requested	
1621	RQ247802	OCC	237	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	D	AMP work	18/Dec/2025	16:00	18/Dec/2025	23:00			PLANNED	Requested	
1622	RQ248673	OCC	237	cpcc3_sd	BUS	220KV BUS 3 AT MAINPURI(PG)	POWERGRID	D	Amp of 220 KV Transfer Bus at Mainpuri SS	18/Dec/2025	09:00	18/Dec/2025	18:00			PLANNED	Requested	
1623	RQ247813	OCC	237	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWERGRID	D	HOTSPOT ATTENDING WORK	18/Dec/2025	08:00	18/Dec/2025	18:00			PLANNED	Requested	
1624	RQ247773	OCC	237	cpcc1_sd	BUS	220 KV FATEHGARH_ II(PG) - BUS 3	POWERGRID	D	AMP work	17/Dec/2025	16:00	18/Dec/2025	23:59			PLANNED	Requested	
1625	RQ247825	OCC	237	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Bay Extension, LBB Testing	17/Dec/2025	16:00	18/Dec/2025	23:00			PLANNED	Requested	
1626	RQ247801	OCC	237	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGRID	D	AMP work	17/Dec/2025	16:00	17/Dec/2025	23:00			PLANNED	Requested	
1627	RQ247766	OCC	237	cpcc1_sd	BUS	220 KV FATEHGARH_ II(PG) - BUS 2	POWERGRID	D	AMP work	15/Dec/2025	16:00	16/Dec/2025	23:59			PLANNED	Requested	
1628	RQ248672	OCC	237	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	POWERGRID	D	AMP of 220 kv Main Bus Bar 2 at Mainpuri SS	15/Dec/2025	09:00	15/Dec/2025	18:00			PLANNED	Requested	
1629	RQ247765	OCC	237	cpcc1_sd	BUS	220 KV FATEHGARH_ II(PG) - BUS 1	POWERGRID	D	AMP work	13/Dec/2025	16:00	14/Dec/2025	23:59			PLANNED	Requested	
1630	RQ248671	OCC	237	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWERGRID	D	AMP of 220 KV Main Bus Bar 1 at Mainpuri SS	12/Dec/2025	09:00	12/Dec/2025	18:00			PLANNED	Requested	
1631	RQ248662	OCC	237	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Busbar Relay retrofitting works at Allahabad SS	12/Dec/2025	09:00	18/Dec/2025	18:00			PLANNED	Requested	
1632	RQ248739	OCC	237	cpcc3_sd	BUS	220KV BUS 3 AT BHIVADI(PG)	POWERGRID	D	for AMP work	12/Dec/2025	08:00	13/Dec/2025	18:00			PLANNED	Requested	
1633	RQ248601	OCC	237	cpcc3_sd	BUS	220KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	12/Dec/2025	09:00	12/Dec/2025	18:00			PLANNED	Requested	
1634	RQ247789	OCC	237	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	POWERGRID	D	AMP work	11/Dec/2025	16:00	11/Dec/2025	23:00			PLANNED	Requested	
1635	RQ247788	OCC	237	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1	POWERGRID	D	AMP work	10/Dec/2025	16:00	10/Dec/2025	23:00			PLANNED	Requested	
1636	RQ247846	OCC	237	cpcc1_sd	BUS	220 KV BHIWANI(PG) - BUS 2	POWERGRID	D	AMP work	10/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested	
1637	RQ248738	OCC	237	cpcc1_sd	BUS	220KV BUS 2 AT BHIVADI(PG)	POWERGRID	D	for AMP work	10/Dec/2025	08:00	10/Dec/2025	18:00			PLANNED	Requested	
1638	RQ248667	OCC	237	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Bus Bar Refrorment work at Pithoragarh(PG)	09/Dec/2025	09:00	09/Dec/2025	18:00			PLANNED	Requested	
1639	RQ248651	OCC	237	cpcc3_sd	BUS	220KV BUS 3 AT GORAKHPUR(PG)	POWERGRID	D	AMP work of TBC Bus	08/Dec/2025	09:00	08/Dec/2025	18:00			PLANNED	Requested	
1640	RQ247845	OCC	237	cpcc1_sd	BUS	220 KV BHIWANI(PG) - BUS 1	POWERGRID	D	AMP work	08/Dec/2025	08:00	08/Dec/2025	18:00			PLANNED	Requested	
1641	RQ247821	OCC	237	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)	POWERGRID	C	Rectification of P.D defect in 220kv Main Bus-1	08/Dec/2025	08:00	12/Dec/2025	18:00			PLANNED	Requested	
1642	RQ248737	OCC	237	cpcc1_sd	BUS	220KV BUS 1 AT BHIVADI(PG)	POWERGRID	D	for AMP work	08/Dec/2025	08:00	08/Dec/2025	18:00			PLANNED	Requested	
1643	RQ248661	OCC	237	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Busbar Relay retrofitting	06/Dec/2025	09:00	11/Dec/2025	18:00			PLANNED	Requested	
1644	RQ247750	OCC	237	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(PG)	POWERGRID	D	AMP work	05/Dec/2025	08:00	05/Dec/2025	18:00			PLANNED	Requested	
1645	RQ248640	OCC	237	cpcc1_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWERGRID	D	AMP works	04/Dec/2025	09:00	04/Dec/2025	18:00			PLANNED	Requested	
1646	RQ248666	OCC	237	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	220kV Bus-1 AMP Works at Allahabad SS.	04/Dec/2025	09:00	04/Dec/2025	18:00			PLANNED	Requested	
1647	RQ247745	OCC	237	cpcc1_sd	BUS	220KV BUS 3 AT SIKAR(PG)	POWERGRID	D	AMP work	04/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested	
1648	RQ247749	OCC	237	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	AMP work	03/Dec/2025	08:00	03/Dec/2025	18:00			PLANNED	Requested	
1649	RQ247748	OCC	237	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	AMP work	01/Dec/2025	08:00	01/Dec/2025	18:00			PLANNED	Requested	
1650	RQ247793	OCC	237	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 4	PBTL	D	AMP and Construction works	21/Dec/2025	16:00	29/Dec/2025	23:00			PLANNED	Requested	
1651	RQ247797	OCC	237	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 5	PBTL	D	AMP and Construction works	17/Dec/2025	16:00	25/Dec/2025	23:00			PLANNED	Requested	
1652	RQ247791	OCC	237	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2	PBTL	D	AMP and Construction works	15/Dec/2025	16:00	23/Dec/2025	23:00			PLANNED	Requested	
1653	RQ247798	OCC	237	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 6	PBTL	D	AMP and Construction works	12/Dec/2025	16:00	19/Dec/2025	23:00			PLANNED	Requested	
1654	RQ247792	OCC	237	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 3	PBTL	D	AMP and Construction works	10/Dec/2025	16:00	17/Dec/2025	23:00			PLANNED	Requested	
1655	RQ247790	OCC	237	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 1	PBTL	D	AMP and Construction works	09/Dec/2025	16:00	17/Dec/2025	23:00			PLANNED	Requested	
1656	RQ249113	OCC	237	cpcc2_sd	BUS	220 KV PARBATI POOLING BANALA(PG) - BUS 2		D	Bus Bar testing	20/Dec/2025	08:00	20/Dec/2025	18:00		Kindly approve.	PLANNED	Requested	
1657	RQ249112	OCC	237	cpcc2_sd	BUS	220 KV PARBATI POOLING BANALA(PG) - BUS 1		D	Bus Bar testing	19/Dec/2025	08:00	19/Dec/2025	18:00		Kindly approve.	PLANNED	Requested	
1658	RQ249128	OCC	237	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPURI(PG)		D	For Bus Bar Retrofitting	16/Dec/2025	09:30	29/Dec/2025	17:00		Kindly approve.	PLANNED	Requested	
1659	RQ249109	OCC	237	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	For Replacement of Bus droppers in 220kv Zainakote-2 (205898 to Bus-2 Droppers). The same is required for bus bar retrofitting works also	09/Dec/2025	09:00	09/Dec/2025	18:00		Kindly approve.	PLANNED	Requested	
1660	RQ249119	OCC	237	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		C	AMP and Hotspot attending work of 220 kv Bus-2, Bus Bar testing work of 220 KV Bus-2	08/Dec/2025	08:00	14/Dec/2025	18:00		Kindly approve.	PLANNED	Requested	
1661	RQ249108	OCC	237	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	For Replacement of Bus droppers in 220kv Pamapore-1(20789A to Bus-1 Droppers) The Droppers are of short length and need replacement. The same is required for bus bar retrofitting works also	05/Dec/2025	09:00	05/Dec/2025	18:00		Kindly approve.	PLANNED	Requested	
1662	RQ249127	OCC	237	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPURI(PG)		D	For Bus Bar Retrofitting	03/Dec/2025	09:30	15/Dec/2025	17:00		Kindly approve.	PLANNED	Requested	
1663	RQ249118	OCC	237	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		C	AMP and Hotspot attending work of 220 kv Bus-1, Bus Bar testing work of 220 KV Bus-1	01/Dec/2025	08:00	07/Dec/2025	18:00		Kindly approve.	PLANNED	Requested	
1664	RQ247822	OCC	237	cpcc1_sd	BUS	220 KV FATEHGARH_ III(PG) - BUS 5	PRTL	D	Testing of PU & busbar stability of upcoming 227.230.232.234.235 bay.	15/Dec/2025	16:00	25/Dec/2025	23:59			PLANNED	Requested	
1665	RQ248754	OCC	237	cpcc1_sd	BUS	220 KV FATEHGARH_ III(PG) - BUS 6	PRTL	D	Busbar Stability and PU testing of upcoming 233 bay.	05/Dec/2025	17:00	06/Dec/2025	23:00			PLANNED	Requested	
1666	RQ247630	OCC	237	stoup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220 KV MAIN BUS-II FOR REPLACEMENT OF 220KV B BUS ISOLATOR PHASE I/J/ARM OF 500MVA ICT-1.	04/Dec/2025	10:00	05/Dec/2025	17:00			PLANNED	Requested	
1667	RQ248802	OCC	237	bbmb_sd	BUS	220KV BUS 2 AT BARNALA(BB)												

1670	RQ249178	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	30/Dec/2025	08:00	30/Dec/2025	18:00			PLANNED	Requested
1671	RQ247947	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	11/Dec/2025	08:00	11/Dec/2025	18:00			PLANNED	Requested
1672	RQ247935	OCC	237	slcops_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	04/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested
1673	RQ249083	OCC	237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAPUR(PDD)-SEWA_2(NH) (PG) CKT-2		C	For overhauling of 03 Nos. pole columns of 132KV CB due to suspected DCRM signatures at Hiranagar SS.	29/Dec/2025	09:00	30/Dec/2025	17:00	Kindly approve.		PLANNED	Requested
1674	RQ248858	OCC	237	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAN(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	To attend very hot point	27/Dec/2025	08:00	27/Dec/2025	18:00			PLANNED	Requested
1675	RQ248871	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-PITHORAGARH(PTCUL) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	15/Dec/2025	09:00	15/Dec/2025	18:00			PLANNED	Requested
1676	RQ248872	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	12/Dec/2025	09:00	12/Dec/2025	18:00			PLANNED	Requested
1677	RQ248870	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LOHAGHAT(PTCUL)-PITHORAGARH(PG) (PTCUL) CKT-1	PTCUL	D	Bus Bar Retro fitment work at Pithoragarh(PG)	11/Dec/2025	09:00	11/Dec/2025	18:00			PLANNED	Requested
1678	RQ248873	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-2	PTCUL	D	TESTING OF NEW 132 KV BUS BAR RELAYS & AMP WORKS IN 132 KV SITARGANJ PTCUL-2	10/Dec/2025	09:00	10/Dec/2025	18:00			PLANNED	Requested
1679	RQ248875	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(SIDCUL) (PTCUL) CKT-1	PTCUL	D	TESTING OF NEW 132 KV BUS BAR RELAYS & AMP WORKS IN 132 KV SITARGANJ PTCUL-1 (ELDECO)	10/Dec/2025	09:00	10/Dec/2025	18:00			PLANNED	Requested
1680	RQ248874	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-3	PTCUL	D	TESTING OF NEW 132 KV BUS BAR RELAYS & AMP WORKS	10/Dec/2025	09:00	10/Dec/2025	18:00			PLANNED	Requested
1681	RQ248888	OCC	237	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV MAHENDRA NAGAR(PG)-TANAKPUR(NH) (PG) CKT-1	POWERGRID	D	SHUTDOWN OF 132KV MAHENDRA NAGAR (NEPAL)-TANAKPUR(NHPC) LINE WHICH IS LOOKING AFTER BY SITARGANJ TLM IS REQUIRED FOR ATTENDING SHUTDOWN NATURE DEFECTS	02/Dec/2025	09:00	02/Dec/2025	18:00			PLANNED	Requested
1682	RQ248668	OCC	237	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	17/Dec/2025	09:00	17/Dec/2025	18:00			PLANNED	Requested
1683	RQ248669	OCC	237	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWERGRID	D	TESTING OF NEW 132 KV BUS BAR RELAYS & AMP WORKS	10/Dec/2025	09:00	10/Dec/2025	18:00			PLANNED	Requested
1684	RQ248689	OCC	237	cpcc3_sd	BR/BSR/MSC/MS R	25 MVAR BUS REACTOR NO 1 AT 220 KV PITHORAGARH(PG)	POWERGRID	D	Bus Bar Retro fitment work at Pithoragarh(PG)	04/Dec/2025	09:00	04/Dec/2025	18:00			PLANNED	Requested
1685	RQ247868	OCC	237	cpcc1_sd	BR/BSR/MSC/MS R	25 MVAR BUS REACTOR NO 1 AT 220 KV JIND(PG)	POWERGRID	D	AMP work	04/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested
1686	RQ248711	OCC	237	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWERGRID	D	Stability test of 8B Relay	23/Dec/2025	14:00	23/Dec/2025	18:00			PLANNED	Requested
1687	RQ248502	OCC	237	cpcc1_sd	BAY	210 TRANSFER BUS BAY - 220KV BUS 3 AT SIKAR(PG) (POWERGRID) AT 220 KV SIKAR(PG)	POWERGRID	D	for AMP work	22/Dec/2025	08:00	22/Dec/2025	18:00			PLANNED	Requested
1688	RQ248704	OCC	237	cpcc3_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT RAEBAREILLY(PG) (POWERGRID) AND 220KV BUS 2 AT RAEBAREILLY(PG) AT 220 KV RAEBAREILLY(PG) (POWERGRID)	POWERGRID	C	Bus Bar & LBB relay retrofitting work at Raebareilly SS	17/Dec/2025	08:00	18/Dec/2025	23:00			PLANNED	Requested
1689	RQ248571	OCC	237	cpcc1_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT BAHADURGARH(PG) (POWERGRID) AND 220KV BUS 2 AT BAHADURGARH(PG) AT 220 KV BAHADURGARH(PG) (POWERGRID)	POWERGRID	D	for AMP work	15/Dec/2025	08:00	15/Dec/2025	18:00			PLANNED	Requested
1690	RQ247907	OCC	237	ntpcnr_sd	BAY	207 MAIN BAY - 220 KV RAPS_C(NP)-ANTARTI (PG) CKT-1 AT ANTA(NT) 204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWERGRID	C	Annual bay maintenance	15/Dec/2025	00:00	17/Dec/2025	23:59			PLANNED	Requested
1691	RQ248580	OCC	237	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHLWARA(RS)-KOTA(PG) (RS) CKT-1 (POWERGRID) AT 220 KV KOTA(PG)	POWERGRID	C	Rectification of P.D defect in 220kV Main Bus-1	08/Dec/2025	08:00	12/Dec/2025	20:00			PLANNED	Requested
1692	RQ248554	OCC	237	cpcc1_sd	BAY	201 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWERGRID	D	for AMP work	08/Dec/2025	08:00	08/Dec/2025	18:00			PLANNED	Requested
1693	RQ248570	OCC	237	cpcc1_sd	BAY	208 MAIN BAY - 220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1 (POWERGRID) AT 220 KV KOTA(PG)	POWERGRID	D	for AMP work	06/Dec/2025	08:00	06/Dec/2025	18:00			PLANNED	Requested
1694	RQ248553	OCC	237	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWERGRID	D	Preparatory works for 220KV Busbar Relay retrofitting at Allahabad SS	05/Dec/2025	18:00	05/Dec/2025	20:00			PLANNED	Requested
1695	RQ248709	OCC	237	cpcc3_sd	BAY	206 MAIN BAY - 220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2 (POWERGRID)	POWERGRID	D	for AMP work	05/Dec/2025	08:00	05/Dec/2025	18:00			PLANNED	Requested
1696	RQ248552	OCC	237	cpcc1_sd	BAY	205 MAIN BAY - 220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1 (POWERGRID)	POWERGRID	D	for AMP work	04/Dec/2025	08:00	04/Dec/2025	18:00			PLANNED	Requested
1697	RQ248551	OCC	237	cpcc1_sd	BAY	204 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KOTA(PG) (POWERGRID)	POWERGRID	D	for AMP work	03/Dec/2025	08:00	03/Dec/2025	18:00			PLANNED	Requested
1698	RQ248550	OCC	237	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT KOTA(PG) (POWERGRID) AT 220 KV KOTA(PG)	POWERGRID	D	for AMP work	02/Dec/2025	08:00	02/Dec/2025	18:00			PLANNED	Requested
1699	RQ248549	OCC	237	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG) (POWERGRID) AT 220 KV SAHARANPUR(PG)	POWERGRID	D	for AMP work	02/Dec/2025	08:00	02/Dec/2025	18:00			PLANNED	Requested
1700	RQ248630	OCC	237	cpcc1_sd	BAY	202 BUS COUPLER BAY - 220KV BUS 1 AT KOTA(PG) (POWERGRID) AND 220KV BUS 2 AT KOTA(PG) AT 220 KV KOTA(PG) (POWERGRID)	POWERGRID	D	for AMP work	01/Dec/2025	08:00	01/Dec/2025	18:00			PLANNED	Requested

1702	RQ248629	OCC_237	cpcc1_sd	BAY	202 BUS COUPLER BAY - 220KV BUS 1 AT SAHARANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT SAHARANPUR(PG) AT 220 KV SAHARANPUR(PG) (POWERGRID)	POWERGRID	D	for AMP work	01/Dec/2025	08:00	01/Dec/2025	18:00			PLANNED	Requested	
1703	RQ248605	OCC_237	cpcc1_sd	BAY	231 MAIN BAY - 220 KV FATEHGARH_III(PG)-XL_XPPL_SL_FTG3(PG) (XL_XPPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	Testing of PU & busbar stability of upcoming bay.	15/Dec/2025	16:00	27/Dec/2025	23:00			PLANNED	Requested	
1704	RQ248604	OCC_237	cpcc1_sd	BAY	229 MAIN BAY - 220 KV ENERGIZENT_PPL_FTG3-FATEHGARH_III(PG) (ENERGIZENT_PPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	Testing of PU & busbar stability of upcoming bay.	15/Dec/2025	16:00	27/Dec/2025	23:00			PLANNED	Requested	
1705	RQ248603	OCC_237	cpcc1_sd	BAY	225 MAIN BAY - 220 KV FATEHGARH_III(PG)-RSJPL_SL_FTG3(PG) (RENEW_SJPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	Testing of PU & busbar stability of upcoming bay.	15/Dec/2025	16:00	27/Dec/2025	23:00			PLANNED	Requested	
1706	RQ249155	OCC_237	cpcc2_sd	SVC/STATCOM	SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)	POWERGRID	D	As per 5 yearly testing of SVC	11/Dec/2025	08:00	11/Dec/2025	18:00	KINDLY APPROVE		PLANNED	Requested	
1707	RQ247489	OCC_237	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	Implementation of modification in body protection schemes of Coupling Transformers	09/Dec/2025	16:00	12/Dec/2025	23:00			PLANNED	Requested	
1708	RQ249156	OCC_237	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	For 5 Yearly Periodic Maintenance and AMP of Converter Transformersand Implementation of Mech Protection as per CC Circular.	09/Dec/2025	09:00	10/Dec/2025	17:00	Kindly approve.		PLANNED	Requested	
1709	RQ249157	OCC_237	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	For 5 Yearly Periodic Maintenance and AMP of Converter Transformersand Implementation of Mech Protection as per CC Circular.	09/Dec/2025	09:00	10/Dec/2025	17:00	Kindly approve.		PLANNED	Requested	
1710	RQ247488	OCC_237	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankrol(PG)	POWERGRID	D	COE Compliances in coupling transformers	09/Dec/2025	08:00	09/Dec/2025	18:00			PLANNED	Requested	
1711	RQ247490	OCC_237	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	Implementation of modification in body protection schemes of Coupling Transformers	02/Dec/2025	16:00	12/Dec/2025	23:00			PLANNED	Requested	
1712	RQ247486	OCC_237	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	COE Compliances in coupling transformers	22/Dec/2025	16:00	25/Dec/2025	23:00			PLANNED	Requested	
1713	RQ247491	OCC_237	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	COE Compliances & AMP work	10/Dec/2025	16:00	13/Dec/2025	23:00			PLANNED	Requested	
1714	RQ247487	OCC_237	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	COE Compliances in coupling transformers	17/Dec/2025	16:00	24/Dec/2025	23:00			PLANNED	Requested	