



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

दिनांक: 18.11.2024

सेवा में : संरक्षण उप-समिति के सदस्य (सूची के अनुसार) ।

To: Members of Protection Sub-Committee (As per mail list)

विषय: संरक्षण उप-समिति की 53 वीं बैठक की कार्यवृत्त ।

Subject: Minutes for 53rd Protection Sub-Committee Meeting.

संरक्षण उप-समिति की 53 वीं बैठक, दिनांक 22.10.2024 को 10:30 बजे से एनआरपीसी सचिवालय, कटवारिया सराय, नई दिल्ली-110016 में आयोजित की गयी थी । उक्त बैठक की कार्यवृत्त संलग्न है । यह उत्तर क्षेत्रीय विद्युत् समिति की वेबसाइट (<http://164.100.60.165/>) पर भी उपलब्ध है ।

The 53rd meeting of Protection Sub-Committee was held on 22.10.2024 at 10:30 Hrs at NRPC Secretariat, Katwaria Sarai, New Delhi-110016. The minutes of the meeting is attached herewith. The same is also available on NRPC website (<http://164.100.60.165/>).

Signed by Dharmendra

Kumar Meena

Date: 18-11-2024 15:26:23

(डी.के. मीना)

(D.K. Meena)

अधीक्षण अभियंता (संरक्षण)

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

Contents

| | | |
|-------|---|----|
| A.1. | Confirmation of minutes of 52 nd meeting of Protection Sub-Committee..... | 3 |
| A.2. | Submission of protection performance indices along with reason and corrective action taken for indices less than unity to NRPC Secretariat on monthly basis (agenda by NRPC Secretariat). 3 | |
| A.3. | Annual protection audit plan for FY 2024-25 and third-party protection audit plan (agenda by NRPC Secretariat)..... | 6 |
| A.4. | Annual protection audit plan for FY 2025-26 (agenda by NRPC Secretariat)..... | 8 |
| A.5. | Observations and Compliance of recommendations of protection audit (agenda by NRPC Secretariat)..... | 8 |
| A.6. | Violation of protection standard in case of tripping of the Inter-Regional lines of voltage class 220 kV and above (agenda by NRPC Secretariat)..... | 9 |
| A.7. | Finalization of Protection philosophy for Power Transformer and Reactor of Northern Region (agenda by NRPC Secretariat)..... | 11 |
| A.8. | Status of remedial actions recommended during previous PSC meetings (agenda by NRLDC) 12 | |
| A.9. | Availability and Standardization of recording instrument (Disturbance recorder and Station Event Logger) (agenda by NRLDC)..... | 21 |
| A.10. | Analysis of the tripping events occurred during September-2024 and status of remedial action taken (agenda by NRLDC)..... | 22 |
| A.11. | Corrective action for healthiness of 500kV Mundra-Mahindergarh SPS (agenda by NRLDC)41 | |
| A.12. | To prepare a SOP for revision & implementation of protection settings during modification of existing network (agenda by NRLDC)..... | 42 |
| A.13. | SPS for Bhimsar Solar Substation- AGE24L_ 500 MW Solar Power Project at Bhimsar, Jaisalmer, Rajasthan (agenda by AGEL)..... | 43 |
| A.14. | Review suggestions on the Protection Philosophy / Protocol of Northern Region (agenda by AGEL) 44 | |
| A.15. | Non operation of auto recloser at 220 kV S/S Saharanpur (PG) & 220 kV s/S Baghat (PG) (agenda by UPSLDC)..... | 47 |

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

**Minutes of
53rd Meeting of Protection Sub-Committee (PSC) of
Northern Regional Power Committee**

Date and time of meeting : 22.10.2024 10.30 Hrs.

Venue : NRPC Secretariat, Katwaria Sarai, New
Delhi-110016

MS, NRPC welcomed all the participants including the newly joined Adani Green Energy Limited, Renewable Energy member. List of participants is attached as **Annexure-P**.

A.1. Confirmation of minutes of 52nd meeting of Protection Sub-Committee

A.1.1 AEE (P), NRPC apprised that the 52nd PSC meeting was held on 20.09.2024. Minutes of the meeting were issued vide letter dt. 07.10.2024. No comment has been received till the date.

Decision taken by Forum:

Forum approved the minutes of 52nd PSC meeting as issued.

A.2. Submission of protection performance indices along with reason and corrective action taken for indices less than unity to NRPC Secretariat on monthly basis (agenda by NRPC Secretariat)

A.2.1 AEE (P), NRPC apprised that as per clause 15 (6) of IEGC 2023;

- *Users shall submit the following protection performance indices of previous month to their respective RPC and RLDC on monthly basis for 220 kV and above (132 kV and above in NER) system, which shall be reviewed by the RPC:*

a) The **Dependability Index** defined as $D = N_c / (N_c + N_f)$

b) The **Security Index** defined as $S = N_c / (N_c + N_u)$

c) The **Reliability Index** defined as $R = N_c / (N_c + N_i)$

where,

N_c is the number of correct operations at internal power system faults,

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

Nf is the number of failures to operate at internal power system faults,

Nu is the number of unwanted operations,

Ni is the number of incorrect operations and is the sum of Nf and Nu

Further, as per clause 15 (7) of IEGC 2023;

- *Each user shall also submit the reasons for performance indices less than unity of individual element wise protection system to the respective RPC and action plan for corrective measures. The action plan will be followed up regularly in the respective RPC.*

- A.2.2 In earlier PSC meetings, it was decided that each utility shall submit the Performance indices of previous month by 7th day of next month.
- A.2.3 AEE (P), NRPC added that as per discussion of the 52nd PSC meeting, concerned utilities who have not submitted the Performance indices of any month from June,2024 to August,2024, a letter dated 01.10.2024 (enclosed as **Annexure-I**) was sent to concerned officials to submit the Protection Performance indices of previous month by 7th day of next month. SLDCs were requested to send the compiled data of all utilities (GENCOs, & TRANSCO) under their jurisdiction
- A.2.4 Further, the status of the indices reported for the month of September-2024 was presented and concerned were asked to submit the same at the earliest.
- A.2.5 AEE (P), NRPC highlighted that HPPCL, HPGCL, Meja Urja Nigam Limited, JSW Energy Limited (KWHEP), UT of J&K, Ladakh and Chandigarh, POWERLINK transmission limited, Sekura Energy Limited have not sent the performance indices even after sensitization in each PSC and previous OCC meeting. These concerned may look into this and send the indices timely.
- A.2.6 BBMB representative conveyed to submit the protection performance indices shortly and ensured to send the same timely in future. However, the same has not been submitted till issuance of this MoM.
- A.2.7 MS, NRPC emphasized that protection is of utmost requirement for our system to operate smoothly and uninterruptedly.
- A.2.8 Further, he highlighted that all the concerned utilities need to stream line the performance indices submission in pursuance to the IEGC 2023 for each month.
- A.2.9 The current status of the indices reported for the month of September-2024 is attached as **Annexure-II**.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

- A.2.10 Further, the summary of events, reported prior to this meeting which caused indices less than unity was discussed. Accordingly, concerned utilities were asked about the reason and remedial action taken for unwanted, incorrect operation and failure of operation.
- A.2.11 UPPTCL representative mentioned that based on the DR of the tripping of 400kV Panki-Rewa Road line in the month of September, 2024, it has been observed that zone-2 time setting at Rewa road end is 70-80 msec which is less than with respect to philosophy time setting. UPPTCL representative also informed that SEUPPTCL (owner of Rewa Road) has already been instructed to review the time setting as per protection philosophy. Forum also directed UPSLDC to ensure the protection settings of SEUPPTCL element as per protection philosophy of Northern Region.
- A.2.12 Based on detailed discussion and submission of information by utilities, the reason and corrective action taken for Performance Indices less than Unity related to events of September 2024 are attached as **Annexure- III**.
- A.2.13 MEIL Anpara Energy Limited and ADHPL have not shared the corrective action taken for event related to performance indices less than unity.
- A.2.14 MS, NRPC emphasized that repetitive tripping due to same causes may be avoided and review of protection settings may be done timely. He stressed that Bus Bar relay should be operational as per applicability and numerical relay should be available. He directed that relay settings coordination may be implemented properly.
- A.2.15 Subsequently, MS, NRPC highlighted that utilities may submit the performance indices of previous month by 7th day of next month with element wise indices along with the reason for indices less than unity and corrective action taken. He directed all concerned utilities to send their reasons within a week via email along with corrective action taken for indices less than unity. SLDCs may send the compiled data of all utilities (GENCOs, & TRANSCO) under their jurisdiction.
- A.2.16 MS, NRPC also stated that a letter may be sent to higher authorities of the concerned utilities and SLDCs to actively participate in the Protection Sub-Committee meeting.

Decision taken by Forum:

Concerned utilities were requested to submit the Protection performance indices of previous month by 7th day of next month with element wise indices along with corrective action taken for indices less than unity.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

A.3. Annual protection audit plan for FY 2024-25 and third-party protection audit plan (agenda by NRPC Secretariat)

Annual Internal Audit Plan:

A.3.1 AEE (P), NRPC apprised that under as per clause 15 of IEGC 2023;

- *Annual audit plan for the next financial year shall be submitted by the users to their respective RPC by 31st October. The users shall adhere to the annual audit plan and report compliance of the same to their respective RPC.*

A.3.2 In the 48th, 49th, 50th, 51st & 52nd PSC meetings, all utilities were requested to submit the annual protection audit plan.

A.3.3 Further, as per discussion of the 52nd PSC meeting, a letter dated 04.10.2024 (enclosed as **Annexure-IV**) has also been sent to concerned utilities for expediting submission of Annual Internal Protection Audit Plan for FY 2024-25.

A.3.4 Some utilities have submitted their annual audit plans and others were requested to submit annual audit plan for FY 2024-25.

A.3.5 NTPC and UPSLDC were requested to send the annual audit plans of its plants and JVs also.

Third party protection audit:

A.3.6 As per clause 15 of IEGC 2023:

All users shall also conduct third party protection audit of each sub-station at 220 kV and above (132 kV and above in NER) once in five years or earlier as advised by the respective RPC.

A.3.7 Further, as per discussion of the 52nd PSC meeting, a letter dated 10.10.2024 (enclosed as **Annexure-V**) has also been sent to concerned utilities for expediting submission of Third-Party Protection Audit Plan. SLDCs have been requested to send the compiled Third-Party Protection Audit Plan of all utilities (GENCOs, & TRANSCO) under their jurisdiction

A.3.8 Some utilities have submitted their third-party protection audit plans and other remaining were requested submit the same.

A.3.9 UPPTCL representative intimated that action regarding third party protection audit is being taken at UPPTCL headquarter. Open tender is going to be floated.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

- A.3.10 UPSLDC representative informed that third –party protection audit plan for all generating plants of UPRVUNL will be finalized jointly.
- A.3.11 Representative from Punjab informed that NPL (Nabha Power Limited) will conduct third –party protection audit by December, 2024. Further, he added that third –party protection audit of TSPL was conducted in 2022. TSPL (Talwandi Saboo Power Limited) was directed to submit its third –party protection audit report.
- A.3.12 PSCPL representative conveyed that third–party protection audit plan will be submitted within few days.
- A.3.13 MS, NRPC directed that concerned SLDCs shall send the internal annual audit plan for FY 2024-25 and third protection audit plan of all utilities in its control area. The status of audit as per submitted schedule, audit report and compliance of observations shall also to be updated by SLDCs of all utilities (GENCOs, TRANSCO) in its control area.
- A.3.14 Utilities may send the 3rd party protection audit plan. Subsequently, the audit reports along with compliance status may be submitted to NRPC Secretariat regularly.
- A.3.15 As on date the status of Internal Protection Audit plan for FY 2024-25 and third-party protection audit plan is attached as **Annexure-VI & Annexure-VII**.
- A.3.16 ADHPL and Adani Power Rajasthan Limited were requested to update the current status of third-party protection audit. As per submitted plan, third party audit was scheduled to be done by September, 2024.
- A.3.17 Further, POWERLINK vide mail dated 11.10.2024 (enclosed as **Annexure-VIII**) submitted that Protection Plan is not applicable for POWERLINK as substation, Bays & Relay are being maintained by POWERGRID of its transmission lines. The associated substation ends are also mentioned in the annexure-VIII.
- A.3.18 Regarding above, members were of view that protection audit of an element should be done by the owner of the bay and relay associated with that element.
- A.3.19 Accordingly, Forum directed POWERGRID and UPPTCL to ensure the Internal and Third-party Protection audit of concerned substations along with these lines of POWERLINK mentioned in the annexure-VIII.
- A.3.20 Subsequently, MS, NRPC highlighted that status of compliances of IEGC regulations is to be apprised by NRPC to Honourable CERC. Therefore, all utilities are requested to comply the IEGC regulations timely and take care of same in future also.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

Decision taken by Forum:

Utilities were requested to submit the Annual Internal Protection Audit plan for FY 2024-25 and third-party protection audit plan at the earliest and comply the same timely. Audit report along with action plan for deficiency detected, if any may be submitted.

A.4. Annual protection audit plan for FY 2025-26 (agenda by NRPC Secretariat)

A.4.1 AEE (P), NRPC apprised that as per clause 15 of IEGC 2023;

- *Annual audit plan for the next financial year shall be submitted by the users to their respective RPC by 31st October. The users shall adhere to the annual audit plan and report compliance of the same to their respective RPC.*

A.4.2 In view of above, all utilities were requested to submit the annual protection audit plan for FY-2025-26.

Decision taken by Forum:

Utilities may submit annual internal protection audit plan for FY 2025-26 latest by 31st October 2024 and comply the submitted schedule timely.

A.5. Observations and Compliance of recommendations of protection audit (agenda by NRPC Secretariat)

A.5.1 AEE (P), NRPC apprised that as per clause 15 of IEGC 2023;

- *All users shall conduct internal audit of their protection systems annually, and any shortcomings identified shall be rectified and informed to their respective RPC. The audit report along with action plan for rectification of deficiencies detected, if any, shall be shared with respective RPC for users connected at 220 kV and above (132 kV and above in NER).*
- *All users shall also conduct third party protection audit of each sub-station at 220 kV and above (132 kV and above in NER) once in five years or earlier as advised by the respective RPC.*
- *The protection audit reports, along with action plan for rectification of deficiencies detected, if any, shall be submitted to the respective RPC and*

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

RLDC or SLDC, as the case may be, within a month of submission of third-party audit report. The necessary compliance to such protection audit report shall be followed up regularly in the respective RPC.

- A.5.2 Utilities have submitted the internal audit report based on the audit done at their substations. The submitted reports after the 52nd Protection sub-committee are attached as **Annexure-IX** and received reports of 3rd Party audit are attached as **Annexure-X**.
- A.5.3 However, compliances of audit recommendations have not been reported to NRPC Secretariat. UPPTCL has sent the compliance report along with observations of previous audits. The same is attached as **Annexure- XI**.
- A.5.4 The reports were presented and discussed. It was also requested to other all members and concerned utilities were asked to share their findings and observations based on audit report.
- A.5.5 CCGT, Bawana was requested to submit the compliance report of internal and third-party Protection audits of PPS-III. UPSLDC and UPRVUNL were also requested to submit the compliance report of internal and third-party Protection audits.
- A.5.6 UPSLDC highlighted that it is better to have representatives from UPRVUNL in each meeting. He conveyed that action may be taken by NRPC and NRLDC in this regard so that active participations may be in Protection Sub-Committee meetings.
- A.5.7 MS, NRPC requested UPRVUNL to depute the suitable officers for join the Protection Sub-Committee meetings regularly with requisite information on agenda items.

Decision taken by Forum:

Utilities were requested to submit action taken or compliance of observations/recommendations of audit. Forum directed all utilities to ensure that audit reports (internal and external) should be in proper sequence along with annexures, if any, while sharing with NRPC.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

A.6. Violation of protection standard in case of tripping of the Inter-Regional lines of voltage class 220 kV and above (agenda by NRPC Secretariat)

- A.6.1 AEE (P), NRPC apprised that NLDC vide letter dated 20.9.2024 has informed the violation of protection standard in case of tripping of Inter Regional Lines of voltage class 220 kV and above.
- A.6.2 As per section 3.e of Grid Standards Regulation of CEA, 2010, fault is to be cleared within the following time:

| Sl. No. | Nominal System Voltage in kV rms | Maximum time of fault clearing in msec |
|---------|-------------------------------------|--|
| 1 | 400 | 100 |
| 2 | 220 | 160 |

- A.6.3 NLDC has prepared the list of tripping of Inter Regional Lines of voltage class 220 kV and above, during the month of August 2024 in which violations have been observed. The same is attached as **Annexure-XII**.
- A.6.4 It has been also observed that fault had not cleared within specified time in 220kV Sahapuri-Karnamasha (new)-I during the incident (Annexure-XII). It was instructed in the last PSC meeting to ensure fault clearance within specified time.
- A.6.5 UPSLDC representative informed that there was tripping incident at Sahapuri Substation during 220kV Sahapuri-Karnamasha (new)-I line was tripped in zone-3 from karnamasha end which caused the delayed clearance. Breaker did not open at Sahapuri end. The fault cleared at Sahapuri as Back-up protection by tripping of Sahapuri interconnectors at Sahapuri old. Further, it was also informed that there was nothing spurious found in Sahapuri. However, flashover was reported at Karnamasha end but clearance of fault in zone-3 does not reflect this.
- A.6.6 UPPTCL representative informed that he directed Sahapuri substation to keep the direction feature enabled for backup protection. He also directed Karnamasha substation to review its distance protection settings.
- A.6.7 Further, it was requested to take appropriate actions/remedial measures to get fault cleared within specified time as above-mentioned.
- A.6.8 All the utilities were also requested to ensure the fault clearance of the 220kV and

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

above Inter-Regional lines within specified time to avoid any violation of protection standards.

Decision taken by Forum:

Forum directed all utilities to ensure the fault clearance of the 220kV and above Inter-Regional lines within specified time as per Grid Standard Regulation of CEA, 2010.

A.7. Finalization of Protection philosophy for Power Transformer and Reactor of Northern Region (agenda by NRPC Secretariat)

- A.7.1 AEE (P), NRPC apprised that in 71st NRPC meeting the finalized protection philosophy for Northern Region was approved in line with the decision of 49th Protection Sub-Committee meeting.
- A.7.2 In addition to that, the draft for the protection philosophy of power transformer and reactor was prepared and put up as agenda for finalization of the same in the 50th PSC meeting (held on 29.4.2024). However, the same could not be finalized.
- A.7.3 Further, a meeting was held on 27.09.2024 to discuss and draft protection philosophy for "Power Transformer and Reactor" of Northern Region. The minutes of meeting were issued vide letter dated 08.10.2024 including philosophy (enclosed as **Annexure-XIII**). Utilities were requested to present any further comments/ observations in the meeting for deliberation.
- A.7.4 UPPTCL representative suggested that, for power transformers of 220/132kV and 220/33kV voltage levels, high set over current and earth fault pickup current should be allowed to be kept in range of 70% to 100% of T/F short circuit current at IV side (depending upon fault level of 220kV bus) with a time delay of 100 – 150msec. As generally there is no Busbar protection at IV side of these transformers. Forum agreed for the same.
- A.7.5 POWERGRID representative suggested that pick up current range may be kept from 110-150% of full load for low set over current protection of Power Transformer. NRLDC was of the same view. Forum agreed for the same.
- A.7.6 Further, POWERGRID representative also suggested to decrease the Unrestrained operation level setting under differential protection of Reactor. He conveyed to keep it

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

1 pu. RVPN representative proposed to keep it 2 pu. Finally, Forum decided to keep the Unrestrained operation level setting as 2 pu.

- A.7.7 RVUN representative conveyed that standby earth fault protection scheme may be standardized in the philosophy for the Generator Transformer. Further, he added that WTI, OTI and Fire protection may also be deliberated. Forum decided to discuss the same separately.

Decision taken by Forum:

*After discussion, the finalized protection philosophy for Power Transformer and Reactor is attached as **Annexure-XIV**.*

A.8. Status of remedial actions recommended during previous PSC meetings (agenda by NRLDC)

- A.8.1 NRLDC representative apprised that as per the discussion in pervious PSC meetings, necessary remedial actions were recommended based on the analysis and discussion of the grid events. It is expected that necessary actions would have taken place. In view of the same, constituents were requested to share the status of remedial actions taken. List of points discussed in 53rd PSC meeting is attached as **Annexure-XV**. During the meeting constituents were requested to apprise the status of the same. The constituents informed following during the meeting:

a) Frequent multiple elements tripping at 220kV Kunihar, Baddi, Upperla Nangal complex and load loss event in HP control area

PSC Forum recommendations: PSC Forum requested HP to complete the protection audit as per mentioned timelines (protection audit of 220kV Kunihar has been awarded and it would be completed within next 15-20 days. In next phase, by 15th September, protection audit of substations in downstream and upstream of 220kV Kunihar S/s would be completed.) and resolve the protection related issues. HP was also requested to share the reports of protection audit to NRPC & NRLDC after completion of audits.

Status submitted by HPSEBL during 52nd PSC meetings is as follows:

- Protection audit of 220kV Kunihar has been awarded to POWERGRID on 09th July 2024 and it would be completed by October 2024.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

- In next phase, protection audit of substations in downstream and upstream of 220kV Kunihar S/s would be completed, tender process of rest of the stations is in process.

As per information received from POWERGRID, protection audit of 220kV Kunihar S/s has been completed. However, any report regarding this not received yet. In view of the same, HPSEBL was requested to apprise the forum about the present status.

HPSEBL representative informed that protection audit of 220kV Kunihar was done during between 17-19th October 2024. Award of protection audit of other stations is yet to be done. Audit report of Kunihar S/s shall be submitted in a week.

NRLDC representative requested HPSEBL to expedite the protection audit of other stations and submit the report of protection audit after its completion.

PSC forum requested HPSEBL to expedite the process of protection audit of other stations. It was also requested to share the reports of protection audit to NRPC & NRLDC after completion of audits. HPSEBL shall present the audit report of Kunihar S/s in next PSC meeting.

b) Multiple elements tripping at 220kV Hissar(BBMB) 07th May 2024, 11:16 hrs

PSC recommendations: Expedite the implementation of differential protection in short lines to avoid undesired operation of distance protection.

During 52nd PSC meeting, HVPNL representative informed that clearance related to OPGW received from POWERGRID. Matter was forwarded to design team and is pending at that stage.

HVPNL & BBMB was requested to apprise the present status.

BBMB representative stated the matter has been taken up with HVPNL and is pending at their end. HVPNL representative informed that design team has compiled all such requirements in Haryana control area and is now working on the further process.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

NRLDC representative requested HVPNL to expedite the process as it is long pending issue which leads to undesired tripping of multiple transmission lines due to overreach of distance protection.

HVPNL agreed to expedite the process of implementation of differential protection in short lines.

c) Multiple elements tripping at 400/220kV Akal(RS) on 02nd Jan 2024, 07:28 hrs:

PSC recommendations:

- Bus bar protection at 220kV bus at 400/220kV Akal shall be made operational by June 2024.
- Time synchronization of recording instruments (DR/EL) need to be ensured.

During 52nd PSC meeting, RVPNL representative informed that three faulty PU were replaced from the future bay and one PU is still unhealthy which is in warranty period. Process is getting delayed due to lack of response from the OEM. Process will be expedited and will try to resolve the bus bar protection issue on priority.

RVPNL was requested to apprise the forum about present status.

RVPNL representative stated that correspondence with the firm is still going on and as an alternative, possibility of replacing healthy PU from any other station is being explored. Issue of time sync will be able to resolve only if bus bar protection get operational.

NRLDC representative requested Rajasthan to expedite the process as Akal S/s is in RE complex and important S/s for evacuation of RE generation. Rajasthan agreed to resolve the issues on priority.

d) Multiple elements tripping at 400kV Sainj (HP), 400kV Parbati2 & Parbti3 (NHPC) Stations on 07th May 2024, 16:17 hrs:

PSC recommendations:

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

- NHPC shall follow up with the relay engineer and take necessary remedial actions to ensure proper operation of A/R scheme at Parbati2 end.
- NHPC and HPPTCL shall review the healthiness of PLCC at Parbati3 and Sainj end and take necessary actions to ensure their proper operation.
- Expedite the implementation of differential protection in 400kV Parbati2-Sainj line.
- Standardisation of recording instruments (DR/EL) need to be ensured.

NHPC representative informed following during 52nd PSC meeting:

- Shutdown has been planned in 1st week of November 2024, testing of A/R scheme and implementation of differential protection will be done during that period.
- PLCC card at Parabti3 end will be replaced by the end of September 2024. For dual test of PLCC operation, PLCC at Sainj end also need to be healthy. Sainj HEP representative was not present in the meeting. HPPTCL was requested to intimate concerned person of HPPCL to taken necessary corrective actions and ensure healthiness of PLCC at Sainj end.

NHPC & Sainj HEP were requested to apprise the present status.

As per details received from NHPC present status is as follows:

- Due to unavailability of OEM, shudown plan has been now rescheduled in last week of November or 1st week of December. Testing of A/R scheme and implementation of differential protection will be done during that period.
- PLCC card at Parabti3 end has been replaced and made functional. However, for dual test, PLCC at Sainj end also need to be functional.

Representative of Sainj HEP was not present in the meeting.

e) Multiple elements tripping at 400kV Khedar(RGTPS) Station at 10th May 2024, 19:35 hrs

PSC recommendations: Revised corrected protection settings of Main-2 Micom P442 distance protection relay and A/R scheme at Khedar(RGTPS) end need to implemented at the earliest.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

During 52nd PSC meeting, HVPNL representative informed that Khedar(RGTPS) have conducted 3rd party protection audit. Status of corrective action taken yet to be confirmed.

HVPNL was requested to apprise the present status.

Khedar RGTPS representative informed that issues with the settings of the Micom relays has been resolved however in REL 670 relay installed at Khedar end, only 1-ph A/R option is not available. 3-ph A/R has been disabled now and it has been kept as 1-ph/2-ph A/R.

NRLDC representative stated that 2-ph A/R is not desirable as most of the 2-ph fault will be of permanent nature only and being a generating station, keeping 2-ph A/R is not healthy. RGTPS representative was suggested to consult with the OEM and ensure only 1-ph A/R. In case option is not there then option of replacement of relay may be explored.

Khedar(RGTPS) representative agreed for the same.

f) Multiple elements tripping at 400kV Koteshwar(PG) on 17th May 2024, 17:21 hrs

PSC recommendation: In view of short line length of 400KV Koteshwar(PG)-Tehri D/C, POWERGRID shall plan for the differential protection in the line on priority in near future to avoid overreach of distance protection.

POWERGRID(NR-1) was requested to apprise the present status.

POWERGRID (NR-1) representative informed that order for the material of differential protection has been placed. It is estimated that materials will get delivered in next 3-months. In addition, to avoid delayed fault clearance in case of high resistive fault, time delay of DEF protection and carrier aided DEF operation has been implemented.

NRLDC representative requested to share the details of changes done in DEF protection and requested to expedite the implementation of differential protection in lines. In view of upcoming pump storage at Tehri HEP, healthiness of protection system in evacuating lines need to be ensured on priority.

POWERGID(NR-1) agreed to expedite the necessary remedial actions.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

g) Multiple elements tripping at 220kV Sarna (PS) on 04th May 2024, 07:10 hrs

PSC recommendations:

- Punjab shall expedite the commissioning of new bus scheme.
- POWERGRID shall revise the Z-4 time delay setting of Kishenpur lines at Sarna (PS) end as 160msec till bus bar get operational.

During 52nd PSC meeting, Punjab representative informed that tender of bus bar protection has been processed, bus bar protection at 220kV Sarna will be commissioned within 4-5 months tentatively.

PSTCL was requested to apprise the present status.

PSTCL representative informed that tender of bus bar scheme is in process.

POWERGRID(NR-2) representative informed that Z-4 time delay setting of lines of their control area has been revised.

NRLDC representative requested PSTCL to expedite the process of bus bar protection implementation. PSTCL agreed for the same.

h) Multiple elements tripping at 400/132kV Masoli(UP) on 29th May 2024, 15:57 hrs

PSC recommendations: UP shall implement the bus bar protection at 132kV level at 400/132kV Masoli S/s.

During 52nd PSC meeting, UP representative informed that this case has been communicated to design team. In response, they have asked the list of all such stations in UP control area. Further follow up actions is expected in due time course.

UPPTCL was requested to apprise the present status.

UPPTCL representative informed that process is still at the design team stage. Design team is compiling all such requirements and further process will be initiated within 1-2 months.

i) Multiple elements tripping at 220kV KTPS (RVUN) on 21st June 2024, 11:37 hrs

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

PSC recommendations: Commissioning of bus coupler between 220kV Bus-3 & 5 need to be expedited.

During 52nd PSC meeting, RVUNL representative informed that informed that tender for the same has been floated.

RVUNL representative was requested to apprise the present status.

RVUNL representative informed that process is at same stage. It will take around 01 year to complete all the process and implementation of bus coupler.

j) Frequent tripping of 220 KV Anta(NT)-Sakatpura(RS) (RS) Ckt-1: Non operation of A/R in line

During 52nd PSC meeting, RVPNL representative informed that non operation of A/R at Sakatpura end is due to old relay penal, same is planned to be replaced with new within one month.

RVPNL representative was requested to apprise the present status.

RVPNL representative informed that request of relay panel has been floated however DI of the same is yet to be issued.

k) Frequent tripping of 220 KV Saharanpur(PG)-Shamli(UP) (UP) Ckt-1: Frequent fault and non-operation of A/R at Shahrampur(PG) end.

During 52nd PSC meeting, POWERGRID representative stated that they will review the status of A/R operation at Shahrampur(PG) and shall ensure its proper operation in future.

POWERGRID(NR-1) representative was requested to apprise the present status.

POWERGRID(NR-1) representative informed that issue in A/R relay is suspected, inspection of the same will be done and rectified. Further, concern was raised on frequent faults in line. POWERGRID representative also suggested to use adaptive A/R scheme in such lines where there are instances of frequent faults.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

NRLDC representative stated that PWOERGRID may propose the implementation of adaptive A/R scheme in next PSC meeting. Apart from this, healthiness of A/R in line, needs to be ensured and in case any transmission licensee faces the issue due to frequent faults in line, then issue should be highlighted in PSC forum before taking any such actions (disabling A/R).

UPPTCL representative stated that remedial actions have been taken to rectify the cause of faults such as replacement of old insulators etc. Further necessary actions will also be initiated to minimise the occurrence of faults in line.

PSC Forum requested POWERGRID to review the healthiness of A/R in lines at Saharanpur(PG) end. Any issue in A/R operation need to be rectified at the earliest and A/R should be kept enable. UPPTCL shall take necessary actions to minimise the occurrence of faults in line.

POWERGRID and UPPTCL agreed to take necessary actions at their end.

l) Frequent tripping of 400 KV Dadri(NT)-Panipat(BB) (PG) Ckt-1:

During 52nd PSC meeting, NTPC representative stated that they will look into the issue and share the update on the same.

NTPC representative stated that there is no issue at Dadri(NTPC) end and A/R is also healthy and operational.

m) Frequent tripping of 220 KV Khara(UP)-Saharanpur(PG) (UP) Ckt-1

During 52nd PSC meeting, UP representative informed that there is issue in relay operation at Khara ned. New relay is available at site and relay will be replaced during lean season as per the shutdown opportunity.

UPPTCL representative was requested to apprise the present status.

UPPTCL representative informed that status is same and follow up is being done to ensure the relay replacement in Nov-Dec 2024.

NRLDC representative highlighted the issue of non-operation of A/R in this line also at Saharanpur end and requested POWERGRID(NR-1) to review the

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

healthiness of A/R operation in all the lines at Saharanpur(PG). Issue in A/R operation at Khara end in case of Y-ph fault is observed. 2*ph A/R is occurring in this scenario. UPPTCL may review the same.

PSC Forum requested POWERGRID to review the healthiness of A/R in lines at Saharanpur(PG) end. Any issue in A/R operation need to be rectified at the earliest and A/R should be kept enable. UPPTCL shall expedite the replacement of relay at Khara(UP) end.

POWERGRID and UPPTCL agreed to take necessary actions at their end.

n) Multiple elements tripping event at Patiala(PG)

PSC recommendation: Implementation of new bus bar relay at patial(PG).

During 52nd PSC meeting, POWERGRID(NR-2) representative informed that continuous follow ups are being done for expeditious delivery of material. Thereafter, new bus bar protection will be implemented.

POWERGRID(NR-2) representative was requested to apprise the present status.

POWERGRID(NR-2) representative informed that process is at same stage. Follow up is being done to expedite the same.

o) Multiple elements tripping at 400/220kV Bhadla(RS)

PSC recommendation: Commissioning of Bus bar protection at 220kV bus at 400/220kV Bhadla(RS) need to be expedited.

RVPNL representative was requested to apprise the present status.

RVPNL representative stated that process got delayed. They will expedite the commissioning of Bus bar protection at 220kV bus at 400/220kV Bhadla(RS)

p) Multiple elements tripping at 400/220kV Lucknow(UP)

PSC recommendation: Replacement of bus bar relay with numerical bus bar relay need to be expedited.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

UPPTCL representative was requested to apprise the present status.

UPPTCL representative informed that bus bar relay is implemented, and its commissioning will be done in November 2024 as per shutdown availability.

q) Multiple elements tripping at 400/220kV Muzaffarnagar(UP)

PSC recommendation: Necessary changes in logic of bay assignment may be done to ensure reliable operation of LBB and bus bar protection.

UPPTCL representative was requested to apprise the present status.

UPPTCL representative informed that logic has been revised. Now bay assignment will be decided through isolator status only.

r) Multiple elements tripping at 220kV Shahbad(HR) and 220kV Rajokheri(HR)

PSC recommendation: Review of protection system need to be done to avoid such undesired operation and proper operation of protection system need to be ensured.

HVPNL representative was requested to apprise the present status.

HVPNL representative informed that detail analysis and protection review has been done. Necessary changes in setting have also been done.

A.9. Availability and Standardization of recording instrument (Disturbance recorder and Station Event Logger) (agenda by NRLDC)

A.9.1 NRLDC representative apprised that as per IEGC clause 17

- *All users shall keep the recording instruments (disturbance recorder and event logger) in proper working condition.*
- *The disturbance recorders shall have time synchronization and a standard format for recording analogue and digital signals.*

A.9.2 IEGC clause 37.2 (c) also mandates the submission of Disturbance Recorder (DR), station Event Logger (EL), Data Acquisition System (DAS) within 24 hrs of the event.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

- A.9.3 NRLDC representative highlighted that during FTC process, cases of non-availability of station event logger and non-standardisation of recording instruments have been observed.
- A.9.4 Data of recording instruments (DR/EL) are very helpful in grid event analysis and is being used in availability verification of transmission lines. Complete and conclusive analysis of any grid event is not possible without these recording instruments and thus their standardisation is very important.
- A.9.5 Therefore, availability of disturbance recorder with standardisation, time sync and correct nomenclature and station event logger need to be ensured by users at the station of their respective control area.
- A.9.6 Deliberation on this subject was done during previous PSC meeting. Details were received from UP, Uttarakhand & Haryana only.
- A.9.7 In view of above, all the constituents were requested share the updated details w.r.t. availability and standardisation of disturbance recorder and event logger at the station of their respective control area in format attached as **Annexure-XVI**.

Decision taken by Forum:

PSC forum requested all the members to share the status of their control area and ensure the standardisation of recording instruments at all the stations of their control area.

A.10. Analysis of the tripping events occurred during September-2024 and status of remedial action taken (agenda by NRLDC)

- A.10.1 NRLDC representative apprised the followings-

a) Frequent elements tripping during September 2024:

The following transmission elements were frequently tripping during the month of **September'24**:

| S. NO. | Element Name | No. of forced outages | Utility/SLDC |
|--------|--|-----------------------|--------------|
| 1 | 220 KV Nara(UP)-Roorkee(UK) (UP) Ckt-1 | 6 | UP/Utt |
| 2 | 220 KV Sarna(PS)-Udhampur(PDD) (PDD) | 5 | PS/J&K |

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

| | | | |
|---|---|---|----|
| | Ckt-1 | | |
| 3 | 400 KV Agra-Unnao (UP) Ckt-1 | 5 | UP |
| 4 | 400 KV Anpara_B(UPUN)-Sarnath(UP) (UP) Ckt-2 | 3 | UP |
| 5 | 400 KV Bareilly-Unnao (UP) Ckt-1 | 3 | UP |
| 6 | 400 KV Jaunpur -Obra_C_TPS (UP) Ckt-1 | 3 | UP |

List of tripping is attached as **Annexure-XVII**.

It may be noted that frequent tripping of such elements affects the reliability and security of the grid. Hence, utilities are requested to analyse the root cause of the tripping and share the remedial measures taken/being taken in this respect.

Discussion during the meeting:

- **220 KV Nara (UP)-Roorkee(UK) (UP) Ckt-1:** NRLDC representative raised concern over frequent incidents of faults and non-operation of A/R at Roorkee end. PTCUL representative stated that they will analyse the event and share the analysis. NLRDC representative requested PTCUL to analyse the tripping events on regular basis and take necessary actions. PTCUL agreed to share the details at the earliest.
- **220 KV Sarna (PS)-Udhampur (PDD) (PDD) Ckt-1:** NRLDC representative raised concern over non-submission of DR/EL from both the ends. J&K representative was not present in the meeting. PSTCL representative was requested to ensure timely submission of DR/EL so that analysis of the event and necessary remedial action can be taken. PSTCL representative agreed for the same.
- **400 KV Agra-Unnao (UP) Ckt-1:** NRLDC representative raised concern over non-operation of A/R at Agra end and successful A/R operation at Unnao end. UP representative informed that line is tripping due to DT received at Agra end after dead time on over voltage. UP was requested to share the DR of over voltage protection and review the operation of over voltage at Unnao end.
- **400 KV Anpara_B(UPUN)-Sarnath(UP) (UP) Ckt-2:** NRLDC representative raised concern over non standardisation of DR at Anpara end. UP representative

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

informed that issue of DR standardisation will be rectified. A/R is healthy and operational at both the ends.

- **400 KV Bareilly-Unnao (UP) Ckt-1:** NRLDC representative requested UP to review the Main-1 relay operation at Bareilly end and rectify the issue at the earliest. UP agreed for the same. UP was also requested to review the tripping in both the circuits (400 KV Bareilly-Unnao (UP) Ckt-1&2).
- **400 KV Jaunpur -Obra_C_TPS (UP) Ckt-1:** NRLDC representative raised concern over non-submission of DR files and non-operation of A/R on some of the tripping. UP representative informed that there was issue in A/R of Tie CB in one of event. Issue in A/R operation has been rectified. Further, submission of correct DR files shall also be ensured.

A.10.2 NRLDC representative emphasized that A/R (auto re-closer) issue was found in many of these tripping. He sensitized all the utilities to ensure healthiness/in service of A/R in 220 kV and above transmission lines in compliance to CEA Grid Standards. He further informed that most of the tripping are transient in nature but due to non-operation of A/R, it resulted into tripping of the transmission element thus reducing the reliability of the grid. All the utilities shall endeavour to keep auto re-closer in service and healthy condition of 220 kV and above voltage level transmission line. The issue of time syncing of DR/EL at many of the stations was highlighted, constituents were requested to ensure the time syncing of DR/EL. In addition, necessary actions also need to be taken to ensure the Right of Way and other operation & maintenance issues to minimize the frequent faults in the line. All utilities agreed for the same.

PSC forum reiterated that frequent outages of such elements affect the reliability and security of the grid. Members were requested to investigate such frequent outages and share the suitable remedial measures taken/being taken in this respect.

b) Protection related issues in multiple elements tripping and status of remedial measures:

In some of the tripping incidents occurred during September 2024, there was some issues related to protection system. List of the such tripping incidents is attached as **Annexure-XVIII**. Concerned utility were requested to apprise the

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

status of remedial actions to forum.

Discussion during the meeting:


- **Multiple elements tripping at 220kV Nara(UP) on 10th September 2024**

Brief of event: As reported, at 13:18 hrs, due to lightning and inclement weather conditions, R-N phase to earth fault occurred on 220kV main bus which led to bus bar protection operation at Nara(UP) S/s. However, there was delayed clearance of fault (320 msec).

NRLDC representative asked about the reason of delayed clearance of fault in case of bus bar protection.

UP representative informed that bus bar differential protection operated due to bus fault due to lightning strike. However, in one of the bay fault current came again (visible in DR) due to which complete fault cleared with delay.

SLD OF 220kV SUBSTATION NARA



SLD diagram of 220kV Nara(UP)

NRLDC representative highlighted incorrect channel status of bays in DR. Further, despite having lightning arrester, reason of bus fault due to lightning may be reviewed.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

- **Multiple elements tripping at 400kV Obra_C(UP) on 11th September 2024**

Brief of event: As reported, at 10:03 hrs, 400 KV Jaunpur -Obra_C_TPS (UP) Ckt tripped on R-N phase to earth fault. At the same time, 400 KV Obra_C_TPS-Obra_B (UP) Ckt tripped on over current protection from Obra-B end.

NRLDC representative asked about the status of overcurrent protection in the line. Whether it has been disabled or not and also to ensure that phase overcurrent protection shouldn't be kept enabled in line.

UP representative informed that overcurrent protection in the line has been disabled.

- **Multiple elements tripping at 400kV Unnao(UP) on 17th September 2024**

Brief of event: As reported, at 20:09 hrs, B-N phase to earth fault occurred on 400 KV Agra-Unnao (UP) Ckt. Line tripped from Agra(UP) end but B-phase pole of line CB could not properly open from Unnao(UP) end which led to LBB operation in bay of 400 KV Agra-Unnao (UP) Ckt at Unnao(UP) end. However, there was delayed clearance of fault (520 msec)

NRLDC representative asked about the reason of delayed clearance of fault and status of remedial action taken to address the frequent breaker failure incidents.

UP representative informed that reason of delayed fault clearance is not identified. Further, breaker of Agra line has been replaced. In addition, as a remedial and precautionary measure following suggestions have been given: a) to replace old breakers (age >25 years) b) servicing through certified OEMs instead of small vendors etc.

- **Multiple elements tripping at 220kV Hissar(BBMB) on 23rd September 2024**

Brief of event: As reported, at 09:44hrs, Y-phase clamp of 220 KV Hissar-Sangrur (BB) Ckt-2 burnt and jumper snapped led to bus fault on bus-1. However, bus bar protection didn't operate, and all the line tripped from remote end in Z-2.

NRLDC representative asked about the reason of non-operation of bus bar protection operation.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

BBMB representative informed that there was issue in bus bar logic. Issue was that in case there is CT supervision alarm then bus bar protection get blocked but it was not getting reset until done manually. There was issue in logic of bus bar protection, which has been rectified. Now, this issue has been resolved.

- **Multiple elements tripping at 220kV Narela (DTL) on 24th September 2024**

Brief of event: As reported, at 12:52hrs, 220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-2 tripped on B-N phase to earth fault. 220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-1 also tripped approx. 75 seconds after the tripping of 220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-2 on Y-B-N double phase to earth fault.

NRLDC representative asked about the non-operation of A/R in 220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-2.

DTL representative informed that in there was issue in logic in PSL of distance protection at Narela end. As per earlier logic, in any fault, 3-ph tripping initiation was there. Now, the issue in PSL logic has been rectified.

c) Detailed analysis of multiple elements tripping events:

The list of major tripping events occurred during September 2024 is attached as **Annexure-XVIII**. Concerned constituents/utilities were requested to share the detailed analysis of the tripping elements along with status of remedial action taken/to be taken.

Tripping Events

A. Multiple elements tripping at 220kV Khodri HEP & Chibro HEP on 5th, 11th & 19th September 2024

Discussion during the meeting:

i. Brief of the event shared by NRLDC representative based on detail available is as follows:

On 5th September 2024:

- During antecedent condition, all the four 30MW units of Khodri HEP, all four 60 MW units of Chhibro HEP, 11.25MW Unit-2 & Unit-3 of Dhakrani HEP and both 30 MW units of Giri HEP were running and total active

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

power generation of Khodri HEP, Chhibro HEP, Dhakrani HEP & Giri HEP were approx. 90 MW, 200 MW, 19 MW & 58 MW (as per SCADA). Total generation of Chhibro HEP was evacuating through 220 KV Khodri-Chhibro (UK) Ckt-1 & 2. 11.25 MW Unit-1 of Dhakrani HEP and 220 KV Saharanpur (UP)-Khodri(UK) (UP) Ckt were not in service during the event.

- As reported, at 11:54 hrs, 220 KV Khodri(UK)-Sarsawan(UP) (UP) Ckt tripped on R-N phase to earth fault with fault distance of 44 km & 61 km and fault current of 2.5 kA & 2 kA from Khodri(UK) and Sarsawan(UP) end respectively. Line tripped on zone-1 distance protection from both ends.
- At the same time, 220 KV Khodri(UK)-Majri/Giri(HP) (UK) D/C tripped on over voltage protection from both the ends and 30 MW Giri – Unit-1 & 220 KV Khodri – Jhajra (UK) Ckt also tripped (exact reason of tripping is yet to be received).
- Due to tripping of 220kV lines from Khodri(UK) end, all the four 30MW units of Khodri(UK), all four 60 MW units of Chhibro(UK) and 11.25MW Unit-2 & Unit-3 of Dhakrani(UK) tripped due to loss of evacuation path.
- As per PMU at Saharanpur (PG), R-N phase to earth fault with fault clearing time of 80msec is observed.
- Due to tripping all 220kV lines at Khodri(UK) and all generating Units at Khodri HEP(UK), Chhibro HEP(UK) and Dhakrani HEP(UK), blackout occurred at 220kV Khodri(UK), 220kV Chhibro(UK) & 132kV Dhakrani(UK).
- As per SCADA, change in demand and generation of approx. 50 MW and 308 MW respectively in Uttarakhand control area. However, SLDC-Uttarakhand reported generation loss of approx. 307 MW and load loss of approx. 29 MW in Uttarakhand control area.
- As per SCADA, change in demand and generation of approx. 140 MW and 28 MW in HP control area. However, SLDC-HP reported load loss of approx. 160 MW in HP control area.
- **Major observations:**
 - Exact reason of fault need to be shared.
 - Exact reason of tripping of 30 MW Unit-1 at Giri (HP) & 220 KV Khodri – Jhajra (UK) Ckt need to be shared.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

- As per protection philosophy, over voltage protection settings need to be disabled at 220kV voltage level.
- Wrong status of CB at Khodri and Chhibro was observed during the event. All trippings are also not recorded in SCADA SOE. Availability and healthiness of SCADA data need to be ensured.
- DR/EL (.dat/.cfg file) of all tripped elements along with detailed tripping report need to be shared.
- Remedial action taken report need to be shared.

On 11th September 2024:

- During antecedent condition, all the four 30MW units of Khodri HEP, all four 60 MW units of Chhibro HEP, 11.25MW Unit-2 & Unit-3 of Dhakrani HEP and both 30 MW units of Giri HEP were running and total active power generation of Khodri HEP, Chhibro HEP, Dhakrani HEP & Giri HEP were approx. 90 MW, 200 MW, 19 MW & 58 MW (as per SCADA). Total generation of Chhibro HEP was evacuating through 220 KV Khodri-Chhibro (UK) Ckt-1 & 2. 11.25 MW Unit-1 of Dhakrani HEP was not in service during the event.
- As reported, at 08:17 hrs, B-phase LA of HV side of 220/132kV 100 MVA ICT burst which caused B-N phase to earth fault. On this fault, 220/132kV 100 MVA ICT didn't trip (exact reason yet to be received).
- On this fault, all four 30MW units of Khodri HEP & all four 60 MW units of Chhibro HEP tripped on over current protection. 220 KV Khodri(UK)-Giri(HP) (UK) Ckt-2 tripped on directional earth fault protection from Giri(HP) end.
- 220kV lines from Khodri(UK) to Giri(HP) ckt-1, Sarsawan(UP), Jhajra(UK), Chibro(UK) ckt-1 & 2 and Saharanpur(UP) ckt tripped on zone-2 distance protection operation from remote end. It is reported that, at Khodri(UK) end, time setting in zone-4 distance protection is kept at 1000msec. Due to more time delay in zone-4 distance protection at Khodri(UK) end as compared to time delay of zone-2 distance protection of remote ends, all 220kV lines (except 220 KV Khodri(UK)-Giri(HP) (UK) Ckt-2) from Khodri(UK) S/s tripped from remote ends.
- At the same time, 11.25 MW Dhakrani Unit-2 & Unit-3 also tripped (exact reason of tripping is yet to be received).

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

- As per PMU at Saharanpur (PG), B-N phase to earth fault with delayed fault clearing time of 440 msec is observed.
- Due to tripping all 220kV lines at Khodri(UK) and all generating Units at Khodri HEP(UK), Chhibro HEP(UK) and Dhakrani HEP(UK), blackout occurred at 220kV Khodri(UK), 220kV Chhibro(UK) & 132kV Dhakrani(UK).
- As per SCADA, change in demand and generation of approx. 50 MW and 310 MW respectively in Uttarakhand control area. However, SLDC-Uttarakhand reported generation loss of approx. 308 MW and load loss of approx. 38 MW in Uttarakhand control area.
- As per SCADA, change in demand of approx. 195 MW in HP control area.

- **Major observations:**
 - Reason for non-operation of 220/132kV 100MVA ICT at Khodri(UK) need to be shared.
 - As per general protection philosophy, time setting of zone-4 distance protection in lines at a sub-station should be slightly less than time setting of zone-2 distance protection in lines of remote end sub-station. Reason for keeping 1000 msec time setting of zone-4 distance protection in 220kV lines at Khodri(UK) S/s need to be shared.
 - Reason for tripping of 11.25 MW Dhakrani Unit-2 & Unit-3 need to be shared.
 - Wrong status of CB at Khodri and Chhibro was observed during the event. All trippings are also not recorded in SCADA SOE. Availability and healthiness of SCADA data need to be ensured.
 - DR/EL (.dat/.cfg file) of all tripped elements along with detailed tripping report need to be shared.
 - Remedial action taken report need to be shared.


On 19th September 2024:

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

- During antecedent condition, all the four 30MW units of Khodri HEP & all four 60 MW units of Chhibro HEP were running and total active power generation of Khodri HEP & Chhibro HEP were approx. 90 MW & 200 MW (as per SCADA). Total generation of Chhibro HEP was evacuating through 220 KV Khodri-Chhibro (UK) Ckt-1 & 2. Loading of 220 KV Khodri(UK)-Majri(HP) (UK) D/C was approx. 145 MW. 30 MW Khodri Unit-3, 220 KV Khodri(UK)-Majri(HP) (UK) Ckt-1 & 220kV Khodri-Chibro (UK) Ckt-2 connected to 220kV bus-1 and other elements connected to 220kV bus-2 at Khodri HEP.
- As reported, at 11:53 hrs, 220 KV Khodri(UK)-Majri(HP) (UK) Ckt-2 tripped on R-N phase to earth fault with fault current of $I_r \sim 7\text{kA}$ & $I_r \sim 1.7\text{kA}$ and fault distance of approx. 15.7km & 25.4km from Khodri HEP(UK) & Giri(HP) end respectively.
- On this fault, 30MW Unit-1, 2 & 3 of Khodri HEP tripped on over current protection. Due to tandem connection of Khodri HEP and Chibro HEP, generation at Chibro HEP backed down by approx. 160 MW within 8 minutes.
- As reported, CB of 30 MW Unit-3 of Khodri HEP took approx. 210 msec in opening process which led to LBB operation of 30 MW Unit-3 bay at Khodri HEP. On LBB operation, 220 KV Khodri(UK)-Majri(HP) (UK) Ckt-1 and 220kV Khodri-Chibro (UK) Ckt-2 also tripped from Khodri HEP end.
- As per PMU at Saharanpur (PG), R-N phase to earth fault with fault clearing time of 80 msec is observed.
- As per SCADA, generation loss of approx. 70 MW in Uttarakhand control area.
- As per SCADA and SLDC-HP, load loss of approx. 160 MW in HP control area.
- **Major observations:**
 - Exact reason of fault need to be shared.
 - Reason for non-operation of over current protection in 30 MW Khodri Unit-4 need to be shared.
 - Reason for delayed breaker opening process in 30 MW Khodri Unit-3 need to be shared.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

- Wrong status of CB at Khodri and Chhibro was observed during the event. All trippings are also not recorded in SCADA SOE. Availability and healthiness of SCADA data need to be ensured.
- DR/EL (.dat/.cfg file) of all tripped elements along with detailed tripping report need to be shared.
- Remedial action taken report need to be shared.



Network Diagram of the Khodri, Chhibro HEP complex

NRLDC representative raised concern over frequent events of multiple elements tripping in Khodri, Chhibro HEP complex. Issues related to improper protection operation and their coordination is observed in these grid events. Non submission of DR files also led to incomplete analysis of the events.

ii. UJVNL representative and others informed the following:

- A/R is not enabled in 220kV Khodri-Sarsawan line. Earlier breakers were unhealthy. Now all the line breakers has been replaced. However, A/R will be enabled in consultation with the OEM after review.
- In all the events, 220kV Khodri-Majri D/C tripped on over voltage protection operation from Khodri end.
- 220kV Khodri-Majri ckt-2 is not yet handed over to PTCUL and it is under control of HPPTCL. There are protection related issues in this line.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

- CBs of units at Khodri HEP are yet to be replaced. Due to unhealthy CBs, there are frequent incidents of CB stuck which led to LBB operation. RMU of unit CBs is to be done in near future.
- Protection audit at Khodri was conducted by CPRI one year back.

iii. On the input of UJVNL, NRLDC raised following points:

- As per protection philosophy, overvoltage protection shouldn't be kept enabled in line. Hence, OV protection needs to be disabled at the earliest.
- A/R should be made operational in Sarsawan line at the earliest.
- Over frequency and over current protection operation in units need to be reviewed.
- Report of protection audit conducted by CPRI and action taken in view of the that need to be shared.
- HPPTCL shall take necessary actions to rectify the protection related issue in 220kv Khdori-Majri ckt-2.

Forum Recommendations:

- *Timely submission of disturbance recorder (DR) and event logger (EL) files need to be ensured. As per IEGC clause 37.2 (c), Disturbance Recorder (DR), station Event Logger (EL), Data Acquisition System (DAS) shall be submitted within 24 hrs of the event.*
- *HPPTCL shall take necessary actions to rectify the protection related issue in 220kV Khdori-Majri ckt-2.*
- *OV protection needs to be disabled in 220kV lines at the earliest.*
- *Over frequency and over current protection operation in units at Khodri HEP need to be reviewed.*
- *A/R should be made operational in Sarsawan line at the earliest.*
- *UJVNL shall share the CPRI audit report and details of remedial action taken within one week.*
- *Replacement of Units breakers need to be expedited.*

B. Multiple elements tripping at 400/220kV Unnao(UP) on 23rd September 2024

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

Discussion during the meeting:

i. Brief of the event shared by NRLDC representative based on details available is as follows:

- During antecedent condition, 400 kV Unnao-Agra (UP) Ckt was charged through transfer bus coupler at Unnao end which was coupled to 400kV Bus-1.
- As reported, at 19:52 hrs, due to blast in B-phase circuit breaker of transfer bus coupler, bus fault occurred at Unnao, but bus bar protection didn't operate (exact reason yet to be shared and bus bar relay is of static type).
- As per DR, distance protection relay in most of the lines sensed fault in zone-4 at Unnao end and in 400 KV Unnao(UP)-Jehta_Hardoi Road (UP) (PG) Ckt-1 remote end sensed fault in zone-2. 400 KV Unnao-Panki (UP) Ckt, line tripped on SOTF after unsuccessful A/R from Panki end (reason of the same not identified yet, suspected due to overreach of Z-1 DPR at Panki end as per DR).
- 400/220 kV 315 MVA ICT 1 & 3 and 500 MVA ICT-2 at Unnao(UP) and 765/400 kV 1000 MVA ICT 1, 2 & 3 at Unnao 765(UP) tripped on O/C E/F protection operation (after 700 ms to 900 ms).
- As all the elements connected at both the buses tripped, complete blackout occurred at 400/220kV Unnao (UP) S/s.
- During the same time, 765kV Unnao-Anpara-C Ckt and 765kV Unnao-Obra-C Ckt tripped on over-voltage protection operation and complete blackout occurred at 765/400kV Unnao 765(UP) S/s. As per DR and event logger details, DT received at Anpara-C and Obra-C end.
- As per PMU at Abdullapur(PG), B-N phase to earth fault with delayed fault clearing time of 560 ms is observed. Maximum MW loading of 400 kV Anpara-TH-Obra-B Ckt reached upto ~1042 MW as per PMU at Anpara-TH end.
- Due to contingency related to overloading of 400 kV Anpara-Obra B line, "SPS for safe evacuation of Generation of Anpara Complex" operated and thermal backing of approximately 1200 MW imposed on Anpara-TH, C & D. As per SPS log received from Anpara-D: At

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

19:52:39:100 hrs: Case-1 of SPS operated, At 19:52:44:100 hrs: Case-2 of SPS operated, At 19:52:45:100 hrs: Again Case-1 of SPS operated.

- As per information received from Anpara-D, at 19:53:11 hrs, 200 MW backdown started at Unit-7 however, it was not executed as observed from SCADA data (exact reason yet to be received). As per event logger details received, at 19:53:15 hrs, Unit-7 switched to manual mode from Auto mode.
- As reported by Anpara-D, SPS backing command could not be executed in Unit-6 as machine was already kept in manual mode due to disturbance in parameters. During SPS Case-2 execution, Anpara-C GT-1 or GT-2 didn't trip though SPS command was sent (exact reason yet to be received from Anpara-C).
- As per SCADA, change in demand of approx. 700 MW is observed in UP control area and generation backdown of ~510MW at Anpara C (between 19:52 hrs-20:00 hrs) and ~325MW at Anpara-TH & ~75MW at Anpara-D (between 20:00 hrs-20:15 hrs) are also observed.
- **Major observations:**
 - As per PMU, B-N phase to earth fault with delayed fault clearing time of 560 ms is observed. Reason of delayed clearance of fault need to be analyzed.
 - Root cause of failure of Transfer Bus Coupler at Unnao need to be analyzed.
 - Bus bar protection at 400kV level of 400/220 kV Unnao (UP) didn't operate during the event. Exact reason of non-operation of bus bar protection relay need to be shared. Further, Bus bar relay is of static type. Replacement work of static type relays with numerical type of relays may be expedited.
 - As per DR at Panki end, 400 KV Unnao-Panki (UP) Ckt tripped on SOTF after unsuccessful A/R from Panki end, however reason of the same is not identified yet. It is suspected that line tripped due to overreach of Z-1 distance relay protection operation at Panki end. The same need to be confirmed and analysis may be submitted.
 - As per information received from Anpara-D, at 19:53:11 hrs, 200 MW backdown started at Unit-7 however, it was not executed as

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

observed from SCADA data. Exact reason of the same need to be shared. As per event logger details received, at 19:53:15 hrs, Unit-7 switched to manual mode from Auto mode. Reason for switching the unit from auto to manual mode need to be shared.

- As reported by Anpara-D, SPS backing command could not be executed in Unit-6 as machine was already kept in manual mode due to disturbance in parameters. Exact detailed reason need to be shared for keeping the unit in manual mode.
- During SPS Case-2 execution, Anpara-C GT-1 or GT-2 didn't trip though SPS command was sent. Exact reason need to be shared from Anpara-C.
- DR/EL for all the elements for both the ends need to be shared along with detailed analysis and remedial action taken report of the event.
- Any shortcomings in the operation, maintenance and protection system identified need to be rectified at the earliest.

ii. UPPTCL representative and others informed the following:

- DRs of all 400kV lines show B phase pickup in reverse direction which confirms that a single phase (B phase) fault definitely occurred in the switchyard.
- 400kV Unnao Bareilly1 and 2 circuits tripped in Zone 4 (DR screenshot S.No 1 and 2) while other 400kV lines tripped from remote ends.
- Event log record shows that 400kV Bus Bar protection at the time of event was in service.
- On site inspection B phase IPS pipe section connected between Transfer Circuit breaker and Bus side isolators was found broken and grounded.
- However, no flashover spots were visible on ground which suggests that fault might have been already cleared by the time this pipe section touched the ground.
- Similarly, pipe section between Transfer Circuit breaker and B phase CT was also found broken from both ends and grounded.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM



- It shows that bus fault was not due to damage of B-ph pole of transfer bus coupler. And there was Z-4 initiation in all the lines before damage of B-ph pole.

NRLDC representative highlighted that there was no tripping of units at Anpara C on SPS operation. UP representative informed that Anpara C has kept 3 sec delay without any intimation.

Forum Recommendations:

- *Logic of SPS at Anpara C (time delay) need to be reviewed and confirmed.*
- *Necessary actions need to be taken to ensure the healthiness of equipment at Unnao S/s.*
- *Proper operation of protection system also need to be ensured.*

C. Multiple elements tripping at 400/220kV Akal(RS) on 13th September 2024

Discussion during the meeting:

i. Brief of the event shared by NRLDC representative based on detail available is as follows:

- 400/220kV Akal (RS) has one and half breaker scheme at 400kV level and double main and transfer bus scheme at 220kV level.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

- During antecedent condition, 400/220 kV 500 MVA ICT-1 & ICT-2 were connected to 400kV bus-1 and 400/220 kV 315 MVA ICT-3 & 500 MVA ICT-4 were connected to 400kV bus-2.
- As reported, at 02:49 hrs, Y-phase jumper of 220kV bus-1 of 220kV Akal-Bhensara Ckt-1 and R-phase jumper of 220kV bus-2 of 220kV Akal-Bhensara Ckt-2 snapped which created bus fault on both 220kV buses at Akal (RS).
- On this fault, 400/220 kV 500 MVA ICT-1, ICT-2 tripped on earth fault protection and 400/220 kV 315 MVA ICT-3 & 500 MVA ICT-4 tripped on over current protection at Akal(RS) S/s. 220kV lines from Akal(RS) to Giral & Amarsagar tripped on zone-4 distance protection from Akal(RS) end.
- 220kV Akal-Bhensara Ckt-1 tripped only from Bhensara end on zone-2 distance protection on R-Y phase to phase fault with fault distance of 53.2km and with fault current of $I_r \sim 2.87\text{kA}$ & $I_y \sim 2.88\text{kA}$.
- 220kV Akal-Bhensara Ckt-2 tripped only from Bhensara end on zone-1 distance protection on R-Y-B three phase fault with fault current of $I_r \sim 1.6\text{kA}$, $I_y \sim 1.2\text{kA}$ & $I_b \sim 5.9\text{kA}$.
- As per PMU at Bhadla(PG), R-B phase to phase fault converted into R-Y-B three phase fault with delayed fault clearance time of 1120 msec is observed.
- Due to tripping of all four ICTs at Akal (RS), evacuation path lost for all the wind power plants connected at 220kV bus-1 & bus-2 at Akal (RS). On this, both 220kV buses became dead at Akal (RS) S/s.
- During this event, dip in Rajasthan wind generation of approx. 1295 MW is observed out of which approx. 170 MW recovered within 13 minutes. (As per SCADA).
- As per SCADA, no change in demand is observed in Rajasthan control area.
- **Major observations:**
 - Reason for delayed fault clearance need to be shared.
 - SCADA data was frozen during the event. Availability and healthiness of SCADA data need to be ensured.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

- DR/EL (.dat/.cfg file) of all tripped elements along with detailed tripping report and remedial action taken report need to be shared.
- Trippings at Akal(RS) S/s are not recorded in SCADA SOE. Availability of SCADA SOE data needs to be ensured.

ii. RVPNL representative and others informed the following:

- There are two incidents of faults with 800 msec time gap. 1st fault occurred due to jumper snapping of Bhainsera ckt-2. And 2nd fault occurred on Bhainsera ckt-1.
- As bus bar protection is not in service that's why fault cleared with the tripping of all the ICTs on back up earth fault protection operation.

Forum Recommendations:

- *Implementation of bus bar protection at 400/220 Akal needs to be expedited.*
- *Proper operation of protection system needs to be ensured.*
- *Timely submission of disturbance recorder (DR) and event logger (EL) files need to be ensured. As per IEGC clause 37.2 (c), Disturbance Recorder (DR), station Event Logger (EL), Data Acquisition System (DAS) shall be submitted within 24 hrs of the event.*

D. Multiple elements tripping at 400/220kV Jaisalmer(RS) Akal(RS) on 20th September 2024

Discussion during the meeting:

i. Brief of the event shared by NRLDC representative based on detail available is as follows:

- 400/220kV Jaisalmer (RS) has one and half breaker scheme at 400kV level and double main and transfer bus scheme at 220kV level.
- During antecedent condition, Renew Solar, Fortum Solar, NTPC Renewable, ACME Aklera and Clean solar was injecting approx. 107 MW, 240 MW, 160 MW, 260 MW and 250 MW respectively to Jaisalmer(RS) at 220kV level. Active power was going out to Akal (RS) through 220kV Jaisalmer (RS)-Akal Ckt-1 & 2 carrying approx. 235 MW each. 400/220

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

kV 500 MVA ICT 1 & 2 at Jaisalmer (RS) were carrying approx. 282 MW and 268 MW respectively from 220kV level to 400kV level.

- As reported, at 12:00 hrs, Y-phase jumper of 220kV Jaisalmer -Akai Ckt-2 broke at Jaisalmer end.
- At the same time, bus bar protection operated at 220kV level of Jaisalmer and all the elements connected at 220kV level of Jaisalmer tripped and both the 220kV buses became dead.
- As per PMU at Fatehgarh3(PG), Y-N phase to earth fault with delayed fault clearance time of 600 msec is observed.
- During this event, as per SCADA, solar generation loss of approx. 1070 MW is observed in Rajasthan control area. Dip in total solar generation of approx. 1790 MW is observed in NR control area out of which 980 MW is recovered within 3 minutes.
- As per SCADA, no change in demand is observed in Rajasthan control area.
- **Major observations:**
 - Reason for delayed fault clearance need to be shared.
 - DR/EL (.dat/.cfg file) of all tripped elements along with detailed tripping report need to be shared.
 - Remedial action taken report need to be shared.

Complete analysis of the event was not shared by RVPNL due to issue in data collection from site. RVPNL representative stated that they will share the detailed analysis of the event.

Forum Recommendations:

- *RVPNL shall share the detailed analysis of the event within one week.*
- *Proper operation of protection system needs to be ensured.*
- *Timely submission of disturbance recorder (DR) and event logger (EL) files need to be ensured. As per IEGC clause 37.2 (c), Disturbance Recorder (DR), station Event Logger (EL), Data Acquisition System (DAS) shall be submitted within 24 hrs of the event.*

A.10.3 Grid event analysis details of all the aforementioned grid incidents is attached as **Annexure- XIX.**

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

A.11. Corrective action for healthiness of 500kV Mundra-Mahindergarh SPS (agenda by NRLDC)

- A.11.1 NRLDC representative apprised that on 17th May 2024 on outage of both pole (carrying total ~1500MW), SPS of 500kV HVDC Mundra-Mahindergarh inter regional link didn't operate. This issue was discussed during 51st PSC meeting and ADANI was requested to share the details w.r.t. SPS operation during the meeting.
- A.11.2 Further, NRLDC in coordination with NLDC conducted an online discussion meeting with concerned stakeholders (SLDCs, ADANI, POWERGRID) on 12th August 2024, for further remedial actions required to make this SPS healthy.
- A.11.3 Following actions were decided during the meeting:
- i. POWERGRID, ADANI and concerned states were requested to identify the issue in communication links and take expeditious actions to make the all the communication link healthy. POWERGRID & ADANI shall review the healthiness of SPS system at different load centres and communication path between them in coordination with the SLDCs.
 - ii. States were requested to go through the details of load feeders mentioned in SPS document and share the changes / modifications as per present scenario and share the inputs w.r.t. unavailability in identified load feeders and load shedding. SLDCs shall share the revised updated feeder details (radial) along with expected average/peak load relief through respective feeders.
 - iii. SLDCs in coordination with their transmission and protection team shall share the status and healthiness of existing SPS system along with details of availability of communication path for incorporation of proposed revised/additional feeders.
- A.11.4 Load end details have been received from UP, Haryana, Punjab Rajasthan & Delhi. Details are attached as **Annexure-XX**.
- A.11.5 Regarding communication network and hardware system, ADANI has submitted the status of their healthiness. As per details submitted, counter status was found OFF at Alwar, Ratangarh, Gobindgarh, Malerkotla, Bamnauli, Shamli and Dhanonda.
- A.11.6 Constituents were also requested to share the nodal officer for coordination with the ADANI team for further remedial actions. Details received from UP, Punjab,

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

Rajasthan & Haryana. BBMB & Delhi are requested to share the details of their control area at the earliest.

- A.11.7 ADANI was requested to coordinate with the respective states to rectify the issues in the SPS system and share the status of remedial action taken / planned to be taken. Desired remedial actions need to be expedited.
- A.11.8 ADANI agreed for the same and stated that update would be given within 01 week. However, no detail received yet from ADANI.

Decision taken by Forum

Forum recommended ADANI to coordinate with the respective states to rectify the issues in the SPS system and share the status of remedial action taken / planned to be taken. Desired remedial actions need to be expedited.

A.12. To prepare a SOP for revision & implementation of protection settings during modification of existing network (agenda by NRLDC)

- A.12.1 NRLDC representative apprised that NLDC in coordination with NRLDC and WRLDC have facilitated shutdown of 400kV Bhinmal-Zerda and 400kV Kankroli-Bhinmal for implementation of bypass arrangement after receiving consents from concerned RPCs as required by NLDC outage team. Thereafter, the bypass work was carried out on evening of 11.10.2024.
- A.12.2 Shutdown was facilitated on request from POWERGRID as following reply was received from their side when we asked for implementing the bypass arrangement:

Reply from POWERGRID:

"The bypass arrangement scheme is newly implemented, and this is first time when changeover/bypass arrangement is used therefore, before revival all the required settings and scheme changeover needs to be validated.

Now while enabling bypass arrangement, we have to change relay setting (M1 and M2) at Kankroli and Zerda S/S. Zerda S/S belongs to GETCO where additional time is required for implementing and checking revised settings.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

At Bhinmal End changeover scheme has been implemented for tele protection signal, so after making necessary modification in primary ckt. Tele protection tripping is required to be validated between Kankroli and Zerda S/S for which shut down is mandatorily required."

- A.12.3 POWERGRID raised concern regarding the simultaneous implementation of settings at Bhinmal, Kankroli and Zerda end and further mentioned that GETCO requires additional time for checking the settings.
- A.12.4 In view of above, there was a proposal that a common SOP may be prepared for revision and implementation of protection setting during modification in existing network.
- A.12.5 Accordingly, Transmission Licensees were requested to share the inputs and prepare a draft SOP mentioning the details of steps for bypass arrangement network modification, required outage hours. Thereafter, the same may forwarded to NRLDC and NRPC accordingly to get it reviewed. Thereafter, the same may be approved by PSC Forum.

Decision taken by Forum

Forum directed Transmission Licensees to share the inputs and prepare a draft SOP for revision and implementation of protection setting during modification in existing network.

A.13. SPS for Bhimsar Solar Substation- AGE24L_ 500 MW Solar Power Project at Bhimsar, Jaisalmer, Rajasthan (agenda by AGEL)

- A.13.1 AGEL representative apprised that with consideration of single line capacity to evacuate power from Bhimsar Plant, AGEL intimated to implement the proposed SPS to avoid total Generation loss and black out in the event of tripping of one line and overloading of other line.
- A.13.2 In view of above, Adani Green Energy Ltd. proposed an SPS for Bhimsar, Rajasthan – AGEL 24L. The Proposed SPS scheme is attached as **Annexure-XXI**. Further, AGEL representative briefed the SPS scheme.
- A.13.3 NRLDC representative mentioned that this is dedicated SPS of AGEL. There is no

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

concern as it has no relation to the point of inter connection.

A.13.4 NRLDC did not have any observation on the proposed SPS.

A.13.5 Further, it was suggested that tripping of 33kV feeders may be done selecting from both 33kV bus instead of selecting from one 33kV bus only. AGEL commented that segregation of feeders will be done accordingly.

Decision taken by Forum

Forum approved the proposed SPS for Bhimsar, Rajasthan – AGEL 24L.

A.14. Review suggestions on the Protection Philosophy / Protocol of Northern Region (agenda by AGEL)

A.14.1 As per discussion of the meeting on Protection philosophy for Power Transformer and Reactor in Northern Region held on 27.09.2024 at NRPC, AGEL suggested following aspects related to 220 kV Lines to incorporate.

a. Philosophy for 220 kV Over voltage – Second Stage

AGEL representative conveyed that as per the philosophy, the Over voltage protection is not applicable for 220 kV lines. In view of voltage fluctuations and Transients for protection of equipment, AGEL suggested to keep the high set i.e. second stage of Over Voltage 140% pick up with Time delay of 100 msec. Members were of view that this overvoltage setting may be kept optional in philosophy.

b. Philosophy for 220 kV Hybrid Line i.e. Cable + Overhead Transmission Line.

- I. As per item no. 1 (12) of the Annexure-XIII in the philosophy related to the Auto Reclosure, AGEL suggested that 'for 220 kV Cable and Hybrid Line Auto Reclosure requirement to be excluded or not applicable'. Forum agreed for the same and decided to include in Protection philosophy.
- II. The Over voltage protection for Transmission line of 220 kV Cable is specified in item no. 1 (14) of the Annexure-XIII in the philosophy related to Over Voltage Protection, which was proposed to be applicable for Hybrid Line also i.e. Transmission line having Cable and O/H Line.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

Forum agreed for the same and decided to include in Protection philosophy.

A.14.2 Based on the decision, the finalized protection philosophy is attached as **Annexure-XIV**.


A.14.3 Further, AGEL representative conveyed to review of Distance Protection requirement Philosophy for Renewable plants having one evacuation line as below-

c. Review of Distance Protection requirement Philosophy for Renewable plants having one evacuation line. (Point No. 1)

- i. For Renewable plants with a single evacuation line, the requirement of Line Distance Protection at Renewable Plant needs to be reviewed due to following reasons.
 1. During the line fault the contribution from Renewable plant is negligible, the fault is fed from grid side source or connected station end only, as being a Radial feeder.
 2. Due to (1) above, the operation of distance protection employed at Renewable plant cannot detect and interpret the fault impedance as compared to opposite end i.e. Grid source and there is no operation of distance protection at Renewable Plant end. However, operation of the distance protection may happen due to voltage dip and coincidental measurement of impedance within the Zone with normal current.
 3. The Line Differential Protection employed at both ends detect the fault on current differential principle and assures the protection as required.
 4. The following conceptual schematic indicates the operation of protection for fault on the single line connected with renewable plant with Grid station


53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

Conceptual Schematic indicating the Non detection of Fault by Distance Protection at Renewable plant end having single evacuation Line



The Distance Protection at Grid end station is assured however the same at Renewable Station can not detect the fault as distance protection.

The Line Differential Protection at both end is assured to operate due to difference of current as per the setting.



A.14.4 Looking to the above phenomena, to avoid complexity of scheme and undesired operations at Renewable Plant end following was suggested by AGEL.

A.14.5 **Proposal of AGEL: -**

It was proposed for the Renewable plants with single evacuation line connected with Grid station that,

- The Line Distance Protection (Impedance based measurement) at Renewable plant end is not required as to be considered as Radial Feeder.
- For 220 kV and above lines, Redundant i.e. two Main Protections (main-1 and Main-2) Current based Line Differential Protection with Back up Earth fault protection is required.
- For such Lines, other schemes like interstrip signaling, Direct Trip & Auto re-closure scheme based on Differential Protection and other schemes as per Philosophy are required.
- The Distance Protection at Grid End station is to be considered as per philosophy without any change.

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

- The Back Up Earth fault Protection at Grid End Station should be coordinated with the Renewable Plant Power Transformer HV side or Main Substation Bus coupler, as the case may be.

A.14.6 AGEL was only one Renewable Energy member participated in the meeting. In view of this, Forum decided to discuss the protection settings suggestions for RE evacuating line as separate agenda in the upcoming RE Sub-Committee meeting and deferred the same.

Decision taken by Forum

*After discussion and suggestions of AGEL, the finalized protection philosophy is attached as **Annexure-XIV**.*

A.15. Non operation of auto recloser at 220 kV S/S Saharanpur (PG) & 220 kV s/S Baghpat (PG) (agenda by UPSLDC)

A.15.1 AEE (P), NRPC apprised that UPSLDC vide letter dated 07.10.2024 intimated that following 220kV lines auto reclosed successfully from one end but trip from other end. Details status are as below: -

| Sr. No. | Element name | Remarks |
|---------|---|---|
| 1 | 220kV Shamli-Saharanpur (pG) line | Auto reclosed from 220 kV S/S Shamli end and tripped from 220 kV S/S Saharanpur (pG) end. |
| 2 | 220kV Shamli-Baghpat (pG) line | Auto reclosed from 220 kV S/S Shamli end and tripped from 220 kV S/S Baghpat (PG) end |
| 3 | 220kV Baghpat (Up)-Baghpat (pG) | Auto reclosed from 220 kV S/S Baghpat (Up) end and tripped from S/S Baghpat (pG) end |
| 4 | 220kV Modipuram II– Baghpat (PG) Ckt-II | Auto reclosed from 220 kV S/S Modipuram II end and Tripped from S/S |

53rd Protection Sub-Committee Meeting (22nd October, 2024)-MoM

| | | |
|--|--|------------------|
| | | Baghpat (pG) end |
|--|--|------------------|

- A.15.2 Tripping details related to these lines occurred in the month of September, 2024 have also been shared by UPSLDC. The same is attached as **Annexure-XXII**.
- A.15.3 UPSLDC representative submitted that based on the above, it seems that the auto recloser facility is either not in working condition or disable at 400 kV S/s Saharanpur (PG) and 400 kV S/s Baghpat (PG).
- A.15.4 Further, he added that as per the NRPC protection philosophy auto recloser must be enabled for all lines at 220 kV and above voltage.
- A.15.5 It was stressed that due to tripping of these lines, reliability of the grid is affected and sometime power supply of NCR is also affected.
- A.15.6 POWERGRID representative replied that Auto-Recloser scheme is enabled at both Substations of 400 kV S/s Saharanpur (PG) and 400 kV S/s Baghpat (PG) but scheme is not working. He conveyed that the matter will be taken up and Auto-Recloser scheme will be made working at the earliest.
- A.15.7 UPSLDC representative highlighted that this issue has already been discussed earlier but POWERGRID has not done needful. He requested POWERGRID to expedite the functioning of Auto-Recloser scheme at both Substations of 400 kV S/s Saharanpur (PG) and 400 kV S/s Baghpat (PG).

Decision taken by Forum:

Forum directed POWERGRID to expedite the functioning and healthiness of Auto-Recloser scheme at both Substations of 400 kV S/s Saharanpur (PG) and 400 kV S/s Baghpat (PG).

Members of Protection Sub-Committee (FY 24-25)

| S. No. | NRPC Member Organization | Designation | Email-ID |
|--------|---|---|--|
| 1 | Member (GO&D), CEA | Director, NPC Division | skdotancea@nic.in |
| 2 | Member (PS), CEA | Chief Engineer, PSPA-I Division | i.sharan@nic.in |
| 3 | CTUIL | Sr.GM | schakraborty@powergrid.in |
| 4 | PGCIL | GM | gunjan.agrawal@powergrid.in |
| 5 | NLDC* | Executive Director | scsaxena@grid-india.in |
| 6 | NRLDC | CGM(SO) | somara.lakra@grid-india.in |
| 7 | NTPC | GM(OS-NR) | dmandal@ntpc.co.in |
| 8 | BBMB | Director (P&C) | dirpc@bbmb.nic.in |
| 9 | THDC* | Chief General Manager (EM-Design) | rrsemwal@thdc.co.in |
| 10 | SJVN | General Manager | sjvn.cso@sjvn.nic.in |
| 11 | NHPC | General Manager (O&M) | hod-om-co@nhpc.nic.in |
| 12 | NPCIL* | Director (Finance), SO/F, TSU(E&I) | df@npcil.co.in rajeshsharma@npcil.co.in |
| 13 | Delhi SLDC | General Manager | gmsldc@delhisldc.org |
| 14 | Haryana SLDC | Chief Engineer (SO&C) | cesocomml@hvpn.org.in |
| 15 | Rajasthan SLDC | Chief Engineer (LD) | ce.ld@rvpn.co.in |
| 16 | Uttar Pradesh SLDC | Superintending Engineer (R&A) | sera@upslcd.org |
| 17 | Uttarakhand SLDC | Chief Engineer | anupam_singh@ptcul.org |
| 18 | Punjab SLDC | Chief Engineer | ce-sldc@punjabslcd.org |
| 19 | Himachal Pradesh SLDC | Chief Engineer | cehpsldc@gmail.com |
| 20 | DTL | AGM-Protection | bharatquijardtl@gmail.com |
| 21 | HVPNL | Chief Engineer (TS) | cetspkl@hvpn.org.in |
| 22 | RRVPNL | CE (M&P) | ce.mps@rvpn.co.in |
| 23 | UPPTCL* | Managing Director | md@upptcl.org |
| 24 | PTCUL | SE(T&C) | setandchld@gmail.com |
| 25 | PSTCL | Chief Engineer (P&M) | ce-pm@pstcl.org |
| 26 | HPPTCL* | Managing Director | md.tcl@hpmail.in |
| 27 | IPGCL | DGM (Protection) | arif.ipgcl@gmail.com |
| 28 | HPGCL | SE/M&T RGTPP | semt.rgtp@hpqcl.org.in |
| 29 | RRVUNL* | CMD | cmd@rrvun.com |
| 30 | UPRVUNL | Chief Engineer, (L-2) | ce.ppm@uprvunl.org |
| 31 | UJVNL* | Managing Director | mdujvnl@ujvnl.com |
| 32 | HPPCL* | Managing Director | md@hppcl.in |
| 33 | PSPCL | Chief Engineer/GHTP | ce-ghtp@pspcl.in |
| 34 | UHBVN | Managing Director | md@uhbvn.org.in |
| 35 | Jodhpur Vidyut Vitran Nigam Ltd. | Managing Director | MD.JDVVNL@RAJASTHAN.GOV.IN |
| 36 | Paschimanchal Vidyut Vitaran Nigam Ltd. | Managing Director | md@pvvn.org |
| 37 | UPCL* | Managing Director | md@upcl.org |
| 38 | HPSEB* | Managing Director | md@hpseb.in |
| 39 | Prayagraj Power Generation Co. Ltd.* | Head (Commercial & Regulatory), DGM - Elect | sanjay.bhargava@tatapower.com , dhananjay.singh@ppqcl.co.in |
| 40 | Aravali Power Company Pvt. Ltd* | CEO | brahmajiq@ntpc.co.in |
| 41 | Apraava Energy Private Limited* | GM-Electrical | navin.chaturvedi@apraava.com |
| 42 | Talwandi Sabo Power Ltd. * | COO | Vibhav.Agarwal@vedanta.co.in |
| 43 | Nabha Power Limited* | CEO | sk.narang@larsentoubro.com |
| 44 | MEIL Anpara Energy Ltd | COO & WTD, Executive Director | anandkumar.singh@meilanparapower.com , arun.tholia@meilanparapower.com |
| 45 | Rosa Power Supply Company Ltd | GM-ELECTRICAL | kesarinandan.pandey@relianceada.com |
| 46 | Lalitpur Power Generation Company Ltd | Head of Maintenance, GM Electrical | alokkumar.ltp@lpgcl.com , aupadhyay.ltp@lpgcl.com |
| 47 | MEJA Urja Nigam Ltd. | AGM-EMD | SPSPUNDIR@NTPC.CO.IN |
| 48 | Adani Power Rajasthan Limited* | COO, Thermal, O&M | javadeb.nanda@adani.com |
| 49 | JSW Energy Ltd. (KWHEP)* | Head Regulatory & Power Sales | iyotiprakash.panda@jsw.in |
| 50 | TATA POWER RENEWABLE* | Zonal Head, NR | dhmahabale@tatapower.com |
| 51 | UT of J&K* | Chief Engineer, JKPCCL | cejkpcl2@gmail.com |
| 52 | UT of Ladakh* | Chief Engineer, LPDD | cepladakh@gmail.com |
| 53 | UT of Chandigarh | Executive Engineer | elop2-chd@nic.in |
| 54 | Noida Power Company Limited | Head – Power Purchase | ssrivastava@noidapower.com |
| 55 | Fatehgarh Bhadla Transmission Limited | Head-Protection, AESL | Sunil.Raval@adani.com |
| 56 | NTPC Vidyut Vyapar Nigam Ltd. | CEO | ceonvvn@ntpc.co.in |
| 57 | ReNew Power Private Limited* | CEO | sumant@renew.com |
| 58 | NTPC Green Energy Limited* | CEO | rajivgupta@ntpc.co.in |
| 59 | Azure Power India Pvt. Limited* | CEO | sunil.gupta@azurepower.com |
| 60 | Avaada Energy Private Limited* | CEO | kishor.nair@avaada.com |
| 61 | Adani Green Energy Limited* | COO | chaitanya.sahoo@adani.com |

* Organizations from where nominations are not received for PSC, members of NRPC have been mentioned. Nomination for PSC forum may be sent at the earliest.

Attendance of 53rd Protection Sub-Committee Meeting on 22.10.2024 (10:30 AM)

| S. No. | Name | Designation | Organization |
|--------|----------------------|-----------------|--------------|
| 1 | V.K. Singh | MS | NRPC |
| 2 | Reeturaj Pandey | EE | NRPC |
| 3 | Kaushik Pauditrao | AEE | NRPC |
| 4 | Lokesh Agrawal | AEE | NRPC |
| 5 | Somara Lakra | Chief GM | NRLDC |
| 6 | Mahair Prasad Singh | SR. DGM | NRLDC |
| 7 | Deepak Kumar | DM | NRLDC |
| 8 | Sugata Bhattacharya | DM | NRLDC |
| 9 | Raj Kumar Shahu | EE | HVPNL |
| 10 | Kapil Dev | Dy. Manager | SJVN |
| 11 | Ramesh Chand | AEE | HVPNL |
| 12 | Arif Rahman | DGM (T) | PPCL |
| 13 | Sudhir Kumar | DY. GM(T) | IPGCL-PPCL |
| 14 | Sandeep Dhingra | AEE | HVPNL |
| 15 | Pradeep Kohar | AEE | HPGCL |
| 16 | Prashant Chauhan | Manager | SEUPPTCL |
| 17 | Devendra Kumar Gupta | P.E | PPGCL |
| 18 | Shailendra Jaiswal | Lead Engineer | PPGCL |
| 19 | Sagar Bagra | Asst. Manager | THDCIL |
| 20 | Arun Tholia | AD | MEIL |
| 21 | Neeraj Chomeha Patel | DGM | AGEL |
| 22 | Anuj Kumar | AE | UPSLDC |
| 23 | Maaz | AE | UPPTCL |
| 24 | A.K. Vaishya | EE | UPRVUNL |
| 25 | P.K. Mishra | SE | UPPTCL |
| 26 | Ashok Kumar | DY. DIV. | BBMB |
| 27 | Sandeep Kadyan | XEN | HVPNL |
| 28 | Vinay Atul | XEN | HVPNL |
| 29 | Raman Jain | XEN | RVUNL |
| 30 | V.K. Singh | SE | RVUNL |
| 31 | Devendra Singh | Dy. Manager (T) | DTL |
| 32 | Yashwant Rawat | Dy. Manager (T) | DTL |
| 33 | UmaShankar | EE | UJVNL |
| 34 | Kedar Singh Rana | EE | UJVNL |
| 35 | Pankaj Kumar Jha | Chief Manager | POWERGRID |
| 36 | Anoop D. Mishra | DGM | PGCIL |
| 37 | Sunil Desai | AGM | AGEL |
| 38 | Sanjay Bhatt | AVP | AGEL |
| 39 | Rajat Sharma | SR. Manager | HPPTCL |
| 40 | Dharmendra Kumar | AE | HPSLDC |
| 41 | Sunandan Kumar | SR. EE | HPSEBL |
| 42 | Hitesh Rastogi | DGM | NTPC |
| 43 | Ashwini Kumar | EE | PTCUL |
| 44 | Amandeep Singh | Asst. Director | BBMB |
| 45 | Baljinder Singh | Addl. SE | PSPCL |
| 46 | Karan Bansal | SR. XEN | PSTCL |

| | | | |
|----|--------------------|-------------|-----------|
| 47 | Amandeep Signh | AE | PSTCL |
| 48 | Jaganath Pani | SR. Manager | NHPC LTD. |
| 49 | Arvind bahuguna | AE | UJVNL |
| 50 | A.K. Bissa | SE | RRVPL |
| 51 | Vijay Pal | XEN | RRVPL |
| 52 | Manish | AD | BBMB |
| 53 | Rakesh Kumar Gupta | CM | POWERGRID |
| 54 | Abhimanyu Upadhyay | | LPGCL |
| 55 | Ashutosh Gairola | | THDCIL |
| 56 | Hunny Kalia | | JSW |
| 57 | Manjesh Kumar | | NTPC |
| 58 | Roshan Zipta | | JSW |
| 59 | Sunil Raval | | AESL |
| 60 | Yashpal | | POWERGRID |



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

दिनांक: 01.10. 2024

सेवा में / To,

As per Protection Sub-Committee (PSC) addressee list

विषय: मासिक आधार पर एनआरपीसी सचिवालय को एक से कम सूचकांकों के लिए कारण और सुधारात्मक कार्रवाई के साथ सुरक्षा प्रदर्शन सूचकांक प्रस्तुत करने के संदर्भ में।

Subject: Submission of Protection Performance indices along with reason and corrective action taken for indices less than unity to NRPC Secretariat on monthly basis -reg.

Ref: IEGC 2023 & discussion of 52nd Protection Sub-Committee (PSC) meeting, held on 20.09.2024.

It is to mention that as per clause 15 (6) of IEGC 2023, users shall submit the protection performance indices of previous month to their respective RPC and RLDC on monthly basis for 220 kV and above (132 kV and above in NER) system. Further, as per clause 15 (7) of IEGC 2023, each user shall also submit the reasons for performance indices less than unity of individual element wise protection system to the respective RPC and action plan for corrective measures. The action plan will be followed up regularly in the respective RPC.

NRPC Secretariat is regularly discussing protection performance indices, received from utilities, in Protection Sub-Committee (PSC) Meetings. **In earlier PSC meetings, it was decided that each utility shall submit the Performance indices of previous month by 7th day of next month.**

However, it has been found that Performance indices have not been submitted from your organization for any of the months from June,2024 to August,2024 even after the same was highlighted in previous Protection Sub-Committee (PSC) meetings.

Therefore, it is requested to direct the concerned officials to submit the Protection Performance indices of previous month by 7th day of next month element wise along with corrective action taken for indices less than unity at seo-nrpc@nic.in. SLDCs may send the compiled data of all utilities (GENCOs, & TRANSCOs) under their jurisdiction.

**Signed by Dharmendra
Kumar Meena
Date: 01-10-2024 16:47:07**

(डी. के. मीणा)
अधीक्षण अभियंता (संरक्षण)

Addressee List

| S. No. | Organization | Designation | Email-ID |
|---------------|-------------------------|---------------------------------|--|
| 1 | HPGCL | SE/M&T RGTPP | semt.rgtp@hpgcl.org.in |
| 2 | UPRVUNL | Chief Engineer, (L-2) | ce.ppm@uprvunl.org |
| 3 | HPPCL | Managing Director | md@hppcl.in |
| 4 | HPSEB | Managing Director | md@hpseb.in |
| 5 | Delhi SLDC | General Manager | gmsldc@delhisldc.org |
| 6 | Haryana SLDC | Chief Engineer (SO&C) | cesocomm1@hvpn.org.in |
| 7 | Rajasthan SLDC | Chief Engineer (LD) | ce.ld@rvpn.co.in |
| 8 | Uttar Pradesh SLDC | Director | directorsldc@upsldc.org |
| 9 | Uttarakhand SLDC | Chief Engineer | anupam_singh@ptcul.org |
| 10 | Punjab SLDC | Chief Engineer | ce-sldc@punjabslcdc.org |
| 11 | Himachal Pradesh SLDC | Managing Director | mdhpsldc@gmail.com |
| 12 | UT of J&K | Chief Engineer, JKPCL | cejkpcl2@gmail.com |
| 13 | UT of Ladakh | Chief Engineer, LPDD | cepdladakh@gmail.com |
| 14 | UT of Chandigarh | Executive Engineer | elop2-chd@nic.in |
| 15 | MEIL Anpara Energy Ltd | President | sudheer.kothapalli@meilanparapower.com |
| 16 | MEJA Urja Nigam Ltd. | AGM-EMD | SPSPUNDIR@NTPC.CO.IN |
| 17 | JSW Energy Ltd. (KWHEP) | Head Regulatory & Power Sales | jyotiprakash.panda@jsw.in |
| 18 | POWERLINK | Group Head-Procurement, IT & BE | sandeep.shukla@tatapower.com |

| Status of performance indices report of September 2024 | | |
|--|---------------------------------------|--|
| S. No. | Utility | Status of Protection Performance Indices |
| 1 | PGCIL | Received (NR-1, 2,3) |
| 2 | NTPC | Received (dadri Thermal, Tanda, Singrauli, Koldam) |
| 3 | BBMB | Not Received |
| 4 | THDC | Received |
| 5 | SJVN | Received |
| 6 | NHPC | Received |
| 7 | NPCIL | Received (RAP-1-2, 5-6, NAP 1-2, |
| 8 | Delhi SLDC | Not Received |
| 9 | Haryana SLDC | Not Received |
| 10 | Rajasthan SLDC | Not Received |
| 11 | Uttar Pradesh SLDC | Received (Vishnuprayag, WUPPTCL) |
| 12 | Uttarakhand SLDC | Not Received |
| 13 | Punjab SLDC | Not Received |
| 14 | Himachal Pradesh SLDC | Not Received |
| 15 | DTL | Received |
| 16 | HVPNL | Received |
| 17 | RRVNL | Received |
| 18 | UPPTCL | Received |
| 19 | PTCUL | Received |
| 20 | PSTCL | Received |
| 21 | HPPTCL | Received |
| 22 | IPGCL | Received (CGT Bawana-III, PPS-I) |
| 23 | HPGCL | Not Received |
| 24 | RRVUNL | Received |
| 25 | UPRVUNL | Received (DTPS anpara, Obra B) |
| 26 | UJVNL | Received (Dharashu, Tiloth, Khodri, Chibro, Vyasi) |
| 27 | HPPCL | Not Received |
| 28 | PSPCL | Received (GATPL, 220kV GHTP, Ranjeet Sagar Dam HEP, GGSSTP Rupnagar) |
| 29 | HPSEBL | Received |
| 30 | Prayagraj Power Generation Co. Ltd. | Received |
| 31 | Aravali Power Company Pvt. Ltd | Received |
| 32 | Apraava Energy Private Limited | Received |
| 33 | Talwandi Sabo Power Ltd. | Received |
| 34 | Nabha Power Limited | Received |
| 35 | MEIL Anpara Energy Ltd | Received |
| 36 | Rosa Power Supply Company Ltd | Received |
| 37 | Lalitpur Power Generation Company Ltd | Received |
| 38 | MEJA Urja Nigam Ltd. | Not Received |
| 39 | Adani Power Rajasthan Limited | Received |
| 40 | JSW Energy Ltd. (KWHEP) | Not Received |
| 41 | AESL | Received (ATIL, ATSCl, BKTL, FBTL, GTL, HPTSL, MTSCl, OCBTL) |
| 42 | Tata Power Renewable Energy Ltd. | Received (TPREL, TPGEI, TPSL) |
| 43 | UT of J&K | Not Received |
| 44 | UT of Ladakh | Not Received |
| 45 | UT of Chandigarh | Not Received |
| 46 | INDIGRID | Received |
| 47 | POWERLINK | Not Received |
| 48 | ADHPL | Received |
| 49 | Sekura Energy Limited | Not Received |

**Reasons and Corrective action taken for Performance Indices less than Unity-
September 2024**

LPGCL

Case-1 Tripping of 220kV Dunara – LPGCL line

No. of unwanted operation -1

No. of correct operation-1

No. of failure to operate-0

No. of incorrect operation-1

Reason for Unwanted operation – Direct trip received at LPGCL end for single phase to earth fault tripping.

Corrective action taken- Issue with the Dunara end distance relay was identified jointly with UPPTCL officials, and changes were made in the relay output configuration. The functioning of the 220 kV Dunara end distance relay is being kept under observation.

Pragati Power Station – III (CCGT, Bawana)

Case-1 Tripping of Generator Transformer GT # 2

No. of unwanted operation -1

No. of correct operation-1

No. of failure to operate-0

No. of incorrect operation-1

Reason for Unwanted operation – Tripping due to operation of Buchholz Protection. One out of four screws of the terminal box cover found missing which made way for water to enter.

Corrective action taken- The missing screw was replaced with a new one. Canopy arrangement has been made over the Buchholz relay to prevent any such event in future.

UPPTCL

Case-1 Tripping of 220/132kV 160MVA ICT-2 at Ghazipur (Prayagraj Zone)

No. of unwanted operation -1

No. of correct operation-0

No. of failure to operate-0

No. of incorrect operation-1

Reason for Unwanted operation – Tripping due to DC cable damage of HV side R, B phase.

Corrective action taken- Faulty cable replaced.

Case-2 Tripping of 220 kV S/S Gola- Shahjahanpur line (Lucknow Zone)

No. of unwanted operation -0

No. of correct operation-1

No. of failure to operate-1

No. of incorrect operation-1

Reason for failure to operate – CB operated delayed.

Corrective action taken- makeup of the low pressure of the 01 pole of SF6 GAS Circuit Breaker has been done at Gola end.

Case-3 Tripping of 500MVA ICT-1 at Basti (Gorakhpur Zone)

No. of unwanted operation -1

No. of correct operation-0

No. of failure to operate-0

No. of incorrect operation-1

Reason for Unwanted operation – HV side relay setting issue.

Corrective action taken- Setting has been corrected (from Non directional to directional).

Case-4 Tripping of 220kV Anand-Nagar to PGCIL (Gorakhpur zone)

No. of unwanted operation -1

No. of correct operation-0

No. of failure to operate-0

No. of incorrect operation-1

Reason for Unwanted operation – Tripping due to damage FO cable. Unwanted DTR command issued.

Corrective action taken- Damage FO cable replaced in CRP and proper taping of FO and control cable done to attend unwanted DTR command.

Case-5 Tripping of 220kV Mant to Mathura line (Agra Zone)

No. of unwanted operation -1

No. of correct operation-2

No. of failure to operate-0

No. of incorrect operation-1

Reason for Unwanted operation – Tripping on overcurrent protection.

Corrective action taken-As the line is short and UPPTCL is going to extend the bus bar to cover this part by removing the line by December 2024. Till then, over current protection will be enabled since differential protection is not available.

Case-6 Tripping of 400 kV Panki-Rewa Road line (Agra Zone)

No. of unwanted operation -1

No. of correct operation-0

No. of failure to operate-0

Reason for Unwanted operation – tripped at Rewa Road end in Zone-2 and due to A/R of 400kV Panki-Unnao line at that time.

Corrective action taken- Fault of 400kV Panki-Unnao was sensed by relay of the 400 kV Panki-Rewa Road line in zone -2 at Rewa road end. It was reported that zone-2 time setting at Rewa road end is 70-80 msec which is less than with respect to philosophy time setting. UPPTCL has already instructed WUPPTCL (owner of Rewa Road) to review the time setting and revise the setting as per philosophy.

Case-7 Tripping of 400 kV Panki-Unnao line (Agra Zone)

No. of unwanted operation -1

No. of correct operation-0

No. of failure to operate-0

Reason for Unwanted operation – Tripping occurred at 400 kV S/S Unnao, after blast of CB pole of 400 kV Unnao- Agra line.

Corrective action taken- Reason of fault has not been found.

Case-8 Tripping of 400 kV Panki-Unnao line (Agra Zone)

No. of unwanted operation -1

No. of correct operation-0

No. of failure to operate-0

Reason for Unwanted operation – 400 kV Unnao-Panki line tripping occurred only at Unnao end due to PD due to cable damage at R pole circuit breaker.

Corrective action taken- Cable replaced.

ADHPL

Case- 1 Tripping of BusBar A at 220kV Prini Substation

No. of unwanted operation -1

No. of correct operation-0

No. of failure to operate-0

Reason for Unwanted operation – Bus Bar Relay B-90 CT module mal operated.

Corrective action taken- Not received from utility.

POWERGRID- NR-2

Case-1 Tripping of 400KV LUDHIANA-PATIALA-II at Ludhiana end on 02.09.2024

No. of unwanted operation -1

Reason for Unwanted operation - Line tripped from Ludhiana end only due to manual error during DC earth rectification at Patiala (PG)

Corrective action taken- Staff has been instructed to be careful in future.

Case-2 Tripping of 400KV KISHENPUR-SAMBA-Ion 14.09.2024

No. of unwanted operation -1

Reason for Unwanted operation – Line tripped due to DT received at Samba end caused by manual error at Kishenpur SS during DC earth fault rectification.

Corrective action taken- Staff has been instructed to be careful in future.

POWERGRID NR-2 due to Others

Case-1 Tripping of 400KV DEHAR (BBMB) - PANCHKULA (PGCIL) LILO PORTION on 15.09.2024 at Dehar end only

No. of unwanted operation -1

Reason for Unwanted operation – tripped from Dehar (BBMB) due to maloperation of Auto reclose scheme at Dehar (BBMB). Bay and protection at Dehar (BBMB) is owned by Dehar (BBMB)

Corrective action taken- BBMB submitted that fault was in reverse zone but the same fault was sensed in zone-1 due to reversed CT polarity and tripped the line. CT polarity has been made accurate now.

Case-2 Tripping 400KV JALANDHAR-NAKODAR & 400KV KURUKSHETRA-NAKODAR on 19.09.2024

No. of unwanted operation -1 for each element.

Reason for Unwanted operation – Line tripped on operation of 400KV Bus bar protection at PSTCL Nakodar resulting in tripping of all feeders connected to 400KV Bus. 400KV Bus Bar protection operated during testing/commissioning of 400KV Bus bar relay for new ICT-3 bay at Nakodar(PSTCL).

Corrective action taken- PSTCL submitted that Power Grid Jalandhar has set-right/changed the configuration of PUs of Jalandhar & Kurukshetra ckt.

RVPN

Case-1 220 KV KANKROLI -BAMAN TUKRA LINE at 220 KV GSS Kankroli on 01.09.2024

No. of Unwanted operation – 1

Reason of unwanted operation – PSL for carrier and LBB setting were wrong.

Corrective Action taken – PSL for carrier and LBB setting rectified.

Case-2 220 kV Chittorgarh-Sawa line ckt. 2 At GSS CHITTORGARH on 10.09.2024

No. of Unwanted operation – 1

Reason of unwanted operation – VT selection problem due to defective isolator contact.

Corrective Action taken – Isolator contact replaced, problem rectified.

Case-3 220 KV BORANADA-BALOTRA LINE & 220 KV Jalore-Balotra line at Balotra on 12.09.2024

No. of Unwanted operation – 1

No. of failures to operate – 1

Reason of unwanted operation – CB of Balotra – Jalore Line Defective at 220 KV GSS Balotra.

Corrective Action taken – CB problem rectified.

Case-4 220 KV Bansur-Kotputli PGCIL Ckt-IIInd at 220KV GSS Bansur on 23.09.2024

No. of Unwanted operation – 1

Reason of unwanted operation – CB tripped at Bansur end with pole discrepancy relay due to DC problem.

Corrective Action taken – DC problem rectified.

Case-5 220 KV Bikaner-Bikaner Interconnector I at Bikaner on 24.09.2024

No. of Unwanted operation – 2

Reason of unwanted operation – CB tripped without any indication due to DC problem.

Corrective Action taken – DC problem rectified.

Case-6 220 kV Surpura-Tinwari II Line at 220 KV GSS Surpura on 24.09.2024

No. of Unwanted operation – 1

Reason of unwanted operation – Line tripped with other faulty line due to misbehave of CVT on nearby fault.

Corrective Action taken – CVT is to replace but has not been replaced as of now..

Case-7 220 KV Madri- Banswara Line & 220KV Debari- Madri line at 220 KV GSS Madri on dated 25.09.2024

No. of Unwanted operation – 1

No. of failures to operate - 1

Reason of unwanted operation –TOR found disabled in relay setting due to this relay failed to operate after reclosing.

Corrective Action taken – TOR enabled and the problem rectified.

Case-8 220 KV BHILWARA-BAMANTUKDA LINE at Bhilwara on 30.09.2024

No. of Unwanted operation – 1

Reason of unwanted operation – CB wiring problem.

Corrective Action taken – CB wiring problem rectified.

MEIL Anpara Energy Limited

Case-1 Tripping of Anpara C to Unnao Line

No. of unwanted operation -0

No. of correct operation-2

No. of failure to operate-1

Reason for failure to operate- At Anpara C TPP Auto reclose not operated as Relay has no event recorded for this transient fault.

Corrective Action taken – Not received from utility.

PSTCL

Case-1 Tripping of 100 MVA, 220/66 kV P.T/F T-3 at 220 kV S/S Rehana Jattan

No. of correct operation-0

No. of operation failure to operate-0

No. of unwanted operation -1

Reason for indices less than unity - Due to DC Leakage in Auxiliary relay

Corrective action taken- same has been replaced now.

Case-2 Tripping of 100 MVA, 220/66 kV P.T/F T-4 at 220 kV S/S Ghulal

No. of correct operation-0

No. of operation failure to operate-0

No. of unwanted operation -1

Reason for indices less than unity – PRV cable faulty.

Corrective action taken- has been replaced.

Case-3 100 MVA, 220/66 kV P.T/F T-4 at 220 kV S/S Patti

No. of correct operation -0

No. of operation failure to operate -0

No. of unwanted operation -1

Reason for indices less than unity – After servicing of NIFPES, forget to open the valve.

Corrective action taken- Instructed staff to be careful in future.

Case-4 Tripping of 220 kV Doraha-Sahnewal ckt.I & II at 220 kV S/S Doraha

No. of correct operation -0

No. of operation failure to operate -0

No. of unwanted operation -1 on each line

Reason for indices less than unity – 220 kV Bus Bar Operated. (Maloperation because isolator status not coming from yard)

Corrective action taken- issued has been rectified.

Case-5 Tripping of 220 kV Mohali I-Majra ckt. at 220 kV S/S Mohali-I

No. of correct operation -1

No. of operation failure to operate -0

No. of unwanted operation -1

Reason for indices less than unity – Due to damage of limb of CB of 66kV PTL circuit.

Corrective action taken- Under investigation.

Case-6 Tripping of 220 kV Mohali-I-RTP ckt. at 220 kV S/S Mohali-I

No. of correct operation -0

No. of operation failure to operate -0

No. of unwanted operation -1

Reason for indices less than unity – Due to damage of limb of CB of 66kV PTL circuit.

Corrective action taken- Under investigation.

Case-7 Tripping of 220 kV BajhaKhana-Lehra ckt.I at 220 kV S/S BajhaKhana

No. of correct operation -0

No. of operation failure to operate -0

No. of unwanted operation -1

Reason for indices less than unity – Contacts of Directional E/F relay CDD type faulty.

Corrective action taken- Fault removed and also E/F is activated in DPR relay Areva Mmicom P442.

Case-8 Tripping of 100 MVA, 220/66 kV P.T/F T-1at 220 kV S/S Dasuya

No. of correct operation -0

No. of operation failure to operate -0

No. of unwanted operation -1

Reason for indices less than unity – After replacement of bushing, during oil filling, air void formed and Buchhloz relay (Trip Stage-I), Master optd.

Corrective action taken- Not received from utility.

Case-9 Tripping of 400 kV Makhu-Muktsar ckt.I AT 400 kV S/S Makhu

No. of correct operation -0

No. of operation failure to operate -0

No. of unwanted operation -2

Reason for indices less than unity – Mal-functioning of PLCC (ABB) cabinet at 400 kV S/S Muktsar. DT received at Makhu.

Corrective action taken- Not received from utility.

Case-10 Tripping of 400 kV Makhu-Muktsar ckt.II AT 400 kV S/S Makhu

No. of correct operation -0

No. of operation failure to operate -0

No. of unwanted operation -1

Reason for indices less than unity – Line Tripped during replacement of Faulty Main II (ABB) relay at Muktsar end.

Corrective action taken- Directions issued to be careful while doing work on live line.

Case-11 Tripping of 100 MVA, 220/66 kV P.T/F T-3 at 220 kV S/S G-1

No. of correct operation -0

No. of operation failure to operate -0

No. of unwanted operation -1

Reason for indices less than unity – Tripping on REF on 66 kV side & HV side tripped due to inter-tripping. Contacts of REF relay of 66 kV side got shorted.

Corrective action taken- Issue resolved.

Case-12 Tripping of 220 kV Moga-Sadiq ckt.at 220 kV S/S Moga

No. of correct operation -0

No. of operation failure to operate -0

No. of unwanted operation -1

Reason for indices less than unity – Tripping due to PSL issue.

Corrective action taken- Resolved.

Case-13 Tripping of 220 kV G-2-G-1 ckt. at 220 kV S/S G-2

No. of correct operation-0

No. of failure to operate-0

No. of unwanted operation -1

Reason for indices less than unity – tripped on E/F, Master optd.

Corrective action taken- Relay coordination issue suspected- issue being resolved.

Case-14 Tripping of 220 kV Butari-BBMB ckt. At 220 kV S/S Butari

No. of correct operation-0

No. of failure to operate-0

No. of unwanted operations -0

No. of incorrect operation-1

Reason for indices less than unity – Tripped in zone-1 at Butari end, tripped in zone-2 at BBMB end due to carrier unhealthy.

Corrective action taken– Not received from utility.

Case-15 Tripping of 220 kV Sarna-Udhampur ckt.

No. of correct operation-0

No. of failure to operate-0

No. of unwanted operation -0

No. of incorrect operation-3

Reason for indices less than unity – Tripping in zone-1 at Sarna end & tripped in zone-2 or 3 at Udhampur end due to Carrier not installed (under J&K scope).

Corrective action taken– Not received from the utility (J&K may apprise)



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

दिनांक: 04 अक्टूबर, 2024

सेवा में / To,

संरक्षण उप-समिति (पीएससी) की सूची के अनुसार / As per Protection Sub-Committee (PSC) addressee list

विषय: वित्तीय वर्ष 2024-25 के लिए वार्षिक आंतरिक सुरक्षा आडिट प्लान प्रस्तुत करने के संदर्भ में ।

Subject: Submission of Annual Internal Protection Audit Plan for FY 2024-25 - reg.

Ref: IEGC 2023 & discussion of 52nd Protection Sub-Committee (PSC) meeting, held on 20.09.2024.

It is to mention that as per clause 15 (1) of IEGC 2023, all users shall conduct internal audit of their protection systems annually, and any shortcomings identified shall be rectified and informed to their respective RPC. The audit report along with action plan for rectification of deficiencies detected, if any, shall be shared with respective RPC for users connected at 220 kV and above (132 kV and above in NER). Further, as per clause 15 (5) of IEGC 2023, **Annual audit plan for the next financial year shall be submitted by the users to their respective RPC by 31st October**. The users shall adhere to the annual audit plan and report compliance of the same to their respective RPC:

NRPC Secretariat is regularly discussing the status of Annual Internal Protection Audit Plan in Protection Sub-Committee (PSC) Meetings and concerned are being directed to submit the same accordingly.

However, some organizations have not submitted the Annual Internal Protection Audit Plan and some have submitted partially even after the same was highlighted in previous Protection Sub-Committee (PSC) meetings.

Therefore, it is requested to direct the concerned officials to submit the Annual Internal Protection Audit Plan for FY 2024-25 at the earliest and comply the same timely. Further, audit report along with action plan for deficiency detected, if any may also be submitted. SLDCs may send the compiled data of all utilities (GENCOs, & TRANSCO) under their jurisdiction.

Signed by Dharmendra
Kumar Meena

Date: 05-10-2024 10:53:48
(डॉ. क. मीणा)

अधीक्षण अभियंता (संरक्षण)

| Addressee list | | | |
|-----------------------|----------------------------------|---|--|
| S. No. | NRPC Member | Email-ID | Current Status |
| 1 | SJVN | sjvn.cso@sjvn.nic.in | Received (Rampur) |
| 2 | NPCIL | df@npcil.co.in rajeshsharma@npcil.co.in | Not Received |
| 3 | Delhi SLDC | gmsldc@delhisldc.org | Not Received |
| 4 | Haryana SLDC | cesocomml@hvpn.org.in | Not Received |
| 5 | Rajasthan SLDC | ce.ld@rvpn.co.in | Not Received |
| 6 | Uttar Pradesh SLDC | sera@upsldc.org | Not Received |
| 7 | Uttarakhand SLDC | anupam_singh@ptcul.org | Not Received |
| 8 | Punjab SLDC | ce-sldc@punjabsldc.org | Not Received |
| 9 | Himachal Pradesh SLDC | cehpsldc@gmail.com | Not Received |
| 10 | IPGCL | arif.ipgcl@gmail.com | Received (PPCL) |
| 11 | HPGCL | semt.rgtp@hpgcl.org.in | Not Received |
| 12 | UPRVUNL | ce.ppm@uprvunl.org | Received (obra -B, Anpara-B switch yard, Harduganj-C,D,E)) |
| 13 | UJVNL | mdujvnl@ujvnl.com | Received (Khodri, Chibro, Vyasi) |
| 14 | HPPCL | md@hppcl.in | Not Received |
| 15 | PSPCL | ce-ghtp@pspcl.in | Not Received |
| 16 | HPSEBL | md@hpseb.in | Not Received |
| 17 | Talwandi Sabo Power Ltd. | Vibhav.Agarwal@vedanta.co.in | Not Received |
| 18 | Nabha Power Limited | sk.narang@larsentoubro.com | Not Received |
| 19 | MEIL Anpara Energy Ltd | sudheer.kothapalli@meilanparapower.com | Not Received |
| 20 | MEJA Urja Nigam Ltd. | SPSPUNDIR@NTPC.CO.IN | Not Received |
| 21 | Tata Power Renewable Energy Ltd. | dhmahabale@tatapower.com | Received (TPGEL, BTPSL) |
| 22 | UT of J&K | cejkpcl2@gmail.com | Not Received |
| 23 | UT of Ladakh | cepladakh@gmail.com | Not Received |
| 24 | UT of Chandigarh | elop2-chd@nic.in | Not Received |
| 25 | POWERLINK | sandeep.shukla@tatapower.com | Not Received |



Annexure-V

भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

दिनांक: 10 अक्टूबर, 2024

सेवा में / To,

संरक्षण उप-समिति (पीएससी) की सूची के अनुसार / As per Protection Sub-Committee (PSC)
addressee list

विषय: तृतीय पार्टी सुरक्षा आडिट प्लान प्रस्तुत करने के संदर्भ में।

Subject: Submission of third-party protection audit plan-reg.

Ref: IEGC 2023 & discussion of 52nd Protection Sub-Committee (PSC) meeting, held on 20.09.2024.

It is to mention that as per clause 15 (2) of IEGC 2023, all users shall also conduct third-party protection audit of each sub-station at 220 kV and above (132 kV and above in NER) once in five years or earlier as advised by the respective RPC. Further, as per clause 15 (4) of IEGC 2023, the third-party protection audit report shall contain information sought in the format enclosed as Annexure-1 (of IEGC 2023). The protection audit reports, along with action plan for rectification of deficiencies detected, if any, shall be submitted to the respective RPC and RLDC or SLDC, as the case may be, within a month of submission of third-party audit report. The necessary compliance to such protection audit report shall be followed up regularly in the respective RPC.

NRPC Secretariat is regularly discussing the status of Third-Party Protection Audit Plan in Protection Sub-Committee (PSC), OCC & NRPC Meetings and concerned are being directed to submit the same accordingly.

However, some organizations have not submitted their Third-Party Protection Audit Plan and some have sent it partially, even after the same was highlighted in previous Protection Sub-Committee (PSC) meetings.

Therefore, it is requested to direct the concerned officials to submit the Third-Party Protection Audit Plan at the earliest and comply the same timely. Further, audit report along with action plan for deficiency detected, if any may also be submitted. SLDCs may send the compiled data of all utilities (GENCOs, & TRANSCO) under their jurisdiction.

Signed by Dharmendra
Kumar Meena
Date: 11-10-2024 12:43:05

(डी. के. मीना)

अधीक्षण अभियंता (संरक्षण)

Addressee List

| S. No. | NRPC Member | Email-ID | Status |
|--------|----------------------------------|---|------------------------|
| 1 | PGCIL | gunjan.agrawal@powergrid.in | |
| 2 | NTPC | dmandal@ntpc.co.in HRASTOGI@NTPC.CO.IN | Received (Tanda) |
| 3 | BBMB | dirpc@bbmb.nic.in | |
| 4 | THDC | rsemwal@thdc.co.in | |
| 5 | NPCIL | df@npcil.co.in rajeshsharma@npcil.co.in | |
| 6 | Delhi SLDC | gmsldc@delhisldc.org | |
| 7 | Haryana SLDC | cesocomml@hvpn.org.in | |
| 8 | Rajasthan SLDC | ce.ld@rvpn.co.in | |
| 9 | Uttar Pradesh SLDC | sera@upslcd.org | |
| 10 | Uttarakhand SLDC | anupam_singh@ptcul.org | |
| 11 | Punjab SLDC | ce-sldc@punjabslcd.org | |
| 12 | Himachal Pradesh SLDC | cehpsldc@gmail.com | |
| 13 | DTL | bharatquardtl@gmail.com | |
| 14 | HVPNL | cetspl@hvpn.org.in | |
| 15 | RRVPNL | ce.mps@rvpn.co.in | |
| 16 | UPPTCL | md@upptcl.org | |
| 17 | PTCUL | setandchld@gmail.com | |
| 18 | PSTCL | ce-pm@pstcl.org | |
| 19 | HPPTCL | md.tcl@hpmail.in | |
| 20 | IPGCL | arif.ipgcl@gmail.com | |
| 21 | HPGCL | semr.rgtpp@hpgcl.org.in | |
| 22 | RRVUNL | cmd@rvun.com | |
| 23 | UPRVUNL | ce.ppm@uprvunl.org | Received (DTPS-Anpara) |
| 24 | UJVNL | mdujvnl@ujvnl.com | |
| 25 | HPPCL | md@hppcl.in | |
| 26 | PSPCL | ce-qhpt@pspcl.in | |
| 27 | HPSEBL | md@hpseb.in | |
| 28 | Aravali Power Company Pvt. Ltd | brahmajiq@ntpc.co.in | |
| 29 | Talwandi Sabo Power Ltd. | Vibhav.Agarwal@vedanta.co.in | |
| 30 | Nabha Power Limited | sk.narang@larsentoubro.com | |
| 31 | MEJA Urja Nigam Ltd. | SPSPUNDIR@NTPC.CO.IN | |
| 32 | Tata Power Renewable Energy Ltd. | dhmahabale@tatapower.com | |
| 33 | UT of J&K | cejkpcl2@gmail.com | |
| 34 | UT of Ladakh | cepladakh@gmail.com | |
| 35 | UT of Chandigarh | elop2-chd@nic.in | |
| 36 | INDIGRID | vivek.karthikeyan1@indigrid.com | |
| 37 | POWERLINK | sandeep.shukla@tatapower.com | |

Status of Internal Protection Audit Plan for FY 2024 -25

| S. No. | NRPC Member | Category | Status |
|--------|--|--|--|
| 1 | PGCIL | Central Government owned Transmission Company | Received |
| 2 | NTPC | Central Generating Company | Received |
| 3 | BBMB | | Received |
| 4 | THDC | | Received |
| 5 | SJVN | | Received (Rampur) |
| 6 | NHPC | | Received |
| 7 | NPCIL | | |
| 8 | Delhi SLDC | | SLDC |
| 9 | Haryana SLDC | | |
| 10 | Rajasthan SLDC | | |
| 11 | Uttar Pradesh SLDC | Vishnuprayag, WUPPTCL | |
| 12 | Uttarakhand SLDC | | |
| 13 | Punjab SLDC | | |
| 14 | Himachal Pradesh SLDC | | |
| 15 | DTL | State Transmission Utility | Received |
| 16 | HVPNL | | Received |
| 17 | RRVNL | | Received |
| 18 | UPPTCL | | Received for Jhansi, Lucknow, Meerut, Gorakhpur, Prayagraj, Agra zone) |
| 19 | PTCUL | | Received |
| 20 | PSTCL | | Received |
| 21 | HPPTCL | | Received |
| 22 | IPGCL | State Generating Company | Received (PPCL-I,III) |
| 23 | HPGCL | | |
| 24 | RRVUNL | | Received |
| 25 | UPRVUNL | | Received (obra -B, Anpara-B switch yard, Harduganj-C,D,E)) |
| 26 | UJVNL | | Received (Khodri, Chibro, Vyasi, Dharasu , Tiloth) |
| 27 | HPPCL | | |
| 28 | PSPCL | | State Generating Company & State owned Distribution Company |
| 29 | HPSEBL | Distribution company having Transmission connectivity ownership | |
| 30 | Prayagraj Power Generation Co. Ltd. | IPP having more than 1000 MW installed capacity | Received |
| 31 | Aravali Power Company Pvt. Ltd | | Received |
| 32 | Apraava Energy Private Limited | | Received |
| 33 | Talwandi Sabo Power Ltd. | | |
| 34 | Nabha Power Limited | | Received |
| 35 | MEIL Anpara Energy Ltd | | Received |
| 36 | Rosa Power Supply Company Ltd | | Received |
| 37 | Lalitpur Power Generation Company Ltd | | Received |
| 38 | MEJA Urja Nigam Ltd. | | |
| 39 | Adani Power Rajasthan Limited | | Received |
| 40 | JSW Energy Ltd. (KWHEP) | | Received |
| 41 | AESL | Other transmission licensee | Received (ATIL -400kV Mohindergarh S/s, OBTL, FBTL, MTACL, ATACL, HPTSL, BKTL, GTL) |
| 42 | Tata Power Renewable Energy Ltd. | | Received (TPGEL, BTPSL) |
| 43 | UT of J&K | UT of Northern Region | |
| 44 | UT of Ladakh | | |
| 45 | UT of Chandigarh | | |
| 46 | INDIGRID | | Received |
| 47 | ADHPL | Received | |
| 48 | Sekura Energy Limited | | |

Status of 3rd Party Protection Audit Plan

| S. No. | NRPC Member | Category | Status | Schedule submitted as per utility | Present Status Completed (yes/no) |
|--------|---------------------------------------|---|--|---|-----------------------------------|
| 1 | PGCIL | Central Government owned Transmission Company | Received (7 S/s of NR-1, 1 S/s of NR-2, 4 S/s of Nr-3) | By Jan 2025 | |
| 2 | NTPC | Central Generating Company | Received (Tanda) | By 17.07.2025 | |
| 3 | BBMB | | | | |
| 4 | THDC | | Received | March 2026-Tehri, F.Y. 2025-26- Koteshwar | |
| 5 | SJVN | | Received | Nov-Dec 2025 for RHPS, Nov 24- March 25 for NJHPS | |
| 6 | NHPC | | Received | FY-2025-26 | |
| 7 | NPCIL | | | | |
| 8 | Delhi SLDC | State Transmission Utility | | | |
| 9 | Haryana SLDC | | | | |
| 10 | Rajasthan SLDC | | | | |
| 11 | Uttar Pradesh SLDC | | Received (Tanda, Tanda Extension) | 17.07.2025 | |
| 12 | Uttarakhand SLDC | | | | |
| 13 | Punjab SLDC | | | | |
| 14 | Himachal Pradesh SLDC | | | | |
| 15 | DTL | | | | |
| 16 | HVPNL | | | | |
| 17 | RRVNL | | | | |
| 18 | UPPTCL | State Generating Company | | | |
| 19 | PTCUL | | Received | By Jan 2025 | |
| 20 | PSTCL | | | | |
| 21 | HPPTCL | | | | |
| 22 | IPGCL | | | | |
| 23 | HPGCL | | | | |
| 24 | RRVUNL | | Received (Obra-B) | 2026-27 | |
| 25 | UPRVUNL | | | | |
| 26 | UJVNL | State Generating Company & State owned Distribution Company | | | |
| 27 | HPPCL | | Received (GHTP) | Dec. 2025 | |
| 28 | PSPCL | | Received (GATP) | May 2025 | |
| | | | GGSSSTP | | |
| | | | RSD/ Sahapur Kandi | | |
| 29 | HPSEBL | Distribution company having Transmission connectivity ownership | | | |
| 30 | Prayagraj Power Generation Co. Ltd. | IPP having more than 1000 MW installed capacity | Received | Dec-24 | |
| 31 | Aravali Power Company Pvt. Ltd | | | | |
| 32 | Apraava Energy Private Limited | | Received | By May, 2025 | |
| 33 | Talwandi Sabo Power Ltd. | | | | |
| 34 | Nabha Power Limited | | Received | Dec-24 | |
| 35 | MEIL Anpara Energy Ltd | | Received | Dec-24 | |
| 36 | Rosa Power Supply Company Ltd | | Conducted | By 30.09.2024 | |
| 37 | Lalitpur Power Generation Company Ltd | | Conducted | 26.03.2024 | |
| 38 | MEJA Urja Nigam Ltd. | | | | |
| 39 | Adani Power Rajasthan Limited | | Received (Kawai) | September, 2024 | May update current status |
| 40 | JSW Energy Ltd. (KWHEP) | | Received | December 2024 to March 2025 | |
| 41 | AESL | Other Transmission Licensee | Received (ATIL -400kV Mohindergarh S/s.) | 400kV Mohindergarh SS- Q2 , FY 2025-26 | |
| | | | Received (OBTL) | OBTL-Q1 , FY 2025-26 | |
| | | | Received (FBTL) | FBTL-Q3 , FY 2025-26 | |
| | | | Received (MTSCL) | MTSCL-Q4 , FY 2025-26 | |
| | | | Received (ATSCL) | ATSCL-Q1 , FY 2026-27 | |
| | | | Received (HPTSL) | HPTSL- Q2 , FY 2026-27 | |
| | | | Received (BKTL) | BKTL-Q3 , FY 2026-27 | |
| | | | Received (GTL) | GTL- Q3 & Q4, FY 2026-27 | |
| 42 | Tata Power Renewable Energy Ltd. | IPP having less than 1000 MW installed capacity (alphabetical rotational basis) | | | |
| 43 | UT of J&K | UT of Northern Region | | | |
| 44 | UT of Ladakh | | | | |
| 45 | UT of Chandigarh | | | | |
| 46 | INDIGRID | | Received (NRSS 29) | FY 24-25 | |
| 47 | ADHPL | | Received | 30.09.2024 | May update current status |
| 48 | Sekura Energy Limited | | | | |

* Revised Schedule

Email

LokeshAgrawal

RE: Submission of third-party protection audit plan-reg.**From :** sandeep shukla <sandeep.shukla@tatapower.com>

Fri, Oct 11, 2024 02:39 PM

Subject : RE: Submission of third-party protection audit plan-reg.**To :** LokeshAgrawal <lokesh.cea@gov.in>**Cc :** surangev@tatapower.com, Sh V K Singh <ms-nrpc@nic.in>, Santosh Kumar <seo-nrpc@nic.in>, Reeturaj Pandey <pandeyr.cea@gov.in>, Kaushik Panditrao <kaushik.panditrao@gov.in>

Dear Sir,

All transmission lines which mentioned below belong to Powerlinks Transmission Limited and substation , Bays & Relay are being maintained by Powergrid :

| S.N. | Line details | Voltage | Conductor | | Sub |
|------|--------------------------|---------|-----------|------------|---------|
| 1 | Muzaffarpur-Gorakhpur I | 400kV | ACSR | QUAD-MOOSE | bot |
| 2 | Muzaffarpur-Gorakhpur II | 400kV | ACSR | QUAD-MOOSE | bot |
| 3 | Gorakhpur-Lucknow I | 400kV | ACSR | TWIN-MOOSE | bot |
| 4 | Gorakhpur-Lucknow II | 400kV | ACSR | TWIN-MOOSE | bot |
| 5 | Bareilly-Bareilly I | 400kV | ACSR | TWIN-MOOSE | One end |
| 6 | Bareilly-Bareilly II | 400kV | ACSR | TWIN-MOOSE | One end |
| 7 | Bareilly-Meerut I | 400kV | ACSR | TWIN-MOOSE | bot |
| 8 | Bareilly-Meerut II | 400kV | ACSR | TWIN-MOOSE | bot |
| 9 | Meerut-Mandola I | 400kV | ACSR | TWIN-MOOSE | bot |
| 10 | Meerut-Mandola II | 400kV | ACSR | TWIN-MOOSE | bot |

So, this Protection Plan is not applicable for us .


This is for your information pl.

Regards,

Sandeep Kumar Shukla

Group Head-Procurement, IT & BE.

Powerlinks Transmission Limited – 10th floor, DLF Tower A, District Centre, Jasola, New Delhi 110025, India



From: Lokesh Agrawal <lokesh.cea@gov.in>

Sent: 11 October 2024 13:31

To: ce-pm <ce-pm@pstcl.org>; mdtcl <md.tcl@hpmail.in>; arifipgcl <arif.ipgcl@gmail.com>; semtrgtp <semt.rgtp@hpgcl.org.in>; cmd <cmd@rrvun.com>; ceppmm <ce.ppmm@uprvunl.org>; mdujvnl <mdujvnl@ujvnl.com>; md <md@hppcl.in>; ce-ghtp <ce-ghtp@pspl.in>; md <md@hpseb.in>; brahmajig <brahmajig@ntpc.co.in>; VibhavAgarwal <Vibhav.Agarwal@vedanta.co.in>; sknarang <sk.narang@larsentoubro.com>; SPSPUNDIR <SPSPUNDIR@NTPC.CO.IN>; Mahabale Deepak <dhmahabale@tatapower.com>; cejkpcl2 <cejkpcl2@gmail.com>; cepdladakh <cepdladakh@gmail.com>; elop2-chd <elop2-chd@nic.in>; vivekkarthikeyan1 <vivek.karthikeyan1@indigrid.com>; Shukla Sandeep <sandeep.shukla@tatapower.com>

Cc: Sh Singh <ms-nrpc@nic.in>; Santosh Kumar <seo-nrpc@nic.in>; Reeturaj Pandey <pandeyr.cea@gov.in>; Kaushik Panditrao <kaushik.panditrao@gov.in>

Subject: Submission of third-party protection audit plan-reg.

[EXTERNAL sender, Exercise caution..!]

महोदय/महोदया,

Please find attached letter on cited subject matter for kind necessary action.

सादर,

लोकेश अग्रवाल,

सहायक कार्यपालक अभियंता (संरक्षण),

उत्तर क्षेत्रीय विद्युत् समिति सचिवालय,

नई दिल्ली - 110016

===== Forwarded message =====

From: Lokesh Agrawal <lokesh.cea@gov.in>

To: "gunjanagrawal" <gunjan.agrawal@powergrid.in>, "dmandal" <dmandal@ntpc.co.in>, "HRASTOGI" <HRASTOGI@NTPC.CO.IN>, "dirpc" <dirpc@bbmb.nic.in>, "rrsemwal" <rrsemwal@thdc.co.in>, "df" <df@npcil.co.in>, "rajeshsharma" <rajeshsharma@npcil.co.in>, "gmsldc" <gmsldc@delhisldc.org>, "cesocomml" <cesocomml@hvpn.org.in>, "celd" <ce.ld@rvpn.co.in>, "sera" <sera@upslc.org>, "anupam_singh" <anupam_singh@ptcul.org>, "ce-sldc" <ce-sldc@punjabslc.org>, "cehpsldc" <cehpsldc@gmail.com>,

"bharatgujardtl"<bharatgujardtl@gmail.com>, "cetspkl"<cetspkl@hvpn.org.in>,
"cemps"<ce.mps@rvpn.co.in>, "md"<md@upptcl.org>,
"setandchld"<setandchld@gmail.com>
Cc: "Sh Singh"<ms-nrpc@nic.in>, "Santosh Kumar"<seo-nrpc@nic.in>, "Reeturaj
Pandey"<pandeyr.cea@gov.in>, "Kaushik Panditrao"<kaushik.panditrao@gov.in>
Date: Fri, 11 Oct 2024 13:30:11 +0530
Subject: Submission of third-party protection audit plan-reg.
===== Forwarded message =====

महोदय/महोदया,

Please find attached letter on cited subject matter for kind necessary action.

सादर,

लोकेश अग्रवाल,

सहायक कार्यपालक अभियंता (संरक्षण),

उत्तर क्षेत्रीय विद्युत् समिति सचिवालय,

नई दिल्ली - 110016

Disclaimer:- Information contained and transmitted by this email is confidential and proprietary to The Tata Power Company Ltd. and is included for use only by the addressee. If you are not the intended recipient, you are notified that any dissemination or copying of this email or contents therein is strictly prohibited. If this message is not intended for you, then you are requested to delete this email immediately and notify the originator.

Pragati Power Corporation Limited

Report of the Protection Audit

A. General Information:

| | | | |
|--|---|--|------------------------------------|
| i) Name of utility | 1500 MW Combined Cycle Pragati Power Station - III (CCGT, Bawana) | ii) Name of Voltage level of sub-station: | 400 KV |
| iii) Date of commissioning | | iv) Type of bus-switching scheme: | One and a Half Breaker Scheme |
| v) Name and Organization of Audit Team | Pragati Power Corporation Limited, Uttam Kumar Sarkar, Manager (Electrical) | vi) Name of representative from utility whose audit is being carried out | Manoj Goyal , Dy. Mgr (Protection) |

B. Check List for Protection Audit

| S.No | Check | | Functional/Non Functional/ Enable/Disabled | Type of relay * (Numerical)/Static/Electromechanical) | Setting as found in the field*/** | Compliance status w.r.t. regulatory provisions |
|------|---|--------------------------------|--|---|--|--|
| 1 | DC system | | | | | |
| | No. of independent DC Sources | 4 NOS. 220V DC (21.08.2024) | Functional | | | |
| 1 D | Potential between +ive & earth (Source-1) - ----V | 136.60 | | | | Comply |
| | Potential between -ive & earth (Source-1) -- ----V | 102.50 | | | | Comply |
| 2 D | Potential between +ive & earth (Source-2) - ----V | 136.80 | | | | Comply |
| | Potential between -ive & earth (Source-2) -- ----V | 101.40 | | | | Comply |
| 0 FA | Potential between +ive & earth (Source-1) - ----V | 89.90 | | | | Comply |
| | Potential between -ive & earth (Source-1) -- ----V | 149.10 | | | | Comply |
| 0 FB | Potential between +ive & earth (Source-2) - ----V | 88.10 | | | | Comply |
| | Potential between -ive & earth (Source-2) -- ----V | 148.10 | | | | Comply |
| 2 | Event Logger panel | YES | Functional | | Inbuilt in Numerical protection relays | Comply |

Manoj Goyal

K. Sarkar

| | | | | | | |
|---|---|-----|------------|-------------------------|---|------------------|
| 3 | Event Logger Time Synchronised | YES | | | | Comply |
| | Disturbance Recorder | Yes | Functional | | Inbuilt in Numerical protection relays | Comply |
| | DR Time Synchronised | Yes | | | | Comply |
| 4 | Transformer Protection Panel: GTGT # 1 (220.6 MVA) | | | | | |
| | Tripping by Buchholz relay(Alarm) | Yes | Functional | | Alarm as well as trip | Comply |
| | Differential Protection | Yes | Functional | Numeric/Siemens/7U T633 | SLOPE 1 - 0.2 I/In, SLOPE 2 - 0.8 I/In | Comply |
| | 2 nd Harmonic Block(Setting) | Yes | Functional | | 2nd - 15%, nth - 30% | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | REF Protection | No | | | | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Backup over current | No | | | | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Earth Fault protection | Yes | Functional | Numeric/Siemens/7U T633 | Ie> - 0.1 A, T Ie> - 3 sec, Ie>> - 6 A, T Ie>> - 0.15 sec | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Over Flux Protection | Yes | Functional | Numeric/Siemens/7U T633 | U/f > 1.10 , Time - 5 sec (Alarm). U/f >> 1.40, Time - 2 sec (Trip). Thermal curve also set | Comply Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Local Breaker Back up | Yes | Functional | Numeric/Siemens/7S S52 | | Comply |
| | Retrip | Yes | Functional | | T1 – 50 msec | Comply |

Mangilal

Sachin

| | | | | | | |
|----------|---|-----|------------|-------------------------|---|--------|
| | Current and Time setting | Yes | Functional | | Current - 0.10 I/n, T - 200 ms | Comply |
| | Seperate single and three phase initiation | No | | | | Comply |
| | Earth fault | | | | | Comply |
| | Event Logger | Yes | Functional | | In built in numerical relay | Comply |
| 5 | Transformer Protection Panel: GTGT # 2 (220.6 MVA) | | | | | |
| | Tripping by Buchholz relay(Alarm) | Yes | Functional | | Alarm as well as trip | Comply |
| | Differential Protection | Yes | Functional | Numeric/Siemens/7U T633 | SLOPE 1 - 0.2 I/n, SLOPE 2 - 0.8 I/n | Comply |
| | 2 nd Harmonic Block(Setting) | Yes | Functional | | 2nd - 15%, nth - 30% | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | REF Protection | No | | | | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Backup over current | No | | | | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Earth Fault protection | Yes | Functional | Numeric/Siemens/7U T633 | Ie> - 0.1 A, T Ie> - 3 sec, Ie>> - 6 A, T Ie>> - 0.15 sec | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Over Flux Protection | Yes | Functional | Numeric/Siemens/7U T633 | U/f > 1.10 , Time - 5 sec (Alarm). U/f >> 1.40, Time - 2 sec (Trip). Thermal curve also set | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Local Breaker Back up | Yes | Functional | Numeric/Siemens/7S S52 | | Comply |
| | Retrip | Yes | Functional | | T1 – 50 msec | Comply |

Mangal Singh
Sankar

| | | | | | | |
|----------|---|-----|------------|-------------------------|---|--------|
| | Current and Time setting | Yes | Functional | | Current - 0.10 I/In, T - 200 ms | Comply |
| | Seperate single and three phase initiation | No | | | | Comply |
| | Earth fault | | | | | Comply |
| | Event Logger | Yes | Functional | | In built in numerical relay | Comply |
| 6 | Transformer Protection Panel: GTGT # 3 (220.6 MVA) | | | | | |
| | Tripping by Buchholz relay(Alarm) | Yes | Functional | | Alarm as well as trip | Comply |
| | Differential Protection | Yes | Functional | Numeric/Siemens/7U T633 | SLOPE 1 - 0.2 I/In, SLOPE 2 - 0.8 I/In | Comply |
| | 2 nd Harmonic Block(Setting) | Yes | Functional | | 2nd - 15%, nth - 30% | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | REF Protection | No | | | | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Backup over current | No | | | | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Earth Fault protection | Yes | Functional | Numeric/Siemens/7U T633 | Ie> - 0.1 A, T Ie> - 3 sec, Ie>> - 6 A, T Ie>> - 0.15 sec | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Over Flux Protection | Yes | Functional | Numeric/Siemens/7U T633 | U/f > 1.10 , Time - 5 sec (Alarm). U/f >> 1.40, Time - 2 sec (Trip). Thermal curve also set | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Local Breaker Back up | Yes | Functional | Numeric/Siemens/7S S52 | | Comply |
| | Retrip | Yes | Functional | | T1 - 50 msec | Comply |
| | Current and Time setting | Yes | Functional | | Current - 0.10 I/In, T - 200 ms | Comply |

Mary Lloyd *Sakor*

| | | | | | | |
|----------|---|-----|------------|-------------------------|---|--------|
| | Seperate single and three phase initiation | No | | | | Comply |
| | Earth fault | | | | | Comply |
| | Event Logger | Yes | Functional | | In built in numerical relay | Comply |
| 7 | Transformer Protection Panel: GTGT # 4 (220.6 MVA) | | | | | |
| | Tripping by Buchholz relay(Alarm) | Yes | Functional | | Alarm as well as trip | Comply |
| | Differential Protection | Yes | Functional | Numeric/Siemens/7U T633 | SLOPE 1 - 0.2 I/In, SLOPE 2 - 0.8 I/In | Comply |
| | 2 nd Harmonic Block(Setting) | Yes | Functional | | 2nd - 15%, nth - 30% | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | REF Protection | No | | | | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Backup over current | No | | | | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Earth Fault protection | Yes | Functional | Numeric/Siemens/7U T633 | le> - 0.1 A, T le> - 3 sec, le>> - 6 A, T le>> - 0.15 sec | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Over Flux Protection | Yes | Functional | Numeric/Siemens/7U T633 | U/f > 1.10 , Time - 5 sec (Alarm). U/f >> 1.40, Time - 2 sec (Trip). Thermal curve also set | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Local Breaker Back up | Yes | Functional | Numeric/Siemens/7S S52 | | Comply |
| | Retrip | Yes | Functional | | T1 - 50 msec | Comply |
| | Current and Time setting | Yes | Functional | | Current - 0.10 I/In, T - 200 ms | Comply |
| | Seperate single and three phase initiation | No | | | | Comply |

Mangal Singh
Selankar

| | | | | | | |
|----------|---|-----|------------|----------------------------|--|--------|
| | Earth fault | | | | | Comply |
| | Event Logger | Yes | Functional | | In built in numerical relay | Comply |
| 8 | Transformer Protection Panel: STGT # 1 (292 MVA) | | | | | |
| | Tripping by Buchholz relay(Alarm) | Yes | Functional | | Alarm as well as trip stage | Comply |
| | Differential Protection | Yes | Functional | Numeric/Siemens/7U T633 | SLOPE 1 - 0.2 I/In, SLOPE 2 - 0.8 I/In | Comply |
| | 2 nd Harmonic Block(Setting) | Yes | Functional | | 2nd - 15%, nth - 30% | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | REF Protection | No | | | | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Backup over current | No | | | | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Earth Fault protection | Yes | Functional | Numeric/Siemens/7U T633 | Ie> - 0.1 A, T Ie> - 3 sec, Ie>> - 6 A, T Ie>> - 0.15 sec | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Over Flux Protection | Yes | Functional | Numeric/Siemens/7U T633 | U/f > 1.10 , Time - 5 sec (Alarm). U/f >> 1.40, Time - 2 sec (Trip). Thermal curve also set | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Local Breaker Back up | Yes | Functional | Numeric/Siemens/7S S52 | | Comply |
| | Retrip | Yes | Functional | | T1 – 50 msec | Comply |
| | Current and Time setting | Yes | Functional | | Current - 0.10 I/In, T - 200 ms | Comply |
| | Seperate single and three phase initiation | No | | | | Comply |
| | Earth fault | | | | | Comply |

Mangal *Sakar*

| | | | | | | |
|----------|---|-----|------------|-------------------------|---|--------|
| | Event Logger | Yes | Functional | | In built in numerical relay | Comply |
| 9 | Transformer Protection Panel: STGT # 2 (292 MVA) | | | | | |
| | Tripping by Buchholz relay(Alarm) | Yes | Functional | | Alarm as well as trip stage | Comply |
| | Differential Protection | Yes | Functional | Numeric/Siemens/7U T633 | SLOPE 1 - 0.2 I/In, SLOPE 2 - 0.8 I/In | Comply |
| | 2 nd Harmonic Block(Setting) | Yes | Functional | | 2nd - 15%, nth - 30% | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | REF Protection | No | | | | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Backup over current | No | | | | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Earth Fault protection | Yes | Functional | Numeric/Siemens/7U T633 | I _e > - 0.1 A, T I _e > - 3 sec, I _e >> - 6 A, T I _e >> - 0.15 sec | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Over Flux Protection | Yes | Functional | Numeric/Siemens/7U T633 | U/f > 1.10 , Time - 5 sec (Alarm). U/f >> 1.40, Time - 2 sec (Trip). Thermal curve also set | Comply |
| | Event Logger operation | Yes | Functional | | In built in numerical relay | Comply |
| | Local Breaker Back up | Yes | Functional | Numeric/Siemens/7S S52 | | Comply |
| | Retrip | Yes | Functional | | T1 – 50 msec | Comply |
| | Current and Time setting | Yes | Functional | | Current - 0.10 I/In, T - 200 ms | Comply |
| | Seperate single and three phase initiation | No | | | | Comply |
| | Earth fault | | | | | Comply |
| | Event Logger | Yes | Functional | | In built in numerical relay | Comply |

Mangal Singh
Sankar

| | | | | | | |
|----|--|-----------------|------------|------------------------------|----------------------------|--|
| 10 | Distance Protection Panel: 400KV | CT Ratio=1000/1 | Functional | | | |
| | Bawana Bahadurgurh Ckt Line Length – 49.00 km | | | | | |
| | Pole discrepancy relay | Yes | Functional | | 1.5 sec | Comply |
| | PLCC panel | Yes | Functional | | | |
| | Zone-1/2/3/4/5 (Settings) | Yes | Functional | Numerical/Siemens/7 SA522 | Zone1 - 12.971Ω | 80 % of the Main Line |
| | | | | | Zone 2 - 19.455 Ω | 120 % of the Main Line |
| | | | | | Zone 3 - 52.967 Ω | 120 % (Main Line + Longest Adjacent Line) |
| | | | | | Zone 4 - 3.244 Ω | 20 % of main Line in reverse direction |
| | Time check-Z-1/2/3/4/5 (Settings) | Yes | Functional | | Zone 1 - 0 sec | Comply |
| | | | | | Zone 2 - 0.35 sec | Comply |
| | | | | | Zone 3 - 1.0 sec | Comply |
| | | | | | Zone 4 - 0.5 sec | Comply |
| | SOTF | Yes | Functional | Numerical/Siemens/7 SA522 | I>>> - 2500A | Comply |
| | Aided schemes | No | | | | |
| | Fault Locator | Yes | Functional | Numerical/Siemens/7 SA522 | Start - Pick up | Comply |
| | Power swing (Settings R and X) | Yes | Functional | Numerical/Siemens/7 SA522 | Enabled | Comply |
| | All Zone block | Yes | | Numerical/Siemens/7 SA522 | All Zones Blocked | Comply |
| | DR | Yes | | | Inbuilt in numerical relay | Comply |
| | Binary Inputs | No | | | | |
| | Breaker Contacts | | | | | |
| | Carrier Receive | Yes | Functional | | | Comply |
| | Time Synchronization | Yes | Functional | | | Comply |

Mangal Singh
Sarkar

| | | | | | | |
|----|---|-----------------|------------|---------------------------|--------------------------|---|
| | Over voltage | Yes | Functional | | 110 %, 5 sec. | Comply |
| | Over voltage 2 | Yes | Functional | | 140 %, 0.10 sec | |
| 11 | Distance Protection Panel: 400KV Bawana Bhiwani Ckt | CT Ratio=1000/1 | Functional | | | |
| | Line Length – 97.40 kM | | | | | |
| | Pole discrepancy relay | Yes | Functional | | 1.5 Secs | |
| | PLCC panel | Yes | Functional | | | |
| | Zone-1/2/3/4/5 (Settings) | Yes | Functional | Numerical/Siemens/7 SA522 | Zone 1 - 25.793 Ω | 80 % of the Main Line |
| | | | | | Zone 2 - 38.684 Ω | 120 % of the Main Line |
| | | | | | Zone 3 - 71.247 Ω | 120 % (Main Line + Longest Adjacent Line) |
| | | | | | Zone 4 - 6.447 Ω | 20 % of main Line in reverse direction |
| | Time check-Z-1/2/3/4/5 (Settings) | Yes | Functional | | Zone 1 - 0 sec | Comply |
| | | | | | Zone 2 - 0.35 sec | Comply |
| | | | | | Zone 3 - 1.5 sec | Z 3 of main line found to be encroaching into the other voltage level. Hence Time delay of 1.5 secs is correct. |
| | | | | | Zone 4 - 0.5 sec | Comply |
| | SOTF | Yes | Functional | Numerical/Siemens/7 SA522 | I>>> - 2500A | Comply |
| | Aided schemes | No | | | | |
| | Fault Locator | Yes | Functional | Numerical/Siemens/7 SA522 | Start - Trip | Comply |
| | Power swing (Settings R and X) | Yes | Functional | Numerical/Siemens/7 SA522 | Enabled | Comply |
| | All Zone block | Yes | Functional | Numerical/Siemens/7 SA522 | All Zones Blocked | Comply |
| | DR | Yes | | | | |
| | Binary Inputs | No | | | | |
| | Breaker Contacts | | | | | |

Mang. Singh
S. S. S. S.

| | | | | | | |
|----|--|--------|------------|------------------------|----------------------------|--------|
| | Carrier Receive | Yes | Functional | | | |
| | Time Synchronization | Yes | Functional | | | |
| | Over voltage | Yes | Functional | | 110 %, 5 sec. | Comply |
| | Over voltage 2 | Yes | Functional | | 142 %, 0.10 sec | Comply |
| 12 | 400 kV Bus Protection | Yes | Functional | Numeric/Siemens/7S S52 | Diff Current - 0.9 I/In | Comply |
| | EL output for this event | Yes | Functional | | Inbuilt in numerical relay | Comply |
| | DR if available | Yes | Functional | | Inbuilt in numerical relay | Comply |
| 13 | Single Phase Auto Recloser Scheme | Yes | Functional | | | |
| 14 | CT | | | | | |
| | Suitable as per fault level | Yes | | | | |
| 15 | DG Set | Yes | Functional | | Auto | Comply |
| 16 | Mock Testing of a sample protection associated with transmission line | Yes/No | | | | |

Mangal *Sankar*

1500 MW Pragati Power Station – III (CCGT, Bawana)

Pragati Power Corporation Limited

(A Govt. of NCT of Delhi Undertaking)

Observations on the Internal Protection Audit Conducted in the month of August 2024

1. DC system found healthy and balanced.
2. GPS Clock found healthy and functional.
3. All relays were time synchronized to the GPS clock.
4. Settings of Generator Transformers found matching to the recommendations of the OEM i.e M/ s BHEL.
5. Pole Discrepancy time delays of Main HVCB of Bawana – Bahadurgarh as well as Bawana – Bhiwani Circuits were found to be set at 2.5 seconds. The same were rectified to 1.5 seconds
6. It was observed that the Zone 3 time delay of Bawana – Bhiwani Line set at 1.5 seconds. In order to check the correctness, setting calculations were reviewed and it was found that the Zone 3 reach was encroaching into the other voltage level. Hence, the time delay of 1.5 seconds is justified.
7. Power Swing Blocking was found to be set for “Zone 2 and higher” in both the transmission lines. The same was modified to “Block for all Zones”
8. A time delay of 100 milliseconds has been introduced in the Stage 2 Over Voltage Settings.


Arif Rahman

Dy. Gen. Manager (Protection)

PPS – III, Bawana

AN INTERNAL AUDIT REPORT

ON

400/132 kV SWITCHYARD AT ANPARA-BTPS

APRIL 2024

EXECUTIVE SUMMARY

~~EMD III BTPS Anpara has carried out “Internal protection audit of 400/132 kV Substation at Anpara, BTPS “as per guidelines of New grid code 2024 on April 2024 .This Protection Audit covers the review of protection of ICT, Station Transformers, CW’S, Transmission lines (400 &132 kV) and other protection infrastructure installed at Anpara, BTPS. The power is evacuated through seven 400 kV and three 132 kV lines to Northern region grid.~~

The scope of this Protection involves the Review of the implemented protection schemes/philosophy & review of main & backup Protection setting & coordination in the switchyard which includes protection of ICT, Station Transformers, CW’S, Transmission lines (400 &132 kV), reactors, circuit breakers, bus bar etc. as per CBIP/NRLDC/NRP etc. guidelines. This also involves Reviewing of availability/healthiness of communication links like PLCC, optical fiber used for protection, healthiness/ adequacy of 220/ 48/ 24 V DC, GPS/TSU, and circuit breaker report.

The major equipment for which protection audit has been carried out are as under:

- ICT (3X100 MVA)
- Station Transformer (2 X 40MVA & 2*60 MVA)
- CW’S (3*40 MVA)
- Transmission Lines (7*400 kV & 3*132 kV)
- Bus Reactor (63 MVAR)
- 400 & 132 kV Bus bars.

As a general finding from this audit, it is observed that the 400/132 kV substation equipment is also well protected as per Northern region Power Committee recommendation. 400 kV and 132

kV lines, ST'S, and CW'S have independent main-1 and main-2 functional protection. Bus bar, bus reactor are also well protected as per NRPC defined Protection. Operational protection setting is in order.

The state of DC supply at substation inspected and found in order. Time. Functionality of GPS/TSU, circuit breaker reports is also inspected and all are found in satisfactory state.

Details of protection schemes and review of protection setting and necessary recommendation of setting wherever needed are listed in the audit report.

General Observation and Philosophy adopted in substations

Philosophy used for Distance protection:

The philosophy adopted for 400/132 kV lines Distance protection relay settings is given below which is generally in accordance with Task force guidelines, given below

Distance protection settings:

Zone-1 Reach: Set to 80% of the Protection line
Zone-1 Time : Instantaneous

Zone-2 Reach: 100% of the protected line + 50% of the shortest line emanating from the far end bus bar, or, 120% of the Protected line, whichever is higher

Zone-2 Time : 350ms for short lines (<100km) and 500ms for long lines >100km

Zone-3 Reach : 120% of the protected line + 100% of the longest line emanating from the far end bus bar, or 100% of the Protected line + 100% of the longest line emanating from the far end bus bar + 25% of the longest line emanating from the far end of the second line considered, whichever is lower.

The zone setting to be limited such that it will not reach into the next voltage level
Zone-3 Time : 1000ms

Zone-3R or Zone 4: 25% of the Zone-1 reaches
Zone-3R or Zone 4 Time: 1000 ms

Resistive Reach Setting: Zone-1 Setting is restricted by R/X ratio)

| Zone | ABB REL-670 | | SIEMENS 7SA522 | | MICOM P-443/443 | |
|--------------|-------------|-----|----------------|-----------------|-----------------|-----|
| | P-P | P-E | P-P | (P-E)*(1+RE/RL) | P-P | P-E |
| Zone-1 | 30 | 50 | 15 | 50 | 30 | 50 |
| Zone-2 | 60 | 75 | 30 | 75 | 60 | 75 |
| Zone-3 | 75 | 125 | 37.5 | 125 | 75 | 125 |
| Reverse Zone | 60 | 75 | 30 | 75 | 75 | 125 |

Value of P-E to be fed in the relay shall be calculated as below
P-E (Zone-1): $50 / (1 + RE/RL)$

P-E (Zone-2): $75 / (1 + RE/RL)$ P-E (Zone-3): $125 / (1 + RE/RL)$ P-E

(Zone-4): $75 / (1 + RE/RL)$

Philosophies used for Transformer protection:

The philosophy adopted for Transformer protection relay settings is given below which is generally in accordance with CBIP guidelines, given below

| Group-A | | | Group-B | |
|--------------------------------|--|--------------------------------|--|-------------------------------|
| Differential Protection | HV Back Up Over Current and Earth Fault | Over Fluxing Protection | LV Back Up Over Current and Earth Fault | Restricted Earth Fault |

General protections in 400/132 kV switchyard:

| 400/132 kV substation Anpara-BTPS Protection System | | |
|--|---|---|
| SLNO | Description | 400/132 KV |
| 1 | Name Of Grid Substation | 400/132 kV Anpara-BTPS |
| 2 | Highest Voltage Level | 400 |
| 3 | Year Of Installation | -- |
| 4 | No Of Feeders | 11 -4(132KV),7(400KV) |
| 5 | No of Units | 2 |
| 6 | No of Transformers, Make and Capacity | ICT'S:3*100 MVA (400/132) kV ST'S:2*60 MVA (132/6.9) kV,2*40 MVA (132/6.9 kV)CW'S:3*40MVA (132/6,9 Kv) |
| 7 | Busbar Arrangement | (400 kV buses) and (132kV buses) |
| 8 | Present Busbar Switching Status | Fully Commissioned. bays are connected to different buses |
| 9 | Busbar Protection | Provided |
| 10 | Relay System Status | In Service |
| 11 | DC Supply System | <u>Transmission Unit</u> i)Two Nos of Battery Bank with 220 V DC,400AH Capacity, Two no 1500 AH capacity and Four no's of battery Chargers for 2200V System(Float cum Boost) are in service Four Nos of Battery Bank with 48 V DC,400AH Capacity and Four no's of battery Chargers for 48 V System (Float cum Boost) are in service at ATPS, BTPS. |
| 12 | DC Supply Capacity and Adequacy | DC system is adequate for the station load |
| 13 | DC System Earth Fault Status | Both the systems are Healthy |
| 14 | PLCC | healthy |
| 15 | GPS Clock Receiver & Synchronization Of Relay Status | Provided |
| 16 | Common Event Logger Status | Not-Provided |
| 17 | Line Disturbance Recorder | Not-Provided |
| 18 | LBB Protection status | Provided |
| 19 | General Observation of Relay | System is working satisfactorily. |

Relays used for transmission line, Transformer, Bus bar, and Reactor:

Table-1 Relay used for Transmission Line Protection:-

| Sl No | Name of Line | Main I (Distance, Diff, Backup earth fault) | Main II (Distance, Diff, Backup O/C earthfault) |
|-------|-------------------------|---|---|
| 1 | ANPARA SINGRAULI L1 | AVERA P-442 | SIEMENS, SIPROTECH 7SA52 |
| 2 | ANPARA OBRA L2 | SIEMENS, SIPROTECH 7SA52 | ABB REL-670 |
| 3 | ANPARA SARNATH L3 | SIEMENS, SIPROTECH 7SA52 | ABB REL-670 |
| 4 | ANPARA SARNATH L5 | SIEMENS, SIPROTECH 7SA52 | ABB REL-670 |
| 5 | ANPARA MAU L6 | SIEMENS, SIPROTECH 7SA52 | ABB REL-670 |
| 6 | ANPARA B TO ANPARA D L8 | ALSTOM, MICOMP-543 | ABB REL-670 |
| 7 | ANPARA B TO ANPARA D L9 | ALSTOM, MICOMP-543 | ABB REL-670 |
| 8 | ANPARA BINA LINE L1 | ABB REL-670 | MICOM P-142 |
| 9 | ANPARA PIPRI IIL34 | ABB REL-670 | MICOM P-142 |
| 10 | ANPARA PIPRI IIL4 | ABB REL-670 | MICOM P-142 |

Table-2 Relays used for Transformer Protection:

| Sl. No. | Transformer Details | Group-A | | | Group-B | |
|---------|---------------------|-------------------------|---|-------------------------|---|------------------------|
| | | Differential Protection | HV Back Up Over Current and Earth Fault | Over Fluxing Protection | LV Back Up Over Current and Earth Fault | Restricted Earth Fault |
| 1 | ICT 1 400/132kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | MICOM P-142 | MICOM P-645 |
| 2 | ICT 2 400/132kV | MICOM P-645 | MICOM P-645,P142 | MICOM P-645 | MICOM P-142 | MICOM P-645 |
| 3 | ICT 3 400/132kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | MICOM P-142 | MICOM P-645 |
| 4 | ST-1 132/6.9kV | MICOM P-645 | MICOM P-142 | MICOM P-645 | MICOM P-142 | MICOM P-645 |
| 5 | ST-2 132/6.9kV | MICOM P-645 | MICOM P-142 | MICOM P-645 | MICOM P-142 | MICOM P-645 |
| 6 | ST-3 132/6.9kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | EE CAG-37 | MICOM P-645 |
| 7 | ST-4 132/6.9kV | DTH 32 HG | CDD 21 | GTT | | |
| 8 | CW-1 132/6.9kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | MICOM P-142 | MICOM P-645 |
| 9 | CW-2 132/6.9kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | MICOM P-142 | MICOM P-645 |
| 10 | CW-3 132/6.9kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | MICOM P142 | MICOM P-645 |

Table-3 Relay used for Bus bar Protection:-

| Sl.No. | Name of Bay | Main-I | Main-II |
|--------|--------------------|-----------------|-------------|
| 1 | Bus Section-1 | MICOM,P-142 | MICOM,P-141 |
| 2 | Bus section-2 | MICOM,P-142 | EE,MCAG |
| 3 | 400 kV Bus Bar | HITACHI-P 34964 | - |
| 4 | 132 kV Bus Bar | EE,CAG | - |
| 5 | 132 kV Bus Coupler | EE,CDA | - |
| 6 | ATPS Bus Bar | EE,CAG | - |
| 7 | ATPS Bus Coupler | MICOM,P-142 | - |

Table-4 Relay used for Reactor Protection:

| Sl. No. | Name of Reactor | Differential Protection (Make & Model) | REF Protection (Make & Model) | Back-Up Impedance Protection (Make & Model) |
|---------|-----------------|---|----------------------------------|---|
| 1 | Bus Reactor | ALSTOM, P-645 | - | - |

INPUT DATA FOR TRANSMISSION LINE PROTECTION

Table-4 Input Data for Transmission Line Protection:

| S. No. | Description | Units | Line | Line | Line | Line | Line |
|--------|----------------------------|-------|---------------------------|--------------------------|--------------------------|--------------------------|--------------------------|
| 0 | Station Name | | ANPARA -BTPS | ANPARA -BTPS | ANPARA -BTPS | ANPARA -BTPS | ANPARA -BTPS |
| 1 | Line Reference | | ANPARA-SINGURALI LINE -L1 | ANPRA – OBRA LINE L2 | ANPARA-SARNATH LINE L3 | ANPARA-SARNATH LINE | ANPARA-MAU LINE |
| 1.1 | Line voltage level | kV | 400 | 400 | 400 | 400 | 400 |
| 1.2 | Name of remote substation | | SINGURALI | OBRA | SARNATH | SARNATH | MAU |
| 2 | Main 1 | | YES | YES | YES | YES | YES |
| 2.1 | Protection Type | | Numerical | Numerical | Numerical | Numerical | Numerical |
| 2.2 | Model & Make | | MICOM P-442 | SIEMENS, SIPROTECH 7SA52 | SIEMENS, SIPROTECH 7SA52 | SIEMENS, SIPROTECH 7SA52 | SIEMENS, SIPROTECH 7SA52 |
| 3 | Main 2 protection | | YES | YES | YES | YES | YES |
| 3.1 | Protection Type | | Numerical | Numerical | Numerical | Numerical | Numerical |
| 3.2 | Model & Make | | SIEMENS, SIPROTECH 7SA52 | ABB REL-670 | ABB REL-670 | ABB REL-670 | ABB REL-670 |
| 4 | LBB Protection | | YES | YES | YES | YES | YES |
| 4.1 | Protection Type | | ELECTRO MECHANICAL | ELECTRO MECHANICAL | ELECTRO MECHANICAL | ELECTRO MECHANICAL | ELECTRO MECHANICAL |
| 4.2 | Model & Make | | EE,CTIG | EE,CTIG | EE,CTIG | HITACHI, 3E81766 | HITACHI, 3E81766 |
| 5 | CT data for Main 1 | | | | | | |
| 5.1 | Ratio | A/A | 1000/1 | 1000/1 | 1000/1 | 1000/1 | 1000/1 |
| 6 | CT data for Main 2 | | | | | | |
| 6.1 | Ratio | A/A | 1000/1 | 1000/1 | 3000/1 | 3000/1 | 1000/1 |
| 7 | PT Ratio | kV/V | 400/110 | 400/110 | 400/110 | 400/110 | 400/110 |
| 8 | PROTECTED LINE DATA | | | | | | |

| | | | | | | | |
|------|---------------------------------------|---------|-----------------------|----------------|------------------|------------------|-------------------------|
| 8.1 | Line Length | Km | 26.80 | 37 | 156.7 | 156.7 | 262 |
| 8.2 | Positive seq. RESISTANCE | Ohms/Km | 0.0275 | 0.0275 | 0.0275 | 0.0275 | 0.0275 |
| 8.3 | Positive seq. REACTANCE | Ohms/Km | 0.331 | 0.331 | 0.331 | 0.331 | 0.331 |
| 8.4 | Zero seq. RESISTANCE | Ohms/Km | 0.261 | 0.261 | 0.261 | 0.261 | 0.261 |
| 8.5 | Zero seq. REACTANCE | Ohms/Km | 1.031 | 1.031 | 1.031 | 1.031 | 1.031 |
| 8.6 | Line Impedance | Ohms | 2.270 (213.6mOhm) | | | | |
| 8.7 | Line Angle | Deg | 84.60 (j 2.260Ohm) | | | | |
| 9 | ADJECENT SHORTEST LINE | | SINRAULI-VINDHYACHAL | ANPARA-OBRA | SARNATH-AZAMGARH | SARNATH-AZAMGARH | MAU-AZAMGRAH |
| 9.1 | Line Length | Km | 3.34 | 37 | 101.9 | 101.9 | 9.24 |
| 9.2 | Positive seq. RESISTANCE | Ohms/Km | 0.0275 | 0.0275 | 0.0275 | 0.0275 | 0.0275 |
| 9.3 | Positive seq. REACTANCE | Ohms/Km | 0.331 | 0.331 | 0.331 | 0.331 | 0.331 |
| 9.4 | Zero seq. RESISTANCE | Ohms/Km | 0.261 | 0.261 | 0.261 | 0.261 | 0.261 |
| 9.5 | Zero seq. REACTANCE | Ohms/Km | 1.031 | 1.031 | 1.031 | 1.031 | 1.031 |
| 10 | ADJECENT LONGEST LINE | | SINRAULI-LUCKNOW | OBRA-Sultanpur | SARNATH L5 | SARNATHL6 | MAU |
| 10.1 | Line Length | Km | 408.6 | 237 | 156 | 156 | 48.2 |
| 10.2 | Positive seq. RESISTANCE | Ohms/Km | 0.0275 | 0.0275 | 0.0275 | 0.0275 | 0.0275 |
| 10.3 | Positive seq. REACTANCE | Ohms/Km | 0.331 | 0.331 | 0.331 | 0.331 | 0.331 |
| 10.4 | Zero seq. RESISTANCE | Ohms/Km | 0.261 | 0.261 | 0.261 | 0.261 | 0.261 |
| 10.5 | Zero seq. REACTANCE | Ohms/Km | 1.031 | 1.031 | 1.031 | 1.031 | 1.031 |
| 10 | ADJECENT SECOND LONGEST LINE | | SINRAULI-FATEHPUR | | SARNATHL-VARNASI | SARNATHL-VARNASI | MAU-IBRAHIMPAT TI BALLA |
| 10.1 | Line Length | Km | 331 | 179 | 107 | 107 | 9.24 |
| 10.2 | Positive seq. RESISTANCE | Ohms/Km | 0.0275 | 0.0275 | 0.0275 | 0.0275 | 0.0275 |
| 10.3 | Positive seq. REACTANCE | Ohms/Km | 0.331 | 0.331 | 0.331 | 0.331 | 0.331 |
| 10.4 | Zero seq. RESISTANCE | Ohms/Km | 0.261 | 0.261 | 0.261 | 0.261 | 0.261 |
| 10.5 | Zero seq. REACTANCE | Ohms/Km | 1.031 | 1.031 | 1.031 | 1.031 | 1.031 |
| 11 | Arc Resistance(Assumed for all lines) | Ohm | 5 | 5 | 5 | 5 | 5 |

| | | | | | | | |
|------|---|-----|----|----|----|----|----|
| 11.1 | Typical earth fault coverage (Assumed for all lines) | Ohm | 10 | 10 | 10 | 10 | 10 |
| 11.2 | Fault current local end | kA | 39 | 39 | 39 | 39 | 39 |
| 11.3 | Fault current Remote end | kA | 37 | 37 | 37 | 37 | 37 |

| S. No. | Description | Units | Line | Line | Line | Line | Line |
|--------|---------------------------|-------|--------------------------|--------------------------|-----------------------|-------------------------|-------------------------|
| 0 | Station Name | | ANPARA -BTPS | ANPARA -BTPS | ANPARA - BTPS | ANPARA - BTPS | ANPARA - BTPS |
| 1 | Line Reference | | ANPARA D- ANPARA B L8 | ANPARA D- ANPARA B L9 | ANPARA - BINA | ANPARA- PIPRI-I | ANPARA- PIPRI-II |
| 1.1 | Line voltage level | kV | 400 | 400 | 132 | 132 | 132 |
| 1.2 | Name of remote substation | | ANPARA-D | ANPARA-D | BINA | PIPRI | PIPRI |
| 2 | Main 1 | | YES | YES | YES | YES | YES |
| 2.1 | Protection Type | | Numerical | Numerical | Numerical | Numerical | Numerical |
| 2.2 | Model & Make | | MICOM P-543 | MICOM P-543 | ABB REL-670 | ABB REL-670 | ABB REL-670 |
| 3 | Main 2 protection | | YES | YES | YES | YES | YES |
| 3.1 | Protection Type | | Numerical | Numerical | Numerical | Numerical | Numerical |
| 3.2 | Model & Make | | ABB REL-670 | ABB REL-670 | MICOM P-142 | MICOM P-142 | MICOM P-142 |
| 4 | LBB Protection | | YES | YES | YES | YES | YES |
| 4.1 | Protection Type | | Static | Static- | Electromecha nical | Electromechan ical - | Electromecha nical - |
| 4.2 | Model & Make | | HITACHI | HITACHI | CTIG | CTIG | CTIG |
| 5 | CT data for Main 1 | | | | | | |
| 5.1 | Ratio | A/A | 1000/1 | 1000/1 | 600/1 | 600/1 | 600/1 |
| 6 | CT data for Main 2 | | 1000/1 | 1000/1 | 600/1 | 600/1 | 600/1 |

| | | | | | | | |
|------|-------------------------------------|---------|----------------------|----------------------|---------|-----------------|-----------------|
| 7 | PT Ratio | kV/V | 400/110 | 400/110 | 132/110 | 132/110 | 132/110 |
| 8 | PROTECTED LINE DATA | | | | | | |
| 8.1 | Line Length | Km | 5.02 | 5.02 | 9.5 | 28 | 28 |
| 8.2 | Positive seq. RESISTANCE | Ohms/Km | 0.0146 | 0.0146 | 0.162 | 0.162 | 0.162 |
| 8.3 | Positive seq. REACTANCE | Ohms/Km | 0.2531 | 0.2531 | 0.3861 | 0.3861 | 0.3861 |
| 8.4 | Zero seq. RESISTANCE | Ohms/Km | 0.248 | 0.248 | 0.4056 | 0.4056 | 0.4056 |
| 8.5 | Zero seq. REACTANCE | Ohms/Km | 0.9984 | 0.9984 | 1.622 | 1.622 | 1.622 |
| 9 | ADJECENT SHORTEST LINE | | ANPARA D-ANPARA B L9 | ANPARA D-ANPARA B L8 | - | PIPRI-KANAURIYA | PIPRI-KANAURIY |
| 9.1 | Line Length | Km | 5.02 | 5.02 | - | 6.5 | 6.5 |
| 9.2 | Positive seq. RESISTANCE | Ohms/Km | 0.0146 | 0.0146 | - | 0.162 | 0.162 |
| 9.3 | Positive seq. REACTANCE | Ohms/Km | 0.2531 | 0.2531 | - | 0.3861 | 0.3861 |
| 9.4 | Zero seq. RESISTANCE | Ohms/Km | 0.248 | 0.248 | - | 0.4056 | 0.4056 |
| 9.5 | Zero seq. REACTANCE | Ohms/Km | 0.9984 | 0.9984 | - | 1.622 | 1.622 |
| 10 | ADJECENT LONGEST LINE | | ANPARA D-ANPARA B L9 | ANPARA D-ANPARA B L8 | - | PIPRI-SONENAGAR | PIPRI-SONENAGAR |
| 10.1 | Line Length | Km | 0.0146 | 0.0146 | - | 186 | 186 |
| 10.2 | Positive seq. RESISTANCE | Ohms/Km | 0.2531 | 0.2531 | - | 0.162 | 0.162 |
| 10.3 | Positive seq. REACTANCE | Ohms/Km | 0.248 | 0.248 | - | 0.3861 | 0.3861 |
| 10.4 | Zero seq. RESISTANCE | Ohms/Km | 0.9984 | 0.9984 | - | 0.4056 | 0.4056 |
| 10.5 | Zero seq. REACTANCE | Ohms/Km | 0.0146 | 0.0146 | - | 1.622 | 1.622 |
| 10 | ADJECENT SECOND LONGEST LINE | | - | - | - | PIPRI-GARWA | PIPRI-GARWA |
| 10.1 | Line Length | Km | - | - | - | 102 | 102 |
| 10.2 | Positive seq. RESISTANCE | Ohms/Km | - | - | - | 0.162 | 0.162 |
| 10.3 | Positive seq. REACTANCE | Ohms/Km | - | - | - | 0.3861 | 0.3861 |
| 10.4 | Zero seq. RESISTANCE | Ohms/Km | - | - | - | 0.4056 | 0.4056 |
| 10.5 | Zero seq. REACTANCE | Ohms/Km | - | - | - | 1.622 | 1.622 |
| 11 | Remote End Transformers | | | | | | |
| 11.1 | MVA | | - | - | 3*20 | - | - |
| 11.2 | Voltage ratio | kV/kV | - | - | 132/33 | - | - |
| 11.1 | % Impedance | % | - | - | 10 | - | - |

Review of 400/132 kV TRANSMISSION LINE PROTECTION SETTINGS:

REVIEW OF ANPARA- SINGRAULI LINE L1:

Table-5 Review of Anpara Singrauli Line:

| Name of Transmission Line | | | ANPARA SINGRAULI L1 | | | | | | | |
|---|-------------------|--|---------------------|--|-------------------|--|-------------------|--|-------------------|--|
| Main I | Alstom P442 | | | | | | | | | |
| | Existing Settings | | Existing Settings | | Existing Settings | | Existing Settings | | Existing Settings | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse | |
| Resistive reach-phase (Ω) | 8.250 | | - | | 16.50 | | 20.63 | | 20.63 | |
| Resistive reach-ground (Ω) | 13.75 | | - | | 20.63 | | 20.64 | | 20.64 | |
| Impedance -phase resistive reach (Ω) | 1.819 | | - | | 2.729 | | 47.49 | | 0.276 | |
| Time delay (ms) | 0 | | - | | 500 | | 1.55 | | 500 | |
| Distance Schemes | | | | | | | | | | |
| Standard mode | POPZ2 | | | | | | | | | |
| Fault Type | Both Fault | | | | | | | | | |
| Trip Mode | IP.Z1&CR | | | | | | | | | |
| t Reversal Guard(ms) | 60 | | | | | | | | | |
| Power Swing Blocking | Enable | | | | | | | | | |
| ΔR | 7.610 | | | | | | | | | |

| | |
|-----------------------------|-----------------|
| ΔX | 7.610 |
| Un Blocking delay(s) | 2 |
| Blocking Zones | 11111 |
| Over Current | |
| Function | Disabled |
| Direction | Directional FWD |
| Pick up | 1.5 |
| Time delay | 1 |
| Earth Fault | |
| Function | IEC S Inverse |
| Direction | Directional FWD |
| Pick up | 0.2 |
| Time delay | 1.5 |

| | | | | | | | | | | |
|--------------------------------------|-----------------------|--|---------|--|---------|--|---------|--|---------|--|
| Main-2 | SIEMENS 7SA522 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse | |
| Resistive reach for ph-ph faults (Ω) | 3.620 | | 8.250 | | 8.250 | | 10.310 | | 8.250 | |
| Reactance Reach (Ω) | 1.810 | | 2.720 | | 2.720 | | 47.290 | | 0.280 | |
| Resistive reach for ph- E faults (Ω) | 3.620 | | 6.880 | | 6.880 | | 11.460 | | 6.880 | |

| | | | | | | | | | | |
|---------------------------------|----------------|--|---|--|-----|--|------|--|-----|--|
| Time delay (ms) | 0 | | 0 | | 500 | | 1.50 | | 500 | |
| Power swing Blocking | | | | | | | | | | |
| Block Zones | 11111 | | | | | | | | | |
| Over Current | Disabled | | | | | | | | | |
| I _{ph} >Pick up(A) | 0.10 | | | | | | | | | |
| Time Delay(s) | 0.5 | | | | | | | | | |
| 3I ₀ >Pick up(A) | 0.2 | | | | | | | | | |
| T3I ₀ >Time Delay(S) | 2 | | | | | | | | | |
| Earth Fault | | | | | | | | | | |
| 3I ₀ Pick up(A) | 4.0 | | | | | | | | | |
| T 3I ₀ Time Delay(S) | 0.3 | | | | | | | | | |
| LBB | EE,CTIG | | | | | | | | | |
| Over current protection | | | | | | | | | | |
| Pick up | 0.2 | | | | | | | | | |
| delay | 0.3 | | | | | | | | | |

REVIEW OF ANPARA- OBRA LINE L2:

Table-6 Review of Anpara - Sultanpur (Obra) line L2:

| Name of Transmission Line | | | ANPARA OBRA L2 | | | | | | | |
|---|-----------------|--|-----------------|--|-----------------|--|-----------------|--|-----------------|--|
| Main I | Siemens | | Existing | | Existing | | Existing | | Existing | |
| | 7SA52 | | | | | | | | | |
| | Existing | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse | |
| Resistive reach for ph-ph faults (Ω) | 4.240 | | 1.500 | | 8.470 | | 10.590 | | 10.590 | |
| Reactance Reach (Ω) | 2.690 | | 3.00 | | 4.040 | | 36.370 | | 1.240 | |
| Resistive reach for ph- E faults (Ω) | 12.120 | | 3.00 | | 20.960 | | 34.930 | | 34.930 | |
| Time delay (ms) | 0 | | 0 | | 350 | | 1000 | | 500 | |
| Power Swing | | | | | | | | | | |
| Blocked Zones | 11111 | | | | | | | | | |
| Main II | ABB | | | | | | | | | |
| | REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |

| Settings | | | | | | | | | |
|--------------------------------|----------------|--|---------|--|---------|--|---------|--|---------|
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse |
| X1PP/PE (Ω) | 9.80 | | - | | 18.3705 | | 140.01 | | 3.06 |
| R1PP/PE (Ω) | 0.81 | | - | | 1.52625 | | 11.63 | | 0.25 |
| X0PE (Ω) | 30.518 | | - | | 57.2205 | | 436.11 | | 9.54 |
| R0PE (Ω) | 7.726 | | - | | 14.4855 | | 110.40 | | 2.41 |
| RFPP (Ω) | 29.39 | | - | | 61.60 | | 77.00 | | 77.00 |
| RFPE (Ω) | 44.09 | | - | | 76.20 | | 127.00 | | 127.00 |
| tPP (ms) | 0 | | - | | 350 | | 1000 | | 500 |
| tPE (ms) | 0 | | - | | 350 | | 1000 | | 500 |
| Power Swing Blocking | | | | | | | | | |
| X1lnFw(Ω) | 113.11 | | | | | | | | |
| R1ln(Ω) | 9.40 | | | | | | | | |
| R1FlnFw(Ω) | 183.69 | | | | | | | | |
| X1lnRv(Ω) | 24.61 | | | | | | | | |
| R1FlnRv(Ω) | 183.61 | | | | | | | | |
| tP1(S) | 0.021 | | | | | | | | |
| LBB | EE,CTIG | | | | | | | | |
| Over current protection | | | | | | | | | |
| Pick up | 0.4 | | | | | | | | |
| delay | 0.4 | | | | | | | | |

REVIEW OF ANPARA SARNATH L3:

Table-7 Review of Anpara-Sarnath line L3:

| Name of Transmission Line | | | ANPARA SARNATH L3 | | | | | | | |
|--|----------------------|--|----------------------|--|----------------------|--|----------------------|--|----------------------|--|
| Main I | Siemens 7SA52 | | Existing Settings | | Existing Settings | | Existing Settings | | Existing Settings | |
| | Existing Settings | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse | |
| Resistive reach for ph-ph faults (Ω) | 4.24 | | 12.050 | | 8.470 | | 10.590 | | 10.590 | |
| Reactance Reach (Ω) | 11.410 | | 17.120 | | 17.120 | | 34.230 | | 1.240 | |
| Resistive reach for ph- E faults (Ω) | 13.970 | | 8.890 | | 20.960 | | 34.930 | | 34.930 | |
| Time delay (ms) | 0 | | 0 | | 350 | | 1000 | | 500 | |
| Power Swing Blocking | | | | | | | | | | |
| Blocked Zones | 11111 | | | | | | | | | |
| Over Current | TOC ANSI | | | | | | | | | |
| Pick up 51-B | 0.2 | | | | | | | | | |
| Time Delay 51-B | 0.3 | | | | | | | | | |
| Pick up 51N-B | Disabled | | | | | | | | | |
| Time Delay51N-B | 0.2 | | | | | | | | | |

| | | | | | | | | | | |
|------------------------------------|-----------------------|--|---------|--|---------|--|---------|--|---------|--|
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse | |
| X1PP/PE (Ω) | 41.51 | | - | | 62.27 | | 102.74 | | 0.86 | |
| R1PP/PE (Ω) | 3.45 | | - | | 5.17 | | 7.17 | | 0.10 | |
| X0PE (Ω) | 129.30 | | - | | 193.96 | | 268.82 | | 2.48 | |
| R0PE (Ω) | 32.73 | | - | | 49.10 | | 68.05 | | 0.78 | |
| RFPP (Ω) | 50.80 | | - | | 61.60 | | 77.00 | | 77.00 | |
| RFPE (Ω) | 30.80 | | - | | 76.20 | | 127.00 | | 127.00 | |
| tPP (ms) | 0 | | - | | 350 | | 1000 | | 500 | |
| tPE (ms) | 0 | | - | | 350 | | 1000 | | 500 | |
| LBB | EE, CTIG | | | | | | | | | |
| Over current protection | | | | | | | | | | |
| Pick up | 0.2 | | | | | | | | | |
| delay | 0.4 | | | | | | | | | |

REVIEW OF ANPARA SARNATH L5:

Table-8 Review of Anpara-Sarnath line L5:

| Name of Transmission Line | | | ANPARA SARNATH L5 | | | | | | | |
|--|----------------------|--|----------------------|--|----------------------|--|----------------------|--|----------------------|--|
| Main I | Siemens 7SA52 | | Existing Settings | | Existing Settings | | Existing Settings | | Existing Settings | |
| | Existing Settings | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse | |
| Resistive reach for ph-ph faults (Ω) | 4.240 | | 12.050 | | 8.470 | | 10.590 | | 10.590 | |
| Reactance Reach (Ω) | 11.410 | | 17.120 | | 17.120 | | 34.230 | | 1.240 | |
| Resistive reach for ph- E faults (Ω) | 13.970 | | 8.890 | | 20.960 | | 34.930 | | 34.930 | |
| Time delay (ms) | 0 | | 0 | | 350 | | 1000 | | 500 | |
| Power Swing Blocking | | | | | | | | | | |
| Blocked Zones | 11111 | | | | | | | | | |
| Over Current | TOC ANSI | | | | | | | | | |
| Pick up 51-B | 0.2 | | | | | | | | | |
| Time Delay 51-B | 0.3 | | | | | | | | | |
| Pick up 51N-B | Disabled | | | | | | | | | |
| Time Delay51N-B | 0.2 | | | | | | | | | |

| Main-2 | ABB REL-670 | | | | | | | | | |
|--------------------------------|--------------------|--|---------|--|---------|--|---------|--|---------|--|
| Distance Protection | Zone 1 | | Zone-IB | | Zone 2 | | Zone-3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse | |
| X1PP/PE (Ω) | 41.51 | | - | | 68.75 | | 86.30 | | 0.86 | |
| R1PP/PE (Ω) | 3.45 | | - | | 5.71 | | 7.17 | | 0.10 | |
| X0PE (Ω) | 129.30 | | - | | 214.15 | | 268.82 | | 2.48 | |
| R0PE (Ω) | 32.73 | | - | | 54.21 | | 68.05 | | 0.78 | |
| RFPP (Ω) | 30.80 | | - | | 61.60 | | 77.00 | | 77.00 | |
| RFPE (Ω) | 50.80 | | - | | 76.20 | | 127.00 | | 127.00 | |
| tPP (ms) | 0 | | - | | 350 | | 1000 | | 500 | |
| tPE (ms) | 0 | | - | | 350 | | 1000 | | 500 | |
| LBB | EE, CTIG | | | | | | | | | |
| Over current protection | | | | | | | | | | |
| Pick up | 1.1 | | | | | | | | | |
| delay | 0.4 | | | | | | | | | |

REVIEW OF ANPARA MAU L6:

Table-9 Review of Anpara-Mau line L6:

| Name of Transmission Line | | | ANPARA MAU L6 | | | | | | | |
|---|----------|--|---------------|--|----------|--|----------|--|----------|--|
| Main I | Siemens | | Existing | | Existing | | Existing | | Existing | |
| | 7SA52 | | | | | | | | | |
| | Existing | | | | | | | | | |
| | Settings | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse | |
| Resistive reach for ph-ph faults (Ω) | 4.24 | | 20.500 | | 8.470 | | 10.590 | | 10.590 | |
| Reactance Reach (Ω) | 19.080 | | 28.620 | | 28.620 | | 57.240 | | 1.240 | |
| Resistive reach for ph- E faults (Ω) | 13.970 | | 22.250 | | 20.960 | | 34.930 | | 34.930 | |
| Time delay (ms) | 0 | | 0 | | 500 | | 1000 | | 500 | |
| Power Swing Blocking | | | | | | | | | | |
| Blocked Zones | 11111 | | | | | | | | | |
| Over Current | TOC ANSI | | | | | | | | | |
| Pick up 51-B | 0.2 | | | | | | | | | |
| Time Delay 51-B | 0.3 | | | | | | | | | |
| Pick up 51N-B | Disabled | | | | | | | | | |
| Time Delay51N-B | 0.2 | | | | | | | | | |

| Main-2 | ABB REL-670 | | | | | | | | | |
|-------------------------------------|--------------------|--|---------|--|---------|--|---------|--|---------|--|
| Distance Protection Settings | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse | |
| X1PP/PE (Ω) | 69.38 | | - | | 88.24 | | 102.83 | | 0.86 | |
| R1PP/PE (Ω) | 5.764 | | - | | 7.33 | | 8.54 | | 0.10 | |
| XOPE (Ω) | 216.10 | | - | | 274.86 | | 320.28 | | 2.48 | |
| ROPE (Ω) | 54.71 | | - | | 69.58 | | 81.08 | | 0.78 | |
| RFPP (Ω) | 30.80 | | - | | 61.60 | | 77.00 | | 77.00 | |
| RFPE (Ω) | 50.80 | | - | | 76.20 | | 127.00 | | 127.00 | |
| tPP (ms) | 0 | | - | | 500 | | 1000 | | 500 | |
| tPE (ms) | 0 | | - | | 500 | | 1000 | | 500 | |
| Power Swing Blocking | | | | | | | | | | |
| X1lnFw(Ω) | 113.11 | | | | | | | | | |
| R1ln(Ω) | 9.40 | | | | | | | | | |
| R1FlnFw(Ω) | 183.69 | | | | | | | | | |
| X1lnRv(Ω) | 24.61 | | | | | | | | | |
| R1FlnRv(Ω) | 183.61 | | | | | | | | | |
| tP1(S) | 0.021 | | | | | | | | | |
| LBB | EE,CTIG | | | | | | | | | |
| Over current protection | | | | | | | | | | |
| Pick up | 1.1 | | | | | | | | | |
| delay | 0.4 | | | | | | | | | |

REVIEW OF ANPARA B TO ANPARA D L8:

Table-10 Review of Anpara B-Anpara D line L8:

| Name of Transmission Line | |
|------------------------------|-----------------------------------|
| Main I | Alstom MICOM P-543 |
| Settings | Existing Settings |
| Phase Differential | Enable |
| IS1(mA) | 200 |
| IS2(A) | 2 |
| K1 slope (%) | 30 |
| K2 slope (%) | 100 |
| Delay (ms) | 0 |
| Distance polygenic scheme | |
| Z1 Reach(Ω) | 0.28 |
| Z1 Angle(Ω) | 87 |
| R1 Ph. Reach(Ω) | 4.4 |
| R1 Gnd. Reach(Ω) | 280.0 |
| Z2 Reach(Ω) | 0.53 |
| Z2 Angle(Ω) | 87 |
| R2 Ph. Reach(Ω) | 8.25 |
| R2 Gnd. Reach(Ω) | 1.88 |
| Z3 Reach(Ω) | 0.7 |

| | |
|---------------------------|-----------------------|
| Z3 Angle(Ω) | 87 |
| R3 Ph. Reach(Ω) | 11 |
| R3 Gnd. Reach(Ω) | 2.5 |
| Z4 Reach(Ω) | 0.09 |
| Z4 Angle(Ω) | 87 |
| R4 Ph. Reach(Ω) | 1.38 |
| R4 Gnd. Reach(Ω) | 0.31 |
| Earth Fault | |
| Function | IEC S Inverse |
| Pick up | 0.2 |
| TMS | 0.25 |
| Main II | ABB REL670 |

| Distance Protection | Zone 1 | | Zone IB | | Zone-2 | | Zone-3 | | Zone-4 | |
|----------------------------|---------|--|---------|--|---------|--|---------|--|---------|--|
| Settings | | | | | | | | | | |
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse | |
| X1PP/PE (Ω) | 1.016 | | - | | 1.89 | | 2.52 | | 0.254 | |
| R1PP/PE (Ω) | 0.059 | | - | | 0.11 | | 0.15 | | 0.015 | |
| X0PE (Ω) | 3.35 | | - | | 6.28 | | 8.37 | | 0.84 | |
| R0PE (Ω) | 0.76 | | - | | 1.43 | | 1.90 | | 0.19 | |
| RFPP (Ω) | 20.00 | | - | | 50.00 | | 60.00 | | 116.69 | |
| RFPE (Ω) | 4.53 | | - | | 8.50 | | 40.00 | | 58.30 | |
| tPP (ms) | 0 | | - | | 350 | | 1000 | | 500 | |
| tPE (ms) | 0 | | - | | 300 | | 800 | | 500 | |

| LBB | EE, HITACHI,3 E81766 |
|------------------------------------|-------------------------------------|
| Over current protection | |
| Pick up | 1.1 |
| delay | 0.4 |

REVIEW OF ANPARA B TO ANPARA D L9:

Table-11 Review of Anpara B-Anpara D line L9

| Name of Transmission Line | | |
|---------------------------|-----------------------------------|--|
| Main I | Alstom MICOM P-543 | |
| Settings | Existing Settings | |
| Phase Differential | Enable | |
| IS1(mA) | 200 | |
| IS2(A) | 2 | |
| K1 slope (%) | 30 | |
| K2 slope (%) | 100 | |
| Delay (ms) | 0 | |

| | |
|----------------------------------|---------------|
| Distance polygenic scheme | |
| Z1 Reach(Ω) | 0.28 |
| Z1 Angle(Ω) | 87 |
| R1 Ph. Reach(Ω) | 4.4 |
| R1 Gnd. Reach(Ω) | 1 |
| Z2 Reach(Ω) | 0.53 |
| Z2 Angle(Ω) | 87 |
| R2 Ph. Reach(Ω) | 8.25 |
| R2 Gnd. Reach(Ω) | 1.88 |
| Z3 Reach(Ω) | 0.7 |
| Z3 Angle(Ω) | 87 |
| R3 Ph. Reach(Ω) | 11 |
| R3 Gnd. Reach(Ω) | 2.5 |
| Z4 Reach(Ω) | 0.09 |
| Z4 Angle(Ω) | 87 |
| R4 Ph. Reach(Ω) | 1.38 |
| R4 Gnd. Reach(Ω) | 0.31 |
| Earth Fault | |
| Function | IEC S Inverse |
| Pick up | 0.2 |
| TMS | 0.25 |

| Main II | ABB REL670 | | | | | | | | | |
|--------------------------------|-------------------------------------|--|---------|--|---------|--|---------|--|---------|--|
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse | |
| X1PP/PE (Ω) | 1.016 | | - | | 1.89 | | 2.52 | | 0.25 | |
| R1PP/PE (Ω) | 0.06 | | - | | 0.11 | | 0.15 | | 0.01 | |
| XOPE (Ω) | 3.35 | | - | | 6.28 | | 8.37 | | 0.84 | |
| ROPE (Ω) | 0.76 | | - | | 1.43 | | 1.90 | | 0.19 | |
| RFPP (Ω) | 20.00 | | - | | 50.00 | | 60.00 | | 116.69 | |
| RFPE (Ω) | 4.53 | | - | | 8.50 | | 40.00 | | 58.30 | |
| tPP (ms) | 0 | | - | | 350 | | 1000 | | 500 | |
| tPE (ms) | 0 | | - | | 300 | | 800 | | 500 | |
| LBB | EE, HITACHI,3 E81766 | | | | | | | | | |
| Over current protection | | | | | | | | | | |
| Pick up | 1.1 | | | | | | | | | |
| delay | 0.4 | | | | | | | | | |

REVIEW OF 132 KV ANPARA B TO BINA LINE:

Table-12 Review of 132kV Anpara B-Bina line:

| Name of Transmission Line | | ANPARA B TO BINA LINE | | | | | | | | |
|---------------------------------|-----------------------|-----------------------|---------|--|---------|--|---------|--|---------|--|
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse | |
| X1PP/PE (Ω) | 4.25 | | - | | 4.78 | | 7.63 | | 0.55 | |
| R1PP/PE (Ω) | 1.65 | | - | | 1.82 | | 2.91 | | 0.21 | |
| X0PE (Ω) | 13.99 | | - | | 15.73 | | 25.10 | | 1.81 | |
| ROPE (Ω) | 3.60 | | - | | 4.05 | | 6.46 | | 0.47 | |
| RFPP (Ω) | 12.75 | | - | | 40.00 | | 20.82 | | 3.30 | |
| RFPE (Ω) | 19.13 | | - | | 60.00 | | 7.91 | | 2.47 | |
| tPP (ms) | 0 | | - | | 350 | | 800 | | 450 | |
| tPE (ms) | 0 | | - | | 350 | | 800 | | 450 | |
| Power Swing Blocking | | | | | | | | | | |
| X1lnFw(Ω) | 8.06 | | | | | | | | | |
| R1ln(Ω) | 2.79 | | | | | | | | | |
| R1FlnFw(Ω) | 8.80 | | | | | | | | | |
| X1lnRv(Ω) | 8.06 | | | | | | | | | |
| tP1(S) | 0.001 | | | | | | | | | |
| Over Current | | | | | | | | | | |
| Pick up | 0.4 | | | | | | | | | |
| Time delay | 0.1 | | | | | | | | | |

| | |
|---|------|
| Back up Over Current and Earth Fault | |
| Over Current | |
| Pick up | 204 |
| Time delay | 0.25 |
| Earth Fault | |
| Pick up | 120 |
| Time Delay | 0.12 |

REVIEW OF 132 KV ANPARA B TO PIPRI LINE I&II:

Table-13 Review of 132kV Anpara B-Pipri Line I&II:

| Name of Transmission Line | | ANPARA B TO PIPRI LINE I&II | | | | | | | |
|---------------------------|------------|-----------------------------|---------|--------|---------|--------|---------|--------|---------|
| Main II | ABB REL670 | | | | | | | | |
| Distance Protection | Zone 1 | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | |
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse |
| X1PP/PE (Ω) | 9.12 | | - | | 13.67 | | 87.08 | | 2.28 |
| R1PP/PE (Ω) | 3.47 | | - | | 5.21 | | 33.19 | | 0.87 |
| X0PE (Ω) | 29.98 | | - | | 44.97 | | 286.42 | | 7.50 |
| ROPE (Ω) | 7.72 | | - | | 11.58 | | 73.74 | | 1.93 |
| RFPP (Ω) | 14.95 | | - | | 18.42 | | 74.38 | | 9.74 |
| RFPE (Ω) | 13.47 | | - | | 15.21 | | 43.19 | | 10.25 |
| tPP (ms) | 0 | | - | | 350 | | 800 | | 160 |

| | | | | | | | | | | |
|---|-------|---|---|--|-----|--|-----|--|-----|--|
| tPE (ms) | 0 | 0 | - | | 350 | | 800 | | 160 | |
| Power Swing Blocking | | | | | | | | | | |
| X1lnFw(Ω) | 91.43 | | | | | | | | | |
| R1ln(Ω) | 33.19 | | | | | | | | | |
| R1FlnFw(Ω) | 34.85 | | | | | | | | | |
| X1lnRv(Ω) | 91.43 | | | | | | | | | |
| tP1(S) | 0.045 | | | | | | | | | |
| Back up Over Current and Earth Fault | | | | | | | | | | |
| Over Current | | | | | | | | | | |
| Pick up(A) | 300 | | | | | | | | | |
| Time delay(S) | 0.01 | | | | | | | | | |
| Earth Fault | | | | | | | | | | |
| Pick up(A) | 120 | | | | | | | | | |
| Time Delay(S) | 0.01 | | | | | | | | | |

REVIEW OF 132 KV ANPARA B TO MORWA LINE:

Table-14 Review of 132kV Anpara Morwa Line:

| Name of Transmission Line | | ANPARA B TO PIPRI LINE I&II | | | | | | | | |
|-----------------------------|------------|-----------------------------|---------|--|---------|--|---------|--|---------|--|
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | | Forward | | Forward | | Forward | | Reverse | |
| X1PP/PE (Ω) | 5.19 | | - | | 6.74 | | 36.10 | | 1.30 | |
| R1PP/PE (Ω) | 2.06 | | - | | 2.68 | | 14.34 | | 0.52 | |
| X0PE (Ω) | 16.96 | | - | | 22.04 | | 118.11 | | 4.24 | |
| R0PE (Ω) | 4.95 | | - | | 6.43 | | 4.48 | | 1.24 | |
| RFPP (Ω) | 30 | | - | | 60 | | 75 | | 7.80 | |
| RFPE (Ω) | 35 | | - | | 70 | | 85.00 | | 5.85 | |
| tPP (ms) | 0 | | - | | 400 | | 800 | | 500 | |
| tPE (ms) | 0 | | - | | 400 | | 800 | | 500 | |
| Power Swing Blocking | | | | | | | | | | |
| X1lnFw(Ω) | 37.91 | | | | | | | | | |
| R1ln(Ω) | 14.34 | | | | | | | | | |
| R1FlnFw(Ω) | 227.43 | | | | | | | | | |
| X1lnRv(Ω) | 37.91 | | | | | | | | | |
| tP1(S) | 0.045 | | | | | | | | | |

| | |
|---|-------------------|
| Back up Over Current and Earth Fault | |
| Over Current | |
| Pick up (%) | 120% of Ib |
| Time delay(S) | 0.44 |
| Earth Fault | |
| Pick up (%) | 20 |
| Time Delay(S) | 0.44 |
| RelayMake | MICOMP-142 |
| Over Current | Existing settings |
| Function | IEC S Inverse |
| Pick up (A) | 0.30 |
| TimeDelay (Sec) | 0.25 |
| Earth Fault | Existing settings |
| Function | IEC S Inverse |
| Pick up (A) | 0.12 |
| Time Delay(Sec) | 0.12 |

REVIEW NOTES TRANSMISSION LINES:

Distance based Main-1 and Main-2 protection is provided to all 400 kV lines. All 132 kV lines are protected by main distance and current based backup protection.

INPUT DATA FOR TRANSFORMER PROTECTION:

Table-15 Input Data for Transformer Protection:

| S. No. | Description | Units | Value | Value | Value | Value | Value |
|--------|--------------------------------|---------|----------------|----------------|----------------|----------------|----------------|
| 0 | Substation Name | | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS |
| 1 | Transformer Name | | ICT 1 | ICT 2 | ICT 3 | ST-1 | ST-2 |
| 2 | Rating | | | | | | |
| 2.1 | MVA | MVA | 100 | 100 | 100 | 40 | 40 |
| 2.2 | Voltage Ratio | kV / kV | 400/132 | 400/132 | 400/132 | 132/6.9 | 132/6.9 |
| 3 | Impedance | % | 10 | 10 | 10 | 14.08 | 14.08 |
| 4 | Vector Group | | YNa0d11 | YNa0d11 | YNa0d11 | YNd11 | YNd11 |
| 5 | OLTC Data | | | | | | |
| 5.1 | Min Tap (%) | % (-) | 10 | 10 | 10 | 10 | 10 |
| 5.2 | Max Tap (%) | % (+) | 10 | 10 | 10 | 10.15 | 10.15 |
| 5.3 | No. of Steps | | 17 | 17 | 17 | 17 | 17 |
| 6 | Differential Protection | | YES | YES | YES | YES | YES |
| 6.1 | Differential CT Ratio | | | | | | |
| 6.2 | HV CT Ratio (Main & ICT) | A/A | 500/1 | 500/1 | 500/1 | 300/1 | 300/1 |
| 6.3 | LV1 CT Ratio (Main & ICT) | A/A | 600/1 | 600/1 | 600/1 | 3000/1 | 3000/1 |
| 6.4 | Differential Relay | | | | | | |
| 6.5 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 6.6 | Model | | P-645 | P-645 | P-645 | P-645 | P-645 |
| 7 | REF Protection | | YES | YES | YES | YES | YES |

| | | | | | | | |
|---------------|--------------------------------|--------------|----------------|----------------|----------------|-----------------------|-----------------------|
| 7.1 | REF Protection CTs | | | | | | |
| 7.2 | CT Ratio | A/A | 600/1 | 600/1 | 600/1 | 300/1 | 300/1 |
| 7.6 | REF Relay | | | | | | |
| 7.7 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 7.8 | Model | | P-645 | P-645 | P-645 | P-645 | P-645 |
| 7.9 | Rstab Range (Ω) | Ohms | - | - | - | - | - |
| 8 | Over Fluxing Protection | | YES | YES | YES | YES | YES |
| 8.1 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 8.2 | Model | | P-645 | P-645 | P-645 | P-645 | P-645 |
| 8 | HV Back-up Protection | | YES | YES | YES | YES | YES |
| 8.1 | HV Back-up Protection Relay | | Numerical | Numerical | Numerical | Numerical | Numerical |
| 8.2 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 8.3 | Model | | P-645 | P-645 | P-645 | P-645 | P-645 |
| 8.4 | HV Back-up Protection CTs | | | | | | |
| 8.5 | Ratio | A/A | 500/1 | 500/1 | 500/1 | 300/1 | 300/1 |
| 9 | LV Back-up Protection | | YES | YES | YES | YES | YES |
| 9.1 | LV Back-up Protection Relay | | Numerical | Numerical | Numerical | Electro mechanical | Electro mechanical |
| 9.2 | Make | | MICOM | MICOM | MICOM | EE | EE |
| 9.3 | Model | | P-142 | P-142 | P-142 | CAG-37 | CAG-37 |
| 9.4 | LV Back-up Protection CTs | | | | | | |
| 9.5 | Ratio | A/A | 600/1 | 600/1 | 600/1 | 3000/1 | 3000/1 |
| S. No. | Description | Units | Value | Value | Value | Value | Value |
| 0 | Substation Name | | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS |

| | | | | | | | |
|-----|--------------------------------|-------|-------------|-------------|---------|---------|---------|
| 1 | Transformer Name | | ST-3 | ST-4 | CW-1 | CW-2 | CW-3 |
| 2 | Rating | | | | | | |
| 2.1 | MVA | MVA | 60 | 60 | 40 | 40 | 40 |
| 2.2 | Voltage Ratio | kV/kV | 132/6.9 | 132/6.9 | 132/6.9 | 132/6.9 | 132/6.9 |
| 3 | Impedance | % | 10 | 10 | 16.94 | 16.94 | 16.94 |
| 4 | Vector Group | | YN. d11.d11 | YN. d11.d11 | YNd11 | YNd11 | YNd11 |
| 5 | OLTC Data | | | | | | |
| 5.1 | Min Tap (%) | % (-) | 10 | 10 | 12.27 | 12.27 | 12.27 |
| 5.2 | Max Tap (%) | % (+) | 10 | 10 | 10 | 10 | 10 |
| 5.3 | No. of Steps | | 17 | 17 | 17 | 17 | 17 |
| 6 | Differential Protection | | YES | YES | YES | YES | YES |
| 6.1 | Differential CT Ratio | | | | | | |
| 6.2 | HV CT Ratio (Main & ICT) | A/A | 300/1 | 300/1 | 300/1 | 300/1 | 300/5 |
| 6.3 | LV1 CT Ratio (Main & ICT) | A/A | 3000/1 | 3000/1 | 4000/1 | 4000/1 | 2000/5 |
| 6.3 | LV2 CT Ratio (Main & ICT) | A/A | - | - | - | - | - |
| 6.4 | Differential Relay | | | | | | |
| 6.5 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 6.6 | Model | | P-645 | P-645 | P-645 | P-645 | P-645 |
| 7 | REF Protection | | YES | YES | YES | YES | NO |
| 7.1 | REF Protection CTs | | | | | | |
| 7.2 | CT Ratio | A/A | 300/1 | 300/1 | 300/1 | 300/1 | - |
| 7.6 | REF Relay | | | | | | |

| | | | | | | | |
|-----|--------------------------------|------|-----------------------|-----------------------|-----------------------|-----------------------|-----------------------|
| 7.7 | Make | | MICOM | MICOM | MICOM | MICOM | - |
| 7.8 | Model | | P-645 | P-645 | P-645 | P-645 | - |
| 7.9 | Rstab Range (Ω) | Ohms | - | - | - | - | |
| 8 | Over Fluxing Protection | | YES | YES | NO | NO | NO |
| 8.1 | Make | | MICOM | MICOM | - | - | - |
| 8.2 | Model | | P-645 | P-645 | - | - | - |
| 8 | HV Back-up Protection | | YES | YES | YES | YES | YES |
| 8.1 | HV Back-up Protection Relay | | Numerical | Numerical | Numerical | Numerical | Numerical |
| 8.2 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 8.3 | Model | | P-645 | P-645 | P-645 | P-645 | P-645 |
| 8.4 | HV Back-up Protection CTs | | | | | | |
| 8.5 | Ratio | A/A | 300/1 | 300/1 | 300/1 | 300/1 | 300/5 |
| 9 | LV Back-up Protection | | YES | YES | YES | YES | YES |
| 9.1 | LV Back-up Protection Relay | | Electro mechanical | Electro mechanical | Electro mechanical | Electro mechanical | Electro mechanical |
| 9.2 | Make | | CAG-37 | CAG-37 | CAG-37 | CAG-37 | CAG- 37 |
| 9.3 | Model | | | | | | |
| 9.4 | Ratio | A/A | 3000/1 | 3000/1 | 4000/1 | 4000/1 | 2000/5 |

REVIEW OF TRANSFORMER PROTECTION RELAY SETTINGS:

Table-16 Review of Transformer Protection Relay Settings:

| Main-I | ICT1 | | ICT2 | | ICT3 | | ST-1 | | ST-2 | | | | | |
|--------------------------------|-------------------|--|-------------------|--|-------------------|--|-------------------|--|-------------------|--|------|------|---------------|----------|
| Relay make | MICOM P-645 | | MICOM P-645 | | MICOM P-645 | | MICOM P-645 | | MICOM P-645 | | | | | |
| Differential Protection | Existing settings | | Existing settings | | Existing settings | | Existing settings | | Existing settings | | Unit | | CT ratio | |
| diff Id | 0.2 | | 0.2 | | 0.2 | | 0.2 | | 0.2 | | A | Iref | ICTs 1,2&3 | HV-500/1 |
| Diff I>> | - | | - | | - | | - | | - | | A | Iref | | LV-600/1 |
| Diff I>>> | - | | - | | - | | - | | - | | A | Iref | | ST-1&2 |
| slope 1 | 30 | | 30 | | 30 | | 30 | | 30 | | % | | HV-300/1 | |
| slope 2 | 70 | | 70 | | 70 | | 80 | | 80 | | % | | | |
| Over Fluxing Protection | | | | | | | | | | | | | | |
| V/f Alarm | 2.42 | | 2.42 | | 2.42 | | 2.42 | | 2.42 | | V/Hz | | ICTs 1,2&3 | 600/1 |
| Time delay | 5 | | 5 | | 5 | | 5 | | 5 | | sec | | | |
| V/f Trip | 2.530 | | 2.530 | | 2.530 | | 2.640 | | 2.640 | | V/Hz | | ST-1&2 | 300/1 |
| Time delay | 3 | | 3 | | 3 | | 18 | | 18 | | sec | | | |
| REF Protection HV side | | | | | | | | | | | | | | |
| High Impedance Type | | | | | | | | | | | | | | |
| Pickup | 0.09 | | 0.09 | | 0.09 | | 0.1 | | 0.1 | | A | | | |
| Stabilizing Resistor | - | | - | | - | | - | | - | | ohm | | | |

**BACK UP HV SIDE
OVER CURRENT
AND EARTH
FAULT
PROTECTION**

| Relay Make | | | MICOM P-142 | | | | MICOM P-142 | | MICOM P-142 | |
|---------------------|--|--|-------------------|--|--|--|-------------------|--|-------------------|--|
| Over Current | | | Existing settings | | | | Existing settings | | Existing settings | |
| Function | | | IEC S Inverse | | | | IEC S Inverse | | IEC S Inverse | |
| Pick up (A) | | | 0.30 | | | | | | 0.75 | |
| Time Delay (Sec) | | | 0.5 | | | | 0.35 | | 0.35 | |
| Earth Fault | | | Existing settings | | | | Existing settings | | Existing settings | |
| Function | | | IEC S Inverse | | | | IEC S Inverse | | IEC S Inverse | |
| Pick up (A) | | | 0.10 | | | | - | | 0.10 | |
| Time Delay (Sec) | | | 0.35 | | | | 0.1 | | 0.1 | |

LV side Over current and Earth fault protection

| Relay Make | MICOM P-142 | | MICOM P-142 | | MICOM P-142 | |
|---------------------|-------------------|--|-------------------|--|-------------------|--|
| Over Current | Existing settings | | Existing settings | | Existing settings | |
| Function | IEC S Inverse | | IEC S Inverse | | IEC S Inverse | |
| Pick up (A) | 0.75 | | 0.75 | | 0.75 | |
| Time Delay | 0.35 | | 0.35 | | 0.35 | |

| | | | | | |
|--------------------|-------------------|---|-------------------|---|-------------------|
| (Sec) | | | | | |
| Function | - | - | - | - | - |
| Pick up (A) | - | - | - | - | - |
| Time Delay (Sec) | - | - | - | - | - |
| Earth Fault | Existing settings | | Existing settings | | Existing settings |
| Pick up (A) | 0.1 | | 0.1 | | 0.15 |
| Time Delay (TMS) | 0.35 | | 0.35 | | 0.30 |

| | | | | | | | | | | | | | |
|--------------------------------|-------------------|--|--|--|--|--|--|--|--|--|------|----------|---------------------------------|
| Main-I | ST-3 | | | | | | | | | | | | |
| Relay make | MICOM P-645 | | | | | | | | | | | | |
| Differential Protection | Existing settings | | | | | | | | | | Unit | CT ratio | |
| diff Id | 0.2 | | | | | | | | | | A | Iref | HV-500/1 |
| Diff I>> | - | | | | | | | | | | A | Iref | ST-3&4 LV-600/1 |
| Diff I>>> | - | | | | | | | | | | A | Iref | CW-1&2 LV-4000/1 HV-300/1 |
| slope 1 | 30 | | | | | | | | | | | % | CW-3 LV-2000/5 HV-300/5 |
| slope 2 | 80 | | | | | | | | | | | % | |
| Over Fluxing Protection | | | | | | | | | | | | | |

| | | | | | | | | | | | | | |
|-------------------------------|------|--|--|--|---|---|---|---|---|---|---|-------------------|--------|
| V/f Alarm | 2.42 | | | | - | - | - | - | - | - | - | Neutral CT ratios | |
| Time delay | 10 | | | | - | - | - | - | - | - | - | ST-3&4 | 3000/1 |
| V/f Trip | 2.64 | | | | - | - | - | - | - | - | - | CW-1&2 | 300/1 |
| Time delay | 18 | | | | - | - | - | - | - | - | - | CW-3 | 300/1 |
| REF Protection HV side | | | | | | | | | | | | | |

| | | | | | | | | | | | | | |
|----------------------------|-----|--|--|--|--|--|--|--|---|---|--|-----|--|
| High Impedance Type | | | | | | | | | | | | | |
| Pickup | 0.1 | | | | | | | | - | - | | A | |
| Stabilizing Resistor | - | | | | | | | | - | - | | ohm | |

| | | | | | | | | | | | | | |
|-------------------|--|--|--|--|--|--|--|--|--|--|--|--|--|
| Back up | | | | | | | | | | | | | |
| Relay Make | | | | | | | | | | | | | |

| | |
|---|---------------|
| HV side Over current and Earth fault protection | |
| Over Current | |
| Function | IEC S Inverse |
| Pick up (A) | 0.75 |
| Time Delay (Sec) | 0.35 |

| | |
|------------------------|------------------|
| Function | DT |
| Pick up (A) | 0.63 |
| Time Delay (Sec) | 0.5 |
| Earth Fault | |
| Function | IEC S Inverse |
| Pick up (A) | 0.1 |
| Time Delay (s) | 1 |

REVIEW NOTES TRANSFORMER PROTECTION:

400/132 kV Substation of BTPS was audited and it is observed that Transformer main -I, main-II, and Back up protection settings are in order. Based on the review the necessary suggestions in the operational relay setting are listed in the below table

| | |
|--------------------|---|
| <p>Note</p> | <ul style="list-style-type: none">• For ST-1, 2, 3 and 4 - LV side earth fault protection is not provided. This Protection may be considered.• For CW-1, 2, 3, - HV & LV side earth fault protection is not provided. This Protection may be considered. |
|--------------------|---|

INPUT DATA FOR BUS REACTOR PROTECTION:

Input Data for Bus Reactor Protection:

| Sl. No | Description | Unit | Value |
|----------|--------------------------------|------|-------------|
| | Substation Name | | |
| 1 | Name | | Bus Reactor |
| 2 | Rating | | |
| 2.1 | MVA | MVAR | 63 |
| 2.2 | Voltage Level | kV | 420 |
| 3 | Impedance | % | 2304 |
| 4 | Differential Protection | | YES |
| 4.1 | Differential CT Ratio | | |
| 4.2 | HV CT Ratio (Main & ICT) | A/A | 100/1 |
| 4.3 | LV CT Ratio (Main & ICT) | A/A | 100/1 |
| 4.4 | Differential Relay | | Numerical |
| 4.5 | Make | | MICOM |
| 4.6 | Model | | P-645 |
| 5 | REF Protection | | NO |
| 5.1 | REF Protection neutral side | | - |
| 5.2 | CT Ratio | A/A | - |
| 5.3 | REF Relay | | - |
| 5.4 | Make | | - |
| 5.6 | Rstab Range (Ω) | Ohms | - |
| 6 | Back-up Protection | | YES |
| 6.1 | Back-up Protection Relay | | ELECT MECH |
| 6.2 | Make | | EE |
| 6.3 | Model | | MCAG |
| 6.4 | Back-up Protection CTs Ratio | A/A | 100/1 |

REVIEW OF BUS REACTOR PROTECTION SETTINGS:

Review of Bus Reactor Protection Settings:

| Sl No. | Description | | BUS REACTOR | | | |
|------------------|----------------------|-------------------|------------------|------------|-------|--|
| | | | Adopted Settings | | | |
| 1 | Make | | ALSTOM | | | |
| 2 | Capacity(MVAR) | | 63 | | | |
| 3 | Voltage Level (KV) | | 420 | | | |
| 4 | % Impedance | | 2304 | | | |
| 5 | MAIN | | MAIN-I | MAIN-I | | |
| 6 | Differential | Relay Model &make | | MICOMP-645 | | |
| | | Adopted CT Ratio | HV | 100/1 | 100/1 | |
| | | | LV | 100/1 | 100/1 | |
| | | Biased | M1 (%) | 20 | 20 | |
| | | | M2 (%) | 60 | 60 | |
| Is/Id min | 0.2 | | 0.2 | | | |
| 7 | Back Up Over Current | Relay Model &make | | | | |
| | | CT Ratio | HV | 100/1 | 100/1 | |
| | | | LV | 100/1 | 100/1 | |
| | | Settings | | | | |
| | | Over current | Pick up (A) | 1.4 | 1.4 | |
| | | | Time delay (Sec) | 0.4 | 0.4 | |
| | | Earth fault | Pick up (A) | 0.5 | 0.5 | |
| Time delay (Sec) | 0.4 | | 0.4 | | | |

REVIEW NOTES OF BUS REACTOR PROTECTION

400/132 kV Substation of BTPS was audited and it is observed that Bus Reactor protection settings are in order. Based on the review the necessary changes in the operational relay setting are listed in the below table

* **Note** - For Bus Reactor as per NRPC guidelines REF protection should be given.

REVIEW OF BUS BAR PROTECTION:

400/132 kV Substation of BTPS was audited and it is observed that Bus Bar protection settings are in order. Based on the review the necessary changes in the operational relay setting are listed in the below table

Table-16 Review of Bus Bar Protection Settings:

| Sl. No. | BAY | PROTECTION | Main-I | | Main-II | |
|---------|-----------------|---------------------------|---|--|--------------------------------------|---|
| | | | Existing settings | | Existing settings | |
| 1 | Bus selector-1 | Over Current | Pick up I=2400 A Time delay=1.0 sec | | Pick up I=8000 A Time delay=0sec | |
| | | Earth Fault | Pick up I=300A Time delay=1.2sec | | Pick up I=300A Time delay=1.2 sec | |
| 2 | Bus selector -2 | Over Current | Pick up I=2400 A Time delay=1.0 sec | | Pick up I=1200 Time delay=0 sec | |
| | | Earth Fault | Pick up I=300A Time delay=1.2sec | | Pick up I=1200 Time delay=0 sec | |
| | | CB Fail | I<40 A IN<40 A I sef<20 mA | | - | |
| 3 | 400 kV BUS BAR | Voltage differential | Check Zone=200 V Zone A=200 V Zone B=200 V Zone C =200 V | | - | - |
| | | 95 Wire supervision relay | Pick up VS=14 V | | - | - |
| 4 | 132 KV BUS BAR | Differential | Check Zone=0.75 A Zone A=0.75 A Zone B=0.75 A Zone C =0.75 A | | - | - |
| | | Bus wire supervision | Pick up=5 V | | - | - |

| | | | | | | |
|---|--------------------|----------------------|---|--|---|---|
| 5 | 132 BUS COUPLER | Over Current | Pick up=1.25 A Delay =0.8 Sec | | - | - |
| | | Earth Fault | Pick up=0.8A Delay =0.8 Sec | | - | - |
| 6 | ATPS BUS BAR | Differential | Check Zone=0.75 A Zone A=0.75 A Zone B=0.75 A Zone C =0.75 A | | - | - |
| | | Bus wire supervision | Pick up=5 V | | - | - |
| 7 | ATPS BUSCOUPLER | Over Current | Pick up=1.25 A Delay =1 Sec | | - | - |
| | | Earth Fault | Pick up=0.8A Delay =0.8 Sec | | - | - |

Review of Auxiliary Protection Infrastructure: -

In this section, the details of the batteries and chargers are described. There are four sets of battery banks of 220 V in Substation and three set of 48 V. The DC system in DTPS is adequate for the station and it is satisfactory.

Details of DC system data noted by CPRI team during field audit are given below: -

Table-17 Review of 220 V battery bank for ATPS.

| DC BATTERY SYSTEM OF 220 V (2 Battery Banks) IN ATPS | | |
|---|---------------------------|------------------------|
| Bank | Bank-1 | Bank-2 |
| Make | EXIDE | HBL |
| Type | OPZS400PSTBS400 | T-420 H-HOP |
| Year of Commissioning | 2019 | 2017 |
| No Of Cells | 110*2.02V | 110*2.02V |
| Capacity | 400Ah | 420Ah |
| Charger Details | CHARGER DETAILS | CHARGER DETAILS |
| Make | CHHABI | CHLORIDE |
| Style | FLOATCUM BOOST CHARGER | FLOATCUM BOOST CHARGER |
| Dc Checking | | |
| Positive-Negative | 232 V | 227.4V |
| Positive-Earth | 160 V | 160 V |
| Negative-Earth | 72 V | 72 V |

Table-18 Review of 220 V battery bank for BTPS

| DC BATTERY SYSTEM OF 220 V (2 Battery Banks) IN BTPS | | |
|---|--------------------|-----------------|
| Bank | Bank-1 | Bank-2 |
| Make | EXIDE | HBL |
| Type | OPZS1450P | T1500SHDP |
| No Of Cells | 110*2.02V | 110*2.02V |
| Year of Commissioning | 2018 | 2018 |
| Capacity | 1450Ah | 1500Ah |
| Charger Details | CHARGER DETAILS | CHARGER DETAILS |

| | | |
|-------------------|------------------------------|------------------------|
| Make | YUASA | CHLORIDE |
| Style | FLOATCUM BOOST CHARGER | FLOATCUM BOOST CHARGER |
| Dc Checking | | |
| Positive-Negative | 235 V | 232 V |
| Positive-Earth | 116.0 V | 116V |
| Negative-Earth | 115.5 V | 115.5 V |

Review of 48 V battery bank for ATPS

| | | |
|---|------------------------------|------------------------|
| DC BATTER SYSTEM OF 48 V (2 Battery Banks) IN ATPS | | |
| Bank | Bank-1 | Bank-2 |
| Make | HBL | HBL |
| Type | T-200 H-HDD | T-200 H-HDD |
| No Of Cells | 24*2.24V | 24*2.24V |
| Year of Commissioning | 2018 | 2018 |
| Capacity | 200Ah | 200Ah |
| Charger Details | CHARGER DETAILS | CHARGER DETAILS |
| Make | ADOR POWER | ADOR POWER |
| Style | FLOATCUM BOOST CHARGER | FLOATCUM BOOST CHARGER |
| Dc Checking | | |
| Positive-Negative | 53.98 V | 54 V |
| Positive-Earth | 51.4V | 35V |
| Negative-Earth | -53.3 V | -53.5 V |

Table-20 Review of 48 V battery bank for BTPS

| DC BATTER SYSTEM OF 48 V (2 Battery Banks) IN BTPS | | |
|--|------------------------|------------------------|
| Bank | Bank-1 | Bank-2 |
| Make | HBL | HBL |
| Type | T-500 H-HDD | T-500 H-HDD |
| No Of Cells | 24*2.24V | 24*2.24V |
| Year of Commissioning | 2018 | 2018 |
| Capacity | 500Ah | 500Ah |
| Charger Details | CHARGER DETAILS | CHARGER DETAILS |
| Make | AFCO INDUSTRIAL | AFCO INDUSTRIAL |
| Style | FLOATCUM BOOST CHARGER | FLOATCUM BOOST CHARGER |
| Dc Checking | | |
| Positive-Negative | 53.9 V | 53.9 V |
| Positive-Earth | 31.3 V | 31.3 V |
| Negative-Earth | -51V | -51V |

Review of Circuit Breaker Test Reports

Circuit breaker test reports are verified that all the lines closing time is less than 120ms and are in order. The Overall performance of all the circuit breaker is satisfactory as per testing reports.

Table-18 Review of Circuit Breaker Test Reports:

| Breaker Name | Close coil (milli seconds) | Trip Coil-I (milli seconds) | Trip Coil-II (milli seconds) | Remark (as per CBIP guide lines) |
|-------------------|-------------------------------|--------------------------------|---------------------------------|--|
| L1 | 92.3 | 24.3 | 24.1 | ok |
| L2 | 98.1 | 19.0 | 18.6 | ok |
| L3 | 97.9 | 18.9 | 21.5 | ok |
| L4 | 48.9 | 19.2 | 19.2 | ok |
| L6 | 113.1 | 21.5 | 21.0 | ok |
| L5 | 114.8 | 21.5 | 21.6 | ok |
| L8 | 114.2 | 21.5 | 21.4 | ok |
| L9 | 116.6 | 21.6 | 21.8 | ok |
| BINA(L-1) | 3.4 | 3.6 | 3.4 | ok |
| PIPRI LINE(L-3&4) | 49.9 | 19.3 | 19.0 | ok |
| G-1 | 96.7 | 17.5 | 17.0 | ok |
| G-2 | 95.8 | 20.8 | 20.8 | ok |
| G-3 | 90.4 | 19.5 | 18.6 | ok |
| G-4 | 115.1 | 22.7 | 22.6 | ok |
| G-5 | 114.4 | 22.9 | 22.5 | ok |
| ICT-1 | 98.4 | 16.6 | 16.6 | ok |
| ICT-II | 89.9 | 19.2 | 19.5 | ok |
| ICT III | 82.2 | 16.4 | 16.0 | ok |
| CW-II | 74.2 | 36.8 | 36.0 | ok |
| ST-I | 70.6 | 37.0 | 36.0 | ok |
| ST-II | 67.3 | 35.1 | 34.3 | ok |
| ATPS BT | 114.4 | 21.6 | 21.6 | ok |
| BTPS BC | 116.4 | 21.2 | 21.3 | ok |
| ATPS BC | 97.0 | 22.2 | 21.4 | ok |

Audit finding and observation.

Audit finding and observations:

1. Station 4, 132 KV ICTs is protected by electro-mechanical so these relays may be replaced by numerical relays for better performance in terms of Synchronizing and disturbance/event recording facility.
2. 400kV Lines are protected as main-1 and main-2 distance protection. All 132 kV lines are also protected as main distance and backup over current protection.
3. All ICTs and station transformer are well protected.
4. Painting of Marsiling boxes, 132 KV ABCB Breakers, structures and poles are required.
5. Lighting panels are to be well covered and also to be protected from rainwater.
6. The substation Power equipment Earthing is measured a few sample locations. It is found that Earthing of power equipment with substation ground mat is proper, and its value is less than 1 ohm.
7. Earthing of Current transformers marshaling boxes in ATPS switchyard are to be strengthened.
8. The D C battery bank supplies are well maintained. Station-1, 48 V battery bank -2 is non-functional.
9. The periodic test reports of Circuit breakers and relays are to be reviewed and it is found that their performance is satisfactory in terms of breaker opening, closing times.
10. Anpara-Obra line setting should be revised in view of change of line parameter of adjacent lines from Obra substation.




**Internal Protection Audit Report of
1X120 MW Generating unit, and Station Transformers
Of
'C' Thermal power station,
Harduaganj Thermal Power Plant, Kasimpur, Aligarh**

DETAIL OF SYSTEM INSTALLED IN 1X120 MW UNIT-07, CTPS, HTPP

THE ELECTRICAL SYSTEM COMPRISES OF FOLLOWING:

| Sl. No. | Electrical component | Installed quantity |
|---------|---|--------------------|
| 1 | 120 MW Generator | 1 Set |
| 2 | 125 MVA, 11/220 kV Generating Transformer | 1 Set |
| 4 | 20 MVA, 132/6.9 kV Station Transformers | 3 Set |
| 5 | 10 MVA, 132/6.9 kV Station Transformers | 1 Set |
| 5 | 220/132 kV Switchyard | 1 Set |

SLD of Unit 7



| SLD NO. | DEVICE NO. | ITEM |
|---------|------------|---|
| 1 | 210 | BACKUP REVERSE PROTECT. |
| 2 | 220 | GENERATOR UNDER VOLTAGE PROTECTION. |
| 3 | 230 | GENERATOR REVERSE POWER PROTECTION. |
| 4 | 240 | GENERATOR LOW FORWARD POWER PROTECTION. |
| 5 | 430 | GENERATOR LOSS OF FIELD PROTECTION. |
| 6 | 440 | NEGATIVE PHASE SEQUENCE CURRENT PROT. |
| 7 | 250T | PHASE CHO PROTECTION. |
| 8 | 250T | BACKUP EARTH FAULT PROT. ON GENERATOR TRANSFORMER HV WINDING. |
| 9 | 25 | DEVIATE TIME DELAY OVER CURRENT PROTECTION. |
| 10 | 26P | PRELIMINARY SWITCH. |
| 11 | 26P | TWO STAGE ROTOR EARTH FAULT PROTECTION. |
| 12 | 26D | STATOR EARTH FAULT PROTECTION (R-SENS). |
| 13 | 27D | DEIL LINEER FREQUENCY PROTECTION. |
| 14 | 27D | OVERALL DIFFERENTIAL PROTECTION. |
| 15 | 27ST | GENERATOR TRANSFORMER OVERALL DIFFERENTIAL PROTECTION. |
| 16 | 27SP | RESISTANCE OF PROTECTION. |
| 17 | 28D | POLE SLIP PROTECTION. |
| 18 | 28D | OVER FLUX PROT. |
| 19 | 28ST | STATOR BACKUP EARTH FAULT PROTECTION(ON OPEN DELTA PT). |
| 20 | 28 | GENERATOR STATOR PHASE TEMPERATURE. |
| 21 | 28 | EMERGENCY PUMP BUTTON. |
| 22 | 28 | GENERATOR OVER VOLTAGE RELAY. |
| 23 | 28D | STATOR EARTH FAULT RELAY. |
| 24 | 28D | DIRECTIONAL BACKUP OVER CURRENT PROT. FOR GENERATOR. |
| 25 | 28D | DEAD BARRIER PROTECTION. |
| 26 | 28 | OVER FREQUENCY PROTECTION. |
| 27 | 27D | INTER TURN FAULT PROTECTION. |
| 28 | 28 | OVER LOAD RELAY. |
| 29 | 28D | LINE LOCKOUT RELAY. |
| 30 | 28D | TRIP COOL. SUPERVISION RELAY FOR UNIT LOCKOUT RELAY. |
| 31 | 28D | GENERATOR LOCKOUT RELAY. |
| 32 | 28D | TRIP COOL. SUPERVISION RELAY. |
| 33 | 28D | UNIT DIFFERENTIAL PROTECTION. |
| 34 | 28D | UNIT DIFFERENTIAL PROTECTION. |
| 35 | 28 | GENERATOR TRANSFORMER OVERCURRENT PROTECTION. |
| 36 | 28D | STATOR EARTH FAULT PROTECTION (R-SENS). |

| SYMBOL | ITEM | SYMBOL | ITEM |
|--------|-----------------------------|--------|------------------------------|
| (A) | AMMETER | LA | LIGHTNING ARRESTOR |
| (AT) | AMMETER TRANSFORMER | — — | FUSE |
| (V) | VOLTMETER | — — | ISOLATING LINK |
| (VT) | VOLTMETER TRANSFORMER | — — | REACTOR |
| (AVT) | AUTOMATIC VOLTAGE REGULATOR | — — | CAPACITOR |
| (PT) | POWER FACTOR METER | — — | CURRENT TRANSFORMER |
| (T) | THERM | — — | EARTHING |
| (PT) | POTENTIAL TRANSFORMER | — — | CIRCUIT BREAKER DRAWOUT TYPE |
| (RE) | REAL ENERGY | — — | CIRCUIT BREAKER |
| (REI) | REACTIVE ENERGY | — — | CONTACTOR |
| (REAI) | APPARENT ENERGY | — — | TRANSFORMER |
| (MHT) | ENERGY TRANSFORMER | — — | |

| PT | CORE DETAILS |
|----|------------------------------------|
| | 11000/110V CLASS-1.0 √3 √3 MVA. |

| | | | | | | | | | |
|--------|------------------------------|----------|------|----------|---------------------------------|---|-----------------------|---------------------------|--------------------|
| C | | | PS | APPD | CLIENT: UPRVUNL | SIEMENS | PROTECTION SLD | WBS NO.: 620P-90600 | FILE: AG28WR90101A |
| B | QT CORRECTED | 14.03.11 | SK | CHKD | CONTRACTOR: BHEL, BHOPAL | | | | |
| A | REVISED AS PER BHEL COMMENTS | 30.08.10 | DS | PREP | CIRCUIT : GENERATOR RELAY PANEL | PROJECT : R&M. 1X110MW HARDUAGANJ HTPS (UNIT-7) | PANEL REF: GPR1, GPR2 | (4)-G719EA-AG9128-WR901-B | SHT. 01A |
| ISSUES | REMARKS | DATE | NAME | 30.06.10 | CONT. 01B | | | | |

1.120 MW GENERATOR

I. Detail Technical specifications of the 120 Mw turbogenerator:

Turbogenerator, 120 MW, 141176 KVA, Voltage rating-11000 V, Full load current-7410 A, Frequency-50 Hz, Coolant: Hydrogen, Gas Pressure: 2.1 kg/cm², Insulation Class-F, Make-Bharat Heavy Electricals Limited

II. List of electrical components installed in 120 MW Generator:

| Sl. No. | Electrical component | Installed quantity |
|---------|---|--------------------|
| A | Current Transformer | 03 Set |
| B | Voltage transformer | 01 Set |
| C | Generator protection and monitoring equipment | LS |
| D | Numerical Protection relays | 03 Set |

CURRENT TRANSFORMER:-

| Sl. No. | Location of CT | CT Designation | CT Ratio | Ratio adopted | Error calculated | CT CLASS | Knee point voltage | Sec Res | Remark |
|---------|-----------------------------|----------------|----------|---------------|------------------|----------|--------------------|---------|--------|
| 1 | Generator Phase Side duct | CORE-A | 8000/5 | 8000/5 | ----- | PS | | | |
| | | CORE-B | 8000/5 | 8000/5 | ----- | 0.5 | | | |
| | | CORE-C | 8000/5 | 8000/5 | ----- | 0.5 | | | |
| | | CORE-D | 8000/5 | 8000/5 | ----- | 10P20 | | | |
| 2 | Generator Neutral Side duct | CORE-1 | 8000/5 | 8000/5 | ----- | PS | | | |
| | | CORE-2 | 8000/5 | 8000/5 | ----- | 0.2 | | | |
| | | CORE-3 | 8000/5 | 8000/5 | ----- | 0.2 | | | |

VOLTAGE TRANSFORMER:-

| Sl. No. | Location of VT | VT Desig. | VT Ratio | MAKE | HSV | CLASS | VF | II | Type | Ins class |
|---------|----------------|-----------|--|------|-----|-------|----|----|--------|-----------|
| 1 | PT CUBICLE | 01VT | 11KV/ $\sqrt{3}$ / 110V/ $\sqrt{3}$ | | | 10P20 | | | Indoor | B |
| 2 | | 02 VT | 11KV/ $\sqrt{3}$ / 110V/ $\sqrt{3}$ | | | 10P20 | | | Indoor | B |
| 3 | | 03 VT | 11KV/ $\sqrt{3}$ / 110V/ $\sqrt{3}$ | | | 10P20 | | | Indoor | B |

Numerical protection relay:-

| Sl. No. | Relay Designation | Location | Make/Model | MLFB No. | Firmware | Functional | Remark |
|----------------|----------------------------------|-----------------|---------------------|-------------------------------|-----------------|-------------------|---------------|
| 1 | GEN PROTN. RELAY-GR1 | GRP-1 | SIEMENS/ 7UM62 | 7UM6225- 5EB92- 0BA0 | ----- | YES | |
| 2 | Overall differential Relay (87O) | GRP-1 | SIEMENS/ 7UT613 | 7UT6131- 6EB22- 1BBO/FF | ----- | YES | |
| 2 | GEN PROTN. RELAY-GR2 | GRP-2 | SIEMENS/ 7UM62 | 7UM6225- 5EB92- 0CB0 | ----- | YES | |
| 3 | Bandpass filter for 100% SEF | GRP-1 | SIEMENS/ 7XT34 | 7XT3400- 0CA00 | ----- | YES | |
| 4 | 20 Hz Generator for 100% | GRP-1 | SIEMENS/ 7XT33 | 7XT3300- 0CA00 | ----- | YES | |
| 5 | Control unit for REF | GRP-2 | SIEMENS/ 7XT71 | 7XT7100- 0EA00 | ----- | YES | |
| 6 | Resistor for 1-3Hz REF | GRP-2 | SIEMENS/ 7XR6004 | 7XR6004- 0CA00 | ----- | YES | |

DETAILS OF GENERATOR PROTECTION SETTINGS:-

| GRP Relay Settings | | | | | |
|------------------------------------|--------------------|------------------------|------------------------|--------------------|---------------|
| Gen. Diff. Protection 7UM66 | | | | | |
| Device configuration | | | | | |
| Protection | ANSI CODE | GRP M 7UM66 | GRP R 7UM66 | Recommended | Remark |
| GRP Chge option | | Disabled | Disabled | | |
| Fault Value | | RMS Value | RMS Value | | |
| | 50/51 | Disabled | Side 2 | | |
| | 50/51/67 | Non Direc. Side 2 | Side 2 | | |
| | 51V | IEC Side 2 | Disabled | | |
| | 49 | Enabled | Disabled | | |
| | 46 | Enabled | Enabled | | |
| | 51 Startup | Disabled | Disabled | | |
| | 87G/87T | Generator / Motor | Generator / Motor | | |
| | 87N | Disabled | Disabled | | |
| | 40 | Enabled | Enabled | | |
| | 32R | Enabled | Enabled | | |
| | 32F | Enabled | Enabled | | |
| | 21 | Enabled | Enabled | | |
| | 78 Out - Of Step | Enabled | Enabled | | |
| | 27 | Enabled | Enabled | | |
| | 59 | Enabled | Enabled | | |
| | 81 O /U | Enabled | Enabled | | |
| | 24 V/F | Enabled | Enabled | | |
| | 27 Inverse | Disabled | Disabled | | |
| | 59 N / 67 GN | Non Dir. VO | Non Dir. VO | | |
| | 50N / 51 G | Disabled | Disabled | | |
| | 27 / 59 TN (3H) | Disabled | Disabled | | |
| | 100 % SGF Prot | Enabled | Enabled | | |
| | 50N / 51 G Sens. B | Disabled | Disabled | | |
| | Inetr turn Prot | Disabled | Enabled | | |
| | 64R (R,Fn) | Disabled | Disabled | | |
| | 64R1 3 Hz | Enabled | Enabled | | |
| | 48 Startup Motor | Disabled | Disabled | | |
| | 66 REST. Inhibit | Disabled | Disabled | | |
| | 50 BF | Side 2 | Side 2 | | |
| | 50/27 | Enabled | Enabled | | |
| DC Protection | | Disabled | Disabled | | |
| | 60 FL | Disabled | Disabled | | |
| M. V. Superv. | | Disabled | Disabled | | |
| 74 Trip Ct Supv | | Disabled | Disabled | | |
| Threshold | | Disabled | Disabled | | |

| | | | | | |
|----------------|--|--------------|--------------|--|--|
| Ext. Trip1 | | Disabled | Disabled | | |
| Ext. Trip 2 | | Disabled | Disabled | | |
| Ext. Trip 3 | | Disabled | Disabled | | |
| Ext. Trip 4 | | Disabled | Disabled | | |
| RTD Box Input | | Disabled | Disabled | | |
| RTD Connection | | 6 RTD Simlex | 6 RTD Simlex | | |
| | | | | | |
| | | | | | |
| | | | | | |

P. SYSTEM DATA 1

| | GRP M | GRP R | | Recommended | Remark |
|-------------------|----------------|----------------|--|-------------|--------|
| STRPNT -> OBJ S1 | Yes | Yes | | | |
| In - Pri I SIDE 1 | 8000 A | 8000 A | | | |
| In Sec I SIDE 1 | 5 A | 5 A | | | |
| CT Angle Wo | 0 | 0 | | | |
| Factor IEE1 | 80 | 80 | | | |
| STRPNT -> OBJ S2 | Yes | Yes | | | |
| IN Pri I Side 2 | 8000 | 8000 A | | | |
| IN Sec I Side 2 | 5 A | 5 A | | | |
| Factor IEE2 | 60 | 60 | | | |
| Grd Term. IEE2 | Terminal Q7 | Terminal Q7 | | | |
| Vnom Primary | 11.0 KV | 11.0 KV | | | |
| Vnom Secondary | 110 V | 110 V | | | |
| VN Connection | Neutr. Transf. | Neutr. Transf. | | | |
| Factor VN | 50 | 50 | | | |
| Starpnt Side 1 | Isolated | Isolated | | | |
| Starpnt Side 2 | Isolated | Isolated | | | |
| UN Gen /Motor | 11.0 KV | 11.0 KV | | | |
| PN Gen / Motor | 141.17 MVA | 141.17 MVA | | | |
| Rated Frequency | 50 Hz | 50 Hz | | | |
| Phase SEQ | ABC | ABC | | | |
| Scheme | Unit. Transf. | Unit. Transf. | | | |
| Factor R SGF | 24 | 24 | | | |
| Temp. Unit | Celcius | Celcius | | | |
| Tmin Trip Cmd | 0.15 Sec | 0.15 Sec | | | |
| BKR Closed I Min | 0.20 A | 0.20 A | | | |
| Transducer 1 | 10 V | 10 V | | | |
| Transducer 2 | 10 V | 10 V | | | |
| Transducer 3 | With Filter | With Filter | | | |
| | | | | | |
| | | | | | |
| | | | | | |

Protection

| | Function | GRP - M | GRP - R | Recommended | Remark |
|--|----------|---------|---------|-------------|--------|
|--|----------|---------|---------|-------------|--------|

| | | | | | |
|--------------------------|------------------|-------------|-------------|--|--|
| 50/51/67 >> | | | | | |
| | FCT 50/51/67 | ON | ON | | |
| | 67-2 Pickup | 5.14 A | 5.14 A | | |
| | 67-2 Delay | 0.10 Sec | 0.10 Sec | | |
| 46 Neg. Seq. | | | | | |
| | FCT 46 | ON | ON | | |
| | 46 I2 > | 7.40% | 7.40% | | |
| | 46 T WARN | 5.00 Sec | 5.00 Sec | | |
| | 46 Perm. Time K | 8.6 Sec | 8.6 Sec | | |
| | 46 T Cool Down | 1563 Sec | 1563 Sec | | |
| | 46-2 Pickup | 62% | 62% | | |
| | 46-2 Delay | 3.00 Sec | 3.00 Sec | | |
| 87 Diff. Prot | | | | | |
| | FCT 87G / 87T | ON | ON | | |
| | INC. Char. Start | Off | Off | | |
| | 87-1 | 0.1 I / Ino | 0.1 I / Ino | | |
| | 87-2 | 6.0 I / Ino | 6.0 I / Ino | | |
| | T Start Max | 5.0 Sec. | 5.0 Sec. | | |
| 40 Underexit. | | | | | |
| | FCT 40 | ON | ON | | |
| | 40-1 I/Xd Char. | 0.49 | 0.49 | | |
| | 40-1 Angle | 80 Degree | 80 Degree | | |
| | 40-1 Delay | 10.00 Sec | 10.00 Sec | | |
| | 40-2 I/Xd Char. | 0.44 | 0.44 | | |
| | 40-2 Angle | 90 Degree | 90 Degree | | |
| | 40-2 Delay | 10.00 sec | 10.00 sec | | |
| | 40-3 I/xd Char. | 1.13 | 1.13 | | |
| | 40-3 Angle | 110 Degree | 110 Degree | | |
| | 40-3 Delay | 0.5 Sec | 0.5 Sec | | |
| | 40T Shrt Uex< | 0 Sec | 0 Sec | | |
| | 40 Excit. Volt | OFF | OFF | | |
| | 40 Vexcit. < | 3.50 V | 3.50 V | | |
| 32 R Rev. Power | | | | | |
| | FCT 32R | ON | ON | | |
| | 32R Pickup | -0.50% | -0.50% | | |
| | 32R T-SV-OPEN | 10.00 Sec | 10.00 Sec | | |
| | 32R T-SV-CLOSED | 2.00 sec | 2.00 sec | | |
| 32 F For. Power | | | | | |
| | FCT 32F | ON | ON | | |
| | 32F Pickup P< | 0.60% | 0.60% | | |
| | 32F Pickup P> | 101.90% | 101.90% | | |
| | 32F Delay P< | 10.00 Sec | 10.00 Sec | | |
| | 32F Delay P> | Infinite | Infinite | | |
| 21 Impedence | | | | | |
| | FCT 21 | ON | ON | | |
| | 21 I> Pickup | 5.14 Amp | 5.14 Amp | | |
| | 21 V<SEAL-IN | OFF | OFF | | |

| | | | | | |
|-------------------------|--------------------|--------------|--------------|--|--|
| | 21 V< | 80.0 V | 80.0 V | | |
| | 21 T-SEAL In | 4.00 Sec | 4.00 Sec | | |
| | 21 Pickup Z1 | 1.29 Ohm | 1.29 Ohm | | |
| | 21 Dealy Z1 | 0.60 Sec | 0.60 Sec | | |
| | 21 Pickup Z1B | 1.84 Ohm | 1.84 Ohm | | |
| | 21 Delay Z1B | 0.60 Sec | 0.60 Sec | | |
| | 21 Pickup Z2 | 5.10 Ohm | 5.10 Ohm | | |
| | 21 Delay Z2 | 2.00 Sec | 2.00 Sec | | |
| | 21 Dealy T End | Infinite | Infinite | | |
| | Power Swing | OFF | OFF | | |
| | P/SPOL TPOL | 1.60 Ohm | 1.60 Ohm | | |
| | dz / dt | 60.0 Ohm/Sec | 60.0 Ohm/Sec | | |
| 78 OUT-OF-STEP | | | | | |
| | 78 Out - Of - Step | ON | ON | | |
| | 78 I1 > Release | 123.20% | 123.20% | | |
| | 78 I2 < Release | 20.60% | 20.60% | | |
| | 78 Za | 1.46 Ohm | 1.46 Ohm | | |
| | 78 Zb | 3.48 Ohm | 3.48 Ohm | | |
| | 78 Zc | 1.57 Ohm | 1.57 Ohm | | |
| | 78 Zd-Zc | 0.45 Ohm | 0.45 Ohm | | |
| | 78 PHI POLYGON | 90.0 Degree | 90.0 Degree | | |
| | 78 REP. CHAR. 1 | 1 | 1 | | |
| | 78 REP. CHAR. 2 | 3 | 3 | | |
| | 78 T Holding | 25.00 Sec | 25.00 Sec | | |
| | 78 T Signal | 0.05 Sec | 0.05 Sec | | |
| 27 Undervoltage | | | | | |
| | FCT 27 | ON | ON | | |
| | 27-1 Pickup | 77.0 V | 77.0 V | | |
| | 27-1 Delay | 2.00 Sec | 2.00 Sec | | |
| | 27-2 Pickup | 71.5 V | 71.5 V | | |
| | 27-2 Delay | 0.00 Sec | 0.00 Sec | | |
| 59 OverVoltage | | | | | |
| | FCT 59 | ON | ON | | |
| | 59-1 Pickup | 121.0 V | 121.0 V | | |
| | 59-1 Delay | 5.00 Sec. | 5.00 Sec. | | |
| | 59-2 Pickup | 154.0 V | 154.0 V | | |
| | 59-2 Delay | 0.10 Sec | 0.10 Sec | | |
| 81 O/U Frequency | | | | | |
| | FCT 81 O/U | ON | ON | | |
| | 81-1 Pickup | 48.50 Hz | 48.50 Hz | | |
| | 81-1 Delay | 5.00 sec | 5.00 Sec | | |
| | 81-2 Pickup | 47.40 Hz | 47.40 Hz | | |
| | 81-2 Delay | 1.00 Sec | 1.00 Sec | | |
| | 81-3 Pickup | 47.40 Hz | 47.40 Hz | | |
| | 81-3 Delay | 1.00 Sec | 1.00 Sec | | |
| | 81-4 Pickup | 52.50 Hz | 52.50 Hz | | |
| | 81-4 Delay | 1.00 sec | 1.00 sec | | |

| | | | | | |
|-----------------------|------------------|--------------|--------------|--|--|
| | Threshold 81 4 | 81 Automatic | 81 Automatic | | |
| | Vmin | 65.0 V | 65.0 V | | |
| 24 V/F | | | | | |
| | FCT 24 V/F | ON | ON | | |
| | 24-1 Pickup | 1.15 | 1.15 | | |
| | 24-1 Delay | 10.00 Sec | 10.00 Sec | | |
| | 24-2 Pickup | 1.4 | 1.4 | | |
| | 24-2 Delay | 1.00 sec | 1.00 sec | | |
| | 24-t (V/F =1.05) | 20000 Sec | 20000 Sec | | |
| | 24-t (V/F =1.10) | 6000 Sec | 6000 Sec | | |
| | 24-t (V/F =1.15) | 165 Sec | 165 Sec | | |
| | 24-t (V/F =1.20) | 80 Sec | 80 Sec | | |
| | 24-t (V/F =1.25) | 50 Sec | 50 Sec | | |
| | 24-t (V/F =1.30) | 5 Sec | 5 Sec | | |
| | 24-t (V/F =1.35) | 4 Sec | 4 Sec | | |
| | 24-t (V/F =1.40) | 1 Sec | 1 Sec | | |
| | 24.T COOL DOWN | 3600 Sec | 3600 Sec | | |
| 59N/67GN | | | | | |
| | FCT 59N/67GN | ON | ON | | |
| | 59N Pickup | 6.4 V | 6.4 V | | |
| | 59N/67GN delay | 1.00 sec | 1.00 sec | | |
| 100 % SGF-PROT | | | | | |
| | 100% SGF-PROT | ON | ON | | |
| | R< SGF Alarm | 154 Ohm | 154 Ohm | | |
| | R << SGF TRIP | 31 Ohm | 31 Ohm | | |
| | T SGF Alarm | 10.00 Sec | 10.00 Sec | | |
| | T SGF Trip | 1.00 Sec | 1.00 Sec | | |
| | SGF I>> | 1.50 A | 1.50 A | | |
| | V20 Min | 0.3 V | 0.3 V | | |
| | I20 Min | 5 mA | 5 mA | | |
| | PHI SGF | 2 degree | 2 degree | | |
| 64R 1-3 Hz | | | | | |
| | 64R 1-3 Hz | ON | ON | | |
| | 64R-1 Pickup | 25.0 K Ohm | 25.0 K Ohm | | |
| | 64R-2 Pickup | 1.0K Ohm | 1.0 K Ohm | | |
| | 64R-1 Delay | 10.00 sec | 10.00 sec | | |
| | 64R-2 Delay | 5.00 sec | 5.00 sec | | |
| | Qc < | 0.02 mAs | 0.02 mAs | | |
| 50/27 Inadver | | | | | |
| | FCT 50/27 | ON | ON | | |
| | 50/27 I stage | 4.6 AMP | 4.6 AMP | | |
| | 50/27 V1< | 77.0 V | 77.0 V | | |
| | 50/27 T- Pickup | 3.00 Sec | 3.00 Sec | | |
| | 50/27 T-DRP OUT | 1.00 Sec | 1.00 Sec | | |

125 MVA, 11/220 KV GENERATING TRANSFORMER

Detail Technical specifications of the 125 MVA Generator Transformer:

Generator-Transformer-, 125 MVA, Rated Voltage-(at no load)-242kV/11kV, Rated Current-HV-298.2 LV-6560.8, Frequency-50 Hz, Vector group-YNd11, Sl. No-2023657, Make- BHEL LTD.

II. List of electrical components installed in 125 MW Generator Transformer:-

| Sl. No. | Electrical component | Installed quantity |
|---------|-----------------------------|--------------------|
| A | Current Transformer | 02 Set |
| B | Numerical Protection relays | 01 No. |

A. CURRENT TRANSFORMER

| Sl. No. | Location of CT | CT Designation | CT Ratio | Ratio adopted | CLAS S | Knee point voltage | Sec Res | Remark |
|---------|----------------|----------------|----------|---------------|--------|--------------------|---------|--------|
| 1 | HV SIDE | CT-1 | CORE-1 | 400/1 A | 0.2 | | | |
| | | | CORE-2 | 400/1 A | 10P20 | | | |
| | | | CORE-3 | 400/1 A | 5P20 | | | |
| | | | CORE-4 | 600/1 A | PS | | | |
| | | | CORE-5 | 600/1 A | PS | | | |
| 2 | Neutral Side | CT-2 | CORE-1 | 400/1 | 5P20 | | | |
| | | | CORE-2 | 400/1 | 5P20 | | | |

B. Numerical protection relay:

| Sl. No. | Relay Designation | Location | Make/Model | MLFB No. | Firmware | Functional | REMARK |
|---------|--|----------|------------------|-----------------------|----------|------------|--------|
| 1 | Over-all Diff. Relay with inbuilt REF and OVER FLUX protection | GRP- 1 | SIEMENS / 7UT613 | 7UT6131-6EB22-1BBO/FF | | YES | |

220 KV GT#7 Bay (21) Description:-

| SI. NO. | BAY No. | Detail | Auxiliaries installed | Qty. |
|---------|---------|------------|-----------------------|-------|
| 1 | BAY 21 | UNIT#7 BAY | Lightning arrestor | 3 |
| | | | Current transformer | 3 |
| | | | Isolators | 4 set |
| | | | Earth switch | N/A |
| | | | Circuit breaker | 3 |

DETAIL OF GENERATING TRANSFORMER PROTECTION SETTING: -

| GRP Relay Settings | | | | |
|---|------------------|-----------------|--------------------|---------------|
| Over All Diff. Protection (87-O) 7UT61 | | | | |
| Device configuration | | | | |
| Protection | ANSI CODE | | Recommended | Remark |
| GRP Chge option | | Disabled | | |
| Prot. Object | | 3-Phase Transf. | | |
| Diff. Prot. | | Enabled | | |
| Ref. Prot. | | Disabled | | |
| Cold Load Pickup | | Disabled | | |
| DMT/IDMT Phase | | TOC IEC | | |
| DMT/IDMT 3IO | | TOC IEC | | |
| DMT/IDMT EARTH | | Definite time | | |
| DMT 1 Phase | | Enabled | | |
| Unbalance load | | Disabled | | |
| Therm. Overload | | Disabled | | |
| Over Exc. Prot. | | Enabled | | |
| breaker failure | | Disabled | | |
| Discon. Meas. Loc. | | Disabled | | |
| M.V. Superv. | | Enabled | | |
| trip cir. Sup. | | Disabled | | |
| ext. Trip 1 | | Disabled | | |
| ext. trip 2 | | Disabled | | |
| | | | | |
| P. SYSTEM DATA 1 | | | | |
| | | GRP M | Recommended | Remark |
| | | | | |
| NO Conn. Meas. Loc | | 3 | | |
| NO Assig Meas. Loc | | 3 | | |
| Number of sides | | 2 | | |
| Assignm. 3M,2S | | M1, M2+M3 | | |
| Aux. CT IX1 | | conn/not assig | | |
| Aux. CT IX2 | | not connected | | |
| Aux. CT IX3 | | side 1 earth | | |
| Aux CT IX3 Type | | 1A/5A input | | |
| VT set | | Side 2 | | |
| VT U4 | | not connected | | |
| VT U4 Type | | U delta Transf. | | |
| Rated Frequency | | 50 Hz | | |
| Phase SEQ | | L1, L2, L3 | | |
| Temp. Unit | | Celsius | | |

| | | | | |
|------------------|--|-------------|--|--|
| UN-PRI side 1 | | 242.0 KV | | |
| SN-Side 1 | | 125.00 MVA | | |
| STAR PNT SIDE 1 | | Earthed | | |
| Connection S1 | | Y | | |
| UN-Pri side 2 | | 11.0 Kv | | |
| SN Side 2 | | 125.00 MVA | | |
| STAR PNT SIDE 2 | | Isolated | | |
| Connection S2 | | D | | |
| Vector Grp S2 | | II | | |
| DMT/IDMT Ph at | | side 1 | | |
| DMT/IDMT 3Io at | | side 1 | | |
| DMT/IDMT E at | | Aux. CT IX1 | | |
| DMT 1 Phase at | | Aux. CT IX3 | | |
| STRPNT -> Obj M1 | | Yes | | |
| IN-PRI CT M1 | | 400A | | |
| IN-SEC CT M1 | | 1A | | |
| STRPNT -> Obj M2 | | Yes | | |
| IN-PRI CT M2 | | 7500 A | | |
| IN-SEC CT M2 | | 5A | | |
| STARPNT ->Obj M3 | | Yes | | |
| IN-PRI CT M3 | | 8000 A | | |
| IN-SEC. CT M3 | | 5A | | |
| Earth IX1 at | | Terminal Q8 | | |
| IN-PRI CT IX1 | | 400 A | | |
| IN-SEC CT IX1 | | 1 A | | |
| Earth IX3 at | | Terminal R7 | | |
| IN-PRI CT IX3 | | 400 A | | |
| IN-SEC CT IX3 | | 1 A | | |
| UN-PRI VT SET | | 11.0 Kv | | |
| UN-SEC VT SET | | 110 V | | |
| CORRECT. U Ans | | 0.00 Degree | | |
| SwitchgCBaux S1 | | Qo | | |
| SwitchgCBaux S2 | | none | | |
| SwitchgCBaux M1 | | none | | |
| SwitchgCBaux M2 | | none | | |
| SwitchgCBaux M3 | | none | | |

Protection GROUP - A

| | Function | GRP - M | Recommended | Remark |
|----------------------------|----------------------|--------------|-------------|--------|
| Power System Data-2 | | | | |
| | P.Q. sign | not reversed | | |
| | pole open Current S1 | 0.50I / Ins | | |
| | Pole open Current S2 | 0.40I / Ins | | |
| | Pole open Current M1 | 0.20 A | | |
| | Pole open Current M2 | 0.20 A | | |
| | Pole open Current M3 | 0.40 A | | |

| | | | | |
|--------------------------|--------------------|------------------|--|--|
| Diff. Protection | | | | |
| | Diff. Prot. | On | | |
| | INC.CHAR.START | Off | | |
| | Inrush 2 Harm. | On | | |
| | Restr. N. harm. | 5. Harmonic | | |
| | I-Diff> | 0.20I / Ino | | |
| | I-Diff>> | 10.0I / Ino | | |
| | T start max | 5.0 sec | | |
| | 2.0 harmonic | 10% | | |
| | n. harm. | 20% | | |
| Phase OverCurrent | | | | |
| | Phase O/C | ON | | |
| | Inrush Rest. Ph | Off | | |
| | I >> | ∞ I / Ins | | |
| | T I >> | 0.10 Sec | | |
| | I > | 6.00 I / Ins | | |
| | T I > | 0.15 Sec | | |
| | If | 1.20 I / Ins | | |
| | T If | 0.30 sec | | |
| | TOC Drop-Out | Disk Emulation | | |
| | IEC Curve | Normal Inverse | | |
| | 2. Harm. Phase | 15% | | |
| | I Max InRr. Ph. | 7.50 I / ins | | |
| | Cross Blk. Phase | NO | | |
| | T Cross blk. Ph. | 0.00 Sec | | |
| 3IO O/C | | | | |
| | 3IO O/C | ON | | |
| | Inrush Rest. 3IO | OFF | | |
| | 3IO >> | ∞ I/Ins | | |
| | T 3IO >> | ∞ sec | | |
| | 3 IO > | 0.40 I/Ins | | |
| | T 3IO > | 1.25 Sec. | | |
| | 3 Iof | 0.30 I/Ins | | |
| | T 3IOf | 0.30 sec | | |
| | TOC Drop out | Disk Emulation | | |
| | IEC Curve | Normal Inverse | | |
| | 2. Harm. 3IO | 15% | | |
| | I Max In Rr. 3IO | 7.50 I/Ins | | |
| Earth O/c | | | | |
| | Earth O/C | ON | | |
| | Inrush Rest. Earth | Off | | |
| | IE >> | ∞ A | | |
| | T IE >> | 1.50 Sec | | |
| | IE > | 0.30 A | | |
| | T IE > | 1.50 Sec. | | |

| | | | | |
|--------------------|----------------|------------|--|--|
| | 2. Harm. Earth | 15% | | |
| | I Max In Rr. E | 7.50 A | | |
| 1 Phase O/C | | | | |
| | 1 Phase O/C | ON | | |
| | 1 Phase I>> | ∞ A | | |
| | T 1 Phase I>> | 0.10 Sec. | | |
| | 1 phase I > | 0.10 A | | |
| | T 1 Phase I > | 0.00 Sec. | | |
| | | | | |
| Over Excit. | | | | |
| | Over exc. Prot | ON | | |
| | U/f > | 1.15 | | |
| | T U/f > | 10.00 sec. | | |
| | U/f >> | 1.4 | | |
| | T U/f >> | 1.00 sec | | |
| | t (U/f = 1.05) | 20000 Sec. | | |
| | t (U/f = 1.10) | 6000 Sec. | | |
| | t (U/f = 1.15) | 165 Sec. | | |
| | t (U/f = 1.20) | 60 Sec. | | |
| | t (U/f = 1.25) | 30 Sec. | | |
| | t (U/f = 1.30) | 5 Sec. | | |
| | t (U/f = 1.35) | 4 Sec. | | |
| | t (U/f = 1.40) | 1 Sec. | | |
| | T COOL DOWN | 0 Sec. | | |

Mechanical protection tripping and Annunciation healthiness:-

| SI. No. | MECHANICAL PROTECTION | SETTINGS | | Tr. GT#7 | | |
|---------|-----------------------|----------|------|----------|------|-------------|
| | | ALARM | TRIP | ALARM | TRIP | healthiness |
| 1. | OTI | 85 | 95 | 85 | 95 | ok |
| 2. | WTI | 90 | 100 | 90 | 100 | ok |
| 3. | BUCKHOLZ | Alarm | Trip | ok | Ok | ok |
| 4. | PRV | --- | Trip | | Ok | ok |
| 5. | LOW OIL LEVEL | Alarm | ---- | Ok | | ok |
| 6. | SOURCE A SUPPLY | Alarm | ---- | Ok | | ok |
| 7. | SOURCE B SUPPLY | Alarm | ---- | Ok | | ok |
| 8. | COOLER CONTROL SUPPLY | Alarm | ---- | Ok | | ok |

CIRCUIT BREAKER OPERATION:-

| SI. NO. | Transformer Designator | CB Operation | | |
|---------|------------------------|----------------------|--------------------------|------------------------------|
| | | By TNC switch Remote | By protection/Inter trip | Emergency trip elec. & mech. |
| 1. | Tr. GT#7 | OK | OK | OK |

CIRCUIT BREAKER ANNUNCIATION:-

| SI NO | Circuit Breaker | Indication | | | Annunciation | | | Transformer Conditioning Monitoring |
|-------|-----------------|------------|----------------------|--------------------|--------------|---------------------|-----------------|-------------------------------------|
| | | CB ON-OFF | Trip circuit Healthy | SF Pressure normal | D.C. Fail | Trip Circuit Faulty | Breaker Lockout | |
| 1 | CB | OK | OK | OK | OK | OK | OK | NA |

4. STATION AND UNIT TRANSFORMERS

I. Detail Technical specifications of the Station Transformer

| Detail Technical specifications | | | | |
|--|-----------------------------|-----------------------------|---------------------------------|-----------------------------|
| | Station Transformers | | Unit station Transformer | |
| Number | 9T | 10-T | R-1 | R-2 |
| Manufacturer/ Country | RUSSIAN | CGL/INDIA | CGL/INDIA | CGL/INDIA |
| Year Manufactured | 1965 | 2013 | 1976 | 2009 |
| Type | STEP DOWN | STEP DOWN | STEP DOWN | STEP DOWN |
| Serial# | 860809 | T10169/2 | 23829 | 23828 |
| Rating (MVA) | 10MVA | 20MVA | 20MVA | 20MVA |
| Serial Voltage (kV) | 132/6.9 | 132/6.9 | 132/6.9 | 132/6.9 |
| AMPERES (A) HV/LV | | 87.5/1749.5 | 87.5/1675 | 87.5/1675 |
| Phases | 3 | 3 | 3 | 3 |
| Frequency (Hz) | 50 Hz | 50 Hz | 50 Hz | 50 Hz |
| Cooling | ONAN/ONAF | ONAN/ONAF | ONAN/ONAF | ONAN/ONAF |
| Oil type | MINERAL/TRANSF ORMER OIL | MINERAL/TRANSF ORMER OIL | MINERAL/TRANSF ORMER OIL | MINERAL/TRANSFO RMER OIL |
| Oil Capacity (kg) | 15000 | 12100 | 17280 | 17280 |
| Drainage/ Containment | DRAIN VALVE ON TANK | DRAIN VALVE ON TANK | DRAIN VALVE ON TANK | DRAIN VALVE ON TANK |
| Separation | - | - | - | - |
| Blast wall | AVAILABLE | AVAILABLE | AVAILABLE | AVAILABLE |
| OLTC | ON LOAD | ON LOAD | ON LOAD | ON LOAD |
| Protection relays | ZIV 81DV-L4F- 2D0ED62NU | ZIV 81DV-L4F- 2D0ED62NU | ZIV 81DV-L4F- 2D0ED62NU | ZIV 81DV-L4F- 2D0ED62NU |

List of electrical components installed in 10 MVA 9T Transformer:-

| Sl. No. | Electrical component | Installed quantity |
|---------|-----------------------------|--------------------|
| A | Current Transformer | 02 Set |
| B | Numerical Protection relays | 01 No. |

Transformer Currently Out of service

CURRENT TRANSFORMER

| Sl. No. | Location of CT | CT Designation | CT Ratio | Ratio adopted | CLAS S | Knee point voltage | Sec Res | Remark | |
|---------|----------------|----------------|----------|---------------|--------|--------------------|---------|--------|--|
| 1 | HV SIDE | CT-1 | CORE-1 | 300/5 | 0.2 | | | | |
| | | | CORE-2 | 300/5 | 0.2 | | | | |
| | | | CORE-3 | 600/5 | PS | >500 | | | |
| | | | CORE-4 | 600/5 | PS | >500 | | | |
| | | | CORE-5 | 600/5 | PS | >500 | | | |
| 2 | Neutral Side | CT-2 | CORE-1 | 200/1 | | | | | |

Numerical protection relay:

| Sl. No. | Relay Designation | Location | Make/Model | MLFB No. | Firmware | Functional | REMARK |
|---------|------------------------------------|----------|-----------------------|----------|----------|------------|--------|
| 1 | Transformer Diff. Relay protection | MCR | ZIV 81DVL4F-2D0ED62NU | | | YES | |

132 KV Tr. 9T Bay (781) Description:-

| Sl. No. | BAY No. | Detail | Auxiliaries installed | Qty. |
|---------|---------|------------|-----------------------|-------|
| 1 | BAY 781 | Tr. 9T BAY | Lightning arrestor | 3 |
| | | | Current transformer | 3 |
| | | | Isolators | 2 set |
| | | | Earth switch | N/A |
| | | | Circuit breaker | 3 |

DETAILS OF TRANSFORMER PROTECTION SETTINGS:-

| Tr. 9T (10 MV,132/6.9 KV) Relay Settings | | | |
|---|---------|-------------|--------|
| Transformer Diff. Protection | | | |
| General Settings | | | |
| Settings | Group 1 | Recommended | Remark |
| Name | 9T_DIFF | | |
| Unit In Service | Yes | | |
| Winding 1 ratio | 120 | | |
| Winding 2 ratio | 200 | | |
| Winding 3 ratio | 1 | | |
| Phase VT Ratio | 1200 | | |
| Neutral VT Ratio | 1200 | | |
| Gnd 1 CT Ratio | 1 | | |

| | | | |
|----------------------------|----------------|--------------------|---------------|
| Gnd 2 CT Ratio | 200 | | |
| Phase Sequence | ABC | | |
| Number of Windings | Two Windings | | |
| Diff curr measure | Times Tap | | |
| Reference Angle | VA | | |
| Neutral Voltage Origin | Transformer | | |
| Connection Groups | | | |
| Settings | Group 1 | Recommended | Remark |
| Wndg 1 connection | WYE | | |
| ZS Filter wndg 1 | Yes | | |
| Wndg 2 connection | DELTA | | |
| Wndg 2 phase ang | 11 | | |
| ZS Filter wndg 2 | No | | |
| Wndg 3 connection | WYE | | |
| Wndg 3 phase ang | 0 | | |
| ZS Filter wndg 3 | No | | |
| Zero Seq Filter Type | Phase Channels | | |
| Gnd C1 Winding | 1 | | |
| Gnd C2 Winding | 2 | | |
| Autotransformer | No | | |
| Protection | | | |
| Differential Units | | | |
| Settings | Group 1 | Recommended | Remark |
| Restraint Type | (I1+I2)/2 | | |
| Reference Wndg | Winding 1 | | |
| Tap winding 1 | 0.36A | | |
| Tap winding 2 | 4.37A | | |
| Tap winding 3 | 5.00A | | |
| Fault Detector Supervision | No | | |
| Differential | | | |
| Settings | Group 1 | Recommended | Remark |
| Diff Enable | No | | |
| Sensitivity | 0.3xtap (pu) | | |
| Restraint slope 1 | 30% | | |
| R Slope 1 Start | 0.36xtap (pu) | | |
| Restraint slope 2 | 70% | | |
| R Slope 2 Start | 2.16xtap (pu) | | |
| Ext Fault Block Enable | Yes | | |
| 2nd Restr. Enab. | No | | |
| 2nd Restraint PU | 0.4 | | |
| 3rd Restr. Enab. | No | | |
| 3rd Restraint PU | 0.4 | | |
| 4th Restr. Enab. | No | | |
| 4th Restraint PU | 0.4 | | |

| | | | |
|--|----------------|--------------------|---------------|
| 5th Restr. Enab. | No | | |
| 5th Restraint PU | 0.4 | | |
| Harmonic Restrain Mode | Continuous | | |
| Diff Time Delay | 0s | | |
| H Blocking Logic | OR | | |
| Cross Blocking Time | 0.1s | | |
| 2nd Block. Enab. | Yes | | |
| 2nd Blocking PU | 15% | | |
| 3rd Block. Enab. | No | | |
| 3rd Blocking PU | 20% | | |
| 4th Block. Enab. | No | | |
| 4th Blocking PU | 20% | | |
| 5th Block. Enab. | Yes | | |
| 5th Blocking PU | 25% | | |
| Harmonic Blocking Mode | Continuous | | |
| Inhibition Time for Harmonics | 80s | | |
| Inhibition of Harmonic Blocking/Restraint with voltage | No | | |
| Parallel Transformer | No | | |
| Instantaneous Differential | | | |
| Settings | Group 1 | Recommended | Remark |
| Inst Diff Enable | Yes | | |
| Inst Diff Pickup | 6xtap (pu) | | |
| Inst Diff Delay | 0s | | |
| Ext Fault BlockEnable | No | | |
| External Fault Detector | | | |
| Settings | Group 1 | Recommended | Remark |
| Enable | Yes | | |
| Current Minimum Level | 0.1xtap (pu) | | |
| Winding 1 Phase Time Overcurrent | | | |
| Settings | Group 1 | Recommended | Remark |
| Phase TOC Enable | Yes | | |
| Phase TOC Pickup | 0.85A | | |
| Phase TOC Curve | [IEC] Inverse | | |
| Phase TOC Dial | 0.4 | | |
| Phase TOC Definite Time | 0.05s | | |
| Phase TOC Direction | None | | |
| Phase TOC Direct Unit | 67F | | |
| Winding 1 Neutral Time Overcurrent | | | |
| Settings | Group 1 | Recommended | Remark |
| Neutral TOC Enable | No | | |
| Neutral TOC Pickup | 0.15A | | |

| | | | |
|--|----------------|--------------------|---------------|
| Neutral TOC Curve | Definite Time | | |
| Neutral TOC Dial | 0.1 | | |
| Neutral TOC Delay | 0.05s | | |
| Neutral TOC Direction | None | | |
| Neutral TOC Direct Unit | 67N-V | | |
| Winding 1 Instantaneous Phase Instantaneous | | | |
| Settings | Group 1 | Recommended | Remark |
| Phase IOC Enable | No | | |
| Phase IOC Pickup | 3.60A | | |
| Phase IOC Delay | 0s | | |
| Phase IOC Direction | None | | |
| Phase IOC Direct Unit | 67F | | |
| | | | |
| Winding 1 Neutral Instantaneous | | | |
| Settings | Group 1 | Recommended | Remark |
| Neutral IOC Enable | No | | |
| Neutral IOC Pickup | 2.00A | | |
| Neutral IOC Delay | 0s | | |
| Neutral IOC Direction | None | | |
| Neutr IOC Direct Unit | 67N-V | | |
| Winding 2 Phase Time Overcurrent | | | |
| Settings | Group 1 | Recommended | Remark |
| Phase TOC Enable | Yes | | |
| Phase TOC Pickup | 0.20A | | |
| Phase TOC Curve | [IEC] Inverse | | |
| Phase TOC Dial | 0.2 | | |
| Phase TOC Definite Time | 0.05s | | |
| Phase TOC Direction | None | | |
| Phase TOC Direct Unit | 67F | | |
| Winding 2 Phase Instantaneous | | | |
| Settings | Group 1 | Recommended | Remark |
| Phase IOC Enable | Yes | | |
| Phase IOC Pickup | 1.00A | | |
| Phase IOC Delay | 0s | | |
| Phase IOC Direction | None | | |
| Phase IOC Direct Unit | 67F | | |
| Ground Instantaneous | | | |
| Settings | Group 1 | Recommended | Remark |
| Gnd IOC Enable | No | | |
| Gnd IOC Pickup | 0.1A | | |
| Gnd IOC Delay | 0s | | |
| Restricted Earth Faults Channel 1 | | | |
| Settings | Group 1 | Recommended | Remark |

| | | | |
|---------------------|-------|--|--|
| REF Enable | No | | |
| REF Pickup | 0.1A | | |
| REF Restraint Slope | 0% | | |
| REF Delay | 0.01s | | |

Mechanical protection tripping and Annunciation healthiness:-

| SI. No. | MECHANICAL PROTECTION | SETTINGS | | Tr. 9T | | |
|---------|-----------------------|----------|------|--------------------------------------|------|-------------|
| | | ALARM | TRIP | ALARM | TRIP | Healthiness |
| 1. | OTI | 75 | 80 | Currently Transformer Out of service | | |
| 2. | WTI | 80 | 90 | | | |
| 3. | BUCKHOLZ | Alarm | Trip | | | |
| 4. | PRV | --- | Trip | | | |
| 5. | LOW OIL LEVEL | Alarm | ---- | | | |
| 6. | SOURCE A SUPPLY | Alarm | ---- | | | |
| 7. | SOURCE B SUPPLY | Alarm | ---- | | | |
| 8. | COOLER CONTROL SUPPLY | Alarm | ---- | | | |

CIRCUIT BREAKER OPERATION:-

| SI. NO. | Transformer Designator | CB Operation | | |
|---------|------------------------|----------------------|--------------------------|------------------------------|
| | | By TNC switch Remote | By protection/Inter trip | Emergency trip elec. & mech. |
| 1. | Tr. 9T | NA | NA | NA |

CIRCUIT BREAKER ANNUNCIATION:-

| SI NO | Circuit Breaker | Indication | | | Annunciation | | | Transformer Conditioning Monitoring |
|-------|-----------------|------------|----------------------|--------------------|--------------|---------------------|-----------------|-------------------------------------|
| | | CB ON-OFF | Trip circuit Healthy | SF Pressure normal | D.C. Fail | Trip Circuit Faulty | Breaker Lockout | |
| 1 | CB | OK | OK | OK | OK | -- | OK | NA |

List of electrical components installed in 20 MVA 10T Transformer:-

| Sl. No. | Electrical component | Installed quantity |
|---------|----------------------|--------------------|
| A | Current Transformer | 02 Set |

| | | |
|---|-----------------------------|--------|
| B | Numerical Protection relays | 01 No. |
|---|-----------------------------|--------|

CURRENT TRANSFORMER

| Sl. No. | Location of CT | CT Designation | CT Ratio | Ratio adopted | CLAS S | Knee point voltage | Sec Res | Remark |
|---------|----------------|----------------|----------|---------------|--------|--------------------|---------|--------|
| 1 | HV SIDE | CT-1 | CORE-1 | 300/5 | 0.2 | | | |
| | | | CORE-2 | 300/5 | 0.2 | | | |
| | | | CORE-3 | 600/5 | PS | >500 | | |
| | | | CORE-4 | 600/5 | PS | >500 | | |
| | | | CORE-5 | 600/5 | PS | >500 | | |
| 2 | Neutral Side | CT-2 | CORE-1 | 200/1 | | | | |

Numerical protection relay:

| Sl. No. | Relay Designation | Location | Make/Model | MLFB No. | Firmware | Functional | REMARK |
|---------|------------------------------------|----------|------------------------|----------|----------|------------|--------|
| 1 | Transformer Diff. Relay protection | MCR | ZIV 81DV-L4F-2D0ED62NU | | | YES | |

132 KV Tr. 10T Bay (782) Description:-

| SI. NO. | BAY No. | Detail | Auxiliaries installed | Qty. |
|---------|---------|-------------|-----------------------|-------|
| 1 | BAY 782 | Tr. 10T BAY | Lightning arrestor | 3 |
| | | | Current transformer | 3 |
| | | | Isolators | 2 set |
| | | | Earth switch | N/A |
| | | | Circuit breaker | 3 |

DETAILS OF TRANSFORMER PROTECTION SETTINGS:-

| Tr. 10T (20 MV,132/6.9 KV) Relay Settings | | | |
|--|---------|-------------|--------|
| Transformer Diff. Protection | | | |
| General Settings | | | |
| Settings | Group 1 | Recommended | Remark |
| Name | ST_10T | | |
| Unit In Service | Yes | | |
| Winding 1 ratio | 120 | | |
| Winding 2 ratio | 200 | | |
| Winding 3 ratio | 1 | | |
| Phase VT Ratio | 1200 | | |

| | | | |
|---------------------------|----------------|--------------------|---------------|
| Neutral VT Ratio | 1 | | |
| Gnd 1 CT Ratio | 200 | | |
| Gnd 2 CT Ratio | 200 | | |
| Phase Sequence | ABC | | |
| Number of Windings | Two Windings | | |
| Diff curr measure | Times Tap | | |
| Reference Angle | VA | | |
| Neutral Voltage Origin | Transformer | | |
| Connection Groups | | | |
| Settings | Group 1 | Recommended | Remark |
| Wndg 1 connection | WYE | | |
| ZS Filter wndg 1 | Yes | | |
| Wndg 2 connection | DELTA | | |
| Wndg 2 phase ang | 11 | | |
| ZS Filter wndg 2 | No | | |
| Wndg 3 connection | WYE | | |
| Wndg 3 phase ang | 0 | | |
| ZS Filter wndg 3 | No | | |
| Zero Seq Filter Type | Phase Channels | | |
| Gnd C1 Winding | 1 | | |
| Gnd C2 Winding | 2 | | |
| Autotransformer | No | | |
| Protection | | | |
| Differential Units | | | |
| Settings | Group 1 | Recommended | Remark |
| Restraint Type | $(I1+I2-Id)/2$ | | |
| Reference Wndg | Winding 1 | | |
| Tap winding 1 | 0.73A | | |
| Tap winding 2 | 8.74A | | |
| Tap winding 3 | 1.00A | | |
| Fault DetectorSupervision | Yes | | |
| Differential | | | |
| Settings | Group 1 | Recommended | Remark |
| Diff Enable | Yes | | |
| Sensitivity | 0.3xtap (pu) | | |
| Restraint slope 1 | 30% | | |
| R Slope 1 Start | 0.15xtap (pu) | | |
| Restraint slope 2 | 70% | | |
| R Slope 2 Start | 2xtap (pu) | | |
| Ext Fault Block Enable | Yes | | |
| 2nd Restr. Enab. | No | | |
| 2nd Restraint PU | 0.4 | | |

| | | | |
|--|----------------|--------------------|---------------|
| 3rd Restr. Enab. | No | | |
| 3rd Restraint PU | 0.4 | | |
| 4th Restr. Enab. | No | | |
| 4th Restraint PU | 0.4 | | |
| 5th Restr. Enab. | No | | |
| 5th Restraint PU | 0.4 | | |
| Harmonic Restrain Mode | Continuous | | |
| Diff Time Delay | 0s | | |
| H Blocking Logic | 2 OUT OF 3 | | |
| Cross Blocking Time | 0.1s | | |
| 2nd Block. Enab. | Yes | | |
| 2nd Blocking PU | 15% | | |
| 3rd Block. Enab. | No | | |
| 3rd Blocking PU | 20% | | |
| 4th Block. Enab. | No | | |
| 4th Blocking PU | 20% | | |
| 5th Block. Enab. | Yes | | |
| 5th Blocking PU | 25% | | |
| Harmonic Blocking Mode | Continuous | | |
| Inhibition Time for Harmonics | 80s | | |
| Inhibition of Harmonic Blocking/Restraint with voltage | No | | |
| Parallel Transformer | No | | |
| Instantaneous Differential | | | |
| Settings | Group 1 | Recommended | Remark |
| Inst Diff Enable | Yes | | |
| Inst Diff Pickup | 5xtap (pu) | | |
| Inst Diff Delay | 0s | | |
| Ext Fault Block Enable | No | | |
| External Fault Detector | | | |
| Settings | Group 1 | Recommended | Remark |
| Enable | Yes | | |
| Current Minimum Level | 1xtap (pu) | | |
| Winding 1 Phase Time Overcurrent | | | |
| Settings | Group 1 | Recommended | Remark |
| Phase TOC Enable | Yes | | |
| Phase TOC Pickup | 0.80A | | |
| Phase TOC Curve | [IEC] Inverse | | |
| Phase TOC Dial | 0.1 | | |
| Phase TOC Definite Time | 0.3s | | |
| Phase TOC Direction | None | | |

| | | | |
|---|----------------|--------------------|---------------|
| Phase TOC Direct Unit | 67F | | |
| Winding 1 Neutral Time Overcurrent | | | |
| Settings | Group 1 | Recommended | Remark |
| Neutral TOC Enable | Yes | | |
| Neutral TOC Pickup | 0.20A | | |
| Neutral TOC Curve | [IEC] Inverse | | |
| Neutral TOC Dial | 0.2 | | |
| Neutral TOC Delay | 0.15s | | |
| Neutral TOC Direction | None | | |
| Neutral TOC Direct Unit | 67N-V | | |
| Winding 1 Phase Instantaneous | | | |
| Settings | Group 1 | Recommended | Remark |
| Phase IOC Enable | Yes | | |
| Phase IOC Pickup | 4.50A | | |
| Phase IOC Delay | 0.1s | | |
| Phase IOC Direction | None | | |
| Phase IOC Direct Unit | 67F | | |
| Winding 1 Neutral Instantaneous | | | |
| Settings | Group 1 | Recommended | Remark |
| Neutral IOC Enable | Yes | | |
| Neutral IOC Pickup | 4.50A | | |
| Neutral IOC Delay | 0.06s | | |
| Neutral IOC Direction | None | | |
| Neutr IOC Direct Unit | 67N-V | | |
| Ground Instantaneous | | | |
| Settings | Group 1 | Recommended | Remark |
| Gnd IOC Enable | No | | |
| Gnd IOC Pickup | 0.1A | | |
| Gnd IOC Delay | 0s | | |
| Time Overcurrent | | | |
| Settings | Group 1 | Recommended | Remark |
| Overload Enable | Yes | | |
| Overload Pickup | 6.50A | | |
| Overload Curve | Definite Time | | |
| Overload Dial | 1 | | |
| Overload Definite Time | 1800s | | |
| Restricted Earth Faults | | | |
| Settings | Group 1 | Recommended | Remark |
| REF Enable | Yes | | |
| REF Pickup | 0.1A | | |
| REF Restraint Slope | 25% | | |
| REF Delay | 0s | | |
| | | | |

Mechanical protection tripping and Annunciation healthiness:-

| SI. No. | MECHANICAL PROTECTION | SETTINGS | | Tr. 10T | | |
|---------|-----------------------|----------|------|---------|------|-------------|
| | | ALARM | TRIP | ALARM | TRIP | Healthiness |
| 1. | OTI | 85 | 95 | 85 | 95 | Ok |
| 2. | WTI | 90 | 100 | 90 | 100 | Ok |
| 3. | BUCKHOLZ | Alarm | Trip | Ok | Ok | |
| 4. | PRV | | Trip | | Ok | |
| 5. | LOW OIL LEVEL | Alarm | | Ok | | |
| 6. | SOURCE A SUPPLY | Alarm | | Ok | | |
| 7. | SOURCE B SUPPLY | Alarm | | Ok | | |
| 8. | COOLER CONTROL SUPPLY | Alarm | | Ok | | |

CIRCUIT BREAKER OPERATION:-

| SI. NO. | Transformer Designator | CB Operation | | |
|---------|------------------------|----------------------|--------------------------|------------------------------|
| | | By TNC switch Remote | By protection/Inter trip | Emergency trip elec. & mech. |
| 1. | Tr. 10T | OK | OK | OK |

CIRCUIT BREAKER ANNUNCIATION:-

| SI NO | Circuit Breaker | Indication | | | Annunciation | | | Transformer Conditioning Monitoring |
|-------|-----------------|------------|----------------------|--------------------|--------------|---------------------|-----------------|-------------------------------------|
| | | CB ON-OFF | Trip circuit Healthy | SF Pressure normal | D.C. Fail | Trip Circuit Faulty | Breaker Lockout | |
| 1 | CB | OK | OK | OK | OK | OK | OK | NA |

List of electrical components installed in 20 MVA R1 Transformer:-

| Sl. No. | Electrical component | Installed quantity |
|---------|-----------------------------|--------------------|
| A | Current Transformer | 02 Set |
| B | Numerical Protection relays | 01 No. |

CURRENT TRANSFORMER

| Sl. No. | Location of CT | CT Designation | CT Ratio | Ratio adopted | CLAS S | Knee point voltage | Sec Res | Remark |
|---------|----------------|----------------|----------|---------------|--------|--------------------|---------|--------|
| 1 | HV SIDE | CT-1 | CORE-1 | 200/1 | 1.0 | | | |
| | | | CORE-2 | 200/1 | 5P | | | |
| | | | CORE-3 | 600/1 | 10P | | | |
| | | | CORE-4 | 800/1 | 5P | | | |
| | | | CORE-5 | 800/1 | 5P | | | |
| 2 | Neutral Side | CT-2 | CORE-1 | 200/1 | | | | |

Numerical protection relay:

| Sl. No. | Relay Designation | Location | Make/Model | MLFB No. | Firmware | Functional | REMARK |
|---------|------------------------------------|----------|------------------------|----------|----------|------------|--------|
| 1 | Transformer Diff. Relay protection | MCR | ZIV 81DV-L4F-2D0ED62NU | | | YES | |

132 KV Tr. R1 Bay (783) Description:-

| SI. NO. | BAY No. | Detail | Auxiliaries installed | Qty. |
|---------|---------|------------|-----------------------|-------|
| 1 | BAY 783 | Tr. R1 BAY | Lightning arrestor | 2 Set |
| | | | Current transformer | 3 |
| | | | Isolators | 3 set |
| | | | Earth switch | N/A |
| | | | Circuit breaker | 3 |

DETAILS OF TRANSFORMER PROTECTION SETTINGS:-

| Tr. R1 (20 MV,132/6.9 KV) Relay Settings | | | |
|--|---------|-------------|--------|
| Transformer Diff. Protection | | | |
| General Settings | | | |
| Settings | Group 1 | Recommended | Remark |
| Name | ST_R1 | | |
| Unit In Service | Yes | | |
| Winding 1 ratio | 600 | | |

| | | | |
|----------------------------|----------------|--------------------|---------------|
| Winding 2 ratio | 400 | | |
| Winding 3 ratio | 1 | | |
| Phase VT Ratio | 1200 | | |
| Neutral VT Ratio | 1 | | |
| Gnd 1 CT Ratio | 200 | | |
| Gnd 2 CT Ratio | 200 | | |
| Phase Sequence | ABC | | |
| Number of Windings | Two Windings | | |
| Diff curr measure | Times Tap | | |
| Reference Angle | VA | | |
| Neutral Voltage Origin | Transformer | | |
| Connection Groups | | | |
| Settings | Group 1 | Recommended | Remark |
| Wndg 1 connection | WYE | | |
| ZS Filter wndg 1 | Yes | | |
| Wndg 2 connection | DELTA | | |
| Wndg 2 phase ang | 11 | | |
| ZS Filter wndg 2 | No | | |
| Wndg 3 connection | WYE | | |
| Wndg 3 phase ang | 0 | | |
| ZS Filter wndg 3 | No | | |
| Zero Seq Filter Type | Phase Channels | | |
| Gnd C1 Winding | 1 | | |
| Gnd C2 Winding | 2 | | |
| Autotransformer | No | | |
| Protection | | | |
| Differential Units | | | |
| Settings | Group 1 | Recommended | Remark |
| Restraint Type | $(I1+I2-Id)/2$ | | |
| Reference Wndg | Winding 1 | | |
| Tap winding 1 | 0.15A | | |
| Tap winding 2 | 4.18A | | |
| Tap winding 3 | 1.00A | | |
| Fault Detector Supervision | Yes | | |
| Differential | | | |
| Settings | Group 1 | Recommended | Remark |
| Diff Enable | Yes | | |
| Sensitivity | 0.3xtap (pu) | | |
| Restraint slope 1 | 30% | | |
| R Slope 1 Start | 0.15xtap (pu) | | |
| Restraint slope 2 | 70% | | |
| R Slope 2 Start | 2xtap (pu) | | |
| Ext Fault Block Enable | Yes | | |
| 2nd Restr. Enab. | Yes | | |
| 2nd Restraint PU | 0.4 | | |
| 3rd Restr. Enab. | Yes | | |

| | | | |
|--|----------------|--------------------|---------------|
| 3rd Restraint PU | 0.4 | | |
| 4th Restr. Enab. | Yes | | |
| 4th Restraint PU | 0.4 | | |
| 5th Restr. Enab. | Yes | | |
| 5th Restraint PU | 0.4 | | |
| Harmonic Restrain Mode | Continuous | | |
| Diff Time Delay | 0s | | |
| H Blocking Logic | OR | | |
| Cross Blocking Time | 0.1s | | |
| 2nd Block. Enab. | Yes | | |
| 2nd Blocking PU | 15% | | |
| 3rd Block. Enab. | No | | |
| 3rd Blocking PU | 20% | | |
| 4th Block. Enab. | No | | |
| 4th Blocking PU | 20% | | |
| 5th Block. Enab. | Yes | | |
| 5th Blocking PU | 25% | | |
| Harmonic Blocking Mode | Continuous | | |
| Inhibition Time for Harmonics | 80s | | |
| Inhibition of Harmonic Blocking/Restraint with voltage | No | | |
| Parallel Transformer | No | | |
| External Fault Detector | | | |
| Settings | Group 1 | Recommended | Remark |
| Enable | Yes | | |
| Current MinimumLevel | 0.75xtap (pu) | | |
| Winding 1 Phase Time Overcurrent | | | |
| Settings | Group 1 | Recommended | Remark |
| Phase TOC Enable | Yes | | |
| Phase TOC Pickup | 0.16A | | |
| Phase TOC Curve | [IEC] Inverse | | |
| Phase TOC Dial | 0.4 | | |
| Phase TOC Definite Time | 0.05s | | |
| Phase TOC Direction | None | | |
| Phase TOC Direct Unit | 67F | | |
| Winding 1 Neutral Time Overcurrent | | | |
| Settings | Group 1 | Recommended | Remark |
| Neutral TOC Enable | Yes | | |
| Neutral TOC Pickup | 0.04A | | |
| Neutral TOC Curve | [IEC] Inverse | | |
| Neutral TOC Dial | 0.2 | | |
| Neutral TOC Delay | 0.05s | | |
| Neutral TOC Direction | None | | |

| | | | |
|--|----------------|--------------------|---------------|
| Neutral TOC Direct Unit | 67N-V | | |
| Winding 1 Phase Instantaneous | | | |
| Settings | Group 1 | Recommended | Remark |
| Phase IOC Enable | Yes | | |
| Phase IOC Pickup | 0.90A | | |
| Phase IOC Delay | 0.1s | | |
| Phase IOC Direction | None | | |
| Phase IOC Direct Unit | 67F | | |
| Winding 1 Neutral Instantaneous | | | |
| Settings | Group 1 | Recommended | Remark |
| Neutral IOC Enable | Yes | | |
| Neutral IOC Pickup | 1.00A | | |
| Neutral IOC Delay | 0.06s | | |
| Neutral IOC Direction | None | | |
| Neutr IOC Direct Unit | 67N-V | | |
| Ground Instantaneous | | | |
| Settings | Group 1 | Recommended | Remark |
| Gnd IOC Enable | Yes | | |
| Gnd IOC Pickup | 0.5A | | |
| Gnd IOC Delay | 0.06s | | |
| Restricted Earth Faults | | | |
| Settings | Group 1 | Recommended | Remark |
| REF Enable | Yes | | |
| REF Pickup | 0.1A | | |
| REF Restraint Slope | 0% | | |
| REF Delay | 0s | | |

Mechanical protection tripping and Annunciation healthiness:-

| SI. No. | MECHANICAL PROTECTION | SETTINGS | | Tr. R1 | | |
|---------|-----------------------|----------|------|--------|------|-------------|
| | | ALARM | TRIP | ALARM | TRIP | Healthiness |
| 1. | OTI | NA | NA | | | |
| 2. | WTI | 80 | 90 | 80 | 90 | Ok |
| 3. | BUCKHOLZ | Alarm | Trip | Ok | Ok | Ok |
| 4. | PRV | | Trip | | Ok | Ok |
| 5. | LOW OIL LEVEL | Alarm | | Ok | | Ok |
| 6. | SOURCE A SUPPLY | Alarm | | Ok | | Ok |
| 7. | SOURCE B SUPPLY | Alarm | | Ok | | Ok |
| 8. | COOLER CONTROL SUPPLY | Alarm | | Ok | | Ok |
| | | | | | | |

CIRCUIT BREAKER OPERATION:-

| SI. NO. | Transformer Designator | CB Operation | | |
|---------|------------------------|----------------------|--------------------------|------------------------------|
| | | By TNC switch Remote | By protection/Inter trip | Emergency trip elec. & mech. |
| 1. | Tr. R1 | OK | OK | OK |

CIRCUIT BREAKER ANNUNCIATION:-

| | | Indication | | | Annunciation | | | |
|-------|-----------------|------------|----------------------|--------------------|--------------|---------------------|-----------------|-------------------------------------|
| SI NO | Circuit Breaker | CB ON-OFF | Trip circuit Healthy | SF Pressure normal | D.C. Fail | Trip Circuit Faulty | Breaker Lockout | Transformer Conditioning Monitoring |
| 1 | CB | OK | OK | OK | OK | OK | OK | NA |

List of electrical components installed in 20 MVA R2 Transformer:-

| Sl. No. | Electrical component | Installed quantity |
|---------|-----------------------------|--------------------|
| A | Current Transformer | 02 Set |
| B | Numerical Protection relays | 01 No. |

CURRENT TRANSFORMER

| Sl. No. | Location of CT | CT Designation | CT Ratio | Ratio adopted | CLAS S | Knee point voltage | Sec Res | Remark |
|---------|----------------|----------------|----------|---------------|--------|--------------------|---------|--------|
| 1 | HV SIDE | CT-1 | CORE-1 | 200/1 | 0.2s | | | |
| | | | CORE-2 | 200/1 | 5P20 | | | |
| | | | CORE-3 | 600/1 | 10P20 | | | |
| | | | CORE-4 | 800/1 | 10P20 | | | |
| | | | CORE-5 | 800/1 | 10P20 | | | |
| 2 | Neutral Side | CT-2 | CORE-1 | 200/1 | | | | |

Numerical protection relay:

| Sl. No. | Relay Designation | Location | Make/Model | MLFB No. | Firmware | Functional | REMARK |
|---------|------------------------------------|----------|------------------------|----------|----------|------------|--------|
| 1 | Transformer Diff. Relay protection | MCR | ZIV 81DV-L4F-2D0ED62NU | | | YES | |

132 KV Tr. R2 Bay (784) Description:-

| SI. NO. | BAY No. | Detail | Auxiliaries installed | Qty. |
|---------|---------|------------|-----------------------|-------|
| 1 | BAY 784 | Tr. R2 BAY | Lightning arrestor | 2 Set |
| | | | Current transformer | 3 |
| | | | Isolators | 3 set |
| | | | Earth switch | N/A |
| | | | Circuit breaker | 3 |

DETAILS OF TRANSFORMER PROTECTION SETTINGS:-

| Tr. R2 (20 MV,132/6.9 KV) Relay Settings | | | |
|---|---------|-------------|--------|
| Transformer Diff. Protection | | | |
| General Settings | | | |
| Settings | Group 1 | Recommended | Remark |
| Name | ST_R1 | | |
| Unit In Service | Yes | | |
| Winding 1 ratio | 800 | | |

| | | | |
|----------------------------|----------------|--------------------|---------------|
| Winding 2 ratio | 400 | | |
| Winding 3 ratio | 1 | | |
| Phase VT Ratio | 1200 | | |
| Neutral VT Ratio | 1 | | |
| Gnd 1 CT Ratio | 200 | | |
| Gnd 2 CT Ratio | 200 | | |
| Phase Sequence | ABC | | |
| Number of Windings | Two Windings | | |
| Diff curr measure | Times Tap | | |
| Reference Angle | VA | | |
| Neutral Voltage Origin | Transformer | | |
| Connection Groups | | | |
| Settings | Group 1 | Recommended | Remark |
| Wndg 1 connection | WYE | | |
| ZS Filter wndg 1 | Yes | | |
| Wndg 2 connection | DELTA | | |
| Wndg 2 phase ang | 11 | | |
| ZS Filter wndg 2 | No | | |
| Wndg 3 connection | WYE | | |
| Wndg 3 phase ang | 0 | | |
| ZS Filter wndg 3 | No | | |
| Zero Seq Filter Type | Phase Channels | | |
| Gnd C1 Winding | 1 | | |
| Gnd C2 Winding | 2 | | |
| Autotransformer | No | | |
| Protection | | | |
| Differential Units | | | |
| Settings | Group 1 | Recommended | Remark |
| Restraint Type | (I1+I2)/2 | | |
| Reference Wndg | Winding 1 | | |
| Tap winding 1 | 0.15A | | |
| Tap winding 2 | 4.18A | | |
| Tap winding 3 | 1.00A | | |
| Fault Detector Supervision | Yes | | |
| Differential | | | |
| Settings | Group 1 | Recommended | Remark |
| Diff Enable | Yes | | |
| Sensitivity | 0.3xtap (pu) | | |
| Restraint slope 1 | 30% | | |
| R Slope 1 Start | 0.15xtap (pu) | | |
| Restraint slope 2 | 70% | | |
| R Slope 2 Start | 2xtap (pu) | | |
| Ext Fault Block Enable | Yes | | |
| 2nd Restr. Enab. | Yes | | |
| 2nd Restraint PU | 0.4 | | |
| 3rd Restr. Enab. | Yes | | |
| 3rd Restraint PU | 0.4 | | |

| | | | |
|--|----------------|--------------------|---------------|
| 4th Restr. Enab. | Yes | | |
| 4th Restraint PU | 0.4 | | |
| 5th Restr. Enab. | Yes | | |
| 5th Restraint PU | 0.4 | | |
| Harmonic Restrain Mode | Continuous | | |
| Diff Time Delay | 0s | | |
| H Blocking Logic | OR | | |
| Cross Blocking Time | 0.1s | | |
| 2nd Block. Enab. | Yes | | |
| 2nd Blocking PU | 15% | | |
| 3rd Block. Enab. | No | | |
| 3rd Blocking PU | 20% | | |
| 4th Block. Enab. | No | | |
| 4th Blocking PU | 20% | | |
| 5th Block. Enab. | Yes | | |
| 5th Blocking PU | 25% | | |
| Harmonic Blocking Mode | Continuous | | |
| Inhibition Time for Harmonics | 80s | | |
| Inhibition of Harmonic Blocking/Restraint with voltage | No | | |
| Parallel Transformer | No | | |
| External Fault Detector | | | |
| Settings | Group 1 | Recommended | Remark |
| Enable | Yes | | |
| Current Minimum Level | 0.75xtap (pu) | | |
| Winding 1 Phase Time Overcurrent | | | |
| Settings | Group 1 | Recommended | Remark |
| Phase TOC Enable | Yes | | |
| Phase TOC Pickup | 0.12A | | |
| Phase TOC Curve | [IEC] Inverse | | |
| Phase TOC Dial | 0.4 | | |
| Phase TOC Definite Time | 0.05s | | |
| Phase TOC Direction | None | | |
| Phase TOC Direct Unit | 67F | | |
| Winding 1 Neutral Time Overcurrent | | | |
| Settings | Group 1 | Recommended | Remark |
| Neutral TOC Enable | Yes | | |
| Neutral TOC Pickup | 0.03A | | |
| Neutral TOC Curve | [IEC] Inverse | | |
| Neutral TOC Dial | 0.2 | | |
| Neutral TOC Delay | 0.05s | | |
| Neutral TOC Direction | None | | |
| Neutral TOC Direct Unit | 67N-V | | |
| Winding 1 Phase Instantaneous | | | |
| Settings | Group 1 | Recommended | Remark |

| | | | |
|--|----------------|--------------------|---------------|
| Phase IOC Enable | Yes | | |
| Phase IOC Pickup | 0.68A | | |
| Phase IOC Delay | 0.1s | | |
| Phase IOC Direction | None | | |
| Phase IOC Direct Unit | 67F | | |
| Winding 1 Neutral Instantaneous | | | |
| Settings | Group 1 | Recommended | Remark |
| Neutral IOC Enable | Yes | | |
| Neutral IOC Pickup | 0.80A | | |
| Neutral IOC Delay | 0.06s | | |
| Neutral IOC Direction | None | | |
| Neutr IOC Direct Unit | 67N-V | | |
| Ground Instantaneous | | | |
| Settings | Group 1 | Recommended | Remark |
| Gnd IOC Enable | Yes | | |
| Gnd IOC Pickup | 0.5A | | |
| Gnd IOC Delay | 0.06s | | |
| Restricted Earth Faults Channel 1 | | | |
| Settings | Group 1 | Recommended | Remark |
| REF Enable | Yes | | |
| REF Pickup | 0.1A | | |
| REF Restraint Slope | 0% | | |
| REF Delay | 0s | | |

Mechanical protection tripping and Annunciation healthiness:-

| SI. No. | MECHANICAL PROTECTION | SETTINGS | | Tr. R2 | | |
|---------|-----------------------|----------|------|--------|------|-------------|
| | | ALARM | TRIP | ALARM | TRIP | Healthiness |
| 1. | OTI | 80 | 90 | 80 | 90 | Ok |
| 2. | WTI | NA | NA | | | |
| 3. | BUCKHOLZ | Alarm | Trip | Ok | Ok | Ok |
| 4. | PRV | | Trip | | Ok | |
| 5. | LOW OIL LEVEL | Alarm | | Ok | | Ok |
| 6. | SOURCE A SUPPLY | Alarm | | Ok | | Ok |
| 7. | SOURCE B SUPPLY | Alarm | | Ok | | Ok |
| 8. | COOLER CONTROL SUPPLY | Alarm | | Ok | | Ok |
| | | | | | | |

CIRCUIT BREAKER OPERATION:-

| SI. NO. | Transformer Designator | CB Operation | | |
|---------|------------------------|----------------------|--------------------------|------------------------------|
| | | By TNC switch Remote | By protection/Inter trip | Emergency trip elec. & mech. |
| 1. | Tr. R2 | OK | OK | OK |

CIRCUIT BREAKER ANNUNCIATION:-

| SI NO | Circuit Breaker | Indication | | | Annunciation | | | Transformer Conditioning Monitoring |
|-------|-----------------|------------|----------------------|--------------------|--------------|---------------------|-----------------|-------------------------------------|
| | | CB ON-OFF | Trip circuit Healthy | SF Pressure normal | D.C. Fail | Trip Circuit Faulty | Breaker Lockout | |
| 1 | CB | OK | OK | OK | OK | OK | OK | NA |

OBSERVATION:

As a general finding from this audit, it is observed that:

1. Generator is well protected as per recommended settings.
2. GRP has independent main-1 and main-2 functional Numerical protection.
3. Dedicated differential protection of Generator transformer is not available.
4. UAT is not available, Unit auxiliaries are from 20 MVA station transformers R1 and R2.
5. Positive of one number DC source is earthed.
6. GRP relays are not Time synchronized with GPS, as GPS is not available.
7. Single line diagram (SLD) of ACDB and DCDB not available.
8. EDG supply at 1X110MW Unit found in order.
9. Time Functionality circuit breaker, relay testing reports is also checked, and all are found in satisfactory state.

Internal Protection Audit Report of

220/132 kV SWITCH YARD

of

'C' Thermal power station,


Harduaganj Thermal Power Plant, Kasimpur, Aligarh

INTERNAL PROTECTION AUDIT 220/132 KV


HPP, KASIMPUR ALIGARH

SLD of 220/132 KV Switchyard

SLD OF 220/132KV SWITCHYARD OF HARDUAGANJ TPS, KASIMPUR



- 220KV CT RATIO 1000/1A, 800/1A, 600/1A
- 132KV CT RATIO 600/1A, 300/1A
- 220KV CVT/PT RATIO 220KV/110V
- 132KV CVT/ PT RATIO 132KV/110V
- CURRENT TRANSFORMER (CT)
- POTENTIAL TRANSFORMER (PT)
- CIRCUIT BREAKER (CB)
- LIGHTNING ARRESTOR (LA)
- ISOLATOR
- TRANSFORMER
- ABT ENERGY METER



DC SUPPLY SYSTEMS OF SWITCHYARD

| No | DC supply systems | | 220V DC 1 | 220V DC 2 |
|----|---|---|-------------------------------------|---|
| 1 | Type of Batteries | Non Sealed/Sealed lead with recombination of gas/Nickel-Cadmium/Other | Non sealed lead acid 500AH | EXIDE make Non sealed lead acid 500AH |
| 2 | Number of Cells per bank | | 110 | 110 |
| 3 | Date of procurement/ commissioning of the Battery | | 2006 | 2022 |
| 4 | Is the battery functional and in good condition? | Yes/No | NO | Yes |
| 5 | Availability of Battery Charger | Yes/No | VERTIV make float cum boost charger | float cum boost charger |
| 6 | Date of procurement/ commissioning of the Charger | | 2018 | 2008 |
| 7 | Is the Charger functional ? | Yes/No | Yes | Boost mode functioning, but Float nor working |
| 8 | Used combination for charging | Two sets of battery and charger /single battery with charger /one battery with two chargers | Two sets of battery and charger | |
| 9 | Measured voltage (to be measured at the farthest panel) | | | |
| | Positive to Earth | | - | 123 V |
| | Negative to Earth | | - | 122 V |

| | | | | |
|----|---|--|----|----|
| 10 | Availability of Battery Ground Fault Detectors? | Yes/No | No | No |
| 12 | The protection relays and trip circuits are segregated into two independent system feed through fuses from two different DC sources | Yes/No | No | |
| 13 | Maintenance/ Testing Plan | | | |
| | What is the maintenance/ testing plan/ schedule followed by the utility for maintenance of battery and charger? | Daily maintenance plan included measurement of specific gravity and visual checks. | | |

DC SUPPLY SYSTEMS of PLCC

| No | DC supply systems | | 50 DC 1 | 50V DC 2 |
|----|---|---|---|--|
| | Type of Batteries | Non Sealed/Sealed lead with recombination of gas/ Nickel-Cadmium/Other | EXIDE make Non sealed lead acid 600AH | EXIDE make Non sealed lead acid 600AH |
| 2 | Number of Cells per bank | | 25 | 25 |
| 3 | Date of procurement/ commissioning of the Battery | | 2017 | 2021 |
| 4 | Is the battery functional and in good condition? | Yes/No | Yes | Yes |
| 5 | Availability of Battery Charger | Yes/No | VERTIV make 50V 100A float cum boost charger | VERTIV make 50V 50A float cum boost charger |
| 6 | Date of procurement/ commissioning of the Charger | | 2018 | 2021 |
| 7 | Is the Charger functional ? | Yes/No | Yes | Yes |
| 8 | Used combination for charging | Two sets of battery and charger /single battery with charger /one battery with two chargers | Two sets of battery and charger | |
| 9 | Measured voltage (to be | | | |

| | | | | |
|----|---|--------|--|-------|
| | measured at the farthest panel) | | | |
| | Positive to Earth | | +26 V | +24 V |
| | Negative to Earth | | -27 V | -28 V |
| 10 | Availability of Battery Ground Fault Detectors? | Yes/No | No | No |
| 12 | The protection relays and trip circuits are segregated into two independent system feed through fuses from two different DC sources | Yes/No | No | |
| 13 | Maintenance/ Testing Plan | | | |
| | What is the maintenance/ testing plan/ schedule followed by the utility for maintenance of battery and charger? | | Daily maintenance plan included measurement of specific gravity and visual checks. | |

DC SUPPLY SYSTEMS of Unit 7

| No | DC supply systems | | 220V DC 1 | 220V DC 2 |
|----|---|---|---|----------------------------|
| | Type of Batteries | Non Sealed/Sealed lead with recombination of gas/ Nickel-Cadmium/Other | Non sealed lead acid 500AH | Non sealed lead acid 850AH |
| 2 | Number of Cells per bank | | 110 | 110 |
| 3 | Date of procurement/ commissioning of the Battery | | 2005 | 2013 |
| 4 | Is the battery functional and in good condition? | Yes/No | NO | Yes |
| 5 | Availability of Battery Charger | Yes/No | Yes | Yes |
| 6 | Date of procurement/ commissioning of the Charger | | NA | 2014 |
| 7 | Is the Charger functional ? | Yes/No | Boost mode functioning , but Float mode not working | Yes |
| 8 | Used combination for charging | Two sets of battery and charger /single battery with charger /one battery with two chargers | Two sets of battery and charger | |
| 9 | Measured voltage (to be measured at the farthest panel) | | | |
| | Positive to Earth | | +130 | 5 V |
| | Negative to Earth | | -110 | -215 V |

| | | | | |
|----|---|--------|--|----|
| 10 | Availability of Battery Ground Fault Detectors? | Yes/No | No | No |
| 12 | The protection relays and trip circuits are segregated into two independent system feed through fuses from two different DC sources | Yes/No | No | |
| 13 | Maintenance/ Testing Plan | | | |
| | What is the maintenance/ testing plan/ schedule followed by the utility for maintenance of battery and charger? | | Daily maintenance plan included measurement of specific gravity and visual checks. | |

CB AUDIT

| No. | CB ID Bay Name | GT#7 Bay No 21 | Boner Bay No 20 | Atrauli Bay No 14 | Khurja-I Bay No 10 | Etah Bay No 05 | SikandRao Bay No 03 |
|-----|---|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|
| 1 | CB Rated voltage (KV) | 245 | 245 | 245 | 245 | 245 | 245 |
| 2 | Make & Model & Sr. No. | Areva, GL314, 151523 | Areva, GL314, 151522 | Areva, GL314, 151519 | Areva, GL314, 151520 | Areva, GL314, 151524 | Areva, GL314, 151521 |
| 3 | Date of commissioning | 2011 | 2011 | 29.09.2009 | 04.09.2009 | 03.08.2009 | 2009 |
| 4 | Type of CB (SF6/ MOCB/ ABCB etc.) | SF6 | SF6 | SF6 | SF6 | SF6 | SF6 |
| 5 | Is the Breaker healthy/ functional (Yes/ No) | Yes | Yes | Yes | Yes | Yes | Yes |
| 6 | Rated Breaking current (kA) | 40KA | 40KA | 40KA | 40KA | 40KA | 40KA |
| 7 | Number of closing coils | One | One | One | One | One | One |
| 8 | Healthiness of closing coil | Healthy | Healthy | Healthy | Healthy | Healthy | Healthy |
| 9 | Number of tripping coils | Two | Two | Two | Two | Two | Two |
| 10 | Healthiness of Tripping Coil | Healthy | Healthy | Healthy | Healthy | Healthy | Healthy |
| 11 | Trip Circuit Supervision Relay available for monitoring Trip Circuit -1 & Trip Circuit-2 with breaker in both open and closed condition (Yes/ No) | Yes | No | No | No | No | No |
| 12 | Are the Trip Circuit Supervision relays functional/ healthy | Yes | No | No | No | No | No |

| | | | | | | | |
|------------|---|------------------------------|------------------------------|----------------------------|-------------------------|-------------------------|--------------------|
| 13 | One/three pole operation | One Pole Operation | One Pole Operation | One Pole Operation | One Pole Operation | One Pole Operation | One Pole Operation |
| 14 | For breakers with single poles, is pole discrepancy relay provided? | Yes | Yes | Yes | Yes | Yes | Yes |
| 15 | Does the Pole discrepancy relay have facility for Stage-1 (own breaker tripping) & Stage-2 (Boundary breaker tripping) | No | No | No | No | No | No |
| 16 | What monitoring devices are provided for checking the dielectric medium of the breaker? (for eg. Gas pressure low etc.) | Densimonitor | Densimonitor | Densimonitor | Densimonitor | Densimonitor | Densimonitor |
| 17 | What action is initiated by each of different Stages of these devices (Alarm/Block tripping) | Both | Both | Both | Both | Both | Both |
| 18 | PIR (Available/Not) | No | No | No | No | No | No |
| | | | | | | | |
| No. | CB ID Bay Name | Bye Pass CB Bay No 09 | Bus Coupler Bay No 15 | Khurja-II Bay No 08 | ICT-2T Bay No 01 | ICT-1T Bay No 01 | |
| 1 | CB Rated voltage (KV) | 245 | 245 | 245 | NA | 245 | |
| 2 | Make & Model & Sr. No. | ABB, LTB245E1, 17500689 | ABB, LTB245E1, 17500690 | ABB, ELFSL4-1, 24500421 | NA | ABB, ELFSL4-1, 1B105995 | |
| 3 | Date of commissioning | 2009 | 01.09.2009 | 28.08.2006 | NA | 1992 | |
| 4 | Type of CB (SF6/MOCB/ ABCB etc.) | SF6 | SF6 | SF6 | NA | SF6 | |
| 5 | Is the Breaker healthy/ functional (Yes/No) | Yes | Yes | Yes | NA | Yes | |
| 6 | Rated Breaking current (kA) | 40KA | 40KA | 40KA | NA | 40KA | |
| 7 | Number of closing coils | One | One | One | NA | One | |
| 8 | Healthiness of closing coil | Healthy | Healthy | Healthy | NA | Healthy | |
| 9 | Number of tripping coils | Two | Two | Two | NA | Two | |
| 10 | Healthiness of Tripping Coil | Healthy | Healthy | Healthy | NA | Healthy | |
| 11 | Trip Circuit Supervision Relay available for monitoring Trip Circuit -1 & Trip Circuit-2 | Yes | Yes | Yes | NA | Yes | |

| | | | | | | | |
|----|---|--------------------|--------------------|--------------------|-----------|--------------------|--|
| | with breaker in both open and closed condition (Yes/ No) | | | | | | |
| 12 | Are the Trip Circuit Supervision relays functional/ healthy | Yes | Yes | Yes | NA | Yes | |
| 13 | One/three pole operation | One Pole Operation | One Pole Operation | One Pole Operation | NA | One Pole Operation | |
| 14 | For breakers with single poles, is pole discrepancy relay provided? | Yes | Yes | Yes | NA | Yes | |
| 15 | Does the Pole discrepancy relay have facility for Stage-1 (own breaker tripping) & Stage-2 (Boundary breaker tripping) | No | No | No | NA | NO | |
| 16 | What monitoring devices are provided for checking the dielectric medium of the breaker? (for eg. Gas pressure low etc.) | Densimonitor | Densimonitor | Densimonitor | NA | Densimonitor | |
| 17 | What action is initiated by each of different Stages of these devices (Alarm/ Block tripping) | Both | Both | Both | NA | Both | |
| 18 | PIR (Available/ Not) | No | No | No | NA | No | |

| No. | CB ID Bay Name | Jahnbd- Bay No 06 | Rukhi-II Bay No 18 | | | | |
|-----|--|--------------------------|---------------------------|--|--|--|--|
| 1 | CB Rated voltage (KV) | 245 | 245 | | | | |
| 2 | Make & Model & Sr. No. | CGL, 200-SFM-40S, 33259C | CGL, 200-SFM-40S / 33257C | | | | |
| 3 | Date of commissioning | 01.11.2014 | 01.12.2014 | | | | |
| 4 | Type of CB (SF6/ MOCB/ ABCB etc.) | SF6 | SF6 | | | | |
| 5 | Is the Breaker healthy/ functional (Yes/ No) | Yes | NO | | | | |
| 6 | Rated Breaking current (kA) | 40KA | NA | | | | |
| 7 | Number of closing coils | One | NA | | | | |
| 8 | Healthiness of closing coil | Healthy | NA | | | | |

| | | | | | | | |
|----|---|--------------------|----|--|--|--|--|
| 9 | Number of tripping coils | Two | NA | | | | |
| 10 | Healthiness of Tripping Coil | Healthy | NA | | | | |
| 11 | Trip Circuit Supervision Relay available for monitoring Trip Circuit -1 & Trip Circuit-2 with breaker in both open and closed condition (Yes/ No) | Yes | NA | | | | |
| 12 | Are the Trip Circuit Supervision relays functional/ healthy | Yes | NA | | | | |
| 13 | One/three pole operation | One Pole Operation | NA | | | | |
| 14 | For breakers with single poles, is pole discrepancy relay provided? | Yes | NA | | | | |
| 15 | Does the Pole discrepancy relay have facility for Stage-1 (own breaker tripping) & Stage-2 (Boundary breaker tripping) | No | NA | | | | |
| 16 | What monitoring devices are provided for checking the dielectric medium of the breaker? (for eg. Gas pressure low etc.) | Densimonitor | NA | | | | |
| 17 | What action is initiated by each of different Stages of these devices (Alarm/ Block tripping) | Both | NA | | | | |
| 18 | PIR (Available/ Not) | No | NA | | | | |

| No. | CB ID Bay Name | ST-9T | ST-10T | ST-R1 | ST-R2 | ICT-1T(788) | |
|-----|------------------------|---------------------------|---|---------------------------|---------------------------|---------------------------|--|
| 1 | CB Rated voltage (KV) | 145 | 145 | 145 | 145 | 145 | |
| 2 | Make & Model & Sr. No. | ABB, LTB145D1/B, 17003160 | ABB, LTB145D1/B, Rating Plate Not Available | ABB, LTB145D1/B, 17000836 | ABB, LTB145D1/B, 17003161 | ABB, LTB145D1/B, 17003200 | |
| 3 | Date of commissioning | 2006 & 2009 | 2006 & 2009 | 2006 & 2009 | 2006 & 2009 | 2006 & 2009 | |

| | | | | | | | |
|----|---|-------------------------|-------------------------|-------------------------|-------------------------|-------------------------|--|
| 4 | Type of CB (SF6/ MOCB/ ABCB etc.) | SF6 | SF6 | SF6 | SF6 | SF6 | |
| 5 | Is the Breaker healthy/ functional (Yes/ No) | Yes | Yes | Yes | Yes | Yes | |
| 6 | Rated Breaking current (kA) | 31.5 | 31.5 | 31.5 | 31.5 | 31.5 | |
| 7 | Number of closing coils | 1 | 1 | 1 | 1 | 1 | |
| 8 | Healthiness of closing coil | Yes | Yes | Yes | Yes | Yes | |
| 9 | Number of tripping coils | 2 | 2 | 2 | 2 | 2 | |
| 10 | Healthiness of Tripping Coil | Yes | Yes | Yes | Yes | Yes | |
| 11 | Trip Circuit Supervision Relay available for monitoring Trip Circuit -1 & Trip Circuit-2 with breaker in both open and closed condition (Yes/ No) | No | No | No | No | No | |
| 12 | Are the Trip Circuit Supervision relays functional/ healthy | | | | | | |
| 13 | One/three pole operation | Three | Three | Three | Three | Three | |
| 14 | For breakers with single poles, is pole discrepancy relay provided? | | | | | | |
| 15 | Does the Pole discrepancy relay have facility for Stage-1 (own breaker tripping) & Stage-2 (Boundary breaker tripping) | | | | | | |
| 16 | What monitoring devices are provided for checking the dielectric medium of the breaker? (for eg. Gas pressure low etc.) | Densi Monitor | Densi Monitor | Densi Monitor | Densi Monitor | Densi Monitor | |
| 17 | What action is initiated by each of different Stages of these devices (Alarm/ Block tripping) | (Alarm/ Block tripping) | (Alarm/ Block tripping) | (Alarm/ Block tripping) | (Alarm/ Block tripping) | (Alarm/ Block tripping) | |
| 18 | PIR (Available/ Not) | No | No | No | No | No | |

| | | | | | | | |
|----|---|-------------------------|-------------------------|-------------------------|-------------------------|-------------------------|------------------------|
| 17 | What action is initiated by each of different Stages of these devices (Alarm/ Block tripping) | (Alarm/ Block tripping) | (Alarm/ Block tripping) | (Alarm/ Block tripping) | (Alarm/ Block tripping) | (Alarm/ Block tripping) | Alarm/ Block tripping) |
| 18 | PIR (Available/ Not) | No | No | No | No | No | No |

CHECKING OF POLE DISCREPANCY SETTIINGS:

| Voltage Level | Feeder Name | Setting |
|---------------|-----------------------------|---------|
| 220kV | All Feeders & TBC | 1.0sec |
| 220kV | All the GTs, STs, ICTs & BC | 0.3sec |
| 220kV | | |

CHECKING OF CB SF6 Gas Pressure:

CB SF6 GAS PRESSURE:

| Voltage Level | Feeder Name | SF6 Pressure found at gauge Kg/cm2 G In three poles |
|---------------|------------------|---|
| 220kV | GT#7 | 0.85 MPa |
| 220kV | ICT # 1T | 7.2 Bar |
| 220kV | Sikardra Rao | 0.85 MPa |
| 220kV | Etah | 0.87 MPa |
| 220kV | Jahangirabad - I | 7.9 Bar |
| 220kV | Khurja - II | 6.8 Bar |
| 220kV | Bye Pass CB | 6.8 Bar |
| 220kV | Khurja - I | 0.86 MPa |
| 220kV | Atrauli | 0.86 MPa |
| 220kV | Bus Coupler | 6.85 Bar |
| 220kV | Rukhi | 8.0 Bar |
| 220kV | Boner | 0.86 MPa |

CT AUDIT

| No | CT ID Bay Name | Voltage level | CT core | Protection/ Metering | CT ratio (All available ratios for a multi-ratio CT) | Ratio Adopted | Connected to which relays/ meters? | Knee Point Voltage |
|----|------------------|---------------|----------|----------------------|--|---------------|------------------------------------|--------------------|
| 1 | ICT-1T BAY NO.-1 | 220KV | Core - 1 | P | 1000-800-500-300/1 | 500/1 | Differential | 600 @500/1A |
| | | | Core - 2 | P | 1000-800-500-300/1 | 500/1 | BU E/F & O/C | 600 @500/1A |
| | | | Core - 3 | M | 1000-800-500-300/1 | 500/1 | Metering | |
| | | | Core - 4 | P | 1000-800-500-300/1 | 800/1 | Shorted | 1400 @800/1A |

| | | | | | | | | |
|----|--------------------------------------|-------|----------|---|--------------------|----------|--------------|---------------|
| 2 | SIKANDRAO (83) BAY NO.-3 | 220KV | Core - 5 | P | 1000-800-500-300/1 | 800/1 | BBRP | 1400 @800/1A |
| | | | Core-1 | M | 800/1 | 800/1 | Metering | |
| | | | Core-2 | M | 800/1 | 800/1 | Shorted | |
| | | | Core-3 | P | 600/1 | 600/1 | Distance | 1400 @ 800/1A |
| | | | Core-4 | P | 600/1 | 600/1 | BU E/F & O/C | 1400 @ 800/1A |
| | | | Core-5 | P | 800/1 | 800/1 | BBRP | 1400 @ 800/1A |
| 3 | ETAH (84) NO.-5 BAY | 220KV | Core-1 | M | 800/1 | 800/1 | Metering | |
| | | | Core-2 | M | 800/1 | 800/1 | Shorted | |
| | | | Core-3 | P | 600/1 | 600/1 | Distance | 1400 @ 800/1A |
| | | | Core-4 | P | 600/1 | 600/1 | BU E/F & O/C | 1400 @ 800/1A |
| | | | Core-5 | P | 800/1 | 800/1 | BBRP | 1400 @ 800/1A |
| 4 | JAHANGIRABAD I (88) BAY NO.-6 | 220KV | Core-1 | M | 600/1 | 600/1 | Metering | |
| | | | Core-2 | M | 600/1 | 600/1 | Shorted | |
| | | | Core-3 | P | 600/1 | 600/1 | Distance | 1400 @600/1A |
| | | | Core-4 | P | 600/1 | 600/1 | B/U | 1400 @600/1A |
| | | | Core-5 | P | 600/1 | 600/1 | BBRP | 1400 @600/1A |
| 5 | KHURJA II (82) BAY NO.-8 | 220KV | Core-1 | M | 800/1 | 800/1 | Metering | |
| | | | Core-2 | M | 800/1 | 800/1 | Shorted | |
| | | | Core-3 | P | 600/1 | 600/1 | Distance | 1400 @ 800/1A |
| | | | Core-4 | P | 600/1 | 600/1 | BU E/F & O/C | 1400 @ 800/1A |
| | | | Core-5 | P | 800/1 | 800/1 | BBRP | 1400 @ 800/1A |
| 6 | BYE PASS BREAKER(80) BAY NO.-9 | 220KV | Core-1 | M | 1000/1 | 1000/1 | Metering | |
| | | | Core-2 | M | 800/1 | 800/1 | Shorted | |
| | | | Core-3 | P | 600/1 | 600/1 | Distance | 1400 @ 800/1A |
| | | | Core-4 | P | 600/1 | 600/1 | BU E/F & O/C | 1400 @ 800/1A |
| | | | Core-5 | P | 800/1 | 800/1 | BBRP | 1400 @ 800/1A |
| 7 | KHURJA I (81) BAY NO.-10 | 220KV | Core-1 | M | 800/1 | 800/1 | Metering | |
| | | | Core-2 | M | 800/1 | 800/1 | Shorted | |
| | | | Core-3 | P | 600/1 | 600/1 | Distance | 1400 @ 800/1A |
| | | | Core-4 | P | 600/1 | 600/1 | BU E/F & O/C | 1400 @ 800/1A |
| | | | Core-5 | P | 800/1 | 800/1 | BBRP | 1400 @ 800/1A |
| 8 | ATRAULI (86) BAY NO.-14 | 220KV | Core-1 | M | 800/1 | 800/1 | Metering | |
| | | | Core-2 | M | 800/1 | 800/1 | Shorted | |
| | | | Core-3 | P | 600/1 | 600/1 | Distance | 1400 @ 800/1A |
| | | | Core-4 | P | 600/1 | 600/1 | BU E/F & O/C | 1400 @ 800/1A |
| | | | Core-5 | P | 800/1 | 800/1 | BBRP | 1400 @ 800/1A |
| 9 | BUS COUPLER BAY NO.-15 | 220KV | Core-1 | M | 1000/1 | 1000/1 | Metering | |
| | | | Core-2 | M | 800/1 | 800/1 | Shorted | |
| | | | Core-3 | P | 600/1 | 600/1 | O/C | 1400 @ 800/1A |
| | | | Core-4 | P | 600/1 | 600/1 | Shorted | 1400 @ 800/1A |
| | | | Core-5 | P | 800/1 | 800/1 | BBRP | 1400 @ 800/1A |
| 10 | Boner (87) BAY NO.- 20 | 220KV | Core-1 | M | 800/1 | Metering | Metering | |
| | | | Core-2 | M | 800/1 | Shorted | Shorted | |
| | | | Core-3 | P | 600/1 | Distance | Distance | 1400 @ |

| | | | | | | | | | | |
|----|-----------------|-------|--|--------|---|---------------|--------------|--------------|--|---------------|
| | | | | | | | | | | 800/1A |
| | | | | Core-4 | P | 600/1 | BU E/F & O/C | BU E/F & O/C | | 1400 @ 800/1A |
| | | | | Core-5 | P | 800/1 | BBRP | BBRP | | 1400 @ 800/1A |
| 11 | GT#7 BAY NO.-21 | 220KV | | Core-1 | M | 200-400/1 | Metering | Metering | | |
| | | | | Core-2 | P | 200-400/1 | Differential | Differential | | 600 @ 400/1A |
| | | | | Core-3 | P | 200-400/1 | REF | REF | | 600 @ 400/1A |
| | | | | Core-4 | P | 600/1 | BBRP | BBRP | | 1400 @ 600/1A |
| | | | | Core-5 | P | 600/1 | BBRP | BBRP | | 1400 @ 600/1A |
| 12 | ICT-1T (788) | 132KV | | Core-1 | P | 800-400-200/1 | 800/1 | Differential | | 1100 @400/1A |
| | | | | Core-2 | P | 800-400-200/1 | 800/1 | O/C | | 1100 @400/1A |
| | | | | Core-3 | M | 800-400-200/1 | 800/1 | Metering | | |
| | | | | Core-4 | P | 800/1 | 800/1 | Shorted | | |
| | | | | Core-5 | P | 800/1 | 800/1 | Shorted | | |

VT AUDIT

| No | CVT/VT ID Bay Name | CVT/VT core | Protection/ Metering | Ratio | Accuracy | Connected to which relays? | Is the relay setting calculation and relay configuration files based on the VT Ratio? (Applicable for VTs connected to distance protection/ synchro check relays) | For Synchrocheck relays, is the VT Input connected Ph-Ph or Ph-Neutral (Which phases R/Y/B?) | Date of VT Testing | Ratio measured | Error Calculated |
|----|-------------------------------|-------------|----------------------|------------------|----------|----------------------------|---|--|--------------------|----------------|------------------|
| 1 | 220KV BUS-I BAY NO.-5 | Core - 1 | Protection | 220KV/√3/110V/√3 | 3P | Distance | YES | | | | |
| | | Core - 2 | Protection | 220KV/√3/110V/√3 | 3P | BU E/F & O/C | YES | | | | |
| | | Core - 3 | Metering | 220KV/√3/110V/√3 | 0.2 | Metering | | Ph-Ph (R-B) | | | |
| 2 | 220KV BUS-II BAY NO.-9 | Core - 1 | Protection | 220KV/√3/110V/√3 | 3P | Distance | YES | | | | |
| | | Core - 2 | Protection | 220KV/√3/110V/√3 | 3P | BU E/F & O/C | YES | | | | |
| | | Core - 3 | Metering | 220KV/√3/110V/√3 | 0.2 | Metering | | Ph-Ph (R-B) | | | |
| 3 | SIKANDRAO (83) BAY NO.-3 | Core - 1 | Protection | 220KV/√3/110V/√3 | 3P | Distance | YES | | | | |
| | | Core - 2 | Protection | 220KV/√3/110V/√3 | 3P | BU E/F & O/C | YES | | | | |
| | | Core - 3 | Metering | 220KV/√3/110V/√3 | 0.2 | Metering | | Ph-Ph (R-B) | | | |
| 4 | ETAH (84) BAY NO.-5 | Core - 1 | Protection | 220KV/√3/110V/√3 | 3P | Distance | YES | | | | |
| | | Core - 2 | Protection | 220KV/√3/110V/√3 | 3P | BU E/F & O/C | YES | | | | |
| | | Core - 3 | Metering | 220KV/√3/110V/√3 | 0.2 | Metering | | Ph-Ph (R-B) | | | |
| 5 | JAHANGIRABAD I (88) BAY NO.-6 | Core - 1 | Protection | 220KV/√3/110V/√3 | 3P | Distance | YES | | | | |
| | | Core - 2 | Protection | 220KV/√3/110V/√3 | 3P | BU E/F & O/C | YES | | | | |
| | | Core - 3 | Metering | 220KV/√3/110V/√3 | 0.2 | Metering | | Ph-Ph (R-B) | | | |
| 6 | KHURJA II (82) BAY NO.-8 | Core - 1 | Protection | 220KV/√3/110V/√3 | 3P | Distance | YES | | | | |
| | | Core - 2 | Protection | 220KV/√3/110V/√3 | 3P | BU E/F & O/C | YES | | | | |
| | | Core - 3 | Metering | 220KV/√3/110V/√3 | 0.2 | Metering | | Ph-Ph (R-B) | | | |

| | | | | | | | | | | | |
|----|-----------------------------|----------|------------|------------------|-----|--------------|-----|-------------|--|--|--|
| 7 | KHURJA I (81) BAY NO.-10 | Core - 1 | Protection | 220KV/√3/110V/√3 | 3P | Distance | YES | | | | |
| | | Core - 2 | Protection | 220KV/√3/110V/√3 | 3P | BU E/F & O/C | YES | | | | |
| | | Core - 3 | Metering | 220KV/√3/110V/√3 | 0.2 | Metering | | Ph-Ph (R-B) | | | |
| 8 | ATRAULI (86) BAY NO.-11 | Core - 1 | Protection | 220KV/√3/110V/√3 | 3P | Distance | YES | | | | |
| | | Core - 2 | Protection | 220KV/√3/110V/√3 | 3P | BU E/F & O/C | YES | | | | |
| | | Core - 3 | Metering | 220KV/√3/110V/√3 | 0.2 | Metering | | Ph-Ph (R-B) | | | |
| 9 | Rukhi (89) Bay No. 18 | Core - 1 | Protection | 220KV/√3/110V/√3 | 3P | Distance | YES | | | | |
| | | Core - 2 | Protection | 220KV/√3/110V/√3 | 3P | BU E/F & O/C | YES | | | | |
| | | Core - 3 | Metering | 220KV/√3/110V/√3 | 0.2 | Metering | | Ph-Ph (R-B) | | | |
| 10 | BONER (87) BAY NO.-20 | Core - 1 | Protection | 220KV/√3/110V/√3 | 3P | Distance | YES | | | | |
| | | Core - 2 | Protection | 220KV/√3/110V/√3 | 3P | BU E/F & O/C | YES | | | | |
| | | Core - 3 | Metering | 220KV/√3/110V/√3 | 0.2 | Metering | | Ph-Ph (R-B) | | | |

COMMUNICATION SYSTEM AUDIT

| No | Communication System | | 220 kV System |
|---|---|----------------------------|---------------|
| 1 | a) Type of communication for Main-1 Protection | PLCC/ OPGW | PLCC |
| | b) Type of communication for Main-2 Protection | PLCC/ OPGW | PLCC |
| | c) Mode used for Data communication | | PLCC |
| | d) Mode used for Speech communication | | PLCC |
| 2 | PLCC Details | | |
| | a) Do you use PLCC for teleprotection of distance relays ? | Yes/No | Yes |
| | b) Specify type of Coupling | Ph-Ph/ Ph-G/ Inter-Circuit | Ph-G |
| | c) Whether redundant PLCC channels provided for 400 kV & 765 kV lines | Yes/ No | No |
| | d) Specify number of PLCC channels per circuit | One/ Two | One |
| | e) No. of protection channels | | 1 protection |
| | No. of data channels | | 1 speech |
| No. of speech channels | | | |
| f) Whether dependability & security of each tele-protection channel measured and record kept? | Yes/No | Yes | |
| g) Is the PLCC equipment and channels healthy & functional | Yes/No | Yes | |
| 3 | OPGW Details | | NA |

| | | | |
|---|--|---------------------------|----------------|
| | a) Redundancy maintained by providing two sets of Fibre Optic Equipment | Yes/ No | - |
| | b) Card level redundancy (Power supply card, protection card, CPU board) maintained in each fibre optic equipment | Yes/ No | - |
| | c) Separate DC battery supply or common DC battery supply separately fused for each fibre optic equipment. | Yes/No | - |
| | d) Are the Fibre Optic equipment and channels healthy & functional | Yes/No | - |
| | Time Synchronization Equipment Details | | |
| 4 | a) Whether GPS based time synchronizing equipment is provided at the substation for time synchronizing of Main relays/ DR/ Event logger/ SAS/ PMU/ Line Current Differential Relays | Yes/ No | Yes |
| | b) Are Time Synchronization Equipment (TSE) complete with antenna, all cables, processing equipments etc. provided to receive synchronizing pulse through Global Positioning system (GPS) compatible for synchronization of event logger, disturbance recorder and SCADA/ automation system. | Yes/ No | Not applicable |
| | c) Are the Main Relays/ DR/ Event Logger/SAS/ PMU/ Line current differential relays time synchronized. | Yes/ No | Yes |
| | Disturbance Recorder and Event Logger Details | | |
| | Check all these items for individual relay. | | |
| 5 | a) Is the Disturbance recorder provided on all the feeders of 765kV, 400 kV & 220 kV Substations? | Yes/ No | No |
| | b) Is the Fault locator provided on all the line feeders of 765kV, 400 kV & 220 kV Substations? | Yes/ No | Yes |
| | c) Whether the Disturbance recorder is Standalone or part of main relay | Yes/ No | Standalone |
| | d) Whether Disturbance Recorder is having automatic fault record download facility to a central PC | Yes/ No | NA |
| | e) Disturbance Recorders functional ? | Yes/ No | No |
| | f) Whether substation (765, 400, 220 kV) is having Event Logger facility (stand alone or built-in-SAS) | stand alone/ built-in-SAS | No |
| | g) Event Logger functional ? | Yes/ No | NA |

Relay Make and Model for Main-I and Main-II Relays MCR

| Sl.no | Name of the Feeder | Main-I | Main-II |
|-------|--------------------|--------|---------|
|-------|--------------------|--------|---------|

| | | | |
|----|------------------------------------|--------------------------|---------|
| 1 | 220kV Harduaganj- Sikandrao | EASUN REYROLLE | SEL 311 |
| 2 | 220kV Harduaganj-Etah Line | MICOM P442 | SEL 311 |
| 3 | 220kV Harduaganj-Jahangirabad Line | EASUN REYROLLE CSC101 | SEL 311 |
| 5 | 220kV Harduaganj-Khurja Line I | ZIV | SEL 311 |
| 6 | 220kV Harduaganj-Khurja Line II | EASUN REYROLLE CSC101 | SEL 311 |
| 7 | 220kV Harduaganj- Atrauli Line | MICOM P442 | SEL 311 |
| 8 | 220kV Harduaganj-Rukhi Line | EASUN REYROLLE CSC101 | SEL 311 |
| 9 | 220kV Harduaganj-Boner Line | ZIV | SEL 311 |
| 10 | 220 kV TBC | ZIV | SEL 311 |

220 KV SIKANDRAO LINE SETTING RELAY MAIN-1

| Parameter | Existing settings | Reviewed Settings | Remarks |
|--------------|-------------------|-------------------|---------|
| I abrupt | 0.200 A | | |
| I PS | 1.200 A | | |
| Kx | 0.689 | | |
| Kr | 0.621 | | |
| Km | 0 | | |
| X line | 5.677 ohm | | |
| R_line | 1.131 Ohm | | |
| Line length | 47.13 km | | |
| U_ PRIMARY | 220.0 kV | | |
| CT PRIMARY | 0.600 kA | | |
| CT SECONDARY | 1.000 A | | |
| R1_pe | 8.405 ohm | | |
| X1_pe | 4.530 ohm | | |
| R1 EXT_pe | 0.010 ohm | | |
| X1 EXT_pe | 0.010 ohm | | |
| R2_pe | 11.89 ohm | | |
| X2_pe | 8.500 ohm | | |
| R3_pe | 11.28 ohm | | |
| X3_pe | 19.21 ohm | | |
| R4_pe | 8.066 ohm | | |
| X4_pe | 1.050 ohm | | |
| R5_pe | 0.010 ohm | | |
| X5_pe | 0.010 ohm | | |
| T1_pe | 0.000 s | | |

| | | | |
|-----------------|-----------|--|--|
| T1 EXT_pe | 10.00 s | | |
| T2_pe | 0.350 s | | |
| T3_pe | .800 s | | |
| T4_pe | 0.160 s | | |
| T5_pe | 10.00 s | | |
| R1_pp | 3.155 ohm | | |
| X1_pp | 4.050 ohm | | |
| R1 EXT_pp | 0.010 ohm | | |
| X1 EXT_pp | 0.010 ohm | | |
| R2_pp | 6.638 ohm | | |
| X2_pp | 8.500 ohm | | |
| R3_pp | 6.030 ohm | | |
| X3_pp | 19.21 ohm | | |
| R4_pp | 2.816ohm | | |
| X4_pp | 1.050 ohm | | |
| R5_pp | 0.010 ohm | | |
| X5_pp | 0.010 ohm | | |
| T1_pp | 0.000 s | | |
| TIEXT_pp | 10.00 s | | |
| T2_pp | 0.350 s | | |
| T3_pp | 0.800 s | | |
| T4_pp | 0.160 s | | |
| T5_PP | 10.00 s | | |
| loc VT fail | 100.0 A | | |
| 3I0 VT fail | 100.0 A | | |
| T VT fail | 10.00 s | | |
| T_PS NOBLOCKING | 10.00 s | | |
| T VT fail alarm | 10.00 s | | |
| I_SOTF | 1.800 A | | |
| 3I01 | 100.0 A | | |
| 3I02 | 100.0 A | | |
| 3I03 | 100.0 A | | |
| 3I04 | 100.0 A | | |
| TO1 | 10.00 s | | |
| TO2 | 10.00 s | | |
| TO3 | 10.00 s | | |
| T04 | 10.00s | | |
| 3I0_INV | 100.0 A | | |
| T0 factor | 13.5 | | |
| N0 | 1 | | |
| T0 INV | 10.00s | | |
| Tlp_AR | 0.600s | | |
| T3p_AR | 10.00 s | | |
| Dev_Angle AR | 30 | | |
| T Reclaim | 25.00 s | | |

| | | | |
|-----------------|---------|--|--|
| DU AR | 10.00 V | | |
| T_PD | 10.00 s | | |
| 0v1_pe | 120.0 v | | |
| 0v2_pe | 120.0 V | | |
| Tov1_pe | 60.00 s | | |
| Tov2_pe | 60.00 s | | |
| UV1_pe | 53.00 v | | |
| UV2_pe | 48.00 v | | |
| Tuv1_pe | 10.00 s | | |
| Tuv2_pe | 10.00 s | | |
| loc pe | 100.0 A | | |
| Toc_pe | 10.00 s | | |
| loc INV | 100.0 A | | |
| Toc factor | 13.5 | | |
| Noc | 1 | | |
| Toc INV | 10.00 s | | |
| I CBF | 100.0 A | | |
| 3I0 CBF | 100.0 A | | |
| T CBF | 2.000 s | | |
| 3I2 BROKEN COND | 0.350 A | | |
| T BROKEN COND | 10.00 s | | |
| I_Trip_BROKEN | 10.00 s | | |
| I OverLoad | 15.00 A | | |
| T OverLoad | 3600. s | | |

220 KV SIKANDRAO LINE SETTING RELAY MAIN-2

| Parameter | Existing settings | Unit | Reviewed Settings | Remarks |
|--|-------------------------|------------------|-------------------|---------|
| GENERAL SETTINGS | | | | |
| CT Ratio Phase | 600 | | | |
| CTRN(IN) Neutral | 600 | | | |
| PT Ratio Phase | 2000 | | | |
| PTRS Synch Voltage(VS)PT Ratio | 110 | | | |
| VNOM Phase Nominal Voltage L-N | 63.51 volt in secondary | | | |
| EADVS Advanced Settings | Y | | | |
| EBBPT Enable busbar PT LOP logic | N | | | |
| LINE SETTINGS AND FAULT LOCATOR | | | | |
| Z1MAG Pos-Seq Line Impedance Mag. | 5.85 | ohm in secondary | | |
| Z1ANG Pos-Seq Line Impedance Angle | 78.7 | degree | | |
| Z0 MAG Zero-Seq Line Impedance Mag. | 17.92 | ohm in secondary | | |
| Z0 MAG Zero-Seq Line Impedance | 79.45 | degree | | |

| | | | | |
|--|-------|------------------|--|--|
| Angle | | | | |
| LL Line Length-unitless | 47.13 | | | |
| EFLOC Fault Location | Y | | | |
| | | | | |
| PHASE DISTANCE ELEMENT | | | | |
| ECCVT CCVT Transient Detection | Y | | | |
| E21P Mho Phase Distance Element | 4 | | | |
| Mho Phase Distance Element Reach Settings | | | | |
| Z1P Zone 1 | 4.62 | ohm in secondary | | |
| Z2P Zone 2 | 6.93 | ohm in secondary | | |
| Z3P Zone 3 | 1.07 | ohm in secondary | | |
| Z4P Zone 4 | 19.61 | ohm in secondary | | |
| Mho Phase Distance Overcurrent Fault Detector Settings | | | | |
| 50PP1 Zone 1 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP2 Zone 2 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP3 Zone 3 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP4 Zone 4 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| | | | | |
| GROUND DISTANCE ELEMENTS | | | | |
| Mho Ground Distance Elements | | | | |
| E21MG Mho Ground Distance Elements | 4 | | | |
| Z1MG Zone 1 | 4.62 | ohm in secondary | | |
| Z2MG Zone 2 | 6.93 | ohm in secondary | | |
| Z3MG Zone 3 | 1.07 | ohm in secondary | | |
| Z4MG Zone 4 | 19.61 | ohm in secondary | | |
| Quad Ground Distance Elements | | | | |
| E21XG Quad Ground Distance Elements | 4 | | | |
| XG1 Zone1 Reactance | 4.53 | ohm in secondary | | |
| XG2 Zone2 Reactance | 6.8 | ohm in secondary | | |
| XG3 Zone3 Reactance | 1.05 | ohm in secondary | | |

| | | | | |
|--|-------|------------------|--|--|
| XG1I4 Zone4 Reactance | 19.21 | ohm in secondary | | |
| RG1 Zone 1 Resistance | 5.41 | ohm in secondary | | |
| RG2 Zone 2 Resistance | 8.28 | ohm in secondary | | |
| RG3 Zone 3 Resistance | 5.06 | ohm in secondary | | |
| RG4 Zone 4 Resistance | 8.26 | ohm in secondary | | |
| XGPOL Quad Ground Polarizing Quantity | 12 | | | |
| TANG Non-Homogeneous Correction Ang(deg) | -3 | | | |
| Quad and Mho Ground Distance Fault Detector Settings | | | | |
| 50L1 Zone1 Phase Current FD | 0.1 | amp in secondary | | |
| 50L2 Zone3 Phase Current FD | 0.1 | amp in secondary | | |
| 50L3 Zone3 Phase Current FD | 0.1 | amp in secondary | | |
| 50L4 Zone4 Phase Current FD | 0.1 | amp in secondary | | |
| 50Z1 Zone 1 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z2 Zone 2 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z3 Zone 3 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z4 Zone 4 Residual Current FD | 0.1 | amp in secondary | | |
| Zero Sequence Compensation (ZSC) Factor Settings | | | | |
| k0M1 Zone1 ZSC Factor Mag. | 0.678 | | | |
| k0A1 Zone 1 ZSC Factor Ang | 1.15 | degree | | |
| k0M Zones 2,3,4 ZSC Factor Mag | 0.687 | | | |
| k0A zones 2,3,4 ZSC Factor Ang | 1.15 | degree | | |
| | | | | |
| DISTANCE ELEMENT TIME DELAY SETTINGS | | | | |
| Mho Phase Distance Element Time Delay Settings | | | | |
| Z1PD Zone 1 Time Delay | 0 | ms | | |
| Z2PD Zone 2 Time Delay | 350 | ms | | |
| Z3PD Zone 3 Time Delay | 160 | ms | | |
| Z4PD Zone 4 Time Delay | 800 | ms | | |
| Quad and Mho Ground Distance Element Time Delay Settings | | | | |

| | | | | |
|--|------|---------------------|--|--|
| Z1GD Zone 1 Time Delay | 0 | ms | | |
| Z2GD Zone 2 Time Delay | 350 | ms | | |
| Z3GD Zone 3 Time Delay | 160 | ms | | |
| Z4GD Zone 4 Time Delay | 800 | ms | | |
| Common Phase/Ground Dist. Element Time Delay Settings | | | | |
| Z1D Zone 1 Time Delay | 0 | ms | | |
| Z1I2D Zone 2 Time Delay | 350 | ms | | |
| Z3D Zone 3 Time Delay | 160 | ms | | |
| Z4D Zone 4 Time Delay | 1000 | ms | | |
| | | | | |
| PHASE OVERCURRENT ELEMENT | | | | |
| E50P Phase | 1 | | | |
| Phase Instantaneous Overcurrent Elements | | | | |
| 501P Level 1 | 2 | amp in secondary | | |
| 502P Level 2 | OFF | amp in secondary | | |
| 503P Level 3 | OFF | amp in secondary | | |
| 504P Level 4 | OFF | amp in secondary | | |
| Phase Definite Time Overcurrent Elements | | | | |
| 67 P1D Level | 0 | ms | | |
| 67 P2D Level | 0 | ms | | |
| 67 P3D Level | 0 | ms | | |
| 67 P4D Level | 0 | ms | | |
| | | | | |
| | | | | |
| RESIDUAL GROUND TIME OVERCURRENT ELEMENTS | | | | |
| E51G Residual Ground | N | | | |
| | | | | |
| NEGATIVE SEQUENCE TIME OVERCURRENT ELEMENTS | | | | |
| E51Q Negative-Sequence | N | | | |
| | | | | |
| BREAKER FAILURE SETTINGS | | | | |
| E50BF Breaker Failure | Y | | | |
| 50BFP Phase Fault Current Pickup | 1.2 | amp in secondary | | |
| BFPD Breaker Failure Time Delay | 180 | ms | | |
| RTPU Retrip Time Delay | 60 | ms | | |
| | | | | |
| Out-of-Step Settings | | | | |

| | | | | |
|--|--------|------------------|--|--|
| EOOS Out-of-Step | Y | | | |
| OOSB 1 Block Zone 1 | Y | | | |
| OOSB2 Block Zone 2 | N | | | |
| OOSB3 Block Zone 3 | N | | | |
| OOSB4 Block Zone 4 | N | | | |
| OSBD Out-of-Step Block Time Delay | 40 | ms | | |
| EOOST Enable Out-of-Step Tripping | N | | | |
| OSTD Out-of-Step Trip Time Delay | 10 | ms | | |
| X1T6 zone 6 Reactive-Top | 10.84 | ohm in secondary | | |
| X1T5 zone 5 Reactive-Top | 8.67 | ohm in secondary | | |
| R1R6 zone 6 Resistive-Right | 10.46 | ohm in secondary | | |
| R1R5 Zone 5 Resistive-Right | 8.67 | ohm in secondary | | |
| X1B6 Zone 6 Reactive-Bottom | -10.84 | ohm in secondary | | |
| X1B5 Zone 5 Reactive Bottom | -8.67 | ohm in secondary | | |
| R1L6 Zone 6 Resistive-Left | -10.46 | ohm in secondary | | |
| R1L5 Zone 5 Resistive-Left | -6.97 | ohm in secondary | | |
| 50 ABCP Pos. Seq. Current Supv. | 0.2 | amp in secondary | | |
| UBD Neg-Seq. current unblock Delay | 10 | ms | | |
| UBOSBF Out-of-Step Angle Change Unblock Rate | 4 | | | |
| | | | | |
| | | | | |
| LOAD ENCROACHMENT ELEMENT | | | | |
| ELOAD Load Encroachment | Y | | | |
| ZLF Forward Load Impedance | 41.17 | | | |
| ZLR Reverse Load Impedance | 41.17 | | | |
| PALF Positive Forward Load Angle | 36.87 | degree | | |
| NLAF Negative Forward Load Angle | -36.87 | degree | | |
| PLAR Positive Reverse Load Angle | 150 | degree | | |
| NLAR Negative Reverse Load Angle | 216.87 | degree | | |
| | | | | |
| DIRECTIONAL ELEMENTS | | | | |
| E32 Directional Control | AUTO | | | |
| ELOP Loss-of-Potential | Y | | | |
| DIR 3Level 3 | R | | | |
| DIR 4Level 4 | F | | | |
| ORDER Ground Dir, Priority(combo of Q,V,I) | QVI | | | |

| | | | | |
|--|-------|------------------|--|--|
| Z2F Forward Dir. Z2 Threshold | 2.9 | ohm in secondary | | |
| Z2R Reverse Dir. Z2 Threshold | 3.9 | ohm in secondary | | |
| 50QFP Forward Dir. 3I2 Pickup | 0.1 | amp in secondary | | |
| 50QRP Reverse Dir. 3I2 Pickup | 0.05 | amp in secondary | | |
| a2vPos-Seq Restrain Factor, I2/I1 | 0.1 | | | |
| k2 Zero-Seq Restrain Factor I2/I0 | 0.2 | | | |
| 50 GFP Forward Dir.3I0 Pickup | 0.1 | amp in secondary | | |
| 50 GRP Reverse Dir. 3I0 Pickup | 0.05 | amp in secondary | | |
| a0 Pos-Seq Restrain Factor, I0/I1 | 0.1 | | | |
| Z0F Forward Dir. Z0 Threshold | 9 | ohm in secondary | | |
| Z0R Reverse Dir. Z0 Threshold | 10 | ohm in secondary | | |
| | | | | |
| OTHER SETTINGS | | | | |
| TDUR 1D Single-Pole Min. Trip Duration | 180 | ms | | |
| TDUR 3D Three pole min. trip Duration | 180 | ms | | |
| CFD Close Failure Time Delay | 1200 | ms | | |
| | | | | |
| VOLTAGE ELEMENTS | | | | |
| EVOLT Voltage Elements | N | | | |
| | | | | |
| SYNCHRONISM CHECK ELEMENT | | | | |
| E25 Synchronism Check | N | | | |
| | | | | |
| FREQUENCY ELEMENTS | | | | |
| E81 Frequency Elements | N | | | |
| | | | | |
| RECLOSING RELAY SETTINGS | | | | |
| E79 Reclosures | 1 | | | |
| 790I1 Open Interval | 600 | ms | | |
| 790I2 Open Interval | 0 | ms | | |
| 790I3 Open Interval | 0 | ms | | |
| 790I4 Open Interval | 0 | ms | | |
| 79RSD Reset Time from Reclose Cycle | 200 | ms | | |
| 79RSLD Reset Time from Lockout | 25000 | ms | | |
| 79CLSD Reclose Supv. Time Limit | 100 | ms | | |
| | | | | |

| | | | | |
|---|-----|----|--|--|
| SWITCH-ONTO-FAULT LOGIC | | | | |
| ESOTF Switch-Onto-Fault Logic | Y | | | |
| EDDSOTF SOTF Disturbance Detector Supervision | Y | | | |
| CLOEND Close Enable Time Delay | 20 | ms | | |
| 52AEND 52A Enable Time Delay | OFF | | | |
| SOTFD SOTF Duration | 120 | ms | | |
| | | | | |
| ZONE 1 EXTENSION SETTINGS | | | | |
| EZ1EXT Zone 1 Extension | N | | | |

220 KV ETAH LINE RELAY MAIN-1 - NOT WORKING

220 KV ETAH LINE SETTING RELAY MAIN-2

LINE SETTING HARDUAGANJ ETAH (RELAY MAIN-2)

| Parameter | Existing settings | unit | Reviewed Settings | Remarks |
|---|-------------------------|-------------------|-------------------|---------|
| GENERAL SETTINGS | | | | |
| CT Ratio Phase | 600 | | | |
| CTRN(IN) Neutral | 600 | | | |
| PT Ratio Phase | 2000 | | | |
| PTRS Synch Voltage(VS)PT Ratio | 2000 | | | |
| VNOM Phase Nominal Voltage L-N | 63.51 volt in secondary | volt in secondary | | |
| EADVS Advanced Settings | Y | | | |
| EBBPT Enable busbar PT LOP logic | N | | | |
| | | | | |
| LINE SETTINGS AND FAULT LOCATOR | | | | |
| Z1MAG Pos-Seq Line Impedance Mag. | 9.5 | ohm in secondary | | |
| Z1ANG Pos-Seq Line Impedance Angle | 78.7 | degree | | |
| Z0 MAG Zero-Seq Line Impedance Mag. | 29.13 | ohm in secondary | | |
| Z0 MAG Zero-Seq Line Impedance Angle | 79.45 | degree | | |
| LL Line Length | 77.68 km | km | | |
| EFLOC Fault Location | Y | | | |
| | | | | |
| PHASE DISTANCE ELEMENT | | | | |
| ECCVT CCVT Transient Detection | Y | | | |
| E21P Mho Phase Distance Element | 4 | | | |
| Mho Phase Distance Element Reach Settings | | | | |

| | | | | |
|--|-------|------------------|--|--|
| Z1P Zone 1 | 7.62 | ohm in secondary | | |
| Z2P Zone 2 | 14.29 | ohm in secondary | | |
| Z3P Zone 3 | 1.07 | ohm in secondary | | |
| Z4P Zone 4 | 20.93 | ohm in secondary | | |
| Mho Phase Distance Overcurrent Fault Detector Settings | | | | |
| 50PP1 Zone 1 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP2 Zone 2 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP3 Zone 3 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP4 Zone 4 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| | | | | |
| GROUND DISTANCE ELEMENTS | | | | |
| Mho Ground Distance Elements | | | | |
| E21MG Mho Ground Distance Elements | 4 | | | |
| Z1MG Zone 1 | 7.62 | ohm in secondary | | |
| Z2MG Zone 2 | 14.29 | ohm in secondary | | |
| Z3MG Zone 3 | 1.07 | ohm in secondary | | |
| Z4MG Zone 4 | 20.93 | ohm in secondary | | |
| Quad Ground Distance Elements | | | | |
| E21XG Quad Ground Distance Elements | 4 | | | |
| XG1 Zone1 Reactance | 7.47 | ohm in secondary | | |
| XG2 Zone2 Reactance | 14.01 | ohm in secondary | | |
| XG3 Zone3 Reactance | 1.05 | ohm in secondary | | |
| XG1 4 Zone4 Reactance | 20.5 | ohm in secondary | | |
| RG1 Zone 1 Resistance | 3.74 | ohm in secondary | | |
| RG2 Zone 2 Resistance | 11.63 | ohm in secondary | | |
| RG3 Zone 3 Resistance | 8.43 | ohm in secondary | | |
| RG4 Zone 4 Resistance | 11.55 | ohm in secondary | | |
| XGPOL Quad Ground Polarizing Quantity | I2 | | | |
| TANG Non-Homogeneous Correction Ang | -3 | degree | | |
| Quad and Mho Ground Distance Fault Detector Settings | | | | |
| 50L1 Zone1 Phase Current FD | 0.1 | amp in secondary | | |
| 50L2 Zone3 Phase Current FD | 0.1 | amp in secondary | | |
| 50L3 Zone3 Phase Current FD | 0.1 | amp in secondary | | |
| 50L4 Zone4 Phase Current FD | 0.1 | amp in secondary | | |
| 50Z1 Zone 1 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z2 Zone 2 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z3 Zone 3 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z4 Zone 4 Residual Current FD | 0.1 | amp in secondary | | |
| Zero Sequence Compensation (ZSC) Factor Settings | | | | |
| k0M1 Zone1 ZSC Factor Mag. | 0.678 | | | |

| | | | | |
|--|-------|------------------|---|--|
| k0A1 Zone 1 ZSC Factor Ang | 1.15 | degree | | |
| k0M Zones 2,3,4 ZSC Factor Mag | 0.687 | | | |
| k0A zones 2,3,4 ZSC Factor Ang | 1.15 | degree | | |
| | | | | |
| DISTANCE ELEMENT TIME DELAY SETTINGS | | | | |
| Mho Phase Distance Element Time Delay Settings | | | | |
| Z1PD Zone 1 Time Delay | 0 | | 0 | |
| Z2PD Zone 2 Time Delay | 350 | | | |
| Z3PD Zone 3 Time Delay | 160 | | | |
| Z4PD Zone 4 Time Delay | 800 | | | |
| Quad and Mho Ground Distance Element Time Delay Settings | | | | |
| Z1GD Zone 1 Time Delay | 0 | | | |
| Z2GD Zone 2 Time Delay | 350 | | | |
| Z3GD Zone 3 Time Delay | 160 | | | |
| Z4GD Zone 4 Time Delay | 800 | | | |
| Common Phase/Ground Dist. Element Time Delay Settings | | | | |
| Z1D Zone 1 Time Delay | 0 | | | |
| Z1I2D Zone 2 Time Delay | 350 | | | |
| Z3D Zone 3 Time Delay | 160 | | | |
| Z4D Zone 4 Time Delay | 1000 | | | |
| | | | | |
| PHASE OVERCURRENT ELEMENT | | | | |
| E50P Phase | 1 | | | |
| Phase Instantaneous Overcurrent Elements | | | | |
| 501P Level 1 | 2 | amp in secondary | | |
| 502P Level 2 | OFF | amp in secondary | | |
| 503P Level 3 | OFF | amp in secondary | | |
| 504P Level 4 | OFF | amp in secondary | | |
| Phase Definite Time Overcurrent Elements | | | | |
| 67 P1D Level | 0 | ms | | |
| 67 P2D Level | 0 | ms | | |
| 67 P3D Level | 0 | ms | | |
| 67 P4D Level | 0 | ms | | |
| | | | | |
| | | | | |
| RESIDUAL GROUND TIME OVERCURRENT ELEMENTS | | | | |
| E51G Residual Ground | N | | | |
| | | | | |
| NEGATIVE SEQUENCE TIME | | | | |

| | | | | |
|--|--------|------------------|--|--|
| OVERCURRENT ELEMENTS | | | | |
| E51Q Negative-Sequence | N | | | |
| BREAKER FAILURE SETTINGS | | | | |
| E50BF Breaker Failure | Y | | | |
| 50BFP Phase Fault Current Pickup | 1.2 | amp in secondary | | |
| BFPU Breaker Failure Time Delay | 180 | ms | | |
| RTPU Retrip Time Delay | 60 | ms | | |
| Out-of-Step Settings | | | | |
| EOOS Out-of-Step | Y | | | |
| OOSB 1 Block Zone 1 | Y | | | |
| OOSB2 Block Zone 2 | N | | | |
| OOSB3 Block Zone 3 | N | | | |
| OOSB4 Block Zone 4 | N | | | |
| OSBD Out-of-Step Block Time Delay | 40 | ms | | |
| EOOST Enable Out-of-Step Tripping | N | | | |
| OSTD Out-of-Step Trip Time Delay | 10 | | | |
| X1T6 zone 6 Reactive-Top | 10.84 | ohm in secondary | | |
| X1T5 zone 5 Reactive-Top | 8.67 | ohm in secondary | | |
| R1R6 zone 6 Resistive-Right | 10.46 | ohm in secondary | | |
| R1R5 Zone 5 Resistive-Right | 8.67 | ohm in secondary | | |
| X1B6 Zone 6 Reactive-Bottom | -10.84 | ohm in secondary | | |
| X1B5 Zone 5 Reactive Bottom | -8.67 | ohm in secondary | | |
| R1L6 Zone 6 Resistive-Left | -10.46 | ohm in secondary | | |
| R1L5 Zone 5 Resistive-Left | -6.97 | ohm in secondary | | |
| 50 ABCP Pos. Seq. Current Supv. | 0.2 | amp in secondary | | |
| UBD Neg-Seq. current unblock Delay | 0.5 | ms | | |
| UBOSBF Out-of-Step Angle Change Unblock Rate | 4 | | | |
| LOAD ENCROACHMENT ELEMENT | | | | |
| ELOAD Load Encroachment | Y | | | |
| ZLF Forward Load Impedance | 41.17 | | | |
| ZLR Reverse Load Impedance | 41.17 | | | |
| PALF Positive Forward Load Angle | 36.87 | degree | | |
| NLAF Negative Forward Load Angle | -36.87 | degree | | |
| PLAR Positive Reverse Load Angle | 150 | degree | | |
| NLAR Negative Reverse Load Angle | 216.87 | degree | | |
| DIRECTIONAL ELEMENTS | | | | |
| E32 Directional Control | AUTO | | | |
| ELOP Loss-of-Potential | Y | | | |

| | | | | |
|---|-------|------------------|--|--|
| DIR 3Level 3 | R | | | |
| DIR 4Level 4 | F | | | |
| ORDER Ground Dir, Priority(combo of Q,V,I) | QVI | | | |
| Z2F Forward Dir. Z2 Threshold | 4.8 | ohm in secondary | | |
| Z2R Reverse Dir. Z2 Threshold | 5.8 | ohm in secondary | | |
| 50QFP Forward Dir. 3I2 Pickup | 0.1 | amp in secondary | | |
| 50QRP Reverse Dir. 3I2 Pickup | 0.05 | amp in secondary | | |
| a2vPos-Seq Restrain Factor, I2/I1 | 0.1 | | | |
| k2 Zero-Seq Restrain Factor I2/I0 | 0.2 | | | |
| 50 GFP Forward Dir.3I0 Pickup | 0.1 | amp in secondary | | |
| 50 GRP Reverse Dir. 3I0 Pickup | 0.05 | amp in secondary | | |
| a0 Pos-Seq Restrain Factor, I0/I1 | 0.1 | | | |
| Z0F Forward Dir. Z0 Threshold | 14.6 | ohm in secondary | | |
| Z0R Reverse Dir. Z0 Threshold | 15.6 | ohm in secondary | | |
| | | | | |
| OTHER SETTINGS | | | | |
| TDUR 1D Single-Pole Min. Trip Duration | 180 | ms | | |
| TDUR 3D Three pole min. trip Duration | 180 | ms | | |
| CFD Close Failure Time Delay | 1200 | ms | | |
| | | | | |
| VOLTAGE ELEMENTS | | | | |
| EVOLT Voltage Elements | N | | | |
| | | | | |
| SYNCHRONISM CHECK ELEMENT | | | | |
| E25 Synchronism Check | N | | | |
| | | | | |
| FREQUENCY ELEMENTS | | | | |
| E81 Frequency Elements | N | | | |
| | | | | |
| RECLOSING RELAY SETTINGS | | | | |
| E79 Reclosures | 1 | | | |
| 790I1 Open Interval | 600 | ms | | |
| 790I2 Open Interval | 0 | ms | | |
| 790I3 Open Interval | 0 | ms | | |
| 790I4 Open Interval | 0 | ms | | |
| 79RSD Reset Time from Reclose Cycle | 200 | ms | | |
| 79RSLD Reset Time from Lockout | 25000 | ms | | |
| 79CLSD Reclose Supv. Time Limit | 5 | ms | | |
| | | | | |
| SWITCH-ONTO-FAULT LOGIC | | | | |
| ESOTF Switch-Onto-Fault Logic | Y | | | |
| EDDSOTF SOTF Disturbance Detector Supervision | Y | | | |
| CLOEND Close Enable Time Delay | 20 | ms | | |

| | | | | |
|----------------------------------|-----|----|--|--|
| 52AEND 52A Enable Time Delay | OFF | | | |
| SOTFD SOTF Duration | 120 | ms | | |
| ZONE 1 EXTENSION SETTINGS | | | | |
| EZ1EXT Zone 1 Extension | N | | | |

220 KV KHURJA- I LINE SETTING RELAY MAIN-1

General

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Name | khurja I | | |
| Breaker | 81 | | |
| Unit In Service | Yes | | |
| Phase CT Ratio | 600 | | |
| Polarizing CT Ratio | 600 | | |
| Parallel CT Ratio | 1 | | |
| Phase VT Ratio | 2000 | | |
| Busbar VT Ratio | 2000 | | |
| Capacitive VT | Yes | | |
| Phase Sequence | ABC | | |

System Impedances Line

Impedance

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Pos. Seq. Magnitude | 5.16Ohm | | |
| Pos. Seq. Angle | 79° | | |
| Pos. Seq. Angle 2 | 79° | | |
| Pos. Seq. Angle 3 | 79° | | |
| Pos. Seq. Angle 4 | 79° | | |
| Pos. Seq. Angle 5 | 79° | | |
| Zero Seq. Angle | 79° | | |
| Z1 k0 Factor | 3.06 | | |
| Zero Seq. Angle 2 | 79° | | |
| Z2 k0 Factor | 3.06 | | |
| Zero Seq. Angle 3 | 79° | | |
| Z3 k0 Factor | 3.06 | | |
| Zero Seq. Angle 4 | 79° | | |
| Z4 k0 Factor | 3.06 | | |
| Zero Seq. Angle 5 | 79° | | |

| | | | |
|--------------|------|--|--|
| Z5 k0 Factor | 3.06 | | |
|--------------|------|--|--|

Equivalent Parallel Impedance

| Settings | Group 1 | Reviewed Settings | Remarks |
|---------------------|---------|-------------------|---------|
| Pos. Seq. Magnitude | 6.25Ohm | | |
| Pos. Seq. Angle | 75° | | |
| Zero Seq. Magnitude | 6.25Ohm | | |
| Zero Seq. Angle | 75° | | |

Local Source Impedance

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Pos. Seq. Magnitude | 6.25Ohm | | |
| Pos. Seq. Angle | 75° | | |
| Zero Seq. Magnitude | 6.25Ohm | | |
| Zero Seq. Angle | 75° | | |

Remote Source Impedance

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Pos. Seq. Magnitude | 6.25Ohm | | |
| Pos. Seq. Angle | 75° | | |
| Zero Seq. Magnitude | 6.25Ohm | | |
| Zero Seq. Angle | 75° | | |

Parallel Line Impedance

| Settings | Existing settings | Reviewed Settings | Remarks |
|----------------------|-------------------|-------------------|---------|
| Mutual Coupl. Factor | 0 | | |
| Mutual Coupl. Angle | 25° | | |
| Factor I0/I0PAR | 0.95 | | |

Fault Locator Length and Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|----------|-------------------|-------------------|---------|
|----------|-------------------|-------------------|---------|

| | | | |
|---------------|--------------|--|--|
| Line Length | 42.1 | | |
| Length Units | Kilometers | | |
| Locator Units | Length Units | | |

Protection Distance Units
Zone 1 Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Zone 1 Enable | Yes | | |
| Direction | Forward | | |
| Ground Reach | 4.05Ohm | | |
| Phase Reach | 4.05Ohm | | |
| Ground Resist Limit | 8.31Ohm | | |
| Phase Resist Limit | 3.06Ohm | | |
| Ground Time | 0s | | |
| Phase Time | 0s | | |
| Tilt Time | 0s | | |
| Tilt Angle Type | Calculated | | |
| Tilt Angle | 0° | | |

Zone 2 Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Zone 2 Enable | Yes | | |
| Direction | Forward | | |
| Ground Reach | 7.74Ohm | | |
| Phase Reach | 7.74Ohm | | |
| Ground Resist Limit | 9.40Ohm | | |
| Phase Resist Limit | 4.14Ohm | | |
| Ground Time | 0s | | |
| Phase Time | 0s | | |

Zone 3 Units

| Settings | Existing setting | Reviewed Settings | Remarks |
|---------------------|------------------|-------------------|---------|
| Zone 3 Enable | Yes | | |
| Direction | Forward | | |
| Ground Reach | 15.29Ohm | | |
| Phase Reach | 15.29Ohm | | |
| Ground Resist Limit | 10.45Ohm | | |
| Phase Resist Limit | 5.20Ohm | | |

| | | | |
|-------------|------|--|--|
| Ground Time | 0.8s | | |
| Phase Time | 0.8s | | |
| | | | |

Zone 4 Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Zone 4 Enable | Yes | | |
| Direction | Reverse | | |
| Ground Reach | 1.05Ohm | | |
| Phase Reach | 1.05Ohm | | |
| Ground Resist Limit | 8.01Ohm | | |
| Phase Resist Limit | 2.46Ohm | | |
| Ground Time | 0.16s | | |
| Phase Time | 0.16s | | |

Zone 5 Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Zone 5 Enable | No | | |
| Direction | Forward | | |
| Ground Reach | 25.00Ohm | | |
| Phase Reach | 25.00Ohm | | |
| Ground Resist Limit | 20.00Ohm | | |
| Phase Resist Limit | 20.00Ohm | | |
| Ground Time | 1.5s | | |
| Phase Time | 1.5s | | |

Characteristic

| Settings | Existing settings | Reviewed Settings | Remarks |
|-----------------------|-------------------|-------------------|---------|
| Ground Characteristic | Quadrilateral | | |
| Phase Characteristic | Quadrilateral | | |

Quadrilateral Characteristic Directional Angle

| Settings | Existing settings | Reviewed Settings | Remarks |
|----------|-------------------|-------------------|---------|
| | | | |

| | | | |
|--------------------|-----|--|--|
| Dir Characteristic | 78° | | |
| Angle | | | |

Close Onto Fault

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| COF Enable | Yes | | |
| COF Sup Zone | Zone 2 | | |
| I COF Pick up | 1.50A | | |
| Z1 Ext. After Recl. | No | | |
| 2nd Harm. Restraint | 0% | | |
| COF Time | 300ms | | |

Fuse Failure

| Settings | Existing settings | Reviewed Settings | Remarks |
|--------------------------|-------------------|-------------------|---------|
| FF Detec Enable | Yes | | |
| FF Input DropOut Time | 150ms | | |
| FF Block Enable | Yes | | |
| Voltage Level | 30V | | |

Load Encroachment

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------------|-------------------|-------------------|---------|
| Enable Load Encroach | No | | |
| Right Area Resis Limit | 325.00Ohm | | |
| Left Area Resis Limit | 325.00Ohm | | |
| Right Area Angle | 20° | | |
| Left Area Angle | 20° | | |

Power Swing Detector

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------------|-------------------|-------------------|---------|
| PS Detec Enable | Yes | | |
| PS Trip Enable | No | | |
| Right Ext Resist Limit | 50.00Ohm | | |
| Right Med Resist Limit | 25.00Ohm | | |

| | | | |
|------------------------|-----------|--|--|
| Right Int Resist Limit | 5.00Ohm | | |
| Left Ext Resist Limit | 50.00Ohm | | |
| Left Med Resist Limit | 25.00Ohm | | |
| Left Int Resist Limit | 5.00Ohm | | |
| Resist Limit Angle | 75° | | |
| Forward Ext Reach | 50.00Ohm | | |
| Forward Med Reach | 25.00Ohm | | |
| Forward Int Reach | 5.00Ohm | | |
| Reverse Ext Reach | 50.00Ohm | | |
| Reverse Med Reach | 25.00Ohm | | |
| Reverse Int Reach | 5.00Ohm | | |
| II Supervision | 0.20A | | |
| PS Detec Time | 0.03s | | |
| PS Block Reset Time | 2s | | |
| PS Trip Type | Slow trip | | |
| Fast Trip Time | 0.05s | | |
| PS Cond Reset Time | 0.05s | | |

Overcurrent Directional

| Settings | Existing settings | Reviewed Settings | Remarks |
|-----------------------|-------------------|-------------------|---------|
| Phase Characteristic | 45° | | |
| Angle | | | |
| Neutr Characteristic | 45° | | |
| Angle | | | |
| NegSeq Characteristic | 45° | | |
| Angle | | | |
| PosSeq Characteristic | 45° | | |
| Angle | | | |
| Lack of direction | No | | |
| blocking | | | |
| Min. Phase Voltage | 0.2V | | |
| Min. Neutr Voltage | 0.2V | | |
| Min. Neg Seq Voltage | 0.2V | | |
| Min. Pos Seq Voltage | 0.2V | | |
| Coordinating Time | 0ms | | |
| Neutr Volt. Comp. | 0 | | |
| NegSeq Volt.Comp. | 0 | | |

Voltage Restoration

| Settings | Existing settings | Reviewed Settings | Remarks |
|----------------|-------------------|-------------------|---------|
| Phase UV reset | 105% | | |

| | | | |
|------------------|-----|--|--|
| Phase OV reset | 95% | | |
| Neutral OV reset | 95% | | |

220 KV KHURJA- I LINE SETTING RELAY MAIN-2

| Parameter | Existing settings | Unit | Reviewed Settings | Remarks |
|--|-------------------|-------------------|-------------------|---------|
| GENERAL SETTINGS | | | | |
| CT Ratio Phase | 600 | | | |
| CTRN(IN) Neutral | 600 | | | |
| PT Ratio Phase | 2000 | | | |
| PTRS Synch Voltage(VS)PT Ratio | 2000 | | | |
| VNOM Phase Nominal Voltage L-N | 63.51 | volt in secondary | | |
| EADVS Advanced Settings | Y | | | |
| EBBPT Enable busbar PT LOP logic | N | | | |
| LINE SETTINGS AND FAULT LOCATOR | | | | |
| Z1MAG Pos-Seq Line Impedance Mag. | 4.94 | ohm in secondary | | |
| Z1ANG Pos-Seq Line Impedance Angle | 78.7 | degree | | |
| Z0 MAG Zero-Seq Line Impedance Mag. | 15.45 | ohm in secondary | | |
| Z0 MAG Zero-Seq Line Impedance Angle | 78.5 | degree | | |
| LL Line Length-unitless | 41.2 | | | |
| EFLOC Fault Location | Y | | | |
| PHASE DISTANCE ELEMENT | | | | |
| ECCVT CCVT Transient Detection | Y | | | |
| E21P Mho Phase Distance Element | 4 | | | |
| Mho Phase Distance Element Reach Settings | | | | |
| Z1P Zone 1 | 4.13 | ohm in secondary | | |
| Z2P Zone 2 | 7.74 | ohm in secondary | | |
| Z3P Zone 3 | 1.07 | ohm in secondary | | |
| Z4P Zone 4 | 15.29 | ohm in secondary | | |
| Mho Phase Distance Overcurrent Fault Detector Settings | | | | |

| | | | | |
|--|-------|------------------|--|--|
| 50PP1 Zone 1 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP2 Zone 2 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP3 Zone 3 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP4 Zone 4 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| | | | | |
| GROUND DISTANCE ELEMENTS | | | | |
| Mho Ground Distance Elements | | | | |
| E21MG Mho Ground Distance Elements | 4 | | | |
| Z1MG Zone 1 | 4.13 | ohm in secondary | | |
| Z2MG Zone 2 | 7.74 | ohm in secondary | | |
| Z3MG Zone 3 | 1.07 | ohm in secondary | | |
| Z4MG Zone 4 | 15.29 | ohm in secondary | | |
| Quad Ground Distance Elements | | | | |
| E21XG Quad Ground Distance Elements | 4 | | | |
| XG1 Zone1 Reactance | 4.05 | ohm in secondary | | |
| XG2 Zone2 Reactance | 7.59 | ohm in secondary | | |
| XG3 Zone3 Reactance (Ohm,sec) | 1.05 | ohm in secondary | | |
| XG1I4 Zone4 Reactance (Ohm,sec) | 14.99 | ohm in secondary | | |
| RG1 Zone 1 Resistance (Ohm,sec) | 8.31 | ohm in secondary | | |
| RG2 Zone 2 Resistance (Ohm,sec) | 9.4 | ohm in secondary | | |
| RG3 Zone 3 Resistance (Ohm,sec) | 8.01 | ohm in secondary | | |
| RG4 Zone 4 Resistance (Ohm,sec) | 10.45 | ohm in secondary | | |
| XGPOL Quad Ground Polarizing Quantity | 12 | | | |
| TANG Non-Homogeneous Correction Ang(deg) | -3 | | | |
| Quad and Mho Ground Distance Fault Detector Settings | | | | |
| 50L1 Zone1 Phase Current FD(A,sec) | 0.1 | amp in secondary | | |
| 50L2 Zone3 Phase Current FD(A,sec) | 0.1 | amp in secondary | | |
| 50L3 Zone3 Phase Current FD(A,sec) | 0.1 | amp in secondary | | |

| | | | | |
|--|-------|------------------|--|--|
| 50L4 Zone4 Phase Current FD(A,sec) | 0.1 | amp in secondary | | |
| 50Z1 Zone 1 Residual Current FD(A,sec) | 0.1 | amp in secondary | | |
| 50Z2 Zone 2 Residual Current FD(A,sec) | 0.1 | amp in secondary | | |
| 50Z3 Zone 3 Residual Current FD(A,sec) | 0.1 | amp in secondary | | |
| 50Z4 Zone 4 Residual Current FD(A,sec) | 0.1 | amp in secondary | | |
| Zero Sequence Compensation (ZSC) Factor Settings | | | | |
| k0M1 Zone1 ZSC Factor Mag. | 0.678 | | | |
| k0A1 Zone 1 ZSC Factor Ang(deg) | 1.15 | degree | | |
| k0M Zones 2,3,4 ZSC Factor Mag | 0.687 | | | |
| k0A zones 2,3,4 ZSC Factor Ang(deg) | 1.15 | degree | | |
| DISTANCE ELEMENT TIME DELAY SETTINGS | | | | |
| Mho Phase Distance Element Time Delay Settings | | | | |
| Z1PD Zone 1 Time Delay(cyc) | 0 | ms | | |
| Z2PD Zone 2 Time Delay(cyc) | 0 | ms | | |
| Z3PD Zone 3 Time Delay(cyc) | 160 | ms | | |
| Z4PD Zone 4 Time Delay(cyc) | 800 | ms | | |
| Quad and Mho Ground Distance Element Time Delay Settings | | | | |
| Z1GD Zone 1 Time Delay(cyc) | 0 | ms | | |
| Z2GD Zone 2 Time Delay(cyc) | 0 | ms | | |
| Z3GD Zone 3 Time Delay(cyc) | 160 | ms | | |
| Z4GD Zone 4 Time Delay(cyc) | 800 | ms | | |
| Common Phase/Ground Dist. Element Time Delay Settings | | | | |
| Z1D Zone 1 Time Delay(cyc) | 0 | ms | | |
| Z1I2D Zone 2 Time Delay(cyc) | 350 | ms | | |
| Z3D Zone 3 Time Delay(cyc) | 160 | ms | | |
| Z4D Zone 4 Time Delay(cyc) | 1000 | ms | | |
| PHASE OVERCURRENT ELEMENT | | | | |
| E50P Phase | 1 | | | |
| Phase Instantaneous Overcurrent Elements | | | | |
| 501P Level 1 | 2 | amp in secondary | | |
| 502P Level 2 | OFF | | | |
| 503P Level 3 | OFF | | | |
| 504P Level 4 | OFF | | | |

| | | | | |
|---|---|--------|------------------|--|
| Phase Definite Time Overcurrent Elements | | | | |
| 67 P1D Level(cyc) | | 0 | ms | |
| 67 P2D Level(cyc) | | 0 | ms | |
| 67 P3D Level(cyc) | | 0 | ms | |
| 67 P4D Level(cyc) | | 0 | ms | |
| | | | | |
| | | | | |
| RESIDUAL GROUND TIME OVERCURRENT ELEMENTS | | | | |
| E51G Residual Ground | N | | | |
| | | | | |
| NEGATIVE SEQUENCE TIME OVERCURRENT ELEMENTS | | | | |
| E51Q Negative-Sequence | N | | | |
| | | | | |
| BREAKER FAILURE SETTINGS | | | | |
| E50BF Breaker Failure | Y | | | |
| 50BFP Phase Fault Current Pickup(A,sec) | | 1.2 | amp in secondary | |
| BFPD Breaker Failure Time Delay(cyc) | | 180 | ms | |
| RTPU Retrip Time Delay(cyc) | | 60 | ms | |
| | | | | |
| Out-of-Step Settings | | | | |
| EOOS Out-of-Step | Y | | | |
| OOSB 1 Block Zone 1 | Y | | | |
| OOSB2 Block Zone 2 | N | | | |
| OOSB3 Block Zone 3 | N | | | |
| OOSB4 Block Zone 4 | N | | | |
| OSBD Out-of-Step Block Time Delay(cyc) | | 40 | ms | |
| EOOST Enable Out-of-Step Tripping | N | | | |
| OSTD Out-of-Step Trip Time Delay(cyc) | | 10 | ms | |
| | | | | |
| X1T6 zone 6 Reactive-Top(Ohm,sec) | | 10.84 | ohm in secondary | |
| X1T5 zone 5 Reactive-Top(Ohm,sec) | | 8.67 | ohm in secondary | |
| R1R6 zone 6 Resistive-Right(Ohm,sec) | | 10.46 | ohm in secondary | |
| R1R5 Zone 5 Resistive-Right(Ohm,sec) | | 8.67 | ohm in secondary | |
| X1B6 Zone 6 Reactive-Bottom(ohm,sec) | | -10.84 | ohm in secondary | |
| X1B5 Zone 5 Reactive Bottom(Ohm,sec) | | -8.67 | ohm in secondary | |
| | | | | |
| R1L6 Zone 6 Resistive-Left(Ohm,sec) | | -10.46 | ohm in secondary | |
| R1L5 Zone 5 Resistive-Left(Ohm,sec) | | -6.97 | ohm in | |

| | | | | |
|--|--------|------------------|--|--|
| | | secondary | | |
| 50 ABCP Pos. Seq. Current Supv.(A,sec) | 0.2 | amp in secondary | | |
| UBD Neg-Seq. current unblock Delay(cyc) | 10 ms | ms | | |
| UBOSBF Out-of-Step Angle Change Unblock Rate | 4 | | | |
| | | | | |
| | | | | |
| LOAD ENCROACHMENT ELEMENT | | | | |
| ELOAD Load Encroachment | Y | | | |
| ZLF Forward Load Impedance | 41.17 | | | |
| ZLR Reverse Load Impedance | 41.17 | | | |
| PALF Positive Forward Load Angle(deg) | 36.87 | degree | | |
| NLAF Negative Forward Load Angle(deg) | -36.87 | degree | | |
| PLAR Positive Reverse Load Angle(deg) | 150 | degree | | |
| NLAR Negative Reverse Load Angle(deg) | 216.87 | degree | | |
| | | | | |
| DIRECTIONAL ELEMENTS | | | | |
| E32 Directional Control | AUTO | | | |
| ELOP Loss-of-Potential | Y | | | |
| DIR 3Level 3 | R | | | |
| DIR 4Level 4 | F | | | |
| ORDER Ground Dir, Priority(combo of Q,V,I) | QVI | | | |
| Z2F Forward Dir. Z2 Threshold(Ohm,sec) | 2.5 | | | |
| Z2R Reverse Dir. Z2 Threshold (Ohm,sec) | 3.5 | | | |
| 50QFP Forward Dir. 3I2 Pickup(A,sec) | 0.1 | amp in secondary | | |
| 50QRP Reverse Dir. 3I2 Pickup(A,sec) | 0.05 | amp in secondary | | |
| a2vPos-Seq Restrain Factor, I2/I1 | 0.1 | | | |
| k2 Zero-Seq Restrain Factor I2/I0 | 0.2 | | | |
| 50 GFP Forward Dir.3I0 Pickup(A,sec) | 0.1 | amp in secondary | | |
| 50 GRP Reverse Dir. 3I0 Pickup(A,sec) | 0.05 | amp in secondary | | |
| a0 Pos-Seq Restrain Factor, I0/I1 | 0.1 | | | |
| Z0F Forward Dir. Z0 Threshold(Ohm,sec) | 7.7 | ohm in secondary | | |
| Z0R Reverse Dir. Z0 Threshold(Ohm,sec) | 8.7 | ohm in secondary | | |
| | | | | |
| OTHER SETTINGS | | | | |
| TDUR 1D Single-Pole Min. Trip | 180 | ms | | |

| | | | | |
|---|------|----|--|--|
| Duration(cyc) | | | | |
| TDUR 3D Three pole min. trip Duration(cyc) | 180 | ms | | |
| CFD Close Failure Time Delay(cyc) | 1200 | ms | | |
| VOLTAGE ELEMENTS | | | | |
| EVOLT Voltage Elements | N | | | |
| SYNCHRONISM CHECK ELEMENT | | | | |
| E25 Synchronism Check | N | | | |
| FREQUENCY ELEMENTS | | | | |
| E81 Frequency Elements | N | | | |
| RECLOSING RELAY SETTINGS | | | | |
| E79 Reclosures | 1 | | | |
| 790I1 Open Interval (cyc) | 600 | | | |
| 790I2 Open Interval(cyc) | 0 | | | |
| 790I3 Open Interval(cyc) | 0 | | | |
| 790I4 Open Interval(cyc) | 0 | | | |
| 79RSD Reset Time from Reclose Cycle(cyc) | 200 | ms | | |
| 79RSLD Reset Time from Lockout(cyc) | 2500 | ms | | |
| 79CLSD Reclose Supv. Time Limit | 100 | ms | | |
| SWITCH-ONTO-FAULT LOGIC | | | | |
| ESOTF Switch-Onto-Fault Logic | Y | | | |
| EDDSOTF SOTF Disturbance Detector Supervision | Y | | | |
| CLOEND Close Enable Time Delay(cyc) | 20 | ms | | |
| 52AEND 52A Enable Time Delay | OFF | | | |
| SOTFD SOTF Duration | 120 | ms | | |
| ZONE 1 EXTENSION SETTINGS | | | | |
| EZ1EXT Zone 1 Extension | N | | | |

220 KV KHURJA- II LINE SETTING RELAY MAIN-1

| Parameter | Existing settings | Reviewed Settings | Remarks |
|-----------|-------------------|-------------------|---------|
| I abrupt | 0.200 A | | |
| I PS | 1.200 A | | |
| Kx | 0.689 | | |
| Kr | 0.621 | | |
| Km | 0 | | |

| | | | |
|--------------|-----------|--|--|
| X line | 5.062 ohm | | |
| R_line | 1.011 Ohm | | |
| Line length | 42.10 km | | |
| U_PRIMARY | 220.0 kV | | |
| CT PRIMARY | 0.600 kA | | |
| CT SECONDARY | 1.000 A | | |
| R1_pe | 8.309 ohm | | |
| X1_pe | 4.050 ohm | | |
| R1 EXT_pe | 0.010 ohm | | |
| X1 EXT_pe | 0.010 ohm | | |
| R2_pe | 9.400 ohm | | |
| X2_pe | 7.593 ohm | | |
| R3_pe | 10.45 ohm | | |
| X3_pe | 14.99 ohm | | |
| R4_pe | 8.005 ohm | | |
| X4_pe | 1.050 ohm | | |
| R5_pe | 0.010 ohm | | |
| X5_pe | 0.010 ohm | | |
| T1_pe | 0.000 s | | |
| T1 EXT_pe | 10.00 s | | |
| T2_pe | 0.000 s | | |
| T3_pe | .800 s | | |
| T4_pe | 0.160 s | | |
| T5_pe | 10.00 s | | |
| R1_pp | 3.059 ohm | | |
| X1_pp | 4.050 ohm | | |
| R1 EXT_pp | 0.010 ohm | | |
| X1 EXT_pp | 0.010 ohm | | |
| R2_pp | 4.146 ohm | | |
| X2_pp | 7.593 ohm | | |
| R3_pp | 5.200 ohm | | |
| X3_pp | 14.99 ohm | | |
| R4_pp | 2.460 ohm | | |
| X4_pp | 1.050 ohm | | |
| R5_pp | 0.010 ohm | | |
| X5_pp | 0.010 ohm | | |
| T1_pp | 0.000 s | | |
| TIEXT_pp | 10.00 s | | |
| T2_pp | 0.000 s | | |
| T3_pp | 0.800 s | | |
| T4_pp | 0.160 s | | |
| T5_PP | 10.00 s | | |
| loc VT fail | 100.0 A | | |
| 3I0 VT fail | 100.0 A | | |

| | | | |
|-----------------|---------|------|--|
| T VT fail | 10.00 s | | |
| T_PS NOBLOCKING | 2.000 s | | |
| T VT fail alarm | 10.00 s | | |
| I_SOTF | 1.800 A | | |
| 3I01 | 100.0 A | | |
| 3I02 | 100.0 A | | |
| 3I03 | 100.0 A | | |
| 3I04 | 100.0 A | | |
| TO1 | 10.00 s | | |
| TO2 | 10.00 s | | |
| TO3 | 10.00 s | | |
| T04 | 10.00s | | |
| 3I0_INV | 100.0 A | | |
| T0 factor | | 13.5 | |
| N0 | | 1 | |
| T0 INV | 10.00s | | |
| Tlp_AR | 0.800s | | |
| T3p_AR | 10.00 s | | |
| Dev_Angle AR | | 30 | |
| T Reclaim | 25.00 s | | |
| DU AR | 10.00 V | | |
| T_PD | 9.00 s | | |
| 0v1_pe | 120.0 v | | |
| 0v2_pe | 120.0 V | | |
| Tov1_pe | 60.00 s | | |
| Tov2_pe | 60.00 s | | |
| UV1_pe | 40.00 v | | |
| UV2_pe | 40.00 v | | |
| Tuv1_pe | 10.00 s | | |
| Tuv2_pe | 10.00 s | | |
| loc pe | 100.0 A | | |
| Toc_pe | 10.00 s | | |
| loc INV | 100.0 A | | |
| Toc factor | | 13.5 | |
| Noc | | 1 | |
| Toc INV | 10.00 s | | |
| I CBF | 100.0 A | | |
| 3I0 CBF | 100.0 A | | |
| T CBF | 2.000 s | | |
| 3I2 BROKEN COND | 0.350 A | | |
| T BROKEN COND | 5.000 s | | |
| I_Trip_BROKEN | 20.00 s | | |
| I OverLoad | 15.00 A | | |
| T OverLoad | 3600. s | | |

220 KV KHURJA- II LINE SETTING RELAY MAIN-2

| Parameter | Existing settings | Unit | Reviewed Settings | Remarks |
|--|-------------------|-------------------|-------------------|---------|
| GENERAL SETTINGS | | | | |
| CT Ratio Phase | 600 | | | |
| CTRN(IN) Neutral | 600 | | | |
| PT Ratio Phase | 2000 | | | |
| PTRS Synch Voltage(VS)PT Ratio | 2000 | | | |
| VNOM Phase Nominal Voltage L-N | 63.51 | volt in secondary | | |
| EADVS Advanced Settings | Y | | | |
| EBBPT Enable busbar PT LOP logic | N | | | |
| LINE SETTINGS AND FAULT LOCATOR | | | | |
| Z1MAG Pos-Seq Line Impedance Mag. | 4.94 | ohm in secondary | | |
| Z1ANG Pos-Seq Line Impedance Angle | 78.7 | degree | | |
| Z0 MAG Zero-Seq Line Impedance Mag. | 15.45 | ohm in secondary | | |
| Z0 MAG Zero-Seq Line Impedance Angle | 78.5 | degree | | |
| LL Line Length-unitless | 41.2 | | | |
| EFLOC Fault Location | Y | | | |
| PHASE DISTANCE ELEMENT | | | | |
| ECCVT CCVT Transient Detection | Y | | | |
| E21P Mho Phase Distance Element | 4 | | | |
| Mho Phase Distance Element Reach Settings | | | | |
| Z1P Zone 1 | 4.13 | ohm in secondary | | |
| Z2P Zone 2 | 7.74 | ohm in secondary | | |
| Z3P Zone 3 | 1.07 | ohm in secondary | | |
| Z4P Zone 4 | 15.29 | ohm in secondary | | |
| Mho Phase Distance Overcurrent Fault Detector Settings | | | | |
| 50PP1 Zone 1 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP2 Zone 2 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP3 Zone 3 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP4 Zone 4 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| GROUND DISTANCE ELEMENTS | | | | |
| Mho Ground Distance Elements | | | | |
| E21MG Mho Ground Distance Elements | 4 | | | |
| Z1MG Zone 1 | 4.13 | ohm in secondary | | |
| Z2MG Zone 2 | 7.74 | ohm in secondary | | |
| Z3MG Zone 3 | 1.07 | ohm in secondary | | |
| Z4MG Zone 4 | 15.29 | ohm in secondary | | |
| Quad Ground Distance Elements | | | | |
| E21XG Quad Ground Distance Elements | 4 | | | |
| XG1 Zone1 Reactance | 4.05 | ohm in secondary | | |

| | | | | |
|--|-------|------------------|--|--|
| XG2 Zone2 Reactance | 7.59 | ohm in secondary | | |
| XG3 Zone3 Reactance | 1.05 | ohm in secondary | | |
| XG1I4 Zone4 Reactance | 14.99 | ohm in secondary | | |
| RG1 Zone 1 Resistance | 8.31 | ohm in secondary | | |
| RG2 Zone 2 Resistance | 9.4 | ohm in secondary | | |
| RG3 Zone 3 Resistance | 8.01 | ohm in secondary | | |
| RG4 Zone 4 Resistance | 10.45 | ohm in secondary | | |
| XGPOL Quad Ground Polarizing Quantity | 12 | | | |
| TANG Non-Homogeneous Correction Ang | -3 | | | |
| Quad and Mho Ground Distance Fault Detector Settings | | | | |
| 50L1 Zone1 Phase Current FD | 0.1 | amp in secondary | | |
| 50L2 Zone3 Phase Current FD | 0.1 | amp in secondary | | |
| 50L3 Zone3 Phase Current FD | 0.1 | amp in secondary | | |
| 50L4 Zone4 Phase Current FD | 0.1 | amp in secondary | | |
| 50Z1 Zone 1 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z2 Zone 2 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z3 Zone 3 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z4 Zone 4 Residual Current FD | 0.1 | amp in secondary | | |
| Zero Sequence Compensation (ZSC) Factor Settings | | | | |
| k0M1 Zone1 ZSC Factor Mag. | 0.678 | | | |
| k0A1 Zone 1 ZSC Factor Ang | 1.15 | degree | | |
| k0M Zones 2,3,4 ZSC Factor Mag | 0.687 | | | |
| k0A zones 2,3,4 ZSC Factor Ang | 1.15 | degree | | |
| | | | | |
| DISTANCE ELEMENT TIME DELAY SETTINGS | | | | |
| Mho Phase Distance Element Time Delay Settings | | | | |
| Z1PD Zone 1 Time Delay | 0 | ms | | |
| Z2PD Zone 2 Time Delay | 0 | ms | | |
| Z3PD Zone 3 Time Delay | 160 | ms | | |
| Z4PD Zone 4 Time Delay | 800 | ms | | |
| Quad and Mho Ground Distance Element Time Delay Settings | | | | |
| Z1GD Zone 1 Time Delay | 0 | ms | | |
| Z2GD Zone 2 Time Delay | 0 | ms | | |
| Z3GD Zone 3 Time Delay | 160 | ms | | |
| Z4GD Zone 4 Time Delay | 800 | ms | | |
| Common Phase/Ground Dist. Element Time Delay Settings | | | | |
| Z1D Zone 1 Time Delay | 0 | ms | | |
| Z1I2D Zone 2 Time Delay | 350 | ms | | |
| Z3D Zone 3 Time Delay | 160 | ms | | |
| Z4D Zone 4 Time Delay | 1000 | ms | | |

| | | | | |
|---|--------|------------------|--|--|
| PHASE OVERCURRENT ELEMENT | | | | |
| E50P Phase | 1 | | | |
| Phase Instantaneous Overcurrent Elements | | | | |
| 501P Level 1 | 2 | amp in secondary | | |
| 502P Level 2 | OFF | amp in secondary | | |
| 503P Level 3 | OFF | amp in secondary | | |
| 504P Level 4 | OFF | amp in secondary | | |
| Phase Definite Time Overcurrent Elements | | | | |
| 67 P1D Level | 0 | ms | | |
| 67 P2D Level | 0 | ms | | |
| 67 P3D Level | 0 | ms | | |
| 67 P4D Level | 0 | ms | | |
| | | | | |
| | | | | |
| RESIDUAL GROUND TIME OVERCURRENT ELEMENTS | | | | |
| E51G Residual Ground | N | | | |
| | | | | |
| NEGATIVE SEQUENCE TIME OVERCURRENT ELEMENTS | | | | |
| E51Q Negative-Sequence | N | | | |
| | | | | |
| BREAKER FAILURE SETTINGS | | | | |
| E50BF Breaker Failure | Y | | | |
| 50BFP Phase Fault Current Pickup | 1.2 | amp in secondary | | |
| BFPU Breaker Failure Time Delay | 180 | ms | | |
| RTPU Retrip Time Delay | 60 | ms | | |
| | | | | |
| Out-of-Step Settings | | | | |
| EOOS Out-of-Step | Y | | | |
| OOSB 1 Block Zone 1 | Y | | | |
| OOSB2 Block Zone 2 | N | | | |
| OOSB3 Block Zone 3 | N | | | |
| OOSB4 Block Zone 4 | N | | | |
| OSBD Out-of-Step Block Time Delay | 2 | | | |
| EOOST Enable Out-of-Step Tripping | N | | | |
| OSTD Out-of-Step Trip Time Delay | 10 | ms | | |
| X1T6 zone 6 Reactive-Top | 10.84 | ohm in secondary | | |
| X1T5 zone 5 Reactive-Top | 8.67 | ohm in secondary | | |
| R1R6 zone 6 Resistive-Right | 10.46 | ohm in secondary | | |
| R1R5 Zone 5 Resistive-Right | 8.67 | ohm in secondary | | |
| X1B6 Zone 6 Reactive-Bottom | -10.84 | ohm in secondary | | |
| X1B5 Zone 5 Reactive Bottom | -8.67 | ohm in secondary | | |
| R1L6 Zone 6 Resistive-Left | -10.46 | ohm in secondary | | |

| | | | | |
|--|--------|------------------|--|--|
| R1L5 Zone 5 Resistive-Left | -6.97 | ohm in secondary | | |
| 50 ABCP Pos. Seq. Current Supv. | 0.2 | amp in secondary | | |
| UBD Neg-Seq. current unblock Delay | 10 | ms | | |
| UBOSBF Out-of-Step Angle Change Unblock Rate | 4 | | | |
| | | | | |
| | | | | |
| LOAD ENCROACHMENT ELEMENT | | | | |
| ELOAD Load Encroachment | Y | | | |
| ZLF Forward Load Impedance | 41.17 | | | |
| ZLR Reverse Load Impedance | 41.17 | | | |
| PALF Positive Forward Load Angle | 36.87 | degree | | |
| NLAF Negative Forward Load Angle | -36.87 | degree | | |
| PLAR Positive Reverse Load Angle | 150 | degree | | |
| NLAR Negative Reverse Load Angle | 216.87 | degree | | |
| | | | | |
| DIRECTIONAL ELEMENTS | | | | |
| E32 Directional Control | AUTO | | | |
| ELOP Loss-of-Potential | Y | | | |
| DIR 3Level 3 | R | | | |
| DIR 4Level 4 | F | | | |
| ORDER Ground Dir, Priority(combo of Q,V,I) | QVI | | | |
| Z2F Forward Dir. Z2 Threshold | 2.5 | ohm in secondary | | |
| Z2R Reverse Dir. Z2 Threshold | 3.5 | ohm in secondary | | |
| 50QFP Forward Dir. 3I2 Pickup | 0.1 | amp in secondary | | |
| 50QRP Reverse Dir. 3I2 Pickup | 0.05 | amp in secondary | | |
| a2vPos-Seq Restrain Factor, I2/I1 | 0.1 | | | |
| k2 Zero-Seq Restrain Factor I2/I0 | 0.2 | | | |
| 50 GFP Forward Dir.3I0 Pickup | 0.1 | amp in secondary | | |
| 50 GRP Reverse Dir. 3I0 Pickup | 0.05 | amp in secondary | | |
| a0 Pos-Seq Restrain Factor, I0/I1 | 0.1 | | | |
| Z0F Forward Dir. Z0 Threshold | 7.7 | ohm in secondary | | |
| Z0R Reverse Dir. Z0 Threshold | 8.7 | ohm in secondary | | |
| | | | | |
| OTHER SETTINGS | | | | |
| TDUR 1D Single-Pole Min. Trip Duration | 180 | ms | | |
| TDUR 3D Three pole min. trip Duration | 180 | ms | | |
| CFD Close Failure Time Delay | 1200 | ms | | |
| | | | | |
| VOLTAGE ELEMENTS | | | | |
| EVOLT Voltage Elements | N | | | |
| | | | | |
| SYNCHRONISM CHECK ELEMENT | | | | |
| E25 Synchronism Check | N | | | |

| | | | | | |
|---|-------|----|--|--|--|
| FREQUENCY ELEMENTS | | | | | |
| E81 Frequency Elements | N | | | | |
| RECLOSING RELAY SETTINGS | | | | | |
| E79 Reclosures | 20 | ms | | | |
| 790I1 Open Interval | 600 | ms | | | |
| 790I2 Open Interval | 0 | ms | | | |
| 790I3 Open Interval | 0 | ms | | | |
| 790I4 Open Interval | 0 | ms | | | |
| 79RSD Reset Time from Reclose Cycle | 200 | ms | | | |
| 79RSLD Reset Time from Lockout | 25000 | ms | | | |
| 79CLSD Reclose Supv. Time Limit | 100 | ms | | | |
| SWITCH-ONTO-FAULT LOGIC | | | | | |
| ESOTF Switch-Onto-Fault Logic | Y | | | | |
| EDDSOTF SOTF Disturbance Detector Supervision | Y | | | | |
| CLOEND Close Enable Time Delay | 20 | ms | | | |
| 52AEND 52A Enable Time Delay | OFF | ms | | | |
| SOTFD SOTF Duration (cyc) | 120 | ms | | | |
| ZONE 1 EXTENSION SETTINGS | | | | | |
| EZ1EXT Zone 1 Extension | N | | | | |

220 KV ATRAULI LINE SETTING RELAY MAIN-1

| Parameter | Existing Setting | Reviewed Settings | Remarks |
|-------------------------|------------------|-------------------|---------|
| CONFIGURATION | | | |
| Settings Group 1 | Enabled | | |
| Settings Group 2 | Disabled | | |
| Settings Group 3 | Disabled | | |
| Settings Group 4 | Enabled | | |
| Dist. Protection | Enabled | | |
| Power- Swing | Enabled | | |
| Back-up I> | Disabled | | |
| Neg Sequence O/C | Disabled | | |
| Broken Conductor | Enabled | | |
| Earth Fault PROT | Disabled | | |
| Aided D.E.F | Disabled | | |
| Volt Protection | Disabled | | |

| | | | |
|------------------------------|--------------------|--|--|
| CB Fail & I< | Disabled | | |
| Supervision | Enabled | | |
| System Checks | Disabled | | |
| Thermal Overload | Disabled | | |
| Internal A/R | Enabled | | |
| GENERAL SETTINGS | | | |
| Phase CT Primary | 600 A | | |
| Phase CT Sec'y | 1.000 A | | |
| Mcomp CT Primary | 800 A | | |
| Mcomp CT Sec'y | 1.000 A | | |
| CT Ratio Phase | 400 | | |
| CTRN(IN) Neutral | 400 | | |
| Main VT Primary | 220 KV | | |
| Main VT Sec'y | 110 V | | |
| C/S VT Primary | 220 KV | | |
| C/S VT Secondary | 110 V | | |
| C/S Input | A-N | | |
| Main VT location | Line | | |
| DISTANCE ELEMENT | | | |
| LINE SETTINGS GROUP1 | | | |
| Line Length | 17.50 Km | | |
| Line Impedance | 2.860 Ohm | | |
| Line Angle | 78.7 Degree | | |
| Zone Settings GROUP 1 | | | |
| kZ1 Res Comp | 0.667 | | |
| kZ1 Angle | minus 2.200 degree | | |
| Z1 | 2.289 Ohm | | |
| Z1X | 2.240 Ohm | | |
| R1G | 10.44 Ohm | | |
| R1Ph | 3.450 Ohm | | |
| tZ1 | 0.00 sec | | |
| Zone Settings GROUP 2 | | | |
| kZ2 Res comp | 0.667 | | |
| kZ2 Angle | minus 2.200 degree | | |
| Z2 | 3.439 Ohm | | |
| R2G | 11.19 Ohm | | |
| R2Ph | 4.190 Ohm | | |
| tZ2 | 350.0 ms | | |
| Zone Settings GROUP 3 | | | |
| kZ3/4 Res Comp | 0.667 | | |
| kZ3/4 Angle | minus 2.200 degree | | |
| Z3 | 6.941 Ohm | | |

| | | | |
|---------------------------------|--------------|-----|--|
| R3G-R4G | 11.19Ohm | | |
| R3Ph-R4Ph | 4.310 Ohm | | |
| tZ3 | 800.0 ms | | |
| Z4 | 572.0 mohm | | |
| tZ4 | 160.0 msec | | |
| Serial Cmp. Line | Disabled | | |
| Overlap Z mode | Disabled | | |
| Z1m Tilt Angle | 0.000 Degree | | |
| Z1p tilt Angle | 0.000 Degree | | |
| Z2/Zp Tilt Angle | 0.000 Degree | | |
| Fwd z chgt Delay | 30.00 msec | | |
| kzm Mutual comp | | 0 | |
| kZm Angle | | 0 | |
| DISTANCE SCHEMES GROUP 1 | | | |
| Standard Mode | B.O.P Z1 | | |
| Fault type | Both enabled | | |
| Trip Mode | 1P. Z1 & CR | | |
| tReversal guard | 20.00 ms | | |
| SOTF Delay | 110.00 s | | |
| Z1Ext fail | Enabled | | |
| Weak Infeed: Mode Status | Disabled | | |
| POWER SWING GROUP 1 | | | |
| Delta R | 500 mohm | | |
| Delta X | 500 mohm | | |
| IN>status | Enabled | | |
| IN>%Imax | | 40% | |
| I2>Status | Enabled | | |
| I2>%Imax | | 30% | |
| ImaxLine>status | Enabled | | |
| ImaxLine> | 3 Amp | | |
| Delta I status | Enabled | | |
| Unblocking delay | 30s | | |
| out of step | | 1 | |
| stable swing | | 1 | |
| BROKEN CONDUCTOR GROUP 1 | | | |
| Broken conductor | Enabled | | |
| I2/I1 setting | | 0.2 | |
| I2/I1 time delay | 60s | | |
| I2/I1 trip | Disabled | | |

| SUPERVISION GROUP 1 | | | |
|------------------------------|--------------------|---|--|
| VTS Time Delay | 5s | | |
| VTS I2 AND I0 Inh | 50 mA | | |
| CTS Status | Enabled | | |
| CTS VN<Inhibit | 1.000V | | |
| CTS IN>Set | 100.0 mA | | |
| CTS Time Delay | 5s | | |
| CVTS Status | Enabled | | |
| CVTS VN> | 1.00V | | |
| CVTS Time delay | 100.0s | | |
| | | | |
| AUTORECLOSE GROUP 1 | | | |
| 1P trip mode | | 1 | |
| 1P dead time 1 | 600ms | | |
| Reclaim time | 25s | | |
| Close pulse time | 200 ms | | |
| Discrim. Time | 100ms | | |
| A/R Inhibit Wind | 5s | | |
| | | | |
| DISTANCE ELEMENT | | | |
| LINE SETTINGS GROUP 4 | | | |
| Line Length | 17.50 Km | | |
| Line Impedance | 2.863 Ohm | | |
| Line Angle | 78.0 Degree | | |
| | | | |
| ZONE SETTINGS GROUP 4 | | | |
| kZ1 Res Comp | | 1 | |
| kZ1 Angle | minus 2.200 degree | | |
| Z1 | 2.289 Ohm | | |
| | | | |
| R1G | 10.44 Ohm | | |
| R1Ph | 3.430 Ohm | | |
| tZ1 | 0.00 sec | | |
| | | | |
| kZ2 Res comp | | 1 | |
| kZ2 Angle | minus 2.200 degree | | |
| Z2 | 3.430 Ohm | | |
| R2G | 11.25 Ohm | | |
| R2Ph | 4.280 Ohm | | |
| tZ2 | 350.0 ms | | |
| | | | |

| | | | |
|---------------------------------|--------------|-----|--|
| kZ3/4 Res Comp | | 1 | |
| kZ3/4 Angle | | 0 | |
| Z3 | 6.940 Ohm | | |
| R3G-R4G | 11.36 Ohm | | |
| R3Ph-R4Ph | 10.12 Ohm | | |
| tZ3 | 1 second | | |
| | | | |
| Z4 | 572.0 mohm | | |
| tZ4 | 160.0 msec | | |
| Serial Cmp. Line | Disabled | | |
| Overlap Z mode | Disabled | | |
| Z1m Tilt Angle | 0.000 Degree | | |
| Z1p tilt Angle | 0.000 Degree | | |
| Z2/Zp Tilt Angle | 0.000 Degree | | |
| Fwd z chgt Delay | 30.00 msec | | |
| | | | |
| DISTANCE SCHEMES GROUP 4 | | | |
| Standard Mode | P.O.P Z1 | | |
| Fault type | Both enabled | | |
| Trip Mode | 1P. Z1 & CR | | |
| tReversal guard | 20.00 ms | | |
| SOTF Delay | 110.00 s | | |
| Z1Ext fail | Enabled | | |
| Weak Infeed: Mode Status | Disabled | | |
| | | | |
| POWER SWING GROUP 4 | | | |
| | | | |
| Delta R | 500 mohm | | |
| Delta X | 500 mohm | | |
| IN>status | Enabled | | |
| IN>%Imax | | 40% | |
| I2>Status | Enabled | | |
| I2>%Imax | | 30% | |
| ImaxLine>status | Enabled | | |
| ImaxLine> | 3 Amp | | |
| Delta I status | Enabled | | |
| Unblocking delay | 30s | | |
| out of step | | 1 | |
| stable swing | | 1 | |
| | | | |
| BROKEN CONDUCTOR GROUP 4 | | | |
| | | | |
| Broken conductor | Enabled | | |
| I2/I1 setting | | 0.2 | |

| | | | |
|----------------------------|----------|---|--|
| I2/I1 time delay | 60s | | |
| I2/I1 trip | Disabled | | |
| SUPERVISION GROUP 1 | | | |
| VTS Time Delay | 5s | | |
| VTS I2 AND I0 Inh | 50 mA | | |
| CTS Status | Disabled | | |
| CVTS Status | Disabled | | |
| AUTORECLOSE GROUP 4 | | | |
| 1P trip mode | | 1 | |
| 1P dead time 1 | 600ms | | |
| Reclaim time | 25s | | |
| Close pulse time | 200 ms | | |
| Discrim. Time | 100ms | | |
| A/R Inhibit Wind | 5s | | |

220 KV ATRAULI LINE SETTING RELAY MAIN-2

| Parameter | Existing settings | Unit | Reviewed Settings | Remarks |
|--|-------------------|-------------------|-------------------|---------|
| GENERAL SETTINGS | | | | |
| CT Ratio Phase | 600 | | | |
| CTRN(IN) Neutral | 600 | | | |
| PT Ratio Phase | 2000 | | | |
| PTRS Synch Voltage(VS)PT Ratio | 110 | | | |
| VNOM Phase Nominal Voltage L-N | 63.51 | volt in secondary | | |
| EADVS Advanced Settings | Y | | | |
| EBBPT Enable busbar PT LOP logic | N | | | |
| LINE SETTINGS AND FAULT LOCATOR | | | | |
| Z1MAG Pos-Seq Line Impedance Mag. | 2.86 | ohm in secondary | | |
| Z1ANG Pos-Seq Line Impedance Angle | 78.7 | degree | | |
| Z0 MAG Zero-Seq Line Impedance Mag. | 8.75 | ohm in secondary | | |
| Z0 MAG Zero-Seq Line Impedance Angle | 79.45 | degree | | |
| LL Line Length-unitless | 17.5 | | | |
| EFLOC Fault Location | Y | | | |
| PHASE DISTANCE ELEMENT | | | | |
| ECCVT CCVT Transient Detection | Y | | | |
| E21P Mho Phase Distance Element | 4 | | | |

| | | | | |
|--|-------|------------------|--|--|
| Mho Phase Distance Element Reach Settings | | | | |
| Z1P Zone 1 | 2.29 | ohm in secondary | | |
| Z2P Zone 2 | 4.29 | ohm in secondary | | |
| Z3P Zone 3 | 0.57 | ohm in secondary | | |
| Z4P Zone 4 | 6.87 | ohm in secondary | | |
| Mho Phase Distance Overcurrent Fault Detector Settings | | | | |
| 50PP1 Zone 1 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP2 Zone 2 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP3 Zone 3 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP4 Zone 4 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| | | | | |
| GROUND DISTANCE ELEMENTS | | | | |
| Mho Ground Distance Elements | | | | |
| E21MG Mho Ground Distance Elements | 4 | | | |
| Z1MG Zone 1 | 2.29 | ohm in secondary | | |
| Z2MG Zone 2 | 4.29 | ohm in secondary | | |
| Z3MG Zone 3 | 0.57 | ohm in secondary | | |
| Z4MG Zone 4 | 6.87 | ohm in secondary | | |
| Quad Ground Distance Elements | | | | |
| E21XG Quad Ground Distance Elements | 4 | | | |
| XG1 Zone1 Reactance | 2.24 | ohm in secondary | | |
| XG2 Zone2 Reactance | 4.21 | ohm in secondary | | |
| XG3 Zone3 Reactance | 0.56 | ohm in secondary | | |
| XG14 Zone4 Reactance | 6.54 | ohm in secondary | | |
| R1G Zone 1 Resistance | 8.49 | ohm in secondary | | |
| R2G Zone 2 Resistance | 9.49 | ohm in secondary | | |
| R3G Zone 3 Resistance | 8.11 | ohm in secondary | | |
| R4G Zone 4 Resistance | 10.49 | ohm in secondary | | |
| XGPOL Quad Ground Polarizing Quantity | 12 | | | |
| TANG Non-Homogeneous Correction Ang | -3 | degree | | |
| Quad and Mho Ground Distance Fault Detector Settings | | | | |
| 50L1 Zone1 Phase Current FD | 0.1 | amp in secondary | | |
| 50L2 Zone3 Phase Current FD | 0.1 | amp in secondary | | |
| 50L3 Zone3 Phase Current FD | 0.1 | amp in secondary | | |
| 50L4 Zone4 Phase Current FD | 0.1 | amp in secondary | | |
| 50Z1 Zone 1 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z2 Zone 2 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z3 Zone 3 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z4 Zone 4 Residual Current FD | 0.1 | amp in secondary | | |
| Zero Sequence Compensation (ZSC) Factor Settings | | | | |
| k0M1 Zone1 ZSC Factor Mag. | 0.678 | | | |
| k0A1 Zone 1 ZSC Factor Ang | 1.15 | degree | | |

| | | | |
|--|-------|------------------|--|
| k0M Zones 2,3,4 ZSC Factor Mag | 0.687 | | |
| k0A zones 2,3,4 ZSC Factor Ang | 1.15 | degree | |
| DISTANCE ELEMENT TIME DELAY SETTINGS | | | |
| Mho Phase Distance Element Time Delay Settings | | | |
| Z1PD Zone 1 Time Delay | 0 | ms | |
| Z2PD Zone 2 Time Delay | 17.5 | ms | |
| Z3PD Zone 3 Time Delay | 160 | ms | |
| Z4PD Zone 4 Time Delay | 800 | ms | |
| Quad and Mho Ground Distance Element Time Delay Settings | | | |
| Z1GD Zone 1 Time Delay | 0 | ms | |
| Z2GD Zone 2 Time Delay | 350 | ms | |
| Z3GD Zone 3 Time Delay | 160 | ms | |
| Z4GD Zone 4 Time Delay | 800 | ms | |
| Common Phase/Ground Dist. Element Time Delay Settings | | | |
| Z1D Zone 1 Time Delay | 0 | ms | |
| Z1I2D Zone 2 Time Delay | 350 | ms | |
| Z3D Zone 3 Time Delay | 160 | ms | |
| Z4D Zone 4 Time Delay | 800 | ms | |
| PHASE OVERCURRENT ELEMENT | | | |
| E50P Phase | 1 | | |
| Phase Instantaneous Overcurrent Elements | | | |
| 501P Level 1 | 2 | amp in secondary | |
| 502P Level 2 | OFF | amp in secondary | |
| 503P Level 3 | OFF | amp in secondary | |
| 504P Level 4 | OFF | amp in secondary | |
| Phase Definite Time Overcurrent Elements | | | |
| 67 P1D Level | 0 | ms | |
| 67 P2D Level | 0 | ms | |
| 67 P3D Level | 0 | ms | |
| 67 P4D Level | 0 | ms | |
| RESIDUAL GROUND TIME OVERCURRENT ELEMENTS | | | |
| E51G Residual Ground | N | | |
| NEGATIVE SEQUENCE TIME OVERCURRENT ELEMENTS | | | |
| E51Q Negative-Sequence | N | | |

| | | | |
|--|--------|------------------|--|
| BREAKER FAILURE SETTINGS | | | |
| E50BF Breaker Failure | Y | | |
| 50BFP Phase Fault Current Pickup | 1.2 | amp in secondary | |
| BFPD Breaker Failure Time Delay | 180 | ms | |
| RTPU Retrip Time Delay | 60 | ms | |
| Out-of-Step Settings | | | |
| EOOS Out-of-Step | Y | | |
| OOSB 1 Block Zone 1 | Y | | |
| OOSB2 Block Zone 2 | N | | |
| OOSB3 Block Zone 3 | N | | |
| OOSB4 Block Zone 4 | N | | |
| OSBD Out-of-Step Block Time Delay | 40 | ms | |
| EOOST Enable Out-of-Step Tripping | N | | |
| OSTD Out-of-Step Trip Time Delay | 10 | ms | |
| X1T6 zone 6 Reactive-Top | 10.84 | ohm in secondary | |
| X1T5 zone 5 Reactive-Top | 8.67 | ohm in secondary | |
| R1R6 zone 6 Resistive-Right | 10.46 | ohm in secondary | |
| R1R5 Zone 5 Resistive-Right | 8.67 | ohm in secondary | |
| X1B6 Zone 6 Reactive-Bottom | -10.84 | ohm in secondary | |
| X1B5 Zone 5 Reactive Bottom | -8.67 | ohm in secondary | |
| R1L6 Zone 6 Resistive-Left | -10.46 | ohm in secondary | |
| R1L5 Zone 5 Resistive-Left | -6.97 | ohm in secondary | |
| 50 ABCP Pos. Seq. Current Supv. | 0.2 | amp in secondary | |
| UBD Neg-Seq. current unblock Delay | 10 | ms | |
| UBOSBF Out-of-Step Angle Change Unblock Rate | 4 | | |
| LOAD ENCROACHMENT ELEMENT | | | |
| ELOAD Load Encroachment | Y | | |
| ZLF Forward Load Impedance | 41.17 | | |
| ZLR Reverse Load Impedance | 41.17 | | |
| PALF Positive Forward Load Angle | 36.87 | degree | |
| NLAF Negative Forward Load Angle | -36.87 | degree | |
| PLAR Positive Reverse Load Angle | 150 | degree | |
| NLAR Negative Reverse Load Angle | 216.87 | degree | |
| DIRECTIONAL ELEMENTS | | | |
| E32 Directional Control | AUTO | | |
| ELOP Loss-of-Potential | Y | | |
| DIR 3Level 3 | R | | |
| DIR 4Level 4 | F | | |
| ORDER Ground Dir, Priority(combo of Q,V,I) | QVI | | |

| | | | | |
|---|-------|------------------|--|--|
| Z2F Forward Dir. Z2 Threshold | 1.4 | ohm in secondary | | |
| Z2R Reverse Dir. Z2 Threshold | 2.4 | ohm in secondary | | |
| 50QFP Forward Dir. 3I2 Pickup | 0.1 | amp in secondary | | |
| 50QRP Reverse Dir. 3I2 Pickup | 0.05 | amp in secondary | | |
| a2vPos-Seq Restrain Factor, I2/I1 | 0.1 | | | |
| k2 Zero-Seq Restrain Factor I2/I0 | 0.2 | | | |
| 50 GFP Forward Dir.3I0 Pickup | 0.1 | amp in secondary | | |
| 50 GRP Reverse Dir. 3I0 Pickup | 0.05 | amp in secondary | | |
| a0 Pos-Seq Restrain Factor, I0/I1 | 0.1 | | | |
| Z0F Forward Dir. Z0 Threshold | 4.4 | ohm in secondary | | |
| Z0R Reverse Dir. Z0 Threshold | 5.4 | ohm in secondary | | |
| | | | | |
| OTHER SETTINGS | | | | |
| TDUR 1D Single-Pole Min. Trip Duration | 180 | ms | | |
| TDUR 3D Three pole min. trip Duration | 180 | ms | | |
| CFD Close Failure Time Delay | 1200 | ms | | |
| | | | | |
| VOLTAGE ELEMENTS | | | | |
| EVOLT Voltage Elements | N | | | |
| | | | | |
| SYNCHRONISM CHECK ELEMENT | | | | |
| E25 Synchronism Check | N | | | |
| | | | | |
| FREQUENCY ELEMENTS | | | | |
| E81 Frequency Elements | N | | | |
| | | | | |
| RECLOSING RELAY SETTINGS | | | | |
| E79 Reclosures | 20 | ms | | |
| 790I1 Open Interval | 600 | ms | | |
| 790I2 Open Interval | 0 | ms | | |
| 790I3 Open Interval | 0 | ms | | |
| 790I4 Open Interval | 0 | ms | | |
| 79RSD Reset Time from Reclose Cycle | 25000 | ms | | |
| 79RSLD Reset Time from Lockout | 1000 | ms | | |
| 79CLSD Reclose Supv. Time Limit | 0 | ms | | |
| | | | | |
| SWITCH-ONTO-FAULT LOGIC | | | | |
| ESOTF Switch-Onto-Fault Logic | Y | | | |
| EDDSOTF SOTF Disturbance Detector Supervision | Y | | | |
| CLOEND Close Enable Time Delay | 20 | ms | | |
| 52AEND 52A Enable Time Delay | OFF | ms | | |
| SOTFD SOTF Duration | 120 | ms | | |
| | | | | |

| | | | | |
|----------------------------------|---|--|--|--|
| ZONE 1 EXTENSION SETTINGS | | | | |
| EZ1EXT Zone 1 Extension | N | | | |

220 KV BONER LINE SETTING RELAY MAIN-1

General

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------------|-------------------|---------|
| Name | HDJ-BONER,220KV LINE | | |
| Breaker | CB-87 | | |
| Unit In Service | Yes | | |
| Phase CT Ratio | 600 | | |
| Polarizing CT Ratio | 600 | | |
| Parallel CT Ratio | 1 | | |
| Phase VT Ratio | 2000 | | |
| Busbar VT Ratio | 2000 | | |
| Capacitive VT | Yes | | |
| Phase Sequence | ABC | | |

System Impedances Line Impedance

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Pos. Seq. Magnitude | 2.86Ohm | | |
| Pos. Seq. Angle | 79° | | |
| Pos. Seq. Angle 2 | 79° | | |
| Pos. Seq. Angle 3 | 79° | | |
| Pos. Seq. Angle 4 | 79° | | |
| Pos. Seq. Angle 5 | 79° | | |
| Zero Seq. Angle | 79° | | |
| Z1 k0 Factor | 3.06 | | |
| Zero Seq. Angle 2 | 79° | | |
| Z2 k0 Factor | 3.06 | | |
| Zero Seq. Angle 3 | 79° | | |
| Z3 k0 Factor | 3.06 | | |
| Zero Seq. Angle 4 | 79° | | |
| Z4 k0 Factor | 3.06 | | |

| | | | |
|-------------------|------|--|--|
| Zero Seq. Angle 5 | 79° | | |
| Z5 k0 Factor | 3.06 | | |

Equivalent Parallel Impedance

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Pos. Seq. Magnitude | 6.25Ohm | | |
| Pos. Seq. Angle | 75° | | |
| Zero Seq. Magnitude | 6.25Ohm | | |
| Zero Seq. Angle | 75° | | |

Local Source Impedance

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Pos. Seq. Magnitude | 6.25Ohm | | |
| Pos. Seq. Angle | 75° | | |
| Zero Seq. Magnitude | 6.25Ohm | | |
| Zero Seq. Angle | 75° | | |

Remote Source Impedance

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Pos. Seq. Magnitude | 6.25Ohm | | |
| Pos. Seq. Angle | 75° | | |
| Zero Seq. Magnitude | 6.25Ohm | | |
| Zero Seq. Angle | 75° | | |

Parallel Line Impedance

| Settings | Existing settings | Reviewed Settings | Remarks |
|----------------------|-------------------|-------------------|---------|
| Mutual Coupl. Factor | 0 | | |
| Mutual Coupl. Angle | 25° | | |
| Factor I0/I0PAR | 0.95 | | |

Fault Locator Length and Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------|-------------------|-------------------|---------|
| Line Length | 23.36 | | |
| Length Units | Kilometers | | |
| Locator Units | Length Units | | |

Parallel Line Coupling

| Settings | Existing settings | Reviewed Settings | Remarks |
|------------------|-------------------|-------------------|---------|
| | No | No | No |
| Mut Coupl. Comp. | | | |
| Ena | | | |

Protection Distance Units

Zone 1 Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Zone 1 Enable | Yes | | |
| Direction | Forward | | |
| Ground Reach | 2.29Ohm | | |
| Phase Reach | 2.29Ohm | | |
| Ground Resist Limit | 7.94Ohm | | |
| Phase Resist Limit | 2.69Ohm | | |
| Ground Time | 0s | | |
| Phase Time | 0s | | |
| Tilt Time | 0s | | |
| Tilt Angle Type | Calculated | | |
| Tilt Angle | 0° | | |

Zone 2 Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Zone 2 Enable | Yes | | |
| Direction | Forward | | |
| Ground Reach | 3.44Ohm | | |
| Phase Reach | 3.32Ohm | | |
| Ground Resist Limit | 8.57Ohm | | |
| Phase Resist Limit | 3.76Ohm | | |
| Ground Time | 0.35s | | |
| Phase Time | 0.35s | | |

Zone 3 Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------|-------------------|-------------------|---------|
| Zone 3 Enable | Yes | | |
| Direction | Forward | | |
| Ground Reach | 6.06Ohm | | |
| Phase Reach | 6.06Ohm | | |

| | | | |
|---------------------|---------|--|--|
| Ground Resist Limit | 8.69Ohm | | |
| Phase Resist Limit | 3.44Ohm | | |
| Ground Time | 0.8s | | |
| Phase Time | 0.8s | | |

Zone 4 Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|--------------------------|--------------------------|----------------|
| Zone 4 Enable | Yes | | |
| Direction | Reverse | | |
| Ground Reach | 1.05Ohm | | |
| Phase Reach | 1.05Ohm | | |
| Ground Resist Limit | 7.78Ohm | | |
| Phase Resist Limit | 2.53Ohm | | |
| Ground Time | 0.16s | | |
| Phase Time | 0.16s | | |

Zone 5 Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|--------------------------|--------------------------|----------------|
| Zone 5 Enable | No | | |
| Direction | Forward | | |
| Ground Reach | 25.00Ohm | | |
| Phase Reach | 25.00Ohm | | |
| Ground Resist Limit | 20.00Ohm | | |
| Phase Resist Limit | 20.00Ohm | | |
| Ground Time | 1.5s | | |
| Phase Time | 1.5s | | |

Characteristic

| Settings | Existing settings | Reviewed Settings | Remarks |
|-----------------------|--------------------------|--------------------------|----------------|
| Ground Characteristic | Quadrilateral | | |
| Phase Characteristic | Quadrilateral | | |

Quadrilateral Characteristic Directional Angle

| Settings | Existing settings | Reviewed Settings | Remarks |
|--------------------------|--------------------------|--------------------------|----------------|
| Dir Characteristic Angle | 78° | | |

Close Onto Fault

| Settings | Existing settings | Reviewed Settings | Remarks |
|-----------------|--------------------------|--------------------------|----------------|
| | | | |

| | | | |
|---------------------|--------|--|--|
| COF Enable | Yes | | |
| COF Sup Zone | Zone 2 | | |
| I COF Pick up | 1.50A | | |
| Z1 Ext. After Recl. | No | | |
| 2nd Harm. Restraint | 0% | | |
| COF Time | 300ms | | |

Fuse Failure

| Settings | Existing settings | Reviewed Settings | Remarks |
|--------------------------|-------------------|-------------------|---------|
| FF Detec Enable | Yes | | |
| FF Input DropOut Time | 150ms | | |
| FF Block Enable | Yes | | |
| Voltage Level | 30V | | |

Load Encroachment

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------------|-------------------|-------------------|---------|
| Enable Load Encroach | No | | |
| Right Area Resis Limit | 325.00Ohm | | |
| Left Area Resis Limit | 325.00Ohm | | |
| Right Area Angle | 20° | | |
| Left Area Angle | 20° | | |

Power Swing Detector

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------------|-------------------|-------------------|---------|
| PS Detec Enable | Yes | | |
| PS Trip Enable | No | | |
| Right Ext Resist Limit | 50.00Ohm | | |
| Right Med Resist Limit | 25.00Ohm | | |
| Right Int Resist Limit | 5.00Ohm | | |
| Left Ext Resist Limit | 50.00Ohm | | |
| Left Med Resist Limit | 25.00Ohm | | |
| Left Int Resist Limit | 5.00Ohm | | |
| Resist Limit Angle | 75° | | |
| Forward Ext Reach | 50.00Ohm | | |

| | | | |
|---------------------|-----------|--|--|
| Forward Med Reach | 25.00Ohm | | |
| Forward Int Reach | 5.00Ohm | | |
| Reverse Ext Reach | 50.00Ohm | | |
| Reverse Med Reach | 25.00Ohm | | |
| Reverse Int Reach | 5.00Ohm | | |
| I1 Supervision | 0.20A | | |
| PS Detec Time | 0.03s | | |
| PS Block Reset Time | 2s | | |
| PS Trip Type | Slow trip | | |
| Fast Trip Time | 0.05s | | |
| PS Cond Reset Time | 0.05s | | |

Overcurrent Directional

| Settings | Existing settings | Reviewed Settings | Remarks |
|----------------------------|--------------------------|--------------------------|----------------|
| Phase Characteristic | 45° | | |
| Angle | | | |
| Neutr Characteristic | 45° | | |
| Angle | | | |
| NegSeq Characteristic | 45° | | |
| Angle | | | |
| PosSeq Characteristic | 45° | | |
| Angle | | | |
| Lack of direction blocking | No | | |
| Min. Phase Voltage | 0.2V | | |
| Min. Neutr Voltage | 0.2V | | |
| NegSeq Volt.Comp. | 0 | | |

Voltage Restoration

| Settings | Existing settings | Reviewed Settings | Remarks |
|------------------|--------------------------|--------------------------|----------------|
| Phase UV reset | 105% | | |
| Phase OV reset | 95% | | |
| Neutral OV reset | 95% | | |

220 KV BONER LINE SETTING RELAY MAIN-2

| | Existing settings | Unit | Reviewed Settings | Remarks |
|--|-------------------|-------------------|-------------------|---------|
| GENERAL SETTINGS | | | | |
| CT Ratio Phase | 600 | | | |
| CTRN(IN) Neutral | 600 | | | |
| PT Ratio Phase | 2000 | | | |
| PTRS Synch Voltage(VS)PT Ratio | 2000 | | | |
| VNOM Phase Nominal Voltage L-N | 63.51 | Volt in secondary | | |
| EADVS Advanced Settings | Y | | | |
| EBBPT Enable busbar PT LOP logic | N | | | |
| | | | | |
| LINE SETTINGS AND FAULT LOCATOR | | | | |
| Z1MAG Pos-Seq Line Impedance Mag. | 2.85 | ohm in secondary | | |
| Z1ANG Pos-Seq Line Impedance Angle | 78.7 | degree | | |
| Z0 MAG Zero-Seq Line Impedance Mag | 8.76 | ohm in secondary | | |
| Z0 MAG Zero-Seq Line Impedance Angle | 79.45 | | | |
| LL Line Length-unitless | 23.36 | km | | |
| EFLOC Fault Location | Y | | | |
| | | | | |
| PHASE DISTANCE ELEMENT | | | | |
| ECCVT CCVT Transient Detection | Y | | | |
| E21P Mho Phase Distance Element | 4 | | | |
| Mho Phase Distance Element Reach Settings | | | | |
| Z1P Zone 1 | 2.29 | ohm in secondary | | |
| Z2P Zone 2 | 3.44 | ohm in secondary | | |
| Z3P Zone 3 | 1.07 | ohm in secondary | | |
| Z4P Zone 4 | 8.31 | ohm in secondary | | |
| Mho Phase Distance Overcurrent Fault Detector Settings | | | | |
| 50PP1 Zone 1 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP2 Zone 2 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP3 Zone 3 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| 50PP4 Zone 4 Phase-Phase Current FD | 0.1 | amp in secondary | | |
| | | | | |
| GROUND DISTANCE ELEMENTS | | | | |
| Mho Ground Distance Elements | | | | |
| E21MG Mho Ground Distance Elements | 4 | | | |
| Z1MG Zone 1 | 2.29 | ohm in secondary | | |
| Z2MG Zone 2 | 3.44 | ohm in secondary | | |
| Z3MG Zone 3 | 1.07 | ohm in secondary | | |
| Z4MG Zone 4 | 8.31 | ohm in secondary | | |
| Quad Ground Distance Elements | | | | |

| | | | | |
|--|-------|------------------|--|--|
| E21XG Quad Ground Distance Elements | 4 | | | |
| XG1 Zone1 Reactance | 2.75 | ohm in secondary | | |
| XG2 Zone2 Reactance | 3.37 | ohm in secondary | | |
| XG3 Zone3 Reactance | 1.05 | ohm in secondary | | |
| XG4 Zone4 Reactance | 8.15 | ohm in secondary | | |
| RG1 Zone 1 Resistance | 2.7 | ohm in secondary | | |
| RG2 Zone 2 Resistance | 3.76 | ohm in secondary | | |
| RG3 Zone 3 Resistance | 2.53 | ohm in secondary | | |
| RG4 Zone 4 Resistance | 3.88 | ohm in secondary | | |
| XGPOL Quad Ground Polarizing Quantity | I2 | | | |
| TANG Non-Homogeneous Correction Ang(deg) | -3 | | | |
| Quad and Mho Ground Distance Fault Detector Settings | | | | |
| 50L1 Zone1 Phase Current FD | 0.1 | amp in secondary | | |
| 50L2 Zone3 Phase Current FD | 0.1 | amp in secondary | | |
| 50L3 Zone3 Phase Current FD | 0.1 | amp in secondary | | |
| 50L4 Zone4 Phase Current FD | 0.1 | amp in secondary | | |
| 50Z1 Zone 1 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z2 Zone 2 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z3 Zone 3 Residual Current FD | 0.1 | amp in secondary | | |
| 50Z4 Zone 4 Residual Current FD | 0.1 | amp in secondary | | |
| Zero Sequence Compensation (ZSC) Factor Settings | | | | |
| k0M1 Zone1 ZSC Factor Mag. | 0.678 | | | |
| k0A1 Zone 1 ZSC Factor Ang | 1.15 | degree | | |
| k0M Zones 2,3,4 ZSC Factor Mag | 0.687 | | | |
| k0A zones 2,3,4 ZSC Factor Ang | 1.15 | degree | | |
| | | | | |
| DISTANCE ELEMENT TIME DELAY SETTINGS | | | | |
| Mho Phase Distance Element Time Delay Settings | | | | |
| Z1PD Zone 1 Time Delay | 0 | ms | | |
| Z2PD Zone 2 Time Delay | 350 | ms | | |
| Z3PD Zone 3 Time Delay | 160 | ms | | |
| Z4PD Zone 4 Time Delay | 800 | ms | | |
| Quad and Mho Ground Distance Element Time Delay Settings | | | | |
| Z1GD Zone 1 Time Delay | 0 | ms | | |
| Z2GD Zone 2 Time Delay | 350 | ms | | |
| Z3GD Zone 3 Time Delay | 160 | ms | | |
| Z4GD Zone 4 Time Delay | 800 | ms | | |
| Common Phase/Ground Dist. Element Time Delay Settings | | | | |

| | | | | |
|--|-------|------------------|--|--|
| Z1D Zone 1 Time Delay | 0 | ms | | |
| Z1I2D Zone 2 Time Delay | 350 | ms | | |
| Z3D Zone 3 Time Delay | 160 | ms | | |
| Z4D Zone 4 Time Delay | 1000 | ms | | |
| | | | | |
| PHASE OVERCURRENT ELEMENT | | | | |
| E50P Phase | 1 | | | |
| Phase Instantaneous Overcurrent Elements | | | | |
| 501P Level 1 | 2 | amp in secondary | | |
| 502P Level 2 | OFF | amp in secondary | | |
| 503P Level 3 | OFF | amp in secondary | | |
| 504P Level 4 | OFF | amp in secondary | | |
| Phase Definite Time Overcurrent Elements | | | | |
| 67 P1D Level | 0 | ms | | |
| 67 P2D Leve | 0 | ms | | |
| 67 P3D Level | 0 | ms | | |
| 67 P4D Level | 0 | ms | | |
| | | | | |
| | | | | |
| RESIDUAL GROUND TIME OVERCURRENT ELEMENTS | | | | |
| E51G Residual Ground | N | | | |
| | | | | |
| NEGATIVE SEQUENCE TIME OVERCURRENT ELEMENTS | | | | |
| E51Q Negative-Sequence | N | | | |
| | | | | |
| BREAKER FAILURE SETTINGS | | | | |
| E50BF Breaker Failure | Y | | | |
| 50BFP Phase Fault Current Pickup | 1.2 | amp in secondary | | |
| BFPU Breaker Failure Time Delay | 180 | ms | | |
| RTPU Retrip Time Delay | 60 | ms | | |
| | | | | |
| Out-of-Step Settings | | | | |
| EOOS Out-of-Step | Y | | | |
| OOSB 1 Block Zone 1 | Y | | | |
| OOSB2 Block Zone 2 | N | | | |
| OOSB3 Block Zone 3 | N | | | |
| OOSB4 Block Zone 4 | N | | | |
| OSBD Out-of-Step Block Time Delay | 40 | ms | | |
| EOOST Enable Out-of-Step Tripping | N | | | |
| OSTD Out-of-Step Trip Time Delay | 10 | ms | | |
| X1T6 zone 6 Reactive-Top | 10.84 | ohm in secondary | | |

| | | | | |
|--|--------|------------------|--|--|
| X1T5 zone 5 Reactive-Top | 8.67 | ohm in secondary | | |
| R1R6 zone 6 Resistive-Right | 10.46 | ohm in secondary | | |
| R1R5 Zone 5 Resistive-Right | 8.67 | ohm in secondary | | |
| X1B6 Zone 6 Reactive-Bottom | -10.84 | ohm in secondary | | |
| X1B5 Zone 5 Reactive Bottom | -8.67 | ohm in secondary | | |
| R1L6 Zone 6 Resistive-Left | -10.46 | ohm in secondary | | |
| R1L5 Zone 5 Resistive-Left | -6.97 | ohm in secondary | | |
| 50 ABCP Pos. Seq. Current Supv. | 0.2 | amp in secondary | | |
| UBD Neg-Seq. current unblock Delay | 10 | ms | | |
| UBOSBF Out-of-Step Angle Change Unblock Rate | 4 | | | |
| | | | | |
| | | | | |
| LOAD ENCROACHMENT ELEMENT | | | | |
| ELOAD Load Encroachment | Y | | | |
| ZLF Forward Load Impedance | 41.17 | | | |
| ZLR Reverse Load Impedance | 41.17 | | | |
| PALF Positive Forward Load Angle | 36.87 | degree | | |
| NLAF Negative Forward Load Angle | -36.87 | degree | | |
| PLAR Positive Reverse Load Angle | 150 | degree | | |
| NLAR Negative Reverse Load Angle | 216.87 | degree | | |
| | | | | |
| DIRECTIONAL ELEMENTS | | | | |
| E32 Directional Control | AUTO | | | |
| ELOP Loss-of-Potential | Y | | | |
| DIR 3Level 3 | R | | | |
| DIR 4Level 4 | F | | | |
| ORDER Ground Dir, Priority(combo of Q,V,I) | QVI | | | |
| Z2F Forward Dir. Z2 Threshold | 1.4 | ohm in secondary | | |
| Z2R Reverse Dir. Z2 Threshold | 2.4 | ohm in secondary | | |
| 50QFP Forward Dir. 3I2 Pickup | 0.1 | amp in secondary | | |
| 50QRP Reverse Dir. 3I2 Pickup | 0.05 | amp in secondary | | |
| a2vPos-Seq Restrain Factor, I2/I1 | 0.1 | | | |
| k2 Zero-Seq Restrain Factor I2/I0 | 0.2 | | | |
| 50 GFP Forward Dir.3I0 Pickup | 0.1 | amp in secondary | | |
| 50 GRP Reverse Dir. 3I0 Pickup | 0.05 | amp in secondary | | |
| a0 Pos-Seq Restrain Factor, I0/I1 | 0.1 | | | |
| Z0F Forward Dir. Z0 Threshold | 4.4 | ohm in secondary | | |
| Z0R Reverse Dir. Z0 Threshold | 5.4 | ohm in secondary | | |
| | | | | |
| OTHER SETTINGS | | | | |
| TDUR 1D Single-Pole Min. Trip Duration | 180 | ms | | |
| TDUR 3D Three pole min. trip Duration | 180 | ms | | |
| CFD Close Failure Time Delay | 1200 | ms | | |

| | | | |
|---|-------|----|--|
| VOLTAGE ELEMENTS | | | |
| EVOLT Voltage Elements | N | | |
| SYNCHRONISM CHECK ELEMENT | | | |
| E25 Synchronism Check | N | | |
| FREQUENCY ELEMENTS | | | |
| E81 Frequency Elements | N | | |
| RECLOSING RELAY SETTINGS | | | |
| E79 Reclosures | 1 | | |
| 790I1 Open Interval | 600 | ms | |
| 790I2 Open Interval | 0 | ms | |
| 790I3 Open Interval | 0 | ms | |
| 790I4 Open Interval | 0 | ms | |
| 79RSD Reset Time from Reclose Cycle | 200 | ms | |
| 79RSLD Reset Time from Lockout | 25000 | ms | |
| 79CLSD Reclose Supv. Time Limit | 100 | ms | |
| SWITCH-ONTO-FAULT LOGIC | | | |
| ESOTF Switch-Onto-Fault Logic | Y | | |
| EDDSOTF SOTF Disturbance Detector Supervision | Y | | |
| CLOEND Close Enable Time Delay | 20 | ms | |
| 52AEND 52A Enable Time Delay | OFF | ms | |
| SOTFD SOTF Duration | 120 | ms | |
| ZONE 1 EXTENSION SETTINGS | | | |
| EZ1EXT Zone 1 Extension | N | | |

220 KV JAHANGIRABAD LINE SETTING RELAY MAIN-1

| | Existing Setting | Reviewed Settings | Remarks |
|--------------|------------------|-------------------|---------|
| I abrupt | 0.200 A | | |
| I PS | 1.200 A | | |
| Kx | | 0.74 | |
| Kr | | 0.84 | |
| Km | | 0 | |
| X line | 6.111 ohm | | |
| R_line | 1.651 Ohm | | |
| Line length | 48.70 km | | |
| U_PRIMARY | 220.0 kV | | |
| CT PRIMARY | 0.600 kA | | |
| CT SECONDARY | 1.000 A | | |

| | | | |
|-----------------|-----------|--|--|
| R1_pe | 8.491 ohm | | |
| X1_pe | 4.790 ohm | | |
| R1 EXT_pe | 0.010 ohm | | |
| X1 EXT_pe | 0.010 ohm | | |
| R2_pe | 9.680 ohm | | |
| X2_pe | 7.376 ohm | | |
| R3_pe | 10.49 ohm | | |
| X3_pe | 14.30 ohm | | |
| R4_pe | 8.119 ohm | | |
| X4_pe | 1.050 ohm | | |
| R5_pe | 0.010 ohm | | |
| X5_pe | 0.010 ohm | | |
| T1_pe | 0.000 s | | |
| T1 EXT_pe | 10.00 s | | |
| T2_pe | 0.350 s | | |
| T3_pe | 1.000 s | | |
| T4_pe | 0.160 s | | |
| T5_pe | 10.00 s | | |
| R1_pp | 3.241 ohm | | |
| X1_pp | 4.790 ohm | | |
| R1 EXT_pp | 0.010 ohm | | |
| X1 EXT_pp | 0.010 ohm | | |
| R2_pp | 4.428 ohm | | |
| X2_pp | 7.376 ohm | | |
| R3_pp | 5.24 ohm | | |
| X3_pp | 14.30 ohm | | |
| R4_pp | 2.869 ohm | | |
| X4_pp | 1.050 ohm | | |
| R5_pp | 0.010 ohm | | |
| X5_pp | 0.010 ohm | | |
| T1_pp | 0.000 s | | |
| TIEXT_pp | 10.00 s | | |
| T2_pp | 0.350 s | | |
| T3_pp | 1.000 s | | |
| T4_pp | 0.160 s | | |
| T5_PP | 10.00 s | | |
| loc VT fail | 100.0 A | | |
| 3I0 VT fail | 100.0 A | | |
| T VT fail | 10.00 s | | |
| T_PS NOBLOCKING | 10.00 s | | |
| T VT fail alarm | 0.000 s | | |
| I_SOTF | 2.000 A | | |
| 3I01 | 100.0 A | | |
| 3I02 | 100.0 A | | |

| | | | |
|-----------------|---------|--------|--|
| 3I03 | 100.0 A | | |
| 3I04 | 100.0 A | | |
| TO1 | 10.00 s | | |
| TO2 | 10.00 s | | |
| TO3 | 10.00 s | | |
| T04 | 10.00s | | |
| 3I0_INV | 100.0 A | | |
| T0 factor | | 13.5 | |
| N0 | | 1 | |
| T0 INV | | 10.009 | |
| Tlp_AR | 0.600s | | |
| T3p_AR | 10.00 s | | |
| Dev_Angle AR | | 30 | |
| T Reclaim | 25.00 s | | |
| DU AR | 10.00 V | | |
| T_PD | 10.00 s | | |
| 0v1_pe | 70.00 v | | |
| 0v2_pe | 120.0 V | | |
| Tov1_pe | 3.000 s | | |
| Tov2_pe | 60.00 s | | |
| UV1_pe | 30.00 v | | |
| UV2_pe | 1.000 v | | |
| Tuv1_pe | 3.000 s | | |
| Tuv2_pe | 60.00 s | | |
| loc pe | 100.0 A | | |
| Toc_pe | 10.00 s | | |
| loc INV | 100.0 A | | |
| Toc factor | | 13.5 | |
| Noc | | 1 | |
| Toc INV | 10.00 s | | |
| I CBF | 100.0 A | | |
| 3I0 CBF | 100.0 A | | |
| T CBF | 2.000 s | | |
| 3I2 BROKEN COND | 0.333 A | | |
| T BROKEN COND | 0.200 s | | |
| I_Trip_BROKEN | 10.00 s | | |
| I OverLoad | 15.00 A | | |
| T OverLoad | 3600. s | | |

220 KV JAHANGIRABAD LINE SETTING RELAY MAIN-2

LINE SETTING HARDUAGANJ JAHANGIRABAD LINE

| | Existing settings | Reviewed Settings | Remarks |
|--|-------------------------|-------------------|---------|
| GENERAL SETTINGS | | | |
| CT Ratio Phase | 600 | | |
| CTRN(IN) Neutral | 600 | | |
| PT Ratio Phase | 2000 | | |
| PTRS Synch Voltage(VS)PT Ratio | 2000 | | |
| VNOM Phase Nominal Voltage L-N | 63.51 volt in secondary | | |
| EADVS Advanced Settings | Y | | |
| EBBPT Enable busbar PT LOP logic | N | | |
| LINE SETTINGS AND FAULT LOCATOR | | | |
| Z1MAG Pos-Seq Line Impedance Mag. | 6.11 ohm in secondary | | |
| Z1ANG Pos-Seq Line Impedance Angle | 78.7 degree | | |
| Z0 MAG Zero-Seq Line Impedance Mag. | 27.23 ohm in secondary | | |
| Z0 MAG Zero-Seq Line Impedance Angle | 79.45 degree | | |
| LL Line Length | 47.8 km | | |
| EFLOC Fault Location | Y | | |
| PHASE DISTANCE ELEMENT | | | |
| ECCVT CCVT Transient Detection | Y | | |
| E21P Mho Phase Distance Element | 4 | | |
| Mho Phase Distance Element Reach Settings | | | |
| Z1P Zone 1 (Ohm,sec) | 4.81 ohm in secondary | | |
| Z2P Zone 2 (Ohm,sec) | 7.33 ohm in secondary | | |
| Z3P Zone 3 (Ohm,sec) | 1.07 ohm in secondary | | |
| Z4P Zone 4(Ohm,sec) | 14.59 ohm in secondary | | |
| Mho Phase Distance Overcurrent Fault Detector Settings | | | |
| 50PP1 Zone 1 Phase-Phase Current FD | 0.1 amp in secondary | | |
| 50PP2 Zone 2 Phase-Phase Current FD | 0.1 amp in secondary | | |
| 50PP3 Zone 3 Phase-Phase Current FD | 0.1 amp in secondary | | |
| 50PP4 Zone 4 Phase-Phase Current FD | 0.1 amp in secondary | | |
| GROUND DISTANCE ELEMENTS | | | |
| Mho Ground Distance Elements | | | |

| | | | |
|--|------------------------|--|--|
| E21MG Mho Ground Distance Elements | 4 | | |
| Z1MG Zone 1 | 4.81 ohm in secondary | | |
| Z2MG Zone 2 | 7.33 ohm in secondary | | |
| Z3MG Zone 3 | 1.07 ohm in secondary | | |
| Z4MG Zone 4 | 14.59 ohm in secondary | | |
| Quad Ground Distance Elements | | | |
| E21XG Quad Ground Distance Elements | 4 | | |
| XG1 Zone1 Reactance | 4.79 ohm in secondary | | |
| XG2 Zone2 Reactance | 7.18 ohm in secondary | | |
| XG3 Zone3 Reactance | 1.05 ohm in secondary | | |
| XG1 4 Zone4 Reactance | 14.3 ohm in secondary | | |
| R1G Zone 1 Resistance | 8.49 ohm in secondary | | |
| R2G Zone 2 Resistance | 9.49 ohm in secondary | | |
| R3G Zone 3 Resistance | 8.11 ohm in secondary | | |
| R4G Zone 4 Resistance | 10.49 ohm in secondary | | |
| XGPOL Quad Ground Polarizing Quantity | I2 | | |
| TANG Non-Homogeneous Correction Ang | minus 3(deg) | | |
| Quad and Mho Ground Distance Fault Detector Settings | | | |
| 50L1 Zone1 Phase Current FD | 0.1 amp in secondary | | |
| 50L2 Zone3 Phase Current FD | 0.1 amp in secondary | | |
| 50L3 Zone3 Phase Current FD | 0.1 amp in secondary | | |
| 50L4 Zone4 Phase Current FD | 0.1 amp in secondary | | |
| 50Z1 Zone 1 Residual Current FD | 0.1 amp in secondary | | |
| 50Z2 Zone 2 Residual Current FD | 0.1 amp in secondary | | |
| 50Z3 Zone 3 Residual Current FD | 0.1 amp in secondary | | |
| 50Z4 Zone 4 Residual Current FD | 0.1 amp in secondary | | |
| Zero Sequence Compensation (ZSC) Factor Settings | | | |
| k0M1 Zone1 ZSC Factor Mag. | 0.678 | | |

| | | | |
|--|--------------|--|--|
| k0A1 Zone 1 ZSC Factor Ang | 1.15 degree | | |
| k0M Zones 2,3,4 ZSC Factor Mag | 0.687 | | |
| k0A zones 2,3,4 ZSC Factor Ang | 1.15 degree | | |
| DISTANCE ELEMENT TIME DELAY SETTINGS | | | |
| Mho Phase Distance Element Time Delay Settings | | | |
| Z1PD Zone 1 Time Delay | 0 ms | | |
| Z2PD Zone 2 Time Delay | 350 ms | | |
| Z3PD Zone 3 Time Delay | 160 ms | | |
| Z4PD Zone 4 Time Delay | 800 ms | | |
| Quad and Mho Ground Distance Element Time Delay Settings | | | |
| Z1GD Zone 1 Time Delay | 0 ms | | |
| Z2GD Zone 2 Time Delay | 350 ms | | |
| Z3GD Zone 3 Time Delay | 160 ms | | |
| Z4GD Zone 4 Time Delay | 800 ms | | |
| Common Phase/Ground Dist. Element Time Delay Settings | | | |
| Z1D Zone 1 Time Delay | 0 ms | | |
| Z1I2D Zone 2 Time Delay | 350 ms | | |
| Z3D Zone 3 Time Delay | 160 ms | | |
| Z4D Zone 4 Time Delay | 800 ms | | |
| PHASE OVERCURRENT ELEMENT | | | |
| E50P Phase | 1 | | |
| Phase Instantaneous Overcurrent Elements | | | |
| 501P Level 1 | 2 amp in sec | | |
| 502P Level 2 | OFF | | |
| 503P Level 3 | OFF | | |
| 504P Level 4 | OFF | | |
| Phase Definite Time Overcurrent Elements | | | |
| 67 P1D Level | 0 ms | | |
| 67 P2D Level | 0 ms | | |
| 67 P3D Level | 0 ms | | |
| 67 P4D Level | 0 ms | | |
| RESIDUAL GROUND TIME OVERCURRENT ELEMENTS | | | |
| E51G Residual Ground | N | | |
| NEGATIVE SEQUENCE TIME OVERCURRENT ELEMENTS | | | |
| E51Q Negative-Sequence | N | | |
| BREAKER FAILURE SETTINGS | | | |
| E50BF Breaker Failure | Y | | |

| | | | |
|--|------------------------|--|--|
| 50BFP Phase Fault Current Pickup(A,sec) | 1.2 amp in sec | | |
| BFPU Breaker Failure Time Delay(cyc) | 180 ms | | |
| RTPU Retrip Time Delay(cyc) | 60 ms | | |
| | | | |
| Out-of-Step Settings | | | |
| EOOS Out-of-Step | Y | | |
| OOSB 1 Block Zone 1 | Y | | |
| OOSB2 Block Zone 2 | N | | |
| OOSB3 Block Zone 3 | N | | |
| OOSB4 Block Zone 4 | N | | |
| OSBD Out-of-Step Block Time Delay | 40 ms | | |
| EOOST Enable Out-of-Step Tripping | N | | |
| OSTD Out-of-Step Trip Time Delay | 10 ms | | |
| X1T6 zone 6 Reactive-Top | 10.84 ohm in secondary | | |
| X1T5 zone 5 Reactive-Top | 8.67 ohm in secondary | | |
| R1R6 zone 6 Resistive-Right | 10.46 ohm in secondary | | |
| R1R5 Zone 5 Resistive-Right | 8.67 ohm in secondary | | |
| X1B6 Zone 6 Reactive-Bottom | 10.84 ohm in secondary | | |
| X1B5 Zone 5 Reactive Bottom | 8.67 ohm in secondary | | |
| R1L6 Zone 6 Resistive-Left | -10.46 | | |
| R1L5 Zone 5 Resistive-Left | -6.97 | | |
| 50 ABCP Pos. Seq. Current Supv. | 0.2 amp in secondary | | |
| UBD Neg-Seq. current unblock Delay | 10 ms | | |
| UBOSBF Out-of-Step Angle Change Unblock Rate | 4 | | |
| | | | |
| | | | |
| LOAD ENCROACHMENT ELEMENT | | | |
| ELOAD Load Encroachment | Y | | |
| ZLF Forward Load Impedance | 41.17 | | |
| ZLR Reverse Load Impedance | 41.17 | | |
| PALF Positive Forward Load Angle | 36.87 | | |
| NLAF Negative Forward Load Angle | -36.87 | | |
| PLAR Positive Reverse Load Angle | 150 degree | | |
| NLAR Negative Reverse Load Angle | 216.87 degree | | |
| | | | |
| DIRECTIONAL ELEMENTS | | | |
| E32 Directional Control | AUTO | | |
| ELOP Loss-of-Potential | Y | | |
| DIR 3Level 3 | R | | |

| | | | |
|--|-----------------------|--|--|
| DIR 4Level 4 | F | | |
| ORDER Ground Dir, Priority(combo of Q,V,I) | QVI | | |
| Z2F Forward Dir. Z2 Threshold | 3.1 ohm in secondary | | |
| Z2R Reverse Dir. Z2 Threshold | 4.1 ohm in secondary | | |
| 50QFP Forward Dir. 3I2 Pickup | 0.1 amp in secondary | | |
| 50QRP Reverse Dir. 3I2 Pickup | 0.05 amp in secondary | | |
| a2vPos-Seq Restrain Factor, I2/I1 | 0.1 | | |
| k2 Zero-Seq Restrain Factor I2/I0 | 0.2 | | |
| 50 GFP Forward Dir.3I0 Pickup | 0.1 amp in secondary | | |
| 50 GRP Reverse Dir. 3I0 Pickup | 0.05 amp in secondary | | |
| a0 Pos-Seq Restrain Factor, I0/I1 | 0.1 | | |
| Z0F Forward Dir. Z0 Threshold | 13.6 ohm in secondary | | |
| Z0R Reverse Dir. Z0 Threshold | 14.6 ohm in secondary | | |
| | | | |
| OTHER SETTINGS | | | |
| TDUR 1D Single-Pole Min. Trip Duration | 180 ms | | |
| TDUR 3D Three pole min. trip Duration | 180 ms | | |
| CFD Close Failure Time Delay | 1200 ms | | |
| | | | |
| VOLTAGE ELEMENTS | | | |
| EVOLT Voltage Elements | N | | |
| | | | |
| SYNCHRONISM CHECK ELEMENT | | | |
| E25 Synchronism Check | N | | |
| | | | |
| FREQUENCY ELEMENTS | | | |
| E81 Frequency Elements | N | | |
| | | | |
| RECLOSING RELAY SETTINGS | | | |
| E79 Reclosures | 20ms | | |
| 790I1 Open Interval | 600ms | | |
| 790I2 Open Interval | 0 | | |
| 790I3 Open Interval | 0 | | |
| 790I4 Open Interval | 0 | | |
| 79RSD Reset Time from Reclose Cycle | 200ms | | |
| 79RSLD Reset Time from Lockout | 25000ms | | |
| 79CLSD Reclose Supv. Time Limit | 100ms | | |
| | | | |

| SWITCH-ONTO-FAULT LOGIC | | | |
|---|-------|--|--|
| ESOTF Switch-Onto-Fault Logic | Y | | |
| EDDSOTF SOTF Disturbance Detector Supervision | Y | | |
| CLOEND Close Enable Time Delay | 20ms | | |
| 52AEND 52A Enable Time Delay | OFF | | |
| SOTFD SOTF Duration | 120ms | | |
| ZONE 1 EXTENSION SETTINGS | | | |
| EZ1EXT Zone 1 Extension | N | | |

220 KV TBC SETTING RELAY MAIN-1

General

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Name | 220KV LINE | | |
| Breaker | 52 | | |
| Unit In Service | Yes | | |
| Phase CT Ratio | 600 | | |
| Polarizing CT Ratio | 600 | | |
| Parallel CT Ratio | 1 | | |
| Phase VT Ratio | 2000 | | |
| Busbar VT Ratio | 2000 | | |
| Capacitive VT | Yes | | |
| Phase Sequence | ABC | | |

System Impedances Line Impedance

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Pos. Seq. Magnitude | 9.52Ohm | | |
| Pos. Seq. Angle | 79° | | |
| Pos. Seq. Angle 2 | 79° | | |
| Pos. Seq. Angle 3 | 79° | | |
| Pos. Seq. Angle 4 | 79° | | |
| Pos. Seq. Angle 5 | 79° | | |
| Zero Seq. Angle | 79° | | |
| Z1 k0 Factor | 3.06 | | |
| Zero Seq. Angle 2 | 79° | | |
| Z2 k0 Factor | 3.06 | | |
| Zero Seq. Angle 3 | 79° | | |
| Z3 k0 Factor | 3.06 | | |
| Zero Seq. Angle 4 | 79° | | |

| | | | |
|-------------------|------|--|--|
| Z4 k0 Factor | 3.06 | | |
| Zero Seq. Angle 5 | 79° | | |
| Z5 k0 Factor | 3.06 | | |

Equivalent Parallel Impedance

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Pos. Seq. Magnitude | 6.25Ohm | | |
| Pos. Seq. Angle | 75° | | |
| Zero Seq. Magnitude | 6.25Ohm | | |
| Zero Seq. Angle | 75° | | |

Local Source Impedance

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Pos. Seq. Magnitude | 6.25Ohm | | |
| Pos. Seq. Angle | 75° | | |
| Zero Seq. Magnitude | 6.25Ohm | | |
| Zero Seq. Angle | 75° | | |

Remote Source Impedance

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Pos. Seq. Magnitude | 6.25Ohm | | |
| Pos. Seq. Angle | 75° | | |
| Zero Seq. Magnitude | 6.25Ohm | | |
| Zero Seq. Angle | 75° | | |

Parallel Line Impedance

| Settings | Existing settings | Reviewed Settings | Remarks |
|----------------------|-------------------|-------------------|---------|
| Mutual Coupl. Factor | 0 | | |
| Mutual Coupl. Angle | 25° | | |
| Factor I0/IOPAR | 0.95 | | |

Fault Locator Length and Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------|-------------------|-------------------|---------|
| Line Length | 77.67 | | |
| Length Units | Kilometers | | |
| Locator Units | Length Units | | |

Parallel Line Coupling

| Settings | Existing settings | Reviewed Settings | Remarks |
|------------------|-------------------|-------------------|---------|
| | No | | |
| Mut Coupl. Comp. | | | |
| Ena | | | |

Protection Distance Units
Zone 1 Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Zone 1 Enable | No | | |
| Direction | Forward | | |
| Ground Reach | 4.50Ohm | | |
| Phase Reach | 4.50Ohm | | |
| Ground Resist Limit | 8.49Ohm | | |
| Phase Resist Limit | 3.24Ohm | | |
| Ground Time | 0s | | |
| Phase Time | 0s | | |
| Tilt Time | 0s | | |
| Tilt Angle Type | Calculated | | |
| Tilt Angle | 0° | | |

Zone 2 Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Zone 2 Enable | Yes | | |
| Direction | Forward | | |
| Ground Reach | 6.80Ohm | | |
| Phase Reach | 6.80Ohm | | |
| Ground Resist Limit | 9.60Ohm | | |
| Phase Resist Limit | 4.42Ohm | | |
| Ground Time | 0.35s | | |
| Phase Time | 0.35s | | |

Zone 3 Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Zone 3 Enable | Yes | | |
| Direction | Forward | | |
| Ground Reach | 19.20Ohm | | |
| Phase Reach | 19.20Ohm | | |
| Ground Resist Limit | 10.49Ohm | | |
| Phase Resist Limit | 5.24Ohm | | |
| Ground Time | 0.8s | | |
| Phase Time | 0.8s | | |

Zone 4 Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Zone 4 Enable | Yes | | |
| Direction | Reverse | | |
| Ground Reach | 1.05Ohm | | |
| Phase Reach | 1.05Ohm | | |
| Ground Resist Limit | 8.11Ohm | | |
| Phase Resist Limit | 3.28Ohm | | |
| Ground Time | 0.16s | | |
| Phase Time | 0.16s | | |

Zone 5 Units

| Settings | Existing settings | Reviewed Settings | Remarks |
|---------------------|-------------------|-------------------|---------|
| Zone 5 Enable | No | | |
| Direction | Forward | | |
| Ground Reach | 25.00Ohm | | |
| Phase Reach | 25.00Ohm | | |
| Ground Resist Limit | 20.00Ohm | | |
| Phase Resist Limit | 20.00Ohm | | |
| Ground Time | 1.5s | | |
| Phase Time | 1.5s | | |

Characteristic

| Settings | Existing settings | Reviewed Settings | Remarks |
|-----------------------|-------------------|-------------------|---------|
| Ground Characteristic | Quadrilateral | | |
| Phase Characteristic | Quadrilateral | | |

Quadrilateral Characteristic Directional Angle

| Settings | Existing settings | Reviewed Settings | Remarks |
|--------------------|-------------------|-------------------|---------|
| Dir Characteristic | | | |
| Angle | 78° | 78° | 78° |

Close Onto Fault

| Settings | Existing settings | Reviewed Settings | Remarks |
|--------------|-------------------|-------------------|---------|
| COF Enable | Yes | | |
| COF Sup Zone | Zone 2 | | |

| | | | |
|---------------------|-------|--|--|
| I COF Pick up | 1.50A | | |
| Z1 Ext. After Recl. | No | | |
| 2nd Harm. Restraint | 0% | | |
| COF Time | 300ms | | |

Fuse Failure

| Settings | Existing settings | Reviewed Settings | Remarks |
|------------------|-------------------|-------------------|---------|
| FF Detec Enable | Yes | | |
| FF Input DropOut | 150ms | | |
| Time | | | |
| FF Block Enable | Yes | | |
| Voltage Level | 30V | | |

Load Encroachment

| Settings | Existing settings | Reviewed Settings | Remarks |
|-----------------------|-------------------|-------------------|---------|
| Enable Load Encroach | No | | |
| Right Area Resis | 325.00Ohm | | |
| Limit | | | |
| Left Area Resis Limit | 325.00Ohm | | |
| Right Area Angle | 20° | | |
| Left Area Angle | 20° | | |

Power Swing Detector

| Settings | Existing settings | Reviewed Settings | Remarks |
|------------------------|-------------------|-------------------|---------|
| PS Detec Enable | Yes | | |
| PS Trip Enable | No | | |
| Right Ext Resist Limit | 50.00Ohm | | |
| Right Med Resist | 25.00Ohm | | |
| Limit | | | |
| Right Int Resist Limit | 5.00Ohm | | |
| Left Ext Resist Limit | 50.00Ohm | | |
| Left Med Resist Limit | 25.00Ohm | | |
| Left Int Resist Limit | 5.00Ohm | | |
| Resist Limit Angle | 75° | | |
| Forward Ext Reach | 50.00Ohm | | |
| Forward Med Reach | 25.00Ohm | | |
| Forward Int Reach | 5.00Ohm | | |
| Reverse Ext Reach | 50.00Ohm | | |
| Reverse Med Reach | 25.00Ohm | | |

| | | | |
|---------------------|-----------|--|--|
| Reverse Int Reach | 5.00Ohm | | |
| II Supervision | 0.20A | | |
| PS Detec Time | 0.03s | | |
| PS Block Reset Time | 2s | | |
| PS Trip Type | Slow trip | | |
| Fast Trip Time | 0.05s | | |
| PS Cond Reset Time | 0.05s | | |

Overcurrent Directional

| Settings | Existing settings | Reviewed Settings | Remarks |
|----------------------------|-------------------|-------------------|---------|
| Phase Characteristic | 45° | | |
| Angle | | | |
| Neutr Characteristic | 45° | | |
| Angle | | | |
| NegSeq Characteristic | 45° | | |
| Angle | | | |
| PosSeq Characteristic | 45° | | |
| Angle | | | |
| Lack of direction blocking | No | | |
| Min. Phase Voltage | 0.2V | | |
| Min. Neutr Voltage | 0.2V | | |
| Oms Neutr Volt. Comp. | 0 | | |
| NegSeq Volt.Comp. | 0 | | |

Voltage Voltage Restoration

| Settings | Existing settings | Reviewed Settings | Remarks |
|------------------|-------------------|-------------------|---------|
| Phase UV reset | 105% | | |
| Phase OV reset | 95% | | |
| Neutral OV reset | 95% | | |

220 KV TBC SETTING RELAY MAIN-1

| Settings | Existing settings | Reviewed Settings | Remarks |
|-------------------------|-------------------|-------------------|---------|
| GENERAL SETTINGS | | | |
| CT Ratio Phase | 600 | | |
| CTRN(IN) Neutral | 600 | | |

| | | | |
|--|-------------------------|--|--|
| PT Ratio Phase | 2000 | | |
| PTRS Synch Voltage(VS)PT Ratio | 2000 | | |
| VNOM Phase Nominal Voltage L-N | 63.51 Volt in secondary | | |
| EADVS Advanced Settings | Y | | |
| EBBPT Enable busbar PT LOP logic | N | | |
| | | | |
| LINE SETTINGS AND FAULT LOCATOR | | | |
| Z1MAG Pos-Seq Line Impedance Mag. | 13.71 ohm in secondary | | |
| Z1ANG Pos-Seq Line Impedance Angle | 78.30 degree | | |
| Z0 MAG Zero-Seq Line Impedance Mag. | 60.97 ohm in secondary | | |
| Z0 MAG Zero-Seq Line Impedance Angle | 82.79 degree | | |
| LL Line Length | 81.96 km | | |
| EFLOC Fault Location | Y | | |
| | | | |
| PHASE DISTANCE ELEMENT | | | |
| ECCVT CCVT Transient Detection | Y | | |
| E21P Mho Phase Distance Element | 4 | | |
| Mho Phase Distance Element Reach Settings | | | |
| Z1P Zone 1 | 10.97 ohm in secondary | | |
| Z2P Zone 2 | 16.14 ohm in secondary | | |
| Z3P Zone 3 | 1.43 ohm in secondary | | |
| Z4P Zone 4 | 23.12 ohm in secondary | | |
| Mho Phase Distance Overcurrent Fault Detector Settings | | | |
| 50PP1 Zone 1 Phase-Phase Current FD | 0.1 amp in secondary | | |
| 50PP2 Zone 2 Phase-Phase Current FD | 0.1 amp in secondary | | |
| 50PP3 Zone 3 Phase-Phase Current FD | 0.1 amp in secondary | | |
| 50PP4 Zone 4 Phase-Phase Current FD | 0.1 amp in secondary | | |
| | | | |
| GROUND DISTANCE ELEMENTS | | | |
| Mho Ground Distance Elements | | | |
| E21MG Mho Ground Distance Elements | 4 | | |
| Z1MG Zone 1 | 10.97 ohm in secondary | | |
| Z2MG Zone 2 | 16.81 ohm in secondary | | |
| Z3MG Zone 3 | 1.43 ohm in secondary | | |
| Z4MG Zone 4 | 23.6 ohm in secondary | | |
| Quad Ground Distance Elements | | | |
| E21XG Quad Ground Distance Elements | 4 | | |
| XG1 Zone1 Reactance | 10.74 ohm in secondary | | |
| XG2 Zone2 Reactance | 16.14 ohm in secondary | | |
| XG3 Zone3 Reactance | 1.4 ohm in secondary | | |
| XG4 Zone4 Reactance | 23.12 ohm in secondary | | |
| RG1 Zone 1 Resistance | 12.24 ohm in secondary | | |
| RG2 Zone 2 Resistance | 14.26 ohm in secondary | | |
| RG3 Zone 3 Resistance | 11.39 ohm in secondary | | |

| | | | |
|--|------------------------|--|--|
| RG4 Zone 4 Resistance | 14.82 ohm in secondary | | |
| XGPOL Quad Ground Polarizing Quantity | I2 | | |
| TANG Non-Homogeneous Correction Ang(deg) | -3 | | |
| Quad and Mho Ground Distance Fault Detector Settings | | | |
| 50L1 Zone1 Phase Current FD | 0.1 amp in secondary | | |
| 50L2 Zone3 Phase Current FD | 0.1 amp in secondary | | |
| 50L3 Zone3 Phase Current FD | 0.1 amp in secondary | | |
| 50L4 Zone4 Phase Current FD | 0.1 amp in secondary | | |
| 50Z1 Zone 1 Residual Current FD | 0.1 amp in secondary | | |
| 50Z2 Zone 2 Residual Current FD | 0.1 amp in secondary | | |
| 50Z3 Zone 3 Residual Current FD | 0.1 amp in secondary | | |
| 50Z4 Zone 4 Residual Current FD | 0.1 amp in secondary | | |
| Zero Sequence Compensation (ZSC) Factor Settings | | | |
| k0M1 Zone1 ZSC Factor Mag. | 0.678 | | |
| k0A1 Zone 1 ZSC Factor Ang(deg) | 1.15 degree | | |
| k0M Zones 2,3,4 ZSC Factor Mag | 0.687 | | |
| k0A zones 2,3,4 ZSC Factor Ang(deg) | 1.15 degree | | |
| | | | |
| DISTANCE ELEMENT TIME DELAY SETTINGS | | | |
| Mho Phase Distance Element Time Delay Settings | | | |
| Z1PD Zone 1 Time Delay | 0 ms | | |
| Z2PD Zone 2 Time Delay | 350 ms | | |
| Z3PD Zone 3 Time Delay | 160 ms | | |
| Z4PD Zone 4 Time Delay | 800 ms | | |
| Quad and Mho Ground Distance Element Time Delay Settings | | | |
| Z1GD Zone 1 Time Delay | 0 ms | | |
| Z2GD Zone 2 Time Delay | 350 ms | | |
| Z3GD Zone 3 Time Delay | 160 ms | | |
| Z4GD Zone 4 Time Delay | 800 ms | | |
| Common Phase/Ground Dist. Element Time Delay Settings | | | |
| Z1D Zone 1 Time Delay | 0 ms | | |
| Z1I2D Zone 2 Time Delay | 350 ms | | |
| Z3D Zone 3 Time Delay | 160 ms | | |
| Z4D Zone 4 Time Delay | 1000 ms | | |
| | | | |
| PHASE OVERCURRENT ELEMENT | | | |
| E50P Phase | 1 | | |
| Phase Instantaneous Overcurrent Elements | | | |
| 501P Level 1 | 2 amp in secondary | | |
| 502P Level 2 | OFF | | |
| 503P Level 3 | OFF | | |
| 504P Level 4 | OFF | | |
| Phase Definite Time Overcurrent Elements | | | |

| | | | |
|--|------------------------------|--|--|
| 67 P1D Level | 0 ms | | |
| 67 P2D Level | 0 ms | | |
| 67 P3D Level | 0 ms | | |
| 67 P4D Level | 0 ms | | |
| | | | |
| | | | |
| RESIDUAL GROUND TIME OVERCURRENT ELEMENTS | | | |
| E51G Residual Ground | N | | |
| | | | |
| NEGATIVE SEQUENCE TIME OVERCURRENT ELEMENTS | | | |
| E51Q Negative-Sequence | N | | |
| | | | |
| BREAKER FAILURE SETTINGS | | | |
| E50BF Breaker Failure | Y | | |
| 50BFP Phase Fault Current Pickup | 1.2 amp in secondary | | |
| BFPU Breaker Failure Time Delay | 180 ms | | |
| RTPU Retrip Time Delay | 60 ms | | |
| | | | |
| Out-of-Step Settings | | | |
| EOOS Out-of-Step | Y | | |
| OOSB 1 Block Zone 1 | Y | | |
| OOSB2 Block Zone 2 | N | | |
| OOSB3 Block Zone 3 | N | | |
| OOSB4 Block Zone 4 | N | | |
| OSBD Out-of-Step Block Time Delay | 40 ms | | |
| EOOST Enable Out-of-Step Tripping | N | | |
| OSTD Out-of-Step Trip Time Delay | 10 ms | | |
| X1T6 zone 6 Reactive-Top | 10.84 ohm in secondary | | |
| X1T5 zone 5 Reactive-Top | 8.67 ohm in secondary | | |
| R1R6 zone 6 Resistive-Right | 10.46 ohm in secondary | | |
| R1R5 Zone 5 Resistive-Right | 8.67 ohm in secondary | | |
| X1B6 Zone 6 Reactive-Bottom | minus 10.84 ohm in secondary | | |
| X1B5 Zone 5 Reactive Bottom | minus 8.67 ohm in secondary | | |
| R1L6 Zone 6 Resistive-Left | minus 10.46 ohm in secondary | | |
| R1L5 Zone 5 Resistive-Left | minus 6.97 ohm in secondary | | |
| 50 ABCP Pos. Seq. Current Supv | 0.2 amp in secondary | | |
| UBD Neg-Seq. current unblock Delay | 10 ms | | |
| UBOSBF Out-of-Step Angle Change Unblock Rate | 4 | | |
| | | | |
| | | | |
| LOAD ENCROACHMENT ELEMENT | | | |

| | | | |
|--|-----------------------|--|--|
| ELOAD Load Encroachment | Y | | |
| ZLF Forward Load Impedance | 41.17 | | |
| ZLR Reverse Load Impedance | 41.17 | | |
| PALF Positive Forward Load Angle | 36.87 degree | | |
| NLAF Negative Forward Load Angle | minus 36.87 degree | | |
| PLAR Positive Reverse Load Angle | 150 degree | | |
| NLAR Negative Reverse Load Angle | 216.87 degree | | |
| | | | |
| | | | |
| DIRECTIONAL ELEMENTS | | | |
| E32 Directional Control | AUTO | | |
| ELOP Loss-of-Potential | Y | | |
| DIR 3Level 3 | R | | |
| DIR 4Level 4 | F | | |
| ORDER Ground Dir, Priority(combo of Q,V,I) | QVI | | |
| Z2F Forward Dir. Z2 Threshold | 6.9 ohm in secondary | | |
| Z2R Reverse Dir. Z2 Threshold | 7.9 ohm in secondary | | |
| 50QFP Forward Dir. 3I2 Pickup | 0.1 amp in secondary | | |
| 50QRP Reverse Dir. 3I2 Pickup | 0.05 amp in secondary | | |
| a2vPos-Seq Restrain Factor, I2/I1 | 0.1 | | |
| k2 Zero-Seq Restrain Factor I2/I0 | 0.2 | | |
| 50 GFP Forward Dir.3I0 Pickup | 0.1 amp in secondary | | |
| 50 GRP Reverse Dir. 3I0 Pickup | 0.05 amp in secondary | | |
| a0 Pos-Seq Restrain Factor, I0/I1 | 0.1 | | |
| Z0F Forward Dir. Z0 Threshold | 30.5 ohm in secondary | | |
| Z0R Reverse Dir. Z0 Threshold | 31.5 ohm in secondary | | |
| | | | |
| | | | |
| OTHER SETTINGS | | | |
| TDUR 1D Single-Pole Min. Trip Duration | 180 ms | | |
| TDUR 3D Three pole min. trip Duration | 180 ms | | |
| CFD Close Failure Time Delay | 1200 ms | | |
| | | | |
| | | | |
| VOLTAGE ELEMENTS | | | |
| EVOLT Voltage Elements | N | | |
| | | | |
| SYNCHRONISM CHECK ELEMENT | | | |
| E25 Synchronism Check | N | | |
| | | | |
| FREQUENCY ELEMENTS | | | |
| E81 Frequency Elements | N | | |
| | | | |
| RECLOSING RELAY SETTINGS | | | |
| E79 Reclosures | 1 | | |
| 790I1 Open Interval | 600 ms | | |
| 790I2 Open Interval | 0 ms | | |

| | | | |
|---|----------|--|--|
| 79013 Open Interval | 0 ms | | |
| 79014 Open Interval | 0 ms | | |
| 79RSD Reset Time from Reclose Cycle | 200 ms | | |
| 79RSLD Reset Time from Lockout | 25000 ms | | |
| 79CLSD Reclose Supv. Time Limit | 100 ms | | |
| SWITCH-ONTO-FAULT LOGIC | | | |
| ESOTF Switch-Onto-Fault Logic | Y | | |
| EDDSOTF SOTF Disturbance Detector Supervision | Y | | |
| CLOEND Close Enable Time Delay | 20 ms | | |
| 52AEND 52A Enable Time Delay | OFF | | |
| SOTFD SOTF Duration | 120 ms | | |
| ZONE 1 EXTENSION SETTINGS | | | |
| EZ1EXT Zone 1 Extension | N | | |

ICT 1T

160 MVA, 220/132 KV INTERCONNECTING TRANSFORMER

Detail Technical specifications of the 160 MVA Interconnecting Transformer:

Transformer:- 160 MVA, Rated Voltage-(at no load)-220kV/132kV, Rated Current- HV-420.38 LV-700.65, Frequency-50 Hz, Vector group-Yna0d11, Make- Bharat Bijlee.

Mechanical protection tripping and Annunciation healthiness ICT 1T:-

| SI. No. | MECHANICAL PROTECTION | SETTINGS | | ALARM | TRIP | DOT |
|---------|-----------------------|----------|------|-------|------|-----|
| | | ALARM | TRIP | | | |
| 1. | OTI | 85 | 95 | | | |
| 2. | HVI WTI | | | | | |
| 3. | LV WTI | | | | | |
| 4. | BUCKHOLZ | Alarm | Trip | | | |
| 5. | PRV | | Trip | | | |
| 6. | LOW OIL LEVEL | Alarm | | | | |
| 7. | SOURCE A SUPPLY | Alarm | | | | |

| | | | | | | |
|----|--------------------------------------|--------------|--|--|--|--|
| 8. | SOURCE B SUPPLY | Alarm | | | | |
| 9. | COOLER CONTROL SUPPLY | Alarm | | | | |

List of electrical components installed in ICT-1T Transformer:-

| Sl. No. | Electrical component | Installed quantity |
|---------|-----------------------------|--------------------|
| A | Current Transformer | 02 Set |
| B | Numerical Protection relays | 03 No. |

A. Numerical protection relay:

| Sl. No. | Relay Designation | Location | Make/Model | MLFB No. | Firmware | Functional | REMARK |
|---------|------------------------|----------|-------------------------|----------|----------|------------|--------|
| 1 | Diff. Relay protection | MCR | Easun Reyrolle, CSC 326 | | | YES | |
| 2. | | MCR | Easun Reyrolle, CSC 211 | | | YES | |
| 3. | | MCR | Easun Reyrolle, CSC 211 | | | YES | |

ICT 1T

| No | Relay configuration - Power Transformers protections | | | | | |
|----|--|---------|--|--|-----|--|
| 1 | Are used 2 groups of protections (Group A and Group B) for transformer protection? | Yes /No | | | No | |
| 2 | Are Group A and Group B protections connected to separate DC sources for power transformers? | Yes /No | | | No | |
| 3 | Do the Group A and Group B protections have separate lockout relays? | Yes /No | | | Yes | |

| | Details of type relays | | Main | Back up | | Other Protections |
|---|---|---------|-----------------------------|-----------------------------|-----------------------------|-------------------|
| | | | - | HV | LV | |
| 4 | Details of composite type numerical relays | | | | | |
| | Relay make and model | | Easun Reyrolle, CSC 326 | Easun Reyrolle, CSC 211 | Easun Reyrolle, CSC 211 | - |
| | Whether the relay is functional? | Yes /No | Yes | Yes | Yes | - |
| | Date of testing | | 19.12.2023 | 19.12.2023 | 19.12.2023 | - |
| | Mention all the active protection | | 87T | 67RYBN | 67RYBN | - |
| | differential protections | | Yes | | | - |
| | REF protection | | Yes | | | - |
| | Back-up directional O/C +E/F protection | | No | Yes | Yes | - |
| | Overfluxing protection | | Yes | | | - |
| | Connected to Trip Coil 1/Trip Coil2/Both | | Both | Both | Both | - |
| | Feed from DC supply 1/DC supply2 | | DC Supply 2 | DC Supply 2 | DC Supply 2 | - |
| | Breaker failure active | Yes /No | No | No | No | - |
| | Disturbance Reporder active | Yes /No | No | No | No | - |
| | Connected to dedicated CT core? Define CT core No.to which the relay is connected | | Yes, Refer CT Audit details | Yes, Refer CT Audit details | Yes, Refer CT Audit details | |
| | CT ratio selected | Yes /No | 500/1 | 500/1 | 800/1 | |
| Is CT supervision enabled or Not in case of Transformer differential protection ? | Yes /No | No | | | | |
| 5.1 | Are all the Lock out relays (86) considered for Transformer protection provided with supervision relays (74/86) ? | Yes/No | Yes | | | |
| 5.2 | Provided with Trip Circuit supervision relays (95/TC-1 and 95/TC-2) ? | Yes/No | No | | | |
| 6 | Do the Transformer protection panels have supervision relays for DC supply-1 & DC supply-2 (74/DC-1 & 74/DC-2)? | Yes/No | Yes | | | |
| 7 | OTI/WTI working | Yes /No | Yes | | | |
| 8 | Bucholz/PRD working | Yes/No | Yes | | | |
| 9 | LA rating HV side | Yes/No | 196kV | | | |

| | | | | | |
|----|---|---|-------|--|--|
| 10 | LA rating IV side | Yes/No | 120kV | | |
| 11 | Details of separate relays if applicable | | | | |
| | Relay 1 make and model | | - | | |
| | Functions available in Relay 1 | Auto reclose/ Breaker Failure/ 67/67N/51/51N | - | | |
| | Relay 1 Functional | Yes/ No | - | | |
| | Date of Testing | | - | | |

160 MVA ICT 1T RELAY SETTING

| | Existing Settings | Reviewed Settings | Remarks |
|---------------------------|--------------------------|-----------------------------|----------------|
| Common parameters | | | |
| HV WIND CONN | Y-0 D-1 | | |
| MV WIND CONN | Y-0 D-1 | | |
| LV WIND CONN | Y-0 D-1 | | |
| VET GRP ANGLE | 11 | | |
| SN | 160 MVA | | |
| HV UN | 220 kV | | |
| HV VT RATIO | 2000 | | |
| HV 3U0 VT RATIO | 2000 | | |
| HV CT PRIMARY | 500 A | | |
| HV CT SECONDARY | 1.0 A | | |
| HV NCT PRIMARY (REF) | 500 A | | |
| HV NCT SECONDARY (REF) | 1.0 A | | |
| HV NCT PRIMARY (BU) | 1200 A | | |
| HV NCT SECONDARY (BU) | 1.0 A | | |
| MV UN | 132.0 kV | | |
| MV VT RATIO | 1200 | | |
| MV 3U0 VT RATIO | 1200 | | |
| MV CT PRIMARY | 800 A | | |
| MV CT SECONDARY | 1.0 A | | |
| MV NCT PRIMARY (REF) | 1200 A | | |
| MV NCT SECONDARY (REF) | 1.0 A | | |
| MV NCT PRIMARY (BU) | 1200 A | | |
| MV NCT SECONDARY (BU) | 1.0 A | | |
| LV UN | 11.0 kV | | |
| LV VT RATIO | 100 | | |
| LV CT PRIMARY | 2500 A | | |
| LV CT SECONDARY | 1.0 A | | |
| LV PRIMARY INSIDE DELTA | 3000 A | | |
| LV SECONDARY INSIDE DELTA | 1.0 A | | |
| | | | |
| | Existing Settings | Recommended Settings | Remarks |
| REF Set | | | |
| HV REF IOD | 2.000 A | | |
| HV REF SLOPE | 0.5 | | |
| HV REF TRIP T | 0.030 s | | |
| HY REF ALARM IOD | 2.000 A | | |

| | | | |
|---------------------------|----------|----------|--|
| HV REF ALARM T | 0.030 s | | |
| MV REF I0D | 2.000 A | | |
| MV REF SLOPE | | 0.5 | |
| MV REF TPIP T | 0.030 s | | |
| MV REF ALAEH I0D | 2.000 A | | |
| MV REF ALARM T | 0.030 s | | |
| | | | |
| HV Backup Settings | | | |
| | | | |
| HV OC I1 | 5.000 A | | |
| T HV OC I1 | 0.500 s | | |
| HV OC I2 | 5.000 A | | |
| T HV OC I2 . | 0.500 s | | |
| IDMTL HV OC TimeMult | | 1 | |
| IDMTL HV OC CRV SEL | | 1 | |
| IDMTL HV OC I | 5.0 A | | |
| HV DIS PH-N X | 10.0 Ohm | | |
| HV DIS PH-N R | 1 ohm | | |
| HV DIS DFFSET RATIO | | 1 | |
| HV K FACTOR | | 1 | |
| T HV DIS PH-N | 5.000 s | | |
| HV DIS1 PH-PH X1 | 10 ohm | | |
| HV DIS1 PH-PH R1 | 1 ohm | | |
| HV DIS1 OFFSET RATIO | | 1 | |
| T HV DIS2 PH-PH | 5 s | | |
| HV DIS2 PH-PH X2 | 10 ohm | | |
| HV DIS2 PH-PH R2 | 1 ohm | | |
| HV DIS2 OFFSET RATIO | | 1 | |
| T HV DIS2 PH-PH | 5 s | | |
| HV NC IO1 | | 10:00 AM | |
| T HV NC IO1 | 5 s | | |
| HV NC IO2 | | 10:00 AM | |
| T HV NC IO2 | 5 s | | |
| IDMTL HV NC TimeMult | | 1 | |
| IDMTL HV NC CRV SEL | | 1 | |
| IDMTL HV NC IO | 5 amp | | |
| HV 3U0 ALARM | 100 V | | |
| T HV 3U0 ALARM | 5 s | | |
| HV 3U0 TRIP | 100 V | | |
| T HV 3U0 TRIP | 5 s | | |
| IDMTL HV NeuTimeMult | | 1 | |
| IDMTL HV Neu CRV SEL | | 1 | |
| IDMTL HV Neu IO | 5 amp | | |
| HV THERM OVLD I | 0.924 A | | |
| HV THERM Timeconst | 10 s | | |

| | | | |
|---------------------------|----------|----------|--|
| HV WeightFactor H/C | | 1 | |
| HV OVLD I | 2 amp | | |
| HV BLK VOL REGU I | 2 amp | | |
| T HV BLK VOL REGU I | 10 s | | |
| T HV OVLD I | 10 s | | |
| | | | |
| MV Backup Settings | | | |
| | | | |
| MV OC I1 | 5.000 A | | |
| T MV OC I1 | 0.500 s | | |
| MV OC I2 | 5.000 A | | |
| T MV OC I2 . | 0.500 s | | |
| IDMTL MV OC TimeMult | | 1 | |
| IDMTL MV OC CRV SEL | | 1 | |
| IDMTL MV OC I | 5.0 A | | |
| MV DIS PH-N X | 10.0 Ohm | | |
| MV DIS PH-N R | 1 ohm | | |
| MV DIS DFFSET RATIO | | 1 | |
| MV K FACTOR | | 1 | |
| T MV DIS PH-N | 5.000 s | | |
| MV DIS1 PH-PH X1 | 10 ohm | | |
| MV DIS1 PH-PH R1 | 1 ohm | | |
| MV DIS1 OFFSET RATIO | | 1 | |
| T MV DIS2 PH-PH | 5 s | | |
| MV DIS2 PH-PH X2 | 10 ohm | | |
| MV DIS2 PH-PH R2 | 1 ohm | | |
| MV DIS2 OFFSET RATIO | | 1 | |
| T MV DIS2 PH-PH | 5 s | | |
| MV NC IO1 | | 10:00 AM | |
| T MV NC IO1 | 5 s | | |
| MV NC IO2 | | 10:00 AM | |
| T MV NC IO2 | 5 s | | |
| IDMTL MV NC TimeMult | | 1 | |
| IDMTL MV NC CRV SEL | | 1 | |
| IDMTL MV NC IO | 5 amp | | |
| MV 3U0 ALARM | 100 V | | |
| T MV 3U0 ALARM | 5 s | | |
| MV 3U0 TRIP | 100 V | | |
| T MV 3U0 TRIP | 5 s | | |
| IDMTL MV NeuTimeMult | | 1 | |
| IDMTL MV Neu CRV SEL | | 1 | |
| IDMTL MV Neu IO | 5 amp | | |
| MV OVLD I | 2 amp | | |
| T MV OVLD I | 10.00s | | |
| | | | |

| LV Backup Settings | | | |
|-----------------------------|-----------|--|--|
| LV OC I1 | 5.000 A | | |
| T LV OC I1 | 0.500 s | | |
| HLV OC II | 5.000 A | | |
| T LV OC I2 . | 0.500 s | | |
| IDMTL LV OC TimeMult | 1 | | |
| IDMTL LV OC CRV SEL | 1 | | |
| IDMTL LV OC I | 5.0 A | | |
| LV NC IO1 | 10:00 AM | | |
| T LV NC IO1 | 5 s | | |
| LV NC IO2 | 10:00 AM | | |
| T LV NC IO2 | 5 s | | |
| IDMTL LV NC TimeMult | 1 | | |
| IDMTL LV NC CRV SEL | 1 | | |
| IDMTL LV NC IO | 5 amp | | |
| LV 3U0 ALARM | 100 V | | |
| T LV 3U0 ALARM | 5 s | | |
| LV 3U0 TRIP | 100 V | | |
| LV OVLD I | 2 amp | | |
| T LV OVLD I | 10 s | | |
| LWIND OVLD I | 20 s | | |
| T LWIND OVLD I | 10 s | | |
| | | | |
| DIFFERENTIAL SETTING | | | |
| | | | |
| INST DIFF ID | 8.400 Amp | | |
| PER DIFF ID | 0.200 A | | |
| DIFF IR1 | 0.840 A | | |
| DIFF IR2 | 4.200 A | | |
| DIFF SLOPE S1 | 0 | | |
| DIFF SLOPE S2 | 0.35 | | |
| DIFF 2ND HAR RATIO | 0.2 | | |
| DIFF 5TH HAR RATIO | 0.35 | | |
| | | | |
| Overflux Settings | | | |
| | | | |
| HV Ubase | 63.51 V | | |
| HV DEF V/F Alarm | 1.1 | | |
| HV T DEF V/F Alarm | 10.00 s | | |
| HV DEF V/F Trip | 1.2 | | |
| HV T DEF V/F Trip | 3.000s | | |
| HV T1 IVR V/F=1.10 | 90.00 s | | |
| HV T2 IVR V/F=1.15 | 80.00 3 | | |
| HV T3 IYR V/F=1.20 | 70.00 3 | | |

| | | | |
|----------------------|-----------|-----|--|
| HV T4 IVR V/F=1.25 | 60.00 3 | | |
| HV T5 IVR V/F=1.30 | 50.00 3 | | |
| HV T6 IVR V/F=1.35 | 45.00 s | | |
| HV T7 IVR V/F=1.40 | 40.00 s | | |
| HV T8 IVR V/F=1.45 | 35.00 s | | |
| HV T9 IVR V/F=1.50 | 30.50 s | | |
| HV T10 IVR V/F=1.55 | 25.00 s | | |
| HV T11 IVR V/F=1.60 | 20.00 s | | |
| HV T12 IVR V/F=1.65 | 15.00 s | | |
| HV T13 IVR V/F=1.70 | 10.00 s | | |
| MV Ubase | 57.30 v | | |
| MV DEF V/F Alarm | | 1.1 | |
| MV T DEF V/F Alarm | 10.00s | | |
| MV DEF V/F Trip | | 1.2 | |
| MV T DEF V/F Trip | 10.00 s | | |
| MV T1 IVR V/F=1.10 | 90.00 s | | |
| MV T2 IVR V/F=1.15 | 80.00 3 | | |
| MV T3 IVR V/F=1.20 | 70.00 3 | | |
| MV T4 IVR V/F=1.25 | 60.00 3 | | |
| HIMV T5 IVR V/F=1.30 | 50.00 3 | | |
| MV T6 IVR V/F=1.35 | 45.00 s | | |
| MV T7 IVR V/F=1.40 | 40.00 s | | |
| MV T8 IVR V/F=1.45 | 35.00 s | | |
| MV T9 IVR V/F=1.50 | 30.50 s | | |
| MV T10 IVR V/F=1.55 | 25.00 s | | |
| MV T11 IVR V/F=1.60 | 20.00 s | | |
| MV T12 IVR V/F=1.65 | 15.00 s | | |
| MV T13 IVR V/F=1.70 | 10.00 s | | |
| | | | |
| | | | |
| CBF SETTING | | | |
| | | | |
| I HV CBF1 | 100.0 amp | | |
| T HV CBF1 | 10.00s | | |
| I HV CBF 2 | 100.0 amp | | |
| T HV CBF2 | 10.00s | | |
| | | | |
| | | | |
| OTHER SETTING | | | |
| | | | |
| | | | |
| HV1 I2 DET SET | | 8 | |
| HV2 I2 DET SET | | 8 | |
| MV1 I2 DET SET | | 8 | |
| MV2 I2 DET SET | | 8 | |
| T I2 DET | | 5 | |

TRIPPING DETAILS OF SWITCHYARD

| S.No. | Date | Tripped Equipme nt | Time | AR oper ated or Not | Tripping details | | | | | | | | |
|-------|------------|--|----------|---------------------|------------------|-------|---------------------|---------------|--------|-------|-----------------|----------------|----------|
| | | | | | Main#1 | | | | Main#2 | | | | |
| | | | | | Zone | Phase | Fault Distance (KM) | Fault Current | Zone | Phase | Fault Dista nce | Fault Curre nt | |
| 1. | 16.03.2023 | Harduaganj Khurja Line-II | 11:15 Hr | | 1 | RYB | 20.88 | - | | 1 | B | 21.65 | 6.076 kA |
| 2. | 16.03.2023 | Harduaganj Khurja Line-II | 12:05 Hr | | 1 | RYB | 21.00 | - | | 1 | B | 21.81 | 6.048 kA |
| 3. | 24.03.2023 | Harduaganj Boner Line | 20:02 Hr | | 2 | RYB | - | - | | 2 | Y | 27.32 | 7.473 kA |
| 4. | 31.03.2023 | Harduaganj TBC to (Rukhi) | 21:20 Hr | | 1 | B | 21.57 | 5.726kA | | 1 | - | - | - |
| 5. | 15.04.2023 | Harduaganj to Jahangirabad Line-I | 10:46 Hr | | - | - | - | - | | - | - | - | - |
| 6. | 20.04.2023 | Harduaganj to Sikandra o Line | 17:00 Hr | | 1 | R | 22.55 | 6.070kA | | - | - | - | - |
| 7. | 25.04.2023 | Harduaganj to Etah Line | 23:44 Hr | | 1 | B | 10.42 | 10.513kA | | - | - | - | - |
| 8. | 30.04.2023 | Harduaganj to Sikandra o Line | 17:11Hr | | 1 | R | 29.17 | 4.953kA | | 1 | RYB | 29.13 | - |
| 9. | 12.05.2023 | Harduaganj Boner Line | 11:27Hr | | 1 | RY | - | - | | 1 | RY | 3.12 | 32.806kA |
| 10. | 25.05.2023 | Harduaganj to Sarsol Line-II (132kv) | 21:12 Hr | | 1 | RYB | 8.570 | 3.620kA | | - | - | - | - |
| 11. | 28.05.2023 | Harduaganj TBC to (Rukhi) | 04:44 Hr | | 1 | B | 35.30 | 3.738kA | | - | - | - | - |
| 12. | 03.06.2023 | Harduaganj to Jahangirabad Line-I | 05:06 Hr | | 1 | RYB | 17.38 | - | | 1 | R | 14.19 | 7.208 kA |
| 13. | 08.06.2023 | Harduaganj to Anoopsh are Road (132KV) | 18:39 Hr | | - | YB | - | 2.546kA | | - | - | - | - |
| 14. | 20.06.2023 | Harduaganj TBC to (Rukhi) | 14:01 Hr | | 1 | B | - | - | | 1 | B | 34.55 | 3.954 kA |
| 15. | 27.06.2023 | Harduaganj to Sarsol Line-I (132kv) | 11:57 Hr | | 1 | RYB | 4.48 | 3.947kA | | - | - | - | - |
| 16. | 30.06.2023 | Harduaganj TBC to (Rukhi) | 21:25 Hr | | 1 | R | - | - | | 1 | R | - | 3.875 kA |

| | | | | | | | | | | | | | | |
|-----|------------|--------------------------------------|----------|------|---|-----|--------|----------|--|---|-----|-------|----------|--|
| 17. | 01.07.2023 | Harduaganj to Etah Line | 08:01 Hr | | 1 | B | 4.13 | 14.588kA | | - | - | - | - | |
| 18. | 02.07.2023 | Harduaganj to Sarsol Line-I (132kv) | 03:17 Hr | | 1 | YB | 3.254 | 5.072kA | | - | - | - | - | |
| 19. | 08.07.2023 | Harduaganj to Sarsol Line-II (132kv) | 20:08 Hr | | 1 | RYB | 3.164 | 4.242kA | | - | - | - | - | |
| 20. | 11.07.2023 | Harduaganj TBC to (Rukhi) | 09:21 Hr | | 1 | B | 38.25 | 3.643kA | | - | - | - | - | |
| 21. | 14.07.2023 | Harduaganj TBC to (Rukhi) | 14:04 Hr | | 1 | RY | - | - | | 1 | RY | 61.28 | 5.446 kA | |
| 22. | 20.07.2023 | Harduaganj Khurja Line-I | 10:55 Hr | | 1 | R | 40.673 | - | | 1 | R | 34.84 | 4.142 kA | |
| 23. | 21.07.2023 | Harduaganj TBC to (Rukhi) | 04:25 Hr | | 1 | R | 34.206 | 4.596kA | | 1 | R | 20.15 | 6.175 kA | |
| 24. | 28.07.2023 | Harduaganj Khurja Line-II | 04:30 Hr | | 1 | Y | 12.82 | 8.603kA | | 1 | RYB | - | - | |
| 25. | 03.08.2023 | Harduaganj to Sarsol Line-II (132kv) | 18:30 Hr | | 1 | Y | 4.045 | 4.558kA | | - | - | - | - | |
| 26. | 10.08.2023 | Harduaganj Khurja Line-I | 12:41 Hr | | 1 | R | 30.88 | - | | 1 | R | 30.32 | 4.097 kA | |
| 27. | 13.08.2023 | Harduaganj to Jahangirabad Line-I | 03:25 Hr | | 1 | R | 15.44 | - | | 1 | R | 12.51 | 7.922 kA | |
| 28. | 22.08.2023 | Harduaganj to Etah Line | 15:13 Hr | | 1 | YB | 23.65 | 13.304kA | | - | - | - | - | |
| 29. | 23.08.2023 | Harduaganj to Sarsol Line-I (132kv) | 06:10 Hr | | 1 | R | 3.795 | 5.109kA | | - | - | - | - | |
| 30. | 24.08.2023 | Harduaganj to Etah Line | 18:14 Hr | | 1 | R | 44.61 | 3.886kA | | - | - | - | - | |
| 31. | 06.09.2023 | Harduaganj to Etah Line | 04:56 Hr | | 1 | B | 46.40 | 3.710kA | | - | - | - | - | |
| 32. | 11.09.2023 | Harduaganj Boner Line | 19:50 Hr | A.R. | 1 | B | 10.465 | - | | 1 | B | 10.49 | 12.858kA | |
| 33. | 13.09.2023 | Harduaganj TBC to (Rukhi) | 01:29 Hr | | 1 | R | 31.68 | 4.286kA | | - | - | - | - | |
| 34. | 17.09.2023 | Harduaganj TBC to (Rukhi) | 09:09 Hr | | 1 | R | - | - | | 1 | R | 1.5 | 26.790kA | |
| 35. | 17.09.2023 | Harduaganj TBC to (Rukhi) | 19:31 Hr | | 1 | B | 35.27 | 3.807kA | | - | - | - | - | |

| | | | | | | | | | | | | | |
|-----|------------|--------------------------------------|----------|----|---|-----|-------|---------|--|---|---|-------|----------|
| 36. | 24.09.2023 | Harduaganj TBC to (Rukhi) | 06:11 Hr | | 1 | B | - | - | | 1 | B | 35.36 | 4.178 kA |
| 37. | 25.09.2023 | Harduaganj TBC to (Rukhi) | 00:29 Hr | | 1 | R | 37.63 | 3.677kA | | - | - | - | - |
| 38. | 25.09.2023 | Harduaganj to Sikandra o Line | 12:53 Hr | | - | - | - | - | | 1 | B | 30.14 | 3.961 kA |
| 39. | 29.09.2023 | Harduaganj Boner Line | 20:41 Hr | | 3 | B | 4.58 | 5.285kA | | - | - | - | - |
| 40. | 29.09.2023 | Harduaganj TBC to (Rukhi) | 20:41 Hr | | 1 | RYB | 16.57 | 583A | | 1 | B | - | 9.837 kA |
| 41. | 08.10.2023 | Harduaganj TBC to (Rukhi) | 05:44 Hr | | - | - | - | - | | 1 | B | 37.25 | 2.779 kA |
| 42. | 12.10.2023 | Harduaganj to Sarsol Line-II (132kv) | 14:08 Hr | | 4 | RYB | 1.527 | - | | - | - | - | - |
| 43. | 13.10.2023 | Harduaganj TBC to (Rukhi) | 01:35 Hr | | - | - | - | - | | 1 | B | 30.89 | 3.178 kA |
| 44. | 13.10.2023 | Harduaganj TBC to (Rukhi) | 04:59 Hr | | 1 | B | - | - | | 1 | B | 30.92 | 3.241 kA |
| 45. | 14.10.2023 | Harduaganj to Jahangirabad Line-I | 23:24 Hr | | 1 | RYB | 36.25 | - | | 1 | R | 31.54 | 3.830 kA |
| 46. | 17.10.2023 | Harduaganj to Sarsol Line-I (132kv) | 20:11 Hr | | 4 | B | 1.844 | 9.002kA | | - | - | - | - |
| 47. | 19.10.2023 | Harduaganj to Sikandra o Line | 09:26 Hr | | - | - | - | - | | 1 | B | 19.38 | 6.226 kA |
| 48. | 21.10.2023 | Harduaganj Khurja Line-I | 13:36 Hr | AR | 1 | R | - | - | | 1 | R | 22.44 | 5.726 kA |
| 49. | 26.10.2023 | Harduaganj to Jahangirabad Line-I | 23:26Hr | | 1 | B | 18.63 | - | | 1 | B | 15.50 | 6.752 kA |
| 50. | 27.10.2023 | Harduaganj to Sarsol Line-II (132kv) | 18:26 Hr | | 1 | RYB | 6.087 | - | | - | - | - | - |
| 51. | 27.10.2023 | Harduaganj to Sarsol Line-II (132kv) | 20:54 Hr | | 1 | B | 6.236 | 4.179kA | | - | - | - | - |
| 52. | 07.11.2023 | Harduaganj to Etah Line | 13:36 Hr | | 1 | R | 60.42 | 2.957kA | | - | - | - | - |
| 53. | 07.11.2023 | Harduaganj to Etah Line | 22:46 Hr | AR | 1 | B | 43.29 | 3.964kA | | - | - | - | - |

| | | | | | | | | | | | | | | |
|-----|------------|---------------------------|----------|--|---|----|-------|---------|--|---|---|-------|----------|--|
| 54. | 20.11.2023 | Harduaganj Khurja Line-I | 04:38 Hr | | 1 | B | - | - | | 1 | B | 35.52 | 4.777 kA | |
| 55. | 02.12.2023 | Harduaganj Khurja Line-I | 03:46 Hr | | 2 | R | - | - | | - | - | - | - | |
| 56. | 17.12.2023 | Harduaganj TBC to (Rukhi) | 00:15 Hr | | 1 | RY | 31.66 | 8.570kA | | - | - | - | - | |
| 57 | 27.12.2023 | Harduaganj Boner Line | 03:02 Hr | | 1 | R | - | - | | 1 | R | - | - | |

132 KV Harduaganj- Sarsol-1 feeder:-

| Sl. No. | Electrical component | Installed quantity |
|---------|-----------------------------|--------------------|
| A | Current Transformer | 01 Set |
| B | Numerical Protection relays | 01 No. |

CURRENT TRANSFORMER

| Sl. No. | Location of CT | CT Designation | CT Ratio | Ratio adopted | CLASS | Knee point voltage | Sec Res | Remark |
|---------|-------------------|----------------|----------|---------------|-------|--------------------|---------|--------|
| 1 | 132 KV switchyard | CT-1 | CORE-1 | 400/1 | PS | | | |
| | | | CORE-2 | 400/1 | PS | | | |
| | | | CORE-3 | 400/1 | 0.2 | | | |

Numerical protection relay:

| Sl. No. | Relay Designation | Location | Make/Model | MLFB No. | Firmware | Functional | REMARK |
|---------|----------------------------------|----------|---------------|----------|----------|------------|--------|
| 1 | Feeder Distance protection Relay | MCR | Alstom Mi-Com | | | YES | |

132 KV Harduaganj-Sarsol-1 Bay (73) Description:-

| Sl. NO. | BAY No. | Detail | Auxiliaries installed | Qty. |
|---------|---------|--------------------------------|-----------------------|-------|
| 1 | BAY 73 | 132 KV Harduaganj-Sarsol-1 BAY | Lightning arrestor | 3 |
| | | | Current transformer | 3 |
| | | | Isolators | 3 set |
| | | | Earth switch | N/A |
| | | | Circuit breaker | 3 |

LINE SETTING HARDUAGANJ SARSOL CKT1 LINE

| CONFIGURATION | | Recommended | Remark |
|----------------------------|----------|--------------------|---------------|
| Settings Group 1 | Enabled | | |
| Settings Group 2 | Disabled | | |
| Settings Group 3 | Disabled | | |
| Settings Group 4 | Disabled | | |
| Dist. Protection | Enabled | | |
| Power- Swing | Disabled | | |
| Back-up I> | Disabled | | |
| Neg Sequence O/C | Disabled | | |
| Broken Conductor | Disabled | | |
| Earth Fault PROT | Disabled | | |
| Aided D.E.F | Disabled | | |
| Volt Protection | Enabled | | |
| CB Fail & I< | Disabled | | |
| Supervision | Enabled | | |
| System Checks | Disabled | | |
| Thermal Overload | Disabled | | |
| Internal A/R | Disabled | | |
| | | | |
| GENERAL SETTINGS | | | |
| Phase CT Primary | 400 A | | |
| Phase CT Sec'y | 1.000 A | | |
| Mcomp CT Primary | 400 A | | |
| Mcomp CT Sec'y | 1.000 A | | |
| CT Ratio Phase | 400 | | |
| CTRN(IN) Neutral | 400 | | |
| Main VT Primary | 132 KV | | |
| Main VT Sec'y | 110 V | | |
| C/S VT Primary | 132 KV | | |

| | | | |
|---------------------------------------|--------------|--|--|
| C/S VT Secondary | 110 V | | |
| PT Ratio Phase | 1200 | | |
| PTRS Synch Voltage(VS)PT Ratio | 1200 | | |
| VNOM Phase Nominal Voltage L-N(V,sec) | 63.51 | | |
| C/S Input | A-N | | |
| Main VT location | Bus | | |
| | | | |
| DISTANCE ELEMENT | | | |
| LINE SETTINGS | | | |
| Line Length | 15.34 Km | | |
| Line Impedance | 2.234 Ohm | | |
| Line Angle | 68.5 Degree | | |
| | | | |
| Zone Settings | | | |
| kZ1 Res Comp | 0.667 | | |
| kZ1 Angle | 12 degree | | |
| Z1 | 1.793 Ohm | | |
| Z1X | 15.00 Ohm | | |
| R1G | 8.980 Ohm | | |
| R1Ph | 10.00 Ohm | | |
| tZ1 | 0.00 sec | | |
| | | | |
| kZ2 Res comp | 0.667 | | |
| kZ2 Angle | 12.00 degree | | |
| Z2 | 2.689 Ohm | | |
| R2G | 9.150 Ohm | | |
| R2Ph | 20.00 Ohm | | |
| tZ2 | 350.0 msec | | |
| | | | |
| kZ3/4 Res Comp | 0.667 | | |

| | | | |
|--------------------------|--------------|--|--|
| kZ3/4 Angle | 12.00 Degree | | |
| Z3 | 8.734 Ohm | | |
| R3G-R4G | 9.150 Ohm | | |
| R3Ph-R4Ph | 30.00 Ohm | | |
| tZ3 | 1.000 Sec | | |
| | | | |
| Z4 | 448.0 ohm | | |
| tZ4 | 160.0 msec | | |
| Serial Cmp. Line | Disabled | | |
| Overlap Z mode | Disabled | | |
| Z1m Tilt Angle | 0.000 Degree | | |
| Z1p tilt Angle | 0.000 Degree | | |
| Z2/Zp Tilt Angle | 0.000 Degree | | |
| Fwd z chgt Delay | 30.00 msec | | |
| kzm Mutual comp | 0 | | |
| kZm Angle | 0 | | |
| | | | |
| DISTANCE SCHEMES | | | |
| Standard Mode | P.U.P Z2 | | |
| Fault type | Both enabled | | |
| Trip Mode | 1P. Z1 & CR | | |
| tReversal guard | 20.00 ms | | |
| SOTF Delay | 10.00 s | | |
| Z1Ext fail | Disabled | | |
| Weak Infeed: Mode Status | Disabled | | |
| | | | |
| VOLT PROTECTION | | | |
| V<Measur't Mode | Phase_Phase | | |
| V<1 Function | DT | | |
| V<1 Voltage set | 92.00 V | | |
| V<1 Time Delay | 5.000 s | | |

| | | | |
|-----------------------|---------------|--|--|
| V<2 Status | Enabled | | |
| V<2 Voltage Set | 92.00 V | | |
| V<2 Time Delay | 5.00 s | | |
| | | | |
| Overvoltage | | | |
| V>Measur't mode | Phase_Neutral | | |
| V>1 Function | DT | | |
| V>1 Voltage set | 185.0 V | | |
| V>1 Time Delay | 10.00 sec | | |
| V>2 status | Enabled | | |
| V>2 Volage Set | 185.0 V | | |
| V>2 Time Delay | 35.54 sec | | |
| | | | |
| VT SUPERVISION | | | |
| VTS Time Delay | 1.00 s | | |
| VTS I2 & I0 Inh | 50.00 mA | | |
| Detect 3P | Disabled | | |
| CTS Status | Disabled | | |
| CVTS Status | Disabled | | |

132 KV Harduaganj- Sarsol-2 feeder:-

| Sl. No. | Electrical component | Installed quantity |
|---------|-----------------------------|--------------------|
| A | Current Transformer | 01 Set |
| B | Numerical Protection relays | 01 No. |

CURRENT TRANSFORMER

| Sl. No. | Location of CT | CT Designation | CT Ratio | Ratio adopted | CLAS S | Knee point voltage | Sec Res | Remark |
|---------|-------------------|----------------|----------|---------------|--------|--------------------|---------|--------|
| 1 | 132 KV switchyard | CT-1 | CORE-1 | 400/1 | PS | | | |
| | | | CORE-2 | 400/1 | PS | | | |
| | | | CORE-3 | 400/1 | 0.2 | | | |

Numerical protection relay:

| Sl. No. | Relay Designation | Location | Make/Model | MLFB No. | Firmware | Functional | REMARK |
|---------|----------------------------------|----------|--------------|----------|----------|------------|--------|
| 1 | Feeder Distance protection Relay | MCR | Alstom MiCom | | | YES | |

132 KV Harduaganj-Sarsol-2 Bay (74) Description:-

| Sl. NO. | BAY No. | Detail | Auxiliaries installed | Qty. |
|---------|---------|--------------------------------|-----------------------|-------|
| 1 | BAY 74 | 132 KV Harduaganj-Sarsol-2 BAY | Lightning arrestor | 3 |
| | | | Current transformer | 3 |
| | | | Isolators | 3 set |
| | | | Earth switch | N/A |
| | | | Circuit breaker | 3 |

| LINE SETTING HARDUAGANJ SARSOL CKT-2 LINE | | | |
|---|--|-------------|--------|
| CONFIGURATION | | Recommended | Remark |
| Settings Group 1 | | Enabled | |
| Settings Group 2 | | Disabled | |
| Settings Group 3 | | Disabled | |
| Settings Group 4 | | Disabled | |
| Dist. Protection | | Enabled | |
| Power- Swing | | Disabled | |
| Back-up I> | | Disabled | |
| Neg Sequence O/C | | Disabled | |
| Broken Conductor | | Disabled | |
| Earth Fault PROT | | Disabled | |
| Aided D.E.F | | Disabled | |
| Volt Protection | | Enabled | |

| | | | |
|---------------------------------------|-------------|--|--|
| CB Fail & I< | Disabled | | |
| Supervision | Enabled | | |
| System Checks | Disabled | | |
| Thermal Overload | Disabled | | |
| Internal A/R | Disabled | | |
| | | | |
| GENERAL SETTINGS | | | |
| Phase CT Primary | 400 A | | |
| Phase CT Sec'y | 1.000 A | | |
| Mcomp CT Primary | 400 A | | |
| Mcomp CT Sec'y | 1.000 A | | |
| CT Ratio Phase | 400 | | |
| CTRN(IN) Neutral | 400 | | |
| Main VT Primary | 132 KV | | |
| Main VT Sec'y | 110 V | | |
| C/S VT Primary | 132 KV | | |
| C/S VT Secondary | 110 V | | |
| PT Ratio Phase | 1200 | | |
| PTRS Synch Voltage(VS)PT Ratio | 1200 | | |
| VNOM Phase Nominal Voltage L-N(V,sec) | 63.51 | | |
| C/S Input | A-N | | |
| Main VT location | Bus | | |
| | | | |
| DISTANCE ELEMENT | | | |
| LINE SETTINGS | | | |
| Line Length | 15.34 Km | | |
| Line Impedance | 2.234 Ohm | | |
| Line Angle | 68.5 Degree | | |
| | | | |
| Zone Settings | | | |

| | | | |
|------------------|--------------|--|--|
| kZ1 Res Comp | 0.667 | | |
| kZ1 Angle | 12 degree | | |
| Z1 | 1.793 Ohm | | |
| Z1X | 15.00 Ohm | | |
| R1G | 8.980 Ohm | | |
| R1Ph | 10.00 Ohm | | |
| tZ1 | 0.00 sec | | |
| | | | |
| kZ2 Res comp | 0.667 | | |
| kZ2 Angle | 12.00 degree | | |
| Z2 | 2.689 Ohm | | |
| R2G | 9.150 Ohm | | |
| R2Ph | 20.00 Ohm | | |
| tZ2 | 350.0 msec | | |
| | | | |
| kZ3/4 Res Comp | 0.667 | | |
| kZ3/4 Angle | 12.00 Degree | | |
| Z3 | 8.734 Ohm | | |
| R3G-R4G | 9.150 Ohm | | |
| R3Ph-R4Ph | 30.00 Ohm | | |
| tZ3 | 1.000 Sec | | |
| | | | |
| Z4 | 448.0 ohm | | |
| tZ4 | 160.0 msec | | |
| Serial Cmp. Line | Disabled | | |
| Overlap Z mode | Disabled | | |
| Z1m Tilt Angle | 0.000 Degree | | |
| Z1p tilt Angle | 0.000 Degree | | |
| Z2/Zp Tilt Angle | 0.000 Degree | | |
| Fwd z chgt Delay | 30.00 msec | | |
| kzm Mutual comp | 0 | | |

| | | | |
|--------------------------|--------------|--|--|
| kZm Angle | 0 | | |
| DISTANCE SCHEMES | | | |
| Standard Mode | P.U.P Z2 | | |
| Fault type | Both enabled | | |
| Trip Mode | 1P. Z1 & CR | | |
| tReversal guard | 20.00 ms | | |
| SOTF Delay | 10.00 s | | |
| Z1Ext fail | Disabled | | |
| Weak Infeed: Mode Status | Disabled | | |
| VOLT PROTECTION | | | |
| V<Measur't Mode | Phase_Phase | | |
| V<1 Function | DT | | |
| V<1 Voltage set | 92.00 V | | |
| V<1 Time Delay | 5.000 s | | |
| V<2 Status | Enabled | | |
| V<2 Voltage Set | 92.00 V | | |
| V<2 Time Delay | 5.00 s | | |
| Overvoltage | | | |
| V>Measur't mode | Phase_Phase | | |
| V>1 Function | DT | | |
| V>1 Voltage set | 185.0 V | | |
| V>1 Time Delay | 10.00 sec | | |
| V>2 status | Enabled | | |
| V>2 Volage Set | 185.0 V | | |
| V>2 Time Delay | 22.13 sec | | |
| VT SUPERVISION | | | |
| VTS Time Delay | 2.00 s | | |

| | | | |
|-----------------|----------|--|--|
| VTS I2 & I0 Inh | 50.00 mA | | |
| Detect 3P | Disabled | | |
| CTS Status | Disabled | | |
| CVTS Status | Disabled | | |

132 KV Harduaganj- Anupshahr Road feeder:-

| Sl. No. | Electrical component | Installed quantity |
|---------|-----------------------------|--------------------|
| A | Current Transformer | 01 Set |
| B | Numerical Protection relays | 01 No. |

CURRENT TRANSFORMER

| Sl. No. | Location of CT | CT Designation | CT Ratio | Ratio adopted | CLAS S | Knee point voltage | Sec Res | Remark |
|---------|-------------------|----------------|----------|---------------|--------|--------------------|---------|--------|
| 1 | 132 KV switchyard | CT-1 | CORE-1 | 300/1 | 0.2 S | | | |
| | | | CORE-2 | 300/1 | 5P20 | | | |
| | | | CORE-3 | 300/1 | 10P20 | | | |
| | | | CORE-4 | 800/1 | 10P20 | | | |
| | | | CORE-5 | 800/1 | 10P20 | | | |

Numerical protection relay:

| Sl. No. | Relay Designation | Location | Make/Model | MLFB No. | Firmware | Functional | REMARK |
|---------|----------------------------------|----------|--------------|----------|----------|------------|--------|
| 1 | Feeder Distance protection Relay | MCR | Alstom MiCom | | | YES | |
| 2. | Directional O/C & E/F Relay | MCR | Alstom MiCom | | | YES | |

132 KV Harduaganj-Anupshahr Road Bay (72) Description:-

| Sl. NO. | BAY No. | Detail | Auxiliaries installed | Qty. |
|---------|---------|--------------------------------------|-----------------------|-------|
| 1 | BAY 72 | 132 KV Harduaganj-AnupShahr Road BAY | Lightning arrestor | 3 |
| | | | Current transformer | 3 |
| | | | Isolators | 2 set |
| | | | Earth switch | N/A |
| | | | Circuit breaker | 3 |

| LINE SETTING HARDUAGANJ - Anupshahr Road LINE | | | |
|--|----------|--------------------|---------------|
| Distance Relay | | | |
| CONFIGURATION | | Recommended | Remark |
| Settings Group 1 | Enabled | | |
| Settings Group 2 | Disabled | | |
| Settings Group 3 | Disabled | | |
| Settings Group 4 | Disabled | | |
| Dist. Protection | Enabled | | |
| Power- Swing | Enabled | | |
| Back-up I> | Disabled | | |
| Neg Sequence O/C | Disabled | | |
| Broken Conductor | Enabled | | |
| Earth Fault PROT | Disabled | | |
| Aided D.E.F | Disabled | | |
| Volt Protection | Disabled | | |
| CB Fail & I< | Disabled | | |
| Supervision | Enabled | | |
| System Checks | Disabled | | |
| Thermal Overload | Disabled | | |

| | | | |
|---------------------------------------|-------------|--|--|
| I< Protection | Disabled | | |
| Residual O/U NVD | Disabled | | |
| Freq Protection | Disabled | | |
| Internal A/R | Disabled | | |
| CT AND VT RATIOS | | | |
| Phase CT Primary | 300 A | | |
| Phase CT Sec'y | 1.000 A | | |
| Mcomp CT Primary | 1.000 A | | |
| Mcomp CT Sec'y | 1.000 A | | |
| CT Ratio Phase | 300 | | |
| Main VT Primary | 132 KV | | |
| Main VT Sec'y | 110 V | | |
| 4th VT Primary | 110 V | | |
| 4th VT Secondary | 110 V | | |
| PT Ratio Phase | 1200 | | |
| VNOM Phase Nominal Voltage L-N(V,sec) | 63.51 | | |
| C/S Input | A-N | | |
| Main VT location | Line | | |
| CT polarity | Standard | | |
| DISTANCE ELEMENT | | | |
| LINE SETTINGS | | | |
| Line Length | 5.400 Km | | |
| Line Impedance | 591.0 mOhm | | |
| Line Angle | 68.7 Degree | | |
| Zone Settings | | | |
| kZ1 Res Comp | 667.0m | | |
| kZ1 Angle | 0 degree | | |
| Z1 | 470.0 mOhm | | |

| | | | |
|--------------------|--------------|--|--|
| R1G | 3.920 Ohm | | |
| R1Ph | 1.420 Ohm | | |
| tZ1 | 0.00 sec | | |
| | | | |
| kZ2 Res comp | 667.0m | | |
| kZ2 Angle | 0.00 degree | | |
| Z2 | 3.110 Ohm | | |
| R2G | 4.890 Ohm | | |
| R2Ph | 2.380 Ohm | | |
| tZ2 | 300.0 msec | | |
| | | | |
| kZ3/4 Res Comp | 667.0m | | |
| kZ3/4 Angle | 0.00 Degree | | |
| Z3 | 6.639 Ohm | | |
| R3G-R4G | 6.170 Ohm | | |
| R3Ph-R4Ph | 3.670 Ohm | | |
| tZ3 | 800 mSec | | |
| | | | |
| Z4 | 111.0 mohm | | |
| tZ4 | 200.0 msec | | |
| Serial Cmp. Line | Disabled | | |
| Overlap Z mode | Disabled | | |
| Z1m Tilt Angle | 0.000 Degree | | |
| Z1p tilt Angle | 0.000 Degree | | |
| Z2/Zp/q Tilt Angle | 0.000 Degree | | |
| Fwd z chgt Delay | 30.00 msec | | |
| V Mem Validity | 10.00 s | | |
| Earth I detect. | 50.00 mA | | |
| kzm Mutual comp | 0 | | |
| kZm Angle | 0 | | |
| | | | |

| | | | |
|----------------------------|---------------|--|--|
| | | | |
| DISTANCE SCHEMES | | | |
| Standard Mode | Basic + Z1X | | |
| Fault type | Both enabled | | |
| Trip Mode | Force 3 poles | | |
| tReversal guard | 20.00 ms | | |
| SOTF Delay | 10.00 s | | |
| Z1Ext fail | Disabled | | |
| Weak Infeed: Mode Status | Disabled | | |
| Loss of load : Mode Status | Disabled | | |
| | | | |
| Power - Swing | | | |
| Delta R | 3.00 Ohm | | |
| Delta X | 3.00 Ohm | | |
| IN> Status | Enabled | | |
| IN> (%Imax) | 40.00% | | |
| I2> Status | Enabled | | |
| I2> (%Imax) | 30.00% | | |
| ImaxLine> status | Enabled | | |
| ImaxLine > | 3.00 A | | |
| Delta I Status | Enabled | | |
| Unblocking Delay | 2.00 sec | | |
| Out of step | 1 | | |
| Stable Swing | 1 | | |
| | | | |
| Broken Conductor | | | |
| | | | |
| Broken conductor | Enabled | | |
| I2/I1 Setting | 200.0m | | |
| I2/I1 Time delay | 5.000 sec | | |
| I2/I1 Trip | Disabled | | |

| | | | |
|--|----------|--|--|
| | | | |
| VT SUPERVISION | | | |
| VTS Time Delay | 5.00 s | | |
| VTS I2 & I0 Inh | 50.00 mA | | |
| Detect 3P | Disabled | | |
| CTS Status | Disabled | | |
| CVTS Status | Disabled | | |
| | | | |
| | | | |
| Directional O/C & E/F Relay | | | |
| Configuration | | | |
| Setting Group 1 | Enabled | | |
| Setting Group 2 | Disabled | | |
| Setting Group 3 | Disabled | | |
| Setting Group 4 | Disabled | | |
| Overcurrent | Disabled | | |
| Neg Sequence O/C | Disabled | | |
| Broken Conductor | Disabled | | |
| Earth Fault 1 | Disabled | | |
| Earth Fault 2 | Enabled | | |
| SEF/REF Prot'n | Disabled | | |
| Residual O/V NVD | Disabled | | |
| Thermal Overload | Disabled | | |
| Neg Sequence O/V | Disabled | | |
| Cold Load Pickup | Disabled | | |
| Selective Logic | Disabled | | |
| Admit Protection | Disabled | | |
| Power Protection | Disabled | | |
| Volt Protection | Disabled | | |
| Freq Protection | Disabled | | |

| | | | |
|---------------------------------------|-----------------|--|--|
| CB Fail | Disabled | | |
| Supervision | Enabled | | |
| Fault Locator | Disabled | | |
| System Checks | Disabled | | |
| Auto - Reclose | Disabled | | |
| | | | |
| CT AND VT RATIOS | | | |
| Phase CT Primary | 300 A | | |
| Phase CT Sec'y | 1.000 A | | |
| E/F CT Primary | 300.0 A | | |
| E/F CT Secondary | 1.000 A | | |
| SEF CT Primary | 1.00 A | | |
| SEF CT Secondary | 1.00 A | | |
| CT Ratio Phase | 400 | | |
| Main VT Primary | 132 KV | | |
| Main VT Sec'y | 110 V | | |
| C/S VT Primary | 132.0 KV | | |
| C/S VT Secondary | 110 V | | |
| PT Ratio Phase | 1200 | | |
| VNOM Phase Nominal Voltage L-N(V,sec) | 63.51 | | |
| C/S Input | A-N | | |
| Main VT location | Line | | |
| C/S V kSM | 1 | | |
| C/S Phase kSA | 0.000 Degree | | |
| | | | |
| EARTH FAULT 2 | | | |
| | | | |
| IN2> Input | Drived | | |
| IN2>1 Function | IEC S Inverse | | |
| IN2>1 Direction | Directional Fwd | | |
| IN2> 1 Current | 200.0 mA | | |

| | | | |
|-----------------------------|---------------|--|--|
| IN2>1 TMS | 200.0 m | | |
| IN2>1 DT Adder | 0.00 s | | |
| IN2>1 tReset | 0.00 s | | |
| IN2 > 2 Function | Disabled | | |
| IN2 > 3 Status | Disabled | | |
| IN2 > 4 Status | Disabled | | |
| | | | |
| IN2 > POL | | | |
| IN2 > Char Angle | -45.00 Degree | | |
| IN2 > POL | Zero Sequence | | |
| IN2 > Vnpol Set | 5.00 V | | |
| | | | |
| | | | |
| CB FAIL & I < | | | |
| | | | |
| CB FAIL & I < | Under Current | | |
| I < Current Set | 100.0 mA | | |
| ISEF < Current | 20.00 mA | | |
| | | | |
| VT Supervision | | | |
| VTS Status | Block | | |
| VTS Reset Mode | Manual | | |
| VTS Time Delay | 5.00 s | | |
| VTS I > Inhibit | 10.00 A | | |
| VTS I2 > Inhibit | 50.00 mA | | |
| | | | |
| | | | |

OBSERVATIONS:

As a general finding from this audit. It is observed that

1. 220 kV/132kV C_TPS substation equipments are well protection as per Northern region Power Committee recommendation.
2. All 220 kV lines have independent main-1 and main-2 functional Numerical protection.
3. BBRP of 220kV Substation is not functional.
4. 160MVA, 220/132kV ICT-1T & STs are well protected as per guidelines.
5. The state of DC supply at substation inspected and found in order.
6. Time Functionality of GPS/TSU, circuit breaker, relay testing reports is also inspected, and all are found in satisfactory state.
7. One number DC source of switchyard is out of service as its battery bank is very old 2006 make.
8. Circuit Breaker of 220 KV Harduaganj-Rukhi feeder is in damaged condition, being fed by bypass circuit breaker at present.
9. Only one 220/132 KV, 160 MVA ICT is available to feed 132 KV switchyard, other ICT got damaged in 2021.
10. PLCC system of 220 KV Harduaganj- Etah is out of service, due to damage in its cards.
11. One no. distance protection relay of 220 KV Harduaganj- Etah is defective.
12. Event logger, Substation Automation System (SAS) , Disturbance recorder etc. are not available in MCR of 220/132 KV switchyard.
13. The control panels of all bays are very old style and not compatible with SAS.
14. PMU of 220 KV Harduaganj-Rukhi feeder and Harduaganj-Jahangirabad feeder is not available, it is under procurement.
15. Forward Zone (3) is defined as Z4 and Reverse Zone (4) is defined as Z3 in all MAIN-II (SEL make) relays of 220 KV feeders.
16. Single line diagram (SLD) of ACDB and DCDB not available.



Internal Protection Audit Report

of

400kV Switchyard,

ICTs, STs & Bus Reactor,

of

‘E’ Thermal Power Station,

Harduaganj Thermal Power Plant, Kasimpur, Aligarh

Annexure-1

(1) Protection system checklist:

(a) General Information:

| S. No | Particular | Detail |
|-------|--|---------------------------------------|
| 1 | Substation name | 400kV EHV Switchyard Harduaganj Ex-II |
| 2 | Name of Owner Utility | U. P. Rajya Vidyut Utpadan Nigam LTD. |
| 3 | Voltage Level (s) or highest voltage level | 420kV |
| 4 | Date of commissioning of the substation | 02.09.2019 |
| 5 | Checking and validation date | 30.04.2024 |
| 6 | Previous Relay Test Reports | Available |
| 7 | SPS scheme implemented (if any) | NA |

(i) Short circuit current rating of all equipment (for all voltage level) :

| S. No | Voltage level | Equipment | Short circuit current rating |
|-------|---|---------------------|------------------------------|
| 1 | 400kV | Circuit Breaker | 50kA |
| 2 | | Current transformer | 50kA |
| 3 | | CVT | 50kA |
| 4 | | Isolators | 50kA |
| 5 | | Lightening Arrester | |
| 6 | 220kV (Concerned Bays of ICTs) | Circuit Breaker | 40kA |
| 7 | | Current transformer | 40kA |
| 8 | | CVT | 40kA |
| 9 | | Isolators | 40kA |
| 11 | | Lightening Arrester | 40kA |

(ii) Record of previous tripping's (in last one year) and details of protection operation

| S. No | Date | Tripped Equipment | Time | AR operated or Not | Tripping details | | | | | | | | | |
|-------|------------|-------------------------------|---------|--------------------|-------------------------------------|--------|----------------|---------------|---|--------------------|--------|----------------|---------------|---|
| | | | | | Main#1 | | | | | Main#2 | | | | |
| | | | | | Zone | Phase | Fault Distance | Fault Current | DTPC Signal | Zone | Phase | Fault Distance | Fault Current | DTPC Signal |
| 1. | 06/02/2023 | Harduaganj-Sikandrabad Line 1 | 2:20Hr | AR operated | Gen Trip Zone-1 | B-Ph | 39.65km | 4.69kA | CR Tx-01 | | | | | |
| 2. | 07/04/2023 | Harduaganj-Aligarh Line2 | 15:48Hr | | Gen Trip Zone-1 | R,Y-Ph | 24.59km | 10.183kA | DTPC CH 1: Tx01, | Gen Trip Zone-1 | R,Y-Ph | | | CH 2:Tx-01 & Rx -01 |
| 3. | 11/04/2023 | Harduaganj-Sikandrabad Line 1 | 00:46Hr | AR operated | Gen Trip Zone-1 | B-Ph | 48.9km | 5.228kA | DTPC CH-1: Tx01,Rx-00 | | | | | Ch-2: Tx-01, Rx-00 |
| 4. | 16/04/2023 | Harduaganj-Sikandrabad Line 1 | 20:40Hr | AR operated | | | | | | | | | | |
| 5. | 05/05/2023 | Harduaganj-Sikandrabad Line 1 | 21:43Hr | AR operated | Gen Trip Zone-1 | B-Ph | 46.7 km | 5.54kA | | | | | | |
| 6. | 10/05/2023 | Harduaganj-Sikandrabad Line 1 | | AR operated | Gen Trip Zone-1 | B-Ph | 80.06km | 3.51kA | | Gen Trip Zone-1 | B-Ph | 79.36km | 3.528kA | |
| 7. | 16/06/2023 | Harduaganj-Sikandrabad Line 1 | 20:38Hr | | Gen Trip Zone-1 86A&86B | B-Ph | 46.57km | 5.63kA | DRPC Main-1 CR Tx=02 Rx=00 DT Tx=00 Rx= | Gen Trip SOTF trip | | 47.2km | 5.91kA | DRPC Main-2 CR Tx=02 Rx=00 DT Tx=00 Rx= |
| 8. | 10/07/2023 | Harduaganj-Aligarh Line2 | 08:46Hr | | 86 A & B Operated (CH2_DT Received) | | | | DTPC counter Main-1 DT Rx=07 | | | | | Main2 DT Rx |
| 9. | 09/08/2023 | Harduaganj-Sikandrabad Line 1 | 17:10Hr | | 86 A & B Operated (CH2_DT Received) | | | | DT-Rx=01 | | | | | DT Rx=01 |
| 10. | 11/08/2023 | Harduaganj-Sikandrabad Line 1 | 21:52Hr | | Gen Trip Zone-1 | B-Ph | 82.37 km | 3.399kA | CR Tx=01 | Gen Trip Zone-1 | B-Ph | 82.6 km | 3.40kA | CR Tx=01 |
| 11. | 03/09/2023 | Harduaganj-Sikandrabad Line 1 | 00:49Hr | AR operated | Gen Trip Zone-1 | Y-Ph | 84.6 km | | | | | | | |
| 12. | 06/10/2023 | Harduaganj-Sikandrabad Line 1 | 02:16Hr | AR operated | Gen Trip Zone-1 | B-Ph | 83.52 km | 3.44kA | | Gen Trip Zone-1 | B-Ph | | | |
| 13. | 12/10/2023 | ICT-2 | 14:09Hr | | 86A&86B operated SBEF | Y-Ph | | | | | | | | |
| 14. | 21/10/2023 | Harduaganj-Sikandrabad Line 1 | 03:39Hr | AR operated | Gen Trip Zone-1 | B-Ph | 106.93km | 2.59kA | | Gen Trip Zone-1 | B-Ph | 107.3km | 3.94kA | |
| 15. | 23/10/2023 | Harduaganj-Sikandrabad Line 1 | 02:45Hr | AR operated | Gen Trip Zone-1 | Y-Ph | 108.6 km | 2.646 KA | | Gen Trip Zone-1 | Y-Ph | 108.6 km | 4.14 KA | |
| 16. | 26/10/2023 | Harduaganj-Sikandrabad Line 1 | 23:33Hr | AR operated | Gen Trip Zone-1 | B-Ph | 79.19 km | 3.460kA | | Gen Trip Zone-1 | B-Ph | 80.5 km | 3.44kA | |

| | | | | | | | | | | | | | | |
|-----|------------|-------------------------------|---------|-------------|--|---------------|--------------------------------|---------|--------------------------|-----------------------|----------------|--|---------|-----------------------|
| 17. | 07/11/2023 | Harduaganj-Sikandrabad Line 1 | 23:57Hr | | GEN TRIP, Zone-1 Trip 86A and 86B operated | RPH Y-PH B-PH | | | Main-1 C R Tx=02, | GEN TRIP, Zone-1 Trip | R-PH Y-PH B-PH | | | Main-2 CR Tx=03 |
| 18. | 26/12/2023 | Harduaganj-Sikandrabad Line 1 | | AR operated | Gen Trip Zone-1 | R-Ph | 114.09km | 2.492kA | Main-1 CR Tx=01 DT Rx=01 | | | | | Main-2 CR Tx=01 |
| 19. | 28/12/2023 | Harduaganj-Sikandrabad Line 1 | 06:26Hr | | Gen Trip Zone-1 | Y-Ph B-Ph | 77.7 km(Y-Ph) 111.9km(B-Ph) | 2.434kA | Main-1 CR Tx=01 | | | | 4.100kA | DRPC Main#1 C R TX=02 |

(iii) Overall single line diagram (SLD) -Attached

(iv) AC aux SLD -Attached

(v) DC aux SLD -Attached

(vi) SAS architecture diagram -Attached

(b) **The preliminary report shall inter-alia contain the following:**

| S. No. | Issues | Remarks |
|--------|--|---------|
| 1 | Recommendation of last protection checking and validation | NA |
| 2 | Review of existing settings at substation | NA |
| 3 | Disturbance Recorder out available for last 6 tripping's (Y/N) | N |
| 4 | Chronic reason of tripping, if any | NA |
| 5 | Major non-conformity/deficiency observed | NA |

(i) **Current Transformer Details**

| S. No. | Particulars | Details |
|--------|---|--|
| 1 | Manufacturer | ABB |
| 2 | Date of Mfg. Month/year | Oct-2017 |
| 3 | CT ratio: | 3000-2000-1000-500/1-1-1-1-1A |
| 4 | Type: | Oil filled outdoor single phase Hermetically sealed |
| 5 | Tank Design: | Dead Tank Type |
| 6 | Rated voltage: | 400kV(rms) |
| 7 | High system voltage: | 420kV(rms) |
| 8 | Rated primary current: | 3000A |
| 9 | Rated secondary current: | 1A |
| 10 | Short time with stand current: | 50kA(rms) |
| 11 | Number of cores for CT: | 5 |
| 12 | Current ratio: | Core 1&2:3000-2000-1000/1-1 Core 3,4&5:3000-2000-1000-500/1-1-1 |
| 13 | Output burden: | 20VA On all taps for metering cores |
| 14 | Accuracy class: | PS: 1,2,4&5,0.2S: for metering cores 3 |
| 15 | Knee point voltage at different taps: | 3000@3000/1, 2000@2000/1, 1000@1000/1, 500@500/1 |
| 16 | Maximum excitation current at knee point Voltage at different ratios: | 20@3000/1, 30@2000/1, 60@1000/1, 120@500/1 |
| 17 | Instrument security factor at different ratios: | <5 For Metering Core at lowest Tap & Using aux .CT |
| 18 | Degree of protection: | IP55 |
| 19 | Internal insulation: | Oil |
| 20 | Insulation class: | A |

(ii) Details of Primary Connection For Ratio Selection

| Primary | | | Secondary | | | | | | | | | |
|---------|-----------------------------|---------------|-----------|---------|--------|---------|--------|---------|--------|---------|--------|---------|
| AMPS | RECO NN/ LINK CONN | Termin als | CORE 1 | | CORE 2 | | CORE 3 | | CORE 4 | | CORE 5 | |
| | | | A | CONN | A | CONN | A | CONN | A | CONN | A | CONN |
| 3000 | | P1-P2 | 1.0 | 1S1-1S4 | 1.0 | 2S1-2S4 | 1.0 | 3S1-3S5 | 1.0 | 4S1-4S5 | 1.0 | 5S1-5S5 |
| 2000 | | | 1.0 | 1S1-1S3 | 1.0 | 2S1-2S3 | 1.0 | 3S1-3S4 | 1.0 | 4S1-4S4 | 1.0 | 5S1-5S4 |
| 1000 | | | 1.0 | 1S1-1S2 | 1.0 | 2S1-2S2 | 1.0 | 3S1-3S3 | 1.0 | 4S1-4S3 | 1.0 | 5S1-5S3 |
| 500 | | | | - | | - | 1.0 | 3S1-3S2 | 1.0 | 4S1-4S2 | 1.0 | 5S1-5S2 |

(iii) Details of Current Transformers

| | | CORE 1 | CORE 2 | CORE 3 | CORE 4 | CORE 5 |
|----------------|------------|------------------|------------------|----------------------|----------------------|----------------------|
| I | A | 3000-2000-1000/1 | 3000-2000-1000/1 | 3000-2000-1000-500/1 | 3000-2000-1000-500/1 | 3000-2000-1000-500/1 |
| B | VA | - | - | 20 | --- | - |
| CL | | PS | PS | 0.2S | PS | PS |
| ISF/ALF | | | | <5 | | |
| Vk | V | >1000/400/300 | >1000/400/300 | - | >3000/2000/1000/500 | >3000/2000/1000/500 |
| Ret | Ohm | <15/10/5 | <15/10/5 | - | <15/10/5/2.5 | <15/10/5/2.5 |
| Io | mA | <20/30/60 at Vk | <20/30/60 at Vk | | <20/30/60/120 at Vk | <20/30/60/120 at Vk |

(iv) Details of Capacitive Voltage Transformers

| | | |
|---------------|-----------------------------------|-------------------------------|
| S. No. | Rated system voltage: | 400kV(rms) |
| 1 | Highest system voltage: | 420kV(rms) |
| 2 | Rated frequency: | 50Hz |
| 3 | Rated primary voltage: | 400kV |
| 4 | Rated secondary voltage: | 110/√3 |
| 5 | Rated voltage factor: | 1.2contand1.5for30sec |
| 6 | Number of cores per CVT: | 3 |
| 7 | Output burden: | 75VA,,2 class /200VA,3P class |
| 8 | Accuracy class: | 3P/3P/0.2 |
| 9 | Class of insulation: | A |
| 10 | Capacitor details: | |
| 11 | High voltage capacitance: | 4632pF |
| 12 | Intermediate voltage capacitance: | 88000 pF |

| | | |
|----|-------------------------------------|--------------------|
| 13 | Nominal inter mediate voltage | |
| 14 | Degree of protection: | IP55 |
| 15 | Rated total thermal burden: | 750VA |
| 16 | Partial discharge level: | As Per IEC-61869-5 |
| 17 | Self-resonating frequency: | >700kHz |
| 18 | Bandwidth: | 40-500 kHz |
| 19 | Radio interference level at 508 kV: | <1000μvolts |

(vii) Any other equipment/system relevant for protection system operation: NA

(d)

(i) Transmission Line Distance Protection/Differential Protection

a. Name and Length of Line

| S.No. | Name | Length (km) |
|-------|--------------------------------------|-------------|
| 1. | 400kV Harduaganj- Sikandrabad Line 1 | 115.179 |
| 2. | 400kV Harduaganj-Aligarh Line 2 | 39.762 |

| | | |
|----|---|------------------------|
| b. | Whether series compensated or not | Not |
| c. | Mode of communication used (PLCC/OPGW) | OPGW |
| d. | Carrier aided scheme if any | Permissive Under reach |
| e. | Relay connected to Trip Coil-1 or 2 or both | Both |
| f. | CT ratio and PT ratio | 2000/1A, 400kV/110V |
| g. | Feed from DC supply-1 or 2 | YES |
| h. | Connected to dedicated CT core (mention name) | - |
| i. | Other requirements for protection checking and validation | - |

j. Relay Make and Model for Main-I and Main-II

| S.No | Name of the Feeder | Main-I | Main-II |
|------|--------------------------------------|----------------|-------------------------------|
| 1 | 400kV Harduaganj- Sikandrabad Line 1 | ABB REL-670 | SIEMENS SIPROTEC 7SA522 |
| 2 | 400kV Harduaganj-Aligarh Line 2 | ABB REL-670 | SIEMENS SIPROTEC 7SA522 |

k. List of all active protections & settings

(1) 400kVTRANSMISSIONLINEPROTECTION SETTINGS:

| Name of Transmission Line | | 400kV Harduaganj- Sikandrabad Line1 | | | | | | |
|-------------------------------|----------|-------------------------------------|----------|-------------|----------|-------------|----------|---|
| Main I: REL-670 (ABB) | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | Existing | Recommended | Existing | Recommended | Existing | Recommended | Existing | Recommended |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| I Base(A) | 2000 | - | 2000 | - | 2000 | - | 2000 | - |
| U Base(kV) | 400 | - | 400 | - | 400 | - | 400 | - |
| X1PP/PE (ohm/p) | 30.50 | - | 53.37 | - | 83.09 | - | 7.62 | - |
| R1PP/PE (ohm/p) | 2.53 | - | 4.43 | - | 6.90 | - | 0.63 | - |
| X0PE (ohm/p) | 98.59 | - | 172.54 | - | 260.69 | - | 24.65 | - |
| ROPE (ohm/p) | 24.79 | - | 43.38 | - | 67.52 | - | 6.20 | - |
| RFPP (ohm/I) | 30.00 | 30 | 60.00 | 60 | 75.00 | 75 | 75.00 | 75 |
| RFPE (ohm/I) | 50 | 50 | 75.00 | 75 | 125.00 | 125 | 125.00 | 125 |
| T PP (ms) | 0 | 0 | 350 | 350ms | 1000ms | 1sec | 500ms | As per comment of NRLDC during First charging |
| T PE (ms) | 0 | 0 | 350 | 350ms | 1000ms | 1sec | 500ms | |
| MAIN II -7SA522 (SEIMENS) | | | | | | | | |
| Distance Protection | ZONE1 | | ZONE2 | | ZONE3 | | ZONE4 | |
| Settings | Existing | Recommended | Existing | Recommended | Existing | Recommended | Existing | Recommended |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| I Base(A) | 2000 | | 2000 | | 2000 | | 2000 | |
| U Base(kV) | 400 | | 400 | | 400 | | 400 | |
| R, Resistance for ph-ph fault | 20.970 | | 36.690 | | 51.120 | | 5.240 | |
| X, Reactance | 16.770 | | 29.360 | | 45.700 | | 4.190 | |

| | | | | | | | | |
|--|---------------|-------------|--------|--|----------------------------------|----------|-------------|---|
| RE, Resistance for ph-e fault | 12.810 | | 16.730 | | 18.820 | | 41.610 | |
| Delay for Single phase (ms) | 0 | | 350 | | | | | As per comment of NRLDC during First charging |
| Delay for Multi-phase (ms) | 0 | | 350 | | 1000 | | 500 | |
| Zone Reduction Angle (load Compensation) | 15 degrees | | | | | | | |
| Distance Protection General Setting | | | | | | | | |
| Distance Protection | ON | | | | | | | |
| Phase Current Threshold for dist. meas. | .10A | | | | | | | |
| Angle Of Inclinationz dist. Charact. | 85degree | | | | | | | |
| Series Compensated line | NO | | | | | | | |
| Mutual coupling parall. line compensation | YES | | | | | | | |
| Instantaneous trip after SOTF | With zone Z1B | | | | | | | |
| R load (Min Load Impedance aa(ph-ph/ph-e) | 168/168 ohm | | | | | | | |
| PHI load, maximum Load Angle(ph-ph/ph-e) | 30degree | | | | | | | |
| Z1B enabled before 1 st A/R | NO | | | | | | | |
| Main I: REL-670 (ABB) | | | | | MAIN II -7SA522 (SEIMENS) | | | |
| SOTF Protection | | | | | | | | |
| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
| Operation | ON | | | | Inst. High speed SOTF | ON | | |
| I Base | 2000A | - | | | I>>>pickup | 0.86A | | |
| Mode | Impedance | - | | | | | | |
| Auto nit | OFF | - | | | | | | |
| IPh< | 20%IB | 20%IB | | | | | | |
| UPh< | 40%UB | 40%UB | | | | | | |

| | | | | | | | | |
|---|-----------------|-------------|--------|--|-----------------------------------|--------------------------|-------------|--------|
| Duration(s) | 0.02 | - | | | | | | |
| T SOTF(s) | 0.200 | 0.2sec | | | | | | |
| T DLD(s) | 0.500 | - | | | | | | |
| PHASE SELECTION (PDIS 21) | | | | | | | | |
| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
| I Base | 2000A | - | | | | | | |
| U Base | 400KV | - | | | | | | |
| IN Block PP | 40% IPh | 40% IPh | | | | | | |
| IN Release PE | 20% IPh | 20% IPh | | | | | | |
| RLd Fw | 69.94 | - | | | | | | |
| RLdRv | 69.94 | - | | | | | | |
| ArgLd | 39deg | 30deg | | | | | | |
| X1 | 76.86 | - | | | | | | |
| X0 | 248.45 | - | | | | | | |
| RFFwPP | 75 | - | | | | | | |
| RFRvPP | 75 | - | | | | | | |
| RFF w PE | 82.50 | - | | | | | | |
| RFR v PE | 82.50 | - | | | | | | |
| I Min Op PP | 10% IB | 20% IB | | | | | | |
| IMinOpPE | 5% IB | 20% IB | | | | | | |
| Earth Fault Protection (Residual Over current) | | | | | | | | |
| Main I: REL-670 (ABB) | | | | | MAIN II -7SA522 (SEIMENS) | | | |
| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
| DirMode1 | Non directional | | | | Earth Fault over current function | ON | | |
| Angle RCA | 65Degree | 65Degree | | | Block E/F For Distance Prot | With Every Pickup | | |

| | | | | | | | | |
|-----------------------------|--------------------|---------------------------------------|--|--|--|----------------------------------|--|--|
| Operating Characteristics 1 | IEC Normal Inverse | IEC Normal Inverse | | | Block E/F For Dist. Prot pick up | In each Zone | | |
| IN1> (%IB) | 20 | 20 | | | Block E/F for 1 Pole Dead Time | YES | | |
| Time Multiplier Setting K1 | 0.53 | Coordinated as per downstream setting | | | Single Pole trip with earth fit. Prot. | NO | | |
| DirMode2 | Off | - | | | 2 nd Harmonic | 15% | | |
| DirMode3 | Off | - | | | Max Current, Overriding Inrush Restraint | 7.50A | | |
| DirMode4 | Off | - | | | Instantaneous Mode after SOTF | With pickup and direction | | |
| | | | | | Trip Time Delay after SOTF | 0.00 sec | | |
| | | | | | IEC Curve | Normal Inverse | | |
| | | | | | Operating Mode | Non Directional | | |
| | | | | | 3IOp Pickup | .20A | | |
| | | | | | 3IOp Time Delay | .53 sec | | |
| | | | | | Additional Time Delay | 0.00 sec | | |

Two Step Over Voltage Protection

| Main I: REL-670 (ABB) | | | | MAIN II -7SA522 (SEIMENS) | | | |
|------------------------------|----------|-------------|--------|----------------------------------|----------|-------------|--------|
| Settings | Existing | Recommended | Remark | Settings | Existing | Recommended | Remark |
| U base (kV) | 400.00 | - | | Operating Mode U ph-e | ON | ON | |
| Operation Step1 | On | - | | U ph-e >pickup | 69.8V | 69.8V | |

| | | | | | | | | |
|--|---------------|-------------|--------|--|----------------------|----------|-------------|--------|
| Characteristics1 | Definite Time | - | | | Time delay TU ph-e> | 5.00 sec | 5.00 sec | |
| OpMode1 | 1out of 3 | - | | | U ph-e >>pickup | 95.2V | 95.2V | |
| U1> (%UB) | 110.0 | 110.0 | | | Time delay TU ph-e>> | 0.10 sec | 0.10 sec | |
| Def. time delay t1(s) | 5.0 | 5 | | | | | | |
| Operation Step2 | On | ON | | | | | | |
| Characteristics1 | Definite Time | - | | | | | | |
| OpMode1 | 1out of 3 | - | | | | | | |
| U1> (%UB) | 150.0 | 140-150 | | | | | | |
| Def. time delay t1(s) | 0.1 | 0.1 | | | | | | |
| Two Step Under Voltage Protection | | | | | | | | |
| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
| Operation Step 1 | ON | | | | | | | |
| Characteristics1 | Definite Time | | | | | | | |
| OpMode1 | 1out of 3 | | | | | | | |
| U1< (%UB) | 70 | | | | | | | |
| t 1 | 5sec | | | | | | | |
| Operation Step2 | OFF | | | | | | | |
| Fuse Failure Supervision function | | | | | | | | |
| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
| Op Mode | UZsIZs | UZsIZs | | | | | | |
| Operation | ON | ON | | | | | | |
| 3U0> (%UB) | 30 | 30 | | | | | | |
| 3I0< (%IB) | 10 | 10 | | | | | | |
| 3U2 (%UB) | 20 | 20 | | | | | | |
| 3I2< (%IB) | 10 | 10 | | | | | | |

| | | | | | | | | |
|-------------------|----|----|--|--|--|--|--|--|
| Op DUDI | On | On | | | | | | |
| DU> (%UB) | 60 | 60 | | | | | | |
| DI< (%IB) | 15 | 15 | | | | | | |
| UPh> (%UB) | 70 | 70 | | | | | | |
| IPh> (%IB) | 10 | 10 | | | | | | |
| Sellan | On | On | | | | | | |
| USealln< (%UB) | 70 | 70 | | | | | | |
| IDLD< (%IB) | 5 | 5 | | | | | | |
| UDLD< (%UB) | 60 | 60 | | | | | | |

| | | | | | | | | |
|-------------------------------|--|--|--|--|--|--|--|--|
| Fault Locator Function | | | | | | | | |
|-------------------------------|--|--|--|--|--|--|--|--|

| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
|-------------|----------|-------------|--------|--|----------|----------|-------------|--------|
| R1A(ohm/p) | 1.043 | - | | | | | | |
| X1A(ohm/p) | 12.884 | - | | | | | | |
| R1B(ohm/p) | 0.637 | - | | | | | | |
| X1B(ohm/p) | 7.863 | - | | | | | | |
| R1L(ohm/p) | 3.167 | - | | | | | | |
| X1L(ohm/p) | 38.124 | - | | | | | | |
| R0L(ohm/p) | 30.983 | - | | | | | | |
| X0L(ohm/p) | 123.242 | - | | | | | | |
| R0M(ohm/p) | 23.960 | - | | | | | | |
| X0M(ohm/p) | 77.76 | - | | | | | | |
| Line Length | 115.2 | - | | | | | | |

| | | | | | | | | |
|------------------------|--|--|--|--|--|--|--|--|
| STUB PROTECTION | | | | | | | | |
|------------------------|--|--|--|--|--|--|--|--|

| | | | | | | | | |
|--------------|---------|---------|--|--|------------|-----------------------------------|--|--|
| Operation | On | ON | | | Operation | ON, only active with lose of V. T | | |
| I base(A) | 2000 | - | | | I ph | 1.5A | | |
| Release Mode | Release | Release | | | Time Delay | 0.10sec | | |
| I> (%IB) | 150 | 150 | | | | | | |

| | | | | | | | | |
|-------------------------|--|--|--|--|--|--|--|--|
| BROKEN CONDUCTOR | | | | | | | | |
|-------------------------|--|--|--|--|--|--|--|--|

| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
|---------------------------------------|----------|-------------|--------|--|--|------------------|-------------|--------|
| OPERATION | ON | ON | | | | | | |
| I Base | 2000A | - | | | | | | |
| Iub> | 50%IM | 50%IM | | | | | | |
| IP> | 10%IB | 20%IB | | | | | | |
| Toper | 5.00s | 5.00 s | | | | | | |
| Power Swing Detection Function | | | | | | | | |
| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
| X1InFw/Rv (ohm) | 87.24 | - | | | Power Swing Operation Mode | All zone Blocked | | |
| R1FInFw/Rv (ohm) | 78.75 | - | | | Power swing Trip | NO | | |
| R1LIn (ohm) | 6.90 | - | | | Tele protection For Distance Protection | | | |
| Operation Ld. Ch | On | - | | | Tele protection For Distance Pro | ON | | |
| RLdOutFw/Rv (ohm) | 69.94 | - | | | Type of Line | Two Terminal | | |
| kLdRFw/Rv | 0.57/.75 | - | | | Memorize Receive Signal | NO | | |
| I base(A) | 2000 | - | | | | | | |
| tEF | 0.0sec | | | | | | | |
| tP1 | .030 | | | | | | | |
| tP2 | .010 | | | | | | | |
| tW | .250 | | | | | | | |
| tH | .5 | | | | | | | |
| tR1 | .3 | | | | | | | |
| tR2 | 2 | 2sec | | | | | | |
| IM in Op PE | 10%IB | 20%IB | | | | | | |

| Scheme communication logic | | | | | | | | |
|----------------------------|---------------|-------------|--------|--|----------|----------|-------------|--------|
| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
| Operation | On | | | | | | | |
| Scheme Type | Permissive UR | | | | | | | |
| T Coord(s) | 0.1 | | | | | | | |
| t SendMin(s) | 0.1 | | | | | | | |
| | | | | | | | | |

(2) 400kV TRANSMISSION LINE PROTECTION SETTINGS: Harduaganj- AligarhLine2

| Name of Transmission Line | | | 400kV Harduaganj- AligarhLine2 | | | | | |
|---------------------------|----------|-------------|--------------------------------|-------------|----------|-------------|----------|---|
| Main I: REL-670(ABB) | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | Existing | Recommended | Existing | Recommended | Existing | Recommended | Existing | Recommended |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| I Base(A) | 2000 | | 2000 | | 2000 | | 2000 | |
| U Base(kV) | 400 | | 400 | | 400 | | 400 | |
| X1PP/PE (ohm/p) | 10.53 | | 18.43 | | 128.60 | | 2.62 | |
| R1PP/PE (ohm/p) | .88 | | 1.53 | | 10.68 | | .22 | |
| X0PE (ohm/p) | 34.04 | | 59.56 | | 415.71 | | 8.51 | |
| R0PE (ohm/p) | 8.56 | | 14.97 | | 104.51 | | 2.14 | |
| RFPP (ohm/I) | 30.00 | | 60.00 | | 75.00 | | 75.00 | |
| RFPE (ohm/I) | 50.00 | | 75.00 | | 125.00 | | 125.00 | |
| T PP (ms) | 0 | 0 | 350 | 350ms | 1000 | 1000ms | 500 | As per comment of NRLDC during First charging |
| T PE (ms) | 0 | 0 | 350 | 350ms | 1000 | 1000ms | 500 | |

MAIN II: 7SA522 (SEIMENS)

| Distance Protection | Zone 1 | | Zone 2 | | Zone 3 | | Zone 4 | |
|--|-----------------|--------------------|-----------------|--------------------|-----------------|--------------------|-----------------|---|
| Settings | Existing | Recommended | Existing | Recommended | Existing | Recommended | Existing | Recommended |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| I Base(A) | 2000 | | 2000 | | 2000 | | 2000 | |
| U Base(kV) | 400 | | 400 | | 400 | | 400 | |
| R, Resistance for ph-ph fault | 7.250 | | 12.670 | | 73.900 | | 4.360 | |
| X, Reactance | 5.790 | | 10.130 | | 70.730 | | 1.450 | |
| RE, Resistance for ph-e fault | 10.550 | | 10.910 | | 18.820 | | 40.040 | |
| Delay for Single phase (ms) | 0 | | 350 | 350ms | | | | |
| Delay for Multi-phase (ms) | 0 | | 350 | 350ms | 1000ms | 1000ms | 500 | As per comment of NRLDC during First charging |
| Zone Reduction Angle (load Compensation) | 15 degrees | | | | | | | |

Distance Protection General Setting

| Settings | Existing | Recommended | | | | | | |
|---|-----------------|--------------------|--|--|--|--|--|--|
| Distance Protection | ON | | | | | | | |
| Phase Current Threshold for dist. meas. | .10A | | | | | | | |
| Angle Of Inclination, dist. Charact. | 85degree | | | | | | | |
| Series Compensated line | NO | | | | | | | |
| Mutual coupling parall. line compensation | YES | | | | | | | |
| Instantaneous trip after SOTF | With zone Z1B | | | | | | | |
| R load (Min Load Impedanceaa(ph-ph/ph-e)) | 168/168 ohm | | | | | | | |
| PHI load, maximum | 30degree | | | | | | | |

| | | | | | | | | |
|--|-----------------|--------------------|---------------|--|----------------------------------|-----------------|--------------------|---------------|
| Load Angle(ph-ph/ph-e) | | | | | | | | |
| Z1B enabled before 1 st A/R | NO | | | | | | | |
| Main I: REL-670(ABB) | | | | | MAIN II: 7SA522 (SEIMENS) | | | |
| PHASE SELECTION (PDIS 21) | | | | | | | | |
| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
| I Base | 2000A | | | | | | | |
| U Base | 400KV | | | | | | | |
| IN Block PP | 40% IPh | | | | | | | |
| IN Release PE | 20% IPh | | | | | | | |
| RLd Fw | 69.94 | | | | | | | |
| RLd Rv | 69.94 | | | | | | | |
| Arg Ld. | 44 deg | | | | | | | |
| X1 | 25.53 | | | | | | | |
| X0 | 85.77 | | | | | | | |
| RFFwPP | 75 | | | | | | | |
| RFRvPP | 75 | | | | | | | |
| RF Fw PE | 82.50 | | | | | | | |
| RF Rv PE | 82.50 | | | | | | | |
| IM in Op PP | 10% IB | | | | | | | |
| IM in Op PE | 5% IB | | | | | | | |
| SOTF Protection | | | | | | | | |
| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
| Operation | ON | | | | Inst. High speed soft | ON | | |
| I Base | 2000A | | | | I>>>pickup | .86A | | |
| Mode | Impedance | | | | | | | |
| Auto In it | On | | | | | | | |
| I Ph< | 20% IB | 20 | | | | | | |
| U Ph< | 40% UB | 40 | | | | | | |
| T Duration(s) | 0.02 | - | | | | | | |
| T SOTF(s) | 0.200 | .2 | | | | | | |
| T DLD(s) | 0.500 | - | | | | | | |
| Earth Fault Protection(Residual Over current) | | | | | | | | |
| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |

| | | | | | | | | |
|----------------------------|--------------------|---------------------------------------|--|--|--|----------------------------------|--|--|
| DirMode1 | Forward | | | | Earth Fault over current function | ON | | |
| Operating Characteristics1 | IEC Normal Inverse | | | | Block E/F For Distance Prot | With Every Pickup | | |
| IN1> (%IB) | 20 | 20 | | | Block E/F For Dist. Prot pick up | In each Zone | | |
| Time Multiplier Setting K1 | 0.53 | Coordinated as per downstream setting | | | Block E/F for 1 Pole Dead Time | YES | | |
| DirMode2 | Off | | | | Single Pole trip with earth fit. Prot. | NO | | |
| DirMode3 | Off | | | | 2 nd Harmonic | 15% | | |
| DirMode4 | Off | | | | Max Current, Overriding Inrush Restraint | 7.50A | | |
| | | | | | Instantaneous Mode after SOTF | With pickup and direction | | |
| | | | | | Trip Time Delay after SOTF | 0.00 sec | | |
| | | | | | IEC Curve | Normal Inverse | | |
| | | | | | Operating Mode | Non-Directional | | |
| | | | | | 3IOp Pickup | .20A | | |
| | | | | | 3IOp Time Delay | .53 sec | | |
| | | | | | Additional | 0.00 sec | | |

| | | | | | | | | |
|--|-----------------|--------------------|---------------|--|-----------------------|-----------------|--------------------|---------------|
| | | | | | Time Delay | | | |
| Two Step Over Voltage Protection | | | | | | | | |
| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
| U base(kV) | 400.00 | | | | | | | |
| Operation Step1 | On | | | | Operating Mode U ph-e | ON | | |
| Characteristics1 | Definite Time | | | | U ph-e >pickup | 69.8V | | |
| OpMode1 | 1out of 3 | | | | Time delay T U ph-e> | 5.00 sec | | |
| U1> (%UB) | 110.0 | 110 | | | U ph-e >>pickup | 95.2V | | |
| Def. time delay t1(s) | 5.0 | 5sec | | | Time delay TU ph-e>> | .10 sec | | |
| Operation Step2 | On | | | | | | | |
| Characteristics1 | Definite Time | | | | | | | |
| OpMode1 | 1out of 3 | | | | | | | |
| U1> (%UB) | 150.0 | 140-150 | | | | | | |
| Def. time delay t1(s) | 0.1 | 0.10 | | | | | | |
| Two Step Under Voltage Protection | | | | | | | | |
| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
| Operation Step 1 | ON | | | | | | | |
| Characteristics1 | Definite Time | | | | | | | |
| OpMode1 | 1out of 3 | | | | | | | |
| U1< (%UB) | 70 | 70 | | | | | | |
| t 1 | 5sec | 5 | | | | | | |
| Operation Step2 | OFF | | | | | | | |
| Fuse Failure Supervision function | | | | | | | | |
| Operation | ON | | | | | | | |
| I Base | 2000A | | | | | | | |
| U Base | 400KV | | | | | | | |

| | | | | | | | | |
|----------------------|--------|--|--|--|--|--|--|--|
| Op Mode | UZsIZs | | | | | | | |
| 3U0> (%UB) | 30 | | | | | | | |
| 3I0< (%IB) | 10 | | | | | | | |
| 3U2 (%UB) | 20 | | | | | | | |
| 3I2< (%IB) | 10 | | | | | | | |
| Op DUDI | On | | | | | | | |
| DU> (%UB) | 60 | | | | | | | |
| DI< (%IB) | 15 | | | | | | | |
| UPh> (%UB) | 70 | | | | | | | |
| IPh> (%IB) | 10 | | | | | | | |
| Sellan | On | | | | | | | |
| USealln< (%UB) | 70 | | | | | | | |
| IDLD< (%IB) | 5 | | | | | | | |
| UDLD< (%UB) | 60 | | | | | | | |
| Fault Locator | | | | | | | | |
| R1A(ohm/p) | 1.043 | | | | | | | |
| X1A(ohm/p) | 12.884 | | | | | | | |
| R1B(ohm/p) | 0.676 | | | | | | | |
| X1B(ohm/p) | 8.346 | | | | | | | |
| R1L(ohm/p) | 1.093 | | | | | | | |
| X1L(ohm/p) | 13.161 | | | | | | | |
| R0L(ohm/p) | 10.696 | | | | | | | |
| X0L(ohm/p) | 42.545 | | | | | | | |
| R0M(ohm/p) | 28.088 | | | | | | | |
| X0M(ohm/p) | 72.870 | | | | | | | |
| Line Length | 39.762 | | | | | | | |

STUB PROTECTION

| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
|--------------|----------|-------------|--------|--|----------|----------|-------------|--------|
| Operation | On | | | | | | | |
| I base(A) | 2000 | | | | | | | |
| Release Mode | Release | | | | | | | |
| I> (%IB) | 150 | | | | | | | |

Broken Conductor

| | | | | | | | | |
|-----------|-------|--|--|--|--|--|--|--|
| Operation | ON | | | | | | | |
| I Base | 2000A | | | | | | | |
| Iub> | 50%IM | | | | | | | |
| IP> | 10%IB | | | | | | | |
| Toper | 5.00 | | | | | | | |

Power Swing Detection Function

| Settings | Existing | Recommended | Remark | | Settings | Existing | Recommended | Remark |
|-------------------|----------|-------------|--------|--|----------|----------|-------------|--------|
| Operation | ON | | | | | | | |
| X1InFw/Rv (ohm) | 135.03 | | | | | | | |
| R1FInFw/Rv (ohm) | 78.75 | | | | | | | |
| R1LIn (ohm) | 10.68 | | | | | | | |
| OperationLd Ch | On | | | | | | | |
| RLdOutFw/Rv (ohm) | 69.94 | | | | | | | |
| kLdRFw/Rv | 0.50 | | | | | | | |
| I base(A) | 2000 | | | | | | | |
| tEF | 0.0sec | | | | | | | |
| tP1 | .030 | | | | | | | |
| tP2 | .010 | | | | | | | |
| tW | .250 | | | | | | | |
| tH | .5 | | | | | | | |
| tR1 | .3sec | | | | | | | |
| tR2 | 2sec | 2sec | | | | | | |

Scheme communication logic

| | | | | | | | | |
|--|---------------|--|--|--|--|--|--|--|
| Operation | On | | | | | | | |
| Scheme Type | Permissive UR | | | | | | | |
| T Coord(s) | 0.1 | | | | | | | |
| T SendMin(s) | 0.1 | | | | | | | |
| Tele protection For Distance Protection | | | | | | | | |
| Tele protection For Distance Pro | ON | | | | | | | |
| Type of Line | Two Terminal | | | | | | | |
| Memorize Receive Signal | NO | | | | | | | |
| | | | | | | | | |

l. Status of Power Swing/Out of Step/SOTF/Breaker Failure/Broken Conductor/STUB/Fault Locator/DR/VT fuse fail/Overvoltage Protection/Trip Circuit supervision/Auto-reclose/Load encroachment etc.

| S. No. | Protection | Status | | |
|---------------|--------------------------|---------------|--|--|
| a. | Power Swing | Enabled | | |
| b. | Out of Step | - | | |
| c. | SOTF | Enabled | | |
| d. | Breaker Failure | Enabled | | |
| e. | Broken Conductor | Enabled | | |
| f. | STUB | Enabled | | |
| g. | Fault Locator | Enabled | | |
| h. | DR | Enabled | | |
| i. | VT fuses fail | Enabled | | |
| j. | Overvoltage Protection | Enabled | | |
| k. | Trip Circuit supervision | Enabled | | |
| l. | Auto-reclose | Enabled | | |
| m. | Load encroachment | Enabled | | |

(ii) Shunt Reactor & Inter-connecting Transformer Protection**Inter-connecting Transformer Protection (ICT-1&2)**

| S. No. | Particulars | Unit | Details |
|--------|---|--------------------|--------------------------------------|
| i. | Manufacturer | | TTDI, Hyderabad |
| ii. | Nos. | | 02 |
| iii. | Type | | Three Phase |
| iv. | Applicable Standard | | IEC:60076-7 |
| v. | Full Load Rating | MVA | 315 |
| vi. | Voltage Ratio | kV | 400/ $\sqrt{3}$ /220/ $\sqrt{3}$ /33 |
| vii. | Frequency | Hz | 50 |
| viii. | Cooling Fan | | ONAN/ONAF/ODAF |
| ix. | ONAN | MVA | 189 |
| x. | ONAF | MVA | 252 |
| xi. | OFAF | MVA | 315 |
| xii. | Vector Group | | YNa0d11 |
| xiii. | Max. Temperature Rise oil | $^{\circ}\text{C}$ | 35 |
| xiv. | Max. Temperature Rise Winding | $^{\circ}\text{C}$ | 40 |
| xv. | Over Ambient Temperature | $^{\circ}\text{C}$ | 50 |
| xvi. | Impedance Value at Participation Rated MVA Base | | 12.5 \pm 10% |
| xvii. | Tapping Range | | 10% to (-)10% |
| xviii. | Tapping Step | | 1.25% |
| xix. | Type of Tap Changer | | OLTC |
| xx. | Efficiency (at full load) | | 99.85% Unity pf |

BUS Reactor Details

| S. No. | Particulars | Unit | Details |
|------------|--------------------------------------|--------------------|-------------------------------|
| | Make | | BHEL |
| ii. | Quantity Required | | 1No. |
| iii. | Installation | | Outdoor |
| iv. | Ratings | | |
| v. | Nominal System Voltage | kV | 400/ $\sqrt{3}$ |
| vi. | Highest System Voltage | kV | 420/ $\sqrt{3}$ |
| vii. | Short Circuit Level (SYMM) | kA | 40kAfor2Sec |
| viii. | Rated Voltage | kV | 420/ $\sqrt{3}$ |
| ix. | Highest design voltage | kV | 420/ $\sqrt{3}$ |
| x. | Number of Phases and Rated Frequency | | 3, 50Hz |
| xi. | Rating (Three Phase/Single Phase) | MVAR | 80 |
| xii. | Winding Connection | | Star with neutral brought out |
| xiii. | Design ambient temp. | $^{\circ}\text{C}$ | 50 |
| xiv. | Cooling | | ONAN |
| xv. | Neutral Earthing | Bus | solidly Earthed |

| | | | |
|-------------|-----------------------------------|---------|----------------|
| | | Reactor | |
| xvi. | Duration of Short Circuit Current | | 50kAfor1Sec |
| xvii. | Linearity of Voltage Curve | | Upto1.5PU |
| xviii. | Zero sequence impedance | Ohm | 2095to2205 |
| xix. | Insulation withstand | | |
| xx. | Impulse(1.2/50msecWave) | kVpeak | HV-1300, N-550 |

| | | |
|----|--|--------------------------|
| a. | Whether two groups of protections used (Group A and Group B) | NA |
| b. | Do the groups have separate DC sources | NA |
| c. | Feed from DC supply-1 or 2 | YES |
| d. | Connected to dedicated CT core (mention name) | -- |
| e. | CT ratio and PT ratio | 1000/1 A 400 kV/110 V |
| f. | Relay connected to Trip Coil-1 or 2 or both | Both |
| g. | Other requirements for protection checking and validation | - |

e. CT ratio and PT ratio

| S. No. | CT ratio | HV winding | MV winding | LV winding |
|--------|------------------|--------------------------------|------------|------------|
| i. | CT Ratio for OC | 2000/1(Phase) and 2000/1 (Tie) | 1000/1 | - |
| ii. | CT Ratio for 87T | 2000/1(Phase) and 2000/1(Tie) | 1000/1 | - |
| iii. | CT Ratio for REF | 1000/1 | 1000/1 | - |
| iv. | CT Ratio for 87C | 1000/1 | 1000/1 | - |

h. Relay Make and Model

| S. No. | Transformer Details | Relay Make | Relay model |
|--------|---------------------|------------|--------------------------------|
| 1. | ICT-1 | ABB | RET670 RED670 REC670 |
| 2. | ICT-2 | ABB | RET670 RED670 REC670 |
| 3. | ST-1 | ABB | RET670-1 RET670-2 REC670 |
| 4. | ST-2 | ABB | RET670-1 RET670-2 REC670 |
| 5. | BUS REACTOR | ABB | RET-670 REC-670 |

| Mechanical Protection tripping and Annunciation Healthiness | | | | | | |
|---|----------|------|------|------|------|------|
| Rating of Transformer MVA& KV Class. | Buchholz | PRV | OSR | OTI | WTI | MOG |
| 400/220/33KV ICT-1 315 MVA | O. K | O. K | O. K | O.K | O.K | O.K |
| 400/220/33KV ICT-2 315MVA | O.K | O.K | O.K | O.K | O.K | O. K |
| 400/11.5/11.5KV ST No.1 100MVA | O.K | O.K | O.K | O.K | O.K | O. K |
| 400/11.5/11.5KV ST No.2 100MVA | O.K | O.K | O.K | O. K | O. K | O. K |
| 400KV BUS REACTOR 80MVAR | O.K | O.K | O.K | O.K | O.K | O.K |

ICT1&2 RET 670

Main CT/PT Ratios

| | |
|---------------------------------|---------|
| CT for Diff. Protection-Main HV | 2000/1A |
| CT for Diff. Protection-TIE HV | 2000/1A |
| CT for Diff. Protection-LV | 1000/1A |

| Transformer Differential Protection (87T) | | | |
|---|--------------------------|-------------|---------|
| Description | Setting | Recommended | Remarks |
| Trans. Rating | 315MVA | | |
| Trans. Vector Group | Yny0 | | |
| HV side Full Load Current (Pri) | 474.7A | | |
| HV side Full Load Current (Sec) | 0.277A | | |
| LV side Full Load Current (Pri) | 827A | | |
| LV side Full Load Current (Sec) | 0.827A | | |
| Diff. Pick UP Id>(restraint) | 20% of full load current | | |
| Slope Section 2 | 40% | | |
| Slope Section 3 | 80% | | |
| 2 nd Harmonic Blocking | 15% | | |
| 5 th Harmonic Blocking | 25% | | |
| SOTF MODE | OFF | | |
| I Diff Alarm | .08 IB | | |
| t Alarm Delay | 5 sec | | |
| Id Min | .20 IB | | |
| End Section1 | 1.25 IB | | |
| End Section | 3.00 IB | | |
| HV Over FIHV Over Flux protection: | | | |
| Trip Voltage in % | Trip Voltage | Time(Sec.) | Remark |

| | | | |
|-----|-------|------|---------------------------|
| 110 | 69.85 | 9000 | As Provided by OEM |
| 118 | 74.93 | 90 | |
| 126 | 80.01 | 25 | |
| 134 | 85.09 | 6 | |
| 142 | 90.17 | 2 | |
| 150 | 95.25 | 0.5 | |

IV Over Fluxing Protection:

| Trip Voltage in % | Trip Voltage | Exp. Time (Sec.) | Remark |
|--------------------------|---------------------|-------------------------|---------------------------|
| 110 | 69.85 | 9000 | As Provided by OEM |
| 118 | 74.93 | 90 | |
| 126 | 80.01 | 25 | |
| 134 | 85.09 | 6 | |
| 142 | 90.17 | 2 | |
| 150 | 95.25 | 0.5 | |

Stand by Earth Fault Protection (Residual Over Current)

| Description | Setting | | |
|----------------------|----------------------------------|--|--|
| Operating mode | Non-Dir | | |
| Pickup Current (3I0) | 0.15A [>15% of full load (1000)] | | |
| T ms | 1.2sec | | |
| IEC Curve | IEC Definite Time | | |
| | | | |

REF Protection

| PHASE | Trip Voltage | Series Resistor | Recommended |
|--------------|---------------------|------------------------|--------------------|
| NCT | 67V | 1622ohm | 67V |

REF Protection Alarm

| PHASE | Alarm Voltage | Recommended | |
|--------------|----------------------|--------------------|--|
| NCT | 32V | 32V | |

ICT 1&2 RED 670

Cable Differential Protection(87L)

| Setting | Existing | Recommended | Remark |
|----------------|-----------------|--------------------|---------------|
| Operation | ON | | |
| Id Min | .20IB | | |
| Id Min High | .80IB | | |
| tId Min High | 1sec | | |
| Id Umer | 8IB | | |
| NegSeqDiffEn | off | | |
| Cross Block En | yes | | |
| I2/I1 Ratio | 10% | | |
| I5/I1 Ratio | 25% | | |
| Curve Type | IEC Def. Time | | |
| K | 1 | | |
| I diff Alarm | .15IB | | |
| T Alarm Delay | 10sec | | |
| IBase | 827A | | |

| Directional Earth Fault Protection (Residual Over Current) | | | |
|---|---------------------------------------|--------------------|---------------|
| Setting | Existing | Recommended | Remark |
| Operating mode | Nondirectional | Nondirectional | |
| Pickup Current (3I0) | 0.0454A [>20% of full load (0.227A)] | | |
| Pickup Voltage (3U0) | 6.35V (>10% of 63.5) | | |
| T ms | 0.45 | | |
| Relay Characteristics Angle (RCA) | 65 deg. | | |
| IEC Curve | IEC. NOM INV | | |
| | | | |
| Directional Over Current Protection (Phase Over Current): | | | |
| Setting | Existing | Recommended | Remark |
| Operating mode | Forward | Forward | |
| Pickup Current (3I0) | 0.3412A [>150% of full load (0.277A)] | 150% | |
| Pickup Voltage (3U0) | 6.35V (>10% of 63.5) | | |
| T ms | 0.29 | | |
| Relay Characteristics Angle (RCA) | 55 deg. | 65deg | |
| IEC Curve | IEC. NOM INV | IEC. NOM INV | |
| | | | |
| Non-Directional Over Current Protection (DMT) | | | |
| Setting | Existing | Recommended | Remark |
| Operating mode | Non-Dir. | | |
| Pickup Current (3I0) | 2.184A [>960% of full load (0.227A)] | | |
| Pickup Voltage (3U0) | 6.35V (>10% of 63.5) | | |
| Time | 0.05sec | | |
| Relay Characteristics Angle (RCA) | 45 deg. | | |
| IEC Curve | IEC DEF. Time | | |

STATION TRANSFORMER 1&2

RET-1

Main CT/PT Ratios

| | |
|---------------------------------|---------|
| CT for Diff. Protection-Main HV | 500/1A |
| CT for Diff. Protection-TIE HV | 500/1A |
| CT for Diff. Protection-LV1 | 3000/1A |
| CT for Diff. Protection-LV2 | 3000/1A |
| | |

| Transformer Differential Protection (87T) | | | |
|---|---|--------------------|---------------------------|
| Setting | Existing | Recommended | Remark |
| Trans. Rating | 100MVA | | |
| Trans. Vector Group | YNyn0yn0 | | |
| HV side Full Load Current (Pri) | 144A | | |
| HV side Full Load Current (Sec) | 0.288A | | |
| LV side Full Load Current (Pri) | 2510A | | |
| LV side Full Load Current (Sec) | 1.673A | | |
| Diff. Pick UP Id>(restraint) | 30% of full load current | | |
| Slope Section 2 | 40% | | |
| Slope Section 3 | 80% | | |
| 2 nd Harmonic Blocking | 15% | | |
| 5 th Harmonic Blocking | 25% | | |
| SOTF MODE | OFF | | |
| I Diff Alarm | .08 IB | | |
| t Alarm Delay | 5 sec | | |
| Id Min | .30 IB | | |
| End Section1 | 1.25 IB | | |
| End Section | 3.00 IB | | |
| HV Stand by Earth FHV Stand by Earth Fault Protection (DMT) | | | |
| Setting | Existing | Recommended | Remark |
| Operating mode | Non-Dir | | |
| Pickup Current (3I0) | 0.0288A [>20% of full load (0.144)]CTR-1000/1 | | |
| Time Delay | 1.50 | | |
| IEC Curve | IEC Define Time | | |
| | | | |
| HV Over Fluxing Protection | | | |
| Trip Voltage in % | Trip Voltage | Setting Time(Sec.) | Remark |
| 110 | 69.85 | 9000 | As Provided by OEM |
| 118 | 74.93 | 90 | |
| 126 | 80.01 | 25 | |
| 134 | 85.09 | 6 | |

| | | | |
|---|---|--------------------|---------------|
| 142 | 90.17 | 2 | |
| 150 | 95.25 | 0.5 | |
| LV1 Stand by Earth Fault Protection (DMT) | | | |
| Setting | Existing | Recommended | Remark |
| Operating mode | Non-Dir | | |
| Pickup Current (3I0) | 0.33A [>33% of full load(1)] CTR-300/1(IB-300) | | |
| T (ms) | .60 | | |
| IEC Curve | IEC Very inverse | | |
| LV2 Stand by Earth Fault Protection (DMT): | | | |
| Setting | Existing | Recommended | Remark |
| Operating mode | Non-Dir | | |
| Pickup Current (3I0) | 0.33A [>33% of full load (1)] CTR-300/1(IB-300) | | |
| T ms | .60 | | |
| IEC Curve | IEC Very Inverse | | |
| | | | |

ST 1&2 RET-2

Main CT/PT Ratios

| | |
|------------------------|---------|
| CT for REF. Protection | 1/1A |
| CT for HV. Protection | 500/1A |
| CT for LV1. Protection | 3000/1A |
| CT for LV2. Protection | 3000/1A |

| | | | |
|--|--|--------------------|---------------|
| HV REF Protection | | | |
| PHASE | Trip Voltage | Series Resistor | |
| NCT | 13V | 325 Ohm | |
| HV REF Protection Alarm | | Time-5sec | |
| PHASE | Alarm Voltage | Series Resistor | |
| NCT | 7V | 325 Ohm | |
| | | | |
| HV Earth Fault Protection (Residual Over Current) | | | |
| Setting | Existing | Recommended | Remark |
| Operating mode | Non-Dir | | |
| Pickup Current (3I0) | 0.0.576A [>20% of full load(0.288)] IB-144 | | |
| T ms | 0.5 | | |
| IEC Curve | IEC Normal Inverse | | |
| HV Phase Over Current Fault Protection | | | |
| SETTING | Existing | Recommended | Remark |
| Operating mode | Non-Dir | | |
| Pickup Current (3I0) | 0.345A [>120% of full | | |

| | | | |
|---|---|-------------|--------|
| | load(0.288)] IB-144A | | |
| T ms | 0.2 | | |
| IEC Curve | IEC Normal Inverse | | |
| | | | |
| LV1 & LV2 Over Current Fault Protection (IDMT): | | | |
| Setting | Existing | Recommended | Remark |
| Operating mode | Non-Dir | | |
| Pickup Current (3I0) | 0.874A [>100% of full load(0.874)] IB-2624A | | |
| T ms | 0.2 | | |
| IEC Curve | IEC Normal Inverse | | |
| LV1&2 Earth Fault Protection (Residual Over Current):: | | | |
| Setting | Existing | Recommended | Remark |
| Operating mode | Non-Dir | | |
| Pickup Current (3I0) | 0.262A [>30% of full load(0.874)] IB-2624 | | |
| T ms | 0.05 | | |
| IEC Curve | IEC Normal Inverse | | |
| | | | |

80MVAR BUS REACTOR

| Transformer Differential Protection | | | |
|--|--------------------|-----------------|--------|
| Setting | Existing | Recommended | Remark |
| Trans. Rating | 80MVA _r | | |
| Trans. Vector Group | Y | | |
| Full Load Current (Pri) | 110A | | |
| Slope Section 2 | 40% | | |
| Slope Section 3 | 80% | | |
| 2 nd Harmonic Blocking | 15% | | |
| 5 th Harmonic Blocking | 25% | | |
| SOTF MODE | OFF | | |
| I Diff Alarm | .10 IB | | |
| t Alarm Delay | 10 sec | | |
| Id Min | .20 IB | | |
| End Section 1 | 1.25 IB | | |
| End Section | 3.00 IB | | |
| High impedance Differential (REF) | | | |
| Operation | ON | | |
| U>Alarm | 3V | 4V | |
| T Alarm | 10 sec | 5sec | |
| U>Trip | 15V | 20V | |
| Series Resistor | 275 ohms | 1000ohm | |
| Impedance protection 1-(Mho Distance PDIS-21) | | | |
| Setting | Existing | Recommended | Remark |
| Operation | On | On | |
| I Base | 110A | 110A | |
| U Base | 420V | 420V | |
| Dir Mode | offset | offset | |
| Load Enc Mode | off | off | |
| Reach Mode | Under reach | Under reach | |
| Off set Mho Dir | Non-Directional | Non-Directional | |
| Op Mode PE | On | On | |
| Z PE | 1323 | 1323 | |
| Z Ang PE | 90 | 90 | |
| KN | .03 | .03 | |
| KN Ang | -180 | 0 | |
| Z Rev PE | 1323 | 1323 | |
| Op Mode PE | On | On | |
| T PE | 1.00 sec | 1.00 sec | |
| IMinOpPE | 10% IB | 10% IB | |
| Op Mode PP | On | On | |
| ZPP | 1323 | 1323 | |
| Z Ang PP | 90 | 0 | |

| | | | |
|--|-----------------|-------------|--------|
| Z Rev PP | 1323 | 1323 | |
| Op Mode PP | On | On | |
| T PP | 1 sec | 1 sec | |
| I Min Op PP | 10%IB | 10%IB | |
| Secondary System Supervision (Fuse Failure) | | | |
| Setting | Existing | Recommended | Remark |
| Operation | ON | | |
| I Base | 200A | | |
| U Base | 400Kv | | |
| Op Mode | UZsIZs | UZsIZs | |
| 3U0> | 30%UB | 30%UB | |
| 3I0< | 10%IB | 10%IB | |
| 3U2> | 30%UB | 20%UB | |
| 3I2< | 10%IB | 10%IB | |
| | | | |

List of all active protections along with settings

| S. No. | PROTECTION TYPE | IED | PANEL |
|--------|---|--------|-------|
| 1. | TRANSFORMER DIFFERENTIAL (87AT) | RET670 | 4R10B |
| 2. | HIGH IMPEDANCE REF (64R) | | |
| 3. | STANDBY EARTHFAULT (51NS) | | |
| 4. | HV SIDE OVERFLUXING (24) | | |
| 5. | IV SIDE OVERFLUXING (24) | | |
| 6. | HV DIRECTIONAL O/C (67) | RED670 | 4R10A |
| 7. | HV DIRECTIONAL E/F (67N) | | |
| 8. | CABLE DIFFERENTIAL (87C) | | |
| 9. | SYNCHRO CHECK AND ENERGIZING CHECK (25) | REC670 | |

j. Status of Differential Protection/Restricted Earth Fault Protection/Back-up Directional Overcurrent/Backup Earth fault/ Breaker Failure

| S. No. | Protection | Status | | |
|--------|-----------------------------------|---------|--|--|
| 1. | Differential Protection | Enabled | | |
| 2. | Restricted Earth Fault Protection | Enabled | | |
| 3. | Back-up Directional Overcurrent | Enabled | | |
| 4. | Backup Earth fault | Enabled | | |
| 5. | Breaker Failure | Enabled | | |

k. Status of Oil Temperature Indicator/Winding Temperature Indicator/Buchholz/Pressure Release Device etc.
For ICT-1&2 and ST-1&2

| S. No. | Indicator | Status | Alarm | Trip |
|--------|-------------------------------|---------|--------------------|--------------------|
| 1. | Oil Temperature Indicator | Healthy | 95 ⁰ C | 100 ⁰ C |
| 2. | Winding Temperature Indicator | Healthy | 105 ⁰ C | 115 ⁰ C |
| 3. | Buchholz | Healthy | | |
| 4. | Pressure Release Device | Healthy | | |

| S. No. | Cooler | ON | OFF |
|--------|--------|-------------------|-------------------|
| 1. | FAN | 65 ⁰ C | 55 ⁰ C |
| 2. | PUMP | 70 ⁰ C | 60 ⁰ C |

(iii) Busbar Protection Relay

a. Busbar and redundant relay make and model.

| S. No | Busbar | Make | Main-I | Main-II |
|-------|--------------|------|----------|----------|
| 1 | 400 kV BUS-1 | ABB | REB670_1 | REB670_2 |
| 2 | 400 kV BUS-2 | ABB | REB670_1 | REB670_2 |

Bus-1&Bus2, Main-1 &Main-2 (Bus bar Protection)

| Id Alarm Setting | Time Delay | 401(BAY) | 404(BAY) | 407(BAY) | 410(BAY) | 403(BAY) | 406(BAY) | 409(BAY) | 412(BAY) |
|----------------------|------------|----------|----------|----------|----------|----------|----------|----------|----------|
| 200A | 10sec | .067A | .067A | .067A | .067A | .067A | .067A | .067A | .067A |
| Open CT Setting | Time Delay | 401 | 404 | 407 | 410 | 403 | 406 | 409 | 412 |
| 200A | 5sec | .067A | .067A | .067A | .067A | .067A | .067A | .067A | .067A |
| End Fault Protection | Time Delay | 401 | 404 | 407 | 410 | 403 | 406 | 409 | 412 |
| 150% of IB | .04sec | .2275 | 1.5 | 1.5 | .2275 | .5955 | .0575 | .072 | .072 |
| Re trip setting | time | 401 | 404 | 407 | 410 | 403 | 406 | 409 | 412 |
| 20% of IB | .100sec | .0303 | .2 | .2 | .0303 | .0794 | .00767 | .0096 | .0096 |
| LBB Protection | time | 401 | 404 | 407 | 410 | 403 | 406 | 409 | 412 |
| 20% of IB | .200sec | .0303 | .2 | .2 | .0303 | .0794 | .00767 | .0096 | .0096 |

NOTE- ALL Value OF Current in Secondary, CTR-3000/1A

| BBP Zone A | | | |
|-------------------|------------|-------------|--------|
| Setting | Existing | Recommended | Remark |
| Operation | ON | | |
| Diff Oper Lev | 2400A | | |
| Diff Trip Out | Self-Reset | | |
| T Trip Hold | .200sec | | |
| Check Zone Sup | Off | | |
| Fast OCT Oper | Supervise | | |
| Slow OCT Oper | Supervise | | |
| OCT Oper Lev | 200A | | |
| T Slow OCT | 5sec | | |
| O CT Release lLev | 3000A | | |
| Id Alarm Lev | 200A | | |
| tId Alarm | 10sec | | |
| Lin Alarm Lev | 3000A | | |
| Sens Oper Lev | 200A | | |
| Sens Lin Block | 1000A | | |
| Sens Diff Oper | Off | | |
| T Sens Diff | .400Sec | | |

| | | |
|----|---|-------------|
| b. | Dedicated CT core for each busbar protection (Yes/No) | Yes |
| c. | Breaker Failure relay included (Yes/No), if additional then furnish make and model | RET/REL-670 |
| d. | Trip issued to both Busbar protection in case of enabling | NO |
| e. | Isolator indication and check relays | - |
| f. | Other requirements for protection checking and validation | - |

(iv) AC auxiliary system

| | | |
|----|---|--------|
| a. | Source of AC auxiliary system | 2Nos |
| b. | Supply changeover between sources (Auto/Manual) | Manual |
| c. | Diesel generator (DG) details | NA |
| d. | Maintenance plan and supply changeover periodicity in DG | -- |
| e. | Other requirements for protection checking and validation | -- |

f. Single Line Diagram

(v) DC auxiliary system

a. Type of Batteries (Make, vintage, model)

| DC BATTERY SYSTEM OF 400kV SWITCHYARD | | |
|---------------------------------------|-------------------------|-------------------------|
| Bank | Bank-1 | Bank-2 |
| Make | Exide | Exide |
| Type | Lead Acid cells | Lead Acid cells |
| Year of Commissioning | 2019 | 2019 |
| No Of Cells | 107 | 107 |
| Capacity | 400Ah | 400Ah |
| Battery Charger Details | | |
| Status | Healthy | Healthy |
| Make | Chloride | Chloride |
| Style | FLOAT CUM BOOST CHARGER | FLOAT CUM BOOST CHARGER |
| Measured voltage | | |
| Positive-Negative | 237 | 236 |
| Positive-Earth | 119 | 118 |
| Negative-Earth | 117 | 117 |
| Ground fault detector | - | - |

| | | |
|----|---|-----------------|
| b. | Status of battery Charger | Healthy |
| c. | Measured voltage (positive to earth and negative to earth) | 119,117,118,117 |
| d. | Availability of ground fault detectors | - |
| e. | Protection relays and trip circuits with independent DC sources | -- |
| f. | Other requirements for protection checking and validation | -- |

g. Communication system

| | | |
|----|--|----------------|
| | | |
| a. | Mode of communication for Main-1 and Main-2 protection | FOTE |
| b. | Mode of communication for data and speech communication | FOTE |
| c. | Status of PLCC channels | Not in service |
| d. | Time synchronization equipment details | GPS |
| e. | OPGW on geographically diversified paths for Main-1 and main-2 relay | |
| f. | Other requirements for protection checking and validation | |

(vi) Circuit Breaker Details

a. Details and Status

| | | |
|--------|--|-------------------|
| S. No. | Circuit Breaker type: | SF6 |
| i. | Tank Design: | Live |
| ii. | Execution of Poles: | 3Single Phase |
| iii. | Rated Voltage: | 420kV |
| iv. | Rated Current: | 3150A |
| v. | Class(AsperIEC-62271-100): | C2– M2 |
| vi. | Details of Operating Mechanism: | Spring |
| vii. | Symmetrical Breaking Current: | 50kA(rms) |
| viii. | Asymmetrical Breaking Current: | 61.2kA(peak) |
| ix. | Short Time Withstand Current and Time: | 50kAfor1sec |
| x. | Making Current: | 125kA(peak) |
| xi. | Operating Duty: | O-0.3s-CO-3min-CO |
| xii. | DC Component | 50% |
| xiii. | First –pole-to-clear factor | 1.3 |
| xiv. | Total breaktime (considering to IEC standard): | 60ms |
| xv. | Enclosure Protection: | IP55 |
| xvi. | Rated pressure of SF6: | 6.0 bar at 20°C |

| | | |
|--------|----------|-------------------|
| xvii. | Alarm: | 5.2Mpa(abs)at20°C |
| xviii. | Lockout: | 5.0MPa(abs)at20°C |

| | | |
|----|---|--------------|
| b. | Healthiness of Tripping Coil and Trip circuit supervision relay | Both Healthy |
| c. | Single Pole/Multi pole operation | Both |
| d. | Pole Discrepancy Relay available(Y/N) | Yes (1sec) |
| e. | Monitoring Devices for checking the dielectric medium | - |
| f. | Other requirements for protection checking and validation | - |

(vii) Current Transformer (CT)/Capacitive Voltage Transformer (CVT) Details
Current Transformer (CT)

| | | |
|----|---|--|
| a. | CT name and voltage level | Dead Tank Type 400kV(rms) 420kV(rms)(highest System Voltage) |
| b. | CT core connection details | |
| c. | Accuracy Class | PSCore1,2,4&5, 0.2Scores3for metering |
| d. | Whether Protection/Metering | Both core1,2,4&5 for protection Core3 for metering |
| e. | CT ratio available and ratio adopted | Core 1&2: 3000 -2000-1000/1-1 Core 3,4&5:3000- 2000 -1000-500/1-1-1 |
| f. | Details of last checking and validation of CT healthiness | |
| g. | Other requirements for protection checking and validation | |

CT core connection details

| Primary | | | Secondary | | | | | | | | | |
|---------|--------------|---------------|-----------|---------|--------|---------|--------|---------|--------|---------|--------|---------|
| AMPS | RECO NN | TERMI NALS | CORE 1 | | CORE 2 | | CORE 3 | | CORE 4 | | CORE 5 | |
| | LINK CONN | | A | CONN | A | CONN | A | CONN | A | CONN | A | CONN |
| 3000 | | P1-P2 | 1.0 | 1S1-1S4 | 1.0 | 2S1-2S4 | 1.0 | 3S1-3S5 | 1.0 | 4S1-4S5 | 1.0 | 5S1-5S5 |
| 2000 | | | 1.0 | 1S1-1S3 | 1.0 | 2S1-2S3 | 1.0 | 3S1-3S4 | 1.0 | 4S1-4S4 | 1.0 | 5S1-5S4 |
| 1000 | | | 1.0 | 1S1-1S2 | 1.0 | 2S1-2S2 | 1.0 | 3S1-3S3 | 1.0 | 4S1-4S3 | 1.0 | 5S1-5S3 |
| 500 | | | | - | | - | 1.0 | 3S1-3S2 | 1.0 | 4S1-4S2 | 1.0 | 5S1-5S2 |

Capacitive Voltage Transformer (CVT)

| | | |
|----|--|---|
| a. | CVT name and voltage level | 400kV(rms) 420kV(rms) (highest System Voltage) |
| b. | CVT core connection details | |
| c. | Accuracy Class | 3P/3P/0.2 |
| d. | Whether Protection/Metering | Both |
| e. | CVT ratio available and ratio adopted | 400kV/ $\sqrt{3}$ /110V/ $\sqrt{3}$ |
| f. | Details of last checking and validation of CVT healthiness | |
| g. | Other requirements for protection checking and validation | |

- h. Other protections: Direction earth fault, negative sequence, over current, over voltage, over frequency, under voltage, under frequency, forward power, reverse power, out of step/power swing, HVDC protection etc.

| S. No. | Protection | Status |
|--------|-----------------------|--------|
| i. | Direction earth fault | O.K. |
| ii. | Negative sequence | NA |
| iii. | Over current | O.K |
| iv. | Over voltage | O.K |
| v. | Over frequency | O.K |
| vi. | Under voltage | O.K |
| vii. | Under frequency | NA |
| viii. | Forward power | NA |
| ix. | Reverse power | NA |
| x. | Out of step | NA |
| xi. | Power swing | O.K |
| xii. | HVDC protection | NA |

3. OBSERVATIONS:

As a general finding from this audit, It is observed that:

- (1) 400 kV E_TPS substation equipments are well protection as per Northern region Power Committee recommendation.
- (2) Both 400 kV lines have independent main-1 and main-2 functional Numerical protection.
- (3) Bus bar and bus reactor of 400kV Substation are also well protected as per NRPC defined Protection schemes. Operational protection settings are in order.
- (4) Both ICTs & STs are well protected as per guidelines.
- (5) The state of DC supply at substation inspected and found in order.
- (6) Time Functionality of GPS/TSU, circuit breaker, relay testing reports is also inspected, and all are found in satisfactory state.



Internal Protection Audit Report

of

**2X250 MW Generating unit,
transformers, 220 kV switchyard ,6.6kV switchgear**

of

**'D' Thermal power station,
Harduaganj Thermal Power Plant, Kasimpur, Aligarh**

THE ELECTRICAL SYSTEM COMPRISES OF FOLLOWING:

| Sl. No. | Electrical component | Installed quantity |
|----------------|---|---------------------------|
| 1 | 250 MW Generator | 2 Set |
| 2 | 315 MVA, 16.5/220 kV Generating Transformer | 2 Set |
| 3 | 31.5 MVA, 16.5/6.6kV Unit Auxiliary Transformer | 2 Set |
| 4 | 50 MVA, 132/6.9 kV Station Transformers | 2 Set |
| 5 | 220kV Switchyard | 1 Set |
| 6 | 6.6 kV Switchgear system | 2 Set |

**DETAIL OF DC SYSTEM INSTALLED IN 2X250 MW UNIT-08 & 09, DTPS,
HTPP**

| DC SYSTEM | | | | | | | | | |
|--|--|---------------|-----------------------------|----------------------------|-------------------------------------|----------------------------|----------------------------|---------------------------|---------------|
| NAME OF UNIT-2X250 MW UNIT-08 & 09 | | | | | | | | | |
| DETAIL OF THE BATTERY: -Ni-Cd Battery, 570AH/1.2V | | | | | | | | | |
| DETAIL OF DC SYSTEM: 220 V DC SOURCE-1 AND SOURCE-2 | | | | | | | | | |
| Sl. No. | DC source | Sr. No | Charging o/p current | Charger o/p voltage | Availability of DC grounding | Voltage earth to'+' | Voltage earth to'-' | Physical condition | Remark |
| 1 | Unit-08, 220 V DC Charger-1 Make-HBL POWER SYS LTD | 6776-3030 | 250 A | 220V | OK | 110V | 110V | GOOD | |
| 2 | Unit-08, 220 V DC Charger-2 Make-HBL POWER SYS LTD | 6777-3030 | 250 A | 220V | OK | 110V | 110V | GOOD | |
| 3 | Unit-09, 220 V DC Charger-1 Make-HBL POWER SYS LTD | 6778-3030/ | 250 A | 220V | OK | 110V | 110V | GOOD | |
| 4 | Unit-09, 220 V DC Charger-2 Make-HBL POWER SYS LTD | 6779-3030 | 250 A | 220V | OK | 110V | 110V | GOOD | |

| Availability of DC Source | | | | | | | |
|--|------------------------------------|-----------------------------------|-------------------------|-------------------------|-----------------------|---|---------------|
| NAME OF UNIT-2X250 MW UNIT-08 & 09 and Extended MCR | | | | | | | |
| Sl. No. | Description | No. of DC Source Available | Source-1 (Volts) | Source-2 (Volts) | DC change-over | Availability of DC at all relays | Remark |
| 1 | GRP -8 Feeder | 02 | 220 | 220 | Healthy | Available | |
| 2 | BCU-8 Feeder | 02 | 220 | 220 | Healthy | Available | |
| 3 | Excitation cubicle-8 feeder (DAVR) | 02 | 220 | 220 | Healthy | Available | |
| 4 | 6.6 kV switchgear 8UA | 02 | 220 | 220 | Healthy | Available | |

| | | | | | | | |
|----|---------------------------------------|----|-----|-----|---------|-----------|--|
| 5 | 6.6 kV switchgear 8UB | 02 | 220 | 220 | Healthy | Available | |
| 6 | 6.6 kV station s/g 8S1 | 02 | 220 | 220 | Healthy | Available | |
| 7 | 6.6 kV station s/g 8S2 | 02 | 220 | 220 | Healthy | Available | |
| 8 | Extended MCR-8 | 02 | 220 | 220 | Healthy | Available | |
| 9 | GRP -9 Feeder | 02 | 220 | 220 | Healthy | Available | |
| 10 | BCU-9 Feeder | 02 | 220 | 220 | Healthy | Available | |
| 11 | Excitation cubicle-9 feeder (DAVR) | 02 | 220 | 220 | Healthy | Available | |
| 12 | 6.6 kV switchgear 9UA | 02 | 220 | 220 | Healthy | Available | |
| 13 | 6.6 kV switchgear 9UB | 02 | 220 | 220 | Healthy | Available | |
| 14 | 6.6 kV station s/g 9S1 | 02 | 220 | 220 | Healthy | Available | |
| 15 | 6.6 kV station s/g 9S2 | 02 | 220 | 220 | Healthy | Available | |
| 16 | Extended MCR-9 | 02 | 220 | 220 | Healthy | Available | |

1.250 MW GENERATOR

I. Detail Technical specifications of the 250 Mw turbogenerator:

Turbogenerator, 250 MW, 294100 KVA, TYPE: TG-HH-0250-2, Voltage rating-16500 V, Full load current-10291 A, Frequency-50 Hz, Coolant: Hydrogen, Gas Pressure: 4 kg/cm², Insulation Class-F, Make- Bharat Heavy Electricals Limited

II. List of electrical components installed in 250 MW Generator:

| Sl. No. | Electrical component | Installed quantity |
|---------|---|--------------------|
| A | Current Transformer | 03 Set |
| B | Voltage transformer | 03 Set |
| C | Generator protection and monitoring equipment | LS |
| D | Numerical Protection relays | 04 Set |

A. CURRENT TRANSFORMER

| Sl. No. | Location of CT | CT Designation | CT Ratio | Ratio adopted | Error calculated | CT CLASS | Knee point voltage | Sec Res | Remark |
|---------|-----------------------------|----------------|----------|---------------|------------------|----------|--------------------|---------|--------|
| 1 | Generator Neutral Side duct | CORE-A | 12500/5 | 12500/5 | ----- | PS | 2000 | 5 | |
| | | CORE-B | 12500/5 | 12500/5 | ----- | PS | 2000 | 5 | |
| | | CORE-C | 12500/5 | 12500/5 | ----- | 0.2 | ----- | ----- | |
| | | CORE-D | 12500/5 | 12500/5 | ----- | 0.2 | ----- | ----- | |
| | | CORE-E | 12500/5 | 12500/5 | ----- | PS | 2000 | 5 | |
| 2 | Generator Phase Side duct | CORE-F | 12500/5 | 12500/5 | ----- | PS | 2000 | 5 | |
| | | CORE-G | 12500/5 | 12500/5 | ----- | 0.2 | ----- | ----- | |
| | | CORE-H | 12500/5 | 12500/5 | ----- | 0.2 | ----- | ----- | |

B. VOLTAGE TRANSFORMER

| Sl. No. | Location of VT | VT Desig. | VT Ratio | MAKE | HSV | CLASS | VF | II | Type | Ins class |
|---------|----------------|-----------|--|------------------------|------|--------|----------------------------------|---------------------------|--------|-----------|
| 1 | PT CUBICLE | 01VT | 16.5KV/ $\sqrt{3}$ / 100V/ $\sqrt{3}$ | Pragati Electricals | 24kV | 3p/0.2 | 1.2 Cont. & 1.9 for 30 sec | 24/55/ 125kVp 60 VA | Indoor | B |
| 2 | | 02 VT | 16.5KV/ $\sqrt{3}$ / 100V/ $\sqrt{3}$ | Pragati Electricals | 24kV | 3p/0.2 | 1.2 Cont. & 1.9 for 30 sec | 24/55/ 125kVp 60 VA | Indoor | B |
| 3 | | 03 VT | 16.5KV/ $\sqrt{3}$ / 100V/ $\sqrt{3}$ | Pragati Electricals | 24kV | 3p/0.2 | 1.2 Cont. & 1.9 for 30 sec | 24/55/ 125kVp 60 VA | Indoor | B |

C. Numerical protection relay:

| Sl. No. | Relay Designation | Location | Make/Model | MLFB No. | Firmware | Functional | Remark |
|---------|--------------------------------|----------|------------------|-----------------------|-----------|------------|-------------------------|
| 1 | GEN PROTN. RELAY-GR1 | GRP-8A | SIEMENS/7UM62 | 7UM6225-5EB92-0BA0 | V04.63.02 | YES | |
| 2 | GEN PROTN. RELAY-GR2 | GRP-8B | C 7UM62 | 7UM6225-5EB92-0CB0 | V04.63.02 | YES | |
| 3 | Frequency Generator | GRP-8B | SIEMENS/7XT34 | 7XT3400-0CA00 | ----- | YES | |
| 4 | 20 Hz Band pass filter | GRP-8B | SIEMENS/7XT33 | 7XT3300-0CA00 | ----- | YES | |
| 5 | Control unit for REF | GRP-8A | SIEMENS/7XT71 | 7XT7100-0EA00 | ----- | YES | |
| 6 | Resistor coupling unit for REF | GRP-8A | SIEMENS/7XR6004 | 7XR6004-0CA00 | ----- | YES | |
| 7 | GEN PROTN. RELAY-GR1 | GRP-9A | SIEMENS/7UM62 | 7UM6225-5EB92-0BA0 | V04.63.02 | YES | |
| 8 | GEN PROTN. RELAY-GR2 | GRP-9B | SIEMENS/7UM62 | 7UM6225-5EB92-0CB0 | V04.63.02 | YES | |
| 9 | Frequency Generator | GRP-9B | SIEMENS/7XT34 | 7XT3400-0CA00 | ----- | YES | |
| 10 | 20 Hz Band pass filter | GRP-9B | SIEMENS/7XT33 | 7XT3300-0CA00 | ----- | YES | |
| 11 | Control unit for REF | GRP-9A | SIEMENS/7XT71 | 7XT7100-0EA00 | ----- | YES | |
| 12 | Resistor coupling unit for REF | GRP-9A | SIEMENS/7XR6004 | 7XR6004-0CA00 | ----- | YES | |
| 13 | Disturbance Recorder | GRP-8C | SIMEAS R-ZE 8/16 | 7KE6000-0dd41-4ck2/cc | ----- | YES | SOFTWARE EXPIRED |
| 14 | Disturbance Recorder | GRP-9C | SIMEAS R-ZE 8/16 | 7KE6000-0dd41-4ck2/cc | ----- | YES | SOFTWARE EXPIRED |

| Sr. No. | Particulars | Adopted setting | Recommended Setting | Group | Date of testing | | Remark |
|---------|--|-----------------|---------------------|-------|-----------------|------------|--------|
| | | | | | Unit-08 | Unit-09 | |
| | GRI Relay | | | | | | |
| a | Generator differential | | | | | | |
| | 87-1 Pickup Value of Differential Curr. | 0.10 I/InO | 0.10 I/InO | A | 09.06.2021 | 04.01.2023 | |
| | 87-1 T I-DIFF> Time Delay | 0.00 sec | 0.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 87-2 Pickup Value of High Set Trip | 7.0 I/InO | 7.0 I/InO | A | 09.06.2021 | 04.01.2023 | |
| | 87-2 T I-DIFF>> Time Delay | 0.00 sec | 0.00 sec | A | 09.06.2021 | 04.01.2023 | |
| b | Differential Protection; Group Characteristic | | | | | | |
| | 87 Slope 1 of Tripping Characteristic | 0.25 | 0.25 | A | 09.06.2021 | 04.01.2023 | |
| | 87 Base Point for Slope 1 of Charac. | 0.00 I/InO | 0.00 I/InO | A | 09.06.2021 | 04.01.2023 | |
| | 87 Slope 2 of Tripping Characteristic | 0.60 | 0.60 | A | 09.06.2021 | 04.01.2023 | |
| | 87 Base Point for Slope 2 of Charac. | 1.60 I/InO | 1.60 I/InO | A | 09.06.2021 | 04.01.2023 | |
| | 87 I-RESTRAINT for Start Detection | 0.10 I/InO | 0.10 I/InO | A | 09.06.2021 | 04.01.2023 | |
| | 87 Factor for Increas. of Char. at Start | 1.0 | 1.0 | A | 09.06.2021 | 04.01.2023 | |
| | 87 Maximum Permissible Starting Time | 5.0 sec | 5.0 sec | A | 09.06.2021 | 04.01.2023 | |
| | 87 Pickup for Add-on Stabilization | 4.00 I/InO | 4.00 I/InO | A | 09.06.2021 | 04.01.2023 | |
| | 87 Duration of Add-on Stabilization | 15 Cycle | 15 Cycle | A | 09.06.2021 | 04.01.2023 | |
| | 87 Time for Cross-block Add-on Stabiliz. | 15 Cycle | 15 Cycle | A | 09.06.2021 | 04.01.2023 | |
| c | Under excitation Protection | | | | | | |
| | 40 Underexcitation Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 40 T-Short Time Delay (Char. & Vexc<) | 0.10 sec | 0.10 sec | A | 09.06.2021 | 04.01.2023 | |
| | 40 State of Excitation Volt. Supervision | OFF | OFF | A | 09.06.2021 | 04.01.2023 | |

| | | | | | | | |
|---|--|-----------|-----------|---|------------|------------|--|
| | 40 Excitation Voltage Superv. Pickup | 3.50 V | 3.50 V | A | 09.06.2021 | 04.01.2023 | |
| | 40 Undervoltage blocking Pickup | 25.0 V | 25.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 40 Susceptance Intersect Characteristic1 | 0.55 | 0.55 | A | 09.06.2021 | 04.01.2023 | |
| | 40 Inclination Angle of Characteristic 1 | 80 ° | 80 ° | A | 09.06.2021 | 04.01.2023 | |
| | 40 Characteristic 1 Time Delay | 10.00 sec | 10.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 40 Susceptance Intersect Characteristic2 | 0.49 | 0.49 | A | 09.06.2021 | 04.01.2023 | |
| | 40 Inclination Angle of Characteristic 2 | 90 ° | 90 ° | A | 09.06.2021 | 04.01.2023 | |
| | 40 Characteristic 2 Time Delay | 10.00 sec | 10.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 40 Susceptance Intersect Characteristic3 | 1.10 | 1.10 | A | 09.06.2021 | 04.01.2023 | |
| | 40 Inclination Angle of Characteristic 3 | 100 ° | 100 ° | A | 09.06.2021 | 04.01.2023 | |
| | 40 Characteristic 3 Time Delay | 0.30 sec | 0.30 sec | A | 09.06.2021 | 04.01.2023 | |
| d | 32R Reverse Power Protection | | | | | | |
| | 32R Reverse Power Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 32R P> Reverse Pickup | -0.50 % | -0.50 % | A | 09.06.2021 | 04.01.2023 | |
| | 32R Time Delay Long (without Stop Valve) | oo sec | 02 sec | A | 09.06.2021 | 04.01.2023 | |
| | 32R Time Delay Short (with Stop Valve) | oo sec | 10 sec | A | 09.06.2021 | 04.01.2023 | |
| | 32R Pickup Holding Time | 0.00 sec | 0.00 sec | A | 09.06.2021 | 04.01.2023 | |
| e | 32F Forward Power Supervision | | | | | | |
| | 32F Forward Power Supervision | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 32F P-forw.< Supervision Pickup | 0.5 % | 0.5 % | A | 09.06.2021 | 04.01.2023 | |
| | 32F T-P-forw.< Time Delay | oo sec | oo sec | A | 09.06.2021 | 04.01.2023 | |

| | | | | | | | |
|---|---|------------|------------|---|------------|------------|--|
| | 32F P-forw.> Supervision Pickup | 96.6 % | 96.6 % | A | 09.06.2021 | 04.01.2023 | |
| | 32F T-P-forw.> Time Delay | oo sec | oo sec | A | 09.06.2021 | 04.01.2023 | |
| f | 21 Impedance Protection; Group General | | | | | | |
| | 21 Impedance Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 21 Fault Detection I> Pickup | 6.75 A | 6.75 A | A | 09.06.2021 | 04.01.2023 | |
| | 21 State of Undervoltage Seal-in | OFF | OFF | A | 09.06.2021 | 04.01.2023 | |
| | 21 Undervoltage Seal-in Pickup | 80.0 V | 80.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 21 Duration of Undervoltage Seal-in | 4.00 sec | 4.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 21 T END: Final Time Delay | 3.00 sec | 3.00 sec | A | 09.06.2021 | 04.01.2023 | |
| g | 21 Impedance Protection; Group Zones | | | | | | |
| | 21 Impedance Zone Z1 | 1.46 Ohm | 1.46 Ohm | A | 09.06.2021 | 04.01.2023 | |
| | 21 Impedance Zone Z1 Time Delay | 0.60 sec | 0.60 sec | A | 09.06.2021 | 04.01.2023 | |
| | 21 Impedance Zone Z1B | 3.07 Ohm | 3.07 Ohm | A | 09.06.2021 | 04.01.2023 | |
| | 21 Impedance Zone Z1B Time Delay | oo sec | oo sec | A | 09.06.2021 | 04.01.2023 | |
| | 21 Impedance Zone Z2 | 3.07 Ohm | 3.07 Ohm | A | 09.06.2021 | 04.01.2023 | |
| | 21 Impedance Zone Z2 Time Delay | 2.00 sec | 2.00 sec | A | 09.06.2021 | 04.01.2023 | |
| h | 21 Impedance Protection; Group Power swing | | | | | | |
| | Power Swing Blocking | OFF | OFF | A | 09.06.2021 | 04.01.2023 | |
| | Distance betw. Power Swing - Trip-Pol. | 1.60 Ohm | 1.60 Ohm | A | 09.06.2021 | 04.01.2023 | |
| | Rate of Change of dZ/dt | 60.0 Ohm/s | 60.0 Ohm/s | A | 09.06.2021 | 04.01.2023 | |
| | Power Swing Blocking locks out | Zone Z1 | Zone Z1 | A | 09.06.2021 | 04.01.2023 | |
| | Power Swing Action Time | 3.00 sec | 3.00 sec | A | 09.06.2021 | 04.01.2023 | |
| i | 27 Undervoltage | | | | | | |
| | 27 Undervoltage Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |

| | | | | | | | |
|----------|---|---------------------------------------|---------------------------------------|---|------------|------------|--|
| | 27-1 Pickup | 77.0 V | 77.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 27-1 Time Delay | 10.00 sec | 10.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 27-2 Pickup | 65.0 V | 65.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 27-2 Time Delay | oo sec | oo sec | A | 09.06.2021 | 04.01.2023 | |
| | 27 V<, V<< Drop Out Ratio | 1.05 | 1.05 | A | 09.06.2021 | 04.01.2023 | |
| j | 59 Overvoltage | | | | | | |
| | 59 Overvoltage Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 59-1 Pickup | 121.0 V | 121.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 59-1 Time Delay | 5.00 sec | 2.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 59-2 Pickup | 154.0 V | 154.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 59-2 Time Delay | 0.00 sec | 0.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 59 V>, V>> Drop Out Ratio | 0.95 | 0.95 | A | 09.06.2021 | 04.01.2023 | |
| | 59 Measurement Values | Voltage protection with V-Phase-Phase | Voltage protection with V-Phase-Phase | A | 09.06.2021 | 04.01.2023 | |
| k | 81 Over/Under Frequency Prot | | | | | | |
| | 81 Over/Under Frequency Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 81-1 Pickup | 48.50 Hz | 48.50 Hz | A | 09.06.2021 | 04.01.2023 | |
| | 81-1 Time Delay | 5.00 sec | 5.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 81-2 Pickup | 47.40 Hz | 47.40 Hz | A | 09.06.2021 | 04.01.2023 | |
| | 81-2 Time Delay | 2.00 sec | 2.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 81-3 Pickup | 51.00 Hz | 51.00 Hz | A | 09.06.2021 | 04.01.2023 | |
| | 81-3 Time delay | 10.00 sec | 10.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 81-4 Pickup | 52.00 Hz | 52.00 Hz | A | 09.06.2021 | 04.01.2023 | |
| | 81-4 Time delay | 10.00 sec | 10.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 81 Handling of Threshold Stage 81-4 | Freq. prot. stage automatic | Freq. prot. stage automatic | A | 09.06.2021 | 04.01.2023 | |
| | 81 Minimum Required Volt. for Operation | 70.0 V | 70.0 V | A | 09.06.2021 | 04.01.2023 | |
| l | Overexcit. Protection (Volt/Hertz) | | | | | | |
| | 24 Overexcit. Protection (Volt/Hertz) | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 24-1 V/f Pickup | 1.10 | 1.10 | A | 09.06.2021 | 04.01.2023 | |
| | 24-1 V/f Time Delay | 2.00 sec | 2.00 sec | A | 09.06.2021 | 04.01.2023 | |

| | | | | | | | |
|---|---|-----------|-----------|---|------------|------------|--|
| | 24-2 V/f Pickup | 1.40 | 1.40 | A | 09.06.2021 | 04.01.2023 | |
| | 24-2 V/f Time Delay | 1.00 sec | 1.00 sec | A | 09.06.2021 | 04.01.2023 | |
| m | Overexcit. Protection (Volt/Hertz); Group Characteristics | | | | | | |
| | 24 V/f = 1.05 Time Delay | 20000 sec | 20000 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 V/f = 1.10 Time Delay | 6000 sec | 6000 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 V/f = 1.15 Time Delay | 240 sec | 240 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 V/f = 1.20 Time Delay | 60 sec | 60 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 V/f = 1.25 Time Delay | 30 sec | 30 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 V/f = 1.30 Time Delay | 19 sec | 19 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 V/f = 1.35 Time Delay | 13 sec | 13 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 V/f = 1.40 Time Delay | 10 sec | 10 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 Time for Cooling Down | 3600 sec | 3600 sec | A | 09.06.2021 | 04.01.2023 | |
| n | 59N/67GN Stator Ground Fault Prot | | | | | | |
| | 59N/67GN Stator Ground Fault Prot. | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 59N V0> Pickup | 5.0 V | 5.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 59N/67GN Time Delay | 1.00 sec | 1.00 sec | A | 09.06.2021 | 04.01.2023 | |
| o | Group Interturn Protection | | | | | | |
| | Interturn Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | Pick up Value V Interturn> | 10.0 V | 10.0 V | A | 09.06.2021 | 04.01.2023 | |
| | Time Delay of Trip Command | 2.00 sec | 2.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | Reset Ratio of V Interturn> | 80 % | 80 % | A | 09.06.2021 | 04.01.2023 | |
| p | 50/27 Inadvertent Energization | | | | | | |
| | 50/27 Inadvertent Energization | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 50/27 I Stage Pickup | 5.0 A | 5.0 A | A | 09.06.2021 | 04.01.2023 | |
| | 50/27 Release Threshold V1< | 77.0 V | 77.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 50/27 Pickup Time Delay T V1< | 3.00 sec | 3.00 sec | A | 09.06.2021 | 04.01.2023 | |

| | | | | | | | |
|----------|--|-----------|-----------|---|------------|------------|--|
| | 50/27 Drop Out Time Delay T V1< | 1.00 sec | 1.00 sec | A | 09.06.2021 | 04.01.2023 | |
| q | Group 50/51/67 I>> (with direction) | | | | | | |
| | 50/51/67 Overcurrent Time Protection I>> | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 50/51/67-2 Pickup | 4.80 A | 4.80 A | A | 09.06.2021 | 04.01.2023 | |
| | 50/51/67-2 Time Delay | 5.00 sec | 5.00 sec | A | 09.06.2021 | 04.01.2023 | |
| r | Negative Sequence (Time Overcurrent); Group 46 | | | | | | |
| | 46 Negative Sequence Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 46 Continuously Permissible Current I2 | 6.6 % | 6.59 % | A | 09.06.2021 | 04.01.2023 | |
| | 46 Warning Stage Time Delay | 20.00 sec | 20.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 46 Permissible Negative Sequence Time K | 1.0 sec | 1.0 sec | A | 09.06.2021 | 04.01.2023 | |
| | 46 Time for Cooling Down | 0 sec | 0 sec | A | 09.06.2021 | 04.01.2023 | |
| | 46-2 Pickup | 53 % | 53.51 % | A | 09.06.2021 | 04.01.2023 | |
| | 46-2 Time Delay | 3.00 sec | 3.00 sec | A | 09.06.2021 | 04.01.2023 | |
| 2 | GR2 Relay | | | | | | |
| a | 50/51 I> (with undervoltage seal-in) | | | | | | |
| | 50/51 Overcurrent Time Protection I> | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 50/51-1 Pickup | 4.52 A | 4.52 A | A | 09.06.2021 | 04.01.2023 | |
| | 50/51-1 Time Delay | 0.00 sec | 0.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 50/51 State of Undervoltage Seal-in | OFF | OFF | A | 09.06.2021 | 04.01.2023 | |
| | 50/51 Undervoltage Seal-in Pickup | 80.0 V | 80.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 50/51 Duration of Undervoltage Seal-in | 4.00 sec | 4.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 50/51 I> Drop Out Ratio | 0.95 | 0.95 | A | 09.06.2021 | 04.01.2023 | |
| b | 50/51/67 I>> (with direction); | | | | | | |
| | 50/51/67 Overcurrent Time Protection I>> | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 50/51/67-2 Pickup | 4.80 A | 4.80 A | A | 09.06.2021 | 04.01.2023 | |
| | 50/51/67-2 Time Delay | 5.00 sec | 5.00 sec | A | 09.06.2021 | 04.01.2023 | |
| c | 46 Negative Sequence | | | | | | |

| | | | | | | | |
|---|---|------------|------------|---|------------|------------|--|
| | 46 Negative Sequence Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 46 Continously Permissible Current I ₂ | 6.6 % | 6.59 % | A | 09.06.2021 | 04.01.2023 | |
| | 46 Warning Stage Time Delay | 20.00 sec | 20.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 46 Permissible Negative Sequence Time K | 1.0 sec | 1.0 sec | A | 09.06.2021 | 04.01.2023 | |
| | 46 Time for Cooling Down | 0 sec | 0 sec | A | 09.06.2021 | 04.01.2023 | |
| | 46-2 Pickup | 53 % | 53.51% | A | 09.06.2021 | 04.01.2023 | |
| | 46-2 Time Delay | 3.00 sec | 3.00 sec | A | 09.06.2021 | 04.01.2023 | |
| d | 87 Differential Protection | | | | | | |
| | 87-1 Pickup Value of Differential Curr. | 0.10 I/InO | 0.10 I/InO | A | 09.06.2021 | 04.01.2023 | |
| | 87-1 T I-DIFF> Time Delay | 0.00 sec | 0.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 87-2 Pickup Value of High Set Trip | 7.0 I/InO | 7.0 I/InO | A | 09.06.2021 | 04.01.2023 | |
| | 87-2 T I-DIFF>> Time Delay | 0.00 sec | 0.00 sec | A | 09.06.2021 | 04.01.2023 | |
| e | 87 Differential Protection; Group Characteristic | | | | | | |
| | 87 Slope 1 of Tripping Characteristic | 0.25 | 0.25 | A | 09.06.2021 | 04.01.2023 | |
| | 87 Base Point for Slope 1 of Charac. | 0.00 I/InO | 0.00 I/InO | A | 09.06.2021 | 04.01.2023 | |
| | 87 Slope 2 of Tripping Characteristic | 0.60 | 0.60 | A | 09.06.2021 | 04.01.2023 | |
| | 87 Base Point for Slope 2 of Charac. | 1.60 I/InO | 1.60 I/InO | A | 09.06.2021 | 04.01.2023 | |
| | 87 I-RESTRAINT for Start Detection | 0.10 I/InO | 0.10 I/InO | A | 09.06.2021 | 04.01.2023 | |
| | 87 Factor for Increas. of Char. at Start | 1.0 | 1.0 | A | 09.06.2021 | 04.01.2023 | |
| | 87 Maximum Permissible Starting Time | 5.0 sec | 5.0 sec | A | 09.06.2021 | 04.01.2023 | |
| | 87 Pickup for Add-on Stabilization | 4.00 I/InO | 4.00 I/InO | A | 09.06.2021 | 04.01.2023 | |
| | 87 Duration of Add-on Stabilization | 15 Cycle | 15 Cycle | A | 09.06.2021 | 04.01.2023 | |

| | | | | | | | |
|---|--|-----------|-----------|---|------------|------------|--|
| | 87 Time for Cross-block Add-on Stabiliz. | 15 Cycle | 15 Cycle | A | 09.06.2021 | 04.01.2023 | |
| f | 40 Under excitation Protection | | | | | | |
| | 40 Under excitation Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 40 T-Short Time Delay (Char. & Vexc<) | 0.10 sec | 0.10 sec | A | 09.06.2021 | 04.01.2023 | |
| | 40 State of Excitation Volt. Supervision | OFF | OFF | A | 09.06.2021 | 04.01.2023 | |
| | 40 Excitation Voltage Superv. Pickup | 3.50 V | 3.50 V | A | 09.06.2021 | 04.01.2023 | |
| | 40 Undervoltage blocking Pickup | 25.0 V | 25.0 V | A | 09.06.2021 | 04.01.2023 | |
| g | Under excitation Protection; Group Characteristics | | | | | | |
| | 40 Susceptance Intersect Characteristic1 | 0.55 | 0.55 | A | 09.06.2021 | 04.01.2023 | |
| | 40 Inclination Angle of Characteristic 1 | 80 ° | 80 ° | A | 09.06.2021 | 04.01.2023 | |
| | 40 Characteristic 1 Time Delay | 10.00 sec | 10.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 40 Susceptance Intersect Characteristic2 | 0.49 | 0.49 | A | 09.06.2021 | 04.01.2023 | |
| | 40 Inclination Angle of Characteristic 2 | 90 ° | 90 ° | A | 09.06.2021 | 04.01.2023 | |
| | 40 Characteristic 2 Time Delay | 10.00 sec | 10.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 40 Susceptance Intersect Characteristic3 | 1.10 | 1.10 | A | 09.06.2021 | 04.01.2023 | |
| | 40 Inclination Angle of Characteristic 3 | 100 ° | 100 ° | A | 09.06.2021 | 04.01.2023 | |
| | 40 Characteristic 3 Time Delay | 0.30 sec | 0.30 sec | A | 09.06.2021 | 04.01.2023 | |
| h | 32R Reverse Power Protection | | | | | | |
| | 32R Reverse Power Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 32R P> Reverse Pickup | -0.50 % | -0.50 % | A | 09.06.2021 | 04.01.2023 | |

| | | | | | | | |
|----------|---|-----------------|-----------------|---|------------|------------|--|
| | 32R Time Delay Long (without Stop Valve) | oo sec | oo sec | A | 09.06.2021 | 04.01.2023 | |
| | 32R Time Delay Short (with Stop Valve) | oo sec | oo sec | A | 09.06.2021 | 04.01.2023 | |
| | 32R Pickup Holding Time | 0.00 sec | 0.00 sec | A | 09.06.2021 | 04.01.2023 | |
| i | 32F Forward Power Supervision | | | | | | |
| | 32F Forward Power Supervision | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 32F P-forw.< Supervision Pickup | 0.5 % | 0.5 % | A | 09.06.2021 | 04.01.2023 | |
| | 32F T-P-forw.< Time Delay | oo sec | oo sec | A | 09.06.2021 | 04.01.2023 | |
| | 32F P-forw.> Supervision Pickup | 96.6 % | 96.6 % | A | 09.06.2021 | 04.01.2023 | |
| | 32F T-P-forw.> Time Delay | oo sec | oo sec | A | 09.06.2021 | 04.01.2023 | |
| | 32F Method of Operation | Method accurate | Method accurate | A | 09.06.2021 | 04.01.2023 | |
| j | 21 Impedance Protection | | | | | | |
| | 21 Impedance Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 21 Fault Detection I> Pickup | 6.75 A | 6.75 A | A | 09.06.2021 | 04.01.2023 | |
| | 21 State of Undervoltage Seal-in | OFF | OFF | A | 09.06.2021 | 04.01.2023 | |
| | 21 Undervoltage Seal-in Pickup | 80.0 V | 80.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 21 Duration of Undervoltage Seal-in | 4.00 sec | 4.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 21 T END: Final Time Delay | 3.00 sec | 3.00 sec | A | 09.06.2021 | 04.01.2023 | |
| k | 21 Impedance Protection; Group Zones | | | | | | |
| | 21 Impedance Zone Z1 | 1.46 Ohm | 1.46 Ohm | A | 09.06.2021 | 04.01.2023 | |
| | 21 Impedance Zone Z1 Time Delay | 0.60 sec | 0.60 sec | A | 09.06.2021 | 04.01.2023 | |
| | 21 Impedance Zone Z1B | 3.07 Ohm | 3.07 Ohm | A | 09.06.2021 | 04.01.2023 | |
| | 21 Impedance Zone Z1B Time Delay | oo sec | oo sec | A | 09.06.2021 | 04.01.2023 | |
| | 21 Impedanz Zone Z2 | 3.07 Ohm | 3.07 Ohm | A | 09.06.2021 | 04.01.2023 | |

| | | | | | | | |
|---|---|------------|------------|---|------------|------------|--|
| | 21 Impedance Zone Z2 Time Delay | 2.00 sec | 2.00 sec | A | 09.06.2021 | 04.01.2023 | |
| l | 21 Impedance Protection; Group Power swing | | | | | | |
| | Power Swing Blocking | OFF | OFF | A | 09.06.2021 | 04.01.2023 | |
| | Distance betw. Power Swing - Trip- Pol. | 1.60 Ohm | 1.60 Ohm | A | 09.06.2021 | 04.01.2023 | |
| | Rate of Change of dZ/dt | 60.0 Ohm/s | 60.0 Ohm/s | A | 09.06.2021 | 04.01.2023 | |
| | Power Swing Blocking locks out | Zone Z1 | Zone Z1 | A | 09.06.2021 | 04.01.2023 | |
| | Power Swing Action Time | 3.00 sec | 3.00 sec | A | 09.06.2021 | 04.01.2023 | |
| m | 78 Out-of-Step Protection | | | | | | |
| | 78 Out-of-Step Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 78 Pickup Curr. for Measur. Release I1> | 120.0 % | 120.0 % | A | 09.06.2021 | 04.01.2023 | |
| | 78 Pickup Curr. for Measur. Release I2< | 20.0 % | 20.0 % | A | 09.06.2021 | 04.01.2023 | |
| | 78 Resistance Za of the Polygon (width) | 1.60 Ohm | 1.60 Ohm | A | 09.06.2021 | 04.01.2023 | |
| | 78 Reactance Zb of the Polygon (reverse) | 3.52 Ohm | 3.52 Ohm | A | 09.06.2021 | 04.01.2023 | |
| | 78 Reactance Zc of Polygon(forw. char.1) | 1.78 Ohm | 1.78 Ohm | A | 09.06.2021 | 04.01.2023 | |
| | 78 Reactance Dif. Char.1-Char.2 (forw.) | 0.61 Ohm | 0.61 Ohm | A | 09.06.2021 | 04.01.2023 | |
| | 78 Angle of Inclination of the Polygon | 90.0 ° | 90.0 ° | A | 09.06.2021 | 04.01.2023 | |
| | 78 Numb. of Power Swing: Characteristic1 | 1 | 1 | A | 09.06.2021 | 04.01.2023 | |
| | 78 Numb. of Power Swing: Characteristic2 | 4 | 4 | A | 09.06.2021 | 04.01.2023 | |
| | 78 Holding Time of Fault Detection | 25.00 sec | 25.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 78 Min. Signal Time for Annun. Char. 1/2 | 0.05 sec | 0.05 sec | A | 09.06.2021 | 04.01.2023 | |
| n | 27 Undervoltage | | | | | | |

| | | | | | | | |
|---|---|---------------------------------------|---------------------------------------|---|------------|------------|---|
| | 27 Undervoltage Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 27-1 Pickup | 77.0 V | 77.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 27-1 Time Delay | 10.00 sec | 10.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 27-2 Pickup | 65.0 V | 65.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 27-2 Time Delay | oo sec | oo sec | A | 09.06.2021 | 04.01.2023 | |
| | 27 V<, V<< Drop Out Ratio | 1.05 | 1.05 | A | 09.06.2021 | 04.01.2023 | |
| o | 59 Overvoltage | | | | | | |
| | 59 Overvoltage Protection | ON | ON(ALARM only) | A | 09.06.2021 | 04.01.2023 | A |
| | 59-1 Pickup | 121.0 V | 132.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 59-1 Time Delay | 5.00 sec | 1.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 59-2 Pickup | 154.0 V | 154.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 59-2 Time Delay | 0.00 sec | 0.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 59 V>, V>> Drop Out Ratio | 0.95 | 0.95 | A | 09.06.2021 | 04.01.2023 | |
| | 59 Measurement Values | Voltage protection with V-Phase-Phase | Voltage protection with V-Phase-Phase | A | 09.06.2021 | 04.01.2023 | |
| p | 81 Over/Under Frequency Prot | | | | | | |
| | 81 Over/Under Frequency Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 81-1 Pickup | 48.50 Hz | 48.50 Hz | A | 09.06.2021 | 04.01.2023 | |
| | 81-1 Time Delay | 5.00 sec | 5.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 81-2 Pickup | 47.40 Hz | 47.40 Hz | A | 09.06.2021 | 04.01.2023 | |
| | 81-2 Time Delay | 2.00 sec | 2.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 81-3 Pickup | 51.00 Hz | 51.00 Hz | A | 09.06.2021 | 04.01.2023 | |
| | 81-3 Time delay | 10.00 sec | 10.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 81-4 Pickup | 52.00 Hz | 52.00 Hz | A | 09.06.2021 | 04.01.2023 | |
| | 81-4 Time delay | 10.00 sec | 10.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 81 Handling of Threshold Stage 81-4 | Freq. prot. stage automatic | Freq. prot. stage automatic | A | 09.06.2021 | 04.01.2023 | |
| | 81 Minimum Required Volt. for Operation | 70.0 V | 70.0 V | A | 09.06.2021 | 04.01.2023 | |
| q | 24 Overexcit. Protection (Volt/Hertz) | | | | | | |
| | 24 Overexcit. Protection (Volt/Hertz) | ON | ON | A | 09.06.2021 | 04.01.2023 | |

| | | | | | | | |
|---|--|-----------|-----------|---|------------|------------|--|
| | 24-1 V/f Pickup | 1.10 | 1.10 | A | 09.06.2021 | 04.01.2023 | |
| | 24-1 V/f Time Delay | 10.00 sec | 10.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24-2 V/f Pickup | 1.40 | 1.40 | A | 09.06.2021 | 04.01.2023 | |
| | 24-2 V/f Time Delay | 1.00 sec | 1.00 sec | A | 09.06.2021 | 04.01.2023 | |
| r | 24 Overexcit. Protection (Volt/Hertz); Group Characteristics | | | | | | |
| | 24 V/f = 1.05 Time Delay | 20000 sec | 20000 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 V/f = 1.10 Time Delay | 6000 sec | 6000 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 V/f = 1.15 Time Delay | 240 sec | 240 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 V/f = 1.20 Time Delay | 60 sec | 60 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 V/f = 1.25 Time Delay | 30 sec | 30 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 V/f = 1.30 Time Delay | 19 sec | 19 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 V/f = 1.35 Time Delay | 13 sec | 13 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 V/f = 1.40 Time Delay | 10 sec | 10 sec | A | 09.06.2021 | 04.01.2023 | |
| | 24 Time for Cooling Down | 3600 sec | 3600 sec | A | 09.06.2021 | 04.01.2023 | |
| s | 59N/67GN Stator Ground Fault Prot | | | | | | |
| | 59N/67GN Stator Ground Fault Prot. | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 59N V0> Pickup | 5.0 V | 5.0 V | A | 09.06.2021 | 04.01.2023 | |
| | 59N/67GN Time Delay | 1.00 sec | 1.00 sec | A | 09.06.2021 | 04.01.2023 | |
| t | 100% Stator-Ground-Fault Protection | | | | | | |
| | 100% Stator-Ground-Fault Protection | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | Pickup Value of Alarm Stage Rsgf< | 402 Ohm | 402 Ohm | A | 09.06.2021 | 04.01.2023 | |
| | Pickup Value of Tripping Stage Rsgf<< | 40 Ohm | 40 Ohm | A | 09.06.2021 | 04.01.2023 | |
| | Time Delay of Alarm Stage Rsgf< | 10.00 sec | 10.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | Time Delay of Tripping Stage Rsgf<< | 1.00 sec | 1.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | Pickup Value of I SGF>> Stage | 0.40 A | 0.40 A | A | 09.06.2021 | 04.01.2023 | |

| | | | | | | | |
|---|--|-----------|-----------|---|------------|------------|--|
| | Supervision Threshold of 20Hz Voltage | 0.5 V | 0.5 V | A | 09.06.2021 | 04.01.2023 | |
| | Supervision Threshold of 20Hz Current | 5 mA | 5 mA | A | 09.06.2021 | 04.01.2023 | |
| | Correction Angle for I SGF 100% | -14 ° | -14 ° | A | 09.06.2021 | 04.01.2023 | |
| | Resistance Rps | 75.0 Ohm | 46.0 Ohm | A | 09.06.2021 | 04.01.2023 | |
| | Parallel Load Resistance | oo Ohm | oo Ohm | A | 09.06.2021 | 04.01.2023 | |
| u | Interturn Protection; Group I/T Prot | | | | | | |
| | Interturn Protection | OFF | OFF | A | 09.06.2021 | 04.01.2023 | |
| v | 64 Rotor Ground Fault Protection | | | | | | |
| | 64 Rotor Ground Fault Protection (1-3Hz) | ON | ON | A | 09.06.2021 | 04.01.2023 | |
| | 64R-1 Pickup | 25.0 kOhm | 25.0 kOhm | A | 09.06.2021 | 04.01.2023 | |
| | 64R-2 Pickup | 5.0 kOhm | 5.0 kOhm | A | 09.06.2021 | 04.01.2023 | |
| | 64R-1 Time Delay | 10.00 sec | 10.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | 64R-2 Time Delay | 1.00 sec | 1.00 sec | A | 09.06.2021 | 04.01.2023 | |
| | Pickup Value of open Rotor Circuit (Qc) | 0.00 mAs | 0.00 mAs | A | 09.06.2021 | 04.01.2023 | |
| | Testing Resistor | 3.3 kOhm | 3.3 kOhm | A | 09.06.2021 | 04.01.2023 | |

2. 315 MVA, 16.5/220 KV GENERATING TRANSFORMER

Detail Technical specifications of the 315 MVA Generator Transformer:

Generator-Transformer-, 315 MVA, Rated Voltage-(at no load)-230kV/16.5kV, Rated Current-HV-790.72 LV-11022.14, Frequency-50 Hz, Vector group-Ynd11, Sl. No-HT1770/12928, Make-EMCO LTD.

II. List of electrical components installed in 250 MW Generator:

| Sl. No. | Electrical component | Installed quantity |
|---------|-----------------------------|--------------------|
| A | Current Transformer | 06 Set |
| B | Numerical Protection relays | 04 No. |

A. CURRENT TRANSFORMER

| Sl. No. | Location of CT | CT Designation | CT Ratio | Ratio adopted | Error calculated | CLAS S | Knee point voltage | Sec Res | Remark |
|---------|-----------------|----------------|----------|---------------|------------------|--------|--------------------|---------|--------|
| 1 | HV SIDE BUSHING | CT-1 | CORE-1 | 832/1.8 | 0% | 5 | ----- | ----- | |
| | | CT-3 | CORE-2 | 1000/1 | 0% | PS | 1000 | 8 | |
| | | | CORE-1 | 1600/1 | 0% | PS | 1600 | 5 | |
| 2 | HV SIDE NEUTRAL | CT-4 | CORE-1 | 1000/1 | 0% | PS | 1000 | 5 | |
| | | | CORE-2 | 1000/1 | 0% | 5P20 | ----- | 1000 | |

B. Numerical protection relay:

| Sl. No. | Relay Designation | Location | Make/Model | MLFB No. | Firmware | Functional | REMARK |
|---------|-------------------------------|----------|-----------------|--------------------|-----------|------------|--------|
| 1 | DIFF. PROTN. RELAY 87GT-51NGT | GRP-8A | SIEMENS/7UT61 | 7UT6135-5EB92-1AC2 | V04.62.05 | YES | |
| 2 | GT OC EF PROTN. RLY 64GT/51GT | GRP-8B | SIEMENS/7SJ8022 | 7SJ8022-5EB90-1FA0 | 04.62.04 | YES | |
| 3 | DIFF. PROTN. RELAY 87GT-51NGT | GRP-9A | SIEMENS/7UT61 | 7UT6135-5EB92-1AC2 | V04.62.05 | YES | |

| | | | | | | | |
|---|--|--------|-----------------|----------------------------|----------|-----|--|
| 4 | GT OC EF PROTN. RLY 64GT/51GT | GRP-9B | SIEMENS/7SJ8022 | 7SJ8022- 5EB90- 1FA0 | 04.62.04 | YES | |
|---|--|--------|-----------------|----------------------------|----------|-----|--|

DETAIL OF GENERATING TRANSFORMER PROTECTION SETTING: -

| Sr. No. | Particulars | Adopted setting | Recommended setting | Group | Date of testing | | Remark |
|---------|--|-----------------|---------------------|-------|-----------------|------------|--------|
| 1 | DIFF. PROTN. RELAY 87GT-51NGT | | | | Unit-09 | Unit-09 | |
| a | 87 Differential Protection | | | | | | |
| | 87 Differential Protection | ON | ON | A | 08.06.2021 | 05.01.2023 | |
| | 87 Increase of Trip Char. During Start | OFF | OFF | A | 08.06.2021 | 05.01.2023 | |
| | 87 Inrush with 2. Harmonic Restraint | ON | ON | A | 08.06.2021 | 05.01.2023 | |
| | 87 n-th Harmonic Restraint | OFF | OFF | A | 08.06.2021 | 05.01.2023 | |
| | 87 Diff-Prot. with meas. Ground Curr. S2 | NO | NO | A | 08.06.2021 | 05.01.2023 | |
| B | 87 Differential Protection; Group I-Diff | | | | | | |
| | 87-1 Pickup Value of Differential Curr. | 0.20 I/InO | 0.20 I/InO | A | 08.06.2021 | 05.01.2023 | |
| | 87-1 T I-DIFF> Time Delay | 0.00 sec | 0.00 sec | A | 08.06.2021 | 05.01.2023 | |
| | 87-2 Pickup Value of High Set Trip | 12.0 I/InO | 12.0 I/InO | A | 08.06.2021 | 05.01.2023 | |
| | 87-2 T I-DIFF>> Time Delay | 0.00 sec | 0.00 sec | A | 08.06.2021 | 05.01.2023 | |
| C | 87 Differential Protection; Group Characteristic | | | | | | |
| | 87 Slope 1 of Tripping Characteristic | 0.25 | 0.25 | A | 08.06.2021 | 05.01.2023 | |

| | | | | | | | |
|---|---|------------|------------|---|------------|------------|--|
| | 87 Base Point for Slope 1 of Charac. | 0.00 I/InO | 0.00 I/InO | A | 08.06.2021 | 05.01.2023 | |
| | 87 Slope 2 of Tripping Characteristic | 0.60 | 0.60 | A | 08.06.2021 | 05.01.2023 | |
| | 87 Base Point for Slope 2 of Charac. | 1.60 I/InO | 1.60 I/InO | A | 08.06.2021 | 05.01.2023 | |
| | 87 I-RESTRAINT for Start Detection | 0.10 I/InO | 0.10 I/InO | A | 08.06.2021 | 05.01.2023 | |
| | 87 Factor for Increas. of Char. at Start | 1.0 | 1.0 | A | 08.06.2021 | 05.01.2023 | |
| | 87 Maximum Permissible Starting Time | 5.0 sec | 5.0 sec | A | 08.06.2021 | 05.01.2023 | |
| | 87 Pickup for Add-on Stabilization | 4.00 I/InO | 4.00 I/InO | A | 08.06.2021 | 05.01.2023 | |
| | 87 Duration of Add-on Stabilization | 15 Cycle | 15 Cycle | A | 08.06.2021 | 05.01.2023 | |
| | 87 Time for Cross-block Add-on Stabiliz. | 15 Cycle | 15 Cycle | A | 08.06.2021 | 05.01.2023 | |
| d | 87 Differential Protection; Group Inrush 2.HM | | | | | | |
| | 87 2nd Harmonic Content in I-DIFF | 15 % | 15 % | A | 08.06.2021 | 05.01.2023 | |
| | 87 Time for Cross-blocking 2nd Harm. | 3 Cycle | 3 Cycle | A | 08.06.2021 | 05.01.2023 | |
| e | 87 Differential Protection; Group Restr. n.HM | | | | | | |
| | 87 n-th Harmonic Content in I-DIFF | 30 % | 30 % | A | 08.06.2021 | 05.01.2023 | |
| | 87 Time for Cross-blocking n-th Harm. | 0 Cycle | 0 Cycle | A | 08.06.2021 | 05.01.2023 | |
| | 87 Limit IDIFFmax of n-th Harm.Restrict. | 4.0 I/InO | 4.0 I/InO | A | 08.06.2021 | 05.01.2023 | |

| | | | | | | | |
|----------|--|--------------------------|--------------------------|---|------------|------------|--|
| f | 50G/51G; Group General | | | | | | |
| | 50G, 51G Ground Time Overcurrent | ON | ON | A | 08.06.2021 | 05.01.2023 | |
| | 50/51G InRush Restrained | OFF | OFF | A | 08.06.2021 | 05.01.2023 | |
| | 50/51G Manual Close Mode | Inactive | Inactive | A | 08.06.2021 | 05.01.2023 | |
| g | 50G/51G; Group 50G | | | | | | |
| | 50G-2 Pickup | oo A | oo A | A | 08.06.2021 | 05.01.2023 | |
| | 50G-2 Time Delay | oo sec | oo sec | A | 08.06.2021 | 05.01.2023 | |
| | 50G-1 Pickup | 0.20 A | 0.20 A | A | 08.06.2021 | 05.01.2023 | |
| | 50G-1 Time Delay | 1.00 sec | 1.00 sec | A | 08.06.2021 | 05.01.2023 | |
| h | 50G/51G; Group Inrush | | | | | | |
| | 50/51G 2nd harmonic in % of fundamental | 15 % | 15 % | A | 08.06.2021 | 05.01.2023 | |
| | 50/51G Maximum Current for Inr. Rest. | 5.00 A | 5.00 A | A | 08.06.2021 | 05.01.2023 | |
| 2 | GT OC EF PROTN. RLY 64GT/51GT | | | | | | |
| a | DMT / IDMT Phase/Earth Overcurrent | | | | | | |
| | Phase Time Overcurrent | ON | ON | A | 08.06.2021 | 05.01.2023 | |
| | Manual Close Mode | I>> instantaneously | I>> instantaneously | A | 08.06.2021 | 05.01.2023 | |
| | Dropout Time Delay DMT Phase | 0.00 sec | 0.00 sec | A | 08.06.2021 | 05.01.2023 | |
| b | DMT / IDMT Phase/Earth Overcurrent | | | | | | |
| | I>>> measurement of | Fundamental component | Fundamental component | A | 08.06.2021 | 05.01.2023 | |
| | I>>> active | Always | Always | A | 08.06.2021 | 05.01.2023 | |
| | I>>> Pickup | oo A | oo A | A | 08.06.2021 | 05.01.2023 | |
| | T I>>> Time Delay | 0.00 sec | 0.00 sec | A | 08.06.2021 | 05.01.2023 | |
| | I>> measurement of | Fundamental component | Fundamental component | A | 08.06.2021 | 05.01.2023 | |

| | | | | | | | |
|---|---|-----------------------|-----------------------|---|------------|------------|--|
| | I>> active | Always | Always | A | 08.06.2021 | 05.01.2023 | |
| | I>> Pickup | oo A | oo A | A | 08.06.2021 | 05.01.2023 | |
| | T I>> Time Delay | oo sec | oo sec | A | 08.06.2021 | 05.01.2023 | |
| | I> measurement of | Fundamental component | Fundamental component | A | 08.06.2021 | 05.01.2023 | |
| | I> Pickup | 3.00 A | 3.00 A | A | 08.06.2021 | 05.01.2023 | |
| | T I> Time Delay | 0.10 sec | 0.10 sec | A | 08.06.2021 | 05.01.2023 | |
| c | Group Time overcurrent 1Phase | | | | | | |
| | 1Phase Time Overcurrent | ON | ON | A | 08.06.2021 | 05.01.2023 | |
| d | Time overcurrent 1Phase; Group Settings (REF) | | | | | | |
| | 1Phase O/C I>> Pickup | 0.100 A | 0.100 A | A | 08.06.2021 | 05.01.2023 | |
| | T 1Phase O/C I>> Time Delay | 0.00 sec | 0.00 sec | A | 08.06.2021 | 05.01.2023 | |
| | 1Phase O/C I> Pickup | oo A | oo A | A | 08.06.2021 | 05.01.2023 | |
| | T 1Phase O/C I> Time Delay | oo sec | oo sec | A | 08.06.2021 | 05.01.2023 | |

Mechanical protection tripping and Annunciation healthiness.

| Sl. No. | MECHANICAL PROTECTION | SETTING | | GT-08 | | | GT-09 | | |
|---------|-----------------------|---------|-------|-------|-------|----------|-------|-------|----------|
| | | ALARM | TRIP | ALARM | TRIP | DOT | ALARM | TRIP | DOT |
| 1 | OTI | 75 | 85 | 80°C | 85°C | 14.03.24 | 80°C | 90°C | 15.03.24 |
| 2 | HV WTI | 80 | 90 | 75°C | 91°C | 14.03.24 | 85°C | 90°C | 15.03.24 |
| 3 | LV WTI | 80 | 90 | 80°C | 90°C | 14.03.24 | 80°C | 91°C | 15.03.24 |
| 4 | BUCKHOLZ | Alarm | Trip | OP | OP | 14.03.24 | OP | OP | 15.03.24 |
| 5 | PRV | ----- | Trip | ----- | OP | 14.03.24 | ----- | OP | 15.03.24 |
| 6 | LOW OIL LEVEL | Alarm | ----- | OP | ----- | 14.03.24 | OP | ----- | 15.03.24 |
| 7 | SOURCE A SUPPLY | Alarm | ----- | OP | ----- | 14.03.24 | OP | ----- | 15.03.24 |
| 8 | SOURCE B SUPPLY | Alarm | ----- | OP | ----- | 14.03.24 | OP | ----- | 15.03.24 |
| 9 | COOLER CONTROL SUPPLY | Alarm | ----- | OP | ----- | 14.03.24 | OP | ----- | 15.03.24 |

CIRCUIT BREAKER OPERATION

3. 31.5 MVA, 16.5/6.6KV UNIT AUXILIARY TRANSFORMER

I. Detail Technical specifications of the Unit Auxiliary Transformer:

Unit Auxiliary Transformer 31.5 MVA, Rated Voltage-(at no load)-16.5kV/6.9kV, Rated Current-HV-881.77A LV-2108.58A, Frequency-50 Hz, Vector group-Dyn1, Sl. No-HT1772, Cooling-ONAN/ONAF Make- EMCO LTD.

II. List of electrical components installed in 250 MW Generator:

| Sl. No. | Electrical component | Installed quantity |
|---------|-----------------------------|--------------------|
| A | Current Transformer | As Described |
| B | Numerical Protection relays | As Described |

A. Current Transformer

| Sl. No. | Location of CT | CT Designation | CT Ratio | Ratio adopted | Error calculated | CLASS | Knee point voltage | Sec Res | Remark |
|---------|--------------------------|----------------|----------|---------------|------------------|-------|--------------------|----------|--------|
| 1 | TAP OFF BUS DUCT FOR UAT | CORE-K | 1600/1 | 1600/1 | ----- | 5P20 | ----- | ----- | |
| | | CORE-L | 1600/1 | 1600/1 | ----- | PS | 500 V | 6 Ohm | |
| | | CORE-M | 12500/5 | 12500/5 | ----- | PS | 2000V | 5 Ohm | |
| 2 | 6.6 KV UAT LV SIDE | CORE-C1 | 1600/1 | 1600/1 | ----- | 0.2 | 600 V | 12.5 Ohm | |
| | | CORE-C2 | 1600/1 | 1600/1 | ----- | PS | 600 V | 12.5 Ohm | |
| | | CORE-C3 | 1600/1 | 1600/1 | ----- | PS | ----- | ----- | |
| 3 | 6.6 KV UAT LV NEUTRAL | CORE-1 | 300/1 | 300/1 | ----- | 5P20 | ----- | ----- | |
| | | CORE-2 | 1600/1 | 1600/1 | ----- | PS | 800 V | 8 Ohm | |
| | | CT-9 | 400/5 | 400/5 | ----- | 1 | ----- | ----- | |

B. Numerical Relays

| Sl. No. | Relay Designation | Location | Make/Model | MLFB No. | Firmware | Functional | REMARK |
|---------|-----------------------------|----------|-----------------|--------------------|-----------|------------|--------|
| 1 | UAT DIFF. PROTN. RELAY 87UT | GRP-8B | SIEMENS/ 7UT61 | 7UT6121-5EB90-1AA0 | V04.62.07 | YES | |
| 2 | UATOC REF RELAY- 51UAT | GRP-8C | SIEMENS/7SJ8022 | 7SJ8022-5EB90-1FA0 | 04.62.04 | YES | |
| 3 | UAT DIFF. PROTN. | GRP-9B | SIEMENS/ 7UT61 | 7UT6121-5EB90-1AA0 | V04.62.07 | YES | |

| | | | | | | | |
|---|---------------------------------|--------|-----------------|----------------------------|----------|-----|--|
| | RELAY 87UT | | | | | | |
| 4 | UATOC REF RELAY- 51UAT | GRP-9C | SIEMENS/7SJ8022 | 7SJ8022- 5EB90- 1FA0 | 04.62.04 | YES | |

DETAIL OF UNIT AUXILIARY TRANSFORMER PROTECTION SETTING: -

| Sr. No. | Particulars | Adopted setting | Recommended setting | Group | Date of testing | | Remark |
|---------|--|-----------------|---------------------|-------|-----------------|----------|--------|
| 1 | UAT DIFF. PROTN. RELAY 87UT | | | | | | |
| a | 87 Differential Protection | | | | | | |
| | 87 Differential Protection | ON | ON | A | Unit-08 | Unit-09 | |
| | 87 Increase of Trip Char. During Start | OFF | OFF | A | 10.06.21 | 05.01.23 | |
| | 87 Inrush with 2. Harmonic Restraint | ON | ON | A | 10.06.21 | 05.01.23 | |
| | 87 n-th Harmonic Restraint | OFF | OFF | A | 10.06.21 | 05.01.23 | |
| | 87 Diff-Prot. with meas. Ground Curr. S2 | NO | NO | A | 10.06.21 | 05.01.23 | |
| b | 87 Differential Protection; Group I-Diff | | | | | | |
| | 87-1 Pickup Value of Differential Curr. | 0.20 I/InO | 0.20 I/InO | A | 10.06.21 | 05.01.23 | |
| | 87-1 T I-DIFF> Time Delay | 0.00 sec | 0.00 sec | A | 10.06.21 | 05.01.23 | |
| | 87-2 Pickup Value of High Set Trip | 12.0 I/InO | 12.0 I/InO | A | 10.06.21 | 05.01.23 | |
| | 87-2 T I-DIFF>> Time Delay | 0.00 sec | 0.00 sec | A | 10.06.21 | 05.01.23 | |
| c | 87 Differential Protection; Group Characteristic | | | | | | |
| | 87 Slope 1 of Tripping Characteristic | 0.25 | 0.25 | A | 10.06.21 | 05.01.23 | |
| | 87 Base Point for Slope 1 of Charac. | 0.00 I/InO | 0.00 I/InO | A | 10.06.21 | 05.01.23 | |
| | 87 Slope 2 of Tripping Characteristic | 0.60 | 0.60 | A | 10.06.21 | 05.01.23 | |
| | 87 Base Point for Slope 2 of Charac. | 1.60 I/InO | 1.60 I/InO | A | 10.06.21 | 05.01.23 | |
| | 87 I-RESTRAINT for Start Detection | 0.10 I/InO | 0.10 I/InO | A | 10.06.21 | 05.01.23 | |
| | 87 Factor for Increas. of Char. at Start | 1.0 | 1.0 | A | 10.06.21 | 05.01.23 | |
| | 87 Maximum Permissible Starting Time | 5.0 sec | 5.0 sec | A | 10.06.21 | 05.01.23 | |

| | | | | | | | |
|---|---|------------------------|------------------------|---|----------|----------|--|
| | 87 Pickup for Add-on Stabilization | 4.00 I/InO | 4.00 I/InO | A | 10.06.21 | 05.01.23 | |
| | 87 Duration of Add-on Stabilization | 15 Cycle | 15 Cycle | A | 10.06.21 | 05.01.23 | |
| | 87 Time for Cross-block Add-on Stabiliz. | 15 Cycle | 15 Cycle | A | 10.06.21 | 05.01.23 | |
| d | 87 Differential Protection; Group Inrush 2.HM | | | | | | |
| | 87 2nd Harmonic Content in I-DIFF | 15 % | 15 % | A | 10.06.21 | 05.01.23 | |
| | 87 Time for Cross-blocking 2nd Harm. | 3 Cycle | 3 Cycle | A | 10.06.21 | 05.01.23 | |
| e | 87 Differential Protection; Group Restr. n.HM | | | | | | |
| | 87 n-th Harmonic Content in I-DIFF | 30 % | 30 % | A | 10.06.21 | 05.01.23 | |
| | 87 Time for Cross-blocking n-th Harm. | 0 Cycle | 0 Cycle | A | 10.06.21 | 05.01.23 | |
| | 87 Limit IDIFFmax of n-th Harm.Restrict. | 4.0 I/InO | 4.0 I/InO | A | 10.06.21 | 05.01.23 | |
| f | 50G/51G; Group General | | | | | | |
| | 50G, 51G Ground Time Overcurrent | ON | ON | A | 10.06.21 | 05.01.23 | |
| | 50/51G InRush Restrained | OFF | OFF | A | 10.06.21 | 05.01.23 | |
| | 50/51G Manual Close Mode | Inactive | Inactive | A | 10.06.21 | 05.01.23 | |
| g | 50G/51G; Group 50G | | | | | | |
| | 50G-2 Pickup | oo A | oo A | A | 10.06.21 | 05.01.23 | |
| | 50G-2 Time Delay | oo sec | oo sec | A | 10.06.21 | 05.01.23 | |
| | 50G-1 Pickup | 0.20 A | 0.20 A | A | 10.06.21 | 05.01.23 | |
| | 50G-1 Time Delay | 1.00 sec | 1.00 sec | A | 10.06.21 | 05.01.23 | |
| h | 50G/51G; Group Inrush | | | | | | |
| | 50/51G 2nd harmonic in % of fundamental | 15 % | 15 % | A | 10.06.21 | 05.01.23 | |
| | 50/51G Maximum Current for Inr. Rest. | 5.00 A | 5.00 A | A | 10.06.21 | 05.01.23 | |
| 2 | UAT OC REF RELAY-51UAT | | | | | | |
| a | DMT / IDMT Phase/Earth Overcurrent | | | | | | |
| | Phase Time Overcurrent | ON | ON | A | 10.06.21 | 05.01.23 | |
| | Manual Close Mode | I>> instantaneously | I>> instantaneously | A | 10.06.21 | 05.01.23 | |
| | Dropout Time Delay DMT Phase | 0.00 sec | 0.00 sec | A | 10.06.21 | 05.01.23 | |
| b | DMT / IDMT Phase/Earth Overcurrent | | | | | | |

| | | | | | | | |
|---|-----------------------------|-----------------------|-----------------------|---|----------|----------|--|
| | I>>> measurement of | Fundamental component | Fundamental component | A | 10.06.21 | 05.01.23 | |
| | I>>> active | Always | Always | A | 10.06.21 | 05.01.23 | |
| | I>>> Pickup | oo A | oo A | A | 10.06.21 | 05.01.23 | |
| | T I>>> Time Delay | 0.00 sec | 0.00 sec | A | 10.06.21 | 05.01.23 | |
| | I>> measurement of | Fundamental component | Fundamental component | A | 10.06.21 | 05.01.23 | |
| | I>> active | Always | Always | A | 10.06.21 | 05.01.23 | |
| | I>> Pickup | 9.00 A | 9.00 A | A | 10.06.21 | 05.01.23 | |
| | T I>> Time Delay | 0.00 sec | 0.00 sec | A | 10.06.21 | 05.01.23 | |
| | I> measurement of | Fundamental component | Fundamental component | A | 10.06.21 | 05.01.23 | |
| | I> Pickup | 1.20 A | 1.20 A | A | 10.06.21 | 05.01.23 | |
| | T I> Time Delay | 1.00 sec | 1.00 sec | A | 10.06.21 | 05.01.23 | |
| c | Time overcurrent 1Phase | | | | | | |
| | 1Phase O/C I>> Pickup | 0.100 A | 0.100 A | A | 10.06.21 | 05.01.23 | |
| | T 1Phase O/C I>> Time Delay | 0.00 sec | 0.00 sec | A | 10.06.21 | 05.01.23 | |
| | 1Phase O/C I> Pickup | oo A | oo A | A | 10.06.21 | 05.01.23 | |
| | T 1Phase O/C I> Time Delay | oo sec | oo sec | A | 10.06.21 | 05.01.23 | |

Mechanical protection tripping and Annunciation healthiness.

| Sl. No. | Mechanical protection tripping and Annunciation healthiness | SETTING | | UAT-08 | | | UAT-09 | | |
|---------|---|---------|-------|--------|-------|----------|--------|-------|----------|
| | | ALARM | TRIP | ALARM | TRIP | DOT | ALARM | TRIP | DOT |
| 1 | OTI | 95 | 100 | 96°C | 103°C | 15.03.24 | 96°C | 103°C | 15.03.24 |
| 2 | WTI | 100 | 105 | 101°C | 105°C | 15.03.24 | 101°C | 105°C | 15.03.24 |
| 3 | BUCKHOLZ | alarm | trip | OP | OP | 15.03.24 | OP | OP | 15.03.24 |
| 4 | PRV1 | ----- | trip | ----- | OP | 15.03.24 | | OP | 15.03.24 |
| 5 | LOW OIL LEVEL | alarm | ----- | OP | ----- | 15.03.24 | OP | ----- | 15.03.24 |
| 6 | OSR | alarm | trip | OP | ----- | 15.03.24 | OP | ----- | 15.03.24 |
| 7 | SOURCE A SUPPLY | alarm | ----- | OP | ----- | 15.03.24 | OP | ----- | 15.03.24 |
| 8 | SOURCE B SUPPLY | alarm | ----- | OP | ----- | 15.03.24 | OP | ----- | 15.03.24 |

4. STATION TRANSFORMER & 220KV SWITCHYARDS

I. Detail Technical specifications of the Station Transformer

Station Transformer- 50 MVA/25MVA/25MVA(ONAF), Rated Voltage-(at no load)- 220kV/6.9kV/6.9kV, Rated Current-HV-131.22A, LV1-2091.85A, LV2-2091.85A, Frequency-50 Hz, Vector group-YNyn0yn0, Sl. No-HT1771, Make- EMCO LTD.

II. BAY DESCRIPTION

| Sl. No. | BAY No. | Detail | Auxiliaries installed | Quantity |
|---------|---------|---------------------------|-----------------------|----------|
| 1 | BAY 222 | Unit-08 Bay | Lightning arrestor | 3 Set |
| | | | Current transformer | 3 Set |
| | | | Isolators | 3 Set |
| | | | Earth switch | 3 Set |
| | | | Circuit breaker | 3 Set |
| 2 | BAY 223 | Unit-09 Bay | Lightning arrestor | 3 Set |
| | | | Current transformer | 3 Set |
| | | | Isolators | 3 Set |
| | | | Earth switch | 3 Set |
| | | | Circuit breaker | 3 Set |
| 3 | BAY 217 | Station transformer-1 Bay | Lightning arrestor | 3 Set |
| | | | Current transformer | 3 Set |
| | | | Isolators | 3 Set |
| | | | Earth switch | 3 Set |
| | | | Circuit breaker | 3 Set |
| 4 | BAY 219 | Station transformer-2 Bay | Lightning arrestor | 3 Set |
| | | | Current transformer | 3 Set |
| | | | Isolators | 3 Set |
| | | | Earth switch | 3 Set |
| | | | Circuit breaker | 3 Set |

A. Current transformer

| Sl. No. | Location of CT | CT Designation | CT Ratio | Ratio adopted | Error calculated | CLASS | Knee point voltage | Sec Res | Remark |
|---------|----------------|----------------|----------------|---------------|------------------|-------|--------------------|---------|--------|
| 1 | Unit-08 Bay | CORE-1 | 1600-800/1 | 1600/1 | ----- | PS | 1600-800 V | 8-4 Ohm | |
| | | CORE-2 | 1600-800/1 | 1600/1 | ----- | PS | 1600-800 V | 8-4 Ohm | |
| | | CORE-3 | 1600-800-400/1 | 1600/1 | ----- | 0.2S | ----- | ----- | |

| | | | | | | | | | | | |
|---|---------------------------|-------------------------|---------|--------------------|--------------------|--------|-------|-----------------|-----------------|-------|--|
| | | | CORE-4 | 1600-800-400/1 | 1600/1 | ----- | PS | 1600-800-400 V | 8-4-2 Ohm | | |
| | | | CORE-5 | 1600-800-400/1 | 1600/1 | ----- | PS | 1600-800-400 V | 8-4-2 Ohm | | |
| 2 | Unit-09 Bay | | CORE-1 | 1600-800/1 | 1600/1 | ----- | PS | 1600 | 8-4 Ohm | | |
| | | | CORE-2 | 1600-800/1 | 1600/1 | ----- | PS | 1600 | 8-4 Ohm | | |
| | | | CORE-3 | 1600-800-400/1 | 1600/1 | ----- | 0.2S | | ----- | | |
| | | | CORE-4 | 1600-800-400/1 | 1600/1 | ----- | PS | 1600 | 8-4-2 Ohm | | |
| | | | CORE-5 | 1600-800-400/1 | 1600/1 | ----- | PS | 1600 | 8-4-2 Ohm | | |
| 3 | Station transformer-1 Bay | HV SIDE | CORE-1 | 1600-800-600/400/1 | 1600/1 | ----- | PS | 1600 @ 1600/1 A | ----- | | |
| | | | CORE-2 | 1600-800-600/400/1 | 1600/1 | ----- | PS | 1600 @ 1600/1 A | ----- | | |
| | | | CORE-3 | 1600-800-600/400/1 | 400/1 | ----- | PS | | ----- | | |
| | | | CORE-4 | 1600-800-600/400/1 | 400/1 | ----- | PS | 400 @400/1A | ----- | | |
| | | | CORE-5 | 1600-800-600/400/1 | 400/1 | ----- | PS | 400 @400/1A | ----- | | |
| | | HV side bushing | CORE-1 | 400/1 | 400/1 | ----- | PS | 600 | 30 | | |
| | | | CORE-2 | 400/1 | 400/1 | ----- | PS | 600 | 30 | | |
| | | HV side neutral bushing | CORE-1 | 400/1 | 400/1 | ----- | PS | 600 | 30 | | |
| | | LV Side | CORE-1 | 2500/1 | 2500/1 | ----- | PS | 800 | 30 | | |
| | | | CORE-2 | 2500/1 | 2500/1 | ----- | PS | 800 | 30 | | |
| | | LV Side neutral | CORE-1 | 300/1 | 300/1 | ----- | PS | ----- | 5 | | |
| | | | CORE-2 | 2500/1 | 2500/1 | ----- | PS | 1000 | 30 | | |
| 4 | | Station | HV SIDE | CORE-1 | 1600-800-600/400/1 | 1600/1 | ----- | PS | 1600 @ 1600/1 A | ----- | |
| | | | | CORE-2 | 1600-800-600/400/1 | 1600/1 | ----- | PS | 1600 @ | ----- | |

| | | | | | | | | | | |
|--|-------------------------------|--------|------------------------|--------|-------|----|--------------------|-------------|-------|--|
| | | | | | | | | 1600/1 A | | |
| | | CORE-3 | 1600-800- 600/400/1 | 400/1 | ----- | PS | | | ----- | |
| | | CORE-4 | 1600-800- 600/400/1 | 400/1 | ----- | PS | 400 @400/ 1A | | ----- | |
| | | CORE-5 | 1600-800- 600/400/1 | 400/1 | ----- | PS | 400 @400/ 1A | | ----- | |
| | HV side bushing | CORE-1 | 400/1 | 400/1 | ----- | PS | 600 | 30 | | |
| | | CORE-2 | 400/1 | 400/1 | ----- | PS | 600 | 30 | | |
| | HV side neutral bushing | CORE-1 | 400/1 | 400/1 | ----- | PS | 600 | 30 | | |
| | LV Side | CORE-1 | 2500/1 | 2500/1 | ----- | PS | 800 | 30 | | |
| | | CORE-2 | 2500/1 | 2500/1 | ----- | PS | 800 | 30 | | |
| | LV Side neutral | CORE-1 | 300/1 | 300/1 | ----- | PS | | 5 | | |
| | | CORE-2 | 2500/1 | 2500/1 | ----- | PS | 1000 | 30 | | |

A. Numerical Relays

| Sl. No. | Relay Designation | Location | Make/Model | MLFB No. | Firmware | Functional | Remark |
|---------|----------------------------------|-------------|---------------|----------------------------|------------|------------|--------|
| 1 | OVERHANG PROTN. RELAY 87HV | GRP-8A | 7UT61/siemens | 7UT6121- 5EB90- 1AA0 | V04.62.07 | YES | |
| 2 | OVERHANG PROTN. RELAY 87HV | GRP-9A | 7UT61/siemens | 7UT6121- 5EB90- 1AA0 | V04.62.07 | YES | |
| 3 | TRANSFORMER DIFF REL 87T | STX8- RP | 7UT61/siemens | 7UT6131- 5EB92- 1AB0 | V04.61.04 | YES | |
| 4 | CABLE DIFF PROT 87C | STX8- RP | 7UT61/siemens | 7UT6121- 5EB90- 1AA0 | V.04.60.07 | YES | |
| 5 | LV1 REF PROT 64 RLV1 | STX8- RP | 7SJ80/siemens | 7SJ8011- 5EB90- 1FA0 | 04.61.06 | YES | |
| 6 | LV2 REF PROT 64 RLV2 | STX8- RP | 7SJ80/siemens | 7SJ8011- 5EB90- 1FA0 | 04.61.06 | YES | |
| 7 | HV REF PROT 64 HV/51 | STX8- RP | 7SJ80/siemens | 7SJ8011- 5EB90- 1FA0 | 04.61.06 | YES | |
| 8 | TRANSFORMER DIFF REL 87T | STX9- RP | 7UT61/siemens | 7UT6131- 5EB92- 1AB0 | V.04.63.01 | YES | |
| 9 | CABLE DIFF PROT 87C | STX9- RP | 7UT61/siemens | 7UT6121- 5EB90- 1AA0 | V04.62.07 | YES | |

| | | | | | | | |
|----|-------------------------|-------------|---------------|----------------------------|----------|-----|--|
| 10 | LV1 REF PROT 64 RLV1 | STX9- RP | 7SJ80/siemens | 7SJ8011- 5EB90- 1FA0 | 04.63.05 | YES | |
| 11 | LV2 REF PROT 64 RLV2 | STX9- RP | 7SJ80/siemens | 7SJ8011- 5EB90- 1FA0 | 04.61.06 | YES | |
| 12 | HV REF PROT 64 HV/51 | STX9- RP | 7SJ80/siemens | 7SJ8011- 5EB90- 1FA0 | 04.62.04 | YES | |

DETAIL OF PROTECTION SETTING: -

| Sr. No. | Particulars | Adopted setting | Recommended setting | Group | Date of testing | | Remark |
|---------|--|-----------------|---------------------|-------|-----------------|----------|--------|
| | | | | | GRP8A | GRP9A | |
| 1 | OVERHANG PROTN. RELAY 87HV | | | | | | |
| a | 87 Differential Protection; Group Characteristic | | | | | | |
| | 87 Slope 1 of Tripping Characteristic | 0.25 | 0.25 | A | 10.06.21 | 06.01.23 | |
| | 87 Base Point for Slope 1 of Charac. | 0.00 I/InO | 0.00 I/InO | A | 10.06.21 | 06.01.23 | |
| | 87 Slope 2 of Tripping Characteristic | 0.60 | 0.60 | A | 10.06.21 | 06.01.23 | |
| | 87 Base Point for Slope 2 of Charac. | 1.60 I/InO | 1.60 I/InO | A | 10.06.21 | 06.01.23 | |
| | 87 I-RESTRAINT for Start Detection | 0.10 I/InO | 0.10 I/InO | A | 10.06.21 | 06.01.23 | |
| | 87 Factor for Increas. of Char. at Start | 1.0 | 1.0 | A | 10.06.21 | 06.01.23 | |
| | 87 Maximum Permissible Starting Time | 5.0 sec | 5.0 sec | A | 10.06.21 | 06.01.23 | |
| | 87 Pickup for Add-on Stabilization | 4.00 I/InO | 4.00 I/InO | A | 10.06.21 | 06.01.23 | |
| | 87 Duration of Add-on Stabilization | 15 Cycle | 15 Cycle | A | 10.06.21 | 06.01.23 | |
| | 87 Time for Cross-block Add-on Stabiliz. | 15 Cycle | 15 Cycle | A | 10.06.21 | 06.01.23 | |
| b | 87 Differential Protection; Group I-Diff Monitor | | | | | | |
| | 87 Pickup Value of diff. Curr.Monitoring | 0.15 I/InO | 0.15 I/InO | A | 10.06.21 | 06.01.23 | |

| | | | | | | | |
|---|--|------------|------------|---|----------|----------|--|
| | 87 T I-DIFF> Monitoring Time Delay | 2 sec | 2 sec | A | 10.06.21 | 06.01.23 | |
| 2 | TRANSFORMER DIFF REL 87T | | | | | | |
| a | 87 Differential Protection | | | | | | |
| | 87 Differential Protection | ON | ON | A | 10.06.21 | 06.01.23 | |
| | 87 Increase of Trip Char. During Start | OFF | OFF | A | 10.06.21 | 06.01.23 | |
| | 87 Inrush with 2. Harmonic Restraint | ON | ON | A | 10.06.21 | 06.01.23 | |
| | 87 n-th Harmonic Restraint | OFF | OFF | A | 10.06.21 | 06.01.23 | |
| | 87 Diff-Prot. with meas. Ground Curr. | NO | NO | A | 10.06.21 | 06.01.23 | |
| | 87 Differential Protection; Group I-Diff | | | | 10.06.21 | 06.01.23 | |
| | 87-1 Pickup Value of Differential Curr. | 0.20 I/InO | 0.20 I/InO | A | 10.06.21 | 06.01.23 | |
| | 87-1 T I-DIFF> Time Delay | 0.00 sec | 0.00 sec | A | 10.06.21 | 06.01.23 | |
| | 87-2 Pickup Value of High Set Trip | 7.0 I/InO | 7.0 I/InO | A | 10.06.21 | 06.01.23 | |
| | 87-2 T I-DIFF>> Time Delay | 0.00 sec | 0.00 sec | A | 10.06.21 | 06.01.23 | |
| b | 87 Differential Protection; Group Characteristic | | | | | | |
| | 87 Slope 1 of Tripping Characteristic | 0.25 | 0.25 | A | 10.06.21 | 06.01.23 | |
| | 87 Base Point for Slope 1 of Charac. | 0.00 I/InO | 0.00 I/InO | A | 10.06.21 | 06.01.23 | |
| | 87 Slope 2 of Tripping Characteristic | 0.60 | 0.60 | A | 10.06.21 | 06.01.23 | |
| | 87 Base Point for Slope 2 of Charac. | 1.50 I/InO | 1.50 I/InO | A | 10.06.21 | 06.01.23 | |
| | 87 I-RESTRAINT for Start Detection | 0.10 I/InO | 0.10 I/InO | A | 10.06.21 | 06.01.23 | |
| | 87 Factor for Inreas. of Char. at Start | 1.0 | 1.0 | A | 10.06.21 | 06.01.23 | |

| | | | | | | | |
|---|---|-----------------------|-----------------------|---|----------|----------|--|
| | 87 Maximum Permissible Starting Time | 5.0 sec | 5.0 sec | A | 10.06.21 | 06.01.23 | |
| | 87 Pickup for Add-on Stabilization | 4.00 I/InO | 4.00 I/InO | A | 10.06.21 | 06.01.23 | |
| | 87 Duration of Add-on Stabilization | 15 Cycle | 15 Cycle | A | 10.06.21 | 06.01.23 | |
| | 87 Time for Cross-block Add-on Stabiliz. | 15 Cycle | 15 Cycle | A | 10.06.21 | 06.01.23 | |
| | 87 Differential Protection; Group Inrush 2.HM | | | | 10.06.21 | 06.01.23 | |
| | 87 2nd Harmonic Content in I-DIFF | 15 % | 15 % | A | 10.06.21 | 06.01.23 | |
| | 87 Time for Cross-blocking 2nd Harm. | 3 Cycle | 3 Cycle | A | 10.06.21 | 06.01.23 | |
| c | 87 Differential Protection; Group Restr. n.HM | | | | | | |
| | 87 n-th Harmonic Content in I-DIFF | 30 % | 30 % | A | 10.06.21 | 06.01.23 | |
| | 87 Time for Cross-blocking n-th Harm. | 0 Cycle | 0 Cycle | A | 10.06.21 | 06.01.23 | |
| | 87 Limit IDIFFmax of n-th Harm.Restrict. | 1.5 I/InO | 1.5 I/InO | A | 10.06.21 | 06.01.23 | |
| d | 50G/51G; Group General | | | | | | |
| | 50G, 51G Ground Time Overcurrent | ON | ON | A | 10.06.21 | 06.01.23 | |
| | 50/51G InRush Restrained | OFF | OFF | A | 10.06.21 | 06.01.23 | |
| | 50/51G Manual Close Mode | 50G-2 instantaneously | 50G-2 instantaneously | A | 10.06.21 | 06.01.23 | |
| e | 50G/51G; Group 50 | | | | | | |
| | 50G-2 Pickup | 0.20 A | 0.20 A | A | 10.06.21 | 06.01.23 | |
| | 50G-2 Time Delay | 1.00 sec | 1.00 sec | A | 10.06.21 | 06.01.23 | |
| | 50G-1 Pickup | 35.00 A | 35.00 A | A | 10.06.21 | 06.01.23 | |
| | 50G-1 Time Delay | oo sec | oo sec | A | 10.06.21 | 06.01.23 | |
| f | 50G/51G; Group Inrush | | | | | | |
| | 50/51G 2nd harmonic in % of fundamental | 15 % | 15 % | A | 10.06.21 | 06.01.23 | |

| | | | | | | | |
|---|---|------------|------------|---|----------|----------|--|
| | 50/51G Maximum Current for Inr. Rest. | 7.50 A | 7.50 A | A | 10.06.21 | 06.01.23 | |
| g | 24 Overexcit. Protection (Volt/Hertz) | | | | | | |
| | 24 Overexcit. Protection (Volt/Hertz) | ON | ON | A | 10.06.21 | 06.01.23 | |
| h | Group 24 Overexcit. Protection (Volt/Hertz); Group 24 V/f Overexc | | | | | | |
| | 24-1 V/f Pickup | 1.10 | 1.10 | A | 10.06.21 | 06.01.23 | |
| | 24-1 V/f Time Delay | 10.00 sec | 10.00 sec | A | 10.06.21 | 06.01.23 | |
| | 24-2 V/f Pickup | 1.35 | 1.35 | A | 10.06.21 | 06.01.23 | |
| | 24-2 V/f Time Delay | 5.00 sec | 5.00 sec | A | 10.06.21 | 06.01.23 | |
| i | 24 Overexcit. Protection (Volt/Hertz); | | | | | | |
| | 24 V/f = 1.05 Time Delay | 20000 sec | 20000 sec | A | 10.06.21 | 06.01.23 | |
| | 24 V/f = 1.10 Time Delay | 20000 sec | 20000 sec | A | 10.06.21 | 06.01.23 | |
| | 24 V/f = 1.15 Time Delay | 240 sec | 240 sec | A | 10.06.21 | 06.01.23 | |
| | 24 V/f = 1.20 Time Delay | 60 sec | 60 sec | A | 10.06.21 | 06.01.23 | |
| | 24 V/f = 1.25 Time Delay | 30 sec | 30 sec | A | 10.06.21 | 06.01.23 | |
| | 24 V/f = 1.30 Time Delay | 20 sec | 20 sec | A | 10.06.21 | 06.01.23 | |
| | 24 V/f = 1.35 Time Delay | 5 sec | 5 sec | A | 10.06.21 | 06.01.23 | |
| | 24 V/f = 1.40 Time Delay | 1 sec | 1 sec | A | 10.06.21 | 06.01.23 | |
| | 24 Time for Cooling Down | 3600 sec | 3600 sec | A | 10.06.21 | 06.01.23 | |
| 3 | CABLE DIFF PROT 87C | | | | | | |
| a | 87 Differential Protection | | | | STRP 1 | STRP 2 | |
| | 87 Differential Protection | ON | ON | A | 08.10.18 | 06.01.23 | |
| | 87 Increase of Trip Char. During Start | ON | ON | A | 08.10.18 | 06.01.23 | |
| | 87 Differential Current monitoring | OFF | OFF | A | 08.10.18 | 06.01.23 | |
| | 87 I> for Current Guard | 0.00 I/InS | 0.00 I/InS | A | 08.10.18 | 06.01.23 | |

| | | | | | | | |
|---|--|------------|------------|---|----------|----------|--|
| b | 87 Differential Protection | | | | | | |
| | 87-1 Pickup Value of Differential Curr. | 0.10 I/InO | 0.10 I/InO | A | 08.10.18 | 06.01.23 | |
| | 87-1 T I-DIFF> Time Delay | 0.00 sec | 0.00 sec | A | 08.10.18 | 06.01.23 | |
| | 87-2 Pickup Value of High Set Trip | 7.0 I/InO | 7.0 I/InO | A | 08.10.18 | 06.01.23 | |
| | 87-2 T I-DIFF>> Time Delay | 0.00 sec | 0.00 sec | A | 08.10.18 | 06.01.23 | |
| c | 87 Differential Protection; Group Characteristic | | | | | | |
| | 87 Slope 1 of Tripping Characteristic | 0.25 | 0.25 | A | 08.10.18 | 06.01.23 | |
| | 87 Base Point for Slope 1 of Charac. | 0.00 I/InO | 0.00 I/InO | A | 08.10.18 | 06.01.23 | |
| | 87 Slope 2 of Tripping Characteristic | 0.60 | 0.60 | A | 08.10.18 | 06.01.23 | |
| | 87 Base Point for Slope 2 of Charac. | 1.50 I/InO | 1.50 I/InO | A | 08.10.18 | 06.01.23 | |
| | 87 I-RESTRAINT for Start Detection | 0.10 I/InO | 0.10 I/InO | A | 08.10.18 | 06.01.23 | |
| | 87 Factor for Increas. of Char. at Start | 1.0 | 1.0 | A | 08.10.18 | 06.01.23 | |
| | 87 Maximum Permissible Starting Time | 3.0 sec | 3.0 sec | A | 08.10.18 | 06.01.23 | |
| | 87 Pickup for Add-on Stabilization | 4.00 I/InO | 4.00 I/InO | A | 08.10.18 | 06.01.23 | |
| | 87 Duration of Add-on Stabilization | 15 Cycle | 15 Cycle | A | 08.10.18 | 06.01.23 | |
| | 87 Time for Cross-block Add-on Stabiliz. | 15 Cycle | 15 Cycle | A | 08.10.18 | 06.01.23 | |
| d | 87 Differential Protection; Group I-Diff Monitor | | | | | | |
| | 87 Pickup Value of diff. Curr.Monitoring | 0.20 I/InO | 0.20 I/InO | A | 08.10.18 | 06.01.23 | |
| | 87 T I-DIFF> Monitoring Time Delay | 2 sec | 2 sec | A | 08.10.18 | 06.01.23 | |
| e | 50G/51G; Group General | | | | | | |

| | | | | | | | |
|---|---|----------------|----------------|---|----------|----------|--|
| | 50G, 51G Ground Time Overcurrent | ON | ON | A | 08.10.18 | 06.01.23 | |
| | 50/51G InRush Restrained | OFF | OFF | A | 08.10.18 | 06.01.23 | |
| f | 50G/51G; Group 50G | | | | | | |
| | 50G-2 Pickup | 0.20 A | 0.20 A | A | 08.10.18 | 06.01.23 | |
| | 50G-2 Time Delay | 1.00 sec | 1.00 sec | A | 08.10.18 | 06.01.23 | |
| | 50G-1 Pickup | 35.00 A | 35.00 A | A | 08.10.18 | 06.01.23 | |
| | 50G-1 Time Delay | oo sec | oo sec | A | 08.10.18 | 06.01.23 | |
| g | 50G/51G; Group 51G | | | | | | |
| | 51G Pickup | 4.00 A | 4.00 A | A | 08.10.18 | 06.01.23 | |
| | 51G Time Dial | oo sec | oo sec | A | 08.10.18 | 06.01.23 | |
| | 51G Drop-out Characteristic | Disk Emulation | Disk Emulation | A | 08.10.18 | 06.01.23 | |
| | 51G IEC Curve | Normal Inverse | Normal Inverse | A | 08.10.18 | 06.01.23 | |
| h | 50G/51G; Group Inrush | | | | | | |
| | 50/51G 2nd harmonic in % of fundamental | 15 % | 15 % | A | 08.10.18 | 06.01.23 | |
| | 50/51G Maximum Current for Inr. Rest. | 0.50 A | 0.50 A | A | 08.10.18 | 06.01.23 | |
| 4 | LV1 REF PROT 64 RLV1 | | | | | | |
| a | 64, 50Ns, 51Ns, 67Ns (Sensitive) Gnd Flt | | | | | | |
| | (Sensitive) Ground Fault | ON | ON | A | 08.10.18 | 06.01.23 | |
| | 50Ns Drop-Out Time Delay | 0.00 sec | 0.00 sec | A | 08.10.18 | 06.01.23 | |
| b | 64, 50Ns, 51Ns, 67Ns (Sensitive) Gnd Flt, Group50Ns | | | | | | |
| | 50Ns-2 Pickup | 0.10 A | 0.10 A | A | 08.10.18 | 06.01.23 | |
| | 50Ns-2 Time Delay | 0.00 sec | 0.00 sec | A | 08.10.18 | 06.01.23 | |
| | 50Ns-1 Pickup | 35.00 A | 35.00 A | A | 08.10.18 | 06.01.23 | |
| | 50Ns-1 Time delay | oo sec | oo sec | A | 08.10.18 | 06.01.23 | |
| 5 | LV2 REF PROT 64 RLV2 | | | | | | |
| a | 64, 50Ns, 51Ns, 67Ns (Sensitive) Gnd Flt; Group General | | | | | | |
| | (Sensitive) Ground Fault | ON | ON | A | 08.10.18 | 06.01.23 | |
| | 50Ns Drop-Out Time Delay | 0.00 sec | 0.00 sec | A | 08.10.18 | 06.01.23 | |
| b | 64, 50Ns, 51Ns, 67Ns (Sensitive) Gnd Flt; Group 50Ns | | | | | | |

| | | | | | | | |
|---|--|-----------------------|-----------------------|---|----------|----------|--|
| | 50Ns-2 Pickup | 0.10 A | 0.10 A | A | 08.10.18 | 06.01.23 | |
| | 50Ns-2 Time Delay | 0.00 sec | 0.00 sec | A | 08.10.18 | 06.01.23 | |
| | 50Ns-1 Pickup | 35.00 A | 35.00 A | A | 08.10.18 | 06.01.23 | |
| | 50Ns-1 Time delay | oo sec | oo sec | A | 08.10.18 | 06.01.23 | |
| 6 | HV REF PROT 64 HV/51 | | | | | | |
| a | 50/51 Phase/Ground Overcurrent | | | | | | |
| | 50, 51 Phase Time Overcurrent | ON | ON | A | 08.10.18 | 06.01.23 | |
| | Manual Close Mode | 50-2 instantaneously | 50-2 instantaneously | A | 08.10.18 | 06.01.23 | |
| | 50 Drop-Out Time Delay | 0.00 sec | | A | 08.10.18 | 06.01.23 | |
| b | 50/51 Phase/Ground Overcurrent | | | | | | |
| | 50-3 measurement of | Fundamental component | Fundamental component | A | 08.10.18 | 06.01.23 | |
| | 50-3 active | Always | Always | A | 08.10.18 | 06.01.23 | |
| | 50-3 Pickup | oo A | oo A | A | 08.10.18 | 06.01.23 | |
| | 50-3 Time Delay | 0.00 sec | 0.00 sec | A | 08.10.18 | 06.01.23 | |
| | 50-2 measurement of | Fundamental component | Fundamental component | A | 08.10.18 | 06.01.23 | |
| | 50-2 active | Always | Always | A | 08.10.18 | 06.01.23 | |
| | 50-2 Pickup | 35.00 A | 35.00 A | A | 08.10.18 | 06.01.23 | |
| | 50-2 Time Delay | oo sec | oo sec | A | 08.10.18 | 06.01.23 | |
| | 50-1 measurement of | Fundamental component | Fundamental component | A | 08.10.18 | 06.01.23 | |
| | 50-1 Pickup | 35.00 A | 35.00 A | A | 08.10.18 | 06.01.23 | |
| | 50-1 Time Delay | oo sec | oo sec | A | 08.10.18 | 06.01.23 | |
| c | 50/51 Phase/Ground Overcurrent | | | | | | |
| | 51 Pickup | 0.50 A | 0.50 A | A | 08.10.18 | 06.01.23 | |
| | 51 Time Dial | 1.00 sec | 1.00 sec | A | 08.10.18 | 06.01.23 | |
| | Drop-out characteristic | Disk Emulation | Disk Emulation | A | 08.10.18 | 06.01.23 | |
| | IEC Curve | Normal Inverse | Normal Inverse | A | 08.10.18 | 06.01.23 | |
| d | 64, 50Ns, 51Ns, 67Ns (Sensitive) Gnd Flt | | | | | | |
| | (Sensitive) Ground Fault | ON | ON | A | 08.10.18 | 06.01.23 | |
| | 50Ns Drop-Out Time Delay | 0.00 sec | 0.00 sec | A | 08.10.18 | 06.01.23 | |
| e | 64, 50Ns, 51Ns, 67Ns (Sensitive) Gnd Flt | | | | | | |

| | | | | | | | |
|--|-------------------|----------|----------|---|----------|----------|--|
| | 50Ns-2 Pickup | 0.10 A | 0.10 A | A | 08.10.18 | 06.01.23 | |
| | 50Ns-2 Time Delay | 0.00 sec | 0.00 sec | A | 08.10.18 | 06.01.23 | |
| | 50Ns-1 Pickup | 35.00 A | 35.00 A | A | 08.10.18 | 06.01.23 | |
| | 50Ns-1 Time delay | oo sec | oo sec | A | 08.10.18 | 06.01.23 | |

Mechanical protection tripping and Annunciation healthiness.

| Sl. No. | DETAIL | SETTING | | ST-08 | | | ST-09 | | |
|---------|-----------------|---------|-------|-------|-------|-------|-------|-------|-------|
| | | ALARM | TRIP | ALARM | TRIP | DOT | ALARM | TRIP | DOT |
| 1 | OTI | 95 | 100 | 94°C | 100°C | ----- | 94°C | 100°C | ----- |
| 2 | HV WTI | 100 | 105 | 100°C | 104°C | ----- | 100°C | 104°C | ----- |
| 3 | LV1 WTI | 100 | 105 | 99°C | 105°C | ----- | 99°C | 105°C | ----- |
| 4 | LV2 WTI | 100 | 105 | 99°C | 105°C | ----- | 99°C | 105°C | ----- |
| 4 | BUCKHOLZ | alarm | trip | OP | OP | ----- | OP | OP | ----- |
| 5 | PRV1 | ----- | trip | ----- | OP | ----- | | OP | ----- |
| 6 | PRV2 | ----- | TRIP | | | | | | |
| 7 | LOW OIL LEVEL | alarm | ----- | OP | ----- | ----- | OP | ----- | ----- |
| 8 | OSR | alarm | ----- | OP | ----- | ----- | OP | ----- | ----- |
| 9 | SOURCE A SUPPLY | alarm | ----- | OP | ----- | ----- | OP | ----- | ----- |
| 10 | SOURCE B SUPPLY | alarm | ----- | OP | ----- | ----- | OP | ----- | ----- |

6.6KV SWITCHGEAR

Bus arrangement of 6.6 kV switchgear

| BUS #8UA | | | | | BUS #8UB | | | | |
|-----------|-------------|-------------|---------|-------|-----------|-------------|-------------------------|---------|--------|
| Panel No. | Module Type | Feeder name | Relay | CT | Panel No. | Module Type | Feeder name | Relay | CT |
| 1 | DB | UST #8A | REF 615 | 200/1 | 1 | DE | Tie from 8S2 | REF 541 | 1600/1 |
| 2 | DB4 | ESP Trf. 8A | REF 541 | 300/1 | 2 | DA | CEP 8B | REM 543 | 50/1 |
| 3 | DB | Spare | REF 615 | 300/1 | 3 | DC | I/C from UAT 8 | REF 541 | 1600/1 |
| 4 | DA | CWP 8A | REM 543 | 250/1 | 4 | DB | AET A | REF 615 | 100/1 |
| 5 | DB | IDCT Trf 8A | REF 615 | 200/1 | 5 | DB4 | ESP Trf. 8B | | 300/1 |
| 6 | DA | ID Fan8A | REM 543 | 250/1 | 6 | DAF | BFP 8B | REM 543 | 600/1 |
| 7 | G | Bus VT | ----- | ----- | 7 | DA | Spare (Old) CWP 5 (New) | REM 543 | 250/1 |
| 8 | DA | PA Fan 8A | REM 543 | 250/1 | 8 | DA | Mill 8B | REM 543 | 75/1 |
| 9 | DA | FD Fan 8A | REM 543 | 75/1 | 9 | DA | Mill 8D | REM 543 | 75/1 |
| 10 | DA | Mill 8A | REM 543 | 75/1 | 10 | DA | Mill 8F | REM 543 | 75/1 |
| 11 | DA | Mill 8C | REM 543 | 75/1 | 11 | DA | FD Fan 8B | REM 543 | 75/1 |
| 12 | DA | Mill 8E | REM 543 | 75/1 | 12 | DA | PA Fan 8B | REM 543 | |
| 13 | DAF | Spare BFP | REM 543 | 600/1 | 13 | G | Bus VT | | 250/1 |
| 14 | DA | BFP 8A | REM 543 | 600/1 | 14 | DA | ID Fan 8B | REM 543 | 250/1 |
| 15 | DA | IAC1 | REM 543 | 50/1 | 15 | DB | IDCT Trf 8B | REF 615 | 200/1 |
| 16 | DA | CEP 8A | REM 543 | 50/1 | 16 | DA | CWP 8B | REM 543 | 250/1 |

| | | | | | | | | | |
|----|----|----------------|---------|--------|----|----|--------|---------|-------|
| 17 | DC | I/C from UAT 8 | REM 541 | 1600/1 | 17 | DB | Spare | REF 615 | 200/1 |
| 18 | DA | CEP 8C | REM 543 | 50/1 | 18 | DB | UST 8B | REF 615 | 200/1 |
| 19 | DE | Tie from 8S1 | REF 541 | 1600/1 | | | | | |

| BUS #8S1 | | | | | BUS #8S2 | | | | |
|-----------|-------------|-------------------------------|---------|--------|-----------|-------------|------------------------------------|---------|--------|
| Panel No. | Module Type | Feeder name | Relay | CT | Panel No. | Module Type | Feeder name | Relay | CT |
| 1 | DE | Tie to 8UA | REF 541 | 1600/1 | 1 | DA | CWP 5 | REF 543 | 250/1 |
| 2 | DB | SST 9B | REF 615 | 200/1 | 2 | DA | Spare | REM 543 | 250/1 |
| 3 | DE | Tie to 9S1 | REF 541 | 2500/1 | 3 | DEOG | Tac system | REF 615 | 1250/1 |
| 4 | DA | Spare | REM 543 | 50/1 | 4 | DC | I/C from ST 8 | REF 541 | 2500/1 |
| 5 | DB | Fire Water/ Compressor Trf. 1 | REF 615 | 200/1 | 5 | DB | CHP Trf. 1 | REF 615 | 75/1 |
| 6 | DB | Spare | REF 615 | 200/1 | 6 | DB | AHP trf. 3 | REF 615 | 100/1 |
| 7 | G | Bus VT | | | 7 | DB | Spare (Old) TAC System (New) | REF 615 | 200/1 |
| 8 | DAF | BFP 8C | REM 543 | 600/1 | 8 | DB | DM/PT/ETP/RW CW/Chlorination Trf.1 | REF 615 | 200/1 |
| 9 | DA | IAC 3 | REM 543 | 50/1 | 9 | DB | Workshop Trf. 1 | REF 615 | 100/1 |
| 10 | DA | SAC 1 | REM 543 | 50/1 | 10 | G | Bus VT | ----- | ----- |
| 11 | DB | AHP Trf.1 | REF 615 | 30/1 | 11 | DB | Spare (Old) CHP Trf. 1 (New) | REF 615 | 200/1 |
| 12 | DEOG | CHP Switchgear1 | REF 615 | 1250/1 | 12 | DB | Service Building Trf. 1 | REF 615 | 200/1 |
| 13 | DB | Raw water trf. 2 | REF 615 | 100/1 | 13 | DE | Tie to 9S2 | REF 541 | 2500/1 |
| 14 | DB | Spare | REF 615 | 100/1 | 14 | DB | SST 8A | REF 615 | 200/1 |

| | | | | | | | | | |
|----|----|---------------------------|------------|--------|----|----|------------|------------|--------|
| | | | | | | | | | |
| 15 | DB | AWRS Service trf. 1 | REF 615 | | 15 | DE | Tie to 8UA | REF 541 | 1600/1 |
| 16 | DC | I/C from ST 8 | REF 541 | 2500/1 | | | | | |

Details of motor with complete specification: -

| Parameters | Bowl Mill | PA fan | FD Fan | BFP | CEP | ID Fan | Compressor | CWP |
|---------------------------------------|-------------|-------------------------------|------------|--|------------|-------------|---------------------------------------|----------------------|
| Quantity | 12 | 4 | 4 | 6 | 6 | 4 | 5 | 5 |
| Make | BHEL | BHEL | BHEL | BHEL | BHEL | BHEL | Marathon Electric Motor India Ltd. | Crompton and Greaves |
| Phase | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 |
| KW | 450 | 1650 | 550 | 4600 | 325 | 1750 | 250 | 1650 |
| Rated RPM/syn speed | 981/1000 | 1492/1500 | 1486 | 1493 | 1483 | 746/750 | 1488 | 497 |
| Rated V(kV)/Variation | 6.6±10% | 6.6±10% | 6.6 | 6.6±10% | 6.6±10% | 6.6±10% | 6.6±10% | 6.6±10% |
| Full Load /No LOAD Current (Amp.) | 55/25.5 | 175/43 | 59 | 466/110 | 35.5 | 194/74 | 27.5/10 | 189 |
| Rate F & Variation | 50±0.5% | 50±0.5% | 50±0.5% | 50±0.5% | 50±0.5% | 50±0.5% | 50±0.5% | 50±0.5% |
| Locked rotor/starting current% of FLC | 600% | 600% (subjected to tolerance) | | 450%/FLC & 540% FLC without Is tolerance | | 600% | 550% FLC of 100% V, 470% FLC of 85% V | 600 |
| Combined V & F Variation | 10% abs | 10% abs | 10% abs | 10% abs | 10% abs | 10% abs | 10% abs | 10% abs |
| Life | 50,000 Hrs. | 50,000 Hrs. | | 10,000Hrs | | 40,000 Hrs. | 40,000 Hrs. | 40,000 Hrs. |
| Connection | Star | Star | Star | Star | Star | Star | Star | Star |
| Method of starting | DOL | DOL | DOL | DOL | DOL | DOL | DOL | DOL |
| Efficiency | 93.40% | 96% | | 97% | | 96.50% | 94% | 96% |
| Frame | 1LA7 636-6 | 1LA780 2-4 | 1LA7 566-4 | cage rotor 1RN7 718-4 | 1LA7 560-4 | 1LA790 3-8 | DC 355 F3 | VUDC 1700 |

| | | | | | | | | |
|----------------------------------|----------------|----------------|-------|---------------|----------|----------------|-----------------|--------------------|
| Rotor Type | Sq. Cage | Sq. Cage | | Cage | Sq. Cage | SCIM | Sq. Cage | Sq. Cage Rotor I/M |
| Power Factor/100%/75%/50% | 0.77/0.70/0.59 | 0.88/0.86/0.81 | 0.82 | 0.89/ - /0.88 | 0.8 | 0.82/0.80/0.70 | 0.85/0.83/0.77 | 0.8/0.75/0.65 |
| Insulation Class | F | F | F | F | F | F | F | F VPI (Resin Poor) |
| Type of enclosure | TET V | TETV | TET V | CACW | TET V | TETV | TEFC/IC411/IP55 | |
| Duty | cont. S-1 | cont. S-1 | cont. | S-1 | | cont. S-1 | S1-CMR | S1-Cont. |
| Deg of Protection | IP55 | IP55 | IP55 | | | IP55 | IP55 | IP-23 |

Detail of ABB make 6.6kV Breakers installed in 6.6KV SWITCH GEAR

| Type | Module Type | Qty. |
|--------------------|------------------|----------|
| 3150A SF6 Breaker | DC, DE | 20 Nos. |
| 1250A SF6 Breaker: | DA, DAF, DB, DB4 | 106 Nos. |

Detail of ABB make relays installed in 6.6KV SWITCH GEAR

| Type | Module Type | Qty. |
|---------|-------------|---------|
| REM 543 | DA, DAF | 53 Nos. |
| REF 541 | DC, DE, DB4 | 24 Nos. |
| REF 615 | DB | 49 Nos. |

Detail of Software SCADA system Installed for communication with ABB make Relay.

| Type | Description | Qty. |
|-----------------|----------------|------|
| 800xA 5.0.0 SP2 | SCADA SOFTWARE | LS |

| Sr. No. | Particulars | Setting Group 1 | Setting Group 2 | Date of testing | | Remark |
|----------|---|-----------------|-----------------|-----------------|----------|--------|
| | | | | Unit-08 | Unit-09 | |
| 1 | CWP Relay Used-REM 543 CT Ratio-250/1 | | | | | |
| a | Motor Start | | | | | |
| | Operation Mode | IIT & Stall | IIT & Stall | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 4.8x In | 4.8x In | 23.01.23 | 23.01.23 | |
| | Start Time (s) | 4 | 4 | 23.01.23 | 23.01.23 | |
| | Time Limit (s) | 6 | 6 | 23.01.23 | 23.01.23 | |

| | | | | | | |
|----------|-----------------------|---------|---------|----------|----------|--|
| | Count Down rate (s/h) | 8 | 8 | 23.01.23 | 23.01.23 | |
| | stall time (s) | 28 | 28 | 23.01.23 | 23.01.23 | |
| b | NEF1 High | | | | | |
| | Operation mode | Inst. | Inst. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 0.1xIn | 0.2xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 23.01.23 | 23.01.23 | |
| c | NOC3 High | | | | | |
| | Operation mode | Inst. | Inst. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 4.0xIn | 10.0xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 23.01.23 | 23.01.23 | |
| d | NOC3 Inst | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 1.10xIn | 1.10xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 7 | 7 | 23.01.23 | 23.01.23 | |
| e | NOC3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 1.10xIn | 1.10xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 25 | 25 | 23.01.23 | 23.01.23 | |

| Sr. No. | Particulars | Setting Group 1 | Setting Group 2 | Date of testing | | Remark |
|----------|--|-----------------|-----------------|-----------------|----------|--------|
| | | | | Unit-08 | Unit-09 | |
| 1 | ID Fan Relay Used-REM 543 CT Ratio-250/1 | | | | | |
| a | Motor Start | | | | | |
| | Operation Mode | IIT & Stall | IIT & Stall | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 5.1x In | 5.1x In | 23.01.23 | 23.01.23 | |
| | Start Time (s) | 4.5 | 4.5 | 23.01.23 | 23.01.23 | |
| | Time Limit (s) | 3 | 3 | 23.01.23 | 23.01.23 | |
| | Count Down rate (s/h) | | | | | |
| | stall time (s) | 11 | 11 | 23.01.23 | 23.01.23 | |
| b | NEF1 High | | | | | |
| | Operation mode | Inst. | Inst. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 0.1xIn | 0.2xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 23.01.23 | 23.01.23 | |
| c | NOC3 High | | | | | |
| | Operation mode | Inst. | Inst. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 4.0xIn | 10.0xIn | 23.01.23 | 23.01.23 | |

| | | | | | | |
|---|--------------------|-------------|-------------|----------|----------|--|
| | Operate Time(s) | 0.05 | 0.05 | 23.01.23 | 23.01.23 | |
| d | NOC3 Inst | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 1.50xIn | 1.10xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 6 | 6 | 23.01.23 | 23.01.23 | |
| e | NOC3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 1.10xIn | 1.10xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 25 | 25 | 23.01.23 | 23.01.23 | |
| f | NPS3 High | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 0.2xIn | 0.2xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 2 | 2 | 23.01.23 | 23.01.23 | |
| k | | 5 | 5 | 23.01.23 | 23.01.23 | |
| | Start delay (s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Minimum Time (s) | 0.1 | 0.1 | 23.01.23 | 23.01.23 | |
| | Maximum Time (s) | 1000 | 1000 | 23.01.23 | 23.01.23 | |
| | Cooling Time (s) | 50 | 50 | 23.01.23 | 23.01.23 | |
| g | NPS3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 0.15xIn | 0.15xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 3 | 3 | 23.01.23 | 23.01.23 | |
| k | | 5 | 5 | 23.01.23 | 23.01.23 | |
| | Start delay (s) | 0.1 | 0.1 | 23.01.23 | 23.01.23 | |
| | Minimum Time (s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Maximum Time (s) | 1000 | 1000 | 23.01.23 | 23.01.23 | |
| | Cooling Time (s) | 50 | 50 | 23.01.23 | 23.01.23 | |
| h | PREV3 | | | | | |
| | Operation mode | 3-Phase | 3-Phase | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Rotating Direction | forward | forward | 23.01.23 | 23.01.23 | |
| i | PSV3St1 | | | | | |
| | Operation mode | V2> | V2> | 23.01.23 | 23.01.23 | |
| | Start Value | 0.1xVn | 0.1xVn | 23.01.23 | 23.01.23 | |
| | Start Value | V1<=0.75xVn | V1<=0.75xVn | 23.01.23 | 23.01.23 | |
| | Start Value | V2>=1.10xVn | V2>=1.10xVn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V2>=0.5 | V2>=0.5 | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V1<=1.0 | V1<=1.0 | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V1>=1.0 | V1>=1.0 | 23.01.23 | 23.01.23 | |

| | | | | | | |
|---|--------------------|-------------------|-------------------|----------|----------|--|
| j | PSV3St2 | | | | | |
| | Operation mode | V2 | V2 | 23.01.23 | 23.01.23 | |
| | Start Value | 0.1xVn | 0.1xVn | 23.01.23 | 23.01.23 | |
| | Start Value | $V1 \leq 0.75xVn$ | $V1 \leq 0.75xVn$ | 23.01.23 | 23.01.23 | |
| | Start Value | $V2 \geq 1.10xVn$ | $V2 \geq 1.10xVn$ | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | $V2 \geq 0.5$ | $V2 \geq 0.5$ | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | $V1 \leq 0.04$ | $V1 \leq 0.04$ | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | $V1 \geq 0.04$ | $V1 \geq 0.04$ | 23.01.23 | 23.01.23 | |
| k | TOL3 Dev | | | | | |
| | Start Current (A) | 6.0xIn | 6.0xIn | 23.01.23 | 23.01.23 | |
| | Start Time (s) | 3 | 3 | 23.01.23 | 23.01.23 | |
| | No. of starts | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Device Type | Motor | Motor | 23.01.23 | 23.01.23 | |
| | Trip Temp. °C | 100 | 100 | 23.01.23 | 23.01.23 | |
| | Prior Alarm °C | 90 | 90 | 23.01.23 | 23.01.23 | |
| | Restart Inhibit °C | 60 | 60 | 23.01.23 | 23.01.23 | |
| | Ambient Temp. °C | 50 | 50 | 23.01.23 | 23.01.23 | |
| l | UV3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Value | 0.8xVn | 0.8xVn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Time Multiplier | 0.1 | 0.1 | 23.01.23 | 23.01.23 | |

| Sr. No. | Particulars | Setting Group 1 | Setting Group 2 | Date of testing | | Remark |
|---------|--|-----------------|-----------------|-----------------|----------|--------|
| | | | | Unit08 | Unit09 | |
| 1 | PA FAN Relay Used-REM 543 CT Ratio-250/1 | | | | | |
| a | a. Motor Start | | | | | |
| | Operation Mode | IIT & Stall | IIT & Stall | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 5.1x In | 5.1x In | 23.01.23 | 23.01.23 | |
| | Start Time (s) | 13 | 13 | 23.01.23 | 23.01.23 | |
| | Time Limit (s) | 19 | 19 | 23.01.23 | 23.01.23 | |
| | Count Down rate (s/h) | 8 | 8 | 23.01.23 | 23.01.23 | |
| | stall time (s) | | | | | |
| b | NEF1 High | | | | | |
| | Operation mode | Inst. | Inst. | 23.01.23 | 23.01.23 | |

| | | | | | | |
|---|--------------------|---------|---------|----------|----------|--|
| | Start Current (A) | 0.1xIn | 0.2xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 23.01.23 | 23.01.23 | |
| c | NOC3 High | | | | | |
| | Operation mode | Inst. | Inst. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 4.0xIn | 10.0xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 23.01.23 | 23.01.23 | |
| d | NOC3 Inst | | | | | |
| | Operation mode | Inst. | Inst. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 4.0xIn | 10.0xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 23.01.23 | 23.01.23 | |
| e | NOC3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 1.10xIn | 1.10xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 25 | 25 | 23.01.23 | 23.01.23 | |
| f | NPS3 High | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 0.2xIn | 0.2xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 2 | 2 | 23.01.23 | 23.01.23 | |
| | k | 5 | 5 | 23.01.23 | 23.01.23 | |
| | Start delay (s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Minimum Time (s) | 0.1 | 0.1 | 23.01.23 | 23.01.23 | |
| | Maximum Time (s) | 1000 | 1000 | 23.01.23 | 23.01.23 | |
| | Cooline Time (s) | 50 | 50 | 23.01.23 | 23.01.23 | |
| g | NPS3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 0.15xIn | 0.15xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 3 | 3 | 23.01.23 | 23.01.23 | |
| | k | 5 | 5 | 23.01.23 | 23.01.23 | |
| | Start delay (s) | 0.1 | 0.1 | 23.01.23 | 23.01.23 | |
| | Minimum Time (s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Maximum Time (s) | 1000 | 1000 | 23.01.23 | 23.01.23 | |
| | Cooline Time (s) | 50 | 50 | 23.01.23 | 23.01.23 | |
| h | PREV3 | | | | | |
| | Operation mode | 3-Phase | 3-Phase | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Rotating Direction | forward | forward | 23.01.23 | 23.01.23 | |
| i | PSV3St1 | | | | | |
| | Operation mode | V2> | V2> | 23.01.23 | 23.01.23 | |
| | Start Value | 0.1xVn | 0.1xVn | 23.01.23 | 23.01.23 | |

| | | | | | | |
|---|--------------------|---------------------------|---------------------------|----------|----------|--|
| | Start Value | $V1 \leq 0.75 \times V_n$ | $V1 \leq 0.75 \times V_n$ | 23.01.23 | 23.01.23 | |
| | Start Value | $V2 \geq 1.10 \times V_n$ | $V2 \geq 1.10 \times V_n$ | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | $V2 \geq 0.5$ | $V2 \geq 0.5$ | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | $V1 \leq 1.0$ | $V1 \leq 1.0$ | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | $V1 \geq 1.0$ | $V1 \geq 1.0$ | 23.01.23 | 23.01.23 | |
| j | PSV3St2 | | | | | |
| | Operation mode | V2 | V2 | 23.01.23 | 23.01.23 | |
| | Start Value | $0.1 \times V_n$ | $0.1 \times V_n$ | 23.01.23 | 23.01.23 | |
| | Start Value | $V1 \leq 0.75 \times V_n$ | $V1 \leq 0.75 \times V_n$ | 23.01.23 | 23.01.23 | |
| | Start Value | $V2 \geq 1.10 \times V_n$ | $V2 \geq 1.10 \times V_n$ | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | $V2 \geq 0.5$ | $V2 \geq 0.5$ | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | $V1 \leq 0.04$ | $V1 \leq 0.04$ | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | $V1 \geq 0.04$ | $V1 \geq 0.04$ | 23.01.23 | 23.01.23 | |
| k | TOL3 Dev | | | | | |
| | Start Current (A) | $6.0 \times I_n$ | $6.0 \times I_n$ | 23.01.23 | 23.01.23 | |
| | Start Time (s) | 4 | 4 | 23.01.23 | 23.01.23 | |
| | No. of starts | 3 | 3 | 23.01.23 | 23.01.23 | |
| | Device Type | Motor | Motor | 23.01.23 | 23.01.23 | |
| | Trip Temp. °C | 100 | 100 | 23.01.23 | 23.01.23 | |
| | Prior Alarm °C | 90 | 90 | 23.01.23 | 23.01.23 | |
| | Restart Inhibit °C | 60 | 60 | 23.01.23 | 23.01.23 | |
| | Ambient Temp. °C | 50 | 50 | 23.01.23 | 23.01.23 | |
| l | UV3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Value | $0.8 \times V_n$ | $0.8 \times V_n$ | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Time Multiplier | 0.1 | 0.1 | 23.01.23 | 23.01.23 | |

| Sr. No. | Particulars | Setting Group 1 | Setting Group 2 | Date of testing | | Remark |
|---------|---|------------------|------------------|-----------------|----------|--------|
| 1 | FD FAN Relay Used-REM 543 CT Ratio-75/1 | | | | | |
| a | Motor Start | | | | | |
| | Operation Mode | IIT & Stall | IIT & Stall | 23.01.23 | 23.01.23 | |
| | Start Current (A) | $5.1 \times I_n$ | $5.1 \times I_n$ | 23.01.23 | 23.01.23 | |
| | Start Time (s) | 7.5 | 7.5 | 23.01.23 | 23.01.23 | |
| | Time Limit (s) | 11 | 11 | 23.01.23 | 23.01.23 | |

| | | | | | | |
|----|-----------------------|---------|---------|----------|----------|--|
| | Count Down rate (s/h) | 8 | 8 | 23.01.23 | 23.01.23 | |
| | stall time (s) | | | 23.01.23 | 23.01.23 | |
| b. | NEF1 High | | | | | |
| | Operation mode | Inst. | Inst. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 0.1xIn | 0.2xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 23.01.23 | 23.01.23 | |
| c | NOC3 High | | | | | |
| | Operation mode | Inst. | Inst. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 4.0xIn | 10.0xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 23.01.23 | 23.01.23 | |
| d | NOC3 Inst | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 1.10xIn | 1.10xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 11 | 11 | 23.01.23 | 23.01.23 | |
| e | NOC3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 1.10xIn | 1.10xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 25 | 25 | 23.01.23 | 23.01.23 | |
| f | NPS3 High | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 0.2xIn | 0.2xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 2 | 2 | 23.01.23 | 23.01.23 | |
| | k | 5 | 5 | 23.01.23 | 23.01.23 | |
| | Start delay (s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Minimum Time (s) | 0.1 | 0.1 | 23.01.23 | 23.01.23 | |
| | Maximum Time (s) | 1000 | 1000 | 23.01.23 | 23.01.23 | |
| | Cooline Time (s) | 50 | 50 | 23.01.23 | 23.01.23 | |
| g | NPS3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 0.15xIn | 0.15xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 3 | 3 | 23.01.23 | 23.01.23 | |
| | k | 5 | 5 | 23.01.23 | 23.01.23 | |
| | Start delay (s) | 0.1 | 0.1 | 23.01.23 | 23.01.23 | |
| | Minimum Time (s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Maximum Time (s) | 1000 | 1000 | 23.01.23 | 23.01.23 | |
| | Cooline Time (s) | 50 | 50 | 23.01.23 | 23.01.23 | |
| | PREV3 | | | | | |
| | Operation mode | 3-Phase | 3-Phase | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 1 | 1 | 23.01.23 | 23.01.23 | |

| | | | | | | |
|----|--------------------|-------------|-------------|----------|----------|--|
| | Rotating Direction | forward | forward | 23.01.23 | 23.01.23 | |
| i. | PSV3St1 | | | | | |
| | Operation mode | V2> | V2> | 23.01.23 | 23.01.23 | |
| | Start Value | 0.1xVn | 0.1xVn | 23.01.23 | 23.01.23 | |
| | Start Value | V1<=0.75xVn | V1<=0.75xVn | 23.01.23 | 23.01.23 | |
| | Start Value | V2>=1.10xVn | V2>=1.10xVn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V2>=0.5 | V2>=0.5 | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V1<=1.0 | V1<=1.0 | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V1>=1.0 | V1>=1.0 | 23.01.23 | 23.01.23 | |
| i. | PSV3St2 | | | | | |
| | Operation mode | V2 | V2 | 23.01.23 | 23.01.23 | |
| | Start Value | 0.1xVn | 0.1xVn | 23.01.23 | 23.01.23 | |
| | Start Value | V1<=0.75xVn | V1<=0.75xVn | 23.01.23 | 23.01.23 | |
| | Start Value | V2>=1.10xVn | V2>=1.10xVn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V2>=0.5 | V2>=0.5 | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V1<=0.04 | V1<=0.04 | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V1>=0.04 | V1>=0.04 | 23.01.23 | 23.01.23 | |
| k | TOL3 Dev | | | | | |
| | Start Current (A) | 6.0xIn | 6.0xIn | 23.01.23 | 23.01.23 | |
| | Start Time (s) | 3 | 3 | 23.01.23 | 23.01.23 | |
| | No. of starts | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Device Type | Motor | NIL | 23.01.23 | 23.01.23 | |
| | Trip Temp. °C | 100 | 100 | 23.01.23 | 23.01.23 | |
| | Prior Alarm °C | 90 | 90 | 23.01.23 | 23.01.23 | |
| | Restart Inhibit °C | 60 | 60 | 23.01.23 | 23.01.23 | |
| | Ambient Temp. °C | 50 | 50 | 23.01.23 | 23.01.23 | |
| l | UV3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Value | 0.8xVn | 0.8xVn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Time Multiplier | 0.1 | 0.1 | 23.01.23 | 23.01.23 | |

| Sr. No. | Particulars | Setting Group 1 | Setting Group 2 | Date of testing | | Remark |
|---------|---|-----------------|-----------------|-----------------|---------|--------|
| | | | | Unit-08 | Unit-09 | |
| 1 | MILL Relay Used-REM 543 CT Ratio-75/1 | | | | | |

| | | | | | | |
|---|-----------------------|-------------|-------------|----------|----------|--|
| a | Motor Start | | | | | |
| | Operation Mode | IIT & Stall | IIT & Stall | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 5.0x In | 5.0x In | 23.01.23 | 23.01.23 | |
| | Start Time (s) | 4 | 4 | 23.01.23 | 23.01.23 | |
| | Time Limit (s) | 6 | 6 | 23.01.23 | 23.01.23 | |
| | Count Down rate (s/h) | | | 23.01.23 | 23.01.23 | |
| | stall time (s) | | | 23.01.23 | 23.01.23 | |
| b | NEF1 High | | | | | |
| | Operation mode | Inst. | Inst. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 0.1xIn | 0.2xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 23.01.23 | 23.01.23 | |
| c | NOC3 High | | | | | |
| | Operation mode | Inst. | Inst. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 4.0xIn | 10.0xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 23.01.23 | 23.01.23 | |
| d | NOC3 Inst | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 1.10xIn | 1.10xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 7 | 7 | 23.01.23 | 23.01.23 | |
| e | NOC3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 1.10xIn | 1.10xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 25 | 25 | 23.01.23 | 23.01.23 | |
| f | NPS3 High | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 0.2xIn | 0.2xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 2 | 2 | 23.01.23 | 23.01.23 | |
| | k | | | 23.01.23 | 23.01.23 | |
| | Start delay (s) | | | 23.01.23 | 23.01.23 | |
| | Minimum Time (s) | | | 23.01.23 | 23.01.23 | |
| | Maximum Time (s) | | | 23.01.23 | 23.01.23 | |
| | Cooline Time (s) | | | 23.01.23 | 23.01.23 | |
| g | NPS3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 0.15xIn | 0.15xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 3 | 3 | 23.01.23 | 23.01.23 | |
| | k | | | 23.01.23 | 23.01.23 | |
| | Start delay (s) | | | 23.01.23 | 23.01.23 | |
| | Minimum Time (s) | | | 23.01.23 | 23.01.23 | |

| | | | | | | |
|-----------|--------------------|-------------|-------------|----------|----------|--|
| | Maximum Time (s) | | | 23.01.23 | 23.01.23 | |
| | Cooling Time (s) | | | 23.01.23 | 23.01.23 | |
| h/ | PREV3 | | | | | |
| | Operation mode | 3-Phase | 3-Phase | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Rotating Direction | forward | forward | 23.01.23 | 23.01.23 | |
| I | PSV3St1 | | | | | |
| | Operation mode | V2> | V2> | 23.01.23 | 23.01.23 | |
| | Start Value | 0.1xVn | 0.1xVn | 23.01.23 | 23.01.23 | |
| | Start Value | V1<=0.75xVn | V1<=0.75xVn | 23.01.23 | 23.01.23 | |
| | Start Value | V2>=1.10xVn | V2>=1.10xVn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V2>=0.5 | V2>=0.5 | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V1<=1.0 | V1<=1.0 | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V1>=1.0 | V1>=1.0 | 23.01.23 | 23.01.23 | |
| j | PSV3St2 | | | | | |
| | Operation mode | V2 | V2 | 23.01.23 | 23.01.23 | |
| | Start Value | 0.1xVn | 0.1xVn | 23.01.23 | 23.01.23 | |
| | Start Value | V1<=0.75xVn | V1<=0.75xVn | 23.01.23 | 23.01.23 | |
| | Start Value | V2>=1.10xVn | V2>=1.10xVn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V2>=0.5 | V2>=0.5 | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V1<=0.04 | V1<=0.04 | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | V1>=0.04 | V1>=0.04 | 23.01.23 | 23.01.23 | |
| k. | TOL3 Dev | | | | | |
| | Start Current (A) | 6.0xIn | 6.0xIn | 23.01.23 | 23.01.23 | |
| | Start Time (s) | 4 | 4 | 23.01.23 | 23.01.23 | |
| | No. of starts | 2 | 2 | 23.01.23 | 23.01.23 | |
| | Device Type | Motor | Motor | 23.01.23 | 23.01.23 | |
| | Trip Temp. °C | 100 | 100 | 23.01.23 | 23.01.23 | |
| | Prior Alarm °C | 90 | 90 | 23.01.23 | 23.01.23 | |
| | Restart Inhibit °C | 60 | 60 | 23.01.23 | 23.01.23 | |
| | Ambient Temp. °C | 50 | 50 | 23.01.23 | 23.01.23 | |
| l. | UV3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Value | 0.8xVn | 0.8xVn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Time Multiplier | 0.1 | 0.1 | 23.01.23 | 23.01.23 | |

| Sr. No. | Particulars | Setting Group 1 | Setting Group 2 | Date of testing | | Remark |
|---------|---|-----------------|-----------------|-----------------|----------|--------|
| | | | | Unit-08 | Unit-09 | |
| 1 | BFP Relay Used-REM 543 CT Ratio-600/1 | | | | | |
| a | Motor Start | | | | | |
| | Operation Mode | IIT & Stall | IIT & Stall | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 4.5x In | 4.5x In | 23.01.23 | 23.01.23 | |
| | Start Time (s) | 4.6 | 4.6 | 23.01.23 | 23.01.23 | |
| | Time Limit (s) | 6.9 | 6.9 | 23.01.23 | 23.01.23 | |
| | Count Down rate (s/h) | | | 23.01.23 | 23.01.23 | |
| | stall time (s) | | | 23.01.23 | 23.01.23 | |
| b. | NEF1 High | | | | | |
| | Operation mode | Inst. | Inst. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 0.1xIn | 0.2xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 23.01.23 | 23.01.23 | |
| c | NOC3 High | | | | | |
| | Operation mode | Inst. | Inst. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 4.0xIn | 10.0xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 23.01.23 | 23.01.23 | |
| D | NOC3 Inst | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 1.10xIn | 1.10xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 8 | 8 | 23.01.23 | 23.01.23 | |
| e. | NOC3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 1.10xIn | 1.10xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 25 | 25 | 23.01.23 | 23.01.23 | |
| f | NPS3 High | | | | | |
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Current (A) | 0.2xIn | 0.2xIn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 2 | 2 | 23.01.23 | 23.01.23 | |
| k | | 5 | 5 | 23.01.23 | 23.01.23 | |
| | Start delay (s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Minimum Time (s) | 0.1 | 0.1 | 23.01.23 | 23.01.23 | |
| | Maximum Time (s) | 1000 | 1000 | 23.01.23 | 23.01.23 | |
| | Cooline Time (s) | 50 | 50 | 23.01.23 | 23.01.23 | |
| g | NPS3 Low | | | | | |

| | | | | | |
|-----------|--------------------|-------------|-------------|----------|----------|
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 |
| | Start Current (A) | 0.15xIn | 0.15xIn | 23.01.23 | 23.01.23 |
| | Operate Time(s) | 2 | 2 | 23.01.23 | 23.01.23 |
| | k | 5 | 5 | 23.01.23 | 23.01.23 |
| | Start delay (s) | 0.1 | 0.1 | 23.01.23 | 23.01.23 |
| | Minimum Time (s) | 1 | 1 | 23.01.23 | 23.01.23 |
| | Maximum Time (s) | 1000 | 1000 | 23.01.23 | 23.01.23 |
| | Cooling Time (s) | 50 | 50 | 23.01.23 | 23.01.23 |
| h. | PREV3 | | | | |
| | Operation mode | 3-Phase | 3-Phase | 23.01.23 | 23.01.23 |
| | Operate Time(s) | 1 | 1 | 23.01.23 | 23.01.23 |
| | Rotating Direction | forward | forward | 23.01.23 | 23.01.23 |
| i. | PSV3St1 | | | | |
| | Operation mode | V2> | V2> | 23.01.23 | 23.01.23 |
| | Start Value | 0.1xVn | 0.1xVn | 23.01.23 | 23.01.23 |
| | Start Value | V1<=0.75xVn | V1<=0.75xVn | 23.01.23 | 23.01.23 |
| | Start Value | V2>=1.10xVn | V2>=1.10xVn | 23.01.23 | 23.01.23 |
| | Operate Time(s) | V2>=0.5 | V2>=0.5 | 23.01.23 | 23.01.23 |
| | Operate Time(s) | V1<=1.0 | V1<=1.0 | 23.01.23 | 23.01.23 |
| | Operate Time(s) | V1>=1.0 | V1>=1.0 | 23.01.23 | 23.01.23 |
| j. | PSV3St2 | | | | |
| | Operation mode | V2 | V2 | 23.01.23 | 23.01.23 |
| | Start Value | 0.1xVn | 0.1xVn | 23.01.23 | 23.01.23 |
| | Start Value | V1<=0.75xVn | V1<=0.75xVn | 23.01.23 | 23.01.23 |
| | Start Value | V2>=1.10xVn | V2>=1.10xVn | 23.01.23 | 23.01.23 |
| | Operate Time(s) | V2>=0.5 | V2>=0.5 | 23.01.23 | 23.01.23 |
| | Operate Time(s) | V1<=0.04 | V1<=0.04 | 23.01.23 | 23.01.23 |
| | Operate Time(s) | V1>=0.04 | V1>=0.04 | 23.01.23 | 23.01.23 |
| k | TOL3 Dev | | | | |
| | Start Current (A) | 6.0xIn | 6.0xIn | 23.01.23 | 23.01.23 |
| | Start Time (s) | 4.6 | 4.6 | 23.01.23 | 23.01.23 |
| | No. of starts | 1 | 1 | 23.01.23 | 23.01.23 |
| | Device Type | Motor | II | 23.01.23 | 23.01.23 |
| | Trip Temp. °C | 100 | 100 | 23.01.23 | 23.01.23 |
| | Prior Alarm °C | 90 | 90 | 23.01.23 | 23.01.23 |
| | Restart Inhibit °C | 60 | 60 | 23.01.23 | 23.01.23 |
| | Ambient Temp. °C | 50 | 50 | 23.01.23 | 23.01.23 |
| l. | UV3 Low | | | | |

| | | | | | | |
|--|-----------------|--------|--------|----------|----------|--|
| | Operation mode | D.T. | D.T. | 23.01.23 | 23.01.23 | |
| | Start Value | 0.8xVn | 0.8xVn | 23.01.23 | 23.01.23 | |
| | Operate Time(s) | 1 | 1 | 23.01.23 | 23.01.23 | |
| | Time Multiplier | 0.1 | 0.1 | 23.01.23 | 23.01.23 | |

| Sr. No. | Particulars | Setting Group 1 | Setting Group 2 | Date of testing | | Remark |
|---------|---|-----------------|-----------------|-----------------|----------|--------|
| | | | | UNIT-08 | UNIT-09 | |
| 1 | IAC Relay Used-REM 543 CT Ratio-600/1 | | | | | |
| a | Motor Start | | | | | |
| | Operation Mode | IIT & Stall | IIT & Stall | 24.01.23 | 24.01.23 | |
| | Start Current (A) | 4.4x In | 4.4x In | 24.01.23 | 24.01.23 | |
| | Start Time (s) | 4 | 4 | 24.01.23 | 24.01.23 | |
| | Time Limit (s) | 6 | 6 | 24.01.23 | 24.01.23 | |
| | Count Down rate (s/h) | | | 24.01.23 | 24.01.23 | |
| | stall time (s) | | | 24.01.23 | 24.01.23 | |
| b | NEF1 High | | | | | |
| | Operation mode | Inst. D.T. | Inst. D.T. | 24.01.23 | 24.01.23 | |
| | Start Current (A) | 0.1xIn | 0.2xIn | 24.01.23 | 24.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 24.01.23 | 24.01.23 | |
| c | NOC3 High | | | | | |
| | Operation mode | Inst. | Inst. | 24.01.23 | 24.01.23 | |
| | Start Current (A) | 4.0xIn | 10.0xIn | 24.01.23 | 24.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 24.01.23 | 24.01.23 | |
| d | NOC3 Inst | | | | | |
| | Operation mode | D.T. | D.T. | 24.01.23 | 24.01.23 | |
| | Start Current (A) | 1.10xIn | 1.10xIn | 24.01.23 | 24.01.23 | |
| | Operate Time(s) | 8 | 8 | 24.01.23 | 24.01.23 | |
| e | NOC3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 24.01.23 | 24.01.23 | |
| | Start Current (A) | 1.10xIn | 1.10xIn | 24.01.23 | 24.01.23 | |
| | Operate Time(s) | 25 | 25 | 24.01.23 | 24.01.23 | |
| f | NPS3 High | | | | | |
| | Operation mode | D.T. | D.T. | 24.01.23 | 24.01.23 | |
| | Start Current (A) | 0.2xIn | 0.2xIn | 24.01.23 | 24.01.23 | |
| | Operate Time(s) | 2 | 2 | 24.01.23 | 24.01.23 | |
| | k | 5 | 5 | 24.01.23 | 24.01.23 | |

| | | | | | |
|---|--------------------|-------------|-----------------|----------|----------|
| | Start delay (s) | 1 | 1 | 24.01.23 | 24.01.23 |
| | Minimum Time (s) | 0.1 | 0.1 | 24.01.23 | 24.01.23 |
| | Maximum Time (s) | 1000 | 1000 | 24.01.23 | 24.01.23 |
| | Cooline Time (s) | 50 | 50 | 24.01.23 | 24.01.23 |
| g | NPS3 Low | | | | |
| | Operation mode | D.T. | D.T. | 24.01.23 | 24.01.23 |
| | Start Current (A) | 0.15xIn | 0.15xIn | 24.01.23 | 24.01.23 |
| | Operate Time(s) | 2 | 2 | 24.01.23 | 24.01.23 |
| | k | 5 | 5 | 24.01.23 | 24.01.23 |
| | Start delay (s) | 0.1 | 0.1 | 24.01.23 | 24.01.23 |
| | Minimum Time (s) | 1 | 1 | 24.01.23 | 24.01.23 |
| | Maximum Time (s) | 1000 | 1000 | 24.01.23 | 24.01.23 |
| | Cooline Time (s) | 50 | 50 | 24.01.23 | 24.01.23 |
| h | PREV3 | | | | |
| | Operation mode | 3-Phase | 3-Phase | 24.01.23 | 24.01.23 |
| | Operate Time(s) | 1 | 1 | 24.01.23 | 24.01.23 |
| | Rotating Direction | forward | forward | 24.01.23 | 24.01.23 |
| i | PSV3St1 | | | | |
| | Operation mode | V2> | V2> | 24.01.23 | 24.01.23 |
| | Start Value | 0.1xVn | 0.1xVn | 24.01.23 | 24.01.23 |
| | Start Value | V1<=0.75xVn | V1<=0.75 xVn | 24.01.23 | 24.01.23 |
| | Start Value | V2>=1.10xVn | V2>=1.10 xVn | 24.01.23 | 24.01.23 |
| | Operate Time(s) | V2>=0.5 | V2>=0.5 | 24.01.23 | 24.01.23 |
| | Operate Time(s) | V1<=1.0 | V1<=1.0 | 24.01.23 | 24.01.23 |
| | Operate Time(s) | V1>=1.0 | V1>=1.0 | 24.01.23 | 24.01.23 |
| j | PSV3St2 | | | | |
| | Operation mode | V2 | V2 | 24.01.23 | 24.01.23 |
| | Start Value | 0.1xVn | 0.1xVn | 24.01.23 | 24.01.23 |
| | Start Value | V1<=0.75xVn | V1<=0.75 xVn | 24.01.23 | 24.01.23 |
| | Start Value | V2>=1.10xVn | V2>=1.10 xVn | 24.01.23 | 24.01.23 |
| | Operate Time(s) | V2>=0.5 | V2>=0.5 | 24.01.23 | 24.01.23 |
| | Operate Time(s) | V1<=0.04 | V1<=0.04 | 24.01.23 | 24.01.23 |
| | Operate Time(s) | V1>=0.04 | V1>=0.04 | 24.01.23 | 24.01.23 |
| k | TOL3 Dev | | | | |
| | Start Current (A) | 6.0xIn | 6.0xIn | 24.01.23 | 24.01.23 |

| | | | | | | |
|----|--------------------|--------|--------|----------|----------|--|
| | Start Time (s) | 4.6 | 4.6 | 24.01.23 | 24.01.23 | |
| | No. of starts | 1 | 1 | 24.01.23 | 24.01.23 | |
| | Device Type | Motor | I | 24.01.23 | 24.01.23 | |
| | Trip Temp. °C | 100 | 100 | 24.01.23 | 24.01.23 | |
| | Prior Alarm °C | 90 | 90 | 24.01.23 | 24.01.23 | |
| | Restart Inhibit °C | 60 | 60 | 24.01.23 | 24.01.23 | |
| | Ambient Temp. °C | 50 | 50 | 24.01.23 | 24.01.23 | |
| 1. | UV3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 24.01.23 | 24.01.23 | |
| | Start Value | 0.8xVn | 0.8xVn | 24.01.23 | 24.01.23 | |
| | Operate Time(s) | 1 | 1 | 24.01.23 | 24.01.23 | |
| | Time Multiplier | 0.1 | 0.1 | 24.01.23 | 24.01.23 | |

| Sr. No. | Particulars | Setting Group 1 | Setting Group 2 | Date of testing | | Remark |
|---------|---|-----------------|-----------------|-----------------|----------|--------|
| | | | | UNIT-8 | UNIT-9 | |
| 1 | CEP Relay Used-REM 543 CT Ratio-600/1 | | | | | |
| a | Motor Start | | | | | |
| | Operation Mode | IIT | IIT | 24.01.23 | 24.01.23 | |
| | Start Current (A) | 4.8x In | 4.8x In | 24.01.23 | 24.01.23 | |
| | Start Time (s) | 7.5 | 7.5 | 24.01.23 | 24.01.23 | |
| | Time Limit (s) | 11 | 11 | 24.01.23 | 24.01.23 | |
| | Count Down rate (s/h) | | | | | |
| | stall time (s) | | | | | |
| b | NEF1 High | | | | | |
| | Operation mode | Inst. | Inst. | 24.01.23 | 24.01.23 | |
| | Start Current (A) | 0.1xIn | 0.2xIn | 24.01.23 | 24.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 24.01.23 | 24.01.23 | |
| c | NOC3 High | | | | | |
| | Operation mode | Inst. | Inst. | 24.01.23 | 24.01.23 | |
| | Start Current (A) | 4.0xIn | 10.0xIn | 24.01.23 | 24.01.23 | |
| | Operate Time(s) | 0.05 | 0.05 | 24.01.23 | 24.01.23 | |
| d | NOC3 Inst | | | | | |
| | Operation mode | D.T. | D.T. | 24.01.23 | 24.01.23 | |
| | Start Current (A) | 1.10xIn | 1.10xIn | 24.01.23 | 24.01.23 | |
| | Operate Time(s) | 5.5 | 5.5 | 24.01.23 | 24.01.23 | |
| e | NOC3 Low | | | | | |

| | | | | | |
|---|--------------------|-------------|-------------|----------|----------|
| | Operation mode | D.T. | D.T. | 24.01.23 | 24.01.23 |
| | Start Current (A) | 1.10xIn | 1.10xIn | 24.01.23 | 24.01.23 |
| | Operate Time(s) | 25 | 25 | 24.01.23 | 24.01.23 |
| f | NPS3 High | | | | |
| | Operation mode | D.T. | D.T. | 24.01.23 | 24.01.23 |
| | Start Current (A) | 0.2xIn | 0.2xIn | 24.01.23 | 24.01.23 |
| | Operate Time(s) | 2 | 2 | 24.01.23 | 24.01.23 |
| | k | 5 | 5 | 24.01.23 | 24.01.23 |
| | Start delay (s) | 1 | 1 | 24.01.23 | 24.01.23 |
| | Minimum Time (s) | 0.1 | 0.1 | 24.01.23 | 24.01.23 |
| | Maximum Time (s) | 1000 | 1000 | 24.01.23 | 24.01.23 |
| | Cooline Time (s) | 50 | 50 | 24.01.23 | 24.01.23 |
| g | NPS3 Low | | | | |
| | Operation mode | D.T. | D.T. | 24.01.23 | 24.01.23 |
| | Start Current (A) | 0.15xIn | 0.15xIn | 24.01.23 | 24.01.23 |
| | Operate Time(s) | 3 | 3 | 24.01.23 | 24.01.23 |
| | k | 5 | 5 | 24.01.23 | 24.01.23 |
| | Start delay (s) | 0.1 | 0.1 | 24.01.23 | 24.01.23 |
| | Minimum Time (s) | 1 | 1 | 24.01.23 | 24.01.23 |
| | Maximum Time (s) | 1000 | 1000 | 24.01.23 | 24.01.23 |
| | Cooline Time (s) | 50 | 50 | 24.01.23 | 24.01.23 |
| h | PREV3 | | | | |
| | Operation mode | 3-Phase | 3-Phase | 24.01.23 | 24.01.23 |
| | Operate Time(s) | 1 | 1 | 24.01.23 | 24.01.23 |
| | Rotating Direction | forward | forward | 24.01.23 | 24.01.23 |
| i | PSV3St1 | | | | |
| | Operation mode | V2> | V2> | 24.01.23 | 24.01.23 |
| | Start Value | 0.1xVn | 0.1xVn | 24.01.23 | 24.01.23 |
| | Start Value | V1<=0.75xVn | V1<=0.75xVn | 24.01.23 | 24.01.23 |
| | Start Value | V2>=1.10xVn | V2>=1.10xVn | 24.01.23 | 24.01.23 |
| | Operate Time(s) | V2>=0.5 | V2>=0.5 | 24.01.23 | 24.01.23 |
| | Operate Time(s) | V1<=1.0 | V1<=1.0 | 24.01.23 | 24.01.23 |
| | Operate Time(s) | V1>=1.0 | V1>=1.0 | 24.01.23 | 24.01.23 |
| j | PSV3St2 | | | | |
| | Operation mode | V2 | V2 | 24.01.23 | 24.01.23 |
| | Start Value | 0.1xVn | 0.1xVn | 24.01.23 | 24.01.23 |
| | Start Value | V1<=0.75xVn | V1<=0.75xVn | 24.01.23 | 24.01.23 |
| | Start Value | V2>=1.10xVn | V2>=1.10xVn | 24.01.23 | 24.01.23 |

| | | | | | | |
|---|--------------------|------------------|------------------|----------|----------|--|
| | Operate Time(s) | $V2 \geq 0.5$ | $V2 \geq 0.5$ | 24.01.23 | 24.01.23 | |
| | Operate Time(s) | $V1 \leq 0.04$ | $V1 \leq 0.04$ | 24.01.23 | 24.01.23 | |
| | Operate Time(s) | $V1 \geq 0.04$ | $V1 \geq 0.04$ | 24.01.23 | 24.01.23 | |
| k | TOL3 Dev | | | | | |
| | Start Current (A) | $6.0 \times I_n$ | $6.0 \times I_n$ | 24.01.23 | 24.01.23 | |
| | Start Time (s) | 2.5 | 2.5 | 24.01.23 | 24.01.23 | |
| | No. of starts | 1 | 1 | 24.01.23 | 24.01.23 | |
| | Device Type | Motor | I | 24.01.23 | 24.01.23 | |
| | Trip Temp. °C | 100 | 100 | 24.01.23 | 24.01.23 | |
| | Prior Alarm °C | 90 | 90 | 24.01.23 | 24.01.23 | |
| | Restart Inhibit °C | 60 | 60 | 24.01.23 | 24.01.23 | |
| | Ambient Temp. °C | 50 | 50 | 24.01.23 | 24.01.23 | |
| l | UV3 Low | | | | | |
| | Operation mode | D.T. | D.T. | 24.01.23 | 24.01.23 | |
| | Start Value | $0.8 \times V_n$ | $0.8 \times V_n$ | 24.01.23 | 24.01.23 | |
| | Operate Time(s) | 1 | 1 | 24.01.23 | 24.01.23 | |
| | Time Multiplier | 0.1 | 0.1 | 24.01.23 | 24.01.23 | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|---|---------------------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | 220/6.6kV Station Transformer CT Ratio-2500/1, NCT-300/1 | | | | |
| a | NEF1 Inst | $0.2 \times I_n$ (60A), 1.0sec | 25.01.23 | 25.01.23 | |
| b | NEF1 Low | $0.2 \times I_n$ (500A), 1.0sec | 25.01.23 | 25.01.23 | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|----------------------------------|-----------------------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | I/C from ST 8 CT Ratio-2500/1 | | | | |
| 1 | Inrush3 | $0.1 \times I_n$, I12/I1f: 15% | 25.01.23 | 25.01.23 | |
| 2 | Motor Start | NA | 25.01.23 | 25.01.23 | |
| 3 | NEF | | | | |
| | NEF1 High | NA | 25.01.23 | 25.01.23 | |
| | NEF1 Inst | NA | 25.01.23 | 25.01.23 | |
| | NEF1 Low | $0.25 \times I_n$ (625A), 0.8 sec | 25.01.23 | 25.01.23 | |

| | | | | | |
|---|----------------|-----------------|----------|----------|--|
| 4 | NOC | | | | |
| | NOC3 High | 3xIn, 0.05 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | NA | 25.01.23 | 25.01.23 | |
| | NOC3 Low | NA | 25.01.23 | 25.01.23 | |
| 5 | NPS | | | | |
| | NPS3 High | NA | ----- | ----- | |
| | NPS3 Low | NA | ----- | ----- | |
| 6 | PREV3 | | | | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |
| 7 | TOL3Dev | NA | ----- | ----- | |
| 8 | UV3Low | 0.2xVn, 0.5 sec | 25.01.23 | 25.01.23 | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|--|-------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | AWRS Service transformer CT Ratio-300/1A, NCT-50/1A | | | | |
| 1 | Inrush3 | 0.15xIn, 0.02sec | 25.01.23 | 25.01.23 | |
| 2 | Motor Start | NA | | | |
| 3 | NEF | | | | |
| | NEF1 High | 0.13xIn, 0.5 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Inst | 0.3xIn, 0.1 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Low | 0.1xIn, 0.5 sec | 25.01.23 | 25.01.23 | |
| 4 | NOC | | | | |
| | NOC3 High | 1.8xIn, 0.5 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | 3.6xIn, 0.02 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Low | 1.95xIn, 11.0 sec | 25.01.23 | 25.01.23 | |
| 5 | NPS | | | | |
| | NPS3 High | 0.3xIn,0.04 sec | 25.01.23 | 25.01.23 | |
| | NPS3 Low | 0.3xIn,0.04 sec | 25.01.23 | 25.01.23 | |
| 6 | PREV3 | | | | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |
| 7 | TOL3Dev | NA | ----- | ----- | |
| 8 | UV3Low | NA | ----- | ----- | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|--|-------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | Raw water transformer CT Ratio-100/1A | | | | |
| 1 | Inrush3 | 0.15xIn, 0.02sec | 25.01.23 | 25.01.23 | |
| 2 | Motor Start | NA | ----- | ----- | |
| 3 | NEF | | | | |
| | NEF1 High | 0.1xIn, 0.5 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Inst | 0.3xIn, 0.04 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Low | 0.1xIn, 1.0 sec | 25.01.23 | 25.01.23 | |
| 4 | NOC | | | | |
| | NOC3 High | 1.5xIn,1.0 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | 3.0xIn, 0.02 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Low | 0.95xIn, 11.0 sec | 25.01.23 | 25.01.23 | |
| 5 | NPS | | | | |
| | NPS3 High | 0.3xIn,0.04 sec | 25.01.23 | 25.01.23 | |
| | NPS3 Low | 0.3xIn,0.04 sec | 25.01.23 | 25.01.23 | |
| 6 | PREV3 | | | | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |
| 7 | TOL3Dev | NA | ----- | ----- | |
| 8 | UV3Low | NA | ----- | ----- | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|--------------------------------------|------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | CHP Switchgear 1 CT Ratio-1250/1A | | | | |
| 1 | Inrush3 | | | | |
| 2 | Motor Start | NA | ----- | ----- | |
| 3 | NEF | | | | |
| | NEF1 High | 0.3xIn, 0.8 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Inst | 2xIn, 0.5 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Low | NA | ----- | ----- | |
| 4 | NOC | | | | |
| | NOC3 High | 2xIn,1.0 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | 3.0xIn, 0.02 sec | 25.01.23 | 25.01.23 | |

| | | | | | |
|---|----------------|-------------------|----------|----------|--|
| | NOC3 Low | 0.95xIn, 11.0 sec | 25.01.23 | 25.01.23 | |
| 5 | NPS | | | | |
| | NPS3 High | 0.3xIn,0.04 sec | 25.01.23 | 25.01.23 | |
| | NPS3 Low | 0.3xIn,0.04 sec | 25.01.23 | 25.01.23 | |
| 6 | PREV3 | | | | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |
| 7 | TOL3Dev | NA | ----- | ----- | |
| 8 | UV3Low | NA | ----- | ----- | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|------------------------------------|------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | AHP Transformer CT Ratio-300/1A | | | | |
| 1 | Inrush3 | NA | | | |
| 2 | Motor Start | 0.15xIn, 0.02sec | 25.01.23 | 25.01.23 | |
| 3 | NEF | NA | ----- | ----- | |
| | NEF1 High | 0.2xIn, 0.5 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Inst | 0.1xIn, 0.5 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Low | 0.1xIn, 0.5 sec | 25.01.23 | 25.01.23 | |
| 4 | NOC | | | | |
| | NOC3 High | 1.1xIn,5.0 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | 3.0xIn, 0.02 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Low | 0.8xIn, 11.0 sec | 25.01.23 | 25.01.23 | |
| 5 | NPS | | | | |
| | NPS3 High | 0.3xIn,0.04 sec | 25.01.23 | 25.01.23 | |
| | NPS3 Low | 0.3xIn,0.04 sec | 25.01.23 | 25.01.23 | |
| 6 | PREV3 | | | | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |
| 7 | TOL3Dev | NA | ----- | ----- | |
| 8 | UV3Low | NA | ----- | ----- | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|-------------|---------------|-----------------|---------|--------|
| | | | Unit-08 | Unit-09 | |
| | SAC | | | | |

| | | | | | |
|---|--------------------|------------------|----------|----------|--|
| | CT Ratio-50/1A | | | | |
| 1 | Inrush3 | | | | |
| 2 | Motor Start | 4.4xIn, 6 sec | 25.01.23 | 25.01.23 | |
| 3 | NEF | | | | |
| | NEF1 High | 0.1xIn, 0.05 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Inst | NA | ----- | ----- | |
| | NEF1 Low | 1.1xIn, 25 sec | 25.01.23 | 25.01.23 | |
| 4 | NOC | | | | |
| | NOC3 High | 4.0xIn, 0.05 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | 1.1xIn, 8 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Low | 1.1xIn, 25 sec | 25.01.23 | 25.01.23 | |
| 5 | NPS | | | | |
| | NPS3 High | 0.2xIn, 2 sec | 25.01.23 | 25.01.23 | |
| | NPS3 Low | 0.15xIn, 2 sec | 25.01.23 | 25.01.23 | |
| 6 | PREV3 | 1sec | 25.01.23 | 25.01.23 | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |
| 7 | TOL3Dev | 6xIn, 4.6 sec | 25.01.23 | 25.01.23 | |
| 8 | UV3Low | 0.8xVn, 1sec | 25.01.23 | 25.01.23 | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|-----------------------|------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | IAC CT Ratio-50/1A | | | | |
| 1 | Inrush3 | | | | |
| 2 | Motor Start | 4.4xIn, 6 sec | 25.01.23 | 25.01.23 | |
| 3 | NEF | | | | |
| | NEF1 High | 0.1xIn, 0.05 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Inst | NA | ----- | ----- | |
| | NEF1 Low | NA | ----- | ----- | |
| 4 | NOC | | | | |
| | NOC3 High | 0.1xIn, 0.05 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | 1.1xIn, 8 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Low | 1.1xIn, 25 sec | 25.01.23 | 25.01.23 | |
| 5 | NPS | | | | |
| | NPS3 High | 0.2xIn, 2 sec | 25.01.23 | 25.01.23 | |
| | NPS3 Low | 0.15xIn, 2 sec | 25.01.23 | 25.01.23 | |

| | | | | | |
|---|----------------|---------------|----------|----------|--|
| 6 | PREV3 | 1sec | 25.01.23 | 25.01.23 | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |
| 7 | TOL3Dev | 6xIn, 4.6 sec | 25.01.23 | 25.01.23 | |
| 8 | UV3Low | 0.8xVn, 1sec | 25.01.23 | 25.01.23 | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|---|-------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | Fire Water/ Compressor Transformer CT Ratio-200/1A | | | | |
| 1 | Inrush3 | 0.15xIn, 0.02 sec | 25.01.23 | 25.01.23 | |
| 2 | Motor Start | NA | ----- | ----- | |
| 3 | NEF | | | | |
| | NEF1 High | 0.1xIn, 0.5 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Inst | 0.1xIn, 0.5 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Low | 0.1xIn, 1.0 sec | 25.01.23 | 25.01.23 | |
| 4 | NOC | | | | |
| | NOC3 High | 2xIn,1.0 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | 3.0xIn, 0.02 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Low | 0.95xIn, 11.0 sec | 25.01.23 | 25.01.23 | |
| 5 | NPS | | | | |
| | NPS3 High | 0.3xIn,0.04 sec | 25.01.23 | 25.01.23 | |
| | NPS3 Low | 0.3xIn,0.04 sec | 25.01.23 | 25.01.23 | |
| 6 | PREV3 | 1sec | 25.01.23 | 25.01.23 | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |
| 7 | TOL3Dev | NA | ----- | ----- | |
| 8 | UV3Low | NA | ----- | ----- | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|------------------------------|----------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | Tie to 9S CT Ratio-200/1A | | | | |
| 1 | Inrush3 | 0.1xIn, I12/I1f: 15% | 25.01.23 | 25.01.23 | |
| 2 | Motor Start | NA | ----- | ----- | |
| 3 | NEF | | | | |

| | | | | | |
|---|----------------|------------------|----------|----------|--|
| | NEF1 High | NA | ----- | ----- | |
| | NEF1 Inst | NA | ----- | ----- | |
| | NEF1 Low | 0.25xIn, 0.5 sec | 25.01.23 | 25.01.23 | |
| 4 | NOC | | | | |
| | NOC3 High | 3xIn, 0.05 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | NA | ----- | ----- | |
| | NOC3 Low | NA | ----- | ----- | |
| 5 | NPS | | | | |
| | NPS3 High | NA | ----- | ----- | |
| | NPS3 Low | NA | ----- | ----- | |
| 6 | PREV3 | | | | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |
| 7 | TOL3Dev | NA | ----- | ----- | |
| 8 | UV3Low | 0.8xVn, 1sec | 25.01.23 | 25.01.23 | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|---------------------------|-------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | SST 9B CT Ratio-200/1A | | | | |
| 1 | Inrush3 | 0.15xIn, 0.02 sec | 25.01.23 | 25.01.23 | |
| 2 | Motor Start | NA | ----- | ----- | |
| 3 | NEF | | | | |
| | NEF1 High | 0.1xIn, 0.1 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Inst | 0.2xIn, 0.1 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Low | 0.1xIn, 0.1 sec | 25.01.23 | 25.01.23 | |
| 4 | NOC | | | | |
| | NOC3 High | 1.5xIn, 1.0 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | 3.5xIn, 0.02 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Low | 1.1xIn, 10.0 sec | 25.01.23 | 25.01.23 | |
| 5 | NPS | | | | |
| | NPS3 High | 0.3xIn, 0.04 sec | 25.01.23 | 25.01.23 | |
| | NPS3 Low | NA | ----- | ----- | |
| 6 | PREV3 | | | | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |

| | | | | | |
|---|----------------|----|-------|-------|--|
| 7 | TOL3Dev | NA | ----- | ----- | |
| 8 | UV3Low | NA | ----- | ----- | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|-------------------------------|----------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | Tie to 8U CT Ratio-1600/1A | | | | |
| 1 | Inrush3 | 0.1xIn, I12/I1f: 15% | 25.01.23 | 25.01.23 | |
| 2 | Motor Start | NA | ----- | ----- | |
| 3 | NEF | | | | |
| | NEF1 High | NA | ----- | ----- | |
| | NEF1 Inst | NA | ----- | ----- | |
| | NEF1 Low | 0.35xIn, 0.55 sec | 25.01.23 | 25.01.23 | |
| 4 | NOC | | | | |
| | NOC3 High | 3xIn, 0.05 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | NA | ----- | ----- | |
| | NOC3 Low | NA | ----- | ----- | |
| 5 | NPS | | | | |
| | NPS3 High | NA | ----- | ----- | |
| | NPS3 Low | NA | ----- | ----- | |
| 6 | PREV3 | | | | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |
| 7 | TOL3Dev | NA | ----- | ----- | |
| 8 | UV3Low | NA | ----- | ----- | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|---------------------------------|----------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | Tie from 8S CT Ratio-1600/1A | | | | |
| 1 | Inrush3 | 0.1xIn, I12/I1f: 15% | 25.01.23 | 25.01.23 | |
| 2 | Motor Start | NA | ----- | ----- | |
| 3 | NEF | | | | |
| | NEF1 High | NA | ----- | ----- | |
| | NEF1 Inst | NA | ----- | ----- | |
| | NEF1 Low | 0.35xIn, 0.55 sec | 25.01.23 | 25.01.23 | |

| | | | | | |
|---|----------------|------------------|----------|----------|--|
| 4 | NOC | | | | |
| | NOC3 High | 3.5xIn, 0.05 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | NA | ----- | ----- | |
| | NOC3 Low | NA | ----- | ----- | |
| 5 | NPS | | | | |
| | NPS3 High | NA | ----- | ----- | |
| | NPS3 Low | NA | ----- | ----- | |
| 6 | PREV3 | | | | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |
| 7 | TOL3Dev | NA | ----- | ----- | |
| 8 | UV3Low | NA | ----- | ----- | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|---|----------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | Tie from IDCT Transformer 8A CT Ratio-200/1A | | | | |
| 1 | Inrush3 | 0.1xIn, I12/I1f: 15% | 25.01.23 | 25.01.23 | |
| 2 | Motor Start | NA | ----- | ----- | |
| 3 | NEF | | | | |
| | NEF1 High | 0.1xIn, 0.5 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Inst | 0.3xIn, 0.04 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Low | 0.1xIn, 1.0 sec | 25.01.23 | 25.01.23 | |
| 4 | NOC | | | | |
| | NOC3 High | 1.5xIn,1.0 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | 3.0xIn, 0.02 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Low | 0.95xIn, 11.0 sec | 25.01.23 | 25.01.23 | |
| 5 | NPS | | | | |
| | NPS3 High | 0.3xIn,0.04 sec | 25.01.23 | 25.01.23 | |
| | NPS3 Low | 0.3xIn,0.04 sec | 25.01.23 | 25.01.23 | |
| 6 | PREV3 | | | | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |
| 7 | TOL3Dev | NA | ----- | ----- | |
| 8 | UV3Low | NA | ----- | ----- | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|--|------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | ESP Transformer. 8A CT Ratio-300/1A | | | | |
| 1 | Inrush3 | NA | ----- | ----- | |
| 2 | Motor Start | NA | ----- | ----- | |
| 3 | NEF | | | | |
| | NEF1 High | 0.1xIn, 0.07 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Inst | 0.2xIn, 2.0 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Low | NA | ----- | ----- | |
| 4 | NOC | | | | |
| | NOC3 High | 2xIn, 5.0 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | NA | ----- | ----- | |
| | NOC3 Low | 2xIn, 6.0 sec | 25.01.23 | 25.01.23 | |
| 5 | NPS | | | | |
| | NPS3 High | NA | ----- | ----- | |
| | NPS3 Low | NA | ----- | ----- | |
| 6 | PREV3 | | | | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |
| 7 | TOL3Dev | NA | ----- | ----- | |
| 8 | UV3Low | NA | ----- | ----- | |

| Sr. No. | Particulars | Setting Group | Date of testing | | Remark |
|---------|------------------------|----------------------|-----------------|----------|--------|
| | | | Unit-08 | Unit-09 | |
| | UST CT Ratio-200/1A | | | | |
| 1 | Inrush3 | 0.1xIn, I12/I1f: 15% | 25.01.23 | 25.01.23 | |
| 2 | Motor Start | NA | ----- | ----- | |
| 3 | NEF | | | | |
| | NEF1 High | 0.1xIn, 0.1 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Inst | 0.1xIn, 0.1 sec | 25.01.23 | 25.01.23 | |
| | NEF1 Low | 0.1xIn, 0.1 sec | 25.01.23 | 25.01.23 | |
| 4 | NOC | | | | |
| | NOC3 High | 1.5xIn, 6.0 sec | 25.01.23 | 25.01.23 | |
| | NOC3 Inst | 4xIn,0.02sec | 25.01.23 | 25.01.23 | |
| | NOC3 Low | 0.95xIn, 11.0 sec | 25.01.23 | 25.01.23 | |

| | | | | | |
|---|----------------|-----------------|----------|----------|--|
| 5 | NPS | | | | |
| | NPS3 High | 0.3xIn,0.04 sec | 25.01.23 | 25.01.23 | |
| | NPS3 Low | 0.3xIn,0.04 sec | 25.01.23 | 25.01.23 | |
| 6 | PREV3 | | | | |
| | PSV | NA | ----- | ----- | |
| | PSV3St1 | NA | ----- | ----- | |
| | PSV3St2 | NA | ----- | ----- | |
| 7 | TOL3Dev | NA | ----- | ----- | |
| 8 | UV3Low | NA | ----- | ----- | |

OBSERVATIONS

As a general finding from this audit, it is observed that:

1. Generator & GT are well protected as per Northern region Power Committee recommendation.
2. GRP has independent main-1 and main-2 functional Numerical protection.
3. Both UATs are well protected as per guidelines.
4. The state of DC & EDG supply at 1X250MW Unit checked and found in order.
5. Time Functionality of GPS/TSU, circuit breaker, relay testing reports is also checked, and all are found in satisfactory state.

RECOMMENDATIONS:

Various recommendations in order to improve the reliability of power system and to avoid unwanted outages in 2X250 MW Unit-08 & 09 are as follows: -

- 1) Refurbishment of M/s Siemens make SCADA system of 2X250 MW Unit-08 & 09, DTSP, HTPP, Aligarh.
- 2) Refurbishment of M/s ABB make SCADA system of 6.6 kV switchgear system, 2X250 MW Unit-08 & 09, DTSP, HTPP, Aligarh.

Electrical Maintenance Division-I
DTSP, HTPP, Kasimpur, Aligarh

Internal Protection Audit Data

1x660 MW

EMD-I,

ETPS, HTPS

Generator, ET, GT, UT,

EDG, 220V DC System, 11kV System

'E' Thermal power station,
Harduaganj Thermal Power Plant,
Kasimpur, Aligarh

GENERATOR

780MVA, 50HZ, 23.5kV, 0.85PF LAG

| | | |
|-----------------------------------|------------|-------------------|
| Make | UoM | TOSHIBA |
| Type | | TAKS |
| Model number | | THDF 115/67 |
| Maximum continuous rating | | 663 MW / 780 MVA |
| VWO Rating (Continuous) | | 693.0MW / 816 MVA |
| Rated terminal voltage | kV | 23.5 |
| Rated stator current | Amps | 19164 |
| Rated frequency | Hz | 50 |
| Rated power factor | | 0.85(Lagging) |
| Rotor current at MCR | Amps | 4640 |
| Rotor voltage at MCR | Volts | 492 |
| Number of phases | No. | 3 |
| Type of Stator Winding Connection | | Star Star |
| Type of Cooling | | |
| Stator Core | | Hydrogen Cooled |
| Stator Winding | | Water Cooled |
| Rotor | | Hydrogen Cooled |
| Synchronous speed | rpm | 3000 |
| Rated H2 Gas pressure | Bar(g) | 5.3 |
| Critical speed | rpm | 1st : 1010 |
| | | 2nd : > 2848 |
| | | 3rd : >3600 |

Excitation Transformer

23.5 / 0.66 kV, 5 MVA

| Object | 23.5 / 0.66 kV, 5 MVA Excitation Transformer | | | |
|--------------------------|---|-----|--------|-----|
| Winding | HV | | LV | |
| Voltage | 23.5 | kV | 0.66 | kV |
| Capacity | 5 | MVA | 5 | MVA |
| Line Current | 122.8 | A | 4373.8 | A |
| Tap changer | -- | | -- | |
| % Impedance @ 5 MVA Base | Nominal Tap | | | |
| | 15% ± 7.5% | | | |
| Vector Group | Yd1 | | | |

NEUTRAL EARTHING TRANSFORMER

23.5kV/240V, 80kVA

| Object | Neutral Earthing Transformer | | | |
|--------------------------|------------------------------|-----|-----|-----|
| | HV | | LV | |
| Voltage | 23.5 | kV | 240 | V |
| Capacity | 80 | kVA | 80 | kVA |
| Earthing resistor | 0.25 Ohms | | | |

Unit Transformer-A & B

23.5 / 11.5 kV, 35 MVA

| Object | 23.5 / 11.5 kV, 35 MVA Unit Transformer-A & B | | | |
|----------------------------------|---|-------|--------|-----|
| | HV | | LV | |
| Winding | | | | |
| Voltage | 23.5 | kV | 11.5 | kV |
| Capacity | 35 | MVA | 35 | MVA |
| Line Current | 859.8 | A | 1757.1 | A |
| Tap changer | ±10% at 1.25% per tap | | | |
| % Impedance @ 35 MVA Base | Nominal Tap | | | |
| | NA | 9±10% | NA | |
| Vector Group | Dyn1 | | | |

Generating Transformer

420 / 23.5 kV, 825 MVA

| Object | 420 / 23.5 kV, 825 MVA Generating Transformer | | | |
|-----------------------------------|---|-----|----------|-----|
| | HV | | LV | |
| Winding | | | | |
| Voltage | 420/√3 | kV | 23.5 | kV |
| Capacity | 275 | MVA | 275 | MVA |
| Line Current | 1134.08 | A | 11702.13 | A |
| Tap changer | ±5% at 2.5% per tap | | | |
| % Impedance @ 275 MVA Base | Nominal Tap | | | |
| | NA | 15% | NA | |
| Vector Group | YNd11 | | | |

CT/PT (VT) DETAILS CURRENT TRANSFORMER

| Description | Side | CT No. | Details |
|---|----------|-----------------------------|---|
| CT details for 87G | Terminal | CT – 4 (M1), CT – 3 (M2) | 25000 / 5 A |
| CT details for 87G and other protections | Neutral | CT – 7 (M1), CT – 5 (M2) | 25000 / 5 A |
| CT details for 87UAT-A | HV | CT – 10 | 2500 / 1 A |
| | LV | | 2500 / 1 A |
| CT details for UT-A HV 50/51 | HV | CT – 11 | 2500 / 1 A |
| CT details for UT-A LV 51NS | LV | NCT | 300 / 1 A |
| CT details for 87UT-B | HV | CT – 13 | 2500 / 1 A |
| | LV | | 2500 / 1 A |
| CT details for UT-B HV 50/51 | HV | CT – 11 | 2500 / 1 A |
| CT details for UT-B LV 51NS | LV | NCT | 300 / 1 A |
| VT details for 32, 21, 60, 40, 78, 27, 59, 81 | Terminal | - | 23500 / $\sqrt{3}$ / 110 V / $\sqrt{3}$ |
| VT details for 64G1 | NGT | - | 23500 / 240 V |

Protection relay / IED Details:

| Sr. No | Protection Type | ANSI Code | IED | |
|--------|--|-----------|-----------|-----------|
| | | | REG670-M1 | REG670-M2 |
| 1 | Generator Differential Protection | 87 G | X | X |
| 2 | Loss of Excitation Protection | 40 G | X | X |
| 3 | Under Voltage Protection | 27 G | X | X |
| 4 | Over – Voltage Protection | 59 G | X | X |
| 5 | Back – up Impedance Protection | 21 G | X | X |
| 6 | Reverse Power Protection (2 stages) | 32 G | X | X |
| 7 | Under Frequency Protection | 81 U | X | X |
| 8 | Over Frequency Protection | 81 O | X | X |
| 9 | Pole Slip Protection | 78 G | X | X |
| 10 | PT Fuse Fail | 60 G | X | X |
| 11 | Negative Phase Sequence Protection | 46 G | X | X |
| 12 | 95 % Stator Earth Fault Protection (NGT Voltage) | 64 G1 | X | X |
| 13 | Dead Machine Protection | 27/50G | X | X |
| 14 | Rotor Earth Fault Protection – RXTTE Based | 64 R | X | -- |

X – Protection is included in the relay

| Sr. No | Protection Type | ANSI Code | IED |
|---------------|--|------------------|------------|
| 15 | 100% Stator Earth Fault Protection (Injection) | 64 G2 | P345 |
| 16 | Excitation Transformer Differential Protection | 87 ET | |
| 17 | ET Overcurrent Protection | 50/51ET | |
| 18 | Overall Differential Protection | 87 OA | RET670-3 |
| 19 | UT-A Differential Protection | 87UTA | RET615-UTA |
| 20 | UT-A REF Protection | 64R | |
| 21 | UT-A Over – Current Protection | 50/51UT-A | REF615-UTA |
| 22 | UT-A Stand-by Earth – Fault Protection | 51NS | |
| 23 | UT-B Differential Protection | 87UTB | RET615-UTB |
| 24 | UT-B REF Protection | 64R | |
| 25 | UT-B Over – Current Protection | 50/51UT-B | REF615-UTB |
| 26 | UT-B Stand-by Earth – Fault Protection | 51NS | |

| SI No | Protection | CT Details | VT/PT Details | Relay | Approved Settings | Installed Settings | Remark | |
|----------------------|--|--|--|--|--|--|--------|--|
| 1 | Generator Differential Protection (87 G) GENDIFF_PROT | PHASE SIDE CT-4 25000/5A, CL:PS, NEUTRAL SIDE CT-7 25000/5A, CL:PS, | | REG670-M1 | Idmin is set to 10% (0.10 times) of IBase 19164.0 A. | Idmin is set to 10% (0.10 times) of IBase 19164.0 A. | | |
| | | | | | EndSection1 1.25 IB | EndSection1 1.25 IB | | |
| | | | | | EndSection2 3.00 IB | EndSection2 3.00 IB | | |
| | | | | | SlopeSection2 40.0 % | SlopeSection2 40.0 % | | |
| | | | | | | | | |
| | | PHASE SIDE CT-3 25000/5A, CL:PS, NEUTRAL SIDE CT-5 25000/5A, CL:PS, | REG670-M2 | Idmin is set to 10% (0.10 times) of IBase 19164.0 A. | Idmin is set to 10% (0.10 times) of IBase 19164.0 A. | | | |
| | | | | EndSection1 1.25 IB | EndSection1 1.25 IB | | | |
| | | | | EndSection2 3.00 IB | EndSection2 3.00 IB | | | |
| SlopeSection2 40.0 % | SlopeSection2 40.0 % | | | | | | | |
| | | | | | | | | |
| 2 | Loss of Excitation (With and without under voltage) Protection (40 G) (Field Failure) | CT-7 25000/5A, CL:PS | VT-1, 23.5KV/√3 / 110V/√3 100VA, CL:0.2/3P | REG670-M1 | Xoffsetz1 - -13.40 % | Xoffsetz1 - 13.40 % | | |
| | | | | | Z1diameter 100.00 % | Z1diameter 100.00 % | | |
| | | | | | tZ1 0.10 s | tZ1 0.10 s | | |
| | | | | | OperationZ2 On | OperationZ2 On | | |
| | | | | | Xoffsetz2 - 13.40 % | Xoffsetz2 - 13.40 % | | |
| | | | | | Z2diameter 181.00 % | Z2diameter 181.00 % | | |
| | | tZ2 2.00 s | tZ2 2.00 s | | | | | |
| | | CT-5 25000/5A, CL:PS | REG670-M2 | Xoffsetz1 - -13.40 % | Xoffsetz1 - 13.40 % | | | |
| Z1diameter 100.00 % | Z1diameter 100.00 % | | | | | | | |

| | | | | | | | | |
|-----|--|--|--|---------------|-------------|------------|---------------|------------|
| | | | 100VA, CL:0.2/3P | | tZ1 s | 0.10 | tZ1 0.10 s | |
| | | | | | OperationZ2 | On | OperationZ2 | On |
| | | | | | Xoffsetz2 | - | Xoffsetz2 | - |
| | | | | | 13.40 % | | 13.40 % | |
| | | | | | Z2diameter | | Z2diameter | |
| | | | | | 181.00 % | | 181.00 % | |
| | | | | | tZ2 | | tZ2 | |
| | | | | | 2.00 s | | 2.00 s | |
| | | | | | | | | |
| 3 | Under – Voltage Protection (27G) UNDER_VOL TAGE_27G Voltage protection UnderVotag e2Step(PTU V,27) | NA | VT-1, 23.5KV/√3 / 110V/√3 100VA, CL:0.2/3P | REG670- M1 | Step 1 | | Step 1 | |
| | | | | | U1< | 70 %UB | U1< | 70 %UB |
| | | | | | t1 | 2.00 s | t1 | 2.00 s |
| | | | | | Step 2 | | Step 2 | |
| | | | | | U2< | 70 %UB | U2< | 70 %UB |
| | t2 | 0.000 s | t2 | 0.000 s | | | | |
| | NA | VT-1, 23.5KV/√3 / 110V/√3 100VA, CL:0.2/3P | REG670- M2 | Step 1 | | Step 1 | | |
| | | | | U1< | 70 %UB | U1< | 70 %UB | |
| | | | | t1 | 2.00 s | t1 | 2.00 s | |
| | | | | Step 2 | | Step 2 | | |
| U2< | | | | 70 %UB | U2< | 70 %UB | | |
| t2 | 0.000 s | t2 | 0.000 s | | | | | |
| 4 | Over – Voltage Protection (59) OVER_VOLT AGE_59G Voltage protection OverVoltage | | VT-1, 23.5KV/√3 / 110V/√3 100VA, CL:0.2/3P | REG670- M1 | Step 1 | | Step 1 | |
| | | | | | U1> | 110 %UB | U1> | 110 %UB |
| | | | | | t1 | 3.00 s | t1 | 3.00 s |
| | | | | | Step 2 | | Step 2 | |
| | | | | | U2> | 120 %UB | U2> | 120 %UB |
| | | | | | t2 | 1.500 s | t2 | 1.500 s |
| | | | | | Step 1 | | Step 1 | |

| | | | | | | | |
|---|--|--|--|---------------|---|---|--|
| | 2Step(PTOV, 59) | | VT-1, 23.5KV/√3 / 110V/√3 100VA, CL:0.2/3P | REG670- M2 | U1> %UB 110 t1 3.00 s Step 2 U2> %UB 120 t2 1.500 s | U1> %UB 110 t1 3.00 s Step 2 U2> %UB 120 t2 1.500 s | |
| | | | | | | | |
| 5 | Over Fluxing Protection (24) OVER_FLUX_99G Voltage protection Overexcitation(PVPH,24) | | VT-1, 23.5KV/√3 / 110V/√3 100VA, CL:0.2/3P | REG670- M1 | V/Hz> %UB/f 105.0 V/Hz>> %UB/f 120.0 Xleak 0.000 ohm TrPulse 0.100 s tMin 1.000 s tMax 3600.00 s tCooling 1200.00 s CurveType Tailor made t1Tailor 3600.00 s t2Tailor 95.00 s t3Tailor 54.00 s t4Tailor 38.00 s t5Tailor 28.00 s t6Tailor 20.00 s s AlarmLevel 98.0 % tAlarm 5.00 s | V/Hz> %UB/f 105.0 V/Hz>> %UB/f 120.0 Xleak 0.000 ohm TrPulse 0.100 s tMin 1.000 s tMax 3600.00 s tCooling 1200.00 s CurveType Tailor made t1Tailor 3600.00 s t2Tailor 95.00 s t3Tailor 54.00 s t4Tailor 38.00 s t5Tailor 28.00 s t6Tailor 20.00 s AlarmLevel 98.0 % tAlarm 5.00 s | |
| | | | | REG670- M2 | V/Hz> %UB/f 105.0 | V/Hz> %UB/f 105.0 | |

| | | | | | | | |
|---|---|-----------------------|--|-----------|----------------------------------|----------------------------------|--|
| | | | | | V/Hz>> 120.0 %UB/f | V/Hz>> 120.0 %UB/f | |
| | | | | | Xleak 0.000 ohm | Xleak 0.000 ohm | |
| | | | | | TrPulse 0.100 s | TrPulse 0.100 s | |
| | | | | | tMin 1.000 s | tMin 1.000 s | |
| | | | | | tMax 3600.00 s | tMax 3600.00 s | |
| | | | | | tCooling 1200.00 s | tCooling 1200.00 s | |
| | | | | | CurveType Tailor made | CurveType Tailor made | |
| | | | | | t1Tailor 3600.00 s | t1Tailor 3600.00 s | |
| | | | | | t2Tailor 95.00 s | t2Tailor 95.00 s | |
| | | | | | t3Tailor 54.00 s | t3Tailor 54.00 s | |
| | | | | | t4Tailor 38.00 s | t4Tailor 38.00 s | |
| | | | | | t5Tailor 28.00 s | t5Tailor 28.00 s | |
| | | | | | t6Tailor 20.00 s | t6Tailor 20.00 s | |
| | | | | | AlarmLevel 98.0 % | AlarmLevel 98.0 % | |
| | | | | | tAlarm 5.00 s | tAlarm 5.00 s | |
| | | | | | | | |
| 6 | Back-up Impedance Protection (21) BACKUP_IM P_21G Impedance protection | CT-7 25000/5A, CL:PS, | VT-1, 23.5KV/√3 / 110V/√3 100VA, CL:0.2/3P | REG-670M1 | Zone – 1 | Zone – 1 | |
| | | | | | Z1 in % of ZTrf = 70% = 0.0703 Ω | Z1 in % of ZTrf = 70% = 0.0703 Ω | |
| | | | | | Time delay for Zone1 = 0.5 Sec | Time delay for Zone1 = 0.5 Sec | |
| | | | | | Zone – 2 | Zone – 2 | |
| | | | | | Z1 in % of ZTrf = 120% = 0.12 Ω | Z1 in % of ZTrf = 120% = 0.12 Ω | |
| | | | | | Time delay for Zone2 = 2 Sec | Time delay for Zone2 = 2 Sec | |

| | | | | | | | |
|---|--|-----------------------|--|-----------|---|---|--|
| | MhoDistance(PDIS,21) | CT-5 25000/5A, CL:PS | VT-2, 23.5KV/√3 / 110V/√3 100VA, CL:0.2/3P | REG-670M2 | Zone – 1 Z1 in % of ZTrf = 70% = 0.0703 Ω Time delay for Zone1 = 0.5 Sec | Zone – 1 Z1 in % of ZTrf = 70% = 0.0703 Ω Time delay for Zone1 = 0.5 Sec | |
| | | | | | Zone – 2 Z1 in % of ZTrf = 120% = 0.12 Ω Time delay for Zone2 = 2 Sec | Zone – 2 Z1 in % of ZTrf = 120% = 0.12 Ω Time delay for Zone2 = 2 Sec | |
| 7 | Reverse Power Protection (32 G) REV_POWER_32G Current protection DirOverPowerProtection (PDOP,32) | CT-7 25000/5A, CL:PS, | VT-1, 23.5KV/√3 / 110V/√3 100VA, CL:0.2/3P | REG-670M1 | operating angle setting $\Theta = \Theta_i = 180^\circ$ Step1 Over Power Pickup S1> = 0.5 % Sbase S1> = 3.3 MW Operating time delay t1 = 15.0 Sec Step 2 Over Power Pickup S2> = 0.5 % Sbase S2> = 3.3 MW Operating time delay t2 = 2.0 Sec | operating angle setting $\Theta = \Theta_i = 180^\circ$ Step1 Over Power Pickup S1> = 0.5 % Sbase S1> = 3.3 MW Operating time delay t1 = 15.0 Sec Step 2 Over Power Pickup S2> = 0.5 % Sbase S2> = 3.3 MW Operating time delay t2 = 2.0 Sec | |
| | | CT-5 25000/5A, CL:PS | VT-2, 23.5KV/√3 / 110V/√3 100VA, CL:0.2/3P | REG-670M2 | operating angle setting $\Theta = \Theta_i = 180^\circ$ Step1 Over Power Pickup S1> = 0.5 % Sbase S1> = 3.3 MW Operating time delay t1 = 15.0 Sec Step 2 Over Power Pickup S2> = 0.5 % Sbase S2> = 3.3 MW Operating time delay t2 = 2.0 Sec | operating angle setting $\Theta = \Theta_i = 180^\circ$ Step1 Over Power Pickup S1> = 0.5 % Sbase S1> = 3.3 MW Operating time delay t1 = 15.0 Sec Step 2 Over Power Pickup S2> = 0.5 % Sbase S2> = 3.3 MW Operating time delay t2 = 2.0 Sec | |

| | | | | | | | |
|----|---|-----------------------|--|-----------|--|--|--|
| 8 | Under-Frequency (81 U) 81GL UnderFrequency (PTUF,81) | | VT-1, 23.5KV/ $\sqrt{3}$ / 110V/ $\sqrt{3}$ 100VA, CL:0.2/3P | REG-670M1 | Stage – 1 of under frequency settings is set to 48.5 Hz, with a time delay of 2 s. | Stage – 1 of under frequency settings is set to 48.5 Hz, with a time delay of 2 s. | |
| | | | VT-2, 23.5KV/ $\sqrt{3}$ / 110V/ $\sqrt{3}$ 100VA, CL:0.2/3P | REG-670M2 | Stage – 2 of under frequency settings is set 48.0 Hz with a time delay of 1 s. | Stage – 2 of under frequency settings is set 48.0 Hz with a time delay of 1 s. | |
| 9 | Over – Frequency (81 O) 81GH OverFrequency (PTOF,81) | | VT-1, 23.5KV/ $\sqrt{3}$ / 110V/ $\sqrt{3}$ 100VA, CL:0.2/3P | REG-670M1 | Stage – 1 of over frequency settings is set to 52 Hz with a time delay of 2.5 s. | Stage – 1 of over frequency settings is set to 52 Hz with a time delay of 2.5 s. | |
| | | | | | Stage – 2 of over frequency settings is set to 52.5 Hz with a time delay of 1 s. | Stage – 2 of over frequency settings is set to 52.5 Hz with a time delay of 1 s. | |
| | | | VT-2, 23.5KV/ $\sqrt{3}$ / 110V/ $\sqrt{3}$ 100VA, CL:0.2/3P | REG-670M2 | Stage – 1 of over frequency settings is set to 52 Hz with a time delay of 2.5 s. | Stage – 1 of over frequency settings is set to 52 Hz with a time delay of 2.5 s. | |
| | | | | | Stage – 2 of over frequency settings is set to 52.5 Hz with a time delay of 1 s. | Stage – 2 of over frequency settings is set to 52.5 Hz with a time delay of 1 s. | |
| 10 | Pole Slip Protection (78 G) GEN_POLESL IP_78G Impedance protection | CT-7 25000/5A, CL:PS, | VT-1, 23.5KV/ $\sqrt{3}$ / 110V/ $\sqrt{3}$ 100VA, CL:0.2/3P | REG-670M1 | $Z_A = (Z_{trf} + Z_N) (0.1 + 0.0159) = 0.1159 \Omega$ | $Z_A = (Z_{trf} + Z_N) (0.1 + 0.0159) = 0.1159 \Omega$ | |
| | | | | | $Z_B = -X_d' = -0.189 \Omega$ | $Z_B = -X_d' = -0.189 \Omega$ | |
| | | | | | $Z_C = X_{trf} = 85\% \text{ of } Z_{trf}$ $0.85 * 0.1 = 0.085 \Omega$ | $Z_C = X_{trf} = 85\% \text{ of } Z_{trf}$ $0.85 * 0.1 = 0.085 \Omega$ | |
| | | | | | Angle Phi (Φ) = 85° | Angle Phi (Φ) = 85° | |
| | | | | | Start Angle = 110° | Start Angle = 110° | |

| | | | | | | | |
|----|---|-----------------------|--|-----------|---|---|--|
| | PoleSlip (PPAM,78) | | | | Trip Angle = 90° | Trip Angle = 90° | |
| | | | | | No of counts for zone1 trip = 1 | No of counts for zone1 trip = 1 | |
| | | | | | No of counts for zone2 trip = 2 | No of counts for zone2 trip = 2 | |
| | | CT-5 25000/5A, CL:PS | VT-2, 23.5KV/√3 / 110V/√3 100VA, CL:0.2/3P | REG-670M2 | ZA = (Ztrf + ZN) (0.1 + 0.0159) = 0.1159 Ω | ZA = (Ztrf + ZN) (0.1 + 0.0159) = 0.1159 Ω | |
| | | | | | ZB = -Xd' = - 0.189 Ω | ZB = -Xd' = - 0.189 Ω | |
| | | | | | ZC = Xtrf = 85% of Ztrf 0.85 * 0.1 = 0.085 Ω | ZC = Xtrf = 85% of Ztrf 0.85 * 0.1 = 0.085 Ω | |
| | | | | | Angle Phi (Φ) = 85° | Angle Phi (Φ) = 85° | |
| | | | | | Start Angle = 110° | Start Angle = 110° | |
| | | | | | Trip Angle = 90° | Trip Angle = 90° | |
| | | | | | No of counts for zone1 trip = 1 | No of counts for zone1 trip = 1 | |
| | | | | | No of counts for zone2 trip = 2 | No of counts for zone2 trip = 2 | |
| | | | | | | | |
| 11 | Negative Sequence Protection (46 G) NEG_SEQ_4 6G Current protection NegSeqOver Curr2Step (PTOC,46I2) | CT-7 25000/5A, CL:PS, | VT-1, 23.5KV/√3 / 110V/√3 100VA, CL:0.2/3P | REG-670M1 | Step1: (only for alarm) | Step1: (only for alarm) | |
| | | | | | Negative sequence current pickup Istart-1> = 4.0% Ibase | Negative sequence current pickup Istart-1> = 4.0% Ibase | |
| | | | | | Operating characteristics setting = Definite | Operating characteristics setting = Definite | |
| | | | | | Operating time for alarm = 5 s | Operating time for alarm = 5 s | |
| | | | | | Step2: | Step2: | |
| | | | | | Negative sequence current pickup Istart-2> = 6% Ibase | Negative sequence current pickup Istart-2> = 6% Ibase | |
| | | | | | Operating characteristics setting = Inverse | Operating characteristics setting = Inverse | |
| | | | | | Operating Time (I2t = K) (set to 90% of generator capability) | Operating Time (I2t = K) (set to 90% of generator capability) | |

| | | | | | | | |
|----|--|----------------------|--|---------------|---|---|--|
| | | | | | curve) K = 5.04* | curve) K = 5.04* | |
| | | CT-5 25000/5A, CL:PS | VT-2, 23.5KV/ $\sqrt{3}$ / 110V/ $\sqrt{3}$ 100VA, CL:0.2/3P | REG- 670M2 | Step1: (only for alarm) | Step1: (only for alarm) | |
| | | | | | Negative sequence current pickup Istart- 1> = 4.0% Ibase | Negative sequence current pickup Istart- 1> = 4.0% Ibase | |
| | | | | | Operating characteristics setting = Definite | Operating characteristics setting = Definite | |
| | | | | | Operating time for alarm = 5 s | Operating time for alarm = 5 s | |
| | | | | | Step2: | Step2: | |
| | | | | | Negative sequence current pickup Istart- 2> = 6% Ibase | Negative sequence current pickup Istart- 2> = 6% Ibase | |
| | | | | | Operating characteristics setting = Inverse | Operating characteristics setting = Inverse | |
| | | | | | Operating Time (I2t = K) (set to 90% of generator capability curve) K = 5.04* | Operating Time (I2t = K) (set to 90% of generator capability curve) K = 5.04* | |
| | | | | | | | |
| 12 | 95% Stator Earth – Fault and (64 G1) (95% SEF) STATOR_95_ EF_64G1 Voltage protection ResidualOver Voltage2Step (PTOV,59N) | | VT-1, 23.5KV/ $\sqrt{3}$ / 110V/ $\sqrt{3}$ 100VA, CL:0.2/3P | REG670- M1 | Stage 1 | Stage 1 | |
| | | | | | Un> Pick up (phase to earth) = 8% of Ubase / $\sqrt{3}$ | Un> Pick up (phase to earth) = 8% of Ubase / $\sqrt{3}$ | |
| | | | | | Un> Pick up (in terms of Ubase) = 4.62% of Ubase | Un> Pick up (in terms of Ubase) = 4.62% of Ubase | |
| | | | | | Un> Pick up (in terms of Up) = 5% of Ubase i.e. pick up Voltage = 1.175 kV | Un> Pick up (in terms of Up) = 5% of Ubase i.e. pick up Voltage = 1.175 kV | |
| | | | | | Pick – up (secondary voltage) = 5.5 V | Pick – up (secondary voltage) = 5.5 V | |
| | | | | | Operating time delay = 1.5 Sec | Operating time delay = 1.5 Sec | |

| | | | | | | |
|--|--|--|--|--|--|--|
| | | | | Stage 2 | Stage 2 | |
| | | | | Un> Pick up (phase to earth) = 17% of Ubase / $\sqrt{3}$ | Un> Pick up (phase to earth) = 17% of Ubase / $\sqrt{3}$ | |
| | | | | Un> Pick up (in terms of Ubase) = 10.00% of Ubase | Un> Pick up (in terms of Ubase) = 10.00% of Ubase | |
| | | | | Un> Pick up (in terms of Up) = 10% of Ubase i.e. pick up Voltage = 2.35 kV | Un> Pick up (in terms of Up) = 10% of Ubase i.e. pick up Voltage = 2.35 kV | |
| | | | | Pick – up (secondary voltage) = 11 V | Pick – up (secondary voltage) = 11 V | |
| | | | | Operating time delay = 0.5 Sec | Operating time delay = 0.5 Sec | |
| | | | | Stage 1 | Stage 1 | |
| | | | | Un> Pick up (phase to earth) = 8% of Ubase / $\sqrt{3}$ | Un> Pick up (phase to earth) = 8% of Ubase / $\sqrt{3}$ | |
| | | | | Un> Pick up (in terms of Ubase) = 4.62% of Ubase | Un> Pick up (in terms of Ubase) = 4.62% of Ubase | |
| | | | | Un> Pick up (in terms of Up) = 5% of Ubase i.e. pick up Voltage = 1.175 kV | Un> Pick up (in terms of Up) = 5% of Ubase i.e. pick up Voltage = 1.175 kV | |
| | | | | Pick – up (secondary voltage) = 5.5 V | Pick – up (secondary voltage) = 5.5 V | |
| | | | | Operating time delay = 1.5 Sec | Operating time delay = 1.5 Sec | |
| | | | | Stage 2 | Stage 2 | |
| | | | | Un> Pick up (phase to earth) = 17% of Ubase / $\sqrt{3}$ | Un> Pick up (phase to earth) = 17% of Ubase / $\sqrt{3}$ | |
| | | | | Un> Pick up (in terms of Ubase) = 10.00% of Ubase | Un> Pick up (in terms of Ubase) = 10.00% of Ubase | |
| | | | | Un> Pick up (in terms of Up) = 10% of Ubase i.e. pick up Voltage = 2.35 kV | Un> Pick up (in terms of Up) = 10% of Ubase i.e. pick up Voltage = 2.35 kV | |
| | | | VT-2, 23.5KV/ $\sqrt{3}$ / 110V/ $\sqrt{3}$ 100VA, CL:0.2/3P | REG670- M2 | | |

| | | | | | | | |
|-----|--|---|---|---------------------------------------|---|---|--|
| 14 | Rotor Earth Fault Protection (64 R) ROTOR_EF_64F Analog modules 3PhaseAnalogGroup | | | REG670-M1 | The COMBIFLEX injection unit RXTTE4 is used | The COMBIFLEX injection unit RXTTE4 is used | |
| | | | | | Pickup 4.9 kOhm | Pickup 4.9 kOhm | |
| | | | | | Time Delay 05 sec | Time Delay 05 sec | |
| | | | | | Pickup 1.9 kOhm | Pickup 1.9 kOhm | |
| | | | | | Time Delay 2 sec | Time Delay 2 sec | |
| | | | | | | | |
| 15 | 100% Stator Earth Fault Protection (Injection) (64G2) / P345 | NGT-CT Turns ratio: 400:5A Rating factor (RF): 3.0 Frequency: 20 Hz Voltage insulation: 600 V Basic impulse level (BIL): 10 Kv | NEUTRAL EARTHING TRANSFORMER 23.5kV/240V , 80kVA | MICOM-P345 | R Factor: 6.670 | R Factor: 6.670 | |
| | | | | | R<I Alarm: Enabled | R<I Alarm: Enabled | |
| | | | | | R<I Alm Set: 700.0 Ohm | R<I Alm Set: 700.0 Ohm | |
| | | | | | R<I Alm Dly: 10.00 s | R<I Alm Dly: 10.00 s | |
| | | | | | R<2 Trip: Enabled | R<2 Trip: Enabled | |
| | | | | | Series R: 281.0 Ohm | Series R: 281.0 Ohm | |
| | | | | | Parallel G : 0 S | Parallel G : 0 S | |
| | | | | | Overcurrent: Enabled | Overcurrent: Enabled | |
| | | | | | I> 1 Trip Set: 500.0 mA | I> 1 Trip Set: 500.0 mA | |
| | | | | | I> 1 Trip Dly: 1.000 s | I> 1 Trip Dly: 1.000 s | |
| | | | | | Supervision: Enabled | Supervision: Enabled | |
| | | | | | V< Set: 1.000 V | V< Set: 1.000 V | |
| | | | | | I< Set: 10.00 mA | I< Set: 10.00 mA | |
| | Superv'n Dly: 1.000 s | Superv'n Dly: 1.000 s | | | | | |
| N/A | NEUTRAL EARTHING TRANSFORMER 23.5kV/240V , 80kVA | REG670-M1 | 64G4 (100% SEF 3RD HARMONIC) DISABLED | 64G4 (100% SEF 3RD HARMONIC) DISABLED | | | |

| | | | | | | | |
|----|--|---------------------------|-----|----------------|---|--|--|
| | | | | | | | |
| 16 | EXCITATION TRAFO. DIFF. PROTECTION ET Differential Protection (87 ET) | CT-16, 200/5A, CL:5P20 | N/A | MICOM- P345 | Xform Diff Fune: Enabled | Xform Diff Fune: Enabled | |
| | | | | | Set Mode: Simple | Set Mode: Simple | |
| | | | | | Xform Is1: 200.0e-3 PU | Xform Is1: 200.0e-3 PU | |
| | | | | | Xform KI: 30.00 % | Xform KI: 30.00 % | |
| | | | | | Xform Is2: 1.000 PU | Xform Is2: 1.000 PU | |
| | | | | | Xform K2: 80.00 % | Xform K2: 80.00 % | |
| | | | | | Xform tDIFF: 0 s | Xform tDIFF: 0 s | |
| | | | | | Xform Is-CTS: 1.500 PU | Xform Is-CTS: 1.500 PU | |
| | | | | | Xform HSI Status: Enabled | Xform HSI Status: Enabled | |
| | | | | | Xform Is-HSI: 6.700 PU | Xform Is-HSI: 6.700 PU | |
| | | | | | Xform HS2 Status: Enabled | Xform HS2 Status: Enabled | |
| | | | | | Xform Is-HS2: 16.00 PU | Xform Is-HS2: 16.00 PU | |
| | | | | | Zero seq filt HV: Enabled | Zero seq filt HV: Enabled | |
| | | | | | Zero seq filt LV: Disabled | Zero seq filt LV: Disabled | |
| | | | | | 2nd harm blocked: Enabled | 2nd harm blocked: Enabled | |
| | | | | | Xform Ih(2)%>: 20.00 % | Xform Ih(2)%>: 20.00 % | |
| | | | | | Cross blocking: Disabled | Cross blocking: Disabled | |
| | | | | | 5th harm blocked: Disabled 37.60: Circuitry Fail: Enabled | 5th harm blocked: Disabled 37.60: Circuitry Fail: Enabled | |
| | | | | | Is-cctfail: 100.0e-3 PU | Is-cctfail: 100.0e-3 PU | |
| | | | | | K-cctfail: 10.00 % | K-cctfail: 10.00 % | |
| | | | | | CctFail Delay: 5.000 s | CctFail Delay: 5.000 s | |
| | | | | | | | |

| | | | | | | | |
|----|--|--|-----|----------------|-------------------------------------|-------------------------------------|--|
| 17 | EXCITATION TRAFO ET Overcurrent Protection (50/51 ET) | CT-16, 200/5A, CL:5P20 CT * 3, 6000/5A, CL : 5P20 | N/A | MICOM- P345 | CT Source: IA-1 IB-1 IC-1 | CT Source: IA-1 IB-1 IC-1 | |
| | | | | | Function: IEC S Inverse | Function: IEC S Inverse | |
| | | | | | I> 1 Direction: Non- Directional | I> 1 Direction: Non- Directional | |
| | | | | | I> 1 Current Set: 3.750 A | I> 1 Current Set: 3.750 A | |
| | | | | | I> 1 TMS: 250.0e-3 | I> 1 TMS: 250.0e-3 | |
| | | | | | I> 1 tRESET: 0 s | I> 1 tRESET: 0 s | |
| | | | | | I>2 Function: Disabled | I>2 Function: Disabled | |
| | | | | | I>3 Status: Enabled | I>3 Status: Enabled | |
| | | | | | I>3 Direction: Non- Directional | I>3 Direction: Non- Directional | |
| | | | | | I>3 Current Set: 24.55 A | I>3 Current Set: 24.55 A | |
| | | | | | I>3 Time Delay: 100.0 ms | I>3 Time Delay: 100.0 ms | |
| | | | | | I>4 Status: Disabled | I>4 Status: Disabled | |
| | | | | | I> Char Angle: 30.00 deg | I> Char Angle: 30.00 deg | |
| | | | | | | | |
| 18 | Overall Differential Protection (87 OA) RET670-3 | CT-8, 25000/5A, CL:PS CT-12., 5000/5A, CL:PS CT-15, 25000/5A, CL:PS Core 4 of 402-CTA (CT- CORE-4 3000-2000-1000- 500/1A,CL:PS) Core 5 of 403-CT (CT- CORE-5 3000-2000-1000- 500/1A, CL:PS) | N/A | RET670-3 | Setting Group1 | Setting Group1 | |
| | | | | | Operation On | Operation On | |
| | | | | | SOTFMode Off | SOTFMode Off | |
| | | | | | IDiffAlarm 0.05 IB | IDiffAlarm 0.05 IB | |
| | | | | | tAlarmDelay 10.000 s | tAlarmDelay 10.000 s | |
| | | | | | IdMin 0.20 IB | IdMin 0.20 IB | |
| | | | | | EndSection1 1.25 IB | EndSection1 1.25 IB | |
| | | | | | EndSection2 3.00 IB | EndSection2 3.00 IB | |
| | | | | | SlopeSection2 40.0 % | SlopeSection2 40.0 % | |
| | | | | | SlopeSection3 80.0 % | SlopeSection3 80.0 % | |

| | | | | | | | |
|--------------------------|---|-----------------------|-----|----------------|--------------------------------|--------------------------------|--|
| | | | | | IdUnre 10.00 IB | IdUnre 10.00 IB | |
| | | | | | 12/11Ratio 15.0 % | 12/11Ratio 15.0 % | |
| | | | | | 15/11Ratio 25.0 % | 15/11Ratio 25.0 % | |
| | | | | | CrossBlockEn On | CrossBlockEn On | |
| | | | | | NegSeqDiffEn On | NegSeqDiffEn On | |
| | | | | | IMinNegSeq 0.20 IB | IMinNegSeq 0.20 IB | |
| | | | | | NegSeqROA 60.0 Deg | NegSeqROA 60.0 Deg | |
| | | | | | OpenCTEnable Off | OpenCTEnable Off | |
| | | | | | | | |
| 19 A | UT Differential Protection (87UTA) | CT-10, 2500/1A, CL:PS | N/A | RET615- UTA | Operation on | Operation on | |
| | | | | | CT connection type Type 1 | CT connection type Type 1 | |
| | | | | | Winding 1 type D | Winding 1 type D | |
| | | | | | Winding 2 type yn | Winding 2 type yn | |
| | | | | | Clock number Clk Num 1 | Clock number Clk Num 1 | |
| | | | | | Zro A elimination Winding 2 | Zro A elimination Winding 2 | |
| | | | | | Tapped winding Not in use | Tapped winding Not in use | |
| | | | | | CT ratio Cor Wnd 1 2.91 | CT ratio Cor Wnd 1 2.91 | |
| | | | | | CT ratio Cor Wnd 2 1.42 | CT ratio Cor Wnd 2 1.42 | |
| | | | | | Setting groups | Setting groups | |
| | | | | | High operate value 1330 %Ir | High operate value 1330 %Ir | |
| | | | | | Enable high set True | Enable high set True | |
| | | | | | Low operate value 20 %Ir | Low operate value 20 %Ir | |
| | | | | | Slope section 2 40 % | Slope section 2 40 % | |
| End section 2 300 %Ir | End section 2 300 %Ir | | | | | | |

| | | | | | | | |
|-------------|---|-----------------------|-----|------------|--------------------------------|--------------------------------|--|
| | | | | | Restraint mode 2.h + 5.h + wav | Restraint mode 2.h + 5.h + wav | |
| | | | | | Harmonic deblock 2. True | Harmonic deblock 2. True | |
| | | | | | Start value 2.H 15 % | Start value 2.H 15 % | |
| | | | | | Start value 5.H 35 % | Start value 5.H 35 % | |
| | | | | | Stop value 5.H 35 % | Stop value 5.H 35 % | |
| | | | | | Harmonic deblock 5. False | Harmonic deblock 5. False | |
| 19 B | UT Differential Protection (87UTB) | CT-13, 2500/1A, CL:PS | N/A | RET615-UTB | Operation on | Operation on | |
| | | | | | CT connection type Type 1 | CT connection type Type 1 | |
| | | | | | Winding 1 type D | Winding 1 type D | |
| | | | | | Winding 2 type yn | Winding 2 type yn | |
| | | | | | Clock number Clk Num 1 | Clock number Clk Num 1 | |
| | | | | | Zro A elimination Winding 2 | Zro A elimination Winding 2 | |
| | | | | | Tapped winding Not in use | Tapped winding Not in use | |
| | | | | | CT ratio Cor Wnd 1 2.91 | CT ratio Cor Wnd 1 2.91 | |
| | | | | | CT ratio Cor Wnd 2 1.42 | CT ratio Cor Wnd 2 1.42 | |
| | | | | | Setting groups | Setting groups | |
| | | | | | High operate value 1330 %Ir | High operate value 1330 %Ir | |
| | | | | | Enable high set True | Enable high set True | |
| | | | | | Low operate value 20 %Ir | Low operate value 20 %Ir | |
| | | | | | Slope section 2 40 % | Slope section 2 40 % | |
| | | | | | End section 2 300 %Ir | End section 2 300 %Ir | |
| | | | | | Restraint mode 2.h + 5.h + wav | Restraint mode 2.h + 5.h + wav | |
| | | | | | Harmonic deblock 2. True | Harmonic deblock 2. True | |
| | | | | | Start value 2.H 15 % | Start value 2.H 15 % | |

| | | | | | | | |
|---------|--|--|-----|------------|-------------------------------|-------------------------------|--|
| | | | | | Start value 5.H 35 % | Start value 5.H 35 % | |
| | | | | | Stop value 5.H 35 % | Stop value 5.H 35 % | |
| | | | | | Harmonic deblock 5. False | Harmonic deblock 5. False | |
| | | | | | | | |
| 20 A | UT A REF Protection (64R) | 2500/1A, CL:PS Neutral CT 2500/1A, CL:PS | | RET615-UTA | Operation on | Operation on | |
| | | | | | Reset delay time 20 ms | Reset delay time 20 ms | |
| | | | | | Setting groups | Setting groups | |
| | | | | | Operate value 7.0 %In | Operate value 7.0 %In | |
| | | | | | Minimum operate time 40 ms | Minimum operate time 40 ms | |
| | | | | | | | |
| 20 B | UT B REF Protection (64R) | 2500/1A, CL:PS Neutral CT 2500/1A, CL:PS | | RET615-UTB | Operation on | Operation on | |
| | | | | | Reset delay time 20 ms | Reset delay time 20 ms | |
| | | | | | Setting groups | Setting groups | |
| | | | | | Operate value 7.0 %In | Operate value 7.0 %In | |
| | | | | | Minimum operate time 40 ms | Minimum operate time 40 ms | |
| | | | | | | | |
| 21 A | UT Overcurrent Protection (50/51 UT) / REF615 UT A | CT-11, 2500/1A, CL:5P20, 30VA | N/A | REF615-UTA | Operation ON | Operation ON | |
| | | | | | Num of start phases 1out of 3 | Num of start phases 1out of 3 | |
| | | | | | Minimum operate time 20 ms | Minimum operate time 20 ms | |
| | | | | | Reset delay time 20 ms | Reset delay time 20 ms | |
| | | | | | Measurement mode OFT | Measurement mode OFT | |
| | | | | | Allow Non Dir TRUE | Allow Non Dir TRUE | |
| | | | | | Min operate current 0.01 xIn | Min operate current 0.01 xIn | |
| | | | | | Min operate voltage 0.01 xUn | Min operate voltage 0.01 xUn | |
| | | | | | Setting groups | Setting groups | |
| | | | | | Start value 0.42xIn | Start value 0.42xIn | |

| | | | | | | | |
|------------|--|--|--|---|---|--|--|
| | | | | Start value Mult 1.0 | Start value Mult 1.0 | | |
| | | | | Time multiplier 0.25 | Time multiplier 0.25 | | |
| | | | | Operate delay time 40ms | Operate delay time 40ms | | |
| | | | | Operating curve type IEC Normal Inverse | Operating curve type IEC Normal Inverse | | |
| | | | | Type of reset curve Immediate | Type of reset curve Immediate | | |
| | | | | Voltage Mem time 40ms | Voltage Mem time 40ms | | |
| | | | | Directional mode Non Directional | Directional mode Non Directional | | |
| | | | | Characteristic angle 60 degree | Characteristic angle 60 degree | | |
| | | | | Max forward angle 80 degree | Max forward angle 80 degree | | |
| | | | | Max reverse angle 80 degree | Max reverse angle 80 degree | | |
| | | | | Min forward angle 80 degree | Min forward angle 80 degree | | |
| | | | | Min reverse angle 80 degree | Min reverse angle 80 degree | | |
| | | | | Pol quantity cross pole | Pol quantity cross pole | | |
| | | | | PHIPTOC1: 1 | PHIPTOC1: 1 | | |
| | | | | 31»>(1) | 31»>(1) | | |
| | | | | Operation on | Operation on | | |
| | | | | Num of start phases 1 out of 3 | Num of start phases 1 out of 3 | | |
| | | | | Reset delay time 20 ms | Reset delay time 20 ms | | |
| | | | | Setting groups | Setting groups | | |
| | | | | Start value 4.58 xIn | Start value 4.58 xIn | | |
| | | | | Start value Mult 1.0 | Start value Mult 1.0 | | |
| | | | | Operate delay time 100 ms | Operate delay time 100 ms | | |
| | | | | | | | |
| 2IB | | | | Operation ON | Operation ON | | |

**UT
Overcurrent
Protection
(50/51 UT) /
REF615
UT B**

CT-14, 2500/1A,
CL:5P20, 30VA

REF615-
UTB

| | | |
|--|--|--|
| Num of start phases 1out of 3 | Num of start phases 1out of 3 | |
| Minimum operate time 20 ms | Minimum operate time 20 ms | |
| Reset delay time 20 ms | Reset delay time 20 ms | |
| Measurement mode OFT | Measurement mode OFT | |
| Allow Non Dir TRUE | Allow Non Dir TRUE | |
| Min operate current 0.01 xIn | Min operate current 0.01 xIn | |
| Min operate voltage 0.01 xUn | Min operate voltage 0.01 xUn | |
| Setting groups | Setting groups | |
| Start value 0.42xIn | Start value 0.42xIn | |
| Start value Mult 1.0 | Start value Mult 1.0 | |
| Time multiplier 0.25 | Time multiplier 0.25 | |
| Operate delay time 40ms | Operate delay time 40ms | |
| Operating curve type IEC Normal Inverse | Operating curve type IEC Normal Inverse | |
| Type of reset curve Immediate | Type of reset curve Immediate | |
| Voltage Mem time 40ms | Voltage Mem time 40ms | |
| Directional mode Non Directional | Directional mode Non Directional | |
| Characteristic angle 60 degree | Characteristic angle 60 degree | |
| Max forward angle 80 degree | Max forward angle 80 degree | |
| Max reverse angle 80 degree | Max reverse angle 80 degree | |
| Min forward angle 80 degree | Min forward angle 80 degree | |
| Min reverse angle 80 degree | Min reverse angle 80 degree | |
| Pol quantity cross pole | Pol quantity cross pole | |
| PHIPTOC1: 1 | PHIPTOC1: 1 | |

| | | | | | | | |
|---------|---|-----------------------------|--|----------------|--|--|--|
| | | | | | 31»>(1) | 31»>(1) | |
| | | | | | Operation on | Operation on | |
| | | | | | Num of start phases 1 out of 3 | Num of start phases 1 out of 3 | |
| | | | | | Reset delay time 20 ms | Reset delay time 20 ms | |
| | | | | | Setting groups | Setting groups | |
| | | | | | Start value 4.58 xIn | Start value 4.58 xIn | |
| | | | | | Start value Mult 1.0 | Start value Mult 1.0 | |
| | | | | | Operate delay time 100 ms | Operate delay time 100 ms | |
| | | | | | | | |
| 22 A | UT Standby Earth Fault Protection (51 NUT) / REF615 UT A | Neutral CT 300/1A, CL:PS | | REF615- UTA | Base current, Ibase = 300 A | Base current, Ibase = 300 A | |
| | | | | | Pick-up set, 25% of maximum fault Current = 75 A | Pick-up set, 25% of maximum fault Current = 75 A | |
| | | | | | Operating value in primary = 75 A | Operating value in primary = 75 A | |
| | | | | | Pickup set, in % of Ibase = 25 % of Ibase | Pickup set, in % of Ibase = 25 % of Ibase | |
| | | | | | Pickup set, in In = 0.25 x In | Pickup set, in In = 0.25 x In | |
| | | | | | Curve = IEC Extremely inverse | Curve = IEC Extremely inverse | |
| | | | | | Direction = Non | Direction = Non | |
| | | | | | TMS[1] (k), = 0.1 | TMS[1] (k), = 0.1 | |
| 22 B | UT Standby Earth Fault Protection (51 NUT) / REF615 UT B | Neutral CT 300/1A, CL:PS | | REF615- UTB | Base current, Ibase = 300 A | Base current, Ibase = 300 A | |
| | | | | | Pick-up set, 25% of maximum fault Current = 75 A | Pick-up set, 25% of maximum fault Current = 75 A | |
| | | | | | Operating value in primary = 75 A | Operating value in primary = 75 A | |
| | | | | | Pickup set, in % of Ibase = 25 % of Ibase | Pickup set, in % of Ibase = 25 % of Ibase | |
| | | | | | Pickup set, in In = 0.25 x In | Pickup set, in In = 0.25 x In | |

| | | | | | | | |
|---------------------|-----------------------------------|---|--|-----------|-------------------------------|-------------------------------|--|
| | | | | | Curve = IEC Extremely inverse | Curve = IEC Extremely inverse | |
| | | | | | Direction = Non | Direction = Non | |
| | | | | | TMS[1] (k), = 0.1 | TMS[1] (k), = 0.1 | |
| | | | | | | | |
| 23 | GT OVER FLUXING PROTECTION N 99GT | | VT-1, 23.5KV/√3 / 110V/√3 100VA, CL:0.2/3P | REG670-M1 | Low operate value 20 %Ir | Low operate value 20 %Ir | |
| | | | | | Setting Group1 | Setting Group1 | |
| | | | | | Operation On | Operation On | |
| | | | | | Ibase 19164A | Ibase 19164A | |
| | | | | | Ubase 23.5kV | Ubase 23.5kV | |
| | | | | | V/Hz> 105.0 %UB/f | V/Hz> 105.0 %UB/f | |
| | | | | | V/Hz>> 120.0 %UB/f | V/Hz>> 120.0 %UB/f | |
| | | | | | Xleak 0.000 ohm | Xleak 0.000 ohm | |
| | | | | | TrPulse 0.100 s | TrPulse 0.100 s | |
| | | | | | tMin 1.000 s | tMin 1.000 s | |
| | | | | | tMax 200.00 s | tMax 200.00 s | |
| | | | | | tCooling 1.00 s | tCooling 1.00 s | |
| | | | | | CurveType Tailor made | CurveType Tailor made | |
| | | | | | kForIEEE 1 | kForIEEE 1 | |
| | | | | | t1Tailor 150.00 s | t1Tailor 150.00 s | |
| | | | | | t2Tailor 95.00 s | t2Tailor 95.00 s | |
| | | | | | t3Tailor 54.00 s | t3Tailor 54.00 s | |
| | | | | | t4Tailor 38.00 s | t4Tailor 38.00 s | |
| | | | | | t5Tailor 28.00 s | t5Tailor 28.00 s | |
| | | | | | t6Tailor 20.00 s | t6Tailor 20.00 s | |
| AlarmLevel 98.0 % | AlarmLevel 98.0 % | | | | | | |
| tAlarm 5.00 s | tAlarm 5.00 s | | | | | | |
| 24 | GT DIFF. PROTECTION N. 87GT | CT-20: 1500/5A, CL:PSCT 21A: 15000/5A, CL:PSCT 2IB: 15000/5A, CL:PS | | RET670-1 | Setting Group1 | Setting Group1 | |
| | | | | | Operation On | Operation On | |
| | | | | | SOTFMode Off | SOTFMode Off | |
| | | | | | IDiffAlarm 0.15 IB | IDiffAlarm 0.15 IB | |
| | | | | | tAlarmDelay 10.000 s | tAlarmDelay 10.000 s | |
| | | | | | IdMin 0.20 IB | IdMin 0.20 IB | |
| EndSection1 1.25 IB | EndSection1 1.25 IB | | | | | | |

| | | | | | | |
|----|--|----------------------------|----------|------------------------|------------------------|--|
| | | | | EndSection2 3.00 IB | EndSection2 3.00 IB | |
| | | | | SlopeSection2 40.0 % | SlopeSection2 40.0 % | |
| | | | | SlopeSection3 80.0 % | SlopeSection3 80.0 % | |
| | | | | ldUnre 8.00 IB | ldUnre 8.00 IB | |
| | | | | I2/I1Ratio 15.0 % | I2/I1Ratio 15.0 % | |
| | | | | I5/I1Ratio 25.0 % | I5/I1Ratio 25.0 % | |
| | | | | CrossBlockEn On | CrossBlockEn On | |
| | | | | NegSeqDiffEn Off | NegSeqDiffEn Off | |
| | | | | OpenCTEnable Off | OpenCTEnable Off | |
| | | | | tOCTAlarmDelay 3.000 s | tOCTAlarmDelay 3.000 s | |
| | | | | tOCTResetDelay 0.250 s | tOCTResetDelay 0.250 s | |
| | | | | tOCTUnrstDelay 10.00 s | tOCTUnrstDelay 10.00 s | |
| | | | | | | |
| 25 | GT STANDBY E/F PROTECTIO N 51 N GT 51NS | CT-23: 1500/1A, CL:5P20 | RET670-1 | Setting Group1 | Setting Group1 | |
| | | | | Operation On | Operation On | |
| | | | | IBase 1134 A | IBase 1134 A | |
| | | | | UBase 420.00 kV | UBase 420.00 kV | |
| | | | | AngleRCA 65 Deg | AngleRCA 65 Deg | |
| | | | | polMethod Voltage | polMethod Voltage | |
| | | | | UPolMin 1 %UB | UPolMin 1 %UB | |
| | | | | IPolMin 2 %IB | IPolMin 2 %IB | |
| | | | | RNPol 5.00 ohm | RNPol 5.00 ohm | |
| | | | | XNPol 40.00 ohm | XNPol 40.00 ohm | |
| | | | | IN>Dir 10 %IB | IN>Dir 10 %IB | |
| | | | | 2ndHarmStab 20 % | 2ndHarmStab 20 % | |
| | | | | BlkParTransf Off | BlkParTransf Off | |
| | | | | UseStartValue IN4> | UseStartValue IN4> | |
| | | | | SOTF Off | SOTF Off | |
| | | | | ActivationSOTF Open | ActivationSOTF Open | |
| | | | | StepForSOTF Step 2 | StepForSOTF Step 2 | |
| | | | | HarmResSOTF Off | HarmResSOTF Off | |

| | | | | | | |
|----|---|--|----------|--|--|--|
| | | | | tSOTF 0.200 s | tSOTF 0.200 s | |
| | | | | t4U 1.000 s | t4U 1.000 s | |
| | | | | ActUnderTime CB position | ActUnderTime CB position | |
| | | | | tUnderTime 0.300 s | tUnderTime 0.300 s | |
| | | | | Step 1 | Step 1 | |
| | | | | Setting Group1 | Setting Group1 | |
| | | | | DirMode1 Non-directional | DirMode1 Non-directional | |
| | | | | Characterist1 IEC Norm. inv. | Characterist1 IEC Norm. inv. | |
| | | | | IN1> 20 %IB | IN1> 20 %IB | |
| | | | | t1 0.000 s | t1 0.000 s | |
| | | | | k1 0.05 | k1 0.05 | |
| | | | | IMin1 20.00 %IB | IMin1 20.00 %IB | |
| | | | | t1Min 0.000 s | t1Min 0.000 s | |
| | | | | IN1Mult 2.0 | IN1Mult 2.0 | |
| | | | | ResetTypeCrv1 Instantaneous | ResetTypeCrv1 Instantaneous | |
| | | | | tReset1 0.020 s | tReset1 0.020 s | |
| | | | | HarmRestrained1 On | HarmRestrained1 On | |
| | | | | tPCrv1 1.000 | tPCrv1 1.000 | |
| | | | | tACrv1 13.500 | tACrv1 13.500 | |
| | | | | tBCrv1 0.00 | tBCrv1 0.00 | |
| | | | | tCCrv1 1.0 | tCCrv1 1.0 | |
| | | | | tPRCrv1 0.500 | tPRCrv1 0.500 | |
| | | | | tTRCrv1 13.500 | tTRCrv1 13.500 | |
| | | | | tCRCrv1 1.0 | tCRCrv1 1.0 | |
| | | | | Step 2/3/4 Setting Group1 DirMode2/3/4 Off | Step 2/3/4 Setting Group1 DirMode2/3/4 Off | |
| | | | | | | |
| 26 | GT OVER HEAD DIFF. PROTECTION 87OH | Bus II CB Side CT CT-18: 2000/1A, CL:PS Tie CB Side CT CT-18: 2000/1A, CL:PS Transformer Bushing | RET670-2 | Setting Group1 | Setting Group1 | |
| | | | | Operation On | Operation On | |
| | | | | U>Alarm 65 V | U>Alarm 65 V | |
| | | | | tAlarm 5.000 s | tAlarm 5.000 s | |
| | | | | U>Trip 162 V | U>Trip 162 V | |

| | | | | | | | |
|----|---|--|--|----------|-----------------------------------|-----------------------------------|--|
| | | Side CT CT-18: 2000/1A, CL:PS | | | SeriesResistor 1620 ohm | SeriesResistor 1620 ohm | |
| | | | | | HZPDIF: 2 | HZPDIF: 2 | |
| | | | | | Setting Group1 | Setting Group1 | |
| | | | | | Operation On | Operation On | |
| | | | | | U>Alarm 65 V | U>Alarm 65 V | |
| | | | | | tAlarm 5.000 s | tAlarm 5.000 s | |
| | | | | | U>Trip 162 V | U>Trip 162 V | |
| | | | | | SeriesResistor 1620 ohm | SeriesResistor 1620 ohm | |
| | | | | | HZPDIF: 3 | HZPDIF: 3 | |
| | | | | | Setting Group1 | Setting Group1 | |
| | | | | | Operation On | Operation On | |
| | | | | | U>Alarm 65 V | U>Alarm 65 V | |
| | | | | | tAlarm 5.000 s | tAlarm 5.000 s | |
| | | | | | U>Trip 162 V | U>Trip 162 V | |
| | | | | | SeriesResistor 1620 ohm | SeriesResistor 1620 ohm | |
| | | | | | | | |
| 27 | GT HV REF PROTECTION HV High Impedance Restricted Earth Fault Protection: 64RGT 64GT | HV Side CT CT-19: 1500/1A, CL:PS HV Neutral Side CT CT-22: 1500/1A, CL:PS | | RET670-2 | Setting Group1 | Setting Group1 | |
| | | | | | Operation On | Operation On | |
| | | | | | U>Alarm 28 V | U>Alarm 28 V | |
| | | | | | tAlarm 5.000 s | tAlarm 5.000 s | |
| | | | | | U>Trip 69 V | U>Trip 69 V | |
| | | | | | SeriesResistor 690 ohm | SeriesResistor 690 ohm | |
| | | | | | | | |
| 28 | GT O/C PROTECTION N50/51 GT | CT-23: 1500/1A, CL:5P20 | | RET670-1 | InstPhaseOverCurrent (PIOC_50) | InstPhaseOverCurrent (PIOC_50) | |
| | | | | | Setting Group1 | Setting Group1 | |
| | | | | | Operation OFF | Operation OFF | |
| | | | | | IBase 1500 A | IBase 1500 A | |
| | | | | | OpMode 1 out of 3 | OpMode 1 out of 3 | |
| | | | | | IP>> 200 %IB | IP>> 200 %IB | |
| | | | | | StValMult 1.0 | StValMult 1.0 | |

| | | | | | | |
|--|--|--|--|---------------------------------------|---------------------------------------|--|
| | | | | PhaseOverCurrent 4Step(PTOC_51_67) | PhaseOverCurrent 4Step(PTOC_51_67) | |
| | | | | Setting Group1 | Setting Group1 | |
| | | | | Operation On | Operation On | |
| | | | | IBase 1134 A | IBase 1134 A | |
| | | | | UBase 400.00 kV | UBase 400.00 kV | |
| | | | | AngleRCA 55 Deg | AngleRCA 55 Deg | |
| | | | | AngleROA 80 Deg | AngleROA 80 Deg | |
| | | | | IMinOpPhSel 7 %IB | IMinOpPhSel 7 %IB | |
| | | | | 2ndHarmStab 20 % | 2ndHarmStab 20 % | |
| | | | | STEP1 | STEP1 | |
| | | | | Setting Group1 | Setting Group1 | |
| | | | | DirMode1 Non- directional | DirMode1 Non- directional | |
| | | | | Characterist1 IEC Norm. inv. | Characterist1 IEC Norm. inv. | |
| | | | | I1> 150 %IB | I1> 150 %IB | |
| | | | | t1 0.000 s | t1 0.000 s | |
| | | | | k1 0.50 | k1 0.50 | |
| | | | | IMin1 150.00 %IB | IMin1 150.00 %IB | |
| | | | | t1Min 0.000 s | t1Min 0.000 s | |
| | | | | I1Mult 2.0 | I1Mult 2.0 | |
| | | | | ResetTypeCrv1 Instantaneous | ResetTypeCrv1 Instantaneous | |
| | | | | tReset1 0.020 s | tReset1 0.020 s | |
| | | | | tPCrv1 1.000 | tPCrv1 1.000 | |
| | | | | tACrv1 13.500 | tACrv1 13.500 | |
| | | | | tBCrv1 0.00 | tBCrv1 0.00 | |
| | | | | tCCrv1 1.0 | tCCrv1 1.0 | |
| | | | | tPRCrv1 0.500 | tPRCrv1 0.500 | |
| | | | | tTRCrv1 13.500 | tTRCrv1 13.500 | |
| | | | | tCRCrv1 1.0 | tCRCrv1 1.0 | |
| | | | | HarmRestrained1 Off | HarmRestrained1 Off | |
| | | | | STEP2 | STEP2 | |
| | | | | Setting Group1 | Setting Group1 | |
| | | | | DirMode2 Non- directional | DirMode2 Non- directional | |

| | | |
|-----------------------------|-----------------------------|--|
| Characterist2 IEC Def Time | Characterist2 IEC Def Time | |
| I2> 800 %IB | I2> 800 %IB | |
| t2 0.100 s | t2 0.100 s | |
| k2 0.050 | k2 0.050 | |
| IMin2 800.00 %IB | IMin2 800.00 %IB | |
| t2Min 0.000 s | t2Min 0.000 s | |
| I2Mult 2.0 | I2Mult 2.0 | |
| ResetTypeCrv2 Instantaneous | ResetTypeCrv2 Instantaneous | |
| tReset2 0.020 s | tReset2 0.020 s | |
| tPCrv2 1.000 | tPCrv2 1.000 | |
| tACrv2 13.500 | tACrv2 13.500 | |
| tBCrv2 0.00 | tBCrv2 0.00 | |
| tCCrv2 1.0 | tCCrv2 1.0 | |
| tPRCrv2 0.500 | tPRCrv2 0.500 | |
| tTRCrv2 13.500 | tTRCrv2 13.500 | |
| tCRCrv2 1.0 | tCRCrv2 1.0 | |
| HarmRestrained2 Off | HarmRestrained2 Off | |
| STEP3 | STEP3 | |
| Setting Group1 | Setting Group1 | |
| DirMode3 OFF | DirMode3 OFF | |
| Characterist3 ANSI Def Time | Characterist3 ANSI Def Time | |
| I3> 250 %IB | I3> 250 %IB | |
| t3 0.800 s | t3 0.800 s | |
| k3 0.050 | k3 0.050 | |
| IMin3 33.00 %IB | IMin3 33.00 %IB | |
| t3Min 0.000 s | t3Min 0.000 s | |
| I3Mult 2.0 | I3Mult 2.0 | |
| ResetTypeCrv3 Instantaneous | ResetTypeCrv3 Instantaneous | |
| tReset3 0.020 s | tReset3 0.020 s | |
| tPCrv3 1.000 | tPCrv3 1.000 | |
| tACrv3 13.500 | tACrv3 13.500 | |
| tBCrv3 0.00 | tBCrv3 0.00 | |
| tCCrv3 1.0 | tCCrv3 1.0 | |

| | | | | | |
|--|--|--|-----------------------------|-----------------------------|--|
| | | | tPRCrv3 0.500 | tPRCrv3 0.500 | |
| | | | tTRCrv3 13.500 | tTRCrv3 13.500 | |
| | | | tCRCrv3 1.0 | tCRCrv3 1.0 | |
| | | | HarmRestr3 Off | HarmRestr3 Off | |
| | | | STEP4 | STEP4 | |
| | | | Setting Group1 | Setting Group1 | |
| | | | DirMode4 OFF | DirMode4 OFF | |
| | | | Characterist4 ANSI Def Time | Characterist4 ANSI Def Time | |
| | | | I4> 175 %IB | I4> 175 %IB | |
| | | | t4 2.000 s | t4 2.000 s | |
| | | | k4 0.050 | k4 0.050 | |
| | | | IMin4 17.00 %IB | IMin4 17.00 %IB | |
| | | | t4Min 0.000 s | t4Min 0.000 s | |
| | | | I4Mult 2.0 | I4Mult 2.0 | |
| | | | ResetTypeCrv4 Instantaneous | ResetTypeCrv4 Instantaneous | |
| | | | tReset4 0.020 s | tReset4 0.020 s | |
| | | | tPCrv4 1.000 | tPCrv4 1.000 | |
| | | | tACrv4 13.500 | tACrv4 13.500 | |
| | | | tBCrv4 0.00 | tBCrv4 0.00 | |
| | | | tCCrv4 1.0 | tCCrv4 1.0 | |
| | | | tPRCrv4 0.500 | tPRCrv4 0.500 | |
| | | | tTRCrv4 13.500 | tTRCrv4 13.500 | |
| | | | tCRCrv4 1.0 | tCRCrv4 1.0 | |
| | | | HarmRestr4 Off | HarmRestr4 Off | |

EDG 2000KVA

- **Standard Power Rating** at 415 V, 50 Hz, 1500 rpm & 0.8pf (NAME PLATE) -2000 kVA std. M/C with Class H insulation to Class H temp. Rise @40 deg C ambt temp., 1220KW(PF:0.8) , 3Φ 3W 50HZ, Xd : 1.845PU, Xd" : 0.072PU
- **Derated Power Rating** at 415 V, 50 Hz, 1500 rpm & 0.8pf (Tender Requirement) -1525kVA / 1220KW with Class H insulation to temp. Rise limited to Class B @50 deg C ambient.

| Particulars | UoM | Specifications |
|---|---------|--|
| Nos | NO | 2 |
| Make | | PERKINS |
| Model Number | | Perkins-4016-61TRG2 (16 Cylinders, V-Configuration) |
| Rating | kW | 2000 KVA |
| Speed | RPM | 1500 |
| Mechanical Efficiency | % | 94 |
| Thermal Efficiency | % | 39.3 |
| Nos of Cylinder | | 16 |
| DOR (from radiator end) | | Clock wise from Drive End |
| Nos. of Stroke | | 4 |
| Piston Speed | m/sec | 9.5 |
| Type of Cooling | | Engine is radiator cooled. |
| Turbo/Super Charger | | |
| Make | | MAHAMAI ENGINEER |
| Nos. | | 4 |
| Speed | RPM | 1500 |
| Fuel Oil Tank Size | liters | 990 |
| Fuel Oil Consumption at 50% / 75%/100% load | g/kw-hr | 25% - 188 g/kWh 50% - 192 g/kWh 75% - 195 g/kWh |
| Jacket Water | | (engine and radiator) 252 litres |
| Starting System | | |
| Type | | Electric Start |
| Battery Capacity @ 0 °C | | 24 Vdc, 4 no. of 180Ah (2 set per DG) |
| Generator and Accessories | | |
| Make | | Leroy Somer - LSC74L |
| Design Output Continuous Rating | kW | 1220KW / 1525KVA (Class H to B @ 50deg C) |
| P.F | | 0.8 |
| Voltage, Frequency | V | 415 V,50 Hz |
| Current | Amps | 2121.6 A |
| Speed | RPM | 1500 |
| Main Exciter | | |
| Voltage | V | 40 |
| Current | Amps | 4.2 |

A. GEN AMF PANEL

- 1) Relay Type : MICOM P343 (AREVA)
- 2) CT Data : 3200/1A
- 3) PT Data : $415/\sqrt{3}$ / $110/\sqrt{3}$ V

EDG PROTECTION (Mechanical).

| SR. No. | PROTECTION DETAILS | ANSI CODE | SET VALUE | UNIT | TIME DELAY | ALARM | GB TRIP | ENGINE STOP |
|---------|---------------------------------|-----------|-----------|------|------------|-------|---------|-------------|
| 1 | Emergency Stop | 1 | - | - | Inst. | √ | √ | √ |
| 2 | Low oil Pressure Alarm | NA | 2.5 | Bar | 5 Sec | √ | | |
| 3 | High Coolant Temp Trip (switch) | NA | 102 | °C | 5 sec | √ | √ | √ |
| 4 | Over Speed Shutdown | 12 | 1620 | RPM | 1sec | √ | √ | √ |
| 5 | Governor Alarm | NA | - | - | Inst. | √ | √ | √ |
| | | | | | | | | |

EDG PROTECTION (Electrical).

| RELAY | | Setting Range | Setting Value | Adopted Value | Remark |
|----------------|------------------|----------------------------------|----------------|---------------|--------|
| 50/51 | | | | | |
| I>1 | Function | Disabled, DT, IEC S, IEC V... | IEC VI | | TRIP |
| | Direction | Non-direction, Direction Fwd,Rev | Non-direction | | |
| | Current set | 0.08~4.0 In (0.01 In step) | 0.95In | | |
| | TMS | 0.025~1.2 (0.025 step) | 0.25 | | |
| | TD | (0.01-100) | 0.24 | | |
| I>3 | Status | Enabled, Disabled | Enabled | | TRIP |
| | Direction | Non-direction, Direction Fwd,Rev | Non-direction | | |
| | Current set | 0.08~100 In (0.01 In step) | 2.4In | | |
| | Time delay | 0~100s (0.01 step) | 0.1s | | |
| 49 | | | | | |
| Ith | Thermal | Disabled/Enabled | Enabled | | |
| | Thermal I> | 0.50 ~ 2.50In | 0.95In | | |
| | Thermal Alarm | 20 ~ 100% | 60% | | |
| | T-heating | 1 ~ 200minutes | 16 min | | |
| | T-cooling | 1 ~ 200minutes | 12 min | | |
| | M factor | 0 ~ 10 | 3 | | |
| 27 | | | | | |
| V< | Measure Mode | Phase to Phase, Phase to Neutral | Phase to Phase | | - |
| | Operate Mode | Any Phase, Three Phase | Three Phase | | - |
| LEVEL-1 V<1 | Function | Disabled, DT, IDMT | DT | | ALARM |
| | Voltage Set | 10~120V (1V Step) | 82.5V | | |
| | Time delay | 0~100s (0.01s Step) | 3.0s | | |
| LEVEL-2 V<1 | Function | Disabled, DT, IDMT | DT | | TRIP |
| | Voltage Set | 10~120V (1V Step) | 77V | | |
| | Time delay | 0~100s (0.01s Step) | 1.0s | | |
| 59 | | | | | |
| V< | Measure Mode | Phase to Phase, Phase to Neutral | Phase to Phase | | |
| | Operate Mode | Any Phase, Three Phase | Three Phase | | |
| LEVEL-1 V>1 | Function | Disabled, DT, IDMT | DT | | ALARM |
| | Time Dial | 60~185V (1V Step) | 121V | | |
| | Time Delay | 0~100s (0.01s Step) | 3.0s | | |
| LEVEL-2 V>1 | Function | Disabled, DT, IDMT | DT | | TRIP |
| | Time Dial | 60~185V (1V Step) | 1V | | |
| | Time Delay | 0~100s (0.01s Step) | 1.0s | | |
| 32 | | | | | |
| P>1 | Operation Mode | Generating/Motoring | Generating | | TRIP |
| | Power 1 Function | Reverse/Low forward/Over | Reverse | | |
| | P>1 Setting | 1~300.0W (1A 100/120V) | 6 W | | |

| | | | | | |
|---------------|-------------------------|--|--------------------|--|-------|
| | Power1 Time Delay | 0.00 ~ 100.0s | 3s | | |
| 81 O/U | | | | | |
| F>1 | Status | Disabled/Enabled | Enabled | | |
| | Setting | 45.00 ~ 65.00Hz | 51.5Hz | | |
| | Time Delay | 0.1 ~ 100.0s | 2s | | |
| F<1 | Status | Disabled/Enabled | Enabled | | |
| | Setting | 45.00 ~ 68.00Hz | 48.5Hz | | |
| | Time Delay | 0.1 ~ 100.0s | 4s | | |
| 46 | | | | | |
| In>1 | Function | Disabled, DT, IEC S, IEC V... | DT | | |
| | Direction | Non-direction, Direction Fwd,Rev | Non-direction | | |
| | Current set | 0.08~4.0 In (0.01 In step) | 0.132In | | |
| | Time Delay | 0.025~1.2 (0.025 step) | 5 sec | | |
| 40 | | | | | |
| ϕ < | Ffail Aim Status | Disabled/Enabled | Enabled | | |
| | Ffail Angle | 15 ⁰ ~ 75 ⁰ | 60 ⁰ | | |
| | Ffail Delay | 0.00 ~ 100.0s | 10s | | |
| | Ffail Status | Disabled/Enabled | Enabled | | |
| | Ffail- Xa1 | 0.0 ~ 40.0 Ω (1A 100/120V) | 15.0 Ω | | |
| | Ffail- Xb1 | 25 ~ 325.0 Ω (1A 100/120V) | 175.0 Ω | | |
| | Ffail1 time delay | 0.00 ~ 100.0s | 0.5 sec | | |
| V/Hz | | | | | |
| F>1 | V/Hz Alarm Status | Disabled/Enabled | Enabled | | ALARM |
| | V/Hz Alarm Set | 1.50~3.50 V/Hz (100/120V) | 2.156 V/Hz | | |
| | V/Hz Alarm Delay | 0~100s (0.01s Step) | 25s | | |
| F<1 | V/Hz>1 Trip Set | 1.50~3.50 V/Hz (100/120V) | 2.42 V/Hz | | TRIP |
| | V/Hz>1 Delay | 0.00 ~ 600sec | 10s | | |
| | V/Hz>2 Trip Set | 1.50 ~ 3.50 V/Hz | 3.3 V/Hz | | |
| | V/Hz>2 Delay | 0 ~ 600 sec | 2.0s | | |
| | V/Hz Trip Function | DT, IDMT | DT | | |
| 87G | | | | | |
| I>1 | Status | Disabled/Enabled | Enabled | | TRIP |
| | Direction | Non-direction, Direction Fwd,Rev | Non- direction | | |
| | Current set | 0.08~100 In (0.01 In step) | 0.1In | | |
| | Time delay | 0~100s (0.01 step) | 40msec | | |
| 51V | | | | | |
| 51V | Backup Function | Disabled/Voltage Controlled/Voltage Restrained/Under Impedance | Under Impedance | | |
| | Z<1 Setting | 8...480 Ω (380/440 V, 1A) | 8 Ω | | |
| | Z<1 Time Delay | 0~100s (0.01s Step) | 0.5 sec | | |
| | Z<2 | 8...480 Ω (380/440 V, 1A) | 95 Ω | | |
| | Z<2 Time Delay | 0~100s (0.01s Step) | 0.6 sec | | |

220V DC BATTERY BANK SYSTEM

| S. NO. | DESCRIPTION | SPECIFICATIONS |
|---------------|---|--|
| 1.00.00 | BATTERY | |
| 1.01.00 | General | |
| | a. Make | Exide Industries Ltd |
| | b. Type | YHP29 |
| | c. Reference Standard | IS 1652 / BS6290 |
| | d. Quantity | 108 nos cell per 220V 1500 Ah Battery Bank |
| 1.02.00 | Rating | |
| | a. Rated Voltage | 2 Volt (Nominal) |
| | b. 10-hour rating at 27 Deg.C to end cell voltage | <u>1500AH@1.85 ECV</u> |
| | c. 2-hour discharge rate to end cell voltage | <u>553.5Amp@1.78 ECV</u> |
| | d. 1 –hour discharge rate to end cell voltage | <u>900Amp@1.75 ECV</u> |
| | e. 1 -minute discharge rate to end cell voltage | <u>2777.78Amp@1.70 ECV</u> |
| 1.03.00 | Performance | |
| | a. Battery duty cycle curve furnished | No |
| | b. Cell voltage characteristics during duty cycle furnished | No |
| | c. Minimum cell voltage during duty cycle | (Reffer sizing calculation)Volt |
| | d. AH efficiency at 10-hour discharge rate | Not less than 92% |
| | e. Expected life of Battery | 15 - 20 years (under normal operation & maintainence conditions) |
| 1.04.00 | Battery Characteristics | |
| | a. Recommended charging rate for | |
| | i) Float charging | 300Amp (limit current) |
| | ii) Equalising Charge | 75Amp |
| | iii) Boost charging in 10 hrs. | Amp |
| | Start | 210Amp |
| | Finish | 100.5Amp |
| | b. Recommend specific gravity at 27 | |
| | i) For first filling | 1.205 +/- 0.005 |
| | ii) At full charge | 1.215 +/- 0.005 |
| | iii) At end of 10-hour discharge | 1.120 - 1.130 |
| | c. Short-circuit current for a dead- short across battery terminals, when | |
| | i) Float charge at 2.25 V/Cell | 40.50 KA |
| | ii) Boost charge at 2.75 V/Cell | 49.50 KA |
| | d. Battery internal resistance | 0.006 Ohm (2 string in parallel connections) |

| | | |
|---------|---|--|
| | e. Cell voltage characteristics during charging furnished | Yes |
| 1.05.00 | Mounting details | This is free standing type stand. So no mounting arrangement required. |
| 1.06.00 | Terminal connection | Bolton |
| 1.07.00 | Maximum and Minimum ambient temperature | 50 deg C & 3.7 deg C |

11kV SWITCHGEAR

Details of Protection Relays:

| | | |
|---|---|------|
| 1 | FEEDER PROTECTION RELAY | P127 |
| 2 | MOTOR PROTECTION RELAY | P225 |
| 3 | MOTOR PROTECTION RELAY | P220 |
| 4 | MOTOR DIFFERENTIAL PROTECTION RELAY | P122 |
| 5 | VOLTAGE PROTECTION RELAY | P922 |
| 6 | TRANSFORMER DIFFERENTIAL PROTECTION RELAY | P642 |
| 7 | TRAFO FAULT RELAY | CV2 |
| 8 | LOCKOUT RELAY | PQ8 |

PROTECTION SETTINGS:

1. MDBFP MOTOR

MOTOR DETAILS

| | | | |
|---|---|------------|--|
| 1 | NAME OF MOTOR | MDBFP | |
| 2 | VOLTAGE LEVEL | 11KV | |
| 3 | SERVICE FACTOR | 1 | |
| 4 | RATED CURRENT | 1063 | |
| 5 | STARTING CURRENT | 450 | |
| 6 | MOTOR STARTING CURRENT AT 100% RATED VOLTAGE | 7.9 | |
| 7 | RELAY TYPE | MICOM P225 | |

PARAMETER CONFIGURATION:

| PARAMETER CONFIGURATION | RELAY SETTING RANGE | STEP | RECOMMENDED SETTING | REMARKS |
|-------------------------|---------------------|------|---------------------|---------|
| CT RATIO | | | | |
| Prim Ph | 1-3000A | 1A | 1250 | |
| Sec Ph | 1 or 5 | | 1 | |

PROTECTION FUNCTIONS

1. Too long start-up protection (Start-Up criteria) MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|-----------------------------|--|----------------------------------|---------|
| Start-up detection criteria | (closing 52) or (closing 52 + current threshold) optional | (closing 52 + current threshold) | |
| Current threshold IUTIL | 0.5 to 5 In by steps of 0.01 In | 1.8In | |
| Time-Delay tIstart | 1 to 200 s by steps of 1 s | 18 | |

2. Thermal replica [ANSI 49] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|---|-----------------------------------|---------------------|---------|
| Thermal current threshold I | 0,2 to 1,5 In by steps of 0,01 In | 0.85In | |
| Negative sequence current recognition factor Ke | 0 to 10 by steps of 1 | 3 | |
| Overload time-constant Te1 | 1 to 180 min by steps of 1min | 40min | |
| Start-up time-constant Te2 | 1 to 360 min by steps of 1min | 6min | |
| Cooling time-constant Tr | 1 to 999 min by steps of 1min | 55min | |
| Trip thermal threshold | Set to 100% | 100 | |
| Thermal alarm threshold | 20 to 100% by steps of 1% | 90 | |
| Start-up inhibition | 20 to 100% by steps of 1% | 58 | |
| Thermal current threshold I | 0,2 to 1,5 In by steps of 0,01 In | 0.85In | |

3. Short-circuit protection [ANSI 50/51] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|----------------------|--|---------------------|-----------------------------|
| Current threshold I> | 0.1 to 25 I _n by steps of 0.05 I _n | 6.8I _n | Other stages to be disabled |
| Delay type: | DT, IDMT or RI | DT | |
| Time delay tI> (DMT) | 0 to 150 s by steps of 0,01 s | 0.1s | |

4. Earth fault protection [ANSI 50/51N] MICOM P225 50/1A

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|---|--|--|---------|
| Current threshold I _{o>} , I _{o>>} | 0,002 to 1 I _n by steps of 0,001 I _o n | I _{o>>} = 0.60 I _n | |
| Time-delays tI _{o>} , tI _{o>>} | 0,002 to 1 I _n by steps of 0,001 I _o n | 0.10s | |

5. Unbalance protection [ANSI 46] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|--|--|---------------------|---------|
| Negative sequence current threshold I _{2>} | 0,04 to 0,8 I _n by steps of 0,01 I _n | 0.06I _n | |
| Time-delay for Alarm tI _{2>} | 0 to 200 s by steps of 0,01 s | 10s | |
| Negative sequence current threshold I _{2>>} | 0,04 to 0,8 I _n by steps of 0,01 I _n | 0.09I _n | |
| Time Multiplier Setting TMS I _{2>>} | 0.2 to 2 by steps of 0.001 | 1 | |
| IDMT time-delay | $t = TMS \times 1,2 / (I_2 / I_n)$ | 14s | |

6. Undervoltage Protection [ANSI 27]

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|-------------------------------|-------------------------------|---------------------|---------|
| Voltage threshold V< | 5 to 130 V by steps of 0.1 V | 82.5 V | |
| Time dealt tV< | 0 to 600 s by steps of 0.01 s | 1.0 s | |
| V< inhibition during start-up | Yes/No | Yes | |

7. Locked rotor protection [ANSI 51LR/50S] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|--------------------------------------|---|---------------------|---------|
| Current Threshold I _{stall} | 0.5 to 5 I _n by steps of 0.01 I _n | 1.8I _n | |
| Time-delay tI _{stall} | 0,1 to 60 s by steps of 0,1 s | 18.0s | |

| | | | |
|------------------------------------|-----------------------|----|--|
| Locked rotor at start-up detection | No/Input/Power Factor | No | |
|------------------------------------|-----------------------|----|--|

AUTOMATIC FUNCTIONS Micom P225

1. Limitation of the number of start-ups [ANSI 66]

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|---------------------------------------|---------------------------------|---------------------|-------------------------|
| Reference period Treference | 10 to 120 min by steps of 5 min | 60 | |
| Number of cold starts | 1 to 5 by steps of 1 | 183.0s | |
| Number of hot starts | 0 to 5 by steps of 1 | 2 | |
| Restart inhibition time Tinterdiction | 1 to 120 min by steps of 1 min | 30min | 3 equally spaced starts |

TIME BETWEEN TWO START

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|--------------------------------|-------------------------------|---------------------|---------|
| Inhibition time T betw 2 start | 1 to 120 min by steps of 1min | 30min | |

2. CWP MOTOR

MOTOR DETAILS

| | | | |
|---|--|--------------|--|
| 1 | NAME OF MOTOR | CWP (3710kW) | |
| 2 | VOLTAGE LEVEL | 11 kV | |
| 3 | SERVICE FACTOR | 1 | |
| 4 | RATED CURRENT | 2253.0 A | |
| 5 | STARTING CURRENT | 600 | |
| 6 | MOTOR STARTING CURRENT AT 100% RATED VOLTAGE | 4.0s | |
| 7 | RELAY TYPE | Mi COM P225 | |

PARAMETER CONFIGURATION:

| PARAMETER CONFIGURATION | RELAY SETTING RANGE | STEP | RECOMMENDED SETTING | REMARKS |
|-------------------------|---------------------|------|---------------------|---------|
| CT RATIO | | | | |
| Prim Ph | 1-3000A | 1A | 350 | |
| Sec Ph | 1 or 5 | | 1 | |

PROTECTION FUNCTIONS

PROTECTION G1

1. Too long start-up protection (Start-Up criteria) MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|-----------------------------|---|----------------------------------|---------|
| Start-up detection criteria | (closing 52) or (closing 52 + current threshold) optional | (closing 52 + current threshold) | |
| Current threshold IUTIL | 0.5 to 5 In by steps of 0.01 In | 1.5In | |
| Time-Delay tIstart | 1 to 200 s by steps of 1 s | 9 | |

2. Thermal replica [ANSI 49] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|---|-----------------------------------|---------------------|---------|
| Thermal current threshold I | 0,2 to 1,5 In by steps of 0,01 In | 0.76In | |
| Negative sequence current recognition factor Ke | 0 to 10 by steps of 1 | 3 | |
| Overload time-constant Te1 | 1 to 180 min by steps of 1min | 50min | |
| Start-up time-constant Te2 | 1 to 360 min by steps of 1min | 8min | |
| Cooling time-constant Tr | 1 to 999 min by steps of 1min | 90min | |
| Trip thermal threshold | Set to 100% | 100 | |
| Thermal alarm threshold | 20 to 100% by steps of 1% | 90 | |
| Start-up inhibition | 20 to 100% by steps of 1% | 74 | |
| Thermal current threshold I | 0,2 to 1,5 In by steps of 0,01 In | 0.76In | |

3. Short-circuit protection [ANSI 50/51] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|----------------------|----------------------------------|---------------------|-----------------------------|
| Current threshold I> | 0.1 to 25 In by steps of 0.05 In | 5.8In | Other stages to be disabled |
| Delay type: | DT, IDMT or RI | DT | |
| Time delay tI> (DMT) | 0 to 150 s by steps of 0,01 s | 0.1s | |

4. Earth fault protection [ANSI 50/51N] MICOM P225 50/1A

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|-----------------------------|-------------------------------------|---------------------|---------|
| Current threshold Io>, Io>> | 0,002 to 1 In by steps of 0,001 Ion | Io>> = 0.60 In | |
| Time-delays tIo>, tIo>> | 0 to 100 s by steps of 0,01 s | 0.10s | |

5. Unbalance protection [ANSI 46] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|--|------------------------------------|---------------------|---------|
| Negative sequence current threshold I2> | 0,04 to 0,8 In by steps of 0,01 In | 0.05In | |
| Time-delay for Alarm tI2> | 0 to 200 s by steps of 0,01 s | 10s | |
| Negative sequence current threshold I2>> | 0,04 to 0,8 In by steps of 0,01 In | 0.07In | |
| Time Multiplier Setting TMS I2>> | 0.2 to 2 by steps of 0.001 | 1 | |
| IDMT time-delay | $t = TMS \times 1,2/(I2/In)$ | 17s | |

6. Undervoltage Protection [ANSI 27]

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|-------------------------------|-------------------------------|---------------------|---------|
| Voltage threshold V< | 5 to 130 V by steps of 0.1 V | 82.5 V | |
| Time dealt tV< | 0 to 600 s by steps of 0.01 s | 1.0 s | |
| V< inhibition during start-up | Yes/No | Yes | |

7. Locked rotor protection [ANSI 51LR/50S] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|--------------------------------------|---------------------------------|---------------------|---------|
| Current Threshold I _{stall} | 0.5 to 5 In by steps of 0.01 In | 1.5In | |
| Time-delay tI _{stall} | 0,1 to 60 s by steps of 0,1 s | 9.0s | |
| Locked rotor at start-up detection | No/Input/Power Factor | No | |

AUTOMATIC FUNCTIONS Micom P225

Limitation of the number of start-ups [ANSI 66]

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|---|---------------------------------|---------------------|-------------------------|
| Reference period T _{reference} | 10 to 120 min by steps of 5 min | 60 | |
| Number of cold starts | 1 to 5 by steps of 1 | 183.0s | |
| Number of hot starts | 0 to 5 by steps of 1 | 2 | |
| Restart inhibition time T _{interdiction} | 1 to 120 min by steps of 1 min | 30min | 3 equally spaced starts |

TIME BETWEEN TWO START

| PARAMETER | RELAY SETTING | RECOMMENDED | REMARKS |
|-----------|---------------|-------------|---------|
|-----------|---------------|-------------|---------|

| | RANGE | SETTING | |
|--------------------------------|-------------------------------|----------------|--|
| Inhibition time T betw 2 start | 1 to 120 min by steps of 1min | 30min | |

4. PA FAN

MOTOR DETAILS

| | | | |
|---|--|-----------------|--|
| 1 | NAME OF MOTOR | PA FAN (3150kW) | |
| 2 | VOLTAGE LEVEL | 11 kV | |
| 3 | SERVICE FACTOR | 1 | |
| 4 | RATED CURRENT | 189.8A | |
| 5 | STARTING CURRENT | 600 | |
| 6 | MOTOR STARTING CURRENT AT 100% RATED VOLTAGE | 3.6s | |
| 7 | RELAY TYPE | Mi COM P225 | |

PARAMETER CONFIGURATION:

| PARAMETER CONFIGURATION | RELAY SETTING RANGE | STEP | RECOMMENDED SETTING | REMARKS |
|-------------------------|---------------------|------|---------------------|---------|
| CT RATIO | | | | |
| Prim Ph | 1-3000A | 1A | 350 | |
| Sec Ph | 1 or 5 | | 1 | |

PROTECTION FUNCTIONS

PROTECTION G1

1. Too long start-up protection (Start-Up criteria) MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|-----------------------------|---|----------------------------------|---------|
| Start-up detection criteria | (closing 52) or (closing 52 + current threshold) optional | (closing 52 + current threshold) | |
| Current threshold IUTIL | 0.5 to 5 In by steps of 0.01 In | 1.1In | |
| Time-Delay tIstart | 1 to 200 s by steps of 1 s | 9 | |

2. Thermal replica [ANSI 49] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|---|-----------------------------------|---------------------|---------|
| Thermal current threshold I | 0,2 to 1,5 In by steps of 0,01 In | 0.57In | |
| Negative sequence current recognition factor Ke | 0 to 10 by steps of 1 | 3 | |
| Overload time-constant Te1 | 1 to 180 min by steps of 1min | 24min | |

| | | | |
|--------------------------------|--------------------------------------|--------|--|
| Start-up time-constant Te2 | 1 to 360 min by steps of 1min | 5min | |
| Cooling time-constant Tr | 1 to 999 min by steps of 1min | - | |
| Trip thermal threshold | Set to 100% | 100 | |
| Thermal alarm threshold | 20 to 100% by steps of 1% | 90 | |
| Start-up inhibition | 20 to 100% by steps of 1% | 62 | |
| Thermal current threshold I | 0,2 to 1,5 In by steps of 0,01 In | 0.57In | |

3. Short-circuit protection [ANSI 50/51] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|----------------------|-------------------------------------|------------------------|--------------------------------|
| Current threshold I> | 0.1 to 25 In by steps of 0.05 In | 4.3In | Other stages to be disabled |
| Delay type: | DT, IDMT or RI | DT | |
| Time delay tI> (DMT) | 0 to 150 s by steps of 0,01 s | 0.1s | |

4. Earth fault protection [ANSI 50/51N] MICOM P225 50/1A

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|-----------------------------|---------------------------------------|------------------------|---------|
| Current threshold Io>, Io>> | 0,002 to 1 In by steps of 0,001 In | Io>> = 0.60 In | |
| Time-delays tIo>, tIo>> | 0 to 100 s by steps of 0,01 s | 0.10s | |

5. Unbalance protection [ANSI 46] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|---|---------------------------------------|------------------------|---------|
| Negative sequence current threshold I2> | 0,04 to 0,8 In by steps of 0,01 In | 0.04In | |
| Time-delay for Alarm tI2> | 0 to 200 s by steps of 0,01 s | 10s | |
| Negative sequence current threshold I2>> | 0,04 to 0,8 In by steps of 0,01 In | 0.05In | |
| Time Multiplier Setting TMS I2>> | 0.2 to 2 by steps of 0.001 | 1 | |
| IDMT time-delay | $t = TMS \times 1,2 / (I2 / In)$ | 22s | |

6. Undervoltage Protection [ANSI 27]

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|----------------------|----------------------------------|------------------------|---------|
| Voltage threshold V< | 5 to 130 V by steps of 0.1 V | 82.5 V | |
| Time dealt tV< | 0 to 600 s by steps of 0.01 s | 1.0 s | |

| | | | |
|-------------------------------|--------|-----|--|
| V< inhibition during start-up | Yes/No | Yes | |
|-------------------------------|--------|-----|--|

7. Locked rotor protection [ANSI 51LR/50S] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|--------------------------------------|---|---------------------|---------|
| Current Threshold I _{stall} | 0.5 to 5 I _n by steps of 0.01 I _n | 1.1I _n | |
| Time-delay t _{stall} | 0,1 to 60 s by steps of 0,1 s | 9.0s | |
| Locked rotor at start-up detection | No/Input/Power Factor | No | |

AUTOMATIC FUNCTIONS Micom P225

Limitation of the number of start-ups [ANSI 66]

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|---|---------------------------------|---------------------|-------------------------|
| Reference period T _{reference} | 10 to 120 min by steps of 5 min | 60 | |
| Number of cold starts | 1 to 5 by steps of 1 | 183.0s | |
| Number of hot starts | 0 to 5 by steps of 1 | 2 | |
| Restart inhibition time T _{interdiction} | 1 to 120 min by steps of 1 min | 30min | 3 equally spaced starts |

TIME BETWEEN TWO START

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|---|-------------------------------|---------------------|---------|
| Inhibition time T _{betw 2 start} | 1 to 120 min by steps of 1min | 30min | |

6. CID FAN

MOTOR DETAILS

| | | | |
|---|------------------|-------------------|--|
| 1 | NAME OF MOTOR | CID FAN (11300kW) | |
| 2 | VOLTAGE LEVEL | 11 kV | |
| 3 | SERVICE FACTOR | 1 | |
| 4 | RATED CURRENT | 691.3 | |
| 5 | STARTING CURRENT | 450 | |

| | | | |
|---|---|-------------|--|
| 6 | MOTOR STARTING CURRENT AT 100% RATED VOLTAGE | 12.4s | |
| 7 | RELAY TYPE | Mi COM P225 | |

PARAMETER CONFIGURATION:

| PARAMETER CONFIGURATION | RELAY SETTING RANGE | STEP | RECOMMENDED SETTING | REMARKS |
|-------------------------|---------------------|------|---------------------|---------|
| CT RATIO | | | | |
| Prim Ph | 1-3000A | 1A | 1000 | |
| Sec Ph | 1 or 5 | | 1 | |

PROTECTION FUNCTIONS

PROTECTION G1

1. Too long start-up protection (Start-Up criteria) MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|-----------------------------|---|----------------------------------|---------|
| Start-up detection criteria | (closing 52) or (closing 52 + current threshold) optional | (closing 52 + current threshold) | |
| Current threshold IUTIL | 0.5 to 5 In by steps of 0.01 In | 1.5In | |
| Time-Delay tIstart | 1 to 200 s by steps of 1 s | 34 | |

2. Thermal replica [ANSI 49] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|---|-----------------------------------|---------------------|---------|
| Thermal current threshold I | 0,2 to 1,5 In by steps of 0,01 In | 0.73In | |
| Negative sequence current recognition factor Ke | 0 to 10 by steps of 1 | 3 | |
| Overload time-constant Te1 | 1 to 180 min by steps of 1min | 27min | |
| Start-up time-constant Te2 | 1 to 360 min by steps of 1min | 9min | |
| Cooling time-constant Tr | 1 to 999 min by steps of 1min | 137min | |
| Trip thermal threshold | Set to 100% | 100 | |
| Thermal alarm threshold | 20 to 100% by steps of 1% | 90 | |
| Start-up inhibition | 20 to 100% by steps of 1% | 67 | |
| Thermal current threshold I | 0,2 to 1,5 In by steps of 0,01 In | 0.73In | |

3. Short-circuit protection [ANSI 50/51] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|----------------------|--|---------------------|-----------------------------|
| Current threshold I> | 0.1 to 25 I _n by steps of 0.05 I _n | 5.55I _n | Other stages to be disabled |
| Delay type: | DT, IDMT or RI | DT | |
| Time delay tI> (DMT) | 0 to 150 s by steps of 0,01 s | 0.1s | |

4. Earth fault protection [ANSI 50/51N] MICOM P225 50/1A

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|---|--|--|---------|
| Current threshold I _{o>} , I _{o>>} | 0,002 to 1 I _n by steps of 0,001 I _n | I _{o>>} = 0.60 I _n | |
| Time-delays tI _{o>} , tI _{o>>} | 0 to 100 s by steps of 0,01 s | 0.10s | |

5. Unbalance protection [ANSI 46] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|--|--|---------------------|---------|
| Negative sequence current threshold I _{2>} | 0,04 to 0,8 I _n by steps of 0,01 I _n | 0.05I _n | |
| Time-delay for Alarm tI _{2>} | 0 to 200 s by steps of 0,01 s | 10s | |
| Negative sequence current threshold I _{2>>} | 0,04 to 0,8 I _n by steps of 0,01 I _n | 0.07I _n | |
| Time Multiplier Setting TMS I _{2>>} | 0.2 to 2 by steps of 0.001 | 1 | |
| IDMT time-delay | $t = TMS \times 1,2 / (I_2 / I_n)$ | 17s | |

6. Undervoltage Protection [ANSI 27]

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|-------------------------------|-------------------------------|---------------------|---------|
| Voltage threshold V< | 5 to 130 V by steps of 0.1 V | 82.5 V | |
| Time dealt tV< | 0 to 600 s by steps of 0.01 s | 1.0 s | |
| V< inhibition during start-up | Yes/No | Yes | |

7. Locked rotor protection [ANSI 51LR/50S] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|--------------------------------------|---|---------------------|---------|
| Current Threshold I _{stall} | 0.5 to 5 I _n by steps of 0.01 I _n | 1.5I _n | |
| Time-delay tI _{stall} | 0,1 to 60 s by steps of 0,1 s | 34s | |

| | | | |
|------------------------------------|-----------------------|----|--|
| Locked rotor at start-up detection | No/Input/Power Factor | No | |
|------------------------------------|-----------------------|----|--|

AUTOMATIC FUNCTIONS Micom P225

2. Limitation of the number of start-ups [ANSI 66]

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|---------------------------------------|---------------------------------|---------------------|-------------------------|
| Reference period Treference | 10 to 120 min by steps of 5 min | 60 | |
| Number of cold starts | 1 to 5 by steps of 1 | 183.0s | |
| Number of hot starts | 0 to 5 by steps of 1 | 2 | |
| Restart inhibition time Tinterdiction | 1 to 120 min by steps of 1 min | 30min | 3 equally spaced starts |

TIME BETWEEN TWO START

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|--------------------------------|-------------------------------|---------------------|---------|
| Inhibition time T betw 2 start | 1 to 120 min by steps of 1min | 30min | |

7. FD FAN

MOTOR DETAILS

| | | | |
|---|--|--------------------|--|
| 1 | NAME OF MOTOR | FD FAN (1750kW) | |
| 2 | VOLTAGE LEVEL | 11 kV | |
| 3 | SERVICE FACTOR | 1 | |
| 4 | RATED CURRENT | 108.1 | |
| 5 | STARTING CURRENT | 600 | |
| 6 | MOTOR STARTING CURRENT AT 100% RATED VOLTAGE | 2.9s | |
| 7 | RELAY TYPE | Mi COM P225 / P220 | |

PARAMETER CONFIGURATION:

| PARAMETER CONFIGURATION | RELAY SETTING RANGE | STEP | RECOMMENDED SETTING | REMARKS |
|-------------------------|---------------------|------|---------------------|---------|
| CT RATIO | | | | |
| Prim Ph | 1-3000A | 1A | 150 | |
| Sec Ph | 1 or 5 | | 1 | |

PROTECTION FUNCTIONS

PROTECTION G1

1. Too long start-up protection (Start-Up criteria) MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|-----------------------------|---|----------------------------------|---------|
| Start-up detection criteria | (closing 52) or (closing 52 + current threshold) optional | (closing 52 + current threshold) | |
| Current threshold IUTIL | 0.5 to 5 In by steps of 0.01 In | 1.5In | |
| Time-Delay tIstart | 1 to 200 s by steps of 1 s | 8 | |

2. Thermal replica [ANSI 49] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|---|-----------------------------------|---------------------|---------|
| Thermal current threshold I | 0,2 to 1,5 In by steps of 0,01 In | 0.76In | |
| Negative sequence current recognition factor Ke | 0 to 10 by steps of 1 | 3 | |
| Overload time-constant Te1 | 1 to 180 min by steps of 1min | 43min | |
| Start-up time-constant Te2 | 1 to 360 min by steps of 1min | 6min | |
| Cooling time-constant Tr | 1 to 999 min by steps of 1min | - | |
| Trip thermal threshold | Set to 100% | 100 | |
| Thermal alarm threshold | 20 to 100% by steps of 1% | 90 | |
| Start-up inhibition | 20 to 100% by steps of 1% | 75 | |
| Thermal current threshold I | 0,2 to 1,5 In by steps of 0,01 In | 0.76In | |

3. Short-circuit protection [ANSI 50/51] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|----------------------|----------------------------------|---------------------|-----------------------------|
| Current threshold I> | 0.1 to 25 In by steps of 0.05 In | 5.8In | Other stages to be disabled |
| Delay type: | DT, IDMT or RI | DT | |
| Time delay tI> (DMT) | 0 to 150 s by steps of 0,01 s | 0.1s | |

4. Short-circuit protection [ANSI 50SC] MICOM P220 400/1 A CT RATIO

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|----------------------|----------------------------------|---------------------|-----------------------------|
| Current threshold I> | 0.1 to 25 In by steps of 0.05 In | 2.7In | Other stages to be disabled |
| Delay type: | DT, IDMT or RI | DT | |
| Time delay tI> (DMT) | 0 to 150 s by steps of 0,01 s | 0.05s | |

3. Earth fault protection [ANSI 50/51N] MICOM P225 50/1A

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|---|--|--|---------|
| Current threshold I _{0>} , I _{0>>} | 0,002 to 1 I _n by steps of 0,001 I _n | I _{0>>} = 0.60 I _n | |
| Time-delays tI _{0>} , tI _{0>>} | 0 to 100 s by steps of 0,01 s | 0.10s | |

5. Unbalance protection [ANSI 46] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|--|--|---------------------|---------|
| Negative sequence current threshold I _{2>} | 0,04 to 0,8 I _n by steps of 0,01 I _n | 0.05I _n | |
| Time-delay for Alarm tI _{2>} | 0 to 200 s by steps of 0,01 s | 10s | |
| Negative sequence current threshold I _{2>>} | 0,04 to 0,8 I _n by steps of 0,01 I _n | 0.07I _n | |
| Time Multiplier Setting TMS I _{2>>} | 0.2 to 2 by steps of 0.001 | 1 | |
| IDMT time-delay | $t = TMS \times 1,2/(I_2/I_n)$ | 17s | |

6. Undervoltage Protection [ANSI 27]

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|--|-------------------------------|---------------------|---------|
| Voltage threshold V _{<} | 5 to 130 V by steps of 0.1 V | 82.5 V | |
| Time dealt tV _{<} | 0 to 600 s by steps of 0.01 s | 1.0 s | |
| V _{<} inhibition during start-up | Yes/No | Yes | |

7. Locked rotor protection [ANSI 51LR/50S] MICOM P225

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|--------------------------------------|---|---------------------|---------|
| Current Threshold I _{stall} | 0.5 to 5 I _n by steps of 0.01 I _n | 1.5I _n | |
| Time-delay tI _{stall} | 0,1 to 60 s by steps of 0,1 s | 8.0s | |
| Locked rotor at start-up detection | No/Input/Power Factor | No | |

AUTOMATIC FUNCTIONS Micom P225

8.Limitation of the number of start-ups [ANSI 66]

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|--|------------------------------------|----------------------------|-------------------------|
| Reference period Treference | 10 to 120 min by steps of 5 min | 60 | |
| Number of cold starts | 1 to 5 by steps of 1 | 183.0s | |
| Number of hot starts | 0 to 5 by steps of 1 | 2 | |
| Restart inhibition time Tinterdiction | 1 to 120 min by steps of 1 min | 30min | 3 equally spaced starts |

TIME BETWEEN TWO START

| PARAMETER | RELAY SETTING RANGE | RECOMMENDED SETTING | REMARKS |
|-----------------------------------|----------------------------------|----------------------------|----------------|
| Inhibition time T betw 2 start | 1 to 120 min by steps of 1min | 30min | |

OBSERVATION:-

As a general finding from this audit, it is observed that:

1. Generator & GT are well protected as per Northern region Power Committee recommendation.
2. GRP has independent main-1 and main-2 functional Numerical protection.
3. Both UTs & UATs are well protected as per guidelines.
4. The state of DC & EDG supply at 1X660MW Unit checked and found in order.
5. Time Functionality of GPS/TSU, circuit breaker, relay testing reports is also checked, and all are found in satisfactory state.

Electrical Maintenance Division-I
ETPS, HTPS, Kasimpur, Aligarh

Consultancy Report on “Protection Audit of PPS-III, Bawana-Delhi”

Client Ref. No.: 4020003977 Dated: 08/11/2018

CPRI Report No.: 2/9/PSD/RT55/2019

Client: M/s. Pragati Power Corporation Limited

Consultant: M/s. Central Power Research Institute (CPRI)



Power Systems Division
Central Power Research Institute
Sir. C. V. Raman Road,
P. B. NO. 8066, Sadashivanagar P.O,
Bengaluru – 560 080
Website: <http://www.cpri.in>

December 2019

**POWER SYSTEMS DIVISION
CENTRAL POWER RESEARCH INSTITUTE
Sir. C. V. RAMAN ROAD P.B.No.8066, BANGALORE 560080 (INDIA)**

Consultancy Report

Ref. File No.:2/9/PSD/PPCL/PPS-III/TPPA/2019 - 2020

| | |
|--|---|
| Title: | Protection Audit of PPS-III, Bawana - Delhi |
| Project Objectives | Review of Protection Schemes & Relay Settings of various equipment and associated systems of identified at PPS-III Generating Station Bawana, Delhi |
| Name and Address of the Customer: | M/s. Pragati Power Corporation Limited Sector-5, DSIIDC Industrial Area, Bawana, Delhi, 110039 |
| CPRI's reference | 2/9/PS/PPCL/TPPA/2018-2019 |
| Name(s) of investigator(s) from CPRI | 1. Mr. Kaliappan. P - JD (3). Mr. Jaiganesh R - Project Engg... 2. Mr. Ramesh Patil - EO-III (4). Mr. Shivakumar K - Project Engg... |
| Names of interacting persons from Customer's side: | 1. Mr. Arif Rahman - Sr. Manager (Protection) 2. Mr. Shishir Jha - Sr. Manager (EM-III) 3. Mr. Manoj Goyal - Deputy Manager (Protection) |
| Report contains: | No of pages: 211 |
| Report prepared by: 1. Kaliappan.P Joint Director Power Systems Division 2. Ramesh Patil Engineering Officer Gr-III Power Systems Division | Report Approved by: Meera K.S Additional Director & HOD Power Systems Division |

Acknowledgment

CPRI wishes to thank M/s. Pragati Power Corporation Limited, for placing this contract to CPRI. CPRI wishes to thank all the Officers/Engineers of M/s. Pragati Power Corporation Limited, who were associated in this work for their co-operation for providing the required data and support during the visit of PPS-III Bawana Generating Station and for their interactions. CPRI team specially wishes to thank the following personnel for their excellent cooperation without which this work would not have been possible:

1. Mr. Arif Rahman - Sr. Manager (Protection)
2. Mr. Shishir Jha - Sr. Manager (EM-III)
3. Mr. Manoj Goyal - Deputy Manager (Protection)

Client: M/s. Pragati Power Corporation Limited

| Chapter No. | DESCRIPTION | Page No. |
|--------------------|---|-----------------|
| 1 | INTRODUCTION | 04 |
| 2 | REVIEW OF GENERATOR PROTECTION | 06 |
| 3 | REVIEW OF SWITCHYARD PROTECTION | 20 |
| 3.1 | REVIEW OF 400 kV TRANSMISSION LINES PROTECTION | 21 |
| 3.2 | REVIEW OF 400 kV BUSBAR PROTECTION | 24 |
| 4 | REVIEW OF AUXILLIARY SERVICE TRANSFORMER PROTECTION | 26 |
| 5 | DC BATTERIES AND CHARGERS | 29 |
| 6 | BACKUP OVER CURRENT AND EARTH FAULT RELAY CO-ORDINATION | 33 |
| 7 | SAMPLE CALCULATION | 40 |
| 8 | ANNEXURE | 65 |

EXECUTIVE SUMMARY

M/s. Pragati Power Corporation Limited awarded the “protection audit for 1500MW combined cycle generating units of PPS-III Bawana including generator transformer and 400 kV line”, vide work order No. 4020003977 dated 08/11/2018 to CPRI, Bangalore. The Power plant has 4x222.1 MW (GTG) and 2x260 MW (STG) Generator Units, 16.5/420 kV Generator Transformers (GT), 400 kV Transmission lines and Station HT & LT Power system. The awarded protection audit works involves the review of protection schemes/setting for Generators Units, this includes review of generator protection, Generator Transformer, Station Auxiliary Transformer, Auxiliary Service Transformer, 400 kV switchyard (consisting of lines & Bus bar protection). The study also includes checking of adequacy and healthiness of auxiliary supply system, Relay co-ordination, inspecting the healthiness of DC system, availability/healthiness of fault recording instruments such as disturbance recorders, Event logger & Time synchronizing units with reference to standards, CBIP guidelines and report of the task force on power system analysis under contingencies.

1. Generator Unit protection

The 16.5kV Generator Protection relay settings are reviewed for each type of protection and it is observed that the adopted relay settings are stable except a few cases. The protection schemes are in line with guidelines. The review of generator protection setting is given in **Chapter-2**.

2. Generator Transformer Protection

The Generator transformer 16.5/420kV is protected by differential protection scheme. The stability of differential protection is checked for different transformer tap position. The adopted relays settings are found to be in order. The details setting is given in **Chapter-2**.

3. Station Auxiliary Transformer Protection

The station auxiliary transformer is interconnected to the 16.5 kV bus on the HV side and the 6.9 kV on the LV side. The transformer is equipped with differential, V/f protection and backup protection. The stability of differential protection is checked for different transformer tap

position. The differential, V/f protection and back up protection are found in order. The details are given in **Chapter-2**.

4. Transmission lines and Busbar protections

The two 400 kV transmission lines are protected by Main-1 and Main-2 distance protection schemes. The distance protection settings adopted are in line with the guidelines. The 400 kV Busbar protection scheme is found to be in order. The details are given in **Chapter-3**.

5. Auxiliary Service Transformer Protection

The auxiliary service transformer 6.6/0.433kV has protected by backup over current and earth fault protection schemes. The stability of transformer is checked. The adopted relays settings are found to be in order. The details are given in **Chapter-4**.

6. DC batteries and Charging units

The healthiness of all the battery units and chargers are inspected for earth leakages. The battery units and the charging units are found to be in order without any leakages. The details of the batteries and chargers are given in the **Chapter-5**.

7. Relay coordination on the HT and LT network

The short circuit studies are carried out by modeling the generating units and 400 kV High Voltage network in ETAP simulation package. Based on short circuit current values from the study, review of existing back-up relay settings are checked. The details are discussed in **Chapter-6** and Details of Load flow study and Short circuit study are discussed in **Annexure**.

8. Time Synchronizing Unit, Event Loggers and Disturbance Recorders:

Time synchronizing units with 'GPS' receiver is provided and it is synchronized with all numerical relays. Numerical relays are synchronized to universal coordinated time (UTC), through GPS receiver based master clock unit. There is separate dedicated DR and EL are available.

**DETAILED REPORT ON THIRD PARTY
PROTECTION AUDIT OF
PPS-III, BAWANA-DELHI**

CHAPTER 1
INTRODUCTION

Introduction

M/S. Pragati Power Corporation Limited Bawana-Delhi placed an order with CPRI vide Work Order No. 4020003977, to carry out the third-party protection audit of its plant with the following scope of work.

1. Review of all types of protective relays and their settings.
2. Review of the implemented protection schemes/philosophies and settings with reference to recommended guidelines and other best practices for followings.
 - Switchyard
 - Busbar
 - Generator
 - Generator transformer
 - Station auxiliary transformer
 - Auxiliary supply systems
3. Recommend corrective action for any additional protection and disabling/enabling of any unwanted/essential setting/protection schemes as per the guidelines.
4. To carry out relay co-ordination studies for the different protection.
5. Checking the healthiness of 220 V DC system available at the plant for protection and suggest corrective measures in case of any problem.
6. To check for the adequacy/healthiness of the primary and backup protection schemas and settings.
7. Review of availability/healthiness of time synchronization unit.
8. Conduct the training course.
9. Prepare a report on the protection review, which shall include the details of recommended protection philosophy setting calculation procedure for different protections, and suitable solution for rectification of identified problem.

The protection audit is carried out to validate the operational plant protection schemes and review of settings against the calculated protection settings. This involves the site visit by the protection audit team, downloading of operational relay setting, field measurements and healthiness check of the plant axillaries.

CHAPTER 2
REVIEW OF GENERATOR PROTECTION

GAS TURBINE GENERATOR (GTG)

| Generator Ratings | | | Gen. Busduct CT data | | | | | |
|----------------------|---------|-------|----------------------|---------|-----------|-------|------|----|
| | | | Phase Side | | | | | |
| MVA | 261.294 | MVA | | Primary | Secondary | CLASS | Vk | VA |
| MW | 222.10 | MW | CT-4 | 12500 | 5 | 0.2 | - | 50 |
| kV | 16.50 | kV | CT-5 | 12500 | 5 | 0.2 | - | 50 |
| Rated Stator Current | 9143 | Amps. | CT-6 | 12500 | 5 | PS | 1000 | - |
| Field Current - IFN | 2274 | Amps. | CT-7 | 12500 | 5 | PS | 1000 | - |
| Xd = Xq (Round Rot) | 1.629 | pu | CT-8 | 12500 | 5 | PS | 1000 | - |
| Xd' (Sat) | 0.203 | pu | Neutral side | | | | | |
| Xd'' (Sat) | 0.138 | pu | CT-1 | 12500 | 5 | 0.2 | - | 50 |
| Xd' (Un-Sat) | 0.2124 | pu | CT-2 | 12500 | 5 | PS | 1000 | - |
| Xd'' (Un-Sat) | 0.166 | pu | CT-3 | 12500 | 5 | PS | 1000 | - |

| Generator busduct VT parameter | | | | | | |
|--------------------------------|------------------------------------|------------------------------------|------------------------------------|-------------------------|------------------------------------|-------------------------|
| VT REFERENCE: | VT1 | | VT2 | | VT3 | |
| Ratio (kV/V) | $(16.5/\sqrt{3}) / (110/\sqrt{3})$ | $(16.5/\sqrt{3}) / (110/\sqrt{3})$ | $(16.5/\sqrt{3}) / (110/\sqrt{3})$ | $(16.5/\sqrt{3}) / 110$ | $(16.5/\sqrt{3}) / (110/\sqrt{3})$ | $(16.5/\sqrt{3}) / 110$ |
| Accuracy Class | 3P/0.5 | 0.2 | 3P/0.5 | 0.2 | 3P/0.5 | 0.2 |
| Rated Burden (VA) | 100 | 100 | 100 | 100 | 100 | 100 |

| Generator busduct IVT parameter | | | |
|---------------------------------|-------------------------------------|--------------------------------------|---------------------------------------|
| VT REFERENCE: | IVT1 | IVT2 | IVT3 |
| Ratio(V/V) | $(110V/\sqrt{3}) / (80 / \sqrt{3})$ | $(415V/\sqrt{3}) / (110 / \sqrt{3})$ | $(110V/\sqrt{3}) / (63.5 / \sqrt{3})$ |
| Accuracy Class | 3P | 1 | 3P |
| Rated Burden (VA) | 30 | 60 | 30 |

| Neutral Grounding Transformer | | |
|-------------------------------|-------|------|
| DATA | Py | Sy |
| VOLTAGE RATIO(kV) | 16.5 | 0.24 |
| RATED -KVA | 75 | |
| R (On LV Side) Ω | 0.277 | |
| NGT LV (Sec.) CT Ratio | 800 | 5 |

| Generator Transformer Ratings | | |
|--------------------------------------|--------|-----|
| GT Capacity in MVA | 220.5 | MVA |
| HV Voltage rating | 420 | kV |
| LV Voltage rating | 16.5 | kV |
| Transformer Impedance | 13.5 | % |
| HV Side CT (Primary) | 500 | A |
| HV Side CT (Secondary) | 1 | A |
| LV Side CT (Primary) | 12500 | A |
| LV Side CT (Secondary) | 5 | A |
| VT (Primary) | 400000 | V |
| VT (Secondary) | 110 | V |
| Frequency | 50 | Hz |
| Min tap | 5 | % |
| Max tap | -5 | % |

| SAT Transformer Ratings | | |
|--------------------------------|-------|-----|
| SAT Capacity in MVA | 31.5 | MVA |
| HV Voltage rating | 16.5 | kV |
| LV Voltage rating | 6.9 | kV |
| Transformer Impedance | 12 | % |
| HV Side CT (Primary) | 1250 | A |
| HV Side CT (Secondary) | 1 | A |
| LV Side CT (Primary) | 3000 | A |
| LV Side CT (Secondary) | 1 | A |
| VT (Primary) | 16500 | V |
| VT (Secondary) | 110 | V |
| Frequency | 50 | Hz |
| Min tap | 10 | % |
| Max tap | -10 | % |

PROTECTION SETTINGS

| Sl. No. | PROTECTION FUNCTION | ANSI Code | Relay Model | Setting adopted | Setting Recommended | Remarks | Adopted Trip Class | Comments |
|---------|--|-----------|-------------|--|---|----------------------------|--------------------|-----------------------------------|
| 1 | GENERATOR DIFFERENTIAL | 87G | 7UM622 | 2001 Differential protection ON 2031 Pick-up value of High Set Trip 5.00 I/InO 2041A Slope 1 of tripping characteristic 0.15A 2042A Base point for slope 1 0.20 I/InO 2043A Slope2 of tripping characteristic 0.50 2044A Base point for slope 2 of charact. 2.00 I/InO | 2001 Differential protection ON 2031 Pick-up value of High Set Trip 4.9261 I/InO 2041A Slope 1 of tripping characteristic 0.15A 2042A Base point for slope 1 0.20 I/InO 2043A Slope2 of tripping characteristic 0.50 2044A Base point for slope 2 of charact. 2.00 I/InO | All Settings are in order. | Class-A2 | All Settings are in order. |
| 2 | GENERATOR LOW FORWARD POWER PROTECTION | 37G | 7UM622 | 3100 REVERSE POWER PROTECTION 3201 Forward Power Supervision OFF 3202 P-forw.< Supervision Pickup 0.5 % | 3100 REVERSE POWER PROTECTION 3201 Forward Power Supervision ON 3202 P-forw.< Supervision Pickup 0.311 % | | | Customer disabled this protection |
| 3 | GENERATOR REVERSE POWER PROTECTION | 32G | 7UM622 | 3100 REVERSE POWER PROTECTION 3101 State of the reverse power protection ON 3102 Pick-up value of reverse power -0.50 % | 3100 REVERSE POWER PROTECTION 3101 State of the reverse power protection ON 3102 Pick-up value of reverse power -0.497 % | All Settings are in order. | Class-D | All Settings are in order. |
| 4 | GENERATOR NEGATIVE PHASE SEQUENCE | 46G | 7UM622 | 1701 unbalanced load protection ON 1702 Continously permissible neg. sequence current 6 % 1705 Time for Cooling down 1406 Sec 1706 I2>> Pick-up value 48% | 1701 unbalanced load protection ON 1702 Continously permissible neg.seq current 5.85 % 1705 Time for Cooling down 1406 Sec 1706 I2>> Pick-up value 47.5% | All Settings are in order. | Class D | All Settings are in order. |
| 5 | SYSTEM BACKUP IMPEDANCE | 21G | 7UM622 | 3301 Impedance protection ON 3303 Undervoltage seal-in ON/OFF on 3304 Undervoltage value for seal-in 77 V 3306 Impedance Zone Z1 2.00 Ohm 3307 Impedance Zone Z1 Time Delay 1.00 S 3310 Impedance Zone Z2 2.80 Ohm 3311 Impedance Zone Z2 Time delay 2.00 Sec 3313 Power Swing Blocking On 3314 Distance betw. Power Swing - Trip-Pol. 3.00 Ohm 3316A Power Swing block locks out Z1 & Z2 3317A Power Swing Action Time 3.0 Sec | 3301 Impedance protection ON 3303 Undervoltage seal-in ON/OFF on 3304 Undervoltage value for seal-in 77 V 3306 Impedance Zone Z1 1.944 Ohm 3307 Impedance Zone Z1 Time Delay 1.00 S 3310 Impedance Zone Z2 2.78 Ohm 3311 Impedance Zone Z2 Time delay 2.00 Sec 3313 Power Swing Blocking On 3314 Distance betw. Power Swing - Trip-Pol. 3.00 Ohm 3316A Power Swing block locks out Z1 & Z2 3317A Power Swing Action Time 3.0 Sec | All Settings are in order. | Class A1 | All Settings are in order. |
| 6 | LOSS OF EXCITATION | 40G | 7UM622 | 3000 UNDEREXCITATION PROTECTION 3001 State of the underexcitation protection ON 3002 Susceptance Intersect Characteristic1(λ 1) 0.54 3003 Inclination angle of char. 1 80 ° 3004 Characteristic 1 Time Delay 2.0 Sec 3005 Susceptance Intersect Characteristic2 (λ 2) 0.49 3006 Inclination angle of char. 2 90 ° 3007 Characteristic 2 Time Delay 2.00 s 3008 Susceptance Intersect Characteristic3 (λ 3) 1.10 3009 Inclination angle of char. 3 100 ° 3010 Characteristic 3 Time Delay 0.30 s | 3000 UNDEREXCITATION PROTECTION 3001 State of the underexcitation protection ON 3002 Susceptance Intersect Characteristic1(λ 1) 0.547 3003 Inclination angle of char. 1 80 ° 3004 Characteristic 1 Time Delay 2.0 Sec 3005 Susceptance Intersect Characteristic2 (λ 2) 0.49 3006 Inclination angle of char. 2 90 ° 3007 Characteristic 2 Time Delay 2.00 s 3008 Susceptance Intersect Characteristic3 (λ 3) 1.10 3009 Inclination angle of char. 3 100 ° 3010 Characteristic 3 Time Delay 0.30 s | All Settings are in order. | Class D | All Settings are in order. |

| | | | | | | | | | | |
|----|--|-------|--------|--|---|--|---|-------------------------------|----------|---|
| 7a | OVER VOLTAGE | 59G | 7UM622 | 4101 State of the Voltage protection 4102 Pick-up value of the U> stage 4103 Time delay for trip U> 4104 Pick-up value of the U>> stage 4105 Time delay for trip U>> | ON 121.0 V 3.00 s 132.0 V 1.00 s | 4101 State of the Voltage protection 4102 Pick-up value of the U> stage 4103 Time delay for trip U> 4104 Pick-up value of the U>> stage 4105 Time delay for trip U>> | ON 121.0 V 3.00 s 132.0 V 1.00 s | All Settings are in order. | Class D | All Settings are in order. |
| 7b | UNDER VOLTAGE | 27G | 7UM622 | 4001 STATE OF UNDER VOLTAGE 4002 U< stage 4003 Time delay for trip U< | OFF 77 V ∞ s | 4001 STATE OF UNDER VOLTAGE 4002 U< stage 4003 Time delay for trip U< | On 77 V 0 s | Protection need to be Enabled | Class D | Settings need to be reviewed |
| 8 | STATOR GROUND FAULT PROT | 59N | 7UM622 | 5001 stator earth fault protection 5002 Pick-up value of displacement voltage U0> 5005 T S/E/F | ON 4.8 V 0.20 Sec | 5001 stator earth fault protection 5002 Pick-up value of displacement voltage U0> 5005 T S/E/F | ON 5.5 V 0.20 Sec | All Settings are in order. | Class-A2 | All Settings are in order. |
| 9 | 100 % STATOR EARTH FAULT PROTECTION | 64G2 | 7UM622 | 5301 100% stator earth fault protection 5302 Pick-up value of Alarm stage Rsef< 5303 Pick-up value of Alarm stage Rsef<< 5306 Pick-up value of I SEF>> Stage | ON 136 Ohm 34 Ohm 0.65 A | 5301 100% stator earth fault protection 5302 Pick-up value of Alarm stage Rsef< 5303 Pick-up value of Alarm stage Rsef<< 5306 Pick-up value of I SEF>> Stage | ON 135.4 Ohm 33.9 Ohm 0.63 A | All Settings are in order. | Class-A2 | All Settings are in order. |
| 10 | VOLT/HZ | 99G | 7UM622 | 4301 overexcitation protection 4306 U/f = 1.05 Time Delay 4307 U/f = 1.10 Time Delay 4308 U/f = 1.15 Time Delay 4309 U/f = 1.20 Time Delay 4310 U/f = 1.25 Time Delay 4311 U/f = 1.30 Time Delay 4312 U/f = 1.35 Time Delay 4313 U/f = 1.40 Time Delay | ON 20000 Sec 20000 Sec 600 Sec 200 Sec 70 Sec 30 Sec 10 Sec 3 Sec | 4301 overexcitation protection 4306 U/f = 1.05 Time Delay 4307 U/f = 1.10 Time Delay 4308 U/f = 1.15 Time Delay 4309 U/f = 1.20 Time Delay 4310 U/f = 1.25 Time Delay 4311 U/f = 1.30 Time Delay 4312 U/f = 1.35 Time Delay 4313 U/f = 1.40 Time Delay | ON 20000 Sec 18000 Sec 600 Sec 200 Sec 70 Sec 30 Sec 10 Sec 3 Sec | All Settings are in order. | | All Settings are in order. |
| 11 | GENERATOR OVER CURRENT PROTECTION | 51V | 7UM622 | 1201 State of overcurrent I> stage 1202 Pick-up value I> stage 1203 Time delay for trip I> | ON 4.00A 2.00 S | 1201 State of overcurrent I> stage 1202 Pick-up value I> stage 1203 Time delay for trip I> | ON 4.2A 2.00 S | All Settings are in order. | | All Settings are in order. |
| 12 | POLE SLIPPING | 78G | 7UM622 | 3501 State of the out-of-step protection 3504 Resistance Za of the polygon (width) 3505 Reactance of the polygon Zb (reverse) 3506 Reactance of the polygon Zc(forward char.1) | ON 1.75 Ohm 2.8 Ohm 3.00 Ohm | 3501 State of the out-of-step protection 3504 Resistance Za of the polygon (width) 3505 Reactance of the polygon Zb(reverse) 3506 Reactance of the polygon Zc(forward char.1) | ON 1.75 Ohm 2.756 Ohm 2.92 Ohm | All Settings are in order. | Class-D | All Settings are in order. |
| 13 | DEAD MACHINE PROTECTION | 50/27 | 7UM622 | 7101 Inadvertent Energisation 7102 I Stage pick-up 7103 Release Threshold U1< | ON 4.0 A 77.0 V | 7101 Inadvertent Energisation 7102 I Stage pick-up 7103 Release Threshold U1< | ON 3.660 A 77.0 V | All Settings are in order. | Class-A | All Settings are in order. |
| 14 | Sensitive Rotor Earth Fault Protection | 64R | 7UM622 | 6101 Rotor earth fault protection (1-3hZ) 6102 Pick-up value of the warning stage Re< 6103 Pick-up value of the tripping stage Re<< 6104 Time delay for warning stage Re< 6105 Time delay for trip Re<< stage 6106 Pick-up value of Open Rotor Circuit (Qc) 6107A Testing Resistor | ON 80.0 kOhm 5 kOhm 10.00 s 3.00 s 0.02 mA 3.3 kOhm | The final setting of Qc has to be Determined During commissioning | | All Settings are in order. | Class-A2 | the final setting of Qc has to be Determined During commissioning |

| | | | | | | | | |
|----|-----------------------------|--------|--------|---|---|---|---------|--|
| 15 | UNDER FREQUENCY PROTECTION | 81UF | 7UM622 | 4201 Over/Under frequency protection ON 4202 f1 Pick-up 48.50 Hz (95%) 4204 T f1 Time Delay 2.5 Sec 4205 f2 Pick-up 47.40 Hz(95%) 4207 T f2 Time Delay 2.00 Sec | 4201 Over/Under frequency protection ON 4202 f1 Pick-up 48.50 Hz (95%) 4204 T f1 Time Delay 2.5 Sec 4205 f2 Pick-up 47.50 Hz(95%) 4207 T f2 Time Delay 2.00 Sec | All Settings are in order. | Class-C | All Settings are in order. |
| 16 | INTERTURN FAULT PROTECTION | 64GIT | 7SJ804 | 5202 Threshold Voltage sum 8.0V | 5202 Threshold Voltage sum 8.01V | Settings are in order. | | Settings are in order. |
| 17 | OVER ALL DIFFERENTIAL | 87OA | 7UT633 | 1001 Differential protection ON 1031 Pick-up value of High Set Trip 8.00 I/InO 1041A Slope 1 of tripping characteristic 0.2A 1042A Base point for slope 1 0.20 I/InO 1043A Slope2 of tripping characteristic 0.80 1044A Base point for slope 2 of charact. 2.00 I/InO | 1001 Differential protection ON 1031 Pick-up value of High Set Trip 8.0515 I/InO 1041A Slope 1 of tripping characteristic 0.2A 1042A Base point for slope 1 0.20 I/InO 1043A Slope2 of tripping characteristic 0.80 1044A Base point for slope 2 of charact. 2.00 I/InO | All Settings are in order. | | all Settings are in order. |
| 18 | GT DIFFERENTIAL | 87GT | 7UT613 | 1201 Differential protection ON 1231 Pick-up value of High Set Trip 8.00 I/InO 1241A Slope 1 of tripping characteristic 0.2A 1242A Base point for slope 1 0.20 I/InO 1243A Slope2 of tripping characteristic 0.80 1244A Base point for slope 2 of charact. 2.00 I/InO | 1201 Differential protection ON 1231 Pick-up value of High Set Trip 7.41 I/InO 1241A Slope 1 of tripping characteristic 0.2A 1242A Base point for slope 1 0.20 I/InO 1243A Slope2 of tripping characteristic 0.80 1244A Base point for slope 2 of charact. 2.00 I/InO | All Settings are in order. | | All Settings are in order. |
| 19 | GT V/F PROTECTION | 99GT | 7UT633 | 4301 overexcitation protection ON 4306 U/f = 1.05 Time Delay 20000 Sec 4307 U/f = 1.10 Time Delay 20000 Sec 4308 U/f = 1.15 Time Delay 120 Sec 4309 U/f = 1.20 Time Delay 75 Sec 4310 U/f = 1.25 Time Delay 50 Sec 4311 U/f = 1.30 Time Delay 30 Sec 4312 U/f = 1.35 Time Delay 18 Sec 4313 U/f = 1.40 Time Delay 3 Sec | 4301 overexcitation protection ON 4306 U/f = 1.05 Time Delay 20000 Sec 4307 U/f = 1.10 Time Delay 18000 Sec 4308 U/f = 1.15 Time Delay 120 Sec 4309 U/f = 1.20 Time Delay 75 Sec 4310 U/f = 1.25 Time Delay 50 Sec 4311 U/f = 1.30 Time Delay 30 Sec 4312 U/f = 1.35 Time Delay 18 Sec 4313 U/f = 1.40 Time Delay 3 Sec | All Settings are in order. | -- | All Settings are in order. |
| 20 | GT GROUND OVER CURRENT | 51N GT | 7UT633 | IEp PICKUP 0.4A TMS 0.3 sec | IEp PICKUP 0.4A TMS 0.3 sec | Settings are in order. | -- | Settings are in order. |
| 21 | SAT DIFFERENTIAL PROTECTION | 87UAT | 7UT613 | 1201 Differential protection ON 1231 Pick-up value of High Set Trip 10.00 I/InO 1236A T I-DIFF>> Time Delay 0.00 Sec 1241A Slope 1 of tripping characteristic 0.2A 1242A Base point for slope 1 0.20 I/InO 1243A Slope2 of tripping characteristic 0.80 1244A Base point for slope 2 of charact. 2.00 I/InO | 1201 Differential protection ON 1231 Pick-up value of High Set Trip 8.33 I/InO 1236A T I-DIFF>> Time Delay 0.00 Sec 1241A Slope 1 of tripping characteristic 0.2A 1242A Base point for slope 1 0.20 I/InO 1243A Slope2 of tripping characteristic 0.80 1244A Base point for slope 2 of charact. 2.00 I/InO | 1231 Pick-up value of High Set Trip Setting need to be review | -- | All Settings are in order.Except 1231 Pick-up value of High Set Trip |

| | | | | | | | | | |
|----|----------------------------|--|--------|--|--|--|----------------------------|----|----------------------------|
| 22 | SAT V/F PROTECTION | | 7UT613 | 4301 overexcitation protection ON 4306 U/f = 1.05 Time Delay 20000 Sec 4307 U/f = 1.10 Time Delay 20000 Sec 4308 U/f = 1.15 Time Delay 120 Sec 4309 U/f = 1.20 Time Delay 75 Sec 4310 U/f = 1.25 Time Delay 50 Sec 4311 U/f = 1.30 Time Delay 30 Sec 4312 U/f = 1.35 Time Delay 18 Sec 4313 U/f = 1.40 Time Delay 3 Sec | | 4301 overexcitation protection ON 4306 U/f = 1.05 Time Delay 20000 Sec 4307 U/f = 1.10 Time Delay 18000 Sec 4308 U/f = 1.15 Time Delay 120 Sec 4309 U/f = 1.20 Time Delay 75 Sec 4310 U/f = 1.25 Time Delay 50 Sec 4311 U/f = 1.30 Time Delay 30 Sec 4312 U/f = 1.35 Time Delay 18 Sec 4313 U/f = 1.40 Time Delay 3 Sec | All Settings are in order. | -- | All Settings are in order. |
| 23 | SAT OVER CURRENT (HV SIDE) | | 7SJ802 | Ip PICKUP TMS 1A 0.5 sec | | Ip PICKUP TMS 1A 0.5 sec | Settings are in order | -- | Settings are in order |
| 24 | SAT GROUND OVER CURRENT | | 7SJ802 | IEp PICKUP TMS 0.2A 0.2 sec | | IEp PICKUP TMS 0.2A 0.2 sec | Settings are in order | -- | Settings are in order |

STEAM TURBINE GENERATOR (STG)

| Generator Ratings | | | Gen. Busduct CT data | | | | | |
|----------------------|---------|-------|----------------------|---------|-----------|-------|------|----|
| | | | Phase Side | | | | | |
| MVA | 305.882 | MVA | | Primary | Secondary | CLASS | Vk | VA |
| MW | 260.00 | MW | CT-5 | 12500 | 5 | PS | 1000 | - |
| kV | 16.50 | kV | CT-6 | 12500 | 5 | PS | 1000 | - |
| Rated Stator Current | 10703 | Amps. | CT-7 | 12500 | 5 | 0.2 | - | 50 |
| Field Current - IFN | 2582 | Amps. | CT-8 | 12500 | 5 | 0.2 | - | 50 |
| Xd = Xq (Round Rot) | 1.907 | pu | Neutral side | | | | | |
| Xd' (Sat) | 0.237 | pu | CT-1 | 12500 | 5 | PS | 800 | - |
| Xd'' (Sat) | 0.162 | pu | CT-2 | 12500 | 5 | 0.2 | - | 50 |
| Xd' (Un-Sat) | 0.2486 | pu | CT-3 | 12500 | 5 | PS | 1000 | - |
| Xd'' (Un-Sat) | 0.194 | pu | CT-4 | 12500 | 5 | PS | 1000 | - |

| Generator busduct VT parameter | | | | | | |
|--------------------------------|------------------------------------|------------------------------------|------------------------------------|------------------------------------|------------------------------------|------------------------------------|
| VT REFERENCE: | VT1 | | VT2 | | VT3 | |
| Ratio (kV/V) | $(16.5/\sqrt{3}) / (110/\sqrt{3})$ | $(16.5/\sqrt{3}) / (110/\sqrt{3})$ | $(16.5/\sqrt{3}) / (110/\sqrt{3})$ | $(16.5/\sqrt{3}) / (110/\sqrt{3})$ | $(16.5/\sqrt{3}) / (110/\sqrt{3})$ | $(16.5/\sqrt{3}) / (110/\sqrt{3})$ |
| Accuracy Class | 3P/0.5 | 0.2 | 3P/0.5 | 0.2 | 3P/0.5 | 0.2 |
| Rated Burden (VA) | 100 | 100 | 100 | 100 | 100 | 100 |

| Generator busduct IVT parameter | | |
|---------------------------------|------------------------------------|-------------------------------------|
| VT REFERENCE: | IVT1 | IVT2 |
| Ratio(V/V) | $(110V/\sqrt{3}) / (80 /\sqrt{3})$ | $(415V/\sqrt{3}) / (110 /\sqrt{3})$ |
| Accuracy Class | 3P | 1 |
| Rated Burden (VA) | 30 | 60 |

| Neutral Grounding Transformer | | |
|-------------------------------|-------|------|
| DATA | Py | Sy |
| VOLTAGE RATIO kV | 16.5 | 0.24 |
| RATED -KVA | 50 | |
| R (On LV Side) Ω | 0.326 | |
| NGT LV (Sec.) CT Ratio | 600 | 5 |

Generator Transformer Ratings

| | | |
|------------------------|--------|-----|
| GT Capacity in MVA | 292.40 | MVA |
| HV Voltage rating | 420 | kV |
| LV Voltage rating | 16.5 | kV |
| Transformer Impedance | 13.5 | % |
| HV Side CT (Primary) | 500 | A |
| HV Side CT (Secondary) | 1 | A |
| LV Side CT (Primary) | 12500 | A |
| LV Side CT (Secondary) | 5 | A |
| VT (Primary) | 400000 | V |
| VT (Secondary) | 110 | V |
| Frequency | 50 | Hz |
| Min tap | 5 | % |
| Max tap | -5 | % |

PROTECTION SETTINGS

| Sl. No. | PROTECTION FUNCTION | ASNI Code | Relay Model | Setting adopted | Setting Recommended | Remarks | Adopted Trip Class | Comments |
|---------|--|-----------|-------------|--|--|----------------------------|--------------------|----------------------------|
| 1 | GENERATOR DIFFERENTIAL | 87G | 7UM622 | 2001 Differential protection ON 2031 Pick-up value of High Set Trip 4.5 I/InO 2041A Slope 1 of tripping characteristic 0.15A 2042A Base point for slope 1 0.20 I/InO 2043A Slope2 of tripping characteristic 0.50 2044A Base point for slope 2 of charact. 2.00 I/InO | 2001 Differential protection ON 2031 Pick-up value of High Set Trip 4.2194 I/InO 2041A Slope 1 of tripping characteristic 0.15A 2042A Base point for slope 1 0.20 I/InO 2043A Slope2 of tripping characteristic 0.50 2044A Base point for slope 2 of charact. 2.00 I/InO | All Settings are in order. | Class-A | All Settings are in order. |
| 2 | GENERATOR LOW FORWARD POWER PROTECTION | 37G | 7UM622 | 3100 REVERSE POWER PROTECTION 3201 Forward Power Supervision ON 3202 P-forw.< Supervision Pickup 0.5 % | 3100 REVERSE POWER PROTECTION 3201 Forward Power Supervision ON 3202 P-forw.< Supervision Pickup 0.366 % | Settings are in order. | Class-B | Settings are in order. |
| 3 | GENERATOR REVERSE POWER PROTECTION | 32G | 7UM622 | 3100 REVERSE POWER PROTECTION 3101 State of the reverse power protection ON 3102 Pick-up value of reverse power -0.50 % | 3100 REVERSE POWER PROTECTION 3101 State of the reverse power protection ON 3102 Pick-up value of reverse power -0.497 % | Settings are in order. | Class-B | Settings are in order. |
| 4 | GENERATOR NEGATIVE PHASE SEQUENCE | 46G | 7UM622 | 1701 unbalanced load protection ON 1702 Continously permissible neg. seq current 6.7 % 1705 Time for Cooling down 1406 Sec 1706 I2>> Pick-up value 54% | 1701 unbalanced load protection ON 1702 Continously permissible neg.seq current 6.85 % 1705 Time for Cooling down 1406 Sec 1706 I2>> Pick-up value 55.6% | All Settings are in order. | Class A | All Settings are in order. |
| 5 | SYSTEM BACKUP IMPEDANCE | 21G | 7UM622 | 3301 Impedance protection ON 3303 Undervoltage seal-in ON/OFF on 3304 Undervoltage value for seal-in 77 V 3306 Impedance Zone Z1 1.50 Ohm 3307 Impedance Zone Z1 Time Delay 1.00 S 3310 Impedance Zone Z2 2.10 Ohm 3311 Impedance Zone Z2 Time delay 2.00 Sec 3313 Power Swing Blocking On 3314 Distance betw. Power Swing - Trip-Pol. 3.00 Ohm 3316A Power Swing block locks out Z1 & Z2 3317A Power Swing Action Time 3.0 Sec | 3301 Impedance protection ON 3303 Undervoltage seal-in ON/OFF on 3304 Undervoltage value for seal-in 77 V 3306 Impedance Zone Z1 1.466 Ohm 3307 Impedance Zone Z1 Time Delay 1.00 S 3310 Impedance Zone Z2 2.095 Ohm 3311 Impedance Zone Z2 Time dela 2.00 Sec 3313 Power Swing Blocking On 3314 Distance betw. Power Swing - Trip-Pol. 3.00 Ohm 3316A Power Swing block locks out Z1 & Z2 3317A Power Swing Action Time 3.0 Sec | All Settings are in order. | Class A | All Settings are in order. |
| 6 | LOSS OF EXCITATION | 40G | 7UM622 | 3000 UNDEREXCITATION PROTECTION 3001 State of the underexcitation protection ON 3002 Susceptance Intersect Characteristic1(λ 1) 0.55 3003 Inclination angle of char. 1 80 ° 3004 Characteristic 1 Time Delay 2.0 Sec 3005 Susceptance Intersect Characteristic2 (λ 2) 0.49 3006 Inclination angle of char. 2 90 ° 3007 Characteristic 2 Time Delay 2.00 s 3008 Susceptance Intersect Characteristic3 (λ 3) 1.10 3009 Inclination angle of char. 3 100 ° 3010 Characteristic 3 Time Delay 0.30 s | 3000 UNDEREXCITATION PROTECTION 3001 State of the underexcitation protection ON 3002 Susceptance Intersect Characteristic1(λ 1) 0.55 3003 Inclination angle of char. 1 80 ° 3004 Characteristic 1 Time Delay 2.0 Sec 3005 Susceptance Intersect Characteristic2 (λ 2) 0.49 3006 Inclination angle of char. 2 90 ° 3007 Characteristic 2 Time Delay 2.00 s 3008 Susceptance Intersect Characteristic3 (λ 3) 1.10 3009 Inclination angle of char. 3 100 ° 3010 Characteristic 3 Time Delay 0.30 s | All Settings are in order. | Class B | All Settings are in order. |

| | | | | | | | | | | |
|----|--|--------|--------|--|---|--|---|-------------------------------|---------|---|
| 7a | OVER VOLTAGE | 59G | 7UM622 | 4101 State of the Voltage protection 4102 Pick-up value of the U> stage 4103 Time delay for trip U> 4104 Pick-up value of the U>> stage 4105 Time delay for trip U>> | ON 121.0 V 3.00 s 132.0 V 1.00 s | 4101 State of the Voltage protection 4102 Pick-up value of the U> stage 4103 Time delay for trip U> 4104 Pick-up value of the U>> stage 4105 Time delay for trip U>> | ON 121.0 V 3.00 s 132.0 V 1.00 s | All Settings are in order. | Class A | All Settings are in order. |
| 7b | UNDER VOLTAGE | 27G | 7UM622 | 4001 STATE OF UNDER VOLTAGE 4002 U< stage 4003 Time delay for trip U< | OFF 77 V 0 s | 4001 STATE OF UNDER VOLTAGE 4002 U< stage 4003 Time delay for trip U< | ON 77 V 0 s | Protection need to be Enabled | Class B | Settings need to be reviewed |
| 8 | STATOR GROUND FAULT PROT | 59N | 7UM622 | 5001 stator earth fault protection 5002 Pick-up value of displacement voltage U0> 5005 T S/E/F | ON 4.8 V 0.20 Sec | 5001 stator earth fault protection 5002 Pick-up value of displacement voltage U0> 5005 T S/E/F | ON 5.5 V 0.20 Sec | All Settings are in order. | Class-A | All Settings are in order. |
| 9 | 100 % STATOR EARTH FAULT PROTECTION | 64G2 | 7UM622 | 5301 100% stator earth fault protection 5302 Pick-up value of Alarm stage Rsef< 5303 Pick-up value of Alarm stage Rsef<< 5306 Pick-up value of I SEF>> Stage | ON 102 Ohm 250hm 0.71 A | 5301 100% stator earth fault protection 5302 Pick-up value of Alarm stage Rsef< 5303 Pick-up value of Alarm stage Rsef<< 5306 Pick-up value of I SEF>> Stage | ON 101.6 Ohm 25.4 Ohm 0.71 A | All Settings are in order. | Class-A | All Settings are in order. |
| 10 | VOLT/HZ | 24/99G | 7UM622 | 4301 overexcitation protection 4306 U/f = 1.05 Time Delay 4307 U/f = 1.10 Time Delay 4308 U/f = 1.15 Time Delay 4309 U/f = 1.20 Time Delay 4310 U/f = 1.25 Time Delay 4311 U/f = 1.30 Time Delay 4312 U/f = 1.35 Time Delay 4313 U/f = 1.40 Time Delay | ON 20000 Sec 20000 Sec 600 Sec 200 Sec 70 Sec 30 Sec 10 Sec 3 Sec | 4301 overexcitation protection 4306 U/f = 1.05 Time Delay 4307 U/f = 1.10 Time Delay 4308 U/f = 1.15 Time Delay 4309 U/f = 1.20 Time Delay 4310 U/f = 1.25 Time Delay 4311 U/f = 1.30 Time Delay 4312 U/f = 1.35 Time Delay 4313 U/f = 1.40 Time Delay | ON 20000 Sec 18000 Sec 600 Sec 200 Sec 70 Sec 30 Sec 10 Sec 3 Sec | All Settings are in order. | | All Settings are in order. |
| 11 | GENERATOR OVER CURRENT PROTECTION | 51V | 7UM622 | 1201 State of overcurrent I> stage 1202 Pick-up value I> stage 1203 Time delay for trip I> | ON 4.50A 2.00 S | 1201 State of overcurrent I> stage 1202 Pick-up value I> stage 1203 Time delay for trip I> | ON 4.67A 2.00 S | All Settings are in order. | | All Settings are in order. |
| 12 | POLE SLIPPING | 78G | 7UM622 | 3501 State of the out-of-step protection 3504 Resistance Za of the polygon (width) 3505 Reactance of the polygon (reverse) 3506 Reactance of the polygon (forward char.1) | On 1.5 Ohm 2.8 Ohm 2.20 Ohm | 3501 State of the out-of-step protection 3504 Resistance Za of the polygon (width) 3505 Reactance of the polygon (reverse) 3506 Reactance of the polygon (forward char.1) | On 1.43 Ohm 2.76 Ohm 2.20 Ohm | All Settings are in order. | Class-C | All Settings are in order. |
| 13 | DEAD MACHINE PROTECTION | 50/27 | 7UM622 | 7101 Inadvertent Energisation 7102 I Stage pick-up 7103 Release Threshold U1< | ON 4.2 A 77.0 V | 7101 Inadvertent Energisation 7102 I Stage pick-up 7103 Release Threshold U1< | ON 4.28 A 77.0 V | All Settings are in order. | Class-A | All Settings are in order. |
| 14 | Sensitive Rotor Earth Fault Protection | 64R | 7UM622 | 6101 Rotor earth fault protection (1-3hZ) 6102 Pick-up value of the warning stage Re< 6103 Pick-up value of the tripping stage Re<< 6104 Time delay for warning stage Re< 6105 Time delay for trip Re<< stage 6106 Pick-up of Open Rotor Circuit (Qc) 6107A Testing Resistor | ON 80.0 kOhm 5 kOhm 10.00 s 3.00 s 0.02 mA 3.3 kOhm | The final setting of Qc has to be Determined During commissioning | | All Settings are in order. | Class-A | the final setting of Qc has to be Determined During commissioning |

| | | | | | | | | |
|----|----------------------------|--------|--------|--|--|----------------------------|---------|--|
| 15 | UNDER FREQUENCY PROTECTION | 81UF | 7UM622 | 4201 Over/Under frequency protection ON 4202 f1 Pick-up 48.50 Hz (95%) 4204 T f1 Time Delay 2.5 Sec 4205 f2 Pick-up 47.40 Hz(95%) 4207 T f2 Time Delay 2.00 Sec | 4201 Over/Under frequency protection ON 4202 f1 Pick-up 48.50 Hz (95%) 4204 T f1 Time Delay 2.5 Sec 4205 f2 Pick-up 47.50 Hz(95%) 4207 T f2 Time Delay 2.00 Sec | All Settings are in order. | Class-C | All Settings are in order. |
| 16 | INTERTURN FAULT PROTECTION | 64GIT | 7SJ804 | 5202 Threshold Voltage sum 8.0V | 5202 Threshold Voltage sum 8.2V | Settings are in order. | | Settings are in order. |
| 17 | OVER ALL DIFFERENTIAL | 87OA | 7UT633 | 1001 Differential protection ON 1031 Pick-up value of High Set Trip 8.00 I/InO 1041A Slope 1 of tripping characteristic 0.2A 1042A Base point for slope 1 0.20 I/InO 1043A Slope2 of tripping characteristic 0.80 1044A Base point for slope 2 of charact. 2.00 I/InO | 1001 Differential protection ON 1031 Pick-up value of High Set Trip 8.23 I/InO 1041A Slope 1 of tripping characteristic 0.2A 1042A Base point for slope 1 0.20 I/InO 1043A Slope2 of tripping characteristic 0.80 1044A Base point for slope 2 of charact. 2.00 I/InO | All Settings are in order. | | All Settings are in order. |
| 18 | GT DIFFERENTIAL | 87GT | 7UT633 | 1201 Differential protection ON 1231 Pick-up value of High Set Trip 8.00 I/InO 1241A Slope 1 of tripping characteristic 0.2A 1242A Base point for slope 1 0.20 I/InO 1243A Slope2 of tripping characteristic 0.80 1244A Base point for slope 2 of charact. 2.00 I/InO | 1201 Differential protection ON 1231 Pick-up value of High Set Trip 7.41 I/InO 1241A Slope 1 of tripping characteristic 0.2A 1242A Base point for slope 1 0.20 I/InO 1243A Slope2 of tripping characteristic 0.80 1244A Base point for slope 2 of charact. 2.00 I/InO | All Settings are in order. | | All Settings are in order.Except 1231 Pick-up value of High Set Trip |
| 19 | GT GROUND OVER CURRENT | 51N GT | 7UT633 | IEp PICKUP TMS 0.4A oo sec | IEp PICKUP TMS 0.4A 0.3 sec | | -- | Setting need to be reviewed |

CHAPTER 3

REVIEW OF SWITCHYARD PROTECTION

CHAPTER 3.1

REVIEW OF 400 kV TRANSMISSION LINES PROTECTION

| RELAY SETTINGS | | | | |
|--|--|------------------------|----------------------------|---|
| 400 kV BIWANI Line | | | | |
| Description | Setting Range | Setting Adopted | Setting Recommended | Comments |
| MAIN-I & II | SIEMENS SIPROTECH 7SA522 & 7SA611 | | | |
| Line Settings | | | | |
| Line Length | 0.3 km to 1000 km in steps of 0.010 Km | 97.415 | 97.415 | |
| Zone Settings | | | | |
| Z1 Operating Mode | Forward/ Reverse/ Inactive | Forward | Forward | |
| X (Z1) | 0.05/In Ω to 600/In Ω | 7.093 | 7.092 | Settings are in order. |
| RG (Z1) | 0.05/In Ω to 600/In Ω | 33.872 | 33.771 | |
| T1 delay | 0.00 to 30.00 s , ∞ | 0.000 | 0.000 | |
| Z2 Operating Mode | Forward/ Reverse/ Inactive | Forward | Forward | |
| X (Z2) | 0.05/In Ω to 600/In Ω | 10.633 | 10.638 | Settings are in order. |
| RG (Z2) | 0.05/In Ω to 600/In Ω | 33.872 | 33.771 | |
| T2 delay | 0.00 to 30.00 s , ∞ | 0.300 | 0.300 | |
| Z3 Operating Mode | Forward/ Reverse/ Inactive | Forward | Forward | |
| X (Z3) | 0.05/In Ω to 600/In Ω | 22.152 | 19.657 | setting shall be adopted as recommended |
| RG (Z3) | 0.05/In Ω to 600/In Ω | 33.872 | 33.771 | |
| T3 delay | 0.00 to 30.00 s , ∞ | 1.000 | 1.000 | |
| Z4 Operating Mode | Forward/ Reverse/ Inactive | Reverse | Reverse | |
| X (Z4) | 0.05/In Ω to 600/In Ω | 0.866 | 1.773 | setting shall be adopted as recommended |
| RG (Z4) | 0.05/In Ω to 600/In Ω | 33.872 | 33.771 | |
| T4 delay | 0.00 to 30.00 s , ∞ | 1.000 | 1.000 | |
| Power Swing Blocking Settings | | | | |
| Power Swing Blocking function | Enabled/ Disabled | Enabled | Enabled | |
| Power Swing Trip | YES/ NO | NO | NO | |
| Blocking zones | Z1, Z1B, Z2,Z3,Z4 | Z2 and higher | Z2 and higher | Settings are in order. |
| Power Swing Detection Delay | 0.08s to 5.00s | 0.08 | 0.08 | |
| Backup Overcurrent and Earth Fault Relay Settings | | | | |
| Earth fault Relay Settings | PSM | 0.30 | 0.30 | Settings are in order. |
| | TMS | 1.50 | 1.50 | |
| Over current Relay Settings | PSM | 1.50 | 1.50 | |
| | TMS | 1.50 | 1.50 | |

| RELAY SETTINGS | | | | |
|--|--|------------------------|----------------------------|---|
| 400 kV BAHADURGARH Line | | | | |
| Description | Setting Range | Setting Adopted | Setting Recommended | Comments |
| MAIN-I & II | SIEMENS SIPROTECH 7SA522 & 7SA611 | | | |
| Line Settings | | | | |
| Line Length | 0.3 km to 1000 km in steps of 0.010 Km | 49.000 | 48.991 | |
| Zone Settings | | | | |
| Z1 Operating Mode | Forward/ Reverse/ Inactive | Forward | Forward | |
| X (Z1) | 0.05/In Ω to 600/In Ω | 3.567 | 3.567 | Settings are in order. |
| RG (Z1) | 0.05/In Ω to 600/In Ω | 9.633 | 33.771 | |
| T1 delay | 0.00 to 30.00 s , ∞ | 0.000 | 0.000 | |
| Z2 Operating Mode | Forward/ Reverse/ Inactive | Forward | Forward | |
| X (Z2) | 0.05/In Ω to 600/In Ω | 5.350 | 5.350 | Settings are in order. |
| RG (Z2) | 0.05/In Ω to 600/In Ω | 9.630 | 33.771 | |
| T2 delay | 0.00 to 30.00 s , ∞ | 0.300 | 0.300 | |
| Z3 Operating Mode | Forward/ Reverse/ Inactive | Forward | Forward | |
| X (Z3) | 0.05/In Ω to 600/In Ω | 12.137 | 14.609 | setting shall be adopted as recommended |
| RG (Z3) | 0.05/In Ω to 600/In Ω | 9.630 | 33.771 | |
| T3 delay | 0.00 to 30.00 s , ∞ | 1.000 | 1.000 | |
| Z4 Operating Mode | Forward/ Reverse/ Inactive | Reverse | Reverse | |
| X (Z4) | 0.05/In Ω to 600/In Ω | 0.892 | 0.892 | Settings are in order. |
| RG (Z4) | 0.05/In Ω to 600/In Ω | 9.630 | 33.771 | |
| T4 delay | 0.00 to 30.00 s , ∞ | 1.000 | 1.000 | |
| Power Swing Blocking Settings | | | | |
| Power Swing Blocking function | Enabled/ Disabled | Enabled | Enabled | |
| Power Swing Trip | YES/ NO | NO | NO | |
| Blocking zones | Z1, Z1B, Z2,Z3,Z4 | Z2 and higher | Z2 and higher | Settings are in order. |
| Power Swing Detection Delay | 0.08s to 5.00s | 0.08 | 0.08 | |
| Backup Overcurrent and Earth Fault Relay Settings | | | | |
| Earth fault Relay Settings | PSM | 0.3 | 0.3 | Settings are in order. |
| | TMS | 1.5 | 1.5 | |
| Over current Relay Settings | PSM | 1.5 | 1.5 | |
| | TMS | 1.5 | 1.5 | |

CHAPTER 3.2

REVIEW OF 400 kV BUSBAR PROTECTION

| Bus Bar Differential Protection | | | |
|--|------------------------|----------------------------|--------------|
| Relay 7SS525 (Main Unit) | Settings | | |
| | Values | | |
| Parameters | Setting Adopted | Setting Recommended | Units |
| Voltage rating | 400 | 400 | kV |
| Maximum load current | 1250 | 1250 | A |
| Minimum load current | 60 | 60 | A |
| Maximum short circuit current | 40 | 40 | kA |
| Minimum short circuit current | 3.1 | 3.1 | kA |
| CT ratio | | | |
| CT primary | 2000 | 2000 | A |
| CT secondary | 1 | 1 | A |
| Settings | | | |
| Phase slope KCZ | 30 | 30 | % |
| IDCZ>2 current | 1625 | 1625 | A |
| Phase slope K2 | 65 | 65 | % |
| ID>2 current (recommended 60% of max CT ratio) | 1200 | 1200 | A |
| Phase slope K1 | 0 | 0 | % |
| ID>1 current (>2% of Max CT ratio and less than the minimum load feeder current) | 110 | 110 | A |
| ID>1 alarm Timer | 5 | 5 | sec |

CHAPTER 4

REVIEW OF AUXILLIARY SERVICE TRANSFORMER PROTECTION

| 1DAT01, 1DAT02, 2DAT01, 2DAT02, 3DAT01, 3DAT02, 4DAT01, 4DAT02, 1DBT01, 1DBT02, 2DBT01, 2DBT02, 0DDT01 & 0DDT02 | | | | |
|--|-------------------------------|-------------------------|------------------------|----------------------------|
| SI No. | PARAMETERS | | Setting Adopted | Setting Recommended |
| 1 | Capacity (KVA) | | 1600 | 1600 |
| 2 | Voltage Ratio (kV) | | 6.6/0.433 | 6.6/0.433 |
| 3 | % Impedance | | 8 | 8 |
| 4 | Adopted CT Ratio | HV | 200/1 | 200/1 |
| | | LV | 2500/1 | 2500/1 |
| | | NEUTRAL | 2500/1 | 2500/1 |
| 5 | Over Current (HV SIDE) | Make & Model | SEL 751A | |
| | | Current Setting | 1.00 | 1.00 |
| | | Time delay | 0.51 | 0.51 |
| 6 | E/F (HV SIDE) | Make & Model | SEL 751A | |
| | | Current Setting | 0.10 | 0.10 |
| | | Time delay | 1.00 | 1.00 |
| 7 | Over Current (LV SIDE) | Make & Model | GE F650 | |
| | | Current Setting | 3.50 | 3.50 |
| | | Time delay | 0.00 | 0.00 |
| 8 | E/F (LV SIDE) | Make & Model | GE F650 | |
| | | Current Setting | 0.10 | 0.10 |
| | | Time delay | 0.20 | 0.20 |
| The Settings are in order. | | | | |

| 0DAT01, 0DAT02, 0DBT01, 0DBT02, 0DBT03, 1DCT01 & 2DCT02 | | | | |
|--|-------------------------------|-------------------------|------------------------|----------------------------|
| Sl No. | PARAMETERS | | Setting Adopted | Setting Recommended |
| 1 | Capacity (KVA) | | 2000 | 2000 |
| 2 | Voltage Ratio (kV) | | 6.6/0.433 | 6.6/0.433 |
| 3 | % Impedance | | 10 | 10 |
| 4 | Adopted CT Ratio | HV | 200/1 | 200/1 |
| | | LV | 2500/1 | 2500/1 |
| | | NEUTRAL | 2500/1 | 2500/1 |
| 5 | Over Current (HV SIDE) | Make & Model | SEL 751A | |
| | | Current Setting | 1.00 | 1.00 |
| | | Time delay | 0.51 | 0.51 |
| 6 | E/F (HV SIDE) | Make & Model | SEL 751A | |
| | | Current Setting | 0.10 | 0.10 |
| | | Time delay | 1.00 | 1.00 |
| 7 | Over Current (LV SIDE) | Make & Model | GE F650 | |
| | | Current Setting | 3.50 | 3.50 |
| | | Time delay | 0.00 | 0.00 |
| 8 | E/F (LV SIDE) | Make & Model | GE F650 | |
| | | Current Setting | 0.10 | 0.10 |
| | | Time delay | 0.20 | 0.20 |
| The Settings are in order. | | | | |

CHAPTER 5
DC BATTERIES AND CHARGERS

DC BATTERIES AND CHARGERS

DC battery and Chargers are very important units as they are required to operate the protection relays. In this section, the details of the batteries and chargers are described. There are two sets of battery banks for each DC system with two separate chargers provided for each battery bank.

- a) Battery banks are placed in separate rooms with good ventilation.
- b) Periodic and comprehensive checkup of DC battery and chargers are to be carried out by engaging professionals.
- c) No 'DC Earth' fault is present.
- d) Cleanliness and Maintenance of Batteries, Battery Chargers and Battery room are satisfactory.

220 V DC Supply Systems Checking Healthiness of the DC system

| 220V Battery System (2 Nos. 220V Battery Banks and 2 Nos. Charger Units) | | |
|--|------------------------|-----------|
| 220V BATTERY DETAILS | BANK 1 | BANK 2 |
| MAKE& Model | HBL Power Systems Ltd | |
| TYPE | Ni Cd | |
| NO OF CELLS | 173*2=340 | |
| CAPACITY | 1780 Ah | |
| 220V CHARGER DETAILS | CHARGER 1 | CHARGER 2 |
| MAKE | CALDYNE Automatics Ltd | |
| DC CHECKING | 0FA | 0FB |
| POSITIVE-NEGATIVE(V) | 237.2 | 238.1 |
| POSITIVE-EARTH(V) | 143.5 | 143.8 |
| NEGATIVE-EARTH(V) | 91.7 | 92.1 |

220 V DC Supply Systems Checking Healthiness of the DC system

| 220V Battery System (2 Nos. 220V Battery Banks and 2 Nos. Charger Units) | | |
|--|----------------------|-----------|
| 220V BATTERY DETAILS | BANK 1 | BANK 2 |
| MAKE& Model | AMCO saft India Ltd. | |
| TYPE | Ni Cd | |
| NO OF CELLS | 173 | |
| CAPACITY | 410 Ah | |
| 220V CHARGER DETAILS | CHARGER 1 | CHARGER 2 |
| MAKE | Chabbi Electricals | |
| DC CHECKING | 1D | 2D |
| POSITVE-NEGATIVE(V) | 241.8 | 241.7 |
| POSITVE-EARTH(V) | 149.1 | 148.4 |
| NEGATIVE-EARTH(V) | 91.2 | 88.4 |

125 V DC Supply Systems Checking Healthiness of the DC system

| 125V Battery System (8 Nos. 125V Battery Banks and 8 Nos. Charger Units) | | | | | | | | |
|--|-----------------------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|
| 220V BATTERY DETAILS | BANK 1 | BANK 2 | BANK 3 | BANK 4 | BANK 5 | BANK 6 | BANK 7 | BANK 8 |
| MAKE& Model | AMCO soft India Ltd. | | | | | | | |
| TYPE | Ni Cd | | | | | | | |
| NO OF CELLS | 98 | | | | 98*3 | | | |
| CAPACITY | 410 Ah | | | | 1780Ah | | | |
| 220V CHARGER DETAILS | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| MAKE | HBL Power Systems Ltd | | | | | | | |
| DC CHECKING | 1FA | 1FB | 2FA | 2FB | 3FA | 3FB | 4FA | 4FB |
| POSITIVE- NEGATIVE(V) | 136.8 | 136.4 | 137 | 136.3 | 136.4 | 136.8 | 137.1 | 133.3 |
| POSITIVE- EARTH(V) | 69.9 | 69.2 | 68.2 | 69.3 | 69.7 | 69.3 | 69.1 | 67.5 |
| NEGATIVE- EARTH(V) | 66.3 | 66.2 | 68.2 | 66.4 | 66.1 | 66.5 | 67.3 | 65.1 |

CHAPTER 6

BACKUP OVER CURRENT AND EARTH FAULT RELAY CO-ORDINATION

O/C Relay Co-ordination

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|---------------------|----------------------|---------------|----------------|----------|---|-----------------|-----|----------------|---------------------|------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 400kV BUS | GTG & STG (HV SIDE) | SIEMENS 7UT633 | OC (Non Dir.) | NI | 500 | 35376 | | | | 0.4 | 0.25 | 0.321 | 1 |
| | LINE 1 | SIEMENS 7SA522 | OC (Non Dir.) | NI | 1000 | 53988 | 1.5 | 1.5 | 2.827 | 1.5 | 1.5 | 2.827 | 2 |
| | LINE 2 | SIEMENS 7SA522 | OC (Non Dir.) | NI | 1000 | 30255 | 1.5 | 1.5 | 3.391 | 1.5 | 1.5 | 3.391 | 3 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|-------------------|----------------------|---------------|----------------|----------|---|-----------------|-----|----------------|---------------------|------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 16.5 kV BUS | GTG STG (HV SIDE) | SIEMENS 7UT633 | OC (Non Dir.) | NI | 500 | 59950 | | | | 0.4 | 0.25 | 0.290 | 1 |
| | GCB (GTG & STG) | SIEMENS 7UM622 | OC (Non Dir.) | NI | 2500 | 59786 | 1 | 0.2 | 0.427 | 1 | 0.2 | 0.427 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|----------------|----------------------|---------------|----------------|----------|---|-----------------|-----|----------------|---------------------|-----|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 6.6 kV BUS | SAT | SIEMENS 7SJ802 | OC (Non Dir.) | NI | 1250 | 9072 | 1 | 0.5 | 1.731 | 1 | 0.5 | 1.731 | 1 |
| | GT CB | SIEMENS 7SJ802 | OC (Non Dir.) | NI | 1250 | 9072 | 1 | 0.5 | 1.731 | 1 | 0.5 | 1.731 | 2 |
| | GCB (GTG) | SIEMENS 7UM622 | OC (Non Dir.) | NI | 2500 | 5028 | 1 | 0.2 | 1.990 | 1 | 0.2 | 1.990 | 3 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|---------------|----------------|----------|---|-----------------|------|----------------|---------------------|------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 1DA BUS | 1DAT01 (LV SIDE) | GE F650 | OC (Non Dir.) | DT | 2500 | 32881 | 3.5 | 0 | 0.000 | 3.5 | 0 | 0.000 | 1 |
| | 1DAT01 (HV SIDE) | SEL751A | OC (Non Dir.) | VI | 200 | 26251 | 1 | 0.51 | 0.049 | 1 | 0.51 | 0.049 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|---------------|----------------|----------|---|-----------------|------|----------------|---------------------|------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 2DA BUS | 2DAT01 (LV SIDE) | GE F650 | OC (Non Dir.) | DT | 2500 | 32881 | 3.5 | 0 | 0.000 | 3.5 | 0 | 0.000 | 1 |
| | 2DAT01 (HV SIDE) | SEL751A | OC (Non Dir.) | VI | 200 | 26251 | 1 | 0.51 | 0.049 | 1 | 0.51 | 0.049 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|---------------|----------------|----------|---|-----------------|------|----------------|---------------------|------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 1DB BUS | 1DBT01 (LV SIDE) | GE F650 | OC (Non Dir.) | DT | 1000 | 32881 | 3.5 | 0 | 0.000 | 3.5 | 0 | 0.000 | 1 |
| | 1DBT01 (HV SIDE) | SEL751A | OC (Non Dir.) | VI | 200 | 26251 | 1 | 0.51 | 0.049 | 1 | 0.51 | 0.049 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|---------------|----------------|----------|---|-----------------|------|----------------|---------------------|------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 1DA BUS | 1DAT02 (LV SIDE) | GE F650 | OC (Non Dir.) | DT | 2500 | 32881 | 3.5 | 0 | 0.000 | 3.5 | 0 | 0.000 | 1 |
| | 1DAT02 (HV SIDE) | SEL751A | OC (Non Dir.) | VI | 200 | 26251 | 1 | 0.51 | 0.049 | 1 | 0.51 | 0.049 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|---------------|----------------|----------|---|-----------------|------|----------------|---------------------|------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 2DA BUS | 2DAT02 (LV SIDE) | GE F650 | OC (Non Dir.) | DT | 2500 | 32881 | 3.5 | 0 | 0.000 | 3.5 | 0 | 0.000 | 1 |
| | 2DAT02 (HV SIDE) | SEL751A | OC (Non Dir.) | VI | 200 | 26251 | 1 | 0.51 | 0.049 | 1 | 0.51 | 0.049 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|---------------|----------------|----------|---|-----------------|------|----------------|---------------------|------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 1DB BUS | 1DBT02 (LV SIDE) | GE F650 | OC (Non Dir.) | DT | 2500 | 32881 | 3.5 | 0 | 0.000 | 3.5 | 0 | 0.000 | 1 |
| | 1DBT02 (HV SIDE) | SEL751A | OC (Non Dir.) | VI | 200 | 26251 | 1 | 0.51 | 0.049 | 1 | 0.51 | 0.049 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|---------------|----------------|----------|---|-----------------|------|----------------|---------------------|------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 3DA BUS | 3DAT01 (LV SIDE) | GE F650 | OC (Non Dir.) | DT | 2500 | 32881 | 3.5 | 0 | 0.000 | 3.5 | 0 | 0.000 | 1 |
| | 3DAT01 (HV SIDE) | SEL751A | OC (Non Dir.) | VI | 200 | 26251 | 1 | 0.51 | 0.049 | 1 | 0.51 | 0.049 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|---------------|----------------|----------|---|-----------------|------|----------------|---------------------|------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 4DA BUS | 4DAT01 (LV SIDE) | GE F650 | OC (Non Dir.) | DT | 2500 | 32881 | 3.5 | 0 | 0.000 | 3.5 | 0 | 0.000 | 1 |
| | 4DAT01 (HV SIDE) | SEL751A | OC (Non Dir.) | VI | 200 | 26251 | 1 | 0.51 | 0.049 | 1 | 0.51 | 0.049 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|---------------|----------------|----------|---|-----------------|------|----------------|---------------------|------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 2DB BUS | 2DBT01 (LV SIDE) | GE F650 | OC (Non Dir.) | DT | 2500 | 32881 | 3.5 | 0 | 0.000 | 3.5 | 0 | 0.000 | 1 |
| | 2DBT01 (HV SIDE) | SEL751A | OC (Non Dir.) | VI | 200 | 26251 | 1 | 0.51 | 0.049 | 1 | 0.51 | 0.049 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|---------------|----------------|----------|---|-----------------|------|----------------|---------------------|------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 3DA BUS | 3DAT02 (LV SIDE) | GE F650 | OC (Non Dir.) | DT | 2500 | 32881 | 3.5 | 0 | 0.000 | 3.5 | 0 | 0.000 | 1 |
| | 3DAT02 (HV SIDE) | SEL751A | OC (Non Dir.) | VI | 200 | 26251 | 1 | 0.51 | 0.049 | 1 | 0.51 | 0.049 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|---------------|----------------|----------|---|-----------------|------|----------------|---------------------|------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 4DA BUS | 4DAT02 (LV SIDE) | GE F650 | OC (Non Dir.) | DT | 2500 | 32881 | 3.5 | 0 | 0.000 | 3.5 | 0 | 0.000 | 1 |
| | 4DAT02 (HV SIDE) | SEL751A | OC (Non Dir.) | VI | 200 | 26251 | 1 | 0.51 | 0.049 | 1 | 0.51 | 0.049 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|---------------|----------------|----------|---|-----------------|------|----------------|---------------------|------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 2DB BUS | 2DBT02 (LV SIDE) | GE F650 | OC (Non Dir.) | DT | 2500 | 32881 | 3.5 | 0 | 0.000 | 3.5 | 0 | 0.000 | 1 |
| | 2DBT02 (HV SIDE) | SEL751A | OC (Non Dir.) | VI | 200 | 26251 | 1 | 0.51 | 0.049 | 1 | 0.51 | 0.049 | 2 |

EF O/C Relay Co-ordination

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|---------------------|----------------------|----------------|----------------|----------|---|-----------------|-----|----------------|---------------------|------------|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 400kV BUS | GTG & STG (HV SIDE) | SIEMENS 7UT633 | E/F (Non Dir.) | NI | 500 | 36890 | 0.4 | 0.3 | 0.382 | 0.4 | 0.3 | 0.382 | 1 |
| | LINE 1 | SIEMENS 7SA522 | E/F (Non Dir.) | NI | 1000 | 39785 | 0.3 | 1.5 | 2.045 | 0.3 | 1.5 | 2.045 | 2 |
| | LINE 2 | SIEMENS 7SA522 | E/F (Non Dir.) | NI | 1000 | 28089 | 0.3 | 1.5 | 2.210 | 0.3 | 1.5 | 2.210 | 3 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|----------------|----------------------|----------------|----------------|----------|---|-----------------|-----|----------------|---------------------|-----|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 6.6 kV BUS | SAT | SIEMENS 7SJ802 | E/F (Non Dir.) | NI | 3000 | 22433 | 0.2 | 0.2 | 0.373 | 0.2 | 0.2 | 0.373 | 1 |
| | GCB (GTG) | SIEMENS 7UM622 | E/F (Non Dir.) | NI | 2500 | 2724 | 0.65 | 1 | 13.480 | 0.65 | 1 | 13.480 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|----------------|----------------|----------|---|-----------------|-----|----------------|---------------------|-----|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 1DA BUS | 1DAT01 (LV SIDE) | GE F650 | E/F (Non Dir.) | DT | 2500 | 31179 | 0.1 | 0.2 | 0.200 | 0.1 | 0.2 | 0.200 | 1 |
| | 1DAT01 (HV SIDE) | SEL751A | E/F (Non Dir.) | NI | 50 | 31179 | 0.1 | 1 | 0.733 | 0.1 | 1 | 0.733 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|----------------|----------------|----------|---|-----------------|-----|----------------|---------------------|-----|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 2DA BUS | 2DAT01 (LV SIDE) | GE F650 | E/F (Non Dir.) | DT | 2500 | 31179 | 0.1 | 0.2 | 0.200 | 0.1 | 0.2 | 0.200 | 1 |
| | 2DAT01 (HV SIDE) | SEL751A | E/F (Non Dir.) | NI | 50 | 31179 | 0.1 | 1 | 0.733 | 0.1 | 1 | 0.733 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|----------------|----------------|----------|---|-----------------|-----|----------------|---------------------|-----|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 1DB BUS | 1DBT01 (LV SIDE) | GE F650 | E/F (Non Dir.) | DT | 2500 | 31179 | 0.1 | 0.2 | 0.200 | 0.1 | 0.2 | 0.200 | 1 |
| | 1DBT01 (HV SIDE) | SEL751A | E/F (Non Dir.) | NI | 50 | 31179 | 0.1 | 1 | 0.733 | 0.1 | 1 | 0.733 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|----------------|----------------|----------|---|-----------------|-----|----------------|---------------------|-----|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 1DA BUS | 1DAT02 (LV SIDE) | GE F650 | E/F (Non Dir.) | DT | 2500 | 31179 | 0.1 | 0.2 | 0.200 | 0.1 | 0.2 | 0.200 | 1 |
| | 1DAT02 (HV SIDE) | SEL751A | E/F (Non Dir.) | NI | 50 | 31179 | 0.1 | 1 | 0.733 | 0.1 | 1 | 0.733 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|----------------|----------------|----------|---|-----------------|-----|----------------|---------------------|-----|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 2DA BUS | 2DAT02 (LV SIDE) | GE F650 | E/F (Non Dir.) | DT | 2500 | 31179 | 0.1 | 0.2 | 0.200 | 0.1 | 0.2 | 0.200 | 1 |
| | 2DAT02 (HV SIDE) | SEL751A | E/F (Non Dir.) | NI | 50 | 31179 | 0.1 | 1 | 0.733 | 0.1 | 1 | 0.733 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|----------------|----------------|----------|---|-----------------|-----|----------------|---------------------|-----|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 1DB BUS | 1DBT02 (LV SIDE) | GE F650 | E/F (Non Dir.) | DT | 2500 | 31179 | 0.1 | 0.2 | 0.200 | 0.1 | 0.2 | 0.200 | 1 |
| | 1DBT02 (HV SIDE) | SEL751A | E/F (Non Dir.) | NI | 50 | 31179 | 0.1 | 1 | 0.733 | 0.1 | 1 | 0.733 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|----------------|----------------|----------|---|-----------------|-----|----------------|---------------------|-----|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 3DA BUS | 3DAT01 (LV SIDE) | GE F650 | E/F (Non Dir.) | DT | 2500 | 31179 | 0.1 | 0.2 | 0.200 | 0.1 | 0.2 | 0.200 | 1 |
| | 3DAT01 (HV SIDE) | SEL751A | E/F (Non Dir.) | NI | 50 | 31179 | 0.1 | 1 | 0.733 | 0.1 | 1 | 0.733 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|----------------|----------------|----------|---|-----------------|-----|----------------|---------------------|-----|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 4DA BUS | 4DAT01 (LV SIDE) | GE F650 | E/F (Non Dir.) | DT | 2500 | 31179 | 0.1 | 0.2 | 0.200 | 0.1 | 0.2 | 0.200 | 1 |
| | 4DAT01 (HV SIDE) | SEL751A | E/F (Non Dir.) | NI | 50 | 31179 | 0.1 | 1 | 0.733 | 0.1 | 1 | 0.733 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|----------------|----------------|----------|---|-----------------|-----|----------------|---------------------|-----|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 2DB BUS | 2DBT01 (LV SIDE) | GE F650 | E/F (Non Dir.) | DT | 2500 | 31179 | 0.1 | 0.2 | 0.200 | 0.1 | 0.2 | 0.200 | 1 |
| | 2DBT01 (HV SIDE) | SEL751A | E/F (Non Dir.) | NI | 50 | 31179 | 0.1 | 1 | 0.733 | 0.1 | 1 | 0.733 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|----------------|----------------|----------|---|-----------------|-----|----------------|---------------------|-----|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 3DA BUS | 3DAT02 (LV SIDE) | GE F650 | E/F (Non Dir.) | DT | 2500 | 31179 | 0.1 | 0.2 | 0.200 | 0.1 | 0.2 | 0.200 | 1 |
| | 3DAT02 (HV SIDE) | SEL751A | E/F (Non Dir.) | NI | 50 | 31179 | 0.1 | 1 | 0.733 | 0.1 | 1 | 0.733 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|----------------|----------------|----------|---|-----------------|-----|----------------|---------------------|-----|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 4DA BUS | 4DAT02 (LV SIDE) | GE F650 | E/F (Non Dir.) | DT | 2500 | 31179 | 0.1 | 0.2 | 0.200 | 0.1 | 0.2 | 0.200 | 1 |
| | 4DAT02 (HV SIDE) | SEL751A | E/F (Non Dir.) | NI | 50 | 31179 | 0.1 | 1 | 0.733 | 0.1 | 1 | 0.733 | 2 |

| | | | | | | | Setting Adopted | | | Setting Recommended | | | |
|-------------------------|------------------|----------------------|----------------|----------------|----------|---|-----------------|-----|----------------|---------------------|-----|----------------|----------------------|
| Fault Location and Type | Relay Location | Relay make and model | | Characteristic | CT Ratio | Primary Fault current seen by relay (A) | PSM | TMS | Operating Time | PSM | TMS | Operating Time | Sequence of tripping |
| 415V 2DB BUS | 2DBT02 (LV SIDE) | GE F650 | E/F (Non Dir.) | DT | 2500 | 31179 | 0.1 | 0.2 | 0.200 | 0.1 | 0.2 | 0.200 | 1 |
| | 2DBT02 (HV SIDE) | SEL751A | E/F (Non Dir.) | NI | 50 | 31179 | 0.1 | 1 | 0.733 | 0.1 | 1 | 0.733 | 2 |

CHAPTER 7
SAMPLE CALCULATION

RELAY SETTING CALCULATIONS FOR GENERATOR RELAY PANELS

| Generator Ratings | | |
|--------------------------|---------|-------|
| MVA | 261.294 | MVA |
| MW | 222.10 | MW |
| kV | 16.50 | kV |
| Rated Stator Current | 9143 | Amps. |
| Field Current - IFN | 2274 | Amps. |
| Xd = Xq (Round Rot) | 1.629 | pu |
| Xd' (Sat) | 0.203 | pu |
| Xd'' (Sat) | 0.138 | pu |
| Xd' (Un-Sat) | 0.2124 | pu |
| Xd'' (Un-Sat) | 0.166 | pu |

| Neutral Grounding Transformer | | |
|--------------------------------------|---------|-----------|
| DATA | Primary | Secondary |
| VOLTAGE RATIO (V) | 16500.0 | 240 |
| RATED KVA | 75 | |
| R (On LV Side) Ω | 0.277 | |
| NGT LV (Sec.) CT Ratio(A/A) | 800 | 5 |

| Generator Transformer Ratings | | |
|--------------------------------------|--------|-----|
| ICT Capacity in MVA | 220.5 | MVA |
| HV Voltage rating | 420 | kV |
| LV Voltage rating | 16.5 | kV |
| Transformer Impedance | 13.5 | % |
| HV Side CT (Primary) | 500 | A |
| HV Side CT (Secondary) | 1 | A |
| LV Side CT (Primary) | 12500 | A |
| LV Side CT (Secondary) | 5 | A |
| VT (Primary) | 400000 | V |
| VT (Secondary) | 110 | V |
| Frequency | 50 | Hz |
| Min tap | 5 | % |
| Max tap | -5 | % |

| SAT Transformer Ratings | | |
|--------------------------------|-------|-----|
| ICT Capacity in MVA | 31.5 | MVA |
| HV Voltage rating | 16.5 | kV |
| LV Voltage rating | 6.9 | kV |
| Transformer Impedance | 12 | % |
| HV Side CT (Primary) | 1250 | A |
| HV Side CT (Secondary) | 1 | A |
| LV Side CT (Primary) | 3000 | A |
| LV Side CT (Secondary) | 1 | A |
| VT (Primary) | 16500 | V |
| VT (Secondary) | 110 | V |
| Frequency | 50 | Hz |
| Min tap | 10 | % |
| Max tap | -10 | % |

TYPES OF PROTECTION PROVIDED AND RELAYS USED:

- | | | |
|---|---------------------------|---------------------------|
| 1) Generator Differential | } | - SIEMENS SIPROTEC 7UM622 |
| 2) Reverse Power protection | | |
| 3) Low Forward Power | | |
| 4) Over Voltage protection | | |
| 5) Under Voltage protection | | |
| 6) Loss of Excitation | | |
| 7) Negative Phase Sequence Thermal | | |
| 8) System Backup Impedance | | |
| 9) Pole slipping or Out of Step | | |
| 10) Over flux | | |
| 11) Dead Machine Protection | | |
| 12) Under/Over Frequency Protection | | |
| 13) GT Differential | - SIEMENS SIPROTEC 7UT633 | |
| 14) SAT AUX ICT Differential Protection | - SIEMENS SIPROTEC 7SJ802 | |
| 15) Distance Relay Main-I | - SIEMENS SIPROTEC 7SA522 | |
| 16) Distance Relay Main-II | - SIEMENS SIPROTEC 7SA612 | |

GENERATOR DIFFERENTIAL: (BIASED TYPE DIFFERENTIAL)

Relay Used = SIPROTEC 7UM622

Generator Rating = 261.29 MVA

Generator full load current Neutral Side = $\frac{\text{MVA}}{(\sqrt{3} \cdot V_L)}$

Generator full load current Neutral Side = $\frac{261.294}{(\sqrt{3} \cdot 16.5)}$

Generator full load current Neutral Side = 9.143 kA

CT Ratio = 12500/5A

CT current on Sy side = $\frac{9.143 \cdot 10^3}{(12500/5)}$

CT current on Sy side = 3.6572 A

Generator full load current Generating Side = $\frac{\text{MVA}}{(\sqrt{3} \cdot V_L)}$

Generator full load current Generating Side = $\frac{261.29}{(\sqrt{3} \cdot 16.5)}$

Generator full load current Generating Side = 9.143 kA

CT Ratio = 12500/5A

CT current on Sy side = $\frac{9.143 \cdot 10^3}{(12500/5)}$

= 3.6572 A

Ratio of compensation on Neutral Side = $\frac{1}{3.6572}$

Ratio of compensation on Neutral Side = 0.2734

Ratio of compensation on Generating Side = $\frac{1}{3.6572}$

Ratio of compensation on Generating Side = 0.2734

Compensated Current Internally Neutral Side $I_1 = 0.2734*3.65$

Compensated Current Internally Neutral Side $I_1 = 1A$

Compensated Current Internally Generating Side $I_2 = 0.2734*3.65$

Compensated Current Internally Generating Side $I_2 = 1A$

Bias Setting:

Pickup Value $I_s = 0.1$

Bias slope1 $M1 = 0.15$

Bias slope2 $M2 = 0.5$

Base Point for Slope2 = 2.0

Bias Current $I_{bias} = (I_1+I_2)$

Bias Current $I_{bias} = (1+1) = 2A$

Differential Current = $(I_1-I_2) = 1-1 = 0$

Operating Current = $I_s + M1*I_{bias}$

Operating Current = $0.1+0.15*2 = 0.4A$

Pickup Value of High set Differential = $1/X_d' = (1/0.203) = 4.926$

REVERSE POWER PROTECTION:

Relay used = SIEMENS SIPROTECH 7UM622

Relay Setting Adopted = 0.5 % to 1% (as per CBIP)

Apparent Output of Generator = 261.294 MVA

Active Output of Generator = 222.1MW

Rated Voltage of Generator = 16.5 kV

Rated current = 9143 A

CT Primary Adopted = 12500 A

CT Secondary Adopted = 5 A

PT Primary =16.5 kV

PT Secondary = 110 V

CALCULATION

Machine power corresponding to the setting value

$$\begin{aligned} &= \frac{\text{Relay setting Adopted} \times \text{Active Output of Generator}}{100} \text{ MW} \\ &= \frac{0.8 \times 222.1 \text{ MW}}{100} \\ &= 1.7768 \text{ MW} \end{aligned}$$

Minimum % Power setting to be adopted =

$$\begin{aligned} &= \frac{P_{\text{machine}} \times V_{\text{machine}} \times I_{\text{machine}}}{\text{PT}_{\text{primary}} \times \text{CT}_{\text{primary}} \times \text{Apparent Output}} \\ &= \frac{1.7768 \times 16500 \times 9143 \times 100}{16500 \times 12500 \times 261.294} \end{aligned}$$

Minimum % Power setting to be adopted = 0.497%

UNDER VOLTAGE PROTECTION:

Relay Used = SIEMENS SIPROTECH 7UM622

Typical setting = 70% of secondary voltage
= 0.7*110V

Typical setting = 77V

Typical Time delay = Instantaneous or with a very short time delay

OVER VOLTAGE PROTECTION:

Relay Used = SIEMENS SIPROTECH 7UM622

First Stage Over voltage protection = 110% of secondary voltage
= 1.1*110 = **121 V**

Second Stage Over voltage protection = 130% of secondary voltage
= 1.2*110 = **132V**

Typical Time delay = Instantaneous or with a very short time delay

LOSS OF EXCITATION:

| | |
|---------------------------------|----------------------------|
| Relay Used | = SIEMENS SIPROTECH 7UM622 |
| Generator Rated Voltage | = 16.5 kV |
| Generator Rated MVA | = 261.294 MVA |
| Generator Rated Current | = 9143 A |
| Synchronous D-Axis Reactance Xd | = 140.2 % or 1.42 pu. |
| CT Primary | = 12500 A |
| CT Secondary | = 5A |
| PT Primary | = 16.5 kV |
| PT Secondary | = 110 V |

CALCULATION

Direct Axis Synchronous Reactance = 1.42 p.u.

$$\text{Admittance} = \frac{1}{X_{dsec}} = \frac{1}{X_{dmach}} \times \frac{I_{NMACH}}{U_{NMACH}} \times \frac{U_{NVT PRIMARY}}{I_{NCT PRIMARY}}$$

Xdsec = Related synchronous Direct axis reactance, secondary

Xdmach = Related synchronous Direct axis reactance

INMACH = Full load current of the machine

IN CT PRIMARY = Primary rating of the Current Transformer

UNMACH = Nominal Voltage of the machine

UN VT PRIMARY = Primary rating of Voltage Transformer

$$\frac{1}{X_{dsec}} = \frac{1}{1.402} \times \frac{9143}{16500} \times \frac{16500}{12500}$$

$$= 0.5217 \text{ mho}$$

Safety factor = 1.05

Characteristics 1 = Safety factor X

$$\left[\frac{1}{X_{d sec}} \right]$$

$$= 1.05 \times 0.5217$$

Characteristics 1 = 0.5477 mho

Angle = 80 °

Time delay = 2.0 sec

Characteristics 2 = 0.9* Characteristics 1

$$= 0.9 * 0.5477$$

Characteristics 2 = 0.4930 mho

Angle = 90 °

Time delay = 2.0 sec.

Characteristics 3 = 2* Characteristics 2

$$= 2 * 0.4930$$

Characteristics 3 = 1.0962 mho

Angle = 90 °

Time delay = 0.3 s

SYSTEM BACKUP IMPEDANCE 21G

Relay Used = SIEMENS SIPROTECH 7UM622

Generator MVA = 261.294 MVA

Generator Rated Voltage = 16.5 kV

Generator Transformer MVA = 220.5 MVA

Generator Transformer Impedance = 13.5 % or .135 pu

CT Primary of the Generator = 12500 A

CT Secondary of Generator = 5 A

PT Primary = 16.5 kV / $\sqrt{3}$

PT Secondary = 110 V / $\sqrt{3}$

CT Ratio = 16.667

PT Ratio

CALCULATION

$$\begin{aligned} \text{Impedance of the Generator Transformer} &= \% \text{ Impedance of Generator Transformer X} \\ &\text{Base Impedance of the Generator Transformer on Generator Side} \\ &= \frac{0.135 \times (16.5 \times 16.5)}{220.6} \end{aligned}$$

$$\text{Impedance of the Generator Transformer} = 0.167 \Omega$$

$$\text{Zone 1 Impedance in Sy. (Limited to 70\% of GT)} = 0.7 \times 0.167 \times 16.667$$

$$\text{Zone 1 Impedance in Sy. (Limited to 70\% of GT)} = 1.94 \Omega$$

$$\text{Zone 2 Impedance in Sy. (Limited to 100 \% of GT)} = 0.167 \times 16.667$$

$$\text{Zone 2 Impedance in Sy. (Limited to 100 \% of GT)} = 2.78 \Omega$$

NEGATIVE PHASE SEQUENCE PROTECTION

$$\text{Relay Used} = \text{SIEMENS SIPROTECH 7UM622}$$

$$\text{Full load current of the machine} = 9143 \text{ A}$$

$$\text{CT Primary} = 12500$$

The i^2t curve for the machine is not available, hence

$$i^2t \text{ continuous withstand is assumed as } = 8 \%$$

$$\text{with stand time constant} = 20 \text{ sec}$$

$$\text{Alarm setting} = i^2t \text{ continuous withstand X Current in Sy.}$$

$$= 8 \times (9143/12500)$$

$$\text{Alarm setting} = 5.85 \%$$

Trip setting is with respect to 65 % of the full load current

$$= 0.65 \times (9143/12500) \times 100$$

$$= 47.54 \%$$

$$K \text{ primary} = 9$$

Therefore, the Negative sequence withstand of the Generator is

$$t = \frac{9}{(0.08)^2}$$

$$t = 1406.0 \text{ sec.}$$

POLE SLIPPING:

| | | |
|---------------------------------|---|---|
| Relay Used | = | SIEMENS SIPROTECH 7UM622 |
| Generator rated MVA | = | 261.294MVA |
| Terminal Voltage | = | 16.5kV |
| Synchronous Reactance Xd | = | 140.2 % or 1.402 pu |
| Transient Reactance X'd | = | 20.3 % or 0.203 pu |
| Sub-Transient Reactance X''d | = | 13.8 % or 0.138 pu |
| CT Ratio | = | 12500/5A |
| PT Ratio | = | 16.5 kV/110V |
| Generator Transformer rated MVA | = | 220.5 MVA |
| Generator Transformer Impedance | = | 13.5 % or 0.135 pu |
| Fault MVA | = | $\sqrt{3} * 400k * 40k = 27712 \text{ MVA}$ |

CALCULATIONS

$$\begin{aligned} \text{Source Impedance of the Generator} &= \frac{kV^2}{\text{Fault MVA}} \\ &= \frac{16.5 * 16.5}{27713} \\ &= 0.0098 \Omega \end{aligned}$$

$$\begin{aligned} Z_d - Z_c &= \frac{Z_s X \text{ CT Ratio}}{\text{PT Ratio}} \\ &= 0.0098 X \frac{12000/5}{16500/110} \\ &= 0.164 \Omega \end{aligned}$$

$$\text{Generator Pole Slipping Impedance} = 1.15 X X_d'' X kV^2 / \text{MVA}$$

$$Z_g = \frac{1.15 \times 0.135 \times 16.5 \times 16.5}{261.29}$$

$$Z_g = 0.1653 \Omega$$

$$\begin{aligned} Z_b &= Z_G \times \frac{\text{CT Ratio}}{\text{PT Ratio}} \\ &= 0.1653 \times \frac{12500/5}{16500/110} \end{aligned}$$

$$\mathbf{Z_b = 2.755 \Omega}$$

$$\begin{aligned} \text{Generator Transformer Impedance} &= \text{Generator Transformer Impedance} \times \text{kV}^2 / \text{MVA} \\ &= \frac{0.135 \times 16.5 \times 16.5}{220.5} \end{aligned}$$

$$Z_T = 0.168 \Omega$$

$$\begin{aligned} Z_c &= Z_T \times \frac{\text{CT Ratio}}{\text{PT Ratio}} \\ &= 0.168 \times \frac{12500/5}{16500/110} \end{aligned}$$

$$\mathbf{Z_c = 2.92 \Omega}$$

$$\begin{aligned} Z_{\text{tot}} &= Z_b + Z_c \\ &= 2.755 + 2.92 \end{aligned}$$

$$Z_{\text{tot}} = 5.67 \Omega$$

Angle of Inclination of Polygon = 90°

$$Z_a = (Z_{\text{tot}} / 2) \times \tan^{-1} (90 / 2)$$

$$\mathbf{Z_a = 1.75 \Omega}$$

OVER FLUX PROTECTION:

Relay Used = SIEMENS SIPROTECH 7UM622

| V/f Setting | | Time delay | Unit |
|-------------|------|------------|------|
| U/f> Pickup | 1.05 | 20000 | Sec |
| U/f> Pickup | 1.1 | 18000 | Sec |
| U/f> Pickup | 1.15 | 600 | Sec |
| U/f> Pickup | 1.2 | 200 | Sec |
| U/f> Pickup | 1.25 | 70 | Sec |
| U/f> Pickup | 1.3 | 30 | Sec |
| U/f> Pickup | 1.35 | 10 | Sec |
| U/f> Pickup | 1.4 | 3 | Sec |

DEAD MACHINE PROTECTION

The Dead Machine protection is generally Adopted based on the assumption that, when an accidental energization occurs a current of above 1 p.u. flows which is dangerous for the people working in maintenance as well as the Generator which does motoring action due to the non-availability of Field.

SETTING ADOPTED

@ Under voltage pick up (77 V)

Typical setting = Full load current Sy. Of the CT = $(9143 \times 5 / 12500)$

Typical setting = 3.657 A

Time delay = 1 sec.

GENERATOR FREQUENCY PROTECTION:

Relay Used = SIEMENS SIPROTECH 7UM622.

Setting Adopted for two Stage under Frequency Protection

First Stage under Frequency Protection

Alarm Setting (f1) = 48.50 Hz => 97%

Time Delay = 2.5 sec.

Second Stage under Frequency Protection

Trip Setting (f2) = 47.5 Hz => 95%

Time Delay = 2 sec.

GENERATOR OVER CURRENT PROTECTION:

Relay Used = SIEMENS SIPROTECH 7UM622

$$\begin{aligned}\text{Current at 95 \% of rated voltage} &= \text{MVA} \cdot 1000 / (1.732 \cdot 0.95 \cdot \text{Rated voltage}) \cdot 1000. \\ &= 261.294 \cdot 1000 / (1.732 \cdot 0.95 \cdot 16.5). \\ &= 9624.125 \text{ A}\end{aligned}$$

$$\begin{aligned}\text{Secondary current} &= \text{Current at 95 \% of rated voltage} / (\text{CT Ratio}) \\ &= 9624.125 / (12500/5) \\ &= 3.85 \text{ A}\end{aligned}$$

$$\begin{aligned}I > \text{ Pickup} &= 109\% \text{ of secondary current} \\ &= 1.09 \cdot 3.85\end{aligned}$$

$$\text{Pickup} = 4.2 \text{ A}$$

STATOR EARTH FAULT PROTECTION (95%):

Relay Used = SIEMENS SIPROTECH 7UM622

VT secondary Voltage = 110

CALCULATIONS:

$$\begin{aligned}\text{Pick up value for E/F detection} &= ((100\% - 95\%) \cdot \text{VT secondary Voltage}) / 100\% \\ &= (5\% \cdot (110)) / 100\%\end{aligned}$$

$$\text{Pick up value for E/F detection} = 5.5 \text{ V}$$

STATOR EARTH FAULT PROTECTION (100%)

Relay Used = SIEMENS SIPROTECH 7UM622

NGT sec.. Voltage = $(240/\sqrt{3})$

Intermediate CT = 800/5

$$\begin{aligned}\text{Pick up value for E/F detection} &= (0.2 \cdot \text{NGT Sec.. voltage}) / (R \cdot \text{Intermediate CTR}) \\ &= (0.2 \cdot (240/\sqrt{3})) / (0.277 \cdot 800/5)\end{aligned}$$

$$\text{Pick up value for E/F detection} = 0.63 \text{ A}$$

ROTOR EARTH FAULT PROTECTION:

**CHARGE Q_c DURING POLARITY REVERSAL
BELOW WHICH THE MEASURING CIRCUIT IS
ASSUMED TO BE OPEN**

THE FINAL SETTING OF CHARGE Q_c HAS TO BE DETERMINED DURING COMMISSIONING.

Pickup value of warning stage: 80k Ω

Pickup value of Tripping stage: 5k Ω

QC value = 0.02 mAsec

GENERATOR INTERTURN FAULT PROTECTION

In case of single turn inter turn fault, unbalance produced in faulty phase leads to a voltage 0.908 p.u. in the faulty phase, with other two phase voltages being normal.

$$VOD = (V_R + V_{YV} + B) N$$

$$VOD = N [V(0.908) + V \cos 120 + jV \sin 120 + V \cos 240 + jV \sin 240]$$

$$VOD = 4.249 \text{ v}$$

$$\text{Resistivity of copper wire} = 0.0171$$

$$\text{cable size} = 2.5 \text{ mmsq}$$

$$\text{length of wire} = 275$$

$$\text{Lead Resistance} = (\rho L)/A = 1.88 \text{ ohm}$$

$$\text{Voltage drop across lead resistance} = 3.76 \text{ V}$$

$$\text{Total voltage} = 4.249 + 3.76 = 8.09 \text{ V}$$

GENERATOR TRANSFORMER: (BIASED TYPE DIFFERENTIAL)

Relay Type: SIEMENS 7UT613

$$\text{MVA} = 220.5 \text{ MVA}$$

$$\text{Voltage Ratio} = 420/16.5 \text{ kV}$$

$$\text{Voltage in kV (HV Side)} = 400$$

$$\text{Voltage in kV (LV Side)} = 16.5$$

$$\text{CT Ratio (HV Side)} = 500/1$$

$$\text{CT Ratio (LV Side)} = 12500/5$$

$$\text{Minimum Tap} = -5$$

$$\text{Maximum Tap} = +5$$

$$\text{Rated Current (HV Side)} = \text{MVA} / (\sqrt{3} * \text{kV})$$

$$= 220.5 * 10^6 / (\sqrt{3} * 400 * 10^3)$$

$$= 318.27 \text{ A}$$

$$\text{Current on CT Secondary (HV)} = \text{Rated Current (HV Side)} / \text{CT Ratio}$$

$$= 318.27 / 500$$

$$= 0.637 \text{ A}$$

$$\text{Required Ratio Compensation} = 1 / 0.637 = 1.5698 \text{ A}$$

$$\text{Rated Current (LV Side)} = \text{MVA} / (\sqrt{3} * \text{kV})$$

$$= 220.5 * 10^6 / (\sqrt{3} * 16.5 * 10^3)$$

$$= 7715.6 \text{ A}$$

$$\text{Current on CT Secondary (LV)} = \text{Rated Current (LV Side)} / \text{CT Ratio}$$

$$= 7719.2 / (12500/5) = 3.086 \text{ A}$$

$$\text{Required Ratio Compensation} = 1 / 3.086 = 0.324 \text{ A}$$

Calculations for OLTC tap setting -5%

$$\text{Full load Current for HV Side Winding at -5\%} = \text{MVA} / (\sqrt{3} * 0.95 * \text{kV})$$

$$= 220.5 * 10^6 / (\sqrt{3} * 400 * 0.95 * 10^3)$$

$$= 335.02 \text{ A}$$

$$\text{Current on CT Secondary (HV)} = \text{Rated Current (HV Side)} / \text{CT Ratio}$$

$$= 335.02 / 500$$

$$=0.6700\text{A}$$

As the adopted ratio correction is 1.5698A the current to relay bias terminal

$$= 0.67 * 1.5698$$

$$=1.0517 \text{ A}$$

Hence the differential current is = 1.0517 – 1

$$= 0.0517 \text{ A}$$

Bias current = $(I_1+I_2)/2$

$$= (1.0517+1)/2$$

$$= 1.0258 \text{ A}$$

[Since the bias current is less than 1.5 A the slope will be within 20%]

Therefore the operating current of the relay will be = $I_s + (M1 * I_{\text{bias}})$

$$= 0.2 + (0.2 * 1.0258)$$

$$= 0.4052 \text{ A}$$

Differential current should be less than operating current for stability,

Here for worst tap condition, Differential current is less than operating current, hence stable.

Calculations for OLTC tap setting +5%

Full load Current for 420 kV % (HV Side) Winding at +5% = $MVA / (\sqrt{3} * 1.05 * kV)$

$$= 220.5 * 10^6 / (\sqrt{3} * 400 * 1.05 * 10^3)$$

$$= 302.43 \text{ A}$$

Current on CT Secondary (HV) = Rated Current (HV Side) / CT Ratio

$$= 288.03 / 500$$

$$=0.605 \text{ A}$$

As the adopted ratio correction is 1.5698 A the current to relay bias terminal

$$= 0.6048 * 1.5698$$

$$=0.95\text{A}$$

Hence the differential current is = 1 - 0.95

$$= 0.05 \text{ A}$$

Bias current = $(I_1+I_2)/2$

$$= (0.9501 + 1)/2$$

$$= 0.97505 \text{ A}$$

[Since the bias current is less than 1.5 A the slope will be within 20%]

Therefore the operating current of the relay will be = $I_s + (0.2 * I_{\text{bias}})$

$$= 0.2 + (0.2 * 0.97505)$$

$$= 0.395 \text{ A}$$

Differential current should be less than operating current for stability,

Here for worst tap condition, Differential current is less than operating current, hence stable.

Pick up value of high set trip = 1 / (% impedance)

$$= 1 / (0.135)$$

Pick up value of high set trip = 7.41

SAME FORMULAS ARE HOLDS GOOD FOR STG UNIT CALCULATION

STATION AUXILIARY TRANSFORMER: (BIASED TYPE DIFFERENTIAL)

Relay Type: SIEMENS 7UT613

MVA = 31.5 MVA

Voltage Ratio = 16.5/6.9 kV

CT Ratio (HV Side) = 1250/1

CT Ratio (LV Side) = 3000/1

Rated Current (HV Side) = $MVA / (\sqrt{3} * kV)$

$$= 31.5 * 10^6 / (\sqrt{3} * 16.5 * 10^3) = 1102.205 \text{ A}$$

Current on CT Secondary (HV) = Rated Current (HV Side)/CT Ratio

$$= 1102.205 / 1250 = 0.882 \text{ A}$$

Required Ratio Compensation = $1 / 0.674 = 1.134 \text{ A}$

As the adopted ratio correction is 1.134A the current to relay bias terminal

$$= 0.882 * 1.134 = 1 \text{ A}$$

Hence the differential current is $= 1 - 1 = 0$

Bias current = $(I_1 + I_2) / 2 = (1 + 1) / 2 = 1 \text{ A}$

[Since the bias current is less than 1.5 A the slope will be within 20%]

Therefore the operating current of the relay will be $= I_s + (0.2 * I_{\text{bias}})$

$$= 0.3 + (0.2 * 1) = 0.5 \text{ A}$$

Differential current should be less than operating current for stability,

Here for worst tap condition, Differential current is less than operating current, hence stable.

Pick up value of high set trip = $1 / (X''d) = 1 / (0.12) = 8.33$

DISTANCE PROTECTION MAIN-I

Relay Used: 7SA522

Data required

1. Positive sequence Line impedance = $R_1 + jX_1$
2. Zero sequence Line impedance = $R_0 + jX_0$
3. CT Ratio
4. PT Ratio
5. Protected Line Length in kms
6. Adjacent Shortest Line Length in kms
7. Adjacent Longest Line Length in kms
8. Voltage ratio of the transformer at the remote end if any
9. MVA of the transformer at the Remote end
10. % Impedance of the transformer at remote end
11. Maximum load on the feeder in Amperes

Calculation Procedure

The relay settings are in terms of impedance that is Z

Total Positive sequence impedance of protected line with reference to primary

$$\mathbf{ZPL} = [\mathbf{ZPL} \text{ (Ohms /km)} * \text{Protected Line Length (km)}]$$

$$\mathbf{ZPL \text{ W.R.T Secondary}} = \mathbf{ZPL \text{ W.R.T Primary}} * (\text{CT ratio/PT ratio})$$

$$\text{Positive sequence impedance Angle} = \tan^{-1}(X_1/R_1)$$

Similarly the Impedance for Adjacent Shortest Line \mathbf{ZSL} , Adjacent Remote Long

Line \mathbf{ZLL} and second Adjacent Long Line $\mathbf{Z2LL}$ can be calculated.

$$\text{Transformer Impedance } \mathbf{ZT} = (\% \text{ Transformer Impedance}) * ((\text{KV})^2 / \text{MVA})]$$

$$\text{Zero sequence impedance } \mathbf{Z_0} = \sqrt{R_0^2 + X_0^2}$$

$$\text{Zero sequence impedance Angle } \mathbf{Z_0} = \tan^{-1}(X_0/R_0)$$

Loadability:

The Limiting conditions for setting the distance relay reach to avoid encroachment into loads. As per “Reliability Standard PRC-023”, the minimum impedance for the distance relay characteristics along 30° on the impedance plane for 0.85 per unit rated voltage and the maximum specified current for each condition.

$$\text{The minimums Load w.r.t Secondary } \mathbf{Z_{min}} = 0.8 * \mathbf{V_{L-L}} / (\sqrt{3} * 1.2 * \mathbf{I_L})$$

The Resistance reach corresponding to Z_{min} w.r.t Secondary

$$R = Z_{min} * \cos(30)$$


Reactance reach corresponding to Z_{min} w.r.t Secondary

$$X = Z_{min} * \sin(30)$$

The New impedance for Parallel line drawn parallel to the Line impedance passing through Z_{max} to the point at which the parallel line cuts

$$\text{The Resistance axis is } Z_{new} = X(\text{at } Z_{min}) / \sin(\text{Line angle})$$

$$\text{The New Resistance from Known Reactance } R_{new} = Z_{new} * \cos(\text{Line angle})$$



Resistive Reach R Resistance reach of Relay Characteristics obtained from maximum loadability condition $R = (R \text{ correspond to } Z_{min} - R_{new})$

Zone Settings

Zone 1

$$\underline{\text{Zone 1}} = 80 \% \text{ of Protection Line}$$

Kz 1 Zero sequence compensation

$$Kz1 = (Z_0 - Z_1 / 3 * Z_1)$$

$$Kz1 \text{ angle} = \text{angle of } Kz1$$

As per manufacturer's specification the maximum X/R ratio allowed is 10, hence considering this limitation and the maximum loadability limit the minimum of the two is considered

Resistive reach

$$R1G = \text{MIN of } [(10 \text{ times of Zone1 Impedance}) \text{ and Resistance at maximum load}]$$

R1PH= MIN of [(10 times of Zone1 Impedance) and Resistance at maximum load]

Zone 2

Zone 2 = MIN OF {[MAX OF ((Protection line+ (0.5*Adjacent shortest line)) AND (1.2*Protection line)], (Protection line+ (0.5*Remote End transformer impedance))};

tz2 = if [ZONE 2 > 80 % of Next shortest line then t=0.6sec else t=0.3 sec

Kz2 = (Z0-Z1/3*Z1)

Kz2 angle = angle of Kz2

R2G = Minimum [15 times of Zone 2 Impedance and 0.8*Resistive Reach at Max load]

R2PH = Minimum [15 times of Zone 2 Impedance and 0.8*Resistive Reach at Max load]

Zone 3

Zone3 = [MIN OF (1.2*Protection line + Adjacent Long line) & (Protection line + Adjacent Long line +0.25* Adjacent Second Long Line) & (Protection line + (0.8*Transformer impedance))]

R3G-R4G = Minimum [(15 times of Zone 3 Reactance) and 0.8* Resistance at Maximum load]

R3PH-R4PH = Minimum [(15 times of Zone 3 Reactance) and 0.8* Resistance at Maximum load]

tz3 = 0.8 sec

Zone 4

Zone4 = 0.25 *Zone 1

tz4 = 1 sec

Substation : 400kV PPCL

Line : BAWANA - BAHADURGARH

Relay Name : M1-7SA522 M2-7SA612

Data

Positive sequence Line impedance = 0.0267+j0.3309

Zero sequence Line impedance = 0.2281+j1.0314

Positive sequence Line impedance (LONGEST LINE REMOTE END) = 0.0267+j0.3309

Zero sequence Line impedance (LONGEST LINE REMOTE END) = 0.2281+j1.0314

Positive sequence Line impedance (SHORTEST LINE REMOTE END) = 0.0267+j0.3309

Zero sequence Line impedance (SHORTEST LINE REMOTE END) = 0.2281+j1.0314

CT Ratio = 1000A/1A

PT Ratio = 400kV/110V

Protected Line Length = 48.99 Km

Adjacent Shortest Line Length (SHORTEST LINE REMOTE END) = 54 Km

Adjacent Longest Line Length (LONGEST LINE REMOTE END) = 84.387 Km

CT/PT ratio = 0.275

Calculation

Positive sequence impedance of Protected line $Z_{PL} = \sqrt{R^2+X^2}$

$$Z_{PL} = 0.3320 \text{ Ohms/Km}$$

Total Positive sequence impedance of Protected line $Z_{PL} =$

$$= [Z_{PL} \text{ (Ohms /Km)} * \text{Protected Line Length (km)}]$$

$Z_{PL} \text{ W.R.T Primary} = 16.2652 \Omega$

$Z_{PL} \text{ W.R.T Secondary} = Z_{PL} \text{ W.R.T Primary} * (\text{CT/PT ratio})$

$$Z_{PL} = 4.47 \Omega$$

Positive sequence impedance of Adjacent Shortest line $Z_S = \sqrt{R^2+X^2}$

$$Z_S = 0.3320 \text{ Ohms/Km}$$

Total Positive sequence impedance Adjacent Shortest ZSL=

$$= [Z \text{ (Ohms /Km)*Protected Line Length (km)}] \text{ ZSL W.R.T Primary}$$
$$= 17.928 \Omega$$

$$\text{ZSL W.R.T Secondary} = \text{ZSL W.R.T Primary} * (\text{CT/PT ratio}) \text{ ZSL W.R.T}$$
$$\text{Secondary} = 4.9302 \Omega$$

Total Positive sequence impedance of Adjacent Longest line ZLL=

$$= [ZLL \text{ (Ohms /Km)*Longest Line Length (km)}] \text{ ZLL W.R.T Primary} =$$
$$28.0164 \Omega$$

$$\text{ZLL W.R.T Secondary} = \text{ZLL W.R.T Primary} * (\text{CT/PT ratio}) \text{ ZLL W.R.T Secondary} =$$
$$7.7045 \Omega$$

Zone Settings

Zone 1

Zone 1 = 80 % of Protection Line

$$= 0.8 * 4.47$$

$$\text{Zone 1} = 3.576 \Omega$$

$$\text{Tz1} = 0 \text{ sec}$$

Zone 2 = 1.2(Protection line)

$$\text{Zone 2} = 5.35 \Omega$$

$$\text{tz2} = 0.3 \text{ sec}$$

Zone 3

Zone3 = 1.2*(Protection line + Adjacent Long line)

$$\text{Zone3} = 14.6094 \Omega$$

$$\text{tz3} = 1 \text{ sec}$$

Zone 4

Zone4 = 0.25 *Zone1

$$\text{Zone4} = 0.894 \Omega \quad \text{tz4} = 1 \text{ sec}$$

Substation : 400kV PPCL

Line : BAWANA - BHIWANI

Relay Name : M1-7SA522 M2-7SA612

Data

Positive sequence Line impedance = 0.0267+j0.3309

Zero sequence Line impedance = 0.2281+j1.0314

Positive sequence Line impedance (LONGEST LINE REMOTE END) = 0.0267+j0.3309

Zero sequence Line impedance (LONGEST LINE REMOTE END) = 0.2281+j1.0314

Positive sequence Line impedance (SHORTEST LINE REMOTE END) = 0.0267+j0.3309

Zero sequence Line impedance (SHORTEST LINE REMOTE END) = 0.2281+j1.0314

CT Ratio = 1000A/1A

PT Ratio = 400kV/110V

Protected Line Length = 97.415 Km

Adjacent Shortest Line Length (SHORTEST LINE REMOTE END) = 34 Km

Adjacent Longest Line Length (LONGEST LINE REMOTE END) = 82 Km

CT/PT ratio = 0.275

Calculation

Positive sequence impedance of Protected line $Z_{PL} = \sqrt{R^2+X^2}$

$$Z_{PL} = 0.3320 \text{ Ohms/Km}$$

Total Positive sequence impedance of Protected line $Z_{PL} =$

$$= [Z_{PL} \text{ (Ohms /Km)} * \text{Protected Line Length (km)}]$$

$Z_{PL} \text{ W.R.T Primary} = 32.3417\Omega$

$Z_{PL} \text{ W.R.T Secondary} = Z_{PL} \text{ W.R.T Primary} * (\text{CT/PT ratio})$

$$Z_{PL} = 8.894 \Omega$$

Positive sequence impedance of Adjacent Shortest line $Z_S = \sqrt{R^2+X^2}$

$$Z_S = 0.3320 \text{ Ohms/Km}$$

Total Positive sequence impedance Adjacent Shortest ZSL=

$$= [Z \text{ (Ohms /Km)*Protected Line Length (km)}] \text{ ZSL W.R.T Primary} \\ = 9.96 \Omega$$

$$\text{ZSL W.R.T Secondary} = \text{ZSL W.R.T Primary} * (\text{CT/PT ratio}) \text{ ZSL W.R.T} \\ \text{Secondary} = 2.739\Omega$$

Total Positive sequence impedance of Adjacent Longest line ZLL=

$$= [ZLL \text{ (Ohms /Km)*Longest Line Length (km)}] \text{ ZLL W.R.T Primary} = \\ 27.224\Omega$$

$$\text{ZLL W.R.T Secondary} = \text{ZLL W.R.T Primary} * (\text{CT/PT ratio}) \text{ ZLL W.R.T Secondary} = \\ 7.4866\Omega$$

Zone Settings

Zone 1

Zone 1 = 80 % of Protection Line

$$= 0.8 * 8.894$$

$$\text{Zone 1} = 7.10 \Omega$$

$$\text{Tz1} = 0 \text{ sec}$$

Zone 2 = 1.2(Protection line)

$$\text{Zone 2} = 10.638 \Omega$$

$$\text{tz2} = 0.3 \text{ sec}$$

Zone 3

Zone3 = 1.2*(Protection line + Adjacent Long line)

$$\text{Zone3} = 19.656 \Omega$$

$$\text{tz3} = 1 \text{ sec}$$


Zone 4

Zone4 = 0.25 *Zone1

$$\text{Zone4} = 1.7775\Omega \quad \text{tz4} = 1 \text{ sec}$$

CHAPTER 8
ANNEXURE

LOAD FLOW STUDY WITH DTL LINE



Project: **ETAP**
Location: **14.0.0C**
Contract:
Engineer:
Filename: bawana project 29-08

Page: 1
Date: 20-11-2019
SN: CPRI-BGLO2
Revision: Base
Config.: Normal

Study Case: LF

Electrical Transient Analyzer Program

Load Flow Analysis

Loading Category (1): Design
Generation Category (1): Design
Load Diversity Factor: None

| | <u>Swing</u> | <u>V-Control</u> | <u>Load</u> | <u>Total</u> |
|------------------|--------------|------------------|-------------|--------------|
| Number of Buses: | 3 | 6 | 27 | 36 |

| | <u>XFMR2</u> | <u>XFMR3</u> | <u>Reactor</u> | <u>Line/Cable</u> | <u>Impedance</u> | <u>Tie PD</u> | <u>Total</u> |
|---------------------|--------------|--------------|----------------|-------------------|------------------|---------------|--------------|
| Number of Branches: | 31 | 0 | 0 | 3 | 0 | 1 | 35 |

Method of Solution: Adaptive Newton-Raphson Method
Maximum No. of Iteration: 99
Precision of Solution: 0.0001000

System Frequency: 50.00 Hz
Unit System: Metric
Project Filename: bawana project 29-08
Output Filename: G:\BAWANA FINAL\etap with coupler\29.08.2019\Untitled.lfr

Project: **ETAP**
 Location: **14.0.0C**
 Contract:
 Engineer:
 Filename: bawana project 29-08

Study Case: LF

Page: 2
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Adjustments

| <u>Tolerance</u> | <u>Apply Adjustments</u> | <u>Individual /Global</u> | <u>Percent</u> |
|-----------------------------|--------------------------|---------------------------|----------------|
| Transformer Impedance: | Yes | Individual | |
| Reactor Impedance: | Yes | Individual | |
| Overload Heater Resistance: | No | | |
| Transmission Line Length: | No | | |
| Cable Length: | No | | |

| <u>Temperature Correction</u> | <u>Apply Adjustments</u> | <u>Individual /Global</u> | <u>Degree C</u> |
|-------------------------------|--------------------------|---------------------------|-----------------|
| Transmission Line Resistance: | Yes | Individual | |
| Cable Resistance: | Yes | Individual | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 3
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Bus Input Data

| Bus | | | Initial Voltage | | Load | | | | | | | |
|-------|---------|---------|-----------------|------|--------------|-------|------------|-------|------------|------|---------|------|
| | | | | | Constant kVA | | Constant Z | | Constant I | | Generic | |
| ID | kV | Sub-sys | % Mag. | Ang. | MW | Mvar | MW | Mvar | MW | Mvar | MW | Mvar |
| Bus3 | 16.500 | 1 | 100.0 | 0.0 | | | | | | | | |
| Bus4 | 16.500 | 1 | 100.0 | 0.0 | | | | | | | | |
| Bus5 | 16.500 | 1 | 100.0 | 0.0 | | | | | | | | |
| Bus6 | 16.500 | 1 | 100.0 | 0.0 | | | | | | | | |
| Bus7 | 16.500 | 1 | 100.0 | 0.0 | | | | | | | | |
| Bus8 | 16.500 | 1 | 100.0 | 0.0 | | | | | | | | |
| Bus9 | 400.000 | 1 | 105.0 | 0.0 | | | | | | | | |
| Bus11 | 400.000 | 1 | 105.0 | 0.0 | | | | | | | | |
| Bus12 | 400.000 | 1 | 105.0 | 0.0 | | | | | | | | |
| Bus13 | 6.600 | 1 | 100.0 | 0.0 | 5.440 | 3.371 | 1.360 | 0.843 | | | | |
| Bus14 | 6.600 | 1 | 100.0 | 0.0 | 5.440 | 3.371 | 1.360 | 0.843 | | | | |
| Bus15 | 6.600 | 1 | 100.0 | 0.0 | 5.440 | 3.371 | 1.360 | 0.843 | | | | |
| Bus16 | 6.600 | 1 | 100.0 | 0.0 | 5.440 | 3.371 | 1.360 | 0.843 | | | | |
| Bus19 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus20 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus21 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus23 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus24 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus25 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus26 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus33 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus34 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus35 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus36 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus37 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus38 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus39 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus42 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus43 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus44 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus45 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus46 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus47 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 4
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

| Bus | | | | | Load | | | | | | | |
|---------------------------|---------|---------|--------|------|-----------------|---------|--------------|--------|------------|-------|------------|-------|
| | | | | | Initial Voltage | | Constant kVA | | Constant Z | | Constant I | |
| ID | kV | Sub-sys | % Mag. | Ang. | MW | Mvar | MW | Mvar | MW | Mvar | MW | Mvar |
| Bus48 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Main Bus 1 | 400.000 | 1 | 95.2 | 0.0 | 428.400 | 265.499 | 97.143 | 60.204 | | | | |
| Main Bus 2 | 400.000 | 1 | 100.0 | 0.0 | | | | | | | | |
| Total Number of Buses: 36 | | | | | 464.440 | 287.834 | 106.153 | 65.788 | 0.000 | 0.000 | 0.000 | 0.000 |

| Generation Bus | | | | Voltage | | Generation | | | Mvar Limits | |
|----------------|---------|-----------------|---------|---------|-------|------------|-------|------|-------------|----------|
| ID | kV | Type | Sub-sys | % Mag. | Angle | MW | Mvar | % PF | Max | Min |
| Bus3 | 16.500 | Voltage Control | 1 | 100.0 | 0.0 | 222.100 | | | 125.000 | -125.000 |
| Bus4 | 16.500 | Voltage Control | 1 | 100.0 | 0.0 | 222.100 | | | 125.000 | -125.000 |
| Bus5 | 16.500 | Voltage Control | 1 | 100.0 | 0.0 | 222.100 | | | 125.000 | -125.000 |
| Bus6 | 16.500 | Voltage Control | 1 | 100.0 | 0.0 | 222.100 | | | 125.000 | -125.000 |
| Bus7 | 16.500 | Voltage Control | 1 | 100.0 | 0.0 | 260.000 | | | 161.134 | 0.000 |
| Bus8 | 16.500 | Voltage Control | 1 | 100.0 | 0.0 | 260.000 | | | 161.134 | 0.000 |
| Bus9 | 400.000 | Swing | 1 | 105.0 | 0.0 | | | | | |
| Bus11 | 400.000 | Swing | 1 | 105.0 | 0.0 | | | | | |
| Bus12 | 400.000 | Swing | 1 | 105.0 | 0.0 | | | | | |
| | | | | | | 1408.400 | 0.000 | | | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 5
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Line/Cable Input Data

ohms or siemens/1000 m per Conductor (Cable) or per Phase (Line)

| Line/Cable | | | | | | | | | |
|-------------------|---------|------|----------|--------|---------|--------|----------|----------|---|
| ID | Library | Size | Length | | #/Phase | T (°C) | R | X | Y |
| | | | Adj. (m) | % Tol. | | | | | |
| Bhaadurgarh | | 484. | 48991.0 | 0.0 | 1 | 75 | 0.026660 | 0.330930 | |
| Bhiwani | | 484. | 48991.0 | 0.0 | 1 | 75 | 0.026660 | 0.330930 | |
| Line3 | | 484. | 48991.0 | 0.0 | 1 | 75 | 0.026660 | 0.330930 | |

Line / Cable resistances are listed at the specified temperatures.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 6
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

2-Winding Transformer Input Data

| Transformer | | Rating | | | | | Z Variation | | | % Tap Setting | | Adjusted | Phase Shift | |
|-------------|---------|---------|----------|---------|-------|-------|-------------|------|--------|---------------|------|----------|-------------|-------|
| ID | Phase | MVA | Prim. kV | Sec. kV | % Z1 | X1/R1 | + 5% | - 5% | % Tol. | Prim. | Sec. | % Z | Type | Angle |
| 1DAT01 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 1DAT02 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 1DBT01 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 1DBT02 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 2DAT01 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 2DAT02 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 2DBT01 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 2DBT02 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 3DAT01 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 3DAT02 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 4DAT01 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 4DAT02 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| GT GT 1 | 3-Phase | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.5000 | YNd | 0.000 |
| GT GT 2 | 3-Phase | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.5000 | YNd | 0.000 |
| GT GT 3 | 3-Phase | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.5000 | YNd | 0.000 |
| GT GT 4 | 3-Phase | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.5000 | YNd | 0.000 |
| ODAT01 | 3-Phase | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.0000 | Dyn | 0.000 |
| ODAT02 | 3-Phase | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.0000 | Dyn | 0.000 |
| ODBT01 | 3-Phase | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.0000 | Dyn | 0.000 |
| ODBT02 | 3-Phase | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.0000 | Dyn | 0.000 |
| ODBT03 | 3-Phase | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.0000 | Dyn | 0.000 |
| ODCT01 | 3-Phase | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.0000 | Dyn | 0.000 |
| ODCT02 | 3-Phase | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.0000 | Dyn | 0.000 |
| ODDT01 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| ODDT02 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| SAT 1 | 3-Phase | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.0000 | Dyn | 0.000 |
| SAT 2 | 3-Phase | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.0000 | Dyn | 0.000 |
| SAT 3 | 3-Phase | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.0000 | Dyn | 0.000 |
| SAT 4 | 3-Phase | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.0000 | Dyn | 0.000 |
| ST GT 1 | 3-Phase | 292.400 | 420.000 | 16.500 | 13.50 | 45.00 | 0 | 0 | 0 | 0 | 0 | 13.5000 | YNd | 0.000 |
| ST GT 2 | 3-Phase | 292.400 | 420.000 | 16.500 | 13.50 | 45.00 | 0 | 0 | 0 | 0 | 0 | 13.5000 | YNd | 0.000 |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 7
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

2-Winding Transformer Load Tap Changer (LTC) Settings

| Transformer ID | Connected Buses ("*" LTC Side) | | Transformer Load Tap Changer Setting | | | | | | |
|----------------|--------------------------------|------------------|--------------------------------------|------------|--------|------------------|--------|---------|--|
| | Primary Bus ID | Secondary Bus ID | % Min. Tap | % Max. Tap | % Step | Regulated Bus ID | % V | kV | |
| 1DAT01 | * Bus13 | Bus19 | -5.00 | 5.00 | 2.500 | Bus13 | 100.00 | 6.600 | |
| 1DAT02 | * Bus14 | Bus21 | -5.00 | 5.00 | 2.500 | Bus21 | 100.00 | 0.415 | |
| 1DBT01 | * Bus13 | Bus24 | -5.00 | 5.00 | 2.500 | Bus13 | 100.00 | 6.600 | |
| 1DBT02 | * Bus14 | Bus25 | -5.00 | 5.00 | 2.500 | Bus14 | 100.00 | 6.600 | |
| 2DAT01 | * Bus13 | Bus20 | -5.00 | 5.00 | 2.500 | Bus13 | 100.00 | 6.600 | |
| 2DAT02 | * Bus14 | Bus23 | -5.00 | 5.00 | 2.500 | Bus14 | 100.00 | 6.600 | |
| 2DBT01 | * Bus15 | Bus33 | -5.00 | 5.00 | 2.500 | Bus15 | 100.00 | 6.600 | |
| 2DBT02 | * Bus16 | Bus34 | -5.00 | 5.00 | 2.500 | Bus34 | 100.00 | 0.415 | |
| 3DAT01 | * Bus15 | Bus38 | -5.00 | 5.00 | 2.500 | Bus15 | 100.00 | 6.600 | |
| 3DAT02 | * Bus16 | Bus37 | -5.00 | 5.00 | 2.500 | Bus37 | 100.00 | 0.415 | |
| 4DAT01 | * Bus15 | Bus36 | -5.00 | 5.00 | 2.500 | Bus15 | 100.00 | 6.600 | |
| 4DAT02 | * Bus16 | Bus35 | -5.00 | 5.00 | 2.500 | Bus35 | 100.00 | 0.415 | |
| GT GT 1 | * Main Bus 1 | Bus3 | -5.00 | 5.00 | 2.500 | Main Bus 1 | 100.00 | 400.000 | |
| GT GT 2 | * Main Bus 2 | Bus4 | -5.00 | 5.00 | 2.500 | Main Bus 2 | 100.00 | 400.000 | |
| GT GT 3 | * Main Bus 2 | Bus5 | -5.00 | 5.00 | 2.500 | Main Bus 1 | 100.00 | 400.000 | |
| GT GT 4 | * Main Bus 1 | Bus6 | -5.00 | 5.00 | 2.500 | Main Bus 2 | 100.00 | 400.000 | |
| ODAT01 | * Bus13 | Bus47 | -5.00 | 5.00 | 2.500 | Bus13 | 100.00 | 6.600 | |
| ODAT02 | * Bus15 | Bus48 | -5.00 | 5.00 | 2.500 | Bus15 | 100.00 | 6.600 | |
| ODBT01 | * Bus14 | Bus39 | -5.00 | 5.00 | 2.500 | Bus14 | 100.00 | 6.600 | |
| ODBT02 | * Bus16 | Bus42 | -5.00 | 5.00 | 2.500 | Bus16 | 100.00 | 6.600 | |
| ODBT03 | * Bus15 | Bus43 | -5.00 | 5.00 | 2.500 | Bus43 | 100.00 | 0.415 | |
| ODCT01 | * Bus14 | Bus44 | -5.00 | 5.00 | 2.500 | Bus14 | 100.00 | 6.600 | |
| ODCT02 | * Bus16 | Bus45 | -5.00 | 5.00 | 2.500 | Bus16 | 100.00 | 6.600 | |
| ODDT01 | * Bus13 | Bus26 | -5.00 | 5.00 | 2.500 | Bus13 | 100.00 | 6.600 | |
| ODDT02 | * Bus15 | Bus46 | -5.00 | 5.00 | 2.500 | Bus15 | 100.00 | 6.600 | |
| SAT 1 | * Bus3 | Bus13 | -5.00 | 5.00 | 2.500 | Bus3 | 100.00 | 16.500 | |
| SAT 2 | * Bus4 | Bus14 | -5.00 | 5.00 | 2.500 | Bus4 | 100.00 | 16.500 | |
| SAT 3 | * Bus5 | Bus15 | -5.00 | 5.00 | 2.500 | Bus5 | 100.00 | 16.500 | |
| SAT 4 | * Bus6 | Bus16 | -5.00 | 5.00 | 2.500 | Bus6 | 100.00 | 16.500 | |
| ST GT 1 | * Main Bus 1 | Bus7 | -5.00 | 5.00 | 2.500 | Main Bus 1 | 100.00 | 400.000 | |
| ST GT 2 | * Main Bus 1 | Bus8 | -5.00 | 5.00 | 2.500 | Main Bus 1 | 100.00 | 400.000 | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 8
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Branch Connections

| CKT/Branch | | Connected Bus ID | | % Impedance, Pos. Seq., 100 MVA Bas | | | |
|-------------|------------|------------------|------------|-------------------------------------|--------|--------|---|
| ID | Type | From Bus | To Bus | R | X | Z | Y |
| IDAT01 | 2W XFMR | Bus13 | Bus19 | 10.16 | 457.35 | 457.47 | |
| IDAT02 | 2W XFMR | Bus14 | Bus21 | 10.16 | 457.35 | 457.47 | |
| IDBT01 | 2W XFMR | Bus13 | Bus24 | 10.16 | 457.35 | 457.47 | |
| IDBT02 | 2W XFMR | Bus14 | Bus25 | 10.16 | 457.35 | 457.47 | |
| 2DAT01 | 2W XFMR | Bus13 | Bus20 | 10.16 | 457.35 | 457.47 | |
| 2DAT02 | 2W XFMR | Bus14 | Bus23 | 10.16 | 457.35 | 457.47 | |
| 2DBT01 | 2W XFMR | Bus15 | Bus33 | 10.16 | 457.35 | 457.47 | |
| 2DBT02 | 2W XFMR | Bus16 | Bus34 | 10.16 | 457.35 | 457.47 | |
| 3DAT01 | 2W XFMR | Bus15 | Bus38 | 10.16 | 457.35 | 457.47 | |
| 3DAT02 | 2W XFMR | Bus16 | Bus37 | 10.16 | 457.35 | 457.47 | |
| 4DAT01 | 2W XFMR | Bus15 | Bus36 | 10.16 | 457.35 | 457.47 | |
| 4DAT02 | 2W XFMR | Bus16 | Bus35 | 10.16 | 457.35 | 457.47 | |
| GT GT 1 | 2W XFMR | Main Bus 1 | Bus3 | 3.39 | 5.09 | 6.12 | |
| GT GT 2 | 2W XFMR | Main Bus 2 | Bus4 | 3.39 | 5.09 | 6.12 | |
| GT GT 3 | 2W XFMR | Main Bus 2 | Bus5 | 3.39 | 5.09 | 6.12 | |
| GT GT 4 | 2W XFMR | Main Bus 1 | Bus6 | 3.39 | 5.09 | 6.12 | |
| ODAT01 | 2W XFMR | Bus13 | Bus47 | 22.84 | 456.90 | 457.47 | |
| ODAT02 | 2W XFMR | Bus15 | Bus48 | 22.84 | 456.90 | 457.47 | |
| ODBT01 | 2W XFMR | Bus14 | Bus39 | 22.84 | 456.90 | 457.47 | |
| ODBT02 | 2W XFMR | Bus16 | Bus42 | 22.84 | 456.90 | 457.47 | |
| ODBT03 | 2W XFMR | Bus15 | Bus43 | 22.84 | 456.90 | 457.47 | |
| ODCT01 | 2W XFMR | Bus14 | Bus44 | 22.84 | 456.90 | 457.47 | |
| ODCT02 | 2W XFMR | Bus16 | Bus45 | 22.84 | 456.90 | 457.47 | |
| ODDT01 | 2W XFMR | Bus13 | Bus26 | 10.16 | 457.35 | 457.47 | |
| ODDT02 | 2W XFMR | Bus15 | Bus46 | 10.16 | 457.35 | 457.47 | |
| SAT 1 | 2W XFMR | Bus3 | Bus13 | 0.85 | 38.09 | 38.10 | |
| SAT 2 | 2W XFMR | Bus4 | Bus14 | 0.85 | 38.09 | 38.10 | |
| SAT 3 | 2W XFMR | Bus5 | Bus15 | 0.85 | 38.09 | 38.10 | |
| SAT 4 | 2W XFMR | Bus6 | Bus16 | 0.85 | 38.09 | 38.10 | |
| ST GT 1 | 2W XFMR | Main Bus 1 | Bus7 | 0.10 | 4.62 | 4.62 | |
| ST GT 2 | 2W XFMR | Main Bus 1 | Bus8 | 0.10 | 4.62 | 4.62 | |
| Bhaadurgarh | Line | Bus12 | Main Bus 1 | 0.07 | 0.92 | 0.92 | |
| Bhiwani | Line | Bus9 | Main Bus 2 | 0.07 | 0.92 | 0.92 | |
| Line3 | Line | Bus11 | Main Bus 2 | 0.07 | 0.92 | 0.92 | |
| CB94 | Tie Breakr | Main Bus 2 | Main Bus 1 | | | | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 9
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

LOAD FLOW REPORT

| Bus | | Voltage | | Generation | | Load | | Load Flow | | | | | XFMR |
|---------|---------|---------|------|------------|---------|-------|-------|------------|----------|---------|--------|-------|------|
| ID | kV | % Mag. | Ang. | MW | Mvar | MW | Mvar | ID | MW | Mvar | Amp | %PF | %Tap |
| * Bus3 | 16.500 | 100.000 | 9.4 | 222.100 | -73.629 | 0 | 0 | Main Bus 1 | 210.941 | -81.505 | 7912.8 | -93.3 | |
| | | | | | | | | Bus13 | 11.159 | 7.875 | 477.9 | 81.7 | |
| * Bus4 | 16.500 | 100.000 | 9.4 | 222.100 | -73.629 | 0 | 0 | Main Bus 2 | 210.940 | -81.504 | 7912.8 | -93.3 | |
| | | | | | | | | Bus14 | 11.160 | 7.875 | 477.9 | 81.7 | |
| * Bus5 | 16.500 | 100.000 | 9.4 | 222.100 | -72.521 | 0 | 0 | Main Bus 2 | 210.090 | -81.094 | 7879.9 | -93.3 | |
| | | | | | | | | Bus15 | 12.010 | 8.572 | 516.3 | 81.4 | |
| * Bus6 | 16.500 | 100.000 | 9.4 | 222.100 | -73.629 | 0 | 0 | Main Bus 1 | 210.940 | -81.504 | 7912.8 | -93.3 | |
| | | | | | | | | Bus16 | 11.160 | 7.875 | 477.9 | 81.7 | |
| * Bus7 | 16.500 | 100.000 | 8.5 | 260.000 | 55.004 | 0 | 0 | Main Bus 1 | 260.000 | 55.004 | 9299.0 | 97.8 | |
| * Bus8 | 16.500 | 100.000 | 8.5 | 260.000 | 55.004 | 0 | 0 | Main Bus 1 | 260.000 | 55.004 | 9299.0 | 97.8 | |
| * Bus9 | 400.000 | 105.000 | 0.0 | -252.754 | 249.557 | 0 | 0 | Main Bus 2 | -252.754 | 249.557 | 488.3 | -71.2 | |
| * Bus11 | 400.000 | 105.000 | 0.0 | -252.754 | 249.557 | 0 | 0 | Main Bus 2 | -252.754 | 249.557 | 488.3 | -71.2 | |
| * Bus12 | 400.000 | 105.000 | 0.0 | -252.754 | 249.557 | 0 | 0 | Main Bus 1 | -252.754 | 249.557 | 488.3 | -71.2 | |
| Bus13 | 6.600 | 101.405 | 6.9 | 0 | 0 | 6.838 | 4.238 | Bus19 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus24 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus20 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus47 | 0.862 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus26 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus3 | -11.143 | -7.165 | 1142.8 | 84.1 | |
| Bus14 | 6.600 | 101.405 | 6.9 | 0 | 0 | 6.838 | 4.238 | Bus21 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus25 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus23 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus39 | 0.862 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus44 | 0.862 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus4 | -11.144 | -7.165 | 1142.9 | 84.1 | |
| Bus15 | 6.600 | 101.136 | 6.7 | 0 | 0 | 6.831 | 4.234 | Bus33 | 0.860 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus38 | 0.860 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus36 | 0.860 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus48 | 0.861 | 0.585 | 90.0 | 82.7 | |
| | | | | | | | | Bus43 | 0.861 | 0.585 | 90.0 | 82.7 | |
| | | | | | | | | Bus46 | 0.860 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus5 | -11.992 | -7.743 | 1234.7 | 84.0 | |
| Bus16 | 6.600 | 101.405 | 6.9 | 0 | 0 | 6.838 | 4.238 | Bus34 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus37 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus35 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus42 | 0.862 | 0.585 | 89.9 | 82.7 | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 10
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

| Bus | Voltage | | | Generation | | Load | | ID | Load Flow | | | XFMR | |
|------------|---------|---------|--------|------------|----|---------|---------|------------|-----------|----------|--------|-------|-----|
| | ID | kV | % Mag. | Ang. | MW | Mvar | MW | | Mvar | MW | Mvar | Amp | %PF |
| | | | | | | | | Bus45 | 0.862 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus6 | -11.144 | -7.165 | 1142.9 | 84.1 | |
| Bus19 | 0.415 | 102.787 | 4.5 | 0 | 0 | 0.860 | 0.533 | Bus13 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus20 | 0.415 | 102.787 | 4.5 | 0 | 0 | 0.860 | 0.533 | Bus13 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus21 | 0.415 | 102.787 | 4.5 | 0 | 0 | 0.860 | 0.533 | Bus14 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus23 | 0.415 | 102.787 | 4.5 | 0 | 0 | 0.860 | 0.533 | Bus14 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus24 | 0.415 | 102.787 | 4.5 | 0 | 0 | 0.860 | 0.533 | Bus13 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus25 | 0.415 | 102.787 | 4.5 | 0 | 0 | 0.860 | 0.533 | Bus14 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus26 | 0.415 | 102.787 | 4.5 | 0 | 0 | 0.860 | 0.533 | Bus13 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus33 | 0.415 | 102.500 | 4.3 | 0 | 0 | 0.859 | 0.532 | Bus15 | -0.859 | -0.532 | 1371.0 | 85.0 | |
| Bus34 | 0.415 | 102.787 | 4.5 | 0 | 0 | 0.860 | 0.533 | Bus16 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus35 | 0.415 | 102.787 | 4.5 | 0 | 0 | 0.860 | 0.533 | Bus16 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus36 | 0.415 | 102.500 | 4.3 | 0 | 0 | 0.859 | 0.532 | Bus15 | -0.859 | -0.532 | 1371.0 | 85.0 | |
| Bus37 | 0.415 | 102.787 | 4.5 | 0 | 0 | 0.860 | 0.533 | Bus16 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus38 | 0.415 | 102.500 | 4.3 | 0 | 0 | 0.859 | 0.532 | Bus15 | -0.859 | -0.532 | 1371.0 | 85.0 | |
| Bus39 | 0.415 | 102.665 | 4.5 | 0 | 0 | 0.859 | 0.532 | Bus14 | -0.859 | -0.532 | 1369.7 | 85.0 | |
| Bus42 | 0.415 | 102.665 | 4.5 | 0 | 0 | 0.859 | 0.532 | Bus16 | -0.859 | -0.532 | 1369.7 | 85.0 | |
| Bus43 | 0.415 | 102.378 | 4.3 | 0 | 0 | 0.858 | 0.532 | Bus15 | -0.858 | -0.532 | 1372.0 | 85.0 | |
| Bus44 | 0.415 | 102.665 | 4.5 | 0 | 0 | 0.859 | 0.532 | Bus14 | -0.859 | -0.532 | 1369.7 | 85.0 | |
| Bus45 | 0.415 | 102.665 | 4.5 | 0 | 0 | 0.859 | 0.532 | Bus16 | -0.859 | -0.532 | 1369.7 | 85.0 | |
| Bus46 | 0.415 | 102.500 | 4.3 | 0 | 0 | 0.859 | 0.532 | Bus15 | -0.859 | -0.532 | 1371.0 | 85.0 | |
| Bus47 | 0.415 | 102.665 | 4.5 | 0 | 0 | 0.859 | 0.532 | Bus13 | -0.859 | -0.532 | 1369.7 | 85.0 | |
| Bus48 | 0.415 | 102.378 | 4.3 | 0 | 0 | 0.858 | 0.532 | Bus15 | -0.858 | -0.532 | 1372.0 | 85.0 | |
| Main Bus 1 | 400.000 | 102.822 | 1.5 | 0 | 0 | 531.103 | 329.148 | Bus12 | 253.688 | -237.962 | 488.3 | -72.9 | |
| | | | | | | | | Bus3 | -193.581 | 107.544 | 310.9 | -87.4 | |
| | | | | | | | | Bus6 | -193.580 | 107.543 | 310.9 | -87.4 | |
| | | | | | | | | Bus7 | -259.276 | -22.405 | 365.3 | 99.6 | |
| | | | | | | | | Bus8 | -259.276 | -22.405 | 365.3 | 99.6 | |
| | | | | | | | | Main Bus 2 | 120.922 | -261.464 | 404.4 | -42.0 | |
| Main Bus 2 | 400.000 | 102.822 | 1.5 | 0 | 0 | 0 | 0 | Bus9 | 253.688 | -237.962 | 488.3 | -72.9 | |
| | | | | | | | | Bus11 | 253.688 | -237.962 | 488.3 | -72.9 | |
| | | | | | | | | Bus4 | -193.580 | 107.543 | 310.9 | -87.4 | |
| | | | | | | | | Bus5 | -192.875 | 106.916 | 309.6 | -87.5 | |
| | | | | | | | | Main Bus 1 | -120.922 | 261.464 | 404.4 | -42.0 | |

* Indicates a voltage regulated bus (voltage controlled or swing type machine connected to it)

Indicates a bus with a load mismatch of more than 0.1 MVA

Project: **ETAP**
 Location: **14.0.0C**
 Contract:
 Engineer: Study Case: LF
 Filename: bawana project 29-08

Page: 11
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Bus Loading Summary Report

| Bus | | | Directly Connected Load | | | | | | | | Total Bus Load | | | |
|------------|---------|-----------|-------------------------|---------|------------|--------|------------|------|---------|------|----------------|------|--------|-----------------|
| | | | Constant kVA | | Constant Z | | Constant I | | Generic | | MVA | % PF | Amp | Percent Loading |
| ID | kV | Rated Amp | MW | Mvar | MW | Mvar | MW | Mvar | MW | Mvar | | | | |
| Bus3 | 16.500 | | | | | | | | | | 236.583 | 93.9 | 8278.3 | |
| Bus4 | 16.500 | | | | | | | | | | 236.583 | 93.9 | 8278.2 | |
| Bus5 | 16.500 | | | | | | | | | | 236.442 | 93.9 | 8273.3 | |
| Bus6 | 16.500 | | | | | | | | | | 236.583 | 93.9 | 8278.2 | |
| Bus7 | 16.500 | | | | | | | | | | 265.755 | 97.8 | 9299.0 | |
| Bus8 | 16.500 | | | | | | | | | | 265.755 | 97.8 | 9299.0 | |
| Bus9 | 400.000 | | | | | | | | | | 355.195 | 71.2 | 488.3 | |
| Bus11 | 400.000 | | | | | | | | | | 355.195 | 71.2 | 488.3 | |
| Bus12 | 400.000 | | | | | | | | | | 355.195 | 71.2 | 488.3 | |
| Bus13 | 6.600 | | 5.440 | 3.371 | 1.398 | 0.867 | | | | | 13.248 | 84.1 | 1142.8 | |
| Bus14 | 6.600 | | 5.440 | 3.371 | 1.398 | 0.867 | | | | | 13.249 | 84.1 | 1142.9 | |
| Bus15 | 6.600 | | 5.440 | 3.371 | 1.391 | 0.862 | | | | | 14.274 | 84.0 | 1234.7 | |
| Bus16 | 6.600 | | 5.440 | 3.371 | 1.398 | 0.867 | | | | | 13.249 | 84.1 | 1142.9 | |
| Bus19 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus20 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus21 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus23 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus24 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus25 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus26 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus33 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.010 | 85.0 | 1371.0 | |
| Bus34 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus35 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus36 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.010 | 85.0 | 1371.0 | |
| Bus37 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus38 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.010 | 85.0 | 1371.0 | |
| Bus39 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.011 | 85.0 | 1369.7 | |
| Bus42 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.011 | 85.0 | 1369.7 | |
| Bus43 | 0.415 | | 0.680 | 0.421 | 0.178 | 0.110 | | | | | 1.010 | 85.0 | 1372.0 | |
| Bus44 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.011 | 85.0 | 1369.7 | |
| Bus45 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.011 | 85.0 | 1369.7 | |
| Bus46 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.010 | 85.0 | 1371.0 | |
| Bus47 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.011 | 85.0 | 1369.7 | |
| Bus48 | 0.415 | | 0.680 | 0.421 | 0.178 | 0.110 | | | | | 1.010 | 85.0 | 1372.0 | |
| Main Bus 1 | 400.000 | | 428.400 | 265.499 | 102.703 | 63.649 | | | | | 1056.649 | 85.7 | 1483.3 | |

Project: **ETAP**
 Location: **14.0.0C**
 Contract:
 Engineer:
 Filename: bawana project 29-08

Study Case: LF

Page: 12
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

| Bus | | | Directly Connected Load | | | | | | | | Total Bus Load | | | |
|------------|---------|-----------|-------------------------|------|------------|------|------------|------|---------|------|----------------|------|-------|-----------------|
| | | | Constant kVA | | Constant Z | | Constant I | | Generic | | MVA | % PF | Amp | Percent Loading |
| ID | kV | Rated Amp | MW | Mvar | MW | Mvar | MW | Mvar | MW | Mvar | | | | |
| Main Bus 2 | 400.000 | | | | | | | | | | 695.653 | 72.9 | 976.5 | |

* Indicates operating load of a bus exceeds the bus critical limit (100.0% of the Continuous Ampere rating).
 # Indicates operating load of a bus exceeds the bus marginal limit (95.0% of the Continuous Ampere rating).

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 13
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Branch Loading Summary Report

| CKT / Branch | | Cable & Reactor | | | Transformer | | | | |
|--------------|-------------|-----------------|-------------|---|----------------|-----------------|-------|------------------|-------|
| ID | Type | Ampacity (Amp) | Loading Amp | % | Capacity (MVA) | Loading (input) | | Loading (output) | |
| | | | | | | MVA | % | MVA | % |
| 1DAT01 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 1DAT02 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 1DBT01 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 1DBT02 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 2DAT01 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 2DAT02 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 2DBT01 | Transformer | | | | 1.600 | 1.040 | 65.0 | 1.010 | 63.1 |
| 2DBT02 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 3DAT01 | Transformer | | | | 1.600 | 1.040 | 65.0 | 1.010 | 63.1 |
| 3DAT02 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 4DAT01 | Transformer | | | | 1.600 | 1.040 | 65.0 | 1.010 | 63.1 |
| 4DAT02 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| * GT GT 1 | Transformer | | | | 220.600 | 226.139 | 102.5 | 221.448 | 100.4 |
| * GT GT 2 | Transformer | | | | 220.600 | 226.138 | 102.5 | 221.447 | 100.4 |
| * GT GT 3 | Transformer | | | | 220.600 | 225.197 | 102.1 | 220.526 | 100.0 |
| * GT GT 4 | Transformer | | | | 220.600 | 226.138 | 102.5 | 221.447 | 100.4 |
| ODAT01 | Transformer | | | | 2.000 | 1.042 | 52.1 | 1.011 | 50.5 |
| ODAT02 | Transformer | | | | 2.000 | 1.041 | 52.0 | 1.010 | 50.5 |
| ODBT01 | Transformer | | | | 2.000 | 1.042 | 52.1 | 1.011 | 50.5 |
| ODBT02 | Transformer | | | | 2.000 | 1.042 | 52.1 | 1.011 | 50.5 |
| ODBT03 | Transformer | | | | 2.000 | 1.041 | 52.0 | 1.010 | 50.5 |
| ODCT01 | Transformer | | | | 2.000 | 1.042 | 52.1 | 1.011 | 50.5 |
| ODCT02 | Transformer | | | | 2.000 | 1.042 | 52.1 | 1.011 | 50.5 |
| ODDT01 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| ODDT02 | Transformer | | | | 1.600 | 1.040 | 65.0 | 1.010 | 63.1 |
| SAT 1 | Transformer | | | | 31.500 | 13.658 | 43.4 | 13.248 | 42.1 |
| SAT 2 | Transformer | | | | 31.500 | 13.659 | 43.4 | 13.249 | 42.1 |
| SAT 3 | Transformer | | | | 31.500 | 14.756 | 46.8 | 14.274 | 45.3 |
| SAT 4 | Transformer | | | | 31.500 | 13.659 | 43.4 | 13.249 | 42.1 |
| ST GT 1 | Transformer | | | | 292.400 | 265.755 | 90.9 | 260.242 | 89.0 |
| ST GT 2 | Transformer | | | | 292.400 | 265.755 | 90.9 | 260.242 | 89.0 |

* Indicates a branch with operating load exceeding the branch capability.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 14
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Branch Losses Summary Report

| Branch ID | From-To Bus Flow | | To-From Bus Flow | | Losses | | % Bus Voltage | | Vd % Drop in Vmag |
|-------------|------------------|---------|------------------|----------|---------|---------|---------------|-------|-------------------------|
| | MW | Mvar | MW | Mvar | kW | kvar | From | To | |
| GT GT 1 | 210.941 | -81.505 | -193.581 | 107.544 | 17359.6 | 26039.4 | 100.0 | 102.8 | 2.07 |
| SAT 1 | 11.159 | 7.875 | -11.143 | -7.165 | 15.8 | 710.5 | 100.0 | 101.4 | 3.00 |
| GT GT 2 | 210.940 | -81.504 | -193.580 | 107.543 | 17359.4 | 26039.1 | 100.0 | 102.8 | 2.07 |
| SAT 2 | 11.160 | 7.875 | -11.144 | -7.165 | 15.8 | 710.6 | 100.0 | 101.4 | 3.00 |
| GT GT 3 | 210.090 | -81.094 | -192.875 | 106.916 | 17215.3 | 25822.9 | 100.0 | 102.8 | 2.07 |
| SAT 3 | 12.010 | 8.572 | -11.992 | -7.743 | 18.4 | 829.2 | 100.0 | 101.1 | 3.26 |
| GT GT 4 | 210.940 | -81.504 | -193.580 | 107.543 | 17359.4 | 26039.1 | 100.0 | 102.8 | 2.07 |
| SAT 4 | 11.160 | 7.875 | -11.144 | -7.165 | 15.8 | 710.6 | 100.0 | 101.4 | 3.00 |
| ST GT 1 | 260.000 | 55.004 | -259.276 | -22.405 | 724.4 | 32599.5 | 100.0 | 102.8 | 2.07 |
| ST GT 2 | 260.000 | 55.004 | -259.276 | -22.405 | 724.4 | 32599.5 | 100.0 | 102.8 | 2.07 |
| Bhiwani | -252.754 | 249.557 | 253.688 | -237.962 | 934.1 | 11595.4 | 105.0 | 102.8 | 2.18 |
| Line3 | -252.754 | 249.557 | 253.688 | -237.962 | 934.1 | 11595.4 | 105.0 | 102.8 | 2.18 |
| Bhaadurgarh | -252.754 | 249.557 | 253.688 | -237.962 | 934.1 | 11595.4 | 105.0 | 102.8 | 2.18 |
| 1DAT01 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| 1DBT01 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| 2DAT01 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| ODAT01 | 0.862 | 0.585 | -0.859 | -0.532 | 2.6 | 52.7 | 101.4 | 102.7 | 3.01 |
| ODDT01 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| 1DAT02 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| 1DBT02 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| 2DAT02 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| ODBT01 | 0.862 | 0.585 | -0.859 | -0.532 | 2.6 | 52.7 | 101.4 | 102.7 | 3.01 |
| ODCT01 | 0.862 | 0.585 | -0.859 | -0.532 | 2.6 | 52.7 | 101.4 | 102.7 | 3.01 |
| 2DBT01 | 0.860 | 0.585 | -0.859 | -0.532 | 1.2 | 52.8 | 101.1 | 102.5 | 2.90 |
| 3DAT01 | 0.860 | 0.585 | -0.859 | -0.532 | 1.2 | 52.8 | 101.1 | 102.5 | 2.90 |
| 4DAT01 | 0.860 | 0.585 | -0.859 | -0.532 | 1.2 | 52.8 | 101.1 | 102.5 | 2.90 |
| ODAT02 | 0.861 | 0.585 | -0.858 | -0.532 | 2.6 | 52.9 | 101.1 | 102.4 | 3.01 |
| ODBT03 | 0.861 | 0.585 | -0.858 | -0.532 | 2.6 | 52.9 | 101.1 | 102.4 | 3.01 |
| ODDT02 | 0.860 | 0.585 | -0.859 | -0.532 | 1.2 | 52.8 | 101.1 | 102.5 | 2.90 |
| 2DBT02 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| 3DAT02 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| 4DAT02 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| ODBT02 | 0.862 | 0.585 | -0.859 | -0.532 | 2.6 | 52.7 | 101.4 | 102.7 | 3.01 |
| ODCT02 | 0.862 | 0.585 | -0.859 | -0.532 | 2.6 | 52.7 | 101.4 | 102.7 | 3.01 |

Project: **ETAP**
Location: **14.0.0C**
Contract:
Engineer:
Filename: bawana project 29-08

Study Case: LF

Page: 15
Date: 20-11-2019
SN: CPRI-BGLO2
Revision: Base
Config.: Normal

73645.5 207994.0

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 16
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Alert Summary Report

% Alert Settings

| | <u>Critical</u> | <u>Marginal</u> |
|------------------------------------|------------------------|------------------------|
| <u>Loading</u> | | |
| Bus | 100.0 | 95.0 |
| Cable | 100.0 | 95.0 |
| Reactor | 100.0 | 95.0 |
| Line | 100.0 | 95.0 |
| Transformer | 100.0 | 95.0 |
| Panel | 100.0 | 95.0 |
| Protective Device | 100.0 | 95.0 |
| Generator | 100.0 | 95.0 |
| Inverter/Charger | 100.0 | 95.0 |
| <u>Bus Voltage</u> | | |
| OverVoltage | 108.0 | 105.0 |
| UnderVoltage | 95.0 | 98.0 |
| <u>Generator Excitation</u> | | |
| OverExcited (Q Max.) | 100.0 | 95.0 |
| UnderExcited (Q Min.) | 100.0 | |

Critical Report

| Device ID | Type | Condition | Rating/Limit | Unit | Operating | % Operating | Phase Type |
|------------------|-------------|------------------|---------------------|-------------|------------------|--------------------|-------------------|
| CB72 | LV CB | Overload | 3.000 | Amp | 1368.784 | 45626.1 | 3-Phase |
| GT GEN 1 | Generator | Overload | 222.100 | MW | 222.10 | 100.0 | 3-Phase |
| GT GEN 2 | Generator | Overload | 222.100 | MW | 222.10 | 100.0 | 3-Phase |
| GT GEN 3 | Generator | Overload | 222.100 | MW | 222.10 | 100.0 | 3-Phase |
| GT GEN 4 | Generator | Overload | 222.100 | MW | 222.10 | 100.0 | 3-Phase |
| GT GT 1 | Transformer | Overload | 220.600 | MVA | 226.14 | 102.5 | 3-Phase |
| GT GT 2 | Transformer | Overload | 220.600 | MVA | 226.14 | 102.5 | 3-Phase |
| GT GT 3 | Transformer | Overload | 220.600 | MVA | 225.20 | 102.1 | 3-Phase |
| GT GT 4 | Transformer | Overload | 220.600 | MVA | 226.14 | 102.5 | 3-Phase |
| ST GEN 1 | Generator | Overload | 260.000 | MW | 260.00 | 100.0 | 3-Phase |
| ST GEN 2 | Generator | Overload | 260.000 | MW | 260.00 | 100.0 | 3-Phase |

Marginal Report

| Device ID | Type | Condition | Rating/Limit | Unit | Operating | % Operating | Phase Type |
|------------------|-------------|------------------|---------------------|-------------|------------------|--------------------|-------------------|
| Bus11 | Bus | Over Voltage | 400.000 | kV | 420.000 | 105.0 | 3-Phase |

Project:
Location:
Contract:
Engineer:
Filename: bawana project 29-08

ETAP
14.0.0C

Study Case: LF

Page: 17
Date: 20-11-2019
SN: CPRI-BGLO2
Revision: Base
Config.: Normal

Marginal Report

| <u>Device ID</u> | <u>Type</u> | <u>Condition</u> | <u>Rating/Limit</u> | <u>Unit</u> | <u>Operating</u> | <u>% Operating</u> | <u>Phase Type</u> |
|------------------|-------------|------------------|---------------------|-------------|------------------|--------------------|-------------------|
| Bus12 | Bus | Over Voltage | 400.000 | kV | 420.000 | 105.0 | 3-Phase |
| Bus9 | Bus | Over Voltage | 400.000 | kV | 420.00 | 105.0 | 3-Phase |


| | | | |
|-----------|----------------------|-----------|------------|
| Project: | ETAP | Page: | 18 |
| Location: | 14.0.0C | Date: | 20-11-2019 |
| Contract: | | SN: | CPRI-BGLO2 |
| Engineer: | | Revision: | Base |
| Filename: | bawana project 29-08 | Config.: | Normal |

SUMMARY OF TOTAL GENERATION, LOADING & DEMAND

| | <u>MW</u> | <u>Mvar</u> | <u>MVA</u> | <u>% PF</u> |
|---------------------------|-----------|-------------|------------|---------------|
| Source (Swing Buses): | -758.262 | 748.671 | 1065.584 | 71.16 Leading |
| Source (Non-Swing Buses): | 1408.400 | -183.399 | 1420.291 | 99.16 Leading |
| Total Demand: | 650.138 | 565.272 | 861.517 | 75.46 Lagging |
| Total Motor Load: | 464.440 | 287.834 | 546.400 | 85.00 Lagging |
| Total Static Load: | 112.052 | 69.444 | 131.826 | 85.00 Lagging |
| Total Constant I Load: | 0.000 | 0.000 | 0.000 | |
| Total Generic Load: | 0.000 | 0.000 | 0.000 | |
| Apparent Losses: | 73.646 | 207.994 | | |
| System Mismatch: | 0.000 | 0.000 | | |

Number of Iterations: 4

LOAD FLOW STUDY WITHOUT DTL LINE



Project: **ETAP**
 Location: **14.0.0C**
 Contract:
 Engineer:
 Filename: bawana project 29-08

Page: 1
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Study Case: LF

Electrical Transient Analyzer Program

Load Flow Analysis

Loading Category (1): Design
 Generation Category (1): Design
 Load Diversity Factor: None

| | Swing | V-Control | Load | Total |
|------------------|-------|-----------|------|-------|
| Number of Buses: | 3 | 6 | 27 | 36 |

| | XFMR2 | XFMR3 | Reactor | Line/Cable | Impedance | Tie PD | Total |
|---------------------|-------|-------|---------|------------|-----------|--------|-------|
| Number of Branches: | 31 | 0 | 0 | 2 | 0 | 1 | 34 |

Method of Solution: Adaptive Newton-Raphson Method
 Maximum No. of Iteration: 99
 Precision of Solution: 0.0001000

 System Frequency: 50.00 Hz
 Unit System: Metric
 Project Filename: bawana project 29-08
 Output Filename: G:\BAWANA FINAL\etap with coupler\29.08.2019\Untitled.lfr

Project: **ETAP**
 Location: **14.0.0C**
 Contract:
 Engineer:
 Filename: bawana project 29-08

Study Case: LF

Page: 2
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Adjustments

| <u>Tolerance</u> | <u>Apply Adjustments</u> | <u>Individual /Global</u> | <u>Percent</u> |
|-----------------------------|--------------------------|---------------------------|----------------|
| Transformer Impedance: | Yes | Individual | |
| Reactor Impedance: | Yes | Individual | |
| Overload Heater Resistance: | No | | |
| Transmission Line Length: | No | | |
| Cable Length: | No | | |

| <u>Temperature Correction</u> | <u>Apply Adjustments</u> | <u>Individual /Global</u> | <u>Degree C</u> |
|-------------------------------|--------------------------|---------------------------|-----------------|
| Transmission Line Resistance: | Yes | Individual | |
| Cable Resistance: | Yes | Individual | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 3
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Bus Input Data

| Bus | | | Initial Voltage | | Load | | | | | | | |
|-------|---------|---------|-----------------|------|--------------|-------|------------|-------|------------|------|---------|------|
| | | | | | Constant kVA | | Constant Z | | Constant I | | Generic | |
| ID | kV | Sub-sys | % Mag. | Ang. | MW | Mvar | MW | Mvar | MW | Mvar | MW | Mvar |
| Bus3 | 16.500 | 1 | 100.0 | 0.0 | | | | | | | | |
| Bus4 | 16.500 | 1 | 100.0 | 0.0 | | | | | | | | |
| Bus5 | 16.500 | 1 | 100.0 | 0.0 | | | | | | | | |
| Bus6 | 16.500 | 1 | 100.0 | 0.0 | | | | | | | | |
| Bus7 | 16.500 | 1 | 100.0 | 0.0 | | | | | | | | |
| Bus8 | 16.500 | 1 | 100.0 | 0.0 | | | | | | | | |
| Bus9 | 400.000 | 1 | 105.0 | 0.0 | | | | | | | | |
| Bus11 | 400.000 | 2 | 105.0 | 0.0 | | | | | | | | |
| Bus12 | 400.000 | 1 | 105.0 | 0.0 | | | | | | | | |
| Bus13 | 6.600 | 1 | 100.0 | 0.0 | 5.440 | 3.371 | 1.360 | 0.843 | | | | |
| Bus14 | 6.600 | 1 | 100.0 | 0.0 | 5.440 | 3.371 | 1.360 | 0.843 | | | | |
| Bus15 | 6.600 | 1 | 100.0 | 0.0 | 5.440 | 3.371 | 1.360 | 0.843 | | | | |
| Bus16 | 6.600 | 1 | 100.0 | 0.0 | 5.440 | 3.371 | 1.360 | 0.843 | | | | |
| Bus19 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus20 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus21 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus23 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus24 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus25 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus26 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus33 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus34 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus35 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus36 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus37 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus38 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus39 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus42 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus43 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus44 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus45 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus46 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Bus47 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 4
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

| Bus | | | | | Load | | | | | | | |
|---------------------------|---------|---------|--------|------|-----------------|---------|--------------|--------|------------|-------|------------|-------|
| | | | | | Initial Voltage | | Constant kVA | | Constant Z | | Constant I | |
| ID | kV | Sub-sys | % Mag. | Ang. | MW | Mvar | MW | Mvar | MW | Mvar | MW | Mvar |
| Bus48 | 0.415 | 1 | 100.0 | 0.0 | 0.680 | 0.421 | 0.170 | 0.105 | | | | |
| Main Bus 1 | 400.000 | 1 | 95.2 | 0.0 | 428.400 | 265.499 | 97.143 | 60.204 | | | | |
| Main Bus 2 | 400.000 | 1 | 100.0 | 0.0 | | | | | | | | |
| Total Number of Buses: 36 | | | | | 464.440 | 287.834 | 106.153 | 65.788 | 0.000 | 0.000 | 0.000 | 0.000 |

| Generation Bus | | | | Voltage | | Generation | | | Mvar Limits | |
|----------------|---------|-----------------|---------|---------|-------|------------|-------|------|-------------|----------|
| ID | kV | Type | Sub-sys | % Mag. | Angle | MW | Mvar | % PF | Max | Min |
| Bus3 | 16.500 | Voltage Control | 1 | 100.0 | 0.0 | 222.100 | | | 125.000 | -125.000 |
| Bus4 | 16.500 | Voltage Control | 1 | 100.0 | 0.0 | 222.100 | | | 125.000 | -125.000 |
| Bus5 | 16.500 | Voltage Control | 1 | 100.0 | 0.0 | 222.100 | | | 125.000 | -125.000 |
| Bus6 | 16.500 | Voltage Control | 1 | 100.0 | 0.0 | 222.100 | | | 125.000 | -125.000 |
| Bus7 | 16.500 | Voltage Control | 1 | 100.0 | 0.0 | 260.000 | | | 161.134 | 0.000 |
| Bus8 | 16.500 | Voltage Control | 1 | 100.0 | 0.0 | 260.000 | | | 161.134 | 0.000 |
| Bus9 | 400.000 | Swing | 1 | 105.0 | 0.0 | | | | | |
| Bus11 | 400.000 | Swing | 2 | 105.0 | 0.0 | | | | | |
| Bus12 | 400.000 | Swing | 1 | 105.0 | 0.0 | | | | | |
| | | | | | | 1408.400 | 0.000 | | | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 5
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Line/Cable Input Data

ohms or siemens/1000 m per Conductor (Cable) or per Phase (Line)

| Line/Cable | | | | | | | | | |
|-------------------|---------|------|----------|--------|---------|--------|----------|----------|---|
| ID | Library | Size | Length | | #/Phase | T (°C) | R | X | Y |
| | | | Adj. (m) | % Tol. | | | | | |
| Bhaadurgarh | | 484. | 48991.0 | 0.0 | 1 | 75 | 0.026660 | 0.330930 | |
| Bhiwani | | 484. | 48991.0 | 0.0 | 1 | 75 | 0.026660 | 0.330930 | |

Line / Cable resistances are listed at the specified temperatures.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 6
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

2-Winding Transformer Input Data

| Transformer | | Rating | | | | | Z Variation | | | % Tap Setting | | Adjusted | Phase Shift | |
|-------------|---------|---------|----------|---------|-------|-------|-------------|------|--------|---------------|------|----------|-------------|-------|
| ID | Phase | MVA | Prim. kV | Sec. kV | % Z1 | X1/R1 | + 5% | - 5% | % Tol. | Prim. | Sec. | % Z | Type | Angle |
| 1DAT01 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 1DAT02 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 1DBT01 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 1DBT02 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 2DAT01 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 2DAT02 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 2DBT01 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 2DBT02 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 3DAT01 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 3DAT02 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 4DAT01 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| 4DAT02 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| GT GT 1 | 3-Phase | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.5000 | YNd | 0.000 |
| GT GT 2 | 3-Phase | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.5000 | YNd | 0.000 |
| GT GT 3 | 3-Phase | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.5000 | YNd | 0.000 |
| GT GT 4 | 3-Phase | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.5000 | YNd | 0.000 |
| ODAT01 | 3-Phase | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.0000 | Dyn | 0.000 |
| ODAT02 | 3-Phase | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.0000 | Dyn | 0.000 |
| ODBT01 | 3-Phase | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.0000 | Dyn | 0.000 |
| ODBT02 | 3-Phase | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.0000 | Dyn | 0.000 |
| ODBT03 | 3-Phase | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.0000 | Dyn | 0.000 |
| ODCT01 | 3-Phase | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.0000 | Dyn | 0.000 |
| ODCT02 | 3-Phase | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.0000 | Dyn | 0.000 |
| ODDT01 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| ODDT02 | 3-Phase | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.0000 | Dyn | 0.000 |
| SAT 1 | 3-Phase | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.0000 | Dyn | 0.000 |
| SAT 2 | 3-Phase | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.0000 | Dyn | 0.000 |
| SAT 3 | 3-Phase | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.0000 | Dyn | 0.000 |
| SAT 4 | 3-Phase | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.0000 | Dyn | 0.000 |
| ST GT 1 | 3-Phase | 292.400 | 420.000 | 16.500 | 13.50 | 45.00 | 0 | 0 | 0 | 0 | 0 | 13.5000 | YNd | 0.000 |
| ST GT 2 | 3-Phase | 292.400 | 420.000 | 16.500 | 13.50 | 45.00 | 0 | 0 | 0 | 0 | 0 | 13.5000 | YNd | 0.000 |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 7
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

2-Winding Transformer Load Tap Changer (LTC) Settings

| Transformer ID | Connected Buses ("*" LTC Side) | | Transformer Load Tap Changer Setting | | | | | | |
|----------------|--------------------------------|------------------|--------------------------------------|------------|--------|------------------|--------|---------|--|
| | Primary Bus ID | Secondary Bus ID | % Min. Tap | % Max. Tap | % Step | Regulated Bus ID | % V | kV | |
| 1DAT01 | * Bus13 | Bus19 | -5.00 | 5.00 | 2.500 | Bus13 | 100.00 | 6.600 | |
| 1DAT02 | * Bus14 | Bus21 | -5.00 | 5.00 | 2.500 | Bus21 | 100.00 | 0.415 | |
| 1DBT01 | * Bus13 | Bus24 | -5.00 | 5.00 | 2.500 | Bus13 | 100.00 | 6.600 | |
| 1DBT02 | * Bus14 | Bus25 | -5.00 | 5.00 | 2.500 | Bus14 | 100.00 | 6.600 | |
| 2DAT01 | * Bus13 | Bus20 | -5.00 | 5.00 | 2.500 | Bus13 | 100.00 | 6.600 | |
| 2DAT02 | * Bus14 | Bus23 | -5.00 | 5.00 | 2.500 | Bus14 | 100.00 | 6.600 | |
| 2DBT01 | * Bus15 | Bus33 | -5.00 | 5.00 | 2.500 | Bus15 | 100.00 | 6.600 | |
| 2DBT02 | * Bus16 | Bus34 | -5.00 | 5.00 | 2.500 | Bus34 | 100.00 | 0.415 | |
| 3DAT01 | * Bus15 | Bus38 | -5.00 | 5.00 | 2.500 | Bus15 | 100.00 | 6.600 | |
| 3DAT02 | * Bus16 | Bus37 | -5.00 | 5.00 | 2.500 | Bus37 | 100.00 | 0.415 | |
| 4DAT01 | * Bus15 | Bus36 | -5.00 | 5.00 | 2.500 | Bus15 | 100.00 | 6.600 | |
| 4DAT02 | * Bus16 | Bus35 | -5.00 | 5.00 | 2.500 | Bus35 | 100.00 | 0.415 | |
| GT GT 1 | * Main Bus 1 | Bus3 | -5.00 | 5.00 | 2.500 | Main Bus 1 | 100.00 | 400.000 | |
| GT GT 2 | * Main Bus 2 | Bus4 | -5.00 | 5.00 | 2.500 | Main Bus 2 | 100.00 | 400.000 | |
| GT GT 3 | * Main Bus 2 | Bus5 | -5.00 | 5.00 | 2.500 | Main Bus 1 | 100.00 | 400.000 | |
| GT GT 4 | * Main Bus 1 | Bus6 | -5.00 | 5.00 | 2.500 | Main Bus 2 | 100.00 | 400.000 | |
| ODAT01 | * Bus13 | Bus47 | -5.00 | 5.00 | 2.500 | Bus13 | 100.00 | 6.600 | |
| ODAT02 | * Bus15 | Bus48 | -5.00 | 5.00 | 2.500 | Bus15 | 100.00 | 6.600 | |
| ODBT01 | * Bus14 | Bus39 | -5.00 | 5.00 | 2.500 | Bus14 | 100.00 | 6.600 | |
| ODBT02 | * Bus16 | Bus42 | -5.00 | 5.00 | 2.500 | Bus16 | 100.00 | 6.600 | |
| ODBT03 | * Bus15 | Bus43 | -5.00 | 5.00 | 2.500 | Bus43 | 100.00 | 0.415 | |
| ODCT01 | * Bus14 | Bus44 | -5.00 | 5.00 | 2.500 | Bus14 | 100.00 | 6.600 | |
| ODCT02 | * Bus16 | Bus45 | -5.00 | 5.00 | 2.500 | Bus16 | 100.00 | 6.600 | |
| ODDT01 | * Bus13 | Bus26 | -5.00 | 5.00 | 2.500 | Bus13 | 100.00 | 6.600 | |
| ODDT02 | * Bus15 | Bus46 | -5.00 | 5.00 | 2.500 | Bus15 | 100.00 | 6.600 | |
| SAT 1 | * Bus3 | Bus13 | -5.00 | 5.00 | 2.500 | Bus3 | 100.00 | 16.500 | |
| SAT 2 | * Bus4 | Bus14 | -5.00 | 5.00 | 2.500 | Bus4 | 100.00 | 16.500 | |
| SAT 3 | * Bus5 | Bus15 | -5.00 | 5.00 | 2.500 | Bus5 | 100.00 | 16.500 | |
| SAT 4 | * Bus6 | Bus16 | -5.00 | 5.00 | 2.500 | Bus6 | 100.00 | 16.500 | |
| ST GT 1 | * Main Bus 1 | Bus7 | -5.00 | 5.00 | 2.500 | Main Bus 1 | 100.00 | 400.000 | |
| ST GT 2 | * Main Bus 1 | Bus8 | -5.00 | 5.00 | 2.500 | Main Bus 1 | 100.00 | 400.000 | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 8
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Branch Connections

| CKT/Branch | | Connected Bus ID | | % Impedance, Pos. Seq., 100 MVA Bas | | | |
|-------------|------------|------------------|------------|-------------------------------------|--------|--------|---|
| ID | Type | From Bus | To Bus | R | X | Z | Y |
| IDAT01 | 2W XFMR | Bus13 | Bus19 | 10.16 | 457.35 | 457.47 | |
| IDAT02 | 2W XFMR | Bus14 | Bus21 | 10.16 | 457.35 | 457.47 | |
| IDBT01 | 2W XFMR | Bus13 | Bus24 | 10.16 | 457.35 | 457.47 | |
| IDBT02 | 2W XFMR | Bus14 | Bus25 | 10.16 | 457.35 | 457.47 | |
| 2DAT01 | 2W XFMR | Bus13 | Bus20 | 10.16 | 457.35 | 457.47 | |
| 2DAT02 | 2W XFMR | Bus14 | Bus23 | 10.16 | 457.35 | 457.47 | |
| 2DBT01 | 2W XFMR | Bus15 | Bus33 | 10.16 | 457.35 | 457.47 | |
| 2DBT02 | 2W XFMR | Bus16 | Bus34 | 10.16 | 457.35 | 457.47 | |
| 3DAT01 | 2W XFMR | Bus15 | Bus38 | 10.16 | 457.35 | 457.47 | |
| 3DAT02 | 2W XFMR | Bus16 | Bus37 | 10.16 | 457.35 | 457.47 | |
| 4DAT01 | 2W XFMR | Bus15 | Bus36 | 10.16 | 457.35 | 457.47 | |
| 4DAT02 | 2W XFMR | Bus16 | Bus35 | 10.16 | 457.35 | 457.47 | |
| GT GT 1 | 2W XFMR | Main Bus 1 | Bus3 | 3.39 | 5.09 | 6.12 | |
| GT GT 2 | 2W XFMR | Main Bus 2 | Bus4 | 3.39 | 5.09 | 6.12 | |
| GT GT 3 | 2W XFMR | Main Bus 2 | Bus5 | 3.39 | 5.09 | 6.12 | |
| GT GT 4 | 2W XFMR | Main Bus 1 | Bus6 | 3.39 | 5.09 | 6.12 | |
| ODAT01 | 2W XFMR | Bus13 | Bus47 | 22.84 | 456.90 | 457.47 | |
| ODAT02 | 2W XFMR | Bus15 | Bus48 | 22.84 | 456.90 | 457.47 | |
| ODBT01 | 2W XFMR | Bus14 | Bus39 | 22.84 | 456.90 | 457.47 | |
| ODBT02 | 2W XFMR | Bus16 | Bus42 | 22.84 | 456.90 | 457.47 | |
| ODBT03 | 2W XFMR | Bus15 | Bus43 | 22.84 | 456.90 | 457.47 | |
| ODCT01 | 2W XFMR | Bus14 | Bus44 | 22.84 | 456.90 | 457.47 | |
| ODCT02 | 2W XFMR | Bus16 | Bus45 | 22.84 | 456.90 | 457.47 | |
| ODDT01 | 2W XFMR | Bus13 | Bus26 | 10.16 | 457.35 | 457.47 | |
| ODDT02 | 2W XFMR | Bus15 | Bus46 | 10.16 | 457.35 | 457.47 | |
| SAT 1 | 2W XFMR | Bus3 | Bus13 | 0.85 | 38.09 | 38.10 | |
| SAT 2 | 2W XFMR | Bus4 | Bus14 | 0.85 | 38.09 | 38.10 | |
| SAT 3 | 2W XFMR | Bus5 | Bus15 | 0.85 | 38.09 | 38.10 | |
| SAT 4 | 2W XFMR | Bus6 | Bus16 | 0.85 | 38.09 | 38.10 | |
| ST GT 1 | 2W XFMR | Main Bus 1 | Bus7 | 0.10 | 4.62 | 4.62 | |
| ST GT 2 | 2W XFMR | Main Bus 1 | Bus8 | 0.10 | 4.62 | 4.62 | |
| Bhaadurgarh | Line | Bus12 | Main Bus 1 | 0.07 | 0.92 | 0.92 | |
| Bhiwani | Line | Bus9 | Main Bus 2 | 0.07 | 0.92 | 0.92 | |
| CB94 | Tie Breakr | Main Bus 2 | Main Bus 1 | | | | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 9
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

LOAD FLOW REPORT

| Bus | | Voltage | | Generation | | Load | | Load Flow | | | | | XFMR |
|---------|---------|---------|------|------------|---------|-------|-------|------------|----------|---------|--------|-------|------|
| ID | kV | % Mag. | Ang. | MW | Mvar | MW | Mvar | ID | MW | Mvar | Amp | %PF | %Tap |
| * Bus3 | 16.500 | 100.000 | 9.9 | 222.100 | -61.105 | 0 | 0 | Main Bus 1 | 210.941 | -68.980 | 7765.6 | -95.0 | |
| | | | | | | | | Bus13 | 11.159 | 7.875 | 477.9 | 81.7 | |
| * Bus4 | 16.500 | 100.000 | 9.9 | 222.100 | -61.104 | 0 | 0 | Main Bus 2 | 210.940 | -68.980 | 7765.6 | -95.0 | |
| | | | | | | | | Bus14 | 11.160 | 7.875 | 477.9 | 81.7 | |
| * Bus5 | 16.500 | 100.000 | 9.9 | 222.100 | -59.993 | 0 | 0 | Main Bus 2 | 210.090 | -68.565 | 7732.8 | -95.1 | |
| | | | | | | | | Bus15 | 12.010 | 8.572 | 516.3 | 81.4 | |
| * Bus6 | 16.500 | 100.000 | 9.9 | 222.100 | -61.104 | 0 | 0 | Main Bus 1 | 210.940 | -68.980 | 7765.6 | -95.0 | |
| | | | | | | | | Bus16 | 11.160 | 7.875 | 477.9 | 81.7 | |
| * Bus7 | 16.500 | 100.000 | 9.3 | 260.000 | 70.019 | 0 | 0 | Main Bus 1 | 260.000 | 70.019 | 9421.8 | 96.6 | |
| * Bus8 | 16.500 | 100.000 | 9.3 | 260.000 | 70.019 | 0 | 0 | Main Bus 1 | 260.000 | 70.019 | 9421.8 | 96.6 | |
| * Bus9 | 400.000 | 105.000 | 0.0 | -380.587 | 339.272 | 0 | 0 | Main Bus 2 | -380.587 | 339.272 | 700.9 | -74.6 | |
| * Bus12 | 400.000 | 105.000 | 0.0 | -380.587 | 339.272 | 0 | 0 | Main Bus 1 | -380.587 | 339.272 | 700.9 | -74.6 | |
| Bus13 | 6.600 | 101.405 | 7.5 | 0 | 0 | 6.838 | 4.238 | Bus19 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus24 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus20 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus47 | 0.862 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus26 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus3 | -11.143 | -7.165 | 1142.8 | 84.1 | |
| Bus14 | 6.600 | 101.405 | 7.5 | 0 | 0 | 6.838 | 4.238 | Bus21 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus25 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus23 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus39 | 0.862 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus44 | 0.862 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus4 | -11.144 | -7.165 | 1142.9 | 84.1 | |
| Bus15 | 6.600 | 101.136 | 7.2 | 0 | 0 | 6.831 | 4.234 | Bus33 | 0.860 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus38 | 0.860 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus36 | 0.860 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus48 | 0.861 | 0.585 | 90.0 | 82.7 | |
| | | | | | | | | Bus43 | 0.861 | 0.585 | 90.0 | 82.7 | |
| | | | | | | | | Bus46 | 0.860 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus5 | -11.992 | -7.743 | 1234.7 | 84.0 | |
| Bus16 | 6.600 | 101.405 | 7.5 | 0 | 0 | 6.838 | 4.238 | Bus34 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus37 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus35 | 0.861 | 0.585 | 89.8 | 82.7 | |
| | | | | | | | | Bus42 | 0.862 | 0.585 | 89.9 | 82.7 | |
| | | | | | | | | Bus45 | 0.862 | 0.585 | 89.9 | 82.7 | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 10
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

| Bus | | Voltage | | Generation | | Load | | Load Flow | | | | XFMR | |
|------------|---------|---------|------|------------|------|---------|---------|------------|----------|----------|--------|-------|------|
| ID | kV | % Mag. | Ang. | MW | Mvar | MW | Mvar | ID | MW | Mvar | Amp | %PF | %Tap |
| | | | | | | | | Bus6 | -11.144 | -7.165 | 1142.9 | 84.1 | |
| Bus19 | 0.415 | 102.787 | 5.0 | 0 | 0 | 0.860 | 0.533 | Bus13 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus20 | 0.415 | 102.787 | 5.0 | 0 | 0 | 0.860 | 0.533 | Bus13 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus21 | 0.415 | 102.787 | 5.0 | 0 | 0 | 0.860 | 0.533 | Bus14 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus23 | 0.415 | 102.787 | 5.0 | 0 | 0 | 0.860 | 0.533 | Bus14 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus24 | 0.415 | 102.787 | 5.0 | 0 | 0 | 0.860 | 0.533 | Bus13 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus25 | 0.415 | 102.787 | 5.0 | 0 | 0 | 0.860 | 0.533 | Bus14 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus26 | 0.415 | 102.787 | 5.0 | 0 | 0 | 0.860 | 0.533 | Bus13 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus33 | 0.415 | 102.500 | 4.8 | 0 | 0 | 0.859 | 0.532 | Bus15 | -0.859 | -0.532 | 1371.0 | 85.0 | |
| Bus34 | 0.415 | 102.787 | 5.0 | 0 | 0 | 0.860 | 0.533 | Bus16 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus35 | 0.415 | 102.787 | 5.0 | 0 | 0 | 0.860 | 0.533 | Bus16 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus36 | 0.415 | 102.500 | 4.8 | 0 | 0 | 0.859 | 0.532 | Bus15 | -0.859 | -0.532 | 1371.0 | 85.0 | |
| Bus37 | 0.415 | 102.787 | 5.0 | 0 | 0 | 0.860 | 0.533 | Bus16 | -0.860 | -0.533 | 1368.8 | 85.0 | |
| Bus38 | 0.415 | 102.500 | 4.8 | 0 | 0 | 0.859 | 0.532 | Bus15 | -0.859 | -0.532 | 1371.0 | 85.0 | |
| Bus39 | 0.415 | 102.665 | 5.1 | 0 | 0 | 0.859 | 0.532 | Bus14 | -0.859 | -0.532 | 1369.7 | 85.0 | |
| Bus42 | 0.415 | 102.665 | 5.1 | 0 | 0 | 0.859 | 0.532 | Bus16 | -0.859 | -0.532 | 1369.7 | 85.0 | |
| Bus43 | 0.415 | 102.378 | 4.8 | 0 | 0 | 0.858 | 0.532 | Bus15 | -0.858 | -0.532 | 1372.0 | 85.0 | |
| Bus44 | 0.415 | 102.665 | 5.1 | 0 | 0 | 0.859 | 0.532 | Bus14 | -0.859 | -0.532 | 1369.7 | 85.0 | |
| Bus45 | 0.415 | 102.665 | 5.1 | 0 | 0 | 0.859 | 0.532 | Bus16 | -0.859 | -0.532 | 1369.7 | 85.0 | |
| Bus46 | 0.415 | 102.500 | 4.8 | 0 | 0 | 0.859 | 0.532 | Bus15 | -0.859 | -0.532 | 1371.0 | 85.0 | |
| Bus47 | 0.415 | 102.665 | 5.1 | 0 | 0 | 0.859 | 0.532 | Bus13 | -0.859 | -0.532 | 1369.7 | 85.0 | |
| Bus48 | 0.415 | 102.378 | 4.8 | 0 | 0 | 0.858 | 0.532 | Bus15 | -0.858 | -0.532 | 1372.0 | 85.0 | |
| Main Bus 1 | 400.000 | 102.098 | 2.2 | 0 | 0 | 529.661 | 328.255 | Bus12 | 382.512 | -315.380 | 700.9 | -77.2 | |
| | | | | | | | | Bus3 | -194.221 | 94.060 | 305.1 | -90.0 | |
| | | | | | | | | Bus6 | -194.220 | 94.059 | 305.1 | -90.0 | |
| | | | | | | | | Bus7 | -259.256 | -36.553 | 370.1 | 99.0 | |
| | | | | | | | | Bus8 | -259.256 | -36.553 | 370.1 | 99.0 | |
| | | | | | | | | Main Bus 2 | -5.219 | -127.888 | 180.9 | 4.1 | |
| Main Bus 2 | 400.000 | 102.098 | 2.2 | 0 | 0 | 0 | 0 | Bus9 | 382.512 | -315.380 | 700.9 | -77.2 | |
| | | | | | | | | Bus4 | -194.220 | 94.059 | 305.1 | -90.0 | |
| | | | | | | | | Bus5 | -193.511 | 93.434 | 303.8 | -90.1 | |
| | | | | | | | | Main Bus 1 | 5.219 | 127.888 | 180.9 | 4.1 | |

* Indicates a voltage regulated bus (voltage controlled or swing type machine connected to it)

Indicates a bus with a load mismatch of more than 0.1 MVA

Project: **ETAP**
 Location: **14.0.0C**
 Contract:
 Engineer: Study Case: LF
 Filename: bawana project 29-08

Page: 11
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Bus Loading Summary Report

| Bus | | | Directly Connected Load | | | | | | | | Total Bus Load | | | |
|------------|---------|-----------|-------------------------|---------|------------|--------|------------|------|---------|------|----------------|------|--------|-----------------|
| | | | Constant kVA | | Constant Z | | Constant I | | Generic | | MVA | % PF | Amp | Percent Loading |
| ID | kV | Rated Amp | MW | Mvar | MW | Mvar | MW | Mvar | MW | Mvar | | | | |
| Bus11 | 400.000 | | | | | | | | | | | | | |
| Bus3 | 16.500 | | | | | | | | | | 232.565 | 95.5 | 8137.7 | |
| Bus4 | 16.500 | | | | | | | | | | 232.565 | 95.5 | 8137.7 | |
| Bus5 | 16.500 | | | | | | | | | | 232.443 | 95.6 | 8133.4 | |
| Bus6 | 16.500 | | | | | | | | | | 232.565 | 95.5 | 8137.7 | |
| Bus7 | 16.500 | | | | | | | | | | 269.263 | 96.6 | 9421.8 | |
| Bus8 | 16.500 | | | | | | | | | | 269.263 | 96.6 | 9421.8 | |
| Bus9 | 400.000 | | | | | | | | | | 509.855 | 74.6 | 700.9 | |
| Bus12 | 400.000 | | | | | | | | | | 509.855 | 74.6 | 700.9 | |
| Bus13 | 6.600 | | 5.440 | 3.371 | 1.398 | 0.867 | | | | | 13.248 | 84.1 | 1142.8 | |
| Bus14 | 6.600 | | 5.440 | 3.371 | 1.398 | 0.867 | | | | | 13.249 | 84.1 | 1142.9 | |
| Bus15 | 6.600 | | 5.440 | 3.371 | 1.391 | 0.862 | | | | | 14.274 | 84.0 | 1234.7 | |
| Bus16 | 6.600 | | 5.440 | 3.371 | 1.398 | 0.867 | | | | | 13.249 | 84.1 | 1142.9 | |
| Bus19 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus20 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus21 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus23 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus24 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus25 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus26 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus33 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.010 | 85.0 | 1371.0 | |
| Bus34 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus35 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus36 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.010 | 85.0 | 1371.0 | |
| Bus37 | 0.415 | | 0.680 | 0.421 | 0.180 | 0.111 | | | | | 1.011 | 85.0 | 1368.8 | |
| Bus38 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.010 | 85.0 | 1371.0 | |
| Bus39 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.011 | 85.0 | 1369.7 | |
| Bus42 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.011 | 85.0 | 1369.7 | |
| Bus43 | 0.415 | | 0.680 | 0.421 | 0.178 | 0.110 | | | | | 1.010 | 85.0 | 1372.0 | |
| Bus44 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.011 | 85.0 | 1369.7 | |
| Bus45 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.011 | 85.0 | 1369.7 | |
| Bus46 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.010 | 85.0 | 1371.0 | |
| Bus47 | 0.415 | | 0.680 | 0.421 | 0.179 | 0.111 | | | | | 1.011 | 85.0 | 1369.7 | |
| Bus48 | 0.415 | | 0.680 | 0.421 | 0.178 | 0.110 | | | | | 1.010 | 85.0 | 1372.0 | |
| Main Bus 1 | 400.000 | | 428.400 | 265.499 | 101.261 | 62.756 | | | | | 1048.189 | 87.0 | 1481.8 | |

Project: **ETAP**
 Location: **14.0.0C**
 Contract:
 Engineer:
 Filename: bawana project 29-08

Study Case: LF

Page: 12
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

| Bus | | | Directly Connected Load | | | | | | | | Total Bus Load | | | |
|------------|---------|-----------|-------------------------|------|------------|------|------------|------|---------|------|----------------|------|-------|-----------------|
| | | | Constant kVA | | Constant Z | | Constant I | | Generic | | MVA | % PF | Amp | Percent Loading |
| ID | kV | Rated Amp | MW | Mvar | MW | Mvar | MW | Mvar | MW | Mvar | | | | |
| Main Bus 2 | 400.000 | | | | | | | | | | 499.800 | 77.6 | 706.6 | |

* Indicates operating load of a bus exceeds the bus critical limit (100.0% of the Continuous Ampere rating).
 # Indicates operating load of a bus exceeds the bus marginal limit (95.0% of the Continuous Ampere rating).

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 13
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Branch Loading Summary Report

| CKT / Branch | | Cable & Reactor | | | Transformer | | | | |
|--------------|-------------|-----------------|-------------|---|----------------|-----------------|-------|------------------|------|
| ID | Type | Ampacity (Amp) | Loading Amp | % | Capacity (MVA) | Loading (input) | | Loading (output) | |
| | | | | | | MVA | % | MVA | % |
| 1DAT01 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 1DAT02 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 1DBT01 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 1DBT02 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 2DAT01 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 2DAT02 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 2DBT01 | Transformer | | | | 1.600 | 1.040 | 65.0 | 1.010 | 63.1 |
| 2DBT02 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 3DAT01 | Transformer | | | | 1.600 | 1.040 | 65.0 | 1.010 | 63.1 |
| 3DAT02 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| 4DAT01 | Transformer | | | | 1.600 | 1.040 | 65.0 | 1.010 | 63.1 |
| 4DAT02 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| * GT GT 1 | Transformer | | | | 220.600 | 221.933 | 100.6 | 215.799 | 97.8 |
| * GT GT 2 | Transformer | | | | 220.600 | 221.932 | 100.6 | 215.798 | 97.8 |
| * GT GT 3 | Transformer | | | | 220.600 | 220.995 | 100.2 | 214.887 | 97.4 |
| * GT GT 4 | Transformer | | | | 220.600 | 221.932 | 100.6 | 215.798 | 97.8 |
| ODAT01 | Transformer | | | | 2.000 | 1.042 | 52.1 | 1.011 | 50.5 |
| ODAT02 | Transformer | | | | 2.000 | 1.041 | 52.0 | 1.010 | 50.5 |
| ODBT01 | Transformer | | | | 2.000 | 1.042 | 52.1 | 1.011 | 50.5 |
| ODBT02 | Transformer | | | | 2.000 | 1.042 | 52.1 | 1.011 | 50.5 |
| ODBT03 | Transformer | | | | 2.000 | 1.041 | 52.0 | 1.010 | 50.5 |
| ODCT01 | Transformer | | | | 2.000 | 1.042 | 52.1 | 1.011 | 50.5 |
| ODCT02 | Transformer | | | | 2.000 | 1.042 | 52.1 | 1.011 | 50.5 |
| ODDT01 | Transformer | | | | 1.600 | 1.041 | 65.1 | 1.011 | 63.2 |
| ODDT02 | Transformer | | | | 1.600 | 1.040 | 65.0 | 1.010 | 63.1 |
| SAT 1 | Transformer | | | | 31.500 | 13.658 | 43.4 | 13.248 | 42.1 |
| SAT 2 | Transformer | | | | 31.500 | 13.659 | 43.4 | 13.249 | 42.1 |
| SAT 3 | Transformer | | | | 31.500 | 14.756 | 46.8 | 14.274 | 45.3 |
| SAT 4 | Transformer | | | | 31.500 | 13.659 | 43.4 | 13.249 | 42.1 |
| ST GT 1 | Transformer | | | | 292.400 | 269.263 | 92.1 | 261.820 | 89.5 |
| ST GT 2 | Transformer | | | | 292.400 | 269.263 | 92.1 | 261.820 | 89.5 |

* Indicates a branch with operating load exceeding the branch capability.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 14
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Branch Losses Summary Report

| Branch ID | From-To Bus Flow | | To-From Bus Flow | | Losses | | % Bus Voltage | | Vd % Drop in Vmag |
|-------------|------------------|---------|------------------|----------|---------|----------|---------------|-------|-------------------------|
| | MW | Mvar | MW | Mvar | kW | kvar | From | To | |
| GT GT 1 | 210.941 | -68.980 | -194.221 | 94.060 | 16719.8 | 25079.7 | 100.0 | 102.1 | 2.76 |
| SAT 1 | 11.159 | 7.875 | -11.143 | -7.165 | 15.8 | 710.5 | 100.0 | 101.4 | 3.00 |
| GT GT 2 | 210.940 | -68.980 | -194.220 | 94.059 | 16719.6 | 25079.4 | 100.0 | 102.1 | 2.76 |
| SAT 2 | 11.160 | 7.875 | -11.144 | -7.165 | 15.8 | 710.6 | 100.0 | 101.4 | 3.00 |
| GT GT 3 | 210.090 | -68.565 | -193.511 | 93.434 | 16578.8 | 24868.2 | 100.0 | 102.1 | 2.76 |
| SAT 3 | 12.010 | 8.572 | -11.992 | -7.743 | 18.4 | 829.2 | 100.0 | 101.1 | 3.26 |
| GT GT 4 | 210.940 | -68.980 | -194.220 | 94.059 | 16719.6 | 25079.4 | 100.0 | 102.1 | 2.76 |
| SAT 4 | 11.160 | 7.875 | -11.144 | -7.165 | 15.8 | 710.6 | 100.0 | 101.4 | 3.00 |
| ST GT 1 | 260.000 | 70.019 | -259.256 | -36.553 | 743.7 | 33465.9 | 100.0 | 102.1 | 2.76 |
| ST GT 2 | 260.000 | 70.019 | -259.256 | -36.553 | 743.7 | 33465.9 | 100.0 | 102.1 | 2.76 |
| Bhiwani | -380.587 | 339.272 | 382.512 | -315.380 | 1924.7 | 23891.7 | 105.0 | 102.1 | 2.90 |
| Bhaadurgarh | -380.587 | 339.272 | 382.512 | -315.380 | 1924.7 | 23891.7 | 105.0 | 102.1 | 2.90 |
| 1DAT01 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| 1DBT01 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| 2DAT01 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| ODAT01 | 0.862 | 0.585 | -0.859 | -0.532 | 2.6 | 52.7 | 101.4 | 102.7 | 3.01 |
| ODDT01 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| 1DAT02 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| 1DBT02 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| 2DAT02 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| ODBT01 | 0.862 | 0.585 | -0.859 | -0.532 | 2.6 | 52.7 | 101.4 | 102.7 | 3.01 |
| ODCT01 | 0.862 | 0.585 | -0.859 | -0.532 | 2.6 | 52.7 | 101.4 | 102.7 | 3.01 |
| 2DBT01 | 0.860 | 0.585 | -0.859 | -0.532 | 1.2 | 52.8 | 101.1 | 102.5 | 2.90 |
| 3DAT01 | 0.860 | 0.585 | -0.859 | -0.532 | 1.2 | 52.8 | 101.1 | 102.5 | 2.90 |
| 4DAT01 | 0.860 | 0.585 | -0.859 | -0.532 | 1.2 | 52.8 | 101.1 | 102.5 | 2.90 |
| ODAT02 | 0.861 | 0.585 | -0.858 | -0.532 | 2.6 | 52.9 | 101.1 | 102.4 | 3.01 |
| ODBT03 | 0.861 | 0.585 | -0.858 | -0.532 | 2.6 | 52.9 | 101.1 | 102.4 | 3.01 |
| ODDT02 | 0.860 | 0.585 | -0.859 | -0.532 | 1.2 | 52.8 | 101.1 | 102.5 | 2.90 |
| 2DBT02 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| 3DAT02 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| 4DAT02 | 0.861 | 0.585 | -0.860 | -0.533 | 1.2 | 52.7 | 101.4 | 102.8 | 2.89 |
| ODBT02 | 0.862 | 0.585 | -0.859 | -0.532 | 2.6 | 52.7 | 101.4 | 102.7 | 3.01 |
| ODCT02 | 0.862 | 0.585 | -0.859 | -0.532 | 2.6 | 52.7 | 101.4 | 102.7 | 3.01 |
| | | | | | 72175.3 | 218890.1 | | | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C

Study Case: LF

Page: 15
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Alert Summary Report

% Alert Settings

| | <u>Critical</u> | <u>Marginal</u> |
|------------------------------------|------------------------|------------------------|
| <u>Loading</u> | | |
| Bus | 100.0 | 95.0 |
| Cable | 100.0 | 95.0 |
| Reactor | 100.0 | 95.0 |
| Line | 100.0 | 95.0 |
| Transformer | 100.0 | 95.0 |
| Panel | 100.0 | 95.0 |
| Protective Device | 100.0 | 95.0 |
| Generator | 100.0 | 95.0 |
| Inverter/Charger | 100.0 | 95.0 |
| <u>Bus Voltage</u> | | |
| OverVoltage | 108.0 | 105.0 |
| UnderVoltage | 95.0 | 98.0 |
| <u>Generator Excitation</u> | | |
| OverExcited (Q Max.) | 100.0 | 95.0 |
| UnderExcited (Q Min.) | 100.0 | |

Critical Report

| Device ID | Type | Condition | Rating/Limit | Unit | Operating | % Operating | Phase Type |
|------------------|-------------|------------------|---------------------|-------------|------------------|--------------------|-------------------|
| CB72 | LV CB | Overload | 3.000 | Amp | 1368.784 | 45626.1 | 3-Phase |
| GT GEN 1 | Generator | Overload | 222.100 | MW | 222.10 | 100.0 | 3-Phase |
| GT GEN 2 | Generator | Overload | 222.100 | MW | 222.10 | 100.0 | 3-Phase |
| GT GEN 3 | Generator | Overload | 222.100 | MW | 222.10 | 100.0 | 3-Phase |
| GT GEN 4 | Generator | Overload | 222.100 | MW | 222.10 | 100.0 | 3-Phase |
| GT GT 1 | Transformer | Overload | 220.600 | MVA | 221.93 | 100.6 | 3-Phase |
| GT GT 2 | Transformer | Overload | 220.600 | MVA | 221.93 | 100.6 | 3-Phase |
| GT GT 3 | Transformer | Overload | 220.600 | MVA | 221.00 | 100.2 | 3-Phase |
| GT GT 4 | Transformer | Overload | 220.600 | MVA | 221.93 | 100.6 | 3-Phase |
| ST GEN 1 | Generator | Overload | 260.000 | MW | 260.00 | 100.0 | 3-Phase |
| ST GEN 2 | Generator | Overload | 260.000 | MW | 260.00 | 100.0 | 3-Phase |

Marginal Report

| Device ID | Type | Condition | Rating/Limit | Unit | Operating | % Operating | Phase Type |
|------------------|-------------|------------------|---------------------|-------------|------------------|--------------------|-------------------|
| Bus11 | Bus | Over Voltage | 400.000 | kV | 420.000 | 105.0 | 3-Phase |

Project:
Location:
Contract:
Engineer:
Filename: bawana project 29-08

ETAP
14.0.0C

Study Case: LF

Page: 16
Date: 20-11-2019
SN: CPRI-BGLO2
Revision: Base
Config.: Normal

Marginal Report

| <u>Device ID</u> | <u>Type</u> | <u>Condition</u> | <u>Rating/Limit</u> | <u>Unit</u> | <u>Operating</u> | <u>% Operating</u> | <u>Phase Type</u> |
|------------------|-------------|------------------|---------------------|-------------|------------------|--------------------|-------------------|
| Bus12 | Bus | Over Voltage | 400.000 | kV | 420.000 | 105.0 | 3-Phase |
| Bus9 | Bus | Over Voltage | 400.000 | kV | 420.00 | 105.0 | 3-Phase |


| | | | |
|-----------|----------------------|-----------|------------|
| Project: | ETAP | Page: | 17 |
| Location: | 14.0.0C | Date: | 20-11-2019 |
| Contract: | | SN: | CPRI-BGLO2 |
| Engineer: | | Revision: | Base |
| Filename: | bawana project 29-08 | Config.: | Normal |

SUMMARY OF TOTAL GENERATION, LOADING & DEMAND

| | <u>MW</u> | <u>Mvar</u> | <u>MVA</u> | <u>% PF</u> |
|---------------------------|-----------|-------------|------------|---------------|
| Source (Swing Buses): | -761.174 | 678.543 | 1019.709 | 74.65 Leading |
| Source (Non-Swing Buses): | 1408.400 | -103.269 | 1412.181 | 99.73 Leading |
| Total Demand: | 647.226 | 575.274 | 865.934 | 74.74 Lagging |
| Total Motor Load: | 464.440 | 287.834 | 546.400 | 85.00 Lagging |
| Total Static Load: | 110.611 | 68.550 | 130.130 | 85.00 Lagging |
| Total Constant I Load: | 0.000 | 0.000 | 0.000 | |
| Total Generic Load: | 0.000 | 0.000 | 0.000 | |
| Apparent Losses: | 72.175 | 218.890 | | |
| System Mismatch: | 0.000 | 0.000 | | |

Number of Iterations: 4

SHORT CIRCUIT STUDY WITH DTL LINE



Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 1
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Electrical Transient Analyzer Program

Short-Circuit Analysis

IEC 60909 Standard

3-Phase, LG, LL, & LLG Fault Currents

| | Swing | V-Control | Load | Total |
|------------------|-------|-----------|------|-------|
| Number of Buses: | 3 | 6 | 27 | 36 |

| | XFMR2 | XFMR3 | Reactor | Line/Cable | Impedance | Tie PD | Total |
|---------------------|-------|-------|---------|------------|-----------|--------|-------|
| Number of Branches: | 31 | 0 | 0 | 3 | 0 | 1 | 35 |

| | Synchronous Generator | Power Grid | Synchronous Motor | Induction Machines | Lumped Load | Total |
|---------------------|-----------------------|------------|-------------------|--------------------|-------------|-------|
| Number of Machines: | 6 | 3 | 0 | 0 | 26 | 35 |

System Frequency: 50.00
 Unit System: Metric
 Project Filename: bawana project 29-08
 Output Filename: G:\BAWANA FINAL\etap with coupler\29.08.2019\Untitled.SI2S

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 2
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Adjustments

| <u>Tolerance</u> | <u>Apply Adjustments</u> | <u>Individual /Global</u> | <u>Percent</u> |
|-----------------------------|--------------------------|---------------------------|----------------|
| Transformer Impedance: | Yes | Individual | |
| Reactor Impedance: | Yes | Individual | |
| Overload Heater Resistance: | No | | |
| Transmission Line Length: | No | | |
| Cable Length: | No | | |

| <u>Temperature Correction</u> | <u>Apply Adjustments</u> | <u>Individual /Global</u> | <u>Degree C</u> |
|-------------------------------|--------------------------|---------------------------|-----------------|
| Transmission Line Resistance: | Yes | Individual | |
| Cable Resistance: | Yes | Individual | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 3
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Bus Input Data

| Bus | | | | | Initial Voltage | |
|------------|------|---------|---------|---------|------------------------|--------|
| ID | Type | Nom. kV | Base kV | Sub-sys | %Mag. | Ang. |
| Bus3 | Gen. | 16.500 | 16.500 | 1 | 100.00 | 30.00 |
| Bus4 | Gen. | 16.500 | 16.500 | 1 | 100.00 | 30.00 |
| Bus5 | Gen. | 16.500 | 16.500 | 1 | 100.00 | 30.00 |
| Bus6 | Gen. | 16.500 | 16.500 | 1 | 100.00 | 30.00 |
| Bus7 | Gen. | 16.500 | 16.500 | 1 | 100.00 | 30.00 |
| Bus8 | Gen. | 16.500 | 16.500 | 1 | 100.00 | 30.00 |
| Bus9 | SWNG | 400.000 | 420.000 | 1 | 105.00 | 0.00 |
| Bus11 | SWNG | 400.000 | 420.000 | 1 | 105.00 | 0.00 |
| Bus12 | SWNG | 400.000 | 420.000 | 1 | 105.00 | 0.00 |
| Bus13 | Load | 6.600 | 6.900 | 1 | 100.00 | 0.00 |
| Bus14 | Load | 6.600 | 6.900 | 1 | 100.00 | 0.00 |
| Bus15 | Load | 6.600 | 6.900 | 1 | 100.00 | 0.00 |
| Bus16 | Load | 6.600 | 6.900 | 1 | 100.00 | 0.00 |
| Bus19 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus20 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus21 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus23 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus24 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus25 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus26 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus33 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus34 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus35 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus36 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus37 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus38 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus39 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus42 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus43 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus44 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus45 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus46 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus47 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus48 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Main Bus 1 | Load | 400.000 | 420.000 | 1 | 95.24 | 0.00 |
| Main Bus 2 | Load | 400.000 | 420.000 | 1 | 100.00 | 0.00 |

36 Buses Total

All voltages reported by ETAP are in % of bus Nominal kV.
 Base kV values of buses are calculated and used internally by ETAP.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 4
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Line/Cable Input Data

ohms or siemens per 1000 m per Conductor (Cable) or per Phase (Line)

| Line/Cable | | | | | | | | | | | | |
|-------------------|---------|------|----------|--------|---------|--------|---------|---------|----|---------|---------|----|
| ID | Library | Size | Length | | #/Phase | T (°C) | R1 | X1 | Y1 | R0 | X0 | Y0 |
| | | | Adj. (m) | % Tol. | | | | | | | | |
| Bhaadurgarh | | 484. | 48991.0 | 0.0 | 1 | 75 | 0.02666 | 0.33093 | | 0.26118 | 1.03144 | |
| Bhiwani | | 484. | 48991.0 | 0.0 | 1 | 75 | 0.02666 | 0.33093 | | 0.26118 | 1.03144 | |
| Line3 | | 484. | 48991.0 | 0.0 | 1 | 75 | 0.02666 | 0.33093 | | 0.26118 | 1.03144 | |

Line / Cable resistances are listed at the specified temperatures.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 5
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

2-Winding Transformer Input Data

| Transformer ID | Rating | | | Z Variation | | | % Tap Setting | | Adjusted | Phase Shift | | | |
|-------------------|---------|----------|---------|-------------|-------|------|---------------|--------|----------|-------------|-------|------|--------|
| | MVA | Prim. kV | Sec. kV | % Z | X/R | + 5% | - 5% | % Tol. | Prim. | Sec. | % Z | Type | Angle |
| 1DAT01 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 1DAT02 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 1DBT01 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 1DBT02 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 2DAT01 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 2DAT02 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 2DBT01 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 2DBT02 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 3DAT01 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 3DAT02 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 4DAT01 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 4DAT02 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| GT GT 1 | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.50 | YNd | -30.00 |
| GT GT 2 | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.50 | YNd | -30.00 |
| GT GT 3 | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.50 | YNd | -30.00 |
| GT GT 4 | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.50 | YNd | -30.00 |
| ODAT01 | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.00 | Dyn | 30.00 |
| ODAT02 | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.00 | Dyn | 30.00 |
| ODBT01 | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.00 | Dyn | 30.00 |
| ODBT02 | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.00 | Dyn | 30.00 |
| ODBT03 | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.00 | Dyn | 30.00 |
| ODCT01 | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.00 | Dyn | 30.00 |
| ODCT02 | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.00 | Dyn | 30.00 |
| ODDT01 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| ODDT02 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| SAT 1 | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.00 | Dyn | 30.00 |
| SAT 2 | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.00 | Dyn | 30.00 |
| SAT 3 | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.00 | Dyn | 30.00 |
| SAT 4 | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.00 | Dyn | 30.00 |
| ST GT 1 | 292.400 | 420.000 | 16.500 | 13.50 | 45.00 | 0 | 0 | 0 | 0 | 0 | 13.50 | YNd | -30.00 |
| ST GT 2 | 292.400 | 420.000 | 16.500 | 13.50 | 45.00 | 0 | 0 | 0 | 0 | 0 | 13.50 | YNd | -30.00 |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 6
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

2-Winding Transformer Grounding Input Data

| Transformer | Rating | | | Grounding | | | | | | | | | |
|-------------|--------|---------|----------|-----------|------------|--------------|------------|-------------|-------------|----------------|--------------|---------------|---------------|
| | ID | MVA | Prim. kV | Sec. kV | Conn. Type | Primary Type | Primary kV | Primary Amp | Primary ohm | Secondary Type | Secondary kV | Secondary Amp | Secondary ohm |
| 1DAT01 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 1DAT02 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 1DBT01 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 1DBT02 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 2DAT01 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 2DAT02 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 2DBT01 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 2DBT02 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 3DAT01 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 3DAT02 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 4DAT01 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 4DAT02 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| GT GT 1 | | 220.600 | 420.000 | 16.500 | Y/D | Solid | | | | | | | |
| GT GT 2 | | 220.600 | 420.000 | 16.500 | Y/D | Solid | | | | | | | |
| GT GT 3 | | 220.600 | 420.000 | 16.500 | Y/D | Solid | | | | | | | |
| GT GT 4 | | 220.600 | 420.000 | 16.500 | Y/D | Solid | | | | | | | |
| ODAT01 | | 2.000 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODAT02 | | 2.000 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODBT01 | | 2.000 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODBT02 | | 2.000 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODBT03 | | 2.000 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODCT01 | | 2.000 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODCT02 | | 2.000 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODDT01 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODDT02 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| SAT 1 | | 31.500 | 16.500 | 6.900 | D/Y | | | | | Solid | | | |
| SAT 2 | | 31.500 | 16.500 | 6.900 | D/Y | | | | | Solid | | | |
| SAT 3 | | 31.500 | 16.500 | 6.900 | D/Y | | | | | Solid | | | |
| SAT 4 | | 31.500 | 16.500 | 6.900 | D/Y | | | | | Solid | | | |
| ST GT 1 | | 292.400 | 420.000 | 16.500 | Y/D | Solid | | | | | | | |
| ST GT 2 | | 292.400 | 420.000 | 16.500 | Y/D | Solid | | | | | | | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 7
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Branch Connections

| CKT/Branch | | Connected Bus ID | | % Impedance, Pos. Seq., 100 MVAb | | | |
|-------------|------------|------------------|------------|----------------------------------|--------|--------|---|
| ID | Type | From Bus | To Bus | R | X | Z | Y |
| 1DAT01 | 2W XFMR | Bus13 | Bus19 | 9.67 | 435.32 | 435.43 | |
| 1DAT02 | 2W XFMR | Bus14 | Bus21 | 9.67 | 435.32 | 435.43 | |
| 1DBT01 | 2W XFMR | Bus13 | Bus24 | 9.67 | 435.32 | 435.43 | |
| 1DBT02 | 2W XFMR | Bus14 | Bus25 | 9.67 | 435.32 | 435.43 | |
| 2DAT01 | 2W XFMR | Bus13 | Bus20 | 9.67 | 435.32 | 435.43 | |
| 2DAT02 | 2W XFMR | Bus14 | Bus23 | 9.67 | 435.32 | 435.43 | |
| 2DBT01 | 2W XFMR | Bus15 | Bus33 | 9.67 | 435.32 | 435.43 | |
| 2DBT02 | 2W XFMR | Bus16 | Bus34 | 9.67 | 435.32 | 435.43 | |
| 3DAT01 | 2W XFMR | Bus15 | Bus38 | 9.67 | 435.32 | 435.43 | |
| 3DAT02 | 2W XFMR | Bus16 | Bus37 | 9.67 | 435.32 | 435.43 | |
| 4DAT01 | 2W XFMR | Bus15 | Bus36 | 9.67 | 435.32 | 435.43 | |
| 4DAT02 | 2W XFMR | Bus16 | Bus35 | 9.67 | 435.32 | 435.43 | |
| GT GT 1 | 2W XFMR | Main Bus 1 | Bus3 | 3.29 | 4.94 | 5.94 | |
| GT GT 2 | 2W XFMR | Main Bus 2 | Bus4 | 3.29 | 4.94 | 5.94 | |
| GT GT 3 | 2W XFMR | Main Bus 2 | Bus5 | 3.29 | 4.94 | 5.94 | |
| GT GT 4 | 2W XFMR | Main Bus 1 | Bus6 | 3.29 | 4.94 | 5.94 | |
| ODAT01 | 2W XFMR | Bus13 | Bus47 | 21.50 | 429.99 | 430.52 | |
| ODAT02 | 2W XFMR | Bus15 | Bus48 | 21.50 | 429.99 | 430.52 | |
| ODBT01 | 2W XFMR | Bus14 | Bus39 | 21.50 | 429.99 | 430.52 | |
| ODBT02 | 2W XFMR | Bus16 | Bus42 | 21.50 | 429.99 | 430.52 | |
| ODBT03 | 2W XFMR | Bus15 | Bus43 | 21.50 | 429.99 | 430.52 | |
| ODCT01 | 2W XFMR | Bus14 | Bus44 | 21.50 | 429.99 | 430.52 | |
| ODCT02 | 2W XFMR | Bus16 | Bus45 | 21.50 | 429.99 | 430.52 | |
| ODDT01 | 2W XFMR | Bus13 | Bus26 | 9.67 | 435.32 | 435.43 | |
| ODDT02 | 2W XFMR | Bus15 | Bus46 | 9.67 | 435.32 | 435.43 | |
| SAT 1 | 2W XFMR | Bus3 | Bus13 | 0.83 | 37.13 | 37.14 | |
| SAT 2 | 2W XFMR | Bus4 | Bus14 | 0.83 | 37.13 | 37.14 | |
| SAT 3 | 2W XFMR | Bus5 | Bus15 | 0.83 | 37.13 | 37.14 | |
| SAT 4 | 2W XFMR | Bus6 | Bus16 | 0.83 | 37.13 | 37.14 | |
| ST GT 1 | 2W XFMR | Main Bus 1 | Bus7 | 0.10 | 4.47 | 4.47 | |
| ST GT 2 | 2W XFMR | Main Bus 1 | Bus8 | 0.10 | 4.48 | 4.48 | |
| Bhaadurgarh | Line | Bus12 | Main Bus 1 | 0.07 | 0.92 | 0.92 | |
| Bhiwani | Line | Bus9 | Main Bus 2 | 0.07 | 0.92 | 0.92 | |
| Line3 | Line | Bus11 | Main Bus 2 | 0.07 | 0.92 | 0.92 | |
| CB94 | Tie Breakr | Main Bus 2 | Main Bus 1 | | | | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 8
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Power Grid Input Data

| Power Grid ID | Connected Bus ID | Rating | | % Impedance 100 MVA Base | | | Grounding Type |
|---------------|------------------|-----------|---------|-----------------------------|---------|------|-------------------|
| | | MVASC | kV | R | X" | R/X" | |
| U1 | Bus9 | 33616.700 | 420.000 | 0.02960 | 0.29599 | 0.10 | Wye - Solid |
| U5 | Bus11 | 31342.200 | 420.000 | 0.03175 | 0.31748 | 0.10 | Wye - Solid |
| U6 | Bus12 | 15229.800 | 420.000 | 0.06533 | 0.65335 | 0.10 | Wye - Solid |

Total Connected Power Grids (= 3): 80188.700 MVA

Synchronous Generator Input Data

| Synchronous Generator | | Rating | | | | % Impedance in Machine Base | | | | | | Grounding | | | Excitation |
|-----------------------|-------|---------|--------|------|-------|-----------------------------|-------|------|------|---------|-------|-----------|------|--------------|------------|
| ID | Type | MVA | kV | RPM | % PF | Xd" | | | R/X | Xd, sat | Conn. | Type | Amp | Type | |
| | | | | | | R | Adj. | Tol. | | | | | | | |
| GT GEN 1 | | 261.294 | 16.500 | 1500 | 85.00 | 1.000 | 16.60 | 0.0 | 0.06 | 162.90 | Wye | | 7.28 | Turbine 130% | |
| GT GEN 2 | | 261.294 | 16.500 | 1500 | 85.00 | 1.000 | 16.60 | 0.0 | 0.06 | 162.90 | Wye | | 7.28 | Turbine 130% | |
| GT GEN 3 | | 261.294 | 16.500 | 1500 | 85.00 | 1.000 | 16.60 | 0.0 | 0.06 | 162.90 | Wye | | 7.28 | Turbine 130% | |
| GT GEN 4 | | 261.294 | 16.500 | 1500 | 85.00 | 1.000 | 16.60 | 0.0 | 0.06 | 162.90 | Wye | | 7.28 | Turbine 130% | |
| ST GEN 1 | Turbo | 305.882 | 16.500 | 1500 | 85.00 | 1.000 | 19.40 | 0.0 | 0.05 | 190.70 | Wye | | 6.18 | Turbine 130% | |
| ST GEN 2 | Turbo | 305.882 | 16.500 | 1500 | 85.00 | 1.000 | 19.00 | 0.0 | 0.05 | 155.00 | Wye | | 6.18 | Turbine 130% | |

Total Connected Synchronous Generators (= 6.00): 1,656.941 MVA

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 9
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Lumped Load Input Data

| Lumped Load ID | Lumped Load | | | | | | Motor Loads | | | | | | | | |
|-----------------|-------------|---------|---------|--------|-----|------|-------------|-----------|-------------------------------|----|------|-----------|------|--------|--------|
| | Rating | | | % Load | | | Loading | | % Impedance (Machine Base) | | | Grounding | | mFact. | |
| | kVA | kV | Amp | % PF | MTR | STAT | kW | kvar | R | X" | R/X" | Conn. | Type | Amp | MW/PP |
| Lump3 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump5 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump8 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump9 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump10 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump11 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump12 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump13 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump14 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump15 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump16 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump17 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump18 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump20 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump22 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump23 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump24 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump25 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump27 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump29 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump30 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump31 | 630000.0 | 420.000 | 866.03 | 85.00 | 80 | 20 | 428400.00 | 265498.50 | 1.53 | | 0.10 | Delta | | | 428.40 |
| MOTOR TYPICAL 1 | 8000.0 | 6.600 | 699.82 | 85.00 | 80 | 20 | 5440.00 | 3371.41 | 1.53 | | 0.10 | Delta | | | 5.44 |
| MOTOR TYPICAL 3 | 8000.0 | 6.600 | 699.82 | 85.00 | 80 | 20 | 5440.00 | 3371.41 | 1.53 | | 0.10 | Delta | | | 5.44 |
| MOTOR TYPICAL 6 | 8000.0 | 6.600 | 699.82 | 85.00 | 80 | 20 | 5440.00 | 3371.41 | 1.53 | | 0.10 | Delta | | | 5.44 |
| MOTOR TYPICAL 7 | 8000.0 | 6.600 | 699.82 | 85.00 | 80 | 20 | 5440.00 | 3371.41 | 1.53 | | 0.10 | Delta | | | 5.44 |

Total Connected Lumped Loads (= 26): 683000.0 kVA

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
14.0.0C
 Study Case: SC

Page: 10
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

SHORT-CIRCUIT REPORT

Fault at bus: **Bus9**
 Nominal kV = 400.000
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|--------------|------------|---------------|--------------|-----------------------|--------|--------|--------------|---------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus9 | Total | 0.00 | 54.551 | 0.00 | 113.71 | 118.26 | 39.785 | 39.785 | 2.60E-002 | 2.63E-001 | 1.00E-001 | 5.50E-001 |
| Main Bus 2 | Bus9 | 67.49 | 10.540 | 75.43 | 99.63 | 101.22 | 7.198 | 6.244 | 1.28E-001 | 1.36E+000 | 9.14E-001 | 3.44E+000 |
| U1 | Bus9 | 95.24 | 44.010 | 95.24 | 95.24 | 95.24 | 32.589 | 33.564 | 3.26E-002 | 3.26E-001 | 1.09E-001 | 6.53E-001 |
| Bus11 | Main Bus 2 | 91.04 | 3.680 | 94.70 | 99.42 | 99.35 | 2.175 | 1.146 | 1.09E-001 | 1.27E+000 | 7.60E-001 | 3.21E+000 |
| Bus4 | Main Bus 2 | 79.67 | 0.407 | 88.73 | 95.36 | 90.49 | 0.407 | 0.637 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus5 | Main Bus 2 | 79.69 | 0.408 | 88.73 | 95.36 | 90.50 | 0.407 | 0.637 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus12 | Main Bus 1 | 85.72 | 2.849 | 91.31 | 99.18 | 99.11 | 1.732 | 1.031 | 1.46E-001 | 1.64E+000 | 7.97E-001 | 3.58E+000 |
| Bus3 | Main Bus 1 | 79.67 | 0.407 | 88.73 | 95.36 | 90.49 | 0.407 | 0.637 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus6 | Main Bus 1 | 79.67 | 0.407 | 88.73 | 95.36 | 90.49 | 0.407 | 0.637 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus7 | Main Bus 1 | 77.31 | 0.441 | 88.80 | 95.36 | 88.64 | 0.493 | 0.847 * | 4.16E-001 | 1.06E+001 | 9.93E-002 | 4.47E+000 |
| Bus8 | Main Bus 1 | 77.47 | 0.446 | 88.97 | 95.17 | 88.76 | 0.501 | 0.845 * | 4.16E-001 | 1.05E+001 | 9.95E-002 | 4.48E+000 |
| Lump31 | Main Bus 1 | 95.24 | 1.535 | 95.24 | 95.24 | 95.24 | 0.748 | 0.000 | 3.04E-001 | 3.04E+000 | | |

| | 3-Phase | L-G | L-L | L-L-G |
|---------------------------------------|-----------|--------|---------|---------|
| Initial Symmetrical Current (kA, rms) | : 54.551 | 39.785 | 47.235 | 50.725 |
| Peak Current (kA), Method C | : 135.004 | 98.461 | 116.898 | 125.536 |
| Breaking Current (kA, rms, symm) | : 39.785 | 39.785 | 47.235 | 50.725 |
| Steady State Current (kA, rms) | : 53.988 | 39.785 | 47.235 | 50.725 |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 11
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus11**
 Nominal kV = 400.000
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|--------------|------------|---------------|--------------|-----------------------|--------|--------|--------------|---------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus11 | Total | 0.00 | 51.595 | 0.00 | 101.96 | 102.85 | 49.196 | 49.196 | 2.74E-002 | 2.78E-001 | 3.64E-002 | 3.18E-001 |
| Main Bus 2 | Bus11 | 67.63 | 10.563 | 73.11 | 97.93 | 98.22 | 8.166 | 4.409 | 1.27E-001 | 1.36E+000 | 9.18E-001 | 3.45E+000 |
| U5 | Bus11 | 95.24 | 41.033 | 95.24 | 95.24 | 95.24 | 41.033 | 44.839 | 3.49E-002 | 3.49E-001 | 3.49E-002 | 3.49E-001 |
| Bus9 | Main Bus 2 | 91.52 | 3.734 | 93.45 | 99.34 | 99.15 | 2.627 | 0.751 | 1.07E-001 | 1.24E+000 | 8.34E-001 | 3.52E+000 |
| Bus4 | Main Bus 2 | 79.74 | 0.405 | 86.87 | 95.39 | 88.87 | 0.404 | 0.457 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus5 | Main Bus 2 | 79.76 | 0.406 | 86.88 | 95.39 | 88.88 | 0.405 | 0.457 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus12 | Main Bus 1 | 85.79 | 2.837 | 89.71 | 98.61 | 98.21 | 2.052 | 0.740 | 1.46E-001 | 1.64E+000 | 7.97E-001 | 3.58E+000 |
| Bus3 | Main Bus 1 | 79.74 | 0.405 | 86.87 | 95.39 | 88.87 | 0.404 | 0.457 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus6 | Main Bus 1 | 79.74 | 0.405 | 86.87 | 95.39 | 88.87 | 0.404 | 0.457 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus7 | Main Bus 1 | 77.39 | 0.440 | 87.10 | 95.39 | 86.50 | 0.478 | 0.608 * | 4.16E-001 | 1.06E+001 | 9.93E-002 | 4.47E+000 |
| Bus8 | Main Bus 1 | 77.55 | 0.444 | 87.31 | 95.14 | 86.66 | 0.489 | 0.606 * | 4.16E-001 | 1.05E+001 | 9.95E-002 | 4.48E+000 |
| Lump31 | Main Bus 1 | 95.24 | 1.528 | 95.24 | 95.24 | 95.24 | 0.973 | 0.000 | 3.04E-001 | 3.04E+000 | | |

| | | | | | |
|---------------------------------------|---|---------|---------|---------|---------|
| Initial Symmetrical Current (kA, rms) | : | 3-Phase | L-G | L-L | L-L-G |
| Peak Current (kA), Method C | : | 51.595 | 49.196 | 44.675 | 50.707 |
| Breaking Current (kA, rms, symm) | : | 127.712 | 121.773 | 110.583 | 125.513 |
| Steady State Current (kA, rms) | : | 51.038 | 49.196 | 44.675 | 50.707 |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 12
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus12**
 Nominal kV = 400.000
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|------------|---------------|--------------|-----------------------|--------|--------|--------------|---------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus12 | Total | 0.00 | 30.755 | 0.00 | 103.74 | 105.47 | 28.089 | 28.089 | 4.53E-002 | 4.66E-001 | 7.60E-002 | 5.97E-001 |
| Main Bus 1 | Bus12 | 69.26 | 10.817 | 74.62 | 98.38 | 98.98 | 8.154 | 4.748 | 1.22E-001 | 1.33E+000 | 9.14E-001 | 3.44E+000 |
| U6 | Bus12 | 95.24 | 19.939 | 95.24 | 95.24 | 95.24 | 19.939 | 23.392 | 7.19E-002 | 7.19E-001 | 7.19E-002 | 7.19E-001 |
| Bus3 | Main Bus 1 | 80.52 | 0.385 | 87.60 | 95.38 | 89.48 | 0.391 | 0.483 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus6 | Main Bus 1 | 80.52 | 0.385 | 87.60 | 95.38 | 89.48 | 0.391 | 0.483 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus7 | Main Bus 1 | 78.29 | 0.417 | 87.78 | 95.37 | 87.31 | 0.464 | 0.642 * | 4.16E-001 | 1.06E+001 | 9.93E-002 | 4.47E+000 |
| Bus8 | Main Bus 1 | 78.44 | 0.422 | 87.97 | 95.15 | 87.46 | 0.474 | 0.641 * | 4.16E-001 | 1.05E+001 | 9.95E-002 | 4.48E+000 |
| Lump31 | Main Bus 1 | 95.24 | 1.451 | 95.24 | 95.24 | 95.24 | 0.885 | 0.000 | 3.04E-001 | 3.04E+000 | | |
| Bus9 | Main Bus 2 | 91.95 | 3.546 | 93.87 | 99.45 | 99.33 | 2.427 | 0.794 | 1.07E-001 | 1.24E+000 | 8.34E-001 | 3.52E+000 |
| Bus11 | Main Bus 2 | 91.53 | 3.480 | 94.12 | 99.19 | 98.97 | 2.412 | 0.869 | 1.09E-001 | 1.27E+000 | 7.60E-001 | 3.21E+000 |
| Bus4 | Main Bus 2 | 80.52 | 0.385 | 87.60 | 95.38 | 89.48 | 0.391 | 0.483 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus5 | Main Bus 2 | 80.54 | 0.385 | 87.61 | 95.38 | 89.48 | 0.391 | 0.483 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| | | | 3-Phase | L-G | L-L | L-L-G | | | | | | |
| Initial Symmetrical Current (kA, rms) | | : | 30.755 | 28.089 | 26.628 | 29.846 | | | | | | |
| Peak Current (kA), Method C | | : | 76.307 | 69.693 | 66.067 | 74.053 | | | | | | |
| Breaking Current (kA, rms, symm) | | : | | 28.089 | 26.628 | 29.846 | | | | | | |
| Steady State Current (kA, rms) | | : | 30.255 | 28.089 | 26.628 | 29.846 | | | | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 13
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Main Bus 1**
 Nominal kV = 400.000
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|--------------|------------|---------------|--------------|-----------------------|--------|--------|--------------|---------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | I3I0 | R1 | X1 | R0 | X0 |
| Main Bus 1 | Total | 0.00 | 43.922 | 0.00 | 103.57 | 114.71 | 36.890 | 36.890 | 3.66E-002 | 3.26E-001 | 1.55E-001 | 4.96E-001 |
| Bus12 | Main Bus 1 | 56.08 | 8.758 | 66.72 | 97.63 | 98.99 | 6.651 | 5.219 | 1.46E-001 | 1.64E+000 | 7.97E-001 | 3.58E+000 |
| Bus3 | Main Bus 1 | 49.16 | 1.252 | 71.88 | 95.69 | 81.39 | 1.766 | 3.226 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus6 | Main Bus 1 | 49.16 | 1.252 | 71.88 | 95.69 | 81.39 | 1.766 | 3.226 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus7 | Main Bus 1 | 40.10 | 1.357 | 72.24 | 95.68 | 74.21 | 2.167 | 4.288 * | 4.16E-001 | 1.06E+001 | 9.93E-002 | 4.47E+000 |
| Bus8 | Main Bus 1 | 40.58 | 1.371 | 72.81 | 95.01 | 74.44 | 2.194 | 4.280 * | 4.16E-001 | 1.05E+001 | 9.95E-002 | 4.48E+000 |
| Lump31 | Main Bus 1 | 95.24 | 4.718 | 95.24 | 95.24 | 95.24 | 2.647 | 0.000 | 3.04E-001 | 3.04E+000 | | |
| Bus9 | Main Bus 2 | 73.81 | 11.528 | 77.23 | 99.72 | 101.12 | 8.233 | 5.299 | 1.07E-001 | 1.24E+000 | 8.34E-001 | 3.52E+000 |
| Bus11 | Main Bus 2 | 72.43 | 11.313 | 79.87 | 98.20 | 98.91 | 8.279 | 5.801 | 1.09E-001 | 1.27E+000 | 7.60E-001 | 3.21E+000 |
| Bus4 | Main Bus 2 | 49.16 | 1.252 | 71.88 | 95.69 | 81.39 | 1.766 | 3.226 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus5 | Main Bus 2 | 49.20 | 1.253 | 71.90 | 95.69 | 81.40 | 1.766 | 3.226 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| U6 | Bus12 | 95.24 | 8.758 | 95.24 | 95.24 | 95.24 | 6.651 | 5.219 | 7.19E-002 | 7.19E-001 | 7.19E-002 | 7.19E-001 |
| Bus13 | Bus3 | 60.07 | 1.038 | 77.51 | 91.75 | 97.81 | 0.504 | 0.000 | 1.70E+002 | 6.82E+001 | | |
| GT GEN 1 | Bus3 | 95.24 | 30.828 | 95.24 | 95.24 | 95.24 | 14.808 | 0.000 | 3.71E-001 | 6.16E+000 | 1.44E+005 | 2.60E+000 |
| Bus16 | Bus6 | 60.07 | 1.038 | 77.51 | 91.75 | 97.81 | 0.504 | 0.000 | 1.70E+002 | 6.82E+001 | | |
| GT GEN 4 | Bus6 | 95.24 | 30.828 | 95.24 | 95.24 | 95.24 | 14.808 | 0.000 | 3.71E-001 | 6.16E+000 | 1.44E+005 | 2.60E+000 |
| ST GEN 1 | Bus7 | 95.24 | 34.544 | 95.24 | 95.24 | 95.24 | 16.644 | 0.000 | 3.16E-001 | 6.14E+000 | 1.70E+005 | 2.21E+000 |
| ST GEN 2 | Bus8 | 95.24 | 34.889 | 95.24 | 95.24 | 95.24 | 17.343 | 0.000 | 3.17E-001 | 6.02E+000 | 1.70E+005 | 2.22E+000 |
| U1 | Bus9 | 95.24 | 11.528 | 95.24 | 95.24 | 95.24 | 8.233 | 5.299 | 3.26E-002 | 3.26E-001 | 1.09E-001 | 6.53E-001 |
| U5 | Bus11 | 95.24 | 11.313 | 95.24 | 95.24 | 95.24 | 8.279 | 5.801 | 3.49E-002 | 3.49E-001 | 3.49E-002 | 3.49E-001 |
| Bus14 | Bus4 | 60.07 | 1.038 | 77.51 | 91.75 | 97.81 | 0.504 | 0.000 | 1.70E+002 | 6.82E+001 | | |
| GT GEN 2 | Bus4 | 95.24 | 30.828 | 95.24 | 95.24 | 95.24 | 14.808 | 0.000 | 3.71E-001 | 6.16E+000 | 1.44E+005 | 2.60E+000 |
| Bus15 | Bus5 | 60.55 | 1.092 | 77.78 | 91.88 | 97.78 | 0.530 | 0.000 | 1.62E+002 | 6.37E+001 | | |
| GT GEN 3 | Bus5 | 95.24 | 30.801 | 95.24 | 95.24 | 95.24 | 14.795 | 0.000 | 3.71E-001 | 6.16E+000 | 1.44E+005 | 2.60E+000 |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 14
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

(Cont.)

Fault at bus: **Main Bus 1**
 Nominal kV = 400.000
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | | |
|--------------|--------|---------------|-----------|-----------------------|--------|----|--------------|-----|--|----|----|----|--|
| From Bus | To Bus | % V | kA | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | | |
| ID | ID | From Bus | Symm. rms | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 | |
| | | | 3-Phase | | L-G | | L-L | | L-L-G | | | | |
| | | | 43.922 | | 36.890 | | 37.963 | | 43.214 | | | | |
| | | | 107.911 | | 90.635 | | 93.270 | | 106.172 | | | | |
| | | | | | 36.890 | | 37.963 | | 43.214 | | | | |
| | | | 35.376 | | 36.890 | | 37.963 | | 43.214 | | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 15
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Main Bus 2**
 Nominal kV = 400.000
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|--------------|------------|---------------|--------------|-----------------------|--------|--------|--------------|---------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | I3I0 | R1 | X1 | R0 | X0 |
| Main Bus 2 | Total | 0.00 | 43.922 | 0.00 | 103.57 | 114.71 | 36.890 | 36.890 | 3.66E-002 | 3.26E-001 | 1.55E-001 | 4.96E-001 |
| Bus9 | Main Bus 2 | 73.81 | 11.528 | 77.23 | 99.72 | 101.12 | 8.233 | 5.299 | 1.07E-001 | 1.24E+000 | 8.34E-001 | 3.52E+000 |
| Bus11 | Main Bus 2 | 72.43 | 11.313 | 79.87 | 98.20 | 98.91 | 8.279 | 5.801 | 1.09E-001 | 1.27E+000 | 7.60E-001 | 3.21E+000 |
| Bus4 | Main Bus 2 | 49.16 | 1.252 | 71.88 | 95.69 | 81.39 | 1.766 | 3.226 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus5 | Main Bus 2 | 49.20 | 1.253 | 71.90 | 95.69 | 81.40 | 1.766 | 3.226 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus12 | Main Bus 1 | 56.08 | 8.758 | 66.72 | 97.63 | 98.99 | 6.651 | 5.219 | 1.46E-001 | 1.64E+000 | 7.97E-001 | 3.58E+000 |
| Bus3 | Main Bus 1 | 49.16 | 1.252 | 71.88 | 95.69 | 81.39 | 1.766 | 3.226 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus6 | Main Bus 1 | 49.16 | 1.252 | 71.88 | 95.69 | 81.39 | 1.766 | 3.226 * | 3.67E+000 | 1.09E+001 | 3.29E+000 | 4.94E+000 |
| Bus7 | Main Bus 1 | 40.10 | 1.357 | 72.24 | 95.68 | 74.21 | 2.167 | 4.288 * | 4.16E-001 | 1.06E+001 | 9.93E-002 | 4.47E+000 |
| Bus8 | Main Bus 1 | 40.58 | 1.371 | 72.81 | 95.01 | 74.44 | 2.194 | 4.280 * | 4.16E-001 | 1.05E+001 | 9.95E-002 | 4.48E+000 |
| Lump31 | Main Bus 1 | 95.24 | 4.718 | 95.24 | 95.24 | 95.24 | 2.647 | 0.000 | 3.04E-001 | 3.04E+000 | | |
| U1 | Bus9 | 95.24 | 11.528 | 95.24 | 95.24 | 95.24 | 8.233 | 5.299 | 3.26E-002 | 3.26E-001 | 1.09E-001 | 6.53E-001 |
| U5 | Bus11 | 95.24 | 11.313 | 95.24 | 95.24 | 95.24 | 8.279 | 5.801 | 3.49E-002 | 3.49E-001 | 3.49E-002 | 3.49E-001 |
| Bus14 | Bus4 | 60.07 | 1.038 | 77.51 | 91.75 | 97.81 | 0.504 | 0.000 | 1.70E+002 | 6.82E+001 | | |
| GT GEN 2 | Bus4 | 95.24 | 30.828 | 95.24 | 95.24 | 95.24 | 14.808 | 0.000 | 3.71E-001 | 6.16E+000 | 1.44E+005 | 2.60E+000 |
| Bus15 | Bus5 | 60.55 | 1.092 | 77.78 | 91.88 | 97.78 | 0.530 | 0.000 | 1.62E+002 | 6.37E+001 | | |
| GT GEN 3 | Bus5 | 95.24 | 30.801 | 95.24 | 95.24 | 95.24 | 14.795 | 0.000 | 3.71E-001 | 6.16E+000 | 1.44E+005 | 2.60E+000 |
| U6 | Bus12 | 95.24 | 8.758 | 95.24 | 95.24 | 95.24 | 6.651 | 5.219 | 7.19E-002 | 7.19E-001 | 7.19E-002 | 7.19E-001 |
| Bus13 | Bus3 | 60.07 | 1.038 | 77.51 | 91.75 | 97.81 | 0.504 | 0.000 | 1.70E+002 | 6.82E+001 | | |
| GT GEN 1 | Bus3 | 95.24 | 30.828 | 95.24 | 95.24 | 95.24 | 14.808 | 0.000 | 3.71E-001 | 6.16E+000 | 1.44E+005 | 2.60E+000 |
| Bus16 | Bus6 | 60.07 | 1.038 | 77.51 | 91.75 | 97.81 | 0.504 | 0.000 | 1.70E+002 | 6.82E+001 | | |
| GT GEN 4 | Bus6 | 95.24 | 30.828 | 95.24 | 95.24 | 95.24 | 14.808 | 0.000 | 3.71E-001 | 6.16E+000 | 1.44E+005 | 2.60E+000 |
| ST GEN 1 | Bus7 | 95.24 | 34.544 | 95.24 | 95.24 | 95.24 | 16.644 | 0.000 | 3.16E-001 | 6.14E+000 | 1.70E+005 | 2.21E+000 |
| ST GEN 2 | Bus8 | 95.24 | 34.889 | 95.24 | 95.24 | 95.24 | 17.343 | 0.000 | 3.17E-001 | 6.02E+000 | 1.70E+005 | 2.22E+000 |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 16
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

(Cont.)

Fault at bus: **Main Bus 2**
 Nominal kV = 400.000
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | | |
|--------------|--------|---------------|-----------|-----------------------|--------|----|--------------|-----|--|----|----|----|--|
| From Bus | To Bus | % V | kA | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | | |
| ID | ID | From Bus | Symm. rms | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 | |
| | | | 3-Phase | | L-G | | L-L | | L-L-G | | | | |
| | | | 43.922 | | 36.890 | | 37.963 | | 43.214 | | | | |
| | | | 107.911 | | 90.635 | | 93.270 | | 106.172 | | | | |
| | | | | | 36.890 | | 37.963 | | 43.214 | | | | |
| | | | 35.376 | | 36.890 | | 37.963 | | 43.214 | | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 17
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus3**
 Nominal kV = 16.500
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|-----------------|------------|---------------|--------------|-----------------------|--------|--------|--------------|---------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus3 | Total | 0.00 | 118.032 | 0.00 | 173.20 | 173.21 | 0.008 | 0.008 | 9.93E-001 | 3.11E+000 | 1.44E+005 | 2.71E+000 |
| Main Bus 1 | Bus3 | 100.08 | 59.950 | 105.00 | 105.00 | 105.00 | 0.003 | 0.000 | 3.43E+000 | 5.43E+000 | | |
| Bus13 | Bus3 | 21.17 | 2.099 | 104.55 | 104.54 | 104.55 | 0.000 | 0.000 | 2.64E+001 | 1.81E+002 | | |
| GT GEN 1 | Bus3 | 100.00 | 59.786 | 100.00 | 100.00 | 100.00 | 0.005 | 0.008 | 3.87E-001 | 6.43E+000 | 1.44E+005 | 2.71E+000 |
| Bus12 | Main Bus 1 | 102.82 | 0.483 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 1.54E+001 | 6.19E+000 | | |
| Bus6 | Main Bus 1 | 97.96 | 0.069 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 9.47E+001 | 6.73E+001 | | |
| Bus7 | Main Bus 1 | 97.26 | 0.075 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 1.01E+002 | 3.50E+001 | | |
| Bus8 | Main Bus 1 | 97.29 | 0.076 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 1.00E+002 | 3.47E+001 | | |
| Lump31 | Main Bus 1 | 100.00 | 0.260 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 | 3.04E-001 | 3.04E+000 | | |
| Bus9 | Main Bus 2 | 103.70 | 0.636 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 1.17E+001 | 4.67E+000 | | |
| Bus11 | Main Bus 2 | 103.63 | 0.624 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 1.19E+001 | 4.76E+000 | | |
| Bus4 | Main Bus 2 | 97.96 | 0.069 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 9.47E+001 | 6.73E+001 | | |
| Bus5 | Main Bus 2 | 97.97 | 0.069 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 9.46E+001 | 6.73E+001 | | |
| Bus19 | Bus13 | 39.54 | 0.340 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.11E+002 | 2.09E+003 | | |
| Bus24 | Bus13 | 39.54 | 0.340 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.11E+002 | 2.09E+003 | | |
| Bus20 | Bus13 | 39.54 | 0.340 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.11E+002 | 2.09E+003 | | |
| Bus47 | Bus13 | 39.38 | 0.341 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 6.98E+002 | 2.10E+003 | | |
| Bus26 | Bus13 | 39.54 | 0.340 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.11E+002 | 2.09E+003 | | |
| MOTOR TYPICAL 1 | Bus13 | 104.55 | 3.345 | 104.55 | 104.55 | 104.55 | 0.000 | 0.000 | 2.19E+001 | 2.19E+002 | | |

| | | | | | |
|---------------------------------------|---|--------------------|--------------|----------------|------------------|
| Initial Symmetrical Current (kA, rms) | : | 3-Phase 118.032 | L-G 0.008 | L-L 101.270 | L-L-G 101.272 |
| Peak Current (kA), Method C | : | 293.294 | 0.020 | 251.643 | 251.648 |
| Breaking Current (kA, rms, symm) | : | | 0.008 | 101.270 | 101.272 |
| Steady State Current (kA, rms) | : | 74.868 | 0.008 | 101.270 | 101.272 |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 18
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus13**
 Nominal kV = 6.600
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|-----------|---------------|--------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus13 | Total | 0.00 | 27.659 | 0.00 | 104.34 | 101.13 | 26.206 | 26.206 | 2.35E+000 | 3.17E+001 | 8.25E-001 | 3.71E+001 |
| Bus19 | Bus13 | 21.01 | 0.407 | 65.20 | 71.83 | 104.35 | 0.257 | 0.000 | 6.88E+002 | 2.05E+003 | | |
| Bus24 | Bus13 | 21.01 | 0.407 | 65.20 | 71.83 | 104.35 | 0.257 | 0.000 | 6.88E+002 | 2.05E+003 | | |
| Bus20 | Bus13 | 21.01 | 0.407 | 65.20 | 71.83 | 104.35 | 0.257 | 0.000 | 6.88E+002 | 2.05E+003 | | |
| Bus47 | Bus13 | 20.79 | 0.407 | 65.37 | 71.58 | 104.35 | 0.257 | 0.000 | 7.00E+002 | 2.04E+003 | | |
| Bus26 | Bus13 | 21.01 | 0.407 | 65.20 | 71.83 | 104.35 | 0.257 | 0.000 | 6.88E+002 | 2.05E+003 | | |
| Bus3 | Bus13 | 87.53 | 21.693 | 92.55 | 95.68 | 91.11 | 22.433 | 26.206 * | 1.86E+000 | 4.05E+001 | 8.25E-001 | 3.71E+001 |
| MOTOR TYPICAL 1 | Bus13 | 100.00 | 4.003 | 100.00 | 100.00 | 100.00 | 2.529 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| Lump8 | Bus19 | 104.34 | 6.207 | 104.34 | 104.34 | 104.34 | 3.399 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump3 | Bus24 | 104.34 | 6.207 | 104.34 | 104.34 | 104.34 | 3.399 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump10 | Bus20 | 104.34 | 6.207 | 104.34 | 104.34 | 104.34 | 3.399 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump20 | Bus47 | 104.34 | 6.211 | 104.34 | 104.34 | 104.34 | 3.401 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump12 | Bus26 | 104.34 | 6.207 | 104.34 | 104.34 | 104.34 | 3.399 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Main Bus 1 | Bus3 | 100.04 | 4.342 | 100.18 | 100.36 | 100.39 | 2.375 | 0.000 | 4.07E+001 | 1.78E+001 | | |
| GT GEN 1 | Bus3 | 95.65 | 5.028 | 95.65 | 95.65 | 95.65 | 2.724 | 0.000 | 3.87E-001 | 6.43E+000 | 1.44E+005 | 2.71E+000 |
| | | 3-Phase | | L-G | | L-L | | L-L-G | | | | |
| Initial Symmetrical Current (kA, rms) | | : | 27.659 | 26.206 | | 23.945 | | 27.409 | | | | |
| Peak Current (kA), Method C | | : | 70.114 | 66.430 | | 60.699 | | 69.482 | | | | |
| Breaking Current (kA, rms, symm) | | : | | 26.206 | | 23.945 | | 27.409 | | | | |
| Steady State Current (kA, rms) | | : | 21.688 | 26.206 | | 23.945 | | 27.409 | | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 19
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus19**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|--|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 | |
| Bus19 | Total | 0.00 | 32.881 | 0.00 | 105.11 | 100.33 | 31.179 | 31.179 | 3.85E+001 | 3.71E+002 | 9.67E+000 | 4.35E+002 | |
| Bus13 | Bus19 | 89.23 | 26.251 | 92.88 | 95.84 | 92.59 | 26.968 | 31.179 * | 1.19E+001 | 4.68E+002 | 9.67E+000 | 4.35E+002 | |
| Lump8 | Bus19 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.432 | 0.000 | 6.78E+002 | 1.61E+003 | | | |
| Bus24 | Bus13 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | | |
| Bus20 | Bus13 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | | |
| Bus47 | Bus13 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | | |
| Bus26 | Bus13 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | | |
| Bus3 | Bus13 | 91.14 | 1.370 | 91.65 | 91.54 | 91.34 | 0.750 | 0.000 * | 2.96E+002 | 3.85E+001 | | | |
| MOTOR TYPICAL 1 | Bus13 | 95.84 | 0.253 | 95.84 | 95.84 | 95.84 | 0.138 | 0.000 | 2.19E+001 | 2.19E+002 | | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | | |
| Initial Symmetrical Current (kA, rms) | | : | | 32.881 | 31.179 | | | 28.476 | | 32.834 | | | |
| Peak Current (kA), Method C | | : | | 79.970 | 75.830 | | | 69.255 | | 79.856 | | | |
| Breaking Current (kA, rms, symm) | | : | | | 31.179 | | | 28.476 | | 32.834 | | | |
| Steady State Current (kA, rms) | | : | | 25.791 | 31.179 | | | 28.476 | | 32.834 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 20
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus20**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus20 | Total | 0.00 | 32.881 | 0.00 | 105.11 | 100.33 | 31.179 | 31.179 | 3.85E+001 | 3.71E+002 | 9.67E+000 | 4.35E+002 |
| Bus13 | Bus20 | 89.23 | 26.251 | 92.88 | 95.84 | 92.59 | 26.968 | 31.179 * | 1.19E+001 | 4.68E+002 | 9.67E+000 | 4.35E+002 |
| Lump10 | Bus20 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.432 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus19 | Bus13 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus24 | Bus13 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus47 | Bus13 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | |
| Bus26 | Bus13 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus3 | Bus13 | 91.14 | 1.370 | 91.65 | 91.54 | 91.34 | 0.750 | 0.000 * | 2.96E+002 | 3.85E+001 | | |
| MOTOR TYPICAL 1 | Bus13 | 95.84 | 0.253 | 95.84 | 95.84 | 95.84 | 0.138 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | : | 32.881 | 31.179 | | | 28.476 | | 32.834 | | | |
| Peak Current (kA), Method C | | : | 79.970 | 75.830 | | | 69.255 | | 79.856 | | | |
| Breaking Current (kA, rms, symm) | | : | | 31.179 | | | 28.476 | | 32.834 | | | |
| Steady State Current (kA, rms) | | : | 25.791 | 31.179 | | | 28.476 | | 32.834 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
14.0.0C
 Study Case: SC

Page: 21
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus24**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus24 | Total | 0.00 | 32.881 | 0.00 | 105.11 | 100.33 | 31.179 | 31.179 | 3.85E+001 | 3.71E+002 | 9.67E+000 | 4.35E+002 |
| Bus13 | Bus24 | 89.23 | 26.251 | 92.88 | 95.84 | 92.59 | 26.968 | 31.179 * | 1.19E+001 | 4.68E+002 | 9.67E+000 | 4.35E+002 |
| Lump3 | Bus24 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.432 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus19 | Bus13 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus20 | Bus13 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus47 | Bus13 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | |
| Bus26 | Bus13 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus3 | Bus13 | 91.14 | 1.370 | 91.65 | 91.54 | 91.34 | 0.750 | 0.000 * | 2.96E+002 | 3.85E+001 | | |
| MOTOR TYPICAL 1 | Bus13 | 95.84 | 0.253 | 95.84 | 95.84 | 95.84 | 0.138 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | : | | 32.881 | 31.179 | | | 28.476 | | 32.834 | | |
| Peak Current (kA), Method C | | : | | 79.970 | 75.830 | | | 69.255 | | 79.856 | | |
| Breaking Current (kA, rms, symm) | | : | | | 31.179 | | | 28.476 | | 32.834 | | |
| Steady State Current (kA, rms) | | : | | 25.791 | 31.179 | | | 28.476 | | 32.834 | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 22
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus26**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus26 | Total | 0.00 | 32.881 | 0.00 | 105.11 | 100.33 | 31.179 | 31.179 | 3.85E+001 | 3.71E+002 | 9.67E+000 | 4.35E+002 |
| Bus13 | Bus26 | 89.23 | 26.251 | 92.88 | 95.84 | 92.59 | 26.968 | 31.179 * | 1.19E+001 | 4.68E+002 | 9.67E+000 | 4.35E+002 |
| Lump12 | Bus26 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.432 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus19 | Bus13 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus24 | Bus13 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus20 | Bus13 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus47 | Bus13 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | |
| Bus3 | Bus13 | 91.14 | 1.370 | 91.65 | 91.54 | 91.34 | 0.750 | 0.000 * | 2.96E+002 | 3.85E+001 | | |
| MOTOR TYPICAL 1 | Bus13 | 95.84 | 0.253 | 95.84 | 95.84 | 95.84 | 0.138 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | : | | 32.881 | 31.179 | | | 28.476 | | 32.834 | | |
| Peak Current (kA), Method C | | : | | 79.970 | 75.830 | | | 69.255 | | 79.856 | | |
| Breaking Current (kA, rms, symm) | | : | | | 31.179 | | | 28.476 | | 32.834 | | |
| Steady State Current (kA, rms) | | : | | 25.791 | 31.179 | | | 28.476 | | 32.834 | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 23
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus47**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|-----------|---------------|--------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus47 | Total | 0.00 | 33.208 | 0.00 | 104.85 | 100.54 | 31.501 | 31.501 | 4.54E+001 | 3.67E+002 | 2.15E+001 | 4.30E+002 |
| Bus13 | Bus47 | 89.16 | 26.527 | 92.78 | 95.84 | 92.60 | 27.259 | 31.501 * | 2.38E+001 | 4.62E+002 | 2.15E+001 | 4.30E+002 |
| Lump20 | Bus47 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.434 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus19 | Bus13 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus24 | Bus13 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus20 | Bus13 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus26 | Bus13 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus3 | Bus13 | 91.13 | 1.385 | 91.64 | 91.54 | 91.33 | 0.758 | 0.000 * | 2.90E+002 | 4.52E+001 | | |
| MOTOR TYPICAL 1 | Bus13 | 95.84 | 0.256 | 95.84 | 95.84 | 95.84 | 0.140 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | : 33.208 | | 31.501 | | | 28.758 | | 33.096 | | | |
| Peak Current (kA), Method C | | : 78.731 | | 74.684 | | | 68.182 | | 78.466 | | | |
| Breaking Current (kA, rms, symm) | | : 31.501 | | 31.501 | | | 28.758 | | 33.096 | | | |
| Steady State Current (kA, rms) | | : 26.059 | | 31.501 | | | 28.758 | | 33.096 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 24
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus4**
 Nominal kV = 16.500
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|-----------------|------------|---------------|--------------|-----------------------|--------|--------|--------------|---------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus4 | Total | 0.00 | 118.032 | 0.00 | 173.20 | 173.21 | 0.008 | 0.008 | 9.93E+001 | 3.11E+000 | 1.44E+005 | 2.71E+000 |
| Main Bus 2 | Bus4 | 100.08 | 59.950 | 105.00 | 105.00 | 105.00 | 0.003 | 0.000 | 3.43E+000 | 5.43E+000 | | |
| Bus14 | Bus4 | 21.17 | 2.099 | 104.55 | 104.54 | 104.55 | 0.000 | 0.000 | 2.65E+001 | 1.81E+002 | | |
| GT GEN 2 | Bus4 | 100.00 | 59.786 | 100.00 | 100.00 | 100.00 | 0.005 | 0.008 | 3.87E-001 | 6.43E+000 | 1.44E+005 | 2.71E+000 |
| Bus9 | Main Bus 2 | 103.70 | 0.636 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 1.17E+001 | 4.67E+000 | | |
| Bus11 | Main Bus 2 | 103.63 | 0.624 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 1.19E+001 | 4.76E+000 | | |
| Bus5 | Main Bus 2 | 97.97 | 0.069 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 9.46E+001 | 6.73E+001 | | |
| Bus12 | Main Bus 1 | 102.82 | 0.483 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 1.54E+001 | 6.19E+000 | | |
| Bus3 | Main Bus 1 | 97.96 | 0.069 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 9.47E+001 | 6.73E+001 | | |
| Bus6 | Main Bus 1 | 97.96 | 0.069 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 9.47E+001 | 6.73E+001 | | |
| Bus7 | Main Bus 1 | 97.26 | 0.075 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 1.01E+002 | 3.50E+001 | | |
| Bus8 | Main Bus 1 | 97.29 | 0.076 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 1.00E+002 | 3.47E+001 | | |
| Lump31 | Main Bus 1 | 100.00 | 0.260 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 | 3.04E-001 | 3.04E+000 | | |
| Bus21 | Bus14 | 39.54 | 0.340 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.11E+002 | 2.09E+003 | | |
| Bus25 | Bus14 | 39.54 | 0.340 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.11E+002 | 2.09E+003 | | |
| Bus23 | Bus14 | 39.54 | 0.340 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.11E+002 | 2.09E+003 | | |
| Bus39 | Bus14 | 39.39 | 0.341 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 6.98E+002 | 2.10E+003 | | |
| Bus44 | Bus14 | 39.39 | 0.341 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 6.98E+002 | 2.10E+003 | | |
| MOTOR TYPICAL 3 | Bus14 | 104.55 | 3.345 | 104.55 | 104.55 | 104.55 | 0.000 | 0.000 | 2.19E+001 | 2.19E+002 | | |

| | | | | | |
|---------------------------------------|---|--------------------|--------------|----------------|------------------|
| Initial Symmetrical Current (kA, rms) | : | 3-Phase 118.032 | L-G 0.008 | L-L 101.270 | L-L-G 101.272 |
| Peak Current (kA), Method C | : | 293.294 | 0.020 | 251.643 | 251.648 |
| Breaking Current (kA, rms, symm) | : | | 0.008 | 101.270 | 101.272 |
| Steady State Current (kA, rms) | : | 74.868 | 0.008 | 101.270 | 101.272 |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 25
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus14**
 Nominal kV = 6.600
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus14 | Total | 0.00 | 27.658 | 0.00 | 104.34 | 101.13 | 26.205 | 26.205 | 2.35E+000 | 3.17E+001 | 8.25E-001 | 3.71E+001 |
| Bus21 | Bus14 | 21.01 | 0.407 | 65.20 | 71.83 | 104.35 | 0.257 | 0.000 | 6.88E+002 | 2.05E+003 | | |
| Bus25 | Bus14 | 21.01 | 0.407 | 65.20 | 71.83 | 104.35 | 0.257 | 0.000 | 6.88E+002 | 2.05E+003 | | |
| Bus23 | Bus14 | 21.01 | 0.407 | 65.20 | 71.83 | 104.35 | 0.257 | 0.000 | 6.88E+002 | 2.05E+003 | | |
| Bus39 | Bus14 | 20.79 | 0.407 | 65.37 | 71.58 | 104.35 | 0.257 | 0.000 | 7.00E+002 | 2.04E+003 | | |
| Bus44 | Bus14 | 20.79 | 0.407 | 65.37 | 71.58 | 104.35 | 0.257 | 0.000 | 7.00E+002 | 2.04E+003 | | |
| Bus4 | Bus14 | 87.53 | 21.693 | 92.55 | 95.68 | 91.11 | 22.433 | 26.205 * | 1.86E+000 | 4.05E+001 | 8.25E-001 | 3.71E+001 |
| MOTOR TYPICAL 3 | Bus14 | 100.00 | 4.003 | 100.00 | 100.00 | 100.00 | 2.529 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| Lump9 | Bus21 | 104.34 | 6.207 | 104.34 | 104.34 | 104.34 | 3.399 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump5 | Bus25 | 104.34 | 6.207 | 104.34 | 104.34 | 104.34 | 3.399 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump11 | Bus23 | 104.34 | 6.207 | 104.34 | 104.34 | 104.34 | 3.399 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump22 | Bus39 | 104.34 | 6.211 | 104.34 | 104.34 | 104.34 | 3.401 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump23 | Bus44 | 104.34 | 6.211 | 104.34 | 104.34 | 104.34 | 3.401 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Main Bus 2 | Bus4 | 100.04 | 4.342 | 100.18 | 100.36 | 100.39 | 2.375 | 0.000 | 4.07E+001 | 1.78E+001 | | |
| GT GEN 2 | Bus4 | 95.65 | 5.028 | 95.65 | 95.65 | 95.65 | 2.724 | 0.000 | 3.87E-001 | 6.43E+000 | 1.44E+005 | 2.71E+000 |
| | | 3-Phase | | L-G | | L-L | | L-L-G | | | | |
| Initial Symmetrical Current (kA, rms) | | : | 27.658 | 26.205 | | 23.944 | | 27.410 | | | | |
| Peak Current (kA), Method C | | : | 70.108 | 66.425 | | 60.694 | | 69.478 | | | | |
| Breaking Current (kA, rms, symm) | | : | | 26.205 | | 23.944 | | 27.410 | | | | |
| Steady State Current (kA, rms) | | : | 21.688 | 26.205 | | 23.944 | | 27.410 | | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 26
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus21**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus21 | Total | 0.00 | 32.881 | 0.00 | 105.11 | 100.33 | 31.179 | 31.179 | 3.85E+001 | 3.71E+002 | 9.67E+000 | 4.35E+002 |
| Bus14 | Bus21 | 89.23 | 26.250 | 92.88 | 95.84 | 92.59 | 26.968 | 31.179 * | 1.19E+001 | 4.68E+002 | 9.67E+000 | 4.35E+002 |
| Lump9 | Bus21 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.432 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus25 | Bus14 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus23 | Bus14 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus39 | Bus14 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | |
| Bus44 | Bus14 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | |
| Bus4 | Bus14 | 91.14 | 1.370 | 91.65 | 91.54 | 91.34 | 0.750 | 0.000 * | 2.96E+002 | 3.85E+001 | | |
| MOTOR TYPICAL 3 | Bus14 | 95.84 | 0.253 | 95.84 | 95.84 | 95.84 | 0.138 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | : | | 32.881 | 31.179 | | | 28.476 | | 32.834 | | |
| Peak Current (kA), Method C | | : | | 79.970 | 75.830 | | | 69.255 | | 79.856 | | |
| Breaking Current (kA, rms, symm) | | : | | | 31.179 | | | 28.476 | | 32.834 | | |
| Steady State Current (kA, rms) | | : | | 25.791 | 31.179 | | | 28.476 | | 32.834 | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
14.0.0C
 Study Case: SC

Page: 27
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus23**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|--|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 | |
| Bus23 | Total | 0.00 | 32.881 | 0.00 | 105.11 | 100.33 | 31.179 | 31.179 | 3.85E+001 | 3.71E+002 | 9.67E+000 | 4.35E+002 | |
| Bus14 | Bus23 | 89.23 | 26.250 | 92.88 | 95.84 | 92.59 | 26.968 | 31.179 * | 1.19E+001 | 4.68E+002 | 9.67E+000 | 4.35E+002 | |
| Lump11 | Bus23 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.432 | 0.000 | 6.78E+002 | 1.61E+003 | | | |
| Bus21 | Bus14 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | | |
| Bus25 | Bus14 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | | |
| Bus39 | Bus14 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | | |
| Bus44 | Bus14 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | | |
| Bus4 | Bus14 | 91.14 | 1.370 | 91.65 | 91.54 | 91.34 | 0.750 | 0.000 * | 2.96E+002 | 3.85E+001 | | | |
| MOTOR TYPICAL 3 | Bus14 | 95.84 | 0.253 | 95.84 | 95.84 | 95.84 | 0.138 | 0.000 | 2.19E+001 | 2.19E+002 | | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | | |
| Initial Symmetrical Current (kA, rms) | | : | | 32.881 | 31.179 | | | 28.476 | | 32.834 | | | |
| Peak Current (kA), Method C | | : | | 79.970 | 75.830 | | | 69.255 | | 79.856 | | | |
| Breaking Current (kA, rms, symm) | | : | | | 31.179 | | | 28.476 | | 32.834 | | | |
| Steady State Current (kA, rms) | | : | | 25.791 | 31.179 | | | 28.476 | | 32.834 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
14.0.0C
 Study Case: SC

Page: 28
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus25**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus25 | Total | 0.00 | 32.881 | 0.00 | 105.11 | 100.33 | 31.179 | 31.179 | 3.85E+001 | 3.71E+002 | 9.67E+000 | 4.35E+002 |
| Bus14 | Bus25 | 89.23 | 26.250 | 92.88 | 95.84 | 92.59 | 26.968 | 31.179 * | 1.19E+001 | 4.68E+002 | 9.67E+000 | 4.35E+002 |
| Lump5 | Bus25 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.432 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus21 | Bus14 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus23 | Bus14 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus39 | Bus14 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | |
| Bus44 | Bus14 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | |
| Bus4 | Bus14 | 91.14 | 1.370 | 91.65 | 91.54 | 91.34 | 0.750 | 0.000 * | 2.96E+002 | 3.85E+001 | | |
| MOTOR TYPICAL 3 | Bus14 | 95.84 | 0.253 | 95.84 | 95.84 | 95.84 | 0.138 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | : | | 32.881 | 31.179 | | | 28.476 | | 32.834 | | |
| Peak Current (kA), Method C | | : | | 79.970 | 75.830 | | | 69.255 | | 79.856 | | |
| Breaking Current (kA, rms, symm) | | : | | | 31.179 | | | 28.476 | | 32.834 | | |
| Steady State Current (kA, rms) | | : | | 25.791 | 31.179 | | | 28.476 | | 32.834 | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
14.0.0C
 Study Case: SC

Page: 29
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus39**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus39 | Total | 0.00 | 33.208 | 0.00 | 104.85 | 100.54 | 31.501 | 31.501 | 4.54E+001 | 3.67E+002 | 2.15E+001 | 4.30E+002 |
| Bus14 | Bus39 | 89.16 | 26.527 | 92.78 | 95.84 | 92.60 | 27.259 | 31.501 * | 2.38E+001 | 4.62E+002 | 2.15E+001 | 4.30E+002 |
| Lump22 | Bus39 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.434 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus21 | Bus14 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus25 | Bus14 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus23 | Bus14 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus44 | Bus14 | 94.37 | 0.026 | 96.45 | 99.31 | 98.94 | 0.014 | 0.000 | 1.42E+004 | 6.64E+003 | | |
| Bus4 | Bus14 | 91.13 | 1.385 | 91.64 | 91.54 | 91.33 | 0.758 | 0.000 * | 2.90E+002 | 4.52E+001 | | |
| MOTOR TYPICAL 3 | Bus14 | 95.84 | 0.256 | 95.84 | 95.84 | 95.84 | 0.140 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | : | 33.208 | 31.501 | | | 28.758 | | 33.096 | | | |
| Peak Current (kA), Method C | | : | 78.731 | 74.684 | | | 68.182 | | 78.466 | | | |
| Breaking Current (kA, rms, symm) | | : | | 31.501 | | | 28.758 | | 33.096 | | | |
| Steady State Current (kA, rms) | | : | 26.059 | 31.501 | | | 28.758 | | 33.096 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
14.0.0C
 Study Case: SC

Page: 30
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus44**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus44 | Total | 0.00 | 33.208 | 0.00 | 104.85 | 100.54 | 31.501 | 31.501 | 4.54E+001 | 3.67E+002 | 2.15E+001 | 4.30E+002 |
| Bus14 | Bus44 | 89.16 | 26.527 | 92.78 | 95.84 | 92.60 | 27.259 | 31.501 * | 2.38E+001 | 4.62E+002 | 2.15E+001 | 4.30E+002 |
| Lump23 | Bus44 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.434 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus21 | Bus14 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus25 | Bus14 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus23 | Bus14 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus39 | Bus14 | 94.37 | 0.026 | 96.45 | 99.31 | 98.94 | 0.014 | 0.000 | 1.42E+004 | 6.64E+003 | | |
| Bus4 | Bus14 | 91.13 | 1.385 | 91.64 | 91.54 | 91.33 | 0.758 | 0.000 * | 2.90E+002 | 4.52E+001 | | |
| MOTOR TYPICAL 3 | Bus14 | 95.84 | 0.256 | 95.84 | 95.84 | 95.84 | 0.140 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | : | 33.208 | 31.501 | | | 28.758 | | 33.096 | | | |
| Peak Current (kA), Method C | | : | 78.731 | 74.684 | | | 68.182 | | 78.466 | | | |
| Breaking Current (kA, rms, symm) | | : | | 31.501 | | | 28.758 | | 33.096 | | | |
| Steady State Current (kA, rms) | | : | 26.059 | 31.501 | | | 28.758 | | 33.096 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 31
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus5**
 Nominal kV = 16.500
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|-----------------|------------|---------------|--------------|-----------------------|--------|--------|--------------|---------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus5 | Total | 0.00 | 118.144 | 0.00 | 173.20 | 173.21 | 0.008 | 0.008 | 9.92E+001 | 3.10E+000 | 1.44E+005 | 2.71E+000 |
| Main Bus 2 | Bus5 | 100.08 | 59.950 | 105.00 | 105.00 | 105.00 | 0.003 | 0.000 | 3.43E+000 | 5.43E+000 | | |
| Bus15 | Bus5 | 22.30 | 2.210 | 104.55 | 104.54 | 104.55 | 0.000 | 0.000 | 2.61E+001 | 1.72E+002 | | |
| GT GEN 3 | Bus5 | 100.00 | 59.786 | 100.00 | 100.00 | 100.00 | 0.005 | 0.008 | 3.87E-001 | 6.43E+000 | 1.44E+005 | 2.71E+000 |
| Bus9 | Main Bus 2 | 103.70 | 0.636 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 1.17E+001 | 4.67E+000 | | |
| Bus11 | Main Bus 2 | 103.63 | 0.624 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 1.19E+001 | 4.76E+000 | | |
| Bus4 | Main Bus 2 | 97.96 | 0.069 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 9.47E+001 | 6.73E+001 | | |
| Bus12 | Main Bus 1 | 102.82 | 0.483 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 1.54E+001 | 6.19E+000 | | |
| Bus3 | Main Bus 1 | 97.96 | 0.069 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 9.47E+001 | 6.73E+001 | | |
| Bus6 | Main Bus 1 | 97.96 | 0.069 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 9.47E+001 | 6.73E+001 | | |
| Bus7 | Main Bus 1 | 97.26 | 0.075 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 1.01E+002 | 3.50E+001 | | |
| Bus8 | Main Bus 1 | 97.29 | 0.076 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 1.00E+002 | 3.47E+001 | | |
| Lump31 | Main Bus 1 | 100.00 | 0.260 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 | 3.04E-001 | 3.04E+000 | | |
| Bus33 | Bus15 | 40.50 | 0.336 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.30E+002 | 2.09E+003 | | |
| Bus38 | Bus15 | 40.50 | 0.336 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.30E+002 | 2.09E+003 | | |
| Bus36 | Bus15 | 40.50 | 0.336 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.30E+002 | 2.09E+003 | | |
| Bus48 | Bus15 | 40.34 | 0.336 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.17E+002 | 2.09E+003 | | |
| Bus43 | Bus15 | 40.34 | 0.336 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.17E+002 | 2.09E+003 | | |
| Bus46 | Bus15 | 40.50 | 0.336 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.30E+002 | 2.09E+003 | | |
| MOTOR TYPICAL 6 | Bus15 | 104.55 | 3.302 | 104.55 | 104.55 | 104.55 | 0.000 | 0.000 | 2.19E+001 | 2.19E+002 | | |

| | 3-Phase | L-G | L-L | L-L-G |
|---------------------------------------|-----------|-------|---------|---------|
| Initial Symmetrical Current (kA, rms) | : 118.144 | 0.008 | 101.367 | 101.369 |
| Peak Current (kA), Method C | : 293.523 | 0.020 | 251.841 | 251.846 |
| Breaking Current (kA, rms, symm) | : | 0.008 | 101.367 | 101.369 |
| Steady State Current (kA, rms) | : 74.868 | 0.008 | 101.367 | 101.369 |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 32
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus15**
 Nominal kV = 6.600
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|-----------|---------------|--------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus15 | Total | 0.00 | 28.053 | 0.00 | 104.72 | 101.29 | 26.442 | 26.442 | 2.43E+000 | 3.13E+001 | 8.25E-001 | 3.71E+001 |
| Bus33 | Bus15 | 21.01 | 0.407 | 65.33 | 72.01 | 104.35 | 0.256 | 0.000 | 6.88E+002 | 2.05E+003 | | |
| Bus38 | Bus15 | 21.01 | 0.407 | 65.33 | 72.01 | 104.35 | 0.256 | 0.000 | 6.88E+002 | 2.05E+003 | | |
| Bus36 | Bus15 | 21.01 | 0.407 | 65.33 | 72.01 | 104.35 | 0.256 | 0.000 | 6.88E+002 | 2.05E+003 | | |
| Bus48 | Bus15 | 20.79 | 0.407 | 65.50 | 71.77 | 104.35 | 0.256 | 0.000 | 7.00E+002 | 2.04E+003 | | |
| Bus43 | Bus15 | 20.79 | 0.407 | 65.50 | 71.77 | 104.35 | 0.256 | 0.000 | 7.00E+002 | 2.04E+003 | | |
| Bus46 | Bus15 | 21.01 | 0.407 | 65.33 | 72.01 | 104.35 | 0.256 | 0.000 | 6.88E+002 | 2.05E+003 | | |
| Bus5 | Bus15 | 87.53 | 21.693 | 92.57 | 95.68 | 91.13 | 22.441 | 26.442 * | 1.86E+000 | 4.05E+001 | 8.25E-001 | 3.71E+001 |
| MOTOR TYPICAL 6 | Bus15 | 100.00 | 4.003 | 100.00 | 100.00 | 100.00 | 2.516 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| Lump17 | Bus33 | 104.34 | 6.207 | 104.34 | 104.34 | 104.34 | 3.382 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump13 | Bus38 | 104.34 | 6.207 | 104.34 | 104.34 | 104.34 | 3.382 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump15 | Bus36 | 104.34 | 6.207 | 104.34 | 104.34 | 104.34 | 3.382 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump25 | Bus48 | 104.34 | 6.211 | 104.34 | 104.34 | 104.34 | 3.384 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump24 | Bus43 | 104.34 | 6.211 | 104.34 | 104.34 | 104.34 | 3.384 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump27 | Bus46 | 104.34 | 6.207 | 104.34 | 104.34 | 104.34 | 3.382 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Main Bus 2 | Bus5 | 100.04 | 4.342 | 100.18 | 100.36 | 100.39 | 2.363 | 0.000 | 4.07E+001 | 1.78E+001 | | |
| GT GEN 3 | Bus5 | 95.65 | 5.028 | 95.65 | 95.65 | 95.65 | 2.710 | 0.000 | 3.87E-001 | 6.43E+000 | 1.44E+005 | 2.71E+000 |
| | | | 3-Phase | L-G | L-L | L-L-G | | | | | | |
| Initial Symmetrical Current (kA, rms) | | : | 28.053 | 26.442 | 24.286 | 27.770 | | | | | | |
| Peak Current (kA), Method C | | : | 70.708 | 66.647 | 61.215 | 69.994 | | | | | | |
| Breaking Current (kA, rms, symm) | | : | | 26.442 | 24.286 | 27.770 | | | | | | |
| Steady State Current (kA, rms) | | : | 21.688 | 26.442 | 24.286 | 27.770 | | | | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 33
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus33**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|-----------|---------------|--------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus33 | Total | 0.00 | 32.908 | 0.00 | 105.13 | 100.34 | 31.195 | 31.195 | 3.85E+001 | 3.71E+002 | 9.67E+000 | 4.35E+002 |
| Bus15 | Bus33 | 89.32 | 26.277 | 92.92 | 95.84 | 92.63 | 26.985 | 31.195 * | 1.20E+001 | 4.67E+002 | 9.67E+000 | 4.35E+002 |
| Lump17 | Bus33 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.431 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus38 | Bus15 | 94.53 | 0.025 | 96.55 | 99.38 | 98.91 | 0.014 | 0.000 | 1.48E+004 | 6.36E+003 | | |
| Bus36 | Bus15 | 94.53 | 0.025 | 96.55 | 99.38 | 98.91 | 0.014 | 0.000 | 1.48E+004 | 6.36E+003 | | |
| Bus48 | Bus15 | 94.52 | 0.025 | 96.55 | 99.37 | 98.92 | 0.014 | 0.000 | 1.48E+004 | 6.44E+003 | | |
| Bus43 | Bus15 | 94.52 | 0.025 | 96.55 | 99.37 | 98.92 | 0.014 | 0.000 | 1.48E+004 | 6.44E+003 | | |
| Bus46 | Bus15 | 94.53 | 0.025 | 96.55 | 99.38 | 98.91 | 0.014 | 0.000 | 1.48E+004 | 6.36E+003 | | |
| Bus5 | Bus15 | 91.15 | 1.352 | 91.65 | 91.54 | 91.35 | 0.740 | 0.000 * | 3.00E+002 | 3.85E+001 | | |
| MOTOR TYPICAL 6 | Bus15 | 95.84 | 0.249 | 95.84 | 95.84 | 95.84 | 0.136 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | 32.908 | | 31.195 | | | 28.498 | | 32.858 | | | |
| Peak Current (kA), Method C | | 80.028 | | 75.862 | | | 69.305 | | 79.906 | | | |
| Breaking Current (kA, rms, symm) | | | | 31.195 | | | 28.498 | | 32.858 | | | |
| Steady State Current (kA, rms) | | 25.791 | | 31.195 | | | 28.498 | | 32.858 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
14.0.0C
 Study Case: SC

Page: 34
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus36**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|-----------|---------------|--------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus36 | Total | 0.00 | 32.908 | 0.00 | 105.13 | 100.34 | 31.195 | 31.195 | 3.85E+001 | 3.71E+002 | 9.67E+000 | 4.35E+002 |
| Bus15 | Bus36 | 89.32 | 26.277 | 92.92 | 95.84 | 92.63 | 26.985 | 31.195 * | 1.20E+001 | 4.67E+002 | 9.67E+000 | 4.35E+002 |
| Lump15 | Bus36 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.431 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus33 | Bus15 | 94.53 | 0.025 | 96.55 | 99.38 | 98.91 | 0.014 | 0.000 | 1.48E+004 | 6.36E+003 | | |
| Bus38 | Bus15 | 94.53 | 0.025 | 96.55 | 99.38 | 98.91 | 0.014 | 0.000 | 1.48E+004 | 6.36E+003 | | |
| Bus48 | Bus15 | 94.52 | 0.025 | 96.55 | 99.37 | 98.92 | 0.014 | 0.000 | 1.48E+004 | 6.44E+003 | | |
| Bus43 | Bus15 | 94.52 | 0.025 | 96.55 | 99.37 | 98.92 | 0.014 | 0.000 | 1.48E+004 | 6.44E+003 | | |
| Bus46 | Bus15 | 94.53 | 0.025 | 96.55 | 99.38 | 98.91 | 0.014 | 0.000 | 1.48E+004 | 6.36E+003 | | |
| Bus5 | Bus15 | 91.15 | 1.352 | 91.65 | 91.54 | 91.35 | 0.740 | 0.000 * | 3.00E+002 | 3.85E+001 | | |
| MOTOR TYPICAL 6 | Bus15 | 95.84 | 0.249 | 95.84 | 95.84 | 95.84 | 0.136 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | 32.908 | | 31.195 | | | 28.498 | | 32.858 | | | |
| Peak Current (kA), Method C | | 80.028 | | 75.862 | | | 69.305 | | 79.906 | | | |
| Breaking Current (kA, rms, symm) | | | | 31.195 | | | 28.498 | | 32.858 | | | |
| Steady State Current (kA, rms) | | 25.791 | | 31.195 | | | 28.498 | | 32.858 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 35
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus38**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|-----------|---------------|--------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus38 | Total | 0.00 | 32.908 | 0.00 | 105.13 | 100.34 | 31.195 | 31.195 | 3.85E+001 | 3.71E+002 | 9.67E+000 | 4.35E+002 |
| Bus15 | Bus38 | 89.32 | 26.277 | 92.92 | 95.84 | 92.63 | 26.985 | 31.195 * | 1.20E+001 | 4.67E+002 | 9.67E+000 | 4.35E+002 |
| Lump13 | Bus38 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.431 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus33 | Bus15 | 94.53 | 0.025 | 96.55 | 99.38 | 98.91 | 0.014 | 0.000 | 1.48E+004 | 6.36E+003 | | |
| Bus36 | Bus15 | 94.53 | 0.025 | 96.55 | 99.38 | 98.91 | 0.014 | 0.000 | 1.48E+004 | 6.36E+003 | | |
| Bus48 | Bus15 | 94.52 | 0.025 | 96.55 | 99.37 | 98.92 | 0.014 | 0.000 | 1.48E+004 | 6.44E+003 | | |
| Bus43 | Bus15 | 94.52 | 0.025 | 96.55 | 99.37 | 98.92 | 0.014 | 0.000 | 1.48E+004 | 6.44E+003 | | |
| Bus46 | Bus15 | 94.53 | 0.025 | 96.55 | 99.38 | 98.91 | 0.014 | 0.000 | 1.48E+004 | 6.36E+003 | | |
| Bus5 | Bus15 | 91.15 | 1.352 | 91.65 | 91.54 | 91.35 | 0.740 | 0.000 * | 3.00E+002 | 3.85E+001 | | |
| MOTOR TYPICAL 6 | Bus15 | 95.84 | 0.249 | 95.84 | 95.84 | 95.84 | 0.136 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | 32.908 | | 31.195 | | | 28.498 | | 32.858 | | | |
| Peak Current (kA), Method C | | 80.028 | | 75.862 | | | 69.305 | | 79.906 | | | |
| Breaking Current (kA, rms, symm) | | | | 31.195 | | | 28.498 | | 32.858 | | | |
| Steady State Current (kA, rms) | | 25.791 | | 31.195 | | | 28.498 | | 32.858 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 36
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus43**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|-----------|---------------|--------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus43 | Total | 0.00 | 33.235 | 0.00 | 104.87 | 100.55 | 31.517 | 31.517 | 4.54E+001 | 3.67E+002 | 2.15E+001 | 4.30E+002 |
| Bus15 | Bus43 | 89.25 | 26.554 | 92.83 | 95.84 | 92.64 | 27.276 | 31.517 * | 2.39E+001 | 4.62E+002 | 2.15E+001 | 4.30E+002 |
| Lump24 | Bus43 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.433 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus33 | Bus15 | 94.45 | 0.026 | 96.50 | 99.33 | 98.94 | 0.014 | 0.000 | 1.44E+004 | 6.63E+003 | | |
| Bus38 | Bus15 | 94.45 | 0.026 | 96.50 | 99.33 | 98.94 | 0.014 | 0.000 | 1.44E+004 | 6.63E+003 | | |
| Bus36 | Bus15 | 94.45 | 0.026 | 96.50 | 99.33 | 98.94 | 0.014 | 0.000 | 1.44E+004 | 6.63E+003 | | |
| Bus48 | Bus15 | 94.45 | 0.026 | 96.50 | 99.32 | 98.95 | 0.014 | 0.000 | 1.44E+004 | 6.71E+003 | | |
| Bus46 | Bus15 | 94.45 | 0.026 | 96.50 | 99.33 | 98.94 | 0.014 | 0.000 | 1.44E+004 | 6.63E+003 | | |
| Bus5 | Bus15 | 91.14 | 1.366 | 91.64 | 91.54 | 91.34 | 0.748 | 0.000 * | 2.95E+002 | 4.54E+001 | | |
| MOTOR TYPICAL 6 | Bus15 | 95.84 | 0.252 | 95.84 | 95.84 | 95.84 | 0.138 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | 33.235 | | 31.517 | | | 28.782 | | 33.120 | | | |
| Peak Current (kA), Method C | | 78.786 | | 74.714 | | | 68.230 | | 78.514 | | | |
| Breaking Current (kA, rms, symm) | | | | 31.517 | | | 28.782 | | 33.120 | | | |
| Steady State Current (kA, rms) | | 26.059 | | 31.517 | | | 28.782 | | 33.120 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 37
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus46**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|-----------|---------------|--------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus46 | Total | 0.00 | 32.908 | 0.00 | 105.13 | 100.34 | 31.195 | 31.195 | 3.85E+001 | 3.71E+002 | 9.67E+000 | 4.35E+002 |
| Bus15 | Bus46 | 89.32 | 26.277 | 92.92 | 95.84 | 92.63 | 26.985 | 31.195 * | 1.20E+001 | 4.67E+002 | 9.67E+000 | 4.35E+002 |
| Lump27 | Bus46 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.431 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus33 | Bus15 | 94.53 | 0.025 | 96.55 | 99.38 | 98.91 | 0.014 | 0.000 | 1.48E+004 | 6.36E+003 | | |
| Bus38 | Bus15 | 94.53 | 0.025 | 96.55 | 99.38 | 98.91 | 0.014 | 0.000 | 1.48E+004 | 6.36E+003 | | |
| Bus36 | Bus15 | 94.53 | 0.025 | 96.55 | 99.38 | 98.91 | 0.014 | 0.000 | 1.48E+004 | 6.36E+003 | | |
| Bus48 | Bus15 | 94.52 | 0.025 | 96.55 | 99.37 | 98.92 | 0.014 | 0.000 | 1.48E+004 | 6.44E+003 | | |
| Bus43 | Bus15 | 94.52 | 0.025 | 96.55 | 99.37 | 98.92 | 0.014 | 0.000 | 1.48E+004 | 6.44E+003 | | |
| Bus5 | Bus15 | 91.15 | 1.352 | 91.65 | 91.54 | 91.35 | 0.740 | 0.000 * | 3.00E+002 | 3.85E+001 | | |
| MOTOR TYPICAL 6 | Bus15 | 95.84 | 0.249 | 95.84 | 95.84 | 95.84 | 0.136 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | 32.908 | | 31.195 | | | 28.498 | | 32.858 | | | |
| Peak Current (kA), Method C | | 80.028 | | 75.862 | | | 69.305 | | 79.906 | | | |
| Breaking Current (kA, rms, symm) | | | | 31.195 | | | 28.498 | | 32.858 | | | |
| Steady State Current (kA, rms) | | 25.791 | | 31.195 | | | 28.498 | | 32.858 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 38
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus48**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|-----------|---------------|--------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus48 | Total | 0.00 | 33.235 | 0.00 | 104.87 | 100.55 | 31.517 | 31.517 | 4.54E+001 | 3.67E+002 | 2.15E+001 | 4.30E+002 |
| Bus15 | Bus48 | 89.25 | 26.554 | 92.83 | 95.84 | 92.64 | 27.276 | 31.517 * | 2.39E+001 | 4.62E+002 | 2.15E+001 | 4.30E+002 |
| Lump25 | Bus48 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.433 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus33 | Bus15 | 94.45 | 0.026 | 96.50 | 99.33 | 98.94 | 0.014 | 0.000 | 1.44E+004 | 6.63E+003 | | |
| Bus38 | Bus15 | 94.45 | 0.026 | 96.50 | 99.33 | 98.94 | 0.014 | 0.000 | 1.44E+004 | 6.63E+003 | | |
| Bus36 | Bus15 | 94.45 | 0.026 | 96.50 | 99.33 | 98.94 | 0.014 | 0.000 | 1.44E+004 | 6.63E+003 | | |
| Bus43 | Bus15 | 94.45 | 0.026 | 96.50 | 99.32 | 98.95 | 0.014 | 0.000 | 1.44E+004 | 6.71E+003 | | |
| Bus46 | Bus15 | 94.45 | 0.026 | 96.50 | 99.33 | 98.94 | 0.014 | 0.000 | 1.44E+004 | 6.63E+003 | | |
| Bus5 | Bus15 | 91.14 | 1.366 | 91.64 | 91.54 | 91.34 | 0.748 | 0.000 * | 2.95E+002 | 4.54E+001 | | |
| MOTOR TYPICAL 6 | Bus15 | 95.84 | 0.252 | 95.84 | 95.84 | 95.84 | 0.138 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | 33.235 | | 31.517 | | | 28.782 | | 33.120 | | | |
| Peak Current (kA), Method C | | 78.786 | | 74.714 | | | 68.230 | | 78.514 | | | |
| Breaking Current (kA, rms, symm) | | | | 31.517 | | | 28.782 | | 33.120 | | | |
| Steady State Current (kA, rms) | | 26.059 | | 31.517 | | | 28.782 | | 33.120 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 39
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus6**
 Nominal kV = 16.500
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|-----------------|------------|---------------|--------------|-----------------------|--------|--------|--------------|---------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus6 | Total | 0.00 | 118.032 | 0.00 | 173.20 | 173.21 | 0.008 | 0.008 | 9.93E+001 | 3.11E+000 | 1.44E+005 | 2.71E+000 |
| Main Bus 1 | Bus6 | 100.08 | 59.950 | 105.00 | 105.00 | 105.00 | 0.003 | 0.000 | 3.43E+000 | 5.43E+000 | | |
| Bus16 | Bus6 | 21.17 | 2.099 | 104.55 | 104.54 | 104.55 | 0.000 | 0.000 | 2.65E+001 | 1.81E+002 | | |
| GT GEN 4 | Bus6 | 100.00 | 59.786 | 100.00 | 100.00 | 100.00 | 0.005 | 0.008 | 3.87E-001 | 6.43E+000 | 1.44E+005 | 2.71E+000 |
| Bus12 | Main Bus 1 | 102.82 | 0.483 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 1.54E+001 | 6.19E+000 | | |
| Bus3 | Main Bus 1 | 97.96 | 0.069 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 9.47E+001 | 6.73E+001 | | |
| Bus7 | Main Bus 1 | 97.26 | 0.075 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 1.01E+002 | 3.50E+001 | | |
| Bus8 | Main Bus 1 | 97.29 | 0.076 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 1.00E+002 | 3.47E+001 | | |
| Lump31 | Main Bus 1 | 100.00 | 0.260 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 | 3.04E-001 | 3.04E+000 | | |
| Bus9 | Main Bus 2 | 103.70 | 0.636 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 1.17E+001 | 4.67E+000 | | |
| Bus11 | Main Bus 2 | 103.63 | 0.624 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 1.19E+001 | 4.76E+000 | | |
| Bus4 | Main Bus 2 | 97.96 | 0.069 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 9.47E+001 | 6.73E+001 | | |
| Bus5 | Main Bus 2 | 97.97 | 0.069 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 9.46E+001 | 6.73E+001 | | |
| Bus34 | Bus16 | 39.54 | 0.340 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.11E+002 | 2.09E+003 | | |
| Bus37 | Bus16 | 39.54 | 0.340 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.11E+002 | 2.09E+003 | | |
| Bus35 | Bus16 | 39.54 | 0.340 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 7.11E+002 | 2.09E+003 | | |
| Bus42 | Bus16 | 39.39 | 0.341 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 6.98E+002 | 2.10E+003 | | |
| Bus45 | Bus16 | 39.39 | 0.341 | 109.08 | 109.08 | 109.08 | 0.000 | 0.000 | 6.98E+002 | 2.10E+003 | | |
| MOTOR TYPICAL 7 | Bus16 | 104.55 | 3.345 | 104.55 | 104.55 | 104.55 | 0.000 | 0.000 | 2.19E+001 | 2.19E+002 | | |

| | | | | | |
|---------------------------------------|---|---------|-------|---------|---------|
| Initial Symmetrical Current (kA, rms) | : | 3-Phase | L-G | L-L | L-L-G |
| Peak Current (kA), Method C | : | 118.032 | 0.008 | 101.270 | 101.272 |
| Breaking Current (kA, rms, symm) | : | 293.294 | 0.020 | 251.643 | 251.648 |
| Steady State Current (kA, rms) | : | | 0.008 | 101.270 | 101.272 |
| | : | 74.868 | 0.008 | 101.270 | 101.272 |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 40
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus16**
 Nominal kV = 6.600
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|-----------|---------------|--------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus16 | Total | 0.00 | 27.658 | 0.00 | 104.34 | 101.13 | 26.205 | 26.205 | 2.35E+000 | 3.17E+001 | 8.25E-001 | 3.71E+001 |
| Bus34 | Bus16 | 21.01 | 0.407 | 65.20 | 71.83 | 104.35 | 0.257 | 0.000 | 6.88E+002 | 2.05E+003 | | |
| Bus37 | Bus16 | 21.01 | 0.407 | 65.20 | 71.83 | 104.35 | 0.257 | 0.000 | 6.88E+002 | 2.05E+003 | | |
| Bus35 | Bus16 | 21.01 | 0.407 | 65.20 | 71.83 | 104.35 | 0.257 | 0.000 | 6.88E+002 | 2.05E+003 | | |
| Bus42 | Bus16 | 20.79 | 0.407 | 65.37 | 71.58 | 104.35 | 0.257 | 0.000 | 7.00E+002 | 2.04E+003 | | |
| Bus45 | Bus16 | 20.79 | 0.407 | 65.37 | 71.58 | 104.35 | 0.257 | 0.000 | 7.00E+002 | 2.04E+003 | | |
| Bus6 | Bus16 | 87.53 | 21.693 | 92.55 | 95.68 | 91.11 | 22.433 | 26.205 * | 1.86E+000 | 4.05E+001 | 8.25E-001 | 3.71E+001 |
| MOTOR TYPICAL 7 | Bus16 | 100.00 | 4.003 | 100.00 | 100.00 | 100.00 | 2.529 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| Lump18 | Bus34 | 104.34 | 6.207 | 104.34 | 104.34 | 104.34 | 3.399 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump14 | Bus37 | 104.34 | 6.207 | 104.34 | 104.34 | 104.34 | 3.399 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump16 | Bus35 | 104.34 | 6.207 | 104.34 | 104.34 | 104.34 | 3.399 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump30 | Bus42 | 104.34 | 6.211 | 104.34 | 104.34 | 104.34 | 3.401 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Lump29 | Bus45 | 104.34 | 6.211 | 104.34 | 104.34 | 104.34 | 3.401 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Main Bus 1 | Bus6 | 100.04 | 4.342 | 100.18 | 100.36 | 100.39 | 2.375 | 0.000 | 4.07E+001 | 1.78E+001 | | |
| GT GEN 4 | Bus6 | 95.65 | 5.028 | 95.65 | 95.65 | 95.65 | 2.724 | 0.000 | 3.87E-001 | 6.43E+000 | 1.44E+005 | 2.71E+000 |
| | | | 3-Phase | L-G | L-L | L-L-G | | | | | | |
| Initial Symmetrical Current (kA, rms) | | : | 27.658 | 26.205 | 23.944 | 27.410 | | | | | | |
| Peak Current (kA), Method C | | : | 70.108 | 66.425 | 60.694 | 69.478 | | | | | | |
| Breaking Current (kA, rms, symm) | | : | | 26.205 | 23.944 | 27.410 | | | | | | |
| Steady State Current (kA, rms) | | : | 21.688 | 26.205 | 23.944 | 27.410 | | | | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 41
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus34**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus34 | Total | 0.00 | 32.881 | 0.00 | 105.11 | 100.33 | 31.179 | 31.179 | 3.85E+001 | 3.71E+002 | 9.67E+000 | 4.35E+002 |
| Bus16 | Bus34 | 89.23 | 26.250 | 92.88 | 95.84 | 92.59 | 26.968 | 31.179 * | 1.19E+001 | 4.68E+002 | 9.67E+000 | 4.35E+002 |
| Lump18 | Bus34 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.432 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus37 | Bus16 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus35 | Bus16 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus42 | Bus16 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | |
| Bus45 | Bus16 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | |
| Bus6 | Bus16 | 91.14 | 1.370 | 91.65 | 91.54 | 91.34 | 0.750 | 0.000 * | 2.96E+002 | 3.85E+001 | | |
| MOTOR TYPICAL 7 | Bus16 | 95.84 | 0.253 | 95.84 | 95.84 | 95.84 | 0.138 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | : | 32.881 | 31.179 | | | 28.476 | | 32.834 | | | |
| Peak Current (kA), Method C | | : | 79.970 | 75.830 | | | 69.255 | | 79.856 | | | |
| Breaking Current (kA, rms, symm) | | : | | 31.179 | | | 28.476 | | 32.834 | | | |
| Steady State Current (kA, rms) | | : | 25.791 | 31.179 | | | 28.476 | | 32.834 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 42
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus35**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus35 | Total | 0.00 | 32.881 | 0.00 | 105.11 | 100.33 | 31.179 | 31.179 | 3.85E+001 | 3.71E+002 | 9.67E+000 | 4.35E+002 |
| Bus16 | Bus35 | 89.23 | 26.250 | 92.88 | 95.84 | 92.59 | 26.968 | 31.179 * | 1.19E+001 | 4.68E+002 | 9.67E+000 | 4.35E+002 |
| Lump16 | Bus35 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.432 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus34 | Bus16 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus37 | Bus16 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus42 | Bus16 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | |
| Bus45 | Bus16 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | |
| Bus6 | Bus16 | 91.14 | 1.370 | 91.65 | 91.54 | 91.34 | 0.750 | 0.000 * | 2.96E+002 | 3.85E+001 | | |
| MOTOR TYPICAL 7 | Bus16 | 95.84 | 0.253 | 95.84 | 95.84 | 95.84 | 0.138 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | : | 32.881 | 31.179 | | | 28.476 | | 32.834 | | | |
| Peak Current (kA), Method C | | : | 79.970 | 75.830 | | | 69.255 | | 79.856 | | | |
| Breaking Current (kA, rms, symm) | | : | | 31.179 | | | 28.476 | | 32.834 | | | |
| Steady State Current (kA, rms) | | : | 25.791 | 31.179 | | | 28.476 | | 32.834 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 43
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus37**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus37 | Total | 0.00 | 32.881 | 0.00 | 105.11 | 100.33 | 31.179 | 31.179 | 3.85E+001 | 3.71E+002 | 9.67E+000 | 4.35E+002 |
| Bus16 | Bus37 | 89.23 | 26.250 | 92.88 | 95.84 | 92.59 | 26.968 | 31.179 * | 1.19E+001 | 4.68E+002 | 9.67E+000 | 4.35E+002 |
| Lump14 | Bus37 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.432 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus34 | Bus16 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus35 | Bus16 | 94.45 | 0.026 | 96.50 | 99.37 | 98.91 | 0.014 | 0.000 | 1.46E+004 | 6.30E+003 | | |
| Bus42 | Bus16 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | |
| Bus45 | Bus16 | 94.44 | 0.026 | 96.50 | 99.36 | 98.91 | 0.014 | 0.000 | 1.45E+004 | 6.38E+003 | | |
| Bus6 | Bus16 | 91.14 | 1.370 | 91.65 | 91.54 | 91.34 | 0.750 | 0.000 * | 2.96E+002 | 3.85E+001 | | |
| MOTOR TYPICAL 7 | Bus16 | 95.84 | 0.253 | 95.84 | 95.84 | 95.84 | 0.138 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | : | | 32.881 | 31.179 | | | 28.476 | | 32.834 | | |
| Peak Current (kA), Method C | | : | | 79.970 | 75.830 | | | 69.255 | | 79.856 | | |
| Breaking Current (kA, rms, symm) | | : | | | 31.179 | | | 28.476 | | 32.834 | | |
| Steady State Current (kA, rms) | | : | | 25.791 | 31.179 | | | 28.476 | | 32.834 | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 44
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus42**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus42 | Total | 0.00 | 33.208 | 0.00 | 104.85 | 100.54 | 31.501 | 31.501 | 4.54E+001 | 3.67E+002 | 2.15E+001 | 4.30E+002 |
| Bus16 | Bus42 | 89.16 | 26.527 | 92.78 | 95.84 | 92.60 | 27.259 | 31.501 * | 2.38E+001 | 4.62E+002 | 2.15E+001 | 4.30E+002 |
| Lump30 | Bus42 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.434 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus34 | Bus16 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus37 | Bus16 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus35 | Bus16 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus45 | Bus16 | 94.37 | 0.026 | 96.45 | 99.31 | 98.94 | 0.014 | 0.000 | 1.42E+004 | 6.64E+003 | | |
| Bus6 | Bus16 | 91.13 | 1.385 | 91.64 | 91.54 | 91.33 | 0.758 | 0.000 * | 2.90E+002 | 4.52E+001 | | |
| MOTOR TYPICAL 7 | Bus16 | 95.84 | 0.256 | 95.84 | 95.84 | 95.84 | 0.140 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | : | 33.208 | 31.501 | | | 28.758 | | 33.096 | | | |
| Peak Current (kA), Method C | | : | 78.731 | 74.684 | | | 68.182 | | 78.466 | | | |
| Breaking Current (kA, rms, symm) | | : | | 31.501 | | | 28.758 | | 33.096 | | | |
| Steady State Current (kA, rms) | | : | 26.059 | 31.501 | | | 28.758 | | 33.096 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 45
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus45**
 Nominal kV = 0.415
 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|---------------------------------------|--------------|-----------------|-----------------|-----------------------|--------|--------|--------------|----------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus45 | Total | 0.00 | 33.208 | 0.00 | 104.85 | 100.54 | 31.501 | 31.501 | 4.54E+001 | 3.67E+002 | 2.15E+001 | 4.30E+002 |
| Bus16 | Bus45 | 89.16 | 26.527 | 92.78 | 95.84 | 92.60 | 27.259 | 31.501 * | 2.38E+001 | 4.62E+002 | 2.15E+001 | 4.30E+002 |
| Lump29 | Bus45 | 100.00 | 7.012 | 100.00 | 100.00 | 100.00 | 4.434 | 0.000 | 6.78E+002 | 1.61E+003 | | |
| Bus34 | Bus16 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus37 | Bus16 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus35 | Bus16 | 94.37 | 0.026 | 96.45 | 99.32 | 98.93 | 0.014 | 0.000 | 1.42E+004 | 6.56E+003 | | |
| Bus42 | Bus16 | 94.37 | 0.026 | 96.45 | 99.31 | 98.94 | 0.014 | 0.000 | 1.42E+004 | 6.64E+003 | | |
| Bus6 | Bus16 | 91.13 | 1.385 | 91.64 | 91.54 | 91.33 | 0.758 | 0.000 * | 2.90E+002 | 4.52E+001 | | |
| MOTOR TYPICAL 7 | Bus16 | 95.84 | 0.256 | 95.84 | 95.84 | 95.84 | 0.140 | 0.000 | 2.19E+001 | 2.19E+002 | | |
| | | 3-Phase | | L-G | | | L-L | | L-L-G | | | |
| Initial Symmetrical Current (kA, rms) | | : | 33.208 | 31.501 | | | 28.758 | | 33.096 | | | |
| Peak Current (kA), Method C | | : | 78.731 | 74.684 | | | 68.182 | | 78.466 | | | |
| Breaking Current (kA, rms, symm) | | : | | 31.501 | | | 28.758 | | 33.096 | | | |
| Steady State Current (kA, rms) | | : | 26.059 | 31.501 | | | 28.758 | | 33.096 | | | |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
14.0.0C
 Study Case: SC

Page: 46
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus7**
 Nominal kV = 16.500
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|--------------|------------|---------------|--------------|-----------------------|--------|--------|--------------|---------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus7 | Total | 0.00 | 138.415 | 0.00 | 173.20 | 173.21 | 0.007 | 0.007 | 1.07E-001 | 2.78E+000 | 1.70E+005 | 2.28E+000 |
| Main Bus 1 | Bus7 | 97.86 | 77.696 | 105.00 | 105.00 | 105.00 | 0.003 | 0.000 | 1.41E-001 | 4.95E+000 | | |
| ST GEN 1 | Bus7 | 100.00 | 60.728 | 100.00 | 100.00 | 100.00 | 0.004 | 0.007 | 3.26E-001 | 6.33E+000 | 1.70E+005 | 2.28E+000 |
| Bus12 | Main Bus 1 | 101.87 | 0.628 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 1.19E+001 | 1.55E+000 | | |
| Bus3 | Main Bus 1 | 96.51 | 0.090 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 8.35E+001 | 8.91E+000 | | |
| Bus6 | Main Bus 1 | 96.51 | 0.090 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 8.35E+001 | 8.91E+000 | | |
| Bus8 | Main Bus 1 | 96.10 | 0.098 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 7.55E+001 | 1.36E+001 | | |
| Lump31 | Main Bus 1 | 100.00 | 0.338 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 | 3.04E-001 | 3.04E+000 | | |
| Bus9 | Main Bus 2 | 103.13 | 0.827 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 9.04E+000 | 1.21E+000 | | |
| Bus11 | Main Bus 2 | 103.03 | 0.811 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 9.21E+000 | 1.23E+000 | | |
| Bus4 | Main Bus 2 | 96.51 | 0.090 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 8.35E+001 | 8.91E+000 | | |
| Bus5 | Main Bus 2 | 96.51 | 0.090 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 8.34E+001 | 8.93E+000 | | |

| | | | | | |
|---------------------------------------|---|---------|-------|---------|---------|
| | | 3-Phase | L-G | L-L | L-L-G |
| Initial Symmetrical Current (kA, rms) | : | 138.415 | 0.007 | 118.448 | 118.449 |
| Peak Current (kA), Method C | : | 368.082 | 0.018 | 314.983 | 314.988 |
| Breaking Current (kA, rms, symm) | : | | 0.007 | 118.448 | 118.449 |
| Steady State Current (kA, rms) | : | 95.835 | 0.007 | 118.448 | 118.449 |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 47
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus: **Bus8**
 Nominal kV = 16.500
 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | 3-Phase Fault | | Line-To-Ground Fault | | | | | Positive & Zero Sequence Impedances Looking into "From Bus" | | | |
|--------------|------------|---------------|--------------|-----------------------|--------|--------|--------------|---------|--|-----------|-----------|-----------|
| From Bus ID | To Bus ID | % V From Bus | kA Symm. rms | % Voltage at From Bus | | | kA Symm. rms | | % Impedance on 100 MVA base | | | |
| | | | | Va | Vb | Vc | Ia | 3I0 | R1 | X1 | R0 | X0 |
| Bus8 | Total | 0.00 | 139.569 | 0.00 | 173.20 | 173.21 | 0.007 | 0.007 | 1.08E-001 | 2.76E+000 | 1.70E+005 | 2.29E+000 |
| Main Bus 1 | Bus8 | 97.86 | 77.694 | 105.00 | 105.00 | 105.00 | 0.002 | 0.000 | 1.41E-001 | 4.95E+000 | | |
| ST GEN 2 | Bus8 | 100.00 | 61.885 | 100.00 | 100.00 | 100.00 | 0.004 | 0.007 | 3.27E-001 | 6.21E+000 | 1.70E+005 | 2.29E+000 |
| Bus12 | Main Bus 1 | 101.86 | 0.628 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 1.19E+001 | 1.55E+000 | | |
| Bus3 | Main Bus 1 | 96.51 | 0.090 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 8.35E+001 | 8.91E+000 | | |
| Bus6 | Main Bus 1 | 96.51 | 0.090 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 8.35E+001 | 8.91E+000 | | |
| Bus7 | Main Bus 1 | 96.06 | 0.097 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 7.62E+001 | 1.38E+001 | | |
| Lump31 | Main Bus 1 | 100.00 | 0.338 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 | 3.04E-001 | 3.04E+000 | | |
| Bus9 | Main Bus 2 | 103.13 | 0.827 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 9.04E+000 | 1.21E+000 | | |
| Bus11 | Main Bus 2 | 103.03 | 0.811 | 105.00 | 105.00 | 105.00 | 0.000 | 0.000 | 9.21E+000 | 1.23E+000 | | |
| Bus4 | Main Bus 2 | 96.51 | 0.090 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 8.35E+001 | 8.91E+000 | | |
| Bus5 | Main Bus 2 | 96.51 | 0.090 | 100.00 | 100.00 | 100.00 | 0.000 | 0.000 * | 8.34E+001 | 8.93E+000 | | |

| | | | | | |
|---------------------------------------|---|--------------------|--------------|----------------|------------------|
| Initial Symmetrical Current (kA, rms) | : | 3-Phase 139.569 | L-G 0.007 | L-L 122.164 | L-L-G 122.166 |
| Peak Current (kA), Method C | : | 370.956 | 0.018 | 324.695 | 324.700 |
| Breaking Current (kA, rms, symm) | : | | 0.007 | 122.164 | 122.166 |
| Steady State Current (kA, rms) | : | 97.165 | 0.007 | 122.164 | 122.166 |

Indicates a fault current contribution from a three-winding transformer.
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
14.0.0C
 Study Case: SC

Page: 48
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Short-Circuit Summary Report

3-Phase, LG, LL, LLG Fault Currents

| Bus ID | Bus kV | 3-Phase Fault | | | Line-to-Ground Fault | | | | Line-to-Line Fault | | | | *Line-to-Line-to-Ground | | | |
|------------|---------|---------------|---------|--------|----------------------|---------|--------|--------|--------------------|---------|---------|---------|-------------------------|---------|---------|---------|
| | | I''k | ip | Ik | I''k | ip | Ib | Ik | I''k | ip | Ib | Ik | I''k | ip | Ib | Ik |
| Bus9 | 400.000 | 54.551 | 135.004 | 53.988 | 39.785 | 98.461 | 39.785 | 39.785 | 47.235 | 116.898 | 47.235 | 47.235 | 50.725 | 125.536 | 50.725 | 50.725 |
| Bus11 | 400.000 | 51.595 | 127.712 | 51.038 | 49.196 | 121.773 | 49.196 | 49.196 | 44.675 | 110.583 | 44.675 | 44.675 | 50.707 | 125.513 | 50.707 | 50.707 |
| Bus12 | 400.000 | 30.755 | 76.307 | 30.255 | 28.089 | 69.693 | 28.089 | 28.089 | 26.628 | 66.067 | 26.628 | 26.628 | 29.846 | 74.053 | 29.846 | 29.846 |
| Main Bus 1 | 400.000 | 43.922 | 107.911 | 35.376 | 36.890 | 90.635 | 36.890 | 36.890 | 37.963 | 93.270 | 37.963 | 37.963 | 43.214 | 106.172 | 43.214 | 43.214 |
| Main Bus 2 | 400.000 | 43.922 | 107.911 | 35.376 | 36.890 | 90.635 | 36.890 | 36.890 | 37.963 | 93.270 | 37.963 | 37.963 | 43.214 | 106.172 | 43.214 | 43.214 |
| Bus3 | 16.500 | 118.032 | 293.294 | 74.868 | 0.008 | 0.020 | 0.008 | 0.008 | 101.270 | 251.643 | 101.270 | 101.270 | 101.272 | 251.648 | 101.272 | 101.272 |
| Bus13 | 6.600 | 27.659 | 70.114 | 21.688 | 26.206 | 66.430 | 26.206 | 26.206 | 23.945 | 60.699 | 23.945 | 23.945 | 27.409 | 69.482 | 27.409 | 27.409 |
| Bus19 | 0.415 | 32.881 | 79.970 | 25.791 | 31.179 | 75.830 | 31.179 | 31.179 | 28.476 | 69.255 | 28.476 | 28.476 | 32.834 | 79.856 | 32.834 | 32.834 |
| Bus20 | 0.415 | 32.881 | 79.970 | 25.791 | 31.179 | 75.830 | 31.179 | 31.179 | 28.476 | 69.255 | 28.476 | 28.476 | 32.834 | 79.856 | 32.834 | 32.834 |
| Bus24 | 0.415 | 32.881 | 79.970 | 25.791 | 31.179 | 75.830 | 31.179 | 31.179 | 28.476 | 69.255 | 28.476 | 28.476 | 32.834 | 79.856 | 32.834 | 32.834 |
| Bus26 | 0.415 | 32.881 | 79.970 | 25.791 | 31.179 | 75.830 | 31.179 | 31.179 | 28.476 | 69.255 | 28.476 | 28.476 | 32.834 | 79.856 | 32.834 | 32.834 |
| Bus47 | 0.415 | 33.208 | 78.731 | 26.059 | 31.501 | 74.684 | 31.501 | 31.501 | 28.758 | 68.182 | 28.758 | 28.758 | 33.096 | 78.466 | 33.096 | 33.096 |
| Bus4 | 16.500 | 118.032 | 293.294 | 74.868 | 0.008 | 0.020 | 0.008 | 0.008 | 101.270 | 251.643 | 101.270 | 101.270 | 101.272 | 251.648 | 101.272 | 101.272 |
| Bus14 | 6.600 | 27.658 | 70.108 | 21.688 | 26.205 | 66.425 | 26.205 | 26.205 | 23.944 | 60.694 | 23.944 | 23.944 | 27.410 | 69.478 | 27.410 | 27.410 |
| Bus21 | 0.415 | 32.881 | 79.970 | 25.791 | 31.179 | 75.830 | 31.179 | 31.179 | 28.476 | 69.255 | 28.476 | 28.476 | 32.834 | 79.856 | 32.834 | 32.834 |
| Bus23 | 0.415 | 32.881 | 79.970 | 25.791 | 31.179 | 75.830 | 31.179 | 31.179 | 28.476 | 69.255 | 28.476 | 28.476 | 32.834 | 79.856 | 32.834 | 32.834 |
| Bus25 | 0.415 | 32.881 | 79.970 | 25.791 | 31.179 | 75.830 | 31.179 | 31.179 | 28.476 | 69.255 | 28.476 | 28.476 | 32.834 | 79.856 | 32.834 | 32.834 |
| Bus39 | 0.415 | 33.208 | 78.731 | 26.059 | 31.501 | 74.684 | 31.501 | 31.501 | 28.758 | 68.182 | 28.758 | 28.758 | 33.096 | 78.466 | 33.096 | 33.096 |
| Bus44 | 0.415 | 33.208 | 78.731 | 26.059 | 31.501 | 74.684 | 31.501 | 31.501 | 28.758 | 68.182 | 28.758 | 28.758 | 33.096 | 78.466 | 33.096 | 33.096 |
| Bus5 | 16.500 | 118.144 | 293.523 | 74.868 | 0.008 | 0.020 | 0.008 | 0.008 | 101.367 | 251.841 | 101.367 | 101.367 | 101.369 | 251.846 | 101.369 | 101.369 |
| Bus15 | 6.600 | 28.053 | 70.708 | 21.688 | 26.442 | 66.647 | 26.442 | 26.442 | 24.286 | 61.215 | 24.286 | 24.286 | 27.770 | 69.994 | 27.770 | 27.770 |
| Bus33 | 0.415 | 32.908 | 80.028 | 25.791 | 31.195 | 75.862 | 31.195 | 31.195 | 28.498 | 69.305 | 28.498 | 28.498 | 32.858 | 79.906 | 32.858 | 32.858 |
| Bus36 | 0.415 | 32.908 | 80.028 | 25.791 | 31.195 | 75.862 | 31.195 | 31.195 | 28.498 | 69.305 | 28.498 | 28.498 | 32.858 | 79.906 | 32.858 | 32.858 |
| Bus38 | 0.415 | 32.908 | 80.028 | 25.791 | 31.195 | 75.862 | 31.195 | 31.195 | 28.498 | 69.305 | 28.498 | 28.498 | 32.858 | 79.906 | 32.858 | 32.858 |
| Bus43 | 0.415 | 33.235 | 78.786 | 26.059 | 31.517 | 74.714 | 31.517 | 31.517 | 28.782 | 68.230 | 28.782 | 28.782 | 33.120 | 78.514 | 33.120 | 33.120 |
| Bus46 | 0.415 | 32.908 | 80.028 | 25.791 | 31.195 | 75.862 | 31.195 | 31.195 | 28.498 | 69.305 | 28.498 | 28.498 | 32.858 | 79.906 | 32.858 | 32.858 |
| Bus48 | 0.415 | 33.235 | 78.786 | 26.059 | 31.517 | 74.714 | 31.517 | 31.517 | 28.782 | 68.230 | 28.782 | 28.782 | 33.120 | 78.514 | 33.120 | 33.120 |
| Bus6 | 16.500 | 118.032 | 293.294 | 74.868 | 0.008 | 0.020 | 0.008 | 0.008 | 101.270 | 251.643 | 101.270 | 101.270 | 101.272 | 251.648 | 101.272 | 101.272 |
| Bus16 | 6.600 | 27.658 | 70.108 | 21.688 | 26.205 | 66.425 | 26.205 | 26.205 | 23.944 | 60.694 | 23.944 | 23.944 | 27.410 | 69.478 | 27.410 | 27.410 |
| Bus34 | 0.415 | 32.881 | 79.970 | 25.791 | 31.179 | 75.830 | 31.179 | 31.179 | 28.476 | 69.255 | 28.476 | 28.476 | 32.834 | 79.856 | 32.834 | 32.834 |
| Bus35 | 0.415 | 32.881 | 79.970 | 25.791 | 31.179 | 75.830 | 31.179 | 31.179 | 28.476 | 69.255 | 28.476 | 28.476 | 32.834 | 79.856 | 32.834 | 32.834 |
| Bus37 | 0.415 | 32.881 | 79.970 | 25.791 | 31.179 | 75.830 | 31.179 | 31.179 | 28.476 | 69.255 | 28.476 | 28.476 | 32.834 | 79.856 | 32.834 | 32.834 |
| Bus42 | 0.415 | 33.208 | 78.731 | 26.059 | 31.501 | 74.684 | 31.501 | 31.501 | 28.758 | 68.182 | 28.758 | 28.758 | 33.096 | 78.466 | 33.096 | 33.096 |
| Bus45 | 0.415 | 33.208 | 78.731 | 26.059 | 31.501 | 74.684 | 31.501 | 31.501 | 28.758 | 68.182 | 28.758 | 28.758 | 33.096 | 78.466 | 33.096 | 33.096 |
| Bus7 | 16.500 | 138.415 | 368.082 | 95.835 | 0.007 | 0.018 | 0.007 | 0.007 | 118.448 | 314.983 | 118.448 | 118.448 | 118.449 | 314.988 | 118.449 | 118.449 |
| Bus8 | 16.500 | 139.569 | 370.956 | 97.165 | 0.007 | 0.018 | 0.007 | 0.007 | 122.164 | 324.695 | 122.164 | 122.164 | 122.166 | 324.700 | 122.166 | 122.166 |

| | | | |
|-----------|----------------------|-----------|------------|
| Project: | ETAP | Page: | 49 |
| Location: | 14.0.0C | Date: | 20-11-2019 |
| Contract: | | SN: | CPRI-BGLO2 |
| Engineer: | | Revision: | Base |
| Filename: | bawana project 29-08 | Config.: | Normal |

All fault currents are in rms kA. Current ip is calculated using Method C.

* LLG fault current is the larger of the two faulted line currents.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 50
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Sequence Impedance Summary Report

| Bus | | Positive Seq. Imp. (ohm) | | | Negative Seq. Imp. (ohm) | | | Zero Seq. Imp. (ohm) | | | Fault Zf (ohm) | | |
|------------|---------|--------------------------|-----------|-----------|--------------------------|-----------|-----------|----------------------|-----------|------------|----------------|-----------|-----------|
| ID | kV | Resistance | Reactance | Impedance | Resistance | Reactance | Impedance | Resistance | Reactance | Impedance | Resistance | Reactance | Impedance |
| Bus9 | 400.000 | 0.45802 | 4.63428 | 4.65686 | 0.45955 | 4.63564 | 4.65836 | 1.76401 | 9.69711 | 9.85626 | 0.00000 | 0.00000 | 0.00000 |
| Bus11 | 400.000 | 0.48375 | 4.89976 | 4.92358 | 0.48544 | 4.90127 | 4.92525 | 0.64171 | 5.60610 | 5.64271 | 0.00000 | 0.00000 | 0.00000 |
| Bus12 | 400.000 | 0.79925 | 8.22115 | 8.25991 | 0.80351 | 8.22501 | 8.26417 | 1.34004 | 10.52512 | 10.61008 | 0.00000 | 0.00000 | 0.00000 |
| Main Bus 1 | 400.000 | 0.64577 | 5.74759 | 5.78376 | 0.66741 | 5.76808 | 5.80657 | 2.74173 | 8.74101 | 9.16092 | 0.00000 | 0.00000 | 0.00000 |
| Main Bus 2 | 400.000 | 0.64577 | 5.74759 | 5.78376 | 0.66741 | 5.76808 | 5.80657 | 2.74173 | 8.74101 | 9.16092 | 0.00000 | 0.00000 | 0.00000 |
| Bus3 | 16.500 | 0.02702 | 0.08457 | 0.08878 | 0.03031 | 0.08524 | 0.09047 | 3927.78500 | 0.07378 | 3927.78500 | 0.00000 | 0.00000 | 0.00000 |
| Bus13 | 6.600 | 0.01120 | 0.15113 | 0.15155 | 0.01162 | 0.15121 | 0.15165 | 0.00393 | 0.17676 | 0.17681 | 0.00000 | 0.00000 | 0.00000 |
| Bus19 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus20 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus24 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus26 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus47 | 0.415 | 0.00093 | 0.00752 | 0.00758 | 0.00093 | 0.00752 | 0.00758 | 0.00044 | 0.00881 | 0.00882 | 0.00000 | 0.00000 | 0.00000 |
| Bus4 | 16.500 | 0.02702 | 0.08457 | 0.08878 | 0.03031 | 0.08524 | 0.09047 | 3927.78500 | 0.07378 | 3927.78500 | 0.00000 | 0.00000 | 0.00000 |
| Bus14 | 6.600 | 0.01121 | 0.15113 | 0.15155 | 0.01164 | 0.15121 | 0.15165 | 0.00393 | 0.17676 | 0.17681 | 0.00000 | 0.00000 | 0.00000 |
| Bus21 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus23 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus25 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus39 | 0.415 | 0.00093 | 0.00752 | 0.00758 | 0.00093 | 0.00752 | 0.00758 | 0.00044 | 0.00881 | 0.00882 | 0.00000 | 0.00000 | 0.00000 |
| Bus44 | 0.415 | 0.00093 | 0.00752 | 0.00758 | 0.00093 | 0.00752 | 0.00758 | 0.00044 | 0.00881 | 0.00882 | 0.00000 | 0.00000 | 0.00000 |
| Bus5 | 16.500 | 0.02699 | 0.08449 | 0.08870 | 0.03028 | 0.08516 | 0.09038 | 3927.78500 | 0.07378 | 3927.78500 | 0.00000 | 0.00000 | 0.00000 |
| Bus15 | 6.600 | 0.01159 | 0.14897 | 0.14942 | 0.01200 | 0.14903 | 0.14952 | 0.00393 | 0.17676 | 0.17681 | 0.00000 | 0.00000 | 0.00000 |
| Bus33 | 0.415 | 0.00079 | 0.00760 | 0.00765 | 0.00079 | 0.00760 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus36 | 0.415 | 0.00079 | 0.00760 | 0.00765 | 0.00079 | 0.00760 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus38 | 0.415 | 0.00079 | 0.00760 | 0.00765 | 0.00079 | 0.00760 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus43 | 0.415 | 0.00093 | 0.00751 | 0.00757 | 0.00093 | 0.00751 | 0.00757 | 0.00044 | 0.00881 | 0.00882 | 0.00000 | 0.00000 | 0.00000 |
| Bus46 | 0.415 | 0.00079 | 0.00760 | 0.00765 | 0.00079 | 0.00760 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus48 | 0.415 | 0.00093 | 0.00751 | 0.00757 | 0.00093 | 0.00751 | 0.00757 | 0.00044 | 0.00881 | 0.00882 | 0.00000 | 0.00000 | 0.00000 |
| Bus6 | 16.500 | 0.02702 | 0.08457 | 0.08878 | 0.03031 | 0.08524 | 0.09047 | 3927.78500 | 0.07378 | 3927.78500 | 0.00000 | 0.00000 | 0.00000 |
| Bus16 | 6.600 | 0.01121 | 0.15113 | 0.15155 | 0.01164 | 0.15121 | 0.15165 | 0.00393 | 0.17676 | 0.17681 | 0.00000 | 0.00000 | 0.00000 |
| Bus34 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus35 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus37 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus42 | 0.415 | 0.00093 | 0.00752 | 0.00758 | 0.00093 | 0.00752 | 0.00758 | 0.00044 | 0.00881 | 0.00882 | 0.00000 | 0.00000 | 0.00000 |
| Bus45 | 0.415 | 0.00093 | 0.00752 | 0.00758 | 0.00093 | 0.00752 | 0.00758 | 0.00044 | 0.00881 | 0.00882 | 0.00000 | 0.00000 | 0.00000 |


Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 51
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

| Bus | | Positive Seq. Imp. (ohm) | | | Negative Seq. Imp. (ohm) | | | Zero Seq. Imp. (ohm) | | | Fault Zf (ohm) | | |
|------|--------|--------------------------|-----------|-----------|--------------------------|-----------|-----------|----------------------|-----------|------------|----------------|-----------|-----------|
| ID | kV | Resistance | Reactance | Impedance | Resistance | Reactance | Impedance | Resistance | Reactance | Impedance | Resistance | Reactance | Impedance |
| Bus7 | 16.500 | 0.00292 | 0.07565 | 0.07571 | 0.00450 | 0.07740 | 0.07753 | 4622.58700 | 0.06218 | 4622.58700 | 0.00000 | 0.00000 | 0.00000 |
| Bus8 | 16.500 | 0.00294 | 0.07502 | 0.07508 | 0.00485 | 0.07334 | 0.07350 | 4622.58400 | 0.06230 | 4622.58400 | 0.00000 | 0.00000 | 0.00000 |

SHORT CIRCUIT STUDY WITHOUT DTL LINE



Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 1
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Electrical Transient Analyzer Program

Short-Circuit Analysis

IEC 60909 Standard

3-Phase, LG, LL, & LLG Fault Currents

| | Swing | V-Control | Load | Total |
|------------------|-------|-----------|------|-------|
| Number of Buses: | 3 | 6 | 27 | 36 |

| | XFMR2 | XFMR3 | Reactor | Line/Cable | Impedance | Tie PD | Total |
|---------------------|-------|-------|---------|------------|-----------|--------|-------|
| Number of Branches: | 31 | 0 | 0 | 2 | 0 | 1 | 34 |

| | Synchronous Generator | Power Grid | Synchronous Motor | Induction Machines | Lumped Load | Total |
|---------------------|-----------------------|------------|-------------------|--------------------|-------------|-------|
| Number of Machines: | 6 | 3 | 0 | 0 | 26 | 35 |

System Frequency: 50.00
 Unit System: Metric
 Project Filename: bawana project 29-08
 Output Filename: G:\BAWANA FINAL\etap with coupler\29.08.2019\Untitled.SI2S

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 2
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Adjustments

| <u>Tolerance</u> | <u>Apply Adjustments</u> | <u>Individual /Global</u> | <u>Percent</u> |
|-----------------------------|--------------------------|---------------------------|----------------|
| Transformer Impedance: | Yes | Individual | |
| Reactor Impedance: | Yes | Individual | |
| Overload Heater Resistance: | No | | |
| Transmission Line Length: | No | | |
| Cable Length: | No | | |

| <u>Temperature Correction</u> | <u>Apply Adjustments</u> | <u>Individual /Global</u> | <u>Degree C</u> |
|-------------------------------|--------------------------|---------------------------|-----------------|
| Transmission Line Resistance: | Yes | Individual | |
| Cable Resistance: | Yes | Individual | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 3
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Bus Input Data

| Bus | | | | | Initial Voltage | |
|------------|------|---------|---------|---------|------------------------|--------|
| ID | Type | Nom. kV | Base kV | Sub-sys | %Mag. | Ang. |
| Bus3 | Gen. | 16.500 | 16.500 | 1 | 100.00 | 30.00 |
| Bus4 | Gen. | 16.500 | 16.500 | 1 | 100.00 | 30.00 |
| Bus5 | Gen. | 16.500 | 16.500 | 1 | 100.00 | 30.00 |
| Bus6 | Gen. | 16.500 | 16.500 | 1 | 100.00 | 30.00 |
| Bus7 | Gen. | 16.500 | 16.500 | 1 | 100.00 | 30.00 |
| Bus8 | Gen. | 16.500 | 16.500 | 1 | 100.00 | 30.00 |
| Bus9 | SWNG | 400.000 | 420.000 | 1 | 105.00 | 0.00 |
| Bus11 | SWNG | 400.000 | 420.000 | 2 | 105.00 | 0.00 |
| Bus12 | SWNG | 400.000 | 420.000 | 1 | 105.00 | 0.00 |
| Bus13 | Load | 6.600 | 6.900 | 1 | 100.00 | 0.00 |
| Bus14 | Load | 6.600 | 6.900 | 1 | 100.00 | 0.00 |
| Bus15 | Load | 6.600 | 6.900 | 1 | 100.00 | 0.00 |
| Bus16 | Load | 6.600 | 6.900 | 1 | 100.00 | 0.00 |
| Bus19 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus20 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus21 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus23 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus24 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus25 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus26 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus33 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus34 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus35 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus36 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus37 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus38 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus39 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus42 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus43 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus44 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus45 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus46 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus47 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Bus48 | Load | 0.415 | 0.453 | 1 | 100.00 | -30.00 |
| Main Bus 1 | Load | 400.000 | 420.000 | 1 | 95.24 | 0.00 |
| Main Bus 2 | Load | 400.000 | 420.000 | 1 | 100.00 | 0.00 |

36 Buses Total

All voltages reported by ETAP are in % of bus Nominal kV.
 Base kV values of buses are calculated and used internally by ETAP.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 4
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Line/Cable Input Data

ohms or siemens per 1000 m per Conductor (Cable) or per Phase (Line)

| Line/Cable | | | | | | | | | | | | |
|-------------------|---------|------|----------|--------|---------|--------|---------|---------|----|---------|---------|----|
| ID | Library | Size | Length | | #/Phase | T (°C) | R1 | X1 | Y1 | R0 | X0 | Y0 |
| | | | Adj. (m) | % Tol. | | | | | | | | |
| Bhaadurgarh | | 484. | 48991.0 | 0.0 | 1 | 75 | 0.02666 | 0.33093 | | 0.26118 | 1.03144 | |
| Bhiwani | | 484. | 48991.0 | 0.0 | 1 | 75 | 0.02666 | 0.33093 | | 0.26118 | 1.03144 | |

Line / Cable resistances are listed at the specified temperatures.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 5
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

2-Winding Transformer Input Data

| Transformer ID | Rating | | | Z Variation | | | % Tap Setting | | Adjusted | Phase Shift | | | |
|-------------------|---------|----------|---------|-------------|-------|------|---------------|--------|----------|-------------|-------|------|--------|
| | MVA | Prim. kV | Sec. kV | % Z | X/R | + 5% | - 5% | % Tol. | Prim. | Sec. | % Z | Type | Angle |
| 1DAT01 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 1DAT02 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 1DBT01 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 1DBT02 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 2DAT01 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 2DAT02 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 2DBT01 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 2DBT02 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 3DAT01 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 3DAT02 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 4DAT01 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| 4DAT02 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| GT GT 1 | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.50 | YNd | -30.00 |
| GT GT 2 | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.50 | YNd | -30.00 |
| GT GT 3 | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.50 | YNd | -30.00 |
| GT GT 4 | 220.600 | 420.000 | 16.500 | 13.50 | 1.50 | 0 | 0 | 0 | 0 | 0 | 13.50 | YNd | -30.00 |
| ODAT01 | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.00 | Dyn | 30.00 |
| ODAT02 | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.00 | Dyn | 30.00 |
| ODBT01 | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.00 | Dyn | 30.00 |
| ODBT02 | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.00 | Dyn | 30.00 |
| ODBT03 | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.00 | Dyn | 30.00 |
| ODCT01 | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.00 | Dyn | 30.00 |
| ODCT02 | 2.000 | 6.600 | 0.433 | 10.00 | 20.00 | 0 | 0 | 0 | 0 | 0 | 10.00 | Dyn | 30.00 |
| ODDT01 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| ODDT02 | 1.600 | 6.600 | 0.433 | 8.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 8.00 | Dyn | 30.00 |
| SAT 1 | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.00 | Dyn | 30.00 |
| SAT 2 | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.00 | Dyn | 30.00 |
| SAT 3 | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.00 | Dyn | 30.00 |
| SAT 4 | 31.500 | 16.500 | 6.900 | 12.00 | 45.00 | 0 | 0 | 0 | 0 | 0 | 12.00 | Dyn | 30.00 |
| ST GT 1 | 292.400 | 420.000 | 16.500 | 13.50 | 45.00 | 0 | 0 | 0 | 0 | 0 | 13.50 | YNd | -30.00 |
| ST GT 2 | 292.400 | 420.000 | 16.500 | 13.50 | 45.00 | 0 | 0 | 0 | 0 | 0 | 13.50 | YNd | -30.00 |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 6
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

2-Winding Transformer Grounding Input Data

| Transformer | Rating | | | Grounding | | | | | | | | | |
|-------------|--------|---------|----------|-----------|------------|--------------|------------|-------------|-------------|----------------|--------------|---------------|---------------|
| | ID | MVA | Prim. kV | Sec. kV | Conn. Type | Primary Type | Primary kV | Primary Amp | Primary ohm | Secondary Type | Secondary kV | Secondary Amp | Secondary ohm |
| 1DAT01 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 1DAT02 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 1DBT01 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 1DBT02 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 2DAT01 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 2DAT02 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 2DBT01 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 2DBT02 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 3DAT01 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 3DAT02 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 4DAT01 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| 4DAT02 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| GT GT 1 | | 220.600 | 420.000 | 16.500 | Y/D | Solid | | | | | | | |
| GT GT 2 | | 220.600 | 420.000 | 16.500 | Y/D | Solid | | | | | | | |
| GT GT 3 | | 220.600 | 420.000 | 16.500 | Y/D | Solid | | | | | | | |
| GT GT 4 | | 220.600 | 420.000 | 16.500 | Y/D | Solid | | | | | | | |
| ODAT01 | | 2.000 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODAT02 | | 2.000 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODBT01 | | 2.000 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODBT02 | | 2.000 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODBT03 | | 2.000 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODCT01 | | 2.000 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODCT02 | | 2.000 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODDT01 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| ODDT02 | | 1.600 | 6.600 | 0.433 | D/Y | | | | | Solid | | | |
| SAT 1 | | 31.500 | 16.500 | 6.900 | D/Y | | | | | Solid | | | |
| SAT 2 | | 31.500 | 16.500 | 6.900 | D/Y | | | | | Solid | | | |
| SAT 3 | | 31.500 | 16.500 | 6.900 | D/Y | | | | | Solid | | | |
| SAT 4 | | 31.500 | 16.500 | 6.900 | D/Y | | | | | Solid | | | |
| ST GT 1 | | 292.400 | 420.000 | 16.500 | Y/D | Solid | | | | | | | |
| ST GT 2 | | 292.400 | 420.000 | 16.500 | Y/D | Solid | | | | | | | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 7
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Branch Connections

| CKT/Branch | | Connected Bus ID | | % Impedance, Pos. Seq., 100 MVAb | | | |
|-------------|------------|------------------|------------|----------------------------------|--------|--------|---|
| ID | Type | From Bus | To Bus | R | X | Z | Y |
| 1DAT01 | 2W XFMR | Bus13 | Bus19 | 9.67 | 435.32 | 435.43 | |
| 1DAT02 | 2W XFMR | Bus14 | Bus21 | 9.67 | 435.32 | 435.43 | |
| 1DBT01 | 2W XFMR | Bus13 | Bus24 | 9.67 | 435.32 | 435.43 | |
| 1DBT02 | 2W XFMR | Bus14 | Bus25 | 9.67 | 435.32 | 435.43 | |
| 2DAT01 | 2W XFMR | Bus13 | Bus20 | 9.67 | 435.32 | 435.43 | |
| 2DAT02 | 2W XFMR | Bus14 | Bus23 | 9.67 | 435.32 | 435.43 | |
| 2DBT01 | 2W XFMR | Bus15 | Bus33 | 9.67 | 435.32 | 435.43 | |
| 2DBT02 | 2W XFMR | Bus16 | Bus34 | 9.67 | 435.32 | 435.43 | |
| 3DAT01 | 2W XFMR | Bus15 | Bus38 | 9.67 | 435.32 | 435.43 | |
| 3DAT02 | 2W XFMR | Bus16 | Bus37 | 9.67 | 435.32 | 435.43 | |
| 4DAT01 | 2W XFMR | Bus15 | Bus36 | 9.67 | 435.32 | 435.43 | |
| 4DAT02 | 2W XFMR | Bus16 | Bus35 | 9.67 | 435.32 | 435.43 | |
| GT GT 1 | 2W XFMR | Main Bus 1 | Bus3 | 3.29 | 4.94 | 5.94 | |
| GT GT 2 | 2W XFMR | Main Bus 2 | Bus4 | 3.29 | 4.94 | 5.94 | |
| GT GT 3 | 2W XFMR | Main Bus 2 | Bus5 | 3.29 | 4.94 | 5.94 | |
| GT GT 4 | 2W XFMR | Main Bus 1 | Bus6 | 3.29 | 4.94 | 5.94 | |
| ODAT01 | 2W XFMR | Bus13 | Bus47 | 21.50 | 429.99 | 430.52 | |
| ODAT02 | 2W XFMR | Bus15 | Bus48 | 21.50 | 429.99 | 430.52 | |
| ODBT01 | 2W XFMR | Bus14 | Bus39 | 21.50 | 429.99 | 430.52 | |
| ODBT02 | 2W XFMR | Bus16 | Bus42 | 21.50 | 429.99 | 430.52 | |
| ODBT03 | 2W XFMR | Bus15 | Bus43 | 21.50 | 429.99 | 430.52 | |
| ODCT01 | 2W XFMR | Bus14 | Bus44 | 21.50 | 429.99 | 430.52 | |
| ODCT02 | 2W XFMR | Bus16 | Bus45 | 21.50 | 429.99 | 430.52 | |
| ODDT01 | 2W XFMR | Bus13 | Bus26 | 9.67 | 435.32 | 435.43 | |
| ODDT02 | 2W XFMR | Bus15 | Bus46 | 9.67 | 435.32 | 435.43 | |
| SAT 1 | 2W XFMR | Bus3 | Bus13 | 0.83 | 37.13 | 37.14 | |
| SAT 2 | 2W XFMR | Bus4 | Bus14 | 0.83 | 37.13 | 37.14 | |
| SAT 3 | 2W XFMR | Bus5 | Bus15 | 0.83 | 37.13 | 37.14 | |
| SAT 4 | 2W XFMR | Bus6 | Bus16 | 0.83 | 37.13 | 37.14 | |
| ST GT 1 | 2W XFMR | Main Bus 1 | Bus7 | 0.10 | 4.47 | 4.47 | |
| ST GT 2 | 2W XFMR | Main Bus 1 | Bus8 | 0.10 | 4.48 | 4.48 | |
| Bhaadurgarh | Line | Bus12 | Main Bus 1 | 0.07 | 0.92 | 0.92 | |
| Bhiwani | Line | Bus9 | Main Bus 2 | 0.07 | 0.92 | 0.92 | |
| CB94 | Tie Breakr | Main Bus 2 | Main Bus 1 | | | | |

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 8
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Power Grid Input Data

| Power Grid ID | Connected Bus ID | Rating | | % Impedance 100 MVA Base | | | Grounding Type |
|---------------|------------------|-----------|---------|-----------------------------|---------|------|-------------------|
| | | MVASC | kV | R | X" | R/X" | |
| U1 | Bus9 | 33616.700 | 420.000 | 0.02960 | 0.29599 | 0.10 | Wye - Solid |
| U5 | Bus11 | 31342.200 | 420.000 | 0.03175 | 0.31748 | 0.10 | Wye - Solid |
| U6 | Bus12 | 15229.800 | 420.000 | 0.06533 | 0.65335 | 0.10 | Wye - Solid |

Total Connected Power Grids (= 3): 80188.700 MVA

Synchronous Generator Input Data

| Synchronous Generator | | Rating | | | | % Impedance in Machine Base | | | | | Grounding | | | Excitation |
|-----------------------|-------|---------|--------|------|-------|-----------------------------|-------|------|------|---------|-----------|------|------|--------------|
| ID | Type | MVA | kV | RPM | % PF | Xd" | | | R/X | Xd, sat | Conn. | Type | Amp | Type |
| | | | | | | R | Adj. | Tol. | | | | | | |
| GT GEN 1 | | 261.294 | 16.500 | 1500 | 85.00 | 1.000 | 16.60 | 0.0 | 0.06 | 162.90 | Wye | | 7.28 | Turbine 130% |
| GT GEN 2 | | 261.294 | 16.500 | 1500 | 85.00 | 1.000 | 16.60 | 0.0 | 0.06 | 162.90 | Wye | | 7.28 | Turbine 130% |
| GT GEN 3 | | 261.294 | 16.500 | 1500 | 85.00 | 1.000 | 16.60 | 0.0 | 0.06 | 162.90 | Wye | | 7.28 | Turbine 130% |
| GT GEN 4 | | 261.294 | 16.500 | 1500 | 85.00 | 1.000 | 16.60 | 0.0 | 0.06 | 162.90 | Wye | | 7.28 | Turbine 130% |
| ST GEN 1 | Turbo | 305.882 | 16.500 | 1500 | 85.00 | 1.000 | 19.40 | 0.0 | 0.05 | 190.70 | Wye | | 6.18 | Turbine 130% |
| ST GEN 2 | Turbo | 305.882 | 16.500 | 1500 | 85.00 | 1.000 | 19.00 | 0.0 | 0.05 | 155.00 | Wye | | 6.18 | Turbine 130% |

Total Connected Synchronous Generators (= 6.00): 1,656.941 MVA

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 9
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Lumped Load Input Data

| Lumped Load ID | Lumped Load | | | | | | Motor Loads | | | | | | | | |
|-----------------|-------------|---------|---------|--------|-----|------|-------------|-----------|----------------------------|----|------|-----------|------|-----|--------|
| | Rating | | | % Load | | | Loading | | % Impedance (Machine Base) | | | Grounding | | | mFact. |
| | kVA | kV | Amp | % PF | MTR | STAT | kW | kvar | R | X" | R/X" | Conn. | Type | Amp | MW/PP |
| Lump3 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump5 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump8 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump9 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump10 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump11 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump12 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump13 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump14 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump15 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump16 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump17 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump18 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump20 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump22 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump23 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump24 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump25 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump27 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump29 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump30 | 1000.0 | 0.415 | 1391.21 | 85.00 | 80 | 20 | 680.00 | 421.43 | 6.46 | | 0.42 | Delta | | | 0.68 |
| Lump31 | 630000.0 | 420.000 | 866.03 | 85.00 | 80 | 20 | 428400.00 | 265498.50 | 1.53 | | 0.10 | Delta | | | 428.40 |
| MOTOR TYPICAL 1 | 8000.0 | 6.600 | 699.82 | 85.00 | 80 | 20 | 5440.00 | 3371.41 | 1.53 | | 0.10 | Delta | | | 5.44 |
| MOTOR TYPICAL 3 | 8000.0 | 6.600 | 699.82 | 85.00 | 80 | 20 | 5440.00 | 3371.41 | 1.53 | | 0.10 | Delta | | | 5.44 |
| MOTOR TYPICAL 6 | 8000.0 | 6.600 | 699.82 | 85.00 | 80 | 20 | 5440.00 | 3371.41 | 1.53 | | 0.10 | Delta | | | 5.44 |
| MOTOR TYPICAL 7 | 8000.0 | 6.600 | 699.82 | 85.00 | 80 | 20 | 5440.00 | 3371.41 | 1.53 | | 0.10 | Delta | | | 5.44 |

Total Connected Lumped Loads (= 26): 683000.0 kVA

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 10
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

SHORT- CIRCUIT REPORT

Fault at bus : **Bus9**
 Nominal kV = 400.000 Voltage c Factor = 1.10 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|--------------|------------|-----------------------|------|-------|--------|-------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus9 | Total | 100.03 | 0.0 | 50.01 | 180.0 | 50.01 | 180.0 | 0.000 | 0.0 | 45.877 | -174.2 | 45.877 | 5.8 | 26.487 | 26.487 | 0.000 |
| Main Bus 2 | Bus9 | 100.11 | -0.1 | 69.54 | -134.5 | 71.52 | 135.9 | 0.017 | -127.8 | 7.757 | -173.9 | 7.769 | 6.2 | 4.488 | 4.476 | 0.000 |
| U1 | Bus9 | 95.24 | 0.0 | 95.24 | -120.0 | 95.24 | 120.0 | 0.017 | 52.2 | 38.120 | -174.3 | 38.108 | 5.7 | 21.999 | 22.011 | 0.000 |
| Bus4 | Main Bus 2 | 92.64 | 23.5 | 74.55 | -93.4 | 88.85 | 155.0 | 0.008 | -103.5 | 0.453 | -163.4 | 0.457 | 17.5 | 0.266 | 0.259 | 0.000 |
| Bus5 | Main Bus 2 | 92.64 | 23.5 | 74.56 | -93.4 | 88.85 | 155.0 | 0.008 | -103.4 | 0.453 | -163.3 | 0.458 | 17.5 | 0.266 | 0.259 | 0.000 |
| Bus12 | Main Bus 1 | 100.05 | 0.0 | 85.90 | -125.0 | 86.82 | 125.8 | 0.013 | 52.4 | 3.240 | -176.9 | 3.231 | 2.9 | 1.863 | 1.873 | 0.000 |
| Bus3 | Main Bus 1 | 92.64 | 23.5 | 74.55 | -93.4 | 88.85 | 155.0 | 0.008 | -103.5 | 0.453 | -163.4 | 0.457 | 17.5 | 0.266 | 0.259 | 0.000 |
| Bus6 | Main Bus 1 | 92.64 | 23.5 | 74.55 | -93.4 | 88.85 | 155.0 | 0.008 | -103.5 | 0.453 | -163.4 | 0.457 | 17.5 | 0.266 | 0.259 | 0.000 |
| Bus7 | Main Bus 1 | 89.41 | 23.4 | 71.49 | -88.9 | 90.88 | 156.7 | 0.010 | -131.3 | 0.490 | -179.5 | 0.497 | 1.4 | 0.289 | 0.281 | 0.000 |
| Bus8 | Main Bus 1 | 89.10 | 23.7 | 72.22 | -88.9 | 90.65 | 156.3 | 0.013 | 130.2 | 0.510 | -178.3 | 0.518 | 0.6 | 0.292 | 0.302 | 0.000 |
| Lump31 | Main Bus 1 | 95.24 | 0.0 | 95.24 | -120.0 | 95.24 | 120.0 | 0.007 | 53.0 | 1.745 | -176.3 | 1.741 | 3.5 | 1.004 | 1.009 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 11
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus12**
 Nominal kV = 400.000 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|--------------|------------|-----------------------|------|-------|--------|-------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus12 | Total | 100.04 | 0.0 | 50.02 | 180.0 | 50.02 | 180.0 | 0.000 | 0.0 | 25.434 | -174.2 | 25.434 | 5.8 | 14.684 | 14.684 | 0.000 |
| Main Bus 1 | Bus12 | 100.10 | -0.1 | 71.55 | -133.1 | 73.21 | 134.4 | 0.012 | -127.4 | 8.162 | -174.2 | 8.171 | 5.9 | 4.719 | 4.711 | 0.000 |
| U6 | Bus12 | 95.24 | 0.0 | 95.24 | -120.0 | 95.24 | 120.0 | 0.012 | 52.6 | 17.271 | -174.3 | 17.263 | 5.7 | 9.965 | 9.974 | 0.000 |
| Bus3 | Main Bus 1 | 92.81 | 24.0 | 76.00 | -93.1 | 89.25 | 154.7 | 0.008 | -103.3 | 0.421 | -163.2 | 0.425 | 17.7 | 0.248 | 0.241 | 0.000 |
| Bus6 | Main Bus 1 | 92.81 | 24.0 | 76.00 | -93.1 | 89.25 | 154.7 | 0.008 | -103.3 | 0.421 | -163.2 | 0.425 | 17.7 | 0.248 | 0.241 | 0.000 |
| Bus7 | Main Bus 1 | 89.81 | 23.9 | 73.16 | -89.0 | 91.11 | 156.2 | 0.009 | -131.1 | 0.456 | -179.3 | 0.462 | 1.5 | 0.268 | 0.262 | 0.000 |
| Bus8 | Main Bus 1 | 89.53 | 24.2 | 73.83 | -89.0 | 90.91 | 155.9 | 0.012 | 130.4 | 0.474 | -178.1 | 0.481 | 0.7 | 0.271 | 0.280 | 0.000 |
| Lump31 | Main Bus 1 | 95.24 | 0.0 | 95.24 | -120.0 | 95.24 | 120.0 | 0.006 | 53.2 | 1.622 | -176.1 | 1.618 | 3.7 | 0.933 | 0.938 | 0.000 |
| Bus9 | Main Bus 2 | 100.03 | 0.0 | 92.09 | -122.6 | 92.58 | 123.0 | 0.016 | 52.4 | 3.965 | -176.9 | 3.954 | 2.9 | 2.280 | 2.292 | 0.000 |
| Bus4 | Main Bus 2 | 92.81 | 24.0 | 76.00 | -93.1 | 89.25 | 154.7 | 0.008 | -103.3 | 0.421 | -163.2 | 0.425 | 17.7 | 0.248 | 0.241 | 0.000 |
| Bus5 | Main Bus 2 | 92.81 | 24.0 | 76.02 | -93.1 | 89.26 | 154.6 | 0.008 | -103.3 | 0.422 | -163.2 | 0.425 | 17.7 | 0.248 | 0.241 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 12
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Main Bus 1**
 Nominal kV = 400.000 Voltage c Factor = 1.10 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|--------------|------------|-----------------------|------|-------|--------|-------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Main Bus 1 | Total | 100.26 | -0.1 | 50.13 | 179.9 | 50.13 | 179.9 | 0.000 | 0.0 | 28.171 | -172.9 | 28.171 | 7.1 | 16.264 | 16.264 | 0.000 |
| Bus12 | Main Bus 1 | 100.11 | -0.1 | 69.41 | -135.7 | 70.07 | 136.1 | 0.030 | 54.5 | 7.595 | -174.8 | 7.575 | 5.0 | 4.368 | 4.391 | 0.000 |
| Bus3 | Main Bus 1 | 92.08 | 14.3 | 48.38 | -104.5 | 80.76 | 162.7 | 0.019 | -101.4 | 1.062 | -161.3 | 1.072 | 19.6 | 0.624 | 0.608 | 0.000 |
| Bus6 | Main Bus 1 | 92.08 | 14.3 | 48.38 | -104.5 | 80.76 | 162.7 | 0.019 | -101.4 | 1.062 | -161.3 | 1.072 | 19.6 | 0.624 | 0.608 | 0.000 |
| Bus7 | Main Bus 1 | 84.73 | 13.1 | 39.48 | -88.2 | 86.18 | 166.4 | 0.023 | -129.2 | 1.150 | -177.4 | 1.165 | 3.5 | 0.677 | 0.660 | 0.000 |
| Bus8 | Main Bus 1 | 83.80 | 13.7 | 41.17 | -88.1 | 85.49 | 165.6 | 0.031 | 132.3 | 1.195 | -176.2 | 1.214 | 2.6 | 0.684 | 0.707 | 0.000 |
| Lump31 | Main Bus 1 | 95.24 | 0.0 | 95.24 | -120.0 | 95.24 | 120.0 | 0.016 | 55.1 | 4.091 | -174.2 | 4.080 | 5.6 | 2.353 | 2.365 | 0.000 |
| Bus9 | Main Bus 2 | 100.07 | 0.0 | 80.95 | -127.9 | 81.40 | 128.2 | 0.040 | 54.3 | 9.996 | -175.0 | 9.970 | 4.8 | 5.749 | 5.779 | 0.000 |
| Bus4 | Main Bus 2 | 92.08 | 14.3 | 48.38 | -104.5 | 80.76 | 162.7 | 0.019 | -101.4 | 1.062 | -161.3 | 1.072 | 19.6 | 0.624 | 0.608 | 0.000 |
| Bus5 | Main Bus 2 | 92.08 | 14.3 | 48.42 | -104.5 | 80.77 | 162.7 | 0.019 | -101.4 | 1.063 | -161.2 | 1.073 | 19.6 | 0.625 | 0.608 | 0.000 |
| U6 | Bus12 | 95.24 | 0.0 | 95.24 | -120.0 | 95.24 | 120.0 | 0.030 | 54.5 | 7.595 | -174.8 | 7.575 | 5.0 | 4.368 | 4.391 | 0.000 |
| Bus13 | Bus3 | 100.20 | -0.4 | 76.82 | -138.8 | 66.53 | 129.6 | 0.540 | 23.5 | 1.047 | -157.7 | 0.507 | 21.2 | 0.518 | 0.530 | 0.000 |
| GT GEN 1 | Bus3 | 95.24 | 30.0 | 95.24 | -90.0 | 95.24 | 150.0 | 14.930 | 17.6 | 30.312 | -160.9 | 15.391 | 20.5 | 15.374 | 14.939 | 0.000 |
| Bus16 | Bus6 | 100.20 | -0.4 | 76.82 | -138.8 | 66.53 | 129.6 | 0.540 | 23.5 | 1.047 | -157.6 | 0.507 | 21.2 | 0.518 | 0.530 | 0.000 |
| GT GEN 4 | Bus6 | 95.24 | 30.0 | 95.24 | -90.0 | 95.24 | 150.0 | 14.930 | 17.6 | 30.312 | -160.9 | 15.391 | 20.5 | 15.374 | 14.939 | 0.000 |
| ST GEN 1 | Bus7 | 95.24 | 30.0 | 95.24 | -90.0 | 95.24 | 150.0 | 16.670 | 1.7 | 34.016 | -177.0 | 17.354 | 4.3 | 17.227 | 16.791 | 0.000 |
| ST GEN 2 | Bus8 | 95.24 | 30.0 | 95.24 | -90.0 | 95.24 | 150.0 | 17.282 | 4.9 | 35.398 | -176.8 | 18.132 | 1.6 | 17.399 | 18.003 | 0.000 |
| U1 | Bus9 | 95.24 | 0.0 | 95.24 | -120.0 | 95.24 | 120.0 | 0.040 | 54.3 | 9.996 | -175.0 | 9.970 | 4.8 | 5.749 | 5.779 | 0.000 |
| Bus14 | Bus4 | 100.20 | -0.4 | 76.82 | -138.8 | 66.53 | 129.6 | 0.540 | 23.5 | 1.047 | -157.6 | 0.507 | 21.2 | 0.518 | 0.530 | 0.000 |
| GT GEN 2 | Bus4 | 95.24 | 30.0 | 95.24 | -90.0 | 95.24 | 150.0 | 14.930 | 17.6 | 30.312 | -160.9 | 15.391 | 20.5 | 15.374 | 14.939 | 0.000 |
| Bus15 | Bus5 | 100.19 | -0.4 | 76.95 | -138.4 | 67.03 | 129.5 | 0.569 | 23.8 | 1.102 | -157.3 | 0.534 | 21.5 | 0.545 | 0.557 | 0.000 |
| GT GEN 3 | Bus5 | 95.24 | 30.0 | 95.24 | -90.0 | 95.24 | 150.0 | 14.916 | 17.6 | 30.284 | -160.9 | 15.377 | 20.5 | 15.360 | 14.926 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 13
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Main Bus 2**
 Nominal kV = 400.000 Voltage c Factor = 1.10 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|--------------|------------|-----------------------|------|-------|--------|-------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Main Bus 2 | Total | 100.26 | -0.1 | 50.13 | 179.9 | 50.13 | 179.9 | 0.000 | 0.0 | 28.171 | -172.9 | 28.171 | 7.1 | 16.264 | 16.264 | 0.000 |
| Bus9 | Main Bus 2 | 100.07 | 0.0 | 80.95 | -127.9 | 81.40 | 128.2 | 0.040 | 54.3 | 9.996 | -175.0 | 9.970 | 4.8 | 5.749 | 5.779 | 0.000 |
| Bus4 | Main Bus 2 | 92.08 | 14.3 | 48.38 | -104.5 | 80.76 | 162.7 | 0.019 | -101.4 | 1.062 | -161.3 | 1.072 | 19.6 | 0.624 | 0.608 | 0.000 |
| Bus5 | Main Bus 2 | 92.08 | 14.3 | 48.42 | -104.5 | 80.77 | 162.7 | 0.019 | -101.4 | 1.063 | -161.2 | 1.073 | 19.6 | 0.625 | 0.608 | 0.000 |
| Bus12 | Main Bus 1 | 100.11 | -0.1 | 69.41 | -135.7 | 70.07 | 136.1 | 0.030 | 54.5 | 7.595 | -174.8 | 7.575 | 5.0 | 4.368 | 4.391 | 0.000 |
| Bus3 | Main Bus 1 | 92.08 | 14.3 | 48.38 | -104.5 | 80.76 | 162.7 | 0.019 | -101.4 | 1.062 | -161.3 | 1.072 | 19.6 | 0.624 | 0.608 | 0.000 |
| Bus6 | Main Bus 1 | 92.08 | 14.3 | 48.38 | -104.5 | 80.76 | 162.7 | 0.019 | -101.4 | 1.062 | -161.3 | 1.072 | 19.6 | 0.624 | 0.608 | 0.000 |
| Bus7 | Main Bus 1 | 84.73 | 13.1 | 39.48 | -88.2 | 86.18 | 166.4 | 0.023 | -129.2 | 1.150 | -177.4 | 1.165 | 3.5 | 0.677 | 0.660 | 0.000 |
| Bus8 | Main Bus 1 | 83.80 | 13.7 | 41.17 | -88.1 | 85.49 | 165.6 | 0.031 | 132.3 | 1.195 | -176.2 | 1.214 | 2.6 | 0.684 | 0.707 | 0.000 |
| Lump31 | Main Bus 1 | 95.24 | 0.0 | 95.24 | -120.0 | 95.24 | 120.0 | 0.016 | 55.1 | 4.091 | -174.2 | 4.080 | 5.6 | 2.353 | 2.365 | 0.000 |
| U1 | Bus9 | 95.24 | 0.0 | 95.24 | -120.0 | 95.24 | 120.0 | 0.040 | 54.3 | 9.996 | -175.0 | 9.970 | 4.8 | 5.749 | 5.779 | 0.000 |
| Bus14 | Bus4 | 100.20 | -0.4 | 76.82 | -138.8 | 66.53 | 129.6 | 0.540 | 23.5 | 1.047 | -157.6 | 0.507 | 21.2 | 0.518 | 0.530 | 0.000 |
| GT GEN 2 | Bus4 | 95.24 | 30.0 | 95.24 | -90.0 | 95.24 | 150.0 | 14.930 | 17.6 | 30.312 | -160.9 | 15.391 | 20.5 | 15.374 | 14.939 | 0.000 |
| Bus15 | Bus5 | 100.19 | -0.4 | 76.95 | -138.4 | 67.03 | 129.5 | 0.569 | 23.8 | 1.102 | -157.3 | 0.534 | 21.5 | 0.545 | 0.557 | 0.000 |
| GT GEN 3 | Bus5 | 95.24 | 30.0 | 95.24 | -90.0 | 95.24 | 150.0 | 14.916 | 17.6 | 30.284 | -160.9 | 15.377 | 20.5 | 15.360 | 14.926 | 0.000 |
| U6 | Bus12 | 95.24 | 0.0 | 95.24 | -120.0 | 95.24 | 120.0 | 0.030 | 54.5 | 7.595 | -174.8 | 7.575 | 5.0 | 4.368 | 4.391 | 0.000 |
| Bus13 | Bus3 | 100.20 | -0.4 | 76.82 | -138.8 | 66.53 | 129.6 | 0.540 | 23.5 | 1.047 | -157.7 | 0.507 | 21.2 | 0.518 | 0.530 | 0.000 |
| GT GEN 1 | Bus3 | 95.24 | 30.0 | 95.24 | -90.0 | 95.24 | 150.0 | 14.930 | 17.6 | 30.312 | -160.9 | 15.391 | 20.5 | 15.374 | 14.939 | 0.000 |
| Bus16 | Bus6 | 100.20 | -0.4 | 76.82 | -138.8 | 66.53 | 129.6 | 0.540 | 23.5 | 1.047 | -157.6 | 0.507 | 21.2 | 0.518 | 0.530 | 0.000 |
| GT GEN 4 | Bus6 | 95.24 | 30.0 | 95.24 | -90.0 | 95.24 | 150.0 | 14.930 | 17.6 | 30.312 | -160.9 | 15.391 | 20.5 | 15.374 | 14.939 | 0.000 |
| ST GEN 1 | Bus7 | 95.24 | 30.0 | 95.24 | -90.0 | 95.24 | 150.0 | 16.670 | 1.7 | 34.016 | -177.0 | 17.354 | 4.3 | 17.227 | 16.791 | 0.000 |
| ST GEN 2 | Bus8 | 95.24 | 30.0 | 95.24 | -90.0 | 95.24 | 150.0 | 17.282 | 4.9 | 35.398 | -176.8 | 18.132 | 1.6 | 17.399 | 18.003 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 14
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus3**
 Nominal kV = 16.500 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|-----------------|------------|-----------------------|-------|--------|--------|--------|-------|--------------------------|--------|---------|--------|---------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | | | |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | I1 | I2 | I0 |
| Bus3 | Total | 100.98 | -0.9 | 50.49 | 179.1 | 50.49 | 179.1 | 0.000 | 0.0 | 100.504 | -161.7 | 100.504 | 18.3 | 58.026 | 58.026 | 0.000 |
| Main Bus 1 | Bus3 | 102.12 | -28.8 | 104.83 | -152.1 | 98.37 | 88.2 | 1.104 | 62.1 | 51.507 | -147.8 | 50.552 | 31.5 | 29.187 | 29.743 | 0.000 |
| Bus13 | Bus3 | 93.23 | -7.2 | 90.39 | -174.1 | 21.17 | 97.0 | 0.040 | 38.9 | 1.835 | -171.4 | 1.801 | 8.0 | 1.039 | 1.060 | 0.000 |
| GT GEN 1 | Bus3 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 1.141 | -118.7 | 50.145 | -175.5 | 50.779 | 5.5 | 29.609 | 28.660 | 0.000 |
| Bus12 | Main Bus 1 | 103.74 | -29.5 | 104.89 | -150.9 | 102.06 | 89.2 | 0.313 | -150.8 | 0.334 | -148.5 | 0.647 | 30.4 | 0.320 | 0.327 | 0.000 |
| Bus6 | Main Bus 1 | 100.14 | 0.0 | 98.93 | -121.8 | 96.91 | 119.7 | 0.045 | -135.1 | 0.046 | -136.0 | 0.091 | 44.5 | 0.046 | 0.045 | 0.000 |
| Bus7 | Main Bus 1 | 100.13 | 0.0 | 97.95 | -121.7 | 96.51 | 120.2 | 0.049 | -151.3 | 0.050 | -152.1 | 0.099 | 28.3 | 0.050 | 0.049 | 0.000 |
| Bus8 | Main Bus 1 | 100.05 | -0.1 | 97.96 | -121.7 | 96.62 | 120.2 | 0.051 | -154.1 | 0.052 | -149.0 | 0.103 | 28.5 | 0.050 | 0.053 | 0.000 |
| Lump31 | Main Bus 1 | 100.00 | -30.0 | 100.00 | -150.0 | 100.00 | 90.0 | 0.169 | -150.2 | 0.180 | -147.9 | 0.349 | 31.0 | 0.172 | 0.176 | 0.000 |
| Bus9 | Main Bus 2 | 104.25 | -29.7 | 104.93 | -150.5 | 103.24 | 89.6 | 0.413 | -151.0 | 0.439 | -148.7 | 0.852 | 30.2 | 0.421 | 0.431 | 0.000 |
| Bus4 | Main Bus 2 | 100.14 | 0.0 | 98.93 | -121.8 | 96.91 | 119.7 | 0.045 | -135.1 | 0.046 | -136.0 | 0.091 | 44.5 | 0.046 | 0.045 | 0.000 |
| Bus5 | Main Bus 2 | 100.14 | 0.0 | 98.93 | -121.8 | 96.91 | 119.7 | 0.045 | -135.1 | 0.046 | -136.0 | 0.091 | 44.5 | 0.046 | 0.045 | 0.000 |
| Bus19 | Bus13 | 70.15 | -29.2 | 109.64 | 179.4 | 58.61 | 34.3 | 0.165 | -164.2 | 0.175 | -162.3 | 0.340 | 16.8 | 0.169 | 0.172 | 0.000 |
| Bus24 | Bus13 | 70.15 | -29.2 | 109.64 | 179.4 | 58.61 | 34.3 | 0.165 | -164.2 | 0.175 | -162.3 | 0.340 | 16.8 | 0.169 | 0.172 | 0.000 |
| Bus20 | Bus13 | 70.15 | -29.2 | 109.64 | 179.4 | 58.61 | 34.3 | 0.165 | -164.2 | 0.175 | -162.3 | 0.340 | 16.8 | 0.169 | 0.172 | 0.000 |
| Bus47 | Bus13 | 69.80 | -29.3 | 109.65 | 179.4 | 58.87 | 34.0 | 0.165 | -163.9 | 0.175 | -161.9 | 0.341 | 17.1 | 0.169 | 0.172 | 0.000 |
| Bus26 | Bus13 | 70.15 | -29.2 | 109.64 | 179.4 | 58.61 | 34.3 | 0.165 | -164.2 | 0.175 | -162.3 | 0.340 | 16.8 | 0.169 | 0.172 | 0.000 |
| MOTOR TYPICAL 1 | Bus13 | 104.55 | -30.0 | 104.55 | -150.0 | 104.55 | 90.0 | 1.626 | -177.0 | 1.720 | -175.1 | 3.345 | 3.9 | 1.657 | 1.689 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 15
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus13**
 Nominal kV = 6.600 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|-----------------|-----------|-----------------------|-------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | | | |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | I1 | I2 | I0 |
| Bus13 | Total | 100.04 | -0.1 | 50.02 | 179.9 | 50.02 | 179.9 | 0.000 | 0.0 | 23.933 | -175.7 | 23.933 | 4.3 | 13.818 | 13.818 | 0.000 |
| Bus19 | Bus13 | 94.05 | -6.2 | 87.82 | -173.5 | 21.01 | 107.3 | 0.001 | 33.3 | 0.353 | -161.4 | 0.352 | 18.5 | 0.204 | 0.204 | 0.000 |
| Bus24 | Bus13 | 94.05 | -6.2 | 87.82 | -173.5 | 21.01 | 107.3 | 0.001 | 33.3 | 0.353 | -161.4 | 0.352 | 18.5 | 0.204 | 0.204 | 0.000 |
| Bus20 | Bus13 | 94.05 | -6.2 | 87.82 | -173.5 | 21.01 | 107.3 | 0.001 | 33.3 | 0.353 | -161.4 | 0.352 | 18.5 | 0.204 | 0.204 | 0.000 |
| Bus47 | Bus13 | 93.79 | -6.2 | 88.06 | -173.6 | 20.79 | 106.0 | 0.001 | 33.7 | 0.353 | -161.1 | 0.353 | 18.9 | 0.204 | 0.204 | 0.000 |
| Bus26 | Bus13 | 94.05 | -6.2 | 87.82 | -173.5 | 21.01 | 107.3 | 0.001 | 33.3 | 0.353 | -161.4 | 0.352 | 18.5 | 0.204 | 0.204 | 0.000 |
| Bus3 | Bus13 | 92.66 | 28.0 | 87.43 | -88.6 | 94.73 | 152.4 | 0.009 | -155.2 | 18.762 | -177.3 | 18.770 | 2.7 | 10.836 | 10.833 | 0.000 |
| MOTOR TYPICAL 1 | Bus13 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.006 | 20.5 | 3.469 | -174.3 | 3.464 | 5.7 | 2.001 | 2.002 | 0.000 |
| Lump8 | Bus19 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.096 | -161.5 | 3.111 | -161.4 | 6.207 | 18.6 | 3.102 | 3.105 | 0.000 |
| Lump3 | Bus24 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.096 | -161.5 | 3.111 | -161.4 | 6.207 | 18.6 | 3.102 | 3.105 | 0.000 |
| Lump10 | Bus20 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.096 | -161.5 | 3.111 | -161.4 | 6.207 | 18.6 | 3.102 | 3.105 | 0.000 |
| Lump20 | Bus47 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.098 | -161.1 | 3.113 | -161.1 | 6.211 | 18.9 | 3.104 | 3.107 | 0.000 |
| Lump12 | Bus26 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.096 | -161.5 | 3.111 | -161.4 | 6.207 | 18.6 | 3.102 | 3.105 | 0.000 |
| Main Bus 1 | Bus3 | 100.44 | 0.0 | 100.08 | -120.2 | 100.00 | 120.1 | 2.237 | 18.2 | 4.344 | -162.8 | 2.107 | 16.1 | 2.150 | 2.195 | 0.000 |
| GT GEN 1 | Bus3 | 95.65 | 30.0 | 95.65 | -90.0 | 95.65 | 150.0 | 2.446 | -11.5 | 4.976 | 170.1 | 2.531 | -8.4 | 2.526 | 2.450 | 0.000 |

Indicates fault current contribution is from three-winding transformers

* Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 16
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus19**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus19 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.475 | -174.1 | 28.475 | 5.9 | 16.440 | 16.440 | 0.000 |
| Bus13 | Bus19 | 94.10 | 28.3 | 89.23 | -89.8 | 94.37 | 151.8 | 0.001 | -149.3 | 22.732 | -178.5 | 22.733 | 1.5 | 13.125 | 13.124 | 0.000 |
| Lump8 | Bus19 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 30.7 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus24 | Bus13 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus20 | Bus13 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus47 | Bus13 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus26 | Bus13 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus3 | Bus13 | 91.19 | 59.9 | 91.35 | -59.8 | 91.68 | 180.0 | 0.684 | 0.1 | 1.370 | -179.9 | 0.685 | 0.1 | 0.685 | 0.685 | 0.000 |
| MOTOR TYPICAL 1 | Bus13 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.127 | 3.1 | 0.253 | -176.9 | 0.126 | 3.0 | 0.126 | 0.127 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 17
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus20**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | | | |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | I1 | I2 | I0 |
| Bus20 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.475 | -174.1 | 28.475 | 5.9 | 16.440 | 16.440 | 0.000 |
| Bus13 | Bus20 | 94.10 | 28.3 | 89.23 | -89.8 | 94.37 | 151.8 | 0.001 | -149.3 | 22.732 | -178.5 | 22.733 | 1.5 | 13.125 | 13.124 | 0.000 |
| Lump10 | Bus20 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 30.7 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus19 | Bus13 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus24 | Bus13 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus47 | Bus13 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus26 | Bus13 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus3 | Bus13 | 91.19 | 59.9 | 91.35 | -59.8 | 91.68 | 180.0 | 0.684 | 0.1 | 1.370 | -179.9 | 0.685 | 0.1 | 0.685 | 0.685 | 0.000 |
| MOTOR TYPICAL 1 | Bus13 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.127 | 3.1 | 0.253 | -176.9 | 0.126 | 3.0 | 0.126 | 0.127 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 18
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus24**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | | | |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | I1 | I2 | I0 |
| Bus24 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.475 | -174.1 | 28.475 | 5.9 | 16.440 | 16.440 | 0.000 |
| Bus13 | Bus24 | 94.10 | 28.3 | 89.23 | -89.8 | 94.37 | 151.8 | 0.001 | -149.3 | 22.732 | -178.5 | 22.733 | 1.5 | 13.125 | 13.124 | 0.000 |
| Lump3 | Bus24 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 30.7 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus19 | Bus13 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus20 | Bus13 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus47 | Bus13 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus26 | Bus13 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus3 | Bus13 | 91.19 | 59.9 | 91.35 | -59.8 | 91.68 | 180.0 | 0.684 | 0.1 | 1.370 | -179.9 | 0.685 | 0.1 | 0.685 | 0.685 | 0.000 |
| MOTOR TYPICAL 1 | Bus13 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.127 | 3.1 | 0.253 | -176.9 | 0.126 | 3.0 | 0.126 | 0.127 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 19
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus26**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus26 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.475 | -174.1 | 28.475 | 5.9 | 16.440 | 16.440 | 0.000 |
| Bus13 | Bus26 | 94.10 | 28.3 | 89.23 | -89.8 | 94.37 | 151.8 | 0.001 | -149.3 | 22.732 | -178.5 | 22.733 | 1.5 | 13.125 | 13.124 | 0.000 |
| Lump12 | Bus26 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 30.7 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus19 | Bus13 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus24 | Bus13 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus20 | Bus13 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus47 | Bus13 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus3 | Bus13 | 91.19 | 59.9 | 91.35 | -59.8 | 91.68 | 180.0 | 0.684 | 0.1 | 1.370 | -179.9 | 0.685 | 0.1 | 0.685 | 0.685 | 0.000 |
| MOTOR TYPICAL 1 | Bus13 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.127 | 3.1 | 0.253 | -176.9 | 0.126 | 3.0 | 0.126 | 0.127 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 20
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus47**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | | | |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | I1 | I2 | I0 |
| Bus47 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.757 | -172.9 | 28.757 | 7.1 | 16.603 | 16.603 | 0.000 |
| Bus13 | Bus47 | 94.15 | 28.3 | 89.15 | -89.9 | 94.28 | 151.8 | 0.001 | -147.5 | 22.972 | -177.1 | 22.972 | 2.9 | 13.263 | 13.263 | 0.000 |
| Lump20 | Bus47 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 32.5 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus19 | Bus13 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.5 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus24 | Bus13 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.5 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus20 | Bus13 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.5 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus26 | Bus13 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.5 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus3 | Bus13 | 91.19 | 59.9 | 91.34 | -59.8 | 91.68 | 180.0 | 0.692 | 1.6 | 1.384 | -178.4 | 0.693 | 1.6 | 0.692 | 0.692 | 0.000 |
| MOTOR TYPICAL 1 | Bus13 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.128 | 4.6 | 0.256 | -175.4 | 0.128 | 4.5 | 0.128 | 0.128 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
14.0.0C
 Study Case: SC

Page: 21
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus4**
 Nominal kV = 16.500 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|-----------------|------------|-----------------------|-------|--------|--------|--------|-------|--------------------------|--------|---------|--------|---------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | | | |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | I1 | I2 | I0 |
| Bus4 | Total | 100.98 | -0.9 | 50.49 | 179.1 | 50.49 | 179.1 | 0.000 | 0.0 | 100.504 | -161.7 | 100.504 | 18.3 | 58.026 | 58.026 | 0.000 |
| Main Bus 2 | Bus4 | 102.12 | -28.8 | 104.83 | -152.1 | 98.37 | 88.2 | 1.104 | 62.1 | 51.507 | -147.8 | 50.552 | 31.5 | 29.187 | 29.743 | 0.000 |
| Bus14 | Bus4 | 93.23 | -7.2 | 90.38 | -174.1 | 21.17 | 97.0 | 0.040 | 38.9 | 1.835 | -171.4 | 1.801 | 8.0 | 1.039 | 1.060 | 0.000 |
| GT GEN 2 | Bus4 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 1.141 | -118.7 | 50.145 | -175.5 | 50.779 | 5.5 | 29.609 | 28.660 | 0.000 |
| Bus9 | Main Bus 2 | 104.25 | -29.7 | 104.93 | -150.5 | 103.24 | 89.6 | 0.413 | -151.0 | 0.439 | -148.7 | 0.852 | 30.2 | 0.421 | 0.431 | 0.000 |
| Bus5 | Main Bus 2 | 100.14 | 0.0 | 98.93 | -121.8 | 96.91 | 119.7 | 0.045 | -135.1 | 0.046 | -136.0 | 0.091 | 44.5 | 0.046 | 0.045 | 0.000 |
| Bus12 | Main Bus 1 | 103.74 | -29.5 | 104.89 | -150.9 | 102.06 | 89.2 | 0.313 | -150.8 | 0.334 | -148.5 | 0.647 | 30.4 | 0.320 | 0.327 | 0.000 |
| Bus3 | Main Bus 1 | 100.14 | 0.0 | 98.93 | -121.8 | 96.91 | 119.7 | 0.045 | -135.1 | 0.046 | -136.0 | 0.091 | 44.5 | 0.046 | 0.045 | 0.000 |
| Bus6 | Main Bus 1 | 100.14 | 0.0 | 98.93 | -121.8 | 96.91 | 119.7 | 0.045 | -135.1 | 0.046 | -136.0 | 0.091 | 44.5 | 0.046 | 0.045 | 0.000 |
| Bus7 | Main Bus 1 | 100.13 | 0.0 | 97.95 | -121.7 | 96.51 | 120.2 | 0.049 | -151.3 | 0.050 | -152.1 | 0.099 | 28.3 | 0.050 | 0.049 | 0.000 |
| Bus8 | Main Bus 1 | 100.05 | -0.1 | 97.96 | -121.7 | 96.62 | 120.2 | 0.051 | -154.1 | 0.052 | -149.0 | 0.103 | 28.5 | 0.050 | 0.053 | 0.000 |
| Lump31 | Main Bus 1 | 100.00 | -30.0 | 100.00 | -150.0 | 100.00 | 90.0 | 0.169 | -150.2 | 0.180 | -147.9 | 0.349 | 31.0 | 0.172 | 0.176 | 0.000 |
| Bus21 | Bus14 | 70.15 | -29.2 | 109.64 | 179.4 | 58.61 | 34.3 | 0.165 | -164.2 | 0.175 | -162.3 | 0.340 | 16.8 | 0.169 | 0.172 | 0.000 |
| Bus25 | Bus14 | 70.15 | -29.2 | 109.64 | 179.4 | 58.61 | 34.3 | 0.165 | -164.2 | 0.175 | -162.3 | 0.340 | 16.8 | 0.169 | 0.172 | 0.000 |
| Bus23 | Bus14 | 70.15 | -29.2 | 109.64 | 179.4 | 58.61 | 34.3 | 0.165 | -164.2 | 0.175 | -162.3 | 0.340 | 16.8 | 0.169 | 0.172 | 0.000 |
| Bus39 | Bus14 | 69.81 | -29.3 | 109.65 | 179.4 | 58.87 | 34.1 | 0.165 | -163.9 | 0.175 | -162.0 | 0.341 | 17.1 | 0.169 | 0.172 | 0.000 |
| Bus44 | Bus14 | 69.81 | -29.3 | 109.65 | 179.4 | 58.87 | 34.1 | 0.165 | -163.9 | 0.175 | -162.0 | 0.341 | 17.1 | 0.169 | 0.172 | 0.000 |
| MOTOR TYPICAL 3 | Bus14 | 104.55 | -30.0 | 104.55 | -150.0 | 104.55 | 90.0 | 1.626 | -177.0 | 1.720 | -175.1 | 3.345 | 3.9 | 1.657 | 1.689 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 22
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus14**
 Nominal kV = 6.600 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|-----------------|-----------|-----------------------|-------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | | | |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | I1 | I2 | I0 |
| Bus14 | Total | 100.04 | -0.1 | 50.02 | 179.9 | 50.02 | 179.9 | 0.000 | 0.0 | 23.932 | -175.7 | 23.932 | 4.3 | 13.817 | 13.817 | 0.000 |
| Bus21 | Bus14 | 94.05 | -6.2 | 87.82 | -173.5 | 21.01 | 107.3 | 0.001 | 33.3 | 0.353 | -161.4 | 0.352 | 18.5 | 0.204 | 0.204 | 0.000 |
| Bus25 | Bus14 | 94.05 | -6.2 | 87.82 | -173.5 | 21.01 | 107.3 | 0.001 | 33.3 | 0.353 | -161.4 | 0.352 | 18.5 | 0.204 | 0.204 | 0.000 |
| Bus23 | Bus14 | 94.05 | -6.2 | 87.82 | -173.5 | 21.01 | 107.3 | 0.001 | 33.3 | 0.353 | -161.4 | 0.352 | 18.5 | 0.204 | 0.204 | 0.000 |
| Bus39 | Bus14 | 93.79 | -6.2 | 88.06 | -173.6 | 20.79 | 106.0 | 0.001 | 33.7 | 0.353 | -161.1 | 0.353 | 18.9 | 0.204 | 0.204 | 0.000 |
| Bus44 | Bus14 | 93.79 | -6.2 | 88.06 | -173.6 | 20.79 | 106.0 | 0.001 | 33.7 | 0.353 | -161.1 | 0.353 | 18.9 | 0.204 | 0.204 | 0.000 |
| Bus4 | Bus14 | 92.66 | 28.0 | 87.43 | -88.6 | 94.73 | 152.4 | 0.009 | -155.2 | 18.762 | -177.3 | 18.770 | 2.7 | 10.836 | 10.833 | 0.000 |
| MOTOR TYPICAL 3 | Bus14 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.006 | 20.5 | 3.469 | -174.3 | 3.464 | 5.7 | 2.001 | 2.002 | 0.000 |
| Lump9 | Bus21 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.096 | -161.5 | 3.111 | -161.4 | 6.207 | 18.6 | 3.102 | 3.105 | 0.000 |
| Lump5 | Bus25 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.096 | -161.5 | 3.111 | -161.4 | 6.207 | 18.6 | 3.102 | 3.105 | 0.000 |
| Lump11 | Bus23 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.096 | -161.5 | 3.111 | -161.4 | 6.207 | 18.6 | 3.102 | 3.105 | 0.000 |
| Lump22 | Bus39 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.098 | -161.1 | 3.113 | -161.1 | 6.211 | 18.9 | 3.104 | 3.107 | 0.000 |
| Lump23 | Bus44 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.098 | -161.1 | 3.113 | -161.1 | 6.211 | 18.9 | 3.104 | 3.107 | 0.000 |
| Main Bus 2 | Bus4 | 100.44 | 0.0 | 100.08 | -120.2 | 100.00 | 120.1 | 2.237 | 18.2 | 4.344 | -162.8 | 2.107 | 16.1 | 2.150 | 2.195 | 0.000 |
| GT GEN 2 | Bus4 | 95.65 | 30.0 | 95.65 | -90.0 | 95.65 | 150.0 | 2.446 | -11.5 | 4.976 | 170.1 | 2.531 | -8.4 | 2.526 | 2.450 | 0.000 |

Indicates fault current contribution is from three-winding transformers

* Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 23
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus21**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus21 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.475 | -174.1 | 28.475 | 5.9 | 16.440 | 16.440 | 0.000 |
| Bus14 | Bus21 | 94.10 | 28.3 | 89.23 | -89.8 | 94.37 | 151.8 | 0.001 | -149.3 | 22.732 | -178.5 | 22.733 | 1.5 | 13.125 | 13.124 | 0.000 |
| Lump9 | Bus21 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 30.7 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus25 | Bus14 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus23 | Bus14 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus39 | Bus14 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus44 | Bus14 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus4 | Bus14 | 91.19 | 59.9 | 91.35 | -59.8 | 91.68 | 180.0 | 0.684 | 0.1 | 1.370 | -179.9 | 0.685 | 0.1 | 0.685 | 0.685 | 0.000 |
| MOTOR TYPICAL 3 | Bus14 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.127 | 3.1 | 0.253 | -176.9 | 0.126 | 3.0 | 0.126 | 0.127 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 24
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus23**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus23 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.475 | -174.1 | 28.475 | 5.9 | 16.440 | 16.440 | 0.000 |
| Bus14 | Bus23 | 94.10 | 28.3 | 89.23 | -89.8 | 94.37 | 151.8 | 0.001 | -149.3 | 22.732 | -178.5 | 22.733 | 1.5 | 13.125 | 13.124 | 0.000 |
| Lump11 | Bus23 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 30.7 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus21 | Bus14 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus25 | Bus14 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus39 | Bus14 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus44 | Bus14 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus4 | Bus14 | 91.19 | 59.9 | 91.35 | -59.8 | 91.68 | 180.0 | 0.684 | 0.1 | 1.370 | -179.9 | 0.685 | 0.1 | 0.685 | 0.685 | 0.000 |
| MOTOR TYPICAL 3 | Bus14 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.127 | 3.1 | 0.253 | -176.9 | 0.126 | 3.0 | 0.126 | 0.127 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 25
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus25**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus25 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.475 | -174.1 | 28.475 | 5.9 | 16.440 | 16.440 | 0.000 |
| Bus14 | Bus25 | 94.10 | 28.3 | 89.23 | -89.8 | 94.37 | 151.8 | 0.001 | -149.3 | 22.732 | -178.5 | 22.733 | 1.5 | 13.125 | 13.124 | 0.000 |
| Lump5 | Bus25 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 30.7 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus21 | Bus14 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus23 | Bus14 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus39 | Bus14 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus44 | Bus14 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus4 | Bus14 | 91.19 | 59.9 | 91.35 | -59.8 | 91.68 | 180.0 | 0.684 | 0.1 | 1.370 | -179.9 | 0.685 | 0.1 | 0.685 | 0.685 | 0.000 |
| MOTOR TYPICAL 3 | Bus14 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.127 | 3.1 | 0.253 | -176.9 | 0.126 | 3.0 | 0.126 | 0.127 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 26
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus39**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus39 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.757 | -172.9 | 28.757 | 7.1 | 16.603 | 16.603 | 0.000 |
| Bus14 | Bus39 | 94.15 | 28.3 | 89.15 | -89.9 | 94.28 | 151.8 | 0.001 | -147.5 | 22.971 | -177.1 | 22.972 | 2.9 | 13.263 | 13.263 | 0.000 |
| Lump22 | Bus39 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 32.5 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus21 | Bus14 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.4 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus25 | Bus14 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.4 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus23 | Bus14 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.4 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus44 | Bus14 | 100.00 | 0.0 | 95.58 | -121.2 | 96.03 | 121.7 | 0.013 | 17.8 | 0.026 | -162.2 | 0.013 | 17.7 | 0.013 | 0.013 | 0.000 |
| Bus4 | Bus14 | 91.19 | 59.9 | 91.34 | -59.8 | 91.68 | 180.0 | 0.692 | 1.6 | 1.384 | -178.4 | 0.693 | 1.6 | 0.692 | 0.692 | 0.000 |
| MOTOR TYPICAL 3 | Bus14 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.128 | 4.6 | 0.256 | -175.4 | 0.128 | 4.5 | 0.128 | 0.128 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 27
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus44**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus44 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.757 | -172.9 | 28.757 | 7.1 | 16.603 | 16.603 | 0.000 |
| Bus14 | Bus44 | 94.15 | 28.3 | 89.15 | -89.9 | 94.28 | 151.8 | 0.001 | -147.5 | 22.971 | -177.1 | 22.972 | 2.9 | 13.263 | 13.263 | 0.000 |
| Lump23 | Bus44 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 32.5 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus21 | Bus14 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.4 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus25 | Bus14 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.4 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus23 | Bus14 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.4 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus39 | Bus14 | 100.00 | 0.0 | 95.58 | -121.2 | 96.03 | 121.7 | 0.013 | 17.8 | 0.026 | -162.2 | 0.013 | 17.7 | 0.013 | 0.013 | 0.000 |
| Bus4 | Bus14 | 91.19 | 59.9 | 91.34 | -59.8 | 91.68 | 180.0 | 0.692 | 1.6 | 1.384 | -178.4 | 0.693 | 1.6 | 0.692 | 0.692 | 0.000 |
| MOTOR TYPICAL 3 | Bus14 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.128 | 4.6 | 0.256 | -175.4 | 0.128 | 4.5 | 0.128 | 0.128 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 28
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus5**
 Nominal kV = 16.500 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|-----------------|------------|-----------------------|-------|--------|--------|--------|-------|--------------------------|--------|---------|--------|---------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | | | |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | I1 | I2 | I0 |
| Bus5 | Total | 100.97 | -0.9 | 50.49 | 179.1 | 50.49 | 179.1 | 0.000 | 0.0 | 100.601 | -161.7 | 100.601 | 18.3 | 58.082 | 58.082 | 0.000 |
| Main Bus 2 | Bus5 | 102.12 | -28.8 | 104.83 | -152.1 | 98.37 | 88.2 | 1.103 | 62.1 | 51.506 | -147.8 | 50.553 | 31.5 | 29.188 | 29.743 | 0.000 |
| Bus15 | Bus5 | 93.42 | -7.5 | 90.30 | -173.7 | 22.30 | 97.4 | 0.042 | 39.3 | 1.932 | -171.1 | 1.896 | 8.3 | 1.095 | 1.116 | 0.000 |
| GT GEN 3 | Bus5 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 1.142 | -118.7 | 50.145 | -175.5 | 50.779 | 5.5 | 29.609 | 28.660 | 0.000 |
| Bus9 | Main Bus 2 | 104.25 | -29.7 | 104.93 | -150.5 | 103.24 | 89.6 | 0.413 | -151.0 | 0.439 | -148.7 | 0.852 | 30.2 | 0.421 | 0.431 | 0.000 |
| Bus4 | Main Bus 2 | 100.14 | 0.0 | 98.93 | -121.8 | 96.91 | 119.7 | 0.045 | -135.1 | 0.046 | -136.0 | 0.091 | 44.5 | 0.046 | 0.045 | 0.000 |
| Bus12 | Main Bus 1 | 103.74 | -29.5 | 104.89 | -150.9 | 102.06 | 89.2 | 0.313 | -150.8 | 0.334 | -148.5 | 0.647 | 30.4 | 0.320 | 0.327 | 0.000 |
| Bus3 | Main Bus 1 | 100.14 | 0.0 | 98.93 | -121.8 | 96.91 | 119.7 | 0.045 | -135.1 | 0.046 | -136.0 | 0.091 | 44.5 | 0.046 | 0.045 | 0.000 |
| Bus6 | Main Bus 1 | 100.14 | 0.0 | 98.93 | -121.8 | 96.91 | 119.7 | 0.045 | -135.1 | 0.046 | -136.0 | 0.091 | 44.5 | 0.046 | 0.045 | 0.000 |
| Bus7 | Main Bus 1 | 100.13 | 0.0 | 97.95 | -121.7 | 96.51 | 120.2 | 0.049 | -151.3 | 0.050 | -152.1 | 0.099 | 28.3 | 0.050 | 0.049 | 0.000 |
| Bus8 | Main Bus 1 | 100.05 | -0.1 | 97.96 | -121.7 | 96.62 | 120.2 | 0.051 | -154.1 | 0.052 | -149.0 | 0.103 | 28.5 | 0.050 | 0.053 | 0.000 |
| Lump31 | Main Bus 1 | 100.00 | -30.0 | 100.00 | -150.0 | 100.00 | 90.0 | 0.169 | -150.2 | 0.180 | -147.9 | 0.349 | 31.0 | 0.172 | 0.176 | 0.000 |
| Bus33 | Bus15 | 70.66 | -29.7 | 109.63 | 179.4 | 58.96 | 35.0 | 0.163 | -164.4 | 0.173 | -162.5 | 0.336 | 16.6 | 0.166 | 0.170 | 0.000 |
| Bus38 | Bus15 | 70.66 | -29.7 | 109.63 | 179.4 | 58.96 | 35.0 | 0.163 | -164.4 | 0.173 | -162.5 | 0.336 | 16.6 | 0.166 | 0.170 | 0.000 |
| Bus36 | Bus15 | 70.66 | -29.7 | 109.63 | 179.4 | 58.96 | 35.0 | 0.163 | -164.4 | 0.173 | -162.5 | 0.336 | 16.6 | 0.166 | 0.170 | 0.000 |
| Bus48 | Bus15 | 70.32 | -29.8 | 109.64 | 179.4 | 59.22 | 34.8 | 0.163 | -164.1 | 0.173 | -162.2 | 0.336 | 16.9 | 0.166 | 0.170 | 0.000 |
| Bus43 | Bus15 | 70.32 | -29.8 | 109.64 | 179.4 | 59.22 | 34.8 | 0.163 | -164.1 | 0.173 | -162.2 | 0.336 | 16.9 | 0.166 | 0.170 | 0.000 |
| Bus46 | Bus15 | 70.66 | -29.7 | 109.63 | 179.4 | 58.96 | 35.0 | 0.163 | -164.4 | 0.173 | -162.5 | 0.336 | 16.6 | 0.166 | 0.170 | 0.000 |
| MOTOR TYPICAL 6 | Bus15 | 104.55 | -30.0 | 104.55 | -150.0 | 104.55 | 90.0 | 1.605 | -177.3 | 1.698 | -175.3 | 3.302 | 3.7 | 1.635 | 1.667 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 29
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus15**
 Nominal kV = 6.600 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|-----------------|-----------|-----------------------|-------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | | | |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | I1 | I2 | I0 |
| Bus15 | Total | 100.04 | -0.1 | 50.02 | 179.9 | 50.02 | 179.9 | 0.000 | 0.0 | 24.274 | -175.5 | 24.274 | 4.5 | 14.015 | 14.015 | 0.000 |
| Bus33 | Bus15 | 94.05 | -6.2 | 87.82 | -173.5 | 21.01 | 107.3 | 0.001 | 33.1 | 0.353 | -161.4 | 0.352 | 18.5 | 0.204 | 0.204 | 0.000 |
| Bus38 | Bus15 | 94.05 | -6.2 | 87.82 | -173.5 | 21.01 | 107.3 | 0.001 | 33.1 | 0.353 | -161.4 | 0.352 | 18.5 | 0.204 | 0.204 | 0.000 |
| Bus36 | Bus15 | 94.05 | -6.2 | 87.82 | -173.5 | 21.01 | 107.3 | 0.001 | 33.1 | 0.353 | -161.4 | 0.352 | 18.5 | 0.204 | 0.204 | 0.000 |
| Bus48 | Bus15 | 93.79 | -6.2 | 88.06 | -173.6 | 20.79 | 106.0 | 0.001 | 33.4 | 0.353 | -161.1 | 0.353 | 18.9 | 0.204 | 0.204 | 0.000 |
| Bus43 | Bus15 | 93.79 | -6.2 | 88.06 | -173.6 | 20.79 | 106.0 | 0.001 | 33.4 | 0.353 | -161.1 | 0.353 | 18.9 | 0.204 | 0.204 | 0.000 |
| Bus46 | Bus15 | 94.05 | -6.2 | 87.82 | -173.5 | 21.01 | 107.3 | 0.001 | 33.1 | 0.353 | -161.4 | 0.352 | 18.5 | 0.204 | 0.204 | 0.000 |
| Bus5 | Bus15 | 92.66 | 28.0 | 87.43 | -88.6 | 94.73 | 152.4 | 0.009 | -154.8 | 18.761 | -177.3 | 18.770 | 2.7 | 10.836 | 10.833 | 0.000 |
| MOTOR TYPICAL 6 | Bus15 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.006 | 20.3 | 3.469 | -174.3 | 3.464 | 5.7 | 2.001 | 2.002 | 0.000 |
| Lump17 | Bus33 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.096 | -161.5 | 3.111 | -161.4 | 6.207 | 18.6 | 3.102 | 3.105 | 0.000 |
| Lump13 | Bus38 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.096 | -161.5 | 3.111 | -161.4 | 6.207 | 18.6 | 3.102 | 3.105 | 0.000 |
| Lump15 | Bus36 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.096 | -161.5 | 3.111 | -161.4 | 6.207 | 18.6 | 3.102 | 3.105 | 0.000 |
| Lump25 | Bus48 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.098 | -161.1 | 3.113 | -161.1 | 6.211 | 18.9 | 3.104 | 3.107 | 0.000 |
| Lump24 | Bus43 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.098 | -161.1 | 3.113 | -161.1 | 6.211 | 18.9 | 3.104 | 3.107 | 0.000 |
| Lump27 | Bus46 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.096 | -161.5 | 3.111 | -161.4 | 6.207 | 18.6 | 3.102 | 3.105 | 0.000 |
| Main Bus 2 | Bus5 | 100.44 | 0.0 | 100.08 | -120.2 | 100.00 | 120.1 | 2.237 | 18.2 | 4.344 | -162.8 | 2.108 | 16.1 | 2.150 | 2.195 | 0.000 |
| GT GEN 3 | Bus5 | 95.65 | 30.0 | 95.65 | -90.0 | 95.65 | 150.0 | 2.446 | -11.5 | 4.976 | 170.1 | 2.531 | -8.4 | 2.526 | 2.450 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 30
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus33**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus33 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.498 | -174.1 | 28.498 | 5.9 | 16.453 | 16.453 | 0.000 |
| Bus15 | Bus33 | 94.11 | 28.3 | 89.32 | -89.8 | 94.40 | 151.8 | 0.001 | -149.7 | 22.755 | -178.5 | 22.755 | 1.5 | 13.138 | 13.137 | 0.000 |
| Lump17 | Bus33 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 30.3 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus38 | Bus15 | 100.00 | 0.0 | 95.61 | -121.1 | 96.23 | 121.7 | 0.013 | 15.8 | 0.025 | -164.3 | 0.013 | 15.7 | 0.013 | 0.013 | 0.000 |
| Bus36 | Bus15 | 100.00 | 0.0 | 95.61 | -121.1 | 96.23 | 121.7 | 0.013 | 15.8 | 0.025 | -164.3 | 0.013 | 15.7 | 0.013 | 0.013 | 0.000 |
| Bus48 | Bus15 | 100.00 | 0.0 | 95.62 | -121.1 | 96.21 | 121.7 | 0.013 | 16.1 | 0.025 | -163.9 | 0.013 | 16.0 | 0.013 | 0.013 | 0.000 |
| Bus43 | Bus15 | 100.00 | 0.0 | 95.62 | -121.1 | 96.21 | 121.7 | 0.013 | 16.1 | 0.025 | -163.9 | 0.013 | 16.0 | 0.013 | 0.013 | 0.000 |
| Bus46 | Bus15 | 100.00 | 0.0 | 95.61 | -121.1 | 96.23 | 121.7 | 0.013 | 15.8 | 0.025 | -164.3 | 0.013 | 15.7 | 0.013 | 0.013 | 0.000 |
| Bus5 | Bus15 | 91.20 | 59.9 | 91.36 | -59.8 | 91.68 | 180.0 | 0.675 | -0.1 | 1.352 | 179.9 | 0.676 | -0.1 | 0.676 | 0.676 | 0.000 |
| MOTOR TYPICAL 6 | Bus15 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.125 | 2.9 | 0.250 | -177.1 | 0.125 | 2.8 | 0.125 | 0.125 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 31
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus36**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus36 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.498 | -174.1 | 28.498 | 5.9 | 16.453 | 16.453 | 0.000 |
| Bus15 | Bus36 | 94.11 | 28.3 | 89.32 | -89.8 | 94.40 | 151.8 | 0.001 | -149.7 | 22.755 | -178.5 | 22.755 | 1.5 | 13.138 | 13.137 | 0.000 |
| Lump15 | Bus36 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 30.3 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus33 | Bus15 | 100.00 | 0.0 | 95.61 | -121.1 | 96.23 | 121.7 | 0.013 | 15.8 | 0.025 | -164.3 | 0.013 | 15.7 | 0.013 | 0.013 | 0.000 |
| Bus38 | Bus15 | 100.00 | 0.0 | 95.61 | -121.1 | 96.23 | 121.7 | 0.013 | 15.8 | 0.025 | -164.3 | 0.013 | 15.7 | 0.013 | 0.013 | 0.000 |
| Bus48 | Bus15 | 100.00 | 0.0 | 95.62 | -121.1 | 96.21 | 121.7 | 0.013 | 16.1 | 0.025 | -163.9 | 0.013 | 16.0 | 0.013 | 0.013 | 0.000 |
| Bus43 | Bus15 | 100.00 | 0.0 | 95.62 | -121.1 | 96.21 | 121.7 | 0.013 | 16.1 | 0.025 | -163.9 | 0.013 | 16.0 | 0.013 | 0.013 | 0.000 |
| Bus46 | Bus15 | 100.00 | 0.0 | 95.61 | -121.1 | 96.23 | 121.7 | 0.013 | 15.8 | 0.025 | -164.3 | 0.013 | 15.7 | 0.013 | 0.013 | 0.000 |
| Bus5 | Bus15 | 91.20 | 59.9 | 91.36 | -59.8 | 91.68 | 180.0 | 0.675 | -0.1 | 1.352 | 179.9 | 0.676 | -0.1 | 0.676 | 0.676 | 0.000 |
| MOTOR TYPICAL 6 | Bus15 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.125 | 2.9 | 0.250 | -177.1 | 0.125 | 2.8 | 0.125 | 0.125 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 32
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus38**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus38 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.498 | -174.1 | 28.498 | 5.9 | 16.453 | 16.453 | 0.000 |
| Bus15 | Bus38 | 94.11 | 28.3 | 89.32 | -89.8 | 94.40 | 151.8 | 0.001 | -149.7 | 22.755 | -178.5 | 22.755 | 1.5 | 13.138 | 13.137 | 0.000 |
| Lump13 | Bus38 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 30.3 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus33 | Bus15 | 100.00 | 0.0 | 95.61 | -121.1 | 96.23 | 121.7 | 0.013 | 15.8 | 0.025 | -164.3 | 0.013 | 15.7 | 0.013 | 0.013 | 0.000 |
| Bus36 | Bus15 | 100.00 | 0.0 | 95.61 | -121.1 | 96.23 | 121.7 | 0.013 | 15.8 | 0.025 | -164.3 | 0.013 | 15.7 | 0.013 | 0.013 | 0.000 |
| Bus48 | Bus15 | 100.00 | 0.0 | 95.62 | -121.1 | 96.21 | 121.7 | 0.013 | 16.1 | 0.025 | -163.9 | 0.013 | 16.0 | 0.013 | 0.013 | 0.000 |
| Bus43 | Bus15 | 100.00 | 0.0 | 95.62 | -121.1 | 96.21 | 121.7 | 0.013 | 16.1 | 0.025 | -163.9 | 0.013 | 16.0 | 0.013 | 0.013 | 0.000 |
| Bus46 | Bus15 | 100.00 | 0.0 | 95.61 | -121.1 | 96.23 | 121.7 | 0.013 | 15.8 | 0.025 | -164.3 | 0.013 | 15.7 | 0.013 | 0.013 | 0.000 |
| Bus5 | Bus15 | 91.20 | 59.9 | 91.36 | -59.8 | 91.68 | 180.0 | 0.675 | -0.1 | 1.352 | 179.9 | 0.676 | -0.1 | 0.676 | 0.676 | 0.000 |
| MOTOR TYPICAL 6 | Bus15 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.125 | 2.9 | 0.250 | -177.1 | 0.125 | 2.8 | 0.125 | 0.125 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 33
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus43**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus43 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.781 | -172.9 | 28.781 | 7.1 | 16.617 | 16.617 | 0.000 |
| Bus15 | Bus43 | 94.17 | 28.3 | 89.24 | -89.9 | 94.31 | 151.8 | 0.001 | -147.9 | 22.995 | -177.0 | 22.995 | 3.0 | 13.276 | 13.276 | 0.000 |
| Lump24 | Bus43 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 32.1 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus33 | Bus15 | 100.00 | 0.0 | 95.62 | -121.2 | 96.11 | 121.7 | 0.013 | 17.2 | 0.026 | -162.8 | 0.013 | 17.2 | 0.013 | 0.013 | 0.000 |
| Bus38 | Bus15 | 100.00 | 0.0 | 95.62 | -121.2 | 96.11 | 121.7 | 0.013 | 17.2 | 0.026 | -162.8 | 0.013 | 17.2 | 0.013 | 0.013 | 0.000 |
| Bus36 | Bus15 | 100.00 | 0.0 | 95.62 | -121.2 | 96.11 | 121.7 | 0.013 | 17.2 | 0.026 | -162.8 | 0.013 | 17.2 | 0.013 | 0.013 | 0.000 |
| Bus48 | Bus15 | 100.00 | 0.0 | 95.63 | -121.2 | 96.09 | 121.7 | 0.013 | 17.6 | 0.026 | -162.4 | 0.013 | 17.5 | 0.013 | 0.013 | 0.000 |
| Bus46 | Bus15 | 100.00 | 0.0 | 95.62 | -121.2 | 96.11 | 121.7 | 0.013 | 17.2 | 0.026 | -162.8 | 0.013 | 17.2 | 0.013 | 0.013 | 0.000 |
| Bus5 | Bus15 | 91.20 | 59.9 | 91.34 | -59.8 | 91.68 | 180.0 | 0.682 | 1.4 | 1.366 | -178.6 | 0.683 | 1.4 | 0.683 | 0.683 | 0.000 |
| MOTOR TYPICAL 6 | Bus15 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.126 | 4.4 | 0.252 | -175.6 | 0.126 | 4.3 | 0.126 | 0.126 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 34
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus46**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus46 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.498 | -174.1 | 28.498 | 5.9 | 16.453 | 16.453 | 0.000 |
| Bus15 | Bus46 | 94.11 | 28.3 | 89.32 | -89.8 | 94.40 | 151.8 | 0.001 | -149.7 | 22.755 | -178.5 | 22.755 | 1.5 | 13.138 | 13.137 | 0.000 |
| Lump27 | Bus46 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 30.3 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus33 | Bus15 | 100.00 | 0.0 | 95.61 | -121.1 | 96.23 | 121.7 | 0.013 | 15.8 | 0.025 | -164.3 | 0.013 | 15.7 | 0.013 | 0.013 | 0.000 |
| Bus38 | Bus15 | 100.00 | 0.0 | 95.61 | -121.1 | 96.23 | 121.7 | 0.013 | 15.8 | 0.025 | -164.3 | 0.013 | 15.7 | 0.013 | 0.013 | 0.000 |
| Bus36 | Bus15 | 100.00 | 0.0 | 95.61 | -121.1 | 96.23 | 121.7 | 0.013 | 15.8 | 0.025 | -164.3 | 0.013 | 15.7 | 0.013 | 0.013 | 0.000 |
| Bus48 | Bus15 | 100.00 | 0.0 | 95.62 | -121.1 | 96.21 | 121.7 | 0.013 | 16.1 | 0.025 | -163.9 | 0.013 | 16.0 | 0.013 | 0.013 | 0.000 |
| Bus43 | Bus15 | 100.00 | 0.0 | 95.62 | -121.1 | 96.21 | 121.7 | 0.013 | 16.1 | 0.025 | -163.9 | 0.013 | 16.0 | 0.013 | 0.013 | 0.000 |
| Bus5 | Bus15 | 91.20 | 59.9 | 91.36 | -59.8 | 91.68 | 180.0 | 0.675 | -0.1 | 1.352 | 179.9 | 0.676 | -0.1 | 0.676 | 0.676 | 0.000 |
| MOTOR TYPICAL 6 | Bus15 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.125 | 2.9 | 0.250 | -177.1 | 0.125 | 2.8 | 0.125 | 0.125 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 35
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus48**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus48 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.781 | -172.9 | 28.781 | 7.1 | 16.617 | 16.617 | 0.000 |
| Bus15 | Bus48 | 94.17 | 28.3 | 89.24 | -89.9 | 94.31 | 151.8 | 0.001 | -147.9 | 22.995 | -177.0 | 22.995 | 3.0 | 13.276 | 13.276 | 0.000 |
| Lump25 | Bus48 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 32.1 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus33 | Bus15 | 100.00 | 0.0 | 95.62 | -121.2 | 96.11 | 121.7 | 0.013 | 17.2 | 0.026 | -162.8 | 0.013 | 17.2 | 0.013 | 0.013 | 0.000 |
| Bus38 | Bus15 | 100.00 | 0.0 | 95.62 | -121.2 | 96.11 | 121.7 | 0.013 | 17.2 | 0.026 | -162.8 | 0.013 | 17.2 | 0.013 | 0.013 | 0.000 |
| Bus36 | Bus15 | 100.00 | 0.0 | 95.62 | -121.2 | 96.11 | 121.7 | 0.013 | 17.2 | 0.026 | -162.8 | 0.013 | 17.2 | 0.013 | 0.013 | 0.000 |
| Bus43 | Bus15 | 100.00 | 0.0 | 95.63 | -121.2 | 96.09 | 121.7 | 0.013 | 17.6 | 0.026 | -162.4 | 0.013 | 17.5 | 0.013 | 0.013 | 0.000 |
| Bus46 | Bus15 | 100.00 | 0.0 | 95.62 | -121.2 | 96.11 | 121.7 | 0.013 | 17.2 | 0.026 | -162.8 | 0.013 | 17.2 | 0.013 | 0.013 | 0.000 |
| Bus5 | Bus15 | 91.20 | 59.9 | 91.34 | -59.8 | 91.68 | 180.0 | 0.682 | 1.4 | 1.366 | -178.6 | 0.683 | 1.4 | 0.683 | 0.683 | 0.000 |
| MOTOR TYPICAL 6 | Bus15 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.126 | 4.4 | 0.252 | -175.6 | 0.126 | 4.3 | 0.126 | 0.126 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 36
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus6**
 Nominal kV = 16.500 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|-----------------|------------|-----------------------|-------|--------|--------|--------|-------|--------------------------|--------|---------|--------|---------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | | | |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | I1 | I2 | I0 |
| Bus6 | Total | 100.98 | -0.9 | 50.49 | 179.1 | 50.49 | 179.1 | 0.000 | 0.0 | 100.504 | -161.7 | 100.504 | 18.3 | 58.026 | 58.026 | 0.000 |
| Main Bus 1 | Bus6 | 102.12 | -28.8 | 104.83 | -152.1 | 98.37 | 88.2 | 1.104 | 62.1 | 51.507 | -147.8 | 50.552 | 31.5 | 29.187 | 29.743 | 0.000 |
| Bus16 | Bus6 | 93.23 | -7.2 | 90.38 | -174.1 | 21.17 | 97.0 | 0.040 | 38.9 | 1.835 | -171.4 | 1.801 | 8.0 | 1.039 | 1.060 | 0.000 |
| GT GEN 4 | Bus6 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 1.141 | -118.7 | 50.145 | -175.5 | 50.779 | 5.5 | 29.609 | 28.660 | 0.000 |
| Bus12 | Main Bus 1 | 103.74 | -29.5 | 104.89 | -150.9 | 102.06 | 89.2 | 0.313 | -150.8 | 0.334 | -148.5 | 0.647 | 30.4 | 0.320 | 0.327 | 0.000 |
| Bus3 | Main Bus 1 | 100.14 | 0.0 | 98.93 | -121.8 | 96.91 | 119.7 | 0.045 | -135.1 | 0.046 | -136.0 | 0.091 | 44.5 | 0.046 | 0.045 | 0.000 |
| Bus7 | Main Bus 1 | 100.13 | 0.0 | 97.95 | -121.7 | 96.51 | 120.2 | 0.049 | -151.3 | 0.050 | -152.1 | 0.099 | 28.3 | 0.050 | 0.049 | 0.000 |
| Bus8 | Main Bus 1 | 100.05 | -0.1 | 97.96 | -121.7 | 96.62 | 120.2 | 0.051 | -154.1 | 0.052 | -149.0 | 0.103 | 28.5 | 0.050 | 0.053 | 0.000 |
| Lump31 | Main Bus 1 | 100.00 | -30.0 | 100.00 | -150.0 | 100.00 | 90.0 | 0.169 | -150.2 | 0.180 | -147.9 | 0.349 | 31.0 | 0.172 | 0.176 | 0.000 |
| Bus9 | Main Bus 2 | 104.25 | -29.7 | 104.93 | -150.5 | 103.24 | 89.6 | 0.413 | -151.0 | 0.439 | -148.7 | 0.852 | 30.2 | 0.421 | 0.431 | 0.000 |
| Bus4 | Main Bus 2 | 100.14 | 0.0 | 98.93 | -121.8 | 96.91 | 119.7 | 0.045 | -135.1 | 0.046 | -136.0 | 0.091 | 44.5 | 0.046 | 0.045 | 0.000 |
| Bus5 | Main Bus 2 | 100.14 | 0.0 | 98.93 | -121.8 | 96.91 | 119.7 | 0.045 | -135.1 | 0.046 | -136.0 | 0.091 | 44.5 | 0.046 | 0.045 | 0.000 |
| Bus34 | Bus16 | 70.15 | -29.2 | 109.64 | 179.4 | 58.61 | 34.3 | 0.165 | -164.2 | 0.175 | -162.3 | 0.340 | 16.8 | 0.169 | 0.172 | 0.000 |
| Bus37 | Bus16 | 70.15 | -29.2 | 109.64 | 179.4 | 58.61 | 34.3 | 0.165 | -164.2 | 0.175 | -162.3 | 0.340 | 16.8 | 0.169 | 0.172 | 0.000 |
| Bus35 | Bus16 | 70.15 | -29.2 | 109.64 | 179.4 | 58.61 | 34.3 | 0.165 | -164.2 | 0.175 | -162.3 | 0.340 | 16.8 | 0.169 | 0.172 | 0.000 |
| Bus42 | Bus16 | 69.81 | -29.3 | 109.65 | 179.4 | 58.87 | 34.1 | 0.165 | -163.9 | 0.175 | -162.0 | 0.341 | 17.1 | 0.169 | 0.172 | 0.000 |
| Bus45 | Bus16 | 69.81 | -29.3 | 109.65 | 179.4 | 58.87 | 34.1 | 0.165 | -163.9 | 0.175 | -162.0 | 0.341 | 17.1 | 0.169 | 0.172 | 0.000 |
| MOTOR TYPICAL 7 | Bus16 | 104.55 | -30.0 | 104.55 | -150.0 | 104.55 | 90.0 | 1.626 | -177.0 | 1.720 | -175.1 | 3.345 | 3.9 | 1.657 | 1.689 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
14.0.0C
 Study Case: SC

Page: 37
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus16**
 Nominal kV = 6.600 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|-----------------|-----------|-----------------------|-------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | | | |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | I1 | I2 | I0 |
| Bus16 | Total | 100.04 | -0.1 | 50.02 | 179.9 | 50.02 | 179.9 | 0.000 | 0.0 | 23.932 | -175.7 | 23.932 | 4.3 | 13.817 | 13.817 | 0.000 |
| Bus34 | Bus16 | 94.05 | -6.2 | 87.82 | -173.5 | 21.01 | 107.3 | 0.001 | 33.3 | 0.353 | -161.4 | 0.352 | 18.5 | 0.204 | 0.204 | 0.000 |
| Bus37 | Bus16 | 94.05 | -6.2 | 87.82 | -173.5 | 21.01 | 107.3 | 0.001 | 33.3 | 0.353 | -161.4 | 0.352 | 18.5 | 0.204 | 0.204 | 0.000 |
| Bus35 | Bus16 | 94.05 | -6.2 | 87.82 | -173.5 | 21.01 | 107.3 | 0.001 | 33.3 | 0.353 | -161.4 | 0.352 | 18.5 | 0.204 | 0.204 | 0.000 |
| Bus42 | Bus16 | 93.79 | -6.2 | 88.06 | -173.6 | 20.79 | 106.0 | 0.001 | 33.7 | 0.353 | -161.1 | 0.353 | 18.9 | 0.204 | 0.204 | 0.000 |
| Bus45 | Bus16 | 93.79 | -6.2 | 88.06 | -173.6 | 20.79 | 106.0 | 0.001 | 33.7 | 0.353 | -161.1 | 0.353 | 18.9 | 0.204 | 0.204 | 0.000 |
| Bus6 | Bus16 | 92.66 | 28.0 | 87.43 | -88.6 | 94.73 | 152.4 | 0.009 | -155.2 | 18.762 | -177.3 | 18.770 | 2.7 | 10.836 | 10.833 | 0.000 |
| MOTOR TYPICAL 7 | Bus16 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.006 | 20.5 | 3.469 | -174.3 | 3.464 | 5.7 | 2.001 | 2.002 | 0.000 |
| Lump18 | Bus34 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.096 | -161.5 | 3.111 | -161.4 | 6.207 | 18.6 | 3.102 | 3.105 | 0.000 |
| Lump14 | Bus37 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.096 | -161.5 | 3.111 | -161.4 | 6.207 | 18.6 | 3.102 | 3.105 | 0.000 |
| Lump16 | Bus35 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.096 | -161.5 | 3.111 | -161.4 | 6.207 | 18.6 | 3.102 | 3.105 | 0.000 |
| Lump30 | Bus42 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.098 | -161.1 | 3.113 | -161.1 | 6.211 | 18.9 | 3.104 | 3.107 | 0.000 |
| Lump29 | Bus45 | 104.34 | -30.0 | 104.34 | -150.0 | 104.34 | 90.0 | 3.098 | -161.1 | 3.113 | -161.1 | 6.211 | 18.9 | 3.104 | 3.107 | 0.000 |
| Main Bus 1 | Bus6 | 100.44 | 0.0 | 100.08 | -120.2 | 100.00 | 120.1 | 2.237 | 18.2 | 4.344 | -162.8 | 2.107 | 16.1 | 2.150 | 2.195 | 0.000 |
| GT GEN 4 | Bus6 | 95.65 | 30.0 | 95.65 | -90.0 | 95.65 | 150.0 | 2.446 | -11.5 | 4.976 | 170.1 | 2.531 | -8.4 | 2.526 | 2.450 | 0.000 |

Indicates fault current contribution is from three-winding transformers

* Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 38
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus34**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus34 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.475 | -174.1 | 28.475 | 5.9 | 16.440 | 16.440 | 0.000 |
| Bus16 | Bus34 | 94.10 | 28.3 | 89.23 | -89.8 | 94.37 | 151.8 | 0.001 | -149.3 | 22.732 | -178.5 | 22.733 | 1.5 | 13.125 | 13.124 | 0.000 |
| Lump18 | Bus34 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 30.7 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus37 | Bus16 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus35 | Bus16 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus42 | Bus16 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus45 | Bus16 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus6 | Bus16 | 91.19 | 59.9 | 91.35 | -59.8 | 91.68 | 180.0 | 0.684 | 0.1 | 1.370 | -179.9 | 0.685 | 0.1 | 0.685 | 0.685 | 0.000 |
| MOTOR TYPICAL 7 | Bus16 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.127 | 3.1 | 0.253 | -176.9 | 0.126 | 3.0 | 0.126 | 0.127 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 39
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus35**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus35 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.475 | -174.1 | 28.475 | 5.9 | 16.440 | 16.440 | 0.000 |
| Bus16 | Bus35 | 94.10 | 28.3 | 89.23 | -89.8 | 94.37 | 151.8 | 0.001 | -149.3 | 22.732 | -178.5 | 22.733 | 1.5 | 13.125 | 13.124 | 0.000 |
| Lump16 | Bus35 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 30.7 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus34 | Bus16 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus37 | Bus16 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus42 | Bus16 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus45 | Bus16 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus6 | Bus16 | 91.19 | 59.9 | 91.35 | -59.8 | 91.68 | 180.0 | 0.684 | 0.1 | 1.370 | -179.9 | 0.685 | 0.1 | 0.685 | 0.685 | 0.000 |
| MOTOR TYPICAL 7 | Bus16 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.127 | 3.1 | 0.253 | -176.9 | 0.126 | 3.0 | 0.126 | 0.127 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 40
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus37**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus37 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.475 | -174.1 | 28.475 | 5.9 | 16.440 | 16.440 | 0.000 |
| Bus16 | Bus37 | 94.10 | 28.3 | 89.23 | -89.8 | 94.37 | 151.8 | 0.001 | -149.3 | 22.732 | -178.5 | 22.733 | 1.5 | 13.125 | 13.124 | 0.000 |
| Lump14 | Bus37 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 30.7 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus34 | Bus16 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus35 | Bus16 | 100.00 | 0.0 | 95.56 | -121.1 | 96.17 | 121.7 | 0.013 | 16.0 | 0.026 | -164.1 | 0.013 | 15.9 | 0.013 | 0.013 | 0.000 |
| Bus42 | Bus16 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus45 | Bus16 | 100.00 | 0.0 | 95.57 | -121.2 | 96.15 | 121.7 | 0.013 | 16.3 | 0.026 | -163.7 | 0.013 | 16.2 | 0.013 | 0.013 | 0.000 |
| Bus6 | Bus16 | 91.19 | 59.9 | 91.35 | -59.8 | 91.68 | 180.0 | 0.684 | 0.1 | 1.370 | -179.9 | 0.685 | 0.1 | 0.685 | 0.685 | 0.000 |
| MOTOR TYPICAL 7 | Bus16 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.127 | 3.1 | 0.253 | -176.9 | 0.126 | 3.0 | 0.126 | 0.127 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 41
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus42**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus42 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.757 | -172.9 | 28.757 | 7.1 | 16.603 | 16.603 | 0.000 |
| Bus16 | Bus42 | 94.15 | 28.3 | 89.15 | -89.9 | 94.28 | 151.8 | 0.001 | -147.5 | 22.971 | -177.1 | 22.972 | 2.9 | 13.263 | 13.263 | 0.000 |
| Lump30 | Bus42 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 32.5 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus34 | Bus16 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.4 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus37 | Bus16 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.4 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus35 | Bus16 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.4 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus45 | Bus16 | 100.00 | 0.0 | 95.58 | -121.2 | 96.03 | 121.7 | 0.013 | 17.8 | 0.026 | -162.2 | 0.013 | 17.7 | 0.013 | 0.013 | 0.000 |
| Bus6 | Bus16 | 91.19 | 59.9 | 91.34 | -59.8 | 91.68 | 180.0 | 0.692 | 1.6 | 1.384 | -178.4 | 0.693 | 1.6 | 0.692 | 0.692 | 0.000 |
| MOTOR TYPICAL 7 | Bus16 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.128 | 4.6 | 0.256 | -175.4 | 0.128 | 4.5 | 0.128 | 0.128 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 42
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus45**
 Nominal kV = 0.415 Voltage c Factor = 1.05 (User-Defined)

Line-To-Line Fault

| Contribution | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
|-----------------|-----------|-----------------------|------|--------|--------|--------|-------|--------------------------|--------|--------|--------|--------|------|-----------------------|--------|-------|
| From Bus ID | To Bus ID | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| | | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus45 | Total | 100.00 | 0.0 | 50.00 | 180.0 | 50.00 | 180.0 | 0.000 | 0.0 | 28.757 | -172.9 | 28.757 | 7.1 | 16.603 | 16.603 | 0.000 |
| Bus16 | Bus45 | 94.15 | 28.3 | 89.15 | -89.9 | 94.28 | 151.8 | 0.001 | -147.5 | 22.971 | -177.1 | 22.972 | 2.9 | 13.263 | 13.263 | 0.000 |
| Lump29 | Bus45 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 0.001 | 32.5 | 6.073 | -157.2 | 6.072 | 22.8 | 3.506 | 3.506 | 0.000 |
| Bus34 | Bus16 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.4 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus37 | Bus16 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.4 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus35 | Bus16 | 100.00 | 0.0 | 95.57 | -121.2 | 96.05 | 121.7 | 0.013 | 17.4 | 0.026 | -162.6 | 0.013 | 17.4 | 0.013 | 0.013 | 0.000 |
| Bus42 | Bus16 | 100.00 | 0.0 | 95.58 | -121.2 | 96.03 | 121.7 | 0.013 | 17.8 | 0.026 | -162.2 | 0.013 | 17.7 | 0.013 | 0.013 | 0.000 |
| Bus6 | Bus16 | 91.19 | 59.9 | 91.34 | -59.8 | 91.68 | 180.0 | 0.692 | 1.6 | 1.384 | -178.4 | 0.693 | 1.6 | 0.692 | 0.692 | 0.000 |
| MOTOR TYPICAL 7 | Bus16 | 95.84 | 30.0 | 95.84 | -90.0 | 95.84 | 150.0 | 0.128 | 4.6 | 0.256 | -175.4 | 0.128 | 4.5 | 0.128 | 0.128 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 43
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus7**
 Nominal kV = 16.500 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|--------------|------------|-----------------------|-------|--------|--------|--------|-------|--------------------------|--------|---------|--------|---------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | I1 | I2 | I0 |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | | | |
| Bus7 | Total | 101.22 | -0.6 | 50.61 | 179.4 | 50.61 | 179.4 | 0.000 | 0.0 | 116.836 | -177.1 | 116.836 | 2.9 | 67.455 | 67.455 | 0.000 |
| Main Bus 1 | Bus7 | 103.25 | -27.6 | 102.35 | -152.3 | 95.50 | 90.5 | 1.169 | 52.5 | 66.036 | -177.8 | 65.296 | 1.4 | 37.461 | 38.365 | 0.000 |
| ST GEN 1 | Bus7 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 1.169 | -127.5 | 50.811 | -176.2 | 51.589 | 4.8 | 29.998 | 29.126 | 0.000 |
| Bus12 | Main Bus 1 | 104.23 | -29.0 | 103.80 | -151.0 | 100.83 | 90.3 | 0.410 | 178.2 | 0.427 | -179.0 | 0.836 | -0.3 | 0.412 | 0.424 | 0.000 |
| Bus3 | Main Bus 1 | 100.13 | -0.1 | 96.80 | -121.6 | 96.25 | 120.9 | 0.059 | -166.0 | 0.059 | -166.4 | 0.118 | 13.8 | 0.059 | 0.059 | 0.000 |
| Bus6 | Main Bus 1 | 100.13 | -0.1 | 96.80 | -121.6 | 96.25 | 120.9 | 0.059 | -166.0 | 0.059 | -166.4 | 0.118 | 13.8 | 0.059 | 0.059 | 0.000 |
| Bus8 | Main Bus 1 | 100.00 | -0.1 | 95.85 | -121.1 | 96.52 | 121.6 | 0.067 | 175.0 | 0.066 | -179.4 | 0.133 | -2.2 | 0.065 | 0.068 | 0.000 |
| Lump31 | Main Bus 1 | 100.00 | -30.0 | 100.00 | -150.0 | 100.00 | 90.0 | 0.221 | 178.9 | 0.230 | -178.3 | 0.450 | 0.3 | 0.222 | 0.228 | 0.000 |
| Bus9 | Main Bus 2 | 104.54 | -29.4 | 104.28 | -150.6 | 102.51 | 90.2 | 0.540 | 178.1 | 0.561 | -179.2 | 1.101 | -0.5 | 0.543 | 0.558 | 0.000 |
| Bus4 | Main Bus 2 | 100.13 | -0.1 | 96.80 | -121.6 | 96.25 | 120.9 | 0.059 | -166.0 | 0.059 | -166.4 | 0.118 | 13.8 | 0.059 | 0.059 | 0.000 |
| Bus5 | Main Bus 2 | 100.13 | -0.1 | 96.80 | -121.6 | 96.25 | 120.9 | 0.059 | -166.0 | 0.059 | -166.4 | 0.118 | 13.8 | 0.059 | 0.059 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 44
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Fault at bus : **Bus8**
 Nominal kV = 16.500 Voltage c Factor = 1.10 (User-Defined)

| Contribution | | Line-To-Line Fault | | | | | | | | | | | | | | |
|--------------|------------|-----------------------|-------|--------|--------|--------|-------|--------------------------|--------|---------|--------|---------|------|-----------------------|--------|-------|
| | | % Voltage at From Bus | | | | | | Current at From Bus (kA) | | | | | | Sequence Current (kA) | | |
| | | Va | | Vb | | Vc | | Ia | | Ib | | Ic | | | | |
| From Bus ID | To Bus ID | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | Mag. | Ang. | I1 | I2 | I0 |
| Bus8 | Total | 98.94 | -0.8 | 49.47 | 179.2 | 49.47 | 179.2 | 0.000 | 0.0 | 120.549 | -176.9 | 120.549 | 3.1 | 69.599 | 69.599 | 0.000 |
| Main Bus 1 | Bus8 | 103.09 | -27.7 | 102.18 | -152.2 | 95.48 | 90.5 | 1.318 | -37.5 | 66.165 | -178.5 | 65.146 | 2.2 | 38.326 | 37.492 | 0.000 |
| ST GEN 2 | Bus8 | 100.00 | 0.0 | 100.00 | -120.0 | 100.00 | 120.0 | 1.318 | 142.5 | 54.446 | -174.9 | 55.423 | 4.2 | 31.277 | 32.161 | 0.000 |
| Bus12 | Main Bus 1 | 104.16 | -29.0 | 103.72 | -151.0 | 100.82 | 90.3 | 0.408 | -179.6 | 0.430 | 178.9 | 0.838 | -0.3 | 0.422 | 0.416 | 0.000 |
| Bus3 | Main Bus 1 | 100.03 | -0.1 | 96.75 | -121.6 | 96.23 | 120.9 | 0.058 | -163.9 | 0.059 | -168.6 | 0.118 | 13.8 | 0.060 | 0.058 | 0.000 |
| Bus6 | Main Bus 1 | 100.03 | -0.1 | 96.75 | -121.6 | 96.23 | 120.9 | 0.058 | -163.9 | 0.059 | -168.6 | 0.118 | 13.8 | 0.060 | 0.058 | 0.000 |
| Bus7 | Main Bus 1 | 100.01 | -0.1 | 95.72 | -121.1 | 96.39 | 121.6 | 0.064 | 179.9 | 0.064 | 175.3 | 0.128 | -2.4 | 0.065 | 0.062 | 0.000 |
| Lump31 | Main Bus 1 | 100.00 | -30.0 | 100.00 | -150.0 | 100.00 | 90.0 | 0.220 | -178.9 | 0.232 | 179.6 | 0.451 | 0.3 | 0.227 | 0.224 | 0.000 |
| Bus9 | Main Bus 2 | 104.50 | -29.4 | 104.23 | -150.6 | 102.51 | 90.2 | 0.537 | -179.8 | 0.566 | 178.7 | 1.102 | -0.5 | 0.555 | 0.547 | 0.000 |
| Bus4 | Main Bus 2 | 100.03 | -0.1 | 96.75 | -121.6 | 96.23 | 120.9 | 0.058 | -163.9 | 0.059 | -168.6 | 0.118 | 13.8 | 0.060 | 0.058 | 0.000 |
| Bus5 | Main Bus 2 | 100.03 | -0.1 | 96.76 | -121.6 | 96.24 | 120.9 | 0.059 | -163.9 | 0.060 | -168.5 | 0.118 | 13.8 | 0.060 | 0.058 | 0.000 |

Indicates fault current contribution is from three-winding transformers
 * Indicates a zero sequence fault current contribution (3I0) from a grounded Delta-Y transformer

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
14.0.0C
 Study Case: SC

Page: 45
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Short-Circuit Summary Report

3-Phase, LG, LL, LLG Fault Currents

| Bus | | 3-Phase Fault | | | Line-to-Ground Fault | | | | Line-to-Line Fault | | | | *Line-to-Line-to-Ground | | | |
|------------|---------|---------------|---------|--------|----------------------|--------|--------|--------|--------------------|---------|---------|---------|-------------------------|---------|---------|---------|
| ID | kV | I''k | ip | Ik | I''k | ip | Ib | Ik | I''k | ip | Ib | Ik | I''k | ip | Ib | Ik |
| Bus9 | 400.000 | 52.989 | 130.840 | 51.993 | 39.104 | 96.556 | 39.104 | 39.104 | 45.877 | 113.279 | 45.877 | 45.877 | 49.349 | 121.851 | 49.349 | 49.349 |
| Bus12 | 400.000 | 29.381 | 72.662 | 28.529 | 27.244 | 67.375 | 27.244 | 27.244 | 25.434 | 62.900 | 25.434 | 25.434 | 28.643 | 70.835 | 28.643 | 28.643 |
| Main Bus 1 | 400.000 | 32.614 | 79.478 | 24.064 | 28.908 | 70.447 | 28.908 | 28.908 | 28.171 | 68.650 | 28.171 | 28.171 | 32.654 | 79.576 | 32.654 | 32.654 |
| Main Bus 2 | 400.000 | 32.614 | 79.478 | 24.064 | 28.908 | 70.447 | 28.908 | 28.908 | 28.171 | 68.650 | 28.171 | 28.171 | 32.654 | 79.576 | 32.654 | 32.654 |
| Bus3 | 16.500 | 117.164 | 291.437 | 73.612 | 0.008 | 0.020 | 0.008 | 0.008 | 100.504 | 249.997 | 100.504 | 100.504 | 100.506 | 250.001 | 100.506 | 100.506 |
| Bus13 | 6.600 | 27.645 | 70.089 | 21.671 | 26.197 | 66.418 | 26.197 | 26.197 | 23.933 | 60.677 | 23.933 | 23.933 | 27.396 | 69.459 | 27.396 | 27.396 |
| Bus19 | 0.415 | 32.880 | 79.968 | 25.790 | 31.178 | 75.829 | 31.178 | 31.178 | 28.475 | 69.254 | 28.475 | 28.475 | 32.833 | 79.855 | 32.833 | 32.833 |
| Bus20 | 0.415 | 32.880 | 79.968 | 25.790 | 31.178 | 75.829 | 31.178 | 31.178 | 28.475 | 69.254 | 28.475 | 28.475 | 32.833 | 79.855 | 32.833 | 32.833 |
| Bus24 | 0.415 | 32.880 | 79.968 | 25.790 | 31.178 | 75.829 | 31.178 | 31.178 | 28.475 | 69.254 | 28.475 | 28.475 | 32.833 | 79.855 | 32.833 | 32.833 |
| Bus26 | 0.415 | 32.880 | 79.968 | 25.790 | 31.178 | 75.829 | 31.178 | 31.178 | 28.475 | 69.254 | 28.475 | 28.475 | 32.833 | 79.855 | 32.833 | 32.833 |
| Bus47 | 0.415 | 33.207 | 78.730 | 26.057 | 31.500 | 74.683 | 31.500 | 31.500 | 28.757 | 68.181 | 28.757 | 28.757 | 33.095 | 78.465 | 33.095 | 33.095 |
| Bus4 | 16.500 | 117.164 | 291.437 | 73.612 | 0.008 | 0.020 | 0.008 | 0.008 | 100.504 | 249.997 | 100.504 | 100.504 | 100.506 | 250.001 | 100.506 | 100.506 |
| Bus14 | 6.600 | 27.645 | 70.084 | 21.671 | 26.197 | 66.413 | 26.197 | 26.197 | 23.932 | 60.672 | 23.932 | 23.932 | 27.397 | 69.455 | 27.397 | 27.397 |
| Bus21 | 0.415 | 32.880 | 79.968 | 25.790 | 31.178 | 75.829 | 31.178 | 31.178 | 28.475 | 69.254 | 28.475 | 28.475 | 32.833 | 79.855 | 32.833 | 32.833 |
| Bus23 | 0.415 | 32.880 | 79.968 | 25.790 | 31.178 | 75.829 | 31.178 | 31.178 | 28.475 | 69.254 | 28.475 | 28.475 | 32.833 | 79.855 | 32.833 | 32.833 |
| Bus25 | 0.415 | 32.880 | 79.968 | 25.790 | 31.178 | 75.829 | 31.178 | 31.178 | 28.475 | 69.254 | 28.475 | 28.475 | 32.833 | 79.855 | 32.833 | 32.833 |
| Bus39 | 0.415 | 33.207 | 78.729 | 26.057 | 31.500 | 74.683 | 31.500 | 31.500 | 28.757 | 68.181 | 28.757 | 28.757 | 33.095 | 78.465 | 33.095 | 33.095 |
| Bus44 | 0.415 | 33.207 | 78.729 | 26.057 | 31.500 | 74.683 | 31.500 | 31.500 | 28.757 | 68.181 | 28.757 | 28.757 | 33.095 | 78.465 | 33.095 | 33.095 |
| Bus5 | 16.500 | 117.277 | 291.667 | 73.612 | 0.008 | 0.020 | 0.008 | 0.008 | 100.601 | 250.196 | 100.601 | 100.601 | 100.603 | 250.200 | 100.603 | 100.603 |
| Bus15 | 6.600 | 28.040 | 70.684 | 21.671 | 26.434 | 66.635 | 26.434 | 26.434 | 24.274 | 61.192 | 24.274 | 24.274 | 27.757 | 69.971 | 27.757 | 27.757 |
| Bus33 | 0.415 | 32.907 | 80.026 | 25.790 | 31.194 | 75.861 | 31.194 | 31.194 | 28.498 | 69.304 | 28.498 | 28.498 | 32.857 | 79.905 | 32.857 | 32.857 |
| Bus36 | 0.415 | 32.907 | 80.026 | 25.790 | 31.194 | 75.861 | 31.194 | 31.194 | 28.498 | 69.304 | 28.498 | 28.498 | 32.857 | 79.905 | 32.857 | 32.857 |
| Bus38 | 0.415 | 32.907 | 80.026 | 25.790 | 31.194 | 75.861 | 31.194 | 31.194 | 28.498 | 69.304 | 28.498 | 28.498 | 32.857 | 79.905 | 32.857 | 32.857 |
| Bus43 | 0.415 | 33.234 | 78.785 | 26.057 | 31.516 | 74.713 | 31.516 | 31.516 | 28.781 | 68.229 | 28.781 | 28.781 | 33.119 | 78.513 | 33.119 | 33.119 |
| Bus46 | 0.415 | 32.907 | 80.026 | 25.790 | 31.194 | 75.861 | 31.194 | 31.194 | 28.498 | 69.304 | 28.498 | 28.498 | 32.857 | 79.905 | 32.857 | 32.857 |
| Bus48 | 0.415 | 33.234 | 78.785 | 26.057 | 31.516 | 74.713 | 31.516 | 31.516 | 28.781 | 68.229 | 28.781 | 28.781 | 33.119 | 78.513 | 33.119 | 33.119 |
| Bus6 | 16.500 | 117.164 | 291.437 | 73.612 | 0.008 | 0.020 | 0.008 | 0.008 | 100.504 | 249.997 | 100.504 | 100.504 | 100.506 | 250.001 | 100.506 | 100.506 |
| Bus16 | 6.600 | 27.645 | 70.084 | 21.671 | 26.197 | 66.413 | 26.197 | 26.197 | 23.932 | 60.672 | 23.932 | 23.932 | 27.397 | 69.455 | 27.397 | 27.397 |
| Bus34 | 0.415 | 32.880 | 79.968 | 25.790 | 31.178 | 75.829 | 31.178 | 31.178 | 28.475 | 69.254 | 28.475 | 28.475 | 32.833 | 79.855 | 32.833 | 32.833 |
| Bus35 | 0.415 | 32.880 | 79.968 | 25.790 | 31.178 | 75.829 | 31.178 | 31.178 | 28.475 | 69.254 | 28.475 | 28.475 | 32.833 | 79.855 | 32.833 | 32.833 |
| Bus37 | 0.415 | 32.880 | 79.968 | 25.790 | 31.178 | 75.829 | 31.178 | 31.178 | 28.475 | 69.254 | 28.475 | 28.475 | 32.833 | 79.855 | 32.833 | 32.833 |
| Bus42 | 0.415 | 33.207 | 78.729 | 26.057 | 31.500 | 74.683 | 31.500 | 31.500 | 28.757 | 68.181 | 28.757 | 28.757 | 33.095 | 78.465 | 33.095 | 33.095 |
| Bus45 | 0.415 | 33.207 | 78.729 | 26.057 | 31.500 | 74.683 | 31.500 | 31.500 | 28.757 | 68.181 | 28.757 | 28.757 | 33.095 | 78.465 | 33.095 | 33.095 |
| Bus7 | 16.500 | 136.558 | 362.630 | 93.422 | 0.007 | 0.018 | 0.007 | 0.007 | 116.836 | 310.260 | 116.836 | 116.836 | 116.838 | 310.264 | 116.838 | 116.838 |
| Bus8 | 16.500 | 137.710 | 365.508 | 94.751 | 0.007 | 0.018 | 0.007 | 0.007 | 120.549 | 319.959 | 120.549 | 120.549 | 120.551 | 319.964 | 120.551 | 120.551 |

| | | | |
|-----------|----------------------|-----------|------------|
| Project: | ETAP | Page: | 46 |
| Location: | 14.0.0C | Date: | 20-11-2019 |
| Contract: | | SN: | CPRI-BGLO2 |
| Engineer: | | Revision: | Base |
| Filename: | bawana project 29-08 | Config.: | Normal |

All fault currents are in rms kA. Current ip is calculated using Method C.

* LLG fault current is the larger of the two faulted line currents.

Project:
 Location:
 Contract:
 Engineer:
 Filename: bawana project 29-08

ETAP
 14.0.0C
 Study Case: SC

Page: 47
 Date: 20-11-2019
 SN: CPRI-BGLO2
 Revision: Base
 Config.: Normal

Sequence Impedance Summary Report

| Bus | | Positive Seq. Imp. (ohm) | | | Negative Seq. Imp. (ohm) | | | Zero Seq. Imp. (ohm) | | | Fault Zf (ohm) | | |
|------------|---------|--------------------------|-----------|-----------|--------------------------|-----------|-----------|----------------------|-----------|------------|----------------|-----------|-----------|
| ID | kV | Resistance | Reactance | Impedance | Resistance | Reactance | Impedance | Resistance | Reactance | Impedance | Resistance | Reactance | Impedance |
| Bus9 | 400.000 | 0.48207 | 4.76981 | 4.79411 | 0.48489 | 4.77223 | 4.79680 | 1.77840 | 9.75261 | 9.91343 | 0.00000 | 0.00000 | 0.00000 |
| Bus12 | 400.000 | 0.86428 | 8.60276 | 8.64606 | 0.87215 | 8.60962 | 8.65368 | 1.34995 | 10.59051 | 10.67620 | 0.00000 | 0.00000 | 0.00000 |
| Main Bus 1 | 400.000 | 0.93992 | 7.73211 | 7.78903 | 0.97994 | 7.76855 | 7.83012 | 3.38957 | 10.32182 | 10.86412 | 0.00000 | 0.00000 | 0.00000 |
| Main Bus 2 | 400.000 | 0.93992 | 7.73211 | 7.78903 | 0.97994 | 7.76855 | 7.83012 | 3.38957 | 10.32182 | 10.86412 | 0.00000 | 0.00000 | 0.00000 |
| Bus3 | 16.500 | 0.02671 | 0.08535 | 0.08944 | 0.03005 | 0.08608 | 0.09118 | 3927.78500 | 0.07378 | 3927.78500 | 0.00000 | 0.00000 | 0.00000 |
| Bus13 | 6.600 | 0.01117 | 0.15121 | 0.15162 | 0.01160 | 0.15129 | 0.15173 | 0.00393 | 0.17676 | 0.17681 | 0.00000 | 0.00000 | 0.00000 |
| Bus19 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus20 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus24 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus26 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus47 | 0.415 | 0.00093 | 0.00752 | 0.00758 | 0.00093 | 0.00752 | 0.00758 | 0.00044 | 0.00881 | 0.00882 | 0.00000 | 0.00000 | 0.00000 |
| Bus4 | 16.500 | 0.02671 | 0.08535 | 0.08944 | 0.03005 | 0.08608 | 0.09118 | 3927.78500 | 0.07378 | 3927.78500 | 0.00000 | 0.00000 | 0.00000 |
| Bus14 | 6.600 | 0.01118 | 0.15121 | 0.15162 | 0.01161 | 0.15129 | 0.15173 | 0.00393 | 0.17676 | 0.17681 | 0.00000 | 0.00000 | 0.00000 |
| Bus21 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus23 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus25 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus39 | 0.415 | 0.00093 | 0.00752 | 0.00758 | 0.00093 | 0.00752 | 0.00758 | 0.00044 | 0.00881 | 0.00882 | 0.00000 | 0.00000 | 0.00000 |
| Bus44 | 0.415 | 0.00093 | 0.00752 | 0.00758 | 0.00093 | 0.00752 | 0.00758 | 0.00044 | 0.00881 | 0.00882 | 0.00000 | 0.00000 | 0.00000 |
| Bus5 | 16.500 | 0.02669 | 0.08527 | 0.08935 | 0.03001 | 0.08600 | 0.09109 | 3927.78500 | 0.07378 | 3927.78500 | 0.00000 | 0.00000 | 0.00000 |
| Bus15 | 6.600 | 0.01156 | 0.14904 | 0.14949 | 0.01198 | 0.14911 | 0.14959 | 0.00393 | 0.17676 | 0.17681 | 0.00000 | 0.00000 | 0.00000 |
| Bus33 | 0.415 | 0.00079 | 0.00760 | 0.00765 | 0.00079 | 0.00760 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus36 | 0.415 | 0.00079 | 0.00760 | 0.00765 | 0.00079 | 0.00760 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus38 | 0.415 | 0.00079 | 0.00760 | 0.00765 | 0.00079 | 0.00760 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus43 | 0.415 | 0.00093 | 0.00751 | 0.00757 | 0.00093 | 0.00751 | 0.00757 | 0.00044 | 0.00881 | 0.00882 | 0.00000 | 0.00000 | 0.00000 |
| Bus46 | 0.415 | 0.00079 | 0.00760 | 0.00765 | 0.00079 | 0.00760 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus48 | 0.415 | 0.00093 | 0.00751 | 0.00757 | 0.00093 | 0.00751 | 0.00757 | 0.00044 | 0.00881 | 0.00882 | 0.00000 | 0.00000 | 0.00000 |
| Bus6 | 16.500 | 0.02671 | 0.08535 | 0.08944 | 0.03005 | 0.08608 | 0.09118 | 3927.78500 | 0.07378 | 3927.78500 | 0.00000 | 0.00000 | 0.00000 |
| Bus16 | 6.600 | 0.01118 | 0.15121 | 0.15162 | 0.01161 | 0.15129 | 0.15173 | 0.00393 | 0.17676 | 0.17681 | 0.00000 | 0.00000 | 0.00000 |
| Bus34 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus35 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus37 | 0.415 | 0.00079 | 0.00761 | 0.00765 | 0.00079 | 0.00761 | 0.00765 | 0.00020 | 0.00892 | 0.00892 | 0.00000 | 0.00000 | 0.00000 |
| Bus42 | 0.415 | 0.00093 | 0.00752 | 0.00758 | 0.00093 | 0.00752 | 0.00758 | 0.00044 | 0.00881 | 0.00882 | 0.00000 | 0.00000 | 0.00000 |
| Bus45 | 0.415 | 0.00093 | 0.00752 | 0.00758 | 0.00093 | 0.00752 | 0.00758 | 0.00044 | 0.00881 | 0.00882 | 0.00000 | 0.00000 | 0.00000 |
| Bus7 | 16.500 | 0.00310 | 0.07667 | 0.07674 | 0.00474 | 0.07847 | 0.07862 | 4622.58700 | 0.06218 | 4622.58700 | 0.00000 | 0.00000 | 0.00000 |

Project:
Location:
Contract:
Engineer:
Filename: bawana project 29-08

ETAP
14.0.0C
Study Case: SC

Page: 48
Date: 20-11-2019
SN: CPRI-BGLO2
Revision: Base
Config.: Normal

| Bus | | Positive Seq. Imp. (ohm) | | | Negative Seq. Imp. (ohm) | | | Zero Seq. Imp. (ohm) | | | Fault Zf (ohm) | | |
|------|--------|--------------------------|-----------|-----------|--------------------------|-----------|-----------|----------------------|-----------|------------|----------------|-----------|-----------|
| ID | kV | Resistance | Reactance | Impedance | Resistance | Reactance | Impedance | Resistance | Reactance | Impedance | Resistance | Reactance | Impedance |
| Bus8 | 16.500 | 0.00312 | 0.07603 | 0.07609 | 0.00508 | 0.07431 | 0.07448 | 4622.58400 | 0.06230 | 4622.58400 | 0.00000 | 0.00000 | 0.00000 |

**STUDY AND THIRD PARTY AUDIT OF
400/132kV SUBSTATION AT ANPARA –
BTPS**

REPORT

SUBMITTED TO:

400/132kV SUBSTATION AT ANPARA –BTPS

SUBMITTED BY:



**POWER SYSTEMS DIVISION
CENTRAL POWER RESEARCH INSTITUTE
P.B. NO. 8066, SADASHIVANAGAR P.O
BANGALORE – 560 080**

website: <http://www.cpri.in>

**POWER SYSTEMS DIVISION
CENTRAL POWER RESEARCH INSTITUTE
Sir. C.V. RAMAN ROAD P.B.No.8066, BANGALORE 560080 (INDIA)**

CONSULTANCY REPORT

Date: 12/02/2021

Title **PROTECTION AUDIT OF 400/132 KV SUBSTATION
AT ANPARA ,BTPS**

Objectives Review of implemented Protection Schemes & Relay Settings in the 400 and 132 kV feeders of BTPS which includes transmission lines, transformers, bus reactor, bus bars etc., This includes main and backup protection Relay. Checking healthiness of DC /PLCC system.

Name and Address of the client Shri Anil Kumar Nigam.
Executive Engineer,
EMD-III,BTPS,
Anpara-231225

Client reference 2/9/PS/Anpara/2020- dated 01.06.2020

Name (s) of investigator(s) from CPRI Dr Mahohar Singh , EO-III
Er.Siripurapu Saikumar, Project Engineer

Names of Interacting persons from Customer's side 1.Er.A.K.Vaishya, EE EMD-III
2.Er A.K.Verma,AE EMD-III

Report contains
Number of pages: 88
Number of Tables: 21

Report prepared by:

Signature:

Name: Dr. Manohar Singh
Engineering Officer

Date: 12.02.2021

Report Approved by:

Signature:

Name: Dr. Amit Jain
Joint Director & HOD ,
Power System Division, CPRI

Date: 12/02/2021

EXECUTIVE SUMMARY

Uttar Pradesh Rajya Vidyut Utpadan Nigam Limited (UPRVNL). Has awarded the “third party protection audit of 400/132 kV Substation at Anpara, BTPS “to CPRI vides work order No. 2/9/PS/Anpara/2020 dated 01.05.2020 .This Protection Audit covers the review of protection of Generator Transformers, ICT, Station Transformers, CW’S, Transmission lines (400 &132 kV) and other protection infrastructure installed at Anpara, BTPS. The power is evacuated through seven 400 kV and three 132 kV lines to Northern region grid.

The scope of this Protection involves the Review of the implemented protection schemes/philosophy & review of main & backup Protection setting & coordination in the switchyard which includes protection of Generator Transformers, ICT, Station Transformers, CW’S, Transmission lines (400 &132 kV), reactors, circuit breakers, bus bar etc. as per CBIP/NRLDC/NRP etc. guidelines. This also involves Reviewing of availability/healthiness of communication links like PLCC, optical fiber used for protection, healthiness/ adequacy of 110/48/ 24 V DC, GPS/TSU, and circuit breaker report.

In view of this work order, CPRI Protection audit team carried out the onsite Protection audit from 10/12/2020 and 11/12/2020 and have a compressive review of switchyard Projection schemes and setting has been carried out as per Northern region Power Committee Protection Guidelines.

The major equipment for which protection audit has been carried out are as under:

- Generator Transformer (2X 500 MVA & 3*210 MVA)
- ICT (3X100 MVA)
- Station Transformer (2 X 40MVA & 2*60 MVA)
- CW’S (3*40 MVA)
- Transmission Lines (7*400 kV & 3*132 kV)
- Bus Reactor (63 MVAR)
- 400 & 132 kV Bus bars.

As a general finding from this audit, it is observed that the 400/132 kV substation equipment is also well protection as per Northern region Power Committee recommendation. 400 kV and 132

kV lines, GT'S, ST'S, and CW'S have independent main-1 and main-2 functional protection. Bus bar, bus reactor are also well protected as per NRPC defined Protection. Operational protection setting is in order.

The state of DC supply at substation inspected and found in order. Time. Functionality of GPS/TSU, circuit breaker reports is also inspected and all are found in satisfactory state.

Details of protection schemes and review of protection setting and necessary recommendation of setting wherever needed are listed in the audit report.

CONTENTS

| CHAPTER | DESCRIPTION | Page No. |
|---------|---|----------|
| I. | Report on Study and Third Party Audit of the Protection System of 400/132 kV Substation at Anpara- BTPS | 1 |
| II. | Review of BTPS 400/132 kV Substation | |
| | 2.1 General Observation And Philosophy Adopted In Substations | 2 |
| | 2.2 General Protections in 400/132 kV Substation | 3 |
| | 2.3 Relays Used for Transmission Line, Transformer, Bus Bar, And Reactor | 4-6 |
| | 2.4 Input Data for 400&132 kV Transmission Line Protection | 7-10 |
| | 2.5 Review of 400&132 kV Transmission Line Protection Settings | 11-23 |
| | 2.6 Input Data for Transformer Protection | 24-29 |
| | 2.7 Review of Transformer Protection Relay Settings | 30-37 |
| | 2.8 Review Notes of Transformer Protection | 38 |
| | 2.9 Input Data for Bus Reactor And Line Reactor Protection | 39 |
| | 2.10 Review of Bus Reactor Protection Settings | 40 |
| | 2.11 Review notes of Bus Reactor Protection | 40 |

| CHAPTER | Description | Page No. |
|----------------|---|-----------------|
| | 2.12 Review of Bus Bar Protection | 41-42 |
| | 2.13Review of Auxiliary Protection Infrastructure | 43-44 |
| III | Review of Circuit Breaker Test Reports | 45-46 |
| IV | Audit finding and observation | 47-58 |
| V | Sample Calculation | 59-80 |
| VI | Field Inspection | 81-82 |

DETAILED REPORT ON THIRD PARTY PROTECTION AUDIT OF 400/132kV SUBSTATION AT ANPARA –BTPS

1.0 Introduction

Uttar Pradesh Rajya Vidyut Utpadan Nigam Limited (UPRVNL). Has awarded the third party protection audit of 400/132 kV at Anpara, BTPS to CPRI vide work order No. 2/9/PS/Anpara/2020 dated 01.06.2020 with the following scope of work:

- 1) Review of implemented protection schemes/philosophy & setting in the generating station and switchyard which includes Protection of transmission lines, transformers, bus bar reactors, review of relay & circuit breaker test reports with reference to CBIP /NRLDC/NRPC guidelines
- 2) To check the adequacy for the adequacy/healthiness of the primary & backup protection scheme & Settings, Suggest corrective measures in case of any problems.
- 3) Review of availability/healthiness of communication links like PLCC, optical fiber used for protection.
- 4) To check the healthiness/adequacy of 220 V/48 V /24 V DC systems at Substation for protection and suggest corrective measures in the case of any problem.
- 5) Review of availability/Healthiness of GPS system and ensure time synchronization of different relays / devices etc.
- 6) Review of DR/EL
- 7) Review of test report of circuit breakers for assessing their healthiness -healthiness of trip and close coil, Breaker close & open timings, SF6& operational media pressure setting of alarm, auto reclose lock out and breaker operational lock out and pole discrepancy operation.
- 8) Field collection of technical data for audit work from BTPS.
- 9) Field inspection of protection device for obsolescence of technology, suitability and healthiness.

2.1 General Observation and Philosophy adopted in substations

2.1.1 Philosophy used for Distance protection:

The philosophy adopted for 400/132 kV lines Distance protection relay settings is given below which is generally in accordance with CBIP guidelines, given below

Distance protection settings:

Zone-1 Reach : Set to 80% of the Protection line

Zone-1 Time : Instantaneous

Zone-2 Reach: 100% of the protected line + 50% of the shortest line emanating from the far end bus bar, or, 120% of the Protected line, whichever is higher

Zone-2 Time : 350ms for short lines (<100km) and 500ms for long lines >100km

Zone-3 Reach : 120% of the protected line + 100% of the longest line emanating from the far end bus bar, or 100% of the Protected line + 100% of the longest line emanating from the far end bus bar + 25% of the longest line emanating from the far end of the second line considered, whichever is lower.

The zone setting to be limited such that it will not reach into the next voltage level

Zone-3 Time : 1000ms

Zone-3R or Zone 4: 25% of the Zone-1 reaches

Zone-3R or Zone 4 Time: 1000ms

2.1 .2 Philosophies used for Transformer protection:

The philosophy adopted for Transformer protection relay settings is given below which is generally in accordance with CBIP guidelines, given below

| Group-A | | | Group-B | |
|-------------------------|---|-------------------------|---|------------------------|
| Differential Protection | HV Back Up Over Current and Earth Fault | Over Fluxing Protection | LV Back Up Over Current and Earth Fault | Restricted Earth Fault |

2.2 General protections in 400/132 kV switchyard:

| 400/132 kV substation Anpara-BTPS Protection System | | |
|---|--|---|
| DATE OF REVIEW BY CPRI TEAM : 08-12-2020 | | |
| SLNO | Description | 400/132 KV |
| 1 | Name Of Grid Substation | 400/132 kV Anpara-BTPS |
| 2 | Highest Voltage Level | 400 |
| 3 | Year Of Installation | -- |
| 4 | No Of Feeders | 10 -3(132KV),7(400KV) |
| 5 | No of Units | 2 |
| 6 | No of Transformers, Make and Capacity | GT'S: 2*500MVA (400/21)kV ,3*210 (400/15.75) ICT'S:3*100MVA(400/132)kV ST'S:2*60 MVA (132/6.9)kV,2*40MVA(132/6.9 kV) CW'S:3*40MVA(132/6,9 Kv) |
| 7 | Busbar Arrangement | (400 kV buses)and (132kV buses) |
| 8 | Present Busbar Switching Status | Fully Commissioned. bays are connected to different buses |
| 9 | Busbar Protection | Provided |
| 10 | Relay System Status | In Service |
| 11 | DC Supply System | <u>Transmission Unit</u> i)Four Nos of Battery Bank with 110 V DC,400AH Capacity and Fou · no's of battery Chargers for 110V System (Float cum Boost) are in service at ATPS, BTPS. ii) Four Nos of Battery Bank with 48 V DC,400AH Capacity and Fou · no's of battery Chargers for 48 V System (Float cum Boost) are in service at ATPS, BTPS. |
| 12 | DC Supply Capacity And Adequacy | DC system is adequate for the station load |
| 13 | DC System Earth Fault Status | Both the systems are Healthy |
| 14 | PLCC | |
| 15 | GPS Clock Receiver & Synchronization Of Relay Status | Provided |
| 16 | Common Event Logger Status | Not-Provided |
| 17 | Line Disturbance Recorder | Not-Provided |
| 18 | Breaker Failure Relay Status | Not-Provided |
| 19 | General Observation of Relay And Protection System | System is working satisfactorily. |

2.3 Relays used for transmission line, Transformer, Bus bar, and Reactor:

Table-1 Relay used for Transmission Line Protection:-

| SI No | Name of Line | Main I (Distance, Diff, Backup earth fault) | Main II (Distance, Diff, Backup O/C earth fault) | Backup OC/Earth fault |
|-------|-------------------------|---|--|-----------------------|
| 1 | ANPARA SINGRAULI L1 | AVERA P-442 | SIEMENS,SIPROTECH 7SA52 | EE& CTIG |
| 2 | ANPARA SULTANPUR L2 | SIEMENS,SIPROTECH 7SA52 | ABB REL-670 | EE& CTIG |
| 3 | ANPARA SARNATH L3 | SIEMENS,SIPROTECH 7SA52 | ABB REL-670 | EE& CTIG |
| 4 | ANPARA SARNATH L5 | SIEMENS,SIPROTECH 7SA52 | ABB REL-670 | HITACHI,3E81766 |
| 5 | ANPARA MAU L6 | SIEMENS,SIPROTECH 7SA52 | ABB REL-670 | HITACHI,3E81766 |
| 6 | ANPARA B TO ANPARA D L8 | ALSTOM,MICOM P-543 | ABB REL-670 | HITACHI,3E81766 |
| 7 | ANPARA B TO ANPARA D L9 | ALSTOM,MICOM P-543 | ABB REL-670 | HITACHI,3E81766 |
| 8 | ANPARA BINA LINE L1 | ABB REL-670 | MICOM P-142 | - |
| 9 | ANPARA PIPRI II L34 | ABB REL-670 | MICOM P-142 | - |
| 10 | ANPARA PIPRI II L4 | ABB REL-670 | MICOM P-142 | - |

Table-2 Relays used for Transformer Protection:

| Sl. No. | Transformer Details | Group-A | | | Group-B | |
|---------|----------------------|-------------------------|---|-------------------------|---|------------------------|
| | | Differential Protection | HV Back Up Over Current and Earth Fault | Over Fluxing Protection | LV Back Up Over Current and Earth Fault | Restricted Earth Fault |
| 1 | ICT 1 400/132kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | MICOM P-142 | MICOM P-645 |
| 2 | ICT 2 400/132kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | MICOM P-142 | MICOM P-645 |
| 3 | ICT 3 400/132kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | MICOM P-142 | MICOM P-645 |
| 4 | ST-1 132/6.9kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | EE CAG-37 | MICOM P-645 |
| 5 | ST-2 132/6.9kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | EE CAG-37 | MICOM P-645 |
| 6 | ST-3 132/6.9kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | EE CAG-37 | MICOM P-645 |
| 7 | ST-4 132/6.9kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | EE CAG-37 | MICOM P-645 |
| 8 | CW-1 132/6.9kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | EE CAG-37 | MICOM P-645 |
| 9 | CW-2 132/6.9kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | EE CAG-37 | MICOM P-645 |
| 10 | CW-3 132/6.9kV | MICOM P-645 | MICOM P-645 | MICOM P-645 | EE CAG-37 | MICOM P-645 |
| 11 | GT-1 400/15.75 kV | ASEA RADSE | ER TJM-10 | - | - | - |
| 12 | GT-2 400/15.75 kV | ASEA RADSE | ER TJM-10 | - | - | - |
| 13 | GT-3 400/15.75 kV | ASEA RADSE | ER TJM-10 | - | - | - |

| | | | | | | |
|----|-------------------|----------------|----------------|----------------|---|----------------|
| 14 | GT-4 420/21 kV | TOSHIBA | TOSHIBA | TOSHIBA | - | TOSHIBA |
| 15 | GT-5 420/21 kV | ABB RET-650 | ABB RET-650 | ABB RET-650 | - | ABB RET-650 |

Table-3 Relay used for Bus bar Protection:-

| Sl.No. | Name of Bay | Main-I | Main-II |
|--------|--------------------|-----------------|-------------|
| 1 | Bus selector-1 | MICOM,P-142 | MICOM,P-141 |
| 2 | Bus Selector-2 | MICOM,P-142 | EE,MCAG |
| 3 | 400 kV Bus Bar | HITACHI-P 34964 | - |
| 4 | 132 kV Bus Bar | EE,CAG | - |
| 5 | 132 kV Bus Coupler | EE,CDA | - |
| 6 | ATPS Bus Bar | EE,CAG | - |
| 7 | ATPS Bus Coupler | MICOM,P-142 | - |

Table-4 Relay used for Reactor Protection:

| Sl. No. | Name of Reactor | Differential Protection (Make & Model) | REF Protection (Make & Model) | Back-Up Impedance Protection (Make & Model) |
|---------|-----------------|---|----------------------------------|--|
| 1 | Bus Reactor | ALSTOM, P-645 | - | - |

2.4 INPUT DATA FOR TRANSMISSION LINE PROTECTION

Table-5 Input Data for Transmission Line Protection:

| S. No. | Description | Units | Line | Line | Line | Line | Line |
|--------|----------------------------|-------|--------------------------------|--------------------------------|--------------------------------|--------------------------------|--------------------------------|
| 0 | Station Name | | ANPARA -BTPS | ANPARA -BTPS | ANPARA - BTPS | ANPARA - BTPS | ANPARA - BTPS |
| 1 | Line Reference | | ANPARA- SINGURALI LINE | ANPRA – SULTHANPU R LINE | ANPARA- SARNATH LINE | ANPARA- SARNATH LINE | ANPARA- MAU LINE |
| 1.1 | Line voltage level | kV | 400 | 400 | 400 | 400 | 400 |
| 1.2 | Name of remote substation | | SINGURALI | SULTHANPUR | SARNATH | SARNATH | MAU |
| 2 | Main 1 | | YES | YES | YES | YES | YES |
| 2.1 | Protection Type | | Numerical | Numerical | Numerical | Numerical | Numerical |
| 2.2 | Model & Make | | MICOM P-442 | SIEMENS, SIPROTECH 7SA52 | SIEMENS, SIPROTECH 7SA52 | SIEMENS, SIPROTECH 7SA52 | SIEMENS, SIPROTECH 7SA52 |
| 3 | Main 2 protection | | YES | YES | YES | YES | YES |
| 3.1 | Protection Type | | Numerical | Numerical | Numerical | Numerical | Numerical |
| 3.2 | Model & Make | | SIEMENS, SIPROTECH 7SA52 | ABB REL-670 | ABB REL-670 | ABB REL-670 | ABB REL-670 |
| 4 | LBB Protection | | YES | YES | YES | YES | YES |
| 4.1 | Protection Type | | ELECTRO MECHNICAL | ELECTRO MECHNICAL | ELECTRO MECHNICA | ELECTRO MECHNICAL | ELECTRO MECHNICA |
| 4.2 | Model & Make | | EE,CTIG | EE,CTIG | EE,CTIG | HITACHI, 3E81766 | HITACHI, 3E81766 |
| 5 | CT data for Main 1 | | | | | | |
| 5.1 | Ratio | A/A | 1000/1 | 1000/1 | 1000/1 | 1000/1 | 1000/1 |
| 6 | CT data for Main 2 | | | | | | |
| 6.1 | Ratio | A/A | 1000/1 | 1000/1 | 3000/1 | 3000/1 | 1000/1 |
| 7 | PT Ratio | kV/V | 400/110 | 400/110 | 400/110 | 400/110 | 400/110 |
| 8 | PROTECTED LINE DATA | | | | | | |

| | | | | | | | |
|------|--|---------|----------------------|--------------------|------------------|------------------|-------------------------|
| 8.1 | Line Length | Km | 27.2 | 267 | 156.7 | 156.7 | 262 |
| 8.2 | Positive seq. RESISTANCE | Ohms/Km | 0.0275 | 0.0275 | 0.0275 | 0.0275 | 0.0275 |
| 8.3 | Positive seq. REACTANCE | Ohms/Km | 0.331 | 0.331 | 0.331 | 0.331 | 0.331 |
| 8.4 | Zero seq. RESISTANCE | Ohms/Km | 0.261 | 0.261 | 0.261 | 0.261 | 0.261 |
| 8.5 | Zero seq. REACTANCE | Ohms/Km | 1.031 | 1.031 | 1.031 | 1.031 | 1.031 |
| 9 | ADJECENT SHORTEST LINE | | SINRAULI-VINDHYACHAL | SULTHANPUR - TANDA | SARNATH-AZAMGARH | SARNATH-AZAMGARH | MAU-AZAMGRAH |
| 9.1 | Line Length | Km | 3.34 | 103 | 101.9 | 101.9 | 9.24 |
| 9.2 | Positive seq. RESISTANCE | Ohms/Km | 0.0275 | 0.0275 | 0.0275 | 0.0275 | 0.0275 |
| 9.3 | Positive seq. REACTANCE | Ohms/Km | 0.331 | 0.331 | 0.331 | 0.331 | 0.331 |
| 9.4 | Zero seq. RESISTANCE | Ohms/Km | 0.261 | 0.261 | 0.261 | 0.261 | 0.261 |
| 9.5 | Zero seq. REACTANCE | Ohms/Km | 1.031 | 1.031 | 1.031 | 1.031 | 1.031 |
| 10 | ADJECENT LONGEST LINE | | SINRAULI-LUCKNOW | SINRAULI-LUCKNOW | SARNATH L5 | SARNATHL6 | MAU |
| 10.1 | Line Length | Km | 408.6 | 163.8 | 156 | 156 | 48.2 |
| 10.2 | Positive seq. RESISTANCE | Ohms/Km | 0.0275 | 0.0275 | 0.0275 | 0.0275 | 0.0275 |
| 10.3 | Positive seq. REACTANCE | Ohms/Km | 0.331 | 0.331 | 0.331 | 0.331 | 0.331 |
| 10.4 | Zero seq. RESISTANCE | Ohms/Km | 0.261 | 0.261 | 0.261 | 0.261 | 0.261 |
| 10.5 | Zero seq. REACTANCE | Ohms/Km | 1.031 | 1.031 | 1.031 | 1.031 | 1.031 |
| 10 | ADJECENT SECOND LONGEST LINE | | SINRAULI-FATEHPUR | - | SARNATHL-VARNASI | SARNATHL-VARNASI | MAU-IBRAHIMPAT TI BALLA |
| 10.1 | Line Length | Km | 331 | - | 107 | 107 | 9.24 |
| 10.2 | Positive seq. RESISTANCE | Ohms/Km | 0.0275 | - | 0.0275 | 0.0275 | 0.0275 |
| 10.3 | Positive seq. REACTANCE | Ohms/Km | 0.331 | - | 0.331 | 0.331 | 0.331 |
| 10.4 | Zero seq. RESISTANCE | Ohms/Km | 0.261 | - | 0.261 | 0.261 | 0.261 |
| 10.5 | Zero seq. REACTANCE | Ohms/Km | 1.031 | - | 1.031 | 1.031 | 1.031 |
| 11 | Arc Resistance(Assumed for all lines) | Ohm | 5 | 5 | 5 | 5 | 5 |
| 11.1 | Typical earth fault coverage (Assumed for all lines) | Ohm | 10 | 10 | 10 | 10 | 10 |
| 11.2 | Fault current local end | kA | 39 | 39 | 39 | 39 | 39 |
| 11.3 | Fault current Remote end | kA | 37 | 37 | 37 | 37 | 37 |

| S. No. | Description | Units | Line | Line | Line | Line | Line |
|--------|---------------------------|-------|--------------------------|--------------------------|------------------|--------------------|---------------------|
| 0 | Station Name | | ANPARA -BTPS | ANPARA -BTPS | ANPARA - BTPS | ANPARA - BTPS | ANPARA - BTPS |
| 1 | Line Reference | | ANPARA D- ANPARA B L8 | ANPARA D- ANPARA B L9 | ANPARA - BINA | ANPARA- PIPRI-I | ANPARA- PIPRI-II |
| 1.1 | Line voltage level | kV | 400 | 400 | 132 | 132 | 132 |
| 1.2 | Name of remote substation | | ANPARA-D | ANPARA-D | BINA | PIPRI | PIPRI |
| 2 | Main 1 | | YES | YES | YES | YES | YES |
| 2.1 | Protection Type | | Numerical | Numerical | Numerical | Numerical | Numerical |
| 2.2 | Model & Make | | MICOM P-543 | MICOM P-543 | ABB REL-670 | ABB REL-670 | ABB REL-670 |
| 3 | Main 2 protection | | YES | YES | YES | YES | YES |
| 3.1 | Protection Type | | Numerical | Numerical | Numerical | Numerical | Numerical |
| 3.2 | Model & Make | | ABB REL-670 | ABB REL-670 | MICOM P-142 | MICOM P-142 | MICOM P-142 |
| 4 | LBB Protection | | NO | NO | NO | NO | NO |
| 4.1 | Protection Type | | - | - | - | - | - |
| 4.2 | Model & Make | | - | - | - | - | - |
| 5 | CT data for Main 1 | | | | | | |
| 5.1 | Ratio | A/A | 1000/1 | 1000/1 | 600/1 | 600/1 | 600/1 |
| 6 | CT data for Main 2 | | | | | | |
| 6.1 | Ratio | A/A | 1000/1 | 1000/1 | 600/1 | 600/1 | 600/1 |

| | | | | | | | |
|------|-------------------------------------|---------|----------------------|----------------------|---------|-----------------|-----------------|
| 7 | PT Ratio | kV/V | 400/110 | 400/110 | 132/110 | 132/110 | 132/110 |
| 8 | PROTECTED LINE DATA | | | | | | |
| 8.1 | Line Length | Km | 5.02 | 5.02 | 28 | 28 | 28 |
| 8.2 | Positive seq. RESISTANCE | Ohms/Km | 0.0275 | 0.0275 | 0.162 | 0.162 | 0.162 |
| 8.3 | Positive seq. REACTANCE | Ohms/Km | 0.331 | 0.331 | 0.3861 | 0.3861 | 0.3861 |
| 8.4 | Zero seq. RESISTANCE | Ohms/Km | 0.261 | 0.261 | 0.4056 | 0.4056 | 0.4056 |
| 8.5 | Zero seq. REACTANCE | Ohms/Km | 1.031 | 1.031 | 1.622 | 1.622 | 1.622 |
| 9 | ADJECENT SHORTEST LINE | | ANPARA D-ANPARA B L9 | ANPARA D-ANPARA B L8 | - | PIPRI-KANAURIYA | PIPRI-KANAURIY |
| 9.1 | Line Length | Km | 5.02 | 5.02 | - | 6.5 | 6.5 |
| 9.2 | Positive seq. RESISTANCE | Ohms/Km | 0.0275 | 0.0275 | - | 0.162 | 0.162 |
| 9.3 | Positive seq. REACTANCE | Ohms/Km | 0.331 | 0.331 | - | 0.3861 | 0.3861 |
| 9.4 | Zero seq. RESISTANCE | Ohms/Km | 0.261 | 0.261 | - | 0.4056 | 0.4056 |
| 9.5 | Zero seq. REACTANCE | Ohms/Km | 1.031 | 1.031 | - | 1.622 | 1.622 |
| 10 | ADJECENT LONGEST LINE | | ANPARA D-ANPARA B L9 | ANPARA D-ANPARA B L8 | - | PIPRI-SONENAGAR | PIPRI-SONENAGAR |
| 10.1 | Line Length | Km | 5.02 | 5.02 | - | 186 | 186 |
| 10.2 | Positive seq. RESISTANCE | Ohms/Km | 0.0275 | 0.0275 | - | 0.162 | 0.162 |
| 10.3 | Positive seq. REACTANCE | Ohms/Km | 0.331 | 0.331 | - | 0.3861 | 0.3861 |
| 10.4 | Zero seq. RESISTANCE | Ohms/Km | 0.261 | 0.261 | - | 0.4056 | 0.4056 |
| 10.5 | Zero seq. REACTANCE | Ohms/Km | 1.031 | 1.031 | - | 1.622 | 1.622 |
| 10 | ADJECENT SECOND LONGEST LINE | | - | - | - | PIPRI-GARWA | PIPRI-GARWA |
| 10.1 | Line Length | Km | - | - | - | 102 | 102 |
| 10.2 | Positive seq. RESISTANCE | Ohms/Km | - | - | - | 0.162 | 0.162 |
| 10.3 | Positive seq. REACTANCE | Ohms/Km | - | - | - | 0.3861 | 0.3861 |
| 10.4 | Zero seq. RESISTANCE | Ohms/Km | - | - | - | 0.4056 | 0.4056 |
| 10.5 | Zero seq. REACTANCE | Ohms/Km | - | - | - | 1.622 | 1.622 |
| 11 | Remote End Transformers | | | | | | |
| 11.1 | MVA | | - | - | 3*20 | - | - |
| 11.2 | Voltage ratio | kV/kV | - | - | 132/33 | - | - |
| 11.1 | % Impedance | % | - | - | 10 | - | - |

2.5 Review of 400/132 kV TRANSMISSION LINE PROTECTION SETTINGS:

2.5.1 REVIEW OF ANPARA- SINGRAULI LINE L1:

Table-5 Review of Anpara Singrauli Line:

| Name of Transmission Line | | | ANPARA SINGRAULI L1 | | | | | | | |
|---|-------------------|-------------------|---------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Main I | Alstom P442 | | | | | | | | | |
| | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| Resistive reach-phase (Ω) | 8.300 | 17.274 | - | - | 16.50 | 21.594 | 27.50 | 26.992 | 27.50 | 26.992 |
| Resistive reach-ground (Ω) | 27.200 | 23.033 | - | - | 34.70 | 28.791 | 42.08 | 35.989 | 42.08 | 35.989 |
| Impedance -phase resistive reach (Ω) | 1.989 | 1.989 | - | - | 2.983 | 2.984 | 9.470 | 40.3055 | 0.497 | 0.497 |
| Time delay (ms) | 0 | 0 | - | - | 350 | 350 | 1000 | 1000 | 400 | 1000 |
| Main II | Siemens 7SA52 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| Resistive reach for ph-ph faults (Ω) | 4.125 | 4.163 | 8.250 | 4.212 | 8.250 | 4.212 | 13.750 | 7.330 | 4.130 | 1.0408 |
| Reactance Reach (Ω) | 1.980 | 1.98289 | 2.970 | 2.4786 | 2.970 | 2.5546 | 9.440 | 40.1671 | 0.500 | 0.4957 |
| Resistive reach for ph- E faults (Ω) | 15.125 | 23.163 | 19.250 | 23.212 | 19.250 | 23.212 | 23.375 | 18.33 | 15.130 | 5.7908 |

| | | | | | | | | | | |
|--------------------------------|----------------|-----|---|---|-----|-----|------|------|------|------|
| Time delay (ms) | 0 | 0 | 0 | 0 | 350 | 350 | 1000 | 1000 | 1000 | 1000 |
| LBB | EE,CTIG | | | | | | | | | |
| Over current protection | | | | | | | | | | |
| Pick up | 0.2 | 0.2 | | | | | | | | |
| delay | 0.4 | 0.4 | | | | | | | | |

2.5.2 REVIEW OF ANPARA- SULTANPUR LINE L2:

Table-6 Review of Anpara - Sultanpur line L2:

| Name of Transmission Line | | | ANPARA SULTANPUR L2 | | | | | | | | |
|---|--------------------------|-------------------|--------------------------|-------------------|--------------------------|-------------------|--------------------------|-------------------|--------------------------|-------------------|---------|
| Main I | Siemens 7SA52 | | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | |
| | Existing Settings | Reviewed Settings | | | | | | | | | |
| Distance Protection Settings | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| Resistive reach for ph-ph faults (Ω) | 4.380 | 5.5998 | 2.850 | 5.998 | 5.200 | 6.192 | 6.690 | 7.6265 | 2.77 | 1.400 | |
| Reactance Reach (Ω) | 19.430 | 19.442 | 4.040 | 24.303 | 29.150 | 26.647 | 47.010 | 44.074 | 0.240 | 4.860 | |
| Resistive reach for ph- E faults (Ω) | 8.510 | 24.599 | 1.670 | 24.998 | 9.320 | 25.292 | 10.820 | 26.6265 | 6.890 | 6.150 | |
| Time delay (ms) | 0 | 0 | 0 | 0 | 300 | 350 | 1000 | 1000 | 500 | 1000 | |
| Main II | ABB REL670 | | | | | | | | | | |

| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
|--------------------------------|----------------|----------------|---------|---|---------------|----------------|---------------|----------------|---------------|---------------|
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 70.67 | 70.702 | - | - | 106.1 | 105.424 | 170.94 | 160.270 | 0.86 | 14.140 |
| R1PP/PE (Ω) | 5.93 | 5.874 | - | - | 8.89 | 8.759 | 14.34 | 13.316 | 0.1 | 1.175 |
| X0PE (Ω) | 203.77 | 220.222 | - | - | 305.66 | 328.374 | 492.88 | 499.210 | 2.48 | 44.044 |
| R0PE (Ω) | 64.08 | 55.750 | - | - | 96.12 | 83.129 | 154.99 | 126.376 | 0.78 | 11.150 |
| RFPP (Ω) | 133.59 | 30.000 | - | - | 150.29 | 60.000 | 166.99 | 75.000 | 166.99 | 42.421 |
| RFPE (Ω) | 44.09 | 40.000 | - | - | 66.66 | 60.000 | 74.06 | 100.000 | 74.06 | 63.631 |
| tPP (ms) | 0 | 0 | - | - | 300 | 350 | 1000 | 1000 | 500 | 1000 |
| tPE (ms) | 0 | 0 | - | - | 300 | 350 | 1000 | 1000 | 500 | 1000 |
| LBB | EE,CTIG | | | | | | | | | |
| Over current protection | | | | | | | | | | |
| Pick up | 0.2 | 0.2 | | | | | | | | |
| delay | 0.4 | 0.4 | | | | | | | | |

2.5.3 REVIEW OF ANPARA SARNATH L3:

Table-6 Review of Anpara-Sarnath line L3:

| Name of Transmission Line | | | ANPARA SARNATH L3 | | | | | | | |
|--|-----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|
| Main I | Siemens 7SA52 | | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| | Existing Settings | Reviewed Settings | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| Resistive reach for ph-ph faults (Ω) | 10.045 | 4.938 | 12.050 | 5.173 | 12.050 | 5.364 | 20.050 | 6.576 | 2.770 | 1.234 |
| Reactance Reach (Ω) | 11.410 | 11.410 | 17.120 | 14.263 | 17.120 | 16.582 | 28.470 | 31.316 | 0.240 | 2.852 |
| Resistive reach for ph- E faults (Ω) | 6.170 | 23.938 | 8.890 | 24.173 | 8.890 | 24.364 | 14.790 | 25.576 | 6.890 | 5.984 |
| Time delay (ms) | 0 | 0 | 0 | 0 | 350 | 350 | 1000 | 1000 | 500 | 1000 |
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 41.51 | 41.494 | - | - | 68.75 | 68.732 | 66.38 | 113.877 | 0.86 | 10.374 |
| R1PP/PE (Ω) | 3.45 | 3.447 | - | - | 5.71 | 5.710 | 7.17 | 9.461 | 0.10 | 0.862 |
| X0PE (Ω) | 129.30 | 129.246 | - | - | 214.15 | 214.087 | 268.82 | 354.705 | 2.48 | 32.312 |

| | | | | | | | | | | |
|--------------------------------|----------------|-----------|---|---|---------------|------------|---------------|---------------|---------------|---------------|
| ROPE (Ω) | 32.73 | 32.719 | - | - | 54.21 | 54.197 | 63.05 | 89.794 | 0.78 | 8.180 |
| RFPP (Ω) | 100 | 30 | - | - | 150.29 | 60 | 116.99 | 75 | 166.99 | 31.121 |
| RFPE (Ω) | 100 | 40 | - | - | 66.66 | 60 | 74.05 | 100 | 74.06 | 46.681 |
| tPP (ms) | 0 | 0 | - | - | 350 | 350 | 1000 | 1000 | 500 | 1000 |
| tPE (ms) | 0 | 0 | - | - | 350 | 350 | 1000 | 1000 | 500 | 1000 |
| LBB | EE,CTIG | | | | | | | | | |
| Over current protection | | | | | | | | | | |
| Pick up | 0.2 | 0.2 | | | | | | | | |
| delay | 0.4 | 0.4 | | | | | | | | |

2.5.4 REVIEW OF ANPARA SARNATH L5:

Table-7 Review of Anpara-Sarnath line L5:

| Name of Transmission Line | | | ANPARA SARNATH L5 | | | | | | | |
|---|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Main I | Siemens 7SA52 | | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| | Existing Settings | Reviewed Settings | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| Resistive reach for ph-ph faults (Ω) | 10.045 | 4.938 | 12.050 | 5.173 | 12.050 | 5.364 | 20.050 | 6.576 | 2.770 | 1.234 |
| Reactance Reach (Ω) | 11.410 | 11.410 | 17.120 | 14.263 | 17.120 | 16.582 | 28.470 | 31.316 | 0.240 | 2.852 |

| | | | | | | | | | | |
|--|-----------------------|----------------|--------------|---------------|--------------|----------------|---------------|----------------|--------------|---------------|
| Resistive reach for ph- E faults (Ω) | 6.170 | 23.938 | 8.890 | 24.173 | 8.890 | 24.364 | 14.790 | 25.576 | 6.890 | 5.984 |
| Time delay (ms) | 0 | 0 | 0 | 0 | 350 | 350 | 1000 | 1000 | 500 | 1000 |
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 30 | 41.494 | - | - | 30 | 68.732 | 30 | 113.877 | 30 | 10.374 |
| R1PP/PE (Ω) | 5 | 3.447 | - | - | 5 | 5.710 | 5 | 9.461 | 5 | 0.862 |
| X0PE (Ω) | 100 | 129.246 | - | - | 100 | 214.087 | 100 | 354.705 | 100 | 32.312 |
| R0PE (Ω) | 47 | 32.719 | - | - | 47 | 54.197 | 47 | 89.794 | 47 | 8.180 |
| RFPP (Ω) | 100 | 30 | - | - | 30 | 60 | 30 | 75 | 30 | 31.121 |
| RFPE (Ω) | 100 | 40 | - | - | 100 | 60 | 100 | 100 | 100 | 46.681 |
| tPP (ms) | 0 | 0 | - | - | 350 | 350 | 1000 | 1000 | 500 | 1000 |
| tPE (ms) | 0 | 0 | - | - | 350 | 350 | 1000 | 1000 | 500 | 1000 |
| LBB | EE,CTIG | | | | | | | | | |
| Over current protection | | | | | | | | | | |
| Pick up | 0.2 | 0.2 | | | | | | | | |
| delay | 0.4 | 0.4 | | | | | | | | |

2.5.5 REVIEW OF ANPARA MAU L6:

Table-7 Review of Anpara-Mau line L6:

| Name of Transmission Line | | | ANPARA MAU L6 | | | | | | | |
|---|-----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|
| Main I | Siemens 7SA52 | | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| | Existing Settings | Reviewed Settings | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| Resistive reach for ph-ph faults (Ω) | 16.798 | 5.569 | 20.500 | 5.962 | 20.500 | 11.198 | 22.250 | 6.717 | 2.770 | 1.392 |
| Reactance Reach (Ω) | 19.080 | 19.078 | 28.620 | 23.848 | 28.620 | 24.058 | 31.600 | 33.023 | 0.240 | 4.769 |
| Resistive reach for ph- E faults (Ω) | 15.450 | 24.569 | 22.250 | 24.962 | 22.250 | 30.198 | 24.570 | 25.713 | 6.890 | 6.142 |
| Time delay (ms) | 0 | 0 | 0 | 0 | 350 | 350 | 1000 | 1000 | 500 | 1000 |
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 69.38 | 69.378 | - | - | 88.24 | 88.24 | 102.83 | 120.087 | 0.86 | 17.344 |
| R1PP/PE (Ω) | 5.76 | 5.764 | - | - | 7.33 | 7.33 | 8.54 | 9.977 | 0.10 | 1.441 |
| X0PE (Ω) | 216.10 | 216.098 | - | - | 274.86 | 274.86 | 320.28 | 374.047 | 2.48 | 54.024 |

| | | | | | | | | | | |
|--------------------------------|----------------|--------|---|---|---------------|-------------|---------------|---------------|---------------|---------------|
| ROPE (Ω) | 54.71 | 54.706 | - | - | 69.58 | 69.58 | 81.09 | 94.691 | 0.78 | 13.676 |
| RFPP (Ω) | 30 | 30 | - | - | 150.29 | 60 | 166.99 | 75 | 166.99 | 52.033 |
| RFPE (Ω) | 40 | 40 | - | - | 66.66 | 55.6 | 74.06 | 55 | 74.06 | 55.630 |
| tPP (ms) | 0 | 0 | - | - | 500 | 350 | 1000 | 1000 | 500 | 1000 |
| tPE (ms) | 0 | 0 | - | - | 500 | 350 | 1000 | 1000 | 500 | 1000 |
| LBB | EE,CTIG | | | | | | | | | |
| Over current protection | | | | | | | | | | |
| Pick up | 0.2 | 0.2 | | | | | | | | |
| delay | 0.4 | 0.4 | | | | | | | | |

2.5.6 REVIEW OF ANPARA B TO ANPARA D L8:

Table-8 Review of Anpara B-Anpara D line L8:

| Name of Transmission Line | | | ANPARA B TO ANPARA D L8 | | | | | | | |
|---------------------------|---------------------------|-------------------|-------------------------|--|--|--|--|--|--|--|
| Main I | Alstom MICOM P-543 | | | | | | | | | |
| Settings | Existing Settings | Reviewed Settings | | | | | | | | |
| Phase Differential | Enable | Enable | | | | | | | | |
| IS1(mA) | 200 | 200 | | | | | | | | |
| IS2(A) | 2 | 2 | | | | | | | | |
| K1 slope (%) | 30 | 30 | | | | | | | | |
| K2 slope (%) | 100 | 100 | | | | | | | | |

| | | | | | | | | | | |
|--------------------------------|-------------------------------------|--------------|---------|---|------------|---------------|------------|---------------|------------|--------------|
| Delay (ms) | 0 | 0 | | | | | | | | |
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 30 | 1.329 | - | - | 40 | 2.492 | 40 | 3.656 | 40 | 0.332 |
| R1PP/PE (Ω) | 5 | 0.110 | - | - | 5 | 0.207 | 5 | 0.304 | 5 | 0.028 |
| X0PE (Ω) | 100 | 4.140 | - | - | 120 | 7.763 | 120 | 16.776 | 120 | 1.035 |
| ROPE (Ω) | 15 | 1.048 | - | - | 15 | 1.965 | 15 | 2.882 | 15 | 0.262 |
| RFPP (Ω) | 30 | 3.988 | - | - | 30 | 7.477 | 30 | 10.967 | 30 | 0.997 |
| RFPE (Ω) | 100 | 5.982 | - | - | 100 | 11.216 | 100 | 16.450 | 100 | 1.495 |
| tPP (ms) | 0 | 0 | - | - | 350 | 350 | 1000 | 1000 | 500 | 1000 |
| tPE (ms) | 0 | 0 | - | - | 350 | 350 | 1000 | 1000 | 500 | 1000 |
| LBB | EE, HITACHI,3 E81766 | | | | | | | | | |
| Over current protection | | | | | | | | | | |
| Pick up | 0.8 | 0.8 | | | | | | | | |
| delay | 0.5 | 0.5 | | | | | | | | |

2.5.7 REVIEW OF ANPARA B TO ANPARA D L9:

Table-9 Review of Anpara B-Anpara D line L9:

| Name of Transmission Line | | | ANPARA B TO ANPARA D L9 | | | | | | | |
|----------------------------|-----------------------------------|----------------------|-------------------------|---|------------|--------------|------------|---------------|------------|--------------|
| Main I | Alstom MICOM P-543 | | | | | | | | | |
| Settings | Existing Settings | Reviewed Settings | | | | | | | | |
| Phase Differential | Enable | Enable | | | | | | | | |
| IS1(mA) | 200 | 200 | | | | | | | | |
| IS2(A) | 2 | 2 | | | | | | | | |
| K1 slope (%) | 30 | 30 | | | | | | | | |
| K2 slope (%) | 100 | 100 | | | | | | | | |
| Delay (ms) | 0 | 0 | | | | | | | | |
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 30 | 1.329 | - | - | 40 | 2.492 | 40 | 3.656 | 40 | 0.332 |
| R1PP/PE (Ω) | 5 | 0.110 | - | - | 5 | 0.207 | 5 | 0.304 | 5 | 0.028 |
| X0PE (Ω) | 100 | 4.140 | - | - | 120 | 7.763 | 120 | 16.776 | 120 | 1.035 |
| ROPE (Ω) | 15 | 1.048 | - | - | 15 | 1.965 | 15 | 2.882 | 15 | 0.262 |

| | | | | | | | | | | |
|--------------------------------|-------------------------------------|--------------|---|---|------------|---------------|------------|---------------|------------|--------------|
| RFPP (Ω) | 30 | 3.988 | - | - | 30 | 7.477 | 30 | 10.967 | 30 | 0.997 |
| RFPE (Ω) | 100 | 5.982 | - | - | 100 | 11.216 | 100 | 16.450 | 100 | 1.495 |
| tPP (ms) | 0 | 0 | - | - | 350 | 350 | 1000 | 1000 | 500 | 1000 |
| tPE (ms) | 0 | 0 | - | - | 350 | 350 | 1000 | 1000 | 500 | 1000 |
| LBB | EE, HITACHI,3 E81766 | | | | | | | | | |
| Over current protection | | | | | | | | | | |
| Pick up | 0.8 | 0.8 | | | | | | | | |
| delay | 0.5 | 0.5 | | | | | | | | |

2.5.8 REVIEW OF 132 KV ANPARA B TO BINA LINE:

Table-10 Review of 132kV Anpara B-Bina line:

| Name of Transmission Line | | ANPARA B TO BINA LINE | | | | | | | | |
|---------------------------|-------------|-----------------------|---------|---|--------------|---------------|--------------|---------------|--------------|--------------|
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 2.61 | 8.649 | - | - | 3.91 | 18.071 | 7.33 | 25.331 | 4.48 | 1.730 |
| R1PP/PE (Ω) | 0.99 | 3.633 | - | - | 1.49 | 11.802 | 2.79 | 19.062 | 1.43 | 0.727 |
| XOPE (Ω) | 8.57 | 36.333 | - | - | 12.85 | 52.676 | 24.09 | 59.936 | 14.72 | 7.267 |
| ROPE (Ω) | 2.21 | 9.085 | - | - | 3.31 | 18.617 | 6.20 | 25.877 | 3.79 | 1.817 |

| | | | | | | | | | | |
|---|-------------|---------------|---|---|------------|---------------|-------------|---------------|-------------|--------------|
| RFPP (Ω) | 8 | 25.946 | - | - | 8 | 46.622 | 8 | 42.330 | 8 | 5.189 |
| RFPE (Ω) | 10 | 30.826 | - | - | 10 | 27.147 | 10 | 24.917 | 10 | 7.784 |
| tPP (ms) | 0 | 0 | - | - | 600 | 350 | 1200 | 1000 | 2400 | 1000 |
| tPE (ms) | 0 | 0 | - | - | 600 | 350 | 1200 | 1000 | 2400 | 1000 |
| Back up Over Current and Earth Fault | | | | | | | | | | |
| Over Current | | | | | | | | | | |
| Pick up | 204 | 204 | | | | | | | | |
| Time delay | 0.25 | 0.25 | | | | | | | | |
| Earth Fault | | | | | | | | | | |
| Pick up | 120 | 120 | | | | | | | | |
| Time Delay | 0.12 | 0.2 | | | | | | | | |

2.5.9 REVIEW OF 132 KV ANPARA B TO PIPRI LINE I&II:

Table-11 Review of 132kV Anpara B-Pipri Line I&II:

| Name of Transmission Line | | | ANPARA B TO PIPRI LINE I&II | | | | | | | |
|---------------------------|-------------|--------------|-----------------------------|---|--------------|---------------|--------------|---------------|-------------|--------------|
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 9.12 | 8.649 | - | - | 13.67 | 12.066 | 87.08 | 84.788 | 2.28 | 2.162 |
| R1PP/PE (Ω) | 3.47 | 3.629 | - | - | 5.21 | 5.063 | 33.19 | 35.575 | 0.87 | 0.907 |

| | | | | | | | | | | |
|---|--------------|---------------|---|---|--------------|---------------|---------------|----------------|--------------|--------------|
| XOPE (Ω) | 29.98 | 36.333 | - | - | 44.97 | 50.688 | 286.42 | 356.191 | 7.50 | 9.083 |
| ROPE (Ω) | 7.72 | 9.085 | - | - | 11.58 | 12.675 | 73.74 | 92.477 | 1.93 | 2.271 |
| RFPP (Ω) | 14.95 | 25.946 | - | - | 18.42 | 36.197 | 74.38 | 75.000 | 9.74 | 6.486 |
| RFPE (Ω) | 13.47 | 38.919 | - | - | 15.21 | 51.383 | 43.38 | 51.149 | 10.25 | 9.730 |
| tPP (ms) | 0 | 0 | - | - | 600 | 350 | 1200 | 1000 | 2400 | 1000 |
| tPE (ms) | 0 | 0 | - | - | 600 | 350 | 1200 | 1000 | 2400 | 1000 |
| Back up Over Current and Earth Fault | | | | | | | | | | |
| Over Current | | | | | | | | | | |
| Pick up(A) | 300 | 300 | | | | | | | | |
| Time delay(S) | 0.01 | 0.2 | | | | | | | | |
| Earth Fault | | | | | | | | | | |
| Pick up(A) | 120 | 120 | | | | | | | | |
| Time Delay(S) | 0.01 | 0.25 | | | | | | | | |

REVIEW NOTES TRANSMISSION LINES:

Distance based Main-1 and Main-2 protection is provided to all 400 kV lines. All 132 kV lines are protected by main distance and current based backup protection. However it is observed that relay setting operational relay setting are different that reviewed setting. A complied summary of reviewed relay setting is given in Tables.

2.6 INPUT DATA FOR TRANSFORMER PROTECTION:

Table-12 Input Data for Transformer Protection:

| S. No. | Description | Units | Value | Value | Value | Value | Value |
|--------|--------------------------------|---------|----------------|----------------|----------------|----------------|----------------|
| 0 | Substation Name | | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS |
| 1 | Transformer Name | | ICT 1 | ICT 2 | ICT 3 | ST-1 | ST-2 |
| 2 | Rating | | | | | | |
| 2.1 | MVA | MVA | 100 | 100 | 100 | 40 | 40 |
| 2.2 | Voltage Ratio | kV / kV | 400/132 | 400/132 | 400/132 | 132/6.9 | 132/6.9 |
| 3 | Impedance | % | 10 | 10 | 10 | 14.08 | 14.08 |
| 4 | Vector Group | | YNa0d11 | YNa0d11 | YNa0d11 | YNd11 | YNd11 |
| 5 | OLTC Data | | | | | | |
| 5.1 | Min Tap (%) | % (-) | 10 | 10 | 10 | 10 | 10 |
| 5.2 | Max Tap (%) | % (+) | 10 | 10 | 10 | 10.15 | 10.15 |
| 5.3 | No. of Steps | | 17 | 17 | 17 | 17 | 17 |
| 6 | Differential Protection | | YES | YES | YES | YES | YES |
| 6.1 | Differential CT Ratio | | | | | | |
| 6.2 | HV CT Ratio (Main & ICT) | A/A | 500/1 | 500/1 | 500/1 | 300/1 | 300/1 |
| 6.3 | LV1 CT Ratio (Main & ICT) | A/A | 600/1 | 600/1 | 600/1 | 3000/1 | 3000/1 |
| 6.4 | Differential Relay | | | | | | |
| 6.5 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 6.6 | Model | | P-645 | P-645 | P-645 | P-645 | P-645 |
| 7 | REF Protection | | YES | YES | YES | YES | YES |

| | | | | | | | |
|---------------|--------------------------------|--------------|----------------|----------------|----------------|-----------------------|-----------------------|
| 7.1 | REF Protection CTs | | | | | | |
| 7.2 | CT Ratio | A/A | 600/1 | 600/1 | 600/1 | 300/1 | 300/1 |
| 7.6 | REF Relay | | | | | | |
| 7.7 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 7.8 | Model | | P-645 | P-645 | P-645 | P-645 | P-645 |
| 7.9 | Rstab Range (Ω) | Ohms | - | - | - | - | - |
| 8 | Over Fluxing Protection | | YES | YES | YES | YES | YES |
| 8.1 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 8.2 | Model | | P-645 | P-645 | P-645 | P-645 | P-645 |
| 8 | HV Back-up Protection | | YES | YES | YES | YES | YES |
| 8.1 | HV Back-up Protection Relay | | Numerical | Numerical | Numerical | Numerical | Numerical |
| 8.2 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 8.3 | Model | | P-645 | P-645 | P-645 | P-645 | P-645 |
| 8.4 | HV Back-up Protection CTs | | | | | | |
| 8.5 | Ratio | A/A | 500/1 | 500/1 | 500/1 | 300/1 | 300/1 |
| 9 | LV Back-up Protection | | YES | YES | YES | YES | YES |
| 9.1 | LV Back-up Protection Relay | | Numerical | Numerical | Numerical | Electro mechanical | Electro mechanical |
| 9.2 | Make | | MICOM | MICOM | MICOM | EE | EE |
| 9.3 | Model | | P-142 | P-142 | P-142 | CAG-37 | CAG-37 |
| 9.4 | LV Back-up Protection CTs | | | | | | |
| 9.5 | Ratio | A/A | 600/1 | 600/1 | 600/1 | 3000/1 | 3000/1 |
| S. No. | Description | Units | Value | Value | Value | Value | Value |
| 0 | Substation Name | | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS |

| | | | | | | | |
|-----|--------------------------------|-------|------------|------------|---------|---------|---------|
| 1 | Transformer Name | | ST-3 | ST-4 | CW-1 | CW-2 | CW-3 |
| 2 | Rating | | | | | | |
| 2.1 | MVA | MVA | 60 | 60 | 40 | 40 | 40 |
| 2.2 | Voltage Ratio | kV/kV | 132/6.9 | 132/6.9 | 132/6.9 | 132/6.9 | 132/6.9 |
| 3 | Impedance | % | 10 | 10 | 16.94 | 16.94 | 16.94 |
| 4 | Vector Group | | YN.d11.d11 | YN.d11.d11 | YNd11 | YNd11 | YNd11 |
| 5 | OLTC Data | | | | | | |
| 5.1 | Min Tap (%) | % (-) | 10 | 10 | 12.27 | 12.27 | 12.27 |
| 5.2 | Max Tap (%) | % (+) | 10 | 10 | 10 | 10 | 10 |
| 5.3 | No. of Steps | | 17 | 17 | 17 | 17 | 17 |
| 6 | Differential Protection | | YES | YES | YES | YES | YES |
| 6.1 | Differential CT Ratio | | | | | | |
| 6.2 | HV CT Ratio (Main & ICT) | A/A | 300/1 | 300/1 | 300/1 | 300/1 | 300/5 |
| 6.3 | LV1 CT Ratio (Main & ICT) | A/A | 3000/1 | 3000/1 | 4000/1 | 4000/1 | 2000/5 |
| 6.3 | LV2 CT Ratio(Main & ICT) | A/A | - | - | - | - | - |
| 6.4 | Differential Relay | | | | | | |
| 6.5 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 6.6 | Model | | P-645 | P-645 | P-645 | P-645 | P-645 |
| 7 | REF Protection | | YES | YES | YES | YES | NO |
| 7.1 | REF Protection CTs | | | | | | |
| 7.2 | CT Ratio | A/A | 300/1 | 300/1 | 300/1 | 300/1 | - |
| 7.6 | REF Relay | | | | | | |

| | | | | | | | |
|---------------|--------------------------------|--------------|-----------------------|-----------------------|-----------------------|-----------------------|-----------------------|
| 7.7 | Make | | MICOM | MICOM | MICOM | MICOM | - |
| 7.8 | Model | | P-645 | P-645 | P-645 | P-645 | - |
| 7.9 | Rstab Range (Ω) | Ohms | - | - | - | - | |
| 8 | Over Fluxing Protection | | YES | YES | NO | NO | NO |
| 8.1 | Make | | MICOM | MICOM | - | - | - |
| 8.2 | Model | | P-645 | P-645 | - | - | - |
| 8 | HV Back-up Protection | | YES | YES | YES | YES | YES |
| 8.1 | HV Back-up Protection Relay | | Numerical | Numerical | Numerical | Numerical | Numerical |
| 8.2 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 8.3 | Model | | P-645 | P-645 | P-645 | P-645 | P-645 |
| 8.4 | HV Back-up Protection CTs | | | | | | |
| 8.5 | Ratio | A/A | 300/1 | 300/1 | 300/1 | 300/1 | 300/5 |
| 9 | LV Back-up Protection | | YES | YES | YES | YES | YES |
| 9.1 | LV Back-up Protection Relay | | Electro mechanical | Electro mechanical | Electro mechanical | Electro mechanical | Electro mechanical |
| 9.2 | Make | | CAG-37 | CAG-37 | CAG-37 | CAG-37 | CAG- 37 |
| 9.3 | Model | | | | | | |
| 9.4 | Ratio | A/A | 3000/1 | 3000/1 | 4000/1 | 4000/1 | 2000/5 |
| S. No. | Description | Units | Value | Value | Value | Value | Value |
| 0 | Substation Name | | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS | ANPARA BTPS |
| 1 | Transformer Name | | GT-1 | GT-2 | GT-3 | GT-4 | GT-5 |
| 2 | Rating | | | | | | |
| 2.1 | MVA | MVA | 250 | 250 | 250 | 600 | 600 |

| | | | | | | | |
|-----|--------------------------------|-------|----------------------------|----------------------------|----------------------------|--------------------|-----------|
| 2.2 | Voltage Ratio | kV/kV | 15.75/400 | 15.75/400 | 15.75/400 | 21/420 | 21/420 |
| 3 | Impedance | % | 10 | 10 | 16.94 | 16.94 | 16.94 |
| 4 | Vector Group | | YNd11 | YNd11 | YNd11 | YNd11 | YNd11 |
| 5 | OLTC Data | | | | | | |
| 5.1 | Min Tap (%) | % (-) | 10.25 | 10.25 | 10.25 | 5.17 | 10 |
| 5.2 | Max Tap (%) | % (+) | 0.25 | 0.25 | 0.25 | 5 | 10 |
| 5.3 | No. of Steps | | 5 | 5 | 5 | 5 | 9 |
| 6 | Differential Protection | | YES(Over all differential) | YES(Over all differential) | YES(Over all differential) | YES | YES |
| 6.1 | Differential CT Ratio | | | | | | |
| 6.2 | HV CT Ratio (Main & ICT) | A/A | 500/1 | 500/1 | 500/1 | 1000/1 | 1000/1 |
| 6.3 | LV1 CT Ratio (Main & ICT) | A/A | 10000/5 | 10000/5 | 10000/5 | 12000/5 | 12000/5 |
| 6.4 | Differential Relay | | Electro Mechanical | Electro Mechanical | Electro Mechanical | Electro Mechanical | Numerical |
| 6.5 | Make | | ASEA | ASEA | ASEA | Toshiba | ABB |
| 6.6 | Model | | RADSE | RADSE | RADSE | D1938731M X:3L | RET-650 |
| 7 | REF Protection | | YES | YES | YES | YES | NO |
| 7.1 | REF Protection CTs | | | | | | |
| 7.2 | CT Ratio | A/A | 500/1 | 500/1 | 500/1 | 1000/1 | - |
| 7.6 | REF Relay | | Electro Mechanical | Electro Mechanical | Electro Mechanical | Electro Mechanical | - |
| 7.7 | Make | | ASEA | ASEA | ASEA | Toshiba | - |
| 7.8 | Model | | RADSE | RADSE | RADSE | IBX164 | - |

| | | | | | | | |
|-----|--------------------------------|------|--------------------|--------------------|--------------------|--------------------|-----------|
| 7.9 | Rstab Range (Ω) | Ohms | | | | 164 | - |
| 8 | Over Fluxing Protection | | - | - | - | YES | YES |
| 8.1 | Make | | - | - | - | Toshiba | ABB |
| 8.2 | Model | | - | - | - | OFX 132 | RET-650 |
| 8 | HV Back-up Protection | | YES | YES | YES | YES | YES |
| 8.1 | HV Back-up Protection Relay | | Electro Mechanical | Electro Mechanical | Electro Mechanical | Electro Mechanical | Numerical |
| 8.2 | Make | | ER | ER | ER | Toshiba | ABB |
| 8.3 | Model | | TJM-10 | TJM-10 | TJM-10 | IKC | RET-650 |
| 8.4 | HV Back-up Protection CTs | | | | | | |
| 8.5 | Ratio | A/A | 500/1 | 500/1 | 500/1 | 1000/1 | 1000/1 |
| 9 | LV Back-up Protection | | - | - | - | - | - |
| 9.1 | LV Back-up Protection Relay | | - | - | - | - | - |
| 9.2 | Make | | - | - | - | - | - |
| 9.3 | Model | | - | - | - | - | - |
| 9.4 | LV Back-up Protection CTs | | - | - | - | - | - |

2.7 REVIEW OF TRANSFORMER PROTECTION RELAY SETTINGS:

Table-13 Review of Transformer Protection Relay Settings:

| Main-I | ICT1 | | ICT2 | | ICT3 | | ST-1 | | ST-2 | | | | | |
|--|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|------|------|----------------------|---------------|
| Relay make | MICOM P-645 | | MICOM P-645 | | MICOM P-645 | | MICOM P-645 | | MICOM P-645 | | | | | |
| Differential Protection | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Unit | | CT ratio | |
| diff Id | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | A | Iref | ICTs 1,2&3 | HV- 500/1 |
| Diff I>> | - | - | - | - | - | - | - | - | - | - | A | Iref | | LV- 600/1 |
| Diff I>>> | - | - | - | - | - | - | - | - | - | - | A | Iref | | ST- 1&2 |
| slope 1 | 30 | 30 | 30 | 30 | 30 | 30 | 30 | 30 | 30 | 30 | % | | HV- 300/1 | |
| slope 2 | 70 | 70 | 70 | 70 | 70 | 70 | 80 | 80 | 80 | 80 | % | | | |
| Over Fluxing Protection | | | | | | | | | | | | | | |
| V/f | 2.42 | 2.42 | 2.42 | 2.42 | 2.42 | 2.42 | 2.42 | 2.42 | 2.42 | 2.42 | V/Hz | | Neutral CT ratios | |
| Time delay | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | sec | | | ICTs 1,2&3 |
| V/f | 2.48 | 2.48 | 2.48 | 2.48 | 2.48 | 2.48 | 2.48 | 2.48 | 2.48 | 2.48 | V/Hz | | ST- 1&2 | 300/1 |
| Time delay | 18 | 18 | 18 | 18 | 18 | 18 | 18 | 18 | 18 | 18 | sec | | | |
| REF Protection HV side | | | | | | | | | | | | | | |
| High Impedance Type | | | | | | | | | | | | | | |
| Pickup | 0.09 | 0.09 | 0.09 | 0.09 | 0.09 | 0.09 | 0.1 | 0.1 | 0.1 | 0.1 | A | | | |
| Stabilizing Resistor | - | 97.05 | - | 97.05 | - | 97.05 | - | 126.84 | - | 126.84 | ohm | | | |
| BACK UP HV SIDE OVER CURRENT AND EARTH FAULT PROTECTION | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | |
|--|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|--|--|--|
| Relay Make | MICOM P-142 | | MICOM P-142 | | MICOM P-142 | | MICOM P-142 | | MICOM P-142 | | | | |
| Over Current | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | | | |
| Function | DT | DT | DT | DT | DT | DT | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | | | |
| Pick up (A) | 150 | 150 | 150 | 150 | 150 | 150 | 225 | 225 | 225 | 225 | | | |
| Time Delay (Sec) | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.35 | 0.35 | 0.35 | 0.35 | | | |
| Earth Fault | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | | | |
| Function | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | | | |
| Pick up (A) | 50 | 50 | 50 | 50 | 50 | 50 | 30 | 30 | 30 | 30 | | | |
| Time Delay (Sec) | 0.35 | 0.35 | 0.35 | 0.35 | 0.35 | 0.35 | 0.1 | 0.1 | 0.1 | 0.1 | | | |
| LV side Over current and Earth fault protection | | | | | | | | | | | | | |
| Relay Make | MICOM P-142 | | MICOM P-142 | | MICOM P-142 | | MICOM P-142 | | MICOM P-142 | | | | |
| Over Current | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | | | |
| Function | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | | | |
| Pick up (A) | 0.75 | 0.75 | 0.75 | 0.75 | 0.75 | 0.75 | 15 | 15 | 15 | 15 | | | |
| Time Delay | 0.35 | 0.17 | 0.35 | 0.17 | 0.35 | 0.17 | 0.5 | 0.5 | 0.5 | 0.5 | | | |

| | | | | | | | | | | | | | |
|------------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|--|--|--|
| (Sec) | | | | | | | | | | | | | |
| Function | - | - | - | - | - | - | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | | | |
| Pick up (A) | - | - | - | - | - | - | 30 | 30 | 30 | 30 | | | |
| Time Delay (Sec) | - | - | - | - | - | - | 0.5 | 0.5 | 0.5 | 0.5 | | | |
| Earth Fault | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | | | |
| Pick up (A) | 0.1 | 0.1 | 0.1 | 0.1 | 0.1 | 0.1 | - | - | - | - | | | |
| Time Delay (Sec) | 0.35 | 0.35 | 0.35 | 0.35 | 0.35 | 0.35 | - | - | - | - | | | |

| Main-I | ST-3 | | ST-4 | | CW-1 | | CW-2 | | CW-3 | | | | | | |
|--------------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|------|----------|-------------------|-----------------------|--|
| Relay make | MICOM P-645 | | MICOM P-645 | | MICOM P-645 | | MICOM P-645 | | MICOM P-645 | | | | | | |
| Differential Protection | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Unit | CT ratio | | | |
| diff Id | 0.2 | 0.2 | 0.2 | 0.2 | 0.17 | 0.17 | 0.17 | 0.17 | 0.17 | 0.17 | A | Iref | ST-3&4 | HV-500/1 | |
| Diff I>> | - | - | - | - | 5 | 5 | 5 | 5 | - | - | A | Iref | | LV-600/1 | |
| Diff I>>> | - | - | - | - | 8 | 8 | 8 | 8 | - | - | A | Iref | CW-1&2 | LV-4000/1 HV-300/1 | |
| slope 1 | 30 | 30 | 30 | 30 | 15 | 15 | 15 | 15 | 15 | 15 | | % | CW-3 | LV-2000/5 | |
| slope 2 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | | % | | HV-300/5 | |
| | | | | | | | | | | | | | | | |
| Over Fluxing Protection | | | | | | | | | | | | | | | |
| V/f | 2.42 | 2.42 | 2.42 | 2.42 | - | - | - | - | - | - | - | - | Neutral CT ratios | | |
| Time delay | 5 | 5 | 5 | 5 | - | - | - | - | - | - | - | - | ST-3&4 | 3000/1 | |
| V/f | 2.64 | 2.64 | 2.64 | 2.64 | - | - | - | - | - | - | - | - | CW-1&2 | 300/1 | |
| Time delay | 18 | 18 | 18 | 18 | - | - | - | - | - | - | - | - | CW-3 | 300/1 | |
| | | | | | | | | | | | | | | | |
| REF Protection HV side | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | |
|---|-------------------------|-------------------|-------------------------|-------------------|-------------------------|-------------------|-------------------------|-------------------|-------------------------|-------------------|-----|--|--|
| High Impedance Type | | | | | | | | | | | | | |
| Pickup | 0.1 | 0.1 | 0.1 | 0.1 | 30 | 30 | 30 | 30 | - | - | A | | |
| Stabilizing Resistor | - | 108.48 | - | 108.48 | - | 125.9 | - | 125.9 | - | - | ohm | | |
| Back up | ST-3 | | ST-4 | | CW-1 | | CW-2 | | CW-3 | | | | |
| Relay make | MICOM P-645 & EE CAG-37 | | MICOM P-645 & EE CAG-37 | | MICOM P-645 & EE CAG-37 | | MICOM-P-645 & EE CAG-37 | | MICOM-P-645 & EE CAG-37 | | | | |
| HV side Over current and Earth fault protection | | | | | | | | | | | | | |
| Over Current | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | | | |
| Function | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | | | |
| Pick up (A) | 1 | 1 | 1 | 1 | 0.75 | 0.75 | 0.75 | 0.75 | 1.25 | 1.25 | | | |
| Time Delay (Sec) | 0.4 | 0.4 | 0.4 | 0.4 | 0.35 | 0.35 | 0.35 | 0.35 | 0.3 | 0.3 | | | |
| Function | DT | DT | DT | DT | - | - | - | - | - | - | | | |
| Pick up (A) | 1 | 1 | 1 | 1 | - | - | - | - | - | - | | | |
| Time Delay (Sec) | 5 | 5 | 5 | 5 | - | - | - | - | - | - | | | |
| Earth Fault | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | | | |
| Function | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | | | |
| Pick up (A) | 0.1 | 0.1 | 0.1 | 0.1 | - | - | - | - | 0.1 | 0.1 | | | |
| Time Delay | 0.1 | 0.1 | 0.1 | 0.1 | - | - | - | - | 0.1 | 0.1 | | | |

| | | | | | | | | | | | | | |
|---|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|--|--|--|
| (Sec) | | | | | | | | | | | | | |
| LV side Over current and Earth fault protection | | | | | | | | | | | | | |
| Over Current | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | | | |
| Function | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | | | |
| Pick up (A) | 8 | 8 | 8 | 8 | 15 | 15 | 15 | 15 | 5 | 5 | | | |
| Time Delay (Sec) | 0.7 | 0.7 | 0.7 | 0.7 | 0.5 | 0.5 | 0.5 | 0.5 | 10 | 10 | | | |
| Function | - | - | - | - | - | - | - | - | - | - | | | |
| Pick up (A) | - | - | - | - | - | - | - | - | - | - | | | |
| Time Delay (Sec) | - | - | - | - | - | - | - | - | - | - | | | |
| Earth Fault | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | | | |
| Pick up (V) | - | - | - | - | - | - | - | - | 3 | 3 | | | |
| Time Delay (Sec) | - | - | - | - | - | - | - | - | 0.5 | 0.5 | | | |

| Main-I | GT-1 | | GT-2 | | GT-3 | | GT-4 | | GT-5 | | | | | |
|--|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|------|------|----------|-------------------------|
| Relay make | ASEA-RADSE | | ASEA-RADSE | | ASEA-RADSE | | TOSHIBA | | ABB,RET-650 | | | | | |
| Differential Protection | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Unit | | CT ratio | |
| diff Id | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.1 | 0.1 | 0.2 | 0.2 | A | Iref | GT-1,2,3 | HV-500/1 |
| slope 1 | - | - | - | - | - | - | - | - | 40 | 40 | | % | GT-4,5 | HV-1000/1 LV-12000/5 |
| slope 2 | | - | - | - | - | - | - | - | 80 | 80 | | % | | |
| Over Fluxing Protection | | | | | | | | | | | | | | |
| V/f | - | - | - | - | - | - | 2.3 | 2.3 | 1.13 | 1.13 | V/Hz | | | |
| Time delay | - | - | - | - | - | - | 2 | 2 | 2 | 2 | sec | | | |
| V/f | - | - | - | - | - | - | 2.5 | 2.5 | 1.4 | 1.4 | V/Hz | | | |
| Time delay | - | - | - | - | - | - | 2 | 2 | 2 | 2 | sec | | | |
| REF Protection HV side | | | | | | | | | | | | | | |
| High Impedance Type | | | | | | | | | | | | | | |
| Pickup | - | - | - | - | - | - | 0.01 | 0.01 | - | - | mA | | | |
| Stabilizing Resistor | - | - | - | - | - | - | 163 | 163 | - | - | ohm | | | |
| Back up HV side Over current and Earth fault protection | | | | | | | | | | | | | | |
| Over Current | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | | | | |
| Pick up (A) | 0.1 | 0.1 | 0.1 | 0.1 | 0.1 | 0.1 | 0.5 | 0.5 | 0.1 | 0.1 | | | | |
| Time | 0.1 | 0.1 | 0.1 | 0.1 | 0.1 | 0.1 | 1 | 1 | 1 | 1 | | | | |

| | | | | | | | | | | | | | |
|--------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|--|--|--|
| Delay (Sec) | | | | | | | | | | | | | |
| Earth Fault | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | | | |
| Function | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | | | |
| Pick up (A) | - | - | - | - | - | - | - | - | 0.5 | 0.5 | | | |
| Time Delay (Sec) | - | - | - | - | - | - | - | - | 1 | 1 | | | |

2.8 REVIEW NOTES TRANSFORMER PROTECTION:

400/132 kV Substation of BTPS was audited and it is observed that Transformer main -I, main-II, and Back up protection settings are in order. Based on the review the necessary suggestions in the operational relay setting are listed in the below table

| | |
|-------------|---|
| Note | <ul style="list-style-type: none">• For ST-1, 2, 3, 4 - LV side earth fault protection is not provided. This Protection may be considered.• For CW-1, 2, 3, - HV & LV side earth fault protection is not provided. This Protection may be considered.• GT-1, 2, 3 – Over fluxing protection is not provided. This Protection may be considered.• For CW- 3&GT-5 – REF protection is not provided. This Protection may be considered.• For GT-1, 2, 3, 4&5 LV side over current and earth fault protection is provided in generators relay panels. |
|-------------|---|

2.9 INPUT DATA FOR BUS REACTOR PROTECTION:

Table-14 Input Data for Bus Reactor Protection:

| Sl. No | Description | Unit | Value |
|----------|--------------------------------|------|-----------------------|
| | Substation Name | | |
| 1 | Name | | Bus Reactor |
| 2 | Rating | | |
| 2.1 | MVA | MVAR | 63 |
| 2.2 | Voltage Level | kV | 420 |
| 3 | Impedance | % | 2304 |
| 4 | Differential Protection | | YES |
| 4.1 | Differential CT Ratio | | |
| 4.2 | HV CT Ratio (Main & ICT) | A/A | 100/1 |
| 4.3 | LV CT Ratio (Main & ICT) | A/A | 100/1 |
| 4.4 | Differential Relay | | Numerical |
| 4.5 | Make | | MICOM |
| 4.6 | Model | | P-645 |
| 5 | REF Protection | | NO |
| 5.1 | REF Protection neutral side | | - |
| 5.2 | CT Ratio | A/A | - |
| 5.3 | REF Relay | | - |
| 5.4 | Make | | - |
| 5.5 | Model | | - |
| 5.6 | Rstab Range (Ω) | Ohms | - |
| 6 | Back-up Protection | | YES |
| 6.1 | Back-up Protection Relay | | ELECTRO MEXHINICAL |
| 6.2 | Make | | EE |
| 6.3 | Model | | MCAG |
| 6.4 | Back-up Protection CTs Ratio | A/A | 100/1 |

2.10 REVIEW OF BUS REACTOR PROTECTION SETTINGS:

Table-15 Review of Bus Reactor Protection Settings:

| SI No. | Description | | BUS REACTOR | | | |
|-----------------|----------------------|-------------------|------------------|----------------------|-------|--|
| | | | Adopted Settings | Recommended Settings | | |
| 1 | Make | | ALSTOM | | | |
| 2 | Capacity(MVAR) | | 63 | | | |
| 3 | Voltage Level (KV) | | 420 | | | |
| 4 | % Impedance | | 2304 | | | |
| 5 | MAIN | | MAIN-I | MAIN-I | | |
| 6 | Differential | Relay Model &make | | MICOM P-645 | | |
| | | Adopted CT Ratio | HV | 100/1 | 100/1 | |
| | | | LV | 100/1 | 100/1 | |
| | | Biased | M1 (%) | 20 | 20 | |
| | | | M2 (%) | 60 | 60 | |
| Is/Id min | 0.2 | | 0.2 | | | |
| 7 | Back Up Over Current | Relay Model &make | | | | |
| | | CT Ratio | HV | 100/1 | 100/1 | |
| | | | LV | 100/1 | 100/1 | |
| | | Settings | | | | |
| | | Over current | Pick up (A) | 1.4 | 1.4 | |
| | | | Time delay(Sec) | 0.4 | 0.4 | |
| | | Earth fault | Pick up (A) | 0.5 | 0.5 | |
| Time delay(Sec) | 0.4 | | 0.4 | | | |

2.11 REVIEW NOTES OF BUS REACTOR PROTECTION

400/132 kV Substation of BTSP was audited and it is observed that Bus Reactor protection settings are in order. Based on the review the necessary changes in the operational relay setting are listed in the below table

| | |
|-------------|---|
| Note | <ul style="list-style-type: none"> For Bus Reactor as per NRPC guide lines REF protection should be given. |
|-------------|---|

2.12 REVIEW OF BUS BAR PROTECTION:

400/132 kV Substation of BTPS was audited and it is observed that Bus Bar protection settings are in order. Based on the review the necessary changes in the operational relay setting are listed in the below table

Table-16 Review of Bus Bar Protection Settings:

| Sl. No. | BAY | PROTECTION | Main-I | | Main-II | |
|---------|-----------------|---------------------------|---|---|--------------------------------------|--------------------------------------|
| | | | Existing settings | Recommended Settings | Existing settings | Recommended Settings |
| 1 | Bus selector-1 | Over Current | Pick up I=2400 A Time delay=1.0 sec | Pick up I=2400 A Time delay=1.0 sec | Pick up I=8000 A Time delay=0sec | Pick up I=8000 A Time delay=0sec |
| | | Earth Fault | Pick up I=300A Time delay=1.2sec | Pick up I=300A Time delay=1.2sec | Pick up I=300A Time delay=1.2 sec | Pick up I=300A Time delay=1.2 sec |
| 2 | Bus selector -2 | Over Current | Pick up I=2400 A Time delay=1.0 sec | Pick up I=2400 A Time delay=1.0 sec | Pick up I=1200 Time delay=0 sec | Pick up I=1200 Time delay=0 sec |
| | | Earth Fault | Pick up I=300A Time delay=1.2sec | Pick up I=300A Time delay=1.2sec | Pick up I=1200 Time delay=0 sec | Pick up I=1200 Time delay=0 sec |
| | | CB Fail | I<40 A IN<40 A I sef<20 mA | I<40 A IN<40 A I sef<20 mA | - | - |
| 3 | 400 kV BUS BAR | Voltage differential | Check Zone=200 V Zone A=200 V Zone B=200 V Zone C =200 V | Check Zone=200 V Zone A=200 V Zone B=200 V Zone C =200 V | - | - |
| | | 95 Wire supervision relay | Pick up VS=14 V | Pick up VS=14 V | - | - |
| 4 | 132 KV BUS BAR | Differential | Check Zone=0.75 A Zone A=0.75 A Zone B=0.75 A Zone C =0.75 A | Check Zone=0.75 A Zone A=0.75 A Zone B=0.75 A Zone C =0.75 A | - | - |
| | | Bus wire supervision | Pick up=5 V | Pick up=5 V | - | - |

| | | | | | | |
|---|--------------------|----------------------|---|---|---|---|
| 5 | 132 BUS COUPLER | Over Current | Pick up=1.25 A Delay =0.8 Sec | Pick up=1.25 A Delay =0.8 Sec | - | - |
| | | Earth Fault | Pick up=0.8A Delay =0.8 Sec | Pick up=0.8A Delay =0.8 Sec | - | - |
| 6 | ATPS BUS BAR | Differential | Check Zone=0.75 A Zone A=0.75 A Zone B=0.75 A Zone C =0.75 A | Check Zone=0.75 A Zone A=0.75 A Zone B=0.75 A Zone C =0.75 A | - | - |
| | | Bus wire supervision | Pick up=5 V | Pick up=5 V | - | - |
| 7 | ATPS BUSCOUPLER | Over Current | Pick up=1.25 A Delay =1 Sec | Pick up=1.25 A Delay =1 Sec | - | - |
| | | Earth Fault | Pick up=0.8A Delay =0.8 Sec | Pick up=0.8A Delay =0.8 Sec | - | - |

2.13 Review of Auxiliary Protection Infrastructure:-

In this section, the details of the batteries and chargers are described. There are four sets of battery banks of 220 V in Substation and three set of 48 V. The DC system in DTPS is adequate for the station and it is satisfactory. Details of DC system data noted by CPRI team during field audit are given below:-

Table-17 Review of 220 V battery bank for ATPS

| DC BATTER SYSTEM OF 220 V (2 Battery Banks) IN ATPS | | |
|---|------------------------|------------------------|
| Bank | Bank-1 | Bank-2 |
| Make | EXIDE | HBL |
| Type | OPZS400PSTBS400 | T-420 H-HOP |
| Year of Commissioning | 2019 | 2017 |
| No Of Cells | 110*2.02V | 110*2.02V |
| Capacity | 400Ah | 420Ah |
| Charger Details | CHARGER DETAILS | CHARGER DETAILS |
| Make | CHHABI | CHLORIDE |
| Style | FLOATCUM BOOST CHARGER | FLOATCUM BOOST CHARGER |
| Dc Checking | | |
| Positive-Negative | 232 V | 227.4V |
| Positive-Earth | 160 V | 160 V |
| Negative-Earth | 72 V | 72 V |

Table-18 Review of 220 V battery bank for BTPS

| DC BATTER SYSTEM OF 220 V (2 Battery Banks) IN BTPS | | |
|---|------------------------|------------------------|
| Bank | Bank-1 | Bank-2 |
| Make | EXIDE | HBL |
| Type | OPZS1450P | T1500SHDP |
| No Of Cells | 110*2.02V | 110*2.02V |
| Year of Commissioning | 2018 | 2018 |
| Capacity | 1450Ah | 1500Ah |
| Charger Details | CHARGER DETAILS | CHARGER DETAILS |
| Make | YUASA | CHLORIDE |
| Style | FLOATCUM BOOST CHARGER | FLOATCUM BOOST CHARGER |
| Dc Checking | | |
| Positive-Negative | 235 V | 232 V |
| Positive-Earth | 116.0 V | 116V |
| Negative-Earth | 115.5 V | 115.5 V |

Table-19 Review of 40 V battery bank for ATPS

| DC BATTER SYSTEM OF 48 V (2 Battery Banks) IN ATPS | | |
|--|------------------------|------------------------|
| Bank | Bank-1 | Bank-2 |
| Make | HBL | HBL |
| Type | T-200 H-HDD | T-200 H-HDD |
| No Of Cells | 24*2.24V | 24*2.24V |
| Year of Commissioning | 2018 | 2018 |
| Capacity | 200Ah | 200Ah |
| Charger Details | CHARGER DETAILS | CHARGER DETAILS |
| Make | ADOR POWER | ADOR POWER |
| Style | FLOATCUM BOOST CHARGER | FLOATCUM BOOST CHARGER |
| Dc Checking | | |
| Positive-Negative | 53.98 V | 54 V |
| Positive-Earth | 51.4V | 35V |
| Negative-Earth | -53.3 V | -53.5 V |

Table-20 Review of 48 V battery bank for BTPS

| DC BATTER SYSTEM OF 48 V (2 Battery Banks) IN BTPS | | |
|--|------------------------|------------------------|
| Bank | Bank-1 | Bank-2 |
| Make | HBL | HBL |
| Type | T-500 H-HDD | T-500 H-HDD |
| No Of Cells | 24*2.24V | 24*2.24V |
| Year of Commissioning | 2018 | 2018 |
| Capacity | 500Ah | 500Ah |
| Charger Details | CHARGER DETAILS | CHARGER DETAILS |
| Make | AFCO INDUSTRIAL | AFCO INDUSTRIAL |
| Style | FLOATCUM BOOST CHARGER | FLOATCUM BOOST CHARGER |
| Dc Checking | | |
| Positive-Negative | 53.9 V | 53.9 V |
| Positive-Earth | 31.3 V | 31.3 V |
| Negative-Earth | -51V | -51V |

III. Review of Circuit Breaker Test Reports

3.0 Review of Circuit Breaker Test Reports:

Circuit breaker test reports were collected in the field from Switchyard by the CPRI audit team and verified that all the lines closing time is less than 120ms and are in order. The Overall performance of all the circuit breaker is satisfactory as per testing reports collected at site.

Table-21 Review of Circuit Breaker Test Reports:

| Breaker Name | Close coil (milli seconds) | Trip Coil-I (milli seconds) | Trip Coil-II (milli seconds) | Remark (as per CBIP guide lines) |
|-------------------|--------------------------------|---------------------------------|----------------------------------|--|
| L2 | 97.0 | 19.0 | 18.6 | ok |
| L3 | 83.2 | 19.0 | 19.8 | ok |
| L4 | 48.9 | 19.2 | 19.2 | ok |
| L5 | 115.4 | 21.8 | 22.2 | ok |
| L8 | 88.7 | 18.4 | 18.4 | ok |
| L9 | 90 | 18.2 | 18.5 | ok |
| BINA(L-1) | 3.4 | 3.6 | 3.4 | ok |
| PIPRI LINE(L-3&4) | 49.9 | 19.3 | 19.0 | ok |
| G-1 | 96.7 | 17.5 | 17.0 | ok |
| G-2 | 93.6 | 20.4 | 20.1 | ok |
| G-3 | 91.4 | 19.0 | 17.3 | ok |
| G-4 | 116.6 | 22.6 | 22.6 | ok |
| G-5 | 114.4 | 22.5 | 22.2 | ok |
| ICT-1 | 97 | 17 | 17 | ok |
| ICT-II | 89.4 | 19.0 | 19.4 | ok |
| CW-II | 74.2 | 36.8 | 36.0 | ok |
| ST-I | 70.6 | 37.0 | 36.0 | ok |
| ST-II | 67.3 | 35.1 | 34.3 | ok |
| ATPS BC | 72 | 36 | 37 | ok |
| BTPS BC | 94.1 | 17 | 18.4 | ok |

IV. Audit finding and observation

4.0 Audit finding and observations:

CPRI audit team carried out the site visit filed inspection and following are a few observation

1. A few Lines, Generator transformer, station transformer are protected by electro-mechanical so these relays may be replaced by numerical relays for better performance in terms of Synchronizing and disturbance/event recording facility.
2. 400kV Lines are protected as main-1 and main-2 distance protection. All 132 kV lines are also protected as main distance and backup over current protection. But their operational relay setting are observable variation with respect to calculated relay setting obtained based on the provided line parameters.
3. All GT, ICTs and station transformer are well protected only earth fault backup protection and V/F is nor provided
4. The 132 kV substation section of 400 kV BTPS is not properly fenced to stop movement of cattle/animals coming to 132 KV section of yard. This may result in hazard and safety issues to manpower, animal and damage to the Equipment's installed in substation.
5. The isolator, switchbox, panels used for powering the breakers and other switching equipment having ageing effect and a few of them are damaged by corrosion.
6. Regular maintenance of substation in terms of cleanliness, painting of panels and protection against waterlogging.
7. The substation Power equipment Earthing is measured a few sample locations. It is found that Earthing of power equipment with substation ground mat is proper and its value is less than 1 ohm.
8. The D C bank supply is measured and it is observed that they are well maintained. Station-1, 48 V bank -2 are non-functional.
9. Synchronizing facility is available at substation but most of good no. of relays are electro-mechanical so these relays are not time synchronized.
10. The periodic test reports of Circuit breakers and relays are reviewed and it is found that their performance is satisfactory in terms of breaker opening, closing times,
11. Wherever the change in relay settings and additional protection is required is suggested as under:

400/132 kV switchyard were audited and it is observed that GT, station transformers, CW'S, Bus reactor and line unit protection settings are in order. Based on the review the necessary changes in the operational relay setting are listed in the below table.

Table-1 Review of 400/132 kV Transmission lines

| Name of Transmission Line | | | ANPARA SINGRAULI L1 | | | | | | | |
|---------------------------|-------------------|-------------------|---------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Main I | Alstom | | | | | | | | | |
| | P442 | | | | | | | | | |
| | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |

| | | | | | | | | | | |
|---|----------------------|-------------------|---------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| Resistive reach-phase (Ω) | 8.300 | 17.274 | - | - | 16.50 | 21.594 | 27.50 | 26.992 | 27.50 | 26.992 |
| Resistive reach-ground (Ω) | 27.200 | 19.89 | - | - | 34.70 | 28.791 | 42.08 | 35.989 | 42.08 | 35.989 |
| Impedance -phase resistive reach (Ω) | - | - | - | - | - | - | 9.470 | 40.3055 | - | - |
| Time delay (ms) | - | | - | - | - | - | - | - | 400 | 1000 |
| Main II | Siemens 7SA52 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| Resistive reach for ph-ph faults (Ω) | 4.125 | 4.163 | 8.250 | 4.212 | 8.250 | 4.212 | 13.750 | 7.330 | 4.130 | 1.0408 |
| Reactance Reach (Ω) | - | - | 2.970 | 2.4786 | 2.970 | 2.5546 | 9.440 | 40.1671 | - | - |
| Resistive reach for ph- E faults (Ω) | 15.125 | 23.163 | 19.250 | 23.212 | 19.250 | 23.212 | 23.375 | 18.33 | 15.130 | 5.7908 |
| Name of Transmission Line | | | ANPARA SULTANPUR L2 | | | | | | | |
| Main I | Siemens 7SA52 | | | | | | | | | |
| | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| Resistive reach for ph-ph faults (Ω) | 4.380 | 5.599 | - | - | 5.200 | 6.192 | 6.690 | 7.6265 | 2.77 | 1.400 |
| Reactance Reach | - | - | 4.040 | 24.303 | 29.150 | 26.64 | 47.010 | 44.074 | 0.240 | 4.860 |

| | | | | | | | | | | |
|---|--------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| (Ω) | | | | | | | | | | |
| Resistive reach for ph- E faults (Ω) | 8.510 | 24.599 | 1.670 | 24.998 | 9.320 | 25.292 | 10.820 | 26.6265 | 6.890 | 6.150 |
| Time delay (ms) | - | - | - | - | - | - | - | - | 500 | 1000 |
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | - | - | - | - | - | - | 170.94 | 160.270 | 0.86 | 14.140 |
| R1PP/PE (Ω) | - | - | - | - | - | - | 14.34 | 13.316 | 0.1 | 1.175 |
| X0PE (Ω) | 203.77 | 220.222 | - | - | 305.66 | 328.374 | 492.88 | 499.210 | 2.48 | 44.044 |
| R0PE (Ω) | 64.08 | 55.750 | - | - | 96.12 | 83.129 | 154.99 | 126.376 | 0.78 | 11.150 |
| RFPP (Ω) | 133.59 | 30.000 | - | - | 150.29 | 60 | 166.99 | 75.000 | 166.99 | 42.421 |
| RFPE (Ω) | 44.09 | 40.000 | - | - | 66.66 | 60 | 74.06 | 100.000 | 74.06 | 63.631 |
| Name of Transmission Line | | | ANPARA SARNATH L3 | | | | | | | |
| Main I | Siemens 7SA52 | | | | | | | | | |
| | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | Forwar | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |

| | | | | | | | | | | |
|---|-------------------|---------------|---------------|---------------|---------------|---------------|---------------|----------------|---------------|---------------|
| | | | d | | | | | | | |
| Resistive reach for ph-ph faults (Ω) | 10.045 | 4.938 | 12.050 | 5.173 | 12.050 | 5.364 | 20.050 | 6.576 | 2.770 | 1.234 |
| Reactance Reach (Ω) | - | - | 17.120 | 14.263 | 17.120 | 16.582 | 28.470 | 31.316 | 0.240 | 2.852 |
| Resistive reach for ph- E faults (Ω) | 6.170 | 23.938 | 8.890 | 24.173 | 8.890 | 24.364 | 14.790 | 25.576 | 6.890 | 5.984 |
| Time delay (ms) | - | - | - | - | - | - | - | - | 500 | 1000 |
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | - | - | - | - | - | - | 66.38 | 113.877 | 0.86 | 10.374 |
| R1PP/PE (Ω) | - | - | - | - | - | - | 7.17 | 9.461 | 0.10 | 0.862 |
| XOPE (Ω) | - | - | - | - | - | - | 268.82 | 354.705 | 2.48 | 32.312 |
| ROPE (Ω) | - | - | - | - | - | - | 63.05 | 89.794 | 0.78 | 8.180 |
| RFPP (Ω) | 100 | 30 | - | - | 150.29 | 60 | 116.99 | 75 | 166.99 | 31.121 |
| RFPE (Ω) | 100 | 40 | - | - | 66.66 | 60 | 74.05 | 100 | 74.06 | 46.681 |
| tPP (ms) | - | - | - | - | - | - | - | - | 500 | 1000 |
| tPE (ms) | - | - | - | - | - | - | - | - | 500 | 1000 |

| Name of Transmission Line | | | ANPARA SARNATH L5 | | | | | | | |
|--|-----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|
| Main I | Siemens 7SA52 | | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| | Existing Settings | Reviewed Settings | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| Resistive reach for ph-ph faults (Ω) | 10.045 | 4.938 | 12.050 | 5.173 | 12.050 | 5.364 | 20.050 | 6.576 | 2.770 | 1.234 |
| Reactance Reach (Ω) | - | - | 17.120 | 14.263 | 17.120 | 16.582 | 28.470 | 28.463 | 0.240 | 2.852 |
| Resistive reach for ph- E faults (Ω) | 6.170 | 23.938 | 8.890 | 24.173 | 8.890 | 24.364 | 14.790 | 25.576 | 6.890 | 5.984 |
| Time delay (ms) | - | - | - | - | - | - | - | - | 500 | 1000 |
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 30 | 41.494 | - | - | 30 | 68.732 | 30 | 113.877 | 30 | 10.374 |
| R1PP/PE (Ω) | 5 | 3.447 | - | - | 5 | 5.710 | 5 | 9.461 | 5 | 0.862 |
| X0PE (Ω) | 100 | 129.246 | - | - | 100 | 214.087 | 100 | 354.705 | 100 | 32.312 |
| R0PE (Ω) | 47 | 32.719 | - | - | 47 | 54.197 | 47 | 89.794 | 47 | 8.180 |
| RFPP (Ω) | 100 | 30 | - | - | 30 | 60 | 30 | 75 | 30 | 31.121 |
| RFPE (Ω) | 100 | 40 | - | - | 100 | 60 | 100 | 100 | 100 | 46.681 |

| | | | | | | | | | | |
|----------|---|---|---|---|---|---|---|---|------------|-------------|
| tPP (ms) | - | - | - | - | - | - | - | - | 500 | 1000 |
| tPE (ms) | - | - | - | - | - | - | - | - | 500 | 1000 |

| Name of Transmission Line | | | ANPARA MAU L6 | | | | | | | |
|---|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Main I | Siemens 7SA52 | | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| | Existing Settings | Reviewed Settings | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| Resistive reach for ph-ph faults (Ω) | 16.798 | 5.569 | 20.500 | 5.962 | 20.500 | 11.198 | 22.250 | 6.717 | 2.770 | 1.392 |
| Reactance Reach (Ω) | - | - | 28.620 | 23.848 | 28.620 | 24.058 | 31.600 | 33.023 | 0.240 | 4.769 |
| Resistive reach for ph- E faults (Ω) | 15.450 | 24.569 | 22.250 | 24.962 | 22.250 | 30.198 | 24.570 | 25.713 | 6.890 | 6.142 |
| Time delay (ms) | - | - | - | - | - | - | - | - | 500 | 1000 |
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | - | - | - | - | - | - | 102.83 | 120.087 | 0.86 | 17.344 |
| R1PP/PE (Ω) | - | - | - | - | - | - | 8.54 | 9.977 | 0.10 | 1.441 |
| X0PE (Ω) | - | - | - | - | - | - | 320.28 | 374.047 | 2.48 | 54.024 |

| | | | | | | | | | | |
|-------------------|---|---|---|---|---------------|-------------|---------------|---------------|---------------|---------------|
| ROPE (Ω) | - | - | - | - | - | - | 81.09 | 94.691 | 0.78 | 13.676 |
| RFPP (Ω) | - | - | - | - | 150.29 | 60 | 166.99 | 75 | 166.99 | 52.033 |
| RFPE (Ω) | - | - | - | - | 66.66 | 55.6 | 74.06 | 55 | 74.06 | 55.630 |
| tPP (ms) | - | - | - | - | 500 | 350 | - | - | 500 | 1000 |
| tPE (ms) | - | - | - | - | 500 | 350 | - | - | 500 | 1000 |

| Name of Transmission Line | | | ANPARA B TO ANPARA D L8 | | | | | | | |
|---------------------------|---------------|--------------|-------------------------|---|------------|---------------|------------|---------------|------------|--------------|
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 30 | 1.329 | - | - | 40 | 2.492 | 40 | 3.656 | 40 | 0.332 |
| R1PP/PE (Ω) | 5 | 0.110 | - | - | 5 | 0.207 | 5 | 0.304 | 5 | 0.028 |
| XOPE (Ω) | 100 | 4.140 | - | - | 120 | 7.763 | 120 | 16.776 | 120 | 1.035 |
| ROPE (Ω) | 15 | 1.048 | - | - | 15 | 1.965 | 15 | 2.882 | 15 | 0.262 |
| RFPP (Ω) | 30 | 3.988 | - | - | 30 | 7.477 | 30 | 10.967 | 30 | 0.997 |
| RFPE (Ω) | 100 | 5.982 | - | - | 100 | 11.216 | 100 | 16.450 | 100 | 1.495 |
| tPP (ms) | - | - | - | - | - | - | - | - | 500 | 1000 |
| tPE (ms) | - | - | - | - | - | - | - | - | 500 | 1000 |

| Name of Transmission Line | | | ANPARA B TO ANPARA D L9 | | | | | | | |
|---------------------------|--|--|-------------------------|--|--|--|--|--|--|--|
|---------------------------|--|--|-------------------------|--|--|--|--|--|--|--|

| Main II | ABB REL670 | | | | | | | | | |
|----------------------------|-----------------------|--------------|---------|---|------------|---------------|------------|---------------|------------|--------------|
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 30 | 1.329 | - | - | 40 | 2.492 | 40 | 3.656 | 40 | 0.332 |
| R1PP/PE (Ω) | 5 | 0.110 | - | - | 5 | 0.207 | 5 | 0.304 | 5 | 0.028 |
| XOPE (Ω) | 100 | 4.140 | - | - | 120 | 7.763 | 120 | 16.776 | 120 | 1.035 |
| ROPE (Ω) | 15 | 1.048 | - | - | 15 | 1.965 | 15 | 2.882 | 15 | 0.262 |
| RFPP (Ω) | 30 | 3.988 | - | - | 30 | 7.477 | 30 | 10.967 | 30 | 0.997 |
| RFPE (Ω) | 100 | 5.982 | - | - | 100 | 11.216 | 100 | 16.450 | 100 | 1.495 |
| tPP (ms) | - | - | - | - | - | - | - | - | 500 | 1000 |
| tPE (ms) | - | - | - | - | - | - | - | - | 500 | 1000 |

| Name of Transmission Line | | | ANPARA B TO BINA LINE | | | | | | | |
|----------------------------|-----------------------|---------------|-----------------------|---|--------------|---------------|--------------|---------------|--------------|--------------|
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 2.61 | 8.649 | - | - | 3.91 | 18.071 | 7.33 | 25.331 | 4.48 | 1.730 |
| R1PP/PE (Ω) | 0.99 | 3.633 | - | - | 1.49 | 11.802 | 2.79 | 19.062 | 1.43 | 0.727 |
| XOPE (Ω) | 8.57 | 36.333 | - | - | 12.85 | 52.676 | 24.09 | 59.936 | 14.72 | 7.267 |
| ROPE (Ω) | 2.21 | 9.085 | - | - | 3.31 | 18.617 | 6.20 | 25.877 | 3.79 | 1.817 |

| | | | | | | | | | | |
|---|-------------|---------------|---|---|------------|---------------|-------------|---------------|-------------|--------------|
| RFPP (Ω) | 8 | 25.946 | - | - | 8 | 46.622 | 8 | 42.330 | 8 | 5.189 |
| RFPE (Ω) | 10 | 30.826 | - | - | 10 | 27.147 | 10 | 24.917 | 10 | 7.784 |
| tPP (ms) | - | - | - | - | 600 | 350 | 1200 | 1000 | 2400 | 1000 |
| tPE (ms) | - | - | - | - | 600 | 350 | 1200 | 1000 | 2400 | 1000 |
| Back up Over Current and Earth Fault | | | | | | | | | | |
| Earth Fault | | | | | | | | | | |
| Pick up | 120 | 120 | | | | | | | | |
| Time Delay | 0.12 | 0.2 | | | | | | | | |

| | | | | | | | | | | |
|----------------------------|-------------------|---------------|-----------------------------|---|--------------|---------------|---------------|----------------|--------------|--------------|
| Name of Transmission Line | | | ANPARA B TO PIPRI LINE I&II | | | | | | | |
| Main II | ABB REL670 | | | | | | | | | |
| Distance Protection | Zone 1 | | Zone IB | | Zone 2 | | Zone 3 | | Zone 4 | |
| Settings | | | | | | | | | | |
| Direction | Forward | Forward | - | - | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 9.12 | 8.649 | - | - | 13.67 | 12.066 | 87.08 | 84.788 | 2.28 | 2.162 |
| R1PP/PE (Ω) | 3.47 | 3.629 | - | - | 5.21 | 5.063 | 33.19 | 35.575 | 0.87 | 0.907 |
| X0PE (Ω) | 29.98 | 36.333 | - | - | 44.97 | 50.688 | 286.42 | 356.191 | 7.50 | 9.083 |
| R0PE (Ω) | 7.72 | 9.085 | - | - | 11.58 | 12.675 | 73.74 | 92.477 | 1.93 | 2.271 |
| RFPP (Ω) | 14.95 | 25.946 | - | - | 18.42 | 36.197 | 74.38 | 75.000 | 9.74 | 6.486 |
| RFPE (Ω) | 13.47 | 38.919 | - | - | 15.21 | 51.383 | 43.38 | 51.149 | 10.25 | 9.730 |

| | | | | | | | | | | |
|---|-------------|-------------|---|---|------------|------------|-------------|-------------|-------------|-------------|
| tPP (ms) | - | - | - | - | 600 | 350 | 1200 | 1000 | 2400 | 1000 |
| tPE (ms) | - | - | - | - | 600 | 350 | 1200 | 1000 | 2400 | 1000 |
| Back up Over Current and Earth Fault | | | | | | | | | | |
| Over Current | | | | | | | | | | |
| Pick up(A) | 300 | 300 | | | | | | | | |
| Time delay(S) | 0.01 | 0.2 | | | | | | | | |
| Earth Fault | | | | | | | | | | |
| Pick up(A) | 120 | 120 | | | | | | | | |
| Time Delay(S) | 0.01 | 0.25 | | | | | | | | |

Table-2 Review of Transformer Protection settings

- For ST-1, 2, 3, 4 - LV side earth fault protection is not provided. This Protection may be considered.
- For CW-1, 2, 3, - HV & LV side earth fault protection is not provided. This Protection may be considered.
- For CW-1, 2, 3 and GT-1, 2, 3 – Over fluxing protection is not provided. This Protection may be considered.
- For CW- 3>-5 – REF protection is not provided. This Protection may be considered.
- For GT-1, 2, 3, 4&5 LV side over current and earth fault protection is provided in generators relay panels

Table-3 Review of Bus reactor Protection settings

- For Bus Reactor as per NRPC guide lines REF protection should be given.

V.SAMPLE CALCULATION

5.1 SAMPLE CALCULATION FOR ANPARA B –SINGURALI LINE MAIN-I: MICOM, P-442

| Line Distance Protection | | | | | |
|---------------------------------------|------------------------|---------------------------------|-------------------|--|--|
| Name of 400kV EHV substation:- | | Anpara-BTPS | | | |
| Name of 400kV Line:- | | Anpara B –Singurali Line | | | |
| Voltage Level in kV | | 400 | | | |
| Double circuit | | No | | | |
| Protection | | Main I – Distance | | | |
| Relay Name and Model Number | | Micom ,P-442 | | | |
| Series Compensated Line | | NO | | | |
| CT & PT DETAILS | | | | | |
| CT ratio | | 1000/1 | A | | |
| CTR | | 100 | | | |
| PT ratio | | 400/0.110 | kV | | |
| PTR | | 3636.36 | | | |
| LINE DETAILS | | | | | |
| Line | Designation | Length (in km) | Type of conductor | | |
| Protected Line (PL) | Anpara-Singurauli Line | 27.1 | moose | | |
| Adjacent Shortest Line (ASL) | Sinrauli-Vindhyachal | 3.34 | moose | | |
| Adjacent Longest Line (ALL) | Sinrauli-Lucknow | 408 | moose | | |
| Adjacent 2nd Longest Line (A2LL) | Sinrauli-Fatehpur | 331 | moose | | |
| LINE PARAMETERS | | | | | |
| Parameters | | Ohms /km | Ohms | | |
| Protected Line | | | | | |
| Positive sequence resistance, R1 | | 0.0275 | 0.0745 | | |
| Positive sequence reactance, X1 | | 0.331 | 8.970 | | |
| Positive sequence Impedence, Z1 | | 0.3321 | 8.999 | | |

| | | | | |
|-------------------------------------|--|---------|-----|--|
| Zero sequence resistance , R0 | 0.261 | 7.073 | | |
| Zero sequence reactance ,X0 | 1.031 | 27.9401 | | |
| Zero sequence Impedence, Z0 | 1.063 | 28.807 | | |
| Adjacent Longest Line | | | | |
| Positive sequence resistance, R1 | 0.0275 | 1.122 | | |
| Positive sequence reactance, X1 | 0.331 | 135.048 | | |
| Positive sequence Impedence, Z1 | 0.3321 | 135.496 | | |
| Zero sequence resistance , R0 | 0.261 | 106.488 | | |
| Zero sequence reactance ,X0 | 1.031 | 420.648 | | |
| Zero sequence Impedence, Z0 | 1.063 | 433.704 | | |
| Adjacent 2nd Longest Line | | | | |
| Positive sequence resistance, R1 | 0.0275 | 0.910 | | |
| Positive sequence reactance, X1 | 0.331 | 109.561 | | |
| Positive sequence Impedence, Z1 | 0.3321 | 109.925 | | |
| Adjacent Shortest Line | | | | |
| Positive sequence resistance, R1 | 0.0275 | 0.0918 | | |
| Positive sequence reactance, X1 | 0.331 | 1.105 | | |
| Positive sequence Impedence, Z1 | 0.3321 | 1.109 | | |
| OTHER DATA INPUTS | | | | |
| Distance characteristics | Quadrilateral | | | |
| Arc Resistance | 5 | Ohm | | |
| Typical earth fault coverage | 10 | Ohm | | |
| RELAY SETTING CALCULATIONS | | | | |
| CTR/PTR RATIO | :CTR/PTR | 0.275 | | |
| Minimum load Impedance on sec. side | :(0.85*110)/(1.732*1.2) | 44.98 | ohm | |
| Rph_max | :(0.6*Minimum load Impedance on sec. side) | 26.99 | ohm | |
| RG_max | :(0.8*Minimum load Impedance on sec. side) | 35.98 | ohm | |

| | | | | |
|--|---|---------------|--------|-----------------------|
| Rph_min | :Arc Resistance*CTR/PTR | 1.375 | ohm | |
| RG_min | :Typical earth fault coverage*CTR/PTR RATIO | 2.75 | ohm | |
| Zero sequence compensation factor | | | | |
| kZ0 Res. Comp , IkZ0I | :(Z0 - Z1)/(3* Z1) | 0.734 | | |
| kZ0 angle | :(ATAN((X0 in Ω/km -X1 in Ω/km)/(R0 in Ω/km-R1 in Ω/km))- ATAN(X1 in Ω/km/R1 in Ω/km))*180/3.14 , X0,R0,x1&R1 of protected line Parameter | -13.704 | | |
| Zone setting calculations | | | | Existing Sett ings |
| Distance protection settings : Zone 1 | | | | |
| Zone 1 reach | | 80 | % | |
| Direction | | Forward | | |
| kZ1 Res. Comp | :kZ0 Res. Comp ,IkZ0I | 0.734 | | |
| kZ1 angle | :kZ0 angle | -13.704 | deg | |
| Zone1 Impedance Reach | : Z1 in Ω *0.8*CTR/PTR RATIO | 1.9897 | ohm | 1.989 |
| R1G | :(0.8*R2G)) | 23.0331 | ohm | 27.2 |
| R1ph | :(0.8*R2ph) | 17.2748 | ohm | 8.300 |
| tZ1 | :Zone1 Tripping time | 0 | sec | 0 |
| Distance protection settings : Zone 2 | | | | |
| 120% PL or 150% PL (DC) | :IF(Double circuit ="YES",150,120) | 120 | % | |
| 100% PL + 50% ASL at remote end bus | :100*(Z1 in Ω of protected line Parameter + 0.5*(Z1 in Ω of adjacent Shortest Line)/ Z1 in Ω of protected line Parameter | 2.9845 | ohm | |
| Zone 2 reach considering lower voltage level encroachment | :MAX(120% PL or 150% PL (DC),100% PL + 50% ASL at remote end bus) | 2.6396 | ohm | |
| Direction | | Forward | | |
| kZ2 Res. Comp | :kZ0 Res. Comp , IkZ0I | 0.734 | | |
| kZ2 angle | :kZ0 angle | -13.704 | degree | |
| Zone2 Impedance Reach | :Z1 in Ω of protected line Parameter* (Zone 2 reach considering lower voltage level encroachment/100)*CTR/PTR RATIO | 2.9845 | ohm | 2.983 |
| R2G | :(0.8*R3G)) | 28.791 | ohm | 34.7 |

| | | | | |
|---|--|--------------------|--------|-------|
| R2ph | : (0.8*R3PH) | 21.594 | ohm | 16.50 |
| tZ2 | 0 to 350 m sec | 0.35 | sec | 0.35 |
| Distance protection settings : Zone 3 | | | | |
| 120% PL + 100% ALL at remote end bus | :100*(1.2*Z1 in Ω of protected line Parameter + Z1 in Ω of adjacent Longest Line)/ Z1 in Ω of protected line Parameter | 40.30553732 | ohm | |
| 100% PL + 100% ALL at remote end bus+25%ALL at remote end bus | :100*(Z1 in Ω of protected line Parameter + Z1 in Ω of adjacent Longest Line+0.25* Z1 in Ω of adjacent 2nd Longest Line)/Z1 in Ω of protected line Parameter | 47.36637738 | ohm | |
| Zone 3 reach | :MIN((120% PL + 100% ALL at remote end bus, 100% PL + 100% ALL at remote end bus+25%ALL at remote end bus) | 40.30553732 | ohm | 9.47 |
| Direction | | Forward | | |
| kZ3 Res. Comp | :kZ0 Res. Comp, IkZ0I | 0.734 | | |
| kZ3 angle | :kZ0 angle | -13.704 | degree | |
| R3G | :RG_max | 35.989 | ohm | 42.08 |
| R3ph | :Rph_max | 26.992 | ohm | 27.50 |
| tZ3 | 0 to 1 sec | 1 | sec | 1 |
| Distance protection settings : Zone 4 | | | | |
| Zone 4 reach | | 25 | % | |
| Direction | | Reverse | | |
| kZ4 Res. Comp | :kZ0 Res. Comp, IkZ0I | 0.734 | | |
| kZ4 angle | :kZ0 angle | -13.704 | degree | |
| Zone4 Impedance Reach | :Z1 in Ω of protected line Parameter*(25/100)*CTR/PTR RATIO | 0.4668 | ohm | 0.497 |
| R4G | :R3G | 35.989 | ohm | 42.08 |
| R4ph | :R3ph | 26.992 | ohm | 27.50 |
| tZ4 | : Zone 4 Tripping time | 1 | sec | 1 |

5.2 SAMPLE CALCULATION FOR ANPARA B –SINGURALI LINE MAIN-II: SIEMENS, 7SA52

| Line Distance Protection | | | | | |
|---------------------------------------|---------------------------------|----------------|-------------------|--|--|
| Name of 220kV EHV substation:- | Anpara-BTPS | | | | |
| Name of 220kV Line:- | Anpara B –Singurali Line | | | | |
| Voltage Level in kV | 400 | | | | |
| Double circuit | NO | | | | |
| Protection | Main II - Distance | | | | |
| Relay Name and Model Number | Siemens 7SA52 | | | | |
| Series Compensated Line | NO | | | | |
| CT & PT DETAILS | | | | | |
| CT ratio | 1000/1 | | A | | |
| CTR | 100 | | | | |
| PT ratio | 440/0.110 | | kV | | |
| PTR | 3636.363 | | | | |
| LINE DETAILS | | | | | |
| Line | Designation | Length (in km) | Type of conductor | | |
| Protected Line (PL) | Anpara-Singurali Line | 27.1 | moose | | |
| Adjacent Shortest Line (ASL) | Sinrauli-Vindhyachal | 3.34 | moose | | |
| Adjacent Longest Line (ALL) | Sinrauli-Lucknow | 408 | moose | | |
| Adjacent second Longest Line(ASLL) | Sinrauli-Fatehpur | 331 | moose | | |
| LINE PARAMETERS | | | | | |
| Parameters | Ohms /km | | Ohms | | |
| Protected Line | | | | | |
| Positive sequence resistance, R1 | 0.0275 | | 0.0745 | | |
| Positive sequence reactance, X1 | 0.331 | | 8.970 | | |
| Positive sequence Impedance, Z1 | 0.3321 | | 8.999 | | |
| Zero sequence resistance , R0 | 0.261 | | 7.073 | | |

| | | | | |
|--|---------------|---------|--|--|
| Zero sequence reactance ,X0 | 1.031 | 27.9401 | | |
| Zero sequence Impedance, Z0 | 1.063 | 28.807 | | |
| Adjacent Longest Line | | | | |
| Positive sequence resistance, R1 | 0.0275 | 1.122 | | |
| Positive sequence reactance, X1 | 0.331 | 135.048 | | |
| Positive sequence Impedance, Z1 | 0.3321 | 135.496 | | |
| Zero sequence resistance , R0 | 0.261 | 106.488 | | |
| Zero sequence reactance ,X0 | 1.031 | 420.648 | | |
| Zero sequence Impedance, Z0 | 1.063 | 433.704 | | |
| Adjacent Shortest Line | | | | |
| Positive sequence resistance, R1 | 0.0275 | 0.910 | | |
| Positive sequence reactance, X1 | 0.331 | 109.561 | | |
| Positive sequence Impedance, Z1 | 0.3321 | 109.925 | | |
| Adjacent Second Longest Line | | | | |
| Positive sequence resistance, R1 | 0.0275 | 9.1025 | | |
| Positive sequence reactance, X1 | 0.331 | 109.561 | | |
| Zero sequence reactance ,X0 | 1.031 | 341.261 | | |
| Zero sequence Impedance, Z0 | 1.063 | 351.853 | | |
| OTHER DATA INPUTS | | | | |
| Distance characteristics | Quadrilateral | | | |
| Arc Resistance | 8 | ohm | | |
| Tower footing resistance | 15 | ohm | | |
| I2/I1 ratio | 0.954 | | | |
| I2 - Single phase to ground fault level at remote end bus, I1 - Single phase to ground fault level at local end bus if data not available I2/I1 is taken as 3 | | | | |
| Safety margin | 20 | % | | |
| RELAY SETTING CALCULATIONS | | | | |

| | | | | |
|---|---|----------|-----|------------------|
| CTR/PTR | 0.275 | | | |
| Zero sequence compensation factor | | | | |
| RE/RL =(R0-R1)/3R1 | :(R0 in Ω of Protected Line - R1 in Ω of Protected Line)/(3*R1 in Ω of Protected Line) | 2.830303 | | |
| XE/XL =(X0-X1)/3X1 | :(X0 in Ω of Protected Line - X1 in Ω of Protected Line)/(3*X1 in Ω of Protected Line) | 0.704935 | | |
| k0 = (Z0-Z1)/3Z1 | :(Z0 in Ω of Protected Line - Z1 in Ω of Protected Line)/(3*Z1 in Ω of Protected Line) | 0.73401 | | |
| Resistive Reach calculations | | | | |
| Rph -E Tolerance | :(1+(I2/I1 ratio))*(Arc Resistance + Tower footing resistance)*(1+(Safety margin/100))/(1+RE/RL) | | | |
| Rph -E Tolerance on secondary | :Rph -E Tolerance *(CTR/PTR) | 2.654 | | |
| Rph -ph Tolerance | :(Arc Resistance/2)*(1+(Safety margin/100)) | | | |
| Rph -ph Tolerance on secondary | :Rph -ph Tolerance *(CTR/PTR) | 0.825 | | |
| Effective Transformer Impedance | | | | |
| Zone setting calculations | | | | |
| Distance protection settings : Zone 1 | | | | |
| Zone 1 reach | | 80 | % | Existing Setting |
| Direction | | Forward | | |
| R(Z1), Resistance for ph-ph faults | :MAX(((R1 in Ω of Protected Line*0.8) + Rph -ph Tolerance)*(CTR/PTR),(R1 in Ω of Protected Line*0.8*Line angle * CTR/PTR)+Rarc/2) | 4.163 | ohm | 4.125 |
| X(Z1), Reactance | :(X1 in Ω of Protected Line)*0.8*(CTR/PTR) | 1.98289 | ohm | 1.980 |
| RE(Z1), Resistance for ph -e faults | :(MAX((R1 in Ω of Protected Line*0.8) + Rph -E Tolerance)*(CTR/PTR),(R1 in Ω of Protected Line*0.8*Line angle * CTR/PTR+ Rarc +Rtower footing)) | 23.163 | ohm | 15.125 |
| T1- 1phase | Zone 1 Tripping time | 0 | sec | 0 |
| T1- multi phase | Zone 1 Tripping time | 0 | sec | 0 |
| Distance protection settings : Zone 1B | | | | |
| Zone 1B reach | | 100 | % | |
| Direction | | Forward | | |
| R(Z1), Resistance for ph-ph faults | :((R1 in Ω of Protected Line)+Rph -ph Tolerance)*(CTR/PTR), R1 in Ω of Protected Line*Line angle * CTR/PTR)+Rarc/2) | 4.20 | ohm | 8.250 |
| X(Z1), Reactance | :X1 in Ω of Protected Line*(CTR/PTR) | 2.4786 | ohm | 2.970 |

| | | | | |
|--|--|----------|-----|--------|
| RE(Z1), Resistance for ph -e faults | : $(\text{MAX}((R1 \text{ in } \Omega \text{ of Protected Line}) + R_{\text{ph -E Tolerance}}) * (\text{CTR/PTR}), R1 \text{ in } \Omega \text{ of Protected Line} * \text{Line angle} * \text{CTR/PTR}) + R_{\text{arc}} + R_{\text{tower footing}})$ | 23.212 | ohm | 19.250 |
| T1- 1phase | Zone 1B Tripping time | 0 | sec | 0 |
| T1- multi phase | Zone 1B Tripping time | 0 | sec | 0 |
| Distance protection settings : Zone | | | | |
| 100% PL + 50% ASL at remote bus | : $(X1 \text{ in } \Omega \text{ of Protected Line} + (0.5 * X1 \text{ in } \Omega \text{ of adjacent Shortest Line}))$ | 2.5544 | ohm | |
| Zone 2 reach | : $(100\% \text{ PL} + 50\% \text{ ASL at remote bus})$ | 2.5546 | ohm | |
| Direction | | Forward | | |
| R(Z1), Resistance for ph-ph faults | : $(\text{MAX}((R1 \text{ in } \Omega \text{ of Protected Line} + 0.5 * R1 \text{ in Shortest line}) + R_{\text{ph -ph Tolerance}}) * (\text{CTR/PTR}), ((R1 \text{ in } \Omega \text{ of Protected Line} + 0.5 * R1 \text{ in Shortest line} * \text{Line angle} * \text{CTR/PTR}) + R_{\text{arc}}/2))$ | 4.212 | ohm | 8.250 |
| X(Z1), Reactance | : $(X1 \text{ in } \Omega \text{ of Protected Line} + (0.5 * X1 \text{ in } \Omega \text{ of adjacent Shortest Line}))$ | 2.5546 | ohm | 2.970 |
| RE(Z1), Resistance for ph -e faults | : $(\text{MAX}((R1 \text{ in } \Omega \text{ of Protected Line} + 0.5 * R1 \text{ in Shortest line}) + R_{\text{ph -ph Tolerance}}) * (\text{CTR/PTR}), R1 \text{ in } \Omega \text{ of Protected Line} + 0.5 * R1 \text{ in Shortest line} * \text{Line angle} * \text{CTR/PTR}) + R_{\text{arc}} + R_{\text{tower footing}})$ | 23.212 | ohm | 19.250 |
| T1- 1phase | : $\text{IF}((Z1 \text{ in } \Omega \text{ of Protected Line} * ((\text{Zone 2 reach}/100) - 1)) < (0.6 * Z1 \text{ in } \Omega \text{ of adjacent Shortest Line}), 0.35, 0.5)$ | 0.35 | sec | 0.35 |
| T1- multi phase | : $\text{IF}((Z1 \text{ in } \Omega \text{ of Protected Line} * ((\text{Zone 2 reach}/100) - 1)) < (0.6 * Z1 \text{ in } \Omega \text{ of adjacent Shortest Line}), 0.35, 0.5)$ | 0.35 | sec | 0.35 |
| Distance protection settings : Zone | | | | |
| 120% PL + 100% ALL | : $(1.2 * X1 \text{ in } \Omega \text{ of Protected Line} + X1 \text{ in } \Omega \text{ of adjacent Longest Line})$ | 40.167 | | |
| 100% PL + 100% ALL + 25% ASLL | : $(1 * X1 \text{ in } \Omega \text{ of Protected Line} + X1 \text{ in } \Omega \text{ of adjacent Longest Line} + 0.25 * X1 \text{ in } \Omega \text{ of adjacent second longest line})$ | 171.6500 | | |
| Zone 3 reach | : $\text{MIN}((100\% \text{ PL} + 100\% \text{ ALL}), (100\% \text{ PL} + 100\% \text{ ALL} + 25\% \text{ ASLL}))$ | 40.1671 | | |
| Direction | | Forward | | |
| R(Z1), Resistance for ph-ph faults | : $(\text{MAX}((1.2 * R1 \text{ in } \Omega \text{ of Protected Line} + R1 \text{ in } \Omega \text{ of adjacent Longest Line} + R_{\text{ph -ph Tolerance}}) * (\text{CTR/PTR}), ((1.2 * R1 \text{ in } \Omega \text{ of Protected Line} + R1 \text{ in } \Omega \text{ of adjacent Longest Line}) * (\text{CTR/PTR}) + (R_{\text{arc}}/2))$ | 7.330 | ohm | 13.750 |
| X(Z1), Reactance | $\text{MIN}(120\% \text{ PL} + 100\% \text{ ALL}, 100\% \text{ PL} + 100\% \text{ ALL} + 25\% \text{ ASLL})$ | 40.1671 | ohm | 9.440 |
| RE(Z1), Resistance for ph -e faults | : $(\text{MAX}((1.2 * R1 \text{ in } \Omega \text{ of Protected Line} + R1 \text{ in } \Omega \text{ of adjacent Longest Line} + R_{\text{ph -ph Tolerance}}) * (\text{CTR/PTR}), ((1.2 * R1 \text{ in } \Omega \text{ of Protected Line} + R1 \text{ in } \Omega \text{ of adjacent Longest Line}) * (\text{CTR/PTR}) + (R_{\text{arc}} + R_{\text{tower footing}}))$ | 26.33 | ohm | 23.375 |

| | | | | |
|--|--|---------|-----|--------|
| T1- 1phase | :IF(100% PL + 80% of ETI at remote bus<120% PL + 100% ALL,1,0.8) | 1 | sec | 1 |
| T1- multi phase | :IF(100% PL + 80% of ETI at remote bus<120% PL + 100% ALL,1,0.8) | 1 | | |
| Distance protection settings : Zone 4 | | | | |
| Zone 4 reach | | 20 | % | |
| Direction | | Reverse | | |
| R(Z1), Resistance for ph-ph faults | : ((R1 in Ω of Protected Line*Zone 4 reach/100)+Rph -ph Tolerance) *(CTR/PTR) | 0.2474 | ohm | 4.130 |
| X(Z1), Reactance | : (Zone 4 reach/100)*X1 in Ω of Protected Line*(CTR/PTR) | 0.4957 | ohm | 0.500 |
| RE(Z1), Resistance for ph -e faults | : ((R1 in Ω of Protected Line*Zone 4 reach/100)+Rph -E Tolerance) *(CTR/PTR) | 0.7048 | ohm | 15.130 |
| T1- 1phase | : Zone 4 Tripping time | 1 | sec | 1 |
| T1- multi phase | : Zone 4 Tripping time | 1 | sec | 1 |

5.3 SAMPLE CALCULATION FOR ANPARA B –SULTHANPUR MAIN-II: ABB, REL-670

| | | | | |
|---------------------------------------|----------------------------------|----------------|--|--|
| Line Distance Protection | | | | |
| Name of 220kV EHV substation:- | Anpara BTPS | | | |
| Name of 220kV Line:- | Anpara B- Sulthanpur Line | | | |
| Voltage Level in kV | 400 | | | |
| Double circuit | NO | | | |
| Protection | Main II - Distance | | | |
| Series Compensated Line | NO | | | |
| CT & PT DETAILS | | | | |
| CTR | 1000 | | | |
| PTR | 3636.36 | | | |
| LINE DETAILS | | | | |
| Line | Designation | Length (in km) | | |
| Protected Line (PL) | Anpra –Sulthanpur Line | 267 | | |
| Adjacent Shortest Line (ASL) | sulthanpur -tanda | 103 | | |
| Adjacent Longest Line (ALL) | Sinrauli-Lucknow | 163.8 | | |
| LINE PARAMETERS | | | | |

| Parameters | Ohms /km | Ohms | | |
|-----------------------------------|----------|---------|---|--|
| Protected Line | | | | |
| Positive sequence resistance, R1 | 0.0275 | 7.343 | | |
| Positive sequence reactance, X1 | 0.331 | 88.377 | | |
| Positive sequence Impedance, Z1 | 0.3321 | 88.681 | | |
| Zero sequence resistance , R0 | 0.261 | 69.687 | | |
| Zero sequence reactance ,X0 | 1.031 | 275.277 | | |
| Zero sequence Impedance, Z0 | 1.064 | 283.961 | | |
| Adjacent Longest Line | | | | |
| Positive sequence resistance, R1 | 0.0275 | 4.505 | | |
| Positive sequence reactance, X1 | 0.331 | 54.218 | | |
| Positive sequence Impedance, Z1 | 0.3321 | 54.405 | | |
| Zero sequence resistance , R0 | 0.261 | 42.752 | | |
| Zero sequence reactance ,X0 | 1.031 | 168.878 | | |
| Zero sequence Impedance, Z0 | 1.064 | 174.205 | | |
| Adjacent Shortest Line | | | | |
| Positive sequence resistance, R1 | 0.0275 | 2.8325 | | |
| Positive sequence reactance, X1 | 0.331 | 34.093 | | |
| Zero sequence resistance , R0 | 0.261 | 26.883 | | |
| Zero sequence reactance ,X0 | 1.031 | 106.193 | | |
| Positive sequence Impedance, Z1 | 0.3321 | 34.210 | | |
| RELAY SETTING CALCULATIONS | | | | |
| CTR/PTR | | 0.275 | | |
| Thermal rating of conductor | | 800 | A | |

| | | | | |
|--|--|---------|---------------------|-------------------|
| Minimum load impedance | : $(0.85 * \text{Voltage Level in kV}) / (1.732 * \text{Thermal rating of conductor} * 1.5 / 1000)$ | 163.59 | ohm | |
| Zone setting calculations | | | Downloaded Settings | Existing Settings |
| Distance protection settings : Zone 1 | | | | |
| Direction | | Forward | | |
| X1FwPP/PE | : X1 in Ω of Protected Line*0.8 | 70.702 | ohm | 70.67 |
| R1PP/PE | : R1 in Ω of Protected Line*0.8 | 5.874 | ohm | 5.93 |
| Z1 | : $\text{SQRT}(X1FwPP/PE^2 + R1PP/PE^2)$ | 70.945 | ohm | |
| X0PE | : X0 in Ω of Protected Line*0.8 | 220.222 | ohm | 203.77 |
| R0PE | : R0 in Ω of Protected Line*0.8 | 55.750 | ohm | 64.08 |
| RFfwPP/RFRvPP | : $\text{MIN}(3 * (X1FwPP/PE), 1.6 * \text{Minimum load impedance} * (\text{COS}(30 * 3.14 / 180) - ((R1PP/PE) / (X1FwPP/PE)) * \text{SIN}(30 * 3.14 / 180)), 30)$ | 30.000 | ohm | 133.59 |
| RFfwPE/RFRvPE | : $\text{MIN}(4.5 * (X1FwPP/PE), 0.8 * \text{Minimum load impedance} * (\text{COS}(30 * 3.14 / 180) - ((2 * (R1PP/PE) + R0PE) / (2 * (X1FwPP/PE) + X0PE)) * \text{SIN}(30 * 3.14 / 180)), 40)$ | 40.000 | ohm | 44.09 |
| tPP | : Zone 1 Tripping Time | 0 | ms | 0 |
| tPE | : Zone 1 Tripping Time | 0 | ms | 0 |
| Distance protection settings : Zone 2 | | | | |
| Direction | | Forward | | |
| X1FwPP/PE | : X1 in Ω of Protected Line + $(0.5 * X1$ in Ω of adjacent Shortest Line) | 105.424 | ohm | 106.01 |
| R1PP/PE | : R1 in Ω of Protected Line + $(0.5 * R1$ in Ω of adjacent Shortest Line) | 8.759 | ohm | 8.89 |
| Z2 | : $\text{SQRT}((X1FwPP/PE)^2 + (R1PP/PE)^2)$ | 105.36 | ohm | |
| X0PE | : X0 in Ω of Protected Line + $(0.5 * X0$ in Ω of adjacent Shortest Line) | 328.374 | ohm | 305.66 |
| R0PE | : R0 in Ω of Protected Line + $(0.5 * R0$ in Ω of adjacent Shortest Line) | 83.129 | ohm | 96.12 |
| RFfwPP/RFRvPP | : $\text{MIN}(3 * (X1FwPP/PE), 1.6 * \text{Minimum load impedance} * (\text{COS}(30 * 3.14 / 180) - ((R1PP/PE) / (X1FwPP/PE)) * \text{SIN}(30 * 3.14 / 180)), 60)$ | 60.000 | ohm | 150.29 |

| | | | | |
|--|---|---------|-----|--------|
| RFfwPE/RFRvPE | : $\text{MIN}(4.5*(X1FwPP/PE), 0.8*\text{Minimum load impedance}*(\text{COS}(30*3.14/180)-((2*(R1PP/PE)+E60)/(2*(X1FwPP/PE)+X0PE))*\text{SIN}(30*3.14/180)), 60)$ | 60.000 | ohm | 66.66 |
| tPP | : Zone 2 Tripping Time | 400 | ms | 300 |
| tPE | : Zone 2 Tripping Time | 400 | ms | 300 |
| Distance protection settings : Zone 3 | | | | |
| Direction | | Forward | | |
| X1FwPP/PE | : $(X1 \text{ in } \Omega \text{ of Protected Line} + X1 \text{ in } \Omega \text{ of adjacent Longest Line} * 0.5)$ | 115.486 | ohm | 170.94 |
| R1PP/PE | : $(R1 \text{ in } \Omega \text{ of Protected Line} + R1 \text{ in } \Omega \text{ of adjacent Longest Line} * 0.5)$ | 9.595 | ohm | 14.34 |
| Z3 | : $\text{SQRT}((X1FwPP/PE)^2 + (R1PP/PE)^2)$ | 115.88 | ohm | |
| X0PE | : $X0 \text{ in } \Omega \text{ of Protected Line} + X0 \text{ in } \Omega \text{ of adjacent Longest Line} * 0.5)$ | 359.716 | ohm | 492.88 |
| R0PE | : $(R0 \text{ in } \Omega \text{ of Protected Line} + R0 \text{ in } \Omega \text{ of adjacent Longest Line} * 0.5)$ | 91.063 | ohm | 154.99 |
| RFfwPP/RFRvPP | : $\text{MIN}(3*(X1FwPP/PE), 1.6*\text{Minimum load impedance}*(\text{COS}(30*3.14/180)-((R1PP/PE)/(X1FwPP/PE))*\text{SIN}(30*3.14/180)), 60)$ | 75.000 | ohm | 166.99 |
| RFfwPE/RFRvPE | : $\text{MIN}(4.5*(X1FwPP/PE), 0.8*\text{Minimum load impedance}*(\text{COS}(30*3.14/180)-((2*(R1PP/PE)+E60)/(2*(X1FwPP/PE)+X0PE))*\text{SIN}(30*3.14/180)), 60)$ | 100.000 | ohm | 74.06 |
| tPP | : Zone 3 Tripping Time | 1000 | ms | 1000 |
| tPE | : Zone 3 Tripping Time | 1000 | ms | 1000 |
| Distance protection settings : Zone 4 | | | | |
| Zone 4 reach | | 20 | % | |
| Direction | | Reverse | | |
| X1FwPP/PE | : $(20/100)*X1 \text{ in } \Omega \text{ of Protected Line}$ | 14.140 | ohm | 0.86 |
| R1PP/PE | : $R1 \text{ in } \Omega \text{ of Protected Line} * 20/100$ | 1.175 | ohm | 0.1 |
| Z4 | : $\text{SQRT}((X1FwPP/PE)^2 + (R1PP/PE)^2)$ | 14.188 | ohm | |
| X0PE | : $X0 \text{ in } \Omega \text{ of Protected Line} * 20/100$ | 44.044 | ohm | 2.48 |

| | | | | |
|---------------|---|--------|-----|--------|
| ROPE | : R_0 in Ω of Protected Line*20/100 | 11.150 | ohm | 0.78 |
| RFfwPP/RFRvPP | : $\text{MIN}(3*(X1FwPP/PE), 1.6*\text{Minimum load impedance}*(\text{COS}(30*3.14/180)-((R1PP/PE)/(X1FwPP/PE))*\text{SIN}(30*3.14/180)), 60)$ | 42.421 | ohm | 166.99 |
| RFfwPE/RFRvPE | : $\text{MIN}(4.5*(X1FwPP/PE), 0.8*\text{Minimum load impedance}*(\text{COS}(30*3.14/180)-((2*(R1PP/PE)+E60)/(2*(X1FwPP/PE)+X0PE))*\text{SIN}(30*3.14/180)), 60)$ | 63.631 | ohm | 74.06 |
| tPP | : Zone 4 Tripping Time | 1000.0 | ms | 500 |
| tPE | : Zone 4 Tripping Time | 1000.0 | ms | 500 |

5.4 Sample calculations for line back up Over Current and Earth Fault for Anpara B- Bina 132 kV line: MICOM, P-142

| | |
|---|--------|
| FAULT CONTRIBUTION IN kA FOR REMOTE END BUS FAULT (3 ph) | 3.183 |
| FAULT CONTRIBUTION IN kA FOR REMOTE END BUS FAULT (1 ph) | 2.8647 |
| CT Ratio = | 600 |
| Over current protection | |
| Choose plug setting to be = | 0.34 |
| The primary operating current (POC) =PS*CT Ratio | 204 |
| Fault current current consiered for setting calculation, If (Amp) = | 3183 |
| PSM = If/POC | 15.603 |
| The relay is coordinated with Zone-2 distance protection + 100ms with Op.Time (in sec)of = | 0.5 |
| Choosing a normal inverse characteristics, operating time at TMS=1, $T = 0.14 / I^{(0.02)-1}$ | 2.48 |
| The Time required TMS = Required Op.Time / Op.time = 1 | 0.202 |
| Set TMS = | 0.21 |
| Operating time achieved @ Set TMS | 0.520 |
| Earth fault protection | |
| Choose plug setting to be = | 0.2 |
| The primary operating current (POC) =PS*CT Ratio | 120 |
| Fault current current consiered for setting calculation, If (Amp) = | 2864.7 |
| PSM = If/POC | 23.873 |
| The relay is coordinated with Zone-2 distance protection + 100ms with Op.Time (in sec)of = | 0.5 |
| Choosing a normal inverse characteristics, operating time at TMS=1, $T = 0.14 / I^{(0.02)-1}$ | 2.14 |
| The Time required TMS = Required Op.Time / Op.time = 1 | 0.20 |
| Set TMS = | 0.25 |
| Operating time achieved @ Set TMS | 0.534 |

5.5 Sample calculations for Transformer Differential for MICOM P-645:

| | | | | | |
|----------------|--|----------------|--------------|--|--|
| | SUB STATION | Anpara-BTPS | | | |
| | DIFFERENTIAL PROTECTION FOR TRANSFORMER | 87T | TR1 | | |
| | Relay used | Micom,P-645 | | | |
| | Settings Value | Secondary side | | | |
| Sl. No. | Parameters | Value | Units | | |
| 1 | Transformer MVA rating | 100 | MVA | | |
| 2 | Voltage rating | 400/132 | kV | | |
| 3 | Vector Group | YNa0d11 | | | |
| 4 | Rectance (HV- LV) | 10 | % | | |
| 5 | Voltage at HV nominal | 400 | kV | | |
| 6 | Voltage LV nominal | 132 | kV | | |
| | CT Ratio | | | | |
| | HV Side | | | | |
| 7 | CT ratio on the HV side | 500/1 | | | |
| 8 | CT primary current on the HV side | 500 | A | | |
| 9 | CT secondary current on the HV side | 1 | A | | |
| | LV Side | | | | |
| 10 | CT 1 ratio on the LV side | 600/1 | | | |
| 11 | CT 1 primary current on the LV side | 600 | A | | |
| 12 | CT 1 secondary current on the LV side | 1 | A | | |
| | OLTC | | | | |
| 16 | Min Tap | -10 | % | | |
| 17 | Max Tap | 10 | % | | |

| CALCULATIONS | | | | |
|---|---------------------------------------|---|-----------------|--------------------|
| 18 | HV side rated current | : Transformer MVA rating*1000/((3 ^{0.5})*Voltage at HV nominal) | 144.34 | A |
| 19 | HV Side CT current | : (HV side rated current)/ (CT primary current on the HV side/CT secondary current on the HV side) | 0.29 | A |
| 20 | LV side rated current | : Transformer MVA rating*1000/((3 ^{0.5})*Voltage LV nominal) | 437.39 | A |
| 21 | LV Side CT current | : (LV side rated current)/ (CT 1 primary current on the LV side/CT 1 secondary current on the LV side) | 0.73 | |
| 23 | Compensation factor | | | |
| 24 | Compensation factor on HV CT (Kma) | : 1/HV Side CT current | 3.464 | - |
| 25 | Compensation factor on LV CT (Kmb) | : 1/LV Side CT current | 1.372 | - |
| 26 | Compensated current on CT Sec HV Side | : HV Side CT current*Compensation factor on HV CT (Kma) | 1.000 | - |
| 27 | Compensated current on CT Sec LV Side | : (LV Side CT current)*Compensation factor on LV CT (Kmb) | 1.000 | - |
| For Min Tap of OLTC | | | | |
| LV SIDE | | | | |
| 28 | Full load current | : Transformer MVA rating*1000/((3 ^{0.5})*Voltage at LV nominal*(1+(Min Tap/100))) | 160.38 | A |
| 29 | Full load current on CT sec. | : Full load current/(CT primary current on the HV side/CT primary current on the LV side) | 0.321 | A |
| 30 | Compensated current on CT Sec. | : Full load current on CT sec.*Compensation factor on LV CT (Kma) | 1.111 | A |
| For MAX Tap of OLTC | | | | |
| HV SIDE | | | | |
| 31 | Full load current | : Transformer MVA rating*1000/((3 ^{0.5})*Voltage at HV nominal*(1+(Max Tap/100))) | 131.22 | A |
| 32 | Full load current seen by CT sec | : Full load current/(CT primary current on the HV side/CT primary current on the LV side) | 0.262 | A |
| 33 | Compensated current on CT Sec | : Full load current seen by CT sec*Compensation factor on HV CT (Kma) | 0.909 | A |
| BIAS SETTING | | | Existing | Recommended |
| 34 | Idiff> | Relay Settings | 0.2 | 0.2 |
| Stability check performed by for the following cases | | | | |

| | | | | | |
|----|--|---|----------|---------|--|
| A. | The transformer is fully loaded at minimum tap | | | | |
| B. | The transformer is fully loaded at maximum tap | | | | |
| C. | Through Fault stability at normal tap | | | | |
| D. | Through Fault stability at minimum tap | | | | |
| E. | Through Fault stability at maximum tap | | | | |
| A. | Stability of transformer at full load and under operation at minimum tap | | | | |
| 1 | Transformer HV side current in Iref, PU, I1 | : Compensated current on CT Sec. | 1.111 | A | |
| 2 | Transformer LV side current , Iref | : (LV Side CT current)*Compensation factor on LV CT (Kmb) | 1 | A | |
| 3 | Transformer LV side current , Iref, PU, I2 | : (Transformer LV side current , Iref)/(CT 1 secondary current on the LV side) | 1 | A | |
| 4 | Differential current, Idiff (I1-I2) | : ABS((Transformer HV side current in Iref, PU, I1)-(Transformer LV side current , Iref, PU, I2)) | 0.111 | A | |
| 5 | Restraining current, Istab (I1+I2) | : ((Transformer HV side current in Iref, PU, I1)+(Transformer LV side current , Iref, PU, I2))/2 | 1.06 | A | |
| | The operating point is in the stable region | | | | |
| B. | Stability of transformer at full load and under operation at maximum tap | | | | |
| 1 | Transformer HV side current in Iref, PU, I1 | : Compensated current on CT Sec | 0.9091 | A | |
| 2 | Transformer LV side current , Iref | : (LV Side CT current)*Compensation factor on LV CT (Kmb) | 1 | A | |
| 3 | Transformer LV side current , Iref, PU, I2 | : (Transformer LV side current , Iref)/(CT 1 secondary current on the LV side) | 1 | A | |
| 4 | Differential current, Idiff (I1-I2) | : (Transformer LV side current , Iref, PU, I2)-(Transformer HV side current in Iref, PU, I1) | 0.09 | A | |
| 5 | Restraining current, Istab (I1+I2) | : ((Transformer LV side current , Iref, PU, I2)+(Transformer HV side current in Iref, PU, I1))/2 | 0.95 | A | |
| | The operating point is in the stable region | | | | |
| C. | Stability of transformer at through fault and under operation at normal tap | | | | |
| 1 | The fault MVA =MVA/%Z | : (Transformer MVA rating)/((Reactance (HV- LV))/100) | 1000.000 | MV A | |
| 2 | Through fault current on the HV side | : (The fault MVA*1000)/(SQRT(3)*Voltage at HV nominal) | 1443.38 | A | |

| | | | | | |
|---|--|--|---------|---|--------|
| 3 | Through fault current on HV side seen by relay (CT sec) | : (Through fault current on the HV side)/ (CT primary current on the HV side/CT primary current on the HV side) | 2.89 | A | |
| 5 | Compensated Through fault current at HV side seen by relay., I1 | : Through fault current on HV side seen by relay (CT sec)*Compensation factor on HV CT (Kma) | 10.00 | A | |
| 6 | Through fault current on the LV side | : (The fault MVA*1000)/(SQRT(3)*Voltage LV nominal) | 4373.87 | A | |
| 7 | Through fault current on the LV side seen by relay (CT sec) | : (Through fault current on the LV side/CT 1 primary current on the LV side) | 7.29 | A | |
| 8 | Compensated Through fault current on LV side | : (Through fault current on the LV side seen by relay (CT sec)) *Compensation factor on LV CT (Kmb) | 10.00 | A | |
| 9 | Transformer LV side current in Iref, PU Iref/CT sec, I2 | : Compensated Through fault current on LV side/CT 1 secondary current on the LV side | 10.00 | A | |
| 10 | Differential current, Idiff (I1-I2) | : Transformer LV side current, I2-Compensated Through fault current at HV side seen by relay, I1 | 0.00 | A | |
| 11 | Restraining current, Istab (I1+I2) | : (Transformer LV side current, I2+Compensated Through fault current at HV side seen by relay, I1)/2 | 10.00 | A | |
| The operating point is in the stable region | | | | | |
| D. | Stability of transformer for through fault under operation at minimum tap | | | | |
| 1 | Through fault current on the HV side at minimum tap position | : (Through fault current on the HV side)/(1+(Min Tap)/100) | 1603.75 | A | |
| 2 | Through fault current on the HV side seen by relay (CT sec) | : (Through fault current on the HV side at minimum tap position)* (CT primary current on the HV side/CT primary current on the HV side) | 3.21 | A | |
| 3 | Compensated Through fault current on HV side | : Through fault current on the HV side seen by relay (CT sec)*Compensation factor on HV CT (Kma) | 11.11 | A | |
| 4 | Transformer HV side current in Iref, PU Iref/CT sec, I1 | : Compensated Through fault current on HV side/CT secondary current on the HV side | 11.11 | A | |
| 5 | Transformer LV side current in Iref, PU Iref/CT sec, I2 | : Transformer LV side current, I2 | 10.00 | A | |
| 6 | Differential current, Idiff (I1-I2) | : (Transformer HV side current, I1)-(Transformer LV side current, I2) | 1.11 | A | stable |

| | | | | | |
|---|---|---|-------|---|--|
| 7 | Restraining current, Istab (I1+I2) | : ((Transformer HV side current, I1)+(Transformer LV side current, I2))/2 | 10.56 | A | |
| | The operating point is in the stable region | | | | |

| E. | Stability of transformer for through fault under operation at maximum tap | | | | | |
|----|---|--|---------|---|--------|--|
| 1 | Through fault current on the HV side at maximum tap position | : (Through fault current on the HV side)/(1+Max Tap/100) | 1312.16 | A | | |
| 2 | Through fault current on the HV side seen by relay (CT sec.) | : (Through fault current on the HV side at maximum tap position)*(CT primary current on the HV side/CT primary current on the HV side) | 2.62 | A | | |
| 3 | Compensated Through fault current on HV side | : (Through fault current on the HV side seen by relay (CT sec.))*Compensation factor on HV CT (Kma) | 9.09 | A | | |
| 4 | Transformer HV side current in Iref, PU Iref/CT sec,I1 | Compensated Through fault current on HV side/CT secondary current on the HV side | 9.09 | A | | |
| 5 | Transformer LV side current in Iref, PU Iref/CT sec, I2 | Transformer LV side current, I2 | 10.00 | A | | |
| 6 | Differential current, Idiff (I1-I2) | (Transformer HV side current sec,I1) - (Transformer LV side current, I2) | 0.91 | A | stable | |
| 7 | Restraining current, Istab (I1+I2) | ((Transformer HV side current sec,I1) + (Transformer LV side current, I2))/2 | 9.55 | A | | |
| | The operating point is in the stable region | | | | | |

5.6 Sample calculations Transformer REF Protection: MICOM, P-645

| Relay used | | MICOM | P-141 | |
|--------------------|--|------------|----------|-----|
| Sl. No. | Parameters | Value | Unit | |
| 1 | T/F Capacity | 100 | MVA | |
| 2 | Voltage Ratio | 400/132 | kV | |
| 3 | REF, Phase Side CT ratio | 500/1 | | |
| 4 | Phase Side CT primary | 500 | | |
| 5 | Phase Side CT secondary | 1 | | |
| 6 | REF, Neutral Side CT ratio | 500/1 | | |
| 7 | Neutral Side CT primary | 500 | | |
| 8 | Neutral Side CT secondary | 1 | | |
| 9 | Reactor Impedance | 10 | % | |
| CALCULATION | | | | |
| 12 | Maximum fault current on the HV side = (fault at that bus /impedance) | 4604.07 | A | |
| 13 | Current seen by the relay = (max fault current /CT ratio) | 7.67 | | |
| | If | 7.67 | | |
| Rstab Calculation | | | | |
| 14 | Rct value in CT in ohms (assumed), Rct | 3 | ohm | |
| 15 | Lead wire resistance RL | 0.6 | ohm | |
| 16 | Total Lead wire resistance | 1.498 | ohm | |
| 17 | voltage developed during fault across the relay , Vs (= Fault current* (Rct + 2RL)) | 26.47 | Volt | |
| | Settings | Calculated | Existing | |
| 18 | Ipickup | 0.10 | 0.1 | A |
| 19 | stabilizing resistor value, Rstab (min) (Rstab = Vs/Is) | 264.69 | - | ohm |

5.7 Sample calculations of Bus reactor Differential Protection: MICOM, P-645

| Relay used | | MICOM | P-643 |
|------------|---|--------|-------|
| Sl. No. | Parameter | Value | Unit |
| 1 | Reactor capacity | 63 | MVAR |
| 2 | Voltage Level | 420 | kV |
| 3 | Phase Side CT Ratio | 100/1 | |
| 4 | CT (Phase Side)-Primary | 100 | |
| 5 | CT (Phase Side)-Secondary | 1 | |
| 6 | Neutral Side Side CT Ratio | 100/1 | |
| 7 | CT (Neutral Side)-Primary | 100 | |
| 8 | CT (Neutral Side)-Secondary | 1 | |
| 9 | Full Load Current of Reactor(A)=(reactor capacity/($\sqrt{3}$ *kv)*1000) | 86.61 | A |
| 10 | Inrush Current in Primary (A) assumed=(6*full load current) (6 times of normal current-assumed) | 519.63 | A |
| 11 | Inrush Current in Secondary (If) (winding a and c)=(full load current /ct ratio) | 5.20 | A |

| | | | |
|----------------------------------|---|-------|---|
| 12 | Compensation ratio = (1/inrush current in secondary) | 0.19 | |
| 13 | Inrush Current in Secondary (If) (winding b)= (full load current/ct ratio) | 5.20 | A |
| 14 | Compensation ratio= (1/inrush current in secondary) | 0.19 | |
| 15 | Full load current of Reactor(winding a and c) | 86.61 | A |
| 16 | Current seen by relay = (full load current/ CT ratio) | 0.87 | A |
| 17 | Compensation ratio = (1/current seen by relay) | 1.15 | |
| 18 | Full load current of Reactor(winding b) | 86.61 | A |
| 19 | Current seen by relay= (full load current/ CT ratio) | 0.87 | A |
| 20 | Compensation ratio= (1/current seen by relay) | 1.15 | |
| Differential Protection Settings | | | |
| 15 | Idiff> | 0.2 | A |
| 16 | m1 | 20 | % |
| 17 | m2 | 60 | % |
| 18 | IR,m2 | 1 | A |
| 19 | Idiff>> | 10 | A |
| 20 | Idiff>>> | 32 | |

VI Sample field inspection Photograph

The 132 kV substation section of 400 kV BTPS is not properly fenced to stop movement of cattle/animals coming to 132 KV section of yard. This may result in hazard and safety issues to manpower, animal and damage to the Equipment's installed in substation. A few sample Photograph collected for from sit for a quick reference. Replacement of damaged, regular maintenance of substation in terms of cleanliness, painting of panels and protection against waterlogging is suggested.



STUDY AND THIRD PARTY AUDIT OF
765/400kV SWITCHYARD AT
ANPARA –DTPS

REPORT

SUBMITTED TO:

765/400kV SWITCHYARD AT ANPARA –DTPS

SUBMITTED BY:



POWER SYSTEMS DIVISION
CENTRAL POWER RESEARCH INSTITUTE
P.B. NO. 8066, SADASHIVANAGAR P.O
BANGALORE – 560 080
website: <http://www.cpri.in>

**POWER SYSTEMS DIVISION
CENTRAL POWER RESEARCH INSTITUTE
Sir. C.V. RAMAN ROAD P.B.No.8066, BANGALORE 560080 (INDIA)**

CONSULTANCY REPORT

Date: 29/01/2021

Title:

PROTECTION AUDIT OF 765/400 KV SWITCHYARD
AT ANPARA ,DTPS

Objectives:

Review of implemented Protection Schemes & Relay Settings in the 765 and 400 kV feeders of DTPS which includes transmission lines, transformers, bus reactor ,line reactor, bus bars etc., This includes main and backup protection Relay. Checking healthiness of DC/PLCC system.

Name and Address of the client:

Shri Manoj Prasad.
Executive Engineer,
E&MCD-VII,DTPP,
Anpara-231225

Client reference :

2/9/PS/UPRVNL/2020-2021 dated 05.02.2020

Name (s) of investigator(s) from CPRI

Dr Mahohar Singh , EO-III
Er.Siripurapu Sai Kumar, Project Engineer

Names of Interacting persons from Customer's side:


1.Er.Manoj Prasad, EE EMD-III
2.Er Ajay Prasad, EE EMD-III

Report contains:

Number of pages: 43
Number of Tables: 19

Report prepared by:


Signature:



Name: Dr. Manohar Singh
Engineering Officer
Date:

Report Approved by:

Signature:



Name: Dr. Amit Jain
Joint Director & HOD ,
Power System Division, CPRI
Date:

EXECUTIVE SUMMARY

Uttar Pradesh Rajya Vidyut Utpadan Nigam Limited (UPRVNL) has awarded the “third party protection audit of 756/400kV Switchyard at Anpara, DTPS,” to CPRI vide work order No. 2/9/PS/UPRVNL/2020-2021 dated 05.02.2020. This Protection Audit covers the review of protection of Generator Transformers banks, ICT Bank, Station Transformers, Transmission lines and other protection infrastructure installed at Anpara, DTPS. The pooled power from D_TPS and B_TPS is evocated through two 765 kV lines to Northern Grid.

The scope of this Protection involves the Review of the implemented protection schemes/philosophy & review of main & backup Protection setting & coordination in the switchyard which includes protection of generator transformer , transmission lines, ICT Bank, Station transformer, reactors, circuit breakers, bus bar etc. as per CBIP/NRLDC/NRP etc. guidelines. This also involves Reviewing of availability/healthiness of communication links like PLCC, healthiness/ adequacy of 110/ 48/ 24 V DC, GPS/TSU, and circuit breaker report.

In view of this work order, CPRI Protection audit team carried out the onsite Protection audit from 08/12/2020 and 09/12/2020 and have a compressive review of switchyard Projection schemes and setting has been carried out as per Northern region Power Committee Protection Guidelines.

The major equipment for which protection audit has been carried out are as under:

- Generator Transformer bank (2X 600 MVA)
- ICT Bank (1X1000 MVA)
- Station Transformer (2 X 80MVA)
- 765 & 400kV Transmission Lines
- Bus Reactor (189 MVAR) and Line Reactor (330 MVAR)
- 765 &400kV Bus bar and LBB protection system.

As a general finding from this audit, it is observed that the 765 /400 kV D_TPS substation equipment is also well protected as per Northern region Power Committee recommendation. Both 765 kV and 400 kV lines have independent main-1 and main-2 functional Numerical protection. Bus bar, line reactor and bus reactor are also well protected as per NRPC defined

Protection schemes. Operational protection settings are in order and some setting medication for 765 kV Unnao lines are recommend as outcome of this audit.

The state of DC supply at substation inspected and found in order. Time Functionality of GPS/TSU, circuit breaker, relay resting reports is also inspected and all are found in satisfactory state.

Details of protection schemes and review of protection setting and necessary recommendation of setting wherever needed are listed in the audit report.

CONTENTS

| CHAPTER | DESCRIPTION | Page No. |
|----------------|---|-----------------|
| I. | Report on Study and Third Party Audit of the Protection System of 765/400 kV Switchyard at Anpara- DTPS | 1 |
| II. | Review of DTPS 765/400 kV Substation | |
| | 2.1 General Observation And Philosophy Adopted In Substations | 2-3 |
| | 2.2 General Protections in 765/400kv Switchyard | 4 |
| | 2.3 Relays Used for Transmission Line, Transformer, Bus Bar, And Reactor | 5-6 |
| | 2.4 Input Data for 765kv Transmission Line Protection | 7-8 |
| | 2.5 Review of 765kv Transmission Line Protection Settings | 9-12 |
| | 2.6 Input Data for 400kv Transmission Line Protection | 13-14 |
| | 2.7 Review of 400kv Transmission Line Protection Settings | 15-16 |
| | 2.8 Review Notes of 765kv &400kv Transmission Lines | 17-18 |
| | 2.9 Input Data for Transformer Protection | 19-21 |
| | 2.10 Review of Transformer Protection Relay Settings | 22-28 |
| | 2.11 Review Notes of Transformer Protection | 29 |

| CHAPTER | Description | Page No. |
|----------------|---|-----------------|
| | 2.12 Input Data for Bus Reactor And Line Reactor Protection | 30 |
| | 2.13 Review of Bus Reactor And Line Reactor Protection Settings | 31 |
| | 2.14 Review notes of Bus Reactor And Line Reactor Protection | 32 |
| | 2.15 Review of Bus Bar Protection | 33-34 |
| | 2.16 Review of Auxiliary Protection Infrastructure | 35-36 |
| III | Review of Circuit Breaker Test Reports | 37-39 |
| IV | Audit finding and observation | 40-43 |

DETAILED REPORT ON THIRD PARTY PROTECTION AUDIT OF 765/400kV SWITCHYARD AT ANPARA –DTPS

1.0 Introduction

Uttar Pradesh Rajya Vidyut Utpadan Nigam Limited (UPRVNL). Has awarded the third party protection audit of 765/400kV SWITCHYARD at Anpara, DTPS to CPRI vide work order No. 2/9/PS/UPRVNL/2020-2021 dated 05.02.2020 with the following scope of work:

- 1) Review of implemented protection schemes/philosophy & setting in the generating station and switchyard which includes Protection of transmission lines, transformers, bus bar reactors, review of relay & circuit breaker test reports with reference to CBIP /NRLDC/NRPC guidelines
- 2) To check the adequacy for the adequacy/ healthiness of the primary & backup protection scheme & Settings, Suggest corrective measures in case of any problems.
- 3) Review of availability/healthiness of communication links like PLCC, optical fiber used for protection.
- 4) To check the healthiness/adequacy of 220 V/48 V /24 V DC systems at Substation for protection and suggest corrective measures in the case of any problem.
- 5) Review of availability/Healthiness of GPS system and ensure time synchronization of different relays / devices etc.
- 6) Review of DR/EL
- 7) Review of test report of circuit breakers for assessing their healthiness -healthiness of trip and close coil, Breaker close & open timings, SF6& operational media pressure setting of alarm, auto reclose lock out and breaker operational lock out and pole discrepancy operation.
- 8) Field collection of technical data for audit work from DTPS.
- 9) Field inspection of protection device for obsolescence of technology, suitability and healthiness

2.1 General Observation and Philosophy adopted in substations

2.1.1 Philosophy used for Distance protection:

The philosophy adopted for 765/400kV lines Distance protection relay settings is given below which is generally in accordance with CBIP guidelines, given below

Distance protection settings:

Zone-1 Reach: Set to 80% of the Protection line

Zone-1 Time : Instantaneous

Zone-2 Reach: 100% of the protected line + 50% of the shortest line emanating from the far end bus bar, or, 120% of the Protected line, whichever is higher

Zone-2 Time : 300ms for short lines (<100km) and 550ms for long lines >100km

Zone-3 Reach : 120% of the protected line + 100% of the longest line emanating from the far end bus bar, or 100% of the Protected line + 100% of the longest line emanating from the far end bus bar + 25% of the longest line emanating from the far end of the second line considered, whichever is lower.

The zone setting to be limited such that it will not reach into the next voltage level

Zone-3 Time : 1000ms

Zone-3R or Zone 4: 20% of the Zone-1 reaches

Zone-3R or Zone 4 Time: 1000ms

2.1 .2 Philosophy used for Transformer protection:

The philosophy adopted for Transformer protection relay settings is given below which is generally in accordance with CBIP guidelines, given below

| Group-A | | | Group-B | |
|--------------------------------|--|--------------------------------|--|-------------------------------|
| Differential Protection | HV Back Up Over Current and Earth Fault | Over Fluxing Protection | LV Back Up Over Current and Earth Fault | Restricted Earth Fault |

2.2 General protections in 765/400kV switchyard:

| 765/400kV Switchyard-DTPS Protection System Review | | |
|---|---|---|
| DATE OF REVIEW BY CPRI TEAM : 08-12-2020 | | |
| SLNO | Description | 765/400KV |
| 1 | Name Of Grid Substation | 765/400 kV Switchyard-DTPS |
| 2 | Highest Voltage Level | 765kV |
| 3 | Year Of Installation | |
| 4 | No Of Feeders | 4 -2(765KV),2(400KV) |
| 5 | No of Units | 2 |
| 6 | No of Transformers, Make and Capacity | GT'S: 2*600MVA(765/21)kV - AREVA ICT'S:1*1000MVA(765/400/33)kV – AREVA ST'S:2*80 MVA (400/11.5-11.5)kV-BHEL |
| 7 | Busbar Arrangement | 2 (765kV buses)and 2 (400kV buses) |
| 8 | Present Busbar Switching Status | Fully Commissioned. bays are connected to different buses |
| 9 | Busbar Protection | Provided |
| 10 | Relay System Status | In Service |
| 11 | DC Supply System | <u>Transmission Unit</u> i)Eight Nos of Battery Bank with 110 V DC,400AH Capacity in service ii)Eight no's of battery Chargers for 110V System (Float cum Boost) are in service |
| 12 | DC Supply Capacity And Adequacy | DC system is adequate for the station load |
| 13 | DC System Earth Fault Status | Both the systems are Healthy |
| 14 | PLCC | Not provided Provided to Unnao line but not commissioned |
| 15 | GPS Clock Receiver & Synchronization Of Relay Status | Provided and Synchronized |
| 16 | Common Event Logger Status | Provided |
| 17 | Line Disturbance Recorder | Provided |
| 18 | Breaker Failure Relay Status | Provided |
| 19 | General Observation of Relay And Protection System | System is working satisfactorily. |

2.3 Relays used for transmission line, Transformer, Bus bar, and Reactor:

Table-1 Relay used for Transmission Line Protection:-

| Sl.no | Name of the Feeder | Main-I | Main-II | Backup |
|-------|--------------------------------------|----------------|----------------|----------------|
| 1 | 765kV Anpara-Lanco line | ABB REL-670 | MICOM P-543 | MICOM P-821 |
| 2 | 765kV Anpara –Unnao line | ABB REL-670 | MICOM P-543 | - |
| 3 | 400kV Anpara D- Anpara B line-1&2 | ABB REL-670 | MICOM P-543 | MICOM P-921 |

Table-2 Relays used for Transformer Protection:

| Sl. No. | Transformer Details | Group-A | | | Group-B | |
|---------|-------------------------|---------------------------------------|---|-------------------------|--|--------------------------|
| | | Differential Protection | HV Back Up Over Current and Earth Fault | Over Fluxing Protection | LV Back Up Over Current and Earth Fault | Restricted Earth Fault |
| 1 | ICT Bank 765/400kV | MICOM P-633,P-643, (TEE2:P-633) | MICOM P- 141, (TEE1:P-122) | MICOM P-633,P-643 | MICOM P- 141, (TEE1:P-122) (TEE2:P-633) | MICOM P-643,P- 633 |
| 2 | GT-6 Bank 765/21kV | MICOM P-633,P-643, (TEE2:P-633) | MICOM P-141, (TEE1:P-122) | MICOM P-633,P-643 | - | MICOM P-643,P- 633 |
| 3 | GT-7 Bank 765/21kV | MICOM P-633,P-643, (TEE2:P-633) | MICOM P-141, (TEE1:P-122) | MICOM P-633,P-643 | - | MICOM P-643,P- 633 |
| 4 | ST-1 400/11.5-11.5kV | MICOM P-633,P-643, (TEE2:P-633) | MICOM P- 141, (TEE1:P- 122) | MICOM P-633,P-643 | MICOM P- 141, (TEE1:P- 122) | MICOM P-633 |
| 5 | ST-2 400/11.5-11.5kV | MICOM P-633,P-643, (TEE2:P-633) | MICOM P- 141, (TEE1:P- 122) | MICOM P-633,P-643 | MICOM P- 141, (TEE1:P- 122) | MICOM P-633 |

Table-3 Relay used for Busbar Protection:-

| Sl.No. | Name of Bay | Main-I | Main-II | BACK UP |
|---------------|--------------------|---------------|----------------|----------------|
| 1 | 765kV Bus-1 | MICOM P-743 | MICOM P-746 | MICOM P-921 |
| 2 | 765kV Bus-2 | MICOM P-743 | MICOM P-746 | MICOM P-921 |
| 3 | 400kV Bus-1 | MICOM P-743 | MICOM P-746 | MICOM P-921 |
| 4 | 400kV Bus-2 | MICOM P-743 | MICOM P-746 | MICOM P-921 |

Table-3 Relay used for Reactor Protection:

| Sl. No. | Name of Reactor | Differential Protection (Make & Model) | REF Protection (Make & Model) | Back-Up Impedance Protection (Make & Model) |
|----------------|------------------------|---|--|--|
| 1 | Bus Reactor | ALSTOM, P-632 | - | ALSTOM P141 |
| 2 | Line Reactor | ALSTOM, P-632 | SEF MICOM P-141 | MICOM P-141 |

2.4 INPUT DATA FOR 765kV TRANSMISSION LINE PROTECTION

Table-4 INPUT DATA FOR 765kV TRANSMISSION LINE PROTECTION

| S. No. | Description | Units | Value | Value |
|--------|---------------------------|--------|-------------------|--------------------|
| 0 | Station Name | | 765kV Line-I | 765kV Line-II |
| 1 | Line Reference | | Anpara-Lanco line | Anpara –Unnao line |
| 1.1 | Line voltage level | kV | 765 | 765 |
| 1.2 | Name of remote substation | | 765kV Lanco | 765kV Unnao |
| 2 | Main 1 | | | |
| 2.1 | Protection Type | | Numerical | Numerical |
| 2.2 | Model & Make | | ABB REL-670 | ABB REL-670 |
| 3 | Main 2 protection | | YES | YES |
| 3.1 | Protection Type | | Numerical | Numerical |
| 3.2 | Model & Make | | MICOM P-543 | MICOM P-543 |
| 4 | LBB Protection | | YES | NO |
| 4.1 | Protection Type | | Numerical | - |
| 4.2 | Model & Make | | MiCOM P-821 | - |
| 5 | CT data for Main 1 | | | |
| 5.1 | Ratio | A/A | 2000/1 | 2000/1 |
| 5.2 | Class | | PS | PS |
| 5.3 | Vk / VA burden | V / VA | 2000 | 2000 |
| 5.4 | Rct | Ohms | - | - |
| 5.5 | Imag @ Vk/2 or Vk/4 | mA | 60 | 60 |
| 6 | CT data for Main 2 | | | |
| 6.1 | Ratio | A/A | 2000/1 | 2000/1 |
| 6.2 | Class | | PS | PS |
| 6.3 | Vk / VA burden | V / VA | 2000 | 2000 |
| 6.4 | Rct | Ohms | - | - |
| 6.5 | Imag @ Vk/2 or Vk/4 | mA | 60 | 60 |
| 7 | CT data for LBB | | | |
| 7.1 | Ratio | A/A | 3000/1 | - |
| 7.2 | Class | | PS | - |
| 7.3 | Vk / VA burden | V / VA | 2000 | - |
| 7.4 | Rct | Ohms | - | - |
| 7.5 | Imag @ Vk/2 or Vk/4 | mA | 60 | - |
| 8 | PT Ratio | kV/V | 765kV/110V | 765kV/110V |

| Sl. No. | Description | Units | Value | Value |
|----------------|---|--------------|-------------------|--------------------|
| 9 | PROTECTED LINE DATA | | Anpara-Lanco line | Anpara –Unnao line |
| 9.1 | Line Length | Km | 2.63 | 426.149 |
| 9.2 | Positive seq. RESISTANCE | Ohms/Km | 0.0114 | 0.0114 |
| 9.3 | Positive seq. REACTANCE | Ohms/Km | 0.2853 | 0.2853 |
| 9.4 | Zero seq. RESISTANCE | Ohms/Km | 0.2399 | 0.2399 |
| 9.5 | Zero seq. REACTANCE | Ohms/Km | 0.938073 | 0.938073 |
| 10 | Transformers details (from remote bus) | | 765kV Lanco | 765kV Unnao |
| 10.1 | Transformer connected to the remote bus | | YES | YES |
| 10.2 | Voltage ratio of the transformer | kV/kV | 765 /400 | 765/400 |
| 10.3 | MVA of the transformer | MVA | 2*1000 | 3*1000 |
| 10.4 | Impedance of the transformer | % | 15 | 14.20 |

2.5 Review of 765kV TRANSMISSION LINE PROTECTION SETTINGS:

Table-5 Review of Anpara D-Lanco Line settings:

| Name of Transmission Line | | | Anpara D- Lanco line | | | | | | | |
|---------------------------|--------------------|-------------------|----------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Main I | ABB REL-670 | | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| Settings | Existing Settings | Reviewed Settings | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 5 | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 0.6 | 0.6 | - | - | 10.99 | 59.094 | 21.23 | 117.438 | 0.15 | 0.150 |
| R1PP/PE (Ω) | 0.02 | 0.02 | - | - | 10.27 | 2.3613 | 20.51 | 4.693 | 0.006 | 0.006 |
| X0PE (Ω) | 1.97 | 1.97 | - | - | 12.705 | 194.039 | 22.95 | 385.615 | 0.49 | 0.493 |
| R0PE (Ω) | 0.5 | 0.5 | - | - | 10.87 | 49.690 | 21.11 | 98.750 | 0.13 | 0.126 |
| RFPP (Ω) | 55 | 1.801 | - | - | 65 | 60 | 80 | 75.000 | 0.9 | 0.450 |
| RFPE (Ω) | 110 | 2.701 | - | - | 125 | 60 | 145 | 100.000 | 1.35 | 0.675 |
| tPP (ms) | 0 | 0 | - | - | 400 | 550 | 1000 | 1000 | 1000 | 1000 |
| tPE (ms) | 0 | 0 | - | - | 400 | 550 | 1000 | 1000 | 1000 | 1000 |
| Main II | MICOM P-543 | | | | | | | | | |
| Line Differential | ON | ON | | | | | | | | |
| 87-1 Pickup(A) | 0.2 | 0.2 | | | | | | | | |
| Slope k1(%) | 30 | 30 | | | | | | | | |
| Slope k2(%) | 150 | 150 | | | | | | | | |

| | | | | | | | | | | |
|-------------------------------------|---------------------|-----|-----|-------|--|--|--|--|--|--|
| time delay (ms) | 0 | 0 | | | | | | | | |
| Over Current and Earth Fault | | | | | | | | | | |
| Over current | ON | ON | | | | | | | | |
| Function | DT | DT | | | | | | | | |
| Pick up (A) | 1.5 | 1.5 | | | | | | | | |
| Time delay (S) | 1.5 | 1.5 | | | | | | | | |
| Earth Fault | | | | | | | | | | |
| Function | DT | DT | | | | | | | | |
| Pick up (A) | 0.2 | 0.2 | | | | | | | | |
| Time delay (A) | 1.5 | 1.5 | | | | | | | | |
| Broken conductor | | | | | | | | | | |
| Pick up (A) | 0.2 | 0.2 | | | | | | | | |
| Time delay(S) | 2 | 2 | | | | | | | | |
| LBB | MICOM P-821 | | | | | | | | | |
| Name of Line | Anpara-D Lanco line | | | | | | | | | |
| Protection | Over voltage | | | | | | | | | |
| Function | DMT | DMT | | | | | | | | |
| Pickup U> | 121 | 121 | V | U ref | | | | | | |
| Time dial | 3 | 3 | Sec | | | | | | | |
| Pickup U>> | 154 | 154 | V | U ref | | | | | | |
| Time dial | 0.1 | 0.1 | Sec | | | | | | | |

2.5.2 Review of Anpara D-Unnao Line settings:

Table-6 Review of Anpara D- Unnao Line settings:

| Name of Transmission Line | | | Anpara D –Unnao line | | | | | | | |
|-------------------------------------|--------------------------|-------------------|--------------------------|-------------------|--------------------------|-------------------|--------------------------|-------------------|--------------------------|-------------------|
| Main I | ABB REL-670 | | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| Setting | Existing Settings | Reviewed Settings | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 97.26 | 97.26 | - | - | 127.47 | 179.924 | 133.36 | 238.268 | 9.73 | 24.316 |
| R1PP/PE (Ω) | 3.89 | 3.89 | - | - | 14.97 | 7.189 | 25.21 | 9.521 | 0.38 | 0.972 |
| X0PE (Ω) | 319.37 | 319.37 | - | - | 405.10 | 590.791 | 410.99 | 782.368 | 31.94 | 79.843 |
| R0PE (Ω) | 81.79 | 81.79 | - | - | 102.23 | 151.292 | 102.23 | 200.352 | 8.18 | 20.447 |
| REPP (Ω) | 55 | 30 | - | - | 65 | 60.000 | 80 | 75.000 | 20 | 72.948 |
| REPE (Ω) | 110 | 40 | - | - | 125 | 60.000 | 145 | 100.000 | 85.25 | 100.000 |
| tPP (ms) | 0 | 0 | - | - | 500 | 550 | 1000 | 1000 | 1000 | 1000.0 |
| tPE (ms) | 0 | 0 | - | - | 500 | 550 | 1000 | 1000 | 1000 | 1000.0 |
| Main II | Alstom P4543 | | | | | | | | | |
| | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| Distance Protection Settings | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| Resistive reach-phase (Ω) | 33.66 | 17.24 | - | - | 33.66 | 21.59 | 33.66 | 26.99 | 33.66 | 26.99 |

| | | | | | | | | | | |
|---|--------------|--------------|---|---|--------------|---------------|--------------|--------------|--------------|--------------|
| Resistive reach-ground (Ω) | 44.88 | 23.30 | - | - | 44.88 | 28.79 | 44.88 | 35.98 | 44.88 | 35.98 |
| Impedance -phase resistive reach (Ω) | 27.99 | 27.99 | - | - | 36.93 | 43.388 | 38.88 | 75.57 | 2.800 | 6.99 |
| Time delay (ms) | 0 | 0 | - | - | 500 | 500 | 1000 | 1000 | 1000 | 1000 |

2.6 INPUT DATA FOR 400kV TRANSMISSION LINE PROTECTION

Table-7 Input Data for 400 kV Transmission Line Protection

| S. No. | Description | Units | Value |
|--------|----------------------------|--------|-------------------------------|
| 0 | Station Name | | 400kV Line-I &II |
| 1 | Line Reference | | Anpara D –Anpara B |
| 1.1 | Line voltage level | kV | 400 |
| 1.2 | Name of remote substation | | 400kV Obra |
| 2 | Main 1 | | |
| 2.1 | Protection Type | | Numerical |
| 2.2 | Model & Make | | ABB REL-670 |
| 3 | Main 2 protection | | YES |
| 3.1 | Protection Type | | Numerical |
| 3.2 | Model & Make | | MICOM P-543 |
| 4 | LBB Protection | | - |
| 4.1 | Protection Type | | - |
| 4.2 | Model & Make | | - |
| 5 | CT data for Main 1 | | |
| 5.1 | Ratio | A/A | 2000/1 |
| 5.2 | Class | | PS |
| 5.3 | Vk / VA burden | V / VA | 2000 |
| 5.4 | Rct | Ohms | - |
| 5.5 | Imag @ Vk/2 or Vk/4 | mA | 60 |
| 6 | CT data for Main 2 | | |
| 6.1 | Ratio | A/A | 2000/1 |
| 6.2 | Class | | PS |
| 6.3 | Vk / VA burden | V / VA | 2000 |
| 6.4 | Rct | Ohms | - |
| 6.5 | Imag @ Vk/2 or Vk/4 | mA | 60 |
| 7 | CT data for LBB | | |
| 7.1 | Ratio | A/A | 3000/1 |
| 7.2 | Class | | PS |
| 7.3 | Vk / VA burden | V / VA | 2000 |
| 7.4 | Rct | Ohms | - |
| 7.5 | Imag @ Vk/2 or Vk/4 | mA | 60 |
| 8 | PT Ratio | kV/V | 400kV/110V |
| 9 | PROTECTED LINE DATA | | Anpara D-Anpara B Line |
| 9.1 | Line Length | Km | 5.03 |

| SL. No. | Description | Units | Value |
|----------------|---|--------------|--------------|
| 9.2 | Positive seq. RESISTANCE | Ohms/Km | 0.014612 |
| 9.3 | Positive seq. REACTANCE | Ohms/Km | 0.2509 |
| 9.4 | Zero seq. RESISTANCE | Ohms/Km | 0.189595 |
| 9.5 | Zero seq. REACTANCE | Ohms/Km | 0.83347 |
| 10 | Transformers details (from remote bus) | | |
| 10.1 | Transformer connected to the remote bus | | |
| 10.2 | Voltage of the transformer | | 2*400 |
| 10.3 | MVA of the transformer | | 600 |
| 10.4 | Impedance of the transformer | | 15% |

2.7 Review of 400kV TRANSMISSION LINE PROTECTION SETTINGS:

Table-8 Review of 400kV Transmission Line Protection Settings:

| Name of Transmission Line | | | Anpara D –Anpara B Line I&II | | | | | | | |
|---------------------------|-------------------|-------------------|------------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Main I | ABB REL-670 | | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| Settings | Existing Settings | Reviewed Settings | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 5 | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | 1.01 | 1.010 | - | - | 6.26 | 5.764 | 11.26 | 89.63903 | 0.10 | 0.252 |
| R1PP/PE (Ω) | 0.10 | 0.059 | - | - | 5.07 | 4.575 | 10.07 | 7.415998 | 0.10 | 0.015 |
| X0PE (Ω) | 3.35 | 3.354 | - | - | 9.19 | 3.532155 | 14.19 | 226.7288 | 0.05 | 0.838 |
| R0PE (Ω) | 0.76 | 0.763 | - | - | 5.95 | 15.52755 | 20.95 | 51.57553 | 0.1 | 0.191 |
| RFPP (Ω) | 55 | 3.029 | - | - | 65 | 18.786 | 80 | 33.786 | 1 | 0.757 |
| RFPE (Ω) | 110 | 4.543 | - | - | 125 | 28.179 | 145 | 50.679 | 1 | 1.136 |
| tPP (ms) | 0 | 0 | - | - | 300 | 350 | 1000 | 1000 | 1000 | 1000 |
| tPE (ms) | 0 | 0 | - | - | 300 | 350 | 1000 | 1000 | 1000 | 1000 |
| Main II | MICOM P-543 | | | | | | | | | |
| Line Differential | ON | ON | | | | | | | | |
| 87-1 Pickup(A) | 0.2 | 0.2 | | | | | | | | |
| Slope k1(%) | 30 | 30 | | | | | | | | |
| Slope k2(%) | 150 | 150 | | | | | | | | |
| time delay (ms) | 0 | 0 | | | | | | | | |

| | | | | | | | | | | |
|-------------------------------------|-----|-----|--|--|--|--|--|--|--|--|
| Over Current and Earth Fault | | | | | | | | | | |
| Over current | ON | ON | | | | | | | | |
| Function | DT | DT | | | | | | | | |
| Pick up (A) | 1.5 | 1.5 | | | | | | | | |
| Time delay (S) | 1.5 | 1.5 | | | | | | | | |
| Earth Fault | | | | | | | | | | |
| Function | DT | DT | | | | | | | | |
| Pick up (A) | 0.2 | 0.2 | | | | | | | | |
| Time delay (A) | 1.5 | 1.5 | | | | | | | | |
| Broken conductor | | | | | | | | | | |
| Pick up (A) | 0.2 | 0.2 | | | | | | | | |
| Time delay(mS) | 100 | 100 | | | | | | | | |

2.8 Review notes of 765kV &400kV Transmission lines:

765/400KV Switchyard of DTPS was audited and it is observed that Transmission Line protection settings are in order. Based on the review the necessary changes in the operational relay setting are listed in the below tables

2.8.1 Review note of line distance protection:

| | |
|-------------|---|
| Note | <ul style="list-style-type: none"> Reverse zone Protection for 765 kV lines Zone-4 can be enabled instead of Zone-5. |
|-------------|---|

2.8.2 Review of Transmission Line Settings:

Table-9 Review of Transmission Line Protection Settings:

| Name of Transmission Line | | | Anpara D –Lanco line | | | | | | | |
|----------------------------|-------------|-------------------|----------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Main I | ABB REL-670 | | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| | Setting | Existing Settings | | | | | | | | |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | - | - | - | - | 10.99 | 59.094 | 21.23 | 117.438 | 0.15 | 0.150 |
| R1PP/PE (Ω) | - | - | - | - | 10.27 | 2.3613 | 20.51 | 4.693 | 0.006 | 0.006 |
| X0PE (Ω) | - | - | - | - | 12.705 | 194.039 | 22.95 | 385.615 | 0.49 | 0.493 |
| R0PE (Ω) | - | - | - | - | 10.87 | 49.690 | 21.11 | 98.750 | 0.13 | 0.126 |
| RFPP (Ω) | 55 | 1.801 | - | - | 65 | 60 | 80 | 75.000 | 0.9 | 0.450 |
| RFPE (Ω) | 110 | 2.701 | - | - | 125 | 60 | 145 | 100.000 | 1.35 | 0.675 |

| Name of Transmission Line | | | Anpara D –Unnao line | | | | | |
|-------------------------------------|-------------------|-------------------|----------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Main I | ABB REL-670 | | | | | | | |
| Setting | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| Distance Protection | Zone 1 | | Zone 2 | | Zone 3 | | Zone 4 | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | - | - | 127.47 | 179.924 | 133.36 | 238.268 | 9.73 | 24.316 |
| R1PP/PE (Ω) | - | - | 14.97 | 7.189 | 25.21 | 9.521 | 0.38 | 0.972 |
| X0PE (Ω) | - | - | 405.10 | 590.791 | 410.99 | 782.368 | 31.94 | 79.843 |
| R0PE (Ω) | - | - | 102.23 | 151.292 | 102.23 | 200.352 | 8.18 | 20.447 |
| RFPP (Ω) | 55 | 30 | 65 | 60.000 | 80 | 75.000 | 20 | 72.948 |
| RFPE (Ω) | 110 | 40 | 125 | 60.000 | 145 | 100.000 | 85.25 | 100.000 |
| Setting | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| Distance Protection | Zone 1 | | Zone 2 | | Zone 3 | | Zone 4 | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| Resistive reach-phase (Ω) | 33.66 | 17.24 | 33.66 | 21.59 | 33.66 | 26.99 | 33.66 | 26.99 |
| Resistive reach-ground (Ω) | 44.88 | 23.30 | 44.88 | 28.79 | 44.88 | 35.98 | 44.88 | 35.98 |
| Impedance - phase resistive | 27.99 | 27.99 | 36.93 | 43.388 | 38.88 | 75.57 | 2.800 | 6.99 |
| 400 kV Anpara D-Anpara B line I&II | | | | | | | | |
| X1PP/PE (Ω) | - | - | 6.26 | 5.764 | 11.26 | 89.63903 | 0.10 | 0.252 |
| R1PP/PE (Ω) | 0.10 | 0.059 | 5.07 | 4.575 | 10.07 | 7.415998 | 0.10 | 0.015 |
| X0PE (Ω) | | | 9.19 | 3.532155 | 14.19 | 226.7288 | 0.05 | 0.838 |
| R0PE (Ω) | | | 5.95 | 15.52755 | 20.95 | 51.57553 | 0.1 | 0.191 |
| RFPP (Ω) | 55 | 3.029 | 65 | 18.786 | 80 | 33.786 | 1 | 0.757 |
| RFPE (Ω) | 110 | 4.543 | 125 | 28.179 | 145 | 50.679 | 1 | 1.136 |

2.9 INPUT DATA FOR TRANSFORMER PROTECTION:

Table-10 Input Data for Transformer Protection:

| S. No. | Description | Units | Value | Value | Value | Value | Value |
|--------|--------------------------------|-------|------------|-----------|-----------|---------------|---------------|
| 0 | Substation Name | | 765 bay | 765 bay | 765 bay | 400 bay | 400 bay |
| 1 | Transformer Name | | ICT Bank | GT-6 Bank | GT-7 Bank | ST-1 | ST-2 |
| 2 | Rating | | | | | | |
| 2.1 | MVA | KVA | 1000 | 600 | 600 | 80 | 80 |
| 2.2 | Voltage Ratio | kV/kV | 765/400/33 | 765/21 | 765/21 | 400/11.5-11.5 | 400/11.5-11.5 |
| 3 | Impedance | % | 14 | 15 | 15 | 18.5 | 18.5 |
| 4 | Vector Group | | YNynd11 | YNd11 | YNd11 | YNyn0 | YNyn0 |
| 5 | OLTC Data | | | | | | |
| 5.1 | Min Tap (%) | % (-) | 5 | 5 | 5 | 10 | 10 |
| 5.2 | Max Tap (%) | % (+) | 5 | 5 | 5 | 10 | 10 |
| 5.3 | No. of Steps | | 23 | 5 | 5 | 17 | 17 |
| 6 | Differential Protection | | YES | YES | YES | YES | YES |
| 6.1 | Differential CT Ratio | | | | | | |
| 6.2 | HV CT Ratio (Main & ICT) | A/A | 1000/1 | 800/1 | 800/1 | 600/1 | 600/1 |
| 6.3 | LV1 CT Ratio (Main & ICT) | A/A | 1600/1 | 20000/1 | 20000/1 | 2500/1 | 2500/1 |
| 6.3 | LV2 CT Ratio(Main & ICT) | A/A | 800/1 | - | - | 2500/1 | 2500/1 |
| 6.4 | Differential Relay | | | | | | |

| | | | | | | | |
|-----|--------------------------------|------|---|---|---|--|---|
| 6.5 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 6.6 | Model | | P-633,P-643 (TEE-1 P-122) (TEE-2 P-633) | P-633,P-643 (TEE-1 P-122) (TEE-2 P-633) | P-633,P-643 (TEE-1 P-122) (TEE-2 P-633) | P-633,P-643 (TEE-1 P-122) (TEE-2 P633) | P-633,P-643 (TEE-1 P-122) (TEE-2 P-633) |
| 7 | REF Protection | | YES | YES | YES | YES | YES |
| 7.1 | REF Protection CTs | | | | | | |
| 7.2 | CT Ratio | A/A | 800/1 | 800/1 | 800/1 | 200/1 | 200/1 |
| 7.6 | REF Relay | | | | | | |
| 7.7 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 7.8 | Model | | P-633,P-643 | P-633,P-643 | P-633,P-643 | P-633 | P-633 |
| 7.9 | Rstab Range (Ω) | Ohms | - | - | - | - | - |
| 8 | Over Fluxing Protection | | YES | YES | YES | YES | YES |
| 8.1 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 8.2 | Model | | P-633,P-643 | P-633,P-643 | P-633,P-643 | P-633,P-643 | P-633,P-643 |
| 8 | HV Back-up Protection | | YES | YES | YES | YES | YES |
| 8.1 | HV Back-up Protection Relay | | Numerical | Numerical | Numerical | Numerical | Numerical |
| 8.2 | Make | | MICOM | MICOM | MICOM | MICOM | MICOM |
| 8.3 | Model | | P-141 | P-141 | P-141 | P-141 | P-141 |
| 8.4 | HV Back-up Protection CTs | | | | | | |
| 8.5 | Ratio | A/A | 800/1 | 800/1 | 800/1 | 600/1 | 600/1 |
| 9 | LV Back-up Protection | | YES | NO | NO | YES | YES |
| 9.1 | LV Back-up Protection Relay | | Numerical | - | - | Numerical | Numerical |
| 9.2 | Make | | MICOM | - | - | SEL | SEL |

| | | | | | | | |
|-----|---------------------------|-----|--------|---|---|------------|------------|
| 9.3 | Model | | P-141 | - | - | 751A IC | 751A IC |
| 9.4 | LV Back-up Protection CTs | | | - | - | | |
| 9.5 | Ratio | A/A | 1600/1 | - | - | 2500/1 | 2500/1 |

2.10 REVIEW OF TRANSFORMER PROTECTION RALAY SETTINGS

Table-11 Review of Transformer Protection Relay Settings:

| Main-I | ICT | | GT-6 | | GT-7 | | S T-1 | | S T-2 | | | | | |
|--------------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|------|-------------------|-----------|------------|
| Relay make | MICOM P-633 | | MICOM P-633 | | MICOM P-633 | | MICOM P-633 | | MICOM P-633 | | | | | |
| Differential Protection | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Unit | | CT ratio | |
| diff Id | 0.15 | 0.15 | 0.15 | 0.15 | 0.15 | 0.15 | 0.2 | 0.2 | 0.2 | 0.2 | A | Iref | ICT | HV-1000/1 |
| Diff I>> | 8 | 8 | 10 | 10 | 10 | 10 | 10 | 10 | 10 | 10 | A | Iref | | LV-1600/1 |
| Diff I>>> | 12 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | A | Iref | GT-6 | HV-800/1 |
| slope 1 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | | % | | LV-20000/5 |
| slope 2 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | | % | GT-7 | HV-800/1 |
| Over Fluxing Protection | | | | | | | | | | | | | | LV-20000/5 |
| V/f | 1.05 | 1.05 | 1.05 | 1.05 | 1.05 | 1.05 | 1.05 | 1.05 | 1.05 | 1.05 | V/Hz | ST-1 | HV-600/1 | |
| Time delay | 1000 | 1000 | 1000 | 1000 | 1000 | 1000 | 1000 | 1000 | 1000 | 1000 | sec | | LV-2500/1 | |
| V/f | 1.10 | 1.10 | 1.10 | 1.10 | 1.10 | 1.10 | 1.10 | 1.10 | 1.10 | 1.10 | V/Hz | ST-2 | HV-600/1 | |
| Time delay | 1000 | 1000 | 1000 | 1000 | 1000 | 1000 | 1000 | 1000 | 1000 | 1000 | sec | | LV-2500/1 | |
| V/f | 1.15 | 1.15 | 1.15 | 1.15 | 1.15 | 1.15 | 1.15 | 1.15 | 1.15 | 1.15 | V/Hz | Neutral CT ratios | | |
| Time delay | 120 | 120 | 120 | 120 | 120 | 120 | 120 | 120 | 120 | 120 | sec | ICT | 800/1 | |
| V/f | 1.20 | 1.20 | 1.20 | 1.20 | 1.20 | 1.20 | 1.20 | 1.20 | 1.20 | 1.20 | V/Hz | GT-6 | 600/1 | |
| Time delay | 70 | 70 | 70 | 70 | 70 | 70 | 70 | 70 | 70 | 70 | sec | GT-7 | 600/1 | |
| V/f | 1.25 | 1.25 | 1.25 | 1.25 | 1.25 | 1.25 | 1.25 | 1.25 | 1.25 | 1.25 | V/Hz | ST-1 | 200/1 | |
| Time delay | 50 | 50 | 50 | 50 | 50 | 50 | 50 | 50 | 50 | 50 | sec | ST-2 | 200/1 | |
| V/f | 1.30 | 1.30 | 1.30 | 1.30 | 1.30 | 1.30 | 1.30 | 1.30 | 1.30 | 1.30 | V/Hz | | | |
| Time delay | 30 | 30 | 30 | 30 | 30 | 30 | 30 | 30 | 30 | 30 | sec | | | |

| | | | | | | | | | | | | | |
|-------------------------------|------|------|------|------|------|------|--------|-------|--------|-------|------|------|--|
| V/f | 1.35 | 1.35 | 1.35 | 1.35 | 1.35 | 1.35 | 1.35 | 1.35 | 1.35 | 1.35 | V/Hz | | |
| Time delay | 10 | 10 | 10 | 10 | 10 | 10 | 10 | 10 | 10 | 10 | sec | | |
| V/f | 1.40 | 1.40 | 1.40 | 1.40 | 1.40 | 1.40 | 1.40 | 1.40 | 1.40 | 1.40 | V/Hz | | |
| Time delay | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | sec | | |
| V/f | 1.45 | 1.45 | 1.45 | 1.45 | 1.45 | 1.45 | 1.45 | 1.45 | 1.45 | 1.45 | V/Hz | | |
| Time delay | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | sec | | |
| V/f | 1.50 | 1.50 | 1.50 | 1.50 | 1.50 | 1.50 | 1.50 | 1.50 | 1.50 | 1.50 | V/Hz | | |
| Time delay | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | sec | | |
| V/f | 1.55 | 1.55 | 1.55 | 1.55 | 1.55 | 1.55 | 1.55 | 1.55 | 1.55 | 1.55 | V/Hz | | |
| Time delay | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | sec | | |
| V/f | 1.60 | 1.60 | 1.60 | 1.60 | 1.60 | 1.60 | 1.60 | 1.60 | 1.60 | 1.60 | V/Hz | | |
| Time delay | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | sec | | |
| V/f | | | | | | | | | | | | | |
| Time delay | | | | | | | | | | | | | |
| REF Protection HV side | | | | | | | | | | | | | |
| High Impedance Type | | | | | | | | | | | | | |
| Pickup | - | - | - | - | - | - | 0.2 | 0.2 | 0.2 | 0.2 | A | | |
| Stabilizing Resistor | - | - | - | - | - | - | 121.60 | 73.91 | 121.60 | 73.91 | ohm | | |
| Low Impedance Type | | | | | | | | | | | | | |
| Idiff | 0.22 | 0.22 | 0.15 | 0.15 | 0.15 | 0.15 | - | - | - | - | A | Iref | |
| M1 slope | 20 | 20 | 100 | 100 | 100 | 100 | - | - | - | - | % | | |
| M2 slope | 150 | 150 | 101 | 101 | 101 | 101 | - | - | - | - | % | | |

| MAIN-II | ICT | | GT-6 | | GT-7 | | ST-1 | | ST-2 | | | | | |
|---|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|------|------|-------------------|------------|
| Relay make | MICOM P-643 | | MICOM P-643 | | MICOM P-643 | | MICOM P-643 | | MICOM P-643 | | | | | |
| Differential Protection | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Unit | | CT Ratio | |
| IS1 | 0.15 | 0.15 | 0.15 | 0.15 | 0.15 | 0.15 | 0.2 | 0.2 | 0.2 | 0.2 | A | ref | ICT | HV-1000/1 |
| HS1 | 8 | 8 | 10 | 10 | 10 | 10 | 10 | 10 | 10 | 10 | A | Iref | | LV-1600/1 |
| HS2 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | A | Iref | Gt-6 | HV-800/1 |
| slope 1 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | % | | | LV-20000/5 |
| slope 2 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | % | | | |
| Over Fluxing Protection | | | | | | | | | | | | | | |
| V/f | 2.530 | 2.530 | 2.530 | 2.530 | 2.530 | 2.530 | 2.530 | 2.530 | 2.530 | 2.530 | V/Hz | Gt-7 | HV-800/1 | |
| Time delay | 120 | 120 | 120 | 120 | 120 | 120 | 120 | 120 | 120 | 120 | V/Hz | | LV-20000/5 | |
| V/f | 2.640 | 2.640 | 3.080 | 3.080 | 3.080 | 3.080 | 2.530 | 2.530 | 2.530 | 2.530 | V/Hz | ST-1 | HV-600/1 | |
| Time delay | 70 | 70 | 4 | 4 | 4 | 4 | 60 | 60 | 60 | 60 | V/Hz | | LV-2500/1 | |
| V/f | 2.860 | 2.860 | - | - | - | - | 3.080 | 3.080 | 3.080 | 3.080 | V/Hz | ST-2 | HV-600/1 | |
| Time delay | 30 | 30 | - | - | - | - | 4 | 4 | 4 | 4 | V/Hz | | LV-2500/1 | |
| V/f | 3.080 | 3.080 | - | - | - | - | - | - | - | - | V/Hz | | | |
| Time delay | 4 | 4 | - | - | - | - | - | - | - | - | V/Hz | | | |
| V/f | 3.300 | 3.300 | - | - | - | - | - | - | - | - | V/Hz | | | |
| Time delay | 1 | 1 | - | - | - | - | - | - | - | - | V/Hz | | | |
| REF Protection | | | | | | | | | | | | | Neutral CT ratios | |
| Pickup (mA) | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | | | | | | | | |
| K1 (%) | 105 | 105 | 105 | 105 | 105 | 105 | - | - | - | - | A | GT-6 | 600/1 | |
| K2 (%) | 105 | 105 | 105 | 105 | 105 | 105 | - | - | - | - | ohm | GT-7 | 600/1 | |
| Over current and Earth fault protection | | | | | | | | | | | | | | |
| HV side | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | |
|---|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|--|--|--|
| Over current | | | | | | | | | | | | | |
| function | - | - | IEC S Inverse | IEC S Inverse | - | - | - | - | - | - | | | |
| Pick up (A) | - | - | 1 | 1 | - | - | - | - | - | - | | | |
| Time delay(s) | - | - | 1 | 1 | - | - | - | - | - | - | | | |
| Earth Fault Protection | | | | | | | | | | | | | |
| function | - | - | IEC S Inverse | IEC S Inverse | - | - | - | - | - | - | | | |
| Pickup(mA) | - | - | 0.2 | 0.2 | - | - | - | - | - | - | | | |
| Time delay(S) | - | - | 1 | 1 | - | - | - | - | - | - | | | |
| LV side | | | | | | | | | | | | | |
| Over current | | | | | | | | | | | | | |
| function | - | - | IEC S Inverse | IEC S Inverse | - | - | - | - | - | - | | | |
| Pick up (A) | - | - | 5 | 5 | - | - | - | - | - | - | | | |
| Time delay(s) | - | - | 1 | 1 | - | - | - | - | - | - | | | |
| Earth Fault Protection | | | | | | | | | | | | | |
| function | - | - | IEC S Inverse | IEC S Inverse | - | - | - | - | - | - | | | |
| Pickup(A) | - | - | 1 | 1 | - | - | - | - | - | - | | | |
| Time delay(S) | - | - | 1.5 | 1.5 | - | - | - | - | - | - | | | |
| Back up | ICT | | GT-6 | | GT-7 | | S T-1 | | S T-2 | | | | |
| Relay make | MICOM-P-141 | | MICOM-P-141 | | MICOM-P-141 | | MICOM-P-141 | | MICOM-P-141 | | | | |
| HV side Over current and Earth fault protection | | | | | | | | | | | | | |
| Over Current | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | | | |

| | | | | | | | | | | | | | |
|---|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|--|--|--|
| Function | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | DT | DT | | | |
| Pick up (A) | 0.87 | 0.87 | 0.66 | 0.66 | 0.66 | 0.66 | 0.26 | 0.26 | 0.26 | 0.26 | | | |
| Time Delay (Sec) | 0.6 | 0.6 | 0.55 | 0.55 | 0.55 | 0.55 | 0.25 | 0.25 | 1 | 1 | | | |
| TV Side | | | | | | | | | | | | | |
| Function | IEC S Inverse | IEC S Inverse | - | - | - | - | - | - | - | - | | | |
| Pick up | 0.37 | 0.37 | - | - | - | - | - | - | - | - | | | |
| Time delay | 0.5 | 0.5 | - | - | - | - | - | - | - | - | | | |
| Earth Fault | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | | | |
| Function | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | | | |
| Pick up (A) | 0.8 | 0.8 | 0.12 | 0.12 | 0.12 | 0.12 | 0.08 | 0.08 | 0.08 | 0.08 | | | |
| Time Delay (Sec) | 0.1 | 0.1 | 0.55 | 0.55 | 0.55 | 0.55 | 0.78 | 0.78 | 0.78 | 0.78 | | | |
| LV side Over current and Earth fault protection | | | | | | | | | | | | | |
| Over Current | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | | | |
| Function | IEC S Inverse | IEC S Inverse | - | - | - | - | IEC S Inverse | IEC S Inverse | IEC S Inverse | IEC S Inverse | | | |
| Pick up (A) | 1.040 | 1.040 | - | - | - | - | 0.3 | 0.3 | 0.3 | 0.3 | | | |
| Time Delay (Sec) | 0.49 | 0.49 | - | - | - | - | 0.0 | 0.05 | 0.05 | 0.05 | | | |
| Earth Fault | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | | | |
| Pick up (A) | - | - | - | - | - | - | - | - | - | - | | | |
| Time Delay (Sec) | - | - | - | - | - | - | - | - | - | - | | | |
| TV side | | | | | | | | | | | | | |
| Pick up (A) | 0.8 | 0.8 | | | | | | | | | | | |
| Time Delay (Sec) | 0.1 | 0.1 | | | | | | | | | | | |

| | | | | | | | | | | | | | | |
|--------------------------------|---|-------------------|---|-------------------|---|-------------------|-------------------------------------|-------------------|--|-------------------|------|------|----------|--------|
| TEE2 | 765 Anpara –C line+GT-7 Tie+765kV Bus-1 | | Bus Reactor+765 Unnao line Tie+765kV Bus- 2 | | 765kV Bus -2+GT- 7+765kV Anpara -C Line Tie | | GT-6+ICT765kV HV Tie+765kV Bus-2 | | ICT-400kV -LV+4-2-CT Tie Bay+400KVBUS-1 | | | | | |
| Relay make | MICOM P-633 | | MICOM P-633 | | MICOM P-633 | | MICOM P-633 | | MICOM P-633 | | | | | |
| Differential Protection | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | UNIT | | CT Ratio | |
| IS1 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | A | Iref | ICT | 3000/1 |
| HS1 | 10 | 10 | 10 | 10 | 10 | 10 | 10 | 10 | 8 | 8 | A | Iref | GT-6 | 3000/1 |
| HS2 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | A | Iref | GT-7 | 3000/1 |
| slope 1 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | % | | ST-1 | 3000/1 |
| slope 2 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | % | | ST-2 | 3000/1 |

| | | | | | | | | | | | | | |
|--------------------------------|---------------------------------------|-------------------|--|-------------------|---|-------------------|---|-------------------|---------------------------------------|-------------------|--|-------------------|--------|
| TEE2 | 400kV LINE-1 Tie +ST- 2+400KVBUS-2 | | Line Reactor+765 Unnao line+765Bus 1 | | 400KV Bus 1+ST-2 Tie+400kV LINE-1 | | 400kV Line- 2+400kV BUS-1+ST- 1 Tie | | 400kV Line-2 Tie +400kV BUS-1+ST-1 | | ICT765kV HV + GT-6 Tie + 765kV Bus-2 | | |
| Relay make | MICOM P-633 | | MICOM P-634 | | MICOM P-633 | | MICOM P-633 | | MICOM P-633 | | MICOM P-633 | | |
| Differential Protection | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | UNIT |
| IS1 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | A ref |
| HS1 | 10 | 10 | 10 | 10 | 8 | 8 | 8 | 8 | 10 | 10 | 8 | 8 | A Iref |
| HS2 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | 12 | A Iref |
| slope 1 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | % |
| slope 2 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | 80 | % |

| | | | | | | | | | | | | | |
|--------------------------------|---|-------------------|---|-------------------|---|-------------------|-------------------------------------|-------------------|--|-------------------|------|-----|--|
| TEE1 | 765 Anpara –C line+GT-7 Tie+765kV Bus-1 | | Bus Reactor+765 Unnao line Tie+765kV Bus- 2 | | 765kV Bus -2+GT- 7+765kV Anpara -C Line Tie | | GT-6+ICT765kV HV Tie+765kV Bus-2 | | ICT-400kV -LV+4-2-CT Tie Bay+400KVBUS-1 | | | | |
| Relay make | MICOM P-122 | | MICOM P-122 | | MICOM P-122 | | MICOM P-122 | | MICOM P-122 | | | | |
| Over Current Protection | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | UNIT | | |
| Pick up | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | A | ref | |
| Time Delay | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | sec | | |

| | | | | | | | | | | | | | |
|--------------------------------|------------------------------------|-------------------|--------------------------------------|-------------------|-----------------------------------|-------------------|-----------------------------------|-------------------|------------------------------------|-------------------|--------------------------------------|-------------------|--------|
| TEE1 | 400kV LINE-1 Tie +ST-2+400KV BUS-2 | | Line Reactor+765 Unnao line+765Bus 1 | | 400KV Bus 1+ST-2 Tie+400kV LINE-1 | | 400kV Line-2+400kV BUS-1+ST-1 Tie | | 400kV Line-2 Tie +400kV BUS-1+ST-1 | | ICT765kV HV + GT-6 Tie + 765kV Bus-2 | | |
| Relay make | MICOM P-122 | | MICOM P-122 | | MICOM P-122 | | MICOM P-122 | | MICOM P-122 | | MICOM P-122 | | |
| Over Current Protection | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing settings | Reviewed Settings | Existing setting | Reviewed Settings | UNIT |
| Pick up | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | A Iref |
| Time Delay | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | A Iref |

2.11 REVIEW NOTES TRANSFORMER PROTECTION:

765/400KV Switchyard of DTSP was audited and it is observed that Transformer main -I, main-II, and Back up protection settings are in order. Based on the review the necessary changes in the operational relay setting are listed in the below table

| | |
|-------------|---|
| Note | <ul style="list-style-type: none">• For GT-6, 7 LV side over current and earth fault protection is provided in generators relay panels.• For ICTS Bank, LV side earth fault protection is not provided. This Protection may be considered. |
|-------------|---|

2.12 INPUT DATA FOR BUS REACTOR AND LINE REACTOR PROTECTION:

Table-12 Input Data for Bus Reactor and Line Reactor Protection:

| Sl. No | Description | Unit | Value | Value |
|----------|--------------------------------|------|-------------|--------------|
| | Substation Name | | | |
| 1 | Name | | Bus Reactor | Line Reactor |
| 2 | Rating | | | |
| 2.1 | MVA | MVAR | 189 | 330 |
| 2.2 | Voltage Level | kV | 765 | 765 |
| 3 | Impedance | % | 3092.70 | 1775.64 |
| 4 | Differential Protection | | YES | YES |
| 4.1 | Differential CT Ratio | | | |
| 4.2 | HV CT Ratio (Main & ICT) | A/A | 200/1 | 300/1 |
| 4.3 | LV CT Ratio (Main & ICT) | A/A | 600/1 | 600/1 |
| 4.4 | Differential Relay | | Numerical | Numerical |
| 4.5 | Make | | MICOM | MICOM |
| 4.6 | Model | | P-632 | P-632 |
| 5 | REF Protection | | NO | YES |
| 5.1 | REF Protection neutral side | | - | |
| 5.2 | CT Ratio | A/A | - | 200/1 |
| 5.3 | REF Relay | | - | Numerical |
| 5.4 | Make | | - | MICOM |
| 5.5 | Model | | - | P-141 |
| 5.6 | Rstab Range (Ω) | Ohms | - | |
| 6 | Back-up Protection | | YES | YES |
| 6.1 | Back-up Protection Relay | | Numerical | Numerical |
| 6.2 | Make | | MICOM | MICOM |
| 6.3 | Model | | P-141 | P-141 |
| 6.4 | Back-up Protection CTs Ratio | A/A | 600/1 | 600/1 |

2.13 REVIEW OF BUS REACTOR AND LINE REACTOR PROTECTION SETTINGS:

Table-13 Review of Bus Reactor and Line Reactor Protection Settings:

| SI No. | Description | | BUS REACTOR | | LINE REACTOR | | |
|--------------------------------|----------------------|-------------------|------------------|----------------------|------------------|----------------------|-------------|
| | | | Adopted Settings | Recommended Settings | Adopted Settings | Recommended Settings | |
| 1 | Make | | ALSTOM | | ALSTOM | | |
| 2 | Capacity(MVAR) | | 189 | | 330 | | |
| 3 | Voltage Level (KV) | | 765 | | 765 | | |
| 4 | % Impedance | | 3092.70 | | 1775.64 | | |
| 5 | MAIN | | MAIN-I | MAIN-I | MAIN-I | MAIN-I | |
| 6 | Differential | Relay Model &make | | MICOM P-632 | | MICOM P-632 | |
| | | Adopted CT Ratio | HV | 200/1 | 200/1 | 300/1 | 300/1 |
| | | | LV | 600/1 | 600/1 | 600/1 | 600/1 |
| | | Biased | M1 (%) | 20 | 20 | 2 | 20 |
| | | | M2 (%) | 80 | 80 | 8 | 80 |
| Is/Id min | 0.10 | | 0.10 | 0. | 0.10 | | |
| | MAIN | | MAIN-II | MAIN-II | MAIN- | MAIN-II | |
| 7 | Over current | Relay Model &make | | MICOM P-141 | MICOM P-141 | MICOM P-141 | MICOM P-141 |
| | | Pick up (A) | | 0.10 | 0.1 | 0. | 0.17 |
| | | Time delay(Sec) | | 0 | 0 | 0.5 | 0.5 |
| 8 | Back Up Over Current | Relay Model &make | | | | | |
| | | CT Ratio | HV | 200/1 | 200/1 | 300/1 | 300/1 |
| | | | LV | 600/1 | 600/1 | 600/1 | 600/1 |
| | | Settings | | | | | |
| | | Over curren | Pick up (A) | 0.28 | 0.28 | 0. | 0.49 |
| | | | Time delay(Sec) | 0.5 | 0.5 | 0 | 0.5 |
| Earth fault | Pick up (A) | 0.13 | 0.13 | 0. | 0.22 | | |
| | Time delay(Sec) | 1 | 1 | 1 | 1 | | |
| 9 | REF | Relay Model &make | | - | | | |
| | | CT RATIO | HV | - | - | 300/1 | 300/1 |
| | | | LV | - | - | 600/1 | 600/1 |
| | | | NEUTRAL | - | - | 200/1 | 200/1 |
| | | Setting | Pick up (A) | - | - | 0.1 | 0.1 |
| | | | Time delay (Sec) | - | - | 0.5 | 0.5 |
| R Stab(ohm) Rct=5Ω(assumed) | - | | - | - | 326.78 | | |

2.14 REVIEW NOTES OF BUS REACTOR AND LINE REACTOR PROTECTION

765/400KV Switchyard of DTPS was audited and it is observed that Bus Reactor and Line Reactor protection settings are in order. Based on the review the necessary changes in the operational relay setting are listed in the below table

| | |
|-------------|---|
| Note | <ul style="list-style-type: none">• For Bus Reactor as per NRPC guide lines REF protection should be given.• For Line Reactor REF protection stabilizing value is around 330 ohms. |
|-------------|---|

2.15 REVIEW OF BUS BAR PROTECTION:

765/400KV Switchyard of DTPS was audited and it is observed that Bus Bar protection settings are in order.

Table-14 Review of Bus Bar Protection Settings:

| Sl. No. | BAY | PROTECTION | Main-I | | Main-II | |
|---------|--------------|--------------|---|---|---|---|
| | | | Existing settings | Recommended | Existing settings | Recommended Settings |
| 1 | 765 kV BUS-1 | Dead Zone | Pick up I=2490 A Time delay=0.05 sec | Pick up I=2490 A Time delay=0.05 sec | Pick up I> 83% Time delay=0.5 sec | Pick up I> 83% Time delay=0.5 sec |
| | | Over Current | Pick up I=3480 A Time delay=0.3 sec | Pick up I=3480A Time delay=0.3 sec | Pick up I=3480 A Time delay=0.3 sec | Pick up I=3480 A Time delay=0.3 sec |
| | | Differential | - | - | I pick up = 2500 A K1=0% K2=60% T diff=0 sec | I pick up = 2500 A K1=0% K2=60% T diff=0 sec |
| 2 | 765 kV BUS-2 | Dead Zone | Pick up I=2490 A Time delay=0.05 sec | Pick up I=2490 A Time delay=0.05 sec | Pick up I> 83% Time delay=0.05 sec | Pick up I> 83% Time delay=0.05 sec |
| | | Over Current | Pick up I=3480 A Time delay=0.3 sec | Pick up I=3480A Time delay=0.3 sec | Pick up I=3480 A Time delay=0.3 sec | Pick up I=3480 A Time delay=0.3 sec |
| | | Differential | - | - | I pick up = 2500 A K1=0% K2=60% T diff=0 sec | I pick up = 2500 A K1=0% K2=60% T diff=0 sec |
| 3 | 400 kV BUS-1 | Dead Zone | Pick up I=2010 A Time delay=0.05 sec | Pick up I=2010 A Time delay=0.05 sec | - | - |
| | | Over Current | Pick up I=3480 A Time delay=0.35 sec | Pick up I=3480A Time delay=0.35 sec | Pick up I=3480 A Time delay=0.35 sec | Pick up I=3480 A Time delay=0.35 sec |
| | | Differential | - | - | I pick up = 2000 A K1=0% K2=60% T diff=0 sec | I pick up = 2000 A K1=0% K2=60% T diff=0 sec |

| | | | | | | |
|---|--------------|--------------|---|---|---|---|
| 4 | 400 kV BUS-2 | Dead Zone | Pick up I=2010 A Time delay=0.05 sec | Pick up I=2010 A Time delay=0.05 sec | - | - |
| | | Over Current | Pick up I=3480 A Time delay=0.35 sec | Pick up I=3480A Time delay=0.35 sec | Pick up I=3480 A Time delay=0.35 sec | Pick up I=3480 A Time delay=0.35 sec |
| | | Differential | - | - | I pick up = 2000 A K1=0% K2=60% T diff=0 sec | I pick up = 2000 A K1=0% K2=60% T diff=0 sec |

2.16 Review of Auxiliary Protection Infrastructure:-

In this section, the details of the batteries and chargers are described. There are two sets of battery banks of 110 V for one CRB in switchyard. In total eight banks for four CRB's. The DC system in DTSP is adequate for the station and it is satisfactory.

Details of DC system data noted by CPRI team during field audit are given below:-

Table-15 Review of 110 V battery bank for CRB-1

| DC BATTER SYSTEM OF 765 kV SWITCH YARD 110 V (2 Battery Banks) IN CRB-1 | | |
|---|------------------------|------------------------|
| Bank | Bank-1 | Bank-2 |
| Make | HBL | HBL |
| Type | Nickel-cadmium battery | Nickel-cadmium battery |
| Year of Commissioning | 2013 | 2013 |
| No Of Cells | 87*1.38V | 87*1.39V |
| Capacity | 400Ah | 400Ah |
| Charger Details | CHARGER DETAILS | CHARGER DETAILS |
| Make | HBL | HBL |
| Style | FLOATCUM BOOST CHARGER | FLOATCUM BOOST CHARGER |
| Dc Checking | | |
| Positive-Negative | 116 V | 114 V |
| Positive-Earth | 58 V | 58 V |
| Negative-Earth | 56 V | 56 V |

Table-16 Review of 110 V battery bank for CRB-2

| DC BATTER SYSTEM OF 765 kV SWITCH YARD 110 V (2 Battery Banks) IN CRB-2 | | |
|---|------------------------|------------------------|
| Bank | Bank-1 | Bank-2 |
| Make | HBL | HBL |
| Type | Nickel-cadmium battery | Nickel-cadmium battery |
| No Of Cells | 87*1.44V | 87*1.43V |
| Year of Commissioning | 2013 | 2013 |
| Capacity | 400Ah | 400Ah |
| Charger Details | CHARGER DETAILS | CHARGER DETAILS |
| Make | HBL | HBL |
| Style | FLOATCUM BOOST CHARGER | FLOATCUM BOOST CHARGER |
| Dc Checking | | |
| Positive-Negative | 118 V | 114 V |
| Positive-Earth | 60 V | 58 V |
| Negative-Earth | 58 V | 58 V |

Table-17 Review of 110 V battery bank for CRB-3

| DC BATTER SYSTEM OF 765 kV SWITCH YARD 110 V (2 Battery Banks) IN CRB-3 | | |
|---|------------------------|------------------------|
| Bank | Bank-1 | Bank-2 |
| Make | HBL | HBL |
| Type | Nickel-cadmium battery | Nickel-cadmium battery |
| No Of Cells | 87*1.42V | 87*1.41V |
| Year of Commissioning | 2013 | 2013 |
| Capacity | 400Ah | 400Ah |
| Charger Details | CHARGER DETAILS | CHARGER DETAILS |
| Make | HBL | HBL |
| Style | FLOATCUM BOOST CHARGER | FLOATCUM BOOST CHARGER |
| Dc Checking | | |
| Positive-Negative | 116 V | 114 V |
| Positive-Earth | 58V | 60 V |
| Negative-Earth | 56 V | 58 V |

Table-18 Review of 110 V battery bank for CRB-4

| DC BATTER SYSTEM OF 765 kV SWITCH YARD 110 V (2 Battery Banks) IN CRB-4 | | |
|---|------------------------|------------------------|
| Bank | Bank-1 | Bank-2 |
| Make | HBL | HBL |
| Type | Nickel-cadmium battery | Nickel-cadmium battery |
| No Of Cells | 87*1.41V | 87*1.41V |
| Year of Commissioning | 2013 | 2013 |
| Capacity | 400Ah | 400Ah |
| Charger Details | CHARGER DETAILS | CHARGER DETAILS |
| Make | HBL | HBL |
| Style | FLOATCUM BOOST CHARGER | FLOATCUM BOOST CHARGER |
| Dc Checking | | |
| Positive-Negative | 125 V | 116 V |
| Positive-Earth | 62 V | 58 V |
| Negative-Earth | 62 V | 58 V |

III. Review of Circuit Breaker Test Reports

3.0 Review of Circuit Breaker Test Reports:

Circuit breaker test reports were collected in the field from Switchyard by the CPRI audit team and verified that all the lines closing time is less than 110ms and are in order. The Overall performance of all the circuit breaker is satisfactory as per testing reports collected at site.

IV. Audit finding and observation

4.0 Audit finding and observations:

CPRI audit team carried out the site visit filed inspection and following are a few observation

1. 765 kV Lines are protected as main differential and distance protection..400 kV lines are also protected as main differential and distance protection. But some of operational relay setting is observable variation with respect to calculated relay setting obtained based on the provided line parameters.
2. All GT Banks, ICT Bank and station transformers are well protected only earth fault backup protection is not provided.
3. Bus Reactors and Line Reactor are well protected only REF Protection is not provided.
4. The substation Power equipment Earthing is measured a few sample locations. It is found that Earthing of power equipment with substation ground mat is proper and its value is 0.5 ohm.
5. The D C bank supply is measured and it is observed that they are well maintained.
6. The periodic test reports of Circuit breakers and relays are reviewed and it is found that their performance is satisfactory in terms of breaker opening, closing times
7. Wherever the change in relay settings and additional protection is required is suggested as under:

765 /400kV switchyard were audited and it is observed that GT, station transformers, unit auxiliary transformer and line unit protection settings are in order. Based on the review the necessary changes in the operational relay setting are listed in the below table.

Table-19 Review of 765 kV Anpara D –Lanco line ,Anpara D-Unnao line & 400 kV Anpara D-Anpara B line I&II

| Name of Transmission Line | | | Anpara D –Lanco line | | | | | | | |
|---------------------------|-------------------|-------------------|----------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Main I | ABB REL-670 | | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| Setting | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| Distance Protection | Zone 1 | | Zone 1B | | Zone 2 | | Zone 3 | | Zone 4 | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | - | - | - | - | 10.99 | 59.094 | 21.23 | 117.438 | 0.15 | 0.150 |
| R1PP/PE (Ω) | - | - | - | - | 10.27 | 2.3613 | 20.51 | 4.693 | 0.006 | 0.006 |
| X0PE (Ω) | - | - | - | - | 12.705 | 194.039 | 22.95 | 385.615 | 0.49 | 0.493 |
| R0PE (Ω) | - | - | - | - | 10.87 | 49.690 | 21.11 | 98.750 | 0.13 | 0.126 |
| RFPP (Ω) | 55 | 1.801 | - | - | 65 | 60 | 80 | 75.000 | 0.9 | 0.450 |
| RFPE (Ω) | 110 | 2.701 | - | - | 125 | 60 | 145 | 100.000 | 1.35 | 0.675 |

| Name of Transmission Line | | | Anpara D –Unnao line | | | | | |
|------------------------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|
| Main I | ABB REL-670 | | | | | | | |
| Setting | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| Distance Protection | Zone 1 | | Zone 2 | | Zone 3 | | Zone 4 | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| X1PP/PE (Ω) | - | - | 127.47 | 179.924 | 133.36 | 238.268 | 9.73 | 24.316 |
| R1PP/PE (Ω) | - | - | 14.97 | 7.189 | 25.21 | 9.521 | 0.38 | 0.972 |
| X0PE (Ω) | - | - | 405.10 | 590.791 | 410.99 | 782.368 | 31.94 | 79.843 |
| R0PE (Ω) | - | - | 102.23 | 151.292 | 102.23 | 200.352 | 8.18 | 20.447 |
| RFPP (Ω) | 55 | 30 | 65 | 60.000 | 80 | 75.000 | 20 | 72.948 |
| RFPE (Ω) | 110 | 40 | 125 | 60.000 | 145 | 100.000 | 85.25 | 100.000 |
| Setting | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings | Existing Settings | Reviewed Settings |
| Distance Protection | Zone 1 | | Zone 2 | | Zone 3 | | Zone 4 | |
| Direction | Forward | Forward | Forward | Forward | Forward | Forward | Reverse | Reverse |
| Resistive reach- phase (Ω) | 33.66 | 17.24 | 33.66 | 21.59 | 33.66 | 26.99 | 33.66 | 26.99 |
| Resistive reach- ground (Ω) | 44.88 | 23.30 | 44.88 | 28.79 | 44.88 | 35.98 | 44.88 | 35.98 |
| Impedance - phase resistive | 27.99 | 27.99 | 36.93 | 43.388 | 38.88 | 75.57 | 2.800 | 6.99 |
| 400 kV Anpara D-Anpara B line I&II | | | | | | | | |
| X1PP/PE (Ω) | - | - | 6.26 | 5.764 | 11.26 | 89.63903 | 0.10 | 0.252 |
| R1PP/PE (Ω) | 0.10 | 0.059 | 5.07 | 4.575 | 10.07 | 7.415998 | 0.10 | 0.015 |
| X0PE (Ω) | | | 9.19 | 3.532155 | 14.19 | 226.7288 | 0.05 | 0.838 |
| R0PE (Ω) | | | 5.95 | 15.52755 | 20.95 | 51.57553 | 0.1 | 0.191 |
| RFPP (Ω) | 55 | 3.029 | 65 | 18.786 | 80 | 33.786 | 1 | 0.757 |
| RFPE (Ω) | 110 | 4.543 | 125 | 28.179 | 145 | 50.679 | 1 | 1.136 |

Table-2 Review of Transformer, Line Reactor and Bus Reactor Protection:

| | |
|-------------|---|
| Note | <ul style="list-style-type: none">• For GT-6, 7 LV side over current and earth fault protection is provided in generators relay panels.• For ICTS Bank, LV side earth fault protection is not provided. This Protection may be considered.• For Bus Reactor as per NRPC guide lines REF protection should be given.• For Line Reactor REF protection stabilizing value is around 330 ohms. |
|-------------|---|

कार्यालय
अधिशारीअभियन्ता,
विद्युतपरीक्षण एवंपरिचालन खण्ड,
ग्रेटरनोएडा
उत्तरप्रदेशपावरट्रान्साभिशनकारपोरेशनलि
दूरभाष-7290091978



Office Of The
Executive Engineer,
Electricity Test.&Comm.Division
Greater Noida
U.P. Power Transmission
Corporation Ltd.
Email:- ectnegtrnoida@gmail.com
ectnegtrnoida@upptcl.org
Phone no. 7290091978


पत्रांक/No.- 352 /ET&CD/Gr.Noida/

दिनांक/Dated- 17.08.2024

Sub- Regarding Submitting the Action taken on internal protection Audit report 2023-24.

Superintending Engineer,
ET&CC, Meerut.


Kindly take the reference of above cited subject. In this regard, Here we are submitting the Action taken on Internal protection Audit report 2023-24 for information and further necessary action.


(Divya Budiya)
Executive Engineer

पत्रांक/No.- 352 /ET&CD/Gr.Noida/
Copy-

1. Superintending-Engineer, ETC, Gr.Noida

दिनांक/Dated- 17.08.2024


(Divya Budiya)
Executive Engineer

220 के0वी0 विभव एवं उच्चतर विभव के उपकेन्द्रों के प्रोटेशन ऑडिट में इंगित कमियाँ पर कार्याही के सम्बन्ध में।
विवृत परीक्षण एवं परियालन खण्ड, Gr. Noida
 दिनांक 17.08.2024


| S. No. | Sub-Station Name | Found Discrepancies | Action Taken By TnC | Action Taken By Transmission | Remark |
|--------|------------------|---|--|--|--------|
| 1 | 400KV Gr. Noida | 1. There is no Main-2 on any of the 220KV lines. 2. TMS setting on both HV & LV back up relay of both 315MVA and both 500MVA ICTs are not as per UPPTCL protection setting SOP 3. TMS setting on HV back up relay of both 200MVA and 160MVA ICTs are not as per UPPTCL protection setting SOP 1. CB testing has been done only at the time of commissioning, since than no CB testing done till date. 2. Routine testing Pending, its in the scope of M/S Elite Power. 1- Busbar protection on 220KV is unhealthy. There is communication error in CU of busbar panel. 2- Z2 & Z4 setting of both 220KV Napp and 220KV Khujra line are not as per latest NRPC guidelines. 3- There is no Main-II (Distance relay) on both 220KV Napp and 220KV Khujra lines. As per latest NRPC guidelines here should be Main-II of different make/principle on all 220KV and above transmission lines. 4- LV backup relay on 100 MVA TF-1 is defective. | Requirement for MAIN-1/MAIN-2 CRP already sent by Transmission. Setting are as per the guidelines received from T&C Circle office. Setting are as per the guidelines received from T&C Circle office. Information for the CB timing test conveyed to Transmission. Letter have issued to M/S Elite power, SDO (Transmission) is persuing the matter. Zone settings of 220 K V line has been calculated as per NRPC guidelines. Corrective measure taken as per internal audit report. | 1. Action Required settings as per Letter no 213/ETCC-MT/ Dated 07/04/18. (attached) 1. Action Required 2. Action Required. Action required. Action required. Action required. Action required. Action required. | |
| 2 | 220KV HITGNL | 1- Busbar protection on 220KV is unhealthy. There is communication error in CU of busbar panel. 2- Z2 & Z4 setting of both 220KV Napp and 220KV Khujra line are not as per latest NRPC guidelines. 3- There is no Main-II (Distance relay) on both 220KV Napp and 220KV Khujra lines. As per latest NRPC guidelines here should be Main-II of different make/principle on all 220KV and above transmission lines. 4- LV backup relay on 100 MVA TF-1 is defective. | Downstream transformer of 63MVA and 40MVA at 132KV is also set at 0.20. It was earlier observed that on heavy fault current both LV of 220KV/132KV TFR and HV of 132KV/33KV transformer was issuing trip signal. Hence direction needed on this issue. | Action required. Action required. Action required. Action required. | |
| 3 | 220 K V Debal | 5- TMS setting on both HV & LV backup relays of both 100 MVA TFs is not as per UPPTCL protection setting SOP. 6- Positive of both 110V battery sets is earthed somewhere. 7- Relays are not synchronised as per GPS clock available at s/s. 8- SOTF is not configured in MI of 220KV Khujra line. 9- PLCC on 220KV Khujra line is unhealthy. 10- There is a continuous oil leakage from both 100MVA TFs which is dangerous from fire protection view point. 11- As per SDO (Trans), CB testing has not been done after commissioning till date. | SOTF/TOR has been configured for Z-1 and Z-2 in the relay Issue at PLCC Channel at khujra end post fire hazard. | Action required. Action required. Action required. Action required. | |
| | | 1- There is minor variation in zone 1 & zone 2 settings of all 220KV line as compared with calculation done on the basis of latest NRPC guideline 2- Z 4 setting of all 220KV line are not as per UPPTCL protection setting SOP. | 1- Zone-1 & zone-2 settings of 220 K V line has been calculated as per NRPC guidelines. Corrective measure taken as per internal audit report. 2- Zone-4 settings of 220 K V line has been calculated as per NRPC guidelines. Corrective measure taken as per internal audit report. | | |

(Handwritten Signature)

| | | | | |
|--------------------------------------|---|--|---|--|
| <p>4 220 KV Jahangirabad</p> | <p>3- There is no Main-II (Distance relay) on both 220K V Khurja lines. As per NRPC guidelines here should be Main-II of different make/principle on all 220K V and above transmission lines</p> <p>4- PLCC on 220K V Khurja and 220K V Harduaganj line is unhealthy</p> <p>5- TMS setting on both HV & LV backup relays of both 160MVA TFs is not as per UPPPTCL protection setting SOP.</p> <p>6- Present GPS clock (SANDS make) is defective. new GPS clock (MESIBUS make) is available at s/s but its installation is pending hence relays are not synchronised as per GPS clock.</p> <p>7- Positive of 110V battery set 2 is earthed somewhere.</p> <p>8- As per SDO (Trans), CB testing has not been done after commissioning till date</p> <p>1- Zone settings of 220 KV Simbhaoli lines are not found as per NRPC guidelines.</p> <p>2- TMS settings on HV backup relay of all 60 MVA TF is not as per UPPPTCL protection SOP.</p> <p>3- As per SDO (trans) CB testing has not been done as HYBRID passes are installed in place of conventional CBS.</p> <p>4- NIPFS OF 60 MVA TF-I & 60 MVA TF-II is not working because of reduced pressure due to leakage issue. As per SDO(TRANS), approved for rectifying the problem is under process.</p> | <p>4- Issue at PLCC Channel at Khurja end and Harduaganj end.</p> <p>Downstream transformer of 63MVA and 40MVA at 132KV is also set at 0.20. It was earlier observed that on heavy fault current both LV of 220KV/132KV TFR and HV of 132KV/33KV transformer was issuing trip signal. Hence direction needed on this issue.</p> | <p>Action required.</p> <p>4- Issue at PLCC Channel at Khurja end and Harduaganj end. Action required by transmission end.</p> | |
| <p>5 220 KV Hybrid Hapur</p> | <p>1- There is a minor variation in zone-1 and zone-2 settings of 220 KV Simbhaoli line from 400 KV GIS as compared with calculations done on the basis of latest NRPC guidelines.</p> <p>2- Z-4 settings of all 220 KV lines are not as per UPPPTCL protection settings SOP.</p> <p>3- There is no Main-II (distance relay) on both 220 KV Hapur/765 KV) ckt-II and 220 KV Matore PGCIL lines. As per latest NRPC guidelines there should be Main-II of different make/ principle on all 220 KV and above transmission lines.</p> <p>4- Negative of 110 V battery set 1 is earthed somewhere.</p> <p>5- All relays are not synchronised as per GPS clock available at S/S.</p> <p>6- Testing of almost all the CBS has not been done since many (CB Testing status attached)</p> <p>1- There is minor variation in zone 1 & zone 2 settings of all 220KV line as compared with calculation done on the basis of latest NRPC guideline</p> | <p>1- Zone settings of 220 KV line has been calculated as per NRPC guidelines. Corrective measure taken as per internal audit report.</p> <p>Few years ago, many 33 kv passes damaged at 220 kv Hybrid Hapur substation, a joint meeting attended by firm engineer and UPPPTCL representatives regarding the same issue, so that time these settings were one of the outcomes of meeting. (HV Side TMS is 0.20 and LV side TMS is 0.15), so that HV side TMS Settings will be changed after discussion with higher officials.</p> <p>1- 220 KV Simbhaoli - 400 KV GIS line settings of Z-1 & Z-2 rechecked & calculated, corrective measures taken as per internal audit report.</p> <p>2- Corrective measure taken as per internal audit report. Z-4 settings of all 220 KV lines are identical now</p> | <p>Action required.</p> <p>Action required.</p> <p>Action required.</p> <p>Action required.</p> <p>Action required.</p> <p>Action required.</p> <p>Action required.</p> | |
| <p>6 220 KV Simbhaoli</p> | <p>1- Zone 1 & 2 settings of 220 KV line has been calculated as per NRPC guidelines. Corrective measure taken as per internal audit report.</p> | <p>1- Zone 1 & 2 settings of 220 KV line has been calculated as per NRPC guidelines. Corrective measure taken as per internal audit report.</p> | <p>Action required.</p> <p>Action required.</p> <p>Action required.</p> | |

[Handwritten Signature]
BE78CSY

| | | | | |
|---|--------------------------|---|--|---|
| 7 | 220 KV SS SIKANDRABAD | <p>2- TMS setting on both H.V & L.V backup relays of 160MVA, both 100MVA & both 60MVA T/Fs are not as per UPPPTCL protection setting SOP.</p> <p>3- Negative of 110V battery set is earthed some where.</p> <p>4- Relays are not synchronised as per GPS clock available at S/S</p> <p>5- PLCC on 220KV Khurja line is unhealthy.</p> <p>6- As per SDO(trans) CB testing has not been done after commissioning till date.</p> <p>7- NIFPS of 100MVA T/F-1 & 60 MVA T/F -3is not working because of reduced pressure due to leakage issue. Asper SDO (trans) approval for rectifying the problem is under process.</p> | <p>2- Regarding TMS settings Corrective measure taken as per latest NRPC guideline.</p> | <p>Action required.</p> <p>Action required.</p> <p>Action required.</p> <p>Action required.</p> <p>Action required.</p> |
| 8 | 220 KV S/S RUKHI | <p>1- Busbar protection on 220KV is partially healthy: Y Phase relay on busbar panel is defective.</p> <p>2- Z1 & Z2 setting of 220KV Jahangirabad line are not as per latest NRPC guidelines.</p> <p>3- Z4 setting of all 220KV lines are not as per UPPPTCL protection setting SOP/latest NRPC guidelines.</p> <p>4- TMS setting on both HV & LV backup relays of both 160 MVA & both 60MVA T/Fs is not as per UPPPTCL protection setting SOP.</p> <p>5- There is continuous oil leakage from one 160 MVA T/F which is dangerous from fire protection vie point.</p> <p>6- As per SDO (trans) CB testing has not been done after commissioning till date.</p> | <p>1- Due work card /relay replacement by Related Transmission wing.</p> <p>2- Zone 1&2 settings of 220 KV line has been calculated as per NRPC guidelines. Corrective measure taken as per internal audit report.</p> <p>3- Zone 4 settings of 220 KV line has been calculated as per NRPC guidelines. Corrective measure taken as per internal audit report.</p> <p>4- Regarding TMS settings Corrective measure taken as per latest NRPC guideline.</p> | <p>Action required.</p> <p>Action required.</p> <p>Action required.</p> |


 BTTC SM
 17.8.24

| S. No. | Sub-Station Name | Found Discrepancies | Action Taken By TnC | Action Taken By Transmission | Remark |
|--------|----------------------------------|--|---|---|--------|
| 1 | 400kV Muradnagar-1 st | <p>1. Common Event Logger Desktop software not functional.</p> <p>2. Status of ICT-2 not configured in SPS system.</p> <p>3. Carrier for all 220kV lines except 220kV Sahibabad line not operational.</p> <p>4. All 220kV lines have E.M. relays for B/U protection.</p> | | <p>1. विद्युत 400 के0वी0 उपकेन्द्र-प्रथम, मुरादनगर पर M/s GE T&D India Ltd, Pallavaram, Chennai-43, Tamil Nadu द्वारा स्थापित Event Logger (Alstom Make SL No.3269034608/11/EL.MFG 2014) क्रियाशील नहीं है। जिसके अनुसंधान हेतु मूल उपकरण निर्माता से अनुसंधान हेतु प्रावलन लेकर (R.e.f. No. 3161-CE(TW) M Dated-18.09.2023) एवं कार्यालय पत्रांक 813 दिनांक 05.10.2023 के द्वारा मुख्य अभियन्ता महोदय को Single Quotation हेतु वित्तीय एवं प्रशासनिक अनुमोदन हेतु प्रेषित किया गया था। तत्पश्चात निदेशक (ओपरेशन) महादेय से वित्तीय एवं प्रशासनिक अनुमोदन प्राप्त कर ई-निविदा T-23 / 2023-24 से दिनांक 06.02.2024 के माध्यम से कार्यालय अधीक्षण अभियन्ता, विद्युत परिषद, गाजियाबाद द्वारा निविदा आमंत्रित की गई जिसमें कोई भी Bid प्राप्त न होने के कारण निविदा खोलने की तिथि को विस्तारित कर 08.04.2024 किया गया। जिसमें कोई Bid प्राप्त नहीं हुई जिस कारण निविदा खोलने की तिथि को पुनः विस्तारित कर 19.04.2024 किया गया परन्तु कोई भी Bid प्राप्त न होने के कारण निविदा को दिनांक 07.05.2024 को निरस्त कर दिया गया। तदोपरान्त OEM द्वारा Single Quotation के माध्यम से अनुसंधान कार्य हेतु Note Sheet इस खण्ड कार्यालय के पत्रांक 257 / वि0400के0वी0उ0ख0-1 (मु0) दिनांक 06.06.2024 द्वारा पूनः भेजी गई है। जिसका वित्तीय एवं प्रशासनिक अनुमोदन प्रतिक्रित है।</p> <p>2. SPS के वार्षिक अनुसंधान हेतु अनुबंध दिनांक 31.08.2023 को समाप्त हो गया था। जिसके पुनः वार्षिक अनुसंधान हेतु पत्रांक संख्या-767 / वि0400के0वी0उ0ख0-1 (मु0) दिनांक 18.09.2023 के माध्यम से वित्तीय एवं प्रशासनिक अनुमोदन हेतु प्रस्ताव प्रेषित कर कार्यालय मुख्य अभियन्ता (पा0पो), मेरठ के पत्रांक संख्या-3748 / CE(TW) MRT / दिनांक 10.11.2023 द्वारा वित्तीय एवं प्रशासनिक अनुमोदन प्राप्त कर ई-निविदा टी0-24 / 2023-24 के माध्यम से निविदा आमंत्रित की गई जिसमें निविदा खोलने की तिथि 14.02.2024 थी परन्तु कोई Bid प्राप्त न होने के कारण निविदा खोलने की तिथि को विस्तारित कर 20.02.2024 किया गया परन्तु निविदा में पुनः कोई बोली प्राप्त नहीं हुई तदोपरान्त OEM द्वारा Single Quotation के माध्यम से वार्षिक अनुसंधान हेतु Note Sheet इस खण्ड कार्यालय के पत्रांक 153 / वि0400के0वी0उ0ख0-1 (मु0) दिनांक 18.04.2024 द्वारा पूनः भेजी गई है। जिसका वित्तीय एवं प्रशासनिक अनुमोदन प्रतिक्रित है।</p> <p>1- 220 KV Muradnagar Interconnector-I&II लाईन हेतु दोनों उपकेन्द्र पर PLCC Cabinet उपलब्ध नहीं है। 2. 220 KV Muradnagar Faridnagar, Pratap Vihar लाईन हेतु other end पर PLCC Cabinet उपलब्ध नहीं है। 3. 220 KV Muradnagar Loni लाईन हेतु PLCC Cabinet उपलब्ध नहीं है।</p> <p>उक्त Electromechanical Relays को Numerical Relays से बदलने हेतु Requirement पत्रांक 339 / वि0400के0वी0उ0ख0-1 (मु0) दिनांक 26.07.2024 के द्वारा अधीक्षण अभियन्ता कार्यालय को आवश्यक कार्यवाही हेतु प्रेषित कर दी गई है।</p> | |
| 2 | 400kV Muradnagar-2 nd | <p>1. Carrier for all 220kV lines not operational for 220kV Baraut & Morta line.</p> <p>2. Dead time of Baraut & Morta line not as per SOP.</p> <p>3. Only single Over Flux setting available for 400 kV ICT.</p> | <p>2. Dead time has been corrected to 1 sec for both 220kv Baraut and Morta Line as per SOP.</p> <p>3. Overflux setting has been revised to pickup=110%, Dial=3.0, Curve=Inverse.</p> | <p>1. Requirement for 03 DTPC has been raised against the PR No. 1030000556 on dt. 03.05.2023</p> | |
| | | <p>1. Battery set voltage not found in order.</p> <p>2. All T/F's high set time not as per SOP.</p> | <p>2. T/F high set setting have been changed as per SOP.</p> | <p>1. After properly charging the concerned battery set, the Battery Voltage is found to be in order.</p> | |

| | | | | |
|----|--------------------------|--|--|---|
| 3 | 220kV Muradnagar | <p>3. Bus Bar relay out of service due to 02 no. bays not configured.</p> <p>4. 110V charger-1st float defective.</p> | | <p>3. 02 no. new bays Work of Relay Configuration approval has been submitted. (Report by Transmission)</p> <p>4. Approval for new Charger submitted. (Report by Transmission)</p> |
| 4 | 220kV Faridnagar | <p>1. Bus Bar relay faulty.</p> <p>2. All 220kV lines have E.M. relays for B/U protection.</p> <p>3. 160 & 100 MVA T/F's high set time not as per SOP.</p> | <p>2.All lines have numerical realy protection (wrongly included as E.M. relay for B/U protection).</p> <p>3.T/F high set setting have been changed as per SOP.</p> | <p>1. Relay repairing quotation has been sent to concerned firm, response awaited. (Report by Transmission)</p> |
| 5 | 220kV Loni | <p>1. No PLCC/Carrier on 220kV Loni-Muradnagar line.</p> <p>2. Zone-4 settings of 220kV Loni-Muradanagar line and 220kV Loni-Ataur line not found as per SOP.</p> <p>3. Circuit breaker testing report not available except 220kV Muaradnagar line.</p> | <p>2. Zone -4 change of both lines as per SOP (Zone -4-1.797 ohm, 450 ms).</p> | <p>1. Data of 220kV loni is going through 400kV Aatur. FOTE Requirement given from MRD-I, as soon as FOTE installed at MRD I DTPC will be installed at 220kV Loni.</p> <p>3. Remaining Circuit breaker CRM & Timing testing will be carried out in the upcoming winter season.</p> |
| 6 | 220kV Sahibabad | <p>1. Zone-4 settings of 220kV Sahibabad-Pratap Vihar line, 220kV Sahibabad-Indirapuram lien not found as per SOP.</p> <p>2. 220kV Sahibabad-Pratap Vihar line carrier/PLCC not healthy.</p> <p>3. No carrier/PLCC on 220kV Sahibabad-Indirapuram line.</p> <p>4. D.C. earth of Battery Set-2.</p> <p>5. 220kV Sahibabad-Ghazipur line – Line under break-down sue to Tower bending. Protection relay not working (informed to SDO (M)) ar per information provided by AE (T&C) Sahibabad.</p> <p>6. Circuit breaker testing report not available.</p> | <p>1. Zone -4 change of both lines as per SOP (Zone -4-0.475 ohm, 450 ms)</p> <p>2. 220kV Sahibabad-Pratap Vihar line carrier/PLCC not healthy because PLCC not Available at Pratap Vihar end.</p> | <p>3. Requirement has been raised.</p> <p>4. DC earth fault problem has been rectified.</p> <p>5. Note sheet has been sent to HQ for approval. Line distance relay has been arranged & will be commissioned in due time.</p> <p>6. Circuit breaker CRM & Timing testing will be carried out in the upcoming winter season.</p> |
| 7 | 220kV Morti | <p>1. Circuit breaker testing report not available.</p> <p>2. 160 MVA -1 & 2 T/F high set setting not as per SOP.</p> <p>3. Battery set voltage not found in order.</p> | <p>2.High set setting not change due to safty reason.</p> | <p>1. Circuit breaker CRM & Timing testing will be carried out in the upcoming winter season.</p> <p>3. Problem has been identified and rectified.</p> |
| 8 | 220kV Mandola Vihar | <p>1. There is One Battery Set of 110V (D.C.).</p> <p>2. Zone-4 settings of 220kV Mandola Vihar-Ataur line and 220kV Mandola Vihar-Baghat (P.G.) line not found as per SOP.</p> <p>3. Circuit breaker testing report not available.</p> | <p>2.Zone -4 change of both lines as per SOP (Zone -4-1.396 ohm, 450 ms)</p> | <p>1. There is only 01 No. 110V, 300AH battery charger available at 220kV substation Mandola Vihar. One battery set was in idle state from substation energization. Battery set at 132kV substation Teela Mode gone dead in sept. 2023 so 01 No. battery set was moved to Teela Mode. As soon as 01 No. 110V, 200AH battery set will have received at Teela Mode this battery set will be shifted back to 220kV substation Mandola Vihar mentioning that 01 No. 110V, 300AH battery charger is also required at 220kV substation Mandola Vihar for which requirement have sent earlier.</p> <p>3. Circuit breaker CRM & Timing testing will be carried out in the upcoming winter season.</p> |
| 9 | 220kV Pratap Vihar | <p>1. Circuit breaker testing report not available.</p> <p>2. Dead time of all lines not as per SOP.</p> <p>3. Carrier for all 220kV lines not operational.</p> <p>4. Battery set voltage not found in order.</p> | <p>2. Dead time change of all lines as per SOP.</p> <p>3. PLCC/DTPC not Installed</p> <p>4. Battery set voltage found in order.</p> | <p>1.Circuit breaker CRM & Timing will be carried out in the upcoming winter season.</p> |
| 10 | 220kV Madhuban, Bapudham | <p>1. Circuit breaker testing report not available.</p> <p>2. Dead time of all lines not as per SOP.</p> | <p>2. Dead time change of all lines as per SOP.</p> | <p>1. Circuit breaker CRM & Timing will be carried out in the upcoming winter season.</p> |

(Umesh Jain)
Excutive Engineer

220 के0वी0 विभव एवं उच्चतर विभव के उपकेन्द्रो के प्रोटेक्शन ऑडिट में इंगित कमियों पर कार्यवाही के सम्बन्ध में।

विद्युत परीक्षण एवं परिचालन खण्ड—द्वितीय, मुरादाबाद

दिनांक 09.08.2024

| S. No. | Sub-Station Name | Found Discrepancies | Action Taken By TnC | Action Taken By Transmission | Remark |
|--------|------------------|---|---------------------|---|---|
| 1 | 220KV S/S Amroha | 1-GPS clock not available. | Not Required | SAS Panel esa Sands Maks GPS Clock Install करा दी गयी है। | विद्युत पारेषण खण्ड—अमरोहा ने अपने पत्रांक 1818, दिनांक 05.08.2024 द्वारा अवगत कराया है |
| | | 2-Relays are not synchronized. | Not Required | 220के0वी0 उपकेन्द्र अमरोहा से निर्गत 220के0वी0 नहतौर लाईन, 160 एमवीए परिवर्तक—द्वितीय, 132के0वी0 कांट रोड,132के0वी0 अगवानपुर, 132के0वी0 कोठी खिदमतपुर, 132के0वी0 बछरायूं, 132के0वी0 धनौरा प्रथम एवं द्वितीय, 63एमवीए परिवर्तक—द्वितीय पर स्थापित BCU, Main protection Relay, Backup relay Synchronize कर दिये गये है। शेष 220के0वी0 मुरादाबाद लाईन, मेरठ लाईन तथा चांदपुर लाईन पर M2 Relay, 160 एमवीए परिवर्तक—प्रथम पर Difference तथा LV Backup relay, 220kv Bus Bar Protection, 40 एमवीए परिवर्तक—प्रथम पर LV Backup relay, को Synchronize किये जाने हेतु कार्यवाही की जा रही है। | |
| | | 3-Healthy carrier protection in lines are not available | Not Required | 220के0वी0 अमरोहा चांदपुर लाईन पर Carrier Protection Healthy है। 220के0वी0 अमरोहा—मुरादाबाद लाईन पर उपकरणों की उपलब्धता 220के0वी0 अमरोहा पर सुनिश्चित कर ली गयी है। शटडाउन की उपलब्धता के अनुसार Microwave तथा T&C के सहयोग से संयोजन कर दिया जायेगा। 220के0वी0 अमरोहा—नहतौर लाईन पर Carrier Protection Healthy करने हेतु कार्यवाही की जा रही है। | |



(Rajeev Kumar)

Executive Engineer
Electy. Test & Comm Division
400KV S/S Complex
Majhola Moradabad

कार्यालय

अधिशाली अभियन्ता

विद्युत परीक्षा एवं परिष्करण
400 के वी उपस्थान परिसर,
मझोला, मुरादाबाद
Mob. No. 9412749936



OFFICE OF THE
EXECUTIVE ENGINEER
ELECTRICITY TEST & COMM. DIVISION
400 KV S/S, COMPLEX
MAJHOLA, MORADABAD
Email ID: eetncmbd@upptcl.org
eetncmbd@gmail.com

पत्रांक 436 / वि०प०ख०-प्र०/मु०

दिनांक-28/8/24

विषय:- 220 के०वी० विषय एवं उच्चतर विभव के उपकेन्द्रों पर प्रोटेक्शन आडिट के सम्बन्ध में।

अधीक्षण अभियन्ता

विद्युत परीक्षण एवं परिचालन मण्डल
उ०प्र० पावर ट्रांस० एवं कारपो० लि०
पारेषण भवन विक्टोरिया पार्क,
मेरठ।

उपरोक्त विषयक विद्युत परीक्षण एवं परिचालन, खण्ड, मुजफ्फरनगर कार्यालय के पत्रांक-753, दिनांक 12.04.2024 के सन्दर्भ में आपको अवगत कराना है कि उक्त 220 के०वी० विभव एवं उच्चतर के उपकेन्द्रों प्रोटेक्शन आडिट को दिनांक 31.03.2024 तक सम्पादित किये गये जिसमें उक्त में उपकेन्द्रों के सम्मुख पायी गयी कमियों को इस कार्यालय पत्रांक- 383 दिनांक 31.07.2024 से विद्युत पारेषण खण्ड-द्वितीय मुरादाबाद, विद्युत पारेषण खण्ड रामपुर, विद्युत पारेषण खण्ड सम्मल एवं विद्युत पारेषण खण्ड 400 के०वी० मुरादाबाद को प्रेषित किया गया था इसके प्रति उत्तर में सभी विद्युत पारेषण खण्डों द्वारा कृत कार्यवाही से अवगत कराया गया है।

अतः उनके द्वारा प्रेषित कृत कार्यवाही को निर्धारित प्रारूप में भरकर अग्रिम एवं उचित कार्यवाही हेतु प्रेषित है।

संलग्नक:- यथोपरि।

(राजीव कुमार)
अधिशाली अभियन्ता

220 के०वी० विभव एवं उच्चतर विभव के उपकेन्द्रों के प्रोटेक्शन ऑडिट में इंगित कमियों पर कार्यवाही के सम्बन्ध में।
विद्युत परीक्षण एवं परिचालन खण्ड-प्रथम, मुरादाबाद दिनांक 28.08.2024

| S. No. | Sub-Station Name | Found Discrepancies | Action By TnC | Action By Transmission | Remark |
|--------|-------------------------|--|--|---|--|
| 1 | 220 KV S/S Moradabad-II | 1-Synchronization of relay are partially done. 2-Main to relay of CB 83 is Faulty from 19,1,2,22. | Not Required Not Required | 220 के०वी० विद्युत उपकेन्द्र मुरादाबाद पर 06 नग 33 के०वी० पोल्सो पर इलेक्ट्रॉनिक रिपेयरिंग के लगे हुए हैं, उक्त रिपेयरिंग को नुमेरिकल रिपेयरिंग से बदलने हेतु टेण्डर प्रक्रियाधीन है। नुमेरिकल रिपेयरिंग के बदलने के उपरान्त Synchronization कर दिया जायेगा। 220 के०वी० विद्युत उपकेन्द्र मुरादाबाद से निर्गत 220 के०वी० मुरादाबाद-सी०वी० गन्ज लाइन के M2 रिपेयरिंग के लगे हुए हैं उक्त परीक्षण पैनल मुख्यालय स्तर से क्रय करने हेतु मांग पत्र प्रेषित किया गया है। (टेक्नीकल कमेटी रिपोर्ट संलग्न है) | विद्युत परीक्षण खण्ड-द्वितीय, मुरादाबाद के कार्यालय पत्रांक-751 दिनांक 21.08.2024 के द्वारा अवगत कराया है। |
| 2 | 400 KV S/S Moradabad | 1-Synchronization of relay are partially done. 2-Event Logger is Ungealthy. 3-Line Disturbance recorder not available. 4-Setting of relay of line are as per PGCIL norms. | Not Required Not Required Not Required Not Required | सभी Main Relay Synchronization है। Event Logger बदल दिया गया है वर्तमान में कार्यशील है। उपकेन्द्र पर स्थापित Numerical Relay में Disturbance Recorder व्यवस्था है। रिपेयरिंग की Setting PGCIL Norms अनुसार ही है। | विद्युत परीक्षण खण्ड 400 के०वी० मुरादाबाद के कार्यालय पत्रांक-606 दिनांक 27.08.2024 के द्वारा अवगत कराया है। |
| 3 | 220 KV S/S Rampur | 1-Auto reclosed in lines not working | Not Required | 220 के०वी० उपकेन्द्र रामपुर पर मौजूद 220 के०वी० रामपुर (765)- रामपुर सर्किट-प्रथम एवं 220 के०वी० रामपुर (765)- रामपुर सर्किट-द्वितीय का लाइन ऑटो रिक्लोज के टेस्टिंग हेतु उक्त लाइन का शटडाउन दिनांक 03.09.2024 एवं 04.09.2024 को प्रस्तावित है। | विद्युत परीक्षण खण्ड-द्वितीय, मुरादाबाद के कार्यालय पत्रांक-1005 दिनांक 28.08.2024 के द्वारा अवगत कराया है। |
| 4 | 220 KV S/S Sambhal | 1-Relays are not synchronized. 2-M2 relay is defective in CB 82 Line 3-CB81, CB83, CB84 lines has main Backup scheme in place of M1-M2 Scheme. | Not Required Not Required Not Required | कार्यवाही करायी जा रही है। कार्यवाही करायी जा रही है। कार्यवाही करायी जा रही है। | विद्युत परीक्षण खण्ड, सम्भल के अधिशासी अभियन्ता द्वारा अवगत कराया गया की कार्यवाही करायी जा रही है। |


(Rajeev Kumar)
Executive Engineer

अधिकासी अभियन्ता
विद्युत पारेषण खण्ड-द्वितीय
400 के0वी0 उपसंस्थान परिसर
मझोला, मुरादाबाद-244103
फोन नं०: (आ0) 2481260
मोबाईल फोन नं०: -9412749924
ईमेल:- eeetdmbd@upptcl.org



Executive Engineer
Electricity Transmission Division-II
400 KV Sub Station Campus
P.O. Majhola, Moradabad-244103 (U.P.)
Phone No.(O) 2481260
Mobile Phone No.-9412749924
Email:- eeetdmbd@upptcl.org
CIN No. U40101UP2004SGC028687
GSTIN - 09AAACU8823E1Z9

पत्रांक 751 वि0पा0ख0-द्वितीय(मु0)

दिनांक:- 21/08/2024

विषय :- 220 के0वी0 उपकेन्द्र मझोला, मुरादाबाद पर हुए प्रोटेक्शन ऑडिट के सम्बन्ध में।

अधिकासी अभियन्ता,
विद्युत परीक्षण एवं परिचालन खण्ड-प्रथम,
मुरादाबाद।

उपरोक्त विषयक आपके कार्यालय पत्रांक-383/वि0प0प0ख0-प्र0/मु0 दिनांक-31.07.2024 का संदर्भ ग्रहण करने का कष्ट करें जिसके माध्यम से आपके द्वारा 220 के0वी0 विद्युत उपकेन्द्र मुरादाबाद पर हुए प्रोटेक्शन ऑडिट में पाये गये कमियों के निराकरण के सम्बन्ध में कहा गया है। उक्त के सम्बन्ध में सूचना निम्नवत है-

1. Synchronization relays are partially done (- 220 के0वी0 विद्युत उपकेन्द्र मुरादाबाद पर 06 नं० 33 के0वी0 पोषकों पर इलेक्ट्रो मैग्नेटिक रिले लगे हुए हैं, उक्त रिले को नुमेरिकल रिले से बदलने हेतु टेण्डर प्रक्रियाधीन है। नुमेरिकल रिले बदलने के उपरान्त Synchronization कर दिया जायेगा।
2. Main 02 Relay of C.B.-83 is faulty from 19.12.2022. - 220 के0वी0 विद्युत उपकेन्द्र मुरादाबाद से निर्गत 220 के0वी0 मुरादाबाद-सी0बी0 गन्ज लाईन के M2 रिले क्षतिग्रस्त है। उक्त पारेषण लाईन के लाईन डिस्टेंस प्रोटेक्शन पैनल मुख्यालय स्तर से क्रय करने हेतु मांग पत्र प्रेषित किया गया है (टेक्नीकल कमेटी रिपोर्ट संलग्न है)।

संलग्नक-यथापरि।

(अनीश मलिक)
अधिकासी अभियन्ता

पत्रांक वि0पा0ख0-द्वितीय(मु0)

दिनांक:-


प्रतिलिपि निम्नलिखित को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित है-

1. अधीक्षण अभियन्ता, विद्युत पारेषण मंडल-प्रथम, मुरादाबाद।
2. उपखण्ड अधिकारी, विद्युत पारेषण उपखण्ड-प्रथम/द्वितीय, मुरादाबाद।
3. सहायक अभियन्ता, विद्युत परीक्षण एवं परिचालन उपखण्ड-द्वितीय, मुरादाबाद।


(अनीश मलिक)
अधिकासी अभियन्ता

Electricity Transmission Division, Rampur
Indent for Shutdown 220 KV Rampur-Rampur(765KV) CKT-I at 220 KV S/S Rampur

| Sl. No. | Particulars | Particular of Work |
|---------|---|---|
| 1 | Name & Designation of Indenting Officer | Er. SHUBHAM KHARAYAT, Executive Engineer, Electricity Transmission Division, Rampur |
| 2 | Equipment/Line for which shutdown are required | 220 KV Rampur-Rampur(765KV) CKT-I at 220 KV S/S Rampur |
| 3 | Will the shutdown cause any dislocation of supply to consumers. If yes, please mention the affected areas/ Location and anticipated load | There is no Supply Interruption as Load of 220 KV S/S Rampur will be fed from 220 KV Rampur(765KV) CKT-II |
| 4 | If there any possibility of reducing/ eliminating of supply | N/A |
| 5 | Period for which shutdown | From 06:00 hrs to 10:00 hrs on dated 03.09.2024 |
| 6 | Purpose of shutdown | For Testing of auto Reclosing Relay By T&C wing and other maintenance work. |
| 7 | Date on which shutdown of this line/equipment was last availed | 12.03.2024 |
| 8 | Have you taken the approval of competent authority | Yes, Consent has been obtained from CE (T.W) Meerut. |
| 9 | Have you arrange spares, T&P and other things for availing shutdown reply Yes/No | Yes |
| 10(a) | Whenever dislocation of supply is involed the consent of concerned C.E.(D)/S.E.(D) should be taken in advance, state Yes/No. whether consent taken | N/A |
| 10(b) | In case the system will run in limiting condition, the information to concerning C.E./S.E.(D) is essential. Have you informed to them. If Yes, designation of the officer to whom information given to be specified | N/A |
| 11 | Any other information on which you consider relevant to this shutdown | Shutdown is essential for Testing of auto Reclosing Relay By T&C wing and other maintenance work. |


 (AKASH RAJ)
 SDO, (T&C)
 ET&CSD, Rampur
 Mob. No- 9412749922


 (SANTOSH KUMAR)
 Superintending Engineer
 E.T.C.-I, Moradabad
 Mob. No.9412749917


 (SANJOY KUMAR)
 SDO
 ETSD-II & III, Rampur
 Mob. No- 9412756776


 (SHUBHAM KHARAYAT)
 Executive Engine
 E.T.D., Rampur
 Mob. No. 9412749951

कार्यालय
अधिसासी अभियन्ता
विद्युत 400 के0वी0 उप संस्थान खण्ड,
उ0प्र0 पावर ट्रांसमिशन कारपोरेशन लि0
मझोला, मुरादाबाद।
फोन नं0(ओ) 0591-2974935, (रि)0-2480387
CIN : 140101UP2004SGC028687
GSTIN 09AAAACU8823E1Z9



OFFICE OF THE
EXECUTIVE ENGINEER
ELECTY 400 K.V. SUB STATION DIVISION
U.P. POWER TRANSMISSION
CORPORATION LTD,
MAJHOLA, MORADABAD-244001 (U.P.)
PHONE NO. (O) 0591-2974935, (R)- 2480387
E-Mail Add. ee400mbd@upptel.org/
ee400kvmbd@gmail.com

पत्राक- 606 वि0 400 के0वी0 / उ0 / स0 / ख0 / (मु0)

दिनांक- 27/08/2024


विषय- 220 के0वी0 विषय एवं उच्चतर विभव के उपकेन्द्रों प्रोटेक्शन आडिट के सम्बन्ध में।

अधिसासी अभियन्ता
विद्युत परिक्षण एवं परिचालन खण्ड
मझोला, मुरादाबाद।

उपरोक्त विषयक आपके कार्यालय पत्राक सं0 383 दिनांक 31.07.2024 के सन्दर्भ में विद्युत 400 के0वी0 उपकेन्द्र पर दिनांक 31.03.2024 को सम्पादित किये गये Protection Audit की आख्या निम्नवत् है-

| क्र0सं0 | Found Discrepancis | |
|---------|--|--|
| 1 | Synchronization relays are partially done. | सभी Main Relay Synchronized है। |
| 2 | Even logger ins unhealthy. | Event Logger बदल दिया गया है वर्तमान में कार्यशील है। |
| 3 | Line disturbance recorder not available | उपकेन्द्र पर स्थापित Numerical Relay में disturbance recorder व्यवस्था है। |
| 4 | Setting of relay of line are as per PGCIL norms. | रिले की के Setting PGCIL norms अनुसार ही है। |

संलग्नक:- यथोपरि।


(रजनीश कुमार)
अधिसासी अभियन्ता

कार्यालय
अधिकासी अभियन्ता
विद्युत पारेषण खण्ड
उ०प्र० पावर ट्रांसमिशन कार्पोरेशन लि०
रामपुर - 244901
मोबाइल नं. 9412749951



Office of The
Executive Engineer
Electricity Transmission Division
U.P. Power Transmission Corporation Ltd.
Rampur.
Mob.No.-9412749951
Email : eeetdmpr@upptcl.org
eeetdrmpr@gmail.com

पत्रांक:- 1005 - वि.पा.ख./रा/

दिनांक:- 28-08-2024

विषय :- 220 के.वी. विषय एवं उच्चतर विभव के उपकेन्द्रों प्रोटेक्शन आडिट के सम्बन्ध में।

अधिकासी अभियन्ता
विद्युत परीक्षण एवं परिचालन,
खण्ड-प्रथम, मुरादाबाद।
E-mail. ID- cetncmbd@upptcl.org

ई०मेल द्वारा

उपरोक्त विषयक आपके कार्यालय पत्रांक संख्या- 383/दिनांक- 31.07.2024 एवं कार्यालय अधिकासी अभियन्ता, विद्युत परीक्षण एवं परिचालन खण्ड-मुजफ्फनगर के पत्रांक संख्या- 753 / दिनांक- 12.04.2024 में अंकित क्रम संख्या-7 के अनुपालन में आपको अवगत कराना है कि (220 के.वी. उपकेन्द्र, रामपुर पर मौजूद 220 के.वी. रामपुर(765)-रामपुर सर्किट-प्रथम एवं 220 के.वी. रामपुर(765)-रामपुर सर्किट-द्वितीय का लाइन ऑटो रिक्लोज के टेस्टिंग हेतु उक्त लाइन का शटडाउन दिनांक 03.09.2024 एवं 04.09.2024 को प्रस्तावित है। सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित।

संलग्नक:- शटडाउन इनडेन्ट।


अधिकासी अभियन्ता
विद्युत पारेषण खण्ड
रामपुर

पत्रांक:-वि.पा.ख./रा/ दिनांक:.....
प्रतिलिपि निम्नलिखित को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित-
1. अधीक्षण अभियन्ता, विद्युत पारेषण मण्डल-प्रथम, उ०प्र० पा० ट्रा० का० लि०, मुरादाबाद।

अधिकासी अभियन्ता
विद्युत पारेषण खण्ड
रामपुर

Protection Audit of Electricity Test & Commissioning Division, Meerut

| S. No. | Sub-Station Name | Found Discrepancies | Compliance by T&C Wing | Compliance by O&M Wing |
|--------|-------------------------------------|---|--|--------------------------------------|
| 1 | 220 KV S/S Baghpat | H/S settings in 160MVA T/F-I and 100MVA not found as per SOP. | Action not required | ----- |
| | | 160MVA T/F -I,II V O/C & E/F Relay found Electromechanical. | Action need to be taken by O&M, SDO(M) has been informed already. | PR Created & send requirement |
| | | Shamli & Baraut line Zone setting & A/R dead time not found as per SOP. | Setting updated as per SOP. | ----- |
| | | C.B testing record not provided by Transmission Wing. | Action need to be taken by O&M. | Shall be attended soon |
| | | Relays not Synchronized. | Action need to be taken by O&M. | Shall be attended soon |
| | | In Baghpat PG-I line M2 Relay not available. | Action need to be taken by O&M, SDO(M) has been informed already. | requirement send |
| 2 | 220 KV S/S Nirpura | H/S settings in 160MVA T/F-I&II not found as per SOP. | Action Not required | ----- |
| | | Relays not Synchronized. | GPS clock faulty. O&M wing are already aware of the fact and are in the process of correcting the GPS clock. | GPS Clock repairing in process |
| | | Shamli & Baraut line Zone setting & A/R dead time not found as per SOP. | Setting updated as per SOP. | ----- |
| | | C.B testing record not provided by Transmission Wing. | Action need to be taken by O&M. | Shall be attended soon |
| 3 | 220 KV S/S Baraut | H/S settings in 200MVA, 160MVA T/F-I&II not found as per SOP. | Action Not required | ----- |
| | | Murad Nagar, Baghpat PG-I&II and Nirpura line Zone setting & A/R dead time not found as per SOP. | Setting have been updated as per sop | setting setright by T&C Wing |
| | | 110 V Battery set I found Negative Earth & 110 V Battery set-II found positive Ground. | Action need to be taken by O&M, SDO(M) has been informed already. | Shall be attended soon |
| | | C.B testing record not provided by Transmission Wing. | Action need to be taken by O&M | Shall be attended soon |
| | | 200MVA T/F HVCT (R,Y,B Phase) found accuracy class 0.5. | Action need to be taken by O&M, SDO(M) has been informed already. | Shall be attended soon |
| | | 160MVA T/F -I HVCT (R,Y,B Phase) found accuracy class 0.5. | Action need to be taken by O&M, SDO(M) has been informed already. | Shall be attended soon |
| | | Murad Nagar line B Phase CT found accuracy class 0.5 & Relay not Synchronized. | Action need to be taken by O&M, SDO(M) has been informed already. | Shall be attended soon |
| | | In Baghpat PG-I line M2 Relay found defective. | Action need to be taken by O&M, SDO(M) has been informed already. | Shall be attended soon |
| | | Nirpura line Relay not Synchronized Main - 2 Relay not available. | Action need to be taken by O&M, SDO(M) has been informed already. | requirement send |
| | | Nirpura line Y&B Phase PT found accuracy class 0.5. | Action need to be taken by O&M, SDO(M) has been informed already. | in process |
| 4 | 220 KV S/S Charla | H/S & IDMT setting in 160MVA T/F-I,II&III not found as per SOP. | H/S & IDMT setting in 160MVA T/F-I,II&III has been changed as per SOP. | ----- |
| | | Muzaffarnagar line and Mator line Zone setting & dead time A/R not found as per SOP | Muzaffarnagar line and Mator line Zone setting & dead time A/R has been changed as per SOP | ----- |
| 5 | 220 KV S/S Gheja | H/S & IDMT setting in 160MVA T/F -I&II not found as per SOP. | H/S & IDMT setting in 160MVA T/F -I&II has been changed as per SOP. | ----- |
| | | Faridnagar, Modipuram & Baghpat PG-I & II line Zone setting not found as per SOP. | Faridnagar, Modipuram & Baghpat PG-I & II line Zone setting has been changed as per SOP. | ----- |
| | | C.B testing record not provided by Transmission Wing. | Action need to be taken by O&M, SDO(M) has been informed already. | report available |
| 6 | 220 KV S/S Modipuram | H/S setting in 200MVA T/F -I&II not found as per SOP. | H/S setting in 200MVA T/F -I&II has been changed as per SOP. | ----- |
| | | Khatauli line, Modipuram-II (Gheja), Shatabdinagar & Mator-I&II line Zone setting & A/R dead time not found as per SOP. | Khatauli line, Modipuram-II (Gheja), Shatabdinagar & Mator-I&II line Zone setting & A/R dead time has been changed as per SOP. | ----- |
| | | 110 V Battery set-I&II found positive Ground. | Action need to be taken by O&M, SDO(M) has been informed already. | Shall be attended soon |
| | | C.B testing record not provided by Transmission Wing. | Action need to be taken by O&M, SDO(M) has been informed already. | shall be tested soon |
| 7 | 220 KV S/S Partapur (Jagriti Vihar) | H/S settings in 160MVA T/F-I,II&III not found as per SOP. | Action not required | ----- |
| | | Hapur line-I&II and Matur line Zone setting & A/R dead time not found as per SOP. | Setting updated as per SOP. | ----- |
| | | 110V Battery Set -I&II Voltage not found in order. | Battery voltage corrected as informed by O&M, SDO(M). | Set right |
| | | C.B testing record not provided by Transmission Wing. | Action need to be taken by O&M, SDO(M) has been informed already. | shall be tested soon |
| 8 | 220 KV S/S Shatabdinagar | H/s settings in 200MVA, 160MVA T/F-I&II not found as per SOP. | Action not required | ----- |
| | | Relays not Synchronized with GPS. | Action need to be taken by O&M, SDO(M) has been informed already. | relays has already been synchronised |
| | | Modipuram, Hapur & Matur line Zone setting & A/R dead time not found as per SOP. | Setting updated as per SOP. | ----- |
| | | 110 V Battery set 1&2 found positive Earth. | Action need to be taken by O&M, SDO(M) has been informed already. | Shall be attended soon |
| | | C.B testing record not provided by Transmission Wing. | Action need to be taken by O&M, SDO(M) has been informed already. | shall be tested soon |



Executive Engineer
 Electy. Test & Commissioning Division

U.P. POWER TRANSMISSION CORPORATION LTD.
Electricity Test & Commissioning Division, Muzaffarnagar
Transmission West, Meerut

Audit Compliance And Action Report August-2024

| S. No. | Sub-Station Name | Found Discrepancies | Action Taken By TnC | Action Taken By Transmission | Remark |
|--------|-------------------|--|---|---|--------|
| 1 | 220KV NANAUTA | DC earth, CB testing pending, AR Problem, GPS unhealthy | Relay AR testing has been done again and some settings are modified and relay is now on monitoring, 220KV Shamli line AR problem still there during testing about which REPAIR/REPLACEMENT work has been forwarded to transmission wing | DC earth yet to be rectified, CB testing Yet to be done, GPS case yet to be done | |
| 2 | 220KV DEOBAND | AR not working and impedance not found as per SOP | Relay impedance has corrected in relay, Auto reclose problem has been corrected and tested now relay is on monitoring | NA | |
| 3 | 220KV BEHAT | CB testing pending, AR problem | Relay AR testing has been completed, For which Repair/Replacement work has been forwarded to transmission wing | CB testing yet to be done | |
| 4 | 220KV SARSAWA | CB testing pending, AR problem, Bus bar unhealthy, Impedance not found as per SOP | Relay impedance has corrected in relay, Auto reclose false carrier flag has been rectified and is now on monitoring | CB testing yet to be done, Bus bar case has been sent to company manufacturer yet the work has to be done | |
| 5 | 220KV SAHARANPUR | DC earth, CB testing pending, Bus bar problem, Impedance not found as per SOP, GPS unhealthy | Relay impedance has corrected in relay, Bus bar is in healthy condition, Isolator status wire to bus bar relay yet to be lay down by transmission wing | DC earth yet to be rectified, CB testing Yet to be done, GPS case yet to be done | |
| 6 | 220KV Nara | 1. Testing of circuit breaker is not completed | Impedance is correct | As per transmission wing testing of CB will be completed within 2 month | |
| | | 2. Impedance of relay is not found as per SOP | | | |
| 7 | 220kV Jansath | 1. Testing of circuit breaker is not completed | Impedance is correct | | |
| | | 2. Impedance of relay is not found as per SOP | | | |
| 8 | 220kV Badhaikalan | 1. Testing of circuit breaker is not completed | Impedance is correct | | |
| | | 2. Impedance of relay is not found as per SOP | | | |
| 9 | 220kV Khatouli | 1. Testing of circuit breaker is not completed | Impedance is correct | | |
| | | 2. Impedance of relay is not found as per SOP | | | |

AK
EE

| | | | | | |
|----|-------------------------|--|---|---|--|
| 10 | 400KV S/S Muzaffarnagar | 1. DC Earth problem | - | 1.DC earth problem will be rectified as soon as possible. | |
| | | 2. Circuit Breaker Testing Pending | - | 2.Circuit Breaker testing kit is defective at 400kv S/S Muzaffarnagar.As per Transmission wing, Circuit Breaker testing work will be completed by october 2024. | |
| | | 3. CT Installed with 0.5 Accuracy class | - | 3. 0.2/0.2s class accuracy CT are not available, transmission wing is trying to arrange the required CT as they have informed the design circle lucknow for the same. | |
| 11 | 220KV SHAMLI | 1. GPS CLOCK UNHEALTHY | | GPS CLOCK UNHEALTHY .SENT FOR REPAIR | |
| | | 2. DC EARTH PROBLEM | | DC EARTHING PROBLEM WILL BE RECTIFY AS SOON AS POSSIBLE AS INFORMED BY TRANS WING | |
| | | 3. Circuit Breaker Testing Pending | | Breaker testing work will be completed AS soon as possible as informed by trans wing | |
| 12 | 400 KV GIS SHAMLI | 1.Impedance of relay is not found as per SOP | IMPEDANCE IN RELAY UPDATED ACCORDING TO SOP | BREAKER TESTING HAS BEEN COMPLETED | |
| | | 2. Circuit Breaker Testing Pending | | | |


 (Vipin Kumar)
 Executive Engineer

COMPLIANCE REPORT OF PROTECTION AUDIT

| S. No. | Sub-Station Name | Found Discrepancies | Action Taken By T&C | Action Taken By Transmission | Remark |
|--------|-------------------------------|--|---|---|--------|
| 1 | 220 kV Sec 20 Noida | All Battery set 2 gravity Is very low arround (1290). As per discussion with the SDO and JE of Substation, battery set 2 is on no load and request for replacement of battery set 2 has been sent. | | Requirement for Battery Set sent to Zonal Office | |
| 2 | | Main 2 relay of Sec 20-Pali Ckt II is defective | | Requirement of Relay Sent to Zonal Office | |
| 3 | | REF RELAY OF 160 MVA TF 2 IS DEFECTIVE | | Requirement of Relay Sent to Zonal Office | |
| 4 | | 220KV SEC 20 - botanical garden line i.e. zone 2 setting Is more than 120%, which is not as per NRPC guidelines. As per discussion with the transmission team, previously multiple tripping happened with the improper settings. Due to this, zone 2 setting of the line is increased by more than 120%. | 220KV Sec 20 to Botanical line Zone-2 setting has been updated as per NRPC guidelines | | |
| 5 | | 220KV sec 20 to Ghazipur line zone 2 setting is more than 190 % which is not as per NRPC guidelines. As per discussion with transmission team, previously multiple tripping happened in this line due to some issues with the other lines. Due to this, zone 2 setting of the line is increased by more than 120%. | 220KV Sec 20 to Ghazipur line Zone-2 setting has been updated as per NRPC guidelines. | | |
| 6 | 220 KV BOTANICAL GARDEN | No Bus Bar Protection ,only LBB is there. | | Allotment of Bus-Bar Panel awaited from Design Circle | |
| 7 | | MAIN 2 REALY OF 220 KV BTPS CKT IS DEFECTIVE | | Requirement of Relay Sent to Zonal Office | |
| 8 | | Differential setting slope M2% and TMS of HV (overcurrent and earth fault) settings OF ALL 3 no. 60 MVA TF are not as per UPPTCL protection setting SOP. | Differential slope and TMS of HV O/C & E/F settings of all 3 Nos 60 MVA TF has been updated as per UPPTCL protection setting SOP. | | |

| | | | | |
|----|-------------------------------|---|---|---|
| 9 | 220 KV BOTANICAL GARDEN | 220KV BTPS line, TMS of zone 2 setting of main relay is zero because the line is open from the other end & AR is off due to the line going through the dense population area. | As 200KV BTPS line is normally open from other end therefore Zone-2 time is zero and AR is off because line going through dense area. | |
| 10 | | AR of 220KV sec 20 line is off due to the line going through the dense population area. | AR of 220KV Sec 20 is off because line going through dense area. | |
| 11 | 220 KV SEC 129 NOIDA | Main 2 relay of 220KV sec 148 line is faulty. | | Requirement of Relay Sent to Zonal Office |
| 12 | | There is minor variation in main 1 relay of zone 2 settings of 220KV sec 129 to sec 148 line compared with the calculations done on the basis of latest NRPC guidelines | All zone settings variation of 200KV Sec 129 to Sec 148 and 200KV Sec 129 to Pali in M1 & M2 has been corrected. | |
| 13 | | There is variation in zone 4 setting of main 1&2 relay of 220KV sec 129 to GR Noida line as compared with the calculations done on the basis of latest NRPC guidelines. | All zone settings variation of 200KV Sec 129 to Sec 148 and 200KV Sec 129 to Pali in M1 & M2 has been corrected. | |
| 14 | | DC earth fault in set 1(12V +ve.,110 V -ve) | | Under rectification |
| 15 | 400 KV S/S Sec- 148 | Zone 4 settings of 220 KV Sec148 (400) - Sec129 (220) Line updated on site as per NRPC guidelines | Settings updated as per guidelines | |
| 16 | | Zone 4 settings of 400 KV Jehangirpur (765) - Sec148 (400) Ckt 1 & 2 updated on site as per NRPC guidelines | Settings updated as per guidelines | |
| 17 | | Zone 4 settings of 220 KV Sec148 (400) - KP5 (220) Line updated on site as per NRPC guidelines | Settings updated as per guidelines | |
| 18 | | DC Voltage (146V+ve, 93V-ve), need to attend | | Attended |
| 19 | 220KV S/S Jewar | Some Battery cell of set 1 st Battery is showing very low Gravity. Need urgent replacement | | M/s Salasar has been asked to replace the faulty battery cells, under process will be replaced by 15 th Sepetember,2024. |

| | | | | | |
|----|-----------------------|--|---|--|--|
| 20 | 220KV S/S Jewar | DC earth fault in set 1 st -(46.7+ve,74.4-ve) | | Rectified, Presently +ve to E-63.6 V -ve to E- 58.5 V | |
| 21 | | Differential setting slope (M1%&M2%) of all 2 Nos 60 MVA T/fs are not as per UPPTCL protection setting SOP. | Settings has been updated as per SOP of UPPTCL. | | |
| 22 | 220KV S/S RC Green | Carrier protection is not installed at 220 KV Lines(220 KV Gr.Noida I & 220 KV Gr Noida 2 and line 3) | | TWC for installation of Differential relay and OPGW has been sent. Differential protection has been installed & commissioned on Line 3 | |
| 23 | | Bus Bar & LBB is out of service due to fiber communication error | | Fiber com error of 05 Nos bay has been resolved. -Splicing of Fiber required for remaining 04 Bays which will be completed by 15th Aug 2024 | |
| 24 | | GPS clock is not synchronized due to the fiber com error | | Correspondence with M/s SANDS was done regarding GPS clock synchronization. -Relay re-configuration required for SNTP to synchronize relays. -Relay reconfiguration included in proposal of SCADA repair work of RC green. | |
| 25 | | Main 2 Relay is not available at 220 KV Line 1 & Line 2 | | Requirement of panel sent | |
| 26 | | Differential setting slope (M1%&M2%) of all 2 Nos 160 MVA T/fs are not as per UPPTCL protection setting SOP. | Settings has been updated as per SOP of UPPTCL | | |
| 27 | 220KV S/S Dadri | PLCC of 220 KV Muradnagar line is defective. | | Healthy at 220 KV Substation Dadri end. | |
| 28 | | Main-2 Relay of 220 KV Dadri-Khurja Ckt is faulty | | ZIV make relay has been arranged which can be retrofitted in the panel, same will be completed by 30 th August,2024 | |

| | | | | |
|----|---------------------------|---|---|---|
| 29 | 220KV S/S Dadri | GPS clock is not synchronized | | Correspondence done with M/s SANDS, survey to be done for relay synchronization |
| 30 | | Bus bar protection is not available. | Bus bar protection has been commissioned. | |
| 31 | | Breaker failure relay status is under commissioned | Commissioned. | |
| 32 | 220KV S/S Sec 62 Noida | NIFS System Indicates some low pressure indication | | NIFPS sytem inspection has been done by CTR representative and Requirement sent for approval to CE office |
| 33 | | Carrier protection is not installed at 220KV Lines(220KV Indirapuram & 220KV Gr. Noida | | OPGW received at substation and will be changed by December 2024 |
| 34 | | There is DC Earth fault , Which is need to resolve(+ve 15V, -ve 99V) | | Under rectification +ve 65V , -ve 45 V |
| 35 | 400 KV S/S Sec- 123 | LV O/C & E/F TMS settings of 200MVA TF 1st & 2nd are not as per NRPC guideline. | Settings has been updated as per guidelines | |
| 36 | | DC earth fault in set 1(150V +ve.,89 V -ve), DC earth fault in set 1(151V +ve.,85V -ve) | | DC earth fault of both sets will be resolved within a week. |


EECTAC



ग्रिड कंट्रोलर ऑफ इंडिया लिमिटेड
(भारत सरकार का उद्यम)
GRID CONTROLLER OF INDIA LIMITED
(A Government of India Enterprise)



[formerly Power System Operation Corporation Limited (POSOCO)]
राष्ट्रीय भार प्रेषण केन्द्र / **National Load Despatch Centre**

कार्यालय : बी-9, प्रथम एवं द्वितीय तल, कुतुब इंस्टीट्यूशनल एरिया, कटवारिया सराय, नई दिल्ली - 110016
Office : 1st and 2nd Floor, B-9, Qutab Institutional Area, Katwaria Sarai, New Delhi -110016
CIN : U40105DL2009GOI188682, Website : www.grid-india.in, E-mail : gridindiacc@grid-india.in, Tel.: 011- 42785855

संदर्भ: Grid-India/NLDC/2024/September/

दिनांक: 20.09.2024

सेवा मे,

- [1] Member Secretary, Northern Regional Power Committee, 18-A, Qutab Institutional Area, Shaheed Jeet Singh Marg, Katwaria Sarai, New Delhi-110 016
- [2] Member Secretary, Eastern Regional Power Committee, 14 Golf Club Road, Tollygunje, Kolkata-700033

महोदय/महोदया,

विषय/Subject: 220 केवी और उससे अधिक वोल्टेज वर्ग की अंतर-क्षेत्रीय लाइनों की ट्रिपिंग में सुरक्षा मानक के उल्लंघन की अधिसूचना

Notifying violation of protection standard in case of tripping of the Inter-Regional lines of voltage class 220 kV and above

220 केवी और उससे अधिक वोल्टेज वर्ग की अंतर क्षेत्रीय लाइनों की ट्रिपिंग के मामले में, केंद्रीय विद्युत प्राधिकरण, 2010 के ग्रिड मानक नियमन की धारा 3.ई के अनुसार फ़ाल्ट निम्नलिखित समय सीमा में निर्बाधित किया जाना है:

This has reference to violation of protection standard in case of tripping of Inter Regional Lines of voltage class 220 kV and above. As per section 3.e of Grid Standards Regulation of CEA, 2010, fault is to be cleared within the following time:

| क्र.स./ Sl. No. | मामूली प्रणाली वोल्टेज (केवी आरएमएस)/ Nominal System Voltage in kV rms | फ़ाल्ट निर्बाधन का अधिकतम समय (मिली सेकंड)/ Maximum time of fault clearing in msec |
|--------------------|---|---|
| 1 | 400 | 100 |
| 2 | 220 | 160 |

अगस्त 2024 माह के दौरान 220 केवी और उससे अधिक वोल्टेज वर्ग की अंतर-क्षेत्रीय लाइनों की ट्रिपिंग की सूची संलग्न है, जिनमें उल्लंघन पाए गए हैं। यह देखा गया है कि इन घटनाओं के दौरान निर्दिष्ट समय के भीतर फ़ाल्ट को निर्बाधित नहीं किया गया था। चूंकि, ये घटनाएं चिंता का विषय हैं, यह अनुरोध किया जाता है कि उल्लिखित लाइनों/सबस्टेशनों के संबंधित स्वामियों को उपयुक्त कार्रवाई करने की सलाह दी जाए।

The list of tripping of Inter Regional Lines of voltage class 220 kV and above, during the month of **August 2024** in which violations have been observed is enclosed. It has been observed that fault had not cleared within specified time during these incidents. Since, these events are matter of concern, it is requested that the corresponding owners of mentioned lines/substations may be advised to take suitable actions.

सधन्यवाद,

भवदीय,


(मानस रजन चंद)

उप महाप्रबंधक, रा.भा.प्रे.के.

प्रतिलिपि सूचनार्थ :

1. कार्यपालक निदेशक, ऊतरी क्षेत्रीय भार प्रेषण केंद्र / पूर्वी क्षेत्रीय भार प्रेषण केंद्र


Violation of Standards in case of tripping of Inter-Regional lines for August 2024

| S.No. | Name of Transmission Line | Regions Involved | Tripping Date and Time | Brief Reason/ Relay Indication | Restoration Date and Time | Fault Clearing Time (in msec as per nearest PMU) |
|-------|--------------------------------------|------------------|------------------------|--------------------------------|---------------------------|--|
| 1 | 220KV-Karamnasha (new)- Sahupuri - 1 | ER/NR | 28-Aug-2024 05:16 | R-N Phase | 28-Aug-2024 07:54 | 1000 |

Note: Fault clearing time calculated as per nearest PMU voltage



3-Phase Voltage PMU of Varanasi Bus for tripping of 220 kV Karamnasha (new) - Sahupuri - 1 at 05:16 hrs of 28 - Aug - 2024



Signature



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

दिनांक: 08.10.2024

सेवामें/To,

As per List attached

विषय: Minutes of the Meeting to discuss regarding Protection philosophy for Power Transformer and Reactor in Northern Region - reg

Kindly find attached minutes of the meeting held on 27.09.2024 at 11:00 hrs at NRPC, New Delhi to discuss and finalize Protection philosophy for Power Transformer and Reactor in Northern Region. The finalized philosophy shall be discussed in 53rd PSC meeting scheduled on 22.10.2024.

Comments, if any, may be submitted within 3 days.

Signed by Dharmendra
Kumar Meena
Date: 08-10-2024 13:57:58

(डी. के. मीना)
अधीक्षण अभियंता (संरक्षण)

Minutes of Meeting to discuss regarding Protection philosophy for Power Transformer and Reactor in Northern Region

Member Secretary, NRPC welcomed all participants.

AEE (P) apprised members that Protection philosophy for Power Transformer and Reactor of Northern Region was deliberated in 50th Protection sub-committee wherein utilities were requested to submit comments on draft protection philosophy of ICT and Reactor. Further, vide meeting notice letter dated 13.09.2024 utilities were again requested to submit comments on draft protection philosophy of ICT and Reactor. The comments have been received from IndiGrid, RVPNL, BBMB, NLDC, Adani Green, and HPPTCL.

The deliberation regarding individual settings of Power Transformer and Reactor of Northern Region is as below;

1. Individual Settings of Power Transformer:

1.1 Differential Protection;

1.1.1 Id min (sensitivity);

AEE (P) informed members that setting of Id min (sensitivity) was deliberated in 50th PSC meeting wherein members opined that setting may be kept as 0.2 pu. Further, IndiGrid and NLDC has also proposed setting as 0.2 pu or 20%. Members agreed for the same.

Decision of the Committee: Setting may be kept as 0.2 pu.

1.1.2 First Slope;

It was discussed that few relays have provision of only 02 slopes. Further, end section calculation for slopes of relay also varies for different OEM. Hence, the setting proposed were as 0 – 10 % first slope and in case of differential relay with only two slopes, this slope is considered as zero. Members agreed for the same.

Decision of the Committee: 0 – 10 % first slope and in case of differential relay with only two slopes, this slope is considered as zero.

1.1.2 Second Slope;

The settings were proposed as 20 – 40 %. Members agreed for the same.

Decision of the Committee: Second Slope may be kept as 20 – 40 %.

1.1.3 Third Slope;

The settings were proposed as 60 – 80 %. Members agreed for the same.

Decision of the Committee: Third Slope may be kept as 60 – 80 %.

1.1.4 Unrestrained operation level;

Members deliberated that 10 pu is very high current for ICT and this protection is last resort which must be operated before damage to ICT. Further, exact value may not be defined as impedance for 400 kV and 765 kV transformers will be different. It was agreed that maximum Unrestrained operation level may be kept as 1/(% impedance at nominal tap). Members agreed for the same.

Decision of the committee: maximum Unrestrained operation level may be kept as 1/(% impedance at nominal tap).

1.1.5 Max. ratio of 2nd harm. To fundamental harm dif. curr. in %;

RVPNL submitted that they have observed tripping at 12 %. Hence it was proposed that setting may be kept as 10 – 15 %. Members agreed for the same.

Decision of the committee: setting may be kept as 10 – 15 %.

1.1.6 Max. ratio of 5th harm. To fundamental harm dif. curr. in %;

Members agreed for 25 % setting for Max. ratio of 5th harm. to fundamental harm dif. curr. in %,.

Decision of the committee: setting may be kept as 25 %.

1.1.7 Second and fifth harmonics restrain feature;

Members agreed for enabling of Second and fifth harmonics restrain feature.

Decision of the committee: Second and fifth harmonics restrain feature may be enabled.

1.1.8 Cross block feature;

Adani Green proposed that Cross block feature may be kept disabled for single tank ICT and enabled for banks of three phase. IndiGrid stated that during the fault fundamental component will be dominant event though inrush current behaviour will be different for three tank ICT. Adani Green stated that this setting will come in picture if fault comes only during charging and tripping may be delayed due to this setting. Members discussed that such instances of delayed tripping due to enabling of this setting is a rare occurrence and presently setting may be kept as enabled. Members agreed for the same.

NLDC stated Transient bias setting may be enabled to take care of sudden increase in mean bias current. Members deliberated that this setting may not be included in philosophy as this feature is available in few OEMs only, however utilities may decide as per their requirement and practical scenarios.

Decision of the committee: Cross block feature may be enabled.

1.2 Restricted earth fault (REF) protection;

1.1.1 Pick up current (IREF);

IndiGrid proposed setting as 10 – 15% of full load current as CTs of 765/400 kV ICT have inherent inaccuracy hence they may not operate at 10 % setting of full load current. Members agreed for Pick up current (IREF) for REF as 10 – 15% of full load current.

Decision of the committee: Pick up current (IREF) for REF as 10 – 15% of full load current may be kept.

1.1.2 Stabilizing resistor (RSTAB);

For stabilizing resistor (RSTAB), members discussed that multiplying factor of 1-1.5 may be given to accommodate CT errors. Members agreed for the same.

Decision of the committee: multiplying factor of 1-1.5 may be given to accommodate CT errors.

1.3 Over Current Protection;

1.3.1 Scheme;

Decision of the committee: To be implemented on both sides of ICT.

1.3.2 Low Set Directional;

Utilities stated that proposed setting of 125-150% is very high and transformer will get damaged due to overload. However, it was highlighted that overload scenario and overcurrent protection are different and should not be considered as same. HPPTCL proposed pickup of 110 - 120 % of full load current with 1-3 sec delay (Trip). Finally, members agreed that pickup of 110 - 130 % of full load current may be kept with IDMT characteristics.

Decision of the committee: pickup of 110 - 130 % of full load current may be kept with IDMT characteristics.

1.3.3 High set non-Directional;

Utilities stated that proposed setting of 110-130% is very high and transformer will get damaged due to high through fault current. HPPTCL proposed two stage pickup of 90-100% and 110 - 130 % of through fault current. It was deliberated that setting may be lowered and time delay may be decreased as such high fault current should not be allowed through ICT. Members agreed that pickup of 100 - 110 % of through fault current may be kept with DT 0-50 msec.

Decision of the committee: Pickup of 100 - 110 % of through fault current may be kept with DT 0-50 msec.

1.4 Earth Fault Protection;

1.4.1 Low Set Directional ;

Utilities deliberated that Pickup: 20-80% of rated full load current
Characteristics: IDMT, Co-ordination: to be coordinated with earth fault relay setting of outgoing feeders. Members agreed for proposed Low set Directional Earth Fault Protection.

Decision of the committee: pickup of 20 -80 % of rated full load current with IDMT characteristics.

1.4.2 High set non-Directional ;

Utilities deliberated that High Set Non-Directional may be kept as 100 - 110 % of through fault current with DT 0-50 msec.

Decision of the committee: pickup of 100 - 110 % of through fault current with DT 0-50 msec.

1.5 Overexcitation protection:

Adani Green Energy stated that Overexcitation setting curve should be as per capability curve provided by OEM. The setting should be well below capability curve and continuous operating limit. Members agreed for the same, however utilities should ensure that Overexcitation setting provided by OEM should not be over-sensitive. In case of non-availability of capability curve by OEM, proposed Overexcitation protection setting may be followed. Members agreed for the same.

Decision of the committee: Overexcitation setting curve should be as per capability curve provided by OEM., however utilities should ensure that Over excitation setting provided by OEM should not be over-sensitive. In case of non-availability of capability curve by OEM, proposed overexcitation protection setting may be followed.

2 Individual Settings of Reactor:

2.1 Differential Protection;

2.1.1 Id min (sensitivity);

Members agreed that Id min (sensitivity) and Slopes may be kept same as Transformer.

Decision of the committee: Setting may be kept as 0.2 pu.

2.1.2 First Slope;

Decision of the committee: 0 – 10 % first slope and in case of differential relay with only two slopes, this slope is considered as zero.

2.1.3 Second Slope;

Decision of the committee: Second Slope 20 – 40 %.

2.1.4 Third Slope;

Decision of the committee: Third Slope 60 – 80 %.

2.1.5 Unrestrained operation level;

Members deliberated that setting may be kept above in-rush current to avoid maloperation. RVPNL proposed of 2 pu setting, however this value will be well below in-rush current and current in case of CT saturations. Hence, members agreed that setting may be kept as 6-8 pu. Remaining differential protection settings were agreed as proposed.

Decision of the committee: setting may be kept as 6-8 pu.

2.1.6 Max. ratio of 2nd harm. To fundamental harm dif. curr. in %;

Decision of the committee: setting may be kept as 15 %.

2.1.7 Max. ratio of 5th harm. To fundamental harm dif. curr. in %;

Decision of the committee: setting may be kept as 25 %.

2.1.8 Second and fifth harmonics restrain feature;

Decision of the committee: Second and fifth harmonics restrain feature may be enabled.

2.1.9 Cross block feature;

Decision of the committee: Cross block feature may be enabled.

2.2 Impedance/Zone protection;

2.2.1 Setting;

Decision of the committee: 60% of reactor impedance.

2.2.2 Time setting;

IndiGrid Regarding impedance protection scheme, members agreed that Time setting may be revised to 1.2 sec to provide adequate margin with Auto-reclose dead time.

Decision of the committee: Time setting may be kept as 1.2 sec.

2.3 Phase overcurrent protection;

2.3.1 DT;

IndiGrid stated that over current setting is generally applicable only for Bus Reactor and there is no need of IDMT setting as IDMT is generally used when there is connecting feeder. He informed that it is a backup of differential protection. Further, rated current of reactor is already less and fault current is generally higher compared to rated current of reactor. Hence, DT may be kept as 6-10 times of rated current with 0.1s delay.

Decision of the committee: setting of 6-10 times rated current with a time delay of 0.1s. IDMT setting may be deleted.

NRLDC informed that back up impedance protection is also being implemented by POWERGRID for ICTs. NRLDC was requested to propose back up impedance protection setting which may be deliberated in upcoming PSC meetings. As this is additional setting which may be kept as optional for other utilities.

Decision taken:


The updated Protection philosophy (Enclosed as **Annexure**) for Power Transformer and Reactor will be taken up in upcoming PSC meeting for approval. Utilities were again requested to submit comments/inputs, if any on Protection philosophy of Power Transformer and Reactor.

Meeting ended with vote of thanks to the Chair

List of Participants:

| S. No. | Name (Sh/Smt) | Designation | Organization |
|---------------|----------------------|---|---------------------|
| 1 | V.K. Singh | Member Secretary | NRPC |
| 2 | D. K. Meena | Suprintending Engineer (O&P) | NRPC |
| 3 | Reeturaj Pandey | Executive Engineer (Protection) | NRPC |
| 4 | Kaushik Panditrao | Assistant Executive Engineer (Protection) | NRPC |
| 5 | Lokesh Agarwal | Assistant Executive Engineer (Protection) | NRPC |
| 6 | Manvendra Singh Hada | Senior Manager | INDIGRID |
| 7 | Vivek Karthikeyan | Assistant General Manager | INDIGRID |
| 8 | Nisha Kulshreshtha | S DOCC | BBMB |
| 9 | Hunny Kalia | Manager | JSWHEL |
| 10 | Amit Maan | Executive Engineer | HVPN |
| 11 | Vijayata | Assistant Executive Engineer | HVPNL |
| 12 | Vijay Pal | Suprintending Executive Engineer | RVPNL |
| 13 | D. K. Jain | Suprintending Engineer (Protection) | RVPN |
| 14 | A. K. Bissa | Suprintending Engineer | RVPN |
| 15 | Arif Rahman | Deputy General Manager (Protection) | CCGT, Bawana |
| 16 | Sudhir Kumar | Deputy General Manager (T) Protection | P.P.S-I, PPCL-IPGCL |
| 17 | Aman Gautam | Manager, NLDC | Grid-India |
| 18 | Mahavir Prasad Singh | Senior Deputy General Manager | Grid-India |
| 19 | Manas R. Chand | Deputy General Manager | Grid-India |
| 20 | Deepak Kumar | Deputy Manager | Grid-India |
| 21 | Raman Jain | Executive Engineer | RVUNL |

| | | | |
|----|------------------------|---------------------------|------------------------------|
| 22 | Sujata Bhattacharya | Deputy Manager | NRLDC |
| 23 | Sanjay Bhatt | Assistant Vice President | Adani Green |
| 24 | Sunil Desai | Assistant General Manager | Adani Green (AGEL) |
| 25 | Sagar Bhavsar | Associate Manager | Adani Green |
| 26 | Nirbhay Kumar | Senior Manager | APCPL |
| 27 | Rajat Sharma | Senior Manager | HPPTCL |
| 28 | Vinay Painuly | Manager (E) | SJVN, RNPS |
| 29 | Ramneet Chanana | Deputy Manager | DTL |
| 30 | Paritosh Joshi | Senior Manager | DTL |
| 31 | Faraz | DD, CEA | CEA on deputation to GCIL |



उत्तर क्षेत्रीय विद्युत समिति

NORTHERN REGIONAL POWER COMMITTEE



Protection Philosophy/Protocol of Northern Region

(Developed in compliance of IEGC 2023)

Version: 2.0

(approved in 71st NRPC meeting held on 29.01.2024)

January 2024

*Protection Philosophy/Protocol of Northern Region
(approved in 71st NRPC meeting held on 29.01.2024)*

Contents

| | |
|------------------------------------|----|
| Version: 2.0 | 1 |
| January 2024 | 1 |
| 1. Transmission line & Cable | 3 |
| 2. Series Compensated lines..... | 8 |
| 3. Busbar protection | 9 |
| 4. Local Breaker Back-up | 9 |
| 5. Power Transformer..... | 10 |
| 6. Shunt Reactor protection..... | 12 |
| 7. | |

1. Transmission line & Cable

| S.N. | Protection Setting/ Protocol | Mandated Setting for transmission lines |
|------|------------------------------|---|
| 1 | Protection Scheme | <p>220kV and above: Independent Main-I and Main-II protection (of different make OR different type/different algorithm) of non-switched numerical type is to be provided with carrier aided scheme.</p> <p>132kV and below: One non-switched distance protection scheme and, directional over current and earth fault relays, should be provided as back up.</p> |
| 2 | Distance Protection Zone-1 | <p>Reach: 80% of the protected line; 110% of the protected line (In case of radial lines) Time Setting: Instantaneous.</p> |
| 3 | Distance Protection Zone-2 | <p>Reach: Single Circuit Line: 120% of length of principle line section. Double circuit line: 150% coverage of line totake care of under reaching due to mutual coupling effect.</p> <p>Time setting:</p> <ul style="list-style-type: none"> i. 0.35 second <i>(considering LBB time of 200mSec, CB open time of 60ms, resetting time of 30ms and safety margin of 60ms)</i> ii. 0.5-0.6 second <i>(For a long line followed by a short line)</i> |

*Protection Philosophy/Protocol of Northern Region
(approved in 71st NRPG meeting held on 29.01.2024)*

| | | |
|-----------|--|---|
| 4 | Distance Protection Zone-3 | <p>Reach: Zone-3 should overreach the remote terminal of the longest adjacent line by an acceptable margin (typically 20% of highest impedance seen) for all fault conditions.</p> <p>Time Setting: 800-1000 msec</p> <p>If zone-3 reach transcends to other voltage level, time may be taken upto 1.5 sec.</p> |
| 5 | Distance Protection Zone- 4 | <p>The Zone-4 reverse reach must adequately cover expected levels of apparent bus bar fault resistance. Time may be coordinated accordingly.</p> <p>Where Bus Bar protection is not available, time setting: 160 msec.</p> |
| 6 | Power Swing Blocking | <p>Block tripping in all zones, all lines.</p> <p>Out of Step tripping to be applied on all inter-regional tie lines.</p> <p>Deblock time delay = 2s</p> |
| 7 | Protection for broken conductor | <p>Negative Sequence current to Positive Sequence current ratio more than 0.2 (i.e. $I_2/I_1 \geq 0.2$)</p> <p>Alarm Time delay: 3-20 sec.</p> <p>Tripping may be considered for radial lines to protect single phasing of transformers.</p> |
| 8 | Switch on to fault (SOTF) | <p>Switch on to fault (SOTF) function to be provided in distance relay to take care of line energization on fault.</p> |
| 9 | VT fuse fail detection function | <p>VT fuse fail detection function shall be correctly set to block the distance function operation on VT fuse failure.</p> |
| 10 | Carrier Protection | <p>To be applied on all 220kV and above lines with the only exception of radial feeders.</p> |

Protection Philosophy/Protocol of Northern Region

(approved in 71st NRPC meeting held on 29.01.2024)

| | | |
|-----------|---------------------------------------|---|
| 11 | Back up Protection | 1. On 220kV and above lines with 2 Main Protections: <ul style="list-style-type: none">• Back up Earth Fault protections alone to be provided.• No Over current protection to be applied. 2. At 132kV and below lines with only one Main protection: <ul style="list-style-type: none">• Back up protection by IDMT O/C and E/F to be applied. |
| 12 | Auto Reclosing with dead time. | AR shall be enabled for 220 kV and above lines for single pole trip and re-closing. Dead time = 1.0s. Reclaim time = 25.0s Auto-recloser shall be blocked for following: <ul style="list-style-type: none">i. faults in cablesii. Breaker Fail Relayiii. Line Reactor Protectionsiv. O/V Protectionv. Received Direct Transfer trip signalsvi. Busbar Protectionvii. Zone 2/3 of Distance Protectionviii. Circuit Breaker Problems. CB Pole discrepancy relay time: 1.5 sec; for tie breaker: 2.5 sec |

Protection Philosophy/Protocol of Northern Region

(approved in 71st NRPC meeting held on 29.01.2024)

| | | |
|-----------|-------------------|--|
| 13 | Line Differential | <p>For cables and composite lines, line differential protection with built in distance back up shall be applied as Main-I protection and distance relay as Main-II protection.</p> <p>For very short line (less than 10 km), line differential protection with distance protection as backup (built- in Main relay or standalone) shall be provided mandatorily as Main-I and Main-II.</p> <p>Differential protection may be done using dark fiber (preferably), or using bandwidth.</p> |
|-----------|-------------------|--|

*Protection Philosophy/Protocol of Northern Region
(approved in 71st NRPC meeting held on 29.01.2024)*

| | | |
|--|--|---|
| <p style="text-align: center;">14</p> | <p style="text-align: center;">Over Voltage Protection</p> | <p>FOR 765kV LINES/CABLE: Low set stage (Stage-I): 106% - 109% (typically 108%) with a time delay of 5 seconds. High set stage (Stage-II): 140% - 150% with a time delay of 100 milliseconds.</p> <p>400kV LINES/CABLE: Low set stage (Stage-I): 110% - 112% (typically 110%) with a time delay of 5 seconds. High set stage (Stage-II): 140% - 150% with a time delay of 100 milliseconds.</p> <p>FOR 220 KV LINES: No over-voltage protection shall be used.</p> <p>FOR 220 KV CABLE: Low set stage (Stage-I): 110% - 112% (typically 110%) with a time delay of 5 seconds. High set stage (Stage-II): 140% - 150% with a time delay of 100 milliseconds.</p> <p>Drop-off to pick-up ratio of overvoltage relay: better than 97%</p> <p>Grading: Voltage as well as time grading may be done for multi circuit lines/cable.</p> |
| <p style="text-align: center;">15</p> | <p style="text-align: center;">Resistive reach setting to prevent load point encroachment</p> | <p>Following criteria may be considered for deciding load point encroachment:</p> <ul style="list-style-type: none"> • Maximum load current (I_{max}) may be considered as 1.5 times the thermal rating of the line or 1.5 times the associated bay equipment current |

*Protection Philosophy/Protocol of Northern Region
(approved in 71st NRPC meeting held on 29.01.2024)*

| | | |
|-----------|------------------------------|--|
| | | <p>rating (the minimum of the bay equipment individual rating) whichever is lower. (Caution: The rating considered is approximately 15minutes rating of the transmission facility).</p> <ul style="list-style-type: none"> • Minimum voltage (V_{min}) to be considered as 0.85pu (85%). |
| 16 | Direct Inter-trip | <p>To be sent on operation of following:</p> <ol style="list-style-type: none"> i. Overvoltage Protection ii. LBB Protection iii. Busbar Protection iv. Reactor Protection v. Manual Trip (400 kV and above) vi. Cable Fault (in composite lines) |
| 17 | Permissive Inter-trip | To be sent on operation of Distance Protection |

2. Series Compensated lines

Protection Philosophy/Protocol of Northern Region
(approved in 71st NRPC meeting held on 29.01.2024)

| | | |
|----------|--|--|
| 1 | Lines with Series and other compensations in the vicinity of Substation | <ul style="list-style-type: none"> • Zone-1:FSC end: 60% of the protected line. Time: Instantaneous; Remoted end: 60% of the protected line with 100ms-time delay. POR Communication scheme logic is modified such that relay trips instantaneously in Zone-1 on carrier receive. • Zone-2: 120 % of uncompensated line impedance for single circuit line. For Double circuit line, settings may be decided on basis of dynamic study in view of zero sequence mutual coupling. • Phase locked voltage memory is used to cope with the voltage inversion. Alternatively, an intentional time delay may be applied to overcome directionality problems related to voltage inversion. • over-voltage stage-I setting for series compensated double circuit lines may be kept higher at 113%. |
|----------|--|--|

3. Busbar protection

| | | |
|----------|--------------------------|---|
| 1 | Busbar protection | To be applied on all 220kV and above sub stations with the only exception of 220kV radial fed bus bars. |
|----------|--------------------------|---|

4. Local Breaker Back-up

Protection Philosophy/Protocol of Northern Region

(approved in 71st NRPC meeting held on 29.01.2024)

| | | |
|---|-----------------------------------|---|
| 1 | Local Breaker Backup (LBB) | For 220 kV and above level substations as well as generating stations switchyards, LBB shall be provided for each circuit breaker. LBB Current sensor $I > 20\% I_n$ LBB time delay = 200ms In case of variation in CT ratio, setting may be done accordingly. |
|---|-----------------------------------|---|

5. Power Transformer

5.1 Differential Protection

| | | |
|---|---|---|
| 1 | Id min (sensitivity) i.e. multiple of trans. HV side rated current | Default: 0.2 pu Or If tap range is -X% to +Y%, then (X+Y)% may be kept as setting. |
| 2 | First Slope | 0 - 10%. In case of differential relay with only two slopes, this slope is considered as zero. |
| 3 | Second Slope | 20% to 40% |
| 4 | Third Slope | 60% to 80% |
| 5 | Unrestrained operation level | Unrestrained differential current $\leq 1/(\%$ impedance at nominal tap) |
| 6 | Max. ratio of 2nd harm. to fundamental harm dif. curr. in % | I2/I1Ratio = 10 - 15% |
| 7 | Max. ratio of 5th harm. to fundamental harm dif. curr. in % | I5/I1Ratio = 25% |
| 8 | Second and fifth harmonics restrain feature | Enabled |
| 9 | Cross block feature | Enabled |

5.2 Restricted earth fault (REF) protection

| | | |
|---|------------------------------|---|
| 1 | Pick up current (IREF) | 10 – 15 % of Full load current (IFL). |
| 2 | Stabilizing resistor (RSTAB) | stabilizing resistor (RSTAB) is obtained by dividing stabilizing voltage (VSTAB) by pick-up current. Stabilizing voltage $VSTAB = IF \times (RCT + 2RL)$ $RSTAB = (VSTAB / IREF) \times k$ Where: IF = Maximum through fault current, RCT = CT resistance, RL = CT circuit lead resistance, k = Multiplying factor (1-1.5) |

5.3 Over Current Protection

| | | |
|---|--------------------------|--|
| 1 | Scheme | To be implemented on both sides of ICT |
| 2 | Low set Directional | Pick up: 110-130% of full load current Characteristics: IDMT Co-ordination: to be coordinated with distance relay zone 3 settings of outgoing feeders. |
| 3 | High Set Non-Directional | Pick Up: 100-110% of the through fault level of the transformer Characteristics: DT; 0 to 50 msec |

5.4 Earth Fault Protection

| | | |
|---|--------------------------|--|
| 1 | Scheme | To be implemented on both sides of ICT |
| 2 | Low set Directional | Pickup: 20-80% of rated full load current Characteristics: IDMT Co-ordination: to be coordinated with earth fault relay setting of outgoing feeders. |
| 3 | High Set Non-Directional | Pick Up: 100-110% of the through fault level of the transformer Characteristics: DT; 0 to 50 msec |

5.5 Overexcitation protection:

In case of non-availability capability curve by OEM, Shall be provided on both HV and LV sides as below:

| U/F % | Time set (s) |
|-------|--------------|
| 110 | 9000 |
| 118 | 90 |
| 126 | 49.5 |
| 134 | 18 |
| 142 | 4 |
| 150 | 1 |

*Protection Philosophy/Protocol of Northern Region
(approved in 71st NRPC meeting held on 29.01.2024)*

***Over excitation setting curve should be as per capability curve provided by OEM. The setting should be well below capability curve and continuous operating limit. However, it must be ensured that Over excitation setting provided by OEM are not be over-sensitive.

6. Shunt Reactor protection

6.1 Differential Protection

| | | |
|---|---|---|
| 1 | Id min (sensitivity) | Default: 0.2 pu |
| 2 | First Slope | 0 - 10%. In case of differential relay with only two slopes, this slope is considered as zero. |
| 3 | Second Slope | 20% to 40% |
| 4 | Third Slope | 60% to 80% |
| 5 | Unrestrained operation level | 6 - 8 pu |
| 6 | Max. ratio of 2nd harm. to fundamental harm dif. curr. in % | I2/I1Ratio = 15% |
| 7 | Max. ratio of 5th harm. to fundamental harm dif. curr. in % | I5/I1Ratio = 25% |
| 8 | Second and fifth harmonics restrain feature | Enabled |
| 9 | Cross block feature | Enabled |

6.2 Impedance/ Zone protection

| | | |
|---|--------------|--------------------------|
| 1 | Setting | 60% of reactor impedance |
| 2 | Time setting | 1.2 sec |

6.3 Phase overcurrent

| | | |
|---|----|---|
| 1 | DT | setting of 6-10 times rated current with a time delay of 0.1s |
|---|----|---|



उत्तर क्षेत्रीय विद्युत समिति

NORTHERN REGIONAL POWER COMMITTEE



Protection Philosophy/Protocol of Northern Region

(Developed in compliance of IEGC 2023)

Version: 2.0

(approved in 71st NRPC meeting held on 29.01.2024)

January 2024

*Protection Philosophy/Protocol of Northern Region
(approved in 71st NRPC meeting held on 29.01.2024)*

Contents

| | |
|------------------------------------|----|
| Version: 2.0 | 1 |
| January 2024 | 1 |
| 1. Transmission line & Cable | 3 |
| 2. Series Compensated lines..... | 8 |
| 3. Busbar protection | 9 |
| 4. Local Breaker Back-up | 9 |
| 5. Power Transformer..... | 10 |
| 6. Shunt Reactor protection..... | 12 |
| 7. | |

1. Transmission line & Cable

| S.N. | Protection Setting/ Protocol | Mandated Setting for transmission lines |
|------|---------------------------------|---|
| 1 | Protection Scheme | <p>220kV and above: Independent Main-I and Main-II protection (of different make OR different type/different algorithm) of non-switched numerical type is to be provided with carrier aided scheme.</p> <p>132kV and below: One non-switched distance protection scheme and, directional over current and earth fault relays, should be provided as back up.</p> |
| 2 | Distance Protection Zone-1 | <p>Reach: 80% of the protected line; 110% of the protected line (In case of radial lines)</p> <p>TimeSetting: Instantaneous.</p> |
| 3 | Distance Protection Zone-2 | <p>Reach: Single Circuit Line: 120% of length of principle line section. Double circuit line: 150% coverage of line to take care of underreaching due to mutual coupling effect.</p> <p>Time setting:</p> <ul style="list-style-type: none"> i. 0.35 second <i>(considering LBB time of 200mSec, CB open time of 60ms, resetting time of 30ms and safety margin of 60ms)</i> ii. 0.5-0.6 second <i>(For a long line followed by a short line)</i> |

*Protection Philosophy/Protocol of Northern Region
(approved in 71st NRPC meeting held on 29.01.2024)*

| | | |
|-----------|--|---|
| 4 | Distance Protection Zone-3 | <p>Reach: Zone-3 should overreach the remote terminal of the longest adjacent line by an acceptable margin (typically 20% of highest impedance seen) for all fault conditions.</p> <p>Time Setting: 800-1000 msec</p> <p>If zone-3 reach transcends to other voltage level, time may be taken upto 1.5 sec.</p> |
| 5 | Distance Protection Zone- 4 | <p>The Zone-4 reverse reach must adequately cover expected levels of apparent bus bar fault resistance. Time may be coordinated accordingly.</p> <p>Where Bus Bar protection is not available, time setting: 160 msec.</p> |
| 6 | Power Swing Blocking | <p>Block tripping in all zones, all lines.</p> <p>Out of Step tripping to be applied on all inter-regional tie lines.</p> <p>Deblock time delay = 2s</p> |
| 7 | Protection for broken conductor | <p>Negative Sequence current to Positive Sequence current ratio more than 0.2 (i.e. $I_2/I_1 \geq 0.2$)</p> <p>Alarm Time delay: 3-20 sec.</p> <p>Tripping may be considered for radial lines to protect single phasing of transformers.</p> |
| 8 | Switch on to fault (SOTF) | <p>Switch on to fault (SOTF) function to be provided in distance relay to take care of line energization on fault.</p> |
| 9 | VT fuse fail detection function | <p>VT fuse fail detection function shall be correctly set to block the distance function operation on VT fuse failure.</p> |
| 10 | Carrier Protection | <p>To be applied on all 220kV and above lines with the only exception of radial feeders.</p> |

Protection Philosophy/Protocol of Northern Region

(approved in 71st NRPC meeting held on 29.01.2024)

| | | |
|-----------|---------------------------------------|--|
| 11 | Back up Protection | 1. On 220kV and above lines with 2 Main Protections: <ul style="list-style-type: none">• Back up Earth Fault protections alone to be provided.• No Over current protection to be applied. 2. At 132kV and below lines with only one Main protection: <ul style="list-style-type: none">• Back up protection by IDMT O/C and E/F to be applied. |
| 12 | Auto Reclosing with dead time. | AR shall be enabled for 220 kV and above lines for single pole trip and re-closing. Dead time = 1.0s. Reclaim time = 25.0s Auto-recloser shall be blocked for following: <ul style="list-style-type: none">i. faults in cables/compositeii. Breaker Fail Relayiii. Line Reactor Protectionsiv. O/V Protectionv. Received Direct Transfer trip signalsvi. Busbar Protectionvii. Zone 2/3 of Distance Protectionviii. Circuit Breaker Problems. CB Pole discrepancy relay time:1.5 sec; for tiebreaker: 2.5 sec |

Protection Philosophy/Protocol of Northern Region

(approved in 71st NRPC meeting held on 29.01.2024)

| | | |
|-----------|-------------------|--|
| 13 | Line Differential | <p>For cables and composite lines, line differential protection with built in distance back up shall be applied as Main-I protection and distance relay as Main-II protection.</p> <p>For very short line (less than 10 km), line differential protection with distance protection as backup (built- in Main relay or standalone) shall be provided mandatorily as Main-I and Main-II.</p> <p>Differential protection may be done using dark fiber (preferably), or using bandwidth.</p> |
|-----------|-------------------|--|

*Protection Philosophy/Protocol of Northern Region
(approved in 71st NRPC meeting held on 29.01.2024)*

| | | |
|--|--|--|
| <p style="text-align: center;">14</p> | <p style="text-align: center;">Over Voltage Protection</p> | <p>FOR 765kV LINES/CABLE: Low set stage (Stage-I): 106% - 109% (typically 108%) with a time delay of 5 seconds. High set stage (Stage-II): 140% - 150% with a time delay of 100 milliseconds.</p> <p>400kV LINES/CABLE: Low set stage (Stage-I): 110% - 112% (typically 110%) with a time delay of 5 seconds. High set stage (Stage-II): 140% - 150% with a time delay of 100 milliseconds.</p> <p>FOR 220 KV LINES: High set stage: 140% - 150% with a timedelay of 100 milliseconds. (OPTIONAL)</p> <p>FOR 220 KV CABLE/COMPOSITE: Low set stage (Stage-I): 110% - 112% (typically 110%) with a time delay of 5 seconds. High set stage (Stage-II): 140% - 150% with a time delay of 100 milliseconds.</p> <p>Drop-off to pick-up ratio of overvoltage relay: better than 97%</p> <p>Grading: Voltage as well as time grading may be done for multi circuit lines/cable.</p> |
| <p style="text-align: center;">15</p> | <p style="text-align: center;">Resistive reach setting to prevent load point encroachment</p> | <p>Following criteria may be considered for deciding load point encroachment:</p> <ul style="list-style-type: none"> • Maximum load current (I_{max}) may be considered as 1.5 times the thermal rating of the line or 1.5 times the associated bay equipment current |

*Protection Philosophy/Protocol of Northern Region
(approved in 71st NRPC meeting held on 29.01.2024)*

| | | |
|-----------|------------------------------|--|
| | | <p>rating (the minimum of the bay equipment individual rating) whichever is lower. (Caution: The rating considered is approximately 15minutes rating of the transmission facility).</p> <ul style="list-style-type: none"> • Minimum voltage (V_{min}) to be considered as 0.85pu (85%). |
| 16 | Direct Inter-trip | <p>To be sent on operation of following:</p> <ol style="list-style-type: none"> i. Overvoltage Protection ii. LBB Protection iii. Busbar Protection iv. Reactor Protection v. Manual Trip (400 kV and above) vi. Cable Fault (in composite lines) |
| 17 | Permissive Inter-trip | To be sent on operation of Distance Protection |

2. Series Compensated lines

*Protection Philosophy/Protocol of Northern Region
(approved in 71st NRPC meeting held on 29.01.2024)*

| | | |
|----------|--|--|
| 1 | Lines with Series and other compensations in the vicinity of Substation | <ul style="list-style-type: none"> • Zone-1:FSC end: 60% of the protected line. Time: Instantaneous; Remoted end: 60% of the protected line with 100ms-time delay. POR Communication scheme logic is modified such that relay trips instantaneously in Zone-1 on carrier receive. • Zone-2: 120 % of uncompensated line impedance for single circuit line. For Double circuit line, settings may be decided on basis of dynamic study in view of zero sequence mutual coupling. • Phase locked voltage memory is used to cope with the voltage inversion. Alternatively, an intentional time delay may be applied to overcome directionality problems related to voltage inversion. • over-voltage stage-I setting for series compensated double circuit lines may be kept higher at 113%. |
|----------|--|--|

3. Busbar protection

| | | |
|----------|--------------------------|---|
| 1 | Busbar protection | To be applied on all 220kV and above sub stations with the only exception of 220kV radial fed bus bars. |
|----------|--------------------------|---|

4. Local Breaker Back-up

Protection Philosophy/Protocol of Northern Region

(approved in 71st NRPC meeting held on 29.01.2024)

| | | |
|---|-----------------------------------|---|
| 1 | Local Breaker Backup (LBB) | For 220 kV and above level substations as well as generating stations switchyards, LBB shall be provided for each circuit breaker. LBB Current sensor $I > 20\% I_n$ LBB time delay = 200ms In case of variation in CT ratio, setting may be done accordingly. |
|---|-----------------------------------|---|

5. Power Transformer

5.1 Differential Protection

| | | |
|---|---|---|
| 1 | Id min (sensitivity) i.e. multiple of trans. HV side rated current | Default: 0.2 pu Or If tap range is -X% to +Y%, then (X+Y)% may be kept as setting. |
| 2 | First Slope | 0 - 10%. In case of differential relay with only two slopes, this slope is considered as zero. |
| 3 | Second Slope | 20% to 40% |
| 4 | Third Slope | 60% to 80% |
| 5 | Unrestrained operation level | Unrestrained differential current $\leq 1/(\%$ impedance at nominal tap) |
| 6 | Max. ratio of 2nd harm. to fundamental harm dif. curr. in % | I2/I1Ratio = 10 - 15% |
| 7 | Max. ratio of 5th harm. to fundamental harm dif. curr. in % | I5/I1Ratio = 25% |
| 8 | Second and fifth harmonics restrain feature | Enabled |
| 9 | Cross block feature | Enabled |

5.2 Restricted earth fault (REF) protection

| | | |
|---|------------------------------|---|
| 1 | Pick up current (IREF) | 10 – 15 % of Full load current (IFL). |
| 2 | Stabilizing resistor (RSTAB) | stabilizing resistor (RSTAB) is obtained by dividing stabilizing voltage (VSTAB) by pick-up current. $\text{Stabilizing voltage } V_{STAB} = I_F \times (R_{CT} + 2R_L)$ $R_{STAB} = (V_{STAB} / I_{REF}) \times k$ Where: I_F = Maximum through fault current, R_{CT} = CT resistance, R_L = CT circuit lead resistance, k = Multiplying factor (1-1.5) |

5.3 Over Current Protection

| | | |
|---|--------------------------|--|
| 1 | Scheme | To be implemented on both sides of ICT |
| 2 | Low set Directional | Pick up: 110-150% of full load current Characteristics: IDMT Co-ordination: to be coordinated with distance relay zone 3 settings of outgoing feeders. |
| 3 | High Set Non-Directional | Pick Up: 100-110% of the through fault level of the transformer Characteristics: DT; 0 to 50 msec For IV side of 220 kV transformer only Pick Up: 70-100% of the through fault level of the transformer Characteristics: DT; 100 to 150 msec |

5.4 Earth Fault Protection

| | | |
|---|--------------------------|--|
| 1 | Scheme | To be implemented on both sides of ICT |
| 2 | Low set Directional | Pickup: 20-80% of rated full load current Characteristics: IDMT Co-ordination: to be coordinated with earth fault relay setting of outgoing feeders. |
| 3 | High Set Non-Directional | Pick Up: 100-110% of the through fault level of the transformer Characteristics: DT; 0 to 50 msec For IV side of 220 kV transformer only Pick Up: 70-100% of the through fault level of the transformer Characteristics: DT; 100 to 150 msec |

5.5 Overexcitation protection:

In case of non-availability capability curve by OEM, Shall be provided on both HV and LV sides as below:

| U/F % | Time set (s) |
|-------|--------------|
| 110 | 9000 |
| 118 | 90 |
| 126 | 49.5 |
| 134 | 18 |
| 142 | 4 |
| 150 | 1 |

***Over excitation setting curve should be as per capability curve provided by OEM. The setting should be well below capability curve and continuous operating limit. However, it must be ensured that Over excitation setting provided by OEM are not be over-sensitive.

6. Shunt Reactor protection

6.1 Differential Protection

| | | |
|---|---|---|
| 1 | Id min (sensitivity) | Default: 0.2 pu |
| 2 | First Slope | 0 - 10%. In case of differential relay with only two slopes, this slope is considered as zero. |
| 3 | Second Slope | 20% to 40% |
| 4 | Third Slope | 60% to 80% |
| 5 | Unrestrained operation level | 2 pu |
| 6 | Max. ratio of 2nd harm. to fundamental harm dif. curr. in % | I2/I1Ratio = 15% |
| 7 | Max. ratio of 5th harm. to fundamental harm dif. curr. in % | I5/I1Ratio = 25% |
| 8 | Second and fifth harmonics restrain feature | Enabled |
| 9 | Cross block feature | Enabled |

6.2 Impedance/ Zone protection

| | | |
|---|--------------|--------------------------|
| 1 | Setting | 60% of reactor impedance |
| 2 | Time setting | 1.2 sec |

6.3 Phase overcurrent

| | | |
|---|----|---|
| 1 | DT | setting of 6-10 times rated current with a time delay of 0.1s |
|---|----|---|

Status of actions points recommended during previous PSC meetings (to be discussed in 53rd PSC meeting)

Annexure-XV

| S. No | Agenda | Remdial actions recommended during PSC meeting | Status of remdial action taken (to be updated by respective constituents) | |
|-------|--|---|---|----------|
| | | | 52nd PSC | 53rd PSC |
| 1 | Frequent multiple elements tripping at 220kV Kunihar, Baddi, Upperla Nangal complex and load loss event in HP control area | PSC Forum requested HP to complete the protection audit as per mentioned timelines (protection audit of 220kV Kunihar has been awarded and it would be completed within next 15-20 days. In next phase, by 15th September, protection audit of substations in downstream and upstream of 220kV Kunihar S/s would be completed.) and resolve the protection related issues. HP was also requested to share the reports of protection audit to NRPC & NRLDC after completion of audits. | 1. Protection audit of 220kV Kunihar has been awarded to POWERGRID on 09th July 2024 and it would be completed by October 2024. 2. In next phase, protection audit of substations in downstream and upstream of 220kV Kunihar S/s would be completed, tender process of rest of the stations is in process. | |
| 2 | Multiple elements tripping at 220kV Hissar(BBMB) 07th May 2024, 11:16 hrs | a) Expedite the implementation of differential protection in short lines to avoid undesired operation of distance protection. | HVPNL representative informed that clearance related to OPGW received from POWERGRID. Matter was forwarded to design team and is pending at that stage. | |
| 3 | Multiple elements tripping at 400/220kV Akal (RS) on 08th Jun 2024, 19:53 hrs | a) Bus bar protection at 220kV bus at 400/220kV Akal shall be made operational at the earliest. b) Time synchronization of recording instruments (DR/EL) need to be ensured. | Rajasthan representative stated that three faulty PU were replaced from the future bay and one PU is still unhealthy which is in warranty period. Process is getting delayed due to lack of response from the OEM. Process will be expedited and will try to resolve the bus bar protection issue on priority. | |
| 4 | Multiple elements tripping at 400kV Sainj (HP), 400kV Parbati2 & Parbati3 (NHPC) Stations on 07th May 2024, 16:17 hrs | a) NHPC shall follow up with the relay engineer and taken necessary remedial actions to ensure proper operation of A/R scheme at Parbati2 end. b) NHPC and HPPPTCL shall review the healthiness of PLCC at Parbati3 and Sainj end and take necessary actions to ensure their proper operation. c) Expedite the implementation of differential protection in 400kV Parbati2-Sainj line. d) Standardisation of recording instruments (DR/EL) need to be ensured. | 1.Shutdown has been planned in 1st week of November 2024, testing of A/R scheme and implementation of differential protection will be done during that period. 2. PLCC card at Parbati3 end will be replaced by the end of September 2024. For dual test of PLCC operation, PLCC at Sianj end also need to be healthy. | |
| 5 | Multiple elements tripping at 400kV Khedar(RGTPS) Station at 10th May 2024, 19:35 hrs | a) Revised corrected protection settings of Main-2 Micome P4442 distance protection relay and A/R scheme at Khedar(RGTPS) end need to implemented at the earliest. | HVPNL representative informed that Khedar(RGTPS) have conducted 3rd party protection audit. Status of corrective action taken yet to be confirmed. | |
| 6 | Multiple elements tripping at 400kV Koteswar(PG) on 17th May 2024, 17:21 hrs | a) In view of short line length of 400kV Koteswar(PG)-Tehri D/C, POWERGRID shall plan for the differential protection in the line on priority in near future to avoid overreach of distance protection. | Update yet to be received | |
| 7 | Multiple elements tripping at 220kV Sarna (PS) on 04th May 2024, 07:10 hrs | a) Punjab shall expedite the commissioning of new bus scheme. B) POWERGRID shall revise the Z-4 time delay setting of Kishenpur lines at Sarna (PS) end as 160msec till bus bar get operational. | Punjab representative informed that tender of bus bar protection has been processed, bus bar protection at 220kV Sarna will be commissioned within 4-5 months tentatively. | |
| 8 | Multiple elements tripping at 400/132kV Masoli(UP) on 29th May 2024, 15:57 hrs | a) Up shall implement the bus bar protection at 132kV level at 400/132kV Masoli S/s. | UP representative informed that this case has been communicated to design team. In response, they have asked the list of all such stations in UP control area. Further follow up actions is expected in due time course. | |
| 9 | Multiple elements tripping at 220kV KTPS (RVUN) on 21st June 2024, 11:37 hrs | a) Commissioning of bus coupler between 220kV Bus-3 & 5 need to be expedited. | KTPS representative informed that tender for the same has been floated. | |
| 10 | Frequent tripping of 220 KV Anta(NT)-Sakatpura(RS) (RS) Ckt-1 | | Regarding non-operation of A/R, Rajasthan representative informed that relay penal is old, same is planned to be replaced with new within one month. | |
| 11 | Frequent tripping of 220 KV Saharanpur(PG)-Shamli(UP) (UP) Ckt-1 | | POWERGRID representative stated that they will review the status of A/R operation at Saharanpur(PG) and shall ensure its proper operation in future. | |
| 12 | Frequent tripping of 400 KV Dadri(NT)-Panipat(BB) (PG) Ckt-1 | | NTPC representative stated that they will look into the issue and share the updated on the same. | |
| 13 | Frequent tripping of 220 KV Khara(UP)-Saharanpur(PG) (UP) Ckt-1 | | UP representative informed that new relay is available at site. Relay will be replaced during lean season as per the shutdown opportunity. | |
| 14 | Multiple elements tripping event at Baghpat(PG) & Baghpat(UP) | | POWERGRID representative stated that they will review the status of A/R operation at Saharanpur(PG) and shall ensure its proper operation in future. | |
| 15 | Multiple elements tripping event at Patiala(PG) | | Continuous follow ups are being done for expeditious delivery of material. Thereafter, new bus bar protection will be implemented. | |

| | | | | |
|----|---|---|---|--|
| 16 | Multiple elements tripping at 400/220kV Bhadla(RS) | Commissioning of Bus bar protection at 220kV bus at 400/220kV Bhadla(RS) need to be expedited. | | |
| 17 | Multiple elements tripping at 400/220kV Lucknow(UP) | Replacement of bus bar relay with numerical bus bar relay need to be expedited. | | |
| 18 | Multiple elements tripping at 400/220kV Muzaffarnagar(UP) | Necessary changes in logic of bay assignment may be done to ensure reliable operation of LBB and bus bar protection. | | |
| 19 | Multiple elements tripping at 220kV Shahbad(HR) and 220kV Rajokheri(HR) | Review of protection system need to be done to avoid such undesired operation and proper operation of protection system need to be ensured. | Haryana representative agreed to share the revised details analysis of the event. | |

| Sr No | Element Name | Outage Date | Outage Time | Reason |
|-------|--|-------------|-------------|--|
| 1 | 220 KV Khara(UP)-Saharanpur(PG) (UP) Ckt-1 | 10-Sep-24 | 20:57 | Phase to earth fault B-N |
| | | 16-Sep-24 | 18:10 | Phase to earth fault Y-N |
| | | 28-Sep-24 | 08:17 | Phase to earth fault B-N |
| | | 28-Sep-24 | 21:41 | Phase to earth fault R-N |
| | | 29-Sep-24 | 09:53 | Phase to earth fault Y-N |
| | | 29-Sep-24 | 17:12 | Insulator flashover |
| 2 | 220 KV Nara(UP)-Roorkee(UK) (UP) Ckt-1 | 03-Sep-24 | 20:17 | Phase to earth fault R-N |
| | | 10-Sep-24 | 13:10 | Bus bar protection operated at Nara(UP). |
| | | 12-Sep-24 | 21:32 | Phase to earth fault R-N |
| | | 13-Sep-24 | 22:14 | Phase to earth fault R-N |
| | | 14-Sep-24 | 10:28 | Phase to earth fault R-N |
| | | 19-Sep-24 | 15:32 | Phase to earth fault R-N |
| 3 | 220 KV Saharanpur(PG)-Shamli(UP) (UP) Ckt-1 | 08-Sep-24 | 20:54 | Phase to earth fault B-N |
| | | 11-Sep-24 | 04:55 | Phase to earth fault B-N |
| | | 12-Sep-24 | 23:29 | Phase to earth fault B-N |
| | | 26-Sep-24 | 19:45 | Phase to earth fault Y-N |
| | | 28-Sep-24 | 08:05 | Phase to earth fault Y-N |
| | | 29-Sep-24 | 02:24 | Phase to earth fault Y-N |
| | | 29-Sep-24 | 16:34 | Insulator flashover |
| 4 | 220 KV Sarna(PS)-Udhampur(PDD) (PDD) Ckt-1 | 18-Sep-24 | 00:15 | Phase to earth fault R-N |
| | | 23-Sep-24 | 12:31 | Phase to earth fault R-N |
| | | 24-Sep-24 | 10:45 | Phase to earth fault Y-N |
| | | 27-Sep-24 | 08:54 | Transient fault |
| | | 28-Sep-24 | 13:57 | Phase to earth fault B-N |
| | | 11-Sep-24 | 03:19 | Phase to earth fault B-N |
| 5 | 400 KV Agra-Unnao (UP) Ckt-1 | 15-Sep-24 | 00:07 | Phase to earth fault Y-N |
| | | 16-Sep-24 | 04:34 | Phase to earth fault Y-N |
| | | 17-Sep-24 | 20:08 | LBB operated |
| | | 23-Sep-24 | 19:52 | Bus Bar Protection Operated |
| | | 06-Sep-24 | 16:41 | Phase to earth fault R-N |
| 6 | 400 KV Anpara_B(UPUN)-Sarnath(UP) (UP) Ckt-2 | 12-Sep-24 | 16:44 | Phase to earth fault Y-N |
| | | 14-Sep-24 | 12:53 | Phase to Phase Fault R-Y |
| | | 05-Sep-24 | 01:06 | Earth fault |
| 7 | 400 KV Bareilly-Unnao (UP) Ckt-1 | 17-Sep-24 | 20:33 | Phase to earth fault Y-N |
| | | 23-Sep-24 | 19:52 | Bus Bar Protection Operated |
| | | 28-Sep-24 | 12:05 | Three phase fault |
| | | 11-Sep-24 | 10:03 | Phase to earth fault R-N |
| 8 | 400 KV Jaunpur -Obra_C_TPS (UP) Ckt-1 | 25-Sep-24 | 12:41 | DT received at Jaunpur end. |
| | | 28-Sep-24 | 00:04 | Phase to earth fault Y-N |

Grid Event to be discussed in 53rd PSC Meeting

| S.No. | Category of Grid Incident/ Disturbance | Name of Elements (Tripped/Manually opened) | Affected Area | Owner/ Agency | Outage | | Event (As reported) | Loss of generation / loss of load during the Grid Disturbance | | Fault Clearance time (in ms) | Points of discussion |
|---|--|---|---|-----------------------|-----------|-------|---|---|----------------|------------------------------|-------------------------------|
| | | | | | Date | Time | | Generation Loss(MW) | Load Loss (MW) | | |
| | | | | | | | | | | | |
| Utilities are requested to prepare detailed analysis report and present the event details during 53rd PSC meeting of following grid events (Events involving more than one utility may be jointly prepared and presented): | | | | | | | | | | | |
| 1 | GD-1 | 1)220 KV Khodri(UK)-Majri/Giri(HP) (UK) Ckt-1 2)220 KV Khodri(UK)-Majri/Giri(HP) (UK) Ckt-2 3)220 KV Khodri(UK)-Sarsawan(UP) (UP) Ckt 4)220 KV Khodri – Jhajra (UK) Ckt 5)30 MW Khodri Unit-1 6)30 MW Khodri Unit-2 7)30 MW Khodri Unit-3 8)30 MW Khodri Unit-4 9)60 MW Chhibro Unit-1 10)60 MW Chhibro Unit-2 11)60 MW Chhibro Unit-3 12)60 MW Chhibro Unit-4 13)11.25 MW Dhakrani Unit-2 14)11.25 MW Dhakrani Unit-3 15)30 MW Giri – Unit-1 | Uttarakhand & Himachal Pradesh | HPPTCL, PTCUL | 5-Sep-24 | 11:54 | i)During antecedent condition, all the four 30MW units of Khodri HEP, all four 60 MW units of Chhibro HEP, 11.25MW Unit-2 & Unit-3 of Dhakrani HEP and both 30 MW units of Giri HEP were running and total active power generation of Khodri HEP, Chhibro HEP, Dhakrani HEP & Giri HEP were approx. 90 MW, 200 MW, 19 MW & 58 MW (as per SCADA). Total generation of Chhibro HEP was evacuating through 220 KV Khodri-Chhibro (UK) Ckt-1 & 2. 11.25 MW Unit-1 of Dhakrani HEP and 220 KV Saharanpur(UP)-Khodri(UP) Ckt were not in service during the event. ii)As reported, at 11:54 hrs, 220 KV Khodri(UK)-Sarsawan(UP) (UP) Ckt tripped on R-N phase to earth fault with fault distance of 44 km & 61 km and fault current of 2.5 kA & 2 kA from Khodri(UK) and Sarsawan(UP) end respectively. Line tripped on zone-1 distance protection from both ends. iii)At the same time, 220 KV Khodri(UK)-Majri/Giri(HP) (UK) D/C tripped on over voltage protection from both the ends and 30 MW Giri – Unit-1 & 220 KV Khodri – Jhajra (UK) Ckt also tripped (exact reason of tripping is yet to be received). iv)Due to tripping of 220KV lines from Khodri(UK) end, all the four 30MW units of Khodri(UK), all four 60 MW units of Chhibro(UK) and 11.25MW Unit-2 & Unit-3 of Dhakrani(UK) tripped due to loss of evacuation path. v)As per PMU at Saharanpur(PG), R-N phase to earth fault with fault clearing time of 80msec is observed. vi)Due to tripping all 220KV lines at Khodri(UK) and all generating Units at Khodri HEP(UK), Chhibro HEP(UK) and Dhakrani HEP(UK), blackout occurred at 220KV Khodri(UK), 220KV Chhibro(UK) & 132KV Dhakrani(UK). vii) As per SCADA, change in demand and generation of approx. 50 MW and 308 MW respectively in Uttarakhand control area. However, SLDC-Uttarakhand reported generation loss of approx. 307 MW and load loss of approx. 29 MW in Uttarakhand control area. viii)As per SCADA, change in demand and generation of approx. 140 MW and 28 MW in HP control area. However, SLDC-HP reported load loss of approx. 160 MW in HP control area. | 335 | 189 | 80 | Details analysis of the event |
| 2 | GD-1 | 1)220 KV Khodri(UK)-Majri/Giri(HP) (UK) Ckt-2 2)220 KV Khodri(UK)-Majri/Giri(HP) (UK) Ckt-1 3)220 KV Khodri(UK)-Sarsawan(UP) (UP) Ckt 4)220 KV Khodri – Jhajra (UK) Ckt 5)220 KV Khodri(UK)-Saharanpur(UP) (UP) Ckt 6)30 MW Khodri Unit-1 7)30 MW Khodri Unit-2 8)30 MW Khodri Unit-3 9)30 MW Khodri Unit-4 10)60 MW Chhibro Unit-1 11)60 MW Chhibro Unit-2 12)60 MW Chhibro Unit-3 13)60 MW Chhibro Unit-4 14)11.25 MW Dhakrani Unit-2 15)11.25 MW Dhakrani Unit-3 16)220KV Khodri-Chhibro (UK) Ckt-1 17)220KV Khodri-Chhibro (UK) Ckt-2 | Uttarakhand, Himachal Pradesh & Uttar Pradesh | HPPTCL, PTCUL, UPPTCL | 11-Sep-24 | 08:17 | i)During antecedent condition, all the four 30MW units of Khodri HEP, all four 60 MW units of Chhibro HEP, 11.25MW Unit-2 & Unit-3 of Dhakrani HEP and both 30 MW units of Giri HEP were running and total active power generation of Khodri HEP, Chhibro HEP, Dhakrani HEP & Giri HEP were approx. 90 MW, 200 MW, 19 MW & 58 MW (as per SCADA). Total generation of Chhibro HEP was evacuating through 220 KV Khodri-Chhibro (UK) Ckt-1 & 2. 11.25 MW Unit-1 of Dhakrani HEP was not in service during the event. ii)As reported, at 08:17 hrs, B-phase LA of HV side of 220/132KV 100 MVA ICT burst which caused B-N phase to earth fault. On this fault, 220/132KV 100 MVA ICT didn't trip (exact reason yet to be received). iii)On this fault, all four 30MW units of Khodri HEP & all four 60 MW units of Chhibro HEP tripped on over current protection. 220 KV Khodri(UK)-Giri(HP) (UK) Ckt-2 tripped on directional earth fault protection from Giri(HP) end. iv)220KV lines from Khodri(UK) to Giri(HP) ckt-1, Sarsawan(UP), Jhajra(UK), Chhibro(UK) ckt-1 & 2 and Saharanpur(UP) ckt tripped on zone-2 distance protection operation from remote end. It is reported that, at Khodri(UK) end, time setting in zone-4 distance protection is kept at 1000msec. Due to more time delay in zone-4 distance protection at Khodri(UK) end as compared to time delay of zone-2 distance protection of remote ends, all 220KV lines (except 220 KV Khodri(UK)-Giri(HP) (UK) Ckt-2) from Khodri(UK) S/s tripped from remote ends. v)At the same time, 11.25 MW Dhakrani Unit-2 & Unit-3 also tripped (exact reason of tripping is yet to be received). vi)As per PMU at Saharanpur(PG), B-N phase to earth fault with delayed fault clearing time of 440 msec is observed. vii) Due to tripping all 220KV lines at Khodri(UK) and all generating Units at Khodri HEP(UK), Chhibro HEP(UK) and Dhakrani HEP(UK), blackout occurred at 220KV Khodri(UK), 220KV Chhibro(UK) & 132KV Dhakrani(UK). viii)As per SCADA, change in demand and generation of approx. 50 MW and 310 MW respectively in Uttarakhand control area. However, SLDC-Uttarakhand reported generation loss of approx. 308 MW and load loss of approx. 38 MW in Uttarakhand control area. ix)As per SCADA, change in demand of approx. 195 MW in HP control area. | 308 | 233 | 440 | Details analysis of the event |
| 3 | GI-2 | 1)400/220 KV 500 MVA ICT 1 at Akal(RS) 2)400/220 KV 500 MVA ICT 2 at Akal(RS) 3)400/220 KV 315 MVA ICT 3 at Akal(RS) 4)400/220 KV 500 MVA ICT 4 at Akal(RS) 5)220 KV Akal-Giral Ckt 6)220 KV Akal-Amarsagar Ckt 7)220KV Akal-Bhensara Ckt-1 8)220KV Akal-Bhensara Ckt-2 | Rajasthan | RRVPNL | 13-Sep-24 | 02:48 | i)400/220KV Akal(RS) has one and half breaker scheme at 400KV level and double main and transfer bus scheme at 220KV level. ii)During antecedent condition, 400/220 KV 500 MVA ICT-1 & ICT-2 were connected to 400KV bus-1 and 400/220 KV 315 MVA ICT-3 & 500 MVA ICT-4 were connected to 400KV bus-2. iii)As reported, at 02:48 hrs, Y-phase jumper of 220KV bus-1 of 220KV Akal-Bhensara Ckt-1 and R-phase jumper of 220KV bus-2 of 220KV Akal-Bhensara Ckt-2 snapped which created bus fault on both 220KV buses at Akal(RS). iv)On this fault, 400/220 KV 500 MVA ICT-1, ICT-2 tripped on earth fault protection and 400/220 KV 315 MVA ICT-3 & 500 MVA ICT-4 tripped on over current protection at Akal(RS) S/s. 220KV lines from Akal(RS) to Giral & Amarsagar tripped on zone-4 distance protection from Akal(RS) end. v)220KV Akal-Bhensara Ckt-1 tripped only from Bhensara end on zone-2 distance protection on R-Y phase to phase fault with fault distance of 53.2km and with fault current of Ir=2.87kA & Iy=2.88kA. vi) 220KV Akal-Bhensara Ckt-2 tripped only from Bhensara end on zone-1 distance protection on R-Y-B three phase fault with fault current of Ir=1.6kA, Iy=1.2kA & Ib=5.9kA. vii) As per PMU at Bhadrag(PG), R-B phase to phase fault converted into R-Y-B three phase fault with delayed fault clearance time of 1120 msec is observed. viii)Due to tripping of all four ICTs at Akal(RS), evacuation path lost for all the wind power plants connected at 220KV bus-1 & bus-2 at Akal(RS). On this, both 220KV buses became dead at Akal(RS) S/s. ix)During this event, dip in Rajasthan wind generation of approx. 1295 MW is observed out of which approx. 170 MW recovered within 13 minutes. (As per SCADA). x)As per SCADA, no change in demand is observed in Rajasthan control area. | 1125 | 0 | 1120 | Details analysis of the event |
| 4 | GI-1 | 1)220 KV Khodri(UK)-Majri/Giri(HP) (UK) Ckt-2 2)220 KV Khodri(UK)-Majri/Giri(HP) (UK) Ckt-1 3)220KV Khodri-Chhibro (UK) Ckt-2 4)30 MW Khodri Unit-1 5)30 MW Khodri Unit-2 6)30 MW Khodri Unit-3 | Uttarakhand & Himachal Pradesh | PTCUL, HPPTCL | 19-Sep-24 | 11:53 | i)During antecedent condition, all the four 30MW units of Khodri HEP & all four 60 MW units of Chhibro HEP were running and total active power generation of Khodri HEP & Chhibro HEP were approx. 90 MW & 200 MW (as per SCADA). Total generation of Chhibro HEP was evacuating through 220 KV Khodri-Chhibro (UK) Ckt-1 & 2. Loading of 220 KV Khodri(UK)-Majri(HP) (UK) D/C was approx. 145 MW. 30 MW Khodri Unit-3, 220 KV Khodri(UK)-Majri(HP) (UK) Ckt-1 & 220KV Khodri-Chhibro (UK) Ckt-2 connected to 220KV bus-1 and other elements connected to 220KV bus-2 at Khodri HEP. ii)As reported, at 11:53 hrs, 220 KV Khodri(UK)-Majri(HP) (UK) Ckt-2 tripped on R-N phase to earth fault with fault current of Ir=7kA & Iy=1.7kA and fault distance of approx. 15.7km & 25.4km from Khodri HEP(UK) & Giri(HP) end respectively. iii)On this fault, 30MW Unit-1, 2 & 3 of Khodri HEP tripped on over current protection. Due to tandem connection of Khodri HEP and Chhibro HEP, generation at Chhibro HEP backed down by approx. 160 MW within 8 minutes. iv)As reported, CB of 30 MW Unit-3 of Khodri HEP took approx. 210 msec in opening process which led to LBB operation of 30 MW Unit-3 bay at Khodri HEP. On LBB operation, 220 KV Khodri(UK)-Majri(HP) (UK) Ckt-1 and 220KV Khodri-Chhibro (UK) Ckt-2 also tripped from Khodri HEP end. v)As per PMU at Saharanpur(PG), R-N phase to earth fault with fault clearing time of 80 msec is observed. vi)As per SCADA, generation loss of approx. 70 MW in Uttarakhand control area. vii) As per SCADA and SLDC-HP, load loss of approx. 160 MW in HP control area. | 70 | 160 | 80 | Details analysis of the event |

| | | | | | | | | | | | |
|---|------|--|---------------|--------------------------|-----------|-------|---|------|-----|-----|--|
| 5 | GI-2 | <p>1)400/220 kv 500 MVA ICT 1 at Jaisalmer(RS)</p> <p>2)400/220 kv 500 MVA ICT 2 at Jaisalmer(RS)</p> <p>3)220KV Jaisalmer(RS)-Renew Solar Ckt</p> <p>4)220KV Jaisalmer(RS)-Fortum Solar Ckt</p> <p>5)220KV Jaisalmer(RS)-Akai Ckt-1</p> <p>6)220KV Jaisalmer(RS)-Akai Ckt-2</p> <p>7)220KV Jaisalmer(RS)-ACHE Aklera Ckt</p> <p>8)220KV Jaisalmer(RS)-Clean Solar Ckt</p> <p>9)220KV Jaisalmer(RS)-NTPC Renewable Ckt</p> | Rajasthan | RRVPNL NTPC | 20-Sep-24 | 12:00 | <p>i)400/220KV Jaisalmer(RS) has one and half breaker scheme at 400KV level and double main and transfer bus scheme at 220KV level.</p> <p>ii)During antecedent condition, Renew Solar, Fortum Solar, NTPC Renewable, ACHE Aklera and Clean solar was injecting approx. 107 MW, 240 MW, 160 MW, 260 MW and 250 MW respectively to Jaisalmer(RS) at 220KV level. Active power was going out to Akai(RS) through 220KV Jaisalmer(RS)-Akai Ckt-1 & 2 carrying approx. 235 MW each. 400/220 kv 500 MVA ICT 1 & 2 at Jaisalmer(RS) were carrying approx. 282 MW and 268 MW respectively from 220KV level to 400KV level.</p> <p>iii)As reported, at 12:00 hrs, Y-phase jumper of 220KV Jaisalmer -Akai Ckt-2 broke at Jaisalmer end.</p> <p>iv)At the same time, bus bar protection operated at 220KV level of Jaisalmer and all the elements connected at 220KV level of Jaisalmer tripped and both the 220KV buses became dead.</p> <p>v)As per PMU at Fatehgarh3(PG), Y-N phase to earth fault with delayed fault clearance time of 600 msec is observed.</p> <p>vi)During this event, as per SCADA, solar generation loss of approx. 1070 MW is observed in Rajasthan control area. Dip in total solar generation of approx. 1790 MW is observed in NR control area out of which 980 MW is recovered within 3 minutes.</p> <p>vii)As per SCADA, no change in demand is observed in Rajasthan control area.</p> | 1790 | 0 | 600 | Details analysis of the event |
| 6 | GD-1 | <p>1) 400 KV Bareilly-Unnao (UP) Ckt-1</p> <p>2) 400 KV Bareilly-Unnao (UP) Ckt-2</p> <p>3) 400 KV Mohanlaganj (PGYL)-Unnao(UP) (PGYL) Ckt</p> <p>4) 400 KV Agra-Unnao (UP) Ckt</p> <p>5) 400 KV Unnao-Panki (UP) Ckt</p> <p>6) 400 KV Unnao(UP)-Jehta_Hardoi Road (UP) (PG) Ckt-1</p> <p>7) 400 KV Unnao(UP)-Jehta_Hardoi Road (UP) (PG) Ckt-2</p> <p>8) 400/220 kv 315 MVA ICT 1 at Unnao(UP)</p> <p>9) 400/220 kv 500 MVA ICT 2 at Unnao(UP)</p> <p>10) 400/220 kv 315 MVA ICT 3 at Unnao(UP)</p> <p>11) 765/400 kv 1000 MVA ICT 1 at Unnao 765(UP)</p> <p>12) 765/400 kv 1000 MVA ICT 2 at Unnao 765(UP)</p> <p>13) 765/400 kv 1000 MVA ICT 3 at Unnao 765(UP)</p> <p>14) 765 KV Obra_C TPS-Unnao 765(UP) Ckt</p> <p>15) 765 KV Anpara_C(LAN)-Unnao 765(UP) (UP) Ckt</p> | Uttar Pradesh | UPPTCL PGCIL LANCO | 23-Sep-24 | 19:52 | <p>i)During antecedent condition, 400 KV Unnao-Agra(UP) Ckt was charged through transfer bus coupler at Unnao end which was coupled to 400KV Bus-1.</p> <p>ii)As reported, at 19:52 hrs, due to blast in B-phase circuit breaker of transfer bus coupler, bus fault occurred at Unnao, but bus bar protection didn't operate (exact reason yet to be shared and bus bar relay is of static type).</p> <p>iii)As per DR, distance protection relay in most of the lines sensed fault in zone-4 at Unnao end and in 400 KV Unnao(UP)-Jehta_Hardoi Road (UP) (PG) Ckt-1 remote end sensed fault in zone-2. 400 KV Unnao-Panki (UP) Ckt, line tripped on SOTF after unsuccessful A/R from Panki end (reason of the same not identified yet, suspected due to overreach of Z-1 DPR at Panki end as per DR).</p> <p>iv)400/220 kv 315 MVA ICT 1 & 3 and 500 MVA ICT-2 at Unnao(UP) and 765/400 kv 1000 MVA ICT 1, 2 & 3 at Unnao 765(UP) tripped on O/C E/F protection operation (after 700 ms to 900 ms).</p> <p>v)As all the elements connected at both the buses tripped, complete blackout occurred at 400/220KV Unnao(UP) S/s.</p> <p>vi)During the same time, 765KV Unnao-Anpara-C Ckt and 765KV Unnao-Obra-C Ckt tripped on over-voltage protection operation and complete blackout occurred at 765/400KV Unnao 765(UP) S/s. As per DR and event logger details, DT received at Anpara-C and Obra-C end.</p> <p>vii)As per PMU at Abdullapur(PG), B-N phase to earth fault with delayed fault clearing time of 560 ms is observed. Maximum MW loading of 400 KV Anpara-TH-Obra-B Ckt reached upto ~1042 MW as per PMU at Anpara-TH end.</p> <p>viii)Due to contingency related to overloading of 400 KV Anpara-Obra B line, "SPS for safe evacuation of Generation of Anpara Complex" operated and thermal backing of approximately 1200 MW imposed on Anpara-TH, C & D. As per SPS log received from Anpara-D: At 19:52:39:100 hrs: Case-1 of SPS operated, At 19:52:44:100 hrs: Case-2 of SPS operated, At 19:52:45:100 hrs: Again Case-1 of SPS operated.</p> <p>ix)As per information received from Anpara-D, at 19:53:11 hrs, 200 MW backdown started at Unit-7 however, it was not executed as observed from SCADA data (exact reason yet to be received). As per event logger details received, at 19:53:15 hrs, Unit-7 switched to manual mode from Auto mode.</p> <p>x)As reported by Anpara-D, SPS backing command could not be executed in Unit-6 as machine was already kept in manual mode due to disturbance in parameters. During SPS Case-2 execution, Anpara-C GT-1 or GT-2 didn't trip though SPS command was sent (exact reason yet to be received from Anpara-C).</p> <p>xi)As per SCADA, change in demand of approx. 700 MW is observed in UP control area and generation backdown of ~510MW at Anpara C (between 19:52 hrs-20:00 hrs) and ~325MW at Anpara-TH & ~75MW at Anpara-D (between 20:00 hrs-20:15 hrs) are also observed.</p> | 0 | 700 | 560 | Details analysis of the event |
| 7 | GD-1 | <p>1)220 KV Meerut(PG)-Nara(UP) (PG) Ckt</p> <p>2)220 KV Nara(UP)-Roorkee(UK) (UP) Ckt</p> <p>3)220 KV Nara-Jansath (UP) Ckt</p> <p>4)220 KV Nara-Muzaffarnagar (UP) Ckt</p> <p>5)200/132kv 160MVA ICT-1 at Nara(UP)</p> <p>6)200/132kv 200MVA ICT-2 at Nara(UP)</p> | Uttar Pradesh | PGCIL UPPTCL PTCIL | 10-Sep-24 | 13:18 | <p>i)220KV Nara(UP) has main and transfer bus scheme at 220KV level.</p> <p>ii)As reported, at 13:18 hrs, due to lightning and inclement weather conditions, R-N phase to earth fault occurred on 220KV main bus which led to bus bar protection operation at Nara(UP) S/s.</p> <p>iii)Due to bus bar protection operation, all elements connected to 220KV main bus i.e. 220 KV Meerut(PG)-Nara(UP)(PG) Ckt, 220 KV Nara(UP)-Roorkee(UK) (UP) Ckt, 220 KV Nara-Jansath (UP) Ckt, 220 KV Nara-Muzaffarnagar (UP) Ckt, 200/132kv 160MVA ICT-1 & 200MVA ICT-2 tripped at Nara(UP) S/s which led to blackout at 220KV Nara(UP) S/s.</p> <p>iv)As per PMU at Roorkee(PG), R-N phase to earth fault with delayed fault clearance time of 320msec is observed.</p> <p>v)As per SCADA, change in demand of approx. 120 MW & 60 MW in UP and Uttarakhnad control area respectively. However, SLDC-UP has reported load loss of approx. 208 MW in UP control area.</p> | 0 | 268 | 320 | Reason for delayed clearance of fault |
| 8 | GI-2 | <p>1)400 KV Obra_C_TPS-Obra_B (UP) Ckt</p> <p>2)400 KV Jaunpur -Obra_C_TPS (UP) Ckt</p> <p>3)660MW OBRA_C_TPS(UP) - UNIT 1</p> | Uttar Pradesh | UPPTCL | 11-Sep-24 | 10:03 | <p>i)765/400KV Obra-C TPS(UP) has one and half breaker bus scheme at 400KV & 765KV level.</p> <p>ii)During antecedent condition, 660 MW Unit-1 at Obra-C TPS was generating approx. 350 MW and 400 KV Jaunpur -Obra_C_TPS (UP) Ckt was anti-theft charged from Obra-C end.</p> <p>iii)As reported, at 10:03 hrs, 400 KV Jaunpur -Obra_C_TPS (UP) Ckt tripped on R-N phase to earth fault with fault current of $I_r=6.8kA$ and fault distance of approx. 35.49km from Obra-C TPS(UP) end. Line tripped on zone-1 distance protection from Obra-C end.</p> <p>iv)At the same time, 400 KV Obra_C_TPS-Obra_B (UP) Ckt tripped on over current protection from Obra-B end. During the event, the current recorded was approx. $I_r=7.5kA$ at Obra-B end. It is reported that over current protection is enabled with current setting of 2kA and time setting of definite time characteristic without any time delay at Obra-B end for 400 KV Obra_C_TPS-Obra_B (UP) Ckt.</p> <p>v)Due to tripping of 400 KV Obra_C_TPS-Obra_B (UP) Ckt, both 100MVA station transformers became dead with led to tripping of 660 MW Obra_C_TPS(UP) - Unit-1 due to disruption in auxiliary supply of Unit-1. It is reported that, auxiliary supply of 660 MW Unit-1 at Obra-C TPS is tapped from both 100 MVA STFs(station transformer) and 40 MVA UAT(Unit auxiliary transformer) which does not provide the redundancy in the auxiliary supply of 660 MW Unit-1 at Obra-C TPS.</p> <p>vi)As per PMU at Anpara(UP), R-N phase to earth fault with fault clearance time of 80 msec is observed.</p> <p>vii)As per DR of Obra-B end of 400 KV Obra_C_TPS-Obra_B (UP) Ckt, line tripped on over current protection with max current observed was approx. $I_r=7.5kA$.</p> <p>viii)As per SCADA, no change in demand of UP control area. However, SLDC-UP has reported generation loss of approx. 350 MW at Obra-C TPS (as per SCADA also).</p> | 350 | 0 | 80 | As per general protection philosophy, over current protection should be disabled in 400KV lines. Reason for enabling over current protection in 400 KV Obra_C_TPS-Obra_B (UP) Ckt at Obra-B (UP) end need to be shared |

| | | | | | | | | | | | |
|----|------|--|---------------|-------------|-----------|-------|---|---|-----|-----|--|
| 9 | GI-2 | 1)400 KV Agra-Unnao (UP) Ckt 2)400 KV Unnao(UP)-Jehta_Hardoi Road (UP) (PG) Ckt-1 3)400/220 KV 315 MVA ICT 3 at Unnao(UP) 4)400 KV Bareilly-Unnao (UP) Ckt-2 5)765/400 KV 1000 MVA ICT 1 at Unnao(UP) 6)400KV Bus 2 at Unnao(UP) 7)406 BUS COUPLER BAY -400KV BUS 1 AT UNNAO(UP) AND 400KV BUS 2 AT UNNAO(UP) | Uttar Pradesh | UPPTCL | 17-Sep-24 | 20:09 | <p>i)765/400/220KV Unnao(UP) has double main and transfer bus scheme at 400KV level.</p> <p>ii)During antecedent condition, 400KV lines from Unnao(UP) to Agra(UP), Jehta_Hardoi Road(UP) & Bareilly Ckt-1 and 765/400 KV 1000 MVA ICT-1 & 400/220KV 315 MVA ICT-3 were connected to 400KV bus-2 at unnao(UP) S/s.</p> <p>iii)As reported, at 20:09 hrs, B-N phase to earth fault occurred on 400 KV Agra-Unnao (UP) Ckt with fault distance of approx. 174km & 86km from Agra(UP) and Unnao(UP) end respectively. Line tripped from Agra(UP) end on receiving DT from Unnao(UP) end but B-phase pole of line CB could not properly open from Unnao(UP) end which led to LBB operation in bay of 400 KV Agra-Unnao (UP) Ckt at Unnao(UP) end.</p> <p>iv)On LBB operation at Unnao(UP) S/s, all elements connected to 400KV bus-2 (400KV lines from Unnao(UP) to Agra(UP), Jehta_Hardoi Road(UP) & Bareilly Ckt-1 and 765/400 KV 1000 MVA ICT-1 & 400/220 KV 315 MVA ICT-3) tripped at Unnao(UP) S/s.</p> <p>v)As per PMU at Unnao(UP), B-N phase to earth fault with delayed fault clearance time of 520msec is observed.</p> <p>vi)As per SCADA, no change in demand of UP control area.</p> | 0 | 0 | 520 | Reason for delayed clearance of fault and reason of breaker failure |
| 10 | GI-1 | 1) 220 KV Hissar(BB)-Hissar IA(HV) (HVPNL) Ckt-1 2) 220 KV Hissar(BB)-Hissar IA(HV) (HVPNL) Ckt-2 3) 220 KV Hissar-Sangrur (BB) Ckt-1 4) 220 KV Hissar-Sangrur (BB) Ckt-2 5) 220KV Bus-1 at Hissar(BB) | Haryana | BBMB, HVPNL | 23-Sep-24 | 09:44 | <p>i)220/132/33KV Hissar(BB) S/s has double main bus scheme at 220KV level.</p> <p>ii)As reported, at 09:44hrs, 1-phase clamp of 220 KV Hissar-Sangrur (BB) Ckt-2 burnt and jumper snapped.</p> <p>iii)During the same time, all the lines connected at 220KV Bus-1 at Hissar(BB) also tripped (Exact reason yet to be shared).</p> <p>iv)As per DR and details received, 220 KV Hissar-Sangrur (BB) Ckt-1 & 2 tripped from Sangrur end only sensing the fault in zone-2. Fault current was 966.2A and 1.036kA respectively and fault distance was 169.2km and 167.1km respectively from Sangrur end.</p> <p>v)220 KV Hissar(BB)-Hissar IA(HV) (HVPNL) Ckt-1 tripped from Hissar(BB) end only sensing the fault in zone-4. Fault current was 4.984kA and fault distance was 468.2m from Hissar(BB) end.</p> <p>vi)220 KV Hissar(BB)-Hissar IA(HV) (HVPNL) Ckt-2 tripped from both the ends sensing the fault in zone-4 at Hissar(BB) end and zone-2 at Hissar IA(HV) end. Fault current was 3.676kA and 4.392 kA and fault distance was 0m and 5.022km from Hissar(BB) and Hissar IA(HV) end respectively.</p> <p>vii)Due to tripping of all the elements connected to bus-1, 220KV Bus-1 at Hissar(BB) became dead.</p> <p>viii)As per PMU at Hissar (PG), R-N phase to earth fault (phase sequence issue observed) with delayed fault clearing time of 360ms is observed.</p> <p>ix)As per SCADA, change in demand of approx. 75MW is observed in Haryana control area.</p> | 0 | 75 | 360 | i)Exact reason of tripping of all the elements connected to bus-1 need to be shared. It is suspected that bus fault occurred, but bus bar protection didn't operate which resulted in fault clearance in zone-4 from Hissar(BB) end and zone-2 from remote ends. ii)Reason of delayed clearance of fault need to be shared. |
| 11 | GD-1 | 1) 220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-1 2) 220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-2 | Delhi | DTL, PGCIL | 24-Sep-24 | 12:52 | <p>i)220KV Narela(DTL) S/s has double main bus arrangement at 220KV level.</p> <p>ii)During antecedent condition, incoming power at Narela(DTL) through 220 KV Mandola(PG)-Narela(DV) (DTL) D/C was approx. 330MW. 220 KV Mandola(PG)-Narela(DV) (DTL) D/C was feeding load of 220KV Narela(DTL) and 220KV DSIDC(DTL). 220 KV Mandola(PG)-Narela(DV) (DTL) D/C, 220KV Narela-DSIDC (DTL) D/C, 220/66KV 100MVA ICT-1, ICT-2 & ICT-3 were connected to 220KV bus-2 at Narela(DTL) S/s. 220KV DSIDC-Bawana (DTL) D/C was not in service. 220KV bus coupler was in open condition at Narela(DTL) S/s.</p> <p>iii)As reported, at 12:52hrs, 220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-2 tripped on B-N phase to earth fault with fault distance of 8.47km from Narela end. As per DR, 220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-2 tripped on B-N phase to earth fault with fault current of Ib=-7.9kA & Ib=-8.9kA from Narela(DTL) and Mandaula(PG) end respectively. Line tripped on zone-1 distance protection from both ends. A/R operation not observed from both ends (exact reason of fault is yet to be received).</p> <p>iv)Due to tripping of 220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-2, complete load shifted on 220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-1. 220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-1 also tripped approx. 75 seconds after the tripping of 220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-2 on Y-B-N double phase to earth fault. (exact reason and location of fault is yet to be received).</p> <p>v)As per DR of 220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-1, B-N phase to earth fault converted into Y-B-N double phase to earth fault is observed with fault current of Ib=-3.7kA & Ib=-2.8kA and Ib=-9.4kA & Ib=-10.6kA from Narela(DTL) and Mandaula(PG) end respectively. Line tripped on zone-1 distance protection from Narela(DTL) end and on zone-2 distance protection from mandaula(PG) end. A/R initiated at Narela(DTL) end.</p> <p>vi)As per PMU at Maharani Bagh(PG), B-N phase to earth fault followed by B-N phase to earth fault converted into Y-B phase to phase fault with fault clearing time of 120msec and 240msec is observed.</p> <p>vii)Due to tripping of 220 KV Mandola(PG)-Narela(DV) (DTL) D/C, 220/66KV 100MVA ICT-1, ICT-2 & ICT-3 at 220KV Narela(DTL) S/s and complete 220KV DSIDC(DTL) S/s became dead which led to blackout of 220KV DSIDC(DTL) S/s.</p> <p>viii)As per SCADA, change in demand of approx. 300 MW is observed in Delhi control area. However, SLDC-Delhi has reported load loss of approx. 338 MW.</p> <p>ix)During the tripping event, 220MW load of 220KV DSIDC Bawana(DTL) and 118MW load of 220KV Narela(DTL) got affected. At 13:01 hrs, 220KV DSIDC-Bawana (DTL) D/C closed and load of 220KV DSIDC(DTL) S/s normalized (as per SLDC-Delhi).</p> | 0 | 338 | 240 | Reason of non operation of A/R in 220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-2 on B-N fault. |

Multiple element tripping event at 220kV Khodri(UK)

At 11:54 hrs on 05th September, 2024


Tripped Elements

| S.No. | Name of Element | Tripping Time | Revival Time |
|-------|---|---------------|--------------|
| 1 | 220 KV Khodri(UK)-Majri/Giri(HP) (UK) Ckt-1 | 11:54 hrs | 12:50 hrs |
| 2 | 220 KV Khodri(UK)-Majri/Giri(HP) (UK) Ckt-2 | | 14:23 hrs |
| 3 | 220 KV Khodri(UK)-Sarsawan(UP) (UP) Ckt | | 14:35 hrs |
| 4 | 220 KV Khodri – Jhajra (UK) Ckt | | 17:32 hrs |
| 5 | 30 MW Khodri Unit-1 | | 12:47 hrs |
| 6 | 30 MW Khodri Unit-2 | | 13:01 hrs |
| 7 | 30 MW Khodri Unit-3 | | 13:34 hrs |
| 8 | 30 MW Khodri Unit-4 | | 12:51 hrs |
| 9 | 60 MW Chhibro Unit-1 | | 13:34 hrs |
| 10 | 60 MW Chhibro Unit-2 | | 12:49 hrs |
| 11 | 60 MW Chhibro Unit-3 | | 13:01 hrs |
| 12 | 60 MW Chhibro Unit-4 | | 12:46 hrs |
| 13 | 11.25 MW Dhakrani Unit-2 | | 12:25 hrs |
| 14 | 11.25 MW Dhakrani Unit-3 | | 12:32 hrs |
| 15 | 30 MW Giri – Unit-1 | | 12:30 hrs |


Brief details of the event

- During antecedent condition, all the four 30MW units of Khodri HEP, all four 60 MW units of Chhibro HEP, 11.25MW Unit-2 & Unit-3 of Dhakrani HEP and both 30 MW units of Giri HEP were running and total active power generation of Khodri HEP, Chhibro HEP, Dhakrani HEP & Giri HEP were approx. 90 MW, 200 MW, 19 MW & 58 MW (as per SCADA). Total generation of Chhibro HEP was evacuating through 220 KV Khodri-Chhibro (UK) Ckt-1 & 2. 11.25 MW Unit-1 of Dhakrani HEP and 220 KV Saharanpur(UP)-Khodri(UK) (UP) Ckt were not in service during the event.
- As reported, at 11:54 hrs, 220 KV Khodri(UK)-Sarsawan(UP) (UP) Ckt tripped on R-N phase to earth fault with fault distance of 44 km & 61 km and fault current of 2.5 kA & 2 kA from Khodri(UK) and Sarsawan(UP) end respectively. Line tripped on zone-1 distance protection from both ends.
- At the same time, 220 KV Khodri(UK)-Majri/Giri(HP) (UK) D/C tripped on over voltage protection from both the ends and 30 MW Giri – Unit-1 & 220 KV Khodri – Jhajra (UK) Ckt also tripped (exact reason of tripping is yet to be received).
- Due to tripping of 220kV lines from Khodri(UK) end, all the four 30MW units of Khodri(UK), all four 60 MW units of Chhibro(UK) and 11.25MW Unit-2 & Unit-3 of Dhakrani(UK) tripped due to loss of evacuation path.
- As per PMU at Saharanpur(PG), R-N phase to earth fault with fault clearing time of 80msec is observed.
- Due to tripping all 220kV lines at Khodri(UK) and all generating Units at Khodri HEP(UK), Chhibro HEP(UK) and Dhakrani HEP(UK), blackout occurred at 220kV Khodri(UK), 220kV Chhibro(UK) & 132kV Dhakrani(UK).
- As per SCADA, change in demand and generation of approx. 50 MW and 308 MW respectively in Uttarakhand control area. However, SLDC-Uttarakhand reported generation loss of approx. 307 MW and load loss of approx. 29 MW in Uttarakhand control area.
- As per SCADA, change in demand and generation of approx. 140 MW and 28 MW in HP control area. However, SLDC-HP reported load loss of approx. 160 MW in HP control area.


Network Diagram




SLD of 220kV Khodri(UK) at 11:53 hrs




SLD of 220kV Khodri(UK) at 11:55 hrs



SLD of 220kV Khodri(UK) at 11:56 hrs




SLD of 220kV Khodri(UK) at 11:57 hrs



SLD of 220kV Khodri(UK) at 11:58 hrs

220kV Khodri(UK)
S/s blackout



SLD of 220kV Chhibro(UK) before the event

Wrong CB status

CHHIBRO

Stat Expl GenSum Company

5 . 9 . 11 : 51 : 59

GEN-1



GEN-2




GEN-3




GEN-4



Khodr2



Khodr1



50.13 HZ

197 KV

50.10 HZ

0 KV

SLD of 220kV Chhibro(UK) after the event

CHHIBRO

Stat Expl

GenSum

Company

5 . 9 . 11 : 56 : 59

GEN-1


GEN-2

GEN-3

GEN-4

Khodr2

Khodr1



SLD of 132kV Dhakrani(UK) before the event

DHAKRANI


Stat Expl

GenSum

Company

DHLPR

KHODR



SLD of 132kV Dhakrani(UK) after the event

DHAKRANI


Stat Expl

GenSum

Company

DHLPR

KHODR




SLD of 220kV Giri(HP) before the event

5.9 . 11:52:59

GIRI

Stat Expl GenSum Company

Psum(220 kV) =
Qsum(220 kV) =
Psum(130 kV) =
Qsum(130 kV) =




SLD of 220kV Giri(HP) before the event

5.9. 11:52:59

GIRI

Stat Expl GenSum Company

P sum(220 kV) -
 Q sum(220 kV) -
 P sum(132 kV) -
 Q sum(132 kV) -



SLD of 220kV Giri(HP) after the event


5 . 9 . 11:56:59

GIRI

Stat Expl GenSum Company

220kV Giri(HP) S/s
blackout

Psum(220 KV) =
Qsum(220 KV) =
Psum(132 KV) =
Qsum(132 KV) =



SLD of 220kV Giri(HP) after the event

5.9 . 11:56:29

GIRI


Stat Expl

GenSum

Company

P sum(220 kV) -
Q sum(220 kV) -
P sum(132 kV) -
Q sum(132 kV) -

220kV Giri(HP) S/s
blackout




SLD of 220kV Sarsawan(UP) before the event

SARSAWAN 220KV

Stat Expl GenSum Company

KHODRI SAHARANPUR SAHARANPUR-PG-1 SAHARANPUR-PG-2




Psum 220 Kv = 441
Q sum 220 Kv = 138

SLD of 220kV Sarsawan(UP) after the event

SARSAWAN 220KV

Stat Expl GenSum Company



P sum 220 Kv = 1.78


Q sum 220 Kv = 1.31

ED-T1
220/132 KV
160 MVA

ED-T2
220/132 KV
160 MVA


Uttarakhand demand during the event

Uttarakhand Demand Met




Sep 5 Thu 2024

HP demand during the event




Uttarakhand generation during the event



Uttarakhand generation during the event

ICOMPANIESIPGCILIRPHTP_PGISSCOMITOT_HPGNIP.MvMoment

Change in generation of approx. 26
MW in HP control area
(as per SCADA)




Sep 5 Thu 2024

Khodri generation during the event

New Graph

generation loss of approx.
90 MW at Khodri
(as per SCADA)

- !COMPANIES!PTCULIKHODR_UK!220!G1G1!P.MvMoment
- !COMPANIES!PTCULIKHODR_UK!220!G2G2!P.MvMoment
- !COMPANIES!PTCULIKHODR_UK!220!G3G3!P.MvMoment
- !COMPANIES!PTCULIKHODR_UK!220!G4G4!P.MvMoment




Sep 5 Thu 2024

Chhibro generation during the event

New Graph

generation loss of approx.
200 MW at Chhibro
(as per SCADA)

- !COMPANIES!PTCUL!CHBRO_UK!220!G1G1!P.MvMoment
- !COMPANIES!PTCUL!CHBRO_UK!220!G2G2!P.MvMoment
- !COMPANIES!PTCUL!CHBRO_UK!220!G3G3!P.MvMoment
- !COMPANIES!PTCUL!CHBRO_UK!220!G4G4!P.MvMoment




Sep 5 Thu 2024

Dhakrani generation during the event

New Graph

generation loss of approx.
19 MW at Dhakrani
(as per SCADA)

- !COMPANIES!PTCULIDHKRN_UK!132!G1G1!P.MvMoment
- !COMPANIES!PTCULIDHKRN_UK!132!G2G2!P.MvMoment
- !COMPANIES!PTCULIDHKRN_UK!132!G3G3!P.MvMoment




Sep 5 Thu 2024

Giri generation during the event

New Graph

generation loss of approx.
29 MW at Giri
(as per SCADA)

!COMPANIES!HPSEBL!GIRI_HP!132!07U01!P.MvMoment
!COMPANIES!HPSEBL!GIRI_HP!132!09U02!P.MvMoment



Sep 5 Thu 2024


PMU Plot of frequency at Saharanpur(PG)

11:54 hrs/05-Sep-24





PMU Plot of Phase Voltage Magnitude at Saharanpur(PG)

11:54 hrs/05-Sep-24



DR of 30 MW Khodri - UNIT 1




Sample 2017
Page Number: 3 Total: 30 Views

| | | | | | | |
|---------------|---|---|--------------|--------------|---|-----|
| 3 GTT_CLOSE | A | M | 11:53:28.618 | 11:53:35.789 | 0 | OFF |
| 3 ONEP_ALL_TR | N | A | 11:53:28.628 | 11:53:35.789 | 0 | OFF |
| 3 GTT_OPEN | N | A | 11:53:28.628 | 11:53:35.789 | 0 | OFF |
| 3 UTSW | N | M | 11:53:28.628 | 11:53:35.789 | 0 | OFF |
| 3 48S_Sw1 | N | M | 11:53:28.628 | 11:53:35.789 | 0 | OFF |
| 3 810_START | N | A | 11:53:28.628 | 11:53:35.789 | 0 | OFF |
| 3 810_STOP | N | A | 11:53:28.628 | 11:53:35.789 | 0 | OFF |
| 3 516_START | N | M | 11:53:28.628 | 11:53:35.789 | 0 | OFF |

✓ Over-frequency protection operated (due to loss of evacuation path).

DR of 30 MW Khodri - UNIT 2




Sample 2201
Page Number: 2, Size: -37 Words

| | | | | | |
|---|--------------|---|-------------|-------------|-----|
| A | G11_CLOSE | M | 11534129837 | 11534147817 | 001 |
| A | OVERF_ALL_1W | M | 11534129837 | 11534147817 | 003 |
| N | G11_OPEN | M | 11534129837 | 11534147817 | 001 |
| N | G11_CLOSE | M | 11534129837 | 11534147817 | 002 |
| N | 87S1W | M | 11534129837 | 11534147817 | 002 |
| N | 87S1L1 | M | 11534129837 | 11534147817 | 002 |
| N | 87S1L2 | M | 11534129837 | 11534147817 | 002 |
| N | 87S1L3 | M | 11534129837 | 11534147817 | 002 |
| A | G11_START | M | 11534129837 | 11534147817 | 003 |
| A | G11_STOP | M | 11534129837 | 11534147817 | 003 |
| N | 87S1W_START | M | 11534129837 | 11534147817 | 002 |
| N | 87S1L1_START | M | 11534129837 | 11534147817 | 002 |
| N | 87S1L2_START | M | 11534129837 | 11534147817 | 002 |
| N | 87S1L3_START | M | 11534129837 | 11534147817 | 002 |
| N | 87S1W_STOP | M | 11534129837 | 11534147817 | 002 |


✓ Over-frequency protection operated (due to loss of evacuation path).

DR of 30 MW Khodri - UNIT 3




✓ Over-frequency protection operated (due to loss of evacuation path).

DR of 30 MW Khodri - UNIT 4




✓ Over-frequency protection operated (due to loss of evacuation path).

DR of 220 KV Khodri (end)– Jhajra (UK) Ckt




DR of 220 KV Khodri(UK) (end)-Majri(HP) (UK) Ckt-2




- ✓ Over-voltage Stage-1 started.
- ✓ Phase Voltage reached upto ~140.72kV (1.108 p.u.)

DR of 220 KV Sarsawan(UP)(end)-Khodri(UK) (UP) Ckt



- ✓ R-N phase to phase fault; $I_r \approx 2.458 \text{ kA}$.
- ✓ Fault sensed in Zone-1; 1-ph A/R started at Sarsawan end.

DR of 220 KV Sarsawan(UP)-Khodri(UK)(end) (UP) Ckt



- ✓ B-N phase to phase fault; $I_b \sim 2.096 \text{ kA}$. (Phase sequence issue at Khodri end)
- ✓ Fault sensed in Zone-1.

SCADA SOE

| Time | Station Name | Voltage Level | Element Name | Element Type | Element Status | Remarks |
|--------------|--------------|---------------|--------------|-----------------|----------------|--|
| 11:54:55,143 | CHBRO_UK | 220kV | G2G2 | Circuit Breaker | disturbe | |
| 11:55:45,860 | GIRI_HP | 132kV | 04KALMB | Circuit Breaker | Open | Line CB at Giri(HP) end of 132kV Giri-Kalamb (HP) ckt opened |
| 11:55:47,051 | GIRI_HP | 132kV | 07U01 | Circuit Breaker | Open | CB at Giri(HP) end of Unit-1 opened |
| 11:55:54,836 | CHBRO_UK | 220kV | G3G3 | Circuit Breaker | disturbe | |

Points for Discussion

- i) Exact reason of fault need to be shared.
- ii) Exact reason of tripping of 30 MW Unit-1 at Giri(HP) & 220 KV Khodri – Jhajra (UK) Ckt need to be shared.
- iii) As per protection philosophy, over voltage protection settings need to be disabled at 220kV voltage level.
- iv) Wrong status of CB at Khodri and Chhibro was observed during the event. All trippings are also not recorded in SCADA SOE. Availability and healthiness of SCADA data need to be ensured.
- v) DR/EL (.dat/.cfg file) of all tripped elements along with detailed tripping report need to be shared.
- vi) Remedial action taken report need to be shared.

Multiple element tripping event at 220kV Khodri(UK)

At 08:17 hrs on 11th September, 2024


Tripped Elements

| S.No. | Name of Element | Tripping Time | Revival Time |
|-------|---|---------------|-----------------------|
| 1 | 220 KV Khodri(UK)-Majri/Giri(HP) (UK) Ckt-2 | 08:17 hrs | 09:29 hrs |
| 2 | 220 KV Khodri(UK)-Majri/Giri(HP) (UK) Ckt-1 | | 09:33 hrs |
| 3 | 220 KV Khodri(UK)-Sarsawan(UP) (UP) Ckt | | 10:07 hrs |
| 4 | 220 KV Khodri – Jhajra (UK) Ckt | | 08:39 hrs |
| 5 | 220 KV Khodri(UK)-Saharanpur(UP) (UP) Ckt | | 19:45 hrs |
| 6 | 30 MW Khodri Unit-1 | | 09:07 hrs |
| 7 | 30 MW Khodri Unit-2 | | 09:35 hrs |
| 8 | 30 MW Khodri Unit-3 | | 09:11 hrs |
| 9 | 30 MW Khodri Unit-4 | | 09:52 hrs |
| 10 | 60 MW Chhibro Unit-1 | | 09:01 hrs |
| 11 | 60 MW Chhibro Unit-2 | | 09:21 hrs |
| 12 | 60 MW Chhibro Unit-3 | | 10:15 hrs |
| 13 | 60 MW Chhibro Unit-4 | | 09:10 hrs |
| 14 | 11.25 MW Dhakrani Unit-2 | | 08:39 hrs |
| 15 | 11.25 MW Dhakrani Unit-3 | | 02:00 hrs(12/09/2024) |
| 16 | 220kV Khodri-Chibro (UK) Ckt-1 | | 09:09 hrs |
| 17 | 220kV Khodri-Chibro (UK) Ckt-2 | | 09:09 hrs |

Brief details of the event


- During antecedent condition, all the four 30MW units of Khodri HEP, all four 60 MW units of Chhibro HEP, 11.25MW Unit-2 & Unit-3 of Dhakrani HEP and both 30 MW units of Giri HEP were running and total active power generation of Khodri HEP, Chhibro HEP, Dhakrani HEP & Giri HEP were approx. 90 MW, 200 MW, 19 MW & 58 MW (as per SCADA). Total generation of Chhibro HEP was evacuating through 220 KV Khodri-Chhibro (UK) Ckt-1 & 2. 11.25 MW Unit-1 of Dhakrani HEP was not in service during the event.
- As reported, at 08:17 hrs, B-phase LA of HV side of 220/132kV 100 MVA ICT burst which caused B-N phase to earth fault. On this fault, 220/132kV 100 MVA ICT didn't trip (exact reason yet to be received).
- On this fault, all four 30MW units of Khodri HEP & all four 60 MW units of Chhibro HEP tripped on over current protection. 220 KV Khodri(UK)-Giri(HP) (UK) Ckt-2 tripped on directional earth fault protection from Giri(HP) end.
- 220kV lines from Khodri(UK) to Giri(HP) ckt-1, Sarsawan(UP), Jhajra(UK), Chibro(UK) ckt-1 & 2 and Saharanpur(UP) ckt tripped on zone-2 distance protection operation from remote end. It is reported that, at Khodri(UK) end, time setting in zone-4 distance protection is kept at 1000msec. Due to more time delay in zone-4 distance protection at Khodri(UK) end as compared to time delay of zone-2 distance protection of remote ends, all 220kV lines (except 220 KV Khodri(UK)-Giri(HP) (UK) Ckt-2) from Khodri(UK) S/s tripped from remote ends.
- At the same time, 11.25 MW Dhakrani Unit-2 & Unit-3 also tripped (exact reason of tripping is yet to be received).
- As per PMU at Saharanpur(PG), B-N phase to earth fault with delayed fault clearing time of 440 msec is observed.
- Due to tripping all 220kV lines at Khodri(UK) and all generating Units at Khodri HEP(UK), Chhibro HEP(UK) and Dhakrani HEP(UK), blackout occurred at 220kV Khodri(UK), 220kV Chhibro(UK) & 132kV Dhakrani(UK).
- As per SCADA, change in demand and generation of approx. 50 MW and 310 MW respectively in Uttarakhand control area. However, SLDC-Uttarakhand reported generation loss of approx. 308 MW and load loss of approx. 38 MW in Uttarakhand control area.
- As per SCADA, change in demand of approx. 195 MW in HP control area.

Network Diagram



SLD of 220kV Khodri(UK) before the event

Wrong CB status



SLD of 220kV Khodri(UK) after the event


220kV Khodri(UK)
S/s blackout

KHODRI

Stat Expl

GenSum

Company



SLD of 220kV Chhibro(UK) before the event

Wrong CB status

CHHIBRO

Stat Expl

GenSum

Company

11.9 . 8 :14 :59

GEN-1


GEN-2

GEN-3

GEN-4

Khodr2

Khodr1



SLD of 220kV Chhibro(UK) after the event

CHHIBRO

Stat Expl

GenSum

Company

11.9.

8:18:59

GEN-1


GEN-2

GEN-3

GEN-4

Khodr2

Khodr1



SLD of 132kV Dhakrani(UK) before the event

DHAKRANI


Stat Expl

GenSum

Company

DHLPR

KHODR



SLD of 132kV Dhakrani(UK) after the event

DHAKRANI


Stat Expl

GenSum

Company

DHLPR

KHODR



SLD of 220kV Giri(HP) before the event

11.9 . 8 :14:59

GIRI

Stat Expl GenSum Company

P sum(220 kV) -
Q sum(220 kV) -
P sum(132 kV) -
Q sum(132 kV) -



SLD of 220kV Giri(HP) before the event

11.9 . 8 :14:59


GIRI

Stat Expl

GenSum

Company

P sum(220 kV) -
Q sum(220 kV) -
P sum(132 kV) -
Q sum(132 kV) -



SLD of 220kV Giri(HP) after the event

11.9 . 8 :18:59

GIRI

Stat Expl GenSum Company

P sum(220 KV) -
 Q sum(220 KV) -
 P sum(132 KV) -
 Q sum(132 KV) -




SLD of 220kV Giri(HP) after the event

11.9 . 8 :18:59

GIRI

Stat Expl GenSum Company


P sum(220 kV) =
Q sum(220 kV) =
P sum(132 kV) =
Q sum(132 kV) =



Uttarakhand demand during the event

Uttarakhand Demand Met

UTT DEMAND MET - 10-Sep-24 12:00 AM UTT DEMAND MET - 11-Sep-24 12:00 AM




Sep 10 Tue 2024

HP demand during the event

HP Demand Met

HP Demand Met - 10-Sep-24 12:00 AM HP Demand Met - 11-Sep-24 12:00 AM




Sep 10 Tue 2024

Uttarakhand generation during the event

■ UTTARAKHAND GENERATION

Change in generation of approx. 310 MW in Uttarakhand control area (as per SCADA)




Sep 11 Wed 2024

Khodri generation during the event

New Graph

generation loss of approx.
90 MW at Khodri
(as per SCADA)

- !COMPANIES!PTCULIKHODR_UK!220!G1G1!P.MvMoment
- !COMPANIES!PTCULIKHODR_UK!220!G2G2!P.MvMoment
- !COMPANIES!PTCULIKHODR_UK!220!G3G3!P.MvMoment
- !COMPANIES!PTCULIKHODR_UK!220!G4G4!P.MvMoment




Sep 11 Wed 2024

Chhibro generation during the event

New Graph

generation loss of approx.
200 MW at Chhibro
(as per SCADA)

- !COMPANIES!PTCULCHBRO_UK!220!G1G1!P.MvMoment
- !COMPANIES!PTCULCHBRO_UK!220!G2G2!P.MvMoment
- !COMPANIES!PTCULCHBRO_UK!220!G3G3!P.MvMoment
- !COMPANIES!PTCULCHBRO_UK!220!G4G4!P.MvMoment




Sep 11 Wed 2024

Dhakrani generation during the event

New Graph

generation loss of approx.
19 MW at Dhakrani
(as per SCADA)

- !COMPANIES!PTCULIDHKRN_UK!132!G1G1!P.MvMoment
- !COMPANIES!PTCULIDHKRN_UK!132!G2G2!P.MvMoment
- !COMPANIES!PTCULIDHKRN_UK!132!G3G3!P.MvMoment




Sep 11 Wed 2024

Giri generation during the event

New Graph

No change in generation at Giri (as per SCADA)

- !COMPANIES!HPSEBL!GIRI_HP!132!07U01!P.MvMoment
- !COMPANIES!HPSEBL!GIRI_HP!132!09U02!P.MvMoment



Sep 11 Wed 2024

PMU Plot of frequency at Saharanpur(PG)

08:17 hrs/11-Sep-24




PMU Plot of Phase Voltage Magnitude at Saharanpur(PG)

08:17 hrs/11-Sep-24



| | | |
|--------------------------|--------------------------|--------------------------|
| B VBM | R VBM | Y VBM |
| SubstationId: SHARN_PG | SubstationId: SHARN_PG | SubstationId: SHARN_PG |
| DeviceId: 400BAGPTSHARN1 | DeviceId: 400BAGPTSHARN1 | DeviceId: 400BAGPTSHARN1 |

DR of 220 KV Khodri(UK) (end)-Majri/Giri(HP) (UK) Ckt-2



✓ Directional Earth fault protection operated

SCADA SOE

| Time | Station Name | Voltage Level | Element Name | Element Type | Element Status | Remarks |
|--------------|--------------|---------------|--------------|-----------------|----------------|---|
| 08:17:25,427 | SHARN_UP | 220kV | 02KHODR2 | Circuit Breaker | Open | Line CB at Saharanpur(UP) end of 220 KV Saharanpur(UP)-Khodri(UK) (UP) Ckt opened |
| 08:17:25,650 | SRSWN_UP | 220kV | 01KHODRI | Circuit Breaker | Open | Line CB at Sarsawan(UP) end of 220 KV Sarsawan(UP)-Khodri(UK) (UP) Ckt opened |
| 08:17:25,856 | GIRI_HP | 132kV | 04KALMB | Circuit Breaker | Open | Line CB at Giri(HP) end of 132kV Giri-Kalamb (HP) ckt opened |
| 08:17:42,294 | CHBRO_UK | 220kV | G4G4 | Circuit Breaker | disturbe | |
| 08:17:42,294 | CHBRO_UK | 220kV | G3G3 | Circuit Breaker | disturbe | |
| 08:17:42,294 | CHBRO_UK | 220kV | G2G2 | Circuit Breaker | disturbe | |
| 08:17:42,294 | CHBRO_UK | 220kV | G1G1 | Circuit Breaker | disturbe | |
| 08:17:42,294 | CHBRO_UK | 220kV | F2KHODR1 | Circuit Breaker | disturbe | |
| 08:17:48,105 | KHODR_UK | 220kV | 88MAJRI2 | Circuit Breaker | disturbe | |

Points for Discussion

- i) Reason for non-operation of 220/132kV 100MVA ICT at Khodri(UK) need to be shared.
- ii) As per general protection philosophy, time setting of zone-4 distance protection in lines at a sub-station should be slightly less than time setting of zone-2 distance protection in lines of remote end sub-station. Reason for keeping 1000 msec time setting of zone-4 distance protection in 220kV lines at Khodri(UK) S/s need to be shared.
- iii) Reason for tripping of 11.25 MW Dhakrani Unit-2 & Unit-3 need to be shared.
- iv) Wrong status of CB at Khodri and Chhibro was observed during the event. All trippings are also not recorded in SCADA SOE. Availability and healthiness of SCADA data need to be ensured.
- v) DR/EL (.dat/.cfg file) of all tripped elements along with detailed tripping report need to be shared.
- vi) Remedial action taken report need to be shared.

Multiple element tripping event at 400/220kV Akal (RS)

At 02:49 hrs on 13th September, 2024


Tripped Elements

| S.No. | Name of Element | Tripping Time | Revival Time |
|-------|--------------------------------------|---------------|--------------|
| 1 | 400/220 kV 500 MVA ICT 1 at Akal(RS) | 02:49 hrs | 05:45 hrs |
| 2 | 400/220 kV 500 MVA ICT 2 at Akal(RS) | | 05:09 hrs |
| 3 | 400/220 kV 315 MVA ICT 3 at Akal(RS) | | 05:09 hrs |
| 4 | 400/220 kV 500 MVA ICT 4 at Akal(RS) | | 05:01 hrs |
| 5 | 220 KV Akal-Giral Ckt | | 05:17 hrs |
| 6 | 220 KV Akal-Amarsagar Ckt | | 05:44 hrs |
| 7 | 220kV Akal-Bhensara Ckt-1 | | Not received |
| 8 | 220kV Akal-Bhensara Ckt-2 | | Not received |


Brief details of the event

- 400/220kV Akal(RS) has one and half breaker scheme at 400kV level and double main and transfer bus scheme at 220kV level.
- During antecedent condition, 400/220 kV 500 MVA ICT-1 & ICT-2 were connected to 400kV bus-1 and 400/220 kV 315 MVA ICT-3 & 500 MVA ICT-4 were connected to 400kV bus-2.
- As reported, at 02:49 hrs, Y-phase jumper of 220kV bus-1 of 220kV Akal-Bhensara Ckt-1 and R-phase jumper of 220kV bus-2 of 220kV Akal-Bhensara Ckt-2 snapped which created bus fault on both 220kV buses at Akal(RS).
- On this fault, 400/220 kV 500 MVA ICT-1, ICT-2 tripped on earth fault protection and 400/220 kV 315 MVA ICT-3 & 500 MVA ICT-4 tripped on over current protection at Akal(RS) S/s. 220kV lines from Akal(RS) to Giral & Amarsagar tripped on zone-4 distance protection from Akal(RS) end.
- 220kV Akal-Bhensara Ckt-1 tripped only from Bhensara end on zone-2 distance protection on R-Y phase to phase fault with fault distance of 53.2km and with fault current of $I_r \sim 2.87\text{kA}$ & $I_y \sim 2.88\text{kA}$.
- 220kV Akal-Bhensara Ckt-2 tripped only from Bhensara end on zone-1 distance protection on R-Y-B three phase fault with fault current of $I_r \sim 1.6\text{kA}$, $I_y \sim 1.2\text{kA}$ & $I_b \sim 5.9\text{kA}$.
- As per PMU at Bhadla(PG), R-B phase to phase fault converted into R-Y-B three phase fault with delayed fault clearance time of 1120 msec is observed.
- Due to tripping of all four ICTs at Akal(RS), evacuation path lost for all the wind power plants connected at 220kV bus-1 & bus-2 at Akal(RS). On this, both 220kV buses became dead at Akal(RS) S/s.
- During this event, dip in Rajasthan wind generation of approx. 1295 MW is observed out of which approx. 170 MW recovered within 13 minutes. (As per SCADA).
- As per SCADA, no change in demand is observed in Rajasthan control area.

Network Diagram




SLD of 400/220kV Akal(RS) before the event




SLD of 400/220kV Akal(RS) before the event



SLD of 400/220kV Akal(RS) before the event




SLD of 400/220kV Akal(RS) before the event



SLD of 400/220kV Akal(RS) after the event



SLD of 400/220kV Akal(RS) after the event




Rajasthan Demand during the event

Rajasthan Demand Met

Rajasthan Demand Met - 12-Sep-24 12:00 AM Rajasthan Demand Met - 13-Sep-24 12:00 AM

No change in demand of Rajasthan control area (As per SCADA)




Sep 12 Thu 2024

Rajasthan Wind Generation during the event

Wind Generation of Rajasthan

Dip in wind generation of approx. 1295 MW is observed out of which approx. 170 MW recovered within 13 minutes. (As per SCADA)




PMU Plot of frequency at Bhadla(PG)

02:49 hrs/13-September-24



PMU Plot of phase voltage magnitude at Bhadla(PG)

02:49 hrs/13-September-24



| | | |
|--------------------------|--------------------------|--------------------------|
| VBM | VRM | VYM |
| SubstationId: BHDLA_PG | SubstationId: BHDLA_PG | SubstationId: BHDLA_PG |
| DeviceId: 400BHDL2BHDLA1 | DeviceId: 400BHDL2BHDLA1 | DeviceId: 400BHDL2BHDLA1 |

Points for Discussion

- i) Reason for delayed fault clearance need to be shared.
- ii) SCADA data was frozen during the event. Availability and healthiness of SCADA data need to be ensured.
- iii) DR/EL (.dat/.cfg file) of all tripped elements along with detailed tripping report and remedial action taken report need to be shared.
- iv) Trippings at Akal(RS) S/s are not recorded in SCADA SOE. Availability of SCADA SOE data needs to be ensured.

Multiple element tripping event at 220kV Khodri(UK)

At 11:53 hrs on 19th September, 2024


Tripped Elements

| S.No. | Name of Element | Tripping Time | Revival Time |
|--------------|---|----------------------|---------------------|
| 1 | 220 KV Khodri(UK)-Majri/Giri(HP) (UK) Ckt-2 | 11:53 hrs | 14:44 hrs |
| 2 | 220 KV Khodri(UK)-Majri/Giri(HP) (UK) Ckt-1 | | 13:03 hrs |
| 3 | 220kV Khodri-Chibro (UK) Ckt-2 | | 12:48 hrs |
| 4 | 30 MW Khodri Unit-1 | | 12:20 hrs |
| 5 | 30 MW Khodri Unit-2 | | 12:25 hrs |
| 6 | 30 MW Khodri Unit-3 | | 15:01 hrs |

Brief details of the event


- During antecedent condition, all the four 30MW units of Khodri HEP & all four 60 MW units of Chhibro HEP were running and total active power generation of Khodri HEP & Chhibro HEP were approx. 90 MW & 200 MW (as per SCADA). Total generation of Chhibro HEP was evacuating through 220 KV Khodri-Chhibro (UK) Ckt-1 & 2. Loading of 220 KV Khodri(UK)-Majri(HP) (UK) D/C was approx. 145 MW. 30 MW Khodri Unit-3, 220 KV Khodri(UK)-Majri(HP) (UK) Ckt-1 & 220kV Khodri-Chibro (UK) Ckt-2 connected to 220kV bus-1 and other elements connected to 220kV bus-2 at Khodri HEP.
- As reported, at 11:53 hrs, 220 KV Khodri(UK)-Majri(HP) (UK) Ckt-2 tripped on R-N phase to earth fault with fault current of $I_r \sim 7\text{kA}$ & $I_r \sim 1.7\text{kA}$ and fault distance of approx. 15.7km & 25.4km from Khodri HEP(UK) & Giri(HP) end respectively.
- On this fault, 30MW Unit-1, 2 & 3 of Khodri HEP tripped on over current protection. Due to tandem connection of Khodri HEP and Chibro HEP, generation at Chibro HEP backed down by approx. 160 MW within 8 minutes.
- As reported, CB of 30 MW Unit-3 of Khodri HEP took approx. 210 msec in opening process which led to LBB operation of 30 MW Unit-3 bay at Khodri HEP. On LBB operation, 220 KV Khodri(UK)-Majri(HP) (UK) Ckt-1 and 220kV Khodri-Chibro (UK) Ckt-2 also tripped from Khodri HEP end.
- As per PMU at Saharanpur(PG), R-N phase to earth fault with fault clearing time of 80 msec is observed.
- As per SCADA, generation loss of approx. 70 MW in Uttarakhand control area.
- As per SCADA and SLDC-HP, load loss of approx. 160 MW in HP control area.

Network Diagram



SLD of 220kV Khodri(UK) before the event

Wrong CB status




SLD of 220kV Khodri(UK) after the event

KHODRI

Stat Expl

GenSum

Company




Uttarakhand demand during the event

Uttarakhand Demand

No change in demand of Uttarakhand control area (as per SCADA)


!COMPANIES!PGCIL!NRLDC_PG!LD!UTR_LOAD!P.MvMoment



Sep Thu 19 2024

HP demand during the event


Change in demand of approx. 160 MW in HP control area (as per SCADA)



Uttarakhand Hydro generation during the event

New Graph

Generation loss of approx. 65 MW in Uttarakhand control area (as per SCADA)




Sep Thu 19 2024

Khodri generation during the event

New Graph

- !COMPANIES!PTCUL!KHODR_UK!220!G1G1!P.MvMoment
- !COMPANIES!PTCUL!KHODR_UK!220!G2G2!P.MvMoment
- !COMPANIES!PTCUL!KHODR_UK!220!G3G3!P.MvMoment
- !COMPANIES!PTCUL!KHODR_UK!220!G4G4!P.MvMoment

generation loss of approx.
70 MW at Khodri
(as per SCADA)




Sep Thu 19 2024

Chhibro generation during the event

New Graph

- !COMPANIES!PTCUL!CHBRO_UK!220!G1G1!P.MvMoment
- !COMPANIES!PTCUL!CHBRO_UK!220!G2G2!P.MvMoment
- !COMPANIES!PTCUL!CHBRO_UK!220!G3G3!P.MvMoment
- !COMPANIES!PTCUL!CHBRO_UK!220!G4G4!P.MvMoment

Change in generation of approx. 160 MW at Chhibro within approx. 8 minutes (as per SCADA)




Dhakrani generation during the event

New Graph


- !COMPANIES!PTCUL!DHKRN_UK!132!G1G1!P.MvMoment
- !COMPANIES!PTCUL!DHKRN_UK!132!G2G2!P.MvMoment
- !COMPANIES!PTCUL!DHKRN_UK!132!G3G3!P.MvMoment

No change in generation at Dhakrani (as per SCADA)




PMU Plot of frequency at Saharanpur(PG)

11:53 hrs/19-Sep-24




PMU Plot of Phase Voltage Magnitude at Saharanpur(PG)

11:53 hrs/19-Sep-24



DR of 220 KV Khodri(UK) (end)-Majri/Giri(HP) (UK) Ckt-1



- ✓ R-N Phase to earth fault; $I_r \approx 2.218\text{kA}$
- ✓ Fault sensed in zone-3 at Khodri end

SCADA SOE

| Time | Station Name | Voltage Level | Element Name | Element Type | Element Status | Remarks |
|--------------|--------------|---------------|--------------|-----------------|----------------|---------|
| 11:53:10,705 | KHODR_UK | 220kV | F3CHBRO1 | Circuit Breaker | disturbe | |
| 11:53:10,705 | KHODR_UK | 220kV | 88MAJRI2 | Circuit Breaker | disturbe | |

Points for Discussion

- i) Exact reason of fault need to be shared.
- ii) Reason for non-operation of over current protection in 30 MW Khodri Unit-4 need to be shared.
- iii) Reason for delayed breaker opening process in 30 MW Khodri Unit-3 need to be shared.
- iv) Wrong status of CB at Khodri and Chhibro was observed during the event. All trippings are also not recorded in SCADA SOE. Availability and healthiness of SCADA data need to be ensured.
- v) DR/EL (.dat/.cfg file) of all tripped elements along with detailed tripping report need to be shared.
- vi) Remedial action taken report need to be shared.

Multiple element tripping event at 400/220kV Jaisalmer(RS)

At 12:00 hrs on 20th September, 2024


Tripped Elements

| S.No. | Name of Element | Tripping Time | Revival Time |
|-------|---|---------------|---------------------------|
| 1 | 400/220 kV 500 MVA ICT 1 at Jaisalmer(RS) | 12:00 hrs | 13:02 hrs |
| 2 | 400/220 kV 500 MVA ICT 2 at Jaisalmer(RS) | | 13:02 hrs |
| 3 | 220kV Jaisalmer(RS)-Renew Solar Ckt | | 13:19 hrs |
| 4 | 220kV Jaisalmer(RS)-Fortum Solar Ckt | | 13:19 hrs |
| 5 | 220kV Jaisalmer(RS)-Akai Ckt-1 | | 07:32 hrs (21/09/2024) |
| 6 | 220kV Jaisalmer(RS)-Akai Ckt-2 | | 07:32 hrs (21/09/2024) |
| 7 | 220kV Jaisalmer(RS)-ACME Aklera Ckt | | 13:17 hrs |
| 8 | 220kV Jaisalmer(RS)-Clean Solar Ckt | | 13:17 hrs |
| 9 | 220kV Jaisalmer(RS)-NTPC Renewable Ckt | | 13:25 hrs |

Brief details of the event

- 400/220kV Jaisalmer(RS) has one and half breaker scheme at 400kV level and double main and transfer bus scheme at 220kV level.
- During antecedent condition, Renew Solar, Fortum Solar, NTPC Renewable, ACME Aklera and Clean solar was injecting approx. 107 MW, 240 MW, 160 MW, 260 MW and 250 MW respectively to Jaisalmer(RS) at 220kV level. Active power was going out to Akal(RS) through 220kV Jaisalmer(RS)-Akal Ckt-1 & 2 carrying approx. 235 MW each. 400/220 kV 500 MVA ICT 1 & 2 at Jaisalmer(RS) were carrying approx. 282 MW and 268 MW respectively from 220kV level to 400kV level.
- As reported, at 12:00 hrs, Y-phase jumper of 220kV Jaisalmer -Akal Ckt-2 broke at Jaisalmer end.
- At the same time, bus bar protection operated at 220kV level of Jaisalmer and all the elements connected at 220kV level of Jaisalmer tripped and both the 220kV buses became dead.
- As per PMU at Fatehgarh3(PG), Y-N phase to earth fault with delayed fault clearance time of 600 msec is observed.
- During this event, as per SCADA, solar generation loss of approx. 1070 MW is observed in Rajasthan control area. Dip in total solar generation of approx. 1790 MW is observed in NR control area out of which 980 MW is recovered within 3 minutes.
- As per SCADA, no change in demand is observed in Rajasthan control area.

Network Diagram



SLD of 400/220kV Jaisalmer(RS) before the event



SLD of 400/220kV Jaisalmer(RS) after the event




NR total Solar Generation during the event

NR Solar

!COMPANIES!PGCIL!NRLDC_PG!PLISOLARREN!P.MvMoment

Dip in solar generation of approx. 1790 MW is observed in NR control area out of which 980 MW is recovered within 3 minutes. (As per SCADA)




Rajasthan Solar Generation during the event

Rajasthan Solar

Dip in solar generation of approx. 1070 MW is observed in Rajasthan control area. (As per SCADA)

!COMPANIES!RRVPLI!REPET_RS!SOLAR!NET_SLR!P.MvMoment




Sep Fri 20 2024

Rajasthan Demand during the event

Rajasthan Demand

No change in demand of Rajasthan control area (As per SCADA)

!COMPANIES!PGCIL!NRLDC_PG!LD!RRL_LOAD!P.MvMoment



Sep Fri 20 2024

PMU Plot of frequency at Fatehgarh3(PG)

12:00 hrs/20-Sept-24



PMU Plot of phase voltage magnitude at Fatehgarh3(PG)

12:00 hrs/20-Sept-24



SCADA SOE

| Time | Station Name | Voltage Level | Element Name | Element Type | Element Status | Remarks |
|--------------|--------------|---------------|--------------|-----------------|----------------|---|
| 12:00:15,277 | JASL4_RS | 400kV | 14AKT1 | Circuit Breaker | Open | Tie CB at 400kV side of 400/220kV 500MVA ICT-1 at Jaisalmer(RS) opened |
| 12:00:15,279 | JASL4_RS | 400kV | 15T1 | Circuit Breaker | Open | Main CB at 400kV side of 400/220kV 500MVA ICT-1 at Jaisalmer(RS) opened |
| 12:00:15,286 | JASL4_RS | 220kV | 02T1 | Circuit Breaker | Open | CB at 220kV side of 400/220kV 500MVA ICT-1 at Jaisalmer(RS) opened |
| 12:00:15,299 | JASL4_RS | 220kV | 18LINE18 | Circuit Breaker | Open | Line CB at Jaisalmer(RS) end of 220kV Jaisalmer(RS)-Renew Solar Ckt opened |
| 12:00:15,391 | JASL4_RS | 220kV | 03LINE3 | Circuit Breaker | Open | Line CB at Jaisalmer(RS) end of 220kV Jaisalmer(RS)-Akai Ckt-2 opened |
| 12:00:15,392 | JASL4_RS | 220kV | 15LINE15 | Circuit Breaker | Open | Line CB at Jaisalmer(RS) end of 220kV Jaisalmer(RS)-ACME Aklera Ckt opened |
| 12:00:15,398 | JASL4_RS | 220kV | 01LINE1 | Circuit Breaker | Open | Line CB at Jaisalmer(RS) end of 220kV Jaisalmer(RS)-Akai Ckt-1 opened |
| 12:00:15,438 | JASL4_RS | 220kV | 10LINE10 | Circuit Breaker | Open | Line CB at Jaisalmer(RS) end of 220kV Jaisalmer(RS)-NTPC Renewable Ckt opened |
| 12:00:15,757 | JASL4_RS | 220kV | 17LINE17 | Circuit Breaker | Open | Line CB at Jaisalmer(RS) end of 220kV Jaisalmer(RS)-Fortum Solar Ckt opened |
| 12:00:15,758 | JASL4_RS | 220kV | 08T2 | Circuit Breaker | Open | CB at 220kV side of 400/220kV 500MVA ICT-2 at Jaisalmer(RS) opened |
| 12:00:15,760 | JASL4_RS | 220kV | 16CLENS | Circuit Breaker | Open | Line CB at Jaisalmer(RS) end of 220kV Jaisalmer(RS)-Clean Solar Ckt opened |
| 12:00:15,760 | JASL4_RS | 220kV | 04MBC1 | Circuit Breaker | Open | Main Bus coupler CB at 220kV Jaisalmer(RS) opened |

Points for Discussion

- i) Reason for delayed fault clearance need to be shared.
- ii) DR/EL (.dat/.cfg file) of all tripped elements along with detailed tripping report need to be shared.
- iii) Remedial action taken report need to be shared.

Multiple element tripping event at
765/400kV Unnao 765(UP) &
400/220kV Unnao(UP)

At 19:52 hrs on 23rd September, 2024

Tripped Elements

| S.No. | Name of Element | Tripping Time | Revival Time |
|-------|--|---------------|--------------------------------------|
| 1 | 400 KV Bareilly-Unnao (UP) Ckt-1 | 19:52 hrs | 00:51 hrs on 24 th Sep'24 |
| 2 | 400 KV Bareilly-Unnao (UP) Ckt-2 | | 00:44 hrs on 24 th Sep'24 |
| 3 | 400 KV Mohanlalganj (PGYTL)-Unnao(UP) (PGYTL) Ckt | | 23:15 hrs |
| 4 | 400 KV Agra-Unnao (UP) Ckt | | Not revived yet |
| 5 | 400 KV Unnao-Panki (UP) Ckt | | 22:47 hrs |
| 6 | 400 KV Unnao(UP)-Jehta_Hardoi Road (UP) (PG) Ckt-1 | | 22:45 hrs |
| 7 | 400 KV Unnao(UP)-Jehta_Hardoi Road (UP) (PG) Ckt-2 | | 23:17 hrs |
| 8 | 400/220 kV 315 MVA ICT 1 at Unnao(UP) | | 22:09 hrs |
| 9 | 400/220 kV 500 MVA ICT 2 at Unnao(UP) | | 22:52 hrs |
| 10 | 400/220 kV 315 MVA ICT 3 at Unnao(UP) | | 18:15 hrs on 24 th Sep'24 |
| 11 | 765 KV Obra_C TPS-Unnao 765(UP) Ckt | | 00:38 hrs on 24 th Sep'24 |
| 12 | 765 KV Anpara_C(LAN)-Unnao 765(UP) (UP) Ckt | | 00:09 hrs on 24 th Sep'24 |
| 13 | 765/400 kV 1000 MVA ICT 1 at Unnao 765(UP) | | 00:41 hrs on 24 th Sep'24 |
| 14 | 765/400 kV 1000 MVA ICT 2 at Unnao 765(UP) | | 23:13 hrs |
| 15 | 765/400 kV 1000 MVA ICT 3 at Unnao 765(UP) | | 00:26 hrs on 24 th Sep'24 |


Brief details of the event

- During antecedent condition, 400 kV Unnao-Agra(UP) Ckt was charged through transfer bus coupler at Unnao end which was coupled to 400kV Bus-1.
- As reported, at 19:52 hrs, due to blast in B-phase circuit breaker of transfer bus coupler, bus fault occurred at Unnao, but bus bar protection didn't operate (exact reason yet to be shared and bus bar relay is of static type).
- As per DR, distance protection relay in most of the lines sensed fault in zone-4 at Unnao end and in 400 KV Unnao(UP)-Jehta_Hardoi Road (UP) (PG) Ckt-1 remote end sensed fault in zone-2. 400 KV Unnao-Panki (UP) Ckt, line tripped on SOTF after unsuccessful A/R from Panki end (reason of the same not identified yet, suspected due to overreach of Z-1 DPR at Panki end as per DR).
- 400/220 kV 315 MVA ICT 1 & 3 and 500 MVA ICT-2 at Unnao(UP) and 765/400 kV 1000 MVA ICT 1, 2 & 3 at Unnao 765(UP) tripped on O/C E/F protection operation (after 700 ms to 900 ms).
- As all the elements connected at both the buses tripped, complete blackout occurred at 400/220kV Unnao(UP) S/s.
- During the same time, 765kV Unnao-Anpara-C Ckt and 765kV Unnao-Obra-C Ckt tripped on over-voltage protection operation and complete blackout occurred at 765/400kV Unnao 765(UP) S/s. As per DR and event logger details, DT received at Anpara-C and Obra-C end.
- As per PMU at Abdullapur(PG), B-N phase to earth fault with delayed fault clearing time of 560 ms is observed. Maximum MW loading of 400 kV Anpara-TH-Obra-B Ckt reached upto ~1042 MW as per PMU at Anpara-TH end.

Brief details of the event w.r.t. SPS operation

- Due to contingency related to overloading of 400 kV Anpara-Obra B line, “SPS for safe evacuation of Generation of Anpara Complex” operated and thermal backing of approximately 1200 MW imposed on Anpara-TH, C & D. As per SPS log received from Anpara-D:
 - a. At 19:52:39:100 hrs: Case-1 of SPS operated.
 - b. At 19:52:44:100 hrs: Case-2 of SPS operated.
 - c. At 19:52:45:100 hrs: Again Case-1 of SPS operated.
- As per information received from Anpara-D, at 19:53:11 hrs, 200 MW backdown started at Unit-7 however, it was not executed as observed from SCADA data (exact reason yet to be received). As per event logger details received, at 19:53:15 hrs, Unit-7 switched to manual mode from Auto mode.
- As reported by Anpara-D, SPS backing command could not be executed in Unit-6 as machine was already kept in manual mode due to disturbance in parameters. During SPS Case-2 execution, Anpara-C GT-1 or GT-2 didn't trip though SPS command was sent (exact reason yet to be received from Anpara-C).
- As per SCADA, change in demand of approx. 700 MW is observed in UP control area and generation backdown of ~510MW at Anpara C (between 19:52 hrs-20:00 hrs) and ~325MW at Anpara-TH & ~75MW at Anpara-D (between 20:00 hrs-20:15 hrs) are also observed.

Network Diagram




SLD of 400/220 kV Unnao(UP) before the event

UNNAO DATA

| | | | | |
|----------|--------|-----|----------|-----|
| UNNAO-01 | VOLTAG | VVV | UNNAO-02 | VVV |
| UNNAO-02 | VOLTAG | VVV | UNNAO-03 | VVV |
| UNNAO-03 | VOLTAG | VVV | UNNAO-04 | VVV |
| UNNAO-04 | VOLTAG | VVV | UNNAO-05 | VVV |
| UNNAO-05 | VOLTAG | VVV | UNNAO-06 | VVV |
| UNNAO-06 | VOLTAG | VVV | UNNAO-07 | VVV |
| UNNAO-07 | VOLTAG | VVV | UNNAO-08 | VVV |
| UNNAO-08 | VOLTAG | VVV | UNNAO-09 | VVV |
| UNNAO-09 | VOLTAG | VVV | UNNAO-10 | VVV |
| UNNAO-10 | VOLTAG | VVV | UNNAO-11 | VVV |
| UNNAO-11 | VOLTAG | VVV | UNNAO-12 | VVV |
| UNNAO-12 | VOLTAG | VVV | UNNAO-13 | VVV |
| UNNAO-13 | VOLTAG | VVV | UNNAO-14 | VVV |
| UNNAO-14 | VOLTAG | VVV | UNNAO-15 | VVV |
| UNNAO-15 | VOLTAG | VVV | UNNAO-16 | VVV |
| UNNAO-16 | VOLTAG | VVV | UNNAO-17 | VVV |
| UNNAO-17 | VOLTAG | VVV | UNNAO-18 | VVV |
| UNNAO-18 | VOLTAG | VVV | UNNAO-19 | VVV |
| UNNAO-19 | VOLTAG | VVV | UNNAO-20 | VVV |


UNNAO UP

Stat Excl GenSum Company



SLD of 400/220 kV Unnao(UP) after the event

Complete blackout



SLD of 765/400 kV Unnao 765(UP) before the event

UNAOG UP


Stat Expl

GenSum

Company

Psum 765 Kv =

Q sum 765 Kv =




SLD of 765/400 kV Unnao 765(UP) after the event

UNAOG UP


Stat Expl GenSum Company

Psum 765 Kv =
Q sum 765 Kv =

Complete blackout




SLD of 765/400 kV Obra-C(UP) before the event




Mon September 23 2024 19:50:00


SLD of 765/400 kV Obra-C(UP) after the event




SLD of 765/400 kV Anpara-C(UP) before the event




SLD of 765/400 kV Anpara-C(UP) after the event




SLD of 765/400 kV Anpara-D(UP) before the event



SLD of 765/400 kV Anpara-D(UP) after the event



SLD of 765/400 kV Anpara-TH(UP) before the event



Uttar Pradesh Demand during the event

Uttar Pradesh Demand

■ Uttar Pradesh demand - 23-Sep-24 12:00 AM ■ Uttar Pradesh demand - 22-Sep-24 12:00 AM



Change in demand of approx. 700 MW in UP control area (As per SCADA)


19:30

20:00


20:30

Sep 23 Mon 2024


MW generation at Anpara-D during the event




MW generation at Anpara-C during the event



MW generation at Anpara Complex during the event




Unit-wise MW generation at Anpara Complex & Obra-C during the event




MW loading of adjacent 765 kV and 400kV lines during the event

MW Loading of Lines




- 765 kV Anpara-D-Anpara-C Ckt
- 765 kV Anpara-C-Unnao Ckt
- 400 kV Anpara-TH-Sarnath Ckt-1
- 400 kV Anpara-TH-Sarnath Ckt-2
- 400 kV Anpara-TH-Obra-B Ckt
- 400 kV Anpara-TH-Mau Ckt
- 400 kV Anpara-D-Anpara-TH Ckt-1
- 400 kV Anpara-D-Anpara-TH Ckt-2
- 400 kV Anpara-C-Anpara-TH Ckt-1
- 400 kV Anpara-C-Anpara-TH Ckt-2
- 765 kV Anpara-D-Obra-C Ckt
- 765 kV Obra-C-Unnao Ckt


DR of 400 KV Agra-Unnao (end) (UP) Ckt




DR of 400 KV Bareilly-Unnao (end) (UP) Ckt-1




DR of 400 KV Bareilly-Unnao (end) (UP) Ckt-2




DR of 400 KV Unnao(UP) (end)-Jehta Hardoi Road (UP) (PG) Ckt-1




DR of 400 KV Unnao(UP)-Jehta Hardoi Road (UP) (end) (PG) Ckt-1




DR of 400 KV Unnao(end)-Panki (UP) Ckt




DR of 400/220 kV 500 MVA ICT 2 at Unnao(UP)




DR of 400/220 kV 315 MVA ICT 3 at Unnao(UP)



DR of 765/400 kV 1000 MVA ICT 1 at Unnao 765(UP)




DR of 765/400 kV 1000 MVA ICT 2 at Unnao 765(UP)



B-N fault;
Ib~3.369kA
(400kV side)


Tripped on O/C E/F
after ~720 ms

DR of 765/400 kV 1000 MVA ICT 3 at Unnao 765(UP)




1. DR not time sync (wrong date)
2. DR nomenclature incorrect
3. DR trigger time vs recording time ratio improper
4. DR channel configuration improper

| | Tab | RMS | InfPeak | Phase | Initial | RefVal | MaxPeak |
|----|--------|--------|---------|--------|---------|--------|---------|
| 1a | 1141 | 1.40 | 31.00° | 1.29 | 1.60 | 1.60 | |
| 1b | 0.92 | 0.29 | 110.02° | 0.29 | 1.18 | 0.79 | |
| 1c | 2.95 | 2.11 | 61.68° | 0.77 | 0.70 | 2.70 | |
| 2a | 3522 | 3.20 | 225.04° | 2.20 | 1.02 | 6.34 | |
| 2b | 60.804 | 64.113 | 171.90° | 41.113 | 64.781 | 69.627 | |
| 2c | 64.348 | 94.03 | 71.20° | 28.90° | 119.81 | 54.80 | |
| 3a | 15.614 | 14.62 | 275.97° | 1.75 | 16.61 | 51.22 | |
| 4a | 0.131 | 0.20 | 115.05° | 0.05 | 1.67 | 0.24 | |
| 5a | 0.072 | 0.01 | 123.90° | 0.01 | 1.01 | 0.78 | |



| | | | | | | |
|---|----|---|---|------------|----------|------|
| 1 | DR | N | A | 19.02.2018 | 12:00:00 | 0.01 |
| 1 | DR | N | N | 19.02.2018 | 12:00:00 | 0.02 |
| 1 | DR | N | N | 19.02.2018 | 12:00:00 | 0.02 |
| 1 | DR | N | N | 19.02.2018 | 12:00:00 | 0.02 |
| 1 | DR | N | N | 19.02.2018 | 12:00:00 | 0.02 |
| 1 | DR | N | N | 19.02.2018 | 12:00:00 | 0.02 |
| 1 | DR | N | N | 19.02.2018 | 12:00:00 | 0.02 |
| 1 | DR | N | N | 19.02.2018 | 12:00:00 | 0.02 |
| 1 | DR | N | N | 19.02.2018 | 12:00:00 | 0.02 |
| 1 | DR | N | N | 19.02.2018 | 12:00:00 | 0.02 |
| 1 | DR | N | N | 19.02.2018 | 12:00:00 | 0.02 |
| 1 | DR | N | N | 19.02.2018 | 12:00:00 | 0.02 |

DR of 765 KV Obra C TPS-Unnao 765 (UP) Ckt



O/V Stage-1 operated at Obra_C end; DT received

SPS for safe evacuation of Generation of Anpara Complex

Contingency related to overloading of 400 kV Obra C-Obra B line

Real time flow on 400 kV Obra C-Obra B line (X) (MW) prior to tripping:

Case-1: $900 < X \leq 1100$

Action: Automatic backdown at Obra C till X, becomes less than 900

Case-2: $X > 1100$

Action: Tripping of one Unit at Obra C.

Contingency related to overloading of 400 kV Anpara-Obra B line

Real time flow on 400 kV Anpara-Obra B line (X) (MW) prior to tripping:

Case-1: $900 < X \leq 1000$

Action: Automatic backdown at Anpara C AND Anpara D till X, becomes less than 900

Case-2: $1000 < X \leq 1100$

Action: Tripping of one unit at Anpara C or D and automatic backdown of Generation of remaining Unit of Anpara C AND Anpara D till X, becomes less than 900

Case-3: $X > 1100$

Action: Tripping of two units at Anpara C TPS AND Anpara DTSPS and automatic backdown of Generation of remaining Unit of Anpara C AND Anpara D till X, becomes less than 900

SPS Log received from Anpara-D

ONLINE EVENT WINDOW

| EVENT NO. | DATE & TIME DD-MM-YYYY, HH:MM:SS.MS | ANPARA BTP9 CBFLA LINE (OAD) (MW) | GENERATION UNIT NAME | C | C | C |
|-----------|--|--|-----------------------------------|-----|-----|-----|
| | | | | A | A | A |
| | | | | E | E | E |
| | | | | -3 | -2 | -1 |
| | | | | 3rd | 2nd | 1st |
| 52 | 23-9-2024, 19:52:45:1000 | 975 | BACKDOWN AT LANCO GT-1 & GT-2 | | | 001 |
| 51 | 23-9-2024, 19:52:45:1000 | 975 | BACKDOWN AT ANPARA-D GT-1 & GT-2 | | | 001 |
| 50 | 23-9-2024, 19:52:44:1000 | 1014 | BACKDOWN AT ANPARA-D GT-6 OR GT-7 | | | 011 |
| 49 | 23-9-2024, 19:52:44:1000 | 1014 | BACKDOWN AT LANCO GT-1 OR GT-2 | | | 011 |
| 48 | 23-9-2024, 19:52:44:1000 | 1014 | TRIP AT ANPARA-C GT-1 OR GT-2 | | | 011 |
| 47 | 23-9-2024, 19:52:39:1000 | 973 | BACKDOWN AT LANCO GT-1 & GT-2 | | | 001 |
| 46 | 23-9-2024, 19:52:39:1000 | 973 | BACKDOWN AT ANPARA-D GT-1 & GT-2 | | | 001 |
| 0 | 0-0-0, 0:0:0:0 | 0 | ? | | | 000 |
| 0 | 0-0-0, 0:0:0:0 | 0 | ? | | | 000 |
| 0 | 0-0-0, 0:0:0:0 | 0 | ? | | | 000 |
| 0 | 0-0-0, 0:0:0:0 | 0 | ? | | | 000 |
| 0 | 0-0-0, 0:0:0:0 | 0 | ? | | | 000 |
| 0 | 0-0-0, 0:0:0:0 | 0 | ? | | | 000 |
| 0 | 0-0-0, 0:0:0:0 | 0 | ? | | | 000 |
| 0 | 0-0-0, 0:0:0:0 | 0 | ? | | | 000 |
| 0 | 0-0-0, 0:0:0:0 | 0 | ? | | | 000 |

SPS Case-1 operated

SPS Case-2 operated

SPS Case-1 operated

Event Logger Details received from Anpara-D

| Time | A/C | Type | S | TagName | Event Text | Description |
|------------------------|-----|------|---|------------------|--|------------------------------------|
| 23/Sep/24 19:54:43 | Clr | PA | 1 | 7Pres_Controller | Control Auto Loss 7EHTC_p | |
| 23/Sep/24 19:54:09 | | EA | | 7MSP_SP/#101 | OpCmd1 Old= 11.00 New= 11.00 7B09CRE20_p By 167.42 | |
| 23/Sep/24 19:53:43 | | EA | | 7PlantMode | OpCmd Old=State 1 New=Reset 7B09CRE20_p By 167.42 | |
| 23/Sep/24 19:53:42 | Clr | PA | 5 | 7RUN_BACK_ACTIVE | Alarm Clear Value =FALSE 7B09CRE20_p | RUN BACK IN ACTION |
| 23/Sep/24 19:53:35 | Alm | PA | 4 | 7RGMO_INFL_TRUE | Alarm Digital Value =TRUE 7EHTC_p | RGMO INFLUENCE PRESENT |
| 23/Sep/24 19:53:35 | Alm | PA | 4 | 7SOSYSTRBL_YT01 | Alarm Digital Value =TROUBLE 7GAMP_p | SO SYS TROUBLE |
| 23/Sep/24 19:53:29 | | EA | | 7MSP_SP/#101 | OpCmd1 Old= 10.00 New= 13.00 7B09CRE20_p By 167.42 | |
| 23/Sep/24 19:53:17 | Clr | PA | 1 | 7TFM_DMD | Control Auto Loss 7B09CRE20_p | TFM MODE DMD |
| 23/Sep/24 19:53:17 | Alm | PA | 1 | 7Pres_Controller | Control Auto Loss 7EHTC_p | |
| 23/Sep/24 19:53:16.745 | | SQ | | 7TurFollowMode | Digital State Old=FALSE New=SELECTED 7B09CRE20_p | |
| 23/Sep/24 19:53:15 | Alm | PA | 1 | 7CMCAL | Alarm Digital Value =LOSS 7B09CRE20_p | CMC CNTL AUTO LOSS |
| 23/Sep/24 19:53:15 | Alm | PA | 1 | 7CMC_DMD | Control Auto Loss 7B09CRE20_p | CMC MODE DMD, MANUAL |
| 23/Sep/24 19:53:14.775 | | SQ | | 7CMC_TO_TFM | Digital State Old=TRUE New=FALSE 7B09CRE20_p | |
| 23/Sep/24 19:53:14.615 | | SQ | | 7HHA34CE101AXG00 | Digital State Old=FALSE New=TRUE 7OILCDGH_p | DISC SCAN FLAME GH COR-4 |
| 23/Sep/24 19:53:14.245 | | SQ | | 7CoOrdinatedMode | Digital State Old=SELECTED New=FALSE 7B09CRE20_p | |
| 23/Sep/24 19:53:14 | Clr | PA | 5 | 7RUN_DOWN | Alarm Clear Value =FALSE 7B09CRE20_p | RUN DOWN ACTIVE |
| 23/Sep/24 19:53:12.796 | | SQ | | 7RUN_DOWN | Digital State Old=FALSE New=TRUE 7B09CRE20_p | RUN DOWN ACTIVE |
| 23/Sep/24 19:53:12.786 | | SQ | | 7RGMO_IN | Digital State Old=TRUE New=FALSE 7B09CRE20_p | RGMO IN |
| 23/Sep/24 19:53:12.776 | | SQ | | 7CMC_TO_TFM | Digital State Old=FALSE New=TRUE 7B09CRE20_p | |
| 23/Sep/24 19:53:12.746 | | SQ | | 7RUN_BACK_ACTIVE | Digital State Old=FALSE New=TRUE 7B09CRE20_p | RUN BACK IN ACTION |
| 23/Sep/24 19:53:12.256 | | SQ | | 7SPS_LIMITING | Digital State Old=FALSE New=TRUE 7B09CRE20_p | |
| 23/Sep/24 19:53:12 | Alm | PA | 5 | 7RUN_DOWN | Alarm Digital Value =TRUE 7B09CRE20_p | RUN DOWN ACTIVE |
| 23/Sep/24 19:53:12 | Clr | PA | 5 | 7SPS_LIMITING | Alarm Clear Value =FALSE 7B09CRE20_p | |
| 23/Sep/24 19:53:12 | Alm | PA | 5 | 7RUN_BACK_ACTIVE | Alarm Digital Value =TRUE 7B09CRE20_p | RUN BACK IN ACTION |
| 23/Sep/24 19:53:12 | Clr | PA | 5 | 7150MWBKDWN_SPS | Alarm Clear Value =FALSE 7B09CRE20_p | DO 10 200 MW BACKDOWN CMD FROM SPS |
| 23/Sep/24 19:53:12 | Alm | PA | 5 | 7SPS_LIMITING | Alarm Digital Value =TRUE 7B09CRE20_p | |
| 23/Sep/24 19:53:11.286 | | SQ | | 7SPS_ACTIVE | Digital State Old=FALSE New=TRUE 7B09CRE20_p | SPS ACTIVE |
| 23/Sep/24 19:53:11 | Alm | PA | 5 | 7150MWBKDWN_SPS | Alarm Digital Value =TRUE 7B09CRE20_p | DO 10 200 MW BACKDOWN CMD FROM SPS |
| 23/Sep/24 19:53:11 | Alm | PA | 1 | 7HFE79DF901 | Out Bad 7B12CRE29_s | MILL-J AIR FLOW TX SEL |

Unit -7 switched from Auto to Manual mode




PMU Plot of frequency at Fatehpur(PG)

19:52 hrs/23-Sep-24




PMU Plot of phase voltage magnitude at Abdullapur(PG)

19:52 hrs/23-Sep-24



PMU Plot of MW loading of 400 kV Anpara-TH(end)-Obra-B Ckt

19:52 hrs/23-Sep-24



SCADA SOE

| Time | Station Name | Voltage Level | Element Name | Element Type | Element Status | Remarks |
|--------------|--------------|---------------|--------------|-----------------|----------------|---|
| 19:52:35,485 | UNNAO_UP | 400kV | 02CBGA11 | Circuit Breaker | Open | Line CB at Unnao(UP) end of 400kV Unnao-Bareilly (UP) Ckt-1 opened |
| 19:52:35,520 | JEHTA_UP | 400kV | 01UNNAO1 | Circuit Breaker | Open | Line CB at Jehta(UP) end of 400kV Unnao-Jehta(UP) Ckt-1 opened |
| 19:52:35,520 | JEHTA_UP | 400kV | 03UNNAO2 | Circuit Breaker | Open | Line CB at Jehta(UP) end of 400kV Unnao-Jehta(UP) Ckt-2 opened |
| 19:52:35,576 | CBGA1_UP | 400kV | 11UNNAO2 | Circuit Breaker | Open | Line CB at Bareilly(UP) end of 400kV Unnao-Bareilly (UP) Ckt-2 opened |
| 19:52:35,577 | CBGA1_UP | 400kV | 10UNNAO1 | Circuit Breaker | Open | Line CB at Bareilly(UP) end of 400kV Unnao-Bareilly (UP) Ckt-1 opened |
| 19:52:35,689 | OBRAC_U | 765kV | 11UNNT1 | Circuit Breaker | Open | Tie CB at Obra-C(UP) end of 765kV Obra-C-Unnao (UP) Ckt opened |
| 19:52:35,693 | OBRAC_U | 765kV | 10UNAOG | Circuit Breaker | Open | Main CB at Obra-C(UP) end of 765kV Obra-C-Unnao (UP) Ckt opened |
| 19:52:35,771 | UNNAO_UP | 400kV | 17T6 | Circuit Breaker | Open | CB at 400kV side of 400/220kV 315MVA ICT-6 at Unnao(UP) opened |
| 19:52:35,787 | UNNAO_UP | 220kV | 13T6 | Circuit Breaker | Open | CB at 220kV side of 400/220kV 315MVA ICT-6 at Unnao(UP) opened |
| 19:52:35,833 | UNAOG_UP | 765kV | 12T3 | Circuit Breaker | Open | Main CB at 765kV side of 765/400/33kV 1000MVA ICT-3 at Unnao 765(UP) opened |
| 19:52:35,834 | UNAOG_UP | 765kV | 02T1OBR | Circuit Breaker | Open | Tie CB at 765kV side of 765/400/33kV 1000MVA ICT-1 at Unnao 765(UP) opened |
| 19:52:35,834 | UNAOG_UP | 400kV | 06T1 | Circuit Breaker | Open | CB at 400kV side of 765/400/33kV 1000MVA ICT-1 at Unnao 765(UP) opened |
| 19:52:35,836 | UNAOG_UP | 765kV | 06T2 | Circuit Breaker | Open | Main CB at 765kV side of 765/400/33kV 1000MVA ICT-2 at Unnao 765(UP) opened |
| 19:52:35,837 | UNAOG_UP | 400kV | 07T2 | Circuit Breaker | Open | CB at 400kV side of 765/400/33kV 1000MVA ICT-2 at Unnao 765(UP) opened |
| 19:52:35,855 | UNNAO_UP | 400kV | 16T2 | Circuit Breaker | Open | CB at 400kV side of 400/220kV 500MVA ICT-2 at Unnao(UP) opened |
| 19:52:35,860 | UNNAO_UP | 220kV | 9T2 | Circuit Breaker | Open | CB at 220kV side of 400/220kV 500MVA ICT-2 at Unnao(UP) opened |
| 19:52:35,862 | UNNAO_UP | 400kV | 15T1 | Circuit Breaker | Open | CB at 400kV side of 400/220kV 315MVA ICT-1 at Unnao(UP) opened |
| 19:52:35,868 | UNNAO_UP | 220kV | 04T1 | Circuit Breaker | Open | CB at 220kV side of 400/220kV 315MVA ICT-1 at Unnao(UP) opened |
| 19:52:36,034 | RPH_2_UP | 220kV | 02UNNAO | Circuit Breaker | Open | Line CB at RPH(UP) end of 220kV RPH-Unnao (UP) Ckt opened |
| 19:52:36,097 | UNNAO_UP | 400kV | 05PANK11 | Circuit Breaker | Open | Line CB at Unnao(UP) end of 400kV Unnao-Panki (UP) Ckt opened |
| 19:52:36,105 | UNAOG_UP | 400kV | 08T3 | Circuit Breaker | Open | CB at 400kV side of 765/400/33kV 1000MVA ICT-3 at Unnao 765(UP) opened |
| 19:52:36,107 | PANK1_UP | 400kV | 12UNNAO1 | Circuit Breaker | Open | Line CB at Panki(UP) end of 400kV Unnao-Panki (UP) Ckt opened |
| 19:52:36,347 | MOHAN_UP | 400kV | 11SLTUNN | Circuit Breaker | Open | Tie CB at Mohanlalganj(UP) end of 400kV Unnao- Mohanlalganj(UP) Ckt opened |
| 19:52:36,369 | MOHAN_UP | 400kV | 12UNNAO | Circuit Breaker | Open | Main CB at Mohanlalganj(UP) end of 400kV Unnao- Mohanlalganj(UP) Ckt opened |
| 19:52:37,000 | UNAOG_UP | 765kV | 11T3FTR | Circuit Breaker | Open | Tie CB at 765kV side of 765/400/33kV 1000MVA ICT-3 at Unnao 765(UP) opened |
| 19:52:40,888 | UNAOG_UP | 765kV | 04ANPAC | Circuit Breaker | Open | Main CB at Unnao 765(UP) end of 765kV Unnao 765-Anpara-C(UP) Ckt opened |
| 19:52:40,896 | UNAOG_UP | 765kV | 01OBRAC | Circuit Breaker | Open | Main CB at Unnao 765(UP) end of 765kV Unnao 765-Obra-C(UP) Ckt opened |
| 19:52:40,955 | ANPAC_UP | 765kV | 01UNAOG | Circuit Breaker | Open | Main CB at Anpara-C(UP) end of 765kV Unnao 765-Anpara-C(UP) Ckt opened |
| 19:52:40,958 | ANPAC_UP | 765kV | 02T1UNAO | Circuit Breaker | Open | Tie CB at Anpara-C(UP) end of 765kV Unnao 765-Anpara-C(UP) Ckt opened |

Points for Discussion

- i) As per PMU at Abdullapur(PG), B-N phase to earth fault with delayed fault clearing time of 560 ms is observed. Reason of delayed clearance of fault need to be analyzed.
- ii) Root cause of failure of Transfer Bus Coupler at Unnao need to be analyzed.
- iii) Bus bar protection at 400kV level of 400/220 kV Unnao(UP) didn't operate during the event. Exact reason of non-operation of bus bar protection relay need to be shared. Further, Bus bar relay is of static type. Replacement work of static type relays with numerical type of relays may be expedited.
- iv) As per DR at Panki end, 400 KV Unnao-Panki (UP) Ckt tripped on SOTF after unsuccessful A/R from Panki end, however reason of the same is not identified yet. It is suspected that line tripped due to overreach of Z-1 distance relay protection operation at Panki end. The same need to be confirmed and analysis may be submitted.
- v) As per information received from Anpara-D, at 19:53:11 hrs, 200 MW backdown started at Unit-7 however, it was not executed as observed from SCADA data. Exact reason of the same need to be shared. As per event logger details received, at 19:53:15 hrs, Unit-7 switched to manual mode from Auto mode. Reason for switching the unit from auto to manual mode need to be shared.
- vi) As reported by Anpara-D, SPS backing command could not be executed in Unit-6 as machine was already kept in manual mode due to disturbance in parameters. Exact detailed reason need to be shared for keeping the unit in manual mode.
- vii) During SPS Case-2 execution, Anpara-C GT-1 or GT-2 didn't trip though SPS command was sent. Exact reason need to be shared from Anpara-C.
- viii) DR/EL for all the elements for both the ends need to be shared along with detailed analysis and remedial action taken report of the event.
- ix) Any shortcomings in the operation, maintenance and protection system identified need to be rectified at the earliest.



400kV Unnao Sub-Station, UPPTCL

23.09.2024, 19:52hrs

**Multiple Trippings at 400kV
Unnao Sub-Station**

Flag Details of tripping of lines

| NAME OF ELEMENT | RESTORATION DATE | RESTORATION TIME | FLAGS END 1 (INCLUDING A/R) | FLAGS END 2 (INCLUDING A/R) |
|-------------------------------|------------------|---------------------------------------|--|--|
| 400kV Unnao-Jehta -1 line | 23.09.2024 | 23:06hrs | Main 1- Carrier Receive Main 2- Carrier Receive | General trip, B Phase, Zone 2, 86A , 86B |
| 400kV Unnao-Jehta-2 line | 23.09.2024 | 23:17hrs | Main 1- Carrier Receive Main 2- Carrier Receive | General trip, B Phase, Zone 2, 86A , 86B |
| 400kV Unnao-Mohanlalganj line | 23.09.2024 | 23:15hrs | B phase pickup | M1- B-N fault, 47.2km, 4.08kA M2- 51.06km, 5.215kA |
| 400kV Unnao-Bareilly-1 line | 24.09.2024 | 00:51hrs | General trip, B phase, Zone 4, 86A, 86B, 86C | Stage-1 overvoltage protection |
| 400kV Unnao-Bareilly-2 line | 24.09.2024 | 00:44hrs | General trip, B phase, Zone 4, 86A, 86B, 86C | Stage-1 overvoltage protection |
| 400kV Unnao-Agra line | 23.09.2024 | Line anti-theft charged from Agra end | B phase, Earth pickup | General trip, B phase, Zone 2, 86B |
| 400kV Unnao-Panki line | 23.09.2024 | 22:47hrs | B-phase pickup | General trip, R phase, Y phase, B phase,86A, 86B, 86C, SOTF trip |
| 765kV Unnao Anpara C line | 24.09.2024 | 00:07hrs | Overvoltage stage 1,DT send,86A,86AX,86B,86BX | DTR |
| 765kV Unnao Obra C line | 23.09.2024 | 00:38hrs | Overvoltage stage 1,DT send,86A,86AX,86B,86BX | DTR |

Flag details of tripping of transformers


| NAME OF ELEMENT | RESTORATION DATE | RESTORATION TIME | FLAGS END 1 (INCLUDING A/R) | FLAGS END 2 (INCLUDING A/R) |
|-----------------------------|------------------|---------------------|--|-----------------------------|
| 315 MVA ICT-1 | 23.09.2024 | 23:09hrs | 220kV side-IDMT Directional Earth fault operated, Gr B trip relay operated | - |
| 500 MVA ICT-2 | 23.09.2024 | 22:52hrs | 400kV side-IDMT Directional Earth fault operated, Gr B trip relay operated | - |
| 315 MVA ICT-3 | 24.09.2024 | 24.09.2024 15:49hrs | 400kV side-IDMT Directional Earth fault operated, Gr B trip relay operated | - |
| 1000 MVA ICT-1 (400kV side) | 23.09.2024 | 24.09.2024 00:41hrs | 400kV side- Earth fault Stage - 2, 86A, 86B 765kV side- 86A, 86B | - |
| 1000 MVA ICT-2 (400kV side) | 23.09.2024 | 23:13hrs | 400kV side- Earth fault Stage - 2, 86A, 86B 765kV side- 86A, 86B | - |
| 1000 MVA ICT-3 (400kV side) | 23.09.2024 | 24.09.2024 00:26hrs | 400kV side- Earth fault Stage - 2, 86A, 86B 765kV side- 86A, 86B | - |

Antecedents condition

- During antecedent condition, 400/220 kV 315 MVA ICT 1 & 3 and 500MVA ICT 2 were carrying 160 MW, 160 MW and 240 MW respectively.
- 765/400kV 1000 MVA ICT 1 and 3 at Unnao(UP) were carrying 821.25MW and 841.91MW respectively. 1000 MVA ICT-2 was in shutdown at 19:00hrs.

| ELEMENTS CONNECTED ON BUS A | ELEMENTS CONNECTED ON BUS B | ELEMENTS CONNECTED ON BUS C (TRANSFER BUS) |
|-------------------------------|-----------------------------|---|
| 400kV Unnao-Mohanlalganj line | 400kV Unnao Bareilly-2 line | 400kV Unnao-Agra line |
| 400kV Unnao-Bareilly-1 line | 400kV Unnao Jehta-1 line | |
| 400kV Unnao-Panki line | 315MVA ICT-3 | |
| 400kV Unnao Jehta-2 line | 1000MVA ICT-1 (400kV side) | |
| 315MVA ICT-1 | | |
| 500 MVA ICT-2 | | |
| 1000MVA ICT-3 (400kV side) | | |

Connection of elements on Bus A, Bus B and Transfer Bus at the time of incident at 400kV Unnao on 23/09/2024




Events Description

- DRs of all 400kV lines show B phase pickup in reverse direction which confirms that a single phase (B phase) fault definitely occurred in the switchyard(DR screenshots from S.No 3 to S.No.12).
- 400kV Unnao Bareilly1 and 2 circuits tripped in Zone 4 (DR screenshot S.No 1 and 2)while other 400kV lines tripped from remote ends.
- Event log record shows that 400kV Bus Bar protection at the time of event was in service.
- On site inspection B phase IPS pipe section connected between Transfer Circuit breaker and Bus side isolators was found broken and grounded.
- However, no flashover spots were visible on ground which suggests that fault might have been already cleared by the time this pipe section touched the ground.
- Similarly, pipe section between Transfer Circuit breaker and B phase CT was also found broken from both ends and grounded.


On site photographic details of event at 400kV Unnao




1-DR screenshot of 400kV Unnao(end)- Bareilly (UP)-1 line




2-DR screenshot of 400kV Unnao(end)- Bareilly (UP)-2 line




3-DR screenshot of 400kV Unnao(end)- Agra (UP) line (Pre-fault)




4-DR screenshot of 400kV Unnao(end)- Agra (UP) line (Post-fault)




5-DR screenshot of 400kV Unnao(end)- Panki (UP) line (Pre-fault)




6-DR screenshot of 400kV Unnao(end)- Panki (UP) line (Post-fault)




7-DR screenshot of 400kV Unnao(end)-Mohanlalganj (UP) line (Pre-fault)




8-DR screenshot of 400kV Unnao(end)-Mohanlalganj (UP) line (Post-fault)




9-DR screenshot of 400kV Unnao(end)- Bareilly (UP)-1 line (Pre-fault)




10-DR screenshot of 400kV Unnao(end)- Bareilly (UP)-1 line (Post-fault)



11-DR screenshot of 400kV Unnao(end)- Bareilly (UP)-2 line (Pre-fault)



12-DR screenshot of 400kV Unnao(end)- Bareilly (UP)-2 line (Post-fault)



Reason for delayed clearance of fault :-

- From above observations it is evident that B phase fault was present in switchyard which was cleared by tripping of all 400kV elements.
- Bus Bar protection should have cleared this fault within stipulated time limit of 100ms however, because of non-availability of Bus Bar protection DR (as the Bus-Bar protection is static), nothing can be said conclusively regarding Zone of bus fault (Bus A, Bus B or Transfer bus).
- It appears that Bus-Bar protection has not operated properly in this incident.

Remedial Actions

- It is recommended to replace current static 400kV Bus-Bar protection (ABB RADSS) with a numerical unit for better reliability and availability of DR to ease analysis of future bus-bar faults.
- The process of retrofitting of 400kV Bus-Bar protection is in planning stage.

THANK YOU



220kV Muzaffarnagar Sub-Station, UPPTCL

220kV Busbar operation on 10.09.2024 at 13:13hrs.

Antecedent Conditions:


- ▶ **Weather conditions :** - Rainy condititon at Nara
- ▶ **Date & Time of event:** 10.9.2024 at 13:13 hrs.
- ▶ **Sub-Station affected:** 220kV Bus at 220kV S/s Nara .
- ▶ **Load conditions on 220/132kV ICT's:** - 200 MVA ICT T/F and 160 MVA ICT were carrying 56MW and 40MW respectively.

| ▶ | Elements tripped | Time of restoration | Bay No. (Busbar relay) |
|----|-------------------------|---------------------|------------------------|
| 1. | 200MVA T/F | 15:14hrs. | 07 |
| 2. | 160MVA T/F | 14:05hrs. | 06 |
| 3. | 220kV Nara-Jansath Line | 15:13hrs. | 03 |
| 4. | 220kV Nara-MZN Line | 14:05hrs. | 05 |
| 5. | 220kV Nara-Matore Line | 15:44hrs | 02 |
| 6. | 220KV Nara-Roorkee Line | 15:38hrs | 04 |
| 7. | 220kV Bus Coupler | 14:05hrs | 01 |

ELECTRICITY TEST & COMMISSIONING DIVISION 220KV NARA MUZAFFARNAGAR
FAULT ANALYSIS STATEMENT OF PROTECTIVE GEARS DATED 12.09.2024

| S/NO. | Tripping Date/Time | Closing Date/Time | Name of Substation | C.B.No. with Direction (Code) | Type of Relay Scheme | Flags & Indications Observed | F/L, D/R, S/R, A/R, C/I etc. | Analysis with discrepancy in flags if any | Load |
|-------|-------------------------|-------------------------|-------------------------------|-------------------------------|----------------------------|--|------------------------------|--|------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| 1 | 10.09.2024 13.13 hrs | 10.09.2024 14:05 | 220KV S/S NARA | | CSC-150 | R/P-DZ1-Diff. -operated phase A trip Diff-stratup-11ms ,After 250ms Bay-matore,jansath,roorkee,MZN LINE , 200MVA & 160MVA T/F trip | | At 220kv nara at 13:13 bus bar differential operated due to lightning strike on bus bar which resulted in blackout at 220kv nara substation as all the feeders connected to bus were tripped by bus bar relay . There is only single main and transfer bus at 220kv nara substation | |
| 2 | 10-09-2024 13:13hrs | 10-09-2024 14.05hrs | 220KV Nara | 84 Nara-MZN line | Micom-442 ZIV | Z-4 Pickup ,Ia-16.9KA,Ib-0.89KA ,Ic-1.89KA Bus bar panel- DZ1, Ph A, trip 96-5 BAY | | | 360A |
| | 10-09-2024 13:13hrs | | MZN (other end) | | | Ia-11.259KA,Ib-508A,Ic-1.46kA,zone-2 Pickup | | | |
| 3 | 10-09-2024 13:13hrs | 10-09-2024 15:38hrs | 220KV Nara | 83 Nara-Roorkee line | Micom-442 ZIV | Bus bar panel- DZ1, Ph A, trip ,96-4 BAY. | | | 66A |
| | 10-09-2024 13:13hrs | | roorkee (other end) | | Micom P545 | No trip due to radial | | | |
| 4 | 10.09.2024 13.13 hrs | 10.09.2024 15.44 hrs | 220KV S/S NARA | 81 Nara-Matore Line | M-1 ,ABB REL 650 M-2, D-60 | Z-4 Pickup, Ia-5117A,Ib-762A ,Ic-683A Bus bar panel- DZ1, Ph A, trip 96-2 BAY | | | 120A |
| | 10.09.2024 13.18 hrs | | OTHER END | | | Zone 2 pick up, Ph A | | | |
| 5 | 10.09.2024 13.13 hrs | 10.09.2024 15.13 hrs | 220KV S/S NARA | 82 Nara-to-jansath Line | Micom | ZONE-4 PicKup, Bus bar panel- DZ1, Ph A, trip ,96-3 BAY. | | 25A | |
| | 10.09.2024 13.18 hrs | | 220KV S/S Jansath (OTHER END) | | SIEMENS | R/P- General Trip, Phase R Pickup Zone 1 , IR- 4.48KA, 1 A/R Close cmd A/R Successful | 27.9 Km | | |
| 6 | 10.09.2024 13.13 hrs | 10.09.2024 14.05 hrs | 220KV S/S NARA | T-886/786 160 MVA T/F | | Bus bar panel- DZ1, Ph A, trip ,96-6 BAY. | | 161A | |
| 7 | 10.09.2024 13.13 hrs | 10.09.2024 15.14 hrs | 220KV S/S NARA | T-887/787 200 MVA T/F | | Bus bar panel- DZ1, Ph A, trip ,96-7 BAY. | | 188A | |

SLD OF 220kV SUBSTATION NARA



Sequence of Events:


At 13:13hrs, bus bar differential operated due to lightening strike on A phase of bus bar which resulted in blackout at 220kV Nara substation as all the feeders connected to Main bus were tripped by bus bar relay. There is only single main and transfer bus at 220kV Nara substation.

Reason of Busbar differential operation:

During heavy rain, lightening strike with heavy sound observed in switchyard which caused 220kV busbar differential operation.

- ▶ At 220kv nara at 13:13 bus bar differential operated due to lightning strike on bus bar which resulted in blackout at 220kv nara substation as all the feeders connected to bus were tripped by bus bar relay . There is only single main and transfer bus at 220kv nara substation

Busbar DR



CONCLUSION:

Fault seems temporary in nature due to heavy rain/lightening




“Thank You”




Brief Note on tripping at 400 kV GSS Akal on dated 13.10.2024

1. An event start at around 2:37:33 Hrs, wherein the 220 kV Main Bus I Y Phase Jumper of 220 kV Akal – Bhesra ckt II snapped and created an Earth – Fault with Fault current around 5 kA.




(DR OF AKAL- BHESRA CKT II, BACK UP RELAY)

2. Due to above heavy and nearby fault 500 MVA ICT I & II tripped on Earth fault (High set).
3. And after about 860 ms of above fault R Phase Jumper associated with 220 kV Akal- Bhesra I snapped from 220kV Main Bus II.
4. Due to tripping of ICT I & II on E/F, ICT 3 & 4 tripped on Overloading.
5. It has been seen that DPS of 220 kV Akal- Bhesra II pick up in Zone 4 , but not tripped




(DR of DPS Akal- Bhesra ckt II)

- Also as seen the DR of 220kV Akal- Bhesra ckt I, initially the fluctuation is in zone 3, which is due to fault at Akal- Bhesra ckt II. And after 60 ms that oscillation damped out which is due to fault of Akal- Bhesra ckt II cleared by ICT.



- Further as seen in DR of 220 kV Akal- Bhesra ckt I, after 800 ms of oscillation damp out as mentioned in point No 6 , R Phase Jumper associated with 220 kV Akal- Bhesra ckt I snapped from 220kV Main Bus and relay pick up in Zone 4 and fault cleared within 260 ms (at 1240 ms in DR).



- As fault cleared in Zone 4 in 260 ms against required delay of 160 ms, so all lines associated with this 220 kV bus tripped in Z-4, and due to non availability of source CB not tripped at Akal for 220 kV Akal- Bhesra ckt I.

So instead of delay of 1120 ms as mentioned by NR , there is a delay of only 100 ms (260-160ms).

NOTE:-

- Bus Bar protection not working due to one defective Bay Unit at 400 kV GSS Akal.

$$2 \frac{Q_s D}{3} \cdot \frac{A \pi}{\pi} \cdot \frac{W \tilde{A}}{W \tilde{A}} \cdot \frac{C}{C} \cdot \geq - \tilde{A} C E \dot{A} s \dot{A}^3 / 4 \pi - z \dot{s} \dot{s} C \dot{A} \cdot$$

$$\dot{A} \Delta^{1/4} \cdot \frac{C}{C} \cdot \frac{D}{D}, 8 \pi \cdot \pi \cdot \dot{s}, \dot{A} \geq \dot{s} \pi \geq \text{b h} \cdot \text{b i} \cdot \text{Ю Ю}$$

- 220 KV Khodri- Saharanpur Line was in shutdown from Saharanpur end.
- At 11: 54 hrs, 220 KV Khodri- Sarsawa feeder tripped from both ends on Earth Fault (R-N fault), Zone-1, 44 Km simultaneously. All generating Units of Khodri HEP got tripped on O/C trip. High current passed through B-phase of all units (RMS value -2039.798 A). All generating Units of Chibro HEP also got tripped due to grid supply fail at Khodri 220 kV switchyard.

- At the same time 220 KV Khodr-Mazri-II CKT got tripped from both end on Over Voltage protection trip, 220 KV Khodr-Mazri-I from other end tripped on over voltage protection trip while Khodri-Jhajra line tripped on SOTF Enabled from Khodri end.
- At 11:54 hrs 2 generating units #2 & 3 of Dhakrani got tripped due to 132 KV Dhakrani-Khodri feeder tripped and other feeder, 132 KV Dhakrani-Dhalipur line was not connected. following flag and facia noted at the time of event- A/C supply fail and VT fuse failure.

- **Conclusion:**

1) All 4 Generating units of Khodri, Chibro along with 220 KV Khodri- Mazri-I and 220 KV Khodri- Mazri-II Ckt and 220KV Khodri-Jhajra line tripped due to over current then Grid disturbance (High Grid voltage-240 KV and High Grid frequency-53 Hz).

2) 132 KV Khodri -Dhakrani Line tripped due to grid supply fail at Khodri switchyard.

Relay Indications are as follows:

| Relay Indication | | | | |
|------------------------------|---------------------------------|---------------------|---|-------------------------|
| <u>Element Name</u> | <u>Local Relay (Khodri end)</u> | <u>Remote Relay</u> | <u>Khodri end Relay Indication</u> | <u>Remote end relay</u> |
| 220 KV Khodri-Saharanpur Ckt | Distance Relay | Distance Relay | Feeder was in shutdown | Feeder was in shutdown |
| 220 KV Khodri-Sarsawa Ckt | Distance Relay | Distance Relay | Type -Phase to Earth, Fault location- 40.5Km Van=97.38kV, Vbn=111.6kV, Vcn=126kV IA=2.039KA,Ib=586.16A, IC=83.87A, Main-I distance protection Operated, Main-II distance protection Operated,86B operated, Phase A Neutral , Dist Trip Z1, Zone 1 Trip, 86 B Operated | Trip |

| | | | | |
|---|-------------------|-------------------|--|------|
| 220 KV Khodri- Mazri -I | Distance Relay | Distance Relay | No Trip | Trip |
| 220 KV Khodri- Mazri – Ckt -II | Distance Relay | Distance Relay | Over Voltage Trip, 86 A and 86 B Relay operated | Trip |
| 220 KV Khodri- Jhajra | Distance Relay | Distance Relay | Main-2 Distance Protection Operated, 86 A and 86 B operated SOTF | |

Disturbance at Khodri and Chibro Power Station of various Elements

Date : 11.09.2024

- At 08: 17 hrs : HV side LA of B -phase of 100 MVA, 220/132 KV ICT at Khodri Switchyard bursted due to heavy surge. Simultaneously all 4 Generating units of Khodri & Chibro on generator Over current (5 I G) trip.
- At the same time 2 generating units of Dhakrani got tripped due to 132/220 KV Dhakrani-Khodri Ckt tripped and breaking of evacuation path this time 132 KV Dhakrani-Dhalipur line was not connected. and following flag and facia noted at the time of event A/C supply fail and VT fuse failure.

- At the same time 220 KV Khodri-Mazri -Ckt -II, got tripped from both end on directional O/C & earth fault. It is observed that Heavy Current passed through I-N (RMS 707.532 A), V-N (RMS 242420.047 V). Indication: 86 A Optd, 86 B Optd, VT fuse failure, DOC/DEF OPTD.
- Remaining Feeders including 220KV Khodri- Jhajra, 220KV Khodri- Saharanpur, 220KV Khodri- Sarsawa and 220KV Khodri- Mazri-I tripped from other end on Zone-2.
- At 8:17 hrs Chibro 220 KV Chibro-Khodri-I Line Tripped with Distance protection trip on Main -1 trip, Zone- 2.

Conclusion : 1) After bursting of LA of B phase of 100 MVA Transformer, A heavy current passed through B phase of All 4 M/C's of Khodri and Chibro and Finally all Units got tripped on Over current protection.

2) Units #2 & 3 of Dhakrani got tripped due to due to 132/220 KV Dhakrani-Khodri Ckt tripped and breaking of evacuation path this time 132 KV Dhakrani-Dhalipur line was not connected.

3) 220 KV Khodri-Mazri Ckt-2 tripped on DOC/DEF Operated after disturbance in Grid due to blast of B-phase LA of 100 MVA ICT.

4) Other 220 KV Lines as Khodri- Jhajra, Khodri- Saharanpur, Khodri- Sarsawa and Khodri- Mazri-I tripped from other end only due to time delay in zone-4 distance protection is 1000 ms at Khodri (UK) end. In this regard the time setting of Zone-4 shall be reviewed and changed as per Protection philosophy 2024, and coordination with SLDC (UK) officials.

5) 100 MVA, 220/132 KV ICT did not tripped from Khodri end due to directional setting of O/C relay and other relays are Electromechanical type. All Numerical relays got trip and bus bar got dead.





400kV Unnao Sub-Station, UPPTCL

17.09.2024, 20:09hrs

**Tripping of 400kV Bareilly-II, 400kV
Agra, 400kV Jehta line-I, 315MVA ICT-
III (400kV side), 1000MVA ICT-I (400kV
side), 400kV main Bus B *due to fault on
400kV Unnao-Agra line***

On 17.09.2024 at 20:09hrs following elements tripped at 400kV Unnao S/S

| NAME OF ELEMENT | RESTORATION DATE | RESTORATION TIME | FLAGS END 1 (INCLUDING A/R) | FLAGS END 2 (INCLUDING A/R) |
|--------------------------|------------------|------------------|---|--|
| 400kV Unnao-Agra | 17.09.2024 | 23:24hrs | <p><u>Control panel</u>- M-1 DPT, M-2 DPT,M-2 CS,M-1/2 CR, LBB protn Optd.</p> <p><u>Relay panel</u>- Main-1: Gen Trip, B Ph , Earth PU, Zone-1 Trip, Start AR, 86C. Main2: Gen Trip, B Ph, Earth PU, Z-1 Trip.</p> | <p><u>Control panel</u>-M-1 DPT, M-2 DPT,M-1/2 CR, DTR Ch-1, DTR Ch-2, Gr A trip relay optd, Gr B trip relay optd</p> <p><u>Relay panel</u>- Main-1: Gen Trip, B Ph, Zone-1, Start AR, 86C1, Gr A trip relay optd.</p> <p>Main2: Gen Trip, B Ph, Zone-1, Start AR, 86C2, Gr B trip relay optd, DTR Ch-1, DTR Ch-2.</p> |
| 1000MVA ICT-I | 17.09.2024 | 22:16hrs | LV side- CB open, 696 Bus Bar trip relay | - |
| 400kV Bareilly-II | 17.09.2024 | 22:20hrs | - | DT Receive |
| 400kV Unnao-Jehta-1 line | 17.09.2024 | 22:22hrs | - | DT Receive, 86A optd, 86B optd |
| 315MVA ICT-III | 17.09.2024 | 22:17hrs | - | - |
| 400kV Main Bus B | 17.09.2024 | 22:15hrs | - | - |
| | | | | |

Antecedent condition


- During antecedent condition, 400/220 kV 315 MVA ICT 1, 2 & 3 were carrying 140 MW, 210 and 140 MW respectively.
- 765/400kV 1000 MVA ICT 1, 2 & 3 at Unnao(UP) were carrying 507MW, 499MW and 513MW respectively.

| ELEMENTS CONNECTED ON BUS A | ELEMENTS CONNECTED ON BUS B |
|-------------------------------|-----------------------------|
| 400kV Unnao-Mohanlalganj line | 400kV Unnao Agra line |
| 400kV Unnao-Bareilly-1 line | 400kV Unnao Bareilly-2 line |
| 400kV Unnao-Panki line | 400kV Unnao Jehta-2 line |
| 400kV Unnao Jehta-1 line | 315MVA ICT-3 |
| 315MVA ICT-1 | 1000MVA ICT-1 (400kV side) |
| 500 MVA ICT-2 | |
| 1000MVA ICT-2 (400kV side) | |
| 1000MVA ICT-3 (400kV side) | |


Event Description

- On 17.09.2024 at 20:09 hrs, B phase to earth fault occurred at 400 kV Agra-Unnao(UP) with fault location of 85 km from Unnao(UP) end. But line CB at Unnao(UP) end of 400 kV Agra-Unnao (UP) failed to clear B phase to earth the fault till 200ms which should have been cleared within 100ms, hence LBB protection operated.
- As per DR of 400kV Agra-Unnao (UP), Zone-1 distance protection operated at Unnao end and fault was sensed in Zone-1 at Agra end. Fault was cleared after 250ms at Unnao end. B phase to earth fault was observed with fault current of 4.414kA from Unnao end and 2.2kA from Agra end.
- Due to LBB operation on 400 kV Agra-Unnao (UP) Ckt, 400 KV Unnao(UP)-Bareilly (UP)Ckt-2 ,400 KV Unnao(UP)- Jehta_Hardoi Road (UP) (PG) Ckt-1, 400/220 kV 315 MVA ICT 3 at Unnao(UP), 765/400 kV 1000 MVA ICT 1 at Unnao(UP) also tripped and 400kV Bus B at Unnao(UP) became dead.
- As per DR of 400 kV Unnao(UP)-Jehta_Hardoi Road (UP) (PG) Ckt-1, DT received at Jehta Hardoi Road end.
- As per SCADA, no load loss of is observed in UP control area.

DR of 400kV Agra- Unnao(end) (UP) circuit



DR of 400kV Agra (end)- Unnao (UP) circuit



Event logger status

| | | | | | | |
|------------|--------------|-------------|-------------------|----------------|------|-------|
| 17/09/2024 | 19:54:47.480 | ELA SIGNALS | /ELA SLOT-H | M2 CARR OUT | SERV | SET |
| 17/09/2024 | 19:55:21.608 | ELA SIGNALS | /ELA SLOT-H | M2 CARR OUT | SERV | RESET |
| 17/09/2024 | 19:55:22.156 | ELA SIGNALS | /400KV AGRA | M1 CARR OUT | SERV | SET |
| 17/09/2024 | 19:55:24.629 | ELA SIGNALS | /400KV AGRA | M1 CARR OUT | SERV | RESET |
| 17/09/2024 | 19:55:26.254 | ELA SIGNALS | /ELA SLOT-H | M2 CARR OUT | SERV | RESET |
| 17/09/2024 | 20:03:15.567 | ELA SIGNALS | /ELA SLOT-H | M2 CARR OUT | SERV | SET |
| 17/09/2024 | 20:03:30.891 | ELA SIGNALS | /ELA SLOT-H | M2 CARR OUT | SERV | RESET |
| 17/09/2024 | 20:03:50.807 | ELA SIGNALS | /ELA SLOT-H | M2 CARR OUT | SERV | SET |
| 17/09/2024 | 20:03:51.870 | ELA SIGNALS | /400KV AGRA | M1 CARR OUT | SERV | SET |
| 17/09/2024 | 20:04:20.677 | ELA SIGNALS | /400KV AGRA | M1 CARR OUT | SERV | RESET |
| 17/09/2024 | 20:04:26.268 | ELA SIGNALS | /ELA SLOT-H | M2 CARR OUT | SERV | RESET |
| 17/09/2024 | 20:05:19.745 | ELA SIGNALS | /ELA SLOT-H | M2 CARR OUT | SERV | SET |
| 17/09/2024 | 20:05:20.696 | ELA SIGNALS | /400KV AGRA | M1 CARR OUT | SERV | SET |
| 17/09/2024 | 20:05:22.569 | ELA SIGNALS | /400KV AGRA | M1 CARR OUT | SERV | RESET |
| 17/09/2024 | 20:05:31.057 | ELA SIGNALS | /ELA SLOT-H | M2 CARR OUT | SERV | RESET |
| 17/09/2024 | 20:06:59.101 | ELA SIGNALS | /ELA SLOT-H | M2 CARR OUT | SERV | SET |
| 17/09/2024 | 20:07:00.021 | ELA SIGNALS | /400KV AGRA | M1 CARR OUT | SERV | SET |
| 17/09/2024 | 20:07:06.122 | ELA SIGNALS | /400KV AGRA | M1 CARR OUT | SERV | RESET |
| 17/09/2024 | 20:07:53.139 | ELA SIGNALS | /400KV AGRA | M1 CARR OUT | SERV | SET |
| 17/09/2024 | 20:08:02.193 | ELA SIGNALS | /400KV AGRA | M1 CARR OUT | SERV | RESET |
| 17/09/2024 | 20:09:05.028 | ELA SIGNALS | /ELA SLOT-H | AGR DIS PRT | ST B | SET |
| 17/09/2024 | 20:09:05.028 | ELA SIGNALS | /ELA SLOT-H | AGR DIS PRT | ST N | SET |
| 17/09/2024 | 20:09:05.030 | ELA SIGNALS | /ELA SLOT-J | AGR DIS PRT | ST B | SET |
| 17/09/2024 | 20:09:05.030 | ELA SIGNALS | /ELA SLOT-J | AGR M1 DIST | OPT | SET |
| 17/09/2024 | 20:09:05.041 | ELA SIGNALS | /ELA SLOT-H | AGR M2 CARR | SEND | SET |
| 17/09/2024 | 20:09:05.058 | ELA SIGNALS | /400KV AGRA | TC1 FAULTY | B | SET |
| 17/09/2024 | 20:09:05.059 | ELA SIGNALS | /ELA SLOT-H | AGR TC2 FAULT | B | SET |
| 17/09/2024 | 20:09:05.064 | ELA SIGNALS | /ELA SLOT-H | AGR M2 DIS | OPT | SET |
| 17/09/2024 | 20:09:05.071 | ELA SIGNALS | /ELA SLOT-H | AGR M2 CARR | REC | SET |
| 17/09/2024 | 20:09:05.073 | ELA SIGNALS | /ELA SLOT-H | AGR M2 CARR | REC | RESET |
| 17/09/2024 | 20:09:05.077 | ELA SIGNALS | /ELA SLOT-H | AGR M2 CARR | REC | SET |
| 17/09/2024 | 20:09:05.166 | ELA SIGNALS | /ELA SLOT-H | AGR M2 CARR | REC | RESET |
| 17/09/2024 | 20:09:05.237 | ELA SIGNALS | /400KV AGRA | LBB OPTD | | SET |
| 17/09/2024 | 20:09:05.251 | ELA SIGNALS | /ELA SLOT-D | AGRA TRIP | OPTD | SET |
| 17/09/2024 | 20:09:05.251 | ELA SIGNALS | /ELA SLOT-D | SPAREDI-16 | | SET |
| 17/09/2024 | 20:09:05.253 | ELA SIGNALS | /ELA SLOT-D | SPAREDI-16 | | RESET |
| 17/09/2024 | 20:09:05.254 | ELA SIGNALS | /ELA SLOT-D | BC TRIP RLY | OPTD | SET |
| 17/09/2024 | 20:09:05.254 | ELA SIGNALS | /ELA SLOT-D | AGRA TRIP | OPTD | RESET |
| 17/09/2024 | 20:09:05.256 | ELA SIGNALS | /ELA SLOT-D | SPAREDI-16 | | SET |
| 17/09/2024 | 20:09:05.257 | ELA SIGNALS | /ELA SLOT-D | BC TRIP RLY | OPTD | RESET |
| 17/09/2024 | 20:09:05.258 | ELA SIGNALS | /ELA SLOT-D | AGRA TRIP | OPTD | SET |
| 17/09/2024 | 20:09:05.260 | ELA SIGNALS | /ELA SLOT-D | BC TRIP RLY | OPTD | SET |
| 17/09/2024 | 20:09:05.261 | ELA SIGNALS | /400KV BAREILLY 2 | TC1 FAULTY | B | SET |
| 17/09/2024 | 20:09:05.261 | ELA SIGNALS | /400KV AGRA | TC1 FAULTY | R | SET |
| 17/09/2024 | 20:09:05.262 | ELA SIGNALS | /ELA SLOT-E | BC TC1 FAULTY | B | SET |
| 17/09/2024 | 20:09:05.263 | ELA SIGNALS | /ELA SLOT-H | AGR TC2 FAULTY | Y | SET |
| 17/09/2024 | 20:09:05.263 | ELA SIGNALS | /ELA SLOT-E | BC TC1 FAULTY | R | SET |
| 17/09/2024 | 20:09:05.264 | ELA SIGNALS | /400KV BAREILLY 2 | TC1 FAULTY | B | RESET |
| 17/09/2024 | 20:09:05.264 | ELA SIGNALS | /ELA SLOT-J | BRL2 TC2 FAL | Y | SET |
| 17/09/2024 | 20:09:05.265 | ELA SIGNALS | /400KV AGRA | TC1 FAULTY | Y | SET |

| | | | | | |
|------------|--------------|-------------|-------------------|------------------|-------|
| 17/09/2024 | 20:09:05.261 | ELA SIGNALS | /400KV BAREILLY 2 | TC1 FAULTY B | SET |
| 17/09/2024 | 20:09:05.261 | ELA SIGNALS | /400KV AGRA | TC1 FAULTY R | SET |
| 17/09/2024 | 20:09:05.262 | ELA SIGNALS | /ELA SLOT-E | BC TC1 FAULTY B | SET |
| 17/09/2024 | 20:09:05.263 | ELA SIGNALS | /ELA SLOT-H | AGR TC2 FAULT Y | SET |
| 17/09/2024 | 20:09:05.263 | ELA SIGNALS | /ELA SLOT-E | BC TC1 FAULTY R | SET |
| 17/09/2024 | 20:09:05.264 | ELA SIGNALS | /400KV BAREILLY 2 | TC1 FAULTY B | RESET |
| 17/09/2024 | 20:09:05.264 | ELA SIGNALS | /ELA SLOT-J | BRL2 TC2 FAL Y | SET |
| 17/09/2024 | 20:09:05.265 | ELA SIGNALS | /400KV AGRA | TC1 FAULTY Y | SET |
| 17/09/2024 | 20:09:05.265 | ELA SIGNALS | /ELA SLOT-H | AGR TC2 FAULT R | SET |
| 17/09/2024 | 20:09:05.267 | ELA SIGNALS | /400KV BAREILLY 2 | TC1 FAULTY B | SET |
| 17/09/2024 | 20:09:05.267 | ELA SIGNALS | /ELA SLOT-J | BRL2 TC2 FAL B | SET |
| 17/09/2024 | 20:09:05.268 | ELA SIGNALS | /ELA SLOT-E | BC TC2 FAULTY R | SET |
| 17/09/2024 | 20:09:05.269 | ELA SIGNALS | /400KV AGRA | TC1 FAULTY R | RESET |
| 17/09/2024 | 20:09:05.270 | ELA SIGNALS | /400KV BAREILLY 2 | TC1 FAULTY Y | SET |
| 17/09/2024 | 20:09:05.270 | ELA SIGNALS | /ELA SLOT-E | BC TC2 FAULTY Y | SET |
| 17/09/2024 | 20:09:05.271 | ELA SIGNALS | /400KV AGRA | TC1 FAULTY R | SET |
| 17/09/2024 | 20:09:05.271 | ELA SIGNALS | /ELA SLOT-E | BC TC1 FAULTY Y | SET |
| 17/09/2024 | 20:09:05.272 | ELA SIGNALS | /ELA SLOT-E | BC TC1 FAULTY R | RESET |
| 17/09/2024 | 20:09:05.272 | ELA SIGNALS | /ELA SLOT-E | BC TC1 FAULTY B | RESET |
| 17/09/2024 | 20:09:05.274 | ELA SIGNALS | /ELA SLOT-E | BC TC1 FAULTY R | SET |
| 17/09/2024 | 20:09:05.275 | ELA SIGNALS | /ELA SLOT-J | AGR DIS PRT ST B | RESET |
| 17/09/2024 | 20:09:05.276 | ELA SIGNALS | /ELA SLOT-J | AGR M1 DIST OPT | RESET |
| 17/09/2024 | 20:09:05.276 | ELA SIGNALS | /ELA SLOT-H | AGR TC2 FAULT R | RESET |
| 17/09/2024 | 20:09:05.276 | ELA SIGNALS | /ELA SLOT-E | BC TC1 FAULTY B | SET |
| 17/09/2024 | 20:09:05.278 | ELA SIGNALS | /ELA SLOT-H | AGR TC2 FAULT R | SET |
| 17/09/2024 | 20:09:05.278 | ELA SIGNALS | /ELA SLOT-D | BC TC2 FAULT Y | SET |
| 17/09/2024 | 20:09:05.279 | ELA SIGNALS | /ELA SLOT-E | BC TC2 FAULTY R | RESET |
| 17/09/2024 | 20:09:05.281 | ELA SIGNALS | /ELA SLOT-E | BC TC2 FAULTY R | SET |
| 17/09/2024 | 20:09:05.282 | ELA SIGNALS | /400KV BAREILLY 2 | TC1 FAULTY Y | RESET |
| 17/09/2024 | 20:09:05.284 | ELA SIGNALS | /400KV BAREILLY 2 | TC1 FAULTY Y | SET |
| 17/09/2024 | 20:09:05.286 | ELA SIGNALS | /ELA SLOT-D | BC TC2 FAULT Y | RESET |
| 17/09/2024 | 20:09:05.289 | ELA SIGNALS | /ELA SLOT-D | BC TC2 FAULT Y | SET |
| 17/09/2024 | 20:09:05.314 | ELA SIGNALS | /ELA SLOT-J | AGR DIS PRT ST B | SET |
| 17/09/2024 | 20:09:05.314 | ELA SIGNALS | /ELA SLOT-J | AGR M1 DIST OPT | SET |
| 17/09/2024 | 20:09:05.348 | ELA SIGNALS | /ELA SLOT-J | BRL2 TC2 FAL R | SET |
| 17/09/2024 | 20:09:05.409 | ELA SIGNALS | /400KV BAREILLY 2 | TC1 FAULTY R | SET |
| 17/09/2024 | 20:09:05.417 | ELA SIGNALS | /400KV BAREILLY 2 | TC1 FAULTY R | RESET |
| 17/09/2024 | 20:09:05.419 | ELA SIGNALS | /400KV BAREILLY 2 | TC1 FAULTY R | SET |
| 17/09/2024 | 20:09:05.515 | ELA SIGNALS | /ELA SLOT-J | AGR DIS PRT ST B | RESET |
| 17/09/2024 | 20:09:05.516 | ELA SIGNALS | /ELA SLOT-J | AGR M1 DIST OPT | RESET |
| 17/09/2024 | 20:09:05.529 | ELA SIGNALS | /400KV AGRA | LBB OPTO | RESET |
| 17/09/2024 | 20:09:05.536 | ELA SIGNALS | /ELA SLOT-H | AGR DIS PRT ST B | RESET |
| 17/09/2024 | 20:09:05.537 | ELA SIGNALS | /ELA SLOT-H | AGR DIS PRT ST N | RESET |
| 17/09/2024 | 20:09:05.589 | ELA SIGNALS | /ELA SLOT-H | AGR M2 CARR SEND | RESET |
| 17/09/2024 | 20:09:05.622 | ELA SIGNALS | /ELA SLOT-H | AGR M2 DIS OPT | RESET |
| 17/09/2024 | 20:09:16.323 | ELA SIGNALS | /ELA SLOT-H | M2 CARR OUT SERV | RESET |
| 17/09/2024 | 20:09:20.433 | ELA SIGNALS | /ELA SLOT-H | M2 CARR OUT SERV | SET |
| 17/09/2024 | 20:09:20.437 | ELA SIGNALS | /400KV AGRA | M1 CARR OUT | SET |
| 17/09/2024 | 20:09:26.126 | ELA SIGNALS | /400KV FANCT | M2 CARR OUT SER | SET |

Exact location and Nature of fault:- B phase to earth fault occurred at 400 kV Agra-Unnao(UP) Ckt with fault location of 85.9 km from Unnao(UP) end.

Reason for delayed clearance of fault :- B phase to earth fault in zone-1 should have been cleared within ≤ 100 ms by CB of 400 kV Agra-Unnao (UP) Ckt at Unnao end but due to line CB failure, LBB protection operated.

Remedial Actions

- 400kV Unnao-Agra line was charged through Transfer Bus, its Circuit Breaker maintenance is under process by O&M team and is expected to be completed by end of November 2024.

THANK YOU.

DETAILED ANALYSIS REPORT OF MULTIPLE TRIPPING AT BBMB HISAR SUB-STATION ON DATED 23/09/2024 at 09:44 Hrs

A. INTRODUCTION

1. Time & Date of Event: 23/09/2024 at 09:44 Hrs.
2. Substation(s) Affected along with voltage level:- 220kV substation, BBMB, Hisar
3. Brief Event Summary:

On dated 23/09/2024 at 09:44 hrs., 04 nos. 220 kV feeders connected with Bus-I namely 220 kV Hisar IA Ckt. 1&2, 220 kV Hisar-Sangrur Ckt. 1&2 tripped due to snapping of Y phase jumper from pad clamp of 220 kV Bus-I isolator no. 227 of 220 kV Hisar-Sangrur Ckt.-II. Fault intimation report of the said event is attached as **Annexure-A**.

B. ANTECEDENT CONDITIONS

1. Weather Information: Normal
2. Additional relevant information viz. power flow, shutdowns etc.: Bus Coupler was in open position.

C. EVENT DATA

1. Change in Frequency: No
2. Generation Loss/Load Loss: Generation Loss:-Nil, Load Loss: 330 MW on 23/09/2024 at 09:44 hrs.
3. Single Line Diagram (SLD) of Affected Area: SLD showing open/close status of all CBs/Isolators of affected voltage level is attached as **Annexure B**.
4. Name and time of the tripped elements in time chronology is given hereunder:

| Sr. No. | Tripped Grid Element | Date / Time of Tripping (As per Event report) |
|---------|-----------------------------|--|
| 1. | 220kV HISAR- IA Ckt-1&2 | 23/09/2024 at 09:44 hrs. |
| 2. | 220kV HISAR-SANGRUR CKT-1&2 | 23/09/2024 at 09:44 hrs. |

5. **Location and type of fault:** Tripping occurred due to snapping of Y phase jumper from pad clamp of 220 kV Bus-I isolator no. 227 of 220 kV Hisar-Sangrur Ckt.-II at 220kv Sub Station BBMB Hisar.

AD

AD

8/10/2024

AD

6. **Flag Details:** On dated 23/09/2024 at 09:44 hrs hrs, 220kV HISAR- IA Ckt-1&2 also tripped from this end due to operation of DP relay in zone-4. 220 kV Hisar-Sangrur Ckt.-I & II tripped from other end in zone-2.
7. **Appropriate Graphical Plot:** Respective Disturbance Record & Event logs are attached as **Annexure-C** and **Annexure-D** respectively.

8. **Equipment failure:** Nil

As per last Thermo Vision Scanning (carried out on dated 25.04.2024), no hot point was observed on the Bus-1 & Bus-2 isolators of 220 Kv Sangrur Ckt-2.

9. **Event Description/ Analysis of the Event Description:**

On dated 23/09/2024 at 09:44 hrs, Y-Phase jumper of 220 kV Bus-1 isolator no. 227 of 220 KV Hisar-Sangrur ckt-2 snapped from pad clamp thereby creating Bus Bar earth fault due to touching of heavy arc to Bus Bar Gantry. 220 KV Hisar-Sangrur ckt-2 was connected with Bus-I. However Bus Zone-1 of Numerical Low impedance centralised Bus-Bar relay at 220 kV Sub Station BBMB Hisar did not operate at the instance of fault. Therefore, the fault was cleared by tripping of Hisar- IA Ckt-1&2 from this end on operation of DP relay in Z-4 and 220 kV Hisar-Sangrur ckt-1 & 2 from other end in Z-2. Bus Coupler was already in open position. Feeders connected with Healthy Bus-II did not trip which is found in order. As per the DR extracted from Bus-Bar relay, max. differential current in Y-phase measured by Check Zone & Main Zone-1 was 10.651 PU, 10.652 PU respectively. Max. restraining current in Y-phase measured by Check Zone. Main Zone-1 was 0.481 PU, 8.471 PU respectively. Check Zone was operated instantly. However, Bus-Bar Main zone-1 did not operate which is found not in order.

On dated 24.09.2024 & 25.09.2024, thorough checking of Siemens make 7SS85 Bus-Bar relay was carried out by analysing the DR, events, configuration, setting of relay. Testing of Bus-Bar relay was also carried out by using Omicron CMC 356 test kit. During the testing, it was found that once differential current supervision alarm picks up, Bus-Bar protection did not operate. Even after differential current supervision alarm is reset, Bus-Bar protection did not operate. After further checking, it has been found that an additional CFC logic was created during the commissioning of relay. As per the additional CFC logic, whenever differential current supervision alarm picks up, it directly blocks Bus-Bar protection irrespective of the setting of differential current supervision alarm. The blocking of Bus-Bar protection function remained continuous due to set reset flip flop circuit

mf AD

mf AD

mf AD
5/10/2024

mf AD

logic in additional CFC. The above mentioned CFC logic has been removed and the setting of differential current supervision alarm has been kept as blocking until dropout. The original CFC logic and modified CFC logic are enclosed as Annexure-E.

After above mentioned changes, Bus-Bar relay has been tested again on dated 08.10.2024 and found tripping immediately if differential current supervision alarm is in reset position and was found blocking if differential current supervision alarm is found persisting. Accordingly, above mentioned testing is found in order as per revised CFC/Setting.

10. Restoration

Restoration of all 220 KV feeders was done one by one with coordination from other ends after taking necessary codes from SLDC Chandigarh. The restoration time of tripped elements in time chronology is given hereunder.

| Sr. No. | Tripped Grid Element | Date / Time of Restoration (As per Event report) |
|---------|----------------------------|---|
| 1. | 220KV HISAR-HISAR IA Ckt-1 | 23/09/2024 at 12:54 hrs |
| 2. | 220KV HISAR-HISAR IA Ckt-2 | 23/09/2024 at 12:54 hrs |
| 3. | 220KV HISAR-SANGRUR CKT-1 | 23/09/2024 at 17:03 hrs |
| 4. | 220KV HISAR-SANGRUR CKT-2 | 23/09/2024 at 19:40 hrs |

11. For Smooth functioning of the low impedance bus bar protection Relay installed at all stations following points may be taken care :-

1. Healthiness of Bus Isolator status and Circuit Breaker status in Bus-Bar protection relay must be ensured at the Sub-Station. Further isolating links be installed in the Bus Bar protection Panel for extending Bus Isolator status of the feeders connected to respective Bus.
2. Whenever differential current supervision alarm picks up, it needs to be attended immediately.


1
mf
AD


23/10/24

23/10/24

(23/10/24)

3. Existing time setting of reverse zone (i.e. Zone-4) in the distance protection relay of 220 kV feeders is found 300 msec. As per NRPC protection philosophy, tZ4 should be 300 msec in case Bus Bar protection is functional. Therefore, time setting of reverse zone Z4 is found in order. The impedance setting of reverse zone has been revised from 520 m Ω to 700 m Ω in order to adequately cover the entire Bus Bar section.


(Er. Manish) 08/10/2024
AD/P&T Cell,
BBMB, Bhiwani.


(Er. Ranbir Singh Sharma)
Asst. Director, P&T Cell
BBMB, Panipat.


(Er. Tarun Dewan)
Sr. Xen, O&M Division
BBMB, Hisar.


(Er. Ashok Kumar)
Dy. Director, P&T Cell
BBMB, Bhiwani.

Annexure-XX

RE: Mock testing of SPS of 500kV HVDC Mundra-Mahindergarh link

Thu 8/29/2024 7:29 PM

To:NRLDC SO 2 <nrlcdso2@grid-india.in>; CPCC1 <rtamc.nr1@powergrid.in>;

Cc:seo-nrpc <seo-nrpc@nic.in>; Somara Lakra (सोमारा लाकरा) <somara.lakra@grid-india.in>; Mahavir Prasad Singh (महावीर प्रसाद सिंह) <mahavir@grid-india.in>; Arunkumar P <Arunkumar.P@adani.com>; Sugata Bhattacharya (सुगाता भट्टाचार्या) <sugata@grid-india.in>; Deepak Kumar <deepak.kr@grid-india.in>; AMIT SHARMA <amsharma@grid-india.in>; Bikas Kumar Jha (बिकास कुमार झा) <bikaskjha@grid-india.in>; Manas Ranjan Chand (मानस रंजन चंद) <manas@grid-india.in>; Aman Gautam (अमन गौतम) <amangautam@grid-india.in>; Gnanaguru . <Gnanaguru.1@adani.com>; Sumeet Sharma <Sumeet.Sharma@adani.com>; Naman Vyas <Namany.Vyas@adani.com>; Milan Popat <Milan.Popat@adani.com>; Nihar Raj <nihar.raj@adani.com>; Abhishek Kukreja <Abhishek.Kukreja@adani.com>;

5 attachments (9 MB)

Counter (2).jpg; Counter.jpg; TPS (2).jpg; TPS.jpg; 220KV Alwar ss.jpg;

****Warning****

This email has not originated from Grid-India. Do not click on attachment or links unless sender is reliable.
Malware/ Viruses can be easily transmitted via email.

Dear Sir,

Please find the attached Photos. on 28-08-2024, a representative from M/s. Commtel Networks visited the Mahendragarh site and confirmed the healthiness of the SDH and TPS, along with their associated cards.

All SPS System equipment are functioning properly. The 15 TPS installed in the remote substation.

The details and status of TPS and Counter at Mahendragarh End.

| S.No | TPS | TPS Status | Counter | Counter Status |
|------|-------------|------------|---------|----------------|
| 1 | PG Hissar | ON | 17 | OKAY |
| 2 | Bhiwani | ON | 17 | OKAY |
| 3 | Dadari | ON | 17 | OKAY |
| 4 | Alwar | ON | - | OFF |
| 5 | Bhilwara | ON | 12 | OKAY |
| 6 | Merta | ON | 14 | OKAY |
| 7 | Ratangarh | ON | - | OFF |
| 8 | Gobinugarg | ON | - | OFF |
| 9 | Malerkotla | ON | - | OFF |
| 10 | Laton Kalan | ON | 6 | OKAY |
| 11 | Mandula | ON | 12 | OKAY |
| 12 | Bamnauli | ON | - | OFF |
| 13 | Shamli | ON | - | OFF |
| 14 | Bahadurgarh | ON | 10 | OKAY |

| | | | | |
|----|----------|----|---|-----|
| 15 | Dhanonda | ON | - | OFF |
|----|----------|----|---|-----|

There alarms on the system are due to the following reasons.

1. Equipment Failure/ card failure/ power failure at Remote Sites.
2. Cable connectivity break between the remote System and cable coming from Field.
3. E1 connectivity outage at remote Sites.

Our team, with support from Commtel Networks, visited the nearest TPS installed at the 220/132 kV Alwar Substation to check its healthiness. However, during the inspection, the panel was found to be de-energized, necessitating an end-to-end test. (Photo Attached) Similarly, each substation needs to be ensured the healthiness of the TPS by respective Substation owner.

We request you to please confirm the healthiness of the Sr no 1 and 2 .

Thanks and Regards,

Kalicharan Sahu

(O&M) HVDC & EHV Substations,

Adani Energy Solutions Limited

| ±500kV HVDC Mahendragarh Terminal Sub Station I

Village-Kheri- Aghiyar, Taluka- Kanina, Mahendragarh 123 029, Haryana, India

Mob +91 9764006167| Off +91 1285 277326

adani

Growth
with
Goodness

Our Values: Courage | Trust | Commitment

f t i+ /AdaniOnline

From: NRLDC SO 2 <nrlcdcso2@grid-india.in>

Sent: Tuesday, August 27, 2024 10:07 AM

To: SLDC Punjab <se-sldcprojects@pstcl.org>; PC PSTCL SLDC PUNJAB <pcpstcl@gmail.com>; Haryana <sldcharyanacr@gmail.com>; Delhi <sldcmintoroad@gmail.com>; UP <sera@upslcd.org>; Rajasthan <SE.LDRVPNL@RVPN.CO.IN>; ce.ld@rvpn.co.in; CPCC1 <rtamc.nr1@powergrid.in>; neerajk@powergrid.in; setncmrt@upptcl.org; bharatlalgujar@gmail.com; akashdeep3433786@gmail.com; xenemtcbhpp2@bbmb.nic.in; PC Control Room <pccont@bbmb.nic.in>; se.prot.engg@rvpn.co.in; Arunkumar P <Arunkumar.P@adani.com>; Kali Charan Sahu <Kalicharan.Sahu@adani.com>; rajbir-walia79@yahoo.com; ase-sldcop@pstcl.org; sesldcop@hvpn.org.in; cepso@upslcd.org; se-sldcop <se-sldcop@pstcl.org>; SICHVDC Controlroom <SICHVDC.Controlroom@adani.com>

Cc: seo-nrpc <seo-nrpc@nic.in>; somara.lakra <somara.lakra@grid-india.in>; Mahavir Prasad Singh (महावीर प्रसाद सिंह) <mahavir@grid-india.in>; Sugata Bhattacharya (सुगता भट्टाचार्या) <sugata@grid-india.in>; deepak.kr <deepak.kr@grid-india.in>; AMIT SHARMA <amsharma@grid-india.in>; bikaskjha <bikaskjha@grid-india.in>; Manas Ranjan Chand (मानस रंजन चंद) <manas@grid-india.in>; Aman Gautam (अमन गौतम) <amangautam@grid-india.in>

Subject: Re: Mock testing of SPS of 500kV HVDC Mundra-Mahindergarh link

***CAUTION:** This mail has originated from outside Adani. Please exercise caution with links and attachments.*

Sir,

उत्तर प्रदेश राज्य भार प्रेषण केन्द्र लि०
यू०पी०एस०एल०डी०सी०परिसर, विभूति
खण्ड 11, गोमती नगर, लखनऊ-226010
ई मेल : sera@upslde.org



U.P. State Load Despatch Centre Ltd.
UPSLDC Complex, Vibhuti Khand - II
Gomti Nagar, Lucknow- 226010
E-mail: sera@upslde.org

No: - 2661 /SE(R&A)/EE-II/SPS

Dated: - 07/08/2024

General Manager, NRLDC18-A,
SJSS Marg, Katwaria Sarai,
New Delhi - 110016

Subject- Regarding SPS of HVDC Mundra-Mahendargarh line

Kindly refer to SE (ETC) Muzaffarnagar letter no/062/E.T.C./MZN/400 kV S/S Shamli dated 05.05.2024. (copy enclosed) regarding feeder wise load of Shamli area. As per the letter, at present complete load relief (i.e. 300MW) may not be provided by 220 kV Shamli, so that alternatively feeder and load details of 400 kV Shamli has also been provided. Also it is informed that at present SPS system at 220 kV Shamli is not healthy which is being maintained by PGCI.

It is therefore requested to kindly instruct the concerned to incorporate 132 kV feeders of 220 kV Shamli & 400 kV Shamli in SPS of HVDC Mundra-Mahendargarh line so that appropriated load relief may be provided from UP Control area and take necessary action regarding healthiness of SPS system

Sangeeta

(Sangeeta)

Superintending Engineer (R&A)

No: - /SE(R&A)/EE-II/SPS

Dated: - 2024

Copy forwarded to following via e-mail for kind information and necessary action:-

1. Director, UPSLDC, Vibhuti Khand - II, Gomti Nagar, Lucknow.
2. Director (Operation), UPPTCL, 11th Floor, Shakti Bhawan Extn., Lucknow.
3. Chief Engineer (PSO), Vibhuti Khand - II, Gomti Nagar, Lucknow.
4. Chief Engineer (Trans. West), Pareshan Bhawan, 130D, Hydrel Colony, Victoria Park, Meerut 250001.
5. SE (Operations), 18 - A SJSS Marg, Katwaria Sarai, New Delhi, 110016.

(Sangeeta)

Superintending Engineer (R&A)



कार्यालय
अधीक्षण अभियन्ता
विद्युत पारेषण मण्डल
उ०प्र०पावर ट्रांसमिशन कारपोरेशन लि०
132 के०वी० भोपारोड उपकेन्द्र
मुजफ्फरनगर-251001

OFFICE OF THE
SUPERINTENDING ENGINEER
Electricity Transmission Circle
U.P. Power Transmission Corporation Ltd.
132 KV Bhopa Road Sub-station
Muzaffarnagar-251001

दूरभाष : 0131-2608038

Ph. 0131-2608038

E-mail : seetcmzn@upptcl.org, seetcmzn@gmail.com

संख्या / No. 1062 /E.T.C./MZN/400 KV S/S Shamli

दिनांक / DATED 05/08/24

Subject: - Regarding SPS of HVDC Mundra-Mahendargarh.

Superintending Engineer (R & A)
U.P State Load Despatch Centre Ltd.
UPSLDC Complex, Vibhuti Khand-II
Gomti Nagar, Lucknow.
Email. sera@upslde.org

Please refer to your office letter no. 2187 dt. 01.07.2024, forwarded to this office by SE (T&C), Meerut vide endorsement no. 2237/CE(TW)/MT/SPS dt. 23.07.2024 vide which it has been requested to provide details of 132 KV feeders for planned relief to HVDC Mundra-Mahendargarh SPS.

In this reference, it is to apprise that following is the details of 132 KV feeders being fed from 220 KV Sub-Station Shamli.

| S.No. | Name of feeder | Connected Load (MVA) | Maximum Load (MW) | Average Load (MW) |
|-------|---------------------|----------------------|-------------------|-------------------|
| 1 | 132 KV Lalukheri | 63+63 | 72 | 47 |
| 2 | 132 KV Jhinhana | 63+40+40 | 80 | 52 |
| 3 | 132 KV Kairana-I/II | 63+63 | 41 | 27 |
| 4 | 132 KV Jasala | 63+40 | 58 | 38 |
| Total | | | 251 | 164 |

1. Following Case wise Trippings of 132 KV Feeders at 220 KV Sub-Station, Shamli for tripping of HVDC Mundra-Mahendargarh Line may be used.

(A) In Maximum Load Condition:-

| S. No. | State.L.S quantum | Name of feeding substation | Feeder/line/ equipment | MW | Case-1 50 MW | Case-2 100 MW | Case-3 200MW | Case-4 300 MW |
|--------------|--|---------------------------------|------------------------|------|--------------|---------------|--------------|---------------|
| 1 | Uttar Pradesh Case-1 =50 MW Case-2 =100 MW Case-3 =200 MW Case-4 =300 MW | 220 KV Substation, Shamli | 132 KV Jasala | 58 | 1 | 1 | 1 | 1 |
| 2 | | | 132 KV Kairana-I | 20.5 | | 1 | | 1 |
| 3 | | | 132 KV Kairana-II | 20.5 | - | 1 | | 1 |
| 4 | | | 132 KV Lalukheri | 72 | - | - | 1 | 1 |
| 5 | | | 132 KV Jinhana | 80 | - | - | 1 | 1 |
| Total Relief | | | | 251 | 58 | 99 | 210 | 251 |

(B) In Average Load Condition :-

| S. No. | State.L.S quantum | Name of feeding substation | Feeder/line/ equipment | MW | Case-1 50 MW | Case-2 100 MW | Case-3 200MW | Case-4 300 MW |
|--------------|--|---------------------------------|------------------------|------|--------------|---------------|--------------|---------------|
| 1 | Uttar Pradesh Case-1 =50 MW Case-2 =100 MW Case-3 =200 MW Case-4 =300 MW | 220 KV Substation, Shamli | 132 KV Jasala | 38 | 1 | | 1 | 1 |
| 2 | | | 132 KV Kairana-I | 13.5 | 1 | | 1 | 1 |
| 3 | | | 132 KV Kairana-II | 13.5 | - | | 1 | 1 |
| 4 | | | 132 KV Lalukheri | 47 | - | 1 | 1 | 1 |
| 5 | | | 132 KV Jinhana | 52 | - | 1 | 1 | 1 |
| Total Relief | | | | 164 | 51.5 | 99 | 164 | 164 |

Alternatively HVDC Mundra-Mahendargarh SPS may be shifted to 400 KV Sub-Station Shamli, details of 132 KV feeders from 400 KV Sub-Station Shamli with its Maximum and Average load is as follows :

| S.No. | Name of feeder | Connected Load (MVA) | Maximum Load (MW) | Average Load (MW) |
|-------|--------------------|----------------------|-------------------|-------------------|
| 1 | 132 KV Budhana | 63+40 | 82 | 53 |
| 2 | 132 KV Kharad | 63+40 | 78 | 51 |
| 3 | 132 KV Jalalpur | 40+40 | 41 | 27 |
| 4 | 132 KV Thanabhawan | 63+63+40 | 74 | 48 |
| 5 | 132 KV Kaniyan | 40+40 | 35 | 23 |
| Total | | | 310 | 202 |

2. Following Case wise Trippings of 132 KV Feeders at 400 KV Sub-Station, Shamli for tripping of HVDC Mundra-Mahendargarh Line is hereby recommended


(A). In Maximum Load Condition :-

| S. No. | State.L.S quantum | Name of feeding substation | Feeder/line/ equipment | MW | Case-1 50 MW | Case-2 100 MW | Case-3 200MW | Case-4 300 MW |
|--------------|--|----------------------------------|------------------------|-----|--------------|---------------|--------------|---------------|
| 1 | Uttar Pradesh Case-1 - 50 MW Case-2 - 100 MW Case-3 - 200 MW Case-4 - 300 MW | 400 KV Subsatation, Shamli | 132 KV Budhana | 82 | - | - | 1 | 1 |
| 2 | | | 132 KV Kharad | 78 | - | - | 1 | 1 |
| 3 | | | 132 KV Jalalpur | 41 | 1 | - | 1 | 1 |
| 4 | | | 132 KV Thanabhawan | 74 | - | 1 | - | 1 |
| 5 | | | 132 KV Kaniyan | 35 | 1 | 1 | - | 1 |
| Total Relief | | | | 310 | 76 | 109 | 201 | 310 |

(B). In Average Load Condition :-

| S. No. | State.L.S quantum | Name of feeding substation | Feeder/line/ equipment | MW | Case-1 50 MW | Case-2 100 MW | Case-3 200MW | Case-4 300 MW |
|--------------|--|----------------------------------|------------------------|-----|--------------|---------------|--------------|---------------|
| 1 | Uttar Pradesh Case-1 - 50 MW Case-2 - 100 MW Case-3 - 200 MW Case-4 - 300 MW | 400 KV Subsatation, Shamli | 132 KV Budhana | 53 | - | 1 | 1 | 1 |
| 2 | | | 132 KV Kharad | 51 | 1 | 1 | 1 | 1 |
| 3 | | | 132 KV Jalalpur | 27 | - | - | 1 | 1 |
| 4 | | | 132 KV Thanabhawan | 48 | - | - | 1 | 1 |
| 5 | | | 132 KV Kaniyan | 23 | - | - | 1 | 1 |
| Total Relief | | | | 202 | 51 | 104 | 202 | 202 |

Submitted for information and necessary action


(Nikhil Kumar)
Superintending Engineer

संख्या / No.

/E.T.C./MZN/

दिनांक / DATED

Copy forwarded to the following for information and necessary action :

1. Chief Engineer (TW) UPPTCL Meerut.
2. Superintending Engineer, Electricity (T&C) Circle, UPPTCL Meerut.
3. Executive Engineer Electricity Transmission Division, Shamli

(Nikhil Kumar)
Superintending Engineer

कार्यालय
अधीक्षण अभियन्ता
विद्युत परीक्षण एवं परिचालन मण्डल
उ०प्र० पावर ट्रांसमिशन कारपोरेशन लि०
प्रथम तल पारेषण भवन, 130-डी, विक्टोरिया पार्क
मेरठ- 250 003
मोबाइल: 9412749817



OFFICE OF THE
SUPERINTENDING ENGINEER
Electricity Test & Commissioning Circle
U.P. POWER TRANSMISSION CORPORATION LTD.
1st Floor Pareshan Bhawan, 130-D, Victoria Park,
Meerut 250 003
Mobile: 9412749817

No. 82... / ETCC-MT /

Dated- 30/05/24

Sub :- SPS related to HVDC Mundra-Mahendargarh.

Superintending Engineer (R&A)
UPSLDC Vibhuti Khand,
Gomti Nagar,
Lucknow.


(By e-mail)

In reference to the above cited subject, UPSLDC via email on 22.05.2024 informed that on 17.05.2024 at 16:20 hrs, Case-3 of SPS related to HVDC Mundra - Mahendargarh operated. As per action in case-3 operation of this line SPS, 200MW load relief at 220kV Shamli (UP) is desired. However, no load relief at 220kV Shamli was observed at given date and time. It is to bring in your notice that due to commissioning of 400kV Shamli S/s entire power flow scenario has been changed. Current situation is summarized as below.

| At 220kV Shamli S/s feeders shown in the list | Planned load relief (MW) | Current situation |
|---|--------------------------|--|
| Thana Bhawan -1 | 25 | The only line cateting Thana Bhawan has been made LILO at 132kV Jalalpur. Now Jalalpur is fed from 220kV Shamli S/s while load of Thana Bhawan is fed from 400kV Shamli S/s. |
| Thana Bhawan -2 | 25 | |
| Jasala-1 | 25 | Only one line exists. |
| Jasala-2 | 25 | |
| Kharad-1 | 50 | Only one line exists which is normally kept open at Kharad and load of Kharad is normally fed from 400kV Shamli S/s. |
| Kharad-2 | 50 | |
| Baraut-1 | 150 (case-4) | No such line exist at 220kV Shamli S/s. |
| Baraut-2 | 150 (case-4) | |

In view of the above facts, entire load relief strategy needs to be reviewed and redesigned for SPS. On 17.05.2024 at 16:20 hrs, no tripping observed at 220kV S/S Shamli as SPS system is unhealthy, which is being maintained by M/s PGCIL.

Hence it is requested to you to kindly coordinate with M/s PGCIL for modification of the scheme and rectification of the fault in SPS.



(Pramod Kumar Mishra)
Superintending Engineer

No. 82... / ETCC-MT /

Dated/- 30/05/24

Copy forwarded to the following for information & necessary action:-

1. Chief Engineer (TW), UPPTCL Victoria Park, Meerut.
2. Executive Engineer, Electricity Test & Commissioning Div., Muzaffarnagar.


(Pramod Kumar Mishra)
Superintending Engineer

Rajasthan Details

Revised updated feeder details (radial) along with expected average Load Relief

| S.No. | Name of Sub- Station | Feeder name as per existing detail | Revised name of Existing Feeder /Line/Equipment | Average Load relief (MW) | Remark |
|-------|----------------------|------------------------------------|---|---------------------------|------------------------------------|
| 1 | 220 kV GSS Alwar | 132 kV GSS Mundawar | 132 kV GSS Pinan | 25 | |
| | | 132 kv GSS Bansoor | 132 kV GSS Telco | 45 | |
| | | 132 kV GSS Ramgarh | 132 kV GSS Ramgarh | 65 | |
| | | 132 kV GSS Malakhera | 132 kV GSS Malakhera | 50 | |
| | | 132 kV Alwar (LOCAL) | 132 kV GSS Alwar (LOCAL) | 120 | |
| 2 | 220 kV GSS Ratangarh | 132 kV Sardar Sher | | | Generally Feed from 220 kV Halasar |
| 3 | 220 kV GSSV Bhilwara | 132 kV GSS Gangapur | 132 kv GSS Karoi | 15 | |
| | | 132 kV GSS Danta | 132 kV GSS Danta | 30 | |
| | | 132 kV GSS Devgarh | 132 kV GSS Bankali | 18 | |
| | | 132 kV GSS Kareda | | | |
| 4 | 400 kV GSS Merta | 132 kV GSS Kuchera | 132 kV GSS Dhawa | 25 | |
| | | 132 kV GSS Lamba | 132 kV GSS Lamba jatan | 55 | |
| | | 132 kV GSS Gotan | | | |

Email**Control Room CONTROL ROOM SLDC****Re: Review of SPS installed for 500kV HVDC Mundra - Mahindergarh.****From :** Executive Engineer TS Rewari
<xentsrwr@hvpn.org.in>

Thu, Aug 29, 2024 01:20 PM

Subject : Re: Review of SPS installed for 500kV HVDC Mundra - Mahindergarh.**To :** Control Room CONTROL ROOM SLDC
<controlroomslcdc@hvpn.org.in>**Cc :** SE TS GGN <setsggn@hvpn.org.in>, Executive Engineer Executive Engineer
<xen400kvdhanoda@hvpn.org.in>, Substation Engineer <sse220kvlulaahir@hvpn.org.in>

In continuation of trailing email and discussion held today telephonically, it is gathered that desired load relief shall not get as load of 220 kV Lula Ahir shall be fed through 220 kV Dadri-Lula Ahir line being synchronized. Therefore, it is proposed that in the existing scheme SPS, the tripping of 220 kV D/C Lula Ahir line at 400 kV Dhanonda end may be removed and tripping of all incomers (2 no. 132 kV Incomers of 100 MVA 220/132 kV TFs and one no. 33 kV incomer of 100 MVA 220/33 kV TF) at 220 kV Lula Ahir substation may be added.

The maximum load (for FY 2023-24) on three no. 100 MVA TFs installed at 220 kV Lula Ahir is 53.46 MVA, 86.26 MVA and 87.02 MVA

The average load on three no. 100 MVA TFs installed at 220 kV Lula Ahir is 50 MVA, 70 MVA and 70 MVA

From: "Executive Engineer TS Rewari" <xentsrwr@hvpn.org.in>
To: "Control Room CONTROL ROOM SLDC" <controlroomslcdc@hvpn.org.in>
Cc: "SE TS GGN" <setsggn@hvpn.org.in>, "Executive Engineer Executive Engineer" <xen400kvdhanoda@hvpn.org.in>, "Substation Engineer" <sse220kvnarnaul@hvpn.org.in>
Sent: Wednesday, August 28, 2024 12:46:13 PM
Subject: Re: Review of SPS installed for 500kV HVDC Mundra - Mahindergarh.

In reference of trailing email it is submitted that 220 kV Lula Ahir is connected with 400 kV Dhanonda through 220kV D/C line and with 220 kV Dadri through 220kV S/C line and with 220 kV Rewari with 220kV S/C line.

In general circuits of 400 kV Dhanonda and 220 kV Dadri runs in synchronization. The maximum load (for FY 2023-24) on three no. 100 MVA TFs installed at 220 kV Lula Ahir is 53.46 MVA, 86.26 MVA and 87.02 MVA. It is further added that in general 220 kV Dadri takes load from 220 kV Lula Ahir substation and thus act as sink.

In case of operation of SPS at 400 kV Dhanonda, the desired load relief as mentioned in trailing email (90+95 MW) can be achieved through existing scheme (by outage of three no. 100 MVA TFs and 220 kV Dadri (acting as sink)).

Regards
XEN/TS Division
HVPNL Rewari.

From: "Control Room CONTROL ROOM SLDC" <controlroomsldc@hvpn.org.in>
To: "Executive Engineer TS Rewari" <xentsrwr@hvpn.org.in>, "Executive Engineer TS Rohtak" <xentsrtk@hvpn.org.in>, "Executive Engineer Ts Bhiwani" <xentsbhw@hvpn.org.in>, "Executive Engineer Executive Engineer" <xen400kvdhanoda@hvpn.org.in>, xendhanonda@gmail.com
Cc: "Chief Engineer SO Commercial" <cesocomml@hvpn.org.in>, "Chief Engineer TS Panchkula" <cetspkl@hvpn.org.in>, "Chief Engineer TS Hisar" <cetshsr@hvpn.org.in>, "Superintending Engineer SLDC OP" <sesldcop@hvpn.org.in>, "SE TS Rohtak" <setsrtk@hvpn.org.in>, "SE TS GGN" <setsggn@hvpn.org.in>, "Superintending Engineer TS Hisar" <setshsr@hvpn.org.in>, "Superintending Engineer MP CC Dhulkote" <sempccdk@hvpn.org.in>, "Superintending Engineer MP CC Delhi" <sempccdelhi@hvpn.org.in>, "Executive Engineer MP Rohtak" <xenmpccrtk@hvpn.org.in>, "XEN MP Hisar" <xenmpcchsr@hvpn.org.in>, "XEN MP CC" <xenmpccggn@hvpn.org.in>
Sent: Wednesday, August 21, 2024 11:57:59 AM
Subject: Review of SPS installed for 500kV HVDC Mundra - Mahindergarh.

Sir,

Please see the attachments.

--

Regards,
SCE (पाली प्रभारी अभियंता)/SLDC Control room,
HVPNL Panipat
Contact No- 9053090722,9053090721,0180-2664095

**Every 8333.3 sheets of paper costs us a tree.
Please don't print this e-mail unless you really need to. Save Paper Save Trees**

Fwd: Review of SPS installed for 500kV HVDC Mundra - Mahindergarh.

Control Room CONTROL ROOM SLDC <controlroomsldc@hvpn.org.in>

Fri 8/30/2024 12:44 PM

To: NRLDC SO 2 <nrldcso2@grid-india.in>; NRLDC SO-II <nrldcso2@gmail.com>; Deepak Kumar <deepak.kr@grid-india.in>;

Cc: Superintending Engineer SLDC OP <sesldcop@hvpn.org.in>;

2 attachments (209 KB)

Email SPS Rewari.pdf; Regarding SPS Bhiwani.pdf;

****Warning****

This email has not originated from Grid-India. Do not click on attachment or links unless sender is reliable. Malware/ Viruses can be easily transmitted via email.

Sir,

In reference to the SPS installed for 500kV HVDC Munda - Mahindergarh link the information received from TS wing (copy attached) is as under:

1. At 400kV Dhanonda through Lula Ahir substation:- It is proposed that in the existing scheme SPS, the tripping of 220 kV D/C Lula Ahir line at 400 kV Dhanonda end may be removed and tripping of all incomers (2 no. 132 kV Incomers of 100 MVA 220/132 kV TFs and one no. 33 kV incomer of 100 MVA 220/33 kV TF) at 220 kV Lula Ahir substation may be added. The maximum load (for FY 2023-24) on three no. 100 MVA TFs installed at 220 kV Lula Ahir is 53.46 MVA, 86.26 MVA and 87.02 MVA. The average load on three no. 100 MVA TFs installed at 220 kV Lula Ahir is 50 MVA, 70 MVA and 70 MVA.

2. At 400/220kV Bhiwani BBMB: It is proposed that in the existing scheme SPS, the tripping of 220 kV Bapora (Bhiwani HVPNL) D/C line at Bhiwani BBMB end may be removed and tripping of all incomers (2 no. 132 kV Incomers of 100 MVA 220/132 kV T-1 & T-2 TFs) at 220 kV Bapora (Bhiwani HVPNL) substation may be added. The maximum load on two no. 100 MVA TFs installed at 220kV Bhiwani HVPNL is 80 MW and 85 MW respectively. The average load on two no. 100 MVA TFs installed at 220kV Bhiwani HVPNL is 70 MW and 70 MW respectively.

3. At 132kV Charkhi Dadri: It is proposed that in the existing scheme SPS, the tripping of 132kV Kalanaur line at Dadri BBMB end may be removed and tripping of 132kV Haluwas & 132kV Dadri old at Dadri BBMB may be added. The maximum load on 132kV Haluwas & 132kV Dadri old line is 45 MW and 50 MW respectively. The average load on 132kV Haluwas & 132kV Dadri old line is 40 MW and 40 MW respectively.

Rest information kept unchanged. It is also added here that the fiber connectivity is also available on all the above substations.

It is also pertinent to mention here that 700 MW load relief is expected from Haryana. Rest of the states have been allotted with a relative less amount of relief as compared to Haryana for 500kV HVDC Mundra - Mahendargarh link. The Haryana share from APL Mundra has also been reduced now. In view of the above, the expected load relief from the NR states is required to be reviewed accordingly. The same was also pointed out by this office during the online meeting held on dated 20.08.2024.

This is for information & further necessary action please.

From: "Executive Engineer TS Rewari" <xentsrwr@hvpn.org.in>

To: "Control Room CONTROL ROOM SLDC" <controlroomsldc@hvpn.org.in>

Cc: "SE TS GGN" <setsggn@hvpn.org.in>, "Executive Engineer Executive Engineer" <xen400kvdhanoda@hvpn.org.in>, "Substation Engineer" <sse220kvlulaahir@hvpn.org.in>

Sent: Thursday, August 29, 2024 1:20:08 PM

Subject: Re: Review of SPS installed for 500kV HVDC Mundra - Mahindergarh.

In continuation of trailing email and discussion held today telephonically, it is gathered that desired load relief shall not get as load of 220 kV Lula Ahir shall be fed through 220 kV Dadri-Lula Ahir line being synchronized. Therefore, it is proposed that in the existing scheme SPS, the tripping of 220 kV D/C Lula Ahir line at 400 kV Dhanonda end may be removed and tripping of all incomers (2 no. 132 kV Incomers of 100 MVA 220/132 kV TFs and one no. 33 kV incomer of 100 MVA 220/33 kV TF) at 220 kV Lula Ahir substation may be added.

The maximum load (for FY 2023-24) on three no. 100 MVA TFs installed at 220 kV Lula Ahir is 53.46 MVA, 86.26 MVA and 87.02 MVA

The average load on three no. 100 MVA TFs installed at 220 kV Lula Ahir is 50 MVA, 70 MVA and 70 MVA

From: "Executive Engineer TS Rewari" <xentsrwr@hvpn.org.in>
To: "Control Room CONTROL ROOM SLDC" <controlroomsldc@hvpn.org.in>
Cc: "SE TS GGN" <setsggn@hvpn.org.in>, "Executive Engineer Executive Engineer" <xen400kvdhanoda@hvpn.org.in>, "Substation Engineer" <sse220kvnamaul@hvpn.org.in>
Sent: Wednesday, August 28, 2024 12:46:13 PM
Subject: Re: Review of SPS installed for 500kV HVDC Mundra - Mahindergarh.

In reference of trailing email it is submitted that 220 kV Lula Ahir is connected with 400 kV Dhanonda through 220kV D/C line and with 220 kV Dadri through 220kV S/C line and with 220 kV Rewari with 220kV S/C line.

In general circuits of 400 kV Dhanonda and 220 kV Dadri runs in synchronization. The maximum load (for FY 2023-24) on three no. 100 MVA TFs installed at 220 kV Lula Ahir is 53.46 MVA, 86.26 MVA and 87.02 MVA. It is further added that in general 220 kV Dadri takes load from 220 kV Lula Ahir substation and thus act as sink.

In case of operation of SPS at 400 kV Dhanonda, the desired load relief as mentioned in trailing email (90+95 MW) can be achieved through existing scheme (by outage of three no. 100 MVA TFs and 220 kV Dadri (acting as sink)).

Regards
XEN/TS Division
HVPNL Rewari.

From: "Control Room CONTROL ROOM SLDC" <controlroomsldc@hvpn.org.in>
To: "Executive Engineer TS Rewari" <xentsrwr@hvpn.org.in>, "Executive Engineer TS Rohtak" <xentsrtk@hvpn.org.in>, "Executive Engineer Ts Bhiwani" <xentsbhw@hvpn.org.in>, "Executive Engineer Executive Engineer" <xen400kvdhanoda@hvpn.org.in>, xendhanonda@gmail.com <cetsshsr@hvpn.org.in>, "Superintending Engineer SLDC OP" <sesldcop@hvpn.org.in>, "SE TS Rohtak" <setsrtk@hvpn.org.in>, "SE TS GGN" <setsggn@hvpn.org.in>, "Superintending Engineer TS Hisar" <setshsr@hvpn.org.in>, "Superintending Engineer MP CC Dhulkote" <sempccdt@hvpn.org.in>, "Superintending Engineer MP CC Delhi" <sempccdelhi@hvpn.org.in>, "Executive Engineer MP Rohtak" <xenmpccrtk@hvpn.org.in>, "XEN MP Hisar" <xenmpccshr@hvpn.org.in>, "XEN MP CC" <xenmpccggn@hvpn.org.in>
Sent: Wednesday, August 21, 2024 11:57:59 AM
Subject: Review of SPS installed for 500kV HVDC Mundra - Mahindergarh.

Sir,

Please see the attachments.

--
Regards,
SCE (पाली प्रभारी अभियंता)/SLDC Control room,
HVPNL Panipat
Contact No- 9053090722,9053090721,0180-2664095

**Every 8333.3 sheets of paper costs us a tree.
Please don't print this e-mail unless you really need to. Save Paper Save Trees**

--
Regards,
SCE (पाली प्रभारी अभियंता)/SLDC Control room,
HVPNL Panipat
Contact No- 9053090722,9053090721,0180-2664095

**Every 8333.3 sheets of paper costs us a tree.
Please don't print this e-mail unless you really need to. Save Paper Save Trees**



HARYANA VIDYUT PRASARAN NIGAM LIMITED

Regd. Office: Shakti Bhawan, Plot No. C-4, Sector-6, Panchkula, 134109.

Corporate Identity Number: U40101HR1997SGC033683

Website: www.hvpn.org.in, E-mail - xentsbhw@hvpn.org.in

Phone No: 01664-242797(O)

To

The Executive Engineer,
LDPC, HVPNL,
Panipat.

Memo No.Ch-116/OMBE-7

Dated: 29.08.2024


Subject: SPS scheme at HVPNL substations for getting load relief due to tripping of 500Kv HVDC Mundra – Mahendargarh

Please refer to this O/Memo No. 108/OMBE-7 dated 27.08.2024 and O/Email dated 09.08.2024 on the subject cited matter.

In this continuation to above, the details of SPS under TS division, HVPNL, Bhiwani is as under:

| S No. | Name of feeding S/Stn | Feeder/Line/Equipment | SPS Installed | Max. Load | Load Relief (Avg Load) | Remarks |
|-------|--------------------------|--|---------------|-----------|------------------------|--|
| 1 | 220KV S/Stn Bhiwani | 132KV IA Bhiwani Line | UFR | 50MW | 40 MW | SPS (UFR)Installed and healthy |
| 2 | 220KV S/Stn Bhiwani | 132KV Bhiwani Ckt 2 | UFR | 50MW | 40 MW | SPS (UFR)Installed and healthy |
| 3 | 220KV S/Stn Bhiwani | 132KV Tosham | UFR | - | - | SPS (UFR) Installed and healthy but line is running on No load as 2 nd source to 132KV Tosham |
| 4 | 220KV S/Stn Bhiwani | 132KV Incomer of Transformer 100MVA Transformer T2 | - | 85MW | 70 MW | SPS may be provided for load relief as mentioned on subject above. |
| 5 | 220KV S/Stn Bhiwani | 132KV Incomer of 100MVA Transformer T1 | - | 80MW | 70 MW | SPS may be provided for load relief as mentioned on subject above. |
| 6 | 132kv substation Dadri-2 | 132kv Dadri-kalanaur ckt | Yes | | Nil | SPS Installed and healthy but line is running on No load as 2 nd source to 132KV Kalanaur |
| 7 | 132kv substation Dadri-2 | 132kv Dadri-Makrani ckt | Yes | | Nil | SPS Installed and healthy but line is running on No load as 2 nd source to 132KV Makrani |
| 8 | 132kv substation Dadri-2 | 132kv Dadri-Haluwas ckt | - | 45MW | 40MW | SPS may be provided for load relief as mentioned on subject above. |
| 9 | 132kv substation Dadri-2 | 132kv Dadri-Dadri old | - | 50MW | 40MW | SPS may be provided for load relief as mentioned on subject above. |

This is for kind information and necessary action please.


Executive Engineer,
Transmission System Division,
HVPNL, Bhiwani

CC to:

1. SE/TS Circle, HVPNL, Hisar for kind information, please.

Re: Mock testing of SPS of 500kV HVDC Mundra-Mahindergarh link

SLDC, DELHI <sldcmintoroad@gmail.com>

Wed 8/28/2024 3:48 PM

To:NRLDC SO 2 <nrlcdso2@grid-india.in>;

Cc:sinha.surendra <sinha.surendra@yahoo.com>; dgmsodelhisldc@gmail.com <dgmsodelhisldc@gmail.com>; Manager (T) SO <managersogd@gmail.com>;

****Warning****

This email has not originated from Grid-India. Do not click on attachment or links unless sender is reliable.
Malware/ Viruses can be easily transmitted via email.

In reference to trailing mail, the maximum load on 220kV feeders covered under SPS of 500kV HVDC Mundra-Mahindergarh link are as under:

| S. No. | Name of the Element | MW |
|--------|--------------------------------------|-----|
| 1 | 220 KV BAMNAULI-PAPANKALAN-I CKT.-I | 120 |
| 2 | 220 KV BAMNAULI-PAPANKALAN-I CKT.-II | 120 |
| 3 | 220 KV MANDAULA- GOPALPUR CKT.-I | 212 |
| 4 | 220 KV MANDAULA- GOPALPUR CKT.-II | 214 |

Regards,
SLDC Delhi

On Tue, Aug 27, 2024 at 10:07 AM NRLDC SO 2 <nrlcdso2@grid-india.in> wrote:

Sir,

In reference of the trailing mail, it is to be mentioned that inputs have received from Rajasthan only. Members agreed to shared the details by 22nd August 2024, however no further details received from Haryana, Punjab, Delhi, UP & ADANI.

Kindly share the details as discussed during the meeting held on 20th August 2024, so that further remedial actions can be initiated on the basis of those details.

सादर धन्यवाद/ Thanks & Regards
प्रणाली संचालन-II/ System Operation-II
उ०क्षे०भा०प्रे०के०/ NRLDC
ग्रिड कंट्रोलर ऑफ इंडिया लिमिटेड/ Grid Controller of India Limited
Formerly known as
पोसोको / POSOCO

Punjab Details

| Punjab Control Area | Name of S/S | 66kV Feeders | Average Demand(Amp.) | Maximum Demand(Amp.) |
|------------------------|-----------------------|-----------------------------|----------------------|----------------------|
| | 220/66kV Gobindgarh | 66kV Talwara-19(ADANI SPS) | 375 | 430 |
| | | 66kV Talwara-2(ADANI SPS) | 375 | 430 |
| | 220/66kV Lalton kalan | 66kV Gill road-1(DADRI SPS) | 543 | 610 |
| | | 66kV Gill Road-2(DADRI SPS) | 518 | 692 |
| | | 66kV Dugri(DADRI SPS) | 325 | 450 |
| | 220/66kV Malerkotia | 66kV Malerkotia(ADANI SPS) | 213 | 403 |
| | | 66kV Amargarh(ADANI SPS) | 238 | 405 |
| | | 66kV Malaud ckt 1(DTPC SPS) | 257 | 356 |


Note: 66kV Malaud at 220kV S/S Malerkotia was bifurcated into two circuits in the month of July 2024.

Nodal officers details

| Control Area | Station Name | Nodal Person (SPS, communication system) | Contact details | Email Id |
|--------------|---------------------------|--|--------------------------|--|
| Rajasthan | 220/132kV Alwar | Sh. Vijaypal Yadav XEN (Prot.) Ms. Pooja Verma AEN (Comm) | 9413361407 9413375366 | xen.prot.alwar@rvpn.co.in aen.comm.alwar@rvpn.co.in |
| | 220/132kV Ratangarh | Sh. Mukesh Somra AEN (MPT&S) , Sh. Dharmender Singh (Comm.) | 9414061442 9413383246 | aen.mpt&s.rtg@rvpn.co.in aen.comm.ratangarh@rvpn.co.in |
| | 220/132kV Bhiwara | Sh. Madhusudan Sharma, AEN (SLDC-comm) Sh. Suresh Garg, XEN (MPT&S) | 9413383176 9414061424 | aen.subsldc.bhl@rvpn.co.in xen.mpts.bhl@rvpn.co.in |
| | 220/132kV Merta | Mukesh Kumar (AEN Prot.) Mahip Singh (Aen) Comm) | 7734806466 9413362995 | aen.prot.mertacity@RVPN.CO.IN aen.comm.merta@RVPN.CO.IN |
| BBMB | 400/220kV Bhiwani(BBMB) | | | |
| POWERGRID | 400/220kV Hissar(PG) | | | |
| | Bhiwani(PG) | | | |
| | 400/220kV Bahadurgarh(PG) | | | |
| Haryana | 400/220kV Dhanonda | Gautam / SSE, 400kV Dhanonda | 9313472669 | dhanonda400kv@gmail.com |
| | 220kV Lulahir | Er. Subhash Chander | 9416373135 | sse220kvlulaahir@hvpn.org.in |
| | 220kV Rewari | Er. Kavinder Yadav | 9315315649 | sse220kvrwr@hvpn.org.in |
| | 132kV Charkhi Dadri | Vivek Sangwan | 9034459489 | sse132kvdadri@hvpn.org.in |
| Punjab | 220/66kV Gobindgarh | Er. Harwinder Singh | 96461-18184 | ae-220kvg1-mgg@pstcl.org |
| | 220/66kV Lattokalan | Er. Supinder Singh | 96461-24495 | sse-pm-lalton@pstcl.org |
| | 220/66kV Materkotta | Er. Sanju Bala | 96461-64007 | sse-pm-mlrk@pstcl.org |
| UP | Shamli | Er. Krishna Nand | 9412756631 | eeetdshamli@upptcl.org |
| | 400kV Muradnagar | Er. D.S. Sengar | 9412748666 | ee400mrd2@upptcl.org |
| Delhi | 400/220kV Bamnauli | | | |
| | 400/220kV Mandola | | | |

ANNEXURE-A**Proposal - Special Protection Scheme for Bhimsar 500 MW - AGEL****▪ Plant Details:**

- Plant Name : Bhimsar, Rajasthan – AGEL 24L
- Plant Capacity : 500 MW
- Switchyard Voltage : 220 kV
- Switchgear Voltage : 33 kV
- PPC Set Limit : 500 MW.
- No of Lines : 2no's
- No of Transformers : 2*250 MVA , 220/33/33 kV
- No of 33 kV OG Feeders : 8no's

▪ Plant SLD:**220/33 KV 500 MW BHIMSAR Single Line Diagram****▪ Pre-Condition:**

In accordance with the approved scheme as per requirement of renewable plant, there are two transmission line configurations established for the evacuation of the entire plant capacity of 500 MW through double circuit transmission line (6kM OHL + 6kM Cable), connected with 220 kV PG-Fatehgarh-II substation.

The cable having maximum current carrying capacity 820A per phase per circuit and conductor having maximum current carrying capacity 983A.

Under normal conditions when the generation is at their peak, these transmission lines together capacity is to evacuate total Generation of 500 MW.

▪ **Need of Special Protection Scheme (SPS):**

According to the approved evacuation arrangement as described above, In the tripping event of any one 220 kV line connected to the PGCIL Fatehgarh -II (Rajasthan) substation during peak generation, the total load will be shifted to other healthy line in service. The other line can be overloaded in such scenario. Subsequently there can be complete isolation and loss of total Generation.

To prevent a blackout and safeguard our plant, it is necessary to limit the power/current within line capacity by implementing the SPS.


▪ **The philosophy of SPS is based on limiting the Generation to single Line current capacity.**

- With a plant total set capacity of 500 MW, current is 1312.15 A at 220 kV Voltage.
- One line maximum current carrying capacity is considered as 820 A as per cable maximum current carrying capacity at 220 kV which is equal to 312.46 MW. *(1-Core 2000 Sqmm /Phase)*
- With the above scenario we have to backdown 188 MW (500 MW-312 MW=188 MW).
- The curtailment of Generation by tripping of selected 33kV LV Feeders, 62.5 MW each.
- Two stage SPS is proposed to ensure firm curtailment

▪ **SPS configuration concept: -**

- The SPS is proposed to have two stages of operation to ensure reliable curtailment action.
- The Over current stages with DT characteristics, available in the Numerical Line Protection Relays, are used to detect and initiate action.
- The P/U of O/C stage 1 and 2 is considered as 820 A, mentioned above, with time delay of 1 Sec. for Stage-1 and 1.5 Sec., for Stage-2.
- In the event of failure of Stage-1 or not getting relief the current level may not reach below the threshold (820 A), the stage -2 will be initiated to trip other 33 kV Feeders to get the required evacuation curtailment.
- The stage-1 is proposed to curtail feeders connected with PTR-2 and Stage-2 with PTR-1 respectively.
- The functional flow chart and tripping logic are mentioned here under describing the two stage SPS proposed.
- The over current functions to be used are 3 Phase elements, to avoid undue initiation on fault.


▪ **SPS Flow Chart:**



▪ **Relay Tripping Logic:**


220 KV Line -1 &2

33 KV PTR -2



220 KV Line -1 &2

33 KV PTR -1



Proposal :

With consideration of single line capacity to evacuate power from Bhimsar Plant, it is proposed to implement the proposed SPS to avoid total Generation loss and black out in the event of tripping of one line and overloading of other line.

उत्तर प्रदेश राज्य भार प्रेषण केन्द्र लि०
यू०पी०एस०एल०डी०सी० परिसर, विभूति
खण्ड- II, गोमती नगर, लखनऊ-226010
ई-मेल : sera@upsldc.org



U.P. State Load Despatch Centre Ltd.
UPSLDC Complex, Vibhuti Khand – II
Gomti Nagar, Lucknow- 226010
E-mail:sera@upsldc.org

No: 3404/CE(PSO)/SE(R&A)/EE-II/PSC

Dated: - 07.10.2024

SE (Operations), 18 – A SJSS Marg,
Katwaria Sarai, New Delhi,
110016. (seo-nrpc@nic.in)


Subject: - Agenda item in 53rd Protection Sub-Committee meeting regarding non operation of auto recloser at 220kV S/S Saharanpur (PG) & 220kV S/S Baghpat (PG)

It is to intimate that following 220 kV lines auto reclosed successfully from one end but trip from other end. Details status is as below:-

| Sl.No. | Element Name | Remark |
|--------|---|--|
| 1 | 220 kV Shamli-Saharanpur (PG) line | Auto recosed from 220 kV S/S Shamli end and tripped from 220 kV S/S Saharanpur (PG) end |
| 2 | 220 kV Shamli-Baghpat (PG) line | Auto recosed from 220 kV S/S Shamli end and tripped from 220 kV S/S Baghpat (PG) end |
| 3 | 220 kV Baghpat (UP)-Baghpat (PG) ckt.-I | Auto recosed from 220 kV S/S Baghpat (UP) end and tripped from 220 kV S/S Baghpat (PG) end |
| 4 | 220 kV Modipuram(II)-Baghpat (PG) ckt.-II | Auto recosed from 220 kV S/S Modipuram (II) end and tripped from 220 kV S/S Baghpat (PG) end |

It seems that the auto recloser facility is either not in working condition or disable at 400 kV S/S Saharanpur (PG) and 400 kV S/S Baghpat (PG). As per the NRPC protection philosophy, auto recloser must be enabled for all lines at 220 kV and above voltage. It is worth mentioning that due to tripping of these lines, reliability of the grid is affected and some time power supply of NCR is also affected.

It is therefore, requested to kindly include the agenda in 53rd PSC meeting scheduled on 22.10.2024.




(Arshad Jamal Siddiqui)
Chief Engineer (PSO)

No: /CE(PSO)/SE(R&A)/EE-II/PSC

Dated: - 2024

Copy forwarded to following via e-mail for information and necessary action:-

1. Director, UPSLDC, Vibhuti Khand – II, Gomti Nagar, Lucknow.
2. Director (Operation), UPPTCL, 11th Floor, Shakti Bhawan Extn., Lucknow.
3. Chief Engineer (Trans West), UPPTCL, Pareshan Bhavan, 130D, Hydell Colony, Victoria Park, Meerut – 250001.
4. General Manager, NRLDC 18-A, SJSS Marg, Katwaria Sarai, New Delhi–110016.
5. Superintending Engineer (System Control), UPSLDC Vibhuti Khand – II, Gomti Nagar, Lucknow.
6. Superintending Engineer (T&C), Pareshan Bhawan, Victoria Park, Meerut.



(Arshad Jamal Siddiqui)
Chief Engineer (PSO)

TRIPPING STATEMENT OF TRANSMISSION ELEMENTS FOR 400KV AND ABOVE FOR THE MONTH OF SEPTEMBER 2024

| Sl. No. | Name of Line/Trans. Equip. | Trippings | | Restoration | | Flags | AR Status |
|---------|--|------------------|--|------------------|--|--|--------------------------|
| | | Date & Time | | Date & Time | | | |
| 1 | 220 kV Baghpat-Baghpat (PG) ckt - I | 06-09-2024 22:52 | | 06-09-2024 23:00 | | Trip Z1, YG trip, type I, pole Y, Distance - 10.73Km, IY - 6800A | AR operated successfully |
| | | 07-09-2024 23:21 | | 08-09-2024 00:27 | | | |
| 2 | 220 kV Modipuram(II) - Baghpat (PG) ckt-II | 19-09-2024 09:07 | | 19-09-2024 11:21 | | CN Tripped phase, Z-1, Fault Location = 16.12 km | AR operated successfully |
| | | 13-09-2024 18:56 | | 13-09-2024 19:53 | | | |
| 3 | 220 kV Shamli - Baghpat (PG) line | 29-09-2024 09:23 | | 29-09-2024 11:44 | | M1 Distance 1.2km, Phase R-G, Fault current 19.14kA, Z-1 M2 Distance 1.2km, Phase L1-N, Fault current 19.31kA, Z-1 main I=Z-1, A/R close, Y phase, N, pu time=80 ms, trip time- 1 ms, Distance 27.4km, fault current Ii2 = 3.66ka | AR operated successfully |
| | | | | | | | |

| | | | | |
|---|------------------|--|---|--------------------------|
| 4 220 kV Shanti - Saharanpur (PG) line | 08-09-2024 20:54 | 08-09-2024 22:22 | Main-1 A/R optd.z-1,Trip,B phase,carrier/DT send,fault duration-81.64 ms,Relay trip time 79.98 ms, Distance 9.280 km,fault current ic= 7.920 ka | AR operated successfully |
| | 11-09-2024 04:55 | 11-09-2024 07:15 | Main-1 A/R optd.z-1,Trip,B phase,carrier/DT send,fault duration-83.32 ms,Relay trip time 79.99 ms, Distance 7.588 km,fault current ic= 8.673 ka | AR operated successfully |
| | 12-09-2024 23:29 | 13-08-2024 00:49 | B phase , Zone 1 Dist : 7.597 km | AR operated successfully |
| | 26-09-2024 19:45 | 26-09-2024 21:54 | A/R optd.z-1,Trip,Y phase,carrier/DT send,fault duration-68.25 ms,Relay trip time 79.90 ms, Distance -16.11 km,fault current ib= 5.530 ka. | AR operated successfully |
| | 28-09-2024 08:05 | 28-09-2024 09:32 | ain-1 A/R optd.z-1,Trip,Y phase,carrier/DT send,fault duration=70.25 ms,Relay trip time 80.29 ms, fault Location=8.975 km,fault current ib= 8.081 ka Other end trip DISC FLASH OF Y PHASE AT TOWER NO 153 | AR operated successfully |
| 29-09-2024 02:24 | 29-09-2024 05:47 | Main-1 A/R optd.z-1,Trip,Y phase,carrier/DT send,fault duration=78.41 ms,Relay trip time 80.08 ms, fault Location=9.631 km,fault current ib= 8.054 ka DISC FLASH OF Y PHASE AT TOWER NO 52 | AR operated successfully | |
| 30-09-2024 01:04 | 30-09-2024 01:52 | Main-1 A/R optd.z-1,Trip,B phase,carrier/DT send,fault duration=81.64 ms,Relay trip time 79.97 ms, fault Location=9.487 km,fault current IC= 7.853ka DISC FLASH OF B PHASE AT TOWER NO 153 | AR operated successfully | |